

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU -SINDUM IN
LOCATION : CH 73.180 (KM 74.940)-LHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01 JALAN KOTA KINABALU -KUDAT
LOCATION : CH 5.400 (M EDIA N)

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : LA BUA N
ROUTE NO : L703 Jalan Sg. Lada/Sg. Pagar
LOCATION : KM 0.74 LHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : LABUAN
ROUTE NO : L701 Jalan Lubok Temiang
LOCATION : KM 2.60 LHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: AUGUST 2007

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	391.790	55.970	447.760
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	224.070	32.010	256.080
Kudat	01	Jalan Kota Kinabalu-Kudat	384.930	54.990	439.920
Tuaran	01	Jalan Kota Kinabalu-Kudat	216.230	30.890	247.120
	22	Jalan Kota Kinabalu-Sandakan	298.060	42.580	340.640
	503	Jalan Berungis-Kota Belud	123.900	17.700	141.600
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	219.800	31.400	251.200
	01	Jalan Kota Kinabalu-Sindumin	86.198	12.314	98.512
	606	Jalan Susur Sepangar Bay	75.040	10.720	85.760
	607	Jalan Masuk Ke Pelabuhan Baru	4.760	0.680	5.440
	608	Jalan K Masuk Ke Lapangan Terbang Lam	5.880	0.840	6.720
Penampang	01	Jalan Kota Kinabalu-Sindumin	76.860	10.980	87.840
	500	Jalan Kota Kinabalu-Keningau-Tenom	344.190	49.170	393.360
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	161.070	23.010	184.080
Papar	01	Jalan Kota Kinabalu-Sindumin	381.290	54.470	435.760
Ranau	22	Jalan Kota Kinabalu-Sandakan	715.400	102.200	817.600
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	415.100	59.300	474.400
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	314.790	44.970	359.760
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	199.290	28.470	227.760
Beaufort	01	Jalan Kota Kinabalu-Sindumin	399.679	57.097	456.776
	502	Jalan Beaufort-Menumbok	157.605	22.515	180.120
Sipitang	01	Jalan Kota Kinabalu-Sindumin	238.742	34.006	272.748
Kuala Penyu	502	Jalan Beaufort-Menumbok	259.350	37.050	296.400
TOTAL			5,694.024	813.332	6,507.356

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: AUGUST 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	399.679	57.097	456.776
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	238.742	34.006	272.748
3	Beaufort	502	Jalan Beaufort - Menumbok	157.605	22.515	180.120
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	259.350	37.050	296.400
TOTAL:				1,055.376	150.668	1,206.044

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				399.679	
1	01/08/2007	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	01/08/2007	72.535	74.520	1.985	
4	02/08/2007	74.520	77.300	2.780	
5		77.300	77.330		Bridge
6	03/08/2007	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	03/08/2007	80.296	80.370	0.074	
9	04/08/2007	80.370	83.220	2.850	
10	06/08/2007	83.220	86.380	3.160	
11	07/08/2007	86.380	89.550	3.170	
12		89.550	89.571		Bridge
13	08/08/2007	89.571	92.000	2.429	
14	01/08/2007	92.000	95.410	3.410	1st cycle for protocol road
15		95.410	95.538		Bridge
16	01/08/2007	95.538	96.060	0.522	1st cycle for protocol road
17	03/08/2007	96.060	99.200	3.140	
18	04/08/2007	99.200	102.400	3.200	
19	06/08/2007	102.400	105.700	3.300	
20	07/08/2007	105.700	109.200	3.500	
21	08/08/2007	109.200	110.341	1.141	
22		110.341	110.405		Bridge
23	08/08/2007	110.405	112.500	2.095	
24	09/08/2007	112.500	112.772	0.272	
25		112.772	112.793		Bridge
CARRIED FORWARD :				439.667	

BROUGHT FORWARD :				439.667	
26	09/08/2007	112.793	115.700	2.907	
27	10/08/2007	115.700	119.000	3.300	
28	11/08/2007	119.000	121.800	2.800	
29	13/08/2007	121.800	123.180	1.380	
30		123.180	123.210		Bridge
31	13/08/2007	123.210	124.900	1.690	
32	14/08/2007	124.900	126.000	1.100	
34	15/08/2007	92.000	95.410	3.410	2nd cycle for protocol road
35		95.410	95.538		Bridge
36	15/08/2007	95.538	96.060	0.522	2nd cycle for protocol road
37					
38					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				456.776	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				238.742	
1	02/08/2007	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02/08/2007	138.998	140.290	1.292	1st cycle for protocol road
4	16/08/2007	136.290	138.924	2.634	2nd cycle for protocol road
5		138.924	138.998		Bridge
6	16/08/2007	138.998	140.290	1.292	2nd cycle for protocol road
7	14/08/2007	126.000	127.800	1.800	
8	17/08/2007	127.800	130.800	3.000	
9	20/08/2007	130.800	132.470	1.670	
10		132.470	132.584		Bridge
11	20/08/2007	132.584	133.900	1.316	
12	21/08/2007	133.900	136.290	2.390	
13	22/08/2007	140.290	143.600	3.310	
14	23/08/2007	143.600	146.700	3.100	
15	24/08/2007	146.700	149.333	2.633	
16		149.333	149.415		Bridge
17	24/08/2007	149.415	149.476	0.061	
18	25/08/2007	149.826	152.800	2.974	
19	26/08/2007	152.800	155.600	2.800	
20	27/08/2007	155.600	156.700	1.100	
21					
22					
23					
24					
25					
CARRIED FORWARD :				272.748	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				157.605	
1	09/08/2007	0.000	3.500	3.500	
2	10/08/2007	3.500	6.950	3.450	
3	11/08/2007	6.950	10.465	3.515	
4	13/08/2007	10.465	13.865	3.400	
5	14/08/2007	13.865	14.597	0.732	
6		14.597	14.612		Bridge
7	14/08/2007	14.612	16.400	1.788	
8		16.400	16.415		Bridge
9	14/08/2007	16.415	17.182	0.767	
10		17.182	17.238		Bridge
11	15/08/2007	17.238	17.833	0.595	
12		17.833	17.852		Bridge
13	15/08/2007	17.852	20.465	2.613	
14	16/08/2007	20.465	22.620	2.155	
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				180.120	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				259.350	
1	16/08/2007	22.620	23.630	1.010	
2	17/08/2007	23.630	26.880	3.250	
3	18/08/2007	26.880	30.285	3.405	
4	20/08/2007	30.285	34.035	3.750	
5	21/08/2007	34.035	37.425	3.390	
6	22/08/2007	37.425	41.320	3.895	
7	23/08/2007	41.320	45.220	3.900	
8	24/08/2007	45.220	49.040	3.820	
9	25/08/2007	49.040	52.800	3.760	
10	27/08/2007	52.800	56.230	3.430	
11	28/08/2007	56.230	59.670	3.440	
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				296.400	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : AUGUST 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	415.100	59.300	474.400
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	314.790	44.970	359.760
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	199.290	28.470	227.760
TOTAL:				929.180	132.740	1,061.920

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: August 2007

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			415.100	
3/8/2007	45.120	49.100	3.980	Normal road
4/8/2007	49.100	53.100	4.000	Normal road
6/8/2007	53.100	56.100	3.000	Normal road
7/8/2007	56.100	59.100	3.000	Normal road
8/8/2007	59.100	61.100	2.000	Normal road
9/8/2007	61.100	63.500	2.400	Normal road
10/8/2007	63.500	65.600	2.100	Normal road
11/8/2007	65.600	68.100	2.500	Normal road
12/8/2007	68.100	70.600	2.500	1st cycle protocol road
13/8/2007	70.600	73.310	2.710	1st cycle protocol road
14/8/2007	73.310	76.100	2.790	Normal road
15/8/2007	76.100	78.100	2.000	Normal road
16/8/2007	78.100	78.100	0.000	Normal road
17/8/2007	78.100	80.100	2.000	Normal road
18/8/2007	80.100	83.100	3.000	Normal road
20/8/2007	83.100	85.100	2.000	Normal road
21/8/2007	85.100	88.100	3.000	Normal road
22/8/2007	88.100	91.100	3.000	Normal road
23/8/2007	91.100	93.400	2.300	Normal road
24/8/2007	93.400	95.600	2.200	Normal road
25/8/2007	95.600	98.600	3.000	Normal road
27/8/2007	98.600	100.420	1.820	Normal road
28/8/2007	69.310	73.310	4.000	2nd cycle protocol road
TOTAL :			474.400	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: August 2007

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			314.790	
4/8/2007	121.79	118.100	3.685	1st Cycle Protocol Road
6/8/2007	118.100	114.475	3.625	1st Cycle Protocol Road
16/8/2007	138.080	136.100	1.980	Normal Road
17/8/2007	136.100	133.500	2.600	Normal Road
18/8/2007	133.500	130.100	3.400	Normal Road
21/8/2007	121.785	118.100	3.685	2nd Cycle Protocol Road
22/8/2007	118.100	114.475	3.625	2nd Cycle Protocol Road
23/8/2007	130.100	126.100	4.000	Normal Road
24/8/2007	126.100	121.785	4.315	Normal Road
25/8/2007	114.475	109.100	5.375	Normal Road
27/8/2007	109.100	105.100	4.000	Normal Road
28/8/2007	105.100	100.420	4.680	Normal Road
TOTAL :			359.760	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: August 2007

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			199.290	
3/8/2007	163.650	163.485	0.165	Normal Road
3/8/2007	163.485	160.585	2.900	1st Cycle Protocol Road
8/8/2007	160.585	158.500	2.085	Normal Road
9/8/2007	158.500	156.100	2.400	Normal Road
11/8/2007	156.100	153.100	3.000	Normal Road
13/8/2007	153.100	150.100	3.000	Normal Road
14/8/2007	150.100	146.100	4.000	Normal Road
15/8/2007	146.100	142.100	4.000	Normal Road
16/8/2007	142.100	138.080	4.020	Normal Road
17/8/2007	163.485	160.585	2.900	2nd cycle protocol road
TOTAL :			227.760	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: August 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	219.800	31.400	251.200
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	216.230	30.890	247.120
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	298.060	42.580	340.640
4	Tuaran	503	Jalan Berungis - Kota Belud	123.900	17.700	141.600
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	75.040	10.720	85.760
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	4.760	0.680	5.440
TOTAL:				937.790	133.970	1,071.760

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				216.230	
1	02/08/2007	36.602	32.720	3.882	Normal
2	04/08/2007	32.720	30.400	2.320	Protocol
3	20/08/2007	32.720	30.400	2.320	Protocol
4	16/08/2007	36.602	41.102	4.500	
5	20/08/2007	41.102	49.102	8.000	
6	23/08/2007	49.102	57.602	8.500	
7	25/08/2007	57.602	58.970	1.368	
TOTAL :				247.120	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				298.060	
1	03/08/2007	0.000	9.000	9.000	
2	06/08/2007	9.000	18.000	9.000	
3	09/08/2007	18.000	27.000	9.000	
4	13/08/2007	27.000	39.000	12.000	
5	16/08/2007	39.000	42.580	3.580	
TOTAL :				340.640	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: AUGUST 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	86.198	12.314	98.512
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	76.860	10.980	87.840
3	Papar	01	Jalan Kota Kinabalu - Sindumin	381.290	54.470	435.760
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	344.190	49.170	393.360
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	161.070	23.010	184.080
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	5.880	0.840	6.720
TOTAL:				1,055.488	150.784	1,206.272

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 608
 ROAD NAME: JLN MAS UK KE LAPANGAN TERBANG LAMA
 MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.880	
1	8/4/2007	0.580	1.000	0.420	Protocol
2	8/19/2007	0.580	1.000	0.420	Protocol
TOTAL :				6.720	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PAPAR
ROUTENO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				381.290	
1	8/1/2007	44.800	46.300	1.500	Normal
2	8/2/2007	46.300	47.833	1.533	Normal
3	8/3/2007	47.833	49.300	1.467	Normal
4	04/08/2007	49.300	50.850	1.550	Normal
5	8/6/2007	50.850	52.430	1.580	Normal
6	8/7/2007	52.430	54.000	1.570	Normal
7	8/8/2007	54.000	55.535	1.535	Normal
8	8/9/2007	55.535	57.000	1.465	Normal
9	8/10/2007	57.000	58.573	1.573	Normal
10	8/11/2007	58.573	60.130	1.557	Normal
11	8/13/2007	60.130	61.685	1.555	Normal
12	8/14/2007	61.685	63.240	1.555	Normal
13	8/15/2007	63.240	64.669	1.429	Normal
14	8/16/2007	64.669	66.266	1.597	Normal
15	8/17/2007	66.266	67.850	1.584	Normal
16	8/18/2007	67.850	69.400	1.550	Normal
17	8/19/2007	69.400	70.935	1.535	Normal
18	8/20/2007	70.935	72.470	1.535	Normal
19	8/22/2007	18.000	21.300	3.300	Normal
20	8/23/2007	21.300	24.700	3.400	Normal
21	8/24/2007	24.700	28.000	3.300	Normal
22	8/25/2007	28.000	31.400	3.400	Normal
23	8/26/2007	31.400	34.700	3.300	Normal
24	8/27/2007	34.700	38.000	3.300	Normal
25	8/28/2007	38.000	41.420	3.420	Normal
26	8/29/2007	41.420	44.800	3.380	Normal
TOTAL :				435.760	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTENO: 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: AUGUST 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				344.190	
1	8/1/2007	0.000	1.000	1.000	Protocol
2	8/2/2007	1.000	2.300	1.300	Protocol
3	8/4/2007	2.300	3.990	1.690	Protocol
4	8/5/2007	3.990	5.900	1.910	Normal
5	8/6/2007	5.900	7.600	1.700	Normal
6	8/7/2007	7.600	9.700	2.100	Normal
7	8/9/2007	9.700	11.700	2.000	Normal
8	8/11/2007	11.700	13.991	2.291	Normal
9	8/12/2007	13.991	16.200	2.209	Normal
10	8/13/2007	16.200	18.300	2.100	Normal
11	8/14/2007	18.300	21.100	2.800	Normal
12	8/16/2007	21.100	23.952	2.852	Normal
13	8/17/2007	0.000	1.300	1.300	Protocol
14	8/18/2007	1.300	2.550	1.250	Protocol
15	8/19/2007	2.550	4.000	1.450	Protocol
16	8/21/2007	23.952	26.700	2.748	Normal
17	8/23/2007	26.700	29.700	3.000	Normal
18	8/24/2007	29.700	32.500	2.800	Normal
19	8/25/2007	32.500	35.660	3.160	Normal
20	8/26/2007	35.660	38.985	3.325	Normal
21	8/27/2007	38.985	42.200	3.215	Normal
22	8/28/2007	42.200	45.170	2.970	Normal
TOTAL :				393.360	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: AUGUST 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	391.790	55.970	447.760
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	224.070	32.010	256.080
3	Kudat	01	Jalan Kota Kinabalu - Kudat	384.930	54.990	439.920
TOTAL:				1,000.790	142.970	1,143.760

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTENO: L 700

ROAD NAME: JALAN TUN MUSTAPHA

DATE OF INSPECTION: 07/08/2007 & 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				63.77	
01	1/8/2007	0.00	1.14	1.14	
02	2/8/2007	1.14	2.28	1.14	
03	3/8/2007	2.28	3.42	1.14	
04	4/8/2007	3.42	4.55	1.14	1st CYCLE COMPLETED
05	16/8/2007	0.00	1.14	1.14	
06	17/8/2007	1.14	2.28	1.14	
07	18/8/2007	2.28	3.42	1.14	
08	19/8/2007	3.42	4.55	1.13	2nd CYCLE COMPLETED
CARRIED FORWARD :				72.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 700
ROAD NAME: JALAN POHON BATU
DATE OF INSPECTION: 24/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				9.66	
01	23/8/2007	6.30	7.00	0.70	
02	24/8/2007	7.00	7.68	0.68	COMPLETED
CARRIED FORWARD :				11.04	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 700
ROAD NAME: JALAN BATUMANIKAR
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				23.17	
01	21/8/2007	0.00	0.70	0.70	
02	22/8/2007	0.70	1.40	0.70	
03	23/8/2007	1.40	2.10	0.70	
04	24/8/2007	2.10	2.80	0.70	
05	25/8/2007	2.80	3.31	0.51	COMPLETED
CARRIED FORWARD :				26.48	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 701
ROAD NAME: JALAN LUBOK TEMIANG
DATE OF INSPECTION: 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				22.96	
01	13/8/2007	0.00	0.90	0.90	
02	14/8/2007	0.90	1.80	0.90	
03	15/8/2007	1.80	2.70	0.90	
04	16/8/2007	2.70	3.28	0.58	COMPLETED
CARRIED FORWARD :				26.24	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTENO: L 702

ROAD NAME: JALAN TANJUNG KUBONG

DATE OF INSPECTION: 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				22.96	
01	17/8/2007	0.00	0.90	0.90	
02	18/8/2007	0.90	1.80	0.90	
03	19/8/2007	1.80	2.70	0.90	
04	20/8/2007	2.70	3.28	0.58	COMPLETED
CARRIED FORWARD :				26.24	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 703
ROAD NAME: JALAN OKK DAUD
DATE OF INSPECTION: 04/09/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				39.20	
01	21/8/2007	0.00	0.70	0.70	
02	22/8/2007	0.70	1.40	0.70	
03	23/8/2007	1.40	2.10	0.70	
04	24/8/2007	2.10	2.80	0.70	
05	25/8/2007	2.80	3.50	0.70	
06	26/8/2007	3.50	4.20	0.70	
07	27/8/2007	4.20	4.90	0.70	
08	28/8/2007	4.90	5.60	0.70	COMPLETED
CARRIED FORWARD :				44.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 704
ROAD NAME: JALAN MOHAMMAD SALLEH
DATE OF INSPECTION: 10/08/2007 & 24/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				77.14	
01	1/8/2007	0.00	0.70	0.70	
02	2/8/2007	0.70	1.40	0.70	
03	3/8/2007	1.40	2.10	0.70	
04	4/8/2007	2.10	2.80	0.70	
05	5/8/2007	2.80	3.50	0.70	
06	6/8/2007	3.50	4.20	0.70	
07	7/8/2007	4.20	4.90	0.70	
08	8/8/2007	4.90	5.51	0.61	1st CYCLE COMPLETED
09	17/8/2007	0.00	0.70	0.70	
10	18/8/2007	0.70	1.40	0.70	
11	19/8/2007	1.40	2.10	0.70	
12	20/8/2007	2.10	2.80	0.70	
13	21/8/2007	2.80	3.50	0.70	
14	22/8/2007	3.50	4.20	0.70	
15	23/8/2007	4.20	5.51	1.31	2nd CYCLE COMPLETED
CARRIED FORWARD :				88.16	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 705
ROAD NAME: JALAN BEBULOH
DATE OF INSPECTION: 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				53.97	
01	09/8/2007	0.00	1.10	1.10	
02	10/8/2007	1.10	2.20	1.10	
03	11/8/2007	2.20	3.30	1.10	
04	12/8/2007	3.30	4.40	1.10	
05	13/8/2007	4.40	5.50	1.10	
06	14/8/2007	5.50	6.60	1.10	
07	15/8/2007	6.60	7.71	1.11	COMPLETED
CARRIED FORWARD :				61.68	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 706
ROAD NAME: JALAN RANCHA-RANCHA
DATE OF INSPECTION: 10/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.70	
01	01/8/2007	0.00	0.76	0.76	
02	02/8/2007	0.76	1.52	0.76	
03	03/8/2007	1.52	2.28	0.76	
04	04/8/2007	2.28	3.04	0.76	
05	05/8/2007	3.04	3.80	0.76	
06	06/8/2007	3.80	4.56	0.76	
07	07/8/2007	4.56	5.32	0.76	
08	08/8/2007	5.32	6.10	0.78	COMPLETED
CARRIED FORWARD :				48.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 707
ROAD NAME: JALAN PULAU BUAH
DATE OF INSPECTION: 07/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				9.60	
01	05/8/2007	0.00	0.80	0.80	
02	06/8/2007	0.80	1.60	0.80	COMPLETED
CARRIED FORWARD :				11.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 707
ROAD NAME: JALAN BATUARANG
DATE OF INSPECTION: 07/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				21.00	
01	1/8/2007	0.00	0.70	0.70	
02	2/8/2007	0.70	1.40	0.70	
03	3/8/2007	1.40	2.15	0.75	
04	4/8/2007	2.15	3.00	0.85	COMPLETED
CARRIED FORWARD :				24.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 708
ROAD NAME: JALAN OKK ABDULLAH
DATE OF INSPECTION: 17/08/2007& 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				26.88	
01	14/8/2007	0.00	0.64	0.64	
02	15/8/2007	0.64	1.28	0.64	
03	16/8/2007	1.28	1.92	0.64	1st CYCLE COMPLETED
04	27/8/2007	0.00	1.28	1.28	
05	28/8/2007	1.28	1.92	0.64	2nd CYCLE COMPLETED
CARRIED FORWARD :				30.72	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 711
ROAD NAME: KG. JAWA/JUMIDAR BUYONG
DATE OF INSPECTION: 14/08/2007 & 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				25.90	
01	12/8/2007	0.00	0.60	0.60	
02	13/8/2007	0.60	1.20	0.60	
03	14/8/2007	1.20	1.85	0.65	1st CYCLE COMPLETED
04	27/8/2007	0.00	1.20	1.20	
05	28/8/2007	1.20	1.85	0.65	2nd CYCLE COMPLETED
CARRIED FORWARD :				29.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 713
ROAD NAME: JALAN TANJUNG ARU
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				19.25	
01	25/8/2007	0.00	0.70	0.70	
02	26/8/2007	0.70	1.40	0.70	
03	27/8/2007	1.40	2.10	0.70	
04	28/8/2007	2.10	2.75	0.65	COMPLETED
CARRIED FORWARD :				22.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 713
ROAD NAME: JALAN PESISIR PANTAI TG. ARU
DATE OF INSPECTION: 04/09/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.98	
01	28/8/2007	0.00	9.00	0.70	
02	29/8/2007	0.90	1.80	0.70	
03	30/8/2007	1.80	2.70	0.70	COMPLETED
CARRIED FORWARD :				10.08	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 716
ROAD NAME: JALAN KERUPANG SATU
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.30	
01	12/8/2007	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD :				7.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 717
ROAD NAME: JALAN KERUPANG DUA
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				9.10	
01	10/8/2007	0.00	0.70	0.70	
02	11/8/2007	0.70	1.30	0.60	COMPLETED
CARRIED FORWARD :				10.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 719
ROAD NAME: JALAN PENGHULU TUAH
DATE OF INSPECTION: 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				11.34	
01	14/8/2007	0.00	0.80	0.80	
02	15/8/2007	0.80	1.62	0.82	COMPLETED
CARRIED FORWARD :				12.96	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 721
ROAD NAME: JALAN BUKIT TIMBALAI
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				21.00	
01	22/8/2007	0.00	0.80	0.80	
02	23/8/2007	0.80	1.60	0.80	
03	24/8/2007	1.60	2.40	0.80	
04	25/8/2007	2.40	3.00	0.60	COMPLETED
CARRIED FORWARD :				24.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTENO: L 722
 ROAD NAME: JALAN RANCHA-RANCHA LAMA
 DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				14.00	
01	9/8/2007	0.00	0.60	0.60	
02	10/8/2007	0.00	1.20	0.60	
03	11/8/2007	1.20	2.00	0.80	COMPLETED
CARRIED FORWARD :				16.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 723
ROAD NAME: JALAN SK. PATAU-PATAU
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.90	
01	12/8/2007	0.00	0.70	0.70	COMPLETED
CARRIED FORWARD :				5.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 724
ROAD NAME: JALAN MASJID
DATE OF INSPECTION: 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.10	
01	19/8/2007	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD :				2.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 725
ROAD NAME: JALAN KELAB GOLF
DATE OF INSPECTION: 24/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.42	
01	23/8/2007	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD :				3.99	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 726
ROAD NAME: JALAN HOSPITAL
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.45	
01	28/8/2007	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD :				2.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 727
ROAD NAME: JALAN TANJUNG TARAS
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.00	
01	25/8/2007	0.00	0.50	0.50	
02	26/8/2007	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD :				8.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 730
ROAD NAME: JALAN SAWANGAN CINA
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.21	
01	27/8/2007	0.00	0.50	0.50	
02	28/8/2007	0.50	1.03	0.53	COMPLETED
CARRIED FORWARD :				8.24	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 731
ROAD NAME: JALAN ARSAT
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				8.40	
01	27/8/2007	0.00	0.60	0.60	
02	28/8/2007	0.60	1.20	0.60	COMPLETED
CARRIED FORWARD :				9.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 733
ROAD NAME: JALAN PENY'BUNG BG. TANJUNG
DATE OF INSPECTION: 17/08/2007 & 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.88	
01	17/8/2007	0.00	0.42	0.42	1st CYCLE COMPLETED
02	28/8/2007	0.00	0.42	0.42	2nd CYCLE COMPLETED
CARRIED FORWARD :				6.72	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 734
ROAD NAME: JALAN PANCUR HITAM
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				15.40	
01	25/8/2007	0.00	0.80	0.80	
02	26/8/2007	0.80	1.60	0.80	
03	27/8/2007	1.60	2.20	0.60	COMPLETED
CARRIED FORWARD :				17.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 735
ROAD NAME: JALAN TANGKI AIR KIANSAM
DATE OF INSPECTION: 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.99	
01	17/8/2007	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD :				4.56	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 736
ROAD NAME: JALAN TANGKI AIR KINABINUWA
DATE OF INSPECTION: 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.30	
01	16/8/2007	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD :				7.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 737

ROAD NAME: JALAN LOJI AIR SG. PAGAR

DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.50	
01	26/8/2007	0.00	0.50	0.50	COMPLETED
CARRIED FORWARD :				4.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 738
ROAD NAME: JALAN LOJI AIR KERUPANG
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.52	
01	13/8/2007	0.00	0.36	0.36	COMPLETED
CARRIED FORWARD :				2.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 739
ROAD NAME: JALAN TERMINAL AIRPORT
DATE OF INSPECTION: 03/08/2007 & 17/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				14.42	
01	01/8/2007	0.00	0.50	0.50	
02	02/8/2007	0.50	1.03	0.53	1st CYCLE COMPLETED
03	15/8/2007	0.00	0.50	0.50	
04	16/8/2007	0.50	1.03	0.53	2nd CYCLE COMPLETED
CARRIED FORWARD :				16.48	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 740
ROAD NAME: JALAN BEBULOH TERMINAL SHELL
DATE OF INSPECTION: 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				19.18	
01	18/8/2007	0.00	0.90	0.90	
02	19/8/2007	0.90	1.80	0.90	
03	20/8/2007	1.80	2.74	0.94	COMPLETED
CARRIED FORWARD :				21.92	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 741
ROAD NAME: PANCUR HITAM LAYANGAN
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.95	
01	26/8/2007	0.00	0.60	0.60	
02	27/8/2007	0.60	1.20	0.60	
03	28/8/2007	1.20	1.85	0.65	COMPLETED
CARRIED FORWARD :				14.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 742
ROAD NAME: MASUK KESMK SG. BEDAUN
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.25	
01	26/8/2007	0.00	1.20	1.20	
02	27/8/2007	1.20	1.75	0.55	COMPLETED
CARRIED FORWARD :				14.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 745
ROAD NAME: JALAN KOMPLEKS WATERFRONT
DATE OF INSPECTION: 10/08/2007 & 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				31.50	
01	4/8/2007	0.00	0.60	0.60	
02	5/8/2007	0.60	1.20	0.60	
03	6/8/2007	1.20	1.80	0.60	
04	7/8/2007	1.80	2.25	0.45	1st CYCLE COMPLETED
05	24/8/2007	0.00	0.75	0.75	
06	25/8/2007	0.75	1.50	0.75	
07	26/8/2007	1.50	2.25	0.75	2nd CYCLE COMPLETED
CARRIED FORWARD :				36.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 747
ROAD NAME: JALAN MERDEKA
DATE OF INSPECTION: 03/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.38	
01	3/8/2007	0.00	0.73	0.73	COMPLETED
CARRIED FORWARD :				5.11	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 749
ROAD NAME: BEBULOH KERANCHA-RANCHA
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				31.50	
01	25/8/2007	0.00	1.00	1.00	
02	26/8/2007	1.00	2.00	1.00	
03	27/8/2007	2.00	3.00	1.00	
04	28/8/2007	3.00	4.50	1.50	COMPLETED
CARRIED FORWARD :				36.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 750
ROAD NAME: JALAN BUKIT BESAR
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				18.00	
01	9/8/2007	0.00	0.60	0.60	
02	10/8/2007	0.60	1.20	0.60	
03	11/8/2007	1.20	1.80	0.60	
04	12/8/2007	1.80	3.00	1.20	COMPLETED
CARRIED FORWARD :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 751
ROAD NAME: JALAN BEBULOH SG. PAGAR
DATE OF INSPECTION: 10/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				21.00	
01	5/8/2007	0.00	0.75	0.75	
02	6/8/2007	0.75	1.50	0.75	
03	7/8/2007	1.50	2.25	0.75	
04	8/8/2007	2.25	3.00	0.75	COMPLETED
CARRIED FORWARD :				24.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 753
ROAD NAME: JALAN TENAGA
DATE OF INSPECTION: 24/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				13.30	
01	19/8/2007	0.00	0.70	0.70	
02	20/8/2007	0.70	1.40	0.70	
03	21/8/2007	1.40	1.90	0.50	COMPLETED
CARRIED FORWARD :				15.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 755
ROAD NAME: JALAN MASUK KESMK LAJAU
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.82	
01	26/8/2007	0.00	0.26	0.26	COMPLETED
CARRIED FORWARD :				2.08	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 768
ROAD NAME: JALAN MASUK KE SK. PEKAN 1
DATE OF INSPECTION: 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.31	
01	19/8/2007	0.00	0.33	0.33	COMPLETED
CARRIED FORWARD :				2.64	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 769
ROAD NAME: JALAN GERSIK
DATE OF INSPECTION: 21/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.20	
01	19/8/2007	0.00	0.60	0.60	COMPLETED
CARRIED FORWARD :				4.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 1
ROAD NAME: JALAN MASUK KE SMK MUTIARA
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.75	
01	13/8/2007	0.00	0.25	0.25	COMPLETED
CARRIED FORWARD :				2.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 2
ROAD NAME: JALAN MASUK KE SMK PANTAI
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.45	
01	25/8/2007	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD :				2.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 3
ROAD NAME: JALAN TANGKI AIR BUKIT BESAR
DATE OF INSPECTION: 28/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.20	
01	26/8/2007	0.00	0.60	0.60	COMPLETED
CARRIED FORWARD :				4.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 4
ROAD NAME: JALAN NAGALANG
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.00	
01	12/8/2007	0.00	0.50	0.50	
02	13/8/2007	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD :				8.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 5
ROAD NAME: MASUK KE KOMPLEKS KASTAM
DATE OF INSPECTION: 24/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.00	
01	21/8/2007	0.00	1.00	1.00	COMPLETED
CARRIED FORWARD :				8.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 6
ROAD NAME: JALAN TAMAN MUTIARA
DATE OF INSPECTION: 14/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.72	
01	13/8/2006	0.00	0.385	0.385	COMPLETED
CARRIED FORWARD :				3.11	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 7
ROAD NAME: JALAN STESEN RML
DATE OF INSPECTION: 10/08/2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.39	
01	9/8/2007	0.00	0.195	0.195	COMPLETED
CARRIED FORWARD :				1.59	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: AUGUST 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	715.400	102.200	817.600
TOTAL:				715.400	102.200	817.600

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2007

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JULY 2007:				715.40	
1	8/1/2007	42.60	46.30	3.70	
2	8/2/2007	46.30	50.00	3.70	
3	8/3/2007	50.00	53.70	3.70	
4	8/4/2007	53.70	57.40	3.70	
5	8/5/2007	57.40	61.10	3.70	
6	8/6/2007	61.10	64.80	3.70	
7	8/7/2007	64.80	68.60	3.80	
8	8/8/2007	68.60	72.60	4.00	
9	8/9/2007	72.60	76.20	3.60	
10	8/10/2007	76.20	79.80	3.60	
11	8/11/2007	79.80	83.40	3.60	
12	8/12/2007	83.40	87.00	3.60	
13	8/13/2007	87.00	90.60	3.60	
14	8/14/2007	90.60	94.20	3.60	
15	8/15/2007	94.20	97.80	3.60	
16	8/16/2007	97.80	101.40	3.60	
17	8/17/2007	101.40	105.00	3.60	
18	8/18/2007	105.00	108.60	3.60	
19	8/19/2007	108.60	112.20	3.60	
20	8/20/2007	112.20	115.80	3.60	
21	8/21/2007	115.80	119.40	3.60	
22	8/22/2007	119.40	123.00	3.60	
23	8/23/2007	68.60	72.60	4.00	
24	8/24/2007	123.00	126.60	3.60	
25	8/25/2007	126.60	130.20	3.60	
26	8/26/2007	130.20	133.80	3.60	
27	8/27/2007	133.80	137.40	3.60	
28	8/28/2007	137.40	140.80	3.40	
CARRIED FORWARD				817.60	