

R03

(GRASS CUTTING)

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH89.120(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH133.550(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGAU-TENOM
LOCATION : CH0.200 (LHS)

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R03 ~ GRASS CUTTING

Road Name : Jalan Bukit Timbalai

Route No : L721

Location : KM 0.61 RHS

Date : 11/07/2008

Road Name : Jalan Tanjung Aru

Route No : L713

Location : KM 1.88 RHS

Date : 15/07/2008

BEFORE



Film Batch : L7-07-033



Film Batch : L3-06-032

IN PROGRESS



Film Batch : L7-07-035



Film Batch : L3-06-037

AFTER



Film Batch : L5-09-044



Film Batch : L7-13-063

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	335.820	55.970	391.790
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	192.060	32.010	224.070
Kudat	01	Jalan Kota Kinabalu-Kudat	329.940	54.990	384.930
Tuaran	01	Jalan Kota Kinabalu-Kudat	230.800	38.900	269.700
	22	Jalan Kota Kinabalu-Sandakan	255.480	42.580	298.060
	503	Jalan Berungis-Kota Belud	106.200	17.700	123.900
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	223.640	40.080	263.720
	01	Jalan Kota Kinabalu-Sindumin	25.620	4.270	29.890
	606	Jalan Susur Sepangar Bay	64.320	10.720	75.040
	607	Jalan Masuk Ke Pelabuhan Baru	4.080	0.680	4.760
	608	Jalan K Masuk Ke Lapangan Terbang Lama	5.040	0.840	5.880
Penampang	01	Jalan Kota Kinabalu-Sindumin	65.343	10.980	76.323
	500	Jalan Kota Kinabalu-Keningau-Tenom	294.920	49.070	343.990
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	138.060	23.010	161.070
Papar	01	Jalan Kota Kinabalu-Sindumin	296.224	54.470	350.694
Ranau	22	Jalan Kota Kinabalu-Sandakan	613.200	102.200	715.400
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	355.800	59.300	415.100
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	269.820	44.970	314.790
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	170.820	28.470	199.290
Beaufort	01	Jalan Kota Kinabalu-Sindumin	342.528	57.088	399.616
	502	Jalan Beaufort-Menumbok	135.090	22.515	157.605
Sipitang	01	Jalan Kota Kinabalu-Sindumin	204.036	34.006	238.042
Kuala Penyu	502	Jalan Beaufort-Menumbok	222.300	37.050	259.350
TOTAL			4,881.141	821.869	5,703.010

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	335.820	55.970	391.790
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	192.060	32.010	224.070
3	Kudat	01	Jalan Kota Kinabalu - Kudat	329.940	54.990	384.930
TOTAL:				857.820	142.970	1,000.790

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	223.640	40.080	263.720
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	230.800	38.990	269.790
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	255.480	42.580	298.060
4	Tuaran	503	Jalan Berungis - Kota Belud	106.200	17.700	123.900
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	64.320	10.720	75.040
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	4.080	0.680	4.760
TOTAL:				884.520	150.750	1,035.270

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				106.200	
1	03/07/2008	0.000	6.100	6.100	
2	07/07/2008	6.100	12.400	6.300	
3	7/11/2008	12.400	17.700	5.300	
TOTAL :				123.900	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTENO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	613.20	102.20	715.40
TOTAL:				613.20	102.20	715.40

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: July 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008:				613.20	
1	7/1/2008	42.60	49.10	6.50	
2	7/2/2008	49.10	55.60	6.50	
3	7/3/2008	55.60	62.10	6.50	
4	7/4/2008	62.10	68.60	6.50	
5	7/5/2008	68.60	72.60	4.00	Protocol Road - 1st Cycle
6	7/5/2008	72.60	75.10	2.50	
7	7/6/2008	75.10	81.60	6.50	
8	7/7/2008	81.60	88.10	6.50	
9	7/8/2008	88.10	94.60	6.50	
10	7/9/2008	94.60	101.10	6.50	
11	7/10/2008	101.10	107.60	6.50	
12	7/11/2008	107.60	114.10	6.50	
13	7/12/2008	114.10	120.60	6.50	
14	7/13/2008	120.60	127.10	6.50	
15	7/14/2008	127.10	133.60	6.50	
16	7/15/2008	133.60	140.80	7.20	
17	7/19/2008	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				715.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	355.800	59.300	415.100
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	269.820	44.970	314.790
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	170.820	28.470	199.290
TOTAL:				796.440	132.740	929.180

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTENO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			355.800	
7/1/2008	69.310	73.310	4.00	1st cycle protocol road
7/2/2008	45.120	50.100	4.98	Normal road
7/3/2008	50.100	54.100	4.00	Normal road
7/4/2008	54.100	58.100	4.00	Normal road
7/5/2008	58.100	61.600	3.50	Normal road
7/6/2008	61.600	66.100	4.50	Normal road
7/7/2008	66.100	69.310	3.21	Normal road
7/8/2008	73.310	77.100	3.79	Normal road
7/9/2008	77.100	80.600	3.50	Normal road
7/10/2008	80.600	84.600	4.00	Normal road
7/11/2008	84.600	89.100	4.50	Normal road
7/12/2008	89.100	93.100	4.00	Normal road
7/13/2008	93.100	96.600	3.50	Normal road
7/14/2008	96.600	100.420	3.82	Normal road
7/15/2008	69.310	73.310	4.00	2nd cycle protocol road
TOTAL :			415.100	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			269.820	
7/1/2008	121.79	118.100	3.685	1st Cycle Protocol Road
7/2/2008	118.100	114.475	3.625	1st Cycle Protocol Road
7/6/2008	138.080	136.100	1.980	Normal Road
7/7/2008	136.100	132.100	4.000	Normal Road
7/8/2008	132.100	128.100	4.000	Normal Road
7/9/2008	128.100	124.100	4.000	Normal Road
7/10/2008	124.100	121.785	2.315	Normal Road
7/10/2008	114.475	112.100	2.375	Normal Road
7/11/2008	112.100	108.100	4.000	Normal Road
7/12/2008	108.100	104.100	4.000	Normal Road
7/13/2008	104.100	100.420	3.680	Normal Road
7/14/2008	121.79	117.600	4.185	2nd Cycle Protocol Road
7/15/2008	117.600	114.475	3.125	2nd Cycle Protocol Road
TOTAL :			314.790	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TENOM
ROUTENO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			170.820	
7/1/2008	163.650	163.485	0.165	Normal Road
7/1/2008	163.485	160.585	2.900	1st Cycle Protocol Road
7/1/2008	160.585	158.100	2.485	Normal Road
7/2/2008	158.100	154.100	4.000	Normal Road
7/3/2008	154.100	150.100	4.000	Normal Road
7/4/2008	150.100	146.100	4.000	Normal Road
7/5/2008	146.100	142.100	4.000	Normal Road
7/6/2008	142.100	138.080	4.020	Normal Road
7/14/2008	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			199.290	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	342.258	57.088	399.346
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	204.036	34.006	238.042
3	Beaufort	502	Jalan Beaufort - Menumbok	135.090	22.515	157.605
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	222.300	37.050	259.350
TOTAL:				903.684	150.659	1,054.343

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				342.258	
1	03/07/2008	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03/07/2008	72.535	76.970	4.435	
4	04/07/2008	76.970	77.300	0.330	
5		77.300	77.330		Bridge
6	04/07/2008	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04/07/2008	80.296	85.570	5.274	
9	05/07/2008	85.570	89.550	3.980	
10		89.550	89.571		Bridge
11	05/07/2008	89.571	92.000	2.429	
12	01/07/2008	92.000	95.410	3.410	1st cycle for protocol road
13		95.410	95.538		Bridge
14	01/07/2008	95.538	96.000	0.462	1st cycle for protocol road
15	03/07/2008	96.000	102.200	6.200	
16	04/07/2008	102.200	108.250	6.050	
17	05/07/2008	108.250	110.341	2.091	
18		110.341	110.405		Bridge
19	05/07/2008	110.405	114.600	4.195	
20	06/07/2008	114.600	120.300	5.700	
21	07/07/2008	120.300	126.000	5.700	
22	14/07/2008	92.000	95.410	3.410	2nd cycle for protocol road
23		95.410	95.538		Bridge
24	14/07/2008	95.538	96.000	0.462	2nd cycle for protocol road
25					
CARRIED FORWARD :				399.346	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				204.036	
1	02/07/2008	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02/07/2008	138.998	140.290	1.292	1st cycle for protocol road
4	07/07/2008	126.000	126.400	0.400	
5	08/07/2008	126.400	132.300	5.900	
6	09/07/2008	132.300	132.470	0.170	
7		132.470	132.584		Bridge
8	09/07/2008	132.584	136.290	3.706	
9	10/07/2008	140.290	146.200	5.910	
10	11/07/2008	146.200	149.333	3.133	
11		149.333	149.415		Bridge
12	11/07/2008	149.415	149.476	0.061	
13	11/07/2008	149.826	151.800	1.974	
14	12/07/2008	151.800	156.700	4.900	
15	15/07/2008	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15/07/2008	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				238.042	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				135.090	
1	06/07/2008	0.000	9.900	9.900	
2	07/07/2008	9.900	14.597	4.697	
3		14.597	14.612		Bridge
4	07/07/2008	14.612	15.400	0.788	
5	08/07/2008	15.400	16.400	1.000	
6		16.400	16.415		Bridge
7	08/07/2008	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	08/07/2008	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	08/07/2008	17.852	21.200	3.348	
12	09/07/2008	21.200	22.620	1.420	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				157.605	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUK BOK
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				222.300	
1	09/07/2008	22.620	27.400	4.780	
2	10/07/2008	27.400	33.220	5.820	
3	11/07/2008	33.220	40.000	6.780	
4	12/07/2008	40.000	47.100	7.100	
5	13/07/2008	47.100	55.630	8.530	
6	14/07/2008	55.630	59.670	4.040	
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				259.350	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 700
ROAD NAME: JALAN PATAU-PATAU
DATE OF INSPECTION: 08/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				72.00	
01	01/07/2008	0.00	1.00	1.00	
02	02/07/2008	1.00	2.00	1.00	
03	03/07/2008	2.00	3.00	1.00	
04	04/07/2008	3.00	4.00	1.00	
05	05/07/2008	4.00	6.00	2.00	1st CYCLE COMPLETED
06	16/07/2008	0.00	1.00	1.00	
07	17/07/2008	1.00	2.00	1.00	
08	18/07/2008	2.00	3.00	1.00	
09	19/07/2008	3.00	4.00	1.00	
10	20/07/2008	4.00	6.00	2.00	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				84.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 701
ROAD NAME: JALAN LUBOK TEMIANG
DATE OF INSPECTION: 10/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				19.68	
01	06/07/2008	0.00	0.90	0.90	
02	07/07/2008	0.90	1.80	0.90	
03	08/07/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				22.96	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 702

ROAD NAME: JALAN TANJUNG KUBONG

DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				19.68	
01	08/07/2008	0.00	0.90	0.90	
02	09/07/2008	0.90	1.80	0.90	
03	10/07/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				22.96	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 703
ROAD NAME: JALAN OKK DAUD
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				28.00	
01	13/07/2008	0.00	1.86	1.86	
02	14/07/2008	1.86	3.72	1.86	
03	15/07/2008	3.72	5.60	1.88	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				33.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 703

ROAD NAME: JALAN SG. LADA/SG. PAGAR

DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				37.92	
01	05/07/2008	0.00	2.10	2.10	
02	06/07/2008	2.10	4.20	2.10	
03	07/07/2008	4.20	6.32	2.12	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				44.24	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 704

ROAD NAME: JALAN MOHAMMAD SALLEH

DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				55.10	
01	01/07/2008	0.00	1.37	1.37	
02	02/07/2008	1.37	2.74	1.37	
03	03/07/2008	2.74	4.11	1.37	
04	04/07/2008	4.11	5.51	1.40	1st CYCLE COMPLETED
05	20/07/2008	0.00	1.37	1.37	
06	21/07/2008	1.37	2.74	1.37	
07	22/07/2008	2.74	4.11	1.37	
08	23/07/2008	4.11	5.51	1.40	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				66.12	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 705

ROAD NAME: JALAN BEBULOH

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				46.26	
01	06/07/2008	0.00	1.28	1.28	
02	07/07/2008	1.28	2.56	1.28	
03	08/07/2008	2.56	3.84	1.28	
04	09/07/2008	3.84	5.12	1.28	
05	10/07/2008	5.12	6.40	1.28	
06	11/07/2008	6.40	7.71	1.31	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				53.97	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 706
ROAD NAME: JALAN RANCHA-RANCHA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				36.60	
01	01/07/2008	0.00	1.52	1.52	
02	02/07/2008	1.52	3.04	1.52	
03	03/07/2008	3.04	4.56	1.52	
04	04/07/2008	4.56	6.10	1.54	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				42.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 707

ROAD NAME: JALAN PULAU BUAH

DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				9.60	
01	05/07/2008	0.00	0.40	0.40	
02	06/07/2008	0.40	0.80	0.40	
03	07/07/2008	0.80	1.20	0.40	
04	08/07/2008	1.20	1.60	0.40	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				11.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 707
ROAD NAME: JALAN BATU ARANG
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	01/07/2008	0.00	0.70	0.70	
02	02/07/2008	0.70	1.40	0.70	
03	03/07/2008	1.40	2.15	0.75	
04	04/07/2008	2.15	3.00	0.85	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 708
ROAD NAME: JALAN OKK ABDULLAH
DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				23.04	
01	07/07/2008	0.00	1.92	1.92	1st CYCLE COMPLETED
02	21/07/2008	0.00	0.96	0.96	
03	22/07/2008	0.96	1.92	0.96	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				26.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 709

ROAD NAME: JALAN TG. BATU/TG. PURUN

DATE OF INSPECTION: 08/07/2008 & 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				42.36	
01	04/07/2008	0.00	1.17	1.17	
02	05/07/2008	1.17	2.34	1.17	
03	06/07/2008	2.34	3.53	1.19	1st CYCLE COMPLETED
04	15/07/2008	0.00	1.17	1.17	
05	16/07/2008	1.17	2.34	1.17	
06	17/07/2008	2.34	3.53	1.19	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				49.42	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 710

ROAD NAME: JALAN BUKIT KUDA

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				21.00	
01	09/07/2008	0.00	0.87	0.87	
02	10/07/2008	0.87	1.74	0.87	
03	12/07/2008	1.74	2.61	0.87	
04	13/07/2008	2.61	3.50	0.89	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				24.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 711
ROAD NAME: KG. JAWA/JUMIDAR BUYONG
DATE OF INSPECTION: 08/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				22.20	
01	06/07/2008	0.00	0.92	0.92	
02	07/07/2008	0.92	1.85	0.93	1st CYCLE COMPLETED
03	19/07/2008	0.00	0.92	0.92	
04	20/07/2008	0.92	1.85	0.93	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				25.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 712
ROAD NAME: JALAN PAHLAWAN
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.06	
01	12/07/2008	0.00	0.25	0.25	
02	13/07/2008	0.25	0.51	0.26	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.57	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 713

ROAD NAME: JALAN TANJUNG ARU

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.50	
01	14/07/2008	0.00	1.37	1.37	
02	15/07/2008	1.37	2.75	1.38	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				19.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 713

ROAD NAME: JALAN PESISIR PANTAI TG. ARU

DATE OF INSPECTION: 17/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.20	
01	14/07/2008	0.00	1.35	1.35	
02	15/07/2008	1.35	2.70	1.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				18.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 714
ROAD NAME: JALAN DURIAN TUNJUNG
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.88	
01	12/07/2008	0.00	0.50	0.50	
02	13/07/2008	0.50	0.98	0.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.86	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 715
ROAD NAME: JALAN HJ. KUDUS
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				4.20	
01	11/07/2008	0.00	0.70	0.70	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 716
ROAD NAME: JALAN KERUPANG SATU
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	10/07/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 717
ROAD NAME: JALAN KERUPANG DUA
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.80	
01	10/07/2008	0.00	0.70	0.70	
02	11/07/2008	0.70	1.30	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				9.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 718

ROAD NAME: JALAN KERUPANG TIGA

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	11/07/2008	0.00	0.50	0.50	
02	12/07/2008	0.50	0.90	0.40	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 719
ROAD NAME: JALAN PENGHULU TUAH
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				9.72	
01	07/07/2008	0.00	0.54	0.54	
02	08/07/2008	0.54	1.08	0.54	
03	09/07/2008	1.08	1.62	0.54	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				11.34	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 720
ROAD NAME: JALAN KOLAM
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.62	
01	14/07/2008	0.00	0.60	0.60	
02	15/07/2008	0.60	1.27	0.67	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.89	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 721
ROAD NAME: JALAN BUKIT TIMBALAI
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	10/07/2008	0.00	1.00	1.00	
02	11/07/2008	1.00	2.00	1.00	
03	12/07/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 722
ROAD NAME: JALAN RANCHA-RANCHA LAMA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				12.00	
01	04/07/2008	0.00	1.00	1.00	
02	05/07/2008	1.00	2.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				14.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 724
ROAD NAME: JALAN MASJID
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	08/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 725

ROAD NAME: JALAN KELAB GOLF

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.42	
01	15/07/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.99	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 726
ROAD NAME: JALAN HOSPITAL
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	15/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 727

ROAD NAME: JALAN TANJUNG TARAS

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.00	
01	13/07/2008	0.00	0.50	0.50	
02	14/07/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 730
ROAD NAME: JALAN SAWANGAN CINA
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.18	
01	14/07/2008	0.00	1.03	1.03	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.21	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 731
ROAD NAME: JALAN ARSAT
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.20	
01	04/07/2008	0.00	0.60	0.60	
02	05/07/2008	0.60	1.20	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 733
ROAD NAME: JALAN PENY'BUNG BG. TANJUNG
DATE OF INSPECTION: 11/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.04	
01	09/07/2008	0.00	0.42	0.42	1st CYCLE COMPLETED
02	23/07/2008	0.00	0.21	0.21	
03	24/07/2008	0.21	0.42	0.21	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				5.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 734
ROAD NAME: JALAN PANCUR HITAM
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				13.20	
01	12/07/2008	0.00	0.80	0.80	
02	13/07/2008	0.80	1.60	0.80	
03	14/07/2008	1.60	2.20	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				15.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 735
 ROAD NAME: JALAN TANGKI AIR KIANSAM
 DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.42	
01	11/07/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.99	

PROGRESS REPORT

Form: LRSB-OP-F063-R03

Rev: 2

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 736

ROAD NAME: JALAN TANGKI AIR KINABINUWA

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	11/07/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 737

ROAD NAME: JALAN LOJI AIR SG. PAGAR

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.00	
01	12/07/2008	0.00	0.50	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 738
ROAD NAME: JALAN LOJI AIR KERUPANG
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.16	
01	10/07/2008	0.00	0.36	0.36	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.52	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 739

ROAD NAME: JALAN TERMINAL AIRPORT

DATE OF INSPECTION: 04/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				12.36	
01	01/07/2008	0.00	0.50	0.50	
02	02/07/2008	0.50	1.03	0.53	1st CYCLE COMPLETED
03	19/07/2008	0.00	1.03	1.03	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				14.42	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 740
ROAD NAME: JALAN BEBULOH TERMINAL SHELL
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.44	
01	12/07/2008	0.00	0.90	0.90	
02	13/07/2008	0.90	1.80	0.90	
03	14/07/2008	1.80	2.74	0.94	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				19.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 741

ROAD NAME: PANCUR HITAM LAYANGAN

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				11.10	
01	14/07/2008	0.00	0.92	0.92	
02	15/07/2008	0.92	1.85	0.93	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				12.95	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 742

ROAD NAME: MASUK KE SMK SG. BEDAUN

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				10.50	
01	13/07/2008	0.00	1.20	1.20	
02	14/07/2008	1.20	1.75	0.55	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				12.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 743
ROAD NAME: JALAN KOMPLEKS SUKAN
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.80	
01	09/07/2008	0.00	0.65	0.65	
02	10/07/2008	0.65	1.30	0.65	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				9.10	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 745
ROAD NAME: JALAN KOMPLEKS WATERFRONT
DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				24.30	
01	02/07/2008	0.00	0.60	0.60	
02	03/07/2008	0.60	1.20	0.60	
03	04/07/2008	1.20	1.80	0.60	1st CYCLE COMPLETED
04	17/07/2008	0.00	1.12	1.12	
05	22/07/2008	1.12	2.25	1.13	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				28.35	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 747
ROAD NAME: JALAN MERDEKA
DATE OF INSPECTION: 04/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				4.38	
01	02/07/2008	0.00	0.73	0.73	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				5.11	

PROGRESS REPORT

Form: LRSB-OP-F063-R03

Rev: 2

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 749

ROAD NAME: BEBULOH KE RANCHA-RANCHA

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				27.00	
01	14/07/2008	0.00	2.25	2.25	
02	15/07/2008	2.25	4.50	2.25	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				31.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 750
ROAD NAME: JALAN BUKIT BESAR
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	03/07/2008	0.00	1.00	1.00	
02	04/07/2008	1.00	2.00	1.00	
03	05/07/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 751
ROAD NAME: JALAN BEBULOH SG. PAGAR
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	06/07/2008	0.00	0.75	0.75	
02	07/07/2008	0.75	1.50	0.75	
03	08/07/2008	1.50	2.25	0.75	
04	09/07/2008	2.25	3.00	0.75	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 753
 ROAD NAME: JALAN TENAGA
 DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				11.40	
01	09/07/2008	0.00	0.70	0.70	
02	10/07/2008	0.70	1.40	0.70	
03	11/07/2008	1.40	1.90	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				13.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 755
ROAD NAME: JALAN MASUK KE SMK LAJAU
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.56	
01	13/07/2008	0.00	0.13	0.13	
02	14/07/2008	0.13	0.26	0.13	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				1.82	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 767

ROAD NAME: JALAN HJ. ISMAIL

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.18	
01	11/07/2008	0.00	0.26	0.26	
02	12/07/2008	0.26	0.53	0.27	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.71	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 768
ROAD NAME: JALAN MASUK KESK. PEKAN 1
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.98	
01	07/07/2008	0.00	0.16	0.16	
02	08/07/2008	0.16	0.33	0.17	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.31	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: _____ W.P LABUAN _____
ROUTENO: _____ L 769 _____
ROAD NAME: _____ JALAN GERSIK _____
DATE OF INSPECTION: _____ 11/07/2008 _____

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.60	
01	08/07/2008	0.00	0.30	0.30	
02	09/07/2008	0.30	0.60	0.30	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 1
ROAD NAME: JALAN MASUK KE SMK MUTIARA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.50	
01	05/07/2008	0.00	0.12	0.12	
02	06/07/2008	0.12	0.25	0.13	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				1.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 2
ROAD NAME: JALAN MASUK KE SMK PANTAI
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	13/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 3

ROAD NAME: JALAN TANGKI AIR BUKIT BESAR

DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.60	
01	05/07/2008	0.00	0.60	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 4
ROAD NAME: JALAN NAGALANG
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.00	
01	08/07/2008	0.00	0.50	0.50	
02	09/07/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 5

ROAD NAME: MASUK KE KOMPLEKS KASTAM

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.00	
01	11/07/2008	0.00	1.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 6
ROAD NAME: JALAN TAMAN MUTIARA
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.34	
01	09/07/2008	0.00	0.39	0.39	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.73	

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 7
ROAD NAME: JALAN STESEN RML
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.20	
01	10/07/2008	0.00	0.20	0.20	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				1.40	