

R03

(GRASS CUTTING)

DISTRICT : KENINGAU
ROUTE NO : 500 -JALAN KOTA KINABALU -KENINGAU -TENOM
LOCATION : CH 104.100/KM 114.000 @ RHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 JALAN KAMPENAMPANG-LOKAWI
LOCATION : CH6.800 (MEDIAN)

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KENINGAU-TENOM
LOCATION : CH 3.500 (LHS)

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH143.420(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R03 ~ GRASS CUTTING

Road Name : Jalan Durian Tunjung

Route No : L714

Location : KM 0.40 LHS

Date : 12/05/2008

Road Name : Jalan Bebuloh Ranca-ranca

Route No : L749

Location : KM 1.78 RHS

Date : 13/05/2008

BEFORE



Film Batch : L5-06-001



Film Batch : L5-09-049

IN PROGRESS



Film Batch : L5-06-002



Film Batch : L5-09-052

AFTER



Film Batch : L5-06-027



Film Batch : L5-12-147

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: MAY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	223.880	55.970	279.850
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	128.040	32.010	160.050
Kudat	01	Jalan Kota Kinabalu-Kudat	219.960	54.990	274.950
Tuaran	01	Jalan Kota Kinabalu-Kudat	152.820	38.990	191.810
	22	Jalan Kota Kinabalu-Sandakan	170.320	42.580	212.900
	503	Jalan Berungis-Kota Belud	70.800	17.700	88.500
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	143.480	40.080	183.560
	01	Jalan Kota Kinabalu-Sindumin	17.080	4.270	21.350
	606	Jalan Susur Sepangar Bay	42.880	10.720	53.600
	607	Jalan Masuk Ke Pelabuhan Baru	2.720	0.680	3.400
	608	Jalan K Masuk Ke Lapangan Terbang Lama	3.360	0.840	4.200
Penampang	01	Jalan Kota Kinabalu-Sindumin	43.383	10.980	54.363
	500	Jalan Kota Kinabalu-Keningau-Tenom	196.680	49.170	245.850
	501	Jalan Kota Kinabalu-Penampang-Lok Kawit	92.040	23.010	115.050
Papar	01	Jalan Kota Kinabalu-Sindumin	189.704	52.050	241.754
Ranau	22	Jalan Kota Kinabalu-Sandakan	408.800	102.200	511.000
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	237.200	59.300	296.500
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	179.880	44.970	224.850
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	113.880	28.470	142.350
Beaufort	01	Jalan Kota Kinabalu-Sindumin	228.352	57.088	285.440
	502	Jalan Beaufort-Menumbok	90.060	22.515	112.575
Sipitang	01	Jalan Kota Kinabalu-Sindumin	136.024	34.006	170.030
Kuala Penyu	502	Jalan Beaufort-Menumbok	148.200	37.050	185.250
TOTAL			3,239.543	819.639	4,059.182

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: MAY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	228.352	57.088	285.440
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	136.024	34.006	170.030
3	Beaufort	502	Jalan Beaufort - Menumbok	90.060	22.515	112.575
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	148.200	37.050	185.250
TOTAL:				602.636	150.659	753.295

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				228.352	
1	02/05/2008	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	02/05/2008	72.535	77.300	4.765	
4		77.300	77.330		Bridge
5	02/05/2008	77.330	79.070	1.740	
6	03/05/2008	79.070	80.250	1.180	
7		80.250	80.296		Bridge
8	03/05/2008	80.296	86.500	6.204	
9	04/05/2008	86.500	89.550	3.050	
10		89.550	89.571		Bridge
11	04/05/2008	89.571	92.000	2.429	
12	02/05/2008	92.000	95.410	3.410	1st cycle for protocol road
13		95.410	95.538		Bridge
14	02/05/2008	95.538	96.000	0.462	1st cycle for protocol road
15	04/05/2008	96.000	98.550	2.550	
16	05/05/2008	98.550	104.000	5.450	
17	06/05/2008	104.000	110.341	6.341	
18		110.341	110.405		Bridge
19	06/05/2008	110.405	113.200	2.795	
20	07/05/2008	113.200	121.000	7.800	
21	08/05/2008	121.000	126.000	5.000	
22	14/05/2008	92.000	95.410	3.410	2nd cycle for protocol road
23		95.410	95.538		Bridge
24	14/05/2008	95.538	96.000	0.462	2nd cycle for protocol road
25					
CARRIED FORWARD :				285.440	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				136.024	
1	03/05/2008	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	03/05/2008	138.998	140.290	1.292	1st cycle for protocol road
4	08/05/2008	126.000	128.300	2.300	
5	09/05/2008	128.300	132.470	4.170	
6		132.470	132.584		Bridge
7	09/05/2008	132.584	134.100	1.516	
8	10/05/2008	134.100	136.290	2.190	
9	10/05/2008	140.290	144.000	3.710	
10	11/05/2008	144.000	149.333	5.333	
11		149.333	149.415		Bridge
12	11/05/2008	149.415	149.476	0.061	
13	12/05/2008	149.826	153.850	4.024	
14	13/05/2008	153.850	156.700	2.850	
15	15/05/2008	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15/05/2008	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				170.030	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				90.060	
1	05/05/2008	0.000	5.500	5.500	
2	06/05/2008	5.500	11.000	5.500	
3	07/05/2008	11.000	14.597	3.597	
4		14.597	14.612		Bridge
5	07/05/2008	14.612	15.500	0.888	
6	07/05/2008	15.500	16.400	0.900	
7		16.400	16.415		Bridge
8	08/05/2008	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	08/05/2008	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	08/05/2008	17.852	22.620	4.768	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				112.575	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUKOK
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				148.200	
1	08/05/2008	22.620	28.000	5.380	
2	09/05/2008	28.000	33.500	5.500	
3	10/05/2008	33.500	40.350	6.850	
4	11/05/2008	40.350	47.800	7.450	
5	12/05/2008	47.800	55.350	7.550	
6	13/05/2008	55.350	59.670	4.320	
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				185.250	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : MAY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	237.200	59.300	296.500
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	179.880	44.970	224.850
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	113.880	28.470	142.350
TOTAL:				530.960	132.740	663.700

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: May 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			237.200	
5/2/2008	69.310	73.310	4.000	1st cycle protocol road
5/3/2008	45.120	50.200	5.080	Normal road
5/5/2008	50.200	55.300	5.100	Normal road
5/6/2008	55.300	60.500	5.200	Normal road
5/7/2008	60.500	65.600	5.100	Normal road
5/8/2008	65.600	69.310	3.710	Normal road
5/8/2008	73.310	74.800	1.490	Normal road
5/9/2008	74.800	79.900	5.100	Normal road
5/10/2008	79.900	85.000	5.100	Normal road
5/12/2008	85.000	90.100	5.100	Normal road
5/13/2008	90.100	95.300	5.200	Normal road
5/14/2008	95.300	100.420	5.120	Normal road
5/15/2008	69.310	73.310	4.000	2nd cycle protocol road
TOTAL :			296.500	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: May 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			179.880	
5/2/2008	121.79	118.100	3.685	1st Cycle Protocol Road
5/3/2008	118.100	114.475	3.625	1st Cycle Protocol Road
5/7/2008	138.080	136.100	1.980	Normal Road
5/8/2008	136.100	132.100	4.000	Normal Road
5/9/2008	132.100	128.100	4.000	Normal Road
5/10/2008	128.100	124.100	4.000	Normal Road
5/11/2008	124.100	121.785	2.315	Normal Road
5/12/2008	114.475	109.100	5.375	Normal Road
5/13/2008	109.100	104.100	5.000	Normal Road
5/14/2008	104.100	100.420	3.680	Normal Road
5/15/2008	121.785	114.475	7.310	2nd Cycle Protocol Road
TOTAL :			224.850	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: May 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			113.880	
5/2/2008	163.650	163.485	0.165	Normal Road
5/2/2008	163.485	160.585	2.900	1st Cycle Protocol Road
5/2/2008	160.585	156.600	3.985	Normal Road
5/3/2008	156.600	151.100	5.500	Normal Road
5/4/2008	151.100	146.100	5.000	Normal Road
5/5/2008	146.100	142.100	4.000	Normal Road
5/6/2008	142.100	138.080	4.020	Normal Road
5/15/2008	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			142.350	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: May 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	143.480	40.080	183.560
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	152.820	38.990	191.810
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	170.320	42.580	212.900
4	Tuaran	503	Jalan Berungis - Kota Belud	70.800	17.700	88.500
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	42.880	10.720	53.600
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	2.720	0.680	3.400
TOTAL:				583.020	150.750	733.770

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				143.480	
1	06/05/2008	0.400	1.000	0.600	Protocol
2	06/05/2008	2.300	9.400	7.100	Protocol
3	09/05/2008	9.400	15.900	6.500	Protocol
4	09/05/2008	23.980	19.500	4.480	Normal
5	11/05/2008	15.900	19.500	3.600	Protocol
6	21/05/2008	0.400	1.000	0.600	Protocol
7	21/05/2008	2.300	8.900	6.600	Protocol
8	23/05/2008	8.900	14.000	5.100	Protocol
9	26/05/2008	14.000	19.500	5.500	Protocol
TOTAL :				183.560	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.880	
1	12/05/2008	0.000	4.100	4.100	
2	14/05/2008	4.100	8.200	4.100	
3	16/05/2008	8.200	10.720	2.520	
TOTAL :				53.600	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.720	
1	03/05/2008	0.000	0.340	0.340	
2	17/05/2008	0.000	0.340	0.340	
TOTAL :				3.400	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				152.820	
1	02/05/2008	36.602	32.720	3.882	Normal
2	05/05/2008	32.720	28.720	4.000	Protocol
3	07/05/2008	28.720	23.980	4.740	Normal
4	20/05/2008	32.720	28.720	4.000	Protocol
5	05/05/2008	36.602	50.102	13.500	
6	08/05/2008	50.102	58.970	8.868	
TOTAL :				191.810	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				170.320	
1	03/05/2008	0.000	15.000	15.000	
2	06/05/2008	15.000	31.000	16.000	
3	09/05/2008	31.000	42.580	11.580	
TOTAL :				212.900	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				70.800	
1	08/05/2008	0.000	5.000	5.000	
2	12/05/2008	5.000	10.000	5.000	
3	15/05/2008	10.000	17.700	7.700	
TOTAL :				88.500	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: MAY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	17.080	4.270	21.350
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	43.383	10.980	54.363
3	Papar	01	Jalan Kota Kinabalu - Sindumin	189.704	52.050	241.754
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	196.680	49.170	245.850
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	92.040	23.010	115.050
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	3.360	0.840	4.200
TOTAL:				542.247	140.320	682.567

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				43.383	
1	5/2/2008	7.020	7.920	0.900	Normal Road
2	5/3/2008	7.920	8.870	0.950	Normal Road
3	5/4/2008	8.870	9.790	0.920	Normal Road
4	5/5/2008	9.790	10.720	0.930	Normal Road
5	5/6/2008	10.720	11.670	0.950	Normal Road
6	5/7/2008	11.670	12.570	0.900	Normal Road
7	5/8/2008	12.570	13.500	0.930	Normal Road
8	5/10/2008	13.500	14.390	0.890	Normal Road
9	5/11/2008	14.390	15.350	0.960	Normal Road
10	5/12/2008	15.350	16.260	0.910	Normal Road
11	5/13/2008	16.260	17.110	0.850	Normal Road
12	5/14/2008	17.110	18.000	0.890	Normal Road
TOTAL :				54.363	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				189.704	
1	5/2/2008	44.800	46.900	2.100	Normal Road
2	5/3/2008	46.900	49.100	2.200	Normal Road
3	5/5/2008	49.100	51.150	2.050	Normal Road
4	5/6/2008	51.150	53.150	2.000	Normal Road
5	5/7/2008	53.150	55.250	2.100	Normal Road
6	5/8/2008	55.250	57.200	1.950	Normal Road
7	5/9/2008	57.200	59.150	1.950	Normal Road
8	5/10/2008	59.150	61.100	1.950	Normal Road
9	5/12/2008	61.100	63.300	2.200	Normal Road
10	5/13/2008	63.300	65.550	2.250	Normal Road
11	5/14/2008	65.550	67.850	2.300	Normal Road
12	5/15/2008	67.850	70.050	2.200	Normal Road
13	5/2/2008	18.000	19.950	1.950	Normal Road
14	5/3/2008	19.950	22.100	2.150	Normal Road
15	5/5/2008	22.100	24.300	2.200	Normal Road
16	5/6/2008	24.300	26.400	2.100	Normal Road
17	5/7/2008	26.400	28.450	2.050	Normal Road
18	5/8/2008	28.450	30.750	2.300	Normal Road
19	5/9/2008	30.750	32.700	1.950	Normal Road
20	5/10/2008	32.700	34.600	1.900	Normal Road
21	5/11/2008	34.600	36.600	2.000	Normal Road
22	5/12/2008	36.600	38.700	2.100	Normal Road
23	5/13/2008	38.700	40.700	2.000	Normal Road
24	5/14/2008	40.700	42.800	2.100	Normal Road
25	5/15/2008	42.800	44.800	2.000	Normal Road
TOTAL :				241.754	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTENO: 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				196.680	
1	5/2/2008	0.000	1.115	1.115	Protocol Road
2	5/2/2008	1.115	2.615	1.500	Protocol Road
3	5/3/2008	2.615	4.000	1.385	Protocol Road
4	5/3/2008	4.000	7.150	3.150	Normal Road
5	5/4/2008	7.150	10.120	2.970	Normal Road
6	5/5/2008	10.120	13.130	3.010	Normal Road
7	5/6/2008	13.130	16.300	3.170	Normal Road
8	5/7/2008	16.300	19.412	3.112	Normal Road
9	5/8/2008	19.412	22.500	3.088	Normal Road
10	5/9/2008	22.500	25.530	3.030	Normal Road
11	5/10/2008	25.530	28.800	3.270	Normal Road
12	5/11/2008	28.800	32.215	3.415	Normal Road
13	5/12/2008	32.215	35.605	3.390	Normal Road
14	5/13/2008	35.605	38.917	3.312	Normal Road
15	5/14/2008	38.917	42.33	3.415	Normal Road
16	5/15/2008	42.33	45.170	2.838	Normal Road
17	5/16/2008	0.000	1.385	1.385	Protocol Road
18	5/17/2008	1.385	2.750	1.365	Protocol Road
19	5/18/2008	2.750	4.000	1.250	Protocol Road
TOTAL :				245.850	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				92.040	
1	5/1/2008	0.000	1.150	1.150	Normal Road
2	5/2/2008	1.150	2.320	1.170	Normal Road
3	5/3/2008	2.320	3.460	1.140	Normal Road
4	5/4/2008	3.460	4.350	0.890	Protocol Road
5	5/5/2008	4.350	5.330	0.980	Protocol Road
6	5/6/2008	5.330	6.200	0.870	Protocol Road
7	5/7/2008	6.200	6.920	0.720	Protocol Road
8	5/8/2008	6.920	8.470	1.550	Normal Road
9	5/9/2008	8.470	10.100	1.630	Normal Road
10	5/10/2008	10.100	11.550	1.450	Normal Road
11	5/11/2008	11.550	13.130	1.580	Normal Road
12	5/12/2008	13.130	14.760	1.630	Normal Road
13	5/13/2008	14.760	16.400	1.640	Normal Road
14	5/14/2008	16.400	18.150	1.750	Normal Road
15	5/15/2008	18.150	19.550	1.400	Normal Road
16	5/16/2008	3.460	4.650	1.190	Protocol Road
17	5/17/2008	4.650	5.710	1.060	Protocol Road
18	5/18/2008	5.710	6.920	1.210	Protocol Road
TOTAL :				115.050	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: MAY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.360	
1	5/2/2008	0.580	1.000	0.420	Protocol Road
2	5/17/2008	0.580	1.000	0.420	Protocol Road
TOTAL :				4.200	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: MAY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	223.880	55.970	279.850
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	128.040	32.010	160.050
3	Kudat	01	Jalan Kota Kinabalu - Kudat	219.960	54.990	274.950
TOTAL:				571.880	142.970	714.850

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MAY 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			223.880	
02/05/2008	58.980	63.000	4.020	
04/05/2008	63.000	66.890	3.890	
05/05/2008	66.890	72.970	6.080	
05/05/2008	72.970	76.970	4.000	Protocol 1st cycle
06/05/2008	76.970	83.470	6.500	
07/05/2008	83.470	90.470	7.000	
08/05/2008	90.470	95.320	4.850	
09/05/2008	95.320	100.950	5.630	
10/05/2008	100.950	110.950	10.000	
15/05/2008	72.970	76.970	4.000	Protocol 2nd cycle
BALANCE END OF MAY :			279.850	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: MAY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	408.80	102.20	511.00
TOTAL:				408.80	102.20	511.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: May 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM APRIL 2008:				408.80	
1	5/1/2008	42.60	49.10	6.50	
2	5/2/2008	49.10	55.60	6.50	
3	5/3/2008	55.60	62.10	6.50	
4	5/4/2008	62.10	68.60	6.50	
5	5/5/2008	68.60	72.60	4.00	Protocol Road - 1st Cycle
6	5/5/2008	72.60	75.10	2.50	
7	5/6/2008	75.10	81.60	6.50	
8	5/7/2008	81.60	88.10	6.50	
9	5/8/2008	88.10	94.60	6.50	
10	5/9/2008	94.60	101.10	6.50	
11	5/10/2008	101.10	107.60	6.50	
12	5/11/2008	107.60	114.10	6.50	
13	5/12/2008	114.10	120.60	6.50	
14	5/13/2008	120.60	127.10	6.50	
15	5/14/2008	127.10	133.60	6.50	
16	5/15/2008	133.60	140.80	7.20	
17	5/19/2008	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				511.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 700

ROAD NAME: JALAN TUN MUSTAPHA

DATE OF INSPECTION: 06/05/2008 & 20/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				36.40	
01	01/05/2008	0.00	1.14	1.14	
02	02/05/2008	1.14	2.28	1.14	
03	03/05/2008	2.28	4.55	2.27	1st CYCLE COMPLETED
04	16/05/2008	0.00	1.14	1.14	
05	17/05/2008	1.14	2.28	1.14	
06	18/05/2008	2.28	4.55	2.27	2nd CYCLE COMPLETED
CARRIED FORWARD :				45.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 700

ROAD NAME: JALAN PATAU-PATAU

DATE OF INSPECTION: 06/05/2008 & 23/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				48.00	
01	01/05/2008	0.00	1.00	1.00	
02	02/05/2008	1.00	2.00	1.00	
03	03/05/2008	2.00	3.00	1.00	
04	04/05/2008	3.00	4.00	1.00	
05	05/05/2008	4.00	6.00	2.00	1st CYCLE COMPLETED
06	16/05/2008	0.00	1.00	1.00	
07	17/05/2008	1.00	2.00	1.00	
08	18/05/2008	2.00	3.00	1.00	
09	19/05/2008	3.00	4.00	1.00	
10	20/05/2008	4.00	6.00	2.00	2nd CYCLE COMPLETED
CARRIED FORWARD :				60.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 700

ROAD NAME: JALAN POHON BATU

DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.52	
01	13/05/2008	6.30	7.68	1.38	COMPLETED
CARRIED FORWARD :				6.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 700
ROAD NAME: JALAN BATU MANIKAR
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				13.24	
01	10/05/2008	0.00	0.70	0.70	
02	11/05/2008	0.70	1.40	0.70	
03	12/05/2008	1.40	3.31	1.91	COMPLETED
CARRIED FORWARD :				16.55	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 701

ROAD NAME: JALAN LUBOK TEMIANG

DATE OF INSPECTION: 09/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				13.12	
01	06/05/2008	0.00	0.90	0.90	
02	07/05/2008	0.90	1.80	0.90	
03	08/05/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD :				16.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 702
ROAD NAME: JALAN TANJUNG KUBONG
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				13.12	
01	08/05/2008	0.00	0.90	0.90	
02	09/05/2008	0.90	1.80	0.90	
03	10/05/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD :				16.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 703
ROAD NAME: JALAN OKK DAUD
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				16.80	
01	13/05/2008	0.00	1.86	1.86	
02	14/05/2008	1.86	3.72	1.86	
03	15/05/2008	3.72	5.60	1.88	COMPLETED
CARRIED FORWARD :				22.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 703
ROAD NAME: JALAN SG. LADA/SG. PAGAR
DATE OF INSPECTION: 09/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				25.28	
01	05/05/2008	0.00	2.10	2.10	
02	06/05/2008	2.10	4.20	2.10	
03	07/05/2008	4.20	6.32	2.12	COMPLETED
CARRIED FORWARD :				31.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTENO: L 704

ROAD NAME: JALAN MOHAMMAD SALLEH

DATE OF INSPECTION: 06/05/2008 & 27/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				33.06	
01	01/05/2008	0.00	1.37	1.37	
02	02/05/2008	1.37	2.74	1.37	
03	03/05/2008	2.74	4.11	1.37	
04	04/05/2008	4.11	5.51	1.40	1st CYCLE COMPLETED
05	20/05/2008	0.00	1.37	1.37	
06	21/05/2008	1.37	2.74	1.37	
07	22/05/2008	2.74	4.11	1.37	
08	23/05/2008	4.11	5.51	1.40	2nd CYCLE COMPLETED
CARRIED FORWARD :				44.08	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 705

ROAD NAME: JALAN BEBULOH

DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				30.84	
01	06/05/2008	0.00	1.28	1.28	
02	07/05/2008	1.28	2.56	1.28	
03	08/05/2008	2.56	3.84	1.28	
04	09/05/2008	3.84	5.12	1.28	
05	10/05/2008	5.12	6.40	1.28	
06	11/05/2008	6.40	7.71	1.31	COMPLETED
CARRIED FORWARD :				38.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 706

ROAD NAME: JALAN RANCHA-RANCHA

DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				24.40	
01	01/05/2008	0.00	1.52	1.52	
02	02/05/2008	1.52	3.04	1.52	
03	03/05/2008	3.04	4.56	1.52	
04	04/05/2008	4.56	6.10	1.54	COMPLETED
CARRIED FORWARD :				30.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 707
ROAD NAME: JALAN PULAU BUAH
DATE OF INSPECTION: 09/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.40	
01	05/05/2008	0.00	0.40	0.40	
02	06/05/2008	0.40	0.80	0.40	
03	07/05/2008	0.80	1.20	0.40	
04	08/05/2008	1.20	1.60	0.40	COMPLETED
CARRIED FORWARD :				8.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 707
ROAD NAME: JALAN BATU ARANG
DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.00	
01	01/05/2008	0.00	0.70	0.70	
02	02/05/2008	0.70	1.40	0.70	
03	03/05/2008	1.40	2.15	0.75	
04	04/05/2008	2.15	3.00	0.85	COMPLETED
CARRIED FORWARD :				15.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 708
ROAD NAME: JALAN OKK ABDULLAH
DATE OF INSPECTION: 09/05/2008 & 23/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				15.36	
01	07/05/2008	0.00	1.92	1.92	1st CYCLE COMPLETED
02	21/05/2008	0.00	0.96	0.96	
03	22/05/2008	0.96	1.92	0.96	2nd CYCLE COMPLETED
CARRIED FORWARD :				19.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 709
ROAD NAME: JALAN TG. BATU/TG. PURUN
DATE OF INSPECTION: 09/05/2008 & 20/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				28.24	
01	04/05/2008	0.00	1.17	1.17	
02	05/05/2008	1.17	2.34	1.17	
03	06/05/2008	2.34	3.53	1.19	1st CYCLE COMPLETED
04	15/05/2008	0.00	1.17	1.17	
05	16/05/2008	1.17	2.34	1.17	
06	17/05/2008	2.34	3.53	1.19	2nd CYCLE COMPLETED
CARRIED FORWARD :				35.30	

LINTAS NASRUS SCS. SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - R03 DANLUBUAN FT
R03 RASSTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 712 L 715
 ROAD NAME: KG. JALAN P. HIRSI NG. ARU
 DATE OF INSPECTION: 09/05/2008

ITEM	ITEM	DATE OF CUTTING	DATE OF CUTTING	CHAINAGE				Length (km)		REMARKS
				From	From	To	To			
BROUGHT FORWARD :								14.80	12.80	
01	01	03/05/2008	03/05/2008	0.00	0.00	0.93	0.36	0.93	0.36	COMPLETED
02	02	03/05/2008	03/05/2008	0.93	1.35	0.85	2.70	0.96	1.35	1st CYCLE COMPLETED
03		19/05/2008		0.00		0.92		0.92		
04		20/05/2008		0.92		1.85		0.93		2nd CYCLE COMPLETED
CARRIED FORWARD :								18.550	13.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 716
ROAD NAME: JALAN KERUPANG SATU
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.60	
01	10/05/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD :				4.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 717
ROAD NAME: JALAN KERUPANG DUA
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.20	
01	10/05/2008	0.00	0.70	0.70	
02	11/05/2008	0.70	1.30	0.60	COMPLETED
CARRIED FORWARD :				6.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 718
ROAD NAME: JALAN KERUPANG TIGA
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.60	
01	11/05/2008	0.00	0.50	0.50	
02	12/05/2008	0.50	0.90	0.40	COMPLETED
CARRIED FORWARD :				4.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 719
ROAD NAME: JALAN PENGHULU TUAH
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.48	
01	07/05/2008	0.00	0.54	0.54	
02	08/05/2008	0.54	1.08	0.54	
03	09/05/2008	1.08	1.62	0.54	COMPLETED
CARRIED FORWARD :				8.10	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 720
ROAD NAME: JALAN KOLAM
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.08	
01	14/05/2008	0.00	0.60	0.60	
02	15/05/2008	0.60	1.27	0.67	COMPLETED
CARRIED FORWARD :				6.35	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 721
ROAD NAME: JALAN BUKIT TIMBALAI
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.00	
01	10/05/2008	0.00	1.00	1.00	
02	11/05/2008	1.00	2.00	1.00	
03	12/05/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD :				15.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 722
ROAD NAME: JALAN RANCHA-RANCHA LAMA
DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				8.00	
01	04/05/2008	0.00	1.00	1.00	
02	05/05/2008	1.00	2.00	1.00	COMPLETED
CARRIED FORWARD :				10.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 723

ROAD NAME: JALAN SK. PATAU-PATAU

DATE OF INSPECTION: 09/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.80	
01	05/05/2008	0.00	0.35	0.35	
02	06/05/2008	0.35	0.70	0.35	COMPLETED
CARRIED FORWARD :				3.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 725
ROAD NAME: JALAN KELAB GOLF
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.28	
01	12/05/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD :				2.85	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 726
ROAD NAME: JALAN HOSPITAL
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.40	
01	15/05/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD :				1.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 727

ROAD NAME: JALAN TANJUNG TARAS

DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.00	
01	13/05/2008	0.00	0.50	0.50	
02	14/05/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD :				5.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 730
ROAD NAME: JALAN SAWANGAN CINA
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.12	
01	14/05/2008	0.00	1.03	1.03	COMPLETED
CARRIED FORWARD :				5.15	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 731

ROAD NAME: JALAN ARSAT

DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.80	
01	04/05/2008	0.00	0.60	0.60	
02	05/05/2008	0.60	1.20	0.60	COMPLETED
CARRIED FORWARD :				6.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 733
ROAD NAME: JALAN PENY'BUNG BG. TANJUNG
DATE OF INSPECTION: 13/05/2008 & 27/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.36	
01	09/05/2008	0.00	0.42	0.42	1st CYCLE COMPLETED
02	23/05/2008	0.00	0.21	0.21	
03	24/05/2008	0.21	0.42	0.21	2nd CYCLE COMPLETED
CARRIED FORWARD :				4.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 734
ROAD NAME: JALAN PANCUR HITAM
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				8.80	
01	12/05/2008	0.00	0.80	0.80	
02	13/05/2008	0.80	1.60	0.80	
03	14/05/2008	1.60	2.20	0.60	COMPLETED
CARRIED FORWARD :				11.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 735
ROAD NAME: JALAN TANGKI AIR KIANSAM
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.28	
01	11/05/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD :				2.85	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 736

ROAD NAME: JALAN TANGKI AIR KINABINUWA

DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.60	
01	11/05/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD :				4.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 737
 ROAD NAME: JALAN LOJI AIR SG. PAGAR
 DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.00	
01	12/05/2008	0.00	0.50	0.50	COMPLETED
CARRIED FORWARD :				2.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 738
ROAD NAME: JALAN LOJI AIR KERUPANG
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.44	
01	10/05/2008	0.00	0.36	0.36	COMPLETED
CARRIED FORWARD :				1.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 739
ROAD NAME: JALAN TERMINAL AIRPORT
DATE OF INSPECTION: 06/05/2008 & 20/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				8.24	
01	01/05/2008	0.00	0.50	0.50	
02	02/05/2008	0.50	1.03	0.53	1st CYCLE COMPLETED
03	19/05/2008	0.00	1.03	1.03	2nd CYCLE COMPLETED
CARRIED FORWARD :				10.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 741
ROAD NAME: PANCUR HITAM LAYANGAN
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.40	
01	14/05/2008	0.00	0.92	0.92	
02	15/05/2008	0.92	1.85	0.93	COMPLETED
CARRIED FORWARD :				9.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 742
ROAD NAME: MASUK KESMK SG. BEDAUN
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.00	
01	13/05/2008	0.00	1.20	1.20	
02	14/05/2008	1.20	1.75	0.55	COMPLETED
CARRIED FORWARD :				8.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 743
ROAD NAME: JALAN KOMPLEKS SUKAN
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.20	
01	09/05/2008	0.00	0.65	0.65	
02	10/05/2008	0.65	1.30	0.65	COMPLETED
CARRIED FORWARD :				6.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 745
 ROAD NAME: JALAN KOMPLEKS WATERFRONT
 DATE OF INSPECTION: 06/05/2008 & 23/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				16.20	
01	02/05/2008	0.00	0.60	0.60	
02	03/05/2008	0.60	1.20	0.60	
03	04/05/2008	1.20	1.80	0.60	1st CYCLE COMPLETED
04	17/05/2008	0.00	1.12	1.12	
05	22/05/2008	1.12	2.25	1.13	2nd CYCLE COMPLETED
CARRIED FORWARD :				20.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 747
ROAD NAME: JALAN MERDEKA
DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.92	
01	02/05/2008	0.00	0.73	0.73	COMPLETED
CARRIED FORWARD :				3.65	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 749
 ROAD NAME: BEBULOH KE RANCHA-RANCHA
 DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				18.00	
01	14/05/2008	0.00	2.25	2.25	
02	15/05/2008	2.25	4.50	2.25	COMPLETED
CARRIED FORWARD :				22.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 750

ROAD NAME: JALAN BUKIT BESAR

DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.00	
01	03/05/2008	0.00	1.00	1.00	
02	04/05/2008	1.00	2.00	1.00	
03	05/05/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD :				15.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 751

ROAD NAME: JALAN BEBULOH SG. PAGAR

DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.00	
01	06/05/2008	0.00	0.75	0.75	
02	07/05/2008	0.75	1.50	0.75	
03	08/05/2008	1.50	2.25	0.75	
04	09/05/2008	2.25	3.00	0.75	COMPLETED
CARRIED FORWARD :				15.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 753
ROAD NAME: JALAN TENAGA
DATE OF INSPECTION: 12/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.60	
01	09/05/2008	0.00	0.70	0.70	
02	10/05/2008	0.70	1.40	0.70	
03	11/05/2008	1.40	1.90	0.50	COMPLETED
CARRIED FORWARD :				9.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 755
ROAD NAME: JALAN MASUK KE SMK LAJAU
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.04	
01	13/05/2008	0.00	0.13	0.13	
02	14/05/2008	0.13	0.26	0.13	COMPLETED
CARRIED FORWARD :				1.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 767
ROAD NAME: JALAN HJ. ISMAIL
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.12	
01	11/05/2008	0.00	0.26	0.26	
02	12/05/2008	0.26	0.53	0.27	COMPLETED
CARRIED FORWARD :				2.65	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 768
ROAD NAME: JALAN MASUK KESK. PEKAN 1
DATE OF INSPECTION: 09/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.32	
01	07/05/2008	0.00	0.16	0.16	
02	08/05/2008	0.16	0.33	0.17	COMPLETED
CARRIED FORWARD :				1.65	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 769

ROAD NAME: JALAN GERSIK

DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.40	
01	08/05/2008	0.00	0.30	0.30	
02	09/05/2008	0.30	0.60	0.30	COMPLETED
CARRIED FORWARD :				3.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 2
ROAD NAME: JALAN MASUK KE SMK PANTAI
DATE OF INSPECTION: 16/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.40	
01	13/05/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD :				1.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 3
ROAD NAME: JALAN TANGKI AIR BUKIT BESAR
DATE OF INSPECTION: 06/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.40	
01	05/05/2008	0.00	0.60	0.60	COMPLETED
CARRIED FORWARD :				3.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 4
ROAD NAME: JALAN NAGALANG
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.00	
01	08/05/2008	0.00	0.50	0.50	
02	09/05/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD :				5.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: 5
ROAD NAME: MASUK KE KOMPLEKS KASTAM
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.00	
01	11/05/2008	0.00	1.00	1.00	COMPLETED
CARRIED FORWARD :				6.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 6
ROAD NAME: JALAN TAMAN MUTIARA
DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				1.56	
01	09/05/2008	0.00	0.39	0.39	COMPLETED
CARRIED FORWARD :				1.95	

MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 7

ROAD NAME: JALAN STESEN RML

DATE OF INSPECTION: 13/05/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				0.80	
01	10/05/2008	0.00	0.20	0.20	COMPLETED
CARRIED FORWARD :				1.00	

