

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUM BOK
LOCATION : CH10.705 (KM 10.705) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUM BOK
LOCATION : CH29.710 (KM 29.710) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUM IN
LOCATION : CH10.355 (LHS)

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R07 ~ DRAINAGE.

Road Name : Jalan Penghulu Tuah

Route No : L719

Location : KM 1.60 RHS

Date : 12/01/2008

Road Name : Jalan Bebuloh

Route No : L705

Location : KM 0.54 LHS

Date : 14/01/2008

BEFORE



Film Batch : LL07-14-005



Film Batch : LL07-17-001

IN PROGRESS



Film Batch : LL07-14-008



Film Batch : LL07-17-026

AFTER



Film Batch : LL07-16-002



Film Batch : LL07-17-041

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: JANUARY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0	21,670	21,670	0	5,081	5,081.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	2,860	2,860	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	7,000	7,000	0	19,236	19,236
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	0	0	0	0	10,400	10,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	9,425	9,425	0	24,613	24,613
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	516	516
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	0	9,104	9,104	0	12,260	12,260
	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	223	223	0	7,159	7,159
Papar	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	0	5,743	5,743	0	12,125	12,125
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0	6,739	6,739	0	25,098	25,098
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	0	25,790	25,790	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			0	88,554	88,554	0	116,488	116,488

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	25,790.00	25,790.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	1,950.00	1,950.00	-	4,780.00	4,780.00
TOTAL :				-	27,740.00	27,740.00	-	4,780.00	4,780.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00		0.00	0.00	0.00		0.00	0.00		
1	27.300	27.750				0.00	450.00			450.00	23/01/2008	1st cycle for normal road
2	27.750	27.900	150.00			150.00				0.00	23/01/2008	1st cycle for normal road
3	27.300	27.800				0.00			500.00	500.00	23/01/2008	1st cycle for normal road
4	27.800	28.600				0.00			800.00	800.00	24/01/2008	1st cycle for normal road
5	28.250	28.650				0.00	400.00			400.00	25/01/2008	1st cycle for normal road
6	28.860	29.400				0.00			540.00	540.00	26/01/2008	1st cycle for normal road
7	28.860	29.560				0.00	700.00			700.00	27/01/2008	1st cycle for normal road
8	29.560	30.200				0.00	640.00			640.00	28/01/2008	1st cycle for normal road
9	29.400	29.600			200.00	200.00				0.00	29/01/2008	1st cycle for normal road
10	29.850	30.450			600.00	600.00				0.00	29/01/2008	1st cycle for normal road
11	29.600	29.850				0.00			250.00	250.00	29/01/2008	1st cycle for normal road
12	30.600	31.600	1,000.00			1,000.00				0.00	30/01/2008	1st cycle for normal road
13	30.700	31.200							500.00	500.00	30/01/2008	1st cycle for normal road
14												
15												
CARRIED FORWARD :			1,150.00	0.00	800.00	1,950.00	2,190.00	0.00	2,590.00	4,780.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00		0.00	0.00			0.00	0.00		
1	9.700	10.920			1,220.00	1,220.00				0.00	02/01/2008	1st cycle for normal road
2	9.750	11.000	1,250.00			1,250.00				0.00	03/01/2008	1st cycle for normal road
3	11.000	12.300	1,300.00			1,300.00				0.00	04/01/2008	1st cycle for normal road
4	10.920	12.150			1,230.00	1,230.00				0.00	05/01/2008	1st cycle for normal road
5	12.150	13.460			1,310.00	1,310.00				0.00	06/01/2008	1st cycle for normal road
6	12.300	13.620	1,320.00			1,320.00				0.00	07/01/2008	1st cycle for normal road
7	13.620	14.900	1,280.00			1,280.00				0.00	08/01/2008	1st cycle for normal road
8	13.460	14.670			1,210.00	1,210.00				0.00	09/01/2008	1st cycle for normal road
9	14.670	16.000			1,330.00	1,330.00				0.00	11/01/2008	1st cycle for normal road
10	14.900	16.200	1,300.00			1,300.00				0.00	12/01/2008	1st cycle for normal road
11	16.200	17.420	1,220.00			1,220.00				0.00	13/01/2008	1st cycle for normal road
12	16.000	17.360			1,360.00	1,360.00				0.00	14/01/2008	1st cycle for normal road
13	17.360	18.680			1,320.00	1,320.00				0.00	15/01/2008	1st cycle for normal road
14	17.420	18.750	1,330.00			1,330.00				0.00	16/01/2008	1st cycle for normal road
15	18.750	20.000	1,250.00			1,250.00				0.00	17/01/2008	1st cycle for normal road
CARRIED FORWARD :			10,250.00	0.00	8,980.00	19,230.00	0.00	0.00	0.00	0.00		

BROUGHT FORWARD :			10,250.00		8,980.00	19,230.00	0.00		0.00	0.00		
16	18.680	20.050			1,370.00	1,370.00				0.00	18/01/2008	1st cycle for normal road
17	20.050	21.350			1,300.00	1,300.00				0.00	19/01/2008	1st cycle for normal road
18	20.000	21.280	1,280.00			1,280.00				0.00	20/01/2008	1st cycle for normal road
19	21.280	22.620	1,340.00			1,340.00				0.00	21/01/2008	1st cycle for normal road
20	21.350	22.620			1,270.00	1,270.00				0.00	22/01/2008	1st cycle for normal road
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
CARRIED FORWARD :			12,870.00	0.00	12,920.00	25,790.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	-	6,739	6,739	-	25,098	25,098
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
TOTAL :				-	6,739	6,739	-	25,098	25,098

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	100.150	100.350				0	200			200	1/2/2008	1st cycle normal road
2	100.130	100.180				0			50	50	1/2/2008	1st cycle normal road
3	99.650	100.140				0	490			490	1/2/2008	1st cycle normal road
4	99.600	100.130				0			530	530	1/2/2008	1st cycle normal road
5	99.200	99.270				0	70			70	1/3/2008	1st cycle normal road
6	99.000	99.150				0	150			150	1/3/2008	1st cycle normal road
7	98.680	98.900				0	220			220	1/3/2008	1st cycle normal road
8	98.180	98.650				0	470			470	1/3/2008	1st cycle normal road
9	97.950	98.000				0			50	50	1/4/2008	1st cycle normal road
10	97.950	98.050				0	100			100	1/4/2008	1st cycle normal road
11	97.680	97.950				0	270			270	1/4/2008	1st cycle normal road
12	97.550	97.650				0			100	100	1/4/2008	1st cycle normal road
13	97.550	97.650				0	100			100	1/5/2008	1st cycle normal road
14	97.400	97.550				0			150	150	1/5/2008	1st cycle normal road
15	96.900	97.400				0			500	500	1/5/2008	1st cycle normal road
CARRIED FORWARD :			0	0	0	0	2,070	0	1,380	3,450		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	2,070	0	1,380	3,450		
16	96.450	96.590				0	140			140	1/6/2008	1st cycle normal road
17	95.950	96.450				0	500			500	1/6/2008	1st cycle normal road
18	95.550	95.810				0	260			260	1/7/2008	1st cycle normal road
19	95.100	95.650				0			550	550	1/7/2008	1st cycle normal road
20	95.100	95.400				0	300			300	1/8/2008	1st cycle normal road
21	94.620	95.100				0			480	480	1/8/2008	1st cycle normal road
22	93.560	93.800				0			240	240	1/9/2008	1st cycle normal road
23	93.500	94.400				0	900			900	1/9/2008	1st cycle normal road
24	93.290	93.450				0			160	160	1/10/2008	1st cycle normal road
25	93.290	93.450				0	160			160	1/10/2008	1st cycle normal road
26	93.200	93.250				0	50			50	1/10/2008	1st cycle normal road
27	93.008	93.170				0	162			162	1/10/2008	1st cycle normal road
28	92.950	93.008	58			58				0	1/11/2008	1st cycle normal road
29	92.940	93.150				0			210	210	1/11/2008	1st cycle normal road
30	92.480	92.900				0			420	420	1/11/2008	1st cycle normal road
CARRIED FORWARD :			58	0	0	58	4,542	0	3,440	7,982		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			58	0	0	58	4,542	0	3,440	7,982		
31	92.070	92.300				0			230	230	1/12/2008	1st cycle normal road
32	92.020	92.950				0	930			930	1/12/2008	1st cycle normal road
33	91.980	92.020	40			40				0	1/12/2008	1st cycle normal road
34	91.590	91.900				0			310	310	1/13/2008	1st cycle normal road
35	91.550	91.930				0	380			380	1/13/2008	1st cycle normal road
36	91.330	91.400			70	70				0	1/13/2008	1st cycle normal road
37	91.300	91.330				0			30	30	1/14/2008	1st cycle normal road
38	91.070	91.350				0	280			280	1/14/2008	1st cycle normal road
39	90.710	91.300				0			590	590	1/14/2007	1st cycle normal road
40	90.290	90.650				0			360	360	1/15/2007	1st cycle normal road
41	89.700	90.650				0	950			950	1/15/2007	1st cycle normal road
42	89.685	90.000				0			315	315	1/15/2007	1st cycle normal road
43	89.325	89.520				0	195			195	1/15/2007	1st cycle normal road
44	89.240	89.520				0			280	280	1/16/2008	1st cycle normal road
45	89.040	89.210				0	170			170	1/16/2008	1st cycle normal road
CARRIED FORWARD :			98	0	70	168	7,447	0	5,555	13,002		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			98	0	70	168	7,447	0	5,555	13,002		
46	89.000	89.200				0			200	200	1/17/2008	1st cycle normal road
47	88.280	88.860				0			580	580	1/17/2008	1st cycle normal road
48	88.280	88.800				0	520			520	1/18/2008	1st cycle normal road
49	88.100	88.300				0	200			200	1/18/2008	1st cycle normal road
50	87.570	87.760				0			190	190	1/18/2008	1st cycle normal road
51	87.460	87.940				0	480			480	1/18/2008	1st cycle normal road
52	87.250	87.460				0			210	210	1/18/2008	1st cycle normal road
53	87.250	87.400				0	150			150	1/18/2008	1st cycle normal road
54	86.360	87.000				0	640			640	1/18/2008	1st cycle normal road
55	86.360	86.600				0			240	240	1/19/2007	1st cycle normal road
56	86.040	86.142				0			102	102	1/19/2007	1st cycle normal road
57	85.600	86.080				0	480			480	1/19/2007	1st cycle normal road
58	85.580	85.980				0			400	400	1/19/2007	1st cycle normal road
59	85.550	85.600				0	50			50	1/19/2007	1st cycle normal road
60	85.382	85.400				0	18			18	1/19/2007	1st cycle normal road
CARRIED FORWARD :			98	0	70	168	9,985	0	7,477	17,462		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			98	0	70	168	9,985	0	7,477	17,462		
61	85.100	85.382				0	282			282	1/21/2008	1st cycle normal road
62	84.805	84.915				0	110			110	1/21/2008	1st cycle normal road
63	84.620	85.000				0			380	380	1/21/2008	1st cycle normal road
64	84.079	84.250				0			171	171	1/21/2008	1st cycle normal road
65	84.047	84.748				0	701			701	1/21/2008	1st cycle normal road
66	83.800	83.900				0			100	100	1/21/2008	1st cycle normal road
67	83.020	83.620				0			600	600	1/21/2008	1st cycle normal road
68	82.925	83.903				0	978			978	1/24/2008	1st cycle normal road
69	82.810	82.923				0	113			113	1/24/2008	1st cycle normal road
70	82.250	82.670				0			420	420	1/25/2008	1st cycle normal road
71	82.200	82.670				0	470			470	1/25/2008	1st cycle normal road
72	80.770	82.000				0			1230	1230	1/26/2008	1st cycle normal road
73	80.770	81.100				0	330			330	1/26/2008	1st cycle normal road
74	80.449	80.623				0			174	174	1/26/2008	1st cycle normal road
75	80.115	80.449				0			334	334	1/26/2008	1st cycle normal road
CARRIED FORWARD :			98	0	70	168	12,969	0	10,886	23,855		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			98	0	70	168	12,969	0	10,886	23,855		
76	79.830	80.071			241	241				0	1/26/2008	1st cycle normal road
77	79.220	79.300			80	80				0	1/26/2008	1st cycle normal road
78	78.970	79.020			50	50				0	1/26/2008	1st cycle normal road
79	79.956	80.071				0	115			115	1/27/2008	1st cycle normal road
80	79.600	79.811				0	211			211	1/27/2008	1st cycle normal road
81	79.424	79.830				0			406	406	1/27/2008	1st cycle normal road
82	79.260	79.347				0			87	87	1/27/2008	1st cycle normal road
83	79.223	79.447				0	224			224	1/27/2008	1st cycle normal road
84	78.500	78.920			420	420				0	1/27/2008	1st cycle normal road
85	78.500	78.900	400			400				0	1/27/2008	1st cycle normal road
86	76.810	78.100	1290			1290				0	1/28/2008	Work started 27/1/2008
87	76.650	76.700	50			50				0	1/28/2008	1st cycle normal road
88	75.200	75.280				0	80			80	1/28/2008	1st cycle normal road
89	73.900	74.020				0	120			120	1/28/2008	1st cycle normal road
90	76.400	78.100			1700	1700				0	1/29/2008	Work started 28/1/2008
CARRIED FORWARD :			1,838	0	2,561	4,399	13,719	0	11,379	25,098		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,838	0	2,561	4,399	13,719	0	11,379	25,098		
91	75.920	76.100	180			180				0	1/29/2008	1st cycle normal road
92	75.800	76.250			450	450				0	1/29/2008	1st cycle normal road
93	75.630	75.700			70	70				0	1/29/2008	1st cycle normal road
94	75.080	75.180	100			100				0	1/30/2008	1st cycle normal road
95	74.900	75.250			350	350				0	1/30/2008	1st cycle normal road
96	74.250	74.750			500	500				0	1/30/2008	1st cycle normal road
97	74.250	74.760	510			510				0	1/31/2008	1st cycle normal road
98	74.100	74.200			100	100				0	1/31/2008	1st cycle normal road
99	74.020	74.100	80			80				0	1/31/2008	1st cycle normal road
100												
101												
102												
103												
104												
105												
TOTAL :			2,708	0	4,031	6,739	13,719	0	11,379	25,098		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: January 2008

ITEM	DISTRICT	ROUTENO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	9,425.00	9,425.00	-	24,613.00	24,613.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	7,000.00	7,000.00	-	19,236.00	19,236.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	10,400.00	10,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	516.00	516.00
TOTAL :				-	16,425.00	16,425.00	-	54,765.00	54,765.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	0.400	0.844					444			444	08/01/2008	
2	0.844	0.864					20			20	08/01/2008	
3	0.900	0.980					80			80	08/01/2008	
4	0.990	1.000					10			10	08/01/2008	
5	2.300	2.352					52			52	08/01/2008	
6	2.352	2.377					25			25	08/01/2008	
7	2.415	2.527					112			112	08/01/2008	
8	2.655	2.700					45			45	08/01/2008	
9	2.725	2.972					247			247	08/01/2008	
10	2.972	3.085					113			113	08/01/2008	
11	3.085	3.191					106			106	08/01/2008	
12	4.070	4.202					132			132	11/01/2008	
13	4.202	4.330					128			128	11/01/2008	
14	4.330	4.379					49			49	11/01/2008	
15	4.379	4.482					103			103	11/01/2008	
CARRIED FORWARD :			0	0	0	0	1,666	0	0	1,666		

BROUGHT FORWARD :			0	0	0	0	1,666	0	0	1,666	
16	4.498	4.616					118			118	11/01/2008
17	4.616	5.002					386			386	11/01/2008
18	5.037	5.110					73			73	11/01/2008
19	5.110	5.235					125			125	11/01/2008
20	5.235	5.420					185			185	11/01/2008
21	5.432	5.795					363			363	11/01/2008
22	5.795	5.881					86			86	14/01/2008
23	5.881	5.925					44			44	14/01/2008
24	5.965	6.125					160			160	14/01/2008
25	6.125	6.200					75			75	14/01/2008
26	6.200	6.877					677			677	14/01/2008
27	6.877	6.915					38			38	14/01/2008
28	6.915	6.942					27			27	14/01/2008
29	6.940	7.013					73			73	14/01/2008
30	7.097	7.116					19			19	14/01/2008
CARRIED FORWARD :			0	0	0	0	4,115	0	0	4,115	

BROUGHT FORWARD :			0	0	0	0	4,115	0	0	4,115	
31	7.152	7.265					113			113	14/01/2008
32	7.345	7.578					233			233	14/01/2008
33	7.578	7.776					198			198	14/01/2008
34	7.790	8.033					243			243	17/01/2008
35	8.158	8.267					109			109	17/01/2008
36	8.279	8.298					19			19	17/01/2008
37	8.366	8.391					25			25	17/01/2008
38	8.391	8.448					57			57	17/01/2008
39	8.448	8.547					99			99	17/01/2008
40	8.572	8.729	157			157					17/01/2008
41	8.729	8.800					71			71	17/01/2008
42	8.931	9.219					288			288	17/01/2008
43	9.240	9.416					176			176	17/01/2008
44	9.521	9.679					158			158	17/01/2008
45	9.679	10.023					344			344	19/01/2008
CARRIED FORWARD :			157	0	0	157	6,248	0	0	6,248	

BROUGHT FORWARD :			157	0	0	157	6,248	0	0	6,248	
46	10.023	10.203					180			180	19/01/2008
47	10.219	10.240	21			21					19/01/2008
48	10.275	10.350					75			75	19/01/2008
49	10.380	10.665					285			285	19/01/2008
50	10.777	11.501	724			724					19/01/2008
51	11.501	11.627					126			126	22/01/2008
52	11.627	11.970	343			343					22/01/2008
53	11.985	12.754					769			769	22/01/2008
54	12.754	13.267	513			513					22/01/2008
55	13.280	13.509					229			229	25/01/2008
56	13.509	13.634					125			125	25/01/2008
57	13.634	13.789					155			155	25/01/2008
58	13.789	14.265					476			476	25/01/2008
59	14.289	14.500					211			211	25/01/2008
60	14.500	14.514	14			14					25/01/2008
CARRIED FORWARD :			1,772	0	0	1,772	8,879	0	0	8,879	

BROUGHT FORWARD :			1,772	0	0	1,772	8,879	0	0	8,879	
61	14.824	15.072	248			248					25/01/2008
62	15.146	15.315	169			169					25/01/2008
63	15.336	15.403	67			67					28/01/2008
64	15.413	15.476	63			63					28/01/2008
65	15.492	15.537	45			45					28/01/2008
66	15.548	15.662	114			114					28/01/2008
67	16.003	16.068					65			65	28/01/2008
68	16.068	17.000	932			932					28/01/2008
69	16.911	17.037					126			126	28/01/2008
70	17.158	17.330					172			172	28/01/2008
71	17.330	17.355					25			25	28/01/2008
72	17.355	17.379					24			24	28/01/2008
73	0.400	0.488						88		88	08/01/2008
74	0.548	0.636						88		88	08/01/2008
75	0.880	0.734						146		146	08/01/2008
CARRIED FORWARD :			3,410	0	0	3,410	9,291	322	0	9,613	
											Roundabout

BROUGHT FORWARD :			3,410	0	0	3,410	9,291	322	0	9,613	
76	2.305	2.407						102		102	08/01/2008
77	2.407	2.625						218		218	08/01/2008
78	2.625	2.885						260		260	08/01/2008
79	2.894	3.200						306		306	08/01/2008
80	3.673	4.050						377		377	11/01/2008
81	4.182	4.260						78		78	11/01/2008
82	4.301	4.414						113		113	11/01/2008
83	4.454	4.540						86		86	11/01/2008
84	4.688	4.734						46		46	11/01/2008
85	5.105	5.344						239		239	11/01/2008
86	5.610	5.930						320		320	11/01/2008
87	7.325	7.405						80		80	14/01/2008
88	7.556	7.660						104		104	14/01/2008
89	7.945	8.152						207		207	17/01/2008
90	8.174	8.300						126		126	17/01/2008
CARRIED FORWARD :			3,410	0	0	3,410	9,291	2,984	0	12,275	

BROUGHT FORWARD :			3,410	0	0	3,410	9,291	2,984	0	12,275	
91	8.334	8.481						147		147	17/01/2008
92	8.760	8.948						188		188	17/01/2008
93	9.084	9.313						229		229	17/01/2008
94	9.648	9.870						222		222	17/01/2008
95	10.448	10.691						243		243	19/01/2008
96	10.723	10.853						130		130	19/01/2008
97	12.227	12.337						110		110	22/01/2008
98	12.450	12.665						215		215	22/01/2008
99	12.731	13.165						434		434	22/01/2008
100	13.467	13.573						106		106	25/01/2008
101	13.850	13.929						79		79	25/01/2008
102	14.270	14.353						83		83	25/01/2008
103	14.300	14.217						83		83	25/01/2008
104	14.542	14.700						158		158	25/01/2008
105	14.830	15.105						275		275	25/01/2008
CARRIED FORWARD :			3,410	0	0	3,410	9,291	5,686	0	14,977	

BROUGHT FORWARD :			3,410	0	0	3,410	9,291	5,686	0	14,977	
106	15.400	15.900						500		500	28/01/2008
107	16.038	16.138						100		100	28/01/2008
108	16.167	16.238						71		71	28/01/2008
109	16.900	16.975						75		75	28/01/2008
110	17.123	17.300						177		177	28/01/2008
111	0.400	0.495							95	95	08/01/2008
112	0.640	0.670							30	30	08/01/2008
113	0.670	0.789							119	119	08/01/2008
114	0.789	0.870							81	81	08/01/2008
115	0.910	1.000							90	90	08/01/2008
116	2.300	2.438							138	138	08/01/2008
117	2.438	2.497							59	59	08/01/2008
118	2.497	2.561							64	64	08/01/2008
119	2.561	2.648							87	87	08/01/2008
120	2.649	2.827							178	178	08/01/2008
CARRIED FORWARD :			3,410	0	0	3,410	9,291	6,609	941	16,841	

BROUGHT FORWARD :			3,410	0	0	3,410	9,291	6,609	941	16,841	
121	2.827	2.875							48	48	08/01/2008
122	2.896	2.910							14	14	08/01/2008
123	2.910	3.064			154	154					08/01/2008
124	3.189	3.203							14	14	08/01/2008
125	3.203	3.468							265	265	08/01/2008
126	3.543	3.577			34	34					08/01/2008
127	3.577	3.686							109	109	08/01/2008
128	3.750	3.927							177	177	11/01/2008
129	4.200	4.462							262	262	11/01/2008
130	4.462	4.563							101	101	11/01/2008
131	4.563	4.692							129	129	11/01/2008
132	4.692	5.010							318	318	11/01/2008
133	5.045	5.102							57	57	11/01/2008
134	5.102	5.465							363	363	11/01/2008
135	5.465	5.569							104	104	11/01/2008
CARRIED FORWARD :			3,410	0	188	3,598	9,291	6,609	2,902	18,802	

BROUGHT FORWARD :			3,410	0	188	3,598	9,291	6,609	2,902	18,802	
136	5.569	5.895			326	326					14/01/2008
137	5.895	5.925							30	30	14/01/2008
138	5.925	6.123			198	198					14/01/2008
139	6.123	6.242							119	119	14/01/2008
140	6.242	6.436			194	194					14/01/2008
141	6.507	6.983			476	476					14/01/2008
142	6.983	7.315							332	332	14/01/2008
143	7.326	7.335							9	9	14/01/2008
144	7.335	8.300							965	965	17/01/2008
145	8.364	8.375							11	11	17/01/2008
146	8.385	8.545							160	160	17/01/2008
147	8.570	8.845			275	275					17/01/2008
148	8.845	9.062							217	217	17/01/2008
149	9.050	9.370							320	320	17/01/2008
150	9.370	10.030							660	660	19/01/2008
CARRIED FORWARD :			3,410	0	1,657	5,067	9,291	6,609	5,725	21,625	

BROUGHT FORWARD :			3,410	0	1,657	5,067	9,291	6,609	5,725	21,625	
151	10.030	10.182							152	152	19/01/2008
152	10.200	10.276							76	76	19/01/2008
153	10.276	10.360							84	84	19/01/2008
154	10.400	10.430							30	30	19/01/2008
155	10.770	11.164			394	394					19/01/2008
156	11.164	11.437							273	273	22/01/2008
157	11.455	12.385							930	930	22/01/2008
158	12.400	12.575			175	175					22/01/2008
159	12.625	12.709							84	84	22/01/2008
160	12.709	12.818							109	109	22/01/2008
161	12.818	13.257							439	439	22/01/2008
162	13.270	13.704			434	434					25/01/2008
163	13.704	13.771			67	67					25/01/2008
164	13.893	13.912			19	19					25/01/2008
165	13.912	14.083							171	171	25/01/2008
CARRIED FORWARD :			3,410	0	2,746	6,156	9,291	6,609	8,073	23,973	

BROUGHT FORWARD :			3,410	0	2,746	6,156	9,291	6,609	8,073	23,973	
166	14.083	14.254							171	171	25/01/2008
167	14.293	14.320							27	27	25/01/2008
168	14.380	14.445							65	65	25/01/2008
169	14.445	14.539			94	94					25/01/2008
170	14.924	15.137			213	213					25/01/2008
171	15.137	15.276							139	139	25/01/2008
172	15.276	15.431			155	155					28/01/2008
173	15.457	15.548							91	91	28/01/2008
174	15.548	15.736			188	188					28/01/2008
175	15.796	16.973			1177	1177					28/01/2008
176	15.973	17.325			1352	1352					28/01/2008
177	16.968	17.115							147	147	28/01/2008
178	16.968	17.050			82	82					28/01/2008
179	17.392	17.400			8	8					28/01/2008
TOTAL :			3,410	0	6,015	9,425	9,291	6,609	8,713	24,613	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : January 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	9,104	9,104	-	12,260	12,260
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	223	223	-	7,159	7,159
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				-	9,327	9,327	-	19,419	19,419

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	7.253	9.745							2492	2492	1/8/2008	1st cycle for Normal Road
2	10.283	10.481			198	198					1/19/2008	1st cycle for Normal Road
3	10.481	10.670							189	189	1/19/2008	1st cycle for Normal Road
4	10.670	10.773			103	103					1/19/2008	1st cycle for Normal Road
5	11.148	11.777							629	629	1/20/2008	1st cycle for Normal Road
6	11.807	12.216							409	409	1/20/2008	1st cycle for Normal Road
7	12.365	13.375							1010	1010	1/21/2008	1st cycle for Normal Road
8	13.694	13.945							251	251	1/25/2008	1st cycle for Normal Road
9	14.382	14.864							482	482	1/25/2008	1st cycle for Normal Road
10	15.135	16.174							1039	1039	1/26/2008	1st cycle for Normal Road
11	16.174	17.345			1171	1171					1/30/2008	1st cycle for Normal Road
12	17.390	17.548			158	158					1/31/2008	1st cycle for Normal Road
13	17.64	18.000			365	365					1/31/2008	1st cycle for Normal Road
14	7.348	9.34					1987			1987	1/10/2008	1st cycle for Normal Road
15	9.34	9.45	112			112					1/14/2008	1st cycle for Normal Road
CARRIED FORWARD :			112	0	1,995	2,107	1,987	0	6,501	8,488		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			112	0	1,995	2,107	1,987	0	6,501	8,488		
16	9.610	10.865	1255			1255					1/15/2008	1st cycle for Normal Road
17	10.865	12.335	1470			1470					1/16/2008	1st cycle for Normal Road
18	12.335	15.462	3127			3127					1/22/2008	1st cycle for Normal Road
19	15.509	15.564					55			55	1/28/2008	1st cycle for Normal Road
20	15.795	16.135					340			340	1/28/2008	1st cycle for Normal Road
21	16.135	16.284	149			149					1/28/2008	1st cycle for Normal Road
22	16.405	16.895	490			490					1/28/2008	1st cycle for Normal Road
23	16.998	17.135	137			137					1/29/2008	1st cycle for Normal Road
24	17.135	17.390					255			255	1/29/2008	1st cycle for Normal Road
25	17.390	17.588	168			168					1/29/2008	1st cycle for Normal Road
26	17.799	18.000	201			201					1/29/2008	1st cycle for Normal Road
27	7.38	7.583						204		204	1/13/2008	1st cycle for Normal Road
28	7.86	7.93						70		70	1/13/2008	1st cycle for Normal Road
29	8.42	8.61						188		188	1/13/2008	1st cycle for Normal Road
30	9.03	9.23						199		199	1/13/2008	1st cycle for Normal Road
CARRIED FORWARD :			7,109	0	1,995	9,104	2,637	661	6,501	9,799		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,109	0	1,995	9,104	2,637	661	6,501	9,799		
31	9.542	9.665						123		123	1/18/2008	1st cycle for Normal Road
32	9.703	9.789						86		86	1/18/2008	1st cycle for Normal Road
33	10.109	10.283						174		174	1/18/2008	1st cycle for Normal Road
34	10.651	10.870						219		219	1/18/2008	1st cycle for Normal Road
35	11.451	11.757						306		306	1/18/2008	1st cycle for Normal Road
36	11.981	12.157						176		176	1/19/2008	1st cycle for Normal Road
37	12.407	12.657						250		250	1/19/2008	1st cycle for Normal Road
38	13.383	13.629						246		246	1/23/2008	1st cycle for Normal Road
39	14.056	14.202						146		146	1/25/2008	1st cycle for Normal Road
40	14.202	14.379						177		177	1/25/2008	1st cycle for Normal Road
41	14.870	15.070						200		200	1/25/2008	1st cycle for Normal Road
42	15.68	16.040						358		358	1/25/2008	1st cycle for Normal Road
TOTAL :			7,109	0	1,995	9,104	2,637	3,122	6,501	12,260		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	4.164	4.201	37			37					1/11/2008	2nd cycle for Protocol Road
2	4.201	4.255					54			54	1/11/2008	2nd cycle for Protocol Road
3	4.749	4.849					100			100	1/12/2008	2nd cycle for Protocol Road
4	5.459	5.854					395			395	1/12/2008	2nd cycle for Protocol Road
5	5.929	6.239					310			310	1/17/2008	2nd cycle for Protocol Road
6	6.019	6.324					305			305	1/18/2008	2nd cycle for Protocol Road
7	6.324	6.579					255			255	1/18/2008	2nd cycle for Protocol Road
8	6.349	6.499					150			150	1/19/2008	2nd cycle for Protocol Road
9	6.597	6.801					204			204	1/20/2008	2nd cycle for Protocol Road
10	6.649	6.920					271			271	1/21/2008	2nd cycle for Protocol Road
11	6.838	6.949					111			111	1/21/2008	2nd cycle for Protocol Road
12	3.73	3.829							100	100	1/11/2008	2nd cycle for Protocol Road
13	4.45	4.53							85	85	1/12/2008	2nd cycle for Protocol Road
14	4.534	4.57							40	40	1/12/2008	2nd cycle for Protocol Road
15	4.57	4.64			65	65					1/13/2008	2nd cycle for Protocol Road
CARRIED FORWARD :			37	0	65	102	2,155	0	225	2,380		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			37	0	65	102	2,155	0	225	2,380		
16	4.644	6.264							1620	1620	1/14/2008	2nd cycle for Protocol Road
17	4.800	4.947							147	147	1/15/2008	2nd cycle for Protocol Road
18	5.274	5.566							292	292	1/16/2008	2nd cycle for Protocol Road
19	5.669	6.009							340	340	1/17/2008	2nd cycle for Protocol Road
20	6.022	6.339							317	317	1/18/2008	2nd cycle for Protocol Road
21	6.264	6.474							210	210	1/19/2008	2nd cycle for Protocol Road
22	6.357	6.456							99	99	1/20/2008	2nd cycle for Protocol Road
23	6.799	6.920			121	121					1/21/2008	2nd cycle for Protocol Road
24	3.849	3.900						51		51	1/11/2008	2nd cycle for Protocol Road
25	4.311	4.725						414		414	1/12/2008	2nd cycle for Protocol Road
26	4.733	4.760						27		27	1/12/2008	2nd cycle for Protocol Road
27	4.8	4.964						165		165	1/13/2008	2nd cycle for Protocol Road
28	4.99	5.2						206		206	1/15/2008	2nd cycle for Protocol Road
29	5.22	5.27						43		43	1/16/2008	2nd cycle for Protocol Road
30	5.28	5.36						88		88	1/17/2008	2nd cycle for Protocol Road
CARRIED FORWARD :			37	0	186	223	2,155	994	3,250	6,399		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	-	21,670	21,670	-	5,081.0	5,081.0
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	2,860	2,860	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				-	24,530	24,530	-	5,081.0	5,081.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0.0		
1	80.640	83.500	2860			2860				0	02/01/2007	
2	86.060	90.400	4340			4340				0	08/01/2008	
3	86.030	87.480			1400	1400				0	10/01/2008	
4	87.680	94.100			6420	6420				0	15/01/2008	
5	95.170	95.970	800			800				0	16/01/2008	
6	96.970	97.470	500			500				0	16/01/2008	
7	75.370	95.970			600	600				0	17/01/2008	
8	76.970	97.170			200	200				0	17/01/2008	
9	97.570	99.770			2200	2200				0	17/01/2008	
10	99.970	101.470				0			1500	1500	20/01/2008	
11	97.570	99.920	2350			2350				0	23/01/2008	
12	99.970	101.470				0	1500			1500	25/01/2008	
13	102.000	103.000				0	1800			1800	27/01/2008	
14	102.000	103.000				0			281	281	27/01/2008	
15												
BALANCE END OF JAN :			10850	0	10820	21670	3300	0	1781	5081		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JANUARY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	116.670	117.700		1030		1030				0	05/01/2008	
2	116.970	118.570	1600			1600				0	05/01/2008	
3	118.670	118.870	200			200				0	06/01/2008	
4	118.970	119.000	30			30				0	06/01/2008	
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF JAN :			1830	1030	0	2860	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	5,743.00	5,743.00	0.00	12,125.00	12,125.00
TOTAL :				0.00	5,743.00	5,743.00	0.00	12,125.00	12,125.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
1	106.900	107.183				0.00	283.00			283.00	1/2/2008	
2	106.803	106.900			97.00	97.00				0.00	1/2/2008	
3	107.131	107.231	100.00			100.00				0.00	1/2/2008	
4	107.313	107.476	163.00			163.00				0.00	1/3/2008	
5	107.476	107.751				0.00	275.00			275.00	1/3/2008	
6	107.800	108.047	247.00			247.00				0.00	1/3/2008	
7	108.062	108.368				0.00	306.00			306.00	1/3/2008	
8	108.368	108.400				0.00	32.00			32.00	1/5/2008	
9	108.400	108.695				0.00	295.00			295.00	1/5/2008	
10	108.714	108.802	88.00			88.00				0.00	1/5/2008	
11	108.830	108.947	117.00			117.00				0.00	1/5/2008	
12	108.947	109.050				0.00	103.00			103.00	1/5/2008	
13	109.050	109.185				0.00	135.00			135.00	1/5/2008	
14	109.200	109.300	100.00			100.00				0.00	1/7/2008	
15	109.310	109.414				0.00	104.00			104.00	1/7/2008	
CARRIED FORWARD :			815.00	0.00	97.00	912.00	1,533.00	0.00	0.00	1,533.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			815.00	0.00	97.00	912.00	1,533.00	0.00	0.00	1,533.00		
16	109.414	109.630				0.00	216.00			216.00	1/7/2008	
17	109.630	109.700				0.00	70.00			70.00	1/7/2008	
18	109.760	109.887				0.00	127.00			127.00	1/8/2008	
19	109.887	109.980	93.00			93.00				0.00	1/8/2008	
20	109.981	110.030				0.00	49.00			49.00	1/8/2008	
21	110.090	110.183				0.00	93.00			93.00	1/9/2008	
22	110.221	110.284	63.00			63.00				0.00	1/9/2008	
23	110.446	110.712				0.00	266.00			266.00	1/9/2008	
24	110.724	110.822	98.00			98.00				0.00	1/9/2008	
25	111.414	111.619				0.00			205.00	205.00	1/9/2008	
26	111.912	112.062	150.00			150.00				0.00	1/10/2008	
27	112.062	112.100				0.00	38.00			38.00	1/10/2008	
28	112.100	112.200				0.00	100.00			100.00	1/10/2008	
29	112.200	112.388				0.00	188.00			188.00	1/10/2008	
30	112.356	112.481				0.00	125.00			125.00	1/10/2008	
CARRIED FORWARD :			1,219.00	0.00	97.00	1,316.00	2,805.00	0.00	205.00	3,010.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,219.00	0.00	97.00	1,316.00	2,805.00	0.00	205.00	3,010.00		
31	112.557	112.720				0.00	163.00			163.00	1/11/2008	
32	112.900	113.126				0.00	226.00			226.00	1/11/2008	
33	113.126	113.218	92.00			92.00				0.00	1/11/2008	
34	113.247	113.694	447.00			447.00				0.00	1/12/2008	
35	113.694	113.720				0.00	26.00			26.00	1/12/2008	
36	113.800	113.908				0.00	108.00			108.00	1/12/2008	
37	113.804	113.909				0.00			105.00	105.00	1/13/2008	
38	114.000	114.124	124.00			124.00				0.00	1/13/2008	
39	114.160	114.300	140.00			140.00				0.00	1/13/2008	
40	114.400	114.593	193.00			193.00				0.00	1/13/2008	
41	114.593	114.708				0.00	115.00			115.00	1/13/2008	
42	114.708	115.010				0.00	302.00			302.00	1/14/2008	
43	115.159	115.200	41.00			41.00				0.00	1/14/2008	
44	115.211	115.783	572.00			572.00				0.00	1/14/2008	
45	116.168	116.300	132.00			132.00				0.00	1/14/2008	
CARRIED FORWARD :			2,960.00	0.00	97.00	3,057.00	3,745.00	0.00	310.00	4,055.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,960.00	0.00	97.00	3,057.00	3,745.00	0.00	310.00	4,055.00		
46	116.544	116.633				0.00	89.00			89.00	1/15/2008	
47	116.544	116.742				0.00			198.00	198.00	1/15/2008	
48	116.711	116.868				0.00	157.00			157.00	1/15/2008	
49	116.879	117.064	185.00			185.00				0.00	1/15/2008	
50	117.064	117.245				0.00	181.00			181.00	1/15/2008	
51	117.245	117.358	113.00			113.00				0.00	1/16/2008	
52	117.358	117.600				0.00	242.00			242.00	1/16/2008	
53	117.600	118.081				0.00	481.00			481.00	1/16/2008	
54	118.081	118.300				0.00	219.00			219.00	1/16/2008	
55	118.333	118.400				0.00	67.00			67.00	1/16/2008	
56	118.400	118.528				0.00	128.00			128.00	1/17/2008	
57	118.580	119.100				0.00	520.00			520.00	1/17/2008	
58	118.849	119.072				0.00			223.00	223.00	1/17/2008	
59	119.072	119.297				0.00			225.00	225.00	1/17/2008	
60	119.100	119.300				0.00	200.00			200.00	1/17/2008	
CARRIED FORWARD :			3,258.00	0.00	97.00	3,355.00	6,029.00	0.00	956.00	6,985.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,258.00	0.00	97.00	3,355.00	6,029.00	0.00	956.00	6,985.00		
61	119.300	119.679				0.00	379.00			379.00	1/19/2008	
62	119.700	119.900				0.00	200.00			200.00	1/19/2008	
63	119.923	120.292				0.00	369.00			369.00	1/21/2008	
64	119.941	120.274				0.00			333.00	333.00	1/21/2008	
65	120.292	120.495	203.00			203.00				0.00	1/21/2008	
66	120.495	120.767	272.00			272.00				0.00	1/21/2008	
67	120.703	120.766			63.00	63.00				0.00	1/21/2008	
68	120.808	121.043				0.00	235.00			235.00	1/21/2008	
69	121.031	121.186				0.00			155.00	155.00	1/22/2008	
70	121.043	121.337				0.00	294.00			294.00	1/22/2008	
71	121.337	121.385	48.00			48.00				0.00	1/22/2008	
72	121.352	121.395				0.00			43.00	43.00	1/22/2008	
73	121.448	122.000				0.00	552.00			552.00	1/22/2008	
74	122.069	122.200				0.00	131.00			131.00	1/23/2008	
75	122.200	122.300				0.00	100.00			100.00	1/23/2008	
CARRIED FORWARD :			3,781.00	0.00	160.00	3,941.00	8,289.00	0.00	1,487.00	9,776.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,781.00	0.00	160.00	3,941.00	8,289.00	0.00	1,487.00	9,776.00		
76	122.300	122.600				0.00	300.00			300.00	1/23/2008	
77	122.600	122.814				0.00	214.00			214.00	1/23/2008	
78	122.814	122.850	36.00			36.00				0.00	1/23/2008	
79	123.420	123.816	396.00			396.00				0.00	1/23/2008	
80	123.816	124.400				0.00	584.00			584.00	1/23/2008	
81	123.906	124.149				0.00			243.00	243.00	1/25/2008	
82	124.149	124.300			151.00	151.00				0.00	1/25/2008	
83	124.500	124.630	130.00			130.00				0.00	1/25/2008	
84	124.808	124.900				0.00	92.00			92.00	1/25/2008	
85	124.914	125.474	560.00			560.00				0.00	1/25/2008	
86	124.980	125.100			120.00	120.00				0.00	1/26/2008	
87	125.200	125.280			80.00	80.00				0.00	1/26/2008	
88	125.400	125.500			100.00	100.00				0.00	1/26/2008	
89	125.663	125.800				0.00	137.00			137.00	1/26/2008	
90	125.739	125.962				0.00			223.00	223.00	1/28/2008	
CARRIED FORWARD :			4,903.00	0.00	611.00	5,514.00	9,616.00	0.00	1,953.00	11,569.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: January 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,903.00	0.00	611.00	5,514.00	9,616.00	0.00	1,953.00	11,569.00		
91	125.800	126.000			200.00	200.00				0.00	1/28/2008	
92	125.850	125.962				0.00	112.00			112.00	1/28/2008	
93	126.100	126.544				0.00	444.00			444.00	1/29/2008	
94	126.471	126.500			29.00	29.00				0.00	1/29/2008	
95												
96												
97												
98												
99												
100												
101												
102												
103												
104												
105												
CARRIED FORWARD :			4,903.00	0.00	840.00	5,743.00	10,172.00	0.00	1,953.00	12,125.00		

LINTASAN RESOURCES SDN BHD
 PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - DRAINAGE CLEARING

Month : JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	-	-	-	-	-	-
2	W.P LABUAN	L 700	JALAN POHON BATU	-	-	-	-	-	-
3	W.P LABUAN	L 700	JALAN PATAU-PATAU	-	-	-	-	-	-
4	W.P LABUAN	L 700	JALAN BATU MANIKAR	-	-	-	-	-	-
5	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	-	-	-	-	-	-
6	W.P LABUAN	L 702	JALAN TANJUNGKUBONG	-	-	-	-	-	-
7	W.P LABUAN	L 703	JALAN OKK DAUD	-	-	-	-	-	-
8	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	-	-	-	-	-	-
9	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	-	-	-	-	-	-
10	W.P LABUAN	L 704	JALAN DAMAI	-	-	-	-	-	-
11	W.P LABUAN	L 705	JALAN BEBULOH	-	-	-	-	5.45	5.45
12	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	-	-	-	-	-	-
13	W.P LABUAN	L 707	JALAN PULAU BUAH	-	-	-	-	-	-
14	W.P LABUAN	L 707	JALAN BATU ARANG	-	-	-	-	-	-
15	W.P LABUAN	L 708	JALAN OKK ABDULLAH	-	-	-	-	-	-
16	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	-	-	-	-	-	-
17	W.P LABUAN	L 710	JALAN BUKIT KUDA	-	2.60	2.60	-	2.14	2.14
18	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	-	-	-	-	-	-
19	W.P LABUAN	L 712	JALAN PAHLAWAN	-	-	-	-	-	-
20	W.P LABUAN	L 713	JALAN TANJUNG ARU	-	-	-	-	-	-
21	W.P LABUAN	L 713	JALAN PESISIR PANTAI TG. ARU	-	-	-	-	-	-
22	W.P LABUAN	L 714	JALAN DURIAN TUNJUNG	-	-	-	-	-	-
23	W.P LABUAN	L 716	JALAN KERUPANG SATU	-	-	-	-	-	-
24	W.P LABUAN	L 717	JALAN KERUPANG DUA	-	-	-	-	-	-
25	W.P LABUAN	L 718	JALAN KERUPANG TIGA	-	-	-	-	-	-
26	W.P LABUAN	L 719	JALAN PENGHULU TUAH	-	0.16	0.16	-	0.23	0.23
27	W.P LABUAN	L 720	JALAN KOLAM	-	-	-	-	-	-
28	W.P LABUAN	L 721	JALAN BUKIT TIMBALAI	-	-	-	-	-	-
29	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	-	-	-	-	-	-
30	W.P LABUAN	L 723	JALAN SK. PATAU-PATAU	-	-	-	-	-	-
31	W.P LABUAN	L 724	JALAN MASJID	-	-	-	-	-	-
32	W.P LABUAN	L 725	JALAN KELAB GOLF	-	-	-	-	-	-
33	W.P LABUAN	L 726	JALAN HOSPITAL	-	-	-	-	-	-
34	W.P LABUAN	L 727	JALAN TANJUNG TARAS	-	-	-	-	-	-
35	W.P LABUAN	L 730	JALAN SAWANGAN CINA	-	-	-	-	-	-
36	W.P LABUAN	L 731	JALAN ARSAT	-	-	-	-	-	-
37	W.P LABUAN	L 733	JALAN PENYBUNGBG. TANJUNG	-	-	-	-	-	-
38	W.P LABUAN	L 734	JALAN PANCUR HITAM	-	-	-	-	-	-
			TOTAL C/F :	0.0	2.76	2.76	0.0	7.82	7.82

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - DRAINAGE CLEARING

Month : JANUARY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
TOTAL C/F :				0.0	2.76	2.76	0.0	7.82	7.82
39	W.P LABUAN	L 735	JALAN TANGKI AIR KIANSAM	-	-	-	-	0.59	0.59
40	W.P LABUAN	L 737	JALAN LOJI AIR SG. PAGAR	-	-	-	-	0.04	0.04
41	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	-	-	-	-	-	-
42	W.P LABUAN	L 739	JALAN TERMINAL AIRPORT	-	-	-	-	-	-
43	W.P LABUAN	L 740	JALAN BEBULOH TERMINAL SHELL	-	-	-	-	2.23	2.23
44	W.P LABUAN	L 741	JALAN PANCUR HITAM LAYANGAN	-	-	-	-	-	-
45	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	-	-	-	-	-	-
46	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	-	-	-	-	-	-
47	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	-	-	-	-	-	-
48	W.P LABUAN	L 747	JALAN MERDEKA	-	-	-	-	-	-
49	W.P LABUAN	L 749	JALAN BEBULOH RANCHA-RANCHA	-	-	-	-	-	-
50	W.P LABUAN	L 750	JALAN BUKIT BESAR	-	-	-	-	-	-
51	W.P LABUAN	L 751	JALAN SG. PAGAR BEBULOH	-	-	-	-	3.21	3.21
52	W.P LABUAN	L 753	JALAN TENAGA	-	-	-	-	-	-
53	W.P LABUAN	L 755	JALAN MASUK KE SMK LAJAU	-	-	-	-	0.16	0.16
54	W.P LABUAN	L 767	JALAN HJ. ISMAIL	-	-	-	-	-	-
55	W.P LABUAN	L 768	JALAN MASUK KE SK. PEKAN 1	-	-	-	-	-	-
56	W.P LABUAN	L 769	JALAN GERSIK	-	-	-	-	-	-
57	W.P LABUAN	1	JALAN MASUK KE SMK MUTIARA	-	-	-	-	-	-
58	W.P LABUAN	3	JALAN TANGKI AIR BUKIT BESAR	-	-	-	-	-	-
59	W.P LABUAN	4	JALAN NAGALANG	-	-	-	-	-	-
60	W.P LABUAN	5	JALAN MASUK KE KOMPLEKS KASTAM	-	-	-	-	-	-
61	W.P LABUAN	6	JALAN MASUK KE TAMAN MUTIARA	-	-	-	-	-	-
62	W.P LABUAN	7	JALAN STESEN RML	-	-	-	-	-	-
TOTAL :				0.0	2.76	2.76	0.0	14.1	14.1

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 705
 ROAD NAME: JALAN BEBULOH
 MONTH: JANUARY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
1	0.01	0.31					0.30			0.30	14/01/2008	
2	0.04	0.20							0.16	0.16	14/01/2008	
3	0.32	0.69					0.37			0.37	14/01/2008	
4	0.47	0.68							0.21	0.21	14/01/2008	
5	0.82	0.85							0.03	0.03	15/01/2008	
6	0.91	1.09					0.18			0.18	15/01/2008	
7	1.12	1.15							0.03	0.03	15/01/2008	
8	1.18	1.49							0.31	0.31	15/01/2008	
9	1.24	1.62					0.38			0.38	16/01/2008	
10	1.72	2.66							0.94	0.94	16/01/2008	
11	1.84	2.05					0.21			0.21	16/01/2008	
12	2.18	3.22					1.04			1.04	17/01/2008	
13	2.74	3.27							0.53	0.53	17/01/2008	
CARRIED FORWARD :			0.00	0.00	0.00	0.00	2.48	0.00	2.21	4.69		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JANUARY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
1	0.02	0.03	0.01			0.01					02/01/2008	
2	0.02	0.34			0.32	0.32					02/01/2008	
3	0.03	0.28					0.25			0.25	02/01/2008	
4	0.28	0.39	0.11			0.11					02/01/2008	
5	0.49	0.80			0.31	0.31					03/01/2008	
6	0.5	0.54					0.04			0.04	03/01/2008	
7	0.57	0.62	0.05			0.05					03/01/2008	
8	0.74	0.80	0.06			0.06					03/01/2008	
9	0.84	0.95					0.11			0.11	04/01/2008	
10	0.94	1.01			0.07	0.07					04/01/2008	
11	1.02	1.06					0.04			0.04	04/01/2008	
12	1.07	1.30							0.23	0.23	04/01/2008	
13	1.10	1.23						0.13		0.13	05/01/2008	
CARRIED FORWARD :			0.23	0.00	0.70	0.93	0.44	0.13	0.23	0.80		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JANUARY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.23	0.00	0.70	0.93	0.44	0.13	0.23	0.80		
14	1.22	1.27					0.05		0.05	0.10	05/01/2008	
15	1.30	1.33			0.03	0.03					05/01/2008	
16	1.31	1.42					0.11		0.14	0.25	05/01/2008	
17	1.39	1.44			0.05	0.05			0.05	0.05	05/01/2008	
18	1.42	1.46	0.04						0.42	0.42	07/01/2008	
19	1.49	1.54					0.05				07/01/2008	
20	1.49	1.74							0.25	0.25	07/01/2008	
21	1.70	1.80	0.10			0.10					07/01/2008	
22	1.77	1.82							0.05	0.05	07/01/2008	
23	1.99	2.04							0.05	0.05	07/01/2008	
24	2.04	2.20	0.16			0.16					08/01/2008	
25	2.04	2.24			0.20	0.20					08/01/2008	
26	2.21	2.40	0.19			0.19					08/01/2008	
CARRIED FORWARD :			0.72	0.00	0.98	1.66	0.65	0.13	1.24	1.97		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO: L 710
ROAD NAME: JALAN BUKIT KUDA
MONTH: JANUARY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.72	0.00	0.98	1.66	0.65	0.13	1.24	1.97		
27	2.33	2.40			0.07	0.07					08/01/2008	
28	2.42	2.65			0.23	0.23					08/01/2008	
29	2.46	2.52	0.06			0.06					08/01/2008	
30	2.67	2.85	0.18			0.18					09/01/2008	
31	2.85	2.90					0.05			0.05	09/01/2008	
32	2.90	2.95	0.05			0.05					09/01/2008	
33	3.03	3.29	0.26			0.26					09/01/2008	
34	3.05	3.12							0.07	0.07	09/01/2008	
35	3.13	3.16					0.03			0.03	09/01/2008	
36	3.16	3.19	0.03			0.03					11/01/2008	
37	3.34	3.36							0.02	0.02	11/01/2008	
38	3.36	3.40			0.04	0.04					11/01/2008	
39	3.44	3.46			0.02	0.02					11/01/2008	
CARRIED FORWARD :			1.30	0.00	1.34	2.60	0.73	0.13	1.33	2.14		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 751
 ROAD NAME: JALAN SG. PAGAR BEBULOH
 MONTH: JANUARY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
1	0.00	0.05					0.05			0.05	12/01/2008	
2	0.05	0.17							0.12	0.12	12/01/2008	
3	0.17	0.34					0.17			0.17	12/01/2008	
4	0.37	0.97					0.6			0.60	12/01/2008	
5	0.86	0.95							0.09	0.09	14/01/2008	
6	1.28	2.10					0.82			0.82	14/01/2008	
7	1.47	1.62							0.14	0.14	14/01/2008	
8	1.7	1.84							0.14	0.14	15/01/2008	
9	2.07	2.87							0.8	0.80	15/01/2008	
10	2.29	2.43					0.14			0.14	15/01/2008	
11	2.73	2.87					0.14			0.14	16/01/2008	
CARRIED FORWARD :			0.00	0.00	0.00	0.00	1.92	0.00	1.29	3.21		

