

**R 01**

**PENYENGGARAAN  
PERMUKAAN JALAN  
(POTHOLE PATCHING)**

**LINTASAN RESOURCES SDN. BHD.**  
**POTHOLE PATCHING**  
**GRAND SUMMARY**

**MONTH: JANUARY 2007**

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	9.63	9.63
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	4.85	4.85
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	7.77	7.77
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	1.73	1.73
	22	Jalan Kota Kinabalu-Sandakan	0.00	43.05	43.05
	503	Jalan Berungis-Kota Belud	0.00	3.88	3.88
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	44.86	44.86
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.74	0.74
	606	Jalan Susur Sepangar Bay	0.00	13.28	13.28
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	19.29	19.29
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	29.28	29.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	14.55	14.55
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	72.46	72.46
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	52.23	52.23
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	7.04	7.04
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.19	0.19
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	1.84	1.84
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	1.58	1.58
	502	Jalan Beaufort-Menumbok	0.00	2.44	2.44
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	2.38	2.38
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	3.27	3.27
<b>TOTAL</b>			<b>0.00</b>	<b>336.34</b>	<b>336.34</b>

**LINTASAN RESOURCES SDN. BHD.**  
**CRACK SEALING**  
**GRAND SUMMARY**

**MONTH: JANUARY 2007**

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	1,684.00	1,684.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	545.00	545.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	234.70	234.70
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	268.40	268.40
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	177.10	177.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	117.92	117.92
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
<b>TOTAL</b>			<b>0.00</b>	<b>3,027.12</b>	<b>3,027.12</b>

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: BEAUFORT  
 ROUTE NO. 01  
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
 MONTH: JANUARY '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	-
1	10/01/2007	95.268	0.50	1.90	0.050	0.950	0.048	0.111	RHS
2	10/01/2007	96.742	1.00	1.10	0.050	1.100	0.055	0.128	LHS
3	10/01/2007	96.745	1.10	1.20	0.050	1.320	0.066	0.153	LHS
4	10/01/2007	96.746	1.20	1.30	0.050	1.560	0.078	0.181	LHS
5	10/01/2007	97.066	1.50	2.30	0.050	3.450	0.173	0.401	LHS
6	10/01/2007	97.070	1.10	1.15	0.050	1.265	0.063	0.146	LHS
7	10/01/2007	123.407	0.70	0.80	0.050	0.560	0.028	0.065	RHS
8	10/01/2007	123.410	0.70	1.10	0.050	0.770	0.039	0.090	RHS
9	10/01/2007	124.366	0.70	3.70	0.050	2.590	0.130	0.302	RHS
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>13.565</b>	<b>0.680</b>	<b>1.577</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: SIPITANG  
 ROUTE NO. 01  
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
 MONTH: JANUARY '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	-
1	10/01/2007	126.893	0.40	0.40	0.050	0.160	0.008	0.019	LHS
2	11/01/2007	139.503	0.70	0.90	0.050	0.630	0.032	0.074	RHS
3	11/01/2007	139.507	0.90	1.00	0.050	0.900	0.045	0.104	RHS
4	11/01/2007	139.531	0.65	1.10	0.050	0.715	0.036	0.084	RHS
5	11/01/2007	139.532	0.45	0.50	0.050	0.225	0.011	0.026	RHS
6	11/01/2007	139.533	0.20	0.20	0.050	0.040	0.002	0.005	RHS
7	11/01/2007	139.536	0.60	0.80	0.050	0.480	0.024	0.056	RHS
8	11/01/2007	139.539	0.40	0.60	0.050	0.240	0.012	0.028	RHS
9	11/01/2007	139.541	0.40	0.60	0.050	0.240	0.012	0.028	RHS
10	11/01/2007	139.542	0.40	0.60	0.050	0.240	0.012	0.028	RHS
11	11/01/2007	139.545	0.50	0.50	0.050	0.250	0.013	0.030	RHS
12	11/01/2007	139.550	0.70	0.70	0.050	0.490	0.025	0.058	RHS
13	11/01/2007	139.551	0.50	0.50	0.050	0.250	0.013	0.030	RHS
14	11/01/2007	139.556	0.60	0.60	0.050	0.360	0.018	0.042	RHS
15	11/01/2007	139.558	0.30	0.70	0.050	0.210	0.011	0.026	RHS
16	11/01/2007	139.559	0.40	0.40	0.050	0.160	0.008	0.019	RHS
17	11/01/2007	139.578	0.50	0.70	0.050	0.350	0.018	0.042	RHS
18	11/01/2007	139.579	0.50	0.50	0.050	0.250	0.013	0.030	RHS
19	11/01/2007	139.581	0.60	0.90	0.050	0.540	0.027	0.063	RHS
20	11/01/2007	139.582	0.40	0.50	0.050	0.200	0.010	0.023	RHS
21	11/01/2007	139.583	0.60	1.00	0.050	0.600	0.030	0.070	RHS
22	11/01/2007	139.583	0.30	0.40	0.050	0.120	0.006	0.014	LHS
23	11/01/2007	139.587	0.50	0.30	0.050	0.150	0.008	0.019	RHS
24	11/01/2007	139.605	0.50	0.70	0.050	0.350	0.018	0.042	RHS
25	11/01/2007	139.611	0.30	0.30	0.050	0.090	0.005	0.012	LHS
26	11/01/2007	139.613	0.40	0.50	0.050	0.200	0.010	0.023	LHS
27	12/01/2007	139.617	1.10	5.10	0.050	5.610	0.281	0.652	LHS
28	12/01/2007	139.618	0.30	0.40	0.050	0.120	0.006	0.014	LHS
29	12/01/2007	139.682	0.30	0.40	0.050	0.120	0.006	0.014	LHS
30	12/01/2007	139.702	0.90	1.40	0.050	1.260	0.063	0.146	LHS
<b>CARRIED FORWARD:</b>						<b>15.550</b>	<b>0.783</b>	<b>1.821</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** SIPITANG  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN  
**MONTH:** JANUARY '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>15.550</b>	<b>0.783</b>	<b>1.821</b>	-
31	12/01/2007	139.712	1.00	1.20	0.050	1.200	0.060	0.139	LHS
32	12/01/2007	139.716	0.30	0.40	0.050	0.120	0.006	0.014	LHS
33	12/01/2007	139.717	0.20	0.30	0.050	0.060	0.003	0.007	LHS
34	12/01/2007	139.782	0.40	0.90	0.050	0.360	0.018	0.042	LHS
35	12/01/2007	139.880	0.30	0.50	0.050	0.150	0.008	0.019	LHS
36	12/01/2007	139.880	0.70	1.00	0.050	0.700	0.035	0.081	RHS
37	12/01/2007	139.885	0.30	0.50	0.050	0.150	0.008	0.019	RHS
38	12/01/2007	140.056	1.00	1.10	0.050	1.100	0.055	0.128	LHS
39	12/01/2007	137.566	0.85	0.90	0.050	0.765	0.038	0.088	RHS
40	12/01/2007	137.560	0.40	0.50	0.050	0.200	0.010	0.023	LHS
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>CARRIED FORWARD:</b>						<b>20.355</b>	<b>1.024</b>	<b>2.381</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: BEAUFORT  
 ROUTE NO. 502  
 ROAD NAME: JALAN BEAUFORT - MENUMBOK  
 MONTH: JANUARY '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	-
1	23/01/2007	2.740	0.40	0.60	0.050	0.240	0.012	0.028	LHS
2	23/01/2007	9.934	0.40	0.40	0.050	0.160	0.008	0.019	LHS
3	23/01/2007	9.939	0.30	0.50	0.050	0.150	0.008	0.019	LHS
4	23/01/2007	9.941	2.10	3.80	0.050	7.980	0.399	0.926	LHS
5	23/01/2007	9.945	0.30	0.30	0.050	0.090	0.005	0.012	RHS
6	23/01/2007	9.947	0.40	0.50	0.050	0.200	0.010	0.023	RHS
7	23/01/2007	13.037	1.20	4.20	0.050	5.040	0.252	0.585	LHS
8	24/01/2007	13.045	1.20	1.40	0.050	1.680	0.084	0.195	LHS
9	24/01/2007	17.174	0.60	4.10	0.050	2.460	0.123	0.285	LHS
10	24/01/2007	17.174	0.40	1.60	0.050	0.640	0.032	0.074	RHS
11	24/01/2007	17.194	0.40	1.50	0.050	0.600	0.030	0.070	LHS
12	24/01/2007	17.194	0.40	0.60	0.050	0.240	0.012	0.028	RHS
13	24/01/2007	17.220	0.40	1.30	0.050	0.520	0.026	0.060	LHS
14	24/01/2007	17.240	0.40	1.80	0.050	0.720	0.036	0.084	LHS
15	24/01/2007	17.240	0.40	0.60	0.050	0.240	0.012	0.028	RHS
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>20.960</b>	<b>1.049</b>	<b>2.436</b>	

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: KUALA PENYU  
 ROUTE NO. 502  
 ROAD NAME: JALAN BEAUFORT - MENUMBOK  
 MONTH: JANUARY '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	
1	13/01/2007	27.610	0.40	0.60	0.050	0.240	0.012	0.028	RHS
2	13/01/2007	27.616	0.40	0.65	0.050	0.260	0.013	0.030	RHS
3	13/01/2007	29.895	0.55	0.60	0.050	0.330	0.017	0.039	RHS
4	13/01/2007	33.915	1.40	6.20	0.050	8.680	0.434	1.007	RHS
5	13/01/2007	40.062	1.60	5.00	0.050	8.000	0.400	0.928	RHS
6	14/01/2007	40.085	1.70	2.50	0.050	4.250	0.213	0.494	RHS
7	14/01/2007	41.125	1.50	2.40	0.050	3.600	0.180	0.418	RHS
8	14/01/2007	41.669	0.60	1.50	0.050	0.900	0.045	0.104	RHS
9	14/01/2007	44.291	0.60	0.70	0.050	0.420	0.021	0.049	RHS
10	14/01/2007	51.825	0.50	0.65	0.050	0.325	0.016	0.037	RHS
11	14/01/2007	52.285	0.70	1.00	0.050	0.700	0.035	0.081	RHS
12	14/01/2007	52.340	0.70	0.70	0.050	0.490	0.025	0.058	RHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>28.195</b>	<b>1.411</b>	<b>3.273</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: JANUARY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		VOLUME (m <sup>3</sup> )		PREMIX QUANTITY (TON)			
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	0.000	13.565	0.000	0.680	0.000	0.000	1.577	1.577
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	0.000	20.355	0.000	1.024	0.000	0.000	2.381	2.381
3	Beaufort	502	Jalan Beaufort - Menumbok	0.000	20.960	0.000	1.049	0.000	0.000	2.436	2.436
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	0.000	28.195	0.000	1.411	0.000	0.000	3.273	3.273
<b>TOTAL:</b>				<b>0.000</b>	<b>83.075</b>	<b>0.000</b>	<b>4.164</b>	<b>0.000</b>	<b>0.000</b>	<b>9.667</b>	<b>9.667</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>0.00</b>	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>0.00</b>	-
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
<b>CARRIED FORWARD:</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>0.00</b>	-
61				
62				
63				
64				
65				
66				
67				
68				
69				
70				
71				
72				
73				
74				
75				
76				
77				
78				
79				
80				
81				
82				
83				
84				
85				
86				
87				
88				
89				
90				
<b>CARRIED FORWARD:</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
------	------	------------------	-----------------------------	---------

<b>BROUGHT FORWARD :</b>		-	0.00	-
91				
92				
93				
94				
95				
96				
97				
98				
99				
100				
101				
102				
103				
104				
105				
106				
107				
108				
109				
110				
111				
112				
113				
114				
115				
116				
117				
118				
119				
120				
<b>CARRIED FORWARD:</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>0.00</b>	-
1	05/01/2007	137.652	12.40	LHS
2	05/01/2007	137.669	1.40	LHS
3	05/01/2007	137.775	14.20	LHS
4	05/01/2007	137.780	15.75	LHS
5	05/01/2007	137.784	21.42	LHS
6	05/01/2007	137.788	9.15	LHS
7	05/01/2007	141.110	9.00	LHS
8	05/01/2007	141.114	0.90	LHS
9	05/01/2007	141.220	7.20	LHS
10	05/01/2007	141.223	8.60	LHS
11	05/01/2007	141.278	17.90	LHS
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>117.92</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JANUARY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING	REMARKS
			Length (m)	
<b>BROUGHT FORWARD :</b>			<b>0.00</b>	-
1	19/01/2007	2.249	11.95	LHS
2	19/01/2007	2.250	7.90	RHS
3	19/01/2007	2.254	16.10	LHS
4	19/01/2007	2.260	14.40	LHS
5	19/01/2007	2.272	19.25	LHS
6	19/01/2007	2.306	2.10	LHS
7	19/01/2007	2.327	17.90	LHS
8	19/01/2007	2.337	19.30	LHS
9	19/01/2007	2.340	17.00	LHS
10	19/01/2007	2.345	9.40	LHS
11	19/01/2007	2.420	1.00	LHS
12	19/01/2007	2.423	13.95	LHS
13	19/01/2007	2.430	26.85	LHS
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>177.10</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	03/1/2007	58.250	2.20	1.00	0.025	2.20	0.06	0.14	RHS
2	03/1/2007	58.246	3.70	1.20	0.025	4.44	0.11	0.26	RHS
3	03/1/2007	54.970	9.60	0.50	0.025	4.80	0.12	0.28	RHS
4	03/1/2007	54.955	11.60	0.60	0.025	6.96	0.17	0.39	RHS
5	04/1/2007	74.960	3.40	1.40	0.05	4.76	0.24	0.56	RHS
6	04/1/2007	72.325	1.70	1.10	0.025	1.87	0.05	0.12	RHS
7	04/1/2007	70.462	1.30	0.50	0.05	0.65	0.03	0.07	LHS
8	04/1/2007	66.012	2.70	1.50	0.10	4.05	0.41	0.95	LHS
9	04/1/2007	92.800	1.00	0.70	0.025	0.70	0.02	0.05	LHS
10	04/1/2007	92.912	1.30	0.90	0.025	1.17	0.03	0.07	LHS
11	04/1/2007	92.704	1.90	0.50	0.025	0.95	0.02	0.05	RHS
12	04/1/2007	92.690	1.10	0.90	0.025	0.99	0.02	0.05	RHS
13	04/1/2007	84.590	4.70	0.60	0.025	2.82	0.07	0.16	RHS
14	04/1/2007	82.861	2.40	1.10	0.025	2.64	0.07	0.16	LHS
15	06/1/2007	80.773	1.50	0.50	0.05	0.75	0.04	0.09	LHS
16	06/1/2007	80.318	3.00	1.50	0.025	4.50	0.11	0.26	RHS
17	06/1/2007	79.864	3.30	0.80	0.05	2.64	0.13	0.30	LHS
18	06/1/2007	66.018	1.20	0.70	0.025	0.84	0.02	0.05	RHS
19	06/1/2007	82.883	1.60	1.30	0.075	2.08	0.16	0.37	RHS
20	15/1/2007	81.925	1.30	1.00	0.025	1.30	0.03	0.07	RHS
21	15/1/2007	81.933	0.60	0.60	0.025	0.36	0.01	0.02	RHS
22	15/1/2007	64.100	1.30	1.20	0.075	1.56	0.12	0.28	LHS
23	15/1/2007	64.088	1.90	1.00	0.025	1.90	0.05	0.12	LHS
24	15/1/2007	64.080	1.00	0.70	0.025	0.70	0.02	0.05	LHS
25	15/1/2007	64.046	1.20	1.10	0.05	1.32	0.07	0.16	RHS
26	15/1/2007	64.818	0.70	0.50	0.025	0.35	0.01	0.02	RHS
27	15/1/2007	64.856	1.00	0.90	0.05	0.90	0.05	0.12	LHS
28	16/1/2007	84.078	0.70	0.70	0.05	0.49	0.02	0.05	LHS
29	16/1/2007	84.080	0.60	0.50	0.025	0.30	0.01	0.02	LHS
30	16/1/2007	84.125	0.80	0.60	0.05	0.48	0.02	0.05	LHS
<b>CARRIED FORWARD</b>						<b>59.47</b>	<b>2.29</b>	<b>5.34</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>59.47</b>	<b>2.29</b>	<b>5.34</b>	
31	16/1/2007	84.126	0.90	0.70	0.025	0.63	0.02	0.05	LHS
32	16/1/2007	84.128	1.40	0.80	0.05	1.12	0.06	0.14	LHS
33	16/1/2007	84.129	1.00	0.60	0.05	0.60	0.03	0.07	LHS
34	16/1/2007	84.131	0.70	0.60	0.05	0.42	0.02	0.05	LHS
35	16/1/2007	83.790	1.80	0.70	0.05	1.26	0.06	0.14	RHS
36	16/1/2007	83.768	1.00	0.90	0.025	0.90	0.02	0.05	RHS
37	16/1/2007	83.772	1.10	0.60	0.025	0.66	0.02	0.05	RHS
38	16/1/2007	83.750	0.80	0.60	0.025	0.48	0.01	0.02	RHS
39	16/1/2007	82.885	3.70	1.80	0.05	6.66	0.33	0.77	RHS
40	16/1/2007	80.750	0.60	0.40	0.025	0.24	0.01	0.02	RHS
41	16/1/2007	80.773	1.60	0.50	0.05	0.80	0.04	0.09	LHS
42	16/1/2007	71.122	2.00	0.80	0.025	1.60	0.04	0.09	RHS
43	16/1/2007	70.940	1.20	1.20	0.05	1.44	0.07	0.16	RHS
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>TOTAL</b>						<b>76.28</b>	<b>3.02</b>	<b>7.04</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	04/1/2007	121.350	2.40	1.30	0.025	3.12	0.08	0.19	RHS
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						<b>3.12</b>	<b>0.08</b>	<b>0.19</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TENOM  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	03/1/2007	134.300	1.70	1.30	0.05	2.21	0.11	0.26	LHS
2	03/1/2007	152.290	3.10	0.80	0.025	2.48	0.06	0.14	RHS
3	03/1/2007	157.240	1.40	1.20	0.025	1.68	0.04	0.09	LHS
4	03/1/2007	162.758	4.60	1.80	0.025	8.28	0.21	0.49	RHS
5	03/1/2007	162.763	6.70	2.20	0.025	14.74	0.37	0.86	RHS
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						<b>29.39</b>	<b>0.79</b>	<b>1.84</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: JANUARY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )			VOLUME (m <sup>3</sup> )			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	76.28	76.28	-	3.02	3.02	-	7.04	7.04
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	3.12	3.12	-	0.08	0.08	-	0.19	0.19
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	29.39	29.39	-	0.79	0.79	-	1.84	1.84
<b>TOTAL:</b>				-	<b>108.79</b>	<b>108.79</b>	-	<b>3.89</b>	<b>3.89</b>	-	<b>9.07</b>	<b>9.07</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>0.00</b>	
1	05/1/2007	56.857 to 58.571	152.40	LHS
2	05/1/2007	57.160 to 58.512	62.70	RHS
3	06/1/2007	58.611 to 58.983	53.30	LHS
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>268.40</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>0.00</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>0.00</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - CRACK SEALING RECORD**

Month: JANUARY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	268.40	268.40
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
<b>TOTAL:</b>				-	<b>268.40</b>	<b>268.40</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

**DISTRICT:** TENOM  
**ROUTE NO:** 500  
**ROAD NAME:** JLN KOTA KINABALU - KENINGAU - TENOM  
**MONTH:** JANUARY 2007

Item	CHAINAGE		Earth Drain				Lined Drain			
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)
<b>BROUGHT FORWARD :</b>			0	0	0	0	0	0	0	0
<b>TOTAL :</b>			0	0	0	0	0	0	0	0

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	02/01/2007	12.160	4.10	1.70	0.075	6.97	0.52	1.21	LHS
2	02/01/2007	13.170	1.10	1.20	0.050	1.32	0.07	0.15	RHS
3	02/01/2007	13.160	1.40	0.90	0.050	1.26	0.06	0.15	RHS
4	02/01/2007	13.155	2.10	1.10	0.050	2.31	0.12	0.27	RHS
5	02/01/2007	12.920	3.00	1.10	0.050	3.30	0.17	0.38	RHS
6	02/01/2007	10.960	2.40	1.10	0.050	2.64	0.13	0.31	RHS
7	02/01/2007	10.950	1.60	1.90	0.050	3.04	0.15	0.35	RHS
8	03/01/2007	17.100	1.70	1.50	0.050	2.55	0.13	0.30	LHS
9	03/01/2007	17.100	2.00	1.40	0.050	2.80	0.14	0.32	LHS
10	03/01/2007	17.110	3.70	1.50	0.025	5.55	0.14	0.32	LHS
11	03/01/2007	17.190	1.00	0.90	0.050	0.90	0.05	0.10	RHS
12	03/01/2007	17.185	2.60	1.30	0.025	3.38	0.08	0.20	RHS
13	03/01/2007	17.184	2.00	1.40	0.025	2.80	0.07	0.16	RHS
14	03/01/2007	17.183	1.30	1.10	0.050	1.43	0.07	0.17	RHS
15	03/01/2007	17.175	1.40	1.20	0.050	1.68	0.08	0.19	RHS
16	03/01/2007	17.173	1.70	1.70	0.025	2.89	0.07	0.17	RHS
17	03/01/2007	17.172	1.60	2.20	0.025	3.52	0.09	0.20	RHS
18	03/01/2007	17.170	6.60	1.20	0.025	7.92	0.20	0.46	RHS
19	03/01/2007	17.120	3.00	1.20	0.050	3.60	0.18	0.42	RHS
20	03/01/2007	17.100	1.30	1.20	0.050	1.56	0.08	0.18	RHS
21	03/01/2007	17.100	0.70	2.10	0.050	1.47	0.07	0.17	RHS
22	03/01/2007	12.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
23	03/01/2007	12.735	2.10	1.30	0.050	2.73	0.14	0.32	LHS
24	03/01/2007	12.739	1.50	1.50	0.050	2.25	0.11	0.26	LHS
25	03/01/2007	14.120	3.10	1.50	0.025	4.65	0.12	0.27	LHS
26	03/01/2007	14.150	2.20	1.40	0.050	3.08	0.15	0.36	LHS
27	03/01/2007	14.250	1.50	1.40	0.050	2.10	0.11	0.24	LHS
28	03/01/2007	14.260	2.10	1.20	0.050	2.52	0.13	0.29	LHS
29	03/01/2007	14.270	2.50	1.00	0.050	2.50	0.13	0.29	LHS
30	04/01/2007	16.965	1.00	1.80	0.050	1.80	0.09	0.21	RHS
<b>CARRIED FORWARD :</b>						<b>85.72</b>	<b>3.69</b>	<b>8.57</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>85.72</b>	<b>3.69</b>	<b>8.57</b>	
31	04/01/2007	16.870	0.80	1.20	0.050	0.96	0.05	0.11	RHS
32	04/01/2007	16.890	0.70	1.30	0.050	0.91	0.05	0.11	RHS
33	04/01/2007	16.885	1.10	1.50	0.025	1.65	0.04	0.10	RHS
34	04/01/2007	16.730	1.00	1.20	0.050	1.20	0.06	0.14	RHS
35	04/01/2007	16.725	0.70	1.10	0.050	0.77	0.04	0.09	RHS
36	04/01/2007	16.720	1.20	1.70	0.050	2.04	0.10	0.24	RHS
37	04/01/2007	16.715	1.00	1.10	0.050	1.10	0.06	0.13	RHS
38	04/01/2007	16.710	1.00	1.10	0.050	1.10	0.06	0.13	RHS
39	04/01/2007	16.700	0.90	1.10	0.050	0.99	0.05	0.11	RHS
40	04/01/2007	16.690	1.10	1.50	0.050	1.65	0.08	0.19	RHS
41	04/01/2007	8.215	1.00	1.20	0.025	1.20	0.03	0.07	RHS
42	04/01/2007	8.215	0.70	2.20	0.025	1.54	0.04	0.09	RHS
43	04/01/2007	8.204	0.80	1.70	0.025	1.36	0.03	0.08	RHS
44	04/01/2007	8.200	0.70	1.80	0.025	1.26	0.03	0.07	RHS
45	04/01/2007	7.715	2.20	1.00	0.025	2.20	0.06	0.13	LHS
46	04/01/2007	7.715	1.90	0.90	0.025	1.71	0.04	0.10	LHS
47	04/01/2007	7.725	1.90	1.00	0.025	1.90	0.05	0.11	LHS
48	04/01/2007	7.730	1.80	1.00	0.025	1.80	0.05	0.10	LHS
49	04/01/2007	7.735	1.40	1.10	0.025	1.54	0.04	0.09	LHS
50	04/01/2007	8.015	3.40	0.70	0.025	2.38	0.06	0.14	LHS
51	04/01/2007	8.020	1.20	0.80	0.025	0.96	0.02	0.06	LHS
52	04/01/2007	8.020	1.10	0.80	0.050	0.88	0.04	0.10	LHS
53	04/01/2007	8.030	1.70	0.80	0.025	1.36	0.03	0.08	LHS
54	06/01/2007	16.326	3.60	1.00	0.025	3.60	0.09	0.21	LHS
55	06/01/2007	16.328	1.20	1.10	0.025	1.32	0.03	0.08	LHS
56	06/01/2007	16.800	2.40	1.40	0.050	3.36	0.17	0.39	LHS
57	06/01/2007	17.020	1.60	1.40	0.050	2.24	0.11	0.26	LHS
58	06/01/2007	17.027	1.10	1.10	0.050	1.21	0.06	0.14	LHS
59	06/01/2007	17.034	1.40	1.40	0.050	1.96	0.10	0.23	LHS
60	06/01/2007	17.042	2.00	1.30	0.050	2.60	0.13	0.30	LHS
<b>CARRIED FORWARD :</b>						<b>134.47</b>	<b>5.49</b>	<b>12.73</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>134.47</b>	<b>5.49</b>	<b>12.73</b>	
61	06/01/2007	17.187	2.00	1.40	0.025	2.80	0.07	0.16	RHS
62	06/01/2007	17.178	1.40	1.20	0.050	1.68	0.08	0.19	RHS
63	06/01/2007	17.126	3.00	1.20	0.025	3.60	0.09	0.21	RHS
64	06/01/2007	16.821	1.60	1.30	0.025	2.08	0.05	0.12	RHS
65	06/01/2007	16.820	1.70	1.30	0.025	2.21	0.06	0.13	RHS
66	06/01/2007	16.245	0.90	0.80	0.075	0.72	0.05	0.13	RHS
67	08/01/2007	12.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
68	08/01/2007	12.735	2.10	1.30	0.050	2.73	0.14	0.32	LHS
69	08/01/2007	12.739	1.50	1.50	0.050	2.25	0.11	0.26	LHS
70	08/01/2007	14.120	3.10	1.50	0.025	4.65	0.12	0.27	LHS
71	08/01/2007	14.150	2.20	1.40	0.050	3.08	0.15	0.36	LHS
72	08/01/2007	14.250	1.50	1.40	0.050	2.10	0.11	0.24	LHS
73	08/01/2007	14.260	2.10	1.20	0.050	2.52	0.13	0.29	LHS
74	08/01/2007	14.270	2.50	1.00	0.050	2.50	0.13	0.29	LHS
75	09/01/2007	12.084	2.10	0.90	0.025	1.89	0.05	0.11	LHS
76	09/01/2007	12.090	3.20	1.30	0.025	4.16	0.10	0.24	LHS
77	09/01/2007	12.090	2.60	1.00	0.025	2.60	0.07	0.15	LHS
78	09/01/2007	12.091	1.50	1.20	0.025	1.80	0.05	0.10	LHS
79	09/01/2007	12.097	1.30	1.00	0.025	1.30	0.03	0.08	LHS
80	09/01/2007	12.107	5.00	0.90	0.025	4.50	0.11	0.26	LHS
81	09/01/2007	12.110	1.00	0.80	0.025	0.80	0.02	0.05	LHS
82	09/01/2007	12.112	1.90	1.10	0.025	2.09	0.05	0.12	LHS
83	09/01/2007	12.130	1.60	1.00	0.025	1.60	0.04	0.09	LHS
84	09/01/2007	12.136	2.30	1.10	0.025	2.53	0.06	0.15	LHS
85	09/01/2007	12.137	1.40	1.00	0.025	1.40	0.04	0.08	LHS
86	09/01/2007	12.140	1.20	0.90	0.025	1.08	0.03	0.06	LHS
87	09/01/2007	12.148	1.60	0.70	0.025	1.12	0.03	0.06	LHS
88	09/01/2007	12.148	2.10	1.00	0.025	2.10	0.05	0.12	LHS
89	09/01/2007	12.350	2.00	1.70	0.025	3.40	0.09	0.20	LHS
90	09/01/2007	12.397	1.30	1.10	0.025	1.43	0.04	0.08	LHS
<b>CARRIED FORWARD :</b>						<b>202.39</b>	<b>7.67</b>	<b>17.80</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>202.39</b>	<b>7.67</b>	<b>17.80</b>	
91	09/01/2007	12.400	4.10	1.00	0.025	4.10	0.10	0.24	LHS
92	09/01/2007	12.410	1.30	1.20	0.025	1.56	0.04	0.09	LHS
93	09/01/2007	12.420	1.10	1.20	0.025	1.32	0.03	0.08	LHS
94	09/01/2007	12.421	0.80	1.00	0.025	0.80	0.02	0.05	LHS
95	09/01/2007	12.440	1.00	0.90	0.025	0.90	0.02	0.05	LHS
96	09/01/2007	12.445	1.10	1.00	0.025	1.10	0.03	0.06	LHS
97	09/01/2007	12.450	2.10	1.20	0.025	2.52	0.06	0.15	LHS
98	09/01/2007	12.451	1.10	1.00	0.025	1.10	0.03	0.06	LHS
99	09/01/2007	12.458	1.40	1.40	0.025	1.96	0.05	0.11	LHS
100	09/01/2007	12.468	1.70	1.30	0.025	2.21	0.06	0.13	LHS
101	10/01/2007	12.686	1.30	1.00	0.025	1.30	0.03	0.08	LHS
102	10/01/2007	12.693	1.60	1.10	0.025	1.76	0.04	0.10	LHS
103	10/01/2007	12.695	3.20	0.90	0.025	2.88	0.07	0.17	LHS
104	10/01/2007	12.704	2.90	1.00	0.025	2.90	0.07	0.17	LHS
105	10/01/2007	12.750	3.30	1.10	0.025	3.63	0.09	0.21	LHS
106	10/01/2007	12.812	0.80	0.90	0.025	0.72	0.02	0.04	LHS
107	10/01/2007	12.813	2.10	1.00	0.025	2.10	0.05	0.12	LHS
108	10/01/2007	12.814	1.50	0.90	0.025	1.35	0.03	0.08	LHS
109	10/01/2007	12.815	1.10	1.00	0.025	1.10	0.03	0.06	LHS
110	10/01/2007	12.820	0.80	2.20	0.025	1.76	0.04	0.10	LHS
111	10/01/2007	12.820	0.80	2.70	0.025	2.16	0.05	0.13	LHS
112	10/01/2007	12.823	2.10	1.20	0.025	2.52	0.06	0.15	LHS
113	10/01/2007	12.823	1.50	1.00	0.025	1.50	0.04	0.09	LHS
114	10/01/2007	12.829	1.00	1.20	0.025	1.20	0.03	0.07	LHS
115	10/01/2007	12.830	1.60	0.80	0.025	1.28	0.03	0.07	LHS
116	10/01/2007	12.997	2.40	1.00	0.025	2.40	0.06	0.14	LHS
117	10/01/2007	13.008	1.30	1.00	0.025	1.30	0.03	0.08	LHS
118	10/01/2007	13.008	2.40	1.30	0.025	3.12	0.08	0.18	LHS
119	10/01/2007	13.012	0.80	0.70	0.025	0.56	0.01	0.03	LHS
120	10/01/2007	13.014	1.10	1.70	0.025	1.87	0.05	0.11	LHS
<b>CARRIED FORWARD :</b>						<b>257.37</b>	<b>9.05</b>	<b>20.99</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>257.37</b>	<b>9.05</b>	<b>20.99</b>	
121	10/01/2007	13.015	0.90	0.90	0.025	0.81	0.02	0.05	LHS
122	10/01/2007	13.022	2.50	1.00	0.025	2.50	0.06	0.15	LHS
123	10/01/2007	14.022	2.90	1.20	0.025	3.48	0.09	0.20	LHS
124	10/01/2007	16.150	2.00	1.00	0.025	2.00	0.05	0.12	RHS
125	10/01/2007	16.144	1.20	1.00	0.025	1.20	0.03	0.07	RHS
126	10/01/2007	16.130	1.50	1.00	0.025	1.50	0.04	0.09	RHS
127	12/01/2007	10.880	7.30	0.90	0.025	6.57	0.16	0.38	LHS
128	12/01/2007	10.885	1.60	0.90	0.025	1.44	0.04	0.08	LHS
129	12/01/2007	10.925	9.20	0.80	0.025	7.36	0.18	0.43	LHS
130	12/01/2007	10.930	1.30	1.10	0.025	1.43	0.04	0.08	LHS
131	12/01/2007	10.940	2.00	1.10	0.025	2.20	0.06	0.13	LHS
132	12/01/2007	10.945	3.80	1.00	0.025	3.80	0.10	0.22	LHS
133	12/01/2007	10.950	1.70	0.90	0.025	1.53	0.04	0.09	LHS
134	12/01/2007	11.330	1.00	0.70	0.025	0.70	0.02	0.04	LHS
135	12/01/2007	11.331	1.40	0.90	0.025	1.26	0.03	0.07	LHS
136	12/01/2007	11.340	0.90	1.30	0.025	1.17	0.03	0.07	LHS
137	12/01/2007	11.350	1.80	0.80	0.025	1.44	0.04	0.08	LHS
138	12/01/2007	11.351	1.70	1.20	0.025	2.04	0.05	0.12	LHS
139	12/01/2007	11.352	2.90	0.70	0.025	2.03	0.05	0.12	LHS
140	12/01/2007	11.360	1.70	0.90	0.025	1.53	0.04	0.09	LHS
141	12/01/2007	11.375	1.20	1.00	0.025	1.20	0.03	0.07	LHS
142	12/01/2007	11.375	1.10	1.20	0.025	1.32	0.03	0.08	LHS
143	12/01/2007	11.390	1.00	1.00	0.025	1.00	0.03	0.06	LHS
144	12/01/2007	11.393	1.50	1.30	0.025	1.95	0.05	0.11	LHS
145	12/01/2007	12.419	1.10	2.00	0.025	2.20	0.06	0.13	RHS
146	12/01/2007	12.418	2.60	1.30	0.025	3.38	0.08	0.20	RHS
147	12/01/2007	12.413	1.60	1.20	0.050	1.92	0.10	0.22	RHS
148	13/01/2007	3.410	1.10	0.70	0.025	0.77	0.02	0.04	LHS
149	13/01/2007	4.350	2.10	0.80	0.075	1.68	0.13	0.29	LHS
150	13/01/2007	4.351	1.40	1.00	0.075	1.40	0.11	0.24	LHS
<b>CARRIED FORWARD :</b>						<b>320.18</b>	<b>10.82</b>	<b>25.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>320.18</b>	<b>10.82</b>	<b>25.10</b>	
151	13/01/2007	11.548	2.10	1.10	0.025	2.31	0.06	0.13	LHS
152	13/01/2007	11.550	2.20	1.10	0.025	2.42	0.06	0.14	LHS
153	13/01/2007	11.620	1.10	1.30	0.025	1.43	0.04	0.08	LHS
154	13/01/2007	11.621	1.40	1.00	0.025	1.40	0.04	0.08	LHS
155	13/01/2007	11.629	1.30	1.00	0.025	1.30	0.03	0.08	LHS
156	13/01/2007	11.629	1.40	1.00	0.025	1.40	0.04	0.08	LHS
157	13/01/2007	11.630	1.20	1.20	0.025	1.44	0.04	0.08	LHS
158	13/01/2007	11.884	1.20	0.90	0.025	1.08	0.03	0.06	LHS
159	13/01/2007	11.885	1.00	0.90	0.025	0.90	0.02	0.05	LHS
160	13/01/2007	11.890	2.00	1.10	0.025	2.20	0.06	0.13	LHS
161	13/01/2007	16.035	2.00	0.90	0.025	1.80	0.05	0.10	LHS
162	13/01/2007	16.040	1.60	1.10	0.025	1.76	0.04	0.10	LHS
163	13/01/2007	16.550	1.50	1.00	0.025	1.50	0.04	0.09	RHS
164	13/01/2007	16.270	7.50	0.80	0.025	6.00	0.15	0.35	RHS
165	15/01/2007	11.946	1.50	1.10	0.025	1.65	0.04	0.10	LHS
166	15/01/2007	11.960	1.30	1.00	0.025	1.30	0.03	0.08	LHS
167	15/01/2007	11.972	1.20	1.30	0.025	1.56	0.04	0.09	LHS
168	15/01/2007	11.985	1.50	1.20	0.025	1.80	0.05	0.10	LHS
169	15/01/2007	11.990	3.60	1.30	0.025	4.68	0.12	0.27	LHS
170	15/01/2007	12.009	1.00	0.80	0.050	0.80	0.04	0.09	LHS
171	15/01/2007	12.010	1.80	1.10	0.050	1.98	0.10	0.23	LHS
172	15/01/2007	12.010	1.50	1.00	0.050	1.50	0.08	0.17	LHS
173	15/01/2007	12.020	3.60	1.10	0.025	3.96	0.10	0.23	LHS
174	15/01/2007	12.039	1.20	1.00	0.025	1.20	0.03	0.07	LHS
175	15/01/2007	12.040	1.80	1.00	0.025	1.80	0.05	0.10	LHS
176	15/01/2007	12.045	1.30	1.00	0.025	1.30	0.03	0.08	LHS
177	15/01/2007	12.050	2.40	1.00	0.025	2.40	0.06	0.14	LHS
178	15/01/2007	12.240	1.50	1.00	0.025	1.50	0.04	0.09	LHS
179	15/01/2007	12.240	1.30	0.60	0.025	0.78	0.02	0.05	LHS
180	15/01/2007	12.250	1.10	1.00	0.025	1.10	0.03	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>376.43</b>	<b>12.33</b>	<b>28.61</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>376.43</b>	<b>12.33</b>	<b>28.61</b>	
181	15/01/2007	12.251	1.50	1.00	0.050	1.50	0.08	0.17	LHS
182	15/01/2007	12.261	1.60	1.00	0.025	1.60	0.04	0.09	LHS
183	15/01/2007	12.262	1.00	0.70	0.025	0.70	0.02	0.04	LHS
184	15/01/2007	16.250	2.20	1.00	0.025	2.20	0.06	0.13	LHS
185	15/01/2007	16.670	1.40	0.90	0.025	1.26	0.03	0.07	RHS
186	15/01/2007	16.668	1.40	0.70	0.025	0.98	0.02	0.06	RHS
187	15/01/2007	16.660	3.30	0.80	0.025	2.64	0.07	0.15	RHS
188	15/01/2007	16.650	1.00	1.20	0.025	1.20	0.03	0.07	RHS
189	15/01/2007	16.645	1.20	1.10	0.025	1.32	0.03	0.08	RHS
190	15/01/2007	16.450	0.90	0.90	0.025	0.81	0.02	0.05	RHS
191	15/01/2007	16.444	1.20	0.70	0.025	0.84	0.02	0.05	RHS
192	15/01/2007	16.414	1.70	1.00	0.025	1.70	0.04	0.10	RHS
193	15/01/2007	16.413	1.40	0.80	0.025	1.12	0.03	0.06	RHS
194	16/01/2007	8.180	0.90	0.80	0.050	0.72	0.04	0.08	RHS
195	16/01/2007	8.150	2.20	0.80	0.050	1.76	0.09	0.20	RHS
196	16/01/2007	7.894	1.20	0.80	0.050	0.96	0.05	0.11	RHS
197	16/01/2007	7.650	5.90	0.60	0.025	3.54	0.09	0.21	RHS
198	16/01/2007	7.645	1.10	0.70	0.025	0.77	0.02	0.04	RHS
199	16/01/2007	7.492	1.00	0.70	0.050	0.70	0.04	0.08	RHS
200	16/01/2007	7.450	2.00	0.90	0.025	1.80	0.05	0.10	RHS
201	16/01/2007	7.448	2.20	0.90	0.025	1.98	0.05	0.11	RHS
202	16/01/2007	7.330	2.90	0.90	0.025	2.61	0.07	0.15	RHS
203	16/01/2007	7.220	1.00	0.90	0.025	0.90	0.02	0.05	RHS
204	16/01/2007	5.250	1.30	0.90	0.025	1.17	0.03	0.07	RHS
205	16/01/2007	5.080	3.20	0.07	0.025	0.22	0.01	0.01	RHS
206	16/01/2007	5.075	1.20	0.07	0.025	0.08	0.00	0.00	RHS
207	17/01/2007	16.370	1.10	1.10	0.050	1.21	0.06	0.14	RHS
208	17/01/2007	16.369	1.10	1.00	0.050	1.10	0.06	0.13	RHS
209	17/01/2007	16.368	1.30	1.10	0.050	1.43	0.07	0.17	RHS
210	17/01/2007	16.322	1.30	1.00	0.050	1.30	0.07	0.15	RHS
<b>CARRIED FORWARD :</b>						<b>416.56</b>	<b>13.60</b>	<b>31.55</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>416.56</b>	<b>13.60</b>	<b>31.55</b>	
211	17/01/2007	16.312	2.00	0.90	0.025	1.80	0.05	0.10	RHS
212	17/01/2007	16.273	2.00	1.30	0.025	2.60	0.07	0.15	RHS
213	17/01/2007	16.273	1.20	0.70	0.025	0.84	0.02	0.05	RHS
214	17/01/2007	16.270	1.10	0.90	0.025	0.99	0.02	0.06	RHS
215	17/01/2007	16.220	1.20	0.90	0.025	1.08	0.03	0.06	RHS
216	17/01/2007	16.180	0.90	0.80	0.050	0.72	0.04	0.08	RHS
217	17/01/2007	16.113	0.90	1.00	0.050	0.90	0.05	0.10	RHS
218	17/01/2007	16.106	2.40	0.70	0.025	1.68	0.04	0.10	RHS
219	17/01/2007	16.070	1.10	0.90	0.025	0.99	0.02	0.06	RHS
220	17/01/2007	16.060	1.00	1.00	0.025	1.00	0.03	0.06	RHS
221	17/01/2007	16.055	1.10	0.90	0.025	0.99	0.02	0.06	RHS
222	17/01/2007	16.048	1.20	1.00	0.025	1.20	0.03	0.07	RHS
223	17/01/2007	16.040	1.00	0.80	0.025	0.80	0.02	0.05	RHS
224	17/01/2007	16.020	0.90	0.80	0.025	0.72	0.02	0.04	RHS
225	17/01/2007	16.016	0.90	1.00	0.025	0.90	0.02	0.05	RHS
226	17/01/2007	16.013	1.00	0.90	0.025	0.90	0.02	0.05	RHS
227	18/01/2007	16.080	2.10	1.00	0.025	2.10	0.05	0.12	RHS
228	18/01/2007	16.070	1.80	1.20	0.025	2.16	0.05	0.13	RHS
229	18/01/2007	16.055	3.00	0.80	0.025	2.40	0.06	0.14	RHS
230	18/01/2007	16.047	1.30	0.90	0.025	1.17	0.03	0.07	RHS
231	18/01/2007	16.037	1.00	1.20	0.025	1.20	0.03	0.07	RHS
232	18/01/2007	15.270	2.90	1.10	0.025	3.19	0.08	0.19	RHS
233	18/01/2007	4.600	3.20	1.00	0.050	3.20	0.16	0.37	RHS
234	18/01/2007	3.994	0.90	1.10	0.075	0.99	0.07	0.17	RHS
235	18/01/2007	4.920	1.20	0.70	0.075	0.84	0.06	0.15	LHS
236	19/01/2007	14.470	2.00	1.00	0.050	2.00	0.10	0.23	RHS
237	19/01/2007	14.420	3.40	0.90	0.025	3.06	0.08	0.18	RHS
238	19/01/2007	13.500	2.20	0.90	0.025	1.98	0.05	0.11	RHS
239	19/01/2007	12.708	4.80	1.00	0.025	4.80	0.12	0.28	RHS
240	19/01/2007	12.700	3.50	1.00	0.025	3.50	0.09	0.20	RHS
<b>CARRIED FORWARD :</b>						<b>467.26</b>	<b>15.13</b>	<b>35.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>467.26</b>	<b>15.13</b>	<b>35.10</b>	
241	19/01/2007	12.692	5.00	0.90	0.025	4.50	0.11	0.26	RHS
242	19/01/2007	12.692	1.20	1.10	0.025	1.32	0.03	0.08	RHS
243	19/01/2007	12.692	2.20	1.10	0.025	2.42	0.06	0.14	RHS
244	19/01/2007	12.691	2.30	1.00	0.025	2.30	0.06	0.13	RHS
245	19/01/2007	12.691	2.40	1.50	0.025	3.60	0.09	0.21	RHS
246	19/01/2007	12.688	1.50	1.00	0.025	1.50	0.04	0.09	RHS
247	19/01/2007	12.688	2.00	1.00	0.025	2.00	0.05	0.12	RHS
248	19/01/2007	12.687	1.20	0.90	0.025	1.08	0.03	0.06	RHS
249	19/01/2007	12.683	1.10	0.80	0.025	0.88	0.02	0.05	RHS
250	19/01/2007	12.678	1.30	0.80	0.025	1.04	0.03	0.06	RHS
251	19/01/2007	12.670	1.30	0.90	0.025	1.17	0.03	0.07	RHS
252	19/01/2007	12.660	2.00	0.90	0.025	1.80	0.05	0.10	RHS
253	21/01/2007	11.378	1.20	1.00	0.050	1.20	0.06	0.14	LHS
254	21/01/2007	11.397	1.00	1.00	0.050	1.00	0.05	0.12	LHS
255	21/01/2007	11.887	1.20	0.90	0.050	1.08	0.05	0.13	LHS
256	21/01/2007	12.117	1.90	1.20	0.050	2.28	0.11	0.26	LHS
257	21/01/2007	12.135	1.60	1.00	0.050	1.60	0.08	0.19	LHS
258	21/01/2007	12.145	1.40	1.00	0.025	1.40	0.04	0.08	LHS
259	21/01/2007	12.417	1.60	1.20	0.025	1.92	0.05	0.11	LHS
260	21/01/2007	16.555	1.50	1.00	0.050	1.50	0.08	0.17	RHS
261	21/01/2007	12.413	1.60	1.20	0.025	1.92	0.05	0.11	RHS
262	23/01/2007	0.950	1.70	1.10	0.025	1.87	0.05	0.11	RHS
263	23/01/2007	0.940	2.80	1.80	0.025	5.04	0.13	0.29	RHS
264	23/01/2007	0.940	1.00	0.80	0.025	0.80	0.02	0.05	RHS
265	23/01/2007	0.935	7.40	0.90	0.025	6.66	0.17	0.39	RHS
266	23/01/2007	0.894	2.30	0.80	0.025	1.84	0.05	0.11	RHS
267	23/01/2007	0.885	10.20	1.10	0.025	11.22	0.28	0.65	RHS
268	23/01/2007	0.885	5.60	1.70	0.025	9.52	0.24	0.55	RHS
269	23/01/2007	0.880	2.00	0.80	0.025	1.60	0.04	0.09	LHS
270	23/01/2007	0.880	1.10	1.00	0.025	1.10	0.03	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>544.42</b>	<b>17.28</b>	<b>40.08</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>544.42</b>	<b>17.28</b>	<b>40.08</b>	
271	23/01/2007	0.880	3.40	0.90	0.025	3.06	0.08	0.18	LHS
272	23/01/2007	0.885	4.80	1.00	0.025	4.80	0.12	0.28	LHS
273	23/01/2007	0.885	1.50	1.50	0.025	2.25	0.06	0.13	LHS
274	23/01/2007	0.886	1.50	0.80	0.025	1.20	0.03	0.07	LHS
275	23/01/2007	1.000	2.00	1.20	0.025	2.40	0.06	0.14	LHS
276	23/01/2007	1.004	2.50	1.40	0.025	3.50	0.09	0.20	LHS
277	23/01/2007	1.005	3.00	1.40	0.025	4.20	0.11	0.24	LHS
278	23/01/2007	1.005	5.90	1.50	0.025	8.85	0.22	0.51	LHS
279	23/01/2007	3.400	3.20	1.70	0.075	5.44	0.41	0.95	LHS
280	24/01/2007	10.960	2.10	1.10	0.050	2.31	0.12	0.27	RHS
281	24/01/2007	10.950	0.90	0.80	0.050	0.72	0.04	0.08	RHS
282	24/01/2007	10.948	1.30	1.00	0.050	1.30	0.07	0.15	RHS
283	24/01/2007	10.948	1.30	0.90	0.050	1.17	0.06	0.14	RHS
284	24/01/2007	10.890	2.10	1.70	0.075	3.57	0.27	0.62	RHS
285	24/01/2007	11.085	2.80	1.00	0.025	2.80	0.07	0.16	LHS
286	24/01/2007	11.094	2.30	1.30	0.025	2.99	0.07	0.17	LHS
287	24/01/2007	11.100	1.30	1.50	0.050	1.95	0.10	0.23	LHS
288	24/01/2007	12.580	2.40	1.30	0.025	3.12	0.08	0.18	LHS
289	24/01/2007	13.270	1.70	0.80	0.025	1.36	0.03	0.08	LHS
<b>TOTAL :</b>						<b>601.41</b>	<b>19.34</b>	<b>44.86</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	03/01/2007	5.690	1.70	1.10	0.025	1.87	0.05	0.11	LHS
2	03/01/2007	5.690	3.20	1.00	0.025	3.20	0.08	0.19	LHS
3	03/01/2007	5.690	1.30	1.60	0.025	2.08	0.05	0.12	LHS
4	03/01/2007	5.705	2.10	1.30	0.025	2.73	0.07	0.16	LHS
5	03/01/2007	5.740	1.60	1.20	0.025	1.92	0.05	0.11	LHS
6	03/01/2007	5.741	1.70	1.00	0.025	1.70	0.04	0.10	LHS
7	03/01/2007	6.050	1.60	0.80	0.075	1.28	0.10	0.22	LHS
8	03/01/2007	3.915	3.20	2.30	0.075	7.36	0.55	1.28	RHS
9	04/01/2007	5.540	2.60	1.60	0.050	4.16	0.21	0.48	LHS
10	04/01/2007	5.570	1.20	0.70	0.050	0.84	0.04	0.10	LHS
11	04/01/2007	5.570	2.10	0.80	0.050	1.68	0.08	0.19	LHS
12	04/01/2007	5.580	1.40	1.60	0.050	2.24	0.11	0.26	LHS
13	04/01/2007	5.660	2.00	1.40	0.050	2.80	0.14	0.32	LHS
14	04/01/2007	5.660	1.30	1.40	0.050	1.82	0.09	0.21	LHS
15	04/01/2007	6.800	2.20	2.10	0.050	4.62	0.23	0.54	LHS
16	08/01/2007	2.290	1.00	0.90	0.025	0.90	0.02	0.05	LHS
17	08/01/2007	2.296	1.30	1.10	0.025	1.43	0.04	0.08	LHS
18	08/01/2007	2.300	2.00	1.10	0.025	2.20	0.06	0.13	LHS
19	08/01/2007	2.312	1.20	1.00	0.025	1.20	0.03	0.07	LHS
20	08/01/2007	2.350	1.20	1.50	0.025	1.80	0.05	0.10	LHS
21	08/01/2007	5.680	3.30	2.70	0.075	8.91	0.67	1.55	RHS
22	08/01/2007	5.160	1.60	0.90	0.050	1.44	0.07	0.17	RHS
23	08/01/2007	5.152	1.00	1.10	0.050	1.10	0.06	0.13	RHS
24	08/01/2007	5.146	1.90	1.20	0.050	2.28	0.11	0.26	RHS
25	08/01/2007	5.140	1.20	1.10	0.050	1.32	0.07	0.15	RHS
26	08/01/2007	3.185	2.10	1.10	0.025	2.31	0.06	0.13	RHS
27	10/01/2007	7.150	1.50	1.20	0.075	1.80	0.14	0.31	LHS
28	10/01/2007	7.505	1.90	1.00	0.025	1.90	0.05	0.11	LHS
29	10/01/2007	7.950	1.20	1.20	0.025	1.44	0.04	0.08	LHS
30	19/01/2007	6.140	1.10	0.90	0.025	0.99	0.02	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>71.32</b>	<b>3.36</b>	<b>7.79</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTE NO.** 606  
**ROAD NAME:** JALAN SUSUR SEPANGAR BAY  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>71.32</b>	<b>3.36</b>	<b>7.79</b>	
31	19/01/2007	6.140	1.20	1.30	0.050	1.56	0.08	0.18	LHS
32	19/01/2007	6.150	1.10	0.90	0.050	0.99	0.05	0.11	LHS
33	19/01/2007	6.152	1.10	0.90	0.050	0.99	0.05	0.11	LHS
34	19/01/2007	6.180	1.40	0.90	0.050	1.26	0.06	0.15	LHS
35	19/01/2007	6.180	1.00	1.20	0.050	1.20	0.06	0.14	LHS
36	19/01/2007	7.920	1.00	1.20	0.075	1.20	0.09	0.21	LHS
37	19/01/2007	7.920	2.90	1.80	0.075	5.22	0.39	0.91	LHS
38	19/01/2007	10.400	1.20	1.20	0.050	1.44	0.07	0.17	RHS
39	19/01/2007	10.400	2.30	1.20	0.050	2.76	0.14	0.32	RHS
40	19/01/2007	10.400	1.10	1.00	0.050	1.10	0.06	0.13	RHS
41	19/01/2007	8.060	2.00	1.30	0.050	2.60	0.13	0.30	RHS
42	19/01/2007	6.180	1.90	1.80	0.050	3.42	0.17	0.40	RHS
43	19/01/2007	6.180	1.80	1.30	0.025	2.34	0.06	0.14	RHS
44	19/01/2007	5.720	1.10	0.90	0.050	0.99	0.05	0.11	RHS
45	19/01/2007	5.693	1.60	1.50	0.050	2.40	0.12	0.28	RHS
46	22/01/2007	5.690	6.30	1.60	0.050	10.08	0.50	1.17	RHS
47	22/01/2007	5.680	3.00	1.90	0.050	5.70	0.29	0.66	RHS
<b>TOTAL :</b>						<b>116.57</b>	<b>5.72</b>	<b>13.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: KOTA KINABALU  
 ROUTE NO. 607  
 ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	0.00	0.00	0.00	
<b>TOTAL :</b>						0.00	0.00	0.00	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

DISTRICT: TUARAN  
 ROUTE NO. 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	03/01/2007	36.595	3.70	1.30	0.050	4.81	0.24	0.56	LHS
2	04/01/2007	55.192	2.50	1.50	0.050	3.75	0.19	0.44	LHS
3	04/01/2007	56.532	2.00	1.50	0.025	3.00	0.08	0.17	RHS
4	04/01/2007	56.502	2.20	1.00	0.025	2.20	0.06	0.13	RHS
5	04/01/2007	56.395	2.80	1.30	0.025	3.64	0.09	0.21	RHS
6	04/01/2007	56.394	2.80	1.40	0.025	3.92	0.10	0.23	RHS
<b>TOTAL :</b>						<b>21.32</b>	<b>0.75</b>	<b>1.73</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	02/01/2007	8.608	3.40	1.50	0.075	5.10	0.38	0.89	LHS
2	04/01/2007	9.270	3.20	1.40	0.075	4.48	0.34	0.78	LHS
3	04/01/2007	9.280	2.60	1.30	0.075	3.38	0.25	0.59	LHS
4	04/01/2007	12.260	2.80	2.00	0.075	5.60	0.42	0.97	LHS
5	04/01/2007	13.300	1.40	0.80	0.025	1.12	0.03	0.06	RHS
6	04/01/2007	13.270	1.20	1.20	0.050	1.44	0.07	0.17	RHS
7	06/01/2007	15.690	1.60	1.30	0.075	2.08	0.16	0.36	LHS
8	06/01/2007	13.107	2.80	1.20	0.025	3.36	0.08	0.19	RHS
9	06/01/2007	13.105	2.10	1.40	0.025	2.94	0.07	0.17	RHS
10	06/01/2007	13.050	2.00	1.60	0.050	3.20	0.16	0.37	RHS
11	06/01/2007	13.050	1.10	0.80	0.050	0.88	0.04	0.10	RHS
12	06/01/2007	12.280	1.70	1.40	0.050	2.38	0.12	0.28	RHS
13	06/01/2007	12.270	1.80	1.50	0.075	2.70	0.20	0.47	RHS
14	06/01/2007	9.080	1.10	1.40	0.075	1.54	0.12	0.27	RHS
15	08/01/2007	9.090	4.50	3.50	0.080	15.75	1.26	2.92	RHS
16	08/01/2007	33.890	5.60	4.60	0.070	25.76	1.80	4.18	LHS
17	08/01/2007	33.920	2.60	1.90	0.070	4.94	0.35	0.80	LHS
18	08/01/2007	33.950	3.20	2.10	0.070	6.72	0.47	1.09	LHS
19	08/01/2007	33.970	2.50	0.90	0.070	2.25	0.16	0.37	LHS
20	09/01/2007	33.080	1.40	2.70	0.080	3.78	0.30	0.70	LHS
21	09/01/2007	33.055	1.50	2.60	0.080	3.90	0.31	0.72	LHS
22	09/01/2007	36.785	1.80	2.00	0.080	3.60	0.29	0.67	LHS
23	10/01/2007	27.350	2.20	1.10	0.070	2.42	0.17	0.39	LHS
24	10/01/2007	34.320	2.10	1.60	0.070	3.36	0.24	0.55	LHS
25	10/01/2007	34.330	2.30	0.90	0.080	2.07	0.17	0.38	LHS
26	10/01/2007	34.340	1.70	1.20	0.070	2.04	0.14	0.33	LHS
27	10/01/2007	34.420	1.20	0.90	0.080	1.08	0.09	0.20	LHS
28	10/01/2007	34.430	3.60	1.20	0.070	4.32	0.30	0.70	LHS
29	10/01/2007	34.450	0.90	0.70	0.080	0.63	0.05	0.12	LHS
30	10/01/2007	34.460	1.20	1.10	0.070	1.32	0.09	0.21	LHS
<b>CARRIED FORWARD :</b>						<b>124.14</b>	<b>8.63</b>	<b>20.02</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>124.14</b>	<b>8.63</b>	<b>20.02</b>	
31	10/01/2007	34.470	2.10	1.90	0.070	3.99	0.28	0.65	LHS
32	10/01/2007	34.480	1.50	1.60	0.080	2.40	0.19	0.45	LHS
33	10/01/2007	34.485	2.60	1.70	0.070	4.42	0.31	0.72	LHS
34	10/01/2007	34.490	1.20	1.10	0.080	1.32	0.11	0.24	LHS
35	12/01/2007	0.060	2.00	2.00	0.075	4.00	0.30	0.70	RHS
36	12/01/2007	0.060	1.30	1.30	0.075	1.69	0.13	0.29	RHS
37	12/01/2007	0.010	2.50	1.20	0.050	3.00	0.15	0.35	LHS
38	12/01/2007	0.020	8.50	1.00	0.025	8.50	0.21	0.49	RHS
39	15/01/2007	9.090	1.80	2.70	0.075	4.86	0.36	0.85	LHS
40	15/01/2007	9.090	3.40	1.00	0.025	3.40	0.09	0.20	LHS
41	15/01/2007	9.100	4.60	1.70	0.025	7.82	0.20	0.45	LHS
42	15/01/2007	9.280	2.50	1.20	0.075	3.00	0.23	0.52	LHS
43	15/01/2007	9.300	2.40	1.40	0.075	3.36	0.25	0.58	LHS
44	15/01/2007	9.315	1.60	1.10	0.075	1.76	0.13	0.31	LHS
45	15/01/2007	9.318	1.00	1.00	0.050	1.00	0.05	0.12	LHS
46	16/01/2007	0.000	2.70	1.20	0.025	3.24	0.08	0.19	LHS
47	16/01/2007	0.050	1.10	1.00	0.025	1.10	0.03	0.06	LHS
48	16/01/2007	0.050	1.10	0.70	0.025	0.77	0.02	0.04	LHS
49	16/01/2007	6.050	2.30	0.80	0.025	1.84	0.05	0.11	LHS
50	16/01/2007	6.010	6.10	1.00	0.025	6.10	0.15	0.35	LHS
51	16/01/2007	7.890	2.80	1.70	0.050	4.76	0.24	0.55	LHS
52	16/01/2007	7.890	2.00	1.00	0.050	2.00	0.10	0.23	LHS
53	16/01/2007	6.530	4.70	1.30	0.050	6.11	0.31	0.71	RHS
54	16/01/2007	6.550	5.60	1.30	0.025	7.28	0.18	0.42	RHS
55	16/01/2007	6.555	2.90	1.00	0.025	2.90	0.07	0.17	RHS
56	17/01/2007	12.280	1.30	1.20	0.050	1.56	0.08	0.18	LHS
57	17/01/2007	12.382	3.30	1.00	0.025	3.30	0.08	0.19	LHS
58	17/01/2007	12.382	1.80	1.80	0.050	3.24	0.16	0.38	LHS
59	17/01/2007	13.240	2.00	0.90	0.025	1.80	0.05	0.10	LHS
60	17/01/2007	13.240	2.70	0.70	0.025	1.89	0.05	0.11	LHS
<b>CARRIED FORWARD :</b>						<b>226.55</b>	<b>13.25</b>	<b>30.74</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>226.55</b>	<b>13.25</b>	<b>30.74</b>	
61	17/01/2007	13.280	1.40	0.80	0.025	1.12	0.03	0.06	RHS
62	17/01/2007	13.278	1.50	1.10	0.025	1.65	0.04	0.10	RHS
63	17/01/2007	13.275	1.40	1.60	0.025	2.24	0.06	0.13	RHS
64	17/01/2007	13.241	1.50	1.30	0.050	1.95	0.10	0.23	RHS
65	17/01/2007	1.858	1.90	1.30	0.025	2.47	0.06	0.14	RHS
66	17/01/2007	1.858	3.10	1.20	0.025	3.72	0.09	0.22	RHS
67	17/01/2007	1.840	2.10	1.30	0.050	2.73	0.14	0.32	RHS
68	17/01/2007	1.840	2.10	2.20	0.050	4.62	0.23	0.54	RHS
69	17/01/2007	1.835	2.30	1.00	0.025	2.30	0.06	0.13	RHS
70	17/01/2007	1.830	1.20	1.20	0.050	1.44	0.07	0.17	RHS
71	22/01/2007	15.235	2.80	1.30	0.025	3.64	0.09	0.21	LHS
72	22/01/2007	15.270	1.50	1.20	0.050	1.80	0.09	0.21	LHS
73	22/01/2007	15.280	1.70	1.00	0.025	1.70	0.04	0.10	LHS
74	22/01/2007	15.290	1.30	0.90	0.050	1.17	0.06	0.14	LHS
75	22/01/2007	41.895	3.00	1.00	0.025	3.00	0.08	0.17	RHS
76	22/01/2007	41.880	1.80	1.00	0.025	1.80	0.05	0.10	RHS
77	22/01/2007	41.872	4.20	1.00	0.025	4.20	0.11	0.24	RHS
78	22/01/2007	41.862	4.10	1.00	0.025	4.10	0.10	0.24	RHS
79	22/01/2007	41.852	4.00	1.20	0.025	4.80	0.12	0.28	RHS
80	22/01/2007	41.844	4.40	1.00	0.025	4.40	0.11	0.26	RHS
81	22/01/2007	41.837	2.70	0.90	0.025	2.43	0.06	0.14	RHS
82	22/01/2007	41.827	4.90	1.00	0.025	4.90	0.12	0.28	RHS
83	22/01/2007	41.792	1.30	1.10	0.025	1.43	0.04	0.08	RHS
84	22/01/2007	41.780	2.10	1.00	0.025	2.10	0.05	0.12	RHS
85	22/01/2007	41.779	1.40	1.00	0.025	1.40	0.04	0.08	RHS
86	22/01/2007	41.770	3.20	1.00	0.025	3.20	0.08	0.19	RHS
87	22/01/2007	41.769	1.10	0.90	0.025	0.99	0.02	0.06	RHS
88	22/01/2007	41.765	4.90	0.90	0.025	4.41	0.11	0.26	RHS
89	22/01/2007	41.755	5.80	0.80	0.025	4.64	0.12	0.27	RHS
90	23/01/2007	41.445	7.80	1.10	0.025	8.58	0.21	0.50	LHS
<b>CARRIED FORWARD :</b>						<b>315.48</b>	<b>15.81</b>	<b>36.69</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>315.48</b>	<b>15.81</b>	<b>36.69</b>	
91	23/01/2007	41.450	1.60	1.30	0.025	2.08	0.05	0.12	LHS
92	23/01/2007	41.460	4.10	1.00	0.050	4.10	0.21	0.48	LHS
93	23/01/2007	41.462	1.30	0.90	0.025	1.17	0.03	0.07	LHS
94	23/01/2007	41.470	2.50	1.40	0.025	3.50	0.09	0.20	LHS
95	23/01/2007	41.483	2.30	1.00	0.025	2.30	0.06	0.13	LHS
96	23/01/2007	41.490	2.70	1.20	0.025	3.24	0.08	0.19	LHS
97	23/01/2007	41.512	1.30	0.80	0.025	1.04	0.03	0.06	LHS
98	23/01/2007	41.512	1.40	0.90	0.025	1.26	0.03	0.07	LHS
99	23/01/2007	41.513	2.50	1.10	0.025	2.75	0.07	0.16	LHS
100	23/01/2007	41.530	1.40	1.00	0.025	1.40	0.04	0.08	LHS
101	23/01/2007	41.531	3.10	1.00	0.025	3.10	0.08	0.18	LHS
102	23/01/2007	41.532	1.60	1.10	0.025	1.76	0.04	0.10	LHS
103	23/01/2007	41.533	2.30	0.90	0.025	2.07	0.05	0.12	LHS
104	23/01/2007	41.740	3.20	1.00	0.025	3.20	0.08	0.19	RHS
105	23/01/2007	41.735	3.80	0.90	0.025	3.42	0.09	0.20	RHS
106	23/01/2007	41.725	6.60	1.00	0.025	6.60	0.17	0.38	RHS
107	23/01/2007	41.720	2.20	1.20	0.025	2.64	0.07	0.15	RHS
108	23/01/2007	41.625	2.40	0.90	0.025	2.16	0.05	0.13	RHS
109	23/01/2007	41.620	3.60	1.00	0.025	3.60	0.09	0.21	RHS
110	23/01/2007	41.612	5.00	1.10	0.025	5.50	0.14	0.32	RHS
111	24/01/2007	22.250	2.00	1.30	0.050	2.60	0.13	0.30	LHS
112	24/01/2007	23.860	4.20	1.40	0.025	5.88	0.15	0.34	LHS
113	24/01/2007	23.870	2.20	1.50	0.050	3.30	0.17	0.38	LHS
114	24/01/2007	23.320	3.20	1.20	0.025	3.84	0.10	0.22	RHS
115	24/01/2007	23.295	1.70	1.40	0.075	2.38	0.18	0.41	RHS
116	24/01/2007	22.270	1.50	1.20	0.025	1.80	0.05	0.10	RHS
117	24/01/2007	22.262	1.00	1.00	0.050	1.00	0.05	0.12	RHS
118	24/01/2007	21.830	3.80	1.10	0.025	4.18	0.10	0.24	RHS
119	24/01/2007	21.822	1.90	1.00	0.025	1.90	0.05	0.11	RHS
120	24/01/2007	21.818	4.10	1.10	0.025	4.51	0.11	0.26	RHS
<b>CARRIED FORWARD :</b>						<b>403.76</b>	<b>18.42</b>	<b>42.73</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>403.76</b>	<b>18.42</b>	<b>42.73</b>	
121	24/01/2007	21.805	1.20	1.10	0.050	1.32	0.07	0.15	RHS
122	24/01/2007	21.804	2.40	1.20	0.025	2.88	0.07	0.17	RHS
<b>TOTAL :</b>						<b>407.96</b>	<b>18.55</b>	<b>43.05</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 503  
**ROAD NAME:** JALAN BERUNGIS - KOTA BELUD  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	22/01/2007	15.490	1.80	2.10	0.025	3.78	0.09	0.22	LHS
2	22/01/2007	15.490	2.10	0.80	0.025	1.68	0.04	0.10	LHS
3	22/01/2007	15.494	2.20	1.10	0.025	2.42	0.06	0.14	LHS
4	22/01/2007	15.520	1.30	1.10	0.025	1.43	0.04	0.08	LHS
5	22/01/2007	15.535	2.10	2.30	0.025	4.83	0.12	0.28	LHS
6	23/01/2007	15.580	1.20	1.20	0.025	1.44	0.04	0.08	LHS
7	23/01/2007	15.584	3.00	0.90	0.025	2.70	0.07	0.16	LHS
8	23/01/2007	15.593	1.30	0.80	0.025	1.04	0.03	0.06	LHS
9	23/01/2007	15.598	1.10	0.90	0.025	0.99	0.02	0.06	LHS
10	23/01/2007	15.615	1.90	1.00	0.025	1.90	0.05	0.11	LHS
11	23/01/2007	15.616	1.20	0.90	0.025	1.08	0.03	0.06	LHS
12	23/01/2007	15.625	1.30	0.90	0.025	1.17	0.03	0.07	LHS
13	23/01/2007	15.630	1.20	1.00	0.025	1.20	0.03	0.07	LHS
14	23/01/2007	15.650	1.80	1.30	0.025	2.34	0.06	0.14	LHS
15	23/01/2007	15.650	1.60	0.70	0.025	1.12	0.03	0.06	LHS
16	23/01/2007	15.770	1.50	1.00	0.025	1.50	0.04	0.09	LHS
17	23/01/2007	15.780	1.20	1.00	0.025	1.20	0.03	0.07	LHS
18	23/01/2007	15.782	1.30	0.80	0.025	1.04	0.03	0.06	LHS
19	23/01/2007	15.784	2.10	0.60	0.025	1.26	0.03	0.07	LHS
20	23/01/2007	15.793	4.80	0.70	0.025	3.36	0.08	0.19	LHS
21	23/01/2007	15.794	3.50	1.10	0.025	3.85	0.10	0.22	LHS
22	23/01/2007	15.800	1.20	1.40	0.025	1.68	0.04	0.10	LHS
23	23/01/2007	16.680	1.10	1.00	0.025	1.10	0.03	0.06	RHS
24	23/01/2007	16.680	1.80	0.90	0.025	1.62	0.04	0.09	RHS
25	23/01/2007	16.675	1.20	0.80	0.025	0.96	0.02	0.06	RHS
26	23/01/2007	16.622	2.20	0.80	0.025	1.76	0.04	0.10	RHS
27	23/01/2007	16.612	1.30	1.00	0.025	1.30	0.03	0.08	RHS
28	23/01/2007	16.200	4.00	0.90	0.025	3.60	0.09	0.21	RHS
29	23/01/2007	15.930	1.20	1.10	0.025	1.32	0.03	0.08	RHS
30	23/01/2007	15.920	1.30	1.20	0.025	1.56	0.04	0.09	RHS
<b>CARRIED FORWARD :</b>						<b>56.23</b>	<b>1.41</b>	<b>3.26</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: TUARAN  
 ROUTE NO. 503  
 ROAD NAME: JALAN BERUNGIS - KOTA BELUD  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>56.23</b>	<b>1.41</b>	<b>3.26</b>	
31	23/01/2007	15.917	1.60	1.30	0.025	2.08	0.05	0.12	RHS
32	23/01/2007	15.880	1.60	1.10	0.025	1.76	0.04	0.10	RHS
33	23/01/2007	15.808	1.00	1.00	0.025	1.00	0.03	0.06	RHS
34	23/01/2007	15.805	2.40	1.00	0.025	2.40	0.06	0.14	RHS
35	23/01/2007	15.800	1.20	1.10	0.025	1.32	0.03	0.08	RHS
36	23/01/2007	15.770	1.60	0.90	0.025	1.44	0.04	0.08	RHS
37	23/01/2007	15.768	1.70	0.40	0.025	0.68	0.02	0.04	RHS
<b>TOTAL :</b>						<b>66.91</b>	<b>1.67</b>	<b>3.88</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			0.00	
TOTAL :			0.00	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

DISTRICT: KOTA KINABALU  
ROUTE NO. 606  
ROAD NAME: JALAN SUSUR SEPANGAR BAY  
MONTH: JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			0.00	
TOTAL :			0.00	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

DISTRICT: KOTA KINABALU

ROUTE NO. 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			0.00	
TOTAL :			0.00	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING	REMARKS
			Length (m)	
<b>BROUGHT FORWARD :</b>			<b>0.00</b>	
1	02/01/2007	32.690	2.50	LHS
2	02/01/2007	32.688	8.30	LHS
3	02/01/2007	32.682	2.30	LHS
4	02/01/2007	32.680	26.40	LHS
5	02/01/2007	32.678	5.80	LHS
6	02/01/2007	32.656	20.60	LHS
7	02/01/2007	32.650	6.00	LHS
8	02/01/2007	32.643	3.50	LHS
9	02/01/2007	32.635	3.80	LHS
10	02/01/2007	32.622	2.30	LHS
11	02/01/2007	32.613	2.40	LHS
12	02/01/2007	32.611	4.10	LHS
13	02/01/2007	32.605	3.20	LHS
14	02/01/2007	32.604	2.40	LHS
15	02/01/2007	32.590	2.40	LHS
16	02/01/2007	32.578	2.50	LHS
17	02/01/2007	32.572	3.70	LHS
18	02/01/2007	32.578	9.00	LHS
19	03/01/2007	13.106	8.60	RHS
20	03/01/2007	13.103	4.20	RHS
21	03/01/2007	13.077	2.80	RHS
22	03/01/2007	13.075	6.50	RHS
23	08/01/2007	32.400	4.60	LHS
24	08/01/2007	32.420	3.20	LHS
25	08/01/2007	32.430	5.20	LHS
26	08/01/2007	32.440	4.20	LHS
27	08/01/2007	32.450	7.20	LHS
28	08/01/2007	32.460	6.30	LHS
29	08/01/2007	32.470	4.10	LHS
30	09/01/2007	32.500	3.20	LHS
<b>CARRIED FORWARD</b>			<b>171.30</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>171.30</b>	
31	09/01/2007	32.510	2.50	LHS
32	09/01/2007	32.520	2.40	LHS
33	09/01/2007	32.530	3.40	LHS
34	09/01/2007	32.540	16.50	LHS
35	09/01/2007	32.560	2.40	LHS
36	10/01/2007	32.570	4.60	LHS
37	10/01/2007	32.580	3.20	LHS
38	10/01/2007	32.590	5.20	LHS
39	10/01/2007	32.600	4.80	LHS
40	10/01/2007	32.610	7.60	LHS
41	10/01/2007	32.620	6.30	LHS
42	10/01/2007	32.630	4.50	LHS
<b>TOTAL :</b>			<b>234.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	06/01/2007	3.530	1.00	0.80	0.050	0.80	0.04	0.09	LHS
2	06/01/2007	5.235	0.80	0.50	0.050	0.40	0.02	0.05	LHS
3	06/01/2007	6.735	0.60	0.50	0.050	0.30	0.02	0.03	RHS
4	10/01/2007	6.885	0.50	0.40	0.050	0.20	0.01	0.02	RHS
5	21/01/2007	4.908	1.80	0.50	0.050	0.90	0.05	0.10	LHS
6	21/01/2007	4.940	1.00	0.90	0.050	0.90	0.05	0.10	LHS
7	21/01/2007	4.942	2.10	0.90	0.050	1.89	0.09	0.22	LHS
8	21/01/2007	4.960	1.60	0.60	0.050	0.96	0.05	0.11	LHS
<b>TOTAL:</b>						<b>6.35</b>	<b>0.32</b>	<b>0.74</b>	

LINTASAN RESOURCES SDN. BHD.  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 01  
ROAD NAME: JALAN KK - SINDUMIN  
MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	04/01/2007	7.270	2.20	1.20	0.050	2.64	0.13	0.31	LHS
2	04/01/2007	17.260	1.80	0.07	0.050	0.13	0.01	0.01	LHS
3	04/01/2007	17.263	1.60	1.10	0.050	1.76	0.09	0.20	LHS
4	04/01/2007	17.263	1.10	0.80	0.050	0.88	0.04	0.10	LHS
5	04/01/2007	17.265	1.20	0.70	0.050	0.84	0.04	0.10	LHS
6	06/01/2007	10.185	1.70	0.80	0.050	1.36	0.07	0.16	LHS
7	06/01/2007	10.450	2.40	0.90	0.050	2.16	0.11	0.25	LHS
8	06/01/2007	10.450	2.10	0.80	0.050	1.68	0.08	0.19	LHS
9	06/01/2007	10.475	4.30	0.80	0.050	3.44	0.17	0.40	LHS
10	06/01/2007	10.520	1.40	0.90	0.050	1.26	0.06	0.15	LHS
11	06/01/2007	10.525	3.90	0.80	0.050	3.12	0.16	0.36	LHS
12	06/01/2007	10.525	3.50	1.00	0.050	3.50	0.18	0.41	LHS
13	06/01/2007	10.560	3.60	1.00	0.050	3.60	0.18	0.42	LHS
14	06/01/2007	11.215	1.80	0.70	0.050	1.26	0.06	0.15	LHS
15	06/01/2007	11.220	2.00	0.70	0.050	1.40	0.07	0.16	LHS
16	06/01/2007	11.230	2.10	0.90	0.050	1.89	0.09	0.22	LHS
17	06/01/2007	11.235	1.40	0.60	0.050	0.84	0.04	0.10	LHS
18	07/01/2007	11.305	1.10	0.60	0.050	0.66	0.03	0.08	LHS
19	07/01/2007	11.360	3.20	1.00	0.050	3.20	0.16	0.37	LHS
20	07/01/2007	11.410	1.40	1.20	0.050	1.68	0.08	0.19	LHS
21	07/01/2007	11.410	0.90	0.50	0.050	0.45	0.02	0.05	LHS
22	07/01/2007	11.415	3.40	1.30	0.050	4.42	0.22	0.51	LHS
23	07/01/2007	11.475	1.70	1.00	0.050	1.70	0.09	0.20	LHS
24	07/01/2007	11.635	3.50	1.00	0.050	3.50	0.18	0.41	LHS
25	07/01/2007	11.755	3.30	1.00	0.050	3.30	0.17	0.38	LHS
26	07/01/2007	11.758	3.00	0.90	0.050	2.70	0.14	0.31	LHS
27	07/01/2007	11.799	2.00	1.00	0.050	2.00	0.10	0.23	LHS
28	07/01/2007	11.865	3.00	1.20	0.050	3.60	0.18	0.42	LHS
29	07/01/2007	11.685	2.50	1.10	0.050	2.75	0.14	0.32	LHS
30	07/01/2007	12.160	3.40	1.00	0.050	3.40	0.17	0.39	LHS
<b>CARRIED FORWARD:</b>						<b>65.12</b>	<b>3.26</b>	<b>7.55</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>65.12</b>	<b>3.26</b>	<b>7.55</b>	
31	07/01/2007	12.175	3.70	1.00	0.050	3.70	0.19	0.43	LHS
32	07/01/2007	13.605	5.20	1.00	0.050	5.20	0.26	0.60	LHS
33	09/01/2007	12.505	3.60	0.80	0.050	2.88	0.14	0.33	RHS
34	09/01/2007	12.440	2.20	0.90	0.050	1.98	0.10	0.23	RHS
35	09/01/2007	12.365	1.30	0.70	0.050	0.91	0.05	0.11	RHS
36	09/01/2007	12.365	1.20	0.80	0.050	0.96	0.05	0.11	RHS
37	09/01/2007	12.365	1.30	0.80	0.050	1.04	0.05	0.12	RHS
38	09/01/2007	11.365	1.40	0.90	0.050	1.26	0.06	0.15	RHS
39	09/01/2007	11.365	2.00	0.90	0.050	1.80	0.09	0.21	RHS
40	09/01/2007	10.585	1.70	1.20	0.050	2.04	0.10	0.24	RHS
41	09/01/2007	10.538	2.50	0.90	0.050	2.25	0.11	0.26	RHS
42	09/01/2007	9.435	2.60	0.90	0.050	2.34	0.12	0.27	RHS
43	10/01/2007	7.440	1.00	0.60	0.050	0.60	0.03	0.07	RHS
44	10/01/2007	7.035	0.60	0.50	0.050	0.30	0.02	0.03	RHS
45	10/01/2007	14.140	1.90	1.00	0.050	1.90	0.10	0.22	LHS
46	10/01/2007	16.555	1.40	1.10	0.050	1.54	0.08	0.18	LHS
47	10/01/2007	16.965	2.50	1.20	0.050	3.00	0.15	0.35	RHS
48	10/01/2007	17.185	0.50	0.40	0.050	0.20	0.01	0.02	LHS
49	10/01/2007	17.185	2.00	1.00	0.050	2.00	0.10	0.23	LHS
50	10/01/2007	17.805	1.30	1.20	0.050	1.56	0.08	0.18	LHS
51	10/01/2007	17.865	2.00	0.80	0.050	1.60	0.08	0.19	LHS
52	10/01/2007	17.870	1.20	0.70	0.050	0.84	0.04	0.10	LHS
53	17/01/2007	17.665	3.70	1.00	0.050	3.70	0.19	0.43	RHS
54	21/01/2007	7.727	2.50	0.60	0.050	1.50	0.08	0.17	LHS
55	22/01/2007	12.205	3.10	0.80	0.050	2.48	0.12	0.29	LHS
56	22/01/2007	12.205	5.80	1.60	0.050	9.28	0.46	1.08	LHS
57	22/01/2007	12.235	4.10	1.10	0.050	4.51	0.23	0.52	LHS
58	22/01/2007	12.240	3.30	0.80	0.050	2.64	0.13	0.31	LHS
59	22/01/2007	12.432	3.90	1.30	0.050	5.07	0.25	0.59	LHS
60	22/01/2007	12.435	2.40	0.60	0.050	1.44	0.07	0.17	LHS
<b>CARRIED FORWARD:</b>						<b>135.64</b>	<b>6.78</b>	<b>15.73</b>	

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

DISTRICT: PENAMPANG  
 ROUTE NO. 01  
 ROAD NAME: JALAN KK - SINDUMIN  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>135.64</b>	<b>6.78</b>	<b>15.73</b>	
61	22/01/2007	12.438	4.70	0.80	0.050	3.76	0.19	0.44	LHS
62	22/01/2007	12.440	1.70	0.90	0.050	1.53	0.08	0.18	LHS
63	22/01/2007	12.460	3.30	0.60	0.050	1.98	0.10	0.23	LHS
64	22/01/2007	13.570	4.70	0.70	0.050	3.29	0.16	0.38	LHS
65	22/01/2007	13.595	4.60	0.90	0.050	4.14	0.21	0.48	LHS
66	22/01/2007	13.640	1.40	1.00	0.050	1.40	0.07	0.16	LHS
67	22/01/2007	13.735	5.00	0.80	0.050	4.00	0.20	0.46	LHS
68	22/01/2007	13.738	2.60	0.70	0.050	1.82	0.09	0.21	LHS
69	22/01/2007	13.765	4.40	1.10	0.050	4.84	0.24	0.56	LHS
70	24/01/2007	16.335	2.60	1.50	0.050	3.90	0.20	0.45	LHS
<b>TOTAL:</b>						<b>166.30</b>	<b>8.31</b>	<b>19.29</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	02/01/2007	50.190	1.80	0.60	0.050	1.08	0.05	0.13	LHS
2	02/01/2007	50.415	1.90	1.40	0.050	2.66	0.13	0.31	LHS
3	02/01/2007	50.870	3.50	1.20	0.050	4.20	0.21	0.49	LHS
4	02/01/2007	50.875	3.30	1.20	0.050	3.96	0.20	0.46	LHS
5	02/01/2007	50.889	5.70	1.60	0.050	9.12	0.46	1.06	LHS
6	02/01/2007	50.777	2.10	1.20	0.050	2.52	0.13	0.29	LHS
7	03/01/2007	34.285	0.90	0.70	0.050	0.63	0.03	0.07	LHS
8	03/01/2007	34.285	1.10	0.80	0.050	0.88	0.04	0.10	LHS
9	03/01/2007	34.285	1.30	1.10	0.050	1.43	0.07	0.17	LHS
10	03/01/2007	34.285	2.00	1.10	0.050	2.20	0.11	0.26	LHS
11	03/01/2007	34.285	1.90	1.10	0.050	2.09	0.10	0.24	RHS
12	03/01/2007	34.285	1.60	1.10	0.050	1.76	0.09	0.20	RHS
13	03/01/2007	34.330	1.00	0.90	0.050	0.90	0.05	0.10	RHS
14	03/01/2007	34.330	1.40	1.00	0.050	1.40	0.07	0.16	LHS
15	03/01/2007	34.330	1.00	0.80	0.050	0.80	0.04	0.09	LHS
16	03/01/2007	34.485	1.10	0.90	0.050	0.99	0.05	0.11	RHS
17	03/01/2007	34.490	1.00	1.00	0.050	1.00	0.05	0.12	RHS
18	03/01/2007	34.495	0.80	0.80	0.050	0.64	0.03	0.07	RHS
19	03/01/2007	34.500	1.10	0.90	0.050	0.99	0.05	0.11	RHS
20	03/01/2007	34.507	1.50	0.90	0.050	1.35	0.07	0.16	RHS
21	03/01/2007	34.507	1.20	0.90	0.050	1.08	0.05	0.13	LHS
22	03/01/2007	34.507	1.20	1.10	0.050	1.32	0.07	0.15	LHS
23	03/01/2007	34.507	1.40	1.10	0.050	1.54	0.08	0.18	LHS
24	03/01/2007	30.365	4.20	1.20	0.050	5.04	0.25	0.58	RHS
25	04/01/2007	20.860	2.70	1.50	0.050	4.05	0.20	0.47	LHS
26	04/01/2007	22.895	1.60	0.90	0.050	1.44	0.07	0.17	RHS
27	04/01/2007	23.355	1.50	1.40	0.050	2.10	0.11	0.24	LHS
28	04/01/2007	24.075	1.30	1.10	0.050	1.43	0.07	0.17	RHS
29	04/01/2007	24.077	2.10	1.60	0.050	3.36	0.17	0.39	RHS
30	04/01/2007	26.120	2.10	1.00	0.050	2.10	0.11	0.24	LHS
<b>CARRIED FORWARD:</b>						<b>64.06</b>	<b>3.20</b>	<b>7.43</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>64.06</b>	<b>3.20</b>	<b>7.43</b>	
31	04/01/2007	26.125	1.50	1.30	0.050	1.95	0.10	0.23	LHS
32	04/01/2007	26.135	1.50	0.90	0.050	1.35	0.07	0.16	LHS
33	04/01/2007	26.138	1.00	0.80	0.050	0.80	0.04	0.09	LHS
34	04/01/2007	26.155	1.00	1.00	0.050	1.00	0.05	0.12	LHS
35	04/01/2007	29.665	2.60	1.00	0.050	2.60	0.13	0.30	RHS
36	04/01/2007	29.715	1.30	1.00	0.050	1.30	0.07	0.15	LHS
37	04/01/2007	30.525	2.60	1.20	0.050	3.12	0.16	0.36	RHS
38	04/01/2007	33.470	1.60	1.10	0.050	1.76	0.09	0.20	LHS
39	04/01/2007	33.965	2.10	1.10	0.050	2.31	0.12	0.27	RHS
40	04/01/2007	33.968	2.80	1.20	0.050	3.36	0.17	0.39	RHS
41	04/01/2007	34.205	2.20	1.30	0.050	2.86	0.14	0.33	RHS
42	05/01/2007	34.795	1.20	0.70	0.050	0.84	0.04	0.10	LHS
43	05/01/2007	34.815	1.30	1.20	0.050	1.56	0.08	0.18	RHS
44	05/01/2007	34.835	1.00	0.70	0.050	0.70	0.04	0.08	RHS
45	05/01/2007	34.835	1.80	0.90	0.050	1.62	0.08	0.19	RHS
46	05/01/2007	34.775	1.90	1.10	0.050	2.09	0.10	0.24	LHS
47	05/01/2007	34.778	1.50	1.40	0.050	2.10	0.11	0.24	LHS
48	05/01/2007	34.782	2.00	1.80	0.050	3.60	0.18	0.42	LHS
49	05/01/2007	36.195	1.30	1.00	0.050	1.30	0.07	0.15	RHS
50	05/01/2007	36.755	1.50	0.80	0.050	1.20	0.06	0.14	RHS
51	05/01/2007	36.775	2.00	0.80	0.050	1.60	0.08	0.19	RHS
52	05/01/2007	36.835	2.70	1.50	0.050	4.05	0.20	0.47	LHS
53	05/01/2007	36.865	2.10	1.40	0.050	2.94	0.15	0.34	LHS
54	05/01/2007	36.895	3.00	0.50	0.050	1.50	0.08	0.17	LHS
55	05/01/2007	36.915	1.50	1.30	0.050	1.95	0.10	0.23	LHS
56	05/01/2007	36.917	1.00	0.70	0.050	0.70	0.04	0.08	LHS
57	05/01/2007	36.920	3.10	1.10	0.050	3.41	0.17	0.40	LHS
58	05/01/2007	37.535	1.90	1.40	0.050	2.66	0.13	0.31	RHS
59	11/01/2007	44.830	0.90	0.90	0.050	0.81	0.04	0.09	LHS
60	11/01/2007	41.411	2.00	1.00	0.050	2.00	0.10	0.23	RHS
<b>CARRIED FORWARD:</b>						<b>123.10</b>	<b>6.16</b>	<b>14.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>123.10</b>	<b>6.16</b>	<b>14.28</b>	
61	11/01/2007	41.405	1.40	0.90	0.050	1.26	0.06	0.15	RHS
62	11/01/2007	41.395	1.30	0.90	0.050	1.17	0.06	0.14	RHS
63	11/01/2007	41.265	1.50	1.20	0.050	1.80	0.09	0.21	RHS
64	11/01/2007	41.265	1.20	1.20	0.050	1.44	0.07	0.17	RHS
65	11/01/2007	41.215	1.40	1.00	0.050	1.40	0.07	0.16	RHS
66	11/01/2007	40.840	1.20	0.90	0.050	1.08	0.05	0.13	RHS
67	11/01/2007	40.805	1.20	0.90	0.050	1.08	0.05	0.13	RHS
68	11/01/2007	40.805	0.80	0.80	0.050	0.64	0.03	0.07	RHS
69	11/01/2007	40.765	2.50	1.10	0.050	2.75	0.14	0.32	RHS
70	11/01/2007	40.685	5.00	1.30	0.050	6.50	0.33	0.75	RHS
71	11/01/2007	40.685	3.30	1.10	0.050	3.63	0.18	0.42	RHS
72	11/01/2007	40.665	2.70	1.80	0.050	4.86	0.24	0.56	RHS
73	11/01/2007	40.665	2.30	1.40	0.050	3.22	0.16	0.37	RHS
74	13/01/2007	49.685	2.10	1.90	0.050	3.99	0.20	0.46	LHS
75	13/01/2007	49.795	2.10	1.70	0.050	3.57	0.18	0.41	LHS
76	13/01/2007	49.798	1.00	0.90	0.050	0.90	0.05	0.10	LHS
77	13/01/2007	50.370	1.00	0.60	0.050	0.60	0.03	0.07	RHS
78	13/01/2007	50.370	1.70	0.70	0.050	1.19	0.06	0.14	RHS
79	13/01/2007	50.340	2.30	0.90	0.050	2.07	0.10	0.24	RHS
80	13/01/2007	50.315	1.10	1.00	0.050	1.10	0.06	0.13	RHS
81	13/01/2007	50.305	1.80	1.00	0.050	1.80	0.09	0.21	RHS
82	13/01/2007	49.885	3.50	1.30	0.050	4.55	0.23	0.53	LHS
83	13/01/2007	49.885	0.90	0.50	0.050	0.45	0.02	0.05	LHS
84	13/01/2007	49.881	3.30	1.50	0.050	4.95	0.25	0.57	LHS
85	14/01/2007	52.545	5.10	0.50	0.050	2.55	0.13	0.30	RHS
86	14/01/2007	40.588	1.30	0.70	0.050	0.91	0.05	0.11	LHS
87	14/01/2007	40.587	1.10	1.10	0.050	1.21	0.06	0.14	LHS
88	14/01/2007	40.585	2.20	1.10	0.050	2.42	0.12	0.28	LHS
89	14/01/2007	40.520	2.30	1.50	0.050	3.45	0.17	0.40	LHS
90	15/01/2007	38.105	4.50	1.40	0.050	6.30	0.32	0.73	RHS
<b>CARRIED FORWARD:</b>						<b>195.94</b>	<b>9.80</b>	<b>22.73</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>195.94</b>	<b>9.80</b>	<b>22.73</b>	
91	15/01/2007	38.138	2.00	1.00	0.050	2.00	0.10	0.23	RHS
92	15/01/2007	39.185	2.10	1.40	0.050	2.94	0.15	0.34	LHS
93	15/01/2007	39.740	2.30	1.40	0.050	3.22	0.16	0.37	LHS
94	15/01/2007	39.760	1.90	1.00	0.050	1.90	0.10	0.22	LHS
95	15/01/2007	40.330	2.60	0.90	0.050	2.34	0.12	0.27	LHS
96	15/01/2007	40.335	0.80	0.60	0.050	0.48	0.02	0.06	LHS
97	15/01/2007	40.370	1.50	0.80	0.050	1.20	0.06	0.14	LHS
98	15/01/2007	40.375	1.00	0.70	0.050	0.70	0.04	0.08	LHS
99	15/01/2007	40.375	1.40	1.30	0.050	1.82	0.09	0.21	LHS
100	15/01/2007	40.375	1.10	0.90	0.050	0.99	0.05	0.11	LHS
101	15/01/2007	40.378	2.00	0.80	0.050	1.60	0.08	0.19	LHS
102	15/01/2007	40.378	1.40	0.90	0.050	1.26	0.06	0.15	LHS
103	15/01/2007	40.395	2.00	0.80	0.050	1.60	0.08	0.19	LHS
104	15/01/2007	40.395	1.30	1.20	0.050	1.56	0.08	0.18	LHS
105	15/01/2007	40.420	1.20	0.80	0.050	0.96	0.05	0.11	LHS
106	16/01/2007	40.430	0.90	0.70	0.050	0.63	0.03	0.07	LHS
107	16/01/2007	40.432	1.00	0.90	0.050	0.90	0.05	0.10	LHS
108	16/01/2007	40.450	1.90	0.80	0.050	1.52	0.08	0.18	LHS
109	16/01/2007	40.475	2.00	1.00	0.050	2.00	0.10	0.23	LHS
110	16/01/2007	40.480	3.20	1.00	0.050	3.20	0.16	0.37	LHS
111	16/01/2007	24.495	3.60	3.50	0.050	12.60	0.63	1.46	LHS
112	16/01/2007	25.705	4.60	1.20	0.050	5.52	0.28	0.64	LHS
113	17/01/2007	40.725	2.00	1.50	0.050	3.00	0.15	0.35	LHS
114	17/01/2007	40.585	2.00	1.00	0.050	2.00	0.10	0.23	RHS
115	17/01/2007	40.585	1.40	1.00	0.050	1.40	0.07	0.16	RHS
116	17/01/2007	40.552	1.30	1.20	0.050	1.56	0.08	0.18	RHS
117	17/01/2007	40.538	1.10	0.60	0.050	0.66	0.03	0.08	RHS
118	17/01/2007	40.435	2.20	0.90	0.050	1.98	0.10	0.23	RHS
119	17/01/2007	40.432	2.60	1.10	0.050	2.86	0.14	0.33	RHS
120	17/01/2007	40.385	2.30	1.20	0.050	2.76	0.14	0.32	RHS
<b>CARRIED FORWARD:</b>						<b>263.10</b>	<b>13.16</b>	<b>30.52</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>263.10</b>	<b>13.16</b>	<b>30.52</b>	
121	17/01/2007	26.835	2.10	1.50	0.050	3.15	0.16	0.37	RHS
122	18/01/2007	67.515	4.60	1.20	0.050	5.52	0.28	0.64	LHS
123	18/01/2007	67.555	3.60	1.00	0.050	3.60	0.18	0.42	LHS
124	18/01/2007	67.560	2.80	0.80	0.050	2.24	0.11	0.26	LHS
125	18/01/2007	69.395	1.70	1.20	0.050	2.04	0.10	0.24	LHS
126	18/01/2007	68.585	1.80	0.80	0.050	1.44	0.07	0.17	RHS
127	18/01/2007	68.580	0.90	0.90	0.050	0.81	0.04	0.09	RHS
128	18/01/2007	68.570	2.00	0.90	0.050	1.80	0.09	0.21	LHS
129	18/01/2007	68.425	1.30	0.80	0.050	1.04	0.05	0.12	LHS
130	18/01/2007	68.420	2.00	0.70	0.050	1.40	0.07	0.16	LHS
131	19/01/2007	42.435	1.20	1.20	0.050	1.44	0.07	0.17	LHS
132	19/01/2007	42.435	1.30	0.50	0.050	0.65	0.03	0.08	LHS
133	19/01/2007	42.434	1.10	0.70	0.050	0.77	0.04	0.09	LHS
134	19/01/2007	42.432	1.90	0.80	0.050	1.52	0.08	0.18	LHS
135	19/01/2007	42.432	1.30	1.20	0.050	1.56	0.08	0.18	LHS
136	19/01/2007	42.428	3.20	1.00	0.050	3.20	0.16	0.37	LHS
137	19/01/2007	42.335	2.90	0.60	0.050	1.74	0.09	0.20	LHS
138	19/01/2007	42.295	1.90	1.60	0.050	3.04	0.15	0.35	LHS
139	19/01/2007	42.225	1.10	1.10	0.050	1.21	0.06	0.14	LHS
140	19/01/2007	42.222	2.60	0.90	0.050	2.34	0.12	0.27	LHS
141	19/01/2007	42.215	2.70	0.80	0.050	2.16	0.11	0.25	LHS
142	19/01/2007	42.212	2.40	1.00	0.050	2.40	0.12	0.28	LHS
143	19/01/2007	42.212	1.90	1.10	0.050	2.09	0.10	0.24	LHS
144	19/01/2007	42.205	4.10	0.60	0.050	2.46	0.12	0.29	LHS
145	20/01/2007	42.185	1.30	1.20	0.050	1.56	0.08	0.18	RHS
146	20/01/2007	42.180	0.60	0.60	0.050	0.36	0.02	0.04	RHS
147	20/01/2007	42.105	2.50	0.90	0.050	2.25	0.11	0.26	RHS
148	20/01/2007	42.010	1.70	1.00	0.050	1.70	0.09	0.20	RHS
149	20/01/2007	40.985	2.20	1.20	0.050	2.64	0.13	0.31	LHS
150	20/01/2007	40.987	1.90	0.70	0.050	1.33	0.07	0.15	LHS
<b>CARRIED FORWARD:</b>						<b>322.56</b>	<b>16.13</b>	<b>37.42</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>322.56</b>	<b>16.13</b>	<b>37.42</b>	
151	20/01/2007	40.989	1.70	1.10	0.050	1.87	0.09	0.22	LHS
152	20/01/2007	40.991	1.30	0.50	0.050	0.65	0.03	0.08	LHS
153	20/01/2007	40.992	1.20	0.90	0.050	1.08	0.05	0.13	LHS
154	20/01/2007	40.995	1.20	0.60	0.050	0.72	0.04	0.08	LHS
155	23/01/2007	18.005	1.60	1.10	0.050	1.76	0.09	0.20	LHS
156	23/01/2007	26.870	0.90	0.90	0.050	0.81	0.04	0.09	LHS
157	23/01/2007	26.875	0.90	0.70	0.050	0.63	0.03	0.07	LHS
158	23/01/2007	26.875	1.80	1.40	0.050	2.52	0.13	0.29	LHS
159	23/01/2007	26.915	1.20	0.90	0.050	1.08	0.05	0.13	LHS
160	23/01/2007	26.960	0.90	0.80	0.050	0.72	0.04	0.08	LHS
161	23/01/2007	26.965	2.00	0.60	0.050	1.20	0.06	0.14	LHS
162	23/01/2007	26.975	2.30	0.50	0.050	1.15	0.06	0.13	LHS
163	23/01/2007	26.985	1.60	1.30	0.050	2.08	0.10	0.24	LHS
164	23/01/2007	26.987	0.90	0.80	0.050	0.72	0.04	0.08	LHS
165	23/01/2007	26.990	2.40	1.00	0.050	2.40	0.12	0.28	LHS
166	23/01/2007	27.005	1.50	0.80	0.050	1.20	0.06	0.14	LHS
167	23/01/2007	27.065	2.70	0.70	0.050	1.89	0.09	0.22	LHS
168	23/01/2007	27.068	1.70	1.70	0.050	2.89	0.14	0.34	LHS
169	23/01/2007	27.071	1.10	1.00	0.050	1.10	0.06	0.13	LHS
170	23/01/2007	27.077	0.80	0.50	0.050	0.40	0.02	0.05	LHS
171	23/01/2007	27.077	1.00	0.80	0.050	0.80	0.04	0.09	LHS
172	23/01/2007	27.078	1.00	0.40	0.050	0.40	0.02	0.05	LHS
173	23/01/2007	27.078	1.00	0.60	0.050	0.60	0.03	0.07	LHS
174	23/01/2007	27.105	0.90	0.60	0.050	0.54	0.03	0.06	LHS
175	23/01/2007	27.105	1.10	0.90	0.050	0.99	0.05	0.11	LHS
176	24/01/2007	22.155	1.10	0.60	0.050	0.66	0.03	0.08	LHS
177	24/01/2007	27.155	0.70	0.50	0.050	0.35	0.02	0.04	LHS
178	24/01/2007	27.157	1.00	0.80	0.050	0.80	0.04	0.09	LHS
179	24/01/2007	27.160	0.80	0.60	0.050	0.48	0.02	0.06	LHS
180	24/01/2007	27.162	1.40	0.80	0.050	1.12	0.06	0.13	LHS
<b>CARRIED FORWARD:</b>						<b>356.17</b>	<b>17.81</b>	<b>41.32</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>356.17</b>	<b>17.81</b>	<b>41.32</b>	
181	24/01/2007	27.115	1.80	1.30	0.050	2.34	0.12	0.27	RHS
182	24/01/2007	27.115	2.90	1.10	0.050	3.19	0.16	0.37	RHS
183	24/01/2007	27.112	2.80	0.80	0.050	2.24	0.11	0.26	RHS
184	24/01/2007	27.112	2.20	1.00	0.050	2.20	0.11	0.26	RHS
185	24/01/2007	27.105	1.70	0.70	0.050	1.19	0.06	0.14	RHS
186	24/01/2007	27.105	1.60	0.50	0.050	0.80	0.04	0.09	RHS
187	24/01/2007	27.055	3.80	1.20	0.050	4.56	0.23	0.53	RHS
188	24/01/2007	27.005	2.60	1.20	0.050	3.12	0.16	0.36	RHS
189	24/01/2007	26.985	1.20	1.10	0.050	1.32	0.07	0.15	RHS
190	24/01/2007	26.985	2.70	1.30	0.050	3.51	0.18	0.41	RHS
191	24/01/2007	26.830	3.40	1.20	0.050	4.08	0.20	0.47	RHS
192	24/01/2007	26.815	2.00	1.10	0.050	2.20	0.11	0.26	RHS
193	25/01/2007	26.840	2.80	0.90	0.050	2.52	0.13	0.29	RHS
194	25/01/2007	26.837	3.80	1.00	0.050	3.80	0.19	0.44	RHS
195	25/01/2007	26.810	3.00	1.30	0.050	3.90	0.20	0.45	RHS
196	25/01/2007	26.805	2.70	1.00	0.050	2.70	0.14	0.31	RHS
197	25/01/2007	26.640	1.80	1.00	0.050	1.80	0.09	0.21	RHS
198	25/01/2007	26.615	1.90	1.20	0.050	2.28	0.11	0.26	RHS
199	25/01/2007	26.575	1.10	0.80	0.050	0.88	0.04	0.10	RHS
200	25/01/2007	26.535	1.90	0.70	0.050	1.33	0.07	0.15	RHS
201	25/01/2007	26.530	2.50	0.90	0.050	2.25	0.11	0.26	RHS
202	25/01/2007	26.405	1.90	0.80	0.050	1.52	0.08	0.18	RHS
203	25/01/2007	26.360	1.70	0.80	0.050	1.36	0.07	0.16	RHS
204	25/01/2007	26.357	3.70	1.20	0.050	4.44	0.22	0.52	RHS
205	25/01/2007	19.370	3.20	1.00	0.050	3.20	0.16	0.37	RHS
206	26/01/2007	23.425	3.90	1.00	0.050	3.90	0.20	0.45	LHS
207	26/01/2007	26.205	1.60	1.40	0.050	2.24	0.11	0.26	LHS
208	26/01/2007	26.185	1.80	1.20	0.050	2.16	0.11	0.25	RHS
209	26/01/2007	27.415	2.00	1.50	0.050	3.00	0.15	0.35	RHS
210	26/01/2007	29.065	1.10	0.60	0.050	0.66	0.03	0.08	RHS
<b>CARRIED FORWARD:</b>						<b>430.86</b>	<b>21.54</b>	<b>49.98</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>430.86</b>	<b>21.54</b>	<b>49.98</b>	
211	26/01/2007	29.030	0.80	0.60	0.050	0.48	0.02	0.06	RHS
212	26/01/2007	28.785	3.20	0.90	0.050	2.88	0.14	0.33	RHS
213	26/01/2007	28.185	2.40	1.10	0.050	2.64	0.13	0.31	RHS
214	26/01/2007	27.755	1.80	1.20	0.050	2.16	0.11	0.25	RHS
215	26/01/2007	27.755	1.80	0.90	0.050	1.62	0.08	0.19	RHS
216	26/01/2007	30.060	1.10	0.80	0.050	0.88	0.04	0.10	RHS
217	26/01/2007	30.225	2.10	1.40	0.050	2.94	0.15	0.34	RHS
218	26/01/2007	30.465	1.70	1.60	0.050	2.72	0.14	0.32	RHS
219	26/01/2007	39.105	1.30	0.90	0.050	1.17	0.06	0.14	RHS
220	26/01/2007	39.175	1.00	0.70	0.050	0.70	0.04	0.08	LHS
221	26/01/2007	39.180	1.80	0.60	0.050	1.08	0.05	0.13	RHS
222	26/01/2007	39.185	2.00	0.70	0.050	1.40	0.07	0.16	RHS
223	26/01/2007	38.305	2.60	1.00	0.050	2.60	0.13	0.30	RHS
224	26/01/2007	52.765	2.30	1.10	0.050	2.53	0.13	0.29	RHS
225	26/01/2007	29.295	4.60	1.80	0.050	8.28	0.41	0.96	LHS
226	27/01/2007	67.295	2.40	0.80	0.050	1.92	0.10	0.22	LHS
227	27/01/2007	69.538	3.00	1.00	0.050	3.00	0.15	0.35	LHS
228	27/01/2007	69.547	2.10	0.90	0.050	1.89	0.09	0.22	LHS
229	27/01/2007	69.265	1.40	1.00	0.050	1.40	0.07	0.16	RHS
230	27/01/2007	68.975	2.50	0.80	0.050	2.00	0.10	0.23	RHS
231	27/01/2007	68.585	3.90	0.90	0.050	3.51	0.18	0.41	RHS
232	27/01/2007	68.385	5.10	1.20	0.050	6.12	0.31	0.71	LHS
233	27/01/2007	39.665	1.50	1.20	0.050	1.80	0.09	0.21	RHS
234	27/01/2007	39.670	1.30	1.00	0.050	1.30	0.07	0.15	RHS
235	27/01/2007	39.695	1.10	1.00	0.050	1.10	0.06	0.13	RHS
236	27/01/2007	39.695	1.20	0.70	0.050	0.84	0.04	0.10	RHS
237	27/01/2007	39.738	1.40	0.70	0.050	0.98	0.05	0.11	RHS
238	27/01/2007	39.738	1.00	0.90	0.050	0.90	0.05	0.10	RHS
239	27/01/2007	39.739	1.00	0.60	0.050	0.60	0.03	0.07	RHS
240	27/01/2007	39.775	1.20	0.80	0.050	0.96	0.05	0.11	RHS
<b>CARRIED FORWARD:</b>						<b>493.26</b>	<b>24.66</b>	<b>57.22</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>493.26</b>	<b>24.66</b>	<b>57.22</b>	
241	27/01/2007	40.015	1.30	0.90	0.050	1.17	0.06	0.14	RHS
242	27/01/2007	40.040	1.50	0.80	0.050	1.20	0.06	0.14	RHS
243	27/01/2007	40.040	1.70	0.80	0.050	1.36	0.07	0.16	LHS
244	27/01/2007	40.095	2.10	1.10	0.050	2.31	0.12	0.27	RHS
245	27/01/2007	40.770	1.80	1.70	0.050	3.06	0.15	0.35	LHS
246	27/01/2007	40.736	1.90	1.50	0.050	2.85	0.14	0.33	LHS
247	27/01/2007	40.736	1.40	1.00	0.050	1.40	0.07	0.16	LHS
248	27/01/2007	40.733	1.10	0.80	0.050	0.88	0.04	0.10	LHS
249	27/01/2007	54.455	1.90	0.80	0.050	1.52	0.08	0.18	LHS
250	27/01/2007	54.465	1.20	1.00	0.050	1.20	0.06	0.14	LHS
251	27/01/2007	54.470	4.60	1.70	0.050	7.82	0.39	0.91	LHS
252	27/01/2007	54.532	2.10	0.80	0.050	1.68	0.08	0.19	LHS
253	27/01/2007	54.532	1.10	0.80	0.050	0.88	0.04	0.10	LHS
254	27/01/2007	54.535	2.30	0.90	0.050	2.07	0.10	0.24	LHS
255	27/01/2007	67.325	1.40	0.80	0.050	1.12	0.06	0.13	LHS
256	27/01/2007	67.535	2.30	1.40	0.050	3.22	0.16	0.37	RHS
257	27/01/2007	64.560	2.00	0.70	0.050	1.40	0.07	0.16	RHS
258	27/01/2007	64.470	1.40	0.80	0.050	1.12	0.06	0.13	RHS
259	27/01/2007	63.155	1.80	0.80	0.050	1.44	0.07	0.17	LHS
260	27/01/2007	63.145	2.70	1.00	0.050	2.70	0.14	0.31	LHS
261	27/01/2007	63.095	2.10	0.90	0.050	1.89	0.09	0.22	LHS
262	27/01/2007	54.665	2.40	1.20	0.050	2.88	0.14	0.33	LHS
263	27/01/2007	54.645	2.00	1.20	0.050	2.40	0.12	0.28	LHS
264	27/01/2007	54.555	2.20	1.00	0.050	2.20	0.11	0.26	LHS
265	28/01/2007	18.270	1.20	0.80	0.050	0.96	0.05	0.11	LHS
266	28/01/2007	18.280	1.30	1.10	0.050	1.43	0.07	0.17	RHS
267	28/01/2007	19.985	3.10	1.30	0.050	4.03	0.20	0.47	LHS
268	28/01/2007	19.980	1.40	1.00	0.050	1.40	0.07	0.16	RHS
269	28/01/2007	20.205	1.70	1.50	0.050	2.55	0.13	0.30	RHS
270	28/01/2007	20.205	1.90	1.00	0.050	1.90	0.10	0.22	RHS
<b>CARRIED FORWARD:</b>						<b>555.30</b>	<b>27.77</b>	<b>64.41</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>555.30</b>	<b>27.77</b>	<b>64.41</b>	
271	28/01/2007	20.425	2.00	0.80	0.050	1.60	0.08	0.19	LHS
272	28/01/2007	20.985	1.30	0.90	0.050	1.17	0.06	0.14	RHS
273	28/01/2007	21.025	2.20	1.00	0.050	2.20	0.11	0.26	LHS
274	28/01/2007	21.045	2.00	0.90	0.050	1.80	0.09	0.21	RHS
275	28/01/2007	21.730	2.70	1.00	0.050	2.70	0.14	0.31	LHS
276	28/01/2007	21.730	3.00	0.80	0.050	2.40	0.12	0.28	LHS
277	28/01/2007	23.275	1.90	1.20	0.050	2.28	0.11	0.26	LHS
278	28/01/2007	23.740	1.90	1.80	0.050	3.42	0.17	0.40	RHS
279	28/01/2007	23.755	2.70	1.10	0.050	2.97	0.15	0.34	RHS
280	28/01/2007	24.065	2.40	1.30	0.050	3.12	0.16	0.36	LHS
281	29/01/2007	24.305	1.90	1.00	0.050	1.90	0.10	0.22	RHS
282	29/01/2007	24.310	2.00	1.50	0.050	3.00	0.15	0.35	RHS
283	29/01/2007	26.035	2.20	2.00	0.050	4.40	0.22	0.51	LHS
284	29/01/2007	26.255	1.50	1.10	0.050	1.65	0.08	0.19	LHS
285	29/01/2007	26.257	2.90	1.00	0.050	2.90	0.15	0.34	LHS
286	29/01/2007	26.022	1.60	1.10	0.050	1.76	0.09	0.20	RHS
287	29/01/2007	26.260	5.60	1.40	0.050	7.84	0.39	0.91	RHS
288	30/01/2007	23.955	1.50	1.50	0.050	2.25	0.11	0.26	RHS
289	30/01/2007	25.015	1.70	0.90	0.050	1.53	0.08	0.18	LHS
290	30/01/2007	25.015	1.40	0.90	0.050	1.26	0.06	0.15	RHS
291	30/01/2007	25.135	1.20	0.70	0.050	0.84	0.04	0.10	LHS
292	30/01/2007	25.165	0.70	0.70	0.050	0.49	0.02	0.06	LHS
293	30/01/2007	25.835	2.00	1.00	0.050	2.00	0.10	0.23	RHS
294	30/01/2007	25.865	2.00	1.10	0.050	2.20	0.11	0.26	RHS
295	30/01/2007	32.735	1.20	0.70	0.050	0.84	0.04	0.10	LHS
296	30/01/2007	43.835	1.00	0.90	0.050	0.90	0.05	0.10	RHS
297	30/01/2007	49.965	3.20	1.30	0.050	4.16	0.21	0.48	LHS
298	30/01/2007	43.805	1.20	0.90	0.050	1.08	0.05	0.13	RHS
299	30/01/2007	43.385	1.50	1.10	0.050	1.65	0.08	0.19	RHS
300	30/01/2007	41.420	2.00	1.00	0.050	2.00	0.10	0.23	RHS
<b>CARRIED FORWARD:</b>						<b>623.61</b>	<b>31.18</b>	<b>72.34</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

DISTRICT: PAPAR  
 ROUTE NO. 01  
 ROAD NAME: JALAN KK - SINDUMIN  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>623.61</b>	<b>31.18</b>	<b>72.34</b>	
301	30/01/2007	41.365	1.20	0.90	0.050	1.08	0.05	0.13	RHS
<b>TOTAL:</b>						<b>624.69</b>	<b>31.23</b>	<b>72.46</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	02/01/2007	8.168	1.60	1.00	0.050	1.60	0.08	0.19	LHS
2	02/01/2007	0.350	1.00	0.80	0.050	0.80	0.04	0.09	RHS
3	02/01/2007	0.348	0.80	0.60	0.050	0.48	0.02	0.06	RHS
4	02/01/2007	0.310	0.60	0.60	0.050	0.36	0.02	0.04	RHS
5	02/01/2007	0.300	0.40	0.40	0.050	0.16	0.01	0.02	RHS
6	02/01/2007	0.115	0.40	0.40	0.050	0.16	0.01	0.02	RHS
7	02/01/2007	0.128	0.60	0.60	0.050	0.36	0.02	0.04	LHS
8	02/01/2007	0.228	0.40	0.40	0.050	0.16	0.01	0.02	LHS
9	03/01/2007	42.950	1.80	1.00	0.050	1.80	0.09	0.21	LHS
10	03/01/2007	42.952	1.80	1.00	0.050	1.80	0.09	0.21	LHS
11	03/01/2007	42.954	1.00	0.80	0.050	0.80	0.04	0.09	LHS
12	03/01/2007	42.958	1.00	0.40	0.050	0.40	0.02	0.05	LHS
13	03/01/2007	42.960	2.00	0.60	0.050	1.20	0.06	0.14	LHS
14	03/01/2007	42.966	1.40	1.00	0.050	1.40	0.07	0.16	LHS
15	03/01/2007	42.970	1.60	1.00	0.050	1.60	0.08	0.19	LHS
16	03/01/2007	42.974	0.80	0.80	0.050	0.64	0.03	0.07	LHS
17	03/01/2007	42.978	1.00	1.00	0.050	1.00	0.05	0.12	LHS
18	03/01/2007	42.980	0.60	0.60	0.050	0.36	0.02	0.04	LHS
19	03/01/2007	41.040	2.00	1.00	0.050	2.00	0.10	0.23	RHS
20	03/01/2007	41.038	1.00	1.00	0.050	1.00	0.05	0.12	RHS
21	03/01/2007	41.036	1.00	0.40	0.050	0.40	0.02	0.05	RHS
22	03/01/2007	41.034	2.00	1.40	0.050	2.80	0.14	0.32	RHS
23	03/01/2007	41.030	1.40	1.00	0.050	1.40	0.07	0.16	RHS
24	03/01/2007	41.028	1.40	1.00	0.050	1.40	0.07	0.16	RHS
25	03/01/2007	41.026	2.00	0.60	0.050	1.20	0.06	0.14	RHS
26	03/01/2007	41.010	2.40	1.00	0.050	2.40	0.12	0.28	RHS
27	03/01/2007	41.008	2.80	1.40	0.050	3.92	0.20	0.45	RHS
28	04/01/2007	31.068	1.00	0.80	0.050	0.80	0.04	0.09	RHS
29	04/01/2007	32.146	1.80	0.60	0.050	1.08	0.05	0.13	LHS
30	04/01/2007	32.148	0.80	0.60	0.050	0.48	0.02	0.06	LHS
<b>CARRIED FORWARD:</b>						<b>33.96</b>	<b>1.70</b>	<b>3.94</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>33.96</b>	<b>1.70</b>	<b>3.94</b>	
31	04/01/2007	32.149	0.80	0.80	0.050	0.64	0.03	0.07	LHS
32	04/01/2007	32.150	1.00	0.60	0.050	0.60	0.03	0.07	LHS
33	04/01/2007	32.152	1.00	0.80	0.050	0.80	0.04	0.09	LHS
34	04/01/2007	32.154	0.60	0.60	0.050	0.36	0.02	0.04	LHS
35	04/01/2007	32.162	1.00	1.00	0.050	1.00	0.05	0.12	RHS
36	04/01/2007	32.170	1.00	0.80	0.050	0.80	0.04	0.09	RHS
37	04/01/2007	32.174	0.80	0.60	0.050	0.48	0.02	0.06	RHS
38	04/01/2007	32.176	0.60	0.60	0.050	0.36	0.02	0.04	RHS
39	04/01/2007	32.178	0.40	0.40	0.050	0.16	0.01	0.02	RHS
40	04/01/2007	40.080	1.00	1.00	0.050	1.00	0.05	0.12	RHS
41	04/01/2007	40.078	2.00	1.00	0.050	2.00	0.10	0.23	RHS
42	04/01/2007	40.076	2.80	1.00	0.050	2.80	0.14	0.32	RHS
43	05/01/2007	11.820	0.80	0.60	0.050	0.48	0.02	0.06	LHS
44	05/01/2007	12.210	1.20	1.00	0.050	1.20	0.06	0.14	LHS
45	05/01/2007	13.312	0.60	0.40	0.050	0.24	0.01	0.03	LHS
46	05/01/2007	14.330	0.40	0.40	0.050	0.16	0.01	0.02	RHS
47	05/01/2007	14.836	0.60	0.40	0.050	0.24	0.01	0.03	RHS
48	05/01/2007	15.510	0.60	0.40	0.050	0.24	0.01	0.03	RHS
49	05/01/2007	16.380	0.60	0.40	0.050	0.24	0.01	0.03	RHS
50	05/01/2007	17.000	1.00	0.60	0.050	0.60	0.03	0.07	RHS
51	05/01/2007	18.810	0.80	0.60	0.050	0.48	0.02	0.06	RHS
52	05/01/2007	23.978	0.60	0.40	0.050	0.24	0.01	0.03	RHS
53	05/01/2007	24.500	1.60	0.80	0.050	1.28	0.06	0.15	RHS
54	05/01/2007	24.528	1.00	0.80	0.050	0.80	0.04	0.09	RHS
55	05/01/2007	24.529	1.20	0.80	0.050	0.96	0.05	0.11	RHS
56	05/01/2007	24.532	0.80	0.80	0.050	0.64	0.03	0.07	RHS
57	05/01/2007	24.533	0.60	0.60	0.050	0.36	0.02	0.04	RHS
58	06/01/2007	24.964	0.80	0.80	0.050	0.64	0.03	0.07	RHS
59	06/01/2007	24.970	1.00	0.80	0.050	0.80	0.04	0.09	LHS
60	06/01/2007	24.980	1.40	1.00	0.050	1.40	0.07	0.16	LHS
<b>CARRIED FORWARD:</b>						<b>55.96</b>	<b>2.80</b>	<b>6.49</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>55.96</b>	<b>2.80</b>	<b>6.49</b>	
61	06/01/2007	24.990	1.60	1.00	0.050	1.60	0.08	0.19	LHS
62	06/01/2007	25.120	1.80	1.00	0.050	1.80	0.09	0.21	LHS
63	06/01/2007	25.230	1.40	1.00	0.050	1.40	0.07	0.16	LHS
64	06/01/2007	25.640	1.00	1.00	0.050	1.00	0.05	0.12	RHS
65	06/01/2007	25.876	1.00	0.80	0.050	0.80	0.04	0.09	RHS
66	06/01/2007	27.628	1.00	0.60	0.050	0.60	0.03	0.07	RHS
67	06/01/2007	27.823	1.00	1.00	0.050	1.00	0.05	0.12	RHS
68	06/01/2007	31.128	0.80	0.60	0.050	0.48	0.02	0.06	RHS
69	06/01/2007	31.238	0.80	0.80	0.050	0.64	0.03	0.07	LHS
70	06/01/2007	31.305	1.00	1.00	0.050	1.00	0.05	0.12	LHS
71	06/01/2007	17.310	2.00	1.00	0.050	2.00	0.10	0.23	RHS
72	06/01/2007	16.280	1.00	0.60	0.050	0.60	0.03	0.07	RHS
73	06/01/2007	15.410	1.00	0.60	0.050	0.60	0.03	0.07	RHS
74	07/01/2007	9.900	2.00	1.40	0.050	2.80	0.14	0.32	RHS
75	07/01/2007	9.928	1.80	1.00	0.050	1.80	0.09	0.21	RHS
76	07/01/2007	9.936	0.40	0.40	0.050	0.16	0.01	0.02	RHS
77	07/01/2007	9.940	0.80	0.60	0.050	0.48	0.02	0.06	RHS
78	07/01/2007	9.945	0.40	0.40	0.050	0.16	0.01	0.02	RHS
79	07/01/2007	14.290	0.80	0.60	0.050	0.48	0.02	0.06	LHS
80	07/01/2007	14.294	2.00	1.60	0.050	3.20	0.16	0.37	LHS
81	07/01/2007	14.296	1.80	1.00	0.050	1.80	0.09	0.21	LHS
82	07/01/2007	14.298	0.80	0.80	0.050	0.64	0.03	0.07	LHS
83	07/01/2007	14.299	2.00	1.00	0.050	2.00	0.10	0.23	LHS
84	07/01/2007	14.300	1.20	0.60	0.050	0.72	0.04	0.08	LHS
85	07/01/2007	14.305	2.00	0.80	0.050	1.60	0.08	0.19	LHS
86	07/01/2007	14.308	1.00	0.60	0.050	0.60	0.03	0.07	LHS
87	07/01/2007	14.030	1.20	1.00	0.050	1.20	0.06	0.14	RHS
88	07/01/2007	12.930	2.00	1.20	0.050	2.40	0.12	0.28	RHS
89	07/01/2007	12.900	0.60	0.40	0.050	0.24	0.01	0.03	RHS
90	08/01/2007	8.340	0.80	0.80	0.050	0.64	0.03	0.07	LHS
<b>CARRIED FORWARD:</b>						<b>90.40</b>	<b>4.52</b>	<b>10.49</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>90.40</b>	<b>4.52</b>	<b>10.49</b>	
91	08/01/2007	10.696	1.80	0.60	0.050	1.08	0.05	0.13	RHS
92	08/01/2007	10.698	2.80	0.40	0.050	1.12	0.06	0.13	RHS
93	08/01/2007	10.698	0.80	0.40	0.050	0.32	0.02	0.04	RHS
94	08/01/2007	11.452	1.20	0.40	0.050	0.48	0.02	0.06	RHS
95	08/01/2007	11.518	1.00	0.80	0.050	0.80	0.04	0.09	RHS
96	08/01/2007	24.440	1.80	1.20	0.050	2.16	0.11	0.25	LHS
97	08/01/2007	24.520	1.00	1.00	0.050	1.00	0.05	0.12	RHS
98	08/01/2007	24.515	2.10	1.00	0.050	2.10	0.11	0.24	RHS
99	08/01/2007	24.510	1.80	1.00	0.050	1.80	0.09	0.21	RHS
100	08/01/2007	26.650	0.60	0.60	0.050	0.36	0.02	0.04	RHS
101	08/01/2007	26.646	0.40	0.40	0.050	0.16	0.01	0.02	RHS
102	08/01/2007	26.644	0.40	0.40	0.050	0.16	0.01	0.02	RHS
103	12/01/2007	0.250	0.60	0.60	0.050	0.36	0.02	0.04	LHS
104	12/01/2007	1.400	1.40	0.80	0.050	1.12	0.06	0.13	RHS
105	12/01/2007	1.404	1.60	0.60	0.050	0.96	0.05	0.11	RHS
106	12/01/2007	1.406	0.40	0.40	0.050	0.16	0.01	0.02	RHS
107	12/01/2007	1.408	0.60	0.40	0.050	0.24	0.01	0.03	RHS
108	12/01/2007	1.410	0.40	0.40	0.050	0.16	0.01	0.02	RHS
109	12/01/2007	1.480	2.60	1.00	0.050	2.60	0.13	0.30	RHS
110	12/01/2007	1.488	3.80	1.00	0.050	3.80	0.19	0.44	RHS
111	12/01/2007	1.502	0.40	0.40	0.050	0.16	0.01	0.02	RHS
112	12/01/2007	1.505	0.40	0.40	0.050	0.16	0.01	0.02	RHS
113	12/01/2007	4.000	1.00	0.80	0.050	0.80	0.04	0.09	RHS
114	12/01/2007	4.230	2.80	1.00	0.050	2.80	0.14	0.32	LHS
115	12/01/2007	4.325	0.80	0.60	0.050	0.48	0.02	0.06	LHS
116	12/01/2007	4.328	0.60	0.40	0.050	0.24	0.01	0.03	LHS
117	12/01/2007	4.330	1.00	0.80	0.050	0.80	0.04	0.09	LHS
118	13/01/2007	3.680	2.00	0.80	0.050	1.60	0.08	0.19	RHS
119	13/01/2007	3.710	2.00	0.80	0.050	1.60	0.08	0.19	RHS
120	13/01/2007	3.714	2.00	0.80	0.050	1.60	0.08	0.19	RHS
<b>CARRIED FORWARD:</b>						<b>121.58</b>	<b>6.08</b>	<b>14.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>121.58</b>	<b>6.08</b>	<b>14.10</b>	
121	13/01/2007	3.918	0.80	0.60	0.050	0.48	0.02	0.06	RHS
122	13/01/2007	3.984	1.20	0.60	0.050	0.72	0.04	0.08	RHS
123	13/01/2007	3.986	0.40	0.40	0.050	0.16	0.01	0.02	RHS
124	13/01/2007	3.988	2.00	0.60	0.050	1.20	0.06	0.14	RHS
125	13/01/2007	3.990	0.60	0.40	0.050	0.24	0.01	0.03	RHS
126	13/01/2007	4.380	0.60	0.40	0.050	0.24	0.01	0.03	LHS
127	13/01/2007	4.384	0.60	0.40	0.050	0.24	0.01	0.03	LHS
128	13/01/2007	4.386	1.00	0.40	0.050	0.40	0.02	0.05	LHS
129	13/01/2007	4.388	0.40	0.40	0.050	0.16	0.01	0.02	LHS
130	13/01/2007	4.390	1.00	0.40	0.050	0.40	0.02	0.05	RHS
131	13/01/2007	5.290	0.80	0.40	0.050	0.32	0.02	0.04	LHS
132	13/01/2007	5.296	0.60	0.40	0.050	0.24	0.01	0.03	RHS
133	13/01/2007	5.318	0.40	0.40	0.050	0.16	0.01	0.02	RHS
134	13/01/2007	5.320	1.00	0.80	0.050	0.80	0.04	0.09	LHS
135	13/01/2007	5.325	0.60	0.40	0.050	0.24	0.01	0.03	RHS
136	13/01/2007	5.330	0.40	0.40	0.050	0.16	0.01	0.02	RHS
137	13/01/2007	5.337	0.60	0.40	0.050	0.24	0.01	0.03	RHS
138	13/01/2007	5.338	1.00	0.60	0.050	0.60	0.03	0.07	RHS
139	13/01/2007	5.406	1.20	0.60	0.050	0.72	0.04	0.08	RHS
140	13/01/2007	5.408	2.00	0.60	0.050	1.20	0.06	0.14	RHS
141	13/01/2007	5.410	1.00	0.60	0.050	0.60	0.03	0.07	RHS
142	13/01/2007	5.412	1.00	0.80	0.050	0.80	0.04	0.09	RHS
143	13/01/2007	5.414	1.40	0.80	0.050	1.12	0.06	0.13	RHS
144	13/01/2007	5.418	1.00	0.80	0.050	0.80	0.04	0.09	LHS
145	13/01/2007	5.420	1.40	0.80	0.050	1.12	0.06	0.13	RHS
146	13/01/2007	5.424	0.80	0.60	0.050	0.48	0.02	0.06	LHS
147	15/01/2007	5.432	0.40	0.40	0.050	0.16	0.01	0.02	RHS
148	15/01/2007	5.436	0.80	0.40	0.050	0.32	0.02	0.04	RHS
149	15/01/2007	5.438	1.40	0.80	0.050	1.12	0.06	0.13	RHS
150	15/01/2007	5.438	0.60	0.60	0.050	0.36	0.02	0.04	RHS
<b>CARRIED FORWARD:</b>						<b>137.38</b>	<b>6.87</b>	<b>15.94</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>137.38</b>	<b>6.87</b>	<b>15.94</b>	
151	15/01/2007	5.440	0.40	0.40	0.050	0.16	0.01	0.02	LHS
152	15/01/2007	5.442	0.40	0.40	0.050	0.16	0.01	0.02	LHS
153	15/01/2007	5.444	1.20	0.60	0.050	0.72	0.04	0.08	LHS
154	15/01/2007	5.446	0.40	0.40	0.050	0.16	0.01	0.02	RHS
155	15/01/2007	5.505	0.60	0.40	0.050	0.24	0.01	0.03	RHS
156	15/01/2007	5.508	0.40	0.40	0.050	0.16	0.01	0.02	RHS
157	15/01/2007	5.510	0.60	0.40	0.050	0.24	0.01	0.03	RHS
158	15/01/2007	5.512	2.40	0.80	0.050	1.92	0.10	0.22	RHS
159	15/01/2007	5.514	1.00	0.80	0.050	0.80	0.04	0.09	RHS
160	15/01/2007	5.516	0.60	0.40	0.050	0.24	0.01	0.03	RHS
161	15/01/2007	5.525	0.60	0.60	0.050	0.36	0.02	0.04	LHS
162	15/01/2007	5.528	0.80	0.60	0.050	0.48	0.02	0.06	LHS
163	15/01/2007	5.532	1.00	0.80	0.050	0.80	0.04	0.09	LHS
164	15/01/2007	5.534	1.80	0.60	0.050	1.08	0.05	0.13	LHS
165	15/01/2007	5.536	0.60	0.40	0.050	0.24	0.01	0.03	LHS
166	15/01/2007	5.546	0.80	0.40	0.050	0.32	0.02	0.04	LHS
167	15/01/2007	5.548	0.40	0.40	0.050	0.16	0.01	0.02	LHS
168	15/01/2007	5.550	0.60	0.40	0.050	0.24	0.01	0.03	LHS
169	15/01/2007	5.580	2.60	0.80	0.050	2.08	0.10	0.24	RHS
170	16/01/2007	5.616	0.80	0.60	0.050	0.48	0.02	0.06	RHS
171	16/01/2007	5.620	1.20	0.80	0.050	0.96	0.05	0.11	LHS
172	16/01/2007	5.640	0.60	0.60	0.050	0.36	0.02	0.04	LHS
173	16/01/2007	5.644	0.60	0.60	0.050	0.36	0.02	0.04	LHS
174	16/01/2007	5.650	0.80	0.80	0.050	0.64	0.03	0.07	LHS
175	16/01/2007	5.670	0.40	0.40	0.050	0.16	0.01	0.02	LHS
176	16/01/2007	5.672	0.80	0.40	0.050	0.32	0.02	0.04	RHS
177	16/01/2007	5.674	0.40	0.40	0.050	0.16	0.01	0.02	LHS
178	16/01/2007	5.750	0.60	0.40	0.050	0.24	0.01	0.03	LHS
179	16/01/2007	5.756	0.60	0.40	0.050	0.24	0.01	0.03	LHS
180	16/01/2007	5.758	0.40	0.40	0.050	0.16	0.01	0.02	LHS
<b>CARRIED FORWARD:</b>						<b>152.02</b>	<b>7.60</b>	<b>17.63</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>152.02</b>	<b>7.60</b>	<b>17.63</b>	
181	16/01/2007	5.782	1.00	0.60	0.050	0.60	0.03	0.07	LHS
182	16/01/2007	5.784	0.40	0.40	0.050	0.16	0.01	0.02	RHS
183	16/01/2007	5.790	2.00	1.00	0.050	2.00	0.10	0.23	LHS
184	16/01/2007	5.870	0.60	0.60	0.050	0.36	0.02	0.04	LHS
185	16/01/2007	5.872	0.80	0.40	0.050	0.32	0.02	0.04	LHS
186	16/01/2007	5.578	2.00	0.60	0.050	1.20	0.06	0.14	LHS
187	16/01/2007	5.892	1.80	0.80	0.050	1.44	0.07	0.17	LHS
188	16/01/2007	5.896	1.80	0.80	0.050	1.44	0.07	0.17	LHS
189	16/01/2007	5.900	3.00	0.80	0.050	2.40	0.12	0.28	RHS
190	16/01/2007	5.904	3.00	0.80	0.050	2.40	0.12	0.28	RHS
191	22/01/2007	31.218	1.20	1.80	0.050	2.16	0.11	0.25	RHS
192	22/01/2007	31.217	2.40	2.00	0.050	4.80	0.24	0.56	RHS
193	22/01/2007	31.216	1.60	1.60	0.050	2.56	0.13	0.30	RHS
194	22/01/2007	31.214	1.40	1.20	0.050	1.68	0.08	0.19	RHS
195	22/01/2007	31.212	1.20	1.20	0.050	1.44	0.07	0.17	RHS
196	22/01/2007	31.210	1.80	1.00	0.050	1.80	0.09	0.21	RHS
197	22/01/2007	31.209	2.00	1.00	0.050	2.00	0.10	0.23	RHS
198	22/01/2007	31.208	0.80	0.60	0.050	0.48	0.02	0.06	RHS
199	22/01/2007	31.206	0.60	0.40	0.050	0.24	0.01	0.03	RHS
200	22/01/2007	31.204	1.00	0.80	0.050	0.80	0.04	0.09	RHS
201	22/01/2007	31.202	2.80	1.80	0.050	5.04	0.25	0.58	LHS
202	22/01/2007	31.211	3.20	1.60	0.050	5.12	0.26	0.59	LHS
203	22/01/2007	31.210	1.40	1.20	0.050	1.68	0.08	0.19	LHS
204	22/01/2007	31.208	0.80	0.80	0.050	0.64	0.03	0.07	LHS
205	22/01/2007	31.212	2.80	1.00	0.050	2.80	0.14	0.32	LHS
206	22/01/2007	31.210	1.60	1.00	0.050	1.60	0.08	0.19	LHS
207	22/01/2007	31.208	2.00	1.00	0.050	2.00	0.10	0.23	LHS
208	22/01/2007	31.206	0.80	0.60	0.050	0.48	0.02	0.06	LHS
209	22/01/2007	31.204	1.40	0.60	0.050	0.84	0.04	0.10	LHS
210	22/01/2007	31.202	1.00	1.00	0.050	1.00	0.05	0.12	LHS
<b>CARRIED FORWARD:</b>						<b>203.50</b>	<b>10.18</b>	<b>23.61</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>203.50</b>	<b>10.18</b>	<b>23.61</b>	
211	22/01/2007	31.202	2.00	1.00	0.050	2.00	0.10	0.23	LHS
212	22/01/2007	31.201	0.80	0.60	0.050	0.48	0.02	0.06	LHS
213	22/01/2007	31.201	0.60	0.60	0.050	0.36	0.02	0.04	LHS
214	23/01/2007	32.206	0.80	0.60	0.050	0.48	0.02	0.06	LHS
215	23/01/2007	32.208	2.20	0.80	0.050	1.76	0.09	0.20	RHS
216	23/01/2007	32.210	2.20	0.80	0.050	1.76	0.09	0.20	RHS
217	23/01/2007	32.214	1.40	1.20	0.050	1.68	0.08	0.19	RHS
218	23/01/2007	32.240	1.40	1.00	0.050	1.40	0.07	0.16	LHS
219	23/01/2007	32.242	1.40	1.00	0.050	1.40	0.07	0.16	LHS
220	23/01/2007	38.648	1.20	1.00	0.050	1.20	0.06	0.14	LHS
221	23/01/2007	39.450	1.10	1.00	0.050	1.10	0.06	0.13	LHS
222	23/01/2007	39.452	0.80	0.60	0.050	0.48	0.02	0.06	LHS
223	23/01/2007	39.454	0.60	0.40	0.050	0.24	0.01	0.03	LHS
224	23/01/2007	39.456	1.00	0.60	0.050	0.60	0.03	0.07	RHS
225	23/01/2007	39.452	1.20	0.80	0.050	0.96	0.05	0.11	RHS
226	23/01/2007	39.450	1.60	0.60	0.050	0.96	0.05	0.11	RHS
227	23/01/2007	36.790	1.80	1.00	0.050	1.80	0.09	0.21	LHS
228	23/01/2007	36.190	0.60	0.60	0.050	0.36	0.02	0.04	RHS
229	23/01/2007	36.188	0.80	0.60	0.050	0.48	0.02	0.06	RHS
230	23/01/2007	36.108	0.60	0.40	0.050	0.24	0.01	0.03	LHS
231	23/01/2007	36.104	1.40	1.00	0.050	1.40	0.07	0.16	RHS
232	23/01/2007	35.725	1.00	0.80	0.050	0.80	0.04	0.09	RHS
233	23/01/2007	35.720	0.60	0.40	0.050	0.24	0.01	0.03	RHS
234	23/01/2007	35.718	0.80	0.40	0.050	0.32	0.02	0.04	RHS
235	23/01/2007	35.714	0.40	0.40	0.050	0.16	0.01	0.02	RHS
236	24/01/2007	32.550	0.80	0.60	0.050	0.48	0.02	0.06	LHS
237	24/01/2007	32.552	1.80	0.60	0.050	1.08	0.05	0.13	LHS
238	24/01/2007	32.554	1.40	0.80	0.050	1.12	0.06	0.13	LHS
239	24/01/2007	32.554	0.80	0.80	0.050	0.64	0.03	0.07	RHS
240	24/01/2007	32.558	1.00	1.00	0.050	1.00	0.05	0.12	RHS
<b>CARRIED FORWARD:</b>						<b>230.48</b>	<b>11.52</b>	<b>26.74</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>230.48</b>	<b>11.52</b>	<b>26.74</b>	
241	24/01/2007	32.562	0.80	0.60	0.050	0.48	0.02	0.06	RHS
242	24/01/2007	32.564	1.20	0.80	0.050	0.96	0.05	0.11	RHS
243	24/01/2007	32.576	1.60	1.40	0.050	2.24	0.11	0.26	RHS
244	24/01/2007	32.580	1.40	1.00	0.050	1.40	0.07	0.16	LHS
245	24/01/2007	32.582	1.00	1.00	0.050	1.00	0.05	0.12	LHS
246	24/01/2007	35.350	1.20	0.60	0.050	0.72	0.04	0.08	LHS
247	24/01/2007	35.352	1.20	0.60	0.050	0.72	0.04	0.08	LHS
248	24/01/2007	35.354	2.20	0.80	0.050	1.76	0.09	0.20	LHS
249	24/01/2007	35.360	1.60	0.60	0.050	0.96	0.05	0.11	RHS
250	24/01/2007	35.368	2.00	0.60	0.050	1.20	0.06	0.14	RHS
251	24/01/2007	35.370	3.10	0.40	0.050	1.24	0.06	0.14	RHS
252	24/01/2007	35.382	1.80	0.60	0.050	1.08	0.05	0.13	RHS
253	24/01/2007	35.384	1.20	0.60	0.050	0.72	0.04	0.08	RHS
254	24/01/2007	35.386	1.00	0.60	0.050	0.60	0.03	0.07	RHS
255	24/01/2007	40.080	1.80	1.20	0.050	2.16	0.11	0.25	RHS
256	24/01/2007	40.082	0.60	0.60	0.050	0.36	0.02	0.04	RHS
257	24/01/2007	40.088	1.40	0.80	0.050	1.12	0.06	0.13	RHS
258	24/01/2007	40.090	2.40	0.60	0.050	1.44	0.07	0.17	LHS
259	24/01/2007	40.094	2.00	0.80	0.050	1.60	0.08	0.19	LHS
260	24/01/2007	40.096	0.40	0.40	0.050	0.16	0.01	0.02	LHS
<b>TOTAL:</b>						<b>252.40</b>	<b>12.62</b>	<b>29.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	02/01/2007	10.399	2.00	1.20	0.050	2.40	0.12	0.28	LHS
2	02/01/2007	10.401	1.80	1.00	0.050	1.80	0.09	0.21	LHS
3	02/01/2007	10.403	2.00	1.00	0.050	2.00	0.10	0.23	LHS
4	02/01/2007	10.405	1.20	0.80	0.050	0.96	0.05	0.11	LHS
5	02/01/2007	10.495	1.00	0.80	0.050	0.80	0.04	0.09	RHS
6	02/01/2007	10.499	0.80	0.80	0.050	0.64	0.03	0.07	RHS
7	02/01/2007	10.511	2.00	1.00	0.050	2.00	0.10	0.23	RHS
8	02/01/2007	10.505	0.40	0.40	0.050	0.16	0.01	0.02	RHS
9	02/01/2007	10.509	0.40	0.40	0.050	0.16	0.01	0.02	RHS
10	02/01/2007	10.629	1.00	1.00	0.050	1.00	0.05	0.12	RHS
11	02/01/2007	14.229	1.00	0.80	0.050	0.80	0.04	0.09	RHS
12	02/01/2007	14.149	3.00	0.80	0.050	2.40	0.12	0.28	RHS
13	02/01/2007	14.153	3.00	0.80	0.050	2.40	0.12	0.28	RHS
14	02/01/2007	14.797	2.00	1.80	0.050	3.60	0.18	0.42	LHS
15	02/01/2007	14.799	0.40	0.40	0.050	0.16	0.01	0.02	LHS
16	02/01/2007	14.805	0.60	0.60	0.050	0.36	0.02	0.04	LHS
17	02/01/2007	14.809	0.80	0.80	0.050	0.64	0.03	0.07	LHS
18	02/01/2007	15.417	0.80	0.80	0.050	0.64	0.03	0.07	LHS
19	02/01/2007	15.869	0.60	0.60	0.050	0.36	0.02	0.04	LHS
20	02/01/2007	16.779	1.00	0.60	0.050	0.60	0.03	0.07	RHS
21	02/01/2007	17.287	1.00	0.80	0.050	0.80	0.04	0.09	RHS
22	02/01/2007	14.187	0.80	0.80	0.050	0.64	0.03	0.07	RHS
23	02/01/2007	14.149	3.80	1.00	0.050	3.80	0.19	0.44	RHS
24	02/01/2007	13.877	1.40	0.80	0.050	1.12	0.06	0.13	RHS
25	02/01/2007	13.829	1.00	0.60	0.050	0.60	0.03	0.07	RHS
26	02/01/2007	13.819	1.00	0.80	0.050	0.80	0.04	0.09	RHS
27	03/01/2007	8.661	0.80	0.80	0.050	0.64	0.03	0.07	RHS
28	03/01/2007	8.659	1.00	0.80	0.050	0.80	0.04	0.09	RHS
29	03/01/2007	15.439	1.00	0.80	0.050	0.80	0.04	0.09	LHS
30	03/01/2007	15.443	1.20	0.60	0.050	0.72	0.04	0.08	RHS
<b>CARRIED FORWARD:</b>						<b>34.60</b>	<b>1.73</b>	<b>4.01</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>34.60</b>	<b>1.73</b>	<b>4.01</b>	
31	03/01/2007	15.445	3.00	0.60	0.050	1.80	0.09	0.21	RHS
32	03/01/2007	15.447	2.00	0.60	0.050	1.20	0.06	0.14	RHS
33	03/01/2007	15.448	2.00	0.60	0.050	1.20	0.06	0.14	RHS
34	03/01/2007	15.449	2.00	0.60	0.050	1.20	0.06	0.14	RHS
35	03/01/2007	15.451	2.00	0.40	0.050	0.80	0.04	0.09	RHS
36	03/01/2007	15.455	2.40	0.40	0.050	0.96	0.05	0.11	RHS
37	03/01/2007	14.929	1.00	1.00	0.050	1.00	0.05	0.12	RHS
38	03/01/2007	14.927	0.60	0.60	0.050	0.36	0.02	0.04	RHS
39	03/01/2007	14.925	0.60	0.40	0.050	0.24	0.01	0.03	RHS
40	03/01/2007	14.809	1.20	1.00	0.050	1.20	0.06	0.14	RHS
41	03/01/2007	13.279	1.40	0.80	0.050	1.12	0.06	0.13	LHS
42	03/01/2007	9.997	0.80	0.80	0.050	0.64	0.03	0.07	RHS
43	03/01/2007	9.995	0.60	0.60	0.050	0.36	0.02	0.04	RHS
44	03/01/2007	9.993	0.40	0.40	0.050	0.16	0.01	0.02	RHS
45	03/01/2007	11.997	1.20	0.80	0.050	0.96	0.05	0.11	RHS
46	03/01/2007	11.947	1.20	0.80	0.050	0.96	0.05	0.11	RHS
47	04/01/2007	13.529	0.80	0.80	0.050	0.64	0.03	0.07	LHS
48	04/01/2007	13.531	1.00	1.00	0.050	1.00	0.05	0.12	LHS
49	04/01/2007	13.533	1.00	1.00	0.050	1.00	0.05	0.12	LHS
50	04/01/2007	13.553	1.00	0.60	0.050	0.60	0.03	0.07	LHS
51	04/01/2007	13.555	0.40	0.40	0.050	0.16	0.01	0.02	LHS
52	04/01/2007	13.549	1.00	1.00	0.050	1.00	0.05	0.12	RHS
53	04/01/2007	13.545	0.80	0.80	0.050	0.64	0.03	0.07	RHS
54	04/01/2007	13.543	0.60	0.40	0.050	0.24	0.01	0.03	RHS
55	04/01/2007	13.541	0.60	0.40	0.050	0.24	0.01	0.03	RHS
56	04/01/2007	16.499	1.20	1.00	0.050	1.20	0.06	0.14	LHS
57	04/01/2007	16.505	1.80	1.20	0.050	2.16	0.11	0.25	LHS
58	04/01/2007	16.699	0.80	0.80	0.050	0.64	0.03	0.07	LHS
59	04/01/2007	16.701	0.60	0.40	0.050	0.24	0.01	0.03	LHS
60	04/01/2007	16.937	1.20	1.00	0.050	1.20	0.06	0.14	LHS
<b>CARRIED FORWARD:</b>						<b>59.72</b>	<b>2.99</b>	<b>6.93</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>59.72</b>	<b>2.99</b>	<b>6.93</b>	
61	04/01/2007	16.939	0.40	0.40	0.050	0.16	0.01	0.02	LHS
62	04/01/2007	16.997	2.40	0.60	0.050	1.44	0.07	0.17	LHS
63	04/01/2007	17.001	1.20	1.00	0.050	1.20	0.06	0.14	LHS
64	04/01/2007	19.059	0.80	0.60	0.050	0.48	0.02	0.06	RHS
65	04/01/2007	19.109	2.00	0.80	0.050	1.60	0.08	0.19	RHS
66	04/01/2007	19.053	0.80	0.80	0.050	0.64	0.03	0.07	RHS
67	05/01/2007	4.635	1.80	0.60	0.050	1.08	0.05	0.13	RHS
68	05/01/2007	4.633	0.80	0.40	0.050	0.32	0.02	0.04	RHS
69	05/01/2007	4.539	1.00	0.80	0.050	0.80	0.04	0.09	RHS
70	05/01/2007	4.537	0.80	0.80	0.050	0.64	0.03	0.07	RHS
71	05/01/2007	4.523	1.00	0.80	0.050	0.80	0.04	0.09	RHS
72	05/01/2007	4.511	1.00	1.00	0.050	1.00	0.05	0.12	RHS
73	05/01/2007	4.497	0.80	0.40	0.050	0.32	0.02	0.04	RHS
74	05/01/2007	4.229	0.40	0.40	0.050	0.16	0.01	0.02	RHS
75	05/01/2007	4.227	0.60	0.40	0.050	0.24	0.01	0.03	RHS
76	05/01/2007	3.299	0.40	0.40	0.050	0.16	0.01	0.02	LHS
77	05/01/2007	3.301	1.00	0.40	0.050	0.40	0.02	0.05	LHS
78	05/01/2007	6.809	1.20	0.60	0.050	0.72	0.04	0.08	RHS
79	05/01/2007	6.808	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	05/01/2007	6.807	0.80	0.40	0.050	0.32	0.02	0.04	RHS
81	05/01/2007	6.806	0.40	0.40	0.050	0.16	0.01	0.02	RHS
82	05/01/2007	6.805	0.60	0.60	0.050	0.36	0.02	0.04	RHS
83	05/01/2007	6.803	1.00	0.60	0.050	0.60	0.03	0.07	RHS
84	05/01/2007	6.801	0.60	0.60	0.050	0.36	0.02	0.04	RHS
85	05/01/2007	6.799	0.80	0.80	0.050	0.64	0.03	0.07	RHS
86	05/01/2007	10.039	3.20	1.00	0.050	3.20	0.16	0.37	RHS
87	05/01/2007	10.037	1.20	1.00	0.050	1.20	0.06	0.14	RHS
88	06/01/2007	5.749	5.00	0.60	0.050	3.00	0.15	0.35	RHS
89	06/01/2007	5.747	0.40	0.40	0.050	0.16	0.01	0.02	RHS
90	06/01/2007	5.735	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>CARRIED FORWARD:</b>						<b>83.48</b>	<b>4.17</b>	<b>9.68</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>83.48</b>	<b>4.17</b>	<b>9.68</b>	
91	06/01/2007	5.733	2.20	0.60	0.050	1.32	0.07	0.15	RHS
92	06/01/2007	0.821	0.80	0.40	0.050	0.32	0.02	0.04	LHS
93	06/01/2007	4.453	1.00	0.40	0.050	0.40	0.02	0.05	RHS
94	06/01/2007	16.237	2.00	0.80	0.050	1.60	0.08	0.19	LHS
95	06/01/2007	15.169	0.80	0.60	0.050	0.48	0.02	0.06	RHS
96	06/01/2007	15.049	1.00	0.80	0.050	0.80	0.04	0.09	RHS
97	06/01/2007	13.809	0.80	0.60	0.050	0.48	0.02	0.06	RHS
98	06/01/2007	12.369	0.40	0.40	0.050	0.16	0.01	0.02	RHS
99	06/01/2007	12.329	0.40	0.40	0.050	0.16	0.01	0.02	RHS
100	06/01/2007	12.309	0.80	0.80	0.050	0.64	0.03	0.07	RHS
101	06/01/2007	12.307	0.60	0.60	0.050	0.36	0.02	0.04	RHS
102	06/01/2007	12.303	0.60	0.60	0.050	0.36	0.02	0.04	RHS
103	06/01/2007	12.299	0.60	0.40	0.050	0.24	0.01	0.03	LHS
104	06/01/2007	12.297	0.60	0.40	0.050	0.24	0.01	0.03	LHS
105	06/01/2007	12.295	0.40	0.40	0.050	0.16	0.01	0.02	RHS
106	06/01/2007	12.289	0.60	0.40	0.050	0.24	0.01	0.03	RHS
107	06/01/2007	12.279	0.60	0.40	0.050	0.24	0.01	0.03	RHS
108	06/01/2007	11.997	1.00	0.80	0.050	0.80	0.04	0.09	RHS
109	08/01/2007	15.694	1.00	1.00	0.050	1.00	0.05	0.12	LHS
110	08/01/2007	15.149	1.60	0.60	0.050	0.96	0.05	0.11	RHS
111	08/01/2007	14.241	0.80	0.80	0.050	0.64	0.03	0.07	RHS
112	08/01/2007	13.791	0.60	0.60	0.050	0.36	0.02	0.04	RHS
113	08/01/2007	13.731	1.00	0.40	0.050	0.40	0.02	0.05	RHS
114	08/01/2007	13.701	1.00	0.60	0.050	0.60	0.03	0.07	RHS
115	08/01/2007	13.697	0.80	0.60	0.050	0.48	0.02	0.06	RHS
116	08/01/2007	13.695	0.60	0.40	0.050	0.24	0.01	0.03	LHS
117	08/01/2007	13.693	0.40	0.40	0.050	0.16	0.01	0.02	RHS
118	08/01/2007	13.689	2.00	0.80	0.050	1.60	0.08	0.19	RHS
119	08/01/2007	13.687	0.40	0.40	0.050	0.16	0.01	0.02	RHS
120	08/01/2007	12.047	0.40	0.40	0.050	0.16	0.01	0.02	RHS
<b>CARRIED FORWARD:</b>						<b>99.24</b>	<b>4.96</b>	<b>11.51</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>99.24</b>	<b>4.96</b>	<b>11.51</b>	
121	08/01/2007	12.045	0.40	0.40	0.050	0.16	0.01	0.02	RHS
122	08/01/2007	12.043	1.00	0.60	0.050	0.60	0.03	0.07	RHS
123	08/01/2007	12.039	0.40	0.40	0.050	0.16	0.01	0.02	RHS
124	08/01/2007	12.037	0.60	0.60	0.050	0.36	0.02	0.04	RHS
125	08/01/2007	12.035	0.80	0.60	0.050	0.48	0.02	0.06	RHS
126	08/01/2007	12.033	1.00	0.80	0.050	0.80	0.04	0.09	RHS
127	08/01/2007	12.012	0.60	0.60	0.050	0.36	0.02	0.04	RHS
128	08/01/2007	11.999	0.60	0.60	0.050	0.36	0.02	0.04	RHS
129	08/01/2007	11.997	0.80	0.60	0.050	0.48	0.02	0.06	RHS
130	11/01/2007	11.947	2.20	0.80	0.050	1.76	0.09	0.20	RHS
131	11/01/2007	11.789	0.80	0.80	0.050	0.64	0.03	0.07	RHS
132	11/01/2007	10.939	0.80	0.80	0.050	0.64	0.03	0.07	RHS
133	11/01/2007	10.937	1.00	0.80	0.050	0.80	0.04	0.09	RHS
134	11/01/2007	10.935	0.60	0.60	0.050	0.36	0.02	0.04	LHS
135	11/01/2007	10.933	0.40	0.40	0.050	0.16	0.01	0.02	LHS
136	11/01/2007	10.931	1.00	0.60	0.050	0.60	0.03	0.07	LHS
137	11/01/2007	10.929	0.80	0.60	0.050	0.48	0.02	0.06	LHS
138	11/01/2007	10.927	2.00	1.00	0.050	2.00	0.10	0.23	RHS
139	11/01/2007	10.925	0.60	0.60	0.050	0.36	0.02	0.04	RHS
140	11/01/2007	10.921	0.60	0.60	0.050	0.36	0.02	0.04	LHS
141	11/01/2007	10.845	0.80	0.40	0.050	0.32	0.02	0.04	RHS
142	11/01/2007	10.809	0.60	0.40	0.050	0.24	0.01	0.03	RHS
143	11/01/2007	10.807	0.80	0.40	0.050	0.32	0.02	0.04	RHS
144	11/01/2007	10.729	0.80	0.40	0.050	0.32	0.02	0.04	RHS
145	11/01/2007	10.349	1.20	0.80	0.050	0.96	0.05	0.11	RHS
146	11/01/2007	9.941	1.00	0.60	0.050	0.60	0.03	0.07	RHS
147	11/01/2007	9.939	0.60	0.40	0.050	0.24	0.01	0.03	RHS
148	11/01/2007	9.867	0.80	0.60	0.050	0.48	0.02	0.06	RHS
149	11/01/2007	8.409	5.00	1.40	0.050	7.00	0.35	0.81	RHS
150	11/01/2007	7.441	3.80	1.00	0.050	3.80	0.19	0.44	RHS
<b>TOTAL:</b>						<b>125.44</b>	<b>6.27</b>	<b>14.55</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

DISTRICT: KOTA KINABALU  
 ROUTE NO. 608  
 ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA  
 MONTH: JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
<b>TOTAL:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-				
1	01/01/2007	98.570	1.00	0.60	0.05	0.60	0.03	0.07	
2	01/01/2007	97.571	1.00	0.75	0.05	0.75	0.04	0.09	
3	01/01/2007	71.570	1.10	0.50	0.05	0.55	0.03	0.06	
4	01/01/2007	71.571	0.88	0.53	0.05	0.47	0.02	0.05	
5	01/01/2007	71.580	0.50	0.50	0.05	0.25	0.01	0.03	
6	02/01/2007	106.170	1.05	1.00	0.05	1.05	0.05	0.12	
7	02/01/2007	106.570	1.00	1.00	0.05	1.00	0.05	0.12	
8	02/01/2007	106.571	0.80	0.70	0.05	0.56	0.03	0.06	
9	02/01/2007	106.572	1.00	0.90	0.05	0.90	0.05	0.10	
10	02/01/2007	108.370	1.00	1.00	0.05	1.00	0.05	0.12	
11	02/01/2007	108.371	1.00	0.90	0.05	0.90	0.05	0.10	
12	02/01/2007	108.372	0.80	0.60	0.05	0.48	0.02	0.06	
13	02/01/2007	108.400	1.00	0.90	0.05	0.90	0.05	0.10	
14	02/01/2007	108.410	0.90	0.80	0.05	0.72	0.04	0.08	
15	02/01/2007	108.411	1.10	1.00	0.05	1.10	0.06	0.13	
16	04/01/2007	84.170	1.10	1.00	0.05	1.10	0.06	0.13	
17	04/01/2007	84.171	1.00	1.00	0.05	1.00	0.05	0.12	
18	04/01/2007	84.172	0.80	0.50	0.05	0.40	0.02	0.05	
19	04/01/2007	74.470	1.00	1.00	0.05	1.00	0.05	0.12	
20	04/01/2007	74.471	1.00	0.60	0.05	0.60	0.03	0.07	
21	04/01/2007	74.472	1.00	1.00	0.05	1.00	0.05	0.12	
22	04/01/2007	74.770	0.90	0.80	0.05	0.72	0.04	0.08	
23	04/01/2007	74.771	0.60	0.60	0.05	0.36	0.02	0.04	
24	04/01/2007	74.772	0.60	0.50	0.05	0.30	0.02	0.03	
25	05/01/2007	108.370	1.00	0.70	0.05	0.70	0.04	0.08	
26	05/01/2007	108.371	1.00	0.80	0.05	0.80	0.04	0.09	
27	05/01/2007	108.372	1.00	0.70	0.05	0.70	0.04	0.08	
28	05/01/2007	108.373	0.80	0.70	0.05	0.56	0.03	0.06	
29	05/01/2007	107.670	0.80	0.70	0.05	0.56	0.03	0.06	
30	05/01/2007	107.671	1.00	0.80	0.05	0.80	0.04	0.09	
<b>CARRIED FORWARD:</b>						<b>21.83</b>	<b>1.09</b>	<b>2.53</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>21.83</b>	<b>1.09</b>	<b>2.53</b>	
31	05/01/2007	107.672	1.00	0.90	0.05	0.90	0.05	0.10	
32	06/01/2007	106.970	0.80	0.70	0.05	0.56	0.03	0.06	
33	06/01/2007	106.971	1.00	1.00	0.05	1.00	0.05	0.12	
34	06/01/2007	106.972	1.00	1.00	0.05	1.00	0.05	0.12	
35	06/01/2007	106.973	0.90	0.85	0.05	0.77	0.04	0.09	
36	06/01/2007	106.570	1.00	1.00	0.05	1.00	0.05	0.12	
37	06/01/2007	106.571	1.00	1.00	0.05	1.00	0.05	0.12	
38	06/01/2007	106.572	1.10	1.00	0.05	1.10	0.06	0.13	
39	06/01/2007	106.400	1.00	0.80	0.05	0.80	0.04	0.09	
40	06/01/2007	106.410	1.00	0.70	0.05	0.70	0.04	0.08	
41	06/01/2007	106.411	0.90	0.75	0.05	0.68	0.03	0.08	
42	06/01/2007	106.420	0.80	0.70	0.05	0.56	0.03	0.06	
43	06/01/2007	106.421	0.70	0.60	0.05	0.42	0.02	0.05	
44	06/01/2007	106.422	0.90	0.90	0.05	0.81	0.04	0.09	
45	08/01/2007	108.470	0.70	0.60	0.05	0.42	0.02	0.05	
46	08/01/2007	108.471	1.00	1.00	0.05	1.00	0.05	0.12	
47	08/01/2007	108.421	1.00	1.00	0.05	1.00	0.05	0.12	
48	08/01/2007	108.422	0.60	0.50	0.05	0.30	0.02	0.03	
49	08/01/2007	108.423	1.00	0.80	0.05	0.80	0.04	0.09	
50	08/01/2007	108.410	0.80	0.60	0.05	0.48	0.02	0.06	
51	08/01/2007	108.411	0.70	0.70	0.05	0.49	0.02	0.06	
52	08/01/2007	108.412	1.00	0.90	0.05	0.90	0.05	0.10	
53	09/01/2007	108.370	0.75	0.60	0.05	0.45	0.02	0.05	
54	09/01/2007	108.371	0.80	0.75	0.05	0.60	0.03	0.07	
55	09/01/2007	108.372	0.80	0.50	0.05	0.40	0.02	0.05	
56	09/01/2007	108.373	1.00	1.00	0.05	1.00	0.05	0.12	
57	09/01/2007	108.374	0.60	0.50	0.05	0.30	0.02	0.03	
58	09/01/2007	108.375	0.50	0.50	0.05	0.25	0.01	0.03	
59	10/01/2007	108.170	0.60	0.60	0.05	0.36	0.02	0.04	
60	10/01/2007	108.171	0.70	0.60	0.05	0.42	0.02	0.05	
<b>CARRIED FORWARD:</b>						<b>42.29</b>	<b>2.11</b>	<b>4.91</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>42.29</b>	<b>2.11</b>	<b>4.91</b>	
61	10/01/2007	108.172	0.80	0.80	0.05	0.64	0.03	0.07	
62	10/01/2007	108.970	0.90	0.85	0.05	0.77	0.04	0.09	
63	10/01/2007	108.570	1.00	0.90	0.05	0.90	0.05	0.10	
64	10/01/2007	108.470	1.00	0.80	0.05	0.80	0.04	0.09	
65	10/01/2007	108.300	0.90	0.80	0.05	0.72	0.04	0.08	
66	10/01/2007	108.070	1.00	1.00	0.05	1.00	0.05	0.12	
67	10/01/2007	108.071	0.75	0.60	0.05	0.45	0.02	0.05	
68	10/01/2007	108.072	1.00	0.90	0.05	0.90	0.05	0.10	
69	10/01/2007	108.073	1.00	0.80	0.05	0.80	0.04	0.09	
70	11/01/2007	107.970	0.80	0.70	0.05	0.56	0.03	0.06	
71	11/01/2007	107.970	0.90	0.60	0.05	0.54	0.03	0.06	
72	11/01/2007	107.971	0.80	0.70	0.05	0.56	0.03	0.06	
73	11/01/2007	105.170	1.00	0.80	0.05	0.80	0.04	0.09	
74	11/01/2007	105.171	1.00	1.00	0.05	1.00	0.05	0.12	
75	11/01/2007	105.172	0.50	0.50	0.05	0.25	0.01	0.03	
76	11/01/2007	105.570	1.05	1.00	0.05	1.05	0.05	0.12	
77	13/01/2007	105.770	0.80	0.70	0.05	0.56	0.03	0.06	
78	13/01/2007	105.771	0.95	0.80	0.05	0.76	0.04	0.09	
79	13/01/2007	105.772	1.00	0.90	0.05	0.90	0.05	0.10	
80	13/01/2007	105.780	0.80	0.65	0.05	0.52	0.03	0.06	
81	13/01/2007	105.781	0.70	0.60	0.05	0.42	0.02	0.05	
82	13/01/2007	105.570	1.00	0.90	0.05	0.90	0.05	0.10	
83	13/01/2007	105.571	0.90	0.80	0.05	0.72	0.04	0.08	
84	13/01/2007	105.580	1.00	1.00	0.05	1.00	0.05	0.12	
85	13/01/2007	105.581	0.80	0.60	0.05	0.48	0.02	0.06	
86	13/01/2007	105.582	0.80	0.70	0.05	0.56	0.03	0.06	
87	13/01/2007	105.583	0.60	0.50	0.05	0.30	0.02	0.03	
88	15/01/2007	105.970	1.20	1.00	0.05	1.20	0.06	0.14	
89	15/01/2007	105.971	1.40	1.30	0.05	1.82	0.09	0.21	
90	15/01/2007	105.972	1.50	0.90	0.05	1.35	0.07	0.16	
<b>CARRIED FORWARD :</b>						<b>65.51</b>	<b>3.28</b>	<b>7.60</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>65.51</b>	<b>3.28</b>	<b>7.60</b>	
91	15/01/2007	105.980	1.20	1.10	0.05	1.32	0.07	0.15	
92	16/01/2007	106.600	1.00	0.80	0.05	0.80	0.04	0.09	
93	16/01/2007	106.610	1.00	0.90	0.05	0.90	0.05	0.10	
94	16/01/2007	106.611	0.90	0.80	0.05	0.72	0.04	0.08	
95	16/01/2007	106.612	0.80	0.70	0.05	0.56	0.03	0.06	
96	16/01/2007	106.770	1.00	0.80	0.05	0.80	0.04	0.09	
97	16/01/2007	106.771	0.80	0.50	0.05	0.40	0.02	0.05	
98	16/01/2007	106.772	0.90	0.50	0.05	0.45	0.02	0.05	
99	16/01/2007	106.773	0.50	0.50	0.05	0.25	0.01	0.03	
100	16/01/2007	106.780	0.80	0.60	0.05	0.48	0.02	0.06	
101	18/01/2007	106.800	1.00	0.90	0.05	0.90	0.05	0.10	
102	18/01/2007	106.801	1.00	0.90	0.05	0.90	0.05	0.10	
103	18/01/2007	106.802	0.60	0.60	0.05	0.36	0.02	0.04	
104	18/01/2007	106.810	1.00	1.00	0.05	1.00	0.05	0.12	
105	18/01/2007	106.811	1.00	1.00	0.05	1.00	0.05	0.12	
106	18/01/2007	106.812	1.00	0.75	0.05	0.75	0.04	0.09	
107	19/01/2007	106.820	0.70	0.50	0.05	0.35	0.02	0.04	
108	19/01/2007	106.821	1.00	0.70	0.05	0.70	0.04	0.08	
109	19/01/2007	106.822	1.00	1.00	0.05	1.00	0.05	0.12	
110	19/01/2007	106.830	1.00	1.00	0.05	1.00	0.05	0.12	
111	19/01/2007	106.831	1.00	0.70	0.05	0.70	0.04	0.08	
112	19/01/2007	106.832	0.70	0.60	0.05	0.42	0.02	0.05	
113	19/01/2007	106.833	0.90	0.80	0.05	0.72	0.04	0.08	
114	19/01/2007	106.840	1.00	1.00	0.05	1.00	0.05	0.12	
115									
116									
117									
118									
119									
120									
<b>BALANCE END OF JANUARY :</b>						<b>82.99</b>	<b>4.15</b>	<b>9.63</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA MARUDU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-				
1	02/01/2007	136.000	0.90	0.80	0.05	0.72	0.04	0.08	
2	02/01/2007	136.010	1.00	0.70	0.05	0.70	0.04	0.08	
3	02/01/2007	136.011	1.00	1.00	0.05	1.00	0.05	0.12	
4	02/01/2007	136.400	1.00	0.60	0.05	0.60	0.03	0.07	
5	02/01/2007	136.932	0.80	0.70	0.05	0.56	0.03	0.06	
6	02/01/2007	136.933	0.60	0.60	0.05	0.36	0.02	0.04	
7	02/01/2007	136.934	1.00	1.00	0.05	1.00	0.05	0.12	
8	03/01/2007	137.200	1.00	1.00	0.05	1.00	0.05	0.12	
9	03/01/2007	137.261	1.00	1.00	0.05	1.00	0.05	0.12	
10	03/01/2007	137.262	0.80	0.60	0.05	0.48	0.02	0.06	
11	03/01/2007	137.263	0.80	1.00	0.05	0.80	0.04	0.09	
12	03/01/2007	137.264	1.00	1.00	0.05	1.00	0.05	0.12	
13	03/01/2007	137.530	1.00	0.80	0.05	0.80	0.04	0.09	
14	03/01/2007	137.531	0.80	1.90	0.05	1.52	0.08	0.18	
15	03/01/2007	137.532	1.00	2.94	0.05	2.94	0.15	0.34	
16	03/01/2007	137.533	2.00	1.00	0.05	2.00	0.10	0.23	
17	03/01/2007	137.540	1.00	0.80	0.05	0.80	0.04	0.09	
18	03/01/2007	137.541	1.00	0.90	0.05	0.90	0.05	0.10	
19	03/01/2007	137.542	0.90	0.80	0.05	0.72	0.04	0.08	
20	05/01/2007	137.543	0.90	1.04	0.05	0.94	0.05	0.11	
21	05/01/2007	137.400	1.00	0.80	0.05	0.80	0.04	0.09	
22	05/01/2007	137.410	1.00	0.70	0.05	0.70	0.04	0.08	
23	05/01/2007	137.411	0.80	0.90	0.05	0.72	0.04	0.08	
24	05/01/2007	137.412	1.00	1.00	0.05	1.00	0.05	0.12	
25	05/01/2007	137.413	1.00	0.80	0.05	0.80	0.04	0.09	
26	05/01/2007	137.420	1.00	1.00	0.05	1.00	0.05	0.12	
27	05/01/2007	137.421	1.00	1.00	0.05	1.00	0.05	0.12	
28	05/01/2007	137.423	1.00	0.90	0.05	0.90	0.05	0.10	
29	06/01/2007	139.200	0.90	0.80	0.05	0.72	0.04	0.08	
30	06/01/2007	139.210	1.00	0.70	0.05	0.70	0.04	0.08	
<b>CARRIED FORWARD :</b>						<b>28.18</b>	<b>1.41</b>	<b>3.27</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA MARUDU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>28.18</b>	<b>1.41</b>	<b>3.27</b>	
31	06/01/2007	139.211	1.00	1.00	0.05	1.00	0.05	0.12	
32	06/01/2007	139.212	1.00	0.70	0.05	0.70	0.04	0.08	
33	06/01/2007	139.230	1.00	1.00	0.05	1.00	0.05	0.12	
34	06/01/2007	139.231	1.00	1.00	0.05	1.00	0.05	0.12	
35	06/01/2007	139.232	0.90	0.80	0.05	0.72	0.04	0.08	
36	06/01/2007	139.233	1.00	0.80	0.05	0.80	0.04	0.09	
37	06/01/2007	139.300	1.00	1.00	0.05	1.00	0.05	0.12	
38	06/01/2007	139.310	1.00	1.00	0.05	1.00	0.05	0.12	
39	08/01/2007	135.232	0.90	0.80	0.05	0.72	0.04	0.08	
40	08/01/2007	135.231	1.00	1.00	0.05	1.00	0.05	0.12	
41	08/01/2007	135.232	1.00	0.70	0.05	0.70	0.04	0.08	
42	08/01/2007	135.233	1.00	1.00	0.05	1.00	0.05	0.12	
43	08/01/2007	135.530	1.00	0.60	0.05	0.60	0.03	0.07	
44	08/01/2007	135.531	0.70	0.80	0.05	0.56	0.03	0.06	
45	08/01/2007	135.532	0.60	0.60	0.05	0.36	0.02	0.04	
46	08/01/2007	135.900	1.00	0.60	0.05	0.60	0.03	0.07	
47	08/01/2007	136.020	0.80	0.60	0.05	0.48	0.02	0.06	
48	08/01/2007	136.021	0.60	0.60	0.05	0.36	0.02	0.04	
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>BALANCE END OF JANUARY :</b>						<b>41.78</b>	<b>2.09</b>	<b>4.85</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS	
<b>BROUGHT FORWARD:</b>			-	-	-					
1	04/01/2007	147.230	0.80	0.60	0.05	0.48	0.02	0.06	MATUNGGONG	
2	04/01/2007	147.232	0.90	0.70	0.05	0.63	0.03	0.07		
3	04/01/2007	147.300	1.00	0.90	0.05	0.90	0.05	0.10		
4	04/01/2007	147.132	1.20	1.10	0.05	1.32	0.07	0.15		
5	04/01/2007	147.130	1.10	0.90	0.05	0.99	0.05	0.11		
6	05/01/2007	187.232	0.73	0.60	0.05	0.44	0.02	0.05		KUDAT PROTOCOL AREA
7	05/01/2007	187.230	1.00	1.00	0.05	1.00	0.05	0.12		
8	05/01/2007	187.241	0.90	0.70	0.05	0.63	0.03	0.07		
9	05/01/2007	187.242	0.60	0.50	0.05	0.30	0.02	0.03		
10	05/01/2007	187.000	0.95	0.75	0.05	0.71	0.04	0.08		
11	05/01/2007	187.100	1.00	0.98	0.05	0.98	0.05	0.11		
12	08/01/2007	147.230	1.00	1.00	0.05	1.00	0.05	0.12		
13	08/01/2007	147.231	1.00	1.00	0.05	1.00	0.05	0.12		
14	08/01/2007	147.232	1.00	1.00	0.05	1.00	0.05	0.12		
15	08/01/2007	147.233	1.00	0.80	0.05	0.80	0.04	0.09		
16	08/01/2007	147.234	0.60	0.60	0.05	0.36	0.02	0.04		
17	08/01/2007	147.240	0.80	0.80	0.05	0.64	0.03	0.07		
18	08/01/2007	147.241	0.70	0.60	0.05	0.42	0.02	0.05		
19	09/01/2007	146.230	0.80	0.70	0.05	0.56	0.03	0.06		
20	09/01/2007	146.231	1.00	1.00	0.05	1.00	0.05	0.12		
21	09/01/2007	146.232	0.60	0.60	0.05	0.36	0.02	0.04		
22	09/01/2007	146.330	1.00	1.00	0.05	1.00	0.05	0.12		
23	09/01/2007	146.331	0.70	0.50	0.05	0.35	0.02	0.04		
24	09/01/2007	146.332	0.50	0.50	0.05	0.25	0.01	0.03		
25	09/01/2007	146.333	1.00	1.00	0.05	1.00	0.05	0.12		
26	10/01/2007	145.200	1.30	1.00	0.05	1.30	0.07	0.15		
27	10/01/2007	145.210	1.00	0.90	0.05	0.90	0.05	0.10		
28	10/01/2007	145.211	1.00	1.00	0.05	1.00	0.05	0.12		
29	10/01/2007	145.212	0.90	0.50	0.05	0.45	0.02	0.05		
30	10/01/2007	146.130	1.00	1.00	0.05	1.00	0.05	0.12		
<b>CARRIED FORWARD :</b>						<b>22.77</b>	<b>1.14</b>	<b>2.64</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>22.77</b>	<b>1.14</b>	<b>2.64</b>	
31	10/01/2007	146.131	0.80	0.70	0.05	0.56	0.03	0.06	
32	10/01/2007	146.132	0.80	0.60	0.05	0.48	0.02	0.06	
33	10/01/2007	146.133	1.00	1.00	0.05	1.00	0.05	0.12	
34	11/01/2007	159.230	0.80	0.80	0.05	0.64	0.03	0.07	
35	11/01/2007	159.231	1.00	1.00	0.05	1.00	0.05	0.12	
36	11/01/2007	159.232	1.00	1.00	0.05	1.00	0.05	0.12	
37	11/01/2007	146.700	0.90	0.80	0.05	0.72	0.04	0.08	
38	11/01/2007	146.701	1.00	0.70	0.05	0.70	0.04	0.08	
39	11/01/2007	146.710	1.00	1.00	0.05	1.00	0.05	0.12	
40	11/01/2007	146.711	0.60	0.70	0.05	0.42	0.02	0.05	
41	11/01/2007	146.712	0.80	0.60	0.05	0.48	0.02	0.06	
42	11/01/2007	146.713	1.00	0.60	0.05	0.60	0.03	0.07	
43	13/01/2007	168.230	1.00	1.00	0.05	1.00	0.05	0.12	
44	13/01/2007	168.231	1.00	1.00	0.05	1.00	0.05	0.12	
45	13/01/2007	168.232	0.80	0.80	0.05	0.64	0.03	0.07	
46	13/01/2007	168.233	0.90	0.80	0.05	0.72	0.04	0.08	
47	13/01/2007	168.300	1.00	1.00	0.05	1.00	0.05	0.12	
48	13/01/2007	168.310	1.00	1.00	0.05	1.00	0.05	0.12	
49	13/01/2007	168.232	1.00	9.00	0.05	9.00	0.45	1.04	
50	13/01/2007	169.203	0.80	0.60	0.05	0.48	0.02	0.06	
51	13/01/2007	169.104	1.00	0.80	0.05	0.80	0.04	0.09	
52	13/01/2007	169.210	1.00	1.00	0.05	1.00	0.05	0.12	
53	13/01/2007	169.232	1.00	1.00	0.05	1.00	0.05	0.12	
54	13/01/2007	169.232	0.90	0.80	0.05	0.72	0.04	0.08	
55	13/01/2007	169.234	0.70	0.70	0.05	0.49	0.02	0.06	
56	13/01/2007	169.235	1.00	0.80	0.05	0.80	0.04	0.09	
57	16/01/2007	170.100	0.80	0.80	0.05	0.64	0.03	0.07	
58	16/01/2007	170.101	1.00	0.90	0.05	0.90	0.05	0.10	
59	16/01/2007	170.121	0.90	0.90	0.05	0.81	0.04	0.09	
60	16/01/2007	170.121	1.00	1.00	0.05	1.00	0.05	0.12	
<b>CARRIED FORWARD :</b>						<b>54.37</b>	<b>2.72</b>	<b>6.31</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JANUARY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>54.37</b>	<b>2.72</b>	<b>6.31</b>	
61	16/01/2007	170.230	0.90	0.90	0.05	0.81	0.04	0.09	
62	16/01/2007	170.232	0.90	0.80	0.05	0.72	0.04	0.08	
63	16/01/2007	170.240	1.00	1.00	0.05	1.00	0.05	0.12	
64	17/01/2007	173.100	0.60	0.60	0.05	0.36	0.02	0.04	
65	17/01/2007	173.110	0.60	0.50	0.05	0.30	0.02	0.03	
66	17/01/2007	173.232	1.00	0.80	0.05	0.80	0.04	0.09	
67	17/01/2007	173.233	0.80	0.70	0.05	0.56	0.03	0.06	
68	19/01/2007	175.200	1.00	1.00	0.05	1.00	0.05	0.12	
69	19/01/2007	175.210	0.90	0.80	0.05	0.72	0.04	0.08	
70	19/01/2007	185.230	1.00	0.90	0.05	0.90	0.05	0.10	
71	19/01/2007	185.500	1.00	1.00	0.05	1.00	0.05	0.12	
72	19/01/2007	185.520	0.80	0.80	0.05	0.64	0.03	0.07	
73	19/01/2007	185.521	0.70	0.70	0.05	0.49	0.02	0.06	
74	19/01/2007	185.522	1.00	1.00	0.05	1.00	0.05	0.12	
75	19/01/2007	185.523	1.00	1.00	0.05	1.00	0.05	0.12	
76	19/01/2007	185.560	0.80	0.80	0.05	0.64	0.03	0.07	
77	19/01/2007	185.561	0.70	0.60	0.05	0.42	0.02	0.05	
78	19/01/2007	185.562	0.50	0.50	0.05	0.25	0.01	0.03	
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
<b>BALANCE END OF JANUARY :</b>						<b>66.98</b>	<b>3.35</b>	<b>7.77</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KOTA BELUD

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JANUARY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING	REMARKS
			Length (m)	
<b>BROUGHT FORWARD :</b>				
1	20/01/2007	85.570	18.00	LHS
2	20/01/2007	85.570	12.00	LHS
3	20/01/2007	85.570	17.00	LHS
4	20/01/2007	85.570	13.00	LHS
5	20/01/2007	85.570	14.00	LHS
6	20/01/2007	85.570	16.00	LHS
7	20/01/2007	85.570	10.00	LHS
8	20/01/2007	85.570	10.00	LHS
9	20/01/2007	85.570	15.00	LHS
10	20/01/2007	85.570	15.00	LHS
11	20/01/2007	85.570	19.00	LHS
12	20/01/2007	85.570	11.00	LHS
13	20/01/2007	85.570	16.00	LHS
14	20/01/2007	85.570	14.00	LHS
15	20/01/2007	85.570	17.00	LHS
16	20/01/2007	85.570	13.00	LHS
17	20/01/2007	85.570	10.00	LHS
18	22/01/2007	85.470	10.00	LHS
19	22/01/2007	85.470	15.00	LHS
20	22/01/2007	85.470	15.00	LHS
21	22/01/2007	85.470	17.00	LHS
22	22/01/2007	85.470	13.00	LHS
23	22/01/2007	85.470	16.00	LHS
24	22/01/2007	85.470	14.00	LHS
25	22/01/2007	85.470	18.00	LHS
26	22/01/2007	85.470	12.00	LHS
27	22/01/2007	85.470	18.00	LHS
28	22/01/2007	85.470	12.00	RHS
29	22/01/2007	85.470	17.00	RHS
30	22/01/2007	85.470	13.00	RHS
<b>CARRIED FORWARD :</b>			<b>430.00</b>	













**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: \_\_\_\_\_

ROUTE NO. \_\_\_\_\_

ROAD NAME: \_\_\_\_\_

MONTH: \_\_\_\_\_

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-				
1						0.00	0.00	0.00	
2						0.00	0.00	0.00	
3						0.00	0.00	0.00	
4						0.00	0.00	0.00	
5						0.00	0.00	0.00	
6						0.00	0.00	0.00	
7						0.00	0.00	0.00	
8						0.00	0.00	0.00	
9						0.00	0.00	0.00	
10						0.00	0.00	0.00	
11						0.00	0.00	0.00	
12						0.00	0.00	0.00	
13						0.00	0.00	0.00	
14						0.00	0.00	0.00	
15						0.00	0.00	0.00	
16						0.00	0.00	0.00	
17						0.00	0.00	0.00	
18						0.00	0.00	0.00	
19						0.00	0.00	0.00	
20						0.00	0.00	0.00	
21						0.00	0.00	0.00	
22						0.00	0.00	0.00	
23						0.00	0.00	0.00	
24						0.00	0.00	0.00	
25						0.00	0.00	0.00	
26						0.00	0.00	0.00	
27						0.00	0.00	0.00	
28						0.00	0.00	0.00	
29						0.00	0.00	0.00	
30						0.00	0.00	0.00	
<b>CARRIED FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	

Disahkan dan dipersetujui

\_\_\_\_\_  
For Lintasan Resources Sdn Bhd\_\_\_\_\_  
For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

**DISTRICT:** \_\_\_\_\_  
**ROUTE NO.** \_\_\_\_\_  
**ROAD NAME:** \_\_\_\_\_  
**MONTH:** \_\_\_\_\_

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>				
1			-	
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>				

Disahkan dan dipersetujui

\_\_\_\_\_  
 For Lintasan Resources Sdn Bhd

\_\_\_\_\_  
 For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVING BLOCK RECORD**

DISTRICT: \_\_\_\_\_

ROUTE NO. \_\_\_\_\_

ROAD NAME: \_\_\_\_\_

MONTH: \_\_\_\_\_

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-		
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>CARRIED FORWARD:</b>					<b>0.00</b>	

Disahkan dan dipersetujui

\_\_\_\_\_  
For Lintasan Resources Sdn Bhd

\_\_\_\_\_  
For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

DISTRICT: \_\_\_\_\_

ROUTE NO. \_\_\_\_\_

ROAD NAME: \_\_\_\_\_

MONTH: \_\_\_\_\_

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-				
1						0.00	0.00	0.00	
2						0.00	0.00	0.00	
3						0.00	0.00	0.00	
4						0.00	0.00	0.00	
5						0.00	0.00	0.00	
6						0.00	0.00	0.00	
7						0.00	0.00	0.00	
8						0.00	0.00	0.00	
9						0.00	0.00	0.00	
10						0.00	0.00	0.00	
11						0.00	0.00	0.00	
12						0.00	0.00	0.00	
13						0.00	0.00	0.00	
14						0.00	0.00	0.00	
15						0.00	0.00	0.00	
16						0.00	0.00	0.00	
17						0.00	0.00	0.00	
18						0.00	0.00	0.00	
19						0.00	0.00	0.00	
20						0.00	0.00	0.00	
21						0.00	0.00	0.00	
22						0.00	0.00	0.00	
23						0.00	0.00	0.00	
24						0.00	0.00	0.00	
25						0.00	0.00	0.00	
26						0.00	0.00	0.00	
27						0.00	0.00	0.00	
28						0.00	0.00	0.00	
29						0.00	0.00	0.00	
30						0.00	0.00	0.00	
<b>CARRIED FORWARD:</b>						<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	

Disahkan dan dipersetujui

\_\_\_\_\_  
For Lintasan Resources Sdn Bhd\_\_\_\_\_  
For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 CRACK SEALING RECORD**

DISTRICT: \_\_\_\_\_

ROUTE NO. \_\_\_\_\_

ROAD NAME: \_\_\_\_\_

MONTH: \_\_\_\_\_

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>				
1			-	
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>				

Disahkan dan dipersetujui

\_\_\_\_\_  
For Lintasan Resources Sdn Bhd

\_\_\_\_\_  
For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVING BLOCK RECORD**

DISTRICT: \_\_\_\_\_

ROUTE NO. \_\_\_\_\_

ROAD NAME: \_\_\_\_\_

MONTH: \_\_\_\_\_

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-		
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>CARRIED FORWARD:</b>					<b>0.00</b>	

Disahkan dan dipersetujui

\_\_\_\_\_  
For Lintasan Resources Sdn Bhd

\_\_\_\_\_  
For JKR Sabah

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau  
**ROUTE NO.** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** January 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
1	1/3/2007	45.800	3.30	0.90	0.05	2.97	0.15	0.35	RHS
2	1/3/2007	45.810	1.90	0.70	0.05	1.33	0.07	0.16	RHS
3	1/3/2007	45.820	2.10	0.60	0.05	1.26	0.06	0.14	RHS
4	1/3/2007	45.830	1.50	1.40	0.05	2.10	0.11	0.26	RHS
5	1/3/2007	45.840	0.80	0.80	0.05	0.64	0.03	0.07	RHS
6	1/3/2007	54.700	1.10	0.70	0.05	0.77	0.04	0.09	LHS
7	1/3/2007	54.710	1.30	0.90	0.06	1.17	0.07	0.16	LHS
8	1/3/2007	73.900	1.50	0.90	0.10	1.35	0.14	0.32	RHS
9	1/4/2007	129.600	5.50	1.40	0.05	7.70	0.39	0.90	RHS
10	1/4/2007	129.610	12.00	1.30	0.05	15.60	0.78	1.81	LHS
11	1/4/2007	135.100	1.90	1.70	0.06	3.23	0.19	0.44	LHS
12	1/4/2007	135.110	3.70	2.80	0.10	10.36	1.04	2.41	LHS
13	1/6/2007	99.800	3.30	1.50	0.05	4.95	0.25	0.58	RHS
14	1/6/2007	99.800	1.60	1.30	0.05	2.08	0.10	0.23	RHS
15	1/6/2007	99.810	0.50	0.40	0.05	0.20	0.01	0.02	RHS
16	1/6/2007	99.810	0.80	0.60	0.05	0.48	0.02	0.05	RHS
17	1/6/2007	99.820	0.60	0.50	0.05	0.30	0.02	0.05	RHS
18	1/6/2007	99.820	1.60	1.40	0.05	2.24	0.11	0.26	LHS
19	1/6/2007	99.830	1.10	1.00	0.05	1.10	0.06	0.14	LHS
20	1/6/2007	97.500	6.00	1.90	0.08	11.40	0.91	2.11	LHS
21	1/6/2007	97.300	3.80	1.60	0.08	6.08	0.49	1.14	RHS
22	1/8/2007	96.800	9.30	1.50	0.05	13.95	0.70	1.62	RHS
23	1/8/2007	96.100	2.00	1.00	0.05	2.00	0.10	0.23	LHS
24	1/8/2007	95.200	8.30	1.30	0.05	10.79	0.54	1.25	RHS
25	1/8/2007	86.800	1.20	0.70	0.10	0.84	0.08	0.19	LHS
26	1/10/2007	133.300	3.90	1.40	0.05	5.46	0.27	0.63	RHS
27	1/10/2007	133.310	1.90	1.90	0.05	3.61	0.18	0.42	RHS
28	1/10/2007	133.320	1.20	0.90	0.05	1.08	0.05	0.12	RHS
29	1/10/2007	133.330	1.20	1.20	0.05	1.44	0.07	0.16	LHS
30	1/10/2007	131.600	2.00	0.50	0.05	1.00	0.05	0.12	RHS
<b>CARRIED FORWARD:</b>						<b>117.48</b>	<b>7.08</b>	<b>16.43</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau  
**ROUTE NO.** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** January 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>117.48</b>	<b>7.08</b>	<b>16.43</b>	
31	1/10/2007	131.610	1.10	0.80	0.05	0.88	0.04	0.09	RHS
32	1/10/2007	131.620	1.40	0.40	0.05	0.56	0.03	0.07	RHS
33	1/10/2007	131.400	2.20	0.50	0.05	1.10	0.06	0.14	RHS
34	1/10/2007	131.410	1.40	0.40	0.05	0.56	0.03	0.07	RHS
35	1/10/2007	131.420	0.60	0.50	0.05	0.30	0.02	0.05	RHS
36	1/11/2007	120.000	2.10	1.70	0.05	3.57	0.18	0.42	RHS
37	1/11/2007	120.010	1.30	1.10	0.10	1.43	0.14	0.32	RHS
38	1/11/2007	113.900	0.90	0.60	0.05	0.54	0.03	0.07	LHS
39	1/11/2007	113.910	1.30	0.70	0.05	0.91	0.05	0.12	LHS
40	1/11/2007	113.800	0.60	0.40	0.05	0.24	0.01	0.02	RHS
41	1/11/2007	113.810	1.50	0.80	0.05	1.20	0.06	0.14	RHS
42	1/11/2007	113.700	5.40	1.20	0.10	6.48	0.65	1.51	RHS
43	1/13/2007	131.300	1.90	0.50	0.05	0.95	0.05	0.12	LHS
44	1/13/2007	131.310	0.90	0.60	0.05	0.54	0.03	0.07	RHS
45	1/13/2007	131.320	0.60	0.40	0.05	0.24	0.01	0.02	RHS
46	1/13/2007	131.000	5.10	1.80	0.10	9.18	0.92	2.13	LHS
47	1/13/2007	131.010	3.80	1.40	0.10	5.32	0.53	1.23	LHS
48	1/13/2007	131.020	3.60	1.50	0.10	5.40	0.54	1.25	LHS
49	1/13/2007	131.030	1.90	1.00	0.10	1.90	0.19	0.44	LHS
50	1/13/2007	130.900	3.10	1.50	0.05	4.65	0.23	0.53	LHS
51	1/13/2007	130.900	1.80	1.30	0.05	2.34	0.12	0.28	LHS
52	1/13/2007	130.910	5.50	1.10	0.05	6.05	0.30	0.70	LHS
53	1/13/2007	130.910	2.10	0.60	0.10	1.26	0.13	0.30	LHS
54	1/13/2007	130.920	6.30	0.90	0.10	5.67	0.57	1.32	RHS
55	1/15/2007	67.300	1.70	0.80	0.05	1.36	0.07	0.16	LHS
56	1/15/2007	67.310	1.20	0.80	0.05	0.96	0.05	0.12	LHS
57	1/15/2007	67.200	5.20	0.70	0.05	3.64	0.18	0.42	LHS
58	1/15/2007	67.100	0.60	0.30	0.05	0.18	0.01	0.02	LHS
59	1/15/2007	67.110	1.10	0.80	0.05	0.88	0.04	0.09	LHS
60	1/15/2007	67.120	0.30	0.30	0.05	0.09	0.00	0.00	LHS
<b>CARRIED FORWARD:</b>						<b>185.86</b>	<b>12.35</b>	<b>28.65</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau  
**ROUTE NO.** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** January 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>185.86</b>	<b>12.35</b>	<b>28.65</b>	
61	1/15/2007	67.130	0.60	0.50	0.09	0.30	0.03	0.07	LHS
62	1/15/2007	67.140	1.40	0.80	0.05	1.12	0.06	0.14	LHS
63	1/17/2007	68.200	0.90	0.90	0.05	0.81	0.04	0.09	RHS
64	1/17/2007	68.300	2.00	1.20	0.10	2.40	0.24	0.56	RHS
65	1/17/2007	69.100	2.60	1.10	0.05	2.86	0.14	0.32	LHS
66	1/17/2007	69.110	0.70	0.50	0.05	0.35	0.02	0.05	LHS
67	1/17/2007	68.800	1.90	0.90	0.05	1.71	0.09	0.21	RHS
68	1/18/2007	68.500	5.00	0.80	0.05	4.00	0.20	0.46	LHS
69	1/18/2007	67.400	2.00	0.70	0.05	1.40	0.07	0.16	RHS
70	1/18/2007	67.410	1.90	0.60	0.05	1.14	0.06	0.14	LHS
71	1/18/2007	67.420	1.00	0.90	0.08	0.90	0.07	0.16	RHS
72	1/18/2007	67.430	0.40	0.30	0.06	0.12	0.01	0.02	RHS
73	1/18/2007	67.440	1.20	1.20	0.05	1.44	0.07	0.16	RHS
74	1/20/2007	61.700	1.30	0.80	0.05	1.04	0.05	0.12	LHS
75	1/20/2007	61.800	1.00	0.90	0.08	0.90	0.07	0.16	LHS
76	1/20/2007	62.600	3.30	1.00	0.05	3.30	0.17	0.39	LHS
77	1/20/2007	63.200	1.00	0.70	0.05	0.70	0.04	0.09	LHS
78	1/20/2007	63.210	1.10	0.60	0.05	0.66	0.03	0.07	LHS
79	1/20/2007	63.400	0.50	0.30	0.05	0.15	0.01	0.02	LHS
80	1/20/2007	63.410	0.80	0.60	0.05	0.48	0.02	0.05	LHS
81	1/22/2007	63.900	1.60	0.70	0.05	1.12	0.06	0.14	LHS
82	1/22/2007	63.600	1.00	0.70	0.05	0.70	0.04	0.09	LHS
83	1/22/2007	63.610	2.40	1.00	0.05	2.40	0.12	0.28	LHS
84	1/22/2007	61.400	2.20	0.90	0.05	1.98	0.10	0.23	RHS
85	1/22/2007	61.410	0.20	0.20	0.05	0.04	0.00	0.00	RHS
86	1/22/2007	61.100	0.90	0.50	0.05	0.45	0.02	0.05	RHS
87	1/22/2007	61.110	0.20	0.20	0.05	0.04	0.00	0.00	LHS
88	1/23/2007	86.600	1.50	1.50	0.50	2.25	1.13	2.62	LHS
89	1/24/2007	61.000	2.40	1.30	0.06	3.12	0.19	0.44	LHS
90	1/24/2007	58.600	2.10	1.10	0.10	2.31	0.23	0.53	RHS
<b>CARRIED FORWARD:</b>						<b>226.05</b>	<b>15.73</b>	<b>36.47</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau  
**ROUTE NO.** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** January 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>226.05</b>	<b>15.73</b>	<b>36.47</b>	
91	1/24/2007	58.610	0.90	0.70	0.08	0.63	0.05	0.12	RHS
92	1/24/2007	58.620	1.40	0.70	0.10	0.98	0.10	0.23	RHS
93	1/26/2007	59.600	0.80	0.70	0.05	0.56	0.03	0.07	LHS
94	1/26/2007	59.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
95	1/26/2007	59.710	0.10	0.10	0.05	0.01	0.00	0.00	LHS
96	1/26/2007	59.720	0.20	0.10	0.05	0.02	0.00	0.00	LHS
97	1/26/2007	59.730	0.70	0.40	0.05	0.28	0.01	0.02	LHS
98	1/26/2007	60.040	0.30	0.20	0.05	0.06	0.00	0.00	LHS
99	1/26/2007	59.750	3.80	0.90	0.05	3.42	0.17	0.39	LHS
100	1/26/2007	59.900	1.60	0.90	0.05	1.44	0.07	0.16	LHS
101	1/26/2007	59.910	1.60	0.60	0.05	0.96	0.05	0.12	RHS
102	1/26/2007	59.920	0.60	0.60	0.05	0.36	0.02	0.05	RHS
103	1/26/2007	59.930	1.00	0.50	0.05	0.50	0.03	0.07	LHS
104	1/26/2007	59.940	0.60	0.40	0.05	0.24	0.01	0.02	LHS
105	1/26/2007	59.950	0.30	0.20	0.05	0.06	0.00	0.00	LHS
106	1/27/2007	72.700	0.70	0.70	0.05	0.49	0.02	0.05	LHS
107	1/27/2007	72.710	0.90	0.50	0.05	0.45	0.02	0.05	LHS
108	1/27/2007	72.720	1.30	1.10	0.05	1.43	0.07	0.16	LHS
109	1/27/2007	72.730	1.10	0.50	0.05	0.55	0.03	0.07	LHS
110	1/27/2007	72.740	2.30	0.30	0.05	0.69	0.03	0.07	LHS
111	1/27/2007	72.750	1.30	0.50	0.05	0.65	0.03	0.07	LHS
112	1/27/2007	72.760	2.50	0.50	0.05	1.25	0.06	0.14	LHS
113	1/29/2007	54.500	1.80	1.60	0.16	2.88	0.46	1.07	LHS
114	1/29/2007	54.510	1.80	1.60	0.06	2.88	0.17	0.39	LHS
115	1/30/2007	100.700	0.90	0.90	0.08	0.81	0.06	0.14	LHS
116	1/30/2007	100.710	0.90	0.90	0.08	0.81	0.06	0.14	LHS
117	1/30/2007	100.720	1.50	0.50	0.08	0.75	0.06	0.14	LHS
118	1/30/2007	100.730	2.50	1.90	0.20	4.75	0.95	2.20	LHS
119	1/30/2007	105.300	1.50	1.00	0.15	1.50	0.23	0.53	RHS
120	1/30/2007	105.310	4.00	1.30	0.50	5.20	2.60	6.03	LHS
<b>CARRIED FORWARD:</b>						<b>260.75</b>	<b>21.12</b>	<b>48.97</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau  
**ROUTE NO.** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** January 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>260.75</b>	<b>21.12</b>	<b>48.97</b>	
121	1/30/2007	105.320	0.80	0.50	0.00	0.40	0.00	0.00	LHS
122	1/31/2007	104.300	2.80	0.50	0.05	1.40	0.07	0.16	RHS
123	1/31/2007	104.310	2.50	1.50	0.05	3.75	0.19	0.44	LHS
124	1/31/2007	104.000	2.50	0.80	0.05	2.00	0.10	0.23	RHS
125	1/31/2007	103.300	2.30	1.20	0.05	2.76	0.14	0.32	LHS
126	1/31/2007	103.310	1.30	0.50	0.06	0.65	0.04	0.09	LHS
127	1/31/2007	103.320	1.60	0.80	0.05	1.28	0.06	0.14	RHS
128	1/31/2007	103.330	0.80	0.40	0.08	0.32	0.03	0.07	RHS
129	1/31/2007	103.340	1.60	0.80	0.08	1.28	0.10	0.23	RHS
130	1/31/2007	101.900	1.20	1.00	0.10	1.20	0.12	0.28	LHS
131	1/31/2007	101.100	3.40	1.60	0.10	5.44	0.54	1.25	LHS
132	1/31/2007	101.110	0.60	0.50	0.05	0.30	0.02	0.05	LHS
133									
134									
135									
136									
137									
138									
139									
140									
141									
142									
143									
144									
145									
146									
147									
148									
149									
150									
<b>TOTAL:</b>						<b>281.53</b>	<b>22.53</b>	<b>52.23</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

Month : January 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )			
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	281.53	281.53	-	22.53	22.53	22.53	-	52.23	52.23
<b>TOTAL:</b>				-	<b>281.53</b>	<b>281.53</b>	-	<b>22.53</b>	<b>22.53</b>	<b>22.53</b>	-	<b>52.23</b>	<b>52.23</b>



**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

*Month : January 2007*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	-	-
<b>TOTAL:</b>				-	-	-