

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH58.980

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU -SINDUM IN
LOCATION : CH 122.060 (KM 123.820) -LHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: JUNE 2007

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	83.34	16.39	99.73
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	13.15	1.65	14.80
Kudat	01	Jalan Kota Kinabalu-Kudat	36.19	0.00	36.19
Tuaran	01	Jalan Kota Kinabalu-Kudat	16.56	7.50	24.06
	22	Jalan Kota Kinabalu-Sandakan	162.88	32.64	195.52
	503	Jalan Berungis-Kota Belud	32.75	7.43	40.18
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	84.53	6.72	91.25
	01	Jalan Kota Kinabalu-Sindumin	4.15	3.36	7.51
	606	Jalan Susur Sepangar Bay	47.20	0.98	48.18
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	43.86	3.39	47.25
	500	Jalan Kota Kinabalu-Keningau-Tenom	104.60	10.22	114.82
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	56.24	0.00	56.24
Papar	01	Jalan Kota Kinabalu-Sindumin	204.14	60.59	264.73
Ranau	22	Jalan Kota Kinabalu-Sandakan	243.14	67.93	311.07
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	22.33	5.61	27.94
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	3.68	0.00	3.68
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2.81	0.00	2.81
Beaufort	01	Jalan Kota Kinabalu-Sindumin	20.43	4.66	25.09
	502	Jalan Beaufort-Menumbok	13.35	4.10	17.45
Sipitang	01	Jalan Kota Kinabalu-Sindumin	5.66	1.39	7.04
Kuala Penyu	502	Jalan Beaufort-Menumbok	6.45	0.00	6.45
TOTAL			1,207.44	234.56	1,441.99

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	718.45	141.29	859.74	35.92	7.06	42.98	83.34	16.39	99.73
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	113.31	32.20	145.51	5.67	0.71	6.38	13.15	1.65	14.80
3	Kudat	01	Jalan Kota Kinabalu - Kudat	312.07	-	312.07	15.61	-	15.61	36.19	-	36.19
TOTAL:				1,143.83	173.49	1,317.32	57.20	7.77	64.97	132.68	18.04	150.72

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	718.45	35.92	83.34	
1	01/06/2007	58.980	0.75	0.65	0.05	0.49	0.02	0.06	K.KINABALU-TUARAN BOUNDARY
2	01/06/2007	58.981	0.50	0.40	0.05	0.20	0.01	0.02	
3	01/06/2007	58.982	0.85	0.75	0.05	0.64	0.03	0.07	
4	01/06/2007	58.982	1.00	0.95	0.05	0.95	0.05	0.11	
5	01/06/2007	58.983	0.95	0.75	0.05	0.71	0.04	0.08	
6	04/06/2007	59.380	1.45	0.65	0.05	0.94	0.05	0.11	
7	04/06/2007	59.381	0.90	0.55	0.05	0.50	0.02	0.06	
8	04/06/2007	59.380	0.95	0.55	0.05	0.52	0.03	0.06	
9	04/06/2007	59.381	0.90	0.50	0.05	0.45	0.02	0.05	
10	04/06/2007	59.382	1.00	1.00	0.05	1.00	0.05	0.12	
11	04/06/2007	59.383	1.00	1.00	0.05	1.00	0.05	0.12	
12	04/06/2007	59.384	1.00	0.90	0.05	0.90	0.05	0.10	
13	04/06/2007	59.385	1.00	0.70	0.05	0.70	0.04	0.08	
14	05/06/2007	59.380	1.00	1.00	0.05	1.00	0.05	0.12	
15	05/06/2007	59.381	1.00	1.00	0.05	1.00	0.05	0.12	
16	05/06/2007	59.382	0.90	0.90	0.05	0.81	0.04	0.09	
17	05/06/2007	59.383	1.00	0.70	0.05	0.70	0.04	0.08	
18	05/06/2007	59.384	1.00	0.70	0.05	0.70	0.04	0.08	
19	05/06/2007	59.384	1.00	0.90	0.05	0.90	0.05	0.10	
20	05/06/2007	59.480	1.00	0.60	0.05	0.60	0.03	0.07	
21	05/06/2007	59.481	1.00	0.80	0.05	0.80	0.04	0.09	
22	05/06/2007	59.482	1.25	1.10	0.05	1.38	0.07	0.16	
23	05/06/2007	59.483	1.00	0.80	0.05	0.80	0.04	0.09	
24	06/06/2007	59.480	0.90	0.80	0.05	0.72	0.04	0.08	
25	06/06/2007	59.481	0.90	0.90	0.05	0.81	0.04	0.09	
26	06/06/2007	59.482	1.00	0.70	0.05	0.70	0.04	0.08	
27	06/06/2007	59.483	0.70	0.70	0.05	0.49	0.02	0.06	
28	06/06/2007	59.485	1.00	0.60	0.05	0.60	0.03	0.07	
29	06/06/2007	59.486	1.00	1.00	0.05	1.00	0.05	0.12	
30	06/06/2007	59.487	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						741.45	37.07	86.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	741.45	37.07	86.01	
31	07/06/2007	59.580	1.00	0.70	0.05	0.70	0.04	0.08	
32	07/06/2007	59.581	1.00	0.80	0.05	0.80	0.04	0.09	
33	07/06/2007	59.582	1.00	0.60	0.05	0.60	0.03	0.07	
34	07/06/2007	59.583	1.00	0.70	0.05	0.70	0.04	0.08	
35	07/06/2007	59.584	1.00	1.00	0.05	1.00	0.05	0.12	
36	07/06/2007	59.580	1.00	1.00	0.05	1.00	0.05	0.12	
37	07/06/2007	59.581	1.00	1.00	0.05	1.00	0.05	0.12	
38	07/06/2007	59.582	1.00	1.00	0.05	1.00	0.05	0.12	
39	07/06/2007	59.583	1.00	1.00	0.05	1.00	0.05	0.12	
40	07/06/2007	59.584	1.00	1.00	0.05	1.00	0.05	0.12	
41	07/06/2007	59.585	1.00	0.80	0.05	0.80	0.04	0.09	
42	07/06/2007	59.586	1.00	0.70	0.05	0.70	0.04	0.08	
43	07/06/2007	59.570	1.00	1.00	0.05	1.00	0.05	0.12	
44	08/06/2007	59.571	1.00	1.00	0.05	1.00	0.05	0.12	
45	08/06/2007	59.572	1.00	1.00	0.05	1.00	0.05	0.12	
46	08/06/2007	59.573	1.00	1.00	0.05	1.00	0.05	0.12	
47	08/06/2007	60.180	0.80	0.70	0.05	0.56	0.03	0.06	
48	08/06/2007	60.181	0.70	0.70	0.05	0.49	0.02	0.06	
49	08/06/2007	60.380	0.80	0.80	0.05	0.64	0.03	0.07	
50	08/06/2007	60.381	1.00	0.70	0.05	0.70	0.04	0.08	
51	08/06/2007	60.382	0.90	0.80	0.05	0.72	0.04	0.08	
52	08/06/2007	60.383	1.00	0.90	0.05	0.90	0.05	0.10	
53	11/06/2007	60.480	1.00	1.00	0.05	1.00	0.05	0.12	
54	11/06/2007	60.481	1.00	1.00	0.05	1.00	0.05	0.12	
55	11/06/2007	60.482	1.00	0.60	0.05	0.60	0.03	0.07	
56	11/06/2007	60.483	1.00	1.00	0.05	1.00	0.05	0.12	
57	11/06/2007	60.484	1.00	1.00	0.05	1.00	0.05	0.12	
58	11/06/2007	60.485	1.00	1.00	0.05	1.00	0.05	0.12	
59	11/06/2007	60.486	1.00	1.00	0.05	1.00	0.05	0.12	
60	12/06/2007	60.580	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD:						767.06	38.35	88.98	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	767.06	38.35	88.98	
61	12/06/2007	60.581	1.00	1.00	0.05	1.00	0.05	0.12	
62	12/06/2007	60.582	1.00	1.00	0.05	1.00	0.05	0.12	
63	12/06/2007	60.583	0.70	0.60	0.05	0.42	0.02	0.05	
64	12/06/2007	60.584	1.00	0.50	0.05	0.50	0.03	0.06	
65	12/06/2007	60.585	1.00	1.00	0.05	1.00	0.05	0.12	
66	13/06/2007	60.600	0.70	0.70	0.05	0.49	0.02	0.06	
67	13/06/2007	60.610	1.00	1.00	0.05	1.00	0.05	0.12	
68	13/06/2007	60.612	1.00	1.00	0.05	1.00	0.05	0.12	
69	13/06/2007	60.613	1.00	0.80	0.05	0.80	0.04	0.09	
70	13/06/2007	60.614	1.00	1.00	0.05	1.00	0.05	0.12	
71	13/06/2007	60.615	1.00	1.00	0.05	1.00	0.05	0.12	
72	13/06/2007	60.616	1.00	1.00	0.05	1.00	0.05	0.12	
73	13/06/2007	60.617	0.70	0.50	0.05	0.35	0.02	0.04	
74	14/06/2007	61.080	1.00	0.50	0.05	0.50	0.03	0.06	
75	14/06/2007	61.081	1.00	1.00	0.05	1.00	0.05	0.12	
76	14/06/2007	60.082	1.00	1.00	0.05	1.00	0.05	0.12	
77	14/06/2007	61.080	0.70	0.70	0.05	0.49	0.02	0.06	
78	14/06/2007	61.081	1.00	0.60	0.05	0.60	0.03	0.07	
79	14/06/2007	61.082	1.00	1.00	0.05	1.00	0.05	0.12	
80	14/06/2007	61.083	1.00	1.00	0.05	1.00	0.05	0.12	
81	14/06/2007	61.084	1.00	1.00	0.05	1.00	0.05	0.12	
82	14/06/2007	62.180	1.00	0.95	0.05	0.95	0.05	0.11	KELAWAT
83	14/06/2007	62.181	0.90	0.80	0.05	0.72	0.04	0.08	
84	14/06/2007	62.182	1.00	0.70	0.05	0.70	0.04	0.08	
85	14/06/2007	62.480	0.90	0.70	0.05	0.63	0.03	0.07	
86	16/06/2007	62.580	1.00	1.00	0.05	1.00	0.05	0.12	
87	16/06/2007	62.581	1.10	1.00	0.05	1.10	0.06	0.13	
88	16/06/2007	62.582	0.90	0.50	0.05	0.45	0.02	0.05	
89	16/06/2007	62.680	1.00	0.90	0.05	0.90	0.05	0.10	
90	16/06/2007	62.681	0.70	0.70	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						791.15	39.56	91.77	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	791.15	39.56	91.77	
91	16/06/2007	62.683	1.00	0.80	0.05	0.80	0.04	0.09	
92	16/06/2007	62.684	1.00	0.80	0.05	0.80	0.04	0.09	
93	16/06/2007	62.685	0.90	0.60	0.05	0.54	0.03	0.06	
94	16/06/2007	62.686	1.00	1.00	0.05	1.00	0.05	0.12	
95	16/06/2007	62.687	0.60	0.50	0.05	0.30	0.02	0.03	
96	18/06/2007	62.880	0.80	0.60	0.05	0.48	0.02	0.06	
97	18/06/2007	62.881	0.90	0.60	0.05	0.54	0.03	0.06	KELAWAT
98	18/06/2007	62.882	1.00	0.80	0.05	0.80	0.04	0.09	
99	18/06/2007	62.883	1.00	0.70	0.05	0.70	0.04	0.08	
100	18/06/2007	62.884	0.50	0.30	0.05	0.15	0.01	0.02	
101	18/06/2007	62.980	0.70	0.60	0.05	0.42	0.02	0.05	
102	18/06/2007	62.981	0.80	0.60	0.05	0.48	0.02	0.06	MANDAP/ KELAWAT
103	18/06/2007	62.983	1.00	1.00	0.05	1.00	0.05	0.12	
104	18/06/2007	62.984	1.00	1.00	0.05	1.00	0.05	0.12	
105	18/06/2007	62.985	1.00	1.00	0.05	1.00	0.05	0.12	
106	18/06/2007	62.986	1.00	0.90	0.05	0.90	0.05	0.10	
107	25/06/2007	101.680	1.00	1.00	0.05	1.00	0.05	0.12	KG.TIMBANG
108	25/06/2007	101.681	1.00	1.00	0.05	1.00	0.05	0.12	
109	25/06/2007	101.682	1.00	1.00	0.05	1.00	0.05	0.12	
110	25/06/2007	101.683	1.00	1.00	0.05	1.00	0.05	0.12	
111	25/06/2007	101.640	0.80	0.70	0.05	0.56	0.03	0.06	
112	27/06/2007	108.380	1.10	1.00	0.05	1.10	0.06	0.13	ULU KUKUT
113	27/06/2007	108.381	1.20	1.00	0.05	1.20	0.06	0.14	
114	27/06/2007	108.480	0.80	0.80	0.05	0.64	0.03	0.07	
115	27/06/2007	108.481	0.50	0.50	0.05	0.25	0.01	0.03	
116	27/06/2007	109.480	0.60	0.60	0.05	0.36	0.02	0.04	
117	27/06/2007	109.481	1.00	1.00	0.05	1.00	0.05	0.12	
118	27/06/2007	109.580	1.00	0.80	0.05	0.80	0.04	0.09	
119	27/06/2007	109.581	1.00	0.80	0.05	0.80	0.04	0.09	
120	27/06/2007	109.582	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						813.77	40.69	94.40	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	813.77	40.69	94.40	
121	27/06/2007	109.583	1.00	1.00	0.05	1.00	0.05	0.12	
122	27/06/2007	109.584	1.00	0.90	0.05	0.90	0.05	0.10	
123	28/06/2007	70.780	0.97	0.69	0.05	0.67	0.03	0.08	KUALA ABAI
124	28/06/2007	70.781	1.20	1.00	0.05	1.20	0.06	0.14	
125	28/06/2007	70.782	0.67	0.40	0.05	0.27	0.01	0.03	
126	28/06/2007	70.880	1.00	0.85	0.05	0.85	0.04	0.10	
127	28/06/2007	70.881	1.00	0.75	0.05	0.75	0.04	0.09	
128	28/06/2007	70.980	1.20	1.00	0.05	1.20	0.06	0.14	
129	28/06/2007	70.981	1.00	1.00	0.05	1.00	0.05	0.12	
130	28/06/2007	70.982	1.10	1.00	0.05	1.10	0.06	0.13	
131	28/06/2007	70.983	1.00	1.00	0.05	1.00	0.05	0.12	
132	28/06/2007	70.984	1.00	0.80	0.05	0.80	0.04	0.09	
133	28/06/2007	70.985	0.60	0.50	0.05	0.30	0.02	0.03	
134	28/06/2007	71.080	1.00	0.90	0.05	0.90	0.05	0.10	
135	28/06/2007	71.081	0.45	0.50	0.05	0.23	0.01	0.03	
136	28/06/2007	71.082	1.00	0.75	0.05	0.75	0.04	0.09	
137	29/06/2007	108.870	0.80	0.70	0.05	0.56	0.03	0.06	ULU KUKUT
138	29/06/2007	108.871	1.00	0.90	0.05	0.90	0.05	0.10	
139	29/06/2007	108.872	0.60	0.60	0.05	0.36	0.02	0.04	
140	29/06/2007	107.680	1.00	0.80	0.05	0.80	0.04	0.09	
141	29/06/2007	107.681	0.80	0.60	0.05	0.48	0.02	0.06	
142	29/06/2007	107.682	1.00	1.00	0.05	1.00	0.05	0.12	
143	29/06/2007	107.671	1.00	0.60	0.05	0.60	0.03	0.07	
144	29/06/2007	107.672	1.00	1.00	0.05	1.00	0.05	0.12	
145	29/06/2007	107.570	1.00	0.60	0.05	0.60	0.03	0.07	
146	29/06/2007	107.571	1.00	1.00	0.05	1.00	0.05	0.12	
147	29/06/2007	107.580	0.60	0.50	0.05	0.30	0.02	0.03	
148	29/06/2007	107.581	0.60	0.60	0.05	0.36	0.02	0.04	
149	29/06/2007	107.582	0.80	0.80	0.05	0.64	0.03	0.07	
150	29/06/2007	108.980	1.00	0.85	0.05	0.85	0.04	0.10	MANGGARIS 2
CARRIED FORWARD :						836.13	41.80	96.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	836.13	41.80	96.99	
151	29/06/2007	108.981	1.00	1.00	0.05	1.00	0.05	0.12	
152	29/06/2007	107.970	1.00	0.85	0.05	0.85	0.04	0.10	
153	29/06/2007	107.980	1.00	0.70	0.05	0.70	0.04	0.08	
154	29/06/2007	107.870	0.95	0.65	0.05	0.62	0.03	0.07	
155	29/06/2007	107.880	0.85	0.75	0.05	0.64	0.03	0.07	
156	30/06/2007	106.270	0.90	0.70	0.05	0.63	0.03	0.07	
157	30/06/2007	106.271	0.80	0.85	0.05	0.68	0.03	0.08	
158	30/06/2007	106.280	1.00	0.75	0.05	0.75	0.04	0.09	
159	30/06/2007	106.170	0.95	1.05	0.05	1.00	0.05	0.12	
160	30/06/2007	106.171	1.00	1.00	0.05	1.00	0.05	0.12	
161	30/06/2007	106.180	1.00	0.90	0.05	0.90	0.05	0.10	
162	30/06/2007	105.970	0.95	1.00	0.05	0.95	0.05	0.11	
163	30/06/2007	105.971	1.00	0.70	0.05	0.70	0.04	0.08	
164	30/06/2007	105.980	1.00	1.00	0.05	1.00	0.05	0.12	
165	30/06/2007	105.981	1.00	0.80	0.05	0.80	0.04	0.09	
166	30/06/2007	105.982	1.00	1.00	0.05	1.00	0.05	0.12	
167	30/06/2007	105.983	1.00	1.00	0.05	1.00	0.05	0.12	
168	30/06/2007	104.770	0.95	0.85	0.05	0.81	0.04	0.09	MANGGARIS 3
169	30/06/2007	104.771	1.00	0.80	0.05	0.80	0.04	0.09	
170	30/06/2007	104.772	1.00	1.00	0.05	1.00	0.05	0.12	
171	30/06/2007	104.773	1.00	1.00	0.05	1.00	0.05	0.12	
172	30/06/2007	104.780	0.80	0.70	0.05	0.56	0.03	0.06	
173	30/06/2007	104.781	1.00	1.00	0.05	1.00	0.05	0.12	
174	30/06/2007	104.782	1.00	1.00	0.05	1.00	0.05	0.12	
175	30/06/2007	104.783	0.90	0.85	0.05	0.77	0.04	0.09	
176	30/06/2007	104.784	1.00	0.90	0.05	0.90	0.05	0.10	
177	30/06/2007	104.670	1.00	1.00	0.05	1.00	0.05	0.12	
178	30/06/2007	104.680	0.80	0.70	0.05	0.56	0.03	0.06	
179									
180									
BALANCE END OF JUNE :						859.74	42.98	99.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	131.31	5.67	13.15	
1	11/06/2007	117.380	1.00	0.80	0.05	0.80	0.04	0.09	MANGGARIS
2	11/06/2007	117.381	1.00	1.00	0.05	1.00	0.05	0.12	
3	11/06/2007	117.382	1.00	0.95	0.05	0.95	0.05	0.11	
4	11/06/2007	117.383	0.62	0.60	0.05	0.37	0.02	0.04	
5	11/06/2007	117.680	1.00	0.45	0.05	0.45	0.02	0.05	
6	11/06/2007	113.681	0.70	0.70	0.05	0.49	0.02	0.06	
7	11/06/2007	113.682	1.00	0.70	0.05	0.70	0.04	0.08	
8	11/06/2007	113.683	1.00	0.80	0.05	0.80	0.04	0.09	
9	16/06/2007	113.870	0.95	0.75	0.05	0.71	0.04	0.08	MANGGARIS 2
10	16/06/2007	113.871	0.90	0.70	0.05	0.63	0.03	0.07	
11	16/06/2007	113.872	1.00	0.90	0.05	0.90	0.05	0.10	
12	16/06/2007	113.880	0.70	0.60	0.05	0.42	0.02	0.05	
13	16/06/2007	113.070	0.95	0.90	0.05	0.86	0.04	0.10	
14	16/06/2007	113.071	1.00	0.85	0.05	0.85	0.04	0.10	
15	16/06/2007	113.080	0.90	0.75	0.05	0.68	0.03	0.08	
16	16/06/2007	113.081	1.00	0.85	0.05	0.85	0.04	0.10	
17	16/06/2007	112.080	0.90	0.60	0.05	0.54	0.03	0.06	
18	16/06/2007	112.081	0.85	0.70	0.05	0.60	0.03	0.07	
19	16/06/2007	112.070	0.70	0.60	0.05	0.42	0.02	0.05	
20	18/06/2007	113.860	0.95	0.50	0.05	0.48	0.02	0.06	MANGGARIS 3
21	18/06/2007	113.861	0.90	0.80	0.05	0.72	0.04	0.08	
22									
23									
24									
25									
26									
27									
28									
29									
30									
BALANCE END OF JUNE :						145.51	6.38	14.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	312.07	15.61	36.19	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
BALANCE END OF JUNE :						312.07	15.61	36.19	

LINTASAN RESOURCES SDN BHD.
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - POTHOLE PATCHING RECORD

Month: June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,172.76	96.40	1,269.16	36.43	2.90	39.33	84.53	6.72	91.25
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	274.32	106.04	380.36	7.14	3.23	10.37	16.56	7.50	24.06
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,257.05	359.26	2,616.31	70.20	14.07	84.27	162.88	32.64	195.52
4	Tuaran	503	Jalan Berungis - Kota Belud	564.66	128.05	692.71	14.11	3.20	17.31	32.75	7.43	40.18
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	643.93	11.15	655.08	20.34	0.42	20.76	47.20	0.98	48.18
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
TOTAL:				4,912.72	700.90	5,613.62	148.22	23.82	172.04	343.92	55.26	399.18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,172.76	36.43	84.53	
1	02/06/2007	5.000	2.50	1.20	0.025	3.00	0.08	0.17	RHS
2	02/06/2007	5.000	15.10	1.10	0.025	16.61	0.42	0.96	RHS
3	02/06/2007	5.000	7.70	0.90	0.025	6.93	0.17	0.40	RHS
4	02/06/2007	5.000	1.20	0.80	0.025	0.96	0.02	0.06	RHS
5	02/06/2007	5.000	1.60	1.20	0.025	1.92	0.05	0.11	RHS
6	02/06/2007	5.000	4.90	0.50	0.025	2.45	0.06	0.14	RHS
7	02/06/2007	4.950	5.20	1.00	0.050	5.20	0.26	0.60	RHS
8	02/06/2007	7.100	1.00	3.80	0.025	3.80	0.10	0.22	LHS
9	03/06/2007	16.630	1.80	1.10	0.025	1.98	0.05	0.11	RHS
10	03/06/2007	16.600	1.90	1.40	0.025	2.66	0.07	0.15	RHS
11	03/06/2007	10.700	0.80	2.20	0.050	1.76	0.09	0.20	RHS
12	03/06/2007	3.840	1.50	1.50	0.075	2.25	0.17	0.39	RHS
13	03/06/2007	7.100	3.90	1.30	0.025	5.07	0.13	0.29	LHS
14	03/06/2007	7.100	1.40	1.40	0.025	1.96	0.05	0.11	LHS
15	05/06/2007	10.700	0.90	3.80	0.025	3.42	0.09	0.20	LHS
16	05/06/2007	10.700	0.60	1.30	0.025	0.78	0.02	0.05	LHS
17	05/06/2007	10.714	1.50	1.20	0.025	1.80	0.05	0.10	LHS
18	05/06/2007	11.140	4.50	1.00	0.025	4.50	0.11	0.26	LHS
19	05/06/2007	11.150	2.20	1.40	0.025	3.08	0.08	0.18	LHS
20	05/06/2007	11.165	1.80	0.90	0.025	1.62	0.04	0.09	LHS
21	05/06/2007	11.165	1.10	1.40	0.025	1.54	0.04	0.09	LHS
22	05/06/2007	11.166	1.70	1.40	0.025	2.38	0.06	0.14	LHS
23	05/06/2007	11.670	1.30	1.10	0.025	1.43	0.04	0.08	LHS
24	05/06/2007	12.480	1.40	1.10	0.050	1.54	0.08	0.18	LHS
25	05/06/2007	12.488	1.20	0.90	0.050	1.08	0.05	0.13	LHS
26	05/06/2007	10.940	2.10	1.30	0.025	2.73	0.07	0.16	RHS
27	17/06/2007	14.750	1.70	1.10	0.075	1.87	0.14	0.33	RHS
28	17/06/2007	13.630	2.00	1.10	0.025	2.20	0.06	0.13	RHS
29	17/06/2007	13.630	2.30	1.20	0.025	2.76	0.07	0.16	RHS
30	17/06/2007	13.590	1.40	1.20	0.050	1.68	0.08	0.19	RHS
CARRIED FORWARD :						1,263.72	39.19	90.94	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,263.72	39.19	90.94	
31	17/06/2007	12.695	3.40	1.60	0.025	5.44	0.14	0.32	RHS
TOTAL :						1,269.16	39.33	91.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	643.93	20.34	47.20	
1	17/06/2007	10.490	1.20	1.00	0.075	1.20	0.09	0.21	RHS
2	17/06/2007	10.200	8.30	1.00	0.025	8.30	0.21	0.48	RHS
3	17/06/2007	2.010	1.50	1.10	0.075	1.65	0.12	0.29	LHS
TOTAL :						655.08	20.76	48.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	0.00	0.00	0.00	
TOTAL :						0.00	0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	274.32	7.14	16.56	
1	15/06/2007	31.770	1.80	1.70	0.075	3.06	0.23	0.53	LHS
2	15/06/2007	31.900	6.30	1.80	0.050	11.34	0.57	1.32	RHS
3	15/06/2007	31.710	8.40	1.10	0.025	9.24	0.23	0.54	RHS
4	15/06/2007	31.710	2.80	1.30	0.025	3.64	0.09	0.21	RHS
5	15/06/2007	31.625	3.90	1.00	0.025	3.90	0.10	0.23	RHS
6	16/06/2007	32.990	2.60	0.90	0.025	2.34	0.06	0.14	RHS
7	16/06/2007	32.990	1.30	1.80	0.025	2.34	0.06	0.14	RHS
8	16/06/2007	32.980	3.00	1.10	0.025	3.30	0.08	0.19	RHS
9	16/06/2007	32.973	1.50	0.90	0.025	1.35	0.03	0.08	RHS
10	16/06/2007	32.973	4.20	1.30	0.025	5.46	0.14	0.32	RHS
11	16/06/2007	32.906	4.80	1.10	0.025	5.28	0.13	0.31	RHS
12	16/06/2007	32.900	1.50	0.90	0.025	1.35	0.03	0.08	RHS
13	16/06/2007	32.900	1.30	0.90	0.025	1.17	0.03	0.07	RHS
14	18/06/2007	32.860	1.80	1.20	0.025	2.16	0.05	0.13	RHS
15	18/06/2007	32.852	3.40	1.10	0.025	3.74	0.09	0.22	RHS
16	18/06/2007	32.852	3.50	1.20	0.025	4.20	0.11	0.24	RHS
17	18/06/2007	32.850	2.40	1.00	0.025	2.40	0.06	0.14	RHS
18	18/06/2007	32.849	1.50	1.00	0.025	1.50	0.04	0.09	RHS
19	18/06/2007	32.848	2.70	1.00	0.025	2.70	0.07	0.16	RHS
20	18/06/2007	32.847	1.40	0.90	0.025	1.26	0.03	0.07	RHS
21	18/06/2007	32.847	2.40	1.00	0.025	2.40	0.06	0.14	RHS
22	18/06/2007	32.845	2.90	1.00	0.025	2.90	0.07	0.17	RHS
23	18/06/2007	32.840	3.20	1.10	0.025	3.52	0.09	0.20	RHS
24	18/06/2007	32.835	2.90	1.10	0.025	3.19	0.08	0.19	RHS
25	18/06/2007	32.830	2.60	1.00	0.025	2.60	0.07	0.15	RHS
26	18/06/2007	32.828	2.30	1.10	0.025	2.53	0.06	0.15	RHS
27	18/06/2007	32.822	1.70	1.10	0.025	1.87	0.05	0.11	RHS
28	18/06/2007	32.821	1.90	1.00	0.025	1.90	0.05	0.11	RHS
29	18/06/2007	32.820	2.10	1.00	0.025	2.10	0.05	0.12	RHS
30	18/06/2007	32.815	3.00	1.20	0.025	3.60	0.09	0.21	RHS
CARRIED FORWARD :						372.66	10.04	23.28	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	372.66	10.04	23.28	
31	18/06/2007	32.810	3.40	1.00	0.025	3.40	0.09	0.20	RHS
32	18/06/2007	32.806	1.40	1.00	0.025	1.40	0.04	0.08	RHS
33	18/06/2007	31.213	1.70	1.00	0.075	1.70	0.13	0.30	RHS
34	18/06/2007	30.985	1.00	1.20	0.075	1.20	0.09	0.21	RHS
TOTAL :						380.36	10.37	24.06	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,257.05	70.20	162.88	
1	04/06/2007	11.000	1.80	1.70	0.075	3.06	0.23	0.53	LHS
2	04/06/2007	11.250	2.00	1.20	0.075	2.40	0.18	0.42	LHS
3	04/06/2007	11.251	1.80	1.90	0.050	3.42	0.17	0.40	LHS
4	04/06/2007	11.300	1.70	1.80	0.025	3.06	0.08	0.18	LHS
5	04/06/2007	11.300	0.70	1.00	0.025	0.70	0.02	0.04	LHS
6	04/06/2007	11.310	1.10	1.20	0.025	1.32	0.03	0.08	LHS
7	04/06/2007	13.140	5.90	1.20	0.025	7.08	0.18	0.41	LHS
8	04/06/2007	13.140	4.80	0.80	0.025	3.84	0.10	0.22	LHS
9	04/06/2007	13.175	3.60	1.20	0.025	4.32	0.11	0.25	LHS
10	04/06/2007	13.175	2.30	0.70	0.025	1.61	0.04	0.09	LHS
11	04/06/2007	13.300	1.80	0.70	0.025	1.26	0.03	0.07	RHS
12	04/06/2007	13.294	2.10	0.80	0.025	1.68	0.04	0.10	RHS
13	04/06/2007	13.250	1.00	2.10	0.025	2.10	0.05	0.12	RHS
14	04/06/2007	13.244	2.50	0.80	0.025	2.00	0.05	0.12	RHS
15	04/06/2007	13.240	1.50	0.80	0.025	1.20	0.03	0.07	RHS
16	04/06/2007	13.237	1.10	0.80	0.025	0.88	0.02	0.05	RHS
17	04/06/2007	13.230	2.00	0.70	0.025	1.40	0.04	0.08	RHS
18	04/06/2007	5.630	4.20	1.20	0.025	5.04	0.13	0.29	RHS
19	08/06/2007	15.560	1.90	1.80	0.075	3.42	0.26	0.60	LHS
20	08/06/2007	13.100	1.90	1.30	0.025	2.47	0.06	0.14	RHS
21	08/06/2007	13.098	1.80	1.30	0.025	2.34	0.06	0.14	RHS
22	08/06/2007	13.095	3.20	1.20	0.025	3.84	0.10	0.22	RHS
23	08/06/2007	13.094	1.70	1.10	0.025	1.87	0.05	0.11	RHS
24	08/06/2007	13.090	2.90	1.00	0.025	2.90	0.07	0.17	RHS
25	08/06/2007	13.080	1.40	1.20	0.025	1.68	0.04	0.10	RHS
26	09/06/2007	13.050	2.50	1.00	0.025	2.50	0.06	0.15	RHS
27	09/06/2007	13.048	2.20	1.40	0.025	3.08	0.08	0.18	RHS
28	09/06/2007	13.047	1.90	0.90	0.025	1.71	0.04	0.10	RHS
29	09/06/2007	13.037	1.80	1.00	0.025	1.80	0.05	0.10	RHS
30	09/06/2007	12.998	1.60	1.10	0.025	1.76	0.04	0.10	RHS
CARRIED FORWARD :						2,332.79	72.62	168.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,332.79	72.62	168.50	
31	09/06/2007	12.997	1.60	1.00	0.025	1.60	0.04	0.09	RHS
32	09/06/2007	12.960	1.40	1.00	0.025	1.40	0.04	0.08	RHS
33	09/06/2007	12.950	1.10	0.90	0.025	0.99	0.02	0.06	RHS
34	09/06/2007	12.940	3.60	1.00	0.025	3.60	0.09	0.21	RHS
35	09/06/2007	12.710	6.70	0.90	0.025	6.03	0.15	0.35	RHS
36	12/06/2007	32.460	1.20	0.80	0.075	0.96	0.07	0.17	LHS
37	12/06/2007	32.460	1.20	0.90	0.075	1.08	0.08	0.19	LHS
38	12/06/2007	33.440	1.10	1.10	0.075	1.21	0.09	0.21	LHS
39	12/06/2007	33.440	0.90	0.60	0.075	0.66	0.05	0.11	LHS
40	12/06/2007	18.585	0.90	0.80	0.075	0.72	0.05	0.13	RHS
41	12/06/2007	27.800	1.50	1.60	0.050	1.44	0.07	0.17	LHS
42	12/06/2007	27.800	0.80	0.80	0.050	1.20	0.06	0.14	LHS
43	12/06/2007	40.200	2.10	1.00	0.050	0.80	0.04	0.09	LHS
44	12/06/2007	42.900	1.60	0.90	0.050	1.89	0.09	0.22	LHS
45	13/06/2007	9.360	3.00	1.60	0.075	2.56	0.19	0.45	LHS
46	13/06/2007	12.320	1.90	1.30	0.025	3.90	0.10	0.23	RHS
47	13/06/2007	12.270	1.60	1.10	0.025	2.09	0.05	0.12	RHS
48	13/06/2007	12.266	2.20	0.90	0.025	1.44	0.04	0.08	RHS
49	13/06/2007	12.260	1.60	1.30	0.025	2.86	0.07	0.17	RHS
50	13/06/2007	12.260	1.70	0.50	0.025	0.80	0.02	0.05	RHS
51	13/06/2007	12.260	0.90	1.30	0.025	2.21	0.06	0.13	RHS
52	13/06/2007	12.250	2.60	1.50	0.025	1.35	0.03	0.08	RHS
53	13/06/2007	12.250	1.00	0.70	0.025	1.82	0.05	0.11	RHS
54	13/06/2007	12.213	1.20	0.90	0.025	0.90	0.02	0.05	RHS
55	13/06/2007	12.207	0.70	0.70	0.025	0.84	0.02	0.05	RHS
56	13/06/2007	12.180	1.10	0.90	0.025	0.63	0.02	0.04	RHS
57	13/06/2007	12.170	1.40	0.80	0.025	0.88	0.02	0.05	RHS
58	13/06/2007	12.165	2.90	0.80	0.025	1.12	0.03	0.06	RHS
59	13/06/2007	12.145	1.10	0.70	0.025	2.03	0.05	0.12	RHS
60	13/06/2007	12.144	1.00	0.60	0.025	0.66	0.02	0.04	RHS
CARRIED FORWARD :						2,382.46	74.36	172.53	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,382.46	74.36	172.53	
61	14/06/2007	15.690	2.20	1.60	0.075	3.52	0.26	0.61	LHS
62	14/06/2007	33.450	3.60	1.10	0.050	3.96	0.20	0.46	LHS
63	14/06/2007	33.850	5.10	1.10	0.050	5.61	0.28	0.65	LHS
64	14/06/2007	35.120	1.20	1.00	0.050	1.20	0.06	0.14	RHS
65	14/06/2007	33.992	2.30	1.40	0.050	3.22	0.16	0.37	RHS
66	14/06/2007	13.260	1.80	2.20	0.050	3.96	0.20	0.46	RHS
67	14/06/2007	9.090	2.30	1.00	0.075	2.30	0.17	0.40	LHS
68	14/06/2007	9.090	1.60	0.80	0.075	1.28	0.10	0.22	LHS
69	14/06/2007	9.090	1.20	0.70	0.075	0.84	0.06	0.15	LHS
70	14/06/2007	9.095	1.20	0.80	0.025	0.96	0.02	0.06	LHS
71	14/06/2007	20.995	0.80	1.40	0.075	1.12	0.08	0.19	LHS
72	14/06/2007	20.995	0.80	0.60	0.075	0.48	0.04	0.08	LHS
73	14/06/2007	16.010	2.50	1.70	0.075	4.25	0.32	0.74	RHS
74	14/06/2007	16.010	0.70	0.80	0.075	0.56	0.04	0.10	RHS
75	15/06/2007	15.420	3.80	0.80	0.025	3.04	0.08	0.18	RHS
76	15/06/2007	15.390	2.80	0.80	0.025	2.24	0.06	0.13	RHS
77	15/06/2007	9.085	3.80	1.60	0.100	6.08	0.61	1.41	RHS
78	15/06/2007	9.060	1.30	0.90	0.050	1.17	0.06	0.14	RHS
79	16/06/2007	31.218	1.40	1.00	0.025	1.40	0.04	0.08	RHS
80	16/06/2007	15.595	3.30	1.40	0.025	4.62	0.12	0.27	RHS
81	16/06/2007	15.590	1.20	0.90	0.050	1.08	0.05	0.13	RHS
82	16/06/2007	15.575	3.80	1.50	0.075	5.70	0.43	0.99	RHS
83	16/06/2007	15.575	1.00	0.90	0.025	0.90	0.02	0.05	RHS
84	16/06/2007	15.570	1.80	1.10	0.025	1.98	0.05	0.11	RHS
85	16/06/2007	15.568	1.10	0.90	0.025	0.99	0.02	0.06	RHS
86	16/06/2007	15.490	1.90	0.80	0.025	1.52	0.04	0.09	RHS
87	16/06/2007	15.490	3.40	1.30	0.025	4.42	0.11	0.26	RHS
88	16/06/2007	15.480	6.80	0.80	0.025	5.44	0.14	0.32	RHS
89	16/06/2007	15.480	2.60	1.30	0.025	3.38	0.08	0.20	RHS
90	16/06/2007	15.475	2.60	0.80	0.025	2.08	0.05	0.12	RHS
CARRIED FORWARD :						2,461.76	78.30	181.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,461.76	78.30	181.68	
91	16/06/2007	15.475	1.70	1.30	0.025	2.21	0.06	0.13	RHS
92	16/06/2007	15.475	2.20	0.60	0.025	1.32	0.03	0.08	RHS
93	16/06/2007	15.450	3.80	0.80	0.025	3.04	0.08	0.18	RHS
94	17/06/2007	8.185	1.50	1.00	0.050	1.50	0.08	0.17	LHS
95	17/06/2007	9.000	3.70	0.80	0.025	2.96	0.07	0.17	LHS
96	17/06/2007	9.000	1.40	1.20	0.025	1.68	0.04	0.10	LHS
97	17/06/2007	9.030	2.10	1.00	0.075	2.10	0.16	0.37	LHS
98	17/06/2007	9.030	5.40	1.60	0.075	8.64	0.65	1.50	LHS
99	17/06/2007	9.590	1.10	0.90	0.025	0.99	0.02	0.06	RHS
100	17/06/2007	9.590	1.60	1.20	0.025	1.92	0.05	0.11	RHS
101	17/06/2007	9.040	2.50	0.90	0.075	2.25	0.17	0.39	LHS
102	17/06/2007	12.670	7.50	1.30	0.025	9.75	0.24	0.57	RHS
103	17/06/2007	12.670	2.20	0.70	0.025	1.54	0.04	0.09	RHS
104	17/06/2007	12.665	3.70	1.20	0.025	4.44	0.11	0.26	RHS
105	17/06/2007	12.655	4.50	1.10	0.025	4.95	0.12	0.29	RHS
106	17/06/2007	12.655	1.40	0.70	0.025	0.98	0.02	0.06	RHS
107	17/06/2007	9.075	6.20	1.60	0.025	9.92	0.25	0.58	RHS
108	19/06/2007	20.250	2.80	0.80	0.025	2.24	0.06	0.13	LHS
109	19/06/2007	20.251	0.80	0.70	0.025	0.56	0.01	0.03	LHS
110	19/06/2007	20.252	2.30	0.70	0.025	1.61	0.04	0.09	LHS
111	19/06/2007	20.283	1.90	0.90	0.025	1.71	0.04	0.10	LHS
112	19/06/2007	20.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
113	19/06/2007	20.295	1.90	1.00	0.025	1.90	0.05	0.11	LHS
114	19/06/2007	20.295	1.80	0.60	0.025	1.08	0.03	0.06	LHS
115	19/06/2007	20.300	1.10	1.40	0.025	1.54	0.04	0.09	LHS
116	19/06/2007	20.306	1.30	1.00	0.025	1.30	0.03	0.08	LHS
117	19/06/2007	20.320	1.40	1.30	0.025	1.82	0.05	0.11	LHS
118	19/06/2007	20.320	3.60	0.90	0.025	3.24	0.08	0.19	LHS
119	19/06/2007	20.345	3.40	0.80	0.025	2.72	0.07	0.16	LHS
120	19/06/2007	20.345	3.00	0.08	0.025	0.24	0.01	0.01	LHS
CARRIED FORWARD :						2,543.11	81.02	187.99	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,543.11	81.02	187.99	
121	19/06/2007	20.390	3.90	1.80	0.075	7.02	0.53	1.22	LHS
122	19/06/2007	32.925	5.80	1.30	0.025	7.54	0.19	0.44	LHS
123	19/06/2007	32.925	1.90	0.70	0.025	1.33	0.03	0.08	LHS
124	19/06/2007	32.925	1.10	0.80	0.025	0.88	0.02	0.05	LHS
125	19/06/2007	32.935	1.90	1.10	0.025	2.09	0.05	0.12	LHS
126	20/06/2007	9.725	2.60	1.20	0.050	3.12	0.16	0.36	LHS
127	20/06/2007	9.725	0.90	0.70	0.050	0.63	0.03	0.07	LHS
128	20/06/2007	9.740	1.30	0.90	0.050	1.17	0.06	0.14	LHS
129	20/06/2007	9.740	2.70	1.30	0.025	3.51	0.09	0.20	LHS
130	20/06/2007	11.252	0.70	0.70	0.075	0.49	0.04	0.09	LHS
131	20/06/2007	11.253	1.30	1.00	0.075	1.30	0.10	0.23	LHS
132	20/06/2007	33.970	6.30	0.80	0.025	5.04	0.13	0.29	LHS
133	20/06/2007	33.977	1.30	1.10	0.025	1.43	0.04	0.08	LHS
134	20/06/2007	33.977	2.70	1.40	0.025	3.78	0.09	0.22	LHS
135	20/06/2007	34.000	5.20	1.00	0.025	5.20	0.13	0.30	LHS
136	20/06/2007	34.000	5.00	0.60	0.025	3.00	0.08	0.17	LHS
137	21/06/2007	22.150	2.20	1.00	0.025	2.20	0.06	0.13	LHS
138	21/06/2007	22.155	1.60	1.00	0.025	1.60	0.04	0.09	LHS
139	21/06/2007	22.160	1.40	1.10	0.025	1.54	0.04	0.09	LHS
140	21/06/2007	22.170	2.70	0.90	0.025	2.43	0.06	0.14	LHS
141	21/06/2007	24.716	11.50	1.40	0.075	16.10	1.21	2.80	RHS
142	21/06/2007	24.716	1.50	1.20	0.050	1.80	0.09	0.21	RHS
TOTAL :						2,616.31	84.27	195.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	564.66	14.11	32.75	
1	01/06/2007	16.950	2.10	1.00	0.025	2.10	0.05	0.12	RHS
2	01/06/2007	16.898	2.40	0.90	0.025	2.16	0.05	0.13	RHS
3	01/06/2007	16.882	1.00	1.00	0.025	1.00	0.03	0.06	RHS
4	01/06/2007	16.310	1.70	0.90	0.025	1.53	0.04	0.09	RHS
5	01/06/2007	16.290	1.90	0.80	0.025	1.52	0.04	0.09	RHS
6	01/06/2007	16.284	2.40	0.90	0.025	2.16	0.05	0.13	RHS
7	01/06/2007	16.230	1.30	0.80	0.025	1.04	0.03	0.06	RHS
8	01/06/2007	16.220	1.90	0.80	0.025	1.52	0.04	0.09	RHS
9	01/06/2007	16.190	2.00	0.90	0.025	1.80	0.05	0.10	RHS
10	01/06/2007	16.185	1.40	1.00	0.025	1.40	0.04	0.08	RHS
11	01/06/2007	16.170	3.30	0.80	0.025	2.64	0.07	0.15	RHS
12	01/06/2007	16.140	3.80	0.80	0.025	3.04	0.08	0.18	RHS
13	01/06/2007	16.140	1.70	1.00	0.025	1.70	0.04	0.10	RHS
14	01/06/2007	16.140	1.40	0.80	0.025	1.12	0.03	0.06	RHS
15	01/06/2007	16.137	1.00	1.00	0.025	1.00	0.03	0.06	RHS
16	01/06/2007	16.137	2.30	0.80	0.025	1.84	0.05	0.11	RHS
17	01/06/2007	16.030	2.70	1.00	0.025	2.70	0.07	0.16	RHS
18	01/06/2007	16.025	3.70	1.10	0.025	4.07	0.10	0.24	RHS
19	01/06/2007	16.020	4.10	1.10	0.025	4.51	0.11	0.26	RHS
20	01/06/2007	16.020	2.10	1.00	0.025	2.10	0.05	0.12	RHS
21	01/06/2007	16.000	5.60	1.00	0.025	5.60	0.14	0.32	RHS
22	01/06/2007	15.993	2.20	1.00	0.025	2.20	0.06	0.13	RHS
23	01/06/2007	15.993	3.50	1.30	0.025	4.55	0.11	0.26	RHS
24	01/06/2007	15.992	1.30	0.90	0.025	1.17	0.03	0.07	RHS
25	06/06/2007	13.710	1.30	1.20	0.025	1.56	0.04	0.09	RHS
26	06/06/2007	13.710	0.90	1.00	0.025	0.90	0.02	0.05	RHS
27	06/06/2007	13.670	2.40	1.10	0.025	2.64	0.07	0.15	RHS
28	06/06/2007	13.528	1.20	1.60	0.025	1.92	0.05	0.11	RHS
29	06/06/2007	13.521	1.30	1.00	0.025	1.30	0.03	0.08	RHS
30	06/06/2007	13.520	1.10	1.60	0.025	1.76	0.04	0.10	RHS
CARRIED FORWARD :						629.21	15.72	36.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	629.21	15.72	36.49	
31	06/06/2007	13.460	1.90	1.20	0.025	2.28	0.06	0.13	RHS
32	06/06/2007	13.455	1.30	1.00	0.025	1.30	0.03	0.08	RHS
33	06/06/2007	13.450	1.40	1.70	0.025	2.38	0.06	0.14	RHS
34	06/06/2007	13.450	2.60	0.90	0.025	2.34	0.06	0.14	RHS
35	06/06/2007	8.010	1.60	1.00	0.025	1.60	0.04	0.09	RHS
36	06/06/2007	8.008	1.80	1.10	0.025	1.98	0.05	0.11	RHS
37	06/06/2007	7.990	1.70	1.00	0.025	1.70	0.04	0.10	RHS
38	06/06/2007	7.980	1.30	1.00	0.025	1.30	0.03	0.08	RHS
39	06/06/2007	7.970	1.50	1.00	0.025	1.50	0.04	0.09	RHS
40	06/06/2007	7.960	2.10	1.00	0.025	2.10	0.05	0.12	RHS
41	07/06/2007	13.396	2.20	1.40	0.025	3.08	0.08	0.18	RHS
42	07/06/2007	13.396	1.10	0.90	0.025	0.99	0.02	0.06	RHS
43	07/06/2007	13.390	1.20	1.00	0.025	1.20	0.03	0.07	RHS
44	07/06/2007	13.370	1.40	1.20	0.025	1.68	0.04	0.10	RHS
45	07/06/2007	13.360	1.80	1.40	0.025	2.52	0.06	0.15	RHS
46	07/06/2007	13.358	1.40	1.40	0.025	1.96	0.05	0.11	RHS
47	07/06/2007	13.340	2.30	1.20	0.025	2.76	0.07	0.16	RHS
48	07/06/2007	13.295	1.20	1.10	0.025	1.32	0.03	0.08	RHS
49	07/06/2007	13.290	4.00	0.90	0.025	3.60	0.09	0.21	RHS
50	07/06/2007	13.290	1.40	1.10	0.025	1.54	0.04	0.09	RHS
51	07/06/2007	13.230	1.90	0.90	0.025	1.71	0.04	0.10	RHS
52	07/06/2007	13.230	0.90	1.00	0.025	0.90	0.02	0.05	RHS
53	07/06/2007	13.120	1.90	1.00	0.025	1.90	0.05	0.11	RHS
54	07/06/2007	13.070	2.00	0.90	0.025	1.80	0.05	0.10	RHS
55	07/06/2007	13.070	1.00	1.10	0.025	1.10	0.03	0.06	RHS
56	07/06/2007	12.925	2.10	0.70	0.025	1.47	0.04	0.09	RHS
57	07/06/2007	12.925	0.90	0.80	0.025	0.72	0.02	0.04	RHS
58	07/06/2007	12.810	0.70	1.90	0.025	1.33	0.03	0.08	RHS
59	16/06/2007	5.720	1.70	0.90	0.025	1.53	0.04	0.09	RHS
60	16/06/2007	5.720	0.90	1.10	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						681.79	17.04	39.54	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	681.79	17.04	39.54	
61	16/06/2007	5.715	1.40	1.50	0.025	2.10	0.05	0.12	RHS
62	16/06/2007	5.715	1.10	0.80	0.025	0.88	0.02	0.05	RHS
63	16/06/2007	5.713	1.50	1.40	0.025	2.10	0.05	0.12	RHS
64	16/06/2007	5.710	1.30	0.80	0.025	1.04	0.03	0.06	RHS
65	16/06/2007	5.665	4.00	1.20	0.025	4.80	0.12	0.28	RHS
TOTAL:						692.71	17.31	40.18	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,517.81	251.32	1,769.13	104.78	29.30	134.08	243.14	67.93	311.07
			TOTAL:	1,517.81	251.32	1,769.13	104.78	29.30	134.08	243.14	67.93	311.07

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM MAY 2007:						1,517.81	104.78	243.14	
1	6/1/2007	43.200	2.50	1.50	0.05	3.75	0.19	0.44	LHS
2	6/1/2007	43.210	2.80	0.70	0.05	1.96	0.10	0.23	LHS
3	6/1/2007	43.300	0.70	0.30	0.05	0.21	0.01	0.02	LHS
4	6/1/2007	43.310	0.50	0.20	0.05	0.10	0.01	0.02	LHS
5	6/1/2007	43.400	0.30	0.20	0.05	0.06	0.00	0.00	LHS
6	6/1/2007	43.500	2.00	0.30	0.05	0.60	0.03	0.07	LHS
7	6/1/2007	43.800	0.20	0.20	0.05	0.04	0.00	0.00	LHS
8	6/1/2007	43.810	1.20	1.00	0.05	1.20	0.06	0.14	LHS
9	6/4/2007	43.700	0.60	0.40	0.05	0.24	0.01	0.02	RHS
10	6/4/2007	43.700	0.80	0.30	0.05	0.24	0.01	0.02	RHS
11	6/4/2007	43.710	0.50	0.40	0.05	0.20	0.01	0.02	RHS
12	6/4/2007	43.710	2.00	1.20	0.05	2.40	0.12	0.28	RHS
13	6/4/2007	43.720	0.40	0.30	0.05	0.12	0.01	0.02	RHS
14	6/4/2007	43.720	0.80	0.80	0.05	0.64	0.03	0.07	RHS
15	6/4/2007	43.730	0.30	0.20	0.05	0.06	0.00	0.00	RHS
16	6/4/2007	43.730	0.50	0.40	0.05	0.20	0.01	0.02	RHS
17	6/4/2007	43.740	0.20	0.20	0.05	0.04	0.00	0.00	RHS
18	6/4/2007	43.740	0.30	0.30	0.05	0.09	0.00	0.00	RHS
19	6/4/2007	43.750	0.50	0.40	0.05	0.20	0.01	0.02	RHS
20	6/4/2007	43.750	1.20	0.80	0.05	0.96	0.05	0.12	LHS
21	6/4/2007	43.760	0.60	0.40	0.05	0.24	0.01	0.02	LHS
22	6/4/2007	43.760	0.40	0.80	0.05	0.32	0.02	0.05	LHS
23	6/4/2007	43.770	1.00	0.90	0.05	0.90	0.05	0.12	LHS
24	6/4/2007	43.770	1.00	1.00	0.05	1.00	0.05	0.12	LHS
25	6/4/2007	43.900	0.80	0.20	0.05	0.16	0.01	0.02	RHS
26	6/4/2007	43.900	0.90	0.60	0.05	0.54	0.03	0.07	RHS
27	6/4/2007	43.910	1.10	1.00	0.05	1.10	0.06	0.14	RHS
28	6/4/2007	43.910	2.60	1.60	0.05	4.16	0.21	0.49	RHS
29	6/4/2007	43.920	2.20	1.00	0.05	2.20	0.11	0.26	LHS
30	6/4/2007	43.920	1.00	1.00	0.05	1.00	0.05	0.12	LHS
CARRIED FORWARD:						1,542.74	106.04	246.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,542.74	106.04	246.06	
31	6/4/2007	43.930	1.00	0.80	0.05	0.80	0.04	0.09	LHS
32	6/4/2007	43.930	0.60	0.50	0.05	0.30	0.02	0.05	LHS
33	6/4/2007	43.940	1.30	0.60	0.05	0.78	0.04	0.09	LHS
34	6/4/2007	44.000	0.90	0.80	0.05	0.72	0.04	0.09	LHS
35	6/4/2007	44.010	0.20	0.20	0.05	0.04	0.00	0.00	LHS
36	6/4/2007	44.020	0.40	0.40	0.05	0.16	0.01	0.02	LHS
37	6/4/2007	44.030	1.00	0.80	0.05	0.80	0.04	0.09	LHS
38	6/4/2007	44.040	1.00	0.30	0.05	0.30	0.02	0.05	LHS
39	6/4/2007	44.050	0.90	0.80	0.05	0.72	0.04	0.09	LHS
40	6/4/2007	44.060	1.30	1.20	0.05	1.56	0.08	0.19	LHS
41	6/4/2007	44.070	2.00	1.60	0.05	3.20	0.16	0.37	LHS
42	6/4/2007	44.200	1.20	0.90	0.05	1.08	0.05	0.12	RHS
43	6/4/2007	44.210	1.00	0.90	0.05	0.90	0.05	0.12	RHS
44	6/6/2007	43.780	0.40	0.30	0.05	0.12	0.01	0.02	LHS
45	6/6/2007	43.780	0.60	0.40	0.05	0.24	0.01	0.02	LHS
46	6/6/2007	43.790	0.20	0.20	0.05	0.04	0.00	0.00	LHS
47	6/6/2007	44.800	0.40	0.40	0.05	0.16	0.01	0.02	RHS
48	6/6/2007	44.810	0.20	0.20	0.05	0.04	0.00	0.00	RHS
49	6/6/2007	44.820	1.00	0.80	0.05	0.80	0.04	0.09	LHS
50	6/6/2007	44.830	0.90	0.80	0.05	0.72	0.04	0.09	LHS
51	6/6/2007	44.840	0.40	0.30	0.05	0.12	0.01	0.02	LHS
52	6/6/2007	44.900	3.00	0.80	0.05	2.40	0.12	0.28	RHS
53	6/6/2007	44.910	2.60	0.80	0.05	2.08	0.10	0.23	RHS
54	6/6/2007	45.000	0.80	0.60	0.05	0.48	0.02	0.05	RHS
55	6/6/2007	45.010	0.20	0.20	0.05	0.04	0.00	0.00	RHS
56	6/6/2007	45.020	0.20	0.20	0.05	0.04	0.00	0.00	RHS
57	6/6/2007	45.030	0.20	0.20	0.05	0.04	0.00	0.00	RHS
58	6/6/2007	45.040	0.20	0.20	0.05	0.04	0.00	0.00	RHS
59	6/6/2007	45.050	0.20	0.20	0.05	0.04	0.00	0.00	RHS
60	6/6/2007	45.060	0.70	0.20	0.05	0.14	0.01	0.02	RHS
CARRIED FORWARD:						1,561.64	107.00	248.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,561.64	107.00	248.27	
61	6/6/2007	45.070	0.40	0.20	0.05	0.08	0.00	0.00	RHS
62	6/6/2007	45.080	0.30	0.20	0.05	0.06	0.00	0.00	RHS
63	6/6/2007	45.090	0.30	0.20	0.05	0.06	0.00	0.00	LHS
64	6/6/2007	45.090	0.20	0.20	0.05	0.04	0.00	0.00	RHS
65	6/6/2007	45.100	2.10	0.90	0.05	1.89	0.09	0.21	LHS
66	6/6/2007	45.110	3.20	0.70	0.05	2.24	0.11	0.26	LHS
67	6/6/2007	45.120	0.60	0.20	0.05	0.12	0.01	0.02	LHS
68	6/6/2007	45.130	2.20	2.00	0.05	4.40	0.22	0.51	LHS
69	6/6/2007	45.140	2.80	1.20	0.05	3.36	0.17	0.39	LHS
70	6/6/2007	45.150	3.60	2.10	0.05	7.56	0.38	0.88	LHS
71	6/8/2007	45.800	0.50	0.40	0.05	0.20	0.01	0.02	LHS
72	6/8/2007	45.800	1.80	0.30	0.05	0.54	0.03	0.07	RHS
73	6/8/2007	45.810	0.50	0.50	0.05	0.25	0.01	0.02	RHS
74	6/8/2007	45.810	0.50	0.40	0.05	0.20	0.01	0.02	RHS
75	6/8/2007	45.820	0.50	0.30	0.05	0.15	0.01	0.02	RHS
76	6/8/2007	45.820	0.20	0.20	0.05	0.04	0.00	0.00	RHS
77	6/8/2007	45.830	0.50	0.10	0.05	0.05	0.00	0.00	RHS
78	6/8/2007	45.900	1.00	0.50	0.05	0.50	0.03	0.07	RHS
79	6/8/2007	45.910	0.40	0.40	0.05	0.16	0.01	0.02	RHS
80	6/8/2007	45.920	0.30	0.20	0.05	0.06	0.00	0.00	RHS
81	6/8/2007	46.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
82	6/8/2007	46.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
83	6/8/2007	46.510	0.20	0.20	0.05	0.04	0.00	0.00	RHS
84	6/8/2007	46.520	0.20	0.20	0.05	0.04	0.00	0.00	RHS
85	6/8/2007	46.800	0.40	0.30	0.05	0.12	0.01	0.02	RHS
86	6/8/2007	46.810	0.30	0.30	0.05	0.09	0.00	0.00	RHS
87	6/8/2007	46.820	0.30	0.20	0.05	0.06	0.00	0.00	RHS
88	6/8/2007	46.830	0.30	0.20	0.05	0.06	0.00	0.00	LHS
89	6/8/2007	46.840	1.00	0.40	0.05	0.40	0.02	0.05	LHS
90	6/8/2007	48.900	0.80	0.60	0.05	0.48	0.02	0.05	RHS
CARRIED FORWARD:						1,585.10	108.15	250.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,585.10	108.15	250.92	
91	6/8/2007	48.910	1.00	0.50	0.05	0.50	0.03	0.07	RHS
92	6/8/2007	48.920	0.30	0.50	0.05	0.15	0.01	0.02	RHS
93	6/8/2007	48.930	0.20	0.30	0.05	0.06	0.00	0.00	RHS
94	6/8/2007	49.300	4.80	0.20	0.05	0.96	0.05	0.12	LHS
95	6/9/2007	51.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
96	6/9/2007	51.600	0.50	0.30	0.05	0.15	0.01	0.02	RHS
97	6/9/2007	51.900	0.50	0.40	0.05	0.20	0.01	0.02	RHS
98	6/9/2007	52.400	0.30	0.20	0.05	0.06	0.00	0.00	RHS
99	6/9/2007	52.400	0.50	0.30	0.05	0.15	0.01	0.02	RHS
100	6/9/2007	52.410	4.30	1.30	0.05	5.59	0.28	0.65	RHS
101	6/9/2007	52.410	1.90	0.20	0.05	0.38	0.02	0.05	RHS
102	6/9/2007	52.420	0.70	0.40	0.05	0.28	0.01	0.02	RHS
103	6/9/2007	52.420	0.90	0.30	0.05	0.27	0.01	0.02	RHS
104	6/9/2007	52.430	0.50	0.20	0.05	0.10	0.01	0.02	RHS
105	6/9/2007	52.430	0.80	0.30	0.05	0.24	0.01	0.02	RHS
106	6/9/2007	53.700	0.30	0.20	0.05	0.06	0.00	0.00	RHS
107	6/9/2007	53.710	0.70	0.30	0.05	0.21	0.01	0.02	RHS
108	6/9/2007	54.100	1.20	1.00	0.05	1.20	0.06	0.14	RHS
109	6/9/2007	54.110	2.00	1.70	0.05	3.40	0.17	0.39	RHS
110	6/11/2007	54.300	2.00	0.50	0.05	1.00	0.05	0.12	LHS
111	6/11/2007	54.400	0.50	0.30	0.05	0.15	0.01	0.02	RHS
112	6/11/2007	54.700	0.80	0.50	0.05	0.40	0.02	0.05	RHS
113	6/11/2007	55.200	0.30	0.20	0.05	0.06	0.00	0.00	RHS
114	6/11/2007	55.200	1.80	0.20	0.05	0.36	0.02	0.05	RHS
115	6/11/2007	55.210	0.50	0.40	0.05	0.20	0.01	0.02	RHS
116	6/11/2007	55.210	0.80	0.40	0.05	0.32	0.02	0.05	RHS
117	6/11/2007	55.220	3.90	1.00	0.05	3.90	0.20	0.46	RHS
118	6/11/2007	55.220	0.40	0.30	0.05	0.12	0.01	0.02	RHS
119	6/11/2007	55.230	1.50	1.00	0.05	1.50	0.08	0.19	LHS
120	6/11/2007	55.230	2.00	0.90	0.05	1.80	0.09	0.21	LHS
CARRIED FORWARD:						1,608.91	109.36	253.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,608.91	109.36	253.71	
121	6/11/2007	55.240	1.50	1.00	0.05	1.50	0.08	0.19	LHS
122	6/11/2007	55.240	0.90	0.40	0.05	0.36	0.02	0.05	LHS
123	6/11/2007	55.250	1.30	0.80	0.05	1.04	0.05	0.12	LHS
124	6/11/2007	55.250	1.90	1.30	0.05	2.47	0.12	0.28	LHS
125	6/11/2007	55.260	1.50	1.30	0.05	1.95	0.10	0.23	LHS
126	6/11/2007	56.400	2.80	1.30	0.05	3.64	0.18	0.42	RHS
127	6/11/2007	56.410	2.30	0.30	0.05	0.69	0.03	0.07	RHS
128	6/11/2007	56.420	2.50	0.40	0.05	1.00	0.05	0.12	RHS
129	6/11/2007	56.430	2.80	0.50	0.05	1.40	0.07	0.16	RHS
130	6/13/2007	54.900	2.80	1.50	0.05	4.20	0.21	0.49	LHS
131	6/13/2007	55.200	3.80	1.30	0.05	4.94	0.25	0.58	LHS
132	6/13/2007	55.210	3.90	2.00	0.05	7.80	0.39	0.90	LHS
133	6/13/2007	55.220	4.30	2.50	0.05	10.75	0.54	1.25	LHS
134	6/13/2007	55.230	3.90	1.90	0.05	7.41	0.37	0.86	LHS
135	6/13/2007	56.200	0.40	0.20	0.05	0.08	0.00	0.00	RHS
136	6/13/2007	57.500	1.90	0.50	0.05	0.95	0.05	0.12	LHS
137	6/13/2007	57.510	2.50	0.80	0.05	2.00	0.10	0.23	LHS
138	6/13/2007	58.000	0.50	0.30	0.05	0.15	0.01	0.02	LHS
139	6/13/2007	58.010	0.40	0.20	0.05	0.08	0.00	0.00	LHS
140	6/13/2007	58.020	0.50	0.30	0.05	0.15	0.01	0.02	LHS
141	6/13/2007	58.030	0.50	0.50	0.05	0.25	0.01	0.02	LHS
142	6/13/2007	58.040	0.20	0.20	0.05	0.04	0.00	0.00	LHS
143	6/13/2007	58.050	0.60	0.30	0.05	0.18	0.01	0.02	LHS
144	6/15/2007	58.600	0.80	0.40	0.05	0.32	0.02	0.05	RHS
145	6/15/2007	58.610	1.40	0.50	0.05	0.70	0.04	0.09	RHS
146	6/15/2007	63.400	0.20	0.20	0.05	0.04	0.00	0.00	LHS
147	6/15/2007	63.410	1.00	0.50	0.05	0.50	0.03	0.07	LHS
148	6/15/2007	65.700	0.60	0.60	0.05	0.36	0.02	0.05	RHS
149	6/15/2007	65.710	0.80	0.60	0.05	0.48	0.02	0.05	RHS
150	6/15/2007	65.720	0.70	0.40	0.05	0.28	0.01	0.02	RHS
CARRIED FORWARD:						1,664.62	112.15	260.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,664.62	112.15	260.19	
151	6/15/2007	65.730	0.60	0.50	0.05	0.30	0.02	0.05	LHS
152	6/15/2007	65.800	0.30	0.20	0.05	0.06	0.00	0.00	RHS
153	6/15/2007	65.810	0.20	0.20	0.05	0.04	0.00	0.00	RHS
154	6/15/2007	65.900	0.40	0.40	0.05	0.16	0.01	0.02	RHS
155	6/15/2007	65.910	0.90	0.20	0.05	0.18	0.01	0.02	LHS
156	6/15/2007	65.920	0.30	0.20	0.05	0.06	0.00	0.00	LHS
157	6/15/2007	65.930	0.20	0.20	0.05	0.04	0.00	0.00	LHS
158	6/15/2007	66.200	0.20	0.20	0.05	0.04	0.00	0.00	RHS
159	6/15/2007	66.600	0.60	0.40	0.05	0.24	0.01	0.02	RHS
160	6/15/2007	66.610	0.30	0.30	0.05	0.09	0.00	0.00	RHS
161	6/15/2007	66.900	1.80	0.30	0.05	0.54	0.03	0.07	LHS
162	6/15/2007	66.910	0.30	0.30	0.05	0.09	0.00	0.00	LHS
163	6/15/2007	66.920	0.90	0.20	0.05	0.18	0.01	0.02	LHS
164	6/15/2007	66.930	1.20	0.50	0.05	0.60	0.03	0.07	LHS
165	6/15/2007	66.940	0.80	0.40	0.05	0.32	0.02	0.05	LHS
166	6/15/2007	67.000	0.20	0.20	0.05	0.04	0.00	0.00	RHS
167	6/15/2007	67.000	0.40	0.20	0.05	0.08	0.00	0.00	RHS
168	6/15/2007	67.010	0.60	0.30	0.05	0.18	0.01	0.02	RHS
169	6/15/2007	67.010	0.20	0.20	0.05	0.04	0.00	0.00	RHS
170	6/15/2007	67.020	0.30	0.30	0.05	0.09	0.00	0.00	RHS
171	6/15/2007	67.020	0.80	0.30	0.05	0.24	0.01	0.02	RHS
172	6/15/2007	67.100	1.20	1.20	0.05	1.44	0.07	0.16	LHS
173	6/15/2007	67.100	1.10	1.00	0.05	1.10	0.06	0.14	LHS
174	6/15/2007	67.110	0.30	0.20	0.05	0.06	0.00	0.00	LHS
175	6/15/2007	67.110	1.10	1.00	0.05	1.10	0.06	0.14	LHS
176	6/15/2007	67.120	0.30	0.30	0.05	0.09	0.00	0.00	LHS
177	6/18/2007	80.200	0.80	0.70	0.06	0.56	0.03	0.07	RHS
178	6/18/2007	81.200	0.60	0.60	0.05	0.36	0.02	0.05	RHS
179	6/18/2007	81.800	1.40	0.80	0.05	1.12	0.06	0.14	RHS
180	6/18/2007	81.810	2.50	0.90	0.05	2.25	0.11	0.26	RHS
CARRIED FORWARD:						1,676.31	112.72	261.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,676.31	112.72	261.51	
181	6/18/2007	73.200	2.00	0.90	0.06	1.80	0.11	0.26	LHS
182	6/18/2007	73.210	0.80	0.50	0.05	0.40	0.02	0.05	LHS
183	6/18/2007	73.220	0.50	0.30	0.05	0.15	0.01	0.02	LHS
184	6/18/2007	73.230	0.60	0.40	0.05	0.24	0.01	0.02	LHS
185	6/18/2007	75.100	0.70	0.60	0.05	0.42	0.02	0.05	LHS
186	6/18/2007	75.110	1.50	1.00	0.05	1.50	0.08	0.19	RHS
187	6/18/2007	76.000	0.90	0.60	0.05	0.54	0.03	0.07	LHS
188	6/18/2007	73.400	2.80	1.70	0.06	4.76	0.29	0.67	LHS
189	6/20/2007	135.100	10.10	2.40	0.15	24.24	3.64	8.44	LHS
190	6/22/2007	135.110	7.60	3.40	0.60	25.84	15.50	35.96	LHS
191	6/25/2007	45.200	1.20	0.80	0.05	0.96	0.05	0.12	RHS
192	6/25/2007	45.210	2.40	0.80	0.05	1.92	0.10	0.23	RHS
193	6/25/2007	45.220	1.10	0.70	0.05	0.77	0.04	0.09	RHS
194	6/25/2007	45.230	2.70	0.80	0.05	2.16	0.11	0.26	RHS
195	6/25/2007	45.240	1.50	0.70	0.05	1.05	0.05	0.12	RHS
196	6/27/2007	74.900	1.20	1.10	0.05	1.32	0.07	0.16	LHS
197	6/27/2007	74.910	0.70	0.40	0.05	0.28	0.01	0.02	LHS
198	6/27/2007	74.920	1.20	0.40	0.05	0.48	0.02	0.05	LHS
199	6/27/2007	74.930	2.20	0.50	0.05	1.10	0.06	0.14	LHS
200	6/27/2007	74.940	0.90	0.70	0.05	0.63	0.03	0.07	RHS
201	6/27/2007	74.950	0.50	0.30	0.05	0.15	0.01	0.02	LHS
202	6/27/2007	74.960	0.40	0.40	0.05	0.16	0.01	0.02	LHS
203	6/27/2007	75.900	0.70	0.60	0.05	0.42	0.02	0.05	LHS
204	6/27/2007	75.910	0.80	0.50	0.05	0.40	0.02	0.05	LHS
205	6/27/2007	75.920	0.50	0.30	0.05	0.15	0.01	0.02	LHS
206	6/27/2007	76.800	1.00	0.80	0.05	0.80	0.04	0.09	LHS
207	6/27/2007	76.810	0.50	0.50	0.05	0.25	0.01	0.02	LHS
208	6/27/2007	76.820	0.60	0.50	0.05	0.30	0.02	0.05	LHS
209	6/27/2007	77.700	0.80	0.40	0.05	0.32	0.02	0.05	LHS
210	6/27/2007	80.400	2.00	0.60	0.05	1.20	0.06	0.14	LHS
CARRIED FORWARD:						1,751.02	133.19	309.01	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: June 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,751.02	133.19	309.01	
211	6/27/2007	80.410	0.30	0.20	0.05	0.06	0.00	0.00	RHS
212	6/27/2007	80.420	0.30	0.30	0.05	0.09	0.00	0.00	RHS
213	6/27/2007	80.430	0.20	0.20	0.05	0.04	0.00	0.00	RHS
214	6/27/2007	80.500	0.70	0.60	0.05	0.42	0.02	0.05	LHS
215	6/27/2007	80.510	0.90	0.60	0.05	0.54	0.03	0.07	LHS
216	6/27/2007	80.600	0.40	0.40	0.05	0.16	0.01	0.02	LHS
217	6/27/2007	80.610	0.40	0.30	0.05	0.12	0.01	0.02	LHS
218	6/27/2007	80.620	0.50	0.50	0.05	0.25	0.01	0.02	LHS
219	6/27/2007	80.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
220	6/29/2007	87.700	2.20	1.00	0.05	2.20	0.11	0.26	RHS
221	6/29/2007	87.710	4.20	1.30	0.05	5.46	0.27	0.63	RHS
222	6/29/2007	88.600	2.00	1.90	0.05	3.80	0.19	0.44	LHS
223	6/29/2007	84.100	0.70	0.30	0.05	0.21	0.01	0.02	RHS
224	6/29/2007	84.110	0.30	0.20	0.05	0.06	0.00	0.00	RHS
225	6/29/2007	84.120	0.30	0.30	0.05	0.09	0.00	0.00	RHS
226	6/29/2007	84.130	0.40	0.30	0.05	0.12	0.01	0.02	LHS
227	6/29/2007	83.600	0.70	0.30	0.05	0.21	0.01	0.02	LHS
228	6/29/2007	83.610	0.30	0.20	0.05	0.06	0.00	0.00	RHS
229	6/29/2007	81.000	1.70	1.40	0.05	2.38	0.12	0.28	LHS
230	6/29/2007	80.300	1.30	0.80	0.05	1.04	0.05	0.12	LHS
231	6/29/2007	80.310	1.00	0.60	0.05	0.60	0.03	0.07	LHS
232									
233									
234									
235									
236									
237									
238									
239									
240									
CARRIED FORWARD:						1,769.13	134.08	311.07	

LINTASAN RESOURCES SDN BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - POTHOLE PATCHING RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	35.71	28.98	64.69	1.78	1.45	3.23	4.15	3.36	7.51
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	378.08	29.23	407.31	18.90	1.46	20.36	43.86	3.39	47.25
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,759.87	522.29	2,282.16	87.99	26.11	114.10	204.14	60.59	264.73
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	901.75	88.10	989.85	45.08	4.41	49.49	104.60	10.22	114.82
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	484.88	-	484.88	24.24	-	24.24	56.24	-	56.24
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				3,560.29	668.60	4,228.89	177.99	33.43	211.42	412.99	77.56	490.55

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						35.71	1.78	4.15	
1	01/06/2007	3.310	0.70	0.50	0.050	0.35	0.02	0.04	LHS
2	01/06/2007	3.550	1.90	1.20	0.050	2.28	0.11	0.26	LHS
3	01/06/2007	3.530	1.20	1.00	0.050	1.20	0.06	0.14	LHS
4	01/06/2007	6.205	1.20	0.50	0.050	0.60	0.03	0.07	LHS
5	01/06/2007	6.295	1.40	0.60	0.050	0.84	0.04	0.10	LHS
6	01/06/2007	6.335	1.00	0.60	0.050	0.60	0.03	0.07	LHS
7	01/06/2007	6.365	3.40	1.30	0.050	4.42	0.22	0.51	LHS
8	21/06/2007	4.630	4.90	3.00	0.050	14.70	0.74	1.71	Median
9	21/06/2007	4.635	2.10	1.90	0.050	3.99	0.20	0.46	Median
TOTAL:						64.69	3.23	7.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						378.08	18.90	43.86	
1	02/06/2007	14.055	5.50	0.80	0.050	4.40	0.22	0.51	LHS
2	02/06/2007	14.058	2.00	1.20	0.050	2.40	0.12	0.28	LHS
3	02/06/2007	15.295	2.70	0.60	0.050	1.62	0.08	0.19	LHS
4	02/06/2007	15.385	0.70	0.70	0.050	0.49	0.02	0.06	LHS
5	02/06/2007	14.387	1.70	0.60	0.050	1.02	0.05	0.12	LHS
6	02/06/2007	15.405	1.60	0.60	0.050	0.96	0.05	0.11	LHS
7	02/06/2007	15.406	0.80	0.60	0.050	0.48	0.02	0.06	LHS
8	04/06/2007	16.830	1.50	0.50	0.050	0.75	0.04	0.09	RHS
9	04/06/2007	16.965	2.50	0.90	0.050	2.25	0.11	0.26	LHS
10	04/06/2007	17.355	1.60	0.80	0.050	1.28	0.06	0.15	RHS
11	13/06/2007	17.485	1.20	0.70	0.050	0.84	0.04	0.10	RHS
12	13/06/2007	17.489	1.20	0.50	0.050	0.60	0.03	0.07	RHS
13	13/06/2007	17.491	2.00	0.70	0.050	1.40	0.07	0.16	RHS
14	23/06/2007	12.435	1.50	1.00	0.050	1.50	0.08	0.17	RHS
15	23/06/2007	12.385	1.60	1.00	0.050	1.60	0.08	0.19	RHS
16	25/06/2007	10.035	2.20	0.50	0.050	1.10	0.06	0.13	RHS
17	25/06/2007	9.965	1.10	0.80	0.050	0.88	0.04	0.10	RHS
18	27/06/2007	17.185	1.10	0.80	0.050	0.88	0.04	0.10	LHS
19	27/06/2007	17.190	1.60	1.00	0.050	1.60	0.08	0.19	LHS
20	27/06/2007	17.210	1.30	0.60	0.050	0.78	0.04	0.09	LHS
21	27/06/2007	17.275	1.60	1.50	0.050	2.40	0.12	0.28	LHS
TOTAL:						407.31	20.36	47.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,759.87	87.99	204.14	
1	01/06/2007	29.715	0.60	0.60	0.050	0.36	0.02	0.04	LHS
2	01/06/2007	29.717	0.80	0.80	0.050	0.64	0.03	0.07	LHS
3	01/06/2007	29.719	1.60	1.50	0.050	2.40	0.12	0.28	LHS
4	01/06/2007	29.722	1.50	1.40	0.050	2.10	0.11	0.24	RHS
5	01/06/2007	29.724	1.30	1.00	0.050	1.30	0.07	0.15	RHS
6	01/06/2007	30.828	1.10	1.00	0.050	1.10	0.06	0.13	RHS
7	01/06/2007	32.730	1.90	1.00	0.050	1.90	0.10	0.22	LHS
8	01/06/2007	34.210	4.40	1.60	0.050	7.04	0.35	0.82	RHS
9	02/06/2007	43.975	1.40	0.60	0.050	0.84	0.04	0.10	RHS
10	02/06/2007	43.970	1.70	0.50	0.050	0.85	0.04	0.10	RHS
11	02/06/2007	43.965	2.00	0.50	0.050	1.00	0.05	0.12	RHS
12	02/06/2007	43.640	1.90	0.80	0.050	1.52	0.08	0.18	RHS
13	02/06/2007	43.645	1.40	0.80	0.050	1.12	0.06	0.13	RHS
14	02/06/2007	43.645	2.20	1.40	0.050	3.08	0.15	0.36	LHS
15	02/06/2007	43.632	1.40	0.60	0.050	0.84	0.04	0.10	LHS
16	02/06/2007	43.625	1.50	0.70	0.050	1.05	0.05	0.12	LHS
17	02/06/2007	43.610	1.00	0.80	0.050	0.80	0.04	0.09	RHS
18	04/06/2007	20.505	2.20	1.40	0.050	3.08	0.15	0.36	RHS
19	04/06/2007	20.855	1.60	1.20	0.050	1.92	0.10	0.22	RHS
20	04/06/2007	21.858	2.40	1.20	0.050	2.88	0.14	0.33	RHS
21	04/06/2007	21.885	2.50	0.80	0.050	2.00	0.10	0.23	RHS
22	04/06/2007	22.038	1.60	0.90	0.050	1.44	0.07	0.17	RHS
23	04/06/2007	22.043	1.60	0.50	0.050	0.80	0.04	0.09	RHS
24	04/06/2007	25.850	2.20	0.90	0.050	1.98	0.10	0.23	LHS
25	04/06/2007	24.065	2.60	1.50	0.050	3.90	0.20	0.45	RHS
26	04/06/2007	24.060	3.40	1.40	0.050	4.76	0.24	0.55	RHS
27	05/06/2007	34.465	1.50	1.20	0.050	1.80	0.09	0.21	RHS
28	05/06/2007	34.520	1.50	1.40	0.050	2.10	0.11	0.24	RHS
29	05/06/2007	34.560	2.00	1.40	0.050	2.80	0.14	0.32	RHS
30	05/06/2007	34.585	1.70	1.40	0.050	2.38	0.12	0.28	RHS
CARRIED FORWARD:						1,819.65	90.98	211.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,819.65	90.98	211.07	
31	05/06/2007	39.425	1.90	1.00	0.050	1.90	0.10	0.22	LHS
32	05/06/2007	39.535	1.60	1.10	0.050	1.76	0.09	0.20	RHS
33	05/06/2007	39.545	0.80	0.70	0.050	0.56	0.03	0.06	RHS
34	05/06/2007	39.635	1.20	1.00	0.050	1.20	0.06	0.14	LHS
35	05/06/2007	30.285	4.20	1.40	0.050	5.88	0.29	0.68	RHS
36	06/06/2007	23.455	2.00	1.10	0.050	2.20	0.11	0.26	RHS
37	06/06/2007	23.545	1.90	1.10	0.050	2.09	0.10	0.24	RHS
38	06/06/2007	27.055	2.50	1.30	0.050	3.25	0.16	0.38	RHS
39	06/06/2007	27.090	2.00	1.40	0.050	2.80	0.14	0.32	RHS
40	06/06/2007	27.115	1.70	1.10	0.050	1.87	0.09	0.22	RHS
41	06/06/2007	27.116	1.10	0.70	0.050	0.77	0.04	0.09	RHS
42	06/06/2007	31.385	0.60	0.50	0.050	0.30	0.02	0.03	LHS
43	06/06/2007	39.735	1.50	0.90	0.050	1.35	0.07	0.16	RHS
44	06/06/2007	39.740	1.80	0.90	0.050	1.62	0.08	0.19	LHS
45	06/06/2007	39.765	1.30	0.90	0.050	1.17	0.06	0.14	RHS
46	06/06/2007	39.765	1.40	1.00	0.050	1.40	0.07	0.16	LHS
47	07/06/2007	58.435	6.00	1.30	0.050	7.80	0.39	0.90	RHS
48	07/06/2007	58.435	6.00	1.20	0.050	7.20	0.36	0.84	RHS
49	07/06/2007	58.375	3.40	1.90	0.050	6.46	0.32	0.75	LHS
50	07/06/2007	58.376	1.50	1.50	0.050	2.25	0.11	0.26	LHS
51	07/06/2007	63.170	1.60	1.50	0.050	2.40	0.12	0.28	LHS
52	07/06/2007	44.465	3.40	1.10	0.050	3.74	0.19	0.43	LHS
53	10/06/2007	24.135	0.80	0.70	0.050	0.56	0.03	0.06	RHS
54	10/06/2007	24.245	1.90	1.30	0.050	2.47	0.12	0.29	LHS
55	10/06/2007	24.835	3.20	1.30	0.050	4.16	0.21	0.48	RHS
56	10/06/2007	25.035	0.60	0.50	0.050	0.30	0.02	0.03	RHS
57	10/06/2007	25.060	1.80	1.10	0.050	1.98	0.10	0.23	RHS
58	10/06/2007	25.075	2.00	0.80	0.050	1.60	0.08	0.19	RHS
59	10/06/2007	25.078	2.60	1.00	0.050	2.60	0.13	0.30	RHS
60	10/06/2007	27.605	1.30	1.30	0.050	1.69	0.08	0.20	LHS
CARRIED FORWARD:						1,894.98	94.75	219.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,894.98	94.75	219.81	
61	10/06/2007	32.535	1.60	1.60	0.050	2.56	0.13	0.30	RHS
62	10/06/2007	32.550	1.20	1.10	0.050	1.32	0.07	0.15	RHS
63	10/06/2007	32.552	1.70	1.10	0.050	1.87	0.09	0.22	RHS
64	11/06/2007	32.635	1.40	1.20	0.050	1.68	0.08	0.19	RHS
65	11/06/2007	32.636	1.80	0.90	0.050	1.62	0.08	0.19	LHS
66	11/06/2007	34.465	1.90	1.40	0.050	2.66	0.13	0.31	RHS
67	11/06/2007	34.805	1.40	1.30	0.050	1.82	0.09	0.21	LHS
68	11/06/2007	34.808	2.10	0.80	0.050	1.68	0.08	0.19	LHS
69	11/06/2007	34.811	1.40	1.20	0.050	1.68	0.08	0.19	LHS
70	11/06/2007	34.820	1.90	1.70	0.050	3.23	0.16	0.37	RHS
71	11/06/2007	34.825	1.30	1.30	0.050	1.69	0.08	0.20	RHS
72	11/06/2007	34.835	1.60	0.90	0.050	1.44	0.07	0.17	RHS
73	11/06/2007	37.255	1.10	0.90	0.050	0.99	0.05	0.11	LHS
74	11/06/2007	37.256	1.10	0.60	0.050	0.66	0.03	0.08	LHS
75	11/06/2007	36.985	1.50	0.90	0.050	1.35	0.07	0.16	RHS
76	11/06/2007	36.405	3.60	1.80	0.050	6.48	0.32	0.75	RHS
77	12/06/2007	34.655	1.40	1.00	0.050	1.40	0.07	0.16	LHS
78	12/06/2007	34.656	2.50	1.60	0.050	4.00	0.20	0.46	LHS
79	12/06/2007	34.661	1.30	1.20	0.050	1.56	0.08	0.18	LHS
80	12/06/2007	34.685	1.20	0.80	0.050	0.96	0.05	0.11	LHS
81	12/06/2007	32.695	1.60	1.30	0.050	2.08	0.10	0.24	LHS
82	12/06/2007	37.535	1.80	1.50	0.050	2.70	0.14	0.31	RHS
83	12/06/2007	37.535	1.70	1.50	0.050	2.55	0.13	0.30	RHS
84	12/06/2007	23.475	5.30	1.80	0.050	9.54	0.48	1.11	RHS
85	12/06/2007	23.475	1.60	1.20	0.050	1.92	0.10	0.22	RHS
86	13/06/2007	19.450	2.10	0.80	0.050	1.68	0.08	0.19	LHS
87	13/06/2007	20.870	8.30	1.20	0.050	9.96	0.50	1.16	LHS
88	13/06/2007	20.965	1.70	0.90	0.050	1.53	0.08	0.18	RHS
89	13/06/2007	22.585	3.00	1.00	0.050	3.00	0.15	0.35	RHS
90	13/06/2007	22.645	3.50	1.50	0.050	5.25	0.26	0.61	RHS
CARRIED FORWARD:						1,975.84	98.79	229.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,975.84	98.79	229.19	
91	14/06/2007	40.275	1.60	1.50	0.050	2.40	0.12	0.28	RHS
92	14/06/2007	40.276	1.20	1.10	0.050	1.32	0.07	0.15	RHS
93	14/06/2007	40.385	2.20	1.10	0.050	2.42	0.12	0.28	LHS
94	14/06/2007	40.405	1.10	0.80	0.050	0.88	0.04	0.10	LHS
95	14/06/2007	40.410	4.50	1.00	0.050	4.50	0.23	0.52	RHS
96	14/06/2007	40.420	1.80	0.80	0.050	1.44	0.07	0.17	RHS
97	14/06/2007	40.421	1.70	0.90	0.050	1.53	0.08	0.18	RHS
98	14/06/2007	40.422	2.00	1.00	0.050	2.00	0.10	0.23	RHS
99	14/06/2007	40.425	2.60	1.10	0.050	2.86	0.14	0.33	RHS
100	14/06/2007	40.435	1.70	1.00	0.050	1.70	0.09	0.20	RHS
101	14/06/2007	40.440	2.50	1.20	0.050	3.00	0.15	0.35	RHS
102	14/06/2007	40.441	2.50	0.80	0.050	2.00	0.10	0.23	RHS
103	15/06/2007	40.485	3.70	0.90	0.050	3.33	0.17	0.39	RHS
104	15/06/2007	40.495	2.00	0.90	0.050	1.80	0.09	0.21	RHS
105	15/06/2007	40.500	2.80	0.70	0.050	1.96	0.10	0.23	LHS
106	15/06/2007	40.501	1.80	0.90	0.050	1.62	0.08	0.19	LHS
107	15/06/2007	40.510	1.30	1.10	0.050	1.43	0.07	0.17	RHS
108	15/06/2007	40.512	1.60	1.20	0.050	1.92	0.10	0.22	RHS
109	15/06/2007	40.513	1.20	0.70	0.050	0.84	0.04	0.10	LHS
110	15/06/2007	40.520	1.50	0.70	0.050	1.05	0.05	0.12	LHS
111	15/06/2007	40.560	2.00	0.90	0.050	1.80	0.09	0.21	RHS
112	15/06/2007	40.561	1.50	0.80	0.050	1.20	0.06	0.14	RHS
113	15/06/2007	40.600	2.00	1.30	0.050	2.60	0.13	0.30	LHS
114	17/06/2007	40.725	1.60	1.30	0.050	2.08	0.10	0.24	LHS
115	17/06/2007	40.740	2.20	0.90	0.050	1.98	0.10	0.23	LHS
116	17/06/2007	40.741	1.70	0.80	0.050	1.36	0.07	0.16	LHS
117	17/06/2007	40.760	1.30	1.00	0.050	1.30	0.07	0.15	LHS
118	17/06/2007	40.765	2.40	0.80	0.050	1.92	0.10	0.22	LHS
119	17/06/2007	40.766	1.50	0.70	0.050	1.05	0.05	0.12	LHS
120	17/06/2007	40.790	1.00	0.50	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD:						2,031.63	101.58	235.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,031.63	101.58	235.66	
121	17/06/2007	40.791	1.00	0.40	0.050	0.40	0.02	0.05	LHS
122	17/06/2007	40.800	1.70	1.20	0.050	2.04	0.10	0.24	LHS
123	17/06/2007	40.820	1.40	0.50	0.050	0.70	0.04	0.08	LHS
124	17/06/2007	40.860	1.00	1.00	0.050	1.00	0.05	0.12	LHS
125	17/06/2007	40.861	1.30	0.50	0.050	0.65	0.03	0.08	LHS
126	17/06/2007	40.862	1.00	0.90	0.050	0.90	0.05	0.10	LHS
127	17/06/2007	40.868	3.40	0.90	0.050	3.06	0.15	0.35	LHS
128	18/06/2007	27.365	1.90	0.50	0.050	0.95	0.05	0.11	RHS
129	18/06/2007	27.380	2.10	0.60	0.050	1.26	0.06	0.15	RHS
130	18/06/2007	27.430	1.60	1.30	0.050	2.08	0.10	0.24	LHS
131	18/06/2007	27.505	2.30	1.40	0.050	3.22	0.16	0.37	RHS
132	18/06/2007	27.525	1.00	0.70	0.050	0.70	0.04	0.08	RHS
133	18/06/2007	27.895	1.00	0.90	0.050	0.90	0.05	0.10	RHS
134	18/06/2007	27.900	1.10	0.60	0.050	0.66	0.03	0.08	RHS
135	18/06/2007	27.935	2.30	1.30	0.050	2.99	0.15	0.35	RHS
136	19/06/2007	30.705	1.80	1.00	0.050	1.80	0.09	0.21	LHS
137	19/06/2007	30.705	3.30	1.00	0.050	3.30	0.17	0.38	RHS
138	19/06/2007	34.695	0.90	0.60	0.050	0.54	0.03	0.06	LHS
139	19/06/2007	34.696	1.10	0.70	0.050	0.77	0.04	0.09	LHS
140	19/06/2007	34.785	2.70	1.10	0.050	2.97	0.15	0.34	RHS
141	19/06/2007	34.815	1.80	1.30	0.050	2.34	0.12	0.27	RHS
142	19/06/2007	34.815	1.80	1.30	0.050	2.34	0.12	0.27	LHS
143	19/06/2007	34.820	1.80	1.40	0.050	2.52	0.13	0.29	LHS
144	19/06/2007	34.835	3.40	0.80	0.050	2.72	0.14	0.32	RHS
145	19/06/2007	34.865	1.20	1.10	0.050	1.32	0.07	0.15	RHS
146	19/06/2007	38.405	3.70	1.70	0.050	6.29	0.31	0.73	RHS
147	19/06/2007	38.406	1.80	1.40	0.050	2.52	0.13	0.29	RHS
148	20/06/2007	35.615	1.30	0.50	0.050	0.65	0.03	0.08	RHS
149	20/06/2007	35.716	1.10	0.80	0.050	0.88	0.04	0.10	RHS
150	20/06/2007	35.720	0.90	0.80	0.050	0.72	0.04	0.08	RHS
CARRIED FORWARD:						2,084.82	104.24	241.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,084.82	104.24	241.83	
151	20/06/2007	35.730	2.70	0.80	0.050	2.16	0.11	0.25	RHS
152	20/06/2007	35.755	2.60	1.40	0.050	3.64	0.18	0.42	RHS
153	20/06/2007	40.740	2.00	0.60	0.050	1.20	0.06	0.14	RHS
154	20/06/2007	40.742	1.50	1.20	0.050	1.80	0.09	0.21	RHS
155	20/06/2007	40.745	0.90	0.70	0.050	0.63	0.03	0.07	RHS
156	20/06/2007	40.747	2.10	0.90	0.050	1.89	0.09	0.22	RHS
157	20/06/2007	40.750	1.40	1.00	0.050	1.40	0.07	0.16	RHS
158	20/06/2007	40.751	2.90	1.10	0.050	3.19	0.16	0.37	RHS
159	20/06/2007	40.751	2.10	1.40	0.050	2.94	0.15	0.34	RHS
160	20/06/2007	40.753	1.80	1.70	0.050	3.06	0.15	0.35	RHS
161	20/06/2007	40.754	1.10	0.80	0.050	0.88	0.04	0.10	RHS
162	20/06/2007	40.757	1.40	0.40	0.050	0.56	0.03	0.06	RHS
163	22/06/2007	36.955	2.90	2.90	0.050	8.41	0.42	0.98	RHS
164	22/06/2007	36.960	1.50	1.50	0.050	2.25	0.11	0.26	RHS
165	22/06/2007	37.775	1.40	1.40	0.050	1.96	0.10	0.23	RHS
166	22/06/2007	37.785	1.20	1.20	0.050	1.44	0.07	0.17	RHS
167	22/06/2007	41.215	1.50	1.50	0.050	2.25	0.11	0.26	LHS
168	22/06/2007	41.216	1.70	1.70	0.050	2.89	0.14	0.34	LHS
169	22/06/2007	41.220	1.80	1.80	0.050	3.24	0.16	0.38	LHS
170	22/06/2007	41.221	1.10	1.10	0.050	1.21	0.06	0.14	LHS
171	22/06/2007	41.240	1.70	1.70	0.050	2.89	0.14	0.34	LHS
172	22/06/2007	41.241	0.90	0.90	0.050	0.81	0.04	0.09	LHS
173	22/06/2007	41.245	1.40	1.40	0.050	1.96	0.10	0.23	LHS
174	22/06/2007	41.250	0.60	0.60	0.050	0.36	0.02	0.04	LHS
175	22/06/2007	41.252	1.40	1.40	0.050	1.96	0.10	0.23	LHS
176	22/06/2007	41.265	1.60	1.60	0.050	2.56	0.13	0.30	LHS
177	22/06/2007	41.266	1.40	1.40	0.050	1.96	0.10	0.23	RHS
178	23/06/2007	26.305	4.00	1.60	0.050	6.40	0.32	0.74	RHS
179	23/06/2007	26.300	3.50	1.60	0.050	5.60	0.28	0.65	RHS
180	23/06/2007	26.265	2.80	1.50	0.050	4.20	0.21	0.49	RHS
CARRIED FORWARD:						2,160.52	108.02	250.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,160.52	108.02	250.62	
181	24/06/2007	26.505	2.40	0.80	0.050	1.92	0.10	0.22	RHS
182	24/06/2007	26.506	2.30	0.90	0.050	2.07	0.10	0.24	RHS
183	24/06/2007	26.370	8.20	1.20	0.050	9.84	0.49	1.14	RHS
184	24/06/2007	26.250	4.00	1.40	0.050	5.60	0.28	0.65	RHS
185	25/06/2007	70.065	9.20	0.80	0.050	7.36	0.37	0.85	LHS
186	25/06/2007	70.085	3.50	1.20	0.050	4.20	0.21	0.49	LHS
187	25/06/2007	69.185	3.50	0.80	0.050	2.80	0.14	0.32	RHS
188	25/06/2007	69.175	1.50	0.80	0.050	1.20	0.06	0.14	RHS
189	25/06/2007	69.165	3.00	0.70	0.050	2.10	0.11	0.24	RHS
190	25/06/2007	69.135	1.50	1.00	0.050	1.50	0.08	0.17	RHS
191	25/06/2007	69.120	2.00	0.70	0.050	1.40	0.07	0.16	RHS
192	25/06/2007	68.995	2.00	0.90	0.050	1.80	0.09	0.21	RHS
193	25/06/2007	68.975	2.10	0.80	0.050	1.68	0.08	0.19	RHS
194	25/06/2007	68.971	2.30	0.70	0.050	1.61	0.08	0.19	RHS
195	26/06/2007	44.835	2.70	1.40	0.050	3.78	0.19	0.44	LHS
196	26/06/2007	40.331	1.60	1.40	0.050	2.24	0.11	0.26	RHS
197	26/06/2007	40.295	1.60	0.80	0.050	1.28	0.06	0.15	RHS
198	26/06/2007	39.895	1.90	1.20	0.050	2.28	0.11	0.26	RHS
199	26/06/2007	39.891	1.50	0.60	0.050	0.90	0.05	0.10	RHS
200	26/06/2007	39.892	1.00	0.80	0.050	0.80	0.04	0.09	RHS
201	26/06/2007	39.887	1.00	0.80	0.050	0.80	0.04	0.09	RHS
202	26/06/2007	39.875	1.30	1.10	0.050	1.43	0.07	0.17	RHS
203	26/06/2007	39.765	2.90	1.30	0.050	3.77	0.19	0.44	RHS
204	27/06/2007	39.075	1.70	1.30	0.050	2.21	0.11	0.26	RHS
205	27/06/2007	39.075	2.40	1.50	0.050	3.60	0.18	0.42	RHS
206	27/06/2007	39.080	1.40	1.40	0.050	1.96	0.10	0.23	RHS
207	27/06/2007	39.100	2.70	1.20	0.050	3.24	0.16	0.38	RHS
208	27/06/2007	39.115	4.00	0.90	0.050	3.60	0.18	0.42	RHS
209	27/06/2007	39.130	2.20	1.00	0.050	2.20	0.11	0.26	RHS
210	27/06/2007	39.155	1.40	1.10	0.050	1.54	0.08	0.18	RHS
CARRIED FORWARD:						2,241.23	112.06	259.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,241.23	112.06	259.98	
211	27/06/2007	39.210	1.90	0.90	0.050	1.71	0.09	0.20	RHS
212	27/06/2007	39.210	3.40	0.80	0.050	2.72	0.14	0.32	RHS
213	28/06/2007	23.585	2.00	0.60	0.050	1.20	0.06	0.14	LHS
214	28/06/2007	23.655	1.00	0.80	0.050	0.80	0.04	0.09	LHS
215	28/06/2007	23.660	3.00	1.20	0.050	3.60	0.18	0.42	RHS
216	28/06/2007	23.661	1.70	1.00	0.050	1.70	0.09	0.20	RHS
217	28/06/2007	23.695	1.20	1.00	0.050	1.20	0.06	0.14	LHS
218	28/06/2007	23.710	1.50	0.80	0.050	1.20	0.06	0.14	LHS
219	28/06/2007	23.731	1.50	1.10	0.050	1.65	0.08	0.19	RHS
220	28/06/2007	23.760	3.80	0.70	0.050	2.66	0.13	0.31	LHS
221	28/06/2007	23.835	2.50	0.80	0.050	2.00	0.10	0.23	LHS
222	29/06/2007	28.165	2.70	0.90	0.050	2.43	0.12	0.28	LHS
223	29/06/2007	28.175	3.10	1.40	0.050	4.34	0.22	0.50	RHS
224	29/06/2007	29.355	2.70	0.90	0.050	2.43	0.12	0.28	RHS
225	29/06/2007	30.550	4.30	1.40	0.050	6.02	0.30	0.70	RHS
226	29/06/2007	30.745	3.10	1.70	0.050	5.27	0.26	0.61	RHS
TOTAL:						2,282.16	114.10	264.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						901.75	45.08	104.60	
1	08/06/2007	19.300	3.30	1.60	0.050	5.28	0.26	0.61	LHS
2	08/06/2007	19.700	1.40	0.80	0.050	1.12	0.06	0.13	RHS
3	08/06/2007	19.715	1.10	1.10	0.050	1.21	0.06	0.14	RHS
4	08/06/2007	19.730	1.60	1.10	0.050	1.76	0.09	0.20	LHS
5	08/06/2007	19.750	1.30	1.00	0.050	1.30	0.07	0.15	RHS
6	08/06/2007	19.925	1.60	1.00	0.050	1.60	0.08	0.19	RHS
7	08/06/2007	19.970	2.50	0.80	0.050	2.00	0.10	0.23	RHS
8	08/06/2007	20.130	1.60	0.90	0.050	1.44	0.07	0.17	RHS
9	09/06/2007	21.360	1.00	0.90	0.050	0.90	0.05	0.10	LHS
10	09/06/2007	21.765	2.00	0.90	0.050	1.80	0.09	0.21	RHS
11	09/06/2007	21.765	2.50	0.70	0.050	1.75	0.09	0.20	RHS
12	09/06/2007	22.905	1.00	0.60	0.050	0.60	0.03	0.07	RHS
13	09/06/2007	23.005	1.20	0.90	0.050	1.08	0.05	0.13	RHS
14	09/06/2007	23.025	2.00	0.60	0.050	1.20	0.06	0.14	RHS
15	09/06/2007	23.130	1.00	0.90	0.050	0.90	0.05	0.10	RHS
16	09/06/2007	23.140	5.90	1.40	0.050	8.26	0.41	0.96	RHS
17	09/06/2007	23.150	3.80	1.00	0.050	3.80	0.19	0.44	RHS
18	09/06/2007	24.980	1.40	1.20	0.050	1.68	0.08	0.19	LHS
19	09/06/2007	24.982	1.20	1.20	0.050	1.44	0.07	0.17	LHS
20	09/06/2007	25.958	0.60	0.60	0.050	0.36	0.02	0.04	RHS
21	09/06/2007	25.960	1.40	1.40	0.050	1.96	0.10	0.23	RHS
22	09/06/2007	25.970	0.40	1.40	0.050	0.56	0.03	0.06	RHS
23	09/06/2007	25.974	1.40	1.10	0.050	1.54	0.08	0.18	RHS
24	09/06/2007	25.976	1.10	0.80	0.050	0.88	0.04	0.10	RHS
25	09/06/2007	25.978	2.00	0.80	0.050	1.60	0.08	0.19	RHS
26	09/06/2007	25.980	0.60	0.60	0.050	0.36	0.02	0.04	RHS
27	09/06/2007	25.982	0.60	0.40	0.050	0.24	0.01	0.03	RHS
28	10/06/2007	25.970	1.40	1.20	0.050	1.68	0.08	0.19	LHS
29	10/06/2007	25.976	1.20	1.00	0.050	1.20	0.06	0.14	LHS
30	10/06/2007	25.978	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						951.73	47.58	110.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						951.73	47.58	110.40	
31	10/06/2007	32.050	1.40	0.80	0.050	1.12	0.06	0.13	LHS
32	10/06/2007	32.052	0.80	0.60	0.050	0.48	0.02	0.06	LHS
33	10/06/2007	32.120	0.80	0.80	0.050	0.64	0.03	0.07	RHS
34	10/06/2007	32.122	0.80	0.60	0.050	0.48	0.02	0.06	LHS
35	10/06/2007	32.130	1.00	1.00	0.050	1.00	0.05	0.12	RHS
36	10/06/2007	32.134	1.00	0.60	0.050	0.60	0.03	0.07	RHS
37	10/06/2007	32.135	1.00	0.60	0.050	0.60	0.03	0.07	RHS
38	10/06/2007	32.140	2.80	0.80	0.050	2.24	0.11	0.26	RHS
39	10/06/2007	32.142	0.80	0.60	0.050	0.48	0.02	0.06	RHS
40	10/06/2007	32.144	2.00	0.80	0.050	1.60	0.08	0.19	RHS
41	10/06/2007	32.145	2.00	0.60	0.050	1.20	0.06	0.14	RHS
42	10/06/2007	32.147	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	10/06/2007	32.150	1.00	0.60	0.050	0.60	0.03	0.07	RHS
44	10/06/2007	32.151	0.80	0.40	0.050	0.32	0.02	0.04	RHS
45	10/06/2007	32.154	2.00	0.80	0.050	1.60	0.08	0.19	RHS
46	10/06/2007	32.156	0.80	0.60	0.050	0.48	0.02	0.06	RHS
47	10/06/2007	32.158	0.80	0.80	0.050	0.64	0.03	0.07	RHS
48	10/06/2007	32.159	0.60	0.40	0.050	0.24	0.01	0.03	RHS
49	10/06/2007	32.164	1.20	1.00	0.050	1.20	0.06	0.14	RHS
50	11/06/2007	31.332	1.00	1.00	0.050	1.00	0.05	0.12	RHS
51	11/06/2007	31.310	1.20	0.60	0.050	0.72	0.04	0.08	RHS
52	11/06/2007	31.309	1.00	1.00	0.050	1.00	0.05	0.12	RHS
53	11/06/2007	31.306	0.80	0.60	0.050	0.48	0.02	0.06	RHS
54	11/06/2007	31.240	1.00	0.80	0.050	0.80	0.04	0.09	RHS
55	11/06/2007	31.238	3.40	2.00	0.050	6.80	0.34	0.79	RHS
56	11/06/2007	31.236	1.20	1.00	0.050	1.20	0.06	0.14	RHS
57	11/06/2007	31.234	1.10	0.80	0.050	0.88	0.04	0.10	RHS
58	11/06/2007	31.232	1.40	1.00	0.050	1.40	0.07	0.16	RHS
59	11/06/2007	31.230	2.00	1.00	0.050	2.00	0.10	0.23	RHS
60	11/06/2007	31.228	2.00	0.80	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						985.29	49.26	114.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						985.29	49.26	114.29	
61	11/06/2007	31.226	1.00	0.60	0.050	0.60	0.03	0.07	RHS
62	11/06/2007	31.224	0.80	0.60	0.050	0.48	0.02	0.06	RHS
63	11/06/2007	31.222	0.60	0.40	0.050	0.24	0.01	0.03	RHS
64	11/06/2007	31.220	2.00	0.80	0.050	1.60	0.08	0.19	RHS
65	11/06/2007	31.218	0.60	0.60	0.050	0.36	0.02	0.04	RHS
66	11/06/2007	31.210	1.60	0.80	0.050	1.28	0.06	0.15	RHS
TOTAL:						989.85	49.49	114.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						484.88	24.24	56.24	
TOTAL:						484.88	24.24	56.24	

SUMMARY - POTHOLE PATCHING RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ²)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	249.82	49.69	299.51	9.58	2.41	11.99	22.33	5.61	27.94
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	42.35	-	42.35	1.58	-	1.58	3.68	-	3.68
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	41.11	-	41.11	1.21	-	1.21	2.81	-	2.81
TOTAL:				333.28	49.69	382.97	12.37	2.41	14.78	28.82	5.61	34.43

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						249.82	9.58	22.33	
1	1/6/2007	66.078	3.40	0.90	0.025	3.06	0.08	0.19	LHS
2	1/6/2007	66.082	1.00	0.90	0.025	0.90	0.02	0.05	LHS
3	1/6/2007	77.122	1.10	1.00	0.025	1.10	0.03	0.07	RHS
4	1/6/2007	77.116	2.40	1.30	0.025	3.12	0.08	0.19	RHS
5	1/6/2007	82.603	0.90	0.70	0.025	0.63	0.02	0.05	RHS
6	1/6/2007	82.631	1.00	0.80	0.025	0.80	0.02	0.05	RHS
7	1/6/2007	82.546	0.90	0.90	0.025	0.81	0.02	0.05	RHS
8	1/6/2007	83.204	1.00	1.00	0.025	1.00	0.03	0.07	RHS
9	13/6/2007	97.054	4.80	1.40	0.050	6.72	0.34	0.79	RHS
10	13/6/2007	96.987	4.60	1.20	0.050	5.52	0.28	0.65	RHS
11	13/6/2007	94.461	1.30	1.00	0.050	1.30	0.07	0.16	RHS
12	13/6/2007	96.433	1.80	1.00	0.050	1.80	0.09	0.21	RHS
13	19/6/2007	74.961	1.50	1.20	0.025	1.80	0.05	0.12	RHS
14	19/6/2007	74.958	2.90	1.60	0.050	4.64	0.23	0.53	RHS
15	19/6/2007	66.070	2.40	1.30	0.100	3.12	0.31	0.72	RHS
16	19/6/2007	66.088	1.10	1.00	0.075	1.10	0.08	0.19	LHS
17	20/6/2007	77.116	2.50	1.40	0.075	3.50	0.26	0.60	RHS
18	20/6/2007	66.500	2.50	1.00	0.050	2.50	0.13	0.30	RHS
19	20/6/2007	65.892	1.70	1.30	0.075	2.21	0.17	0.39	RHS
20	22/6/2007	76.433	1.20	1.20	0.025	1.44	0.04	0.09	RHS
21	22/6/2007	76.283	1.20	1.10	0.025	1.32	0.03	0.07	RHS
22	22/6/2007	75.105	1.30	1.00	0.025	1.30	0.03	0.07	RHS
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						299.51	11.99	27.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						42.35	1.58	3.68	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						42.35	1.58	3.68	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						41.11	1.21	2.81	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						41.11	1.21	2.81	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	175.958	40.085	216.043	8.807	2.008	10.815	20.431	4.659	25.090
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	48.355	11.925	60.280	2.433	0.597	3.030	5.658	1.386	7.044
3	Beaufort	502	Jalan Beaufort - Menumbok	114.808	28.590	143.398	5.751	1.767	7.518	13.348	4.100	17.448
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	55.540	0.000	55.540	2.780	0.000	2.780	6.449	0.000	6.449
TOTAL:				394.661	80.600	475.261	19.771	4.372	24.143	45.886	10.145	56.031

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	175.958	8.807	20.431	-
1	05/06/2007	121.662	0.75	1.20	0.050	0.900	0.045	0.104	LHS
2	05/06/2007	121.663	0.60	1.00	0.050	0.600	0.030	0.070	RHS
3	05/06/2007	121.694	1.10	4.30	0.050	4.730	0.237	0.550	LHS
4	05/06/2007	121.702	0.50	1.20	0.050	0.600	0.030	0.070	RHS
5	05/06/2007	121.722	0.70	4.20	0.050	2.940	0.147	0.341	LHS
6	06/06/2007	121.095	0.40	1.30	0.050	0.520	0.026	0.060	LHS
7	06/06/2007	121.097	0.45	1.10	0.050	0.495	0.025	0.058	LHS
8	06/06/2007	122.060	0.50	1.20	0.050	0.600	0.030	0.070	LHS
9	06/06/2007	122.541	0.75	1.50	0.050	1.125	0.056	0.130	LHS
10	19/06/2007	93.324	0.70	0.50	0.050	0.350	0.018	0.042	RHS
11	19/06/2007	93.645	0.50	0.69	0.050	0.345	0.017	0.039	RHS
12	19/06/2007	93.646	0.50	1.00	0.050	0.500	0.025	0.058	LHS
13	19/06/2007	93.647	0.70	2.70	0.050	1.890	0.095	0.220	RHS
14	19/06/2007	104.286	1.10	2.90	0.050	3.190	0.160	0.371	LHS
15	19/06/2007	104.289	0.50	1.00	0.050	0.500	0.025	0.058	RHS
16	20/06/2007	78.266	0.50	1.00	0.050	0.500	0.025	0.058	LHS
17	20/06/2007	80.212	1.20	2.70	0.050	3.240	0.162	0.376	LHS
18	20/06/2007	80.212	1.20	3.20	0.050	3.840	0.192	0.445	RHS
19	20/06/2007	80.420	0.50	1.20	0.050	0.600	0.030	0.070	LHS
20	20/06/2007	82.697	1.50	4.20	0.050	6.300	0.315	0.731	LHS
21	21/06/2007	83.822	0.50	0.55	0.050	0.275	0.014	0.032	LHS
22	21/06/2007	83.823	0.30	0.70	0.050	0.210	0.011	0.026	LHS
23	21/06/2007	84.009	0.30	0.30	0.050	0.090	0.005	0.012	LHS
24	21/06/2007	84.010	0.20	0.40	0.050	0.080	0.004	0.009	LHS
25	21/06/2007	85.155	0.40	0.75	0.050	0.300	0.015	0.035	RHS
26	21/06/2007	89.444	0.50	0.70	0.050	0.350	0.018	0.042	RHS
27	21/06/2007	89.681	0.85	5.90	0.050	5.015	0.251	0.582	LHS
28									
29									
30									
CARRIED FORWARD:						216.043	10.815	25.090	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JUNE '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	48.355	2.433	5.658	-
1	07/06/2007	139.445	0.40	0.50	0.050	0.200	0.010	0.023	LHS
2	07/06/2007	139.560	0.60	0.60	0.050	0.360	0.018	0.042	RHS
3	07/06/2007	139.562	0.90	1.20	0.050	1.080	0.054	0.125	RHS
4	07/06/2007	139.565	0.45	0.50	0.050	0.225	0.011	0.026	RHS
5	07/06/2007	139.571	0.50	0.50	0.050	0.250	0.013	0.030	RHS
6	07/06/2007	139.580	0.30	0.60	0.050	0.180	0.009	0.021	RHS
7	07/06/2007	139.581	1.10	1.20	0.050	1.320	0.066	0.153	RHS
8	07/06/2007	139.588	0.70	0.80	0.050	0.560	0.028	0.065	RHS
9	07/06/2007	139.591	0.70	0.70	0.050	0.490	0.025	0.058	RHS
10	07/06/2007	139.595	0.60	0.70	0.050	0.420	0.021	0.049	RHS
11	07/06/2007	139.597	0.90	1.00	0.050	0.900	0.045	0.104	RHS
12	07/06/2007	139.599	0.80	0.90	0.050	0.720	0.036	0.084	RHS
13	07/06/2007	139.605	1.90	2.20	0.050	4.180	0.209	0.485	RHS
14	07/06/2007	139.605	0.80	1.30	0.050	1.040	0.052	0.121	RHS
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						60.280	3.030	7.044	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	114.808	5.751	13.348	-
1	25/06/2007	2.012	3.50	1.20	0.050	4.200	0.210	0.487	LHS
2	25/06/2007	2.482	1.40	1.20	0.050	1.680	0.084	0.195	LHS
3	25/06/2007	2.485	4.20	1.40	0.050	5.880	0.294	0.682	LHS
4	25/06/2007	2.516	0.30	0.30	0.050	0.090	0.005	0.012	LHS
5	25/06/2007	2.520	0.90	0.40	0.050	0.360	0.018	0.042	LHS
6	25/06/2007	2.521	1.00	0.30	0.050	0.300	0.015	0.035	LHS
7	25/06/2007	3.350	1.60	1.10	0.050	1.760	0.088	0.204	RHS
8	25/06/2007	3.355	3.10	1.00	0.050	3.100	0.155	0.360	RHS
9	26/06/2007	19.000	2.20	5.10	0.080	11.220	0.898	2.083	LHS
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						143.398	7.518	17.448	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JUNE '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	55.540	2.780	6.449	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						55.540	2.780	6.449	

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU -SINDUM IN
LOCATION : CH 142.810 (KM 144.570) -RHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

CRACK SEALING GRAND SUMMARY

MONTH: JUNE 2007

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	6,915.45	806.00	7,721.45
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	6,259.00	0.00	6,259.00
Kudat	01	Jalan Kota Kinabalu-Kudat	700.00	0.00	700.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	510.80	0.00	510.80
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	75.75	0.00	75.75
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	308.50	0.00	308.50
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	470.35	13.60	483.95
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	720.00	0.00	720.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	353.80	0.00	353.80
Beaufort	01	Jalan Kota Kinabalu-Sindumin	840.90	157.00	997.90
	502	Jalan Beaufort-Menumbok	177.10	0.00	177.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	985.42	452.75	1,438.17
Kuala Penyu	502	Jalan Beaufort-Menumbok	358.58	0.00	358.58
TOTAL			18,675.65	1,429.35	20,105.00

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

MONTH: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	6,915.12	806.00	7,721.12
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	6,259.00	-	6,259.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	700.00	-	700.00
TOTAL:				13,874.12	806.00	14,680.12

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			7327.12	
31	27/06/2007	84.470	10.00	
32	27/06/2007	84.470	15.00	
33	27/06/2007	84.470	20.00	
34	27/06/2007	84.470	12.00	
35	27/06/2007	84.470	10.00	
36	27/06/2007	84.470	11.00	
37	27/06/2007	84.470	13.00	
38	27/06/2007	84.470	14.00	
39	27/06/2007	84.470	14.00	
40	28/06/2007	84.580	11.00	
41	28/06/2007	84.580	10.00	
42	28/06/2007	84.580	13.00	
43	28/06/2007	84.580	12.00	
44	28/06/2007	84.580	16.00	
45	28/06/2007	84.580	19.00	
46	28/06/2007	84.580	11.00	
47	28/06/2007	84.580	14.00	
48	28/06/2007	84.580	11.00	
49	28/06/2007	84.580	13.00	
50	28/06/2007	84.580	10.00	
51	28/06/2007	84.580	9.00	
52	28/06/2007	84.580	8.00	
53	28/06/2007	84.580	10.00	
54	28/06/2007	84.580	12.00	
55	28/06/2007	84.580	11.00	
56	28/06/2007	84.580	13.00	
57	28/06/2007	84.580	10.00	
58	28/06/2007	84.580	15.00	
59	28/06/2007	84.580	9.00	
60	28/06/2007	84.580	14.00	
CARRIED FORWARD :			7697.12	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	510.80	-	510.80
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL:					0.00	510.80

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			510.80	
CARRIED FORWARD :			510.80	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	-	-
TOTAL:				-	-	-

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	75.75	-	75.75
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	308.50	-	308.50
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL:				384.25	-	384.25

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JLN KK-KENINGAU-TENOM
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			75.75	
TOTAL:			75.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			308.50	
TOTAL:			308.50	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	470.35	13.60	483.95
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	720.00	-	720.00
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	353.80	-	353.80
TOTAL:				1,544.15	13.60	1,557.75

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			470.35	
1	06/06/2007	63.800	13.60	LHS
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			483.95	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			720.00	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			720.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			353.80	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			353.80	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month :JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	840.90	157.00	997.90
2	Beaufort	502	Jalan Beaufort - Menumbok	177.10	-	177.10
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	985.42	452.75	1,438.17
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	358.58	-	358.58
TOTAL:				2,362.00	609.75	2,971.75

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	840.90	-
1	22/06/2007	87.362	23.80	RHS
2	22/06/2007	87.364	2.70	RHS
3	22/06/2007	87.370	29.40	RHS
4	22/06/2007	87.372	9.30	RHS
5	22/06/2007	87.380	15.00	RHS
6	22/06/2007	87.385	5.90	RHS
7	22/06/2007	87.390	12.90	RHS
8	22/06/2007	87.400	14.50	RHS
9	22/06/2007	87.405	30.50	RHS
10	22/06/2007	87.420	4.30	RHS
11	22/06/2007	87.425	8.70	RHS
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			997.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	985.42	-
1	09/06/2007	136.278	47.40	RHS
2	09/06/2007	136.285	10.00	RHS
3	09/06/2007	136.300	31.20	RHS
4	09/06/2007	136.315	44.70	RHS
5	09/06/2007	136.320	10.75	RHS
6	09/06/2007	136.323	26.60	RHS
7	09/06/2007	136.500	20.40	LHS
8	09/06/2007	136.503	1.60	LHS
9	09/06/2007	136.505	5.00	RHS
10	09/06/2007	136.522	8.90	LHS
11	09/06/2007	136.522	17.20	RHS
12	09/06/2007	136.537	17.80	RHS
13	09/06/2007	136.542	31.90	RHS
14	18/06/2007	142.800	17.90	RHS
15	18/06/2007	142.810	1.90	RHS
16	18/06/2007	142.812	13.70	RHS
17	18/06/2007	142.830	27.50	LHS
18	18/06/2007	142.835	29.90	LHS
19	18/06/2007	142.840	18.80	LHS
20	18/06/2007	142.842	19.30	LHS
21	18/06/2007	142.848	19.10	LHS
22	18/06/2007	142.850	15.30	RHS
23	18/06/2007	142.853	15.90	LHS
24				
25				
26				
29				
30				
CARRIED FORWARD:			1,438.17	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	177.10	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			177.10	

DISTRICT : KOTA MARUDU
ROUTE NO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH116.180

R01 - PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: JUNE 2007

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	2,343.79	1,010.00	3,353.79
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	311.45	146.06	457.51
Kudat	01	Jalan Kota Kinabalu-Kudat	726.69	0.00	726.69
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	10.01	0.00	10.01
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	390.15	0.00	390.15
	500	Jalan Kota Kinabalu-Keningau-Tenom	11.26	0.00	11.26
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	264.73	14.63	279.36
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	249.36	0.00	249.36
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	31.91	0.00	31.91
Beaufort	01	Jalan Kota Kinabalu-Sindumin	66.37	0.00	66.37
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	3.86	0.00	3.86
TOTAL			4,409.58	1,170.69	5,580.27

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	2,343.79	1,010.00	3,353.79
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	311.45	146.06	457.51
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	726.69	-	726.69
TOTAL				3,381.93	1,156.06	4,537.99

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					311.45	
1	19/06/2007	116.180	3.65	1.95	7.12	MANGGARIS 2
2	19/06/2007	116.180	1.45	1.15	1.67	
3	19/06/2007	116.180	2.10	1.05	2.21	
4	19/06/2007	116.180	4.75	2.70	12.83	
5	19/06/2007	116.180	3.15	2.40	7.56	
6	19/06/2007	116.180	10.60	1.00	10.60	
7	19/06/2007	116.180	8.00	1.00	8.00	
8	19/06/2007	116.180	4.50	1.10	4.95	
9	19/06/2007	116.280	2.30	1.00	2.30	
10	19/06/2007	116.280	5.10	1.05	5.36	
11	19/06/2007	116.280	2.00	1.70	3.40	
12	19/06/2007	116.280	4.20	1.05	4.41	
13	19/06/2007	116.280	2.85	1.10	3.14	
14	19/06/2007	116.280	3.70	1.30	4.81	
15	19/06/2007	116.280	3.10	1.05	3.26	
16	19/06/2007	116.280	2.40	1.20	2.88	
17	23/06/2007	113.080	10.20	1.25	12.75	MANGGARIS 3
18	23/06/2007	113.080	6.20	1.15	7.13	
19	23/06/2007	113.080	4.80	1.30	6.24	
20	23/06/2007	113.080	12.60	1.50	18.90	
21	23/06/2007	113.180	2.30	1.05	2.42	
22	23/06/2007	113.180	6.10	1.35	8.24	
23	23/06/2007	113.180	3.50	1.15	4.03	
24	23/06/2007	113.180	1.80	1.05	1.89	
25						
26						
27						
28						
29						
30						
BALANCE END OF JUNE :					457.51	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - PAVEMENT TREATMENT RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	10.01	-	10.01
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	390.15	-	390.15
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	11.26	-	11.26
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				401.41	-	401.41

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JLN KK-KENINGAU-TENOM
MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					11.26	
TOTAL:					11.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JLN KOTA KINABALU-SINDUMIN
MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					10.01	
TOTAL:					10.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JLN KOTA KINABALU-SINDUMIN
MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					390.15	
TOTAL:					390.15	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	264.73	14.63	279.36
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	249.36	-	249.36
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	31.91	-	31.91
TOTAL				546.00	14.63	560.63

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					264.73	
1	1/6/2007	83.210	1.30	1.00	1.30	Crocodile crack/RHS
2	6/6/2007	63.750	3.10	1.00	3.10	Crocodile crack/R/about
3	19/6/2007	74.967	1.70	0.50	0.85	Crocodile crack/RHS
4	19/6/2007	74.964	0.80	0.70	0.56	Crocodile crack/RHS
5	19/6/2007	74.957	0.80	0.70	0.56	Crocodile crack/RHS
6	19/6/2007	74.955	1.40	0.40	0.56	Crocodile crack/RHS
7	19/6/2007	74.954	1.00	0.80	0.80	Crocodile crack/RHS
8	22/6/2007	75.107	1.60	1.00	1.60	Crocodile crack/RHS
9	22/6/2007	75.100	5.30	1.00	5.30	Crocodile crack/RHS
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					279.36	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					249.36	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					249.36	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					31.91	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					31.91	

LINTASAN RESOURCES SDN. BHD.
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JUNE '2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	66.37	-	66.37
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	3.86	-	3.86
TOTAL				3.86	-	70.23

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		BROUGHT FORWARD:			66.37	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					66.37	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3.86	
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
TOTAL:					3.86	

DISTRICT : TAMBUNAN
ROUTE NO : 500 -JALAN KOTA KINABALU -KENINGAU -TENOM
LOCATION : CH 63.800 /KM 73.700 @ Median

R01 PAVEMENT - CLEARING OF VEGETATION



BEFORE



IN PROGRESS



AFTER

VEGETATION CLEARING GRAND SUMMARY

MONTH: JUNE 2007

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	300.50	0.00	300.50
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	45.00	0.00	45.00
Kudat	01	Jalan Kota Kinabalu-Kudat	200.00	0.00	200.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	368.60	368.60
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	84.00	84.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	735.00	735.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
TOTAL			545.50	1,187.60	1,733.10

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	300.50	-	300.50
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	45.00	-	45.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	200.00	-	200.00
TOTAL				545.50	-	545.50

LINTASAN RESOURCES SDN. BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - VEGETATION CLEARING RECORD

Month: June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - VEGETATION CLEARING RECORD

Month : June 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - VEGETATION CLEARING RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	-	368.60	368.60
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	84.00	84.00
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	735.00	735.00
TOTAL				-	1,187.60	1,187.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	4/6/2007	63.700-63.880	180	0.2	36.00	Edge of pavement to Kerbs @ LHS
2	4/6/2007	63.700-63.860	160	0.2	32.00	Edge of pavement to Kerbs @ Med
3	4/6/2007	63.700-63.808	108	0.2	21.60	Edge of pavement to Kerbs @ RHS
4	6/6/2007	70.600-71.020	420	0.15	63.00	Edge of pavement to Kerbs @ LHS
5	7/6/2007	70.600-81.830	1230	0.15	184.50	Edge of pavement to Kerbs @ RHS
6	8/6/2007	71.150-71.360	210	0.15	31.50	Edge of pavement to Kerbs @ Med
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					368.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	20/6/2007	120.780-120.980	100	0.3	30.00	Edge of pavement to drain @ RHS
2	21/6/2007	120.600-120.680	180	0.3	54.00	Edge of pavement to drain @ RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					84.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: JUNE 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	3/6/2007	163.400-163.900	500	0.3	150.00	Edge of pavement to Kerbs @ LHS
2	3/6/2007	163.400-163.900	500	0.3	150.00	Edge of pavement to Kerbs @ RHS
3	10&12/6/2007	161.300 - 162.750	1450	0.3	435.00	Edge of pavement to Kerbs @ RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					735.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: JUNE 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	29.76	-	29.76
TOTAL				29.76	-	29.76

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 501
ROAD NAME: JLN KK - PENAMPANG - LOK KAWI
MONTH: JUNE 2007

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					29.76	
TOTAL:					29.76	