

**R 01**

**PENYENGGARAAN  
PERMUKAAN JALAN  
(POTHOLE PATCHING)**

DISTRICT : PENAMPANG  
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN  
LOCATION : CH11.020 (LHS)

### R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

## **POTHOLE PATCHING GRAND SUMMARY**

MONTH:     JULY 2007    

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	99.73	14.02	113.75
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	14.80	2.82	17.62
Kudat	01	Jalan Kota Kinabalu-Kudat	36.19	0.62	36.81
Tuaran	01	Jalan Kota Kinabalu-Kudat	24.06	5.77	29.83
	22	Jalan Kota Kinabalu-Sandakan	195.52	7.65	203.17
	503	Jalan Berungis-Kota Belud	40.18	0.00	40.18
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	91.25	15.06	106.31
	01	Jalan Kota Kinabalu-Sindumin	7.51	0.48	7.99
	606	Jalan Susur Sepangar Bay	48.18	10.88	59.06
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	47.25	10.11	57.36
	500	Jalan Kota Kinabalu-Keningau-Tenom	114.82	15.63	130.45
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	56.24	18.52	74.76
Papar	01	Jalan Kota Kinabalu-Sindumin	264.73	24.40	289.13
Ranau	22	Jalan Kota Kinabalu-Sandakan	311.07	31.34	342.41
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	27.94	4.24	32.18
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	3.68	0.00	3.68
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2.81	0.00	2.81
Beaufort	01	Jalan Kota Kinabalu-Sindumin	25.09	2.01	27.10
	502	Jalan Beaufort-Menumbok	17.45	1.75	19.20
Sipitang	01	Jalan Kota Kinabalu-Sindumin	7.04	0.16	7.20
Kuala Penyu	502	Jalan Beaufort-Menumbok	6.45	0.00	6.45
<b>TO TAL</b>			<b>1,441.99</b>	<b>165.46</b>	<b>1,607.46</b>

ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
		PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
01	Jalan Kota Kinabalu - Kudat.	859.74	120.88	980.62	42.98	6.04	49.02	99.73	14.02	113.75
01	Jalan Kota Kinabalu - Kudat	145.51	24.33	169.84	6.38	1.22	7.60	14.80	2.82	17.62
01	Jalan Kota Kinabalu - Kudat	312.07	5.34	317.41	15.61	0.27	15.88	36.19	0.62	36.81
<b>TOTAL:</b>		<b>1,317.32</b>	<b>150.55</b>	<b>1,467.87</b>	<b>64.97</b>	<b>7.53</b>	<b>72.50</b>	<b>150.72</b>	<b>17.46</b>	<b>168.18</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>859.74</b>	<b>42.98</b>	<b>99.73</b>	
1	02/07/2007	85.870	1.00	1.00	0.05	1.00	0.05	0.12	LUNGGUK
2	02/07/2007	85.871	1.00	0.80	0.05	0.80	0.04	0.09	
3	02/07/2007	85.872	0.70	0.60	0.05	0.42	0.02	0.05	
4	03/07/2007	85.880	1.00	1.00	0.05	1.00	0.05	0.12	
5	03/07/2007	85.881	1.00	1.00	0.05	1.00	0.05	0.12	
6	03/07/2007	85.882	1.00	1.00	0.05	1.00	0.05	0.12	
7	03/07/2007	85.770	1.00	0.80	0.05	0.80	0.04	0.09	
8	03/07/2007	85.771	1.00	0.90	0.05	0.90	0.05	0.10	
9	03/07/2007	85.780	1.00	0.90	0.05	0.90	0.05	0.10	
10	03/07/2007	85.781	1.00	1.00	0.05	1.00	0.05	0.12	
11	03/07/2007	85.782	1.00	1.00	0.05	1.00	0.05	0.12	
12	03/07/2007	85.783	0.90	0.70	0.05	0.63	0.03	0.07	
13	03/07/2007	85.784	0.80	0.80	0.05	0.64	0.03	0.07	
14	03/07/2007	85.785	0.90	0.90	0.05	0.81	0.04	0.09	
15	05/07/2007	86.970	1.00	0.85	0.05	0.85	0.04	0.10	BATU ENAM
16	05/07/2007	86.971	1.00	0.80	0.05	0.80	0.04	0.09	
17	05/07/2007	86.972	1.00	0.88	0.05	0.88	0.04	0.10	
18	05/07/2007	86.973	1.00	0.75	0.05	0.75	0.04	0.09	
19	05/07/2007	86.974	1.00	0.60	0.05	0.60	0.03	0.07	
20	05/07/2007	86.960	0.90	0.90	0.05	0.81	0.04	0.09	
21	05/07/2007	86.961	1.00	0.80	0.05	0.80	0.04	0.09	
22	06/07/2007	93.270	1.00	0.75	0.05	0.75	0.04	0.09	
23	06/07/2007	93.271	1.00	1.00	0.05	1.00	0.05	0.12	
24	06/07/2007	93.272	1.00	1.00	0.05	1.00	0.05	0.12	
25	06/07/2007	93.280	0.95	0.75	0.05	0.71	0.04	0.08	
26	06/07/2007	93.281	0.90	0.90	0.05	0.81	0.04	0.09	
27	06/07/2007	93.282	0.60	0.60	0.05	0.36	0.02	0.04	
28	06/07/2007	93.283	0.70	0.70	0.05	0.49	0.02	0.06	
29	07/07/2007	102.570	1.00	1.00	0.05	1.00	0.05	0.12	MANTANAU
30	07/07/2007	102.571	1.00	1.00	0.05	1.00	0.05	0.12	
<b>CARRIED FORWARD:</b>						<b>884.25</b>	<b>44.21</b>	<b>102.57</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>884.25</b>	<b>44.21</b>	<b>102.57</b>	
31	07/07/2007	102.572	1.00	0.90	0.05	0.90	0.05	0.10	
32	07/07/2007	102.573	1.00	0.80	0.05	0.80	0.04	0.09	
33	07/07/2007	102.574	1.00	1.00	0.05	1.00	0.05	0.12	
34	07/07/2007	102.580	0.90	0.90	0.05	0.81	0.04	0.09	
35	07/07/2007	102.581	0.80	0.80	0.05	0.64	0.03	0.07	
36	07/07/2007	102.582	1.00	1.00	0.05	1.00	0.05	0.12	
37	07/07/2007	102.583	0.90	0.85	0.05	0.77	0.04	0.09	
38	07/07/2007	102.583	1.00	0.80	0.05	0.80	0.04	0.09	
39	07/07/2007	102.584	0.85	0.70	0.05	0.60	0.03	0.07	
40	09/07/2007	101.680	1.00	0.90	0.05	0.90	0.05	0.10	ULU KUKUT
41	09/07/2007	101.681	1.00	1.00	0.05	1.00	0.05	0.12	
42	09/07/2007	101.682	1.00	1.00	0.05	1.00	0.05	0.12	
43	09/07/2007	101.683	1.00	0.50	0.05	0.50	0.03	0.06	
44	09/07/2007	101.684	1.00	0.80	0.05	0.80	0.04	0.09	
45	10/07/2007	105.180	1.00	0.80	0.05	0.80	0.04	0.09	
46	10/07/2007	105.181	1.00	1.00	0.05	1.00	0.05	0.12	
47	10/07/2007	105.680	0.60	0.60	0.05	0.36	0.02	0.04	
48	10/07/2007	105.681	1.00	0.50	0.05	0.50	0.03	0.06	
49	10/07/2007	105.682	1.00	1.00	0.05	1.00	0.05	0.12	
50	10/07/2007	105.683	1.00	0.80	0.05	0.80	0.04	0.09	
51	10/07/2007	105.684	1.00	0.70	0.05	0.70	0.04	0.08	
52	10/07/2007	105.685	1.00	1.00	0.05	1.00	0.05	0.12	
53	11/07/2007	105.780	0.80	0.70	0.05	0.56	0.03	0.06	
54	11/07/2007	105.781	1.00	0.60	0.05	0.60	0.03	0.07	
55	11/07/2007	105.782	1.00	1.00	0.05	1.00	0.05	0.12	
56	11/07/2007	105.783	1.00	1.00	0.05	1.00	0.05	0.12	
57	11/07/2007	106.180	0.90	0.70	0.05	0.63	0.03	0.07	
58	11/07/2007	106.181	1.00	1.00	0.05	1.00	0.05	0.12	
59	11/07/2007	106.182	1.00	1.00	0.05	1.00	0.05	0.12	
60	11/07/2007	106.183	1.00	1.00	0.05	1.00	0.05	0.12	
<b>CARRIED FORWARD:</b>						<b>908.71</b>	<b>45.43</b>	<b>105.41</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>908.71</b>	<b>45.43</b>	<b>105.41</b>	
61	14/07/2007	73.880	0.65	0.65	0.05	0.42	0.02	0.05	KB TOWNSHIP
62	14/07/2007	73.881	0.50	0.50	0.05	0.25	0.01	0.03	
63	14/07/2007	73.780	0.77	0.22	0.05	0.17	0.01	0.02	
64	14/07/2007	73.781	1.00	1.00	0.05	1.00	0.05	0.12	
65	14/07/2007	72.180	1.00	0.81	0.05	0.81	0.04	0.09	
66	14/07/2007	72.182	1.00	1.00	0.05	1.00	0.05	0.12	
67	14/07/2007	72.183	1.00	1.00	0.05	1.00	0.05	0.12	
68	14/07/2007	72.184	1.00	0.71	0.05	0.71	0.04	0.08	
69	14/07/2007	72.080	0.70	0.52	0.05	0.36	0.02	0.04	
70	14/07/2007	72.081	1.00	0.85	0.05	0.85	0.04	0.10	
71	14/07/2007	72.082	1.00	1.00	0.05	1.00	0.05	0.12	
72	14/07/2007	72.083	0.65	0.42	0.05	0.27	0.01	0.03	
73	16/07/2007	71.580	0.60	0.25	0.05	0.15	0.01	0.02	
74	16/07/2007	71.581	1.00	1.00	0.05	1.00	0.05	0.12	
75	16/07/2007	71.582	1.00	1.00	0.05	1.00	0.05	0.12	
76	16/07/2007	71.583	1.00	1.00	0.05	1.00	0.05	0.12	
77	16/07/2007	71.584	1.00	1.00	0.05	1.00	0.05	0.12	
78	16/07/2007	71.580	0.75	0.50	0.05	0.38	0.02	0.04	
79	16/07/2007	71.581	0.70	0.65	0.05	0.46	0.02	0.05	
80	16/07/2007	71.582	1.00	1.00	0.05	1.00	0.05	0.12	
81	16/07/2007	71.583	1.00	1.00	0.05	1.00	0.05	0.12	
82	17/07/2007	71.270	0.80	0.80	0.05	0.64	0.03	0.07	
83	17/07/2007	71.271	0.80	0.60	0.05	0.48	0.02	0.06	
84	17/07/2007	71.272	1.00	0.70	0.05	0.70	0.04	0.08	
85	17/07/2007	71.273	1.00	1.00	0.05	1.00	0.05	0.12	
86	17/07/2007	71.274	1.00	1.00	0.05	1.00	0.05	0.12	
87	17/07/2007	71.275	1.00	1.00	0.05	1.00	0.05	0.12	
88	17/07/2007	71.276	1.00	1.00	0.05	1.00	0.05	0.12	
89	17/07/2007	71.280	1.00	1.00	0.05	1.00	0.05	0.12	
90	19/07/2007	71.280	1.00	1.00	0.05	1.00	0.05	0.12	
<b>CARRIED FORWARD :</b>						<b>931.36</b>	<b>46.56</b>	<b>108.04</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>931.36</b>	<b>46.56</b>	<b>108.04</b>	
91	19/07/2007	71.281	1.00	1.00	0.05	1.00	0.05	0.12	
92	19/07/2007	71.282	1.00	1.00	0.05	1.00	0.05	0.12	
93	19/07/2007	71.283	1.00	0.50	0.05	0.50	0.03	0.06	
94	19/07/2007	71.370	0.60	0.58	0.05	0.35	0.02	0.04	
95	19/07/2007	71.371	0.80	0.50	0.05	0.40	0.02	0.05	
96	19/07/2007	71.372	1.00	1.00	0.05	1.00	0.05	0.12	
97	19/07/2007	71.373	1.00	1.00	0.05	1.00	0.05	0.12	
98	19/07/2007	71.375	1.00	1.00	0.05	1.00	0.05	0.12	
99	19/07/2007	71.380	1.00	1.00	0.05	1.00	0.05	0.12	
100	19/07/2007	71.381	1.00	0.70	0.05	0.70	0.04	0.08	
101	19/07/2007	71.382	1.00	1.00	0.05	1.00	0.05	0.12	
102	19/07/2007	71.383	0.90	0.80	0.05	0.72	0.04	0.08	
103	19/07/2007	71.384	0.85	0.85	0.05	0.72	0.04	0.08	
104	19/07/2007	71.385	0.91	0.90	0.05	0.82	0.04	0.10	
105	20/07/2007	103.270	1.00	0.90	0.05	0.90	0.05	0.10	MANTANAU
106	20/07/2007	103.271	1.00	0.80	0.05	0.80	0.04	0.09	
107	20/07/2007	103.272	1.00	0.60	0.05	0.60	0.03	0.07	
108	20/07/2007	103.273	0.90	0.80	0.05	0.72	0.04	0.08	
109	20/07/2007	103.274	1.00	1.00	0.05	1.00	0.05	0.12	
110	20/07/2007	103.280	1.00	0.90	0.05	0.90	0.05	0.10	
111	20/07/2007	103.281	0.90	0.80	0.05	0.72	0.04	0.08	
112	20/07/2007	103.282	0.91	0.95	0.05	0.86	0.04	0.10	
113	20/07/2007	103.283	1.00	0.90	0.05	0.90	0.05	0.10	
114	20/07/2007	103.284	1.00	0.98	0.05	0.98	0.05	0.11	
115	23/07/2007	103.370	0.90	0.70	0.05	0.63	0.03	0.07	
116	23/07/2007	103.371	1.00	1.00	0.05	1.00	0.05	0.12	
117	23/07/2007	103.372	1.00	1.00	0.05	1.00	0.05	0.12	
118	23/07/2007	103.870	1.00	1.00	0.05	1.00	0.05	0.12	
119	23/07/2007	103.871	1.00	1.00	0.05	1.00	0.05	0.12	
120	23/07/2007	103.872	0.90	0.80	0.05	0.72	0.04	0.08	
<b>CARRIED FORWARD :</b>						<b>956.31</b>	<b>47.81</b>	<b>110.93</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>956.31</b>	<b>47.81</b>	<b>110.93</b>	
121	23/07/2007	103.873	1.00	0.70	0.05	0.70	0.04	0.08	
122	23/07/2007	103.880	1.00	1.00	0.05	1.00	0.05	0.12	
123	23/07/2007	103.881	1.00	1.00	0.05	1.00	0.05	0.12	
124	23/07/2007	103.882	0.90	0.80	0.05	0.72	0.04	0.08	
125	23/07/2007	103.883	0.75	0.70	0.05	0.53	0.03	0.06	
126	23/07/2007	103.884	1.00	0.70	0.05	0.70	0.04	0.08	
127	23/07/2007	103.885	1.00	1.05	0.05	1.05	0.05	0.12	ULU KUKUT
128	25/07/2007	109.470	0.80	0.60	0.05	0.48	0.02	0.06	
129	25/07/2007	109.471	1.00	1.00	0.05	1.00	0.05	0.12	
130	25/07/2007	109.472	1.00	1.00	0.05	1.00	0.05	0.12	
131	25/07/2007	109.480	0.80	0.70	0.05	0.56	0.03	0.06	
132	25/07/2007	109.481	0.70	0.50	0.05	0.35	0.02	0.04	
133	25/07/2007	109.482	0.80	0.60	0.05	0.48	0.02	0.06	
134	25/07/2007	109.580	1.00	1.00	0.05	1.00	0.05	0.12	
135	25/07/2007	109.581	1.00	1.00	0.05	1.00	0.05	0.12	
136	25/07/2007	109.582	1.00	1.00	0.05	1.00	0.05	0.12	
137	25/07/2007	109.583	0.50	0.60	0.05	0.30	0.02	0.03	
138	27/07/2007	110.180	1.00	1.00	0.05	1.00	0.05	0.12	
139	27/07/2007	110.181	1.00	1.00	0.05	1.00	0.05	0.12	
140	27/07/2007	110.182	1.00	1.00	0.05	1.00	0.05	0.12	
141	27/07/2007	110.170	1.00	1.00	0.05	1.00	0.05	0.12	
142	27/07/2007	110.171	1.00	0.90	0.05	0.90	0.05	0.10	
143	27/07/2007	110.172	1.00	0.90	0.05	0.90	0.05	0.10	
144	27/07/2007	110.173	0.90	0.90	0.05	0.81	0.04	0.09	
145	27/07/2007	110.174	1.00	0.80	0.05	0.80	0.04	0.09	
146	28/07/2007	109.570	1.00	1.00	0.05	1.00	0.05	0.12	
147	28/07/2007	109.571	1.00	1.00	0.05	1.00	0.05	0.12	
148	28/07/2007	109.572	1.00	0.65	0.05	0.65	0.03	0.08	
149	28/07/2007	109.573	0.80	0.80	0.05	0.64	0.03	0.07	
150	28/07/2007	109.574	1.00	0.75	0.05	0.75	0.04	0.09	
<b>BALANCE END OF JULY :</b>						<b>980.62</b>	<b>49.02</b>	<b>113.75</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA MARUDU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>145.51</b>	<b>6.38</b>	<b>14.80</b>	
1	06/07/2007	113.380	0.70	0.60	0.05	0.42	0.02	0.05	
2	06/07/2007	113.381	0.80	0.60	0.05	0.48	0.02	0.06	
3	06/07/2007	113.382	1.00	0.80	0.05	0.80	0.04	0.09	
4	06/07/2007	113.383	0.70	0.60	0.05	0.42	0.02	0.05	
5	06/07/2007	113.384	1.00	1.00	0.05	1.00	0.05	0.12	
6	06/07/2007	113.385	1.00	1.00	0.05	1.00	0.05	0.12	
7	06/07/2007	117.280	1.00	0.70	0.05	0.70	0.04	0.08	
8	06/07/2007	117.281	1.00	0.60	0.05	0.60	0.03	0.07	
9	06/07/2007	117.282	1.00	0.80	0.05	0.80	0.04	0.09	
10	06/07/2007	117.283	1.00	0.60	0.05	0.60	0.03	0.07	
11	10/07/2007	114.880	0.70	0.60	0.05	0.42	0.02	0.05	
12	10/07/2007	114.881	1.00	0.80	0.05	0.80	0.04	0.09	
13	10/07/2007	114.882	1.00	1.00	0.05	1.00	0.05	0.12	
14	10/07/2007	114.883	1.00	1.00	0.05	1.00	0.05	0.12	
15	10/07/2007	113.370	0.70	0.60	0.05	0.42	0.02	0.05	
16	10/07/2007	113.371	1.00	0.80	0.05	0.80	0.04	0.09	
17	10/07/2007	113.372	1.00	0.60	0.05	0.60	0.03	0.07	
18	10/07/2007	113.373	1.00	1.00	0.05	1.00	0.05	0.12	
19	10/07/2007	113.374	1.00	0.90	0.05	0.90	0.05	0.10	
20	13/07/2007	117.180	0.70	0.70	0.05	0.49	0.02	0.06	
21	13/07/2007	117.181	0.60	0.60	0.05	0.36	0.02	0.04	
22	13/07/2007	117.182	1.00	1.00	0.05	1.00	0.05	0.12	
23	13/07/2007	117.183	0.90	0.90	0.05	0.81	0.04	0.09	
24	13/07/2007	117.184	1.00	1.00	0.05	1.00	0.05	0.12	
25	16/07/2007	117.380	0.70	0.80	0.05	0.56	0.03	0.06	
26	16/07/2007	117.381	0.80	0.60	0.05	0.48	0.02	0.06	
27	16/07/2007	117.382	0.90	0.90	0.05	0.81	0.04	0.09	
28	16/07/2007	117.383	1.00	0.80	0.05	0.80	0.04	0.09	
29	16/07/2007	117.384	1.00	1.00	0.05	1.00	0.05	0.12	
30	16/07/2007	117.480	0.80	0.70	0.05	0.56	0.03	0.06	
<b>CARRIED FOWRRARD :</b>						<b>167.14</b>	<b>7.46</b>	<b>17.31</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA MARUDU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>167.14</b>	<b>7.46</b>	<b>17.31</b>	
31	16/07/2007	117.481	1.00	0.80	0.05	0.80	0.04	0.09	
32	16/07/2007	117.482	1.00	1.00	0.05	1.00	0.05	0.12	
33	16/07/2007	114.800	0.70	0.60	0.05	0.42	0.02	0.05	
34	16/07/2007	114.810	0.80	0.60	0.05	0.48	0.02	0.06	
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>BALANCE END OF JULY :</b>						<b>169.84</b>	<b>7.60</b>	<b>17.62</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>312.07</b>	<b>15.61</b>	<b>36.19</b>	
1	04/07/2007	153.932	0.80	0.80	0.05	0.64	0.03	0.07	TAMBARULAN
2	04/07/2007	153.931	1.00	0.80	0.05	0.80	0.04	0.09	
3	04/07/2007	153.932	1.00	0.90	0.05	0.90	0.05	0.10	
4	04/07/2007	153.933	1.00	1.00	0.05	1.00	0.05	0.12	
5	04/07/2007	153.934	1.00	1.00	0.05	1.00	0.05	0.12	
6	04/07/2007	153.94	1.00	1.00	0.05	1.00	0.05	0.12	
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>BALANCE END OF JULY :</b>						<b>317.41</b>	<b>15.88</b>	<b>36.81</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: July 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,269.16	243.97	1,513.13	39.33	6.49	45.82	91.25	15.06	106.31
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	380.36	94.78	475.14	10.37	2.49	12.86	24.06	5.77	29.83
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,616.31	87.53	2,703.84	84.27	3.30	87.57	195.52	7.65	203.17
4	Tuaran	503	Jalan Berungis - Kota Belud	692.71	-	692.71	17.31	-	17.31	40.18	-	40.18
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	655.08	160.96	816.04	20.76	4.69	25.45	48.18	10.88	59.06
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>				<b>5,613.62</b>	<b>587.24</b>	<b>6,200.86</b>	<b>172.04</b>	<b>16.96</b>	<b>189.00</b>	<b>399.19</b>	<b>39.36</b>	<b>438.55</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,269.16</b>	<b>39.33</b>	<b>91.25</b>	
1	01/07/2007	16.810	2.00	1.00	0.025	2.00	0.05	0.12	RHS
2	01/07/2007	15.480	1.40	0.90	0.025	1.26	0.03	0.07	RHS
3	01/07/2007	14.450	1.40	1.00	0.025	1.40	0.04	0.08	RHS
4	01/07/2007	14.448	1.70	1.00	0.025	1.70	0.04	0.10	RHS
5	03/07/2007	7.100	7.10	1.40	0.025	9.94	0.25	0.58	LHS
6	03/07/2007	7.100	3.60	1.00	0.050	3.60	0.18	0.42	LHS
7	10/07/2007	2.521	7.30	1.00	0.025	7.30	0.18	0.42	RHS
8	10/07/2007	2.520	2.10	1.40	0.025	2.94	0.07	0.17	RHS
9	10/07/2007	2.520	2.30	1.50	0.025	3.45	0.09	0.20	RHS
10	10/07/2007	2.510	4.30	1.30	0.025	5.59	0.14	0.32	RHS
11	10/07/2007	2.508	1.70	1.10	0.025	1.87	0.05	0.11	RHS
12	10/07/2007	2.930	1.60	1.00	0.025	1.60	0.04	0.09	LHS
13	10/07/2007	2.942	1.70	0.90	0.025	1.53	0.04	0.09	LHS
14	11/07/2007	10.700	0.40	3.50	0.025	1.40	0.04	0.08	LHS
15	12/07/2007	17.270	2.10	1.00	0.025	2.10	0.05	0.12	RHS
16	17/07/2007	12.980	2.70	1.10	0.025	2.97	0.07	0.17	RHS
17	17/07/2007	12.975	3.20	1.00	0.025	3.20	0.08	0.19	RHS
18	17/07/2007	12.970	1.50	1.10	0.025	1.65	0.04	0.10	RHS
19	17/07/2007	12.965	1.40	1.10	0.025	1.54	0.04	0.09	RHS
20	17/07/2007	12.958	1.40	1.20	0.025	1.68	0.04	0.10	RHS
21	17/07/2007	12.955	3.10	1.10	0.025	3.41	0.09	0.20	RHS
22	17/07/2007	12.930	2.40	2.00	0.025	4.80	0.12	0.28	RHS
23	17/07/2007	12.929	1.40	1.10	0.025	1.54	0.04	0.09	RHS
24	17/07/2007	12.925	3.00	0.90	0.025	2.70	0.07	0.16	RHS
25	17/07/2007	12.925	2.20	0.90	0.025	1.98	0.05	0.11	RHS
26	17/07/2007	12.920	1.70	1.20	0.025	2.04	0.05	0.12	RHS
27	17/07/2007	12.910	1.30	1.20	0.025	1.56	0.04	0.09	RHS
28	17/07/2007	12.900	3.00	0.90	0.025	2.70	0.07	0.16	RHS
29	17/07/2007	12.795	1.20	0.90	0.025	1.08	0.03	0.06	RHS
30	17/07/2007	12.780	1.10	0.80	0.025	0.88	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>1,350.57</b>	<b>41.46</b>	<b>96.18</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,350.57</b>	<b>41.46</b>	<b>96.18</b>	
31	17/07/2007	12.772	1.60	1.20	0.025	1.92	0.05	0.11	RHS
32	17/07/2007	12.730	1.80	1.00	0.025	1.80	0.05	0.10	RHS
33	17/07/2007	12.720	1.00	1.50	0.025	1.50	0.04	0.09	RHS
34	17/07/2007	12.720	1.10	0.80	0.025	0.88	0.02	0.05	RHS
35	17/07/2007	12.695	2.10	1.50	0.025	3.15	0.08	0.18	RHS
36	17/07/2007	12.695	1.40	0.80	0.025	1.12	0.03	0.06	RHS
37	17/07/2007	12.695	1.20	0.80	0.025	0.96	0.02	0.06	RHS
38	17/07/2007	12.690	1.10	0.90	0.025	0.99	0.02	0.06	RHS
39	17/07/2007	12.680	1.20	0.90	0.025	1.08	0.03	0.06	RHS
40	17/07/2007	12.672	1.00	1.00	0.025	1.00	0.03	0.06	RHS
41	18/07/2007	15.230	1.70	1.30	0.075	2.21	0.17	0.38	RHS
42	18/07/2007	5.520	1.40	1.20	0.025	1.68	0.04	0.10	RHS
43	18/07/2007	5.519	1.10	1.00	0.025	1.10	0.03	0.06	RHS
44	18/07/2007	5.517	1.20	1.00	0.025	1.20	0.03	0.07	RHS
45	18/07/2007	5.514	1.20	1.10	0.025	1.32	0.03	0.08	RHS
46	18/07/2007	5.510	0.70	0.70	0.025	0.49	0.01	0.03	RHS
47	18/07/2007	5.510	1.60	1.30	0.025	2.08	0.05	0.12	RHS
48	18/07/2007	5.505	1.90	1.60	0.025	3.04	0.08	0.18	RHS
49	18/07/2007	5.505	0.90	0.90	0.025	0.81	0.02	0.05	RHS
50	18/07/2007	5.505	1.20	1.50	0.025	1.80	0.05	0.10	RHS
51	18/07/2007	5.505	2.40	1.00	0.025	2.40	0.06	0.14	RHS
52	18/07/2007	5.492	0.90	1.10	0.025	0.99	0.02	0.06	RHS
53	19/07/2007	5.385	2.20	0.90	0.025	1.98	0.05	0.11	RHS
54	19/07/2007	5.380	1.90	0.90	0.025	1.71	0.04	0.10	RHS
55	19/07/2007	5.375	2.90	0.80	0.025	2.32	0.06	0.13	RHS
56	19/07/2007	5.365	6.40	0.80	0.025	5.12	0.13	0.30	RHS
57	19/07/2007	5.365	1.10	1.10	0.050	1.21	0.06	0.14	RHS
58	19/07/2007	5.365	1.30	0.60	0.050	0.78	0.04	0.09	RHS
59	19/07/2007	5.360	4.10	0.80	0.025	3.28	0.08	0.19	RHS
60	20/07/2007	11.810	1.50	1.00	0.025	1.50	0.04	0.09	LHS
<b>CARRIED FORWARD :</b>						<b>1,401.99</b>	<b>42.90</b>	<b>99.53</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,401.99</b>	<b>42.90</b>	<b>99.53</b>	
61	20/07/2007	11.813	1.10	0.90	0.025	0.99	0.02	0.06	LHS
62	20/07/2007	11.823	1.90	0.80	0.025	1.52	0.04	0.09	LHS
63	20/07/2007	11.836	1.10	1.00	0.025	1.10	0.03	0.06	LHS
64	20/07/2007	11.840	1.30	0.90	0.025	1.17	0.03	0.07	LHS
65	20/07/2007	11.847	1.80	0.80	0.025	1.44	0.04	0.08	LHS
66	20/07/2007	11.865	1.10	1.00	0.025	1.10	0.03	0.06	LHS
67	20/07/2007	12.000	1.50	1.00	0.025	1.50	0.04	0.09	LHS
68	20/07/2007	12.010	2.10	1.00	0.025	2.10	0.05	0.12	LHS
69	20/07/2007	12.030	1.30	0.90	0.025	1.17	0.03	0.07	LHS
70	20/07/2007	12.040	1.40	0.80	0.025	1.12	0.03	0.06	LHS
71	20/07/2007	12.480	1.30	0.90	0.025	1.17	0.03	0.07	LHS
72	20/07/2007	12.490	1.40	0.80	0.025	1.12	0.03	0.06	LHS
73	20/07/2007	16.926	1.80	1.40	0.050	2.52	0.13	0.29	LHS
74	20/07/2007	17.020	1.70	1.40	0.025	2.38	0.06	0.14	LHS
75	20/07/2007	17.230	2.40	1.40	0.025	3.36	0.08	0.19	LHS
76	20/07/2007	17.240	1.50	1.10	0.025	1.65	0.04	0.10	LHS
77	20/07/2007	17.242	2.40	0.80	0.025	1.92	0.05	0.11	LHS
78	20/07/2007	17.242	1.10	0.80	0.025	0.88	0.02	0.05	LHS
79	20/07/2007	17.243	1.50	1.40	0.025	2.10	0.05	0.12	LHS
80	24/07/2007	14.800	0.90	1.60	0.025	1.44	0.04	0.08	LHS
81	24/07/2007	14.800	0.90	1.20	0.025	1.08	0.03	0.06	LHS
82	24/07/2007	14.220	0.80	1.40	0.025	1.12	0.03	0.06	LHS
83	24/07/2007	14.220	0.90	3.20	0.025	2.88	0.07	0.17	LHS
84	24/07/2007	15.950	1.50	1.00	0.025	1.50	0.04	0.09	LHS
85	24/07/2007	16.000	2.60	1.20	0.025	3.12	0.08	0.18	LHS
86	24/07/2007	16.010	0.90	1.60	0.025	1.44	0.04	0.08	LHS
87	24/07/2007	16.010	1.80	0.80	0.025	1.44	0.04	0.08	LHS
88	24/07/2007	16.011	2.70	1.00	0.025	2.70	0.07	0.16	LHS
89	24/07/2007	16.020	2.10	1.10	0.025	2.31	0.06	0.13	LHS
90	24/07/2007	16.022	1.40	1.00	0.025	1.40	0.04	0.08	LHS
<b>CARRIED FORWARD :</b>						<b>1,452.73</b>	<b>44.23</b>	<b>102.62</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,452.73</b>	<b>44.23</b>	<b>102.62</b>	
91	24/07/2007	16.050	2.30	1.00	0.025	2.30	0.06	0.13	LHS
92	24/07/2007	16.062	3.00	1.20	0.025	3.60	0.09	0.21	LHS
93	24/07/2007	16.080	2.30	1.10	0.025	2.53	0.06	0.15	LHS
94	24/07/2007	16.090	2.10	1.40	0.025	2.94	0.07	0.17	LHS
95	24/07/2007	16.100	1.10	1.30	0.025	1.43	0.04	0.08	LHS
96	24/07/2007	16.100	1.70	0.70	0.025	1.19	0.03	0.07	LHS
97	24/07/2007	16.290	1.40	1.30	0.025	1.82	0.05	0.11	LHS
98	24/07/2007	16.320	1.30	1.30	0.025	1.69	0.04	0.10	LHS
99	24/07/2007	17.120	4.20	1.00	0.025	4.20	0.11	0.24	LHS
100	25/07/2007	17.312	1.00	0.90	0.025	0.90	0.02	0.05	RHS
101	25/07/2007	17.311	2.10	1.20	0.025	2.52	0.06	0.15	RHS
102	25/07/2007	17.310	1.50	0.90	0.025	1.35	0.03	0.08	RHS
103	25/07/2007	17.309	1.20	1.00	0.025	1.20	0.03	0.07	RHS
104	25/07/2007	17.309	1.90	1.10	0.025	2.09	0.05	0.12	RHS
105	25/07/2007	17.309	1.10	1.40	0.025	1.54	0.04	0.09	RHS
106	25/07/2007	17.295	2.00	1.40	0.025	2.80	0.07	0.16	RHS
107	25/07/2007	17.295	3.00	0.90	0.025	2.70	0.07	0.16	RHS
108	25/07/2007	17.290	3.50	1.20	0.025	4.20	0.11	0.24	RHS
109	25/07/2007	17.290	5.00	0.90	0.025	4.50	0.11	0.26	RHS
110	25/07/2007	17.284	1.10	1.60	0.025	1.76	0.04	0.10	RHS
111	25/07/2007	17.276	1.30	1.40	0.025	1.82	0.05	0.11	RHS
112	25/07/2007	17.274	1.30	1.10	0.025	1.43	0.04	0.08	RHS
113	25/07/2007	17.274	1.40	1.00	0.025	1.40	0.04	0.08	RHS
114	25/07/2007	16.150	3.10	1.40	0.025	4.34	0.11	0.25	RHS
115	25/07/2007	16.150	1.70	1.50	0.025	2.55	0.06	0.15	RHS
116	25/07/2007	15.260	2.00	0.80	0.075	1.60	0.12	0.28	RHS
<b>TOTAL :</b>						<b>1,513.13</b>	<b>45.82</b>	<b>106.31</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>380.36</b>	<b>10.37</b>	<b>24.06</b>	
1	10/07/2007	33.850	3.00	1.10	0.025	3.30	0.08	0.19	LHS
2	10/07/2007	33.853	5.50	0.80	0.025	4.40	0.11	0.26	LHS
3	10/07/2007	32.085	3.30	1.40	0.050	4.62	0.23	0.54	RHS
4	10/07/2007	32.040	6.80	1.20	0.025	8.16	0.20	0.47	RHS
5	10/07/2007	32.040	2.10	1.20	0.025	2.52	0.06	0.15	RHS
6	10/07/2007	32.030	5.10	1.30	0.025	6.63	0.17	0.38	RHS
7	10/07/2007	32.022	9.10	1.10	0.025	10.01	0.25	0.58	RHS
8	10/07/2007	32.022	5.80	1.30	0.025	7.54	0.19	0.44	RHS
9	10/07/2007	31.652	2.10	1.10	0.025	2.31	0.06	0.13	RHS
10	10/07/2007	31.651	1.50	1.20	0.025	1.80	0.05	0.10	RHS
11	10/07/2007	31.650	4.60	1.20	0.025	5.52	0.14	0.32	RHS
12	10/07/2007	31.440	7.90	1.30	0.025	10.27	0.26	0.60	RHS
13	11/07/2007	30.875	8.20	1.40	0.025	11.48	0.29	0.67	RHS
14	11/07/2007	30.830	5.80	1.30	0.025	7.54	0.19	0.44	RHS
15	11/07/2007	30.745	3.20	1.40	0.025	4.48	0.11	0.26	RHS
16	11/07/2007	30.740	3.50	1.20	0.025	4.20	0.11	0.24	RHS
<b>TOTAL :</b>						<b>475.14</b>	<b>12.86</b>	<b>29.83</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,616.31</b>	<b>84.27</b>	<b>195.52</b>	
1	02/07/2007	0.000	2.00	1.20	0.050	2.40	0.12	0.28	LHS
2	02/07/2007	0.000	3.60	1.30	0.025	4.68	0.12	0.27	LHS
3	02/07/2007	5.350	1.30	1.10	0.025	1.43	0.04	0.08	LHS
4	02/07/2007	5.355	1.60	1.20	0.025	1.92	0.05	0.11	LHS
5	02/07/2007	5.356	1.40	1.20	0.025	1.68	0.04	0.10	LHS
6	02/07/2007	5.358	1.40	1.20	0.025	1.68	0.04	0.10	LHS
7	02/07/2007	5.360	1.50	1.00	0.025	1.50	0.04	0.09	LHS
8	02/07/2007	5.362	1.40	1.10	0.025	1.54	0.04	0.09	LHS
9	02/07/2007	6.525	3.40	1.70	0.075	5.78	0.43	1.01	RHS
10	02/07/2007	2.350	2.60	1.30	0.050	3.38	0.17	0.39	RHS
11	12/07/2007	1.475	5.70	0.80	0.025	4.56	0.11	0.26	LHS
12	12/07/2007	1.480	5.20	1.40	0.075	7.28	0.55	1.27	LHS
13	12/07/2007	1.487	2.40	1.00	0.025	2.40	0.06	0.14	LHS
14	12/07/2007	1.493	1.60	0.80	0.025	1.28	0.03	0.07	LHS
15	12/07/2007	1.495	2.00	1.10	0.025	2.20	0.06	0.13	LHS
16	12/07/2007	1.545	1.40	1.30	0.025	1.82	0.05	0.11	LHS
17	12/07/2007	1.550	1.80	1.50	0.025	2.70	0.07	0.16	LHS
18	12/07/2007	9.785	2.80	1.80	0.050	5.04	0.25	0.58	LHS
19	12/07/2007	9.785	4.50	1.00	0.025	4.50	0.11	0.26	LHS
20	13/07/2007	9.090	3.30	1.40	0.025	4.62	0.12	0.27	LHS
21	13/07/2007	9.096	1.80	1.10	0.025	1.98	0.05	0.11	LHS
22	13/07/2007	11.000	1.50	2.10	0.025	3.15	0.08	0.18	LHS
23	13/07/2007	11.000	1.30	1.40	0.025	1.82	0.05	0.11	LHS
24	13/07/2007	11.250	3.50	1.30	0.025	4.55	0.11	0.26	LHS
25	13/07/2007	11.250	2.10	3.50	0.050	7.35	0.37	0.85	LHS
26	13/07/2007	11.300	2.90	1.30	0.025	3.77	0.09	0.22	LHS
27	13/07/2007	11.300	2.10	1.20	0.025	2.52	0.06	0.15	LHS
<b>TOTAL :</b>						<b>2,703.84</b>	<b>87.57</b>	<b>203.17</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 503

**ROAD NAME:** JALAN BERUNGIS - KOTA BELUD

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	692.71	17.31	40.18	
<b>TOTAL:</b>						692.71	17.31	40.18	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>655.08</b>	<b>20.76</b>	<b>48.18</b>	
1	01/07/2007	1.720	1.30	1.00	0.025	1.30	0.03	0.08	LHS
2	01/07/2007	6.560	2.50	1.30	0.025	3.25	0.08	0.19	RHS
3	01/07/2007	6.550	1.80	1.00	0.025	1.80	0.05	0.10	RHS
4	01/07/2007	6.540	3.10	1.00	0.025	3.10	0.08	0.18	RHS
5	01/07/2007	3.610	2.10	1.40	0.025	2.94	0.07	0.17	RHS
6	01/07/2007	3.610	2.20	1.40	0.050	3.08	0.15	0.36	RHS
7	01/07/2007	2.210	1.10	1.10	0.050	1.21	0.06	0.14	RHS
8	01/07/2007	2.210	1.10	0.70	0.050	0.77	0.04	0.09	RHS
9	03/07/2007	3.342	3.50	1.80	0.025	6.30	0.16	0.37	RHS
10	03/07/2007	3.342	1.70	1.80	0.025	3.06	0.08	0.18	RHS
11	03/07/2007	3.350	1.80	1.90	0.025	3.42	0.09	0.20	RHS
12	09/07/2007	0.060	6.50	1.60	0.025	10.40	0.26	0.60	LHS
13	09/07/2007	0.060	1.10	0.80	0.025	0.88	0.02	0.05	LHS
14	09/07/2007	2.212	1.50	1.20	0.025	1.80	0.05	0.10	RHS
15	09/07/2007	2.212	2.50	1.30	0.050	3.25	0.16	0.38	RHS
16	09/07/2007	2.212	2.80	1.70	0.025	4.76	0.12	0.28	RHS
17	09/07/2007	2.151	1.20	1.10	0.050	1.32	0.07	0.15	RHS
18	09/07/2007	2.150	1.50	1.20	0.025	1.80	0.05	0.10	RHS
19	09/07/2007	1.993	3.30	1.20	0.025	3.96	0.10	0.23	RHS
20	09/07/2007	1.993	2.30	1.20	0.025	2.76	0.07	0.16	RHS
21	12/07/2007	0.092	1.30	1.20	0.025	1.56	0.04	0.09	LHS
22	12/07/2007	0.095	2.90	1.10	0.025	3.19	0.08	0.19	LHS
23	12/07/2007	0.095	1.20	1.00	0.025	1.20	0.03	0.07	LHS
24	12/07/2007	0.100	2.60	1.10	0.025	2.86	0.07	0.17	LHS
25	12/07/2007	0.109	1.30	1.00	0.025	1.30	0.03	0.08	LHS
26	12/07/2007	0.110	2.40	1.00	0.025	2.40	0.06	0.14	LHS
27	19/07/2007	3.690	6.00	1.80	0.050	10.80	0.54	1.25	RHS
28	19/07/2007	3.690	5.10	1.00	0.025	5.10	0.13	0.30	RHS
29	19/07/2007	3.684	2.00	1.40	0.025	2.80	0.07	0.16	RHS
30	20/07/2007	1.750	1.80	1.10	0.025	1.98	0.05	0.11	LHS
<b>CARRIED FORWARD :</b>						<b>749.43</b>	<b>23.63</b>	<b>54.84</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>		-	-	-	<b>749.43</b>	<b>23.63</b>	<b>54.84</b>		
31	20/07/2007	1.757	1.00	1.70	0.025	1.70	0.04	0.10	LHS
32	20/07/2007	1.792	1.10	1.10	0.075	1.21	0.09	0.21	LHS
33	20/07/2007	1.980	1.10	1.10	0.075	1.21	0.09	0.21	LHS
34	20/07/2007	3.625	2.20	1.10	0.025	2.42	0.06	0.14	LHS
35	20/07/2007	3.640	0.90	0.80	0.075	0.72	0.05	0.13	LHS
36	20/07/2007	5.665	1.70	1.20	0.025	2.04	0.05	0.12	LHS
37	20/07/2007	5.675	1.30	1.00	0.025	1.30	0.03	0.08	LHS
38	20/07/2007	5.680	1.70	1.00	0.025	1.70	0.04	0.10	LHS
39	20/07/2007	5.683	1.60	1.10	0.025	1.76	0.04	0.10	LHS
40	20/07/2007	5.690	1.20	1.10	0.025	1.32	0.03	0.08	LHS
41	20/07/2007	5.690	3.10	1.20	0.025	3.72	0.09	0.22	LHS
42	20/07/2007	5.700	2.40	1.10	0.025	2.64	0.07	0.15	LHS
43	20/07/2007	6.100	1.60	1.00	0.025	1.60	0.04	0.09	LHS
44	20/07/2007	6.190	2.40	1.00	0.025	2.40	0.06	0.14	LHS
45	20/07/2007	5.550	2.70	1.60	0.025	4.32	0.11	0.25	RHS
46	21/07/2007	4.550	3.20	1.10	0.025	3.52	0.09	0.20	LHS
47	21/07/2007	4.585	5.00	1.20	0.025	6.00	0.15	0.35	LHS
48	21/07/2007	4.820	1.60	1.10	0.025	1.76	0.04	0.10	LHS
49	21/07/2007	4.830	1.50	1.10	0.025	1.65	0.04	0.10	LHS
50	21/07/2007	4.840	1.80	1.10	0.025	1.98	0.05	0.11	LHS
51	21/07/2007	6.110	2.50	1.50	0.025	3.75	0.09	0.22	RHS
52	21/07/2007	5.161	2.40	1.30	0.025	3.12	0.08	0.18	RHS
53	21/07/2007	5.160	2.40	1.20	0.025	2.88	0.07	0.17	RHS
54	21/07/2007	5.150	3.10	1.60	0.025	4.96	0.12	0.29	RHS
55	21/07/2007	5.144	2.90	1.20	0.025	3.48	0.09	0.20	RHS
56	21/07/2007	5.144	1.50	2.30	0.025	3.45	0.09	0.20	RHS
<b>TOTAL :</b>						<b>816.04</b>	<b>25.45</b>	<b>59.06</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

*Month : July 2007*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,769.13	214.05	1,983.18	134.08	13.49	147.57	311.07	31.34	342.41
<b>TOTAL:</b>				<b>1,769.13</b>	<b>214.05</b>	<b>1,983.18</b>	<b>134.08</b>	<b>13.49</b>	<b>147.57</b>	<b>311.07</b>	<b>31.34</b>	<b>342.41</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD FROM JUNE 2007:</b>						<b>1,769.13</b>	<b>134.08</b>	<b>311.07</b>	
1	7/2/2007	94.700	1.60	0.50	0.05	0.80	0.04	0.09	LHS
2	7/2/2007	94.710	0.20	0.20	0.05	0.04	0.00	0.00	LHS
3	7/2/2007	94.720	0.30	0.20	0.05	0.06	0.00	0.00	LHS
4	7/2/2007	94.800	0.80	0.60	0.05	0.48	0.02	0.05	LHS
5	7/2/2007	94.810	0.50	0.40	0.05	0.20	0.01	0.02	LHS
6	7/2/2007	94.820	0.80	0.50	0.05	0.40	0.02	0.05	LHS
7	7/2/2007	94.830	0.30	0.20	0.05	0.06	0.00	0.00	LHS
8	7/2/2007	95.000	2.50	0.60	0.05	1.50	0.08	0.19	LHS
9	7/2/2007	95.010	0.70	0.40	0.05	0.28	0.01	0.02	LHS
10	7/2/2007	95.100	2.00	0.60	0.05	1.20	0.06	0.14	RHS
11	7/2/2007	95.110	3.00	0.50	0.05	1.50	0.08	0.19	RHS
12	7/2/2007	95.120	1.90	0.40	0.05	0.76	0.04	0.09	RHS
13	7/2/2007	95.200	2.00	1.40	0.05	2.80	0.14	0.32	LHS
14	7/2/2007	95.210	1.00	0.70	0.05	0.70	0.04	0.09	LHS
15	7/2/2007	95.300	0.70	0.60	0.05	0.42	0.02	0.05	LHS
16	7/2/2007	95.310	0.80	0.80	0.05	0.64	0.03	0.07	LHS
17	7/4/2007	91.820	2.20	0.90	0.05	1.98	0.10	0.23	RHS
18	7/4/2007	91.830	3.00	0.70	0.05	2.10	0.11	0.26	RHS
19	7/4/2007	101.600	1.10	3.20	0.05	3.52	0.18	0.42	LHS
20	7/6/2007	111.930	2.20	1.30	0.05	2.86	0.14	0.32	LHS
21	7/6/2007	111.940	3.00	1.60	0.05	4.80	0.24	0.56	LHS
22	7/6/2007	111.950	1.10	0.70	0.05	0.77	0.04	0.09	LHS
23	7/6/2007	104.330	2.70	0.90	0.06	2.43	0.15	0.35	LHS
24	7/6/2007	104.340	0.90	0.50	0.06	0.45	0.03	0.07	LHS
25	7/6/2007	104.350	1.00	0.80	0.06	0.80	0.05	0.12	LHS
26	7/6/2007	103.610	1.50	1.40	0.08	2.10	0.17	0.39	LHS
27	7/7/2007	74.620	1.70	1.00	0.05	1.70	0.09	0.21	LHS
28	7/7/2007	74.630	1.50	0.90	0.05	1.35	0.07	0.16	LHS
29	7/7/2007	75.310	1.10	1.10	0.05	1.21	0.06	0.14	LHS
30	7/7/2007	75.510	1.60	0.90	0.05	1.44	0.07	0.16	LHS
<b>CARRIED FORWARD:</b>						<b>1,808.48</b>	<b>136.17</b>	<b>315.92</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,808.48</b>	<b>136.17</b>	<b>315.92</b>	
31	7/10/2007	74.940	6.60	3.20	0.08	21.12	1.69	3.92	LHS
32	7/10/2007	74.940	4.70	2.70	0.10	12.69	1.27	2.95	LHS
33	7/10/2007	74.940	0.90	0.80	0.06	0.72	0.04	0.09	RHS
34	7/10/2007	74.940	3.60	1.50	0.05	5.40	0.27	0.63	RHS
35	7/10/2007	74.950	2.00	0.90	0.05	1.80	0.09	0.21	RHS
36	7/10/2007	74.950	2.50	1.50	0.05	3.75	0.19	0.44	RHS
37	7/10/2007	74.960	1.30	1.00	0.05	1.30	0.07	0.16	RHS
38	7/10/2007	74.960	1.60	0.60	0.05	0.96	0.05	0.12	RHS
39	7/10/2007	74.970	1.90	1.30	0.05	2.47	0.12	0.28	RHS
40	7/10/2007	74.970	7.50	2.50	0.08	18.75	1.50	3.48	RHS
41	7/12/2007	50.200	1.10	0.90	0.10	0.99	0.10	0.23	LHS
42	7/12/2007	50.210	2.10	1.10	0.10	2.31	0.23	0.53	LHS
43	7/13/2007	55.200	1.90	1.30	0.08	2.47	0.20	0.46	RHS
44	7/13/2007	55.210	1.40	1.30	0.10	1.82	0.18	0.42	RHS
45	7/13/2007	55.100	3.50	0.90	0.05	3.15	0.16	0.37	RHS
46	7/13/2007	53.400	1.20	1.10	0.10	1.32	0.13	0.30	LHS
47	7/16/2007	50.000	1.20	0.80	0.06	0.96	0.06	0.14	LHS
48	7/16/2007	50.010	1.10	0.80	0.06	0.88	0.05	0.12	LHS
49	7/16/2007	50.300	1.70	1.50	0.10	2.55	0.26	0.60	LHS
50	7/16/2007	52.000	0.80	0.60	0.05	0.48	0.02	0.05	LHS
51	7/16/2007	52.100	0.80	0.50	0.05	0.40	0.02	0.05	LHS
52	7/16/2007	52.110	0.30	0.20	0.05	0.06	0.00	0.00	LHS
53	7/16/2007	52.120	0.90	0.40	0.05	0.36	0.02	0.05	LHS
54	7/16/2007	52.130	1.60	0.70	0.05	1.12	0.06	0.14	LHS
55	7/16/2007	52.140	0.50	0.40	0.05	0.20	0.01	0.02	LHS
56	7/16/2007	53.200	2.00	0.70	0.05	1.40	0.07	0.16	LHS
57	7/16/2007	53.700	3.40	1.20	0.05	4.08	0.20	0.46	LHS
58	7/18/2007	99.500	6.50	1.00	0.06	6.50	0.39	0.90	LHS
59	7/18/2007	99.510	5.80	1.20	0.06	6.96	0.42	0.97	LHS
60	7/18/2007	99.520	7.00	0.90	0.06	6.30	0.38	0.88	LHS
<b>CARRIED FORWARD:</b>						<b>1,921.75</b>	<b>144.42</b>	<b>335.05</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,921.75</b>	<b>144.42</b>	<b>335.05</b>	
61	7/20/2007	71.800	3.20	0.90	0.05	2.88	0.14	0.32	LHS
62	7/20/2007	72.000	1.70	1.10	0.05	1.87	0.09	0.21	RHS
63	7/20/2007	72.000	0.90	0.60	0.05	0.54	0.03	0.07	RHS
64	7/20/2007	72.010	1.10	0.90	0.05	0.99	0.05	0.12	RHS
65	7/20/2007	72.010	0.70	0.60	0.05	0.42	0.02	0.05	RHS
66	7/20/2007	72.020	0.30	0.30	0.05	0.09	0.00	0.00	RHS
67	7/20/2007	72.400	1.30	1.10	0.05	1.43	0.07	0.16	RHS
68	7/20/2007	72.700	2.40	0.90	0.05	2.16	0.11	0.26	RHS
69	7/20/2007	72.030	1.50	0.90	0.05	1.35	0.07	0.16	RHS
70	7/20/2007	72.030	1.40	0.70	0.05	0.98	0.05	0.12	RHS
71	7/20/2007	72.040	2.10	0.50	0.05	1.05	0.05	0.12	RHS
72	7/20/2007	72.040	1.80	0.60	0.05	1.08	0.05	0.12	RHS
73	7/20/2007	72.050	1.40	1.00	0.05	1.40	0.07	0.16	RHS
74	7/20/2007	72.050	1.10	1.10	0.05	1.21	0.06	0.14	RHS
75	7/21/2007	72.800	0.60	0.60	0.05	0.36	0.02	0.05	RHS
76	7/21/2007	72.810	0.60	0.50	0.05	0.30	0.02	0.05	RHS
77	7/21/2007	73.500	1.70	1.50	0.05	2.55	0.13	0.30	LHS
78	7/21/2007	73.510	0.70	0.50	0.05	0.35	0.02	0.05	LHS
79	7/21/2007	73.520	1.80	0.80	0.05	1.44	0.07	0.16	LHS
80	7/21/2007	73.530	0.50	0.40	0.05	0.20	0.01	0.02	RHS
81	7/21/2007	73.540	0.70	0.40	0.05	0.28	0.01	0.02	RHS
82	7/21/2007	73.550	1.50	0.70	0.05	1.05	0.05	0.12	RHS
83	7/21/2007	74.400	1.10	0.60	0.05	0.66	0.03	0.07	LHS
84	7/21/2007	75.600	1.00	0.90	0.05	0.90	0.05	0.12	LHS
85	7/21/2007	75.610	0.30	0.20	0.05	0.06	0.00	0.00	LHS
86	7/21/2007	75.620	1.60	0.90	0.05	1.44	0.07	0.16	LHS
87	7/21/2007	75.630	1.90	0.80	0.05	1.52	0.08	0.19	LHS
88	7/21/2007	75.640	1.60	1.00	0.05	1.60	0.08	0.19	RHS
89	7/24/2007	72.800	0.60	0.50	0.05	0.30	0.02	0.05	RHS
90	7/24/2007	72.810	0.60	0.60	0.05	0.36	0.02	0.05	RHS
<b>CARRIED FORWARD:</b>						<b>1,952.57</b>	<b>145.96</b>	<b>338.66</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,952.57</b>	<b>145.96</b>	<b>338.66</b>	
91	7/24/2007	73.500	1.70	1.50	0.05	2.55	0.13	0.30	LHS
92	7/24/2007	73.510	0.70	0.50	0.05	0.35	0.02	0.05	LHS
93	7/24/2007	73.520	1.80	0.80	0.05	1.44	0.07	0.16	LHS
94	7/24/2007	73.530	0.50	0.40	0.05	0.20	0.01	0.02	RHS
95	7/24/2007	73.540	0.70	0.40	0.05	0.28	0.01	0.02	RHS
96	7/24/2007	73.550	1.50	0.70	0.05	1.05	0.05	0.12	RHS
97	7/24/2007	74.400	1.10	0.60	0.05	0.66	0.03	0.07	LHS
98	7/24/2007	75.600	1.00	0.90	0.05	0.90	0.05	0.12	LHS
99	7/24/2007	75.610	0.30	0.20	0.05	0.06	0.00	0.00	LHS
100	7/24/2007	75.620	1.60	0.90	0.05	1.44	0.07	0.16	LHS
101	7/24/2007	75.630	1.90	0.80	0.05	1.52	0.08	0.19	LHS
102	7/24/2007	75.640	1.60	1.00	0.05	1.60	0.08	0.19	RHS
103	7/26/2007	76.000	1.70	1.00	0.05	1.70	0.09	0.21	LHS
104	7/26/2007	76.200	1.00	0.90	0.05	0.90	0.05	0.12	LHS
105	7/26/2007	77.700	0.40	0.20	0.05	0.08	0.00	0.00	LHS
106	7/26/2007	77.710	1.50	0.90	0.05	1.35	0.07	0.16	LHS
107	7/26/2007	77.720	1.50	1.10	0.05	1.65	0.08	0.19	LHS
108	7/26/2007	79.700	0.70	0.50	0.06	0.35	0.02	0.05	RHS
109	7/26/2007	79.710	0.60	0.60	0.06	0.36	0.02	0.05	RHS
110	7/26/2007	79.720	0.70	0.40	0.05	0.28	0.01	0.02	RHS
111	7/26/2007	79.730	1.60	0.70	0.05	1.12	0.06	0.14	RHS
112	7/26/2007	79.740	0.60	0.40	0.06	0.24	0.01	0.02	RHS
113	7/26/2007	79.750	0.40	0.20	0.06	0.08	0.00	0.00	RHS
114	7/26/2007	80.300	0.30	0.30	0.06	0.09	0.01	0.02	RHS
115	7/26/2007	80.310	0.90	0.90	0.06	0.81	0.05	0.12	RHS
116	7/26/2007	80.320	0.70	0.40	0.05	0.28	0.01	0.02	RHS
117	7/26/2007	80.330	0.20	0.20	0.05	0.04	0.00	0.00	RHS
118	7/26/2007	80.340	2.90	0.60	0.08	1.74	0.14	0.32	RHS
119	7/26/2007	80.350	0.20	0.20	0.05	0.04	0.00	0.00	RHS
120	7/28/2007	1.700	0.90	0.06	0.05	0.05	0.00	0.00	RHS
<b>CARRIED FORWARD:</b>						<b>1,975.78</b>	<b>147.18</b>	<b>341.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,975.78</b>	<b>147.18</b>	<b>341.50</b>	
121	7/28/2007	69.400	0.60	0.50	0.06	0.30	0.02	0.05	RHS
122	7/28/2007	69.410	1.40	0.80	0.05	1.12	0.06	0.14	LHS
123	7/28/2007	69.410	1.30	0.50	0.05	0.65	0.03	0.07	LHS
124	7/28/2007	69.420	0.50	0.20	0.05	0.10	0.01	0.02	LHS
125	7/28/2007	69.420	0.20	0.20	0.05	0.04	0.00	0.00	RHS
126	7/28/2007	69.430	0.70	0.30	0.05	0.21	0.01	0.02	RHS
127	7/28/2007	69.430	0.40	0.30	0.05	0.12	0.01	0.02	RHS
128	7/28/2007	69.300	1.10	0.50	0.05	0.55	0.03	0.07	LHS
129	7/31/2007	72.800	0.90	0.60	0.05	0.54	0.03	0.07	LHS
130	7/31/2007	72.810	0.30	0.30	0.05	0.09	0.00	0.00	LHS
131	7/31/2007	72.820	0.50	0.40	0.05	0.20	0.01	0.02	RHS
132	7/31/2007	73.000	1.10	0.40	0.05	0.44	0.02	0.05	LHS
133	7/31/2007	73.010	0.80	0.50	0.05	0.40	0.02	0.05	LHS
134	7/31/2007	73.020	0.60	0.50	0.05	0.30	0.02	0.05	LHS
135	7/31/2007	73.100	1.20	1.20	0.05	1.44	0.07	0.16	LHS
136	7/31/2007	73.110	1.80	0.50	0.05	0.90	0.05	0.12	LHS
137									
138									
139									
140									
141									
142									
143									
144									
145									
146									
147									
148									
149									
150									
<b>CARRIED FORWARD:</b>						<b>1,983.18</b>	<b>147.57</b>	<b>342.41</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

*Month: JULY 2007*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )			VOLUME (m <sup>3</sup> )			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	64.69	4.12	68.81	3.23	0.21	3.44	7.51	0.48	7.99
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	407.31	87.15	494.46	20.36	4.36	24.72	47.25	10.11	57.36
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,282.16	210.36	2,492.52	114.10	10.52	124.62	264.73	24.40	289.13
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	989.85	134.75	1,124.60	49.49	6.74	56.23	114.82	15.63	130.45
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	484.88	159.65	644.53	24.24	7.98	32.22	56.24	18.52	74.76
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>				<b>4,228.89</b>	<b>596.03</b>	<b>4,824.92</b>	<b>211.42</b>	<b>29.81</b>	<b>241.23</b>	<b>490.55</b>	<b>69.14</b>	<b>559.69</b>



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>64.69</b>	<b>3.23</b>	<b>7.51</b>	
1	7/3/2007	1.340	1.80	0.80	0.050	1.44	0.07	0.17	LHS
2	7/3/2007	2.970	0.70	0.40	0.050	0.28	0.01	0.03	LHS
3	7/3/2007	2.971	0.60	0.40	0.050	0.24	0.01	0.03	LHS
4	7/3/2007	6.930	0.60	0.40	0.050	0.24	0.01	0.03	LHS
5	7/3/2007	6.932	1.00	0.70	0.050	0.70	0.04	0.08	LHS
6	7/3/2007	6.960	1.00	0.50	0.050	0.50	0.03	0.06	LHS
7	7/3/2007	6.970	1.20	0.60	0.050	0.72	0.04	0.08	LHS
<b>TOTAL:</b>						<b>68.81</b>	<b>3.44</b>	<b>7.99</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>407.31</b>	<b>20.36</b>	<b>47.25</b>	
1	7/13/2007	9.660	9.50	0.90	0.050	8.55	0.43	0.99	RHS
2	7/13/2007	9.650	2.00	1.20	0.050	2.40	0.12	0.28	RHS
3	7/13/2007	9.620	3.00	1.30	0.050	3.90	0.20	0.45	RHS
4	7/13/2007	9.365	4.30	1.00	0.050	4.30	0.22	0.50	RHS
5	7/13/2007	11.020	2.50	0.70	0.050	1.75	0.09	0.20	LHS
6	7/13/2007	14.635	3.00	1.30	0.050	3.90	0.20	0.45	LHS
7	7/13/2007	14.675	6.00	1.50	0.050	9.00	0.45	1.04	LHS
8	7/13/2007	14.680	3.20	0.80	0.050	2.56	0.13	0.30	LHS
9	7/13/2007	14.685	3.50	0.80	0.050	2.80	0.14	0.32	LHS
10	7/13/2007	14.810	8.00	1.00	0.050	8.00	0.40	0.93	LHS
11	14/07/2007	16.365	2.00	1.20	0.050	2.40	0.12	0.28	LHS
12	14/07/2007	16.635	3.00	1.50	0.050	4.50	0.23	0.52	LHS
13	14/07/2007	16.635	3.20	1.10	0.050	3.52	0.18	0.41	RHS
14	14/07/2007	16.636	1.70	1.30	0.050	2.21	0.11	0.26	RHS
15	14/07/2007	17.185	1.50	1.20	0.050	1.80	0.09	0.21	LHS
16	7/23/2007	11.895	1.60	1.30	0.050	2.08	0.10	0.24	LHS
17	7/25/2007	17.235	2.80	1.10	0.050	3.08	0.15	0.36	RHS
18	7/25/2007	17.240	1.20	1.10	0.050	1.32	0.07	0.15	RHS
19	7/25/2007	17.250	2.10	0.60	0.050	1.26	0.06	0.15	RHS
20	7/25/2007	17.251	2.10	0.50	0.050	1.05	0.05	0.12	RHS
21	7/25/2007	17.265	1.60	1.40	0.050	2.24	0.11	0.26	LHS
22	7/25/2007	17.270	1.10	0.70	0.050	0.77	0.04	0.09	LHS
23	7/25/2007	17.865	0.90	0.80	0.050	0.72	0.04	0.08	LHS
24	7/25/2007	17.870	1.00	0.80	0.050	0.80	0.04	0.09	LHS
25	7/25/2007	17.935	1.80	0.80	0.050	1.44	0.07	0.17	RHS
26	7/26/2007	10.035	0.70	0.40	0.050	0.28	0.01	0.03	LHS
27	7/26/2007	12.255	2.40	1.00	0.050	2.40	0.12	0.28	RHS
28	7/26/2007	11.385	3.70	1.00	0.050	3.70	0.19	0.43	RHS
29	7/26/2007	10.060	0.80	0.40	0.050	0.32	0.02	0.04	LHS
30	7/26/2007	10.145	0.80	0.70	0.050	0.56	0.03	0.06	LHS
<b>CARRIED FORWARD:</b>						<b>490.92</b>	<b>24.54</b>	<b>56.95</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>490.92</b>	<b>24.54</b>	<b>56.95</b>	
31	7/26/2007	10.195	1.30	0.60	0.050	0.78	0.04	0.09	LHS
32	7/26/2007	10.735	4.60	0.60	0.050	2.76	0.14	0.32	LHS
<b>TOTAL:</b>						<b>494.46</b>	<b>24.72</b>	<b>57.36</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,282.16</b>	<b>114.10</b>	<b>264.73</b>	
1	7/4/2007	39.186	1.40	1.40	0.050	1.96	0.10	0.23	LHS
2	7/4/2007	39.187	1.30	1.30	0.050	1.69	0.08	0.20	LHS
3	7/4/2007	40.410	1.40	0.70	0.050	0.98	0.05	0.11	LHS
4	7/4/2007	40.422	1.60	0.60	0.050	0.96	0.05	0.11	LHS
5	7/4/2007	40.450	0.90	0.80	0.050	0.72	0.04	0.08	LHS
6	7/4/2007	40.455	1.00	0.90	0.050	0.90	0.05	0.10	LHS
7	7/4/2007	40.485	1.90	0.60	0.050	1.14	0.06	0.13	LHS
8	7/4/2007	40.475	2.10	0.40	0.050	0.84	0.04	0.10	RHS
9	7/4/2007	40.470	1.70	0.80	0.050	1.36	0.07	0.16	RHS
10	7/4/2007	40.465	1.10	0.50	0.050	0.55	0.03	0.06	RHS
11	7/4/2007	40.450	1.60	0.90	0.050	1.44	0.07	0.17	RHS
12	7/4/2007	40.570	0.90	0.80	0.050	0.72	0.04	0.08	LHS
13	7/4/2007	40.575	0.90	0.80	0.050	0.72	0.04	0.08	LHS
14	7/4/2007	40.577	1.70	0.80	0.050	1.36	0.07	0.16	LHS
15	7/4/2007	41.425	4.30	1.00	0.050	4.30	0.22	0.50	RHS
16	7/4/2007	41.422	1.40	0.60	0.050	0.84	0.04	0.10	RHS
17	7/4/2007	41.420	1.10	1.00	0.050	1.10	0.06	0.13	RHS
18	7/14/2007	18.010	3.50	1.50	0.050	5.25	0.26	0.61	RHS
19	7/14/2007	18.005	1.50	1.40	0.050	2.10	0.11	0.24	RHS
20	7/14/2007	21.715	1.70	1.20	0.050	2.04	0.10	0.24	LHS
21	7/14/2007	21.715	1.50	1.30	0.050	1.95	0.10	0.23	RHS
22	7/14/2007	22.744	2.40	1.20	0.050	2.88	0.14	0.33	LHS
23	7/14/2007	22.745	2.30	1.10	0.050	2.53	0.13	0.29	LHS
24	7/14/2007	22.745	2.10	1.00	0.050	2.10	0.11	0.24	RHS
25	7/14/2007	22.975	2.30	1.50	0.050	3.45	0.17	0.40	LHS
26	7/14/2007	23.875	1.70	1.40	0.050	2.38	0.12	0.28	RHS
27	7/15/2007	24.045	2.30	1.10	0.050	2.53	0.13	0.29	RHS
28	7/15/2007	24.060	1.40	1.00	0.050	1.40	0.07	0.16	RHS
29	7/15/2007	24.075	1.30	1.20	0.050	1.56	0.08	0.18	RHS
30	7/15/2007	25.855	1.50	1.00	0.050	1.50	0.08	0.17	LHS
<b>CARRIED FORWARD:</b>						<b>2,335.41</b>	<b>116.76</b>	<b>270.91</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>2,335.41</b>	<b>116.76</b>	<b>270.91</b>	
31	7/15/2007	25.856	1.60	1.20	0.050	1.92	0.10	0.22	LHS
32	7/15/2007	32.535	1.40	1.40	0.050	1.96	0.10	0.23	RHS
33	7/15/2007	32.550	2.00	1.00	0.050	2.00	0.10	0.23	RHS
34	7/15/2007	32.551	2.10	0.90	0.050	1.89	0.09	0.22	RHS
35	16/07/2007	18.710	1.20	1.00	0.050	1.20	0.06	0.14	LHS
36	16/07/2007	18.711	1.50	0.90	0.050	1.35	0.07	0.16	LHS
37	16/07/2007	19.335	1.30	1.00	0.050	1.30	0.07	0.15	LHS
38	16/07/2007	32.730	2.00	1.50	0.050	3.00	0.15	0.35	LHS
39	16/07/2007	33.705	2.00	1.00	0.050	2.00	0.10	0.23	RHS
40	16/07/2007	34.565	3.30	1.30	0.050	4.29	0.21	0.50	RHS
41	16/07/2007	34.570	2.00	1.50	0.050	3.00	0.15	0.35	RHS
42	16/07/2007	34.585	1.00	0.70	0.050	0.70	0.04	0.08	RHS
43	16/07/2007	34.586	0.80	0.60	0.050	0.48	0.02	0.06	RHS
44	16/07/2007	38.285	1.40	1.00	0.050	1.40	0.07	0.16	LHS
45	7/23/2007	42.260	1.50	1.00	0.050	1.50	0.08	0.17	LHS
46	7/23/2007	42.262	2.20	1.00	0.050	2.20	0.11	0.26	LHS
47	7/23/2007	42.263	1.00	0.80	0.050	0.80	0.04	0.09	LHS
48	7/23/2007	42.385	1.70	0.70	0.050	1.19	0.06	0.14	LHS
49	7/23/2007	42.387	1.30	0.90	0.050	1.17	0.06	0.14	LHS
50	7/23/2007	42.405	1.40	0.60	0.050	0.84	0.04	0.10	LHS
51	7/23/2007	42.550	1.60	0.80	0.050	1.28	0.06	0.15	LHS
52	7/23/2007	42.515	1.40	0.80	0.050	1.12	0.06	0.13	RHS
53	7/23/2007	42.505	1.50	1.10	0.050	1.65	0.08	0.19	RHS
54	7/23/2007	42.405	0.90	0.50	0.050	0.45	0.02	0.05	RHS
55	7/23/2007	42.408	2.10	0.70	0.050	1.47	0.07	0.17	RHS
56	7/23/2007	42.335	1.00	0.60	0.050	0.60	0.03	0.07	RHS
57	7/23/2007	42.330	1.30	0.90	0.050	1.17	0.06	0.14	RHS
58	7/23/2007	42.310	1.10	0.70	0.050	0.77	0.04	0.09	RHS
59	7/23/2007	42.315	2.00	1.20	0.050	2.40	0.12	0.28	RHS
60	7/23/2007	32.275	1.30	0.40	0.050	0.52	0.03	0.06	RHS
<b>CARRIED FORWARD:</b>						<b>2,381.03</b>	<b>119.04</b>	<b>276.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>2,381.03</b>	<b>119.04</b>	<b>276.20</b>	
61	7/24/2007	42.260	2.30	1.20	0.050	2.76	0.14	0.32	LHS
62	7/24/2007	42.265	3.40	0.50	0.050	1.70	0.09	0.20	RHS
63	7/24/2007	42.263	1.80	0.70	0.050	1.26	0.06	0.15	RHS
64	7/24/2007	42.260	4.80	0.40	0.050	1.92	0.10	0.22	RHS
65	7/24/2007	42.258	2.50	0.40	0.050	1.00	0.05	0.12	RHS
66	7/24/2007	42.255	4.10	0.40	0.050	1.64	0.08	0.19	RHS
67	7/24/2007	41.135	0.90	0.60	0.050	0.54	0.03	0.06	RHS
68	7/24/2007	41.085	2.60	0.90	0.050	2.34	0.12	0.27	RHS
69	7/24/2007	39.695	2.10	1.20	0.050	2.52	0.13	0.29	RHS
70	7/24/2007	39.690	2.20	1.10	0.050	2.42	0.12	0.28	RHS
71	7/24/2007	39.385	1.50	0.90	0.050	1.35	0.07	0.16	RHS
72	7/24/2007	39.275	2.10	1.10	0.050	2.31	0.12	0.27	RHS
73	7/24/2007	39.035	2.40	1.20	0.050	2.88	0.14	0.33	RHS
74	7/25/2007	23.205	1.50	1.20	0.050	1.80	0.09	0.21	LHS
75	7/25/2007	20.460	1.50	1.50	0.050	2.25	0.11	0.26	RHS
76	7/25/2007	20.475	1.20	0.60	0.050	0.72	0.04	0.08	RHS
77	7/25/2007	23.695	1.50	1.10	0.050	1.65	0.08	0.19	LHS
78	7/25/2007	23.700	1.80	1.50	0.050	2.70	0.14	0.31	LHS
79	7/25/2007	24.060	1.60	0.80	0.050	1.28	0.06	0.15	RHS
80	7/25/2007	24.055	5.00	1.40	0.050	7.00	0.35	0.81	RHS
81	7/26/2007	23.095	3.20	1.40	0.050	4.48	0.22	0.52	RHS
82	7/26/2007	23.098	1.00	0.90	0.050	0.90	0.05	0.10	RHS
83	7/26/2007	25.835	2.50	1.50	0.050	3.75	0.19	0.44	RHS
84	7/26/2007	26.035	2.40	1.70	0.050	4.08	0.20	0.47	RHS
85	7/26/2007	26.250	1.20	0.90	0.050	1.08	0.05	0.13	RHS
86	7/26/2007	26.805	1.80	1.20	0.050	2.16	0.11	0.25	LHS
87	7/26/2007	26.835	1.60	1.30	0.050	2.08	0.10	0.24	RHS
88	7/26/2007	26.955	2.30	1.20	0.050	2.76	0.14	0.32	LHS
89	7/26/2007	26.975	1.50	0.50	0.050	0.75	0.04	0.09	RHS
90	7/26/2007	27.175	2.30	1.30	0.050	2.99	0.15	0.35	LHS
<b>CARRIED FORWARD:</b>						<b>2,448.10</b>	<b>122.40</b>	<b>283.98</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>2,448.10</b>	<b>122.40</b>	<b>283.98</b>	
91	7/27/2007	29.715	1.10	1.00	0.050	1.10	0.06	0.13	LHS
92	7/27/2007	29.717	1.10	0.90	0.050	0.99	0.05	0.11	LHS
93	7/27/2007	29.635	1.50	0.90	0.050	1.35	0.07	0.16	RHS
94	7/27/2007	29.636	0.60	0.50	0.050	0.30	0.02	0.03	RHS
95	7/27/2007	29.475	0.70	0.60	0.050	0.42	0.02	0.05	RHS
96	7/27/2007	29.435	1.40	1.30	0.050	1.82	0.09	0.21	RHS
97	7/28/2007	32.560	1.70	1.10	0.050	1.87	0.09	0.22	RHS
98	7/28/2007	32.730	1.30	1.00	0.050	1.30	0.07	0.15	LHS
99	7/28/2007	34.560	2.00	1.50	0.050	3.00	0.15	0.35	RHS
100	7/28/2007	40.805	0.80	0.70	0.050	0.56	0.03	0.06	RHS
101	7/28/2007	40.806	1.10	0.80	0.050	0.88	0.04	0.10	RHS
102	7/28/2007	40.785	0.90	0.50	0.050	0.45	0.02	0.05	RHS
103	7/28/2007	40.780	1.40	0.60	0.050	0.84	0.04	0.10	RHS
104	7/28/2007	40.781	1.00	0.80	0.050	0.80	0.04	0.09	RHS
105	7/28/2007	40.775	1.00	0.90	0.050	0.90	0.05	0.10	RHS
106	7/28/2007	40.776	1.80	0.90	0.050	1.62	0.08	0.19	RHS
107	7/28/2007	40.765	0.90	0.70	0.050	0.63	0.03	0.07	RHS
108	7/28/2007	40.766	1.60	1.20	0.050	1.92	0.10	0.22	RHS
109	7/28/2007	40.755	2.10	1.10	0.050	2.31	0.12	0.27	RHS
110	7/28/2007	40.756	2.30	1.30	0.050	2.99	0.15	0.35	RHS
111	7/28/2007	40.635	1.00	0.70	0.050	0.70	0.04	0.08	LHS
112	7/30/2007	43.735	3.30	1.30	0.050	4.29	0.21	0.50	RHS
113	7/30/2007	43.635	2.80	0.40	0.050	1.12	0.06	0.13	RHS
114	7/30/2007	43.632	1.80	0.50	0.050	0.90	0.05	0.10	RHS
115	7/30/2007	41.632	2.00	0.40	0.050	0.80	0.04	0.09	RHS
116	7/30/2007	43.630	3.00	0.50	0.050	1.50	0.08	0.17	RHS
117	7/30/2007	43.615	1.20	0.70	0.050	0.84	0.04	0.10	RHS
118	7/30/2007	43.595	0.80	0.50	0.050	0.40	0.02	0.05	RHS
119	7/30/2007	43.585	0.80	0.70	0.050	0.56	0.03	0.06	RHS
120	7/30/2007	43.586	0.90	0.60	0.050	0.54	0.03	0.06	LHS
<b>CARRIED FORWARD:</b>						<b>2,485.80</b>	<b>124.28</b>	<b>288.35</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>2,485.80</b>	<b>124.28</b>	<b>288.35</b>	
121	7/30/2007	43.580	0.70	0.70	0.050	0.49	0.02	0.06	LHS
122	7/30/2007	43.581	0.80	0.60	0.050	0.48	0.02	0.06	LHS
123	7/30/2007	43.560	2.30	0.80	0.050	1.84	0.09	0.21	LHS
124	7/30/2007	43.505	1.10	0.50	0.050	0.55	0.03	0.06	RHS
125	7/30/2007	43.503	2.80	1.20	0.050	3.36	0.17	0.39	RHS
<b>TOTAL:</b>						<b>2,492.52</b>	<b>124.62</b>	<b>289.13</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>989.85</b>	<b>49.49</b>	<b>114.82</b>	
1	7/2/2007	19.720	1.20	0.80	0.050	0.96	0.05	0.11	LHS
2	7/2/2007	19.725	0.90	0.80	0.050	0.72	0.04	0.08	LHS
3	7/2/2007	19.735	2.10	0.80	0.050	1.68	0.08	0.19	LHS
4	7/2/2007	19.740	2.20	0.80	0.050	1.76	0.09	0.20	LHS
5	7/2/2007	20.390	1.20	1.00	0.050	1.20	0.06	0.14	RHS
6	7/2/2007	20.490	1.00	0.80	0.050	0.80	0.04	0.09	RHS
7	7/3/2007	24.500	1.80	1.60	0.050	2.88	0.14	0.33	RHS
8	7/3/2007	24.540	1.40	1.30	0.050	1.82	0.09	0.21	RHS
9	7/3/2007	24.543	1.30	1.10	0.050	1.43	0.07	0.17	RHS
10	7/3/2007	25.804	0.90	0.80	0.050	0.72	0.04	0.08	LHS
11	7/3/2007	27.610	2.40	1.20	0.050	2.88	0.14	0.33	LHS
12	7/3/2007	29.200	5.80	1.10	0.050	6.38	0.32	0.74	RHS
13	7/3/2007	30.428	1.80	0.80	0.050	1.44	0.07	0.17	LHS
14	7/3/2007	30.436	2.10	1.40	0.050	2.94	0.15	0.34	LHS
15	7/14/2007	19.290	0.80	0.60	0.050	0.48	0.02	0.06	LHS
16	7/14/2007	19.296	1.20	0.80	0.050	0.96	0.05	0.11	LHS
17	7/14/2007	19.300	1.40	1.00	0.050	1.40	0.07	0.16	LHS
18	7/14/2007	19.302	0.80	0.60	0.050	0.48	0.02	0.06	LHS
19	7/14/2007	19.305	2.40	1.10	0.050	2.64	0.13	0.31	LHS
20	7/14/2007	19.308	0.80	0.60	0.050	0.48	0.02	0.06	LHS
21	7/14/2007	19.300	1.00	0.80	0.050	0.80	0.04	0.09	RHS
22	7/14/2007	19.298	0.80	0.60	0.050	0.48	0.02	0.06	RHS
23	7/15/2007	10.380	1.40	1.20	0.050	1.68	0.08	0.19	LHS
24	7/15/2007	26.088	1.00	0.80	0.050	0.80	0.04	0.09	LHS
25	7/15/2007	26.120	2.40	0.80	0.050	1.92	0.10	0.22	RHS
26	7/15/2007	26.122	0.80	0.40	0.050	0.32	0.02	0.04	RHS
27	7/15/2007	26.126	0.40	0.40	0.050	0.16	0.01	0.02	LHS
28	7/15/2007	26.130	1.00	0.80	0.050	0.80	0.04	0.09	LHS
29	7/15/2007	26.134	1.00	1.00	0.050	1.00	0.05	0.12	RHS
30	7/15/2007	26.136	1.00	0.80	0.050	0.80	0.04	0.09	LHS
<b>CARRIED FORWARD:</b>						<b>1,032.66</b>	<b>51.63</b>	<b>119.79</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 500  
**ROAD NAME:** JALAN KK - KENINGAU - TENOM  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>1,032.66</b>	<b>51.63</b>	<b>119.79</b>	
31	7/15/2007	26.140	0.60	0.60	0.050	0.36	0.02	0.04	LHS
32	7/15/2007	26.142	0.80	0.80	0.050	0.64	0.03	0.07	LHS
33	7/15/2007	26.144	0.80	0.80	0.050	0.64	0.03	0.07	LHS
34	7/15/2007	26.180	1.40	0.80	0.050	1.12	0.06	0.13	LHS
35	7/15/2007	26.182	1.40	1.00	0.050	1.40	0.07	0.16	LHS
36	7/15/2007	26.184	1.00	0.80	0.050	0.80	0.04	0.09	LHS
37	7/15/2007	26.188	0.60	0.60	0.050	0.36	0.02	0.04	RHS
38	7/15/2007	26.190	1.20	0.80	0.050	0.96	0.05	0.11	RHS
39	7/15/2007	26.250	1.40	0.80	0.050	1.12	0.06	0.13	LHS
40	7/15/2007	26.252	1.20	0.80	0.050	0.96	0.05	0.11	LHS
41	7/19/2007	26.452	0.80	0.80	0.050	0.64	0.03	0.07	RHS
42	7/19/2007	26.454	0.80	0.60	0.050	0.48	0.02	0.06	RHS
43	7/19/2007	27.390	1.20	1.00	0.050	1.20	0.06	0.14	RHS
44	7/19/2007	27.754	1.40	1.00	0.050	1.40	0.07	0.16	RHS
45	7/19/2007	28.176	1.00	0.80	0.050	0.80	0.04	0.09	RHS
46	7/19/2007	28.178	1.00	0.80	0.050	0.80	0.04	0.09	RHS
47	7/19/2007	40.049	1.00	0.80	0.050	0.80	0.04	0.09	RHS
48	7/19/2007	40.050	2.10	1.20	0.050	2.52	0.13	0.29	RHS
49	7/19/2007	40.052	1.00	1.00	0.050	1.00	0.05	0.12	RHS
50	7/19/2007	40.054	0.80	0.80	0.050	0.64	0.03	0.07	RHS
51	7/19/2007	15.700	2.00	0.80	0.050	1.60	0.08	0.19	RHS
52	7/22/2007	28.398	1.00	1.00	0.050	1.00	0.05	0.12	RHS
53	7/22/2007	28.399	1.00	1.00	0.050	1.00	0.05	0.12	RHS
54	7/22/2007	28.400	1.00	0.80	0.050	0.80	0.04	0.09	RHS
55	7/22/2007	28.402	0.60	0.40	0.050	0.24	0.01	0.03	RHS
56	7/22/2007	28.868	1.20	0.80	0.050	0.96	0.05	0.11	LHS
57	7/22/2007	28.872	1.40	0.80	0.050	1.12	0.06	0.13	LHS
58	7/22/2007	28.872	0.80	0.80	0.050	0.64	0.03	0.07	RHS
59	7/22/2007	28.894	0.40	0.40	0.050	0.16	0.01	0.02	RHS
60	7/22/2007	28.896	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>CARRIED FORWARD:</b>						<b>1,059.62</b>	<b>52.98</b>	<b>122.91</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 500  
**ROAD NAME:** JALAN KK - KENINGAU - TENOM  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>1,059.62</b>	<b>52.98</b>	<b>122.91</b>	
61	7/22/2007	28.954	0.80	0.80	0.050	0.64	0.03	0.07	RHS
62	7/22/2007	29.315	1.40	1.00	0.050	1.40	0.07	0.16	RHS
63	7/22/2007	29.316	0.80	0.80	0.050	0.64	0.03	0.07	RHS
64	7/22/2007	30.420	1.20	1.00	0.050	1.20	0.06	0.14	LHS
65	7/22/2007	30.422	0.80	0.80	0.050	0.64	0.03	0.07	LHS
66	7/22/2007	30.423	0.60	0.40	0.050	0.24	0.01	0.03	LHS
67	7/23/2007	1.220	1.20	0.80	0.050	0.96	0.05	0.11	LHS
68	7/23/2007	19.286	0.80	0.80	0.050	0.64	0.03	0.07	LHS
69	7/23/2007	19.290	1.20	0.80	0.050	0.96	0.05	0.11	LHS
70	7/23/2007	19.300	1.40	0.80	0.050	1.12	0.06	0.13	LHS
71	7/23/2007	19.310	0.80	0.80	0.050	0.64	0.03	0.07	LHS
72	7/23/2007	19.313	1.40	1.20	0.050	1.68	0.08	0.19	LHS
73	7/23/2007	19.314	1.20	1.00	0.050	1.20	0.06	0.14	LHS
74	7/23/2007	19.310	2.00	0.80	0.050	1.60	0.08	0.19	RHS
75	7/23/2007	19.311	1.40	0.80	0.050	1.12	0.06	0.13	RHS
76	7/23/2007	19.313	0.80	0.80	0.050	0.64	0.03	0.07	RHS
77	7/23/2007	19.728	1.00	0.80	0.050	0.80	0.04	0.09	LHS
78	7/23/2007	19.738	1.10	0.80	0.050	0.88	0.04	0.10	LHS
79	7/23/2007	20.000	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	7/23/2007	20.010	0.80	0.80	0.050	0.64	0.03	0.07	RHS
81	7/24/2007	32.048	0.60	0.60	0.050	0.36	0.02	0.04	LHS
82	7/24/2007	32.050	0.60	0.60	0.050	0.36	0.02	0.04	LHS
83	7/24/2007	32.060	0.60	0.60	0.050	0.36	0.02	0.04	RHS
84	7/24/2007	32.064	0.80	0.80	0.050	0.64	0.03	0.07	RHS
85	7/24/2007	32.068	0.60	0.60	0.050	0.36	0.02	0.04	RHS
86	7/24/2007	32.070	0.40	0.40	0.050	0.16	0.01	0.02	RHS
87	7/24/2007	32.080	0.80	0.60	0.050	0.48	0.02	0.06	LHS
88	7/24/2007	32.086	0.80	0.60	0.050	0.48	0.02	0.06	LHS
89	7/24/2007	32.090	0.40	0.40	0.050	0.16	0.01	0.02	LHS
90	7/24/2007	32.098	1.20	0.80	0.050	0.96	0.05	0.11	LHS
<b>CARRIED FORWARD:</b>						<b>1,082.38</b>	<b>54.12</b>	<b>125.55</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 500  
**ROAD NAME:** JALAN KK - KENINGAU - TENOM  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>1,082.38</b>	<b>54.12</b>	<b>125.55</b>	
91	7/24/2007	32.156	0.60	0.40	0.050	0.24	0.01	0.03	RHS
92	7/24/2007	32.180	0.60	0.40	0.050	0.24	0.01	0.03	RHS
93	7/24/2007	32.182	1.20	1.00	0.050	1.20	0.06	0.14	RHS
94	7/24/2007	32.184	0.80	0.80	0.050	0.64	0.03	0.07	RHS
95	7/24/2007	32.188	1.00	0.80	0.050	0.80	0.04	0.09	RHS
96	7/24/2007	32.212	1.00	1.00	0.050	1.00	0.05	0.12	RHS
97	7/25/2007	31.046	1.00	0.80	0.050	0.80	0.04	0.09	RHS
98	7/25/2007	31.054	1.20	1.00	0.050	1.20	0.06	0.14	RHS
99	7/25/2007	31.060	0.60	0.60	0.050	0.36	0.02	0.04	RHS
100	7/25/2007	31.068	0.60	0.40	0.050	0.24	0.01	0.03	RHS
101	7/25/2007	31.070	0.80	0.60	0.050	0.48	0.02	0.06	RHS
102	7/25/2007	31.080	0.80	0.60	0.050	0.48	0.02	0.06	RHS
103	7/25/2007	31.086	0.80	0.80	0.050	0.64	0.03	0.07	RHS
104	7/25/2007	31.088	1.00	0.80	0.050	0.80	0.04	0.09	RHS
105	7/25/2007	31.216	1.40	0.80	0.050	1.12	0.06	0.13	LHS
106	7/25/2007	31.218	1.80	1.20	0.050	2.16	0.11	0.25	LHS
107	7/25/2007	31.220	1.80	0.80	0.050	1.44	0.07	0.17	LHS
108	7/25/2007	31.221	1.10	0.80	0.050	0.88	0.04	0.10	LHS
109	7/25/2007	31.222	2.00	1.10	0.050	2.20	0.11	0.26	LHS
110	7/25/2007	31.224	1.00	0.80	0.050	0.80	0.04	0.09	LHS
111	7/25/2007	31.226	2.20	1.10	0.050	2.42	0.12	0.28	LHS
112	7/25/2007	31.308	1.00	0.80	0.050	0.80	0.04	0.09	LHS
113	7/25/2007	31.310	0.80	0.80	0.050	0.64	0.03	0.07	LHS
114	7/25/2007	31.338	0.60	0.40	0.050	0.24	0.01	0.03	RHS
115	7/25/2007	31.386	1.10	0.80	0.050	0.88	0.04	0.10	RHS
116	7/26/2007	14.288	0.80	0.80	0.050	0.64	0.03	0.07	LHS
117	7/26/2007	14.290	3.00	1.10	0.050	3.30	0.17	0.38	LHS
118	7/26/2007	14.840	1.10	1.00	0.050	1.10	0.06	0.13	RHS
119	7/26/2007	17.280	3.00	1.20	0.050	3.60	0.18	0.42	RHS
120	7/26/2007	17.300	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>CARRIED FORWARD:</b>						<b>1,114.52</b>	<b>55.72</b>	<b>129.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 500  
**ROAD NAME:** JALAN KK - KENINGAU - TENOM  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>1,114.52</b>	<b>55.72</b>	<b>129.28</b>	
121	7/26/2007	17.506	2.40	1.00	0.050	2.40	0.12	0.28	RHS
122	7/26/2007	18.376	1.00	0.80	0.050	0.80	0.04	0.09	RHS
123	7/26/2007	18.400	0.60	0.40	0.050	0.24	0.01	0.03	RHS
124	7/26/2007	18.402	1.00	0.80	0.050	0.80	0.04	0.09	RHS
125	7/26/2007	18.410	1.00	0.80	0.050	0.80	0.04	0.09	RHS
126	7/26/2007	18.486	0.80	0.60	0.050	0.48	0.02	0.06	RHS
127	7/26/2007	18.490	1.80	1.20	0.050	2.16	0.11	0.25	RHS
128	7/26/2007	18.914	1.40	1.00	0.050	1.40	0.07	0.16	RHS
129	7/26/2007	18.918	1.00	1.00	0.050	1.00	0.05	0.12	RHS
<b>TOTAL:</b>						<b>1,124.60</b>	<b>56.23</b>	<b>130.45</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>484.88</b>	<b>24.24</b>	<b>56.24</b>	
1	7/1/2007	9.899	2.90	1.50	0.050	4.35	0.22	0.50	RHS
2	7/1/2007	9.909	1.10	1.00	0.050	1.10	0.06	0.13	LHS
3	7/1/2007	9.910	1.60	1.20	0.050	1.92	0.10	0.22	LHS
4	7/1/2007	9.999	1.40	1.30	0.050	1.82	0.09	0.21	LHS
5	7/1/2007	10.000	1.60	1.00	0.050	1.60	0.08	0.19	LHS
6	7/1/2007	10.169	1.30	1.00	0.050	1.30	0.07	0.15	LHS
7	7/1/2007	12.519	5.80	1.70	0.050	9.86	0.49	1.14	RHS
8	7/5/2007	12.249	1.60	0.90	0.050	1.44	0.07	0.17	LHS
9	7/5/2007	12.279	2.60	0.80	0.050	2.08	0.10	0.24	RHS
10	7/5/2007	12.294	2.50	0.90	0.050	2.25	0.11	0.26	RHS
11	7/5/2007	12.679	2.40	0.90	0.050	2.16	0.11	0.25	LHS
12	7/5/2007	13.554	1.50	1.00	0.050	1.50	0.08	0.17	LHS
13	7/5/2007	13.579	2.60	1.60	0.050	4.16	0.21	0.48	RHS
14	7/5/2007	13.699	1.30	1.00	0.050	1.30	0.07	0.15	RHS
15	7/5/2007	15.599	3.00	1.40	0.050	4.20	0.21	0.49	RHS
16	7/5/2007	15.602	1.70	1.10	0.050	1.87	0.09	0.22	RHS
17	7/5/2007	16.649	2.30	1.60	0.050	3.68	0.18	0.43	LHS
18	7/5/2007	16.874	4.20	1.10	0.050	4.62	0.23	0.54	RHS
19	7/5/2007	18.974	2.80	2.00	0.050	5.60	0.28	0.65	RHS
20	7/6/2007	14.684	2.30	1.10	0.050	2.53	0.13	0.29	LHS
21	7/6/2007	14.699	2.20	2.10	0.050	4.62	0.23	0.54	LHS
22	7/6/2007	14.702	0.80	0.70	0.050	0.56	0.03	0.06	LHS
23	7/6/2007	15.249	2.60	1.10	0.050	2.86	0.14	0.33	RHS
24	7/6/2007	15.269	1.90	1.50	0.050	2.85	0.14	0.33	RHS
25	7/6/2007	16.459	1.10	0.70	0.050	0.77	0.04	0.09	LHS
26	7/6/2007	16.479	3.20	0.60	0.050	1.92	0.10	0.22	LHS
27	7/6/2007	10.549	3.20	1.50	0.050	4.80	0.24	0.56	RHS
28	7/11/2007	8.359	1.30	0.90	0.050	1.17	0.06	0.14	LHS
29	7/11/2007	8.349	1.20	1.00	0.050	1.20	0.06	0.14	RHS
30	7/12/2007	4.917	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>CARRIED FORWARD:</b>						<b>565.77</b>	<b>28.28</b>	<b>65.62</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 501  
**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>565.77</b>	<b>28.28</b>	<b>65.62</b>	
31	7/12/2007	4.801	1.00	0.80	0.050	0.80	0.04	0.09	RHS
32	7/12/2007	4.761	1.60	0.60	0.050	0.96	0.05	0.11	RHS
33	7/12/2007	4.745	0.80	0.60	0.050	0.48	0.02	0.06	RHS
34	7/12/2007	4.729	0.80	0.80	0.050	0.64	0.03	0.07	RHS
35	7/12/2007	4.727	0.80	0.60	0.050	0.48	0.02	0.06	RHS
36	7/12/2007	4.726	1.40	1.00	0.050	1.40	0.07	0.16	RHS
37	7/12/2007	4.725	0.40	0.40	0.050	0.16	0.01	0.02	RHS
38	7/12/2007	4.724	0.40	0.40	0.050	0.16	0.01	0.02	RHS
39	7/12/2007	4.723	0.40	0.40	0.050	0.16	0.01	0.02	RHS
40	7/12/2007	4.722	0.40	0.40	0.050	0.16	0.01	0.02	RHS
41	7/12/2007	4.721	0.40	0.40	0.050	0.16	0.01	0.02	RHS
42	7/12/2007	4.666	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	7/12/2007	4.715	1.40	1.20	0.050	1.68	0.08	0.19	LHS
44	7/12/2007	4.717	2.00	1.40	0.050	2.80	0.14	0.32	LHS
45	7/12/2007	4.718	1.40	1.20	0.050	1.68	0.08	0.19	LHS
46	7/12/2007	4.739	2.40	1.40	0.050	3.36	0.17	0.39	LHS
47	7/12/2007	4.741	2.40	1.40	0.050	3.36	0.17	0.39	LHS
48	7/12/2007	4.749	1.10	0.60	0.050	0.66	0.03	0.08	LHS
49	7/12/2007	4.753	3.00	1.20	0.050	3.60	0.18	0.42	LHS
50	7/12/2007	4.827	2.00	1.00	0.050	2.00	0.10	0.23	LHS
51	7/13/2007	19.037	1.00	0.80	0.050	0.80	0.04	0.09	RHS
52	7/13/2007	18.967	0.40	0.40	0.050	0.16	0.01	0.02	RHS
53	7/13/2007	18.959	2.20	0.40	0.050	0.88	0.04	0.10	RHS
54	7/13/2007	18.843	2.60	1.20	0.050	3.12	0.16	0.36	RHS
55	7/13/2007	18.839	2.60	1.20	0.050	3.12	0.16	0.36	RHS
56	7/13/2007	18.825	1.00	0.80	0.050	0.80	0.04	0.09	LHS
57	7/13/2007	18.019	1.60	1.00	0.050	1.60	0.08	0.19	RHS
58	7/13/2007	17.992	1.10	0.80	0.050	0.88	0.04	0.10	RHS
59	7/13/2007	17.967	0.80	0.60	0.050	0.48	0.02	0.06	RHS
60	7/13/2007	16.937	2.00	1.20	0.050	2.40	0.12	0.28	LHS
<b>CARRIED FORWARD:</b>						<b>604.87</b>	<b>30.24</b>	<b>70.16</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 501  
**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>604.87</b>	<b>30.24</b>	<b>70.16</b>	
61	7/13/2007	16.851	1.00	1.00	0.050	1.00	0.05	0.12	RHS
62	7/13/2007	16.849	1.00	0.80	0.050	0.80	0.04	0.09	RHS
63	7/13/2007	16.843	1.10	0.80	0.050	0.88	0.04	0.10	RHS
64	7/13/2007	16.839	1.00	0.80	0.050	0.80	0.04	0.09	LHS
65	7/13/2007	16.838	0.60	0.60	0.050	0.36	0.02	0.04	LHS
66	7/13/2007	16.717	2.00	1.20	0.050	2.40	0.12	0.28	LHS
67	7/13/2007	16.703	1.60	1.00	0.050	1.60	0.08	0.19	LHS
68	7/13/2007	16.629	1.40	1.00	0.050	1.40	0.07	0.16	LHS
69	7/13/2007	15.689	0.40	0.40	0.050	0.16	0.01	0.02	LHS
70	7/13/2007	15.549	0.40	0.40	0.050	0.16	0.01	0.02	LHS
71	7/13/2007	14.284	1.80	1.20	0.050	2.16	0.11	0.25	LHS
72	7/13/2007	14.284	0.80	0.80	0.050	0.64	0.03	0.07	LHS
73	7/13/2007	14.279	0.80	0.60	0.050	0.48	0.02	0.06	LHS
74	7/13/2007	14.278	0.80	0.60	0.050	0.48	0.02	0.06	LHS
75	7/13/2007	12.491	0.80	0.80	0.050	0.64	0.03	0.07	LHS
76	7/13/2007	12.489	1.00	0.80	0.050	0.80	0.04	0.09	LHS
77	7/14/2007	14.059	2.00	1.40	0.050	2.80	0.14	0.32	LHS
78	7/14/2007	14.147	1.80	1.40	0.050	2.52	0.13	0.29	LHS
79	7/14/2007	14.149	2.60	1.00	0.050	2.60	0.13	0.30	RHS
80	7/14/2007	14.153	2.60	1.00	0.050	2.60	0.13	0.30	RHS
81	7/14/2007	10.257	1.00	1.00	0.050	1.00	0.05	0.12	LHS
82	7/14/2007	10.259	0.80	0.80	0.050	0.64	0.03	0.07	LHS
83	7/14/2007	10.237	1.00	0.60	0.050	0.60	0.03	0.07	LHS
84	7/14/2007	10.235	1.00	0.80	0.050	0.80	0.04	0.09	LHS
85	7/14/2007	10.225	2.00	1.00	0.050	2.00	0.10	0.23	LHS
86	7/14/2007	10.220	1.00	1.00	0.050	1.00	0.05	0.12	LHS
87	7/14/2007	10.219	1.00	1.00	0.050	1.00	0.05	0.12	LHS
88	7/14/2007	10.217	1.00	0.60	0.050	0.60	0.03	0.07	LHS
89	7/14/2007	10.209	1.00	1.00	0.050	1.00	0.05	0.12	LHS
90	7/14/2007	10.199	1.10	1.00	0.050	1.10	0.06	0.13	LHS
<b>CARRIED FORWARD:</b>						<b>639.89</b>	<b>31.99</b>	<b>74.22</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 501  
**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI  
**MONTH:** JULY 2007

<b>BROUGHT FORWARD:</b>						<b>639.89</b>	<b>31.99</b>	<b>74.22</b>	
91	7/14/2007	10.197	1.00	0.80	0.050	0.80	0.04	0.09	LHS
92	7/14/2007	10.195	0.80	0.80	0.050	0.64	0.03	0.07	RHS
93	7/14/2007	10.193	0.80	0.80	0.050	0.64	0.03	0.07	RHS
94	7/14/2007	10.189	0.40	0.40	0.050	0.16	0.01	0.02	RHS
95	7/14/2007	10.187	1.00	0.80	0.050	0.80	0.04	0.09	RHS
96	7/14/2007	10.183	1.00	0.80	0.050	0.80	0.04	0.09	RHS
97	7/14/2007	10.179	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>TOTAL:</b>						<b>644.53</b>	<b>32.22</b>	<b>74.76</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

DISTRICT: KOTA KINABALU  
ROUTE NO. 608  
ROAD NAME: JALAN MASUK KELAPANGAN TERBANG LAMA  
MONTH: JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
TOTAL:						0.00	0.00	0.00	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	299.51	36.80	336.31	11.99	1.83	13.82	27.94	4.24	32.18
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	42.35	-	42.35	1.58	-	1.58	3.68	-	3.68
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	41.11	-	41.11	1.21	-	1.21	2.81	-	2.81
<b>TOTAL:</b>				<b>382.97</b>	<b>36.80</b>	<b>419.77</b>	<b>14.78</b>	<b>1.83</b>	<b>16.61</b>	<b>34.43</b>	<b>4.24</b>	<b>38.67</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>299.51</b>	<b>11.99</b>	<b>27.94</b>	
1	1/7/2007	63.664	1.40	0.90	0.025	1.26	0.03	0.07	RHS
2	1/7/2007	64.816	1.20	1.10	0.025	1.32	0.03	0.07	RHS
3	3/7/2007	97.534	1.00	1.00	0.050	1.00	0.05	0.12	RHS
4	5/7/2007	95.534	3.70	1.50	0.075	5.55	0.42	0.97	RHS
5	5/7/2007	66.304	1.20	0.70	0.025	0.84	0.02	0.05	RHS
6	5/7/2007	66.213	1.30	0.80	0.025	1.04	0.03	0.07	RHS
7	5/7/2007	65.904	1.50	1.00	0.025	1.50	0.04	0.09	RHS
8	5/7/2007	65.825	0.70	0.60	0.025	0.42	0.01	0.02	RHS
9	5/7/2007	65.720	0.80	0.70	0.025	0.56	0.01	0.02	RHS
10	6/7/2007	53.250	3.20	1.50	0.100	4.80	0.48	1.11	RHS
11	6/7/2007	58.358	1.90	1.00	0.025	1.90	0.05	0.12	RHS
12	6/7/2007	65.185	0.90	0.80	0.025	0.72	0.02	0.05	RHS
13	6/7/2007	65.180	1.90	0.80	0.025	1.52	0.04	0.09	RHS
14	6/7/2007	65.170	2.30	1.00	0.025	2.30	0.06	0.14	RHS
15	6/7/2007	65.639	1.00	0.80	0.025	0.80	0.02	0.05	RHS
16	6/7/2007	65.637	2.30	0.50	0.025	1.15	0.03	0.07	RHS
17	6/7/2007	68.580	1.70	0.50	0.025	0.85	0.02	0.05	RHS
18	10/7/2007	76.000	2.10	1.30	0.050	2.73	0.14	0.32	RHS
19	10/7/2007	73.332	2.50	0.90	0.075	2.25	0.17	0.39	LHS
20	10/7/2007	73.335	1.10	0.90	0.075	0.99	0.07	0.16	LHS
21	10/7/2007	70.908	0.70	0.70	0.050	0.49	0.02	0.05	RHS
22	17/7/2007	71.950	0.70	0.60	0.025	0.42	0.01	0.02	LHS
23	17/7/2007	70.695	1.40	1.00	0.03	1.40	0.04	0.09	RHS
24	17/7/2007	70.641	1.10	0.90	0.03	0.99	0.02	0.05	LHS
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						<b>336.31</b>	<b>13.82</b>	<b>32.18</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						42.35	1.58	3.68	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						42.35	1.58	3.68	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JULY 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						41.11	1.21	2.81	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						41.11	1.21	2.81	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )			VOLUME (m <sup>3</sup> )			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	216.043	17.310	233.353	10.815	0.868	11.683	25.090	2.013	27.103
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	60.280	1.350	61.630	3.030	0.068	3.098	7.044	0.158	7.202
3	Beaufort	502	Jalan Beaufort - Menumbok	143.398	15.080	158.478	7.518	0.755	8.273	17.448	1.753	19.201
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	55.540	0.000	55.540	2.780	0.000	2.780	6.449	0.000	6.449
<b>TOTAL:</b>				<b>475.261</b>	<b>33.740</b>	<b>509.001</b>	<b>24.143</b>	<b>1.691</b>	<b>25.834</b>	<b>56.031</b>	<b>3.924</b>	<b>59.955</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** JULY'2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>216.043</b>	<b>10.815</b>	<b>25.090</b>	-
1	05/07/2007	95.372	0.60	2.00	0.050	1.200	0.060	0.139	LHS
2	05/07/2007	95.405	1.20	2.40	0.050	2.880	0.144	0.334	LHS
3	05/07/2007	95.540	0.70	1.10	0.050	0.770	0.039	0.090	RHS
4	24/07/2007	123.680	1.10	3.00	0.050	3.300	0.165	0.383	RHS
5	24/07/2007	123.683	0.70	1.10	0.050	0.770	0.039	0.090	RHS
6	24/07/2007	123.685	0.70	1.40	0.050	0.980	0.049	0.114	LHS
7	24/07/2007	123.738	0.70	1.30	0.050	0.910	0.046	0.107	RHS
8	24/07/2007	123.690	0.50	2.30	0.050	1.150	0.058	0.135	RHS
9	24/07/2007	123.695	0.60	2.00	0.050	1.200	0.060	0.139	RHS
10	24/07/2007	123.699	0.50	1.50	0.050	0.750	0.038	0.088	RHS
11	25/07/2007	121.982	0.70	1.20	0.050	0.840	0.042	0.097	RHS
12	25/07/2007	121.985	0.20	0.80	0.050	0.160	0.008	0.019	RHS
13	25/07/2007	122.000	1.50	1.60	0.050	2.400	0.120	0.278	RHS
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>233.353</b>	<b>11.683</b>	<b>27.103</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** JULY'2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>60.280</b>	<b>3.030</b>	<b>7.044</b>	-
1	25/07/2007	137.970	0.45	1.10	0.050	0.495	0.025	0.058	LHS
2	25/07/2007	139.990	0.50	0.75	0.050	0.375	0.019	0.044	LHS
3	25/07/2007	140.175	0.40	1.20	0.050	0.480	0.024	0.056	RHS
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>61.630</b>	<b>3.098</b>	<b>7.202</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JULY'2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>143.398</b>	<b>7.518</b>	<b>17.448</b>	-
1	04/07/2007	2.590	1.60	4.20	0.050	6.720	0.336	0.780	LHS
2	04/07/2007	4.230	0.30	0.70	0.050	0.210	0.011	0.026	LHS
3	04/07/2007	4.231	0.80	0.90	0.050	0.720	0.036	0.084	LHS
4	16/07/2007	12.868	0.40	1.10	0.050	0.440	0.022	0.051	RHS
5	16/07/2007	12.870	0.35	0.60	0.050	0.210	0.011	0.026	RHS
6	16/07/2007	12.900	0.40	0.70	0.050	0.280	0.014	0.032	RHS
7	16/07/2007	12.908	0.50	1.00	0.050	0.500	0.025	0.058	RHS
8	16/07/2007	14.598	0.80	1.20	0.050	0.960	0.048	0.111	RHS
9	16/07/2007	14.612	0.40	2.10	0.050	0.840	0.042	0.097	LHS
10	16/07/2007	17.250	0.40	1.50	0.050	0.600	0.030	0.070	RHS
11	16/07/2007	17.250	1.20	3.00	0.050	3.600	0.180	0.418	LHS
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>158.478</b>	<b>8.273</b>	<b>19.201</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUALA PENYU

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JULY'2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	55.540	2.780	6.449	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						55.540	2.780	6.449	

DISTRICT : KOTA BELUD  
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT  
LOCATION : CH77.480

## R01 - CRACK SEALING



**BEFORE**



**IN PROGRESS**



**AFTER**

**CRACK SEALING  
GRAND SUMMARY**

MONTH:     JULY 2007    

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	7,721.12	1,248.00	8,969.12
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	6,259.00	0.00	6,259.00
Kudat	01	Jalan Kota Kinabalu-Kudat	700.00	251.00	951.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	510.80	0.00	510.80
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	75.75	0.00	75.75
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	308.50	0.00	308.50
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	483.95	67.00	550.95
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	720.00	0.00	720.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	353.80	0.00	353.80
Beaufort	01	Jalan Kota Kinabalu-Sindumin	997.90	0.00	997.90
	502	Jalan Beaufort-Menumbok	177.10	0.00	177.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,438.17	72.80	1,510.97
Kuala Penyu	502	Jalan Beaufort-Menumbok	358.58	0.00	358.58
<b>TOTAL</b>			<b>20,104.67</b>	<b>1,638.80</b>	<b>21,743.47</b>

**LINTASAN RESOURCES SDN. BHD.**

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

**MONTH: JULY 2007**

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	7,721.12	1,248.00	8,969.12
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	6,259.00	-	6,259.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	700.00	251.00	951.00
<b>TOTAL:</b>				<b>14,680.12</b>	<b>1,499.00</b>	<b>16,179.12</b>







**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KOTA BELUD

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>8754.12</b>	
91	26/07/2007	77.480	13.00	
92	26/07/2007	77.480	15.00	
93	26/07/2007	77.480	18.00	
94	26/07/2007	77.480	13.00	
95	26/07/2007	77.480	10.00	
96	26/07/2007	77.480	9.00	
97	26/07/2007	77.480	7.00	
98	26/07/2007	77.480	11.00	
99	26/07/2007	77.480	13.00	
100	26/07/2007	77.480	15.00	
101	26/07/2007	77.480	14.00	
102	26/07/2007	77.480	11.00	
103	26/07/2007	77.480	9.00	
104	26/07/2007	77.480	10.00	
105	26/07/2007	77.480	13.00	
106	26/07/2007	77.480	11.00	
107	26/07/2007	77.480	8.00	
108	26/07/2007	77.480	7.00	
109	26/07/2007	77.480	8.00	
110				
111				
112				
113				
114				
115				
116				
117				
118				
119				
120				
<b>BALANCE END OF JULY :</b>			<b>8969.12</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KOTA MARUDU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>6259.00</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>BALANCE END OF JULY :</b>			<b>6259.00</b>	



**LINTASAN RESOURCES SDN. BHD.**

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***Month: July 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	510.80	-	510.80
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
<b>TOTAL:</b>					<b>0.00</b>	<b>510.80</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			510.80	
TOTAL :			510.80	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***Month : July 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	-	-
<b>TOTAL:</b>				-	-	-

## SUMMARY - CRACK SEALING RECORD

Month: JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	75.75	-	75.75
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	308.50	-	308.50
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL:</b>				<b>384.25</b>	<b>-</b>	<b>384.25</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 500  
ROAD NAME: JLN KK-KENINGAU-TENOM  
MONTH: JULY 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			75.75	
<b>TOTAL:</b>			75.75	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 501  
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI  
MONTH: JULY 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			308.50	
<b>TOTAL:</b>			<b>308.50</b>	

**LINTASAN RESOURCES SDN. BHD.**

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***Month : JULY 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	483.95	67.00	550.95
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	720.00	-	720.00
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	353.80	-	353.80
<b>TOTAL:</b>				<b>1,557.75</b>	<b>67.00</b>	<b>1,624.75</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>			<b>483.95</b>	
1	20/7/2007	98.817	15.50	RHS
2	20/7/2007	99.400	2.50	LHS
3	20/7/2007	99.900	29.00	RHS
4	20/7/2007	99.900	20.00	LHS
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>550.95</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>			<b>720.00</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>720.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>			<b>353.80</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL</b>			<b>353.80</b>	

**LINTASAN RESOURCES SDN. BHD.**

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - CRACK SEALING RECORD**

Month :JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	997.90	-	997.90
2	Beaufort	502	Jalan Beaufort - Menumbok	177.10	-	177.10
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,438.17	-	1,438.17
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	358.58	-	358.58
<b>TOTAL:</b>				<b>2,971.75</b>	<b>0.00</b>	<b>2,971.75</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JULY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>997.90</b>	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>997.90</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JULY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	1,438.17	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			1,438.17	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JULY '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	<b>177.10</b>	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>177.10</b>	



DISTRICT : PENANG  
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN  
LOCATION : CH11.020 (LHS)

## R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN  
ROUTENO : 500 -JALAN KOTA KINABALU -KENINGAU -TENOM  
LOCATION : CH 98.939/KM 108.839 @ RHS

## R01 PAVEMENT TREATMENT



**BEFORE**



**IN PROGRESS**



**AFTER**

**LINTASAN RESOURCES SDN. BHD.**  
**PAVEMENT TREATMENT**  
**GRAND SUMMARY**

MONTH:     JULY 2007    

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	3,353.79	340.33	3,694.12
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	457.51	75.49	533.00
Kudat	01	Jalan Kota Kinabalu-Kudat	726.69	52.61	779.30
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	10.01	0.00	10.01
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam...	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	390.15	53.64	443.79
	500	Jalan Kota Kinabalu-Keningau-Tenom	11.26	0.00	11.26
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw...	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	279.36	13.13	292.49
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	249.36	0.00	249.36
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	31.91	0.00	31.91
Beaufort	01	Jalan Kota Kinabalu-Sindumin	66.37	0.00	66.37
	502	Jalan Beaufort-Menumbok	0.00	27.10	27.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	3.86	0.00	3.86
<b>TOTAL</b>			<b>5,580.27</b>	<b>562.30</b>	<b>6,142.57</b>

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

**SUMMARY - PAVEMENT TREATMENT RECORD**

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	3,353.79	340.33	3,694.12
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	457.51	75.49	533.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	726.69	52.61	779.30
<b>TOTAL</b>				<b>4,537.99</b>	<b>468.43</b>	<b>5,006.42</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KOTA MARUDU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU- KUDAT

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>457.51</b>	
1	11/07/2007	112.980	4.20	1.80	7.56	MANGGARIS 3
2	11/07/2007	112.980	0.95	0.35	0.33	
3	11/07/2007	112.980	3.55	1.05	3.73	
4	11/07/2007	112.980	5.12	1.00	5.12	
5	11/07/2007	112.980	1.40	0.75	1.05	
6	11/07/2007	112.980	2.20	0.95	2.09	
7	11/07/2007	112.980	2.60	1.30	3.38	
8	11/07/2007	112.980	6.30	2.80	17.64	
9	14/07/2007	113.080	8.10	2.70	21.87	
10	14/07/2007	113.080	2.34	1.21	2.83	
11	14/07/2007	113.080	2.22	1.30	2.89	
12	14/07/2007	113.080	2.50	1.40	3.50	
13	14/07/2007	113.080	0.70	0.40	0.28	
14	14/07/2007	113.080	1.20	0.80	0.96	
15	14/07/2007	113.080	1.10	0.80	0.88	
16	14/07/2007	113.080	0.90	0.60	0.54	
17	14/07/2007	113.080	1.20	0.70	0.84	
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>BALANCE END OF JULY :</b>					<b>533.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU- KUDAT  
**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>3,557.67</b>	
31	11/07/2007	100.980	1.70	0.80	1.36	
32	12/07/2007	77.480	3.10	0.90	2.79	
33	12/07/2007	77.584	11.30	0.70	7.91	
34	12/07/2007	77.584	5.10	0.30	1.53	
35	12/07/2007	77.584	2.90	1.00	2.90	
36	12/07/2007	77.584	4.80	0.50	2.40	
37	12/07/2007	77.584	6.50	0.70	4.55	
38	12/07/2007	77.584	10.10	0.70	7.07	
39	12/07/2007	77.681	6.90	0.70	4.83	
40	12/07/2007	74.680	12.30	1.80	22.14	K.B TOWNSHIP
41	12/07/2007	74.680	3.70	1.50	5.55	
42	12/07/2007	74.680	7.20	1.70	12.24	
43	12/07/2007	74.680	1.70	1.60	2.72	
44	12/07/2007	74.680	0.70	0.50	0.35	
45	13/07/2007	104.080	1.80	1.70	3.06	MANTANAU
46	13/07/2007	104.080	18.50	1.70	31.45	
47	13/07/2007	104.080	4.50	1.20	5.40	
48	13/07/2007	104.080	3.00	1.00	3.00	
49	13/07/2007	104.080	7.60	2.00	15.20	
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
<b>BALANCE END OF JULY :</b>					<b>3,694.12</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KOTA MARUDU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU- KUDAT

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>457.51</b>	
1	11/07/2007	112.980	4.20	1.80	7.56	MANGGARIS 3
2	11/07/2007	112.980	0.95	0.35	0.33	
3	11/07/2007	112.980	3.55	1.05	3.73	
4	11/07/2007	112.980	5.12	1.00	5.12	
5	11/07/2007	112.980	1.40	0.75	1.05	
6	11/07/2007	112.980	2.20	0.95	2.09	
7	11/07/2007	112.980	2.60	1.30	3.38	
8	11/07/2007	112.980	6.30	2.80	17.64	
9	14/07/2007	113.080	8.10	2.70	21.87	
10	14/07/2007	113.080	2.34	1.21	2.83	
11	14/07/2007	113.080	2.22	1.30	2.89	
12	14/07/2007	113.080	2.50	1.40	3.50	
13	14/07/2007	113.080	0.70	0.40	0.28	
14	14/07/2007	113.080	1.20	0.80	0.96	
15	14/07/2007	113.080	1.10	0.80	0.88	
16	14/07/2007	113.080	0.90	0.60	0.54	
17	14/07/2007	113.080	1.20	0.70	0.84	
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>BALANCE END OF JULY :</b>					<b>533.00</b>	



**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - PAVEMENT TREATMENT RECORD**

Month: July 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
<b>TOTAL</b>				-	-	-

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

***SUMMARY - PAVEMENT TREATMENT RECORD***

***Month : July 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
<b>TOTAL</b>				<b>0.00</b>	<b>0.00</b>	<b>0.00</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

***Month: JULY 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	10.01	-	10.01
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	390.15	53.64	443.79
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	11.26	-	11.26
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				<b>401.41</b>	<b>53.64</b>	<b>455.05</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:**                     KOTA KINABALU                      
**ROUTE NO.**   01    
**ROAD NAME:**                     JLN KOTA KINABALU-SINDUMIN                      
**MONTH:**   JULY 2007  

<b>ITEM</b>	<b>DATE</b>	<b>LOCATION (CH)</b>	<b>LENGTH (m)</b>	<b>WIDTH (m)</b>	<b>AREA (m<sup>2</sup>)</b>	<b>REMARKS</b>
		<b>BROUGHT FORWARD:</b>			<b>10.01</b>	
<b>TOTAL:</b>					<b>10.01</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** PENAMPANG  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KK-KENINGAU-TENOM  
**MONTH:** JULY 2007

<b>ITEM</b>	<b>DATE</b>	<b>LOCATION (CH)</b>	<b>LENGTH (m)</b>	<b>WIDTH (m)</b>	<b>AREA (m<sup>2</sup>)</b>	<b>REMARKS</b>
<b>BROUGHT FORWARD:</b>					<b>11.26</b>	
<b>TOTAL:</b>					<b>11.26</b>	

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

**SUMMARY - PAVEMENT TREATMENT RECORD**

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	279.36	13.13	292.49
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	249.36	-	249.36
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	31.91	-	31.91
<b>TOTAL</b>				<b>560.63</b>	<b>13.13</b>	<b>573.76</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>279.36</b>	
1	6/7/2007	68.581	4.80	0.90	4.32	Crocodile crack/RHS
2	17/7/2007	70.642	1.40	0.50	0.70	Crocodile crack/LHS
3	17/7/2007	70.645	0.90	0.70	0.63	Crocodile crack/LHS
4	17/7/2007	70.646	4.40	0.70	3.08	Crocodile crack/LHS
5	20/7/2007	98.939	4.40	1.00	4.40	Crocodile crack/RHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>292.49</b>	

LINTASAN RESOURCES SDN. BHD.  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

DISTRICT: KENINGAU  
ROUTE NO. 500  
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM  
MONTH: JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>249.36</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>249.36</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TENOM  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>31.91</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>31.91</b>	

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

**SUMMARY - PAVEMENT TREATMENT RECORD**

Month : JULY '2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	66.37	-	66.37
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	3.86	-	3.86
<b>TOTAL</b>				<b>3.86</b>	<b>-</b>	<b>70.23</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>66.37</b>	
1					0.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>66.37</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>0.00</b>	
1	26/07/2007	156.605	4.00	1.10	4.40	M
2	26/07/2007	156.606	2.50	2.00	5.00	LHS
3	26/07/2007	156.607	3.00	0.50	1.50	LHS
4	26/07/2007	156.608	7.00	0.70	4.90	RHS
5	26/07/2007	156.572	2.40	0.50	1.20	LHS
6	26/07/2007	156.573	2.40	1.00	2.40	LHS
7	26/07/2007	156.578	7.00	1.10	7.70	LHS
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>TOTAL:</b>					<b>27.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>0.00</b>	
1	26/07/2007	156.605	4.00	1.10	4.40	M
2	26/07/2007	156.606	2.50	2.00	5.00	LHS
3	26/07/2007	156.607	3.00	0.50	1.50	LHS
4	26/07/2007	156.608	7.00	0.70	4.90	RHS
5	26/07/2007	156.572	2.40	0.50	1.20	LHS
6	26/07/2007	156.573	2.40	1.00	2.40	LHS
7	26/07/2007	156.578	7.00	1.10	7.70	LHS
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>TOTAL:</b>					<b>27.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>0.00</b>	
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>TOTAL:</b>					<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>3.86</b>	
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
<b>TOTAL:</b>					<b>3.86</b>	

## VEGETATION CLEARING GRAND SUMMARY

MONTH:     JULY 2007    

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	300.50	0.00	300.50
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	45.00	0.00	45.00
Kudat	01	Jalan Kota Kinabalu-Kudat	200.00	0.00	200.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	368.60	0.00	368.60
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	84.00	0.00	84.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	735.00	0.00	735.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
<b>TOTAL</b>			<b>1,733.10</b>	<b>0.00</b>	<b>1,733.10</b>

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

**SUMMARY - VEGETATION CLEARING RECORD**

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	300.50	-	300.50
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	45.00	-	45.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	200.00	-	200.00
<b>TOTAL</b>				<b>545.50</b>	<b>-</b>	<b>545.50</b>



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KOTA MARUDU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>45.00</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>BALANCE END OF JULY :</b>					<b>45.00</b>	



**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - VEGETATION CLEARING RECORD**

*Month: July 2007*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
<b>TOTAL</b>				-	-	-

**LINTASAN RESOURCES SDN. BHD.**

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

***SUMMARY - VEGETATION CLEARING RECORD***

***Month : July 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
<b>TOTAL</b>				<b>0.00</b>	<b>0.00</b>	<b>0.00</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** July 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM JUNE 2007:</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>CARRIED FORWARD:</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

***Month: JULY 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				-	-	-

**LINTASAN RESOURCES SDN. BHD.**  
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

**SUMMARY - VEGETATION CLEARING RECORD**

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	368.60	-	368.60
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	84.00	-	84.00
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	735.00	-	735.00
<b>TOTAL</b>				<b>1,187.60</b>	<b>-</b>	<b>1,187.60</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>368.60</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>368.60</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>84.00</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>84.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** JULY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>735.00</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>735.00</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

Month : JULY 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
<b>TOTAL</b>				-	-	-

**LINTASAN RESOURCES SDN. BHD.**

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - PAVING BLOCK RECORD***

***Month: JULY 2007***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	29.76	-	29.76
<b>TOTAL</b>				<b>29.76</b>	<b>-</b>	<b>29.76</b>

