

R01

PENYENGGARAAN PERMUKAAN
JALAN

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 6.480 (KM 6.480) - RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUA RAN
ROUTE NO : 22 JALAN KOTA KINABALU -SANDAKAN
LOCATION : CH 25.500 (RHS)

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 JALAN KK-PENAMPANG-LOKAWI
LOCATION : CH10.779 (LHS)

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH106.480

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: NOVEMBER 2007

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	142.11	10.97	153.08
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	22.82	5.21	28.03
Kudat	01	Jalan Kota Kinabalu-Kudat	51.49	0.39	51.88
Tuaran	01	Jalan Kota Kinabalu-Kudat	36.86	3.14	40.00
	22	Jalan Kota Kinabalu-Sandakan	239.19	9.47	248.66
	503	Jalan Berungis-Kota Belud	47.39	0.00	47.39
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	134.13	20.80	154.93
	01	Jalan Kota Kinabalu-Sindumin	10.45	0.79	11.24
	606	Jalan Susur Sepangar Bay	79.12	14.51	93.63
	607	Jalan Masuk Ke Pelabuhan Baru	1.06	0.00	1.06
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	75.48	18.41	93.89
	500	Jalan Kota Kinabalu-Keningau-Tenom	186.30	10.31	196.61
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	111.40	15.37	126.77
Papar	01	Jalan Kota Kinabalu-Sindumin	396.42	57.62	454.04
Ranau	22	Jalan Kota Kinabalu-Sandakan	428.60	52.21	480.81
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	49.56	5.54	55.10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	5.19	0.41	5.60
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	3.96	0.09	4.05
Beaufort	01	Jalan Kota Kinabalu-Sindumin	38.31	7.33	45.64
	502	Jalan Beaufort-Menumbok	29.10	3.16	32.26
Sipitang	01	Jalan Kota Kinabalu-Sindumin	8.91	6.62	15.52
Kuala Penyu	502	Jalan Beaufort-Menumbok	20.55	7.00	27.55
TOTAL			2,118.40	249.34	2,367.74

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	329.818	70.630	400.448	16.514	3.156	19.670	38.312	7.325	45.637
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	76.210	56.945	133.155	3.832	2.852	6.684	8.907	6.616	15.523
3	Beaufort	502	Jalan Beaufort - Menumbok	243.703	27.140	270.843	12.539	1.361	13.900	29.099	3.160	32.259
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	176.985	60.540	237.525	8.856	3.015	11.871	20.549	6.997	27.546
TOTAL:				826.716	215.255	1041.971	41.741	10.384	52.125	96.867	24.098	120.965

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	329.818	16.514	38.312	-
1	03/11/2007	124.360	1.30	1.00	0.050	1.300	0.065	0.151	RHS
2	03/11/2007	122.480	0.90	1.30	0.050	1.170	0.059	0.137	LHS
3	03/11/2007	122.467	1.00	1.90	0.050	1.900	0.095	0.220	LHS
4	03/11/2007	122.462	0.90	2.00	0.050	1.800	0.090	0.209	LHS
5	05/11/2007	72.765	0.70	1.00	0.050	0.700	0.035	0.081	LHS
6	05/11/2007	75.980	1.30	1.40	0.050	1.820	0.091	0.211	LHS
7	05/11/2007	76.960	0.60	1.00	0.050	0.600	0.030	0.070	LHS
8	05/11/2007	80.690	1.40	2.10	0.050	2.940	0.147	0.341	LHS
9	05/11/2007	88.103	0.90	1.70	0.050	1.530	0.077	0.179	LHS
10	13/11/2007	122.360	0.50	0.70	0.050	0.350	0.018	0.042	LHS
11	13/11/2007	122.387	7.80	1.00	0.050	7.800	0.390	0.905	LHS
12	13/11/2007	122.400	1.10	1.20	0.050	1.320	0.066	0.153	RHS
13	13/11/2007	122.405	1.30	2.00	0.050	2.600	0.130	0.302	RHS
14	13/11/2007	122.460	1.50	1.70	0.050	2.550	0.128	0.297	RHS
15	14/11/2007	122.452	4.80	1.70	0.050	8.160	0.408	0.947	RHS
16	14/11/2007	122.459	4.70	1.30	0.050	6.110	0.306	0.710	RHS
17	15/11/2007	122.466	1.70	2.80	0.050	4.760	0.238	0.552	LHS
18	15/11/2007	102.256	0.90	0.50	0.050	0.450	0.023	0.053	LHS
19	15/11/2007	121.920	1.10	0.60	0.050	0.660	0.033	0.077	RHS
20	16/11/2007	95.240	1.60	0.60	0.050	0.960	0.048	0.111	RHS
21	16/11/2007	96.605	2.60	0.70	0.050	1.820	0.091	0.211	RHS
22	16/11/2007	96.661	3.60	0.80	0.050	2.880	0.144	0.334	RHS
23	16/11/2007	99.670	0.60	0.40	0.020	0.240	0.005	0.012	LHS
24	16/11/2007	99.671	0.70	0.60	0.020	0.420	0.008	0.019	LHS
25	16/11/2007	99.672	6.40	1.00	0.020	6.400	0.128	0.297	LHS
26	16/11/2007	99.674	0.80	0.60	0.020	0.480	0.010	0.023	LHS
27	16/11/2007	99.720	2.30	1.20	0.050	2.760	0.138	0.320	LHS
28	16/11/2007	99.724	3.00	1.70	0.020	5.100	0.102	0.237	LHS
29	16/11/2007	99.730	0.70	0.50	0.050	0.350	0.018	0.042	LHS
30	16/11/2007	99.738	0.40	0.40	0.050	0.160	0.008	0.019	LHS
CARRIED FORWARD:						399.908	19.643	45.574	

	BROUGHT FORWARD:		-	-	-	399.908	19.643	45.574	
31	16/11/2007	99.880	0.90	0.60	0.050	0.540	0.027	0.063	LHS
32									
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
	CARRIED FORWARD:					400.448	19.670	45.637	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: NOVEMBER '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	76.210	3.832	8.907	-
1	02/11/2007	156.43	0.80	1.00	0.050	0.800	0.040	0.093	RHS
2	02/11/2007	156.473	0.90	4.80	0.050	4.320	0.216	0.501	RHS
3	02/11/2007	152.380	2.10	2.60	0.050	5.460	0.273	0.633	RHS
4	02/11/2007	149.342	0.80	1.50	0.050	1.200	0.060	0.139	RHS
5	02/11/2007	149.340	0.60	1.40	0.050	0.840	0.042	0.097	RHS
6	02/11/2007	149.339	0.50	0.50	0.050	0.250	0.013	0.030	RHS
7	03/11/2007	141.550	1.40	3.50	0.050	4.900	0.245	0.568	RHS
8	03/11/2007	141.500	1.10	1.40	0.050	1.540	0.077	0.179	RHS
9	03/11/2007	140.005	1.40	1.60	0.050	2.240	0.112	0.260	RHS
10	03/11/2007	139.870	0.50	0.80	0.050	0.400	0.020	0.046	LHS
11	03/11/2007	138.260	0.55	1.10	0.050	0.605	0.030	0.070	RHS
12	03/11/2007	131.524	0.30	0.40	0.050	0.120	0.006	0.014	RHS
13	03/11/2007	131.808	0.50	0.50	0.050	0.250	0.013	0.030	RHS
14	09/11/2007	139.495	0.50	1.20	0.050	0.600	0.030	0.070	RHS
15	09/11/2007	139.540	0.70	1.20	0.050	0.840	0.042	0.097	RHS
16	09/11/2007	139.541	0.80	2.10	0.050	1.680	0.084	0.195	RHS
17	09/11/2007	139.542	0.80	1.00	0.050	0.800	0.040	0.093	RHS
18	09/11/2007	139.543	0.80	1.90	0.050	1.520	0.076	0.176	RHS
19	09/11/2007	139.544	0.70	0.80	0.050	0.560	0.028	0.065	RHS
20	09/11/2007	139.544	0.70	1.10	0.050	0.770	0.039	0.090	LHS
21	09/11/2007	139.545	0.60	0.90	0.050	0.540	0.027	0.063	RHS
22	09/11/2007	139.551	0.70	0.70	0.050	0.490	0.025	0.058	RHS
23	09/11/2007	139.552	1.30	2.80	0.050	3.640	0.182	0.422	RHS
24	09/11/2007	139.554	0.80	2.30	0.050	1.840	0.092	0.213	RHS
25	09/11/2007	139.556	1.10	2.10	0.050	2.310	0.116	0.269	RHS
26	10/11/2007	139.56	0.80	1.50	0.050	1.200	0.060	0.139	RHS
27	10/11/2007	139.56	1.10	1.50	0.050	1.650	0.083	0.193	RHS
28	10/11/2007	139.560	0.80	1.00	0.050	0.800	0.040	0.093	RHS
29	10/11/2007	139.590	1.10	3.50	0.050	3.850	0.193	0.448	RHS
30	10/11/2007	139.590	0.50	0.60	0.050	0.300	0.015	0.035	LHS
CARRIED FORWARD:						122.525	6.151	14.286	

BROUGHT FORWARD:			-	-	-	122.525	6.151	14.286	-
31	10/11/2007	139.61	2.20	2.90	0.050	6.380	0.319	0.740	RHS
32	15/11/2007	127.535	0.70	0.50	0.050	0.350	0.018	0.042	LHS
33	15/11/2007	128.552	2.90	1.00	0.050	2.900	0.145	0.336	RHS
34	15/11/2007	128.554	0.70	0.70	0.050	0.490	0.025	0.058	RHS
35	15/11/2007	129.246	0.40	0.40	0.050	0.160	0.008	0.019	LHS
36	15/11/2007	129.248	0.70	0.50	0.050	0.350	0.018	0.042	LHS
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						133.155	6.684	15.523	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	243.703	12.539	29.099	-
1	12/11/2007	2.621	2.90	1.10	0.050	3.190	0.160	0.371	LHS
2	12/11/2007	3.020	3.60	1.30	0.050	4.680	0.234	0.543	RHS
3	12/11/2007	4.370	1.30	1.30	0.050	1.690	0.085	0.197	RHS
4	12/11/2007	4.400	0.70	0.70	0.050	0.490	0.025	0.058	LHS
5	12/11/2007	6.096	0.80	1.00	0.050	0.800	0.040	0.093	RHS
6	12/11/2007	6.096	0.85	1.10	0.050	0.935	0.047	0.109	LHS
7	12/11/2007	6.217	2.50	0.90	0.050	2.250	0.113	0.262	RHS
8	12/11/2007	6.218	0.40	0.40	0.050	0.160	0.008	0.019	RHS
9	12/11/2007	6.222	0.60	0.30	0.050	0.180	0.009	0.021	RHS
10	12/11/2007	6.480	0.70	0.30	0.050	0.210	0.011	0.026	RHS
11	28/11/2007	10.030	1.40	1.10	0.050	1.540	0.077	0.179	LHS
12	28/11/2007	10.090	0.70	0.40	0.050	0.280	0.014	0.032	RHS
13	28/11/2007	10.091	0.50	0.40	0.050	0.200	0.010	0.023	RHS
14	28/11/2007	10.100	0.70	0.40	0.050	0.280	0.014	0.032	RHS
15	28/11/2007	10.310	0.60	0.40	0.050	0.240	0.012	0.028	RHS
16	28/11/2007	10.315	0.50	0.30	0.050	0.150	0.008	0.019	RHS
17	28/11/2007	10.525	0.95	0.50	0.050	0.475	0.024	0.056	LHS
18	28/11/2007	10.950	1.20	0.70	0.050	0.840	0.042	0.097	LHS
19	28/11/2007	11.530	1.00	0.50	0.050	0.500	0.025	0.058	LHS
20	28/11/2007	11.760	0.80	0.60	0.050	0.480	0.024	0.056	LHS
21	28/11/2007	12.155	0.50	0.40	0.050	0.200	0.010	0.023	RHS
22	28/11/2007	12.560	0.80	0.60	0.050	0.480	0.024	0.056	RHS
23	28/11/2007	12.675	0.40	0.40	0.050	0.160	0.008	0.019	RHS
24	28/11/2007	12.680	2.40	0.50	0.050	1.200	0.060	0.139	RHS
25	28/11/2007	13.030	2.60	1.40	0.050	3.640	0.182	0.422	LHS
26	28/11/2007	16.450	0.90	0.80	0.050	0.720	0.036	0.084	M
27	28/11/2007	17.180	0.70	0.30	0.050	0.210	0.011	0.026	LHS
28	28/11/2007	17.190	0.60	0.30	0.050	0.180	0.009	0.021	LHS
29	28/11/2007	17.220	0.60	0.30	0.050	0.180	0.009	0.021	LHS
30	28/11/2007	17.237	1.50	0.40	0.050	0.600	0.030	0.070	LHS
CARRIED FORWARD:						270.843	13.900	32.259	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER '2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	176.985	8.856	20.549	
1	06/11/2007	27.500	3.00	1.50	0.050	4.500	0.225	0.522	LHS
2	06/11/2007	35.285	1.90	0.90	0.050	1.710	0.086	0.200	LHS
3	06/11/2007	35.287	0.40	0.30	0.050	0.120	0.006	0.014	RHS
4	06/11/2007	35.290	2.90	0.80	0.050	2.320	0.116	0.269	LHS
5	06/11/2007	35.370	4.90	0.90	0.050	4.410	0.221	0.513	LHS
6	06/11/2007	35.690	1.00	0.50	0.050	0.500	0.025	0.058	RHS
7	06/11/2007	35.692	0.50	0.40	0.050	0.200	0.010	0.023	LHS
8	07/11/2007	36.130	1.30	0.50	0.050	0.650	0.033	0.077	RHS
9	07/11/2007	37.036	1.80	1.00	0.050	1.800	0.090	0.209	RHS
10	07/11/2007	37.148	2.00	0.70	0.050	1.400	0.070	0.162	RHS
11	07/11/2007	37.205	3.30	0.80	0.050	2.640	0.132	0.306	LHS
12	07/11/2007	49.800	0.50	0.40	0.050	0.200	0.010	0.023	LHS
13	07/11/2007	50.330	1.00	0.30	0.050	0.300	0.015	0.035	RHS
14	07/11/2007	50.338	0.30	0.30	0.050	0.090	0.005	0.012	RHS
15	07/11/2007	51.709	0.40	0.20	0.050	0.080	0.004	0.009	LHS
16	07/11/2007	51.710	0.70	0.40	0.050	0.280	0.014	0.032	LHS
17	07/11/2007	51.715	0.50	0.30	0.050	0.150	0.008	0.019	LHS
18	07/11/2007	52.760	0.70	0.50	0.050	0.350	0.018	0.042	RHS
19	07/11/2007	55.662	1.20	0.55	0.050	0.660	0.033	0.077	RHS
20	20/11/2007	38.380	2.30	0.40	0.050	0.920	0.046	0.107	RHS
21	20/11/2007	38.430	0.40	0.30	0.050	0.120	0.006	0.014	RHS
22	20/11/2007	38.431	0.60	0.40	0.050	0.240	0.012	0.028	RHS
23	20/11/2007	38.432	0.50	0.50	0.050	0.250	0.013	0.030	RHS
24	20/11/2007	38.480	2.20	0.40	0.050	0.880	0.044	0.102	RHS
25	20/11/2007	38.482	1.00	0.40	0.050	0.400	0.020	0.046	RHS
26	20/11/2007	38.85	0.70	0.40	0.050	0.280	0.014	0.032	RHS
27	20/11/2007	44.515	1.50	0.40	0.050	0.600	0.030	0.070	LHS
28	20/11/2007	44.461	0.80	0.50	0.050	0.400	0.020	0.046	RHS
29	20/11/2007	44.463	1.10	0.20	0.050	0.220	0.011	0.026	RHS
30	20/11/2007	44.465	0.20	0.20	0.050	0.040	0.002	0.005	LHS
CARRIED FORWARD:						203.695	10.195	23.657	

BROUGHT FORWARD:			-	-	-	203.695	10.195	23.657	
31	20/11/2007	51.24	1.90	0.70	0.050	1.330	0.067	0.155	LHS
32	20/11/2007	51.24	1.10	0.60	0.050	0.660	0.033	0.077	LHS
33	20/11/2007	51.24	0.70	0.50	0.050	0.350	0.018	0.042	LHS
34	20/11/2007	51.24	1.20	0.60	0.050	0.720	0.036	0.084	LHS
35	20/11/2007	51.240	1.80	0.70	0.050	1.260	0.063	0.146	LHS
36	25/11/2007	51.287	1.30	0.50	0.020	0.650	0.013	0.030	LHS
37	25/11/2007	51.288	1.90	1.10	0.050	2.090	0.105	0.244	LHS
38	25/11/2007	51.292	2.10	0.50	0.050	1.050	0.053	0.123	LHS
39	25/11/2007	51.293	0.50	0.50	0.050	0.250	0.013	0.030	LHS
40	25/11/2007	51.352	1.00	0.40	0.050	0.400	0.020	0.046	LHS
41	25/11/2007	51.356	1.50	0.70	0.050	1.050	0.053	0.123	LHS
42	25/11/2007	51.357	0.40	0.30	0.050	0.120	0.006	0.014	LHS
43	25/11/2007	51.358	0.50	0.40	0.050	0.200	0.010	0.023	LHS
44	25/11/2007	51.360	0.70	0.50	0.050	0.350	0.018	0.042	LHS
45	25/11/2007	51.360	3.30	0.60	0.050	1.980	0.099	0.230	RHS
46	25/11/2007	51.363	0.90	0.50	0.050	0.450	0.023	0.053	LHS
47	25/11/2007	51.380	2.80	1.00	0.050	2.800	0.140	0.325	LHS
48	25/11/2007	51.390	2.20	1.70	0.050	3.740	0.187	0.434	LHS
49	25/11/2007	51.393	0.70	0.40	0.050	0.280	0.014	0.032	LHS
50	29/11/2007	43.350	2.50	2.20	0.050	5.500	0.275	0.638	LHS
51	29/11/2007	43.352	4.30	2.00	0.050	8.600	0.430	0.998	LHS
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						237.525	11.871	27.546	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	523.18	56.19	579.37	21.29	2.38	23.67	49.56	5.54	55.10
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	61.96	5.74	67.70	2.24	0.18	2.42	5.19	0.41	5.60
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	59.18	0.88	60.06	1.71	0.04	1.75	3.96	0.09	4.05
TOTAL:				644.32	62.81	707.13	25.24	2.60	27.84	58.71	6.04	64.75

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						523.18	21.29	49.56	
1	11/1/2007	96.380	8.70	1.20	0.050	10.44	0.52	1.21	RHS
2	11/2/2007	77.100	1.20	1.10	0.025	1.32	0.03	0.07	RHS
3	11/2/2007	77.123	1.20	1.10	0.025	1.32	0.03	0.07	RHS
4	11/2/2007	81.923	1.10	0.70	0.025	0.77	0.02	0.05	RHS
5	11/2/2007	92.481	1.00	0.70	0.025	0.70	0.02	0.05	RHS
6	11/2/2007	93.206	0.80	0.50	0.025	0.40	0.01	0.02	RHS
7	11/2/2007	93.548	1.00	0.70	0.025	0.70	0.02	0.05	RHS
8	11/9/2007	95.557	2.50	1.50	0.100	3.75	0.38	0.88	RHS
9	11/9/2007	97.534	2.30	1.20	0.075	2.76	0.21	0.49	RHS
10	11/9/2007	98.025	1.90	1.40	0.050	2.66	0.13	0.30	RHS
11	11/12/2007	77.479	3.00	1.20	0.025	3.60	0.09	0.21	RHS
12	11/12/2007	77.438	1.20	1.10	0.025	1.32	0.03	0.07	RHS
13	11/12/2007	66.305	1.40	1.00	0.025	1.40	0.04	0.09	RHS
14	11/12/2007	66.088	1.20	1.10	0.025	1.32	0.03	0.07	LHS
15	11/12/2007	66.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
16	11/12/2007	65.904	2.30	0.90	0.025	2.07	0.05	0.12	RHS
17	11/13/2007	54.106	2.50	1.80	0.075	4.50	0.34	0.79	LHS
18	11/13/2007	64.105	1.30	1.20	0.025	1.56	0.04	0.09	LHS
19	11/17/2007	45.335	8.00	1.80	0.025	14.40	0.36	0.84	LHS
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						579.37	23.67	55.10	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						61.96	2.24	5.19	
1	11/1/2007	110.282	1.40	0.60	0.050	0.84	0.04	0.09	RHS
2	11/1/2007	110.530	1.00	0.60	0.050	0.60	0.03	0.07	RHS
3	11/6/2007	119.742	1.20	1.20	0.025	1.44	0.04	0.09	RHS
4	11/6/2007	104.480	1.20	1.10	0.03	1.32	0.03	0.07	RHS
5	11/6/2007	104.454	1.40	1.10	0.03	1.54	0.04	0.09	RHS
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						67.70	2.42	5.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						59.18	1.71	3.96	
1	11/23/2007	164.100	0.90	0.70	0.050	0.63	0.03	0.07	LHS
2	11/23/2007	164.100	0.50	0.50	0.025	0.25	0.01	0.02	Median
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						60.06	1.75	4.05	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,949.58	294.67	2,244.25	57.82	8.97	66.79	134.13	20.80	154.93
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	596.33	38.54	634.87	15.89	1.35	17.24	36.86	3.14	40.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	3,181.13	138.54	3,319.67	103.09	4.08	107.17	239.19	9.47	248.66
4	Tuaran	503	Jalan Berungis - Kota Belud	749.46	-	749.46	20.42	-	20.42	47.39	-	47.39
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,126.02	187.22	1,313.24	34.09	6.25	40.34	79.12	14.51	93.63
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	11.63	-	11.63	0.46	-	0.46	1.06	-	1.06
TOTAL:				7,614.15	658.97	8,273.12	231.77	20.66	252.43	537.75	47.92	585.67

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,949.58	57.82	134.13	
1	03/11/2007	17.090	1.60	1.00	0.025	1.60	0.04	0.09	LHS
2	03/11/2007	17.100	1.10	1.10	0.025	1.21	0.03	0.07	LHS
3	03/11/2007	17.110	2.80	1.00	0.025	2.80	0.07	0.16	LHS
4	03/11/2007	17.110	1.20	1.20	0.025	1.44	0.04	0.08	LHS
5	04/11/2007	2.530	2.10	1.10	0.025	2.31	0.06	0.13	RHS
6	04/11/2007	2.529	2.50	1.00	0.025	2.50	0.06	0.15	RHS
7	04/11/2007	2.520	2.00	1.00	0.025	2.00	0.05	0.12	RHS
8	04/11/2007	2.510	1.00	0.90	0.025	0.90	0.02	0.05	RHS
9	04/11/2007	2.509	1.00	0.70	0.025	0.70	0.02	0.04	RHS
10	04/11/2007	2.498	1.00	0.90	0.025	0.90	0.02	0.05	RHS
11	04/11/2007	0.940	1.60	1.00	0.025	1.60	0.04	0.09	RHS
12	04/11/2007	0.930	2.20	1.30	0.025	2.86	0.07	0.17	RHS
13	04/11/2007	0.650	0.80	1.30	0.025	1.04	0.03	0.06	RHS
14	04/11/2007	2.529	2.10	0.90	0.075	1.89	0.14	0.33	LHS
15	05/11/2007	14.190	1.10	0.90	0.025	0.99	0.02	0.06	LHS
16	05/11/2007	14.290	1.80	1.00	0.025	1.80	0.05	0.10	RHS
17	11/11/2007	10.575	4.90	1.20	0.025	5.88	0.15	0.34	RHS
18	11/11/2007	10.570	4.30	1.10	0.025	4.73	0.12	0.27	RHS
19	11/11/2007	10.550	2.90	1.00	0.025	2.90	0.07	0.17	RHS
20	11/11/2007	10.549	2.30	0.90	0.025	2.07	0.05	0.12	RHS
21	11/11/2007	10.545	1.90	0.90	0.025	1.71	0.04	0.10	RHS
22	11/11/2007	10.412	3.30	1.50	0.075	4.95	0.37	0.86	RHS
23	11/11/2007	10.400	2.40	1.10	0.025	2.64	0.07	0.15	RHS
24	11/11/2007	10.395	3.70	0.90	0.025	3.33	0.08	0.19	RHS
25	11/11/2007	10.395	7.80	1.30	0.025	10.14	0.25	0.59	RHS
26	11/11/2007	10.390	5.10	0.90	0.025	4.59	0.11	0.27	RHS
27	11/11/2007	10.390	1.30	0.80	0.025	1.04	0.03	0.06	RHS
28	11/11/2007	10.387	1.90	1.00	0.025	1.90	0.05	0.11	RHS
29	11/11/2007	10.367	1.40	0.90	0.025	1.26	0.03	0.07	RHS
30	13/11/2007	8.845	7.40	1.10	0.025	8.14	0.20	0.47	LHS
CARRIED FORWARD :						2,031.40	60.21	139.67	

BROUGHT FORWARD:			-	-	-	2,031.40	60.21	139.67	
31	13/11/2007	8.850	2.30	1.20	0.025	2.76	0.07	0.16	LHS
32	13/11/2007	8.860	2.00	0.90	0.025	1.80	0.05	0.10	LHS
33	13/11/2007	9.760	2.80	1.00	0.025	2.80	0.07	0.16	LHS
34	13/11/2007	9.760	3.80	1.20	0.025	4.56	0.11	0.26	LHS
35	13/11/2007	9.770	4.50	0.90	0.075	4.05	0.30	0.70	LHS
36	13/11/2007	9.800	5.00	1.00	0.025	5.00	0.13	0.29	LHS
37	13/11/2007	9.800	3.40	0.90	0.025	3.06	0.08	0.18	LHS
38	13/11/2007	9.800	1.80	1.20	0.025	2.16	0.05	0.13	LHS
39	13/11/2007	9.960	1.30	0.90	0.025	1.17	0.03	0.07	LHS
40	13/11/2007	9.962	1.40	0.90	0.025	1.26	0.03	0.07	LHS
41	13/11/2007	9.970	1.40	1.10	0.075	1.54	0.12	0.27	LHS
42	14/11/2007	9.530	1.60	0.80	0.025	1.28	0.03	0.07	LHS
43	14/11/2007	9.535	1.10	0.80	0.025	0.88	0.02	0.05	LHS
44	14/11/2007	9.540	1.30	0.80	0.025	1.04	0.03	0.06	LHS
45	14/11/2007	9.540	0.90	0.90	0.025	0.81	0.02	0.05	LHS
46	14/11/2007	9.550	0.80	1.00	0.025	0.80	0.02	0.05	LHS
47	14/11/2007	9.550	0.70	0.50	0.025	0.35	0.01	0.02	LHS
48	14/11/2007	9.555	1.10	0.70	0.025	0.77	0.02	0.04	LHS
49	14/11/2007	9.560	1.90	0.90	0.025	1.71	0.04	0.10	LHS
50	14/11/2007	9.561	0.80	0.80	0.025	0.64	0.02	0.04	LHS
51	14/11/2007	9.562	1.20	1.40	0.025	1.68	0.04	0.10	LHS
52	14/11/2007	9.562	1.00	0.60	0.025	0.60	0.02	0.03	LHS
53	15/11/2007	10.341	1.80	1.40	0.075	2.52	0.19	0.44	RHS
54	15/11/2007	10.340	1.60	1.20	0.075	1.92	0.14	0.33	RHS
55	15/11/2007	10.316	1.70	1.30	0.075	2.21	0.17	0.38	RHS
56	15/11/2007	10.105	2.60	1.00	0.025	2.60	0.07	0.15	RHS
57	15/11/2007	10.095	1.60	0.90	0.025	1.44	0.04	0.08	RHS
58	15/11/2007	10.095	3.20	1.10	0.025	3.52	0.09	0.20	RHS
59	15/11/2007	10.092	1.80	0.90	0.025	1.62	0.04	0.09	RHS
60	15/11/2007	10.050	3.10	0.90	0.025	2.79	0.07	0.16	RHS
CARRIED FORWARD :						2,090.74	62.30	144.53	

BROUGHT FORWARD:			-	-	-	2,090.74	62.30	144.53	
61	15/11/2007	10.030	1.20	0.90	0.025	1.08	0.03	0.06	RHS
62	15/11/2007	10.020	1.40	1.00	0.025	1.40	0.04	0.08	RHS
63	15/11/2007	10.020	1.50	1.80	0.025	2.70	0.07	0.16	RHS
64	15/11/2007	9.550	5.90	0.90	0.025	5.31	0.13	0.31	LHS
65	15/11/2007	9.910	2.90	0.70	0.075	2.03	0.15	0.35	LHS
66	15/11/2007	9.916	1.00	0.70	0.025	0.70	0.02	0.04	LHS
67	15/11/2007	9.926	1.20	1.00	0.025	1.20	0.03	0.07	LHS
68	15/11/2007	9.930	0.90	0.70	0.025	0.63	0.02	0.04	LHS
69	15/11/2007	10.000	4.10	0.90	0.025	3.69	0.09	0.21	LHS
70	15/11/2007	10.000	4.20	0.90	0.025	3.78	0.09	0.22	LHS
71	15/11/2007	10.026	1.40	0.80	0.025	1.12	0.03	0.06	LHS
72	15/11/2007	12.400	2.80	1.40	0.050	3.92	0.20	0.45	LHS
73	16/11/2007	10.180	0.70	0.70	0.075	0.49	0.04	0.09	RHS
74	16/11/2007	9.925	1.30	0.80	0.075	1.04	0.08	0.18	RHS
75	16/11/2007	9.925	1.40	0.50	0.075	0.70	0.05	0.12	RHS
76	16/11/2007	9.850	2.60	0.90	0.075	2.34	0.18	0.41	RHS
77	16/11/2007	9.845	3.80	1.00	0.025	3.80	0.10	0.22	RHS
78	16/11/2007	8.805	1.10	1.00	0.025	1.10	0.03	0.06	LHS
79	16/11/2007	8.840	1.20	1.00	0.025	1.20	0.03	0.07	LHS
80	16/11/2007	8.870	1.50	0.90	0.025	1.35	0.03	0.08	LHS
81	17/11/2007	8.950	4.00	1.00	0.025	4.00	0.10	0.23	LHS
82	17/11/2007	8.985	2.70	1.00	0.025	2.70	0.07	0.16	LHS
83	17/11/2007	8.995	7.20	1.00	0.025	7.20	0.18	0.42	LHS
84	17/11/2007	9.010	4.50	1.00	0.025	4.50	0.11	0.26	LHS
85	17/11/2007	9.097	1.10	0.80	0.025	0.88	0.02	0.05	LHS
86	17/11/2007	9.097	2.30	0.90	0.025	2.07	0.05	0.12	LHS
87	17/11/2007	9.112	1.90	0.80	0.025	1.52	0.04	0.09	LHS
88	17/11/2007	9.480	7.00	1.00	0.025	7.00	0.18	0.41	LHS
89	17/11/2007	9.488	1.10	1.10	0.025	1.21	0.03	0.07	LHS
90	17/11/2007	9.488	1.50	0.90	0.025	1.35	0.03	0.08	LHS
CARRIED FORWARD :						2,162.75	64.53	149.70	

BROUGHT FORWARD:			-	-	-	2,162.75	64.53	149.70	
91	17/11/2007	9.493	2.70	1.20	0.025	3.24	0.08	0.19	LHS
92	17/11/2007	9.493	5.70	1.00	0.025	5.70	0.14	0.33	LHS
93	17/11/2007	10.005	1.20	0.80	0.025	0.96	0.02	0.06	LHS
94	17/11/2007	10.006	1.00	0.90	0.025	0.90	0.02	0.05	LHS
95	17/11/2007	10.325	2.30	1.10	0.025	2.53	0.06	0.15	LHS
96	17/11/2007	10.330	2.90	1.20	0.025	3.48	0.09	0.20	LHS
97	17/11/2007	10.340	1.60	1.10	0.025	1.76	0.04	0.10	LHS
98	17/11/2007	10.341	1.90	1.20	0.025	2.28	0.06	0.13	LHS
99	17/11/2007	10.341	1.20	1.60	0.025	1.92	0.05	0.11	LHS
100	21/11/2007	14.290	1.30	1.00	0.075	1.30	0.10	0.23	RHS
101	21/11/2007	12.660	1.50	1.10	0.075	1.65	0.12	0.29	RHS
102	21/11/2007	12.659	0.60	0.40	0.075	0.24	0.02	0.04	RHS
103	21/11/2007	14.220	1.30	0.90	0.075	1.17	0.09	0.20	LHS
104	22/11/2007	12.010	2.40	1.30	0.025	3.12	0.08	0.18	LHS
105	24/11/2007	12.220	1.50	1.10	0.025	1.65	0.04	0.10	LHS
106	24/11/2007	12.230	1.20	1.10	0.025	1.32	0.03	0.08	LHS
107	24/11/2007	12.240	1.90	1.00	0.025	1.90	0.05	0.11	LHS
108	24/11/2007	12.255	2.20	1.10	0.025	2.42	0.06	0.14	LHS
109	24/11/2007	12.260	1.20	0.80	0.025	0.96	0.02	0.06	LHS
110	24/11/2007	12.265	1.20	0.80	0.025	0.96	0.02	0.06	LHS
111	24/11/2007	12.273	2.60	1.70	0.025	4.42	0.11	0.26	LHS
112	24/11/2007	12.546	3.30	1.30	0.025	4.29	0.11	0.25	LHS
113	24/11/2007	12.545	2.80	1.20	0.025	3.36	0.08	0.19	LHS
114	24/11/2007	12.555	2.30	1.40	0.025	3.22	0.08	0.19	LHS
115	24/11/2007	12.555	2.80	1.00	0.025	2.80	0.07	0.16	LHS
116	24/11/2007	12.580	1.80	1.00	0.025	1.80	0.05	0.10	LHS
117	24/11/2007	12.820	1.60	1.20	0.025	1.92	0.05	0.11	RHS
118	24/11/2007	12.730	2.00	1.00	0.025	2.00	0.05	0.12	RHS
119	24/11/2007	12.720	1.20	1.00	0.025	1.20	0.03	0.07	RHS
120	24/11/2007	12.700	2.80	1.40	0.025	3.92	0.10	0.23	RHS
CARRIED FORWARD :						2,231.14	66.46	154.17	

BROUGHT FORWARD:			-	-	-	2,231.14	66.46	154.17	
121	24/11/2007	12.695	1.40	1.30	0.025	1.82	0.05	0.11	RHS
122	24/11/2007	12.693	1.70	1.10	0.025	1.87	0.05	0.11	RHS
123	24/11/2007	12.690	2.80	1.00	0.025	2.80	0.07	0.16	RHS
124	24/11/2007	12.690	1.10	0.80	0.025	0.88	0.02	0.05	RHS
125	24/11/2007	12.689	2.80	1.00	0.025	2.80	0.07	0.16	RHS
126	24/11/2007	12.682	1.40	1.00	0.025	1.40	0.04	0.08	RHS
127	24/11/2007	12.670	1.40	1.10	0.025	1.54	0.04	0.09	RHS
TOTAL :						2,244.25	66.79	154.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,126.02	34.09	79.12	
1	02/11/2007	5.150	2.60	1.10	0.075	2.86	0.21	0.50	LHS
2	02/11/2007	5.692	1.20	0.90	0.025	1.08	0.03	0.06	LHS
3	02/11/2007	5.692	0.90	0.90	0.025	0.81	0.02	0.05	LHS
4	02/11/2007	5.692	2.30	1.40	0.025	3.22	0.08	0.19	LHS
5	02/11/2007	5.700	1.20	0.90	0.025	1.08	0.03	0.06	LHS
6	02/11/2007	5.712	2.40	0.90	0.025	2.16	0.05	0.13	LHS
7	02/11/2007	5.717	2.60	0.90	0.025	2.34	0.06	0.14	LHS
8	02/11/2007	5.680	2.80	2.00	0.075	5.60	0.42	0.97	RHS
9	03/11/2007	9.325	1.50	1.50	0.050	2.25	0.11	0.26	LHS
10	03/11/2007	9.325	0.80	0.50	0.025	0.40	0.01	0.02	LHS
11	03/11/2007	8.060	1.30	1.70	0.075	2.21	0.17	0.38	RHS
12	03/11/2007	0.075	0.60	1.60	0.075	0.96	0.07	0.17	RHS
13	03/11/2007	0.065	0.80	1.40	0.025	1.12	0.03	0.06	RHS
14	03/11/2007	0.065	0.80	1.40	0.025	1.12	0.03	0.06	RHS
15	03/11/2007	0.060	1.20	1.50	0.025	1.80	0.05	0.10	RHS
16	05/11/2007	6.812	1.40	1.50	0.025	2.10	0.05	0.12	LHS
17	05/11/2007	7.120	1.80	1.60	0.025	2.88	0.07	0.17	LHS
18	05/11/2007	6.190	1.90	1.50	0.025	2.85	0.07	0.17	RHS
19	05/11/2007	6.110	1.80	1.80	0.025	3.24	0.08	0.19	RHS
20	05/11/2007	6.110	0.70	1.10	0.025	0.77	0.02	0.04	RHS
21	05/11/2007	5.600	1.50	1.30	0.025	1.95	0.05	0.11	RHS
22	15/11/2007	8.060	1.50	1.70	0.075	2.55	0.19	0.44	RHS
23	15/11/2007	8.060	1.40	0.80	0.075	1.12	0.08	0.19	RHS
24	19/11/2007	5.520	2.80	1.70	0.075	4.76	0.36	0.83	LHS
25	19/11/2007	6.112	1.30	1.10	0.025	1.43	0.04	0.08	RHS
26	19/11/2007	6.111	2.30	1.40	0.025	3.22	0.08	0.19	RHS
27	19/11/2007	6.125	2.20	1.20	0.025	2.64	0.07	0.15	RHS
28	19/11/2007	6.076	1.30	0.90	0.025	1.17	0.03	0.07	RHS
29	19/11/2007	6.060	1.70	1.20	0.025	2.04	0.05	0.12	RHS
30	19/11/2007	5.755	1.50	0.90	0.025	1.35	0.03	0.08	RHS
CARRIED FORWARD :						1,189.10	36.73	85.24	

BROUGHT FORWARD:			-	-	-	1,189.10	36.73	85.24	
31	19/11/2007	5.730	1.60	1.20	0.025	1.92	0.05	0.11	RHS
32	19/11/2007	5.720	1.20	1.00	0.025	1.20	0.03	0.07	RHS
33	19/11/2007	5.713	1.50	1.10	0.025	1.65	0.04	0.10	RHS
34	19/11/2007	5.691	0.80	1.20	0.025	0.96	0.02	0.06	RHS
35	19/11/2007	5.690	0.90	1.10	0.025	0.99	0.02	0.06	RHS
36	19/11/2007	5.530	1.10	1.10	0.050	1.21	0.06	0.14	RHS
37	19/11/2007	5.450	1.80	1.50	0.050	2.70	0.14	0.31	RHS
38	21/11/2007	7.110	0.70	0.60	0.075	0.42	0.03	0.07	LHS
39	21/11/2007	7.111	0.60	0.60	0.075	0.36	0.03	0.06	LHS
40	21/11/2007	7.120	1.20	1.10	0.075	1.32	0.10	0.23	LHS
41	21/11/2007	7.130	1.00	0.60	0.075	0.60	0.05	0.10	LHS
42	21/11/2007	7.130	0.60	0.70	0.075	0.42	0.03	0.07	LHS
43	21/11/2007	7.142	1.20	0.60	0.075	0.72	0.05	0.13	LHS
44	24/11/2007	5.692	1.20	0.80	0.050	0.96	0.05	0.11	LHS
45	24/11/2007	5.693	1.30	1.10	0.050	1.43	0.07	0.17	LHS
46	24/11/2007	5.694	1.00	0.90	0.050	0.90	0.05	0.10	LHS
47	24/11/2007	5.695	2.70	1.10	0.025	2.97	0.07	0.17	LHS
48	24/11/2007	7.550	1.00	1.00	0.075	1.00	0.08	0.17	LHS
49	24/11/2007	7.650	2.20	1.40	0.025	3.08	0.08	0.18	LHS
50	24/11/2007	5.714	4.50	1.30	0.025	5.85	0.15	0.34	RHS
51	24/11/2007	5.690	1.80	1.40	0.025	2.52	0.06	0.15	RHS
52	24/11/2007	5.675	1.70	2.00	0.025	3.40	0.09	0.20	RHS
53	24/11/2007	5.635	2.50	1.40	0.025	3.50	0.09	0.20	RHS
54	24/11/2007	5.545	1.50	1.40	0.050	2.10	0.11	0.24	RHS
55	24/11/2007	5.540	3.50	1.10	0.025	3.85	0.10	0.22	RHS
56	24/11/2007	5.460	2.00	1.50	0.025	3.00	0.08	0.17	RHS
57	25/11/2007	6.180	2.40	1.80	0.025	4.32	0.11	0.25	RHS
58	25/11/2007	6.180	3.50	2.20	0.025	7.70	0.19	0.45	RHS
59	25/11/2007	6.180	3.40	1.40	0.025	4.76	0.12	0.28	RHS
60	25/11/2007	5.180	1.70	0.90	0.050	1.53	0.08	0.18	RHS
CARRIED FORWARD :						1,256.44	38.92	90.33	

BROUGHT FORWARD:			-	-	-	1,256.44	38.92	90.33	
61	25/11/2007	5.575	1.80	1.00	0.025	1.80	0.05	0.10	LHS
62	25/11/2007	5.608	1.60	1.00	0.025	1.60	0.04	0.09	LHS
63	25/11/2007	5.620	1.80	0.80	0.025	1.44	0.04	0.08	LHS
64	25/11/2007	5.620	2.40	1.10	0.025	2.64	0.07	0.15	LHS
65	25/11/2007	5.620	1.20	1.10	0.025	1.32	0.03	0.08	LHS
66	25/11/2007	5.621	2.20	1.40	0.025	3.08	0.08	0.18	LHS
67	25/11/2007	5.628	2.20	0.90	0.025	1.98	0.05	0.11	LHS
68	25/11/2007	5.629	1.10	0.70	0.025	0.77	0.02	0.04	LHS
69	25/11/2007	5.740	1.40	0.90	0.025	1.26	0.03	0.07	LHS
70	25/11/2007	5.750	1.00	0.80	0.025	0.80	0.02	0.05	LHS
71	25/11/2007	5.850	0.70	0.70	0.025	0.49	0.01	0.03	LHS
72	25/11/2007	5.851	1.00	0.80	0.025	0.80	0.02	0.05	LHS
73	25/11/2007	6.000	1.40	1.00	0.025	1.40	0.04	0.08	LHS
74	25/11/2007	6.015	1.40	0.90	0.025	1.26	0.03	0.07	LHS
75	25/11/2007	6.140	1.60	1.10	0.025	1.76	0.04	0.10	LHS
76	25/11/2007	6.150	1.80	1.10	0.025	1.98	0.05	0.11	LHS
77	25/11/2007	6.151	2.60	1.70	0.025	4.42	0.11	0.26	LHS
78	25/11/2007	6.151	2.20	1.80	0.025	3.96	0.10	0.23	LHS
79	25/11/2007	6.151	5.90	1.20	0.025	7.08	0.18	0.41	LHS
80	25/11/2007	6.155	1.20	1.20	0.025	1.44	0.04	0.08	LHS
81	25/11/2007	6.156	1.10	1.00	0.025	1.10	0.03	0.06	LHS
82	25/11/2007	6.180	1.20	1.20	0.025	1.44	0.04	0.08	LHS
83	25/11/2007	6.180	5.50	1.60	0.025	8.80	0.22	0.51	LHS
84	25/11/2007	6.180	3.80	1.10	0.025	4.18	0.10	0.24	LHS
TOTAL :						1,313.24	40.34	93.63	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	11.63	0.46	1.06	
TOTAL :						11.63	0.46	1.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	596.33	15.89	36.86	
1	04/11/2007	33.460	1.30	0.90	0.075	1.17	0.09	0.20	LHS
2	04/11/2007	33.500	1.30	0.80	0.075	1.04	0.08	0.18	LHS
3	05/11/2007	31.700	4.70	0.90	0.025	4.23	0.11	0.25	LHS
4	20/11/2007	32.206	1.90	1.00	0.025	1.90	0.05	0.11	LHS
5	20/11/2007	33.460	1.10	0.90	0.025	0.99	0.02	0.06	LHS
6	20/11/2007	33.461	1.20	0.90	0.025	1.08	0.03	0.06	LHS
7	20/11/2007	33.462	1.30	1.00	0.025	1.30	0.03	0.08	LHS
8	20/11/2007	33.463	0.90	1.10	0.025	0.99	0.02	0.06	LHS
9	20/11/2007	33.464	1.30	1.10	0.025	1.43	0.04	0.08	LHS
10	20/11/2007	33.480	1.40	0.90	0.025	1.26	0.03	0.07	LHS
11	20/11/2007	34.250	1.80	1.10	0.025	1.98	0.05	0.11	LHS
12	20/11/2007	34.510	1.70	1.10	0.025	1.87	0.05	0.11	LHS
13	22/11/2007	36.520	4.60	1.70	0.050	7.82	0.39	0.91	LHS
14	22/11/2007	36.520	1.30	1.20	0.050	1.56	0.08	0.18	LHS
15	22/11/2007	36.520	1.60	1.10	0.050	1.76	0.09	0.20	RHS
16	22/11/2007	36.519	1.40	1.00	0.025	1.40	0.04	0.08	RHS
17	22/11/2007	36.515	1.60	1.10	0.025	1.76	0.04	0.10	RHS
18	22/11/2007	36.510	1.40	0.90	0.025	1.26	0.03	0.07	RHS
19	24/11/2007	33.485	3.40	1.10	0.025	3.74	0.09	0.22	RHS
TOTAL :						634.87	17.24	40.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,181.13	103.09	239.19	
1	01/11/2007	23.002	2.50	0.90	0.025	2.25	0.06	0.13	LHS
2	01/11/2007	23.010	5.00	1.00	0.025	5.00	0.13	0.29	LHS
3	01/11/2007	32.210	1.90	1.20	0.050	2.28	0.11	0.26	LHS
4	01/11/2007	32.360	6.00	0.90	0.025	5.40	0.14	0.31	LHS
5	01/11/2007	32.360	5.00	0.90	0.025	4.50	0.11	0.26	LHS
6	01/11/2007	32.480	2.20	1.20	0.025	2.64	0.07	0.15	LHS
7	01/11/2007	22.500	1.20	0.90	0.075	1.08	0.08	0.19	RHS
8	01/11/2007	22.470	1.10	0.80	0.075	0.88	0.07	0.15	RHS
9	06/11/2007	23.160	1.40	1.10	0.075	1.54	0.12	0.27	LHS
10	06/11/2007	25.650	1.50	1.10	0.025	1.65	0.04	0.10	LHS
11	06/11/2007	25.657	3.30	1.30	0.025	4.29	0.11	0.25	LHS
12	06/11/2007	25.657	1.00	1.10	0.025	1.10	0.03	0.06	LHS
13	06/11/2007	3.200	4.10	0.90	0.025	3.69	0.09	0.21	RHS
14	06/11/2007	3.200	1.70	1.60	0.050	2.72	0.14	0.32	RHS
15	07/11/2007	21.450	3.10	1.70	0.025	5.27	0.13	0.31	LHS
16	07/11/2007	23.680	1.90	1.30	0.025	2.47	0.06	0.14	LHS
17	07/11/2007	23.680	1.40	0.90	0.025	1.26	0.03	0.07	LHS
18	07/11/2007	23.680	1.60	1.30	0.025	2.08	0.05	0.12	LHS
19	07/11/2007	23.680	4.70	0.80	0.025	3.76	0.09	0.22	LHS
20	07/11/2007	26.340	1.50	0.90	0.025	1.35	0.03	0.08	LHS
21	07/11/2007	30.990	2.30	1.20	0.025	2.76	0.07	0.16	LHS
22	07/11/2007	32.560	3.10	1.30	0.025	4.03	0.10	0.23	LHS
23	07/11/2007	34.515	1.80	0.70	0.025	1.26	0.03	0.07	LHS
24	07/11/2007	34.515	1.00	1.20	0.025	1.20	0.03	0.07	LHS
25	07/11/2007	34.550	1.10	1.10	0.025	1.21	0.03	0.07	LHS
26	08/11/2007	20.900	0.90	0.70	0.025	0.63	0.02	0.04	LHS
27	08/11/2007	20.995	0.80	1.10	0.075	0.88	0.07	0.15	LHS
28	08/11/2007	23.112	1.50	1.00	0.025	1.50	0.04	0.09	LHS
29	08/11/2007	23.113	3.40	1.00	0.025	3.40	0.09	0.20	LHS
30	08/11/2007	23.120	1.20	0.90	0.025	1.08	0.03	0.06	LHS
CARRIED FORWARD :						3,254.29	105.26	244.23	

BROUGHT FORWARD:			-	-	-	3,254.29	105.26	244.23	
31	08/11/2007	23.123	3.40	1.00	0.025	3.40	0.09	0.20	LHS
32	08/11/2007	23.250	4.50	1.20	0.025	5.40	0.14	0.31	LHS
33	08/11/2007	23.270	1.50	1.00	0.025	1.50	0.04	0.09	LHS
34	08/11/2007	23.850	1.30	1.40	0.025	1.82	0.05	0.11	LHS
35	08/11/2007	23.860	3.50	1.20	0.025	4.20	0.11	0.24	LHS
36	08/11/2007	24.850	1.60	0.90	0.025	1.44	0.04	0.08	LHS
37	08/11/2007	24.858	1.10	0.80	0.025	0.88	0.02	0.05	LHS
38	08/11/2007	24.882	1.60	0.80	0.025	1.28	0.03	0.07	LHS
39	08/11/2007	24.890	1.10	0.80	0.025	1.28	0.03	0.07	LHS
40	08/11/2007	24.905	1.30	0.90	0.025	0.99	0.02	0.06	LHS
41	09/11/2007	22.170	3.00	1.20	0.025	1.56	0.04	0.09	LHS
42	09/11/2007	24.975	1.50	0.70	0.075	2.10	0.16	0.37	LHS
43	09/11/2007	25.115	0.90	0.90	0.025	1.35	0.03	0.08	LHS
44	09/11/2007	25.120	1.00	0.80	0.025	0.72	0.02	0.04	LHS
45	09/11/2007	25.160	1.30	0.80	0.025	0.80	0.02	0.05	LHS
46	09/11/2007	25.170	3.10	0.80	0.025	1.04	0.03	0.06	LHS
47	09/11/2007	25.180	2.40	0.80	0.025	2.48	0.06	0.14	LHS
48	09/11/2007	25.705	0.90	0.80	0.025	1.92	0.05	0.11	LHS
49	09/11/2007	25.705	1.20	0.50	0.025	0.45	0.01	0.03	LHS
50	09/11/2007	25.705	1.00	1.20	0.025	1.44	0.04	0.08	LHS
51	09/11/2007	25.970	1.30	0.80	0.025	0.80	0.02	0.05	LHS
52	09/11/2007	26.008	2.10	0.70	0.025	0.91	0.02	0.05	LHS
53	09/11/2007	26.050	7.80	0.70	0.025	1.47	0.04	0.09	LHS
54	10/11/2007	38.390	2.70	1.00	0.025	7.80	0.20	0.45	LHS
55	10/11/2007	38.407	3.40	1.10	0.025	2.97	0.07	0.17	LHS
56	10/11/2007	38.450	1.00	0.90	0.025	3.06	0.08	0.18	LHS
57	10/11/2007	25.500	1.40	0.90	0.075	0.90	0.07	0.16	RHS
58	10/11/2007	22.990	1.30	0.90	0.025	1.26	0.03	0.07	RHS
59	10/11/2007	22.990	0.80	1.40	0.025	1.82	0.05	0.11	RHS
60	10/11/2007	22.970	0.90	0.90	0.025	0.72	0.02	0.04	RHS
CARRIED FORWARD :						3,312.05	106.86	247.93	

BROUGHT FORWARD:			-	-	-	3,312.05	106.86	247.93	
61	10/11/2007	16.070	1.40	1.30	0.025	1.82	0.05	0.11	RHS
62	10/11/2007	16.070	1.20	0.90	0.025	1.08	0.03	0.06	RHS
63	10/11/2007	15.650	2.20	1.00	0.025	2.20	0.06	0.13	RHS
64	10/11/2007	15.500	1.80	1.40	0.075	2.52	0.19	0.44	RHS
TOTAL :						3,319.67	107.17	248.66	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	749.46	20.42	47.39	
TOTAL :						749.46	20.42	47.39	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	88.99	7.85	96.84	4.50	0.34	4.84	10.45	0.79	11.24
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	650.65	158.72	809.37	32.54	7.94	40.48	75.48	18.41	93.89
3	Papar	01	Jalan Kota Kinabalu - Sindumin	3,417.40	496.75	3,914.15	170.86	24.84	195.70	396.42	57.62	454.04
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,606.10	88.92	1,695.02	80.30	4.45	84.75	186.30	10.31	196.61
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	960.41	132.52	1,092.93	48.01	6.63	54.64	111.40	15.37	126.77
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				6,723.55	884.76	7,608.31	336.21	44.20	380.41	780.05	102.50	882.55

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						89.99	4.50	10.45	
1	11/2/2007	1.350	1.90	1.10	0.050	2.09	0.10	0.24	LHS
2	11/2/2007	1.480	2.00	1.40	0.050	2.80	0.14	0.32	LHS
3	11/2/2007	1.482	0.80	0.70	0.050	0.56	0.03	0.06	LHS
4	11/22/2007	6.925	0.90	0.70	0.050	0.63	0.03	0.07	LHS
5	11/22/2007	6.928	1.10	0.70	0.050	0.77	0.04	0.09	LHS
TOTAL:						96.84	4.84	11.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						650.65	32.54	75.48	
1	11/1/2007	9.635	2.10	1.20	0.050	2.52	0.13	0.29	LHS
2	11/1/2007	9.638	2.90	1.10	0.050	3.19	0.16	0.37	LHS
3	11/1/2007	9.639	1.10	0.90	0.050	0.99	0.05	0.11	LHS
4	11/1/2007	9.685	1.50	0.90	0.050	1.35	0.07	0.16	LHS
5	11/1/2007	16.365	1.30	1.00	0.050	1.30	0.07	0.15	LHS
6	11/1/2007	16.366	0.70	0.60	0.050	0.42	0.02	0.05	LHS
7	11/1/2007	16.635	1.80	0.80	0.050	1.44	0.07	0.17	LHS
8	11/1/2007	16.960	1.00	0.80	0.050	0.80	0.04	0.09	LHS
9	11/1/2007	16.965	2.30	1.10	0.050	2.53	0.13	0.29	RHS
10	11/1/2007	16.985	3.00	1.10	0.050	3.30	0.17	0.38	LHS
11	11/1/2007	17.160	2.50	1.00	0.050	2.50	0.13	0.29	RHS
12	11/1/2007	17.240	1.30	0.80	0.050	1.04	0.05	0.12	LHS
13	11/1/2007	17.245	1.20	0.90	0.050	1.08	0.05	0.13	LHS
14	11/2/2007	7.725	0.60	0.50	0.050	0.30	0.02	0.03	LHS
15	11/2/2007	7.726	0.60	0.50	0.050	0.30	0.02	0.03	LHS
16	11/2/2007	7.728	1.00	0.70	0.050	0.70	0.04	0.08	LHS
17	11/2/2007	7.729	2.40	0.60	0.050	1.44	0.07	0.17	LHS
18	11/2/2007	7.730	1.10	0.70	0.050	0.77	0.04	0.09	LHS
19	11/2/2007	7.735	0.80	0.50	0.050	0.40	0.02	0.05	LHS
20	11/2/2007	7.740	1.10	0.70	0.050	0.77	0.04	0.09	LHS
21	11/2/2007	7.760	0.60	0.60	0.050	0.36	0.02	0.04	LHS
22	11/2/2007	14.785	1.30	0.70	0.050	0.91	0.05	0.11	LHS
23	11/2/2007	14.788	2.50	0.70	0.050	1.75	0.09	0.20	LHS
24	11/3/2007	10.150	0.80	0.50	0.050	0.40	0.02	0.05	LHS
25	11/3/2007	10.375	1.80	0.60	0.050	1.08	0.05	0.13	LHS
26	11/3/2007	10.405	1.50	0.70	0.050	1.05	0.05	0.12	LHS
27	11/3/2007	10.410	2.60	1.00	0.050	2.60	0.13	0.30	LHS
28	11/3/2007	10.450	1.80	1.00	0.050	1.80	0.09	0.21	LHS
29	11/3/2007	10.539	2.40	1.00	0.050	2.40	0.12	0.28	RHS
30	11/3/2007	10.538	2.00	1.10	0.050	2.20	0.11	0.26	RHS
CARRIED FORWARD:						692.34	34.62	80.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						692.34	34.62	80.32	
31	11/3/2007	10.515	2.70	1.00	0.050	2.70	0.14	0.31	RHS
32	11/3/2007	10.505	2.30	1.30	0.050	2.99	0.15	0.35	RHS
33	11/3/2007	10.500	2.70	1.40	0.050	3.78	0.19	0.44	RHS
34	11/3/2007	10.385	1.80	1.20	0.050	2.16	0.11	0.25	RHS
35	11/3/2007	10.475	2.40	0.90	0.050	2.16	0.11	0.25	LHS
36	11/3/2007	10.486	3.20	1.00	0.050	3.20	0.16	0.37	LHS
37	11/3/2007	10.485	1.30	0.70	0.050	0.91	0.05	0.11	LHS
38	11/4/2007	10.520	2.10	1.00	0.050	2.10	0.11	0.24	LHS
39	11/4/2007	10.555	2.00	1.00	0.050	2.00	0.10	0.23	LHS
40	11/4/2007	10.765	2.60	1.00	0.050	2.60	0.13	0.30	LHS
41	11/4/2007	10.570	1.80	1.00	0.050	1.80	0.09	0.21	LHS
42	11/4/2007	11.150	1.50	0.80	0.050	1.20	0.06	0.14	LHS
43	11/4/2007	11.185	2.10	1.10	0.050	2.31	0.12	0.27	LHS
44	11/4/2007	11.210	1.80	1.20	0.050	2.16	0.11	0.25	LHS
45	11/4/2007	11.135	2.50	1.10	0.050	2.75	0.14	0.32	LHS
46	11/4/2007	11.370	1.30	0.80	0.050	1.04	0.05	0.12	LHS
47	11/4/2007	11.380	1.20	0.90	0.050	1.08	0.05	0.13	LHS
48	11/4/2007	11.460	1.50	0.90	0.050	1.35	0.07	0.16	LHS
49	11/4/2007	11.475	0.90	0.60	0.050	0.54	0.03	0.06	LHS
50	11/4/2007	14.490	1.20	1.10	0.050	1.32	0.07	0.15	LHS
51	11/4/2007	11.480	1.10	0.90	0.050	0.99	0.05	0.11	LHS
52	11/4/2007	11.482	1.90	1.10	0.050	2.09	0.10	0.24	LHS
53	11/7/2007	11.840	3.10	1.40	0.050	4.34	0.22	0.50	LHS
54	11/7/2007	11.895	1.70	1.30	0.050	2.21	0.11	0.26	LHS
55	11/7/2007	11.900	1.60	1.10	0.050	1.76	0.09	0.20	LHS
56	11/7/2007	12.165	2.90	1.20	0.050	3.48	0.17	0.40	LHS
57	11/7/2007	12.205	1.60	1.20	0.050	1.92	0.10	0.22	LHS
58	11/7/2007	13.605	1.90	1.10	0.050	2.09	0.10	0.24	LHS
59	11/7/2007	13.615	1.80	0.90	0.050	1.62	0.08	0.19	LHS
60	11/7/2007	15.415	1.80	1.00	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD:						754.79	37.75	87.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						754.79	37.75	87.56	
61	11/7/2007	15.420	1.90	1.20	0.050	2.28	0.11	0.26	LHS
62	11/7/2007	15.425	1.80	0.70	0.050	1.26	0.06	0.15	LHS
63	11/7/2007	15.435	4.50	1.30	0.050	5.85	0.29	0.68	LHS
64	11/8/2007	17.133	1.30	0.70	0.050	0.91	0.05	0.11	LHS
65	11/8/2007	17.135	1.20	1.00	0.050	1.20	0.06	0.14	LHS
66	11/8/2007	17.138	2.50	1.20	0.050	3.00	0.15	0.35	LHS
67	11/8/2007	17.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
68	11/8/2007	17.165	1.00	0.90	0.050	0.90	0.05	0.10	RHS
69	11/8/2007	17.720	1.20	0.70	0.050	0.84	0.04	0.10	LHS
70	11/8/2007	17.765	1.10	0.90	0.050	0.99	0.05	0.11	LHS
71	11/23/2007	16.355	3.20	1.60	0.050	5.12	0.26	0.59	LHS
72	11/23/2007	16.380	2.10	1.60	0.050	3.36	0.17	0.39	LHS
73	11/23/2007	16.633	1.30	0.70	0.050	0.91	0.05	0.11	LHS
74	11/23/2007	16.937	1.80	1.00	0.050	1.80	0.09	0.21	LHS
75	11/23/2007	16.939	1.30	1.30	0.050	1.69	0.08	0.20	LHS
76	11/23/2007	16.975	3.10	1.30	0.050	4.03	0.20	0.47	LHS
77	11/23/2007	16.985	2.40	1.20	0.050	2.88	0.14	0.33	RHS
78	11/24/2007	17.180	1.00	0.80	0.050	0.80	0.04	0.09	LHS
79	11/24/2007	17.182	1.30	1.00	0.050	1.30	0.07	0.15	LHS
80	11/24/2007	17.185	1.30	0.80	0.050	1.04	0.05	0.12	LHS
81	11/24/2007	17.200	1.00	1.00	0.050	1.00	0.05	0.12	LHS
82	11/24/2007	16.935	1.00	0.80	0.050	0.80	0.04	0.09	LHS
83	11/24/2007	16.934	0.70	0.70	0.050	0.49	0.02	0.06	LHS
84	11/24/2007	17.235	2.50	1.20	0.050	3.00	0.15	0.35	RHS
85	11/24/2007	17.245	1.50	1.10	0.050	1.65	0.08	0.19	RHS
86	11/24/2007	17.247	1.60	1.20	0.050	1.92	0.10	0.22	RHS
87	11/24/2007	17.252	2.70	0.90	0.050	2.43	0.12	0.28	LHS
88	11/24/2007	17.260	0.80	0.70	0.050	0.56	0.03	0.06	LHS
89	11/24/2007	17.265	0.70	1.10	0.050	0.77	0.04	0.09	LHS
90	11/24/2007	17.272	0.90	0.80	0.050	0.72	0.04	0.08	LHS
TOTAL:						809.37	40.48	93.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,417.40	170.86	396.42	
1	11/1/2007	32.535	2.10	1.80	0.050	3.78	0.19	0.44	RHS
2	11/1/2007	30.045	1.90	1.20	0.050	2.28	0.11	0.26	RHS
3	11/1/2007	30.005	1.60	1.10	0.050	1.76	0.09	0.20	RHS
4	11/1/2007	25.850	1.50	1.00	0.050	1.50	0.08	0.17	LHS
5	11/1/2007	25.195	2.80	2.80	0.050	7.84	0.39	0.91	RHS
6	11/1/2007	25.035	0.70	0.40	0.050	0.28	0.01	0.03	RHS
7	11/1/2007	25.015	0.80	0.40	0.050	0.32	0.02	0.04	RHS
8	11/1/2007	25.005	3.00	1.10	0.050	3.30	0.17	0.38	RHS
9	11/2/2007	48.735	2.80	0.90	0.050	2.52	0.13	0.29	LHS
10	11/2/2007	48.775	3.00	1.00	0.050	3.00	0.15	0.35	LHS
11	11/2/2007	48.738	2.60	0.90	0.050	2.34	0.12	0.27	LHS
12	11/5/2007	41.365	1.30	1.10	0.050	1.43	0.07	0.17	RHS
13	11/5/2007	41.266	1.30	0.90	0.050	1.17	0.06	0.14	LHS
14	11/5/2007	41.265	1.10	0.60	0.050	0.66	0.03	0.08	LHS
15	11/5/2007	40.417	2.50	1.10	0.050	2.75	0.14	0.32	RHS
16	11/5/2007	41.053	1.10	0.90	0.050	0.99	0.05	0.11	RHS
17	11/5/2007	41.052	1.80	0.80	0.050	1.44	0.07	0.17	RHS
18	11/5/2007	39.405	2.20	1.10	0.050	2.42	0.12	0.28	RHS
19	11/5/2007	39.415	1.20	1.00	0.050	1.20	0.06	0.14	RHS
20	11/5/2007	39.425	1.20	0.80	0.050	0.96	0.05	0.11	RHS
21	11/5/2007	39.735	1.90	0.80	0.050	1.52	0.08	0.18	LHS
22	11/5/2007	39.745	3.50	0.90	0.050	3.15	0.16	0.37	RHS
23	11/5/2007	39.750	0.90	0.90	0.050	0.81	0.04	0.09	RHS
24	11/5/2007	39.755	1.20	1.10	0.050	1.32	0.07	0.15	RHS
25	11/6/2007	26.665	1.20	1.00	0.050	1.20	0.06	0.14	LHS
26	11/6/2007	24.670	1.30	1.10	0.050	1.43	0.07	0.17	LHS
27	11/6/2007	24.673	1.30	0.80	0.050	1.04	0.05	0.12	LHS
28	11/6/2007	24.695	1.80	1.40	0.050	2.52	0.13	0.29	RHS
29	11/6/2007	24.695	5.00	0.40	0.050	2.00	0.10	0.23	LHS
30	11/6/2007	30.675	1.90	1.40	0.050	2.66	0.13	0.31	RHS
CARRIED FORWARD:						3,476.99	173.84	403.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,476.99	173.84	403.33	
31	11/6/2007	30.665	1.90	1.30	0.050	2.47	0.12	0.29	RHS
32	11/6/2007	30.655	0.80	0.70	0.050	0.56	0.03	0.06	RHS
33	11/6/2007	43.465	2.80	2.10	0.050	5.88	0.29	0.68	LHS
34	11/8/2007	18.210	1.40	1.40	0.050	1.96	0.10	0.23	LHS
35	11/8/2007	18.212	1.30	1.10	0.050	1.43	0.07	0.17	LHS
36	11/8/2007	18.495	1.80	1.10	0.050	1.98	0.10	0.23	RHS
37	11/8/2007	20.185	1.80	1.00	0.050	1.80	0.09	0.21	RHS
38	11/8/2007	20.187	2.00	1.10	0.050	2.20	0.11	0.26	RHS
39	11/8/2007	35.641	1.70	0.80	0.050	1.36	0.07	0.16	RHS
40	11/8/2007	35.630	1.00	0.70	0.050	0.70	0.04	0.08	RHS
41	11/8/2007	35.625	2.10	0.80	0.050	1.68	0.08	0.19	RHS
42	11/8/2007	35.600	1.60	1.40	0.050	2.24	0.11	0.26	RHS
43	11/8/2007	35.595	2.20	1.20	0.050	2.64	0.13	0.31	RHS
44	11/10/2007	34.735	2.00	1.80	0.050	3.60	0.18	0.42	RHS
45	11/10/2007	34.755	2.00	1.40	0.050	2.80	0.14	0.32	LHS
46	11/10/2007	34.785	3.30	1.20	0.050	3.96	0.20	0.46	LHS
47	11/10/2007	37.485	5.00	1.50	0.050	7.50	0.38	0.87	LHS
48	11/10/2007	36.565	1.50	1.50	0.050	2.25	0.11	0.26	RHS
49	11/10/2007	38.285	2.40	1.20	0.050	2.88	0.14	0.33	LHS
50	11/10/2007	38.286	1.80	1.40	0.050	2.52	0.13	0.29	LHS
51	11/10/2007	40.729	1.00	0.80	0.050	0.80	0.04	0.09	LHS
52	11/10/2007	40.730	0.60	0.60	0.050	0.36	0.02	0.04	LHS
53	11/10/2007	40.731	1.00	0.80	0.050	0.80	0.04	0.09	LHS
54	11/10/2007	40.733	0.80	0.80	0.050	0.64	0.03	0.07	LHS
55	11/10/2007	40.734	0.40	0.40	0.050	0.16	0.01	0.02	LHS
56	11/10/2007	40.741	0.80	0.80	0.050	0.64	0.03	0.07	LHS
57	11/10/2007	40.745	1.00	0.60	0.050	0.60	0.03	0.07	LHS
58	11/10/2007	40.751	1.20	0.80	0.050	0.96	0.05	0.11	LHS
59	11/10/2007	40.752	0.40	0.40	0.050	0.16	0.01	0.02	LHS
60	11/10/2007	40.753	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						3,535.00	176.74	410.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,535.00	176.74	410.06	
61	11/10/2007	40.755	1.00	0.80	0.050	0.80	0.04	0.09	LHS
62	11/10/2007	40.765	0.80	0.80	0.050	0.64	0.03	0.07	LHS
63	11/10/2007	40.767	0.80	0.80	0.050	0.64	0.03	0.07	LHS
64	11/10/2007	40.769	0.60	0.60	0.050	0.36	0.02	0.04	LHS
65	11/10/2007	40.783	0.80	0.60	0.050	0.48	0.02	0.06	LHS
66	11/10/2007	40.785	0.40	0.40	0.050	0.16	0.01	0.02	LHS
67	11/10/2007	40.805	0.80	0.80	0.050	0.64	0.03	0.07	LHS
68	11/10/2007	40.807	0.40	0.40	0.050	0.16	0.01	0.02	LHS
69	11/10/2007	40.815	1.00	0.80	0.050	0.80	0.04	0.09	LHS
70	11/10/2007	40.825	0.60	0.60	0.050	0.36	0.02	0.04	LHS
71	11/10/2007	40.831	2.60	0.80	0.050	2.08	0.10	0.24	LHS
72	11/10/2007	40.833	0.40	0.40	0.050	0.16	0.01	0.02	LHS
73	11/10/2007	40.839	0.40	0.40	0.050	0.16	0.01	0.02	LHS
74	11/10/2007	40.840	0.40	0.40	0.050	0.16	0.01	0.02	LHS
75	11/10/2007	40.865	0.60	0.40	0.050	0.24	0.01	0.03	LHS
76	11/10/2007	40.893	0.80	0.80	0.050	0.64	0.03	0.07	LHS
77	11/10/2007	40.907	0.80	0.60	0.050	0.48	0.02	0.06	LHS
78	11/10/2007	40.913	0.60	0.40	0.050	0.24	0.01	0.03	LHS
79	11/10/2007	40.799	0.60	0.60	0.050	0.36	0.02	0.04	RHS
80	11/10/2007	40.802	0.40	0.40	0.050	0.16	0.01	0.02	RHS
81	11/10/2007	40.803	0.40	0.40	0.050	0.16	0.01	0.02	RHS
82	11/10/2007	40.805	1.00	0.80	0.050	0.80	0.04	0.09	RHS
83	11/10/2007	40.807	0.80	0.80	0.050	0.64	0.03	0.07	RHS
84	11/10/2007	40.819	1.40	1.00	0.050	1.40	0.07	0.16	RHS
85	11/10/2007	40.820	0.80	0.60	0.050	0.48	0.02	0.06	RHS
86	11/10/2007	40.821	1.00	0.80	0.050	0.80	0.04	0.09	RHS
87	11/10/2007	40.823	1.40	1.00	0.050	1.40	0.07	0.16	RHS
88	11/10/2007	40.825	0.80	0.60	0.050	0.48	0.02	0.06	RHS
89	11/10/2007	40.827	0.60	0.60	0.050	0.36	0.02	0.04	RHS
90	11/10/2007	40.829	1.00	0.60	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD:						3,551.84	177.58	412.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,551.84	177.58	412.02	
91	11/10/2007	40.831	0.80	0.60	0.050	0.48	0.02	0.06	RHS
92	11/10/2007	40.835	0.80	0.60	0.050	0.48	0.02	0.06	RHS
93	11/10/2007	40.867	1.00	0.80	0.050	0.80	0.04	0.09	RHS
94	11/10/2007	40.869	1.20	1.20	0.050	1.44	0.07	0.17	RHS
95	11/10/2007	40.871	0.40	0.40	0.050	0.16	0.01	0.02	RHS
96	11/10/2007	40.873	0.80	0.80	0.050	0.64	0.03	0.07	RHS
97	11/10/2007	40.875	0.80	0.60	0.050	0.48	0.02	0.06	RHS
98	11/10/2007	40.883	1.40	1.00	0.050	1.40	0.07	0.16	RHS
99	11/10/2007	40.885	0.80	0.60	0.050	0.48	0.02	0.06	RHS
100	11/11/2007	20.405	2.00	1.00	0.050	2.00	0.10	0.23	LHS
101	11/11/2007	24.905	1.00	0.80	0.050	0.80	0.04	0.09	LHS
102	11/11/2007	20.965	2.50	0.70	0.050	1.75	0.09	0.20	RHS
103	11/11/2007	20.985	0.70	0.60	0.050	0.42	0.02	0.05	RHS
104	11/11/2007	20.996	0.60	0.50	0.050	0.30	0.02	0.03	RHS
105	11/11/2007	20.995	1.60	1.30	0.050	2.08	0.10	0.24	LHS
106	11/11/2007	21.000	1.40	0.90	0.050	1.26	0.06	0.15	LHS
107	11/11/2007	21.005	5.30	0.70	0.050	3.71	0.19	0.43	LHS
108	11/11/2007	22.040	1.50	1.00	0.050	1.50	0.08	0.17	RHS
109	11/11/2007	24.305	1.00	1.00	0.050	1.00	0.05	0.12	RHS
110	11/11/2007	34.225	2.60	1.20	0.050	3.12	0.16	0.36	RHS
111	11/11/2007	34.223	0.40	0.40	0.050	0.16	0.01	0.02	RHS
112	11/11/2007	34.221	1.60	1.20	0.050	1.92	0.10	0.22	RHS
113	11/11/2007	34.219	0.80	0.60	0.050	0.48	0.02	0.06	RHS
114	11/11/2007	32.635	1.20	1.20	0.050	1.44	0.07	0.17	RHS
115	11/11/2007	32.555	0.60	0.40	0.050	0.24	0.01	0.03	RHS
116	11/11/2007	32.554	0.80	0.80	0.050	0.64	0.03	0.07	RHS
117	11/11/2007	32.553	1.60	1.00	0.050	1.60	0.08	0.19	RHS
118	11/11/2007	32.551	1.40	1.10	0.050	1.54	0.08	0.18	RHS
119	11/11/2007	32.549	1.40	1.00	0.050	1.40	0.07	0.16	RHS
120	11/11/2007	32.535	1.10	1.00	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD:						3,586.66	179.32	416.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,586.66	179.32	416.05	
121	11/11/2007	29.915	2.00	1.20	0.050	2.40	0.12	0.28	LHS
122	11/11/2007	29.913	1.60	1.00	0.050	1.60	0.08	0.19	LHS
123	11/11/2007	29.912	1.20	1.00	0.050	1.20	0.06	0.14	LHS
124	11/11/2007	29.911	1.60	1.20	0.050	1.92	0.10	0.22	LHS
125	11/11/2007	29.909	1.40	1.20	0.050	1.68	0.08	0.19	LHS
126	11/11/2007	29.908	1.00	1.00	0.050	1.00	0.05	0.12	LHS
127	11/11/2007	40.645	0.80	0.80	0.050	0.64	0.03	0.07	LHS
128	11/11/2007	40.650	1.00	0.80	0.050	0.80	0.04	0.09	RHS
129	11/11/2007	40.655	2.00	1.00	0.050	2.00	0.10	0.23	RHS
130	11/11/2007	40.681	0.40	0.40	0.050	0.16	0.01	0.02	LHS
131	11/11/2007	40.683	0.40	0.40	0.050	0.16	0.01	0.02	LHS
132	11/11/2007	40.685	0.60	0.60	0.050	0.36	0.02	0.04	LHS
133	11/11/2007	40.745	0.80	0.80	0.050	0.64	0.03	0.07	RHS
134	11/11/2007	40.761	0.40	0.40	0.050	0.16	0.01	0.02	RHS
135	11/11/2007	40.763	0.60	0.60	0.050	0.36	0.02	0.04	RHS
136	11/11/2007	40.765	0.80	0.60	0.050	0.48	0.02	0.06	RHS
137	11/11/2007	40.775	0.80	0.60	0.050	0.48	0.02	0.06	RHS
138	11/11/2007	40.793	0.40	0.40	0.050	0.16	0.01	0.02	RHS
139	11/11/2007	40.795	0.40	0.40	0.050	0.16	0.01	0.02	RHS
140	11/11/2007	40.797	1.20	1.00	0.050	1.20	0.06	0.14	RHS
141	11/12/2007	24.305	3.00	2.00	0.050	6.00	0.30	0.70	RHS
142	11/12/2007	24.825	1.20	1.00	0.050	1.20	0.06	0.14	RHS
143	11/12/2007	24.828	1.30	1.00	0.050	1.30	0.07	0.15	RHS
144	11/12/2007	24.830	1.10	0.80	0.050	0.88	0.04	0.10	RHS
145	11/12/2007	25.885	4.00	1.20	0.050	4.80	0.24	0.56	RHS
146	11/12/2007	26.095	1.00	0.80	0.050	0.80	0.04	0.09	RHS
147	11/12/2007	26.135	2.00	1.60	0.050	3.20	0.16	0.37	LHS
148	11/12/2007	26.430	1.90	0.80	0.050	1.52	0.08	0.18	RHS
149	11/12/2007	26.853	0.80	0.60	0.050	0.48	0.02	0.06	LHS
150	11/12/2007	26.855	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						3,624.88	181.23	420.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,624.88	181.23	420.49	
151	11/12/2007	26.865	1.00	0.80	0.050	0.80	0.04	0.09	LHS
152	11/12/2007	26.871	1.00	0.80	0.050	0.80	0.04	0.09	LHS
153	11/12/2007	26.873	1.00	0.80	0.050	0.80	0.04	0.09	LHS
154	11/12/2007	26.875	0.80	0.60	0.050	0.48	0.02	0.06	LHS
155	11/12/2007	26.877	0.80	0.60	0.050	0.48	0.02	0.06	LHS
156	11/12/2007	26.879	0.80	0.80	0.050	0.64	0.03	0.07	LHS
157	11/12/2007	26.881	0.60	0.60	0.050	0.36	0.02	0.04	LHS
158	11/12/2007	26.883	0.80	0.60	0.050	0.48	0.02	0.06	LHS
159	11/12/2007	26.884	0.60	0.60	0.050	0.36	0.02	0.04	LHS
160	11/12/2007	26.887	0.80	0.60	0.050	0.48	0.02	0.06	LHS
161	11/12/2007	26.889	0.80	0.60	0.050	0.48	0.02	0.06	LHS
162	11/12/2007	26.891	1.00	0.60	0.050	0.60	0.03	0.07	LHS
163	11/12/2007	26.893	0.40	0.40	0.050	0.16	0.01	0.02	LHS
164	11/12/2007	26.894	0.40	0.40	0.050	0.16	0.01	0.02	LHS
165	11/12/2007	26.895	1.00	0.80	0.050	0.80	0.04	0.09	LHS
166	11/12/2007	26.897	1.10	0.80	0.050	0.88	0.04	0.10	LHS
167	11/12/2007	26.899	0.60	0.60	0.050	0.36	0.02	0.04	LHS
168	11/12/2007	26.900	0.40	0.40	0.050	0.16	0.01	0.02	LHS
169	11/12/2007	26.905	1.00	0.80	0.050	0.80	0.04	0.09	LHS
170	11/12/2007	26.907	1.20	1.00	0.050	1.20	0.06	0.14	LHS
171	11/12/2007	26.915	0.80	0.60	0.050	0.48	0.02	0.06	LHS
172	11/12/2007	26.919	0.40	0.40	0.050	0.16	0.01	0.02	LHS
173	11/12/2007	26.920	0.40	0.40	0.050	0.16	0.01	0.02	LHS
174	11/12/2007	26.921	1.00	0.80	0.050	0.80	0.04	0.09	LHS
175	11/12/2007	26.923	0.80	0.60	0.050	0.48	0.02	0.06	LHS
176	11/12/2007	26.925	1.40	1.00	0.050	1.40	0.07	0.16	LHS
177	11/12/2007	26.935	1.60	1.00	0.050	1.60	0.08	0.19	LHS
178	11/12/2007	26.945	0.40	0.40	0.050	0.16	0.01	0.02	LHS
179	11/12/2007	27.025	0.60	0.60	0.050	0.36	0.02	0.04	LHS
180	11/12/2007	27.027	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD:						3,642.56	182.12	422.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,642.56	182.12	422.54	
181	11/12/2007	27.033	0.80	0.60	0.050	0.48	0.02	0.06	LHS
182	11/12/2007	27.055	1.80	0.80	0.050	1.44	0.07	0.17	LHS
183	11/12/2007	27.059	1.20	0.40	0.050	0.48	0.02	0.06	LHS
184	11/12/2007	27.061	0.60	0.40	0.050	0.24	0.01	0.03	LHS
185	11/12/2007	27.063	0.60	0.60	0.050	0.36	0.02	0.04	LHS
186	11/12/2007	27.066	0.60	0.40	0.050	0.24	0.01	0.03	LHS
187	11/12/2007	27.076	0.40	0.40	0.050	0.16	0.01	0.02	LHS
188	11/12/2007	27.077	0.80	0.80	0.050	0.64	0.03	0.07	LHS
189	11/12/2007	27.079	1.20	1.00	0.050	1.20	0.06	0.14	LHS
190	11/12/2007	27.081	2.00	0.80	0.050	1.60	0.08	0.19	LHS
191	11/12/2007	27.083	0.80	0.60	0.050	0.48	0.02	0.06	LHS
192	11/12/2007	27.085	0.80	0.60	0.050	0.48	0.02	0.06	LHS
193	11/12/2007	27.087	1.00	0.80	0.050	0.80	0.04	0.09	LHS
194	11/12/2007	27.095	0.80	0.80	0.050	0.64	0.03	0.07	LHS
195	11/12/2007	27.099	0.60	0.60	0.050	0.36	0.02	0.04	RHS
196	11/12/2007	27.101	0.80	0.80	0.050	0.64	0.03	0.07	LHS
197	11/12/2007	27.102	0.60	0.60	0.050	0.36	0.02	0.04	LHS
198	11/12/2007	27.104	0.40	0.40	0.050	0.16	0.01	0.02	LHS
199	11/12/2007	26.907	0.80	0.80	0.050	0.64	0.03	0.07	LHS
200	11/12/2007	27.109	1.60	1.00	0.050	1.60	0.08	0.19	RHS
201	11/12/2007	27.110	1.60	1.00	0.050	1.60	0.08	0.19	RHS
202	11/12/2007	27.111	1.40	0.80	0.050	1.12	0.06	0.13	LHS
203	11/12/2007	27.113	1.10	0.60	0.050	0.66	0.03	0.08	LHS
204	11/12/2007	27.115	1.00	1.00	0.050	1.00	0.05	0.12	LHS
205	11/12/2007	27.145	1.00	1.00	0.050	1.00	0.05	0.12	RHS
206	11/12/2007	27.225	1.60	0.80	0.050	1.28	0.06	0.15	RHS
207	11/12/2007	27.227	2.40	0.80	0.050	1.92	0.10	0.22	RHS
208	11/12/2007	27.229	1.40	0.80	0.050	1.12	0.06	0.13	RHS
209	11/13/2007	26.951	1.40	0.60	0.050	0.84	0.04	0.10	LHS
210	11/13/2007	26.955	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						3,666.90	183.34	425.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,666.90	183.34	425.36	
211	11/13/2007	26.956	0.80	0.80	0.050	0.64	0.03	0.07	RHS
212	11/13/2007	26.960	1.00	0.80	0.050	0.80	0.04	0.09	LHS
213	11/13/2007	26.965	0.80	0.80	0.050	0.64	0.03	0.07	LHS
214	11/13/2007	26.966	0.40	0.40	0.050	0.16	0.01	0.02	LHS
215	11/13/2007	26.967	0.60	0.40	0.050	0.24	0.01	0.03	LHS
216	11/13/2007	26.969	1.00	0.60	0.050	0.60	0.03	0.07	LHS
217	11/13/2007	26.971	1.10	0.80	0.050	0.88	0.04	0.10	LHS
218	11/13/2007	26.973	0.60	0.60	0.050	0.36	0.02	0.04	LHS
219	11/13/2007	26.975	1.00	0.80	0.050	0.80	0.04	0.09	LHS
220	11/13/2007	26.976	0.40	0.40	0.050	0.16	0.01	0.02	LHS
221	11/13/2007	26.978	1.00	1.00	0.050	1.00	0.05	0.12	LHS
222	11/13/2007	26.985	1.00	0.60	0.050	0.60	0.03	0.07	LHS
223	11/13/2007	26.987	0.80	0.60	0.050	0.48	0.02	0.06	LHS
224	11/13/2007	26.989	0.80	0.40	0.050	0.32	0.02	0.04	LHS
225	11/13/2007	26.991	0.80	0.40	0.050	0.32	0.02	0.04	LHS
226	11/13/2007	26.992	0.40	0.40	0.050	0.16	0.01	0.02	LHS
227	11/13/2007	26.993	0.80	0.40	0.050	0.32	0.02	0.04	LHS
228	11/13/2007	26.994	0.40	0.40	0.050	0.16	0.01	0.02	LHS
229	11/13/2007	26.997	0.40	0.40	0.050	0.16	0.01	0.02	LHS
230	11/13/2007	26.999	0.60	0.40	0.050	0.24	0.01	0.03	LHS
231	11/13/2007	27.001	0.80	0.60	0.050	0.48	0.02	0.06	LHS
232	11/13/2007	27.003	0.80	0.60	0.050	0.48	0.02	0.06	LHS
233	11/13/2007	27.004	0.80	0.60	0.050	0.48	0.02	0.06	LHS
234	11/13/2007	27.006	0.80	0.60	0.050	0.48	0.02	0.06	LHS
235	11/13/2007	27.009	0.40	0.40	0.050	0.16	0.01	0.02	LHS
236	11/13/2007	27.011	0.60	0.60	0.050	0.36	0.02	0.04	LHS
237	11/13/2007	27.013	1.00	0.80	0.050	0.80	0.04	0.09	LHS
238	11/13/2007	27.015	0.60	0.60	0.050	0.36	0.02	0.04	LHS
239	11/13/2007	27.019	0.60	0.60	0.050	0.36	0.02	0.04	LHS
240	11/14/2007	64.565	2.80	0.70	0.050	1.96	0.10	0.23	RHS
CARRIED FORWARD:						3,681.86	184.08	427.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,681.86	184.08	427.10	
241	11/14/2007	64.560	1.60	0.60	0.050	0.96	0.05	0.11	LHS
242	11/14/2007	63.650	2.30	1.20	0.050	2.76	0.14	0.32	RHS
243	11/14/2007	62.205	1.00	1.00	0.050	1.00	0.05	0.12	LHS
244	11/14/2007	62.010	1.70	1.00	0.050	1.70	0.09	0.20	RHS
245	11/14/2007	61.975	1.30	1.20	0.050	1.56	0.08	0.18	LHS
246	11/14/2007	61.969	1.40	0.60	0.050	0.84	0.04	0.10	LHS
247	11/14/2007	61.971	1.40	1.40	0.050	1.96	0.10	0.23	LHS
248	11/15/2007	30.085	4.50	1.30	0.050	5.85	0.29	0.68	RHS
249	11/15/2007	13.658	3.40	1.10	0.050	3.74	0.19	0.43	LHS
250	11/15/2007	13.665	1.00	1.00	0.050	1.00	0.05	0.12	LHS
251	11/15/2007	13.670	1.10	1.10	0.050	1.21	0.06	0.14	LHS
252	11/15/2007	13.685	1.10	1.10	0.050	1.21	0.06	0.14	LHS
253	11/15/2007	13.720	1.10	1.10	0.050	1.21	0.06	0.14	LHS
254	11/15/2007	13.721	1.10	1.10	0.050	1.21	0.06	0.14	LHS
255	11/15/2007	13.725	1.10	1.10	0.050	1.21	0.06	0.14	LHS
256	11/15/2007	13.730	1.10	1.10	0.050	1.21	0.06	0.14	LHS
257	11/15/2007	13.805	1.10	1.10	0.050	1.21	0.06	0.14	LHS
258	11/16/2007	18.085	1.90	1.10	0.050	2.09	0.10	0.24	RHS
259	11/16/2007	18.095	1.50	0.60	0.050	0.90	0.05	0.10	RHS
260	11/16/2007	18.096	1.90	1.00	0.050	1.90	0.10	0.22	LHS
261	11/16/2007	18.098	1.50	1.10	0.050	1.65	0.08	0.19	LHS
262	11/16/2007	18.100	1.10	1.00	0.050	1.10	0.06	0.13	LHS
263	11/16/2007	18.101	2.20	0.80	0.050	1.76	0.09	0.20	LHS
264	11/16/2007	18.105	0.80	0.70	0.050	0.56	0.03	0.06	LHS
265	11/16/2007	18.115	1.40	0.70	0.050	0.98	0.05	0.11	LHS
266	11/16/2007	18.122	1.70	0.80	0.050	1.36	0.07	0.16	LHS
267	11/16/2007	22.355	1.30	1.10	0.050	1.43	0.07	0.17	LHS
268	11/16/2007	23.365	1.60	1.00	0.050	1.60	0.08	0.19	LHS
269	11/16/2007	23.515	1.40	0.90	0.050	1.26	0.06	0.15	RHS
270	11/16/2007	24.060	1.90	1.80	0.050	3.42	0.17	0.40	RHS
CARRIED FORWARD:						3,731.71	186.58	432.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,731.71	186.58	432.88	
271	11/16/2007	24.065	2.10	1.30	0.050	2.73	0.14	0.32	RHS
272	11/16/2007	24.085	1.30	0.80	0.050	1.04	0.05	0.12	RHS
273	11/16/2007	26.805	1.60	1.00	0.050	1.60	0.08	0.19	RHS
274	11/16/2007	26.810	1.60	1.10	0.050	1.76	0.09	0.20	RHS
275	11/20/2007	27.835	2.30	1.30	0.050	2.99	0.15	0.35	RHS
276	11/20/2007	27.936	2.00	1.40	0.050	2.80	0.14	0.32	RHS
277	11/20/2007	27.740	1.90	1.20	0.050	2.28	0.11	0.26	RHS
278	11/20/2007	27.135	2.70	1.00	0.050	2.70	0.14	0.31	RHS
279	11/20/2007	26.165	2.20	1.40	0.050	3.08	0.15	0.36	LHS
280	11/20/2007	26.166	1.60	1.10	0.050	1.76	0.09	0.20	RHS
281	11/20/2007	26.125	1.70	1.60	0.050	2.72	0.14	0.32	RHS
282	11/20/2007	26.095	1.90	1.40	0.050	2.66	0.13	0.31	RHS
283	11/20/2007	26.085	2.10	0.60	0.050	1.26	0.06	0.15	LHS
284	11/20/2007	23.820	2.70	1.10	0.050	2.97	0.15	0.34	LHS
285	11/21/2007	23.715	1.90	1.50	0.050	2.85	0.14	0.33	LHS
286	11/21/2007	23.695	2.40	0.90	0.050	2.16	0.11	0.25	LHS
287	11/21/2007	23.690	1.70	1.50	0.050	2.55	0.13	0.30	LHS
288	11/21/2007	23.675	1.50	1.10	0.050	1.65	0.08	0.19	LHS
289	11/21/2007	23.520	1.50	1.30	0.050	1.95	0.10	0.23	RHS
290	11/21/2007	23.515	2.00	1.10	0.050	2.20	0.11	0.26	RHS
291	11/21/2007	23.475	2.00	1.20	0.050	2.40	0.12	0.28	LHS
292	11/21/2007	23.385	1.60	1.20	0.050	1.92	0.10	0.22	LHS
293	11/21/2007	22.965	1.90	1.60	0.050	3.04	0.15	0.35	LHS
294	11/21/2007	21.575	2.30	1.10	0.050	2.53	0.13	0.29	LHS
295	11/21/2007	20.565	1.60	1.20	0.050	1.92	0.10	0.22	RHS
296	11/21/2007	20.460	2.40	1.10	0.050	2.64	0.13	0.31	RHS
297	11/22/2007	38.835	3.00	1.30	0.050	3.90	0.20	0.45	LHS
298	11/22/2007	39.020	1.70	0.70	0.050	1.19	0.06	0.14	RHS
299	11/22/2007	30.300	2.10	1.40	0.050	2.94	0.15	0.34	RHS
300	11/22/2007	39.082	1.10	0.90	0.050	0.99	0.05	0.11	RHS
CARRIED FORWARD:						3,800.89	190.03	440.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,800.89	190.03	440.90	
301	11/22/2007	39.085	1.70	1.10	0.050	1.87	0.09	0.22	RHS
302	11/22/2007	39.086	1.60	0.90	0.050	1.44	0.07	0.17	RHS
303	11/22/2007	39.089	1.00	0.70	0.050	0.70	0.04	0.08	RHS
304	11/22/2007	39.090	1.00	0.70	0.050	0.70	0.04	0.08	LHS
305	11/22/2007	39.092	1.60	1.20	0.050	1.92	0.10	0.22	RHS
306	11/22/2007	39.135	1.50	0.70	0.050	1.05	0.05	0.12	LHS
307	11/22/2007	39.160	2.00	0.80	0.050	1.60	0.08	0.19	RHS
308	11/22/2007	39.167	1.50	0.90	0.050	1.35	0.07	0.16	LHS
309	11/22/2007	39.200	1.20	0.70	0.050	0.84	0.04	0.10	LHS
310	11/22/2007	39.225	2.10	0.80	0.050	1.68	0.08	0.19	RHS
311	11/22/2007	39.235	0.70	0.60	0.050	0.42	0.02	0.05	RHS
312	11/22/2007	39.245	1.40	0.70	0.050	0.98	0.05	0.11	RHS
313	11/22/2007	39.380	2.80	1.10	0.050	3.08	0.15	0.36	LHS
314	11/23/2007	30.155	7.90	1.70	0.050	13.43	0.67	1.56	RHS
315	11/25/2007	18.315	1.40	1.30	0.050	1.82	0.09	0.21	LHS
316	11/25/2007	18.340	2.60	1.30	0.050	3.38	0.17	0.39	RHS
317	11/25/2007	18.360	3.00	1.10	0.050	3.30	0.17	0.38	RHS
318	11/27/2007	63.115	1.20	0.80	0.050	0.96	0.05	0.11	LHS
319	11/27/2007	63.125	2.50	1.20	0.050	3.00	0.15	0.35	LHS
320	11/27/2007	63.160	1.40	0.90	0.050	1.26	0.06	0.15	LHS
321	11/27/2007	63.161	1.40	0.70	0.050	0.98	0.05	0.11	LHS
322	11/27/2007	63.165	1.70	0.80	0.050	1.36	0.07	0.16	LHS
323	11/27/2007	63.168	1.90	0.70	0.050	1.33	0.07	0.15	LHS
324	11/27/2007	63.171	1.40	1.10	0.050	1.54	0.08	0.18	LHS
325	11/27/2007	63.175	1.20	0.90	0.050	1.08	0.05	0.13	LHS
326	11/27/2007	62.435	2.20	1.20	0.050	2.64	0.13	0.31	RHS
327	11/27/2007	62.410	1.10	0.80	0.050	0.88	0.04	0.10	RHS
328	11/27/2007	62.235	1.00	0.80	0.050	0.80	0.04	0.09	RHS
329	11/27/2007	62.205	1.20	0.80	0.050	0.96	0.05	0.11	RHS
330	11/27/2007	60.385	2.10	1.20	0.050	2.52	0.13	0.29	LHS
CARRIED FORWARD:						3,859.76	192.98	447.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,859.76	192.98	447.73	
331	11/28/2007	39.860	1.60	1.40	0.050	2.24	0.11	0.26	RHS
332	11/28/2007	34.615	1.70	1.40	0.050	2.38	0.12	0.28	RHS
333	11/28/2007	34.550	1.70	1.50	0.050	2.55	0.13	0.30	RHS
334	11/28/2007	24.055	2.50	1.50	0.050	3.75	0.19	0.44	RHS
335	11/28/2007	24.040	1.20	1.00	0.050	1.20	0.06	0.14	RHS
336	11/28/2007	34.856	1.90	1.30	0.050	2.47	0.12	0.29	LHS
337	11/28/2007	34.855	2.90	1.60	0.050	4.64	0.23	0.54	RHS
338	11/28/2007	34.850	0.90	0.90	0.050	0.81	0.04	0.09	RHS
339	11/28/2007	34.852	1.70	1.20	0.050	2.04	0.10	0.24	RHS
340	11/28/2007	34.851	0.70	0.60	0.050	0.42	0.02	0.05	RHS
341	11/28/2007	34.550	1.10	1.00	0.050	1.10	0.06	0.13	RHS
342	11/28/2007	34.510	1.50	1.40	0.050	2.10	0.11	0.24	LHS
343	11/28/2007	34.505	1.90	1.70	0.050	3.23	0.16	0.37	RHS
344	11/28/2007	32.640	1.90	1.10	0.050	2.09	0.10	0.24	RHS
345	11/28/2007	32.637	1.90	1.40	0.050	2.66	0.13	0.31	RHS
346	11/28/2007	32.547	2.10	1.30	0.050	2.73	0.14	0.32	RHS
347	11/28/2007	32.545	1.60	1.50	0.050	2.40	0.12	0.28	RHS
348	11/28/2007	32.538	1.70	1.50	0.050	2.55	0.13	0.30	RHS
349	11/29/2007	47.731	0.70	0.80	0.050	0.56	0.03	0.06	LHS
350	11/29/2007	47.730	1.70	0.80	0.050	1.36	0.07	0.16	LHS
351	11/29/2007	47.330	3.50	1.10	0.050	3.85	0.19	0.45	LHS
352	11/29/2007	47.240	2.00	1.00	0.050	2.00	0.10	0.23	LHS
353	11/30/2007	24.060	1.60	1.20	0.050	1.92	0.10	0.22	RHS
354	11/30/2007	24.058	1.70	1.20	0.050	2.04	0.10	0.24	RHS
355	11/30/2007	18.315	1.30	1.00	0.050	1.30	0.07	0.15	RHS
TOTAL:						3,914.15	195.70	454.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,606.10	80.30	186.30	
1	05/11/2007	25.960	1.00	1.00	0.050	1.00	0.05	0.12	LHS
2	05/11/2007	25.958	1.20	1.20	0.050	1.44	0.07	0.17	LHS
3	05/11/2007	21.788	2.10	1.00	0.050	2.10	0.11	0.24	RHS
4	05/11/2007	21.770	0.80	0.80	0.050	0.64	0.03	0.07	RHS
5	05/11/2007	21.768	2.00	1.00	0.050	2.00	0.10	0.23	RHS
6	05/11/2007	21.756	0.80	0.80	0.050	0.64	0.03	0.07	RHS
7	05/11/2007	21.754	0.80	0.80	0.050	0.64	0.03	0.07	RHS
8	05/11/2007	21.752	0.60	0.60	0.050	0.36	0.02	0.04	RHS
9	05/11/2007	21.750	2.20	1.00	0.050	2.20	0.11	0.26	RHS
10	05/11/2007	19.300	1.80	1.00	0.050	1.80	0.09	0.21	RHS
11	05/11/2007	19.298	2.60	2.00	0.050	5.20	0.26	0.60	LHS
12	05/11/2007	19.296	3.00	0.80	0.050	2.40	0.12	0.28	LHS
13	05/11/2007	19.294	2.40	0.60	0.050	1.44	0.07	0.17	LHS
14	05/11/2007	19.292	1.20	0.80	0.050	0.96	0.05	0.11	LHS
15	05/11/2007	22.700	2.80	1.40	0.050	3.92	0.20	0.45	RHS
16	05/11/2007	22.702	0.80	0.80	0.050	0.64	0.03	0.07	RHS
17	05/11/2007	26.970	1.00	1.00	0.050	1.00	0.05	0.12	RHS
18	05/11/2007	26.976	1.40	1.00	0.050	1.40	0.07	0.16	RHS
19	05/11/2007	26.978	1.60	1.00	0.050	1.60	0.08	0.19	LHS
20	05/11/2007	26.980	0.80	0.80	0.050	0.64	0.03	0.07	LHS
21	11/6/2007	19.290	1.80	1.20	0.050	2.16	0.11	0.25	LHS
22	11/6/2007	19.292	1.60	1.10	0.050	1.76	0.09	0.20	LHS
23	11/6/2007	19.293	1.00	1.00	0.050	1.00	0.05	0.12	LHS
24	11/6/2007	19.294	1.80	1.00	0.050	1.80	0.09	0.21	LHS
25	11/6/2007	19.295	1.20	0.80	0.050	0.96	0.05	0.11	RHS
26	11/6/2007	19.297	1.00	0.60	0.050	0.60	0.03	0.07	RHS
27	11/6/2007	19.299	0.80	0.80	0.050	0.64	0.03	0.07	LHS
28	11/6/2007	19.300	1.40	1.20	0.050	1.68	0.08	0.19	LHS
29	11/6/2007	19.302	2.80	1.60	0.050	4.48	0.22	0.52	LHS
30	11/6/2007	19.303	4.00	1.00	0.050	4.00	0.20	0.46	RHS
CARRIED FORWARD:						1,657.20	82.86	192.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,657.20	82.86	192.23	
31	11/6/2007	19.304	2.10	0.80	0.050	1.68	0.08	0.19	LHS
32	11/6/2007	19.305	2.40	1.00	0.050	2.40	0.12	0.28	LHS
33	11/6/2007	19.307	1.80	0.80	0.050	1.44	0.07	0.17	LHS
34	11/6/2007	19.308	1.40	0.60	0.050	0.84	0.04	0.10	LHS
35	11/6/2007	19.700	1.00	0.80	0.050	0.80	0.04	0.09	RHS
36	11/6/2007	19.720	0.80	0.80	0.050	0.64	0.03	0.07	RHS
37	11/6/2007	19.724	0.85	0.40	0.050	0.34	0.02	0.04	RHS
38	11/6/2007	19.950	3.40	1.20	0.050	4.08	0.20	0.47	RHS
39	11/23/2007	14.010	0.60	0.60	0.050	0.36	0.02	0.04	RHS
40	11/23/2007	14.012	1.20	0.80	0.050	0.96	0.05	0.11	RHS
41	11/23/2007	14.016	1.00	0.80	0.050	0.80	0.04	0.09	RHS
42	11/23/2007	14.020	1.40	0.80	0.050	1.12	0.06	0.13	RHS
43	11/23/2007	19.290	1.00	0.80	0.050	0.80	0.04	0.09	LHS
44	11/23/2007	19.292	0.80	0.80	0.050	0.64	0.03	0.07	LHS
45	11/23/2007	19.294	0.80	0.60	0.050	0.48	0.02	0.06	LHS
46	11/23/2007	19.296	0.80	0.40	0.050	0.32	0.02	0.04	LHS
47	11/23/2007	19.298	1.00	0.60	0.050	0.60	0.03	0.07	LHS
48	11/23/2007	19.300	2.00	0.60	0.050	1.20	0.06	0.14	LHS
49	11/23/2007	19.302	1.00	0.80	0.050	0.80	0.04	0.09	LHS
50	11/23/2007	19.304	0.80	0.80	0.050	0.64	0.03	0.07	LHS
51	11/23/2007	19.306	0.80	0.60	0.050	0.48	0.02	0.06	LHS
52	11/23/2007	19.304	0.80	0.40	0.050	0.32	0.02	0.04	RHS
53	11/23/2007	19.302	0.80	0.60	0.050	0.48	0.02	0.06	RHS
54	11/23/2007	19.710	0.80	0.80	0.050	0.64	0.03	0.07	LHS
55	11/23/2007	19.970	1.60	1.20	0.050	1.92	0.10	0.22	RHS
56	11/23/2007	19.972	1.40	1.00	0.050	1.40	0.07	0.16	RHS
57	11/23/2007	19.974	1.40	0.80	0.050	1.12	0.06	0.13	RHS
58	11/24/2007	20.410	1.60	0.60	0.050	0.96	0.05	0.11	RHS
59	11/24/2007	21.280	1.60	0.60	0.050	0.96	0.05	0.11	LHS
60	11/24/2007	21.290	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						1,686.90	84.34	195.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,686.90	84.34	195.67	
61	11/24/2007	21.292	1.10	0.80	0.050	0.88	0.04	0.10	LHS
62	11/24/2007	21.318	0.80	0.80	0.050	0.64	0.03	0.07	LHS
63	11/24/2007	21.590	0.80	0.80	0.050	0.64	0.03	0.07	LHS
64	11/24/2007	21.592	1.40	0.80	0.050	1.12	0.06	0.13	LHS
65	11/24/2007	21.593	1.40	0.80	0.050	1.12	0.06	0.13	LHS
66	11/24/2007	21.594	0.80	0.80	0.050	0.64	0.03	0.07	LHS
67	11/24/2007	21.595	1.20	0.80	0.050	0.96	0.05	0.11	RHS
68	11/24/2007	19.750	1.40	0.80	0.050	1.12	0.06	0.13	LHS
69	11/24/2007	19.757	0.60	0.60	0.050	0.36	0.02	0.04	LHS
70	11/24/2007	19.828	0.80	0.40	0.050	0.32	0.02	0.04	RHS
71	11/24/2007	19.851	0.80	0.40	0.050	0.32	0.02	0.04	LHS
TOTAL:						1,695.02	84.75	196.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						960.41	48.01	111.40	
1	11/2/2007	8.355	0.80	0.60	0.050	0.48	0.02	0.06	LHS
2	11/2/2007	8.357	0.80	0.80	0.050	0.64	0.03	0.07	LHS
3	11/2/2007	8.359	1.10	0.80	0.050	0.88	0.04	0.10	LHS
4	11/2/2007	9.859	0.80	0.60	0.050	0.48	0.02	0.06	LHS
5	11/2/2007	9.865	1.00	1.00	0.050	1.00	0.05	0.12	RHS
6	11/2/2007	9.875	0.40	0.40	0.050	0.16	0.01	0.02	RHS
7	11/2/2007	9.883	0.60	0.60	0.050	0.36	0.02	0.04	RHS
8	11/2/2007	9.894	0.80	0.80	0.050	0.64	0.03	0.07	RHS
9	11/2/2007	9.957	0.60	0.60	0.050	0.36	0.02	0.04	LHS
10	11/2/2007	9.963	1.00	0.80	0.050	0.80	0.04	0.09	LHS
11	11/2/2007	9.969	1.20	0.80	0.050	0.96	0.05	0.11	LHS
12	11/2/2007	9.979	0.80	0.60	0.050	0.48	0.02	0.06	LHS
13	11/2/2007	9.997	0.60	0.40	0.050	0.24	0.01	0.03	LHS
14	11/2/2007	10.101	1.20	1.00	0.050	1.20	0.06	0.14	LHS
15	11/2/2007	10.103	0.80	0.80	0.050	0.64	0.03	0.07	LHS
16	11/2/2007	10.797	1.80	0.80	0.050	1.44	0.07	0.17	LHS
17	11/2/2007	10.799	2.10	1.20	0.050	2.52	0.13	0.29	LHS
18	11/2/2007	10.801	2.40	1.20	0.050	2.88	0.14	0.33	LHS
19	11/2/2007	10.803	0.80	0.60	0.050	0.48	0.02	0.06	LHS
20	11/2/2007	10.897	0.80	0.80	0.050	0.64	0.03	0.07	LHS
21	11/2/2007	10.874	0.80	0.60	0.050	0.48	0.02	0.06	LHS
22	11/2/2007	10.903	0.80	0.60	0.050	0.48	0.02	0.06	LHS
23	11/2/2007	11.999	1.00	0.80	0.050	0.80	0.04	0.09	RHS
24	11/2/2007	13.839	1.20	1.00	0.050	1.20	0.06	0.14	RHS
25	11/2/2007	13.869	1.20	1.00	0.050	1.20	0.06	0.14	RHS
26	11/2/2007	13.897	1.20	1.00	0.050	1.20	0.06	0.14	LHS
27	11/5/2007	8.669	4.00	0.60	0.050	2.40	0.12	0.28	LHS
28	11/5/2007	10.929	1.00	1.00	0.050	1.00	0.05	0.12	RHS
29	11/5/2007	10.945	0.60	0.40	0.050	0.24	0.01	0.03	LHS
30	11/5/2007	10.946	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						986.85	49.33	114.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						986.85	49.33	114.47	
31	11/5/2007	10.947	0.80	0.60	0.050	0.48	0.02	0.06	LHS
32	11/5/2007	10.972	0.80	0.60	0.050	0.48	0.02	0.06	LHS
33	11/5/2007	10.999	0.80	0.60	0.050	0.48	0.02	0.06	LHS
34	11/5/2007	11.169	0.80	0.60	0.050	0.48	0.02	0.06	RHS
35	11/5/2007	11.179	0.80	0.80	0.050	0.64	0.03	0.07	LHS
36	11/5/2007	11.207	1.00	0.60	0.050	0.60	0.03	0.07	LHS
37	11/5/2007	11.469	2.00	1.10	0.050	2.20	0.11	0.26	LHS
38	11/5/2007	11.579	2.40	1.00	0.050	2.40	0.12	0.28	RHS
39	11/6/2007	14.252	3.00	1.00	0.050	3.00	0.15	0.35	LHS
40	11/6/2007	14.257	1.60	1.00	0.050	1.60	0.08	0.19	LHS
41	11/6/2007	14.289	1.20	1.00	0.050	1.20	0.06	0.14	RHS
42	11/6/2007	14.292	1.40	0.60	0.050	0.84	0.04	0.10	RHS
43	11/6/2007	14.293	0.80	0.60	0.050	0.48	0.02	0.06	RHS
44	11/6/2007	14.303	1.60	1.00	0.050	1.60	0.08	0.19	RHS
45	11/6/2007	14.305	1.60	1.00	0.050	1.60	0.08	0.19	RHS
46	11/7/2007	1.299	0.80	0.60	0.050	0.48	0.02	0.06	RHS
47	11/7/2007	3.439	1.10	1.00	0.050	1.10	0.06	0.13	LHS
48	11/7/2007	3.739	1.20	1.20	0.050	1.44	0.07	0.17	LHS
49	11/7/2007	3.741	1.00	0.80	0.050	0.80	0.04	0.09	RHS
50	11/7/2007	4.627	0.80	0.60	0.050	0.48	0.02	0.06	RHS
51	11/7/2007	4.631	1.00	1.00	0.050	1.00	0.05	0.12	RHS
52	11/7/2007	4.633	0.80	0.60	0.050	0.48	0.02	0.06	RHS
53	11/7/2007	5.739	1.00	0.80	0.050	0.80	0.04	0.09	RHS
54	11/7/2007	5.741	0.40	0.40	0.050	0.16	0.01	0.02	RHS
55	11/7/2007	8.284	0.40	0.40	0.050	0.16	0.01	0.02	LHS
56	11/7/2007	14.147	2.20	1.00	0.050	2.20	0.11	0.26	RHS
57	11/7/2007	14.149	2.00	1.00	0.050	2.00	0.10	0.23	RHS
58	11/7/2007	14.152	2.00	1.00	0.050	2.00	0.10	0.23	RHS
59	11/7/2007	14.153	1.20	1.00	0.050	1.20	0.06	0.14	RHS
60	11/7/2007	14.989	2.40	0.60	0.050	1.44	0.07	0.17	RHS
CARRIED FORWARD:						1,020.67	51.02	118.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,020.67	51.02	118.39	
61	11/7/2007	19.995	0.80	0.60	0.050	0.48	0.02	0.06	RHS
62	11/7/2007	14.998	1.00	0.80	0.050	0.80	0.04	0.09	RHS
63	11/7/2007	14.999	2.80	0.60	0.050	1.68	0.08	0.19	RHS
64	11/8/2007	4.523	0.80	0.60	0.050	0.48	0.02	0.06	RHS
65	11/8/2007	4.545	1.40	0.60	0.050	0.84	0.04	0.10	RHS
66	11/8/2007	4.593	0.80	0.60	0.050	0.48	0.02	0.06	RHS
67	11/8/2007	4.595	0.80	0.60	0.050	0.48	0.02	0.06	RHS
68	11/8/2007	4.599	1.60	0.40	0.050	0.64	0.03	0.07	RHS
69	11/8/2007	4.609	0.80	0.60	0.050	0.48	0.02	0.06	RHS
70	11/8/2007	4.659	0.40	0.40	0.050	0.16	0.01	0.02	RHS
71	11/8/2007	4.728	1.40	0.40	0.050	0.56	0.03	0.06	RHS
72	11/8/2007	4.729	0.60	0.60	0.050	0.36	0.02	0.04	RHS
73	11/8/2007	4.732	0.40	0.40	0.050	0.16	0.01	0.02	RHS
74	11/8/2007	4.734	0.60	0.60	0.050	0.36	0.02	0.04	RHS
75	11/8/2007	4.735	0.60	0.60	0.050	0.36	0.02	0.04	RHS
76	11/8/2007	4.737	0.80	0.80	0.050	0.64	0.03	0.07	RHS
77	11/8/2007	4.739	0.60	0.60	0.050	0.36	0.02	0.04	RHS
78	11/8/2007	4.743	1.40	1.00	0.050	1.40	0.07	0.16	RHS
79	11/8/2007	4.759	1.20	0.40	0.050	0.48	0.02	0.06	RHS
80	11/8/2007	4.763	1.40	0.40	0.050	0.56	0.03	0.06	RHS
81	11/8/2007	4.767	1.40	0.40	0.050	0.56	0.03	0.06	RHS
82	11/8/2007	4.769	0.80	0.40	0.050	0.32	0.02	0.04	RHS
83	11/8/2007	4.770	0.60	0.60	0.050	0.36	0.02	0.04	RHS
84	11/8/2007	4.771	0.80	0.80	0.050	0.64	0.03	0.07	RHS
85	11/8/2007	4.773	0.80	0.40	0.050	0.32	0.02	0.04	RHS
86	11/8/2007	4.774	0.80	0.80	0.050	0.64	0.03	0.07	RHS
87	11/8/2007	4.775	0.60	0.60	0.050	0.36	0.02	0.04	RHS
88	11/8/2007	4.777	0.40	0.40	0.050	0.16	0.01	0.02	RHS
89	11/9/2007	7.277	1.00	0.80	0.050	0.80	0.04	0.09	LHS
90	11/9/2007	15.449	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD:						1,037.39	51.86	120.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,037.39	51.86	120.33	
91	11/9/2007	15.525	0.80	0.80	0.050	0.64	0.03	0.07	LHS
92	11/9/2007	15.527	0.80	0.60	0.050	0.48	0.02	0.06	LHS
93	11/9/2007	15.539	0.80	0.80	0.050	0.64	0.03	0.07	RHS
94	11/9/2007	15.552	0.80	0.60	0.050	0.48	0.02	0.06	LHS
95	11/9/2007	15.559	1.20	1.00	0.050	1.20	0.06	0.14	RHS
96	11/9/2007	15.827	0.80	0.60	0.050	0.48	0.02	0.06	RHS
97	11/9/2007	15.857	0.80	0.60	0.050	0.48	0.02	0.06	RHS
98	11/9/2007	15.899	0.80	0.80	0.050	0.64	0.03	0.07	RHS
99	11/9/2007	19.032	0.40	0.40	0.050	0.16	0.01	0.02	RHS
100	11/9/2007	19.033	1.00	0.60	0.050	0.60	0.03	0.07	RHS
101	11/9/2007	19.035	0.80	0.60	0.050	0.48	0.02	0.06	RHS
102	11/9/2007	19.039	0.60	0.40	0.050	0.24	0.01	0.03	RHS
103	11/9/2007	19.043	0.60	0.40	0.050	0.24	0.01	0.03	RHS
104	11/9/2007	19.045	0.40	0.40	0.050	0.16	0.01	0.02	RHS
105	11/9/2007	19.046	1.00	0.80	0.050	0.80	0.04	0.09	RHS
106	11/9/2007	19.047	0.80	0.60	0.050	0.48	0.02	0.06	RHS
107	11/9/2007	19.048	0.60	0.40	0.050	0.24	0.01	0.03	RHS
108	11/9/2007	19.062	0.80	0.80	0.050	0.64	0.03	0.07	RHS
109	11/9/2007	19.067	0.60	0.60	0.050	0.36	0.02	0.04	RHS
110	11/9/2007	19.085	0.60	0.40	0.050	0.24	0.01	0.03	RHS
111	11/9/2007	19.086	1.00	0.60	0.050	0.60	0.03	0.07	RHS
112	11/9/2007	19.087	1.00	0.80	0.050	0.80	0.04	0.09	LHS
113	11/9/2007	19.089	1.60	1.00	0.050	1.60	0.08	0.19	LHS
114	11/16/2007	0.345	1.00	0.80	0.050	0.80	0.04	0.09	RHS
115	11/16/2007	1.317	0.80	0.60	0.050	0.48	0.02	0.06	LHS
116	11/16/2007	1.321	0.80	0.60	0.050	0.48	0.02	0.06	LHS
117	11/16/2007	5.449	1.00	0.80	0.050	0.80	0.04	0.09	RHS
118	11/16/2007	8.959	0.60	0.60	0.050	0.36	0.02	0.04	RHS
119	11/16/2007	8.972	0.60	0.60	0.050	0.36	0.02	0.04	RHS
120	11/16/2007	8.979	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						1,053.51	52.67	122.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,053.51	52.67	122.20	
121	11/16/2007	10.009	2.10	1.20	0.050	2.52	0.13	0.29	LHS
122	11/16/2007	10.019	0.80	0.60	0.050	0.48	0.02	0.06	LHS
123	11/16/2007	10.024	0.60	0.40	0.050	0.24	0.01	0.03	LHS
124	11/16/2007	10.037	2.10	1.00	0.050	2.10	0.11	0.24	LHS
125	11/16/2007	10.059	1.20	1.00	0.050	1.20	0.06	0.14	RHS
126	11/16/2007	10.199	2.00	1.60	0.050	3.20	0.16	0.37	LHS
127	11/16/2007	10.238	2.20	0.80	0.050	1.76	0.09	0.20	LHS
128	11/16/2007	10.767	2.00	0.80	0.050	1.60	0.08	0.19	LHS
129	11/16/2007	10.769	1.40	1.00	0.050	1.40	0.07	0.16	LHS
130	11/16/2007	10.779	1.60	1.00	0.050	1.60	0.08	0.19	LHS
131	11/16/2007	10.787	2.00	1.00	0.050	2.00	0.10	0.23	LHS
132	11/25/2007	2.159	1.00	0.80	0.050	0.80	0.04	0.09	LHS
133	11/25/2007	2.161	0.60	0.40	0.050	0.24	0.01	0.03	LHS
134	11/25/2007	3.259	0.80	0.80	0.050	0.64	0.03	0.07	RHS
135	11/25/2007	3.263	0.80	0.60	0.050	0.48	0.02	0.06	LHS
136	11/25/2007	3.899	0.80	0.80	0.050	0.64	0.03	0.07	RHS
137	11/25/2007	3.939	1.40	0.60	0.050	0.84	0.04	0.10	RHS
138	11/25/2007	3.945	0.80	0.60	0.050	0.48	0.02	0.06	RHS
139	11/25/2007	4.695	0.40	0.40	0.050	0.16	0.01	0.02	RHS
140	11/25/2007	4.699	0.60	0.60	0.050	0.36	0.02	0.04	RHS
141	11/25/2007	4.705	1.00	0.60	0.050	0.60	0.03	0.07	RHS
142	11/25/2007	4.717	0.60	0.60	0.050	0.36	0.02	0.04	RHS
143	11/25/2007	4.719	0.40	0.40	0.050	0.16	0.01	0.02	RHS
144	11/25/2007	4.749	0.80	0.60	0.050	0.48	0.02	0.06	RHS
145	11/25/2007	4.757	1.40	0.40	0.050	0.56	0.03	0.06	RHS
146	11/25/2007	4.769	0.40	0.40	0.050	0.16	0.01	0.02	RHS
147	11/25/2007	4.799	0.40	0.40	0.050	0.16	0.01	0.02	RHS
148	11/25/2007	4.801	0.40	0.40	0.050	0.16	0.01	0.02	RHS
149	11/25/2007	4.803	0.60	0.40	0.050	0.24	0.01	0.03	RHS
150	11/25/2007	4.805	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						1,079.37	53.96	125.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,079.37	53.96	125.20	
151	11/25/2007	4.807	0.60	0.40	0.050	0.24	0.01	0.03	RHS
152	11/25/2007	4.808	0.60	0.60	0.050	0.36	0.02	0.04	RHS
153	11/25/2007	4.809	0.80	0.60	0.050	0.48	0.02	0.06	RHS
154	11/25/2007	4.835	0.60	0.40	0.050	0.24	0.01	0.03	RHS
155	11/25/2007	4.837	0.80	0.60	0.050	0.48	0.02	0.06	RHS
156	11/25/2007	4.839	0.80	0.40	0.050	0.32	0.02	0.04	RHS
157	11/26/2007	0.929	0.40	0.40	0.050	0.16	0.01	0.02	LHS
158	11/26/2007	1.084	0.80	0.60	0.050	0.48	0.02	0.06	RHS
159	11/26/2007	1.939	2.00	1.40	0.050	2.80	0.14	0.32	LHS
160	11/26/2007	3.645	0.80	0.60	0.050	0.48	0.02	0.06	LHS
161	11/26/2007	3.646	0.40	0.40	0.050	0.16	0.01	0.02	LHS
162	11/26/2007	3.649	1.00	0.40	0.050	0.40	0.02	0.05	LHS
163	11/26/2007	3.763	1.20	0.40	0.050	0.48	0.02	0.06	LHS
164	11/26/2007	3.849	0.60	0.60	0.050	0.36	0.02	0.04	LHS
165	11/26/2007	4.569	0.80	0.60	0.050	0.48	0.02	0.06	RHS
166	11/26/2007	4.597	0.40	0.40	0.050	0.16	0.01	0.02	RHS
167	11/26/2007	4.599	0.60	0.40	0.050	0.24	0.01	0.03	RHS
168	11/26/2007	4.605	0.40	0.40	0.050	0.16	0.01	0.02	RHS
169	11/26/2007	4.607	0.60	0.40	0.050	0.24	0.01	0.03	RHS
170	11/26/2007	4.609	0.40	0.40	0.050	0.16	0.01	0.02	RHS
171	11/26/2007	4.627	0.40	0.40	0.050	0.16	0.01	0.02	RHS
172	11/26/2007	4.628	0.60	0.60	0.050	0.36	0.02	0.04	RHS
173	11/26/2007	4.629	0.40	0.40	0.050	0.16	0.01	0.02	RHS
174	11/26/2007	4.635	0.40	0.40	0.050	0.16	0.01	0.02	RHS
175	11/26/2007	4.637	0.80	0.80	0.050	0.64	0.03	0.07	RHS
176	11/26/2007	4.639	0.80	0.80	0.050	0.64	0.03	0.07	RHS
177	11/26/2007	4.659	0.60	0.40	0.050	0.24	0.01	0.03	RHS
178	11/26/2007	4.661	0.40	0.40	0.050	0.16	0.01	0.02	RHS
179	11/26/2007	4.663	0.60	0.60	0.050	0.36	0.02	0.04	RHS
180	11/26/2007	4.665	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD:						1,091.29	54.55	126.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,091.29	54.55	126.58	
181	11/26/2007	4.667	0.40	0.40	0.050	0.16	0.01	0.02	RHS
182	11/26/2007	4.669	0.40	0.40	0.050	0.16	0.01	0.02	RHS
183	11/26/2007	4.671	0.40	0.40	0.050	0.16	0.01	0.02	RHS
184	11/26/2007	4.673	1.20	0.40	0.050	0.48	0.02	0.06	RHS
185	11/26/2007	4.675	0.80	0.40	0.050	0.32	0.02	0.04	RHS
186	11/26/2007	5.929	0.60	0.60	0.050	0.36	0.02	0.04	RHS
TOTAL:						1,092.93	54.64	126.77	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KELAPANGAN TERBANG LAMA

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
TOTAL:						0.00	0.00	0.00	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,225.16	94.58	1,319.74	61.25	4.73	65.98	142.11	10.97	153.08
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	231.88	27.66	259.54	10.70	1.38	12.08	22.82	5.21	28.03
3	Kudat	01	Jalan Kota Kinabalu - Kudat	443.94	3.36	447.30	22.21	0.17	22.38	51.49	0.39	51.88
TOTAL:				1,900.98	125.60	2,026.58	94.16	6.28	100.44	216.42	16.57	232.99

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,225.16	61.25	142.11	
1	03/11/2007	107.970	1.00	0.72	0.05	0.72	0.04	0.08	ULU KUKUT
2	03/11/2007	107.971	1.00	1.00	0.05	1.00	0.05	0.12	
3	03/11/2007	107.972	1.00	1.00	0.05	1.00	0.05	0.12	
4	03/11/2007	107.973	1.00	1.00	0.05	1.00	0.05	0.12	
5	05/11/2007	107.880	0.80	0.70	0.05	0.56	0.03	0.06	
6	05/11/2007	107.881	1.00	0.80	0.05	0.80	0.04	0.09	
7	05/11/2007	107.882	1.00	1.00	0.05	1.00	0.05	0.12	
8	05/11/2007	107.883	0.75	0.80	0.05	0.60	0.03	0.07	
9	05/11/2007	107.884	1.00	1.00	0.05	1.00	0.05	0.12	
10	05/11/2007	107.890	1.00	0.85	0.05	0.85	0.04	0.10	
11	07/11/2007	106.880	1.10	1.10	0.05	1.21	0.06	0.14	
12	07/11/2007	106.881	0.70	0.60	0.05	0.42	0.02	0.05	
13	07/11/2007	106.882	1.00	0.80	0.05	0.80	0.04	0.09	
14	07/11/2007	106.883	0.90	0.80	0.05	0.72	0.04	0.08	
15	07/11/2007	106.884	1.00	1.00	0.05	1.00	0.05	0.12	
16	07/11/2007	106.580	1.00	0.70	0.05	0.70	0.04	0.08	
17	07/11/2007	106.581	0.80	0.80	0.05	0.64	0.03	0.07	
18	07/11/2007	106.582	0.80	0.60	0.05	0.48	0.02	0.06	
19	07/11/2007	106.480	0.60	0.60	0.05	0.36	0.02	0.04	
20	07/11/2007	106.481	0.50	0.40	0.05	0.20	0.01	0.02	
21	08/11/2007	104.880	0.60	0.40	0.05	0.24	0.01	0.03	
22	08/11/2007	105.280	1.00	0.95	0.05	0.95	0.05	0.11	
23	08/11/2007	105.281	1.00	0.90	0.05	0.90	0.05	0.10	
24	08/11/2007	105.282	1.00	1.00	0.05	1.00	0.05	0.12	
25	12/11/2007	84.070	1.00	0.61	0.05	0.61	0.03	0.07	TAUN GUSI
26	12/11/2007	84.071	1.00	1.00	0.05	1.00	0.05	0.12	
27	12/11/2007	84.072	1.00	1.00	0.05	1.00	0.05	0.12	
28	12/11/2007	84.080	1.00	1.00	0.05	1.00	0.05	0.12	
29	12/11/2007	84.082	1.00	1.00	0.05	1.00	0.05	0.12	
30	12/11/2007	84.870	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD:						1,248.52	62.42	144.82	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,248.52	62.42	144.82	
31	12/11/2007	84.870	1.00	0.90	0.05	0.90	0.05	0.10	
32	12/11/2007	84.872	1.00	1.00	0.05	1.00	0.05	0.12	
33	12/11/2007	84.873	1.00	1.00	0.05	1.00	0.05	0.12	
34	12/11/2007	84.880	1.00	0.90	0.05	0.90	0.05	0.10	
35	12/11/2007	84.881	1.00	0.90	0.05	0.90	0.05	0.10	
36	12/11/2007	84.882	0.90	0.90	0.05	0.81	0.04	0.09	
37	12/11/2007	84.883	1.00	0.75	0.05	0.75	0.04	0.09	
38	13/11/2007	108.680	0.75	0.70	0.05	0.53	0.03	0.06	ULU KUKUT
39	13/11/2007	108.681	1.00	1.00	0.05	1.00	0.05	0.12	
40	13/11/2007	108.682	1.00	1.00	0.05	1.00	0.05	0.12	
41	13/11/2007	108.683	1.00	1.00	0.05	1.00	0.05	0.12	
42	14/11/2007	105.970	1.00	0.70	0.05	0.70	0.04	0.08	
43	14/11/2007	105.971	1.40	1.10	0.05	1.54	0.08	0.18	
44	14/11/2007	105.972	0.90	0.50	0.05	0.45	0.02	0.05	
45	14/11/2007	106.070	1.00	0.60	0.05	0.60	0.03	0.07	
46	14/11/2007	106.071	1.00	0.90	0.05	0.90	0.05	0.10	
47	14/11/2007	106.072	0.80	0.70	0.05	0.56	0.03	0.06	
48	16/11/2007	106.180	0.60	0.60	0.05	0.36	0.02	0.04	
49	16/11/2007	106.180	0.60	0.60	0.05	0.36	0.02	0.04	
50	16/11/2007	106.181	0.90	0.90	0.05	0.81	0.04	0.09	
51	16/11/2007	106.182	1.00	0.80	0.05	0.80	0.04	0.09	
52	16/11/2007	106.183	0.90	0.80	0.05	0.72	0.04	0.08	
53	16/11/2007	106.880	1.00	0.80	0.05	0.80	0.04	0.09	
54	16/11/2007	106.881	1.00	0.75	0.05	0.75	0.04	0.09	
55	16/11/2007	106.882	0.60	0.50	0.05	0.30	0.02	0.03	
56	16/11/2007	106.883	1.00	0.65	0.05	0.65	0.03	0.08	
57	16/11/2007	106.884	1.00	1.00	0.05	1.00	0.05	0.12	
58	17/11/2007	104.680	0.85	0.55	0.05	0.47	0.02	0.05	
59	17/11/2007	104.681	1.00	1.00	0.05	1.00	0.05	0.12	
60	17/11/2007	104.682	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						1,272.07	63.60	147.55	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,272.07	63.60	147.55	
61	19/11/2007	105.380	0.90	0.70	0.05	0.63	0.03	0.07	
62	19/11/2007	105.381	1.00	0.90	0.05	0.90	0.05	0.10	
63	19/11/2007	105.382	1.00	0.80	0.05	0.80	0.04	0.09	
64	19/11/2007	105.480	1.00	0.75	0.05	0.75	0.04	0.09	
65	19/11/2007	105.481	1.00	1.00	0.05	1.00	0.05	0.12	
66	19/11/2007	105.482	1.00	1.00	0.05	1.00	0.05	0.12	
67	19/11/2007	105.483	1.00	1.00	0.05	1.00	0.05	0.12	
68	20/11/2007	107.480	1.10	1.00	0.05	1.10	0.06	0.13	
69	20/11/2007	107.481	0.95	0.65	0.05	0.62	0.03	0.07	
70	20/11/2007	107.482	1.00	0.70	0.05	0.70	0.04	0.08	
71	20/11/2007	107.200	1.00	0.90	0.05	0.90	0.05	0.10	
72	20/11/2007	107.201	1.00	0.95	0.05	0.95	0.05	0.11	
73	22/11/2007	108.380	1.00	0.65	0.05	0.65	0.03	0.08	
74	22/11/2007	108.381	0.60	0.60	0.05	0.36	0.02	0.04	
75	22/11/2007	108.384	1.45	1.20	0.05	1.74	0.09	0.20	
76	22/11/2007	108.880	1.30	1.15	0.05	1.50	0.07	0.17	ULU KUKUT
77	22/11/2007	108.881	0.30	0.20	0.05	0.06	0.00	0.01	
78	22/11/2007	110.080	1.30	0.90	0.05	1.17	0.06	0.14	
79	22/11/2007	110.480	1.00	1.00	0.05	1.00	0.05	0.12	
80	22/11/2007	110.481	0.80	0.70	0.05	0.56	0.03	0.06	
81	22/11/2007	106.880	1.00	0.60	0.05	0.60	0.03	0.07	
82	22/11/2007	106.881	1.00	0.60	0.05	0.60	0.03	0.07	
83	22/11/2007	106.882	1.00	1.00	0.05	1.00	0.05	0.12	
84	22/11/2007	106.882	1.00	0.50	0.05	0.50	0.03	0.06	
85	24/11/2007	107.700	1.00	1.00	0.05	1.00	0.05	0.12	
86	24/11/2007	107.780	1.00	1.00	0.05	1.00	0.05	0.12	
87	24/11/2007	107.781	1.00	1.00	0.05	1.00	0.05	0.12	
88	24/11/2007	107.782	1.00	1.00	0.05	1.00	0.05	0.12	
89	24/11/2007	107.783	1.00	1.00	0.05	0.00	0.00	0.00	
90	24/11/2007	107.784	1.00	1.00	0.05	0.00	0.00	0.00	
CARRIED FORWARD :						1,296.16	64.80	150.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,296.16	64.80	150.35	
91	26/11/2007	107.980	0.70	0.80	0.05	0.56	0.03	0.06	
92	26/11/2007	107.981	0.80	0.70	0.05	0.56	0.03	0.06	
93	26/11/2007	107.982	1.00	0.90	0.05	0.90	0.05	0.10	
94	27/11/2007	108.000	1.00	1.00	0.05	1.00	0.05	0.12	
95	27/11/2007	108.080	1.00	0.95	0.05	0.95	0.05	0.11	
96	27/11/2007	108.100	1.25	1.05	0.05	1.31	0.07	0.15	
97	27/11/2007	108.110	1.00	1.00	0.05	1.00	0.05	0.12	
98	27/11/2007	108.111	1.00	1.00	0.05	1.00	0.05	0.12	
99	27/11/2007	108.112	1.00	1.00	0.05	1.00	0.05	0.12	
100	28/11/2007	108.280	1.00	1.00	0.05	1.00	0.05	0.12	
101	28/11/2007	108.281	1.00	1.00	0.05	1.00	0.05	0.12	
102	28/11/2007	108.282	1.00	1.00	0.05	1.00	0.05	0.12	
103	28/11/2007	108.283	1.00	0.85	0.05	0.85	0.04	0.10	
104	28/11/2007	108.284	0.85	0.85	0.05	0.72	0.04	0.08	
105	28/11/2007	108.285	1.00	1.00	0.05	1.00	0.05	0.12	
106	29/11/2007	72.380	0.90	0.90	0.05	0.81	0.04	0.09	KB TOWNSHIP
107	29/11/2007	72.381	0.85	0.80	0.05	0.68	0.03	0.08	
108	29/11/2007	70.800	1.00	0.45	0.05	0.45	0.02	0.05	
109	29/11/2007	70.810	1.00	1.00	0.05	1.00	0.05	0.12	
110	29/11/2007	70.811	1.00	0.95	0.05	0.95	0.05	0.11	KINASARABAN
111	30/11/2007	70.780	0.90	0.60	0.05	0.54	0.03	0.06	
112	30/11/2007	70.781	1.00	1.00	0.05	1.00	0.05	0.12	
113	30/11/2007	70.782	1.00	0.75	0.05	0.75	0.04	0.09	
114	30/11/2007	70.680	1.00	0.65	0.05	0.65	0.03	0.08	
115	30/11/2007	70.681	1.05	1.00	0.05	1.05	0.05	0.12	
116	30/11/2007	70.682	1.00	0.85	0.05	0.85	0.04	0.10	
117	30/11/2007	70.580	1.00	1.00	0.05	1.00	0.05	0.12	
118									
119									
120									
BALANCE END OF NOV :						1,319.74	65.98	153.08	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	231.88	10.70	24.82	
1	23/11/2007	111.800	1.00	0.70	0.05	0.70	0.04	0.08	MANGGARIS 3
2	23/11/2007	111.881	1.00	1.00	0.05	1.00	0.05	0.12	
3	23/11/2007	111.882	1.00	1.00	0.05	1.00	0.05	0.12	
4	23/11/2007	111.883	1.00	1.00	0.05	1.00	0.05	0.12	
5	24/11/2007	116.180	1.00	0.82	0.05	0.82	0.04	0.10	
6	24/11/2007	116.181	1.00	1.00	0.05	1.00	0.05	0.12	
7	24/11/2007	116.182	1.00	1.00	0.05	1.00	0.05	0.12	
8	24/11/2007	116.183	1.00	1.00	0.05	1.00	0.05	0.12	
9	24/11/2007	116.184	1.00	1.00	0.05	1.00	0.05	0.12	
10	24/11/2007	116.185	1.00	1.00	0.05	1.00	0.05	0.12	
11	25/11/2007	132.330	1.00	0.60	0.05	0.60	0.03	0.07	SAMPIR
12	25/11/2007	132.331	1.00	0.60	0.05	0.60	0.03	0.07	
13	25/11/2007	132.332	1.00	1.00	0.05	1.00	0.05	0.12	
14	25/11/2007	132.333	1.00	1.00	0.05	1.00	0.05	0.12	
15	25/11/2007	132.334	1.00	1.00	0.05	1.00	0.05	0.12	
16	28/11/2007	132.400	1.00	1.00	0.05	1.00	0.05	0.12	
17	28/11/2007	132.410	1.00	0.80	0.05	0.80	0.04	0.09	
18	28/11/2007	132.411	1.00	1.00	0.05	1.00	0.05	0.12	
19	28/11/2007	132.412	1.00	1.00	0.05	1.00	0.05	0.12	BINGKONGAN
20	28/11/2007	123.330	1.50	1.00	0.05	1.50	0.08	0.17	
21	28/11/2007	123.331	1.00	1.00	0.05	1.00	0.05	0.12	
22	28/11/2007	123.334	1.00	1.00	0.05	1.00	0.05	0.12	
23	28/11/2007	123.335	1.00	1.00	0.05	1.00	0.05	0.12	
24	29/11/2007	111.480	1.30	1.00	0.05	1.30	0.07	0.15	
25	29/11/2007	111.481	1.00	1.00	0.05	1.00	0.05	0.12	
26	29/11/2007	111.482	1.00	0.70	0.05	0.70	0.04	0.08	
27	29/11/2007	111.483	1.00	1.00	0.05	1.00	0.05	0.12	
28	29/11/2007	111.484	0.80	0.80	0.05	0.64	0.03	0.07	
29	29/11/2007	111.490	1.00	1.00	0.05	1.00	0.05	0.12	
30									
BALANCE END OF NOV :						259.54	12.08	28.03	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	443.94	22.21	51.49	
1	02/11/2007	187.400	1.00	0.80	0.05	0.80	0.04	0.09	
2	02/11/2007	187.432	1.00	1.00	0.05	1.00	0.05	0.12	
3	02/11/2007	187.43	1.00	1.00	0.05	1.00	0.05	0.12	
4	02/11/2007	187.435	0.70	0.80	0.05	0.56	0.03	0.06	
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
BALANCE END OF NOV :						447.30	22.38	51.88	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,580.53	285.99	2,866.52	184.73	22.50	207.23	428.60	52.21	480.81
TOTAL:				2,580.53	285.99	2,866.52	184.73	22.50	207.23	428.60	52.21	480.81

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM OCTOBERER 2007:						2,580.53	184.73	428.60	
1	11/1/2007	53.700	1.80	1.20	0.05	2.16	0.11	0.26	RHS
2	11/1/2007	61.100	1.40	0.60	0.05	0.84	0.04	0.09	LHS
3	11/1/2007	61.110	2.10	0.50	0.05	1.05	0.05	0.12	LHS
4	11/1/2007	61.120	1.50	1.10	0.05	1.65	0.08	0.19	LHS
5	11/1/2007	61.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
6	11/1/2007	61.710	0.40	0.20	0.05	0.08	0.00	0.00	LHS
7	11/1/2007	61.720	1.00	1.00	0.05	1.00	0.05	0.12	LHS
8	11/1/2007	61.730	0.60	0.30	0.05	0.18	0.01	0.02	LHS
9	11/1/2007	61.740	1.90	0.40	0.05	0.76	0.04	0.09	LHS
10	11/1/2007	62.400	1.30	0.80	0.05	1.04	0.05	0.12	LHS
11	11/1/2007	62.600	0.60	0.50	0.05	0.30	0.02	0.05	LHS
12	11/1/2007	62.610	0.60	0.60	0.05	0.36	0.02	0.05	LHS
13	11/1/2007	62.620	1.00	0.60	0.05	0.60	0.03	0.07	LHS
14	11/3/2007	76.900	1.20	0.40	0.05	0.48	0.02	0.05	LHS
15	11/3/2007	76.000	1.50	0.50	0.05	0.75	0.04	0.09	LHS
16	11/3/2007	75.800	1.80	1.20	0.05	2.16	0.11	0.26	LHS
17	11/3/2007	75.810	1.20	0.80	0.05	0.96	0.05	0.12	RHS
18	11/5/2007	140.750	1.10	0.80	0.08	0.88	0.07	0.16	LHS
19	11/5/2007	140.751	3.00	1.70	0.10	5.10	0.51	1.18	RHS
20	1/5/2007	140.752	2.70	1.00	0.06	2.70	0.16	0.37	RHS
21	1/5/2007	140.700	1.70	0.90	0.20	1.53	0.31	0.72	LHS
22	1/5/2007	140.400	1.60	0.50	0.20	0.80	0.16	0.37	LHS
23	1/5/2007	137.700	3.70	2.60	0.20	9.62	1.92	4.45	RHS
24	11/7/2007	135.300	2.70	1.60	0.05	4.32	0.22	0.51	LHS
25	11/7/2007	135.200	3.00	2.00	0.08	6.00	0.48	1.11	LHS
26	11/7/2007	135.100	1.50	1.30	0.10	1.95	0.20	0.46	LHS
27	11/7/2007	135.110	1.70	1.40	0.10	2.38	0.24	0.56	LHS
28	11/7/2007	112.300	1.50	0.70	0.15	1.05	0.16	0.37	LHS
29	11/7/2007	112.310	1.00	0.40	0.10	0.40	0.04	0.09	LHS
30	11/7/2007	108.300	4.60	2.20	0.15	10.12	1.52	3.53	LHS
CARRIED FORWARD:						2,641.87	191.45	444.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,641.87	191.45	444.20	
31	11/7/2007	106.300	1.10	0.70	0.14	0.77	0.11	0.26	LHS
32	11/7/2007	106.310	2.00	1.40	0.05	2.80	0.14	0.32	LHS
33	11/7/2007	101.800	5.10	1.20	0.05	6.12	0.31	0.72	LHS
34	11/7/2007	101.810	2.30	1.10	0.05	2.53	0.13	0.30	LHS
35	11/7/2007	101.820	2.30	1.00	0.05	2.30	0.12	0.28	LHS
36	11/7/2007	101.830	1.30	1.10	0.05	1.43	0.07	0.16	LHS
37	11/7/2007	101.840	1.10	0.70	0.05	0.77	0.04	0.09	LHS
38	11/9/2007	45.800	3.60	3.20	0.10	11.52	1.15	2.67	RHS
39	11/9/2007	45.800	7.00	4.10	0.10	28.70	2.87	6.66	LHS
40	11/12/2007	45.810	3.90	3.10	0.08	12.09	0.97	2.25	RHS
41	11/12/2007	45.820	3.10	1.10	0.05	3.41	0.17	0.39	RHS
42	11/12/2007	45.830	2.10	0.80	0.05	1.68	0.08	0.19	RHS
43	11/12/2007	45.810	2.50	0.90	0.10	2.25	0.23	0.53	LHS
44	11/12/2007	45.820	3.70	3.60	0.10	13.32	1.33	3.09	LHS
45	11/14/2007	50.100	2.20	1.70	0.10	3.74	0.37	0.86	LHS
46	11/14/2007	50.110	3.30	1.40	0.08	4.62	0.37	0.86	LHS
47	11/14/2007	50.200	0.60	0.40	0.06	0.24	0.01	0.02	RHS
48	11/14/2007	50.210	0.70	0.40	0.08	0.28	0.02	0.05	LHS
49	11/14/2007	50.220	0.80	0.80	0.15	0.64	0.10	0.23	LHS
50	11/14/2007	63.000	3.70	1.60	0.05	5.92	0.30	0.70	LHS
51	11/14/2007	63.010	5.30	1.50	0.05	7.95	0.40	0.93	LHS
52	11/14/2007	63.020	3.10	1.60	0.05	4.96	0.25	0.58	LHS
53	11/14/2007	63.030	1.20	0.70	0.05	0.84	0.04	0.09	LHS
54	11/14/2007	63.040	1.20	0.30	0.05	0.36	0.02	0.05	LHS
55	11/16/2007	50.300	1.60	1.40	0.08	2.24	0.18	0.42	LHS
56	11/16/2007	50.310	2.10	1.80	0.10	3.78	0.38	0.88	LHS
57	11/16/2007	51.000	2.50	1.90	0.10	4.75	0.48	1.11	LHS
58	11/16/2007	51.200	0.70	0.40	0.05	0.28	0.01	0.02	LHS
59	11/16/2007	51.400	2.50	0.50	0.06	1.25	0.08	0.19	LHS
60	11/19/2007	47.600	2.30	0.80	0.05	1.84	0.09	0.21	LHS
CARRIED FORWARD:						2,775.25	202.27	469.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,775.25	202.27	469.31	
61	11/19/2007	53.800	1.50	1.30	0.15	1.95	0.29	0.67	RHS
62	11/19/2007	53.810	2.30	1.50	0.10	3.45	0.35	0.81	LHS
63	11/21/2007	45.900	3.20	0.80	0.05	2.56	0.13	0.30	RHS
64	11/21/2007	45.910	1.80	0.70	0.05	1.26	0.06	0.14	RHS
65	11/21/2007	45.920	1.90	0.90	0.05	1.71	0.09	0.21	RHS
66	11/21/2007	45.930	0.90	0.60	0.05	0.54	0.03	0.07	RHS
67	11/21/2007	46.000	3.30	1.10	0.05	3.63	0.18	0.42	RHS
68	11/21/2007	46.010	0.90	0.50	0.05	0.45	0.02	0.05	RHS
69	11/21/2007	46.020	2.20	1.00	0.05	2.20	0.11	0.26	RHS
70	11/21/2007	46.030	1.10	1.00	0.05	1.10	0.06	0.14	RHS
71	11/21/2007	46.100	3.50	2.00	0.05	7.00	0.35	0.81	RHS
72	11/23/2007	73.500	0.90	0.30	0.05	0.27	0.01	0.02	RHS
73	11/23/2007	73.500	0.70	0.60	0.05	0.42	0.02	0.05	RHS
74	11/23/2007	73.510	0.90	0.70	0.05	0.63	0.03	0.07	RHS
75	11/23/2007	73.510	1.10	0.50	0.05	0.55	0.03	0.07	RHS
76	11/23/2007	73.520	0.40	0.40	0.05	0.16	0.01	0.02	RHS
77	11/23/2007	73.520	0.50	0.40	0.05	0.20	0.01	0.02	RHS
78	11/23/2007	73.530	0.30	0.20	0.05	0.06	0.00	0.00	RHS
79	11/23/2007	73.530	0.20	0.20	0.05	0.04	0.00	0.00	RHS
80	11/23/2007	73.600	1.10	0.80	0.05	0.88	0.04	0.09	RHS
81	11/23/2007	74.000	0.60	0.50	0.05	0.30	0.02	0.05	RHS
82	11/23/2007	74.010	1.20	0.30	0.05	0.36	0.02	0.05	LHS
83	11/23/2007	74.020	0.30	0.20	0.05	0.06	0.00	0.00	RHS
84	11/23/2007	74.100	4.40	0.40	0.05	1.76	0.09	0.21	RHS
85	11/23/2007	74.110	0.20	0.20	0.05	0.04	0.00	0.00	RHS
86	11/23/2007	74.120	1.00	0.50	0.05	0.50	0.03	0.07	LHS
87	11/23/2007	74.130	0.60	0.50	0.05	0.30	0.02	0.05	LHS
88	11/23/2007	74.200	1.00	1.00	0.05	1.00	0.05	0.12	RHS
89	11/23/2007	78.900	1.30	0.60	0.05	0.78	0.04	0.09	RHS
90	11/23/2007	78.910	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						2,809.71	204.38	474.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,809.71	204.38	474.22	
91	11/24/2007	75.000	0.30	0.20	0.05	0.06	0.00	0.00	LHS
92	11/24/2007	75.010	1.70	0.50	0.05	0.85	0.04	0.09	LHS
93	11/24/2007	75.020	1.80	0.90	0.05	1.62	0.08	0.19	LHS
94	11/24/2007	75.030	0.80	0.60	0.05	0.48	0.02	0.05	LHS
95	11/24/2007	75.040	0.70	0.60	0.05	0.42	0.02	0.05	LHS
96	11/24/2007	75.400	1.60	1.00	0.05	1.60	0.08	0.19	LHS
97	11/24/2007	75.500	1.30	1.00	0.05	1.30	0.07	0.16	RHS
98	11/24/2007	77.200	1.00	0.90	0.05	0.90	0.05	0.12	RHS
99	11/24/2007	77.600	1.00	0.70	0.05	0.70	0.04	0.09	LHS
100	11/26/2007	48.100	1.30	0.40	0.05	0.52	0.03	0.07	RHS
101	11/26/2007	48.100	1.30	0.60	0.05	0.78	0.04	0.09	RHS
102	11/26/2007	48.110	0.70	0.30	0.05	0.21	0.01	0.02	RHS
103	11/26/2007	48.110	0.60	0.50	0.05	0.30	0.02	0.05	RHS
104	11/26/2007	48.120	0.60	0.60	0.05	0.36	0.02	0.05	RHS
105	11/26/2007	48.120	0.60	0.30	0.05	0.18	0.01	0.02	RHS
106	11/26/2007	48.130	0.30	0.20	0.05	0.06	0.00	0.00	RHS
107	11/26/2007	47.900	2.00	0.60	0.05	1.20	0.06	0.14	RHS
108	11/26/2007	47.900	0.40	0.20	0.05	0.08	0.00	0.00	RHS
109	11/26/2007	47.910	0.60	0.40	0.05	0.24	0.01	0.02	RHS
110	11/26/2007	47.910	0.80	0.50	0.05	0.40	0.02	0.05	RHS
111	11/26/2007	47.920	0.80	0.50	0.05	0.40	0.02	0.05	RHS
112	11/26/2007	47.920	1.30	0.80	0.05	1.04	0.05	0.12	LHS
113	11/26/2007	47.930	2.10	1.20	0.05	2.52	0.13	0.30	LHS
114	11/26/2007	47.930	2.00	1.00	0.05	2.00	0.10	0.23	LHS
115	11/26/2007	47.940	1.20	0.50	0.05	0.60	0.03	0.07	LHS
116	11/26/2007	47.940	1.30	0.40	0.05	0.52	0.03	0.07	LHS
117	11/26/2007	47.950	1.50	1.40	0.05	2.10	0.11	0.26	LHS
118	11/27/2007	47.800	0.50	0.40	0.05	0.20	0.01	0.02	RHS
119	11/27/2007	47.800	0.30	0.30	0.05	0.09	0.00	0.00	RHS
120	11/27/2007	47.810	0.60	0.40	0.05	0.24	0.01	0.02	RHS
CARRIED FORWARD:						2,831.68	205.49	476.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,831.68	205.49	476.81	
121	11/27/2007	47.810	0.30	0.20	0.05	0.06	0.00	0.00	RHS
122	11/27/2007	47.820	1.10	0.70	0.05	0.77	0.04	0.09	RHS
123	11/27/2007	47.820	0.40	0.30	0.05	0.12	0.01	0.02	RHS
124	11/27/2007	47.830	0.80	0.50	0.05	0.40	0.02	0.05	RHS
125	11/27/2007	47.830	0.40	0.40	0.05	0.16	0.01	0.02	RHS
126	11/27/2007	47.840	2.10	0.70	0.05	1.47	0.07	0.16	RHS
127	11/27/2007	47.840	0.40	0.40	0.05	0.16	0.01	0.02	RHS
128	11/27/2007	47.850	0.70	0.40	0.05	0.28	0.01	0.02	RHS
129	11/27/2007	47.850	0.50	0.40	0.05	0.20	0.01	0.02	LHS
130	11/27/2007	47.860	0.30	0.30	0.05	0.09	0.00	0.00	LHS
131	11/27/2007	47.860	0.40	0.30	0.05	0.12	0.01	0.02	LHS
132	11/27/2007	47.870	1.10	0.70	0.05	0.77	0.04	0.09	LHS
133	11/27/2007	47.870	0.90	0.40	0.05	0.36	0.02	0.05	LHS
134	11/27/2007	47.880	0.80	0.30	0.05	0.24	0.01	0.02	LHS
135	11/27/2007	47.880	0.80	0.40	0.05	0.32	0.02	0.05	LHS
136	11/27/2007	47.890	1.20	0.50	0.05	0.60	0.03	0.07	LHS
137	11/27/2007	47.700	2.30	0.70	0.05	1.61	0.08	0.19	LHS
138	11/27/2007	47.710	2.00	0.90	0.05	1.80	0.09	0.21	LHS
139	11/27/2007	47.720	1.30	0.80	0.05	1.04	0.05	0.12	LHS
140	11/27/2007	47.730	1.70	1.10	0.05	1.87	0.09	0.21	LHS
141	11/29/2007	46.300	5.20	0.70	0.05	3.64	0.18	0.42	LHS
142	11/29/2007	45.400	0.40	0.30	0.05	0.12	0.01	0.02	RHS
143	11/29/2007	46.310	0.40	0.20	0.05	0.08	0.00	0.00	RHS
144	11/29/2007	46.310	1.20	0.90	0.05	1.08	0.05	0.12	RHS
145	11/29/2007	46.320	0.50	0.40	0.05	0.20	0.01	0.02	RHS
146	11/29/2007	46.320	0.80	0.50	0.05	0.40	0.02	0.05	RHS
147	11/29/2007	46.330	0.50	0.40	0.05	0.20	0.01	0.02	RHS
148	11/29/2007	46.330	0.80	0.40	0.05	0.32	0.02	0.05	RHS
149	11/29/2007	46.340	0.80	0.20	0.05	0.16	0.01	0.02	RHS
150	11/29/2007	46.340	3.70	0.40	0.05	1.48	0.07	0.16	RHS
CARRIED FORWARD:						2,851.80	206.49	479.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,851.80	206.49	479.12	
151	11/29/2007	46.350	0.30	0.30	0.05	0.09	0.00	0.00	RHS
152	11/29/2007	46.350	0.50	0.50	0.05	0.25	0.01	0.02	RHS
153	11/29/2007	46.360	0.50	0.40	0.05	0.20	0.01	0.02	RHS
154	11/29/2007	46.360	0.90	0.40	0.05	0.36	0.02	0.05	RHS
155	11/29/2007	46.370	1.20	0.50	0.05	0.60	0.03	0.07	RHS
156	11/29/2007	46.370	1.00	0.50	0.05	0.50	0.03	0.07	RHS
157	11/29/2007	46.380	0.40	0.40	0.05	0.16	0.01	0.02	RHS
158	11/29/2007	46.380	0.60	0.40	0.05	0.24	0.01	0.02	RHS
159	11/29/2007	46.390	1.00	0.50	0.05	0.50	0.03	0.07	RHS
160	11/29/2007	46.390	1.30	0.60	0.05	0.78	0.04	0.09	RHS
161	11/29/2007	46.400	0.50	0.30	0.05	0.15	0.01	0.02	RHS
162	11/29/2007	46.400	0.60	0.50	0.05	0.30	0.02	0.05	RHS
163	11/29/2007	46.500	0.40	0.40	0.05	0.16	0.01	0.02	RHS
164	11/30/2007	47.700	1.20	0.40	0.05	0.48	0.02	0.05	RHS
165	11/30/2007	47.700	0.60	0.40	0.05	0.24	0.01	0.02	RHS
166	11/30/2007	47.710	0.50	0.50	0.05	0.25	0.01	0.02	RHS
167	11/30/2007	47.710	1.10	0.70	0.05	0.77	0.04	0.09	RHS
168	11/30/2007	47.720	2.30	0.50	0.05	1.15	0.06	0.14	RHS
169	11/30/2007	47.720	0.60	0.30	0.05	0.18	0.01	0.02	RHS
170	11/30/2007	47.730	2.00	1.10	0.05	2.20	0.11	0.26	RHS
171	11/30/2007	47.730	0.60	0.40	0.05	0.24	0.01	0.02	RHS
172	11/30/2007	47.740	0.60	0.40	0.05	0.24	0.01	0.02	RHS
173	11/30/2007	47.740	1.40	0.60	0.05	0.84	0.04	0.09	RHS
174	11/30/2007	47.750	1.60	0.70	0.05	1.12	0.06	0.14	RHS
175	11/30/2007	47.750	1.60	0.40	0.05	0.64	0.03	0.07	RHS
176	11/30/2007	47.760	2.60	0.80	0.05	2.08	0.10	0.23	RHS
177									
178									
179									
180									
CARRIED FORWARD:						2,866.52	207.23	480.81	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOKAWI
LOCATION : CH0.599 (RHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOKAWI
LOCATION : CH0.597 (RHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	90.20	11.40	101.60
TOTAL				90.20	11.40	101.60

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 33.080 (KM 33.080) - LHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 33.080 (KM 33.080) - LHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

**CRACK SEALING
GRAND SUMMARY**

MONTH: NOVEMBER 2007

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	9,835.12	0.00	9,835.12
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	6,741.00	0.00	6,741.00
Kudat	01	Jalan Kota Kinabalu-Kudat	4,092.00	0.00	4,092.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	510.80	0.00	510.80
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	75.75	94.90	170.65
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	308.50	0.00	308.50
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	12.00	12.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	939.85	0.00	939.85
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	794.30	0.00	794.30
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	425.80	0.00	425.80
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,628.80	222.20	1,851.00
	502	Jalan Beaufort-Menumbok	210.20	0.00	210.20
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,893.97	383.10	2,277.07
Kuala Penyu	502	Jalan Beaufort-Menumbok	569.18	86.00	655.18
TOTAL			28,025.27	798.20	28,823.47

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month :OCTOBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,628.80	222.20	1,851.00
2	Beaufort	502	Jalan Beaufort - Menumbok	210.20	-	210.20
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,893.97	383.10	2,277.07
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	569.18	86.00	655.18
TOTAL:				4,302.15	691.30	4,993.45

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	1628.80	-
1	30/11/2007	89.187	8.60	RHS
2	30/11/2007	89.188	12.90	LHS
3	30/11/2007	89.200	5.80	LHS
4	30/11/2007	89.205	9.00	RHS
5	30/11/2007	89.230	12.60	LHS
6	30/11/2007	92.015	12.80	LHS
7	30/11/2007	92.022	12.80	LHS
8	30/11/2007	92.025	4.60	RHS
9	30/11/2007	92.030	4.50	RHS
10	30/11/2007	92.031	8.70	LHS
11	30/11/2007	92.040	6.90	LHS
12	30/11/2007	98.368	36.70	RHS
13	30/11/2007	98.370	34.20	LHS
14	30/11/2007	98.420	3.90	LHS
15	30/11/2007	98.440	11.30	LHS
16	30/11/2007	98.460	0.40	RHS
17	30/11/2007	98.462	24.90	RHS
18	30/11/2007	98.480	11.60	LHS
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			1851.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	1,893.97	-
1	02/11/2007	154.900	2.20	RHS
2	17/11/2007	136.137	13.30	LHS
3	17/11/2007	136.138	27.00	LHS
4	17/11/2007	136.142	19.30	LHS
5	17/11/2007	136.145	30.40	RHS
6	17/11/2007	136.150	29.20	LHS
7	17/11/2007	136.156	18.00	LHS
8	17/11/2007	136.162	24.70	LHS
9	17/11/2007	136.192	7.10	LHS
10	17/11/2007	136.200	3.60	LHS
11	17/11/2007	136.205	3.20	LHS
12	17/11/2007	136.280	36.10	LHS
13	17/11/2007	136.300	28.50	LHS
14	17/11/2007	136.325	33.20	LHS
15	17/11/2007	136.340	29.40	LHS
16	17/11/2007	136.350	30.00	LHS
17	17/11/2007	136.360	22.00	LHS
18	17/11/2007	136.375	25.90	LHS
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			2,277.07	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER '2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	210.20	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			210.20	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	939.85	-	939.85
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	794.30	-	794.30
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	425.80	-	425.80
TOTAL:				2,159.95	-	2,159.95

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			939.85	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			939.85	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WESTCOAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			794.30	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			794.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			425.80	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			425.80	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	510.80	-	510.80
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL:					0.00	510.80

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			510.80	
TOTAL :			510.80	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	75.70	94.90	170.60
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	308.50	-	308.50
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL:				384.20	-	479.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JLN KK-KENINGAU-TENOM
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			75.70	
1	11/5/2007	27.020	8.20	RHS
2	11/5/2007	27.021	12.80	RHS
3	11/5/2007	27.022	14.60	RHS
4	11/5/2007	27.024	30.40	RHS
5	11/5/2007	27.026	1.20	RHS
6	11/5/2007	26.470	5.10	LHS
7	11/5/2007	26.473	8.60	LHS
8	11/5/2007	26.475	7.80	LHS
9	11/5/2007	26.476	3.60	LHS
10	11/5/2007	26.478	2.60	RHS
TOTAL:			170.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
MONTH: NOVEMBER 2007

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			308.50	
TOTAL:			308.50	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

MONTH : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	9,835.12	0.00	9,835.12
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	6,741.00	0.00	6,741.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	4,092.00	0.00	4,092.00
TOTAL:				20,668.12	0.00	20,668.12

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			6741.00	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
BALANCE END OF NOVEMBER :			6741.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	12.00	12.00
TOTAL:				-	12.00	12.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD FROM OCTOBERER 2007:			0.00	
1	11/22/2007	46.100	82.700	RHS
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			12.00	

DISTRICT : KOTA BELUD
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH1103.880

R01 - PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: NOVEMEBR 2007

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	4,471.96	216.67	4,688.63
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	884.11	0.00	884.11
Kudat	01	Jalan Kota Kinabalu-Kudat	1,891.22	0.00	1,891.22
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	10.01	0.00	10.01
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	443.79	0.00	443.79
	500	Jalan Kota Kinabalu-Keningau-Tenom	11.26	0.00	11.26
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	434.81	355.14	789.95
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	291.60	0.00	291.60
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	31.91	0.00	31.91
Beaufort	01	Jalan Kota Kinabalu-Sindumin	94.78	0.00	94.78
	502	Jalan Beaufort-Menumbok	18.67	34.50	53.17
Sipitang	01	Jalan Kota Kinabalu-Sindumin	27.10	0.00	27.10
Kuala Penyu	502	Jalan Beaufort-Menumbok	324.06	7.87	331.93
TOTAL			8,935.28	614.18	9,549.46

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : NOVEMBER '2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	94.78	-	94.78
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	27.10	-	27.10
3	Beaufort	502	Jalan Beaufort - Menumbok	18.67	34.50	53.17
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	324.06	7.87	331.93
TOTAL				464.61	42.37	506.98

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		BROUGHT FORWARD:			94.78	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					94.78	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					18.67	
1	07/11/2007	0.595	13.00	1.30	16.90	LHS
2	07/11/2007	0.600	16.00	1.10	17.60	LHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					53.17	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	434.81	355.14	789.95
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	291.60	-	291.60
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	31.91	-	31.91
TOTAL				758.32	355.14	1,113.46

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					434.81	
1	11/1/2007	89.153	6.40	0.60	3.84	Crocodile crack/RHS
2	11/1/2007	89.230	6.40	0.50	3.20	Crocodile crack/RHS
3	11/1/2007	89.466	2.80	0.50	1.40	Crocodile crack/RHS
4	11/1/2007	89.469	2.60	0.60	1.56	Crocodile crack/RHS
5	11/1/2007	89.473	2.10	0.60	1.26	Crocodile crack/RHS
6	11/1/2007	89.474	4.10	0.80	3.28	Crocodile crack/RHS
7	11/1/2007	89.475	2.10	0.50	1.05	Crocodile crack/RHS
8	11/1/2007	89.490	2.40	0.50	1.20	Crocodile crack/RHS
9	11/1/2007	89.491	9.60	0.60	5.76	Crocodile crack/RHS
10	11/1/2007	89.593	16.20	0.70	11.34	Crocodile crack/RHS
11	11/1/2007	89.550	68.12	0.80	54.50	Crocodile crack/RHS
12	11/1/2007	89.551	76.20	0.60	45.72	Crocodile crack/RHS
13	11/5/2007	86.523	17.10	1.00	17.10	Crocodile crack/RHS
14	11/5/2007	86.735	5.30	1.20	6.36	Crocodile crack/RHS
15	11/5/2007	87.066	32.30	1.20	38.76	Crocodile crack/RHS
16	11/6/2007	86.546	4.00	1.00	4.00	Crocodile crack/RHS
17	11/6/2007	86.546	2.10	1.00	2.10	Crocodile crack/LHS
18	11/6/2007	86.560	2.10	0.80	1.68	Crocodile crack/RHS
19	11/6/2007	86.607	5.40	1.20	6.48	Crocodile crack/RHS
20	11/6/2007	86.610	4.60	1.20	5.52	Crocodile crack/RHS
21	11/6/2007	86.638	3.10	0.60	1.86	Crocodile crack/RHS
22	11/7/2007	86.132	2.70	0.60	1.62	Crocodile crack/RHS
23	11/7/2007	86.199	5.70	0.70	3.99	Crocodile crack/RHS
24	11/7/2007	86.315	2.90	0.80	2.32	Crocodile crack/RHS
25	11/7/2007	86.343	4.30	1.00	4.30	Crocodile crack/RHS
26	11/7/2007	86.400	2.50	1.10	2.75	Crocodile crack/LHS
27	11/7/2007	86.400	5.90	1.10	6.49	Crocodile crack/RHS
28	11/7/2007	86.676	4.50	1.30	5.85	Crocodile crack/LHS
29	11/7/2007	86.826	14.80	0.80	11.84	Crocodile crack/RHS
30	11/7/2007	86.815	5.40	0.80	4.32	Crocodile crack/LHS
CARRIED FORWARD :					696.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					696.26	
31	11/7/2007	87.014	17.40	0.90	15.66	Crocodile crack/RHS
32	11/7/2007	87.078	2.50	0.80	2.00	Crocodile crack/RHS
33	11/10/2007	91.619	1.90	0.70	1.33	Crocodile crack/RHS
34	11/10/2007	91.635	0.90	0.70	0.63	Crocodile crack/RHS
35	11/10/2007	91.636	10.80	0.80	8.64	Crocodile crack/RHS
36	11/10/2007	91.643	3.00	0.80	2.40	Crocodile crack/RHS
37	11/10/2007	91.653	2.00	0.60	1.20	Crocodile crack/RHS
38	11/10/2007	91.656	3.10	0.80	2.48	Crocodile crack/RHS
39	11/10/2007	91.657	1.30	0.60	0.78	Crocodile crack/RHS
40	11/10/2007	91.659	3.60	0.70	2.52	Crocodile crack/LHS
41	11/10/2007	91.691	3.60	0.90	3.24	Crocodile crack/RHS
42	11/10/2007	91.693	2.30	0.70	1.61	Crocodile crack/RHS
43	11/10/2007	91.700	4.30	0.80	3.44	Crocodile crack/RHS
44	11/10/2007	91.702	1.70	0.60	1.02	Crocodile crack/RHS
45	11/10/2007	91.704	1.60	0.60	0.96	Crocodile crack/RHS
46	11/10/2007	91.733	2.00	0.60	1.20	Crocodile crack/RHS
47	11/10/2007	91.751	3.60	0.60	2.16	Crocodile crack/RHS
48	11/10/2007	91.763	4.80	0.70	3.36	Crocodile crack/RHS
49	11/28/2007	45.600	11.00	0.70	7.70	Crocodile crack/LHS
50	11/28/2007	45.619	17.00	0.80	13.60	Crocodile crack/RHS
51	11/28/2007	45.603	22.20	0.80	17.76	Crocodile crack/RHS
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					789.95	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					291.60	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					291.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					31.91	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					31.91	

LINTASAN RESOURCES SDN. BHD.
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - PAVEMENT TREATMENT RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	10.01	-	10.01
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	443.79	-	443.79
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	11.26	-	11.26
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				455.05	-	455.05

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JLN KOTA KINABALU-SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m²)	REMARKS
BROUGHT FORWARD:					10.01	
TOTAL:					10.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JLN KOTA KINABALU-SINDUMIN
MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					443.79	
TOTAL:					443.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JLN KK-KENINGAU-TENOM
MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					11.26	
TOTAL:					11.26	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	4,471.56	216.67	4,688.23
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	884.11	-	884.11
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	1,891.22	-	1,891.22
TOTAL				7,246.89	216.67	7,463.56

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4471.56	
1	29/11/2007	87.480	4.60	1.50	6.90	KG. KESAPANG
2	29/11/2007	87.480	18.10	1.40	25.34	
3	29/11/2007	87.480	8.40	1.40	11.76	
4	30/11/2007	103.880	30.90	2.00	61.80	KG. MANTANAU
5	30/11/2007	103.880	5.00	1.80	9.00	
6	30/11/2007	103.880	5.70	1.20	6.84	
7	30/11/2007	103.780	20.30	1.50	30.45	
8	30/11/2007	103.780	1.50	0.95	1.43	
9	30/11/2007	103.680	18.40	3.00	55.20	
10	30/11/2007	103.680	5.30	1.50	7.95	
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF NOV :					4,688.23	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: NOVEMBER 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					884.11	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF NOV :					884.11	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - PAVEMENT TREATMENT RECORD

Month : November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: NOVEMBER 2007

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	300.50	0.00	300.50
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	45.00	0.00	45.00
Kudat	01	Jalan Kota Kinabalu-Kudat	200.00	0.00	200.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	368.60	0.00	368.60
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	84.00	0.00	84.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	735.00	0.00	735.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
TOTAL			1,733.10	0.00	1,733.10

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	368.60	-	368.60
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	84.00	-	84.00
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	735.00	-	735.00
TOTAL				1,187.60	-	1,187.60

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					368.60	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					368.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					84.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					84.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					735.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					735.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	300.50	-	300.50
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	45.00	-	45.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	200.00	-	200.00
TOTAL				545.50	-	545.50

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: November 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : NOVEMBER 2007

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
TOTAL				-	-	-