

R01

(POTHOLE PATCHING)

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 36.990 (KM 36.990) - RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH186.432


R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH71.180

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: APRIL 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	44.29	13.31	57.60
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	4.03	2.40	6.43
Kudat	01	Jalan Kota Kinabalu-Kudat	26.33	10.16	36.49
Tuaran	01	Jalan Kota Kinabalu-Kudat	37.79	14.01	51.80
	22	Jalan Kota Kinabalu-Sandakan	89.30	41.17	130.47
	503	Jalan Berungis-Kota Belud	6.69	10.55	17.24
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	70.49	4.52	75.01
	01	Jalan Kota Kinabalu-Sindumin	0.70	1.89	2.59
	606	Jalan Susur Sepangar Bay	32.20	2.25	34.45
	607	Jalan Masuk Ke Pelabuhan Baru	1.31	0.00	1.31
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	46.44	8.05	54.49
	500	Jalan Kota Kinabalu-Keningau-Tenom	31.73	35.62	67.35
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	23.30	27.14	50.44
Papar	01	Jalan Kota Kinabalu-Sindumin	228.25	134.52	362.77
Ranau	22	Jalan Kota Kinabalu-Sandakan	172.95	94.43	267.38
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	23.91	4.49	28.40
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1.80	0.18	1.98
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.48	0.73	1.21
Beaufort	01	Jalan Kota Kinabalu-Sindumin	11.07	0.48	11.54
	502	Jalan Beaufort-Menumbok	16.35	4.69	21.04
Sipitang	01	Jalan Kota Kinabalu-Sindumin	5.96	0.00	5.96
Kuala Penyu	502	Jalan Beaufort-Menumbok	11.60	20.86	32.46
TOTAL			886.96	431.45	1,318.41

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	96.215	4.100	100.315	4.768	0.206	4.974	11.065	0.479	11.544
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	50.850	0.000	50.850	2.560	0.000	2.560	5.955	0.000	5.955
3	Beaufort	502	Jalan Beaufort - Menumbok	174.095	40.310	214.405	7.042	2.019	9.061	16.347	4.688	21.035
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	102.060	179.735	281.795	4.998	8.991	13.989	11.602	20.862	32.464
TOTAL:				423.220	224.145	647.365	19.368	11.216	30.584	44.969	26.029	70.998

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	96.215	4.768	11.065	-
1	09/04/2008	95.860	2.70	1.10	0.050	2.970	0.149	0.346	LHS
2	09/04/2008	95.550	0.50	0.40	0.050	0.200	0.010	0.023	M
3	09/04/2008	94.906	0.70	0.30	0.050	0.210	0.011	0.026	LHS
4	09/04/2008	93.415	0.90	0.80	0.050	0.720	0.036	0.084	RHS
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						100.315	4.974	11.544	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	50.850	2.560	5.955	-
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						50.850	2.560	5.955	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	174.095	7.042	16.347	
1	02/04/2008	2.340	0.50	0.30	0.050	0.150	0.008	0.019	RHS
2	02/04/2008	2.350	0.40	0.40	0.050	0.160	0.008	0.019	RHS
3	02/04/2008	2.355	0.30	0.30	0.050	0.090	0.005	0.012	RHS
4	02/04/2008	2.360	0.60	0.50	0.050	0.300	0.015	0.035	RHS
5	02/04/2008	2.525	0.40	0.40	0.050	0.160	0.008	0.019	LHS
6	02/04/2008	2.639	1.70	0.60	0.050	1.020	0.051	0.118	LHS
7	02/04/2008	2.640	0.40	0.30	0.050	0.120	0.006	0.014	LHS
8	02/04/2008	3.841	1.20	0.60	0.050	0.720	0.036	0.084	LHS
9	02/04/2008	4.360	0.70	0.60	0.050	0.420	0.021	0.049	RHS
10	02/04/2008	4.435	0.60	0.60	0.050	0.360	0.018	0.042	LHS
11	02/04/2008	4.442	0.60	0.50	0.050	0.300	0.015	0.035	LHS
12	02/04/2008	6.090	0.70	0.50	0.050	0.350	0.018	0.042	LHS
13	02/04/2008	10.022	1.10	1.00	0.050	1.100	0.055	0.128	LHS
14	02/04/2008	10.350	1.30	1.30	0.050	1.690	0.085	0.197	RHS
15	02/04/2008	10.390	2.60	1.20	0.050	3.120	0.156	0.362	RHS
16	02/04/2008	11.380	0.50	0.50	0.050	0.250	0.013	0.030	LHS
17	02/04/2008	11.390	0.60	0.50	0.050	0.300	0.015	0.035	LHS
18	02/04/2008	11.395	2.50	1.10	0.050	2.750	0.138	0.320	LHS
19	12/04/2008	13.020	1.60	1.20	0.050	1.920	0.096	0.223	LHS
20	12/04/2008	13.062	2.60	2.00	0.050	5.200	0.260	0.603	LHS
21	12/04/2008	13.190	0.70	0.60	0.050	0.420	0.021	0.049	RHS
22	12/04/2008	13.192	2.80	1.50	0.050	4.200	0.210	0.487	RHS
23	12/04/2008	13.195	2.00	1.30	0.050	2.600	0.130	0.302	RHS
24	26/04/2008	12.035	4.20	1.80	0.050	7.560	0.378	0.877	LHS
25	26/04/2008	12.036	1.70	0.50	0.050	0.850	0.043	0.100	LHS
26	26/04/2008	12.250	3.00	1.40	0.050	4.200	0.210	0.487	LHS
27									
28									
29									
30									
CARRIED FORWARD:						214.405	9.061	21.035	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	102.060	4.998	11.602	
1	03/04/2008	30.505	2.30	2.00	0.050	4.600	0.230	0.534	RHS
2	03/04/2008	27.510	2.70	1.50	0.050	4.050	0.203	0.471	LHS
3	04/04/2008	27.528	5.10	2.30	0.050	11.730	0.587	1.362	LHS
4	07/04/2008	33.006	9.30	2.20	0.050	20.460	1.023	2.373	LHS
5	08/04/2008	33.440	2.10	1.60	0.050	3.360	0.168	0.390	LHS
6	08/04/2008	42.630	4.10	3.50	0.050	14.350	0.718	1.666	RHS
7	14/04/2008	47.170	7.20	2.50	0.050	18.000	0.900	2.088	LHS
8	16/04/2008	50.412	1.30	0.40	0.050	0.520	0.026	0.060	RHS
9	16/04/2008	51.055	1.00	0.30	0.050	0.300	0.015	0.035	LHS
10	16/04/2008	51.056	0.30	0.30	0.050	0.090	0.005	0.012	LHS
11	16/04/2008	51.057	0.70	0.60	0.050	0.420	0.021	0.049	LHS
12	16/04/2008	51.058	0.50	0.30	0.050	0.150	0.008	0.019	LHS
13	16/04/2008	56.380	5.50	1.70	0.050	9.350	0.468	1.086	LHS
14	17/04/2008	47.303	8.30	2.50	0.050	20.750	1.038	2.408	RHS
15	18/04/2008	47.440	7.20	2.50	0.050	18.000	0.900	2.088	LHS
16	22/04/2008	33.550	4.50	1.90	0.050	8.550	0.428	0.993	LHS
17	22/04/2008	42.776	5.00	2.00	0.050	10.000	0.500	1.160	LHS
18	23/04/2008	42.800	6.10	2.20	0.050	13.420	0.671	1.557	RHS
19	23/04/2008	43.230	2.60	2.40	0.050	6.240	0.312	0.724	LHS
20	24/04/2008	44.290	6.10	2.30	0.050	14.030	0.702	1.629	LHS
21	24/04/2008	36.990	2.10	0.65	0.050	1.365	0.068	0.158	RHS
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						281.795	13.989	32.464	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	238.73	60.85	299.58	10.31	1.93	12.24	23.91	4.49	28.40
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	23.07	2.24	25.31	0.78	0.08	0.86	1.80	0.18	1.98
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	7.78	11.21	18.99	0.21	0.31	0.52	0.48	0.73	1.21
TOTAL:				269.58	74.30	343.88	11.30	2.32	13.62	26.19	5.40	31.59

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						238.73	10.31	23.91	
1	4/1/2008	61.380	0.90	0.80	0.025	0.72	0.02	0.05	LHS
2	4/1/2008	64.453	0.80	0.70	0.025	0.56	0.01	0.02	LHS
3	4/1/2008	64.479	0.70	0.70	0.025	0.49	0.01	0.02	LHS
4	4/1/2008	64.483	0.90	0.70	0.025	0.63	0.02	0.05	LHS
5	4/1/2008	64.606	1.10	0.80	0.025	0.88	0.02	0.05	LHS
6	4/1/2008	64.878	1.80	1.00	0.025	1.80	0.05	0.12	RHS
7	4/1/2008	64.880	0.80	0.80	0.025	0.64	0.02	0.05	RHS
8	4/1/2008	65.060	0.90	0.60	0.025	0.54	0.01	0.02	RHS
9	4/2/2008	65.665	1.70	1.00	0.025	1.70	0.04	0.09	RHS
10	4/2/2008	65.755	1.40	0.80	0.025	1.12	0.03	0.07	LHS
11	4/2/2008	65.850	1.70	1.00	0.075	1.70	0.13	0.30	RHS
12	4/2/2008	65.847	1.20	0.60	0.050	0.72	0.04	0.09	LHS
13	4/2/2008	65.848	0.90	0.70	0.025	0.63	0.02	0.05	LHS
14	4/2/2008	66.004	1.80	0.70	0.025	1.26	0.03	0.07	RHS
15	4/2/2008	66.150	1.10	0.70	0.025	0.77	0.02	0.05	RHS
16	4/2/2008	66.155	0.80	0.70	0.025	0.56	0.01	0.02	RHS
17	4/8/2008	66.260	2.40	0.90	0.025	2.16	0.05	0.12	RHS
18	4/8/2008	66.306	1.10	0.80	0.025	0.88	0.02	0.05	RHS
19	4/8/2008	66.366	1.30	0.80	0.025	1.04	0.03	0.07	RHS
20	4/11/2008	84.412	1.20	0.60	0.025	0.72	0.02	0.05	LHS
21	4/11/2008	82.884	2.20	2.00	0.025	4.40	0.11	0.26	RHS
22	4/11/2008	82.889	1.70	1.40	0.025	2.38	0.06	0.14	RHS
23	4/11/2008	82.892	1.70	1.20	0.025	2.04	0.05	0.12	LHS
24	4/11/2008	82.900	1.70	1.30	0.025	2.21	0.06	0.14	LHS
25	4/11/2008	66.914	2.20	1.20	0.03	2.64	0.07	0.16	RHS
26	4/11/2008	68.476	0.70	0.60	0.03	0.42	0.01	0.02	RHS
27	4/11/2008	68.536	1.40	0.70	0.03	0.98	0.02	0.05	RHS
28	4/11/2008	68.710	0.80	0.70	0.03	0.56	0.01	0.02	RHS
29	4/11/2008	68.718	1.90	0.90	0.03	1.71	0.04	0.09	RHS
30	4/11/2008	68.942	1.30	1.10	0.025	1.43	0.04	0.09	RHS
CARRIED FORWARD :						277.02	11.38	26.41	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						23.07	0.78	1.80	
1	4/2/2008	126.800	1.20	0.70	0.050	0.84	0.04	0.09	LHS
2	4/2/2008	132.900	2.00	0.70	0.025	1.40	0.04	0.09	LHS
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						25.31	0.86	1.98	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						7.78	0.21	0.48	
1	4/2/2008	144.275	1.00	0.70	0.03	0.70	0.02	0.05	RHS
2	4/2/2008	151.850	7.00	0.70	0.03	4.90	0.12	0.28	RHS
3	4/2/2008	160.650	1.80	0.70	0.05	1.26	0.06	0.14	LHS
4	4/2/2008	164.250	0.80	0.80	0.03	0.64	0.02	0.05	LHS
5	4/2/2008	164.250	0.80	0.70	0.03	0.56	0.01	0.02	RHS
6	4/2/2008	163.320	2.10	1.50	0.03	3.15	0.08	0.19	RHS
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						18.99	0.52	1.21	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	874.63	67.42	942.05	30.38	1.95	32.33	70.49	4.52	75.01
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	448.03	175.66	623.69	16.29	6.04	22.33	37.79	14.01	51.80
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	958.68	591.56	1,550.24	38.49	17.75	56.24	89.30	41.17	130.47
4	Tuaran	503	Jalan Berungis - Kota Belud	67.79	172.76	240.55	2.88	4.55	7.43	6.69	10.55	17.24
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	298.89	34.62	333.51	13.89	0.97	14.86	32.20	2.25	34.45
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	12.07	-	12.07	0.56	-	0.56	1.31	-	1.31
TOTAL:				2,660.09	1,042.02	3,702.11	102.49	31.25	133.74	237.78	72.50	310.28

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	874.63	30.38	70.49	
1	12/04/2008	15.285	1.60	0.70	0.025	1.12	0.03	0.06	RHS
2	12/04/2008	15.280	2.10	0.90	0.025	1.89	0.05	0.11	RHS
3	12/04/2008	15.275	2.10	1.00	0.025	2.10	0.05	0.12	RHS
4	12/04/2008	15.240	0.90	1.00	0.025	0.90	0.02	0.05	RHS
5	12/04/2008	15.240	5.50	0.40	0.025	2.20	0.06	0.13	RHS
6	12/04/2008	15.235	2.30	0.40	0.025	0.92	0.02	0.05	RHS
7	12/04/2008	15.235	3.20	0.70	0.025	2.24	0.06	0.13	RHS
8	12/04/2008	15.230	3.00	0.80	0.025	2.40	0.06	0.14	RHS
9	12/04/2008	15.220	2.10	0.60	0.025	1.26	0.03	0.07	RHS
10	12/04/2008	15.219	1.60	0.60	0.025	0.96	0.02	0.06	RHS
11	12/04/2008	7.555	3.60	0.60	0.025	2.16	0.05	0.13	RHS
12	12/04/2008	7.555	1.10	0.70	0.025	0.77	0.02	0.04	RHS
13	12/04/2008	7.550	3.70	0.70	0.025	2.59	0.06	0.15	RHS
14	12/04/2008	7.525	0.80	0.70	0.025	0.56	0.01	0.03	RHS
15	12/04/2008	7.490	1.10	0.90	0.025	0.99	0.02	0.06	RHS
16	12/04/2008	7.480	0.80	0.60	0.025	0.48	0.01	0.03	RHS
17	12/04/2008	7.473	0.80	0.70	0.025	0.56	0.01	0.03	RHS
18	12/04/2008	7.470	0.80	0.50	0.025	0.40	0.01	0.02	RHS
19	12/04/2008	7.100	1.20	0.90	0.025	1.08	0.03	0.06	LHS
20	13/04/2008	8.590	0.60	1.20	0.050	0.72	0.04	0.08	LHS
21	13/04/2008	9.000	3.30	0.90	0.025	2.97	0.07	0.17	LHS
22	13/04/2008	9.005	1.20	1.00	0.025	1.20	0.03	0.07	LHS
23	13/04/2008	9.015	2.00	1.00	0.025	2.00	0.05	0.12	LHS
24	13/04/2008	9.040	0.40	0.80	0.025	0.32	0.01	0.02	LHS
25	13/04/2008	9.380	0.50	0.50	0.025	0.25	0.01	0.01	LHS
26	13/04/2008	8.690	2.20	1.10	0.025	2.42	0.06	0.14	LHS
27	13/04/2008	8.690	2.60	1.80	0.025	4.68	0.12	0.27	LHS
28	13/04/2008	8.690	2.00	1.10	0.025	2.20	0.06	0.13	LHS
29	13/04/2008	9.740	2.00	0.80	0.075	1.60	0.12	0.28	LHS
30	13/04/2008	9.760	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						919.56	31.60	73.32	

BROUGHT FORWARD:			-	-	-	919.56	31.60	73.32	
31	13/04/2008	9.770	2.30	0.70	0.025	1.61	0.04	0.09	LHS
32	13/04/2008	9.775	1.50	0.90	0.025	1.35	0.03	0.08	LHS
33	13/04/2008	9.801	1.50	0.90	0.025	1.35	0.03	0.08	LHS
34	13/04/2008	9.802	1.80	1.10	0.025	1.98	0.05	0.11	LHS
35	13/04/2008	9.803	0.70	0.70	0.025	0.49	0.01	0.03	LHS
36	13/04/2008	10.410	1.80	0.80	0.025	1.44	0.04	0.08	LHS
37	13/04/2008	10.410	0.60	2.50	0.025	1.50	0.04	0.09	LHS
38	13/04/2008	10.412	1.60	0.60	0.025	0.96	0.02	0.06	LHS
39	13/04/2008	10.720	0.70	2.90	0.025	2.03	0.05	0.12	LHS
40	13/04/2008	10.720	0.60	0.90	0.025	0.54	0.01	0.03	LHS
41	13/04/2008	10.720	0.40	0.40	0.050	0.16	0.01	0.02	RHS
42	13/04/2008	10.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	13/04/2008	10.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	13/04/2008	10.508	3.90	0.60	0.025	2.34	0.06	0.14	RHS
45	13/04/2008	10.508	3.60	0.90	0.025	3.24	0.08	0.19	RHS
46	22/04/2008	5.750	2.50	1.20	0.075	3.00	0.23	0.52	LHS
TOTAL :						942.05	32.33	75.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	298.89	13.89	32.20	
1	12/04/2008	5.149	1.90	1.10	0.075	2.09	0.16	0.36	LHS
2	12/04/2008	5.149	2.20	0.90	0.025	1.98	0.05	0.11	LHS
3	12/04/2008	5.150	3.70	1.50	0.025	5.55	0.14	0.32	RHS
4	12/04/2008	5.150	2.20	1.00	0.025	2.20	0.06	0.13	RHS
5	12/04/2008	5.150	1.70	2.10	0.025	3.57	0.09	0.21	RHS
6	12/04/2008	5.150	2.00	1.20	0.025	2.40	0.06	0.14	RHS
7	13/04/2008	5.520	1.30	0.80	0.025	1.04	0.03	0.06	LHS
8	13/04/2008	5.520	1.30	1.20	0.025	1.56	0.04	0.09	LHS
9	13/04/2008	5.521	1.90	0.80	0.025	1.52	0.04	0.09	LHS
10	13/04/2008	5.521	1.20	0.90	0.025	1.08	0.03	0.06	LHS
11	13/04/2008	5.525	1.60	1.00	0.025	1.60	0.04	0.09	LHS
12	13/04/2008	5.525	1.50	0.50	0.025	0.75	0.02	0.04	LHS
13	13/04/2008	5.526	2.80	1.00	0.025	2.80	0.07	0.16	LHS
14	13/04/2008	5.528	3.40	0.80	0.025	2.72	0.07	0.16	LHS
15	13/04/2008	5.528	1.00	0.50	0.025	0.50	0.01	0.03	LHS
16	13/04/2008	5.528	1.40	0.90	0.025	1.26	0.03	0.07	LHS
17	13/04/2008	5.535	2.50	0.80	0.025	2.00	0.05	0.12	LHS
TOTAL :						333.51	14.86	34.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
			-	-	-	12.07	0.56	1.31	
BROUGHT FORWARD:									
TOTAL :						12.07	0.56	1.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	448.03	16.29	37.79	
1	01/04/2008	30.700	1.00	1.20	0.075	1.20	0.09	0.21	RHS
2	01/04/2008	30.695	2.00	1.80	0.075	3.60	0.27	0.63	RHS
3	07/04/2008	36.602	1.10	0.60	0.025	0.66	0.02	0.04	LHS
4	07/04/2008	36.602	1.00	0.60	0.025	0.60	0.02	0.03	LHS
5	07/04/2008	36.602	0.80	0.60	0.025	0.48	0.01	0.03	LHS
6	07/04/2008	36.602	0.60	0.40	0.025	0.24	0.01	0.01	LHS
7	07/04/2008	36.602	0.80	0.60	0.025	0.48	0.01	0.03	LHS
8	07/04/2008	36.602	0.50	0.50	0.025	0.25	0.01	0.01	LHS
9	07/04/2008	36.602	0.50	0.50	0.025	0.25	0.01	0.01	RHS
10	08/04/2008	36.602	0.70	0.80	0.025	0.56	0.01	0.03	LHS
11	08/04/2008	36.602	0.80	0.80	0.025	0.64	0.02	0.04	LHS
12	08/04/2008	36.602	1.00	0.70	0.025	0.70	0.02	0.04	LHS
13	08/04/2008	36.602	0.70	0.60	0.025	0.42	0.01	0.02	LHS
14	08/04/2008	36.602	0.70	0.70	0.025	0.49	0.01	0.03	LHS
15	08/04/2008	36.602	0.60	0.50	0.025	0.30	0.01	0.02	LHS
16	08/04/2008	36.602	0.70	0.60	0.025	0.42	0.01	0.02	LHS
17	08/04/2008	36.602	0.80	0.50	0.025	0.40	0.01	0.02	LHS
18	08/04/2008	36.602	0.80	1.30	0.025	1.04	0.03	0.06	LHS
19	08/04/2008	36.602	1.10	1.10	0.025	1.21	0.03	0.07	LHS
20	08/04/2008	36.602	1.00	1.70	0.025	1.70	0.04	0.10	LHS
21	08/04/2008	36.602	0.70	0.70	0.025	0.49	0.01	0.03	LHS
22	08/04/2008	36.602	0.30	3.40	0.025	1.02	0.03	0.06	LHS
23	08/04/2008	36.602	0.70	0.50	0.025	0.35	0.01	0.02	RHS
24	08/04/2008	36.602	0.60	0.40	0.025	0.24	0.01	0.01	RHS
25	08/04/2008	36.602	0.60	0.50	0.025	0.30	0.01	0.02	RHS
26	08/04/2008	36.602	0.60	0.50	0.025	0.30	0.01	0.02	RHS
27	08/04/2008	36.602	0.40	0.40	0.025	0.16	0.00	0.01	RHS
28	08/04/2008	36.602	0.40	0.40	0.050	0.16	0.01	0.02	RHS
29	08/04/2008	36.602	0.60	0.50	0.025	0.30	0.01	0.02	RHS
30	08/04/2008	36.602	0.40	0.40	0.025	0.16	0.00	0.01	RHS
CARRIED FORWARD :						467.15	17.01	39.47	

BROUGHT FORWARD:			-	-	-	467.15	17.01	39.47	
31	10/04/2008	36.602	1.60	1.00	0.025	1.60	0.04	0.09	RHS
32	10/04/2008	36.602	0.70	0.70	0.025	0.49	0.01	0.03	RHS
33	10/04/2008	36.602	2.60	0.40	0.025	1.04	0.03	0.06	RHS
34	10/04/2008	36.602	2.50	0.40	0.025	1.00	0.03	0.06	RHS
35	10/04/2008	36.602	1.20	0.70	0.025	0.84	0.02	0.05	RHS
36	10/04/2008	36.602	1.00	1.00	0.025	1.00	0.03	0.06	RHS
37	10/04/2008	36.602	1.60	0.60	0.025	0.96	0.02	0.06	RHS
38	10/04/2008	36.602	0.90	0.50	0.025	0.45	0.01	0.03	RHS
39	10/04/2008	36.602	1.20	0.30	0.025	0.36	0.01	0.02	RHS
40	10/04/2008	36.602	0.90	0.80	0.025	0.72	0.02	0.04	RHS
41	10/04/2008	36.602	0.90	0.70	0.025	0.63	0.02	0.04	RHS
42	10/04/2008	36.602	1.60	0.40	0.025	0.64	0.02	0.04	RHS
43	10/04/2008	36.602	2.40	0.40	0.025	0.96	0.02	0.06	RHS
44	10/04/2008	36.602	1.00	0.70	0.025	0.70	0.02	0.04	RHS
45	10/04/2008	36.602	1.40	0.70	0.025	0.98	0.02	0.06	RHS
46	10/04/2008	36.602	1.10	0.70	0.025	0.77	0.02	0.04	RHS
47	10/04/2008	36.602	0.50	0.50	0.025	0.25	0.01	0.01	RHS
48	10/04/2008	36.602	0.50	0.40	0.025	0.20	0.01	0.01	RHS
49	14/04/2008	30.690	3.70	1.80	0.025	6.66	0.17	0.39	RHS
50	15/04/2008	36.602	11.50	0.80	0.025	9.20	0.23	0.53	RHS
51	15/04/2008	36.602	7.60	0.70	0.025	5.32	0.13	0.31	RHS
52	15/04/2008	36.602	3.60	1.00	0.025	3.60	0.09	0.21	RHS
53	15/04/2008	36.602	2.80	0.90	0.025	2.52	0.06	0.15	RHS
54	15/04/2008	36.602	2.50	1.30	0.025	3.25	0.08	0.19	RHS
55	15/04/2008	36.602	1.20	1.60	0.025	1.92	0.05	0.11	RHS
56	15/04/2008	36.602	1.60	1.10	0.025	1.76	0.04	0.10	RHS
57	15/04/2008	36.602	1.40	1.00	0.025	1.40	0.04	0.08	RHS
58	15/04/2008	36.602	1.30	0.90	0.025	1.17	0.03	0.07	RHS
59	15/04/2008	36.602	1.30	1.10	0.025	1.43	0.04	0.08	RHS
60	15/04/2008	36.602	1.00	0.60	0.025	0.60	0.02	0.03	RHS
CARRIED FORWARD :						519.57	18.32	42.51	

BROUGHT FORWARD:			-	-	-	519.57	18.32	42.51	
61	15/04/2008	36.602	1.30	0.80	0.025	1.04	0.03	0.06	RHS
62	15/04/2008	36.602	0.60	1.00	0.025	0.60	0.02	0.03	RHS
63	15/04/2008	36.602	1.00	0.70	0.025	0.70	0.02	0.04	RHS
64	15/04/2008	36.602	1.70	0.80	0.025	1.36	0.03	0.08	RHS
65	15/04/2008	36.602	1.70	1.30	0.025	2.21	0.06	0.13	RHS
66	15/04/2008	36.602	0.70	0.60	0.025	0.42	0.01	0.02	RHS
67	15/04/2008	36.602	1.10	0.70	0.025	0.77	0.02	0.04	RHS
68	15/04/2008	36.602	0.80	0.70	0.025	0.56	0.01	0.03	RHS
69	15/04/2008	36.602	0.50	0.50	0.025	0.25	0.01	0.01	RHS
70	15/04/2008	36.602	0.90	1.60	0.025	1.44	0.04	0.08	RHS
71	15/04/2008	36.602	0.90	1.70	0.025	1.53	0.04	0.09	RHS
72	15/04/2008	36.602	0.80	1.30	0.025	1.04	0.03	0.06	RHS
73	15/04/2008	36.602	0.70	0.60	0.025	0.42	0.01	0.02	RHS
74	15/04/2008	36.602	4.00	1.20	0.025	4.80	0.12	0.28	RHS
75	15/04/2008	36.602	1.80	1.80	0.025	3.24	0.08	0.19	RHS
76	15/04/2008	36.602	1.30	0.80	0.025	1.04	0.03	0.06	LHS
77	15/04/2008	36.602	0.90	0.80	0.025	0.72	0.02	0.04	LHS
78	15/04/2008	36.602	0.70	0.80	0.025	0.56	0.01	0.03	LHS
79	15/04/2008	36.602	1.30	1.40	0.025	1.82	0.05	0.11	LHS
80	15/04/2008	36.602	1.30	1.10	0.025	1.43	0.04	0.08	LHS
81	16/04/2008	36.602	0.80	0.70	0.025	0.56	0.01	0.03	LHS
82	16/04/2008	36.602	0.80	0.60	0.025	0.48	0.01	0.03	LHS
83	16/04/2008	36.602	0.90	1.10	0.025	0.99	0.02	0.06	LHS
84	16/04/2008	36.602	1.20	0.50	0.025	0.60	0.02	0.03	LHS
85	16/04/2008	36.602	0.70	2.90	0.025	2.03	0.05	0.12	LHS
86	16/04/2008	36.602	1.40	0.80	0.025	1.12	0.03	0.06	LHS
87	16/04/2008	36.602	3.90	0.90	0.025	3.51	0.09	0.20	LHS
88	16/04/2008	36.602	3.30	0.70	0.025	2.31	0.06	0.13	LHS
89	16/04/2008	36.602	8.70	0.80	0.025	6.96	0.17	0.40	LHS
90	16/04/2008	36.602	2.50	0.80	0.025	2.00	0.05	0.12	LHS
CARRIED FORWARD :						566.08	19.49	45.20	

BROUGHT FORWARD:			-	-	-	566.08	19.49	45.20	
91	16/04/2008	36.602	1.80	1.70	0.025	3.06	0.08	0.18	RHS
92	16/04/2008	36.602	4.30	1.10	0.025	4.73	0.12	0.27	RHS
93	16/04/2008	36.602	2.40	1.60	0.025	3.84	0.10	0.22	RHS
94	16/04/2008	36.602	2.30	0.90	0.025	2.07	0.05	0.12	RHS
95	16/04/2008	36.602	5.20	0.70	0.025	3.64	0.09	0.21	RHS
96	21/04/2008	34.302	1.00	1.40	0.025	1.40	0.04	0.08	LHS
97	21/04/2008	34.302	1.70	1.80	0.025	3.06	0.08	0.18	LHS
98	21/04/2008	34.306	2.00	1.00	0.025	2.00	0.05	0.12	LHS
99	22/04/2008	31.760	2.10	1.90	0.075	3.99	0.30	0.69	LHS
100	22/04/2008	30.750	3.40	1.60	0.075	5.44	0.41	0.95	RHS
101	22/04/2008	30.750	2.20	2.00	0.075	4.40	0.33	0.77	RHS
102	22/04/2008	31.900	6.80	1.70	0.050	11.56	0.58	1.34	RHS
103	23/04/2008	32.910	1.70	1.60	0.075	2.72	0.20	0.47	RHS
104	23/04/2008	32.875	2.60	1.50	0.075	3.90	0.29	0.68	RHS
105	23/04/2008	31.875	1.50	0.40	0.075	0.60	0.05	0.10	RHS
106	23/04/2008	31.874	1.20	1.00	0.075	1.20	0.09	0.21	RHS
TOTAL :						623.69	22.33	51.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO.: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	958.68	38.49	89.30	
1	01/04/2008	6.010	7.40	0.90	0.025	6.66	0.17	0.39	LHS
2	01/04/2008	6.011	1.30	0.80	0.025	1.04	0.03	0.06	LHS
3	01/04/2008	6.011	1.00	0.70	0.025	0.70	0.02	0.04	LHS
4	01/04/2008	6.012	2.40	0.90	0.025	2.16	0.05	0.13	LHS
5	01/04/2008	6.013	0.90	0.80	0.025	0.72	0.02	0.04	LHS
6	01/04/2008	6.025	1.40	0.70	0.025	0.98	0.02	0.06	LHS
7	01/04/2008	6.050	9.30	0.90	0.025	8.37	0.21	0.49	LHS
8	01/04/2008	6.050	2.20	1.20	0.025	2.64	0.07	0.15	LHS
9	01/04/2008	6.100	1.00	0.70	0.025	0.70	0.02	0.04	LHS
10	01/04/2008	6.120	0.80	0.70	0.025	0.56	0.01	0.03	LHS
11	01/04/2008	6.121	1.10	0.60	0.025	0.66	0.02	0.04	LHS
12	01/04/2008	6.122	0.80	0.70	0.025	0.56	0.01	0.03	LHS
13	01/04/2008	6.123	0.70	0.60	0.025	0.42	0.01	0.02	LHS
14	01/04/2008	6.124	0.80	0.70	0.025	0.56	0.01	0.03	LHS
15	01/04/2008	6.215	8.40	0.70	0.025	5.88	0.15	0.34	LHS
16	01/04/2008	6.215	1.00	0.70	0.025	0.70	0.02	0.04	LHS
17	01/04/2008	6.215	0.80	0.90	0.025	0.72	0.02	0.04	LHS
18	01/04/2008	6.290	1.20	0.70	0.025	0.84	0.02	0.05	LHS
19	01/04/2008	6.291	1.40	0.70	0.025	0.98	0.02	0.06	LHS
20	01/04/2008	6.291	1.90	1.10	0.025	2.09	0.05	0.12	LHS
21	01/04/2008	6.350	4.40	0.90	0.025	3.96	0.10	0.23	LHS
22	01/04/2008	6.380	2.00	0.70	0.025	1.40	0.04	0.08	LHS
23	01/04/2008	6.381	1.00	0.70	0.025	0.70	0.02	0.04	LHS
24	01/04/2008	6.400	5.00	1.20	0.025	6.00	0.15	0.35	LHS
25	02/04/2008	6.390	0.50	0.40	0.050	0.20	0.01	0.02	LHS
26	02/04/2008	6.540	0.70	0.50	0.025	0.35	0.01	0.02	LHS
27	02/04/2008	8.110	0.80	1.20	0.050	0.96	0.05	0.11	LHS
28	02/04/2008	8.111	2.30	1.10	0.025	2.53	0.06	0.15	LHS
29	02/04/2008	8.190	0.40	0.40	0.050	0.16	0.01	0.02	LHS
30	02/04/2008	8.800	5.20	1.60	0.075	8.32	0.62	1.45	LHS
CARRIED FORWARD :						1,021.20	40.50	93.97	

BROUGHT FORWARD:			-	-	-	1,021.20	40.50	93.97	
31	02/04/2008	12.250	2.60	1.40	0.025	3.64	0.09	0.21	LHS
32	02/04/2008	16.850	0.70	1.00	0.025	0.70	0.02	0.04	RHS
33	02/04/2008	16.850	1.10	1.10	0.025	1.21	0.03	0.07	RHS
34	02/04/2008	16.848	1.60	1.60	0.025	2.56	0.06	0.15	RHS
35	02/04/2008	16.848	1.10	0.80	0.025	0.88	0.02	0.05	RHS
36	02/04/2008	7.380	1.60	1.00	0.025	1.60	0.04	0.09	RHS
37	02/04/2008	7.380	2.30	1.50	0.025	3.45	0.09	0.20	RHS
38	03/04/2008	26.305	0.90	0.60	0.075	0.54	0.04	0.09	LHS
39	03/04/2008	26.310	0.50	0.40	0.075	0.36	0.03	0.06	LHS
40	03/04/2008	26.350	0.40	0.40	0.050	0.20	0.01	0.02	LHS
41	03/04/2008	26.410	0.50	0.50	0.050	0.20	0.01	0.02	LHS
42	03/04/2008	26.550	1.20	1.60	0.050	0.80	0.04	0.09	LHS
43	03/04/2008	26.550	1.00	1.30	0.075	1.56	0.12	0.27	LHS
44	03/04/2008	26.550	1.00	0.80	0.050	0.80	0.04	0.09	LHS
45	03/04/2008	26.630	1.00	0.80	0.050	0.80	0.04	0.09	LHS
46	03/04/2008	8.800	5.50	1.20	0.025	1.20	0.03	0.07	RHS
47	06/04/2008	27.550	0.80	0.70	0.025	3.85	0.10	0.22	LHS
48	06/04/2008	34.345	0.90	1.00	0.025	0.80	0.02	0.05	LHS
49	06/04/2008	34.346	0.70	1.00	0.025	0.90	0.02	0.05	LHS
50	06/04/2008	34.350	1.50	1.00	0.025	0.70	0.02	0.04	LHS
51	06/04/2008	34.350	4.30	1.10	0.025	1.65	0.04	0.10	LHS
52	06/04/2008	34.350	1.60	0.70	0.025	3.01	0.08	0.17	LHS
53	06/04/2008	34.495	1.30	0.70	0.025	1.12	0.03	0.06	LHS
54	06/04/2008	34.495	2.50	1.00	0.025	1.30	0.03	0.08	LHS
55	06/04/2008	34.500	1.40	1.00	0.025	2.50	0.06	0.15	LHS
56	06/04/2008	34.500	2.30	0.70	0.025	0.98	0.02	0.06	LHS
57	06/04/2008	34.506	1.10	0.80	0.025	1.84	0.05	0.11	LHS
58	06/04/2008	34.506	5.10	1.00	0.025	1.10	0.03	0.06	LHS
59	06/04/2008	34.506	0.90	0.70	0.025	3.57	0.09	0.21	LHS
60	06/04/2008	34.510	0.80	1.10	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						1,066.01	41.82	97.01	

BROUGHT FORWARD:			-	-	-	1,066.01	41.82	97.01	
61	06/04/2008	34.510	1.50	0.70	0.025	1.05	0.03	0.06	LHS
62	06/04/2008	35.340	0.70	0.40	0.025	0.28	0.01	0.02	RHS
63	06/04/2008	35.346	0.60	0.50	0.025	0.30	0.01	0.02	RHS
64	06/04/2008	35.350	0.60	0.30	0.050	0.18	0.01	0.02	RHS
65	06/04/2008	35.353	1.00	0.90	0.050	0.90	0.05	0.10	RHS
66	06/04/2008	35.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	06/04/2008	35.361	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	06/04/2008	35.363	0.70	0.60	0.025	0.42	0.01	0.02	RHS
69	06/04/2008	35.364	0.40	0.60	0.050	0.24	0.01	0.03	RHS
70	06/04/2008	31.850	1.10	0.80	0.025	0.88	0.02	0.05	RHS
71	06/04/2008	31.840	1.10	0.90	0.025	0.99	0.02	0.06	RHS
72	06/04/2008	31.650	0.80	0.50	0.025	0.40	0.01	0.02	RHS
73	06/04/2008	31.650	1.40	0.90	0.025	1.26	0.03	0.07	RHS
74	06/04/2008	18.616	3.20	0.90	0.025	2.88	0.07	0.17	RHS
75	06/04/2008	18.616	0.90	0.50	0.025	0.45	0.01	0.03	RHS
76	06/04/2008	18.616	3.20	0.70	0.025	2.24	0.06	0.13	RHS
77	06/04/2008	18.600	1.70	0.80	0.025	1.36	0.03	0.08	RHS
78	06/04/2008	18.600	1.60	1.00	0.025	1.60	0.04	0.09	RHS
79	09/04/2008	31.023	0.60	0.40	0.020	0.24	0.00	0.01	LHS
80	09/04/2008	32.221	2.00	0.90	0.020	1.80	0.04	0.08	LHS
81	09/04/2008	32.220	2.00	1.10	0.025	2.20	0.06	0.13	LHS
82	09/04/2008	32.791	2.20	1.30	0.050	2.86	0.14	0.33	LHS
83	09/04/2008	32.782	4.90	1.30	0.035	6.37	0.22	0.52	LHS
84	09/04/2008	20.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
85	09/04/2008	20.130	1.80	0.80	0.050	1.44	0.07	0.17	LHS
86	09/04/2008	13.275	0.80	0.90	0.030	0.72	0.02	0.05	RHS
87	09/04/2008	31.760	2.10	1.40	0.035	2.94	0.10	0.24	RHS
88	17/04/2008	11.000	1.80	1.60	0.025	2.88	0.07	0.17	LHS
89	17/04/2008	12.340	1.60	1.20	0.025	1.92	0.05	0.11	LHS
90	17/04/2008	12.360	1.80	1.00	0.025	1.80	0.05	0.10	LHS
CARRIED FORWARD :						1,107.36	43.09	99.98	

BROUGHT FORWARD:			-	-	-	1,107.36	43.09	99.98	
91	17/04/2008	12.369	1.30	1.00	0.025	1.30	0.03	0.08	LHS
92	17/04/2008	12.369	1.30	1.60	0.025	2.08	0.05	0.12	LHS
93	17/04/2008	12.370	1.80	1.50	0.025	2.70	0.07	0.16	LHS
94	17/04/2008	13.150	2.80	1.10	0.025	3.08	0.08	0.18	LHS
95	17/04/2008	13.180	2.50	1.00	0.025	2.50	0.06	0.15	LHS
96	17/04/2008	13.210	12.10	0.80	0.025	9.68	0.24	0.56	LHS
97	17/04/2008	13.210	2.00	0.70	0.025	1.40	0.04	0.08	LHS
98	17/04/2008	13.250	2.10	0.80	0.025	1.68	0.04	0.10	LHS
99	17/04/2008	13.210	1.20	0.70	0.025	0.84	0.02	0.05	RHS
100	17/04/2008	13.304	1.10	0.70	0.025	0.77	0.02	0.04	RHS
101	17/04/2008	13.304	1.10	0.60	0.025	0.66	0.02	0.04	RHS
102	17/04/2008	13.300	1.20	0.70	0.025	0.84	0.02	0.05	RHS
103	17/04/2008	13.300	1.40	1.00	0.025	1.40	0.04	0.08	RHS
104	17/04/2008	13.291	3.00	0.70	0.025	2.10	0.05	0.12	RHS
105	17/04/2008	13.291	1.40	0.60	0.025	0.84	0.02	0.05	RHS
106	17/04/2008	13.291	0.80	0.60	0.025	0.48	0.01	0.03	RHS
107	17/04/2008	13.290	1.50	0.70	0.025	1.05	0.03	0.06	RHS
108	17/04/2008	13.299	1.20	0.80	0.025	0.96	0.02	0.06	RHS
109	17/04/2008	13.285	2.10	0.80	0.025	1.68	0.04	0.10	RHS
110	17/04/2008	13.285	2.70	0.80	0.025	2.16	0.05	0.13	RHS
111	17/04/2008	13.283	1.10	0.70	0.025	0.77	0.02	0.04	RHS
112	17/04/2008	13.276	1.20	1.20	0.025	1.44	0.04	0.08	RHS
113	17/04/2008	12.280	0.80	1.20	0.025	0.96	0.02	0.06	RHS
114	17/04/2008	12.280	0.70	0.60	0.025	0.42	0.01	0.02	RHS
115	18/04/2008	9.630	2.60	1.10	0.025	2.86	0.07	0.17	LHS
116	18/04/2008	9.630	0.80	0.80	0.025	0.64	0.02	0.04	LHS
117	18/04/2008	10.770	5.40	0.70	0.025	3.78	0.09	0.22	LHS
118	18/04/2008	10.775	1.00	0.70	0.025	0.70	0.02	0.04	LHS
119	18/04/2008	11.246	2.40	1.40	0.025	3.36	0.08	0.19	LHS
120	18/04/2008	11.250	0.80	1.20	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						1,161.45	44.45	103.12	

BROUGHT FORWARD:			-	-	-	1,161.45	44.45	103.12	
121	18/04/2008	11.252	1.40	0.70	0.025	0.98	0.02	0.06	LHS
122	18/04/2008	11.254	1.50	0.60	0.025	0.90	0.02	0.05	LHS
123	18/04/2008	11.254	1.60	1.20	0.025	1.92	0.05	0.11	LHS
124	18/04/2008	11.254	3.10	0.80	0.025	2.48	0.06	0.14	LHS
125	18/04/2008	11.257	2.20	1.40	0.025	3.08	0.08	0.18	LHS
126	18/04/2008	11.257	1.60	1.00	0.025	1.60	0.04	0.09	LHS
127	18/04/2008	11.264	1.30	1.00	0.025	1.30	0.03	0.08	LHS
128	18/04/2008	11.270	1.10	1.40	0.025	1.54	0.04	0.09	LHS
129	18/04/2008	11.270	2.10	0.60	0.025	1.26	0.03	0.07	LHS
130	18/04/2008	12.195	4.90	1.20	0.025	5.88	0.15	0.34	LHS
131	18/04/2008	12.270	0.70	0.90	0.075	0.63	0.05	0.11	LHS
132	18/04/2008	12.270	1.90	1.50	0.075	2.85	0.21	0.50	LHS
133	19/04/2008	8.605	3.80	1.20	0.025	4.56	0.11	0.26	LHS
134	19/04/2008	10.315	6.20	1.10	0.025	6.82	0.17	0.40	LHS
135	19/04/2008	10.315	3.70	0.70	0.025	2.59	0.06	0.15	LHS
136	19/04/2008	12.255	2.30	1.30	0.025	2.99	0.07	0.17	RHS
137	19/04/2008	12.250	2.30	1.50	0.025	3.45	0.09	0.20	RHS
138	19/04/2008	12.250	1.20	1.50	0.025	1.80	0.05	0.10	RHS
139	19/04/2008	12.242	1.40	1.50	0.025	2.10	0.05	0.12	RHS
140	19/04/2008	12.242	2.70	1.10	0.025	2.97	0.07	0.17	RHS
141	19/04/2008	12.196	1.10	0.40	0.025	0.44	0.01	0.03	RHS
142	19/04/2008	12.196	2.00	0.80	0.025	1.60	0.04	0.09	RHS
143	19/04/2008	12.190	1.30	0.90	0.025	1.17	0.03	0.07	RHS
144	19/04/2008	12.188	2.50	0.80	0.025	2.00	0.05	0.12	RHS
145	19/04/2008	12.188	1.10	0.80	0.025	0.88	0.02	0.05	RHS
146	19/04/2008	12.183	3.00	0.80	0.025	2.40	0.06	0.14	RHS
147	19/04/2008	12.173	2.20	0.90	0.025	1.98	0.05	0.11	RHS
148	19/04/2008	12.167	1.10	0.70	0.025	0.77	0.02	0.04	RHS
149	19/04/2008	11.980	1.90	0.60	0.025	1.14	0.03	0.07	RHS
150	19/04/2008	11.980	0.80	0.70	0.025	0.56	0.01	0.03	RHS
CARRIED FORWARD :						1,226.09	46.24	107.27	

BROUGHT FORWARD:			-	-	-	1,226.09	46.24	107.27	
151	21/04/2008	15.640	0.50	0.40	0.025	0.20	0.01	0.01	LHS
152	21/04/2008	15.660	1.60	1.20	0.025	1.92	0.05	0.11	LHS
153	21/04/2008	15.685	2.90	1.30	0.025	3.77	0.09	0.22	LHS
154	21/04/2008	15.695	1.40	0.50	0.025	0.70	0.02	0.04	LHS
155	21/04/2008	15.702	0.80	0.80	0.025	0.64	0.02	0.04	RHS
156	21/04/2008	15.702	1.00	1.50	0.025	1.50	0.04	0.09	RHS
157	21/04/2008	15.684	1.90	1.10	0.025	2.09	0.05	0.12	RHS
158	21/04/2008	15.660	1.00	0.60	0.025	0.60	0.02	0.03	RHS
159	21/04/2008	15.640	1.10	0.60	0.025	0.66	0.02	0.04	RHS
160	21/04/2008	15.634	2.10	1.50	0.025	3.15	0.08	0.18	RHS
161	21/04/2008	15.600	2.50	1.80	0.025	4.50	0.11	0.26	RHS
162	21/04/2008	15.600	1.50	1.30	0.025	1.95	0.05	0.11	RHS
163	21/04/2008	15.600	0.80	0.50	0.025	0.40	0.01	0.02	RHS
164	21/04/2008	15.600	2.30	1.60	0.025	3.68	0.09	0.21	RHS
165	22/04/2008	15.600	4.40	2.20	0.075	9.68	0.73	1.68	LHS
166	22/04/2008	3.790	1.30	0.90	0.025	1.17	0.03	0.07	RHS
167	22/04/2008	3.785	1.60	0.70	0.025	1.12	0.03	0.06	RHS
168	22/04/2008	3.785	3.50	0.60	0.025	2.10	0.05	0.12	RHS
169	22/04/2008	3.780	4.30	0.80	0.025	3.44	0.09	0.20	RHS
170	22/04/2008	3.780	1.50	0.70	0.025	1.05	0.03	0.06	RHS
171	22/04/2008	3.780	1.00	1.10	0.025	1.10	0.03	0.06	RHS
172	22/04/2008	3.775	2.20	0.90	0.025	1.98	0.05	0.11	RHS
173	22/04/2008	3.775	1.80	0.60	0.025	1.08	0.03	0.06	RHS
174	22/04/2008	3.770	1.70	0.90	0.025	1.53	0.04	0.09	RHS
175	22/04/2008	3.769	1.60	0.70	0.025	1.12	0.03	0.06	RHS
176	22/04/2008	3.769	1.20	1.10	0.025	1.32	0.03	0.08	RHS
177	22/04/2008	3.740	2.60	1.10	0.025	2.86	0.07	0.17	RHS
178	22/04/2008	3.730	1.80	0.80	0.025	1.44	0.04	0.08	RHS
179	23/04/2008	9.340	1.70	1.30	0.075	2.21	0.17	0.38	LHS
180	23/04/2008	9.348	3.40	0.80	0.025	2.72	0.07	0.16	LHS
CARRIED FORWARD :						1,287.77	48.37	112.23	

BROUGHT FORWARD:			-	-	-	1,287.77	48.37	112.23	
181	23/04/2008	9.360	1.40	1.40	0.050	1.96	0.10	0.23	LHS
182	23/04/2008	9.370	1.20	2.10	0.050	2.52	0.13	0.29	LHS
183	23/04/2008	9.370	2.50	1.20	0.050	3.00	0.15	0.35	LHS
184	23/04/2008	11.620	0.90	3.60	0.025	3.24	0.08	0.19	LHS
185	23/04/2008	11.617	1.10	3.60	0.025	3.96	0.10	0.23	LHS
186	23/04/2008	11.617	0.90	2.00	0.050	1.80	0.09	0.21	LHS
187	23/04/2008	11.620	1.30	3.40	0.025	4.42	0.11	0.26	RHS
188	23/04/2008	11.617	1.10	3.40	0.025	3.74	0.09	0.22	RHS
189	24/04/2008	8.050	5.00	1.50	0.025	7.50	0.19	0.44	LHS
190	24/04/2008	11.250	2.00	1.40	0.025	2.80	0.07	0.16	LHS
191	24/04/2008	11.619	0.80	3.20	0.025	2.56	0.06	0.15	LHS
192	24/04/2008	11.620	0.90	3.60	0.025	3.24	0.08	0.19	LHS
193	24/04/2008	11.620	1.30	3.70	0.025	4.81	0.12	0.28	LHS
194	24/04/2008	15.235	1.00	0.50	0.025	0.50	0.01	0.03	LHS
195	24/04/2008	15.235	2.50	1.20	0.025	3.00	0.08	0.17	LHS
196	24/04/2008	15.240	1.80	1.20	0.025	2.16	0.05	0.13	LHS
197	24/04/2008	15.245	1.00	1.00	0.025	1.00	0.03	0.06	LHS
198	24/04/2008	15.250	1.20	3.20	0.025	3.84	0.10	0.22	LHS
199	24/04/2008	15.251	1.80	0.80	0.025	1.44	0.04	0.08	LHS
200	24/04/2008	15.251	1.00	0.80	0.025	0.80	0.02	0.05	LHS
201	24/04/2008	15.252	1.20	0.90	0.025	1.08	0.03	0.06	LHS
202	24/04/2008	15.252	1.90	1.00	0.025	1.90	0.05	0.11	LHS
203	24/04/2008	15.253	1.50	0.50	0.025	0.75	0.02	0.04	LHS
204	24/04/2008	15.253	1.10	1.30	0.025	1.43	0.04	0.08	LHS
205	24/04/2008	15.255	1.10	1.10	0.025	1.21	0.03	0.07	LHS
206	24/04/2008	15.255	1.10	0.70	0.025	0.77	0.02	0.04	LHS
207	25/04/2008	20.100	1.40	0.90	0.025	1.26	0.03	0.07	LHS
208	25/04/2008	20.100	1.70	1.10	0.075	1.87	0.14	0.33	LHS
209	25/04/2008	20.390	5.60	1.80	0.050	10.08	0.50	1.17	LHS
210	25/04/2008	20.390	1.10	0.70	0.025	0.77	0.02	0.04	LHS
CARRIED FORWARD :						1,367.18	50.94	118.18	

BROUGHT FORWARD:			-	-	-	1,367.18	50.94	118.18	
211	25/04/2008	20.400	1.60	0.70	0.025	1.12	0.03	0.06	LHS
212	25/04/2008	20.400	1.80	1.20	0.075	2.16	0.16	0.38	LHS
213	25/04/2008	20.780	2.60	1.00	0.025	2.60	0.07	0.15	LHS
214	26/04/2008	22.590	1.70	1.30	0.075	2.21	0.17	0.38	LHS
215	26/04/2008	24.710	3.70	0.60	0.025	2.22	0.06	0.13	RHS
216	26/04/2008	22.340	2.40	0.90	0.025	2.16	0.05	0.13	RHS
217	26/04/2008	19.380	1.90	4.80	0.025	9.12	0.23	0.53	RHS
218	26/04/2008	16.060	2.30	1.30	0.025	2.99	0.07	0.17	RHS
219	26/04/2008	16.060	0.60	1.10	0.025	0.66	0.02	0.04	RHS
220	27/04/2008	9.080	2.10	1.50	0.025	3.15	0.08	0.18	LHS
221	27/04/2008	9.080	1.10	1.20	0.025	1.32	0.03	0.08	LHS
222	27/04/2008	9.080	3.50	1.60	0.025	5.60	0.14	0.32	LHS
223	27/04/2008	9.085	2.60	1.00	0.025	2.60	0.07	0.15	LHS
224	27/04/2008	9.090	1.90	1.40	0.025	2.66	0.07	0.15	LHS
225	27/04/2008	9.090	1.50	0.60	0.025	0.90	0.02	0.05	LHS
226	27/04/2008	9.090	1.80	1.30	0.025	2.34	0.06	0.14	LHS
227	27/04/2008	9.095	0.80	2.00	0.025	1.60	0.04	0.09	LHS
228	27/04/2008	9.095	1.50	0.80	0.025	1.20	0.03	0.07	LHS
229	27/04/2008	11.310	1.50	1.50	0.025	2.25	0.06	0.13	LHS
230	27/04/2008	16.160	0.60	0.90	0.025	0.54	0.01	0.03	LHS
231	27/04/2008	16.170	0.70	0.60	0.050	0.42	0.02	0.05	LHS
232	27/04/2008	17.250	1.10	0.70	0.025	0.77	0.02	0.04	LHS
233	27/04/2008	15.250	1.00	0.80	0.025	0.80	0.02	0.05	RHS
234	28/04/2008	32.350	1.50	0.80	0.025	1.20	0.03	0.07	LHS
235	28/04/2008	32.355	1.10	0.80	0.025	0.88	0.02	0.05	LHS
236	28/04/2008	32.357	5.50	1.00	0.025	5.50	0.14	0.32	LHS
237	28/04/2008	32.357	2.10	0.80	0.025	1.68	0.04	0.10	LHS
238	28/04/2008	32.360	5.50	0.70	0.025	3.85	0.10	0.22	LHS
239	28/04/2008	32.361	1.10	0.70	0.025	0.77	0.02	0.04	LHS
240	28/04/2008	32.390	7.90	0.80	0.025	6.32	0.16	0.37	LHS
CARRIED FORWARD :						1,438.77	52.96	122.86	

BROUGHT FORWARD:			-	-	-	1,438.77	52.96	122.86	
241	28/04/2008	32.390	1.60	1.20	0.025	1.92	0.05	0.11	LHS
242	28/04/2008	32.405	2.00	3.10	0.025	6.20	0.16	0.36	LHS
243	28/04/2008	32.405	2.50	1.40	0.025	3.50	0.09	0.20	LHS
244	28/04/2008	32.405	2.30	0.90	0.025	2.07	0.05	0.12	LHS
245	28/04/2008	32.405	1.10	1.60	0.025	1.76	0.04	0.10	LHS
246	28/04/2008	32.410	10.50	0.80	0.025	8.40	0.21	0.49	LHS
247	28/04/2008	32.410	1.30	1.00	0.025	1.30	0.03	0.08	LHS
248	28/04/2008	32.410	0.70	0.60	0.025	0.42	0.01	0.02	LHS
249	28/04/2008	32.416	3.80	0.80	0.025	3.04	0.08	0.18	LHS
250	28/04/2008	32.420	3.10	0.80	0.025	2.48	0.06	0.14	LHS
251	28/04/2008	32.350	1.80	0.80	0.025	1.44	0.04	0.08	RHS
252	28/04/2008	32.350	2.10	1.10	0.025	2.31	0.06	0.13	RHS
253	28/04/2008	32.350	0.80	0.80	0.025	0.64	0.02	0.04	RHS
254	28/04/2008	32.345	2.80	0.80	0.025	2.24	0.06	0.13	RHS
255	28/04/2008	32.345	2.70	0.60	0.025	1.62	0.04	0.09	RHS
256	28/04/2008	32.340	2.80	0.90	0.025	2.52	0.06	0.15	RHS
257	28/04/2008	32.550	0.60	0.80	0.025	0.48	0.01	0.03	LHS
258	28/04/2008	32.550	2.20	1.40	0.025	3.08	0.08	0.18	LHS
259	28/04/2008	32.560	3.60	1.40	0.025	5.04	0.13	0.29	LHS
260	28/04/2008	41.460	0.90	0.70	0.025	0.63	0.02	0.04	LHS
261	28/04/2008	41.461	3.50	1.10	0.025	3.85	0.10	0.22	LHS
262	28/04/2008	41.462	0.70	0.80	0.025	0.56	0.01	0.03	LHS
263	28/04/2008	41.463	1.50	0.90	0.025	1.35	0.03	0.08	LHS
264	28/04/2008	41.463	1.70	1.00	0.025	1.70	0.04	0.10	LHS
265	28/04/2008	41.464	1.00	0.80	0.025	0.80	0.02	0.05	LHS
266	28/04/2008	41.970	3.80	1.00	0.025	3.80	0.10	0.22	LHS
267	28/04/2008	41.975	3.90	0.70	0.025	2.73	0.07	0.16	LHS
268	29/04/2008	12.250	3.00	1.70	0.075	5.10	0.38	0.89	LHS
269	29/04/2008	12.250	1.50	0.40	0.075	0.60	0.05	0.10	LHS
270	29/04/2008	11.380	1.70	0.90	0.025	1.53	0.04	0.09	RHS
CARRIED FORWARD :						1,511.88	55.07	127.76	

BROUGHT FORWARD:			-	-	-	1,511.88	55.07	127.76	
271	29/04/2008	11.380	1.50	0.80	0.025	1.20	0.03	0.07	RHS
272	29/04/2008	11.375	4.40	0.70	0.025	3.08	0.08	0.18	RHS
273	29/04/2008	11.370	1.80	0.70	0.025	1.26	0.03	0.07	RHS
274	29/04/2008	11.367	1.00	0.80	0.025	0.80	0.02	0.05	RHS
275	29/04/2008	11.280	1.10	0.80	0.025	0.88	0.02	0.05	RHS
276	29/04/2008	11.278	2.90	0.80	0.025	2.32	0.06	0.13	RHS
277	29/04/2008	11.250	3.30	0.70	0.025	2.31	0.06	0.13	RHS
278	29/04/2008	11.250	1.10	1.00	0.025	1.10	0.03	0.06	RHS
279	29/04/2008	11.245	1.50	0.50	0.025	0.75	0.02	0.04	RHS
280	29/04/2008	11.245	5.00	0.70	0.025	3.50	0.09	0.20	RHS
281	29/04/2008	12.250	1.50	1.90	0.075	2.85	0.21	0.50	LHS
282	29/04/2008	12.250	1.20	1.10	0.075	1.32	0.10	0.23	LHS
283	29/04/2008	21.540	1.30	0.80	0.025	1.04	0.03	0.06	LHS
284	29/04/2008	21.545	1.40	0.80	0.025	1.12	0.03	0.06	LHS
285	29/04/2008	21.750	1.40	1.10	0.025	1.54	0.04	0.09	LHS
286	29/04/2008	21.755	1.00	1.10	0.025	1.10	0.03	0.06	LHS
287	29/04/2008	21.755	0.90	0.70	0.025	0.63	0.02	0.04	LHS
288	29/04/2008	21.760	2.30	1.00	0.025	2.30	0.06	0.13	LHS
289	29/04/2008	21.764	1.40	1.10	0.025	1.54	0.04	0.09	LHS
290	29/04/2008	21.765	2.40	1.00	0.025	2.40	0.06	0.14	LHS
291	29/04/2008	21.780	2.60	1.40	0.025	3.64	0.09	0.21	RHS
292	29/04/2008	21.780	1.40	0.80	0.025	1.12	0.03	0.06	RHS
293	29/04/2008	21.780	0.80	0.70	0.025	0.56	0.01	0.03	RHS
TOTAL :						1,550.24	56.24	130.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	67.79	2.88	6.69	
1	03/04/2008	0.190	0.40	0.40	0.050	0.16	0.01	0.02	LHS
2	03/04/2008	0.250	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	03/04/2008	0.520	1.00	0.80	0.025	0.80	0.02	0.05	LHS
4	03/04/2008	0.730	1.00	0.50	0.025	0.50	0.01	0.03	LHS
5	03/04/2008	0.731	0.80	0.70	0.025	0.56	0.01	0.03	LHS
6	03/04/2008	0.733	2.90	0.60	0.025	1.74	0.04	0.10	LHS
7	03/04/2008	1.320	0.60	0.40	0.025	0.24	0.01	0.01	LHS
8	03/04/2008	1.550	0.40	0.40	0.050	0.16	0.01	0.02	LHS
9	03/04/2008	1.552	0.50	0.50	0.025	0.25	0.01	0.01	LHS
10	03/04/2008	1.570	0.50	0.50	0.025	0.25	0.01	0.01	LHS
11	03/04/2008	1.640	0.40	0.40	0.050	0.16	0.01	0.02	LHS
12	03/04/2008	2.060	0.50	0.60	0.050	0.30	0.02	0.03	LHS
13	03/04/2008	2.063	0.60	0.40	0.050	0.24	0.01	0.03	LHS
14	03/04/2008	2.808	0.50	0.50	0.050	0.25	0.01	0.03	RHS
15	03/04/2008	2.716	0.60	0.50	0.050	0.30	0.02	0.03	RHS
16	03/04/2008	2.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
17	03/04/2008	2.270	0.60	0.50	0.050	0.30	0.02	0.03	RHS
18	03/04/2008	2.196	0.60	0.50	0.050	0.30	0.02	0.03	RHS
19	03/04/2008	2.140	0.40	0.40	0.050	0.16	0.01	0.02	RHS
20	03/04/2008	2.095	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	04/04/2008	9.030	1.30	0.70	0.025	0.91	0.02	0.05	LHS
22	04/04/2008	9.031	1.10	0.80	0.025	0.88	0.02	0.05	LHS
23	04/04/2008	9.040	2.40	0.80	0.025	1.92	0.05	0.11	LHS
24	04/04/2008	9.041	2.30	0.70	0.025	1.61	0.04	0.09	LHS
25	04/04/2008	15.550	0.40	0.40	0.050	0.16	0.01	0.02	LHS
26	04/04/2008	15.610	1.80	0.60	0.025	1.08	0.03	0.06	LHS
27	04/04/2008	15.611	2.70	0.60	0.025	1.62	0.04	0.09	LHS
28	04/04/2008	15.618	1.10	0.60	0.025	0.66	0.02	0.04	LHS
29	04/04/2008	15.620	1.10	0.70	0.025	0.77	0.02	0.04	LHS
30	04/04/2008	15.626	1.70	0.80	0.025	1.36	0.03	0.08	LHS
CARRIED FORWARD :						86.18	3.42	7.94	

BROUGHT FORWARD:			-	-	-	86.18	3.42	7.94	
31	04/04/2008	15.630	0.70	0.80	0.025	0.56	0.01	0.03	LHS
32	04/04/2008	15.636	1.80	0.60	0.025	1.08	0.03	0.06	LHS
33	04/04/2008	15.685	1.00	1.20	0.025	1.20	0.03	0.07	LHS
34	04/04/2008	15.685	4.60	0.70	0.025	3.22	0.08	0.19	LHS
35	04/04/2008	15.685	0.90	0.60	0.025	0.54	0.01	0.03	LHS
36	04/04/2008	15.707	1.10	1.60	0.025	1.76	0.04	0.10	LHS
37	04/04/2008	15.707	1.90	0.90	0.025	1.71	0.04	0.10	LHS
38	04/04/2008	15.714	0.80	0.70	0.025	0.56	0.01	0.03	LHS
39	04/04/2008	15.714	0.80	0.70	0.025	0.56	0.01	0.03	LHS
40	04/04/2008	15.714	2.00	2.10	0.025	4.20	0.11	0.24	LHS
41	04/04/2008	15.740	3.20	1.00	0.025	3.20	0.08	0.19	LHS
42	04/04/2008	15.740	1.30	0.80	0.025	1.04	0.03	0.06	LHS
43	04/04/2008	15.940	3.90	0.70	0.025	2.73	0.07	0.16	LHS
44	04/04/2008	15.940	0.70	0.50	0.025	0.35	0.01	0.02	LHS
45	04/04/2008	15.947	3.10	0.60	0.025	1.86	0.05	0.11	LHS
46	04/04/2008	16.000	1.90	0.90	0.025	1.71	0.04	0.10	LHS
47	04/04/2008	16.000	1.90	0.90	0.025	1.71	0.04	0.10	LHS
48	04/04/2008	16.007	2.40	0.90	0.025	2.16	0.05	0.13	LHS
49	04/04/2008	16.010	1.40	0.90	0.025	1.26	0.03	0.07	LHS
50	04/04/2008	16.011	0.80	0.70	0.025	0.56	0.01	0.03	LHS
51	04/04/2008	16.520	3.70	0.80	0.025	2.96	0.07	0.17	LHS
52	05/04/2008	1.150	0.60	0.50	0.050	0.30	0.02	0.03	RHS
53	05/04/2008	1.145	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	05/04/2008	1.140	0.40	0.40	0.050	0.16	0.01	0.02	RHS
55	05/04/2008	1.070	0.60	0.50	0.025	0.30	0.01	0.02	RHS
56	05/04/2008	1.060	0.40	0.40	0.050	0.16	0.01	0.02	RHS
57	05/04/2008	0.914	0.60	0.50	0.050	0.30	0.02	0.03	RHS
58	05/04/2008	0.913	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	05/04/2008	0.895	0.70	0.60	0.025	0.42	0.01	0.02	RHS
60	05/04/2008	0.490	0.60	0.50	0.025	0.30	0.01	0.02	RHS
CARRIED FORWARD :						123.55	4.39	10.19	

BROUGHT FORWARD:			-	-	-	123.55	4.39	10.19	
61	05/04/2008	0.470	0.40	0.40	0.050	0.16	0.01	0.02	RHS
62	05/04/2008	0.410	0.40	0.40	0.050	0.16	0.01	0.02	RHS
63	05/04/2008	0.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
64	05/04/2008	0.370	0.30	0.50	0.050	0.15	0.01	0.02	RHS
65	05/04/2008	0.312	0.40	0.40	0.050	0.16	0.01	0.02	RHS
66	05/04/2008	0.312	0.60	0.50	0.025	0.30	0.01	0.02	RHS
67	05/04/2008	0.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	05/04/2008	0.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
69	05/04/2008	0.200	0.40	0.40	0.025	0.16	0.00	0.01	RHS
70	05/04/2008	0.180	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	05/04/2008	0.020	0.50	0.50	0.050	0.25	0.01	0.03	RHS
72	07/04/2008	16.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
73	07/04/2008	16.170	0.60	0.40	0.025	0.24	0.01	0.01	RHS
74	07/04/2008	16.145	1.10	1.00	0.025	1.10	0.03	0.06	RHS
75	07/04/2008	16.145	1.50	0.80	0.025	1.20	0.03	0.07	RHS
76	07/04/2008	16.140	4.30	0.90	0.025	3.87	0.10	0.22	RHS
77	07/04/2008	16.140	0.80	0.60	0.025	0.48	0.01	0.03	RHS
78	07/04/2008	16.120	0.90	0.70	0.025	0.63	0.02	0.04	RHS
79	07/04/2008	16.080	2.10	1.20	0.025	2.52	0.06	0.15	RHS
80	07/04/2008	16.080	2.70	0.70	0.025	1.89	0.05	0.11	RHS
81	07/04/2008	16.078	0.70	0.60	0.025	0.42	0.01	0.02	RHS
82	07/04/2008	16.077	1.20	0.80	0.025	0.96	0.02	0.06	RHS
83	07/04/2008	16.025	1.20	0.90	0.025	1.08	0.03	0.06	RHS
84	07/04/2008	16.025	1.60	0.60	0.025	0.96	0.02	0.06	RHS
85	07/04/2008	16.025	1.50	0.80	0.025	1.20	0.03	0.07	RHS
86	07/04/2008	16.008	2.60	0.80	0.025	2.08	0.05	0.12	RHS
87	07/04/2008	16.000	3.40	0.80	0.025	2.72	0.07	0.16	RHS
88	07/04/2008	15.985	0.90	0.70	0.025	0.63	0.02	0.04	RHS
89	07/04/2008	15.970	3.10	0.60	0.025	1.86	0.05	0.11	RHS
90	07/04/2008	15.970	1.20	0.70	0.025	0.84	0.02	0.05	RHS
CARRIED FORWARD :						150.82	5.13	11.90	

BROUGHT FORWARD:			-	-	-	150.82	5.13	11.90	
91	07/04/2008	15.965	1.10	0.50	0.025	0.55	0.01	0.03	RHS
92	07/04/2008	15.955	1.20	0.60	0.025	0.72	0.02	0.04	RHS
93	07/04/2008	15.954	1.10	0.80	0.025	0.88	0.02	0.05	RHS
94	07/04/2008	15.948	0.70	0.60	0.025	0.42	0.01	0.02	RHS
95	07/04/2008	15.946	0.80	0.70	0.025	0.56	0.01	0.03	RHS
96	10/04/2008	15.740	3.20	0.70	0.025	2.24	0.06	0.13	RHS
97	10/04/2008	15.738	1.60	1.20	0.025	1.92	0.05	0.11	RHS
98	10/04/2008	15.738	0.80	0.60	0.025	0.48	0.01	0.03	RHS
99	10/04/2008	15.710	0.90	1.00	0.025	0.90	0.02	0.05	RHS
100	10/04/2008	15.705	1.90	0.60	0.025	1.14	0.03	0.07	RHS
101	10/04/2008	15.705	2.30	1.20	0.025	2.76	0.07	0.16	RHS
102	10/04/2008	15.705	1.00	0.70	0.025	0.70	0.02	0.04	RHS
103	10/04/2008	15.700	2.80	0.70	0.025	1.96	0.05	0.11	RHS
104	11/04/2008	17.210	4.40	0.80	0.025	3.52	0.09	0.20	RHS
105	11/04/2008	17.210	1.10	0.60	0.025	0.66	0.02	0.04	RHS
106	11/04/2008	17.200	1.40	0.90	0.025	1.26	0.03	0.07	RHS
107	11/04/2008	17.200	3.90	0.90	0.025	3.51	0.09	0.20	RHS
108	11/04/2008	17.195	5.90	0.90	0.025	5.31	0.13	0.31	RHS
109	11/04/2008	17.150	2.70	0.60	0.025	1.62	0.04	0.09	RHS
110	11/04/2008	17.060	2.10	1.50	0.025	3.15	0.08	0.18	RHS
111	11/04/2008	17.060	1.90	0.70	0.025	1.33	0.03	0.08	RHS
112	11/04/2008	17.000	1.10	0.80	0.025	0.88	0.02	0.05	RHS
113	11/04/2008	17.000	1.10	1.20	0.025	1.32	0.03	0.08	RHS
114	11/04/2008	16.740	0.90	0.60	0.025	0.54	0.01	0.03	RHS
115	11/04/2008	16.738	1.20	0.60	0.025	0.72	0.02	0.04	RHS
116	11/04/2008	16.738	1.50	1.20	0.025	1.80	0.05	0.10	RHS
117	11/04/2008	16.710	2.10	0.90	0.025	1.89	0.05	0.11	RHS
118	11/04/2008	16.710	0.90	0.80	0.025	0.72	0.02	0.04	RHS
119	11/04/2008	16.710	4.20	0.90	0.025	3.78	0.09	0.22	RHS
120	11/04/2008	16.580	1.30	0.80	0.025	1.04	0.03	0.06	RHS
CARRIED FORWARD :						199.10	6.33	14.70	

BROUGHT FORWARD:			-	-	-	199.10	6.33	14.70	
121	11/04/2008	16.575	3.10	1.10	0.025	3.41	0.09	0.20	RHS
122	11/04/2008	16.575	5.90	0.90	0.025	5.31	0.13	0.31	RHS
123	11/04/2008	16.490	2.90	0.80	0.025	2.32	0.06	0.13	RHS
124	11/04/2008	16.490	2.10	1.10	0.025	2.31	0.06	0.13	RHS
125	11/04/2008	16.486	5.00	0.90	0.025	4.50	0.11	0.26	RHS
126	11/04/2008	16.486	3.60	0.60	0.025	2.16	0.05	0.13	RHS
127	11/04/2008	16.350	3.60	0.80	0.025	2.88	0.07	0.17	RHS
128	11/04/2008	15.760	0.80	0.80	0.025	0.64	0.02	0.04	RHS
129	11/04/2008	15.758	0.80	0.80	0.025	0.64	0.02	0.04	RHS
130	11/04/2008	15.756	0.70	0.70	0.025	0.49	0.01	0.03	RHS
131	11/04/2008	15.750	0.70	0.90	0.025	0.63	0.02	0.04	RHS
132	11/04/2008	15.750	4.20	0.50	0.025	2.10	0.05	0.12	RHS
133	11/04/2008	15.747	3.00	0.40	0.025	1.20	0.03	0.07	RHS
134	14/04/2008	15.710	8.10	0.80	0.025	6.48	0.16	0.38	RHS
135	14/04/2008	15.485	0.50	0.40	0.050	0.20	0.01	0.02	RHS
136	14/04/2008	12.815	2.00	0.40	0.025	0.80	0.02	0.05	RHS
137	14/04/2008	12.610	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	14/04/2008	11.820	0.60	0.40	0.050	0.24	0.01	0.03	RHS
139	14/04/2008	11.815	0.40	0.40	0.050	0.16	0.01	0.02	RHS
140	14/04/2008	9.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
141	14/04/2008	9.380	0.60	0.40	0.050	0.24	0.01	0.03	RHS
142	14/04/2008	8.115	0.60	0.30	0.050	0.18	0.01	0.02	RHS
143	14/04/2008	7.460	1.10	0.40	0.025	0.44	0.01	0.03	RHS
144	14/04/2008	7.150	0.40	0.40	0.050	0.16	0.01	0.02	RHS
145	14/04/2008	6.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	14/04/2008	5.980	0.50	0.40	0.025	0.20	0.01	0.01	RHS
147	14/04/2008	5.910	0.40	0.40	0.050	0.16	0.01	0.02	RHS
148	14/04/2008	5.604	2.40	0.90	0.025	2.16	0.05	0.13	RHS
149	14/04/2008	4.610	0.40	0.40	0.025	0.16	0.00	0.01	RHS
150	14/04/2008	4.210	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						240.27	7.42	17.22	

BROUGHT FORWARD:			-	-	-	240.27	7.42	17.22	
151	14/04/2008	3.360	0.70	0.40	0.025	0.28	0.01	0.02	RHS
TOTAL :						240.55	7.43	17.24	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	6.01	16.28	22.29	0.31	0.81	1.12	0.70	1.89	2.59
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	400.30	69.37	469.67	20.01	3.47	23.48	46.44	8.05	54.49
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,967.69	1,159.62	3,127.31	98.39	57.98	156.37	228.25	134.52	362.77
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	273.55	307.06	580.61	13.68	15.35	29.03	31.73	35.62	67.35
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	200.87	233.98	434.85	10.05	11.70	21.75	23.30	27.14	50.44
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				2,848.42	1,786.31	4,634.73	142.44	89.31	231.75	330.42	207.22	537.64

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						6.01	0.31	0.70	
1	4/3/2008	1.480	1.10	1.10	0.050	1.21	0.06	0.14	LHS
2	4/10/2008	0.945	3.30	2.50	0.050	8.25	0.41	0.96	RHS
3	4/10/2008	0.946	2.50	2.00	0.050	5.00	0.25	0.58	RHS
4	4/10/2008	0.935	0.90	0.60	0.050	0.54	0.03	0.06	RHS
5	4/11/2008	0.495	1.60	0.80	0.050	1.28	0.06	0.15	LHS
TOTAL:						22.29	1.12	2.59	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						400.30	20.01	46.44	
1	4/7/2008	16.970	1.50	1.10	0.050	1.65	0.08	0.19	LHS
2	4/7/2008	16.980	2.00	1.10	0.050	2.20	0.11	0.26	RHS
3	4/7/2008	16.982	1.70	1.10	0.050	1.87	0.09	0.22	RHS
4	4/7/2008	16.985	1.70	1.10	0.050	1.87	0.09	0.22	RHS
5	4/8/2008	15.355	3.30	1.10	0.050	3.63	0.18	0.42	RHS
6	4/8/2008	15.359	3.80	1.50	0.050	5.70	0.29	0.66	RHS
7	4/8/2008	15.363	1.20	1.10	0.050	1.32	0.07	0.15	RHS
8	4/9/2008	17.960	1.20	1.00	0.050	1.20	0.06	0.14	RHS
9	4/9/2008	17.962	1.80	0.90	0.050	1.62	0.08	0.19	RHS
10	4/9/2008	17.965	2.00	0.80	0.050	1.60	0.08	0.19	RHS
11	4/10/2008	12.450	1.80	1.40	0.050	2.52	0.13	0.29	RHS
12	4/10/2008	12.452	1.70	1.00	0.050	1.70	0.09	0.20	RHS
13	4/10/2008	12.440	4.30	1.20	0.050	5.16	0.26	0.60	RHS
14	4/10/2008	12.430	1.10	0.90	0.050	0.99	0.05	0.11	RHS
15	4/10/2008	12.285	2.60	1.10	0.050	2.86	0.14	0.33	RHS
16	4/10/2008	12.280	1.20	0.80	0.050	0.96	0.05	0.11	RHS
17	4/10/2008	12.275	2.00	1.10	0.050	2.20	0.11	0.26	RHS
18	4/10/2008	11.973	1.50	1.00	0.050	1.50	0.08	0.17	RHS
19	4/10/2008	11.975	1.70	1.00	0.050	1.70	0.09	0.20	RHS
20	4/11/2008	11.925	1.80	0.70	0.050	1.26	0.06	0.15	RHS
21	4/11/2008	11.890	1.40	1.00	0.050	1.40	0.07	0.16	RHS
22	4/11/2008	11.885	3.50	1.30	0.050	4.55	0.23	0.53	RHS
23	4/11/2008	11.835	1.60	1.10	0.050	1.76	0.09	0.20	RHS
24	4/11/2008	11.085	2.60	1.20	0.050	3.12	0.16	0.36	RHS
25	4/11/2008	11.075	2.50	0.80	0.050	2.00	0.10	0.23	RHS
26	4/11/2008	10.793	1.50	0.80	0.050	1.20	0.06	0.14	RHS
27	4/11/2008	10.790	1.30	0.80	0.050	1.04	0.05	0.12	RHS
28	4/11/2008	10.705	1.40	0.80	0.050	1.12	0.06	0.13	RHS
29	4/11/2008	10.700	1.20	0.80	0.050	0.96	0.05	0.11	RHS
30	4/11/2008	10.695	2.20	1.10	0.050	2.42	0.12	0.28	RHS
CARRIED FORWARD:						463.38	23.16	53.76	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						463.38	23.16	53.76	
31	4/11/2008	10.635	1.60	0.70	0.050	1.12	0.06	0.13	RHS
32	4/11/2008	10.633	1.30	0.70	0.050	0.91	0.05	0.11	RHS
33	4/11/2008	10.630	3.00	1.20	0.050	3.60	0.18	0.42	RHS
34	4/11/2008	10.625	1.10	0.60	0.050	0.66	0.03	0.08	RHS
TOTAL:						469.67	23.48	54.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,967.69	98.39	228.25	
1	4/1/2008	28.415	1.40	1.00	0.050	1.40	0.07	0.16	RHS
2	4/1/2008	28.375	2.00	1.00	0.050	2.00	0.10	0.23	RHS
3	4/1/2008	27.455	1.00	0.80	0.050	0.80	0.04	0.09	RHS
4	4/1/2008	27.445	0.80	0.60	0.050	0.48	0.02	0.06	RHS
5	4/1/2008	27.433	0.80	0.60	0.050	0.48	0.02	0.06	LHS
6	4/1/2008	27.115	2.00	0.80	0.050	1.60	0.08	0.19	RHS
7	4/1/2008	27.045	1.20	1.00	0.050	1.20	0.06	0.14	RHS
8	4/1/2008	27.035	3.10	1.00	0.050	3.10	0.16	0.36	RHS
9	4/1/2008	26.855	1.20	1.00	0.050	1.20	0.06	0.14	RHS
10	4/1/2008	26.683	1.20	1.00	0.050	1.20	0.06	0.14	RHS
11	4/1/2008	26.627	1.40	1.20	0.050	1.68	0.08	0.19	RHS
12	4/1/2008	26.595	1.20	0.40	0.050	0.48	0.02	0.06	RHS
13	4/1/2008	26.593	1.20	0.60	0.050	0.72	0.04	0.08	RHS
14	4/1/2008	26.592	0.60	0.40	0.050	0.24	0.01	0.03	RHS
15	4/1/2008	26.591	0.40	0.40	0.050	0.16	0.01	0.02	RHS
16	4/1/2008	26.590	0.80	0.80	0.050	0.64	0.03	0.07	LHS
17	4/1/2008	26.525	1.00	0.80	0.050	0.80	0.04	0.09	RHS
18	4/1/2008	26.523	0.40	0.40	0.050	0.16	0.01	0.02	RHS
19	4/1/2008	26.515	0.80	0.80	0.050	0.64	0.03	0.07	RHS
20	4/1/2008	26.503	1.00	0.80	0.050	0.80	0.04	0.09	LHS
21	4/1/2008	26.495	1.40	1.00	0.050	1.40	0.07	0.16	LHS
22	4/1/2008	26.031	1.20	1.00	0.050	1.20	0.06	0.14	RHS
23	4/1/2008	26.043	1.00	1.00	0.050	1.00	0.05	0.12	RHS
24	4/1/2008	26.089	1.80	0.40	0.050	0.72	0.04	0.08	RHS
25	4/1/2008	26.091	2.40	0.60	0.050	1.44	0.07	0.17	RHS
26	4/1/2008	26.093	1.00	0.80	0.050	0.80	0.04	0.09	RHS
27	4/1/2008	26.095	3.00	1.20	0.050	3.60	0.18	0.42	RHS
28	4/1/2008	39.170	2.10	1.10	0.050	2.31	0.12	0.27	RHS
29	4/1/2008	39.166	0.70	0.50	0.050	0.35	0.02	0.04	RHS
30	4/1/2008	39.165	0.90	0.80	0.050	0.72	0.04	0.08	RHS
CARRIED FORWARD:						2,001.01	100.06	232.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,001.01	100.06	232.12	
31	4/1/2008	39.163	1.20	0.50	0.050	0.60	0.03	0.07	RHS
32	4/1/2008	39.150	2.50	1.10	0.050	2.75	0.14	0.32	RHS
33	4/1/2008	39.147	1.20	1.00	0.050	1.20	0.06	0.14	RHS
34	4/1/2008	39.142	1.90	1.00	0.050	1.90	0.10	0.22	RHS
35	4/1/2008	39.140	1.30	0.90	0.050	1.17	0.06	0.14	RHS
36	4/1/2008	39.115	6.10	1.30	0.050	7.93	0.40	0.92	RHS
37	4/1/2008	39.085	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	4/2/2008	39.385	1.00	1.00	0.050	1.00	0.05	0.12	LHS
39	4/2/2008	39.388	1.30	1.20	0.050	1.56	0.08	0.18	LHS
40	4/2/2008	39.397	1.10	1.10	0.050	1.21	0.06	0.14	LHS
41	4/2/2008	39.401	4.00	1.90	0.050	7.60	0.38	0.88	LHS
42	4/2/2008	39.405	0.50	0.40	0.050	0.20	0.01	0.02	LHS
43	4/2/2008	39.415	1.20	1.00	0.050	1.20	0.06	0.14	LHS
44	4/2/2008	39.418	1.10	0.90	0.050	0.99	0.05	0.11	LHS
45	4/2/2008	39.421	0.80	0.80	0.050	0.64	0.03	0.07	LHS
46	4/2/2008	39.425	1.40	0.90	0.050	1.26	0.06	0.15	LHS
47	4/2/2008	39.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
48	4/2/2008	39.431	0.80	0.70	0.050	0.56	0.03	0.06	LHS
49	4/2/2008	39.448	1.50	1.00	0.050	1.50	0.08	0.17	LHS
50	4/2/2008	39.450	0.60	0.60	0.050	0.36	0.02	0.04	LHS
51	4/2/2008	39.454	2.00	1.40	0.050	2.80	0.14	0.32	RHS
52	4/2/2008	39.455	2.00	1.30	0.050	2.60	0.13	0.30	RHS
53	4/2/2008	40.075	5.70	2.10	0.050	11.97	0.60	1.39	RHS
54	4/2/2008	40.075	1.00	0.60	0.050	0.60	0.03	0.07	RHS
55	4/2/2008	26.845	0.80	0.60	0.050	0.48	0.02	0.06	LHS
56	4/2/2008	26.847	0.80	0.60	0.050	0.48	0.02	0.06	LHS
57	4/2/2008	26.849	2.00	1.00	0.050	2.00	0.10	0.23	LHS
58	4/2/2008	26.853	0.80	0.60	0.050	0.48	0.02	0.06	LHS
59	4/2/2008	26.857	0.80	0.80	0.050	0.64	0.03	0.07	LHS
60	4/2/2008	26.865	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						2,058.39	102.93	238.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,058.39	102.93	238.77	
61	4/2/2008	26.875	0.60	0.40	0.050	0.24	0.01	0.03	LHS
62	4/2/2008	26.877	0.60	0.40	0.050	0.24	0.01	0.03	LHS
63	4/2/2008	26.879	0.60	0.40	0.050	0.24	0.01	0.03	LHS
64	4/2/2008	26.883	2.00	0.40	0.050	0.80	0.04	0.09	LHS
65	4/2/2008	26.895	2.00	0.60	0.050	1.20	0.06	0.14	LHS
66	4/2/2008	26.897	1.60	0.60	0.050	0.96	0.05	0.11	LHS
67	4/2/2008	26.923	1.00	0.60	0.050	0.60	0.03	0.07	LHS
68	4/2/2008	26.925	1.20	0.80	0.050	0.96	0.05	0.11	LHS
69	4/2/2008	26.929	1.80	0.60	0.050	1.08	0.05	0.13	LHS
70	4/2/2008	26.945	1.10	0.80	0.050	0.88	0.04	0.10	RHS
71	4/2/2008	40.072	1.20	1.40	0.050	1.68	0.08	0.19	RHS
72	4/2/2008	40.071	2.00	0.90	0.050	1.80	0.09	0.21	RHS
73	4/2/2008	40.070	1.10	0.90	0.050	0.99	0.05	0.11	RHS
74	4/2/2008	40.067	1.00	0.90	0.050	0.90	0.05	0.10	RHS
75	4/2/2008	40.066	1.10	1.00	0.050	1.10	0.06	0.13	RHS
76	4/3/2008	42.337	1.10	0.60	0.050	0.66	0.03	0.08	LHS
77	4/3/2008	42.344	1.00	0.50	0.050	0.50	0.03	0.06	LHS
78	4/3/2008	42.335	0.90	0.80	0.050	0.72	0.04	0.08	LHS
79	4/3/2008	42.337	1.20	1.00	0.050	1.20	0.06	0.14	LHS
80	4/3/2008	42.339	1.10	0.60	0.050	0.66	0.03	0.08	LHS
81	4/3/2008	42.341	0.50	0.50	0.050	0.25	0.01	0.03	LHS
82	4/3/2008	42.831	0.80	0.70	0.050	0.56	0.03	0.06	LHS
83	4/3/2008	42.330	0.60	0.40	0.050	0.24	0.01	0.03	LHS
84	4/3/2008	42.331	0.50	0.40	0.050	0.20	0.01	0.02	LHS
85	4/3/2008	42.328	0.60	0.50	0.050	0.30	0.02	0.03	LHS
86	4/3/2008	42.326	1.10	0.80	0.050	0.88	0.04	0.10	LHS
87	4/3/2008	42.322	0.90	0.60	0.050	0.54	0.03	0.06	LHS
88	4/3/2008	42.218	1.20	0.90	0.050	1.08	0.05	0.13	RHS
89	4/3/2008	42.219	0.80	0.80	0.050	0.64	0.03	0.07	RHS
90	4/3/2008	42.245	0.70	0.50	0.050	0.35	0.02	0.04	RHS
CARRIED FORWARD:						2,080.84	104.05	241.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,080.84	104.05	241.38	
91	4/3/2008	42.250	2.10	1.10	0.050	2.31	0.12	0.27	RHS
92	4/3/2008	42.262	1.30	3.40	0.050	4.42	0.22	0.51	RHS
93	4/3/2008	42.264	0.60	1.00	0.050	0.60	0.03	0.07	RHS
94	4/3/2008	42.267	4.80	0.80	0.050	3.84	0.19	0.45	RHS
95	4/3/2008	42.274	1.90	0.90	0.050	1.71	0.09	0.20	RHS
96	4/3/2008	42.277	0.80	0.70	0.050	0.56	0.03	0.06	RHS
97	4/3/2008	42.296	0.80	0.80	0.050	0.64	0.03	0.07	RHS
98	4/3/2008	42.297	1.90	0.60	0.050	1.14	0.06	0.13	RHS
99	4/3/2008	42.298	1.10	1.40	0.050	1.54	0.08	0.18	RHS
100	4/3/2008	42.304	0.70	0.60	0.050	0.42	0.02	0.05	RHS
101	4/3/2008	42.311	1.60	0.60	0.050	0.96	0.05	0.11	RHS
102	4/3/2008	42.321	4.00	0.90	0.050	3.60	0.18	0.42	RHS
103	4/3/2008	42.327	1.30	0.80	0.050	1.04	0.05	0.12	RHS
104	4/4/2008	40.380	1.40	0.70	0.050	0.98	0.05	0.11	LHS
105	4/4/2008	40.381	2.40	0.80	0.050	1.92	0.10	0.22	LHS
106	4/4/2008	40.382	1.90	0.90	0.050	1.71	0.09	0.20	LHS
107	4/4/2008	40.382	0.70	0.40	0.050	0.28	0.01	0.03	LHS
108	4/4/2008	40.396	0.80	0.70	0.050	0.56	0.03	0.06	LHS
109	4/4/2008	40.398	0.90	0.80	0.050	0.72	0.04	0.08	LHS
110	4/4/2008	40.403	1.10	0.90	0.050	0.99	0.05	0.11	LHS
111	4/4/2008	40.404	0.60	0.50	0.050	0.30	0.02	0.03	LHS
112	4/4/2008	40.410	2.30	0.70	0.050	1.61	0.08	0.19	LHS
113	4/4/2008	40.411	1.00	0.60	0.050	0.60	0.03	0.07	LHS
114	4/4/2008	40.422	0.90	0.80	0.050	0.72	0.04	0.08	LHS
115	4/4/2008	40.424	0.90	0.60	0.050	0.54	0.03	0.06	LHS
116	4/4/2008	40.429	1.10	0.90	0.050	0.99	0.05	0.11	LHS
117	4/4/2008	40.432	0.80	0.50	0.050	0.40	0.02	0.05	LHS
118	4/4/2008	40.434	0.50	0.50	0.050	0.25	0.01	0.03	LHS
119	4/4/2008	40.640	1.00	0.80	0.050	0.80	0.04	0.09	LHS
120	4/4/2008	40.442	0.60	0.60	0.050	0.36	0.02	0.04	LHS
CARRIED FORWARD:						2,117.35	105.87	245.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,117.35	105.87	245.61	
121	4/4/2008	40.444	0.90	0.70	0.050	0.63	0.03	0.07	LHS
122	4/4/2008	40.445	0.60	0.40	0.050	0.24	0.01	0.03	LHS
123	4/4/2008	40.446	1.10	0.90	0.050	0.99	0.05	0.11	LHS
124	4/4/2008	40.457	1.70	1.00	0.050	1.70	0.09	0.20	LHS
125	4/4/2008	40.462	1.30	1.30	0.050	1.69	0.08	0.20	LHS
126	4/4/2008	42.315	2.00	1.80	0.050	3.60	0.18	0.42	LHS
127	4/4/2008	42.130	3.00	2.00	0.050	6.00	0.30	0.70	RHS
128	4/4/2008	40.685	4.00	1.50	0.050	6.00	0.30	0.70	RHS
129	4/4/2008	40.684	5.20	1.50	0.050	7.80	0.39	0.90	RHS
130	4/4/2008	40.673	1.70	1.20	0.050	2.04	0.10	0.24	RHS
131	4/4/2008	40.645	1.00	0.90	0.050	0.90	0.05	0.10	RHS
132	4/4/2008	40.574	2.90	1.00	0.050	2.90	0.15	0.34	RHS
133	4/4/2008	40.629	2.20	0.90	0.050	1.98	0.10	0.23	RHS
134	4/4/2008	40.095	1.00	0.90	0.050	0.90	0.05	0.10	RHS
135	4/4/2008	40.094	1.20	1.10	0.050	1.32	0.07	0.15	RHS
136	4/4/2008	40.090	1.50	0.50	0.050	0.75	0.04	0.09	RHS
137	4/4/2008	40.089	0.90	0.50	0.050	0.45	0.02	0.05	RHS
138	4/4/2008	40.083	2.00	1.00	0.050	2.00	0.10	0.23	RHS
139	4/4/2008	40.025	1.50	1.10	0.050	1.65	0.08	0.19	RHS
140	4/4/2008	40.015	1.20	1.00	0.050	1.20	0.06	0.14	RHS
141	4/5/2008	39.935	1.80	1.00	0.050	1.80	0.09	0.21	RHS
142	4/5/2008	39.247	0.60	0.40	0.050	0.24	0.01	0.03	RHS
143	4/5/2008	39.242	1.00	1.00	0.050	1.00	0.05	0.12	RHS
144	4/5/2008	39.238	0.90	0.90	0.050	0.81	0.04	0.09	RHS
145	4/5/2008	39.236	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	4/5/2008	39.227	0.80	0.50	0.050	0.40	0.02	0.05	RHS
147	4/5/2008	39.224	0.50	0.40	0.050	0.20	0.01	0.02	RHS
148	4/5/2008	40.978	0.70	0.50	0.050	0.35	0.02	0.04	RHS
149	4/5/2008	40.974	1.40	0.80	0.050	1.12	0.06	0.13	RHS
150	4/5/2008	40.950	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD:						2,168.51	108.43	251.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,168.51	108.43	251.55	
151	4/5/2008	40.940	1.50	1.00	0.050	1.50	0.08	0.17	RHS
152	4/5/2008	40.938	1.00	0.70	0.050	0.70	0.04	0.08	RHS
153	4/5/2008	40.288	1.10	1.50	0.050	1.65	0.08	0.19	LHS
154	4/5/2008	40.289	1.50	1.40	0.050	2.10	0.11	0.24	LHS
155	4/5/2008	40.292	0.40	0.60	0.050	0.24	0.01	0.03	LHS
156	4/5/2008	40.310	0.40	0.50	0.050	0.20	0.01	0.02	LHS
157	4/5/2008	40.316	1.00	0.80	0.050	0.80	0.04	0.09	LHS
158	4/5/2008	40.210	0.90	0.80	0.050	0.72	0.04	0.08	LHS
159	4/5/2008	40.323	1.80	0.90	0.050	1.62	0.08	0.19	LHS
160	4/5/2008	40.324	0.60	0.30	0.050	0.18	0.01	0.02	LHS
161	4/5/2008	40.326	1.40	0.40	0.050	0.56	0.03	0.06	LHS
162	4/5/2008	40.336	1.10	0.60	0.050	0.66	0.03	0.08	LHS
163	4/5/2008	40.341	1.10	0.70	0.050	0.77	0.04	0.09	LHS
164	4/5/2008	40.343	0.60	0.40	0.050	0.24	0.01	0.03	LHS
165	4/5/2008	40.345	0.60	0.30	0.050	0.18	0.01	0.02	LHS
166	4/5/2008	40.346	0.50	0.40	0.050	0.20	0.01	0.02	LHS
167	4/5/2008	40.353	1.20	0.60	0.050	0.72	0.04	0.08	LHS
168	4/5/2008	40.354	1.00	0.60	0.050	0.60	0.03	0.07	LHS
169	4/5/2008	40.355	0.60	0.40	0.050	0.24	0.01	0.03	LHS
170	4/5/2008	40.362	0.80	0.70	0.050	0.56	0.03	0.06	LHS
171	4/5/2008	40.363	0.70	0.50	0.050	0.35	0.02	0.04	LHS
172	4/5/2008	40.364	0.70	0.60	0.050	0.42	0.02	0.05	LHS
173	4/5/2008	40.369	1.10	0.70	0.050	0.77	0.04	0.09	LHS
174	4/5/2008	40.370	0.30	0.30	0.050	0.09	0.00	0.01	LHS
175	4/5/2008	40.374	0.70	0.50	0.050	0.35	0.02	0.04	LHS
176	4/5/2008	40.375	0.40	0.70	0.050	0.28	0.01	0.03	LHS
177	4/5/2008	40.376	1.20	0.70	0.050	0.84	0.04	0.10	LHS
178	4/5/2008	40.378	0.60	0.30	0.050	0.18	0.01	0.02	LHS
179	4/5/2008	40.379	1.40	0.50	0.050	0.70	0.04	0.08	LHS
180	4/5/2008	40.379	1.70	1.60	0.050	2.72	0.14	0.32	RHS
CARRIED FORWARD:						2,189.65	109.49	254.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,189.65	109.49	254.00	
181	4/7/2008	40.784	3.20	1.60	0.050	5.12	0.26	0.59	RHS
182	4/7/2008	40.786	0.90	0.70	0.050	0.63	0.03	0.07	RHS
183	4/7/2008	40.804	2.90	1.40	0.050	4.06	0.20	0.47	RHS
184	4/7/2008	40.807	1.10	1.20	0.050	1.32	0.07	0.15	RHS
185	4/7/2008	40.808	0.80	0.60	0.050	0.48	0.02	0.06	RHS
186	4/7/2008	40.809	0.60	0.50	0.050	0.30	0.02	0.03	RHS
187	4/7/2008	40.813	3.10	0.80	0.050	2.48	0.12	0.29	RHS
188	4/7/2008	40.815	1.10	0.70	0.050	0.77	0.04	0.09	RHS
189	4/7/2008	40.816	0.80	0.80	0.050	0.64	0.03	0.07	RHS
190	4/7/2008	40.830	2.30	0.90	0.050	2.07	0.10	0.24	RHS
191	4/7/2008	30.255	1.20	0.80	0.050	0.96	0.05	0.11	RHS
192	4/7/2008	30.254	1.20	1.00	0.050	1.20	0.06	0.14	RHS
193	4/7/2008	30.253	1.00	0.80	0.050	0.80	0.04	0.09	RHS
194	4/7/2008	30.251	1.10	0.60	0.050	0.66	0.03	0.08	RHS
195	4/7/2008	30.249	1.80	1.00	0.050	1.80	0.09	0.21	RHS
196	4/7/2008	30.247	0.80	0.60	0.050	0.48	0.02	0.06	RHS
197	4/7/2008	30.185	1.20	1.00	0.050	1.20	0.06	0.14	RHS
198	4/7/2008	30.183	1.60	1.10	0.050	1.76	0.09	0.20	RHS
199	4/7/2008	30.155	1.00	0.80	0.050	0.80	0.04	0.09	RHS
200	4/7/2008	29.915	2.00	1.10	0.050	2.20	0.11	0.26	LHS
201	4/8/2008	30.767	0.80	0.60	0.050	0.48	0.02	0.06	LHS
202	4/8/2008	32.543	1.40	1.20	0.050	1.68	0.08	0.19	RHS
203	4/8/2008	32.544	0.80	0.60	0.050	0.48	0.02	0.06	RHS
204	4/8/2008	32.729	1.20	1.00	0.050	1.20	0.06	0.14	LHS
205	4/8/2008	34.223	2.00	1.00	0.050	2.00	0.10	0.23	RHS
206	4/8/2008	34.470	1.40	1.00	0.050	1.40	0.07	0.16	RHS
207	4/8/2008	34.471	1.20	1.00	0.050	1.20	0.06	0.14	RHS
208	4/8/2008	34.473	2.10	2.10	0.050	4.41	0.22	0.51	RHS
209	4/8/2008	35.543	0.60	0.60	0.050	0.36	0.02	0.04	RHS
210	4/8/2008	35.546	0.80	0.80	0.050	0.64	0.03	0.07	RHS
CARRIED FORWARD:						2,233.23	111.67	259.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,233.23	111.67	259.05	
211	4/8/2008	35.725	2.00	0.40	0.050	0.80	0.04	0.09	RHS
212	4/8/2008	35.733	1.80	1.80	0.050	3.24	0.16	0.38	RHS
213	4/8/2008	35.735	1.20	1.10	0.050	1.32	0.07	0.15	RHS
214	4/9/2008	40.455	0.80	0.80	0.050	0.64	0.03	0.07	RHS
215	4/9/2008	40.439	1.00	0.80	0.050	0.80	0.04	0.09	RHS
216	4/9/2008	40.435	1.10	1.00	0.050	1.10	0.06	0.13	RHS
217	4/9/2008	40.433	1.20	1.00	0.050	1.20	0.06	0.14	RHS
218	4/9/2008	40.432	1.00	1.00	0.050	1.00	0.05	0.12	RHS
219	4/9/2008	40.429	1.00	1.00	0.050	1.00	0.05	0.12	RHS
220	4/9/2008	40.427	0.80	0.80	0.050	0.64	0.03	0.07	RHS
221	4/9/2008	40.425	1.40	1.40	0.050	1.96	0.10	0.23	RHS
222	4/9/2008	40.423	1.00	1.00	0.050	1.00	0.05	0.12	RHS
223	4/9/2008	40.421	0.40	0.40	0.050	0.16	0.01	0.02	RHS
224	4/9/2008	40.419	0.60	0.40	0.050	0.24	0.01	0.03	RHS
225	4/9/2008	40.385	0.60	0.60	0.050	0.36	0.02	0.04	RHS
226	4/9/2008	40.383	0.60	0.60	0.050	0.36	0.02	0.04	RHS
227	4/9/2008	40.379	0.60	0.40	0.050	0.24	0.01	0.03	RHS
228	4/9/2008	40.377	0.80	0.60	0.050	0.48	0.02	0.06	RHS
229	4/9/2008	40.375	0.80	0.60	0.050	0.48	0.02	0.06	RHS
230	4/9/2008	40.371	0.60	0.40	0.050	0.24	0.01	0.03	RHS
231	4/9/2008	40.369	0.60	0.60	0.050	0.36	0.02	0.04	RHS
232	4/9/2008	40.365	0.60	0.60	0.050	0.36	0.02	0.04	RHS
233	4/9/2008	40.363	1.00	0.80	0.050	0.80	0.04	0.09	RHS
234	4/9/2008	40.361	0.80	0.40	0.050	0.32	0.02	0.04	RHS
235	4/9/2008	40.359	0.40	0.40	0.050	0.16	0.01	0.02	RHS
236	4/9/2008	40.357	0.40	0.40	0.050	0.16	0.01	0.02	RHS
237	4/9/2008	40.356	0.40	0.40	0.050	0.16	0.01	0.02	RHS
238	4/9/2008	40.355	0.40	0.40	0.050	0.16	0.01	0.02	RHS
239	4/9/2008	40.347	0.80	0.60	0.050	0.48	0.02	0.06	RHS
240	4/9/2008	40.345	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						2,254.25	112.72	261.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,254.25	112.72	261.49	
241	4/9/2008	40.343	0.80	0.60	0.050	0.48	0.02	0.06	RHS
242	4/9/2008	40.341	1.00	0.80	0.050	0.80	0.04	0.09	RHS
243	4/9/2008	40.339	0.40	0.40	0.050	0.16	0.01	0.02	RHS
244	4/9/2008	40.337	0.60	0.40	0.050	0.24	0.01	0.03	RHS
245	4/9/2008	40.343	1.10	1.00	0.050	1.10	0.06	0.13	LHS
246	4/9/2008	40.445	0.80	0.60	0.050	0.48	0.02	0.06	LHS
247	4/9/2008	40.447	2.00	0.60	0.050	1.20	0.06	0.14	LHS
248	4/9/2008	40.448	0.80	0.80	0.050	0.64	0.03	0.07	LHS
249	4/9/2008	40.450	0.80	0.80	0.050	0.64	0.03	0.07	LHS
250	4/9/2008	40.455	1.10	0.80	0.050	0.88	0.04	0.10	LHS
251	4/9/2008	40.458	1.20	0.40	0.050	0.48	0.02	0.06	LHS
252	4/9/2008	38.343	1.20	0.80	0.050	0.96	0.05	0.11	LHS
253	4/9/2008	38.325	0.60	0.60	0.050	0.36	0.02	0.04	LHS
254	4/9/2008	38.285	1.00	0.60	0.050	0.60	0.03	0.07	LHS
255	4/9/2008	38.265	1.00	0.60	0.050	0.60	0.03	0.07	LHS
256	4/9/2008	37.285	0.80	0.60	0.050	0.48	0.02	0.06	LHS
257	4/9/2008	37.283	1.00	0.60	0.050	0.60	0.03	0.07	LHS
258	4/9/2008	37.281	1.10	0.80	0.050	0.88	0.04	0.10	LHS
259	4/9/2008	37.233	1.20	1.00	0.050	1.20	0.06	0.14	RHS
260	4/9/2008	36.773	1.40	0.60	0.050	0.84	0.04	0.10	RHS
261	4/9/2008	36.743	0.80	0.80	0.050	0.64	0.03	0.07	RHS
262	4/9/2008	36.683	0.60	0.40	0.050	0.24	0.01	0.03	RHS
263	4/9/2008	36.563	0.60	0.60	0.050	0.36	0.02	0.04	RHS
264	4/9/2008	36.545	1.20	1.00	0.050	1.20	0.06	0.14	RHS
265	4/10/2008	40.515	1.80	1.00	0.050	1.80	0.09	0.21	LHS
266	4/10/2008	40.525	1.60	1.40	0.050	2.24	0.11	0.26	LHS
267	4/10/2008	40.528	1.00	0.60	0.050	0.60	0.03	0.07	LHS
268	4/10/2008	40.529	0.40	0.40	0.050	0.16	0.01	0.02	LHS
269	4/10/2008	40.533	0.60	0.60	0.050	0.36	0.02	0.04	LHS
270	4/10/2008	40.535	0.60	0.60	0.050	0.36	0.02	0.04	LHS
CARRIED FORWARD:						2,275.83	113.80	263.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,275.83	113.80	263.99	
271	4/10/2008	40.545	2.80	0.60	0.050	1.68	0.08	0.19	LHS
272	4/10/2008	40.549	0.60	0.40	0.050	0.24	0.01	0.03	LHS
273	4/10/2008	40.553	0.80	0.80	0.050	0.64	0.03	0.07	LHS
274	4/10/2008	40.555	1.00	0.80	0.050	0.80	0.04	0.09	LHS
275	4/10/2008	40.563	1.10	0.80	0.050	0.88	0.04	0.10	LHS
276	4/10/2008	40.565	2.00	1.00	0.050	2.00	0.10	0.23	LHS
277	4/10/2008	40.569	1.00	0.80	0.050	0.80	0.04	0.09	LHS
278	4/10/2008	40.571	1.00	0.60	0.050	0.60	0.03	0.07	LHS
279	4/10/2008	40.575	1.20	0.80	0.050	0.96	0.05	0.11	LHS
280	4/10/2008	40.579	0.60	0.40	0.050	0.24	0.01	0.03	LHS
281	4/10/2008	40.581	2.00	0.80	0.050	1.60	0.08	0.19	LHS
282	4/10/2008	40.583	0.80	0.80	0.050	0.64	0.03	0.07	LHS
283	4/10/2008	40.585	1.40	1.00	0.050	1.40	0.07	0.16	LHS
284	4/10/2008	40.586	1.40	0.40	0.050	0.56	0.03	0.06	LHS
285	4/10/2008	40.588	0.80	0.60	0.050	0.48	0.02	0.06	LHS
286	4/10/2008	40.724	1.10	0.80	0.050	0.88	0.04	0.10	LHS
287	4/10/2008	40.725	0.80	0.60	0.050	0.48	0.02	0.06	LHS
288	4/10/2008	40.727	1.00	0.60	0.050	0.60	0.03	0.07	LHS
289	4/10/2008	40.745	0.80	0.40	0.050	0.32	0.02	0.04	LHS
290	4/10/2008	40.746	0.60	0.40	0.050	0.24	0.01	0.03	LHS
291	4/10/2008	40.748	1.10	0.80	0.050	0.88	0.04	0.10	LHS
292	4/10/2008	40.781	0.80	0.40	0.050	0.32	0.02	0.04	LHS
293	4/10/2008	40.785	0.80	0.60	0.050	0.48	0.02	0.06	LHS
294	4/10/2008	40.789	1.00	0.60	0.050	0.60	0.03	0.07	LHS
295	4/10/2008	40.795	0.80	0.80	0.050	0.64	0.03	0.07	LHS
296	4/10/2008	40.797	2.00	0.80	0.050	1.60	0.08	0.19	LHS
297	4/10/2008	40.799	0.80	0.80	0.050	0.64	0.03	0.07	LHS
298	4/10/2008	40.805	0.80	0.60	0.050	0.48	0.02	0.06	RHS
299	4/10/2008	40.806	0.40	0.40	0.050	0.16	0.01	0.02	RHS
300	4/10/2008	40.805	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						2,298.87	114.95	266.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,298.87	114.95	266.67	
301	4/10/2008	40.803	1.40	1.00	0.050	1.40	0.07	0.16	RHS
302	4/10/2008	40.802	1.10	1.00	0.050	1.10	0.06	0.13	RHS
303	4/10/2008	40.801	0.60	0.40	0.050	0.24	0.01	0.03	RHS
304	4/10/2008	40.800	0.60	0.60	0.050	0.36	0.02	0.04	RHS
305	4/11/2008	40.799	0.80	0.80	0.050	0.64	0.03	0.07	RHS
306	4/11/2008	40.798	1.20	0.80	0.050	0.96	0.05	0.11	RHS
307	4/11/2008	40.797	1.20	0.60	0.050	0.72	0.04	0.08	RHS
308	4/11/2008	40.795	1.00	1.00	0.050	1.00	0.05	0.12	RHS
309	4/11/2008	40.793	2.00	0.80	0.050	1.60	0.08	0.19	RHS
310	4/11/2008	40.791	1.00	0.80	0.050	0.80	0.04	0.09	RHS
311	4/11/2008	40.790	1.20	0.80	0.050	0.96	0.05	0.11	RHS
312	4/11/2008	40.789	1.00	0.80	0.050	0.80	0.04	0.09	RHS
313	4/11/2008	40.788	1.00	0.60	0.050	0.60	0.03	0.07	RHS
314	4/11/2008	40.785	5.00	0.80	0.050	4.00	0.20	0.46	RHS
315	4/11/2008	40.765	1.00	0.80	0.050	0.80	0.04	0.09	RHS
316	4/11/2008	40.804	1.80	0.80	0.050	1.44	0.07	0.17	LHS
317	4/11/2008	40.829	0.80	0.60	0.050	0.48	0.02	0.06	LHS
318	4/11/2008	40.811	0.80	0.80	0.050	0.64	0.03	0.07	LHS
319	4/11/2008	40.833	0.80	0.40	0.050	0.32	0.02	0.04	LHS
320	4/11/2008	40.835	1.00	0.60	0.050	0.60	0.03	0.07	LHS
321	4/11/2008	40.839	1.00	0.80	0.050	0.80	0.04	0.09	LHS
322	4/11/2008	40.841	0.40	0.40	0.050	0.16	0.01	0.02	LHS
323	4/11/2008	40.843	0.80	0.60	0.050	0.48	0.02	0.06	LHS
324	4/11/2008	40.844	0.60	0.40	0.050	0.24	0.01	0.03	LHS
325	4/11/2008	40.845	0.80	0.60	0.050	0.48	0.02	0.06	LHS
326	4/11/2008	40.847	1.00	0.60	0.050	0.60	0.03	0.07	LHS
327	4/11/2008	40.849	0.80	0.80	0.050	0.64	0.03	0.07	LHS
328	4/11/2008	40.855	4.00	0.80	0.050	3.20	0.16	0.37	LHS
329	4/11/2008	40.857	1.00	0.80	0.050	0.80	0.04	0.09	LHS
330	4/11/2008	40.859	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						2,325.97	116.30	269.81	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,325.97	116.30	269.81	
331	4/11/2008	40.865	2.00	1.00	0.050	2.00	0.10	0.23	LHS
332	4/11/2008	40.868	0.40	0.40	0.050	0.16	0.01	0.02	RHS
333	4/11/2008	40.875	1.20	0.60	0.050	0.72	0.04	0.08	LHS
334	4/11/2008	40.881	0.80	0.80	0.050	0.64	0.03	0.07	LHS
335	4/11/2008	40.885	1.00	1.00	0.050	1.00	0.05	0.12	LHS
336	4/11/2008	40.888	1.20	0.80	0.050	0.96	0.05	0.11	LHS
337	4/11/2008	40.891	0.60	0.60	0.050	0.36	0.02	0.04	LHS
338	4/11/2008	40.963	4.00	0.80	0.050	3.20	0.16	0.37	LHS
339	4/11/2008	40.965	0.80	0.80	0.050	0.64	0.03	0.07	LHS
340	4/11/2008	40.985	4.00	0.80	0.050	3.20	0.16	0.37	LHS
341	4/11/2008	40.985	1.00	0.80	0.050	0.80	0.04	0.09	RHS
342	4/11/2008	40.995	2.00	1.00	0.050	2.00	0.10	0.23	LHS
343	4/12/2008	41.003	2.00	1.10	0.050	2.20	0.11	0.26	LHS
344	4/12/2008	41.043	0.60	0.60	0.050	0.36	0.02	0.04	LHS
345	4/12/2008	41.045	0.80	0.60	0.050	0.48	0.02	0.06	LHS
346	4/12/2008	41.047	0.80	0.60	0.050	0.48	0.02	0.06	LHS
347	4/12/2008	41.049	1.00	0.80	0.050	0.80	0.04	0.09	LHS
348	4/12/2008	41.054	1.00	0.60	0.050	0.60	0.03	0.07	LHS
349	4/12/2008	41.115	3.80	1.00	0.050	3.80	0.19	0.44	LHS
350	4/12/2008	41.121	1.20	1.00	0.050	1.20	0.06	0.14	LHS
351	4/12/2008	41.123	1.60	0.60	0.050	0.96	0.05	0.11	LHS
352	4/12/2008	41.125	1.20	1.00	0.050	1.20	0.06	0.14	LHS
353	4/12/2008	41.127	3.80	1.00	0.050	3.80	0.19	0.44	LHS
354	4/12/2008	41.124	1.20	1.00	0.050	1.20	0.06	0.14	LHS
355	4/12/2008	41.131	1.20	0.80	0.050	0.96	0.05	0.11	LHS
356	4/12/2008	41.145	3.00	0.60	0.050	1.80	0.09	0.21	LHS
357	4/12/2008	41.151	0.80	0.50	0.050	0.40	0.02	0.05	LHS
358	4/12/2008	41.155	0.80	0.40	0.050	0.32	0.02	0.04	LHS
359	4/12/2008	41.245	0.80	0.60	0.050	0.48	0.02	0.06	LHS
360	4/12/2008	41.255	0.80	0.80	0.050	0.64	0.03	0.07	LHS
CARRIED FORWARD:						2,363.33	118.17	274.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,363.33	118.17	274.14	
361	4/12/2008	41.275	0.80	0.40	0.050	0.32	0.02	0.04	LHS
362	4/12/2008	41.305	1.00	0.60	0.050	0.60	0.03	0.07	LHS
363	4/12/2008	41.395	1.20	0.80	0.050	0.96	0.05	0.11	LHS
364	4/12/2008	41.415	2.00	0.60	0.050	1.20	0.06	0.14	LHS
365	4/12/2008	41.435	1.10	0.80	0.050	0.88	0.04	0.10	LHS
366	4/12/2008	42.015	0.80	0.80	0.050	0.64	0.03	0.07	LHS
367	4/12/2008	42.017	1.10	0.80	0.050	0.88	0.04	0.10	LHS
368	4/12/2008	42.035	1.20	0.60	0.050	0.72	0.04	0.08	LHS
369	4/12/2008	42.103	1.80	0.80	0.050	1.44	0.07	0.17	RHS
370	4/12/2008	42.105	2.00	0.80	0.050	1.60	0.08	0.19	RHS
371	4/12/2008	42.107	1.20	1.00	0.050	1.20	0.06	0.14	RHS
372	4/12/2008	42.109	2.10	1.20	0.050	2.52	0.13	0.29	RHS
373	4/12/2008	42.115	1.80	1.00	0.050	1.80	0.09	0.21	RHS
374	4/12/2008	42.117	1.10	0.80	0.050	0.88	0.04	0.10	RHS
375	4/12/2008	42.125	0.80	0.60	0.050	0.48	0.02	0.06	RHS
376	4/14/2008	42.893	0.40	0.40	0.050	0.16	0.01	0.02	LHS
377	4/14/2008	42.855	0.60	0.40	0.050	0.24	0.01	0.03	LHS
378	4/14/2008	42.853	0.80	0.60	0.050	0.48	0.02	0.06	RHS
379	4/14/2008	42.851	0.80	0.40	0.050	0.32	0.02	0.04	RHS
380	4/14/2008	42.849	0.60	0.40	0.050	0.24	0.01	0.03	RHS
381	4/14/2008	42.847	0.60	0.40	0.050	0.24	0.01	0.03	RHS
382	4/14/2008	42.845	0.80	0.60	0.050	0.48	0.02	0.06	RHS
383	4/14/2008	42.843	1.00	0.80	0.050	0.80	0.04	0.09	RHS
384	4/14/2008	42.833	0.60	0.60	0.050	0.36	0.02	0.04	RHS
385	4/14/2008	42.823	0.80	0.60	0.050	0.48	0.02	0.06	RHS
386	4/14/2008	42.819	0.80	0.60	0.050	0.48	0.02	0.06	RHS
387	4/14/2008	42.805	0.80	0.80	0.050	0.64	0.03	0.07	RHS
388	4/14/2008	42.803	0.80	0.60	0.050	0.48	0.02	0.06	RHS
389	4/14/2008	42.801	0.80	0.60	0.050	0.48	0.02	0.06	RHS
390	4/14/2008	42.799	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						2,385.57	119.28	276.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,385.57	119.28	276.72	
391	4/14/2008	42.797	0.60	0.60	0.050	0.36	0.02	0.04	RHS
392	4/14/2008	42.785	1.20	1.00	0.050	1.20	0.06	0.14	RHS
393	4/14/2008	42.755	0.80	0.60	0.050	0.48	0.02	0.06	RHS
394	4/14/2008	42.745	2.10	1.00	0.050	2.10	0.11	0.24	RHS
395	4/14/2008	40.425	0.80	0.60	0.050	0.48	0.02	0.06	RHS
396	4/14/2008	40.415	1.20	1.00	0.050	1.20	0.06	0.14	RHS
397	4/14/2008	40.405	1.10	0.80	0.050	0.88	0.04	0.10	RHS
398	4/14/2008	40.395	0.80	0.60	0.050	0.48	0.02	0.06	RHS
399	4/14/2008	40.393	1.40	1.00	0.050	1.40	0.07	0.16	RHS
400	4/14/2008	40.355	1.10	1.00	0.050	1.10	0.06	0.13	RHS
401	4/14/2008	40.325	1.10	0.80	0.050	0.88	0.04	0.10	RHS
402	4/14/2008	40.323	1.10	0.40	0.050	0.44	0.02	0.05	RHS
403	4/15/2008	43.841	0.80	0.60	0.050	0.48	0.02	0.06	RHS
404	4/15/2008	43.821	0.80	0.60	0.050	0.48	0.02	0.06	RHS
405	4/15/2008	43.819	0.80	0.60	0.050	0.48	0.02	0.06	RHS
406	4/15/2008	43.563	2.00	1.00	0.050	2.00	0.10	0.23	RHS
407	4/15/2008	43.561	2.10	0.80	0.050	1.68	0.08	0.19	RHS
408	4/15/2008	43.559	1.00	0.80	0.050	0.80	0.04	0.09	RHS
409	4/15/2008	43.535	0.60	0.40	0.050	0.24	0.01	0.03	RHS
410	4/15/2008	43.524	0.80	0.40	0.050	0.32	0.02	0.04	RHS
411	4/15/2008	43.505	0.80	0.60	0.050	0.48	0.02	0.06	RHS
412	4/15/2008	43.503	0.60	0.40	0.050	0.24	0.01	0.03	RHS
413	4/15/2008	43.499	0.60	0.40	0.050	0.24	0.01	0.03	RHS
414	4/15/2008	43.485	0.80	0.60	0.050	0.48	0.02	0.06	LHS
415	4/15/2008	43.455	0.80	0.60	0.050	0.48	0.02	0.06	RHS
416	4/15/2008	43.453	0.80	0.40	0.050	0.32	0.02	0.04	RHS
417	4/15/2008	43.445	0.80	0.60	0.050	0.48	0.02	0.06	LHS
418	4/15/2008	43.440	0.80	0.40	0.050	0.32	0.02	0.04	LHS
419	4/15/2008	43.335	0.60	0.40	0.050	0.24	0.01	0.03	RHS
420	4/15/2008	43.325	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						2,406.49	120.33	279.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,406.49	120.33	279.15	
421	4/15/2008	43.225	0.80	0.60	0.050	0.48	0.02	0.06	RHS
422	4/15/2008	43.205	1.60	1.00	0.050	1.60	0.08	0.19	RHS
423	4/15/2008	43.203	1.20	1.00	0.050	1.20	0.06	0.14	RHS
424	4/15/2008	43.125	1.00	0.80	0.050	0.80	0.04	0.09	LHS
425	4/15/2008	43.115	1.00	0.40	0.050	0.40	0.02	0.05	LHS
426	4/15/2008	42.955	0.80	0.60	0.050	0.48	0.02	0.06	LHS
427	4/15/2008	42.945	0.80	0.40	0.050	0.32	0.02	0.04	LHS
428	4/15/2008	42.925	0.60	0.40	0.050	0.24	0.01	0.03	LHS
429	4/15/2008	42.895	0.40	0.40	0.050	0.16	0.01	0.02	RHS
430	4/15/2008	42.583	0.60	0.60	0.050	0.36	0.02	0.04	RHS
431	4/15/2008	42.584	0.40	0.40	0.050	0.16	0.01	0.02	RHS
432	4/15/2008	42.585	0.80	0.60	0.050	0.48	0.02	0.06	RHS
433	4/16/2008	43.635	0.80	0.60	0.050	0.48	0.02	0.06	LHS
434	4/16/2008	43.645	0.40	0.40	0.050	0.16	0.01	0.02	LHS
435	4/16/2008	43.647	0.40	0.40	0.050	0.16	0.01	0.02	RHS
436	4/16/2008	43.649	0.60	0.60	0.050	0.36	0.02	0.04	RHS
437	4/16/2008	43.651	0.40	0.40	0.050	0.16	0.01	0.02	RHS
438	4/16/2008	43.653	0.60	0.60	0.050	0.36	0.02	0.04	LHS
439	4/16/2008	43.655	0.60	0.60	0.050	0.36	0.02	0.04	RHS
440	4/16/2008	43.657	0.60	0.60	0.050	0.36	0.02	0.04	RHS
441	4/16/2008	43.659	0.40	0.40	0.050	0.16	0.01	0.02	RHS
442	4/16/2008	43.661	0.40	0.40	0.050	0.16	0.01	0.02	RHS
443	4/16/2008	43.665	0.60	0.60	0.050	0.36	0.02	0.04	LHS
444	4/16/2008	43.668	0.60	0.60	0.050	0.36	0.02	0.04	LHS
445	4/16/2008	43.671	0.60	0.40	0.050	0.24	0.01	0.03	LHS
446	4/16/2008	43.683	0.60	0.60	0.050	0.36	0.02	0.04	LHS
447	4/16/2008	43.685	0.80	0.80	0.050	0.64	0.03	0.07	LHS
448	4/16/2008	44.361	0.60	0.40	0.050	0.24	0.01	0.03	RHS
449	4/16/2008	44.359	1.00	0.40	0.050	0.40	0.02	0.05	RHS
450	4/16/2008	44.355	2.40	0.60	0.050	1.44	0.07	0.17	RHS
CARRIED FORWARD:						2,419.93	121.00	280.71	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,419.93	121.00	280.71	
451	4/16/2008	44.353	3.00	0.60	0.050	1.80	0.09	0.21	RHS
452	4/17/2008	43.955	1.00	1.00	0.050	1.00	0.05	0.12	RHS
453	4/17/2008	43.953	1.00	0.80	0.050	0.80	0.04	0.09	RHS
454	4/17/2008	43.952	0.60	0.40	0.050	0.24	0.01	0.03	LHS
455	4/17/2008	43.845	1.00	0.80	0.050	0.80	0.04	0.09	RHS
456	4/17/2008	43.843	0.80	0.60	0.050	0.48	0.02	0.06	RHS
457	4/17/2008	42.021	0.80	0.80	0.050	0.64	0.03	0.07	LHS
458	4/17/2008	42.022	0.80	0.80	0.050	0.64	0.03	0.07	LHS
459	4/17/2008	42.023	0.80	0.80	0.050	0.64	0.03	0.07	LHS
460	4/17/2008	42.024	1.00	0.40	0.050	0.40	0.02	0.05	LHS
461	4/17/2008	42.181	1.80	0.80	0.050	1.44	0.07	0.17	RHS
462	4/17/2008	42.183	1.40	0.60	0.050	0.84	0.04	0.10	RHS
463	4/17/2008	42.184	1.60	0.80	0.050	1.28	0.06	0.15	RHS
464	4/17/2008	42.189	2.00	1.20	0.050	2.40	0.12	0.28	LHS
465	4/17/2008	42.191	1.80	1.00	0.050	1.80	0.09	0.21	LHS
466	4/17/2008	42.225	1.20	1.10	0.050	1.32	0.07	0.15	LHS
467	4/17/2008	42.521	0.60	0.60	0.050	0.36	0.02	0.04	RHS
468	4/17/2008	42.523	0.40	0.40	0.050	0.16	0.01	0.02	RHS
469	4/17/2008	42.525	1.00	0.60	0.050	0.60	0.03	0.07	RHS
470	4/17/2008	42.527	1.20	0.60	0.050	0.72	0.04	0.08	RHS
471	4/17/2008	42.529	0.60	0.40	0.050	0.24	0.01	0.03	RHS
472	4/17/2008	42.541	1.00	0.80	0.050	0.80	0.04	0.09	LHS
473	4/17/2008	42.543	0.80	0.80	0.050	0.64	0.03	0.07	LHS
474	4/17/2008	42.544	0.60	0.60	0.050	0.36	0.02	0.04	LHS
475	4/17/2008	42.546	0.40	0.40	0.050	0.16	0.01	0.02	LHS
476	4/17/2008	42.547	0.60	0.60	0.050	0.36	0.02	0.04	LHS
477	4/17/2008	42.549	1.40	0.40	0.050	0.56	0.03	0.06	LHS
478	4/17/2008	42.551	1.20	1.00	0.050	1.20	0.06	0.14	LHS
479	4/17/2008	42.553	0.60	0.60	0.050	0.36	0.02	0.04	LHS
480	4/17/2008	42.555	0.60	0.60	0.050	0.36	0.02	0.04	LHS
CARRIED FORWARD:						2,443.33	122.17	283.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,443.33	122.17	283.42	
481	4/17/2008	42.557	0.80	0.60	0.050	0.48	0.02	0.06	LHS
482	4/17/2008	42.575	1.10	0.80	0.050	0.88	0.04	0.10	RHS
483	4/17/2008	42.579	1.20	1.00	0.050	1.20	0.06	0.14	RHS
484	4/18/2008	44.760	3.80	1.70	0.050	6.46	0.32	0.75	RHS
485	4/18/2008	42.662	1.70	1.10	0.050	1.87	0.09	0.22	RHS
486	4/18/2008	42.660	2.00	1.20	0.050	2.40	0.12	0.28	RHS
487	4/18/2008	42.658	2.10	1.40	0.050	2.94	0.15	0.34	RHS
488	4/18/2008	40.680	1.70	1.10	0.050	1.87	0.09	0.22	LHS
489	4/18/2008	40.681	1.30	0.80	0.050	1.04	0.05	0.12	LHS
490	4/18/2008	40.682	2.00	1.10	0.050	2.20	0.11	0.26	LHS
491	4/18/2008	40.680	3.40	0.80	0.050	2.72	0.14	0.32	RHS
492	4/18/2008	40.678	1.90	1.30	0.050	2.47	0.12	0.29	RHS
493	4/18/2008	40.660	2.00	1.40	0.050	2.80	0.14	0.32	RHS
494	4/18/2008	33.980	3.00	0.90	0.050	2.70	0.14	0.31	RHS
495	4/18/2008	32.470	1.70	1.40	0.050	2.38	0.12	0.28	RHS
496	4/18/2008	32.425	2.40	1.30	0.050	3.12	0.16	0.36	RHS
497	4/18/2008	29.190	1.60	1.10	0.050	1.76	0.09	0.20	RHS
498	4/18/2008	32.728	1.50	1.10	0.050	1.65	0.08	0.19	LHS
499	4/18/2008	32.625	2.70	1.40	0.050	3.78	0.19	0.44	LHS
500	4/18/2008	32.635	1.90	1.80	0.050	3.42	0.17	0.40	LHS
501	4/18/2008	32.635	1.90	1.60	0.050	3.04	0.15	0.35	RHS
502	4/18/2008	30.765	2.30	1.00	0.050	2.30	0.12	0.27	LHS
503	4/18/2008	30.745	2.40	1.00	0.050	2.40	0.12	0.28	RHS
504	4/18/2008	30.746	2.00	0.40	0.050	0.80	0.04	0.09	RHS
505	4/18/2008	30.682	1.10	0.90	0.050	0.99	0.05	0.11	RHS
506	4/18/2008	30.681	1.00	0.90	0.050	0.90	0.05	0.10	RHS
507	4/18/2008	30.655	1.60	1.10	0.050	1.76	0.09	0.20	LHS
508	4/18/2008	30.975	1.30	1.10	0.050	1.43	0.07	0.17	RHS
509	4/18/2008	30.315	2.10	1.00	0.050	2.10	0.11	0.24	LHS
510	4/18/2008	30.305	1.90	0.70	0.050	1.33	0.07	0.15	LHS
CARRIED FORWARD:						2,508.52	125.43	290.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,508.52	125.43	290.99	
511	4/18/2008	29.200	2.90	0.60	0.050	1.74	0.09	0.20	RHS
512	4/18/2008	29.180	1.60	0.80	0.050	1.28	0.06	0.15	RHS
513	4/18/2008	29.148	2.60	1.00	0.050	2.60	0.13	0.30	LHS
514	4/18/2008	29.145	1.60	1.60	0.050	2.56	0.13	0.30	LHS
515	4/18/2008	29.085	2.20	1.20	0.050	2.64	0.13	0.31	RHS
516	4/18/2008	29.430	2.60	0.60	0.050	1.56	0.08	0.18	RHS
517	4/18/2008	29.431	1.80	1.60	0.050	2.88	0.14	0.33	RHS
518	4/18/2008	29.435	1.40	0.90	0.050	1.26	0.06	0.15	RHS
519	4/18/2008	29.436	0.90	0.80	0.050	0.72	0.04	0.08	RHS
520	4/18/2008	29.437	1.10	1.00	0.050	1.10	0.06	0.13	RHS
521	4/18/2008	29.439	1.40	1.30	0.050	1.82	0.09	0.21	RHS
522	4/18/2008	29.442	2.90	1.00	0.050	2.90	0.15	0.34	RHS
523	4/18/2008	29.470	1.70	1.00	0.050	1.70	0.09	0.20	RHS
524	4/18/2008	29.485	4.00	1.60	0.050	6.40	0.32	0.74	RHS
525	4/18/2008	29.510	1.00	1.00	0.050	1.00	0.05	0.12	LHS
526	4/18/2008	29.513	1.50	1.40	0.050	2.10	0.11	0.24	LHS
527	4/18/2008	29.515	1.40	1.00	0.050	1.40	0.07	0.16	LHS
528	4/18/2008	29.560	2.00	0.90	0.050	1.80	0.09	0.21	LHS
529	4/18/2008	27.430	5.30	1.10	0.050	5.83	0.29	0.68	LHS
530	4/18/2008	24.052	2.60	1.30	0.050	3.38	0.17	0.39	RHS
531	4/19/2008	21.585	1.20	1.10	0.050	1.32	0.07	0.15	RHS
532	4/19/2008	21.590	1.30	1.20	0.050	1.56	0.08	0.18	RHS
533	4/19/2008	21.592	1.10	0.90	0.050	0.99	0.05	0.11	RHS
534	4/19/2008	21.600	1.90	1.10	0.050	2.09	0.10	0.24	RHS
535	4/19/2008	21.605	1.50	0.60	0.050	0.90	0.05	0.10	RHS
536	4/19/2008	21.608	1.60	0.80	0.050	1.28	0.06	0.15	RHS
537	4/19/2008	21.610	1.70	0.90	0.050	1.53	0.08	0.18	LHS
538	4/19/2008	21.616	1.50	1.10	0.050	1.65	0.08	0.19	RHS
539	4/19/2008	21.633	1.20	1.00	0.050	1.20	0.06	0.14	LHS
540	4/19/2008	21.635	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						2,568.91	128.45	297.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,568.91	128.45	297.99	
541	4/19/2008	21.640	1.20	0.90	0.050	1.08	0.05	0.13	LHS
542	4/19/2008	21.642	1.10	1.00	0.050	1.10	0.06	0.13	LHS
543	4/19/2008	21.660	1.20	0.90	0.050	1.08	0.05	0.13	LHS
544	4/19/2008	21.660	1.40	1.10	0.050	1.54	0.08	0.18	RHS
545	4/19/2008	21.665	1.30	1.00	0.050	1.30	0.07	0.15	RHS
546	4/19/2008	21.680	1.40	1.10	0.050	1.54	0.08	0.18	LHS
547	4/19/2008	21.682	1.20	1.00	0.050	1.20	0.06	0.14	LHS
548	4/19/2008	20.732	2.40	1.40	0.050	3.36	0.17	0.39	LHS
549	4/19/2008	21.690	1.10	0.80	0.050	0.88	0.04	0.10	LHS
550	4/19/2008	21.692	1.10	1.00	0.050	1.10	0.06	0.13	RHS
551	4/19/2008	21.695	1.60	0.90	0.050	1.44	0.07	0.17	RHS
552	4/19/2008	21.705	1.50	1.00	0.050	1.50	0.08	0.17	RHS
553	4/19/2008	21.715	1.70	1.00	0.050	1.70	0.09	0.20	RHS
554	4/19/2008	21.725	1.50	1.10	0.050	1.65	0.08	0.19	RHS
555	4/19/2008	21.713	1.00	0.80	0.050	0.80	0.04	0.09	LHS
556	4/19/2008	21.718	1.50	1.30	0.050	1.95	0.10	0.23	LHS
557	4/19/2008	21.720	2.40	0.90	0.050	2.16	0.11	0.25	LHS
558	4/19/2008	21.722	2.10	1.20	0.050	2.52	0.13	0.29	LHS
559	4/19/2008	21.723	1.30	1.00	0.050	1.30	0.07	0.15	LHS
560	4/19/2008	21.728	1.20	0.90	0.050	1.08	0.05	0.13	LHS
561	4/19/2008	21.740	1.10	0.90	0.050	0.99	0.05	0.11	LHS
562	4/19/2008	21.855	1.50	1.10	0.050	1.65	0.08	0.19	RHS
563	4/19/2008	21.857	1.20	0.90	0.050	1.08	0.05	0.13	RHS
564	4/19/2008	21.865	2.50	1.10	0.050	2.75	0.14	0.32	RHS
565	4/19/2008	24.052	3.20	2.40	0.050	7.68	0.38	0.89	RHS
566	4/21/2008	30.060	0.90	0.70	0.050	0.63	0.03	0.07	RHS
567	4/21/2008	30.058	1.10	0.80	0.050	0.88	0.04	0.10	RHS
568	4/21/2008	30.055	0.80	0.70	0.050	0.56	0.03	0.06	RHS
569	4/21/2008	30.053	1.10	0.80	0.050	0.88	0.04	0.10	RHS
570	4/21/2008	29.075	1.20	0.80	0.050	0.96	0.05	0.11	RHS
CARRIED FORWARD:						2,617.25	130.87	303.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,617.25	130.87	303.60	
571	4/21/2008	29.076	1.10	0.80	0.050	0.88	0.04	0.10	RHS
572	4/21/2008	28.970	0.80	0.60	0.050	0.48	0.02	0.06	RHS
573	4/21/2008	28.965	1.40	0.80	0.050	1.12	0.06	0.13	RHS
574	4/21/2008	28.910	1.30	0.80	0.050	1.04	0.05	0.12	RHS
575	4/21/2008	28.620	0.90	0.60	0.050	0.54	0.03	0.06	LHS
576	4/21/2008	28.615	1.20	0.80	0.050	0.96	0.05	0.11	LHS
577	4/21/2008	28.613	2.00	1.00	0.050	2.00	0.10	0.23	LHS
578	4/21/2008	28.610	2.30	0.70	0.050	1.61	0.08	0.19	LHS
579	4/21/2008	28.585	1.10	0.90	0.050	0.99	0.05	0.11	LHS
580	4/21/2008	28.588	1.60	0.90	0.050	1.44	0.07	0.17	RHS
581	4/21/2008	28.585	0.80	0.80	0.050	0.64	0.03	0.07	RHS
582	4/21/2008	28.582	1.40	1.20	0.050	1.68	0.08	0.19	RHS
583	4/21/2008	28.530	1.80	1.40	0.050	2.52	0.13	0.29	LHS
584	4/21/2008	28.445	1.60	0.70	0.050	1.12	0.06	0.13	RHS
585	4/21/2008	28.435	1.10	0.80	0.050	0.88	0.04	0.10	RHS
586	4/21/2008	28.430	1.00	0.80	0.050	0.80	0.04	0.09	RHS
587	4/21/2008	28.428	1.00	1.00	0.050	1.00	0.05	0.12	RHS
588	4/21/2008	28.405	1.90	1.10	0.050	2.09	0.10	0.24	RHS
589	4/21/2008	28.395	1.90	0.90	0.050	1.71	0.09	0.20	RHS
590	4/21/2008	27.935	2.00	1.10	0.050	2.20	0.11	0.26	RHS
591	4/21/2008	27.935	1.30	0.90	0.050	1.17	0.06	0.14	RHS
592	4/21/2008	27.933	2.30	1.40	0.050	3.22	0.16	0.37	RHS
593	4/21/2008	27.915	1.30	0.70	0.050	0.91	0.05	0.11	RHS
594	4/21/2008	27.890	1.40	1.30	0.050	1.82	0.09	0.21	RHS
595	4/21/2008	21.867	1.00	0.80	0.050	0.80	0.04	0.09	RHS
596	4/21/2008	21.870	1.80	1.00	0.050	1.80	0.09	0.21	RHS
597	4/21/2008	21.875	1.20	1.00	0.050	1.20	0.06	0.14	RHS
598	4/21/2008	23.475	1.40	1.10	0.050	1.54	0.08	0.18	RHS
599	4/22/2008	26.135	2.50	2.00	0.050	5.00	0.25	0.58	LHS
600	4/22/2008	26.830	3.70	1.40	0.050	5.18	0.26	0.60	RHS
CARRIED FORWARD:						2,665.59	133.29	309.21	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,665.59	133.29	309.21	
601	4/22/2008	32.550	2.60	2.50	0.050	6.50	0.33	0.75	RHS
602	4/22/2008	32.545	2.30	1.50	0.050	3.45	0.17	0.40	RHS
603	4/22/2008	32.546	1.60	1.10	0.050	1.76	0.09	0.20	RHS
604	4/22/2008	32.538	1.90	1.70	0.050	3.23	0.16	0.37	RHS
605	4/22/2008	32.780	1.40	1.00	0.050	1.40	0.07	0.16	LHS
606	4/22/2008	39.925	1.00	0.90	0.050	0.90	0.05	0.10	RHS
607	4/22/2008	39.958	1.00	0.70	0.050	0.70	0.04	0.08	RHS
608	4/22/2008	39.960	1.40	0.70	0.050	0.98	0.05	0.11	RHS
609	4/22/2008	40.115	1.90	0.90	0.050	1.71	0.09	0.20	RHS
610	4/22/2008	40.130	1.60	0.90	0.050	1.44	0.07	0.17	RHS
611	4/22/2008	40.270	1.10	0.90	0.050	0.99	0.05	0.11	RHS
612	4/22/2008	27.692	1.60	0.80	0.050	1.28	0.06	0.15	LHS
613	4/22/2008	27.693	1.70	1.60	0.050	2.72	0.14	0.32	LHS
614	4/22/2008	27.730	1.70	1.50	0.050	2.55	0.13	0.30	LHS
615	4/22/2008	27.745	1.00	0.70	0.050	0.70	0.04	0.08	LHS
616	4/22/2008	27.755	0.60	0.40	0.050	0.24	0.01	0.03	RHS
617	4/22/2008	27.757	1.10	0.70	0.050	0.77	0.04	0.09	RHS
618	4/22/2008	27.760	1.20	0.90	0.050	1.08	0.05	0.13	RHS
619	4/22/2008	27.762	1.00	0.60	0.050	0.60	0.03	0.07	RHS
620	4/22/2008	27.770	1.10	1.10	0.050	1.21	0.06	0.14	LHS
621	4/22/2008	27.780	1.60	1.30	0.050	2.08	0.10	0.24	RHS
622	4/22/2008	27.830	1.70	0.70	0.050	1.19	0.06	0.14	LHS
623	4/22/2008	27.832	1.40	1.10	0.050	1.54	0.08	0.18	LHS
624	4/22/2008	27.835	1.20	1.00	0.050	1.20	0.06	0.14	LHS
625	4/22/2008	27.880	1.10	0.70	0.050	0.77	0.04	0.09	RHS
626	4/22/2008	27.890	1.10	0.70	0.050	0.77	0.04	0.09	LHS
627	4/22/2008	27.891	0.80	0.80	0.050	0.64	0.03	0.07	LHS
628	4/22/2008	26.040	1.60	1.20	0.050	1.92	0.10	0.22	RHS
629	4/22/2008	26.045	2.00	1.30	0.050	2.60	0.13	0.30	RHS
630	4/22/2008	26.105	2.60	0.90	0.050	2.34	0.12	0.27	LHS
CARRIED FORWARD:						2,714.85	135.75	314.92	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,714.85	135.75	314.92	
631	4/22/2008	26.107	0.90	0.70	0.050	0.63	0.03	0.07	LHS
632	4/22/2008	26.108	0.80	0.70	0.050	0.56	0.03	0.06	LHS
633	4/22/2008	26.110	0.60	0.50	0.050	0.30	0.02	0.03	LHS
634	4/22/2008	26.111	0.80	0.60	0.050	0.48	0.02	0.06	LHS
635	4/22/2008	26.112	2.50	0.80	0.050	2.00	0.10	0.23	LHS
636	4/22/2008	26.113	1.10	0.90	0.050	0.99	0.05	0.11	LHS
637	4/22/2008	26.119	0.90	0.80	0.050	0.72	0.04	0.08	LHS
638	4/22/2008	26.120	1.00	0.90	0.050	0.90	0.05	0.10	LHS
639	4/22/2008	26.122	0.70	0.60	0.050	0.42	0.02	0.05	LHS
640	4/22/2008	26.123	2.80	0.70	0.050	1.96	0.10	0.23	LHS
641	4/22/2008	26.125	0.90	0.60	0.050	0.54	0.03	0.06	LHS
642	4/22/2008	26.128	0.80	0.70	0.050	0.56	0.03	0.06	LHS
643	4/22/2008	26.130	2.10	1.00	0.050	2.10	0.11	0.24	LHS
644	4/23/2008	27.690	1.70	0.90	0.050	1.53	0.08	0.18	LHS
645	4/23/2008	26.565	1.40	1.10	0.050	1.54	0.08	0.18	RHS
646	4/23/2008	26.530	1.70	0.80	0.050	1.36	0.07	0.16	RHS
647	4/23/2008	26.525	1.00	0.80	0.050	0.80	0.04	0.09	RHS
648	4/23/2008	26.523	1.00	0.90	0.050	0.90	0.05	0.10	RHS
649	4/23/2008	26.520	1.10	0.80	0.050	0.88	0.04	0.10	RHS
650	4/23/2008	26.625	0.90	0.70	0.050	0.63	0.03	0.07	LHS
651	4/23/2008	24.065	1.60	1.20	0.050	1.92	0.10	0.22	RHS
652	4/23/2008	24.062	0.90	0.80	0.050	0.72	0.04	0.08	RHS
653	4/23/2008	24.060	1.30	1.20	0.050	1.56	0.08	0.18	RHS
654	4/23/2008	24.058	1.10	0.60	0.050	0.66	0.03	0.08	RHS
655	4/23/2008	24.059	1.60	1.10	0.050	1.76	0.09	0.20	RHS
656	4/23/2008	24.060	1.10	1.00	0.050	1.10	0.06	0.13	RHS
657	4/23/2008	24.055	1.30	0.90	0.050	1.17	0.06	0.14	RHS
658	4/23/2008	24.056	1.20	1.20	0.050	1.44	0.07	0.17	RHS
659	4/23/2008	24.053	1.90	1.10	0.050	2.09	0.10	0.24	RHS
660	4/23/2008	26.845	3.00	1.20	0.050	3.60	0.18	0.42	RHS
CARRIED FORWARD:						2,750.67	137.54	319.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,750.67	137.54	319.08	
661	4/23/2008	26.830	2.90	1.50	0.050	4.35	0.22	0.50	RHS
662	4/23/2008	26.815	2.10	1.20	0.050	2.52	0.13	0.29	RHS
663	4/23/2008	26.810	2.10	1.40	0.050	2.94	0.15	0.34	RHS
664	4/23/2008	26.670	1.30	1.10	0.050	1.43	0.07	0.17	RHS
665	4/23/2008	26.645	1.80	1.30	0.050	2.34	0.12	0.27	RHS
666	4/23/2008	26.643	1.30	1.00	0.050	1.30	0.07	0.15	RHS
667	4/23/2008	26.635	1.60	1.10	0.050	1.76	0.09	0.20	RHS
668	4/23/2008	26.625	1.70	1.00	0.050	1.70	0.09	0.20	RHS
669	4/23/2008	26.623	1.50	1.10	0.050	1.65	0.08	0.19	RHS
670	4/23/2008	26.620	1.30	1.20	0.050	1.56	0.08	0.18	RHS
671	4/23/2008	26.620	1.70	0.80	0.050	1.36	0.07	0.16	LHS
672	4/23/2008	26.565	1.70	0.90	0.050	1.53	0.08	0.18	LHS
673	4/23/2008	26.575	1.10	0.70	0.050	0.77	0.04	0.09	RHS
674	4/23/2008	26.576	1.00	0.70	0.050	0.70	0.04	0.08	RHS
675	4/23/2008	26.570	1.80	0.70	0.050	1.26	0.06	0.15	RHS
676	4/23/2008	26.567	0.80	0.70	0.050	0.56	0.03	0.06	RHS
677	4/24/2008	33.695	2.40	1.30	0.050	3.12	0.16	0.36	RHS
678	4/24/2008	33.697	1.10	0.80	0.050	0.88	0.04	0.10	RHS
679	4/24/2008	33.699	1.00	0.80	0.050	0.80	0.04	0.09	RHS
680	4/24/2008	33.705	1.30	1.10	0.050	1.43	0.07	0.17	RHS
681	4/24/2008	33.923	1.00	0.90	0.050	0.90	0.05	0.10	LHS
682	4/24/2008	33.960	1.00	0.90	0.050	0.90	0.05	0.10	LHS
683	4/24/2008	33.967	2.50	1.40	0.050	3.50	0.18	0.41	RHS
684	4/24/2008	33.970	2.50	1.10	0.050	2.75	0.14	0.32	RHS
685	4/24/2008	33.980	1.10	1.00	0.050	1.10	0.06	0.13	LHS
686	4/24/2008	34.005	1.00	0.80	0.050	0.80	0.04	0.09	RHS
687	4/24/2008	34.190	1.00	0.80	0.050	0.80	0.04	0.09	RHS
688	4/24/2008	34.195	1.60	1.10	0.050	1.76	0.09	0.20	RHS
689	4/24/2008	34.205	3.70	1.30	0.050	4.81	0.24	0.56	RHS
690	4/24/2008	34.210	2.10	1.30	0.050	2.73	0.14	0.32	RHS
CARRIED FORWARD:						2,804.68	140.24	325.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,804.68	140.24	325.34	
691	4/24/2008	35.380	2.30	1.00	0.050	2.30	0.12	0.27	RHS
692	4/24/2008	35.610	2.10	1.30	0.050	2.73	0.14	0.32	RHS
693	4/24/2008	35.612	1.20	0.80	0.050	0.96	0.05	0.11	RHS
694	4/24/2008	35.615	1.20	0.60	0.050	0.72	0.04	0.08	RHS
695	4/24/2008	35.616	1.10	0.70	0.050	0.77	0.04	0.09	RHS
696	4/24/2008	35.618	1.00	0.70	0.050	0.70	0.04	0.08	RHS
697	4/24/2008	37.485	1.70	1.30	0.050	2.21	0.11	0.26	LHS
698	4/24/2008	39.030	3.20	1.30	0.050	4.16	0.21	0.48	RHS
699	4/24/2008	39.031	0.90	0.70	0.050	0.63	0.03	0.07	RHS
700	4/24/2008	39.032	1.10	0.90	0.050	0.99	0.05	0.11	RHS
701	4/24/2008	39.088	1.70	1.20	0.050	2.04	0.10	0.24	RHS
702	4/24/2008	39.090	3.20	1.40	0.050	4.48	0.22	0.52	RHS
703	4/24/2008	39.183	1.00	0.60	0.050	0.60	0.03	0.07	LHS
704	4/24/2008	39.185	0.70	0.60	0.050	0.42	0.02	0.05	LHS
705	4/24/2008	39.195	2.70	1.50	0.050	4.05	0.20	0.47	LHS
706	4/24/2008	39.870	1.80	1.00	0.050	1.80	0.09	0.21	RHS
707	4/24/2008	39.915	1.10	1.10	0.050	1.21	0.06	0.14	RHS
708	4/24/2008	39.920	1.40	1.20	0.050	1.68	0.08	0.19	RHS
709	4/24/2008	39.922	1.00	0.80	0.050	0.80	0.04	0.09	RHS
710	4/24/2008	39.923	1.10	0.80	0.050	0.88	0.04	0.10	RHS
711	4/25/2008	18.085	1.90	0.90	0.050	1.71	0.09	0.20	RHS
712	4/25/2008	18.335	3.20	1.30	0.050	4.16	0.21	0.48	RHS
713	4/25/2008	18.340	0.80	0.60	0.050	0.48	0.02	0.06	LHS
714	4/25/2008	18.345	1.30	0.80	0.050	1.04	0.05	0.12	LHS
715	4/25/2008	18.350	1.20	0.80	0.050	0.96	0.05	0.11	LHS
716	4/25/2008	18.355	1.00	0.80	0.050	0.80	0.04	0.09	LHS
717	4/25/2008	18.358	1.40	0.90	0.050	1.26	0.06	0.15	LHS
718	4/25/2008	26.135	1.90	1.90	0.050	3.61	0.18	0.42	LHS
719	4/25/2008	26.138	1.00	0.90	0.050	0.90	0.05	0.10	LHS
720	4/25/2008	26.140	1.30	1.10	0.050	1.43	0.07	0.17	LHS
CARRIED FORWARD:						2,855.16	142.76	331.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,855.16	142.76	331.20	
721	4/25/2008	26.145	1.80	1.70	0.050	3.06	0.15	0.35	LHS
722	4/25/2008	36.480	1.40	0.80	0.050	1.12	0.06	0.13	RHS
723	4/25/2008	22.005	1.10	0.70	0.050	0.77	0.04	0.09	LHS
724	4/25/2008	22.035	1.10	1.00	0.050	1.10	0.06	0.13	RHS
725	4/25/2008	22.050	1.70	1.20	0.050	2.04	0.10	0.24	RHS
726	4/25/2008	22.055	0.80	0.60	0.050	0.48	0.02	0.06	RHS
727	4/25/2008	22.100	1.00	0.90	0.050	0.90	0.05	0.10	RHS
728	4/25/2008	22.103	3.50	1.00	0.050	3.50	0.18	0.41	RHS
729	4/25/2008	22.135	3.00	0.90	0.050	2.70	0.14	0.31	RHS
730	4/25/2008	24.360	1.80	1.30	0.050	2.34	0.12	0.27	RHS
731	4/25/2008	24.310	3.60	1.00	0.050	3.60	0.18	0.42	RHS
732	4/25/2008	37.860	1.40	1.20	0.050	1.68	0.08	0.19	RHS
733	4/25/2008	38.175	1.00	0.70	0.050	0.70	0.04	0.08	RHS
734	4/25/2008	38.195	1.20	1.10	0.050	1.32	0.07	0.15	RHS
735	4/25/2008	39.185	1.10	0.70	0.050	0.77	0.04	0.09	LHS
736	4/25/2008	39.190	1.80	1.30	0.050	2.34	0.12	0.27	LHS
737	4/25/2008	39.195	1.00	0.80	0.050	0.80	0.04	0.09	LHS
738	4/25/2008	39.225	3.50	1.00	0.050	3.50	0.18	0.41	LHS
739	4/25/2008	39.280	1.50	0.40	0.050	0.60	0.03	0.07	RHS
740	4/25/2008	39.282	1.60	1.00	0.050	1.60	0.08	0.19	RHS
741	4/25/2008	39.283	1.30	0.40	0.050	0.52	0.03	0.06	RHS
742	4/25/2008	41.655	3.20	1.30	0.050	4.16	0.21	0.48	RHS
743	4/25/2008	41.660	1.90	0.60	0.050	1.14	0.06	0.13	RHS
744	4/25/2008	41.665	2.60	1.80	0.050	4.68	0.23	0.54	RHS
745	4/25/2008	42.340	1.60	1.10	0.050	1.76	0.09	0.20	RHS
746	4/25/2008	42.365	3.00	0.80	0.050	2.40	0.12	0.28	RHS
747	4/25/2008	23.085	3.20	1.30	0.050	4.16	0.21	0.48	RHS
748	4/25/2008	23.088	2.20	1.10	0.050	2.42	0.12	0.28	RHS
749	4/25/2008	23.092	2.10	1.10	0.050	2.31	0.12	0.27	RHS
750	4/25/2008	23.095	2.90	1.20	0.050	3.48	0.17	0.40	RHS
CARRIED FORWARD:						2,917.11	145.86	338.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,917.11	145.86	338.38	
751	4/25/2008	23.125	2.70	1.20	0.050	3.24	0.16	0.38	RHS
752	4/25/2008	23.133	2.50	1.00	0.050	2.50	0.13	0.29	RHS
753	4/25/2008	23.135	2.40	1.20	0.050	2.88	0.14	0.33	RHS
754	4/25/2008	23.155	1.40	1.00	0.050	1.40	0.07	0.16	RHS
755	4/26/2008	37.678	1.60	1.10	0.050	1.76	0.09	0.20	RHS
756	4/26/2008	37.675	2.00	1.30	0.050	2.60	0.13	0.30	RHS
757	4/26/2008	37.673	2.30	1.20	0.050	2.76	0.14	0.32	RHS
758	4/26/2008	37.665	1.40	1.00	0.050	1.40	0.07	0.16	RHS
759	4/26/2008	37.658	1.40	1.00	0.050	1.40	0.07	0.16	RHS
760	4/26/2008	37.655	2.70	1.50	0.050	4.05	0.20	0.47	RHS
761	4/26/2008	37.625	2.80	1.40	0.050	3.92	0.20	0.45	RHS
762	4/26/2008	37.585	2.90	1.20	0.050	3.48	0.17	0.40	LHS
763	4/26/2008	37.563	1.40	0.90	0.050	1.26	0.06	0.15	LHS
764	4/26/2008	37.558	2.30	1.00	0.050	2.30	0.12	0.27	LHS
765	4/26/2008	37.555	1.40	1.00	0.050	1.40	0.07	0.16	LHS
766	4/26/2008	37.540	2.90	1.20	0.050	3.48	0.17	0.40	LHS
767	4/26/2008	37.538	1.70	1.40	0.050	2.38	0.12	0.28	RHS
768	4/26/2008	37.535	2.00	1.40	0.050	2.80	0.14	0.32	RHS
769	4/26/2008	37.482	1.40	1.40	0.050	1.96	0.10	0.23	RHS
770	4/26/2008	37.485	1.90	1.40	0.050	2.66	0.13	0.31	LHS
771	4/26/2008	35.175	1.20	1.00	0.050	1.20	0.06	0.14	RHS
772	4/26/2008	35.171	2.50	1.00	0.050	2.50	0.13	0.29	RHS
773	4/26/2008	34.845	1.80	1.00	0.050	1.80	0.09	0.21	LHS
774	4/26/2008	34.843	2.10	1.10	0.050	2.31	0.12	0.27	LHS
775	4/26/2008	34.840	2.00	1.10	0.050	2.20	0.11	0.26	LHS
776	4/26/2008	34.838	1.30	1.00	0.050	1.30	0.07	0.15	LHS
777	4/26/2008	34.805	1.30	0.90	0.050	1.17	0.06	0.14	LHS
778	4/26/2008	34.785	1.90	1.40	0.050	2.66	0.13	0.31	LHS
779	4/26/2008	34.782	1.20	1.00	0.050	1.20	0.06	0.14	LHS
780	4/26/2008	34.690	1.40	0.90	0.050	1.26	0.06	0.15	RHS
CARRIED FORWARD:						2,984.34	149.22	346.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,984.34	149.22	346.18	
781	4/26/2008	34.688	2.10	1.50	0.050	3.15	0.16	0.37	RHS
782	4/26/2008	34.685	1.40	1.00	0.050	1.40	0.07	0.16	RHS
783	4/26/2008	34.682	1.20	1.20	0.050	1.44	0.07	0.17	RHS
784	4/26/2008	34.675	2.00	0.70	0.050	1.40	0.07	0.16	RHS
785	4/26/2008	33.515	0.80	0.70	0.050	0.56	0.03	0.06	LHS
786	4/26/2008	33.512	1.30	0.90	0.050	1.17	0.06	0.14	LHS
787	4/26/2008	33.495	2.90	0.90	0.050	2.61	0.13	0.30	LHS
788	4/26/2008	33.493	1.60	0.80	0.050	1.28	0.06	0.15	LHS
789	4/26/2008	33.480	2.00	1.00	0.050	2.00	0.10	0.23	LHS
790	4/26/2008	33.475	2.00	1.40	0.050	2.80	0.14	0.32	RHS
791	4/26/2008	33.432	1.40	0.90	0.050	1.26	0.06	0.15	LHS
792	4/26/2008	33.430	2.00	1.50	0.050	3.00	0.15	0.35	LHS
793	4/26/2008	33.425	1.50	1.00	0.050	1.50	0.08	0.17	LHS
794	4/26/2008	33.025	1.50	1.00	0.050	1.50	0.08	0.17	LHS
795	4/26/2008	33.013	1.30	0.80	0.050	1.04	0.05	0.12	LHS
796	4/26/2008	33.005	1.00	0.70	0.050	0.70	0.04	0.08	LHS
797	4/26/2008	31.780	1.80	0.70	0.050	1.26	0.06	0.15	RHS
798	4/28/2008	32.645	2.30	1.30	0.050	2.99	0.15	0.35	LHS
799	4/28/2008	32.645	1.30	1.00	0.050	1.30	0.07	0.15	RHS
800	4/28/2008	32.642	1.70	1.50	0.050	2.55	0.13	0.30	RHS
801	4/28/2008	32.640	1.50	1.30	0.050	1.95	0.10	0.23	RHS
802	4/28/2008	32.535	1.40	1.40	0.050	1.96	0.10	0.23	RHS
803	4/28/2008	32.475	1.50	1.10	0.050	1.65	0.08	0.19	RHS
804	4/28/2008	32.432	1.60	0.90	0.050	1.44	0.07	0.17	RHS
805	4/28/2008	31.430	1.60	1.10	0.050	1.76	0.09	0.20	RHS
806	4/28/2008	31.428	1.70	1.00	0.050	1.70	0.09	0.20	RHS
807	4/28/2008	30.250	1.40	1.20	0.050	1.68	0.08	0.19	RHS
808	4/28/2008	30.248	0.90	0.70	0.050	0.63	0.03	0.07	RHS
809	4/28/2008	30.185	1.20	0.70	0.050	0.84	0.04	0.10	RHS
810	4/28/2008	30.183	1.60	1.00	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						3,034.46	151.73	352.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,034.46	151.73	352.00	
811	4/28/2008	29.738	1.60	0.80	0.050	1.28	0.06	0.15	RHS
812	4/28/2008	24.055	2.00	1.50	0.050	3.00	0.15	0.35	RHS
813	4/28/2008	24.057	1.10	0.80	0.050	0.88	0.04	0.10	LHS
814	4/28/2008	24.055	0.90	0.70	0.050	0.63	0.03	0.07	LHS
815	4/28/2008	28.365	2.30	1.40	0.050	3.22	0.16	0.37	RHS
816	4/28/2008	28.305	2.10	1.20	0.050	2.52	0.13	0.29	RHS
817	4/28/2008	28.302	2.40	1.70	0.050	4.08	0.20	0.47	RHS
818	4/28/2008	28.275	1.20	0.90	0.050	1.08	0.05	0.13	RHS
819	4/28/2008	28.273	1.60	1.00	0.050	1.60	0.08	0.19	RHS
820	4/28/2008	28.265	0.90	0.70	0.050	0.63	0.03	0.07	RHS
821	4/28/2008	27.900	2.30	1.20	0.050	2.76	0.14	0.32	RHS
822	4/28/2008	27.898	1.40	1.20	0.050	1.68	0.08	0.19	RHS
823	4/28/2008	25.795	1.90	1.20	0.050	2.28	0.11	0.26	RHS
824	4/28/2008	25.792	2.10	1.20	0.050	2.52	0.13	0.29	RHS
825	4/28/2008	24.532	1.30	1.00	0.050	1.30	0.07	0.15	RHS
826	4/28/2008	24.534	1.20	1.00	0.050	1.20	0.06	0.14	RHS
827	4/28/2008	24.528	1.30	1.00	0.050	1.30	0.07	0.15	RHS
828	4/28/2008	24.505	1.50	1.20	0.050	1.80	0.09	0.21	LHS
829	4/28/2008	24.495	0.90	0.90	0.050	0.81	0.04	0.09	RHS
830	4/28/2008	24.492	1.20	1.00	0.050	1.20	0.06	0.14	RHS
831	4/28/2008	18.750	4.70	0.90	0.050	4.23	0.21	0.49	RHS
832	4/29/2008	24.945	1.10	1.00	0.050	1.10	0.06	0.13	RHS
833	4/29/2008	24.938	1.40	0.70	0.050	0.98	0.05	0.11	LHS
834	4/29/2008	24.938	1.30	1.00	0.050	1.30	0.07	0.15	RHS
835	4/29/2008	24.833	1.40	1.30	0.050	1.82	0.09	0.21	RHS
836	4/29/2008	24.830	1.30	1.00	0.050	1.30	0.07	0.15	RHS
837	4/29/2008	24.828	1.30	1.10	0.050	1.43	0.07	0.17	RHS
838	4/29/2008	24.450	1.10	1.00	0.050	1.10	0.06	0.13	RHS
839	4/29/2008	24.448	1.10	0.70	0.050	0.77	0.04	0.09	RHS
840	4/29/2008	27.990	4.80	3.00	0.050	14.40	0.72	1.67	RHS
CARRIED FORWARD:						3,098.66	154.94	359.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,098.66	154.94	359.44	
841	4/29/2008	24.445	0.90	0.50	0.050	0.45	0.02	0.05	RHS
842	4/29/2008	24.153	1.70	1.10	0.050	1.87	0.09	0.22	RHS
843	4/29/2008	24.150	1.50	1.10	0.050	1.65	0.08	0.19	RHS
844	4/29/2008	24.148	1.10	1.00	0.050	1.10	0.06	0.13	RHS
845	4/29/2008	24.105	1.80	1.00	0.050	1.80	0.09	0.21	RHS
846	4/29/2008	24.090	2.10	0.90	0.050	1.89	0.09	0.22	RHS
847	4/29/2008	24.085	2.30	1.40	0.050	3.22	0.16	0.37	RHS
848	4/29/2008	24.082	1.80	1.00	0.050	1.80	0.09	0.21	RHS
849	4/29/2008	24.075	1.60	1.10	0.050	1.76	0.09	0.20	RHS
850	4/29/2008	25.190	0.80	0.50	0.050	0.40	0.02	0.05	RHS
851	4/29/2008	25.185	4.10	3.10	0.050	12.71	0.64	1.47	RHS
TOTAL:						3,127.31	156.37	362.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						273.55	13.68	31.73	
1	4/3/2008	19.298	1.20	0.80	0.050	0.96	0.05	0.11	LHS
2	4/3/2008	19.299	0.80	0.60	0.050	0.48	0.02	0.06	LHS
3	4/3/2008	19.300	0.60	0.60	0.050	0.36	0.02	0.04	LHS
4	4/3/2008	19.700	1.20	0.80	0.050	0.96	0.05	0.11	RHS
5	4/3/2008	19.710	1.20	1.00	0.050	1.20	0.06	0.14	RHS
6	4/3/2008	19.714	0.80	0.60	0.050	0.48	0.02	0.06	RHS
7	4/3/2008	19.716	1.10	1.00	0.050	1.10	0.06	0.13	LHS
8	4/3/2008	19.778	0.80	0.80	0.050	0.64	0.03	0.07	LHS
9	4/3/2008	19.950	0.80	0.60	0.050	0.48	0.02	0.06	LHS
10	4/3/2008	19.952	0.60	0.60	0.050	0.36	0.02	0.04	LHS
11	4/3/2008	19.958	0.80	0.60	0.050	0.48	0.02	0.06	LHS
12	4/3/2008	19.960	0.80	0.60	0.050	0.48	0.02	0.06	LHS
13	4/3/2008	19.964	0.80	0.60	0.050	0.48	0.02	0.06	LHS
14	4/3/2008	19.966	0.80	0.60	0.050	0.48	0.02	0.06	LHS
15	4/3/2008	19.960	3.80	0.80	0.050	3.04	0.15	0.35	RHS
16	4/3/2008	19.962	1.00	0.80	0.050	0.80	0.04	0.09	RHS
17	4/3/2008	19.964	0.60	0.60	0.050	0.36	0.02	0.04	RHS
18	4/3/2008	19.965	1.40	1.00	0.050	1.40	0.07	0.16	RHS
19	4/3/2008	19.968	1.60	1.00	0.050	1.60	0.08	0.19	RHS
20	4/3/2008	19.969	0.80	0.80	0.050	0.64	0.03	0.07	RHS
21	4/3/2008	19.972	0.80	0.60	0.050	0.48	0.02	0.06	RHS
22	4/5/2008	20.098	1.00	0.60	0.050	0.60	0.03	0.07	RHS
23	4/5/2008	20.390	0.60	0.40	0.050	0.24	0.01	0.03	LHS
24	4/5/2008	20.392	2.00	0.80	0.050	1.60	0.08	0.19	LHS
25	4/5/2008	20.393	0.80	0.60	0.050	0.48	0.02	0.06	RHS
26	4/5/2008	20.396	1.20	0.60	0.050	0.72	0.04	0.08	RHS
27	4/5/2008	20.398	2.00	0.80	0.050	1.60	0.08	0.19	RHS
28	4/5/2008	20.404	1.40	0.80	0.050	1.12	0.06	0.13	RHS
29	4/5/2008	20.690	1.60	0.80	0.050	1.28	0.06	0.15	RHS
30	4/5/2008	20.691	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						299.65	14.99	34.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						299.65	14.99	34.76	
31	4/5/2008	20.692	2.00	1.00	0.050	2.00	0.10	0.23	RHS
32	4/5/2008	20.694	1.80	0.60	0.050	1.08	0.05	0.13	RHS
33	4/5/2008	20.696	4.00	0.60	0.050	2.40	0.12	0.28	RHS
34	4/5/2008	20.698	1.20	0.80	0.050	0.96	0.05	0.11	LHS
35	4/5/2008	20.699	0.80	0.60	0.050	0.48	0.02	0.06	LHS
36	4/5/2008	21.190	0.80	0.60	0.050	0.48	0.02	0.06	RHS
37	4/5/2008	21.192	0.80	0.60	0.050	0.48	0.02	0.06	RHS
38	4/5/2008	21.193	0.40	0.40	0.050	0.16	0.01	0.02	RHS
39	4/5/2008	21.310	1.00	0.60	0.050	0.60	0.03	0.07	LHS
40	4/5/2008	21.320	0.60	0.60	0.050	0.36	0.02	0.04	LHS
41	4/5/2008	21.480	0.60	0.60	0.050	0.36	0.02	0.04	LHS
42	4/5/2008	21.778	1.00	0.60	0.050	0.60	0.03	0.07	RHS
43	4/5/2008	21.780	1.10	0.80	0.050	0.88	0.04	0.10	RHS
44	4/5/2008	21.788	1.20	0.80	0.050	0.96	0.05	0.11	RHS
45	4/5/2008	21.790	2.20	0.60	0.050	1.32	0.07	0.15	RHS
46	4/5/2008	21.798	1.00	0.60	0.050	0.60	0.03	0.07	RHS
47	4/5/2008	25.980	3.00	1.40	0.050	4.20	0.21	0.49	RHS
48	4/5/2008	26.000	1.00	0.80	0.050	0.80	0.04	0.09	RHS
49	4/5/2008	26.080	0.60	0.60	0.050	0.36	0.02	0.04	LHS
50	4/5/2008	26.090	1.20	0.80	0.050	0.96	0.05	0.11	LHS
51	4/5/2008	26.096	1.00	0.60	0.050	0.60	0.03	0.07	RHS
52	4/5/2008	26.920	2.00	1.00	0.050	2.00	0.10	0.23	RHS
53	4/5/2008	28.210	1.10	1.00	0.050	1.10	0.06	0.13	LHS
54	4/5/2008	28.212	0.60	0.40	0.050	0.24	0.01	0.03	LHS
55	4/5/2008	28.840	0.80	0.60	0.050	0.48	0.02	0.06	LHS
56	4/5/2008	28.850	1.20	0.80	0.050	0.96	0.05	0.11	LHS
57	4/5/2008	29.140	1.10	0.60	0.050	0.66	0.03	0.08	RHS
58	4/5/2008	29.108	4.60	0.60	0.050	2.76	0.14	0.32	RHS
59	4/5/2008	29.102	4.10	0.60	0.050	2.46	0.12	0.29	RHS
60	4/5/2008	29.100	0.80	0.60	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						331.43	16.57	38.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						331.43	16.57	38.44	
61	4/9/2008	40.048	0.60	0.40	0.050	0.24	0.01	0.03	RHS
62	4/9/2008	40.046	1.20	0.80	0.050	0.96	0.05	0.11	LHS
63	4/9/2008	40.045	1.00	0.80	0.050	0.80	0.04	0.09	LHS
64	4/9/2008	40.040	0.60	0.40	0.050	0.24	0.01	0.03	RHS
65	4/9/2008	40.038	1.20	0.80	0.050	0.96	0.05	0.11	RHS
66	4/9/2008	40.037	1.00	0.40	0.050	0.40	0.02	0.05	RHS
67	4/9/2008	40.020	1.60	0.60	0.050	0.96	0.05	0.11	RHS
68	4/9/2008	40.020	1.00	0.80	0.050	0.80	0.04	0.09	LHS
69	4/9/2008	40.018	2.00	0.40	0.050	0.80	0.04	0.09	RHS
70	10/04/2008	29.000	0.80	0.60	0.050	0.48	0.02	0.06	LHS
71	10/04/2008	29.990	0.60	0.60	0.050	0.36	0.02	0.04	RHS
72	10/04/2008	29.900	2.00	0.60	0.050	1.20	0.06	0.14	RHS
73	10/04/2008	28.898	1.80	0.60	0.050	1.08	0.05	0.13	RHS
74	10/04/2008	28.896	0.80	0.60	0.050	0.48	0.02	0.06	RHS
75	10/04/2008	28.870	0.80	0.80	0.050	0.64	0.03	0.07	RHS
76	10/04/2008	28.780	6.00	1.20	0.050	7.20	0.36	0.84	RHS
77	10/04/2008	28.779	0.80	0.60	0.050	0.48	0.02	0.06	RHS
78	10/04/2008	28.150	0.80	0.80	0.050	0.64	0.03	0.07	RHS
79	10/04/2008	28.148	0.80	0.60	0.050	0.48	0.02	0.06	RHS
80	10/04/2008	28.100	0.40	0.40	0.050	0.16	0.01	0.02	RHS
81	10/04/2008	26.950	2.00	0.60	0.050	1.20	0.06	0.14	RHS
82	10/04/2008	26.350	1.00	0.80	0.050	0.80	0.04	0.09	RHS
83	10/04/2008	26.349	1.20	0.60	0.050	0.72	0.04	0.08	RHS
84	10/04/2008	26.150	0.60	0.60	0.050	0.36	0.02	0.04	LHS
85	10/04/2008	26.148	0.80	0.60	0.050	0.48	0.02	0.06	RHS
86	10/04/2008	26.090	0.40	0.40	0.050	0.16	0.01	0.02	RHS
87	10/04/2008	26.088	0.80	0.60	0.050	0.48	0.02	0.06	LHS
88	10/04/2008	26.040	1.00	0.60	0.050	0.60	0.03	0.07	LHS
89	10/04/2008	26.038	1.00	0.80	0.050	0.80	0.04	0.09	LHS
90	10/04/2008	26.010	0.80	0.60	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						356.87	17.85	41.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						356.87	17.85	41.40	
91	12/04/2008	25.450	0.60	0.40	0.050	0.24	0.01	0.03	LHS
92	12/04/2008	25.449	0.60	0.60	0.050	0.36	0.02	0.04	RHS
93	12/04/2008	25.448	0.60	0.40	0.050	0.24	0.01	0.03	RHS
94	12/04/2008	25.434	0.80	0.40	0.050	0.32	0.02	0.04	RHS
95	12/04/2008	25.430	1.60	0.60	0.050	0.96	0.05	0.11	RHS
96	12/04/2008	25.429	0.40	0.40	0.050	0.16	0.01	0.02	RHS
97	16/04/2008	19.294	1.80	1.00	0.050	1.80	0.09	0.21	LHS
98	16/04/2008	19.298	0.80	0.60	0.050	0.48	0.02	0.06	LHS
99	16/04/2008	19.300	0.80	0.80	0.050	0.64	0.03	0.07	LHS
100	16/04/2008	19.730	0.60	0.60	0.050	0.36	0.02	0.04	LHS
101	16/04/2008	19.790	1.40	1.00	0.050	1.40	0.07	0.16	LHS
102	16/04/2008	19.910	0.60	0.60	0.050	0.36	0.02	0.04	LHS
103	16/04/2008	20.000	2.00	0.80	0.050	1.60	0.08	0.19	RHS
104	16/04/2008	20.008	3.20	0.80	0.050	2.56	0.13	0.30	RHS
105	16/04/2008	20.035	1.40	1.20	0.050	1.68	0.08	0.19	RHS
106	16/04/2008	20.056	1.00	0.80	0.050	0.80	0.04	0.09	RHS
107	16/04/2008	20.100	0.60	0.60	0.050	0.36	0.02	0.04	RHS
108	16/04/2008	20.398	0.60	0.60	0.050	0.36	0.02	0.04	RHS
109	16/04/2008	21.098	1.60	0.80	0.050	1.28	0.06	0.15	RHS
110	16/04/2008	21.100	1.80	1.40	0.050	2.52	0.13	0.29	RHS
111	16/04/2008	21.290	1.40	0.60	0.050	0.84	0.04	0.10	LHS
112	16/04/2008	21.296	0.80	0.60	0.050	0.48	0.02	0.06	LHS
113	16/04/2008	21.304	0.40	0.40	0.050	0.16	0.01	0.02	LHS
114	16/04/2008	21.306	0.40	0.40	0.050	0.16	0.01	0.02	LHS
115	16/04/2008	21.308	0.40	0.40	0.050	0.16	0.01	0.02	LHS
116	16/04/2008	21.312	0.80	0.60	0.050	0.48	0.02	0.06	LHS
117	17/04/2008	19.290	1.00	0.80	0.050	0.80	0.04	0.09	LHS
118	17/04/2008	19.296	1.20	0.80	0.050	0.96	0.05	0.11	LHS
119	17/04/2008	19.297	0.40	0.40	0.050	0.16	0.01	0.02	LHS
120	17/04/2008	19.298	0.80	0.80	0.050	0.64	0.03	0.07	LHS
CARRIED FORWARD:						380.19	19.01	44.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						380.19	19.01	44.10	
121	17/04/2008	19.299	0.80	0.60	0.050	0.48	0.02	0.06	RHS
122	17/04/2008	19.300	0.80	0.80	0.050	0.64	0.03	0.07	LHS
123	17/04/2008	19.302	0.80	0.60	0.050	0.48	0.02	0.06	LHS
124	17/04/2008	19.708	1.00	1.00	0.050	1.00	0.05	0.12	LHS
125	17/04/2008	19.710	0.40	0.40	0.050	0.16	0.01	0.02	LHS
126	17/04/2008	19.711	0.40	0.40	0.050	0.16	0.01	0.02	LHS
127	17/04/2008	19.712	0.40	0.40	0.050	0.16	0.01	0.02	LHS
128	17/04/2008	19.952	0.80	0.60	0.050	0.48	0.02	0.06	LHS
129	17/04/2008	19.958	0.40	0.40	0.050	0.16	0.01	0.02	LHS
130	17/04/2008	20.390	0.40	0.40	0.050	0.16	0.01	0.02	LHS
131	17/04/2008	20.392	1.20	0.80	0.050	0.96	0.05	0.11	LHS
132	17/04/2008	21.780	0.80	0.80	0.050	0.64	0.03	0.07	RHS
133	17/04/2008	21.792	0.80	0.80	0.050	0.64	0.03	0.07	RHS
134	17/04/2008	24.135	0.80	0.80	0.050	0.64	0.03	0.07	RHS
135	17/04/2008	25.420	0.60	0.60	0.050	0.36	0.02	0.04	RHS
136	17/04/2008	25.810	0.80	0.60	0.050	0.48	0.02	0.06	LHS
137	17/04/2008	25.819	1.20	0.80	0.050	0.96	0.05	0.11	LHS
138	17/04/2008	25.820	2.00	1.40	0.050	2.80	0.14	0.32	LHS
139	17/04/2008	25.826	1.20	0.60	0.050	0.72	0.04	0.08	RHS
140	17/04/2008	25.828	1.00	1.00	0.050	1.00	0.05	0.12	RHS
141	17/04/2008	25.830	0.80	0.80	0.050	0.64	0.03	0.07	RHS
142	17/04/2008	25.988	0.60	0.60	0.050	0.36	0.02	0.04	LHS
143	17/04/2008	26.086	0.80	0.80	0.050	0.64	0.03	0.07	LHS
144	26/04/2008	26.088	0.80	0.80	0.050	0.64	0.03	0.07	LHS
145	26/04/2008	26.383	0.80	0.80	0.050	0.64	0.03	0.07	RHS
146	26/04/2008	26.385	1.00	0.80	0.050	0.80	0.04	0.09	RHS
147	26/04/2008	26.430	7.90	0.40	0.050	3.16	0.16	0.37	RHS
148	26/04/2008	26.431	3.20	0.40	0.050	1.28	0.06	0.15	LHS
149	26/04/2008	26.433	7.20	0.40	0.050	2.88	0.14	0.33	LHS
150	26/04/2008	26.435	7.10	0.40	0.050	2.84	0.14	0.33	LHS
CARRIED FORWARD:						407.15	20.36	47.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						407.15	20.36	47.23	
151	26/04/2008	26.436	2.00	0.40	0.050	0.80	0.04	0.09	RHS
152	26/04/2008	26.438	6.20	0.60	0.050	3.72	0.19	0.43	RHS
153	26/04/2008	38.200	6.10	0.80	0.050	4.88	0.24	0.57	RHS
154	26/04/2008	32.680	11.20	0.60	0.050	6.72	0.34	0.78	LHS
155	26/04/2008	32.660	7.20	0.60	0.050	4.32	0.22	0.50	LHS
156	26/04/2008	33.600	0.80	0.80	0.050	0.64	0.03	0.07	LHS
157	26/04/2008	33.558	0.60	0.60	0.050	0.36	0.02	0.04	LHS
158	26/04/2008	33.550	1.10	1.00	0.050	1.10	0.06	0.13	LHS
159	28/04/2008	19.290	3.00	0.60	0.050	1.80	0.09	0.21	LHS
160	28/04/2008	19.292	2.10	0.60	0.050	1.26	0.06	0.15	LHS
161	28/04/2008	19.293	1.20	0.80	0.050	0.96	0.05	0.11	LHS
162	28/04/2008	19.294	0.40	0.40	0.050	0.16	0.01	0.02	LHS
163	28/04/2008	19.296	1.00	0.60	0.050	0.60	0.03	0.07	LHS
164	28/04/2008	19.298	0.80	0.80	0.050	0.64	0.03	0.07	LHS
165	28/04/2008	19.299	0.80	0.80	0.050	0.64	0.03	0.07	LHS
166	28/04/2008	19.300	0.80	0.80	0.050	0.64	0.03	0.07	LHS
167	28/04/2008	19.302	0.80	0.60	0.050	0.48	0.02	0.06	LHS
168	28/04/2008	19.304	0.80	0.80	0.050	0.64	0.03	0.07	LHS
169	28/04/2008	19.962	2.00	0.60	0.050	1.20	0.06	0.14	LHS
170	28/04/2008	19.968	1.20	0.60	0.050	0.72	0.04	0.08	LHS
171	28/04/2008	19.969	0.60	0.60	0.050	0.36	0.02	0.04	LHS
172	28/04/2008	19.970	1.60	0.60	0.050	0.96	0.05	0.11	RHS
173	28/04/2008	19.974	1.00	0.80	0.050	0.80	0.04	0.09	RHS
174	28/04/2008	19.976	1.00	0.60	0.050	0.60	0.03	0.07	RHS
175	28/04/2008	19.979	0.80	0.60	0.050	0.48	0.02	0.06	LHS
176	28/04/2008	19.982	0.60	0.60	0.050	0.36	0.02	0.04	LHS
177	28/04/2008	20.500	0.40	0.40	0.050	0.16	0.01	0.02	LHS
178	28/04/2008	20.520	3.00	0.60	0.050	1.80	0.09	0.21	LHS
179	28/04/2008	20.608	0.80	0.60	0.050	0.48	0.02	0.06	LHS
180	28/04/2008	22.214	1.00	0.60	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD:						446.03	22.30	51.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						446.03	22.30	51.74	
181	28/04/2008	23.010	3.00	1.00	0.050	3.00	0.15	0.35	RHS
182	28/04/2008	23.012	2.00	1.20	0.050	2.40	0.12	0.28	RHS
183	28/04/2008	23.014	4.00	1.40	0.050	5.60	0.28	0.65	RHS
184	28/04/2008	23.016	1.00	0.80	0.050	0.80	0.04	0.09	RHS
185	28/04/2008	23.018	1.40	1.00	0.050	1.40	0.07	0.16	RHS
186	29/04/2008	26.090	1.40	1.00	0.050	1.40	0.07	0.16	LHS
187	29/04/2008	26.150	0.80	0.80	0.050	0.64	0.03	0.07	LHS
188	29/04/2008	26.190	0.60	0.60	0.050	0.36	0.02	0.04	LHS
189	29/04/2008	26.310	0.80	0.80	0.050	0.64	0.03	0.07	RHS
190	29/04/2008	26.354	1.60	0.80	0.050	1.28	0.06	0.15	RHS
191	29/04/2008	26.356	1.80	0.80	0.050	1.44	0.07	0.17	RHS
192	29/04/2008	26.835	0.60	0.40	0.050	0.24	0.01	0.03	LHS
193	29/04/2008	27.328	1.00	0.80	0.050	0.80	0.04	0.09	RHS
194	29/04/2008	27.392	2.10	0.60	0.050	1.26	0.06	0.15	RHS
195	29/04/2008	27.394	4.00	0.80	0.050	3.20	0.16	0.37	RHS
196	29/04/2008	27.398	1.00	0.60	0.050	0.60	0.03	0.07	RHS
197	29/04/2008	28.896	0.80	0.60	0.050	0.48	0.02	0.06	RHS
198	29/04/2008	28.897	2.60	0.80	0.050	2.08	0.10	0.24	RHS
199	29/04/2008	28.898	2.80	0.60	0.050	1.68	0.08	0.19	RHS
200	29/04/2008	29.100	1.00	1.00	0.050	1.00	0.05	0.12	RHS
201	29/04/2008	29.102	1.60	0.40	0.050	0.64	0.03	0.07	RHS
202	29/04/2008	29.104	2.00	1.40	0.050	2.80	0.14	0.32	RHS
203	29/04/2008	29.106	1.40	0.80	0.050	1.12	0.06	0.13	RHS
204	29/04/2008	29.140	1.00	0.80	0.050	0.80	0.04	0.09	RHS
205	29/04/2008	29.147	0.80	0.80	0.050	0.64	0.03	0.07	RHS
206	29/04/2008	30.089	1.00	0.80	0.050	0.80	0.04	0.09	RHS
207	29/04/2008	35.089	2.40	1.00	0.050	2.40	0.12	0.28	RHS
208	29/04/2008	35.091	2.60	1.00	0.050	2.60	0.13	0.30	RHS
209	29/04/2008	35.094	3.00	1.10	0.050	3.30	0.17	0.38	RHS
210	29/04/2008	35.096	3.20	1.00	0.050	3.20	0.16	0.37	RHS
CARRIED FORWARD:						494.63	24.73	57.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						494.63	24.73	57.38	
211	29/04/2008	35.097	1.40	0.80	0.050	1.12	0.06	0.13	RHS
212	4/30/2008	22.700	3.60	1.00	0.050	3.60	0.18	0.42	RHS
213	4/30/2008	22.702	1.20	0.60	0.050	0.72	0.04	0.08	RHS
214	4/30/2008	23.550	1.10	0.80	0.050	0.88	0.04	0.10	RHS
215	4/30/2008	23.570	0.60	0.60	0.050	0.36	0.02	0.04	LHS
216	4/30/2008	35.530	1.20	0.60	0.050	0.72	0.04	0.08	RHS
217	4/30/2008	35.532	2.60	0.80	0.050	2.08	0.10	0.24	RHS
218	4/30/2008	35.534	2.60	0.80	0.050	2.08	0.10	0.24	RHS
219	4/30/2008	35.536	0.80	0.40	0.050	0.32	0.02	0.04	RHS
220	4/30/2008	35.538	3.00	0.80	0.050	2.40	0.12	0.28	RHS
221	4/30/2008	35.540	1.10	0.80	0.050	0.88	0.04	0.10	RHS
222	4/30/2008	36.186	3.10	0.60	0.050	1.86	0.09	0.22	RHS
223	4/30/2008	36.188	2.00	0.80	0.050	1.60	0.08	0.19	RHS
224	4/30/2008	36.190	2.80	1.00	0.050	2.80	0.14	0.32	RHS
225	4/30/2008	36.212	2.10	0.80	0.050	1.68	0.08	0.19	RHS
226	4/30/2008	36.214	3.20	0.60	0.050	1.92	0.10	0.22	RHS
227	4/30/2008	36.216	3.00	0.60	0.050	1.80	0.09	0.21	RHS
228	4/30/2008	24.994	0.60	0.60	0.050	0.36	0.02	0.04	LHS
229	4/30/2008	24.998	1.80	0.80	0.050	1.44	0.07	0.17	LHS
230	4/30/2008	24.986	5.80	0.60	0.050	3.48	0.17	0.40	LHS
231	4/30/2008	24.958	0.80	0.40	0.050	0.32	0.02	0.04	LHS
232	4/30/2008	24.950	0.40	0.40	0.050	0.16	0.01	0.02	LHS
233	4/30/2008	23.150	17.80	3.00	0.050	53.40	2.67	6.19	RHS
TOTAL:						580.61	29.03	67.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						200.87	10.05	23.30	
1	4/4/2008	5.739	2.00	1.00	0.050	2.00	0.10	0.23	RHS
2	4/4/2008	5.749	0.60	0.60	0.050	0.36	0.02	0.04	RHS
3	4/4/2008	6.599	1.00	1.00	0.050	1.00	0.05	0.12	RHS
4	4/4/2008	6.600	1.00	1.00	0.050	1.00	0.05	0.12	LHS
5	4/4/2008	6.693	1.10	0.40	0.050	0.44	0.02	0.05	RHS
6	4/4/2008	6.695	1.20	0.80	0.050	0.96	0.05	0.11	RHS
7	4/4/2008	6.697	0.80	0.80	0.050	0.64	0.03	0.07	RHS
8	4/4/2008	6.699	0.80	0.80	0.050	0.64	0.03	0.07	RHS
9	4/7/2008	13.559	1.40	1.00	0.050	1.40	0.07	0.16	RHS
10	4/7/2008	14.859	1.00	0.40	0.050	0.40	0.02	0.05	RHS
11	4/7/2008	15.345	3.00	1.20	0.050	3.60	0.18	0.42	RHS
12	4/7/2008	15.346	1.10	0.60	0.050	0.66	0.03	0.08	RHS
13	4/7/2008	15.347	1.00	0.60	0.050	0.60	0.03	0.07	RHS
14	4/7/2008	16.875	0.60	0.40	0.050	0.24	0.01	0.03	LHS
15	4/7/2008	16.877	1.20	0.80	0.050	0.96	0.05	0.11	LHS
16	4/7/2008	16.881	1.20	1.00	0.050	1.20	0.06	0.14	LHS
17	4/7/2008	16.889	1.60	0.80	0.050	1.28	0.06	0.15	LHS
18	4/7/2008	16.891	1.20	0.80	0.050	0.96	0.05	0.11	LHS
19	4/7/2008	16.894	2.00	0.80	0.050	1.60	0.08	0.19	LHS
20	4/7/2008	16.896	0.80	0.80	0.050	0.64	0.03	0.07	LHS
21	4/7/2008	17.839	1.20	1.00	0.050	1.20	0.06	0.14	RHS
22	4/8/2008	9.249	0.60	0.40	0.050	0.24	0.01	0.03	RHS
23	4/8/2008	9.597	2.00	1.00	0.050	2.00	0.10	0.23	RHS
24	4/8/2008	9.899	1.00	0.80	0.050	0.80	0.04	0.09	RHS
25	4/8/2008	9.901	0.80	0.80	0.050	0.64	0.03	0.07	RHS
26	4/8/2008	9.903	0.60	0.60	0.050	0.36	0.02	0.04	RHS
27	4/8/2008	9.905	0.80	0.80	0.050	0.64	0.03	0.07	RHS
28	4/8/2008	9.907	1.00	0.60	0.050	0.60	0.03	0.07	RHS
29	4/8/2008	9.909	1.00	0.60	0.050	0.60	0.03	0.07	RHS
30	4/8/2008	9.913	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD:						229.33	11.47	26.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						229.33	11.47	26.60	
31	4/8/2008	9.915	0.80	0.60	0.050	0.48	0.02	0.06	LHS
32	4/8/2008	9.917	1.60	0.80	0.050	1.28	0.06	0.15	RHS
33	4/8/2008	9.919	0.80	0.60	0.050	0.48	0.02	0.06	RHS
34	4/8/2008	9.921	0.80	0.40	0.050	0.32	0.02	0.04	RHS
35	4/8/2008	9.923	0.80	0.60	0.050	0.48	0.02	0.06	RHS
36	4/8/2008	9.939	3.00	0.60	0.050	1.80	0.09	0.21	RHS
37	4/8/2008	9.943	0.60	0.60	0.050	0.36	0.02	0.04	RHS
38	4/8/2008	9.945	0.80	0.80	0.050	0.64	0.03	0.07	RHS
39	4/8/2008	9.947	1.20	0.80	0.050	0.96	0.05	0.11	RHS
40	4/8/2008	9.949	0.40	0.40	0.050	0.16	0.01	0.02	LHS
41	4/8/2008	9.959	1.00	0.80	0.050	0.80	0.04	0.09	LHS
42	4/8/2008	9.961	1.20	0.80	0.050	0.96	0.05	0.11	LHS
43	4/8/2008	9.963	0.40	0.40	0.050	0.16	0.01	0.02	RHS
44	4/8/2008	9.965	0.80	0.40	0.050	0.32	0.02	0.04	RHS
45	4/8/2008	9.984	3.20	0.80	0.050	2.56	0.13	0.30	RHS
46	4/11/2008	10.059	0.80	0.60	0.050	0.48	0.02	0.06	LHS
47	4/11/2008	10.061	0.60	0.60	0.050	0.36	0.02	0.04	LHS
48	4/11/2008	10.063	0.80	0.60	0.050	0.48	0.02	0.06	LHS
49	4/11/2008	10.067	1.20	1.00	0.050	1.20	0.06	0.14	RHS
50	4/11/2008	10.068	1.00	0.40	0.050	0.40	0.02	0.05	LHS
51	4/11/2008	10.071	1.00	0.80	0.050	0.80	0.04	0.09	LHS
52	4/11/2008	10.073	0.80	0.60	0.050	0.48	0.02	0.06	LHS
53	4/11/2008	10.137	1.20	0.80	0.050	0.96	0.05	0.11	LHS
54	4/11/2008	10.409	1.40	0.60	0.050	0.84	0.04	0.10	LHS
55	4/11/2008	10.433	0.60	0.40	0.050	0.24	0.01	0.03	LHS
56	4/11/2008	10.437	1.00	0.80	0.050	0.80	0.04	0.09	LHS
57	4/11/2008	10.438	0.80	0.80	0.050	0.64	0.03	0.07	LHS
58	4/11/2008	10.441	1.00	0.80	0.050	0.80	0.04	0.09	LHS
59	4/11/2008	10.619	1.20	0.80	0.050	0.96	0.05	0.11	LHS
60	4/11/2008	10.627	1.10	0.80	0.050	0.88	0.04	0.10	LHS
CARRIED FORWARD:						251.41	12.58	29.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						251.41	12.58	29.16	
61	4/11/2008	10.629	0.80	0.80	0.050	0.64	0.03	0.07	LHS
62	4/11/2008	10.639	0.60	0.60	0.050	0.36	0.02	0.04	LHS
63	4/11/2008	10.649	0.80	0.60	0.050	0.48	0.02	0.06	LHS
64	4/14/2008	11.569	1.20	0.80	0.050	0.96	0.05	0.11	LHS
65	4/14/2008	12.257	1.00	0.80	0.050	0.80	0.04	0.09	LHS
66	4/14/2008	12.354	1.80	1.40	0.050	2.52	0.13	0.29	RHS
67	4/14/2008	13.359	0.80	0.80	0.050	0.64	0.03	0.07	RHS
68	4/14/2008	13.553	1.00	0.60	0.050	0.60	0.03	0.07	LHS
69	4/14/2008	10.661	0.60	0.40	0.050	0.24	0.01	0.03	LHS
70	4/14/2008	10.662	1.00	0.60	0.050	0.60	0.03	0.07	LHS
71	4/14/2008	10.665	1.00	0.80	0.050	0.80	0.04	0.09	LHS
72	4/14/2008	10.667	0.60	0.40	0.050	0.24	0.01	0.03	LHS
73	4/14/2008	10.669	1.60	1.00	0.050	1.60	0.08	0.19	RHS
74	4/14/2008	10.677	1.00	0.80	0.050	0.80	0.04	0.09	LHS
75	4/14/2008	10.678	1.10	0.80	0.050	0.88	0.04	0.10	LHS
76	4/14/2008	10.679	1.00	0.80	0.050	0.80	0.04	0.09	RHS
77	4/14/2008	10.681	0.60	0.60	0.050	0.36	0.02	0.04	RHS
78	4/14/2008	10.689	0.80	0.60	0.050	0.48	0.02	0.06	RHS
79	4/15/2008	10.717	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	4/15/2008	10.723	1.00	0.80	0.050	0.80	0.04	0.09	LHS
81	4/15/2008	10.727	0.40	0.40	0.050	0.16	0.01	0.02	LHS
82	4/15/2008	10.729	1.80	0.80	0.050	1.44	0.07	0.17	LHS
83	4/15/2008	10.731	0.80	0.60	0.050	0.48	0.02	0.06	LHS
84	4/15/2008	10.739	2.00	0.60	0.050	1.20	0.06	0.14	LHS
85	4/15/2008	10.741	0.80	0.60	0.050	0.48	0.02	0.06	LHS
86	4/15/2008	10.743	0.80	0.40	0.050	0.32	0.02	0.04	LHS
87	4/15/2008	10.745	1.00	0.60	0.050	0.60	0.03	0.07	LHS
88	4/15/2008	10.747	0.60	0.60	0.050	0.36	0.02	0.04	LHS
89	4/15/2008	10.749	0.80	0.60	0.050	0.48	0.02	0.06	LHS
90	4/15/2008	10.759	0.80	0.40	0.050	0.32	0.02	0.04	LHS
CARRIED FORWARD:						272.65	13.64	31.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						272.65	13.64	31.63	
91	4/15/2008	10.769	1.40	0.40	0.050	0.56	0.03	0.06	LHS
92	4/15/2008	10.779	0.60	0.60	0.050	0.36	0.02	0.04	LHS
93	4/15/2008	10.789	0.80	0.60	0.050	0.48	0.02	0.06	LHS
94	4/15/2008	10.809	0.60	0.60	0.050	0.36	0.02	0.04	LHS
95	4/15/2008	10.817	0.80	0.60	0.050	0.48	0.02	0.06	LHS
96	4/15/2008	10.829	1.00	0.80	0.050	0.80	0.04	0.09	LHS
97	4/15/2008	10.837	1.10	0.80	0.050	0.88	0.04	0.10	LHS
98	4/15/2008	10.838	1.00	0.80	0.050	0.80	0.04	0.09	LHS
99	4/15/2008	10.877	0.80	0.60	0.050	0.48	0.02	0.06	LHS
100	4/15/2008	10.879	0.80	0.80	0.050	0.64	0.03	0.07	LHS
101	4/15/2008	10.889	0.60	0.60	0.050	0.36	0.02	0.04	LHS
102	4/15/2008	10.997	0.80	0.60	0.050	0.48	0.02	0.06	RHS
103	4/15/2008	10.999	0.80	0.60	0.050	0.48	0.02	0.06	RHS
104	4/18/2008	11.009	1.00	0.80	0.050	0.80	0.04	0.09	RHS
105	4/18/2008	11.017	1.00	0.60	0.050	0.60	0.03	0.07	RHS
106	4/18/2008	11.018	0.60	0.60	0.050	0.36	0.02	0.04	RHS
107	4/18/2008	11.027	1.00	0.80	0.050	0.80	0.04	0.09	LHS
108	4/18/2008	11.029	0.80	0.60	0.050	0.48	0.02	0.06	LHS
109	4/18/2008	11.039	0.80	0.60	0.050	0.48	0.02	0.06	LHS
110	4/18/2008	11.043	0.80	0.40	0.050	0.32	0.02	0.04	LHS
111	4/18/2008	11.047	1.20	1.00	0.050	1.20	0.06	0.14	LHS
112	4/18/2008	11.739	1.00	0.80	0.050	0.80	0.04	0.09	RHS
113	4/18/2008	11.747	1.00	0.80	0.050	0.80	0.04	0.09	RHS
114	4/18/2008	11.748	0.60	0.60	0.050	0.36	0.02	0.04	RHS
115	4/18/2008	11.757	1.00	0.80	0.050	0.80	0.04	0.09	RHS
116	4/18/2008	11.758	1.00	0.60	0.050	0.60	0.03	0.07	RHS
117	4/18/2008	11.761	0.80	0.80	0.050	0.64	0.03	0.07	RHS
118	4/18/2008	11.763	0.80	0.60	0.050	0.48	0.02	0.06	RHS
119	4/18/2008	11.767	0.80	0.40	0.050	0.32	0.02	0.04	RHS
120	4/19/2008	14.829	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						290.85	14.55	33.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						290.85	14.55	33.74	
121	4/19/2008	14.830	0.80	0.60	0.050	0.48	0.02	0.06	LHS
122	4/19/2008	14.831	0.60	0.40	0.050	0.24	0.01	0.03	RHS
123	4/19/2008	15.239	0.60	0.60	0.050	0.36	0.02	0.04	LHS
124	4/19/2008	15.335	0.80	0.60	0.050	0.48	0.02	0.06	LHS
125	4/19/2008	15.341	0.80	0.60	0.050	0.48	0.02	0.06	RHS
126	4/19/2008	15.369	2.00	1.40	0.050	2.80	0.14	0.32	LHS
127	4/19/2008	15.839	1.20	1.00	0.050	1.20	0.06	0.14	RHS
128	4/19/2008	15.939	0.60	0.60	0.050	0.36	0.02	0.04	RHS
129	4/19/2008	16.323	1.60	0.80	0.050	1.28	0.06	0.15	RHS
130	4/19/2008	16.361	1.00	0.80	0.050	0.80	0.04	0.09	RHS
131	4/19/2008	16.363	0.40	0.40	0.050	0.16	0.01	0.02	RHS
132	4/19/2008	16.569	1.00	0.80	0.050	0.80	0.04	0.09	RHS
133	4/19/2008	16.649	0.80	0.80	0.050	0.64	0.03	0.07	RHS
134	4/19/2008	16.949	0.80	0.60	0.050	0.48	0.02	0.06	LHS
135	4/19/2008	16.969	0.80	0.80	0.050	0.64	0.03	0.07	LHS
136	4/19/2008	16.979	0.80	0.60	0.050	0.48	0.02	0.06	LHS
137	4/19/2008	17.017	0.60	0.60	0.050	0.36	0.02	0.04	RHS
138	4/19/2008	17.027	1.00	0.80	0.050	0.80	0.04	0.09	LHS
139	4/19/2008	17.229	1.00	0.80	0.050	0.80	0.04	0.09	LHS
140	4/19/2008	17.239	1.10	1.00	0.050	1.10	0.06	0.13	LHS
141	4/19/2008	17.649	2.00	0.80	0.050	1.60	0.08	0.19	RHS
142	4/19/2008	17.839	1.80	1.00	0.050	1.80	0.09	0.21	RHS
143	4/19/2008	17.887	0.80	0.60	0.050	0.48	0.02	0.06	RHS
144	4/19/2008	17.897	0.80	0.60	0.050	0.48	0.02	0.06	LHS
145	4/19/2008	17.917	0.60	0.60	0.050	0.36	0.02	0.04	RHS
146	4/19/2008	17.922	0.80	0.60	0.050	0.48	0.02	0.06	RHS
147	4/19/2008	12.527	1.60	1.20	0.050	1.92	0.10	0.22	RHS
148	4/19/2008	12.529	1.10	1.00	0.050	1.10	0.06	0.13	RHS
149	4/19/2008	13.523	1.10	0.40	0.050	0.44	0.02	0.05	LHS
150	4/19/2008	13.525	0.40	0.70	0.050	0.28	0.01	0.03	LHS
CARRIED FORWARD:						314.53	15.73	36.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						314.53	15.73	36.48	
151	4/19/2008	13.531	2.00	0.40	0.050	0.80	0.04	0.09	LHS
152	4/19/2008	13.529	0.40	0.40	0.050	0.16	0.01	0.02	LHS
153	4/19/2008	13.635	0.60	0.60	0.050	0.36	0.02	0.04	RHS
154	4/19/2008	13.637	0.60	0.60	0.050	0.36	0.02	0.04	RHS
155	4/19/2008	13.645	1.20	0.40	0.050	0.48	0.02	0.06	LHS
156	4/19/2008	13.661	1.00	0.80	0.050	0.80	0.04	0.09	RHS
157	4/19/2008	13.662	1.00	0.60	0.050	0.60	0.03	0.07	RHS
158	4/19/2008	13.664	0.40	0.40	0.050	0.16	0.01	0.02	RHS
159	4/19/2008	13.677	0.80	0.80	0.050	0.64	0.03	0.07	RHS
160	4/19/2008	13.679	1.00	0.60	0.050	0.60	0.03	0.07	RHS
161	4/19/2008	13.699	0.60	0.40	0.050	0.24	0.01	0.03	LHS
162	4/19/2008	13.709	0.80	0.60	0.050	0.48	0.02	0.06	LHS
163	4/19/2008	13.710	0.40	0.40	0.050	0.16	0.01	0.02	LHS
164	4/19/2008	13.715	0.40	0.40	0.050	0.16	0.01	0.02	LHS
165	4/19/2008	13.717	1.00	0.40	0.050	0.40	0.02	0.05	LHS
166	4/19/2008	13.757	1.00	0.80	0.050	0.80	0.04	0.09	LHS
167	4/19/2008	13.759	0.80	0.40	0.050	0.32	0.02	0.04	LHS
168	4/19/2008	13.769	0.80	0.60	0.050	0.48	0.02	0.06	RHS
169	4/19/2008	13.787	0.80	0.60	0.050	0.48	0.02	0.06	RHS
170	4/19/2008	13.881	1.20	1.00	0.050	1.20	0.06	0.14	LHS
171	4/19/2008	13.889	4.00	1.00	0.050	4.00	0.20	0.46	LHS
172	4/19/2008	13.890	0.80	0.60	0.050	0.48	0.02	0.06	LHS
173	4/19/2008	13.892	0.80	0.40	0.050	0.32	0.02	0.04	LHS
174	4/21/2008	18.019	0.60	0.60	0.050	0.36	0.02	0.04	LHS
175	4/21/2008	18.033	0.80	0.60	0.050	0.48	0.02	0.06	LHS
176	4/21/2008	18.041	0.60	0.60	0.050	0.36	0.02	0.04	LHS
177	4/21/2008	18.089	1.00	0.80	0.050	0.80	0.04	0.09	LHS
178	4/21/2008	18.092	1.00	0.80	0.050	0.80	0.04	0.09	LHS
179	4/21/2008	18.097	1.10	0.80	0.050	0.88	0.04	0.10	LHS
180	4/21/2008	18.099	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD:						333.65	16.69	38.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						333.65	16.69	38.70	
181	4/21/2008	18.331	0.60	0.40	0.050	0.24	0.01	0.03	LHS
182	4/21/2008	18.449	1.20	1.00	0.050	1.20	0.06	0.14	RHS
183	4/21/2008	18.869	1.20	0.80	0.050	0.96	0.05	0.11	RHS
184	4/21/2008	18.870	0.80	0.60	0.050	0.48	0.02	0.06	RHS
185	4/21/2008	18.941	0.80	0.60	0.050	0.48	0.02	0.06	LHS
186	4/21/2008	18.946	1.00	0.80	0.050	0.80	0.04	0.09	LHS
187	4/21/2008	18.947	0.80	0.80	0.050	0.64	0.03	0.07	LHS
188	4/21/2008	19.029	0.60	0.40	0.050	0.24	0.01	0.03	LHS
189	4/21/2008	19.031	0.40	0.40	0.050	0.16	0.01	0.02	LHS
190	4/21/2008	19.032	0.60	0.40	0.050	0.24	0.01	0.03	LHS
191	4/21/2008	19.034	0.60	0.60	0.050	0.36	0.02	0.04	LHS
192	4/21/2008	19.005	0.60	0.60	0.050	0.36	0.02	0.04	LHS
193	4/21/2008	19.035	4.20	0.80	0.050	3.36	0.17	0.39	RHS
194	4/21/2008	19.036	0.60	0.60	0.050	0.36	0.02	0.04	RHS
195	4/21/2008	19.039	2.00	1.00	0.050	2.00	0.10	0.23	RHS
196	4/21/2008	19.043	2.00	1.00	0.050	2.00	0.10	0.23	RHS
197	4/21/2008	19.045	0.80	0.80	0.050	0.64	0.03	0.07	RHS
198	4/21/2008	19.047	7.00	1.00	0.050	7.00	0.35	0.81	RHS
199	4/21/2008	19.048	0.80	0.80	0.050	0.64	0.03	0.07	RHS
200	4/21/2008	19.051	1.00	0.60	0.050	0.60	0.03	0.07	RHS
201	4/21/2008	19.053	0.80	0.60	0.050	0.48	0.02	0.06	RHS
202	4/22/2008	7.277	0.80	0.60	0.050	0.48	0.02	0.06	RHS
203	4/22/2008	7.164	1.00	0.60	0.050	0.60	0.03	0.07	LHS
204	4/22/2008	6.207	2.00	1.10	0.050	2.20	0.11	0.26	RHS
205	4/22/2008	6.039	2.00	1.00	0.050	2.00	0.10	0.23	RHS
206	4/22/2008	5.449	2.00	0.80	0.050	1.60	0.08	0.19	RHS
207	4/22/2008	5.447	3.00	1.00	0.050	3.00	0.15	0.35	RHS
208	4/22/2008	3.455	0.40	0.40	0.050	0.16	0.01	0.02	LHS
209	4/22/2008	3.453	0.80	0.40	0.050	0.32	0.02	0.04	LHS
210	4/22/2008	3.453	0.80	0.40	0.050	0.32	0.02	0.04	LHS
CARRIED FORWARD:						367.57	18.39	42.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						367.57	18.39	42.64	
211	4/22/2008	3.451	1.00	0.60	0.050	0.60	0.03	0.07	LHS
212	4/22/2008	3.449	2.10	0.80	0.050	1.68	0.08	0.19	LHS
213	4/22/2008	2.174	3.00	0.60	0.050	1.80	0.09	0.21	LHS
214	4/23/2008	14.263	2.00	1.10	0.050	2.20	0.11	0.26	RHS
215	4/23/2008	14.259	1.10	1.00	0.050	1.10	0.06	0.13	RHS
216	4/23/2008	14.247	0.80	0.60	0.050	0.48	0.02	0.06	RHS
217	4/23/2008	14.243	1.00	0.80	0.050	0.80	0.04	0.09	RHS
218	4/23/2008	14.219	1.10	1.00	0.050	1.10	0.06	0.13	RHS
219	4/23/2008	14.211	1.00	1.00	0.050	1.00	0.05	0.12	RHS
220	4/23/2008	14.209	1.00	0.60	0.050	0.60	0.03	0.07	RHS
221	4/23/2008	14.169	1.10	1.00	0.050	1.10	0.06	0.13	RHS
222	4/23/2008	14.165	1.00	1.00	0.050	1.00	0.05	0.12	RHS
223	4/23/2008	14.153	4.10	1.00	0.050	4.10	0.21	0.48	RHS
224	4/23/2008	14.151	0.60	0.40	0.050	0.24	0.01	0.03	LHS
225	4/23/2008	14.150	1.00	1.00	0.050	1.00	0.05	0.12	LHS
226	4/23/2008	14.149	4.00	1.00	0.050	4.00	0.20	0.46	RHS
227	4/23/2008	14.148	1.80	0.80	0.050	1.44	0.07	0.17	RHS
228	4/23/2008	14.147	1.00	0.80	0.050	0.80	0.04	0.09	RHS
229	4/23/2008	14.146	0.80	0.80	0.050	0.64	0.03	0.07	RHS
230	4/23/2008	14.145	0.60	0.60	0.050	0.36	0.02	0.04	RHS
231	4/24/2008	7.829	3.00	1.00	0.050	3.00	0.15	0.35	RHS
232	4/24/2008	8.807	0.80	0.60	0.050	0.48	0.02	0.06	LHS
233	4/24/2008	9.139	1.00	0.60	0.050	0.60	0.03	0.07	LHS
234	4/24/2008	10.962	0.80	0.60	0.050	0.48	0.02	0.06	LHS
235	4/24/2008	10.965	0.60	0.60	0.050	0.36	0.02	0.04	RHS
236	4/24/2008	10.967	0.40	0.40	0.050	0.16	0.01	0.02	LHS
237	4/24/2008	10.969	1.00	0.40	0.050	0.40	0.02	0.05	LHS
238	4/24/2008	12.359	1.00	0.80	0.050	0.80	0.04	0.09	RHS
239	4/24/2008	14.143	0.80	0.60	0.050	0.48	0.02	0.06	RHS
240	4/24/2008	14.141	0.80	0.60	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						400.85	20.05	46.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						400.85	20.05	46.50	
241	4/24/2008	14.139	1.00	0.80	0.050	0.80	0.04	0.09	LHS
242	4/24/2008	14.137	0.80	0.80	0.050	0.64	0.03	0.07	LHS
243	4/24/2008	14.135	1.10	0.60	0.050	0.66	0.03	0.08	LHS
244	4/24/2008	14.133	3.10	1.10	0.050	3.41	0.17	0.40	RHS
245	4/24/2008	14.131	1.00	0.80	0.050	0.80	0.04	0.09	RHS
246	4/24/2008	14.129	0.80	0.80	0.050	0.64	0.03	0.07	RHS
247	4/24/2008	14.127	1.00	0.80	0.050	0.80	0.04	0.09	LHS
248	4/24/2008	14.126	1.00	0.80	0.050	0.80	0.04	0.09	LHS
249	4/24/2008	14.109	0.40	0.40	0.050	0.16	0.01	0.02	RHS
250	4/24/2008	14.105	1.00	0.60	0.050	0.60	0.03	0.07	RHS
251	4/24/2008	14.103	0.80	0.60	0.050	0.48	0.02	0.06	RHS
252	4/24/2008	14.099	0.40	0.40	0.050	0.16	0.01	0.02	LHS
253	4/24/2008	14.095	0.40	0.40	0.050	0.16	0.01	0.02	RHS
254	4/24/2008	14.093	1.20	0.80	0.050	0.96	0.05	0.11	RHS
255	4/24/2008	14.091	1.00	0.60	0.050	0.60	0.03	0.07	RHS
256	4/24/2008	14.089	1.20	0.60	0.050	0.72	0.04	0.08	RHS
257	4/24/2008	14.088	1.00	1.00	0.050	1.00	0.05	0.12	RHS
258	4/25/2008	10.289	1.20	1.00	0.050	1.20	0.06	0.14	RHS
259	4/25/2008	10.807	0.60	0.60	0.050	0.36	0.02	0.04	LHS
260	4/25/2008	10.809	1.10	1.10	0.050	1.21	0.06	0.14	LHS
261	4/25/2008	10.811	0.60	0.40	0.050	0.24	0.01	0.03	LHS
262	4/25/2008	10.813	2.00	0.60	0.050	1.20	0.06	0.14	LHS
263	4/25/2008	10.814	0.40	0.40	0.050	0.16	0.01	0.02	LHS
264	4/25/2008	10.838	0.60	0.60	0.050	0.36	0.02	0.04	LHS
265	4/25/2008	10.841	0.60	0.60	0.050	0.36	0.02	0.04	LHS
266	4/25/2008	10.849	0.80	0.60	0.050	0.48	0.02	0.06	LHS
267	4/25/2008	12.049	0.80	0.60	0.050	0.48	0.02	0.06	RHS
268	4/25/2008	12.428	3.00	1.20	0.050	3.60	0.18	0.42	RHS
269	4/25/2008	12.743	1.20	1.00	0.050	1.20	0.06	0.14	RHS
270	4/25/2008	12.745	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						426.29	21.32	49.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						426.29	21.32	49.45	
271	4/25/2008	12.747	1.20	1.00	0.050	1.20	0.06	0.14	RHS
272	4/25/2008	12.748	0.80	0.60	0.050	0.48	0.02	0.06	RHS
273	4/25/2008	13.549	1.80	1.20	0.050	2.16	0.11	0.25	LHS
274	4/25/2008	15.036	1.80	0.60	0.050	1.08	0.05	0.13	RHS
275	4/25/2008	15.037	1.00	0.40	0.050	0.40	0.02	0.05	RHS
276	4/25/2008	15.039	0.80	0.80	0.050	0.64	0.03	0.07	RHS
277	4/25/2008	15.094	1.00	0.60	0.050	0.60	0.03	0.07	RHS
278	4/25/2008	15.139	0.80	0.60	0.050	0.48	0.02	0.06	RHS
279	4/25/2008	15.165	0.60	0.60	0.050	0.36	0.02	0.04	LHS
280	4/25/2008	15.167	0.60	0.60	0.050	0.36	0.02	0.04	LHS
281	4/25/2008	15.169	0.80	0.80	0.050	0.64	0.03	0.07	LHS
282	4/25/2008	15.538	0.40	0.40	0.050	0.16	0.01	0.02	RHS
TOTAL:						434.85	21.75	50.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 608
ROAD NAME: JALAN MASUK KELAPANGAN TERBANG LAMA
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
TOTAL:						0.00	0.00	0.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	181.98	13.66	31.39	
1	01/04/2008	0.20	0.70	0.68	0.08	0.48	0.04	0.08	L 704 - Jalan Mohammad Salleh
2	"	2.04	0.70	0.68	0.08	0.48	0.04	0.08	L 734 - Jalan Pancur Hitam
3	02/04/2008	0.10	1.00	0.88	0.08	0.88	0.07	0.15	L 718 - Jalan Kerupang 3
4	"	0.11	0.90	0.88	0.08	0.79	0.06	0.14	L 718 - Jalan Kerupang 3
5	"	0.12	0.85	0.75	0.08	0.64	0.05	0.11	L 718 - Jalan Kerupang 3
6	"	0.13	0.80	0.75	0.08	0.60	0.05	0.10	L 718 - Jalan Kerupang 3
7	"	0.14	0.85	0.75	0.08	0.64	0.05	0.11	L 718 - Jalan Kerupang 3
8	"	1.01	0.86	0.60	0.08	0.52	0.04	0.09	L 719 - Jalan Penghulu Tuah
9	"	1.02	0.86	0.60	0.08	0.52	0.04	0.09	L 719 - Jalan Penghulu Tuah
10	"	0.71	0.65	0.60	0.08	0.39	0.03	0.07	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
11	"	0.72	0.65	0.60	0.08	0.39	0.03	0.07	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
12	"	0.73	0.60	0.50	0.08	0.30	0.02	0.05	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
13	03/04/2008	3.40	0.70	0.50	0.08	0.35	0.03	0.06	L 700 - Jalan Patau-patau
14	"	3.41	1.00	0.50	0.08	0.50	0.04	0.09	L 700 - Jalan Patau-patau
15	"	0.96	1.00	0.46	0.08	0.46	0.03	0.08	L 700 - Jalan Patau-patau
16	"	0.97	1.00	0.38	0.08	0.38	0.03	0.07	L 700 - Jalan Patau-patau
17	"	0.41	0.80	0.60	0.08	0.48	0.04	0.08	L 700 - Jalan Patau-patau
18	"	0.42	1.00	0.50	0.08	0.50	0.04	0.09	L 700 - Jalan Patau-patau
19	"	1.78	0.60	0.60	0.08	0.36	0.03	0.06	L 706 - Jalan Ranche-ranche
20	"	0.10	0.78	0.60	0.08	0.47	0.04	0.08	L 731 - Jalan Arsat
21	07/04/2008	0.50	1.00	0.80	0.08	0.80	0.06	0.14	L 700 - Jalan Tun Mustapha
22	"	0.51	1.00	0.80	0.08	0.80	0.06	0.14	L 700 - Jalan Tun Mustapha
23	"	0.52	1.00	0.80	0.08	0.80	0.06	0.14	L 700 - Jalan Tun Mustapha
24	"	0.53	1.00	0.80	0.08	0.80	0.06	0.14	L 700 - Jalan Tun Mustapha
25	"	0.54	0.85	0.60	0.08	0.51	0.04	0.09	L 700 - Jalan Tun Mustapha
26	"	1.03	0.42	0.42	0.08	0.18	0.01	0.03	L 745 - Jalan Kompleks Waterfront
27	"	1.04	0.50	0.40	0.08	0.20	0.02	0.03	L 745 - Jalan Kompleks Waterfront
28	"	1.05	0.62	0.58	0.08	0.36	0.03	0.06	L 745 - Jalan Kompleks Waterfront
29	"	1.06	0.70	0.40	0.08	0.28	0.02	0.05	L 745 - Jalan Kompleks Waterfront
30	"	0.38	1.00	0.65	0.08	0.65	0.05	0.11	L 708 - Jalan Okk Abdullah
31	"	0.39	1.00	0.65	0.08	0.65	0.05	0.11	L 708 - Jalan Okk Abdullah
32	10/04/2008	0.45	0.60	0.55	0.08	0.33	0.02	0.06	L 700 - Jalan Tun Mustapha
33	"	0.46	0.50	0.40	0.08	0.20	0.02	0.03	L 700 - Jalan Tun Mustapha
34	"	0.47	0.45	0.40	0.08	0.18	0.01	0.03	L 700 - Jalan Tun Mustapha
TOTAL C/F :						198.83	14.92	34.30	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO.: REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	198.83	14.92	34.30	
35	10/04/2008	0.55	0.40	0.40	0.08	0.16	0.01	0.03	L 700 - Jalan Tun Mustapha
36	"	0.56	0.65	0.58	0.08	0.38	0.03	0.07	L 700 - Jalan Tun Mustapha
37	11/04/2008	0.10	1.00	0.98	0.08	0.98	0.07	0.17	L 704 - Jalan M ohammad Salleh
38	"	0.15	1.00	0.99	0.08	0.99	0.07	0.17	L 704 - Jalan M ohammad Salleh
39	"	0.16	1.00	1.00	0.08	1.00	0.08	0.17	L 704 - Jalan M ohammad Salleh
40	"	0.83	1.00	0.89	0.08	0.89	0.07	0.15	L 704 - Jalan M ohammad Salleh
41	"	3.07	0.70	0.60	0.08	0.42	0.03	0.07	L 704 - Jalan M ohammad Salleh
42	"	3.08	0.60	0.50	0.08	0.30	0.02	0.05	L 704 - Jalan M ohammad Salleh
43	"	3.09	1.10	0.90	0.08	0.99	0.07	0.17	L 704 - Jalan M ohammad Salleh
44	"	3.10	1.10	0.90	0.08	0.99	0.07	0.17	L 704 - Jalan M ohammad Salleh
45	"	3.11	1.10	0.60	0.08	0.66	0.05	0.11	L 704 - Jalan M ohammad Salleh
46	"	3.12	0.70	0.60	0.08	0.42	0.03	0.07	L 704 - Jalan M ohammad Salleh
47	"	3.13	0.80	0.60	0.08	0.48	0.04	0.08	L 704 - Jalan M ohammad Salleh
48	"	3.14	1.00	0.80	0.08	0.80	0.06	0.14	L 704 - Jalan M ohammad Salleh
49	"	3.15	0.70	0.50	0.08	0.35	0.03	0.06	L 704 - Jalan M ohammad Salleh
50	12/04/2008	1.25	1.00	1.00	0.08	1.00	0.08	0.17	L 705 - Jalan Bebuloh
51	"	1.26	0.90	0.60	0.08	0.54	0.04	0.09	L 705 - Jalan Bebuloh
52	"	1.27	0.90	0.60	0.08	0.54	0.04	0.09	L 705 - Jalan Bebuloh
53	"	1.28	1.00	0.90	0.08	0.90	0.07	0.16	L 705 - Jalan Bebuloh
54	"	1.29	1.10	0.90	0.08	0.99	0.07	0.17	L 705 - Jalan Bebuloh
55	"	2.17	1.00	0.60	0.08	0.60	0.05	0.10	L 705 - Jalan Bebuloh
56	"	2.18	0.90	0.60	0.08	0.54	0.04	0.09	L 705 - Jalan Bebuloh
57	"	2.19	0.50	0.40	0.08	0.20	0.02	0.03	L 705 - Jalan Bebuloh
58	"	2.20	0.60	0.40	0.08	0.24	0.02	0.04	L 705 - Jalan Bebuloh
59	"	2.21	1.10	0.80	0.08	0.88	0.07	0.15	L 705 - Jalan Bebuloh
60	"	2.22	0.90	0.70	0.08	0.63	0.05	0.11	L 705 - Jalan Bebuloh
61	15/04/2008	0.15	0.70	0.70	0.08	0.49	0.04	0.08	L 753 - Jalan Tenaga
62	"	0.16	0.70	0.60	0.08	0.42	0.03	0.07	L 753 - Jalan Tenaga
63	"	0.38	0.60	0.60	0.08	0.36	0.03	0.06	L 753 - Jalan Tenaga
64	"	0.74	0.60	0.60	0.08	0.36	0.03	0.06	L 753 - Jalan Tenaga
TOTAL :						217.32	16.31	37.49	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	381.79	114.73	496.52	19.09	5.74	24.83	44.29	13.31	57.60
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	34.74	20.69	55.43	1.74	1.03	2.77	4.03	2.40	6.43
3	Kudat	01	Jalan Kota Kinabalu - Kudat	227.01	87.60	314.61	11.35	4.38	15.73	26.33	10.16	36.49
TOTAL:				643.54	223.02	866.56	32.18	11.15	43.33	74.65	25.87	100.52

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	381.79	19.09	44.29	
1	02/04/2008	110.480	1.00	0.80	0.05	0.80	0.04	0.09	MANGGARIS 3
2	02/04/2008	110.481	1.00	0.70	0.05	0.70	0.04	0.08	
3	02/04/2008	110.482	1.00	0.60	0.05	0.60	0.03	0.07	
4	02/04/2008	110.580	0.80	0.80	0.05	0.64	0.03	0.07	
5	02/04/2008	110.581	1.00	1.00	0.05	1.00	0.05	0.12	
6	02/04/2008	110.780	1.00	0.80	0.05	0.80	0.04	0.09	
7	02/04/2008	110.781	1.00	0.90	0.05	0.90	0.05	0.10	
8	02/04/2008	110.782	1.00	1.00	0.05	1.00	0.05	0.12	
9	02/04/2008	110.783	1.00	0.60	0.05	0.60	0.03	0.07	
10	02/04/2008	110.784	1.00	0.70	0.05	0.70	0.04	0.08	
11	04/04/2008	105.280	1.00	0.80	0.05	0.80	0.04	0.09	ULU KUKUT
12	04/04/2008	105.281	1.00	1.00	0.05	1.00	0.05	0.12	
13	04/04/2008	105.282	1.00	0.80	0.05	0.80	0.04	0.09	
14	04/04/2008	105.283	1.00	0.70	0.05	0.70	0.04	0.08	
15	04/04/2008	105.284	0.70	0.70	0.05	0.49	0.02	0.06	
16	04/04/2008	105.285	1.00	0.80	0.05	0.80	0.04	0.09	
17	04/04/2008	105.380	1.00	0.60	0.05	0.60	0.03	0.07	
18	04/04/2008	105.381	1.00	0.50	0.05	0.50	0.03	0.06	
19	04/04/2008	105.780	0.60	0.50	0.05	0.30	0.02	0.03	
20	04/04/2008	105.781	0.80	0.60	0.05	0.48	0.02	0.06	
21	04/04/2008	105.782	1.00	0.80	0.05	0.80	0.04	0.09	
22	04/04/2008	105.783	0.70	0.70	0.05	0.49	0.02	0.06	
23	05/04/2008	105.880	1.00	0.80	0.05	0.80	0.04	0.09	
24	05/04/2008	105.881	1.00	0.70	0.05	0.70	0.04	0.08	
25	05/04/2008	105.882	1.00	0.80	0.05	0.80	0.04	0.09	
26	05/04/2008	105.980	1.00	0.90	0.05	0.90	0.05	0.10	
27	05/04/2008	105.981	1.00	1.00	0.05	1.00	0.05	0.12	
28	05/04/2008	105.982	1.00	1.00	0.05	1.00	0.05	0.12	
29	05/04/2008	105.983	1.00	1.00	0.05	1.00	0.05	0.12	
30	05/04/2008	106.280	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD:						404.29	20.22	46.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	404.29	20.22	46.90	
31	05/04/2008	106.281	1.00	0.80	0.05	0.80	0.04	0.09	KELAWAT
32	05/04/2008	106.282	0.80	0.70	0.05	0.56	0.03	0.06	
33	07/04/2008	71.280	0.80	0.80	0.05	0.64	0.03	0.07	
34	07/04/2008	71.281	1.00	0.60	0.05	0.60	0.03	0.07	
35	07/04/2008	71.282	0.90	0.60	0.05	0.54	0.03	0.06	
36	07/04/2008	71.283	0.70	0.70	0.05	0.49	0.02	0.06	
37	07/04/2008	71.284	0.70	0.60	0.05	0.42	0.02	0.05	
38	08/04/2008	71.180	0.80	0.70	0.05	0.56	0.03	0.06	
39	08/04/2008	71.181	1.00	0.90	0.05	0.90	0.05	0.10	
40	08/04/2008	71.182	1.00	1.00	0.05	1.00	0.05	0.12	
41	08/04/2008	71.183	0.90	0.70	0.05	0.63	0.03	0.07	
42	08/04/2008	71.080	1.00	0.95	0.05	0.95	0.05	0.11	
43	08/04/2008	71.081	0.90	0.80	0.05	0.72	0.04	0.08	
44	08/04/2008	71.082	0.70	0.50	0.05	0.35	0.02	0.04	
45	08/04/2008	71.083	0.70	0.60	0.05	0.42	0.02	0.05	
46	08/04/2008	71.084	0.50	0.70	0.05	0.35	0.02	0.04	
47	10/04/2008	70.980	0.80	0.80	0.05	0.64	0.03	0.07	
48	10/04/2008	70.981	0.70	0.60	0.05	0.42	0.02	0.05	
49	10/04/2008	70.982	0.90	0.90	0.05	0.81	0.04	0.09	
50	10/04/2008	70.983	1.00	0.90	0.05	0.90	0.05	0.10	
51	10/04/2008	70.984	1.00	1.00	0.05	1.00	0.05	0.12	
52	10/04/2008	70.880	1.15	1.00	0.05	1.15	0.06	0.13	
53	10/04/2008	70.881	1.00	0.90	0.05	0.90	0.05	0.10	
54	10/04/2008	70.882	1.00	0.85	0.05	0.85	0.04	0.10	
55	10/04/2008	70.883	0.80	0.80	0.05	0.64	0.03	0.07	
56	10/04/2008	70.884	0.70	0.60	0.05	0.42	0.02	0.05	
57	10/04/2008	70.780	0.90	0.80	0.05	0.72	0.04	0.08	
58	10/04/2008	70.781	1.00	1.00	0.05	1.00	0.05	0.12	
59	10/04/2008	70.782	0.80	0.70	0.05	0.56	0.03	0.06	
60	10/04/2008	70.783	0.80	0.80	0.05	0.64	0.03	0.07	
CARRIED FORWARD:						424.87	21.24	49.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	424.87	21.24	49.29	
61	12/04/2008	70.680	0.80	0.70	0.05	0.56	0.03	0.06	
62	12/04/2008	70.681	0.70	0.60	0.05	0.42	0.02	0.05	
63	12/04/2008	70.682	1.00	1.00	0.05	1.00	0.05	0.12	
64	12/04/2008	70.683	1.00	1.00	0.05	1.00	0.05	0.12	
65	12/04/2008	70.684	1.00	0.90	0.05	0.90	0.05	0.10	
66	12/04/2008	70.580	0.80	0.70	0.05	0.56	0.03	0.06	
67	12/04/2008	70.581	0.70	0.60	0.05	0.42	0.02	0.05	
68	12/04/2008	70.582	1.00	1.00	0.05	1.00	0.05	0.12	
69	12/04/2008	70.583	1.00	1.00	0.05	1.00	0.05	0.12	
70	12/04/2008	70.480	1.00	0.70	0.05	0.70	0.04	0.08	
71	12/04/2008	70.481	1.00	1.00	0.05	1.00	0.05	0.12	
72	15/04/2008	106.080	1.00	0.70	0.05	0.70	0.04	0.08	ULU KUKUT
73	15/04/2008	106.081	1.00	0.60	0.05	0.60	0.03	0.07	
74	15/04/2008	106.082	1.00	0.60	0.05	0.60	0.03	0.07	
75	15/04/2008	106.083	1.00	1.00	0.05	1.00	0.05	0.12	
76	15/04/2008	106.088	1.00	1.00	0.05	1.00	0.05	0.12	
77	15/04/2008	106.089	1.00	0.90	0.05	0.90	0.05	0.10	
78	15/04/2008	106.090	1.00	0.60	0.05	0.60	0.03	0.07	
79	16/04/2008	106.480	1.00	0.80	0.05	0.80	0.04	0.09	
80	16/04/2008	106.480	1.00	0.60	0.05	0.60	0.03	0.07	
81	16/04/2008	106.481	1.00	0.60	0.05	0.60	0.03	0.07	
82	16/04/2008	106.482	1.00	1.00	0.05	1.00	0.05	0.12	
83	16/04/2008	106.483	1.00	1.00	0.05	1.00	0.05	0.12	
84	16/04/2008	106.780	1.00	0.50	0.05	0.50	0.03	0.06	
85	16/04/2008	106.780	1.00	0.90	0.05	0.90	0.05	0.10	
86	16/04/2008	106.781	1.00	0.80	0.05	0.80	0.04	0.09	
87	16/04/2008	106.782	1.00	0.70	0.05	0.70	0.04	0.08	
88	18/04/2008	106.880	1.00	0.90	0.05	0.90	0.05	0.10	
89	18/04/2008	106.881	0.90	0.80	0.05	0.00	0.00	0.00	
90	18/04/2008	106.882	1.00	0.80	0.05	0.00	0.00	0.00	
CARRIED FORWARD :						446.63	22.33	51.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	446.63	22.33	51.81	
91	18/04/2008	106.883	1.00	0.90	0.05	0.90	0.05	0.10	
92	18/04/2008	106.884	1.00	1.00	0.05	1.00	0.05	0.12	
93	18/04/2008	106.885	1.00	1.00	0.05	1.00	0.05	0.12	
94	18/04/2008	106.980	1.00	0.70	0.05	0.70	0.04	0.08	
95	18/04/2008	106.981	1.00	0.80	0.05	0.80	0.04	0.09	
96	18/04/2008	106.982	1.00	1.00	0.05	1.00	0.05	0.12	
97	18/04/2008	106.983	1.00	1.00	0.05	1.00	0.05	0.12	
98	18/04/2008	106.984	1.00	1.00	0.05	1.00	0.05	0.12	
99	21/04/2008	107.880	1.00	0.70	0.05	0.70	0.04	0.08	
100	21/04/2008	107.881	1.00	0.80	0.05	0.80	0.04	0.09	
101	21/04/2008	107.882	1.00	1.00	0.05	1.00	0.05	0.12	
102	21/04/2008	107.883	1.00	1.00	0.05	1.00	0.05	0.12	
103	21/04/2008	107.980	1.00	1.00	0.05	1.00	0.05	0.12	
104	21/04/2008	107.981	1.00	0.90	0.05	0.90	0.05	0.10	
105	21/04/2008	107.982	1.00	1.00	0.05	1.00	0.05	0.12	
106	21/04/2008	108.280	1.00	1.00	0.05	1.00	0.05	0.12	
107	21/04/2008	108.281	1.00	1.00	0.05	1.00	0.05	0.12	
108	21/04/2008	108.282	1.00	1.00	0.05	1.00	0.05	0.12	
109	22/04/2008	93.280	0.90	0.80	0.05	0.72	0.04	0.08	KAWANG-KAWANG
110	22/04/2008	93.281	0.80	0.70	0.05	0.56	0.03	0.06	
111	22/04/2008	93.282	1.00	0.90	0.05	0.90	0.05	0.10	
112	22/04/2008	93.283	0.90	0.80	0.05	0.72	0.04	0.08	
113	22/04/2008	93.284	1.00	1.00	0.05	1.00	0.05	0.12	
114	22/04/2008	93.285	1.00	0.90	0.05	0.90	0.05	0.10	
115	22/04/2008	93.380	1.00	0.70	0.05	0.70	0.04	0.08	KEGURAAAN
116	22/04/2008	93.381	1.00	0.80	0.05	0.80	0.04	0.09	
117	22/04/2008	93.382	0.70	0.80	0.05	0.56	0.03	0.06	
118	22/04/2008	93.383	0.70	0.70	0.05	0.49	0.02	0.06	
119	22/04/2008	93.384	1.00	0.70	0.05	0.70	0.04	0.08	
120	25/04/2008	93.480	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						472.38	23.62	54.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	472.38	23.62	54.80	
121	25/04/2008	93.481	0.80	0.80	0.05	0.64	0.03	0.07	
122	25/04/2008	93.482	1.00	0.95	0.05	0.95	0.05	0.11	
123	25/04/2008	93.483	1.00	0.85	0.05	0.85	0.04	0.10	
124	25/04/2008	93.484	1.00	1.00	0.05	1.00	0.05	0.12	
125	25/04/2008	93.485	1.00	0.90	0.05	0.90	0.05	0.10	
126	25/04/2008	97.280	0.70	0.70	0.05	0.49	0.02	0.06	PANDASAN
127	25/04/2008	97.281	0.80	0.70	0.05	0.56	0.03	0.06	
128	25/04/2008	97.282	1.00	1.00	0.05	1.00	0.05	0.12	
129	26/04/2008	108.680	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
130	26/04/2008	108.681	1.00	0.80	0.05	0.80	0.04	0.09	
131	26/04/2008	108.682	1.00	0.90	0.05	0.90	0.05	0.10	
132	28/04/2008	109.480	1.00	1.00	0.05	1.00	0.05	0.12	
133	28/04/2008	109.481	1.00	1.00	0.05	1.00	0.05	0.12	
134	28/04/2008	109.482	1.00	1.00	0.05	1.00	0.05	0.12	
135	28/04/2008	109.483	1.00	1.00	0.05	1.00	0.05	0.12	
136	28/04/2008	109.380	1.00	0.80	0.05	0.80	0.04	0.09	
137	28/04/2008	109.381	1.00	1.00	0.05	1.00	0.05	0.12	
138	30/04/2008	109.580	1.00	0.85	0.05	0.85	0.04	0.10	
139	30/04/2008	109.581	1.00	1.00	0.05	1.00	0.05	0.12	
140	30/04/2008	109.582	1.00	0.70	0.05	0.70	0.04	0.08	
141	30/04/2008	109.583	1.00	0.90	0.05	0.90	0.05	0.10	
142	30/04/2008	109.590	1.00	0.80	0.05	0.80	0.04	0.09	
143	30/04/2008	109.591	1.00	1.00	0.05	1.00	0.05	0.12	
144	30/04/2008	109.592	1.00	1.00	0.05	1.00	0.05	0.12	
145	30/04/2008	109.600	1.00	1.00	0.05	1.00	0.05	0.12	
146	30/04/2008	109.601	1.00	1.00	0.05	1.00	0.05	0.12	
147	30/04/2008	109.602	1.00	1.00	0.05	1.00	0.05	0.12	
148									
149									
150									
BALANCE END OF APRIL :						496.52	24.83	57.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	34.74	1.74	4.03	
1	01/04/2008	112.280	0.90	0.80	0.05	0.72	0.04	0.08	
2	01/04/2008	112.281	1.00	0.70	0.05	0.70	0.04	0.08	
3	01/04/2008	112.282	1.00	1.00	0.05	1.00	0.05	0.12	
4	01/04/2008	112.283	1.00	0.70	0.05	0.70	0.04	0.08	
5	01/04/2008	112.284	1.00	0.80	0.05	0.80	0.04	0.09	
6	01/04/2008	112.285	1.00	0.90	0.05	0.90	0.05	0.10	
7	01/04/2008	112.290	0.70	0.60	0.05	0.42	0.02	0.05	
8	05/04/2008	113.080	1.00	0.80	0.05	0.80	0.04	0.09	
9	05/04/2008	113.081	1.00	1.00	0.05	1.00	0.05	0.12	
10	05/04/2008	113.082	1.00	0.90	0.05	0.90	0.05	0.10	
11	05/04/2008	113.083	1.00	1.00	0.05	1.00	0.05	0.12	
12	05/04/2008	113.084	1.00	1.00	0.05	1.00	0.05	0.12	
13	05/04/2008	113.091	0.80	0.80	0.05	0.64	0.03	0.07	
14	05/04/2008	113.092	1.00	0.90	0.05	0.90	0.05	0.10	
15	05/04/2008	113.093	0.90	0.80	0.05	0.72	0.04	0.08	
16	05/04/2008	113.094	0.80	0.70	0.05	0.56	0.03	0.06	
17	07/04/2008	116.980	1.00	1.00	0.05	1.00	0.05	0.12	
18	07/04/2008	116.981	0.90	0.80	0.05	0.72	0.04	0.08	
19	07/04/2008	116.982	0.80	0.70	0.05	0.56	0.03	0.06	
20	07/04/2008	117.980	1.00	0.80	0.05	0.80	0.04	0.09	
21	07/04/2008	117.981	0.80	0.80	0.05	0.64	0.03	0.07	
22	07/04/2008	113.480	1.00	0.80	0.05	0.80	0.04	0.09	
23	07/04/2008	113.481	0.80	0.70	0.05	0.56	0.03	0.06	
24	07/04/2008	113.482	1.00	0.90	0.05	0.90	0.05	0.10	
25	07/04/2008	113.483	1.00	1.00	0.05	1.00	0.05	0.12	
26	07/04/2008	113.484	1.00	0.95	0.05	0.95	0.05	0.11	
27									
28									
29									
30									
BALANCE END OF APRIL :						55.43	2.77	6.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	227.01	11.35	26.33	
1	01/04/2008	188.930	1.00	0.80	0.05	0.80	0.04	0.09	KUDAT PROTOCOL TOWNSHIP
2	01/04/2008	188.931	1.00	0.70	0.05	0.70	0.04	0.08	
3	01/04/2008	188.93	0.80	0.60	0.05	0.48	0.02	0.06	
4	01/04/2008	188.940	0.80	0.80	0.05	0.64	0.03	0.07	
5	01/04/2008	188.950	1.00	1.00	0.05	1.00	0.05	0.12	POLICE STATION
6	01/04/2008	188.749	1.00	1.00	0.05	1.00	0.05	0.12	
7	02/04/2008	186.532	0.60	0.60	0.05	0.36	0.02	0.04	
8	02/04/2008	186.531	1.00	1.00	0.05	1.00	0.05	0.12	
9	02/04/2008	186.530	1.00	0.70	0.05	0.70	0.04	0.08	
10	02/04/2008	186.527	1.00	1.00	0.05	1.00	0.05	0.12	
11	02/04/2008	186.526	1.00	0.80	0.05	0.80	0.04	0.09	
12	02/04/2008	186.520	1.00	1.10	0.05	1.10	0.06	0.13	
13	02/04/2008	186.432	0.80	0.70	0.05	0.56	0.03	0.06	
14	02/04/2008	186.430	1.00	1.00	0.05	1.00	0.05	0.12	
15	02/04/2008	186.427	1.00	0.90	0.05	0.90	0.05	0.10	KG. BAK-BAK
16	02/04/2008	186.425	1.00	1.00	0.05	1.00	0.05	0.12	
17	02/04/2008	186.422	1.00	0.80	0.05	0.80	0.04	0.09	
18	03/04/2008	184.232	1.00	1.00	0.05	1.00	0.05	0.12	
19	03/04/2008	184.230	1.00	1.00	0.05	1.00	0.05	0.12	
20	03/04/2008	184.032	0.60	0.70	0.05	0.42	0.02	0.05	
21	03/04/2008	184.030	1.00	0.70	0.05	0.70	0.04	0.08	
22	03/04/2008	184.225	1.00	0.50	0.05	0.50	0.03	0.06	
23	04/04/2008	181.732	0.60	0.60	0.05	0.36	0.02	0.04	
24	04/04/2008	181.731	1.00	0.80	0.05	0.80	0.04	0.09	
25	04/04/2008	181.730	1.00	0.70	0.05	0.70	0.04	0.08	
26	04/04/2008	181.729	1.00	1.00	0.05	1.00	0.05	0.12	
27	04/04/2008	181.728	1.00	0.90	0.05	0.90	0.05	0.10	
28	04/04/2008	181.720	1.00	0.80	0.05	0.80	0.04	0.09	
29	04/04/2008	181.719	1.00	0.70	0.05	0.70	0.04	0.08	
30	05/04/2008	165.632	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						250.73	12.54	29.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	250.73	12.54	29.08	
31	05/04/2008	165.630	1.00	1.00	0.05	1.00	0.05	0.12	KG.BAK-BAK
32	05/04/2008	165.634	1.00	0.80	0.05	0.80	0.04	0.09	
33	05/04/2008	182.732	1.00	0.80	0.05	0.80	0.04	0.09	
34	05/04/2008	182.731	1.00	1.00	0.05	1.00	0.05	0.12	
35	05/04/2008	182.730	1.00	1.00	0.05	1.00	0.05	0.12	
36	05/04/2008	182.729	1.00	1.00	0.05	1.00	0.05	0.12	
37	08/04/2008	182.032	0.80	0.80	0.05	0.64	0.03	0.07	
38	08/04/2008	182.030	0.70	0.60	0.05	0.42	0.02	0.05	
39	08/04/2008	179.732	0.90	0.80	0.05	0.72	0.04	0.08	
40	08/04/2008	179.731	1.00	0.70	0.05	0.70	0.04	0.08	
41	08/04/2008	179.730	1.00	0.60	0.05	0.60	0.03	0.07	
42	08/04/2008	179.729	0.80	0.70	0.05	0.56	0.03	0.06	
43	08/04/2008	179.728	1.00	1.00	0.05	1.00	0.05	0.12	
44	08/04/2008	179.727	1.00	0.80	0.05	0.80	0.04	0.09	
45	08/04/2008	179.732	1.00	0.70	0.05	0.70	0.04	0.08	
46	08/04/2008	179.731	1.00	0.80	0.05	0.80	0.04	0.09	
47	08/04/2008	179.730	1.00	1.00	0.05	1.00	0.05	0.12	
48	08/04/2008	179.729	0.70	0.70	0.05	0.49	0.02	0.06	
49	08/04/2008	179.725	0.50	0.50	0.05	0.25	0.01	0.03	
50	08/04/2008	179.432	1.00	1.00	0.05	1.00	0.05	0.12	
51	08/04/2008	179.433	1.00	0.85	0.05	0.85	0.04	0.10	
52	08/04/2008	179.434	0.80	0.70	0.05	0.56	0.03	0.06	
53	09/04/2008	159.632	1.00	0.80	0.05	0.80	0.04	0.09	KG.PARAPAT
54	09/04/2008	159.634	1.00	0.70	0.05	0.70	0.04	0.08	
55	09/04/2008	159.730	1.00	1.00	0.05	1.00	0.05	0.12	
56	09/04/2008	159.731	0.90	0.90	0.05	0.81	0.04	0.09	
57	10/04/2008	161.132	1.00	0.80	0.05	0.80	0.04	0.09	
58	10/04/2008	161.133	1.00	0.70	0.05	0.70	0.04	0.08	
59	10/04/2008	162.632	0.80	0.90	0.05	0.72	0.04	0.08	
60	10/04/2008	162.633	1.00	0.65	0.05	0.65	0.03	0.08	
CARRIED FORWARD :						273.60	13.68	31.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	273.60	13.68	31.73	
61	10/04/2008	162.634	1.00	0.80	0.05	0.80	0.04	0.09	
62	10/04/2008	162.635	1.00	1.00	0.05	1.00	0.05	0.12	
63	11/04/2008	162.730	1.00	0.60	0.05	0.60	0.03	0.07	
64	11/04/2008	162.731	1.00	0.90	0.05	0.90	0.05	0.10	
65	11/04/2008	162.733	0.80	0.80	0.05	0.64	0.03	0.07	
66	11/04/2008	162.830	1.00	0.70	0.05	0.70	0.04	0.08	
67	11/04/2008	162.831	1.00	1.00	0.05	1.00	0.05	0.12	
68	11/04/2008	162.832	1.00	1.00	0.05	1.00	0.05	0.12	
69	11/04/2008	163.032	1.00	0.90	0.05	0.90	0.05	0.10	
70	11/04/2008	163.033	1.00	0.70	0.05	0.70	0.04	0.08	
71	11/04/2008	163.034	1.00	1.00	0.05	1.00	0.05	0.12	
72	11/04/2008	163.032	1.00	0.90	0.05	0.90	0.05	0.10	
73	11/04/2008	163.040	1.00	1.00	0.05	1.00	0.05	0.12	
74	14/04/2008	163.045	1.00	0.90	0.05	0.90	0.05	0.10	PARAPAT
75	14/04/2008	163.046	1.00	0.80	0.05	0.80	0.04	0.09	
76	14/04/2008	163.047	1.00	0.50	0.05	0.50	0.03	0.06	
77	14/04/2008	163.055	0.80	0.80	0.05	0.64	0.03	0.07	
78	14/04/2008	163.054	1.00	0.70	0.05	0.70	0.04	0.08	
79	14/04/2008	163.053	1.00	0.80	0.05	0.80	0.04	0.09	
80	16/04/2008	166.332	1.00	1.00	0.05	1.00	0.05	0.12	
81	16/04/2008	166.334	1.00	1.00	0.05	1.00	0.05	0.12	
82	16/04/2008	166.335	1.00	0.90	0.05	0.90	0.05	0.10	
83	16/04/2008	166.336	1.00	0.80	0.05	0.80	0.04	0.09	
84	16/04/2008	166.340	1.00	0.90	0.05	0.90	0.05	0.10	
85	16/04/2008	166.34	1.00	0.80	0.05	0.80	0.04	0.09	
86	16/04/2008	166.342	1.00	0.95	0.05	0.95	0.05	0.11	
87	16/04/2008	166.343	0.90	0.90	0.05	0.81	0.04	0.09	
88	19/04/2008	152.230	1.00	0.70	0.05	0.70	0.04	0.08	TAMBARULAN
89	19/04/2008	152.231	1.00	0.70	0.05	0.70	0.04	0.08	
90	19/04/2008	152.232	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						298.64	14.93	34.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	298.64	14.93	34.64	
91	19/04/2008	154.430	1.00	0.70	0.05	0.70	0.04	0.08	
92	19/04/2008	154.431	1.00	0.60	0.05	0.60	0.03	0.07	
93	19/04/2008	154.432	0.80	0.70	0.05	0.56	0.03	0.06	
94	19/04/2008	152.830	1.00	1.00	0.05	1.00	0.05	0.12	
95	19/04/2008	152.831	1.00	1.00	0.05	1.00	0.05	0.12	
96	19/04/2008	153.834	1.00	0.60	0.05	0.60	0.03	0.07	
97	21/04/2008	158.930	1.00	0.90	0.05	0.90	0.05	0.10	
98	21/04/2008	158.931	1.00	1.00	0.05	1.00	0.05	0.12	
99	21/04/2008	158.932	1.00	1.00	0.05	1.00	0.05	0.12	
100	21/04/2008	158.932	1.00	1.00	0.05	1.00	0.05	0.12	
101	21/04/2008	158.940	1.00	1.00	0.05	1.00	0.05	0.12	
102	21/04/2008	158.941	0.90	0.90	0.05	0.81	0.04	0.09	
103	21/04/2008	158.942	1.00	0.80	0.05	0.80	0.04	0.09	
104	21/04/2008	158.750	1.00	1.00	0.05	1.00	0.05	0.12	
105	21/04/2008	158.751	1.00	1.00	0.05	1.00	0.05	0.12	
106	21/04/2008	158.932	1.00	1.00	0.05	1.00	0.05	0.12	
107	21/04/2008	158.933	1.00	1.00	0.05	1.00	0.05	0.12	
108	21/04/2008	158.934	1.00	1.00	0.05	1.00	0.05	0.12	
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF APRIL :						314.61	15.73	36.49	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,024.29	594.63	1,618.92	74.44	40.22	114.66	172.95	93.43	266.38
TOTAL:				1,024.29	594.63	1,618.92	74.44	40.22	114.66	172.95	93.43	266.38

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM MARCH 2008:						1,024.29	74.44	172.95	
1	4/1/2008	70.064	0.60	0.60	0.05	0.36	0.02	0.05	RHS
2	4/1/2008	70.063	0.70	0.70	0.05	0.49	0.02	0.05	RHS
3	4/1/2008	70.062	0.70	0.70	0.05	0.49	0.02	0.05	RHS
4	4/1/2008	70.052	0.60	0.50	0.05	0.30	0.02	0.05	RHS
5	4/1/2008	70.051	0.70	0.50	0.05	0.35	0.02	0.05	RHS
6	4/1/2008	70.061	0.70	0.60	0.05	0.42	0.02	0.05	RHS
7	4/1/2008	69.493	0.80	0.60	0.05	0.48	0.02	0.05	LHS
8	4/1/2008	64.707	1.10	0.70	0.05	0.77	0.04	0.09	RHS
9	4/1/2008	64.700	0.80	0.60	0.05	0.48	0.02	0.05	RHS
10	4/1/2008	64.570	1.10	0.70	0.05	0.77	0.04	0.09	LHS
11	4/1/2008	64.220	1.20	1.10	0.05	1.32	0.07	0.16	LHS
12	4/1/2008	63.940	1.70	1.10	0.05	1.87	0.09	0.21	LHS
13	4/2/2008	63.754	1.10	0.70	0.05	0.77	0.04	0.09	RHS
14	4/2/2008	63.747	0.60	0.60	0.05	0.36	0.02	0.05	RHS
15	4/2/2008	63.752	1.60	0.70	0.05	1.12	0.06	0.14	LHS
16	4/2/2008	63.751	1.30	0.70	0.05	0.91	0.05	0.12	LHS
17	4/2/2008	63.748	1.10	0.70	0.05	0.77	0.04	0.09	LHS
18	4/2/2008	63.730	1.60	0.80	0.05	1.28	0.06	0.14	LHS
19	4/2/2008	63.727	1.60	0.70	0.05	1.12	0.06	0.14	LHS
20	4/2/2008	63.725	1.90	0.90	0.05	1.71	0.09	0.21	LHS
21	4/2/2008	63.694	0.90	0.60	0.05	0.54	0.03	0.07	LHS
22	4/2/2008	63.692	1.50	0.90	0.05	1.35	0.07	0.16	LHS
23	4/2/2008	63.686	0.70	0.60	0.05	0.42	0.02	0.05	LHS
24	4/2/2008	63.685	0.80	0.70	0.05	0.56	0.03	0.07	LHS
25	4/2/2008	63.657	0.60	0.50	0.05	0.30	0.02	0.05	LHS
26	4/2/2008	63.649	0.50	0.40	0.05	0.20	0.01	0.02	LHS
27	4/2/2008	63.605	1.00	0.70	0.05	0.70	0.04	0.09	LHS
28	4/2/2008	63.438	1.20	0.60	0.05	0.72	0.04	0.09	LHS
29	4/2/2008	63.440	1.10	0.70	0.05	0.77	0.04	0.09	LHS
30	4/2/2008	63.445	2.20	1.00	0.05	2.20	0.11	0.26	LHS
CARRIED FORWARD:						1,048.19	75.67	175.83	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
 ROUTE NO. 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,048.19	75.67	175.83	
31	4/2/2008	62.706	3.60	0.80	0.05	2.88	0.14	0.32	LHS
32	4/2/2008	62.703	4.10	0.70	0.05	2.87	0.14	0.32	LHS
33	4/2/2008	62.701	1.10	0.50	0.05	0.55	0.03	0.07	LHS
34	4/2/2008	62.700	1.10	0.60	0.05	0.66	0.03	0.07	LHS
35	4/4/2008	58.124	2.80	0.70	0.05	1.96	0.10	0.23	LHS
36	4/4/2008	58.132	0.40	0.40	0.05	0.16	0.01	0.02	LHS
37	4/4/2008	58.137	0.90	0.60	0.05	0.54	0.03	0.07	LHS
38	4/4/2008	58.142	1.80	0.90	0.05	1.62	0.08	0.19	LHS
39	4/4/2008	58.144	1.10	0.60	0.05	0.66	0.03	0.07	LHS
40	4/4/2008	58.145	1.00	0.40	0.05	0.40	0.02	0.05	LHS
41	4/4/2008	58.147	0.50	0.40	0.05	0.20	0.01	0.02	LHS
42	4/4/2008	58.150	0.60	0.40	0.05	0.24	0.01	0.02	LHS
43	4/4/2008	58.151	1.30	0.50	0.05	0.65	0.03	0.07	LHS
44	4/4/2008	58.152	1.90	0.60	0.05	1.14	0.06	0.14	LHS
45	4/4/2008	58.112	1.50	0.50	0.05	0.75	0.04	0.09	LHS
46	4/4/2008	58.114	1.40	0.80	0.05	1.12	0.06	0.14	LHS
47	4/4/2008	58.113	0.90	0.60	0.05	0.54	0.03	0.07	LHS
48	4/4/2008	58.112	0.70	0.60	0.05	0.42	0.02	0.05	LHS
49	4/4/2008	58.111	0.70	0.60	0.05	0.42	0.02	0.05	LHS
50	4/4/2008	58.110	0.70	0.60	0.05	0.42	0.02	0.05	LHS
51	4/4/2008	58.109	0.70	0.60	0.05	0.42	0.02	0.05	LHS
52	4/4/2008	58.108	0.70	0.50	0.05	0.35	0.02	0.05	LHS
53	4/4/2008	58.107	0.70	0.70	0.05	0.49	0.02	0.05	LHS
54	4/5/2008	62.722	0.60	0.40	0.05	0.24	0.01	0.02	LHS
55	4/5/2008	62.718	1.50	0.70	0.05	1.05	0.05	0.12	LHS
56	4/5/2008	62.700	0.80	0.70	0.05	0.56	0.03	0.07	LHS
57	4/5/2008	62.697	1.60	0.60	0.05	0.96	0.05	0.12	LHS
58	4/5/2008	62.695	2.20	0.90	0.05	1.98	0.10	0.23	LHS
59	4/5/2008	62.684	1.10	0.60	0.05	0.66	0.03	0.07	LHS
60	4/5/2008	62.686	0.80	0.60	0.05	0.48	0.02	0.05	LHS
CARRIED FORWARD:						1,073.58	76.93	178.77	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,073.58	76.93	178.77	
61	4/5/2008	62.589	1.00	0.60	0.05	0.60	0.03	0.07	LHS
62	4/5/2008	62.535	1.00	0.70	0.05	0.70	0.04	0.09	LHS
63	4/5/2008	62.470	1.30	0.70	0.05	0.91	0.05	0.12	RHS
64	4/5/2008	62.426	0.90	0.70	0.05	0.63	0.03	0.07	LHS
65	4/5/2008	62.397	0.60	0.50	0.05	0.30	0.02	0.05	RHS
66	4/5/2008	62.393	4.50	1.00	0.05	4.50	0.23	0.53	RHS
67	4/5/2008	62.285	1.40	0.90	0.05	1.26	0.06	0.14	RHS
68	4/5/2008	62.276	0.90	0.60	0.05	0.54	0.03	0.07	RHS
69	4/5/2008	62.156	0.80	0.70	0.05	0.56	0.03	0.07	RHS
70	4/5/2008	62.154	0.70	0.60	0.05	0.42	0.02	0.05	RHS
71	4/5/2008	62.146	1.80	0.90	0.05	1.62	0.08	0.19	RHS
72	4/5/2008	62.144	0.60	0.50	0.05	0.30	0.02	0.05	RHS
73	4/5/2008	62.000	1.30	0.70	0.05	0.91	0.05	0.12	LHS
74	4/5/2008	61.998	1.10	0.60	0.05	0.66	0.03	0.07	LHS
75	4/5/2008	61.853	1.30	0.80	0.05	1.04	0.05	0.12	LHS
76	4/5/2008	61.852	1.00	0.60	0.05	0.60	0.03	0.07	LHS
77	4/7/2008	61.740	0.70	0.60	0.05	0.42	0.02	0.05	RHS
78	4/7/2008	61.741	0.80	0.60	0.05	0.48	0.02	0.05	RHS
79	4/7/2008	61.783	1.20	0.90	0.05	1.08	0.05	0.12	LHS
80	4/7/2008	61.784	0.70	0.60	0.05	0.42	0.02	0.05	LHS
81	4/7/2008	61.786	0.50	0.40	0.05	0.20	0.01	0.02	LHS
82	4/7/2008	61.789	0.80	0.60	0.05	0.48	0.02	0.05	LHS
83	4/7/2008	61.792	0.80	0.70	0.05	0.56	0.03	0.07	LHS
84	4/7/2008	61.793	0.80	0.70	0.05	0.56	0.03	0.07	LHS
85	4/7/2008	61.825	1.30	1.10	0.05	1.43	0.07	0.16	LHS
86	4/7/2008	61.440	0.90	0.70	0.05	0.63	0.03	0.07	RHS
87	4/7/2008	60.918	2.00	0.60	0.05	1.20	0.06	0.14	LHS
88	4/7/2008	60.949	2.40	0.80	0.05	1.92	0.10	0.23	LHS
89	4/7/2008	60.952	3.60	0.80	0.05	2.88	0.14	0.32	LHS
90	4/7/2008	60.955	0.80	0.70	0.05	0.56	0.03	0.07	RHS
CARRIED FORWARD:						1,101.95	78.36	182.12	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,101.95	78.36	182.12	
91	4/8/2008	60.436	1.70	0.60	0.05	1.02	0.05	0.12	LHS
92	4/8/2008	60.416	1.40	0.80	0.05	1.12	0.06	0.14	LHS
93	4/8/2008	60.398	1.00	0.60	0.05	0.60	0.03	0.07	LHS
94	4/8/2008	60.396	1.00	0.70	0.05	0.70	0.04	0.09	LHS
95	4/8/2008	60.386	0.90	0.80	0.05	0.72	0.04	0.09	RHS
96	4/8/2008	60.382	2.00	0.90	0.05	1.80	0.09	0.21	RHS
97	4/8/2008	60.366	1.00	0.80	0.05	0.80	0.04	0.09	RHS
98	4/8/2008	60.363	1.40	0.80	0.05	1.12	0.06	0.14	RHS
99	4/8/2008	60.360	1.90	0.80	0.05	1.52	0.08	0.19	RHS
100	4/8/2008	60.355	3.70	0.80	0.05	2.96	0.15	0.35	RHS
101	4/8/2008	60.353	1.10	0.60	0.05	0.66	0.03	0.07	RHS
102	4/8/2008	60.350	1.70	0.90	0.05	1.53	0.08	0.19	RHS
103	4/8/2008	60.346	2.80	0.80	0.05	2.24	0.11	0.26	RHS
104	4/8/2008	60.177	2.40	1.30	0.05	3.12	0.16	0.37	LHS
105	4/8/2008	60.175	1.50	1.10	0.05	1.65	0.08	0.19	LHS
106	4/8/2008	60.164	1.60	0.60	0.05	0.96	0.05	0.12	LHS
107	4/8/2008	60.136	0.90	0.60	0.05	0.54	0.03	0.07	LHS
108	4/8/2008	60.130	0.70	0.50	0.05	0.35	0.02	0.05	LHS
109	4/8/2008	60.026	2.10	0.70	0.05	1.47	0.07	0.16	LHS
110	4/8/2008	60.037	1.30	0.50	0.05	0.65	0.03	0.07	LHS
111	4/8/2008	60.039	0.90	0.60	0.05	0.54	0.03	0.07	LHS
112	4/8/2008	60.040	0.80	0.60	0.05	0.48	0.02	0.05	LHS
113	4/8/2008	60.041	0.80	0.70	0.05	0.56	0.03	0.07	LHS
114	4/8/2008	60.042	2.30	0.60	0.05	1.38	0.07	0.16	LHS
115	4/8/2008	60.047	1.30	0.90	0.05	1.17	0.06	0.14	LHS
116	4/10/2008	113.803	2.30	2.10	0.05	4.83	0.24	0.56	LHS
117	4/10/2008	113.815	0.60	0.50	0.05	0.30	0.02	0.05	RHS
118	4/10/2008	113.818	0.60	0.40	0.05	0.24	0.01	0.02	LHS
119	4/10/2008	113.821	0.60	0.30	0.05	0.18	0.01	0.02	RHS
120	4/10/2008	113.821	0.30	0.10	0.05	0.03	0.00	0.00	LHS
CARRIED FORWARD:						1,137.19	80.15	186.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,137.19	80.15	186.30	
121	4/10/2008	113.835	0.40	0.40	0.05	0.16	0.01	0.02	LHS
122	4/10/2008	113.860	1.00	0.40	0.05	0.40	0.02	0.05	LHS
123	4/10/2008	113.866	0.60	0.50	0.05	0.30	0.02	0.05	LHS
124	4/10/2008	113.869	0.40	0.40	0.05	0.16	0.01	0.02	LHS
125	4/10/2008	113.873	0.60	0.50	0.05	0.30	0.02	0.05	RHS
126	4/10/2008	113.875	0.70	0.50	0.05	0.35	0.02	0.05	LHS
127	4/10/2008	113.890	0.80	0.40	0.05	0.32	0.02	0.05	LHS
128	4/10/2008	113.900	0.40	0.40	0.05	0.16	0.01	0.02	LHS
129	4/10/2008	113.902	0.40	0.30	0.05	0.12	0.01	0.02	LHS
130	4/11/2008	119.070	1.40	0.50	0.05	0.70	0.04	0.09	LHS
131	4/11/2008	119.080	0.30	0.30	0.05	0.09	0.00	0.00	LHS
132	4/11/2008	119.081	1.50	0.60	0.05	0.90	0.05	0.12	LHS
133	4/11/2008	119.082	0.80	0.50	0.05	0.40	0.02	0.05	LHS
134	4/11/2008	119.088	0.40	0.40	0.05	0.16	0.01	0.02	LHS
135	4/11/2008	120.050	1.10	1.00	0.05	1.10	0.06	0.14	LHS
136	4/11/2008	120.051	1.20	1.10	0.05	1.32	0.07	0.16	LHS
137	4/11/2008	120.057	1.50	0.90	0.05	1.35	0.07	0.16	LHS
138	4/11/2008	120.062	0.60	0.50	0.05	0.30	0.02	0.05	LHS
139	4/11/2008	120.065	1.10	1.10	0.05	1.21	0.06	0.14	LHS
140	4/11/2008	124.455	1.50	1.20	0.05	1.80	0.09	0.21	LHS
141	4/11/2008	125.892	1.30	0.50	0.05	0.65	0.03	0.07	RHS
142	4/12/2008	107.415	1.60	1.50	0.05	2.40	0.12	0.28	RHS
143	4/12/2008	108.003	0.60	0.40	0.05	0.24	0.01	0.02	LHS
144	4/12/2008	108.009	1.60	0.50	0.05	0.80	0.04	0.09	LHS
145	4/12/2008	113.757	2.00	1.40	0.05	2.80	0.14	0.32	RHS
146	4/12/2008	113.761	0.70	0.50	0.05	0.35	0.02	0.05	RHS
147	4/12/2008	117.121	0.70	0.60	0.05	0.42	0.02	0.05	LHS
148	4/12/2008	118.118	1.90	1.00	0.05	1.90	0.10	0.23	LHS
149	4/12/2008	118.520	2.10	0.70	0.05	1.47	0.07	0.16	RHS
150	4/12/2008	118.521	1.20	1.10	0.05	1.32	0.07	0.16	RHS
CARRIED FORWARD:						1,161.14	81.40	189.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,161.14	81.40	189.20	
151	4/12/2008	118.530	1.30	0.60	0.05	0.78	0.04	0.09	RHS
152	4/12/2008	118.525	5.30	1.50	0.05	7.95	0.40	0.93	RHS
153	4/12/2008	118.535	3.80	1.60	0.05	6.08	0.30	0.70	RHS
154	4/14/2008	123.949	0.90	0.80	0.05	0.72	0.04	0.09	LHS
155	4/14/2008	123.951	4.10	1.00	0.05	4.10	0.21	0.49	LHS
156	4/14/2008	123.953	7.40	1.50	0.05	11.10	0.56	1.30	LHS
157	4/14/2008	124.046	1.00	0.50	0.05	0.50	0.03	0.07	LHS
158	4/14/2008	127.708	3.90	1.40	0.05	5.46	0.27	0.63	RHS
159	4/14/2008	124.205	3.20	1.50	0.05	4.80	0.24	0.56	LHS
160	4/14/2008	124.230	1.00	0.50	0.05	0.50	0.03	0.07	LHS
161	4/14/2008	124.232	1.00	0.50	0.05	0.50	0.03	0.07	LHS
162	4/14/2008	124.340	3.00	1.40	0.05	4.20	0.21	0.49	LHS
163	4/14/2008	124.739	0.70	0.50	0.05	0.35	0.02	0.05	RHS
164	4/14/2008	124.740	2.60	0.80	0.05	2.08	0.10	0.23	RHS
165	4/14/2008	124.799	2.30	0.80	0.05	1.84	0.09	0.21	LHS
166	4/14/2008	124.828	0.80	0.80	0.05	0.64	0.03	0.07	LHS
167	4/14/2008	124.961	0.80	0.70	0.05	0.56	0.03	0.07	LHS
168	4/14/2008	124.962	0.70	0.60	0.05	0.42	0.02	0.05	LHS
169	4/14/2008	124.965	0.80	0.80	0.05	0.64	0.03	0.07	LHS
170	4/14/2008	125.103	0.90	0.80	0.05	0.72	0.04	0.09	LHS
171	4/14/2008	130.705	0.40	0.30	0.05	0.12	0.01	0.02	LHS
172	4/14/2008	130.728	1.60	1.00	0.05	1.60	0.08	0.19	LHS
173	4/14/2008	130.731	0.30	0.20	0.05	0.06	0.00	0.00	LHS
174	4/14/2008	130.740	1.00	0.60	0.05	0.60	0.03	0.07	LHS
175	4/14/2008	130.742	1.20	0.90	0.05	1.08	0.05	0.12	LHS
176	4/14/2008	130.744	1.30	1.00	0.05	1.30	0.07	0.16	RHS
177	4/15/2008	119.691	1.40	1.20	0.05	1.68	0.08	0.19	LHS
178	4/15/2008	119.690	0.80	0.70	0.05	0.56	0.03	0.07	RHS
179	4/15/2008	119.915	1.90	1.20	0.05	2.28	0.11	0.26	LHS
180	4/15/2008	119.917	1.20	0.70	0.05	0.84	0.04	0.09	LHS
CARRIED FORWARD:						1,225.20	84.62	196.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,225.20	84.62	196.70	
181	4/15/2008	125.828	0.70	0.50	0.05	0.35	0.02	0.05	LHS
182	4/15/2008	125.830	1.20	1.00	0.05	1.20	0.06	0.14	LHS
183	4/15/2008	125.890	1.80	1.00	0.05	1.80	0.09	0.21	RHS
184	4/15/2008	126.395	1.60	0.90	0.05	1.44	0.07	0.16	LHS
185	4/15/2008	126.405	1.50	0.90	0.05	1.35	0.07	0.16	LHS
186	4/15/2008	126.415	2.20	1.10	0.05	2.42	0.12	0.28	LHS
187	4/15/2008	126.490	0.60	0.50	0.05	0.30	0.02	0.05	LHS
188	4/15/2008	126.495	0.50	0.50	0.05	0.25	0.01	0.02	LHS
189	4/15/2008	126.500	0.90	0.60	0.05	0.54	0.03	0.07	LHS
190	4/15/2008	126.503	0.50	0.40	0.05	0.20	0.01	0.02	LHS
191	4/15/2008	126.507	0.40	0.40	0.05	0.16	0.01	0.02	LHS
192	4/15/2008	126.509	1.20	0.50	0.05	0.60	0.03	0.07	LHS
193	4/15/2008	126.510	0.60	0.50	0.05	0.30	0.02	0.05	LHS
194	4/15/2008	126.512	4.50	1.00	0.05	4.50	0.23	0.53	LHS
195	4/15/2008	126.520	2.70	0.80	0.05	2.16	0.11	0.26	LHS
196	4/15/2008	126.526	0.50	0.40	0.05	0.20	0.01	0.02	LHS
197	4/15/2008	126.527	0.70	0.40	0.05	0.28	0.01	0.02	LHS
198	4/15/2008	126.528	0.40	0.40	0.05	0.16	0.01	0.02	LHS
199	4/15/2008	126.530	0.40	0.40	0.05	0.16	0.01	0.02	LHS
200	4/15/2008	126.535	0.70	0.40	0.05	0.28	0.01	0.02	LHS
201	4/15/2008	126.540	0.40	0.30	0.05	0.12	0.01	0.02	LHS
202	4/15/2008	126.542	0.60	0.50	0.05	0.30	0.02	0.05	LHS
203	4/15/2008	126.590	0.40	0.40	0.05	0.16	0.01	0.02	LHS
204	4/15/2008	126.591	0.70	0.50	0.05	0.35	0.02	0.05	LHS
205	4/15/2008	126.616	1.20	0.80	0.05	0.96	0.05	0.12	LHS
206	4/15/2008	126.617	0.40	0.40	0.05	0.16	0.01	0.02	LHS
207	4/15/2008	126.722	0.40	0.40	0.05	0.16	0.01	0.02	LHS
208	4/15/2008	126.755	1.50	1.20	0.05	1.80	0.09	0.21	LHS
209	4/15/2008	126.770	2.50	1.30	0.05	3.25	0.16	0.37	LHS
210	4/15/2008	106.820	3.10	0.60	0.05	1.86	0.09	0.21	RHS
CARRIED FORWARD:						1,252.97	86.04	199.98	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,252.97	86.04	199.98	
211	4/15/2008	106.822	1.30	1.10	0.05	1.43	0.07	0.16	RHS
212	4/15/2008	106.891	0.80	0.30	0.05	0.24	0.01	0.02	LHS
213	4/15/2008	106.892	0.40	0.40	0.05	0.16	0.01	0.02	LHS
214	4/15/2008	106.894	0.70	0.50	0.05	0.35	0.02	0.05	LHS
215	4/15/2008	107.360	1.80	0.90	0.05	1.62	0.08	0.19	LHS
216	4/17/2008	126.889	1.00	0.90	0.05	0.90	0.05	0.12	LHS
217	4/17/2008	126.893	0.80	0.50	0.05	0.40	0.02	0.05	LHS
218	4/17/2008	126.894	1.30	0.60	0.05	0.78	0.04	0.09	LHS
219	4/17/2008	126.890	0.50	0.50	0.05	0.25	0.01	0.02	RHS
220	4/17/2008	127.021	0.60	0.50	0.05	0.30	0.02	0.05	LHS
221	4/17/2008	127.023	0.50	0.50	0.05	0.25	0.01	0.02	LHS
222	4/17/2008	127.027	0.70	0.60	0.05	0.42	0.02	0.05	RHS
223	4/17/2008	127.032	0.40	0.30	0.05	0.12	0.01	0.02	RHS
224	4/17/2008	127.038	1.10	0.60	0.05	0.66	0.03	0.07	RHS
225	4/17/2008	127.119	0.60	0.50	0.05	0.30	0.02	0.05	RHS
226	4/17/2008	127.230	0.60	0.50	0.05	0.30	0.02	0.05	RHS
227	4/17/2008	127.225	0.50	0.50	0.05	0.25	0.01	0.02	LHS
228	4/17/2008	127.302	0.60	0.30	0.05	0.18	0.01	0.02	LHS
229	4/17/2008	127.305	0.70	0.60	0.05	0.42	0.02	0.05	LHS
230	4/17/2008	127.306	0.50	0.40	0.05	0.20	0.01	0.02	LHS
231	4/17/2008	132.289	0.70	0.50	0.05	0.35	0.02	0.05	RHS
232	4/19/2008	127.330	2.00	1.30	0.05	2.60	0.13	0.30	RHS
233	4/19/2008	127.728	1.40	1.00	0.05	1.40	0.07	0.16	LHS
234	4/19/2008	127.732	0.90	0.80	0.05	0.72	0.04	0.09	LHS
235	4/19/2008	127.750	0.70	0.60	0.05	0.42	0.02	0.05	LHS
236	4/19/2008	127.770	0.70	0.60	0.05	0.42	0.02	0.05	RHS
237	4/19/2008	127.340	0.40	0.40	0.05	0.16	0.01	0.02	LHS
238	4/19/2008	127.948	2.50	0.90	0.05	2.25	0.11	0.26	LHS
239	4/19/2008	127.950	1.70	0.80	0.05	1.36	0.07	0.16	LHS
240	4/19/2008	127.953	1.20	1.00	0.05	1.20	0.06	0.14	LHS
CARRIED FORWARD:						1,273.38	87.08	202.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,273.38	87.08	202.40	
241	4/19/2008	127.946	1.70	0.50	0.05	0.85	0.04	0.09	LHS
242	4/19/2008	127.943	2.60	1.10	0.05	2.86	0.14	0.32	RHS
243	4/19/2008	127.950	1.60	0.50	0.05	0.80	0.04	0.09	RHS
244	4/19/2008	127.951	1.20	0.70	0.05	0.84	0.04	0.09	RHS
245	4/21/2008	129.305	0.90	0.50	0.05	0.45	0.02	0.05	LHS
246	4/21/2008	132.000	0.70	0.50	0.05	0.35	0.02	0.05	LHS
247	4/21/2008	132.850	1.00	0.60	0.05	0.60	0.03	0.07	LHS
248	4/21/2008	134.361	1.10	1.00	0.05	1.10	0.06	0.14	LHS
249	4/21/2008	135.330	0.90	0.50	0.05	0.45	0.02	0.05	LHS
250	4/21/2008	135.332	1.20	1.00	0.05	1.20	0.06	0.14	LHS
251	4/22/2008	53.700	6.70	3.30	0.08	22.11	1.77	4.11	RHS
252	4/22/2008	53.710	14.70	2.50	0.08	36.75	2.94	6.82	RHS
253	4/22/2008	55.100	2.10	1.30	0.05	2.73	0.14	0.32	LHS
254	4/22/2008	55.110	0.80	0.70	0.05	0.56	0.03	0.07	LHS
255	4/22/2008	55.120	2.00	1.00	0.05	2.00	0.10	0.23	LHS
256	4/22/2008	55.130	1.50	0.70	0.05	1.05	0.05	0.12	LHS
257	4/22/2008	55.140	1.30	1.00	0.05	1.30	0.07	0.16	LHS
258	4/22/2008	55.150	0.50	0.40	0.05	0.20	0.01	0.02	LHS
259	4/22/2008	55.160	1.10	0.50	0.05	0.55	0.03	0.07	LHS
260	4/22/2008	55.200	2.80	1.70	0.05	4.76	0.24	0.56	LHS
261	4/22/2008	59.800	3.70	0.70	0.05	2.59	0.13	0.30	LHS
262	4/22/2008	59.810	1.90	0.70	0.05	1.33	0.07	0.16	LHS
263	4/22/2008	59.900	2.10	0.60	0.05	1.26	0.06	0.14	LHS
264	4/22/2008	59.910	1.00	0.70	0.05	0.70	0.04	0.09	LHS
265	4/22/2008	59.920	0.30	0.30	0.05	0.09	0.00	0.00	LHS
266	4/22/2008	59.930	1.00	0.70	0.05	0.70	0.04	0.09	LHS
267	4/22/2008	58.800	1.80	1.20	0.05	2.16	0.11	0.26	LHS
268	4/22/2008	60.900	3.40	0.80	0.05	2.72	0.14	0.32	LHS
269	4/23/2008	99.400	5.80	1.10	0.08	6.38	0.51	1.18	RHS
270	4/23/2008	99.410	7.20	1.00	0.06	7.20	0.43	1.00	RHS
CARRIED FORWARD:						1,380.02	94.46	219.51	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,380.02	94.46	219.51	
271	4/23/2008	74.100	1.70	1.10	0.05	1.87	0.09	0.21	LHS
272	4/23/2008	74.110	0.30	0.30	0.05	0.09	0.00	0.00	LHS
273	4/23/2008	74.200	0.80	0.60	0.05	0.48	0.02	0.05	RHS
274	4/23/2008	75.000	0.80	0.50	0.05	0.40	0.02	0.05	RHS
275	4/23/2008	75.010	0.40	0.30	0.05	0.12	0.01	0.02	RHS
276	4/23/2008	75.020	1.00	0.80	0.05	0.80	0.04	0.09	RHS
277	4/23/2008	75.030	0.90	0.60	0.05	0.54	0.03	0.07	RHS
278	4/23/2008	75.040	1.10	0.80	0.60	0.88	0.53	1.23	LHS
279	4/23/2008	75.050	1.70	0.70	0.10	1.19	0.12	0.28	LHS
280	4/24/2008	75.100	1.40	1.20	0.05	1.68	0.08	0.19	LHS
281	4/24/2008	75.100	1.00	0.70	0.05	0.70	0.04	0.09	LHS
282	4/24/2008	75.110	1.70	1.10	0.05	1.87	0.09	0.21	LHS
283	4/24/2008	75.110	0.70	0.70	0.05	0.49	0.02	0.05	LHS
284	4/24/2008	75.120	0.30	0.20	0.05	0.06	0.00	0.00	LHS
285	4/24/2008	75.120	0.40	0.40	0.05	0.16	0.01	0.02	LHS
286	4/24/2008	75.130	0.40	0.30	0.05	0.12	0.01	0.02	LHS
287	4/24/2008	75.130	0.50	0.40	0.05	0.20	0.01	0.02	LHS
288	4/24/2008	75.140	1.00	0.90	0.05	0.90	0.05	0.12	RHS
289	4/24/2008	75.140	0.60	0.40	0.05	0.24	0.01	0.02	RHS
290	4/24/2008	75.150	0.30	0.30	0.05	0.09	0.00	0.00	RHS
291	4/24/2008	75.150	0.50	0.40	0.05	0.20	0.01	0.02	RHS
292	4/24/2008	75.300	1.70	1.00	0.05	1.70	0.09	0.21	RHS
293	4/24/2008	75.310	0.90	0.90	0.05	0.81	0.04	0.09	RHS
294	4/24/2008	75.320	0.50	0.50	0.05	0.25	0.01	0.02	LHS
295	4/24/2008	75.330	1.20	0.90	0.05	1.08	0.05	0.12	LHS
296	4/24/2008	75.700	1.50	0.60	0.05	0.90	0.05	0.12	LHS
297	4/24/2008	75.710	1.20	0.70	0.05	0.84	0.04	0.09	LHS
298	4/24/2008	75.720	1.10	0.70	0.05	0.77	0.04	0.09	LHS
299	4/24/2008	75.730	0.40	0.70	0.05	0.28	0.01	0.02	LHS
300	4/24/2008	75.740	0.60	0.30	0.05	0.18	0.01	0.02	LHS
CARRIED FORWARD:						1,399.91	95.99	223.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,399.91	95.99	223.05	
301	4/24/2008	75.750	1.30	1.20	0.05	1.56	0.08	0.19	RHS
302	4/24/2008	75.760	1.30	0.90	0.05	1.17	0.06	0.14	RHS
303	4/24/2008	75.800	1.20	0.80	0.05	0.96	0.05	0.12	LHS
304	4/24/2008	75.900	0.90	0.60	0.05	0.54	0.03	0.07	LHS
305	4/24/2008	75.910	0.70	0.40	0.05	0.28	0.01	0.02	LHS
306	4/24/2008	75.920	2.20	0.80	0.05	1.76	0.09	0.21	LHS
307	4/24/2008	75.930	1.90	0.90	0.05	1.71	0.09	0.21	LHS
308	4/24/2008	75.940	3.20	0.50	0.05	1.60	0.08	0.19	LHS
309	4/24/2008	75.950	1.90	0.50	0.05	0.95	0.05	0.12	LHS
310	4/25/2008	58.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
311	4/25/2008	58.010	0.50	0.50	0.05	0.25	0.01	0.02	LHS
312	4/25/2008	58.020	0.80	0.60	0.05	0.48	0.02	0.05	LHS
313	4/25/2008	58.030	0.40	0.20	0.05	0.08	0.00	0.00	LHS
314	4/25/2008	58.040	0.40	0.40	0.05	0.16	0.01	0.02	LHS
315	4/25/2008	58.100	0.30	0.30	0.05	0.09	0.00	0.00	LHS
316	4/25/2008	58.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
317	4/25/2008	58.110	0.80	0.50	0.05	0.40	0.02	0.05	LHS
318	4/25/2008	58.110	0.90	0.70	0.05	0.63	0.03	0.07	LHS
319	4/25/2008	58.120	0.60	0.60	0.05	0.36	0.02	0.05	LHS
320	4/25/2008	58.120	0.70	0.50	0.05	0.35	0.02	0.05	LHS
321	4/25/2008	58.130	0.70	0.30	0.05	0.21	0.01	0.02	LHS
322	4/25/2008	58.130	0.20	0.20	0.05	0.04	0.00	0.00	LHS
323	4/25/2008	58.140	1.00	0.50	0.05	0.50	0.03	0.07	LHS
324	4/25/2008	58.140	0.60	0.50	0.05	0.30	0.02	0.05	LHS
325	4/25/2008	58.150	0.50	0.50	0.05	0.25	0.01	0.02	LHS
326	4/25/2008	58.150	0.60	0.50	0.05	0.30	0.02	0.05	LHS
327	4/25/2008	58.160	0.70	0.20	0.05	0.14	0.01	0.02	LHS
328	4/25/2008	58.160	0.20	0.20	0.05	0.04	0.00	0.00	LHS
329	4/25/2008	58.170	2.50	0.70	0.05	1.75	0.09	0.21	LHS
330	4/25/2008	58.170	1.00	0.30	0.05	0.30	0.02	0.05	LHS
CARRIED FORWARD:						1,417.25	96.88	225.14	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,417.25	96.88	225.14	
331	4/25/2008	58.180	0.90	0.60	0.05	0.54	0.03	0.07	LHS
332	4/25/2008	58.180	1.20	0.60	0.05	0.72	0.04	0.09	LHS
333	4/25/2008	58.190	0.20	0.20	0.05	0.04	0.00	0.00	LHS
334	4/25/2008	58.190	0.20	0.20	0.05	0.04	0.00	0.00	LHS
335	4/25/2008	58.190	0.30	0.20	0.05	0.06	0.00	0.00	LHS
336	4/25/2008	58.200	0.80	0.60	0.05	0.48	0.02	0.05	RHS
337	4/25/2008	58.200	0.90	0.70	0.05	0.63	0.03	0.07	RHS
338	4/25/2008	58.210	1.40	0.80	0.05	1.12	0.06	0.14	RHS
339	4/25/2008	58.210	0.80	0.60	0.05	0.48	0.02	0.05	RHS
340	4/25/2008	58.220	0.50	0.20	0.05	0.10	0.01	0.02	RHS
341	4/25/2008	58.220	0.20	0.20	0.05	0.04	0.00	0.00	RHS
342	4/25/2008	58.230	0.40	0.30	0.05	0.12	0.01	0.02	RHS
343	4/25/2008	58.230	0.50	0.50	0.05	0.25	0.01	0.02	RHS
344	4/25/2008	58.240	0.90	0.80	0.05	0.72	0.04	0.09	RHS
345	4/25/2008	58.240	2.20	1.00	0.05	2.20	0.11	0.26	RHS
346	4/25/2008	58.250	0.40	0.20	0.05	0.08	0.00	0.00	RHS
347	4/25/2008	58.250	0.50	0.50	0.05	0.25	0.01	0.02	RHS
348	4/25/2008	58.260	1.40	1.30	0.05	1.82	0.09	0.21	RHS
349	4/25/2008	58.260	1.30	0.80	0.05	1.04	0.05	0.12	RHS
350	4/25/2008	58.270	0.90	0.60	0.05	0.54	0.03	0.07	RHS
351	4/25/2008	58.270	1.50	1.00	0.05	1.50	0.08	0.19	RHS
352	4/25/2008	58.280	0.60	0.30	0.05	0.18	0.01	0.02	RHS
353	4/25/2008	58.280	0.50	0.50	0.05	0.25	0.01	0.02	RHS
354	4/25/2008	58.280	0.50	0.40	0.05	0.20	0.01	0.02	RHS
355	4/25/2008	58.290	1.20	0.50	0.05	0.60	0.03	0.07	RHS
356	4/25/2008	58.290	0.60	0.50	0.05	0.30	0.02	0.05	RHS
357	4/25/2008	58.290	1.50	0.80	0.05	1.20	0.06	0.14	RHS
358	4/25/2008	58.700	0.90	0.80	0.05	0.72	0.04	0.09	RHS
359	4/25/2008	58.700	0.30	0.30	0.05	0.09	0.00	0.00	RHS
360	4/25/2008	58.710	0.30	0.30	0.05	0.09	0.00	0.00	RHS
CARRIED FORWARD:						1,433.65	97.70	227.04	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,433.65	97.70	227.04	
361	4/25/2008	58.710	0.80	0.80	0.05	0.64	0.03	0.07	RHS
362	4/25/2008	58.720	0.40	0.30	0.05	0.12	0.01	0.02	RHS
363	4/25/2008	58.720	0.30	0.30	0.05	0.09	0.00	0.00	RHS
364	4/25/2008	58.730	0.60	0.30	0.05	0.18	0.01	0.02	RHS
365	4/25/2008	58.730	0.50	0.40	0.05	0.20	0.01	0.02	RHS
366	4/25/2008	58.740	0.40	0.30	0.05	0.12	0.01	0.02	RHS
367	4/25/2008	58.740	0.80	0.80	0.05	0.64	0.03	0.07	RHS
368	4/25/2008	58.750	0.20	0.20	0.05	0.04	0.00	0.00	RHS
369	4/25/2008	58.800	1.00	0.50	0.05	0.50	0.03	0.07	RHS
370	4/25/2008	58.810	0.90	0.60	0.05	0.54	0.03	0.07	RHS
371	4/25/2008	58.820	2.00	0.60	0.05	1.20	0.06	0.14	RHS
372	4/25/2008	58.830	0.30	0.30	0.05	0.09	0.00	0.00	LHS
373	4/25/2008	58.840	0.50	0.20	0.05	0.10	0.01	0.02	LHS
374	4/25/2008	62.900	1.60	0.60	0.05	0.96	0.05	0.12	LHS
375	4/25/2008	62.910	4.10	0.40	0.05	1.64	0.08	0.19	LHS
376	4/25/2008	62.920	2.90	0.70	0.05	2.03	0.10	0.23	LHS
377	4/26/2008	50.100	0.40	0.40	0.05	0.16	0.01	0.02	LHS
378	4/26/2008	50.100	0.90	0.60	0.05	0.54	0.03	0.07	LHS
379	4/26/2008	50.110	0.60	0.50	0.05	0.30	0.02	0.05	LHS
380	4/26/2008	50.110	1.00	0.60	0.05	0.60	0.03	0.07	LHS
381	4/26/2008	50.120	1.10	0.60	0.05	0.66	0.03	0.07	LHS
382	4/26/2008	50.120	0.70	0.50	0.05	0.35	0.02	0.05	LHS
383	4/26/2008	50.130	1.10	0.60	0.05	0.66	0.03	0.07	LHS
384	4/26/2008	50.130	1.40	0.50	0.05	0.70	0.04	0.09	RHS
385	4/26/2008	50.200	1.20	0.60	0.05	0.72	0.04	0.09	LHS
386	4/26/2008	50.200	0.80	0.40	0.05	0.32	0.02	0.05	LHS
387	4/26/2008	50.210	2.40	0.60	0.05	1.44	0.07	0.16	RHS
388	4/26/2008	50.210	0.50	0.40	0.05	0.20	0.01	0.02	RHS
389	4/26/2008	50.220	0.40	0.30	0.05	0.12	0.01	0.02	RHS
390	4/26/2008	50.220	2.00	0.50	0.05	1.00	0.05	0.12	RHS
CARRIED FORWARD:						1,450.51	98.57	229.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,450.51	98.57	229.05	
391	4/26/2008	50.230	0.60	0.50	0.05	0.30	0.02	0.05	RHS
392	4/26/2008	50.230	0.60	0.40	0.05	0.24	0.01	0.02	RHS
393	4/26/2008	57.600	0.50	0.50	0.05	0.25	0.01	0.02	RHS
394	4/26/2008	57.610	0.90	0.70	0.05	0.63	0.03	0.07	LHS
395	4/26/2008	57.620	0.50	0.50	0.05	0.25	0.01	0.02	RHS
396	4/26/2008	57.500	0.90	0.60	0.05	0.54	0.03	0.07	LHS
397	4/26/2008	57.400	0.70	0.60	0.05	0.42	0.02	0.05	RHS
398	4/26/2008	57.300	0.40	0.40	0.05	0.16	0.01	0.02	LHS
399	4/26/2008	57.200	0.80	0.80	0.07	0.64	0.04	0.09	LHS
400	4/26/2008	56.600	3.90	0.60	0.05	2.34	0.12	0.28	RHS
401	4/28/2008	51.200	2.40	1.40	0.05	3.36	0.17	0.39	LHS
402	4/28/2008	51.210	0.60	0.40	0.05	0.24	0.01	0.02	LHS
403	4/28/2008	51.400	2.60	0.70	0.05	1.82	0.09	0.21	LHS
404	4/28/2008	51.410	0.80	0.80	0.05	0.64	0.03	0.07	LHS
405	4/28/2008	51.800	0.80	0.50	0.05	0.40	0.02	0.05	LHS
406	4/28/2008	51.800	1.00	0.60	0.05	0.60	0.03	0.07	LHS
407	4/28/2008	51.810	0.90	0.50	0.05	0.45	0.02	0.05	LHS
408	4/28/2008	51.810	0.40	0.40	0.05	0.16	0.01	0.02	RHS
409	4/28/2008	51.820	1.20	0.50	0.05	0.60	0.03	0.07	RHS
410	4/28/2008	51.820	1.20	0.50	0.05	0.60	0.03	0.07	RHS
411	4/28/2008	51.830	0.40	0.30	0.05	0.12	0.01	0.02	RHS
412	4/28/2008	51.830	0.80	0.50	0.05	0.40	0.02	0.05	RHS
413	4/28/2008	51.840	0.60	0.50	0.05	0.30	0.02	0.05	RHS
414	4/28/2008	51.840	0.40	0.30	0.05	0.12	0.01	0.02	RHS
415	4/28/2008	51.850	1.30	0.80	0.05	1.04	0.05	0.12	RHS
416	4/28/2008	51.900	0.50	0.40	0.05	0.20	0.01	0.02	RHS
417	4/28/2008	51.900	1.20	0.40	0.05	0.48	0.02	0.05	RHS
418	4/28/2008	51.910	0.60	0.60	0.05	0.36	0.02	0.05	RHS
419	4/28/2008	51.910	0.80	0.80	0.05	0.64	0.03	0.07	RHS
420	4/28/2008	51.920	1.30	0.80	0.05	1.04	0.05	0.12	RHS
CARRIED FORWARD:						1,469.85	99.55	231.33	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,469.85	99.55	231.33	
421	4/28/2008	51.920	1.00	0.70	0.05	0.70	0.04	0.09	RHS
422	4/28/2008	51.930	0.90	0.70	0.05	0.63	0.03	0.07	RHS
423	4/28/2008	51.930	0.60	0.50	0.05	0.30	0.02	0.05	RHS
424	4/28/2008	51.940	1.00	0.50	0.05	0.50	0.03	0.07	RHS
425	4/28/2008	53.700	1.50	1.20	0.05	1.80	0.09	0.21	RHS
426	4/28/2008	53.710	1.50	0.60	0.05	0.90	0.05	0.12	RHS
427	4/28/2008	53.720	1.60	1.10	0.05	1.76	0.09	0.21	RHS
428	4/29/2008	81.400	4.20	1.60	0.13	6.72	0.87	2.02	LHS
429	4/29/2008	81.400	1.70	1.70	0.13	2.89	0.38	0.88	LHS
430	4/29/2008	81.400	4.20	1.90	0.13	7.98	1.04	2.41	RHS
431	4/29/2008	81.400	4.30	2.20	0.13	9.46	1.23	2.85	RHS
432	4/30/2008	73.100	4.80	1.30	0.05	6.24	0.31	0.72	LHS
433	4/30/2008	81.410	5.40	3.70	0.10	19.98	2.00	4.64	RHS
434	4/30/2008	81.420	4.70	3.80	0.10	17.86	1.79	4.15	RHS
435	4/30/2008	81.410	8.00	3.80	0.10	30.40	3.04	7.05	LHS
436	4/30/2008	81.420	9.10	4.50	0.10	40.95	4.10	9.51	LHS
437									
438									
439									
440									
441									
442									
443									
444									
445									
446									
447									
448									
449									
450									
CARRIED FORWARD:						1,618.92	114.66	266.38	

LINTASAN RESOURCES SDN. BHD.
CRACK SEALING
GRAND SUMMARY

MONTH: APRIL 2008

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	476.00	0.00	476.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2.62	0.00	2.62
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	140.00	27.20	167.20
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	358.70	0.00	358.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,133.46	0.00	1,133.46
	502	Jalan Beaufort-Menumbok	47.35	0.00	47.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	185.65	0.00	185.65
Kuala Penyu	502	Jalan Beaufort-Menumbok	445.29	0.00	445.29
TOTAL			2,789.07	27.20	2,816.27

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,133.46	-	1,133.46
2	Beaufort	502	Jalan Beaufort - Menumbok	47.35	-	47.35
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	185.65	-	185.65
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	445.29	-	445.29
TOTAL:				1,811.75	0.00	1,811.75

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	1133.46	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			1133.46	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	185.65	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			185.65	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	47.35	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			47.35	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	358.70	-	358.70
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL:				358.70	-	358.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: April 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD:			358.70	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL :			358.70	

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

MONTH: APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	476.00	0.00	476.00
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	262.00	0.00	262.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	0.00	-
TOTAL:				738.00	0.00	738.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			262.00	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
BALANCE END OF APRIL :			262.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	140.00	27.20	167.20
TOTAL:				140.00	27.20	167.20

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD FROM MARCH 2008:			140.00	
1	4/1/2008	81.400	13.40	LHS & RHS
2	4/1/2008	81.420	13.80	LHS & RHS
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			167.20	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOKAWI
LOCATION : CH0.545 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOKAWI
LOCATION : CH0.549 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 501

ROAD NAME: JLN KK - PENAMPANG - LOK KAWI

MONTH: APRIL 2008

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					27.32	
1	06/04/2008	0.619	1.80	1.40	2.52	RHS-QEH Traffic Lights
2	06/04/2008	0.624	2.80	0.60	1.68	RHS-QEH Traffic Lights
3	06/04/2008	0.617	1.70	0.80	1.36	RHS-QEH Traffic Lights
4	06/04/2008	0.614	1.80	0.80	1.44	RHS-QEH Traffic Lights
5	4/13/2008	0.469	4.20	1.20	5.04	LHS-QEH Traffic Lights
6	4/13/2008	0.47	4.60	1.00	4.60	LHS-QEH Traffic Lights
7	4/19/2008	0.477	4.00	1.20	4.80	LHS-QEH Traffic Lights
8	4/19/2008	0.479	4.40	1.20	5.28	LHS-QEH Traffic Lights
9	4/20/2008	0.517	4.40	1.20	5.28	LHS-QEH Traffic Lights
10	4/20/2008	0.519	1.00	0.80	0.80	LHS-QEH Traffic Lights
11	4/26/2008	0.545	5.60	0.80	4.48	LHS-QEH Traffic Lights
12	4/26/2008	0.549	3.20	2.20	7.04	LHS-QEH Traffic Lights
13	4/27/2008	0.551	1.60	1.00	1.60	LHS-QEH Traffic Lights
14	4/27/2008	0.550	1.80	0.8	1.44	LHS-QEH Traffic Lights
15	4/27/2008	0.554	3.40	1.6	5.44	LHS-QEH Traffic Lights
TOTAL:					80.12	

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU -SINDUMIN
LOCATION : CH93.336 (KM 95.096)-LHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH45.685 (KM 45.685) -RHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

R01 ~ PAVEMENT.

Road Name : Jalan Pancur Hitam

Route No : L734

Location : KM 2.04

Date : 01/04/2008

Road Name : Jalan Bukit Kuda

Route No : L710

Location : KM 0.23

Date : 19/04/2008

BEFORE



Film Batch : L5-02-089



Film Batch : L3-13-120

IN PROGRESS



Film Batch : L5-02-090



Film Batch : L3-13-140

AFTER



Film Batch : L5-02-116



Film Batch : L3-14-189

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: APRIL 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	42.84	0.00	42.84
	500	Jalan Kota Kinabalu-Keningau-Tenom	50.84	13.44	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	75.20	75.20
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	291.20	211.33	502.53
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	112.60	34.11	146.71
	502	Jalan Beaufort-Menumbok	77.88	0.00	77.88
Sipitang	01	Jalan Kota Kinabalu-Sindumin	60.67	0.00	60.67
Kuala Penyu	502	Jalan Beaufort-Menumbok	70.46	51.20	121.66
TOTAL			746.88	385.28	1,132.16

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	112.60	34.11	146.71
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	60.67	-	60.67
3	Beaufort	502	Jalan Beaufort - Menumbok	77.88	-	77.88
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	70.46	51.20	121.66
TOTAL				321.61	85.31	406.92

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					112.60	
1	14/04/2008	123.900	9.10	1.40	12.74	LHS
2	14/04/2008	124.036	8.00	1.10	8.80	RHS
3	14/04/2008	124.065	2.80	1.50	4.20	LHS
4	30/04/2008	93.336	3.70	0.90	3.33	LHS
5	30/04/2008	93.340	2.40	2.10	5.04	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					146.71	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		BROUGHT FORWARD:			60.67	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					60.67	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					77.88	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					77.88	

LINTASAN RESOURCES SDN. BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W E S T C O A S T , S A B A H

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	291.20	211.33	502.53
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				291.20	211.33	502.53

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					291.20	
1	4/8/2008	87.106	4.00	1.40	5.60	Crocodile crack/LHS
2	4/16/2008	100.065	10.70	0.40	4.28	Crocodile crack/RHS
3	4/16/2008	100.004	4.40	0.70	3.08	Crocodile crack/RHS
4	4/16/2008	99.968	3.00	0.50	1.50	Crocodile crack/RHS
5	4/16/2008	99.650	1.90	0.50	0.95	Crocodile crack/RHS
6	4/16/2008	99.645	2.70	0.50	1.35	Crocodile crack/RHS
7	4/16/2008	99.637	1.40	0.50	0.70	Crocodile crack/RHS
8	4/16/2008	99.653	1.70	0.50	0.85	Crocodile crack/LHS
9	4/16/2008	99.582	7.00	0.50	3.50	Crocodile crack/LHS
10	4/16/2008	99.589	1.80	0.40	0.72	Crocodile crack/RHS
11	4/16/2008	99.588	1.90	0.50	0.95	Crocodile crack/RHS
12	4/16/2008	99.585	1.80	0.50	0.90	Crocodile crack/RHS
13	4/16/2008	99.580	2.50	0.40	1.00	Crocodile crack/RHS
14	4/16/2008	99.583	2.70	0.40	1.08	Crocodile crack/LHS
15	4/16/2008	99.568	5.30	0.80	4.24	Crocodile crack/LHS
16	4/16/2008	99.560	3.00	0.50	1.50	Crocodile crack/LHS
17	4/16/2008	99.556	3.20	0.50	1.60	Crocodile crack/LHS
18	4/16/2008	99.565	1.50	0.50	0.75	Crocodile crack/RHS
19	4/16/2008	99.561	2.90	0.60	1.74	Crocodile crack/RHS
20	4/16/2008	99.554	6.40	0.80	5.12	Crocodile crack/RHS
21	4/16/2008	99.536	1.50	0.60	0.90	Crocodile crack/LHS
22	4/16/2008	99.516	3.00	0.70	2.10	Crocodile crack/LHS
23	4/16/2008	99.512	4.50	0.70	3.15	Crocodile crack/LHS
24	4/16/2008	99.502	1.40	0.90	1.26	Crocodile crack/RHS
25	4/16/2008	99.490	2.50	1.00	2.50	Crocodile crack/LHS
26	4/16/2008	99.326	1.30	0.60	0.78	Crocodile crack/RHS
27	4/16/2008	98.914	2.70	0.80	2.16	Crocodile crack/RHS
28	4/16/2008	98.907	4.00	0.70	2.80	Crocodile crack/RHS
29	4/16/2008	98.902	5.70	0.90	5.13	Crocodile crack/RHS
30	4/16/2008	98.892	3.90	0.60	2.34	Crocodile crack/RHS
CARRIED FORWARD :					355.73	

PROGRESS REPORT

Form: LRSB-OP-F074-R01(PT)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					355.73	
31	4/16/2008	98.900	1.40	0.70	0.98	Crocodile crack/RHS
32	4/16/2008	98.905	2.10	0.50	1.05	Crocodile crack/RHS
33	4/16/2008	98.869	2.40	0.70	1.68	Crocodile crack/RHS
34	4/16/2008	98.864	1.20	0.60	0.72	Crocodile crack/RHS
35	4/16/2008	98.832	1.60	0.60	0.96	Crocodile crack/RHS
36	4/16/2008	98.824	8.40	0.80	6.72	Crocodile crack/RHS
37	4/16/2008	98.695	6.10	0.90	5.49	Crocodile crack/RHS
38	4/16/2008	98.631	2.20	0.80	1.76	Crocodile crack/RHS
39	4/16/2008	98.626	5.30	0.70	3.71	Crocodile crack/RHS
40	4/16/2008	98.639	5.60	0.60	3.36	Crocodile crack/LHS
41	4/16/2008	98.634	2.20	0.50	1.10	Crocodile crack/LHS
42	4/16/2008	98.627	2.10	0.50	1.05	Crocodile crack/LHS
43	4/16/2008	98.622	4.60	0.80	3.68	Crocodile crack/RHS
44	4/16/2008	98.612	5.20	0.60	3.12	Crocodile crack/LHS
45	4/16/2008	98.411	1.90	0.60	1.14	Crocodile crack/RHS
46	4/16/2008	98.385	1.25	0.50	0.63	Crocodile crack/RHS
47	4/16/2008	98.350	7.80	0.80	6.24	Crocodile crack/RHS
48	4/18/2008	98.291	3.00	0.50	1.50	Crocodile crack/RHS
49	4/18/2008	98.284	2.90	0.40	1.16	Crocodile crack/RHS
50	4/18/2008	98.278	2.30	0.70	1.61	Crocodile crack/RHS
51	4/18/2008	98.250	4.40	0.90	3.96	Crocodile crack/RHS
52	4/18/2008	98.242	6.00	0.90	5.40	Crocodile crack/RHS
53	4/18/2008	98.203	5.50	0.70	3.85	Crocodile crack/RHS
54	4/18/2008	98.200	2.80	0.70	1.96	Crocodile crack/RHS
55	4/18/2008	98.193	1.00	0.60	0.60	Crocodile crack/RHS
56	4/18/2008	98.205	1.70	0.80	1.36	Crocodile crack/LHS
57	4/18/2008	98.169	3.20	0.60	1.92	Crocodile crack/LHS
58	4/18/2008	98.131	2.10	0.80	1.68	Crocodile crack/RHS
59	4/18/2008	98.134	2.00	0.70	1.40	Crocodile crack/RHS
60	4/18/2008	98.092	3.30	0.80	2.64	Crocodile crack/RHS
CARRIED FORWARD :					428.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					428.16	
61	4/18/2008	98.088	2.60	1.00	2.60	Crocodile crack/RHS
62	4/18/2008	98.063	2.00	0.70	1.40	Crocodile crack/RHS
63	4/18/2008	98.050	1.70	0.70	1.19	Crocodile crack/RHS
64	4/18/2008	98.039	1.00	0.80	0.80	Crocodile crack/RHS
65	4/18/2008	98.037	1.80	0.80	1.44	Crocodile crack/RHS
66	4/18/2008	98.001	1.90	1.00	1.90	Crocodile crack/RHS
67	4/18/2008	98.000	1.90	0.50	0.95	Crocodile crack/RHS
68	4/18/2008	97.997	1.60	0.50	0.80	Crocodile crack/LHS
69	4/18/2008	97.954	2.00	0.80	1.60	Crocodile crack/RHS
70	4/18/2008	97.950	1.90	0.70	1.33	Crocodile crack/RHS
71	4/18/2008	97.947	4.30	1.00	4.30	Crocodile crack/RHS
72	4/18/2008	97.945	2.10	0.70	1.47	Crocodile crack/RHS
73	4/18/2008	97.940	5.00	0.90	4.50	Crocodile crack/RHS
74	4/18/2008	97.936	4.40	0.50	2.20	Crocodile crack/RHS
75	4/18/2008	97.935	2.60	0.80	2.08	Crocodile crack/RHS
76	4/18/2008	97.932	2.00	0.70	1.40	Crocodile crack/RHS
77	4/18/2008	97.895	3.00	0.80	2.40	Crocodile crack/RHS
78	4/18/2008	97.893	4.30	1.00	4.30	Crocodile crack/RHS
79	4/18/2008	97.892	1.00	0.40	0.40	Crocodile crack/RHS
80	4/18/2008	97.846	3.20	0.80	2.56	Crocodile crack/RHS
81	4/18/2008	97.843	1.50	0.80	1.20	Crocodile crack/RHS
82	4/18/2008	97.810	1.80	0.60	1.08	Crocodile crack/RHS
83	4/18/2008	97.795	1.00	0.40	0.40	Crocodile crack/RHS
84	4/18/2008	97.758	4.00	0.80	3.20	Crocodile crack/LHS
85	4/18/2008	97.730	2.00	0.70	1.40	Crocodile crack/RHS
86	4/18/2008	97.671	3.30	0.80	2.64	Crocodile crack/RHS
87	4/18/2008	97.668	1.80	0.60	1.08	Crocodile crack/LHS
88	4/18/2008	97.671	3.20	0.80	2.56	Crocodile crack/LHS
89	4/18/2008	97.675	1.50	0.60	0.90	Crocodile crack/LHS
90	4/18/2008	97.642	8.80	0.70	6.16	Crocodile crack/RHS
CARRIED FORWARD :					488.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					488.40	
91	4/18/2008	97.532	2.00	0.70	1.40	Crocodile crack/RHS
92	4/18/2008	97.498	2.20	0.70	1.54	Crocodile crack/LHS
93	4/18/2008	97.474	5.00	0.30	1.50	Crocodile crack/LHS
94	4/18/2008	97.461	4.20	0.70	2.94	Crocodile crack/LHS
95	4/18/2008	97.460	4.60	0.70	3.22	Crocodile crack/RHS
96	4/18/2008	97.443	2.30	0.70	1.61	Crocodile crack/RHS
97	4/18/2008	97.438	3.20	0.60	1.92	Crocodile crack/RHS
98						
99						
100						
101						
102						
103						
104						
105						
106						
107						
108						
109						
110						
111						
112						
113						
114						
115						
116						
117						
118						
119						
120						
TOTAL :					502.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					42.84	
TOTAL:					42.84	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	4/12/2008	2.599	27.60	1.00	27.60	LHS
2	4/12/2008	2.604	20.20	1.00	20.20	LHS
3	4/12/2008	2.607	10.80	1.00	10.80	LHS
4	4/12/2008	2.611	16.60	1.00	16.60	LHS
TOTAL:					75.20	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	40.39	-	40.39
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				40.39	-	40.39

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MARCH 2008:			0.00	0.00	0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:			0.00	0.00	0.00	

LINTASAN RESOURCES SDN. BHD.

M A I N T E N A N C E O F F E D E R A L R O A D S - W . P L A B U A N

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	-	102.00	102.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	45.00	-	45.00
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	-	32.50	32.50
4	W.P LABUAN	L 703	JALAN OKK DAUD	82.50	53.40	135.90
5	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	-	52.50	52.50
6	W.P LABUAN	L 705	JALAN BEBULOH	-	31.25	31.25
7	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	40.00	30.80	70.80
8	W.P LABUAN	L 710	JALAN BUKIT KUDA	-	31.25	31.25
9	W.P LABUAN	L 712	JALAN PAHLAWAN	45.00	39.00	84.00
10	W.P LABUAN	L 716	JALAN KERUPANG 1	33.00	-	33.00
11	W.P LABUAN	L 718	JALAN KERUPANG 3	30.00	34.50	64.50
12	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
13	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	30.00	93.00	123.00
14	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	658.00	65.00	723.00
15	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	163.20	23.50	186.70
16	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
TOTAL				1,206.20	588.70	1,794.90

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 722

ROAD NAME: JALAN RANCHA-RANCHA LAMA

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					30.00	
1	10/04/2008	0.58	25.00	1.35	33.75	
2	"	0.78	20.00	1.40	28.00	
3	"	0.91	25.00	1.25	31.25	
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					123.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 704

ROAD NAME: JALAN MOHAMMAD SALLEH

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	15/04/2008	4.77	35.00	1.50	52.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					52.50	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 712

ROAD NAME: JALAN PAHLAWAN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					45.00	
1	08/04/2008	0.10	30.00	1.30	39.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					84.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN
R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 700

ROAD NAME: JALAN TUN MUSTAPHA

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	14/04/2008	1.99	20.00	2.65	53.00	
2	"	2.14	35.00	1.40	49.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					102.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 703

ROAD NAME: JALAN OKK DAUD

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					82.50	
1	15/04/2008	0.29	10.00	2.24	22.40	
2	"	0.27	20.00	1.55	31.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					135.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 742

ROAD NAME: JALAN MASUK KE SMK SG. BEDAUN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					658.00	
1	16/04/2008	0.62	20.00	1.70	34.00	
2	"	0.63	20.00	1.55	31.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					723.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 718

ROAD NAME: JALAN KERUPANG 3

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					30.00	
1	19/04/2008	0.10	30.00	1.15	34.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					64.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN
R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 700

ROAD NAME: JALAN BATU MANIKAR

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	25/04/2008	2.43	25.00	1.30	32.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					32.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN
R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 706

ROAD NAME: JALAN RANCHA-RANCHA

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					40.00	
1	17/04/2008	0.74	22.00	1.40	30.80	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					70.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 710

ROAD NAME: JALAN BUKIT KUDA

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	19//04/2008	0.23	25.00	1.25	31.25	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					31.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 743

ROAD NAME: JALAN KOMPLEKS SUKAN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					163.20	
1	21/04/2008	0.15	10.00	2.35	23.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					186.70	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 705

ROAD NAME: JALAN BEBULOH

MONTH: APRIL 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	19/04/2008	7.19	25.00	1.25	31.25	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					31.25	

DISTRICT : KUDAT
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH164.140 (RHS,LHS)

R01 - VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTENO : 01 -JALAN KOTA KINABALU -KUDAT
LOCATION : CH74.070(RHS)

R01 - VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: **APRIL 2008**

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	1,158.85	1,220.00	2,378.85
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	578.40	620.00	1,198.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	97.50	97.50
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	75.10	0.00	75.10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	431.45	0.00	431.45
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	200.35	0.00	200.35
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	238.77	192.50	431.27
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	750.40	58.50	808.90
TOTAL			3,433.32	2,188.50	5,621.82

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	238.77	192.50	431.27
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	750.40	58.50	808.90
TOTAL				989.17	251.00	1,240.17

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					238.77	
1	25/04/2008	17.010	385.00	0.25	96.25	LHS
2	25/04/2008	17.010	385.00	0.25	96.25	RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					431.27	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	75.10	-	75.10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	431.45	-	431.45
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	200.35	-	200.35
TOTAL				706.90	-	706.90

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					75.10	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					75.10	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					431.45	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					431.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					200.35	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					200.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: April 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	97.50	97.50
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	4/23/2008	15.84	200.00	0.05	10.00	RHS
2	4/23/2008	15.74	100.00	0.05	5.00	RHS
3	4/23/2008	15.04	200.00	0.05	10.00	RHS
4	4/23/2008	15.24	50.00	0.05	2.50	RHS
5	4/24/2008	14.94	100.00	0.05	5.00	RHS
6	4/24/2008	14.64	200.00	0.05	10.00	RHS
7	4/24/2008	14.44	200.00	0.05	10.00	RHS
8	4/24/2008	14.24	200.00	0.05	10.00	RHS
9	4/24/2008	13.44	200.00	0.05	10.00	RHS
10	4/24/2008	13.24	200.00	0.05	10.00	RHS
11	4/24/2008	12.84	100.00	0.05	5.00	RHS
12	4/24/2008	12.74	100.00	0.05	5.00	RHS
13	4/24/2008	12.64	100.00	0.05	5.00	RHS
TOTAL:					97.50	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	1,158.85	1,220.00	2,378.85
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	578.40	620.00	1,198.40
TOTAL				1,737.25	1,840.00	3,577.25

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,158.85	
1	16/04/2008	74.070	200.00	3.10	620.00	Roundabout
2	18/04/2008	84.480	200.00	3.00	600.00	Roundabout
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APRIL :					2,378.85	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	3,970.00	-	3,970.00
2	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	-	18,140.00	18,140.00
3	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	3,040.00	-	3,040.00
4	W.P LABUAN	L 747	JALAN MERDEKA	-	18,060.00	18,060.00
5	W.P LABUAN	L 724	JALAN MASJID	850.00	-	850.00
TOTAL				7,860.00	36,200.00	44,060.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 711
ROAD NAME: KG.JAWA/JUMIDAR BUYONG
MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	03/04/2008	0.01	907.00	2.00	1,814.00	
TOTAL :					1,814.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 747
ROAD NAME: MERDEKA
MONTH: APRIL 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	04/04/2008	0.00	645.00	2.80	1,806.00	
TOTAL :					1,806.00	