

R 01

**PENYENGGARAAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 121.300 (KM 157.900) - RHS

R01 PAVEMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: DECEMBER 2006

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	180.77	9.70	190.47
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	16.04	2.16	18.20
Kudat	01	Jalan Kota Kinabalu-Kudat	33.11	4.72	37.83
Tuaran	01	Jalan Kota Kinabalu-Kudat	104.40	12.51	116.91
	22	Jalan Kota Kinabalu-Sandakan	215.00	16.53	231.53
	503	Jalan Berungis-Kota Belud	9.88	6.65	16.53
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	214.49	20.72	235.21
	01	Jalan Kota Kinabalu-Sindumin	9.22	1.02	10.24
	606	Jalan Susur Sepangar Bay	80.05	2.50	82.55
	607	Jalan Masuk Ke Pelabuhan Baru	5.03	0.59	5.62
	608	Jalan Masuk Ke Lapangan Terbang Lama	1.59	0.00	1.59
Penampang	01	Jalan Kota Kinabalu-Sindumin	54.55	6.26	60.81
	500	Jalan Kota Kinabalu-Keningau-Tenom	457.19	21.30	478.49
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	183.94	5.35	189.29
Papar	01	Jalan Kota Kinabalu-Sindumin	414.05	21.38	435.43
Ranau	22	Jalan Kota Kinabalu-Sandakan	495.05	69.41	564.46
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	70.72	5.68	76.40
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	14.30	0.97	15.27
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	3.34	0.00	3.34
Beaufort	01	Jalan Kota Kinabalu-Sindumin	20.64	4.10	24.74
	502	Jalan Beaufort-Menumbok	14.51	0.00	14.51
Sipitang	01	Jalan Kota Kinabalu-Sindumin	24.00	0.92	24.92
Kuala Penyu	502	Jalan Beaufort-Menumbok	22.94	1.75	24.69
TOTAL			2,644.81	214.22	2,859.03

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,558.34	83.58	1,641.92	77.92	4.18	82.10	180.77	9.70	190.47
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	138.17	18.63	156.80	6.92	0.93	7.85	16.04	2.16	18.20
3	Kudat	01	Jalan Kota Kinabalu - Kudat	285.46	40.65	326.11	14.27	2.03	16.30	33.11	4.72	37.83
TOTAL:				1,981.97	142.86	2,124.83	99.11	7.14	106.25	229.92	16.58	246.50

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,558.34	77.92	180.77	
1	01/12/2006	74.770	0.90	0.80	0.05	0.72	0.04	0.08	KB.TOWNSHIP
2	01/12/2006	74.771	1.20	1.10	0.05	1.32	0.07	0.15	
3	01/12/2006	73.970	1.00	0.90	0.05	0.90	0.05	0.10	
4	01/12/2006	72.470	0.80	0.60	0.05	0.48	0.02	0.06	
5	01/12/2006	72.471	1.00	0.90	0.05	0.90	0.05	0.10	
6	02/12/2006	85.600	1.10	1.00	0.05	1.10	0.06	0.13	
7	02/12/2006	84.870	1.00	1.00	0.05	1.00	0.05	0.12	
8	02/12/2006	84.871	1.00	0.80	0.05	0.80	0.04	0.09	
9	02/12/2006	84.872	0.80	0.50	0.05	0.40	0.02	0.05	
10	02/12/2006	87.900	1.20	1.00	0.05	1.20	0.06	0.14	
11	02/12/2006	84.901	1.00	0.70	0.05	0.70	0.04	0.08	
12	02/12/2006	84.902	1.00	0.60	0.05	0.60	0.03	0.07	
13	02/12/2006	84.910	1.00	1.00	0.05	1.00	0.05	0.12	
14	02/12/2006	84.911	1.00	0.35	0.05	0.35	0.02	0.04	
15	04/12/2006	85.601	1.00	1.00	0.05	1.00	0.05	0.12	
16	04/12/2006	85.602	1.10	0.75	0.05	0.83	0.04	0.10	
17	04/12/2006	85.603	1.00	1.00	0.05	1.00	0.05	0.12	
18	04/12/2006	85.650	0.75	0.60	0.05	0.45	0.02	0.05	
19	04/12/2006	85.651	1.00	0.70	0.05	0.70	0.04	0.08	
20	04/12/2006	85.652	1.00	0.40	0.05	0.40	0.02	0.05	
21	05/12/2006	85.700	1.00	0.70	0.05	0.70	0.04	0.08	
22	05/12/2006	85.701	1.00	1.00	0.05	1.00	0.05	0.12	
23	05/12/2006	85.702	1.10	1.20	0.05	1.32	0.07	0.15	
24	05/12/2006	85.720	0.70	0.70	0.05	0.49	0.02	0.06	
25	05/12/2006	85.270	1.00	1.00	0.05	1.00	0.05	0.12	
26	05/12/2006	85.271	0.80	0.80	0.05	0.64	0.03	0.07	
27	05/12/2006	85.272	1.10	1.00	0.05	1.10	0.06	0.13	
28	05/12/2006	85.273	1.00	0.80	0.05	0.80	0.04	0.09	
29	06/12/2006	85.300	0.90	0.80	0.05	0.72	0.04	0.08	
30	06/12/2006	85.310	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD:						1,582.86	79.15	183.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,582.86	79.15	183.61	
31	06/12/2006	85.311	1.00	1.00	0.05	1.00	0.05	0.12	LUNGGUK
32	06/12/2006	85.312	1.00	0.50	0.05	0.50	0.03	0.06	
33	08/12/2006	86.000	1.00	0.90	0.05	0.90	0.05	0.10	
34	08/12/2006	86.001	1.00	1.00	0.05	1.00	0.05	0.12	
35	08/12/2006	86.200	1.00	0.50	0.05	0.50	0.03	0.06	
36	08/12/2006	86.210	1.00	1.00	0.05	1.00	0.05	0.12	
37	08/12/2006	86.211	1.00	1.00	0.05	1.00	0.05	0.12	
38	08/12/2006	86.212	1.00	0.90	0.05	0.90	0.05	0.10	
39	08/12/2006	86.213	0.85	0.85	0.05	0.72	0.04	0.08	
40	08/12/2006	86.500	1.00	1.00	0.05	1.00	0.05	0.12	
41	08/12/2006	86.520	0.90	0.80	0.05	0.72	0.04	0.08	TAUN GUSI
42	09/12/2006	86.070	1.00	0.60	0.05	0.60	0.03	0.07	KB TOWNSHIP
43	09/12/2006	86.071	1.00	0.80	0.05	0.80	0.04	0.09	
44	09/12/2006	86.071	1.00	1.00	0.05	1.00	0.05	0.12	
45	11/12/2006	74.470	1.10	1.00	0.05	1.10	0.06	0.13	
46	11/12/2006	74.471	1.10	1.00	0.05	1.10	0.06	0.13	
47	11/12/2006	74.500	1.10	1.00	0.05	1.10	0.06	0.13	
48	11/12/2006	74.510	1.00	1.00	0.05	1.00	0.05	0.12	
49	11/12/2006	74.620	0.80	0.50	0.05	0.40	0.02	0.05	
50	11/12/2006	74.621	0.60	0.60	0.05	0.36	0.02	0.04	
51	12/12/2006	104.770	1.15	1.10	0.05	1.27	0.06	0.15	
52	12/12/2006	104.771	1.00	1.00	0.05	1.00	0.05	0.12	
53	12/12/2006	104.800	1.00	1.00	0.05	1.00	0.05	0.12	
54	12/12/2006	104.801	1.00	1.00	0.05	1.00	0.05	0.12	
55	12/12/2006	102.870	1.20	1.10	0.05	1.32	0.07	0.15	
56	12/12/2006	102.871	1.00	1.00	0.05	1.00	0.05	0.12	
57	12/12/2006	102.872	1.00	0.80	0.05	0.80	0.04	0.09	
58	12/12/2006	102.873	0.90	0.70	0.05	0.63	0.03	0.07	
59	13/12/2006	102.880	1.00	1.00	0.05	1.00	0.05	0.12	
60	13/12/2006	102.881	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD:						1,609.37	80.47	186.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,609.37	80.47	186.69	
61	13/12/2006	102.883	0.90	0.90	0.05	0.81	0.04	0.09	
62	13/12/2006	102.761	1.00	1.00	0.05	1.00	0.05	0.12	
63	13/12/2006	102.762	0.90	0.90	0.05	0.81	0.04	0.09	
64	13/12/2006	102.763	0.80	0.70	0.05	0.56	0.03	0.06	
65	13/12/2006	104.810	1.00	1.00	0.05	1.00	0.05	0.12	
66	13/12/2006	104.811	1.00	1.00	0.05	1.00	0.05	0.12	KESAPANG
67	14/12/2006	86.000	0.80	0.70	0.05	0.56	0.03	0.06	
68	14/12/2006	86.100	1.00	1.00	0.05	1.00	0.05	0.12	
69	14/12/2006	86.110	1.00	1.00	0.05	1.00	0.05	0.12	
70	14/12/2006	86.112	0.90	0.80	0.05	0.72	0.04	0.08	
71	14/12/2006	86.200	1.00	0.80	0.05	0.80	0.04	0.09	
72	14/12/2006	86.081	0.90	0.70	0.05	0.63	0.03	0.07	
73	14/12/2006	86.082	1.00	0.90	0.05	0.90	0.05	0.10	
74	14/12/2006	86.074	1.00	0.80	0.05	0.80	0.04	0.09	
75	14/12/2006	86.075	1.00	0.80	0.05	0.80	0.04	0.09	
76	14/12/2006	86.076	0.90	0.50	0.05	0.45	0.02	0.05	
77	15/12/2006	86.060	1.00	1.00	0.05	1.00	0.05	0.12	
78	15/12/2006	86.061	1.00	1.00	0.05	1.00	0.05	0.12	
79	15/12/2006	86.062	0.90	0.90	0.05	0.81	0.04	0.09	
80	15/12/2006	86.063	0.80	0.80	0.05	0.64	0.03	0.07	
81	16/12/2006	74.970	1.10	1.00	0.05	1.10	0.06	0.13	
82	16/12/2006	74.971	1.00	1.00	0.05	1.00	0.05	0.12	K.B. TOWNSHIP
83	16/12/2006	74.972	0.90	0.60	0.05	0.54	0.03	0.06	
84	16/12/2006	99.870	1.00	0.70	0.05	0.70	0.04	0.08	TIMBANG
85	16/12/2006	99.871	1.00	1.00	0.05	1.00	0.05	0.12	
86	16/12/2006	99.872	1.00	1.00	0.05	1.00	0.05	0.12	
87	18/12/2006	104.670	0.80	0.60	0.05	0.48	0.02	0.06	MANTANAU
88	18/12/2006	104.671	0.70	0.60	0.05	0.42	0.02	0.05	
89	18/12/2006	104.672	1.00	0.80	0.05	0.80	0.04	0.09	
90	18/12/2006	104.673	0.70	0.70	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						1,633.19	81.66	189.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,633.19	81.66	189.45	
91	18/12/2006	104.674	0.80	0.60	0.05	0.48	0.02	0.06	MANTANAU
92	18/12/2006	104.675	0.80	0.50	0.05	0.40	0.02	0.05	
93	26/12/2006	106.370	1.00	0.60	0.05	0.60	0.03	0.07	
94	26/12/2006	106.371	1.00	1.00	0.05	1.00	0.05	0.12	
95	26/12/2006	106.372	0.80	0.80	0.05	0.64	0.03	0.07	
96	26/12/2006	106.373	1.00	0.80	0.05	0.80	0.04	0.09	
97	26/12/2006	106.380	1.00	0.90	0.05	0.90	0.05	0.10	
98	26/12/2006	106.381	0.60	0.60	0.05	0.36	0.02	0.04	
99	26/12/2006	106.382	1.00	1.00	0.05	1.00	0.05	0.12	
100	26/12/2006	106.383	1.10	0.80	0.05	0.88	0.04	0.10	
101	27/12/2006	74.670	0.90	0.80	0.05	0.72	0.04	0.08	KB TOWNSHIP
102	27/12/2006	74.671	0.50	0.50	0.05	0.25	0.01	0.03	
103	27/12/2006	74.672	1.00	0.70	0.05	0.70	0.04	0.08	
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF DECEMBER :						1,641.92	82.10	190.47	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	138.17	6.92	16.04	
1	02/12/2006	116.270	1.00	1.00	0.05	1.00	0.05	0.12	MANGARIS
2	02/12/2006	116.271	1.00	1.00	0.05	1.00	0.05	0.12	
3	02/12/2006	116.272	0.90	0.80	0.05	0.72	0.04	0.08	
4	02/12/2006	116.273	1.00	1.00	0.05	1.00	0.05	0.12	
5	02/12/2006	116.100	0.70	0.70	0.05	0.49	0.02	0.06	
6	02/12/2006	116.101	1.00	0.50	0.05	0.50	0.03	0.06	
7	02/12/2006	116.102	1.00	0.90	0.05	0.90	0.05	0.10	
8	04/12/2006	113.770	0.70	0.70	0.05	0.49	0.02	0.06	
9	04/12/2006	113.771	0.60	0.50	0.05	0.30	0.02	0.03	
10	04/12/2006	113.772	1.00	1.00	0.05	1.00	0.05	0.12	
11	04/12/2006	114.100	1.00	1.00	0.05	1.00	0.05	0.12	
12	04/12/2006	114.145	1.00	1.00	0.05	1.00	0.05	0.12	
13	04/12/2006	114.146	1.00	0.90	0.05	0.90	0.05	0.10	
14	04/12/2006	114.147	1.00	0.80	0.05	0.80	0.04	0.09	
15	04/12/2006	114.000	0.80	0.75	0.05	0.60	0.03	0.07	
16	07/12/2006	112.370	1.00	1.00	0.05	1.00	0.05	0.12	
17	07/12/2006	112.371	1.00	0.70	0.05	0.70	0.04	0.08	
18	07/12/2006	112.372	0.70	0.70	0.05	0.49	0.02	0.06	
19	07/12/2006	112.373	0.80	0.80	0.05	0.64	0.03	0.07	
20	07/12/2006	113.970	1.00	1.00	0.05	1.00	0.05	0.12	
21	07/12/2006	113.971	1.00	0.80	0.05	0.80	0.04	0.09	
22	07/12/2006	113.972	0.90	0.65	0.05	0.59	0.03	0.07	
23	07/12/2006	11.970	0.80	0.70	0.05	0.56	0.03	0.06	
24	07/12/2006	111.971	1.00	0.80	0.05	0.80	0.04	0.09	
25	07/12/2006	111.972	0.70	0.50	0.05	0.35	0.02	0.04	
26									
27									
28									
29									
30									
BALANCE END OF DECEMBER :						156.80	7.85	18.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	285.46	14.27	33.11	
1	07/12/2006	185.532	1.00	1.00	0.05	1.00	0.05	0.12	
2	07/12/2006	185.533	0.70	0.70	0.05	0.49	0.02	0.06	
3	07/12/2006	185.534	1.00	1.00	0.05	1.00	0.05	0.12	
4	07/12/2006	185.535	0.50	0.50	0.05	0.25	0.01	0.03	
5	07/12/2006	185.450	1.00	1.00	0.05	1.00	0.05	0.12	
6	07/12/2006	185.451	1.00	1.00	0.05	1.00	0.05	0.12	
7	07/12/2006	185.452	0.50	0.5	0.05	0.25	0.01	0.03	
8	07/12/2006	185.453	0.60	0.40	0.05	0.24	0.01	0.03	
9	07/12/2006	185.454	1.00	1.00	0.05	1.00	0.05	0.12	
10	07/12/2006	183.932	0.80	0.80	0.05	0.64	0.03	0.07	
11	07/12/2006	183.934	1.00	0.80	0.05	0.80	0.04	0.09	
12	07/12/2006	183.940	1.00	1.00	0.05	1.00	0.05	0.12	
13	09/12/2006	177.032	0.80	0.50	0.05	0.40	0.02	0.05	
14	09/12/2006	177.033	1.00	1.00	0.05	1.00	0.05	0.12	
15	09/12/2006	177.100	1.00	1.00	0.05	1.00	0.05	0.12	
16	09/12/2006	177.110	0.50	0.60	0.05	0.30	0.02	0.03	
17	09/12/2006	117.111	0.60	0.50	0.05	0.30	0.02	0.03	
18	09/12/2006	177.120	0.60	0.50	0.05	0.30	0.02	0.03	
19	09/12/2006	177.121	0.50	0.50	0.05	0.25	0.01	0.03	
20	09/12/2006	177.200	1.00	1.00	0.05	1.00	0.05	0.12	
21	11/12/2006	159.132	1.00	1.00	0.05	1.00	0.05	0.12	
22	11/12/2006	159.133	0.70	0.60	0.05	0.42	0.02	0.05	
23	11/12/2006	159.134	0.60	0.60	0.05	0.36	0.02	0.04	
24	11/12/2006	159.135	0.80	0.80	0.05	0.64	0.03	0.07	
25	11/12/2006	159.136	0.70	0.50	0.05	0.35	0.02	0.04	
26	12/12/2006	153.132	1.00	1.00	0.05	1.00	0.05	0.12	
27	12/12/2006	153.133	0.80	0.70	0.05	0.56	0.03	0.06	
28	12/12/2006	153.134	1.00	0.80	0.05	0.80	0.04	0.09	
29	12/12/2006	153.135	0.90	0.70	0.05	0.63	0.03	0.07	
30	12/12/2006	152.732	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						305.34	15.26	35.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	305.34	15.26	35.42	
31	12/12/2006	152.733	0.70	0.70	0.05	0.49	0.02	0.06	
32	12/12/2006	152.740	0.80	0.50	0.05	0.40	0.02	0.05	
33	12/12/2006	152.741	1.00	0.80	0.05	0.80	0.04	0.09	
34	12/12/2006	152.742	0.70	0.60	0.05	0.42	0.02	0.05	
35	12/12/2006	152.743	1.00	1.00	0.05	1.00	0.05	0.12	
36	13/12/2006	158.232	0.85	0.85	0.05	0.72	0.04	0.08	
37	13/12/2006	158.233	0.90	0.70	0.05	0.63	0.03	0.07	
38	13/12/2006	158.234	0.60	0.60	0.05	0.36	0.02	0.04	
39	13/12/2006	158.632	0.90	0.80	0.05	0.72	0.04	0.08	
40	13/12/2006	158.633	0.80	0.60	0.05	0.48	0.02	0.06	
41	13/12/2006	153.332	1.00	0.60	0.05	0.60	0.03	0.07	
42	13/12/2006	153.333	1.00	0.80	0.05	0.80	0.04	0.09	
43	14/12/2006	154.232	1.00	0.80	0.05	0.80	0.04	0.09	
44	14/12/2006	154.230	0.70	0.60	0.05	0.42	0.02	0.05	
45	14/12/2006	154.231	0.60	0.60	0.05	0.36	0.02	0.04	
46	14/12/2006	167.730	0.65	0.60	0.05	0.39	0.02	0.05	
47	14/12/2006	167.932	0.70	0.65	0.05	0.46	0.02	0.05	
48	14/12/2006	167.933	0.65	0.60	0.05	0.39	0.02	0.05	
49	14/12/2006	168.832	0.40	0.30	0.05	0.12	0.01	0.01	
50	14/12/2006	168.833	0.50	0.45	0.05	0.23	0.01	0.03	
51	14/12/2006	168.834	0.45	0.40	0.05	0.18	0.01	0.02	
52	15/12/2006	177.532	1.00	0.90	0.05	0.90	0.05	0.10	
53	15/12/2006	177.533	1.00	0.95	0.05	0.95	0.05	0.11	
54	15/12/2006	177.534	1.00	1.00	0.05	1.00	0.05	0.12	
55	15/12/2006	185.530	1.00	0.80	0.05	0.80	0.04	0.09	
56	15/12/2006	185.400	0.80	0.80	0.05	0.64	0.03	0.07	
57	15/12/2006	185.550	1.00	1.00	0.05	1.00	0.05	0.12	
58	15/12/2006	185.551	1.00	1.00	0.05	1.00	0.05	0.12	
59	16/12/2006	176.132	0.70	0.70	0.05	0.49	0.02	0.06	
60	16/12/2006	176.133	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD :						323.58	16.18	37.53	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	323.58	16.18	37.53	
61	16/12/2006	176.000	0.80	0.50	0.05	0.40	0.02	0.05	
62	16/12/2006	173.632	0.70	0.70	0.05	0.49	0.02	0.06	
63	16/12/2006	173.633	1.00	1.00	0.05	1.00	0.05	0.12	
64	16/12/2006	173.100	0.80	0.80	0.05	0.64	0.03	0.07	
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF DECEMBER :						326.11	16.30	37.83	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: December 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,969.36	244.48	2,213.84	92.45	8.93	101.38	214.49	20.72	235.21
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	957.44	79.19	1,036.63	45.02	5.39	50.41	104.40	12.51	116.91
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,517.52	164.22	2,681.74	92.68	7.13	99.81	215.00	16.53	231.53
4	Tuaran	503	Jalan Berungis - Kota Belud	140.38	108.53	248.91	4.26	2.87	7.13	9.88	6.65	16.53
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	698.21	18.22	716.43	34.50	1.08	35.58	80.05	2.50	82.55
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	49.78	5.08	54.86	2.18	0.25	2.43	5.03	0.59	5.62
TOTAL:				6,332.69	619.72	6,952.41	271.09	25.65	296.74	628.85	59.50	688.35

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,969.36	92.45	214.49	
1	01/12/2006	13.050	1.00	0.90	0.050	0.90	0.05	0.10	RHS
2	01/12/2006	13.040	1.50	1.30	0.050	1.95	0.10	0.23	RHS
3	01/12/2006	13.038	1.10	1.10	0.050	1.21	0.06	0.14	RHS
4	01/12/2006	13.030	1.40	1.10	0.050	1.54	0.08	0.18	RHS
5	01/12/2006	13.015	2.20	1.20	0.025	2.64	0.07	0.15	RHS
6	01/12/2006	13.008	0.90	0.90	0.050	0.81	0.04	0.09	RHS
7	01/12/2006	12.920	1.40	1.40	0.050	1.96	0.10	0.23	RHS
8	01/12/2006	12.912	2.90	1.10	0.025	3.19	0.08	0.19	RHS
9	01/12/2006	12.900	2.30	1.10	0.025	2.53	0.06	0.15	RHS
10	01/12/2006	12.897	2.20	0.90	0.025	1.98	0.05	0.11	RHS
11	01/12/2006	12.880	2.40	1.00	0.025	2.40	0.06	0.14	RHS
12	01/12/2006	12.875	1.90	1.30	0.025	2.47	0.06	0.14	RHS
13	01/12/2006	12.874	1.00	1.10	0.050	1.10	0.06	0.13	RHS
14	01/12/2006	4.430	1.40	0.70	0.075	0.98	0.07	0.17	RHS
15	01/12/2006	4.430	0.80	1.50	0.075	1.20	0.09	0.21	RHS
16	02/12/2006	17.215	0.90	1.10	0.025	0.99	0.02	0.06	RHS
17	02/12/2006	17.214	0.90	0.90	0.050	0.81	0.04	0.09	RHS
18	02/12/2006	17.210	1.70	0.90	0.025	1.53	0.04	0.09	RHS
19	02/12/2006	17.205	1.10	1.00	0.050	1.10	0.06	0.13	RHS
20	02/12/2006	17.205	1.20	1.00	0.025	1.20	0.03	0.07	RHS
21	02/12/2006	17.200	1.30	1.00	0.025	1.30	0.03	0.08	RHS
22	02/12/2006	16.415	0.80	1.00	0.075	0.80	0.06	0.14	LHS
23	02/12/2006	16.415	1.20	0.60	0.075	0.72	0.05	0.13	LHS
24	02/12/2006	16.422	1.70	1.10	0.025	1.87	0.05	0.11	LHS
25	02/12/2006	16.425	2.80	1.00	0.025	2.80	0.07	0.16	LHS
26	02/12/2006	16.436	3.70	0.80	0.025	2.96	0.07	0.17	LHS
27	02/12/2006	16.660	1.80	0.80	0.075	1.44	0.11	0.25	RHS
28	02/12/2006	5.760	1.80	1.00	0.075	1.80	0.14	0.31	RHS
29	02/12/2006	5.440	3.90	1.40	0.050	5.46	0.27	0.63	LHS
30	02/12/2006	15.349	2.00	1.00	0.075	2.00	0.15	0.35	LHS
CARRIED FORWARD :						2,023.00	94.66	219.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,023.00	94.66	219.61	
31	02/12/2006	15.350	2.80	1.60	0.050	4.48	0.22	0.52	LHS
32	02/12/2006	13.118	2.40	1.10	0.025	2.64	0.07	0.15	RHS
33	02/12/2006	13.055	1.40	1.00	0.025	1.40	0.04	0.08	RHS
34	02/12/2006	12.995	1.50	1.10	0.025	1.65	0.04	0.10	RHS
35	02/12/2006	12.958	2.50	1.00	0.025	2.50	0.06	0.15	RHS
36	02/12/2006	12.938	1.10	1.00	0.025	1.10	0.03	0.06	RHS
37	02/12/2006	12.946	2.60	1.20	0.025	3.12	0.08	0.18	RHS
38	02/12/2006	12.896	1.00	0.90	0.025	0.90	0.02	0.05	RHS
39	02/12/2006	16.322	2.20	1.40	0.025	3.08	0.08	0.18	LHS
40	02/12/2006	16.334	1.60	1.20	0.025	1.92	0.05	0.11	LHS
41	03/12/2006	15.797	1.60	1.10	0.050	1.76	0.09	0.20	RHS
42	03/12/2006	15.794	1.90	1.10	0.050	2.09	0.10	0.24	RHS
43	03/12/2006	15.215	1.40	0.80	0.075	1.12	0.08	0.19	RHS
44	03/12/2006	15.194	1.00	0.80	0.050	0.80	0.04	0.09	RHS
45	03/12/2006	15.190	0.80	0.80	0.050	0.64	0.03	0.07	RHS
46	03/12/2006	15.160	1.00	1.00	0.025	1.00	0.03	0.06	RHS
47	03/12/2006	15.141	1.40	1.10	0.025	1.54	0.04	0.09	RHS
48	03/12/2006	15.140	1.20	1.00	0.025	1.20	0.03	0.07	RHS
49	03/12/2006	16.507	2.80	1.00	0.025	2.80	0.07	0.16	LHS
50	03/12/2006	16.510	1.30	1.00	0.025	1.30	0.03	0.08	LHS
51	03/12/2006	16.530	1.20	1.20	0.025	1.44	0.04	0.08	LHS
52	03/12/2006	16.531	1.60	1.00	0.025	1.60	0.04	0.09	LHS
53	04/12/2006	10.740	2.40	1.30	0.025	3.12	0.08	0.18	LHS
54	04/12/2006	10.792	2.10	1.10	0.025	2.31	0.06	0.13	LHS
55	04/12/2006	10.793	1.00	0.90	0.050	0.90	0.05	0.10	LHS
56	04/12/2006	10.920	1.40	1.00	0.025	1.40	0.04	0.08	LHS
57	04/12/2006	10.928	1.30	1.00	0.025	1.30	0.03	0.08	LHS
58	04/12/2006	10.933	1.60	1.10	0.025	1.76	0.04	0.10	LHS
59	04/12/2006	10.934	1.30	0.90	0.025	1.17	0.03	0.07	LHS
60	04/12/2006	10.935	2.40	1.00	0.025	2.40	0.06	0.14	LHS
CARRIED FORWARD :						2,077.44	96.34	223.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,077.44	96.34	223.52	
61	04/12/2006	10.940	0.90	0.90	0.025	0.81	0.02	0.05	LHS
62	04/12/2006	10.942	1.60	1.10	0.025	1.76	0.04	0.10	LHS
63	04/12/2006	10.946	2.10	1.10	0.025	2.31	0.06	0.13	LHS
64	04/12/2006	10.949	1.20	0.90	0.050	1.08	0.05	0.13	LHS
65	04/12/2006	10.950	1.30	1.30	0.050	1.69	0.08	0.20	LHS
66	04/12/2006	17.295	3.30	1.30	0.025	4.29	0.11	0.25	RHS
67	04/12/2006	17.280	3.70	1.40	0.025	5.18	0.13	0.30	RHS
68	04/12/2006	17.275	1.90	1.30	0.025	2.47	0.06	0.14	RHS
69	05/12/2006	13.650	2.00	1.30	0.075	2.60	0.20	0.45	RHS
70	05/12/2006	13.593	1.20	1.10	0.050	1.32	0.07	0.15	RHS
71	05/12/2006	12.868	1.60	1.20	0.025	1.92	0.05	0.11	RHS
72	05/12/2006	12.860	3.20	0.90	0.025	2.88	0.07	0.17	RHS
73	05/12/2006	12.853	1.20	1.20	0.050	1.44	0.07	0.17	RHS
74	05/12/2006	12.850	3.70	1.20	0.025	4.44	0.11	0.26	RHS
75	05/12/2006	12.847	2.60	1.30	0.025	3.38	0.08	0.20	RHS
76	05/12/2006	12.846	1.30	1.10	0.050	1.43	0.07	0.17	RHS
77	05/12/2006	12.751	1.80	0.80	0.025	1.44	0.04	0.08	RHS
78	05/12/2006	12.750	0.70	0.80	0.025	0.56	0.01	0.03	RHS
79	05/12/2006	12.740	0.80	1.00	0.025	0.80	0.02	0.05	RHS
80	05/12/2006	12.737	1.10	1.00	0.025	1.10	0.03	0.06	RHS
81	05/12/2006	12.735	1.00	0.90	0.025	0.90	0.02	0.05	RHS
82	05/12/2006	12.730	0.90	0.80	0.025	0.72	0.02	0.04	RHS
83	05/12/2006	12.698	1.50	1.10	0.025	1.65	0.04	0.10	RHS
84	05/12/2006	12.690	1.30	0.90	0.025	1.17	0.03	0.07	RHS
85	05/12/2006	12.685	0.90	0.80	0.050	0.72	0.04	0.08	RHS
86	05/12/2006	12.680	4.20	1.00	0.025	4.20	0.11	0.24	RHS
87	06/12/2006	12.430	2.90	1.30	0.050	3.77	0.19	0.44	RHS
88	06/12/2006	12.426	1.30	0.90	0.050	1.17	0.06	0.14	RHS
89	06/12/2006	11.830	1.00	0.90	0.050	0.90	0.05	0.10	LHS
90	06/12/2006	11.838	1.50	0.80	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						2,136.74	98.29	228.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,136.74	98.29	228.05	
91	06/12/2006	11.838	0.90	0.70	0.025	0.63	0.02	0.04	LHS
92	06/12/2006	11.842	1.30	0.90	0.025	1.17	0.03	0.07	LHS
93	06/12/2006	11.842	1.00	0.70	0.025	0.70	0.02	0.04	LHS
94	06/12/2006	11.847	3.20	0.80	0.025	2.56	0.06	0.15	LHS
95	06/12/2006	11.848	1.60	0.80	0.025	1.28	0.03	0.07	LHS
96	06/12/2006	11.850	0.90	0.70	0.025	0.63	0.02	0.04	LHS
97	06/12/2006	11.860	1.20	1.00	0.025	1.20	0.03	0.07	LHS
98	10/12/2006	0.650	1.60	1.40	0.075	2.24	0.17	0.39	LHS
99	10/12/2006	0.655	2.30	1.30	0.025	2.99	0.07	0.17	LHS
100	10/12/2006	0.675	2.80	1.10	0.025	3.08	0.08	0.18	LHS
101	10/12/2006	8.240	2.00	1.20	0.025	2.40	0.06	0.14	LHS
102	10/12/2006	8.250	2.00	1.00	0.025	2.00	0.05	0.12	LHS
103	13/12/2006	13.493	4.70	1.20	0.050	5.64	0.28	0.65	RHS
104	13/12/2006	8.380	3.00	2.20	0.075	6.60	0.50	1.15	RHS
105	13/12/2006	8.380	1.00	1.20	0.075	1.20	0.09	0.21	RHS
106	13/12/2006	7.716	9.50	0.80	0.025	7.60	0.19	0.44	RHS
107	13/12/2006	7.716	1.20	0.70	0.050	0.84	0.04	0.10	RHS
108	13/12/2006	5.350	1.70	1.10	0.075	1.87	0.14	0.33	RHS
109	13/12/2006	14.650	1.80	1.20	0.050	2.16	0.11	0.25	LHS
110	13/12/2006	14.651	2.10	0.80	0.025	1.68	0.04	0.10	LHS
111	15/12/2006	16.928	1.50	0.80	0.075	1.20	0.09	0.21	LHS
112	15/12/2006	17.550	2.70	1.10	0.025	2.97	0.07	0.17	LHS
113	15/12/2006	18.230	2.30	0.70	0.025	1.61	0.04	0.09	LHS
114	15/12/2006	18.232	0.90	0.80	0.025	0.72	0.02	0.04	LHS
115	15/12/2006	18.240	1.40	1.10	0.025	1.54	0.04	0.09	LHS
116	15/12/2006	18.243	1.10	1.00	0.025	1.10	0.03	0.06	LHS
117	15/12/2006	18.247	2.10	0.80	0.025	1.68	0.04	0.10	LHS
118	15/12/2006	18.257	2.00	0.80	0.025	1.60	0.04	0.09	LHS
119	15/12/2006	18.265	1.60	0.80	0.025	1.28	0.03	0.07	LHS
120	15/12/2006	21.125	1.60	1.10	0.025	1.76	0.04	0.10	RHS
CARRIED FORWARD :						2,200.67	100.76	233.78	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO. 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,200.67	100.76	233.78	
121	15/12/2006	20.980	1.40	0.60	0.075	0.84	0.06	0.15	RHS
122	15/12/2006	16.280	1.00	1.20	0.025	1.20	0.03	0.07	RHS
123	15/12/2006	16.280	1.80	0.70	0.025	1.26	0.03	0.07	RHS
124	16/12/2006	17.185	1.70	1.20	0.050	2.04	0.10	0.24	RHS
125	16/12/2006	17.185	1.30	1.10	0.050	1.43	0.07	0.17	RHS
126	16/12/2006	17.183	1.00	1.00	0.050	1.00	0.05	0.12	RHS
127	16/12/2006	10.970	3.60	1.50	0.050	5.40	0.27	0.63	RHS
TOTAL :						2,213.84	101.38	235.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	957.44	45.02	104.40	
1	02/12/2006	36.602	2.70	1.50	0.050	4.05	0.20	0.47	LHS
2	02/12/2006	36.602	1.90	1.30	0.025	2.47	0.06	0.14	LHS
3	02/12/2006	36.602	2.20	1.70	0.050	3.74	0.19	0.43	RHS
4	02/12/2006	36.602	1.10	1.30	0.075	1.43	0.11	0.25	RHS
5	02/12/2006	36.602	2.40	1.40	0.075	3.36	0.25	0.58	RHS
6	02/12/2006	36.602	4.50	2.40	0.075	10.80	0.81	1.88	RHS
7	02/12/2006	36.602	0.99	0.80	0.075	0.79	0.06	0.14	RHS
8	02/12/2006	36.602	1.90	3.00	0.075	5.70	0.43	0.99	RHS
9	02/12/2006	36.602	1.30	1.20	0.075	1.56	0.12	0.27	RHS
10	02/12/2006	36.602	12.00	0.70	0.075	8.40	0.63	1.46	RHS
11	02/12/2006	36.602	12.00	0.70	0.075	8.40	0.63	1.46	LHS
12	03/12/2006	36.602	2.70	2.10	0.075	5.67	0.43	0.99	RHS
13	03/12/2006	36.602	1.60	4.80	0.075	7.68	0.58	1.34	RHS
14	03/12/2006	36.602	1.30	4.60	0.075	5.98	0.45	1.04	RHS
15	07/12/2006	35.730	0.40	0.90	0.050	0.36	0.02	0.04	LHS
16	07/12/2006	35.730	0.50	1.00	0.050	0.50	0.03	0.06	LHS
17	07/12/2006	35.740	1.50	0.70	0.050	1.05	0.05	0.12	LHS
18	07/12/2006	35.780	0.80	0.50	0.050	0.40	0.02	0.05	LHS
19	07/12/2006	35.785	2.50	0.60	0.050	1.50	0.08	0.17	LHS
20	07/12/2006	35.786	1.00	0.80	0.050	0.80	0.04	0.09	LHS
21	07/12/2006	35.786	0.80	0.60	0.050	0.48	0.02	0.06	LHS
22	07/12/2006	35.775	1.40	1.10	0.050	1.54	0.08	0.18	RHS
23	07/12/2006	35.770	0.90	0.70	0.050	0.63	0.03	0.07	RHS
24	07/12/2006	35.730	0.50	3.00	0.050	1.50	0.08	0.17	RHS
25	07/12/2006	35.730	0.40	1.00	0.050	0.40	0.02	0.05	RHS
TOTAL :						1,036.63	50.41	116.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,517.52	92.68	215.00	
1	01/12/2006	9.280	1.50	0.80	0.050	1.20	0.06	0.14	LHS
2	01/12/2006	15.808	6.70	1.20	0.025	8.04	0.20	0.47	LHS
3	01/12/2006	20.390	2.70	1.40	0.050	3.78	0.19	0.44	LHS
4	01/12/2006	20.892	2.20	1.30	0.050	2.86	0.14	0.33	LHS
5	01/12/2006	20.995	1.60	1.40	0.050	2.24	0.11	0.26	LHS
6	01/12/2006	34.280	2.30	1.30	0.075	2.99	0.22	0.52	LHS
7	01/12/2006	20.990	1.80	1.30	0.050	2.34	0.12	0.27	RHS
8	01/12/2006	20.050	2.80	1.90	0.075	5.32	0.40	0.93	LHS
9	02/12/2006	1.480	5.60	1.30	0.025	7.28	0.18	0.42	LHS
10	02/12/2006	2.560	3.20	0.70	0.075	2.24	0.17	0.39	LHS
11	02/12/2006	2.560	2.80	0.90	0.025	2.52	0.06	0.15	LHS
12	02/12/2006	11.250	1.30	1.50	0.075	1.95	0.15	0.34	LHS
13	02/12/2006	18.315	1.10	0.80	0.025	0.88	0.02	0.05	LHS
14	02/12/2006	20.120	2.30	0.80	0.050	1.84	0.09	0.21	LHS
15	02/12/2006	20.120	3.90	1.20	0.050	4.68	0.23	0.54	LHS
16	02/12/2006	21.610	1.90	0.80	0.025	1.52	0.04	0.09	LHS
17	02/12/2006	21.675	2.30	1.10	0.050	2.53	0.13	0.29	LHS
18	03/12/2006	27.140	2.90	1.70	0.075	4.93	0.37	0.86	LHS
19	03/12/2006	27.180	1.60	1.30	0.075	2.08	0.16	0.36	LHS
20	03/12/2006	28.570	1.50	1.10	0.075	1.65	0.12	0.29	LHS
21	03/12/2006	28.580	2.60	0.90	0.075	2.34	0.18	0.41	LHS
22	03/12/2006	32.460	2.90	1.50	0.075	4.35	0.33	0.76	LHS
23	03/12/2006	32.470	2.10	1.90	0.075	3.99	0.30	0.69	LHS
24	03/12/2006	32.480	2.20	1.80	0.075	3.96	0.30	0.69	LHS
25	03/12/2006	1.562	1.20	1.30	0.050	1.56	0.08	0.18	LHS
26	03/12/2006	1.570	5.00	1.60	0.050	8.00	0.40	0.93	LHS
27	03/12/2006	1.578	1.70	1.00	0.025	1.70	0.04	0.10	LHS
28	03/12/2006	1.580	1.90	1.20	0.050	2.28	0.11	0.26	LHS
29	03/12/2006	21.750	3.70	1.30	0.025	4.81	0.12	0.28	LHS
30	03/12/2006	21.760	5.10	1.20	0.025	6.12	0.15	0.35	LHS
CARRIED FORWARD :						2,619.50	97.85	227.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
 ROUTE NO. 22
 ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
 MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,619.50	97.85	227.00	
31	03/12/2006	21.760	3.00	0.90	0.025	2.70	0.07	0.16	LHS
32	03/12/2006	25.480	2.20	1.30	0.025	2.86	0.07	0.17	LHS
33	03/12/2006	25.480	1.40	1.10	0.025	1.54	0.04	0.09	LHS
34	03/12/2006	25.660	2.70	0.90	0.025	2.43	0.06	0.14	LHS
35	03/12/2006	25.675	1.40	1.20	0.025	1.68	0.04	0.10	LHS
36	03/12/2006	25.683	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	03/12/2006	25.687	1.10	1.00	0.025	1.10	0.03	0.06	LHS
38	03/12/2006	25.690	1.20	0.90	0.025	1.08	0.03	0.06	LHS
39	03/12/2006	26.550	2.20	1.50	0.025	3.30	0.08	0.19	LHS
40	03/12/2006	26.552	1.50	1.20	0.025	1.80	0.05	0.10	LHS
41	04/12/2006	9.030	4.80	1.50	0.075	7.20	0.54	1.25	LHS
42	04/12/2006	23.620	3.10	0.90	0.025	2.79	0.07	0.16	LHS
43	04/12/2006	23.621	2.50	0.90	0.025	2.25	0.06	0.13	LHS
44	04/12/2006	23.627	3.00	0.90	0.025	2.70	0.07	0.16	LHS
45	04/12/2006	23.637	4.80	1.00	0.025	4.80	0.12	0.28	LHS
46	04/12/2006	23.660	1.50	1.00	0.050	1.50	0.08	0.17	LHS
47	04/12/2006	23.660	5.90	1.00	0.025	5.90	0.15	0.34	LHS
48	04/12/2006	26.660	1.40	0.90	0.025	1.26	0.03	0.07	LHS
49	04/12/2006	28.740	1.50	1.10	0.025	1.65	0.04	0.10	LHS
50	04/12/2006	29.260	1.40	1.00	0.025	1.40	0.04	0.08	LHS
51	04/12/2006	29.980	1.50	0.90	0.025	1.35	0.03	0.08	LHS
52	04/12/2006	29.990	1.30	1.00	0.025	1.30	0.03	0.08	LHS
53	04/12/2006	31.392	3.40	1.00	0.025	3.40	0.09	0.20	LHS
54	04/12/2006	31.397	1.50	1.00	0.025	1.50	0.04	0.09	LHS
55	04/12/2006	32.948	2.10	0.70	0.025	1.47	0.04	0.09	RHS
56	04/12/2006	32.962	2.60	0.80	0.025	2.08	0.05	0.12	RHS
TOTAL :						2,681.74	99.81	231.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	140.38	4.26	9.88	
1	01/12/2006	0.985	2.00	0.90	0.025	1.80	0.05	0.10	LHS
2	01/12/2006	0.990	2.50	1.00	0.025	2.50	0.06	0.15	LHS
3	01/12/2006	0.992	1.00	0.80	0.025	0.80	0.02	0.05	LHS
4	01/12/2006	1.725	1.90	1.10	0.025	2.09	0.05	0.12	LHS
5	01/12/2006	1.735	3.40	1.00	0.025	3.40	0.09	0.20	LHS
6	01/12/2006	1.740	1.10	1.20	0.025	1.32	0.03	0.08	LHS
7	01/12/2006	1.746	3.10	1.20	0.025	3.72	0.09	0.22	LHS
8	01/12/2006	1.757	2.60	1.00	0.025	2.60	0.07	0.15	LHS
9	01/12/2006	1.770	0.80	0.80	0.025	0.64	0.02	0.04	LHS
10	01/12/2006	1.772	0.90	0.80	0.025	0.72	0.02	0.04	LHS
11	01/12/2006	1.850	0.90	0.90	0.025	0.81	0.02	0.05	RHS
12	01/12/2006	1.840	1.00	0.90	0.025	0.90	0.02	0.05	RHS
13	01/12/2006	1.838	1.60	1.20	0.025	1.92	0.05	0.11	RHS
14	01/12/2006	1.660	1.00	0.90	0.025	0.90	0.02	0.05	RHS
15	01/12/2006	1.620	1.30	1.10	0.025	1.43	0.04	0.08	RHS
16	01/12/2006	1.320	1.20	0.90	0.025	1.08	0.03	0.06	RHS
17	01/12/2006	1.250	1.30	0.80	0.025	1.04	0.03	0.06	RHS
18	01/12/2006	1.248	1.10	1.00	0.025	1.10	0.03	0.06	RHS
19	01/12/2006	1.228	1.10	0.80	0.025	0.88	0.02	0.05	RHS
20	01/12/2006	0.860	1.20	1.00	0.025	1.20	0.03	0.07	RHS
21	01/12/2006	0.850	1.10	1.00	0.025	1.10	0.03	0.06	RHS
22	01/12/2006	0.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
23	01/12/2006	0.230	1.00	0.90	0.025	0.90	0.02	0.05	RHS
24	01/12/2006	0.229	0.80	0.80	0.025	0.64	0.02	0.04	RHS
25	01/12/2006	0.228	0.90	0.80	0.025	0.72	0.02	0.04	RHS
26	01/12/2006	0.227	1.10	0.80	0.025	0.88	0.02	0.05	RHS
27	01/12/2006	0.190	1.00	0.90	0.025	0.90	0.02	0.05	RHS
28	01/12/2006	0.130	1.00	0.80	0.025	0.80	0.02	0.05	RHS
29	01/12/2006	0.130	0.80	0.80	0.025	0.64	0.02	0.04	RHS
30	02/12/2006	0.196	1.10	0.80	0.025	0.88	0.02	0.05	LHS
CARRIED FORWARD :						179.89	5.25	12.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	179.89	5.25	12.17	
31	02/12/2006	0.205	1.10	0.90	0.025	0.99	0.02	0.06	LHS
32	02/12/2006	0.210	1.00	0.80	0.025	0.80	0.02	0.05	LHS
33	02/12/2006	0.050	1.10	0.90	0.025	0.99	0.02	0.06	RHS
34	02/12/2006	0.041	3.00	0.90	0.025	2.70	0.07	0.16	RHS
35	02/12/2006	0.040	1.30	1.00	0.025	1.30	0.03	0.08	RHS
36	02/12/2006	0.030	1.20	1.00	0.025	1.20	0.03	0.07	RHS
37	02/12/2006	0.015	1.50	0.90	0.025	1.35	0.03	0.08	RHS
38	03/12/2006	5.714	1.10	0.70	0.025	0.77	0.02	0.04	LHS
39	03/12/2006	11.329	1.10	0.60	0.025	0.66	0.02	0.04	RHS
40	03/12/2006	8.584	1.60	1.00	0.025	1.60	0.04	0.09	LHS
41	03/12/2006	8.040	1.90	0.80	0.025	1.52	0.04	0.09	RHS
42	03/12/2006	8.095	1.30	0.80	0.025	1.04	0.03	0.06	LHS
43	03/12/2006	8.098	1.70	1.00	0.025	1.70	0.04	0.10	LHS
44	03/12/2006	12.227	2.50	0.80	0.025	2.00	0.05	0.12	LHS
45	06/12/2006	5.260	1.20	1.10	0.025	1.32	0.03	0.08	LHS
46	06/12/2006	5.261	1.10	1.00	0.025	1.10	0.03	0.06	LHS
47	06/12/2006	5.265	1.60	1.00	0.025	1.60	0.04	0.09	LHS
48	06/12/2006	5.893	2.10	0.90	0.025	1.89	0.05	0.11	LHS
49	06/12/2006	5.896	1.20	0.80	0.075	0.96	0.07	0.17	RHS
50	06/12/2006	5.892	1.30	0.70	0.075	0.91	0.07	0.16	RHS
51	06/12/2006	5.580	2.00	1.00	0.025	2.00	0.05	0.12	RHS
52	06/12/2006	5.340	2.40	0.80	0.025	1.92	0.05	0.11	RHS
53	06/12/2006	2.040	1.20	0.70	0.025	0.84	0.02	0.05	RHS
54	07/12/2006	11.814	1.30	0.50	0.075	0.65	0.05	0.11	LHS
55	07/12/2006	11.828	1.30	0.40	0.075	0.52	0.04	0.09	LHS
56	12/12/2006	2.176	1.20	1.00	0.025	1.20	0.03	0.07	LHS
57	12/12/2006	2.177	1.30	1.00	0.025	1.30	0.03	0.08	LHS
58	12/12/2006	2.180	1.10	1.00	0.025	1.10	0.03	0.06	LHS
59	12/12/2006	2.430	1.50	1.10	0.025	1.65	0.04	0.10	LHS
60	12/12/2006	5.430	1.50	1.30	0.025	1.95	0.05	0.11	LHS
CARRIED FORWARD :						219.42	6.39	14.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	219.42	6.39	14.82	
61	12/12/2006	8.493	1.50	1.10	0.025	1.65	0.04	0.10	LHS
62	12/12/2006	15.010	1.70	1.00	0.025	1.70	0.04	0.10	LHS
63	12/12/2006	15.850	2.80	1.00	0.025	2.80	0.07	0.16	LHS
64	12/12/2006	15.854	2.00	1.60	0.025	3.20	0.08	0.19	LHS
65	12/12/2006	15.895	3.20	1.00	0.025	3.20	0.08	0.19	LHS
66	12/12/2006	16.004	2.00	1.20	0.025	2.40	0.06	0.14	LHS
67	12/12/2006	16.004	1.60	1.20	0.025	1.92	0.05	0.11	LHS
68	12/12/2006	16.004	1.90	0.70	0.025	1.33	0.03	0.08	LHS
69	12/12/2006	16.130	0.90	0.80	0.025	0.72	0.02	0.04	LHS
70	14/12/2006	16.540	2.90	0.80	0.025	2.32	0.06	0.13	LHS
71	14/12/2006	16.540	1.40	1.70	0.025	2.38	0.06	0.14	LHS
72	14/12/2006	16.592	2.50	0.90	0.025	2.25	0.06	0.13	LHS
73	14/12/2006	16.808	2.60	0.80	0.025	2.08	0.05	0.12	LHS
74	14/12/2006	17.030	1.10	1.40	0.025	1.54	0.04	0.09	LHS
TOTAL :						248.91	7.13	16.53	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO. 606
 ROAD NAME: JALAN SUSUR SEPANGAR BAY
 MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	698.21	34.50	80.05	
1	02/12/2006	9.330	1.80	2.40	0.050	4.32	0.22	0.50	LHS
2	02/12/2006	9.331	1.70	2.40	0.050	4.08	0.20	0.47	LHS
3	02/12/2006	5.608	2.10	1.50	0.050	3.15	0.16	0.37	RHS
4	02/12/2006	3.910	2.30	1.10	0.075	2.53	0.19	0.44	RHS
5	02/12/2006	9.331	1.80	2.30	0.075	4.14	0.31	0.72	LHS
TOTAL :						716.43	35.58	82.55	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	49.78	2.18	5.03	
1	10/12/2006	0.310	2.00	2.00	0.050	4.00	0.20	0.46	LHS
2	10/12/2006	0.310	1.20	0.90	0.050	1.08	0.05	0.13	LHS
TOTAL :						54.86	2.43	5.62	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : December 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,076.89	391.07	3,467.96	213.15	29.89	243.04	495.05	69.41	564.46
			TOTAL:	3,076.89	391.07	3,467.96	213.15	29.89	243.04	495.05	69.41	564.46

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
 ROUTE NO. 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: December 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM NOVEMBER 2006:						3,076.89	213.15	495.05	
1	12/1/2006	134.200	3.20	1.90	0.08	6.08	0.49	1.14	RHS
2	12/1/2006	134.210	1.40	1.20	0.10	1.68	0.17	0.39	RHS
3	12/1/2006	120.200	1.90	1.40	0.15	2.66	0.40	0.93	LHS
4	12/2/2006	120.100	2.40	1.70	0.05	4.08	0.20	0.46	LHS
5	12/2/2006	120.110	1.10	1.10	0.06	1.21	0.07	0.16	LHS
6	12/2/2006	120.120	2.20	2.00	0.10	4.40	0.44	1.02	LHS
7	12/2/2006	134.400	3.00	1.00	0.05	3.00	0.15	0.35	LHS
8	12/2/2006	134.400	2.40	1.30	0.05	3.12	0.16	0.37	LHS
9	12/2/2006	134.410	1.30	0.30	0.05	0.39	0.02	0.05	LHS
10	12/2/2006	134.410	0.80	0.70	0.05	0.56	0.03	0.07	LHS
11	12/2/2006	134.420	1.60	1.00	0.05	1.60	0.08	0.19	LHS
12	12/2/2006	134.420	0.70	0.60	0.05	0.42	0.02	0.05	LHS
13	12/2/2006	134.430	1.10	0.90	0.05	0.99	0.05	0.12	LHS
14	12/2/2006	134.430	4.10	0.80	0.05	3.28	0.16	0.37	RHS
15	12/2/2006	134.440	2.80	1.50	0.05	4.20	0.21	0.49	RHS
16	04/12/2006	118.500	3.10	2.00	0.10	6.20	0.62	1.44	LHS
17	04/12/2006	119.600	1.30	1.10	0.05	1.43	0.07	0.16	LHS
18	04/12/2006	119.610	1.90	1.30	0.10	2.47	0.25	0.58	LHS
19	04/12/2006	120.200	2.20	0.80	0.10	1.76	0.18	0.42	LHS
20	04/12/2006	121.300	1.40	0.80	0.10	1.12	0.11	0.26	RHS
21	04/12/2006	134.400	3.50	0.90	0.05	3.15	0.16	0.37	RHS
22	04/12/2006	134.410	5.50	1.50	0.05	8.25	0.41	0.95	RHS
23	04/12/2006	135.100	3.10	2.20	0.10	6.82	0.68	1.58	LHS
24	12/6/2006	138.400	2.80	1.20	0.05	3.36	0.17	0.39	LHS
25	12/6/2006	138.410	1.90	1.60	0.10	3.04	0.30	0.70	LHS
26	06/12/2006	131.800	1.50	0.80	0.05	1.20	0.06	0.14	RHS
27	06/12/2006	131.810	0.90	0.60	0.05	0.54	0.03	0.07	LHS
28	06/12/2006	131.600	0.40	0.40	0.05	0.16	0.01	0.02	RHS
29	06/12/2006	131.610	1.10	0.30	0.05	0.33	0.02	0.05	RHS
30	06/12/2006	131.500	1.40	0.40	0.05	0.56	0.03	0.07	RHS
CARRIED FORWARD:						3,154.95	218.90	508.41	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: December 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,154.95	218.90	508.41	
31	06/12/2006	131.510	1.00	0.80	0.05	0.80	0.04	0.09	RHS
32	06/12/2006	131.520	2.10	0.50	0.05	1.05	0.05	0.12	RHS
33	12/7/2006	141.100	1.40	1.10	0.05	1.54	0.08	0.19	RHS
34	12/7/2006	141.110	0.80	0.60	0.05	0.48	0.02	0.05	RHS
35	12/7/2006	141.120	0.60	0.40	0.05	0.24	0.01	0.02	RHS
36	12/7/2006	141.130	1.50	1.50	0.05	2.25	0.11	0.26	RHS
37	12/7/2006	141.140	5.00	1.40	0.05	7.00	0.35	0.81	LHS
38	12/7/2006	141.000	2.00	1.60	0.05	3.20	0.16	0.37	LHS
39	12/7/2006	141.010	1.50	0.80	0.05	1.20	0.06	0.14	LHS
40	12/7/2006	141.020	2.50	1.60	0.05	4.00	0.20	0.46	LHS
41	12/7/2006	141.030	5.30	0.70	0.05	3.71	0.19	0.44	LHS
42	12/7/2006	141.040	6.70	0.60	0.05	4.02	0.20	0.46	LHS
43	12/9/2006	141.050	1.50	0.60	0.05	0.90	0.05	0.12	LHS
44	12/9/2006	141.060	5.70	1.30	0.05	7.41	0.37	0.86	LHS
45	12/9/2006	141.070	1.50	0.60	0.05	0.90	0.05	0.12	LHS
46	12/9/2006	141.080	2.00	1.40	0.05	2.80	0.14	0.32	LHS
47	12/9/2006	138.400	2.60	1.00	0.05	2.60	0.13	0.30	LHS
48	12/9/2006	138.410	3.30	1.30	0.05	4.29	0.21	0.49	LHS
49	12/9/2006	137.400	2.00	1.20	0.05	2.40	0.12	0.28	RHS
50	12/9/2006	136.000	1.60	1.20	0.05	1.92	0.10	0.23	LHS
51	12/9/2006	136.010	1.30	1.10	0.05	1.43	0.07	0.16	LHS
52	12/9/2006	136.020	3.00	2.50	0.05	7.50	0.38	0.88	RHS
53	12/11/2006	88.000	0.70	0.60	0.10	0.42	0.04	0.09	LHS
54	12/11/2006	88.010	1.10	0.80	0.10	0.88	0.09	0.21	LHS
55	12/11/2006	88.020	1.50	0.80	0.05	1.20	0.06	0.14	LHS
56	12/11/2006	88.030	0.70	0.50	0.05	0.35	0.02	0.05	RHS
57	12/11/2006	88.040	0.50	0.40	0.05	0.20	0.01	0.02	RHS
58	12/11/2006	87.800	1.50	1.00	0.05	1.50	0.08	0.19	LHS
59	12/11/2006	87.810	0.60	0.60	0.05	0.36	0.02	0.05	LHS
60	12/11/2006	87.820	0.50	0.40	0.05	0.20	0.01	0.02	LHS
CARRIED FORWARD:						3,221.70	222.32	516.35	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: December 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,221.70	222.32	516.35	
61	12/11/2006	87.900	0.90	0.80	0.10	0.72	0.07	0.16	RHS
62	12/11/2006	87.910	3.30	1.40	0.05	4.62	0.23	0.53	LHS
63	12/13/2006	57.800	1.90	1.90	0.15	3.61	0.54	1.25	LHS
64	12/13/2006	57.810	2.00	1.20	0.20	2.40	0.48	1.11	LHS
65	12/14/2006	57.820	3.10	2.50	0.15	7.75	1.16	2.69	LHS
66	12/14/2006	57.830	3.10	2.20	0.15	6.82	1.02	2.37	LHS
67	12/14/2006	57.840	5.80	1.80	0.05	10.44	0.52	1.21	LHS
68	12/16/2006	55.600	1.20	1.00	0.06	1.20	0.07	0.16	RHS
69	12/16/2006	57.200	0.80	0.60	0.06	0.48	0.03	0.07	LHS
70	12/16/2006	53.800	0.80	0.70	0.06	0.56	0.03	0.07	RHS
71	12/16/2006	53.810	0.80	0.70	0.05	0.56	0.03	0.07	RHS
72	12/16/2006	53.820	0.60	0.40	0.05	0.24	0.01	0.02	RHS
73	12/16/2006	57.800	3.10	0.80	0.05	2.48	0.12	0.28	LHS
74	12/16/2006	57.810	1.80	0.80	0.05	1.44	0.07	0.16	LHS
75	12/16/2006	57.820	1.20	1.10	0.05	1.32	0.07	0.16	LHS
76	12/16/2006	57.830	1.70	1.30	0.05	2.21	0.11	0.26	LHS
77	12/18/2006	85.100	3.70	1.30	0.15	4.81	0.72	1.67	RHS
78	12/18/2006	85.110	3.70	1.30	0.15	4.81	0.72	1.67	LHS
79	12/18/2006	103.500	3.00	2.10	0.05	6.30	0.32	0.74	RHS
80	12/18/2006	103.510	2.30	2.20	0.05	5.06	0.25	0.58	RHS
81	12/19/2006	60.600	3.70	2.00	0.05	7.40	0.37	0.86	RHS
82	12/19/2006	54.300	2.70	1.70	0.05	4.59	0.23	0.53	LHS
83	12/19/2006	54.310	7.00	1.70	0.10	11.90	1.19	2.76	LHS
84	12/21/2006	45.900	4.50	2.30	0.05	10.35	0.52	1.21	RHS
85	12/21/2006	44.000	2.00	1.20	0.10	2.40	0.24	0.56	LHS
86	12/21/2006	44.300	2.60	0.80	0.05	2.08	0.10	0.23	LHS
87	12/21/2006	44.310	1.20	0.80	0.05	0.96	0.05	0.12	LHS
88	12/21/2006	44.320	2.40	1.00	0.05	2.40	0.12	0.28	LHS
89	12/22/2006	75.100	4.60	1.60	0.10	7.36	0.74	1.72	LHS
90	12/23/2006	75.110	6.50	3.40	0.10	22.10	2.21	5.13	LHS
CARRIED FORWARD:						3,361.07	234.66	544.98	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: December 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,361.07	234.66	544.98	
91	12/23/2006	85.700	3.10	2.20	0.10	6.82	0.68	1.58	LHS
92	12/26/2006	46.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
93	12/26/2006	46.000	3.00	0.80	0.05	2.40	0.12	0.28	LHS
94	12/26/2006	46.010	0.80	0.70	0.05	0.56	0.03	0.07	LHS
95	12/26/2006	46.010	0.90	0.50	0.05	0.45	0.02	0.05	LHS
96	12/26/2006	46.020	0.90	0.60	0.05	0.54	0.03	0.07	LHS
97	26/12/2006	46.020	2.70	0.80	0.05	2.16	0.11	0.26	LHS
98	26/12/2006	45.800	3.30	0.80	0.05	2.64	0.13	0.30	LHS
99	12/27/2006	45.810	0.70	0.50	0.05	0.35	0.02	0.05	LHS
100	12/27/2006	45.820	0.70	0.60	0.05	0.42	0.02	0.05	LHS
101	12/27/2006	45.830	1.50	0.40	0.05	0.60	0.03	0.07	LHS
102	12/27/2006	45.840	1.40	0.70	0.05	0.98	0.05	0.12	LHS
103	12/27/2006	45.900	6.60	1.40	0.05	9.24	0.46	1.07	LHS
104	12/27/2006	45.910	6.60	0.70	0.05	4.62	0.23	0.53	LHS
105	12/27/2006	53.300	2.60	0.40	0.05	1.04	0.05	0.12	RHS
106	12/27/2006	53.310	0.40	0.30	0.05	0.12	0.01	0.02	RHS
107	27/12/2006	53.310	0.20	0.20	0.05	0.04	0.00	0.00	RHS
108	27/12/2006	53.400	0.80	0.40	0.05	0.32	0.02	0.05	LHS
109	27/12/2006	53.410	0.90	0.40	0.05	0.36	0.02	0.05	LHS
110	27/12/2006	53.420	0.90	0.40	0.05	0.36	0.02	0.05	LHS
111	27/12/2006	53.430	0.50	0.30	0.05	0.15	0.01	0.02	LHS
112	27/12/2006	53.440	0.70	0.40	0.05	0.28	0.01	0.02	LHS
113	27/12/2006	53.450	0.60	0.40	0.05	0.24	0.01	0.02	LHS
114	27/12/2006	53.460	2.40	1.30	0.05	3.12	0.16	0.37	LHS
115	27/12/2006	53.470	0.80	0.60	0.05	0.48	0.02	0.05	LHS
116	12/28/2006	45.850	6.30	3.30	0.10	20.79	2.08	4.83	LHS
117	12/28/2006	45.860	6.30	3.30	0.10	20.79	2.08	4.83	RHS
118	29/12/2006	45.000	8.60	2.20	0.08	18.92	1.51	3.50	LHS
119	12/30/2006	42.700	0.80	0.50	0.06	0.40	0.02	0.05	RHS
120	12/30/2006	43.000	0.50	0.40	0.06	0.20	0.01	0.02	RHS
CARRIED FORWARD:						3,460.76	242.64	563.53	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
 ROUTE NO. 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: December 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,460.76	242.64	563.53	
121	12/30/2006	43.100	0.90	0.60	0.06	0.54	0.03	0.07	LHS
122	12/30/2006	43.110	1.90	1.20	0.06	2.28	0.14	0.32	LHS
123	12/30/2006	43.120	1.40	0.90	0.05	1.26	0.06	0.14	LHS
124	12/30/2006	43.500	0.70	0.60	0.08	0.42	0.03	0.07	LHS
125	12/30/2006	43.900	0.90	0.60	0.05	0.54	0.03	0.07	RHS
126	12/30/2006	43.910	2.40	0.90	0.05	2.16	0.11	0.26	RHS
127									
128									
129									
130									
131									
132									
133									
134									
135									
136									
137									
138									
139									
140									
141									
142									
143									
144									
145									
146									
147									
148									
149									
150									
CARRIED FORWARD:						3,467.96	243.04	564.46	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	79.50	8.83	88.33	3.98	0.44	4.42	9.22	1.02	10.24
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	470.30	53.99	524.29	23.51	2.70	26.21	54.55	6.26	60.81
3	Papar	01	Jalan Kota Kinabalu - Sindumin	3,152.48	184.30	3,336.78	178.50	9.22	187.72	414.05	21.38	435.43
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	3,941.25	183.58	4,124.83	197.06	9.18	206.24	457.19	21.30	478.49
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,585.60	46.14	1,631.74	79.27	2.31	81.58	183.94	5.35	189.29
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	13.68	-	13.68	0.68	-	0.68	1.59	-	1.59
TOTAL:				9,242.81	476.84	9,719.65	483.00	23.85	506.85	1,120.54	55.31	1,175.85

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						79.50	3.98	9.22	
1	06/12/2006	6.635	0.70	0.40	0.050	0.28	0.01	0.03	RHS
2	06/12/2006	6.735	0.50	0.40	0.050	0.20	0.01	0.02	LHS
3	06/12/2006	7.725	1.30	0.60	0.050	0.78	0.04	0.09	LHS
4	06/12/2006	7.730	0.80	0.60	0.050	0.48	0.02	0.06	LHS
5	06/12/2006	7.740	1.20	0.60	0.050	0.72	0.04	0.08	LHS
6	06/12/2006	7.755	1.30	0.70	0.050	0.91	0.05	0.11	LHS
7	06/12/2006	6.635	2.70	1.40	0.050	3.78	0.19	0.44	LHS
8	06/12/2006	6.368	1.40	1.20	0.050	1.68	0.08	0.19	LHS
TOTAL:						88.33	4.42	10.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						470.30	23.51	54.55	
1	05/12/2006	10.375	2.40	0.80	0.050	1.92	0.10	0.22	LHS
2	05/12/2006	10.375	2.50	0.30	0.050	0.75	0.04	0.09	LHS
3	05/12/2006	10.865	3.20	0.60	0.050	1.92	0.10	0.22	LHS
4	05/12/2006	10.885	3.40	0.70	0.050	2.38	0.12	0.28	LHS
5	05/12/2006	10.885	2.50	0.80	0.050	2.00	0.10	0.23	LHS
6	06/12/2006	10.235	1.20	0.50	0.050	0.60	0.03	0.07	RHS
7	06/12/2006	9.985	2.10	1.00	0.050	2.10	0.11	0.24	RHS
8	06/12/2006	15.060	1.50	1.00	0.050	1.50	0.08	0.17	RHS
9	06/12/2006	15.055	1.00	0.80	0.050	0.80	0.04	0.09	RHS
10	06/12/2006	14.975	2.00	1.40	0.050	2.80	0.14	0.32	RHS
11	06/12/2006	14.560	1.70	1.00	0.050	1.70	0.09	0.20	RHS
12	14/12/2006	15.395	2.30	1.60	0.050	3.68	0.18	0.43	RHS
13	14/12/2006	12.105	4.50	2.00	0.050	9.00	0.45	1.04	RHS
14	14/12/2006	12.115	2.60	1.20	0.050	3.12	0.16	0.36	RHS
15	15/12/2006	15.395	2.80	2.60	0.050	7.28	0.36	0.84	LHS
16	16/12/2006	15.295	2.80	1.00	0.050	2.80	0.14	0.32	LHS
17	16/12/2006	15.310	2.70	1.60	0.050	4.32	0.22	0.50	LHS
18	17/12/2006	15.320	2.80	1.90	0.050	5.32	0.27	0.62	LHS
TOTAL:						524.29	26.21	60.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,152.48	178.50	414.05	
1	04/12/2006	25.185	3.10	2.60	0.050	8.06	0.40	0.93	RHS
2	04/12/2006	25.188	4.20	1.80	0.050	7.56	0.38	0.88	RHS
3	04/12/2006	39.210	1.30	0.60	0.050	0.78	0.04	0.09	RHS
4	04/12/2006	39.230	1.40	0.60	0.050	0.84	0.04	0.10	LHS
5	04/12/2006	39.245	1.50	0.80	0.050	1.20	0.06	0.14	LHS
6	04/12/2006	39.330	2.10	0.90	0.050	1.89	0.09	0.22	LHS
7	04/12/2006	39.332	1.60	1.00	0.050	1.60	0.08	0.19	LHS
8	04/12/2006	39.350	0.90	0.60	0.050	0.54	0.03	0.06	LHS
9	04/12/2006	39.375	1.70	1.00	0.050	1.70	0.09	0.20	LHS
10	05/12/2006	29.720	2.40	1.20	0.050	2.88	0.14	0.33	LHS
11	05/12/2006	29.725	1.60	1.30	0.050	2.08	0.10	0.24	LHS
12	05/12/2006	29.726	1.30	1.20	0.050	1.56	0.08	0.18	LHS
13	05/12/2006	30.175	3.40	1.40	0.050	4.76	0.24	0.55	LHS
14	05/12/2006	32.365	1.80	1.30	0.050	2.34	0.12	0.27	LHS
15	05/12/2006	32.425	2.30	1.20	0.050	2.76	0.14	0.32	LHS
16	05/12/2006	32.543	2.90	1.20	0.050	3.48	0.17	0.40	LHS
17	05/12/2006	53.842	2.10	1.60	0.050	3.36	0.17	0.39	LHS
18	08/12/2006	33.670	3.70	1.50	0.050	5.55	0.28	0.64	RHS
19	08/12/2006	33.685	0.80	0.70	0.050	0.56	0.03	0.06	RHS
20	08/12/2006	33.695	3.20	1.50	0.050	4.80	0.24	0.56	RHS
21	08/12/2006	34.835	3.60	1.20	0.050	4.32	0.22	0.50	LHS
22	08/12/2006	34.840	0.70	0.70	0.050	0.49	0.02	0.06	LHS
23	08/12/2006	34.850	2.00	1.10	0.050	2.20	0.11	0.26	LHS
24	08/12/2006	34.850	3.00	0.90	0.050	2.70	0.14	0.31	LHS
25	08/12/2006	37.660	1.10	1.00	0.050	1.10	0.06	0.13	RHS
26	08/12/2006	37.655	1.30	1.20	0.050	1.56	0.08	0.18	RHS
27	08/12/2006	37.485	1.60	1.40	0.050	2.24	0.11	0.26	LHS
28	08/12/2006	37.475	2.00	1.40	0.050	2.80	0.14	0.32	LHS
29	08/12/2006	37.018	1.40	0.90	0.050	1.26	0.06	0.15	LHS
30	08/12/2006	36.955	1.70	1.00	0.050	1.70	0.09	0.20	LHS
CARRIED FORWARD:						3,231.15	182.43	423.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,231.15	182.43	423.18	
31	08/12/2006	36.950	2.10	1.20	0.050	2.52	0.13	0.29	RHS
32	08/12/2006	34.905	2.00	1.90	0.050	3.80	0.19	0.44	LHS
33	09/12/2006	69.225	5.20	0.70	0.050	3.64	0.18	0.42	LHS
34	09/12/2006	69.225	4.60	0.80	0.050	3.68	0.18	0.43	LHS
35	09/12/2006	69.295	0.80	0.70	0.050	0.56	0.03	0.06	LHS
36	09/12/2006	69.300	3.20	0.90	0.050	2.88	0.14	0.33	LHS
37	09/12/2006	69.405	2.60	0.80	0.050	2.08	0.10	0.24	LHS
38	09/12/2006	69.407	2.80	0.90	0.050	2.52	0.13	0.29	LHS
39	09/12/2006	69.475	1.90	0.90	0.050	1.71	0.09	0.20	LHS
40	09/12/2006	70.705	1.80	0.60	0.050	1.08	0.05	0.13	LHS
41	09/12/2006	70.097	3.50	0.70	0.050	2.45	0.12	0.28	RHS
42	09/12/2006	70.095	2.00	0.80	0.050	1.60	0.08	0.19	RHS
43	09/12/2006	64.985	3.80	1.00	0.050	3.80	0.19	0.44	LHS
44	09/12/2006	69.365	2.60	0.80	0.050	2.08	0.10	0.24	RHS
45	09/12/2006	37.725	5.40	1.40	0.050	7.56	0.38	0.88	LHS
46	11/12/2006	20.885	1.50	1.50	0.050	2.25	0.11	0.26	RHS
47	11/12/2006	21.875	1.80	1.20	0.050	2.16	0.11	0.25	RHS
48	11/12/2006	21.880	1.40	1.10	0.050	1.54	0.08	0.18	RHS
49	11/12/2006	22.030	2.70	1.20	0.050	3.24	0.16	0.38	RHS
50	11/12/2006	22.035	1.00	0.70	0.050	0.70	0.04	0.08	RHS
51	11/12/2006	22.665	1.10	0.80	0.050	0.88	0.04	0.10	RHS
52	11/12/2006	22.760	2.90	1.20	0.050	3.48	0.17	0.40	RHS
53	11/12/2006	23.035	2.90	1.70	0.050	4.93	0.25	0.57	RHS
54	11/12/2006	22.485	1.80	1.60	0.050	2.88	0.14	0.33	LHS
55	11/12/2006	23.475	1.50	1.30	0.050	1.95	0.10	0.23	RHS
56	11/12/2006	23.530	1.10	0.50	0.050	0.55	0.03	0.06	RHS
57	11/12/2006	23.665	2.30	0.60	0.050	1.38	0.07	0.16	RHS
58	13/12/2006	39.731	1.20	0.70	0.050	0.84	0.04	0.10	RHS
59	13/12/2006	39.733	1.70	0.80	0.050	1.36	0.07	0.16	LHS
60	13/12/2006	54.400	5.10	1.60	0.050	8.16	0.41	0.95	RHS
CARRIED FORWARD:						3,309.41	186.35	432.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,309.41	186.35	432.25	
61	13/12/2006	54.415	5.60	1.80	0.050	10.08	0.50	1.17	RHS
62	13/12/2006	54.435	6.30	0.70	0.050	4.41	0.22	0.51	RHS
63	15/12/2006	53.175	9.20	1.40	0.050	12.88	0.64	1.49	RHS
TOTAL:						3,336.78	187.72	435.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,941.25	197.06	457.19	
1	01/12/2006	6.180	1.00	0.80	0.050	0.80	0.04	0.09	RHS
2	01/12/2006	6.178	0.40	0.40	0.050	0.16	0.01	0.02	RHS
3	01/12/2006	6.176	0.40	0.40	0.050	0.16	0.01	0.02	RHS
4	01/12/2006	6.118	0.60	0.60	0.050	0.36	0.02	0.04	LHS
5	01/12/2006	6.180	0.80	0.80	0.050	0.64	0.03	0.07	LHS
6	01/12/2006	6.182	0.60	0.60	0.050	0.36	0.02	0.04	LHS
7	01/12/2006	6.184	0.80	0.80	0.050	0.64	0.03	0.07	LHS
8	01/12/2006	6.725	0.80	0.80	0.050	0.64	0.03	0.07	LHS
9	01/12/2006	6.730	0.80	0.80	0.050	0.64	0.03	0.07	LHS
10	01/12/2006	6.780	1.00	0.80	0.050	0.80	0.04	0.09	LHS
11	01/12/2006	6.785	1.00	0.80	0.050	0.80	0.04	0.09	LHS
12	01/12/2006	6.805	0.80	0.80	0.050	0.64	0.03	0.07	LHS
13	01/12/2006	6.795	3.00	0.60	0.050	1.80	0.09	0.21	RHS
14	01/12/2006	6.785	1.00	0.60	0.050	0.60	0.03	0.07	RHS
15	01/12/2006	6.770	1.20	0.60	0.050	0.72	0.04	0.08	RHS
16	01/12/2006	6.768	1.20	1.00	0.050	1.20	0.06	0.14	RHS
17	01/12/2006	6.725	0.60	0.60	0.050	0.36	0.02	0.04	RHS
18	01/12/2006	6.720	1.20	1.00	0.050	1.20	0.06	0.14	RHS
19	01/12/2006	6.990	1.00	0.80	0.050	0.80	0.04	0.09	RHS
20	01/12/2006	6.998	1.00	0.80	0.050	0.80	0.04	0.09	LHS
21	01/12/2006	6.999	0.80	0.80	0.050	0.64	0.03	0.07	LHS
22	02/12/2006	14.294	2.00	0.60	0.050	1.20	0.06	0.14	LHS
23	02/12/2006	14.310	0.60	0.60	0.050	0.36	0.02	0.04	LHS
24	02/12/2006	14.312	1.00	0.40	0.050	0.40	0.02	0.05	LHS
25	02/12/2006	14.316	0.80	0.60	0.050	0.48	0.02	0.06	LHS
26	02/12/2006	14.318	0.80	0.80	0.050	0.64	0.03	0.07	LHS
27	02/12/2006	14.320	1.00	0.80	0.050	0.80	0.04	0.09	LHS
28	02/12/2006	14.322	2.00	0.80	0.050	1.60	0.08	0.19	LHS
29	02/12/2006	14.940	1.00	0.80	0.050	0.80	0.04	0.09	RHS
30	02/12/2006	14.840	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						3,963.49	198.17	459.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,963.49	198.17	459.77	
31	02/12/2006	14.820	1.20	1.00	0.050	1.20	0.06	0.14	RHS
32	02/12/2006	17.495	1.20	1.00	0.050	1.20	0.06	0.14	RHS
33	02/12/2006	17.492	1.00	1.00	0.050	1.00	0.05	0.12	RHS
34	02/12/2006	17.490	2.00	0.60	0.050	1.20	0.06	0.14	RHS
35	02/12/2006	17.488	1.00	0.80	0.050	0.80	0.04	0.09	RHS
36	02/12/2006	17.305	1.00	0.80	0.050	0.80	0.04	0.09	RHS
37	02/12/2006	17.296	1.80	0.80	0.050	1.44	0.07	0.17	RHS
38	02/12/2006	17.280	2.00	0.60	0.050	1.20	0.06	0.14	RHS
39	02/12/2006	17.260	1.00	0.80	0.050	0.80	0.04	0.09	RHS
40	02/12/2006	17.250	0.80	0.60	0.050	0.48	0.02	0.06	RHS
41	02/12/2006	17.220	1.00	0.80	0.050	0.80	0.04	0.09	RHS
42	02/12/2006	17.218	1.00	0.60	0.050	0.60	0.03	0.07	RHS
43	04/12/2006	14.288	1.00	1.00	0.050	1.00	0.05	0.12	LHS
44	04/12/2006	14.294	1.00	0.60	0.050	0.60	0.03	0.07	LHS
45	04/12/2006	14.296	1.60	1.00	0.050	1.60	0.08	0.19	LHS
46	04/12/2006	14.305	1.40	1.00	0.050	1.40	0.07	0.16	LHS
47	04/12/2006	14.308	0.60	0.60	0.050	0.36	0.02	0.04	LHS
48	04/12/2006	14.316	1.00	0.80	0.050	0.80	0.04	0.09	RHS
49	04/12/2006	14.314	1.00	0.60	0.050	0.60	0.03	0.07	RHS
50	04/12/2006	14.308	2.00	0.60	0.050	1.20	0.06	0.14	RHS
51	04/12/2006	14.305	2.00	0.60	0.050	1.20	0.06	0.14	RHS
52	04/12/2006	14.298	3.00	1.00	0.050	3.00	0.15	0.35	RHS
53	04/12/2006	14.296	0.80	0.80	0.050	0.64	0.03	0.07	RHS
54	04/12/2006	14.290	1.40	0.60	0.050	0.84	0.04	0.10	RHS
55	04/12/2006	14.288	1.80	0.60	0.050	1.08	0.05	0.13	RHS
56	04/12/2006	16.600	1.20	1.00	0.050	1.20	0.06	0.14	RHS
57	04/12/2006	17.280	1.00	0.80	0.050	0.80	0.04	0.09	RHS
58	04/12/2006	17.290	1.20	0.80	0.050	0.96	0.05	0.11	RHS
59	05/12/2006	3.160	1.00	0.80	0.050	0.80	0.04	0.09	RHS
60	05/12/2006	3.110	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						3,993.89	199.69	463.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,993.89	199.69	463.30	
61	05/12/2006	5.280	0.80	0.80	0.050	0.64	0.03	0.07	LHS
62	05/12/2006	5.389	1.20	0.60	0.050	0.72	0.04	0.08	LHS
63	05/12/2006	5.462	0.80	0.60	0.050	0.48	0.02	0.06	LHS
64	05/12/2006	5.505	0.40	0.40	0.050	0.16	0.01	0.02	RHS
65	05/12/2006	5.750	0.80	0.60	0.050	0.48	0.02	0.06	LHS
66	05/12/2006	5.900	1.20	0.60	0.050	0.72	0.04	0.08	RHS
67	05/12/2006	5.915	0.60	0.60	0.050	0.36	0.02	0.04	LHS
68	05/12/2006	6.005	1.00	0.80	0.050	0.80	0.04	0.09	RHS
69	06/12/2006	18.352	0.40	0.40	0.050	0.16	0.01	0.02	RHS
70	06/12/2006	18.350	1.80	0.60	0.050	1.08	0.05	0.13	RHS
71	06/12/2006	18.290	1.10	1.00	0.050	1.10	0.06	0.13	RHS
72	06/12/2006	18.288	0.60	0.60	0.050	0.36	0.02	0.04	RHS
73	06/12/2006	17.330	1.20	1.00	0.050	1.20	0.06	0.14	RHS
74	06/12/2006	7.005	0.80	0.80	0.050	0.64	0.03	0.07	LHS
75	06/12/2006	7.010	0.80	0.60	0.050	0.48	0.02	0.06	LHS
76	06/12/2006	7.012	0.80	0.60	0.050	0.48	0.02	0.06	RHS
77	06/12/2006	12.956	1.40	1.00	0.050	1.40	0.07	0.16	RHS
78	06/12/2006	26.280	1.00	1.00	0.050	1.00	0.05	0.12	LHS
79	06/12/2006	26.350	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	06/12/2006	26.335	0.80	0.80	0.050	0.64	0.03	0.07	RHS
81	06/12/2006	26.060	1.00	0.80	0.050	0.80	0.04	0.09	RHS
82	06/12/2006	26.050	2.00	1.20	0.050	2.40	0.12	0.28	RHS
83	06/12/2006	26.046	1.80	0.80	0.050	1.44	0.07	0.17	RHS
84	06/12/2006	26.044	1.00	0.80	0.050	0.80	0.04	0.09	RHS
85	06/12/2006	26.015	1.00	0.80	0.050	0.80	0.04	0.09	RHS
86	06/12/2006	26.010	1.00	0.80	0.050	0.80	0.04	0.09	RHS
87	06/12/2006	25.990	3.00	1.00	0.050	3.00	0.15	0.35	RHS
88	06/12/2006	32.140	1.00	0.80	0.050	0.80	0.04	0.09	LHS
89	06/12/2006	32.150	1.00	1.00	0.050	1.00	0.05	0.12	LHS
90	06/12/2006	32.160	2.00	0.40	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						4,020.23	201.01	466.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,020.23	201.01	466.35	
91	06/12/2006	32.150	0.80	0.60	0.050	0.48	0.02	0.06	RHS
92	06/12/2006	32.140	1.00	0.80	0.050	0.80	0.04	0.09	RHS
93	06/12/2006	39.170	1.00	0.60	0.050	0.60	0.03	0.07	LHS
94	06/12/2006	39.178	1.10	0.60	0.050	0.66	0.03	0.08	LHS
95	06/12/2006	39.220	1.00	0.80	0.050	0.80	0.04	0.09	RHS
96	06/12/2006	39.530	0.80	0.80	0.050	0.64	0.03	0.07	LHS
97	06/12/2006	39.788	0.60	0.40	0.050	0.24	0.01	0.03	LHS
98	07/12/2006	14.294	2.00	0.60	0.050	1.20	0.06	0.14	LHS
99	07/12/2006	14.310	0.40	0.40	0.050	0.16	0.01	0.02	LHS
100	07/12/2006	19.200	3.00	1.00	0.050	3.00	0.15	0.35	LHS
101	07/12/2006	19.305	0.60	0.60	0.050	0.36	0.02	0.04	LHS
102	07/12/2006	19.310	1.20	1.00	0.050	1.20	0.06	0.14	LHS
103	07/12/2006	32.135	1.20	0.80	0.050	0.96	0.05	0.11	LHS
104	07/12/2006	32.148	0.80	0.80	0.050	0.64	0.03	0.07	LHS
105	07/12/2006	38.600	1.80	1.20	0.050	2.16	0.11	0.25	RHS
106	07/12/2006	38.602	1.80	1.20	0.050	2.16	0.11	0.25	RHS
107	08/12/2006	24.520	3.10	1.00	0.050	3.10	0.16	0.36	RHS
108	08/12/2006	24.518	2.80	1.20	0.050	3.36	0.17	0.39	RHS
109	08/12/2006	24.516	1.80	0.80	0.050	1.44	0.07	0.17	RHS
110	08/12/2006	24.514	2.40	1.20	0.050	2.88	0.14	0.33	RHS
111	08/12/2006	24.512	2.60	1.00	0.050	2.60	0.13	0.30	RHS
112	08/12/2006	24.511	1.80	1.00	0.050	1.80	0.09	0.21	RHS
113	08/12/2006	24.510	2.00	0.80	0.050	1.60	0.08	0.19	RHS
114	08/12/2006	24.508	1.00	0.60	0.050	0.60	0.03	0.07	RHS
115	08/12/2006	24.506	1.00	1.00	0.050	1.00	0.05	0.12	RHS
116	08/12/2006	24.504	0.80	0.80	0.050	0.64	0.03	0.07	RHS
117	08/12/2006	24.500	1.00	1.00	0.050	1.00	0.05	0.12	RHS
118	08/12/2006	24.498	0.80	0.80	0.050	0.64	0.03	0.07	RHS
119	08/12/2006	28.400	14.00	0.80	0.050	11.20	0.56	1.30	RHS
120	08/12/2006	28.920	1.20	0.60	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD:						4,068.87	203.44	471.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,068.87	203.44	471.99	
121	08/12/2006	32.080	1.20	1.00	0.050	1.20	0.06	0.14	LHS
122	08/12/2006	32.086	1.40	1.00	0.050	1.40	0.07	0.16	LHS
123	08/12/2006	32.090	2.00	1.20	0.050	2.40	0.12	0.28	LHS
124	08/12/2006	32.078	1.00	1.00	0.050	1.00	0.05	0.12	RHS
125	08/12/2006	32.070	2.00	1.00	0.050	2.00	0.10	0.23	RHS
126	08/12/2006	32.074	0.80	0.80	0.050	0.64	0.03	0.07	RHS
127	08/12/2006	32.072	0.80	0.80	0.050	0.64	0.03	0.07	RHS
128	12/12/2006	24.520	3.60	1.00	0.050	3.60	0.18	0.42	LHS
129	12/12/2006	24.522	3.60	1.00	0.050	3.60	0.18	0.42	LHS
130	12/12/2006	24.524	1.80	1.00	0.050	1.80	0.09	0.21	LHS
131	12/12/2006	24.526	1.00	0.80	0.050	0.80	0.04	0.09	LHS
132	12/12/2006	24.528	1.00	0.80	0.050	0.80	0.04	0.09	LHS
133	12/12/2006	19.886	1.60	1.00	0.050	1.60	0.08	0.19	RHS
134	12/12/2006	19.880	1.60	1.00	0.050	1.60	0.08	0.19	RHS
135	12/12/2006	19.878	1.60	1.00	0.050	1.60	0.08	0.19	RHS
136	12/12/2006	16.980	1.80	1.00	0.050	1.80	0.09	0.21	RHS
137	12/12/2006	16.978	0.60	0.60	0.050	0.36	0.02	0.04	RHS
138	12/12/2006	15.820	1.20	1.00	0.050	1.20	0.06	0.14	RHS
139	12/12/2006	14.838	1.20	0.80	0.050	0.96	0.05	0.11	RHS
140	12/12/2006	14.720	1.00	0.60	0.050	0.60	0.03	0.07	RHS
141	12/12/2006	14.628	0.80	0.80	0.050	0.64	0.03	0.07	RHS
142	12/12/2006	14.622	0.80	0.60	0.050	0.48	0.02	0.06	RHS
143	12/12/2006	16.342	1.00	1.00	0.050	1.00	0.05	0.12	RHS
144	12/12/2006	16.258	0.80	0.80	0.050	0.64	0.03	0.07	RHS
145	15/12/2006	31.230	2.20	1.20	0.050	2.64	0.13	0.31	RHS
146	15/12/2006	31.228	1.00	1.00	0.050	1.00	0.05	0.12	RHS
147	15/12/2006	31.226	1.00	1.00	0.050	1.00	0.05	0.12	RHS
148	15/12/2006	31.225	2.20	1.80	0.050	3.96	0.20	0.46	RHS
149	15/12/2006	31.224	0.80	0.80	0.050	0.64	0.03	0.07	RHS
150	15/12/2006	31.223	1.00	0.60	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD:						4,111.07	205.55	476.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,111.07	205.55	476.89	
151	15/12/2006	31.222	1.80	1.00	0.050	1.80	0.09	0.21	RHS
152	15/12/2006	31.220	2.00	1.00	0.050	2.00	0.10	0.23	RHS
153	15/12/2006	31.220	1.80	0.80	0.050	1.44	0.07	0.17	RHS
154	15/12/2006	31.219	0.60	0.60	0.050	0.36	0.02	0.04	RHS
155	15/12/2006	31.218	1.80	0.80	0.050	1.44	0.07	0.17	RHS
156	15/12/2006	31.216	2.80	1.00	0.050	2.80	0.14	0.32	LHS
157	15/12/2006	31.215	0.80	0.60	0.050	0.48	0.02	0.06	RHS
158	15/12/2006	31.214	0.80	0.60	0.050	0.48	0.02	0.06	RHS
159	15/12/2006	31.212	0.60	0.60	0.050	0.36	0.02	0.04	RHS
160	15/12/2006	31.211	0.80	0.80	0.050	0.64	0.03	0.07	LHS
161	15/12/2006	31.210	0.60	0.60	0.050	0.36	0.02	0.04	RHS
162	15/12/2006	31.208	1.00	0.80	0.050	0.80	0.04	0.09	LHS
163	15/12/2006	31.220	1.00	0.40	0.050	0.40	0.02	0.05	LHS
164	15/12/2006	31.222	1.00	0.40	0.050	0.40	0.02	0.05	LHS
TOTAL:						4,124.83	206.24	478.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,585.60	79.27	183.94	
1	01/12/2006	8.359	1.20	0.80	0.050	0.96	0.05	0.11	LHS
2	01/12/2006	8.654	1.00	0.80	0.050	0.80	0.04	0.09	LHS
3	01/12/2006	8.657	2.00	1.00	0.050	2.00	0.10	0.23	LHS
4	01/12/2006	8.659	1.20	0.80	0.050	0.96	0.05	0.11	LHS
5	01/12/2006	8.661	0.80	0.80	0.050	0.64	0.03	0.07	LHS
6	01/12/2006	15.459	2.00	1.10	0.050	2.20	0.11	0.26	LHS
7	01/12/2006	15.578	1.10	1.00	0.050	1.10	0.06	0.13	LHS
8	01/12/2006	10.109	1.20	0.80	0.050	0.96	0.05	0.11	RHS
9	01/12/2006	9.869	1.00	0.80	0.050	0.80	0.04	0.09	RHS
10	01/12/2006	9.865	1.00	0.80	0.050	0.80	0.04	0.09	RHS
11	01/12/2006	8.399	1.40	0.80	0.050	1.12	0.06	0.13	RHS
12	01/12/2006	8.395	1.20	0.60	0.050	0.72	0.04	0.08	RHS
13	01/12/2006	8.369	1.00	0.80	0.050	0.80	0.04	0.09	RHS
14	07/12/2006	8.339	1.00	0.80	0.050	0.80	0.04	0.09	LHS
15	07/12/2006	8.341	2.00	1.00	0.050	2.00	0.10	0.23	LHS
16	07/12/2006	8.354	1.00	0.80	0.050	0.80	0.04	0.09	LHS
17	07/12/2006	8.357	0.40	0.40	0.050	0.16	0.01	0.02	LHS
18	07/12/2006	8.349	1.20	0.80	0.050	0.96	0.05	0.11	RHS
19	07/12/2006	8.347	0.60	0.40	0.050	0.24	0.01	0.03	RHS
20	07/12/2006	8.345	1.60	0.80	0.050	1.28	0.06	0.15	RHS
21	07/12/2006	8.343	1.60	0.80	0.050	1.28	0.06	0.15	RHS
22	07/12/2006	8.119	2.40	1.00	0.050	2.40	0.12	0.28	RHS
23	07/12/2006	7.329	0.80	0.80	0.050	0.64	0.03	0.07	RHS
24	07/12/2006	7.329	0.80	0.80	0.050	0.64	0.03	0.07	RHS
25	14/12/2006	1.753	1.00	0.80	0.050	0.80	0.04	0.09	RHS
26	14/12/2006	9.977	1.80	1.20	0.050	2.16	0.11	0.25	LHS
27	14/12/2006	9.999	1.20	0.80	0.050	0.96	0.05	0.11	LHS
28	14/12/2006	10.019	1.00	1.00	0.050	1.00	0.05	0.12	LHS
29	14/12/2006	10.023	1.00	0.80	0.050	0.80	0.04	0.09	LHS
30	14/12/2006	10.189	2.00	1.00	0.050	2.00	0.10	0.23	LHS
CARRIED FORWARD:						1,618.38	80.91	187.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,618.38	80.91	187.74	
31	14/12/2006	10.209	0.80	0.80	0.050	0.64	0.03	0.07	LHS
32	14/12/2006	10.213	2.00	1.00	0.050	2.00	0.10	0.23	RHS
33	14/12/2006	10.219	1.00	0.60	0.050	0.60	0.03	0.07	RHS
34	14/12/2006	10.369	1.80	1.00	0.050	1.80	0.09	0.21	LHS
35	14/12/2006	10.769	1.00	0.60	0.050	0.60	0.03	0.07	LHS
36	14/12/2006	10.771	0.60	0.60	0.050	0.36	0.02	0.04	LHS
37	14/12/2006	10.775	0.80	0.40	0.050	0.32	0.02	0.04	LHS
38	14/12/2006	11.269	1.00	0.80	0.050	0.80	0.04	0.09	LHS
39	14/12/2006	11.271	1.00	0.60	0.050	0.60	0.03	0.07	RHS
40	14/12/2006	12.269	1.00	1.00	0.050	1.00	0.05	0.12	RHS
41	14/12/2006	12.273	1.00	0.60	0.050	0.60	0.03	0.07	RHS
42	14/12/2006	13.869	1.80	1.00	0.050	1.80	0.09	0.21	RHS
43	14/12/2006	13.829	1.80	0.80	0.050	1.44	0.07	0.17	RHS
44	14/12/2006	13.799	1.00	0.80	0.050	0.80	0.04	0.09	RHS
TOTAL:						1,631.74	81.58	189.29	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	567.55	38.16	605.71	30.41	2.45	32.86	70.72	5.68	76.40
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	129.19	12.42	141.61	6.16	0.42	6.58	14.30	0.97	15.27
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	40.06	-	40.06	1.44	-	1.44	3.34	-	3.34
TOTAL:				736.80	50.58	787.38	38.01	2.87	40.88	88.36	6.65	95.01

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	567.55	30.41	70.72	
1	01/12/2006	97.843	1.90	1.40	0.10	2.66	0.27	0.63	RHS
2	01/12/2006	98.902	2.20	1.60	0.075	3.52	0.26	0.60	RHS
3	01/12/2006	98.898	1.70	1.60	0.075	2.72	0.20	0.46	RHS
4	01/12/2006	98.040	1.10	1.00	0.075	1.10	0.08	0.19	RHS
5	01/12/2006	98.100	1.60	1.20	0.05	1.92	0.10	0.23	RHS
6	01/12/2006	97.070	1.40	1.30	0.075	1.82	0.14	0.32	RHS
7	01/12/2006	57.829	0.90	0.80	0.05	0.72	0.04	0.09	RHS
8	02/12/2006	95.040	2.60	1.40	0.10	3.64	0.36	0.84	RHS
9	02/12/2006	98.110	1.40	1.20	0.075	1.68	0.13	0.30	RHS
10	02/12/2006	95.557	2.00	1.30	0.075	2.60	0.20	0.46	RHS
11	02/12/2006	95.562	1.60	0.80	0.05	1.28	0.06	0.14	RHS
12	02/12/2006	98.024	2.50	1.10	0.025	2.75	0.07	0.16	RHS
13	07/12/2006	65.085	1.10	0.60	0.05	0.66	0.03	0.07	RHS
14	07/12/2006	82.885	3.60	1.50	0.05	5.40	0.27	0.63	RHS
15	07/12/2006	82.880	0.90	0.80	0.025	0.72	0.02	0.05	RHS
16	12/12/2006	52.113	0.50	0.40	0.05	0.20	0.01	0.02	RHS
17	12/12/2006	52.323	1.40	1.10	0.075	1.54	0.12	0.28	RHS
18	12/12/2006	50.040	0.90	0.40	0.05	0.36	0.02	0.05	RHS
19	12/12/2006	49.320	4.10	0.70	0.025	2.87	0.07	0.16	RHS
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						605.71	32.86	76.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	129.19	6.16	14.30	
1	08/12/2006	119.712	2.30	1.00	0.05	2.30	0.12	0.28	RHS
2	08/12/2006	108.415	1.60	1.00	0.025	1.60	0.04	0.09	RHS
3	08/12/2006	108.221	2.60	0.80	0.05	2.08	0.10	0.23	RHS
4	08/12/2006	107.232	1.30	0.80	0.025	1.04	0.03	0.07	LHS
5	08/12/2006	107.238	3.60	0.80	0.025	2.88	0.07	0.16	LHS
6	08/12/2006	107.238	3.60	0.70	0.025	2.52	0.06	0.14	RHS
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						141.61	6.58	15.27	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	177.573	35.255	212.828	8.894	1.767	10.661	20.642	4.099	24.741
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	206.348	7.880	214.228	10.343	0.395	10.738	24.000	0.916	24.916
3	Beaufort	502	Jalan Beaufort - Menumbok	124.790	0.000	124.790	6.251	0.000	6.251	14.507	0.000	14.507
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	197.300	15.020	212.320	9.885	0.753	10.638	22.941	1.750	24.691
TOTAL:				706.011	58.155	764.166	35.373	2.915	38.288	82.090	6.765	88.855

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT
 ROUTE NO. 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: DECEMBER' 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	177.573	8.894	20.642	-
1	07/12/2006	123.781	1.10	1.50	0.050	1.650	0.083	0.193	RHS
2	07/12/2006	123.788	1.20	2.10	0.050	2.520	0.126	0.292	RHS
3	07/12/2006	123.790	1.30	1.70	0.050	2.210	0.111	0.258	RHS
4	07/12/2006	123.382	1.60	4.30	0.050	6.880	0.344	0.798	RHS
5	08/12/2006	123.406	1.90	2.80	0.050	5.320	0.266	0.617	RHS
6	08/12/2006	123.446	1.50	4.00	0.050	6.000	0.300	0.696	RHS
7	08/12/2006	93.650	0.70	1.30	0.050	0.910	0.046	0.107	LHS
8	08/12/2006	93.652	1.70	1.80	0.050	3.060	0.153	0.355	RHS
9	08/12/2006	95.405	0.70	1.10	0.050	0.770	0.039	0.090	LHS
10	12/12/2006	72.570	0.90	1.00	0.050	0.900	0.045	0.104	LHS
11	12/12/2006	72.575	0.50	0.55	0.050	0.275	0.014	0.032	LHS
12	12/12/2006	72.633	0.35	0.60	0.050	0.210	0.011	0.026	LHS
13	12/12/2006	72.640	0.40	0.50	0.050	0.200	0.010	0.023	LHS
14	12/12/2006	72.760	0.70	0.80	0.050	0.560	0.028	0.065	LHS
15	12/12/2006	72.765	0.60	0.75	0.050	0.450	0.023	0.053	LHS
16	12/12/2006	80.160	0.60	1.60	0.050	0.960	0.048	0.111	RHS
17	12/12/2006	80.214	0.40	1.40	0.050	0.560	0.028	0.065	LHS
18	12/12/2006	80.215	0.50	0.60	0.050	0.300	0.015	0.035	RHS
19	12/12/2006	80.215	0.30	0.50	0.050	0.150	0.008	0.019	LHS
20	12/12/2006	80.216	0.30	0.90	0.050	0.270	0.014	0.032	RHS
21	12/12/2006	80.216	1.00	1.10	0.050	1.100	0.055	0.128	LHS
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						212.828	10.661	24.741	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
 ROUTE NO. 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: DECEMBER' 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	206.348	10.343	24.000	-
1	06/12/2006	137.959	1.10	1.60	0.050	1.760	0.088	0.204	RHS
2	06/12/2006	137.969	1.90	2.70	0.050	5.130	0.257	0.596	RHS
3	06/12/2006	139.547	0.30	0.40	0.050	0.120	0.006	0.014	RHS
4	06/12/2006	139.550	0.40	0.50	0.050	0.200	0.010	0.023	RHS
5	06/12/2006	139.567	0.50	0.50	0.050	0.250	0.013	0.030	RHS
6	06/12/2006	149.360	0.60	0.70	0.050	0.420	0.021	0.049	RHS
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						214.228	10.738	24.916	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
 ROUTE NO. 502
 ROAD NAME: JALAN BEAUFORT - MENUMBOK
 MONTH: DECEMBER' 2006

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	197.300	9.885	22.941	
1	13/12/2006	56.418	1.70	3.80	0.050	6.460	0.323	0.749	LHS
2	13/12/2006	57.405	0.40	0.50	0.050	0.200	0.010	0.023	RHS
3	13/12/2006	57.407	0.40	0.40	0.050	0.160	0.008	0.019	RHS
4	13/12/2006	57.460	0.30	0.40	0.050	0.120	0.006	0.014	RHS
5	13/12/2006	57.462	0.40	0.40	0.050	0.160	0.008	0.019	RHS
6	13/12/2006	57.463	0.30	0.30	0.050	0.090	0.005	0.012	RHS
7	13/12/2006	57.464	0.20	0.30	0.050	0.060	0.003	0.007	RHS
8	13/12/2006	57.465	0.40	0.50	0.050	0.200	0.010	0.023	RHS
9	14/12/2006	57.530	0.30	0.50	0.050	0.150	0.008	0.019	RHS
10	14/12/2006	57.588	0.40	0.40	0.050	0.160	0.008	0.019	RHS
11	14/12/2006	57.590	0.30	0.50	0.050	0.150	0.008	0.019	RHS
12	14/12/2006	57.591	0.30	0.30	0.050	0.090	0.005	0.012	RHS
13	14/12/2006	57.592	0.30	0.40	0.050	0.120	0.006	0.014	RHS
14	14/12/2006	57.593	0.40	1.10	0.050	0.440	0.022	0.051	RHS
15	14/12/2006	57.597	0.30	0.40	0.050	0.120	0.006	0.014	RHS
16	14/12/2006	57.615	0.50	0.60	0.050	0.300	0.015	0.035	RHS
17	14/12/2006	57.630	0.40	0.40	0.050	0.160	0.008	0.019	RHS
18	14/12/2006	57.631	0.40	0.50	0.050	0.200	0.010	0.023	RHS
19	14/12/2006	57.762	0.40	1.40	0.050	0.560	0.028	0.065	LHS
20	14/12/2006	57.763	0.80	2.00	0.050	1.600	0.080	0.186	RHS
21	14/12/2006	57.848	0.80	1.60	0.050	1.280	0.064	0.148	RHS
22	14/12/2006	57.850	0.80	2.40	0.050	1.920	0.096	0.223	RHS
23	14/12/2006	57.859	0.40	0.80	0.050	0.320	0.016	0.037	RHS
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						212.320	10.638	24.691	

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH136.132

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 102.400 @ RHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CRACK SEALING
GRAND SUMMARY

MONTH: DECEMBER 2006

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8,150.12	604.00	8,754.12
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	8,686.00	1,742.00	10,428.00
Kudat	01	Jalan Kota Kinabalu-Kudat	5,964.00	1,005.00	6,969.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	623.60	0.00	623.60
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	410.10	0.00	410.10
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	293.70	0.00	293.70
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	154.30	0.00	154.30
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	1,245.80	965.10	2,210.90
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	38.90	106.70	145.60
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	24.90	191.00	215.90
Beaufort	01	Jalan Kota Kinabalu-Sindumin	2,688.75	0.00	2,688.75
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,742.99	0.00	1,742.99
Kuala Penyu	502	Jalan Beaufort-Menumbok	209.93	0.00	209.93
TOTAL			30,233.09	4,613.80	34,846.89

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

MONTH : DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	8,150.12	604.00	8,754.12
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	8,686.00	1,742.00	10,428.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	5,964.00	1,005.00	6,969.00
TOTAL:				22,800.12	3,351.00	26,151.12

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			9987.00	
91	13/12/2006	136.132	10.00	
92	13/12/2006	136.132	10.00	
93	13/12/2006	136.132	16.00	
94	13/12/2006	136.132	14.00	
95	13/12/2006	136.132	18.00	
96	13/12/2006	136.132	17.00	
97	13/12/2006	136.132	13.00	
98	13/12/2006	136.132	12.00	
99	13/12/2006	136.132	15.00	
100	13/12/2006	136.132	15.00	
101	13/12/2006	136.132	19.00	
102	13/12/2006	136.132	11.00	
103	13/12/2006	136.132	16.00	
104	13/12/2006	136.132	14.00	
105	13/12/2006	136.132	12.00	
106	13/12/2006	136.132	18.00	
107	13/12/2006	136.132	10.00	
108	13/12/2006	136.132	10.00	
109	13/12/2006	136.132	12.00	
110	13/12/2006	136.132	18.00	
111	13/12/2006	136.132	15.00	
112	13/12/2006	136.132	15.00	
113	13/12/2006	136.132	18.00	
114	13/12/2006	136.132	12.00	
115	13/12/2006	136.132	16.00	
116	13/12/2006	136.132	14.00	
117	13/12/2006	136.132	15.00	
118	13/12/2006	136.132	17.00	
119	13/12/2006	136.132	13.00	
120	13/12/2006	136.132	10.00	
CARRIED FORWARD :			10412.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: DECEMBER 2006

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			10412.00	
121	13/12/2006	136.132	16.00	
122				
123				
124				
125				
126				
127				
128				
129				
130				
131				
132				
133				
134				
135				
136				
137				
138				
139				
140				
141				
142				
143				
144				
145				
146				
147				
148				
149				
150				

BALANCE END OF DECEMBER :	10428.00	
----------------------------------	-----------------	--

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: December 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	623.60	-	623.60
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL:					0.00	623.60

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : December 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	154.30	-	154.30
TOTAL:				154.30	-	154.30

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month: DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	410.10	-	410.10
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	293.70	-	293.70
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL:				703.80	-	703.80

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,245.80	965.10	2,210.90
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	38.90	106.70	145.60
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	24.90	191.00	215.90
TOTAL:				1,309.60	1,262.80	2,572.40

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			1,245.80	
1	02/12/2006	51.913 to 52.050	49.70	LHS
2	02/12/2006	51.935	6.00	RHS
3	14/12/2006	53.150 to 54.115	137.00	LHS
4	14/12/2006	53.150 to 54.115	34.50	MED
5	14/12/2006	53.150 to 54.115	88.00	RHS
6	15/12/2006	54.115 to 54.300	95.70	LHS
7	15/12/2006	54.115 to 54.300	3.20	MED
8	15/12/2006	54.115 to 54.300	6.50	RHS
9	16/12/2006	54.300 to 54.750	64.00	LHS
10	16/12/2006	54.300 to 54.750	4.00	RHS
11	16/12/2006	54.300 to 54.750	4.80	MED
12	16/12/2006	83.200 to 83.250	21.90	LHS
13	18/12/2006	54.750 to 55.450	168.30	LHS
14	18/12/2006	54.750 to 55.450	34.10	MED
15	18/12/2006	54.750 to 55.450	21.20	RHS
16	19/12/2006	54.450 to 56.100	149.70	LHS
17	19/12/2006	54.450 to 56.100	28.80	MED
18	19/12/2006	54.450 to 56.100	47.70	RHS
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			2,210.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			38.90	
1	01/12/2006	102.080 to 102.384	50.20	RHS
2	01/12/2006	102.070 to 102.250	6.50	LHS
3	08/12/2006	102.400 to 102.669	49.00	RHS
4	08/12/2006	102.440	1.00	LHS
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			145.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: DECEMBER 2006

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :			24.90	
1	13/12/2006	141.965 to 142.160	120.00	LHS
2	13/12/2006	141.965 to 142.160	12.00	MED
3	13/12/2006	149.890 to 150.100	16.00	LHS
4	13/12/2006	149.890 to 150.100	6.00	RHS
5	13/12/2006	149.890 to 150.100	11.00	MED
6	13/12/2006	157.200 to 157.254	18.00	LHS
7	13/12/2006	157.200 to 157.254	8.00	RHS
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
TOTAL			215.90	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	2,688.75	-	2,688.75
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,742.99	-	1,742.99
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	209.93	-	209.93
TOTAL:				4,641.67	0.00	4,641.67

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.469 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: DECEMBER 2006

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	121.75	9.32	131.07
TOTAL				121.75	9.32	131.07

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 501

ROAD NAME: JLN KK - PENAMPANG - LOK KAWI

MONTH: DECEMBER 2006

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					121.75	
1	09/12/2006	0.469	4.80	1.20	5.76	LHS-QEH Traffic Lights
2	09/12/2006	0.449	2.00	1.00	2.00	RHS-QEH Traffic Lights
3	09/12/2006	0.489	2.60	0.60	1.56	RHS-QEH Traffic Lights
TOTAL:					131.07	