

R01

(POTHOLE PATCHING)

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUM IN
LOCATION : CH114.870 (KM 116.630) - LHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUM IN
LOCATION : CH139.438 (KM 141.198) - RHS

R01 POTHOLE PATCHING



B E F O R E



I N P R O G R E S S



A F T E R

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH59.982

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: FEBRUARY 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8.65	8.30	16.95
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	1.10	2.67	3.77
Kudat	01	Jalan Kota Kinabalu-Kudat	13.17	6.05	19.22
Tuaran	01	Jalan Kota Kinabalu-Kudat	13.28	9.52	22.80
	22	Jalan Kota Kinabalu-Sandakan	18.38	17.17	35.55
	503	Jalan Berungis-Kota Belud	1.61	0.00	1.61
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	18.89	3.67	22.56
	01	Jalan Kota Kinabalu-Sindumin	0.62	0.00	0.62
	606	Jalan Susur Sepangar Bay	26.40	3.77	30.17
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	11.63	13.84	25.47
	500	Jalan Kota Kinabalu-Keningau-Tenom	12.89	12.17	25.06
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	4.66	7.26	11.92
Papar	01	Jalan Kota Kinabalu-Sindumin	39.31	81.62	120.93
Ranau	22	Jalan Kota Kinabalu-Sandakan	32.83	52.25	85.08
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	4.85	3.87	8.72
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1.33	0.00	1.33
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.48	0.00	0.48
Beaufort	01	Jalan Kota Kinabalu-Sindumin	7.30	2.71	10.01
	502	Jalan Beaufort-Menumbok	13.01	3.34	16.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1.63	2.07	3.70
Kuala Penyu	502	Jalan Beaufort-Menumbok	7.20	2.43	9.63
TO TAL			239.22	232.71	471.93

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	63.875	23.270	87.145	3.146	1.167	4.313	7.300	2.710	10.010
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	14.010	17.610	31.620	0.702	0.889	1.591	1.631	2.070	3.701
3	Beaufort	502	Jalan Beaufort - Menumbok	125.365	48.730	174.095	5.605	1.437	7.042	13.010	3.337	16.347
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	62.830	22.360	85.190	3.104	1.047	4.151	7.201	2.430	9.631
TOTAL:				266.080	111.970	378.050	12.557	4.540	17.097	29.142	10.547	39.689

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	63.875	3.146	7.300	-
1	19/02/2008	80.947	1.50	1.30	0.050	1.950	0.098	0.227	LHS
2	19/02/2008	80.948	1.30	1.10	0.050	1.430	0.072	0.167	LHS
3	19/02/2008	80.949	1.30	1.10	0.050	1.430	0.072	0.167	LHS
4	19/02/2008	80.950	1.30	1.10	0.050	1.430	0.072	0.167	LHS
5	19/02/2008	113.027	1.70	0.80	0.050	1.360	0.068	0.158	LHS
6	19/02/2008	114.870	0.60	0.40	0.050	0.240	0.012	0.028	LHS
7	25/02/2008	72.763	1.10	0.60	0.050	0.660	0.033	0.077	LHS
8	25/02/2008	82.690	5.20	1.20	0.050	6.240	0.312	0.724	LHS
9	25/02/2008	99.705	0.50	0.30	0.050	0.150	0.008	0.019	LHS
10	25/02/2008	99.718	1.20	1.00	0.050	1.200	0.060	0.139	LHS
11	25/02/2008	99.720	0.40	0.30	0.050	0.120	0.006	0.014	LHS
12	25/02/2008	99.726	0.40	0.40	0.050	0.160	0.008	0.019	LHS
13	25/02/2008	123.699	1.40	0.90	0.050	1.260	0.063	0.146	RHS
14	28/02/2008	74.062	1.60	1.40	0.050	2.240	0.112	0.260	LHS
15	28/02/2008	94.568	0.70	0.50	0.050	0.350	0.018	0.042	RHS
16	28/02/2008	94.569	1.00	0.60	0.050	0.600	0.030	0.070	RHS
17	28/02/2008	96.750	0.50	0.40	0.050	0.200	0.010	0.023	RHS
18	28/02/2008	96.752	1.10	0.90	0.050	0.990	0.050	0.116	RHS
19	28/02/2008	97.070	0.40	0.40	0.050	0.160	0.008	0.019	LHS
20	28/02/2008	97.071	1.00	0.90	0.050	0.900	0.045	0.104	LHS
21	28/02/2008	97.073	0.20	0.20	0.050	0.040	0.002	0.005	LHS
22	28/02/2008	97.074	0.40	0.40	0.050	0.160	0.008	0.019	LHS
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						87.145	4.313	10.010	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	14.010	0.702	1.631	-
1	21/02/2008	139.438	0.60	0.40	0.050	0.240	0.012	0.028	RHS
2	21/02/2008	139.447	0.90	0.50	0.050	0.450	0.023	0.053	RHS
3	21/02/2008	139.870	0.40	0.30	0.050	0.120	0.006	0.014	LHS
4	21/02/2008	139.873	0.70	0.50	0.050	0.350	0.018	0.042	LHS
5	21/02/2008	139.875	0.50	0.30	0.050	0.150	0.008	0.019	LHS
6	21/02/2008	139.900	0.70	0.30	0.050	0.210	0.011	0.026	LHS
7	21/02/2008	139.905	1.00	0.70	0.050	0.700	0.035	0.081	LHS
8	21/02/2008	139.906	1.60	1.00	0.050	1.600	0.080	0.186	LHS
9	21/02/2008	139.909	0.30	0.30	0.050	0.090	0.005	0.012	LHS
10	21/02/2008	140.115	2.00	2.00	0.050	4.000	0.200	0.464	RHS
11	21/02/2008	140.130	0.90	0.70	0.050	0.630	0.032	0.074	RHS
12	21/02/2008	140.395	0.40	0.30	0.050	0.120	0.006	0.014	RHS
13	21/02/2008	156.450	0.70	0.50	0.050	0.350	0.018	0.042	RHS
14	21/02/2008	156.685	0.50	0.50	0.050	0.250	0.013	0.030	RHS
15	21/02/2008	156.690	0.30	0.30	0.050	0.090	0.005	0.012	RHS
16	22/02/2008	139.500	0.40	0.40	0.050	0.160	0.008	0.019	RHS
17	22/02/2008	139.502	0.80	0.70	0.050	0.560	0.028	0.065	RHS
18	22/02/2008	139.505	0.70	0.60	0.050	0.420	0.021	0.049	RHS
19	22/02/2008	139.507	0.50	0.30	0.050	0.150	0.008	0.019	RHS
20	22/02/2008	139.508	0.40	0.20	0.050	0.080	0.004	0.009	RHS
21	22/02/2008	139.550	0.20	0.20	0.050	0.040	0.002	0.005	RHS
22	22/02/2008	139.556	0.30	0.30	0.050	0.090	0.005	0.012	RHS
23	22/02/2008	139.557	0.40	0.30	0.050	0.120	0.006	0.014	RHS
24	22/02/2008	139.557	0.30	0.30	0.050	0.090	0.005	0.012	LHS
25	22/02/2008	139.559	0.30	0.20	0.050	0.060	0.003	0.007	RHS
26	22/02/2008	139.56	0.60	0.50	0.050	0.300	0.015	0.035	RHS
27	22/02/2008	139.569	0.70	0.50	0.050	0.350	0.018	0.042	RHS
28	22/02/2008	139.580	0.40	0.40	0.050	0.160	0.008	0.019	RHS
29	22/02/2008	139.590	0.30	0.30	0.050	0.090	0.005	0.012	RHS
30	22/02/2008	139.592	0.30	0.30	0.050	0.090	0.005	0.012	RHS
CARRIED FORWARD:						26.120	1.315	3.059	

BROUGHT FORWARD:			-	-	-	26.120	1.315	3.059	-
31	22/02/2008	139.6	0.40	0.30	0.050	0.120	0.006	0.014	RHS
32	22/02/2008	139.606	0.60	0.50	0.050	0.300	0.015	0.035	RHS
33	22/02/2008	139.615	1.60	0.60	0.050	0.960	0.048	0.111	RHS
34	22/02/2008	139.992	0.50	0.40	0.050	0.200	0.010	0.023	RHS
35	22/02/2008	140.005	0.50	0.50	0.050	0.250	0.013	0.030	RHS
36	26/02/2008	139.430	1.20	0.60	0.050	0.720	0.036	0.084	RHS
37	26/02/2008	139.432	0.00	0.40	0.050	0.000	0.000	0.000	LHS
38	26/02/2008	139.433	0.30	0.30	0.050	0.090	0.005	0.012	LHS
39	26/02/2008	139.435	0.40	0.40	0.050	0.160	0.008	0.019	RHS
40	26/02/2008	139.907	1.10	1.00	0.050	1.100	0.055	0.128	LHS
41	26/02/2008	139.910	0.40	0.30	0.050	0.120	0.006	0.014	LHS
42	26/02/2008	156.290	1.70	0.80	0.050	1.360	0.068	0.158	LHS
43	26/02/2008	156.291	0.40	0.30	0.050	0.120	0.006	0.014	LHS
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						31.620	1.591	3.701	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	125.365	5.605	13.010	
1	04/02/2008	1.560	0.80	0.60	0.050	0.480	0.024	0.056	LHS
2	04/02/2008	6.881	0.70	0.60	0.050	0.420	0.021	0.049	LHS
3	04/02/2008	6.882	3.20	1.10	0.050	3.520	0.176	0.408	LHS
4	04/02/2008	16.400	3.50	2.20	0.020	7.700	0.154	0.357	LHS
5	04/02/2008	16.410	3.50	2.20	0.020	7.700	0.154	0.357	RHS
6	05/02/2008	19.060	1.70	1.50	0.020	2.550	0.051	0.118	LHS
7	05/02/2008	19.063	2.70	0.90	0.020	2.430	0.049	0.114	RHS
8	05/02/2008	19.065	4.20	2.40	0.020	10.080	0.202	0.469	LHS
9	09/01/2008	9.060	1.50	0.30	0.050	0.450	0.023	0.053	LHS
10	09/01/2008	9.090	0.40	0.30	0.050	0.120	0.006	0.014	LHS
11	09/01/2008	9.148	0.70	0.50	0.050	0.350	0.018	0.042	LHS
12	09/01/2008	9.174	0.40	0.30	0.050	0.120	0.006	0.014	LHS
13	09/01/2008	9.176	0.70	0.60	0.050	0.420	0.021	0.049	LHS
14	09/01/2008	9.198	0.50	0.40	0.050	0.200	0.010	0.023	LHS
15	09/01/2008	9.200	0.40	0.40	0.050	0.160	0.008	0.019	LHS
16	09/01/2008	9.220	0.40	0.30	0.050	0.120	0.006	0.014	RHS
17	09/01/2008	9.255	0.50	0.30	0.050	0.150	0.008	0.019	LHS
18	09/01/2008	9.258	0.50	0.40	0.050	0.200	0.010	0.023	LHS
19	09/01/2008	9.270	0.60	0.50	0.050	0.300	0.015	0.035	LHS
20	09/01/2008	9.271	0.30	0.30	0.050	0.090	0.005	0.012	LHS
21	09/01/2008	9.290	0.40	0.40	0.050	0.160	0.008	0.019	RHS
22	09/01/2008	9.302	1.00	0.60	0.050	0.600	0.030	0.070	LHS
23	09/01/2008	9.348	0.60	0.30	0.050	0.180	0.009	0.021	LHS
24	09/01/2008	9.349	0.30	0.30	0.050	0.090	0.005	0.012	LHS
25	09/01/2008	9.465	1.10	0.30	0.050	0.330	0.017	0.039	LHS
26	09/01/2008	9.760	1.20	0.40	0.050	0.480	0.024	0.056	LHS
27	19/02/2008	13.160	4.10	1.10	0.030	4.510	0.135	0.313	RHS
28	19/02/2008	13.175	1.70	0.80	0.050	1.360	0.068	0.158	RHS
29	28/02/2008	6.165	0.50	0.20	0.050	0.100	0.005	0.012	LHS
30	28/02/2008	6.167	1.50	0.70	0.050	1.050	0.053	0.123	LHS
CARRIED FORWARD:						171.785	6.926	16.078	

	BROUGHT FORWARD:		-	-	-	171.785	6.926	16.078	-
31	28/02/2008	9.950	1.60	1.10	0.050	1.760	0.088	0.204	LHS
32	28/02/2008	11.061	1.00	0.40	0.050	0.400	0.020	0.046	RHS
33	28/02/2008	11.062	0.50	0.30	0.050	0.150	0.008	0.019	RHS
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
	CARRIED FORWARD:					174.095	7.042	16.347	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	62.830	3.104	7.201	
1	06/02/2008	34.595	2.60	1.30	0.050	3.380	0.169	0.392	RHS
2	06/02/2008	39.370	1.20	0.80	0.050	0.960	0.048	0.111	LHS
3	06/02/2008	40.190	0.60	0.40	0.020	0.240	0.005	0.012	RHS
4	06/02/2008	40.192	0.80	0.40	0.020	0.320	0.006	0.014	RHS
5	06/02/2008	40.198	0.60	0.30	0.020	0.180	0.004	0.009	LHS
6	06/02/2008	40.200	0.60	0.40	0.020	0.240	0.005	0.012	LHS
7	06/02/2008	40.204	0.70	0.40	0.020	0.280	0.006	0.014	LHS
8	06/02/2008	41.887	1.10	0.70	0.020	0.770	0.015	0.035	RHS
9	06/02/2008	42.980	0.90	0.50	0.020	0.450	0.009	0.021	LHS
10	15/02/2008	34.763	0.70	0.50	0.050	0.350	0.018	0.042	RHS
11	15/02/2008	34.820	2.50	2.30	0.050	5.750	0.288	0.668	RHS
12	15/02/2008	39.558	0.90	0.70	0.050	0.630	0.032	0.074	RHS
13	15/02/2008	39.600	0.80	0.50	0.050	0.400	0.020	0.046	RHS
14	15/02/2008	51.550	0.40	0.30	0.050	0.120	0.006	0.014	LHS
15	15/02/2008	51.552	0.40	0.30	0.050	0.120	0.006	0.014	RHS
16	15/02/2008	51.553	0.30	0.30	0.050	0.090	0.005	0.012	RHS
17	15/02/2008	51.555	0.30	0.20	0.050	0.060	0.003	0.007	LHS
18	15/02/2008	51.641	0.60	0.40	0.050	0.240	0.012	0.028	LHS
19	15/02/2008	51.690	0.40	0.30	0.050	0.120	0.006	0.014	LHS
20	15/02/2008	57.400	0.50	0.20	0.050	0.100	0.005	0.012	RHS
21	26/02/2008	27.838	0.60	0.40	0.050	0.240	0.012	0.028	LHS
22	26/02/2008	33.430	1.50	1.50	0.050	2.250	0.113	0.262	LHS
23	26/02/2008	33.557	3.90	1.30	0.050	5.070	0.254	0.589	LHS
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						85.190	4.151	9.631	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	46.82	58.91	105.73	2.08	1.66	3.74	4.85	3.87	8.72
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	15.51	-	15.51	0.58	-	0.58	1.33	-	1.33
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	7.78	-	7.78	0.21	-	0.21	0.48	-	0.48
TOTAL:				70.11	58.91	129.02	2.87	1.66	4.53	6.66	3.87	10.53

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						46.82	2.08	4.85	
1	2/4/2008	82.883	9.60	3.20	0.025	30.72	0.77	1.79	RHS
2	2/4/2008	82.765	1.30	1.00	0.050	1.30	0.07	0.16	LHS
3	2/4/2008	72.755	0.70	0.70	0.050	0.49	0.02	0.05	LHS
4	2/4/2008	82.767	3.20	0.50	0.025	1.60	0.04	0.09	LHS
5	2/4/2008	82.788	0.80	0.70	0.025	0.56	0.01	0.02	RHS
6	2/4/2008	82.612	1.60	0.50	0.025	0.80	0.02	0.05	RHS
7	2/4/2008	82.560	1.00	0.60	0.050	0.60	0.03	0.07	LHS
8	2/4/2008	81.843	1.50	1.00	0.025	1.50	0.04	0.09	LHS
9	2/5/2008	78.761	1.10	1.00	0.050	1.10	0.06	0.14	LHS
10	2/5/2008	78.760	1.10	0.70	0.050	0.77	0.04	0.09	LHS
11	2/5/2008	72.250	2.00	1.00	0.025	2.00	0.05	0.12	RHS
12	2/5/2008	72.310	0.70	0.70	0.050	0.49	0.02	0.05	LHS
13	2/6/2008	66.075	1.20	1.00	0.025	1.20	0.03	0.07	RHS
14	2/6/2008	66.089	1.90	1.00	0.025	1.90	0.05	0.12	LHS
15	2/6/2008	65.906	1.10	0.80	0.025	0.88	0.02	0.05	RHS
16	2/6/2008	65.884	1.00	0.70	0.025	0.70	0.02	0.05	RHS
17	2/6/2008	65.850	1.50	0.90	0.025	1.35	0.03	0.07	RHS
18	2/6/2008	65.086	0.90	0.60	0.025	0.54	0.01	0.02	RHS
19	2/16/2008	70.800	1.00	0.80	0.025	0.80	0.02	0.05	LHS
20	2/16/2008	64.815	1.30	1.00	0.025	1.30	0.03	0.07	RHS
21	2/16/2008	64.814	1.00	0.70	0.025	0.70	0.02	0.05	RHS
22	2/16/2008	64.797	0.70	0.60	0.025	0.42	0.01	0.02	RHS
23	2/16/2008	64.793	0.70	0.70	0.03	0.49	0.01	0.02	RHS
24	2/20/2008	65.035	1.20	0.80	0.03	0.96	0.02	0.05	RHS
25	2/20/2008	64.815	1.30	1.00	0.03	1.30	0.03	0.07	RHS
26	2/20/2008	64.814	1.00	0.70	0.03	0.70	0.02	0.05	RHS
27	2/20/2008	64.794	0.70	0.60	0.03	0.42	0.01	0.02	RHS
28	2/20/2008	64.793	0.70	0.70	0.03	0.49	0.01	0.02	RHS
29	2/20/2008	67.700	0.70	0.50	0.03	0.35	0.01	0.02	RHS
30	2/20/2008	64.704	0.70	0.60	0.03	0.42	0.01	0.02	RHS
CARRIED FORWARD :						103.67	3.61	8.41	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						103.67	3.61	8.41	
31	2/20/2008	63.812	0.90	0.70	0.050	0.63	0.03	0.07	RHS
32	2/20/2008	64.032	0.90	0.70	0.025	0.63	0.02	0.05	RHS
33	2/21/2008	48.878	2.00	0.40	0.100	0.80	0.08	0.19	LHS
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL						105.73	3.74	8.72	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						15.51	0.58	1.33	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						15.51	0.58	1.33	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						7.78	0.21	0.48	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						7.78	0.21	0.48	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: February 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	245.19	33.97	279.16	8.14	1.58	9.72	18.89	3.67	22.56
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	134.26	102.41	236.67	5.73	4.10	9.83	13.28	9.52	22.80
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	163.71	221.96	385.67	7.92	7.40	15.32	18.38	17.17	35.55
4	Tuaran	503	Jalan Berungis - Kota Belud	17.55	-	17.55	0.69	-	0.69	1.61	-	1.61
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	226.34	46.34	272.68	11.38	1.63	13.01	26.40	3.77	30.17
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
TOTAL:				787.05	404.68	1,191.73	33.86	14.71	48.57	78.56	34.12	112.68

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	245.19	8.14	18.89	
1	02/02/2008	8.850	5.40	1.40	0.025	7.56	0.19	0.44	LHS
2	02/02/2008	9.355	1.80	0.80	0.075	1.44	0.11	0.25	LHS
3	02/02/2008	12.490	1.60	1.00	0.025	1.60	0.04	0.09	LHS
4	02/02/2008	12.550	2.20	1.20	0.025	2.64	0.07	0.15	LHS
5	02/02/2008	12.605	1.10	1.00	0.025	1.10	0.03	0.06	LHS
6	02/02/2008	12.610	3.10	1.00	0.025	3.10	0.08	0.18	LHS
7	02/02/2008	12.610	1.60	1.10	0.025	1.76	0.04	0.10	LHS
8	02/02/2008	14.650	1.00	0.80	0.075	0.80	0.06	0.14	LHS
9	02/02/2008	9.340	1.10	0.90	0.075	0.99	0.07	0.17	RHS
10	02/02/2008	9.305	1.70	0.90	0.075	1.53	0.11	0.27	RHS
11	02/02/2008	9.250	1.90	0.90	0.075	1.71	0.13	0.30	RHS
12	15/02/2008	12.708	1.10	0.70	0.075	0.77	0.06	0.13	RHS
13	15/02/2008	12.707	0.90	0.70	0.075	0.63	0.05	0.11	RHS
14	15/02/2008	12.705	1.00	0.80	0.075	0.80	0.06	0.14	RHS
15	15/02/2008	12.698	1.00	0.90	0.075	0.90	0.07	0.16	RHS
16	15/02/2008	12.696	0.90	0.80	0.075	0.72	0.05	0.13	RHS
17	15/02/2008	12.696	2.00	1.50	0.075	3.00	0.23	0.52	RHS
18	15/02/2008	12.696	1.60	1.00	0.025	1.60	0.04	0.09	RHS
19	19/02/2008	0.605	1.10	0.70	0.075	0.77	0.06	0.13	RHS
20	19/02/2008	0.500	1.10	0.50	0.075	0.55	0.04	0.10	RHS
TOTAL :						279.16	9.72	22.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	226.34	11.38	26.40	
1	14/02/2008	5.525	2.80	1.00	0.025	2.80	0.07	0.16	LHS
2	14/02/2008	5.530	1.80	1.10	0.025	1.98	0.05	0.11	LHS
3	14/02/2008	5.580	1.80	1.30	0.025	2.34	0.06	0.14	LHS
4	14/02/2008	5.580	1.00	0.80	0.025	0.80	0.02	0.05	LHS
5	14/02/2008	5.640	1.60	1.20	0.025	1.92	0.05	0.11	LHS
6	14/02/2008	5.640	1.80	1.20	0.025	2.16	0.05	0.13	LHS
7	14/02/2008	5.646	1.60	1.10	0.075	1.76	0.13	0.31	LHS
8	14/02/2008	5.650	1.60	1.10	0.025	1.76	0.04	0.10	LHS
9	14/02/2008	5.655	1.80	1.10	0.025	1.98	0.05	0.11	LHS
10	14/02/2008	5.660	0.90	1.00	0.025	0.90	0.02	0.05	LHS
11	14/02/2008	5.666	0.90	1.10	0.025	0.99	0.02	0.06	LHS
12	14/02/2008	5.689	0.90	0.90	0.025	0.81	0.02	0.05	LHS
13	14/02/2008	5.690	2.20	1.00	0.025	2.20	0.06	0.13	LHS
14	20/02/2008	3.750	1.50	1.20	0.075	1.80	0.14	0.31	LHS
15	20/02/2008	6.108	1.00	1.50	0.050	1.50	0.08	0.17	RHS
16	20/02/2008	6.108	1.40	1.10	0.050	1.54	0.08	0.18	RHS
17	20/02/2008	6.106	2.10	1.50	0.025	3.15	0.08	0.18	RHS
18	20/02/2008	6.106	0.90	0.80	0.025	0.72	0.02	0.04	RHS
19	20/02/2008	6.104	1.20	1.20	0.050	1.44	0.07	0.17	RHS
20	20/02/2008	6.104	1.80	0.60	0.050	1.08	0.05	0.13	RHS
21	21/02/2008	5.208	1.10	1.60	0.025	1.76	0.04	0.10	LHS
22	21/02/2008	5.208	0.80	1.90	0.025	1.52	0.04	0.09	LHS
23	21/02/2008	5.208	0.60	1.60	0.075	0.96	0.07	0.17	LHS
24	21/02/2008	5.250	0.90	1.80	0.075	1.62	0.12	0.28	RHS
25	21/02/2008	5.250	0.70	0.60	0.075	0.42	0.03	0.07	RHS
26	22/02/2008	5.600	1.10	0.90	0.025	0.99	0.02	0.06	RHS
27	22/02/2008	5.540	1.70	1.00	0.025	1.70	0.04	0.10	RHS
28	22/02/2008	5.208	1.10	3.40	0.025	3.74	0.09	0.22	RHS
TOTAL :						272.68	13.01	30.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	134.26	5.73	13.28	
1	01/02/2008	31.770	2.10	1.50	0.075	3.15	0.24	0.55	LHS
2	01/02/2008	31.770	1.70	0.70	0.075	1.19	0.09	0.21	LHS
3	10/02/2008	33.450	1.20	2.70	0.025	3.24	0.08	0.19	LHS
4	10/02/2008	33.451	1.00	4.00	0.025	4.00	0.10	0.23	LHS
5	10/02/2008	33.455	0.70	1.30	0.025	0.91	0.02	0.05	LHS
6	10/02/2008	33.460	1.00	1.40	0.025	1.40	0.04	0.08	LHS
7	10/02/2008	33.462	0.80	1.40	0.025	1.12	0.03	0.06	LHS
8	10/02/2008	33.650	1.00	1.20	0.025	1.20	0.03	0.07	LHS
9	10/02/2008	33.654	1.00	2.20	0.025	2.20	0.06	0.13	LHS
10	10/02/2008	33.740	1.00	1.20	0.025	1.20	0.03	0.07	LHS
11	10/02/2008	33.770	1.00	3.30	0.025	3.30	0.08	0.19	LHS
12	10/02/2008	33.800	1.00	3.00	0.025	3.00	0.08	0.17	LHS
13	10/02/2008	33.805	0.80	2.30	0.025	1.84	0.05	0.11	LHS
14	10/02/2008	35.788	0.90	1.00	0.075	0.90	0.07	0.16	LHS
15	10/02/2008	35.790	0.80	1.20	0.075	0.96	0.07	0.17	LHS
16	10/02/2008	35.780	1.00	1.30	0.075	1.30	0.10	0.23	RHS
17	16/02/2008	35.160	1.30	0.70	0.075	0.91	0.07	0.16	RHS
18	16/02/2008	35.150	1.00	0.80	0.075	0.80	0.06	0.14	RHS
19	18/02/2008	32.300	0.90	1.10	0.075	0.99	0.07	0.17	RHS
20	18/02/2008	32.290	2.10	1.00	0.075	2.10	0.16	0.37	RHS
21	18/02/2008	31.860	0.70	0.80	0.075	0.56	0.04	0.10	RHS
22	18/02/2008	31.859	1.10	1.10	0.075	1.21	0.09	0.21	RHS
23	19/02/2008	31.850	1.80	1.20	0.050	2.16	0.11	0.25	RHS
24	19/02/2008	31.850	0.70	0.90	0.050	0.63	0.03	0.07	RHS
25	19/02/2008	31.850	1.60	1.20	0.050	1.92	0.10	0.22	RHS
26	21/02/2008	34.300	0.90	0.70	0.075	0.63	0.05	0.11	LHS
27	22/02/2008	31.700	3.70	1.00	0.025	3.70	0.09	0.21	LHS
28	22/02/2008	31.920	1.50	0.80	0.025	1.20	0.03	0.07	LHS
29	22/02/2008	31.920	0.90	1.20	0.025	1.08	0.03	0.06	LHS
30	22/02/2008	31.922	1.30	0.80	0.025	1.04	0.03	0.06	LHS
CARRIED FORWARD :						184.10	7.83	18.15	

BROUGHT FORWARD:			-	-	-	184.10	7.83	18.15	
31	22/02/2008	31.970	1.20	1.00	0.025	1.20	0.03	0.07	LHS
32	22/02/2008	31.980	1.00	1.00	0.050	1.00	0.05	0.12	LHS
33	22/02/2008	32.040	2.80	1.00	0.025	2.80	0.07	0.16	LHS
34	22/02/2008	32.040	2.80	0.90	0.025	2.52	0.06	0.15	LHS
35	22/02/2008	32.203	1.40	0.80	0.025	1.12	0.03	0.06	LHS
36	22/02/2008	32.210	1.30	1.00	0.025	1.30	0.03	0.08	LHS
37	22/02/2008	32.210	0.70	0.60	0.025	0.42	0.01	0.02	LHS
38	22/02/2008	32.550	1.00	0.90	0.025	0.90	0.02	0.05	LHS
39	22/02/2008	32.660	1.50	1.10	0.025	1.65	0.04	0.10	LHS
40	22/02/2008	32.670	1.10	0.70	0.025	0.77	0.02	0.04	LHS
41	22/02/2008	32.671	0.90	0.60	0.025	0.54	0.01	0.03	LHS
42	22/02/2008	33.460	1.00	0.80	0.025	0.80	0.02	0.05	LHS
43	22/02/2008	33.460	2.10	1.10	0.025	2.31	0.06	0.13	LHS
44	22/02/2008	33.460	1.10	0.70	0.025	0.77	0.02	0.04	LHS
45	22/02/2008	33.463	1.10	0.80	0.025	0.88	0.02	0.05	LHS
46	22/02/2008	33.490	2.30	0.90	0.025	2.07	0.05	0.12	LHS
47	22/02/2008	34.050	1.20	1.70	0.025	2.04	0.05	0.12	LHS
48	22/02/2008	34.050	1.80	1.00	0.025	1.80	0.05	0.10	LHS
49	22/02/2008	34.052	1.20	0.90	0.025	1.08	0.03	0.06	LHS
50	22/02/2008	31.750	1.70	0.70	0.050	1.19	0.06	0.14	RHS
51	22/02/2008	31.740	3.90	0.70	0.050	2.73	0.14	0.32	RHS
52	22/02/2008	31.739	0.90	0.60	0.050	0.54	0.03	0.06	RHS
53	22/02/2008	31.715	0.60	0.50	0.050	0.30	0.02	0.03	RHS
54	22/02/2008	31.650	1.40	0.70	0.050	0.98	0.05	0.11	RHS
55	22/02/2008	31.648	1.10	0.80	0.050	0.88	0.04	0.10	RHS
56	22/02/2008	31.646	1.70	0.70	0.050	1.19	0.06	0.14	RHS
57	22/02/2008	31.545	4.20	0.70	0.050	2.94	0.15	0.34	RHS
58	22/02/2008	31.290	6.60	0.90	0.050	5.94	0.30	0.69	RHS
59	22/02/2008	31.275	0.90	0.80	0.050	0.72	0.04	0.08	RHS
60	22/02/2008	30.980	2.50	0.80	0.050	2.00	0.10	0.23	RHS
CARRIED FORWARD :						229.48	9.47	21.96	

BROUGHT FORWARD:			-	-	-	229.48	9.47	21.96	
61	22/02/2008	30.977	1.20	0.70	0.050	0.84	0.04	0.10	RHS
62	22/02/2008	30.755	1.80	1.00	0.050	1.80	0.09	0.21	RHS
63	22/02/2008	30.660	2.40	1.10	0.050	2.64	0.13	0.31	RHS
64	22/02/2008	30.660	0.80	0.70	0.050	0.56	0.03	0.06	RHS
65	22/02/2008	30.460	0.90	0.80	0.050	0.72	0.04	0.08	RHS
66	22/02/2008	30.460	0.90	0.70	0.050	0.63	0.03	0.07	RHS
TOTAL :						236.67	9.83	22.80	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	163.71	7.92	18.38	
1	03/02/2008	38.385	9.30	1.20	0.025	11.16	0.28	0.65	LHS
2	03/02/2008	38.392	2.00	1.40	0.025	2.80	0.07	0.16	LHS
3	03/02/2008	39.550	3.90	1.00	0.025	3.90	0.10	0.23	LHS
4	03/02/2008	39.560	3.80	1.00	0.025	3.80	0.10	0.22	LHS
5	03/02/2008	39.680	9.20	1.10	0.025	10.12	0.25	0.59	LHS
6	03/02/2008	39.690	5.70	1.10	0.025	6.27	0.16	0.36	LHS
7	03/02/2008	39.897	1.40	1.10	0.075	1.54	0.12	0.27	LHS
8	03/02/2008	41.450	2.00	0.80	0.075	1.60	0.12	0.28	LHS
9	03/02/2008	41.460	3.70	0.90	0.075	3.33	0.25	0.58	LHS
10	03/02/2008	41.740	2.60	1.50	0.075	3.90	0.29	0.68	LHS
11	04/02/2008	35.108	2.00	1.30	0.050	2.60	0.13	0.30	LHS
12	04/02/2008	35.207	1.50	1.00	0.050	1.50	0.08	0.17	LHS
13	04/02/2008	35.204	2.80	1.40	0.025	3.92	0.10	0.23	RHS
14	04/02/2008	35.204	1.10	0.80	0.025	0.88	0.02	0.05	RHS
15	04/02/2008	35.150	1.40	1.10	0.050	1.54	0.08	0.18	RHS
16	04/02/2008	34.530	2.80	1.60	0.075	4.48	0.34	0.78	RHS
17	05/02/2008	41.514	2.70	1.10	0.025	2.97	0.07	0.17	LHS
18	05/02/2008	41.530	6.80	1.00	0.025	6.80	0.17	0.39	LHS
19	05/02/2008	41.530	1.00	0.90	0.025	0.90	0.02	0.05	LHS
20	05/02/2008	41.592	5.60	1.20	0.025	6.72	0.17	0.39	LHS
21	05/02/2008	41.614	2.60	1.30	0.050	3.38	0.17	0.39	LHS
22	05/02/2008	41.630	1.90	1.50	0.050	2.85	0.14	0.33	LHS
23	05/02/2008	41.670	2.40	1.00	0.025	2.40	0.06	0.14	LHS
24	05/02/2008	41.750	4.50	1.50	0.025	6.75	0.17	0.39	LHS
25	06/02/2008	36.510	1.10	1.10	0.075	1.21	0.09	0.21	LHS
26	06/02/2008	40.460	1.10	0.90	0.075	0.99	0.07	0.17	LHS
27	06/02/2008	40.240	1.20	0.70	0.075	0.84	0.06	0.15	RHS
28	06/02/2008	39.250	1.70	0.80	0.025	1.36	0.03	0.08	RHS
29	06/02/2008	39.250	6.30	1.10	0.025	6.93	0.17	0.40	RHS
30	06/02/2008	38.070	0.90	0.60	0.075	0.54	0.04	0.09	RHS
CARRIED FORWARD :						271.69	11.84	27.47	

BROUGHT FORWARD:			-	-	-	271.69	11.84	27.47	
31	06/02/2008	32.510	3.20	1.10	0.025	3.52	0.09	0.20	RHS
32	06/02/2008	32.510	1.10	0.80	0.025	0.88	0.02	0.05	RHS
33	06/02/2008	32.400	2.30	1.00	0.075	2.30	0.17	0.40	RHS
34	06/02/2008	32.400	1.40	1.50	0.075	2.10	0.16	0.37	RHS
35	10/02/2008	8.800	4.20	1.80	0.025	7.56	0.19	0.44	LHS
36	10/02/2008	10.590	1.30	1.00	0.025	1.30	0.03	0.08	LHS
37	10/02/2008	10.590	4.30	0.50	0.025	2.15	0.05	0.12	LHS
38	10/02/2008	16.180	1.30	0.80	0.025	1.04	0.03	0.06	RHS
39	10/02/2008	16.180	3.50	1.00	0.025	1.30	0.03	0.08	RHS
40	10/02/2008	16.175	2.10	0.90	0.025	3.15	0.08	0.18	RHS
41	10/02/2008	16.175	2.10	1.30	0.025	2.73	0.07	0.16	RHS
42	10/02/2008	13.190	1.20	0.40	0.075	0.84	0.06	0.15	RHS
43	10/02/2008	13.190	1.00	0.80	0.075	0.96	0.07	0.17	RHS
44	10/02/2008	12.785	4.50	0.70	0.025	0.70	0.02	0.04	RHS
45	10/02/2008	12.780	6.40	1.00	0.025	4.50	0.11	0.26	RHS
46	10/02/2008	12.770	3.00	1.10	0.025	7.04	0.18	0.41	RHS
47	10/02/2008	12.770	3.80	0.60	0.025	1.80	0.05	0.10	RHS
48	11/02/2008	31.450	2.40	1.10	0.025	4.18	0.10	0.24	LHS
49	11/02/2008	31.460	3.20	1.10	0.025	2.64	0.07	0.15	LHS
50	11/02/2008	31.465	4.10	1.10	0.025	3.52	0.09	0.20	LHS
51	11/02/2008	34.740	4.00	1.40	0.050	5.74	0.29	0.67	LHS
52	11/02/2008	34.745	2.60	1.00	0.025	4.00	0.10	0.23	LHS
53	11/02/2008	34.750	4.50	1.20	0.025	3.12	0.08	0.18	LHS
54	11/02/2008	34.655	1.50	1.00	0.025	4.50	0.11	0.26	RHS
55	11/02/2008	34.650	2.60	1.10	0.025	1.65	0.04	0.10	RHS
56	11/02/2008	34.610	1.40	1.00	0.025	2.60	0.07	0.15	RHS
57	11/02/2008	34.600	7.10	1.00	0.025	1.40	0.04	0.08	RHS
58	11/02/2008	34.600	2.80	0.80	0.025	5.68	0.14	0.33	RHS
59	13/02/2008	38.606	1.60	1.00	0.025	2.80	0.07	0.16	LHS
60	13/02/2008	38.670	2.50	1.00	0.025	1.60	0.04	0.09	LHS
CARRIED FORWARD :						358.99	14.47	33.58	

BROUGHT FORWARD:			-	-	-	358.99	14.47	33.58	
61	13/02/2008	38.703	2.60	1.10	0.025	2.86	0.07	0.17	LHS
62	13/02/2008	38.730	4.50	1.10	0.025	4.95	0.12	0.29	LHS
63	13/02/2008	38.730	1.20	0.90	0.025	1.08	0.03	0.06	LHS
64	13/02/2008	38.980	5.60	1.20	0.025	6.72	0.17	0.39	LHS
65	13/02/2008	39.490	1.20	0.90	0.025	1.08	0.03	0.06	LHS
66	13/02/2008	39.490	2.00	1.10	0.025	2.20	0.06	0.13	LHS
67	13/02/2008	39.620	1.40	0.80	0.075	1.12	0.08	0.19	LHS
68	13/02/2008	39.630	4.20	1.00	0.025	4.20	0.11	0.24	LHS
69	15/02/2008	39.700	1.30	1.00	0.075	1.30	0.10	0.23	LHS
70	15/02/2008	39.710	1.30	0.90	0.075	1.17	0.09	0.20	LHS
TOTAL :						385.67	15.32	35.55	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
			-	-	-	17.55	0.69	1.61	
BROUGHT FORWARD:									
TOTAL :						17.55	0.69	1.61	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: February 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	5.31	-	5.31	0.27	-	0.27	0.62	-	0.62
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	100.22	119.27	219.49	5.01	5.96	10.97	11.63	13.84	25.47
3	Papar	01	Jalan Kota Kinabalu - Sindumin	338.91	703.65	1,042.56	16.95	35.18	52.13	39.31	81.62	120.93
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	111.14	104.92	216.06	5.56	5.25	10.81	12.89	12.17	25.06
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	40.16	62.61	102.77	2.01	3.13	5.14	4.66	7.26	11.92
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				595.74	990.45	1,586.19	29.80	49.52	79.32	69.11	114.89	184.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						100.22	5.01	11.63	
1	2/3/2008	15.465	5.10	1.20	0.050	6.12	0.31	0.71	RHS
2	2/3/2008	15.469	2.30	1.20	0.050	2.76	0.14	0.32	RHS
3	2/3/2008	15.460	1.20	1.20	0.050	1.44	0.07	0.17	RHS
4	2/3/2008	15.455	1.20	1.20	0.050	1.44	0.07	0.17	RHS
5	2/5/2008	15.415	1.20	1.20	0.050	1.44	0.07	0.17	RHS
6	2/5/2008	15.410	1.20	1.20	0.050	1.44	0.07	0.17	RHS
7	2/5/2008	15.411	1.20	1.20	0.050	1.44	0.07	0.17	RHS
8	2/5/2008	15.375	1.20	1.20	0.050	1.44	0.07	0.17	RHS
9	2/5/2008	15.376	5.40	1.20	0.050	6.48	0.32	0.75	RHS
10	2/5/2008	15.370	2.10	1.20	0.050	2.52	0.13	0.29	RHS
11	8/6/2008	15.365	3.80	1.20	0.050	4.56	0.23	0.53	RHS
12	8/6/2008	15.361	1.20	1.20	0.050	1.44	0.07	0.17	RHS
13	8/6/2008	15.355	1.20	1.20	0.050	1.44	0.07	0.17	RHS
14	8/6/2008	15.356	4.50	1.20	0.050	5.40	0.27	0.63	RHS
15	2/8/2008	15.350	2.40	1.20	0.050	2.88	0.14	0.33	RHS
16	2/8/2008	15.347	1.20	1.20	0.050	1.44	0.07	0.17	RHS
17	2/8/2008	15.345	1.20	1.20	0.050	1.44	0.07	0.17	RHS
18	2/8/2008	15.338	1.20	1.20	0.050	1.44	0.07	0.17	RHS
19	2/8/2008	15.330	1.20	1.20	0.050	1.44	0.07	0.17	RHS
20	2/8/2008	15.331	1.20	1.20	0.050	1.44	0.07	0.17	RHS
21	2/9/2008	15.325	3.60	1.20	0.050	4.32	0.22	0.50	RHS
22	2/9/2008	15.295	2.40	1.20	0.050	2.88	0.14	0.33	RHS
23	2/9/2008	15.725	1.20	1.20	0.050	1.44	0.07	0.17	RHS
24	2/9/2008	15.270	2.40	1.20	0.050	2.88	0.14	0.33	RHS
25	2/9/2008	15.245	1.20	1.20	0.050	1.44	0.07	0.17	RHS
26	2/10/2008	15.185	1.20	1.20	0.050	1.44	0.07	0.17	RHS
27	2/10/2008	15.160	1.20	1.20	0.050	1.44	0.07	0.17	RHS
28	2/10/2008	14.745	3.60	1.20	0.050	4.32	0.22	0.50	RHS
29	2/10/2008	14.740	3.60	1.20	0.050	4.32	0.22	0.50	RHS
30	2/26/2008	16.135	2.50	1.10	0.050	2.75	0.14	0.32	RHS
CARRIED FORWARD:						176.89	8.84	20.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						176.89	8.84	20.52	
31	2/26/2008	16.138	2.10	0.90	0.050	1.89	0.09	0.22	RHS
32	2/26/2008	16.455	1.40	0.90	0.050	1.26	0.06	0.15	RHS
33	2/26/2008	16.465	1.20	0.80	0.050	0.96	0.05	0.11	RHS
34	2/26/2008	16.495	2.20	0.70	0.050	1.54	0.08	0.18	RHS
35	2/26/2008	17.185	1.30	0.60	0.050	0.78	0.04	0.09	LHS
36	2/26/2008	17.186	0.60	0.50	0.050	0.30	0.02	0.03	LHS
37	2/26/2008	17.187	1.40	0.90	0.050	1.26	0.06	0.15	LHS
38	2/26/2008	17.188	1.60	1.30	0.050	2.08	0.10	0.24	LHS
39	2/26/2008	17.195	1.40	0.90	0.050	1.26	0.06	0.15	LHS
40	2/26/2008	17.198	1.10	0.50	0.050	0.55	0.03	0.06	LHS
41	2/26/2008	17.200	1.10	0.90	0.050	0.99	0.05	0.11	LHS
42	2/26/2008	17.196	1.20	0.90	0.050	1.08	0.05	0.13	LHS
43	2/27/2008	17.195	1.00	0.80	0.050	0.80	0.04	0.09	LHS
44	2/27/2008	17.185	1.00	1.00	0.050	1.00	0.05	0.12	RHS
45	2/27/2008	17.190	1.50	1.30	0.050	1.95	0.10	0.23	RHS
46	2/27/2008	17.195	1.60	0.90	0.050	1.44	0.07	0.17	RHS
47	2/27/2008	17.240	1.80	0.90	0.050	1.62	0.08	0.19	RHS
48	2/27/2008	17.250	1.20	0.80	0.050	0.96	0.05	0.11	RHS
49	2/27/2008	17.251	1.50	1.10	0.050	1.65	0.08	0.19	RHS
50	2/27/2008	17.245	1.80	1.00	0.050	1.80	0.09	0.21	LHS
51	2/27/2008	17.247	1.10	0.70	0.050	0.77	0.04	0.09	LHS
52	2/27/2008	17.255	1.80	1.20	0.050	2.16	0.11	0.25	LHS
53	2/27/2008	17.257	1.00	0.50	0.050	0.50	0.03	0.06	LHS
54	2/27/2008	17.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
55	2/27/2008	17.585	1.70	0.90	0.050	1.53	0.08	0.18	RHS
56	2/27/2008	17.785	0.80	0.60	0.050	0.48	0.02	0.06	RHS
57	2/28/2008	17.875	1.70	0.90	0.050	1.53	0.08	0.18	LHS
58	2/28/2008	17.878	0.60	0.60	0.050	0.36	0.02	0.04	LHS
59	2/28/2008	17.895	2.30	0.90	0.050	2.07	0.10	0.24	RHS
60	2/28/2008	17.896	1.40	1.00	0.050	1.40	0.07	0.16	RHS
CARRIED FORWARD:						214.06	10.70	24.84	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						214.06	10.70	24.84	
61	2/28/2008	17.905	2.40	1.20	0.050	2.88	0.14	0.33	LHS
62	2/28/2008	17.910	1.90	0.90	0.050	1.71	0.09	0.20	RHS
63	2/28/2008	17.935	1.20	0.70	0.050	0.84	0.04	0.10	RHS
TOTAL:						219.49	10.97	25.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						338.91	16.95	39.31	
1	2/1/2008	36.585	1.30	0.90	0.050	1.17	0.06	0.14	LHS
2	2/1/2008	36.460	1.80	0.80	0.050	1.44	0.07	0.17	RHS
3	2/1/2008	36.455	1.20	0.80	0.050	0.96	0.05	0.11	RHS
4	2/1/2008	36.265	1.30	1.00	0.050	1.30	0.07	0.15	LHS
5	2/1/2008	36.235	1.90	0.70	0.050	1.33	0.07	0.15	RHS
6	2/1/2008	36.236	2.00	1.00	0.050	2.00	0.10	0.23	RHS
7	2/1/2008	36.205	2.20	0.60	0.050	1.32	0.07	0.15	RHS
8	2/1/2008	36.200	1.20	1.00	0.050	1.20	0.06	0.14	RHS
9	2/1/2008	36.175	1.00	0.70	0.050	0.70	0.04	0.08	RHS
10	2/1/2008	36.005	2.00	0.80	0.050	1.60	0.08	0.19	LHS
11	2/1/2008	35.875	1.80	1.30	0.050	2.34	0.12	0.27	RHS
12	2/1/2008	35.765	2.30	0.70	0.050	1.61	0.08	0.19	LHS
13	2/1/2008	35.635	1.00	0.80	0.050	0.80	0.04	0.09	RHS
14	2/1/2008	35.630	1.30	0.60	0.050	0.78	0.04	0.09	RHS
15	2/1/2008	35.565	3.00	1.20	0.050	3.60	0.18	0.42	RHS
16	2/1/2008	27.260	2.00	1.40	0.050	2.80	0.14	0.32	RHS
17	2/1/2008	27.255	1.50	1.30	0.050	1.95	0.10	0.23	RHS
18	2/1/2008	27.195	3.50	1.40	0.050	4.90	0.25	0.57	RHS
19	2/4/2008	41.029	1.30	1.30	0.050	1.69	0.08	0.20	RHS
20	2/4/2008	41.025	1.20	1.20	0.050	1.44	0.07	0.17	RHS
21	2/4/2008	41.024	1.30	1.00	0.050	1.30	0.07	0.15	RHS
22	2/4/2008	41.023	1.80	1.30	0.050	2.34	0.12	0.27	RHS
23	2/4/2008	40.995	2.10	1.20	0.050	2.52	0.13	0.29	RHS
24	2/4/2008	41.000	6.90	1.30	0.050	8.97	0.45	1.04	RHS
25	2/4/2008	40.990	4.50	1.00	0.050	4.50	0.23	0.52	RHS
26	2/4/2008	40.988	1.70	1.40	0.050	2.38	0.12	0.28	RHS
27	2/4/2008	40.985	1.00	0.60	0.050	0.60	0.03	0.07	RHS
28	2/4/2008	40.984	1.00	0.30	0.050	0.30	0.02	0.03	RHS
29	2/4/2008	40.983	1.20	1.00	0.050	1.20	0.06	0.14	RHS
30	2/4/2008	40.982	1.30	0.50	0.050	0.65	0.03	0.08	RHS
CARRIED FORWARD:						398.60	19.93	46.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						398.60	19.93	46.23	
31	2/4/2008	40.979	3.00	1.20	0.050	3.60	0.18	0.42	RHS
32	2/4/2008	40.978	3.00	1.20	0.050	3.60	0.18	0.42	RHS
33	2/4/2008	40.967	4.20	1.10	0.050	4.62	0.23	0.54	RHS
34	2/4/2008	40.885	2.70	1.60	0.050	4.32	0.22	0.50	RHS
35	2/4/2008	40.884	1.10	1.00	0.050	1.10	0.06	0.13	RHS
36	2/4/2008	40.883	0.70	0.70	0.050	0.49	0.02	0.06	RHS
37	2/4/2008	40.880	3.20	1.20	0.050	3.84	0.19	0.45	RHS
38	2/4/2008	18.305	1.50	1.00	0.050	1.50	0.08	0.17	RHS
39	2/4/2008	18.308	1.60	1.10	0.050	1.76	0.09	0.20	RHS
40	2/4/2008	18.315	1.60	1.00	0.050	1.60	0.08	0.19	LHS
41	2/4/2008	18.320	1.50	1.00	0.050	1.50	0.08	0.17	LHS
42	2/4/2008	18.323	1.70	1.00	0.050	1.70	0.09	0.20	LHS
43	2/4/2008	18.325	0.60	0.50	0.050	0.30	0.02	0.03	LHS
44	2/4/2008	18.332	1.20	1.10	0.050	1.32	0.07	0.15	LHS
45	2/4/2008	21.855	1.70	1.00	0.050	1.70	0.09	0.20	RHS
46	2/4/2008	21.875	1.70	1.00	0.050	1.70	0.09	0.20	RHS
47	2/4/2008	21.920	0.70	0.60	0.050	0.42	0.02	0.05	RHS
48	2/4/2008	25.185	2.90	1.70	0.050	4.93	0.25	0.57	RHS
49	2/4/2008	25.180	0.60	0.60	0.050	0.36	0.02	0.04	LHS
50	2/4/2008	25.185	1.50	1.10	0.050	1.65	0.08	0.19	LHS
51	2/4/2008	25.187	1.40	0.70	0.050	0.98	0.05	0.11	LHS
52	2/4/2008	25.195	2.50	1.70	0.050	4.25	0.21	0.49	RHS
53	2/4/2008	25.595	2.10	1.20	0.050	2.52	0.13	0.29	RHS
54	2/4/2008	25.610	1.50	1.00	0.050	1.50	0.08	0.17	LHS
55	2/4/2008	20.895	1.80	1.50	0.050	2.70	0.14	0.31	RHS
56	2/4/2008	25.935	1.60	1.20	0.050	1.92	0.10	0.22	RHS
57	2/4/2008	36.835	1.60	1.00	0.050	1.60	0.08	0.19	LHS
58	2/4/2008	36.845	1.20	0.90	0.050	1.08	0.05	0.13	LHS
59	2/4/2008	36.855	1.50	1.00	0.050	1.50	0.08	0.17	RHS
60	2/4/2008	36.885	1.10	0.90	0.050	0.99	0.05	0.11	LHS
CARRIED FORWARD:						459.65	22.99	53.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						459.65	22.99	53.32	
61	2/4/2008	36.935	2.00	1.40	0.050	2.80	0.14	0.32	LHS
62	2/4/2008	37.475	2.10	1.50	0.050	3.15	0.16	0.37	LHS
63	2/5/2008	39.095	1.20	0.80	0.050	0.96	0.05	0.11	LHS
64	2/5/2008	39.096	1.60	0.70	0.050	1.12	0.06	0.13	LHS
65	2/5/2008	39.099	1.00	0.90	0.050	0.90	0.05	0.10	LHS
66	2/5/2008	39.104	0.80	0.70	0.050	0.56	0.03	0.06	LHS
67	2/5/2008	39.105	5.10	0.60	0.050	3.06	0.15	0.35	LHS
68	2/5/2008	39.108	0.90	0.60	0.050	0.54	0.03	0.06	LHS
69	2/5/2008	39.111	1.10	0.50	0.050	0.55	0.03	0.06	LHS
70	2/5/2008	39.112	3.50	1.00	0.050	3.50	0.18	0.41	LHS
71	2/5/2008	39.121	1.40	0.80	0.050	1.12	0.06	0.13	LHS
72	2/5/2008	39.122	1.00	0.80	0.050	0.80	0.04	0.09	LHS
73	2/5/2008	39.123	1.20	0.50	0.050	0.60	0.03	0.07	LHS
74	2/5/2008	39.124	0.30	0.20	0.050	0.06	0.00	0.01	LHS
75	2/5/2008	39.125	0.90	0.50	0.050	0.45	0.02	0.05	LHS
76	2/5/2008	39.126	1.60	0.60	0.050	0.96	0.05	0.11	LHS
77	2/5/2008	39.127	1.00	0.90	0.050	0.90	0.05	0.10	LHS
78	2/5/2008	39.130	0.30	0.20	0.050	0.06	0.00	0.01	LHS
79	2/5/2008	39.131	2.10	1.20	0.050	2.52	0.13	0.29	LHS
80	2/5/2008	39.135	1.40	0.90	0.050	1.26	0.06	0.15	LHS
81	2/5/2008	39.138	1.20	1.20	0.050	1.44	0.07	0.17	LHS
82	2/5/2008	39.139	2.30	1.10	0.050	2.53	0.13	0.29	LHS
83	2/5/2008	39.140	0.80	0.80	0.050	0.64	0.03	0.07	LHS
84	2/5/2008	39.144	1.40	1.00	0.050	1.40	0.07	0.16	LHS
85	2/5/2008	39.147	1.90	1.00	0.050	1.90	0.10	0.22	LHS
86	2/5/2008	39.152	1.20	1.00	0.050	1.20	0.06	0.14	LHS
87	2/5/2008	39.154	1.60	1.10	0.050	1.76	0.09	0.20	LHS
88	2/5/2008	39.156	0.70	0.30	0.050	0.21	0.01	0.02	LHS
89	2/5/2008	39.160	0.40	0.40	0.050	0.16	0.01	0.02	LHS
90	2/5/2008	39.164	0.20	1.10	0.050	0.22	0.01	0.03	LHS
CARRIED FORWARD:						496.98	24.85	57.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						496.98	24.85	57.65	
91	2/5/2008	44.850	1.70	1.20	0.050	2.04	0.10	0.24	LHS
92	2/5/2008	44.795	1.40	1.20	0.050	1.68	0.08	0.19	LHS
93	2/5/2008	44.797	2.00	1.00	0.050	2.00	0.10	0.23	LHS
94	2/5/2008	38.105	1.30	0.90	0.050	1.17	0.06	0.14	RHS
95	2/5/2008	38.075	1.80	1.30	0.050	2.34	0.12	0.27	RHS
96	2/5/2008	37.875	1.20	1.10	0.050	1.32	0.07	0.15	LHS
97	2/5/2008	37.876	1.50	1.30	0.050	1.95	0.10	0.23	LHS
98	2/5/2008	37.675	1.70	1.30	0.050	2.21	0.11	0.26	RHS
99	2/5/2008	37.630	1.70	1.40	0.050	2.38	0.12	0.28	RHS
100	2/5/2008	37.530	0.80	0.70	0.050	0.56	0.03	0.06	LHS
101	2/5/2008	37.525	2.00	1.00	0.050	2.00	0.10	0.23	LHS
102	2/5/2008	37.507	1.90	0.90	0.050	1.71	0.09	0.20	LHS
103	2/5/2008	35.506	0.80	0.60	0.050	0.48	0.02	0.06	LHS
104	2/5/2008	37.502	0.90	0.80	0.050	0.72	0.04	0.08	LHS
105	2/5/2008	37.500	1.50	0.90	0.050	1.35	0.07	0.16	LHS
106	2/5/2008	37.495	2.60	1.00	0.050	2.60	0.13	0.30	LHS
107	2/5/2008	37.490	1.30	1.10	0.050	1.43	0.07	0.17	LHS
108	2/15/2008	24.045	2.20	1.30	0.050	2.86	0.14	0.33	RHS
109	2/15/2008	24.046	2.20	1.50	0.050	3.30	0.17	0.38	RHS
110	2/15/2008	24.050	2.50	1.80	0.050	4.50	0.23	0.52	RHS
111	2/15/2008	24.052	1.60	1.30	0.050	2.08	0.10	0.24	RHS
112	2/15/2008	24.055	1.00	1.30	0.050	1.30	0.07	0.15	RHS
113	2/15/2008	24.056	1.30	1.20	0.050	1.56	0.08	0.18	RHS
114	2/15/2008	24.043	2.40	1.30	0.050	3.12	0.16	0.36	LHS
115	2/15/2008	24.044	1.40	0.80	0.050	1.12	0.06	0.13	LHS
116	2/15/2008	25.835	2.20	1.00	0.050	2.20	0.11	0.26	RHS
117	2/15/2008	26.135	2.10	0.70	0.050	1.47	0.07	0.17	LHS
118	2/15/2008	26.136	1.60	0.60	0.050	0.96	0.05	0.11	LHS
119	2/16/2008	42.645	2.60	1.30	0.050	3.38	0.17	0.39	RHS
120	2/16/2008	34.220	1.10	1.00	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD:						553.87	27.70	64.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						553.87	27.70	64.25	
121	2/16/2008	34.215	1.30	1.20	0.050	1.56	0.08	0.18	RHS
122	2/16/2008	37.727	1.10	1.10	0.050	1.21	0.06	0.14	LHS
123	2/16/2008	32.725	0.80	1.00	0.050	0.80	0.04	0.09	LHS
124	2/16/2008	32.685	2.00	1.20	0.050	2.40	0.12	0.28	LHS
125	2/16/2008	32.685	1.80	1.00	0.050	1.80	0.09	0.21	RHS
126	2/17/2008	42.510	1.90	1.00	0.050	1.90	0.10	0.22	LHS
127	2/17/2008	42.487	1.20	1.10	0.050	1.32	0.07	0.15	LHS
128	2/17/2008	42.485	0.80	0.70	0.050	0.56	0.03	0.06	LHS
129	2/17/2008	41.655	2.20	1.70	0.050	3.74	0.19	0.43	LHS
130	2/17/2008	41.275	1.70	1.40	0.050	2.38	0.12	0.28	LHS
131	2/17/2008	41.270	1.50	1.00	0.050	1.50	0.08	0.17	LHS
132	2/20/2008	27.420	1.40	1.20	0.050	1.68	0.08	0.19	LHS
133	2/20/2008	29.435	1.40	1.10	0.050	1.54	0.08	0.18	RHS
134	2/20/2008	33.655	1.70	1.40	0.050	2.38	0.12	0.28	RHS
135	2/20/2008	34.700	1.00	0.70	0.050	0.70	0.04	0.08	LHS
136	2/20/2008	36.830	1.70	1.30	0.050	2.21	0.11	0.26	RHS
137	2/20/2008	39.635	1.20	1.00	0.050	1.20	0.06	0.14	RHS
138	2/20/2008	39.870	1.90	1.40	0.050	2.66	0.13	0.31	RHS
139	2/21/2008	29.919	3.00	2.10	0.050	6.30	0.32	0.73	LHS
140	2/21/2008	30.045	2.00	1.00	0.050	2.00	0.10	0.23	RHS
141	2/21/2008	30.047	2.00	1.00	0.050	2.00	0.10	0.23	RHS
142	2/21/2008	30.049	2.00	1.20	0.050	2.40	0.12	0.28	RHS
143	2/21/2008	30.155	2.00	1.20	0.050	2.40	0.12	0.28	RHS
144	2/21/2008	30.158	2.40	2.10	0.050	5.04	0.25	0.58	RHS
145	2/21/2008	30.159	4.00	1.20	0.050	4.80	0.24	0.56	RHS
146	2/21/2008	30.160	1.00	0.80	0.050	0.80	0.04	0.09	RHS
147	2/21/2008	34.655	2.40	0.80	0.050	1.92	0.10	0.22	RHS
148	2/21/2008	34.595	1.00	0.80	0.050	0.80	0.04	0.09	RHS
149	2/21/2008	34.584	2.00	1.00	0.050	2.00	0.10	0.23	RHS
150	2/21/2008	34.563	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						616.67	30.84	71.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						616.67	30.84	71.53	
151	2/21/2008	34.559	2.10	1.20	0.050	2.52	0.13	0.29	RHS
152	2/21/2008	34.529	2.00	1.00	0.050	2.00	0.10	0.23	LHS
153	2/21/2008	34.425	0.80	0.60	0.050	0.48	0.02	0.06	RHS
154	2/22/2008	22.743	1.00	0.80	0.050	0.80	0.04	0.09	RHS
155	2/22/2008	22.919	1.00	0.80	0.050	0.80	0.04	0.09	RHS
156	2/22/2008	23.060	1.40	1.00	0.050	1.40	0.07	0.16	RHS
157	2/22/2008	23.062	2.00	1.00	0.050	2.00	0.10	0.23	RHS
158	2/22/2008	23.063	3.00	1.00	0.050	3.00	0.15	0.35	RHS
159	2/22/2008	23.245	0.80	0.60	0.050	0.48	0.02	0.06	RHS
160	2/22/2008	23.281	1.20	1.00	0.050	1.20	0.06	0.14	RHS
161	2/22/2008	23.285	1.60	0.60	0.050	0.96	0.05	0.11	LHS
162	2/22/2008	23.429	1.00	0.80	0.050	0.80	0.04	0.09	LHS
163	2/22/2008	23.873	1.40	1.20	0.050	1.68	0.08	0.19	RHS
164	2/22/2008	23.883	1.20	1.00	0.050	1.20	0.06	0.14	RHS
165	2/22/2008	24.039	2.00	1.00	0.050	2.00	0.10	0.23	RHS
166	2/22/2008	25.745	1.40	1.20	0.050	1.68	0.08	0.19	RHS
167	2/22/2008	26.103	2.00	1.80	0.050	3.60	0.18	0.42	LHS
168	2/22/2008	26.121	2.10	1.20	0.050	2.52	0.13	0.29	LHS
169	2/22/2008	26.125	1.80	1.20	0.050	2.16	0.11	0.25	LHS
170	2/22/2008	26.129	1.00	1.00	0.050	1.00	0.05	0.12	LHS
171	2/22/2008	24.064	1.00	1.00	0.050	1.00	0.05	0.12	RHS
172	2/22/2008	24.062	1.20	0.50	0.050	0.60	0.03	0.07	RHS
173	2/22/2008	24.060	0.70	0.70	0.050	0.49	0.02	0.06	RHS
174	2/22/2008	24.055	1.00	0.90	0.050	0.90	0.05	0.10	RHS
175	2/22/2008	24.053	1.70	1.20	0.050	2.04	0.10	0.24	RHS
176	2/22/2008	24.046	2.00	1.30	0.050	2.60	0.13	0.30	RHS
177	2/22/2008	24.045	1.40	0.60	0.050	0.84	0.04	0.10	RHS
178	2/22/2008	27.515	1.40	1.00	0.050	1.40	0.07	0.16	RHS
179	2/22/2008	27.455	3.10	1.10	0.050	3.41	0.17	0.40	LHS
180	2/22/2008	27.447	1.00	0.70	0.050	0.70	0.04	0.08	RHS
CARRIED FORWARD:						662.93	33.15	76.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						662.93	33.15	76.90	
181	2/22/2008	27.431	1.70	1.20	0.050	2.04	0.10	0.24	RHS
182	2/23/2008	40.720	2.00	1.30	0.050	2.60	0.13	0.30	LHS
183	2/23/2008	40.722	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	2/23/2008	40.725	1.10	1.00	0.050	1.10	0.06	0.13	LHS
185	2/23/2008	40.728	0.80	0.70	0.050	0.56	0.03	0.06	LHS
186	2/23/2008	40.740	1.60	1.00	0.050	1.60	0.08	0.19	LHS
187	2/23/2008	40.745	0.60	0.40	0.050	0.24	0.01	0.03	LHS
188	2/23/2008	40.757	1.10	0.40	0.050	0.44	0.02	0.05	LHS
189	2/23/2008	40.758	0.90	0.80	0.050	0.72	0.04	0.08	LHS
190	2/23/2008	40.759	0.90	0.50	0.050	0.45	0.02	0.05	LHS
191	2/23/2008	40.762	0.80	0.40	0.050	0.32	0.02	0.04	LHS
192	2/23/2008	40.763	0.80	0.50	0.050	0.40	0.02	0.05	LHS
193	2/23/2008	40.765	1.10	0.60	0.050	0.66	0.03	0.08	LHS
194	2/23/2008	40.767	0.90	0.70	0.050	0.63	0.03	0.07	LHS
195	2/23/2008	40.772	0.80	0.50	0.050	0.40	0.02	0.05	LHS
196	2/23/2008	40.775	1.10	1.00	0.050	1.10	0.06	0.13	LHS
197	2/23/2008	40.776	1.20	1.10	0.050	1.32	0.07	0.15	LHS
198	2/23/2008	40.777	1.20	0.50	0.050	0.60	0.03	0.07	LHS
199	2/23/2008	40.778	1.00	1.00	0.050	1.00	0.05	0.12	LHS
200	2/23/2008	40.779	1.00	0.50	0.050	0.50	0.03	0.06	LHS
201	2/23/2008	40.783	1.00	1.00	0.050	1.00	0.05	0.12	LHS
202	2/23/2008	40.785	1.00	0.90	0.050	0.90	0.05	0.10	LHS
203	2/23/2008	40.788	1.20	1.00	0.050	1.20	0.06	0.14	LHS
204	2/23/2008	40.792	1.30	1.30	0.050	1.69	0.08	0.20	LHS
205	2/23/2008	40.793	1.50	0.60	0.050	0.90	0.05	0.10	LHS
206	2/23/2008	40.794	0.40	0.40	0.050	0.16	0.01	0.02	LHS
207	2/23/2008	40.797	1.00	0.50	0.050	0.50	0.03	0.06	LHS
208	2/23/2008	40.810	0.80	0.50	0.050	0.40	0.02	0.05	LHS
209	2/23/2008	40.813	0.50	0.40	0.050	0.20	0.01	0.02	LHS
210	2/23/2008	40.815	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						686.97	34.35	79.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						686.97	34.35	79.68	
211	2/23/2008	40.823	0.70	0.40	0.050	0.28	0.01	0.03	LHS
212	2/23/2008	40.825	2.00	0.70	0.050	1.40	0.07	0.16	LHS
213	2/23/2008	40.830	0.60	0.40	0.050	0.24	0.01	0.03	LHS
214	2/23/2008	40.831	0.40	0.40	0.050	0.16	0.01	0.02	LHS
215	2/23/2008	40.832	0.50	0.40	0.050	0.20	0.01	0.02	LHS
216	2/23/2008	40.833	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	2/23/2008	40.834	0.30	0.30	0.050	0.09	0.00	0.01	LHS
218	2/23/2008	40.835	0.90	0.90	0.050	0.81	0.04	0.09	LHS
219	2/23/2008	40.837	1.00	0.90	0.050	0.90	0.05	0.10	LHS
220	2/23/2008	40.839	1.60	0.50	0.050	0.80	0.04	0.09	LHS
221	2/23/2008	40.840	1.00	0.90	0.050	0.90	0.05	0.10	LHS
222	2/23/2008	40.843	0.40	0.40	0.050	0.16	0.01	0.02	LHS
223	2/23/2008	40.844	0.40	0.40	0.050	0.16	0.01	0.02	LHS
224	2/23/2008	40.845	1.10	0.70	0.050	0.77	0.04	0.09	LHS
225	2/23/2008	40.847	0.70	0.60	0.050	0.42	0.02	0.05	LHS
226	2/23/2008	40.849	1.50	1.20	0.050	1.80	0.09	0.21	LHS
227	2/23/2008	40.855	1.30	0.90	0.050	1.17	0.06	0.14	LHS
228	2/23/2008	40.857	0.40	0.40	0.050	0.16	0.01	0.02	LHS
229	2/23/2008	40.870	1.10	1.10	0.050	1.21	0.06	0.14	LHS
230	2/23/2008	40.783	1.50	1.20	0.050	1.80	0.09	0.21	LHS
231	2/23/2008	40.910	2.20	1.10	0.050	2.42	0.12	0.28	LHS
232	2/24/2008	63.510	1.30	0.70	0.050	0.91	0.05	0.11	LHS
233	2/24/2008	62.227	1.00	0.80	0.050	0.80	0.04	0.09	RHS
234	2/24/2008	62.220	0.70	0.70	0.050	0.49	0.02	0.06	RHS
235	2/24/2008	62.212	1.00	0.90	0.050	0.90	0.05	0.10	RHS
236	2/24/2008	62.210	1.10	0.90	0.050	0.99	0.05	0.11	RHS
237	2/24/2008	62.209	2.10	0.70	0.050	1.47	0.07	0.17	RHS
238	2/24/2008	62.208	1.20	1.00	0.050	1.20	0.06	0.14	RHS
239	2/24/2008	41.040	1.10	1.10	0.050	1.21	0.06	0.14	LHS
240	2/24/2008	41.044	1.60	0.80	0.050	1.28	0.06	0.15	LHS
CARRIED FORWARD:						712.32	35.62	82.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						712.32	35.62	82.63	
241	2/24/2008	41.048	1.00	1.00	0.050	1.00	0.05	0.12	LHS
242	2/24/2008	41.049	0.60	0.40	0.050	0.24	0.01	0.03	LHS
243	2/24/2008	41.050	1.30	1.10	0.050	1.43	0.07	0.17	LHS
244	2/24/2008	41.054	1.10	0.40	0.050	0.44	0.02	0.05	LHS
245	2/24/2008	41.055	1.90	1.60	0.050	3.04	0.15	0.35	LHS
246	2/24/2008	41.056	0.70	0.70	0.050	0.49	0.02	0.06	LHS
247	2/24/2008	41.062	1.00	0.60	0.050	0.60	0.03	0.07	LHS
248	2/24/2008	41.065	1.20	1.10	0.050	1.32	0.07	0.15	LHS
249	2/24/2008	41.131	3.20	1.20	0.050	3.84	0.19	0.45	LHS
250	2/24/2008	41.139	3.30	0.90	0.050	2.97	0.15	0.34	LHS
251	2/24/2008	41.142	1.00	0.90	0.050	0.90	0.05	0.10	LHS
252	2/24/2008	41.143	2.40	1.20	0.050	2.88	0.14	0.33	LHS
253	2/24/2008	41.144	1.20	1.00	0.050	1.20	0.06	0.14	LHS
254	2/24/2008	41.145	2.00	0.90	0.050	1.80	0.09	0.21	LHS
255	2/24/2008	41.147	2.50	1.80	0.050	4.50	0.23	0.52	LHS
256	2/24/2008	41.148	0.90	0.40	0.050	0.36	0.02	0.04	LHS
257	2/24/2008	41.153	1.00	0.50	0.050	0.50	0.03	0.06	LHS
258	2/24/2008	41.155	1.60	0.50	0.050	0.80	0.04	0.09	LHS
259	2/24/2008	41.156	0.70	0.50	0.050	0.35	0.02	0.04	LHS
260	2/24/2008	41.157	1.40	1.10	0.050	1.54	0.08	0.18	LHS
261	2/24/2008	41.158	1.30	1.10	0.050	1.43	0.07	0.17	LHS
262	2/24/2008	41.160	1.40	1.10	0.050	1.54	0.08	0.18	LHS
263	2/24/2008	41.162	1.50	1.30	0.050	1.95	0.10	0.23	LHS
264	2/24/2008	41.165	1.40	1.20	0.050	1.68	0.08	0.19	LHS
265	2/25/2008	41.167	0.90	0.40	0.050	0.36	0.02	0.04	LHS
266	2/25/2008	41.168	1.30	0.50	0.050	0.65	0.03	0.08	LHS
267	2/25/2008	41.169	1.10	0.70	0.050	0.77	0.04	0.09	LHS
268	2/25/2008	41.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
269	2/25/2008	41.176	0.60	0.60	0.050	0.36	0.02	0.04	LHS
270	2/25/2008	41.178	1.10	0.90	0.050	0.99	0.05	0.11	LHS
CARRIED FORWARD:						752.50	37.63	87.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						752.50	37.63	87.29	
271	2/25/2008	41.181	1.20	0.60	0.050	0.72	0.04	0.08	LHS
272	2/25/2008	41.183	2.20	1.00	0.050	2.20	0.11	0.26	LHS
273	2/25/2008	41.185	6.00	1.00	0.050	6.00	0.30	0.70	LHS
274	2/25/2008	41.186	0.60	0.50	0.050	0.30	0.02	0.03	LHS
275	2/25/2008	41.188	1.00	0.70	0.050	0.70	0.04	0.08	LHS
276	2/25/2008	41.192	1.20	0.90	0.050	1.08	0.05	0.13	LHS
277	2/25/2008	41.193	2.00	0.60	0.050	1.20	0.06	0.14	LHS
278	2/25/2008	41.195	1.10	1.00	0.050	1.10	0.06	0.13	LHS
279	2/25/2008	41.196	1.00	0.60	0.050	0.60	0.03	0.07	LHS
280	2/25/2008	39.429	1.20	1.00	0.050	1.20	0.06	0.14	LHS
281	2/25/2008	41.195	1.10	0.30	0.050	0.33	0.02	0.04	LHS
282	2/25/2008	41.196	2.10	0.50	0.050	1.05	0.05	0.12	LHS
283	2/25/2008	41.197	0.50	0.30	0.050	0.15	0.01	0.02	LHS
284	2/25/2008	41.198	0.70	0.30	0.050	0.21	0.01	0.02	LHS
285	2/25/2008	41.199	0.50	0.40	0.050	0.20	0.01	0.02	LHS
286	2/25/2008	41.200	0.50	0.30	0.050	0.15	0.01	0.02	LHS
287	2/25/2008	41.201	0.80	0.70	0.050	0.56	0.03	0.06	LHS
288	2/25/2008	41.202	1.60	0.70	0.050	1.12	0.06	0.13	LHS
289	2/25/2008	41.204	0.60	0.50	0.050	0.30	0.02	0.03	LHS
290	2/25/2008	41.205	0.50	0.50	0.050	0.25	0.01	0.03	LHS
291	2/25/2008	41.206	0.70	0.40	0.050	0.28	0.01	0.03	LHS
292	2/25/2008	41.207	2.10	1.00	0.050	2.10	0.11	0.24	LHS
293	2/25/2008	41.208	1.10	1.00	0.050	1.10	0.06	0.13	LHS
294	2/25/2008	41.209	0.80	0.80	0.050	0.64	0.03	0.07	LHS
295	2/25/2008	41.210	1.00	0.80	0.050	0.80	0.04	0.09	LHS
296	2/25/2008	41.211	0.90	0.40	0.050	0.36	0.02	0.04	LHS
297	2/25/2008	41.212	1.30	1.00	0.050	1.30	0.07	0.15	LHS
298	2/25/2008	41.213	2.10	1.00	0.050	2.10	0.11	0.24	LHS
299	2/25/2008	41.214	1.00	0.90	0.050	0.90	0.05	0.10	LHS
300	2/25/2008	41.215	0.80	0.80	0.050	0.64	0.03	0.07	LHS
CARRIED FORWARD:						782.14	39.11	90.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						782.14	39.11	90.72	
301	2/25/2008	41.216	0.60	0.60	0.050	0.36	0.02	0.04	LHS
302	2/25/2008	41.217	1.00	0.60	0.050	0.60	0.03	0.07	LHS
303	2/25/2008	41.222	1.10	0.60	0.050	0.66	0.03	0.08	LHS
304	2/25/2008	41.223	0.40	0.40	0.050	0.16	0.01	0.02	LHS
305	2/25/2008	41.224	2.00	1.00	0.050	2.00	0.10	0.23	LHS
306	2/25/2008	41.227	0.90	0.90	0.050	0.81	0.04	0.09	LHS
307	2/25/2008	41.228	2.20	1.20	0.050	2.64	0.13	0.31	LHS
308	2/25/2008	41.230	1.20	1.10	0.050	1.32	0.07	0.15	LHS
309	2/25/2008	41.231	1.20	1.00	0.050	1.20	0.06	0.14	LHS
310	2/25/2008	41.232	1.90	1.00	0.050	1.90	0.10	0.22	LHS
311	2/25/2008	41.233	2.20	0.70	0.050	1.54	0.08	0.18	LHS
312	2/25/2008	41.234	1.20	1.00	0.050	1.20	0.06	0.14	LHS
313	2/25/2008	41.235	0.90	0.80	0.050	0.72	0.04	0.08	LHS
314	2/25/2008	41.236	1.00	0.90	0.050	0.90	0.05	0.10	LHS
315	2/25/2008	41.237	1.20	0.90	0.050	1.08	0.05	0.13	LHS
316	2/25/2008	41.238	1.50	0.70	0.050	1.05	0.05	0.12	LHS
317	2/25/2008	41.239	0.60	0.50	0.050	0.30	0.02	0.03	LHS
318	2/25/2008	41.240	0.50	0.30	0.050	0.15	0.01	0.02	LHS
319	2/26/2008	41.242	1.80	1.10	0.050	1.98	0.10	0.23	LHS
320	2/26/2008	41.243	1.20	0.50	0.050	0.60	0.03	0.07	LHS
321	2/26/2008	41.244	0.90	0.40	0.050	0.36	0.02	0.04	LHS
322	2/26/2008	41.245	0.50	0.40	0.050	0.20	0.01	0.02	LHS
323	2/26/2008	41.257	1.10	1.00	0.050	1.10	0.06	0.13	LHS
324	2/26/2008	41.265	1.20	1.00	0.050	1.20	0.06	0.14	RHS
325	2/26/2008	41.255	2.00	1.00	0.050	2.00	0.10	0.23	RHS
326	2/26/2008	41.254	1.00	0.50	0.050	0.50	0.03	0.06	RHS
327	2/26/2008	41.251	1.20	1.00	0.050	1.20	0.06	0.14	RHS
328	2/26/2008	41.250	2.60	1.20	0.050	3.12	0.16	0.36	RHS
329	2/26/2008	41.247	0.40	0.40	0.050	0.16	0.01	0.02	RHS
330	2/26/2008	41.244	1.60	1.00	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						814.75	40.74	94.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						814.75	40.74	94.51	
331	2/26/2008	41.243	2.90	1.10	0.050	3.19	0.16	0.37	RHS
332	2/26/2008	41.242	1.70	1.20	0.050	2.04	0.10	0.24	RHS
333	2/26/2008	41.241	0.80	0.70	0.050	0.56	0.03	0.06	RHS
334	2/26/2008	41.239	1.00	0.50	0.050	0.50	0.03	0.06	RHS
335	2/26/2008	41.238	0.50	0.50	0.050	0.25	0.01	0.03	RHS
336	2/26/2008	41.237	1.00	0.80	0.050	0.80	0.04	0.09	RHS
337	2/26/2008	41.236	0.70	0.60	0.050	0.42	0.02	0.05	RHS
338	2/26/2008	41.235	1.00	0.90	0.050	0.90	0.05	0.10	RHS
339	2/26/2008	41.234	1.00	0.70	0.050	0.70	0.04	0.08	RHS
340	2/26/2008	41.233	0.80	0.50	0.050	0.40	0.02	0.05	RHS
341	2/26/2008	41.232	1.60	0.60	0.050	0.96	0.05	0.11	RHS
342	2/26/2008	41.231	1.20	1.10	0.050	1.32	0.07	0.15	RHS
343	2/26/2008	41.230	1.10	1.00	0.050	1.10	0.06	0.13	RHS
344	2/26/2008	41.229	0.90	0.90	0.050	0.81	0.04	0.09	RHS
345	2/26/2008	41.228	1.60	1.50	0.050	2.40	0.12	0.28	RHS
346	2/26/2008	41.227	1.40	0.90	0.050	1.26	0.06	0.15	RHS
347	2/26/2008	41.226	0.90	0.90	0.050	0.81	0.04	0.09	RHS
348	2/26/2008	41.225	1.20	1.10	0.050	1.32	0.07	0.15	RHS
349	2/26/2008	41.224	1.10	0.90	0.050	0.99	0.05	0.11	RHS
350	2/26/2008	41.222	5.00	1.00	0.050	5.00	0.25	0.58	RHS
351	2/26/2008	41.221	3.20	1.20	0.050	3.84	0.19	0.45	RHS
352	2/26/2008	41.220	1.30	1.00	0.050	1.30	0.07	0.15	RHS
353	2/27/2008	41.510	1.90	1.60	0.050	3.04	0.15	0.35	RHS
354	2/27/2008	41.507	0.60	0.30	0.050	0.18	0.01	0.02	RHS
355	2/27/2008	41.506	0.40	0.40	0.050	0.16	0.01	0.02	RHS
356	2/27/2008	41.502	1.50	0.40	0.050	0.60	0.03	0.07	RHS
357	2/27/2008	41.501	1.60	0.60	0.050	0.96	0.05	0.11	RHS
358	2/27/2008	41.480	2.20	0.70	0.050	1.54	0.08	0.18	RHS
359	2/27/2008	41.479	1.10	0.60	0.050	0.66	0.03	0.08	RHS
360	2/27/2008	41.478	1.00	0.60	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD:						853.36	42.67	98.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						853.36	42.67	98.99	
361	2/27/2008	41.476	1.10	1.00	0.050	1.10	0.06	0.13	RHS
362	2/27/2008	41.475	0.60	0.50	0.050	0.30	0.02	0.03	RHS
363	2/27/2008	41.474	2.00	1.40	0.050	2.80	0.14	0.32	RHS
364	2/27/2008	41.472	1.20	1.20	0.050	1.44	0.07	0.17	RHS
365	2/27/2008	41.470	1.00	0.90	0.050	0.90	0.05	0.10	RHS
366	2/27/2008	41.465	1.20	1.20	0.050	1.44	0.07	0.17	RHS
367	2/27/2008	41.462	1.60	1.40	0.050	2.24	0.11	0.26	RHS
368	2/27/2008	41.461	0.70	0.70	0.050	0.49	0.02	0.06	RHS
369	2/27/2008	41.456	1.20	1.20	0.050	1.44	0.07	0.17	RHS
370	2/27/2008	41.455	1.40	0.30	0.050	0.42	0.02	0.05	RHS
371	2/27/2008	41.454	1.40	0.90	0.050	1.26	0.06	0.15	RHS
372	2/27/2008	41.453	2.10	1.00	0.050	2.10	0.11	0.24	RHS
373	2/27/2008	41.452	1.10	0.50	0.050	0.55	0.03	0.06	RHS
374	2/27/2008	41.451	1.10	0.60	0.050	0.66	0.03	0.08	RHS
375	2/27/2008	41.450	1.50	0.90	0.050	1.35	0.07	0.16	RHS
376	2/27/2008	41.447	2.00	1.20	0.050	2.40	0.12	0.28	RHS
377	2/27/2008	41.445	2.10	1.90	0.050	3.99	0.20	0.46	RHS
378	2/27/2008	41.442	1.50	1.00	0.050	1.50	0.08	0.17	RHS
379	2/27/2008	41.217	1.30	1.20	0.050	1.56	0.08	0.18	RHS
380	2/27/2008	41.216	1.10	0.60	0.050	0.66	0.03	0.08	RHS
381	2/27/2008	41.213	1.00	1.00	0.050	1.00	0.05	0.12	RHS
382	2/27/2008	41.210	2.00	1.00	0.050	2.00	0.10	0.23	RHS
383	2/27/2008	41.209	1.00	0.50	0.050	0.50	0.03	0.06	RHS
384	2/27/2008	41.200	1.10	1.00	0.050	1.10	0.06	0.13	RHS
385	2/27/2008	41.199	1.30	1.20	0.050	1.56	0.08	0.18	RHS
386	2/27/2008	41.198	1.10	0.90	0.050	0.99	0.05	0.11	RHS
387	2/27/2008	41.197	1.20	1.10	0.050	1.32	0.07	0.15	RHS
388	2/27/2008	41.196	1.10	1.00	0.050	1.10	0.06	0.13	RHS
389	2/27/2008	41.195	0.90	0.60	0.050	0.54	0.03	0.06	RHS
390	2/27/2008	41.190	2.00	2.00	0.050	4.00	0.20	0.46	RHS
CARRIED FORWARD:						896.07	44.81	103.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						896.07	44.81	103.94	
391	2/27/2008	18.105	1.60	1.00	0.050	1.60	0.08	0.19	LHS
392	2/27/2008	18.115	2.50	1.10	0.050	2.75	0.14	0.32	LHS
393	2/27/2008	18.105	2.60	1.10	0.050	2.86	0.14	0.33	RHS
394	2/27/2008	18.110	2.00	1.10	0.050	2.20	0.11	0.26	RHS
395	2/27/2008	18.135	1.80	1.00	0.050	1.80	0.09	0.21	LHS
396	2/27/2008	18.155	1.30	1.10	0.050	1.43	0.07	0.17	RHS
397	2/27/2008	18.255	1.90	1.40	0.050	2.66	0.13	0.31	RHS
398	2/27/2008	18.295	2.00	0.70	0.050	1.40	0.07	0.16	RHS
399	2/27/2008	18.280	1.70	0.80	0.050	1.36	0.07	0.16	RHS
400	2/28/2008	24.880	2.10	1.00	0.050	2.10	0.11	0.24	LHS
401	2/28/2008	24.881	1.10	1.00	0.050	1.10	0.06	0.13	LHS
402	2/28/2008	24.884	1.30	1.00	0.050	1.30	0.07	0.15	LHS
403	2/28/2008	24.886	1.20	0.90	0.050	1.08	0.05	0.13	LHS
404	2/28/2008	24.929	1.70	1.10	0.050	1.87	0.09	0.22	LHS
405	2/28/2008	24.932	4.00	1.00	0.050	4.00	0.20	0.46	LHS
406	2/28/2008	24.940	1.20	1.10	0.050	1.32	0.07	0.15	LHS
407	2/28/2008	24.945	1.10	1.00	0.050	1.10	0.06	0.13	LHS
408	2/28/2008	24.948	1.40	1.30	0.050	1.82	0.09	0.21	LHS
409	2/28/2008	24.995	1.20	1.00	0.050	1.20	0.06	0.14	LHS
410	2/28/2008	25.000	2.00	0.50	0.050	1.00	0.05	0.12	LHS
411	2/28/2008	25.015	2.00	2.00	0.050	4.00	0.20	0.46	LHS
412	2/28/2008	25.022	1.20	1.00	0.050	1.20	0.06	0.14	LHS
413	2/28/2008	25.035	1.90	0.50	0.050	0.95	0.05	0.11	RHS
414	2/28/2008	25.030	1.40	1.30	0.050	1.82	0.09	0.21	RHS
415	2/28/2008	25.025	1.30	0.90	0.050	1.17	0.06	0.14	RHS
416	2/28/2008	25.024	0.60	0.30	0.050	0.18	0.01	0.02	RHS
417	2/28/2008	25.023	1.50	1.00	0.050	1.50	0.08	0.17	RHS
418	2/28/2008	25.020	3.80	0.90	0.050	3.42	0.17	0.40	RHS
419	2/28/2008	25.015	1.40	0.50	0.050	0.70	0.04	0.08	RHS
420	2/28/2008	25.012	1.30	0.50	0.050	0.65	0.03	0.08	RHS
CARRIED FORWARD:						947.61	47.39	109.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						947.61	47.39	109.92	
421	2/28/2008	24.985	3.10	1.40	0.050	4.34	0.22	0.50	RHS
422	2/28/2008	24.983	2.40	1.90	0.050	4.56	0.23	0.53	RHS
423	2/28/2008	24.950	3.20	1.10	0.050	3.52	0.18	0.41	RHS
424	2/28/2008	24.949	1.10	0.50	0.050	0.55	0.03	0.06	RHS
425	2/28/2008	24.948	1.70	1.10	0.050	1.87	0.09	0.22	RHS
426	2/28/2008	24.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
427	2/28/2008	24.938	1.30	1.00	0.050	1.30	0.07	0.15	RHS
428	2/28/2008	24.923	3.10	1.60	0.050	4.96	0.25	0.58	RHS
429	2/29/2008	18.015	0.60	0.60	0.050	0.36	0.02	0.04	LHS
430	2/29/2008	18.020	0.70	0.60	0.050	0.42	0.02	0.05	LHS
431	2/29/2008	18.021	0.80	0.70	0.050	0.56	0.03	0.06	LHS
432	2/29/2008	18.022	0.80	0.80	0.050	0.64	0.03	0.07	LHS
433	2/29/2008	18.015	0.90	0.80	0.050	0.72	0.04	0.08	RHS
434	2/29/2008	18.023	1.10	0.80	0.050	0.88	0.04	0.10	LHS
435	2/29/2008	18.024	1.20	0.80	0.050	0.96	0.05	0.11	LHS
436	2/29/2008	20.632	1.20	0.80	0.050	0.96	0.05	0.11	LHS
437	2/29/2008	20.638	1.60	1.00	0.050	1.60	0.08	0.19	LHS
438	2/29/2008	23.565	1.90	1.20	0.050	2.28	0.11	0.26	RHS
439	2/29/2008	41.175	2.10	1.20	0.050	2.52	0.13	0.29	RHS
440	2/29/2008	41.170	1.20	1.00	0.050	1.20	0.06	0.14	RHS
441	2/29/2008	41.168	7.00	1.00	0.050	7.00	0.35	0.81	RHS
442	2/29/2008	41.160	1.30	0.90	0.050	1.17	0.06	0.14	RHS
443	2/29/2008	41.156	2.50	0.70	0.050	1.75	0.09	0.20	RHS
444	2/29/2008	41.154	1.40	1.30	0.050	1.82	0.09	0.21	RHS
445	2/29/2008	41.152	1.60	1.00	0.050	1.60	0.08	0.19	RHS
446	2/29/2008	41.113	1.00	0.90	0.050	0.90	0.05	0.10	RHS
447	2/29/2008	41.111	1.50	0.50	0.050	0.75	0.04	0.09	RHS
448	2/29/2008	41.105	0.60	0.50	0.050	0.30	0.02	0.03	RHS
449	2/29/2008	41.095	4.00	1.00	0.050	4.00	0.20	0.46	RHS
450	2/29/2008	41.083	4.00	1.10	0.050	4.40	0.22	0.51	RHS
CARRIED FORWARD:						1,005.75	50.29	116.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,005.75	50.29	116.66	
451	2/29/2008	41.073	1.00	0.70	0.050	0.70	0.04	0.08	RHS
452	2/29/2008	41.070	1.10	0.40	0.050	0.44	0.02	0.05	RHS
453	2/29/2008	41.067	2.00	0.50	0.050	1.00	0.05	0.12	RHS
454	2/29/2008	41.057	1.20	1.10	0.050	1.32	0.07	0.15	RHS
455	2/29/2008	41.055	2.30	1.50	0.050	3.45	0.17	0.40	RHS
456	2/29/2008	41.050	2.50	1.60	0.050	4.00	0.20	0.46	RHS
457	2/29/2008	41.049	2.40	1.30	0.050	3.12	0.16	0.36	RHS
458	2/29/2008	41.041	1.10	1.10	0.050	1.21	0.06	0.14	RHS
459	2/29/2008	41.035	3.10	1.00	0.050	3.10	0.16	0.36	RHS
460	2/29/2008	21.618	1.10	1.10	0.050	1.21	0.06	0.14	RHS
461	2/29/2008	21.625	2.40	0.90	0.050	2.16	0.11	0.25	RHS
462	2/29/2008	21.640	1.90	1.20	0.050	2.28	0.11	0.26	RHS
463	2/29/2008	21.641	2.10	1.10	0.050	2.31	0.12	0.27	RHS
464	2/29/2008	21.648	1.30	0.80	0.050	1.04	0.05	0.12	RHS
465	2/29/2008	21.660	1.70	0.90	0.050	1.53	0.08	0.18	RHS
466	2/29/2008	21.675	1.20	0.80	0.050	0.96	0.05	0.11	RHS
467	2/29/2008	21.685	1.30	1.10	0.050	1.43	0.07	0.17	RHS
468	2/29/2008	21.705	1.50	1.00	0.050	1.50	0.08	0.17	RHS
469	2/29/2008	21.707	1.30	1.00	0.050	1.30	0.07	0.15	RHS
470	2/29/2008	21.725	2.50	1.10	0.050	2.75	0.14	0.32	RHS
CARRIED FORWARD:						1,042.56	52.13	120.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						111.14	5.56	12.89	
1	2/2/2008	19.927	0.80	0.60	0.050	0.48	0.02	0.06	LHS
2	2/2/2008	19.978	0.80	0.60	0.050	0.48	0.02	0.06	LHS
3	2/2/2008	19.980	1.20	0.80	0.050	0.96	0.05	0.11	RHS
4	2/2/2008	19.982	0.80	0.60	0.050	0.48	0.02	0.06	RHS
5	2/2/2008	19.984	0.60	0.60	0.050	0.36	0.02	0.04	RHS
6	2/2/2008	25.415	1.00	0.80	0.050	0.80	0.04	0.09	RHS
7	2/2/2008	25.416	0.60	0.40	0.050	0.24	0.01	0.03	RHS
8	2/2/2008	25.418	0.80	0.80	0.050	0.64	0.03	0.07	RHS
9	2/2/2008	25.420	0.40	0.40	0.050	0.16	0.01	0.02	RHS
10	2/2/2008	25.422	0.40	0.40	0.050	0.16	0.01	0.02	RHS
11	2/2/2008	40.056	1.00	0.80	0.050	0.80	0.04	0.09	LHS
12	2/2/2008	40.058	0.60	0.40	0.050	0.24	0.01	0.03	LHS
13	2/2/2008	40.059	1.20	0.80	0.050	0.96	0.05	0.11	LHS
14	2/2/2008	40.060	1.40	0.80	0.050	1.12	0.06	0.13	LHS
15	2/2/2008	40.062	3.00	1.00	0.050	3.00	0.15	0.35	LHS
16	2/5/2008	19.290	1.10	1.00	0.050	1.10	0.06	0.13	LHS
17	2/5/2008	19.291	1.00	0.60	0.050	0.60	0.03	0.07	LHS
18	2/5/2008	19.292	1.40	0.80	0.050	1.12	0.06	0.13	LHS
19	2/5/2008	19.293	1.00	0.80	0.050	0.80	0.04	0.09	LHS
20	2/5/2008	19.294	3.20	0.60	0.050	1.92	0.10	0.22	LHS
21	2/5/2008	19.295	3.40	0.80	0.050	2.72	0.14	0.32	RHS
22	2/5/2008	19.296	1.20	1.00	0.050	1.20	0.06	0.14	RHS
23	2/5/2008	19.297	1.20	1.00	0.050	1.20	0.06	0.14	RHS
24	2/5/2008	19.298	1.80	1.00	0.050	1.80	0.09	0.21	RHS
25	2/5/2008	19.299	4.20	1.00	0.050	4.20	0.21	0.49	RHS
26	2/5/2008	19.300	4.20	3.00	0.050	12.60	0.63	1.46	LHS
27	2/5/2008	19.302	4.20	1.00	0.050	4.20	0.21	0.49	RHS
28	2/5/2008	21.994	2.00	1.00	0.050	2.00	0.10	0.23	LHS
29	2/5/2008	21.996	2.60	1.20	0.050	3.12	0.16	0.36	LHS
30	2/5/2008	23.020	2.80	1.00	0.050	2.80	0.14	0.32	RHS
CARRIED FORWARD:						163.40	8.17	18.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						163.40	8.17	18.95	
31	2/5/2008	23.024	3.40	2.80	0.050	9.52	0.48	1.10	RHS
32	2/5/2008	23.026	3.00	2.80	0.050	8.40	0.42	0.97	RHS
33	2/5/2008	23.028	2.40	1.00	0.050	2.40	0.12	0.28	RHS
34	06/02/2008	29.550	11.10	1.80	0.050	19.98	1.00	2.32	LHS
35	06/02/2008	29.200	0.80	0.80	0.050	0.64	0.03	0.07	RHS
36	06/02/2008	28.900	0.40	0.40	0.050	0.16	0.01	0.02	RHS
37	06/02/2008	28.898	0.40	0.40	0.050	0.16	0.01	0.02	RHS
38	06/02/2008	28.897	0.40	0.40	0.050	0.16	0.01	0.02	RHS
39	06/02/2008	28.894	3.00	0.40	0.050	1.20	0.06	0.14	RHS
40	06/02/2008	28.890	0.40	0.40	0.050	0.16	0.01	0.02	RHS
41	25/02/2008	26.084	0.60	0.60	0.050	0.36	0.02	0.04	LHS
42	25/02/2008	26.086	2.40	0.40	0.050	0.96	0.05	0.11	LHS
43	25/02/2008	26.090	0.80	0.60	0.050	0.48	0.02	0.06	LHS
44	25/02/2008	26.092	1.00	0.80	0.050	0.80	0.04	0.09	LHS
45	25/02/2008	26.094	0.80	0.80	0.050	0.64	0.03	0.07	LHS
46	25/02/2008	26.150	1.20	0.40	0.050	0.48	0.02	0.06	LHS
47	25/02/2008	26.152	1.40	1.00	0.050	1.40	0.07	0.16	LHS
48	25/02/2008	26.160	1.60	0.60	0.050	0.96	0.05	0.11	LHS
49	25/02/2008	26.162	0.80	0.60	0.050	0.48	0.02	0.06	LHS
50	25/02/2008	26.170	2.00	0.40	0.050	0.80	0.04	0.09	LHS
51	25/02/2008	26.174	0.60	0.40	0.050	0.24	0.01	0.03	LHS
52	25/02/2008	26.318	1.20	0.40	0.050	0.48	0.02	0.06	RHS
53	25/02/2008	26.320	1.20	0.80	0.050	0.96	0.05	0.11	RHS
54	25/02/2008	26.322	1.40	0.60	0.050	0.84	0.04	0.10	RHS
TOTAL:						216.06	10.81	25.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						40.16	2.01	4.66	
1	2/1/2008	3.197	2.20	0.80	0.050	1.76	0.09	0.20	RHS
2	2/1/2008	3.196	0.60	0.40	0.050	0.24	0.01	0.03	RHS
3	2/1/2008	3.199	2.00	1.40	0.050	2.80	0.14	0.32	LHS
4	2/1/2008	3.201	1.10	1.00	0.050	1.10	0.06	0.13	LHS
5	2/1/2008	3.202	1.00	0.80	0.050	0.80	0.04	0.09	LHS
6	2/1/2008	3.259	0.80	0.80	0.050	0.64	0.03	0.07	LHS
7	2/1/2008	3.262	0.80	0.60	0.050	0.48	0.02	0.06	LHS
8	2/1/2008	12.839	1.60	1.00	0.050	1.60	0.08	0.19	RHS
9	2/1/2008	14.729	4.20	1.40	0.050	5.88	0.29	0.68	RHS
10	2/1/2008	16.035	3.40	1.00	0.050	3.40	0.17	0.39	RHS
11	2/1/2008	16.039	2.10	1.00	0.050	2.10	0.11	0.24	RHS
12	2/4/2008	19.047	3.20	1.00	0.050	3.20	0.16	0.37	LHS
13	2/4/2008	19.062	2.00	1.20	0.050	2.40	0.12	0.28	RHS
14	2/4/2008	19.045	1.20	1.10	0.050	1.32	0.07	0.15	RHS
15	2/4/2008	19.044	1.00	0.50	0.050	0.50	0.03	0.06	RHS
16	2/15/2008	6.509	1.40	0.80	0.050	1.12	0.06	0.13	LHS
17	2/15/2008	6.507	1.20	1.00	0.050	1.20	0.06	0.14	RHS
18	2/24/2008	1.257	1.00	0.60	0.050	0.60	0.03	0.07	RHS
19	2/24/2008	1.256	2.40	0.40	0.050	0.96	0.05	0.11	LHS
20	2/24/2008	1.258	0.40	0.40	0.050	0.16	0.01	0.02	LHS
21	2/24/2008	1.384	3.80	0.80	0.050	3.04	0.15	0.35	LHS
22	2/24/2008	1.387	1.20	0.60	0.050	0.72	0.04	0.08	LHS
23	2/24/2008	1.391	4.60	0.60	0.050	2.76	0.14	0.32	LHS
24	2/24/2008	1.457	5.00	0.35	0.050	1.75	0.09	0.20	LHS
25	2/24/2008	1.459	1.20	0.60	0.050	0.72	0.04	0.08	LHS
26	2/24/2008	1.461	5.20	0.35	0.050	1.82	0.09	0.21	LHS
27	2/24/2008	1.465	4.00	0.80	0.050	3.20	0.16	0.37	LHS
28	2/24/2008	1.467	2.00	0.80	0.050	1.60	0.08	0.19	LHS
29	2/24/2008	1.474	6.00	0.35	0.050	2.10	0.11	0.24	LHS
30	2/24/2008	2.859	0.80	0.80	0.050	0.64	0.03	0.07	LHS
CARRIED FORWARD:						90.77	4.54	10.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						90.77	4.54	10.53	
31	2/24/2008	14.659	5.20	1.00	0.050	5.20	0.26	0.60	LHS
32	2/24/2008	14.669	5.60	1.00	0.050	5.60	0.28	0.65	LHS
33	2/24/2008	14.671	1.20	1.00	0.050	1.20	0.06	0.14	LHS
TOTAL:						102.77	5.14	11.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 608
ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
TOTAL:						0.00	0.00	0.00	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : FEBRUARY2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	74.57	71.55	146.12	3.73	3.58	7.31	8.65	8.30	16.95
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	9.52	23.00	32.52	0.48	1.15	1.63	1.10	2.67	3.77
3	Kudat	01	Jalan Kota Kinabalu - Kudat	113.56	52.18	165.74	5.68	2.61	8.29	13.17	6.05	19.22
TOTAL:				197.65	146.73	344.38	9.89	7.34	17.23	22.92	17.02	39.94

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	74.57	3.73	8.65	
1	01/02/2008	108.680	1.10	1.00	0.05	1.10	0.06	0.13	ULU KUKUT
2	01/02/2008	108.681	1.00	1.00	0.05	1.00	0.05	0.12	
3	01/02/2008	108.682	0.80	0.65	0.05	0.52	0.03	0.06	
4	01/02/2008	108.683	1.00	0.80	0.05	0.80	0.04	0.09	
5	01/02/2008	108.684	1.00	0.85	0.05	0.85	0.04	0.10	
6	05/02/2008	108.480	1.00	0.95	0.05	0.95	0.05	0.11	
7	05/02/2008	108.481	0.80	0.70	0.05	0.56	0.03	0.06	
8	05/02/2008	108.482	1.00	1.00	0.05	1.00	0.05	0.12	
9	05/02/2008	108.483	1.00	0.90	0.05	0.90	0.05	0.10	
10	05/02/2008	108.484	1.00	0.80	0.05	0.80	0.04	0.09	
11	05/02/2008	108.485	1.00	1.00	0.05	1.00	0.05	0.12	
12	06/02/2008	108.780	1.05	0.95	0.05	1.00	0.05	0.12	
13	06/02/2008	108.781	1.00	0.90	0.05	0.90	0.05	0.10	
14	06/02/2008	108.782	1.00	0.95	0.05	0.95	0.05	0.11	
15	06/02/2008	108.783	1.00	1.00	0.05	1.00	0.05	0.12	
16	06/02/2008	108.784	1.00	0.80	0.05	0.80	0.04	0.09	
17	09/02/2008	108.980	0.80	0.80	0.05	0.64	0.03	0.07	
18	09/02/2008	108.981	0.70	0.70	0.05	0.49	0.02	0.06	
19	09/02/2008	108.983	1.00	1.00	0.05	1.00	0.05	0.12	
20	09/02/2008	107.680	1.00	0.90	0.05	0.90	0.05	0.10	
21	09/02/2008	107.681	1.00	1.00	0.05	1.00	0.05	0.12	
22	09/02/2008	107.682	0.80	0.80	0.05	0.64	0.03	0.07	
23	09/02/2008	107.683	1.00	0.90	0.05	0.90	0.05	0.10	
24	12/02/2008	100.180	0.80	0.80	0.05	0.64	0.03	0.07	TIMBANG
25	12/02/2008	100.181	0.80	0.85	0.05	0.68	0.03	0.08	
26	12/02/2008	108.480	0.70	0.70	0.05	0.49	0.02	0.06	
27	12/02/2008	108.481	1.00	1.00	0.05	1.00	0.05	0.12	
28	12/02/2008	108.482	1.00	0.70	0.05	0.70	0.04	0.08	
29	13/02/2008	59.800	1.00	1.00	0.05	1.00	0.05	0.12	KELAWAT
30	13/02/2008	59.810	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						99.78	4.99	11.57	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	99.78	4.99	11.57	
31	13/02/2008	59.880	1.00	0.90	0.05	0.90	0.05	0.10	
32	13/02/2008	59.881	1.00	0.80	0.05	0.80	0.04	0.09	
33	13/02/2008	59.890	1.00	1.00	0.05	1.00	0.05	0.12	
34	13/02/2008	59.980	1.00	0.80	0.05	0.80	0.04	0.09	
35	15/02/2008	109.880	1.00	0.80	0.05	0.80	0.04	0.09	ULU KUKUT
36	15/02/2008	109.881	1.00	1.00	0.05	1.00	0.05	0.12	
37	15/02/2008	109.680	1.00	0.98	0.05	0.98	0.05	0.11	
38	15/02/2008	109.681	0.80	0.70	0.05	0.56	0.03	0.06	
39	15/02/2008	109.682	0.90	0.60	0.05	0.54	0.03	0.06	
40	15/02/2008	109.683	0.70	0.70	0.05	0.49	0.02	0.06	
41	15/02/2008	109.684	1.00	0.90	0.05	0.90	0.05	0.10	
42	15/02/2008	109.580	0.70	0.70	0.05	0.49	0.02	0.06	
43	15/02/2008	109.581	0.75	0.60	0.05	0.45	0.02	0.05	
44	15/02/2008	109.582	0.95	0.60	0.05	0.57	0.03	0.07	
45	16/02/2008	108.880	1.00	1.00	0.05	1.00	0.05	0.12	
46	16/02/2008	108.881	1.00	0.80	0.05	0.80	0.04	0.09	
47	16/02/2008	108.882	0.80	0.60	0.05	0.48	0.02	0.06	
48	16/02/2008	108.883	0.95	0.70	0.05	0.67	0.03	0.08	
49	16/02/2008	108.800	0.70	0.60	0.05	0.42	0.02	0.05	
50	16/02/2008	108.810	0.60	0.60	0.05	0.36	0.02	0.04	
51	18/02/2008	59.980	1.00	0.80	0.05	0.80	0.04	0.09	KELAWAT
52	18/02/2008	59.981	1.00	0.70	0.05	0.70	0.04	0.08	
53	18/02/2008	59.982	1.00	0.80	0.05	0.80	0.04	0.09	
54	18/02/2008	59.982	0.70	0.50	0.05	0.35	0.02	0.04	
55	18/02/2008	60.180	0.90	0.80	0.05	0.72	0.04	0.08	
56	18/02/2008	60.182	0.80	0.80	0.05	0.64	0.03	0.07	
57	18/02/2008	60.183	0.80	0.80	0.05	0.64	0.03	0.07	
58	18/02/2008	60.200	0.75	0.60	0.05	0.45	0.02	0.05	
59	18/02/2008	60.210	0.60	0.60	0.05	0.36	0.02	0.04	
60	18/02/2008	60.211	0.75	0.60	0.05	0.45	0.02	0.05	
CARRIED FORWARD:						119.69	5.99	13.88	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	119.69	5.99	13.88	
61	20/02/2008	100.700	0.70	0.70	0.05	0.49	0.02	0.06	KG.TIMBANG
62	20/02/2008	100.710	1.00	0.95	0.05	0.95	0.05	0.11	
63	20/02/2008	100.711	1.00	0.70	0.05	0.70	0.04	0.08	
64	20/02/2008	100.712	1.00	1.00	0.05	1.00	0.05	0.12	
65	21/02/2008	104.680	1.00	0.70	0.05	0.70	0.04	0.08	MANTANAU
66	21/02/2008	104.681	1.00	0.80	0.05	0.80	0.04	0.09	
67	21/02/2008	101.080	1.00	1.00	0.05	1.00	0.05	0.12	
68	21/02/2008	101.081	1.00	1.00	0.05	1.00	0.05	0.12	
69	23/02/2008	104.880	1.00	0.80	0.05	0.80	0.04	0.09	
70	23/02/2008	104.881	1.00	0.75	0.05	0.75	0.04	0.09	
71	23/02/2008	104.980	0.80	0.80	0.05	0.64	0.03	0.07	
72	23/02/2008	104.981	1.00	1.00	0.05	1.00	0.05	0.12	
73	23/02/2008	104.982	1.00	0.80	0.05	0.80	0.04	0.09	
74	23/02/2008	104.983	1.00	0.70	0.05	0.70	0.04	0.08	
75	27/02/2008	106.680	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
76	27/02/2008	106.681	1.00	1.00	0.05	1.00	0.05	0.12	
77	27/02/2008	106.682	1.00	0.80	0.05	0.80	0.04	0.09	
78	27/02/2008	107.080	1.00	0.70	0.05	0.70	0.04	0.08	
79	27/02/2008	107.081	1.00	0.95	0.05	0.95	0.05	0.11	
80	27/02/2008	107.082	1.00	0.80	0.05	0.80	0.04	0.09	
81	27/02/2008	107.480	1.00	0.70	0.05	0.70	0.04	0.08	
82	27/02/2008	107.481	1.00	0.80	0.05	0.80	0.04	0.09	
83	27/02/2008	107.880	1.05	1.00	0.05	1.05	0.05	0.12	
84	27/02/2008	108.881	1.00	1.00	0.05	1.00	0.05	0.12	
85	27/02/2008	107.882	1.00	0.80	0.05	0.80	0.04	0.09	ULU KUKUT
86	28/02/2008	108.180	1.00	1.00	0.05	1.00	0.05	0.12	
87	28/02/2008	108.181	1.00	0.70	0.05	0.70	0.04	0.08	
88	28/02/2008	108.182	1.00	1.00	0.05	1.00	0.05	0.12	
89	28/02/2008	108.183	1.00	1.00	0.05	0.00	0.00	0.00	
90	29/02/2008	107.980	1.00	1.00	0.05	0.00	0.00	0.00	
CARRIED FORWARD :						143.32	7.17	16.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	143.32	7.17	16.63	
91	29/02/2008	107.981	1.00	0.80	0.05	0.80	0.04	0.09	
92	29/02/2008	107.982	1.00	1.00	0.05	1.00	0.05	0.12	
93	29/02/2008	107.983	1.00	1.00	0.05	1.00	0.05	0.12	
94									
95									
96									
97									
98									
99									
100									
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF FEB :						146.12	7.31	16.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9.52	0.48	1.10	
1	05/02/2008	136.700	1.00	0.90	0.05	0.90	0.05	0.10	TANAH MERAH
2	05/02/2008	136.732	0.80	0.70	0.05	0.56	0.03	0.06	
3	05/02/2008	138.332	1.05	0.85	0.05	0.89	0.04	0.10	
4	05/02/2008	138.400	0.90	0.80	0.05	0.72	0.04	0.08	
5	05/02/2008	138.430	1.00	0.80	0.05	0.80	0.04	0.09	
6	05/02/2008	140.630	1.05	0.95	0.05	1.00	0.05	0.12	
7	09/02/2008	115.980	1.00	0.90	0.05	0.90	0.05	0.10	MANGGARIS 2
8	09/02/2008	115.981	0.80	0.70	0.05	0.56	0.03	0.06	
9	09/02/2008	115.982	0.80	0.80	0.05	0.64	0.03	0.07	
10	09/02/2008	115.983	1.00	0.70	0.05	0.70	0.04	0.08	
11	09/02/2008	116.080	1.00	0.95	0.05	0.95	0.05	0.11	
12	09/02/2008	116.081	1.00	0.80	0.05	0.80	0.04	0.09	
13	11/02/2008	115.280	0.90	0.80	0.05	0.72	0.04	0.08	
14	11/02/2008	115.281	1.00	1.00	0.05	1.00	0.05	0.12	
15	11/02/2008	113.680	1.00	0.75	0.05	0.75	0.04	0.09	
16	11/02/2008	113.681	1.00	1.00	0.05	1.00	0.05	0.12	
17	14/02/2008	138.430	1.00	0.70	0.05	0.70	0.04	0.08	TANAH MERAH
18	14/02/2008	138.431	1.00	0.80	0.05	0.80	0.04	0.09	
19	14/02/2008	138.432	1.00	0.50	0.05	0.50	0.03	0.06	
20	14/02/2008	138.433	1.00	0.90	0.05	0.90	0.05	0.10	
21	14/02/2008	138.435	1.00	0.80	0.05	0.80	0.04	0.09	
22	19/02/2008	139.800	1.00	0.80	0.05	0.80	0.04	0.09	
23	19/02/2008	138.810	1.00	0.50	0.05	0.50	0.03	0.06	
24	19/02/2008	139.811	1.00	0.70	0.05	0.70	0.04	0.08	
25	19/02/2008	139.830	1.00	1.00	0.05	1.00	0.05	0.12	
26	19/02/2008	139.831	1.00	0.90	0.05	0.90	0.05	0.10	
27	19/02/2008	139.832	1.00	0.80	0.05	0.80	0.04	0.09	
28	19/02/2008	139.833	0.90	0.90	0.05	0.81	0.04	0.09	
29	19/02/2008	139.032	1.00	0.90	0.05	0.90	0.05	0.10	
30									
BALANCE END OF FEB :						32.52	1.63	3.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	113.56	5.68	13.17	
1	02/02/2008	146.102	1.05	0.95	0.05	1.00	0.05	0.12	MATUNGGUNG
2	02/02/2008	146.130	1.00	1.00	0.05	1.00	0.05	0.12	
3	02/02/2008	146.13	0.80	0.70	0.05	0.56	0.03	0.06	
4	02/02/2008	146.200	1.00	0.90	0.05	0.90	0.05	0.10	
5	02/02/2008	146.232	0.80	0.60	0.05	0.48	0.02	0.06	
6	02/02/2008	146.233	1.00	1.00	0.05	1.00	0.05	0.12	
7	04/02/2008	147.030	0.70	0.70	0.05	0.49	0.02	0.06	
8	04/02/2008	147.031	1.00	1.00	0.05	1.00	0.05	0.12	SIKUATI
9	04/02/2008	147.032	1.00	1.00	0.05	1.00	0.05	0.12	
10	04/02/2008	152.030	1.00	1.00	0.05	1.00	0.05	0.12	
11	04/02/2008	152.031	1.00	1.00	0.05	1.00	0.05	0.12	
12	04/02/2008	152.300	1.00	0.65	0.05	0.65	0.03	0.08	
13	04/02/2008	152.323	1.00	1.00	0.05	1.00	0.05	0.12	
14	04/02/2008	152.332	1.00	0.95	0.05	0.95	0.05	0.11	
15	09/02/2008	154.400	0.90	0.70	0.05	0.63	0.03	0.07	
16	09/02/2008	154.432	1.00	0.95	0.05	0.95	0.05	0.11	
17	09/02/2008	155.230	1.00	1.00	0.05	1.00	0.05	0.12	
18	09/02/2008	155.232	0.95	0.85	0.05	0.81	0.04	0.09	PARAPAT
19	09/02/2008	156.330	1.00	0.80	0.05	0.80	0.04	0.09	
20	09/02/2008	156.331	1.00	0.70	0.05	0.70	0.04	0.08	
21	09/02/2008	156.332	1.00	0.90	0.05	0.90	0.05	0.10	
22	09/02/2008	156.333	1.00	0.60	0.05	0.60	0.03	0.07	
23	12/02/2008	158.402	0.80	0.70	0.05	0.56	0.03	0.06	
24	12/02/2008	158.430	0.80	0.60	0.05	0.48	0.02	0.06	
25	12/02/2008	158.43	1.00	0.80	0.05	0.80	0.04	0.09	
26	12/02/2008	158.500	1.00	0.60	0.05	0.60	0.03	0.07	
27	12/02/2008	158.531	1.00	1.00	0.05	1.00	0.05	0.12	
28	12/02/2008	183.732	1.00	0.90	0.05	0.90	0.05	0.10	TAMBARULAN
29	15/02/2008	153.000	1.00	0.60	0.05	0.60	0.03	0.07	
30	15/02/2008	153.100	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						137.92	6.90	16.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	137.92	6.90	16.00	
31	15/02/2008	153.110	1.00	0.60	0.05	0.60	0.03	0.07	
32	15/02/2008	153.112	0.80	0.80	0.05	0.64	0.03	0.07	
33	15/02/2008	153.120	1.00	0.80	0.05	0.80	0.04	0.09	
34	15/02/2008	153.121	1.00	1.00	0.05	1.00	0.05	0.12	
35	15/02/2008	153.123	1.00	0.80	0.05	0.80	0.04	0.09	
36	15/02/2008	153.124	1.00	1.00	0.05	1.00	0.05	0.12	
37	16/02/2008	141.600	0.70	0.70	0.05	0.49	0.02	0.06	MOLONG - KOLONG
38	16/02/2008	141.632	1.00	0.50	0.05	0.50	0.03	0.06	
39	16/02/2008	141.633	1.00	0.05	0.05	0.05	0.00	0.01	
40	16/02/2008	141.634	1.00	0.70	0.05	0.70	0.04	0.08	
41	21/02/2008	146.132	1.00	1.00	0.05	1.00	0.05	0.12	MATUNGGUNG
42	21/02/2008	146.133	1.00	1.00	0.05	1.00	0.05	0.12	
43	21/02/2008	146.134	1.00	0.70	0.05	0.70	0.04	0.08	
44	21/02/2008	146.230	0.70	0.50	0.05	0.35	0.02	0.04	
45	21/02/2008	146.231	1.00	1.00	0.05	1.00	0.05	0.12	
46	21/02/2008	146.233	1.00	1.00	0.05	1.00	0.05	0.12	
47	21/02/2008	146.234	1.00	1.00	0.05	1.00	0.05	0.12	
48	22/02/2008	148.532	1.00	0.70	0.05	0.70	0.04	0.08	
49	22/02/2008	148.530	1.00	1.00	0.05	1.00	0.05	0.12	
50	22/02/2008	148.531	1.00	1.00	0.05	1.00	0.05	0.12	
51	22/02/2008	155.432	1.00	0.95	0.05	0.95	0.05	0.11	PARAPAT
52	22/02/2008	155.434	1.00	1.00	0.05	1.00	0.05	0.12	
53	25/02/2008	186.500	1.00	1.00	0.05	1.00	0.05	0.12	KUDAT TOWNSHIP
54	25/02/2008	186.510	1.00	0.80	0.05	0.80	0.04	0.09	
55	25/02/2008	186.511	1.00	0.80	0.05	0.80	0.04	0.09	
56	25/02/2008	186.512	1.00	0.90	0.05	0.90	0.05	0.10	
57	25/02/2008	186.513	0.90	0.90	0.05	0.81	0.04	0.09	
58	25/02/2008	186.514	0.70	0.70	0.05	0.49	0.02	0.06	
59	26/02/2008	190.320	1.00	0.80	0.05	0.80	0.04	0.09	
60	26/02/2008	190.321	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						161.80	8.09	18.77	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	161.80	8.09	18.77	
61	26/02/2008	190.032	0.70	0.60	0.05	0.42	0.02	0.05	TOWNSHIP KUDAT
62	26/02/2008	190.033	0.80	0.70	0.05	0.56	0.03	0.06	
63	26/02/2008	190.03	1.00	1.00	0.05	1.00	0.05	0.12	
64	27/02/2008	190.134	1.00	0.80	0.05	0.80	0.04	0.09	
65	27/02/2008	190.135	1.00	0.60	0.05	0.60	0.03	0.07	
66	27/02/2008	190.136	0.80	0.70	0.05	0.56	0.03	0.06	
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF FEB :						165.74	8.29	19.22	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : February 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	220.65	291.30	511.95	14.13	22.50	36.63	32.83	52.25	85.08
TOTAL:				220.65	291.30	511.95	14.13	22.50	36.63	32.83	52.25	85.08

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM JANUARY 2008:						220.65	14.13	32.83	
1	2/1/2008	75.900	1.80	0.80	0.05	1.44	0.07	0.16	LHS
2	2/1/2008	75.910	2.00	0.80	0.05	1.60	0.08	0.19	LHS
3	2/1/2008	79.900	4.00	3.60	0.06	14.40	0.86	2.00	LHS
4	2/4/2008	105.300	2.40	1.30	0.10	3.12	0.31	0.72	LHS
5	2/4/2008	105.310	1.30	0.80	0.20	1.04	0.21	0.49	LHS
6	2/4/2008	105.320	2.10	1.20	0.20	2.52	0.50	1.16	LHS
7	2/4/2008	104.500	1.70	0.60	0.08	1.02	0.08	0.19	LHS
8	2/4/2008	104.510	1.30	0.90	0.08	1.17	0.09	0.21	LHS
9	2/4/2008	104.520	1.20	0.60	0.10	0.72	0.07	0.16	LHS
10	2/4/2008	108.300	1.50	1.40	0.25	2.10	0.53	1.23	LHS
11	2/4/2008	108.310	1.80	0.90	0.20	1.62	0.32	0.74	LHS
12	2/6/2008	140.800	2.70	2.70	0.10	7.29	0.73	1.69	LHS
13	2/6/2008	140.810	3.40	1.90	0.20	6.46	1.29	2.99	LHS
14	2/6/2008	140.820	1.90	1.30	0.15	2.47	0.37	0.86	RHS
15	2/9/2008	135.200	3.90	2.50	0.15	9.75	1.46	3.39	LHS
16	2/9/2008	135.100	1.40	1.30	0.05	1.82	0.09	0.21	LHS
17	2/9/2008	135.110	1.20	1.00	0.05	1.20	0.06	0.14	LHS
18	2/9/2008	135.120	1.30	0.80	0.05	1.04	0.05	0.12	LHS
19	2/9/2008	135.130	4.10	1.70	0.05	6.97	0.35	0.81	LHS
20	2/9/2008	135.140	1.50	1.30	0.05	1.95	0.10	0.23	LHS
21	2/11/2008	77.200	2.20	1.00	0.10	2.20	0.22	0.51	LHS
22	2/11/2008	77.000	2.20	1.50	0.06	3.30	0.20	0.46	LHS
23	2/11/2008	76.800	0.90	0.70	0.05	0.63	0.03	0.07	LHS
24	2/11/2008	76.810	1.10	0.90	0.05	0.99	0.05	0.12	LHS
25	2/11/2008	76.820	0.90	0.90	0.05	0.81	0.04	0.09	LHS
26	2/11/2008	76.700	1.10	0.70	0.05	0.77	0.04	0.09	RHS
27	2/11/2008	76.710	0.50	0.40	0.05	0.20	0.01	0.02	RHS
28	2/11/2008	76.100	0.40	0.30	0.05	0.12	0.01	0.02	LHS
29	2/11/2008	76.000	0.80	0.70	0.05	0.56	0.03	0.07	LHS
30	2/11/2008	75.900	3.40	1.30	0.08	4.42	0.35	0.81	LHS
CARRIED FORWARD:						304.35	22.73	52.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						304.35	22.73	52.78	
31	2/11/2008	74.000	0.80	0.70	0.06	0.56	0.03	0.07	LHS
32	2/11/2008	74.010	0.60	0.60	0.05	0.36	0.02	0.05	LHS
33	2/11/2008	74.020	0.70	0.60	0.05	0.42	0.02	0.05	LHS
34	2/11/2008	74.800	1.30	0.90	0.05	1.17	0.06	0.14	RHS
35	2/11/2008	74.900	2.20	0.90	0.05	1.98	0.10	0.23	RHS
36	2/11/2008	74.910	0.50	0.30	0.05	0.15	0.01	0.02	RHS
37	2/11/2008	74.920	0.60	0.20	0.05	0.12	0.01	0.02	RHS
38	2/11/2008	74.930	0.30	0.30	0.05	0.09	0.00	0.00	RHS
39	2/11/2008	74.940	0.30	0.20	0.05	0.06	0.00	0.00	RHS
40	2/11/2008	74.950	0.50	0.30	0.05	0.15	0.01	0.02	RHS
41	2/11/2008	75.100	1.10	1.00	0.05	1.10	0.06	0.14	LHS
42	2/13/2008	68.800	1.60	1.40	0.05	2.24	0.11	0.26	RHS
43	2/13/2008	68.810	1.20	1.10	0.05	1.32	0.07	0.16	RHS
44	2/13/2008	68.820	2.60	0.80	0.05	2.08	0.10	0.23	RHS
45	2/13/2008	67.900	0.80	0.80	0.05	0.64	0.03	0.07	RHS
46	2/13/2008	67.600	2.50	1.90	0.05	4.75	0.24	0.56	RHS
47	2/13/2008	67.610	3.00	1.30	0.05	3.90	0.20	0.46	RHS
48	2/13/2008	67.300	3.00	1.20	0.10	3.60	0.36	0.84	LHS
49	2/13/2008	67.300	0.80	0.50	0.05	0.40	0.02	0.05	LHS
50	2/13/2008	67.310	1.00	0.50	0.05	0.50	0.03	0.07	LHS
51	2/13/2008	67.310	0.60	0.30	0.05	0.18	0.01	0.02	LHS
52	2/13/2008	67.320	0.60	0.60	0.05	0.36	0.02	0.05	RHS
53	2/13/2008	67.320	0.90	0.80	0.05	0.72	0.04	0.09	RHS
54	2/13/2008	67.340	1.90	0.50	0.05	0.95	0.05	0.12	RHS
55	2/13/2008	67.340	1.80	0.60	0.05	1.08	0.05	0.12	RHS
56	2/13/2008	67.200	1.00	0.70	0.05	0.70	0.04	0.09	LHS
57	2/13/2008	67.200	0.50	0.50	0.05	0.25	0.01	0.02	LHS
58	2/13/2008	67.210	0.50	0.50	0.05	0.25	0.01	0.02	LHS
59	2/13/2008	67.210	1.00	0.80	0.05	0.80	0.04	0.09	LHS
60	2/13/2008	67.220	1.40	1.00	0.05	1.40	0.07	0.16	LHS
CARRIED FORWARD:						336.63	24.55	57.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						336.63	24.55	57.00	
61	2/13/2008	67.220	0.80	0.80	0.05	0.64	0.03	0.07	LHS
62	2/13/2008	67.230	1.00	0.70	0.05	0.70	0.04	0.09	LHS
63	2/13/2008	67.230	0.60	0.50	0.05	0.30	0.02	0.05	LHS
64	2/13/2008	66.600	0.70	0.70	0.05	0.49	0.02	0.05	LHS
65	2/13/2008	64.400	1.90	1.20	0.05	2.28	0.11	0.26	LHS
66	2/13/2008	64.410	2.30	1.40	0.05	3.22	0.16	0.37	LHS
67	2/15/2008	81.100	1.00	0.70	0.05	0.70	0.04	0.09	LHS
68	2/15/2008	82.000	1.30	0.80	0.06	1.04	0.06	0.14	LHS
69	2/15/2008	83.300	1.50	0.90	0.06	1.35	0.08	0.19	LHS
70	2/15/2008	97.500	1.80	1.50	0.05	2.70	0.14	0.32	LHS
71	2/15/2008	97.510	1.20	0.80	0.05	0.96	0.05	0.12	LHS
72	2/15/2008	97.520	1.20	1.00	0.05	1.20	0.06	0.14	LHS
73	2/15/2008	97.530	1.50	1.40	0.05	2.10	0.11	0.26	LHS
74	2/15/2008	66.400	0.70	0.50	0.05	0.35	0.02	0.05	LHS
75	2/15/2008	64.400	6.00	1.10	0.05	6.60	0.33	0.77	RHS
76	2/18/2008	47.900	0.40	0.40	0.05	0.16	0.01	0.02	RHS
77	2/18/2008	47.900	0.80	0.60	0.05	0.48	0.02	0.05	RHS
78	2/18/2008	47.910	0.70	0.40	0.05	0.28	0.01	0.02	RHS
79	2/18/2008	47.910	0.50	0.30	0.05	0.15	0.01	0.02	RHS
80	2/18/2008	47.920	0.40	0.20	0.05	0.08	0.00	0.00	RHS
81	2/18/2008	47.920	1.40	0.50	0.05	0.70	0.04	0.09	RHS
82	2/18/2008	47.930	0.80	0.50	0.05	0.40	0.02	0.05	RHS
83	2/18/2008	47.930	1.00	0.50	0.05	0.50	0.03	0.07	RHS
84	2/18/2008	47.940	0.70	0.50	0.05	0.35	0.02	0.05	RHS
85	2/18/2008	47.940	1.20	0.70	0.05	0.84	0.04	0.09	RHS
86	2/18/2008	47.950	0.90	0.50	0.05	0.45	0.02	0.05	RHS
87	2/18/2008	47.950	0.60	0.60	0.05	0.36	0.02	0.05	RHS
88	2/18/2008	47.960	0.90	0.70	0.05	0.63	0.03	0.07	RHS
89	2/18/2008	47.960	1.10	0.40	0.05	0.44	0.02	0.05	RHS
90	2/18/2008	47.970	0.30	0.20	0.05	0.06	0.00	0.00	RHS
CARRIED FORWARD:						367.14	26.11	60.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						367.14	26.11	60.65	
91	2/18/2008	47.970	0.30	0.20	0.05	0.06	0.00	0.00	RHS
92	2/18/2008	47.980	2.10	0.70	0.05	1.47	0.07	0.16	RHS
93	2/18/2008	47.980	0.20	0.20	0.05	0.04	0.00	0.00	RHS
94	2/18/2008	47.990	0.90	0.50	0.05	0.45	0.02	0.05	RHS
95	2/18/2008	47.990	1.10	0.60	0.05	0.66	0.03	0.07	RHS
96	2/18/2008	47.990	0.50	0.40	0.05	0.20	0.01	0.02	RHS
97	2/18/2008	47.700	0.70	0.40	0.05	0.28	0.01	0.02	RHS
98	2/18/2008	47.710	4.40	0.90	0.05	3.96	0.20	0.46	RHS
99	2/18/2008	47.300	1.00	0.50	0.05	0.50	0.03	0.07	LHS
100	2/18/2008	47.300	0.40	0.40	0.05	0.16	0.01	0.02	LHS
101	2/18/2008	47.310	0.60	0.40	0.05	0.24	0.01	0.02	LHS
102	2/18/2008	47.310	0.40	0.30	0.05	0.12	0.01	0.02	LHS
103	2/18/2008	47.320	0.50	0.50	0.05	0.25	0.01	0.02	LHS
104	2/18/2008	47.320	1.00	0.60	0.05	0.60	0.03	0.07	LHS
105	2/18/2008	47.330	2.30	0.60	0.05	1.38	0.07	0.16	LHS
106	2/18/2008	47.330	0.60	0.50	0.05	0.30	0.02	0.05	RHS
107	2/18/2008	47.340	0.70	0.30	0.05	0.21	0.01	0.02	RHS
108	2/18/2008	47.340	1.00	0.60	0.05	0.60	0.03	0.07	RHS
109	2/18/2008	47.350	0.80	0.60	0.05	0.48	0.02	0.05	RHS
110	2/18/2008	47.350	1.00	0.70	0.05	0.70	0.04	0.09	RHS
111	2/18/2008	47.360	0.40	0.30	0.05	0.12	0.01	0.02	RHS
112	2/18/2008	47.400	2.00	0.80	0.05	1.60	0.08	0.19	LHS
113	2/20/2008	50.000	0.80	0.70	0.05	0.56	0.03	0.07	LHS
114	2/20/2008	50.000	4.60	0.90	0.05	4.14	0.21	0.49	LHS
115	2/20/2008	50.010	1.20	0.80	0.05	0.96	0.05	0.12	LHS
116	2/20/2008	50.010	1.40	1.00	0.05	1.40	0.07	0.16	LHS
117	2/20/2008	50.020	2.50	1.10	0.05	2.75	0.14	0.32	LHS
118	2/20/2008	50.020	1.50	1.00	0.05	1.50	0.08	0.19	LHS
119	2/20/2008	50.030	0.70	0.70	0.05	0.49	0.02	0.05	RHS
120	2/20/2008	50.030	0.60	0.60	0.05	0.36	0.02	0.05	RHS
CARRIED FORWARD:						393.68	27.45	63.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						393.68	27.45	63.75	
121	2/20/2008	50.040	1.30	0.60	0.05	0.78	0.04	0.09	RHS
122	2/20/2008	50.040	0.30	0.30	0.05	0.09	0.00	0.00	RHS
123	2/20/2008	50.050	0.40	0.30	0.05	0.12	0.01	0.02	RHS
124	2/20/2008	50.050	0.40	0.30	0.05	0.12	0.01	0.02	RHS
125	2/20/2008	50.060	0.90	0.80	0.05	0.72	0.04	0.09	RHS
126	2/20/2008	54.000	2.40	1.40	0.08	3.36	0.27	0.63	LHS
127	2/20/2008	54.010	1.50	1.50	0.08	2.25	0.18	0.42	RHS
128	2/20/2008	54.020	2.10	1.40	0.10	2.94	0.29	0.67	RHS
129	2/20/2008	54.030	1.60	0.80	0.06	1.28	0.08	0.19	LHS
130	2/22/2008	46.000	0.60	0.40	0.05	0.24	0.01	0.02	LHS
131	2/22/2008	46.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
132	2/22/2008	46.010	1.20	0.90	0.05	1.08	0.05	0.12	LHS
133	2/22/2008	46.010	0.50	0.50	0.05	0.25	0.01	0.02	LHS
134	2/22/2008	46.020	0.50	0.40	0.05	0.20	0.01	0.02	LHS
135	2/22/2008	46.020	0.80	0.70	0.05	0.56	0.03	0.07	LHS
136	2/22/2008	46.030	1.20	0.80	0.05	0.96	0.05	0.12	LHS
137	2/22/2008	46.030	1.40	0.80	0.05	1.12	0.06	0.14	LHS
138	2/22/2008	46.040	0.60	0.60	0.05	0.36	0.02	0.05	LHS
139	2/22/2008	46.040	0.40	0.40	0.05	0.16	0.01	0.02	LHS
140	2/22/2008	46.050	0.70	0.50	0.05	0.35	0.02	0.05	LHS
141	2/22/2008	46.050	1.00	0.60	0.05	0.60	0.03	0.07	RHS
142	2/22/2008	46.060	1.40	0.50	0.05	0.70	0.04	0.09	RHS
143	2/22/2008	46.060	2.00	0.70	0.05	1.40	0.07	0.16	RHS
144	2/22/2008	46.070	0.90	0.70	0.05	0.63	0.03	0.07	RHS
145	2/22/2008	46.100	1.60	0.70	0.05	1.12	0.06	0.14	RHS
146	2/22/2008	46.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
147	2/22/2008	46.110	0.30	0.20	0.05	0.06	0.00	0.00	RHS
148	2/22/2008	46.110	0.90	0.50	0.05	0.45	0.02	0.05	RHS
149	2/22/2008	46.120	0.50	0.50	0.05	0.25	0.01	0.02	RHS
150	2/22/2008	46.120	0.70	0.60	0.05	0.42	0.02	0.05	RHS
CARRIED FORWARD:						416.74	28.94	67.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						416.74	28.94	67.21	
151	2/22/2008	46.130	0.60	0.40	0.05	0.24	0.01	0.02	RHS
152	2/22/2008	46.200	0.50	0.50	0.05	0.25	0.01	0.02	RHS
153	2/22/2008	46.200	0.30	0.30	0.05	0.09	0.00	0.00	RHS
154	2/22/2008	46.210	0.30	0.30	0.05	0.09	0.00	0.00	RHS
155	2/22/2008	46.210	0.60	0.50	0.05	0.30	0.02	0.05	RHS
156	2/22/2008	46.220	2.60	0.60	0.05	1.56	0.08	0.19	RHS
157	2/22/2008	46.220	1.00	0.70	0.05	0.70	0.04	0.09	RHS
158	2/22/2008	46.230	0.70	0.70	0.05	0.49	0.02	0.05	RHS
159	2/22/2008	46.230	0.50	0.40	0.05	0.20	0.01	0.02	RHS
160	2/22/2008	46.240	0.50	0.40	0.05	0.20	0.01	0.02	RHS
161	2/22/2008	46.240	0.30	0.30	0.05	0.09	0.00	0.00	RHS
162	2/22/2008	46.250	1.10	0.50	0.05	0.55	0.03	0.07	RHS
163	2/22/2008	49.900	1.60	0.60	0.05	0.96	0.05	0.12	LHS
164	2/22/2008	49.910	4.10	1.60	0.15	6.56	0.98	2.27	LHS
165	2/22/2008	54.400	1.50	1.20	0.10	1.80	0.18	0.42	LHS
166	2/22/2008	54.410	1.30	0.70	0.10	0.91	0.09	0.21	LHS
167	2/23/2008	75.900	1.50	1.20	0.25	1.80	0.45	1.04	LHS
168	2/23/2008	75.910	2.60	1.30	0.25	3.38	0.85	1.97	LHS
169	2/23/2008	75.920	2.40	0.80	0.10	1.92	0.19	0.44	LHS
170	2/23/2008	75.930	0.80	0.60	0.10	0.48	0.05	0.12	LHS
171	2/23/2008	75.940	1.40	0.70	0.10	0.98	0.10	0.23	LHS
172	2/25/2008	47.700	2.10	0.90	0.05	1.89	0.09	0.21	LHS
173	2/25/2008	47.710	1.30	0.50	0.05	0.65	0.03	0.07	LHS
174	2/25/2008	47.500	0.70	0.40	0.05	0.28	0.01	0.02	RHS
175	2/25/2008	47.510	0.70	0.40	0.05	0.28	0.01	0.02	RHS
176	2/25/2008	47.520	0.60	0.50	0.05	0.30	0.02	0.05	RHS
177	2/25/2008	47.530	1.00	0.40	0.05	0.40	0.02	0.05	RHS
178	2/25/2008	47.300	1.20	0.80	0.05	0.96	0.05	0.12	RHS
179	2/27/2008	75.600	2.10	1.70	0.06	3.57	0.21	0.49	LHS
180	2/27/2008	75.610	2.20	1.80	0.06	3.96	0.24	0.56	LHS
CARRIED FORWARD:						452.58	32.79	76.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						452.58	32.79	76.15	
181	2/27/2008	75.620	0.60	0.20	0.05	0.12	0.01	0.02	LHS
182	2/27/2008	74.700	1.10	0.80	0.05	0.88	0.04	0.09	LHS
183	2/27/2008	74.710	1.20	0.70	0.05	0.84	0.04	0.09	LHS
184	2/27/2008	75.800	0.80	0.70	0.05	0.56	0.03	0.07	LHS
185	2/27/2008	75.810	0.90	0.50	0.05	0.45	0.02	0.05	LHS
186	2/27/2008	75.820	1.10	0.60	0.05	0.66	0.03	0.07	LHS
187	2/27/2008	75.830	1.00	0.70	0.05	0.70	0.04	0.09	LHS
188	2/27/2008	60.100	1.30	0.80	0.05	1.04	0.05	0.12	RHS
189	2/27/2008	60.100	1.10	0.90	0.05	0.99	0.05	0.12	RHS
190	2/27/2008	60.110	1.80	1.10	0.05	1.98	0.10	0.23	RHS
191	2/27/2008	60.110	2.40	1.00	0.05	2.40	0.12	0.28	RHS
192	2/27/2008	60.120	1.20	0.70	0.05	0.84	0.04	0.09	RHS
193	2/27/2008	60.120	0.90	0.80	0.05	0.72	0.04	0.09	RHS
194	2/27/2008	60.130	3.10	0.50	0.05	1.55	0.08	0.19	RHS
195	2/27/2008	60.130	1.40	1.00	0.05	1.40	0.07	0.16	RHS
196	2/27/2008	60.140	0.40	0.30	0.05	0.12	0.01	0.02	RHS
197	2/27/2008	60.140	0.70	0.60	0.05	0.42	0.02	0.05	RHS
198	2/27/2008	60.150	0.90	0.60	0.05	0.54	0.03	0.07	RHS
199	2/27/2008	60.150	4.20	1.20	0.05	5.04	0.25	0.58	RHS
200	2/27/2008	60.160	0.05	0.40	0.05	0.02	0.00	0.00	RHS
201	2/27/2008	60.160	1.10	0.80	0.05	0.88	0.04	0.09	RHS
202	2/27/2008	60.170	4.00	1.00	0.06	4.00	0.24	0.56	LHS
203	2/27/2008	60.170	1.00	0.80	0.05	0.80	0.04	0.09	LHS
204	2/27/2008	60.180	0.80	0.50	0.05	0.40	0.02	0.05	LHS
205	2/27/2008	60.180	6.20	0.50	0.05	3.10	0.16	0.37	LHS
206	2/27/2008	60.190	0.50	0.40	0.05	0.20	0.01	0.02	LHS
207	2/27/2008	60.190	0.70	0.40	0.05	0.28	0.01	0.02	LHS
208	2/27/2008	60.400	0.50	0.50	0.05	0.25	0.01	0.02	LHS
209	2/27/2008	60.400	0.90	0.70	0.05	0.63	0.03	0.07	LHS
210	2/27/2008	60.500	0.70	0.60	0.05	0.42	0.02	0.05	LHS
CARRIED FORWARD:						484.81	34.44	79.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						484.81	34.44	79.97	
211	2/27/2008	60.500	0.60	0.60	0.05	0.36	0.02	0.05	LHS
212	2/27/2008	60.600	0.90	0.70	0.05	0.63	0.03	0.07	LHS
213	2/27/2008	60.600	1.00	0.70	0.05	0.70	0.04	0.09	LHS
214	2/27/2008	60.700	2.80	1.30	0.05	3.64	0.18	0.42	LHS
215	2/27/2008	60.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
216	2/28/2008	52.100	0.80	0.60	0.05	0.48	0.02	0.05	RHS
217	2/28/2008	52.110	0.40	0.30	0.05	0.12	0.01	0.02	RHS
218	2/28/2008	52.120	1.20	0.80	0.05	0.96	0.05	0.12	RHS
219	2/28/2008	52.130	1.10	0.60	0.05	0.66	0.03	0.07	RHS
220	2/28/2008	52.200	0.60	0.50	0.05	0.30	0.02	0.05	RHS
221	2/28/2008	52.210	0.50	0.70	0.05	0.35	0.02	0.05	RHS
222	2/28/2008	52.220	0.40	0.40	0.05	0.16	0.01	0.02	RHS
223	2/28/2008	52.230	1.10	0.90	0.05	0.99	0.05	0.12	RHS
224	2/28/2008	52.240	0.30	0.20	0.05	0.06	0.00	0.00	RHS
225	2/28/2008	52.250	0.30	0.30	0.05	0.09	0.00	0.00	RHS
226	2/28/2008	52.500	1.80	0.60	0.05	1.08	0.05	0.12	RHS
227	2/28/2008	52.510	0.90	0.80	0.05	0.72	0.04	0.09	RHS
228	2/28/2008	52.520	0.60	0.50	0.05	0.30	0.02	0.05	LHS
229	2/28/2008	52.600	0.70	0.50	0.05	0.35	0.02	0.05	LHS
230	2/28/2008	52.610	1.00	0.90	0.05	0.90	0.05	0.12	LHS
231	2/28/2008	52.620	1.10	0.70	0.05	0.77	0.04	0.09	LHS
232	2/28/2008	52.630	0.70	0.50	0.05	0.35	0.02	0.05	LHS
233	2/29/2008	97.500	2.40	1.10	0.08	2.64	0.21	0.49	LHS
234	2/29/2008	97.510	3.00	1.60	0.08	4.80	0.38	0.88	LHS
235	2/29/2008	98.300	1.10	1.00	0.10	1.10	0.11	0.26	LHS
236	2/29/2008	100.800	2.30	1.10	0.15	2.53	0.38	0.88	LHS
237	2/29/2008	105.300	1.90	1.00	0.20	1.90	0.38	0.88	LHS
238									
239									
240									
CARRIED FORWARD:						511.95	36.63	85.08	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	109.28	8.20	18.85	
1	02/02/2008	0.20	1.00	0.85	0.08	0.85	0.06	0.15	L738 - Jalan Loji Air Kerupang
2	"	0.55	0.66	0.65	0.08	0.43	0.03	0.07	L718 - Jalan Kerupang Tiga
3	"	0.60	0.70	0.67	0.08	0.47	0.04	0.08	L718 - Jalan Kerupang Tiga
4	"	0.99	0.56	0.53	0.08	0.30	0.02	0.05	L718 - Jalan Kerupang Tiga
5	"	0.10	0.70	0.45	0.08	0.32	0.02	0.05	L718 - Jalan Kerupang Tiga
6	"	0.10	0.70	0.50	0.08	0.35	0.03	0.06	L718 - Jalan Kerupang Tiga
7	"	0.12	1.00	0.45	0.08	0.45	0.03	0.08	L718 - Jalan Kerupang Tiga
8	"	0.12	1.00	0.45	0.08	0.45	0.03	0.08	L718 - Jalan Kerupang Tiga
9	"	0.12	1.00	0.45	0.08	0.45	0.03	0.08	L718 - Jalan Kerupang Tiga
10	"	0.12	0.60	0.45	0.08	0.27	0.02	0.05	L718 - Jalan Kerupang Tiga
11	05/02/2008	1.91	0.88	0.72	0.08	0.63	0.05	0.11	L734 - Jalan Pancur Hitam
12	"	2.11	0.85	0.69	0.08	0.59	0.04	0.10	L734 - Jalan Pancur Hitam
13	"	3.95	1.00	0.86	0.08	0.86	0.06	0.15	L703 - Jalan Okk Daud
14	"	3.95	1.00	0.86	0.08	0.86	0.06	0.15	L703 - Jalan Okk Daud
15	"	3.95	1.00	0.86	0.08	0.86	0.06	0.15	L703 - Jalan Okk Daud
16	"	3.95	0.86	0.60	0.08	0.52	0.04	0.09	L703 - Jalan Okk Daud
17	"	3.95	0.86	0.60	0.08	0.52	0.04	0.09	L703 - Jalan Okk Daud
18	06/02/2008	1.28	0.65	0.63	0.08	0.41	0.03	0.07	L707 - Jalan Pulau Buah
19	"	0.50	1.00	0.70	0.08	0.70	0.05	0.12	L750 - Jalan Bukit Besar
20	"	0.50	1.00	0.80	0.08	0.80	0.06	0.14	L750 - Jalan Bukit Besar
21	11/02/2008	3.39	1.00	1.00	0.08	1.00	0.08	0.17	L700 - Jalan Patau-patau
22	"	3.39	1.00	1.00	0.08	1.00	0.08	0.17	L700 - Jalan Patau-patau
23	"	3.39	1.00	1.00	0.08	1.00	0.08	0.17	L700 - Jalan Patau-patau
24	"	3.39	1.00	0.70	0.08	0.70	0.05	0.12	L700 - Jalan Patau-patau
25	"	0.48	0.60	0.58	0.08	0.35	0.03	0.06	L700 - Jalan Tun Mustapha
26	"	0.48	0.74	0.66	0.08	0.49	0.04	0.08	L700 - Jalan Tun Mustapha
27	"	0.48	0.60	0.58	0.08	0.35	0.03	0.06	L700 - Jalan Tun Mustapha
28	"	0.49	0.80	0.70	0.08	0.56	0.04	0.10	L700 - Jalan Tun Mustapha
29	"	0.49	1.00	0.85	0.08	0.85	0.06	0.15	L700 - Jalan Tun Mustapha
30	"	0.49	1.00	0.90	0.08	0.90	0.07	0.16	L700 - Jalan Tun Mustapha
31	13/02/2008	2.04	1.10	0.60	0.08	0.66	0.05	0.11	L721 - Jalan Bukit Timbalai
32	"	2.11	0.80	0.80	0.08	0.64	0.05	0.11	L721 - Jalan Bukit Timbalai
33	"	5.36	0.80	0.60	0.08	0.48	0.04	0.08	L705 - Jalan Bebuloh
34	"	5.36	0.50	0.50	0.08	0.25	0.02	0.04	L705 - Jalan Bebuloh
TOTAL C/F :						129.58	9.72	22.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: FEBRUARY 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	129.58	9.72	22.35	
35	13/02/2008	5.38	0.60	0.50	0.08	0.30	0.02	0.05	L705 - Jalan Bebuloh
36	"	5.39	1.20	0.60	0.08	0.72	0.05	0.12	L705 - Jalan Bebuloh
37	"	5.39	0.60	0.50	0.08	0.30	0.02	0.05	L705 - Jalan Bebuloh
38	"	5.39	1.50	0.60	0.08	0.90	0.07	0.16	L705 - Jalan Bebuloh
39	"	5.40	1.00	0.60	0.08	0.60	0.05	0.10	L705 - Jalan Bebuloh
40	"	5.40	0.60	0.50	0.08	0.30	0.02	0.05	L705 - Jalan Bebuloh
41	"	5.40	0.60	0.60	0.08	0.36	0.03	0.06	L705 - Jalan Bebuloh
42	15/02/2008	3.07	0.70	0.60	0.08	0.42	0.03	0.07	L704 - Jalan M ohammad Salleh
43	"	3.07	0.60	0.50	0.08	0.30	0.02	0.05	L704 - Jalan M ohammad Salleh
44	"	3.07	1.10	0.90	0.08	0.99	0.07	0.17	L704 - Jalan M ohammad Salleh
45	"	3.08	1.10	0.60	0.08	0.66	0.05	0.11	L704 - Jalan M ohammad Salleh
46	"	3.12	0.70	0.60	0.08	0.42	0.03	0.07	L704 - Jalan M ohammad Salleh
47	"	3.12	0.80	0.60	0.08	0.48	0.04	0.08	L704 - Jalan M ohammad Salleh
48	"	3.12	1.00	1.00	0.08	1.00	0.08	0.17	L704 - Jalan M ohammad Salleh
49	"	3.12	0.70	0.50	0.08	0.35	0.03	0.06	L704 - Jalan M ohammad Salleh
50	19/02/2008	0.31	1.20	0.50	0.08	0.60	0.05	0.10	L734 - Jalan Pancur Hitam
51	"	0.43	0.60	0.60	0.08	0.36	0.03	0.06	L734 - Jalan Pancur Hitam
52	"	0.44	1.20	0.60	0.08	0.72	0.05	0.12	L734 - Jalan Pancur Hitam
53	"	2.06	1.20	0.90	0.08	1.08	0.08	0.19	L734 - Jalan Pancur Hitam
TOTAL :						140.44	10.54	24.22	

R01

(CRACK SEALING)

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUM IN
LOCATION : CH90.780 (KM 92.540) - LHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTED

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEI
LOCATION : CH 95.970/KM 105.870 @ RHS

R01 CRACK SEALING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CRACK SEALING
GRAND SUMMARY

MONTH: FEBRUARY 2008

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	476.00	476.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2.62	0.00	2.62
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	109.60	249.10	358.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	318.85	814.61	1,133.46
	502	Jalan Beaufort-Menumbok	24.40	22.95	47.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	185.65	0.00	185.65
Kuala Penyu	502	Jalan Beaufort-Menumbok	15.30	429.99	445.29
TOTAL			656.42	1,992.65	2,649.07

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	318.85	814.61	1,133.46
2	Beaufort	502	Jalan Beaufort - Menumbok	24.40	22.95	47.35
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	185.65	-	185.65
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	15.30	429.99	445.29
TOTAL:				544.20	1,267.55	1,811.75

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	318.85	-
1	13/02/2008	72.748	37.72	LHS
2	13/02/2008	72.760	12.00	LHS
3	13/02/2008	72.775	7.65	LHS
4	13/02/2008	77.787	6.12	LHS
5	13/02/2008	77.795	64.97	LHS
6	13/02/2008	77.810	21.93	LHS
7	13/02/2008	77.816	47.47	LHS
8	13/02/2008	77.827	8.90	LHS
9	13/02/2008	77.832	67.23	LHS
10	13/02/2008	83.896	9.90	LHS
11	13/02/2008	83.970	14.70	LHS
12	13/02/2008	84.420	26.90	LHS
13	13/02/2008	84.422	21.20	RHS
14	13/02/2008	84.430	24.10	LHS
15	13/02/2008	88.517	10.80	RHS
16	14/02/2008	90.681	17.70	RHS
17	14/02/2008	90.692	10.35	RHS
18	14/02/2008	90.697	11.90	RHS
19	14/02/2008	90.270	27.75	RHS
20	14/02/2008	90.726	12.10	LHS
21	14/02/2008	90.735	14.87	RHS
22	14/02/2008	90.735	12.80	LHS
23	14/02/2008	90.737	19.35	RHS
24	14/02/2008	90.742	22.14	RHS
25	14/02/2008	90.749	15.47	LHS
26	14/02/2008	90.756	3.32	LHS
27	14/02/2008	90.763	40.73	LHS
28	14/02/2008	90.770	7.25	LHS
29	14/02/2008	90.773	23.45	LHS
30	14/02/2008	90.778	17.10	LHS
CARRIED FORWARD:			956.72	

BROUGHT FORWARD :		-	956.72	-
31	14/02/2008	90.780	25.90	LHS
32	14/02/2008	95.005	4.00	LHS
33	14/02/2008	95.028	12.90	LHS
34	14/02/2008	95.032	14.50	LHS
35	14/02/2008	95.105	7.80	LHS
36	20/02/2008	123.642	12.50	LHS
37	20/02/2008	123.645	18.15	LHS
38	20/02/2008	123.670	13.50	LHS
39	20/02/2008	123.785	20.99	RHS
40	20/02/2008	123.790	13.40	RHS
41	20/02/2008	123.795	15.00	RHS
42	20/02/2008	123.800	18.10	RHS
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
CARRIED FORWARD:			1133.46	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
BROUGHT FORWARD :		-	185.65	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			185.65	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING	REMARKS
			Length (m)	
BROUGHT FORWARD :			24.40	-
1	14/02/2008	16.424	10.30	LHS
2	14/02/2008	16.428	12.65	LHS
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:			47.35	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

MONTH: FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	476.00	476.00
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	262.00	0.00	262.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	0.00	-
TOTAL:				262.00	476.00	738.00

RO1

(PAVEMENT TREATMENT)

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUM BOK
LOCATION : CH50.010 (KM 50.010) - LHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGA U-TENOM
LOCATION : CH21.280 (RHS)

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGAU-TENOM
LOCATION : CH21.300 (RHS)

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R01 ~ PAVEMENT.

Road Name : Jalan Loji Air Kerupang

Route No : L738

Location : KM 0.20

Date : 02/02/2008

Road Name : Jalan Kompleks Sukan

Route No : L743

Location : KM 0.70 (RHS)

Date : 28/02/2008

BEFORE



Film Batch : L2-13-081



Film Batch : L2-12-029

IN PROGRESS



Film Batch : L2-13-093



Film Batch : L2-12-047

AFTER



Film Batch : L2-12-007



Film Batch : L2-14-022

PAVEMENT TREATMENT GRAND SUMMARY

MONTH: FEBRUARY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	40.39	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	50.84	50.84
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	191.64	99.56	291.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	31.33	61.07	92.40
	502	Jalan Beaufort-Menumbok	34.10	0.00	34.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	48.13	22.33	70.46
TOTAL			305.20	274.19	579.39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	31.33	61.07	92.40
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	34.10	-	34.10
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	48.13	22.33	70.46
TOTAL				113.56	83.40	196.96

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					31.33	
1	13/02/2008	88.515	4.00	0.90	3.60	RHS
2	20/02/2008	123.635	5.40	1.30	7.02	LHS
3	20/02/2008	123.650	4.20	1.40	5.88	LHS
4	20/02/2008	123.683	13.10	1.00	13.10	RHS
5	20/02/2008	123.723	6.90	1.50	10.35	LHS
6	20/02/2008	123.820	13.20	1.60	21.12	RHS
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					92.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	191.64	99.56	291.20
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				191.64	99.56	291.20

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: February 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					191.64	
1	2/11/2008	95.521	1.20	1.00	1.20	Crocodile crack/RHS
2	2/11/2008	95.550	1.90	1.00	1.90	Crocodile crack/RHS
3	2/11/2008	95.558	2.00	1.00	2.00	Crocodile crack/RHS
4	2/11/2008	95.581	1.40	0.80	1.12	Crocodile crack/RHS
5	2/11/2008	95.583	1.10	0.90	0.99	Crocodile crack/RHS
6	2/11/2008	95.591	1.80	1.60	2.88	Crocodile crack/RHS
7	2/11/2008	95.589	1.20	0.90	1.08	Crocodile crack/LHS
8	2/11/2008	95.614	7.50	1.00	7.50	Crocodile crack/LHS
9	2/11/2008	95.613	1.50	1.00	1.50	Crocodile crack/LHS
10	2/11/2008	95.624	3.10	0.80	2.48	Crocodile crack/LHS
11	2/11/2008	92.633	7.70	1.00	7.70	Crocodile crack/LHS
12	2/11/2008	95.605	4.70	0.80	3.76	Crocodile crack/LHS
13	2/13/2008	95.669	13.60	0.90	12.24	Crocodile crack/RHS
14	2/13/2008	95.683	9.90	1.00	9.90	Crocodile crack/LHS
15	2/13/2008	95.689	4.60	0.90	4.14	Crocodile crack/RHS
16	2/13/2008	95.751	3.40	1.10	3.74	Crocodile crack/RHS
17	2/13/2008	95.766	4.00	0.80	3.20	Crocodile crack/LHS
18	2/13/2008	95.800	2.70	1.00	2.70	Crocodile crack/RHS
19	2/13/2008	95.801	1.90	0.90	1.71	Crocodile crack/RHS
20	2/13/2008	95.815	2.00	0.80	1.60	Crocodile crack/RHS
21	2/13/2008	95.820	3.70	0.80	2.96	Crocodile crack/LHS
22	2/13/2008	95.842	1.90	0.80	1.52	Crocodile crack/LHS
23	2/13/2008	95.866	10.30	1.00	10.30	Crocodile crack/LHS
24	2/13/2008	95.881	2.20	0.70	1.54	Crocodile crack/LHS
25	2/13/2008	95.888	1.40	0.80	1.12	Crocodile crack/LHS
26	2/13/2008	95.900	2.00	0.70	1.40	Crocodile crack/LHS
27	2/13/2008	95.926	5.50	0.60	3.30	Crocodile crack/LHS
28	2/13/2008	95.935	6.80	0.60	4.08	Crocodile crack/RHS
29						
30						
TOTAL :					291.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: February 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	50.84	50.84
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	50.84	50.84

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JLN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2007

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	2/5/2008	21.802	4.00	0.80	3.20	RHS
2	2/5/2008	21.800	1.60	0.80	1.28	RHS
3	2/5/2008	21.798	1.20	0.80	0.96	RHS
4	2/5/2008	21.796	1.10	0.80	0.88	RHS
5	2/5/2008	21.795	4.00	0.60	2.40	RHS
6	2/5/2008	21.794	1.00	0.60	0.60	RHS
7	2/5/2008	21.792	1.40	0.80	1.12	RHS
8	2/13/2008	30.448	1.00	0.60	0.60	RHS
9	2/13/2008	30.449	2.10	0.80	1.68	RHS
10	2/13/2008	30.450	2.20	0.80	1.76	RHS
11	2/13/2008	30.452	1.80	0.60	1.08	RHS
12	2/13/2008	30.500	4.10	0.80	3.28	RHS
13	2/13/2008	30.500	1.80	0.80	1.44	LHS
14	2/13/2008	30.496	1.00	1.00	1.00	RHS
15	2/13/2008	30.498	2.00	0.60	1.20	RHS
16	2/13/2008	30.496	0.80	0.60	0.48	LHS
17	2/13/2008	30.498	2.00	0.80	1.60	LHS
18	2/14/2008	21.280	1.60	0.80	1.28	RHS
19	2/14/2008	21.282	0.80	0.60	0.48	RHS
20	2/14/2008	21.283	0.80	0.40	0.32	RHS
21	2/14/2008	21.284	5.00	0.80	4.00	RHS
22	2/14/2008	21.286	2.10	0.40	0.84	RHS
23	2/14/2008	21.29	0.80	0.40	0.32	RHS
24	2/14/2008	21.29	1.00	0.80	0.80	RHS
25	2/14/2008	21.290	3.00	0.60	1.80	RHS
26	2/14/2008	21.3	2.00	0.60	1.20	RHS
27	2/14/2008	21.3	6.00	0.60	3.60	RHS
28	2/14/2008	21.300	9.00	0.60	5.40	RHS
29	2/14/2008	21.270	0.80	0.80	0.64	RHS
30	2/14/2008	21.250	5.00	0.40	2.00	RHS
31	2/14/2008	21.248	6.00	0.60	3.60	RHS
TOTAL:					50.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	40.39	40.39
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	40.39	40.39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	19/02/2008	101.680	4.80	1.90	9.12	KG.TIMBANG
2	19/02/2008	101.680	5.00	2.05	10.25	
3	22/02/2008	100.780	2.50	1.70	4.25	
4	22/02/2008	100.780	3.70	1.90	7.03	
5	22/02/2008	100.780	4.75	2.05	9.74	
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					40.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN PATAU-PATAU	-	45.00	45.00
2	W.P LABUAN	L 703	JALAN OKK DAUD	30.00	52.50	82.50
3	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	40.00	-	40.00
4	W.P LABUAN	L 712	JALAN PAHLAWAN	45.00	-	45.00
5	W.P LABUAN	L 719	JALAN PENGHULU TUAH	-	30.00	30.00
6	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	30.00	-	30.00
7	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	-	658.00	658.00
8	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	42.00	104.00	146.00
9	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
TOTAL				236.50	844.50	1,081.00

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 742

ROAD NAME: JALAN MASUK KE SMK SG. BEDAUN

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	02/02/2008	1.26	160.00	4.00	640.00	
2	"	0.26	12.00	1.50	18.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					658.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 700

ROAD NAME: JALAN PATAU-PATAU

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	04/02/2008	3.17	30.00	1.50	45.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					45.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 719

ROAD NAME: JALAN PENGHULU TUAH

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	10/02/2008	0.40	30.00	1.00	30.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					30.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 703

ROAD NAME: JALAN OKK DAUD

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					30.00	
1	12/02/2008	1.52	35.00	1.50	52.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					82.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 743

ROAD NAME: JALAN KOMPLEKS SUKAN

MONTH: FEBRUARY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					42.00	
1	28/02/2008	0.20	31.00	2.00	62.00	LHS
2	"	0.70	21.00	2.00	42.00	RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					146.00	