

# R01

(POTHOLE PATCHING)

DISTRICT : BEAUFORT  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH121.747 (KM123.507) - LHS

### **R01 POT HOLE PATCHING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM  
LOCATION : CH 119.900/ KM 129.800 @ RHS

### **R01 POTHOLE PATCHING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KOTA KINABALU  
ROUTE NO : 01 JALAN KOTA KINABALU - KUDAT  
LOCATION : CH 14.210 (RHS)

### **R01 POTHOLE PATCHING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KUDAT  
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH153.332

### **R01 - POTHOLE PATCHING**



**BEFORE**



**IN PROGRESS**

**LINTASAN RESOURCES SDN. BHD.**  
**POTHOLE PATCHING**  
**GRAND SUMMARY**

MONTH:     JUNE 2008    

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	74.98	8.13	83.11
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	13.77	0.00	13.77
Kudat	01	Jalan Kota Kinabalu-Kudat	40.60	3.82	44.42
Tuaran	01	Jalan Kota Kinabalu-Kudat	54.70	2.66	57.36
	22	Jalan Kota Kinabalu-Sandakan	175.16	27.61	202.77
	503	Jalan Berungis-Kota Belud	17.24	1.34	18.58
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	81.35	18.07	99.42
	01	Jalan Kota Kinabalu-Sindumin	2.59	0.42	3.01
	606	Jalan Susur Sepangar Bay	40.03	6.79	46.82
	607	Jalan Masuk Ke Pelabuhan Baru	1.31	0.00	1.31
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	57.93	14.42	72.35
	500	Jalan Kota Kinabalu-Keningau-Tenom	71.83	5.83	77.66
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	64.47	11.08	75.55
Papar	01	Jalan Kota Kinabalu-Sindumin	394.55	70.85	465.40
Ranau	22	Jalan Kota Kinabalu-Sandakan	335.91	56.02	391.93
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	35.23	8.49	43.72
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	4.48	2.13	6.61
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1.37	0.00	1.37
Beaufort	01	Jalan Kota Kinabalu-Sindumin	20.24	11.83	32.07
	502	Jalan Beaufort-Menumbok	24.41	5.59	30.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	7.75	1.50	9.25
Kuala Penyu	502	Jalan Beaufort-Menumbok	33.94	19.06	52.99
<b>TOTAL</b>			<b>1,553.83</b>	<b>275.63</b>	<b>1,829.47</b>

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: JUNE 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )			VOLUME (m <sup>3</sup> )			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	175.225	101.950	277.175	8.721	5.099	13.820	20.238	11.831	32.069
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	66.220	12.820	79.040	3.332	0.645	3.977	7.749	1.498	9.247
3	Beaufort	502	Jalan Beaufort - Menumbok	250.645	48.142	298.787	10.514	2.408	12.922	24.406	5.590	29.996
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	296.425	164.240	460.665	14.624	8.213	22.837	33.938	19.055	52.993
<b>TOTAL:</b>				<b>788.515</b>	<b>327.152</b>	<b>1115.667</b>	<b>37.191</b>	<b>16.365</b>	<b>53.556</b>	<b>86.331</b>	<b>37.974</b>	<b>124.305</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>175.225</b>	<b>8.721</b>	<b>20.238</b>	-
1	06/06/2008	98.770	2.90	1.00	0.050	2.900	0.145	0.336	LHS
2	06/06/2008	106.152	1.10	0.60	0.050	0.660	0.033	0.077	LHS
3	06/06/2008	114.010	0.60	0.50	0.050	0.300	0.015	0.035	LHS
4	06/06/2008	121.218	0.70	0.60	0.050	0.420	0.021	0.049	LHS
5	06/06/2008	121.200	1.00	1.00	0.050	1.000	0.050	0.116	RHS
6	06/06/2008	121.673	1.00	0.60	0.050	0.600	0.030	0.070	LHS
7	06/06/2008	121.703	1.10	0.40	0.050	0.440	0.022	0.051	RHS
8	06/06/2008	121.709	0.30	0.20	0.050	0.060	0.003	0.007	M
9	06/06/2008	121.725	1.20	0.70	0.050	0.840	0.042	0.097	LHS
10	06/06/2008	121.747	0.70	0.60	0.050	0.420	0.021	0.049	LHS
11	06/06/2008	122.980	0.40	0.40	0.050	0.160	0.008	0.019	LHS
12	06/06/2008	122.984	7.40	1.10	0.050	8.140	0.407	0.944	LHS
13	06/06/2008	122.984	1.20	1.10	0.050	1.320	0.066	0.153	RHS
14	06/06/2008	122.986	1.90	1.00	0.050	1.900	0.095	0.220	LHS
15	06/06/2008	122.990	2.90	1.00	0.050	2.900	0.145	0.336	LHS
16	12/06/2008	123.382	1.00	0.60	0.050	0.600	0.030	0.070	LHS
17	12/06/2008	123.430	2.00	1.50	0.050	3.000	0.150	0.348	LHS
18	12/06/2008	74.948	1.10	1.00	0.050	1.100	0.055	0.128	LHS
19	12/06/2008	74.963	0.70	0.60	0.050	0.420	0.021	0.049	LHS
20	12/06/2008	74.970	1.40	0.40	0.050	0.560	0.028	0.065	RHS
21	12/06/2008	75.015	0.80	0.50	0.050	0.400	0.020	0.046	LHS
22	19/06/2008	94.770	2.20	1.40	0.050	3.080	0.154	0.357	LHS
23	19/06/2008	94.790	3.70	1.40	0.050	5.180	0.259	0.601	LHS
24	19/06/2008	95.050	4.20	1.20	0.050	5.040	0.252	0.585	LHS
25	19/06/2008	95.054	2.70	0.90	0.050	2.430	0.122	0.283	LHS
26	20/06/2008	94.060	2.90	0.90	0.050	2.610	0.131	0.304	RHS
27	20/06/2008	94.065	0.80	0.80	0.050	0.640	0.032	0.074	RHS
28	20/06/2008	94.095	0.40	0.40	0.050	0.160	0.008	0.019	RHS
29	20/06/2008	94.246	8.10	1.00	0.050	8.100	0.405	0.940	RHS
30	20/06/2008	94.455	2.10	1.20	0.050	2.520	0.126	0.292	RHS
<b>CARRIED FORWARD:</b>						<b>233.125</b>	<b>11.617</b>	<b>26.958</b>	

<b>BROUGHT FORWARD:</b>		-	-	-	<b>233.125</b>	<b>11.617</b>	<b>26.958</b>	-	
31	20/06/2008	95.040	7.60	1.00	0.050	7.600	0.380	0.882	RHS
32	26/06/2008	82.690	8.00	1.50	0.050	12.000	0.600	1.392	LHS
33	26/06/2008	82.696	1.20	1.00	0.050	1.200	0.060	0.139	LHS
34	27/06/2008	74.940	1.10	0.90	0.050	0.990	0.050	0.116	LHS
35	27/06/2008	74.981	1.30	1.00	0.050	1.300	0.065	0.151	LHS
36	27/06/2008	74.990	1.50	1.20	0.050	1.800	0.090	0.209	LHS
37	27/06/2008	76.910	0.70	0.40	0.050	0.280	0.014	0.032	LHS
38	27/06/2008	76.911	1.10	0.40	0.050	0.440	0.022	0.051	LHS
39	27/06/2008	76.920	1.40	0.60	0.050	0.840	0.042	0.097	LHS
40	27/06/2008	76.941	0.40	0.40	0.050	0.160	0.008	0.019	LHS
41	27/06/2008	76.949	1.00	0.50	0.050	0.500	0.025	0.058	LHS
42	27/06/2008	76.964	1.40	0.60	0.050	0.840	0.042	0.097	LHS
43	27/06/2008	77.236	4.60	3.50	0.050	16.100	0.805	1.868	LHS
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>CARRIED FORWARD:</b>					<b>277.175</b>	<b>13.820</b>	<b>32.069</b>		



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>250.645</b>	<b>10.514</b>	<b>24.406</b>	
1	15/06/2008	3.017	2.90	2.00	0.050	5.800	0.290	0.673	LHS
2	15/06/2008	3.025	2.30	1.00	0.050	2.300	0.115	0.267	LHS
3	15/06/2008	9.575	0.30	0.20	0.050	0.060	0.003	0.007	LHS
4	15/06/2008	9.580	0.50	0.20	0.050	0.100	0.005	0.012	LHS
5	15/06/2008	9.585	0.30	0.30	0.050	0.090	0.005	0.012	LHS
6	15/06/2008	9.590	0.70	0.36	0.050	0.252	0.013	0.030	RHS
7	15/06/2008	9.595	0.40	0.30	0.050	0.120	0.006	0.014	RHS
8	15/06/2008	9.617	0.90	0.80	0.050	0.720	0.036	0.084	RHS
9	15/06/2008	9.620	0.50	0.20	0.050	0.100	0.005	0.012	RHS
10	15/06/2008	9.625	0.30	0.20	0.050	0.060	0.003	0.007	RHS
11	15/06/2008	9.900	1.40	0.70	0.050	0.980	0.049	0.114	LHS
12	15/06/2008	9.942	6.20	1.70	0.050	10.540	0.527	1.223	LHS
13	16/06/2008	10.328	3.60	2.90	0.050	10.440	0.522	1.211	RHS
14	16/06/2008	10.370	2.70	2.40	0.050	6.480	0.324	0.752	LHS
15	16/06/2008	10.375	1.00	0.90	0.050	0.900	0.045	0.104	LHS
16	17/06/2008	10.025	1.40	0.60	0.050	0.840	0.042	0.097	LHS
17	17/06/2008	10.290	3.60	1.80	0.050	6.480	0.324	0.752	LHS
18	17/06/2008	11.465	1.10	1.00	0.050	1.100	0.055	0.128	LHS
19	17/06/2008	11.484	0.50	0.40	0.050	0.200	0.010	0.023	LHS
20	17/06/2008	11.491	0.70	0.60	0.050	0.420	0.021	0.049	LHS
21	17/06/2008	11.493	0.40	0.40	0.050	0.160	0.008	0.019	LHS
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>298.787</b>	<b>12.922</b>	<b>29.996</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUALA PENYU  
**ROUTE NO.** 502  
**ROAD NAME:** JALAN BEAUFORT - MENUMBOK  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>296.425</b>	<b>14.624</b>	<b>33.938</b>	
1	03/06/2008	27.510	4.10	1.80	0.050	7.380	0.369	0.856	LHS
2	03/06/2008	27.525	6.20	2.50	0.050	15.500	0.775	1.798	LHS
3	04/06/2008	29.938	0.80	0.50	0.050	0.400	0.020	0.046	RHS
4	04/06/2008	29.940	6.40	1.90	0.050	12.160	0.608	1.411	RHS
5	04/06/2008	29.944	2.80	1.00	0.050	2.800	0.140	0.325	RHS
6	04/06/2008	30.485	1.80	1.60	0.050	2.880	0.144	0.334	RHS
7	05/06/2008	30.510	3.80	2.30	0.050	8.740	0.437	1.014	RHS
8	05/06/2008	33.434	2.20	1.60	0.050	3.520	0.176	0.408	LHS
9	05/06/2008	33.570	4.50	1.90	0.050	8.550	0.428	0.993	LHS
10	09/06/2008	40.122	6.60	2.60	0.050	17.160	0.858	1.991	RHS
11	10/06/2008	40.170	5.80	2.10	0.050	12.180	0.609	1.413	RHS
12	10/06/2008	42.800	6.10	2.00	0.050	12.200	0.610	1.415	LHS
13	13/06/2008	59.480	4.50	1.20	0.050	5.400	0.270	0.626	RHS
14	13/06/2008	59.490	3.70	0.80	0.050	2.960	0.148	0.343	LHS
15	13/06/2008	59.505	4.00	0.40	0.050	1.600	0.080	0.186	LHS
16	13/06/2008	59.510	2.60	2.40	0.050	6.240	0.312	0.724	LHS
17	14/06/2008	33.005	3.50	2.30	0.050	8.050	0.403	0.935	LHS
18	14/06/2008	39.067	3.50	2.60	0.050	9.100	0.455	1.056	RHS
19	14/06/2008	39.080	3.20	1.70	0.050	5.440	0.272	0.631	RHS
20	18/06/2008	42.568	3.40	2.00	0.050	6.800	0.340	0.789	LHS
21	18/06/2008	42.770	5.10	2.40	0.050	12.240	0.612	1.420	LHS
22	18/06/2008	43.435	2.10	1.40	0.050	2.940	0.147	0.341	LHS
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>460.665</b>	<b>22.837</b>	<b>52.993</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month : JUNE 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	378.45	76.97	455.42	15.17	3.66	18.83	35.23	8.49	43.72
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	51.58	29.43	81.01	1.94	0.91	2.85	4.48	2.13	6.61
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	21.63	-	21.63	0.59	-	0.59	1.37	-	1.37
<b>TOTAL:</b>				<b>451.66</b>	<b>106.40</b>	<b>558.06</b>	<b>17.70</b>	<b>4.57</b>	<b>22.27</b>	<b>41.08</b>	<b>10.62</b>	<b>51.70</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>378.45</b>	<b>15.17</b>	<b>35.23</b>	
1	6/3/2008	82.042	0.80	0.80	0.025	0.64	0.02	0.05	LHS
2	6/3/2008	83.008	0.60	0.50	0.025	0.30	0.01	0.02	LHS
3	6/3/2008	83.986	0.60	0.60	0.025	0.36	0.01	0.02	RHS
4	6/3/2008	84.050	0.90	0.60	0.025	0.54	0.01	0.02	LHS
5	6/3/2008	84.119	0.70	0.70	0.025	0.49	0.01	0.02	LHS
6	6/3/2008	98.024	1.90	1.60	0.075	3.04	0.23	0.53	RHS
7	6/4/2008	97.100	1.50	1.20	0.075	1.80	0.14	0.32	RHS
8	6/4/2008	98.020	1.50	1.30	0.075	1.95	0.15	0.35	RHS
9	6/4/2008	98.038	2.50	1.30	0.050	3.25	0.16	0.37	RHS
10	6/4/2008	98.040	2.80	1.30	0.025	3.64	0.09	0.21	RHS
11	6/14/2008	94.154	1.40	0.50	0.025	0.70	0.02	0.05	RHS
12	6/14/2008	82.750	1.50	1.40	0.025	2.10	0.05	0.12	LHS
13	6/14/2008	82.700	1.30	1.50	0.025	1.95	0.05	0.12	LHS
14	6/14/2008	81.825	1.10	1.30	0.025	1.43	0.04	0.09	LHS
15	6/14/2008	77.120	0.90	1.30	0.025	1.17	0.03	0.07	RHS
16	6/14/2008	74.950	2.10	1.30	0.025	2.73	0.07	0.16	RHS
17	6/14/2008	51.680	0.80	0.70	0.025	0.56	0.01	0.02	LHS
18	6/18/2008	77.480	3.50	1.20	0.075	4.20	0.32	0.74	RHS
19	6/18/2008	77.450	7.90	1.40	0.050	11.06	0.55	1.28	RHS
20	6/18/2008	58.227	1.30	1.30	0.025	1.69	0.04	0.09	RHS
21	6/19/2008	97.100	1.50	1.30	0.025	1.95	0.05	0.12	RHS
22	6/19/2008	96.990	5.00	1.20	0.050	6.00	0.30	0.70	RHS
23	6/19/2008	96.332	1.70	1.40	0.100	2.38	0.24	0.56	RHS
24	6/19/2008	96.330	1.70	0.90	0.100	1.53	0.15	0.35	RHS
25	6/20/2008	95.556	3.30	1.50	0.050	4.95	0.25	0.58	RHS
26	6/20/2008	95.456	1.70	1.20	0.100	2.04	0.20	0.46	RHS
27	6/20/2008	80.320	2.30	1.00	0.025	2.30	0.06	0.14	RHS
28	6/20/2008	80.356	1.00	0.80	0.025	0.80	0.02	0.05	RHS
29	6/20/2008	72.250	2.00	0.90	0.075	1.80	0.14	0.32	RHS
30	6/20/2008	72.248	1.00	0.80	0.025	0.80	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>446.60</b>	<b>18.61</b>	<b>43.21</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>446.60</b>	<b>18.61</b>	<b>43.21</b>	
31	6/20/2008	63.756	1.00	0.90	0.025	0.90	0.02	0.05	RHS
32	6/26/2008	70.706	1.00	0.90	0.025	0.90	0.02	0.05	LHS
33	6/26/2008	70.703	0.60	0.50	0.025	0.30	0.01	0.02	LHS
34	6/26/2008	70.650	2.90	1.50	0.025	4.35	0.11	0.26	RHS
35	6/26/2008	70.730	0.80	0.60	0.025	0.48	0.01	0.02	LHS
36	6/26/2008	66.090	1.40	1.00	0.025	1.40	0.04	0.09	LHS
37	6/26/2008	66.080	0.70	0.70	0.025	0.49	0.01	0.02	LHS
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>TOTAL :</b>						<b>455.42</b>	<b>18.83</b>	<b>43.72</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>51.58</b>	<b>1.94</b>	<b>4.48</b>	
1	6/4/2008	107.200	1.90	1.60	0.025	3.04	0.08	0.19	LHS
2	6/4/2008	107.200	1.60	1.20	0.025	1.92	0.05	0.12	RHS
3	6/4/2008	107.199	2.00	1.50	0.025	3.00	0.08	0.19	RHS
4	6/13/2008	109.508	1.70	0.90	0.025	1.53	0.04	0.09	RHS
5	6/13/2008	109.504	1.20	0.60	0.025	0.72	0.02	0.05	RHS
6	6/13/2008	105.594	0.70	0.60	0.025	0.42	0.01	0.02	RHS
7	6/17/2008	119.900	5.50	1.40	0.025	7.70	0.19	0.44	RHS
8	6/19/2008	123.080	1.20	0.90	0.025	1.08	0.03	0.07	LHS
9	6/27/2008	121.320	2.40	0.80	0.025	1.92	0.05	0.12	R/ABOUT
10	6/27/2008	121.577	3.00	1.60	0.025	4.80	0.12	0.28	LHS
11	6/27/2008	134.300	1.50	1.40	0.100	2.10	0.21	0.49	LHS
12	6/27/2008	135.390	1.20	1.00	0.025	1.20	0.03	0.07	RHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						<b>81.01</b>	<b>2.85</b>	<b>6.61</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TENOM  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						21.63	0.59	1.37	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						21.63	0.59	1.37	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: June 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,014.84	214.64	1,229.48	35.06	7.79	42.85	81.35	18.07	99.42
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	661.43	30.64	692.07	23.58	1.14	24.72	54.70	2.66	57.36
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,249.49	405.75	2,655.24	75.50	11.90	87.40	175.16	27.61	202.77
4	Tuaran	503	Jalan Berungis - Kota Belud	240.55	23.02	263.57	7.43	0.58	8.01	17.24	1.34	18.58
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	410.60	101.13	511.73	17.26	2.93	20.19	40.03	6.79	46.82
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	12.07	-	12.07	0.56	-	0.56	1.31	-	1.31
<b>TOTAL:</b>				<b>4,588.98</b>	<b>775.18</b>	<b>5,364.16</b>	<b>159.39</b>	<b>24.34</b>	<b>183.73</b>	<b>369.79</b>	<b>56.47</b>	<b>426.26</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,014.84</b>	<b>35.06</b>	<b>81.35</b>	
1	11/06/2008	0.880	2.00	0.90	0.025	1.80	0.05	0.10	LHS
2	11/06/2008	0.940	0.90	0.90	0.025	0.81	0.02	0.05	RHS
3	11/06/2008	0.935	1.50	0.90	0.025	1.35	0.03	0.08	RHS
4	11/06/2008	0.934	1.00	0.80	0.025	0.80	0.02	0.05	RHS
5	11/06/2008	0.933	3.80	0.70	0.025	2.66	0.07	0.15	RHS
6	11/06/2008	0.930	1.80	0.70	0.025	1.26	0.03	0.07	RHS
7	13/06/2008	14.450	2.70	0.70	0.025	1.89	0.05	0.11	RHS
8	13/06/2008	14.430	1.70	1.30	0.025	2.21	0.06	0.13	RHS
9	13/06/2008	14.430	0.70	0.80	0.025	0.56	0.01	0.03	RHS
10	13/06/2008	14.295	1.40	1.20	0.025	1.68	0.04	0.10	RHS
11	13/06/2008	14.294	2.30	0.80	0.025	1.84	0.05	0.11	RHS
12	13/06/2008	14.292	4.70	1.30	0.025	6.11	0.15	0.35	RHS
13	13/06/2008	14.292	3.20	0.90	0.075	2.88	0.22	0.50	RHS
14	13/06/2008	14.292	3.40	1.30	0.075	4.42	0.33	0.77	RHS
15	14/06/2008	14.275	1.00	1.00	0.075	1.00	0.08	0.17	RHS
16	14/06/2008	14.250	2.20	0.90	0.025	1.98	0.05	0.11	RHS
17	14/06/2008	14.250	1.40	0.90	0.025	1.26	0.03	0.07	RHS
18	14/06/2008	14.248	0.90	0.70	0.025	0.63	0.02	0.04	RHS
19	14/06/2008	14.248	1.10	1.00	0.025	1.10	0.03	0.06	RHS
20	14/06/2008	14.210	1.20	0.90	0.075	1.08	0.08	0.19	RHS
21	14/06/2008	13.092	2.10	1.20	0.025	2.52	0.06	0.15	RHS
22	14/06/2008	13.092	1.50	1.40	0.025	2.10	0.05	0.12	RHS
23	14/06/2008	13.092	5.40	1.00	0.025	5.40	0.14	0.31	RHS
24	14/06/2008	12.970	6.50	1.20	0.025	7.80	0.20	0.45	RHS
25	14/06/2008	12.960	1.00	1.00	0.025	1.00	0.03	0.06	RHS
26	14/06/2008	12.925	1.20	0.90	0.025	1.08	0.03	0.06	RHS
27	14/06/2008	11.030	1.50	0.90	0.025	1.35	0.03	0.08	LHS
28	14/06/2008	11.050	1.10	0.90	0.025	0.99	0.02	0.06	LHS
29	14/06/2008	11.060	1.00	0.90	0.025	0.90	0.02	0.05	LHS
30	14/06/2008	11.064	1.20	1.00	0.025	1.20	0.03	0.07	LHS
<b>CARRIED FORWARD :</b>						<b>1,076.50</b>	<b>37.07</b>	<b>86.01</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,076.50</b>	<b>37.07</b>	<b>86.01</b>	
31	14/06/2008	11.550	4.10	0.80	0.025	3.28	0.08	0.19	LHS
32	15/06/2008	12.925	1.50	1.10	0.025	1.65	0.04	0.10	RHS
33	15/06/2008	12.920	0.70	0.80	0.025	0.56	0.01	0.03	RHS
34	15/06/2008	12.907	2.40	1.30	0.025	3.12	0.08	0.18	RHS
35	15/06/2008	12.705	3.30	0.50	0.025	1.65	0.04	0.10	RHS
36	15/06/2008	12.705	1.40	1.20	0.075	1.68	0.13	0.29	RHS
37	15/06/2008	12.700	5.40	0.40	0.025	2.16	0.05	0.13	RHS
38	15/06/2008	12.700	0.90	0.70	0.025	0.63	0.02	0.04	RHS
39	15/06/2008	12.700	1.10	1.20	0.025	1.32	0.03	0.08	RHS
40	15/06/2008	12.697	1.30	1.30	0.075	1.69	0.13	0.29	RHS
41	15/06/2008	12.695	2.80	0.50	0.025	1.40	0.04	0.08	RHS
42	15/06/2008	12.692	1.90	1.40	0.075	2.66	0.20	0.46	RHS
43	18/06/2008	2.515	3.30	1.50	0.050	4.95	0.25	0.57	RHS
44	18/06/2008	2.510	1.90	1.00	0.050	1.90	0.10	0.22	RHS
45	18/06/2008	2.508	1.20	0.80	0.050	0.96	0.05	0.11	RHS
46	18/06/2008	2.505	2.70	1.10	0.050	2.97	0.15	0.34	RHS
47	22/06/2008	4.350	0.80	0.50	0.050	0.40	0.02	0.05	LHS
48	22/06/2008	4.350	0.60	1.00	0.050	0.60	0.03	0.07	LHS
49	22/06/2008	5.330	0.70	0.50	0.075	0.35	0.03	0.06	LHS
50	22/06/2008	7.510	0.80	0.70	0.025	0.56	0.01	0.03	LHS
51	22/06/2008	7.750	1.10	0.70	0.075	0.77	0.06	0.13	LHS
52	22/06/2008	7.840	1.20	0.50	0.075	0.60	0.05	0.10	LHS
53	22/06/2008	7.841	1.00	0.40	0.075	0.40	0.03	0.07	LHS
54	22/06/2008	7.848	0.80	0.50	0.050	0.40	0.02	0.05	LHS
55	22/06/2008	7.849	1.40	0.80	0.050	1.12	0.06	0.13	LHS
56	22/06/2008	7.850	0.80	1.20	0.075	0.96	0.07	0.17	LHS
57	22/06/2008	7.850	0.80	0.60	0.050	0.48	0.02	0.06	LHS
58	22/06/2008	7.860	1.00	1.00	0.050	1.00	0.05	0.12	LHS
59	22/06/2008	7.860	3.60	0.60	0.050	2.16	0.11	0.25	LHS
60	22/06/2008	7.868	1.80	0.60	0.050	1.08	0.05	0.13	LHS
<b>CARRIED FORWARD :</b>						<b>1,119.96</b>	<b>39.06</b>	<b>90.64</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,119.96</b>	<b>39.06</b>	<b>90.64</b>	
61	22/06/2008	9.690	0.80	0.90	0.050	0.72	0.04	0.08	LHS
62	22/06/2008	4.250	1.00	1.20	0.025	1.20	0.03	0.07	RHS
63	22/06/2008	3.820	1.00	0.70	0.025	0.70	0.02	0.04	RHS
64	23/06/2008	10.720	1.20	0.50	0.050	0.60	0.03	0.07	LHS
65	23/06/2008	11.110	1.80	1.00	0.025	1.80	0.05	0.10	LHS
66	23/06/2008	11.995	1.30	1.20	0.025	1.56	0.04	0.09	LHS
67	23/06/2008	12.000	1.20	0.90	0.025	1.08	0.03	0.06	LHS
68	23/06/2008	12.200	0.60	1.10	0.025	0.66	0.02	0.04	LHS
69	23/06/2008	12.200	0.80	0.70	0.025	0.56	0.01	0.03	LHS
70	23/06/2008	12.030	1.10	0.90	0.025	0.99	0.02	0.06	LHS
71	23/06/2008	12.070	3.10	1.60	0.025	4.96	0.12	0.29	LHS
72	23/06/2008	12.070	0.50	0.40	0.025	0.20	0.01	0.01	LHS
73	23/06/2008	12.070	2.10	1.40	0.025	2.94	0.07	0.17	LHS
74	23/06/2008	12.070	2.40	1.90	0.025	4.56	0.11	0.26	LHS
75	23/06/2008	12.070	1.20	0.80	0.025	0.96	0.02	0.06	LHS
76	23/06/2008	12.010	0.40	1.00	0.025	0.40	0.01	0.02	LHS
77	23/06/2008	12.020	1.50	0.60	0.025	0.90	0.02	0.05	LHS
78	23/06/2008	12.022	1.10	0.70	0.025	0.77	0.02	0.04	LHS
79	23/06/2008	12.030	1.20	0.90	0.025	1.08	0.03	0.06	LHS
80	23/06/2008	12.030	2.90	0.80	0.025	2.32	0.06	0.13	LHS
81	23/06/2008	12.031	1.30	0.90	0.025	1.17	0.03	0.07	LHS
82	23/06/2008	12.035	1.30	0.70	0.025	0.91	0.02	0.05	LHS
83	23/06/2008	12.035	1.10	0.80	0.025	0.88	0.02	0.05	LHS
84	23/06/2008	12.035	1.70	1.10	0.025	1.87	0.05	0.11	LHS
85	23/06/2008	12.040	1.60	1.10	0.025	1.76	0.04	0.10	LHS
86	23/06/2008	12.040	1.40	0.90	0.025	1.26	0.03	0.07	LHS
87	23/06/2008	12.040	5.70	0.80	0.025	4.56	0.11	0.26	LHS
88	23/06/2008	12.040	1.60	0.80	0.025	1.28	0.03	0.07	LHS
89	23/06/2008	12.042	0.70	0.80	0.025	0.56	0.01	0.03	LHS
90	23/06/2008	12.042	0.90	1.20	0.025	1.08	0.03	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>1,164.25</b>	<b>40.20</b>	<b>93.28</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,164.25</b>	<b>40.20</b>	<b>93.28</b>	
91	23/06/2008	12.043	1.20	1.20	0.025	1.44	0.04	0.08	LHS
92	23/06/2008	12.047	0.70	0.50	0.025	0.35	0.01	0.02	LHS
93	23/06/2008	12.048	0.70	0.60	0.025	0.42	0.01	0.02	LHS
94	23/06/2008	12.049	2.20	0.90	0.025	1.98	0.05	0.11	LHS
95	26/06/2008	9.260	1.60	0.90	0.050	1.44	0.07	0.17	LHS
96	26/06/2008	9.295	1.10	0.80	0.050	0.88	0.04	0.10	LHS
97	26/06/2008	9.296	1.00	0.80	0.050	0.80	0.04	0.09	LHS
98	26/06/2008	9.313	1.00	0.90	0.050	0.90	0.05	0.10	LHS
99	26/06/2008	9.315	1.30	0.90	0.050	1.17	0.06	0.14	LHS
100	26/06/2008	9.530	2.20	1.20	0.050	2.64	0.13	0.31	LHS
101	26/06/2008	9.535	1.60	1.00	0.050	1.60	0.08	0.19	LHS
102	26/06/2008	9.540	2.60	1.30	0.050	3.38	0.17	0.39	LHS
103	26/06/2008	9.540	2.10	1.00	0.050	2.10	0.11	0.24	LHS
104	26/06/2008	9.543	1.40	0.90	0.050	1.26	0.06	0.15	LHS
105	26/06/2008	9.560	1.00	0.70	0.050	0.70	0.04	0.08	LHS
106	26/06/2008	10.215	1.00	1.00	0.050	1.00	0.05	0.12	LHS
107	26/06/2008	10.220	1.40	1.10	0.050	1.54	0.08	0.18	LHS
108	26/06/2008	10.465	4.00	0.80	0.050	3.20	0.16	0.37	LHS
109	26/06/2008	10.475	1.80	1.00	0.050	1.80	0.09	0.21	RHS
110	26/06/2008	10.470	7.40	0.60	0.050	4.44	0.22	0.52	RHS
111	26/06/2008	10.468	3.70	0.70	0.050	2.59	0.13	0.30	RHS
112	26/06/2008	10.465	1.40	1.00	0.050	1.40	0.07	0.16	RHS
113	26/06/2008	10.120	1.40	0.70	0.050	0.98	0.05	0.11	RHS
114	26/06/2008	10.105	0.90	0.70	0.050	0.63	0.03	0.07	RHS
115	26/06/2008	10.103	1.30	0.80	0.050	1.04	0.05	0.12	RHS
116	26/06/2008	10.098	1.10	1.10	0.050	1.21	0.06	0.14	RHS
117	26/06/2008	10.090	1.00	0.70	0.050	0.70	0.04	0.08	RHS
118	26/06/2008	9.900	1.10	1.00	0.050	1.10	0.06	0.13	RHS
119	26/06/2008	9.890	1.10	1.00	0.050	1.10	0.06	0.13	RHS
120	26/06/2008	9.888	0.90	0.80	0.050	0.72	0.04	0.08	RHS
<b>CARRIED FORWARD :</b>						<b>1,208.76</b>	<b>42.32</b>	<b>98.20</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,208.76</b>	<b>42.32</b>	<b>98.20</b>	
121	27/06/2008	10.505	1.50	0.90	0.025	1.35	0.03	0.08	RHS
122	27/06/2008	10.500	1.10	0.70	0.025	0.77	0.02	0.04	RHS
123	27/06/2008	10.490	1.00	0.90	0.025	0.90	0.02	0.05	RHS
124	27/06/2008	10.490	1.50	0.70	0.025	1.05	0.03	0.06	RHS
125	27/06/2008	10.490	2.20	1.50	0.025	3.30	0.08	0.19	RHS
126	27/06/2008	10.490	0.90	1.20	0.025	1.08	0.03	0.06	RHS
127	27/06/2008	10.485	6.00	1.20	0.025	7.20	0.18	0.42	RHS
128	27/06/2008	10.485	0.80	0.60	0.025	0.48	0.01	0.03	RHS
129	27/06/2008	10.485	1.30	0.80	0.025	1.04	0.03	0.06	RHS
130	27/06/2008	10.485	0.60	0.50	0.050	0.30	0.02	0.03	RHS
131	27/06/2008	10.450	1.30	1.10	0.025	1.43	0.04	0.08	RHS
132	27/06/2008	10.444	1.40	1.30	0.025	1.82	0.05	0.11	RHS
<b>TOTAL :</b>						<b>1,229.48</b>	<b>42.85</b>	<b>99.42</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>410.60</b>	<b>17.26</b>	<b>40.03</b>	
1	05/06/2008	5.710	2.70	1.30	0.025	3.51	0.09	0.20	RHS
2	05/06/2008	5.708	0.90	0.80	0.025	0.72	0.02	0.04	RHS
3	05/06/2008	5.707	1.40	0.80	0.025	1.12	0.03	0.06	RHS
4	05/06/2008	5.704	1.70	1.10	0.025	1.87	0.05	0.11	RHS
5	05/06/2008	5.704	0.90	0.70	0.025	0.63	0.02	0.04	RHS
6	05/06/2008	5.690	2.00	1.10	0.025	2.20	0.06	0.13	RHS
7	05/06/2008	5.650	1.70	1.20	0.025	2.04	0.05	0.12	RHS
8	05/06/2008	5.649	1.50	0.90	0.025	1.35	0.03	0.08	RHS
9	05/06/2008	1.350	2.00	0.60	0.025	1.20	0.03	0.07	RHS
10	05/06/2008	1.350	0.70	0.60	0.025	0.42	0.01	0.02	RHS
11	05/06/2008	1.345	0.50	0.40	0.025	0.20	0.01	0.01	RHS
12	10/06/2008	5.140	1.40	0.80	0.025	1.12	0.03	0.06	LHS
13	10/06/2008	5.210	4.00	1.10	0.025	4.40	0.11	0.26	LHS
14	10/06/2008	5.210	0.70	1.00	0.025	0.70	0.02	0.04	LHS
15	10/06/2008	5.211	1.10	0.80	0.025	0.88	0.02	0.05	LHS
16	10/06/2008	5.225	1.80	0.70	0.025	1.26	0.03	0.07	LHS
17	10/06/2008	5.225	1.10	0.90	0.025	0.99	0.02	0.06	LHS
18	10/06/2008	5.385	2.10	1.30	0.025	2.73	0.07	0.16	LHS
19	10/06/2008	5.385	1.50	0.90	0.025	1.35	0.03	0.08	LHS
20	10/06/2008	5.390	1.20	1.10	0.025	1.32	0.03	0.08	LHS
21	10/06/2008	5.390	1.40	1.00	0.025	1.40	0.04	0.08	LHS
22	10/06/2008	5.393	1.20	1.00	0.025	1.20	0.03	0.07	LHS
23	10/06/2008	5.550	1.10	1.00	0.025	1.10	0.03	0.06	LHS
24	10/06/2008	5.620	0.90	0.90	0.025	0.81	0.02	0.05	LHS
25	10/06/2008	5.621	1.20	0.80	0.025	0.96	0.02	0.06	LHS
26	10/06/2008	5.621	2.50	1.30	0.025	3.25	0.08	0.19	LHS
27	10/06/2008	5.621	1.40	1.60	0.025	2.24	0.06	0.13	LHS
28	10/06/2008	5.621	1.10	0.70	0.025	0.77	0.02	0.04	LHS
29	10/06/2008	5.630	1.60	1.20	0.025	1.92	0.05	0.11	LHS
30	10/06/2008	5.730	0.90	0.90	0.025	0.81	0.02	0.05	LHS
<b>CARRIED FORWARD :</b>						<b>455.07</b>	<b>18.37</b>	<b>42.61</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>455.07</b>	<b>18.37</b>	<b>42.61</b>	
31	10/06/2008	5.230	0.70	3.80	0.025	2.66	0.07	0.15	RHS
32	10/06/2008	5.220	2.00	1.40	0.025	2.80	0.07	0.16	RHS
33	10/06/2008	5.217	1.40	1.00	0.025	1.40	0.04	0.08	RHS
34	10/06/2008	5.210	1.20	1.70	0.025	2.04	0.05	0.12	RHS
35	10/06/2008	5.210	1.10	1.90	0.025	2.09	0.05	0.12	RHS
36	10/06/2008	5.210	0.50	1.10	0.025	0.55	0.01	0.03	RHS
37	10/06/2008	5.210	2.30	0.40	0.025	0.92	0.02	0.05	RHS
38	11/06/2008	5.670	2.00	1.80	0.075	3.60	0.27	0.63	RHS
39	11/06/2008	5.670	1.20	0.70	0.075	0.84	0.06	0.15	RHS
40	11/06/2008	2.150	1.00	0.80	0.075	0.80	0.06	0.14	RHS
41	12/06/2008	5.630	5.00	1.40	0.025	7.00	0.18	0.41	RHS
42	12/06/2008	5.580	2.20	1.70	0.025	3.74	0.09	0.22	RHS
43	12/06/2008	5.580	2.60	1.20	0.025	3.12	0.08	0.18	RHS
44	12/06/2008	5.575	1.80	1.30	0.025	2.34	0.06	0.14	RHS
45	12/06/2008	5.570	1.10	1.20	0.025	1.32	0.03	0.08	RHS
46	12/06/2008	5.565	1.70	1.30	0.025	2.21	0.06	0.13	RHS
47	12/06/2008	5.460	1.10	1.00	0.025	1.10	0.03	0.06	RHS
48	12/06/2008	5.450	1.20	1.00	0.025	1.20	0.03	0.07	RHS
49	12/06/2008	5.430	1.80	0.90	0.075	1.62	0.12	0.28	RHS
50	12/06/2008	5.430	1.40	0.80	0.075	1.12	0.08	0.19	RHS
51	12/06/2008	5.150	1.70	1.40	0.025	2.38	0.06	0.14	RHS
52	12/06/2008	5.149	0.90	0.70	0.025	0.63	0.02	0.04	RHS
53	12/06/2008	5.148	2.90	1.30	0.025	3.77	0.09	0.22	RHS
54	12/06/2008	5.132	1.50	1.10	0.025	1.65	0.04	0.10	RHS
55	19/06/2008	5.140	1.40	0.80	0.025	1.12	0.03	0.06	LHS
56	19/06/2008	6.620	1.20	1.10	0.025	1.32	0.03	0.08	RHS
57	19/06/2008	1.340	1.40	1.00	0.025	1.40	0.04	0.08	RHS
58	19/06/2008	1.340	1.60	1.20	0.025	1.92	0.05	0.11	RHS
<b>TOTAL :</b>						<b>511.73</b>	<b>20.19</b>	<b>46.82</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 607

**ROAD NAME:** JALAN MASUK KE PELABUHAN BARU KK

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
		<b>BROUGHT FORWARD:</b>	-	-	-	12.07	0.56	1.31	
<b>TOTAL :</b>						12.07	0.56	1.31	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>661.43</b>	<b>23.58</b>	<b>54.70</b>	
1	02/06/2008	31.760	1.70	1.30	0.025	2.21	0.06	0.13	LHS
2	03/06/2008	45.528	1.40	1.30	0.075	1.82	0.14	0.32	RHS
3	03/06/2008	45.527	1.70	1.00	0.050	1.70	0.09	0.20	RHS
4	03/06/2008	45.522	2.40	0.90	0.050	2.16	0.11	0.25	RHS
5	03/06/2008	45.522	1.80	1.10	0.025	1.98	0.05	0.11	RHS
6	19/06/2008	34.298	1.40	0.80	0.025	1.12	0.03	0.06	LHS
7	19/06/2008	34.300	1.40	1.10	0.025	1.54	0.04	0.09	LHS
8	19/06/2008	34.307	2.40	1.10	0.025	2.64	0.07	0.15	LHS
9	19/06/2008	35.860	0.70	0.70	0.050	0.49	0.02	0.06	LHS
10	19/06/2008	35.865	3.80	0.90	0.075	3.42	0.26	0.60	LHS
11	19/06/2008	35.865	0.40	0.40	0.075	0.16	0.01	0.03	LHS
12	19/06/2008	31.860	2.20	1.00	0.025	2.20	0.06	0.13	RHS
13	19/06/2008	31.854	2.40	1.20	0.025	2.88	0.07	0.17	RHS
14	19/06/2008	31.856	1.70	1.00	0.025	1.70	0.04	0.10	RHS
15	19/06/2008	31.850	4.20	1.10	0.025	4.62	0.12	0.27	RHS
<b>TOTAL :</b>						<b>692.07</b>	<b>24.72</b>	<b>57.36</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,249.49</b>	<b>75.50</b>	<b>175.16</b>	
1	01/06/2008	9.340	1.50	1.40	0.025	2.10	0.05	0.12	LHS
2	01/06/2008	9.350	1.80	1.10	0.025	1.98	0.05	0.11	LHS
3	01/06/2008	9.351	1.10	1.20	0.025	1.32	0.03	0.08	LHS
4	01/06/2008	9.351	0.80	1.00	0.025	0.80	0.02	0.05	LHS
5	01/06/2008	11.300	0.70	1.70	0.025	1.19	0.03	0.07	LHS
6	01/06/2008	11.300	1.60	2.10	0.025	3.36	0.08	0.19	LHS
7	01/06/2008	12.285	2.10	1.80	0.025	3.78	0.09	0.22	LHS
8	01/06/2008	12.350	1.80	1.60	0.025	2.88	0.07	0.17	LHS
9	02/06/2008	15.600	2.00	1.30	0.025	2.60	0.07	0.15	RHS
10	02/06/2008	15.600	1.60	1.20	0.025	1.92	0.05	0.11	RHS
11	02/06/2008	15.600	2.70	1.20	0.025	3.24	0.08	0.19	RHS
12	02/06/2008	15.600	1.60	0.70	0.025	1.12	0.03	0.06	RHS
13	02/06/2008	5.770	3.00	1.10	0.025	3.30	0.08	0.19	RHS
14	02/06/2008	5.750	3.40	1.00	0.025	3.40	0.09	0.20	RHS
15	02/06/2008	2.450	0.60	0.50	0.025	0.30	0.01	0.02	RHS
16	03/06/2008	14.300	4.50	1.20	0.025	5.40	0.14	0.31	LHS
17	03/06/2008	14.306	1.80	1.00	0.025	1.80	0.05	0.10	LHS
18	03/06/2008	14.306	1.20	0.70	0.050	0.84	0.04	0.10	LHS
19	03/06/2008	15.605	1.30	1.40	0.025	1.82	0.05	0.11	LHS
20	04/06/2008	8.798	1.60	1.10	0.025	1.76	0.04	0.10	LHS
21	04/06/2008	8.800	1.40	1.80	0.025	2.52	0.06	0.15	LHS
22	04/06/2008	8.800	5.20	1.80	0.025	9.36	0.23	0.54	LHS
23	04/06/2008	8.808	1.00	1.40	0.025	1.40	0.04	0.08	LHS
24	04/06/2008	8.808	3.60	1.70	0.025	6.12	0.15	0.35	LHS
25	04/06/2008	8.808	2.70	1.00	0.025	2.70	0.07	0.16	LHS
26	10/06/2008	34.530	1.00	0.90	0.025	0.90	0.02	0.05	LHS
27	10/06/2008	34.531	1.00	0.80	0.025	0.80	0.02	0.05	LHS
28	10/06/2008	34.532	1.00	0.90	0.025	0.90	0.02	0.05	LHS
29	10/06/2008	34.532	3.70	0.90	0.025	3.33	0.08	0.19	LHS
30	10/06/2008	34.532	1.60	1.50	0.025	2.40	0.06	0.14	LHS
<b>CARRIED FORWARD :</b>						<b>2,324.83</b>	<b>77.40</b>	<b>179.58</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,324.83</b>	<b>77.40</b>	<b>179.58</b>	
31	10/06/2008	34.535	1.60	1.00	0.025	1.60	0.04	0.09	LHS
32	10/06/2008	34.536	3.60	0.90	0.025	3.24	0.08	0.19	LHS
33	10/06/2008	34.536	1.00	1.20	0.025	1.20	0.03	0.07	LHS
34	10/06/2008	34.537	1.40	0.90	0.025	1.26	0.03	0.07	LHS
35	10/06/2008	34.538	1.10	0.70	0.025	0.77	0.02	0.04	LHS
36	10/06/2008	34.545	4.20	0.80	0.025	3.36	0.08	0.19	LHS
37	10/06/2008	34.546	1.50	1.10	0.025	1.65	0.04	0.10	LHS
38	10/06/2008	34.546	1.70	0.90	0.025	1.53	0.04	0.09	LHS
39	10/06/2008	34.547	1.40	1.00	0.025	1.70	0.04	0.10	LHS
40	10/06/2008	40.830	2.50	0.80	0.025	1.12	0.03	0.06	LHS
41	10/06/2008	40.830	4.40	1.00	0.025	2.50	0.06	0.15	LHS
42	10/06/2008	40.835	4.00	0.90	0.025	3.96	0.10	0.23	LHS
43	10/06/2008	40.837	1.50	0.60	0.025	2.40	0.06	0.14	LHS
44	10/06/2008	40.840	2.80	0.80	0.025	1.20	0.03	0.07	LHS
45	10/06/2008	41.615	2.10	1.40	0.025	3.92	0.10	0.23	LHS
46	10/06/2008	41.640	1.70	1.20	0.025	2.52	0.06	0.15	LHS
47	11/06/2008	28.580	1.40	1.30	0.025	2.21	0.06	0.13	LHS
48	11/06/2008	38.375	1.90	0.90	0.025	1.26	0.03	0.07	LHS
49	11/06/2008	38.376	1.80	1.10	0.025	2.09	0.05	0.12	LHS
50	11/06/2008	38.376	1.00	0.90	0.025	1.62	0.04	0.09	LHS
51	11/06/2008	38.388	2.40	0.80	0.025	0.80	0.02	0.05	LHS
52	11/06/2008	38.395	3.20	1.10	0.025	2.64	0.07	0.15	LHS
53	11/06/2008	38.400	1.40	0.90	0.025	2.88	0.07	0.17	LHS
54	11/06/2008	40.855	5.00	0.90	0.025	1.26	0.03	0.07	LHS
55	11/06/2008	40.855	1.50	0.70	0.025	3.50	0.09	0.20	LHS
56	11/06/2008	40.856	1.00	0.70	0.025	1.05	0.03	0.06	LHS
57	11/06/2008	40.857	1.50	0.80	0.025	0.80	0.02	0.05	LHS
58	11/06/2008	40.857	1.20	0.60	0.025	0.90	0.02	0.05	LHS
59	11/06/2008	40.880	2.40	0.70	0.025	0.84	0.02	0.05	LHS
60	11/06/2008	40.885	3.10	1.00	0.025	2.40	0.06	0.14	LHS
<b>CARRIED FORWARD :</b>						<b>2,383.01</b>	<b>78.86</b>	<b>182.95</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,383.01</b>	<b>78.86</b>	<b>182.95</b>	
61	11/06/2008	40.894	1.00	0.80	0.025	0.80	0.02	0.05	LHS
62	11/06/2008	40.895	2.90	1.10	0.025	3.19	0.08	0.19	LHS
63	11/06/2008	40.950	1.50	1.00	0.025	1.50	0.04	0.09	LHS
64	11/06/2008	40.950	1.90	0.70	0.025	1.33	0.03	0.08	LHS
65	11/06/2008	40.970	2.10	0.60	0.025	1.26	0.03	0.07	LHS
66	11/06/2008	40.971	2.70	0.80	0.025	2.16	0.05	0.13	LHS
67	11/06/2008	40.980	0.80	0.80	0.025	0.64	0.02	0.04	LHS
68	11/06/2008	40.981	4.40	1.00	0.025	4.40	0.11	0.26	LHS
69	12/06/2008	8.810	4.60	1.10	0.025	5.06	0.13	0.29	RHS
70	12/06/2008	8.810	2.40	1.00	0.025	2.40	0.06	0.14	RHS
71	12/06/2008	8.800	2.30	1.30	0.025	2.99	0.07	0.17	RHS
72	12/06/2008	8.795	3.40	1.10	0.025	3.74	0.09	0.22	RHS
73	12/06/2008	8.790	2.10	1.00	0.025	2.10	0.05	0.12	RHS
74	12/06/2008	8.790	4.50	1.20	0.025	5.40	0.14	0.31	RHS
75	12/06/2008	8.780	2.40	1.30	0.025	3.12	0.08	0.18	RHS
76	12/06/2008	8.770	1.30	1.30	0.025	1.69	0.04	0.10	RHS
77	12/06/2008	6.530	3.00	1.20	0.025	3.60	0.09	0.21	RHS
78	12/06/2008	5.185	1.70	0.80	0.025	1.36	0.03	0.08	RHS
79	12/06/2008	5.140	1.20	1.00	0.025	1.20	0.03	0.07	RHS
80	12/06/2008	2.450	1.50	0.80	0.025	1.20	0.03	0.07	LHS
81	12/06/2008	2.455	1.00	0.80	0.025	0.80	0.02	0.05	LHS
82	12/06/2008	4.230	2.50	0.80	0.025	2.00	0.05	0.12	LHS
83	12/06/2008	5.170	2.00	1.10	0.025	2.20	0.06	0.13	LHS
84	13/06/2008	4.230	3.00	0.70	0.075	2.10	0.16	0.37	LHS
85	13/06/2008	4.231	2.70	0.70	0.075	1.89	0.14	0.33	LHS
86	13/06/2008	9.065	1.30	1.40	0.025	1.82	0.05	0.11	LHS
87	13/06/2008	9.070	3.40	1.30	0.025	4.42	0.11	0.26	LHS
88	13/06/2008	9.070	1.90	0.60	0.025	1.14	0.03	0.07	LHS
89	13/06/2008	9.075	2.30	1.20	0.025	2.76	0.07	0.16	LHS
90	13/06/2008	9.075	1.50	1.50	0.025	2.25	0.06	0.13	LHS
<b>CARRIED FORWARD :</b>						<b>2,453.53</b>	<b>80.82</b>	<b>187.51</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,453.53</b>	<b>80.82</b>	<b>187.51</b>	
91	13/06/2008	9.090	1.90	1.20	0.025	2.28	0.06	0.13	LHS
92	13/06/2008	9.090	1.40	1.30	0.025	1.82	0.05	0.11	LHS
93	13/06/2008	9.098	1.70	1.00	0.025	1.70	0.04	0.10	LHS
94	14/06/2008	2.750	1.40	1.80	0.050	2.52	0.13	0.29	LHS
95	14/06/2008	2.750	1.30	1.10	0.025	1.43	0.04	0.08	LHS
96	14/06/2008	9.340	4.60	1.00	0.025	4.60	0.12	0.27	LHS
97	14/06/2008	10.260	1.80	1.80	0.050	3.24	0.16	0.38	LHS
98	14/06/2008	10.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
99	14/06/2008	11.250	2.20	1.20	0.025	2.64	0.07	0.15	LHS
100	14/06/2008	11.257	1.20	1.70	0.075	2.04	0.15	0.35	LHS
101	17/06/2008	34.530	1.00	0.90	0.025	0.90	0.02	0.05	LHS
102	17/06/2008	34.531	1.00	0.80	0.025	0.80	0.02	0.05	LHS
103	17/06/2008	34.532	1.00	0.90	0.025	0.90	0.02	0.05	LHS
104	17/06/2008	34.532	3.70	0.90	0.025	3.33	0.08	0.19	LHS
105	17/06/2008	34.532	1.60	1.50	0.025	2.40	0.06	0.14	LHS
106	17/06/2008	34.535	1.60	1.00	0.025	1.60	0.04	0.09	LHS
107	17/06/2008	34.536	3.60	0.90	0.025	3.24	0.08	0.19	LHS
108	17/06/2008	34.536	1.00	1.20	0.025	1.20	0.03	0.07	LHS
109	17/06/2008	34.537	1.40	0.90	0.025	1.26	0.03	0.07	LHS
110	17/06/2008	34.538	1.10	0.70	0.025	0.77	0.02	0.04	LHS
111	17/06/2008	34.545	4.20	0.80	0.025	3.36	0.08	0.19	LHS
112	17/06/2008	34.546	1.50	1.10	0.025	1.65	0.04	0.10	LHS
113	17/06/2008	34.546	1.70	0.90	0.025	1.53	0.04	0.09	LHS
114	17/06/2008	34.547	1.40	1.00	0.025	1.40	0.04	0.08	LHS
115	17/06/2008	40.830	2.50	0.80	0.025	2.00	0.05	0.12	LHS
116	17/06/2008	40.830	4.40	1.00	0.025	4.40	0.11	0.26	LHS
117	17/06/2008	40.835	4.00	0.90	0.025	3.60	0.09	0.21	LHS
118	17/06/2008	40.837	1.50	0.60	0.025	0.90	0.02	0.05	LHS
119	17/06/2008	40.840	2.80	0.80	0.025	2.24	0.06	0.13	LHS
120	17/06/2008	41.615	2.10	1.40	0.025	2.94	0.07	0.17	LHS
<b>CARRIED FORWARD :</b>						<b>2,517.42</b>	<b>82.69</b>	<b>191.85</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,517.42</b>	<b>82.69</b>	<b>191.85</b>	
121	17/06/2008	41.640	1.70	1.20	0.025	2.04	0.05	0.12	LHS
122	18/06/2008	28.580	1.40	1.30	0.025	1.82	0.05	0.11	LHS
123	18/06/2008	38.375	1.90	0.90	0.025	1.71	0.04	0.10	LHS
124	18/06/2008	38.376	1.80	1.10	0.025	1.98	0.05	0.11	LHS
125	18/06/2008	38.376	1.00	0.90	0.025	0.90	0.02	0.05	LHS
126	18/06/2008	38.388	2.40	0.80	0.025	1.92	0.05	0.11	LHS
127	18/06/2008	38.395	3.20	1.10	0.025	3.52	0.09	0.20	LHS
128	18/06/2008	38.400	1.40	0.90	0.025	1.26	0.03	0.07	LHS
129	18/06/2008	40.855	5.00	0.90	0.025	4.50	0.11	0.26	LHS
130	18/06/2008	40.855	1.50	0.70	0.025	1.05	0.03	0.06	LHS
131	18/06/2008	40.856	1.00	0.70	0.025	0.70	0.02	0.04	LHS
132	18/06/2008	40.857	1.50	0.80	0.025	1.20	0.03	0.07	LHS
133	18/06/2008	40.857	1.20	0.60	0.025	0.72	0.02	0.04	LHS
134	18/06/2008	40.880	2.40	0.70	0.025	1.68	0.04	0.10	LHS
135	18/06/2008	40.885	3.10	1.00	0.025	3.10	0.08	0.18	LHS
136	18/06/2008	40.894	1.00	0.80	0.025	0.80	0.02	0.05	LHS
137	18/06/2008	40.895	2.90	1.10	0.025	3.19	0.08	0.19	LHS
138	18/06/2008	40.950	1.50	1.00	0.025	1.50	0.04	0.09	LHS
139	18/06/2008	40.950	1.90	0.70	0.025	1.33	0.03	0.08	LHS
140	18/06/2008	40.970	2.10	0.60	0.025	1.26	0.03	0.07	LHS
141	18/06/2008	40.971	2.70	0.80	0.025	2.16	0.05	0.13	LHS
142	18/06/2008	40.980	0.80	0.80	0.025	0.64	0.02	0.04	LHS
143	18/06/2008	40.981	4.40	1.00	0.025	4.40	0.11	0.26	LHS
144	19/06/2008	8.810	4.60	1.10	0.025	5.06	0.13	0.29	RHS
145	19/06/2008	8.810	2.40	1.00	0.025	2.40	0.06	0.14	RHS
146	19/06/2008	8.800	2.30	1.30	0.025	2.99	0.07	0.17	RHS
147	19/06/2008	8.795	3.40	1.10	0.025	3.74	0.09	0.22	RHS
148	19/06/2008	8.790	2.10	1.00	0.025	2.10	0.05	0.12	RHS
149	19/06/2008	8.790	4.50	1.20	0.025	5.40	0.14	0.31	RHS
150	19/06/2008	8.780	2.40	1.30	0.025	3.12	0.08	0.18	RHS
<b>CARRIED FORWARD :</b>						<b>2,585.61</b>	<b>84.40</b>	<b>195.81</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>2,585.61</b>	<b>84.40</b>	<b>195.81</b>	
151	19/06/2008	8.770	1.30	1.30	0.025	1.69	0.04	0.10	RHS
152	19/06/2008	6.530	3.00	1.20	0.025	3.60	0.09	0.21	RHS
153	19/06/2008	5.185	1.70	0.80	0.025	1.36	0.03	0.08	RHS
154	19/06/2008	5.140	1.20	1.00	0.025	1.20	0.03	0.07	RHS
155	19/06/2008	2.450	1.50	0.80	0.025	1.20	0.03	0.07	LHS
156	19/06/2008	2.455	1.00	0.80	0.025	0.80	0.02	0.05	LHS
157	19/06/2008	4.230	2.50	0.80	0.025	2.00	0.05	0.12	LHS
158	19/06/2008	5.170	2.00	1.10	0.025	2.20	0.06	0.13	LHS
159	20/06/2008	4.230	3.00	0.70	0.075	2.10	0.16	0.37	LHS
160	20/06/2008	4.231	2.70	0.70	0.075	1.89	0.14	0.33	LHS
161	20/06/2008	9.065	1.30	1.40	0.025	1.82	0.05	0.11	LHS
162	20/06/2008	9.070	3.40	1.30	0.025	4.42	0.11	0.26	LHS
163	20/06/2008	9.070	1.90	0.60	0.025	1.14	0.03	0.07	LHS
164	20/06/2008	9.075	2.30	1.20	0.025	2.76	0.07	0.16	LHS
165	20/06/2008	9.075	1.50	1.50	0.025	2.25	0.06	0.13	LHS
166	20/06/2008	9.090	1.90	1.20	0.025	2.28	0.06	0.13	LHS
167	20/06/2008	9.090	1.40	1.30	0.025	1.82	0.05	0.11	LHS
168	20/06/2008	9.098	1.70	1.00	0.025	1.70	0.04	0.10	LHS
169	21/06/2008	2.750	1.40	1.80	0.050	2.52	0.13	0.29	LHS
170	21/06/2008	2.750	1.30	1.10	0.025	1.43	0.04	0.08	LHS
171	21/06/2008	9.340	4.60	1.00	0.025	4.60	0.12	0.27	LHS
172	21/06/2008	10.260	1.80	1.80	0.050	3.24	0.16	0.38	LHS
173	21/06/2008	10.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
174	21/06/2008	11.250	2.20	1.20	0.025	2.64	0.07	0.15	LHS
175	21/06/2008	11.257	1.20	1.70	0.075	2.04	0.15	0.35	LHS
176	24/06/2008	9.310	4.60	1.60	0.075	7.36	0.55	1.28	LHS
177	24/06/2008	16.060	1.20	1.90	0.075	2.28	0.17	0.40	RHS
178	24/06/2008	16.060	2.90	2.10	0.075	6.09	0.46	1.06	RHS
<b>TOTAL:</b>						<b>2,655.24</b>	<b>87.40</b>	<b>202.77</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 503  
**ROAD NAME:** JALAN BERUNGIS - KOTA BELUD  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>240.55</b>	<b>7.43</b>	<b>17.24</b>	
1	02/06/2007	7.625	1.30	1.50	0.025	1.95	0.05	0.11	LHS
2	02/06/2007	7.626	2.80	1.00	0.025	2.80	0.07	0.16	LHS
3	02/06/2007	7.627	2.80	1.10	0.025	3.08	0.08	0.18	LHS
4	02/06/2007	7.624	4.90	1.30	0.025	6.37	0.16	0.37	RHS
5	02/06/2007	7.620	1.40	2.40	0.025	3.36	0.08	0.19	RHS
6	02/06/2007	7.620	2.60	1.40	0.025	3.64	0.09	0.21	RHS
7	02/06/2007	7.620	2.60	0.70	0.025	1.82	0.05	0.11	RHS
<b>TOTAL :</b>						<b>263.57</b>	<b>8.01</b>	<b>18.58</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - DRAINAGE CLEARING***

*Month : June 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	55	55	110	3,430	3,430	6,860
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	9,104	-	9,104	12,260	-	12,260
3	Papar	01	Jalan Kota Kinabalu - Sindumin	29,484	-	29,484	784	-	784
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	6,099	4,587	10,686	41,485	1,807	43,292
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	304	-	304	3,908	-	3,908
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	5,361	7,372	12,733	18,036	1,074	19,110
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	420	420	840
<b>TOTAL :</b>				<b>50,407</b>	<b>12,014</b>	<b>62,421</b>	<b>80,323</b>	<b>6,731</b>	<b>87,054</b>



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>499.30</b>	<b>24.96</b>	<b>57.93</b>	
1	6/3/2008	16.508	1.20	1.00	0.050	1.20	0.06	0.14	RHS
2	6/3/2008	16.512	1.20	1.20	0.050	1.44	0.07	0.17	RHS
3	6/3/2008	16.515	1.60	1.50	0.050	2.40	0.12	0.28	RHS
4	6/3/2008	17.275	3.20	0.90	0.050	2.88	0.14	0.33	LHS
5	6/3/2008	17.280	3.80	1.10	0.050	4.18	0.21	0.48	RHS
6	6/8/2008	17.115	4.40	1.10	0.050	4.84	0.24	0.56	RHS
7	6/8/2008	17.135	4.60	1.20	0.050	5.52	0.28	0.64	LHS
8	6/8/2008	17.140	1.60	1.00	0.050	1.60	0.08	0.19	LHS
9	6/8/2008	17.190	1.60	1.20	0.050	1.92	0.10	0.22	LHS
10	6/8/2008	17.235	1.30	1.80	0.050	2.34	0.12	0.27	RHS
11	6/8/2008	17.237	1.30	1.20	0.050	1.56	0.08	0.18	RHS
12	6/8/2008	17.753	3.30	1.30	0.050	4.29	0.21	0.50	RHS
13	6/12/2008	16.295	3.40	1.20	0.050	4.08	0.20	0.47	LHS
14	6/12/2008	16.310	1.30	0.80	0.050	1.04	0.05	0.12	LHS
15	6/12/2008	16.325	1.80	1.60	0.050	2.88	0.14	0.33	LHS
16	6/12/2008	16.350	1.20	0.90	0.050	1.08	0.05	0.13	LHS
17	6/12/2008	16.352	1.40	0.60	0.050	0.84	0.04	0.10	LHS
18	6/12/2008	16.540	2.40	1.20	0.050	2.88	0.14	0.33	LHS
19	6/12/2008	16.558	1.60	1.20	0.050	1.92	0.10	0.22	LHS
20	6/12/2008	16.560	0.70	0.60	0.050	0.42	0.02	0.05	LHS
21	6/12/2008	16.638	1.40	1.30	0.050	1.82	0.09	0.21	LHS
22	6/12/2008	16.640	1.30	1.20	0.050	1.56	0.08	0.18	LHS
23	6/12/2008	17.220	1.60	0.90	0.050	1.44	0.07	0.17	LHS
24	6/12/2008	17.245	1.30	0.90	0.050	1.17	0.06	0.14	LHS
25	6/12/2008	17.243	1.80	1.10	0.050	1.98	0.10	0.23	RHS
26	6/12/2008	17.260	1.70	0.90	0.050	1.53	0.08	0.18	LHS
27	6/12/2008	17.261	2.10	0.60	0.050	1.26	0.06	0.15	LHS
28	6/12/2008	17.265	1.30	1.20	0.050	1.56	0.08	0.18	LHS
29	6/12/2008	17.665	1.20	1.10	0.050	1.32	0.07	0.15	RHS
30	6/12/2008	17.815	1.00	0.90	0.050	0.90	0.05	0.10	LHS
<b>CARRIED FORWARD:</b>						<b>563.15</b>	<b>28.15</b>	<b>65.34</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>563.15</b>	<b>28.15</b>	<b>65.34</b>	
31	6/12/2008	17.825	0.90	0.80	0.050	0.72	0.04	0.08	LHS
32	6/12/2008	17.830	0.80	0.80	0.050	0.64	0.03	0.07	LHS
33	6/12/2008	17.832	1.90	1.00	0.050	1.90	0.10	0.22	RHS
34	6/12/2008	17.845	1.30	1.10	0.050	1.43	0.07	0.17	LHS
35	6/12/2008	17.847	0.80	0.70	0.050	0.56	0.03	0.06	LHS
36	6/12/2008	17.849	0.90	0.70	0.050	0.63	0.03	0.07	LHS
37	6/12/2008	17.850	1.40	1.30	0.050	1.82	0.09	0.21	LHS
38	13/06/2008	17.865	2.10	1.50	0.050	3.15	0.16	0.37	RHS
39	13/06/2008	17.873	1.90	0.80	0.050	1.52	0.08	0.18	RHS
40	13/06/2008	17.875	1.20	0.80	0.050	0.96	0.05	0.11	RHS
41	13/06/2008	17.880	2.20	1.30	0.050	2.86	0.14	0.33	RHS
42	13/06/2008	17.882	1.60	1.00	0.050	1.60	0.08	0.19	RHS
43	13/06/2008	17.890	2.30	1.10	0.050	2.53	0.13	0.29	RHS
44	13/06/2008	17.902	1.30	1.10	0.050	1.43	0.07	0.17	RHS
45	13/06/2008	17.905	2.50	1.10	0.050	2.75	0.14	0.32	RHS
46	13/06/2008	17.932	2.10	1.20	0.050	2.52	0.13	0.29	RHS
47	13/06/2008	17.938	2.40	1.20	0.050	2.88	0.14	0.33	LHS
48	13/06/2008	17.955	1.50	1.10	0.050	1.65	0.08	0.19	LHS
49	13/06/2008	17.960	0.90	0.80	0.050	0.72	0.04	0.08	LHS
50	6/15/2008	7.795	1.20	0.80	0.050	0.96	0.05	0.11	LHS
51	6/15/2008	8.880	1.30	0.80	0.050	1.04	0.05	0.12	LHS
52	6/15/2008	8.900	1.20	1.00	0.050	1.20	0.06	0.14	LHS
53	6/15/2008	9.025	3.20	1.20	0.050	3.84	0.19	0.45	LHS
54	6/15/2008	9.035	1.30	1.00	0.050	1.30	0.07	0.15	LHS
55	6/15/2008	9.037	1.00	0.80	0.050	0.80	0.04	0.09	LHS
56	6/16/2008	9.565	1.90	1.10	0.050	2.09	0.10	0.24	LHS
57	6/16/2008	9.600	1.50	0.90	0.050	1.35	0.07	0.16	LHS
58	6/16/2008	10.540	2.50	0.90	0.050	2.25	0.11	0.26	RHS
59	6/16/2008	10.535	1.20	1.00	0.050	1.20	0.06	0.14	RHS
60	6/16/2008	10.510	1.40	0.60	0.050	0.84	0.04	0.10	RHS
<b>CARRIED FORWARD:</b>						<b>612.29</b>	<b>30.61</b>	<b>71.04</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>612.29</b>	<b>30.61</b>	<b>71.04</b>	
61	6/16/2008	9.670	2.30	0.80	0.050	1.84	0.09	0.21	RHS
62	6/16/2008	9.665	1.30	0.90	0.050	1.17	0.06	0.14	RHS
63	6/16/2008	9.635	1.10	0.90	0.050	0.99	0.05	0.11	RHS
64	6/16/2008	9.615	1.20	0.70	0.050	0.84	0.04	0.10	RHS
65	6/16/2008	9.590	2.60	1.30	0.050	3.38	0.17	0.39	RHS
66	6/16/2008	9.390	1.40	0.90	0.050	1.26	0.06	0.15	RHS
67	6/16/2008	9.382	1.80	1.00	0.050	1.80	0.09	0.21	RHS
<b>TOTAL:</b>						<b>623.57</b>	<b>31.17</b>	<b>72.35</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,401.29</b>	<b>170.07</b>	<b>394.55</b>	
1	6/2/2008	23.637	1.40	0.90	0.050	1.26	0.06	0.15	LHS
2	6/2/2008	23.650	2.10	1.20	0.050	2.52	0.13	0.29	RHS
3	6/2/2008	23.675	1.30	1.00	0.050	1.30	0.07	0.15	LHS
4	6/2/2008	23.685	2.50	1.00	0.050	2.50	0.13	0.29	RHS
5	6/2/2008	23.710	2.70	1.00	0.050	2.70	0.14	0.31	RHS
6	6/2/2008	23.720	2.00	1.40	0.050	2.80	0.14	0.32	LHS
7	6/2/2008	23.747	2.20	1.20	0.050	2.64	0.13	0.31	LHS
8	6/2/2008	23.927	3.50	1.20	0.050	4.20	0.21	0.49	LHS
9	6/2/2008	24.045	2.10	1.20	0.050	2.52	0.13	0.29	LHS
10	6/2/2008	24.048	1.40	1.10	0.050	1.54	0.08	0.18	LHS
11	6/2/2008	24.051	1.20	1.00	0.050	1.20	0.06	0.14	LHS
12	6/2/2008	24.055	1.70	1.30	0.050	2.21	0.11	0.26	RHS
13	6/2/2008	24.049	1.60	1.20	0.050	1.92	0.10	0.22	RHS
14	6/3/2008	26.105	2.00	2.00	0.050	4.00	0.20	0.46	LHS
15	6/3/2008	26.110	2.00	1.90	0.050	3.80	0.19	0.44	LHS
16	6/3/2008	26.185	2.20	1.50	0.050	3.30	0.17	0.38	RHS
17	6/3/2008	30.635	1.60	1.10	0.050	1.76	0.09	0.20	LHS
18	6/3/2008	30.685	1.90	1.00	0.050	1.90	0.10	0.22	LHS
19	6/3/2008	30.690	2.20	1.00	0.050	2.20	0.11	0.26	LHS
20	6/3/2008	30.735	1.60	1.00	0.050	1.60	0.08	0.19	RHS
21	6/3/2008	32.635	1.60	1.30	0.050	2.08	0.10	0.24	LHS
22	6/3/2008	32.635	1.80	1.40	0.050	2.52	0.13	0.29	RHS
23	6/4/2008	38.085	2.00	1.10	0.050	2.20	0.11	0.26	LHS
24	6/4/2008	38.086	1.70	1.10	0.050	1.87	0.09	0.22	LHS
25	6/4/2008	38.087	1.40	1.20	0.050	1.68	0.08	0.19	LHS
26	6/4/2008	38.088	1.90	1.40	0.050	2.66	0.13	0.31	RHS
27	6/4/2008	38.025	2.50	1.20	0.050	3.00	0.15	0.35	RHS
28	6/4/2008	38.030	1.20	1.00	0.050	1.20	0.06	0.14	RHS
29	6/4/2008	38.031	0.90	0.90	0.050	0.81	0.04	0.09	RHS
30	6/4/2008	38.015	3.60	1.50	0.050	5.40	0.27	0.63	LHS
<b>CARRIED FORWARD:</b>						<b>3,472.58</b>	<b>173.63</b>	<b>402.82</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,472.58</b>	<b>173.63</b>	<b>402.82</b>	
31	6/4/2008	38.020	3.70	1.30	0.050	4.81	0.24	0.56	RHS
32	6/4/2008	37.985	1.60	0.90	0.050	1.44	0.07	0.17	RHS
33	6/4/2008	37.725	2.90	1.40	0.050	4.06	0.20	0.47	RHS
34	6/4/2008	36.500	1.70	1.50	0.050	2.55	0.13	0.30	RHS
35	6/4/2008	35.865	1.50	1.30	0.050	1.95	0.10	0.23	RHS
36	6/4/2008	35.860	1.70	1.20	0.050	2.04	0.10	0.24	RHS
37	6/4/2008	35.855	2.30	1.20	0.050	2.76	0.14	0.32	RHS
38	6/4/2008	35.765	1.20	0.90	0.050	1.08	0.05	0.13	LHS
39	6/4/2008	35.745	1.40	1.00	0.050	1.40	0.07	0.16	RHS
40	6/4/2008	35.650	1.40	1.10	0.050	1.54	0.08	0.18	RHS
41	6/4/2008	35.598	1.00	0.80	0.050	0.80	0.04	0.09	RHS
42	6/4/2008	35.595	1.20	0.70	0.050	0.84	0.04	0.10	RHS
43	6/5/2008	43.605	2.20	1.40	0.050	3.08	0.15	0.36	RHS
44	6/5/2008	34.835	1.60	1.20	0.050	1.92	0.10	0.22	RHS
45	6/5/2008	34.830	2.90	1.30	0.050	3.77	0.19	0.44	LHS
46	6/5/2008	34.785	2.60	1.30	0.050	3.38	0.17	0.39	LHS
47	6/5/2008	34.715	1.50	1.40	0.050	2.10	0.11	0.24	RHS
48	6/5/2008	34.705	1.50	1.20	0.050	1.80	0.09	0.21	RHS
49	6/5/2008	32.431	2.40	1.40	0.050	3.36	0.17	0.39	RHS
50	6/5/2008	32.425	2.00	1.20	0.050	2.40	0.12	0.28	RHS
51	6/5/2008	30.060	1.90	1.50	0.050	2.85	0.14	0.33	RHS
52	6/6/2008	24.125	1.20	0.80	0.050	0.96	0.05	0.11	RHS
53	6/6/2008	24.085	3.40	1.70	0.050	5.78	0.29	0.67	RHS
54	6/6/2008	24.078	1.10	0.70	0.050	0.77	0.04	0.09	RHS
55	6/6/2008	24.075	1.10	1.00	0.050	1.10	0.06	0.13	LHS
56	6/6/2008	24.070	4.60	1.80	0.050	8.28	0.41	0.96	LHS
57	6/6/2008	24.067	1.70	1.40	0.050	2.38	0.12	0.28	LHS
58	6/6/2008	24.065	1.80	1.10	0.050	1.98	0.10	0.23	LHS
59	6/6/2008	24.058	2.80	1.80	0.050	5.04	0.25	0.58	LHS
60	6/6/2008	24.047	1.90	1.40	0.050	2.66	0.13	0.31	LHS
<b>CARRIED FORWARD:</b>						<b>3,551.46</b>	<b>177.58</b>	<b>411.97</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,551.46</b>	<b>177.58</b>	<b>411.97</b>	
61	6/6/2008	24.045	1.90	1.30	0.050	2.47	0.12	0.29	LHS
62	6/7/2008	30.010	2.90	1.60	0.050	4.64	0.23	0.54	LHS
63	6/7/2008	29.935	2.40	1.60	0.050	3.84	0.19	0.45	RHS
64	6/7/2008	29.915	1.40	0.80	0.050	1.12	0.06	0.13	RHS
65	6/7/2008	29.903	1.10	0.80	0.050	0.88	0.04	0.10	LHS
66	6/7/2008	29.900	1.40	1.30	0.050	1.82	0.09	0.21	LHS
67	6/7/2008	29.897	2.00	1.20	0.050	2.40	0.12	0.28	RHS
68	6/7/2008	29.895	1.60	1.30	0.050	2.08	0.10	0.24	LHS
69	6/7/2008	29.865	1.90	1.60	0.050	3.04	0.15	0.35	RHS
70	6/7/2008	28.460	1.70	1.60	0.050	2.72	0.14	0.32	LHS
71	6/7/2008	27.785	1.90	1.30	0.050	2.47	0.12	0.29	RHS
72	6/7/2008	27.723	1.50	1.00	0.050	1.50	0.08	0.17	RHS
73	6/7/2008	27.505	2.20	1.40	0.050	3.08	0.15	0.36	RHS
74	6/7/2008	25.938	3.10	1.30	0.050	4.03	0.20	0.47	RHS
75	6/8/2008	18.362	2.00	1.20	0.050	2.40	0.12	0.28	RHS
76	6/8/2008	18.360	1.50	1.40	0.050	2.10	0.11	0.24	RHS
77	6/8/2008	18.010	1.10	0.40	0.050	0.44	0.02	0.05	RHS
78	6/8/2008	18.012	1.30	0.80	0.050	1.04	0.05	0.12	RHS
79	6/8/2008	19.070	4.10	1.10	0.050	4.51	0.23	0.52	RHS
80	6/8/2008	18.665	2.30	1.40	0.050	3.22	0.16	0.37	RHS
81	6/9/2008	19.200	2.20	1.30	0.050	2.86	0.14	0.33	RHS
82	6/9/2008	19.203	1.60	1.10	0.050	1.76	0.09	0.20	RHS
83	6/9/2008	20.545	1.80	1.10	0.050	1.98	0.10	0.23	LHS
84	6/9/2008	20.560	1.40	1.00	0.050	1.40	0.07	0.16	LHS
85	6/9/2008	20.573	1.30	1.00	0.050	1.30	0.07	0.15	LHS
86	6/9/2008	20.645	1.60	1.00	0.050	1.60	0.08	0.19	LHS
87	6/9/2008	23.265	1.70	1.20	0.050	2.04	0.10	0.24	LHS
88	6/9/2008	23.385	2.00	1.20	0.050	2.40	0.12	0.28	RHS
89	6/9/2008	23.410	2.20	1.10	0.050	2.42	0.12	0.28	LHS
90	6/9/2008	23.455	1.70	1.10	0.050	1.87	0.09	0.22	LHS
<b>CARRIED FORWARD:</b>						<b>3,620.89</b>	<b>181.05</b>	<b>420.02</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,620.89</b>	<b>181.05</b>	<b>420.02</b>	
91	6/9/2008	23.490	2.00	1.30	0.050	2.60	0.13	0.30	RHS
92	6/9/2008	40.680	1.40	1.20	0.050	1.68	0.08	0.19	RHS
93	6/9/2008	40.683	1.30	1.10	0.050	1.43	0.07	0.17	RHS
94	6/10/2008	44.805	1.10	0.90	0.050	0.99	0.05	0.11	RHS
95	6/10/2008	44.808	2.00	1.10	0.050	2.20	0.11	0.26	RHS
96	6/10/2008	44.810	1.30	1.10	0.050	1.43	0.07	0.17	RHS
97	6/10/2008	44.812	1.80	1.50	0.050	2.70	0.14	0.31	RHS
98	6/10/2008	44.813	1.80	1.20	0.050	2.16	0.11	0.25	RHS
99	6/10/2008	44.770	2.80	1.10	0.050	3.08	0.15	0.36	RHS
100	6/10/2008	44.768	2.00	1.20	0.050	2.40	0.12	0.28	RHS
101	6/10/2008	42.660	2.80	1.10	0.050	3.08	0.15	0.36	RHS
102	6/10/2008	42.655	1.50	0.90	0.050	1.35	0.07	0.16	RHS
103	6/10/2008	41.132	2.40	1.40	0.050	3.36	0.17	0.39	RHS
104	6/10/2008	41.130	1.80	1.10	0.050	1.98	0.10	0.23	RHS
105	6/10/2008	41.128	1.40	1.30	0.050	1.82	0.09	0.21	RHS
106	6/10/2008	41.130	1.40	1.10	0.050	1.54	0.08	0.18	LHS
107	6/10/2008	40.735	1.40	1.00	0.050	1.40	0.07	0.16	RHS
108	13/06/2008	18.005	1.30	1.00	0.050	1.30	0.07	0.15	LHS
109	13/06/2008	18.100	1.40	0.90	0.050	1.26	0.06	0.15	LHS
110	13/06/2008	18.115	1.90	1.00	0.050	1.90	0.10	0.22	LHS
111	13/06/2008	18.120	1.60	1.00	0.050	1.60	0.08	0.19	LHS
112	13/06/2008	18.142	2.10	0.90	0.050	1.89	0.09	0.22	LHS
113	13/06/2008	18.175	3.10	1.00	0.050	3.10	0.16	0.36	LHS
114	13/06/2008	18.185	2.50	1.40	0.050	3.50	0.18	0.41	LHS
115	13/06/2008	18.170	3.30	1.10	0.050	3.63	0.18	0.42	RHS
116	13/06/2008	18.195	2.40	1.00	0.050	2.40	0.12	0.28	RHS
117	13/06/2008	18.210	1.60	1.00	0.050	1.60	0.08	0.19	RHS
118	13/06/2008	18.245	1.30	1.20	0.050	1.56	0.08	0.18	LHS
119	13/06/2008	18.255	1.20	1.00	0.050	1.20	0.06	0.14	LHS
120	13/06/2008	18.280	2.40	1.00	0.050	2.40	0.12	0.28	LHS
<b>CARRIED FORWARD:</b>						<b>3,683.43</b>	<b>184.18</b>	<b>427.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,683.43</b>	<b>184.18</b>	<b>427.28</b>	
121	13/06/2008	18.285	1.80	1.20	0.050	2.16	0.11	0.25	RHS
122	13/06/2008	18.287	2.80	0.90	0.050	2.52	0.13	0.29	RHS
123	6/14/2008	18.320	2.40	1.30	0.050	3.12	0.16	0.36	LHS
124	6/14/2008	18.328	1.40	1.20	0.050	1.68	0.08	0.19	LHS
125	6/14/2008	18.455	0.90	0.70	0.050	0.63	0.03	0.07	LHS
126	6/14/2008	18.460	5.50	1.10	0.050	6.05	0.30	0.70	LHS
127	6/14/2008	18.470	1.80	1.00	0.050	1.80	0.09	0.21	LHS
128	6/14/2008	18.472	1.70	1.00	0.050	1.70	0.09	0.20	LHS
129	6/14/2008	18.480	1.90	1.10	0.050	2.09	0.10	0.24	LHS
130	6/14/2008	18.492	1.30	1.00	0.050	1.30	0.07	0.15	LHS
131	6/14/2008	18.935	1.50	1.20	0.050	1.80	0.09	0.21	RHS
132	6/14/2008	18.955	1.60	0.80	0.050	1.28	0.06	0.15	RHS
133	6/14/2008	19.385	3.70	1.00	0.050	3.70	0.19	0.43	RHS
134	6/14/2008	19.495	1.80	1.00	0.050	1.80	0.09	0.21	RHS
135	6/14/2008	19.535	2.50	0.80	0.050	2.00	0.10	0.23	RHS
136	6/14/2008	19.585	2.50	1.10	0.050	2.75	0.14	0.32	LHS
137	6/14/2008	19.705	2.60	1.00	0.050	2.60	0.13	0.30	LHS
138	6/14/2008	19.875	1.50	1.20	0.050	1.80	0.09	0.21	RHS
139	6/14/2008	19.888	1.70	1.10	0.050	1.87	0.09	0.22	RHS
140	6/14/2008	19.890	1.40	0.80	0.050	1.12	0.06	0.13	RHS
141	6/14/2008	20.055	2.10	1.50	0.050	3.15	0.16	0.37	RHS
142	6/14/2008	20.200	2.70	1.40	0.050	3.78	0.19	0.44	RHS
143	6/14/2008	20.203	1.30	1.10	0.050	1.43	0.07	0.17	RHS
144	6/14/2008	20.218	1.40	1.10	0.050	1.54	0.08	0.18	RHS
145	6/14/2008	20.220	1.00	1.00	0.050	1.00	0.05	0.12	RHS
146	6/14/2008	24.055	2.30	1.70	0.050	3.91	0.20	0.45	RHS
147	6/14/2008	24.060	1.00	0.70	0.050	0.70	0.04	0.08	RHS
148	6/15/2008	21.583	3.20	1.30	0.050	4.16	0.21	0.48	LHS
149	6/15/2008	21.590	2.40	1.10	0.050	2.64	0.13	0.31	LHS
150	6/15/2008	21.593	2.30	1.20	0.050	2.76	0.14	0.32	LHS
<b>CARRIED FORWARD:</b>						<b>3,752.27</b>	<b>187.62</b>	<b>435.26</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,752.27</b>	<b>187.62</b>	<b>435.26</b>	
151	6/15/2008	21.630	2.50	1.30	0.050	3.25	0.16	0.38	RHS
152	6/15/2008	21.642	2.90	1.30	0.050	3.77	0.19	0.44	RHS
153	6/15/2008	23.355	2.30	1.40	0.050	3.22	0.16	0.37	LHS
154	6/15/2008	23.385	2.30	1.10	0.050	2.53	0.13	0.29	LHS
155	6/15/2008	23.400	2.80	1.20	0.050	3.36	0.17	0.39	LHS
156	6/16/2008	22.025	1.40	1.10	0.050	1.54	0.08	0.18	RHS
157	6/16/2008	23.820	1.70	1.10	0.050	1.87	0.09	0.22	LHS
158	6/16/2008	23.822	1.40	1.10	0.050	1.54	0.08	0.18	LHS
159	6/16/2008	23.815	1.70	1.30	0.050	2.21	0.11	0.26	LHS
160	6/16/2008	24.648	1.10	1.00	0.050	1.10	0.06	0.13	LHS
161	6/16/2008	24.650	2.60	1.30	0.050	3.38	0.17	0.39	LHS
162	6/16/2008	24.660	1.40	1.40	0.050	1.96	0.10	0.23	RHS
163	6/16/2008	24.780	1.30	0.90	0.050	1.17	0.06	0.14	LHS
164	6/16/2008	24.958	1.00	0.80	0.050	0.80	0.04	0.09	LHS
165	6/16/2008	24.960	2.20	1.00	0.050	2.20	0.11	0.26	LHS
166	6/16/2008	24.995	2.00	1.10	0.050	2.20	0.11	0.26	RHS
167	6/16/2008	25.000	1.70	1.00	0.050	1.70	0.09	0.20	RHS
168	6/16/2008	25.008	0.90	0.80	0.050	0.72	0.04	0.08	RHS
169	6/16/2008	25.010	0.80	0.80	0.050	0.64	0.03	0.07	RHS
170	6/16/2008	25.015	1.60	1.30	0.050	2.08	0.10	0.24	RHS
171	6/16/2008	25.018	0.90	0.60	0.050	0.54	0.03	0.06	RHS
172	6/16/2008	25.025	0.90	0.80	0.050	0.72	0.04	0.08	RHS
173	6/16/2008	25.030	1.30	1.00	0.050	1.30	0.07	0.15	RHS
174	6/16/2008	25.033	1.00	0.70	0.050	0.70	0.04	0.08	RHS
175	6/16/2008	25.035	1.50	0.90	0.050	1.35	0.07	0.16	RHS
176	6/16/2008	25.065	3.40	1.10	0.050	3.74	0.19	0.43	RHS
177	6/17/2008	25.140	1.20	1.00	0.050	1.20	0.06	0.14	RHS
178	6/17/2008	25.142	1.70	1.30	0.050	2.21	0.11	0.26	RHS
179	6/17/2008	25.144	2.40	0.60	0.050	1.44	0.07	0.17	RHS
180	6/17/2008	25.147	4.00	1.60	0.050	6.40	0.32	0.74	RHS
<b>CARRIED FORWARD:</b>						<b>3,813.11</b>	<b>190.66</b>	<b>442.32</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,813.11</b>	<b>190.66</b>	<b>442.32</b>	
181	6/17/2008	25.150	0.70	0.60	0.050	0.42	0.02	0.05	RHS
182	6/17/2008	25.155	2.80	1.80	0.050	5.04	0.25	0.58	RHS
183	6/17/2008	25.158	1.90	0.90	0.050	1.71	0.09	0.20	RHS
184	6/17/2008	25.158	1.10	1.00	0.050	1.10	0.06	0.13	LHS
185	6/17/2008	25.160	0.80	0.70	0.050	0.56	0.03	0.06	LHS
186	6/17/2008	25.165	1.50	0.70	0.050	1.05	0.05	0.12	LHS
187	6/17/2008	25.167	1.80	1.00	0.050	1.80	0.09	0.21	LHS
188	6/17/2008	25.185	1.40	1.00	0.050	1.40	0.07	0.16	LHS
189	6/17/2008	25.160	1.40	1.40	0.050	1.96	0.10	0.23	RHS
190	6/17/2008	25.165	0.70	0.60	0.050	0.42	0.02	0.05	RHS
191	6/17/2008	25.167	1.00	0.80	0.050	0.80	0.04	0.09	RHS
192	6/17/2008	25.168	0.70	0.50	0.050	0.35	0.02	0.04	RHS
193	6/17/2008	25.170	0.90	0.80	0.050	0.72	0.04	0.08	RHS
194	6/17/2008	25.172	1.50	1.20	0.050	1.80	0.09	0.21	RHS
195	6/17/2008	25.175	1.40	0.90	0.050	1.26	0.06	0.15	RHS
196	6/17/2008	25.185	1.90	1.10	0.050	2.09	0.10	0.24	RHS
197	6/17/2008	25.345	0.90	0.90	0.050	0.81	0.04	0.09	RHS
198	6/17/2008	26.130	1.30	1.00	0.050	1.30	0.07	0.15	LHS
199	6/17/2008	26.133	2.50	1.10	0.050	2.75	0.14	0.32	LHS
200	6/17/2008	26.135	0.80	0.70	0.050	0.56	0.03	0.06	RHS
201	6/17/2008	26.155	1.00	0.90	0.050	0.90	0.05	0.10	LHS
202	6/17/2008	26.160	1.50	1.00	0.050	1.50	0.08	0.17	LHS
203	6/17/2008	26.170	1.90	1.60	0.050	3.04	0.15	0.35	LHS
204	6/17/2008	26.495	0.70	0.60	0.050	0.42	0.02	0.05	LHS
205	6/17/2008	26.470	1.00	0.90	0.050	0.90	0.05	0.10	LHS
206	6/17/2008	26.500	0.90	0.80	0.050	0.72	0.04	0.08	LHS
207	6/17/2008	26.505	1.90	1.10	0.050	2.09	0.10	0.24	LHS
208	6/17/2008	26.810	1.20	1.10	0.050	1.32	0.07	0.15	RHS
209	6/17/2008	26.825	2.00	1.40	0.050	2.80	0.14	0.32	RHS
210	6/18/2008	26.845	2.60	1.10	0.050	2.86	0.14	0.33	RHS
<b>CARRIED FORWARD:</b>						<b>3,857.56</b>	<b>192.88</b>	<b>447.48</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,857.56</b>	<b>192.88</b>	<b>447.48</b>	
211	6/18/2008	26.850	2.70	1.00	0.050	2.70	0.14	0.31	LHS
212	6/18/2008	26.853	1.90	1.30	0.050	2.47	0.12	0.29	LHS
213	6/18/2008	26.855	0.80	0.70	0.050	0.56	0.03	0.06	LHS
214	6/18/2008	26.833	1.50	0.80	0.050	1.20	0.06	0.14	RHS
215	6/18/2008	26.885	1.40	0.70	0.050	0.98	0.05	0.11	RHS
216	6/18/2008	27.005	2.30	1.30	0.050	2.99	0.15	0.35	RHS
217	6/18/2008	27.015	1.70	1.10	0.050	1.87	0.09	0.22	RHS
218	6/18/2008	40.665	2.10	1.50	0.050	3.15	0.16	0.37	RHS
219	6/18/2008	40.650	1.60	1.10	0.050	1.76	0.09	0.20	LHS
220	6/18/2008	40.420	1.60	1.10	0.050	1.76	0.09	0.20	RHS
221	6/18/2008	40.418	1.40	1.00	0.050	1.40	0.07	0.16	RHS
222	6/18/2008	40.415	1.00	0.80	0.050	0.80	0.04	0.09	RHS
223	6/19/2008	29.730	1.30	1.30	0.050	1.69	0.08	0.20	RHS
224	6/19/2008	29.738	1.50	1.00	0.050	1.50	0.08	0.17	RHS
225	6/19/2008	30.165	1.90	1.10	0.050	2.09	0.10	0.24	RHS
226	6/19/2008	30.170	4.40	1.30	0.050	5.72	0.29	0.66	RHS
227	6/19/2008	30.245	1.00	0.80	0.050	0.80	0.04	0.09	RHS
228	6/19/2008	30.247	2.00	1.70	0.050	3.40	0.17	0.39	RHS
229	6/19/2008	30.250	2.10	1.50	0.050	3.15	0.16	0.37	RHS
230	6/19/2008	30.258	1.30	0.80	0.050	1.04	0.05	0.12	RHS
231	6/19/2008	30.260	1.20	0.90	0.050	1.08	0.05	0.13	RHS
232	6/19/2008	30.262	1.10	0.80	0.050	0.88	0.04	0.10	RHS
233	6/19/2008	30.265	1.20	1.00	0.050	1.20	0.06	0.14	RHS
234	6/19/2008	35.305	2.90	1.10	0.050	3.19	0.16	0.37	LHS
235	6/19/2008	37.475	1.60	1.20	0.050	1.92	0.10	0.22	RHS
236	6/19/2008	37.535	1.50	1.30	0.050	1.95	0.10	0.23	RHS
237	6/19/2008	37.536	3.30	0.80	0.050	2.64	0.13	0.31	RHS
238	6/19/2008	37.538	2.00	1.40	0.050	2.80	0.14	0.32	RHS
239	6/19/2008	39.875	2.20	1.40	0.050	3.08	0.15	0.36	RHS
240	6/24/2008	72.055	1.20	0.60	0.050	0.72	0.04	0.08	RHS
<b>CARRIED FORWARD:</b>						<b>3,918.05</b>	<b>195.91</b>	<b>454.49</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,918.05</b>	<b>195.91</b>	<b>454.49</b>	
241	6/24/2008	67.205	1.20	1.00	0.050	1.20	0.06	0.14	RHS
242	6/24/2008	67.203	0.90	0.80	0.050	0.72	0.04	0.08	RHS
243	6/24/2008	67.197	1.10	1.00	0.050	1.10	0.06	0.13	RHS
244	6/24/2008	67.195	1.90	1.40	0.050	2.66	0.13	0.31	RHS
245	6/24/2008	67.193	3.70	0.80	0.050	2.96	0.15	0.34	RHS
246	6/24/2008	67.185	1.10	1.00	0.050	1.10	0.06	0.13	RHS
247	6/24/2008	65.950	1.90	1.50	0.050	2.85	0.14	0.33	LHS
248	6/24/2008	63.520	2.30	1.10	0.050	2.53	0.13	0.29	LHS
249	6/24/2008	63.518	1.80	1.20	0.050	2.16	0.11	0.25	LHS
250	6/24/2008	63.422	4.20	1.00	0.050	4.20	0.21	0.49	LHS
251	6/24/2008	63.420	2.00	1.00	0.050	2.00	0.10	0.23	LHS
252	6/24/2008	63.380	3.60	1.20	0.050	4.32	0.22	0.50	LHS
253	6/24/2008	36.902	3.30	1.30	0.050	4.29	0.21	0.50	RHS
254	6/24/2008	36.899	3.00	1.30	0.050	3.90	0.20	0.45	RHS
255	6/24/2008	36.895	3.10	1.30	0.050	4.03	0.20	0.47	RHS
256	6/27/2008	63.148	4.00	1.00	0.050	4.00	0.20	0.46	LHS
257	6/27/2008	63.158	1.70	1.00	0.050	1.70	0.09	0.20	LHS
258	6/27/2008	63.160	4.20	1.30	0.050	5.46	0.27	0.63	LHS
259	6/27/2008	62.620	1.10	0.90	0.050	0.99	0.05	0.11	LHS
260	6/27/2008	62.555	2.20	1.00	0.050	2.20	0.11	0.26	LHS
261	6/27/2008	62.553	1.60	1.00	0.050	1.60	0.08	0.19	LHS
262	6/27/2008	62.550	1.50	0.90	0.050	1.35	0.07	0.16	LHS
263	6/27/2008	62.190	1.70	0.70	0.050	1.19	0.06	0.14	RHS
264	6/27/2008	62.178	1.70	0.80	0.050	1.36	0.07	0.16	RHS
265	6/27/2008	62.025	2.30	0.90	0.050	2.07	0.10	0.24	RHS
266	6/27/2008	62.023	1.20	0.80	0.050	0.96	0.05	0.11	RHS
267	6/27/2008	61.988	1.50	0.80	0.050	1.20	0.06	0.14	LHS
268	6/27/2008	61.985	1.80	0.80	0.050	1.44	0.07	0.17	LHS
269	6/27/2008	29.718	1.00	0.90	0.050	0.90	0.05	0.10	LHS
270	6/27/2008	29.720	1.70	1.50	0.050	2.55	0.13	0.30	LHS
<b>CARRIED FORWARD:</b>						<b>3,987.04</b>	<b>199.36</b>	<b>462.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KK - SINDUMIN  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>3,987.04</b>	<b>199.36</b>	<b>462.50</b>	
271	6/27/2008	29.722	1.20	1.00	0.050	1.20	0.06	0.14	LHS
272	6/27/2008	29.725	3.20	1.50	0.050	4.80	0.24	0.56	RHS
273	6/28/2008	22.565	1.80	1.00	0.050	1.80	0.09	0.21	LHS
274	6/28/2008	22.620	0.70	0.50	0.050	0.35	0.02	0.04	RHS
275	6/28/2008	25.835	1.90	1.30	0.050	2.47	0.12	0.29	RHS
276	6/28/2008	32.418	1.90	1.20	0.050	2.28	0.11	0.26	LHS
277	6/28/2008	32.722	1.50	1.00	0.050	1.50	0.08	0.17	LHS
278	6/28/2008	32.723	0.80	0.60	0.050	0.48	0.02	0.06	LHS
279	6/28/2008	32.725	1.30	1.10	0.050	1.43	0.07	0.17	LHS
280	6/28/2008	32.775	1.10	0.70	0.050	0.77	0.04	0.09	LHS
281	6/28/2008	32.780	1.20	1.00	0.050	1.20	0.06	0.14	LHS
282	6/28/2008	34.630	1.40	1.00	0.050	1.40	0.07	0.16	RHS
283	6/28/2008	57.515	10.70	0.50	0.050	5.35	0.27	0.62	RHS
<b>TOTAL:</b>						<b>4,012.07</b>	<b>200.61</b>	<b>465.40</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>619.25</b>	<b>30.96</b>	<b>71.83</b>	
1	6/13/2008	27.535	1.00	0.80	0.050	0.80	0.04	0.09	LHS
2	6/13/2008	27.536	1.20	0.80	0.050	0.96	0.05	0.11	LHS
3	6/13/2008	27.537	1.00	0.60	0.050	0.60	0.03	0.07	LHS
4	6/13/2008	27.538	1.60	1.00	0.050	1.60	0.08	0.19	LHS
5	6/13/2008	27.539	1.00	0.60	0.050	0.60	0.03	0.07	LHS
6	6/13/2008	27.540	0.60	0.60	0.050	0.36	0.02	0.04	LHS
7	6/13/2008	27.945	0.60	0.60	0.050	0.36	0.02	0.04	LHS
8	6/13/2008	27.965	0.60	0.60	0.050	0.36	0.02	0.04	LHS
9	6/13/2008	28.215	1.20	1.00	0.050	1.20	0.06	0.14	RHS
10	6/13/2008	28.218	1.20	1.00	0.050	1.20	0.06	0.14	RHS
11	6/13/2008	37.235	0.60	0.60	0.050	0.36	0.02	0.04	LHS
12	6/13/2008	31.345	11.20	1.00	0.050	11.20	0.56	1.30	RHS
13	6/13/2008	34.385	0.80	0.80	0.050	0.64	0.03	0.07	LHS
14	6/13/2008	34.483	0.80	0.80	0.050	0.64	0.03	0.07	RHS
15	6/13/2008	34.487	0.80	0.80	0.050	0.64	0.03	0.07	RHS
16	6/13/2008	34.679	3.40	0.40	0.050	1.36	0.07	0.16	RHS
17	6/16/2008	26.328	1.60	0.80	0.050	1.28	0.06	0.15	RHS
18	6/16/2008	26.325	1.20	1.00	0.050	1.20	0.06	0.14	RHS
19	6/16/2008	26.324	0.80	0.60	0.050	0.48	0.02	0.06	RHS
20	6/16/2008	26.308	0.80	0.60	0.050	0.48	0.02	0.06	RHS
21	6/16/2008	26.304	0.80	0.80	0.050	0.64	0.03	0.07	RHS
22	6/16/2008	26.302	1.00	0.80	0.050	0.80	0.04	0.09	RHS
23	6/16/2008	26.300	1.80	0.60	0.050	1.08	0.05	0.13	RHS
24	6/16/2008	26.298	1.40	1.00	0.050	1.40	0.07	0.16	RHS
25	6/16/2008	26.290	2.00	0.80	0.050	1.60	0.08	0.19	RHS
26	6/16/2008	26.280	0.80	0.80	0.050	0.64	0.03	0.07	RHS
27	6/16/2008	26.278	0.80	0.80	0.050	0.64	0.03	0.07	RHS
28	6/16/2008	26.250	0.60	0.60	0.050	0.36	0.02	0.04	RHS
29	6/16/2008	26.245	2.00	1.00	0.050	2.00	0.10	0.23	RHS
30	6/16/2008	26.238	1.00	1.00	0.050	1.00	0.05	0.12	RHS
<b>CARRIED FORWARD:</b>						<b>655.73</b>	<b>32.78</b>	<b>76.06</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>655.73</b>	<b>32.78</b>	<b>76.06</b>	
31	6/16/2008	26.235	0.80	0.80	0.050	0.64	0.03	0.07	RHS
32	6/16/2008	26.225	2.00	1.80	0.050	3.60	0.18	0.42	RHS
33	6/16/2008	26.222	0.80	0.80	0.050	0.64	0.03	0.07	RHS
34	6/16/2008	26.202	2.00	0.60	0.050	1.20	0.06	0.14	LHS
35	6/16/2008	26.200	0.80	0.80	0.050	0.64	0.03	0.07	LHS
36	6/16/2008	26.186	0.80	0.80	0.050	0.64	0.03	0.07	LHS
37	6/16/2008	26.990	3.20	2.00	0.050	6.40	0.32	0.74	RHS
<b>TOTAL:</b>						<b>669.49</b>	<b>33.47</b>	<b>77.66</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>555.77</b>	<b>27.80</b>	<b>64.47</b>	
1	05/06/2008	8.313	0.80	0.60	0.050	0.48	0.02	0.06	RHS
2	05/06/2008	8.315	1.10	0.80	0.050	0.88	0.04	0.10	RHS
3	05/06/2008	10.719	1.20	0.80	0.050	0.96	0.05	0.11	LHS
4	05/06/2008	10.724	1.00	0.60	0.050	0.60	0.03	0.07	LHS
5	05/06/2008	10.739	2.10	0.80	0.050	1.68	0.08	0.19	RHS
6	05/06/2008	11.402	1.10	0.60	0.050	0.66	0.03	0.08	RHS
7	05/06/2008	11.406	1.20	0.80	0.050	0.96	0.05	0.11	RHS
8	05/06/2008	11.589	2.10	1.20	0.050	2.52	0.13	0.29	RHS
9	05/06/2008	12.043	1.40	1.20	0.050	1.68	0.08	0.19	LHS
10	05/06/2008	13.834	1.40	1.20	0.050	1.68	0.08	0.19	LHS
11	05/06/2008	14.704	4.60	1.20	0.050	5.52	0.28	0.64	RHS
12	05/06/2008	15.369	1.40	1.20	0.050	1.68	0.08	0.19	LHS
13	05/06/2008	15.389	1.10	0.80	0.050	0.88	0.04	0.10	LHS
14	05/06/2008	15.409	0.80	0.60	0.050	0.48	0.02	0.06	LHS
15	05/06/2008	15.924	1.40	1.10	0.050	1.54	0.08	0.18	LHS
16	05/06/2008	16.414	1.40	0.60	0.050	0.84	0.04	0.10	RHS
17	05/06/2008	16.484	1.00	0.80	0.050	0.80	0.04	0.09	LHS
18	05/06/2008	16.504	0.60	0.40	0.050	0.24	0.01	0.03	RHS
19	05/06/2008	16.799	1.80	1.10	0.050	1.98	0.10	0.23	RHS
20	05/06/2008	18.944	1.80	1.20	0.050	2.16	0.11	0.25	RHS
21	06/06/2008	12.289	2.40	1.10	0.050	2.64	0.13	0.31	RHS
22	06/06/2008	12.290	1.10	0.60	0.050	0.66	0.03	0.08	RHS
23	06/06/2008	12.292	1.40	1.20	0.050	1.68	0.08	0.19	LHS
24	06/06/2008	12.504	0.80	0.60	0.050	0.48	0.02	0.06	RHS
25	06/06/2008	13.404	1.80	1.10	0.050	1.98	0.10	0.23	LHS
26	06/06/2008	15.174	3.60	1.60	0.050	5.76	0.29	0.67	LHS
27	06/06/2008	15.594	1.00	0.60	0.050	0.60	0.03	0.07	RHS
28	06/06/2008	15.694	1.20	1.00	0.050	1.20	0.06	0.14	LHS
29	06/06/2008	15.722	1.20	1.10	0.050	1.32	0.07	0.15	LHS
30	06/06/2008	16.159	0.40	0.40	0.050	0.16	0.01	0.02	LHS
<b>CARRIED FORWARD:</b>						<b>600.47</b>	<b>30.04</b>	<b>69.66</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>600.47</b>	<b>30.04</b>	<b>69.66</b>	
31	06/06/2008	16.174	0.80	0.60	0.050	0.48	0.02	0.06	RHS
32	06/06/2008	16.184	1.20	1.00	0.050	1.20	0.06	0.14	RHS
33	06/06/2008	16.196	1.00	1.00	0.050	1.00	0.05	0.12	LHS
34	06/06/2008	16.234	1.40	0.80	0.050	1.12	0.06	0.13	LHS
35	06/06/2008	16.364	1.00	0.80	0.050	0.80	0.04	0.09	LHS
36	06/06/2008	16.374	1.40	0.80	0.050	1.12	0.06	0.13	LHS
37	06/06/2008	16.384	1.20	1.00	0.050	1.20	0.06	0.14	LHS
38	06/06/2008	16.604	2.20	1.40	0.050	3.08	0.15	0.36	LHS
39	06/06/2008	16.612	1.00	0.60	0.050	0.60	0.03	0.07	LHS
40	06/06/2008	16.621	1.00	0.80	0.050	0.80	0.04	0.09	LHS
41	06/06/2008	16.844	0.80	0.60	0.050	0.48	0.02	0.06	LHS
42	06/06/2008	16.904	2.40	1.00	0.050	2.40	0.12	0.28	LHS
43	06/06/2008	16.914	1.80	1.40	0.050	2.52	0.13	0.29	LHS
44	07/06/2008	8.004	1.40	1.00	0.050	1.40	0.07	0.16	RHS
45	07/06/2008	8.594	3.10	1.20	0.050	3.72	0.19	0.43	LHS
46	07/06/2008	9.359	5.10	1.40	0.050	7.14	0.36	0.83	RHS
47	07/06/2008	9.712	2.60	1.20	0.050	3.12	0.16	0.36	RHS
48	07/06/2008	10.184	1.00	0.80	0.050	0.80	0.04	0.09	LHS
49	07/06/2008	10.834	0.80	0.60	0.050	0.48	0.02	0.06	RHS
50	07/06/2008	10.904	0.40	0.40	0.050	0.16	0.01	0.02	RHS
51	07/06/2008	10.912	0.60	0.40	0.050	0.24	0.01	0.03	RHS
52	07/06/2008	10.920	0.60	0.40	0.050	0.24	0.01	0.03	RHS
53	07/06/2008	14.064	3.60	0.80	0.050	2.88	0.14	0.33	LHS
54	07/06/2008	14.068	0.80	0.80	0.050	0.64	0.03	0.07	LHS
55	07/06/2008	14.073	1.60	1.00	0.050	1.60	0.08	0.19	LHS
56	07/06/2008	14.084	1.40	1.00	0.050	1.40	0.07	0.16	LHS
57	07/06/2008	14.224	2.40	1.00	0.050	2.40	0.12	0.28	LHS
58	07/06/2008	14.239	3.20	1.40	0.050	4.48	0.22	0.52	RHS
59	07/06/2008	14.244	2.40	1.40	0.050	3.36	0.17	0.39	LHS
<b>TOTAL:</b>						<b>651.33</b>	<b>32.58</b>	<b>75.55</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

MONTH: JUNE 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )			VOLUME (m <sup>3</sup> )			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	646.36	70.05	716.41	32.32	3.50	35.82	74.98	8.13	83.11
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	118.72	-	118.72	5.93	-	5.93	13.77	-	13.77
3	Kudat	01	Jalan Kota Kinabalu - Kudat	350.07	32.90	382.97	17.50	1.65	19.15	40.60	3.82	44.42
<b>TOTAL:</b>				<b>1,115.15</b>	<b>102.95</b>	<b>1,218.10</b>	<b>55.75</b>	<b>5.15</b>	<b>60.90</b>	<b>129.35</b>	<b>11.95</b>	<b>141.30</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  

---

**ROUTE NO.** 01  

---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  

---

**MONTH:** JUNE 2008  

---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>646.36</b>	<b>32.32</b>	<b>74.98</b>	
1	02/06/2008	108.800	1.00	0.70	0.05	0.70	0.04	0.08	ULU KUKUT
2	02/06/2008	108.810	1.00	1.00	0.05	1.00	0.05	0.12	
3	02/06/2008	108.880	1.00	0.70	0.05	0.70	0.04	0.08	
4	02/06/2008	108.881	1.00	0.60	0.05	0.60	0.03	0.07	
5	04/06/2008	109.980	1.00	0.80	0.05	0.80	0.04	0.09	
6	04/06/2008	108.981	1.00	1.00	0.05	1.00	0.05	0.12	
7	04/06/2008	109.982	1.00	0.80	0.05	0.80	0.04	0.09	
8	04/06/2008	109.983	1.00	0.60	0.05	0.60	0.03	0.07	
9	04/06/2008	109.984	1.00	1.00	0.05	1.00	0.05	0.12	
10	06/06/2008	110.280	1.00	0.80	0.05	0.80	0.04	0.09	
11	06/06/2008	110.281	1.00	0.60	0.05	0.60	0.03	0.07	
12	06/06/2008	110.282	1.00	1.00	0.05	1.00	0.05	0.12	
13	06/06/2008	110.283	1.00	1.00	0.05	1.00	0.05	0.12	
14	06/06/2008	110.284	1.00	0.90	0.05	0.90	0.05	0.10	
15	09/06/2008	104.380	0.80	0.30	0.05	0.24	0.01	0.03	
16	09/06/2008	104.381	1.00	1.00	0.05	1.00	0.05	0.12	
17	09/06/2008	104.382	1.00	0.90	0.05	0.90	0.05	0.10	
18	09/06/2008	104.383	1.00	0.60	0.05	0.60	0.03	0.07	
19	09/06/2008	104.790	1.00	0.80	0.05	0.80	0.04	0.09	
20	09/06/2008	104.791	1.00	1.00	0.05	1.00	0.05	0.12	
21	09/06/2008	104.792	1.00	0.90	0.05	0.90	0.05	0.10	
22	09/06/2008	104.885	1.00	0.60	0.05	0.60	0.03	0.07	
23	09/06/2008	104.896	1.00	0.50	0.05	0.50	0.03	0.06	
24	12/06/2008	104.970	0.90	0.80	0.05	0.72	0.04	0.08	
25	12/06/2008	104.971	1.00	1.00	0.05	1.00	0.05	0.12	
26	12/06/2008	104.988	1.00	0.80	0.05	0.80	0.04	0.09	
27	12/06/2008	104.989	1.00	1.00	0.05	1.00	0.05	0.12	
28	12/06/2008	104.990	1.00	1.00	0.05	1.00	0.05	0.12	
29	12/06/2008	110.100	1.00	1.00	0.05	1.00	0.05	0.12	
30	12/06/2008	110.241	1.00	0.90	0.05	0.90	0.05	0.10	
<b>CARRIED FORWARD:</b>						<b>670.82</b>	<b>33.54</b>	<b>77.82</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  

---

**ROUTE NO.** 01  

---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  

---

**MONTH:** JUNE 2008  

---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>670.82</b>	<b>33.54</b>	<b>77.82</b>	
31	12/06/2008	110.242	0.90	0.90	0.05	0.81	0.04	0.09	
32	12/06/2008	110.243	1.00	1.00	0.05	1.00	0.05	0.12	
33	13/06/2008	105.000	1.00	0.80	0.05	0.80	0.04	0.09	
34	13/06/2008	105.450	1.00	1.00	0.05	1.00	0.05	0.12	
35	13/06/2008	105.551	1.00	1.00	0.05	1.00	0.05	0.12	
36	13/06/2008	104.500	0.80	0.80	0.05	0.64	0.03	0.07	
37	13/06/2008	104.541	1.00	0.80	0.05	0.80	0.04	0.09	
38	13/06/2008	104.542	1.00	0.70	0.05	0.70	0.04	0.08	
39	13/06/2008	104.543	1.00	1.00	0.05	1.00	0.05	0.12	
40	16/06/2008	108.790	1.00	1.00	0.05	1.00	0.05	0.12	
41	16/06/2008	108.791	1.00	0.85	0.05	0.85	0.04	0.10	
42	16/06/2008	108.792	1.00	0.90	0.05	0.90	0.05	0.10	
43	16/06/2008	105.580	1.00	0.90	0.05	0.90	0.05	0.10	
44	16/06/2008	105.581	0.90	0.60	0.05	0.54	0.03	0.06	ULU KUKUT
45	16/06/2008	105.582	1.00	0.95	0.05	0.95	0.05	0.11	
46	16/06/2008	105.680	1.00	1.00	0.05	1.00	0.05	0.12	
47	16/06/2008	105.681	1.00	0.85	0.05	0.85	0.04	0.10	
48	16/06/2008	105.682	1.00	0.95	0.05	0.95	0.05	0.11	
49	16/06/2008	105.683	0.90	0.70	0.05	0.63	0.03	0.07	
50	19/06/2008	73.280	1.00	0.95	0.05	0.95	0.05	0.11	K.B TOWNSHIP
51	19/06/2008	72.780	0.90	0.85	0.05	0.77	0.04	0.09	TMN NIKMAT
52	19/06/2008	72.781	1.00	1.00	0.05	1.00	0.05	0.12	
53	19/06/2008	72.782	1.00	0.82	0.05	0.82	0.04	0.10	
54	19/06/2008	72.880	0.90	0.75	0.05	0.68	0.03	0.08	
55	19/06/2008	72.881	1.00	0.70	0.05	0.70	0.04	0.08	
56	19/06/2008	72.980	0.85	0.30	0.05	0.26	0.01	0.03	
57	19/06/2008	72.981	1.00	0.90	0.05	0.90	0.05	0.10	
58	23/06/2008	100.680	1.00	1.00	0.05	1.00	0.05	0.12	KG. TIMBANG
59	23/06/2008	100.681	1.00	1.00	0.05	1.00	0.05	0.12	
60	23/06/2008	100.682	1.00	1.00	0.05	1.00	0.05	0.12	
<b>CARRIED FORWARD:</b>						<b>696.21</b>	<b>34.81</b>	<b>80.76</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  

---

**ROUTE NO.** 01  

---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  

---

**MONTH:** JUNE 2008  

---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>696.21</b>	<b>34.81</b>	<b>80.76</b>	
61	23/06/2008	110.683	1.00	1.00	0.05	1.00	0.05	0.12	
62	25/06/2008	104.080	1.00	0.80	0.05	0.80	0.04	0.09	MANT ANAU
63	25/06/2008	104.080	1.00	0.70	0.05	0.70	0.04	0.08	
64	25/06/2008	105.780	1.20	1.00	0.05	1.20	0.06	0.14	ULU KUKUT
65	25/06/2008	105.781	0.80	0.60	0.05	0.48	0.02	0.06	
66	27/06/2008	106.480	1.10	1.00	0.05	1.10	0.06	0.13	
67	27/06/2008	106.680	1.00	0.90	0.05	0.90	0.05	0.10	
68	27/06/2008	106.780	1.00	0.80	0.05	0.80	0.04	0.09	
69	27/06/2008	106.781	1.00	0.80	0.05	0.80	0.04	0.09	
70	27/06/2008	106.782	1.00	1.00	0.05	1.00	0.05	0.12	
71	28/06/2008	107.880	1.00	0.70	0.05	0.70	0.04	0.08	
72	28/06/2008	107.881	1.00	0.90	0.05	0.90	0.05	0.10	
73	28/06/2008	107.882	1.00	0.80	0.05	0.80	0.04	0.09	
74	28/06/2008	107.883	1.00	0.95	0.05	0.95	0.05	0.11	
75	30/06/2008	108.280	1.00	0.90	0.05	0.90	0.05	0.10	
76	30/06/2008	108.281	0.80	0.80	0.05	0.64	0.03	0.07	
77	30/06/2008	108.282	1.00	0.70	0.05	0.70	0.04	0.08	
78	30/06/2008	108.283	1.00	1.00	0.05	1.00	0.05	0.12	
79	30/06/2008	108.284	1.00	0.60	0.05	0.60	0.03	0.07	
80	30/06/2008	108.285	1.00	1.00	0.05	1.00	0.05	0.12	
81	30/06/2008	108.780	1.00	0.90	0.05	0.90	0.05	0.10	
82	30/06/2008	108.781	1.00	0.70	0.05	0.70	0.04	0.08	
83	30/06/2008	108.782	0.90	0.70	0.05	0.63	0.03	0.07	
84	30/06/2008	108.783	1.00	1.00	0.05	1.00	0.05	0.12	
85									
86									
87									
88									
89									
90									
<b>BALANCE END OF JUNE :</b>						<b>716.41</b>	<b>35.82</b>	<b>83.11</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA MARUDU  


---

**ROUTE NO.** 01  


---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  


---

**MONTH:** JUNE 2008  


---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	118.72	5.93	13.77	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>BALANCE END OF JUNE :</b>						118.72	5.93	13.77	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>350.07</b>	<b>17.50</b>	<b>40.60</b>	
1	09/06/2008	183.320	1.00	0.80	0.05	0.80	0.04	0.09	KG.BAK-BAK
2	09/06/2008	183.324	1.00	0.90	0.05	0.90	0.05	0.10	
3	09/06/2008	183.325	1.00	0.70	0.05	0.70	0.04	0.08	
4	11/06/2008	182.251	0.80	0.80	0.05	0.64	0.03	0.07	
5	11/06/2008	182.252	1.00	0.90	0.05	0.90	0.05	0.10	
6	11/06/2008	182.253	1.00	0.60	0.05	0.60	0.03	0.07	
7	11/06/2008	182.254	1.00	1.00	0.05	1.00	0.05	0.12	
8	11/06/2008	182.132	1.00	1.00	0.05	1.00	0.05	0.12	
9	11/06/2008	182.133	1.00	0.60	0.05	0.60	0.03	0.07	
10	11/06/2008	182.134	1.00	0.90	0.05	0.90	0.05	0.10	
11	12/06/2008	177.030	1.00	0.80	0.05	0.80	0.04	0.09	
12	12/06/2008	177.133	1.00	1.00	0.05	1.00	0.05	0.12	TAMBARULAN
13	12/06/2008	155.932	0.80	0.70	0.05	0.56	0.03	0.06	
14	12/06/2008	155.933	1.00	0.80	0.05	0.80	0.04	0.09	
15	12/06/2008	155.934	1.00	0.80	0.05	0.80	0.04	0.09	
16	12/06/2008	155.934	1.00	0.70	0.05	0.70	0.04	0.08	
17	13/06/2008	152.632	1.00	0.85	0.05	0.85	0.04	0.10	
18	13/06/2008	152.633	1.00	0.90	0.05	0.90	0.05	0.10	
19	13/06/2008	152.634	1.00	1.00	0.05	1.00	0.05	0.12	
20	13/06/2008	152.635	1.00	0.80	0.05	0.80	0.04	0.09	
21	13/06/2008	153.330	0.90	1.00	0.05	0.90	0.05	0.10	
22	13/06/2008	153.331	0.60	0.90	0.05	0.54	0.03	0.06	
23	13/06/2008	153.332	1.00	0.50	0.05	0.50	0.03	0.06	
24	14/06/2008	156.532	0.90	0.80	0.05	0.72	0.04	0.08	
25	14/06/2008	156.533	1.00	0.80	0.05	0.80	0.04	0.09	
26	14/06/2008	156.534	1.00	0.90	0.05	0.90	0.05	0.10	
27	14/06/2008	153.530	1.00	1.00	0.05	1.00	0.05	0.12	
28	14/06/2008	153.531	1.00	0.80	0.05	0.80	0.04	0.09	
29	17/06/2008	157.232	1.00	1.00	0.05	1.00	0.05	0.12	
30	17/06/2008	157.233	1.00	0.75	0.05	0.75	0.04	0.09	
<b>CARRIED FORWARD :</b>						<b>374.23</b>	<b>18.71</b>	<b>43.40</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KUDAT  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>374.23</b>	<b>18.71</b>	<b>43.40</b>	
31	17/06/2008	157.234	0.80	0.80	0.05	0.64	0.03	0.07	
32	20/06/2008	149.230	1.00	0.80	0.05	0.80	0.04	0.09	MAT UNGGONG NEW
33	20/06/2008	149.231	1.00	0.80	0.05	0.80	0.04	0.09	TOWNSHIP
34	20/06/2008	149.232	1.00	1.00	0.05	1.00	0.05	0.12	
35	20/06/2008	149.000	0.90	1.00	0.05	0.90	0.05	0.10	
36	20/06/2008	149.032	1.00	0.80	0.05	0.80	0.04	0.09	
37	20/06/2008	149.033	1.00	0.90	0.05	0.90	0.05	0.10	
38	20/06/2008	149.034	1.00	1.00	0.05	1.00	0.05	0.12	
39	20/06/2008	149.123	1.00	1.00	0.05	1.00	0.05	0.12	
40	20/06/2008	149.124	1.00	0.90	0.05	0.90	0.05	0.10	
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>BALANCE END OF JUNE :</b>						<b>382.97</b>	<b>19.15</b>	<b>44.42</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

***MONTH : JUNE 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,092.01	380.78	2,472.79	144.62	24.16	168.78	335.91	56.02	391.93
<b>TOTAL:</b>				<b>2,092.01</b>	<b>380.78</b>	<b>2,472.79</b>	<b>144.62</b>	<b>24.16</b>	<b>168.78</b>	<b>335.91</b>	<b>56.02</b>	<b>391.93</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD FROM MAY 2008:</b>						<b>2,092.01</b>	<b>144.62</b>	<b>335.91</b>	
1	02/06/2008	140.500	1.80	0.80	0.06	1.44	0.09	0.21	RHS
2	02/06/2008	140.510	1.50	1.00	0.06	1.50	0.09	0.21	RHS
3	02/06/2008	140.520	2.40	2.30	0.06	5.52	0.33	0.77	RHS
4	02/06/2008	140.600	0.60	0.50	0.05	0.30	0.02	0.05	LHS
5	02/06/2008	140.610	1.20	1.10	0.05	1.32	0.07	0.16	LHS
6	02/06/2008	140.620	0.60	0.60	0.05	0.36	0.02	0.05	LHS
7	02/06/2008	140.930	1.10	0.90	0.05	0.99	0.05	0.12	LHS
8	02/06/2008	139.200	1.20	1.00	0.06	1.20	0.07	0.16	RHS
9	02/06/2008	139.210	2.50	0.50	0.05	1.25	0.06	0.14	RHS
10	02/06/2008	138.400	1.70	1.00	0.05	1.70	0.09	0.21	LHS
11	02/06/2008	138.410	1.80	1.30	0.05	2.34	0.12	0.28	LHS
12	02/06/2008	138.300	2.10	2.10	0.08	4.41	0.35	0.81	RHS
13	03/06/2008	137.800	1.20	0.80	0.05	0.96	0.05	0.12	LHS
14	03/06/2008	137.600	0.60	0.50	0.05	0.30	0.02	0.05	RHS
15	03/06/2008	137.500	2.70	0.90	0.05	2.43	0.12	0.28	RHS
16	03/06/2008	137.510	3.00	1.50	0.06	4.50	0.27	0.63	RHS
17	03/06/2008	137.400	2.40	1.00	0.20	2.40	0.48	1.11	LHS
18	04/06/2008	138.200	1.60	1.50	0.06	2.40	0.14	0.32	LHS
19	04/06/2008	138.210	1.70	1.00	0.06	1.70	0.10	0.23	RHS
20	04/06/2008	137.300	0.60	0.50	0.05	0.30	0.02	0.05	LHS
21	04/06/2008	136.800	1.00	0.50	0.06	0.50	0.03	0.07	LHS
22	04/06/2008	136.810	0.50	0.50	0.06	0.25	0.02	0.05	LHS
23	04/06/2008	136.820	0.40	0.30	0.06	0.12	0.01	0.02	LHS
24	04/06/2008	136.830	2.90	2.20	0.10	6.38	0.64	1.48	LHS
25	05/06/2008	57.600	0.70	0.50	0.07	0.35	0.02	0.05	LHS
26	05/06/2008	57.610	1.20	0.90	0.05	1.08	0.05	0.12	LHS
27	05/06/2008	57.620	0.50	0.40	0.05	0.20	0.01	0.02	LHS
28	05/06/2008	57.700	1.90	1.80	0.07	3.42	0.24	0.56	LHS
29	06/06/2008	130.900	4.70	0.60	0.06	2.82	0.17	0.39	LHS
30	06/06/2008	130.910	2.20	0.90	0.15	1.98	0.30	0.70	LHS
<b>CARRIED FORWARD:</b>						<b>2,146.43</b>	<b>148.67</b>	<b>345.33</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,146.43</b>	<b>148.67</b>	<b>345.33</b>	
31	06/06/2008	130.920	5.00	0.70	0.08	3.50	0.28	0.65	LHS
32	06/06/2008	130.930	4.60	1.00	0.08	4.60	0.37	0.86	LHS
33	06/06/2008	128.200	1.20	1.00	0.05	1.20	0.06	0.14	LHS
34	06/06/2008	128.210	0.50	0.50	0.05	0.25	0.01	0.02	LHS
35	06/06/2008	128.220	2.00	0.90	0.06	1.80	0.11	0.26	LHS
36	06/06/2008	128.230	3.50	1.10	0.06	3.85	0.23	0.53	LHS
37	06/06/2008	130.930	4.70	0.60	0.06	2.82	0.17	0.39	LHS
38	06/06/2008	130.940	2.20	0.90	0.15	1.98	0.30	0.70	LHS
39	06/06/2008	130.950	5.00	0.70	0.08	3.50	0.28	0.65	LHS
40	06/06/2008	130.960	4.60	1.00	0.08	4.60	0.37	0.86	LHS
41	06/06/2008	128.240	1.20	1.00	0.05	1.20	0.06	0.14	LHS
42	06/06/2008	128.250	0.50	0.50	0.05	0.25	0.01	0.02	LHS
43	06/06/2008	128.260	2.00	0.90	0.06	1.80	0.11	0.26	LHS
44	06/06/2008	128.270	3.50	1.10	0.06	3.85	0.23	0.53	LHS
45	09/06/2008	128.000	1.50	0.70	0.05	1.05	0.05	0.12	RHS
46	09/06/2008	128.010	3.20	0.50	0.05	1.60	0.08	0.19	RHS
47	09/06/2008	128.020	0.80	0.50	0.05	0.40	0.02	0.05	RHS
48	09/06/2008	128.030	1.60	0.90	0.05	1.44	0.07	0.16	RHS
49	09/06/2008	128.040	1.50	0.60	0.05	0.90	0.05	0.12	RHS
50	09/06/2008	128.050	0.50	0.40	0.05	0.20	0.01	0.02	RHS
51	09/06/2008	127.900	3.90	0.90	0.05	3.51	0.18	0.42	LHS
52	09/06/2008	127.910	0.90	0.40	0.05	0.36	0.02	0.05	LHS
53	09/06/2008	127.920	0.80	0.40	0.05	0.32	0.02	0.05	LHS
54	09/06/2008	127.800	0.50	0.50	0.05	0.25	0.01	0.02	LHS
55	09/06/2008	127.810	1.00	0.80	0.05	0.80	0.04	0.09	LHS
56	09/06/2008	127.820	0.30	0.20	0.05	0.06	0.00	0.00	LHS
57	09/06/2008	127.830	0.20	0.20	0.05	0.04	0.00	0.00	LHS
58	09/06/2008	127.840	0.50	0.30	0.05	0.15	0.01	0.02	LHS
59	09/06/2008	127.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
60	09/06/2008	127.710	0.80	0.50	0.05	0.40	0.02	0.05	LHS
<b>CARRIED FORWARD:</b>						<b>2,193.20</b>	<b>151.84</b>	<b>352.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,193.20</b>	<b>151.84</b>	<b>352.70</b>	
61	09/06/2008	127.720	0.90	0.50	0.05	0.45	0.02	0.05	LHS
62	09/06/2008	127.600	1.00	0.70	0.05	0.70	0.04	0.09	LHS
63	09/06/2008	127.610	0.90	0.60	0.05	0.54	0.03	0.07	LHS
64	09/06/2008	127.500	1.60	0.40	0.05	0.64	0.03	0.07	RHS
65	09/06/2008	127.400	0.40	0.30	0.05	0.12	0.01	0.02	LHS
66	09/06/2008	127.410	0.80	0.40	0.05	0.32	0.02	0.05	LHS
67	09/06/2008	127.420	1.40	0.60	0.05	0.84	0.04	0.09	LHS
68	09/06/2008	127.430	0.20	0.20	0.05	0.04	0.00	0.00	LHS
69	10/06/2008	127.300	0.60	0.50	0.05	0.30	0.02	0.05	LHS
70	10/06/2008	127.310	0.50	0.30	0.05	0.15	0.01	0.02	RHS
71	10/06/2008	127.320	0.40	0.20	0.05	0.08	0.00	0.00	RHS
72	10/06/2008	127.330	0.40	0.40	0.05	0.16	0.01	0.02	RHS
73	10/06/2008	127.340	0.20	0.20	0.05	0.04	0.00	0.00	RHS
74	10/06/2008	127.350	0.50	0.20	0.05	0.10	0.01	0.02	LHS
75	10/06/2008	127.200	0.30	0.20	0.05	0.06	0.00	0.00	RHS
76	10/06/2008	127.210	0.30	0.30	0.05	0.09	0.00	0.00	RHS
77	10/06/2008	127.220	0.87	0.40	0.05	0.35	0.02	0.05	RHS
78	10/06/2008	127.230	0.40	0.30	0.05	0.12	0.01	0.02	RHS
79	10/06/2008	127.240	0.50	0.30	0.05	0.15	0.01	0.02	RHS
80	10/06/2008	127.250	0.40	0.30	0.05	0.12	0.01	0.02	RHS
81	10/06/2008	127.100	0.30	0.20	0.05	0.06	0.00	0.00	RHS
82	10/06/2008	127.110	0.60	0.40	0.05	0.24	0.01	0.02	RHS
83	10/06/2008	127.120	0.40	0.30	0.05	0.12	0.01	0.02	RHS
84	10/06/2008	127.130	0.70	0.20	0.05	0.14	0.01	0.02	RHS
85	10/06/2008	127.140	0.40	0.30	0.05	0.12	0.01	0.02	RHS
86	10/06/2008	127.150	0.20	0.20	0.05	0.04	0.00	0.00	RHS
87	10/06/2008	127.160	1.40	0.40	0.05	0.56	0.03	0.07	RHS
88	10/06/2008	127.170	1.50	0.90	0.05	1.35	0.07	0.16	RHS
89	10/06/2008	127.180	2.60	1.10	0.05	2.86	0.14	0.32	LHS
90	11/06/2008	127.190	2.60	0.50	0.05	1.30	0.07	0.16	LHS
<b>CARRIED FORWARD:</b>						<b>2,205.36</b>	<b>152.48</b>	<b>354.15</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,205.36</b>	<b>152.48</b>	<b>354.15</b>	
91	11/06/2008	126.800	0.40	0.20	0.05	0.08	0.00	0.00	LHS
92	11/06/2008	126.810	1.00	0.90	0.05	0.90	0.05	0.12	LHS
93	11/06/2008	126.820	0.50	0.30	0.05	0.15	0.01	0.02	LHS
94	11/06/2008	126.830	0.70	0.40	0.05	0.28	0.01	0.02	LHS
95	11/06/2008	126.840	1.00	0.50	0.05	0.50	0.03	0.07	LHS
96	11/06/2008	126.850	0.50	0.20	0.05	0.10	0.01	0.02	RHS
97	11/06/2008	126.860	0.20	0.20	0.05	0.04	0.00	0.00	LHS
98	11/06/2008	126.870	0.30	0.20	0.05	0.06	0.00	0.00	RHS
99	11/06/2008	126.700	0.40	0.40	0.05	0.16	0.01	0.02	LHS
100	11/06/2008	126.710	0.20	0.20	0.05	0.04	0.00	0.00	LHS
101	11/06/2008	126.720	0.30	0.20	0.05	0.06	0.00	0.00	LHS
102	11/06/2008	126.730	0.40	0.20	0.05	0.08	0.00	0.00	LHS
103	11/06/2008	126.740	0.30	0.10	0.05	0.03	0.00	0.00	LHS
104	11/06/2008	126.750	0.50	0.20	0.05	0.10	0.01	0.02	LHS
105	11/06/2008	126.760	0.20	0.20	0.05	0.04	0.00	0.00	LHS
106	11/06/2008	126.500	1.30	0.40	0.05	0.52	0.03	0.07	LHS
107	11/06/2008	126.510	0.20	0.20	0.05	0.04	0.00	0.00	LHS
108	11/06/2008	126.400	1.00	0.30	0.05	0.30	0.02	0.05	LHS
109	11/06/2008	126.410	1.40	0.60	0.05	0.84	0.04	0.09	LHS
110	11/06/2008	126.420	0.30	0.20	0.05	0.06	0.00	0.00	LHS
111	11/06/2008	126.430	0.60	0.40	0.05	0.24	0.01	0.02	LHS
112	11/06/2008	126.440	0.40	0.20	0.05	0.08	0.00	0.00	LHS
113	11/06/2008	126.450	0.30	0.20	0.05	0.06	0.00	0.00	LHS
114	11/06/2008	126.460	6.30	1.20	0.05	7.56	0.38	0.88	LHS
115	13/06/2008	51.100	2.50	1.00	0.05	2.50	0.13	0.30	LHS
116	13/06/2008	51.110	1.70	1.50	0.05	2.55	0.13	0.30	LHS
117	13/06/2008	51.120	1.00	0.40	0.05	0.40	0.02	0.05	LHS
118	13/06/2008	51.130	3.00	1.40	0.05	4.20	0.21	0.49	LHS
119	13/06/2008	51.140	1.40	0.70	0.05	0.98	0.05	0.12	LHS
120	13/06/2008	51.800	1.00	0.50	0.05	0.50	0.03	0.07	RHS
<b>CARRIED FORWARD:</b>						<b>2,228.81</b>	<b>153.66</b>	<b>356.88</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,228.81</b>	<b>153.66</b>	<b>356.88</b>	
121	13/06/2008	51.810	1.20	1.20	0.05	1.44	0.07	0.16	RHS
122	13/06/2008	51.820	0.60	0.60	0.05	0.36	0.02	0.05	RHS
123	13/06/2008	51.830	0.70	0.60	0.05	0.42	0.02	0.05	RHS
124	13/06/2008	51.840	0.40	0.30	0.05	0.12	0.01	0.02	RHS
125	13/06/2008	51.850	0.70	0.60	0.05	0.42	0.02	0.05	RHS
126	13/06/2008	51.900	0.30	0.30	0.05	0.09	0.00	0.00	RHS
127	13/06/2008	51.910	0.30	0.20	0.05	0.06	0.00	0.00	RHS
128	13/06/2008	51.920	0.50	0.40	0.05	0.20	0.01	0.02	RHS
129	13/06/2008	52.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
130	13/06/2008	52.110	0.80	0.50	0.05	0.40	0.02	0.05	RHS
131	13/06/2008	52.120	0.50	0.40	0.05	0.20	0.01	0.02	RHS
132	13/06/2008	52.130	0.80	0.40	0.05	0.32	0.02	0.05	RHS
133	13/06/2008	52.140	0.70	0.40	0.05	0.28	0.01	0.02	RHS
134	13/06/2008	52.150	0.30	0.30	0.05	0.09	0.00	0.00	RHS
135	13/06/2008	52.160	1.20	0.40	0.05	0.48	0.02	0.05	RHS
136	14/06/2008	53.300	3.90	1.10	0.06	4.29	0.26	0.60	LHS
137	14/06/2008	53.310	2.30	1.20	0.08	2.76	0.22	0.51	LHS
138	14/06/2008	53.800	2.00	1.60	0.06	3.20	0.19	0.44	RHS
139	14/06/2008	53.810	1.80	1.80	0.10	3.24	0.32	0.74	RHS
140	14/06/2008	62.100	3.20	1.40	0.15	4.48	0.67	1.55	RHS
141	16/06/2008	55.200	0.80	0.80	0.05	0.64	0.03	0.07	RHS
142	16/06/2008	55.200	1.20	0.60	0.05	0.72	0.04	0.09	RHS
143	16/06/2008	55.200	1.50	1.20	0.05	1.80	0.09	0.21	RHS
144	16/06/2008	55.210	1.00	0.90	0.08	0.90	0.07	0.16	RHS
145	16/06/2008	55.210	0.90	0.70	0.08	0.63	0.05	0.12	RHS
146	16/06/2008	55.210	1.30	0.90	0.06	1.17	0.07	0.16	RHS
147	16/06/2008	55.220	1.30	0.60	0.05	0.78	0.04	0.09	RHS
148	16/06/2008	55.220	1.60	0.60	0.05	0.96	0.05	0.12	RHS
149	16/06/2008	55.220	3.00	1.00	0.05	3.00	0.15	0.35	RHS
150	16/06/2008	55.230	0.90	0.50	0.05	0.45	0.02	0.05	RHS
<b>CARRIED FORWARD:</b>						<b>2,262.91</b>	<b>156.17</b>	<b>362.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,262.91</b>	<b>156.17</b>	<b>362.70</b>	
151	16/06/2008	55.230	0.70	0.50	0.05	0.35	0.02	0.05	RHS
152	16/06/2008	55.230	0.80	0.60	0.05	0.48	0.02	0.05	RHS
153	16/06/2008	55.240	2.20	0.40	0.05	0.88	0.04	0.09	RHS
154	16/06/2008	55.240	0.60	0.50	0.05	0.30	0.02	0.05	LHS
155	16/06/2008	55.240	0.80	0.70	0.05	0.56	0.03	0.07	LHS
156	16/06/2008	55.250	1.20	0.90	0.05	1.08	0.05	0.12	LHS
157	16/06/2008	55.250	1.40	1.00	0.05	1.40	0.07	0.16	LHS
158	16/06/2008	55.250	1.40	1.00	0.05	1.40	0.07	0.16	LHS
159	16/06/2008	55.260	0.70	0.50	0.05	0.35	0.02	0.05	LHS
160	16/06/2008	55.260	0.70	0.30	0.05	0.21	0.01	0.02	LHS
161	16/06/2008	55.260	0.70	0.50	0.05	0.35	0.02	0.05	LHS
162	16/06/2008	55.270	0.60	0.40	0.05	0.24	0.01	0.02	LHS
163	17/06/2008	57.100	1.20	0.80	0.08	0.96	0.08	0.19	LHS
164	17/06/2008	57.110	1.30	0.70	0.06	0.91	0.05	0.12	LHS
165	17/06/2008	57.120	2.00	1.00	0.06	2.00	0.12	0.28	LHS
166	17/06/2008	57.130	1.00	0.90	0.05	0.90	0.05	0.12	LHS
167	17/06/2008	57.500	1.00	1.00	0.05	1.00	0.05	0.12	RHS
168	17/06/2008	57.510	0.50	0.50	0.05	0.25	0.01	0.02	RHS
169	17/06/2008	57.700	6.10	0.70	0.05	4.27	0.21	0.49	LHS
170	17/06/2008	57.710	1.10	0.90	0.05	0.99	0.05	0.12	LHS
171	17/06/2008	57.720	1.50	1.00	0.05	1.50	0.08	0.19	LHS
172	17/06/2008	57.730	0.70	0.70	0.05	0.49	0.02	0.05	LHS
173	17/06/2008	57.740	3.10	1.30	0.05	4.03	0.20	0.46	LHS
174	17/06/2008	57.750	2.40	2.10	0.05	5.04	0.25	0.58	LHS
175	17/06/2008	57.800	1.40	1.20	0.05	1.68	0.08	0.19	LHS
176	17/06/2008	57.810	2.30	1.10	0.05	2.53	0.13	0.30	LHS
177	17/06/2008	57.820	0.40	0.30	0.05	0.12	0.01	0.02	LHS
178	17/06/2008	57.830	0.30	0.30	0.05	0.09	0.00	0.00	LHS
179	19/06/2008	58.100	0.30	0.20	0.05	0.06	0.00	0.00	RHS
180	19/06/2008	58.110	0.30	0.30	0.05	0.09	0.00	0.00	RHS
<b>CARRIED FORWARD:</b>						<b>2,297.42</b>	<b>157.94</b>	<b>366.84</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,297.42</b>	<b>157.94</b>	<b>366.84</b>	
181	19/06/2008	58.120	0.40	0.40	0.05	0.16	0.01	0.02	RHS
182	19/06/2008	58.130	1.20	1.00	0.05	1.20	0.06	0.14	RHS
183	19/06/2008	59.000	0.80	0.70	0.05	0.56	0.03	0.07	LHS
184	19/06/2008	59.010	3.90	1.00	0.05	3.90	0.20	0.46	RHS
185	19/06/2008	60.100	1.80	0.90	0.05	1.62	0.08	0.19	LHS
186	19/06/2008	60.110	5.10	1.20	0.05	6.12	0.31	0.72	LHS
187	19/06/2008	60.200	0.40	0.40	0.05	0.16	0.01	0.02	RHS
188	19/06/2008	60.210	2.40	1.00	0.05	2.40	0.12	0.28	RHS
189	19/06/2008	60.220	9.20	1.50	0.05	13.80	0.69	1.60	RHS
190	19/06/2008	60.230	3.30	2.20	0.05	7.26	0.36	0.84	RHS
191	19/06/2008	60.240	3.20	1.20	0.05	3.84	0.19	0.44	RHS
192	21/06/2008	60.100	1.80	1.30	0.08	2.34	0.19	0.44	LHS
193	21/06/2008	60.110	5.30	1.30	0.06	6.89	0.41	0.95	LHS
194	21/06/2008	71.900	1.80	0.50	0.05	0.90	0.05	0.12	LHS
195	21/06/2008	71.910	0.30	0.30	0.05	0.09	0.00	0.00	LHS
196	21/06/2008	71.920	2.90	0.60	0.05	1.74	0.09	0.21	LHS
197	21/06/2008	73.500	0.80	0.50	0.05	0.40	0.02	0.05	RHS
198	21/06/2008	73.600	0.50	0.40	0.05	0.20	0.01	0.02	LHS
199	21/06/2008	74.100	0.40	0.30	0.05	0.12	0.01	0.02	LHS
200	21/06/2008	75.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
201	21/06/2008	75.010	2.60	1.50	0.05	3.90	0.20	0.46	LHS
202	21/06/2008	75.020	1.50	1.30	0.06	1.95	0.12	0.28	LHS
203	21/06/2008	75.030	2.20	1.30	0.06	2.86	0.17	0.39	LHS
204	21/06/2008	75.040	2.50	2.00	0.05	5.00	0.25	0.58	LHS
205	23/06/2008	75.600	2.90	1.70	0.06	4.93	0.30	0.70	LHS
206	23/06/2008	75.610	2.90	1.90	0.06	5.51	0.33	0.77	LHS
207	23/06/2008	75.620	1.30	1.20	0.08	1.56	0.12	0.28	RHS
208	23/06/2008	75.630	1.60	1.00	0.08	1.60	0.13	0.30	RHS
209	23/06/2008	75.640	1.50	1.40	0.06	2.10	0.13	0.30	RHS
210	23/06/2008	75.700	0.60	0.50	0.05	0.30	0.02	0.05	LHS
<b>CARRIED FORWARD:</b>						<b>2,381.03</b>	<b>162.56</b>	<b>377.56</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,381.03</b>	<b>162.56</b>	<b>377.56</b>	
211	23/06/2008	75.700	0.70	0.20	0.05	0.14	0.01	0.02	LHS
212	23/06/2008	75.710	0.30	0.30	0.05	0.09	0.00	0.00	LHS
213	23/06/2008	75.710	0.30	0.30	0.05	0.09	0.00	0.00	LHS
214	23/06/2008	75.720	1.20	0.80	0.05	0.96	0.05	0.12	LHS
215	23/06/2008	75.720	1.10	0.70	0.05	0.77	0.04	0.09	LHS
216	23/06/2008	75.730	1.20	0.70	0.05	0.84	0.04	0.09	LHS
217	23/06/2008	75.730	0.90	0.80	0.05	0.72	0.04	0.09	LHS
218	23/06/2008	75.800	1.30	0.80	0.05	1.04	0.05	0.12	LHS
219	23/06/2008	75.900	0.40	0.20	0.05	0.08	0.00	0.00	LHS
220	23/06/2008	75.910	2.30	1.30	0.06	2.99	0.18	0.42	RHS
221	23/06/2008	75.920	0.40	0.40	0.05	0.16	0.01	0.02	RHS
222	23/06/2008	76.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
223	23/06/2008	76.900	1.00	0.70	0.05	0.70	0.04	0.09	LHS
224	23/06/2008	76.910	1.30	0.90	0.06	1.17	0.07	0.16	LHS
225	23/06/2008	76.920	2.60	1.50	0.06	3.90	0.23	0.53	LHS
226	23/06/2008	77.200	0.60	0.60	0.05	0.36	0.02	0.05	RHS
227	23/06/2008	77.200	0.70	0.20	0.05	0.14	0.01	0.02	RHS
228	23/06/2008	77.210	0.30	0.20	0.05	0.06	0.00	0.00	RHS
229	23/06/2008	77.210	1.30	0.60	0.05	0.78	0.04	0.09	RHS
230	23/06/2008	77.220	2.10	0.30	0.05	0.63	0.03	0.07	RHS
231	23/06/2008	77.220	0.40	0.30	0.05	0.12	0.01	0.02	RHS
232	23/06/2008	77.230	0.27	0.20	0.05	0.05	0.00	0.00	RHS
233	23/06/2008	77.230	0.30	0.60	0.05	0.18	0.01	0.02	RHS
234	23/06/2008	77.240	0.40	0.30	0.05	0.12	0.01	0.02	RHS
235	23/06/2008	77.240	0.40	0.30	0.05	0.12	0.01	0.02	RHS
236	23/06/2008	77.250	0.40	0.30	0.05	0.12	0.01	0.02	RHS
237	25/06/2008	108.400	3.10	1.60	0.15	4.96	0.74	1.72	LHS
238	25/06/2008	108.300	2.50	1.10	0.08	2.75	0.22	0.51	LHS
239	25/06/2008	107.400	1.20	0.90	0.10	1.08	0.11	0.26	RHS
240	25/06/2008	107.410	0.40	0.40	0.06	0.16	0.01	0.02	RHS
<b>CARRIED FORWARD:</b>						<b>2,406.51</b>	<b>164.56</b>	<b>382.17</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,406.51</b>	<b>164.56</b>	<b>382.17</b>	
241	25/06/2008	107.420	0.50	0.40	0.06	0.20	0.01	0.02	RHS
242	25/06/2008	107.430	1.10	0.60	0.10	0.66	0.07	0.16	RHS
243	25/06/2008	107.440	0.50	0.30	0.05	0.15	0.01	0.02	LHS
244	25/06/2008	107.000	1.30	0.60	0.20	0.78	0.16	0.37	LHS
245	27/06/2008	107.010	4.40	0.90	0.05	3.96	0.20	0.46	RHS
246	27/06/2008	107.010	1.80	1.00	0.05	1.80	0.09	0.21	RHS
247	27/06/2008	107.020	2.90	0.70	0.05	2.03	0.10	0.23	RHS
248	27/06/2008	107.020	1.20	0.70	0.05	0.84	0.04	0.09	RHS
249	27/06/2008	107.030	1.50	0.70	0.05	1.05	0.05	0.12	RHS
250	27/06/2008	107.030	1.60	0.30	0.05	0.48	0.02	0.05	RHS
251	27/06/2008	107.040	0.30	0.30	0.05	0.09	0.00	0.00	LHS
252	27/06/2008	107.040	1.40	0.40	0.05	0.56	0.03	0.07	LHS
253	27/06/2008	108.300	5.10	0.50	0.05	2.55	0.13	0.30	LHS
254	27/06/2008	108.310	1.30	0.60	0.05	0.78	0.04	0.09	LHS
255	27/06/2008	108.320	1.20	1.10	0.05	1.32	0.07	0.16	LHS
256	27/06/2008	108.330	0.70	0.50	0.05	0.35	0.02	0.05	LHS
257	27/06/2008	108.340	1.00	0.80	0.05	0.80	0.04	0.09	LHS
258	27/06/2008	126.500	0.40	0.40	0.05	0.16	0.01	0.02	LHS
259	27/06/2008	126.510	0.80	0.50	0.05	0.40	0.02	0.05	LHS
260	27/06/2008	126.400	0.50	0.50	0.05	0.25	0.01	0.02	LHS
261	27/06/2008	127.000	0.50	0.30	0.05	0.15	0.01	0.02	RHS
262	27/06/2008	127.010	0.30	0.30	0.05	0.09	0.00	0.00	RHS
263	27/06/2008	127.020	0.40	0.30	0.05	0.12	0.01	0.02	RHS
264	27/06/2008	125.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
265	27/06/2008	125.910	0.30	0.30	0.05	0.09	0.00	0.00	LHS
266	27/06/2008	125.920	2.30	1.20	0.05	2.76	0.14	0.32	LHS
267	27/06/2008	125.930	2.60	1.20	0.05	3.12	0.16	0.37	LHS
268	27/06/2008	125.600	1.40	1.10	0.05	1.54	0.08	0.19	RHS
269	27/06/2008	125.610	1.90	0.30	0.05	0.57	0.03	0.07	RHS
270	27/06/2008	125.620	1.70	1.10	0.05	1.87	0.09	0.21	RHS
<b>CARRIED FORWARD:</b>						<b>2,436.12</b>	<b>166.20</b>	<b>385.95</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>2,436.12</b>	<b>166.20</b>	<b>385.95</b>	
271	27/06/2008	125.500	1.20	1.20	0.05	1.44	0.07	0.16	LHS
272	27/06/2008	125.400	0.40	0.40	0.05	0.16	0.01	0.02	LHS
273	27/06/2008	125.400	0.50	0.30	0.05	0.15	0.01	0.02	LHS
274	27/06/2008	125.410	0.90	0.70	0.05	0.63	0.03	0.07	RHS
275	27/06/2008	125.410	1.70	0.60	0.05	1.02	0.05	0.12	RHS
276	27/06/2008	125.420	0.60	0.60	0.05	0.36	0.02	0.05	RHS
277	27/06/2008	125.420	0.60	0.60	0.05	0.36	0.02	0.05	RHS
278	27/06/2008	125.430	1.50	0.70	0.05	1.05	0.05	0.12	RHS
279	27/06/2008	125.430	1.80	0.60	0.05	1.08	0.05	0.12	RHS
280	27/06/2008	125.440	1.60	0.90	0.05	1.44	0.07	0.16	RHS
281	28/06/2008	125.300	1.20	1.00	0.05	1.20	0.06	0.14	RHS
282	28/06/2008	125.310	1.00	0.80	0.05	0.80	0.04	0.09	RHS
283	28/06/2008	125.200	2.40	0.60	0.05	1.44	0.07	0.16	LHS
284	28/06/2008	125.100	0.60	0.50	0.05	0.30	0.02	0.05	LHS
285	28/06/2008	125.000	0.50	0.50	0.05	0.25	0.01	0.02	LHS
286	28/06/2008	124.600	0.80	0.80	0.05	0.64	0.03	0.07	LHS
287	28/06/2008	124.500	0.30	0.30	0.05	0.09	0.00	0.00	RHS
288	28/06/2008	124.510	0.30	0.20	0.05	0.06	0.00	0.00	RHS
289	28/06/2008	124.520	0.40	0.30	0.05	0.12	0.01	0.02	RHS
290	28/06/2008	124.530	0.40	0.40	0.06	0.16	0.01	0.02	RHS
291	28/06/2008	124.540	0.20	0.20	0.05	0.04	0.00	0.00	RHS
292	28/06/2008	124.400	1.80	1.00	0.05	1.80	0.09	0.21	LHS
293	28/06/2008	124.300	3.30	1.30	0.08	4.29	0.34	0.79	LHS
294	28/06/2008	124.310	6.20	1.20	0.08	7.44	0.60	1.39	LHS
295	28/06/2008	123.800	1.20	1.20	0.20	1.44	0.29	0.67	RHS
296	28/06/2008	123.810	2.50	0.90	0.10	2.25	0.23	0.53	RHS
297	30/06/2008	132.700	3.70	1.00	0.06	3.70	0.22	0.51	RHS
298	30/06/2008	132.710	3.70	0.80	0.06	2.96	0.18	0.42	RHS
299									
300									
<b>CARRIED FORWARD:</b>						<b>2,472.79</b>	<b>168.78</b>	<b>391.93</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** W.P LABUAN  
**ROUTE NO.** REFER TO REMARKS  
**ROAD NAME:** REFER TO REMARKS  
**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD MAY'08:</b>			-	-	-	<b>265.53</b>	<b>19.93</b>	<b>45.81</b>	
1	02/06/2008	3.50	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
2	"	3.51	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
3	"	3.52	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
4	"	3.53	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
5	03/06/2008	1.81	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
6	"	2.27	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
7	"	2.28	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
8	"	2.29	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
9	"	2.51	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
10	"	2.52	0.90	0.70	0.08	0.63	0.05	0.11	L 700 - Jalan Patau-patau
11	05/06/2008	5.95	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
12	"	5.04	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
13	"	2.74	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
14	"	1.93	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
15	"	1.40	0.90	0.70	0.08	0.63	0.05	0.11	L 706 - Jalan Ranchar-rancha
16	"	6.55	1.20	1.20	0.08	1.44	0.11	0.25	L 706 - Jalan Ranchar-rancha
17	09/06/2008	0.43	1.00	0.85	0.08	0.85	0.06	0.15	L 733 - Jalan Peny'bung Bg. Tanjung
18	"	1.81	1.00	0.70	0.08	0.70	0.05	0.12	L 700 - Jalan Patau-patau
19	"	2.27	1.00	0.65	0.08	0.65	0.05	0.11	L 700 - Jalan Patau-patau
20	"	2.28	0.68	0.65	0.08	0.44	0.03	0.08	L 700 - Jalan Patau-patau
21	"	2.29	0.90	0.75	0.08	0.68	0.05	0.12	L 700 - Jalan Patau-patau
22	"	2.30	1.00	0.90	0.08	0.90	0.07	0.16	L 700 - Jalan Patau-patau
23	10/06/2008	0.84	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
24	"	0.05	0.85	0.80	0.08	0.68	0.05	0.12	L 730 - Jalan Sawangan Cina
25	"	0.18	0.70	0.68	0.08	0.48	0.04	0.08	L 730 - Jalan Sawangan Cina
26	"	0.28	0.86	0.60	0.08	0.52	0.04	0.09	L 730 - Jalan Sawangan Cina
27	"	0.29	0.70	0.60	0.08	0.42	0.03	0.07	L 730 - Jalan Sawangan Cina
28	"	0.30	0.85	0.70	0.08	0.60	0.04	0.10	L 730 - Jalan Sawangan Cina
29	12/06/2008	3.60	0.80	0.60	0.08	0.48	0.04	0.08	L 706 - Jalan Ranchar-rancha
30	"	3.61	0.80	0.60	0.08	0.48	0.04	0.08	L 706 - Jalan Ranchar-rancha
31	"	3.62	0.33	0.30	0.08	0.10	0.01	0.02	L 706 - Jalan Ranchar-rancha
32	"	3.01	2.40	1.50	0.08	3.60	0.27	0.62	L 706 - Jalan Ranchar-rancha
33	"	3.02	3.40	1.40	0.08	4.76	0.36	0.82	L 706 - Jalan Ranchar-rancha
34	"	3.03	1.50	1.30	0.08	1.95	0.15	0.34	L 706 - Jalan Ranchar-rancha
35	"	3.04	1.90	1.20	0.08	2.28	0.17	0.39	L 706 - Jalan Ranchar-rancha
36	16/06/2008	0.78	1.00	0.95	0.08	0.95	0.07	0.16	L 709 - Jalan Tg Batu/Tg Purun
37	"	0.79	0.90	0.85	0.08	0.77	0.06	0.13	L 709 - Jalan Tg Batu/Tg Purun
38	"	0.80	0.95	0.75	0.08	0.71	0.05	0.12	L 709 - Jalan Tg Batu/Tg Purun
39	"	0.81	0.95	0.86	0.08	0.82	0.06	0.14	L 709 - Jalan Tg Batu/Tg Purun
40	"	0.82	0.85	0.75	0.08	0.64	0.05	0.11	L 709 - Jalan Tg Batu/Tg Purun
41	17/06/2008	0.24	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
42	"	0.25	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
43	"	0.26	0.95	0.50	0.08	0.48	0.04	0.08	L 739 - Jalan Terminal Airport
44	"	0.27	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
<b>TOTAL C/F :</b>						<b>305.87</b>	<b>22.96</b>	<b>52.77</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** REFER TO REMARKS

**ROAD NAME:** REFER TO REMARKS

**MONTH:** JUNE 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>305.87</b>	<b>22.96</b>	<b>52.77</b>	
45	"	0.28	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
46	"	0.29	0.95	0.50	0.08	0.48	0.04	0.08	L 739 - Jalan Terminal Airport
47	"	0.30	0.95	0.50	0.08	0.48	0.04	0.08	L 739 - Jalan Terminal Airport
48	"	0.31	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
49	"	0.32	1.00	0.95	0.08	0.95	0.07	0.16	L 739 - Jalan Terminal Airport
50	"	0.33	1.00	0.80	0.08	0.80	0.06	0.14	L 739 - Jalan Terminal Airport
51	"	0.34	2.50	0.70	0.08	1.75	0.13	0.30	L 739 - Jalan Terminal Airport
52	19/06/2008	0.20	1.00	0.60	0.08	0.60	0.05	0.10	L 700 - Jalan Tun Mustapha
53	"	0.21	1.00	0.60	0.08	0.60	0.05	0.10	L 700 - Jalan Tun Mustapha
54	"	0.52	1.25	0.60	0.08	0.75	0.06	0.13	L 700 - Jalan Tun Mustapha
55	"	0.53	1.17	0.63	0.08	0.74	0.06	0.13	L 700 - Jalan Tun Mustapha
56	"	0.54	2.10	1.10	0.08	2.31	0.17	0.40	L 700 - Jalan Tun Mustapha
57	"	0.55	1.30	0.64	0.08	0.83	0.06	0.14	L 700 - Jalan Tun Mustapha
58	"	0.70	0.95	0.80	0.08	0.76	0.06	0.13	L 700 - Jalan Tun Mustapha
59	"	1.08	1.25	1.25	0.08	1.56	0.12	0.27	L 700 - Jalan Tun Mustapha
60	"	1.13	0.90	0.85	0.08	0.77	0.06	0.13	L 700 - Jalan Tun Mustapha
61	"	0.63	1.00	1.00	0.08	1.00	0.08	0.17	L 711 - Jalan Kg. Jawa/Jumidar Buyong
62	"	0.72	0.75	0.52	0.08	0.39	0.03	0.07	L 711 - Jalan Kg. Jawa/Jumidar Buyong
63	20/06/2008	0.52	0.60	0.60	0.08	0.36	0.03	0.06	L 725 - Jalan Kelab Golf
64	21/06/2008	0.38	1.00	0.70	0.08	0.70	0.05	0.12	L 718 - Jalan Kerupang 3
65	23/06/2008	0.41	1.00	0.70	0.08	0.70	0.05	0.12	L 709 - Jalan Tg. Batu/Tg. Purun
66	"	0.48	0.95	0.85	0.08	0.81	0.06	0.14	L 709 - Jalan Tg. Batu/Tg. Purun
67	"	0.51	0.50	0.40	0.08	0.20	0.02	0.03	L 709 - Jalan Tg. Batu/Tg. Purun
68	"	0.13	0.75	0.60	0.08	0.45	0.03	0.08	L 731 - Jalan Arsat
69	"	0.14	0.75	0.60	0.08	0.45	0.03	0.08	L 731 - Jalan Arsat
70	26/06/2008	0.16	1.20	1.10	0.08	1.32	0.10	0.23	L 700 - Jalan Tun Mustapha
71	"	0.21	1.25	1.20	0.08	1.50	0.11	0.26	L 700 - Jalan Tun Mustapha
72	"	0.43	1.40	1.40	0.08	1.96	0.15	0.34	L 700 - Jalan Tun Mustapha
73	"	3.64	0.65	0.55	0.08	0.36	0.03	0.06	L 706 - Jalan Ranche-ranche
74	"	3.65	0.70	0.61	0.08	0.43	0.03	0.07	L 706 - Jalan Ranche-ranche
75	"	3.66	0.63	0.59	0.08	0.37	0.03	0.06	L 706 - Jalan Ranche-ranche
76	"	3.67	0.73	0.60	0.08	0.44	0.03	0.08	L 706 - Jalan Ranche-ranche
77	"	3.68	0.88	0.73	0.08	0.64	0.05	0.11	L 706 - Jalan Ranche-ranche
78	30/06/2008	1.39	1.00	0.60	0.08	0.60	0.05	0.10	L 706 - Jalan Ranche-ranche
79	"	1.40	1.00	0.60	0.08	0.60	0.05	0.10	L 706 - Jalan Ranche-ranche
80	"	1.41	0.60	0.50	0.08	0.30	0.02	0.05	L 706 - Jalan Ranche-ranche
81	"	1.42	0.60	0.50	0.08	0.30	0.02	0.05	L 706 - Jalan Ranche-ranche
82	"	1.43	0.60	0.40	0.08	0.24	0.02	0.04	L 706 - Jalan Ranche-ranche
<b>TOTAL :</b>						<b>335.25</b>	<b>25.16</b>	<b>57.84</b>	

# R01

(CRACK SEALING)

**LINTASAN RESOURCES SDN. BHD.**  
**CRACK SEALING**  
**GRAND SUMMARY**

MONTH:     JUNE 2008    

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	476.00	0.00	476.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2.62	0.00	2.62
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	167.20	0.00	167.20
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	358.70	0.00	358.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,133.46	0.00	1,133.46
	502	Jalan Beaufort-Menumbok	47.35	0.00	47.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	185.65	0.00	185.65
Kuala Penyu	502	Jalan Beaufort-Menumbok	445.29	0.00	445.29
<b>TOTAL</b>			<b>2,816.27</b>	<b>0.00</b>	<b>2,816.27</b>

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***Month : JUNE 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,133.46	-	1,133.46
2	Beaufort	502	Jalan Beaufort - Menumbok	47.35	-	47.35
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	185.65	-	185.65
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	445.29	-	445.29
<b>TOTAL:</b>				<b>1,811.75</b>	<b>0.00</b>	<b>1,811.75</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	1133.46	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			1133.46	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	185.65	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>185.65</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>		-	47.35	-
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			47.35	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KUALA PENYU  
**ROUTE NO.** 502  
**ROAD NAME:** JALAN BEAUFORT - MENUMBOK  
**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>445.29</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>445.29</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***Month : JUNE 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	358.70	-	358.70
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
<b>TOTAL:</b>				<b>358.70</b>	<b>-</b>	<b>358.70</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

DISTRICT: TAMBUNAN  
ROUTE NO. 500  
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM  
MONTH: June 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD:</b>			<b>358.70</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>TOTAL :</b>			<b>358.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

MONTH : JUNE 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	476.00	0.00	476.00
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	262.00	0.00	262.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	0.00	-
<b>TOTAL:</b>				<b>738.00</b>	<b>0.00</b>	<b>738.00</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD :</b>			<b>476.00</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>BALANCE END OF JUNE :</b>			<b>476.00</b>	



**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CRACK SEALING RECORD***

***MONTH : JUNE 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( m )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	167.20	-	167.20
<b>TOTAL:</b>				<b>167.20</b>	<b>-</b>	<b>167.20</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 CRACK SEALING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	CRACK SEALING Length (m)	REMARKS
<b>BROUGHT FORWARD FROM MAY 2008:</b>			<b>167.20</b>	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
<b>CARRIED FORWARD:</b>			<b>167.20</b>	

# R01

(PAVEMENT TREATMENT)

DISTRICT : BEAUFORT  
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK  
LOCATION : CH0.207 (KM0.207) - RHS

### **R01 PAVEMENT TREATMENT**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : TAMBUNAN  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM  
LOCATION : CH 55.411/ KM65.311 @ LHS

### **R01 PAVEMENT TREATMENT**



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R01 ~ PAVEMENT.**

**Road Name : Jalan Mohammad Salleh**

Route No : L704

Location KM 4.78

Date : 13/06/2008

**Road Name : Jalan Kerupang 3**

Route No : L718

Location KM 0.38

Date : 21/06/2008

**BEFORE**



Film Batch : L6-14-107



Film Batch : L6-14-043

**IN PROGRESS**



Film Batch : L6-14-123



Film Batch : L6-14-067

**AFTER**



Film Batch : L6-17-005



Film Batch : L6-14-068

**LINTASAN RESOURCES SDN. BHD.**  
**PAVEMENT TREATMENT**  
**GRAND SUMMARY**

MONTH:         JUNE 2008        

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	938.96	0.00	938.96
	500	Jalan Kota Kinabalu-Keningau-Tenom	64.28	0.00	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	514.38	49.48	563.86
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	555.31	464.57	1,019.88
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	219.42	219.42
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	195.02	18.80	213.82
	502	Jalan Beaufort-Menumbok	77.88	27.65	105.53
Sipitang	01	Jalan Kota Kinabalu-Sindumin	60.67	0.00	60.67
Kuala Penyu	502	Jalan Beaufort-Menumbok	121.66	0.00	121.66
<b>TOTAL</b>			<b>2,568.55</b>	<b>779.92</b>	<b>3,348.47</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

***Month : JUNE 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	195.02	18.80	213.82
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	60.67	-	60.67
3	Beaufort	502	Jalan Beaufort - Menumbok	77.88	27.65	105.53
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	121.66	-	121.66
<b>TOTAL</b>				<b>455.23</b>	<b>46.45</b>	<b>501.68</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>195.02</b>	
1	03/06/2008	94.890	6.40	1.60	10.24	RHS
2	03/06/2008	94.912	1.90	1.00	1.90	RHS
3	03/06/2008	94.915	7.40	0.90	6.66	RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>213.82</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:**                     SIPITANG                      
**ROUTE NO.**                     01                      
**ROAD NAME:**                     JLN KK-SINDUMIN                      
**MONTH:**                     JUNE 2008                    

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
		<b>BROUGHT FORWARD:</b>			<b>60.67</b>	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>60.67</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JLN BEAUFORT - MENUMBOK

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>77.88</b>	
1	23/06/2008	0.200	8.10	0.80	6.48	RHS
2	23/06/2008	0.207	1.50	0.50	0.75	RHS
3	23/06/2008	0.210	1.60	0.70	1.12	RHS
4	23/06/2008	11.750	5.00	1.00	5.00	LHS
5	23/06/2008	11.760	11.00	1.30	14.30	RHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>105.53</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month : JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	555.31	464.57	1,019.88
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	219.42	219.42
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
<b>TOTAL</b>				<b>555.31</b>	<b>683.99</b>	<b>1,239.30</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>555.31</b>	
1	6/3/2008	87.907	7.50	1.00	7.50	LHS
2	6/3/2008	87.916	2.00	1.00	2.00	LHS
3	6/3/2008	87.919	8.00	0.80	6.40	LHS
4	6/3/2008	87.942	3.00	0.50	1.50	LHS
5	6/3/2008	87.885	2.60	1.00	2.60	LHS
6	6/3/2008	87.855	5.00	1.00	5.00	LHS
7	6/3/2008	87.737	4.30	0.60	2.58	LHS
8	6/3/2008	87.626	2.20	0.50	1.10	LHS
9	6/3/2008	87.605	2.40	0.70	1.68	LHS
10	6/6/2008	49.719	10.50	1.00	10.50	LHS
11	6/6/2008	49.719	2.30	0.80	1.84	RHS
12	6/6/2008	49.729	2.30	1.00	2.30	LHS
13	6/6/2008	49.721	3.90	0.60	2.34	RHS
14	6/6/2008	49.726	2.00	0.50	1.00	RHS
15	6/6/2008	49.728	2.30	1.00	2.30	RHS
16	6/6/2008	49.724	6.60	1.00	6.60	RHS
17	6/9/2008	55.327	2.30	0.90	2.07	LHS
18	6/9/2008	55.329	2.20	0.80	1.76	LHS
19	6/9/2008	55.335	2.30	0.90	2.07	LHS
20	6/9/2008	55.352	1.80	0.70	1.26	LHS
21	6/9/2008	55.362	2.70	0.90	2.43	LHS
22	6/9/2008	55.368	3.50	0.80	2.80	LHS
23	6/9/2008	55.367	3.70	1.00	3.70	LHS
24	6/9/2008	55.374	4.00	1.20	4.80	LHS
25	6/9/2008	55.405	1.90	0.60	1.14	LHS
26	6/9/2008	55.411	8.00	0.80	6.40	LHS
27	6/9/2008	55.417	4.50	1.00	4.50	LHS
28	6/9/2008	55.423	2.30	0.50	1.15	LHS
29	6/9/2008	55.638	2.40	1.30	3.12	RHS
30	6/9/2008	55.639	4.40	1.00	4.40	LHS
<b>CARRIED FORWARD :</b>					<b>654.15</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>654.15</b>	
31	6/9/2008	55.647	2.40	0.50	1.20	LHS
32	6/9/2008	55.651	2.40	1.00	2.40	LHS
33	6/9/2008	55.663	2.40	0.50	1.20	LHS
34	6/9/2008	55.665	3.70	0.70	2.59	LHS
35	6/9/2008	55.670	2.50	1.30	3.25	LHS
36	6/9/2008	55.674	0.80	0.80	0.64	LHS
37	6/9/2008	55.653	2.40	0.80	1.92	RHS
38	6/12/2008	71.121	4.30	0.70	3.01	RHS
39	6/12/2008	70.940	2.80	1.00	2.80	LHS
40	6/12/2008	70.858	8.90	1.30	11.57	RHS
41	6/12/2008	70.848	2.30	0.80	1.84	LHS
42	6/12/2008	70.837	2.40	0.90	2.16	LHS
43	6/12/2008	70.827	1.40	0.30	0.42	LHS
44	6/12/2008	70.794	2.40	0.80	1.92	LHS
45	6/12/2008	70.792	1.20	0.70	0.84	LHS
46	6/12/2008	70.753	2.50	0.50	1.25	RHS
47	6/12/2008	70.752	2.40	0.80	1.92	RHS
48	6/12/2008	70.750	2.10	0.50	1.05	RHS
49	6/12/2008	70.748	2.30	0.80	1.84	RHS
50	6/12/2008	70.735	3.40	0.50	1.70	RHS
51	6/12/2008	70.732	2.40	0.60	1.44	RHS
52	6/12/2008	70.722	3.00	0.80	2.40	LHS
53	6/12/2008	70.712	3.00	0.80	2.40	LHS
54	6/12/2008	70.707	4.50	0.70	3.15	LHS
55	6/12/2008	70.702	2.50	1.00	2.50	RHS
56	6/12/2008	70.694	4.00	1.00	4.00	LHS
57	6/12/2008	70.690	2.30	0.80	1.84	LHS
58	6/12/2008	70.671	2.40	0.50	1.20	LHS
59	6/12/2008	70.670	1.40	0.80	1.12	LHS
60	6/12/2008	70.668	2.20	0.50	1.10	RHS
<b>CARRIED FORWARD :</b>					<b>720.82</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>720.82</b>	
61	6/12/2008	70.667	1.30	0.60	0.78	RHS
62	6/12/2008	70.663	2.00	0.70	1.40	RHS
63	6/12/2008	70.664	2.20	1.20	2.64	RHS
64	6/12/2008	51.000	8.00	0.50	4.00	RHS
65	6/12/2008	50.550	5.60	1.00	5.60	RHS
66	6/12/2008	50.573	2.40	1.00	2.40	RHS
67	6/12/2008	50.575	4.80	0.70	3.36	RHS
68	6/12/2008	50.296	1.80	1.00	1.80	RHS
69	6/12/2008	50.293	1.80	0.80	1.44	RHS
70	6/12/2008	50.290	4.50	0.50	2.25	RHS
71	6/12/2008	50.210	3.80	0.90	3.42	RHS
72	6/12/2008	50.060	8.00	0.70	5.60	RHS
73	6/12/2008	50.019	3.00	0.80	2.40	RHS
74	6/12/2008	50.023	6.20	1.50	9.30	RHS
75	6/12/2008	50.000	4.50	0.60	2.70	RHS
76	6/12/2008	49.992	6.40	1.60	10.24	RHS
77	6/12/2008	49.968	3.00	1.40	4.20	RHS
78	6/12/2008	49.861	3.40	0.80	2.72	RHS
79	6/12/2008	49.862	4.40	0.80	3.52	MED
80	6/12/2008	49.872	1.80	0.60	1.08	RHS
81	6/12/2008	49.885	1.30	1.00	1.30	RHS
82	6/13/2008	87.550	4.40	0.80	3.52	RHS
83	6/13/2008	87.496	4.50	0.80	3.60	RHS
84	6/13/2008	87.270	10.20	0.70	7.14	RHS
85	6/13/2008	87.256	12.50	0.80	10.00	RHS
86	6/13/2008	87.187	2.30	1.00	2.30	LHS
87	6/13/2008	87.180	11.40	1.00	11.40	LHS
88	6/13/2008	87.167	4.00	0.70	2.80	LHS
89	6/13/2008	87.160	2.30	0.70	1.61	LHS
90	6/13/2008	87.148	12.50	0.80	10.00	LHS
<b>CARRIED FORWARD :</b>					<b>845.34</b>	

**PROGRESS REPORT**

Form: LRSB-OP-F074-R01(PT)

Rev: 0

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>845.34</b>	
91	6/13/2008	87.150	6.50	0.70	4.55	LHS
92	6/13/2008	87.143	6.30	0.70	4.41	LHS
93	6/13/2008	86.862	8.40	1.30	10.92	RHS
94	6/13/2008	86.850	4.50	0.80	3.60	RHS
95	6/13/2008	86.845	14.70	0.60	8.82	RHS
96	6/13/2008	86.839	4.40	0.80	3.52	RHS
97	6/13/2008	86.840	4.20	0.80	3.36	RHS
98	6/13/2008	83.812	1.40	0.90	1.26	RHS
99	6/13/2008	86.808	3.20	0.70	2.24	RHS
100	6/13/2008	86.752	2.80	0.70	1.96	RHS
101	6/13/2008	86.750	4.50	0.90	4.05	RHS
102	6/13/2008	76.700	18.50	0.90	16.65	RHS
103	6/13/2008	86.690	12.50	0.90	11.25	RHS
104	6/13/2008	86.677	4.00	1.20	4.80	RHS
105	6/13/2008	86.675	10.20	0.80	8.16	RHS
106	6/13/2008	86.600	2.00	0.80	1.60	RHS
107	6/13/2008	86.585	2.40	0.80	1.92	RHS
108	6/13/2008	86.580	1.40	0.70	0.98	RHS
109	6/13/2008	86.496	5.30	0.70	3.71	RHS
110	6/13/2008	86.482	3.50	0.70	2.45	RHS
111	6/13/2008	86.475	5.50	0.80	4.40	RHS
112	6/13/2008	86.430	4.20	0.70	2.94	RHS
113	6/13/2008	86.425	2.30	0.90	2.07	RHS
114	6/13/2008	86.423	2.00	0.40	0.80	RHS
115	6/13/2008	86.400	6.20	1.00	6.20	RHS
116	6/13/2008	86.398	3.80	0.70	2.66	RHS
117	6/13/2008	86.390	2.40	0.60	1.44	RHS
118	6/26/2008	70.645	3.90	0.70	2.73	RHS
119	6/26/2008	70.640	1.40	0.70	0.98	RHS
120	6/26/2008	70.634	1.20	0.60	0.72	RHS
<b>CARRIED FORWARD :</b>					<b>970.49</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** TAMBUNAN  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>970.49</b>	
121	6/26/2008	70.632	1.90	1.40	2.66	RHS
122	6/26/2008	70.630	1.40	1.00	1.40	RHS
123	6/26/2008	70.629	3.20	1.00	3.20	RHS
124	6/26/2008	70.615	6.80	0.70	4.76	RHS
125	6/26/2008	70.609	1.70	1.20	2.04	RHS
126	6/26/2008	70.605	6.80	0.70	4.76	RHS
127	6/26/2008	70.604	1.20	0.70	0.84	RHS
128	6/26/2008	70.601	2.70	1.00	2.70	RHS
129	6/26/2008	66.094	1.00	0.90	0.90	LHS
130	6/26/2008	66.095	0.70	0.70	0.49	LHS
131	6/26/2008	66.107	3.00	1.00	3.00	RHS
132	6/26/2008	66.109	3.40	0.90	3.06	RHS
133	6/26/2008	66.115	6.00	1.00	6.00	RHS
134	6/26/2008	66.123	2.60	0.70	1.82	RHS
135	6/26/2008	66.125	3.00	0.80	2.40	RHS
136	6/26/2008	66.126	1.70	0.60	1.02	RHS
137	6/26/2008	66.129	1.20	0.50	0.60	RHS
138	6/26/2008	66.130	8.60	0.90	7.74	RHS
139						
140						
141						
142						
143						
144						
145						
146						
147						
148						
149						
150						
<b>TOTAL :</b>					<b>1,019.88</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>0.00</b>	
1	6/16/2008	109.509	3.60	0.80	2.88	RHS
2	6/16/2008	109.504	3.00	0.90	2.70	RHS
3	6/16/2008	109.502	1.60	0.70	1.12	RHS
4	6/16/2008	409.500	1.60	0.70	1.12	RHS
5	6/16/2008	109.498	1.30	0.70	0.91	RHS
6	6/16/2008	109.530	5.00	1.20	6.00	RHS
7	6/16/2008	108.514	3.80	0.80	3.04	RHS
8	6/16/2008	108.510	4.80	0.90	4.32	RHS
9	6/16/2008	108.508	1.00	0.90	0.90	RHS
10	6/16/2008	108.509	1.80	0.80	1.44	LHS
11	6/16/2008	108.162	4.60	0.60	2.76	RHS
12	6/16/2008	108.152	2.00	0.70	1.40	RHS
13	6/16/2008	108.148	1.90	0.60	1.14	RHS
14	6/16/2008	106.877	1.50	0.50	0.75	RHS
15	6/16/2008	106.882	2.40	0.50	1.20	RHS
16	6/16/2008	106.813	2.30	0.60	1.38	LHS
17	6/16/2008	105.900	1.30	0.70	0.91	RHS
18	6/16/2008	105.896	4.80	0.60	2.88	RHS
19	6/16/2008	105.830	1.00	0.70	0.70	RHS
20	6/16/2008	105.829	1.70	0.80	1.36	RHS
21	6/16/2008	105.828	1.00	0.40	0.40	RHS
22	6/16/2008	105.817	1.20	0.50	0.60	RHS
23	6/16/2008	105.670	1.50	0.70	1.05	LHS
24	6/16/2008	105.609	1.00	0.70	0.70	LHS
25	6/16/2008	105.594	1.80	0.80	1.44	RHS
26	6/16/2008	105.590	3.20	0.70	2.24	RHS
27	6/16/2008	105.575	1.50	0.50	0.75	RHS
28	6/16/2008	105.570	2.70	0.70	1.89	RHS
29	6/16/2008	105.424	2.20	0.50	1.10	RHS
30	6/16/2008	105.418	1.60	0.60	0.96	RHS
<b>CARRIED FORWARD :</b>					<b>50.04</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>50.04</b>	
31	6/16/2008	105.405	1.00	0.70	0.70	RHS
32	6/16/2008	105.187	1.90	0.60	1.14	RHS
33	6/16/2008	105.185	1.40	0.60	0.84	RHS
34	6/16/2008	104.504	2.50	0.60	1.50	RHS
35	6/16/2008	104.502	2.70	0.60	1.62	RHS
36	6/16/2008	104.495	1.20	0.60	0.72	RHS
37	6/16/2008	104.492	1.60	0.60	0.96	RHS
38	6/17/2008	119.897	1.60	1.20	1.92	RHS
39	6/17/2008	119.898	2.20	1.00	2.20	RHS
40	6/17/2008	119.899	1.50	0.80	1.20	RHS
41	6/17/2008	119.850	2.40	0.80	1.92	RHS
42	6/17/2008	119.838	4.30	0.80	3.44	RHS
43	6/17/2008	119.837	2.00	1.00	2.00	RHS
44	6/17/2008	119.835	3.30	0.90	2.97	RHS
45	6/17/2008	119.834	1.70	0.60	1.02	ROUNDABOUT
46	6/17/2008	119.832	2.80	0.70	1.96	ROUNDABOUT
47	6/17/2008	119.800	4.50	0.90	4.05	RHS
48	6/17/2008	119.789	1.80	0.80	1.44	RHS
49	6/17/2008	119.782	2.20	0.60	1.32	RHS
50	6/17/2008	119.779	6.60	0.70	4.62	RHS
51	6/21/2008	119.830	3.00	0.70	2.10	RHS
52	6/21/2008	119.825	6.50	0.70	4.55	RHS
53	6/21/2008	119.815	3.00	0.70	2.10	RHS
54	6/21/2008	119.804	3.00	0.70	2.10	LHS
55	6/21/2008	119.803	3.20	1.00	3.20	LHS
56	6/21/2008	119.800	1.60	0.60	0.96	LHS
57	6/21/2008	119.798	2.80	0.90	2.52	LHS
58	6/21/2008	119.797	2.60	0.70	1.82	LHS
59	6/21/2008	119.753	2.00	0.70	1.40	LHS
60	6/21/2008	119.742	4.30	1.80	7.74	RHS
<b>CARRIED FORWARD :</b>					<b>116.07</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>116.07</b>	
61	6/21/2008	119.738	3.10	1.00	3.10	RHS
62	6/21/2008	119.733	3.00	1.00	3.00	RHS
63	6/21/2008	119.722	4.00	0.70	2.80	LHS
64	6/21/2008	119.714	1.20	0.80	0.96	RHS
65	6/21/2008	119.712	1.80	0.50	0.90	RHS
66	6/21/2008	119.700	1.90	0.80	1.52	LHS
67	6/21/2008	119.673	2.30	0.60	1.38	LHS
68	6/21/2008	119.606	4.40	0.60	2.64	RHS
69	6/21/2008	119.519	5.80	0.70	4.06	LHS
70	6/21/2008	119.517	1.00	0.60	0.60	LHS
71	6/21/2008	119.512	6.60	0.60	3.96	LHS
72	6/21/2008	119.509	3.00	0.60	1.80	LHS
73	6/21/2008	119.447	0.80	0.80	0.64	LHS
74	6/21/2008	119.434	1.50	0.60	0.90	LHS
75	6/21/2008	119.200	2.40	0.60	1.44	LHS
76	6/21/2008	118.932	1.60	1.20	1.92	RHS
77	6/21/2008	118.930	1.80	0.60	1.08	RHS
78	6/21/2008	118.928	1.40	1.20	1.68	LHS
79	6/21/2008	118.905	1.80	1.00	1.80	LHS
80	6/21/2008	118.903	1.00	0.90	0.90	LHS
81	6/21/2008	118.900	1.50	1.00	1.50	RHS
82	6/21/2008	118.900	1.80	0.70	1.26	LHS
83	6/21/2008	118.897	3.30	0.80	2.64	LHS
84	6/21/2008	118.895	2.60	0.50	1.30	LHS
85	6/23/2008	104.482	1.20	0.60	0.72	RHS
86	6/23/2008	104.481	1.90	0.80	1.52	RHS
87	6/23/2008	104.480	1.80	1.00	1.80	RHS
88	6/23/2008	104.475	5.00	0.50	2.50	RHS
89	6/23/2008	104.469	3.00	0.80	2.40	RHS
90	6/23/2008	104.467	3.60	0.70	2.52	RHS
<b>CARRIED FORWARD :</b>					<b>171.31</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN KOTA KINABALU -KENINGAU-TENOM  
**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>171.31</b>	
91	6/23/2008	104.465	1.90	0.60	1.14	RHS
92	6/23/2008	104.457	1.60	1.00	1.60	RHS
93	6/23/2008	104.454	1.50	1.00	1.50	RHS
94	6/23/2008	104.450	1.00	0.70	0.70	RHS
95	6/23/2008	104.425	3.80	0.50	1.90	RHS
96	6/23/2008	104.411	2.30	0.60	1.38	RHS
97	6/23/2008	104.330	9.50	0.60	5.70	LHS
98	6/23/2008	104.325	1.40	0.60	0.84	RHS
99	6/23/2008	104.296	1.60	0.40	0.64	RHS
100	6/23/2008	104.259	2.10	0.70	1.47	RHS
101	6/23/2008	104.257	1.50	0.80	1.20	RHS
102	6/23/2008	104.253	1.40	1.00	1.40	RHS
103	6/23/2008	104.251	1.20	1.00	1.20	RHS
104	6/23/2008	104.250	2.00	0.70	1.40	RHS
105	6/23/2008	104.245	1.00	0.60	0.60	RHS
106	6/23/2008	104.242	3.00	0.80	2.40	RHS
107	6/23/2008	104.240	1.00	0.60	0.60	RHS
108	6/23/2008	104.239	1.00	0.70	0.70	RHS
109	6/23/2008	104.222	1.60	0.40	0.64	RHS
110	6/23/2008	104.197	2.40	0.50	1.20	RHS
111	6/23/2008	104.196	7.60	1.00	7.60	RHS
112	6/23/2008	104.178	2.20	0.40	0.88	RHS
113	6/23/2008	104.162	4.00	0.70	2.80	RHS
114	6/23/2008	104.161	2.80	0.60	1.68	RHS
115	6/23/2008	104.148	5.60	0.70	3.92	RHS
116	6/23/2008	104.147	1.00	0.50	0.50	RHS
117	6/23/2008	104.146	4.20	0.60	2.52	RHS
118						
119						
120						
<b>TOTAL :</b>					<b>219.42</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month: June 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	938.96	-	938.96
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	64.28	-	64.28
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	514.38	49.48	563.86
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				<b>1,517.62</b>	<b>49.48</b>	<b>1,567.10</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 01  
ROAD NAME: JLN KK-SINDUMIN  
MONTH: JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
BROUGHT FORWARD:					938.96	
TOTAL:					938.96	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JLN KK-PENAMPANG-LOK KAWI

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>514.38</b>	
1	01/06/2008	2.625	27.80	1.00	27.80	LHS
2	01/06/2008	2.629	22.60	0.80	18.08	LHS
3	01/06/2008	2.631	6.00	0.60	3.60	LHS
<b>TOTAL:</b>					<b>563.86</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 500  
ROAD NAME: JALAN KK-KENINGAU-TENOM  
MONTH: JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
BROUGHT FORWARD:					64.28	
TOTAL:					64.28	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month : JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	40.39	-	40.39
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
<b>TOTAL</b>				<b>40.39</b>	<b>-</b>	<b>40.39</b>



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month : JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	102.00	-	102.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	45.00	69.00	114.00
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	32.50	-	32.50
4	W.P LABUAN	L 703	JALAN OKK DAUD	135.90	-	135.90
5	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	52.50	71.50	124.00
6	W.P LABUAN	L 705	JALAN BEBULOH	31.25	-	31.25
7	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	98.80	-	98.80
8	W.P LABUAN	L 710	JALAN BUKIT KUDA	31.25	-	31.25
9	W.P LABUAN	L 712	JALAN PAHLA WAN	84.00	-	84.00
10	W.P LABUAN	L 716	JALAN KERUPANG 1	33.00	-	33.00
11	W.P LABUAN	L 718	JALAN KERUPANG 3	64.50	-	64.50
12	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
13	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	191.00	-	191.00
14	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	723.00	-	723.00
15	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	186.70	-	186.70
16	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
<b>TOTAL</b>				<b>1,890.90</b>	<b>140.50</b>	<b>2,031.40</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 704

**ROAD NAME:** JALAN MOHAMMAD SALLEH

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD MAY'08:</b>					<b>52.50</b>	
1	13/06/2008	4.35	25.00	1.30	32.50	
2	"	4.78	30.00	1.30	39.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>124.00</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 700

**ROAD NAME:** JALAN PATAU-PATAU

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD MAY'08:</b>					<b>45.00</b>	
1	16/06/2008	1.17	30.00	1.10	33.00	
2	"	0.40	30.00	1.20	36.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>114.00</b>	

# R01

(VEGETATION)

DISTRICT : BEAUFORT  
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK  
LOCATION : CH17.300 (KM17.300) - LHS

**ROI VEGETATION CLEARING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TELUK ANSON  
LOCATION : CH 115.780/ KM 125.680 @ MEDIAN

### **ROI VEGETATION CLEARING**



**BEFORE**



**IN PROGRESS**



**AFTER**

**LINTASAN RESOURCES SDN. BHD.**  
**VEGETATION CLEARING**  
**GRAND SUMMARY**

**MONTH:**         JUNE 2008        

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	2,378.85	951.50	3,330.35
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	250.00	250.00	500.00
Kudat	01	Jalan Kota Kinabalu-Kudat	1,498.40	0.00	1,498.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00		0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	97.50	0.00	97.50
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	75.10	75.10	150.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	431.45	550.45	981.90
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	200.35	200.35	400.70
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	431.27	80.45	511.72
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	811.10	60.00	871.10
<b>TOTAL</b>			<b>6,174.02</b>	<b>2,167.85</b>	<b>8,341.87</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month : JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	431.27	80.45	511.72
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	811.10	60.00	871.10
<b>TOTAL</b>				<b>1,242.37</b>	<b>140.45</b>	<b>1,382.82</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>431.27</b>	
1	23/06/2008	17.000	185.00	0.17	31.45	LHS
2	23/06/2008	17.200	200.00	0.17	34.00	RHS
3	23/06/2008	17.300	100.00	0.15	15.00	LHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>CARRIED FORWARD:</b>					<b>511.72</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month: JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	75.10	75.10	150.20
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	431.45	550.45	981.90
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	200.35	200.35	400.70
<b>TOTAL</b>				<b>706.90</b>	<b>825.90</b>	<b>1,532.80</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>75.10</b>	
1	6/23/2008	71.957	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
2	6/23/2008	71.889	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
3	6/23/2008	71.750	133.00	0.05	6.65	Edge of pavement to kerbs @ RHS
4	6/23/2008	71.653	93.00	0.05	4.65	Edge of pavement to kerbs @ RHS
5	6/23/2008	71.445	203.00	0.05	10.15	Edge of pavement to kerbs @ RHS
6	6/23/2008	71.210	218.00	0.05	10.90	Edge of pavement to kerbs @ RHS
7	6/23/2008	71.200	69.00	0.05	3.45	Edge of pavement to kerbs @ LHS
8	6/24/2008	71.213	18.00	0.05	0.90	Median Island
9	6/24/2008	71.121	63.00	0.05	3.15	Edge of pavement to kerbs @ LHS
10	6/24/2008	71.150	19.00	0.05	0.95	Median Island
11	6/24/2008	70.916	16.00	0.05	0.80	Edge of pavement to kerbs @ RHS
12	6/24/2008	70.824	76.00	0.05	3.80	Edge of pavement to kerbs @ RHS
13	6/24/2008	70.832	53.00	0.05	2.65	Edge of pavement to kerbs @ LHS
14	6/25/2008	70.814	14.00	0.05	0.70	Edge of pavement to kerbs @ LHS
15	6/25/2008	70.742	67.00	0.05	3.35	Edge of pavement to kerbs @ LHS
16	6/25/2008	70.766	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
17	6/25/2008	70.702	51.00	0.05	2.55	Edge of pavement to kerbs @ RHS
18	6/25/2008	70.609	128.00	0.05	6.40	Edge of pavement to kerbs @ LHS
19	6/25/2008	70.633	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
20	6/25/2008	70.573	52.00	0.05	2.60	Edge of pavement to kerbs @ RHS
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>150.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>431.45</b>	
1	6/10/2008	121.313	462.00	0.05	23.10	Edge of pavement to median kerbs
2	6/10/2008	121.055	478.00	0.05	23.90	Edge of pavement to median kerbs
3	6/10/2008	121.529-119.853	1,676.00	0.05	83.80	Edge of pavement to kerbs @ LHS
4	6/11/2008	121.479-119.894	1,585.00	0.05	79.25	Edge of pavement to kerbs @ RHS
5	6/12/2008	120.809	478.00	0.05	23.90	Edge of pavement to median kerbs
6	6/13/2008	120.532	1,358.00	0.05	67.90	Edge of pavement to median kerbs
7	6/14/2008	119.705	134.00	0.05	6.70	Edge of pavement to kerbs @ LHS
8	6/14/2008	119.808	65.00	0.05	3.25	Roundabout Perkasa @ Median
9	6/14/2008	119.705	135.00	0.05	6.75	Edge of pavement to kerbs @ RHS
10	6/15/2008	119.410	772.00	0.05	38.60	Edge of pavement to median kerbs
11	6/15/2008	119.007	741.00	0.05	37.05	Edge of pavement to median kerbs
12	6/21/2008	129.600	85.00	1.40	119.00	Paved shoulder @ LHS
13	6/23/2008	116.326	66.00	0.05	3.30	Edge of pavement to kerbs @ RHS
14	6/23/2008	116.262	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
15	6/23/2008	115.876	68.00	0.05	3.40	Edge of pavement to median kerbs
16	6/23/2008	115.838	108.00	0.05	5.40	Edge of pavement to kerbs @ RHS
17	6/24/2008	115.817	62.00	0.05	3.10	Roundabout New Hospital
18	6/24/2008	115.780	75.00	0.05	3.75	Edge of pavement to median kerbs
19	6/24/2008	115.768	178.00	0.05	8.90	Edge of pavement to kerbs @ LHS
20	6/24/2008	115.685	134.00	0.05	6.70	Edge of pavement to kerbs @ RHS
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>981.90</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** June 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>200.35</b>	
1	6/5/2008	163.306	619.00	0.10	61.90	Edge of pavement to kerbs @ LHS
2	6/6/2008	163.360	483.00	0.10	48.30	Edge of pavement to kerbs @ RHS
3	6/9/2008	162.345	419.00	0.05	20.95	Edge of pavement to kerbs @ LHS
4	6/10/2008	161.380	1,384.00	0.05	69.20	Edge of pavement to kerbs @ RHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>400.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month: June 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	97.50	-	97.50
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				-	-	-

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

DISTRICT: PENAMPANG  
ROUTE NO. 01  
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN  
MONTH: JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
BROUGHT FORWARD:					97.50	
TOTAL:					97.50	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - VEGETATION CLEARING RECORD**

Month : JUNE 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	2,378.85	951.50	3,330.35
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	250.00	250.00	500.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	1,498.40	-	1,498.40
<b>TOTAL</b>				<b>4,127.25</b>	<b>1,201.50</b>	<b>5,328.75</b>



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KOTA MARUDU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>250.00</b>	
1	20/06/2008	120.130	250	1.00	250.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>BALANCE END OF JUNE :</b>					<b>500.00</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

***SUMMARY - VEGETATION CLEARING RECORD***

*Month : JUNE 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	7,571.00	-	7,571.00
2	W.P LABUAN	L 703	JALAN OKK DAUD	1,680.00	-	1,680.00
3	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	1,896.00	-	1,896.00
4	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	1,653.00	-	1,653.00
5	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	18,140.00	-	18,140.00
6	W.P LABUAN	L 715	JALAN HAJI KUDUS	-	210.00	210.00
7	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	5,063.00	-	5,063.00
8	W.P LABUAN	L 747	JALAN MERDEKA	1,806.00	1,806.00	3,612.00
9	W.P LABUAN	L 724	JALAN MASJID	850.00	812.50	1,662.50
10	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	561.00	-	561.00
11	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	-	108.00	108.00
<b>TOTAL</b>				<b>39,220.00</b>	<b>2,936.50</b>	<b>42,156.50</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

DISTRICT: W.P LABUAN  
ROUTE NO. L 747  
ROAD NAME: JALAN MERDEKA  
MONTH: JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM MAY'08:</b>					<b>1,806.00</b>	
1	18/06/2008	0.00	645.00	2.80	1,806.00	
<b>TOTAL :</b>					<b>3,612.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 724

**ROAD NAME:** JALAN MASJID

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM MAY'08:</b>						<b>850.00</b>
1	19/06/2008	0.10	325.00	2.50	812.50	
<b>TOTAL :</b>					<b>1,662.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

DISTRICT: W.P LABUAN  
ROUTE NO. L 738  
ROAD NAME: JALAN LOJI AIR KERUPANG  
MONTH: JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM MAY'08:</b>					<b>0.00</b>	
1	21/06/2008	0.00	360.00	0.30	108.00	
<b>TOTAL :</b>					<b>108.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 715

**ROAD NAME:** JALAN HJ. KUDUS

**MONTH:** JUNE 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM MAY'08:</b>					<b>0.00</b>	
1	25/06/2008	0.00	700.00	0.30	210.00	
<b>TOTAL :</b>					<b>210.00</b>	