

R01

(POTHOLE PATCHING)

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH7.365 (RHS)

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH71.180

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINA BALU - KENINGAU - TENOM
LOCATION : CH 75.039/KM 84.939 @ RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: MARCH 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	16.95	27.34	44.29
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3.77	0.26	4.03
Kudat	01	Jalan Kota Kinabalu-Kudat	19.22	7.11	26.33
Tuaran	01	Jalan Kota Kinabalu-Kudat	22.80	14.99	37.79
	22	Jalan Kota Kinabalu-Sandakan	35.55	53.75	89.30
	503	Jalan Berungis-Kota Belud	1.61	5.08	6.69
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	22.56	47.93	70.49
	01	Jalan Kota Kinabalu-Sindumin	0.62	0.08	0.70
	606	Jalan Susur Sepangar Bay	30.17	2.03	32.20
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	1.31	1.31
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	25.47	20.97	46.44
	500	Jalan Kota Kinabalu-Keningau-Tenom	25.06	6.67	31.73
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	11.92	11.38	23.30
Papar	01	Jalan Kota Kinabalu-Sindumin	120.93	107.32	228.25
Ranau	22	Jalan Kota Kinabalu-Sandakan	85.08	87.87	172.95
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	8.72	15.19	23.91
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1.33	0.47	1.80
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.48	0.00	0.48
Beaufort	01	Jalan Kota Kinabalu-Sindumin	10.01	1.06	11.07
	502	Jalan Beaufort-Menumbok	16.35	0.00	16.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3.70	2.25	5.96
Kuala Penyu	502	Jalan Beaufort-Menumbok	9.63	1.97	11.60
TOTAL			471.93	415.03	886.96

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	87.145	9.070	96.215	4.313	0.455	4.768	10.010	1.055	11.065
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	31.620	19.230	50.850	1.591	0.969	2.560	3.701	2.254	5.955
3	Beaufort	502	Jalan Beaufort - Menumbok	174.095	0.000	174.095	7.042	0.000	7.042	16.347	0.000	16.347
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	85.190	16.870	102.060	4.151	0.847	4.998	9.631	1.971	11.602
TOTAL:				378.050	45.170	423.220	17.097	2.271	19.368	39.689	5.280	44.969

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	87.145	4.313	10.010	-
1	03/03/2008	75.978	0.50	0.40	0.050	0.200	0.010	0.023	RHS
2	03/03/2008	77.240	0.40	0.40	0.050	0.160	0.008	0.019	RHS
3	03/03/2008	77.280	1.60	2.90	0.050	4.640	0.232	0.538	RHS
4	03/03/2008	81.215	1.50	0.70	0.050	1.050	0.053	0.123	LHS
5	03/03/2008	81.220	0.60	0.40	0.050	0.240	0.012	0.028	LHS
6	03/03/2008	81.240	0.50	0.40	0.050	0.200	0.010	0.023	LHS
7	03/03/2008	90.642	0.90	0.50	0.050	0.450	0.023	0.053	RHS
8	03/03/2008	94.444	1.00	0.60	0.050	0.600	0.030	0.070	LHS
9	28/03/2008	100.540	1.10	0.70	0.050	0.770	0.039	0.090	LHS
10	28/03/2008	121.212	0.50	0.40	0.050	0.200	0.010	0.023	LHS
11	28/03/2008	121.818	0.40	0.40	0.050	0.160	0.008	0.019	RHS
12	28/03/2008	121.820	0.50	0.40	0.050	0.200	0.010	0.023	RHS
13	28/03/2008	122.360	0.50	0.40	0.050	0.200	0.010	0.023	RHS
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						96.215	4.768	11.065	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	31.620	1.591	3.701	-
1	11/03/2008	139.439	0.60	0.40	0.050	0.240	0.012	0.028	LHS
2	11/03/2008	139.442	0.80	0.70	0.050	0.560	0.028	0.065	LHS
3	11/03/2008	139.500	0.40	0.40	0.050	0.160	0.008	0.019	RHS
4	11/03/2008	139.502	0.40	0.40	0.050	0.160	0.008	0.019	RHS
5	11/03/2008	139.506	0.50	0.40	0.050	0.200	0.010	0.023	LHS
6	11/03/2008	139.508	0.70	0.50	0.050	0.350	0.018	0.042	LHS
7	11/03/2008	139.528	0.30	0.20	0.050	0.060	0.003	0.007	LHS
8	11/03/2008	139.529	0.60	0.40	0.050	0.240	0.012	0.028	LHS
9	11/03/2008	139.531	0.30	0.50	0.050	0.150	0.008	0.019	LHS
10	11/03/2008	139.533	0.20	0.20	0.050	0.040	0.002	0.005	LHS
11	11/03/2008	139.537	1.20	0.60	0.050	0.720	0.036	0.084	LHS
12	11/03/2008	139.543	0.70	0.60	0.050	0.420	0.021	0.049	LHS
13	11/03/2008	139.570	0.70	0.50	0.050	0.350	0.018	0.042	LHS
14	11/03/2008	139.575	0.40	0.30	0.050	0.120	0.006	0.014	LHS
15	11/03/2008	139.581	0.50	0.40	0.050	0.200	0.010	0.023	LHS
16	11/03/2008	139.583	0.50	0.30	0.050	0.150	0.008	0.019	LHS
17	11/03/2008	139.584	0.30	0.30	0.050	0.090	0.005	0.012	LHS
18	11/03/2008	139.605	0.50	0.50	0.050	0.250	0.013	0.030	LHS
19	11/03/2008	139.608	0.50	0.50	0.050	0.250	0.013	0.030	LHS
20	11/03/2008	139.610	0.90	0.70	0.050	0.630	0.032	0.074	LHS
21	28/03/2008	137.970	5.70	1.30	0.050	7.410	0.371	0.861	LHS
22	28/03/2008	137.971	0.60	0.50	0.050	0.300	0.015	0.035	LHS
23	28/03/2008	137.976	1.30	1.00	0.050	1.300	0.065	0.151	LHS
24	28/03/2008	137.980	1.60	1.30	0.050	2.080	0.104	0.241	LHS
25	28/03/2008	139.500	0.30	0.30	0.050	0.090	0.005	0.012	LHS
26	28/03/2008	139.51	0.50	0.40	0.050	0.200	0.010	0.023	RHS
27	28/03/2008	139.507	0.70	0.50	0.050	0.350	0.018	0.042	RHS
28	28/03/2008	139.508	0.20	0.10	0.050	0.020	0.001	0.002	RHS
29	28/03/2008	139.509	0.30	0.30	0.050	0.090	0.005	0.012	RHS
30	28/03/2008	139.510	0.20	0.20	0.050	0.040	0.002	0.005	RHS
CARRIED FORWARD:						48.840	2.458	5.717	

BROUGHT FORWARD:		-	-	-	48.840	2.458	5.717	-	
31	28/03/2008	139.55	0.30	0.30	0.050	0.090	0.005	0.012	RHS
32	28/03/2008	139.557	0.50	0.40	0.050	0.200	0.010	0.023	RHS
33	28/03/2008	139.573	0.40	0.40	0.050	0.160	0.008	0.019	RHS
34	28/03/2008	139.575	0.30	0.20	0.050	0.060	0.003	0.007	RHS
35	28/03/2008	139.578	0.60	0.40	0.050	0.240	0.012	0.028	RHS
36	28/03/2008	139.582	0.70	0.60	0.050	0.420	0.021	0.049	RHS
37	28/03/2008	139.585	0.50	0.50	0.050	0.250	0.013	0.030	RHS
38	28/03/2008	139.600	0.50	0.50	0.050	0.250	0.013	0.030	RHS
39	28/03/2008	139.604	0.50	0.20	0.050	0.100	0.005	0.012	RHS
40	28/03/2008	139.607	0.60	0.40	0.050	0.240	0.012	0.028	RHS
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:					50.850	2.560	5.955		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	174.095	7.042	16.347	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						174.095	7.042	16.347	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	85.190	4.151	9.631	
1	05/03/2008	37.722	1.40	0.90	0.050	1.260	0.063	0.146	RHS
2	05/03/2008	37.752	0.80	0.60	0.050	0.480	0.024	0.056	RHS
3	05/03/2008	37.753	2.90	1.00	0.050	2.900	0.145	0.336	LHS
4	05/03/2008	37.755	0.20	0.20	0.050	0.040	0.002	0.005	LHS
5	05/03/2008	37.760	0.70	0.60	0.050	0.420	0.021	0.049	LHS
6	05/03/2008	38.553	0.40	0.30	0.050	0.120	0.006	0.014	RHS
7	05/03/2008	40.760	0.70	0.30	0.050	0.210	0.011	0.026	LHS
8	05/03/2008	41.215	0.20	0.20	0.050	0.040	0.002	0.005	LHS
9	05/03/2008	41.461	0.60	0.20	0.050	0.120	0.006	0.014	LHS
10	05/03/2008	43.140	0.50	0.40	0.050	0.200	0.010	0.023	LHS
11	05/03/2008	43.188	0.30	0.20	0.050	0.060	0.003	0.007	LHS
12	05/03/2008	43.189	0.40	0.30	0.050	0.120	0.006	0.014	LHS
13	05/03/2008	43.190	0.30	0.30	0.050	0.090	0.005	0.012	LHS
14	05/03/2008	43.310	1.40	0.60	0.050	0.840	0.042	0.097	RHS
15	06/03/2008	35.050	1.20	0.60	0.050	0.720	0.036	0.084	LHS
16	06/03/2008	35.482	0.80	0.70	0.050	0.560	0.028	0.065	RHS
17	06/03/2008	35.487	1.60	0.70	0.050	1.120	0.056	0.130	RHS
18	06/03/2008	35.908	1.00	0.30	0.050	0.300	0.015	0.035	RHS
19	06/03/2008	36.298	0.60	0.40	0.050	0.240	0.012	0.028	RHS
20	06/03/2008	36.350	0.40	0.40	0.050	0.160	0.008	0.019	LHS
21	06/03/2008	36.415	0.50	0.40	0.050	0.200	0.010	0.023	LHS
22	06/03/2008	56.805	2.20	1.30	0.050	2.860	0.143	0.332	RHS
23	06/03/2008	56.910	1.00	0.50	0.050	0.500	0.025	0.058	RHS
24	06/03/2008	56.911	1.10	0.50	0.050	0.550	0.028	0.065	RHS
25	06/03/2008	56.921	0.40	0.40	0.050	0.160	0.008	0.019	RHS
26	06/03/2008	56.92	0.40	0.40	0.050	0.160	0.008	0.019	RHS
27	06/03/2008	57.840	0.70	0.50	0.050	0.350	0.018	0.042	RHS
28	06/03/2008	57.840	0.40	0.40	0.050	0.160	0.008	0.019	LHS
29	06/03/2008	57.843	0.40	0.40	0.050	0.160	0.008	0.019	RHS
30	06/03/2008	57.892	1.00	0.60	0.050	0.600	0.030	0.070	RHS
CARRIED FORWARD:						100.890	4.938	11.462	

BROUGHT FORWARD:			-	-	-	100.890	4.938	11.462	
31	06/03/2008	57.893	0.30	0.30	0.050	0.090	0.005	0.012	RHS
32	06/03/2008	57.894	0.30	0.30	0.050	0.090	0.005	0.012	RHS
33	06/03/2008	57.961	0.40	0.30	0.050	0.120	0.006	0.014	RHS
34	06/03/2008	58.138	0.50	0.50	0.050	0.250	0.013	0.030	RHS
35	06/03/2008	58.139	0.30	0.20	0.050	0.060	0.003	0.007	RHS
36	06/03/2008	58.140	0.80	0.50	0.050	0.400	0.020	0.046	RHS
37	06/03/2008	58.141	0.20	0.20	0.050	0.040	0.002	0.005	RHS
38	06/03/2008	58.143	0.40	0.30	0.050	0.120	0.006	0.014	RHS
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						102.060	4.998	11.602	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	105.73	133.00	238.73	3.74	6.57	10.31	8.72	15.19	23.91
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	15.51	7.56	23.07	0.58	0.20	0.78	1.33	0.47	1.80
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	7.78	-	7.78	0.21	-	0.21	0.48	-	0.48
TOTAL:				129.02	140.56	269.58	4.53	6.77	11.30	10.53	15.66	26.19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						105.73	3.74	8.72	
1	3/1/2008	96.330	1.60	1.30	0.025	2.08	0.05	0.12	RHS
2	3/1/2008	96.328	0.90	0.70	0.025	0.63	0.02	0.05	RHS
3	3/1/2008	97.892	2.80	1.40	0.050	3.92	0.20	0.46	RHS
4	3/1/2008	97.900	1.20	1.10	0.025	1.32	0.03	0.07	RHS
5	3/3/2008	98.100	2.90	1.40	0.050	4.06	0.20	0.46	RHS
6	3/3/2008	97.064	1.40	1.30	0.100	1.82	0.18	0.42	RHS
7	3/4/2008	98.008	2.40	1.50	0.075	3.60	0.27	0.63	RHS
8	3/4/2008	97.100	1.20	1.20	0.025	1.44	0.04	0.09	RHS
9	3/4/2008	83.270	1.30	0.70	0.025	0.91	0.02	0.05	LHS
10	3/4/2008	82.056	1.00	1.00	0.025	1.00	0.03	0.07	LHS
11	3/4/2008	82.042	0.90	0.60	0.025	0.54	0.01	0.02	LHS
12	3/4/2008	81.883	1.10	0.50	0.025	0.55	0.01	0.02	LHS
13	3/4/2008	81.884	0.70	0.60	0.025	0.42	0.01	0.02	LHS
14	3/4/2008	77.100	4.50	0.80	0.025	3.60	0.09	0.21	RHS
15	3/5/2008	54.106	2.80	1.80	0.075	5.04	0.38	0.88	LHS
16	3/5/2008	55.635	0.80	0.70	0.025	0.56	0.01	0.02	RHS
17	3/5/2008	55.650	0.60	0.50	0.025	0.30	0.01	0.02	LHS
18	3/5/2008	55.634	0.70	0.50	0.025	0.35	0.01	0.02	RHS
19	3/5/2008	55.637	0.80	0.50	0.025	0.40	0.01	0.02	RHS
20	3/5/2008	55.640	1.00	0.50	0.025	0.50	0.01	0.02	RHS
21	3/5/2008	49.008	0.80	0.60	0.025	0.48	0.01	0.02	LHS
22	3/5/2008	49.023	1.10	0.80	0.025	0.88	0.02	0.05	LHS
23	3/5/2008	49.006	2.80	0.40	0.100	1.12	0.11	0.26	LHS
24	3/5/2008	49.000	1.70	0.40	0.100	0.68	0.07	0.16	LHS
25	3/6/2008	80.315	0.60	0.50	0.03	0.30	0.01	0.02	RHS
26	3/6/2008	80.316	0.90	0.70	0.03	0.63	0.02	0.05	RHS
27	3/6/2008	80.320	3.80	1.00	0.03	3.80	0.10	0.23	RHS
28	3/6/2008	80.325	0.70	0.50	0.03	0.35	0.01	0.02	RHS
29	3/6/2008	77.670	2.70	0.90	0.03	2.43	0.06	0.14	RHS
30	3/6/2008	77.476	3.30	1.40	0.050	4.62	0.23	0.53	RHS
CARRIED FORWARD :						154.06	5.97	13.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						154.06	5.97	13.87	
31	3/6/2008	76.437	1.20	0.80	0.025	0.96	0.02	0.05	RHS
32	3/6/2008	75.088	1.10	0.90	0.025	0.99	0.02	0.05	RHS
33	3/6/2008	75.100	0.70	0.60	0.025	0.42	0.01	0.02	RHS
34	3/6/2008	75.105	0.80	0.70	0.025	0.56	0.01	0.02	RHS
35	3/6/2008	75.108	0.80	0.50	0.025	0.40	0.01	0.02	RHS
36	3/6/2008	75.060	0.60	0.50	0.025	0.30	0.01	0.02	RHS
37	3/6/2008	74.966	2.20	0.70	0.050	1.54	0.08	0.19	RHS
38	3/7/2008	97.516	0.80	0.70	0.025	0.56	0.01	0.02	RHS
39	3/7/2008	97.145	2.70	1.30	0.025	3.51	0.09	0.21	RHS
40	3/7/2008	96.990	4.40	0.50	0.050	2.20	0.11	0.26	RHS
41	3/7/2008	94.464	0.60	0.50	0.025	0.30	0.01	0.02	RHS
42	3/7/2008	94.467	0.70	0.50	0.025	0.35	0.01	0.02	RHS
43	3/7/2008	94.384	0.80	0.60	0.025	0.48	0.01	0.02	RHS
44	3/7/2008	94.369	0.90	0.50	0.025	0.45	0.01	0.02	RHS
45	3/7/2008	92.706	0.70	0.60	0.025	0.42	0.01	0.02	RHS
46	3/7/2008	92.688	1.40	1.10	0.025	1.54	0.04	0.09	RHS
47	3/19/2008	82.886	1.30	0.70	0.025	0.91	0.02	0.05	LHS
48	3/19/2008	82.884	1.30	1.10	0.025	1.43	0.04	0.09	LHS
49	3/19/2008	71.665	0.60	0.50	0.025	0.30	0.01	0.02	RHS
50	3/19/2008	48.870	1.80	0.40	0.010	0.72	0.01	0.02	LHS
51	3/19/2008	48.873	1.40	0.40	0.100	0.56	0.06	0.14	LHS
52	3/19/2008	49.007	2.40	0.30	0.050	0.72	0.04	0.09	LHS
53	3/22/2008	77.100	1.20	1.00	0.03	1.20	0.03	0.07	RHS
54	3/22/2008	77.119	1.00	0.80	0.05	0.80	0.04	0.09	RHS
55	3/22/2008	76.434	1.40	1.30	0.05	1.82	0.09	0.21	RHS
56	3/22/2008	75.103	2.10	1.10	0.03	2.31	0.06	0.14	RHS
57	3/22/2008	75.039	1.20	0.80	0.03	0.96	0.02	0.05	RHS
58	3/22/2008	74.963	1.90	1.10	0.03	2.09	0.05	0.12	RHS
59	3/27/2008	74.736	1.80	1.30	0.08	2.34	0.18	0.42	RHS
60	3/27/2008	74.475	1.90	1.10	0.050	2.09	0.10	0.23	RHS
CARRIED FORWARD :						187.29	7.18	16.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						187.29	7.18	16.66	
61	3/28/2008	52.321	1.20	0.90	0.025	1.08	0.03	0.07	RHS
62	3/28/2008	52.324	5.70	1.10	0.025	6.27	0.16	0.37	RHS
63	3/28/2008	52.178	0.70	0.60	0.025	0.42	0.01	0.02	RHS
64	3/28/2008	52.172	2.40	1.00	0.025	2.40	0.06	0.14	RHS
65	3/28/2008	52.170	1.40	1.00	0.025	1.40	0.04	0.09	RHS
66	3/28/2008	52.054	1.40	0.90	0.025	1.26	0.03	0.07	RHS
67	3/28/2008	52.055	4.20	1.00	0.025	4.20	0.11	0.26	RHS
68	3/28/2008	52.057	1.40	1.00	0.025	1.40	0.04	0.09	RHS
69	3/28/2008	52.062	1.50	0.90	0.025	1.35	0.03	0.07	RHS
70	3/28/2008	52.063	1.50	0.60	0.025	0.90	0.02	0.05	RHS
71	3/28/2008	52.064	1.70	1.20	0.025	2.04	0.05	0.12	RHS
72	3/28/2008	52.051	1.80	0.40	0.050	0.72	0.04	0.09	RHS
73	3/28/2008	52.980	3.10	1.20	0.025	3.72	0.09	0.21	RHS
74	3/28/2008	54.000	3.80	0.50	0.075	1.90	0.14	0.32	RHS
75	3/28/2008	54.531	0.80	0.60	0.025	0.48	0.01	0.02	LHS
76	3/28/2008	54.527	0.80	0.60	0.025	0.48	0.01	0.02	LHS
77	3/28/2008	54.495	0.70	0.50	0.025	0.35	0.01	0.02	RHS
78	3/28/2008	54.574	1.40	0.40	0.075	0.56	0.04	0.09	RHS
79	3/29/2008	63.664	1.40	1.10	0.050	1.54	0.08	0.19	LHS
80	3/29/2008	64.079	0.70	0.50	0.025	0.35	0.01	0.02	LHS
81	3/29/2008	64.080	1.10	0.90	0.025	0.99	0.02	0.05	LHS
82	3/29/2008	64.086	0.90	0.60	0.050	0.54	0.03	0.07	LHS
83	3/29/2008	66.088	2.30	1.50	0.5	3.45	1.73	4.01	LHS
84	3/29/2008	66.092	1.30	0.80	0.025	1.04	0.03	0.07	LHS
85	3/29/2008	66.087	1.80	1.10	0.025	1.98	0.05	0.12	LHS
86	3/29/2008	66.135	1.30	0.80	0.03	1.04	0.03	0.07	RHS
87	3/29/2008	66.140	0.70	0.50	0.03	0.35	0.01	0.02	RHS
88	3/29/2008	66.141	0.90	0.60	0.03	0.54	0.01	0.02	RHS
89	3/29/2008	66.142	0.70	0.70	0.03	0.49	0.01	0.02	RHS
90	3/29/2008	66.140	1.70	0.70	0.025	1.19	0.03	0.07	LHS
CARRIED FORWARD :						231.72	10.14	23.51	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						231.72	10.14	23.51	
91	3/29/2008	66.168	1.10	1.00	0.025	1.10	0.03	0.07	RHS
92	3/29/2008	66.208	1.80	1.20	0.025	2.16	0.05	0.12	RHS
93	3/29/2008	66.212	2.50	1.50	0.025	3.75	0.09	0.21	RHS
94									
95									
96									
97									
98									
99									
100									
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
TOTAL						238.73	10.31	23.91	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						15.51	0.58	1.33	
1	3/3/2008	107.200	2.20	1.80	0.025	3.96	0.10	0.23	LHS
2	3/19/2008	118.300	2.00	1.50	0.025	3.00	0.08	0.19	RHS
3	3/19/2008	118.560	1.50	0.40	0.025	0.60	0.02	0.05	RHS
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						23.07	0.78	1.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						7.78	0.21	0.48	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						7.78	0.21	0.48	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: March 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	279.16	595.47	874.63	9.72	20.66	30.38	22.56	47.93	70.49
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	236.67	211.36	448.03	9.83	6.46	16.29	22.80	14.99	37.79
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	385.67	573.01	958.68	15.32	23.17	38.49	35.55	53.75	89.30
4	Tuaran	503	Jalan Berungis - Kota Belud	17.55	50.24	67.79	0.69	2.19	2.88	1.61	5.08	6.69
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	272.68	26.21	298.89	13.01	0.88	13.89	30.17	2.03	32.20
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	12.07	12.07	-	0.56	0.56	-	1.31	1.31
TOTAL:				1,191.73	1,468.36	2,660.09	48.57	53.92	102.49	112.69	125.09	237.78

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	279.16	9.72	22.56	
1	01/03/2008	10.300	1.20	0.70	0.050	0.84	0.04	0.10	RHS
2	01/03/2008	10.290	1.20	0.60	0.050	0.72	0.04	0.08	RHS
3	01/03/2008	10.290	0.80	0.70	0.050	0.56	0.03	0.06	RHS
4	01/03/2008	10.270	1.20	0.50	0.050	0.60	0.03	0.07	RHS
5	01/03/2008	10.260	1.00	0.40	0.050	0.40	0.02	0.05	RHS
6	01/03/2008	10.245	1.40	0.60	0.050	0.84	0.04	0.10	RHS
7	01/03/2008	10.243	1.70	0.60	0.050	1.02	0.05	0.12	RHS
8	01/03/2008	10.240	0.70	0.40	0.050	0.28	0.01	0.03	RHS
9	01/03/2008	10.233	1.20	0.70	0.050	0.84	0.04	0.10	RHS
10	01/03/2008	10.100	1.10	0.60	0.050	0.66	0.03	0.08	RHS
11	01/03/2008	10.013	0.70	0.70	0.050	0.49	0.02	0.06	RHS
12	01/03/2008	10.010	0.70	0.60	0.050	0.42	0.02	0.05	RHS
13	01/03/2008	10.009	0.80	0.60	0.050	0.48	0.02	0.06	RHS
14	01/03/2008	9.920	0.90	0.60	0.050	0.54	0.03	0.06	RHS
15	01/03/2008	9.910	1.60	0.60	0.050	0.96	0.05	0.11	RHS
16	01/03/2008	9.907	1.00	0.60	0.050	0.60	0.03	0.07	RHS
17	01/03/2008	9.853	0.80	0.40	0.050	0.32	0.02	0.04	RHS
18	01/03/2008	9.850	0.90	0.50	0.050	0.45	0.02	0.05	RHS
19	01/03/2008	9.848	1.50	0.70	0.050	1.05	0.05	0.12	RHS
20	01/03/2008	9.530	1.40	0.60	0.050	0.84	0.04	0.10	RHS
21	01/03/2008	9.140	0.90	0.70	0.050	0.63	0.03	0.07	RHS
22	04/03/2008	9.553	1.30	0.50	0.050	0.65	0.03	0.08	LHS
23	04/03/2008	9.550	2.90	0.70	0.050	2.03	0.10	0.24	LHS
24	04/03/2008	9.745	0.70	0.50	0.050	0.35	0.02	0.04	LHS
25	04/03/2008	9.745	0.90	0.60	0.050	0.54	0.03	0.06	LHS
26	04/03/2008	9.750	1.00	0.90	0.050	0.90	0.05	0.10	LHS
27	04/03/2008	9.770	1.50	0.70	0.050	1.05	0.05	0.12	LHS
28	04/03/2008	9.803	1.10	0.40	0.050	0.44	0.02	0.05	LHS
29	04/03/2008	9.804	1.80	0.60	0.050	1.08	0.05	0.13	LHS
30	04/03/2008	9.805	1.00	0.60	0.050	0.60	0.03	0.07	LHS
CARRIED FORWARD :						300.34	10.78	25.02	

BROUGHT FORWARD:			-	-	-	300.34	10.78	25.02	
31	04/03/2008	9.945	1.00	0.70	0.050	0.70	0.04	0.08	LHS
32	04/03/2008	9.957	1.30	0.60	0.050	0.78	0.04	0.09	LHS
33	04/03/2008	9.960	2.20	0.80	0.050	1.76	0.09	0.20	LHS
34	04/03/2008	9.962	1.50	1.00	0.050	1.50	0.08	0.17	LHS
35	04/03/2008	9.965	1.80	0.90	0.050	1.62	0.08	0.19	LHS
36	04/03/2008	10.000	0.80	0.70	0.050	0.56	0.03	0.06	LHS
37	04/03/2008	10.000	0.70	0.60	0.050	0.42	0.02	0.05	LHS
38	04/03/2008	10.001	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	04/03/2008	10.001	1.90	0.80	0.050	1.52	0.08	0.18	LHS
40	04/03/2008	10.001	2.40	0.70	0.050	1.68	0.08	0.19	LHS
41	04/03/2008	10.003	0.90	0.60	0.050	0.54	0.03	0.06	LHS
42	04/03/2008	10.003	1.00	0.60	0.050	0.60	0.03	0.07	LHS
43	04/03/2008	10.210	1.20	0.60	0.050	0.72	0.04	0.08	LHS
44	04/03/2008	10.217	1.70	0.70	0.050	1.19	0.06	0.14	LHS
45	04/03/2008	10.220	0.90	0.80	0.050	0.72	0.04	0.08	LHS
46	05/03/2008	12.540	2.20	1.50	0.025	3.30	0.08	0.19	LHS
47	05/03/2008	12.545	3.60	1.40	0.025	5.04	0.13	0.29	LHS
48	05/03/2008	12.545	1.90	1.30	0.025	2.47	0.06	0.14	LHS
49	05/03/2008	12.550	2.20	1.20	0.025	2.64	0.07	0.15	LHS
50	05/03/2008	12.575	2.20	1.10	0.025	2.42	0.06	0.14	LHS
51	05/03/2008	12.580	1.30	3.20	0.025	4.16	0.10	0.24	LHS
52	05/03/2008	12.580	1.40	1.50	0.025	2.10	0.05	0.12	LHS
53	05/03/2008	12.580	1.40	1.20	0.025	1.68	0.04	0.10	LHS
54	05/03/2008	12.590	3.20	1.30	0.025	4.16	0.10	0.24	LHS
55	05/03/2008	13.380	1.40	0.70	0.075	0.98	0.07	0.17	LHS
56	05/03/2008	13.445	1.90	0.70	0.075	1.33	0.10	0.23	LHS
57	05/03/2008	13.460	4.20	1.50	0.025	6.30	0.16	0.37	LHS
58	05/03/2008	14.210	0.90	0.90	0.025	0.81	0.02	0.05	LHS
59	05/03/2008	14.219	0.60	0.90	0.075	0.54	0.04	0.09	LHS
60	05/03/2008	14.220	0.70	0.60	0.075	0.42	0.03	0.07	LHS
CARRIED FORWARD :						353.25	12.63	29.31	

BROUGHT FORWARD:			-	-	-	353.25	12.63	29.31	
61	05/03/2008	14.300	1.00	0.80	0.075	0.80	0.06	0.14	RHS
62	05/03/2008	12.780	1.00	0.60	0.075	0.60	0.05	0.10	RHS
63	05/03/2008	12.740	1.00	1.20	0.075	1.20	0.09	0.21	RHS
64	05/03/2008	12.450	1.20	0.70	0.075	0.84	0.06	0.15	RHS
65	05/03/2008	12.450	2.10	0.60	0.050	1.26	0.06	0.15	RHS
66	06/03/2008	16.660	2.10	0.90	0.075	1.89	0.14	0.33	RHS
67	06/03/2008	16.653	1.20	0.60	0.075	0.72	0.05	0.13	RHS
68	06/03/2008	16.640	1.10	0.60	0.075	0.66	0.05	0.11	RHS
69	06/03/2008	16.450	1.30	0.80	0.075	1.04	0.08	0.18	RHS
70	06/03/2008	16.108	3.60	0.80	0.025	2.88	0.07	0.17	RHS
71	06/03/2008	16.105	0.90	0.70	0.075	0.63	0.05	0.11	RHS
72	06/03/2008	16.105	1.10	0.70	0.075	0.77	0.06	0.13	RHS
73	06/03/2008	16.095	3.40	1.00	0.025	3.40	0.09	0.20	RHS
74	06/03/2008	16.075	1.90	0.80	0.025	1.52	0.04	0.09	RHS
75	06/03/2008	16.074	2.50	0.80	0.025	2.00	0.05	0.12	RHS
76	06/03/2008	16.074	1.20	1.30	0.025	1.56	0.04	0.09	RHS
77	06/03/2008	16.074	1.10	1.10	0.075	1.21	0.09	0.21	RHS
78	06/03/2008	16.074	0.60	0.80	0.075	0.48	0.04	0.08	RHS
79	06/03/2008	16.072	1.00	1.00	0.025	1.00	0.03	0.06	RHS
80	06/03/2008	16.064	2.40	0.80	0.025	1.92	0.05	0.11	RHS
81	06/03/2008	16.050	0.90	0.90	0.025	0.81	0.02	0.05	RHS
82	06/03/2008	16.048	1.00	0.80	0.025	0.80	0.02	0.05	RHS
83	06/03/2008	16.045	1.00	0.90	0.025	0.90	0.02	0.05	RHS
84	06/03/2008	16.040	0.90	1.20	0.025	1.08	0.03	0.06	RHS
85	06/03/2008	16.038	1.60	1.20	0.025	1.92	0.05	0.11	RHS
86	06/03/2008	16.035	1.70	0.90	0.025	1.53	0.04	0.09	RHS
87	06/03/2008	16.006	3.30	1.40	0.025	4.62	0.12	0.27	RHS
88	06/03/2008	16.000	0.90	1.20	0.025	1.08	0.03	0.06	RHS
89	06/03/2008	16.000	0.90	0.50	0.025	0.45	0.01	0.03	RHS
90	06/03/2008	15.390	1.30	0.80	0.075	1.04	0.08	0.18	RHS
CARRIED FORWARD :						393.86	14.27	33.12	

BROUGHT FORWARD:			-	-	-	393.86	14.27	33.12	
91	06/03/2008	14.910	1.00	0.40	0.075	0.40	0.03	0.07	RHS
92	06/03/2008	14.910	1.20	0.80	0.075	0.96	0.07	0.17	RHS
93	06/03/2008	14.815	1.10	0.60	0.075	0.66	0.05	0.11	RHS
94	06/03/2008	14.815	0.60	1.10	0.075	0.66	0.05	0.11	RHS
95	06/03/2008	14.400	0.70	0.50	0.075	0.35	0.03	0.06	RHS
96	06/03/2008	14.400	1.40	0.90	0.075	1.26	0.09	0.22	RHS
97	06/03/2008	0.825	9.20	1.00	0.025	9.20	0.23	0.53	LHS
98	06/03/2008	0.830	2.90	1.20	0.025	3.48	0.09	0.20	LHS
99	06/03/2008	0.838	3.50	1.20	0.075	4.20	0.32	0.73	LHS
100	06/03/2008	0.950	5.80	0.90	0.075	5.22	0.39	0.91	RHS
101	06/03/2008	0.950	2.20	0.90	0.075	1.98	0.15	0.34	RHS
102	07/03/2008	15.145	0.90	0.60	0.075	0.54	0.04	0.09	LHS
103	07/03/2008	15.150	1.00	0.70	0.075	0.70	0.05	0.12	LHS
104	07/03/2008	16.140	2.90	0.60	0.075	1.74	0.13	0.30	LHS
105	07/03/2008	16.145	1.30	0.90	0.075	1.17	0.09	0.20	LHS
106	07/03/2008	16.150	1.10	1.00	0.075	1.10	0.08	0.19	LHS
107	07/03/2008	16.177	1.90	1.00	0.025	1.90	0.05	0.11	LHS
108	07/03/2008	16.180	2.70	1.20	0.025	3.24	0.08	0.19	LHS
109	07/03/2008	16.180	3.00	0.90	0.025	2.70	0.07	0.16	LHS
110	07/03/2008	16.235	1.00	0.60	0.075	0.60	0.05	0.10	LHS
111	07/03/2008	16.240	1.30	1.00	0.075	1.30	0.10	0.23	LHS
112	07/03/2008	16.243	0.70	0.70	0.075	0.49	0.04	0.09	LHS
113	07/03/2008	16.298	1.20	0.90	0.075	1.08	0.08	0.19	LHS
114	07/03/2008	16.298	1.40	1.10	0.025	1.54	0.04	0.09	LHS
115	07/03/2008	16.298	1.50	1.10	0.025	1.65	0.04	0.10	LHS
116	07/03/2008	16.306	1.00	0.50	0.075	0.50	0.04	0.09	LHS
117	07/03/2008	16.307	1.70	1.10	0.075	1.87	0.14	0.33	LHS
118	07/03/2008	16.315	1.10	0.90	0.075	0.99	0.07	0.17	LHS
119	09/03/2008	7.650	17.20	0.60	0.025	10.32	0.26	0.60	RHS
120	09/03/2008	7.640	5.40	0.60	0.075	3.24	0.24	0.56	RHS
CARRIED FORWARD :						458.90	17.45	40.49	

BROUGHT FORWARD:			-	-	-	458.90	17.45	40.49	
121	09/03/2008	7.640	0.90	0.80	0.075	0.72	0.05	0.13	RHS
122	09/03/2008	7.635	0.90	0.70	0.025	0.63	0.02	0.04	RHS
123	09/03/2008	7.634	1.50	0.80	0.025	1.20	0.03	0.07	RHS
124	09/03/2008	7.633	1.40	0.70	0.025	0.98	0.02	0.06	RHS
125	09/03/2008	7.632	1.30	0.70	0.025	0.91	0.02	0.05	RHS
126	09/03/2008	7.631	1.50	0.60	0.025	0.90	0.02	0.05	RHS
127	09/03/2008	7.511	1.10	0.70	0.025	0.77	0.02	0.04	RHS
128	09/03/2008	7.510	3.00	0.70	0.025	2.10	0.05	0.12	RHS
129	09/03/2008	7.500	1.90	0.80	0.025	1.52	0.04	0.09	RHS
130	09/03/2008	7.500	0.80	0.50	0.025	0.40	0.01	0.02	RHS
131	09/03/2008	7.490	1.20	0.60	0.025	0.72	0.02	0.04	RHS
132	09/03/2008	7.485	1.20	0.60	0.025	0.72	0.02	0.04	RHS
133	09/03/2008	7.480	2.10	0.60	0.025	1.26	0.03	0.07	RHS
134	09/03/2008	7.479	2.10	0.70	0.025	1.47	0.04	0.09	RHS
135	09/03/2008	7.438	1.90	0.70	0.025	1.33	0.03	0.08	RHS
136	09/03/2008	7.432	1.10	0.80	0.025	0.88	0.02	0.05	RHS
137	09/03/2008	7.426	1.40	0.80	0.025	1.12	0.03	0.06	RHS
138	09/03/2008	7.420	1.50	0.80	0.025	1.20	0.03	0.07	RHS
139	09/03/2008	7.418	1.10	0.70	0.075	0.77	0.06	0.13	RHS
140	09/03/2008	7.390	2.20	0.70	0.025	1.54	0.04	0.09	RHS
141	09/03/2008	7.380	1.00	0.80	0.025	0.80	0.02	0.05	RHS
142	09/03/2008	7.372	0.80	0.80	0.025	0.64	0.02	0.04	RHS
143	09/03/2008	7.370	1.00	0.60	0.025	0.60	0.02	0.03	RHS
144	09/03/2008	7.370	2.90	0.80	0.025	2.32	0.06	0.13	RHS
145	09/03/2008	7.350	6.50	0.90	0.025	5.85	0.15	0.34	RHS
146	09/03/2008	7.345	4.80	0.80	0.025	3.84	0.10	0.22	RHS
147	09/03/2008	4.250	1.00	0.90	0.075	0.90	0.07	0.16	RHS
148	09/03/2008	2.825	2.80	0.70	0.025	1.96	0.05	0.11	RHS
149	09/03/2008	2.820	1.00	0.90	0.025	0.90	0.02	0.05	RHS
150	09/03/2008	2.818	1.70	0.80	0.025	1.36	0.03	0.08	RHS
CARRIED FORWARD :						499.21	18.57	43.10	

BROUGHT FORWARD:		-	-	-	499.21	18.57	43.10		
151	09/03/2008	2.780	1.90	1.10	0.025	2.09	0.05	0.12	RHS
152	09/03/2008	2.780	1.30	0.80	0.025	1.04	0.03	0.06	RHS
153	09/03/2008	2.778	1.00	0.90	0.025	0.90	0.02	0.05	RHS
154	09/03/2008	2.525	1.20	0.70	0.075	0.84	0.06	0.15	RHS
155	09/03/2008	2.520	1.00	1.00	0.075	1.00	0.08	0.17	RHS
156	10/03/2008	2.525	1.30	0.70	0.075	0.91	0.07	0.16	RHS
157	10/03/2008	2.520	1.20	1.00	0.075	1.20	0.09	0.21	RHS
158	10/03/2008	1.000	1.20	0.60	0.075	0.72	0.05	0.13	LHS
159	10/03/2008	1.000	0.50	0.60	0.075	0.30	0.02	0.05	LHS
160	10/03/2008	2.570	0.80	0.80	0.075	0.64	0.05	0.11	LHS
161	11/03/2008	14.340	2.30	0.80	0.025	1.84	0.05	0.11	RHS
162	11/03/2008	14.335	1.20	0.90	0.025	1.08	0.03	0.06	RHS
163	11/03/2008	13.690	1.00	0.80	0.025	0.80	0.02	0.05	RHS
164	11/03/2008	12.060	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	11/03/2008	12.130	1.10	0.70	0.050	0.77	0.04	0.09	LHS
166	11/03/2008	12.150	0.70	0.80	0.075	0.56	0.04	0.10	LHS
167	11/03/2008	12.151	1.00	1.20	0.075	1.20	0.09	0.21	LHS
168	11/03/2008	12.230	1.00	1.00	0.050	1.00	0.05	0.12	LHS
169	11/03/2008	12.470	1.20	1.20	0.050	1.44	0.07	0.17	LHS
170	11/03/2008	12.785	1.10	0.90	0.075	0.99	0.07	0.17	LHS
171	11/03/2008	12.786	1.10	0.80	0.050	0.88	0.04	0.10	LHS
172	11/03/2008	12.793	0.70	0.80	0.025	0.56	0.01	0.03	LHS
173	11/03/2008	12.793	1.10	2.10	0.025	2.31	0.06	0.13	LHS
174	11/03/2008	12.793	1.00	3.50	0.025	3.50	0.09	0.20	LHS
175	11/03/2008	12.793	0.70	0.90	0.025	0.63	0.02	0.04	LHS
176	11/03/2008	12.799	1.20	1.80	0.025	2.16	0.05	0.13	LHS
177	11/03/2008	12.800	0.80	0.80	0.025	0.64	0.02	0.04	LHS
178	11/03/2008	12.801	1.00	0.90	0.025	0.90	0.02	0.05	LHS
179	12/03/2008	13.250	0.40	0.40	0.050	0.16	0.01	0.02	RHS
180	12/03/2008	13.120	0.50	0.40	0.050	0.20	0.01	0.02	RHS
CARRIED FORWARD :					530.72	19.90	46.17		

BROUGHT FORWARD:			-	-	-	530.72	19.90	46.17	
181	12/03/2008	13.095	0.50	0.40	0.050	0.20	0.01	0.02	RHS
182	12/03/2008	13.050	1.00	0.50	0.050	0.50	0.03	0.06	RHS
183	12/03/2008	12.980	0.80	0.50	0.050	0.40	0.02	0.05	RHS
184	12/03/2008	12.970	0.70	0.60	0.025	0.42	0.01	0.02	RHS
185	12/03/2008	12.969	1.50	0.60	0.025	0.90	0.02	0.05	RHS
186	12/03/2008	12.920	2.80	0.80	0.025	2.24	0.06	0.13	RHS
187	13/03/2008	10.720	4.10	0.60	0.075	2.46	0.18	0.43	RHS
188	13/03/2008	10.721	1.20	0.80	0.075	0.96	0.07	0.17	RHS
189	13/03/2008	10.915	1.20	0.80	0.075	0.96	0.07	0.17	RHS
190	13/03/2008	10.945	0.80	0.70	0.075	0.56	0.04	0.10	RHS
191	13/03/2008	10.945	0.90	0.80	0.075	0.72	0.05	0.13	RHS
192	13/03/2008	11.010	0.70	0.60	0.075	0.42	0.03	0.07	RHS
193	13/03/2008	11.010	0.70	0.60	0.075	0.42	0.03	0.07	RHS
194	13/03/2008	11.040	1.00	0.80	0.075	0.80	0.06	0.14	RHS
195	13/03/2008	11.041	0.80	0.70	0.075	0.56	0.04	0.10	RHS
196	13/03/2008	11.042	0.60	0.80	0.075	0.48	0.04	0.08	RHS
197	13/03/2008	11.100	1.30	0.80	0.075	1.04	0.08	0.18	RHS
198	13/03/2008	11.120	1.20	0.80	0.075	0.96	0.07	0.17	RHS
199	13/03/2008	11.360	1.20	1.00	0.075	1.20	0.09	0.21	RHS
200	13/03/2008	11.361	1.00	0.90	0.075	0.90	0.07	0.16	RHS
201	13/03/2008	11.980	1.20	0.90	0.075	1.08	0.08	0.19	RHS
202	13/03/2008	11.982	0.90	0.80	0.075	0.72	0.05	0.13	RHS
203	13/03/2008	12.125	2.00	0.70	0.075	1.40	0.11	0.24	RHS
204	13/03/2008	12.125	0.60	0.50	0.075	0.30	0.02	0.05	RHS
205	13/03/2008	12.440	1.20	1.20	0.075	1.44	0.11	0.25	RHS
206	13/03/2008	13.000	2.20	0.70	0.075	1.54	0.12	0.27	RHS
207	14/03/2008	12.859	0.50	0.40	0.050	0.20	0.01	0.02	RHS
208	14/03/2008	12.859	0.40	0.50	0.050	0.20	0.01	0.02	RHS
209	14/03/2008	12.805	0.40	0.50	0.050	0.20	0.01	0.02	RHS
210	14/03/2008	12.790	0.70	0.50	0.050	0.35	0.02	0.04	RHS
CARRIED FORWARD :						555.25	21.51	49.91	

BROUGHT FORWARD:			-	-	-	555.25	21.51	49.91	
211	14/03/2008	12.720	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	14/03/2008	12.707	1.20	0.70	0.025	0.84	0.02	0.05	RHS
213	14/03/2008	12.706	1.20	0.80	0.025	0.96	0.02	0.06	RHS
214	14/03/2008	12.700	1.80	0.70	0.025	1.26	0.03	0.07	RHS
215	14/03/2008	12.695	0.80	0.70	0.025	0.56	0.01	0.03	RHS
216	14/03/2008	12.695	2.00	0.70	0.025	1.40	0.04	0.08	RHS
217	14/03/2008	12.694	2.80	0.70	0.025	1.96	0.05	0.11	RHS
218	14/03/2008	12.694	1.10	0.90	0.025	0.99	0.02	0.06	RHS
219	14/03/2008	12.690	1.60	0.80	0.025	1.28	0.03	0.07	RHS
220	14/03/2008	12.690	0.90	0.80	0.025	0.72	0.02	0.04	RHS
221	14/03/2008	12.687	1.10	0.80	0.025	0.88	0.02	0.05	RHS
222	14/03/2008	12.687	0.70	0.70	0.025	0.49	0.01	0.03	RHS
223	14/03/2008	12.687	0.80	0.80	0.025	0.64	0.02	0.04	RHS
224	14/03/2008	12.686	1.10	0.80	0.025	0.88	0.02	0.05	RHS
225	14/03/2008	12.682	0.90	0.50	0.025	0.45	0.01	0.03	RHS
226	14/03/2008	12.680	1.40	0.70	0.025	0.98	0.02	0.06	RHS
227	14/03/2008	12.673	1.70	0.60	0.025	1.02	0.03	0.06	RHS
228	14/03/2008	12.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	14/03/2008	12.150	0.50	0.40	0.050	0.20	0.01	0.02	RHS
230	14/03/2008	11.270	1.80	0.50	0.025	0.90	0.02	0.05	RHS
231	14/03/2008	10.950	1.40	0.70	0.025	0.98	0.02	0.06	RHS
232	14/03/2008	10.875	0.40	0.50	0.050	0.20	0.01	0.02	RHS
233	14/03/2008	10.720	0.30	0.40	0.050	0.12	0.01	0.01	RHS
234	14/03/2008	10.705	0.50	0.50	0.050	0.25	0.01	0.03	RHS
235	14/03/2008	10.700	0.60	0.40	0.050	0.24	0.01	0.03	RHS
236	15/03/2008	13.280	1.60	1.00	0.050	1.60	0.08	0.19	LHS
237	15/03/2008	13.281	0.70	0.60	0.050	0.42	0.02	0.05	LHS
238	15/03/2008	13.985	0.40	0.50	0.050	0.20	0.01	0.02	LHS
239	15/03/2008	14.010	1.10	0.60	0.025	0.66	0.02	0.04	LHS
240	15/03/2008	14.020	1.00	1.10	0.025	1.10	0.03	0.06	LHS
CARRIED FORWARD :						577.93	22.17	51.44	

BROUGHT FORWARD:			-	-	-	577.93	22.17	51.44	
241	15/03/2008	14.020	1.30	1.20	0.025	1.56	0.04	0.09	LHS
242	15/03/2008	14.140	1.40	0.80	0.025	1.12	0.03	0.06	LHS
243	15/03/2008	14.140	1.00	0.70	0.025	0.70	0.02	0.04	LHS
244	15/03/2008	14.141	2.50	1.10	0.025	2.75	0.07	0.16	LHS
245	15/03/2008	14.145	1.20	1.00	0.025	1.20	0.03	0.07	LHS
246	15/03/2008	14.150	0.70	0.60	0.025	0.42	0.01	0.02	LHS
247	15/03/2008	14.153	0.60	0.50	0.025	0.30	0.01	0.02	LHS
248	15/03/2008	14.155	1.70	0.70	0.025	1.19	0.03	0.07	LHS
249	15/03/2008	16.610	0.90	0.80	0.050	0.72	0.04	0.08	LHS
250	16/03/2008	14.510	0.30	0.40	0.050	0.12	0.01	0.01	RHS
251	16/03/2008	14.425	2.00	0.50	0.050	1.00	0.05	0.12	RHS
252	16/03/2008	14.420	4.10	0.90	0.025	3.69	0.09	0.21	RHS
253	16/03/2008	14.410	4.10	1.00	0.025	4.10	0.10	0.24	RHS
254	16/03/2008	14.405	1.70	0.80	0.025	1.36	0.03	0.08	RHS
255	16/03/2008	14.380	2.40	0.90	0.025	2.16	0.05	0.13	RHS
256	16/03/2008	14.300	1.00	0.40	0.050	0.40	0.02	0.05	RHS
257	16/03/2008	14.285	0.80	0.50	0.050	0.40	0.02	0.05	RHS
258	16/03/2008	14.280	2.70	0.80	0.025	2.16	0.05	0.13	RHS
259	16/03/2008	14.280	0.40	0.40	0.050	0.16	0.01	0.02	RHS
260	16/03/2008	14.274	0.70	0.40	0.025	0.28	0.01	0.02	RHS
261	16/03/2008	14.274	0.40	0.40	0.050	0.16	0.01	0.02	RHS
262	16/03/2008	14.270	0.40	0.50	0.050	0.20	0.01	0.02	RHS
263	16/03/2008	14.270	0.50	0.30	0.050	0.15	0.01	0.02	RHS
264	16/03/2008	14.250	1.00	0.60	0.025	0.60	0.02	0.03	RHS
265	16/03/2008	13.700	0.90	0.60	0.025	0.54	0.01	0.03	RHS
266	16/03/2008	13.540	0.40	0.40	0.050	0.16	0.01	0.02	RHS
267	16/03/2008	12.915	0.70	0.60	0.025	0.42	0.01	0.02	RHS
268	16/03/2008	12.914	1.70	0.50	0.025	0.85	0.02	0.05	RHS
269	16/03/2008	12.890	0.50	0.50	0.050	0.25	0.01	0.03	RHS
270	16/03/2008	12.890	0.60	0.60	0.050	0.36	0.02	0.04	RHS
CARRIED FORWARD :						607.41	23.01	53.39	

BROUGHT FORWARD:			-	-	-	607.41	23.01	53.39	
271	16/03/2008	12.890	1.10	0.70	0.025	0.77	0.02	0.04	RHS
272	16/03/2008	12.887	1.10	0.50	0.025	0.55	0.01	0.03	RHS
273	16/03/2008	12.886	0.80	0.70	0.025	0.56	0.01	0.03	RHS
274	16/03/2008	12.886	0.60	0.50	0.025	0.30	0.01	0.02	RHS
275	16/03/2008	12.883	0.50	0.40	0.025	0.20	0.01	0.01	RHS
276	16/03/2008	12.875	0.70	0.50	0.050	0.35	0.02	0.04	RHS
277	16/03/2008	12.875	0.70	0.40	0.050	0.28	0.01	0.03	RHS
278	16/03/2008	12.872	0.40	0.40	0.050	0.16	0.01	0.02	RHS
279	16/03/2008	12.860	0.50	0.50	0.050	0.25	0.01	0.03	RHS
280	17/03/2008	9.115	1.80	0.80	0.025	1.44	0.04	0.08	LHS
281	17/03/2008	9.510	1.00	0.70	0.025	0.70	0.02	0.04	LHS
282	17/03/2008	9.441	0.80	0.70	0.025	0.56	0.01	0.03	LHS
283	17/03/2008	9.446	0.80	0.70	0.025	0.56	0.01	0.03	LHS
284	17/03/2008	9.447	0.70	0.60	0.025	0.42	0.01	0.02	LHS
285	17/03/2008	9.448	0.80	0.70	0.025	0.56	0.01	0.03	LHS
286	17/03/2008	9.450	0.70	0.60	0.025	0.42	0.01	0.02	LHS
287	17/03/2008	9.506	2.60	0.80	0.025	2.08	0.05	0.12	LHS
288	17/03/2008	10.090	0.60	0.50	0.025	0.30	0.01	0.02	LHS
289	17/03/2008	10.280	0.70	0.60	0.025	0.42	0.01	0.02	LHS
290	17/03/2008	10.370	0.70	0.60	0.025	0.42	0.01	0.02	LHS
291	17/03/2008	10.380	1.00	1.00	0.025	1.00	0.03	0.06	LHS
292	17/03/2008	10.380	1.00	1.40	0.025	1.40	0.04	0.08	LHS
293	17/03/2008	10.381	0.40	1.20	0.025	0.48	0.01	0.03	LHS
294	17/03/2008	10.381	0.50	0.70	0.025	0.35	0.01	0.02	LHS
295	17/03/2008	10.381	0.70	0.60	0.025	0.42	0.01	0.02	LHS
296	17/03/2008	10.492	0.80	0.80	0.025	0.64	0.02	0.04	RHS
297	17/03/2008	10.490	0.70	0.90	0.025	0.63	0.02	0.04	RHS
298	17/03/2008	10.490	0.50	0.70	0.025	0.35	0.01	0.02	RHS
299	17/03/2008	10.490	0.90	0.60	0.025	0.54	0.01	0.03	RHS
300	17/03/2008	10.489	1.00	0.60	0.025	0.60	0.02	0.03	RHS
CARRIED FORWARD :						625.12	23.48	54.47	

BROUGHT FORWARD:			-	-	-	625.12	23.48	54.47	
301	17/03/2008	10.450	1.30	1.00	0.075	1.30	0.10	0.23	RHS
302	17/03/2008	10.415	1.00	1.20	0.025	1.20	0.03	0.07	RHS
303	17/03/2008	10.350	0.70	2.20	0.025	1.54	0.04	0.09	RHS
304	18/03/2008	16.055	2.40	0.70	0.025	1.68	0.04	0.10	LHS
305	18/03/2008	16.055	1.30	0.70	0.025	0.91	0.02	0.05	LHS
306	18/03/2008	16.275	0.50	0.30	0.050	0.15	0.01	0.02	LHS
307	18/03/2008	16.280	0.50	0.40	0.050	0.20	0.01	0.02	LHS
308	18/03/2008	16.325	1.10	1.00	0.025	1.10	0.03	0.06	LHS
309	18/03/2008	16.360	0.50	0.50	0.050	0.25	0.01	0.03	LHS
310	18/03/2008	16.362	0.50	0.40	0.050	0.20	0.01	0.02	LHS
311	18/03/2008	16.400	0.40	0.40	0.050	0.16	0.01	0.02	LHS
312	18/03/2008	16.490	0.50	0.50	0.050	0.25	0.01	0.03	LHS
313	18/03/2008	16.500	0.40	0.40	0.050	0.16	0.01	0.02	LHS
314	18/03/2008	16.916	0.40	0.60	0.050	0.24	0.01	0.03	LHS
315	18/03/2008	16.990	0.50	0.40	0.050	0.20	0.01	0.02	LHS
316	18/03/2008	17.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
317	18/03/2008	17.010	0.40	0.40	0.050	0.16	0.01	0.02	LHS
318	18/03/2008	17.015	0.60	0.40	0.050	0.24	0.01	0.03	LHS
319	18/03/2008	17.020	1.00	0.60	0.050	0.60	0.03	0.07	LHS
320	18/03/2008	17.025	0.80	0.50	0.025	0.40	0.01	0.02	LHS
321	18/03/2008	12.410	0.50	0.40	0.050	0.20	0.01	0.02	RHS
322	18/03/2008	12.408	0.40	0.60	0.050	0.24	0.01	0.03	RHS
323	18/03/2008	12.406	0.40	1.70	0.050	0.68	0.03	0.08	RHS
324	18/03/2008	12.405	0.50	0.50	0.050	0.25	0.01	0.03	RHS
325	18/03/2008	12.020	1.80	1.10	0.025	1.98	0.05	0.11	LHS
326	18/03/2008	12.021	1.40	0.50	0.025	0.70	0.02	0.04	LHS
327	18/03/2008	12.021	0.40	0.40	0.025	0.16	0.00	0.01	LHS
328	18/03/2008	12.022	0.50	0.50	0.025	0.25	0.01	0.01	LHS
329	18/03/2008	12.022	3.00	0.30	0.050	0.90	0.05	0.10	LHS
330	18/03/2008	12.022	2.00	0.50	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						642.67	24.14	56.01	

BROUGHT FORWARD:			-	-	-	642.67	24.14	56.01	
331	18/03/2008	12.027	2.50	0.40	0.050	1.00	0.05	0.12	LHS
332	18/03/2008	12.028	0.50	0.40	0.050	0.20	0.01	0.02	LHS
333	18/03/2008	12.029	2.60	0.60	0.025	1.56	0.04	0.09	LHS
334	18/03/2008	12.032	1.00	0.80	0.025	0.80	0.02	0.05	LHS
335	18/03/2008	12.033	0.60	0.30	0.050	0.18	0.01	0.02	LHS
336	18/03/2008	12.035	0.40	0.30	0.050	0.12	0.01	0.01	LHS
337	18/03/2008	12.185	1.10	1.00	0.075	1.10	0.08	0.19	LHS
338	18/03/2008	12.186	1.20	1.00	0.075	1.20	0.09	0.21	LHS
339	18/03/2008	14.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
340	18/03/2008	14.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
341	18/03/2008	14.315	0.40	0.40	0.050	0.16	0.01	0.02	LHS
342	18/03/2008	14.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
343	18/03/2008	14.325	0.40	0.40	0.050	0.16	0.01	0.02	LHS
344	18/03/2008	14.340	3.20	0.60	0.050	1.92	0.10	0.22	LHS
345	18/03/2008	14.350	0.60	0.50	0.050	0.30	0.02	0.03	LHS
346	18/03/2008	14.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
347	18/03/2008	14.760	0.60	0.50	0.050	0.30	0.02	0.03	LHS
348	18/03/2008	14.785	0.40	0.50	0.050	0.20	0.01	0.02	LHS
349	18/03/2008	14.820	0.40	0.60	0.050	0.24	0.01	0.03	LHS
350	18/03/2008	14.820	0.40	0.50	0.050	0.20	0.01	0.02	LHS
351	18/03/2008	15.240	0.40	0.40	0.050	0.16	0.01	0.02	LHS
352	18/03/2008	15.575	1.00	0.30	0.025	0.30	0.01	0.02	LHS
353	18/03/2008	16.050	1.40	0.60	0.025	0.84	0.02	0.05	LHS
354	18/03/2008	10.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
355	18/03/2008	10.385	0.40	0.50	0.025	0.20	0.01	0.01	LHS
356	18/03/2008	10.390	0.80	0.60	0.025	0.48	0.01	0.03	LHS
357	18/03/2008	10.410	0.60	0.70	0.025	0.42	0.01	0.02	LHS
358	18/03/2008	10.410	0.70	1.40	0.025	0.98	0.02	0.06	LHS
359	18/03/2008	10.460	0.80	0.70	0.025	0.56	0.01	0.03	LHS
360	18/03/2008	10.461	0.70	0.60	0.050	0.42	0.02	0.05	LHS
CARRIED FORWARD :						659.42	24.83	57.61	

BROUGHT FORWARD:			-	-	-	659.42	24.83	57.61	
361	18/03/2008	10.470	2.50	0.70	0.025	1.75	0.04	0.10	LHS
362	18/03/2008	10.485	1.10	0.70	0.025	0.77	0.02	0.04	LHS
363	18/03/2008	10.493	0.40	0.40	0.050	0.16	0.01	0.02	LHS
364	18/03/2008	10.495	0.50	0.40	0.050	0.20	0.01	0.02	LHS
365	18/03/2008	10.500	0.60	0.50	0.050	0.30	0.02	0.03	LHS
366	18/03/2008	10.500	0.70	0.60	0.025	0.42	0.01	0.02	LHS
367	18/03/2008	10.506	0.60	0.50	0.050	0.30	0.02	0.03	LHS
368	18/03/2008	10.507	0.80	0.70	0.025	0.56	0.01	0.03	LHS
369	18/03/2008	10.510	0.80	0.80	0.025	0.64	0.02	0.04	LHS
370	18/03/2008	10.515	1.00	0.70	0.025	0.70	0.02	0.04	LHS
371	18/03/2008	10.520	1.00	0.80	0.025	0.80	0.02	0.05	LHS
372	18/03/2008	10.521	0.90	0.70	0.025	0.63	0.02	0.04	LHS
373	18/03/2008	10.526	1.10	0.60	0.025	0.66	0.02	0.04	LHS
374	18/03/2008	10.532	1.40	0.70	0.025	0.98	0.02	0.06	LHS
375	18/03/2008	10.542	1.10	0.90	0.025	0.99	0.02	0.06	LHS
376	18/03/2008	10.544	1.00	0.70	0.025	0.70	0.02	0.04	LHS
377	18/03/2008	10.548	1.10	0.70	0.025	0.77	0.02	0.04	LHS
378	18/03/2008	10.558	2.00	0.70	0.025	1.40	0.04	0.08	LHS
379	18/03/2008	10.563	3.00	0.60	0.025	1.80	0.05	0.10	LHS
380	18/03/2008	10.575	1.00	0.50	0.025	0.50	0.01	0.03	LHS
381	18/03/2008	10.585	3.00	0.40	0.025	1.20	0.03	0.07	LHS
382	18/03/2008	10.615	2.00	0.40	0.025	0.80	0.02	0.05	LHS
383	18/03/2008	10.620	4.00	0.40	0.025	1.60	0.04	0.09	LHS
384	19/03/2008	16.820	1.00	1.20	0.025	1.20	0.03	0.07	RHS
385	19/03/2008	16.820	0.90	0.40	0.050	0.36	0.02	0.04	RHS
386	19/03/2008	16.892	0.70	0.90	0.025	0.63	0.02	0.04	RHS
387	19/03/2008	16.800	0.70	0.60	0.025	0.42	0.01	0.02	RHS
388	19/03/2008	16.798	1.20	0.90	0.025	1.08	0.03	0.06	RHS
389	19/03/2008	16.798	1.40	0.40	0.025	0.56	0.01	0.03	RHS
390	19/03/2008	16.790	0.60	0.60	0.025	0.36	0.01	0.02	RHS
CARRIED FORWARD :						682.66	25.44	59.04	

BROUGHT FORWARD:			-	-	-	682.66	25.44	59.04	
391	19/03/2008	16.780	0.80	0.80	0.025	0.64	0.02	0.04	RHS
392	19/03/2008	16.780	0.50	0.50	0.050	0.25	0.01	0.03	RHS
393	19/03/2008	7.220	0.40	0.50	0.050	0.20	0.01	0.02	RHS
394	19/03/2008	7.218	0.50	0.40	0.050	0.20	0.01	0.02	RHS
395	19/03/2008	7.070	0.40	0.40	0.050	0.16	0.01	0.02	RHS
396	19/03/2008	4.750	0.40	0.40	0.025	0.16	0.00	0.01	RHS
397	19/03/2008	2.780	0.70	0.50	0.025	0.35	0.01	0.02	RHS
398	19/03/2008	2.718	0.70	0.60	0.025	0.42	0.01	0.02	RHS
399	19/03/2008	2.690	0.60	0.40	0.025	0.24	0.01	0.01	RHS
400	19/03/2008	2.520	0.40	0.40	0.025	0.16	0.00	0.01	RHS
401	19/03/2008	2.520	0.50	0.40	0.050	0.20	0.01	0.02	RHS
402	19/03/2008	2.514	1.30	0.90	0.025	1.17	0.03	0.07	RHS
403	19/03/2008	2.512	0.60	0.50	0.050	0.30	0.02	0.03	RHS
404	19/03/2008	2.511	0.90	0.60	0.025	0.54	0.01	0.03	RHS
405	19/03/2008	2.508	1.00	0.70	0.025	0.70	0.02	0.04	RHS
406	19/03/2008	2.508	1.10	0.70	0.025	0.77	0.02	0.04	RHS
407	19/03/2008	2.507	0.90	0.70	0.025	0.63	0.02	0.04	RHS
408	19/03/2008	2.650	0.70	0.60	0.050	0.42	0.02	0.05	LHS
409	19/03/2008	5.450	1.80	1.20	0.025	2.16	0.05	0.13	LHS
410	20/03/2008	10.560	1.80	0.90	0.025	1.62	0.04	0.09	RHS
411	20/03/2008	10.520	1.90	0.50	0.025	0.95	0.02	0.06	RHS
412	20/03/2008	10.513	0.90	0.40	0.025	0.36	0.01	0.02	RHS
413	20/03/2008	10.500	2.60	0.50	0.025	1.30	0.03	0.08	RHS
414	20/03/2008	10.495	2.00	0.40	0.025	0.80	0.02	0.05	RHS
415	20/03/2008	10.490	2.90	0.50	0.025	1.45	0.04	0.08	RHS
416	20/03/2008	10.488	0.70	0.40	0.025	0.28	0.01	0.02	RHS
417	20/03/2008	10.485	2.00	0.50	0.025	1.00	0.03	0.06	RHS
418	20/03/2008	10.484	1.00	0.40	0.025	0.40	0.01	0.02	RHS
419	20/03/2008	10.482	1.70	0.50	0.025	0.85	0.02	0.05	RHS
420	20/03/2008	10.480	1.20	0.60	0.025	0.72	0.02	0.04	RHS
CARRIED FORWARD :						702.06	25.97	60.26	

BROUGHT FORWARD:			-	-	-	702.06	25.97	60.26	
421	20/03/2008	10.475	5.30	0.50	0.025	2.65	0.07	0.15	RHS
422	20/03/2008	10.475	1.90	0.60	0.025	1.14	0.03	0.07	RHS
423	20/03/2008	10.475	3.90	0.60	0.025	2.34	0.06	0.14	RHS
424	20/03/2008	10.470	2.60	0.60	0.025	1.56	0.04	0.09	RHS
425	20/03/2008	10.470	0.60	0.50	0.050	0.30	0.02	0.03	RHS
426	20/03/2008	10.465	1.80	0.60	0.025	1.08	0.03	0.06	RHS
427	20/03/2008	10.460	2.50	0.70	0.025	1.75	0.04	0.10	RHS
428	20/03/2008	10.454	1.80	0.80	0.025	1.44	0.04	0.08	RHS
429	20/03/2008	10.434	2.00	0.70	0.025	1.40	0.04	0.08	RHS
430	20/03/2008	10.433	1.30	0.50	0.025	0.65	0.02	0.04	RHS
431	20/03/2008	10.200	1.00	2.00	0.025	2.00	0.05	0.12	RHS
432	20/03/2008	10.200	0.80	0.70	0.025	0.56	0.01	0.03	RHS
433	20/03/2008	10.170	2.40	0.80	0.025	1.92	0.05	0.11	RHS
434	20/03/2008	10.162	1.00	0.70	0.025	0.70	0.02	0.04	RHS
435	20/03/2008	10.150	0.40	0.40	0.050	0.16	0.01	0.02	RHS
436	20/03/2008	10.120	1.60	0.70	0.025	1.12	0.03	0.06	RHS
437	20/03/2008	10.110	1.90	0.60	0.025	1.14	0.03	0.07	RHS
438	20/03/2008	10.110	0.80	0.50	0.025	0.40	0.01	0.02	RHS
439	20/03/2008	10.105	0.60	0.40	0.050	0.24	0.01	0.03	RHS
440	20/03/2008	10.102	0.80	0.70	0.025	0.56	0.01	0.03	RHS
441	20/03/2008	10.095	1.80	0.70	0.025	1.26	0.03	0.07	RHS
442	20/03/2008	16.990	1.00	0.90	0.025	0.90	0.02	0.05	RHS
443	20/03/2008	16.970	2.30	1.10	0.025	2.53	0.06	0.15	RHS
444	20/03/2008	16.750	0.40	0.80	0.025	0.32	0.01	0.02	RHS
445	20/03/2008	16.745	1.20	0.70	0.025	0.84	0.02	0.05	RHS
446	20/03/2008	16.742	2.60	0.70	0.025	1.82	0.05	0.11	RHS
447	20/03/2008	16.690	0.30	0.70	0.025	0.21	0.01	0.01	RHS
448	20/03/2008	16.689	0.80	0.90	0.025	0.72	0.02	0.04	RHS
449	20/03/2008	16.640	0.70	0.60	0.025	0.42	0.01	0.02	RHS
450	20/03/2008	16.550	0.90	0.80	0.025	0.72	0.02	0.04	RHS
CARRIED FORWARD :						734.91	26.81	62.21	

BROUGHT FORWARD:			-	-	-	734.91	26.81	62.21	
451	20/03/2008	16.490	0.30	0.40	0.050	0.12	0.01	0.01	RHS
452	20/03/2008	16.360	0.70	0.60	0.025	0.42	0.01	0.02	RHS
453	20/03/2008	16.360	1.10	1.00	0.025	1.10	0.03	0.06	RHS
454	20/03/2008	16.150	0.70	1.00	0.025	0.70	0.02	0.04	RHS
455	20/03/2008	16.145	0.40	0.40	0.050	0.16	0.01	0.02	RHS
456	20/03/2008	16.130	1.30	0.70	0.025	0.91	0.02	0.05	RHS
457	20/03/2008	16.115	1.80	0.70	0.025	1.26	0.03	0.07	RHS
458	20/03/2008	16.040	1.10	1.00	0.025	1.10	0.03	0.06	RHS
459	20/03/2008	16.010	0.70	0.60	0.025	0.42	0.01	0.02	RHS
460	20/03/2008	16.005	0.40	0.60	0.025	0.24	0.01	0.01	RHS
461	20/03/2008	14.810	0.40	0.40	0.025	0.16	0.00	0.01	RHS
462	20/03/2008	14.300	2.90	1.50	0.025	4.35	0.11	0.25	RHS
463	20/03/2008	10.590	0.30	0.50	0.050	0.15	0.01	0.02	RHS
464	20/03/2008	10.580	2.80	0.70	0.025	1.96	0.05	0.11	RHS
465	20/03/2008	10.580	3.40	0.70	0.025	2.38	0.06	0.14	RHS
466	20/03/2008	10.575	4.00	0.60	0.025	2.40	0.06	0.14	RHS
467	20/03/2008	10.575	3.40	0.40	0.025	1.36	0.03	0.08	RHS
468	20/03/2008	10.575	1.70	0.50	0.025	0.85	0.02	0.05	RHS
469	20/03/2008	10.565	0.80	0.40	0.025	0.32	0.01	0.02	RHS
470	20/03/2008	10.565	1.50	0.50	0.025	0.75	0.02	0.04	RHS
471	20/03/2008	10.565	2.20	0.70	0.025	1.54	0.04	0.09	RHS
472	21/03/2008	0.870	2.60	1.10	0.025	2.86	0.07	0.17	LHS
473	21/03/2008	0.870	1.10	1.10	0.025	1.21	0.03	0.07	LHS
474	21/03/2008	0.870	1.30	1.00	0.025	1.30	0.03	0.08	LHS
475	21/03/2008	0.870	0.70	0.70	0.025	0.49	0.01	0.03	LHS
476	21/03/2008	0.870	2.30	1.40	0.025	3.22	0.08	0.19	LHS
477	21/03/2008	0.870	2.10	1.00	0.025	2.10	0.05	0.12	LHS
478	21/03/2008	0.880	1.60	1.10	0.025	1.76	0.04	0.10	LHS
479	21/03/2008	0.880	1.40	1.30	0.025	1.82	0.05	0.11	LHS
480	21/03/2008	0.880	1.90	1.00	0.025	1.90	0.05	0.11	LHS
CARRIED FORWARD :						774.22	27.80	64.51	

BROUGHT FORWARD:			-	-	-	774.22	27.80	64.51	
481	21/03/2008	0.883	1.50	1.00	0.025	1.50	0.04	0.09	LHS
482	21/03/2008	12.020	2.40	1.10	0.025	2.64	0.07	0.15	LHS
483	21/03/2008	12.020	0.80	2.10	0.025	1.68	0.04	0.10	LHS
484	21/03/2008	12.025	4.30	1.10	0.025	4.73	0.12	0.27	LHS
485	21/03/2008	12.030	6.00	0.70	0.025	4.20	0.11	0.24	LHS
486	21/03/2008	12.035	3.10	1.20	0.025	3.72	0.09	0.22	LHS
487	21/03/2008	12.036	1.40	0.70	0.025	0.98	0.02	0.06	LHS
488	21/03/2008	14.450	3.80	0.70	0.025	2.66	0.07	0.15	RHS
489	21/03/2008	10.325	1.60	0.90	0.025	1.44	0.04	0.08	RHS
490	21/03/2008	10.320	1.40	0.90	0.025	1.26	0.03	0.07	RHS
491	21/03/2008	0.990	5.50	0.80	0.025	4.40	0.11	0.26	RHS
492	21/03/2008	0.960	2.40	0.80	0.025	1.92	0.05	0.11	RHS
493	21/03/2008	0.960	2.00	2.50	0.025	5.00	0.13	0.29	RHS
494	21/03/2008	0.960	1.60	0.70	0.025	1.12	0.03	0.06	RHS
495	21/03/2008	0.960	0.90	0.80	0.025	0.72	0.02	0.04	RHS
496	21/03/2008	0.955	1.40	0.90	0.025	1.26	0.03	0.07	RHS
497	21/03/2008	0.955	5.30	1.10	0.025	5.83	0.15	0.34	RHS
498	21/03/2008	0.955	2.60	0.60	0.025	1.56	0.04	0.09	RHS
499	25/03/2008	13.670	1.60	0.90	0.025	1.44	0.04	0.08	RHS
500	25/03/2008	13.668	1.40	0.50	0.025	0.70	0.02	0.04	RHS
501	25/03/2008	11.310	1.00	1.30	0.025	1.30	0.03	0.08	RHS
502	25/03/2008	11.300	0.90	1.20	0.025	1.08	0.03	0.06	RHS
503	25/03/2008	11.300	0.60	0.60	0.025	0.36	0.01	0.02	RHS
504	25/03/2008	11.300	0.40	0.40	0.025	0.16	0.00	0.01	RHS
505	25/03/2008	11.160	1.00	0.50	0.025	0.50	0.01	0.03	RHS
506	25/03/2008	11.158	1.00	0.80	0.025	0.80	0.02	0.05	RHS
507	25/03/2008	11.158	1.00	0.50	0.025	0.50	0.01	0.03	RHS
508	25/03/2008	11.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
509	25/03/2008	9.870	1.70	1.00	0.025	1.70	0.04	0.10	RHS
510	25/03/2008	9.860	2.20	0.90	0.025	1.98	0.05	0.11	RHS
CARRIED FORWARD :						831.61	29.24	67.86	

BROUGHT FORWARD:			-	-	-	831.61	29.24	67.86	
511	25/03/2008	9.820	0.80	1.30	0.025	1.04	0.03	0.06	RHS
512	25/03/2008	9.820	0.90	1.20	0.025	1.08	0.03	0.06	RHS
513	25/03/2008	9.812	1.50	0.70	0.025	1.05	0.03	0.06	RHS
514	25/03/2008	9.808	1.00	0.60	0.025	0.60	0.02	0.03	RHS
515	25/03/2008	9.740	0.70	1.20	0.025	0.84	0.02	0.05	RHS
516	25/03/2008	9.739	2.20	1.20	0.025	2.64	0.07	0.15	RHS
517	25/03/2008	9.730	1.20	0.60	0.025	0.72	0.02	0.04	RHS
518	25/03/2008	9.610	0.50	0.50	0.025	0.25	0.01	0.01	RHS
519	25/03/2008	9.500	0.50	0.40	0.050	0.20	0.01	0.02	RHS
520	25/03/2008	9.450	1.10	0.50	0.025	0.55	0.01	0.03	RHS
521	25/03/2008	9.445	0.40	0.40	0.050	0.16	0.01	0.02	RHS
522	25/03/2008	9.440	0.80	0.70	0.050	0.56	0.03	0.06	RHS
523	25/03/2008	9.430	0.40	0.40	0.050	0.16	0.01	0.02	RHS
524	25/03/2008	9.160	0.40	0.50	0.050	0.20	0.01	0.02	RHS
525	25/03/2008	9.160	0.40	0.70	0.050	0.28	0.01	0.03	RHS
526	25/03/2008	8.825	0.40	0.40	0.050	0.16	0.01	0.02	RHS
527	26/03/2008	12.280	1.20	1.40	0.025	1.68	0.04	0.10	LHS
528	26/03/2008	12.280	0.70	1.30	0.025	0.91	0.02	0.05	LHS
529	26/03/2008	12.435	1.30	1.40	0.025	1.82	0.05	0.11	LHS
530	26/03/2008	12.435	1.00	1.20	0.025	1.20	0.03	0.07	LHS
531	26/03/2008	12.440	2.10	1.20	0.025	2.52	0.06	0.15	LHS
532	26/03/2008	12.440	1.80	2.50	0.025	4.50	0.11	0.26	RHS
533	26/03/2008	12.440	1.50	1.40	0.025	2.10	0.05	0.12	RHS
534	26/03/2008	12.440	1.30	0.70	0.025	0.91	0.02	0.05	RHS
535	26/03/2008	12.440	1.40	0.70	0.025	0.98	0.02	0.06	RHS
536	26/03/2008	12.440	1.90	1.10	0.025	2.09	0.05	0.12	RHS
537	26/03/2008	10.891	0.90	1.00	0.025	0.90	0.02	0.05	RHS
538	26/03/2008	10.890	0.80	0.90	0.025	0.72	0.02	0.04	RHS
539	26/03/2008	10.889	1.10	1.70	0.025	1.87	0.05	0.11	RHS
540	26/03/2008	10.880	0.70	0.80	0.025	0.56	0.01	0.03	RHS
CARRIED FORWARD :						864.86	30.12	69.89	

BROUGHT FORWARD:			-	-	-	864.86	30.12	69.89	
541	26/03/2008	10.880	1.20	1.20	0.025	1.44	0.04	0.08	RHS
542	26/03/2008	10.370	0.70	0.60	0.025	0.42	0.01	0.02	RHS
543	26/03/2008	10.360	1.10	0.70	0.025	0.77	0.02	0.04	RHS
544	26/03/2008	10.360	1.10	0.80	0.025	0.88	0.02	0.05	RHS
545	26/03/2008	10.360	3.10	1.00	0.025	3.10	0.08	0.18	RHS
546	26/03/2008	10.360	0.90	0.70	0.025	0.63	0.02	0.04	RHS
547	26/03/2008	10.360	0.70	0.90	0.025	0.63	0.02	0.04	RHS
548	26/03/2008	10.360	0.90	0.80	0.025	0.72	0.02	0.04	RHS
549	26/03/2008	10.350	0.40	0.40	0.050	0.16	0.01	0.02	RHS
550	26/03/2008	10.345	0.50	0.60	0.050	0.30	0.02	0.03	RHS
551	26/03/2008	10.345	0.40	0.40	0.050	0.16	0.01	0.02	RHS
552	26/03/2008	10.330	0.70	0.80	0.025	0.56	0.01	0.03	RHS
TOTAL :						874.63	30.38	70.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	272.68	13.01	30.17	
1	07/03/2008	5.151	1.50	1.10	0.075	1.65	0.12	0.29	RHS
2	07/03/2008	5.150	1.20	1.00	0.075	1.20	0.09	0.21	RHS
3	07/03/2008	5.150	0.60	0.80	0.075	0.48	0.04	0.08	RHS
4	11/03/2008	2.000	0.80	1.10	0.025	0.88	0.02	0.05	LHS
5	11/03/2008	5.140	1.40	1.10	0.025	1.54	0.04	0.09	LHS
6	11/03/2008	5.140	0.90	0.80	0.025	0.72	0.02	0.04	LHS
7	11/03/2008	5.210	0.50	3.60	0.025	1.80	0.05	0.10	LHS
8	11/03/2008	5.360	0.50	0.60	0.025	0.30	0.01	0.02	LHS
9	11/03/2008	5.390	0.50	0.50	0.025	0.25	0.01	0.01	LHS
10	11/03/2008	5.300	0.40	0.40	0.025	0.16	0.00	0.01	LHS
11	11/03/2008	5.520	0.80	0.80	0.025	0.64	0.02	0.04	LHS
12	11/03/2008	5.525	1.10	0.80	0.025	0.88	0.02	0.05	LHS
13	11/03/2008	5.530	0.80	0.80	0.025	0.64	0.02	0.04	LHS
14	11/03/2008	5.600	0.70	0.60	0.025	0.42	0.01	0.02	LHS
15	11/03/2008	5.606	0.90	0.60	0.025	0.54	0.01	0.03	LHS
16	11/03/2008	5.650	0.40	0.40	0.025	0.16	0.00	0.01	LHS
17	11/03/2008	5.685	1.60	0.80	0.025	1.28	0.03	0.07	LHS
18	11/03/2008	5.697	1.00	0.90	0.025	0.90	0.02	0.05	LHS
19	11/03/2008	5.700	1.20	0.90	0.025	1.08	0.03	0.06	LHS
20	11/03/2008	5.120	1.70	0.60	0.025	1.02	0.03	0.06	LHS
21	11/03/2008	8.450	0.80	0.60	0.025	0.48	0.01	0.03	RHS
22	11/03/2008	5.650	0.50	0.50	0.050	0.25	0.01	0.03	RHS
23	11/03/2008	5.642	0.60	0.80	0.025	0.48	0.01	0.03	RHS
24	11/03/2008	5.606	2.10	0.80	0.025	1.68	0.04	0.10	RHS
25	11/03/2008	5.520	0.50	0.50	0.025	0.25	0.01	0.01	RHS
26	11/03/2008	5.400	0.50	0.60	0.025	0.30	0.01	0.02	RHS
27	11/03/2008	5.440	1.40	0.90	0.025	1.26	0.03	0.07	RHS
28	11/03/2008	5.437	1.20	1.20	0.025	1.44	0.04	0.08	RHS
29	11/03/2008	5.210	5.40	0.40	0.025	2.16	0.05	0.13	RHS
30	19/03/2008	5.150	0.80	0.70	0.075	0.56	0.04	0.10	RHS
CARRIED FORWARD :						298.08	13.85	32.11	

BROUGHT FORWARD:			-	-	-	298.08	13.85	32.11	
31	19/03/2008	5.150	0.90	0.90	0.050	0.81	0.04	0.09	RHS
TOTAL :						298.89	13.89	32.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	0.00	0.00	0.00	
1	10/03/2008	0.193	1.20	0.70	0.075	0.84	0.06	0.15	LHS
2	16/03/2008	0.290	1.00	1.10	0.075	1.10	0.08	0.19	RHS
3	16/03/2008	0.290	3.20	1.30	0.050	4.16	0.21	0.48	RHS
4	16/03/2008	0.289	0.80	0.70	0.050	0.56	0.03	0.06	RHS
5	16/03/2008	0.289	2.10	0.90	0.050	1.89	0.09	0.22	RHS
6	16/03/2008	0.280	3.20	1.10	0.025	3.52	0.09	0.20	RHS
TOTAL :						12.07	0.56	1.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	236.67	9.83	22.80	
1	01/03/2008	30.754	1.40	0.90	0.050	1.26	0.06	0.15	LHS
2	01/03/2008	30.755	0.90	0.80	0.050	0.72	0.04	0.08	LHS
3	01/03/2008	30.800	2.60	0.70	0.050	1.82	0.09	0.21	LHS
4	01/03/2008	30.805	1.70	0.50	0.050	0.85	0.04	0.10	LHS
5	01/03/2008	30.810	2.40	0.60	0.050	1.44	0.07	0.17	LHS
6	01/03/2008	34.180	2.00	0.90	0.050	1.80	0.09	0.21	LHS
7	01/03/2008	34.190	1.40	1.00	0.050	1.40	0.07	0.16	LHS
8	01/03/2008	34.275	1.20	0.80	0.050	0.96	0.05	0.11	LHS
9	01/03/2008	34.285	1.80	0.50	0.050	0.90	0.05	0.10	LHS
10	01/03/2008	34.360	1.40	0.90	0.050	1.26	0.06	0.15	LHS
11	01/03/2008	34.360	0.60	0.50	0.050	0.30	0.02	0.03	LHS
12	01/03/2008	34.965	1.90	1.10	0.050	2.09	0.10	0.24	LHS
13	01/03/2008	34.965	3.10	0.80	0.050	2.48	0.12	0.29	LHS
14	01/03/2008	35.170	2.10	0.90	0.050	1.89	0.09	0.22	LHS
15	01/03/2008	35.150	1.10	0.90	0.050	0.99	0.05	0.11	RHS
16	01/03/2008	34.972	1.30	0.70	0.050	0.91	0.05	0.11	RHS
17	01/03/2008	34.970	1.60	1.00	0.050	1.60	0.08	0.19	RHS
18	01/03/2008	34.675	1.40	0.90	0.050	1.26	0.06	0.15	RHS
19	01/03/2008	33.480	1.80	1.00	0.050	1.80	0.09	0.21	RHS
20	01/03/2008	32.980	2.60	1.30	0.050	3.38	0.17	0.39	RHS
21	01/03/2008	32.975	3.00	1.20	0.050	3.60	0.18	0.42	RHS
22	01/03/2008	32.973	2.30	1.20	0.050	2.76	0.14	0.32	RHS
23	06/03/2008	35.960	1.80	1.10	0.075	1.98	0.15	0.34	RHS
24	10/03/2008	31.980	1.20	0.80	0.050	0.96	0.05	0.11	LHS
25	10/03/2008	31.981	1.00	1.00	0.050	1.00	0.05	0.12	LHS
26	12/03/2008	33.480	1.70	0.70	0.025	1.19	0.03	0.07	LHS
27	12/03/2008	33.482	1.20	0.70	0.025	0.84	0.02	0.05	LHS
28	12/03/2008	33.485	1.10	0.70	0.025	0.77	0.02	0.04	LHS
29	12/03/2008	33.650	0.40	0.40	0.025	0.16	0.00	0.01	LHS
30	12/03/2008	33.655	1.20	0.80	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						280.00	11.95	27.71	

BROUGHT FORWARD:			-	-	-	280.00	11.95	27.71	
31	12/03/2008	33.655	1.30	0.40	0.025	0.52	0.01	0.03	LHS
32	12/03/2008	33.740	0.50	0.40	0.050	0.20	0.01	0.02	LHS
33	12/03/2008	33.750	0.50	0.50	0.050	0.25	0.01	0.03	LHS
34	12/03/2008	33.800	0.60	0.50	0.050	0.30	0.02	0.03	LHS
35	12/03/2008	33.800	0.60	0.40	0.050	0.24	0.01	0.03	LHS
36	12/03/2008	33.802	0.80	0.60	0.050	0.48	0.02	0.06	LHS
37	12/03/2008	33.807	0.90	0.60	0.025	0.54	0.01	0.03	LHS
38	12/03/2008	33.950	0.40	0.40	0.025	0.16	0.00	0.01	LHS
39	12/03/2008	34.006	0.40	0.40	0.050	0.16	0.01	0.02	LHS
40	12/03/2008	34.160	0.50	0.40	0.025	0.20	0.01	0.01	LHS
41	12/03/2008	34.180	3.50	1.00	0.025	3.50	0.09	0.20	LHS
42	12/03/2008	34.184	1.10	0.60	0.025	0.66	0.02	0.04	LHS
43	12/03/2008	34.250	0.50	0.40	0.025	0.20	0.01	0.01	LHS
44	12/03/2008	34.251	1.10	0.60	0.025	0.66	0.02	0.04	LHS
45	12/03/2008	34.300	1.00	0.50	0.025	0.50	0.01	0.03	LHS
46	12/03/2008	34.300	0.80	0.80	0.025	0.64	0.02	0.04	LHS
47	12/03/2008	34.300	1.20	0.90	0.025	1.08	0.03	0.06	LHS
48	12/03/2008	34.306	0.90	0.80	0.025	0.72	0.02	0.04	LHS
49	12/03/2008	34.590	0.70	0.60	0.025	0.42	0.01	0.02	LHS
50	12/03/2008	34.591	0.80	0.60	0.025	0.48	0.01	0.03	LHS
51	12/03/2008	34.592	1.00	0.70	0.025	0.70	0.02	0.04	LHS
52	12/03/2008	34.625	0.40	0.40	0.050	0.16	0.01	0.02	LHS
53	12/03/2008	34.628	0.60	0.40	0.025	0.24	0.01	0.01	LHS
54	12/03/2008	34.630	0.80	0.70	0.025	0.56	0.01	0.03	LHS
55	12/03/2008	34.630	0.80	0.80	0.025	0.64	0.02	0.04	LHS
56	12/03/2008	34.631	1.90	0.80	0.025	1.52	0.04	0.09	LHS
57	12/03/2008	34.632	0.70	0.60	0.025	0.42	0.01	0.02	LHS
58	12/03/2008	34.632	2.20	0.90	0.025	1.98	0.05	0.11	LHS
59	12/03/2008	34.650	1.20	0.80	0.025	0.96	0.02	0.06	LHS
60	12/03/2008	34.650	1.10	0.80	0.050	0.88	0.04	0.10	LHS
CARRIED FORWARD :						299.97	12.51	29.03	

BROUGHT FORWARD:			-	-	-	299.97	12.51	29.03	
61	12/03/2008	35.150	1.00	0.80	0.025	0.80	0.02	0.05	RHS
62	12/03/2008	35.147	1.10	0.60	0.025	0.66	0.02	0.04	RHS
63	12/03/2008	35.146	1.00	0.80	0.025	0.80	0.02	0.05	RHS
64	12/03/2008	34.700	1.00	0.80	0.025	0.80	0.02	0.05	RHS
65	12/03/2008	34.570	3.00	0.70	0.025	2.10	0.05	0.12	RHS
66	12/03/2008	34.488	3.20	0.80	0.025	2.56	0.06	0.15	RHS
67	12/03/2008	34.490	0.60	0.50	0.050	0.30	0.02	0.03	RHS
68	12/03/2008	33.510	2.00	0.70	0.025	1.40	0.04	0.08	RHS
69	12/03/2008	33.480	0.60	0.50	0.025	0.30	0.01	0.02	RHS
70	12/03/2008	33.050	1.00	0.90	0.025	0.90	0.02	0.05	RHS
71	12/03/2008	33.040	0.40	0.30	0.050	0.12	0.01	0.01	RHS
72	12/03/2008	33.040	1.20	0.50	0.025	0.60	0.02	0.03	RHS
73	12/03/2008	32.950	0.40	0.40	0.050	0.16	0.01	0.02	RHS
74	12/03/2008	32.944	0.40	0.50	0.050	0.20	0.01	0.02	RHS
75	12/03/2008	32.860	0.70	0.50	0.025	0.35	0.01	0.02	RHS
76	12/03/2008	32.860	0.60	0.40	0.050	0.24	0.01	0.03	RHS
77	12/03/2008	32.560	1.20	0.40	0.025	0.48	0.01	0.03	RHS
78	12/03/2008	32.480	0.80	0.60	0.025	0.48	0.01	0.03	RHS
79	12/03/2008	32.348	1.00	0.40	0.025	0.40	0.01	0.02	RHS
80	12/03/2008	32.390	0.60	0.50	0.025	0.30	0.01	0.02	RHS
81	12/03/2008	32.390	0.60	0.60	0.050	0.36	0.02	0.04	RHS
82	12/03/2008	32.387	1.40	0.40	0.025	0.56	0.01	0.03	RHS
83	12/03/2008	32.315	0.90	0.40	0.025	0.36	0.01	0.02	RHS
84	12/03/2008	32.314	0.80	0.40	0.025	0.32	0.01	0.02	RHS
85	12/03/2008	32.310	3.00	0.70	0.025	2.10	0.05	0.12	RHS
86	12/03/2008	31.705	0.50	0.50	0.025	0.25	0.01	0.01	LHS
87	12/03/2008	31.880	7.80	1.00	0.025	7.80	0.20	0.45	LHS
88	12/03/2008	31.890	0.80	0.80	0.025	0.64	0.02	0.04	LHS
89	12/03/2008	31.890	2.30	1.00	0.025	2.30	0.06	0.13	LHS
90	12/03/2008	32.104	0.50	0.40	0.025	0.20	0.01	0.01	LHS
CARRIED FORWARD :						328.81	13.27	30.78	

BROUGHT FORWARD:			-	-	-	328.81	13.27	30.78	
91	12/03/2008	32.740	0.60	0.60	0.025	0.36	0.01	0.02	LHS
92	12/03/2008	32.741	0.70	0.70	0.025	0.49	0.01	0.03	LHS
93	12/03/2008	32.850	0.80	0.70	0.025	0.56	0.01	0.03	LHS
94	12/03/2008	32.910	0.70	0.60	0.025	0.42	0.01	0.02	LHS
95	12/03/2008	32.920	0.50	0.50	0.025	0.25	0.01	0.01	LHS
96	12/03/2008	32.920	0.50	0.40	0.050	0.20	0.01	0.02	LHS
97	12/03/2008	32.930	0.70	0.60	0.025	0.42	0.01	0.02	LHS
98	12/03/2008	32.931	1.20	0.70	0.025	0.84	0.02	0.05	LHS
99	12/03/2008	32.932	1.90	0.80	0.025	1.52	0.04	0.09	LHS
100	12/03/2008	32.980	1.10	0.60	0.025	0.66	0.02	0.04	LHS
101	12/03/2008	33.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	12/03/2008	33.192	0.60	0.50	0.025	0.30	0.01	0.02	LHS
103	12/03/2008	33.200	0.60	0.40	0.050	0.24	0.01	0.03	LHS
104	12/03/2008	33.200	3.80	0.80	0.025	3.04	0.08	0.18	LHS
105	12/03/2008	33.309	0.50	0.40	0.050	0.20	0.01	0.02	LHS
106	12/03/2008	33.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	12/03/2008	33.460	2.00	0.40	0.025	0.80	0.02	0.05	LHS
108	12/03/2008	33.466	0.50	0.40	0.025	0.20	0.01	0.01	LHS
109	12/03/2008	33.466	0.50	0.50	0.025	0.25	0.01	0.01	LHS
110	12/03/2008	33.467	0.50	0.40	0.025	0.20	0.01	0.01	LHS
111	12/03/2008	33.468	1.00	0.70	0.025	0.70	0.02	0.04	LHS
112	12/03/2008	33.469	1.00	0.80	0.025	0.80	0.02	0.05	LHS
113	12/03/2008	33.469	3.40	0.60	0.025	2.04	0.05	0.12	LHS
114	12/03/2008	33.472	4.80	0.70	0.025	3.36	0.08	0.19	LHS
115	12/03/2008	33.480	1.60	0.60	0.025	0.96	0.02	0.06	LHS
116	18/03/2008	30.855	2.00	1.10	0.025	2.20	0.06	0.13	RHS
117	18/03/2008	30.755	2.10	1.20	0.025	2.52	0.06	0.15	RHS
118	18/03/2008	30.750	3.60	1.10	0.025	3.96	0.10	0.23	RHS
119	18/03/2008	30.697	2.60	0.80	0.025	2.08	0.05	0.12	RHS
120	18/03/2008	30.645	2.30	1.10	0.025	2.53	0.06	0.15	RHS
CARRIED FORWARD :						361.41	14.11	32.74	

BROUGHT FORWARD:		-	-	-	361.41	14.11	32.74		
121	18/03/2008	30.600	1.10	0.80	0.025	0.88	0.02	0.05	RHS
122	18/03/2008	30.585	3.80	0.90	0.025	3.42	0.09	0.20	RHS
123	18/03/2008	30.545	1.10	0.70	0.025	0.77	0.02	0.04	RHS
124	18/03/2008	30.530	1.20	0.90	0.025	1.08	0.03	0.06	RHS
125	18/03/2008	30.525	1.80	0.70	0.025	1.26	0.03	0.07	RHS
126	18/03/2008	30.525	0.80	1.20	0.025	0.96	0.02	0.06	RHS
127	18/03/2008	30.518	1.50	0.70	0.025	1.05	0.03	0.06	RHS
128	18/03/2008	30.460	5.80	0.90	0.025	5.22	0.13	0.30	RHS
129	18/03/2008	30.456	4.10	0.90	0.025	3.69	0.09	0.21	RHS
130	18/03/2008	30.447	1.30	0.90	0.025	1.17	0.03	0.07	RHS
131	18/03/2008	30.447	2.20	1.20	0.025	2.64	0.07	0.15	RHS
132	18/03/2008	30.410	1.10	0.60	0.025	0.66	0.02	0.04	RHS
133	18/03/2008	30.410	1.80	0.90	0.025	1.62	0.04	0.09	RHS
134	18/03/2008	30.400	0.40	0.40	0.050	0.16	0.01	0.02	RHS
135	18/03/2008	35.780	1.10	0.90	0.025	0.99	0.02	0.06	LHS
136	18/03/2008	35.790	1.10	1.00	0.025	1.10	0.03	0.06	LHS
137	18/03/2008	35.784	0.40	0.40	0.050	0.16	0.01	0.02	RHS
138	18/03/2008	35.760	1.30	0.90	0.025	1.17	0.03	0.07	RHS
139	18/03/2008	31.807	1.40	0.90	0.025	1.26	0.03	0.07	RHS
140	18/03/2008	31.793	3.70	0.90	0.025	3.33	0.08	0.19	RHS
141	18/03/2008	31.793	2.70	1.10	0.025	2.97	0.07	0.17	RHS
142	18/03/2008	31.502	2.10	0.90	0.025	1.89	0.05	0.11	RHS
143	18/03/2008	31.440	1.30	0.80	0.025	1.04	0.03	0.06	RHS
144	18/03/2008	31.440	2.70	0.80	0.025	2.16	0.05	0.13	RHS
145	18/03/2008	31.435	2.40	0.80	0.025	1.92	0.05	0.11	RHS
146	18/03/2008	31.430	1.70	0.80	0.025	1.36	0.03	0.08	RHS
147	18/03/2008	31.430	6.20	0.80	0.025	4.96	0.12	0.29	RHS
148	18/03/2008	31.420	3.10	1.00	0.025	3.10	0.08	0.18	RHS
149	18/03/2008	31.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
150	18/03/2008	31.290	0.90	0.40	0.025	0.36	0.01	0.02	RHS
CARRIED FORWARD :					414.01	15.44	35.82		

BROUGHT FORWARD:		-	-	-	414.01	15.44	35.82		
151	18/03/2008	31.290	1.20	0.80	0.025	0.96	0.02	0.06	RHS
152	18/03/2008	31.280	1.30	0.80	0.025	1.04	0.03	0.06	RHS
153	18/03/2008	31.280	1.20	0.90	0.025	1.08	0.03	0.06	RHS
154	18/03/2008	31.275	5.10	0.80	0.025	4.08	0.10	0.24	RHS
155	18/03/2008	31.266	1.80	0.70	0.025	1.26	0.03	0.07	RHS
156	18/03/2008	31.260	2.00	0.80	0.025	1.60	0.04	0.09	RHS
157	18/03/2008	31.198	2.70	0.70	0.025	1.89	0.05	0.11	RHS
158	18/03/2008	31.195	1.40	0.60	0.025	0.84	0.02	0.05	RHS
159	18/03/2008	31.150	0.40	0.40	0.025	0.16	0.00	0.01	RHS
160	18/03/2008	30.990	3.80	0.90	0.025	3.42	0.09	0.20	RHS
161	18/03/2008	30.990	3.40	0.80	0.025	2.72	0.07	0.16	RHS
162	18/03/2008	30.985	2.60	0.80	0.025	2.08	0.05	0.12	RHS
163	18/03/2008	30.984	3.40	0.80	0.025	2.72	0.07	0.16	RHS
164	18/03/2008	30.983	3.20	0.90	0.025	2.88	0.07	0.17	RHS
165	18/03/2008	30.978	1.20	0.70	0.025	0.84	0.02	0.05	RHS
166	18/03/2008	30.963	2.30	0.80	0.025	1.84	0.05	0.11	RHS
167	18/03/2008	30.885	3.40	0.80	0.025	2.72	0.07	0.16	RHS
168	18/03/2008	30.865	2.70	0.70	0.025	1.89	0.05	0.11	RHS
TOTAL :						448.03	16.29	37.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN
ROUTE NO. 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	385.67	15.32	35.55	
1	01/03/2008	39.800	1.00	1.00	0.075	1.00	0.08	0.17	RHS
2	01/03/2008	39.804	0.60	0.60	0.050	0.36	0.02	0.04	RHS
3	01/03/2008	38.808	1.00	0.80	0.050	0.80	0.04	0.09	RHS
4	01/03/2008	38.810	2.10	1.00	0.050	2.10	0.11	0.24	RHS
5	01/03/2008	40.102	1.00	0.80	0.050	0.80	0.04	0.09	LHS
6	01/03/2008	40.103	0.80	0.80	0.050	0.64	0.03	0.07	LHS
7	01/03/2008	40.106	2.10	0.80	0.050	1.68	0.08	0.19	LHS
8	01/03/2008	40.108	1.00	0.60	0.050	0.60	0.03	0.07	LHS
9	01/03/2008	40.110	1.00	0.80	0.050	0.80	0.04	0.09	LHS
10	01/03/2008	40.112	2.60	0.60	0.050	1.56	0.08	0.18	LHS
11	01/03/2008	40.114	1.80	0.60	0.050	1.08	0.05	0.13	LHS
12	01/03/2008	40.116	0.80	0.60	0.050	0.48	0.02	0.06	LHS
13	01/03/2008	40.118	0.40	0.40	0.050	0.16	0.01	0.02	LHS
14	01/03/2008	40.119	0.60	0.60	0.050	0.36	0.02	0.04	LHS
15	01/03/2008	40.120	0.60	0.60	0.050	0.36	0.02	0.04	RHS
16	01/03/2008	40.126	0.60	0.60	0.050	0.36	0.02	0.04	RHS
17	01/03/2008	42.035	3.60	1.00	0.050	3.60	0.18	0.42	LHS
18	01/03/2008	42.036	3.20	1.00	0.050	3.20	0.16	0.37	LHS
19	01/03/2008	42.038	1.40	0.80	0.050	1.12	0.06	0.13	LHS
20	01/03/2008	42.039	2.60	1.00	0.050	2.60	0.13	0.30	LHS
21	01/03/2008	42.040	2.80	1.00	0.050	2.80	0.14	0.32	LHS
22	01/03/2008	42.110	2.00	0.40	0.050	0.80	0.04	0.09	LHS
23	01/03/2008	42.112	1.40	0.80	0.050	1.12	0.06	0.13	LHS
24	01/03/2008	42.114	1.00	0.80	0.050	0.80	0.04	0.09	RHS
25	01/03/2008	41.750	3.40	0.80	0.050	2.72	0.14	0.32	RHS
26	02/03/2008	38.530	4.70	1.10	0.025	5.17	0.13	0.30	LHS
27	02/03/2008	38.545	6.20	0.90	0.025	5.58	0.14	0.32	LHS
28	02/03/2008	38.550	21.10	1.10	0.025	23.21	0.58	1.35	LHS
29	02/03/2008	38.606	1.60	1.10	0.025	1.76	0.04	0.10	LHS
30	02/03/2008	38.702	2.50	1.10	0.025	2.75	0.07	0.16	LHS
CARRIED FORWARD :						456.04	17.90	41.54	

BROUGHT FORWARD:		-	-	-	456.04	17.90	41.54		
31	02/03/2008	38.750	1.20	0.90	0.025	1.08	0.03	0.06	LHS
32	02/03/2008	38.751	3.50	1.00	0.025	3.50	0.09	0.20	LHS
33	02/03/2008	39.680	2.40	0.70	0.025	1.68	0.04	0.10	LHS
34	02/03/2008	39.693	1.80	1.00	0.025	1.80	0.05	0.10	LHS
35	02/03/2008	39.708	1.40	1.00	0.025	1.40	0.04	0.08	LHS
36	02/03/2008	39.709	2.00	0.80	0.025	1.60	0.04	0.09	LHS
37	02/03/2008	39.715	2.30	0.80	0.025	1.84	0.05	0.11	LHS
38	02/03/2008	39.715	1.20	0.90	0.025	1.08	0.03	0.06	LHS
39	02/03/2008	39.728	2.70	1.00	0.025	1.20	0.03	0.07	LHS
40	02/03/2008	39.730	1.90	1.00	0.025	2.70	0.07	0.16	LHS
41	02/03/2008	39.745	1.50	0.90	0.025	1.71	0.04	0.10	LHS
42	02/03/2008	40.760	1.60	1.00	0.025	1.50	0.04	0.09	LHS
43	02/03/2008	40.768	4.30	1.00	0.025	1.60	0.04	0.09	LHS
44	02/03/2008	40.776	1.90	1.10	0.025	4.73	0.12	0.27	LHS
45	02/03/2008	40.790	1.10	0.90	0.025	1.71	0.04	0.10	LHS
46	02/03/2008	40.792	1.80	0.80	0.025	0.88	0.02	0.05	LHS
47	02/03/2008	40.840	2.80	0.70	0.025	1.26	0.03	0.07	LHS
48	02/03/2008	40.840	4.10	1.00	0.025	2.80	0.07	0.16	LHS
49	02/03/2008	40.840	1.30	0.70	0.025	2.87	0.07	0.17	LHS
50	02/03/2008	40.840	1.10	0.70	0.025	0.91	0.02	0.05	LHS
51	03/03/2008	5.630	0.60	0.80	0.075	0.88	0.07	0.15	LHS
52	03/03/2008	5.630	0.60	1.30	0.075	0.78	0.06	0.14	LHS
53	03/03/2008	22.960	1.30	1.00	0.075	0.60	0.05	0.10	LHS
54	03/03/2008	23.150	0.70	1.00	0.075	1.30	0.10	0.23	LHS
55	03/03/2008	23.150	0.90	1.50	0.075	1.05	0.08	0.18	LHS
56	03/03/2008	23.250	1.50	0.90	0.075	0.81	0.06	0.14	LHS
57	04/03/2008	29.990	2.00	0.80	0.075	1.20	0.09	0.21	LHS
58	04/03/2008	29.995	2.00	1.10	0.075	2.20	0.17	0.38	LHS
59	04/03/2008	34.350	2.40	1.20	0.075	2.40	0.18	0.42	LHS
60	04/03/2008	34.352	2.40	1.20	0.075	2.88	0.22	0.50	LHS
CARRIED FORWARD :					507.99	19.91	46.19		

BROUGHT FORWARD:		-	-	-	507.99	19.91	46.19		
61	04/03/2008	23.870	3.00	1.40	0.075	4.20	0.32	0.73	LHS
62	05/03/2008	12.296	1.00	1.00	0.075	1.00	0.08	0.17	RHS
63	05/03/2008	12.297	1.40	1.00	0.075	1.40	0.11	0.24	RHS
64	05/03/2008	12.298	0.60	0.40	0.050	0.24	0.01	0.03	RHS
65	05/03/2008	12.300	1.00	0.80	0.050	0.80	0.04	0.09	RHS
66	05/03/2008	12.376	0.60	0.60	0.050	0.36	0.02	0.04	RHS
67	05/03/2008	12.378	1.10	0.40	0.050	0.44	0.02	0.05	RHS
68	05/03/2008	12.380	0.60	0.60	0.075	0.36	0.03	0.06	RHS
69	05/03/2008	12.394	1.00	0.80	0.050	0.80	0.04	0.09	RHS
70	05/03/2008	14.302	1.40	1.00	0.075	1.40	0.11	0.24	LHS
71	05/03/2008	23.303	0.80	0.80	0.075	0.64	0.05	0.11	LHS
72	05/03/2008	23.310	1.40	1.00	0.075	1.40	0.11	0.24	RHS
73	05/03/2008	23.316	0.80	0.80	0.075	0.64	0.05	0.11	RHS
74	06/03/2008	11.270	0.90	0.70	0.025	0.63	0.02	0.04	LHS
75	06/03/2008	11.255	1.00	0.50	0.025	0.50	0.01	0.03	LHS
76	06/03/2008	11.255	1.10	0.90	0.025	0.99	0.02	0.06	LHS
77	06/03/2008	11.265	1.10	0.90	0.025	0.99	0.02	0.06	LHS
78	06/03/2008	12.180	1.00	0.80	0.025	0.80	0.02	0.05	RHS
79	06/03/2008	12.179	2.80	0.80	0.025	2.24	0.06	0.13	RHS
80	06/03/2008	12.179	0.90	1.10	0.025	0.99	0.02	0.06	RHS
81	06/03/2008	12.175	2.90	0.90	0.025	2.61	0.07	0.15	RHS
82	06/03/2008	12.170	2.00	0.80	0.025	1.60	0.04	0.09	RHS
83	06/03/2008	12.170	2.40	0.80	0.025	1.92	0.05	0.11	RHS
84	06/03/2008	12.165	1.10	0.90	0.025	0.99	0.02	0.06	RHS
85	06/03/2008	12.165	1.00	0.70	0.025	0.70	0.02	0.04	RHS
86	06/03/2008	11.270	0.90	0.70	0.025	0.63	0.02	0.04	RHS
87	06/03/2008	11.256	0.90	0.90	0.025	0.81	0.02	0.05	RHS
88	06/03/2008	11.255	1.50	0.60	0.025	0.90	0.02	0.05	RHS
89	06/03/2008	11.240	1.10	0.60	0.025	0.66	0.02	0.04	RHS
90	06/03/2008	11.240	2.10	0.50	0.025	1.05	0.03	0.06	RHS
CARRIED FORWARD :					540.68	21.34	49.52		

BROUGHT FORWARD:		-	-	-	540.68	21.34	49.52		
91	07/03/2008	9.026	9.40	2.00	0.075	18.80	1.41	3.27	LHS
92	07/03/2008	9.046	6.10	1.20	0.075	7.32	0.55	1.27	LHS
93	08/03/2008	9.026	9.40	2.00	0.025	18.80	0.47	1.09	LHS
94	08/03/2008	9.046	6.10	1.20	0.025	7.32	0.18	0.42	LHS
95	10/03/2008	22.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	10/03/2008	22.485	0.70	0.60	0.050	0.42	0.02	0.05	RHS
97	10/03/2008	22.480	1.80	0.80	0.050	1.44	0.07	0.17	RHS
98	10/03/2008	22.475	0.70	0.60	0.040	0.42	0.02	0.04	RHS
99	10/03/2008	22.473	0.80	0.70	0.050	0.56	0.03	0.06	RHS
100	10/03/2008	22.460	1.00	0.80	0.050	0.80	0.04	0.09	RHS
101	10/03/2008	20.118	6.00	1.20	0.030	7.20	0.22	0.50	LHS
102	10/03/2008	20.220	2.60	0.80	0.025	2.08	0.05	0.12	LHS
103	10/03/2008	22.330	1.20	1.00	0.050	1.20	0.06	0.14	LHS
104	10/03/2008	22.350	1.30	0.90	0.050	1.17	0.06	0.14	LHS
105	11/03/2008	15.600	3.00	2.70	0.050	8.10	0.41	0.94	RHS
106	11/03/2008	15.610	3.90	2.10	0.060	8.19	0.49	1.14	LHS
107	11/03/2008	12.275	2.40	1.10	0.050	2.64	0.13	0.31	RHS
108	11/03/2008	12.270	2.40	1.40	0.030	3.36	0.10	0.23	LHS
109	11/03/2008	12.370	1.30	1.30	0.050	1.69	0.08	0.20	LHS
110	12/03/2008	3.815	5.80	5.60	0.050	32.48	1.62	3.77	RHS
111	12/03/2008	3.780	5.80	3.40	0.050	19.72	0.99	2.29	RHS
112	12/03/2008	3.815	7.00	6.90	0.050	48.30	2.42	5.60	LHS
113	12/03/2008	3.780	2.70	3.50	0.050	9.45	0.47	1.10	LHS
114	13/03/2008	34.513	1.30	0.70	0.050	0.91	0.05	0.11	LHS
115	13/03/2008	34.513	1.10	0.70	0.050	0.77	0.04	0.09	LHS
116	13/03/2008	34.525	4.70	1.00	0.025	4.70	0.12	0.27	LHS
117	13/03/2008	34.526	1.60	1.00	0.050	1.60	0.08	0.19	LHS
118	13/03/2008	34.527	0.50	0.50	0.025	0.25	0.01	0.01	LHS
119	13/03/2008	34.530	1.60	1.10	0.050	1.76	0.09	0.20	LHS
120	13/03/2008	34.532	1.40	1.10	0.030	1.54	0.05	0.11	LHS
CARRIED FORWARD :						753.92	31.66	73.47	

BROUGHT FORWARD:		-	-	-	753.92	31.66	73.47		
121	13/03/2008	34.533	1.50	1.30	0.025	1.95	0.05	0.11	LHS
122	13/03/2008	34.535	1.10	0.80	0.050	0.88	0.04	0.10	LHS
123	13/03/2008	34.535	0.60	0.50	0.025	0.30	0.01	0.02	LHS
124	13/03/2008	34.536	0.50	0.50	0.025	0.25	0.01	0.01	LHS
125	13/03/2008	34.538	1.60	0.80	0.030	1.28	0.04	0.09	LHS
126	13/03/2008	34.539	2.30	0.90	0.025	2.07	0.05	0.12	LHS
127	13/03/2008	34.640	1.90	0.90	0.030	1.71	0.05	0.12	LHS
128	13/03/2008	37.345	0.70	0.50	0.025	0.35	0.01	0.02	LHS
129	13/03/2008	39.485	1.20	0.80	0.025	0.96	0.02	0.06	LHS
130	13/03/2008	40.815	0.80	0.60	0.025	0.48	0.01	0.03	LHS
131	13/03/2008	40.816	0.90	0.60	0.025	0.54	0.01	0.03	LHS
132	13/03/2008	40.840	0.60	0.50	0.025	0.30	0.01	0.02	LHS
133	13/03/2008	40.841	1.80	0.60	0.025	1.08	0.03	0.06	LHS
134	13/03/2008	41.453	3.00	0.80	0.030	2.40	0.07	0.17	LHS
135	13/03/2008	41.454	1.00	0.90	0.050	0.90	0.05	0.10	LHS
136	13/03/2008	41.455	2.00	0.70	0.025	1.40	0.04	0.08	LHS
137	13/03/2008	42.120	2.00	0.60	0.025	1.20	0.03	0.07	LHS
138	13/03/2008	42.121	1.90	1.20	0.025	2.28	0.06	0.13	LHS
139	13/03/2008	34.530	4.40	0.90	0.050	3.96	0.20	0.46	RHS
140	14/03/2008	20.425	2.40	1.40	0.050	3.36	0.17	0.39	RHS
141	14/03/2008	20.866	0.90	0.40	0.050	0.36	0.02	0.04	LHS
142	14/03/2008	20.888	1.40	0.70	0.050	0.98	0.05	0.11	RHS
143	14/03/2008	21.746	1.50	0.50	0.025	0.75	0.02	0.04	RHS
144	14/03/2008	21.762	3.10	1.10	0.030	3.41	0.10	0.24	RHS
145	14/03/2008	21.763	2.40	1.10	0.025	2.64	0.07	0.15	RHS
146	14/03/2008	21.782	1.60	0.90	0.025	1.44	0.04	0.08	RHS
147	14/03/2008	26.998	6.00	1.50	0.050	9.00	0.45	1.04	RHS
148	14/03/2008	2.450	0.50	0.70	0.050	0.35	0.02	0.04	LHS
149	14/03/2008	2.455	0.60	0.40	0.050	0.24	0.01	0.03	LHS
150	14/03/2008	3.710	9.70	0.90	0.025	8.73	0.22	0.51	LHS
CARRIED FORWARD :					809.47	33.60	77.95		

BROUGHT FORWARD:			-	-	-	809.47	33.60	77.95	
151	14/03/2008	3.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
152	14/03/2008	4.540	0.60	0.40	0.050	0.24	0.01	0.03	LHS
153	14/03/2008	5.110	2.70	1.30	0.075	3.51	0.26	0.61	LHS
154	14/03/2008	5.110	1.70	1.70	0.075	2.89	0.22	0.50	LHS
155	15/03/2008	39.800	0.50	0.50	0.025	0.25	0.01	0.01	LHS
156	15/03/2008	30.115	0.60	0.50	0.030	0.30	0.01	0.02	LHS
157	15/03/2008	30.890	0.70	0.50	0.050	0.35	0.02	0.04	LHS
158	15/03/2008	30.960	1.00	0.60	0.050	0.60	0.03	0.07	LHS
159	15/03/2008	30.990	2.50	0.70	0.030	1.75	0.05	0.12	LHS
160	15/03/2008	14.300	4.70	1.20	0.070	5.64	0.39	0.92	LHS
161	15/03/2008	6.550	1.20	0.90	0.025	1.08	0.03	0.06	LHS
162	15/03/2008	6.550	1.20	0.70	0.025	0.84	0.02	0.05	LHS
163	15/03/2008	6.551	1.10	0.90	0.025	0.99	0.02	0.06	LHS
164	15/03/2008	6.552	2.00	1.00	0.025	2.00	0.05	0.12	LHS
165	15/03/2008	7.000	3.00	0.80	0.025	2.40	0.06	0.14	LHS
166	15/03/2008	7.550	2.30	1.30	0.050	2.99	0.15	0.35	LHS
167	15/03/2008	7.570	3.50	0.80	0.025	2.80	0.07	0.16	LHS
168	15/03/2008	7.595	2.40	1.10	0.025	2.64	0.07	0.15	LHS
169	15/03/2008	8.045	1.80	0.70	0.050	1.26	0.06	0.15	LHS
170	15/03/2008	8.110	2.10	1.20	0.025	2.52	0.06	0.15	LHS
171	15/03/2008	9.440	3.50	0.80	0.025	2.80	0.07	0.16	LHS
172	15/03/2008	9.850	3.80	0.90	0.025	3.42	0.09	0.20	LHS
173	15/03/2008	9.851	4.00	1.00	0.025	4.00	0.10	0.23	LHS
174	15/03/2008	9.861	0.50	0.50	0.075	0.25	0.02	0.04	LHS
175	15/03/2008	10.215	0.70	0.50	0.075	0.35	0.03	0.06	LHS
176	15/03/2008	11.000	1.30	0.80	0.025	1.04	0.03	0.06	LHS
177	15/03/2008	12.340	0.70	0.60	0.025	0.42	0.01	0.02	LHS
178	15/03/2008	9.570	2.80	1.00	0.025	2.80	0.07	0.16	RHS
179	15/03/2008	9.450	2.50	0.90	0.025	2.25	0.06	0.13	RHS
180	15/03/2008	9.442	2.70	1.10	0.025	2.97	0.07	0.17	RHS
CARRIED FORWARD :						865.07	35.74	82.93	

BROUGHT FORWARD:			-	-	-	865.07	35.74	82.93	
181	15/03/2008	6.545	3.10	0.60	0.025	1.86	0.05	0.11	RHS
182	15/03/2008	6.545	2.00	0.90	0.025	1.80	0.05	0.10	RHS
183	15/03/2008	6.535	4.00	1.00	0.025	4.00	0.10	0.23	RHS
184	15/03/2008	6.530	6.20	1.10	0.025	6.82	0.17	0.40	RHS
185	17/03/2008	31.450	1.20	0.80	0.050	0.96	0.05	0.11	LHS
186	17/03/2008	35.180	2.30	1.00	0.025	2.30	0.06	0.13	RHS
187	17/03/2008	35.172	3.50	1.40	0.025	4.90	0.12	0.28	RHS
188	17/03/2008	35.110	2.50	1.30	0.030	3.25	0.10	0.23	RHS
189	17/03/2008	35.113	0.50	0.50	0.050	0.25	0.01	0.03	RHS
190	17/03/2008	32.480	0.70	0.80	0.050	0.56	0.03	0.06	LHS
191	17/03/2008	32.405	0.60	0.60	0.050	0.36	0.02	0.04	RHS
192	18/03/2008	13.240	2.50	1.10	0.025	2.75	0.07	0.16	LHS
193	18/03/2008	13.240	1.10	0.70	0.025	0.77	0.02	0.04	LHS
194	18/03/2008	15.675	1.00	0.90	0.025	0.90	0.02	0.05	LHS
195	18/03/2008	15.680	0.90	0.70	0.025	0.63	0.02	0.04	LHS
196	18/03/2008	15.680	0.90	0.80	0.025	0.72	0.02	0.04	LHS
197	18/03/2008	15.715	0.50	0.50	0.025	0.25	0.01	0.01	LHS
198	18/03/2008	16.005	0.60	0.50	0.050	0.30	0.02	0.03	LHS
199	18/03/2008	21.850	3.20	0.80	0.050	2.56	0.13	0.30	LHS
200	18/03/2008	21.850	1.10	1.20	0.050	1.32	0.07	0.15	LHS
201	18/03/2008	21.866	1.00	0.70	0.025	0.70	0.02	0.04	LHS
202	18/03/2008	21.876	1.00	1.00	0.075	1.00	0.08	0.17	LHS
203	18/03/2008	38.395	1.80	0.80	0.025	1.44	0.04	0.08	LHS
204	18/03/2008	38.398	2.00	0.90	0.025	1.80	0.05	0.10	LHS
205	18/03/2008	41.600	2.50	0.90	0.025	2.25	0.06	0.13	LHS
206	18/03/2008	41.605	2.70	0.80	0.025	2.16	0.05	0.13	LHS
207	18/03/2008	41.614	1.60	0.90	0.025	1.44	0.04	0.08	LHS
208	18/03/2008	41.615	1.30	1.10	0.025	1.43	0.04	0.08	LHS
209	18/03/2008	41.630	0.90	0.90	0.025	0.81	0.02	0.05	LHS
210	18/03/2008	41.640	1.40	0.70	0.025	0.98	0.02	0.06	LHS
CARRIED FORWARD :						916.34	37.25	86.42	

BROUGHT FORWARD:			-	-	-	916.34	37.25	86.42	
211	18/03/2008	41.640	3.80	0.90	0.025	3.42	0.09	0.20	LHS
212	18/03/2008	41.640	3.10	0.70	0.025	2.17	0.05	0.13	LHS
213	18/03/2008	41.640	1.70	0.80	0.025	1.36	0.03	0.08	LHS
214	18/03/2008	13.250	0.80	0.40	0.050	0.32	0.02	0.04	RHS
215	18/03/2008	13.150	2.90	1.20	0.025	3.48	0.09	0.20	RHS
216	18/03/2008	13.149	0.40	0.40	0.050	0.16	0.01	0.02	RHS
217	18/03/2008	13.090	0.60	0.40	0.050	0.24	0.01	0.03	RHS
218	18/03/2008	9.081	1.80	0.70	0.025	1.26	0.03	0.07	RHS
219	18/03/2008	9.080	1.60	1.10	0.050	1.76	0.09	0.20	RHS
220	18/03/2008	9.080	1.50	0.70	0.050	1.05	0.05	0.12	RHS
221	19/03/2008	8.750	3.40	1.30	0.025	4.42	0.11	0.26	LHS
222	19/03/2008	8.800	4.10	2.10	0.025	8.61	0.22	0.50	LHS
223	19/03/2008	8.810	2.10	0.70	0.025	1.47	0.04	0.09	LHS
224	19/03/2008	8.810	1.70	1.80	0.025	3.06	0.08	0.18	LHS
225	19/03/2008	20.850	0.50	0.40	0.050	0.20	0.01	0.02	LHS
226	19/03/2008	20.880	2.30	0.90	0.025	2.07	0.05	0.12	LHS
227	19/03/2008	21.830	1.00	0.60	0.025	0.60	0.02	0.03	RHS
228	19/03/2008	21.829	0.50	0.60	0.050	0.30	0.02	0.03	RHS
229	19/03/2008	21.828	0.60	0.50	0.050	0.30	0.02	0.03	RHS
230	19/03/2008	21.827	0.60	0.40	0.025	0.24	0.01	0.01	RHS
231	19/03/2008	21.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	19/03/2008	21.819	0.40	0.40	0.050	0.16	0.01	0.02	RHS
233	19/03/2008	21.818	0.90	0.30	0.050	0.27	0.01	0.03	RHS
234	19/03/2008	21.817	2.20	0.30	0.025	0.66	0.02	0.04	RHS
235	19/03/2008	21.815	0.70	0.50	0.025	0.35	0.01	0.02	RHS
236	19/03/2008	21.814	0.50	0.40	0.025	0.20	0.01	0.01	RHS
237	19/03/2008	21.798	0.80	0.70	0.025	0.56	0.01	0.03	RHS
238	19/03/2008	21.790	0.40	0.40	0.025	0.16	0.00	0.01	RHS
239	19/03/2008	21.785	2.00	0.50	0.025	1.00	0.03	0.06	RHS
240	19/03/2008	21.777	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD :						956.60	38.38	89.06	

BROUGHT FORWARD:			-	-	-	956.60	38.38	89.06	
241	19/03/2008	21.775	0.40	0.40	0.050	0.16	0.01	0.02	RHS
242	19/03/2008	8.790	1.60	1.20	0.050	1.92	0.10	0.22	RHS
TOTAL :						958.68	38.49	89.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	17.55	0.69	1.61	
1	04/03/2008	0.430	0.60	0.40	0.075	0.24	0.02	0.04	RHS
2	04/03/2008	8.590	1.20	0.60	0.075	0.72	0.05	0.13	LHS
3	04/03/2008	1.880	1.40	0.80	0.075	1.12	0.08	0.19	LHS
4	04/03/2008	1.890	0.60	0.40	0.075	0.24	0.02	0.04	LHS
5	04/03/2008	1.910	0.60	0.40	0.075	0.24	0.02	0.04	LHS
6	04/03/2008	1.912	0.60	0.40	0.075	0.24	0.02	0.04	LHS
7	04/03/2008	1.913	0.60	0.40	0.075	0.24	0.02	0.04	LHS
8	04/03/2008	2.086	0.60	0.60	0.075	0.36	0.03	0.06	LHS
9	04/03/2008	2.090	0.80	0.60	0.075	0.48	0.04	0.08	LHS
10	04/03/2008	2.092	0.80	0.60	0.075	0.48	0.04	0.08	LHS
11	04/03/2008	2.025	0.70	0.90	0.025	0.63	0.02	0.04	LHS
12	04/03/2008	2.025	0.80	1.50	0.025	1.20	0.03	0.07	LHS
13	04/03/2008	2.035	0.90	0.60	0.025	0.54	0.01	0.03	LHS
14	04/03/2008	2.045	1.00	0.80	0.025	0.80	0.02	0.05	LHS
15	04/03/2008	2.045	1.00	0.80	0.025	0.80	0.02	0.05	LHS
16	04/03/2008	2.275	1.00	0.60	0.075	0.60	0.05	0.10	LHS
17	04/03/2008	2.250	0.80	0.50	0.075	0.40	0.03	0.07	LHS
18	04/03/2008	2.600	1.00	0.60	0.075	0.60	0.05	0.10	LHS
19	04/03/2008	3.640	1.30	0.70	0.075	0.91	0.07	0.16	LHS
20	04/03/2008	4.130	1.90	0.60	0.075	1.14	0.09	0.20	LHS
21	04/03/2008	4.430	1.70	0.60	0.075	1.02	0.08	0.18	LHS
22	04/03/2008	4.835	0.80	0.70	0.075	0.56	0.04	0.10	LHS
23	04/03/2008	4.840	1.10	0.70	0.075	0.77	0.06	0.13	LHS
24	04/03/2008	4.850	0.80	0.70	0.075	0.56	0.04	0.10	LHS
25	04/03/2008	4.850	1.70	0.50	0.075	0.85	0.06	0.15	LHS
26	05/03/2008	5.150	1.30	0.80	0.025	1.04	0.03	0.06	LHS
27	05/03/2008	5.245	2.20	1.00	0.025	2.20	0.06	0.13	LHS
28	05/03/2008	5.252	1.60	0.50	0.075	0.80	0.06	0.14	LHS
29	05/03/2008	5.252	1.70	1.00	0.075	1.70	0.13	0.30	LHS
30	05/03/2008	5.292	0.90	0.60	0.075	0.54	0.04	0.09	LHS
CARRIED FORWARD :						39.57	1.98	4.61	

BROUGHT FORWARD:		-	-	-	39.57	1.98	4.61		
31	05/03/2008	5.293	0.80	0.70	0.075	0.56	0.04	0.10	LHS
32	05/03/2008	5.310	3.60	1.00	0.025	3.60	0.09	0.21	LHS
33	05/03/2008	5.312	1.40	0.80	0.025	1.12	0.03	0.06	LHS
34	05/03/2008	5.360	3.70	0.80	0.025	2.96	0.07	0.17	LHS
35	05/03/2008	5.695	0.80	0.70	0.025	0.56	0.01	0.03	LHS
36	05/03/2008	5.696	1.20	0.90	0.025	1.08	0.03	0.06	LHS
37	05/03/2008	5.698	1.40	0.80	0.025	1.12	0.03	0.06	LHS
38	05/03/2008	5.830	0.90	0.60	0.075	0.54	0.04	0.09	LHS
39	05/03/2008	5.893	0.90	0.60	0.075	0.54	0.04	0.09	LHS
40	06/03/2008	7.100	2.60	0.80	0.025	2.08	0.05	0.12	LHS
41	06/03/2008	8.760	1.20	0.80	0.025	0.96	0.02	0.06	LHS
42	06/03/2008	8.770	0.90	0.70	0.025	0.63	0.02	0.04	LHS
43	06/03/2008	8.771	1.10	0.70	0.025	0.77	0.02	0.04	LHS
44	06/03/2008	8.772	2.00	1.20	0.025	2.40	0.06	0.14	LHS
45	06/03/2008	8.845	1.00	0.60	0.025	0.60	0.02	0.03	LHS
46	06/03/2008	8.846	2.30	0.60	0.025	1.38	0.03	0.08	LHS
47	06/03/2008	8.846	1.30	1.70	0.025	2.21	0.06	0.13	LHS
48	06/03/2008	8.885	2.60	0.70	0.025	1.82	0.05	0.11	LHS
49	06/03/2008	8.907	1.50	0.70	0.025	1.05	0.03	0.06	LHS
50	06/03/2008	14.545	3.20	0.70	0.075	2.24	0.17	0.39	LHS
TOTAL :						67.79	2.88	6.69	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: March 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	5.31	0.70	6.01	0.27	0.04	0.31	0.62	0.08	0.70
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	219.49	180.81	400.30	10.97	9.04	20.01	25.47	20.97	46.44
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,042.56	925.13	1,967.69	52.13	46.26	98.39	120.93	107.32	228.25
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	216.06	57.49	273.55	10.81	2.87	13.68	25.06	6.67	31.73
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	102.77	98.10	200.87	5.14	4.91	10.05	11.92	11.38	23.30
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				1,586.19	1,262.23	2,848.42	79.32	63.12	142.44	184.00	146.42	330.42

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5.31	0.27	0.62	
1	3/3/2008	1.350	1.00	0.70	0.050	0.70	0.04	0.08	LHS
TOTAL:						6.01	0.31	0.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						219.49	10.97	25.47	
1	3/3/2008	16.975	1.20	1.10	0.050	1.32	0.07	0.15	LHS
2	3/3/2008	16.995	2.10	1.20	0.050	2.52	0.13	0.29	RHS
3	3/3/2008	17.235	2.00	1.00	0.050	2.00	0.10	0.23	RHS
4	3/3/2008	7.365	1.10	0.60	0.050	0.66	0.03	0.08	RHS
5	3/3/2008	7.140	1.00	0.80	0.050	0.80	0.04	0.09	LHS
6	3/3/2008	7.760	0.90	0.90	0.050	0.81	0.04	0.09	LHS
7	3/4/2008	16.945	1.60	1.30	0.050	2.08	0.10	0.24	LHS
8	3/4/2008	15.960	1.10	1.00	0.050	1.10	0.06	0.13	LHS
9	3/4/2008	16.960	1.10	1.00	0.050	1.10	0.06	0.13	RHS
10	3/4/2008	16.962	1.10	0.90	0.050	0.99	0.05	0.11	LHS
11	3/4/2008	7.725	1.00	0.50	0.050	0.50	0.03	0.06	LHS
12	3/13/2008	16.545	1.20	0.80	0.050	0.96	0.05	0.11	LHS
13	3/13/2008	16.610	3.90	1.10	0.050	4.29	0.21	0.50	LHS
14	3/13/2008	16.615	2.20	1.10	0.050	2.42	0.12	0.28	RHS
15	3/13/2008	16.617	1.20	0.90	0.050	1.08	0.05	0.13	RHS
16	3/13/2008	16.632	2.80	1.40	0.050	3.92	0.20	0.45	RHS
17	3/13/2008	16.635	1.40	0.90	0.050	1.26	0.06	0.15	RHS
18	3/13/2008	16.635	3.60	1.10	0.050	3.96	0.20	0.46	LHS
19	3/13/2008	16.665	1.40	0.60	0.050	0.84	0.04	0.10	LHS
20	3/13/2008	16.666	1.80	0.60	0.050	1.08	0.05	0.13	LHS
21	3/13/2008	17.150	1.00	0.90	0.050	0.90	0.05	0.10	LHS
22	3/13/2008	17.155	1.50	1.10	0.050	1.65	0.08	0.19	LHS
23	3/13/2008	17.160	0.70	0.70	0.050	0.49	0.02	0.06	LHS
24	3/13/2008	17.162	0.70	0.60	0.050	0.42	0.02	0.05	LHS
25	3/13/2008	17.165	0.60	0.50	0.050	0.30	0.02	0.03	LHS
26	3/13/2008	17.166	0.60	0.50	0.050	0.30	0.02	0.03	LHS
27	3/13/2008	17.168	1.00	0.80	0.050	0.80	0.04	0.09	LHS
28	3/13/2008	17.170	0.80	0.70	0.050	0.56	0.03	0.06	LHS
29	3/13/2008	17.175	0.70	0.60	0.050	0.42	0.02	0.05	LHS
30	3/13/2008	17.185	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						260.22	13.01	30.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						260.22	13.01	30.19	
31	3/13/2008	17.165	1.20	1.00	0.050	1.20	0.06	0.14	RHS
32	3/13/2008	17.170	2.50	1.50	0.050	3.75	0.19	0.44	RHS
33	3/13/2008	17.175	0.70	0.60	0.050	0.42	0.02	0.05	RHS
34	3/13/2008	17.176	0.70	0.50	0.050	0.35	0.02	0.04	RHS
35	3/13/2008	17.177	1.20	1.10	0.050	1.32	0.07	0.15	RHS
36	3/13/2008	17.230	4.10	1.00	0.050	4.10	0.21	0.48	LHS
37	3/13/2008	17.232	2.20	0.60	0.050	1.32	0.07	0.15	LHS
38	3/13/2008	17.239	3.50	0.80	0.050	2.80	0.14	0.32	LHS
39	3/13/2008	17.245	1.90	1.00	0.050	1.90	0.10	0.22	LHS
40	3/13/2008	17.247	0.90	0.70	0.050	0.63	0.03	0.07	LHS
41	3/13/2008	17.246	1.10	0.70	0.050	0.77	0.04	0.09	LHS
42	3/13/2008	17.250	1.90	1.20	0.050	2.28	0.11	0.26	LHS
43	3/13/2008	17.255	1.00	0.80	0.050	0.80	0.04	0.09	LHS
44	3/13/2008	17.265	1.90	1.30	0.050	2.47	0.12	0.29	LHS
45	3/13/2008	17.266	1.10	0.70	0.050	0.77	0.04	0.09	LHS
46	3/13/2008	17.275	2.50	1.10	0.050	2.75	0.14	0.32	LHS
47	3/13/2008	17.275	1.70	1.30	0.050	2.21	0.11	0.26	RHS
48	3/13/2008	17.272	1.10	0.80	0.050	0.88	0.04	0.10	RHS
49	3/13/2008	17.271	1.50	1.00	0.050	1.50	0.08	0.17	RHS
50	3/13/2008	17.270	1.30	1.20	0.050	1.56	0.08	0.18	RHS
51	3/13/2008	17.268	0.90	0.70	0.050	0.63	0.03	0.07	RHS
52	3/13/2008	17.265	1.50	0.90	0.050	1.35	0.07	0.16	RHS
53	3/13/2008	17.265	1.40	1.00	0.050	1.40	0.07	0.16	RHS
54	3/13/2008	17.260	2.30	0.60	0.050	1.38	0.07	0.16	RHS
55	3/13/2008	17.261	1.40	0.90	0.050	1.26	0.06	0.15	RHS
56	3/13/2008	17.255	2.00	1.40	0.050	2.80	0.14	0.32	RHS
57	3/13/2008	17.252	1.20	1.00	0.050	1.20	0.06	0.14	RHS
58	3/13/2008	17.251	1.10	1.00	0.050	1.10	0.06	0.13	RHS
59	3/13/2008	17.248	2.90	1.10	0.050	3.19	0.16	0.37	RHS
60	3/13/2008	17.245	2.70	1.10	0.050	2.97	0.15	0.34	RHS
CARRIED FORWARD:						311.28	15.56	36.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						311.28	15.56	36.12	
61	3/13/2008	17.235	2.30	1.20	0.050	2.76	0.14	0.32	RHS
62	3/14/2008	17.425	1.00	0.90	0.050	0.90	0.05	0.10	RHS
63	3/14/2008	17.575	1.70	0.90	0.050	1.53	0.08	0.18	RHS
64	3/14/2008	17.576	4.40	1.10	0.050	4.84	0.24	0.56	RHS
65	3/14/2008	17.595	2.00	0.90	0.050	1.80	0.09	0.21	RHS
66	3/14/2008	17.596	0.90	0.70	0.050	0.63	0.03	0.07	RHS
67	3/14/2008	17.605	1.90	0.90	0.050	1.71	0.09	0.20	RHS
68	3/14/2008	17.610	0.90	0.90	0.050	0.81	0.04	0.09	RHS
69	3/14/2008	17.620	2.40	1.20	0.050	2.88	0.14	0.33	RHS
70	3/14/2008	17.625	2.20	0.70	0.050	1.54	0.08	0.18	RHS
71	3/14/2008	17.635	3.50	0.90	0.050	3.15	0.16	0.37	RHS
72	3/14/2008	17.638	1.10	0.80	0.050	0.88	0.04	0.10	RHS
73	3/14/2008	17.660	0.60	0.60	0.050	0.36	0.02	0.04	RHS
74	3/14/2008	17.665	1.30	0.80	0.050	1.04	0.05	0.12	RHS
75	3/14/2008	17.695	1.80	0.70	0.050	1.26	0.06	0.15	RHS
76	3/14/2008	17.739	1.50	1.00	0.050	1.50	0.08	0.17	LHS
77	3/14/2008	17.765	1.30	0.60	0.050	0.78	0.04	0.09	RHS
78	3/14/2008	17.764	1.40	1.20	0.050	1.68	0.08	0.19	RHS
79	3/14/2008	17.780	1.10	0.80	0.050	0.88	0.04	0.10	RHS
80	3/14/2008	17.785	2.50	0.80	0.050	2.00	0.10	0.23	RHS
81	3/14/2008	17.795	1.70	1.10	0.050	1.87	0.09	0.22	RHS
82	3/14/2008	17.795	2.10	1.20	0.050	2.52	0.13	0.29	LHS
83	3/14/2008	17.800	1.20	0.70	0.050	0.84	0.04	0.10	LHS
84	3/14/2008	17.805	1.20	0.90	0.050	1.08	0.05	0.13	LHS
85	3/14/2008	17.812	1.30	0.80	0.050	1.04	0.05	0.12	LHS
86	3/14/2008	17.815	1.10	0.90	0.050	0.99	0.05	0.11	LHS
87	3/14/2008	17.838	1.00	0.90	0.050	0.90	0.05	0.10	LHS
88	3/14/2008	17.840	1.10	1.00	0.050	1.10	0.06	0.13	LHS
89	3/14/2008	17.850	1.30	0.50	0.050	0.65	0.03	0.08	LHS
90	3/14/2008	17.860	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD:						356.16	17.80	41.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						356.16	17.80	41.32	
91	3/14/2008	17.865	1.10	0.80	0.050	0.88	0.04	0.10	LHS
92	3/14/2008	17.864	0.90	0.70	0.050	0.63	0.03	0.07	LHS
93	3/14/2008	17.866	1.50	0.90	0.050	1.35	0.07	0.16	LHS
94	3/14/2008	17.870	0.80	0.60	0.050	0.48	0.02	0.06	LHS
95	3/14/2008	17.875	1.00	0.80	0.050	0.80	0.04	0.09	LHS
96	3/14/2008	17.876	0.90	0.60	0.050	0.54	0.03	0.06	LHS
97	3/14/2008	17.880	1.70	1.50	0.050	2.55	0.13	0.30	LHS
98	3/14/2008	17.895	3.10	0.90	0.050	2.79	0.14	0.32	RHS
99	3/14/2008	17.915	4.00	0.90	0.050	3.60	0.18	0.42	RHS
100	3/14/2008	17.925	2.60	0.50	0.050	1.30	0.07	0.15	RHS
101	3/14/2008	17.930	2.80	0.70	0.050	1.96	0.10	0.23	RHS
102	3/14/2008	17.935	2.30	1.30	0.050	2.99	0.15	0.35	RHS
103	3/14/2008	17.938	1.70	1.00	0.050	1.70	0.09	0.20	RHS
104	3/14/2008	17.939	3.60	0.90	0.050	3.24	0.16	0.38	RHS
105	3/14/2008	17.945	3.90	1.10	0.050	4.29	0.21	0.50	RHS
106	3/15/2008	17.985	3.20	0.90	0.050	2.88	0.14	0.33	LHS
107	3/15/2008	17.986	0.70	0.40	0.050	0.28	0.01	0.03	LHS
108	3/15/2008	17.987	3.50	0.80	0.050	2.80	0.14	0.32	RHS
109	3/15/2008	17.995	2.30	0.80	0.050	1.84	0.09	0.21	LHS
110	3/15/2008	17.998	0.80	0.60	0.050	0.48	0.02	0.06	LHS
111	3/18/2008	17.940	5.20	1.30	0.050	6.76	0.34	0.78	RHS
TOTAL:						400.30	20.01	46.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,042.56	52.13	120.93	
1	01/03/2008	58.225	2.90	0.70	0.050	2.03	0.10	0.24	LHS
2	01/03/2008	62.170	1.40	0.60	0.050	0.84	0.04	0.10	RHS
3	01/03/2008	62.285	1.60	0.60	0.050	0.96	0.05	0.11	LHS
4	01/03/2008	63.185	1.40	0.80	0.050	1.12	0.06	0.13	LHS
5	01/03/2008	63.195	1.50	1.20	0.050	1.80	0.09	0.21	RHS
6	01/03/2008	63.375	1.30	0.90	0.050	1.17	0.06	0.14	LHS
7	01/03/2008	64.985	3.40	0.80	0.050	2.72	0.14	0.32	LHS
8	01/03/2008	64.986	1.10	0.80	0.050	0.88	0.04	0.10	LHS
9	01/03/2008	65.335	0.70	0.60	0.050	0.42	0.02	0.05	LHS
10	01/03/2008	58.540	0.80	0.70	0.050	0.56	0.03	0.06	RHS
11	01/03/2008	58.541	0.70	0.50	0.050	0.35	0.02	0.04	RHS
12	01/03/2008	30.870	1.80	0.80	0.050	1.44	0.07	0.17	RHS
13	01/03/2008	30.850	1.10	1.00	0.050	1.10	0.06	0.13	LHS
14	01/03/2008	29.740	1.20	1.00	0.050	1.20	0.06	0.14	RHS
15	01/03/2008	29.730	1.10	0.90	0.050	0.99	0.05	0.11	RHS
16	01/03/2008	29.715	1.40	1.30	0.050	1.82	0.09	0.21	RHS
17	01/03/2008	20.060	2.00	1.50	0.050	3.00	0.15	0.35	RHS
18	01/03/2008	40.875	2.30	1.00	0.050	2.30	0.12	0.27	RHS
19	01/03/2008	40.874	3.10	1.20	0.050	3.72	0.19	0.43	RHS
20	01/03/2008	40.873	1.20	1.10	0.050	1.32	0.07	0.15	RHS
21	01/03/2008	40.874	1.90	1.20	0.050	2.28	0.11	0.26	RHS
22	01/03/2008	40.872	2.00	1.20	0.050	2.40	0.12	0.28	RHS
23	01/03/2008	40.870	1.40	1.30	0.050	1.82	0.09	0.21	RHS
24	01/03/2008	40.867	3.00	1.00	0.050	3.00	0.15	0.35	RHS
25	01/03/2008	40.866	0.50	0.40	0.050	0.20	0.01	0.02	RHS
26	01/03/2008	40.864	1.40	1.40	0.050	1.96	0.10	0.23	RHS
27	01/03/2008	40.863	2.10	1.00	0.050	2.10	0.11	0.24	RHS
28	01/03/2008	40.861	1.60	0.40	0.050	0.64	0.03	0.07	RHS
29	01/03/2008	40.860	0.90	0.90	0.050	0.81	0.04	0.09	RHS
30	01/03/2008	40.859	1.00	0.90	0.050	0.90	0.05	0.10	RHS
CARRIED FORWARD:						1,088.41	54.42	126.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,088.41	54.42	126.25	
31	01/03/2008	40.858	1.60	0.70	0.050	1.12	0.06	0.13	RHS
32	01/03/2008	40.857	2.50	0.90	0.050	2.25	0.11	0.26	RHS
33	01/03/2008	40.852	2.00	1.40	0.050	2.80	0.14	0.32	RHS
34	01/03/2008	40.851	2.00	0.90	0.050	1.80	0.09	0.21	RHS
35	01/03/2008	40.850	0.40	0.20	0.050	0.08	0.00	0.01	RHS
36	01/03/2008	40.847	2.10	1.20	0.050	2.52	0.13	0.29	RHS
37	01/03/2008	40.842	0.90	0.80	0.050	0.72	0.04	0.08	RHS
38	01/03/2008	40.841	5.20	1.40	0.050	7.28	0.36	0.84	RHS
39	01/03/2008	40.840	0.60	0.50	0.050	0.30	0.02	0.03	RHS
40	01/03/2008	40.833	2.90	1.10	0.050	3.19	0.16	0.37	RHS
41	01/03/2008	40.832	1.20	0.60	0.050	0.72	0.04	0.08	RHS
42	01/03/2008	40.830	2.10	0.70	0.050	1.47	0.07	0.17	RHS
43	01/03/2008	40.828	1.20	1.20	0.050	1.44	0.07	0.17	RHS
44	01/03/2008	40.827	2.80	1.20	0.050	3.36	0.17	0.39	RHS
45	01/03/2008	40.826	1.50	1.10	0.050	1.65	0.08	0.19	RHS
46	03/03/2008	18.235	1.30	0.80	0.050	1.04	0.05	0.12	LHS
47	03/03/2008	18.236	1.10	0.70	0.050	0.77	0.04	0.09	LHS
48	03/03/2008	18.285	2.10	0.90	0.050	1.89	0.09	0.22	LHS
49	03/03/2008	18.855	2.80	1.20	0.050	3.36	0.17	0.39	LHS
50	03/03/2008	21.185	2.70	2.50	0.050	6.75	0.34	0.78	LHS
51	04/03/2008	23.385	1.50	1.10	0.050	1.65	0.08	0.19	LHS
52	04/03/2008	23.395	1.90	0.80	0.050	1.52	0.08	0.18	LHS
53	04/03/2008	23.410	1.30	1.20	0.050	1.56	0.08	0.18	LHS
54	04/03/2008	23.415	1.30	1.10	0.050	1.43	0.07	0.17	LHS
55	04/03/2008	23.417	1.40	0.80	0.050	1.12	0.06	0.13	LHS
56	04/03/2008	23.432	2.10	1.10	0.050	2.31	0.12	0.27	LHS
57	04/03/2008	23.435	1.50	1.00	0.050	1.50	0.08	0.17	LHS
58	04/03/2008	23.417	1.20	0.80	0.050	0.96	0.05	0.11	LHS
59	04/03/2008	26.980	1.90	1.10	0.050	2.09	0.10	0.24	LHS
60	04/03/2008	23.720	1.60	1.20	0.050	1.92	0.10	0.22	LHS
CARRIED FORWARD:						1,148.98	57.45	133.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,148.98	57.45	133.27	
61	04/03/2008	23.730	1.20	0.80	0.050	0.96	0.05	0.11	LHS
62	04/03/2008	23.815	1.70	1.30	0.050	2.21	0.11	0.26	LHS
63	04/03/2008	23.825	1.10	1.00	0.050	1.10	0.06	0.13	LHS
64	04/03/2008	24.050	2.90	1.60	0.050	4.64	0.23	0.54	LHS
65	04/03/2008	24.051	1.80	1.40	0.050	2.52	0.13	0.29	LHS
66	04/03/2008	24.055	2.60	1.60	0.050	4.16	0.21	0.48	LHS
67	05/03/2008	32.635	1.60	1.10	0.050	1.76	0.09	0.20	LHS
68	05/03/2008	32.636	2.00	1.30	0.050	2.60	0.13	0.30	LHS
69	05/03/2008	32.635	2.20	1.60	0.050	3.52	0.18	0.41	RHS
70	05/03/2008	32.545	1.70	1.60	0.050	2.72	0.14	0.32	RHS
71	05/03/2008	32.546	1.30	1.10	0.050	1.43	0.07	0.17	RHS
72	05/03/2008	34.835	1.30	1.30	0.050	1.69	0.08	0.20	LHS
73	05/03/2008	34.836	1.30	0.80	0.050	1.04	0.05	0.12	LHS
74	05/03/2008	34.835	0.80	0.50	0.050	0.40	0.02	0.05	LHS
75	05/03/2008	33.685	1.70	1.10	0.050	1.87	0.09	0.22	RHS
76	05/03/2008	25.835	1.70	1.20	0.050	2.04	0.10	0.24	RHS
77	05/03/2008	25.810	1.10	0.80	0.050	0.88	0.04	0.10	LHS
78	05/03/2008	24.055	2.60	0.80	0.050	2.08	0.10	0.24	LHS
79	05/03/2008	24.050	1.30	1.10	0.050	1.43	0.07	0.17	LHS
80	06/03/2008	34.585	1.00	0.80	0.050	0.80	0.04	0.09	LHS
81	06/03/2008	34.586	1.50	0.90	0.050	1.35	0.07	0.16	LHS
82	06/03/2008	34.580	0.90	0.70	0.050	0.63	0.03	0.07	LHS
83	06/03/2008	34.520	2.40	1.30	0.050	3.12	0.16	0.36	LHS
84	06/03/2008	30.675	1.80	1.00	0.050	1.80	0.09	0.21	RHS
85	06/03/2008	30.676	1.00	0.60	0.050	0.60	0.03	0.07	RHS
86	06/03/2008	30.677	1.80	1.20	0.050	2.16	0.11	0.25	RHS
87	06/03/2008	44.775	2.00	1.30	0.050	2.60	0.13	0.30	RHS
88	06/03/2008	34.845	1.70	1.50	0.050	2.55	0.13	0.30	LHS
89	06/03/2008	34.835	1.30	1.20	0.050	1.56	0.08	0.18	RHS
90	06/03/2008	34.836	1.80	1.30	0.050	2.34	0.12	0.27	RHS
CARRIED FORWARD:						1,207.54	60.38	140.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,207.54	60.38	140.07	
91	06/03/2008	34.832	2.00	2.00	0.050	4.00	0.20	0.46	LHS
92	06/03/2008	34.830	2.90	1.20	0.050	3.48	0.17	0.40	LHS
93	06/03/2008	34.828	1.20	1.00	0.050	1.20	0.06	0.14	LHS
94	06/03/2008	34.825	0.50	0.40	0.050	0.20	0.01	0.02	LHS
95	06/03/2008	34.826	0.60	0.40	0.050	0.24	0.01	0.03	LHS
96	06/03/2008	34.815	0.90	0.50	0.050	0.45	0.02	0.05	LHS
97	06/03/2008	34.810	1.00	0.60	0.050	0.60	0.03	0.07	LHS
98	06/03/2008	34.795	1.40	1.00	0.050	1.40	0.07	0.16	LHS
99	06/03/2008	34.725	1.30	0.90	0.050	1.17	0.06	0.14	RHS
100	06/03/2008	34.720	1.20	1.00	0.050	1.20	0.06	0.14	RHS
101	06/03/2008	34.690	0.80	0.70	0.050	0.56	0.03	0.06	LHS
102	06/03/2008	34.595	1.60	1.10	0.050	1.76	0.09	0.20	LHS
103	06/03/2008	34.590	2.70	1.00	0.050	2.70	0.14	0.31	LHS
104	3/7/2008	24.060	2.30	1.30	0.050	2.99	0.15	0.35	LHS
105	3/7/2008	24.045	1.20	1.00	0.050	1.20	0.06	0.14	RHS
106	3/7/2008	18.233	1.10	1.00	0.050	1.10	0.06	0.13	LHS
107	3/7/2008	18.235	1.20	0.90	0.050	1.08	0.05	0.13	LHS
108	3/7/2008	18.238	1.10	1.10	0.050	1.21	0.06	0.14	LHS
109	3/7/2008	18.245	1.30	0.90	0.050	1.17	0.06	0.14	LHS
110	3/7/2008	18.255	1.00	1.00	0.050	1.00	0.05	0.12	LHS
111	3/7/2008	18.280	0.90	0.80	0.050	0.72	0.04	0.08	LHS
112	3/7/2008	18.285	0.70	0.70	0.050	0.49	0.02	0.06	LHS
113	3/7/2008	18.290	2.10	0.90	0.050	1.89	0.09	0.22	LHS
114	3/7/2008	19.755	1.80	0.90	0.050	1.62	0.08	0.19	RHS
115	3/7/2008	19.760	1.90	0.90	0.050	1.71	0.09	0.20	LHS
116	3/7/2008	20.065	3.80	1.30	0.050	4.94	0.25	0.57	LHS
117	3/7/2008	24.045	2.50	1.30	0.050	3.25	0.16	0.38	LHS
118	3/7/2008	24.050	1.80	1.00	0.050	1.80	0.09	0.21	LHS
119	3/10/2008	24.080	1.70	1.30	0.050	2.21	0.11	0.26	RHS
120	3/10/2008	24.078	1.90	0.60	0.050	1.14	0.06	0.13	RHS
CARRIED FORWARD:						1,256.02	62.80	145.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,256.02	62.80	145.69	
121	3/10/2008	24.079	2.00	1.30	0.050	2.60	0.13	0.30	RHS
122	3/10/2008	24.076	1.40	1.00	0.050	1.40	0.07	0.16	RHS
123	3/10/2008	24.075	2.60	1.20	0.050	3.12	0.16	0.36	RHS
124	3/10/2008	24.073	1.20	1.00	0.050	1.20	0.06	0.14	RHS
125	3/10/2008	24.070	1.20	1.20	0.050	1.44	0.07	0.17	RHS
126	3/10/2008	24.065	2.00	0.90	0.050	1.80	0.09	0.21	RHS
127	3/10/2008	24.060	1.10	0.60	0.050	0.66	0.03	0.08	RHS
128	3/10/2008	24.059	1.90	1.50	0.050	2.85	0.14	0.33	RHS
129	3/10/2008	24.055	1.20	1.10	0.050	1.32	0.07	0.15	RHS
130	3/10/2008	24.056	1.60	0.60	0.050	0.96	0.05	0.11	RHS
131	3/10/2008	24.053	2.20	1.60	0.050	3.52	0.18	0.41	RHS
132	3/10/2008	23.395	1.50	1.00	0.050	1.50	0.08	0.17	RHS
133	3/10/2008	23.393	1.30	1.00	0.050	1.30	0.07	0.15	RHS
134	3/10/2008	23.355	1.80	1.30	0.050	2.34	0.12	0.27	RHS
135	3/10/2008	23.155	2.40	1.00	0.050	2.40	0.12	0.28	RHS
136	3/10/2008	22.315	2.00	0.80	0.050	1.60	0.08	0.19	LHS
137	3/10/2008	21.885	1.80	1.00	0.050	1.80	0.09	0.21	LHS
138	3/10/2008	21.707	1.70	0.90	0.050	1.53	0.08	0.18	LHS
139	3/10/2008	21.705	1.30	0.60	0.050	0.78	0.04	0.09	RHS
140	3/10/2008	21.706	1.20	1.20	0.050	1.44	0.07	0.17	RHS
141	3/10/2008	20.880	1.60	1.00	0.050	1.60	0.08	0.19	RHS
142	3/10/2008	20.520	1.10	0.80	0.050	0.88	0.04	0.10	LHS
143	3/10/2008	20.437	1.50	1.40	0.050	2.10	0.11	0.24	RHS
144	3/11/2008	25.690	2.60	1.40	0.050	3.64	0.18	0.42	RHS
145	3/11/2008	25.888	1.50	0.80	0.050	1.20	0.06	0.14	RHS
146	3/11/2008	25.685	1.10	1.00	0.050	1.10	0.06	0.13	RHS
147	3/11/2008	25.185	4.20	1.90	0.050	7.98	0.40	0.93	LHS
148	3/11/2008	25.180	1.70	0.70	0.050	1.19	0.06	0.14	LHS
149	3/11/2008	25.181	0.80	0.70	0.050	0.56	0.03	0.06	LHS
150	3/11/2008	25.175	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						1,312.31	65.62	152.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,312.31	65.62	152.22	
151	3/11/2008	25.172	1.20	0.90	0.050	1.08	0.05	0.13	LHS
152	3/11/2008	25.170	0.90	0.60	0.050	0.54	0.03	0.06	LHS
153	3/11/2008	25.171	1.40	1.20	0.050	1.68	0.08	0.19	LHS
154	3/11/2008	25.190	1.00	0.70	0.050	0.70	0.04	0.08	RHS
155	3/11/2008	25.189	1.10	0.70	0.050	0.77	0.04	0.09	RHS
156	3/11/2008	25.188	1.10	1.00	0.050	1.10	0.06	0.13	RHS
157	3/11/2008	25.180	1.10	0.80	0.050	0.88	0.04	0.10	RHS
158	3/11/2008	25.172	1.60	0.80	0.050	1.28	0.06	0.15	RHS
159	3/11/2008	25.170	2.30	1.10	0.050	2.53	0.13	0.29	RHS
160	3/11/2008	25.165	1.10	0.60	0.050	0.66	0.03	0.08	RHS
161	3/11/2008	25.135	0.90	0.90	0.050	0.81	0.04	0.09	RHS
162	3/11/2008	25.136	0.90	0.80	0.050	0.72	0.04	0.08	RHS
163	3/11/2008	25.125	2.30	0.90	0.050	2.07	0.10	0.24	RHS
164	3/11/2008	25.118	2.40	0.90	0.050	2.16	0.11	0.25	RHS
165	3/11/2008	25.115	3.00	0.90	0.050	2.70	0.14	0.31	RHS
166	3/11/2008	25.105	0.80	0.70	0.050	0.56	0.03	0.06	RHS
167	3/11/2008	25.085	1.80	0.90	0.050	1.62	0.08	0.19	RHS
168	3/11/2008	25.075	2.50	1.20	0.050	3.00	0.15	0.35	RHS
169	3/11/2008	25.035	1.20	0.80	0.050	0.96	0.05	0.11	RHS
170	3/11/2008	25.036	1.00	0.60	0.050	0.60	0.03	0.07	RHS
171	3/11/2008	24.985	1.40	1.10	0.050	1.54	0.08	0.18	LHS
172	3/11/2008	25.015	4.00	1.20	0.050	4.80	0.24	0.56	RHS
173	3/11/2008	25.010	1.50	1.20	0.050	1.80	0.09	0.21	RHS
174	3/11/2008	25.011	1.40	1.10	0.050	1.54	0.08	0.18	RHS
175	3/11/2008	24.995	1.40	1.00	0.050	1.40	0.07	0.16	RHS
176	3/11/2008	26.875	0.60	0.50	0.050	0.30	0.02	0.03	LHS
177	3/11/2008	26.876	0.90	0.60	0.050	0.54	0.03	0.06	LHS
178	3/11/2008	26.877	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	3/11/2008	26.880	0.50	0.40	0.050	0.20	0.01	0.02	LHS
180	3/11/2008	26.882	0.90	0.50	0.050	0.45	0.02	0.05	LHS
CARRIED FORWARD:						1,351.55	67.58	156.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,351.55	67.58	156.77	
181	3/11/2008	26.885	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	3/11/2008	26.888	0.80	0.50	0.050	0.40	0.02	0.05	LHS
183	3/11/2008	26.900	0.50	0.40	0.050	0.20	0.01	0.02	LHS
184	3/11/2008	26.901	0.40	0.40	0.050	0.16	0.01	0.02	LHS
185	3/11/2008	26.903	0.70	0.50	0.050	0.35	0.02	0.04	LHS
186	3/11/2008	26.905	1.10	0.70	0.050	0.77	0.04	0.09	LHS
187	3/11/2008	26.906	0.50	0.40	0.050	0.20	0.01	0.02	LHS
188	3/11/2008	26.910	1.40	0.80	0.050	1.12	0.06	0.13	LHS
189	3/11/2008	26.911	0.60	0.50	0.050	0.30	0.02	0.03	LHS
190	3/11/2008	26.912	2.00	0.70	0.050	1.40	0.07	0.16	LHS
191	3/11/2008	26.913	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	3/11/2008	26.914	0.40	0.40	0.050	0.16	0.01	0.02	LHS
193	3/11/2008	26.915	0.90	0.70	0.050	0.63	0.03	0.07	LHS
194	3/11/2008	26.916	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	3/11/2008	26.920	1.60	0.80	0.050	1.28	0.06	0.15	LHS
196	3/11/2008	26.922	0.60	0.50	0.050	0.30	0.02	0.03	LHS
197	3/11/2008	26.925	1.00	0.80	0.050	0.80	0.04	0.09	LHS
198	3/11/2008	26.927	0.90	0.60	0.050	0.54	0.03	0.06	LHS
199	3/11/2008	26.929	1.00	0.70	0.050	0.70	0.04	0.08	LHS
200	3/11/2008	26.930	1.20	1.00	0.050	1.20	0.06	0.14	LHS
201	3/11/2008	26.933	0.90	0.70	0.050	0.63	0.03	0.07	LHS
202	3/11/2008	26.934	0.60	0.60	0.050	0.36	0.02	0.04	LHS
203	3/11/2008	26.938	1.10	0.80	0.050	0.88	0.04	0.10	RHS
204	3/11/2008	26.940	0.70	0.40	0.050	0.28	0.01	0.03	LHS
205	3/11/2008	26.945	0.90	0.70	0.050	0.63	0.03	0.07	LHS
206	3/11/2008	26.948	1.00	0.70	0.050	0.70	0.04	0.08	LHS
207	3/11/2008	26.950	1.40	1.00	0.050	1.40	0.07	0.16	LHS
208	3/11/2008	26.952	1.10	0.70	0.050	0.77	0.04	0.09	LHS
209	3/12/2008	23.662	2.60	1.10	0.050	2.86	0.14	0.33	LHS
210	3/12/2008	23.660	1.80	1.00	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD:						1,373.12	68.66	159.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,373.12	68.66	159.27	
211	3/12/2008	23.648	1.70	0.90	0.050	1.53	0.08	0.18	LHS
212	3/12/2008	23.645	3.50	0.70	0.050	2.45	0.12	0.28	LHS
213	3/12/2008	23.635	1.10	0.60	0.050	0.66	0.03	0.08	LHS
214	3/12/2008	23.630	0.90	0.60	0.050	0.54	0.03	0.06	LHS
215	3/12/2008	22.895	1.40	0.90	0.050	1.26	0.06	0.15	RHS
216	3/12/2008	22.890	1.90	1.60	0.050	3.04	0.15	0.35	LHS
217	3/12/2008	22.888	1.40	0.80	0.050	1.12	0.06	0.13	LHS
218	3/12/2008	22.355	1.70	1.00	0.050	1.70	0.09	0.20	RHS
219	3/12/2008	22.350	1.70	1.00	0.050	1.70	0.09	0.20	LHS
220	3/12/2008	21.055	1.10	1.00	0.050	1.10	0.06	0.13	LHS
221	3/12/2008	21.052	1.00	0.70	0.050	0.70	0.04	0.08	LHS
222	3/12/2008	21.050	1.20	1.10	0.050	1.32	0.07	0.15	LHS
223	3/12/2008	21.025	2.00	0.70	0.050	1.40	0.07	0.16	RHS
224	3/12/2008	21.020	1.70	1.20	0.050	2.04	0.10	0.24	RHS
225	3/12/2008	20.910	0.70	0.60	0.050	0.42	0.02	0.05	LHS
226	3/12/2008	26.360	1.60	1.20	0.050	1.92	0.10	0.22	RHS
227	3/12/2008	26.375	1.30	0.90	0.050	1.17	0.06	0.14	RHS
228	3/12/2008	26.385	1.60	1.00	0.050	1.60	0.08	0.19	RHS
229	3/12/2008	26.386	1.20	0.70	0.050	0.84	0.04	0.10	RHS
230	3/12/2008	26.388	2.20	1.10	0.050	2.42	0.12	0.28	RHS
231	3/12/2008	26.395	1.70	1.30	0.050	2.21	0.11	0.26	RHS
232	3/12/2008	26.400	1.10	0.90	0.050	0.99	0.05	0.11	RHS
233	3/12/2008	26.405	1.80	1.10	0.050	1.98	0.10	0.23	RHS
234	3/12/2008	26.420	1.80	1.40	0.050	2.52	0.13	0.29	RHS
235	3/12/2008	26.455	1.30	1.00	0.050	1.30	0.07	0.15	RHS
236	3/12/2008	26.480	1.50	1.10	0.050	1.65	0.08	0.19	RHS
237	3/12/2008	23.705	3.00	1.40	0.050	4.20	0.21	0.49	LHS
238	3/12/2008	23.695	1.50	1.20	0.050	1.80	0.09	0.21	LHS
239	3/12/2008	23.693	1.60	1.10	0.050	1.76	0.09	0.20	LHS
240	3/12/2008	23.670	1.80	0.60	0.050	1.08	0.05	0.13	LHS
CARRIED FORWARD:						1,421.54	71.08	164.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,421.54	71.08	164.89	
241	3/12/2008	23.667	1.90	0.60	0.050	1.14	0.06	0.13	LHS
242	3/12/2008	23.665	2.30	1.70	0.050	3.91	0.20	0.45	LHS
243	3/12/2008	20.905	1.00	0.80	0.050	0.80	0.04	0.09	LHS
244	3/12/2008	20.906	2.60	0.70	0.050	1.82	0.09	0.21	LHS
245	3/12/2008	20.903	1.40	0.90	0.050	1.26	0.06	0.15	LHS
246	3/12/2008	20.902	1.10	0.90	0.050	0.99	0.05	0.11	LHS
247	3/12/2008	26.955	1.80	0.80	0.050	1.44	0.07	0.17	LHS
248	3/12/2008	26.957	1.10	1.00	0.050	1.10	0.06	0.13	LHS
249	3/12/2008	26.958	0.80	0.70	0.050	0.56	0.03	0.06	LHS
250	3/12/2008	26.959	0.70	0.60	0.050	0.42	0.02	0.05	LHS
251	3/12/2008	26.960	1.50	1.00	0.050	1.50	0.08	0.17	LHS
252	3/12/2008	26.961	2.20	0.80	0.050	1.76	0.09	0.20	LHS
253	3/12/2008	26.962	0.70	0.80	0.050	0.56	0.03	0.06	LHS
254	3/12/2008	26.965	1.60	1.10	0.050	1.76	0.09	0.20	LHS
255	3/12/2008	26.967	1.50	1.10	0.050	1.65	0.08	0.19	LHS
256	3/12/2008	26.970	1.10	0.80	0.050	0.88	0.04	0.10	LHS
257	3/12/2008	26.971	1.50	0.80	0.050	1.20	0.06	0.14	LHS
258	3/12/2008	26.972	1.10	1.00	0.050	1.10	0.06	0.13	LHS
259	3/12/2008	26.974	1.10	0.70	0.050	0.77	0.04	0.09	LHS
260	3/12/2008	26.975	1.10	0.80	0.050	0.88	0.04	0.10	LHS
261	3/12/2008	26.976	1.40	1.00	0.050	1.40	0.07	0.16	LHS
262	3/12/2008	26.977	1.10	0.90	0.050	0.99	0.05	0.11	LHS
263	3/12/2008	26.980	1.00	0.90	0.050	0.90	0.05	0.10	LHS
264	3/12/2008	26.985	0.80	0.70	0.050	0.56	0.03	0.06	LHS
265	3/12/2008	26.986	1.40	1.20	0.050	1.68	0.08	0.19	LHS
266	3/12/2008	26.988	1.20	0.90	0.050	1.08	0.05	0.13	LHS
267	3/12/2008	26.989	1.00	0.80	0.050	0.80	0.04	0.09	LHS
268	3/12/2008	26.995	1.40	1.20	0.050	1.68	0.08	0.19	LHS
269	3/12/2008	26.996	1.10	0.90	0.050	0.99	0.05	0.11	LHS
270	3/12/2008	27.005	1.00	0.70	0.050	0.70	0.04	0.08	LHS
CARRIED FORWARD:						1,457.82	72.89	169.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,457.82	72.89	169.10	
271	3/12/2008	27.006	0.80	0.80	0.050	0.64	0.03	0.07	LHS
272	3/12/2008	27.008	1.30	1.00	0.050	1.30	0.07	0.15	LHS
273	3/12/2008	27.010	1.10	0.90	0.050	0.99	0.05	0.11	LHS
274	3/12/2008	27.013	1.40	0.90	0.050	1.26	0.06	0.15	LHS
275	3/12/2008	27.015	0.90	0.80	0.050	0.72	0.04	0.08	LHS
276	3/12/2008	27.017	1.00	0.90	0.050	0.90	0.05	0.10	LHS
277	3/12/2008	27.023	1.20	1.10	0.050	1.32	0.07	0.15	LHS
278	3/12/2008	27.025	1.50	0.90	0.050	1.35	0.07	0.16	LHS
279	3/12/2008	27.028	1.30	1.20	0.050	1.56	0.08	0.18	LHS
280	3/12/2008	27.030	2.00	1.50	0.050	3.00	0.15	0.35	LHS
281	3/12/2008	27.032	1.10	0.70	0.050	0.77	0.04	0.09	LHS
282	3/12/2008	27.035	1.40	1.00	0.050	1.40	0.07	0.16	LHS
283	3/12/2008	27.043	0.90	0.60	0.050	0.54	0.03	0.06	LHS
284	3/12/2008	27.045	1.10	0.70	0.050	0.77	0.04	0.09	LHS
285	3/12/2008	27.055	1.20	0.70	0.050	0.84	0.04	0.10	LHS
286	3/12/2008	27.060	1.20	0.80	0.050	0.96	0.05	0.11	LHS
287	3/12/2008	27.065	0.90	0.70	0.050	0.63	0.03	0.07	LHS
288	3/12/2008	27.075	1.40	1.20	0.050	1.68	0.08	0.19	LHS
289	3/12/2008	27.080	0.90	0.80	0.050	0.72	0.04	0.08	LHS
290	3/12/2008	27.085	1.80	1.20	0.050	2.16	0.11	0.25	LHS
291	3/12/2008	27.090	1.50	1.40	0.050	2.10	0.11	0.24	LHS
292	3/12/2008	29.905	7.80	3.80	0.050	29.64	1.48	3.44	LHS
293	3/12/2008	29.906	1.60	1.50	0.050	2.40	0.12	0.28	LHS
294	3/12/2008	29.905	1.90	1.60	0.050	3.04	0.15	0.35	RHS
295	3/12/2008	29.906	8.00	2.50	0.050	20.00	1.00	2.32	RHS
296	3/12/2008	29.907	5.00	1.60	0.050	8.00	0.40	0.93	RHS
297	3/15/2008	18.000	0.80	0.70	0.050	0.56	0.03	0.06	LHS
298	3/15/2008	18.005	1.10	0.60	0.050	0.66	0.03	0.08	LHS
299	3/15/2008	18.007	1.40	0.70	0.050	0.98	0.05	0.11	LHS
300	3/15/2008	18.015	1.40	0.90	0.050	1.26	0.06	0.15	LHS
CARRIED FORWARD:						1,549.97	77.50	179.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,549.97	77.50	179.79	
301	3/15/2008	18.016	1.10	0.70	0.050	0.77	0.04	0.09	LHS
302	3/15/2008	18.020	2.70	1.10	0.050	2.97	0.15	0.34	LHS
303	3/15/2008	18.005	4.10	0.90	0.050	3.69	0.18	0.43	RHS
304	3/15/2008	18.010	2.00	0.40	0.050	0.80	0.04	0.09	RHS
305	3/15/2008	18.015	1.80	1.30	0.050	2.34	0.12	0.27	RHS
306	3/15/2008	18.070	1.10	0.60	0.050	0.66	0.03	0.08	LHS
307	3/15/2008	18.072	1.70	0.80	0.050	1.36	0.07	0.16	LHS
308	3/15/2008	18.080	1.10	0.70	0.050	0.77	0.04	0.09	LHS
309	3/15/2008	18.085	1.70	1.00	0.050	1.70	0.09	0.20	LHS
310	3/15/2008	18.088	1.60	1.00	0.050	1.60	0.08	0.19	LHS
311	3/15/2008	19.095	1.40	1.10	0.050	1.54	0.08	0.18	LHS
312	3/15/2008	18.097	1.50	0.70	0.050	1.05	0.05	0.12	LHS
313	3/15/2008	18.098	1.60	0.90	0.050	1.44	0.07	0.17	LHS
314	3/15/2008	18.105	0.80	0.70	0.050	0.56	0.03	0.06	LHS
315	3/15/2008	18.108	0.90	0.70	0.050	0.63	0.03	0.07	LHS
316	3/15/2008	18.110	0.80	0.60	0.050	0.48	0.02	0.06	LHS
317	3/15/2008	18.115	1.20	0.70	0.050	0.84	0.04	0.10	LHS
318	3/15/2008	18.130	1.60	0.90	0.050	1.44	0.07	0.17	LHS
319	3/15/2008	18.133	3.30	0.90	0.050	2.97	0.15	0.34	LHS
320	3/15/2008	18.138	2.80	1.10	0.050	3.08	0.15	0.36	LHS
321	3/15/2008	18.170	0.90	0.70	0.050	0.63	0.03	0.07	LHS
322	3/15/2008	18.175	1.60	0.70	0.050	1.12	0.06	0.13	LHS
323	3/15/2008	18.185	1.30	0.70	0.050	0.91	0.05	0.11	LHS
324	3/15/2008	18.172	1.80	0.80	0.050	1.44	0.07	0.17	RHS
325	3/15/2008	18.185	1.10	0.70	0.050	0.77	0.04	0.09	RHS
326	3/15/2008	18.187	1.30	0.80	0.050	1.04	0.05	0.12	RHS
327	3/15/2008	18.205	3.40	1.10	0.050	3.74	0.19	0.43	LHS
328	3/15/2008	18.206	0.80	0.60	0.050	0.48	0.02	0.06	LHS
329	3/15/2008	18.208	1.60	0.80	0.050	1.28	0.06	0.15	LHS
330	3/15/2008	18.210	0.90	0.80	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD:						1,592.79	79.64	184.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,592.79	79.64	184.76	
331	3/15/2008	18.215	1.30	0.70	0.050	0.91	0.05	0.11	LHS
332	3/15/2008	18.220	3.10	0.80	0.050	2.48	0.12	0.29	LHS
333	3/15/2008	18.230	2.00	0.90	0.050	1.80	0.09	0.21	LHS
334	3/15/2008	18.232	0.80	0.60	0.050	0.48	0.02	0.06	LHS
335	3/15/2008	18.260	1.80	0.70	0.050	1.26	0.06	0.15	LHS
336	3/15/2008	18.262	1.30	0.80	0.050	1.04	0.05	0.12	LHS
337	3/15/2008	18.265	2.80	0.90	0.050	2.52	0.13	0.29	LHS
338	3/15/2008	18.330	3.70	0.90	0.050	3.33	0.17	0.39	RHS
339	3/15/2008	18.365	2.90	1.10	0.050	3.19	0.16	0.37	RHS
340	3/15/2008	18.455	1.00	0.80	0.050	0.80	0.04	0.09	LHS
341	3/15/2008	18.460	2.00	1.00	0.050	2.00	0.10	0.23	LHS
342	3/15/2008	18.462	2.40	1.40	0.050	3.36	0.17	0.39	LHS
343	3/16/2008	18.455	0.70	0.60	0.050	0.42	0.02	0.05	RHS
344	3/16/2008	18.460	1.00	0.80	0.050	0.80	0.04	0.09	RHS
345	3/16/2008	18.462	1.50	1.30	0.050	1.95	0.10	0.23	RHS
346	3/16/2008	18.465	1.00	0.70	0.050	0.70	0.04	0.08	RHS
347	3/16/2008	18.485	1.00	0.70	0.050	0.70	0.04	0.08	LHS
348	3/16/2008	18.486	1.70	1.00	0.050	1.70	0.09	0.20	LHS
349	3/16/2008	18.488	1.00	1.00	0.050	1.00	0.05	0.12	LHS
350	3/16/2008	18.490	1.30	1.10	0.050	1.43	0.07	0.17	LHS
351	3/16/2008	18.500	0.80	0.60	0.050	0.48	0.02	0.06	LHS
352	3/16/2008	18.855	1.00	0.60	0.050	0.60	0.03	0.07	LHS
353	3/16/2008	18.993	0.50	0.40	0.050	0.20	0.01	0.02	RHS
354	3/16/2008	18.995	1.70	0.70	0.050	1.19	0.06	0.14	RHS
355	3/16/2008	19.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
356	3/16/2008	19.285	1.00	0.90	0.050	0.90	0.05	0.10	RHS
357	3/16/2008	19.320	3.60	1.50	0.050	5.40	0.27	0.63	RHS
358	3/16/2008	19.350	1.20	1.00	0.050	1.20	0.06	0.14	RHS
359	3/16/2008	19.560	2.10	0.70	0.050	1.47	0.07	0.17	LHS
360	3/16/2008	19.562	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD:						1,638.36	81.92	190.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,638.36	81.92	190.04	
361	3/16/2008	19.580	1.40	1.10	0.050	1.54	0.08	0.18	LHS
362	3/16/2008	19.915	1.30	1.00	0.050	1.30	0.07	0.15	RHS
363	3/16/2008	19.916	1.00	0.80	0.050	0.80	0.04	0.09	RHS
364	3/16/2008	19.919	1.00	0.80	0.050	0.80	0.04	0.09	RHS
365	3/16/2008	19.920	2.00	1.20	0.050	2.40	0.12	0.28	RHS
366	3/16/2008	19.918	1.70	1.00	0.050	1.70	0.09	0.20	LHS
367	3/16/2008	19.920	1.90	1.30	0.050	2.47	0.12	0.29	LHS
368	3/17/2008	19.910	1.90	1.20	0.050	2.28	0.11	0.26	LHS
369	3/17/2008	19.930	3.90	1.10	0.050	4.29	0.21	0.50	LHS
370	3/17/2008	19.935	1.20	0.90	0.050	1.08	0.05	0.13	LHS
371	3/17/2008	19.950	1.50	1.10	0.050	1.65	0.08	0.19	LHS
372	3/17/2008	19.975	1.50	0.80	0.050	1.20	0.06	0.14	RHS
373	3/17/2008	19.977	1.30	0.90	0.050	1.17	0.06	0.14	RHS
374	3/17/2008	20.005	1.10	0.90	0.050	0.99	0.05	0.11	RHS
375	3/17/2008	20.010	0.90	0.80	0.050	0.72	0.04	0.08	RHS
376	3/17/2008	20.012	1.40	0.80	0.050	1.12	0.06	0.13	RHS
377	3/17/2008	20.018	1.10	1.10	0.050	1.21	0.06	0.14	RHS
378	3/17/2008	20.020	2.70	1.20	0.050	3.24	0.16	0.38	LHS
379	3/17/2008	20.025	0.90	0.80	0.050	0.72	0.04	0.08	LHS
380	3/17/2008	20.055	0.90	0.80	0.050	0.72	0.04	0.08	LHS
381	3/17/2008	20.175	0.70	0.60	0.050	0.42	0.02	0.05	LHS
382	3/17/2008	20.178	1.10	0.90	0.050	0.99	0.05	0.11	LHS
383	3/17/2008	20.185	1.60	1.20	0.050	1.92	0.10	0.22	RHS
384	3/17/2008	20.188	0.90	0.60	0.050	0.54	0.03	0.06	RHS
385	3/17/2008	20.192	1.20	1.00	0.050	1.20	0.06	0.14	RHS
386	3/17/2008	20.195	1.70	1.20	0.050	2.04	0.10	0.24	RHS
387	3/17/2008	20.212	1.60	1.30	0.050	2.08	0.10	0.24	RHS
388	3/17/2008	20.215	1.00	0.90	0.050	0.90	0.05	0.10	RHS
389	3/17/2008	20.220	0.90	0.80	0.050	0.72	0.04	0.08	RHS
390	3/17/2008	20.222	1.30	1.10	0.050	1.43	0.07	0.17	RHS
CARRIED FORWARD:						1,682.00	84.10	195.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,682.00	84.10	195.11	
391	3/17/2008	20.230	1.00	0.80	0.050	0.80	0.04	0.09	RHS
392	3/17/2008	20.232	1.60	1.20	0.050	1.92	0.10	0.22	RHS
393	3/17/2008	20.265	1.80	0.70	0.050	1.26	0.06	0.15	LHS
394	3/17/2008	20.275	1.00	0.90	0.050	0.90	0.05	0.10	LHS
395	3/17/2008	20.280	1.40	1.20	0.050	1.68	0.08	0.19	LHS
396	3/17/2008	20.285	2.20	0.90	0.050	1.98	0.10	0.23	LHS
397	3/17/2008	20.286	0.80	0.70	0.050	0.56	0.03	0.06	LHS
398	3/17/2008	20.310	1.30	1.00	0.050	1.30	0.07	0.15	LHS
399	3/17/2008	20.335	2.00	1.40	0.050	2.80	0.14	0.32	LHS
400	3/17/2008	20.340	0.80	0.70	0.050	0.56	0.03	0.06	RHS
401	3/17/2008	20.350	2.30	0.80	0.050	1.84	0.09	0.21	RHS
402	3/17/2008	20.380	1.00	1.00	0.050	1.00	0.05	0.12	LHS
403	3/17/2008	20.385	1.10	1.10	0.050	1.21	0.06	0.14	LHS
404	3/17/2008	20.410	1.40	1.00	0.050	1.40	0.07	0.16	LHS
405	3/17/2008	20.412	1.70	1.00	0.050	1.70	0.09	0.20	LHS
406	3/17/2008	20.415	1.30	1.10	0.050	1.43	0.07	0.17	LHS
407	3/17/2008	20.418	1.00	0.70	0.050	0.70	0.04	0.08	LHS
408	3/17/2008	20.419	2.30	1.20	0.050	2.76	0.14	0.32	LHS
409	3/17/2008	20.435	1.40	1.00	0.050	1.40	0.07	0.16	RHS
410	3/17/2008	20.455	2.10	1.10	0.050	2.31	0.12	0.27	RHS
411	3/17/2008	63.125	2.50	1.00	0.050	2.50	0.13	0.29	LHS
412	3/17/2008	63.110	5.20	1.30	0.050	6.76	0.34	0.78	LHS
413	3/17/2008	56.205	1.40	0.90	0.050	1.26	0.06	0.15	RHS
414	3/17/2008	44.835	1.90	1.20	0.050	2.28	0.11	0.26	RHS
415	3/18/2008	20.460	2.30	1.30	0.050	2.99	0.15	0.35	RHS
416	3/18/2008	20.470	1.80	1.30	0.050	2.34	0.12	0.27	RHS
417	3/18/2008	20.560	1.40	0.80	0.050	1.12	0.06	0.13	LHS
418	3/18/2008	20.562	1.00	0.80	0.050	0.80	0.04	0.09	LHS
419	3/18/2008	20.600	1.50	1.00	0.050	1.50	0.08	0.17	LHS
420	3/18/2008	20.605	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						1,734.26	86.72	201.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,734.26	86.72	201.17	
421	3/18/2008	20.625	1.80	0.70	0.050	1.26	0.06	0.15	LHS
422	3/18/2008	20.635	1.30	1.00	0.050	1.30	0.07	0.15	LHS
423	3/18/2008	20.636	1.20	0.70	0.050	0.84	0.04	0.10	LHS
424	3/18/2008	20.638	1.60	1.00	0.050	1.60	0.08	0.19	LHS
425	3/18/2008	20.662	3.70	0.90	0.050	3.33	0.17	0.39	RHS
426	3/18/2008	20.665	2.00	1.10	0.050	2.20	0.11	0.26	LHS
427	3/18/2008	25.835	6.90	2.10	0.050	14.49	0.72	1.68	RHS
428	3/19/2008	39.705	0.90	0.80	0.050	0.72	0.04	0.08	RHS
429	3/19/2008	39.703	0.60	0.50	0.050	0.30	0.02	0.03	RHS
430	3/19/2008	39.702	2.10	0.90	0.050	1.89	0.09	0.22	RHS
431	3/19/2008	39.701	1.40	0.50	0.050	0.70	0.04	0.08	LHS
432	3/19/2008	39.700	0.90	0.60	0.050	0.54	0.03	0.06	LHS
433	3/19/2008	39.695	1.20	0.90	0.050	1.08	0.05	0.13	LHS
434	3/19/2008	39.685	1.10	0.70	0.050	0.77	0.04	0.09	LHS
435	3/19/2008	39.683	2.40	1.50	0.050	3.60	0.18	0.42	LHS
436	3/19/2008	39.645	1.20	0.80	0.050	0.96	0.05	0.11	LHS
437	3/19/2008	39.815	1.20	1.00	0.050	1.20	0.06	0.14	RHS
438	3/19/2008	39.814	1.10	0.90	0.050	0.99	0.05	0.11	RHS
439	3/19/2008	39.813	1.90	0.80	0.050	1.52	0.08	0.18	RHS
440	3/19/2008	39.812	1.60	0.80	0.050	1.28	0.06	0.15	RHS
441	3/19/2008	39.810	1.20	1.10	0.050	1.32	0.07	0.15	RHS
442	3/19/2008	39.780	1.70	1.60	0.050	2.72	0.14	0.32	RHS
443	3/19/2008	39.765	2.90	0.90	0.050	2.61	0.13	0.30	RHS
444	3/19/2008	39.762	2.80	0.90	0.050	2.52	0.13	0.29	RHS
445	3/19/2008	39.750	1.10	0.90	0.050	0.99	0.05	0.11	RHS
446	3/19/2008	39.745	0.90	0.80	0.050	0.72	0.04	0.08	RHS
447	3/19/2008	39.735	1.30	0.90	0.050	1.17	0.06	0.14	RHS
448	3/19/2008	39.734	1.20	0.80	0.050	0.96	0.05	0.11	RHS
449	3/19/2008	39.725	0.90	0.60	0.050	0.54	0.03	0.06	RHS
450	3/19/2008	39.723	1.60	1.10	0.050	1.76	0.09	0.20	RHS
CARRIED FORWARD:						1,790.14	89.51	207.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,790.14	89.51	207.65	
451	3/19/2008	39.715	1.40	0.90	0.050	1.26	0.06	0.15	RHS
452	3/19/2008	39.712	1.20	1.00	0.050	1.20	0.06	0.14	RHS
453	3/19/2008	39.710	1.40	1.20	0.050	1.68	0.08	0.19	RHS
454	3/19/2008	27.115	0.80	0.80	0.050	0.64	0.03	0.07	LHS
455	3/19/2008	27.130	2.10	1.50	0.050	3.15	0.16	0.37	LHS
456	3/19/2008	27.132	1.90	1.30	0.050	2.47	0.12	0.29	LHS
457	3/19/2008	27.135	1.00	0.90	0.050	0.90	0.05	0.10	LHS
458	3/19/2008	27.136	3.80	1.40	0.050	5.32	0.27	0.62	LHS
459	3/19/2008	27.138	1.40	0.80	0.050	1.12	0.06	0.13	LHS
460	3/19/2008	27.140	0.90	0.90	0.050	0.81	0.04	0.09	LHS
461	3/19/2008	27.145	2.30	1.00	0.050	2.30	0.12	0.27	LHS
462	3/19/2008	27.148	1.10	0.80	0.050	0.88	0.04	0.10	LHS
463	3/19/2008	27.150	2.10	1.10	0.050	2.31	0.12	0.27	LHS
464	3/19/2008	27.152	1.20	0.70	0.050	0.84	0.04	0.10	LHS
465	3/19/2008	27.160	1.80	0.80	0.050	1.44	0.07	0.17	LHS
466	3/19/2008	27.195	1.00	0.80	0.050	0.80	0.04	0.09	LHS
467	3/19/2008	27.225	4.60	1.00	0.050	4.60	0.23	0.53	LHS
468	3/19/2008	27.232	2.90	1.60	0.050	4.64	0.23	0.54	LHS
469	3/19/2008	27.240	1.00	0.80	0.050	0.80	0.04	0.09	LHS
470	3/19/2008	27.242	1.60	1.00	0.050	1.60	0.08	0.19	LHS
471	3/20/2008	27.080	2.30	1.30	0.050	2.99	0.15	0.35	LHS
472	3/20/2008	27.082	1.70	1.00	0.050	1.70	0.09	0.20	LHS
473	3/20/2008	27.085	1.40	1.00	0.050	1.40	0.07	0.16	LHS
474	3/20/2008	27.086	1.50	0.90	0.050	1.35	0.07	0.16	LHS
475	3/20/2008	27.088	0.90	0.70	0.050	0.63	0.03	0.07	LHS
476	3/20/2008	27.090	1.60	1.50	0.050	2.40	0.12	0.28	LHS
477	3/20/2008	27.093	0.90	0.90	0.050	0.81	0.04	0.09	LHS
478	3/20/2008	27.095	1.80	1.60	0.050	2.88	0.14	0.33	LHS
479	3/20/2008	27.100	1.20	1.00	0.050	1.20	0.06	0.14	LHS
480	3/20/2008	27.101	0.90	0.80	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD:						1,844.98	92.25	214.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,844.98	92.25	214.01	
481	3/20/2008	27.103	0.80	0.60	0.050	0.48	0.02	0.06	LHS
482	3/20/2008	27.105	2.20	1.30	0.050	2.86	0.14	0.33	LHS
483	3/20/2008	27.107	0.60	0.60	0.050	0.36	0.02	0.04	LHS
484	3/20/2008	27.108	1.10	0.50	0.050	0.55	0.03	0.06	LHS
485	3/20/2008	27.110	1.20	1.10	0.050	1.32	0.07	0.15	LHS
486	3/20/2008	27.112	1.90	1.40	0.050	2.66	0.13	0.31	LHS
487	3/20/2008	27.115	1.20	0.80	0.050	0.96	0.05	0.11	LHS
488	3/21/2008	27.270	1.70	1.30	0.050	2.21	0.11	0.26	RHS
489	3/21/2008	27.245	1.60	1.10	0.050	1.76	0.09	0.20	LHS
490	3/21/2008	27.205	1.30	1.00	0.050	1.30	0.07	0.15	RHS
491	3/21/2008	27.135	2.00	1.10	0.050	2.20	0.11	0.26	RHS
492	3/21/2008	27.128	0.90	0.90	0.050	0.81	0.04	0.09	RHS
493	3/21/2008	27.125	1.40	0.90	0.050	1.26	0.06	0.15	RHS
494	3/21/2008	27.118	1.10	0.90	0.050	0.99	0.05	0.11	RHS
495	3/21/2008	27.115	1.00	0.90	0.050	0.90	0.05	0.10	RHS
496	3/21/2008	27.105	1.30	0.70	0.050	0.91	0.05	0.11	RHS
497	3/21/2008	27.095	1.30	0.60	0.050	0.78	0.04	0.09	RHS
498	3/21/2008	26.975	1.40	1.00	0.050	1.40	0.07	0.16	RHS
499	3/21/2008	26.970	0.90	0.70	0.050	0.63	0.03	0.07	RHS
500	3/21/2008	26.955	1.00	0.50	0.050	0.50	0.03	0.06	RHS
501	3/21/2008	26.950	0.80	0.60	0.050	0.48	0.02	0.06	RHS
502	3/21/2008	27.435	1.40	0.80	0.050	1.12	0.06	0.13	RHS
503	3/21/2008	27.455	1.30	0.90	0.050	1.17	0.06	0.14	RHS
504	3/21/2008	27.465	1.10	0.80	0.050	0.88	0.04	0.10	RHS
505	3/21/2008	28.172	1.60	0.80	0.050	1.28	0.06	0.15	RHS
506	3/21/2008	28.170	1.20	0.90	0.050	1.08	0.05	0.13	RHS
507	3/21/2008	28.165	1.00	0.70	0.050	0.70	0.04	0.08	RHS
508	3/21/2008	28.095	2.10	1.10	0.050	2.31	0.12	0.27	RHS
509	3/21/2008	28.090	1.10	0.90	0.050	0.99	0.05	0.11	RHS
510	3/21/2008	28.082	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						1,880.63	94.03	218.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,880.63	94.03	218.15	
511	3/21/2008	28.080	1.10	0.90	0.050	0.99	0.05	0.11	RHS
512	3/21/2008	28.045	1.00	0.70	0.050	0.70	0.04	0.08	RHS
513	3/21/2008	28.035	1.20	0.80	0.050	0.96	0.05	0.11	RHS
514	3/21/2008	28.030	0.90	0.60	0.050	0.54	0.03	0.06	RHS
515	3/21/2008	28.025	1.00	0.70	0.050	0.70	0.04	0.08	RHS
516	3/21/2008	28.015	2.40	0.50	0.050	1.20	0.06	0.14	RHS
517	3/21/2008	28.010	1.00	0.70	0.050	0.70	0.04	0.08	RHS
518	3/21/2008	28.005	0.80	0.70	0.050	0.56	0.03	0.06	RHS
519	3/21/2008	27.995	1.30	1.20	0.050	1.56	0.08	0.18	RHS
520	3/22/2008	34.865	1.60	1.30	0.050	2.08	0.10	0.24	LHS
521	3/22/2008	34.850	1.60	1.50	0.050	2.40	0.12	0.28	LHS
522	3/22/2008	34.835	1.50	0.90	0.050	1.35	0.07	0.16	RHS
523	3/22/2008	34.836	0.80	0.70	0.050	0.56	0.03	0.06	RHS
524	3/22/2008	34.832	0.80	0.80	0.050	0.64	0.03	0.07	RHS
525	3/22/2008	34.830	2.30	0.80	0.050	1.84	0.09	0.21	RHS
526	3/22/2008	34.825	1.80	0.80	0.050	1.44	0.07	0.17	RHS
527	3/22/2008	34.825	1.20	0.60	0.050	0.72	0.04	0.08	LHS
528	3/22/2008	34.785	1.20	0.60	0.050	0.72	0.04	0.08	RHS
529	3/22/2008	34.786	0.70	0.50	0.050	0.35	0.02	0.04	RHS
530	3/22/2008	34.625	1.20	1.00	0.050	1.20	0.06	0.14	LHS
531	3/22/2008	34.622	2.40	0.80	0.050	1.92	0.10	0.22	LHS
532	3/22/2008	34.585	1.60	1.50	0.050	2.40	0.12	0.28	LHS
533	3/22/2008	34.583	0.90	0.60	0.050	0.54	0.03	0.06	LHS
534	3/22/2008	34.575	1.90	1.00	0.050	1.90	0.10	0.22	RHS
535	3/22/2008	34.545	1.50	1.20	0.050	1.80	0.09	0.21	RHS
536	3/22/2008	34.535	1.70	1.30	0.050	2.21	0.11	0.26	RHS
537	3/22/2008	35.755	2.00	1.20	0.050	2.40	0.12	0.28	RHS
538	3/22/2008	39.885	1.40	1.40	0.050	1.96	0.10	0.23	RHS
539	3/22/2008	39.995	1.60	1.10	0.050	1.76	0.09	0.20	RHS
540	3/24/2008	18.285	1.80	1.10	0.050	1.98	0.10	0.23	RHS
CARRIED FORWARD:						1,920.71	96.04	222.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,920.71	96.04	222.80	
541	3/24/2008	20.875	1.30	1.00	0.050	1.30	0.07	0.15	RHS
542	3/24/2008	20.895	1.00	0.80	0.050	0.80	0.04	0.09	RHS
543	3/24/2008	23.355	1.50	0.90	0.050	1.35	0.07	0.16	LHS
544	3/24/2008	23.385	1.70	1.00	0.050	1.70	0.09	0.20	LHS
545	3/24/2008	23.920	1.60	0.90	0.050	1.44	0.07	0.17	LHS
546	3/24/2008	24.049	1.50	1.00	0.050	1.50	0.08	0.17	LHS
547	3/24/2008	24.050	1.00	0.80	0.050	0.80	0.04	0.09	LHS
548	3/24/2008	24.051	0.80	0.70	0.050	0.56	0.03	0.06	LHS
549	3/24/2008	24.052	1.30	1.10	0.050	1.43	0.07	0.17	RHS
550	3/25/2008	18.338	2.30	1.20	0.050	2.76	0.14	0.32	RHS
551	3/25/2008	18.340	1.50	0.80	0.050	1.20	0.06	0.14	RHS
552	3/25/2008	30.285	1.30	1.00	0.050	1.30	0.07	0.15	RHS
553	3/25/2008	30.255	1.50	1.50	0.050	2.25	0.11	0.26	RHS
554	3/25/2008	27.815	0.90	0.80	0.050	0.72	0.04	0.08	LHS
555	3/25/2008	27.810	1.30	0.80	0.050	1.04	0.05	0.12	LHS
556	3/25/2008	27.775	1.00	0.80	0.050	0.80	0.04	0.09	RHS
557	3/25/2008	27.785	1.50	1.20	0.050	1.80	0.09	0.21	RHS
558	3/25/2008	27.775	0.80	0.50	0.050	0.40	0.02	0.05	LHS
559	3/25/2008	27.750	1.10	0.80	0.050	0.88	0.04	0.10	RHS
560	3/25/2008	27.749	1.00	0.70	0.050	0.70	0.04	0.08	RHS
561	3/25/2008	27.735	1.40	1.00	0.050	1.40	0.07	0.16	LHS
562	3/25/2008	27.730	1.40	1.00	0.050	1.40	0.07	0.16	LHS
563	3/25/2008	27.728	1.30	1.10	0.050	1.43	0.07	0.17	RHS
564	3/26/2008	26.835	1.70	0.90	0.050	1.53	0.08	0.18	RHS
565	3/26/2008	26.833	0.90	0.80	0.050	0.72	0.04	0.08	RHS
566	3/26/2008	26.831	3.10	1.50	0.050	4.65	0.23	0.54	RHS
567	3/26/2008	26.815	3.00	1.10	0.050	3.30	0.17	0.38	RHS
568	3/26/2008	26.795	2.00	1.20	0.050	2.40	0.12	0.28	RHS
569	3/26/2008	26.735	1.10	0.80	0.050	0.88	0.04	0.10	RHS
570	3/26/2008	26.732	1.30	1.10	0.050	1.43	0.07	0.17	RHS
CARRIED FORWARD:						1,964.58	98.23	227.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,964.58	98.23	227.88	
571	3/26/2008	26.645	1.90	1.30	0.050	2.47	0.12	0.29	RHS
572	3/26/2008	26.646	0.80	0.80	0.050	0.64	0.03	0.07	RHS
TOTAL:						1,967.69	98.39	228.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						216.06	10.81	25.06	
1	3/1/2008	5.630	4.70	1.10	0.050	5.17	0.26	0.60	LHS
2	3/1/2008	3.090	2.20	1.10	0.050	2.42	0.12	0.28	LHS
3	3/3/2008	0.840	1.10	0.70	0.050	0.77	0.04	0.09	LHS
4	3/3/2008	0.855	1.10	0.90	0.050	0.99	0.05	0.11	LHS
5	3/3/2008	0.860	1.50	1.00	0.050	1.50	0.08	0.17	LHS
6	3/3/2008	0.865	4.10	0.90	0.050	3.69	0.18	0.43	LHS
7	3/3/2008	6.433	2.60	1.50	0.050	3.90	0.20	0.45	LHS
8	3/3/2008	6.443	1.90	1.10	0.050	2.09	0.10	0.24	LHS
9	3/3/2008	8.240	1.10	1.00	0.050	1.10	0.06	0.13	RHS
10	3/3/2008	8.241	1.60	1.10	0.050	1.76	0.09	0.20	RHS
11	3/3/2008	8.125	1.60	1.30	0.050	2.08	0.10	0.24	RHS
12	3/3/2008	8.120	2.90	1.40	0.050	4.06	0.20	0.47	RHS
13	3/3/2008	8.105	1.00	0.50	0.050	0.50	0.03	0.06	LHS
14	3/3/2008	8.102	1.40	0.50	0.050	0.70	0.04	0.08	RHS
15	3/3/2008	8.085	1.60	1.20	0.050	1.92	0.10	0.22	LHS
16	3/3/2008	8.065	1.50	1.40	0.050	2.10	0.11	0.24	RHS
17	3/3/2008	8.060	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	3/3/2008	8.052	1.00	1.00	0.050	1.00	0.05	0.12	RHS
19	3/3/2008	8.042	0.40	0.40	0.050	0.16	0.01	0.02	RHS
20	3/3/2008	8.037	0.80	0.50	0.050	0.40	0.02	0.05	RHS
21	3/3/2008	8.035	1.10	1.00	0.050	1.10	0.06	0.13	LHS
22	3/3/2008	8.032	2.40	1.30	0.050	3.12	0.16	0.36	RHS
23	3/3/2008	8.012	1.00	0.70	0.050	0.70	0.04	0.08	LHS
24	3/3/2008	7.998	1.20	1.10	0.050	1.32	0.07	0.15	LHS
25	3/3/2008	7.975	1.30	0.70	0.050	0.91	0.05	0.11	LHS
26	3/3/2008	7.972	1.20	1.20	0.050	1.44	0.07	0.17	LHS
27	3/3/2008	7.971	2.00	0.60	0.050	1.20	0.06	0.14	LHS
28	3/3/2008	9.968	1.20	1.20	0.050	1.44	0.07	0.17	RHS
29	3/3/2008	9.966	6.50	0.70	0.050	4.55	0.23	0.53	RHS
30	3/3/2008	9.963	0.70	0.50	0.050	0.35	0.02	0.04	RHS
CARRIED FORWARD:						268.75	13.44	31.17	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						268.75	13.44	31.17	
31	3/3/2008	9.960	0.80	6.00	0.050	4.80	0.24	0.56	RHS
TOTAL:						273.55	13.68	31.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						102.77	5.14	11.92	
1	3/1/2008	8.329	0.80	0.50	0.050	0.40	0.02	0.05	LHS
2	3/1/2008	8.331	1.70	0.90	0.050	1.53	0.08	0.18	LHS
3	3/1/2008	10.151	1.80	1.50	0.050	2.70	0.14	0.31	LHS
4	3/1/2008	10.154	2.00	1.00	0.050	2.00	0.10	0.23	LHS
5	3/1/2008	10.161	1.00	0.50	0.050	0.50	0.03	0.06	LHS
6	3/1/2008	10.169	1.90	1.40	0.050	2.66	0.13	0.31	LHS
7	3/1/2008	10.099	2.10	1.00	0.050	2.10	0.11	0.24	RHS
8	3/1/2008	10.184	1.00	0.60	0.050	0.60	0.03	0.07	RHS
9	3/1/2008	10.185	0.80	0.50	0.050	0.40	0.02	0.05	RHS
10	3/1/2008	10.197	1.10	0.60	0.050	0.66	0.03	0.08	LHS
11	3/1/2008	10.199	1.00	0.70	0.050	0.70	0.04	0.08	RHS
12	3/1/2008	10.224	1.30	1.00	0.050	1.30	0.07	0.15	LHS
13	3/1/2008	10.226	1.10	0.50	0.050	0.55	0.03	0.06	LHS
14	3/1/2008	10.228	2.30	1.00	0.050	2.30	0.12	0.27	LHS
15	3/1/2008	10.229	1.20	0.50	0.050	0.60	0.03	0.07	LHS
16	3/1/2008	10.234	1.30	1.00	0.050	1.30	0.07	0.15	LHS
17	3/1/2008	10.238	0.90	0.50	0.050	0.45	0.02	0.05	LHS
18	3/1/2008	10.274	2.10	1.10	0.050	2.31	0.12	0.27	LHS
19	3/1/2008	10.279	0.90	0.90	0.050	0.81	0.04	0.09	LHS
20	3/1/2008	10.306	0.50	0.40	0.050	0.20	0.01	0.02	LHS
21	3/1/2008	10.307	1.10	1.20	0.050	1.32	0.07	0.15	LHS
22	3/1/2008	10.309	1.10	1.20	0.050	1.32	0.07	0.15	LHS
23	3/1/2008	10.310	3.00	0.40	0.050	1.20	0.06	0.14	LHS
24	3/1/2008	10.311	0.90	0.40	0.050	0.36	0.02	0.04	LHS
25	3/1/2008	10.312	0.50	0.40	0.050	0.20	0.01	0.02	LHS
26	3/2/2008	10.354	1.00	0.90	0.050	0.90	0.05	0.10	RHS
27	3/2/2008	10.356	1.20	1.10	0.050	1.32	0.07	0.15	RHS
28	3/2/2008	10.357	1.40	0.50	0.050	0.70	0.04	0.08	RHS
29	3/2/2008	10.539	2.20	1.10	0.050	2.42	0.12	0.28	LHS
30	3/2/2008	10.545	1.40	1.00	0.050	1.40	0.07	0.16	LHS
CARRIED FORWARD:						137.98	6.90	16.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						137.98	6.90	16.00	
31	3/2/2008	10.559	2.00	1.20	0.050	2.40	0.12	0.28	RHS
32	3/2/2008	10.758	2.20	1.20	0.050	2.64	0.13	0.31	LHS
33	3/2/2008	10.778	1.20	1.10	0.050	1.32	0.07	0.15	LHS
34	3/2/2008	10.779	0.90	1.10	0.050	0.99	0.05	0.11	LHS
35	3/2/2008	10.781	2.20	1.50	0.050	3.30	0.17	0.38	LHS
36	3/2/2008	10.834	0.90	0.50	0.050	0.45	0.02	0.05	LHS
37	3/2/2008	10.838	0.80	0.60	0.050	0.48	0.02	0.06	LHS
38	3/2/2008	10.844	1.10	0.50	0.050	0.55	0.03	0.06	LHS
39	3/2/2008	10.865	1.90	0.70	0.050	1.33	0.07	0.15	LHS
40	3/2/2008	10.867	1.60	1.20	0.050	1.92	0.10	0.22	RHS
41	3/2/2008	10.866	0.80	0.50	0.050	0.40	0.02	0.05	RHS
42	3/2/2008	10.861	1.00	0.70	0.050	0.70	0.04	0.08	RHS
43	3/2/2008	10.841	1.00	0.80	0.050	0.80	0.04	0.09	RHS
44	3/2/2008	10.842	2.40	1.00	0.050	2.40	0.12	0.28	RHS
45	3/2/2008	10.838	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	3/2/2008	10.832	1.10	1.10	0.050	1.21	0.06	0.14	RHS
47	3/2/2008	10.830	1.20	0.10	0.050	0.12	0.01	0.01	RHS
48	3/2/2008	10.829	1.30	1.00	0.050	1.30	0.07	0.15	RHS
49	3/2/2008	10.830	1.10	1.00	0.050	1.10	0.06	0.13	RHS
50	3/2/2008	10.827	0.90	0.40	0.050	0.36	0.02	0.04	RHS
51	3/2/2008	10.825	1.40	0.60	0.050	0.84	0.04	0.10	RHS
52	3/2/2008	10.826	1.00	0.60	0.050	0.60	0.03	0.07	RHS
53	3/2/2008	8.799	5.00	1.00	0.050	5.00	0.25	0.58	LHS
54	3/2/2008	12.279	2.00	1.20	0.050	2.40	0.12	0.28	LHS
55	3/2/2008	11.994	2.30	1.10	0.050	2.53	0.13	0.29	RHS
56	3/2/2008	11.944	1.20	1.10	0.050	1.32	0.07	0.15	LHS
57	3/2/2008	12.027	1.50	1.50	0.050	2.25	0.11	0.26	LHS
58	3/3/2008	0.836	2.20	0.40	0.050	0.88	0.04	0.10	LHS
59	3/3/2008	0.839	2.00	0.40	0.050	0.80	0.04	0.09	LHS
60	3/3/2008	0.847	1.40	0.40	0.050	0.56	0.03	0.06	LHS
CARRIED FORWARD:						179.18	8.96	20.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						179.18	8.96	20.78	
61	3/3/2008	1.572	0.80	0.80	0.050	0.64	0.03	0.07	RHS
62	3/3/2008	1.573	1.00	0.40	0.050	0.40	0.02	0.05	RHS
63	3/3/2008	1.575	1.00	0.60	0.050	0.60	0.03	0.07	RHS
64	3/3/2008	1.577	1.20	0.40	0.050	0.48	0.02	0.06	RHS
65	3/3/2008	1.579	1.00	0.40	0.050	0.40	0.02	0.05	RHS
66	3/3/2008	2.189	0.80	0.60	0.050	0.48	0.02	0.06	LHS
67	3/3/2008	2.191	1.20	0.60	0.050	0.72	0.04	0.08	LHS
68	3/3/2008	2.192	0.80	0.60	0.050	0.48	0.02	0.06	LHS
69	3/4/2008	14.529	1.00	0.80	0.050	0.80	0.04	0.09	LHS
70	3/4/2008	14.556	2.00	0.50	0.050	1.00	0.05	0.12	LHS
71	3/4/2008	14.962	1.10	1.00	0.050	1.10	0.06	0.13	RHS
72	3/4/2008	16.439	1.10	1.00	0.050	1.10	0.06	0.13	RHS
73	3/4/2008	16.438	1.90	1.10	0.050	2.09	0.10	0.24	RHS
74	3/4/2008	16.440	1.00	0.90	0.050	0.90	0.05	0.10	LHS
75	3/4/2008	16.443	2.20	1.10	0.050	2.42	0.12	0.28	LHS
76	3/4/2008	16.457	2.70	0.60	0.050	1.62	0.08	0.19	RHS
77	3/4/2008	16.459	1.30	1.00	0.050	1.30	0.07	0.15	RHS
78	3/4/2008	16.694	1.20	1.00	0.050	1.20	0.06	0.14	LHS
79	3/4/2008	16.709	2.20	1.20	0.050	2.64	0.13	0.31	LHS
80	3/4/2008	16.723	1.20	1.10	0.050	1.32	0.07	0.15	LHS
TOTAL:						200.87	10.05	23.30	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	146.12	235.67	381.79	7.31	11.78	19.09	16.95	27.34	44.29
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	32.52	2.22	34.74	1.63	0.11	1.74	3.77	0.26	4.03
3	Kudat	01	Jalan Kota Kinabalu - Kudat	165.74	61.27	227.01	8.29	3.06	11.35	19.22	7.11	26.33
TOTAL:				344.38	299.16	643.54	17.23	14.95	32.18	39.94	34.71	74.65

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	146.12	7.31	16.95	
1	01/03/2008	64.990	1.00	0.60	0.05	0.60	0.03	0.07	PAKA-PAKA
2	01/03/2008	64.993	0.80	0.80	0.05	0.64	0.03	0.07	
3	01/03/2008	65.098	0.70	0.60	0.05	0.42	0.02	0.05	
4	01/03/2008	65.100	1.00	1.00	0.05	1.00	0.05	0.12	
5	01/03/2008	65.135	0.90	0.70	0.05	0.63	0.03	0.07	
6	01/03/2008	65.136	0.80	0.60	0.05	0.48	0.02	0.06	
7	01/03/2008	65.137	0.70	0.80	0.05	0.56	0.03	0.06	
8	01/03/2008	65.138	0.60	0.60	0.05	0.36	0.02	0.04	
9	02/03/2008	67.415	1.00	0.70	0.05	0.70	0.04	0.08	KINASARABAN
10	02/03/2008	67.416	0.50	0.50	0.05	0.25	0.01	0.03	
11	02/03/2008	67.755	1.00	0.50	0.05	0.50	0.03	0.06	
12	02/03/2008	68.635	1.00	0.60	0.05	0.60	0.03	0.07	
13	02/03/2008	68.680	1.00	0.50	0.05	0.50	0.03	0.06	
14	02/03/2008	68.695	1.00	1.00	0.05	1.00	0.05	0.12	
15	02/03/2008	69.225	1.00	1.00	0.05	1.00	0.05	0.12	
16	03/03/2008	109.880	1.00	0.80	0.05	0.80	0.04	0.09	ULU KUKUT
17	03/03/2008	109.881	0.60	0.60	0.05	0.36	0.02	0.04	
18	03/03/2008	109.680	0.60	0.60	0.05	0.36	0.02	0.04	
19	03/03/2008	109.681	0.50	0.50	0.05	0.25	0.01	0.03	
20	03/03/2008	109.682	1.00	0.60	0.05	0.60	0.03	0.07	
21	03/03/2008	109.683	1.00	1.00	0.05	1.00	0.05	0.12	
22	03/03/2008	109.684	1.00	0.90	0.05	0.90	0.05	0.10	
23	03/03/2008	109.580	0.90	0.80	0.05	0.72	0.04	0.08	
24	03/03/2008	109.581	1.00	0.90	0.05	0.90	0.05	0.10	
25	03/03/2008	108.680	0.90	0.80	0.05	0.72	0.04	0.08	
26	03/03/2008	108.681	0.70	0.60	0.05	0.42	0.02	0.05	
27	03/03/2008	108.880	0.70	0.70	0.05	0.49	0.02	0.06	
28	03/03/2008	108.881	1.00	0.60	0.05	0.60	0.03	0.07	
29	03/03/2008	108.882	1.00	0.80	0.05	0.80	0.04	0.09	
30	03/03/2008	108.883	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD:						164.98	8.25	19.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	164.98	8.25	19.14	
31	04/03/2008	71.180	1.00	0.70	0.05	0.70	0.04	0.08	TAMAN NIKMAT
32	04/03/2008	71.181	0.80	0.70	0.05	0.56	0.03	0.06	
33	04/03/2008	74.480	1.00	0.70	0.05	0.70	0.04	0.08	
34	04/03/2008	74.481	1.00	1.00	0.05	1.00	0.05	0.12	
35	04/03/2008	74.482	1.00	1.00	0.05	1.00	0.05	0.12	
36	04/03/2008	93.380	1.00	0.70	0.05	0.70	0.04	0.08	KAWANG - KAWANG
37	04/03/2008	93.381	1.00	0.80	0.05	0.80	0.04	0.09	
38	04/03/2008	93.382	1.00	0.70	0.05	0.70	0.04	0.08	
39	04/03/2008	93.383	1.00	0.70	0.05	0.70	0.04	0.08	
40	04/03/2008	93.480	0.90	0.90	0.05	0.81	0.04	0.09	
41	04/03/2008	93.481	1.00	0.80	0.05	0.80	0.04	0.09	
42	04/03/2008	93.482	1.00	0.80	0.05	0.80	0.04	0.09	
43	06/03/2008	69.680	1.00	0.80	0.05	0.80	0.04	0.09	PAKA - PAKA
44	06/03/2008	69.681	1.00	1.00	0.05	1.00	0.05	0.12	
45	06/03/2008	69.682	1.00	1.00	0.05	1.00	0.05	0.12	
46	06/03/2008	69.683	1.00	1.00	0.05	1.00	0.05	0.12	
47	06/03/2008	68.000	1.00	0.90	0.05	0.90	0.05	0.10	
48	06/03/2008	68.010	1.00	0.80	0.05	0.80	0.04	0.09	
49	06/03/2008	68.100	1.00	1.00	0.05	1.00	0.05	0.12	
50	07/03/2008	93.580	1.00	0.70	0.05	0.70	0.04	0.08	KAWANG - KAWANG
51	07/03/2008	93.581	1.00	0.90	0.05	0.90	0.05	0.10	
52	07/03/2008	93.582	1.00	1.00	0.05	1.00	0.05	0.12	
53	07/03/2008	93.583	1.00	1.00	0.05	1.00	0.05	0.12	
54	07/03/2008	93.584	1.00	1.00	0.05	1.00	0.05	0.12	
55	07/03/2008	93.590	1.00	0.90	0.05	0.90	0.05	0.10	
56	07/03/2008	93.591	1.00	1.00	0.05	1.00	0.05	0.12	
57	07/03/2008	93.592	1.00	1.00	0.05	1.00	0.05	0.12	
58	07/03/2008	93.600	1.00	1.00	0.05	1.00	0.05	0.12	
59	07/03/2008	93.700	1.00	0.90	0.05	0.90	0.05	0.10	
60	07/03/2008	93.701	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD:						190.95	9.55	22.15	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	190.95	9.55	22.15	
61	08/03/2008	96.580	1.00	0.90	0.05	0.90	0.05	0.10	PANDASAN
62	08/03/2008	96.581	1.00	0.70	0.05	0.70	0.04	0.08	
63	08/03/2008	96.582	1.00	1.00	0.05	1.00	0.05	0.12	
64	08/03/2008	96.583	1.00	0.90	0.05	0.90	0.05	0.10	
65	08/03/2008	96.584	1.00	1.00	0.05	1.00	0.05	0.12	
66	08/03/2008	96.585	0.80	0.70	0.05	0.56	0.03	0.06	
67	09/03/2008	106.780	1.00	0.80	0.05	0.80	0.04	0.09	KUKUT
68	09/03/2008	106.781	1.00	1.00	0.05	1.00	0.05	0.12	
69	09/03/2008	106.782	0.90	0.80	0.05	0.72	0.04	0.08	
70	09/03/2008	106.880	0.70	0.80	0.05	0.56	0.03	0.06	
71	09/03/2008	106.881	1.00	0.80	0.05	0.80	0.04	0.09	
72	09/03/2008	106.882	1.00	0.90	0.05	0.90	0.05	0.10	
73	09/03/2008	106.883	1.00	0.80	0.05	0.80	0.04	0.09	
74	09/03/2008	106.884	1.00	0.70	0.05	0.70	0.04	0.08	
75	09/03/2008	106.885	1.00	1.00	0.05	1.00	0.05	0.12	
76	09/03/2008	106.980	1.00	0.80	0.05	0.80	0.04	0.09	
77	09/03/2008	106.981	1.00	1.00	0.05	1.00	0.05	0.12	
78	09/03/2008	106.982	1.00	1.00	0.05	1.00	0.05	0.12	
79	09/03/2008	106.983	1.00	1.00	0.05	1.00	0.05	0.12	
80	09/03/2008	106.984	1.00	0.70	0.05	0.70	0.04	0.08	
81	09/03/2008	106.985	1.00	0.80	0.05	0.80	0.04	0.09	
82	10/03/2008	107.180	1.00	0.70	0.05	0.70	0.04	0.08	ULU KUKUT
83	10/03/2008	107.181	0.70	0.70	0.05	0.49	0.02	0.06	
84	10/03/2008	107.182	1.00	0.80	0.05	0.80	0.04	0.09	
85	10/03/2008	107.183	1.00	1.00	0.05	1.00	0.05	0.12	
86	10/03/2008	107.184	0.80	0.60	0.05	0.48	0.02	0.06	
87	10/03/2008	107.185	0.50	0.50	0.05	0.25	0.01	0.03	
88	10/03/2008	109.080	1.00	1.00	0.05	1.00	0.05	0.12	
89	10/03/2008	109.081	1.00	1.00	0.05	0.00	0.00	0.00	
90	10/03/2008	109.082	1.00	1.00	0.05	0.00	0.00	0.00	
CARRIED FORWARD :						213.31	10.67	24.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS	
BROUGHT FORWARD:			-	-	-	213.31	10.67	24.74		
91	10/03/2008	109.083	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT	
92	10/03/2008	109.084	1.00	1.00	0.05	1.00	0.05	0.12		
93	10/03/2008	109.085	1.00	1.00	0.05	1.00	0.05	0.12		
94	10/03/2008	109.100	1.00	1.00	0.05	1.00	0.05	0.12		
95	10/03/2008	109.110	1.00	0.90	0.05	0.90	0.05	0.10		
96	10/03/2008	109.112	0.90	0.90	0.05	0.81	0.04	0.09		
97	10/03/2008	109.113	1.00	0.80	0.05	0.80	0.04	0.09		
98	10/03/2008	109.114	1.00	1.00	0.05	1.00	0.05	0.12		
99	10/03/2008	109.280	1.00	0.90	0.05	0.90	0.05	0.10		
100	10/03/2008	109.281	1.00	1.00	0.05	1.00	0.05	0.12		
101	10/03/2008	109.282	1.00	0.90	0.05	0.90	0.05	0.10		
102	10/03/2008	109.283	1.00	1.00	0.05	1.00	0.05	0.12		
103	10/03/2008	109.284	1.00	1.00	0.05	1.00	0.05	0.12		
104	10/03/2008	109.285	1.00	1.00	0.05	1.00	0.05	0.12		
105	11/03/2008	100.780	1.00	0.80	0.05	0.80	0.04	0.09	KGT.TIMBANG	
106	11/03/2008	100.781	1.00	1.00	0.05	1.00	0.05	0.12		
107	11/03/2008	99.980	1.00	1.00	0.05	1.00	0.05	0.12		
108	11/03/2008	99.981	1.00	1.00	0.05	1.00	0.05	0.12		
109	11/03/2008	99.982	1.00	1.00	0.05	1.00	0.05	0.12		
110	11/03/2008	99.983	0.90	0.90	0.05	0.81	0.04	0.09		
111	11/03/2008	99.984	0.80	0.70	0.05	0.56	0.03	0.06		
112	11/03/2008	99.985	1.00	0.60	0.05	0.60	0.03	0.07		
113	11/03/2008	102.380	1.00	1.00	0.05	1.00	0.05	0.12		MANTANAU
114	11/03/2008	102.381	1.00	1.00	0.05	1.00	0.05	0.12		
115	11/03/2008	102.383	0.80	0.70	0.05	0.56	0.03	0.06		
116	11/03/2008	102.480	1.00	0.90	0.05	0.90	0.05	0.10		
117	11/03/2008	102.481	1.00	1.00	0.05	1.00	0.05	0.12		
118	11/03/2008	102.482	1.00	0.90	0.05	0.90	0.05	0.10		
119	12/03/2008	104.080	0.90	0.70	0.05	0.63	0.03	0.07		
120	12/03/2008	104.081	1.00	0.90	0.05	0.90	0.05	0.10		
CARRIED FORWARD :						240.28	12.02	27.87		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	240.28	12.02	27.87	
121	12/03/2008	104.082	0.90	0.90	0.05	0.81	0.04	0.09	
122	12/03/2008	104.083	1.00	0.80	0.05	0.80	0.04	0.09	
123	12/03/2008	104.084	1.00	0.70	0.05	0.70	0.04	0.08	
124	12/03/2008	108.085	1.00	0.75	0.05	0.75	0.04	0.09	
125	12/03/2008	104.280	1.00	1.00	0.05	1.00	0.05	0.12	
126	12/03/2008	104.281	1.00	1.00	0.05	1.00	0.05	0.12	
127	12/03/2008	104.282	1.00	1.00	0.05	1.00	0.05	0.12	
128	12/03/2008	104.283	1.00	1.00	0.05	1.00	0.05	0.12	
129	12/03/2008	104.700	1.00	1.00	0.05	1.00	0.05	0.12	
130	12/03/2008	104.780	1.00	0.80	0.05	0.80	0.04	0.09	
131	12/03/2008	104.781	1.00	0.80	0.05	0.80	0.04	0.09	
132	12/03/2008	104.782	1.00	0.60	0.05	0.60	0.03	0.07	
133	12/03/2008	104.783	1.00	0.60	0.05	0.60	0.03	0.07	
134	12/03/2008	104.784	1.00	1.00	0.05	1.00	0.05	0.12	
135	12/03/2008	104.785	1.00	1.00	0.05	1.00	0.05	0.12	
136	12/03/2008	104.880	1.00	0.90	0.05	0.90	0.05	0.10	
137	12/03/2008	104.881	1.00	0.80	0.05	0.80	0.04	0.09	
138	12/03/2008	104.882	1.00	0.70	0.05	0.70	0.04	0.08	
139	13/03/2008	104.980	1.00	0.70	0.05	0.70	0.04	0.08	ULU KUKUT
140	13/03/2008	104.981	1.00	0.50	0.05	0.50	0.03	0.06	
141	13/03/2008	104.982	1.00	1.00	0.05	1.00	0.05	0.12	
142	13/03/2008	104.983	1.00	1.00	0.05	1.00	0.05	0.12	
143	13/03/2008	104.984	1.00	0.80	0.05	0.80	0.04	0.09	
144	13/03/2008	104.985	1.00	0.80	0.05	0.80	0.04	0.09	
145	13/03/2008	105.180	1.00	0.60	0.05	0.60	0.03	0.07	
146	13/03/2008	105.181	1.00	0.60	0.05	0.60	0.03	0.07	
147	13/03/2008	105.182	0.80	0.70	0.05	0.56	0.03	0.06	
148	13/03/2008	105.183	1.00	1.00	0.05	1.00	0.05	0.12	
149	13/03/2008	105.184	1.00	1.00	0.05	1.00	0.05	0.12	
150	14/03/2008	105.370	0.80	0.80	0.05	0.64	0.03	0.07	
CARRIED FORWARD :						264.74	13.24	30.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	264.74	13.24	30.71	
151	14/03/2008	105.371	0.60	0.60	0.05	0.36	0.02	0.04	
152	14/03/2008	105.372	1.00	0.80	0.05	0.80	0.04	0.09	
153	14/03/2008	105.373	1.00	0.60	0.05	0.60	0.03	0.07	
154	14/03/2008	105.374	1.00	1.00	0.05	1.00	0.05	0.12	
155	14/03/2008	105.375	1.00	0.80	0.05	0.80	0.04	0.09	
156	14/03/2008	105.376	1.00	0.70	0.05	0.70	0.04	0.08	
157	14/03/2008	105.480	1.00	0.70	0.05	0.70	0.04	0.08	
158	14/03/2008	105.481	0.60	0.50	0.05	0.30	0.02	0.03	
159	14/03/2008	105.482	1.00	0.90	0.05	0.90	0.05	0.10	
160	14/03/2008	105.580	1.00	0.90	0.05	0.90	0.05	0.10	
161	14/03/2008	105.581	0.90	0.80	0.05	0.72	0.04	0.08	
162	14/03/2008	105.680	0.70	0.80	0.05	0.56	0.03	0.06	
163	14/03/2008	105.681	0.80	0.70	0.05	0.56	0.03	0.06	
164	14/03/2008	105.682	1.00	0.60	0.05	0.60	0.03	0.07	
165	14/03/2008	105.683	1.00	0.50	0.05	0.50	0.03	0.06	
166	14/03/2008	105.684	1.00	0.70	0.05	0.70	0.04	0.08	
167	15/03/2008	105.685	1.00	0.50	0.05	0.50	0.03	0.06	
168	15/03/2008	105.780	0.60	0.60	0.05	0.36	0.02	0.04	
169	15/03/2008	105.781	0.60	0.60	0.05	0.36	0.02	0.04	
170	15/03/2008	106.680	1.00	0.70	0.05	0.70	0.04	0.08	
171	15/03/2008	106.681	0.70	0.60	0.05	0.42	0.02	0.05	
172	15/03/2008	106.682	1.00	0.90	0.05	0.90	0.05	0.10	
173	15/03/2008	106.683	1.00	0.90	0.05	0.90	0.05	0.10	
174	15/03/2008	106.684	1.00	1.00	0.05	1.00	0.05	0.12	
175	15/03/2008	106.780	0.80	0.60	0.05	0.48	0.02	0.06	
176	15/03/2008	106.781	0.60	0.60	0.05	0.36	0.02	0.04	
177	15/03/2008	106.782	1.00	0.60	0.05	0.60	0.03	0.07	
178	15/03/2008	106.783	0.50	0.50	0.05	0.25	0.01	0.03	
179	15/03/2008	106.784	1.00	0.90	0.05	0.90	0.05	0.10	
180	15/03/2008	106.880	1.20	1.20	0.05	1.44	0.07	0.17	
CARRIED FORWARD :						284.61	14.23	33.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	284.61	14.23	33.01	
181	15/03/2008	107.080	1.00	0.60	0.05	0.60	0.03	0.07	
182	15/03/2008	107.081	1.00	1.00	0.05	1.00	0.05	0.12	
183	15/03/2008	107.082	0.70	0.70	0.05	0.49	0.02	0.06	
184	15/03/2008	107.083	1.00	0.90	0.05	0.90	0.05	0.10	
185	15/03/2008	107.084	0.70	0.70	0.05	0.49	0.02	0.06	
186	15/03/2008	107.085	0.80	0.80	0.05	0.64	0.03	0.07	
187	15/03/2008	107.180	1.00	0.90	0.05	0.90	0.05	0.10	
188	15/03/2008	107.181	0.70	0.70	0.05	0.49	0.02	0.06	
189	15/03/2008	107.182	1.00	0.90	0.05	0.90	0.05	0.10	
190	15/03/2008	107.183	1.00	0.80	0.05	0.80	0.04	0.09	
191	17/03/2008	107.100	1.20	1.00	0.05	1.20	0.06	0.14	
192	17/03/2008	107.110	1.00	0.90	0.05	0.90	0.05	0.10	
193	17/03/2008	107.111	1.00	0.90	0.05	0.90	0.05	0.10	
194	17/03/2008	107.112	0.60	0.60	0.05	0.36	0.02	0.04	
195	17/03/2008	107.113	1.00	0.80	0.05	0.80	0.04	0.09	
196	17/03/2008	107.114	0.70	0.60	0.05	0.42	0.02	0.05	
197	17/03/2008	107.115	0.80	0.60	0.05	0.48	0.02	0.06	
198	17/03/2008	107.690	1.00	1.00	0.05	1.00	0.05	0.12	
199	17/03/2008	107.691	1.00	0.80	0.05	0.80	0.04	0.09	
200	17/03/2008	107.692	1.00	1.00	0.05	1.00	0.05	0.12	
201	17/03/2008	107.693	1.00	0.80	0.05	0.80	0.04	0.09	
202	17/03/2008	107.694	1.00	1.00	0.05	1.00	0.05	0.12	
203	17/03/2008	107.695	0.80	0.70	0.05	0.56	0.03	0.06	
204	17/03/2008	107.780	1.00	0.80	0.05	0.80	0.04	0.09	
205	17/03/2008	107.781	1.00	1.00	0.05	1.00	0.05	0.12	
206	17/03/2008	107.782	1.00	0.70	0.05	0.70	0.04	0.08	
207	17/03/2008	107.783	1.00	1.00	0.05	1.00	0.05	0.12	
208	17/03/2008	107.788	1.00	1.00	0.05	1.00	0.05	0.12	
209	17/03/2008	107.880	1.00	0.70	0.05	0.70	0.04	0.08	
210	17/03/2008	107.881	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD :						307.94	15.40	35.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	307.94	15.40	35.72	
211	17/03/2008	107.882	1.00	0.60	0.05	0.60	0.03	0.07	
212	17/03/2008	107.883	1.00	0.80	0.05	0.80	0.04	0.09	
213	17/03/2008	109.300	0.80	0.70	0.05	0.56	0.03	0.06	
214	17/03/2008	109.310	0.60	0.60	0.05	0.36	0.02	0.04	
215	18/03/2008	105.590	1.20	1.00	0.05	1.20	0.06	0.14	
216	18/03/2008	105.591	1.00	0.80	0.05	0.80	0.04	0.09	
217	18/03/2008	105.592	1.00	0.70	0.05	0.70	0.04	0.08	
218	18/03/2008	106.790	1.00	1.00	0.05	1.00	0.05	0.12	
219	18/03/2008	106.791	1.00	1.00	0.05	1.00	0.05	0.12	
220	18/03/2008	106.792	1.00	1.00	0.05	1.00	0.05	0.12	
221	18/03/2008	106.793	1.00	1.00	0.05	1.00	0.05	0.12	
222	18/03/2008	106.480	1.00	0.80	0.05	0.80	0.04	0.09	
223	18/03/2008	106.481	1.00	0.90	0.05	0.90	0.05	0.10	
224	18/03/2008	108.980	1.00	0.70	0.05	0.70	0.04	0.08	
225	18/03/2008	108.981	0.90	0.90	0.05	0.81	0.04	0.09	
226	18/03/2008	108.982	1.00	0.90	0.05	0.90	0.05	0.10	
227	18/03/2008	108.983	1.00	1.00	0.05	1.00	0.05	0.12	
228	18/03/2008	108.984	1.00	0.80	0.05	0.80	0.04	0.09	
229	18/03/2008	108.984	1.00	1.00	0.05	1.00	0.05	0.12	
230	20/03/2008	108.080	1.00	0.70	0.05	0.70	0.04	0.08	
231	20/03/2008	108.081	0.50	0.50	0.05	0.25	0.01	0.03	
232	20/03/2008	108.082	1.00	0.80	0.05	0.80	0.04	0.09	
233	20/03/2008	108.083	1.00	1.00	0.05	1.00	0.05	0.12	
234	20/03/2008	108.084	0.60	0.60	0.05	0.36	0.02	0.04	
235	20/03/2008	108.085	1.00	0.90	0.05	0.90	0.05	0.10	
236	20/03/2008	108.190	0.80	0.70	0.05	0.56	0.03	0.06	
237	20/03/2008	108.191	0.70	0.60	0.05	0.42	0.02	0.05	
238	20/03/2008	108.192	1.00	0.70	0.05	0.70	0.04	0.08	
239	20/03/2008	108.193	1.00	0.70	0.05	0.70	0.04	0.08	
240	20/03/2008	108.194	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						331.06	16.56	38.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	331.06	16.56	38.40	
241	20/03/2008	108.195	1.00	0.90	0.05	0.90	0.05	0.10	
242	20/03/2008	109.200	1.00	0.90	0.05	0.90	0.05	0.10	
243	20/03/2008	109.201	1.00	0.70	0.05	0.70	0.04	0.08	
244	22/03/2008	107.811	0.70	0.60	0.05	0.42	0.02	0.05	ULU KUKUT
245	22/03/2008	107.812	0.70	0.60	0.05	0.42	0.02	0.05	
246	22/03/2008	107.829	1.00	1.00	0.05	1.00	0.05	0.12	
247	22/03/2008	107.830	1.10	1.00	0.05	1.10	0.06	0.13	
248	22/03/2008	107.837	0.90	0.80	0.05	0.72	0.04	0.08	
249	22/03/2008	107.838	0.90	0.80	0.05	0.72	0.04	0.08	
250	22/03/2008	107.888	1.10	1.00	0.05	1.10	0.06	0.13	
251	22/03/2008	107.890	0.80	0.70	0.05	0.56	0.03	0.06	
252	22/03/2008	107.900	0.90	0.80	0.05	0.72	0.04	0.08	
253	22/03/2008	107.901	1.00	0.80	0.05	0.80	0.04	0.09	
254	22/03/2008	107.909	0.70	0.60	0.05	0.42	0.02	0.05	
255	22/03/2008	107.910	0.80	0.70	0.05	0.56	0.03	0.06	
256	22/03/2008	107.940	1.00	0.80	0.05	0.80	0.04	0.09	
257	22/03/2008	107.941	0.50	0.50	0.05	0.25	0.01	0.03	
258	22/03/2008	107.943	1.00	0.60	0.05	0.60	0.03	0.07	
259	22/03/2008	107.944	0.90	0.80	0.05	0.72	0.04	0.08	
260	25/03/2008	107.950	0.80	0.50	0.05	0.40	0.02	0.05	
261	25/03/2008	107.951	0.60	0.50	0.05	0.30	0.02	0.03	
262	25/03/2008	107.953	1.00	0.80	0.05	0.80	0.04	0.09	
263	25/03/2008	107.961	0.80	0.80	0.05	0.64	0.03	0.07	
264	25/03/2008	107.962	0.90	0.90	0.05	0.81	0.04	0.09	
265	25/03/2008	107.963	1.10	1.00	0.05	1.10	0.06	0.13	
266	25/03/2008	107.979	0.70	0.80	0.05	0.56	0.03	0.06	
267	25/03/2008	107.980	0.80	0.60	0.05	0.48	0.02	0.06	
268	25/03/2008	107.984	1.00	0.60	0.05	0.60	0.03	0.07	
269	25/03/2008	107.985	0.60	0.50	0.05	0.30	0.02	0.03	
270	25/03/2008	107.994	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						351.46	17.58	40.77	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	351.46	17.58	40.77	
271	27/03/2007	108.000	1.00	1.00	0.05	1.00	0.05	0.12	
272	27/03/2007	108.001	1.00	1.00	0.05	1.00	0.05	0.12	
273	27/03/2007	108.002	1.00	1.00	0.05	1.00	0.05	0.12	
274	27/03/2007	108.003	0.80	0.80	0.05	0.64	0.03	0.07	
275	27/03/2007	108.004	1.00	1.00	0.05	1.00	0.05	0.12	
276	27/03/2007	108.015	1.20	1.10	0.05	1.32	0.07	0.15	
277	27/03/2007	108.016	1.00	0.90	0.05	0.90	0.05	0.10	
278	27/03/2007	108.036	0.80	0.70	0.05	0.56	0.03	0.06	
279	27/03/2007	108.037	1.00	0.80	0.05	0.80	0.04	0.09	
280	27/03/2007	108.038	1.00	1.00	0.05	1.00	0.05	0.12	
281	27/03/2007	108.040	1.00	0.90	0.05	0.90	0.05	0.10	
282	27/03/2007	108.041	1.00	1.00	0.05	1.00	0.05	0.12	
283	27/03/2007	108.042	1.00	0.80	0.05	0.80	0.04	0.09	
284	27/03/2007	108.043	0.90	0.90	0.05	0.81	0.04	0.09	
285	28/03/2008	108.280	1.00	0.80	0.05	0.80	0.04	0.09	ULU KUKUT
286	28/03/2008	108.281	1.00	1.00	0.05	1.00	0.05	0.12	
287	28/03/2008	108.282	1.00	1.00	0.05	1.00	0.05	0.12	
288	28/03/2008	108.283	1.00	1.00	0.05	1.00	0.05	0.12	
289	28/03/2008	108.480	1.40	1.00	0.05	1.40	0.07	0.16	
290	28/03/2008	108.580	1.00	0.80	0.05	0.80	0.04	0.09	
291	28/03/2008	108.581	1.00	1.00	0.05	1.00	0.05	0.12	
292	28/03/2008	108.582	1.00	1.00	0.05	1.00	0.05	0.12	
293	28/03/2008	108.583	1.00	1.00	0.05	1.00	0.05	0.12	
294	29/03/2008	108.590	1.00	0.80	0.05	0.80	0.04	0.09	
295	29/03/2008	108.591	1.00	1.00	0.05	1.00	0.05	0.12	
296	29/03/2008	108.592	1.00	0.90	0.05	0.90	0.05	0.10	
297	29/03/2008	108.593	1.10	1.00	0.05	1.10	0.06	0.13	
298	29/03/2008	108.594	1.00	1.00	0.05	1.00	0.05	0.12	
299	29/03/2008	108.700	1.00	0.60	0.05	0.60	0.03	0.07	
300	29/03/2008	108.701	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD :						379.19	18.96	43.99	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	379.19	18.96	43.99	
301	29/03/2008	108.702	1.00	1.00	0.05	1.00	0.05	0.12	
302	29/03/2008	108.703	1.00	0.80	0.05	0.80	0.04	0.09	
303	29/03/2008	108.704	1.00	0.80	0.05	0.80	0.04	0.09	
304									
305									
306									
307									
308									
309									
310									
311									
312									
313									
314									
315									
316									
317									
318									
319									
320									
321									
322									
323									
324									
325									
326									
327									
328									
329									
330									
BALANCE END OF MAR :						381.79	19.09	44.29	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	32.52	1.63	3.77	
1	03/03/2008	137.732	0.80	0.70	0.05	0.56	0.03	0.06	TANAH MERAH
2	03/03/2008	137.733	0.60	0.60	0.05	0.36	0.02	0.04	
3	03/03/2008	138.330	0.90	0.90	0.05	0.81	0.04	0.09	
4	03/03/2008	138.331	0.70	0.70	0.05	0.49	0.02	0.06	
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
BALANCE END OF MAR :						34.74	1.74	4.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	165.74	8.29	19.22	
1	01/03/2008	190.032	1.00	0.80	0.05	0.80	0.04	0.09	KUDAT
2	01/03/2008	190.100	1.00	1.00	0.05	1.00	0.05	0.12	
3	01/03/2008	190.1	1.00	0.80	0.05	0.80	0.04	0.09	
4	01/03/2008	190.102	0.80	0.70	0.05	0.56	0.03	0.06	
5	03/03/2008	186.900	1.00	0.70	0.05	0.70	0.04	0.08	
6	03/03/2008	188.910	1.00	0.90	0.05	0.90	0.05	0.10	
7	03/03/2008	188.911	1.00	1.00	0.05	1.00	0.05	0.12	
8	03/03/2008	188.912	1.00	0.70	0.05	0.70	0.04	0.08	
9	03/03/2008	188.913	1.00	0.60	0.05	0.60	0.03	0.07	
10	03/03/2008	188.913	1.00	1.00	0.05	1.00	0.05	0.12	
11	04/03/2008	187.700	1.00	0.70	0.05	0.70	0.04	0.08	
12	04/03/2008	187.710	0.70	0.60	0.05	0.42	0.02	0.05	
13	04/03/2008	187.720	1.00	1.00	0.05	1.00	0.05	0.12	
14	04/03/2008	168.830	1.00	0.70	0.05	0.70	0.04	0.08	
15	04/03/2008	168.831	0.80	0.70	0.05	0.56	0.03	0.06	
16	04/03/2008	168.832	1.00	1.00	0.05	1.00	0.05	0.12	
17	04/03/2008	185.731	1.00	1.00	0.05	1.00	0.05	0.12	MOLONG - KOLONG
18	04/03/2008	185.732	1.00	1.10	0.05	1.10	0.06	0.13	
19	04/03/2008	185.733	1.00	0.90	0.05	0.90	0.05	0.10	
20	07/03/2008	142.630	1.00	0.60	0.05	0.60	0.03	0.07	MATUNGGUNG
21	07/03/2008	142.631	1.00	1.00	0.05	1.00	0.05	0.12	
22	07/03/2008	142.632	1.10	1.00	0.05	1.10	0.06	0.13	
23	07/03/2008	144.230	0.80	0.70	0.05	0.56	0.03	0.06	
24	07/03/2008	144.231	1.00	1.00	0.05	1.00	0.05	0.12	
25	07/03/2008	144.23	0.90	0.80	0.05	0.72	0.04	0.08	
26	07/03/2008	146.230	1.00	0.90	0.05	0.90	0.05	0.10	
27	07/03/2008	146.231	0.80	0.50	0.05	0.40	0.02	0.05	
28	07/03/2008	146.232	0.60	0.60	0.05	0.36	0.02	0.04	
29	07/03/2008	146.400	1.00	1.00	0.05	1.00	0.05	0.12	
30	08/03/2008	146.410	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						189.62	9.48	21.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	189.62	9.48	21.99	
31	08/03/2008	146.411	1.00	1.00	0.05	1.00	0.05	0.12	
32	08/03/2008	146.412	1.00	1.00	0.05	1.00	0.05	0.12	
33	08/03/2008	146.413	1.00	1.00	0.05	1.00	0.05	0.12	
34	08/03/2008	146.414	1.00	1.00	0.05	1.00	0.05	0.12	
35	08/03/2008	146.415	1.00	1.00	0.05	1.00	0.05	0.12	
36	08/03/2008	146.700	1.00	1.00	0.05	1.00	0.05	0.12	
37	08/03/2008	152.130	1.00	0.80	0.05	0.80	0.04	0.09	
38	08/03/2008	152.131	1.00	0.90	0.05	0.90	0.05	0.10	
39	08/03/2008	152.532	1.00	0.80	0.05	0.80	0.04	0.09	
40	08/03/2008	152.533	1.00	1.00	0.05	1.00	0.05	0.12	
41	11/03/2008	152.932	0.80	0.80	0.05	0.64	0.03	0.07	
42	11/03/2008	152.933	0.70	0.70	0.05	0.49	0.02	0.06	TAMBARULAN
43	11/03/2008	155.832	0.90	0.80	0.05	0.72	0.04	0.08	
44	11/03/2008	155.832	1.10	1.00	0.05	1.10	0.06	0.13	
45	11/03/2008	157.432	1.00	0.90	0.05	0.90	0.05	0.10	
46	13/03/2008	157.440	1.00	0.90	0.05	0.90	0.05	0.10	SIKUATI
47	13/03/2008	157.441	1.00	1.00	0.05	1.00	0.05	0.12	
48	13/03/2008	158.331	0.80	0.70	0.05	0.56	0.03	0.06	
49	13/03/2008	158.332	1.00	1.00	0.05	1.00	0.05	0.12	
50	13/03/2008	158.333	1.00	1.00	0.05	1.00	0.05	0.12	
51	13/03/2008	158.930	1.00	1.00	0.05	1.00	0.05	0.12	
52	13/03/2008	158.931	0.90	0.60	0.05	0.54	0.03	0.06	
53	13/03/2008	158.932	1.00	1.00	0.05	1.00	0.05	0.12	
54	13/03/2008	158.933	1.00	1.00	0.05	1.00	0.05	0.12	
55	17/03/2008	159.030	1.00	1.00	0.05	1.00	0.05	0.12	
56	17/03/2008	159.031	1.00	1.00	0.05	1.00	0.05	0.12	
57	17/03/2008	159.032	1.00	0.60	0.05	0.60	0.03	0.07	
58	17/03/2008	159.033	1.00	1.00	0.05	1.00	0.05	0.12	
59	17/03/2008	159.034	1.00	1.00	0.05	1.00	0.05	0.12	
60	17/03/2008	159.130	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD :						216.27	10.82	25.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	216.27	10.82	25.08	
61	17/03/2008	159.131	1.00	0.60	0.05	0.60	0.03	0.07	
62	17/03/2008	159.132	1.00	1.00	0.05	1.00	0.05	0.12	
63	17/03/2008	159.13	1.00	1.00	0.05	1.00	0.05	0.12	
64	17/03/2008	159.134	1.00	1.00	0.05	1.00	0.05	0.12	
65	19/03/2008	159.230	1.00	0.80	0.05	0.80	0.04	0.09	
66	19/03/2008	159.231	1.00	0.70	0.05	0.70	0.04	0.08	
67	19/03/2008	159.232	0.80	0.80	0.05	0.64	0.03	0.07	
68	19/03/2008	159.233	0.60	0.50	0.05	0.30	0.02	0.03	
69	19/03/2008	162.532	1.00	0.80	0.05	0.80	0.04	0.09	
70	19/03/2008	162.533	1.00	1.00	0.05	1.00	0.05	0.12	
71	19/03/2008	162.540	1.00	0.80	0.05	0.80	0.04	0.09	
72	19/03/2008	162.541	1.00	1.00	0.05	1.00	0.05	0.12	
73	19/03/2008	162.541	1.00	1.10	0.05	1.10	0.06	0.13	
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF MAR :						227.01	11.35	26.33	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : March 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	511.95	512.34	1,024.29	36.63	37.81	74.44	85.08	87.87	172.95
TOTAL:				511.95	512.34	1,024.29	36.63	37.81	74.44	85.08	87.87	172.95

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM FEBRUARY 2008:						511.95	36.63	85.08	
1	3/1/2008	48.900	6.70	1.20	0.05	8.04	0.40	0.93	LHS
2	3/1/2008	48.910	2.60	1.10	0.05	2.86	0.14	0.32	LHS
3	3/1/2008	48.920	0.30	0.20	0.05	0.06	0.00	0.00	LHS
4	3/1/2008	48.930	1.50	1.10	0.05	1.65	0.08	0.19	LHS
5	3/1/2008	49.000	1.50	0.50	0.05	0.75	0.04	0.09	LHS
6	3/1/2008	49.000	0.40	0.40	0.05	0.16	0.01	0.02	LHS
7	3/1/2008	49.010	0.60	0.50	0.05	0.30	0.02	0.05	LHS
8	3/1/2008	49.010	0.80	0.50	0.05	0.40	0.02	0.05	LHS
9	3/1/2008	49.020	0.40	0.40	0.05	0.16	0.01	0.02	LHS
10	3/1/2008	49.020	0.50	0.40	0.05	0.20	0.01	0.02	LHS
11	3/1/2008	49.030	1.10	0.50	0.05	0.55	0.03	0.07	LHS
12	3/1/2008	49.030	0.50	0.40	0.05	0.20	0.01	0.02	LHS
13	3/1/2008	49.040	0.20	0.20	0.05	0.04	0.00	0.00	LHS
14	3/1/2008	49.040	0.80	0.60	0.05	0.48	0.02	0.05	LHS
15	3/1/2008	49.050	0.90	0.40	0.05	0.36	0.02	0.05	LHS
16	3/1/2008	49.050	0.50	0.40	0.05	0.20	0.01	0.02	LHS
17	3/1/2008	49.060	0.60	0.40	0.05	0.24	0.01	0.02	LHS
18	3/1/2008	49.060	0.50	0.50	0.05	0.25	0.01	0.02	LHS
19	3/1/2008	49.100	0.90	0.70	0.05	0.63	0.03	0.07	LHS
20	3/1/2008	49.110	0.90	0.40	0.05	0.36	0.02	0.05	LHS
21	3/1/2008	49.120	0.50	0.50	0.05	0.25	0.01	0.02	LHS
22	3/1/2008	49.130	0.90	0.80	0.05	0.72	0.04	0.09	LHS
23	3/1/2008	50.000	1.50	1.10	0.05	1.65	0.08	0.19	RHS
24	3/1/2008	50.000	0.90	0.50	0.05	0.45	0.02	0.05	RHS
25	3/1/2008	50.010	0.50	0.50	0.05	0.25	0.01	0.02	RHS
26	3/1/2008	50.010	0.60	0.50	0.05	0.30	0.02	0.05	RHS
27	3/1/2008	50.020	5.00	0.60	0.05	3.00	0.15	0.35	RHS
28	3/1/2008	50.020	1.60	1.40	0.05	2.24	0.11	0.26	RHS
29	3/1/2008	50.030	0.70	0.50	0.05	0.35	0.02	0.05	RHS
30	3/1/2008	50.030	1.10	0.90	0.05	0.99	0.05	0.12	RHS
CARRIED FORWARD:						540.04	38.03	88.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						540.04	38.03	88.34	
31	3/1/2008	62.000	2.40	1.70	0.06	4.08	0.24	0.56	LHS
32	3/1/2008	62.010	2.20	1.00	0.05	2.20	0.11	0.26	RHS
33	3/3/2008	58.600	1.60	0.90	0.05	1.44	0.07	0.16	RHS
34	3/3/2008	58.610	0.40	0.30	0.05	0.12	0.01	0.02	RHS
35	3/3/2008	58.620	1.00	0.90	0.05	0.90	0.05	0.12	RHS
36	3/3/2008	58.630	1.70	0.70	0.05	1.19	0.06	0.14	RHS
37	3/3/2008	58.900	1.30	0.80	0.05	1.04	0.05	0.12	RHS
38	3/3/2008	58.910	1.70	0.90	0.05	1.53	0.08	0.19	RHS
39	3/3/2008	58.920	1.10	0.80	0.05	0.88	0.04	0.09	RHS
40	3/3/2008	58.930	1.20	0.60	0.05	0.72	0.04	0.09	RHS
41	3/3/2008	58.940	0.50	0.40	0.05	0.20	0.01	0.02	RHS
42	3/3/2008	59.000	1.40	0.80	0.05	1.12	0.06	0.14	LHS
43	3/3/2008	59.010	1.40	1.00	0.05	1.40	0.07	0.16	RHS
44	3/3/2008	59.400	1.70	0.70	0.05	1.19	0.06	0.14	RHS
45	3/4/2008	97.400	4.00	2.20	0.05	8.80	0.44	1.02	LHS
46	3/4/2008	97.400	0.60	0.50	0.05	0.30	0.02	0.05	LHS
47	3/4/2008	97.410	1.10	0.80	0.05	0.88	0.04	0.09	LHS
48	3/4/2008	97.410	0.80	0.40	0.05	0.32	0.02	0.05	LHS
49	3/4/2008	97.420	1.40	1.00	0.05	1.40	0.07	0.16	LHS
50	3/4/2008	97.420	0.60	0.60	0.05	0.36	0.02	0.05	LHS
51	3/4/2008	97.430	0.80	0.60	0.05	0.48	0.02	0.05	LHS
52	3/4/2008	105.400	2.30	1.90	0.06	4.37	0.26	0.60	LHS
53	3/4/2008	105.410	1.60	1.20	0.05	1.92	0.10	0.23	LHS
54	3/4/2008	105.420	0.90	0.90	0.05	0.81	0.04	0.09	LHS
55	3/4/2008	105.430	1.90	0.70	0.05	1.33	0.07	0.16	LHS
56	3/4/2008	105.440	3.30	1.50	0.05	4.95	0.25	0.58	RHS
57	3/4/2008	107.400	1.30	1.00	0.10	1.30	0.13	0.30	LHS
58	3/5/2008	61.100	1.50	1.30	0.05	1.95	0.10	0.23	LHS
59	3/5/2008	61.110	2.60	1.40	0.05	3.64	0.18	0.42	LHS
60	3/5/2008	61.120	3.00	1.10	0.05	3.30	0.17	0.39	LHS
CARRIED FORWARD:						594.16	40.91	95.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						594.16	40.91	95.02	
61	3/5/2008	61.130	1.60	1.00	0.05	1.60	0.08	0.19	RHS
62	3/5/2008	61.200	1.10	0.80	0.05	0.88	0.04	0.09	RHS
63	3/5/2008	61.210	2.00	0.80	0.05	1.60	0.08	0.19	RHS
64	3/5/2008	61.220	3.50	0.80	0.05	2.80	0.14	0.32	RHS
65	3/5/2008	61.400	1.00	0.80	0.05	0.80	0.04	0.09	RHS
66	3/5/2008	61.410	0.90	0.70	0.05	0.63	0.03	0.07	RHS
67	3/5/2008	61.420	1.10	1.00	0.05	1.10	0.06	0.14	RHS
68	3/5/2008	62.000	1.10	0.60	0.05	0.66	0.03	0.07	LHS
69	3/5/2008	62.010	0.40	0.20	0.05	0.08	0.00	0.00	LHS
70	3/5/2008	62.200	1.50	0.60	0.10	0.90	0.09	0.21	RHS
71	3/5/2008	75.900	3.10	1.40	0.06	4.34	0.26	0.60	LHS
72	3/5/2008	75.910	1.10	0.50	0.06	0.55	0.03	0.07	LHS
73	3/5/2008	75.920	1.50	0.60	0.06	0.90	0.05	0.12	LHS
74	3/5/2008	75.930	0.70	0.60	0.06	0.42	0.03	0.07	LHS
75	3/5/2008	75.940	1.70	0.90	0.06	1.53	0.09	0.21	LHS
76	3/7/2008	73.022	1.20	0.80	0.05	0.96	0.05	0.12	LHS
77	3/7/2008	73.122	0.80	0.50	0.05	0.40	0.02	0.05	RHS
78	3/7/2008	73.270	0.50	0.40	0.05	0.20	0.01	0.02	LHS
79	3/7/2008	73.524	0.50	0.40	0.05	0.20	0.01	0.02	RHS
80	3/7/2008	73.530	0.40	0.40	0.05	0.16	0.01	0.02	LHS
81	3/7/2008	73.562	0.80	0.70	0.05	0.56	0.03	0.07	LHS
82	3/7/2008	73.565	0.70	0.50	0.05	0.35	0.02	0.05	LHS
83	3/7/2008	73.561	1.80	1.10	0.05	1.98	0.10	0.23	LHS
84	3/7/2008	73.580	0.70	0.50	0.05	0.35	0.02	0.05	RHS
85	3/7/2008	73.572	0.80	0.60	0.05	0.48	0.02	0.05	RHS
86	3/7/2008	73.571	0.60	0.50	0.05	0.30	0.02	0.05	RHS
87	3/7/2008	73.680	1.20	1.00	0.05	1.20	0.06	0.14	RHS
88	3/7/2008	74.021	0.70	0.60	0.05	0.42	0.02	0.05	LHS
89	3/7/2008	74.019	0.60	0.60	0.05	0.36	0.02	0.05	LHS
90	3/7/2008	74.023	0.90	0.60	0.05	0.54	0.03	0.07	LHS
CARRIED FORWARD:						621.41	42.40	98.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						621.41	42.40	98.50	
91	3/7/2008	74.027	0.50	0.40	0.05	0.20	0.01	0.02	LHS
92	3/7/2008	74.311	1.40	0.90	0.05	1.26	0.06	0.14	RHS
93	3/7/2008	74.412	1.50	0.90	0.05	1.35	0.07	0.16	LHS
94	3/9/2008	70.054	0.70	0.70	0.05	0.49	0.02	0.05	RHS
95	3/9/2008	70.055	0.70	0.60	0.05	0.42	0.02	0.05	RHS
96	3/9/2008	70.056	0.70	0.50	0.05	0.35	0.02	0.05	RHS
97	3/9/2008	69.541	0.80	0.70	0.05	0.56	0.03	0.07	LHS
98	3/9/2008	69.542	1.00	0.70	0.05	0.70	0.04	0.09	LHS
99	3/9/2008	69.526	2.00	1.00	0.05	2.00	0.10	0.23	LHS
100	3/9/2008	69.502	1.40	1.20	0.05	1.68	0.08	0.19	LHS
101	3/9/2008	69.490	2.10	0.50	0.05	1.05	0.05	0.12	LHS
102	3/9/2008	69.488	0.80	0.70	0.05	0.56	0.03	0.07	LHS
103	3/9/2008	69.476	0.80	0.60	0.05	0.48	0.02	0.05	LHS
104	3/9/2008	69.473	1.40	1.10	0.05	1.54	0.08	0.19	LHS
105	3/9/2008	69.471	0.80	0.70	0.05	0.56	0.03	0.07	LHS
106	3/9/2008	69.472	1.60	0.70	0.05	1.12	0.06	0.14	LHS
107	3/9/2008	69.437	1.90	0.90	0.05	1.71	0.09	0.21	LHS
108	3/9/2008	69.438	1.20	0.70	0.05	0.84	0.04	0.09	LHS
109	3/9/2008	69.440	0.50	0.50	0.05	0.25	0.01	0.02	LHS
110	3/9/2008	69.446	1.60	1.00	0.05	1.60	0.08	0.19	LHS
111	3/9/2008	69.453	3.00	0.90	0.05	2.70	0.14	0.32	LHS
112	3/9/2008	69.457	1.60	1.00	0.05	1.60	0.08	0.19	LHS
113	3/9/2008	69.200	0.60	0.50	0.05	0.30	0.02	0.05	RHS
114	3/9/2008	69.052	0.70	0.50	0.05	0.35	0.02	0.05	LHS
115	3/9/2008	69.061	1.30	0.80	0.05	1.04	0.05	0.12	LHS
116	3/9/2008	69.063	0.50	0.50	0.05	0.25	0.01	0.02	LHS
117	3/9/2008	69.065	3.00	1.10	0.05	3.30	0.17	0.39	LHS
118	3/9/2008	69.068	1.30	0.80	0.05	1.04	0.05	0.12	LHS
119	3/9/2008	69.071	0.70	0.50	0.05	0.35	0.02	0.05	LHS
120	3/9/2008	69.085	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						651.36	43.92	102.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						651.36	43.92	102.06	
121	3/10/2008	69.011	1.00	0.70	0.05	0.70	0.04	0.09	RHS
122	3/10/2008	69.008	0.50	0.05	0.05	0.03	0.00	0.00	LHS
123	3/10/2008	69.000	1.30	0.80	0.05	1.04	0.05	0.12	RHS
124	3/10/2008	68.992	0.70	0.60	0.05	0.42	0.02	0.05	LHS
125	3/10/2008	68.984	0.80	0.70	0.05	0.56	0.03	0.07	RHS
126	3/10/2008	68.985	0.70	0.50	0.05	0.35	0.02	0.05	RHS
127	3/10/2008	68.974	1.00	0.60	0.05	0.60	0.03	0.07	RHS
128	3/10/2008	68.970	0.80	0.70	0.05	0.56	0.03	0.07	RHS
129	3/10/2008	68.955	0.70	0.70	0.05	0.49	0.02	0.05	RHS
130	3/10/2008	68.947	0.60	0.60	0.05	0.36	0.02	0.05	RHS
131	3/10/2008	68.944	0.70	0.60	0.05	0.42	0.02	0.05	RHS
132	3/10/2008	68.942	0.70	0.70	0.05	0.49	0.02	0.05	RHS
133	3/10/2008	68.924	0.70	0.60	0.05	0.42	0.02	0.05	LHS
134	3/10/2008	68.926	1.70	1.00	0.05	1.70	0.09	0.21	LHS
135	3/10/2008	68.927	0.70	0.50	0.05	0.35	0.02	0.05	LHS
136	3/10/2008	68.870	0.60	0.50	0.05	0.30	0.02	0.05	RHS
137	3/10/2008	68.857	1.00	0.80	0.05	0.80	0.04	0.09	RHS
138	3/10/2008	68.853	0.80	0.60	0.05	0.48	0.02	0.05	RHS
139	3/10/2008	68.892	2.00	0.60	0.05	1.20	0.06	0.14	RHS
140	3/10/2008	68.825	1.80	0.50	0.05	0.90	0.05	0.12	LHS
141	3/10/2008	68.584	1.80	0.60	0.05	1.08	0.05	0.12	LHS
142	3/10/2008	68.583	1.20	0.60	0.05	0.72	0.04	0.09	LHS
143	3/10/2008	68.600	0.70	0.60	0.05	0.42	0.02	0.05	RHS
144	3/10/2008	68.607	1.00	0.50	0.05	0.50	0.03	0.07	RHS
145	3/10/2008	68.552	2.60	0.90	0.05	2.34	0.12	0.28	RHS
146	3/10/2008	68.392	0.70	0.70	0.05	0.49	0.02	0.05	LHS
147	3/12/2008	67.957	1.80	0.90	0.05	1.62	0.08	0.19	RHS
148	3/12/2008	67.324	1.30	0.90	0.05	1.17	0.06	0.14	LHS
149	3/12/2008	67.180	1.20	0.50	0.05	0.60	0.03	0.07	LHS
150	3/12/2008	67.181	0.90	0.50	0.05	0.45	0.02	0.05	LHS
CARRIED FORWARD:						672.92	45.01	104.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: March 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						672.92	45.01	104.65	
151	3/12/2008	66.967	0.80	0.50	0.05	0.40	0.02	0.05	RHS
152	3/12/2008	66.962	2.00	0.90	0.05	1.80	0.09	0.21	RHS
153	3/12/2008	66.959	0.90	0.80	0.05	0.72	0.04	0.09	RHS
154	3/12/2008	66.957	0.60	0.60	0.05	0.36	0.02	0.05	RHS
155	3/12/2008	66.953	1.10	1.00	0.05	1.10	0.06	0.14	RHS
156	3/12/2008	66.040	0.80	0.50	0.05	0.40	0.02	0.05	LHS
157	3/12/2008	65.992	0.70	0.50	0.05	0.35	0.02	0.05	LHS
158	3/12/2008	65.900	2.20	0.90	0.05	1.98	0.10	0.23	RHS
159	3/12/2008	65.702	1.20	0.60	0.05	0.72	0.04	0.09	RHS
160	3/12/2008	65.715	0.80	0.60	0.05	0.48	0.02	0.05	RHS
161	3/12/2008	65.672	1.00	0.50	0.05	0.50	0.03	0.07	RHS
162	3/12/2008	65.676	0.70	0.70	0.05	0.49	0.02	0.05	RHS
163	3/12/2008	65.074	0.60	0.50	0.05	0.30	0.02	0.05	LHS
164	3/14/2008	74.878	2.20	0.80	0.05	1.76	0.09	0.21	LHS
165	3/14/2008	74.889	0.70	0.50	0.05	0.35	0.02	0.05	LHS
166	3/14/2008	74.890	0.90	0.50	0.05	0.45	0.02	0.05	LHS
167	3/14/2008	74.922	0.90	0.60	0.05	0.54	0.03	0.07	LHS
168	3/14/2008	74.988	2.90	0.90	0.05	2.61	0.13	0.30	LHS
169	3/14/2008	74.995	0.90	0.70	0.05	0.63	0.03	0.07	LHS
170	3/14/2008	74.996	2.40	1.60	0.05	3.84	0.19	0.44	LHS
171	3/14/2008	75.000	1.90	0.90	0.05	1.71	0.09	0.21	LHS
172	3/14/2008	75.001	1.80	0.50	0.05	0.90	0.05	0.12	LHS
173	3/15/2008	121.400	1.50	1.10	0.20	1.65	0.33	0.77	RHS
174	3/15/2008	120.200	1.70	1.50	0.20	2.55	0.51	1.18	LHS
175	3/15/2008	120.100	2.40	1.10	0.08	2.64	0.21	0.49	RHS
176	3/17/2008	107.000	1.20	0.50	0.06	0.60	0.04	0.09	LHS
177	3/17/2008	107.010	0.50	0.50	0.06	0.25	0.02	0.05	LHS
178	3/17/2008	107.400	0.90	0.90	0.08	0.81	0.06	0.14	RHS
179	3/17/2008	107.410	1.10	1.10	0.10	1.21	0.12	0.28	RHS
180	3/17/2008	108.300	2.20	1.50	0.20	3.30	0.66	1.53	LHS
CARRIED FORWARD:						708.32	48.11	111.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						708.32	48.11	111.88	
181	3/17/2008	108.400	1.70	1.10	0.15	1.87	0.28	0.65	LHS
182	3/17/2008	108.410	0.90	0.80	0.10	0.72	0.07	0.16	LHS
183	3/17/2008	111.400	0.60	0.40	0.05	0.24	0.01	0.02	LHS
184	3/17/2008	113.700	2.50	0.50	0.05	1.25	0.06	0.14	LHS
185	3/17/2008	113.700	0.40	0.20	0.05	0.08	0.00	0.00	LHS
186	3/17/2008	113.710	1.70	0.50	0.05	0.85	0.04	0.09	LHS
187	3/17/2008	113.710	0.60	0.40	0.05	0.24	0.01	0.02	LHS
188	3/17/2008	113.720	2.30	0.60	0.05	1.38	0.07	0.16	LHS
189	3/17/2008	113.720	0.50	0.40	0.05	0.20	0.01	0.02	LHS
190	3/17/2008	113.730	1.20	0.60	0.05	0.72	0.04	0.09	LHS
191	3/17/2008	113.730	1.20	0.50	0.05	0.60	0.03	0.07	LHS
192	3/17/2008	113.740	1.00	0.20	0.05	0.20	0.01	0.02	LHS
193	3/17/2008	113.740	0.30	0.20	0.05	0.06	0.00	0.00	LHS
194	3/17/2008	113.750	0.80	0.30	0.05	0.24	0.01	0.02	LHS
195	3/17/2008	113.750	1.10	0.50	0.05	0.55	0.03	0.07	LHS
196	3/17/2008	113.760	0.60	0.50	0.05	0.30	0.02	0.05	LHS
197	3/17/2008	113.760	0.40	0.30	0.05	0.12	0.01	0.02	LHS
198	3/17/2008	113.770	0.60	0.60	0.05	0.36	0.02	0.05	LHS
199	3/17/2008	113.770	0.30	0.20	0.05	0.06	0.00	0.00	LHS
200	3/17/2008	113.780	0.20	0.20	0.05	0.04	0.00	0.00	LHS
201	3/17/2008	113.780	0.50	0.50	0.05	0.25	0.01	0.02	LHS
202	3/17/2008	113.790	0.50	0.50	0.05	0.25	0.01	0.02	LHS
203	3/17/2008	113.790	1.40	0.30	0.05	0.42	0.02	0.05	LHS
204	3/17/2008	113.800	1.10	1.00	0.05	1.10	0.06	0.14	LHS
205	3/19/2008	117.000	1.70	0.50	0.20	0.85	0.17	0.39	LHS
206	3/19/2008	118.500	2.00	1.40	0.20	2.80	0.56	1.30	LHS
207	3/19/2008	118.520	0.50	0.40	0.06	0.20	0.01	0.02	LHS
208	3/21/2008	140.400	4.60	1.50	0.08	6.90	0.55	1.28	LHS
209	3/21/2008	140.410	2.20	1.40	0.08	3.08	0.25	0.58	LHS
210	3/21/2008	140.420	1.90	1.30	0.08	2.47	0.20	0.46	RHS
CARRIED FORWARD:						736.72	50.67	117.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						736.72	50.67	117.79	
211	3/21/2008	140.700	1.90	0.90	0.15	1.71	0.26	0.60	LHS
212	3/21/2008	135.100	2.20	1.70	0.20	3.74	0.75	1.74	LHS
213	3/22/2008	135.100	2.20	2.20	0.15	4.84	0.73	1.69	LHS
214	3/22/2008	135.110	2.00	1.90	0.20	3.80	0.76	1.76	LHS
215	3/22/2008	123.300	1.40	1.40	0.15	1.96	0.29	0.67	LHS
216	3/22/2008	103.300	2.30	1.50	0.20	3.45	0.69	1.60	RHS
217	3/24/2008	77.600	1.10	0.70	0.05	0.77	0.04	0.09	RHS
218	3/24/2008	77.610	0.50	0.50	0.05	0.25	0.01	0.02	RHS
219	3/24/2008	77.620	0.80	0.60	0.05	0.48	0.02	0.05	LHS
220	3/24/2008	77.300	0.80	0.70	0.06	0.56	0.03	0.07	RHS
221	3/24/2008	77.310	2.00	1.00	0.20	2.00	0.40	0.93	LHS
222	3/24/2008	77.320	0.50	0.30	0.05	0.15	0.01	0.02	LHS
223	3/24/2008	77.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
224	3/24/2008	76.900	0.80	0.80	0.05	0.64	0.03	0.07	LHS
225	3/24/2008	76.910	0.40	0.30	0.05	0.12	0.01	0.02	LHS
226	3/24/2008	76.920	0.70	0.60	0.05	0.42	0.02	0.05	LHS
227	3/24/2008	76.930	0.30	0.30	0.05	0.09	0.00	0.00	LHS
228	3/24/2008	76.940	0.40	0.30	0.05	0.12	0.01	0.02	LHS
229	3/24/2008	75.900	2.20	1.00	0.15	2.20	0.33	0.77	LHS
230	3/24/2008	75.910	0.80	0.80	0.10	0.64	0.06	0.14	LHS
231	3/24/2008	76.300	0.60	0.60	0.05	0.36	0.02	0.05	RHS
232	3/24/2008	76.310	0.60	0.50	0.05	0.30	0.02	0.05	LHS
233	3/24/2008	76.200	0.70	0.40	0.05	0.28	0.01	0.02	LHS
234	3/24/2008	76.210	1.00	0.60	0.05	0.60	0.03	0.07	LHS
235	3/24/2008	76.000	2.20	0.80	0.10	1.76	0.18	0.42	LHS
236	3/25/2008	62.100	1.10	0.80	0.05	0.88	0.04	0.09	RHS
237	3/25/2008	62.110	3.70	1.90	0.10	7.03	0.70	1.62	RHS
238	3/25/2008	60.200	3.10	1.80	0.15	5.58	0.84	1.95	LHS
239	3/25/2008	61.900	1.70	1.00	0.15	1.70	0.26	0.60	RHS
240	3/25/2008	57.200	2.10	1.60	0.15	3.36	0.50	1.16	LHS
CARRIED FORWARD:						786.81	57.74	134.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						786.81	57.74	134.18	
241	3/25/2008	57.210	1.20	0.60	0.08	0.72	0.06	0.14	LHS
242	3/25/2008	56.400	1.20	1.10	0.15	1.32	0.20	0.46	LHS
243	3/25/2008	60.200	1.80	1.10	0.15	1.98	0.30	0.70	LHS
244	3/25/2008	53.400	1.10	1.00	0.15	1.10	0.17	0.39	LHS
245	3/25/2008	54.100	2.00	1.50	0.20	3.00	0.60	1.39	RHS
246	3/26/2008	55.200	0.80	0.60	0.05	0.48	0.02	0.05	LHS
247	3/26/2008	55.200	2.30	0.90	0.05	2.07	0.10	0.23	LHS
248	3/26/2008	55.210	2.20	0.70	0.05	1.54	0.08	0.19	LHS
249	3/26/2008	55.210	1.30	0.90	0.05	1.17	0.06	0.14	LHS
250	3/26/2008	55.220	0.70	0.50	0.05	0.35	0.02	0.05	LHS
251	3/26/2008	55.220	1.30	1.20	0.05	1.56	0.08	0.19	LHS
252	3/26/2008	55.230	0.80	0.70	0.05	0.56	0.03	0.07	LHS
253	3/26/2008	55.230	1.20	1.00	0.05	1.20	0.06	0.14	LHS
254	3/26/2008	55.240	2.70	1.20	0.05	3.24	0.16	0.37	LHS
255	3/26/2008	55.240	2.60	1.20	0.05	3.12	0.16	0.37	LHS
256	3/26/2008	55.250	1.30	0.80	0.05	1.04	0.05	0.12	LHS
257	3/26/2008	55.250	0.80	0.80	0.05	0.64	0.03	0.07	RHS
258	3/26/2008	55.600	1.30	1.10	0.05	1.43	0.07	0.16	RHS
259	3/26/2008	75.900	3.60	1.80	0.10	6.48	0.65	1.51	LHS
260	3/28/2008	105.700	0.60	0.60	0.05	0.36	0.02	0.05	LHS
261	3/28/2008	105.500	0.50	1.20	0.05	0.60	0.03	0.07	RHS
262	3/28/2008	105.510	0.50	0.40	0.05	0.20	0.01	0.02	RHS
263	3/28/2008	105.520	2.00	1.30	0.05	2.60	0.13	0.30	RHS
264	3/28/2008	105.300	5.50	0.50	0.05	2.75	0.14	0.32	RHS
265	3/28/2008	105.310	8.60	0.50	0.05	4.30	0.22	0.51	LHS
266	3/28/2008	105.320	1.00	0.70	0.05	0.70	0.04	0.09	LHS
267	3/28/2008	105.330	1.50	0.80	0.05	1.20	0.06	0.14	LHS
268	3/28/2008	105.340	1.10	0.70	0.05	0.77	0.04	0.09	LHS
269	3/28/2008	105.350	2.20	0.90	0.05	1.98	0.10	0.23	LHS
270	3/28/2008	103.900	2.30	0.60	0.10	1.38	0.14	0.32	RHS
CARRIED FORWARD:						836.65	61.57	143.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						836.65	61.57	143.06	
271	3/28/2008	103.900	2.80	1.10	0.05	3.08	0.15	0.35	RHS
272	3/28/2008	103.910	1.00	0.60	0.05	0.60	0.03	0.07	RHS
273	3/28/2008	103.910	0.60	0.50	0.05	0.30	0.02	0.05	RHS
274	3/28/2008	103.920	1.20	1.20	0.05	1.44	0.07	0.16	RHS
275	3/28/2008	103.920	1.00	0.60	0.05	0.60	0.03	0.07	RHS
276	3/28/2008	103.930	1.20	0.80	0.15	0.96	0.14	0.32	LHS
277	3/28/2008	103.930	0.70	0.50	0.08	0.35	0.03	0.07	LHS
278	3/28/2008	103.940	4.00	0.60	0.10	2.40	0.24	0.56	LHS
279	3/28/2008	103.400	1.00	0.50	0.05	0.50	0.03	0.07	LHS
280	3/28/2008	103.300	1.70	1.10	0.05	1.87	0.09	0.21	LHS
281	3/28/2008	103.310	2.10	0.80	0.08	1.68	0.13	0.30	LHS
282	3/28/2008	103.320	1.50	1.00	0.06	1.50	0.09	0.21	LHS
283	3/28/2008	103.330	2.90	1.80	0.06	5.22	0.31	0.72	RHS
284	3/28/2008	103.100	4.10	1.40	0.05	5.74	0.29	0.67	LHS
285	3/28/2008	103.110	7.30	1.70	0.05	12.41	0.62	1.44	LHS
286	3/28/2008	103.000	0.40	0.30	0.06	0.12	0.01	0.02	LHS
287	3/29/2008	102.400	0.60	0.40	0.05	0.24	0.01	0.02	RHS
288	3/29/2008	102.400	1.30	0.70	0.05	0.91	0.05	0.12	RHS
289	3/29/2008	102.410	0.60	0.50	0.05	0.30	0.02	0.05	RHS
290	3/29/2008	102.410	1.40	1.00	0.05	1.40	0.07	0.16	RHS
291	3/29/2008	102.420	0.80	0.60	0.05	0.48	0.02	0.05	RHS
292	3/29/2008	102.420	2.40	1.20	0.05	2.88	0.14	0.32	RHS
293	3/29/2008	102.430	1.60	0.70	0.05	1.12	0.06	0.14	RHS
294	3/29/2008	102.430	1.90	1.10	0.05	2.09	0.10	0.23	RHS
295	3/29/2008	102.440	1.10	0.60	0.05	0.66	0.03	0.07	LHS
296	3/29/2008	102.440	0.50	0.50	0.05	0.25	0.01	0.02	LHS
297	3/29/2008	102.450	0.90	0.60	0.05	0.54	0.03	0.07	LHS
298	3/29/2008	102.450	1.20	0.70	0.05	0.84	0.04	0.09	LHS
299	3/29/2008	102.460	1.20	0.80	0.05	0.96	0.05	0.12	LHS
300	3/29/2008	101.900	0.60	0.40	0.05	0.24	0.01	0.02	LHS
CARRIED FORWARD:						888.33	64.49	149.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						888.33	64.49	149.83	
301	3/29/2008	101.910	2.40	1.00	0.05	2.40	0.12	0.28	LHS
302	3/29/2008	101.800	2.00	1.30	0.06	2.60	0.16	0.37	RHS
303	3/29/2008	101.810	1.40	0.90	0.05	1.26	0.06	0.14	RHS
304	3/29/2008	101.820	2.70	0.70	0.05	1.89	0.09	0.21	RHS
305	3/29/2008	101.830	1.00	0.40	0.05	0.40	0.02	0.05	RHS
306	3/29/2008	101.840	0.90	0.70	0.05	0.63	0.03	0.07	LHS
307	3/29/2008	101.850	0.70	0.50	0.05	0.35	0.02	0.05	LHS
308	3/29/2008	101.860	0.80	0.80	0.05	0.64	0.03	0.07	LHS
309	3/29/2008	101.500	1.50	0.60	0.05	0.90	0.05	0.12	LHS
310	3/29/2008	101.510	1.20	0.70	0.05	0.84	0.04	0.09	LHS
311	3/29/2008	101.520	1.30	0.60	0.05	0.78	0.04	0.09	LHS
312	3/29/2008	101.530	3.80	1.30	0.05	4.94	0.25	0.58	LHS
313	3/29/2008	101.540	3.20	1.50	0.05	4.80	0.24	0.56	LHS
314	3/29/2008	101.550	1.60	1.20	0.05	1.92	0.10	0.23	LHS
315	3/29/2008	100.900	1.20	1.20	0.06	1.44	0.09	0.21	RHS
316	3/29/2008	100.910	3.00	2.60	0.05	7.80	0.39	0.90	LHS
317	3/29/2008	100.920	2.60	2.20	0.06	5.72	0.34	0.79	LHS
318	3/29/2008	100.000	1.10	0.80	0.05	0.88	0.04	0.09	RHS
319	3/29/2008	100.010	0.90	0.70	0.05	0.63	0.03	0.07	RHS
320	3/29/2008	100.020	1.20	0.90	0.05	1.08	0.05	0.12	RHS
321	3/29/2008	100.030	1.00	0.80	0.05	0.80	0.04	0.09	RHS
322	3/29/2008	100.040	0.70	0.60	0.05	0.42	0.02	0.05	RHS
323	3/29/2008	100.050	0.70	0.50	0.05	0.35	0.02	0.05	RHS
324	3/29/2008	100.060	1.10	0.60	0.05	0.66	0.03	0.07	RHS
325	3/29/2008	100.070	4.10	1.80	0.10	7.38	0.74	1.72	RHS
326	3/30/2008	60.100	0.60	0.50	0.05	0.30	0.02	0.05	RHS
327	3/30/2008	60.100	0.50	0.50	0.05	0.25	0.01	0.02	RHS
328	3/30/2008	60.110	1.30	0.90	0.05	1.17	0.06	0.14	RHS
329	3/30/2008	60.110	0.50	0.50	0.05	0.25	0.01	0.02	RHS
330	3/30/2008	60.120	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						942.11	67.65	157.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: Jalan Kota Kinabalu - Sandakan

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						942.11	67.65	157.18	
331	3/30/2008	60.120	0.30	0.30	0.05	0.09	0.00	0.00	RHS
332	3/30/2008	60.130	1.20	0.40	0.05	0.48	0.02	0.05	LHS
333	3/30/2008	60.130	0.30	0.30	0.05	0.09	0.00	0.00	LHS
334	3/30/2008	60.140	0.60	0.60	0.05	0.36	0.02	0.05	LHS
335	3/30/2008	60.140	0.70	0.40	0.05	0.28	0.01	0.02	LHS
336	3/30/2008	60.150	0.50	0.40	0.05	0.20	0.01	0.02	LHS
337	3/30/2008	60.000	1.70	1.00	0.05	1.70	0.09	0.21	LHS
338	3/30/2008	60.010	0.70	0.50	0.05	0.35	0.02	0.05	RHS
339	3/30/2008	60.020	0.80	0.60	0.05	0.48	0.02	0.05	RHS
340	3/30/2008	60.030	0.70	0.70	0.05	0.49	0.02	0.05	RHS
341	3/30/2008	60.040	0.40	0.40	0.05	0.16	0.01	0.02	LHS
342	3/30/2008	60.050	3.10	0.60	0.05	1.86	0.09	0.21	LHS
343	3/30/2008	59.900	4.50	1.10	0.08	4.95	0.40	0.93	RHS
344	3/30/2008	59.910	4.50	1.20	0.06	5.40	0.32	0.74	LHS
345	3/31/2008	53.400	8.10	4.10	0.10	33.21	3.32	7.70	LHS
346	3/31/2008	53.410	13.00	2.00	0.08	26.00	2.08	4.83	LHS
347	3/31/2008	53.420	3.80	1.60	0.06	6.08	0.36	0.84	LHS
348									
349									
350									
351									
352									
353									
354									
355									
356									
357									
358									
359									
360									
CARRIED FORWARD:						1,024.29	74.44	172.95	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO.: REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	140.44	10.54	24.22	
1	01/03/2008	0.14	1.00	0.84	0.08	0.84	0.06	0.14	L 738 - Jalan Loji Air Kerupang
2	"	0.16	0.80	0.62	0.08	0.50	0.04	0.09	L 738 - Jalan Loji Air Kerupang
3	"	0.19	0.70	0.66	0.08	0.46	0.03	0.08	L 738 - Jalan Loji Air Kerupang
4	"	0.20	0.73	0.67	0.08	0.49	0.04	0.08	L 738 - Jalan Loji Air Kerupang
5	"	0.20	1.00	0.63	0.08	0.63	0.05	0.11	L 738 - Jalan Loji Air Kerupang
6	03/03/2008	2.26	0.59	0.53	0.08	0.31	0.02	0.05	L 700 - Jalan Tun Mustapha
7	"	2.26	0.82	0.45	0.08	0.37	0.03	0.06	L 700 - Jalan Tun Mustapha
8	"	2.26	0.62	0.42	0.08	0.26	0.02	0.04	L 700 - Jalan Tun Mustapha
9	"	2.27	0.46	0.45	0.08	0.21	0.02	0.04	L 700 - Jalan Tun Mustapha
10	"	2.27	0.58	0.52	0.08	0.30	0.02	0.05	L 700 - Jalan Tun Mustapha
11	"	2.27	0.62	0.55	0.08	0.34	0.03	0.06	L 700 - Jalan Tun Mustapha
12	"	2.27	0.80	0.69	0.08	0.55	0.04	0.10	L 700 - Jalan Tun Mustapha
13	"	2.27	1.00	0.82	0.08	0.82	0.06	0.14	L 700 - Jalan Tun Mustapha
14	"	0.01	0.80	0.65	0.08	0.52	0.04	0.09	L 733 - Jalan Peny'bung Bg. Tanjung
15	04/03/2008	0.50	0.85	0.60	0.08	0.51	0.04	0.09	L 700 - Jalan Patau-patau
16	"	0.50	0.85	0.70	0.08	0.60	0.04	0.10	L 700 - Jalan Patau-patau
17	"	2.38	1.00	0.90	0.08	0.90	0.07	0.16	L 700 - Jalan Patau-patau
18	"	2.38	1.00	1.00	0.08	1.00	0.08	0.17	L 700 - Jalan Patau-patau
19	"	2.38	0.83	0.70	0.08	0.58	0.04	0.10	L 700 - Jalan Patau-patau
20	"	3.21	0.87	0.83	0.08	0.72	0.05	0.12	L 706 - Jalan Ranche-ranche
21	"	3.32	0.84	0.60	0.08	0.50	0.04	0.09	L 706 - Jalan Ranche-ranche
22	"	3.32	0.84	0.62	0.08	0.52	0.04	0.09	L 706 - Jalan Ranche-ranche
23	"	3.32	0.80	0.63	0.08	0.50	0.04	0.09	L 706 - Jalan Ranche-ranche
24	"	3.32	0.80	0.65	0.08	0.52	0.04	0.09	L 706 - Jalan Ranche-ranche
25	"	0.31	0.85	0.80	0.08	0.68	0.05	0.12	L 769 - Jalan Gersik
26	05/03/2008	0.40	0.70	0.62	0.08	0.43	0.03	0.07	L 715 - Jalan Hj. Kudus
27	"	0.40	0.70	0.62	0.08	0.43	0.03	0.07	L 715 - Jalan Hj. Kudus
28	"	0.40	0.70	0.62	0.08	0.43	0.03	0.07	L 715 - Jalan Hj. Kudus
29	"	0.40	0.62	0.50	0.08	0.31	0.02	0.05	L 715 - Jalan Hj. Kudus
30	"	0.50	0.85	0.80	0.08	0.68	0.05	0.12	L 715 - Jalan Hj. Kudus
31	"	0.50	0.80	0.78	0.08	0.62	0.05	0.11	L 715 - Jalan Hj. Kudus
32	"	0.50	0.75	0.72	0.08	0.54	0.04	0.09	L 715 - Jalan Hj. Kudus
33	"	0.50	0.80	0.68	0.08	0.54	0.04	0.09	L 715 - Jalan Hj. Kudus
34	"	4.45	1.00	1.00	0.08	1.00	0.08	0.17	L 705 - Jalan Bebuloh
TOTAL C/F :						159.08	11.94	27.44	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO.: REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	159.08	11.94	27.44	
35	05/03/2008	1.33	0.72	0.70	0.08	0.50	0.04	0.09	L 705 - Jalan Bebuloh
36	"	0.63	1.00	0.90	0.08	0.90	0.07	0.16	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
37	08/03/2008	1.21	0.80	0.75	0.08	0.60	0.05	0.10	L 710 - Jalan Bukit Kuda
38	"	1.21	0.98	0.60	0.08	0.59	0.04	0.10	L 710 - Jalan Bukit Kuda
39	"	0.53	0.60	0.55	0.08	0.33	0.02	0.06	L 716 - Jalan Kerupang 1
40	"	0.53	0.70	0.55	0.08	0.39	0.03	0.07	L 716 - Jalan Kerupang 1
41	"	0.83	0.90	0.70	0.08	0.63	0.05	0.11	L 716 - Jalan Kerupang 1
42	"	0.84	0.95	0.74	0.08	0.70	0.05	0.12	L 716 - Jalan Kerupang 1
43	"	0.81	1.00	0.80	0.08	0.80	0.06	0.14	L 716 - Jalan Kerupang 1
44	"	0.91	0.94	0.74	0.08	0.70	0.05	0.12	L 716 - Jalan Kerupang 1
45	"	0.91	0.80	0.70	0.08	0.56	0.04	0.10	L 716 - Jalan Kerupang 1
46	"	0.92	0.68	0.64	0.08	0.44	0.03	0.08	L 716 - Jalan Kerupang 1
47	10/03/2008	2.40	0.60	0.50	0.08	0.30	0.02	0.05	L 700 - Jalan Tun Mustapha
48	"	2.40	0.66	0.66	0.08	0.44	0.03	0.08	L 700 - Jalan Tun Mustapha
49	"	2.40	0.80	0.50	0.08	0.40	0.03	0.07	L 700 - Jalan Tun Mustapha
50	"	2.32	0.92	0.52	0.08	0.48	0.04	0.08	L 700 - Jalan Tun Mustapha
51	"	2.32	0.75	0.72	0.08	0.54	0.04	0.09	L 700 - Jalan Tun Mustapha
52	"	2.32	0.70	0.46	0.08	0.32	0.02	0.06	L 700 - Jalan Tun Mustapha
53	"	2.32	0.55	0.50	0.08	0.28	0.02	0.05	L 700 - Jalan Tun Mustapha
54	"	2.32	0.65	0.45	0.08	0.29	0.02	0.05	L 700 - Jalan Tun Mustapha
55	"	2.33	0.75	0.70	0.08	0.53	0.04	0.09	L 700 - Jalan Tun Mustapha
56	"	2.30	0.75	0.43	0.08	0.32	0.02	0.06	L 700 - Jalan Tun Mustapha
57	"	2.27	0.66	0.45	0.08	0.30	0.02	0.05	L 700 - Jalan Tun Mustapha
58	"	2.24	0.60	0.40	0.08	0.24	0.02	0.04	L 700 - Jalan Tun Mustapha
59	"	2.24	0.65	0.40	0.08	0.26	0.02	0.04	L 700 - Jalan Tun Mustapha
60	"	2.24	0.50	0.42	0.08	0.21	0.02	0.04	L 700 - Jalan Tun Mustapha
61	11/03/2008	2.25	0.80	0.78	0.08	0.62	0.05	0.11	L 700 - Jalan Tun Mustapha
62	"	2.28	0.75	0.62	0.08	0.47	0.03	0.08	L 700 - Jalan Tun Mustapha
63	"	2.28	1.00	1.00	0.08	1.00	0.08	0.17	L 700 - Jalan Tun Mustapha
64	"	2.23	0.72	0.63	0.08	0.45	0.03	0.08	L 700 - Jalan Tun Mustapha
65	"	2.22	0.75	0.64	0.08	0.48	0.04	0.08	L 700 - Jalan Tun Mustapha
66	"	2.22	0.86	0.77	0.08	0.66	0.05	0.11	L 700 - Jalan Tun Mustapha
67	"	2.22	0.62	0.60	0.08	0.37	0.03	0.06	L 700 - Jalan Tun Mustapha
68	"	2.30	0.78	0.72	0.08	0.56	0.04	0.10	L 700 - Jalan Tun Mustapha
TOTAL C/F :						175.72	13.19	30.31	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	175.72	13.19	30.31	
69	11/03/2008	2.30	1.20	0.90	0.08	1.08	0.08	0.19	L 700 - Jalan Tun Mustapha
70	"	2.31	1.00	1.00	0.08	1.00	0.08	0.17	L 700 - Jalan Tun Mustapha
71	13/03/2008	0.76	0.66	0.63	0.08	0.42	0.03	0.07	L 743 - Jalan Kompleks Sukan
72	"	0.76	0.85	0.60	0.08	0.51	0.04	0.09	L 743 - Jalan Kompleks Sukan
73	"	0.76	0.75	0.65	0.08	0.49	0.04	0.08	L 743 - Jalan Kompleks Sukan
74	"	0.76	0.95	0.85	0.08	0.81	0.06	0.14	L 743 - Jalan Kompleks Sukan
75	"	2.35	0.77	0.64	0.08	0.49	0.04	0.09	L 700 - Jalan Tun Mustapha
76	"	2.35	0.86	0.52	0.08	0.45	0.03	0.08	L 700 - Jalan Tun Mustapha
77	"	0.35	0.84	0.66	0.08	0.55	0.04	0.10	L 747 - Jalan Merdeka
78	"	0.22	0.72	0.64	0.08	0.46	0.03	0.08	L 745 - Jalan Kompleks Waterfront
TOTAL :						181.98	13.66	31.39	

LINTASAN RESOURCES SDN. BHD.
CRACK SEALING
GRAND SUMMARY

MONTH: MARCH 2008

DISTRICT	ROUTE NO.	ROAD NAME	CRACK SEALING		
			Previous Month	Current Month	Cummulative
			(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	476.00	0.00	476.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2.62	0.00	2.62
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	358.70	0.00	358.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,133.46	0.00	1,133.46
	502	Jalan Beaufort-Menumbok	47.35	0.00	47.35
Sipitang	01	Jalan Kota Kinabalu-Sindumin	185.65	0.00	185.65
Kuala Penyu	502	Jalan Beaufort-Menumbok	445.29	0.00	445.29
TOTAL			2,649.07	0.00	2,649.07

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CRACK SEALING RECORD

Month : March 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (m)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	-	140.00	140.00
TOTAL:				-	140.00	140.00

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUM IN
LOCATION : CH156.305 (KM 158.065) - RHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R01 ~ PAVEMENT.

Road Name : Jalan Tun Mustapha

Route No : L700

Location : KM 2.35

Date : 13/03/2008

Road Name : Jalan Bukit Kuda

Route No : L710

Location : KM 0.26 (RHS)

Date : 22/03/2008

BEFORE



Film Batch : L3-13-091



Film Batch : L3-13-095

IN PROGRESS



Film Batch : L3-13-019



Film Batch : L3-13-111

AFTER



Film Batch : L3-14-187



Film Batch : L2-14-190

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: MARCH2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	42.84	42.84
	500	Jalan Kota Kinabalu-Keningau-Tenom	50.84	0.00	50.84
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	291.20	0.00	291.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	92.40	20.20	112.60
	502	Jalan Beaufort-Menumbok	34.10	43.78	77.88
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	60.67	60.67
Kuala Penyu	502	Jalan Beaufort-Menumbok	70.46	0.00	70.46
TOTAL			579.39	167.49	746.88

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	92.40	20.20	112.60
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	60.67	60.67
3	Beaufort	502	Jalan Beaufort - Menumbok	34.10	43.78	77.88
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	70.46	-	70.46
TOTAL				196.96	124.65	321.61

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					92.40	
1	24/03/2008	85.570	15.00	0.25	3.75	RHS
2	24/03/2008	85.590	8.00	0.20	1.60	RHS
3	24/03/2008	93.380	12.30	1.00	12.30	RHS
4	24/03/2008	93.390	2.50	0.57	1.43	RHS
5	24/03/2008	94.440	4.51	0.25	1.13	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					112.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	22/03/2008	156.270	6.00	1.05	6.30	LHS
2	22/03/2008	156.270	4.22	0.82	3.46	RHS
3	22/03/2008	156.276	3.25	1.03	3.35	RHS
4	22/03/2008	156.277	2.50	0.75	1.88	LHS
5	22/03/2008	156.280	3.25	0.95	3.09	LHS
6	22/03/2008	156.284	5.11	0.88	4.50	LHS
7	22/03/2008	156.290	4.03	0.79	3.18	LHS
8	22/03/2008	156.305	2.51	0.68	1.71	LHS
9	22/03/2008	156.380	2.55	0.45	1.15	LHS
10	22/03/2008	156.381	1.85	0.40	0.74	LHS
11	22/03/2008	156.382	6.90	1.60	11.04	LHS
12	22/03/2008	156.386	1.50	0.40	0.60	LHS
13	22/03/2008	156.390	1.50	0.40	0.60	LHS
14	22/03/2008	156.392	2.00	0.40	0.80	LHS
15	22/03/2008	156.395	2.65	0.40	1.06	LHS
16	23/03/2008	156.332	3.55	0.52	1.85	RHS
17	23/03/2008	156.344	2.32	0.48	1.11	RHS
18	23/03/2008	156.370	1.85	0.38	0.70	RHS
19	23/03/2008	156.400	3.06	0.36	1.10	RHS
20	23/03/2008	156.406	2.50	0.38	0.95	RHS
21	23/03/2008	156.433	3.50	0.40	1.40	RHS
22	23/03/2008	156.440	3.28	0.60	1.97	RHS
23	23/03/2008	156.670	3.00	0.50	1.50	RHS
24	23/03/2008	156.677	2.50	0.40	1.00	RHS
25	23/03/2008	156.680	2.80	1.20	3.36	RHS
26	23/03/2008	156.684	2.80	0.60	1.68	RHS
27	23/03/2008	156.687	2.00	0.30	0.60	RHS
28						
29						
30						
TOTAL:					60.67	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					34.10	
1	25/03/2008	10.333	4.80	1.30	6.24	LHS
2	25/03/2008	10.340	4.00	1.10	4.40	LHS
3	25/03/2008	11.620	6.70	1.50	10.05	LHS
4	25/03/2008	11.640	4.10	0.70	2.87	LHS
5	25/03/2008	11.669	3.60	1.50	5.40	RHS
6	25/03/2008	11.670	4.80	1.90	9.12	RHS
7	25/03/2008	11.671	1.50	0.40	0.60	RHS
8	25/03/2008	11.694	5.10	1.00	5.10	LHS
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					77.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

SUMMARY - PAVEMENT TREATMENT RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN PATAU-PATAU	45.00	-	45.00
2	W.P LABUAN	L 703	JALAN OKK DAUD	82.50	-	82.50
3	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	40.00	-	40.00
4	W.P LABUAN	L 712	JALAN PAHLAWAN	45.00	-	45.00
5	W.P LABUAN	L 716	JALAN KERUPANG 1	-	33.00	33.00
6	W.P LABUAN	L 718	JALAN KERUPANG 3	-	30.00	30.00
7	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
8	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	30.00	-	30.00
9	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	658.00	-	658.00
10	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	146.00	17.20	163.20
11	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
TOTAL				1,081.00	80.20	1,161.20

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 743

ROAD NAME: JALAN KOMPLEKS SUKAN

MONTH: MARCH 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					146.00	
1		1.26	10.00	1.72	17.20	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					163.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 716

ROAD NAME: JALAN KERUPANG 1

MONTH: MARCH 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	19/03/2008	0.82	20.00	1.65	33.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					33.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 718

ROAD NAME: JALAN KERUPANG 3

MONTH: MARCH 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	19/03/2008	0.41	20.00	1.50	30.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					30.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 710

ROAD NAME: JALAN BUKIT KUDA

MONTH: MARCH 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	22/03/2008	0.26	25.00	1.60	40.00	
2	"	0.12	15.00	1.55	23.25	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					63.25	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.455 (RHS-QEH Traffic Lights)

R01 PAVER BLOCK



B E F O R E



I N P R O G R E S S



A F T E R

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.459 (RHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: March 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	9.64	17.68	27.32
TOTAL				9.64	17.68	27.32

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 501

ROAD NAME: JLN KK - PENAMPANG - LOK KAWI

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					9.64	
1	3/2/2008	0.549	1.00	1.00	1.00	LHS-QEH Traffic Lights
2	3/2/2008	0.484	2.20	0.80	1.76	LHS-QEH Traffic Lights
3	3/2/2008	0.469	1.20	0.70	0.84	LHS-QEH Traffic Lights
4	3/2/2008	0.459	2.20	1.00	2.20	RHS-QEH Traffic Lights
5	3/2/2008	0.456	1.20	0.60	0.72	RHS-QEH Traffic Lights
6	3/2/2008	0.46	1.20	0.60	0.72	RHS-QEH Traffic Lights
7	3/2/2008	0.449	1.00	0.60	0.60	LHS-QEH Traffic Lights
8	3/22/2008	0.559	2.60	1.60	4.16	LHS-QEH Traffic Lights
9	3/22/2008	0.557	0.60	1.20	0.72	LHS-QEH Traffic Lights
10	3/22/2008	0.555	0.80	0.60	0.48	LHS-QEH Traffic Lights
11	3/23/2008	0.561	3.20	0.60	1.92	LHS-QEH Traffic Lights
12	3/23/2008	0.563	3.20	0.80	2.56	LHS-QEH Traffic Lights
TOTAL:					27.32	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF LABUAN FT. FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	-	396.50	396.50
2	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	-	304.00	304.00
3	W.P LABUAN	L 724	JALAN MASJID	-	85.00	85.00
					-	
TOTAL				-	785.50	785.50

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

R01 PAVING BLOCK RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 700

ROAD NAME: JALAN TUN MUSTAPHA

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:						-
1	20/03/2008	0.28	305.00	1.30	396.50	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					396.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

R01 PAVING BLOCK RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 745

ROAD NAME: JALAN KOMPLEKS WATERFRONT

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:						-
1	20/03/2008	0.41	160.00	1.90	304.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					304.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

R01 PAVING BLOCK RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 724

ROAD NAME: JALAN MASJID

MONTH: MARCH 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:						-
1	21/03/2008	0.01	34.00	2.50	85.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					85.00	

DISTRICT : P A P A R
ROUTE NO : 01 J A L A N K K - S I N D U M I N
LOCATION : C H 3 8 . 4 1 0 (S I M P U D U B R I D G E)

R 0 1 V E G E T A T I O N C L E A R I N G



B E F O R E



I N P R O G R E S S



A F T E R

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH73.270(RHS)

R01 - VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: MARCH 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	1,158.85	1,158.85
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	578.40	578.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	75.10	75.10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	431.45	431.45
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	200.35	200.35
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	238.77	238.77
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	750.40	750.40
TOTAL			0.00	3,433.32	3,433.32

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	238.77	238.77
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	750.40	750.40
TOTAL				-	989.17	989.17

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:						

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:						

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	12/03/2008	4.400	72.00	0.80	57.60	LHS
2	12/03/2008	4.450	79.70	0.70	55.79	LHS
3	12/03/2008	4.400	41.00	0.90	36.90	RHS
4	12/03/2008	4.430	96.00	0.10	9.60	RHS
5	12/03/2008	4.430	98.60	0.80	78.88	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					238.77	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	12/03/2008	27.380	180.50	0.80	144.40	LHS
2	12/03/2008	27.420	40.00	0.80	32.00	M
3	12/03/2008	27.390	38.00	0.70	26.60	RHS
4	12/03/2008	24.450	75.50	0.80	60.40	M
5	12/03/2008	59.390	210.00	0.70	147.00	LHS
6	12/03/2008	59.373	40.00	0.70	28.00	RHS
7	12/03/2008	59.425	65.00	0.80	52.00	M
8	12/03/2008	59.450	325.00	0.80	260.00	RHS
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					750.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	-	75.10	75.10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	431.45	431.45
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	200.35	200.35
TOTAL				-	706.90	706.90

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: March 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	3/22/2008	71.957	94.00	0.05	4.70	Edge of pavement to Kerbs @ RHS
2	3/22/2008	71.889	47.00	0.05	2.35	Edge of pavement to Kerbs @ RHS
3	3/22/2008	71.750	133.00	0.05	6.65	Edge of pavement to Kerbs @ RHS
4	3/22/2008	71.653	93.00	0.05	4.65	Edge of pavement to Kerbs @ RHS
5	3/22/2008	71.445	203.00	0.05	10.15	Edge of pavement to Kerbs @ RHS
6	3/22/2008	71.210	218.00	0.05	10.90	Edge of pavement to Kerbs @ RHS
7	3/22/2008	71.200	69.00	0.05	3.45	Edge of pavement to Kerbs @ LHS
8	3/24/2008	71.213	18.00	0.05	0.90	Median Island
9	3/24/2008	71.121	63.00	0.05	3.15	Edge of pavement to Kerbs @ LHS
10	3/24/2008	71.150	19.00	0.05	0.95	Median Island
11	3/24/2008	70.916	16.00	0.05	0.80	Edge of pavement to Kerbs @ RHS
12	3/24/2008	70.824	76.00	0.05	3.80	Edge of pavement to Kerbs @ RHS
13	3/24/2008	70.832	53.00	0.05	2.65	Edge of pavement to Kerbs @ LHS
14	3/24/2008	70.814	14.00	0.05	0.70	Edge of pavement to Kerbs @ LHS
15	3/24/2008	70.742	67.00	0.05	3.35	Edge of pavement to Kerbs @ LHS
16	3/24/2008	70.766	29.00	0.05	1.45	Edge of pavement to Kerbs @ RHS
17	3/24/2008	70.702	51.00	0.05	2.55	Edge of pavement to Kerbs @ RHS
18	3/24/2008	70.609	128.00	0.05	6.40	Edge of pavement to Kerbs @ LHS
19	3/24/2008	70.633	59.00	0.05	2.95	Edge of pavement to Kerbs @ RHS
20	3/24/2008	70.573	52.00	0.05	2.60	Edge of pavement to Kerbs @ RHS
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					75.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: March 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	3/8/2008	121.313	462.00	0.05	23.10	Edge of pavement to median kerbs
2	3/8/2008	121.055	478.00	0.05	23.90	Edge of pavement to median kerbs
3	3/10/2008	120.809	478.00	0.05	23.90	Edge of pavement to median kerbs
4	3/11/2008	120.532	1,358.00	0.05	67.90	Edge of pavement to median kerbs
5	3/12/2008	119.705	134.00	0.05	6.70	Edge of pavement to Kerbs @ LHS
6	3/12/2008	119.808	65.00	0.05	3.25	Roundabout Perkasa @ Median
7	3/12/2008	119.705	135	0.05	6.75	Edge of pavement to Kerbs @ RHS
8	3/13/2008	119.410	772	0.05	38.60	Edge of pavement to median kerbs
9	3/13/2008	119.007	741	0.05	37.05	Edge of pavement to median kerbs
10	3/16/2008	121.529-119.853	1,676.00	0.05	83.80	Edge of pavement to Kerbs @ LHS
11	3/16/2008	121.479-119.894	1,585.00	0.05	79.25	Edge of pavement to Kerbs @ RHS
12	3/25/2008	116.326	66	0.05	3.30	Edge of pavement to Kerbs @ RHS
13	3/25/2008	116.262	54	0.05	2.70	Edge of pavement to Kerbs @ RHS
14	3/26/2008	115.768	178	0.05	8.90	Edge of pavement to Kerbs @ LHS
15	3/26/2008	115.685	134	0.05	6.70	Edge of pavement to Kerbs @ RHS
16	3/26/2008	115.780	75	0.05	3.75	Edge of pavement to median kerbs
17	3/26/2008	115.817	62	0.05	3.10	Roundabout New Hospital
18	3/26/2008	115.876	68	0.05	3.40	Edge of pavement to median kerbs
19	3/26/2008	115.838	108	0.05	5.40	Edge of pavement to Kerbs @ RHS
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					431.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: March 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	3/3/2008	163.306	619.00	0.10	61.90	Edge of pavement to Kerbs @ LHS
2	3/3/2008	163.360	483.00	0.10	48.30	Edge of pavement to Kerbs @ RHS
3	3/6/2008	161.380	1,384.00	0.05	69.20	Edge of pavement to Kerbs @ RHS
4	3/6/2008	162.345	419.00	0.05	20.95	Edge of pavement to Kerbs @ LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					200.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	1,158.85	1,158.85
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	578.40	578.40
TOTAL				-	1,737.25	1,737.25

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	15/03/2008	73.000-73.670	466.80	0.4	186.72	RHS
2	18/03/2008	75.030-75.800	484.70	0.5	242.35	LHS
3	20/03/2008	73.770-74.557	786.50	0.6	471.90	RHS
4	25/03/2008	73.770-77.130	644.70	0.4	257.88	RHS,LHS,M
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF MAR :					1,158.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

SUMMARY - VEGETATION CLEARING RECORD

Month : MARCH 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	-	396.50	396.50
2	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	-	304.00	304.00
3	W.P LABUAN	L 724	JALAN MASJID	-	85.00	85.00
TOTAL				-	785.50	785.50

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 700
ROAD NAME: JALAN TUN MUSTAPHA
MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	20/03/2008	0.28	305.00	1.30	396.50	
TOTAL :					396.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 745

ROAD NAME: JALAN KOMPLEKS WATERFRONT

MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	20/03/2008	0.41	160.00	1.90	304.00	
TOTAL :					304.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 724
ROAD NAME: JALAN MASJID
MONTH: MARCH 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	21/03/2008	0.01	34.00	2.50	85.00	
TOTAL :					85.00	