

R 01

**PENYENGGARAAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200 (KM 108.400) - RHS

R01 POTHOLE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH93.420 (KM95.180) - RHS

R01 POTHOLE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: AUGUST 2009

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	948.15	13.04	961.19
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	60.48	4.31	64.79
Kudat	01	Jalan Kota Kinabalu-Kudat	84.98	18.67	103.65
Tuaran	01	Jalan Kota Kinabalu-Kudat	179.85	7.06	186.91
	22	Jalan Kota Kinabalu-Sandakan	413.24	11.96	425.20
	503	Jalan Berungis-Kota Belud	217.80	4.87	222.67
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	184.79	8.20	192.99
	01	Jalan Kota Kinabalu-Sindumin	20.64	0.00	20.64
	606	Jalan Susur Sepangar Bay	73.37	5.71	79.08
	607	Jalan Masuk Ke Pelabuhan Baru	1.17	0.00	1.17
	608	Jalan Masuk Ke Lapangan Terbang Lama	5.27	0.00	5.27
Penampang	01	Jalan Kota Kinabalu-Sindumin	24.00	0.00	24.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	78.29	49.83	128.12
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	71.37	18.55	89.92
Papar	01	Jalan Kota Kinabalu-Sindumin	179.73	3.60	183.33
Ranau	22	Jalan Kota Kinabalu-Sandakan	444.65	21.21	465.86
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	44.60	7.15	51.75
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	13.16	1.11	14.27
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	7.05	0.14	7.19
Beaufort	01	Jalan Kota Kinabalu-Sindumin	48.81	0.13	48.94
	502	Jalan Beaufort-Menumbok	21.96	3.17	25.13
Sipitang	01	Jalan Kota Kinabalu-Sindumin	13.66	2.33	15.98
Kuala Penyu	502	Jalan Beaufort-Menumbok	10.11	0.08	10.18
TOTAL			3,147.12	181.12	3,328.24

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,392.83	112.40	1,505.23	408.69	5.62	414.31	948.15	13.04	961.19
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	521.40	37.12	558.52	26.07	1.86	27.93	60.48	4.31	64.79
3	Kudat	01	Jalan Kota Kinabalu - Kudat	732.58	73.35	805.93	36.63	8.05	44.68	84.98	18.67	103.65
TOTAL:				2,646.81	222.87	2,869.68	471.39	15.53	486.92	1,093.61	36.02	1,129.63

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS	
BROUGHT FORWARD:			-	-	-	1,392.83	408.69	948.15		
1	01 Aug 09	59.000	1.00	0.90	0.05	0.90	0.05	0.10	KELAWAT	
2	01 Aug 09	59.001	1.00	1.00	0.05	1.00	0.05	0.12		
3	01 Aug 09	59.002	1.00	1.00	0.05	1.00	0.05	0.12		
4	01 Aug 09	59.003	1.00	1.00	0.05	1.00	0.05	0.12		
5	01 Aug 09	59.004	1.00	1.00	0.05	1.00	0.05	0.12		
6	01 Aug 09	59.120	0.80	0.80	0.05	0.64	0.03	0.07		
7	01 Aug 09	59.121	1.00	1.00	0.05	1.00	0.05	0.12		
8	01 Aug 09	59.122	0.90	0.90	0.05	0.81	0.04	0.09		
9	01 Aug 09	59.123	0.80	0.70	0.05	0.56	0.03	0.06		
10	01 Aug 09	59.124	1.00	0.90	0.05	0.90	0.05	0.10		
11	01 Aug 09	59.400	1.00	1.00	0.05	1.00	0.05	0.12		
12	01 Aug 09	59.401	1.00	0.80	0.05	0.80	0.04	0.09		
13	01 Aug 09	59.402	0.90	0.80	0.05	0.72	0.04	0.08		
14	01 Aug 09	59.403	0.90	0.80	0.05	0.72	0.04	0.08		
15	04 Aug 09	67.880	1.00	0.90	0.05	0.90	0.05	0.10		
16	04 Aug 09	67.881	1.00	0.50	0.05	0.50	0.03	0.06		
17	04 Aug 09	67.882	0.80	0.80	0.05	0.64	0.03	0.07		
18	04 Aug 09	67.883	1.00	0.78	0.05	0.78	0.04	0.09		
19	04 Aug 09	67.884	1.00	0.85	0.05	0.85	0.04	0.10		
20	04 Aug 09	68.980	0.98	0.63	0.05	0.62	0.03	0.07		
21	04 Aug 09	68.981	0.85	0.70	0.05	0.60	0.03	0.07		
22	04 Aug 09	68.982	0.80	0.70	0.05	0.56	0.03	0.06		
23	04 Aug 09	68.983	0.80	0.80	0.05	0.64	0.03	0.07		
24	04 Aug 09	68.984	0.90	0.70	0.05	0.63	0.03	0.07		
25	04 Aug 09	68.985	1.00	1.00	0.05	1.00	0.05	0.12		
26	05 Aug 09	89.980	1.00	1.00	0.05	1.00	0.05	0.12		KEGURAAAN
27	05 Aug 09	89.981	1.00	1.00	0.05	1.00	0.05	0.12		
28	05 Aug 09	89.982	0.90	0.90	0.05	0.81	0.04	0.09		
29	05 Aug 09	89.983	1.00	0.80	0.05	0.80	0.04	0.09		
30	05 Aug 09	89.984	1.00	0.95	0.05	0.95	0.05	0.11		
CARRIED FORWARD:						1,417.15	409.91	950.97		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,417.15	409.91	950.97	
31	07 Aug 09	90.480	1.00	0.97	0.05	0.97	0.05	0.11	BATU ENAM
32	07 Aug 09	90.481	1.00	0.80	0.05	0.80	0.04	0.09	
33	07 Aug 09	90.482	1.00	0.75	0.05	0.75	0.04	0.09	
34	07 Aug 09	90.483	1.00	0.70	0.05	0.70	0.04	0.08	
35	07 Aug 09	90.484	0.90	0.80	0.05	0.72	0.04	0.08	
36	07 Aug 09	90.520	1.00	1.00	0.05	1.00	0.05	0.12	
37	07 Aug 09	90.521	1.00	1.00	0.05	1.00	0.05	0.12	
38	07 Aug 09	90.523	1.00	1.00	0.05	1.00	0.05	0.12	
39	10 Aug 09	100.480	1.00	1.00	0.05	1.00	0.05	0.12	KG.TIMBANG
40	10 Aug 09	100.481	1.00	0.80	0.05	0.80	0.04	0.09	
41	10 Aug 09	100.482	0.90	0.90	0.05	0.81	0.04	0.09	
42	10 Aug 09	100.483	0.90	0.80	0.05	0.72	0.04	0.08	
43	10 Aug 09	106.780	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
44	10 Aug 09	106.781	1.00	1.00	0.05	1.00	0.05	0.12	
45	10 Aug 09	106.782	1.00	0.90	0.05	0.90	0.05	0.10	
46	10 Aug 09	106.783	1.00	0.85	0.05	0.85	0.04	0.10	
47	10 Aug 09	106.784	0.70	0.70	0.05	0.49	0.02	0.06	
48	10 Aug 09	107.080	0.50	0.50	0.05	0.25	0.01	0.03	
49	10 Aug 09	107.081	1.00	1.00	0.05	1.00	0.05	0.12	
50	10 Aug 09	107.082	1.00	1.00	0.05	1.00	0.05	0.12	
51	10 Aug 09	107.083	1.00	1.00	0.05	1.00	0.05	0.12	
52	13 Aug 09	107.100	1.00	1.00	0.05	1.00	0.05	0.12	
53	13 Aug 09	107.101	1.00	1.00	0.05	1.00	0.05	0.12	
54	13 Aug 09	107.102	1.00	0.90	0.05	0.90	0.05	0.10	
55	13 Aug 09	107.103	0.80	0.80	0.05	0.64	0.03	0.07	
56	13 Aug 09	107.110	0.90	0.70	0.05	0.63	0.03	0.07	
57	13 Aug 09	107.111	1.00	0.70	0.05	0.70	0.04	0.08	
58	13 Aug 09	107.112	1.00	0.90	0.05	0.90	0.05	0.10	
59	13 Aug 09	107.113	0.80	0.70	0.05	0.56	0.03	0.06	
60	17 Aug 09	107.780	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						1,442.24	411.16	953.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,442.24	411.16	953.88	
61	17 Aug 09	107.781	1.00	1.00	0.05	1.00	0.05	0.12	
62	17 Aug 09	107.782	1.00	1.00	0.05	1.00	0.05	0.12	
63	17 Aug 09	107.783	1.00	1.00	0.05	1.00	0.05	0.12	
64	17 Aug 09	107.784	1.00	1.00	0.05	1.00	0.05	0.12	
65	17 Aug 09	107.700	0.90	0.80	0.05	0.72	0.04	0.08	
66	17 Aug 09	107.750	0.80	0.80	0.05	0.64	0.03	0.07	
67	17 Aug 09	107.751	0.60	0.50	0.05	0.30	0.02	0.03	
68	17 Aug 09	107.752	0.70	0.70	0.05	0.49	0.02	0.06	
69	17 Aug 09	107.753	0.90	0.80	0.05	0.72	0.04	0.08	
70	17 Aug 09	107.754	1.00	1.00	0.05	1.00	0.05	0.12	
71	17 Aug 09	107.755	1.00	1.00	0.05	1.00	0.05	0.12	
72	19 Aug 09	89.490	1.00	1.00	0.05	1.00	0.05	0.12	BATU ENAM
73	19 Aug 09	89.491	1.00	1.00	0.05	1.00	0.05	0.12	
74	19 Aug 09	89.450	0.90	0.90	0.05	0.81	0.04	0.09	
75	19 Aug 09	89.451	1.00	0.90	0.05	0.90	0.05	0.10	
76	19 Aug 09	89.452	1.00	0.80	0.05	0.80	0.04	0.09	
77	19 Aug 09	89.453	1.00	0.95	0.05	0.95	0.05	0.11	
78	19 Aug 09	89.454	1.00	0.80	0.05	0.80	0.04	0.09	
79	19 Aug 09	89.455	1.00	1.00	0.05	1.00	0.05	0.12	
80	21 Aug 09	89.500	0.80	0.70	0.05	0.56	0.03	0.06	
81	21 Aug 09	89.501	1.00	0.80	0.05	0.80	0.04	0.09	
82	21 Aug 09	89.502	1.00	0.70	0.05	0.70	0.04	0.08	
83	21 Aug 09	89.503	0.90	0.80	0.05	0.72	0.04	0.08	
84	21 Aug 09	89.504	0.70	0.70	0.05	0.49	0.02	0.06	
85	21 Aug 09	89.700	1.00	1.00	0.05	1.00	0.05	0.12	
86	21 Aug 09	89.701	1.00	0.90	0.05	0.90	0.05	0.10	
87	21 Aug 09	89.701	1.00	1.00	0.05	1.00	0.05	0.12	
88	21 Aug 09	89.713	1.00	1.00	0.05	1.00	0.05	0.12	
89	22 Aug 09	68.950	1.00	1.00	0.05	1.00	0.05	0.12	KINASARABAN
90	22 Aug 09	68.951	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,467.54	412.43	956.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,467.54	412.43	956.82	
91	22 Aug 09	68.780	1.00	0.90	0.05	0.90	0.05	0.10	
92	22 Aug 09	68.781	0.70	0.80	0.05	0.56	0.03	0.06	
93	22 Aug 09	68.782	0.90	0.80	0.05	0.72	0.04	0.08	
94	22 Aug 09	68.783	1.00	0.85	0.05	0.85	0.04	0.10	
95	22 Aug 09	68.784	0.95	0.90	0.05	0.86	0.04	0.10	
96	22 Aug 09	68.785	1.00	0.95	0.05	0.95	0.05	0.11	
97	25 Aug 09	67.980	1.00	1.00	0.05	1.00	0.05	0.12	PAKA-PAKA
98	25 Aug 09	67.981	1.00	1.00	0.05	1.00	0.05	0.12	
99	25 Aug 09	67.982	1.00	0.90	0.05	0.90	0.05	0.10	
100	25 Aug 09	67.080	0.90	0.80	0.05	0.72	0.04	0.08	
101	25 Aug 09	67.081	1.00	0.85	0.05	0.85	0.04	0.10	
102	25 Aug 09	67.082	1.00	1.00	0.05	1.00	0.05	0.12	
103	25 Aug 09	67.083	1.00	1.00	0.05	1.00	0.05	0.12	
104	25 Aug 09	67.084	1.00	0.85	0.05	0.85	0.04	0.10	
105	27 Aug 09	97.980	1.00	1.00	0.05	1.00	0.05	0.12	
106	27 Aug 09	97.981	1.00	0.85	0.05	0.85	0.04	0.10	KG.PANDASAN
107	27 Aug 09	97.982	1.00	0.70	0.05	0.70	0.04	0.08	
108	27 Aug 09	97.983	0.90	0.80	0.05	0.72	0.04	0.08	
109	27 Aug 09	97.880	1.00	1.00	0.05	1.00	0.05	0.12	
110	27 Aug 09	97.880	1.00	1.00	0.05	1.00	0.05	0.12	
111	27 Aug 09	98.980	1.00	0.90	0.05	0.90	0.05	0.10	KG.TIMBANG
112	27 Aug 09	98.981	1.00	0.80	0.05	0.80	0.04	0.09	
113	27 Aug 09	98.982	1.00	0.95	0.05	0.95	0.05	0.11	
114	27 Aug 09	98.983	1.00	0.90	0.05	0.90	0.05	0.10	
115	28 Aug 09	101.880	1.00	1.00	0.05	1.00	0.05	0.12	
116	28 Aug 09	101.881	0.90	0.90	0.05	0.81	0.04	0.09	
117	28 Aug 09	101.882	0.80	0.80	0.05	0.64	0.03	0.07	
118	28 Aug 09	101.883	1.00	0.75	0.05	0.75	0.04	0.09	
119	28 Aug 09	101.884	1.00	0.80	0.05	0.80	0.04	0.09	
120	29 Aug 09	103.900	1.00	0.70	0.05	0.70	0.04	0.08	MANTANAU
CARRIED FORWARD :						1,493.22	413.71	959.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,493.22	413.71	959.79	
121	29 Aug 09	103.910	1.00	1.00	0.05	1.00	0.05	0.12	
122	29 Aug 09	103.911	1.00	0.90	0.05	0.90	0.05	0.10	
123	29 Aug 09	103.912	0.80	0.70	0.05	0.56	0.03	0.06	
124	29 Aug 09	103.913	0.80	0.70	0.05	0.56	0.03	0.06	
125	29 Aug 09	103.914	0.90	0.60	0.05	0.54	0.03	0.06	
126	29 Aug 09	105.985	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
127	29 Aug 09	105.986	1.00	1.00	0.05	1.00	0.05	0.12	
128	29 Aug 09	105.987	1.00	1.00	0.05	1.00	0.05	0.12	
129	29 Aug 09	105.988	1.00	1.00	0.05	1.00	0.05	0.12	
130	29 Aug 09	106.100	1.00	0.90	0.05	0.90	0.05	0.10	
131	29 Aug 09	106.101	1.00	0.80	0.05	0.80	0.04	0.09	
132	29 Aug 09	106.102	1.00	0.90	0.05	0.90	0.05	0.10	
133	29 Aug 09	106.103	1.00	1.00	0.05	1.00	0.05	0.12	
134	29 Aug 09	106.104	1.00	0.85	0.05	0.85	0.04	0.10	
135									
136									
137									
138									
139									
140									
141									
142									
143									
144									
145									
146									
147									
148									
149									
150									
BALANCE END OF AUG :						1,505.23	414.31	961.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	521.40	26.07	60.48	
1	03 Aug 09	113.980	0.80	0.80	0.05	0.64	0.03	0.07	
2	03 Aug 09	113.981	1.00	0.98	0.05	0.98	0.05	0.11	
3	03 Aug 09	113.982	1.00	1.00	0.05	1.00	0.05	0.12	
4	03 Aug 09	113.983	1.00	1.00	0.05	1.00	0.05	0.12	
5	03 Aug 09	114.950	0.80	0.80	0.05	0.64	0.03	0.07	
6	03 Aug 09	114.951	1.00	0.80	0.05	0.80	0.04	0.09	
7	03 Aug 09	114.952	1.00	1.00	0.05	1.00	0.05	0.12	
8	03 Aug 09	114.953	1.00	1.00	0.05	1.00	0.05	0.12	
9	03 Aug 09	114.954	1.00	1.00	0.05	1.00	0.05	0.12	
10	06 Aug 09	117.980	0.90	0.90	0.05	0.81	0.04	0.09	
11	06 Aug 09	117.981	0.80	0.80	0.05	0.64	0.03	0.07	
12	06 Aug 09	117.982	0.80	0.60	0.05	0.48	0.02	0.06	
13	06 Aug 09	117.983	1.00	1.00	0.05	1.00	0.05	0.12	
14	06 Aug 09	117.984	1.00	1.00	0.05	1.00	0.05	0.12	
15	08 Aug 09	117.900	1.00	1.00	0.05	1.00	0.05	0.12	
16	08 Aug 09	117.920	1.00	1.00	0.05	1.00	0.05	0.12	
17	08 Aug 09	117.921	1.00	0.80	0.05	0.80	0.04	0.09	
18	08 Aug 09	117.922	0.80	0.80	0.05	0.64	0.03	0.07	
19	08 Aug 09	117.923	1.00	1.00	0.05	1.00	0.05	0.12	
20	08 Aug 09	117.924	1.00	0.85	0.05	0.85	0.04	0.10	
21	08 Aug 09	117.925	1.00	0.95	0.05	0.95	0.05	0.11	
22	08 Aug 09	118.980	1.00	1.00	0.05	1.00	0.05	0.12	
23	08 Aug 09	118.981	1.00	1.00	0.05	1.00	0.05	0.12	
24	12 Aug 09	116.980	1.00	0.63	0.05	0.63	0.03	0.07	
25	12 Aug 09	116.981	1.00	1.10	0.05	1.10	0.06	0.13	
26	12 Aug 09	116.982	1.00	0.98	0.05	0.98	0.05	0.11	
27	12 Aug 09	116.983	0.98	0.65	0.05	0.64	0.03	0.07	
28	12 Aug 09	116.984	0.85	0.70	0.05	0.60	0.03	0.07	
29	12 Aug 09	116.985	1.00	0.65	0.05	0.65	0.03	0.08	
30	14 Aug 09	115.000	0.65	0.60	0.05	0.39	0.02	0.05	
CARRIED FORWARD :						546.61	27.33	63.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	546.61	27.33	63.40	
31	14 Aug 09	115.010	0.63	0.63	0.05	0.40	0.02	0.05	
32	14 Aug 09	115.011	1.00	0.82	0.05	0.82	0.04	0.10	
33	14 Aug 09	115.012	1.00	0.65	0.05	0.65	0.03	0.08	
34	14 Aug 09	115.013	1.00	0.70	0.05	0.70	0.04	0.08	
35	14 Aug 09	115.014	0.90	0.70	0.05	0.63	0.03	0.07	
36	14 Aug 09	115.015	1.00	1.00	0.05	1.00	0.05	0.12	
37	15 Aug 09	112.980	1.00	1.00	0.05	1.00	0.05	0.12	
38	15 Aug 09	112.981	1.00	0.90	0.05	0.90	0.05	0.10	
39	15 Aug 09	112.982	1.00	0.80	0.05	0.80	0.04	0.09	
40	15 Aug 09	112.983	0.80	0.80	0.05	0.64	0.03	0.07	
41	15 Aug 09	112.984	0.70	0.70	0.05	0.49	0.02	0.06	
42	18 Aug 09	111.980	1.00	1.00	0.05	1.00	0.05	0.12	
43	18 Aug 09	111.981	1.00	1.00	0.05	1.00	0.05	0.12	
44	18 Aug 09	111.982	0.80	0.70	0.05	0.56	0.03	0.06	
45	18 Aug 09	111.983	0.70	0.60	0.05	0.42	0.02	0.05	
46	18 Aug 09	111.984	1.00	0.90	0.05	0.90	0.05	0.10	
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
BALANCE END OF AUG :						558.52	27.93	64.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	732.58	36.63	84.98	
1	05 Aug 09	168.230	1.00	0.80	0.05	0.80	0.04	0.09	
2	05 Aug 09	168.231	0.80	0.70	0.05	0.56	0.03	0.06	
3	05 Aug 09	168.232	0.80	0.80	0.05	0.64	0.03	0.07	
4	05 Aug 09	168.234	1.00	1.00	0.05	1.00	0.05	0.12	
5	05 Aug 09	168.235	0.60	0.60	0.05	0.36	0.02	0.04	
6	07 Aug 09	145.980	0.60	0.50	0.05	0.30	0.02	0.03	
7	07 Aug 09	145.981	0.80	0.80	0.05	0.64	0.03	0.07	
8	07 Aug 09	145.982	1.00	0.80	0.05	0.80	0.04	0.09	
9	07 Aug 09	145.983	1.00	1.00	0.05	1.00	0.05	0.12	
10	07 Aug 09	145.984	1.00	1.00	0.05	1.00	0.05	0.12	
11	07 Aug 09	147.980	0.80	0.80	0.05	0.64	0.03	0.07	
12	07 Aug 09	147.981	1.00	0.80	0.05	0.80	0.04	0.09	
13	07 Aug 09	147.982	1.00	0.70	0.05	0.70	0.04	0.08	
14	07 Aug 09	147.983	1.00	1.00	0.05	1.00	0.05	0.12	
15	07 Aug 09	147.984	1.00	1.00	0.05	1.00	0.05	0.12	
16	11 Aug 09	185.400	1.00	1.00	0.05	1.00	0.05	0.12	
17	11 Aug 09	185.450	1.00	0.90	0.05	0.90	0.05	0.10	
18	11 Aug 09	185.451	1.00	0.80	0.05	0.80	0.04	0.09	
19	11 Aug 09	185.452	0.90	0.80	0.05	0.72	0.04	0.08	
20	11 Aug 09	185.453	1.00	0.90	0.05	0.90	0.05	0.10	
21	11 Aug 09	185.454	1.00	0.80	0.05	0.80	0.04	0.09	
22	12 Aug 09	185.500	1.00	0.60	0.05	0.60	0.03	0.07	
23	12 Aug 09	185.598	1.00	1.00	0.05	1.00	0.05	0.12	
24	12 Aug 09	185.599	1.00	0.90	0.05	0.90	0.05	0.10	
25	12 Aug 09	185.600	0.90	0.80	0.05	0.72	0.04	0.08	
26	14 Aug 09	184.210	1.00	1.00	0.05	1.00	0.05	0.12	
27	14 Aug 09	184.211	0.90	0.90	0.05	0.81	0.04	0.09	
28	14 Aug 09	184.212	1.00	1.00	0.05	1.00	0.05	0.12	
29	14 Aug 09	184.213	1.00	1.00	0.05	1.00	0.05	0.12	
30	14 Aug 09	184.214	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						756.87	37.84	87.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	756.87	37.84	87.80	
31	18 Aug 09	184.215	0.80	0.70	0.05	0.56	0.03	0.06	
32	18 Aug 09	141.480	1.00	0.70	0.05	0.70	0.04	0.08	
33	18 Aug 09	141.481	1.00	0.80	0.05	0.80	0.04	0.09	
34	18 Aug 09	141.482	0.90	0.90	0.05	0.81	0.04	0.09	
35	18 Aug 09	141.483	0.70	0.80	0.05	0.56	0.03	0.06	
36	18 Aug 09	141.484	1.00	1.00	0.05	1.00	0.05	0.12	
37	20 Aug 09	142.980	1.00	0.80	0.05	0.80	0.04	0.09	
38	20 Aug 09	142.981	1.00	0.90	0.05	0.90	0.05	0.10	
39	20 Aug 09	142.982	0.90	0.90	0.05	0.81	0.04	0.09	
40	20 Aug 09	142.983	1.00	1.00	0.05	1.00	0.05	0.12	
41	20 Aug 09	142.984	1.00	1.00	0.05	1.00	0.05	0.12	
42	20 Aug 09	143.000	1.00	0.90	0.05	0.90	0.05	0.10	
43	20 Aug 09	143.310	1.00	0.80	0.05	0.80	0.04	0.09	
44	20 Aug 09	143.311	1.00	0.80	0.05	0.80	0.04	0.09	
45	22 Aug 09	155.980	1.00	1.00	0.05	1.00	0.05	0.12	
46	22 Aug 09	155.981	1.00	1.00	0.05	1.00	0.05	0.12	
47	22 Aug 09	155.982	1.00	1.00	0.05	1.00	0.05	0.12	
48	22 Aug 09	155.983	1.00	1.00	0.05	1.00	0.05	0.12	
49	22 Aug 09	158.280	1.00	1.00	0.05	1.00	0.05	0.12	
50	22 Aug 09	158.281	1.00	1.00	0.05	1.00	0.05	0.12	
51	22 Aug 09	158.282	1.00	1.00	0.05	1.00	0.05	0.12	
52	22 Aug 09	158.283	1.00	1.00	0.05	1.00	0.05	0.12	
53	22 Aug 09	158.284	1.00	1.00	0.05	1.00	0.05	0.12	
54	22 Aug 09	158.300	1.10	1.00	0.05	1.10	0.06	0.13	
55	25 Aug 09	154.080	1.00	0.80	0.05	0.80	0.04	0.09	
56	25 Aug 09	154.081	1.00	1.00	0.05	1.00	0.05	0.12	
57	25 Aug 09	154.082	0.90	0.90	0.05	0.81	0.04	0.09	
58	25 Aug 09	154.083	1.00	0.90	0.05	0.90	0.05	0.10	
59	25 Aug 09	154.084	1.00	1.00	0.05	1.00	0.05	0.12	
60	25 Aug 09	154.100	1.00	0.95	0.05	0.95	0.05	0.11	
CARRIED FORWARD :						783.87	39.19	90.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	783.87	39.19	90.93	
61	25 Aug 09	154.101	1.00	1.00	0.05	1.00	0.05	0.12	
62	25 Aug 09	154.102	1.00	0.90	0.05	0.90	0.05	0.10	
63	25 Aug 09	154.103	1.00	0.80	0.05	0.80	0.04	0.09	
64	26 Aug 09	168.980	1.00	0.83	0.05	0.83	0.04	0.10	
65	26 Aug 09	168.981	1.00	0.80	0.05	0.80	0.04	0.09	
66	26 Aug 09	168.982	0.80	0.80	0.05	0.64	0.03	0.07	
67	26 Aug 09	168.983	1.00	0.90	0.05	0.90	0.05	0.10	
68	27 Aug 09	169.880	1.00	0.85	0.05	0.85	0.04	0.10	
69	27 Aug 09	169.881	1.00	0.98	0.05	0.98	0.05	0.11	
70	27 Aug 09	169.882	1.00	0.80	0.05	0.80	0.04	0.09	
71	27 Aug 09	169.883	1.00	0.60	0.05	0.60	0.03	0.07	
72	27 Aug 09	170.280	1.00	0.96	0.05	0.96	0.05	0.11	
73	27 Aug 09	170.281	1.00	0.60	0.05	0.60	0.03	0.07	
74	27 Aug 09	170.282	0.90	0.80	0.05	0.72	0.04	0.08	
75	27 Aug 09	170.283	0.90	0.70	0.05	0.63	0.03	0.07	
76	27 Aug 09	170.284	1.00	0.70	0.05	0.70	0.04	0.08	
77	27 Aug 09	170.285	1.00	1.00	0.05	1.00	0.05	0.12	
78	28 Aug 09	169.980	0.70	0.70	0.05	0.49	0.02	0.06	
79	28 Aug 09	169.981	0.90	0.60	0.05	0.54	0.03	0.06	
80	28 Aug 09	169.982	0.80	0.70	0.05	0.56	0.03	0.06	
81	28 Aug 09	169.983	0.65	0.60	0.05	0.39	0.02	0.05	
82	28 Aug 09	169.984	0.55	0.50	0.05	0.28	0.01	0.03	
83	28 Aug 09	169.985	0.80	0.70	0.05	0.56	0.03	0.06	
84	29 Aug 09	156.880	1.00	1.00	0.05	1.00	0.05	0.12	
85	29 Aug 09	156.881	1.00	1.00	0.05	1.00	0.05	0.12	
86	29 Aug 09	156.882	0.90	0.80	0.05	0.72	0.04	0.08	
87	29 Aug 09	156.883	0.80	0.70	0.05	0.56	0.03	0.06	
88	29 Aug 09	156.884	1.00	0.70	1.05	0.70	0.74	1.71	
89	29 Aug 09	156.885	1.00	1.00	2.05	1.00	2.05	4.76	
90	29 Aug 09	157.980	0.80	0.70	3.05	0.56	1.71	3.96	
BALANCE END OF AUG :						805.93	44.68	103.65	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: August 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	2,933.09	71.51	3,004.60	79.66	3.53	83.19	184.79	8.20	192.99
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	2,365.24	94.43	2,459.67	77.52	3.04	80.56	179.85	7.06	186.91
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	5,590.72	204.18	5,794.90	178.12	5.15	183.27	413.24	11.96	425.20
4	Tuaran	503	Jalan Berungis - Kota Belud	952.54	81.48	1,034.02	93.88	2.10	95.98	217.80	4.87	222.67
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	898.41	51.95	950.36	31.62	2.46	34.08	73.37	5.71	79.08
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	20.22	-	20.22	0.51	-	0.51	1.17	-	1.17
TOTAL:				12,760.22	503.55	13,263.77	461.31	16.29	477.60	1,070.22	37.79	1,108.01

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,933.09	79.66	184.79	
1	03 Aug 09	21.730	1.00	3.30	0.050	3.30	0.17	0.38	RHS
2	03 Aug 09	21.730	1.50	2.20	0.050	3.30	0.17	0.38	RHS
3	03 Aug 09	21.730	1.10	1.70	0.050	1.87	0.09	0.22	RHS
4	03 Aug 09	21.721	0.90	1.20	0.025	1.08	0.03	0.06	RHS
5	03 Aug 09	21.720	2.20	1.90	0.050	4.18	0.21	0.48	RHS
6	03 Aug 09	21.720	1.10	1.70	0.025	1.87	0.05	0.11	RHS
7	03 Aug 09	17.385	3.80	1.40	0.050	5.32	0.27	0.62	RHS
8	03 Aug 09	17.385	3.40	1.10	0.025	3.74	0.09	0.22	RHS
9	03 Aug 09	12.400	3.50	1.70	0.050	5.95	0.30	0.69	RHS
10	03 Aug 09	12.400	3.00	1.20	0.050	3.60	0.18	0.42	RHS
11	03 Aug 09	12.398	1.10	0.80	0.050	0.88	0.04	0.10	RHS
12	03 Aug 09	12.397	0.80	1.40	0.050	1.12	0.06	0.13	RHS
13	03 Aug 09	12.395	4.10	0.90	0.025	3.69	0.09	0.21	RHS
14	03 Aug 09	23.510	2.50	1.80	0.075	4.50	0.34	0.78	RHS
15	03 Aug 09	23.510	1.80	2.60	0.075	4.68	0.35	0.81	RHS
16	03 Aug 09	23.505	2.70	2.00	0.050	5.40	0.27	0.63	RHS
17	03 Aug 09	23.505	3.30	1.30	0.050	4.29	0.21	0.50	RHS
18	03 Aug 09	23.500	2.40	1.00	0.075	2.40	0.18	0.42	RHS
19	03 Aug 09	23.500	1.20	0.70	0.075	0.84	0.06	0.15	RHS
20	04 Aug 09	2.570	2.90	1.00	0.075	2.90	0.22	0.50	LHS
21	04 Aug 09	2.800	3.00	2.20	0.025	6.60	0.17	0.38	LHS
TOTAL :						3,004.60	83.19	192.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,365.24	77.52	179.85	
1	03 Aug 09	29.240	4.50	1.30	0.075	5.85	0.44	1.02	RHS
2	17 Aug 09	53.995	0.80	0.40	0.025	0.32	0.01	0.02	LHS
3	17 Aug 09	54.642	0.60	0.50	0.050	0.30	0.02	0.03	LHS
4	17 Aug 09	49.142	13.80	0.90	0.025	12.42	0.31	0.72	RHS
5	17 Aug 09	49.127	2.40	1.30	0.025	3.12	0.08	0.18	RHS
6	19 Aug 09	34.820	3.30	1.50	0.025	4.95	0.12	0.29	RHS
7	19 Aug 09	34.812	1.70	1.00	0.025	1.70	0.04	0.10	RHS
8	19 Aug 09	34.675	5.00	1.60	0.025	8.00	0.20	0.46	RHS
9	19 Aug 09	34.670	5.30	0.90	0.025	4.77	0.12	0.28	RHS
10	19 Aug 09	34.665	1.70	1.30	0.025	2.21	0.06	0.13	RHS
11	19 Aug 09	34.650	2.10	1.30	0.025	2.73	0.07	0.16	RHS
12	19 Aug 09	34.650	1.10	0.60	0.025	0.66	0.02	0.04	RHS
13	19 Aug 09	34.610	1.40	1.00	0.025	1.40	0.04	0.08	RHS
14	19 Aug 09	34.600	8.40	0.80	0.025	6.72	0.17	0.39	RHS
15	19 Aug 09	34.600	1.60	1.30	0.025	2.08	0.05	0.12	RHS
16	19 Aug 09	34.598	2.60	0.90	0.075	2.34	0.18	0.41	RHS
17	19 Aug 09	34.590	6.60	0.80	0.075	5.28	0.40	0.92	RHS
18	19 Aug 09	34.585	9.00	0.70	0.025	6.30	0.16	0.37	RHS
19	19 Aug 09	34.585	2.80	1.20	0.025	3.36	0.08	0.19	RHS
20	19 Aug 09	34.570	16.60	1.20	0.025	19.92	0.50	1.16	RHS
TOTAL :						2,459.67	80.56	186.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,590.72	178.12	413.24	
1	24 Aug 09	20.290	3.10	1.50	0.025	4.65	0.12	0.27	LHS
2	24 Aug 09	20.393	4.80	1.70	0.025	8.16	0.20	0.47	LHS
3	24 Aug 09	20.393	1.20	0.90	0.025	1.08	0.03	0.06	LHS
4	24 Aug 09	20.993	1.40	3.60	0.025	5.04	0.13	0.29	LHS
5	24 Aug 09	20.997	1.70	1.80	0.025	3.06	0.08	0.18	LHS
6	24 Aug 09	20.997	1.00	1.80	0.025	1.80	0.05	0.10	LHS
7	24 Aug 09	21.012	0.70	0.50	0.025	0.35	0.01	0.02	LHS
8	24 Aug 09	21.460	1.20	1.40	0.025	1.68	0.04	0.10	LHS
9	24 Aug 09	21.580	1.10	0.90	0.025	0.99	0.02	0.06	LHS
10	24 Aug 09	21.580	3.60	1.20	0.025	4.32	0.11	0.25	LHS
11	24 Aug 09	21.606	3.40	1.20	0.025	4.08	0.10	0.24	LHS
12	24 Aug 09	21.660	5.20	1.10	0.025	5.72	0.14	0.33	LHS
13	24 Aug 09	21.650	2.40	0.90	0.025	2.16	0.05	0.13	RHS
14	24 Aug 09	21.648	3.20	1.00	0.025	3.20	0.08	0.19	RHS
15	24 Aug 09	21.630	1.10	0.80	0.025	0.88	0.02	0.05	RHS
16	24 Aug 09	21.622	1.00	0.90	0.025	0.90	0.02	0.05	RHS
17	24 Aug 09	21.612	1.80	1.00	0.025	1.80	0.05	0.10	RHS
18	24 Aug 09	21.540	0.60	0.50	0.025	0.30	0.01	0.02	RHS
19	25 Aug 09	22.160	5.40	1.30	0.025	7.02	0.18	0.41	RHS
20	25 Aug 09	22.160	2.60	1.40	0.025	3.64	0.09	0.21	RHS
21	25 Aug 09	20.996	2.70	1.60	0.025	4.32	0.11	0.25	RHS
22	25 Aug 09	20.980	2.20	1.10	0.025	2.42	0.06	0.14	RHS
23	25 Aug 09	20.975	2.00	0.70	0.025	1.40	0.04	0.08	RHS
24	25 Aug 09	20.970	3.30	0.90	0.025	2.97	0.07	0.17	RHS
25	25 Aug 09	20.967	2.80	1.00	0.025	2.80	0.07	0.16	RHS
26	25 Aug 09	20.860	3.50	0.70	0.025	2.45	0.06	0.14	RHS
27	25 Aug 09	20.855	6.40	0.70	0.025	4.48	0.11	0.26	RHS
28	25 Aug 09	20.845	5.40	0.70	0.025	3.78	0.09	0.22	RHS
29	25 Aug 09	20.820	1.20	1.00	0.025	1.20	0.03	0.07	RHS
30	25 Aug 09	20.818	1.10	1.10	0.025	1.21	0.03	0.07	RHS
CARRIED FORWARD :						5,678.58	180.32	418.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,678.58	180.32	418.34	
31	25 Aug 09	20.810	1.20	0.80	0.025	0.96	0.02	0.06	RHS
32	25 Aug 09	20.809	1.10	0.80	0.025	0.88	0.02	0.05	RHS
33	25 Aug 09	20.806	2.10	0.70	0.025	1.47	0.04	0.09	RHS
34	25 Aug 09	20.780	1.40	0.70	0.025	0.98	0.02	0.06	RHS
35	25 Aug 09	20.776	3.10	0.60	0.025	1.86	0.05	0.11	RHS
36	25 Aug 09	15.410	5.00	1.20	0.025	6.00	0.15	0.35	RHS
37	25 Aug 09	15.408	2.00	1.10	0.025	2.20	0.06	0.13	RHS
38	25 Aug 09	15.403	1.80	0.80	0.025	1.44	0.04	0.08	RHS
39	25 Aug 09	15.402	1.00	1.20	0.025	2.16	0.05	0.13	RHS
40	25 Aug 09	15.395	2.10	1.10	0.025	1.10	0.03	0.06	RHS
41	25 Aug 09	15.390	2.30	1.00	0.025	2.10	0.05	0.12	RHS
42	25 Aug 09	15.390	1.70	0.80	0.025	1.84	0.05	0.11	RHS
43	25 Aug 09	15.370	1.50	0.90	0.025	1.53	0.04	0.09	RHS
44	25 Aug 09	15.369	0.80	0.90	0.025	1.35	0.03	0.08	RHS
45	25 Aug 09	15.367	1.20	0.80	0.025	0.64	0.02	0.04	RHS
46	25 Aug 09	15.367	4.70	1.10	0.025	1.32	0.03	0.08	RHS
47	25 Aug 09	15.367	0.80	0.60	0.025	2.82	0.07	0.16	RHS
48	25 Aug 09	15.550	2.80	1.60	0.025	1.28	0.03	0.07	RHS
49	27 Aug 09	41.700	0.40	0.60	0.050	1.68	0.08	0.19	LHS
50	27 Aug 09	42.500	0.30	0.40	0.050	0.16	0.01	0.02	LHS
51	27 Aug 09	42.400	0.20	0.40	0.050	0.12	0.01	0.01	RHS
52	27 Aug 09	42.390	1.40	3.40	0.025	0.68	0.02	0.04	RHS
53	27 Aug 09	42.393	1.50	4.30	0.025	6.02	0.15	0.35	LHS
54	27 Aug 09	42.394	1.60	2.40	0.025	3.60	0.09	0.21	LHS
55	27 Aug 09	42.396	1.20	1.40	0.025	2.24	0.06	0.13	LHS
56	27 Aug 09	42.360	3.00	1.00	0.025	1.20	0.03	0.07	LHS
57	27 Aug 09	42.362	1.80	1.20	0.025	3.60	0.09	0.21	RHS
58	27 Aug 09	42.366	3.20	1.20	0.025	2.16	0.05	0.13	RHS
59	27 Aug 09	42.370	2.40	1.10	0.025	3.52	0.09	0.20	RHS
60	27 Aug 09	42.372	1.30	1.00	0.025	2.40	0.06	0.14	RHS
CARRIED FORWARD :						5,737.89	181.85	421.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,737.89	181.85	421.89	
61	27 Aug 09	42.377	4.00	2.00	0.025	8.00	0.20	0.46	RHS
62	27 Aug 09	42.378	3.50	1.40	0.025	4.90	0.12	0.28	RHS
63	27 Aug 09	42.380	2.40	1.30	0.025	3.12	0.08	0.18	RHS
64	27 Aug 09	42.384	1.70	1.30	0.025	2.21	0.06	0.13	RHS
65	27 Aug 09	38.880	4.70	1.20	0.025	5.64	0.14	0.33	RHS
66	27 Aug 09	38.883	7.20	1.40	0.025	10.08	0.25	0.58	RHS
67	27 Aug 09	38.888	6.30	1.20	0.025	7.56	0.19	0.44	RHS
68	27 Aug 09	38.890	3.40	1.80	0.025	6.12	0.15	0.35	RHS
69	27 Aug 09	34.020	6.70	1.40	0.025	9.38	0.23	0.54	RHS
TOTAL :						5,794.90	183.27	425.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	952.54	93.88	217.80	
1	16 Aug 09	4.793	0.50	0.50	0.050	0.25	0.01	0.03	LHS
2	16 Aug 09	6.780	0.60	0.40	0.050	0.24	0.01	0.03	LHS
3	16 Aug 09	7.085	0.40	0.40	0.050	0.16	0.01	0.02	LHS
4	16 Aug 09	8.950	0.60	0.30	0.050	0.18	0.01	0.02	LHS
5	16 Aug 09	9.050	0.30	0.30	0.050	0.09	0.00	0.01	LHS
6	16 Aug 09	9.085	0.40	0.40	0.050	0.16	0.01	0.02	LHS
7	16 Aug 09	12.280	0.30	0.30	0.050	0.09	0.00	0.01	LHS
8	16 Aug 09	15.993	1.20	1.10	0.025	1.32	0.03	0.08	LHS
9	16 Aug 09	15.993	1.80	0.90	0.025	1.62	0.04	0.09	LHS
10	16 Aug 09	15.995	1.30	0.90	0.025	1.17	0.03	0.07	LHS
11	16 Aug 09	16.000	3.30	1.10	0.025	3.63	0.09	0.21	LHS
12	16 Aug 09	16.005	4.20	1.10	0.025	4.62	0.12	0.27	LHS
13	16 Aug 09	16.005	3.50	1.30	0.025	4.55	0.11	0.26	LHS
14	16 Aug 09	16.007	1.80	0.90	0.025	1.62	0.04	0.09	LHS
15	16 Aug 09	16.009	1.60	1.20	0.025	1.92	0.05	0.11	LHS
16	16 Aug 09	16.015	1.10	0.90	0.025	0.99	0.02	0.06	LHS
17	16 Aug 09	16.017	2.00	0.70	0.025	1.40	0.04	0.08	LHS
18	16 Aug 09	16.025	2.30	0.60	0.025	1.38	0.03	0.08	LHS
19	16 Aug 09	16.027	1.30	1.00	0.025	1.30	0.03	0.08	LHS
20	16 Aug 09	16.028	3.10	0.90	0.025	2.79	0.07	0.16	LHS
21	16 Aug 09	16.030	5.20	0.80	0.025	4.16	0.10	0.24	LHS
22	16 Aug 09	16.035	1.50	0.80	0.025	1.20	0.03	0.07	LHS
23	16 Aug 09	16.040	3.30	0.70	0.025	2.31	0.06	0.13	LHS
24	16 Aug 09	16.045	1.20	0.80	0.025	0.96	0.02	0.06	LHS
25	17 Aug 09	16.280	0.50	0.40	0.050	0.20	0.01	0.02	LHS
26	17 Aug 09	16.620	3.80	0.80	0.025	3.04	0.08	0.18	LHS
27	17 Aug 09	16.621	0.90	0.80	0.025	0.72	0.02	0.04	LHS
28	17 Aug 09	16.625	4.40	1.00	0.025	4.40	0.11	0.26	LHS
29	17 Aug 09	16.630	2.00	1.10	0.025	2.20	0.06	0.13	LHS
30	17 Aug 09	16.631	3.10	0.90	0.025	2.79	0.07	0.16	LHS
CARRIED FORWARD :						1,004.00	95.20	220.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,004.00	95.20	220.86	
31	17 Aug 09	16.635	1.20	1.20	0.025	1.44	0.04	0.08	LHS
32	17 Aug 09	16.636	1.30	1.00	0.025	1.30	0.03	0.08	LHS
33	17 Aug 09	16.638	1.10	0.80	0.025	0.88	0.02	0.05	LHS
34	17 Aug 09	16.640	1.40	1.30	0.025	1.82	0.05	0.11	LHS
35	17 Aug 09	16.647	3.00	0.80	0.025	2.40	0.06	0.14	LHS
36	17 Aug 09	16.657	2.10	0.80	0.025	1.68	0.04	0.10	LHS
37	18 Aug 09	18.725	0.30	0.30	0.050	0.09	0.00	0.01	RHS
38	18 Aug 09	17.850	2.10	1.00	0.025	2.10	0.05	0.12	RHS
39	18 Aug 09	17.850	1.30	0.60	0.025	0.78	0.02	0.05	RHS
40	18 Aug 09	17.845	1.30	0.80	0.025	1.04	0.03	0.06	RHS
41	18 Aug 09	17.840	1.20	1.10	0.025	1.32	0.03	0.08	RHS
42	18 Aug 09	17.833	1.40	0.90	0.025	1.26	0.03	0.07	RHS
43	18 Aug 09	17.828	2.30	0.80	0.025	1.84	0.05	0.11	RHS
44	18 Aug 09	17.826	0.80	2.20	0.025	1.76	0.04	0.10	RHS
45	18 Aug 09	17.825	1.70	0.90	0.025	1.53	0.04	0.09	RHS
46	18 Aug 09	17.820	2.30	1.40	0.025	3.22	0.08	0.19	RHS
47	18 Aug 09	17.818	1.20	0.60	0.025	0.72	0.02	0.04	RHS
48	18 Aug 09	17.798	2.00	1.10	0.025	2.20	0.06	0.13	RHS
49	18 Aug 09	17.790	1.70	1.00	0.025	1.70	0.04	0.10	RHS
50	18 Aug 09	15.850	0.50	0.30	0.050	0.15	0.01	0.02	RHS
51	18 Aug 09	14.907	0.40	0.30	0.050	0.12	0.01	0.01	RHS
52	18 Aug 09	14.440	0.40	0.30	0.050	0.12	0.01	0.01	RHS
53	18 Aug 09	10.912	0.50	0.30	0.050	0.15	0.01	0.02	RHS
54	18 Aug 09	6.660	0.40	0.30	0.050	0.12	0.01	0.01	RHS
55	18 Aug 09	2.370	0.40	0.30	0.050	0.12	0.01	0.01	RHS
56	18 Aug 09	1.920	0.40	0.40	0.050	0.16	0.01	0.02	RHS
TOTAL :						1,034.02	95.98	222.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	898.41	31.62	73.37	
1	02 Aug 09	5.680	3.00	2.00	0.075	6.00	0.45	1.04	RHS
2	02 Aug 09	5.680	2.00	1.90	0.050	3.80	0.19	0.44	RHS
3	02 Aug 09	5.677	2.20	2.20	0.050	4.84	0.24	0.56	RHS
4	02 Aug 09	5.650	3.90	1.80	0.025	7.02	0.18	0.41	RHS
5	02 Aug 09	5.645	1.70	2.30	0.050	3.91	0.20	0.45	RHS
6	02 Aug 09	5.635	3.40	1.30	0.025	4.42	0.11	0.26	RHS
7	02 Aug 09	5.630	4.70	0.80	0.050	3.76	0.19	0.44	RHS
8	04 Aug 09	10.198	3.00	3.10	0.050	9.30	0.47	1.08	RHS
9	04 Aug 09	10.198	1.50	2.20	0.050	3.30	0.17	0.38	RHS
10	04 Aug 09	10.195	2.10	1.20	0.050	2.52	0.13	0.29	RHS
11	04 Aug 09	10.195	1.40	2.20	0.050	3.08	0.15	0.36	RHS
TOTAL :						950.36	34.08	79.08	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	20.22	0.51	1.17	
TOTAL :						20.22	0.51	1.17	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,811.88	181.28	3,993.16	191.60	9.12	200.72	444.65	21.21	465.86
			TOTAL:	3,811.88	181.28	3,993.16	191.60	9.12	200.72	444.65	21.21	465.86

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM JULY 2009:						3,811.88	191.60	444.65	
1	3/Aug/09	43.300	1.30	0.60	0.05	0.78	0.04	0.09	LHS
2	3/Aug/09	43.300	1.10	0.50	0.05	0.55	0.03	0.07	LHS
3	3/Aug/09	43.300	5.00	0.90	0.05	4.50	0.23	0.53	LHS
4	3/Aug/09	43.870	1.00	1.00	0.05	1.00	0.05	0.12	RHS
5	3/Aug/09	43.870	2.20	0.90	0.05	1.98	0.10	0.23	RHS
6	3/Aug/09	43.870	2.00	1.10	0.05	2.20	0.11	0.26	RHS
7	3/Aug/09	43.870	2.40	2.20	0.05	5.28	0.26	0.60	RHS
8	3/Aug/09	43.870	1.80	1.20	0.05	2.16	0.11	0.26	RHS
9	3/Aug/09	43.870	1.00	0.50	0.05	0.50	0.03	0.07	RHS
10	3/Aug/09	43.915	3.70	1.40	0.05	5.18	0.26	0.60	RHS
11	3/Aug/09	43.915	3.30	1.00	0.05	3.30	0.17	0.39	RHS
12	4/Aug/09	101.450	1.70	1.10	0.05	1.87	0.09	0.21	LHS
13	4/Aug/09	103.900	0.90	0.50	0.05	0.45	0.02	0.05	LHS
14	4/Aug/09	103.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
15	4/Aug/09	103.900	1.20	0.80	0.05	0.96	0.05	0.12	LHS
16	4/Aug/09	103.900	2.20	0.80	0.05	1.76	0.09	0.21	LHS
17	4/Aug/09	103.900	0.80	0.60	0.05	0.48	0.02	0.05	LHS
18	4/Aug/09	103.900	0.90	0.40	0.05	0.36	0.02	0.05	RHS
19	4/Aug/09	105.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
20	4/Aug/09	105.000	0.50	0.30	0.05	0.15	0.01	0.02	LHS
21	4/Aug/09	105.000	0.40	0.40	0.05	0.16	0.01	0.02	LHS
22	4/Aug/09	105.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
23	4/Aug/09	105.000	0.30	0.30	0.05	0.09	0.00	0.00	LHS
24	4/Aug/09	105.000	2.10	0.70	0.05	1.47	0.07	0.16	LHS
25	4/Aug/09	105.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
26	4/Aug/09	105.000	0.20	0.30	0.05	0.06	0.00	0.00	LHS
27	4/Aug/09	105.000	1.10	0.90	0.05	0.99	0.05	0.12	LHS
28	4/Aug/09	105.300	1.50	0.70	0.05	1.05	0.05	0.12	LHS
29	4/Aug/09	105.300	1.40	0.90	0.05	1.26	0.06	0.14	LHS
30	4/Aug/09	105.300	3.10	0.70	0.05	2.17	0.11	0.26	LHS
CARRIED FORWARD:						3,853.33	193.69	449.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,853.33	193.69	449.51	
31	4/Aug/09	105.300	0.90	0.70	0.05	0.63	0.03	0.07	LHS
32	4/Aug/09	105.900	1.30	0.80	0.05	1.04	0.05	0.12	LHS
33	4/Aug/09	105.900	0.40	0.20	0.05	0.08	0.00	0.00	LHS
34	4/Aug/09	105.900	0.70	0.40	0.05	0.28	0.01	0.02	LHS
35	4/Aug/09	105.900	1.40	0.70	0.05	0.98	0.05	0.12	RHS
36	4/Aug/09	105.900	0.40	0.40	0.05	0.16	0.01	0.02	RHS
37	4/Aug/09	105.900	1.70	1.30	0.05	2.21	0.11	0.26	RHS
38	4/Aug/09	105.900	1.80	1.00	0.05	1.80	0.09	0.21	RHS
39	4/Aug/09	111.900	1.10	0.30	0.05	0.33	0.02	0.05	LHS
40	4/Aug/09	111.935	0.50	0.40	0.05	0.20	0.01	0.02	LHS
41	4/Aug/09	111.935	0.30	0.20	0.05	0.06	0.00	0.00	LHS
42	4/Aug/09	111.935	1.20	1.10	0.05	1.32	0.07	0.16	LHS
43	4/Aug/09	111.935	1.00	0.90	0.05	0.90	0.05	0.12	LHS
44	4/Aug/09	111.935	1.20	0.40	0.05	0.48	0.02	0.05	LHS
45	4/Aug/09	111.550	0.30	0.30	0.05	0.09	0.00	0.00	RHS
46	4/Aug/09	111.550	0.30	0.30	0.05	0.09	0.00	0.00	RHS
47	4/Aug/09	111.550	0.40	0.40	0.05	0.16	0.01	0.02	RHS
48	4/Aug/09	111.550	1.00	1.00	0.05	1.00	0.05	0.12	RHS
49	4/Aug/09	111.550	0.40	0.40	0.05	0.16	0.01	0.02	LHS
50	4/Aug/09	111.550	0.30	0.30	0.05	0.09	0.00	0.00	LHS
51	4/Aug/09	111.550	0.40	0.30	0.05	0.12	0.01	0.02	LHS
52	4/Aug/09	111.550	0.40	0.40	0.05	0.16	0.01	0.02	LHS
53	4/Aug/09	111.550	0.50	0.40	0.05	0.20	0.01	0.02	LHS
54	4/Aug/09	111.550	0.80	0.40	0.05	0.32	0.02	0.05	LHS
55	4/Aug/09	111.550	0.60	0.40	0.05	0.24	0.01	0.02	LHS
56	4/Aug/09	111.550	1.60	1.20	0.05	1.92	0.10	0.23	LHS
57	4/Aug/09	111.550	1.80	0.60	0.05	1.08	0.05	0.12	LHS
58	4/Aug/09	111.550	0.50	0.50	0.05	0.25	0.01	0.02	LHS
59	4/Aug/09	111.550	0.80	0.70	0.05	0.56	0.03	0.07	LHS
60	4/Aug/09	111.600	0.70	0.60	0.05	0.42	0.02	0.05	RHS
CARRIED FORWARD:						3,870.66	194.55	451.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,870.66	194.55	451.51	
61	4/Aug/09	111.600	0.90	0.50	0.05	0.45	0.02	0.05	RHS
62	4/Aug/09	111.600	3.20	1.10	0.05	3.52	0.18	0.42	LHS
63	5/Aug/09	130.900	2.00	1.20	0.05	2.40	0.12	0.28	LHS
64	5/Aug/09	131.835	0.90	0.50	0.05	0.45	0.02	0.05	LHS
65	5/Aug/09	131.835	0.80	0.70	0.05	0.56	0.03	0.07	LHS
66	5/Aug/09	131.835	0.30	0.20	0.05	0.06	0.00	0.00	LHS
67	5/Aug/09	131.850	0.50	0.50	0.05	0.25	0.01	0.02	RHS
68	5/Aug/09	131.890	1.00	0.40	0.05	0.40	0.02	0.05	LHS
69	5/Aug/09	131.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
70	5/Aug/09	132.150	1.60	0.80	0.05	1.28	0.06	0.14	LHS
71	5/Aug/09	132.150	0.30	0.20	0.05	0.06	0.00	0.00	LHS
72	5/Aug/09	132.150	0.40	0.20	0.05	0.08	0.00	0.00	LHS
73	5/Aug/09	132.150	1.10	1.10	0.05	1.21	0.06	0.14	LHS
74	5/Aug/09	132.190	0.40	0.40	0.05	0.16	0.01	0.02	LHS
75	5/Aug/09	132.190	0.70	0.40	0.05	0.28	0.01	0.02	LHS
76	5/Aug/09	132.190	2.40	0.70	0.05	1.68	0.08	0.19	LHS
77	5/Aug/09	132.190	1.80	0.70	0.05	1.26	0.06	0.14	LHS
78	5/Aug/09	132.200	1.30	0.70	0.05	0.91	0.05	0.12	LHS
79	5/Aug/09	132.200	1.70	0.80	0.05	1.36	0.07	0.16	LHS
80	5/Aug/09	132.200	1.30	0.70	0.05	0.91	0.05	0.12	LHS
81	5/Aug/09	132.200	0.90	0.80	0.05	0.72	0.04	0.09	LHS
82	5/Aug/09	132.200	1.40	0.60	0.05	0.84	0.04	0.09	RHS
83	5/Aug/09	132.200	0.90	0.40	0.05	0.36	0.02	0.05	RHS
84	5/Aug/09	132.200	1.30	0.90	0.05	1.17	0.06	0.14	RHS
85	5/Aug/09	132.200	1.00	0.50	0.05	0.50	0.03	0.07	RHS
86	5/Aug/09	132.200	0.90	0.90	0.05	0.81	0.04	0.09	RHS
87	5/Aug/09	132.200	1.40	0.50	0.05	0.70	0.04	0.09	RHS
88	6/Aug/09	118.500	1.50	0.60	0.05	0.90	0.05	0.12	RHS
89	6/Aug/09	118.500	0.50	0.40	0.05	0.20	0.01	0.02	RHS
90	6/Aug/09	118.500	0.30	0.30	0.05	0.09	0.00	0.00	RHS
CARRIED FORWARD:						3,894.53	195.75	454.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,894.53	195.75	454.31	
91	6/Aug/09	118.500	1.60	0.40	0.05	0.64	0.03	0.07	RHS
92	6/Aug/09	118.500	0.50	0.30	0.05	0.15	0.01	0.02	RHS
93	6/Aug/09	118.500	0.90	0.70	0.05	0.63	0.03	0.07	RHS
94	6/Aug/09	118.500	1.20	0.60	0.05	0.72	0.04	0.09	RHS
95	6/Aug/09	118.500	1.50	0.90	0.05	1.35	0.07	0.16	RHS
96	6/Aug/09	118.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
97	6/Aug/09	118.500	0.30	0.30	0.05	0.09	0.00	0.00	RHS
98	6/Aug/09	118.500	0.60	0.40	0.05	0.24	0.01	0.02	RHS
99	6/Aug/09	118.550	0.70	0.40	0.05	0.28	0.01	0.02	RHS
100	6/Aug/09	118.550	1.20	0.80	0.05	0.96	0.05	0.12	RHS
101	6/Aug/09	118.550	0.20	0.20	0.05	0.04	0.00	0.00	RHS
102	6/Aug/09	118.550	1.30	1.10	0.05	1.43	0.07	0.16	RHS
103	6/Aug/09	118.550	0.50	0.40	0.05	0.20	0.01	0.02	RHS
104	6/Aug/09	119.700	3.20	1.20	0.05	3.84	0.19	0.44	LHS
105	6/Aug/09	119.700	0.40	0.40	0.05	0.16	0.01	0.02	LHS
106	6/Aug/09	119.700	0.50	0.50	0.05	0.25	0.01	0.02	LHS
107	6/Aug/09	119.700	2.80	0.30	0.05	0.84	0.04	0.09	LHS
108	6/Aug/09	119.700	0.20	0.20	0.05	0.04	0.00	0.00	LHS
109	6/Aug/09	119.700	0.40	0.20	0.05	0.08	0.00	0.00	LHS
110	6/Aug/09	119.700	0.20	0.20	0.05	0.04	0.00	0.00	LHS
111	6/Aug/09	120.100	2.30	0.60	0.05	1.38	0.07	0.16	RHS
112	6/Aug/09	120.100	0.70	0.40	0.05	0.28	0.01	0.02	RHS
113	6/Aug/09	120.100	1.40	0.80	0.05	1.12	0.06	0.14	RHS
114	6/Aug/09	120.100	0.90	0.70	0.05	0.63	0.03	0.07	RHS
115	6/Aug/09	120.100	0.40	0.40	0.05	0.16	0.01	0.02	RHS
116	6/Aug/09	120.100	0.60	0.50	0.05	0.30	0.02	0.05	LHS
117	6/Aug/09	120.200	0.50	0.30	0.05	0.15	0.01	0.02	RHS
118	6/Aug/09	120.200	0.30	0.30	0.05	0.09	0.00	0.00	RHS
119	6/Aug/09	120.200	0.30	0.20	0.05	0.06	0.00	0.00	RHS
120	6/Aug/09	120.200	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						3,911.10	196.57	456.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,911.10	196.57	456.18	
121	6/Aug/09	120.200	1.60	1.20	0.05	1.92	0.10	0.23	RHS
122	6/Aug/09	120.200	1.50	1.00	0.05	1.50	0.08	0.19	LHS
123	7/Aug/09	120.200	1.00	0.80	0.05	0.80	0.04	0.09	LHS
124	7/Aug/09	120.200	1.60	1.10	0.05	1.76	0.09	0.21	LHS
125	7/Aug/09	121.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
126	7/Aug/09	121.050	1.00	0.70	0.05	0.70	0.04	0.09	LHS
127	7/Aug/09	121.190	1.90	0.90	0.05	1.71	0.09	0.21	LHS
128	7/Aug/09	121.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
129	7/Aug/09	121.200	0.70	0.50	0.05	0.35	0.02	0.05	LHS
130	7/Aug/09	122.085	0.50	0.50	0.05	0.25	0.01	0.02	RHS
131	7/Aug/09	122.085	0.30	0.30	0.05	0.09	0.00	0.00	RHS
132	7/Aug/09	122.085	0.30	0.30	0.05	0.09	0.00	0.00	RHS
133	7/Aug/09	122.085	1.80	0.70	0.05	1.26	0.06	0.14	RHS
134	7/Aug/09	124.265	0.40	0.30	0.05	0.12	0.01	0.02	RHS
135	7/Aug/09	124.265	1.00	0.50	0.05	0.50	0.03	0.07	RHS
136	7/Aug/09	124.265	0.80	0.60	0.05	0.48	0.02	0.05	RHS
137	7/Aug/09	124.290	1.00	0.80	0.05	0.80	0.04	0.09	LHS
138	7/Aug/09	124.290	0.80	0.80	0.05	0.64	0.03	0.07	LHS
139	7/Aug/09	124.290	0.80	0.50	0.05	0.40	0.02	0.05	LHS
140	7/Aug/09	124.290	1.00	0.90	0.05	0.90	0.05	0.12	LHS
141	7/Aug/09	124.300	3.60	1.50	0.05	5.40	0.27	0.63	LHS
142	7/Aug/09	124.300	3.90	0.40	0.05	1.56	0.08	0.19	LHS
143	7/Aug/09	124.300	1.10	1.10	0.05	1.21	0.06	0.14	LHS
144	18/Aug/09	76.300	2.50	1.40	0.05	3.50	0.18	0.42	RHS
145	18/Aug/09	76.300	1.30	0.70	0.05	0.91	0.05	0.12	RHS
146	18/Aug/09	76.350	3.90	1.40	0.05	5.46	0.27	0.63	RHS
147	18/Aug/09	76.350	1.30	0.50	0.05	0.65	0.03	0.07	RHS
148	18/Aug/09	76.900	6.90	1.00	0.05	6.90	0.35	0.81	LHS
149	18/Aug/09	76.900	2.20	1.00	0.05	2.20	0.11	0.26	LHS
150	18/Aug/09	76.900	1.00	1.00	0.05	1.00	0.05	0.12	LHS
CARRIED FORWARD:						3,954.76	198.78	461.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,954.76	198.78	461.34	
151	18/Aug/09	76.900	7.30	0.90	0.05	6.57	0.33	0.77	LHS
152	18/Aug/09	76.860	1.00	0.90	0.05	0.90	0.05	0.12	LHS
153	18/Aug/09	76.860	4.40	0.90	0.05	3.96	0.20	0.46	LHS
154	18/Aug/09	76.860	0.50	0.40	0.05	0.20	0.01	0.02	LHS
155	18/Aug/09	76.860	1.10	0.80	0.05	0.88	0.04	0.09	LHS
156	18/Aug/09	76.860	0.70	0.70	0.05	0.49	0.02	0.05	LHS
157	18/Aug/09	76.860	0.90	0.70	0.05	0.63	0.03	0.07	LHS
158	18/Aug/09	76.860	0.70	0.50	0.05	0.35	0.02	0.05	LHS
159	18/Aug/09	76.860	1.20	0.60	0.05	0.72	0.04	0.09	LHS
160	18/Aug/09	76.860	0.70	0.60	0.05	0.42	0.02	0.05	LHS
161	18/Aug/09	76.860	0.60	0.60	0.05	0.36	0.02	0.05	LHS
162	24/Aug/09	72.200	1.80	1.00	0.05	1.80	0.09	0.21	RHS
163	24/Aug/09	72.200	1.00	0.80	0.05	0.80	0.04	0.09	RHS
164	24/Aug/09	72.200	2.00	0.40	0.05	0.80	0.04	0.09	RHS
165	24/Aug/09	72.200	0.20	0.20	0.05	0.04	0.00	0.00	RHS
166	24/Aug/09	76.720	2.90	0.80	0.05	2.32	0.12	0.28	LHS
167	24/Aug/09	76.720	5.00	1.10	0.05	5.50	0.28	0.65	LHS
168	24/Aug/09	76.720	3.60	0.60	0.05	2.16	0.11	0.26	LHS
169	24/Aug/09	76.720	2.00	0.80	0.05	1.60	0.08	0.19	LHS
170	24/Aug/09	76.720	0.70	0.50	0.05	0.35	0.02	0.05	LHS
171	24/Aug/09	76.780	1.40	0.90	0.05	1.26	0.06	0.14	LHS
172	24/Aug/09	76.780	0.70	0.60	0.05	0.42	0.02	0.05	LHS
173	24/Aug/09	76.780	1.10	0.70	0.05	0.77	0.04	0.09	LHS
174	24/Aug/09	76.890	5.10	1.00	0.05	5.10	0.26	0.60	LHS
CARRIED FORWARD:						3,993.16	200.72	465.86	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	177.91	-	177.91	8.90	-	8.90	20.64	-	20.64
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	206.84	-	206.84	10.35	-	10.35	24.00	-	24.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,573.99	31.02	1,605.01	77.54	1.55	79.09	179.73	3.60	183.33
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	676.90	429.53	1,106.43	33.85	21.48	55.33	78.29	49.83	128.12
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	615.20	159.90	775.10	30.77	8.00	38.77	71.37	18.55	89.92
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	45.49	-	45.49	2.28	-	2.28	5.27	-	5.27
TOTAL:				3,296.33	620.45	3,916.78	163.69	31.03	194.72	379.30	71.98	451.28

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						177.91	8.90	20.64	
TOTAL:						177.91	8.90	20.64	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

PENAMPANG

DISTRICT: _____
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						206.84	10.35	24.00	
TOTAL:						206.84	10.35	24.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

PAPAR

DISTRICT: _____
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,573.99	77.54	179.73	
1	02 Aug 09	46.708	1.90	1.60	0.050	3.04	0.15	0.35	LHS
2	02 Aug 09	46.710	1.70	1.60	0.050	2.72	0.14	0.32	LHS
3	03 Aug 09	41.087	3.20	1.40	0.050	4.48	0.22	0.52	RHS
4	03 Aug 09	63.240	3.50	1.70	0.050	5.95	0.30	0.69	LHS
5	04 Aug 09	62.050	2.20	1.20	0.050	2.64	0.13	0.31	LHS
6	04 Aug 09	62.043	4.10	1.10	0.050	4.51	0.23	0.52	LHS
7	04 Aug 09	62.038	3.10	1.20	0.050	3.72	0.19	0.43	LHS
8	04 Aug 09	62.030	3.30	1.20	0.050	3.96	0.20	0.46	LHS
TOTAL:						1,605.01	79.09	183.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						676.90	33.85	78.29	
1	01 Aug 09	19.256	12.40	1.30	0.050	16.12	0.81	1.87	LHS
2	01 Aug 09	19.310	1.50	1.20	0.050	1.80	0.09	0.21	LHS
3	01 Aug 09	19.311	2.00	1.30	0.050	2.60	0.13	0.30	LHS
4	01 Aug 09	19.353	17.50	1.60	0.050	28.00	1.40	3.25	LHS
5	01 Aug 09	19.363	6.80	1.30	0.050	8.84	0.44	1.03	RHS
6	01 Aug 09	19.370	2.60	1.20	0.050	3.12	0.16	0.36	RHS
7	05 Aug 09	19.371	6.80	1.30	0.050	8.84	0.44	1.03	LHS
8	05 Aug 09	19.365	6.90	1.10	0.050	7.59	0.38	0.88	LHS
9	05 Aug 09	19.458	3.70	1.20	0.050	4.44	0.22	0.52	LHS
10	05 Aug 09	19.473	2.20	1.20	0.050	2.64	0.13	0.31	RHS
11	05 Aug 09	19.519	2.60	1.30	0.050	3.38	0.17	0.39	RHS
12	05 Aug 09	19.715	3.90	2.10	0.050	8.19	0.41	0.95	RHS
13	05 Aug 09	19.719	20.70	2.90	0.050	60.03	3.00	6.96	RHS
14	06 Aug 09	19.716	1.70	1.20	0.050	2.04	0.10	0.24	LHS
15	06 Aug 09	19.719	27.50	1.60	0.050	44.00	2.20	5.10	LHS
16	06 Aug 09	19.721	6.30	1.30	0.050	8.19	0.41	0.95	LHS
17	06 Aug 09	19.734	7.00	1.30	0.050	9.10	0.46	1.06	LHS
18	07 Aug 09	14.048	8.10	2.40	0.050	19.44	0.97	2.26	RHS
19	07 Aug 09	14.049	1.10	0.80	0.050	0.88	0.04	0.10	RHS
20	07 Aug 09	14.053	2.30	1.30	0.050	2.99	0.15	0.35	RHS
21	07 Aug 09	14.067	3.20	1.80	0.050	5.76	0.29	0.67	RHS
22	07 Aug 09	14.078	4.50	1.60	0.050	7.20	0.36	0.84	RHS
23	07 Aug 09	14.318	5.00	2.00	0.050	10.00	0.50	1.16	LHS
24	07 Aug 09	14.316	6.50	2.90	0.050	18.85	0.94	2.19	LHS
25	07 Aug 09	14.114	2.50	1.20	0.050	3.00	0.15	0.35	RHS
26	07 Aug 09	14.117	4.50	1.30	0.050	5.85	0.29	0.68	RHS
27	07 Aug 09	14.118	1.30	0.80	0.050	1.04	0.05	0.12	RHS
28	07 Aug 09	14.316	6.90	2.40	0.050	16.56	0.83	1.92	LHS
29	07 Aug 09	14.323	5.30	1.60	0.050	8.48	0.42	0.98	LHS
30	07 Aug 09	14.330	3.60	1.60	0.050	5.76	0.29	0.67	LHS
CARRIED FORWARD:						1,001.63	50.09	115.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,001.63	50.09	115.96	
31	08 Aug 09	13.218	5.40	1.80	0.050	9.72	0.49	1.13	RHS
32	08 Aug 09	13.220	2.50	1.20	0.050	3.00	0.15	0.35	RHS
33	08 Aug 09	13.218	4.70	1.20	0.050	5.64	0.28	0.65	RHS
34	08 Aug 09	13.223	2.60	1.00	0.050	2.60	0.13	0.30	RHS
35	08 Aug 09	13.223	4.00	2.00	0.050	8.00	0.40	0.93	RHS
36	08 Aug 09	19.956	11.00	1.30	0.050	14.30	0.72	1.66	LHS
37	08 Aug 09	19.963	2.90	1.40	0.050	4.06	0.20	0.47	LHS
38	08 Aug 09	18.945	12.50	2.30	0.050	28.75	1.44	3.34	LHS
39	08 Aug 09	18.986	6.40	1.30	0.050	8.32	0.42	0.97	LHS
40	08 Aug 09	20.060	2.20	1.30	0.050	2.86	0.14	0.33	LHS
41	08 Aug 09	22.737	4.90	1.50	0.050	7.35	0.37	0.85	RHS
42	08 Aug 09	22.738	5.10	2.00	0.050	10.20	0.51	1.18	RHS
TOTAL:						1,106.43	55.33	128.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						615.20	30.77	71.37	
1	01 Aug 09	10.648	3.00	1.20	0.050	3.60	0.18	0.42	LHS
2	01 Aug 09	10.641	1.90	1.40	0.050	2.66	0.13	0.31	LHS
3	01 Aug 09	10.639	2.00	2.00	0.050	4.00	0.20	0.46	LHS
4	01 Aug 09	10.636	1.50	1.40	0.050	2.10	0.11	0.24	LHS
5	01 Aug 09	10.608	2.20	1.00	0.050	2.20	0.11	0.26	LHS
6	01 Aug 09	10.570	1.40	1.00	0.050	1.40	0.07	0.16	RHS
7	01 Aug 09	10.515	1.30	0.90	0.050	1.17	0.06	0.14	LHS
8	01 Aug 09	10.516	2.70	1.00	0.050	2.70	0.14	0.31	RHS
9	01 Aug 09	10.522	1.00	1.00	0.050	1.00	0.05	0.12	RHS
10	01 Aug 09	10.489	1.50	1.00	0.050	1.50	0.08	0.17	RHS
11	01 Aug 09	10.452	2.30	1.10	0.050	2.53	0.13	0.29	LHS
12	01 Aug 09	10.423	0.80	0.50	0.050	0.40	0.02	0.05	LHS
12	01 Aug 09	10.417	2.20	1.40	0.050	3.08	0.15	0.36	LHS
12	01 Aug 09	10.403	1.00	0.50	0.050	0.50	0.03	0.06	LHS
12	01 Aug 09	10.395	1.10	0.90	0.050	0.99	0.05	0.11	LHS
12	01 Aug 09	10.303	3.70	1.00	0.050	3.70	0.19	0.43	RHS
12	01 Aug 09	10.286	1.80	1.20	0.050	2.16	0.11	0.25	LHS
12	01 Aug 09	10.275	1.20	1.00	0.050	1.20	0.06	0.14	LHS
12	01 Aug 09	10.233	1.90	1.60	0.050	3.04	0.15	0.35	LHS
12	02 Aug 09	10.140	3.40	1.60	0.050	5.44	0.27	0.63	LHS
12	02 Aug 09	10.133	1.40	1.00	0.050	1.40	0.07	0.16	LHS
12	02 Aug 09	10.040	1.90	1.10	0.050	2.09	0.10	0.24	LHS
12	02 Aug 09	10.038	1.30	1.10	0.050	1.43	0.07	0.17	LHS
12	02 Aug 09	10.036	1.10	0.80	0.050	0.88	0.04	0.10	LHS
12	02 Aug 09	9.965	2.00	1.50	0.050	3.00	0.15	0.35	LHS
12	02 Aug 09	9.961	1.20	0.70	0.050	0.84	0.04	0.10	LHS
12	02 Aug 09	9.960	1.00	1.00	0.050	1.00	0.05	0.12	LHS
12	02 Aug 09	9.950	1.10	1.10	0.050	1.21	0.06	0.14	LHS
12	02 Aug 09	9.935	1.60	1.20	0.050	1.92	0.10	0.22	LHS
12	02 Aug 09	9.930	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD:						675.14	33.77	78.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						675.14	33.77	78.32	
31	02 Aug 09	9.890	2.00	1.00	0.050	2.00	0.10	0.23	LHS
32	02 Aug 09	9.891	2.00	1.00	0.050	2.00	0.10	0.23	LHS
33	02 Aug 09	9.850	1.50	0.50	0.050	0.75	0.04	0.09	LHS
34	02 Aug 09	9.813	1.00	0.70	0.050	0.70	0.04	0.08	RHS
35	02 Aug 09	9.815	1.00	0.80	0.050	0.80	0.04	0.09	LHS
36	02 Aug 09	9.770	2.00	1.00	0.050	2.00	0.10	0.23	LHS
37	02 Aug 09	9.680	2.00	1.00	0.050	2.00	0.10	0.23	LHS
38	02 Aug 09	9.652	0.90	0.90	0.050	0.81	0.04	0.09	RHS
39	02 Aug 09	9.650	1.00	0.90	0.050	0.90	0.05	0.10	RHS
40	02 Aug 09	9.654	1.00	0.90	0.050	0.90	0.05	0.10	RHS
41	02 Aug 09	9.640	1.00	0.90	0.050	0.90	0.05	0.10	RHS
42	02 Aug 09	9.630	1.50	1.20	0.050	1.80	0.09	0.21	LHS
43	02 Aug 09	9.625	2.00	1.00	0.050	2.00	0.10	0.23	LHS
44	02 Aug 09	8.775	3.80	1.90	0.050	7.22	0.36	0.84	LHS
45	02 Aug 09	8.450	1.30	1.30	0.050	1.69	0.08	0.20	RHS
46	02 Aug 09	8.448	3.00	1.70	0.050	5.10	0.26	0.59	RHS
47	02 Aug 09	8.444	3.40	1.90	0.050	6.46	0.32	0.75	RHS
48	02 Aug 09	8.440	4.20	1.60	0.050	6.72	0.34	0.78	RHS
49	02 Aug 09	8.365	5.20	1.70	0.050	8.84	0.44	1.03	RHS
50	02 Aug 09	9.493	1.80	1.20	0.050	2.16	0.11	0.25	RHS
51	02 Aug 09	9.491	2.10	1.10	0.050	2.31	0.12	0.27	RHS
52	02 Aug 09	9.332	2.20	1.40	0.050	3.08	0.15	0.36	RHS
53	02 Aug 09	9.330	1.60	1.50	0.050	2.40	0.12	0.28	RHS
54	04 Aug 09	9.320	1.90	1.10	0.050	2.09	0.10	0.24	LHS
55	04 Aug 09	8.367	6.00	1.30	0.050	7.80	0.39	0.90	LHS
56	04 Aug 09	7.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
57	04 Aug 09	7.930	14.40	1.20	0.050	17.28	0.86	2.00	RHS
58	04 Aug 09	7.840	1.00	1.00	0.050	1.00	0.05	0.12	RHS
59	04 Aug 09	7.800	6.00	1.00	0.050	6.00	0.30	0.70	RHS
60	04 Aug 09	7.769	2.00	1.00	0.050	2.00	0.10	0.23	RHS
TOTAL:						775.10	38.77	89.92	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD
KOTA KINABALU

DISTRICT: _____
ROUTE NO. 608
ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						45.49	2.28	5.27	
TOTAL:						45.49	2.28	5.27	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	512.04	83.07	595.11	19.26	3.08	22.34	44.60	7.15	51.75
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	153.01	18.77	171.78	5.67	0.47	6.14	13.16	1.11	14.27
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	110.49	2.38	112.87	3.03	0.06	3.09	7.05	0.14	7.19
TOTAL:				775.54	104.22	879.76	27.96	3.61	31.57	64.81	8.40	73.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						512.04	19.26	44.60	
1	03 Aug 09	74.385	10.60	1.40	0.050	14.84	0.74	1.72	RHS
2	03 Aug 09	74.403	6.40	1.40	0.050	8.96	0.45	1.04	RHS
3	03 Aug 09	74.352	3.30	1.00	0.025	3.30	0.08	0.19	RHS
4	03 Aug 09	74.362	1.20	1.00	0.025	1.20	0.03	0.07	RHS
5	03 Aug 09	74.387	4.60	0.80	0.025	3.68	0.09	0.21	RHS
6	03 Aug 09	74.658	4.00	1.60	0.025	6.40	0.16	0.37	RHS
7	03 Aug 09	74.658	2.60	0.90	0.025	2.34	0.06	0.14	LHS
8	03 Aug 09	74.665	2.50	1.00	0.025	2.50	0.06	0.14	RHS
9	03 Aug 09	74.668	4.70	1.40	0.025	6.58	0.16	0.37	LHS
10	03 Aug 09	74.669	4.60	1.00	0.025	4.60	0.12	0.28	RHS
11	03 Aug 09	77.804	10.00	1.20	0.050	12.00	0.60	1.39	RHS
12	04 Aug 09	85.375	7.60	1.60	0.025	12.16	0.30	0.70	RHS
13	14 Aug 09	77.667	4.10	1.10	0.050	4.51	0.23	0.53	RHS
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						595.11	22.34	51.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						153.01	5.67	13.16	
1	04 Aug 09	135.206	2.20	1.50	0.025	3.30	0.08	0.19	LHS
2	04 Aug 09	135.293	3.30	1.00	0.025	3.30	0.08	0.19	LHS
3	04 Aug 09	135.302	1.20	1.00	0.025	1.20	0.03	0.07	LHS
4	04 Aug 09	135.315	1.50	1.00	0.025	1.50	0.04	0.09	LHS
5	04 Aug 09	135.406	3.00	0.70	0.025	2.10	0.05	0.12	LHS
6	04 Aug 09	135.464	3.30	0.70	0.025	2.31	0.06	0.14	LHS
7	04 Aug 09	135.468	2.60	0.70	0.025	1.82	0.05	0.12	LHS
8	04 Aug 09	135.502	3.40	0.60	0.025	2.04	0.05	0.12	LHS
9	04 Aug 09	135.554	1.50	0.80	0.025	1.20	0.03	0.07	LHS
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						171.78	6.14	14.27	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: August 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						110.49	3.03	7.05	
1	07 Aug 09	162.037	1.70	1.40	0.025	2.38	0.06	0.14	LHS
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						112.87	3.09	7.19	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	420.547	1.110	421.657	21.029	0.057	21.086	48.809	0.133	48.942
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	117.590	20.050	137.640	5.877	1.003	6.880	13.656	2.327	15.983
3	Beaufort	502	Jalan Beaufort - Menumbok	188.840	27.350	216.190	9.458	1.368	10.826	21.957	3.174	25.131
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	86.880	0.650	87.530	4.353	0.033	4.386	10.106	0.077	10.183
TOTAL:				813.857	49.160	863.017	40.717	2.461	43.178	94.528	5.711	100.239

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	420.547	21.029	48.809	
1	15-Aug-09	77.215	0.70	0.50	0.050	0.350	0.018	0.042	RHS
2	15-Aug-09	84.330	0.50	0.30	0.050	0.150	0.008	0.019	LHS
3	15-Aug-09	84.335	0.40	0.40	0.050	0.160	0.008	0.019	LHS
4	15-Aug-09	93.420	0.90	0.50	0.050	0.450	0.023	0.053	RHS
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						421.657	21.086	48.942	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	117.590	5.877	13.656	-
1	04-Aug-09	129.462	1.50	1.00	0.050	1.500	0.075	0.174	LHS
2	04-Aug-09	147.670	3.50	2.80	0.050	9.800	0.490	1.137	LHS
3	04-Aug-09	147.720	3.50	2.50	0.050	8.750	0.438	1.016	RHS
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						137.640	6.880	15.983	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	188.840	9.458	21.957	
1	15-Aug-09	9.650	8.00	0.60	0.050	4.800	0.240	0.557	LHS
2	15-Aug-09	10.355	1.00	0.90	0.050	0.900	0.045	0.104	LHS
3	15-Aug-09	11.490	1.20	1.00	0.050	1.200	0.060	0.139	LHS
4	21-Aug-09	17.190	4.00	1.50	0.050	6.000	0.300	0.696	RHS
5	21-Aug-09	17.190	4.00	0.90	0.050	3.600	0.180	0.418	LHS
6	21-Aug-09	17.230	4.00	0.70	0.050	2.800	0.140	0.325	RHS
7	21-Aug-09	17.245	7.00	0.50	0.050	3.500	0.175	0.406	RHS
8	21-Aug-09	17.245	4.00	0.50	0.050	2.000	0.100	0.232	LHS
9	21-Aug-09	17.255	1.70	1.50	0.050	2.550	0.128	0.297	LHS
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						216.190	10.826	25.131	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: AUGUST 2009

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	86.880	4.353	10.106	
1	06-Aug-09	57.728	1.30	0.50	0.050	0.650	0.033	0.077	RHS
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						87.530	4.386	10.183	

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH2.406 (KM2.406) - LHS

RO1 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH2.580 (KM2.580) - LHS

RO1 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH97.134 (KM98.894) - LHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: AUGUST 2009

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	178.52	0.00	178.52
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	52.37	0.00	52.37
Penampang	01	Jalan Kota Kinabalu-Sindumin	840.50	0.00	840.50
	500	Jalan Kota Kinabalu-Keningau-Tenom	61.52	0.00	61.52
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	529.80	0.00	529.80
Papar	01	Jalan Kota Kinabalu-Sindumin	1,169.94	0.00	1,169.94
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	356.97	15.60	372.57
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	139.85	46.77	186.62
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	322.76	113.41	436.17
	502	Jalan Beaufort-Menumbok	55.89	39.84	95.73
Sipitang	01	Jalan Kota Kinabalu-Sindumin	154.12	0.00	154.12
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
TOTAL			3,862.24	215.62	4,077.86

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: August 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

MONTH : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	178.52	-	178.52
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	840.50	-	840.50
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,169.94	-	1,169.94
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	61.52	-	61.52
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	529.80	-	529.80
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	52.37	-	52.37
TOTAL				2,654.13	-	2,654.13

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,169.94	
TOTAL					1,169.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JLN KK-KENINGAU-TENOM
MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		BROUGHT FORWARD:			61.52	
TOTAL					61.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
					529.80	
BROUGHT FORWARD:						
TOTAL					529.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN KE LAPANGAN TERBANG LAMA KK

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					52.37	
TOTAL					52.37	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	356.97	15.60	372.57
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	139.85	46.77	186.62
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				496.82	62.37	559.19

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					356.97	
1	04 Aug 09	85.450	13.00	1.20	15.60	Crocodile crack/RHS
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					372.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					139.85	
1	26 Aug 09	119.752	14.90	0.90	13.41	Crocodile crack/RHS
2	26 Aug 09	119.691	0.90	0.80	0.72	Crocodile crack/RHS
3	26 Aug 09	119.690	4.80	0.90	4.32	Crocodile crack/RHS
4	26 Aug 09	102.814	3.20	0.90	2.88	Crocodile crack/RHS
5	26 Aug 09	102.810	1.10	0.90	0.99	Crocodile crack/RHS
6	26 Aug 09	102.807	9.80	0.90	8.82	Crocodile crack/RHS
7	26 Aug 09	102.803	2.80	0.70	1.96	Crocodile crack/RHS
8	26 Aug 09	102.795	1.50	0.80	1.20	Crocodile crack/RHS
9	26 Aug 09	102.788	2.10	0.90	1.89	Crocodile crack/RHS
10	26 Aug 09	102.786	8.10	0.90	7.29	Crocodile crack/RHS
11	26 Aug 09	102.728	1.60	1.10	1.76	Crocodile crack/RHS
12	26 Aug 09	102.280	1.70	0.90	1.53	Crocodile crack/RHS
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					186.62	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	322.76	113.41	436.17
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	154.12	-	154.12
3	Beaufort	502	Jalan Beaufort - Menumbok	55.89	39.84	95.73
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
TOTAL				532.77	153.25	686.02

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					322.76	
1	18-Aug-09	81.980	4.80	1.00	4.80	RHS
2	18-Aug-09	82.010	7.00	1.50	10.50	RHS
3	18-Aug-09	95.435	19.00	1.20	22.80	LHS
4	18-Aug-09	97.134	12.40	1.40	17.36	LHS
5	19-Aug-09	97.060	5.00	1.60	8.00	LHS
6	19-Aug-09	97.065	4.40	3.00	13.20	LHS
7	19-Aug-09	97.070	6.90	3.50	24.15	LHS
8	19-Aug-09	97.077	6.00	2.10	12.60	LHS
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					436.17	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					154.12	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					154.12	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					55.89	
1	22-Aug-09	2.406	12.10	1.00	12.10	LHS
2	22-Aug-09	2.495	8.20	1.30	10.66	LHS
3	22-Aug-09	2.580	1.00	1.40	1.40	LHS
4	22-Aug-09	2.591	4.40	1.40	6.16	LHS
5	22-Aug-09	2.600	6.80	1.40	9.52	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					95.73	

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 71.600 (KM 108.200) - LHS

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 71.700 (KM 108.300) -RHS

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH75.025 (KM76.785) - M

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH4.470 (KM4.470) - LHS

RO1 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: AUGUST 2009

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	5,208.67	5,723.20	10,931.87
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	300.00	0.00	300.00
Kudat	01	Jalan Kota Kinabalu-Kudat	1,428.00	0.00	1,428.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	15.70	0.00	15.70
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	307.75	0.00	307.75
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	135.92	0.00	135.92
Ranau	22	Jalan Kota Kinabalu-Sandakan	416.50	575.00	991.50
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	285.10	0.00	285.10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	609.05	0.00	609.05
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	608.95	95.00	703.95
Beaufort	01	Jalan Kota Kinabalu-Sindumin	404.10	83.05	487.15
	502	Jalan Beaufort-Menumbok	3.78	45.00	48.78
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	31.08	0.00	31.08
TOTAL			9,754.60	6,521.25	16,275.85

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	5,208.67	5,723.20	10,931.87
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	300.00	-	300.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	1,428.00	-	1,428.00
TOTAL				6,936.67	5,723.20	12,659.87

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5,208.67	
1	05 Aug 09	77.180-77.170	17.90	1	17.90	
2	05 Aug 09	77.169-77.150	17.7	1	17.70	
3	05 Aug 09	77.13	49	1	49.00	ROUNDAABOUT
4	05 Aug 09	75.813-72.130	683	1	683.00	
5	05 Aug 09	75.810-75.540	270	1	270.00	
6	05 Aug 09	75.530-75.030	66.9	1	66.90	
7	05 Aug 09	75.08	96.9	1	96.90	ROUNDAABOUT
8	07 Aug 09	74.846-74.795	42.5	1	42.50	
9	07 Aug 09	75.030-74.789	232	1	232.00	
10	07 Aug 09	74.808-74.780	28	1	28.00	
11	07 Aug 09	75.480-74.680	80	1	80.00	
12	07 Aug 09	74.680	32	1	32.00	ROUNDAABOUT
13	07 Aug 09	74.700-74.680	20	1	20.00	
14	07 Aug 09	74.680-74.630	50	1	50.00	
15	08 Aug 09	74.630-74.580	500	1	500.00	
16	08 Aug 09	74.580-74.480	100	1	100.00	
17	08 Aug 09	74.48	32	1	32.00	ROUNDAABOUT
18	08 Aug 09	74.557-74.480	77	1	77.00	
19	08 Aug 09	74.480-73.770	710	1	710.00	
20	08 Aug 09	74.750-73.670	1008	1	1,008.00	
21	10 Aug 09	73.770-73.190	580	1	580.00	
22	10 Aug 09	73.655-73.570	85	1	85.00	
23	10 Aug 09	73.565-73.470	95	1	95.00	
24	10 Aug 09	73.469-73.370	99	1	99.00	
25	10 Aug 09	73.379-73.270	109	1	109.00	
26	10 Aug 09	73.180-73.080	100	1	100.00	
27	13 Aug 09	71.923-72.590	47	1	47.00	
28	13 Aug 09	75.58	91.2	1	91.20	
29	13 Aug 09	72.717-72.580	41.1	1	41.10	
30	17 Aug 09	69.180-69.098	82	1	82.00	
CARRIED FORWARD :					10,650.87	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					10,650.87	
31	17 Aug 09	68.785-68.694	91.00	1	91.00	
32	17 Aug 09	68.270-68.080	190	1	190.00	
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
BALANCE END OF AUG :					10,931.87	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					300.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF AUG :					300.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: August 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

MONTH : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	416.50	575.00	991.50
TOTAL				416.50	575.00	991.50

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JULY 2009:					416.50	
1	6/Aug/09	71.600	100.00	2.00	200.00	LHS
2	6/Aug/09	71.700	150.00	2.50	375.00	RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					991.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	15.70	-	15.70
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	307.75	-	307.75
3	Papar	01	Jalan Kota Kinabalu - Sindumin	135.92	-	135.92
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				459.37	-	459.37

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					15.70	
TOTAL:					15.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					307.75	
TOTAL:					307.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					135.92	
TOTAL:					135.92	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	285.10	-	285.10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	609.05	-	609.05
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	608.95	95.00	703.95
TOTAL				1,503.10	95.00	1,598.10

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					609.05	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					609.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					608.95	
1	06 Aug 09	161.800-162.100	300.00	0.05	15.00	Edge of pavement to kerbs @ LHS
2	06 Aug 09	161.800-162.100	300.00	0.05	15.00	Edge of pavement to kerbs @ RHS
3	06 Aug 09	163.250-162.600	650.00	0.10	65.00	Edge of pavement to kerbs @ LHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					703.95	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: August 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					285.10	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					285.10	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : AUGUST 2009

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	404.10	83.05	487.15
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	3.78	45.00	48.78
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	31.08	-	31.08
TOTAL				34.86	45.00	79.86

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					404.10	
1	11-Aug-09	75.003	15.00	0.20	3.00	M
2	11-Aug-09	75.025	55.00	0.15	8.25	M
3	11-Aug-09	75.090	8.00	0.15	1.20	M
4	11-Aug-09	77.000	150.00	0.25	37.50	RHS
5	11-Aug-09	77.340	36.00	0.50	18.00	LHS
6	11-Aug-09	77.730	5.00	0.50	2.50	LHS
7	11-Aug-09	77.918	21.00	0.60	12.60	LHS
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					487.15	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: AUGUST 2009

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3.78	
1	06-Aug-09	4.380	140.000	0.150	21.00	RHS
2	06-Aug-09	4.380	70.000	0.150	10.50	LHS
3	06-Aug-09	4.440	40.000	0.150	6.00	M
4	06-Aug-09	4.470	50.000	0.150	7.50	LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					48.78	

