

R01

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH80.633 (KM82.393) - LHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN
LOCATION : CH 98.134/ KM 108.034 @ RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH190.382

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

POTHOLE PATCHING **GRAND SUMMARY**

MONTH: OCTOBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	125.90	17.56	143.46
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	22.51	3.87	26.38
Kudat	01	Jalan Kota Kinabalu-Kudat	71.46	6.39	77.85
Tuaran	01	Jalan Kota Kinabalu-Kudat	97.60	2.37	99.97
	22	Jalan Kota Kinabalu-Sandakan	390.35	33.11	423.46
	503	Jalan Berungis-Kota Belud	38.97	0.00	38.97
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	215.13	43.65	258.78
	01	Jalan Kota Kinabalu-Sindumin	3.77	0.00	3.77
	606	Jalan Susur Sepangar Bay	74.39	9.48	83.87
	607	Jalan Masuk Ke Pelabuhan Baru	5.17	0.00	5.17
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	102.51	0.81	103.32
	500	Jalan Kota Kinabalu-Keningau-Tenom	106.38	1.34	107.72
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	120.21	3.75	123.96
Papar	01	Jalan Kota Kinabalu-Sindumin	632.09	12.31	644.40
Ranau	22	Jalan Kota Kinabalu-Sandakan	590.30	89.69	679.99
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	60.70	7.76	68.46
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	17.03	1.87	18.90
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	4.96	0.00	4.96
Beaufort	01	Jalan Kota Kinabalu-Sindumin	61.59	7.06	68.65
	502	Jalan Beaufort-Menumbok	47.34	4.57	51.91
Sipitang	01	Jalan Kota Kinabalu-Sindumin	12.01	1.72	13.73
Kuala Penyu	502	Jalan Beaufort-Menumbok	64.00	2.59	66.59
TOTAL			2,864.37	249.90	3,114.27

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	531.390	60.740	592.130	26.545	3.040	29.585	61.593	7.055	68.648
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	102.700	14.630	117.330	5.166	0.738	5.904	12.011	1.721	13.732
3	Beaufort	502	Jalan Beaufort - Menumbok	448.117	39.320	487.437	20.397	1.970	22.367	47.338	4.574	51.912
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	555.440	22.270	577.710	27.580	1.116	28.696	63.997	2.590	66.587
TOTAL:				1637.647	136.960	1774.607	79.688	6.864	86.552	184.939	15.940	200.879

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	531.390	26.545	61.593	-
1	7-Oct-08	96.732	3.00	1.80	0.050	5.400	0.270	0.626	LHS
2	7-Oct-08	96.735	3.10	1.30	0.050	4.030	0.202	0.469	LHS
3	7-Oct-08	99.312	0.90	0.80	0.050	0.720	0.036	0.084	RHS
4	7-Oct-08	99.340	0.50	0.40	0.050	0.200	0.010	0.023	RHS
5	7-Oct-08	99.415	0.40	0.20	0.050	0.080	0.004	0.009	LHS
6	7-Oct-08	99.463	0.60	0.50	0.050	0.300	0.015	0.035	LHS
7	7-Oct-08	99.490	0.40	0.30	0.050	0.120	0.006	0.014	RHS
8	7-Oct-08	99.540	0.40	0.40	0.050	0.160	0.008	0.019	LHS
9	7-Oct-08	99.553	0.40	0.40	0.050	0.160	0.008	0.019	LHS
10	7-Oct-08	99.556	1.40	1.20	0.050	1.680	0.084	0.195	LHS
11	7-Oct-08	99.558	0.50	0.40	0.050	0.200	0.010	0.023	LHS
12	7-Oct-08	99.650	0.40	0.40	0.050	0.160	0.008	0.019	LHS
13	7-Oct-08	99.905	0.40	0.30	0.050	0.120	0.006	0.014	LHS
14	7-Oct-08	100.720	0.40	0.30	0.050	0.120	0.006	0.014	LHS
15	7-Oct-08	100.720	0.30	0.20	0.050	0.060	0.003	0.007	RHS
16	7-Oct-08	100.770	0.60	0.50	0.050	0.300	0.015	0.035	LHS
17	7-Oct-08	100.775	0.60	0.40	0.050	0.240	0.012	0.028	LHS
18	7-Oct-08	100.776	0.70	0.60	0.050	0.420	0.021	0.049	RHS
19	7-Oct-08	100.780	1.40	0.90	0.050	1.260	0.063	0.146	RHS
20	7-Oct-08	100.783	0.50	0.50	0.050	0.250	0.013	0.030	LHS
21	21-Oct-08	72.415	0.40	0.40	0.050	0.160	0.008	0.019	LHS
22	21-Oct-08	72.430	0.70	0.50	0.050	0.350	0.018	0.042	LHS
23	21-Oct-08	74.940	1.70	1.50	0.050	2.550	0.128	0.297	LHS
24	21-Oct-08	74.941	1.80	1.80	0.050	3.240	0.162	0.376	LHS
25	22-Oct-08	74.946	1.80	1.10	0.050	1.980	0.099	0.230	LHS
26	22-Oct-08	74.950	1.80	1.20	0.050	2.160	0.108	0.251	LHS
27	22-Oct-08	74.960	0.70	0.70	0.050	0.490	0.025	0.058	RHS
28	22-Oct-08	74.961	1.60	1.30	0.050	2.080	0.104	0.241	RHS
29	22-Oct-08	74.962	3.00	0.60	0.050	1.800	0.090	0.209	RHS
30	22-Oct-08	74.970	1.60	1.30	0.050	2.080	0.104	0.241	RHS
CARRIED FORWARD:						564.260	28.191	65.415	

BROUGHT FORWARD:			-	-	-	564.260	28.191	65.415	-
31	22-Oct-08	74.975	1.40	1.20	0.050	1.680	0.084	0.195	RHS
32	23-Oct-08	74.940	6.70	2.80	0.050	18.760	0.938	2.176	RHS
33	28-Oct-08	74.942	0.60	0.40	0.050	0.240	0.012	0.028	LHS
34	28-Oct-08	74.955	0.50	0.40	0.050	0.200	0.010	0.023	LHS
35	28-Oct-08	74.960	1.60	1.20	0.050	1.920	0.096	0.223	LHS
36	28-Oct-08	74.962	1.50	1.30	0.050	1.950	0.098	0.227	LHS
37	28-Oct-08	75.005	1.20	1.00	0.050	1.200	0.060	0.139	LHS
38	28-Oct-08	80.633	1.20	0.90	0.050	1.080	0.054	0.125	LHS
39	28-Oct-08	83.360	1.20	0.70	0.050	0.840	0.042	0.097	RHS
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						592.130	29.585	68.648	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	102.700	5.166	12.011	-
1	10-Oct-08	139.440	0.30	0.30	0.050	0.090	0.005	0.012	RHS
2	10-Oct-08	139.500	1.60	1.00	0.050	1.600	0.080	0.186	RHS
3	10-Oct-08	139.505	0.50	0.20	0.050	0.100	0.005	0.012	RHS
4	10-Oct-08	139.506	0.40	0.30	0.050	0.120	0.006	0.014	RHS
5	10-Oct-08	139.507	0.20	0.20	0.050	0.040	0.002	0.005	RHS
6	10-Oct-08	139.508	0.40	0.40	0.050	0.160	0.008	0.019	RHS
7	10-Oct-08	139.535	0.50	0.50	0.050	0.250	0.013	0.030	RHS
8	10-Oct-08	139.540	0.50	0.30	0.050	0.150	0.008	0.019	RHS
9	10-Oct-08	139.548	0.30	0.20	0.050	0.060	0.003	0.007	RHS
10	10-Oct-08	139.552	0.40	0.30	0.050	0.120	0.006	0.014	RHS
11	10-Oct-08	139.568	0.70	0.40	0.050	0.280	0.014	0.032	RHS
12	10-Oct-08	139.575	1.20	1.00	0.050	1.200	0.060	0.139	RHS
13	10-Oct-08	139.576	0.60	0.50	0.050	0.300	0.015	0.035	RHS
14	10-Oct-08	139.577	1.10	0.80	0.050	0.880	0.044	0.102	RHS
15	10-Oct-08	139.598	0.40	0.40	0.050	0.160	0.008	0.019	RHS
16	10-Oct-08	139.603	0.50	0.40	0.050	0.200	0.010	0.023	RHS
17	10-Oct-08	139.605	0.70	0.60	0.050	0.420	0.021	0.049	RHS
18	29-Oct-08	139.418	0.40	0.40	0.050	0.160	0.008	0.019	LHS
19	29-Oct-08	139.433	0.50	0.30	0.050	0.150	0.008	0.019	RHS
20	29-Oct-08	139.437	0.30	0.30	0.050	0.090	0.005	0.012	RHS
21	29-Oct-08	139.440	0.40	0.40	0.050	0.160	0.008	0.019	RHS
22	29-Oct-08	139.450	0.50	0.50	0.050	0.250	0.013	0.030	RHS
23	29-Oct-08	139.455	0.60	0.40	0.050	0.240	0.012	0.028	LHS
24	29-Oct-08	139.505	0.30	0.30	0.050	0.090	0.005	0.012	RHS
25	29-Oct-08	139.508	0.40	0.40	0.050	0.160	0.008	0.019	RHS
26	29-Oct-08	139.510	0.50	0.40	0.050	0.200	0.010	0.023	RHS
27	29-Oct-08	139.559	0.40	0.30	0.050	0.120	0.006	0.014	LHS
28	29-Oct-08	139.560	0.40	0.40	0.050	0.160	0.008	0.019	RHS
29	29-Oct-08	139.560	0.30	0.20	0.050	0.060	0.003	0.007	LHS
30	29-Oct-08	139.565	0.30	0.30	0.050	0.090	0.005	0.012	LHS
CARRIED FORWARD:						110.760	5.573	12.961	

BROUGHT FORWARD:			-	-	-	110.760	5.573	12.961	-
31	29-Oct-08	139.568	0.40	0.30	0.050	0.120	0.006	0.014	RHS
32	29-Oct-08	139.570	0.40	0.40	0.050	0.160	0.008	0.019	LHS
33	29-Oct-08	139.571	0.40	0.20	0.050	0.080	0.004	0.009	RHS
34	29-Oct-08	139.580	0.40	0.30	0.050	0.120	0.006	0.014	RHS
35	29-Oct-08	139.595	0.40	0.40	0.050	0.160	0.008	0.019	LHS
36	29-Oct-08	139.596	0.70	0.20	0.050	0.140	0.007	0.016	LHS
37	29-Oct-08	139.598	0.40	0.30	0.050	0.120	0.006	0.014	M
38	29-Oct-08	139.600	0.80	0.40	0.050	0.320	0.016	0.037	RHS
39	29-Oct-08	139.605	0.30	0.30	0.050	0.090	0.005	0.012	LHS
40	29-Oct-08	139.607	0.30	0.30	0.050	0.090	0.005	0.012	LHS
41	29-Oct-08	139.748	1.00	0.40	0.050	0.400	0.020	0.046	LHS
42	29-Oct-08	139.860	0.40	0.40	0.050	0.160	0.008	0.019	RHS
43	29-Oct-08	139.861	0.40	0.30	0.050	0.120	0.006	0.014	RHS
44	29-Oct-08	139.865	0.40	0.40	0.050	0.160	0.008	0.019	RHS
45	29-Oct-08	139.866	0.40	0.40	0.050	0.160	0.008	0.019	LHS
46	29-Oct-08	139.870	0.50	0.40	0.050	0.200	0.010	0.023	RHS
47	29-Oct-08	139.870	0.60	0.50	0.050	0.300	0.015	0.035	LHS
48	29-Oct-08	139.871	0.50	0.50	0.050	0.250	0.013	0.030	LHS
49	29-Oct-08	139.879	1.10	0.90	0.050	0.990	0.050	0.116	LHS
50	29-Oct-08	139.910	1.30	0.70	0.050	0.910	0.046	0.107	LHS
51	29-Oct-08	140.715	0.80	0.30	0.050	0.240	0.012	0.028	RHS
52	29-Oct-08	140.718	0.40	0.30	0.050	0.120	0.006	0.014	RHS
53	29-Oct-08	149.510	0.90	0.40	0.050	0.360	0.018	0.042	RHS
54	29-Oct-08	149.420	1.00	0.80	0.050	0.800	0.040	0.093	LHS
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						117.330	5.904	13.732	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	448.117	20.397	47.338	
1	8-Oct-08	9.948	4.50	2.10	0.050	9.450	0.473	1.097	LHS
2	8-Oct-08	10.390	3.80	1.80	0.050	6.840	0.342	0.793	LHS
3	9-Oct-08	17.195	0.40	0.30	0.050	0.120	0.006	0.014	LHS
4	9-Oct-08	17.230	0.60	0.40	0.050	0.240	0.012	0.028	LHS
5	9-Oct-08	19.057	1.40	1.10	0.050	1.540	0.077	0.179	LHS
6	9-Oct-08	19.075	0.70	0.50	0.050	0.350	0.018	0.042	RHS
7	9-Oct-08	19.080	1.70	1.30	0.050	2.210	0.111	0.258	LHS
8	9-Oct-08	19.081	1.30	1.00	0.050	1.300	0.065	0.151	LHS
9	14-Oct-08	4.492	1.20	1.00	0.050	1.200	0.060	0.139	LHS
10	14-Oct-08	9.690	0.30	0.30	0.050	0.090	0.005	0.012	RHS
11	14-Oct-08	9.727	0.40	0.40	0.050	0.160	0.008	0.019	RHS
12	14-Oct-08	9.728	0.50	0.40	0.050	0.200	0.010	0.023	RHS
13	14-Oct-08	10.213	0.70	0.30	0.050	0.210	0.011	0.026	RHS
14	14-Oct-08	10.625	0.70	0.40	0.050	0.280	0.014	0.032	LHS
15	14-Oct-08	10.875	0.30	0.20	0.050	0.060	0.003	0.007	LHS
16	14-Oct-08	10.890	0.40	0.30	0.050	0.120	0.006	0.014	LHS
17	14-Oct-08	10.920	0.40	0.40	0.050	0.160	0.008	0.019	LHS
18	14-Oct-08	11.010	0.30	0.10	0.050	0.030	0.002	0.005	LHS
19	14-Oct-08	12.130	0.60	0.40	0.050	0.240	0.012	0.028	LHS
20	14-Oct-08	12.450	0.40	0.30	0.050	0.120	0.006	0.014	RHS
21	14-Oct-08	12.487	0.40	0.40	0.050	0.160	0.008	0.019	RHS
22	14-Oct-08	12.490	0.40	0.50	0.050	0.200	0.010	0.023	RHS
23	14-Oct-08	12.990	0.70	0.30	0.050	0.210	0.011	0.026	RHS
24	14-Oct-08	13.040	0.30	1.60	0.050	0.480	0.024	0.056	LHS
25	14-Oct-08	13.190	3.50	2.70	0.050	9.450	0.473	1.097	RHS
26	21-Oct-08	2.490	2.20	1.50	0.050	3.300	0.165	0.383	LHS
27	21-Oct-08	2.671	0.40	0.30	0.050	0.120	0.006	0.014	LHS
28	21-Oct-08	4.443	0.80	0.60	0.050	0.480	0.024	0.056	LHS
29									
30									
CARRIED FORWARD:						487.437	22.367	51.912	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	555.440	27.580	63.997	
1	18-Oct-08	27.590	1.30	1.00	0.050	1.300	0.065	0.151	LHS
2	18-Oct-08	27.630	1.50	1.10	0.050	1.650	0.083	0.193	LHS
3	18-Oct-08	30.570	0.50	0.30	0.050	0.150	0.008	0.019	LHS
4	18-Oct-08	30.660	1.40	0.60	0.050	0.840	0.042	0.097	LHS
5	18-Oct-08	32.750	0.50	0.40	0.050	0.200	0.010	0.023	RHS
6	18-Oct-08	33.100	0.50	0.50	0.050	0.250	0.013	0.030	RHS
7	18-Oct-08	34.335	0.50	0.30	0.050	0.150	0.008	0.019	RHS
8	18-Oct-08	36.470	0.40	0.40	0.050	0.160	0.008	0.019	LHS
9	18-Oct-08	37.087	0.40	0.30	0.050	0.120	0.006	0.014	LHS
10	18-Oct-08	37.760	3.90	2.40	0.050	9.360	0.468	1.086	RHS
11	19-Oct-08	39.090	2.10	1.80	0.050	3.780	0.189	0.438	RHS
12	19-Oct-08	43.380	1.40	1.20	0.050	1.680	0.084	0.195	LHS
13	19-Oct-08	53.455	0.40	0.40	0.050	0.160	0.008	0.019	LHS
14	19-Oct-08	57.380	1.10	0.70	0.050	0.770	0.039	0.090	RHS
15	19-Oct-08	57.780	0.60	0.50	0.050	0.300	0.015	0.035	LHS
16	19-Oct-08	58.030	0.50	0.40	0.050	0.200	0.010	0.023	LHS
17	19-Oct-08	59.410	1.20	1.00	0.050	1.200	0.060	0.139	RHS
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						577.710	28.696	66.587	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	623.78	43.51	667.29	26.15	3.34	29.49	60.70	7.76	68.46
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	180.16	22.69	202.85	7.34	0.81	8.15	17.03	1.87	18.90
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	75.33	-	75.33	2.15	-	2.15	4.96	-	4.96
TOTAL:				879.27	66.20	945.47	35.64	4.15	39.79	82.69	9.63	92.32

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						623.78	26.15	60.70	
1	06 Oct 08	98.045	4.50	1.30	0.100	5.85	0.59	1.37	RHS
2	06 Oct 08	98.080	2.00	1.30	0.100	2.60	0.26	0.60	RHS
3	06 Oct 08	98.100	1.30	1.00	0.025	1.30	0.03	0.07	RHS
4	06 Oct 08	98.196	1.70	1.00	0.100	1.70	0.17	0.39	RHS
5	07 Oct 08	97.522	0.90	0.90	0.025	0.81	0.02	0.05	RHS
6	07 Oct 08	97.532	1.70	0.80	0.025	1.36	0.03	0.07	RHS
7	07 Oct 08	94.468	1.20	0.90	0.025	1.08	0.03	0.07	RHS
8	07 Oct 08	94.410	1.00	0.80	0.025	0.80	0.02	0.05	RHS
9	07 Oct 08	85.481	1.00	1.00	0.050	1.00	0.05	0.12	RHS
10	07 Oct 08	83.450	1.80	1.40	0.025	2.52	0.06	0.14	LHS
11	07 Oct 08	77.440	1.40	1.00	0.075	1.40	0.11	0.26	RHS
12	14 Oct 08	65.793	0.80	0.60	0.025	0.48	0.01	0.02	RHS
13	14 Oct 08	65.800	0.50	0.50	0.025	0.25	0.01	0.02	RHS
14	16 Oct 08	70.700	0.80	0.60	0.025	0.48	0.01	0.02	RHS
15	16 Oct 08	75.040	1.20	0.70	0.025	0.84	0.02	0.05	RHS
16	24 Oct 08	98.134	0.90	0.80	0.075	0.72	0.05	0.12	LHS
17	28 Oct 08	96.998	5.00	1.60	0.100	8.00	0.80	1.86	RHS
18	28 Oct 08	97.000	1.40	1.60	0.025	2.24	0.06	0.14	RHS
19	29 Oct 08	96.230	7.20	1.40	0.100	10.08	1.01	2.34	RHS
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						667.29	29.49	68.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						180.16	7.34	17.03	
1	22 Oct 08	107.200	3.50	3.50	0.025	12.25	0.31	0.72	RHS
2	22 Oct 08	107.200	3.50	1.00	0.025	3.50	0.09	0.21	LHS
3	24 Oct 08	110.375	1.20	0.70	0.075	0.84	0.06	0.14	RHS
4	24 Oct 08	110.331	1.30	0.60	0.010	0.78	0.01	0.02	RHS
5	24 Oct 08	110.375	1.10	0.80	0.050	0.88	0.04	0.09	LHS
6	24 Oct 08	110.375	0.90	0.80	0.100	0.72	0.07	0.16	RHS
7	24 Oct 08	102.615	0.80	0.60	0.050	0.48	0.02	0.05	RHS
8	24 Oct 08	102.617	0.70	0.40	0.050	0.28	0.01	0.02	LHS
9	24 Oct 08	102.618	0.60	0.40	0.050	0.24	0.01	0.02	LHS
10	24 Oct 08	102.620	0.90	0.50	0.050	0.45	0.02	0.05	LHS
11	24 Oct 08	102.622	0.50	0.40	0.050	0.20	0.01	0.02	LHS
12	24 Oct 08	108.225	2.30	0.90	0.075	2.07	0.16	0.37	RHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						202.85	8.15	18.90	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: October 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	3,015.67	736.65	3,752.32	92.73	18.82	111.55	215.13	43.65	258.78
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,291.96	36.11	1,328.07	42.07	1.02	43.09	97.60	2.37	99.97
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	4,426.76	502.46	4,929.22	168.25	14.27	182.52	390.35	33.11	423.46
4	Tuaran	503	Jalan Berungis - Kota Belud	539.74	-	539.74	16.80	-	16.80	38.97	-	38.97
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	886.52	132.91	1,019.43	32.07	4.09	36.16	74.39	9.48	83.87
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	72.56	-	72.56	2.22	-	2.22	5.17	-	5.17
TOTAL:				10,233.21	1,408.13	11,641.34	354.14	38.19	392.33	821.61	88.61	910.22

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,015.67	92.73	215.13	
1	07 Oct 08	9.300	2.30	1.10	0.025	2.53	0.06	0.15	LHS
2	07 Oct 08	9.300	1.80	0.90	0.025	1.62	0.04	0.09	LHS
3	07 Oct 08	9.504	2.10	0.90	0.025	1.89	0.05	0.11	LHS
4	07 Oct 08	9.504	1.30	0.60	0.025	0.78	0.02	0.05	LHS
5	07 Oct 08	9.550	1.10	0.80	0.025	0.88	0.02	0.05	LHS
6	07 Oct 08	9.550	0.90	1.00	0.025	0.90	0.02	0.05	LHS
7	07 Oct 08	10.940	1.00	1.00	0.025	1.00	0.03	0.06	LHS
8	07 Oct 08	10.940	2.20	0.60	0.025	1.32	0.03	0.08	LHS
9	07 Oct 08	10.942	0.70	0.70	0.025	0.49	0.01	0.03	LHS
10	07 Oct 08	10.942	0.80	0.90	0.025	0.72	0.02	0.04	LHS
11	07 Oct 08	10.943	1.20	0.80	0.025	0.96	0.02	0.06	LHS
12	07 Oct 08	10.944	1.50	0.60	0.025	0.90	0.02	0.05	LHS
13	07 Oct 08	10.945	1.10	0.80	0.025	0.88	0.02	0.05	LHS
14	07 Oct 08	10.947	0.80	0.70	0.025	0.56	0.01	0.03	LHS
15	07 Oct 08	10.950	0.80	0.80	0.025	0.64	0.02	0.04	LHS
16	07 Oct 08	10.951	1.10	1.00	0.025	1.10	0.03	0.06	LHS
17	07 Oct 08	10.953	1.00	1.00	0.025	1.00	0.03	0.06	LHS
18	07 Oct 08	10.956	1.10	0.80	0.025	0.88	0.02	0.05	LHS
19	07 Oct 08	12.020	0.70	0.70	0.025	0.49	0.01	0.03	LHS
20	07 Oct 08	12.020	1.30	0.80	0.025	1.04	0.03	0.06	LHS
21	07 Oct 08	12.020	1.20	0.80	0.025	0.96	0.02	0.06	LHS
22	07 Oct 08	12.021	1.20	1.40	0.025	1.68	0.04	0.10	LHS
23	07 Oct 08	12.021	1.40	0.80	0.025	1.12	0.03	0.06	LHS
24	07 Oct 08	12.024	1.50	0.80	0.025	1.20	0.03	0.07	LHS
25	07 Oct 08	12.025	0.80	0.70	0.025	0.56	0.01	0.03	LHS
26	07 Oct 08	12.025	3.60	1.50	0.050	5.40	0.27	0.63	LHS
27	07 Oct 08	12.025	1.40	0.80	0.050	1.12	0.06	0.13	LHS
28	07 Oct 08	12.035	0.80	0.70	0.025	0.56	0.01	0.03	LHS
29	07 Oct 08	12.035	1.10	0.80	0.025	0.88	0.02	0.05	LHS
30	07 Oct 08	12.060	1.00	1.60	0.025	1.60	0.04	0.09	LHS
CARRIED FORWARD :						3,051.33	93.78	217.58	

BROUGHT FORWARD:			-	-	-	3,051.33	93.78	217.58	
31	07 Oct 08	9.170	0.80	1.00	0.025	0.80	0.02	0.05	RHS
32	08 Oct 08	12.018	1.50	1.30	0.025	1.95	0.05	0.11	LHS
33	08 Oct 08	12.019	1.20	1.20	0.025	1.44	0.04	0.08	LHS
34	08 Oct 08	12.020	0.70	1.00	0.025	0.70	0.02	0.04	LHS
35	08 Oct 08	12.020	3.90	1.30	0.025	5.07	0.13	0.29	LHS
36	08 Oct 08	12.034	1.70	0.90	0.025	1.53	0.04	0.09	LHS
37	08 Oct 08	12.040	0.80	0.80	0.025	0.64	0.02	0.04	LHS
38	08 Oct 08	12.041	1.70	1.10	0.025	1.87	0.05	0.11	LHS
39	08 Oct 08	12.041	0.90	1.10	0.025	0.99	0.02	0.06	LHS
40	08 Oct 08	12.042	2.20	1.20	0.025	2.64	0.07	0.15	LHS
41	08 Oct 08	12.056	1.30	1.20	0.025	1.56	0.04	0.09	LHS
42	08 Oct 08	12.070	2.40	0.90	0.025	2.16	0.05	0.13	LHS
43	08 Oct 08	12.090	2.80	0.90	0.025	2.52	0.06	0.15	LHS
44	08 Oct 08	12.090	1.30	0.70	0.025	0.91	0.02	0.05	LHS
45	08 Oct 08	12.096	1.40	1.10	0.025	1.54	0.04	0.09	LHS
46	08 Oct 08	12.140	1.10	1.00	0.025	1.10	0.03	0.06	LHS
47	08 Oct 08	12.142	3.30	0.80	0.025	2.64	0.07	0.15	LHS
48	08 Oct 08	12.146	1.30	1.00	0.025	1.30	0.03	0.08	LHS
49	08 Oct 08	12.148	1.50	0.70	0.025	1.05	0.03	0.06	LHS
50	08 Oct 08	12.155	1.60	0.80	0.025	1.28	0.03	0.07	LHS
51	08 Oct 08	12.157	1.10	0.80	0.025	0.88	0.02	0.05	LHS
52	08 Oct 08	12.160	1.20	0.80	0.025	0.96	0.02	0.06	LHS
53	08 Oct 08	12.161	1.50	1.00	0.025	1.50	0.04	0.09	LHS
54	08 Oct 08	12.166	2.20	0.80	0.025	1.76	0.04	0.10	LHS
55	08 Oct 08	12.166	0.80	1.10	0.025	0.88	0.02	0.05	LHS
56	08 Oct 08	12.166	2.30	0.90	0.025	2.07	0.05	0.12	LHS
57	08 Oct 08	12.168	1.20	1.60	0.025	1.92	0.05	0.11	LHS
58	08 Oct 08	12.168	0.70	0.80	0.025	0.56	0.01	0.03	LHS
59	08 Oct 08	12.070	1.80	1.70	0.025	3.06	0.08	0.18	LHS
60	08 Oct 08	12.070	1.10	0.80	0.025	0.88	0.02	0.05	LHS
CARRIED FORWARD :						3,099.49	94.99	220.37	

BROUGHT FORWARD:			-	-	-	3,099.49	94.99	220.37	
61	08 Oct 08	12.171	2.00	1.10	0.025	2.20	0.06	0.13	LHS
62	08 Oct 08	12.172	1.00	0.80	0.025	0.80	0.02	0.05	LHS
63	08 Oct 08	12.172	0.90	0.80	0.025	0.72	0.02	0.04	LHS
64	08 Oct 08	12.172	2.20	0.90	0.025	1.98	0.05	0.11	LHS
65	08 Oct 08	12.173	0.80	0.80	0.025	0.64	0.02	0.04	LHS
66	08 Oct 08	12.185	1.20	0.90	0.025	1.08	0.03	0.06	LHS
67	08 Oct 08	12.186	1.90	0.70	0.025	1.33	0.03	0.08	LHS
68	08 Oct 08	12.192	1.10	0.80	0.025	0.88	0.02	0.05	LHS
69	08 Oct 08	12.192	1.20	0.80	0.025	0.96	0.02	0.06	LHS
70	08 Oct 08	12.200	2.80	1.10	0.025	3.08	0.08	0.18	LHS
71	08 Oct 08	12.205	1.50	1.00	0.025	1.50	0.04	0.09	LHS
72	08 Oct 08	12.205	0.80	1.10	0.025	0.88	0.02	0.05	LHS
73	08 Oct 08	12.250	0.70	0.80	0.025	0.56	0.01	0.03	LHS
74	08 Oct 08	12.255	1.00	1.00	0.025	1.00	0.03	0.06	LHS
75	08 Oct 08	12.270	2.90	0.60	0.025	1.74	0.04	0.10	LHS
76	08 Oct 08	12.275	1.20	0.90	0.025	1.08	0.03	0.06	LHS
77	09 Oct 08	10.950	3.30	1.10	0.025	3.63	0.09	0.21	RHS
78	09 Oct 08	10.940	1.40	0.90	0.025	1.26	0.03	0.07	RHS
79	09 Oct 08	10.939	0.90	1.10	0.025	0.99	0.02	0.06	RHS
80	09 Oct 08	10.939	0.90	0.80	0.025	0.72	0.02	0.04	RHS
81	09 Oct 08	10.937	1.10	0.90	0.025	0.99	0.02	0.06	RHS
82	09 Oct 08	10.932	1.20	1.00	0.025	1.20	0.03	0.07	RHS
83	09 Oct 08	10.922	0.80	0.80	0.025	0.64	0.02	0.04	RHS
84	09 Oct 08	10.593	0.70	2.50	0.025	1.75	0.04	0.10	RHS
85	09 Oct 08	10.582	0.80	0.70	0.025	0.56	0.01	0.03	RHS
86	09 Oct 08	10.575	2.20	0.80	0.025	1.76	0.04	0.10	RHS
87	09 Oct 08	10.570	0.90	0.70	0.025	0.63	0.02	0.04	RHS
88	09 Oct 08	10.564	1.60	0.80	0.025	1.28	0.03	0.07	RHS
89	09 Oct 08	10.560	1.30	0.80	0.025	1.04	0.03	0.06	RHS
90	09 Oct 08	10.560	1.00	0.70	0.025	0.70	0.02	0.04	RHS
CARRIED FORWARD :						3,137.07	95.93	222.55	

BROUGHT FORWARD:			-	-	-	3,137.07	95.93	222.55	
91	09 Oct 08	10.510	1.60	0.80	0.025	1.28	0.03	0.07	RHS
92	09 Oct 08	10.510	0.60	1.10	0.025	0.66	0.02	0.04	RHS
93	09 Oct 08	10.510	2.50	0.90	0.025	2.25	0.06	0.13	RHS
94	09 Oct 08	10.504	2.10	0.80	0.025	1.68	0.04	0.10	RHS
95	09 Oct 08	10.503	1.20	0.70	0.025	0.84	0.02	0.05	RHS
96	09 Oct 08	10.502	3.40	0.50	0.025	1.70	0.04	0.10	RHS
97	09 Oct 08	10.450	1.00	1.10	0.025	1.10	0.03	0.06	RHS
98	09 Oct 08	10.447	0.70	1.00	0.025	0.70	0.02	0.04	RHS
99	09 Oct 08	10.447	1.70	1.50	0.025	2.55	0.06	0.15	RHS
100	09 Oct 08	10.440	1.50	0.90	0.025	1.35	0.03	0.08	RHS
101	09 Oct 08	10.435	3.50	1.20	0.025	4.20	0.11	0.24	RHS
102	09 Oct 08	10.435	2.30	1.40	0.025	3.22	0.08	0.19	RHS
103	09 Oct 08	10.430	1.60	1.00	0.025	1.60	0.04	0.09	LHS
104	09 Oct 08	10.435	2.30	0.70	0.025	1.61	0.04	0.09	LHS
105	09 Oct 08	10.435	1.60	0.70	0.025	1.12	0.03	0.06	LHS
106	09 Oct 08	10.435	1.50	0.90	0.025	1.35	0.03	0.08	LHS
107	09 Oct 08	10.435	0.70	0.80	0.025	0.56	0.01	0.03	LHS
108	09 Oct 08	10.460	1.50	0.80	0.025	1.20	0.03	0.07	LHS
109	09 Oct 08	10.470	1.20	0.80	0.025	0.96	0.02	0.06	LHS
110	09 Oct 08	10.475	1.30	0.80	0.025	1.04	0.03	0.06	LHS
111	09 Oct 08	10.480	1.20	0.70	0.025	0.84	0.02	0.05	LHS
112	10 Oct 08	12.404	2.30	1.40	0.025	3.22	0.08	0.19	LHS
113	10 Oct 08	12.404	1.70	0.80	0.025	1.36	0.03	0.08	LHS
114	10 Oct 08	12.407	3.20	1.30	0.025	4.16	0.10	0.24	LHS
115	10 Oct 08	12.407	2.00	0.90	0.025	1.80	0.05	0.10	LHS
116	10 Oct 08	12.418	1.60	1.10	0.025	1.76	0.04	0.10	LHS
117	10 Oct 08	12.419	1.20	1.00	0.025	1.20	0.03	0.07	LHS
118	10 Oct 08	12.419	0.70	1.10	0.025	0.77	0.02	0.04	LHS
119	10 Oct 08	12.420	0.60	1.00	0.025	0.60	0.02	0.03	LHS
120	10 Oct 08	12.420	2.70	1.70	0.025	4.59	0.11	0.27	LHS
CARRIED FORWARD :						3,188.34	97.21	225.52	

BROUGHT FORWARD:			-	-	-	3,188.34	97.21	225.52	
121	10 Oct 08	12.425	0.80	1.10	0.025	0.88	0.02	0.05	LHS
122	10 Oct 08	12.427	1.00	0.70	0.025	0.70	0.02	0.04	LHS
123	10 Oct 08	12.428	0.90	1.10	0.025	0.99	0.02	0.06	LHS
124	10 Oct 08	12.432	1.50	0.90	0.025	1.35	0.03	0.08	LHS
125	10 Oct 08	12.480	2.10	1.10	0.025	2.31	0.06	0.13	LHS
126	10 Oct 08	12.480	0.80	0.80	0.025	0.64	0.02	0.04	LHS
127	10 Oct 08	12.500	0.80	0.80	0.025	0.64	0.02	0.04	LHS
128	10 Oct 08	12.501	1.10	1.00	0.025	1.10	0.03	0.06	LHS
129	10 Oct 08	12.503	0.90	1.00	0.025	0.90	0.02	0.05	LHS
130	10 Oct 08	12.508	1.60	0.70	0.025	1.12	0.03	0.06	LHS
131	10 Oct 08	12.510	2.10	1.30	0.025	2.73	0.07	0.16	LHS
132	10 Oct 08	12.511	1.50	1.10	0.025	1.65	0.04	0.10	LHS
133	10 Oct 08	12.580	1.10	1.30	0.025	1.43	0.04	0.08	LHS
134	10 Oct 08	12.580	1.70	1.00	0.025	1.70	0.04	0.10	LHS
135	10 Oct 08	12.580	2.10	1.10	0.025	2.31	0.06	0.13	LHS
136	10 Oct 08	12.580	1.90	1.40	0.025	2.66	0.07	0.15	LHS
137	10 Oct 08	12.585	1.70	1.00	0.025	1.70	0.04	0.10	LHS
138	10 Oct 08	12.586	2.60	0.90	0.025	2.34	0.06	0.14	LHS
139	10 Oct 08	12.587	2.20	1.10	0.025	2.42	0.06	0.14	LHS
140	10 Oct 08	12.588	1.00	0.80	0.025	0.80	0.02	0.05	LHS
141	10 Oct 08	12.595	1.40	1.10	0.025	1.54	0.04	0.09	LHS
142	10 Oct 08	12.595	1.40	0.90	0.025	1.26	0.03	0.07	LHS
143	10 Oct 08	12.600	1.20	1.20	0.025	1.44	0.04	0.08	LHS
144	10 Oct 08	12.602	1.40	1.10	0.025	1.54	0.04	0.09	LHS
145	10 Oct 08	12.603	1.30	1.40	0.025	1.82	0.05	0.11	LHS
146	10 Oct 08	12.606	1.50	1.20	0.025	1.80	0.05	0.10	LHS
147	10 Oct 08	12.610	1.60	1.00	0.025	1.60	0.04	0.09	LHS
148	10 Oct 08	12.610	1.90	1.10	0.025	2.09	0.05	0.12	LHS
149	10 Oct 08	12.612	1.20	1.00	0.025	1.20	0.03	0.07	LHS
150	10 Oct 08	12.613	1.50	1.10	0.025	1.65	0.04	0.10	LHS
CARRIED FORWARD :						3,234.65	98.37	228.21	

BROUGHT FORWARD:			-	-	-	3,234.65	98.37	228.21	
151	10 Oct 08	12.640	1.80	1.00	0.025	1.80	0.05	0.10	LHS
152	10 Oct 08	12.643	1.00	1.00	0.025	1.00	0.03	0.06	LHS
153	10 Oct 08	12.643	2.10	1.30	0.025	2.73	0.07	0.16	LHS
154	11 Oct 08	12.685	1.30	0.80	0.025	1.04	0.03	0.06	LHS
155	11 Oct 08	12.693	1.70	1.00	0.025	1.70	0.04	0.10	LHS
156	11 Oct 08	12.693	1.80	1.00	0.025	1.80	0.05	0.10	LHS
157	11 Oct 08	12.705	1.40	1.00	0.025	1.40	0.04	0.08	LHS
158	11 Oct 08	12.710	1.20	1.60	0.025	1.92	0.05	0.11	LHS
159	11 Oct 08	12.720	1.70	0.70	0.025	1.19	0.03	0.07	LHS
160	11 Oct 08	12.785	1.00	1.10	0.025	1.10	0.03	0.06	LHS
161	11 Oct 08	12.786	1.60	1.10	0.025	1.76	0.04	0.10	LHS
162	11 Oct 08	12.786	1.80	1.10	0.025	1.98	0.05	0.11	LHS
163	11 Oct 08	12.795	2.70	1.10	0.025	2.97	0.07	0.17	LHS
164	11 Oct 08	12.800	2.70	1.20	0.025	3.24	0.08	0.19	LHS
165	11 Oct 08	12.800	1.70	1.20	0.025	2.04	0.05	0.12	LHS
166	11 Oct 08	12.800	2.70	0.80	0.025	2.16	0.05	0.13	LHS
167	11 Oct 08	12.800	2.40	1.10	0.025	2.64	0.07	0.15	LHS
168	11 Oct 08	12.806	1.20	0.90	0.025	1.08	0.03	0.06	LHS
169	11 Oct 08	12.807	2.50	1.00	0.025	2.50	0.06	0.15	LHS
170	11 Oct 08	12.808	1.60	0.90	0.025	1.44	0.04	0.08	LHS
171	11 Oct 08	12.809	1.40	1.10	0.025	1.54	0.04	0.09	LHS
172	11 Oct 08	12.810	1.50	1.00	0.025	1.50	0.04	0.09	LHS
173	11 Oct 08	12.817	2.70	0.90	0.025	2.43	0.06	0.14	LHS
174	11 Oct 08	12.875	1.20	1.10	0.025	1.32	0.03	0.08	LHS
175	11 Oct 08	12.875	0.80	0.80	0.025	0.64	0.02	0.04	LHS
176	11 Oct 08	12.875	1.20	1.10	0.025	1.32	0.03	0.08	LHS
177	11 Oct 08	12.880	1.00	0.80	0.025	0.80	0.02	0.05	LHS
178	11 Oct 08	12.881	1.30	1.00	0.025	1.30	0.03	0.08	LHS
179	11 Oct 08	12.890	1.50	1.10	0.025	1.65	0.04	0.10	LHS
180	11 Oct 08	12.915	1.60	0.60	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						3,285.60	99.64	231.16	

BROUGHT FORWARD:			-	-	-	3,285.60	99.64	231.16	
181	11 Oct 08	12.916	1.60	0.70	0.025	1.12	0.03	0.06	LHS
182	11 Oct 08	12.916	2.10	1.00	0.025	2.10	0.05	0.12	LHS
183	11 Oct 08	12.922	1.30	1.00	0.025	1.30	0.03	0.08	LHS
184	11 Oct 08	12.924	2.20	0.90	0.025	1.98	0.05	0.11	LHS
185	11 Oct 08	12.925	1.00	0.90	0.025	0.90	0.02	0.05	LHS
186	11 Oct 08	12.930	0.80	0.80	0.025	0.64	0.02	0.04	LHS
187	11 Oct 08	13.240	2.30	0.60	0.025	1.38	0.03	0.08	LHS
188	11 Oct 08	13.240	3.40	0.70	0.025	2.38	0.06	0.14	LHS
189	11 Oct 08	13.245	1.00	0.80	0.025	0.80	0.02	0.05	LHS
190	11 Oct 08	13.270	1.30	0.80	0.025	1.04	0.03	0.06	LHS
191	11 Oct 08	13.271	1.80	0.70	0.025	1.26	0.03	0.07	LHS
192	11 Oct 08	13.271	1.10	0.70	0.025	0.77	0.02	0.04	LHS
193	11 Oct 08	13.278	0.70	1.10	0.025	0.77	0.02	0.04	LHS
194	11 Oct 08	13.279	0.80	1.20	0.025	0.96	0.02	0.06	LHS
195	11 Oct 08	13.290	0.70	1.20	0.025	0.84	0.02	0.05	LHS
196	11 Oct 08	13.290	0.70	1.50	0.025	1.05	0.03	0.06	LHS
197	11 Oct 08	13.296	1.30	1.20	0.025	1.56	0.04	0.09	LHS
198	11 Oct 08	13.296	0.50	0.70	0.025	0.35	0.01	0.02	LHS
199	11 Oct 08	13.303	0.70	0.80	0.025	0.56	0.01	0.03	LHS
200	13 Oct 08	13.512	2.60	1.00	0.025	2.60	0.07	0.15	LHS
201	13 Oct 08	13.512	1.30	1.10	0.025	1.43	0.04	0.08	LHS
202	13 Oct 08	13.540	2.10	0.90	0.025	1.89	0.05	0.11	LHS
203	13 Oct 08	13.541	1.00	0.90	0.025	0.90	0.02	0.05	LHS
204	13 Oct 08	14.118	2.30	0.90	0.025	2.07	0.05	0.12	LHS
205	13 Oct 08	14.120	1.40	1.10	0.025	1.54	0.04	0.09	LHS
206	13 Oct 08	14.120	1.70	1.40	0.025	2.38	0.06	0.14	LHS
207	13 Oct 08	14.120	2.80	1.00	0.025	2.80	0.07	0.16	LHS
208	13 Oct 08	14.150	2.00	1.10	0.025	2.20	0.06	0.13	LHS
209	13 Oct 08	14.150	0.90	0.70	0.025	0.63	0.02	0.04	LHS
210	13 Oct 08	14.152	3.20	1.00	0.025	3.20	0.08	0.19	LHS
CARRIED FORWARD :						3,329.00	100.73	233.68	

BROUGHT FORWARD:			-	-	-	3,329.00	100.73	233.68	
211	13 Oct 08	14.155	2.90	0.80	0.025	2.32	0.06	0.13	LHS
212	13 Oct 08	14.157	1.30	0.80	0.025	1.04	0.03	0.06	LHS
213	13 Oct 08	14.163	1.00	0.90	0.025	0.90	0.02	0.05	LHS
214	13 Oct 08	14.170	1.30	0.70	0.025	0.91	0.02	0.05	LHS
215	13 Oct 08	14.175	1.10	0.80	0.025	0.88	0.02	0.05	LHS
216	13 Oct 08	14.176	1.70	1.20	0.025	2.04	0.05	0.12	LHS
217	13 Oct 08	14.178	0.70	0.70	0.025	0.49	0.01	0.03	LHS
218	13 Oct 08	14.180	1.40	0.80	0.025	1.12	0.03	0.06	LHS
219	13 Oct 08	14.180	0.60	1.20	0.025	0.72	0.02	0.04	LHS
220	13 Oct 08	14.183	2.20	0.70	0.025	1.54	0.04	0.09	LHS
221	13 Oct 08	14.183	0.80	0.80	0.025	0.64	0.02	0.04	LHS
222	13 Oct 08	14.185	0.80	0.80	0.025	0.64	0.02	0.04	LHS
223	13 Oct 08	14.185	1.30	0.90	0.025	1.17	0.03	0.07	LHS
224	13 Oct 08	14.190	0.80	0.60	0.025	0.48	0.01	0.03	LHS
225	13 Oct 08	14.191	0.70	0.90	0.025	0.63	0.02	0.04	LHS
226	13 Oct 08	14.230	1.10	0.90	0.025	0.99	0.02	0.06	LHS
227	13 Oct 08	14.235	1.40	0.70	0.025	0.98	0.02	0.06	LHS
228	13 Oct 08	14.240	0.90	0.90	0.025	0.81	0.02	0.05	LHS
229	13 Oct 08	14.246	2.10	0.90	0.025	1.89	0.05	0.11	LHS
230	13 Oct 08	14.247	2.80	0.50	0.025	1.40	0.04	0.08	LHS
231	13 Oct 08	14.250	4.10	0.60	0.025	2.46	0.06	0.14	LHS
232	13 Oct 08	14.255	5.70	0.60	0.025	3.42	0.09	0.20	LHS
233	13 Oct 08	14.260	1.90	0.50	0.025	0.95	0.02	0.06	LHS
234	13 Oct 08	14.260	1.70	0.90	0.025	1.53	0.04	0.09	LHS
235	13 Oct 08	14.263	2.50	0.60	0.025	1.50	0.04	0.09	LHS
236	13 Oct 08	14.265	0.60	0.50	0.025	0.30	0.01	0.02	LHS
237	13 Oct 08	14.265	1.10	0.90	0.025	0.99	0.02	0.06	LHS
238	13 Oct 08	14.275	2.10	0.90	0.025	1.89	0.05	0.11	LHS
239	14 Oct 08	14.300	2.10	0.90	0.025	1.89	0.05	0.11	LHS
240	14 Oct 08	14.305	1.00	1.00	0.025	1.00	0.03	0.06	LHS
CARRIED FORWARD :						3,366.52	101.66	235.86	

BROUGHT FORWARD:			-	-	-	3,366.52	101.66	235.86	
241	14 Oct 08	14.305	1.00	1.00	0.025	1.00	0.03	0.06	LHS
242	14 Oct 08	14.305	2.00	1.10	0.025	2.20	0.06	0.13	LHS
243	14 Oct 08	14.320	0.80	1.20	0.025	0.96	0.02	0.06	LHS
244	14 Oct 08	14.323	1.40	1.20	0.025	1.68	0.04	0.10	LHS
245	14 Oct 08	14.324	1.40	1.00	0.025	1.40	0.04	0.08	LHS
246	14 Oct 08	14.325	2.10	1.10	0.025	2.31	0.06	0.13	LHS
247	14 Oct 08	14.326	2.20	0.80	0.025	1.76	0.04	0.10	LHS
248	14 Oct 08	14.330	1.10	0.80	0.025	0.88	0.02	0.05	LHS
249	14 Oct 08	14.331	1.20	1.00	0.025	1.20	0.03	0.07	LHS
250	14 Oct 08	14.332	3.60	0.70	0.025	2.52	0.06	0.15	LHS
251	14 Oct 08	14.334	1.20	1.00	0.025	1.20	0.03	0.07	LHS
252	14 Oct 08	14.335	1.00	1.30	0.025	1.30	0.03	0.08	LHS
253	14 Oct 08	14.337	1.20	0.80	0.025	0.96	0.02	0.06	LHS
254	14 Oct 08	14.337	1.70	1.00	0.025	1.70	0.04	0.10	LHS
255	14 Oct 08	14.360	1.10	1.10	0.025	1.21	0.03	0.07	LHS
256	14 Oct 08	14.360	3.10	0.80	0.025	2.48	0.06	0.14	LHS
257	14 Oct 08	14.435	0.60	0.60	0.025	0.36	0.01	0.02	LHS
258	14 Oct 08	14.445	1.70	0.80	0.025	1.36	0.03	0.08	LHS
259	14 Oct 08	14.446	2.40	0.80	0.025	1.92	0.05	0.11	LHS
260	14 Oct 08	14.470	0.70	0.70	0.025	0.49	0.01	0.03	LHS
261	14 Oct 08	14.477	2.40	0.80	0.025	1.92	0.05	0.11	LHS
262	14 Oct 08	14.477	2.10	0.70	0.025	1.47	0.04	0.09	LHS
263	14 Oct 08	16.135	2.10	0.90	0.025	1.89	0.05	0.11	LHS
264	14 Oct 08	16.140	1.00	0.70	0.025	0.70	0.02	0.04	LHS
265	14 Oct 08	16.140	2.80	0.70	0.025	1.96	0.05	0.11	LHS
266	14 Oct 08	16.143	1.90	0.70	0.025	1.33	0.03	0.08	LHS
267	14 Oct 08	16.144	0.90	1.00	0.025	0.90	0.02	0.05	LHS
268	14 Oct 08	16.155	1.10	0.70	0.025	0.77	0.02	0.04	LHS
269	14 Oct 08	16.160	1.20	0.70	0.025	0.84	0.02	0.05	LHS
270	14 Oct 08	16.160	0.80	0.90	0.025	0.72	0.02	0.04	LHS
CARRIED FORWARD :						3,407.91	102.70	238.26	

BROUGHT FORWARD:			-	-	-	3,407.91	102.70	238.26	
271	14 Oct 08	16.163	1.10	1.20	0.025	1.32	0.03	0.08	LHS
272	14 Oct 08	16.164	0.80	0.70	0.025	0.56	0.01	0.03	LHS
273	14 Oct 08	16.170	1.00	1.60	0.025	1.60	0.04	0.09	LHS
274	14 Oct 08	16.171	1.20	1.00	0.025	1.20	0.03	0.07	LHS
275	14 Oct 08	16.174	1.10	0.80	0.025	0.88	0.02	0.05	LHS
276	14 Oct 08	16.174	0.80	1.30	0.025	1.04	0.03	0.06	LHS
277	14 Oct 08	16.176	2.10	1.00	0.025	2.10	0.05	0.12	LHS
278	14 Oct 08	16.176	1.70	1.10	0.025	1.87	0.05	0.11	LHS
279	14 Oct 08	16.178	0.90	0.80	0.025	0.72	0.02	0.04	LHS
280	14 Oct 08	16.178	1.50	0.90	0.025	1.35	0.03	0.08	LHS
281	14 Oct 08	16.179	0.90	0.90	0.025	0.81	0.02	0.05	LHS
282	14 Oct 08	16.210	1.50	0.90	0.025	1.35	0.03	0.08	LHS
283	14 Oct 08	16.214	1.10	1.30	0.025	1.43	0.04	0.08	LHS
284	14 Oct 08	16.214	1.40	0.90	0.025	1.26	0.03	0.07	LHS
285	14 Oct 08	16.220	1.60	0.90	0.025	1.44	0.04	0.08	LHS
286	14 Oct 08	16.224	2.50	0.90	0.025	2.25	0.06	0.13	LHS
287	14 Oct 08	16.225	1.00	0.70	0.025	0.70	0.02	0.04	LHS
288	14 Oct 08	16.225	1.30	0.90	0.025	1.17	0.03	0.07	LHS
289	14 Oct 08	16.226	1.70	1.00	0.025	1.70	0.04	0.10	LHS
290	15 Oct 08	16.392	0.70	0.90	0.025	0.63	0.02	0.04	LHS
291	15 Oct 08	16.392	1.20	1.40	0.025	1.68	0.04	0.10	LHS
292	15 Oct 08	16.394	1.50	0.80	0.025	1.20	0.03	0.07	LHS
293	15 Oct 08	16.395	1.30	0.80	0.025	1.04	0.03	0.06	LHS
294	15 Oct 08	16.397	1.20	0.70	0.025	0.84	0.02	0.05	LHS
295	15 Oct 08	16.400	1.00	0.90	0.025	0.90	0.02	0.05	LHS
296	15 Oct 08	16.400	1.40	0.70	0.025	0.98	0.02	0.06	LHS
297	15 Oct 08	16.402	1.10	1.10	0.025	1.21	0.03	0.07	LHS
298	15 Oct 08	16.407	0.80	1.50	0.025	1.20	0.03	0.07	LHS
299	15 Oct 08	16.408	1.20	0.60	0.025	0.72	0.02	0.04	LHS
300	15 Oct 08	16.415	1.20	0.80	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						3,444.02	103.60	240.35	

BROUGHT FORWARD:			-	-	-	3,444.02	103.60	240.35	
301	15 Oct 08	16.420	1.70	1.20	0.025	2.04	0.05	0.12	LHS
302	15 Oct 08	16.420	1.20	0.80	0.025	0.96	0.02	0.06	LHS
303	15 Oct 08	16.425	1.20	0.80	0.025	0.96	0.02	0.06	LHS
304	15 Oct 08	16.425	1.10	1.00	0.025	1.10	0.03	0.06	LHS
305	15 Oct 08	16.427	0.80	0.60	0.025	0.48	0.01	0.03	LHS
306	15 Oct 08	16.428	1.90	1.10	0.025	2.09	0.05	0.12	LHS
307	15 Oct 08	16.430	3.20	0.80	0.025	2.56	0.06	0.15	LHS
308	15 Oct 08	16.430	2.00	1.00	0.025	2.00	0.05	0.12	LHS
309	15 Oct 08	16.433	1.30	0.70	0.025	0.91	0.02	0.05	LHS
310	15 Oct 08	16.434	1.00	1.10	0.025	1.10	0.03	0.06	LHS
311	15 Oct 08	16.435	1.10	1.00	0.025	1.10	0.03	0.06	LHS
312	15 Oct 08	16.985	1.30	0.80	0.025	1.04	0.03	0.06	LHS
313	15 Oct 08	16.986	2.00	0.80	0.025	1.60	0.04	0.09	LHS
314	15 Oct 08	16.986	1.60	0.60	0.025	0.96	0.02	0.06	LHS
315	15 Oct 08	16.940	1.60	1.00	0.025	1.60	0.04	0.09	RHS
316	15 Oct 08	16.490	1.90	0.80	0.025	1.52	0.04	0.09	RHS
317	15 Oct 08	16.480	2.20	0.80	0.025	1.76	0.04	0.10	RHS
318	15 Oct 08	16.470	1.20	0.90	0.025	1.08	0.03	0.06	RHS
319	15 Oct 08	16.440	3.40	0.90	0.025	3.06	0.08	0.18	RHS
320	15 Oct 08	16.440	1.10	0.60	0.025	0.66	0.02	0.04	RHS
321	15 Oct 08	16.438	1.20	0.90	0.025	1.08	0.03	0.06	RHS
322	15 Oct 08	16.437	0.80	0.70	0.025	0.56	0.01	0.03	RHS
323	15 Oct 08	16.436	2.10	0.80	0.025	1.68	0.04	0.10	RHS
324	15 Oct 08	16.430	1.20	0.80	0.025	0.96	0.02	0.06	RHS
325	15 Oct 08	16.420	1.00	0.80	0.025	0.80	0.02	0.05	RHS
326	15 Oct 08	16.418	1.40	0.80	0.025	1.12	0.03	0.06	RHS
327	15 Oct 08	16.412	2.00	0.80	0.025	1.60	0.04	0.09	RHS
328	15 Oct 08	16.410	1.00	1.10	0.025	1.10	0.03	0.06	RHS
329	15 Oct 08	16.410	2.80	0.60	0.025	1.68	0.04	0.10	RHS
330	15 Oct 08	16.400	3.30	0.80	0.025	2.64	0.07	0.15	RHS
CARRIED FORWARD :						3,485.82	104.65	242.78	

BROUGHT FORWARD:			-	-	-	3,485.82	104.65	242.78	
331	15 Oct 08	16.392	1.20	0.80	0.025	0.96	0.02	0.06	RHS
332	15 Oct 08	16.390	2.00	1.00	0.025	2.00	0.05	0.12	RHS
333	27 Oct 08	0.960	1.10	0.70	0.025	0.77	0.02	0.04	RHS
334	27 Oct 08	0.960	1.50	0.80	0.025	1.20	0.03	0.07	RHS
335	27 Oct 08	0.960	1.30	0.90	0.025	1.17	0.03	0.07	RHS
336	27 Oct 08	0.960	1.20	0.90	0.025	1.08	0.03	0.06	RHS
337	27 Oct 08	0.955	1.70	1.20	0.025	2.04	0.05	0.12	RHS
338	27 Oct 08	0.954	0.90	0.70	0.025	0.63	0.02	0.04	RHS
339	27 Oct 08	0.953	1.60	1.30	0.025	2.08	0.05	0.12	RHS
340	27 Oct 08	0.952	1.60	0.70	0.025	1.12	0.03	0.06	RHS
341	27 Oct 08	0.952	1.80	1.20	0.025	2.16	0.05	0.13	RHS
342	27 Oct 08	0.950	1.10	2.60	0.025	2.86	0.07	0.17	RHS
343	27 Oct 08	0.948	3.40	1.10	0.025	3.74	0.09	0.22	RHS
344	27 Oct 08	0.948	7.90	1.20	0.025	9.48	0.24	0.55	RHS
345	27 Oct 08	0.948	4.00	0.80	0.025	3.20	0.08	0.19	RHS
346	27 Oct 08	0.948	1.40	0.70	0.025	0.98	0.02	0.06	RHS
347	27 Oct 08	0.895	2.70	0.80	0.025	2.16	0.05	0.13	RHS
348	27 Oct 08	0.890	1.30	1.50	0.025	1.95	0.05	0.11	RHS
349	27 Oct 08	0.888	1.10	0.90	0.025	0.99	0.02	0.06	RHS
350	27 Oct 08	0.886	1.80	0.70	0.025	1.26	0.03	0.07	RHS
351	27 Oct 08	0.885	1.10	0.80	0.025	0.88	0.02	0.05	RHS
352	27 Oct 08	0.885	1.40	0.40	0.025	0.56	0.01	0.03	RHS
353	27 Oct 08	0.885	2.00	0.50	0.025	1.00	0.03	0.06	RHS
354	27 Oct 08	0.885	2.80	0.50	0.025	1.40	0.04	0.08	RHS
355	27 Oct 08	0.825	1.30	0.70	0.025	0.91	0.02	0.05	LHS
356	27 Oct 08	0.825	7.40	1.00	0.025	7.40	0.19	0.43	LHS
357	27 Oct 08	0.825	4.10	1.20	0.025	4.92	0.12	0.29	LHS
358	27 Oct 08	0.830	3.90	0.40	0.025	1.56	0.04	0.09	LHS
359	27 Oct 08	0.832	2.30	0.60	0.025	1.38	0.03	0.08	LHS
360	27 Oct 08	0.834	3.40	0.50	0.025	1.70	0.04	0.10	LHS
CARRIED FORWARD :						3,549.36	106.24	246.46	

BROUGHT FORWARD:			-	-	-	3,549.36	106.24	246.46	
361	27 Oct 08	0.834	3.10	0.60	0.025	1.86	0.05	0.11	LHS
362	27 Oct 08	0.840	2.40	0.90	0.025	2.16	0.05	0.13	LHS
363	27 Oct 08	0.883	0.90	0.90	0.025	0.81	0.02	0.05	LHS
364	27 Oct 08	0.885	0.90	0.80	0.025	0.72	0.02	0.04	LHS
365	27 Oct 08	0.885	1.30	1.40	0.025	1.82	0.05	0.11	LHS
366	27 Oct 08	0.885	0.50	1.30	0.025	0.65	0.02	0.04	LHS
367	27 Oct 08	0.885	1.30	0.60	0.025	0.78	0.02	0.05	LHS
368	27 Oct 08	0.885	1.40	1.20	0.025	1.68	0.04	0.10	LHS
369	27 Oct 08	0.885	0.80	0.80	0.025	0.64	0.02	0.04	LHS
370	27 Oct 08	0.885	1.70	1.20	0.025	2.04	0.05	0.12	LHS
371	27 Oct 08	0.885	4.30	1.20	0.025	5.16	0.13	0.30	LHS
372	27 Oct 08	0.885	1.50	0.80	0.025	1.20	0.03	0.07	LHS
373	27 Oct 08	0.910	2.20	1.00	0.025	2.20	0.06	0.13	LHS
374	27 Oct 08	0.910	0.70	1.40	0.025	0.98	0.02	0.06	LHS
375	27 Oct 08	0.940	1.10	0.80	0.025	0.88	0.02	0.05	LHS
376	27 Oct 08	0.950	4.30	0.90	0.025	3.87	0.10	0.22	LHS
377	27 Oct 08	0.970	2.00	0.80	0.025	1.60	0.04	0.09	LHS
378	27 Oct 08	0.993	0.70	0.60	0.025	0.42	0.01	0.02	LHS
379	27 Oct 08	0.997	1.10	0.70	0.025	0.77	0.02	0.04	LHS
380	27 Oct 08	1.000	0.90	1.10	0.025	0.99	0.02	0.06	LHS
381	27 Oct 08	1.000	0.90	1.00	0.050	0.90	0.05	0.10	LHS
382	27 Oct 08	14.512	2.40	0.80	0.025	1.92	0.05	0.11	RHS
383	27 Oct 08	14.450	5.30	0.80	0.025	4.24	0.11	0.25	RHS
384	27 Oct 08	14.445	1.20	0.90	0.025	1.08	0.03	0.06	RHS
385	27 Oct 08	14.430	1.00	0.90	0.025	0.90	0.02	0.05	RHS
386	27 Oct 08	14.429	2.60	0.80	0.025	2.08	0.05	0.12	RHS
387	27 Oct 08	14.425	1.70	0.90	0.025	1.53	0.04	0.09	RHS
388	27 Oct 08	14.425	1.80	0.70	0.025	1.26	0.03	0.07	RHS
389	27 Oct 08	14.420	1.00	0.90	0.025	0.90	0.02	0.05	RHS
390	27 Oct 08	14.415	1.00	0.80	0.025	0.80	0.02	0.05	RHS
TOTAL :						3,596.20	107.43	249.23	

BROUGHT FORWARD:			-	-	-	3,596.20	107.43	249.23	
391	27 Oct 08	14.413	1.80	0.70	0.025	1.26	0.03	0.07	RHS
392	27 Oct 08	14.410	1.10	0.70	0.025	0.77	0.02	0.04	RHS
393	27 Oct 08	14.400	1.00	0.80	0.025	0.80	0.02	0.05	RHS
394	27 Oct 08	14.390	1.40	1.00	0.025	1.40	0.04	0.08	RHS
395	27 Oct 08	14.350	0.90	0.80	0.025	0.72	0.02	0.04	RHS
396	27 Oct 08	14.345	4.20	0.80	0.025	3.36	0.08	0.19	RHS
397	27 Oct 08	14.340	1.40	0.90	0.025	1.26	0.03	0.07	RHS
398	27 Oct 08	14.338	1.00	1.00	0.025	1.00	0.03	0.06	RHS
399	27 Oct 08	14.336	1.20	0.90	0.025	1.08	0.03	0.06	RHS
400	27 Oct 08	14.335	0.90	0.80	0.025	0.72	0.02	0.04	RHS
401	27 Oct 08	14.328	0.80	0.70	0.025	0.56	0.01	0.03	RHS
402	28 Oct 08	13.330	5.80	0.80	0.025	4.64	0.12	0.27	RHS
403	28 Oct 08	13.325	3.30	0.70	0.025	2.31	0.06	0.13	RHS
404	28 Oct 08	13.324	0.90	0.80	0.025	0.72	0.02	0.04	RHS
405	28 Oct 08	13.290	0.60	0.70	0.025	0.42	0.01	0.02	RHS
406	28 Oct 08	13.280	0.90	1.40	0.025	1.26	0.03	0.07	RHS
407	28 Oct 08	13.240	0.70	0.80	0.025	0.56	0.01	0.03	RHS
408	28 Oct 08	13.240	0.70	0.70	0.025	0.49	0.01	0.03	RHS
409	28 Oct 08	13.235	1.00	0.80	0.025	0.80	0.02	0.05	RHS
410	28 Oct 08	13.118	3.00	0.70	0.025	2.10	0.05	0.12	RHS
411	28 Oct 08	13.118	0.80	1.20	0.025	0.96	0.02	0.06	RHS
412	28 Oct 08	13.118	3.90	0.80	0.025	3.12	0.08	0.18	RHS
413	28 Oct 08	13.107	1.00	0.70	0.025	0.70	0.02	0.04	RHS
414	28 Oct 08	13.097	3.20	0.90	0.025	2.88	0.07	0.17	RHS
415	28 Oct 08	13.090	0.90	0.80	0.025	0.72	0.02	0.04	RHS
416	28 Oct 08	13.084	0.60	0.70	0.025	0.42	0.01	0.02	RHS
417	28 Oct 08	13.082	1.70	1.00	0.025	1.70	0.04	0.10	RHS
418	28 Oct 08	13.082	0.90	0.60	0.025	0.54	0.01	0.03	RHS
419	28 Oct 08	13.040	1.70	0.90	0.025	1.53	0.04	0.09	RHS
420	28 Oct 08	13.006	2.10	0.70	0.025	1.47	0.04	0.09	RHS
CARRIED FORWARD :						3,636.47	108.44	251.57	

BROUGHT FORWARD:			-	-	-	3,636.47	108.44	251.57	
421	28 Oct 08	13.005	0.90	1.00	0.025	0.90	0.02	0.05	RHS
422	28 Oct 08	13.005	1.90	0.50	0.025	0.95	0.02	0.06	RHS
423	28 Oct 08	13.000	1.10	0.70	0.025	0.77	0.02	0.04	RHS
424	28 Oct 08	12.995	1.30	1.00	0.025	1.30	0.03	0.08	RHS
425	28 Oct 08	12.994	1.50	1.10	0.025	1.65	0.04	0.10	RHS
426	28 Oct 08	12.988	1.70	1.00	0.025	1.70	0.04	0.10	RHS
427	28 Oct 08	12.988	2.60	0.70	0.025	1.82	0.05	0.11	RHS
428	28 Oct 08	12.982	2.10	1.10	0.025	2.31	0.06	0.13	RHS
429	28 Oct 08	12.975	1.90	0.80	0.025	1.52	0.04	0.09	RHS
430	28 Oct 08	12.962	1.90	0.60	0.025	1.14	0.03	0.07	RHS
431	28 Oct 08	12.960	1.90	0.80	0.025	1.52	0.04	0.09	RHS
432	28 Oct 08	12.955	1.20	0.70	0.025	0.84	0.02	0.05	RHS
433	28 Oct 08	12.945	1.00	0.80	0.025	0.80	0.02	0.05	RHS
434	28 Oct 08	12.944	1.60	0.80	0.025	1.28	0.03	0.07	RHS
435	28 Oct 08	12.943	1.10	1.00	0.025	1.10	0.03	0.06	RHS
436	28 Oct 08	12.942	0.80	0.70	0.025	0.56	0.01	0.03	RHS
437	28 Oct 08	12.930	1.20	0.80	0.025	0.96	0.02	0.06	RHS
438	28 Oct 08	12.922	1.20	0.80	0.025	0.96	0.02	0.06	RHS
439	28 Oct 08	12.922	1.00	0.90	0.025	0.90	0.02	0.05	RHS
440	28 Oct 08	12.920	0.70	0.70	0.025	0.49	0.01	0.03	RHS
441	28 Oct 08	12.919	0.90	0.80	0.025	0.72	0.02	0.04	RHS
442	28 Oct 08	12.918	0.70	0.70	0.025	0.49	0.01	0.03	RHS
443	28 Oct 08	12.914	1.40	0.80	0.025	1.12	0.03	0.06	RHS
444	28 Oct 08	12.914	1.00	0.80	0.025	0.80	0.02	0.05	RHS
445	28 Oct 08	12.913	0.80	0.70	0.025	0.56	0.01	0.03	RHS
446	28 Oct 08	12.910	1.10	0.90	0.025	0.99	0.02	0.06	RHS
447	28 Oct 08	12.906	1.50	1.20	0.025	1.80	0.05	0.10	RHS
448	28 Oct 08	12.906	2.40	0.90	0.025	2.16	0.05	0.13	RHS
449	28 Oct 08	12.905	1.50	1.10	0.025	1.65	0.04	0.10	RHS
450	28 Oct 08	12.900	2.30	1.30	0.025	2.99	0.07	0.17	RHS
CARRIED FORWARD :						3,673.22	109.35	253.70	

BROUGHT FORWARD:			-	-	-	3,673.22	109.35	253.70	
451	28 Oct 08	12.898	2.40	0.90	0.025	2.16	0.05	0.13	RHS
452	28 Oct 08	12.898	1.60	0.80	0.025	1.28	0.03	0.07	RHS
453	28 Oct 08	12.890	2.10	0.90	0.025	1.89	0.05	0.11	RHS
454	28 Oct 08	12.882	1.00	1.00	0.025	1.00	0.03	0.06	RHS
455	28 Oct 08	12.882	2.60	1.00	0.025	2.60	0.07	0.15	RHS
456	28 Oct 08	12.882	1.10	0.50	0.025	0.55	0.01	0.03	RHS
457	28 Oct 08	12.875	1.20	0.90	0.025	1.08	0.03	0.06	RHS
458	28 Oct 08	12.874	1.40	0.70	0.025	0.98	0.02	0.06	RHS
459	28 Oct 08	12.874	1.20	0.80	0.025	0.96	0.02	0.06	RHS
460	28 Oct 08	12.867	0.80	0.80	0.025	0.64	0.02	0.04	RHS
461	28 Oct 08	12.720	0.60	0.60	0.025	0.36	0.01	0.02	RHS
462	28 Oct 08	12.719	0.90	0.90	0.025	0.81	0.02	0.05	RHS
463	28 Oct 08	12.717	2.10	1.20	0.025	2.52	0.06	0.15	RHS
464	28 Oct 08	12.714	1.00	0.80	0.025	0.80	0.02	0.05	RHS
465	28 Oct 08	12.708	1.80	1.10	0.025	1.98	0.05	0.11	RHS
466	28 Oct 08	12.708	1.30	0.70	0.025	0.91	0.02	0.05	RHS
467	28 Oct 08	12.708	1.50	0.80	0.025	1.20	0.03	0.07	RHS
468	28 Oct 08	12.707	1.20	0.80	0.025	0.96	0.02	0.06	RHS
469	28 Oct 08	12.706	0.90	0.80	0.025	0.72	0.02	0.04	RHS
470	28 Oct 08	12.703	1.60	0.80	0.025	1.28	0.03	0.07	RHS
471	28 Oct 08	12.700	1.80	0.90	0.025	1.62	0.04	0.09	RHS
472	28 Oct 08	12.700	1.00	0.70	0.025	0.70	0.02	0.04	RHS
473	28 Oct 08	12.700	2.60	0.70	0.025	1.82	0.05	0.11	RHS
474	28 Oct 08	12.699	0.90	0.70	0.025	0.63	0.02	0.04	RHS
475	28 Oct 08	12.699	1.00	0.90	0.025	0.90	0.02	0.05	RHS
476	28 Oct 08	12.698	1.20	1.00	0.025	1.20	0.03	0.07	RHS
477	28 Oct 08	12.697	1.60	0.50	0.025	0.80	0.02	0.05	RHS
478	28 Oct 08	12.697	1.20	1.10	0.025	1.32	0.03	0.08	RHS
479	28 Oct 08	12.697	2.00	0.80	0.025	1.60	0.04	0.09	RHS
480	28 Oct 08	12.696	1.30	0.90	0.025	1.17	0.03	0.07	RHS
CARRIED FORWARD :						3,709.66	110.27	255.81	

BROUGHT FORWARD:			-	-	-	3,709.66	110.27	255.81	
481	28 Oct 08	12.696	0.90	1.00	0.025	0.90	0.02	0.05	RHS
482	28 Oct 08	12.695	1.00	1.00	0.025	1.00	0.03	0.06	RHS
483	28 Oct 08	12.695	4.60	1.00	0.025	4.60	0.12	0.27	RHS
484	28 Oct 08	12.695	2.30	1.00	0.025	2.30	0.06	0.13	RHS
485	28 Oct 08	12.693	1.40	1.00	0.025	1.40	0.04	0.08	RHS
486	28 Oct 08	12.693	1.30	0.70	0.025	0.91	0.02	0.05	RHS
487	28 Oct 08	12.692	2.40	0.80	0.025	1.92	0.05	0.11	RHS
488	28 Oct 08	12.692	2.10	0.90	0.025	1.89	0.05	0.11	RHS
489	28 Oct 08	12.690	0.60	0.60	0.025	0.36	0.01	0.02	RHS
490	28 Oct 08	12.690	2.50	0.80	0.025	2.00	0.05	0.12	RHS
491	28 Oct 08	12.690	1.10	0.80	0.025	0.88	0.02	0.05	RHS
492	28 Oct 08	12.687	2.30	0.80	0.025	1.84	0.05	0.11	RHS
493	28 Oct 08	12.685	1.70	1.00	0.025	1.70	0.04	0.10	RHS
494	28 Oct 08	12.680	1.40	1.10	0.025	1.54	0.04	0.09	RHS
495	28 Oct 08	12.679	1.20	0.90	0.025	1.08	0.03	0.06	RHS
496	28 Oct 08	12.676	0.70	1.20	0.025	0.84	0.02	0.05	RHS
497	28 Oct 08	12.676	0.70	0.70	0.025	0.49	0.01	0.03	RHS
498	28 Oct 08	12.675	1.10	0.60	0.025	0.66	0.02	0.04	RHS
499	28 Oct 08	12.674	3.00	0.90	0.025	2.70	0.07	0.16	RHS
500	28 Oct 08	12.674	0.80	0.80	0.025	0.64	0.02	0.04	RHS
501	28 Oct 08	12.670	0.80	0.80	0.025	0.64	0.02	0.04	RHS
502	28 Oct 08	12.670	1.10	1.00	0.025	1.10	0.03	0.06	RHS
503	29 Oct 08	14.290	3.40	1.70	0.050	5.78	0.29	0.67	RHS
504	29 Oct 08	14.290	2.30	1.20	0.050	2.76	0.14	0.32	RHS
505	29 Oct 08	14.515	2.10	1.30	0.025	2.73	0.07	0.16	LHS
TOTAL :						3,752.32	111.55	258.78	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	886.52	32.07	74.39	
1	06 Oct 08	5.240	0.60	4.00	0.025	2.40	0.06	0.14	RHS
2	06 Oct 08	1.342	1.30	0.70	0.075	0.91	0.07	0.16	RHS
3	06 Oct 08	1.342	1.90	1.20	0.075	2.28	0.17	0.40	RHS
4	06 Oct 08	1.341	3.20	0.80	0.050	2.56	0.13	0.30	RHS
5	06 Oct 08	1.340	1.20	0.90	0.050	1.08	0.05	0.13	RHS
6	08 Oct 08	10.780	2.80	0.70	0.025	1.96	0.05	0.11	RHS
7	09 Oct 08	8.040	1.10	1.20	0.075	1.32	0.10	0.23	RHS
8	09 Oct 08	8.040	0.70	0.80	0.075	0.56	0.04	0.10	RHS
9	19 Oct 08	5.210	0.80	1.90	0.025	1.52	0.04	0.09	LHS
10	19 Oct 08	5.210	0.80	1.60	0.025	1.28	0.03	0.07	LHS
11	19 Oct 08	5.210	0.90	1.80	0.025	1.62	0.04	0.09	LHS
12	19 Oct 08	5.540	1.20	1.20	0.025	1.44	0.04	0.08	LHS
13	19 Oct 08	5.543	1.20	1.50	0.025	1.80	0.05	0.10	LHS
14	19 Oct 08	5.545	1.00	0.90	0.025	0.90	0.02	0.05	LHS
15	19 Oct 08	5.546	1.50	1.20	0.025	1.80	0.05	0.10	LHS
16	19 Oct 08	5.548	1.10	0.90	0.025	0.99	0.02	0.06	LHS
17	19 Oct 08	5.550	2.70	1.20	0.025	3.24	0.08	0.19	LHS
18	19 Oct 08	5.550	2.80	0.80	0.025	2.24	0.06	0.13	LHS
19	19 Oct 08	5.555	1.40	1.10	0.025	1.54	0.04	0.09	LHS
20	19 Oct 08	5.555	1.40	1.40	0.025	1.96	0.05	0.11	LHS
21	19 Oct 08	5.570	1.30	1.20	0.025	1.56	0.04	0.09	LHS
22	19 Oct 08	5.580	1.20	1.20	0.025	1.44	0.04	0.08	LHS
23	19 Oct 08	5.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
24	19 Oct 08	5.610	1.40	0.90	0.025	1.26	0.03	0.07	LHS
25	19 Oct 08	5.612	2.70	1.10	0.025	2.97	0.07	0.17	LHS
26	19 Oct 08	5.620	1.20	0.80	0.025	0.96	0.02	0.06	LHS
27	19 Oct 08	5.621	1.70	0.90	0.025	1.53	0.04	0.09	LHS
28	19 Oct 08	5.623	2.30	0.90	0.025	2.07	0.05	0.12	LHS
29	19 Oct 08	5.633	0.90	1.00	0.025	0.90	0.02	0.05	LHS
30	19 Oct 08	5.635	1.00	1.00	0.025	1.00	0.03	0.06	LHS
CARRIED FORWARD :						934.81	33.62	77.99	

BROUGHT FORWARD:			-	-	-	934.81	33.62	77.99	
31	19 Oct 08	5.638	0.80	1.00	0.025	0.80	0.02	0.05	LHS
32	19 Oct 08	5.682	1.60	0.90	0.025	1.44	0.04	0.08	LHS
33	19 Oct 08	5.684	1.60	1.20	0.025	1.92	0.05	0.11	LHS
34	19 Oct 08	5.686	1.20	1.30	0.025	1.56	0.04	0.09	LHS
35	19 Oct 08	5.686	1.00	0.70	0.025	0.70	0.02	0.04	LHS
36	19 Oct 08	5.698	1.00	0.70	0.025	0.70	0.02	0.04	LHS
37	19 Oct 08	5.720	1.60	0.60	0.025	0.96	0.02	0.06	LHS
38	19 Oct 08	5.721	1.40	0.60	0.025	0.84	0.02	0.05	LHS
39	19 Oct 08	5.722	1.20	0.80	0.025	0.96	0.02	0.06	LHS
40	19 Oct 08	5.723	0.70	0.70	0.025	0.49	0.01	0.03	LHS
41	19 Oct 08	5.724	1.00	0.70	0.025	0.70	0.02	0.04	LHS
42	19 Oct 08	5.730	0.90	0.70	0.025	0.63	0.02	0.04	LHS
43	19 Oct 08	5.730	0.80	1.10	0.025	0.88	0.02	0.05	LHS
44	19 Oct 08	5.733	0.70	0.70	0.025	0.49	0.01	0.03	LHS
45	19 Oct 08	5.738	1.60	1.10	0.025	1.76	0.04	0.10	LHS
46	19 Oct 08	5.738	1.10	0.60	0.025	0.66	0.02	0.04	LHS
47	19 Oct 08	5.738	0.90	0.60	0.025	0.54	0.01	0.03	LHS
48	19 Oct 08	5.739	1.00	0.80	0.025	0.80	0.02	0.05	LHS
49	19 Oct 08	5.740	1.00	0.70	0.025	0.70	0.02	0.04	LHS
50	19 Oct 08	8.040	2.30	0.90	0.075	2.07	0.16	0.36	LHS
51	19 Oct 08	8.040	1.20	0.80	0.075	0.96	0.07	0.17	LHS
52	19 Oct 08	8.040	1.00	0.90	0.075	0.90	0.07	0.16	LHS
53	30 Oct 08	5.610	1.10	1.00	0.050	1.10	0.06	0.13	LHS
54	30 Oct 08	5.613	1.60	0.90	0.025	1.44	0.04	0.08	LHS
55	30 Oct 08	5.620	1.20	1.00	0.050	1.20	0.06	0.14	LHS
56	30 Oct 08	5.620	1.20	0.50	0.050	0.60	0.03	0.07	LHS
57	30 Oct 08	5.625	1.30	1.30	0.025	1.69	0.04	0.10	LHS
58	30 Oct 08	5.635	1.00	0.80	0.025	0.80	0.02	0.05	LHS
59	30 Oct 08	6.614	0.90	1.00	0.075	0.90	0.07	0.16	RHS
60	30 Oct 08	6.614	0.80	1.10	0.075	0.88	0.07	0.15	RHS
CARRIED FORWARD :						964.88	34.73	80.56	

BROUGHT FORWARD:			-	-	-	964.88	34.73	80.56	
61	30 Oct 08	5.680	1.20	1.10	0.050	1.32	0.07	0.15	RHS
62	30 Oct 08	5.650	1.20	1.00	0.050	1.20	0.06	0.14	RHS
63	31 Oct 08	8.040	3.10	3.20	0.025	9.92	0.25	0.58	RHS
64	31 Oct 08	6.110	1.30	1.50	0.025	1.95	0.05	0.11	RHS
65	31 Oct 08	6.110	2.20	1.80	0.025	3.96	0.10	0.23	RHS
66	31 Oct 08	6.110	3.60	1.70	0.025	6.12	0.15	0.35	RHS
67	31 Oct 08	6.100	4.90	1.00	0.025	4.90	0.12	0.28	RHS
68	31 Oct 08	5.670	1.00	1.10	0.025	1.10	0.03	0.06	RHS
69	31 Oct 08	5.669	1.40	1.00	0.025	1.40	0.04	0.08	RHS
70	31 Oct 08	5.660	3.20	1.10	0.025	3.52	0.09	0.20	RHS
71	31 Oct 08	5.655	0.80	1.00	0.025	0.80	0.02	0.05	RHS
72	31 Oct 08	5.653	1.30	0.80	0.025	1.04	0.03	0.06	RHS
73	31 Oct 08	5.643	1.90	1.10	0.025	2.09	0.05	0.12	RHS
74	31 Oct 08	5.560	1.70	1.60	0.025	2.72	0.07	0.16	RHS
75	31 Oct 08	5.549	1.60	1.10	0.025	1.76	0.04	0.10	RHS
76	31 Oct 08	5.542	1.40	1.20	0.025	1.68	0.04	0.10	RHS
77	31 Oct 08	5.540	2.00	1.20	0.025	2.40	0.06	0.14	RHS
78	31 Oct 08	5.535	1.40	1.30	0.025	1.82	0.05	0.11	RHS
79	31 Oct 08	5.525	1.70	0.80	0.025	1.36	0.03	0.08	RHS
80	31 Oct 08	5.520	1.30	1.30	0.025	1.69	0.04	0.10	RHS
81	31 Oct 08	5.520	1.50	1.20	0.025	1.80	0.05	0.10	RHS
TOTAL :						1,019.43	36.16	83.87	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,291.96	42.07	97.60	
1	20 Oct 08	35.922	1.40	0.70	0.025	0.98	0.02	0.06	RHS
2	20 Oct 08	35.920	3.50	0.70	0.025	2.45	0.06	0.14	RHS
3	20 Oct 08	35.912	3.40	0.80	0.025	2.72	0.07	0.16	RHS
4	20 Oct 08	35.908	3.30	0.80	0.025	2.64	0.07	0.15	RHS
5	20 Oct 08	35.907	2.50	0.70	0.025	1.75	0.04	0.10	RHS
6	20 Oct 08	35.901	1.10	0.80	0.025	0.88	0.02	0.05	RHS
7	20 Oct 08	35.900	1.50	0.70	0.025	1.05	0.03	0.06	RHS
8	20 Oct 08	35.900	1.00	0.70	0.025	0.70	0.02	0.04	RHS
9	20 Oct 08	35.897	1.50	0.70	0.025	1.05	0.03	0.06	RHS
10	20 Oct 08	35.890	1.60	0.80	0.025	1.28	0.03	0.07	RHS
11	20 Oct 08	35.887	1.50	0.60	0.025	0.90	0.02	0.05	RHS
12	20 Oct 08	35.887	2.00	0.80	0.025	1.60	0.04	0.09	RHS
13	20 Oct 08	35.885	3.10	0.80	0.025	2.48	0.06	0.14	RHS
14	20 Oct 08	35.880	2.90	0.70	0.025	2.03	0.05	0.12	RHS
15	20 Oct 08	35.880	1.00	0.50	0.025	0.50	0.01	0.03	RHS
16	20 Oct 08	35.878	0.70	0.70	0.025	0.49	0.01	0.03	RHS
17	20 Oct 08	35.870	3.20	0.80	0.025	2.56	0.06	0.15	RHS
18	20 Oct 08	35.830	2.80	1.20	0.050	3.36	0.17	0.39	RHS
19	20 Oct 08	35.830	1.90	0.70	0.050	1.33	0.07	0.15	RHS
20	25 Oct 08	34.300	1.60	1.20	0.025	1.92	0.05	0.11	LHS
21	25 Oct 08	34.300	1.40	1.30	0.025	1.82	0.05	0.11	LHS
22	25 Oct 08	34.300	1.80	0.90	0.025	1.62	0.04	0.09	LHS
TOTAL :						1,328.07	43.09	99.97	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,426.76	168.25	390.35	
1	03 Oct 08	9.290	1.70	1.00	0.050	1.70	0.09	0.20	LHS
2	03 Oct 08	9.290	2.30	1.60	0.050	3.68	0.18	0.43	LHS
3	03 Oct 08	9.290	2.10	1.40	0.050	2.94	0.15	0.34	LHS
4	03 Oct 08	35.096	2.60	0.80	0.025	2.08	0.05	0.12	LHS
5	03 Oct 08	35.106	3.20	1.20	0.025	3.84	0.10	0.22	LHS
6	03 Oct 08	35.108	4.80	1.00	0.025	4.80	0.12	0.28	LHS
7	03 Oct 08	35.112	1.80	1.00	0.025	1.80	0.05	0.10	LHS
8	03 Oct 08	16.830	1.80	1.50	0.075	2.70	0.20	0.47	LHS
9	03 Oct 08	35.113	5.50	0.60	0.025	3.30	0.08	0.19	LHS
10	03 Oct 08	35.113	1.20	0.50	0.025	0.60	0.02	0.03	LHS
11	03 Oct 08	35.113	2.60	0.80	0.025	2.08	0.05	0.12	LHS
12	03 Oct 08	35.120	0.90	0.60	0.025	0.54	0.01	0.03	LHS
13	03 Oct 08	35.160	2.20	0.80	0.025	1.76	0.04	0.10	LHS
14	03 Oct 08	35.161	4.70	0.90	0.025	4.23	0.11	0.25	LHS
15	03 Oct 08	35.161	0.90	0.60	0.025	0.54	0.01	0.03	LHS
16	03 Oct 08	34.696	3.70	1.10	0.025	4.07	0.10	0.24	RHS
17	03 Oct 08	34.690	1.40	0.90	0.025	1.26	0.03	0.07	RHS
18	03 Oct 08	34.688	1.30	0.90	0.025	1.17	0.03	0.07	RHS
19	03 Oct 08	34.650	1.50	0.80	0.025	1.20	0.03	0.07	RHS
20	03 Oct 08	34.645	1.30	0.90	0.025	1.17	0.03	0.07	RHS
21	03 Oct 08	34.643	1.00	1.10	0.025	1.10	0.03	0.06	RHS
22	03 Oct 08	34.640	4.10	1.10	0.025	4.51	0.11	0.26	RHS
23	03 Oct 08	34.620	1.80	1.10	0.025	1.98	0.05	0.11	RHS
24	03 Oct 08	34.610	1.00	0.90	0.025	0.90	0.02	0.05	RHS
25	03 Oct 08	34.608	1.60	1.20	0.025	1.92	0.05	0.11	RHS
26	03 Oct 08	34.608	0.70	0.60	0.025	0.42	0.01	0.02	RHS
27	03 Oct 08	34.590	2.30	0.70	0.025	1.61	0.04	0.09	RHS
28	03 Oct 08	34.580	2.10	0.60	0.025	1.26	0.03	0.07	RHS
29	04 Oct 08	4.990	2.70	1.60	0.075	4.32	0.32	0.75	LHS
30	04 Oct 08	11.350	1.20	0.80	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						4,491.20	170.42	395.38	

BROUGHT FORWARD:			-	-	-	4,491.20	170.42	395.38	
31	04 Oct 08	11.370	0.90	0.80	0.025	0.72	0.02	0.04	LHS
32	04 Oct 08	11.370	1.30	1.20	0.025	1.56	0.04	0.09	LHS
33	04 Oct 08	11.370	1.80	0.90	0.025	1.62	0.04	0.09	LHS
34	04 Oct 08	11.375	2.70	0.70	0.025	1.89	0.05	0.11	LHS
35	04 Oct 08	11.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
36	04 Oct 08	11.386	1.60	1.10	0.025	1.76	0.04	0.10	LHS
37	04 Oct 08	11.387	1.60	0.90	0.025	1.44	0.04	0.08	LHS
38	04 Oct 08	11.390	1.30	0.80	0.025	1.04	0.03	0.06	LHS
39	04 Oct 08	11.391	1.30	1.00	0.025	1.30	0.03	0.08	LHS
40	04 Oct 08	11.395	1.10	0.80	0.025	1.04	0.03	0.06	LHS
41	04 Oct 08	11.396	1.50	0.90	0.025	0.99	0.02	0.06	LHS
42	04 Oct 08	11.396	1.70	0.70	0.025	1.05	0.03	0.06	LHS
43	04 Oct 08	11.396	0.90	1.10	0.025	1.87	0.05	0.11	LHS
44	04 Oct 08	11.396	1.80	0.80	0.025	0.72	0.02	0.04	LHS
45	04 Oct 08	11.410	2.10	1.10	0.025	1.98	0.05	0.11	LHS
46	04 Oct 08	11.413	0.80	1.40	0.025	2.94	0.07	0.17	LHS
47	04 Oct 08	16.070	1.10	1.20	0.050	0.96	0.05	0.11	RHS
48	04 Oct 08	16.070	3.00	1.50	0.050	1.65	0.08	0.19	RHS
49	04 Oct 08	39.605	2.60	1.00	0.025	3.00	0.08	0.17	LHS
50	04 Oct 08	39.608	1.10	0.70	0.025	1.82	0.05	0.11	LHS
51	04 Oct 08	39.610	1.60	0.90	0.025	0.99	0.02	0.06	LHS
52	04 Oct 08	39.615	4.30	1.10	0.025	1.76	0.04	0.10	LHS
53	04 Oct 08	39.617	1.20	0.80	0.025	3.44	0.09	0.20	LHS
54	04 Oct 08	39.680	0.80	1.10	0.075	1.32	0.10	0.23	LHS
55	04 Oct 08	39.680	1.70	0.80	0.075	0.64	0.05	0.11	LHS
56	04 Oct 08	39.690	1.40	1.30	0.075	2.21	0.17	0.38	LHS
57	04 Oct 08	39.690	3.10	1.00	0.025	1.40	0.04	0.08	LHS
58	04 Oct 08	39.690	5.00	1.00	0.025	3.10	0.08	0.18	LHS
59	04 Oct 08	39.695	3.00	1.10	0.025	5.50	0.14	0.32	LHS
60	04 Oct 08	39.705	2.70	1.00	0.025	3.00	0.08	0.17	LHS
CARRIED FORWARD :						4,545.11	172.04	399.15	

BROUGHT FORWARD:			-	-	-	4,545.11	172.04	399.15	
61	04 Oct 08	39.705	3.90	0.90	0.025	3.51	0.09	0.20	LHS
62	04 Oct 08	39.707	3.10	1.00	0.025	3.10	0.08	0.18	LHS
63	05 Oct 08	38.495	1.10	0.80	0.025	0.88	0.02	0.05	LHS
64	05 Oct 08	38.497	3.10	0.80	0.025	2.48	0.06	0.14	LHS
65	05 Oct 08	41.000	5.60	1.10	0.025	6.16	0.15	0.36	LHS
66	05 Oct 08	41.004	3.20	1.00	0.025	3.20	0.08	0.19	LHS
67	05 Oct 08	41.007	5.20	0.70	0.025	3.64	0.09	0.21	LHS
68	05 Oct 08	41.007	3.10	1.00	0.025	3.10	0.08	0.18	LHS
69	05 Oct 08	41.060	9.00	1.30	0.025	11.70	0.29	0.68	LHS
70	05 Oct 08	41.070	1.00	0.80	0.025	0.80	0.02	0.05	LHS
71	05 Oct 08	41.080	5.70	1.20	0.025	6.84	0.17	0.40	LHS
72	05 Oct 08	41.086	1.10	1.00	0.025	1.10	0.03	0.06	LHS
73	05 Oct 08	41.105	2.50	1.10	0.025	2.75	0.07	0.16	LHS
74	05 Oct 08	41.107	2.10	1.10	0.025	2.31	0.06	0.13	LHS
75	05 Oct 08	41.110	3.40	1.10	0.025	3.74	0.09	0.22	LHS
76	05 Oct 08	41.110	2.50	0.90	0.025	2.25	0.06	0.13	LHS
77	05 Oct 08	41.140	1.00	0.90	0.025	0.90	0.02	0.05	LHS
78	05 Oct 08	41.142	1.00	0.80	0.025	0.80	0.02	0.05	LHS
79	05 Oct 08	41.142	3.20	0.90	0.025	2.88	0.07	0.17	LHS
80	05 Oct 08	41.147	1.10	0.90	0.025	0.99	0.02	0.06	LHS
81	05 Oct 08	41.160	1.40	1.00	0.025	1.40	0.04	0.08	LHS
82	05 Oct 08	41.170	2.70	1.00	0.025	2.70	0.07	0.16	LHS
83	05 Oct 08	41.175	4.20	1.10	0.025	4.62	0.12	0.27	LHS
84	16 Oct 08	41.900	1.60	0.80	0.025	1.28	0.03	0.07	LHS
85	16 Oct 08	41.900	3.70	1.20	0.025	4.44	0.11	0.26	LHS
86	16 Oct 08	41.910	1.50	0.90	0.025	1.35	0.03	0.08	LHS
87	16 Oct 08	41.920	1.20	0.80	0.025	0.96	0.02	0.06	LHS
88	16 Oct 08	41.921	3.10	1.00	0.025	3.10	0.08	0.18	LHS
89	16 Oct 08	41.930	1.60	0.80	0.025	1.28	0.03	0.07	LHS
90	16 Oct 08	41.938	1.50	0.80	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						4,630.57	174.18	404.10	

BROUGHT FORWARD:			-	-	-	4,630.57	174.18	404.10	
91	16 Oct 08	41.960	0.60	1.10	0.025	0.66	0.02	0.04	LHS
92	16 Oct 08	41.961	6.30	1.10	0.025	6.93	0.17	0.40	LHS
93	16 Oct 08	41.961	3.10	1.30	0.025	4.03	0.10	0.23	LHS
94	16 Oct 08	41.961	1.30	0.90	0.025	1.17	0.03	0.07	LHS
95	16 Oct 08	41.961	3.90	0.90	0.025	3.51	0.09	0.20	LHS
96	16 Oct 08	41.980	2.60	1.00	0.025	2.60	0.07	0.15	LHS
97	16 Oct 08	41.981	3.00	1.10	0.025	3.30	0.08	0.19	LHS
98	16 Oct 08	41.985	0.90	0.70	0.025	0.63	0.02	0.04	LHS
99	16 Oct 08	41.990	1.20	0.70	0.025	0.84	0.02	0.05	LHS
100	16 Oct 08	41.990	2.40	0.90	0.025	2.16	0.05	0.13	LHS
101	16 Oct 08	41.990	2.40	1.00	0.025	2.40	0.06	0.14	LHS
102	16 Oct 08	41.998	0.90	0.90	0.025	0.81	0.02	0.05	LHS
103	16 Oct 08	42.000	2.70	1.00	0.025	2.70	0.07	0.16	LHS
104	16 Oct 08	42.002	4.60	0.70	0.025	3.22	0.08	0.19	LHS
105	16 Oct 08	42.002	1.20	1.00	0.025	1.20	0.03	0.07	LHS
106	16 Oct 08	42.002	1.70	0.90	0.025	1.53	0.04	0.09	LHS
107	16 Oct 08	42.010	0.90	0.70	0.025	0.63	0.02	0.04	LHS
108	16 Oct 08	42.020	1.00	0.70	0.025	0.70	0.02	0.04	LHS
109	16 Oct 08	42.022	1.00	0.80	0.025	0.80	0.02	0.05	LHS
110	16 Oct 08	42.027	0.80	0.80	0.025	0.64	0.02	0.04	LHS
111	16 Oct 08	42.030	4.80	0.90	0.025	4.32	0.11	0.25	LHS
112	16 Oct 08	42.030	0.90	0.70	0.025	0.63	0.02	0.04	LHS
113	16 Oct 08	42.030	1.20	1.20	0.025	1.44	0.04	0.08	LHS
114	16 Oct 08	42.030	2.60	0.70	0.025	1.82	0.05	0.11	LHS
115	16 Oct 08	42.038	4.70	1.00	0.025	4.70	0.12	0.27	LHS
116	16 Oct 08	42.038	6.00	1.00	0.025	6.00	0.15	0.35	LHS
117	17 Oct 08	42.040	2.70	0.80	0.025	2.16	0.05	0.13	LHS
118	17 Oct 08	42.045	1.20	1.00	0.025	1.20	0.03	0.07	LHS
119	17 Oct 08	42.046	1.20	0.90	0.025	1.08	0.03	0.06	LHS
120	17 Oct 08	42.060	3.20	1.00	0.025	3.20	0.08	0.19	LHS
CARRIED FORWARD :						4,697.58	175.85	407.99	

BROUGHT FORWARD:			-	-	-	4,697.58	175.85	407.99	
121	17 Oct 08	42.060	1.40	1.20	0.025	1.68	0.04	0.10	LHS
122	17 Oct 08	32.010	1.60	1.20	0.025	1.92	0.05	0.11	RHS
123	17 Oct 08	32.010	1.10	0.70	0.025	0.77	0.02	0.04	RHS
124	17 Oct 08	32.000	2.60	1.20	0.025	3.12	0.08	0.18	RHS
125	17 Oct 08	31.993	4.50	1.10	0.025	4.95	0.12	0.29	RHS
126	17 Oct 08	31.990	0.90	0.90	0.025	0.81	0.02	0.05	RHS
127	17 Oct 08	31.985	7.60	0.90	0.025	6.84	0.17	0.40	RHS
128	17 Oct 08	31.985	3.00	0.80	0.025	2.40	0.06	0.14	RHS
129	17 Oct 08	31.980	1.10	0.80	0.025	0.88	0.02	0.05	RHS
130	17 Oct 08	31.978	1.20	0.80	0.025	0.96	0.02	0.06	RHS
131	17 Oct 08	31.977	1.20	0.80	0.025	0.96	0.02	0.06	RHS
132	17 Oct 08	31.965	1.30	0.70	0.025	0.91	0.02	0.05	RHS
133	17 Oct 08	31.940	1.90	0.90	0.025	1.71	0.04	0.10	RHS
134	17 Oct 08	31.930	2.30	1.00	0.025	2.30	0.06	0.13	RHS
135	17 Oct 08	31.925	1.70	0.80	0.025	1.36	0.03	0.08	RHS
136	17 Oct 08	31.925	2.10	1.00	0.025	2.10	0.05	0.12	RHS
137	17 Oct 08	31.920	1.40	0.90	0.025	1.26	0.03	0.07	RHS
138	17 Oct 08	31.220	1.80	1.00	0.025	1.80	0.05	0.10	RHS
139	17 Oct 08	31.185	1.90	1.10	0.025	2.09	0.05	0.12	RHS
140	17 Oct 08	31.185	1.60	0.70	0.025	1.12	0.03	0.06	RHS
141	17 Oct 08	6.530	1.30	1.00	0.075	1.30	0.10	0.23	RHS
142	17 Oct 08	6.530	1.90	1.60	0.075	3.04	0.23	0.53	RHS
143	18 Oct 08	9.093	0.80	1.00	0.025	0.80	0.02	0.05	LHS
144	18 Oct 08	9.093	2.80	1.80	0.025	5.04	0.13	0.29	LHS
145	18 Oct 08	9.308	1.50	1.20	0.050	1.80	0.09	0.21	LHS
146	18 Oct 08	9.310	2.00	1.30	0.050	2.60	0.13	0.30	LHS
147	18 Oct 08	9.310	1.00	0.80	0.050	0.80	0.04	0.09	LHS
148	18 Oct 08	9.310	1.10	1.30	0.050	1.43	0.07	0.17	LHS
149	18 Oct 08	40.450	0.90	1.70	0.025	1.53	0.04	0.09	LHS
150	18 Oct 08	40.455	1.10	1.10	0.025	1.21	0.03	0.07	LHS
CARRIED FORWARD :						4,757.07	177.72	412.33	

BROUGHT FORWARD:			-	-	-	4,757.07	177.72	412.33	
151	18 Oct 08	40.460	1.10	1.00	0.025	1.10	0.03	0.06	LHS
152	18 Oct 08	40.461	1.50	0.60	0.025	0.90	0.02	0.05	LHS
153	18 Oct 08	40.470	0.90	0.60	0.025	0.54	0.01	0.03	LHS
154	18 Oct 08	40.480	2.80	0.90	0.025	2.52	0.06	0.15	LHS
155	18 Oct 08	40.508	1.90	0.90	0.025	1.71	0.04	0.10	LHS
156	18 Oct 08	40.508	0.90	0.80	0.025	0.72	0.02	0.04	LHS
157	18 Oct 08	40.510	0.80	0.80	0.025	0.64	0.02	0.04	LHS
158	18 Oct 08	40.511	1.40	0.90	0.025	1.26	0.03	0.07	LHS
159	18 Oct 08	42.490	0.90	1.10	0.075	0.99	0.07	0.17	LHS
160	18 Oct 08	40.540	1.20	0.90	0.075	1.08	0.08	0.19	RHS
161	18 Oct 08	40.486	0.90	0.70	0.025	0.63	0.02	0.04	RHS
162	18 Oct 08	40.484	0.80	0.70	0.025	0.56	0.01	0.03	RHS
163	18 Oct 08	40.483	0.60	0.80	0.025	0.48	0.01	0.03	RHS
164	21 Oct 08	12.250	1.50	1.00	0.075	1.50	0.11	0.26	LHS
165	21 Oct 08	12.290	1.50	1.10	0.025	1.65	0.04	0.10	LHS
166	21 Oct 08	12.291	1.30	0.90	0.025	1.17	0.03	0.07	LHS
167	21 Oct 08	19.990	1.40	1.10	0.025	1.54	0.04	0.09	LHS
168	21 Oct 08	19.990	4.10	1.10	0.025	4.51	0.11	0.26	LHS
169	21 Oct 08	19.990	0.90	0.80	0.025	0.72	0.02	0.04	LHS
170	21 Oct 08	20.020	3.20	1.10	0.025	3.52	0.09	0.20	LHS
171	21 Oct 08	20.030	0.70	0.70	0.025	0.49	0.01	0.03	LHS
172	21 Oct 08	20.032	2.60	0.60	0.025	1.56	0.04	0.09	LHS
173	21 Oct 08	20.050	1.80	1.00	0.025	1.80	0.05	0.10	LHS
174	21 Oct 08	22.590	1.70	0.80	0.025	1.36	0.03	0.08	LHS
175	21 Oct 08	22.590	0.80	1.20	0.025	0.96	0.02	0.06	LHS
176	21 Oct 08	22.590	1.50	0.90	0.025	1.35	0.03	0.08	LHS
177	21 Oct 08	22.596	1.20	1.00	0.025	1.20	0.03	0.07	LHS
178	21 Oct 08	22.596	3.10	0.60	0.025	1.86	0.05	0.11	LHS
179	21 Oct 08	22.596	1.30	1.00	0.025	1.30	0.03	0.08	LHS
180	21 Oct 08	21.750	1.30	1.20	0.025	1.56	0.04	0.09	RHS
CARRIED FORWARD :						4,798.25	178.93	415.13	

BROUGHT FORWARD:			-	-	-	4,798.25	178.93	415.13	
181	21 Oct 08	21.750	1.30	0.60	0.025	0.78	0.02	0.05	RHS
182	21 Oct 08	21.740	2.50	0.70	0.025	1.75	0.04	0.10	RHS
183	21 Oct 08	21.740	1.50	0.90	0.025	1.35	0.03	0.08	RHS
184	21 Oct 08	21.736	3.70	1.00	0.025	3.70	0.09	0.21	RHS
185	21 Oct 08	21.730	2.50	0.70	0.025	1.75	0.04	0.10	RHS
186	21 Oct 08	21.728	1.00	1.50	0.025	1.50	0.04	0.09	RHS
187	21 Oct 08	21.727	3.40	0.80	0.025	2.72	0.07	0.16	RHS
188	21 Oct 08	21.726	1.40	0.80	0.025	1.12	0.03	0.06	RHS
189	21 Oct 08	21.726	1.30	1.60	0.025	2.08	0.05	0.12	RHS
190	21 Oct 08	21.720	2.40	0.60	0.025	1.44	0.04	0.08	RHS
191	21 Oct 08	21.719	1.80	0.80	0.025	1.44	0.04	0.08	RHS
192	21 Oct 08	21.718	1.80	0.60	0.025	1.08	0.03	0.06	RHS
193	21 Oct 08	21.716	0.90	0.80	0.025	0.72	0.02	0.04	RHS
194	21 Oct 08	21.712	1.50	0.70	0.025	1.05	0.03	0.06	RHS
195	21 Oct 08	21.710	1.90	0.80	0.025	1.52	0.04	0.09	RHS
196	21 Oct 08	21.705	1.50	0.70	0.025	1.05	0.03	0.06	RHS
197	22 Oct 08	20.390	1.70	1.00	0.025	1.70	0.04	0.10	LHS
198	22 Oct 08	20.390	2.60	1.30	0.025	3.38	0.08	0.20	LHS
199	22 Oct 08	20.390	0.70	0.60	0.025	0.42	0.01	0.02	LHS
200	22 Oct 08	20.401	1.50	1.00	0.025	1.50	0.04	0.09	LHS
201	22 Oct 08	20.420	4.30	1.10	0.025	4.73	0.12	0.27	LHS
202	22 Oct 08	20.424	2.30	0.90	0.025	2.07	0.05	0.12	LHS
203	22 Oct 08	20.480	2.90	1.00	0.025	2.90	0.07	0.17	LHS
204	22 Oct 08	20.485	2.90	0.90	0.025	2.61	0.07	0.15	LHS
205	22 Oct 08	20.992	0.70	1.50	0.025	1.05	0.03	0.06	LHS
206	22 Oct 08	20.992	0.80	1.30	0.025	1.04	0.03	0.06	LHS
207	22 Oct 08	21.012	2.30	0.90	0.025	2.07	0.05	0.12	LHS
208	22 Oct 08	21.025	1.00	0.90	0.025	0.90	0.02	0.05	LHS
209	22 Oct 08	21.025	2.30	1.10	0.025	2.53	0.06	0.15	LHS
210	22 Oct 08	27.705	0.80	0.60	0.025	0.48	0.01	0.03	LHS
CARRIED FORWARD :						4,850.68	180.24	418.17	

BROUGHT FORWARD:			-	-	-	4,850.68	180.24	418.17	
211	22 Oct 08	27.706	0.90	0.70	0.025	0.63	0.02	0.04	LHS
212	22 Oct 08	27.707	0.70	0.70	0.025	0.49	0.01	0.03	LHS
213	22 Oct 08	27.708	1.20	0.70	0.025	0.84	0.02	0.05	LHS
214	22 Oct 08	32.403	1.30	0.90	0.025	1.17	0.03	0.07	LHS
215	22 Oct 08	32.403	1.00	0.90	0.025	0.90	0.02	0.05	LHS
216	22 Oct 08	32.405	0.90	0.90	0.025	0.81	0.02	0.05	LHS
217	22 Oct 08	32.407	1.10	1.00	0.025	1.10	0.03	0.06	LHS
218	22 Oct 08	32.320	1.60	1.00	0.025	1.60	0.04	0.09	LHS
219	22 Oct 08	34.322	0.90	0.70	0.025	0.63	0.02	0.04	LHS
220	22 Oct 08	34.322	1.60	1.40	0.025	2.24	0.06	0.13	LHS
221	22 Oct 08	34.340	2.10	1.00	0.025	2.10	0.05	0.12	LHS
222	22 Oct 08	34.347	0.90	0.90	0.025	0.81	0.02	0.05	LHS
223	22 Oct 08	34.348	1.30	0.90	0.025	1.17	0.03	0.07	LHS
224	23 Oct 08	32.560	2.80	1.10	0.050	3.08	0.15	0.36	LHS
225	23 Oct 08	41.530	1.60	0.80	0.025	1.28	0.03	0.07	LHS
226	23 Oct 08	41.540	3.40	0.80	0.025	2.72	0.07	0.16	LHS
227	23 Oct 08	41.540	3.40	0.90	0.025	3.06	0.08	0.18	LHS
228	23 Oct 08	41.545	1.30	1.00	0.025	1.30	0.03	0.08	LHS
229	23 Oct 08	41.555	2.10	0.90	0.025	1.89	0.05	0.11	LHS
230	23 Oct 08	41.556	2.50	1.00	0.025	2.50	0.06	0.15	LHS
231	23 Oct 08	41.564	1.50	0.70	0.025	1.05	0.03	0.06	LHS
232	23 Oct 08	41.565	4.70	1.10	0.025	5.17	0.13	0.30	LHS
233	23 Oct 08	6.530	3.60	1.30	0.025	4.68	0.12	0.27	RHS
234	24 Oct 08	16.060	1.10	0.70	0.075	0.77	0.06	0.13	RHS
235	24 Oct 08	16.060	2.10	1.90	0.075	3.99	0.30	0.69	RHS
236	24 Oct 08	16.057	1.30	0.90	0.025	1.17	0.03	0.07	RHS
237	24 Oct 08	16.055	1.60	0.90	0.025	1.44	0.04	0.08	RHS
238	24 Oct 08	16.055	0.90	1.80	0.025	1.62	0.04	0.09	RHS
239	24 Oct 08	16.040	1.50	0.80	0.025	1.20	0.03	0.07	RHS
240	24 Oct 08	16.040	2.00	1.40	0.025	2.80	0.07	0.16	RHS
CARRIED FORWARD :						4,904.89	181.91	422.05	

BROUGHT FORWARD:			-	-	-	4,904.89	181.91	422.05	
241	24 Oct 08	13.305	1.60	0.80	0.025	1.28	0.03	0.07	RHS
242	24 Oct 08	13.305	1.90	0.90	0.025	1.71	0.04	0.10	RHS
243	24 Oct 08	13.302	0.70	0.60	0.025	0.42	0.01	0.02	RHS
244	24 Oct 08	13.300	3.70	0.80	0.025	2.96	0.07	0.17	RHS
245	24 Oct 08	13.300	3.00	0.80	0.025	2.40	0.06	0.14	RHS
246	24 Oct 08	13.295	1.60	1.10	0.025	1.76	0.04	0.10	RHS
247	24 Oct 08	13.294	1.80	1.00	0.025	1.80	0.05	0.10	RHS
248	24 Oct 08	13.280	0.90	1.20	0.025	1.08	0.03	0.06	RHS
249	24 Oct 08	13.280	1.20	1.40	0.025	1.68	0.04	0.10	RHS
250	24 Oct 08	13.277	1.40	0.90	0.025	1.26	0.03	0.07	RHS
251	24 Oct 08	13.276	1.00	0.70	0.025	0.70	0.02	0.04	RHS
252	24 Oct 08	13.270	0.80	0.70	0.025	0.56	0.01	0.03	RHS
253	24 Oct 08	13.269	0.70	1.10	0.025	0.77	0.02	0.04	RHS
254	24 Oct 08	13.260	2.10	0.70	0.025	1.47	0.04	0.09	RHS
255	24 Oct 08	13.130	1.10	0.90	0.025	0.99	0.02	0.06	RHS
256	24 Oct 08	13.130	1.00	0.90	0.025	0.90	0.02	0.05	RHS
257	24 Oct 08	13.128	1.10	0.80	0.025	0.88	0.02	0.05	RHS
258	24 Oct 08	13.128	1.90	0.90	0.025	1.71	0.04	0.10	RHS
TOTAL :						4,929.22	182.52	423.46	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	32.46	-	32.46	1.63	-	1.63	3.77	-	3.77
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	883.57	6.99	890.56	44.17	0.35	44.52	102.51	0.81	103.32
3	Papar	01	Jalan Kota Kinabalu - Sindumin	5,449.02	106.15	5,555.17	272.45	5.31	277.76	632.09	12.31	644.40
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	917.01	11.58	928.59	45.85	0.58	46.43	106.38	1.34	107.72
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,036.35	32.28	1,068.63	51.83	1.62	53.45	120.21	3.75	123.96
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				8,318.41	157.00	8,475.41	415.93	7.86	423.79	964.96	18.21	983.17

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						883.57	44.17	102.51	
1	19 Oct 08	16.390	2.10	1.00	0.050	2.10	0.11	0.24	LHS
2	19 Oct 08	17.000	1.20	1.00	0.050	1.20	0.06	0.14	RHS
3	19 Oct 08	17.665	2.10	0.80	0.050	1.68	0.08	0.19	RHS
4	19 Oct 08	17.797	0.80	0.60	0.050	0.48	0.02	0.06	LHS
5	19 Oct 08	17.798	0.80	0.70	0.050	0.56	0.03	0.06	LHS
6	19 Oct 08	17.800	0.70	0.70	0.050	0.49	0.02	0.06	LHS
7	19 Oct 08	17.802	0.80	0.60	0.050	0.48	0.02	0.06	LHS
TOTAL:						890.56	44.52	103.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,449.02	272.45	632.09	
1	12 Oct 08	32.770	2.40	1.10	0.050	2.64	0.13	0.31	LHS
2	12 Oct 08	32.735	1.00	0.90	0.050	0.90	0.05	0.10	LHS
3	12 Oct 08	32.733	1.30	1.20	0.050	1.56	0.08	0.18	LHS
4	12 Oct 08	32.653	1.70	1.60	0.050	2.72	0.14	0.32	RHS
5	12 Oct 08	32.645	1.40	1.10	0.050	1.54	0.08	0.18	RHS
6	12 Oct 08	32.555	0.90	0.80	0.050	0.72	0.04	0.08	RHS
7	12 Oct 08	32.553	1.10	1.10	0.050	1.21	0.06	0.14	RHS
8	12 Oct 08	32.551	1.10	1.00	0.050	1.10	0.06	0.13	RHS
9	12 Oct 08	32.549	2.00	1.00	0.050	2.00	0.10	0.23	RHS
10	12 Oct 08	32.547	0.90	0.70	0.050	0.63	0.03	0.07	RHS
11	12 Oct 08	32.545	1.10	1.00	0.050	1.10	0.06	0.13	RHS
12	12 Oct 08	32.542	1.10	0.70	0.050	0.77	0.04	0.09	RHS
13	12 Oct 08	32.465	2.20	1.70	0.050	3.74	0.19	0.43	RHS
14	12 Oct 08	32.437	1.10	1.00	0.050	1.10	0.06	0.13	RHS
15	22 Oct 08	43.005	1.40	0.70	0.050	0.98	0.05	0.11	LHS
16	22 Oct 08	43.008	0.80	0.80	0.050	0.64	0.03	0.07	LHS
17	22 Oct 08	43.020	1.00	0.70	0.050	0.70	0.04	0.08	LHS
18	22 Oct 08	43.055	1.30	0.70	0.050	0.91	0.05	0.11	LHS
19	22 Oct 08	43.070	1.80	0.80	0.050	1.44	0.07	0.17	LHS
20	22 Oct 08	43.105	1.10	1.00	0.050	1.10	0.06	0.13	LHS
21	22 Oct 08	43.160	1.00	0.80	0.050	0.80	0.04	0.09	LHS
22	22 Oct 08	43.162	0.80	0.70	0.050	0.56	0.03	0.06	LHS
23	22 Oct 08	43.280	1.60	1.00	0.050	1.60	0.08	0.19	LHS
24	22 Oct 08	43.287	1.30	1.00	0.050	1.30	0.07	0.15	LHS
25	22 Oct 08	43.340	1.20	0.90	0.050	1.08	0.05	0.13	LHS
26	22 Oct 08	43.410	1.60	0.70	0.050	1.12	0.06	0.13	LHS
27	22 Oct 08	43.413	1.80	0.90	0.050	1.62	0.08	0.19	LHS
28	22 Oct 08	43.420	2.30	1.00	0.050	2.30	0.12	0.27	RHS
29	22 Oct 08	43.423	0.90	0.80	0.050	0.72	0.04	0.08	RHS
30	22 Oct 08	43.490	1.10	0.70	0.050	0.77	0.04	0.09	RHS
CARRIED FORWARD:						5,488.39	274.42	636.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,488.39	274.42	636.65	
31	22 Oct 08	43.492	1.30	1.00	0.050	1.30	0.07	0.15	LHS
32	22 Oct 08	43.495	1.00	0.80	0.050	0.80	0.04	0.09	LHS
33	22 Oct 08	43.500	2.40	1.10	0.050	2.64	0.13	0.31	LHS
34	22 Oct 08	43.500	0.80	0.80	0.050	0.64	0.03	0.07	RHS
35	22 Oct 08	43.501	1.10	0.80	0.050	0.88	0.04	0.10	RHS
36	22 Oct 08	43.503	1.30	0.90	0.050	1.17	0.06	0.14	RHS
37	22 Oct 08	43.505	0.90	0.70	0.050	0.63	0.03	0.07	RHS
38	22 Oct 08	43.510	1.80	0.90	0.050	1.62	0.08	0.19	RHS
39	22 Oct 08	43.513	1.60	1.20	0.050	1.92	0.10	0.22	RHS
40	22 Oct 08	43.520	1.30	0.70	0.050	0.91	0.05	0.11	RHS
41	22 Oct 08	43.543	2.10	0.90	0.050	1.89	0.09	0.22	RHS
42	22 Oct 08	43.555	2.20	1.40	0.050	3.08	0.15	0.36	RHS
43	22 Oct 08	63.145	4.00	1.00	0.050	4.00	0.20	0.46	LHS
44	22 Oct 08	63.160	1.60	1.20	0.050	1.92	0.10	0.22	LHS
45	23 Oct 08	58.390	5.30	2.00	0.050	10.60	0.53	1.23	LHS
46	23 Oct 08	58.391	4.00	0.90	0.050	3.60	0.18	0.42	LHS
47	23 Oct 08	58.395	4.00	1.50	0.050	6.00	0.30	0.70	LHS
48	23 Oct 08	58.390	4.00	1.20	0.050	4.80	0.24	0.56	RHS
49	23 Oct 08	58.391	6.60	1.00	0.050	6.60	0.33	0.77	RHS
50	26 Oct 08	44.910	1.30	0.80	0.050	1.04	0.05	0.12	LHS
51	26 Oct 08	44.910	1.00	1.00	0.050	1.00	0.05	0.12	RHS
52	26 Oct 08	44.840	0.80	0.70	0.050	0.56	0.03	0.06	LHS
53	26 Oct 08	44.845	2.70	0.90	0.050	2.43	0.12	0.28	LHS
54	26 Oct 08	52.635	4.20	1.10	0.050	4.62	0.23	0.54	LHS
55	26 Oct 08	52.645	1.50	1.00	0.050	1.50	0.08	0.17	LHS
56	26 Oct 08	52.655	0.90	0.70	0.050	0.63	0.03	0.07	LHS
TOTAL:						5,555.17	277.76	644.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						917.01	45.85	106.38	
1	17 Oct 08	18.980	2.10	0.40	0.050	0.84	0.04	0.10	LHS
2	17 Oct 08	18.982	1.20	1.00	0.050	1.20	0.06	0.14	LHS
3	17 Oct 08	18.983	0.60	0.60	0.050	0.36	0.02	0.04	LHS
4	17 Oct 08	19.296	0.80	0.80	0.050	0.64	0.03	0.07	LHS
5	17 Oct 08	19.298	0.60	0.60	0.050	0.36	0.02	0.04	LHS
6	17 Oct 08	19.299	0.60	0.40	0.050	0.24	0.01	0.03	LHS
7	17 Oct 08	19.300	0.60	0.40	0.050	0.24	0.01	0.03	LHS
8	17 Oct 08	19.718	0.80	0.60	0.050	0.48	0.02	0.06	LHS
9	17 Oct 08	19.988	0.80	0.60	0.050	0.48	0.02	0.06	RHS
10	17 Oct 08	19.990	0.40	0.40	0.050	0.16	0.01	0.02	LHS
11	17 Oct 08	20.049	1.20	0.80	0.050	0.96	0.05	0.11	RHS
12	17 Oct 08	21.190	0.40	0.40	0.050	0.16	0.01	0.02	RHS
13	17 Oct 08	26.090	0.80	0.80	0.050	0.64	0.03	0.07	LHS
14	17 Oct 08	26.120	0.80	0.80	0.050	0.64	0.03	0.07	LHS
15	17 Oct 08	26.121	0.80	0.60	0.050	0.48	0.02	0.06	LHS
16	17 Oct 08	26.200	1.10	1.00	0.050	1.10	0.06	0.13	LHS
17	17 Oct 08	26.320	1.60	1.00	0.050	1.60	0.08	0.19	LHS
18	17 Oct 08	30.182	1.00	1.00	0.050	1.00	0.05	0.12	LHS
TOTAL:						928.59	46.43	107.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,036.35	51.83	120.21	
1	15 Oct 08	8.414	0.80	0.60	0.050	0.48	0.02	0.06	RHS
2	15 Oct 08	8.419	0.60	0.60	0.050	0.36	0.02	0.04	RHS
3	15 Oct 08	8.439	2.20	1.10	0.050	2.42	0.12	0.28	RHS
4	15 Oct 08	9.754	1.40	0.80	0.050	1.12	0.06	0.13	RHS
5	15 Oct 08	9.899	0.80	0.60	0.050	0.48	0.02	0.06	LHS
6	15 Oct 08	9.903	1.20	0.80	0.050	0.96	0.05	0.11	RHS
7	15 Oct 08	9.905	1.10	0.80	0.050	0.88	0.04	0.10	RHS
8	15 Oct 08	11.581	1.10	0.40	0.050	0.44	0.02	0.05	RHS
9	15 Oct 08	11.599	2.40	0.60	0.050	1.44	0.07	0.17	LHS
10	15 Oct 08	11.601	1.00	0.80	0.050	0.80	0.04	0.09	RHS
11	15 Oct 08	11.607	1.10	0.40	0.050	0.44	0.02	0.05	RHS
12	15 Oct 08	11.609	1.10	0.60	0.050	0.66	0.03	0.08	RHS
13	15 Oct 08	12.059	0.80	0.60	0.050	0.48	0.02	0.06	LHS
14	16 Oct 08	9.049	0.40	0.40	0.050	0.16	0.01	0.02	LHS
15	16 Oct 08	9.939	0.60	0.60	0.050	0.36	0.02	0.04	LHS
16	16 Oct 08	9.941	2.40	0.80	0.050	1.92	0.10	0.22	LHS
17	16 Oct 08	9.945	3.40	1.00	0.050	3.40	0.17	0.39	RHS
18	16 Oct 08	9.997	2.20	1.10	0.050	2.42	0.12	0.28	RHS
19	16 Oct 08	10.174	1.80	1.00	0.050	1.80	0.09	0.21	LHS
20	16 Oct 08	10.184	2.00	1.10	0.050	2.20	0.11	0.26	RHS
21	16 Oct 08	10.338	2.00	1.00	0.050	2.00	0.10	0.23	LHS
22	16 Oct 08	10.339	1.00	0.80	0.050	0.80	0.04	0.09	LHS
23	16 Oct 08	10.341	1.00	0.60	0.050	0.60	0.03	0.07	LHS
24	16 Oct 08	10.342	1.00	0.60	0.050	0.60	0.03	0.07	LHS
25	16 Oct 08	10.347	1.10	0.60	0.050	0.66	0.03	0.08	LHS
26	16 Oct 08	10.753	1.00	0.60	0.050	0.60	0.03	0.07	LHS
27	16 Oct 08	10.759	1.00	0.80	0.050	0.80	0.04	0.09	RHS
28	16 Oct 08	10.762	1.10	0.40	0.050	0.44	0.02	0.05	RHS
29	16 Oct 08	10.767	1.60	0.60	0.050	0.96	0.05	0.11	RHS
30	16 Oct 08	10.773	0.80	0.40	0.050	0.32	0.02	0.04	RHS
CARRIED FORWARD:						1,067.35	53.38	123.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,067.35	53.38	123.81	
31	16 Oct 08	12.289	0.80	0.60	0.050	0.48	0.02	0.06	RHS
32	16 Oct 08	12.699	1.00	0.80	0.050	0.80	0.04	0.09	RHS
TOTAL:						1,068.63	53.45	123.96	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,085.27	151.35	1,236.62	54.26	7.57	61.83	125.90	17.56	143.46
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	194.09	33.35	227.44	9.70	1.67	11.37	22.51	3.87	26.38
3	Kudat	01	Jalan Kota Kinabalu - Kudat	616.08	55.09	671.17	30.81	2.75	33.56	71.46	6.39	77.85
TOTAL:				1,895.44	239.79	2,135.23	94.77	11.99	106.76	219.87	27.82	247.69

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,085.27	54.26	125.90	
1	03 Oct 08	107.980	0.70	0.60	0.05	0.42	0.02	0.05	
2	03 Oct 08	107.981	0.70	0.70	0.05	0.49	0.02	0.06	
3	03 Oct 08	107.982	1.00	1.00	0.05	1.00	0.05	0.12	
4	03 Oct 08	107.970	1.00	1.00	0.05	1.00	0.05	0.12	
5	03 Oct 08	107.980	1.00	0.80	0.05	0.80	0.04	0.09	
6	03 Oct 08	107.981	1.00	1.00	0.05	1.00	0.05	0.12	
7	03 Oct 08	107.982	1.00	1.00	0.05	1.00	0.05	0.12	
8	03 Oct 08	107.983	0.90	0.50	0.05	0.45	0.02	0.05	
9	03 Oct 08	107.984	1.00	0.60	0.05	0.60	0.03	0.07	
10	04 Oct 08	106.670	1.00	0.50	0.05	0.50	0.03	0.06	
11	04 Oct 08	106.671	0.95	1.00	0.05	0.95	0.05	0.11	
12	04 Oct 08	106.672	1.00	1.00	0.05	1.00	0.05	0.12	
13	04 Oct 08	106.673	1.00	1.00	0.05	1.00	0.05	0.12	
14	04 Oct 08	106.674	1.00	1.00	0.05	1.00	0.05	0.12	
15	04 Oct 08	106.675	1.00	1.00	0.05	1.00	0.05	0.12	
16	04 Oct 08	106.680	1.00	0.85	0.05	0.85	0.04	0.10	
17	04 Oct 08	106.681	1.00	0.80	0.05	0.80	0.04	0.09	
18	04 Oct 08	106.682	1.00	1.00	0.05	1.00	0.05	0.12	
19	04 Oct 08	106.683	1.00	1.00	0.05	1.00	0.05	0.12	
20	06 Oct 08	106.690	1.00	0.90	0.05	0.90	0.05	0.10	
21	06 Oct 08	106.691	1.00	0.80	0.05	0.80	0.04	0.09	
22	06 Oct 08	106.692	0.60	0.60	0.05	0.36	0.02	0.04	
23	06 Oct 08	106.693	0.80	0.70	0.05	0.56	0.03	0.06	
24	06 Oct 08	106.694	1.00	0.60	0.05	0.60	0.03	0.07	
25	06 Oct 08	106.695	1.00	0.70	0.05	0.70	0.04	0.08	
26	06 Oct 08	106.980	1.00	1.00	0.05	1.00	0.05	0.12	
27	06 Oct 08	106.981	1.00	1.00	0.05	1.00	0.05	0.12	
28	06 Oct 08	106.982	1.00	0.60	0.05	0.60	0.03	0.07	
29	06 Oct 08	106.983	1.00	0.80	0.05	0.80	0.04	0.09	
30	06 Oct 08	106.984	0.80	0.70	0.05	0.56	0.03	0.06	
CARRIED FORWARD:						1,109.01	55.45	128.65	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,109.01	55.45	128.65	
31	08 Oct 08	107.680	1.00	1.00	0.05	1.00	0.05	0.12	KG.PANDASAN
32	08 Oct 08	107.681	1.00	0.90	0.05	0.90	0.05	0.10	
33	08 Oct 08	107.682	0.90	0.90	0.05	0.81	0.04	0.09	
34	08 Oct 08	107.683	1.00	0.80	0.05	0.80	0.04	0.09	
35	08 Oct 08	107.684	0.80	0.80	0.05	0.64	0.03	0.07	
36	08 Oct 08	93.270	1.00	0.80	0.05	0.80	0.04	0.09	
37	08 Oct 08	93.271	1.00	0.70	0.05	0.70	0.04	0.08	
38	08 Oct 08	93.272	0.60	0.60	0.05	0.36	0.02	0.04	
39	08 Oct 08	93.273	0.80	0.50	0.05	0.40	0.02	0.05	
40	10 Oct 08	101.580	1.00	0.80	0.05	0.80	0.04	0.09	KG.TIMBANG
41	10 Oct 08	101.581	1.00	1.00	0.05	1.00	0.05	0.12	
42	10 Oct 08	101.980	1.00	1.00	0.05	1.00	0.05	0.12	
43	10 Oct 08	101.981	1.00	1.00	0.05	1.00	0.05	0.12	
44	10 Oct 08	102.280	0.80	0.70	0.05	0.56	0.03	0.06	KG. MANTANAU
45	10 Oct 08	102.281	1.00	0.70	0.05	0.70	0.04	0.08	
46	10 Oct 08	103.980	0.90	0.90	0.05	0.81	0.04	0.09	
47	10 Oct 08	103.981	1.00	0.90	0.05	0.90	0.05	0.10	
48	10 Oct 08	103.982	0.80	0.80	0.05	0.64	0.03	0.07	
49	10 Oct 08	103.983	1.00	1.00	0.05	1.00	0.05	0.12	
50	14 Oct 08	104.480	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
51	14 Oct 08	104.481	1.00	0.90	0.05	0.90	0.05	0.10	
52	14 Oct 08	104.482	0.80	0.80	0.05	0.64	0.03	0.07	
53	14 Oct 08	104.483	0.90	0.70	0.05	0.63	0.03	0.07	
54	14 Oct 08	107.900	1.00	1.00	0.05	1.00	0.05	0.12	
55	14 Oct 08	107.901	1.00	1.00	0.05	1.00	0.05	0.12	
56	14 Oct 08	107.902	0.80	0.80	0.05	0.64	0.03	0.07	
57	14 Oct 08	107.903	0.90	0.90	0.05	0.81	0.04	0.09	
58	14 Oct 08	107.910	1.00	1.00	0.05	1.00	0.05	0.12	
59	14 Oct 08	107.911	1.00	0.90	0.05	0.90	0.05	0.10	
60	14 Oct 08	107.912	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD:						1,133.15	56.65	131.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,133.15	56.65	131.45	
61	14 Oct 08	107.913	1.00	0.80	0.05	0.80	0.04	0.09	
62	14 Oct 08	107.914	1.00	1.00	0.05	1.00	0.05	0.12	
63	14 Oct 08	107.980	1.00	1.00	0.05	1.00	0.05	0.12	
64	14 Oct 08	107.981	1.00	0.80	0.05	0.80	0.04	0.09	
65	14 Oct 08	107.982	0.60	0.60	0.05	0.36	0.02	0.04	
66	14 Oct 08	107.983	0.50	0.50	0.05	0.25	0.01	0.03	
67	14 Oct 08	107.984	0.70	0.70	0.05	0.49	0.02	0.06	
68	18 Oct 08	108.280	0.80	0.80	0.05	0.64	0.03	0.07	
69	18 Oct 08	108.281	0.70	0.70	0.05	0.49	0.02	0.06	
70	18 Oct 08	108.283	1.00	1.00	0.05	1.00	0.05	0.12	
71	18 Oct 08	108.600	0.80	0.70	0.05	0.56	0.03	0.06	
72	18 Oct 08	108.601	0.90	0.90	0.05	0.81	0.04	0.09	
73	18 Oct 08	108.602	0.70	0.70	0.05	0.49	0.02	0.06	
74	18 Oct 08	108.603	1.00	0.90	0.05	0.90	0.05	0.10	
75	18 Oct 08	108.680	1.00	1.00	0.05	1.00	0.05	0.12	
76	18 Oct 08	108.681	1.00	1.00	0.05	1.00	0.05	0.12	
77	18 Oct 08	108.682	0.90	0.80	0.05	0.72	0.04	0.08	
78	18 Oct 08	108.683	0.80	0.80	0.05	0.64	0.03	0.07	
79	20 Oct 08	93.280	0.80	0.80	0.05	0.64	0.03	0.07	KG. PANDSAN
80	20 Oct 08	93.281	1.00	0.90	0.05	0.90	0.05	0.10	
81	20 Oct 08	95.980	0.70	0.50	0.05	0.35	0.02	0.04	
82	20 Oct 08	95.981	0.90	0.60	0.05	0.54	0.03	0.06	
83	20 Oct 08	95.982	0.90	0.80	0.05	0.72	0.04	0.08	
84	20 Oct 08	95.983	0.80	0.70	0.05	0.56	0.03	0.06	
85	20 Oct 08	95.984	0.90	0.70	0.05	0.63	0.03	0.07	
86	20 Oct 08	96.480	1.00	0.90	0.05	0.90	0.05	0.10	
87	20 Oct 08	96.481	0.80	0.80	0.05	0.64	0.03	0.07	
88	20 Oct 08	96.482	0.90	0.90	0.05	0.81	0.04	0.09	
89	20 Oct 08	96.483	1.00	0.70	0.05	0.70	0.04	0.08	
90	20 Oct 08	96.484	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,154.49	57.72	133.93	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,154.49	57.72	133.93	
91	21 Oct 08	103.100	0.80	0.80	0.05	0.64	0.03	0.07	KG.MANTANAU
92	21 Oct 08	103.101	1.00	1.00	0.05	1.00	0.05	0.12	
93	21 Oct 08	103.180	0.90	0.90	0.05	0.81	0.04	0.09	
94	21 Oct 08	103.181	1.00	1.00	0.05	1.00	0.05	0.12	
95	21 Oct 08	103.182	1.00	0.80	0.05	0.80	0.04	0.09	
96	21 Oct 08	103.183	0.80	0.70	0.05	0.56	0.03	0.06	
97	22 Oct 08	104.180	0.90	0.90	0.05	0.81	0.04	0.09	
98	22 Oct 08	104.181	0.60	0.60	0.05	0.36	0.02	0.04	
99	22 Oct 08	105.680	1.00	0.70	0.05	0.70	0.04	0.08	
100	22 Oct 08	105.681	0.90	0.70	0.05	0.63	0.03	0.07	
101	22 Oct 08	105.682	1.00	0.80	0.05	0.80	0.04	0.09	
102	22 Oct 08	105.683	1.00	0.60	0.05	0.60	0.03	0.07	
103	22 Oct 08	105.684	1.00	1.00	0.05	1.00	0.05	0.12	
104	22 Oct 08	105.685	1.00	0.90	0.05	0.90	0.05	0.10	
105	22 Oct 08	105.700	0.60	0.60	0.05	0.36	0.02	0.04	
106	22 Oct 08	105.701	1.00	0.80	0.05	0.80	0.04	0.09	
107	22 Oct 08	105.702	0.50	0.50	0.05	0.25	0.01	0.03	
108	22 Oct 08	105.780	0.60	0.50	0.05	0.30	0.02	0.03	
109	22 Oct 08	105.781	1.00	0.60	0.05	0.60	0.03	0.07	
110	23 Oct 08	71.880	0.80	0.30	0.05	0.24	0.01	0.03	TMN NIKMAT
111	23 Oct 08	71.881	0.90	0.80	0.05	0.72	0.04	0.08	
112	23 Oct 08	71.882	1.00	1.00	0.05	1.00	0.05	0.12	
113	23 Oct 08	71.780	0.80	0.60	0.05	0.48	0.02	0.06	
114	23 Oct 08	71.781	0.80	0.60	0.05	0.48	0.02	0.06	
115	23 Oct 08	71.782	0.80	0.70	0.05	0.56	0.03	0.06	
116	23 Oct 08	71.783	0.70	0.70	0.05	0.49	0.02	0.06	
117	23 Oct 08	71.380	0.80	0.60	0.05	0.48	0.02	0.06	
118	23 Oct 08	71.381	0.80	0.80	0.05	0.64	0.03	0.07	
119	24 Oct 08	69.980	0.80	0.80	0.05	0.64	0.03	0.07	KINSARABAN
120	24 Oct 08	69.981	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,174.14	58.70	136.21	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,174.14	58.70	136.21	
121	24 Oct 08	70.180	0.80	0.80	0.05	0.64	0.03	0.07	
122	24 Oct 08	70.200	0.60	1.00	0.05	0.60	0.03	0.07	
123	24 Oct 08	70.280	0.80	0.80	0.05	0.64	0.03	0.07	
124	24 Oct 08	70.480	0.80	0.60	0.05	0.48	0.02	0.06	
125	24 Oct 08	70.481	0.90	0.50	0.05	0.45	0.02	0.05	
126	24 Oct 08	70.482	0.80	0.70	0.05	0.56	0.03	0.06	
127	24 Oct 08	85.680	1.00	0.60	0.05	0.60	0.03	0.07	KG. BATU ENAM
128	24 Oct 08	85.681	1.00	0.40	0.05	0.40	0.02	0.05	
129	24 Oct 08	101.400	0.70	1.00	0.05	0.70	0.04	0.08	KG.TIMBANG
130	24 Oct 08	101.401	0.60	0.90	0.05	0.54	0.03	0.06	
131	24 Oct 08	101.580	1.00	0.70	0.05	0.70	0.04	0.08	
132	25 Oct 08	103.880	1.00	0.50	0.05	0.50	0.03	0.06	MANTANAU
133	25 Oct 08	104.400	0.80	1.00	0.05	0.80	0.04	0.09	
134	25 Oct 08	104.401	1.00	1.00	0.05	1.00	0.05	0.12	
135	25 Oct 08	104.600	1.00	0.70	0.05	0.70	0.04	0.08	
136	25 Oct 08	104.880	1.00	0.90	0.05	0.90	0.05	0.10	
137	25 Oct 08	104.881	0.70	1.00	0.05	0.70	0.04	0.08	
138	25 Oct 08	104.882	1.00	1.00	0.05	1.00	0.05	0.12	
139	25 Oct 08	104.900	1.00	0.90	0.05	0.90	0.05	0.10	
140	25 Oct 08	106.670	1.00	1.00	0.05	1.00	0.05	0.12	
141	25 Oct 08	106.780	1.00	0.85	0.05	0.85	0.04	0.10	
142	25 Oct 08	106.781	1.00	1.00	0.05	1.00	0.05	0.12	
143	25 Oct 08	106.790	1.00	0.90	0.05	0.90	0.05	0.10	
144	25 Oct 08	106.791	1.00	0.80	0.05	0.80	0.04	0.09	
145	26 Oct 08	106.800	1.00	0.70	0.05	0.70	0.04	0.08	
146	26 Oct 08	107.800	0.70	0.70	0.05	0.49	0.02	0.06	
147	26 Oct 08	107.810	1.00	1.00	0.05	1.00	0.05	0.12	
148	26 Oct 08	107.811	0.90	0.90	0.05	0.81	0.04	0.09	
149	26 Oct 08	107.812	1.00	0.80	0.05	0.80	0.04	0.09	
150	26 Oct 08	107.813	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,196.30	59.81	138.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,196.30	59.81	138.78	
151	26 Oct 08	108.500	0.90	0.80	0.05	0.72	0.04	0.08	
152	26 Oct 08	108.501	1.00	1.00	0.05	1.00	0.05	0.12	
153	26 Oct 08	108.590	1.00	0.90	0.05	0.90	0.05	0.10	
154	26 Oct 08	108.591	1.00	1.00	0.05	1.00	0.05	0.12	
155	26 Oct 08	108.592	1.00	1.00	0.05	1.00	0.05	0.12	
156	26 Oct 08	108.610	1.00	0.85	0.05	0.85	0.04	0.10	
157	26 Oct 08	108.611	0.95	0.70	0.05	0.67	0.03	0.08	
158	26 Oct 08	108.612	1.00	0.80	0.05	0.80	0.04	0.09	
159	28 Oct 08	110.580	1.10	1.00	0.05	1.10	0.06	0.13	ULU KUKUT
160	28 Oct 08	110.581	1.10	1.00	0.05	1.10	0.06	0.13	
161	28 Oct 08	110.582	1.00	0.70	0.05	0.70	0.04	0.08	
162	28 Oct 08	110.480	1.00	0.80	0.05	0.80	0.04	0.09	
163	28 Oct 08	110.481	1.00	0.90	0.05	0.90	0.05	0.10	
164	28 Oct 08	110.482	0.80	0.70	0.05	0.56	0.03	0.06	
165	28 Oct 08	110.483	0.70	0.60	0.05	0.42	0.02	0.05	
166	28 Oct 08	110.484	0.80	0.70	0.05	0.56	0.03	0.06	
167	28 Oct 08	110.490	1.00	0.90	0.05	0.90	0.05	0.10	
168	28 Oct 08	110.491	0.80	0.60	0.05	0.48	0.02	0.06	
169	28 Oct 08	110.492	1.00	0.90	0.05	0.90	0.05	0.10	
170	28 Oct 08	110.493	0.80	0.70	0.05	0.56	0.03	0.06	
171	28 Oct 08	110.494	0.60	0.60	0.05	0.36	0.02	0.04	
172	28 Oct 08	110.500	0.70	0.70	0.05	0.49	0.02	0.06	
173	28 Oct 08	110.380	0.80	0.60	0.05	0.48	0.02	0.06	
174	28 Oct 08	110.381	0.50	0.50	0.05	0.25	0.01	0.03	
175	28 Oct 08	110.382	0.70	0.50	0.05	0.35	0.02	0.04	
176	30 Oct 08	109.880	1.00	0.90	0.05	0.90	0.05	0.10	
177	30 Oct 08	109.881	0.70	0.60	0.05	0.42	0.02	0.05	
178	30 Oct 08	109.780	1.00	0.60	0.05	0.60	0.03	0.07	
179	30 Oct 08	109.781	1.00	1.00	0.05	1.00	0.05	0.12	
180	30 Oct 08	109.782	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						1,217.97	60.89	141.29	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,217.97	60.89	141.29	
181	30 Oct 08	109.783	0.90	0.80	0.05	0.72	0.04	0.08	
182	30 Oct 08	109.680	1.00	1.00	0.05	1.00	0.05	0.12	
183	30 Oct 08	109.681	1.00	1.00	0.05	1.00	0.05	0.12	
184	30 Oct 08	109.682	0.70	0.80	0.05	0.56	0.03	0.06	
185	30 Oct 08	109.690	1.00	0.80	0.05	0.80	0.04	0.09	
186	30 Oct 08	109.691	1.00	1.00	0.05	1.00	0.05	0.12	
187	30 Oct 08	109.692	1.00	0.80	0.05	0.80	0.04	0.09	
188	30 Oct 08	109.693	0.90	0.80	0.05	0.72	0.04	0.08	
189	30 Oct 08	109.694	1.00	1.00	0.05	1.00	0.05	0.12	
190	30 Oct 08	109.695	1.00	0.80	0.05	0.80	0.04	0.09	
191	31 Oct 08	109.700	0.80	0.80	0.05	0.64	0.03	0.07	
192	31 Oct 08	109.710	1.00	1.00	0.05	1.00	0.05	0.12	
193	31 Oct 08	109.711	1.00	0.90	0.05	0.90	0.05	0.10	
194	31 Oct 08	109.712	1.00	1.00	0.05	1.00	0.05	0.12	
195	31 Oct 08	109.713	1.00	1.00	0.05	1.00	0.05	0.12	
196	31 Oct 08	107.714	1.00	1.00	0.05	1.00	0.05	0.12	
197	31 Oct 08	109.720	1.00	1.00	0.05	1.00	0.05	0.12	
198	31 Oct 08	109.721	1.00	0.90	0.05	0.90	0.05	0.10	
199	31 Oct 08	109.722	0.90	0.90	0.05	0.81	0.04	0.09	
200	31 Oct 08	109.723	1.00	1.00	0.05	1.00	0.05	0.12	
201	31 Oct 08	109.724	1.00	1.00	0.05	1.00	0.05	0.12	
202									
203									
204									
205									
206									
207									
208									
209									
210									
BALANCE END OF OCT :						1,236.62	61.83	143.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	194.09	9.70	22.51	
1	06 Oct 08	113.180	1.00	0.70	0.05	0.70	0.04	0.08	MANGGARIS 3
2	06 Oct 08	113.181	1.00	1.00	0.05	1.00	0.05	0.12	
3	06 Oct 08	113.182	1.00	0.80	0.05	0.80	0.04	0.09	
4	06 Oct 08	113.183	0.90	0.60	0.05	0.54	0.03	0.06	
5	06 Oct 08	113.184	0.90	0.90	0.05	0.81	0.04	0.09	
6	06 Oct 08	112.080	0.80	0.70	0.05	0.56	0.03	0.06	
7	06 Oct 08	112.100	1.00	0.70	0.05	0.70	0.04	0.08	
8	06 Oct 08	113.380	0.90	0.80	0.05	0.72	0.04	0.08	
9	06 Oct 08	113.381	0.70	0.60	0.05	0.42	0.02	0.05	
10	07 Oct 08	110.100	1.00	1.00	0.05	1.00	0.05	0.12	
11	07 Oct 08	110.101	1.00	1.00	0.05	1.00	0.05	0.12	
12	07 Oct 08	110.102	1.00	1.00	0.05	1.00	0.05	0.12	
13	07 Oct 08	110.180	0.70	0.70	0.05	0.49	0.02	0.06	
14	07 Oct 08	110.181	1.00	0.90	0.05	0.90	0.05	0.10	
15	07 Oct 08	110.182	0.80	0.80	0.05	0.64	0.03	0.07	
16	07 Oct 08	110.190	1.00	0.90	0.05	0.90	0.05	0.10	
17	07 Oct 08	110.191	0.80	0.80	0.05	0.64	0.03	0.07	
18	07 Oct 08	110.192	0.70	0.50	0.05	0.35	0.02	0.04	
19	07 Oct 08	110.193	0.80	0.60	0.05	0.48	0.02	0.06	
20	07 Oct 08	112.112	1.00	0.80	0.05	0.80	0.04	0.09	
21	07 Oct 08	112.113	0.60	0.60	0.05	0.36	0.02	0.04	
22	10 Oct 08	111.080	0.90	0.70	0.05	0.63	0.03	0.07	
23	10 Oct 08	111.081	1.00	0.80	0.05	0.80	0.04	0.09	
24	10 Oct 08	111.082	0.80	0.70	0.05	0.56	0.03	0.06	
25	10 Oct 08	110.981	1.00	0.80	0.05	0.80	0.04	0.09	
26	10 Oct 08	110.982	0.90	0.90	0.05	0.81	0.04	0.09	
27	10 Oct 08	111.050	1.00	1.00	0.05	1.00	0.05	0.12	
28	10 Oct 08	111.051	0.70	0.70	0.05	0.49	0.02	0.06	
29	10 Oct 08	111.052	0.80	0.70	0.05	0.56	0.03	0.06	
30	14 Oct 08	113.000	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD :						215.15	10.75	24.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	215.15	10.75	24.95	
31	14 Oct 08	113.010	1.00	0.80	0.05	0.80	0.04	0.09	
32	14 Oct 08	113.080	0.80	0.60	0.05	0.48	0.02	0.06	
33	14 Oct 08	113.081	1.00	1.00	0.05	1.00	0.05	0.12	
34	14 Oct 08	113.082	0.80	0.60	0.05	0.48	0.02	0.06	
35	14 Oct 08	113.083	0.90	0.80	0.05	0.72	0.04	0.08	
36	14 Oct 08	113.200	1.00	0.60	0.05	0.60	0.03	0.07	
37	14 Oct 08	113.201	0.80	0.80	0.05	0.64	0.03	0.07	
38	14 Oct 08	113.170	0.90	0.60	0.05	0.54	0.03	0.06	
39	14 Oct 08	113.171	1.00	0.80	0.05	0.80	0.04	0.09	
40	14 Oct 08	113.172	1.00	0.80	0.05	0.80	0.04	0.09	
41	17 Oct 08	117.800	0.90	0.80	0.05	0.72	0.04	0.08	MANGGARIS 1
42	17 Oct 08	117.801	0.80	0.80	0.05	0.64	0.03	0.07	
43	17 Oct 08	117.810	1.00	1.00	0.05	1.00	0.05	0.12	
44	17 Oct 08	117.811	0.80	0.70	0.05	0.56	0.03	0.06	
45	17 Oct 08	116.180	0.90	0.80	0.05	0.72	0.04	0.08	
46	17 Oct 08	116.181	1.00	0.70	0.05	0.70	0.04	0.08	
47	17 Oct 08	116.182	1.00	0.60	0.05	0.60	0.03	0.07	
48	17 Oct 08	116.183	0.70	0.70	0.05	0.49	0.02	0.06	
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
BALANCE END OF OCT :						227.44	11.37	26.38	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	616.08	30.81	71.46	
1	10 Oct 08	166.380	1.00	0.80	0.05	0.80	0.04	0.09	LAJONG
2	10 Oct 08	166.381	0.70	0.70	0.05	0.49	0.02	0.06	
3	10 Oct 08	166.382	1.00	0.60	0.05	0.60	0.03	0.07	
4	10 Oct 08	166.383	1.00	1.00	0.05	1.00	0.05	0.12	
5	10 Oct 08	166.384	1.00	1.00	0.05	1.00	0.05	0.12	
6	10 Oct 08	166.385	0.80	0.80	0.05	0.64	0.03	0.07	
7	10 Oct 08	166.400	0.70	0.70	0.05	0.49	0.02	0.06	
8	10 Oct 08	166.101	0.80	0.50	0.05	0.40	0.02	0.05	
9	10 Oct 08	166.402	0.60	0.60	0.05	0.36	0.02	0.04	
10	10 Oct 08	166.403	0.70	0.70	0.05	0.49	0.02	0.06	
11	13 Oct 08	150.280	1.00	0.90	0.05	0.90	0.05	0.10	MATUNGGONG
12	13 Oct 08	150.281	0.90	0.90	0.05	0.81	0.04	0.09	
13	13 Oct 08	150.282	0.80	0.70	0.05	0.56	0.03	0.06	
14	13 Oct 08	149.680	1.00	1.00	0.05	1.00	0.05	0.12	
15	13 Oct 08	149.681	0.90	0.80	0.05	0.72	0.04	0.08	
16	13 Oct 08	149.682	0.90	0.70	0.05	0.63	0.03	0.07	
17	13 Oct 08	149.683	1.00	0.95	0.05	0.95	0.05	0.11	
18	13 Oct 08	149.180	1.00	1.00	0.05	1.00	0.05	0.12	
19	13 Oct 08	149.181	1.00	1.00	0.05	1.00	0.05	0.12	
20	13 Oct 08	149.182	1.00	0.80	0.05	0.80	0.04	0.09	
21	13 Oct 08	149.183	0.80	0.80	0.05	0.64	0.03	0.07	
22	14 Oct 08	132.380	1.00	0.85	0.05	0.85	0.04	0.10	
23	14 Oct 08	132.381	0.80	0.80	0.05	0.64	0.03	0.07	
24	14 Oct 08	130.382	1.00	0.70	0.05	0.70	0.04	0.08	
25	14 Oct 08	130.080	1.00	0.70	0.05	0.70	0.04	0.08	
26	14 Oct 08	130.081	1.00	0.60	0.05	0.60	0.03	0.07	
27	14 Oct 08	130.530	0.80	0.80	0.05	0.64	0.03	0.07	
28	14 Oct 08	130.531	0.70	0.60	0.05	0.42	0.02	0.05	
29	14 Oct 08	130.532	0.60	0.70	0.05	0.42	0.02	0.05	
30	14 Oct 08	131.280	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						637.13	31.86	73.90	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	637.13	31.86	73.90	
31	14 Oct 08	131.281	0.90	0.90	0.05	0.81	0.04	0.09	
32	14 Oct 08	131.282	1.00	1.00	0.05	1.00	0.05	0.12	
33	14 Oct 08	131.283	0.80	0.70	0.05	0.56	0.03	0.06	
34	14 Oct 08	131.284	0.60	0.60	0.05	0.36	0.02	0.04	
35	16 Oct 08	186.280	1.00	0.70	0.05	0.70	0.04	0.08	KUDAT HOSPITAL
36	16 Oct 08	186.281	1.00	0.60	0.05	0.60	0.03	0.07	AREA
37	16 Oct 08	186.282	0.90	0.90	0.05	0.81	0.04	0.09	
38	16 Oct 08	186.780	0.70	0.70	0.05	0.49	0.02	0.06	
39	16 Oct 08	186.781	0.60	0.60	0.05	0.36	0.02	0.04	
40	16 Oct 08	186.782	1.00	0.95	0.05	0.95	0.05	0.11	
41	16 Oct 08	186.783	1.00	0.80	0.05	0.80	0.04	0.09	
42	20 Oct 08	186.880	1.00	0.60	0.05	0.60	0.03	0.07	KUDAT TOWNSHIP
43	20 Oct 08	186.881	1.00	0.70	0.05	0.70	0.04	0.08	
44	20 Oct 08	186.883	0.80	0.80	0.05	0.64	0.03	0.07	
45	20 Oct 08	186.884	0.70	0.60	0.05	0.42	0.02	0.05	
46	20 Oct 08	186.885	1.00	1.00	0.05	1.00	0.05	0.12	
47	20 Oct 08	188.180	1.00	1.00	0.05	1.00	0.05	0.12	
48	20 Oct 08	188.181	1.00	0.95	0.05	0.95	0.05	0.11	
49	20 Oct 08	188.182	0.80	0.80	0.05	0.64	0.03	0.07	
50	21 Oct 08	190.080	1.00	1.00	0.05	1.00	0.05	0.12	
51	21 Oct 08	190.081	1.00	1.00	0.05	1.00	0.05	0.12	
52	21 Oct 08	190.082	0.90	0.90	0.05	0.81	0.04	0.09	
53	21 Oct 08	190.380	1.00	0.80	0.05	0.80	0.04	0.09	
54	21 Oct 08	190.381	1.00	1.00	0.05	1.00	0.05	0.12	
55	21 Oct 08	190.382	1.00	1.00	0.05	1.00	0.05	0.12	
56	21 Oct 08	190.382	0.80	0.60	0.05	0.48	0.02	0.06	
57	21 Oct 08	190.383	0.70	0.50	0.05	0.35	0.02	0.04	
58	21 Oct 08	171.180	1.00	1.00	0.05	1.00	0.05	0.12	KG. SIKUATI
59	21 Oct 08	171.181	1.00	1.00	0.05	1.00	0.05	0.12	
60	21 Oct 08	171.182	0.90	0.90	0.05	0.81	0.04	0.09	
CARRIED FORWARD :						659.77	32.99	76.53	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	659.77	32.99	76.53	
61	23 Oct 08	171.183	1.00	0.80	0.05	0.80	0.04	0.09	BAK-BAK
62	23 Oct 08	184.180	1.00	0.90	0.05	0.90	0.05	0.10	
63	23 Oct 08	184.181	1.00	0.80	0.05	0.80	0.04	0.09	
64	23 Oct 08	184.182	0.80	0.70	0.05	0.56	0.03	0.06	
65	23 Oct 08	184.183	0.80	0.80	0.05	0.64	0.03	0.07	
66	23 Oct 08	185.380	0.80	0.70	0.05	0.56	0.03	0.06	
67	23 Oct 08	185.381	0.70	0.70	0.05	0.49	0.02	0.06	
68	23 Oct 08	185.382	1.00	0.80	0.05	0.80	0.04	0.09	
69	23 Oct 08	185.383	0.70	0.70	0.05	0.49	0.02	0.06	
70	23 Oct 08	185.980	1.00	0.80	0.05	0.80	0.04	0.09	
71	23 Oct 08	185.981	1.00	0.90	0.05	0.90	0.05	0.10	
72	23 Oct 08	185.982	1.00	1.00	0.05	1.00	0.05	0.12	
73	25 Oct 08	187.980	0.60	0.60	0.05	0.36	0.02	0.04	
74	25 Oct 08	187.981	0.80	0.50	0.05	0.40	0.02	0.05	
75	25 Oct 08	187.982	0.70	0.70	0.05	0.49	0.02	0.06	
76	25 Oct 08	189.980	0.95	0.50	0.05	0.48	0.02	0.06	
77	25 Oct 08	189.981	0.60	0.60	0.05	0.36	0.02	0.04	
78	25 Oct 08	189.982	0.50	0.50	0.05	0.25	0.01	0.03	
79	25 Oct 08	189.983	0.80	0.40	0.05	0.32	0.02	0.04	
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF OCT :						671.17	33.56	77.85	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : October 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,670.60	535.48	4,206.08	254.27	38.73	293.00	590.30	89.69	679.99
TOTAL:				3,670.60	535.48	4,206.08	254.27	38.73	293.00	590.30	89.69	679.99

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM SEPTEMBER 2008:						3,670.60	254.27	590.30	
1	03/10/2008	127.000	0.50	0.50	0.05	0.25	0.01	0.02	RHS
2	03/10/2008	127.000	0.60	0.50	0.05	0.30	0.02	0.05	RHS
3	03/10/2008	127.000	0.80	0.50	0.05	0.40	0.02	0.05	RHS
4	03/10/2008	127.000	0.50	0.30	0.05	0.15	0.01	0.02	RHS
5	03/10/2008	127.000	0.50	0.40	0.05	0.20	0.01	0.02	RHS
6	03/10/2008	127.000	0.80	0.40	0.05	0.32	0.02	0.05	RHS
7	03/10/2008	127.000	0.40	0.30	0.05	0.12	0.01	0.02	RHS
8	03/10/2008	126.900	1.20	0.80	0.08	0.96	0.08	0.19	RHS
9	03/10/2008	126.900	1.30	0.70	0.08	0.91	0.07	0.16	RHS
10	03/10/2008	126.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
11	03/10/2008	126.600	1.00	0.80	0.05	0.80	0.04	0.09	LHS
12	03/10/2008	126.600	0.80	0.60	0.05	0.48	0.02	0.05	LHS
13	03/10/2008	126.400	0.80	0.60	0.05	0.48	0.02	0.05	LHS
14	03/10/2008	126.400	0.60	0.40	0.05	0.24	0.01	0.02	LHS
15	03/10/2008	126.400	1.50	0.80	0.05	1.20	0.06	0.14	LHS
16	03/10/2008	126.400	0.50	0.30	0.05	0.15	0.01	0.02	LHS
17	03/10/2008	126.400	0.40	0.30	0.05	0.12	0.01	0.02	LHS
18	03/10/2008	126.400	0.80	0.30	0.05	0.24	0.01	0.02	LHS
19	03/10/2008	126.400	1.00	0.60	0.05	0.60	0.03	0.07	LHS
20	03/10/2008	126.300	0.60	0.40	0.05	0.24	0.01	0.02	LHS
21	03/10/2008	126.300	3.00	1.00	0.06	3.00	0.18	0.42	LHS
22	06/10/2008	125.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
23	06/10/2008	125.500	1.20	1.00	0.05	1.20	0.06	0.14	RHS
24	06/10/2008	125.500	1.00	0.60	0.05	0.60	0.03	0.07	LHS
25	06/10/2008	125.500	0.60	0.50	0.05	0.30	0.02	0.05	LHS
26	06/10/2008	125.000	0.60	0.40	0.05	0.24	0.01	0.02	LHS
27	06/10/2008	125.000	0.30	0.30	0.05	0.09	0.00	0.00	LHS
28	06/10/2008	125.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
29	06/10/2008	124.900	1.30	1.00	0.05	1.30	0.07	0.16	LHS
30	06/10/2008	124.900	0.80	0.50	0.05	0.40	0.02	0.05	LHS
CARRIED FORW						3,686.25	255.16	592.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,686.25	255.16	592.35	
31	06/10/2008	124.900	0.90	0.60	0.05	0.54	0.03	0.07	LHS
32	06/10/2008	124.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
33	06/10/2008	124.900	0.60	0.60	0.05	0.36	0.02	0.05	LHS
34	06/10/2008	124.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
35	06/10/2008	124.900	0.90	0.90	0.05	0.81	0.04	0.09	LHS
36	06/10/2008	124.800	0.50	0.30	0.05	0.15	0.01	0.02	RHS
37	06/10/2008	124.300	0.60	0.40	0.05	0.24	0.01	0.02	LHS
38	06/10/2008	124.300	0.50	0.40	0.05	0.20	0.01	0.02	LHS
39	06/10/2008	124.300	1.20	0.80	0.05	0.96	0.05	0.12	LHS
40	06/10/2008	124.300	1.40	1.20	0.05	1.68	0.08	0.19	LHS
41	06/10/2008	123.800	2.60	1.00	0.08	2.60	0.21	0.49	RHS
42	06/10/2008	123.600	0.40	0.40	0.05	0.16	0.01	0.02	LHS
43	06/10/2008	123.400	0.40	0.40	0.05	0.16	0.01	0.02	LHS
44	06/10/2008	123.400	0.60	0.40	0.05	0.24	0.01	0.02	LHS
45	08/10/2008	132.200	1.40	1.10	0.05	1.54	0.08	0.19	RHS
46	08/10/2008	132.400	1.20	0.90	0.05	1.08	0.05	0.12	LHS
47	08/10/2008	132.600	1.00	0.80	0.05	0.80	0.04	0.09	RHS
48	08/10/2008	132.700	3.70	1.00	0.05	3.70	0.19	0.44	LHS
49	08/10/2008	132.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
50	08/10/2008	132.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
51	08/10/2008	132.700	0.30	0.20	0.05	0.06	0.00	0.00	LHS
52	08/10/2008	132.700	0.60	0.30	0.05	0.18	0.01	0.02	LHS
53	08/10/2008	132.700	0.60	0.50	0.05	0.30	0.02	0.05	LHS
54	08/10/2008	132.800	0.80	0.80	0.05	0.64	0.03	0.07	LHS
55	08/10/2008	132.800	1.00	0.90	0.05	0.90	0.05	0.12	LHS
56	08/10/2008	133.100	1.30	0.60	0.05	0.78	0.04	0.09	RHS
57	08/10/2008	133.100	0.60	0.40	0.05	0.24	0.01	0.02	LHS
58	10/10/2008	133.900	2.30	2.10	0.15	4.83	0.72	1.67	LHS
59	10/10/2008	133.900	1.50	1.20	0.08	1.80	0.14	0.32	LHS
60	10/10/2008	133.900	3.50	0.70	0.05	2.45	0.12	0.28	RHS
CARRIED FORWARD:						3,714.33	257.18	597.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,714.33	257.18	597.03	
61	10/10/2008	133.900	0.60	0.50	0.05	0.30	0.02	0.05	RHS
62	10/10/2008	133.900	0.50	0.40	0.05	0.20	0.01	0.02	RHS
63	10/10/2008	134.200	2.10	1.60	0.15	3.36	0.50	1.16	LHS
64	13/10/2008	134.400	1.10	0.70	0.06	0.77	0.05	0.12	LHS
65	13/10/2008	134.400	0.60	0.50	0.05	0.30	0.02	0.05	LHS
66	13/10/2008	134.400	2.20	1.60	0.20	3.52	0.70	1.62	LHS
67	13/10/2008	134.600	1.70	0.80	0.20	1.36	0.27	0.63	LHS
68	13/10/2008	134.600	2.50	1.00	0.20	2.50	0.50	1.16	LHS
69	15/10/2008	120.100	0.90	0.90	0.10	0.81	0.08	0.19	LHS
70	15/10/2008	120.100	0.40	0.30	0.08	0.12	0.01	0.02	LHS
71	15/10/2008	120.100	1.80	1.50	0.15	2.70	0.41	0.95	RHS
72	15/10/2008	120.000	0.80	0.70	0.10	0.56	0.06	0.14	RHS
73	15/10/2008	120.000	2.10	1.20	0.10	2.52	0.25	0.58	LHS
74	15/10/2008	120.000	1.90	1.80	0.08	3.42	0.27	0.63	LHS
75	15/10/2008	119.100	0.40	0.30	0.06	0.12	0.01	0.02	RHS
76	15/10/2008	119.100	0.40	0.40	0.05	0.16	0.01	0.02	LHS
77	15/10/2008	119.100	2.50	0.80	0.05	2.00	0.10	0.23	LHS
78	15/10/2008	119.100	1.40	0.60	0.05	0.84	0.04	0.09	LHS
79	15/10/2008	119.100	0.60	0.40	0.05	0.24	0.01	0.02	RHS
80	15/10/2008	118.500	1.20	0.80	0.06	0.96	0.06	0.14	RHS
81	17/10/2008	135.000	1.90	1.60	0.15	3.04	0.46	1.07	LHS
82	17/10/2008	135.100	2.40	1.90	0.20	4.56	0.91	2.11	LHS
83	17/10/2008	110.200	3.30	1.70	0.08	5.61	0.45	1.04	LHS
84	17/10/2008	110.200	0.80	0.60	0.05	0.48	0.02	0.05	RHS
85	17/10/2008	110.200	1.30	1.10	0.05	1.43	0.07	0.16	RHS
86	17/10/2008	110.200	1.00	0.60	0.05	0.60	0.03	0.07	RHS
87	17/10/2008	110.200	1.30	0.90	0.05	1.17	0.06	0.14	RHS
88	17/10/2008	110.200	1.30	1.20	0.06	1.56	0.09	0.21	RHS
89	17/10/2008	110.200	1.40	1.10	0.05	1.54	0.08	0.19	LHS
90	17/10/2008	110.200	1.70	0.90	0.05	1.53	0.08	0.19	LHS
CARRIED FORWARD:						3,762.61	262.81	610.10	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,762.61	262.81	610.10	
91	20/10/2008	135.300	6.80	2.10	0.10	14.28	1.43	3.32	LHS
92	20/10/2008	118.500	0.50	0.30	0.05	0.15	0.01	0.02	RHS
93	20/10/2008	118.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
94	20/10/2008	118.500	0.40	0.40	0.05	0.16	0.01	0.02	RHS
95	20/10/2008	118.500	0.60	0.40	0.05	0.24	0.01	0.02	RHS
96	20/10/2008	118.500	0.90	0.80	0.05	0.72	0.04	0.09	RHS
97	20/10/2008	118.500	1.60	0.70	0.05	1.12	0.06	0.14	RHS
98	20/10/2008	118.500	0.80	0.80	0.05	0.64	0.03	0.07	RHS
99	20/10/2008	118.500	1.90	1.50	0.05	2.85	0.14	0.32	RHS
100	20/10/2008	118.600	0.60	0.40	0.06	0.24	0.01	0.02	LHS
101	20/10/2008	118.600	0.40	0.40	0.06	0.16	0.01	0.02	LHS
102	20/10/2008	118.600	0.80	0.50	0.06	0.40	0.02	0.05	RHS
103	20/10/2008	118.600	2.50	0.70	0.06	1.75	0.11	0.26	RHS
104	20/10/2008	110.100	6.90	1.50	0.15	10.35	1.55	3.60	LHS
105	20/10/2008	110.100	1.10	0.30	0.08	0.33	0.03	0.07	LHS
106	20/10/2008	110.100	1.50	0.70	0.08	1.05	0.08	0.19	LHS
107	20/10/2008	110.100	5.80	2.40	0.10	13.92	1.39	3.22	LHS
108	20/10/2008	110.200	6.30	2.70	0.10	17.01	1.70	3.94	LHS
109	22/10/2008	95.400	3.50	2.00	0.08	7.00	0.56	1.30	RHS
110	22/10/2008	95.400	3.20	1.50	0.06	4.80	0.29	0.67	RHS
111	22/10/2008	136.000	3.50	3.40	0.10	11.90	1.19	2.76	LHS
112	22/10/2008	136.000	7.50	4.20	0.10	31.50	3.15	7.31	LHS
113	22/10/2008	137.100	3.00	2.40	0.20	7.20	1.44	3.34	LHS
114	23/10/2008	138.300	0.60	0.40	0.05	0.24	0.01	0.02	RHS
115	23/10/2008	138.300	1.30	0.80	0.05	1.04	0.05	0.12	RHS
116	23/10/2008	138.300	0.60	0.30	0.05	0.18	0.01	0.02	RHS
117	23/10/2008	138.300	0.30	0.30	0.05	0.09	0.00	0.00	RHS
118	23/10/2008	138.300	1.00	1.00	0.05	1.00	0.05	0.12	RHS
119	23/10/2008	138.300	1.30	0.60	0.05	0.78	0.04	0.09	RHS
120	23/10/2008	138.200	2.20	2.30	0.08	5.06	0.40	0.93	LHS
CARRIED FORWARD:						3,898.89	276.64	642.17	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,898.89	276.64	642.17	
121	23/10/2008	138.200	0.40	0.30	0.05	0.12	0.01	0.02	RHS
122	23/10/2008	138.200	0.50	0.40	0.05	0.20	0.01	0.02	RHS
123	23/10/2008	138.200	0.30	0.30	0.05	0.09	0.00	0.00	RHS
124	23/10/2008	138.200	1.70	1.00	0.05	1.70	0.09	0.21	RHS
125	23/10/2008	138.200	1.10	0.90	0.05	0.99	0.05	0.12	RHS
126	23/10/2008	138.200	0.40	0.30	0.05	0.12	0.01	0.02	RHS
127	23/10/2008	138.200	0.40	0.30	0.05	0.12	0.01	0.02	RHS
128	23/10/2008	138.200	1.10	0.80	0.05	0.88	0.04	0.09	RHS
129	23/10/2008	138.200	1.20	0.70	0.05	0.84	0.04	0.09	RHS
130	23/10/2008	138.200	0.60	0.40	0.05	0.24	0.01	0.02	RHS
131	23/10/2008	138.200	0.50	0.50	0.05	0.25	0.01	0.02	RHS
132	23/10/2008	138.200	0.60	0.60	0.05	0.36	0.02	0.05	RHS
133	23/10/2008	138.200	0.40	0.30	0.05	0.12	0.01	0.02	RHS
134	23/10/2008	138.200	3.60	1.10	0.05	3.96	0.20	0.46	RHS
135	23/10/2008	138.200	1.00	0.70	0.05	0.70	0.04	0.09	RHS
136	23/10/2008	138.200	0.70	0.60	0.05	0.42	0.02	0.05	RHS
137	23/10/2008	138.200	0.60	0.50	0.05	0.30	0.02	0.05	RHS
138	23/10/2008	138.200	1.40	0.60	0.05	0.84	0.04	0.09	RHS
139	23/10/2008	138.200	3.00	0.90	0.05	2.70	0.14	0.32	RHS
140	23/10/2008	138.200	1.80	0.60	0.05	1.08	0.05	0.12	RHS
141	23/10/2008	138.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
142	23/10/2008	138.200	1.00	0.30	0.05	0.30	0.02	0.05	LHS
143	23/10/2008	137.900	1.50	1.30	0.05	1.95	0.10	0.23	RHS
144	23/10/2008	137.700	0.60	0.40	0.05	0.24	0.01	0.02	LHS
145	23/10/2008	137.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
146	23/10/2008	137.700	0.40	0.40	0.05	0.16	0.01	0.02	LHS
147	23/10/2008	137.700	0.50	0.50	0.05	0.25	0.01	0.02	LHS
148	24/10/2008	118.300	1.50	0.80	0.05	1.20	0.06	0.14	LHS
149	24/10/2008	118.300	1.00	0.50	0.05	0.50	0.03	0.07	LHS
150	24/10/2008	117.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
CARRIED FORWARD:						3,919.77	277.71	644.62	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,919.77	277.71	644.62	
151	24/10/2008	117.800	2.00	0.80	0.05	1.60	0.08	0.19	RHS
152	24/10/2008	117.000	1.10	0.50	0.05	0.55	0.03	0.07	LHS
153	24/10/2008	117.000	3.70	0.80	0.05	2.96	0.15	0.35	LHS
154	24/10/2008	117.000	2.50	1.10	0.05	2.75	0.14	0.32	LHS
155	24/10/2008	114.800	0.90	1.20	0.05	1.08	0.05	0.12	RHS
156	24/10/2008	114.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
157	24/10/2008	114.200	0.30	0.20	0.05	0.06	0.00	0.00	LHS
158	24/10/2008	113.800	1.00	0.80	0.05	0.80	0.04	0.09	LHS
159	24/10/2008	113.800	1.60	1.00	0.05	1.60	0.08	0.19	LHS
160	24/10/2008	113.800	0.80	0.40	0.05	0.32	0.02	0.05	LHS
161	24/10/2008	113.800	0.50	0.40	0.05	0.20	0.01	0.02	LHS
162	24/10/2008	113.800	0.40	0.40	0.05	0.16	0.01	0.02	LHS
163	24/10/2008	113.800	0.60	0.60	0.05	0.36	0.02	0.05	LHS
164	24/10/2008	113.800	0.30	0.30	0.05	0.09	0.00	0.00	LHS
165	24/10/2008	113.800	1.10	0.50	0.05	0.55	0.03	0.07	LHS
166	24/10/2008	113.800	1.40	0.80	0.05	1.12	0.06	0.14	LHS
167	24/10/2008	113.800	2.20	1.80	0.05	3.96	0.20	0.46	RHS
168	24/10/2008	113.800	2.10	1.50	0.05	3.15	0.16	0.37	RHS
169	24/10/2008	113.800	1.90	1.30	0.05	2.47	0.12	0.28	RHS
170	24/10/2008	113.800	4.30	1.20	0.05	5.16	0.26	0.60	LHS
171	24/10/2008	113.800	5.70	1.00	0.05	5.70	0.29	0.67	LHS
172	24/10/2008	113.800	2.20	0.90	0.05	1.98	0.10	0.23	LHS
173	24/10/2008	122.000	5.10	1.20	0.20	6.12	1.22	2.83	RHS
174	25/10/2008	113.800	1.80	1.40	0.05	2.52	0.13	0.30	LHS
175	25/10/2008	113.800	0.50	0.30	0.05	0.15	0.01	0.02	LHS
176	25/10/2008	113.800	4.80	0.80	0.05	3.84	0.19	0.44	LHS
177	25/10/2008	113.800	1.70	1.50	0.05	2.55	0.13	0.30	LHS
178	25/10/2008	113.800	1.40	0.80	0.05	1.12	0.06	0.14	LHS
179	25/10/2008	113.800	2.30	1.40	0.05	3.22	0.16	0.37	LHS
180	25/10/2008	113.800	0.60	0.30	0.05	0.18	0.01	0.02	LHS
CARRIED FORWARD:						3,976.29	281.48	653.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,976.29	281.48	653.35	
181	25/10/2008	113.800	1.40	1.10	0.05	1.54	0.08	0.19	LHS
182	25/10/2008	112.900	0.60	0.50	0.05	0.30	0.02	0.05	RHS
183	25/10/2008	112.900	1.10	0.40	0.05	0.44	0.02	0.05	RHS
184	25/10/2008	112.900	1.90	0.80	0.05	1.52	0.08	0.19	LHS
185	25/10/2008	112.900	1.10	0.50	0.05	0.55	0.03	0.07	LHS
186	25/10/2008	112.900	5.40	1.30	0.05	7.02	0.35	0.81	LHS
187	25/10/2008	124.400	0.30	0.30	0.05	0.09	0.00	0.00	LHS
188	25/10/2008	124.400	1.00	0.50	0.05	0.50	0.03	0.07	LHS
189	25/10/2008	124.400	3.70	0.70	0.05	2.59	0.13	0.30	LHS
190	25/10/2008	124.500	4.00	0.40	0.10	1.60	0.16	0.37	RHS
191	25/10/2008	111.600	1.20	0.70	0.05	0.84	0.04	0.09	RHS
192	25/10/2008	111.600	1.10	0.60	0.05	0.66	0.03	0.07	RHS
193	25/10/2008	111.600	0.30	0.20	0.05	0.06	0.00	0.00	RHS
194	25/10/2008	111.600	0.30	0.30	0.05	0.09	0.00	0.00	RHS
195	25/10/2008	111.600	0.40	0.30	0.05	0.12	0.01	0.02	RHS
196	25/10/2008	111.600	1.50	0.90	0.05	1.35	0.07	0.16	LHS
197	25/10/2008	111.600	1.70	0.80	0.05	1.36	0.07	0.16	LHS
198	25/10/2008	111.600	0.60	0.40	0.05	0.24	0.01	0.02	LHS
199	25/10/2008	111.600	0.50	0.50	0.05	0.25	0.01	0.02	LHS
200	25/10/2008	111.600	0.60	0.50	0.05	0.30	0.02	0.05	LHS
201	25/10/2008	111.600	0.30	0.30	0.05	0.09	0.00	0.00	LHS
202	28/10/2008	77.600	0.40	0.20	0.05	0.08	0.00	0.00	RHS
203	28/10/2008	77.600	1.10	0.40	0.05	0.44	0.02	0.05	RHS
204	28/10/2008	77.600	0.30	0.30	0.05	0.09	0.00	0.00	RHS
205	28/10/2008	77.600	0.50	0.40	0.05	0.20	0.01	0.02	RHS
206	28/10/2008	77.600	0.40	0.30	0.05	0.12	0.01	0.02	RHS
207	28/10/2008	77.600	0.50	0.30	0.05	0.15	0.01	0.02	RHS
208	28/10/2008	77.600	0.30	0.20	0.05	0.06	0.00	0.00	RHS
209	28/10/2008	77.600	0.20	0.20	0.05	0.04	0.00	0.00	RHS
210	28/10/2008	77.600	0.60	0.40	0.05	0.24	0.01	0.02	RHS
CARRIED FORWARD:						3,999.22	282.70	656.17	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,999.22	282.70	656.17	
211	28/10/2008	71.000	0.80	0.50	0.05	0.40	0.02	0.05	RHS
212	28/10/2008	71.000	0.80	0.40	0.05	0.32	0.02	0.05	RHS
213	28/10/2008	69.500	1.30	0.90	0.05	1.17	0.06	0.14	LHS
214	28/10/2008	69.500	0.90	0.40	0.05	0.36	0.02	0.05	LHS
215	28/10/2008	69.500	1.00	0.30	0.05	0.30	0.02	0.05	LHS
216	28/10/2008	69.500	4.70	1.00	0.05	4.70	0.24	0.56	LHS
217	28/10/2008	69.500	16.30	1.00	0.05	16.30	0.82	1.90	LHS
218	28/10/2008	69.500	6.00	1.00	0.05	6.00	0.30	0.70	LHS
219	28/10/2008	69.500	27.70	1.20	0.05	33.24	1.66	3.85	LHS
220	28/10/2008	69.500	3.20	1.10	0.05	3.52	0.18	0.42	LHS
221	28/10/2008	69.500	26.70	1.20	0.05	32.04	1.60	3.71	LHS
222	28/10/2008	69.500	6.70	1.20	0.05	8.04	0.40	0.93	LHS
223	28/10/2008	75.700	0.90	0.90	0.05	0.81	0.04	0.09	LHS
224	28/10/2008	75.700	0.80	0.80	0.05	0.64	0.03	0.07	LHS
225	28/10/2008	75.800	0.60	0.50	0.05	0.30	0.02	0.05	LHS
226	28/10/2008	75.800	2.20	1.20	0.05	2.64	0.13	0.30	LHS
227	28/10/2008	75.800	1.30	1.00	0.05	1.30	0.07	0.16	LHS
228	28/10/2008	75.800	1.40	1.00	0.05	1.40	0.07	0.16	RHS
229	28/10/2008	75.900	0.40	0.40	0.03	0.16	0.00	0.00	LHS
230	28/10/2008	75.900	0.50	0.40	0.03	0.20	0.01	0.02	LHS
231	28/10/2008	76.000	0.40	0.30	0.03	0.12	0.00	0.00	RHS
232	28/10/2008	76.000	2.30	0.80	0.03	1.84	0.06	0.14	RHS
233	28/10/2008	76.000	1.30	0.50	0.03	0.65	0.02	0.05	RHS
234	28/10/2008	76.000	2.50	1.00	0.03	2.50	0.08	0.19	RHS
235	28/10/2008	99.800	0.60	0.60	0.05	0.36	0.02	0.05	LHS
236	28/10/2008	99.800	0.80	0.70	0.05	0.56	0.03	0.07	LHS
237	28/10/2008	99.800	1.50	0.60	0.05	0.90	0.05	0.12	LHS
238	28/10/2008	99.800	0.80	0.40	0.05	0.32	0.02	0.05	LHS
239	28/10/2008	99.800	0.80	0.60	0.05	0.48	0.02	0.05	LHS
240	28/10/2008	99.800	4.40	1.90	0.05	8.36	0.42	0.97	LHS
CARRIED FORWARD:						4,129.15	289.13	671.12	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,129.15	289.13	671.12	
241	28/10/2008	98.400	1.00	0.40	0.05	0.40	0.02	0.05	LHS
242	28/10/2008	76.600	0.90	0.80	0.03	0.72	0.02	0.05	LHS
243	28/10/2008	76.600	0.40	0.20	0.03	0.08	0.00	0.00	LHS
244	28/10/2008	76.600	0.40	0.20	0.03	0.08	0.00	0.00	LHS
245	28/10/2008	76.600	1.20	0.70	0.03	0.84	0.03	0.07	LHS
246	28/10/2008	103.900	0.80	0.60	0.03	0.48	0.01	0.02	RHS
247	28/10/2008	103.900	3.00	1.80	0.05	5.40	0.27	0.63	RHS
248	28/10/2008	103.900	0.60	0.40	0.05	0.24	0.01	0.02	RHS
249	28/10/2008	103.900	0.80	0.50	0.05	0.40	0.02	0.05	RHS
250	28/10/2008	103.900	2.30	1.50	0.05	3.45	0.17	0.39	RHS
251	28/10/2008	103.900	0.80	0.40	0.03	0.32	0.01	0.02	LHS
252	28/10/2008	103.600	5.40	1.30	0.05	7.02	0.35	0.81	LHS
253	30/10/2008	69.100	1.00	0.80	0.05	0.80	0.04	0.09	LHS
254	30/10/2008	69.100	1.10	1.00	0.05	1.10	0.06	0.14	LHS
255	30/10/2008	69.100	0.40	0.30	0.05	0.12	0.01	0.02	LHS
256	30/10/2008	69.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
257	30/10/2008	69.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
258	30/10/2008	69.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
259	30/10/2008	69.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
260	30/10/2008	69.000	0.20	0.20	0.05	0.04	0.00	0.00	LHS
261	30/10/2008	69.000	0.40	0.20	0.05	0.08	0.00	0.00	LHS
262	30/10/2008	69.000	0.60	0.30	0.05	0.18	0.01	0.02	LHS
263	30/10/2008	69.000	0.40	0.20	0.05	0.08	0.00	0.00	LHS
264	30/10/2008	69.000	0.40	0.40	0.05	0.16	0.01	0.02	LHS
265	30/10/2008	69.000	0.30	0.30	0.05	0.09	0.00	0.00	LHS
266	30/10/2008	69.000	0.60	0.30	0.05	0.18	0.01	0.02	LHS
267	30/10/2008	69.000	1.40	0.60	0.05	0.84	0.04	0.09	LHS
268	30/10/2008	69.000	1.00	0.90	0.05	0.90	0.05	0.12	LHS
269	30/10/2008	69.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
270	30/10/2008	69.000	0.50	0.50	0.05	0.25	0.01	0.02	LHS
CARRIED FORWARD:						4,153.93	290.30	673.81	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,153.93	290.30	673.81	
271	30/10/2008	69.000	0.40	0.40	0.05	0.16	0.01	0.02	LHS
272	30/10/2008	68.900	1.20	0.20	0.05	0.24	0.01	0.02	RHS
273	30/10/2008	68.900	0.50	0.30	0.05	0.15	0.01	0.02	LHS
274	30/10/2008	68.900	0.80	0.40	0.05	0.32	0.02	0.05	LHS
275	30/10/2008	68.900	0.40	0.30	0.05	0.12	0.01	0.02	LHS
276	30/10/2008	68.900	0.40	0.40	0.05	0.16	0.01	0.02	LHS
277	30/10/2008	68.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
278	30/10/2008	68.900	0.20	0.20	0.05	0.04	0.00	0.00	LHS
279	30/10/2008	68.900	0.60	0.40	0.05	0.24	0.01	0.02	RHS
280	30/10/2008	68.900	0.50	0.30	0.05	0.15	0.01	0.02	RHS
281	30/10/2008	68.900	0.50	0.40	0.05	0.20	0.01	0.02	RHS
282	30/10/2008	68.900	0.60	0.50	0.05	0.30	0.02	0.05	RHS
283	30/10/2008	68.900	0.50	0.30	0.05	0.15	0.01	0.02	RHS
284	30/10/2008	68.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
285	30/10/2008	68.900	0.30	0.30	0.05	0.09	0.00	0.00	RHS
286	30/10/2008	68.800	0.70	0.50	0.05	0.35	0.02	0.05	LHS
287	30/10/2008	68.800	0.30	0.20	0.05	0.06	0.00	0.00	LHS
288	30/10/2008	68.800	0.30	0.30	0.05	0.09	0.00	0.00	RHS
289	30/10/2008	68.800	0.70	0.30	0.05	0.21	0.01	0.02	RHS
290	30/10/2008	68.800	0.30	0.30	0.05	0.09	0.00	0.00	RHS
291	30/10/2008	68.800	0.40	0.20	0.05	0.08	0.00	0.00	RHS
292	30/10/2008	68.800	0.90	0.50	0.05	0.45	0.02	0.05	RHS
293	30/10/2008	68.800	0.40	0.40	0.05	0.16	0.01	0.02	RHS
294	30/10/2008	68.700	1.40	0.70	0.05	0.98	0.05	0.12	RHS
295	30/10/2008	68.700	1.80	1.00	0.05	1.80	0.09	0.21	RHS
296	30/10/2008	68.700	1.60	0.90	0.05	1.44	0.07	0.16	RHS
297	30/10/2008	68.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
298	30/10/2008	68.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
299	30/10/2008	68.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
300	30/10/2008	68.700	0.30	0.30	0.05	0.09	0.00	0.00	RHS
CARRIED FORWARD:						4,162.78	290.74	674.80	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,162.78	290.74	674.80	
301	30/10/2008	68.700	0.60	0.40	0.05	0.24	0.01	0.02	RHS
302	30/10/2008	68.700	0.60	0.30	0.05	0.18	0.01	0.02	LHS
303	30/10/2008	68.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
304	30/10/2008	68.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
305	30/10/2008	68.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
306	30/10/2008	68.500	3.00	1.20	0.05	3.60	0.18	0.42	LHS
307	30/10/2008	68.500	0.50	0.40	0.05	0.20	0.01	0.02	LHS
308	30/10/2008	68.500	2.80	0.90	0.05	2.52	0.13	0.30	LHS
309	30/10/2008	68.500	1.40	0.80	0.05	1.12	0.06	0.14	LHS
310	30/10/2008	68.500	1.80	1.00	0.05	1.80	0.09	0.21	LHS
311	30/10/2008	68.500	2.30	0.60	0.05	1.38	0.07	0.16	LHS
312	30/10/2008	68.500	1.70	1.60	0.05	2.72	0.14	0.32	LHS
313	30/10/2008	67.900	0.50	0.50	0.06	0.25	0.02	0.05	RHS
314	31/10/2008	71.000	2.00	1.20	0.06	2.40	0.14	0.32	LHS
315	31/10/2008	71.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
316	31/10/2008	71.000	0.90	0.90	0.05	0.81	0.04	0.09	LHS
317	31/10/2008	71.000	1.10	1.00	0.05	1.10	0.06	0.14	LHS
318	31/10/2008	71.000	3.20	1.10	0.05	3.52	0.18	0.42	LHS
319	31/10/2008	71.000	0.80	0.40	0.05	0.32	0.02	0.05	LHS
320	31/10/2008	71.000	4.80	1.00	0.06	4.80	0.29	0.67	LHS
321	31/10/2008	71.000	0.70	0.50	0.06	0.35	0.02	0.05	LHS
322	31/10/2008	71.000	3.40	0.70	0.06	2.38	0.14	0.32	LHS
323	31/10/2008	71.000	0.40	0.40	0.06	0.16	0.01	0.02	LHS
324	31/10/2008	71.000	0.60	0.30	0.05	0.18	0.01	0.02	LHS
325	31/10/2008	68.400	0.50	0.40	0.05	0.20	0.01	0.02	RHS
326	31/10/2008	67.900	0.70	0.40	0.05	0.28	0.01	0.02	RHS
327	31/10/2008	67.900	0.30	0.20	0.05	0.06	0.00	0.00	RHS
328	31/10/2008	67.800	0.20	0.20	0.05	0.04	0.00	0.00	RHS
329	31/10/2008	67.800	0.30	0.30	0.05	0.09	0.00	0.00	RHS
330	31/10/2008	67.800	0.30	0.20	0.05	0.06	0.00	0.00	RHS
CARRIED FORWARD:						4,193.99	292.42	678.66	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,193.99	292.42	678.66	
331	31/10/2008	67.800	0.30	0.20	0.05	0.06	0.00	0.00	RHS
332	31/10/2008	67.800	0.40	0.20	0.05	0.08	0.00	0.00	RHS
333	31/10/2008	67.800	0.40	0.30	0.05	0.12	0.01	0.02	RHS
334	31/10/2008	67.800	0.40	0.20	0.05	0.08	0.00	0.00	RHS
335	31/10/2008	67.800	0.40	0.40	0.05	0.16	0.01	0.02	RHS
336	31/10/2008	67.800	0.70	0.60	0.05	0.42	0.02	0.05	RHS
337	31/10/2008	67.800	0.40	0.30	0.05	0.12	0.01	0.02	RHS
338	31/10/2008	67.800	0.60	0.30	0.05	0.18	0.01	0.02	RHS
339	31/10/2008	67.800	0.20	0.20	0.05	0.04	0.00	0.00	RHS
340	31/10/2008	67.800	0.40	0.30	0.05	0.12	0.01	0.02	RHS
341	31/10/2008	67.800	2.60	0.70	0.05	1.82	0.09	0.21	RHS
342	31/10/2008	67.300	0.40	0.30	0.05	0.12	0.01	0.02	LHS
343	31/10/2008	67.300	0.40	0.40	0.05	0.16	0.01	0.02	LHS
344	31/10/2008	67.300	0.40	0.20	0.05	0.08	0.00	0.00	RHS
345	31/10/2008	67.300	0.30	0.30	0.05	0.09	0.00	0.00	RHS
346	31/10/2008	67.300	0.30	0.20	0.05	0.06	0.00	0.00	RHS
347	31/10/2008	67.300	0.50	0.30	0.05	0.15	0.01	0.02	RHS
348	31/10/2008	67.300	0.20	0.20	0.05	0.04	0.00	0.00	RHS
349	31/10/2008	67.300	0.30	0.20	0.05	0.06	0.00	0.00	RHS
350	31/10/2008	67.100	0.80	0.30	0.05	0.24	0.01	0.02	LHS
351	31/10/2008	67.100	0.90	0.40	0.05	0.36	0.02	0.05	LHS
352	31/10/2008	67.100	0.60	0.40	0.05	0.24	0.01	0.02	LHS
353	31/10/2008	67.100	0.30	0.30	0.05	0.09	0.00	0.00	LHS
354	31/10/2008	67.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
355	31/10/2008	67.100	0.60	0.50	0.05	0.30	0.02	0.05	RHS
356	31/10/2008	67.100	0.30	0.20	0.05	0.06	0.00	0.00	RHS
357	31/10/2008	67.100	0.80	0.30	0.05	0.24	0.01	0.02	RHS
358	31/10/2008	67.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
359	31/10/2008	67.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
360	31/10/2008	67.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
CARRIED FORWARD:						4,199.81	292.68	679.24	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,199.81	292.68	679.24	
361	31/10/2008	67.100	0.40	0.30	0.05	0.12	0.01	0.02	RHS
362	31/10/2008	67.100	1.80	0.50	0.05	0.90	0.05	0.12	RHS
363	31/10/2008	67.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
364	31/10/2008	67.000	1.10	0.90	0.05	0.99	0.05	0.12	LHS
365	31/10/2008	67.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
366	31/10/2008	67.000	0.40	0.40	0.05	0.16	0.01	0.02	LHS
367	31/10/2008	67.000	0.80	0.60	0.05	0.48	0.02	0.05	LHS
368	31/10/2008	67.000	0.80	0.60	0.05	0.48	0.02	0.05	LHS
369	31/10/2008	67.000	0.70	0.40	0.05	0.28	0.01	0.02	LHS
370	31/10/2008	67.000	0.70	0.50	0.05	0.35	0.02	0.05	LHS
371	31/10/2008	67.000	0.70	0.30	0.05	0.21	0.01	0.02	LHS
372	31/10/2008	67.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
373	31/10/2008	57.900	1.60	1.00	0.05	1.60	0.08	0.19	RHS
374									
375									
376									
377									
378									
379									
380									
381									
382									
383									
384									
385									
386									
387									
388									
389									
390									
CARRIED FORWARD:						4,206.08	293.00	679.99	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.499 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.539 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: October 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	240.50	47.39	287.89
TOTAL				240.50	47.39	287.89

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 501

ROAD NAME: JLN KK - PENAMPANG - LOK KAWI

MONTH: OCTOBER 2008

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					240.50	
1	02 Oct 08	0.551	1.80	0.80	1.44	RHS-QEH Traffic Lights
2	02 Oct 08	0.553	1.80	0.60	1.08	RHS-QEH Traffic Lights
3	02 Oct 08	0.555	3.10	0.60	1.86	RHS-QEH Traffic Lights
4	04 Oct 08	0.529	4.00	1.00	4.00	LHS-QEH Traffic Lights
5	04 Oct 08	0.531	3.10	1.00	3.10	LHS-QEH Traffic Lights
6	05 Oct 08	0.629	1.00	0.80	0.80	LHS-QEH Traffic Lights
7	05 Oct 08	0.631	1.00	0.80	0.80	LHS-QEH Traffic Lights
8	05 Oct 08	0.479	1.10	0.60	0.66	RHS-QEH Traffic Lights
9	05 Oct 08	0.474	1.40	0.60	0.84	RHS-QEH Traffic Lights
10	05 Oct 08	0.469	1.40	0.40	0.56	RHS-QEH Traffic Lights
11	11 Oct 08	0.52	5.40	3.10	16.74	LHS-QEH Traffic Lights
12	12 Oct 08	0.498	2.10	1.20	2.52	LHS-QEH Traffic Lights
13	12 Oct 08	0.499	1.40	0.60	0.84	LHS-QEH Traffic Lights
14	12 Oct 08	0.501	2.10	1.10	2.31	LHS-QEH Traffic Lights
15	19 Oct 08	0.539	4.10	2.40	9.84	LHS-QEH Traffic Lights
TOTAL:					287.89	

DISTRICT : KUALA PENYU
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH27.390 (KM27.390) - LHS

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 - JALAN BEAUFORT - MENUKOK
LOCATION : CH59.395 9KM59.395) - RHS

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KK-SINDUMIN
LOCATION : CH8.110 (MEDIAN-LHS)

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: OCTOBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8,552.35	0.00	8,552.35
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	500.00	0.00	500.00
Kudat	01	Jalan Kota Kinabalu-Kudat	2,307.64	0.00	2,307.64
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	105.80	2.50	108.30
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	150.20	0.00	150.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	981.90	0.00	981.90
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	400.70	0.00	400.70
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	750.49	0.00	750.49
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	871.10	160.00	1,031.10
TOTAL			14,620.18	162.50	14,782.68

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	750.49	-	750.49
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	871.10	160.00	1,031.10
TOTAL				1,621.59	160.00	1,781.59

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: October 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	105.80	2.50	108.30
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					105.80	
1	05 Oct 08	0.000	80.00	0.01	0.80	LHS
2	05 Oct 08	0.000	170.00	0.01	1.70	RHS
TOTAL:					108.30	

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH72.658 (KM74.418) - LHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH6.429 (RHS)

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

**PAVEMENT TREATMENT
GRAND SUMMARY**

MONTH: OCTOBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	938.96	0.00	938.96
	500	Jalan Kota Kinabalu-Keningau-Tenom	64.28	0.00	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	563.86	143.14	707.00
Papar	01	Jalan Kota Kinabalu-Sindumin	115.09	261.90	376.99
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	1,561.02	82.79	1,643.81
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	315.25	0.00	315.25
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	47.23	47.23
Beaufort	01	Jalan Kota Kinabalu-Sindumin	427.67	35.00	462.67
	502	Jalan Beaufort-Menumbok	137.39	0.00	137.39
Sipitang	01	Jalan Kota Kinabalu-Sindumin	109.78	0.00	109.78
Kuala Penyu	502	Jalan Beaufort-Menumbok	288.82	0.00	288.82
TOTAL			4,562.51	570.06	5,132.57

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	427.67	35.00	462.67
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	109.78	-	109.78
3	Beaufort	502	Jalan Beaufort - Menumbok	137.39	-	137.39
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	288.82	-	288.82
TOTAL				963.66	35.00	998.66

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					427.67	
1	11-Oct-08	72.630	25.00	1.00	25.00	LHS
2	11-Oct-08	72.658	10.00	1.00	10.00	LHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					462.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : OCTOBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,561.02	82.79	1,643.81
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	315.25	-	315.25
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	47.23	47.23
TOTAL				1,876.27	130.02	2,006.29

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: October 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,561.02	
1	03 Oct 08	63.873	1.70	0.60	1.02	RHS
2	03 Oct 08	63.874	2.80	0.80	2.24	RHS
3	03 Oct 08	63.876	2.40	0.90	2.16	RHS
4	03 Oct 08	63.880	5.90	2.60	15.34	RHS
5	03 Oct 08	63.883	2.40	1.10	2.64	RHS
6	03 Oct 08	63.885	6.80	2.30	15.64	RHS
7	03 Oct 08	63.874	3.20	1.10	3.52	LHS
8	03 Oct 08	63.876	2.10	1.20	2.52	LHS
9	03 Oct 08	63.879	2.80	1.10	3.08	LHS
10	03 Oct 08	52.047	1.80	1.30	2.34	LHS
11	03 Oct 08	52.046	2.00	0.80	1.60	LHS
12	03 Oct 08	52.036	2.00	0.60	1.20	LHS
13	03 Oct 08	51.930	5.40	1.00	5.40	LHS
14	03 Oct 08	51.928	2.20	1.40	3.08	LHS
15	03 Oct 08	51.926	2.00	0.60	1.20	LHS
16	03 Oct 08	51.924	2.00	0.70	1.40	LHS
17	03 Oct 08	51.922	2.00	1.00	2.00	LHS
18	03 Oct 08	51.916	6.20	1.00	6.20	LHS
19	03 Oct 08	51.915	3.00	2.20	6.60	LHS
20	03 Oct 08	51.918	2.00	1.00	2.00	LHS
21	03 Oct 08	51.912	2.30	0.70	1.61	LHS
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,643.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: October 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	04 Oct 08	163.297	2.80	0.80	2.24	LHS
2	04 Oct 08	163.296	2.50	0.80	2.00	LHS
3	04 Oct 08	163.114	1.80	0.90	1.62	LHS
4	04 Oct 08	163.005	2.70	0.90	2.43	RHS
5	04 Oct 08	163.000	1.50	0.50	0.75	RHS
6	04 Oct 08	162.990	9.50	1.10	10.45	RHS
7	04 Oct 08	162.970	1.60	1.20	1.92	RHS
8	04 Oct 08	162.960	3.20	0.90	2.88	RHS
9	04 Oct 08	162.950	1.10	0.50	0.55	RHS
10	04 Oct 08	162.940	4.80	1.20	5.76	RHS
11	04 Oct 08	162.920	4.90	1.10	5.39	RHS
12	04 Oct 08	162.915	4.50	0.90	4.05	RHS
13	04 Oct 08	162.910	1.60	0.90	1.44	RHS
14	04 Oct 08	162.907	2.30	0.60	1.38	RHS
15	04 Oct 08	162.890	1.20	0.50	0.60	RHS
16	04 Oct 08	162.880	2.90	1.30	3.77	RHS
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					47.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: October 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	938.96	-	938.96
3	Papar	01	Jalan Kota Kinabalu - Sindumin	115.09	261.90	376.99
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	64.28	-	64.28
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	563.86	143.14	707.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				1,682.19	405.04	2,087.23

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: OCTOBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					115.09	
1	03 Oct 08	48.300	14.30	0.90	12.87	LHS
2	03 Oct 08	48.320	24.00	1.00	24.00	LHS
3	03 Oct 08	48.340	13.10	1.00	13.10	LHS
4	03 Oct 08	48.360	3.60	1.20	4.32	LHS
5	03 Oct 08	48.378	21.60	1.20	25.92	LHS
6	03 Oct 08	48.395	13.30	0.90	11.97	LHS
7	03 Oct 08	48.400	15.40	0.90	13.86	LHS
8	03 Oct 08	48.420	4.40	0.90	3.96	LHS
9	07 Oct 08	46.690	2.40	1.10	2.64	LHS
10	07 Oct 08	46.737	3.20	1.10	3.52	LHS
11	07 Oct 08	46.765	67.90	1.00	67.90	LHS
12	08 Oct 08	46.850	13.20	1.10	14.52	LHS
13	08 Oct 08	46.870	3.20	1.00	3.20	LHS
14	08 Oct 08	46.883	29.10	1.00	29.10	LHS
15	08 Oct 08	46.915	28.20	1.10	31.02	LHS
TOTAL:					376.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

MONTH: OCTOBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					563.86	
1	03 Oct 08	9.448	2.60	0.60	1.56	RHS
2	03 Oct 08	9.449	3.10	0.80	2.48	RHS
3	03 Oct 08	9.450	8.40	0.80	6.72	RHS
4	03 Oct 08	9.470	2.60	0.60	1.56	RHS
5	03 Oct 08	9.480	4.00	0.80	3.20	RHS
6	07 Oct 08	9.380	6.60	1.00	6.60	RHS
7	07 Oct 08	9.390	6.40	1.00	6.40	RHS
8	07 Oct 08	9.398	3.10	1.00	3.10	RHS
9	07 Oct 08	9.400	10.20	1.00	10.20	RHS
10	07 Oct 08	9.444	4.20	1.00	4.20	RHS
11	07 Oct 08	9.446	2.40	1.00	2.40	RHS
12	07 Oct 08	9.447	1.80	0.80	1.44	RHS
13	07 Oct 08	9.449	2.80	1.00	2.80	RHS
14	08 Oct 08	10.510	3.20	1.20	3.84	RHS
15	08 Oct 08	9.200	11.20	1.20	13.44	RHS
16	08 Oct 08	9.199	5.40	1.00	5.40	RHS
17	08 Oct 08	9.098	5.10	1.00	5.10	RHS
18	08 Oct 08	9.085	5.00	1.00	5.00	RHS
19	08 Oct 08	9.070	4.00	1.00	4.00	RHS
20	08 Oct 08	9.065	3.00	1.10	3.30	RHS
21	08 Oct 08	9.060	6.10	1.10	6.71	RHS
22	09 Oct 08	9.010	13.40	1.20	16.08	RHS
23	09 Oct 08	9.080	4.00	1.10	4.40	RHS
24	09 Oct 08	9.060	3.10	1.10	3.41	RHS
25	09 Oct 08	8.996	4.60	1.20	5.52	RHS
26	09 Oct 08	8.986	2.00	1.60	3.20	RHS
27	09 Oct 08	8.980	4.80	1.80	8.64	RHS
28	09 Oct 08	8.978	1.60	1.00	1.60	RHS
29	09 Oct 08	8.976	1.40	0.60	0.84	RHS
TOTAL					707.00	