

R01

DISTRICT : BEAUFORT
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH12.141 (KM12.141) - RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH72.690 (KM74.450) - LHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

POTHOLE PATCHING GRAND SUMMARY

MONTH: SEPTEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	117.94	7.96	125.90
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	18.06	4.45	22.51
Kudat	01	Jalan Kota Kinabalu-Kudat	65.45	6.01	71.46
Tuaran	01	Jalan Kota Kinabalu-Kudat	82.83	14.77	97.60
	22	Jalan Kota Kinabalu-Sandakan	338.66	51.69	390.35
	503	Jalan Berungis-Kota Belud	38.97	0.00	38.97
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	189.38	25.75	215.13
	01	Jalan Kota Kinabalu-Sindumin	3.25	0.52	3.77
	606	Jalan Susur Sepangar Bay	62.90	11.49	74.39
	607	Jalan Masuk Ke Pelabuhan Baru	5.17	0.00	5.17
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	88.13	14.38	102.51
	500	Jalan Kota Kinabalu-Keningau-Tenom	98.38	8.00	106.38
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	105.75	14.46	120.21
Papar	01	Jalan Kota Kinabalu-Sindumin	582.87	49.22	632.09
Ranau	22	Jalan Kota Kinabalu-Sandakan	527.81	62.49	590.30
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	56.22	4.48	60.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	11.92	5.11	17.03
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1.86	3.10	4.96
Beaufort	01	Jalan Kota Kinabalu-Sindumin	53.30	8.30	61.59
	502	Jalan Beaufort-Menumbok	43.01	4.33	47.34
Sipitang	01	Jalan Kota Kinabalu-Sindumin	10.65	1.36	12.01
Kuala Penyu	502	Jalan Beaufort-Menumbok	61.90	2.10	64.00
TOTAL			2,564.40	299.97	2,864.37

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	460.055	71.335	531.390	22.970	3.575	26.545	53.297	8.296	61.593
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	91.050	11.650	102.700	4.580	0.586	5.166	10.649	1.362	12.011
3	Beaufort	502	Jalan Beaufort - Menumbok	410.877	37.240	448.117	18.532	1.865	20.397	43.010	4.328	47.338
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	537.395	18.045	555.440	26.675	0.905	27.580	61.897	2.100	63.997
TOTAL:				1499.377	138.270	1637.647	72.757	6.931	79.688	168.853	16.086	184.939

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	460.055	22.970	53.297	-
1	3-Sep-08	72.415	0.30	0.20	0.050	0.060	0.003	0.007	LHS
2	3-Sep-08	72.530	0.50	0.30	0.050	0.150	0.008	0.019	LHS
3	3-Sep-08	72.690	1.20	1.00	0.050	1.200	0.060	0.139	LHS
4	3-Sep-08	72.696	1.00	0.90	0.050	0.900	0.045	0.104	LHS
5	3-Sep-08	72.935	1.50	1.30	0.050	1.950	0.098	0.227	LHS
6	3-Sep-08	72.940	1.00	0.60	0.050	0.600	0.030	0.070	LHS
7	3-Sep-08	74.945	0.70	0.70	0.050	0.490	0.025	0.058	LHS
8	3-Sep-08	74.950	1.10	0.90	0.050	0.990	0.050	0.116	LHS
9	3-Sep-08	74.960	0.80	0.70	0.050	0.560	0.028	0.065	LHS
10	3-Sep-08	74.963	0.60	0.50	0.050	0.300	0.015	0.035	LHS
11	3-Sep-08	74.967	0.50	0.50	0.050	0.250	0.013	0.030	RHS
12	3-Sep-08	74.970	1.00	0.80	0.050	0.800	0.040	0.093	RHS
13	3-Sep-08	74.980	0.90	0.80	0.050	0.720	0.036	0.084	RHS
14	3-Sep-08	74.990	1.10	0.70	0.050	0.770	0.039	0.090	RHS
15	3-Sep-08	123.750	0.70	0.60	0.050	0.420	0.021	0.049	LHS
16	3-Sep-08	123.810	0.50	0.50	0.050	0.250	0.013	0.030	LHS
17	3-Sep-08	123.815	1.00	0.90	0.050	0.900	0.045	0.104	LHS
18	10-Sep-08	74.938	3.90	2.90	0.050	11.310	0.566	1.313	RHS
19	10-Sep-08	84.710	0.90	0.55	0.050	0.495	0.025	0.058	RHS
20	11-Sep-08	85.850	6.50	1.70	0.050	11.050	0.553	1.283	LHS
21	11-Sep-08	95.380	1.00	0.90	0.050	0.900	0.045	0.104	RHS
22	22-Sep-08	74.930	2.80	1.00	0.050	2.800	0.140	0.325	LHS
23	22-Sep-08	74.935	1.00	0.90	0.050	0.900	0.045	0.104	LHS
24	22-Sep-08	74.940	1.00	0.80	0.050	0.800	0.040	0.093	LHS
25	22-Sep-08	74.950	0.60	0.40	0.050	0.240	0.012	0.028	LHS
26	22-Sep-08	74.955	0.50	0.50	0.050	0.250	0.013	0.030	LHS
27	22-Sep-08	74.993	0.80	0.60	0.050	0.480	0.024	0.056	LHS
28	23-Sep-08	74.933	1.00	0.90	0.050	0.900	0.045	0.104	LHS
29	23-Sep-08	74.935	7.60	3.10	0.050	23.560	1.178	2.733	RHS
30	23-Sep-08	74.941	0.90	0.70	0.050	0.630	0.032	0.074	LHS
CARRIED FORWARD:						525.680	26.257	60.922	

BROUGHT FORWARD:			-	-	-	525.680	26.257	60.922	-
31	25-Sep-08	100.800	0.50	0.40	0.050	0.200	0.010	0.023	LHS
32	25-Sep-08	102.013	0.40	0.40	0.050	0.160	0.008	0.019	LHS
33	25-Sep-08	102.220	0.40	0.30	0.050	0.120	0.006	0.014	LHS
34	25-Sep-08	102.220	0.30	0.30	0.050	0.090	0.005	0.012	LHS
35	25-Sep-08	102.310	0.50	0.40	0.050	0.200	0.010	0.023	LHS
36	25-Sep-08	102.430	0.20	0.30	0.050	0.060	0.003	0.007	LHS
37	25-Sep-08	102.432	0.30	0.30	0.050	0.090	0.005	0.012	RHS
38	25-Sep-08	102.442	0.40	0.40	0.050	0.160	0.008	0.019	LHS
39	25-Sep-08	120.250	0.90	0.70	0.050	0.630	0.032	0.074	LHS
40	25-Sep-08	120.780	0.40	0.30	0.050	0.120	0.006	0.014	LHS
41	25-Sep-08	120.785	0.40	0.40	0.050	0.160	0.008	0.019	LHS
42	25-Sep-08	120.790	0.30	0.20	0.050	0.060	0.003	0.007	LHS
43	25-Sep-08	122.465	1.30	1.10	0.050	1.430	0.072	0.167	RHS
44	25-Sep-08	123.390	0.80	0.60	0.050	0.480	0.024	0.056	RHS
45	25-Sep-08	123.480	0.50	0.40	0.050	0.200	0.010	0.023	RHS
46	25-Sep-08	123.685	0.70	0.60	0.050	0.420	0.021	0.049	LHS
47	25-Sep-08	123.688	0.80	0.60	0.050	0.480	0.024	0.056	RHS
48	25-Sep-08	123.690	1.30	0.50	0.050	0.650	0.033	0.077	RHS
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						531.390	26.545	61.593	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	91.050	4.580	10.649	-
1	4-Sep-08	139.505	0.30	0.30	0.050	0.090	0.005	0.012	RHS
2	4-Sep-08	139.530	0.30	0.20	0.050	0.060	0.003	0.007	RHS
3	4-Sep-08	139.535	0.40	0.30	0.050	0.120	0.006	0.014	RHS
4	4-Sep-08	139.540	0.30	0.30	0.050	0.090	0.005	0.012	RHS
5	4-Sep-08	139.550	0.40	0.40	0.050	0.160	0.008	0.019	RHS
6	4-Sep-08	139.571	0.40	0.20	0.050	0.080	0.004	0.009	RHS
7	4-Sep-08	139.580	0.30	0.30	0.050	0.090	0.005	0.012	RHS
8	4-Sep-08	139.600	0.40	0.30	0.050	0.120	0.006	0.014	RHS
9	4-Sep-08	139.760	0.40	0.20	0.050	0.080	0.004	0.009	LHS
10	4-Sep-08	139.885	1.40	1.20	0.050	1.680	0.084	0.195	LHS
11	4-Sep-08	140.012	1.30	1.00	0.050	1.300	0.065	0.151	LHS
12	4-Sep-08	140.190	1.00	0.70	0.050	0.700	0.035	0.081	LHS
13	4-Sep-08	143.158	2.80	0.10	0.050	0.280	0.014	0.032	LHS
14	4-Sep-08	144.158	2.20	0.50	0.050	1.100	0.055	0.128	LHS
15	4-Sep-08	145.158	5.20	0.10	0.050	0.520	0.026	0.060	LHS
16	24-Sep-08	139.430	0.30	0.30	0.050	0.090	0.005	0.012	RHS
17	24-Sep-08	139.440	0.30	0.30	0.050	0.090	0.005	0.012	RHS
18	24-Sep-08	139.448	0.50	0.40	0.050	0.200	0.010	0.023	RHS
19	24-Sep-08	139.575	0.30	0.20	0.050	0.060	0.003	0.007	RHS
20	24-Sep-08	139.580	0.70	0.30	0.050	0.210	0.011	0.026	LHS
21	24-Sep-08	139.582	0.40	0.40	0.050	0.160	0.008	0.019	LHS
22	24-Sep-08	139.585	0.40	0.30	0.050	0.120	0.006	0.014	RHS
23	24-Sep-08	139.590	0.40	0.40	0.050	0.160	0.008	0.019	RHS
24	24-Sep-08	139.604	0.30	0.30	0.050	0.090	0.005	0.012	RHS
25	24-Sep-08	139.850	1.40	1.30	0.050	1.820	0.091	0.211	RHS
26	24-Sep-08	139.890	0.40	0.20	0.050	0.080	0.004	0.009	LHS
27	24-Sep-08	139.900	0.50	0.40	0.050	0.200	0.010	0.023	LHS
28	24-Sep-08	139.905	1.20	1.00	0.050	1.200	0.060	0.139	LHS
29	24-Sep-08	139.909	0.80	0.50	0.050	0.400	0.020	0.046	LHS
30	24-Sep-08	140.020	0.60	0.50	0.050	0.300	0.015	0.035	RHS
CARRIED FORWARD:						102.700	5.166	12.011	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	410.877	18.532	43.010	
1	5-Sep-08	2.930	3.90	1.10	0.050	4.290	0.215	0.499	LHS
2	5-Sep-08	2.254	1.60	0.80	0.050	1.280	0.064	0.148	RHS
3	5-Sep-08	4.360	0.50	0.50	0.050	0.250	0.013	0.030	RHS
4	5-Sep-08	4.366	0.40	0.40	0.050	0.160	0.008	0.019	RHS
5	5-Sep-08	4.370	0.40	0.30	0.050	0.120	0.006	0.014	RHS
6	5-Sep-08	6.155	1.00	0.90	0.050	0.900	0.045	0.104	RHS
7	5-Sep-08	6.190	1.70	1.60	0.050	2.720	0.136	0.316	RHS
8	5-Sep-08	6.238	0.30	0.30	0.050	0.090	0.005	0.012	RHS
9	5-Sep-08	7.085	0.40	0.20	0.050	0.080	0.004	0.009	LHS
10	5-Sep-08	7.090	0.40	0.30	0.050	0.120	0.006	0.014	LHS
11	5-Sep-08	7.705	0.20	0.20	0.050	0.040	0.002	0.005	LHS
12	5-Sep-08	9.895	1.50	1.00	0.050	1.500	0.075	0.174	LHS
13	5-Sep-08	9.950	1.00	0.90	0.050	0.900	0.045	0.104	LHS
14	6-Sep-08	10.305	4.00	2.80	0.050	11.200	0.560	1.299	RHS
15	6-Sep-08	11.115	0.40	0.30	0.050	0.120	0.006	0.014	LHS
16	6-Sep-08	11.330	0.40	0.40	0.050	0.160	0.008	0.019	LHS
17	6-Sep-08	11.336	0.40	0.30	0.050	0.120	0.006	0.014	LHS
18	6-Sep-08	11.535	0.50	0.30	0.050	0.150	0.008	0.019	LHS
19	6-Sep-08	12.100	1.40	0.60	0.050	0.840	0.042	0.097	LHS
20	6-Sep-08	12.141	1.40	0.70	0.050	0.980	0.049	0.114	RHS
21	15-Sep-08	10.375	2.70	2.50	0.050	6.750	0.338	0.784	LHS
22	15-Sep-08	10.380	0.90	0.50	0.050	0.450	0.023	0.053	LHS
23	15-Sep-08	13.190	0.60	0.50	0.050	0.300	0.015	0.035	RHS
24	15-Sep-08	19.060	3.10	1.20	0.050	3.720	0.186	0.432	RHS
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						448.117	20.397	47.338	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	537.395	26.675	61.897	
1	12-Sep-08	36.535	1.90	0.70	0.050	1.330	0.067	0.155	RHS
2	12-Sep-08	36.543	0.60	0.40	0.050	0.240	0.012	0.028	LHS
3	12-Sep-08	36.570	0.40	0.40	0.050	0.160	0.008	0.019	LHS
4	12-Sep-08	38.571	1.80	0.50	0.050	0.900	0.045	0.104	LHS
5	12-Sep-08	47.955	1.10	0.45	0.050	0.495	0.025	0.058	RHS
6	12-Sep-08	47.956	1.50	0.50	0.050	0.750	0.038	0.088	RHS
7	18-Sep-08	27.932	1.70	0.50	0.050	0.850	0.043	0.100	RHS
8	18-Sep-08	27.404	2.60	1.65	0.050	4.290	0.215	0.499	RHS
9	18-Sep-08	36.930	1.60	1.40	0.050	2.240	0.112	0.260	RHS
10	18-Sep-08	36.948	2.80	2.10	0.050	5.880	0.294	0.682	RHS
11	18-Sep-08	37.689	1.30	0.70	0.050	0.910	0.046	0.107	RHS
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						555.440	27.580	63.997	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	567.52	56.26	623.78	24.21	1.94	26.15	56.22	4.48	60.70
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	140.85	39.31	180.16	5.13	2.21	7.34	11.92	5.11	17.03
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	28.64	46.69	75.33	0.81	1.34	2.15	1.86	3.10	4.96
TOTAL:				737.01	142.26	879.27	30.15	5.49	35.64	70.00	12.69	82.69

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						567.52	24.21	56.22	
1	06 Sep 08	72.680	1.20	0.90	0.063	1.08	0.07	0.16	LHS
2	06 Sep 08	68.920	2.50	1.40	0.075	3.50	0.26	0.60	RHS
3	08 Sep 08	97.900	1.60	0.80	0.075	1.28	0.10	0.23	RHS
4	08 Sep 08	93.373	1.00	0.80	0.025	0.80	0.02	0.05	RHS
5	08 Sep 08	93.374	1.00	0.70	0.025	0.70	0.02	0.05	RHS
6	08 Sep 08	93.210	3.60	0.70	0.025	2.52	0.06	0.14	LHS
7	08 Sep 08	93.246	1.00	0.80	0.025	0.80	0.02	0.05	LHS
8	08 Sep 08	93.255	0.90	0.90	0.025	0.81	0.02	0.05	RHS
9	08 Sep 08	68.814	2.00	0.80	0.025	1.60	0.04	0.09	LHS
10	08 Sep 08	68.815	3.30	0.90	0.025	2.97	0.07	0.16	LHS
11	08 Sep 08	63.664	1.50	1.00	0.025	1.50	0.04	0.09	MED
12	13 Sep 08	84.153	0.70	0.60	0.025	0.42	0.01	0.02	LHS
13	13 Sep 08	81.973	1.00	0.80	0.025	0.80	0.02	0.05	RHS
14	13 Sep 08	79.215	2.00	1.20	0.025	2.40	0.06	0.14	RHS
15	13 Sep 08	68.527	2.70	1.00	0.025	2.70	0.07	0.16	LHS
16	13 Sep 08	68.915	0.60	0.50	0.025	0.30	0.01	0.02	LHS
17	13 Sep 08	68.530	2.20	1.00	0.025	2.20	0.06	0.14	RHS
18	13 Sep 08	66.090	2.20	0.60	0.050	1.32	0.07	0.16	RHS
19	13 Sep 08	66.095	1.20	1.20	0.050	1.44	0.07	0.16	RHS
20	17 Sep 08	67.085	2.30	0.90	0.025	2.07	0.05	0.12	RHS
21	17 Sep 08	66.915	2.80	1.50	0.050	4.20	0.21	0.49	RHS
22	17 Sep 08	66.015	1.30	0.70	0.025	0.91	0.02	0.05	RHS
23	17 Sep 08	65.970	1.80	1.00	0.025	1.80	0.05	0.12	RHS
24	18 Sep 08	65.935	1.40	1.00	0.025	1.40	0.04	0.09	RHS
25	18 Sep 08	65.742	0.70	0.60	0.025	0.42	0.01	0.02	RHS
26	18 Sep 08	65.696	0.60	0.50	0.025	0.30	0.01	0.02	RHS
27	18 Sep 08	65.620	2.00	0.80	0.025	1.60	0.04	0.09	RHS
28	18 Sep 08	65.611	0.80	0.70	0.025	0.56	0.01	0.02	RHS
29	18 Sep 08	64.952	0.70	0.60	0.025	0.42	0.01	0.02	LHS
30	18 Sep 08	64.951	1.30	0.90	0.025	1.17	0.03	0.07	LHS
CARRIED FORWARD :						611.51	25.78	59.85	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						611.51	25.78	59.85	
31	18 Sep 08	64.915	1.60	0.90	0.025	1.44	0.04	0.09	RHS
32	18 Sep 08	64.880	0.70	0.60	0.025	0.42	0.01	0.02	RHS
33	18 Sep 08	64.850	0.70	0.50	0.025	0.35	0.01	0.02	LHS
34	18 Sep 08	64.703	0.70	0.40	0.025	0.28	0.01	0.02	RHS
35	18 Sep 08	64.206	1.00	0.60	0.025	0.60	0.02	0.05	RHS
36	18 Sep 08	63.921	1.00	1.00	0.025	1.00	0.03	0.07	RHS
37	18 Sep 08	63.918	0.90	0.90	0.075	0.81	0.06	0.14	RHS
38	18 Sep 08	63.750	1.30	1.20	0.025	1.56	0.04	0.09	R/ABOUT
39	18 Sep 08	57.800	2.90	0.90	0.025	2.61	0.07	0.16	RHS
40	18 Sep 08	47.343	1.60	1.30	0.025	2.08	0.05	0.12	LHS
41	18 Sep 08	46.625	1.40	0.80	0.025	1.12	0.03	0.07	RHS
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL :						623.78	26.15	60.70	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						140.85	5.13	11.92	
1	06 Sep 08	107.100	4.10	3.90	0.075	15.99	1.20	2.78	RHS
2	06 Sep 08	107.100	3.90	0.80	0.075	3.12	0.23	0.53	LHS
3	08 Sep 08	102.890	1.20	1.00	0.100	1.20	0.12	0.28	RHS
4	17 Sep 08	102.355	2.60	0.90	0.025	2.34	0.06	0.14	RHS
5	23 Sep 08	138.128	1.50	1.40	0.075	2.10	0.16	0.37	RHS
6	23 Sep 08	138.125	3.80	1.50	0.025	5.70	0.14	0.32	RHS
7	23 Sep 08	135.392	1.80	1.50	0.050	2.70	0.14	0.32	RHS
8	23 Sep 08	134.264	1.90	1.40	0.025	2.66	0.07	0.16	LHS
9	23 Sep 08	134.224	1.70	1.40	0.025	2.38	0.06	0.14	LHS
10	23 Sep 08	132.893	1.40	0.80	0.025	1.12	0.03	0.07	RHS
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						180.16	7.34	17.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						28.64	0.81	1.86	
1	01 Sep 08	164.230	0.90	0.85	0.03	0.77	0.02	0.05	RHS
2	01 Sep 08	164.230	1.60	0.65	0.03	1.04	0.03	0.07	LHS
3	01 Sep 08	164.080	1.30	0.70	0.025	0.91	0.02	0.05	LHS
4	01 Sep 08	163.550	2.30	1.30	0.050	2.99	0.15	0.35	RHS
5	01 Sep 08	163.480	0.90	0.60	0.03	0.54	0.01	0.02	RHS
6	01 Sep 08	152.900	4.80	2.20	0.03	10.56	0.26	0.60	LHS
7	01 Sep 08	152.000	4.80	2.80	0.03	13.44	0.34	0.79	RHS
8	20 Sep 08	164.215	0.50	0.50	0.03	0.25	0.01	0.02	RHS
9	20 Sep 08	164.214	0.50	0.50	0.03	0.25	0.01	0.02	RHS
10	20 Sep 08	164.210	0.60	0.50	0.03	0.30	0.01	0.02	RHS
11	20 Sep 08	164.209	0.50	0.50	0.03	0.25	0.01	0.02	RHS
12	20 Sep 08	164.206	0.70	0.60	0.025	0.42	0.01	0.02	RHS
13	20 Sep 08	164.205	0.60	0.50	0.025	0.30	0.01	0.02	RHS
14	20 Sep 08	164.200	4.00	1.20	0.03	4.80	0.12	0.28	RHS
15	20 Sep 08	160.550	1.00	0.60	0.025	0.60	0.02	0.05	LHS
16	20 Sep 08	159.360	0.90	0.60	0.025	0.54	0.01	0.02	RHS
17	20 Sep 08	159.117	0.70	0.50	0.025	0.35	0.01	0.02	LHS
18	20 Sep 08	145.216	1.40	0.70	0.025	0.98	0.02	0.05	MED
19	20 Sep 08	145.212	0.80	0.60	0.025	0.48	0.01	0.02	LHS
20	20 Sep 08	145.211	1.20	0.70	0.025	0.84	0.02	0.05	LHS
21	20 Sep 08	145.211	1.20	0.70	0.025	0.84	0.02	0.05	RHS
22	20 Sep 08	145.190	1.50	1.20	0.025	1.80	0.05	0.12	LHS
23	20 Sep 08	138.100	2.00	1.60	0.050	3.20	0.16	0.37	RHS
24	29 Sep 08	162.800	0.40	0.60	0.050	0.24	0.01	0.02	MED
25									
26									
27									
28									
29									
30									
TOTAL						75.33	2.15	4.96	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	2,600.46	415.21	3,015.67	81.63	11.10	92.73	189.38	25.75	215.13
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,057.60	234.36	1,291.96	35.70	6.37	42.07	82.83	14.77	97.60
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	3,902.42	524.34	4,426.76	145.97	22.28	168.25	338.66	51.69	390.35
4	Tuaran	503	Jalan Berungis - Kota Belud	539.74	-	539.74	16.80	-	16.80	38.97	-	38.97
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	720.91	165.61	886.52	27.12	4.95	32.07	62.90	11.49	74.39
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	72.56	-	72.56	2.22	-	2.22	5.17	-	5.17
TOTAL:				8,893.69	1,339.52	10,233.21	309.44	44.70	354.14	717.91	103.69	821.60

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,600.46	81.63	189.38	
1	01 Sep 08	11.560	1.70	0.80	0.025	1.36	0.03	0.08	LHS
2	01 Sep 08	11.562	1.20	0.70	0.025	0.84	0.02	0.05	LHS
3	01 Sep 08	11.563	0.90	1.30	0.025	1.17	0.03	0.07	LHS
4	01 Sep 08	11.563	1.40	0.80	0.025	1.12	0.03	0.06	LHS
5	01 Sep 08	11.565	1.40	0.70	0.025	0.98	0.02	0.06	LHS
6	01 Sep 08	11.565	1.90	0.70	0.025	1.33	0.03	0.08	LHS
7	01 Sep 08	11.566	2.10	1.10	0.025	2.31	0.06	0.13	LHS
8	01 Sep 08	11.566	1.70	0.70	0.025	1.19	0.03	0.07	LHS
9	01 Sep 08	11.580	1.10	0.70	0.025	0.77	0.02	0.04	LHS
10	01 Sep 08	11.590	4.80	0.70	0.025	3.36	0.08	0.19	LHS
11	01 Sep 08	11.595	2.30	1.20	0.025	2.76	0.07	0.16	LHS
12	01 Sep 08	11.620	1.20	0.70	0.025	0.84	0.02	0.05	LHS
13	01 Sep 08	11.621	1.10	0.70	0.025	0.77	0.02	0.04	LHS
14	01 Sep 08	11.621	2.20	1.00	0.025	2.20	0.06	0.13	LHS
15	01 Sep 08	11.622	0.80	1.30	0.025	1.04	0.03	0.06	LHS
16	01 Sep 08	11.626	1.80	0.70	0.025	1.26	0.03	0.07	LHS
17	01 Sep 08	11.626	1.00	0.70	0.025	0.70	0.02	0.04	LHS
18	01 Sep 08	11.627	0.90	0.70	0.025	0.63	0.02	0.04	LHS
19	01 Sep 08	11.627	1.50	1.10	0.025	1.65	0.04	0.10	LHS
20	01 Sep 08	11.628	1.00	1.00	0.025	1.00	0.03	0.06	LHS
21	01 Sep 08	11.630	2.50	1.70	0.025	4.25	0.11	0.25	LHS
22	01 Sep 08	12.495	1.60	1.00	0.025	1.60	0.04	0.09	LHS
23	01 Sep 08	12.500	0.70	0.80	0.025	0.56	0.01	0.03	LHS
24	01 Sep 08	12.505	1.10	0.90	0.025	0.99	0.02	0.06	LHS
25	01 Sep 08	12.506	0.90	0.70	0.025	0.63	0.02	0.04	LHS
26	01 Sep 08	12.507	1.30	1.50	0.025	1.95	0.05	0.11	LHS
27	01 Sep 08	12.507	0.90	0.80	0.025	0.72	0.02	0.04	LHS
28	01 Sep 08	12.510	1.30	0.70	0.025	0.91	0.02	0.05	LHS
29	01 Sep 08	12.510	1.00	0.80	0.025	0.80	0.02	0.05	LHS
30	01 Sep 08	12.514	1.00	1.30	0.025	1.30	0.03	0.08	LHS
CARRIED FORWARD :						2,641.45	82.65	191.76	

BROUGHT FORWARD:			-	-	-	2,641.45	82.65	191.76	
31	01 Sep 08	12.520	1.40	1.10	0.025	1.54	0.04	0.09	LHS
32	01 Sep 08	12.530	0.80	0.80	0.025	0.64	0.02	0.04	LHS
33	01 Sep 08	12.531	1.00	0.80	0.025	0.80	0.02	0.05	LHS
34	01 Sep 08	12.532	1.70	0.70	0.025	1.19	0.03	0.07	LHS
35	01 Sep 08	12.532	0.70	1.00	0.025	0.70	0.02	0.04	LHS
36	01 Sep 08	12.535	2.00	1.30	0.025	2.60	0.07	0.15	LHS
37	01 Sep 08	12.535	3.10	1.30	0.025	4.03	0.10	0.23	LHS
38	01 Sep 08	12.540	1.80	0.60	0.025	1.08	0.03	0.06	LHS
39	01 Sep 08	12.544	0.60	0.90	0.025	0.54	0.01	0.03	LHS
40	01 Sep 08	12.545	1.50	0.80	0.025	1.20	0.03	0.07	LHS
41	01 Sep 08	12.545	1.20	1.00	0.025	1.20	0.03	0.07	LHS
42	01 Sep 08	12.560	1.40	0.60	0.025	0.84	0.02	0.05	LHS
43	01 Sep 08	12.561	1.10	1.20	0.075	1.32	0.10	0.23	LHS
44	01 Sep 08	12.561	1.30	0.90	0.025	1.17	0.03	0.07	LHS
45	01 Sep 08	12.561	1.30	0.80	0.025	1.04	0.03	0.06	LHS
46	01 Sep 08	12.561	0.80	1.00	0.025	0.80	0.02	0.05	LHS
47	01 Sep 08	12.561	0.60	1.40	0.025	0.84	0.02	0.05	LHS
48	01 Sep 08	12.570	0.70	0.80	0.025	0.56	0.01	0.03	LHS
49	01 Sep 08	12.571	1.20	0.70	0.025	0.84	0.02	0.05	LHS
50	01 Sep 08	12.572	1.70	0.60	0.025	1.02	0.03	0.06	LHS
51	01 Sep 08	12.572	0.60	0.70	0.025	0.42	0.01	0.02	LHS
52	01 Sep 08	12.572	1.10	0.50	0.025	0.55	0.01	0.03	LHS
53	01 Sep 08	12.573	0.80	0.70	0.025	0.56	0.01	0.03	LHS
54	01 Sep 08	12.573	1.10	0.70	0.025	0.77	0.02	0.04	LHS
55	01 Sep 08	12.575	0.70	0.90	0.025	0.63	0.02	0.04	LHS
56	02 Sep 08	3.550	1.20	0.90	0.025	1.08	0.03	0.06	LHS
57	02 Sep 08	3.557	1.00	0.90	0.025	0.90	0.02	0.05	LHS
58	02 Sep 08	3.560	0.90	0.70	0.025	0.63	0.02	0.04	LHS
59	02 Sep 08	3.569	1.00	0.70	0.025	0.70	0.02	0.04	LHS
60	02 Sep 08	3.570	0.80	0.60	0.025	0.48	0.01	0.03	LHS
CARRIED FORWARD :						2,672.12	83.49	193.69	

BROUGHT FORWARD:			-	-	-	2,672.12	83.49	193.69	
61	02 Sep 08	8.804	1.20	1.20	0.025	1.44	0.04	0.08	LHS
62	02 Sep 08	8.804	0.50	0.80	0.025	0.40	0.01	0.02	LHS
63	02 Sep 08	8.820	1.00	1.10	0.025	1.10	0.03	0.06	LHS
64	02 Sep 08	8.820	1.10	0.70	0.025	0.77	0.02	0.04	LHS
65	02 Sep 08	8.822	1.30	0.80	0.025	1.04	0.03	0.06	LHS
66	02 Sep 08	8.822	0.60	0.50	0.025	0.30	0.01	0.02	LHS
67	02 Sep 08	8.822	1.40	0.80	0.025	1.12	0.03	0.06	LHS
68	02 Sep 08	8.840	1.10	0.60	0.025	0.66	0.02	0.04	LHS
69	02 Sep 08	11.315	1.30	1.00	0.025	1.30	0.03	0.08	LHS
70	02 Sep 08	11.315	1.10	0.70	0.025	0.77	0.02	0.04	LHS
71	02 Sep 08	11.316	1.20	1.40	0.025	1.68	0.04	0.10	LHS
72	02 Sep 08	11.322	2.10	1.40	0.025	2.94	0.07	0.17	LHS
73	02 Sep 08	11.325	1.20	1.00	0.025	1.20	0.03	0.07	LHS
74	02 Sep 08	11.325	2.30	1.00	0.025	2.30	0.06	0.13	LHS
75	02 Sep 08	11.645	2.70	1.80	0.075	4.86	0.36	0.85	LHS
76	02 Sep 08	12.020	3.80	1.10	0.025	4.18	0.10	0.24	LHS
77	02 Sep 08	12.025	0.90	0.90	0.025	0.81	0.02	0.05	LHS
78	02 Sep 08	12.027	0.70	1.00	0.025	0.70	0.02	0.04	LHS
79	02 Sep 08	12.028	0.70	0.90	0.025	0.63	0.02	0.04	LHS
80	02 Sep 08	12.033	1.40	0.70	0.025	0.98	0.02	0.06	LHS
81	02 Sep 08	12.035	1.60	0.70	0.025	1.12	0.03	0.06	LHS
82	02 Sep 08	12.036	1.00	0.70	0.025	0.70	0.02	0.04	LHS
83	02 Sep 08	12.037	1.00	1.10	0.025	1.10	0.03	0.06	LHS
84	02 Sep 08	12.037	1.30	0.80	0.025	1.04	0.03	0.06	LHS
85	02 Sep 08	12.037	1.50	0.90	0.025	1.35	0.03	0.08	LHS
86	02 Sep 08	12.039	1.70	0.80	0.025	1.36	0.03	0.08	LHS
87	02 Sep 08	12.043	1.10	0.60	0.025	0.66	0.02	0.04	LHS
88	02 Sep 08	12.046	0.70	0.80	0.025	0.56	0.01	0.03	LHS
89	02 Sep 08	12.047	0.90	0.80	0.025	0.72	0.02	0.04	LHS
90	02 Sep 08	12.047	1.60	1.00	0.025	1.60	0.04	0.09	LHS
CARRIED FORWARD :						2,711.51	84.72	196.54	

BROUGHT FORWARD:			-	-	-	2,711.51	84.72	196.54	
91	02 Sep 08	12.050	1.00	0.70	0.025	0.70	0.02	0.04	LHS
92	02 Sep 08	12.056	2.00	0.60	0.025	1.20	0.03	0.07	LHS
93	02 Sep 08	12.070	1.20	1.00	0.025	1.20	0.03	0.07	LHS
94	02 Sep 08	12.072	2.10	1.00	0.025	2.10	0.05	0.12	LHS
95	02 Sep 08	12.075	1.10	1.10	0.025	1.21	0.03	0.07	LHS
96	02 Sep 08	12.084	0.80	0.70	0.025	0.56	0.01	0.03	LHS
97	02 Sep 08	12.085	0.80	1.10	0.025	0.88	0.02	0.05	LHS
98	02 Sep 08	12.086	1.10	0.80	0.025	0.88	0.02	0.05	LHS
99	02 Sep 08	12.095	1.40	1.10	0.025	1.54	0.04	0.09	LHS
100	02 Sep 08	12.096	1.20	0.80	0.025	0.96	0.02	0.06	LHS
101	02 Sep 08	12.170	1.10	1.00	0.050	1.10	0.06	0.13	LHS
102	07 Sep 08	10.270	2.30	0.80	0.025	1.84	0.05	0.11	RHS
103	07 Sep 08	10.265	2.50	0.80	0.025	2.00	0.05	0.12	RHS
104	07 Sep 08	10.265	1.80	1.00	0.025	1.80	0.05	0.10	RHS
105	07 Sep 08	10.260	0.80	0.80	0.025	0.64	0.02	0.04	RHS
106	07 Sep 08	10.258	0.60	0.80	0.025	0.48	0.01	0.03	RHS
107	07 Sep 08	10.257	1.10	0.90	0.025	0.99	0.02	0.06	RHS
108	07 Sep 08	10.257	1.00	0.60	0.025	0.60	0.02	0.03	RHS
109	07 Sep 08	10.255	1.50	0.60	0.025	0.90	0.02	0.05	RHS
110	07 Sep 08	10.250	0.40	0.50	0.025	0.20	0.01	0.01	RHS
111	07 Sep 08	10.250	1.10	0.70	0.025	0.77	0.02	0.04	RHS
112	07 Sep 08	10.249	1.10	0.70	0.025	0.77	0.02	0.04	RHS
113	07 Sep 08	10.249	1.40	0.50	0.025	0.70	0.02	0.04	RHS
114	07 Sep 08	10.247	0.60	0.70	0.025	0.42	0.01	0.02	RHS
115	07 Sep 08	10.247	1.40	0.50	0.025	0.70	0.02	0.04	RHS
116	07 Sep 08	10.246	0.70	0.60	0.025	0.42	0.01	0.02	RHS
117	07 Sep 08	10.216	1.00	0.50	0.025	0.50	0.01	0.03	RHS
118	07 Sep 08	10.215	1.20	0.70	0.025	0.84	0.02	0.05	RHS
119	07 Sep 08	10.215	0.60	0.60	0.025	0.36	0.01	0.02	RHS
120	07 Sep 08	10.215	1.10	1.20	0.025	1.32	0.03	0.08	RHS
CARRIED FORWARD :						2,740.09	85.46	198.26	

BROUGHT FORWARD:			-	-	-	2,740.09	85.46	198.26	
121	07 Sep 08	10.215	0.90	0.80	0.025	0.72	0.02	0.04	RHS
122	10 Sep 08	10.185	4.10	0.80	0.025	3.28	0.08	0.19	RHS
123	10 Sep 08	10.185	2.20	0.60	0.025	1.32	0.03	0.08	RHS
124	10 Sep 08	10.180	1.40	0.90	0.025	1.26	0.03	0.07	RHS
125	10 Sep 08	10.179	2.00	0.70	0.025	1.40	0.04	0.08	RHS
126	10 Sep 08	10.178	1.00	0.80	0.025	0.80	0.02	0.05	RHS
127	10 Sep 08	10.178	1.30	0.60	0.025	0.78	0.02	0.05	RHS
128	10 Sep 08	10.176	1.00	0.80	0.025	0.80	0.02	0.05	RHS
129	10 Sep 08	10.170	1.20	0.70	0.025	0.84	0.02	0.05	RHS
130	10 Sep 08	10.120	1.40	0.60	0.025	0.84	0.02	0.05	RHS
131	10 Sep 08	10.119	2.00	0.50	0.025	1.00	0.03	0.06	RHS
132	10 Sep 08	10.118	1.10	0.90	0.025	0.99	0.02	0.06	RHS
133	10 Sep 08	10.117	1.10	0.70	0.025	0.77	0.02	0.04	RHS
134	10 Sep 08	10.116	3.40	0.80	0.025	2.72	0.07	0.16	RHS
135	10 Sep 08	10.110	1.90	0.90	0.025	1.71	0.04	0.10	RHS
136	10 Sep 08	10.109	1.00	0.80	0.025	0.80	0.02	0.05	RHS
137	10 Sep 08	10.108	0.90	0.70	0.025	0.63	0.02	0.04	RHS
138	10 Sep 08	10.106	1.10	0.80	0.025	0.88	0.02	0.05	RHS
139	10 Sep 08	10.106	3.40	0.70	0.025	2.38	0.06	0.14	RHS
140	10 Sep 08	10.100	1.40	0.40	0.025	0.56	0.01	0.03	RHS
141	10 Sep 08	10.100	1.20	0.70	0.025	0.84	0.02	0.05	RHS
142	10 Sep 08	10.099	0.70	0.50	0.025	0.35	0.01	0.02	RHS
143	10 Sep 08	10.098	0.70	0.40	0.025	0.28	0.01	0.02	RHS
144	10 Sep 08	10.097	3.90	1.10	0.025	4.29	0.11	0.25	RHS
145	10 Sep 08	10.097	1.30	0.70	0.025	0.91	0.02	0.05	RHS
146	10 Sep 08	10.097	1.80	1.00	0.025	1.80	0.05	0.10	RHS
147	10 Sep 08	10.094	0.70	0.60	0.025	0.42	0.01	0.02	RHS
148	10 Sep 08	10.093	1.80	0.70	0.025	1.26	0.03	0.07	RHS
149	10 Sep 08	10.093	1.10	0.80	0.025	0.88	0.02	0.05	RHS
150	10 Sep 08	10.092	1.10	0.70	0.025	0.77	0.02	0.04	RHS
CARRIED FORWARD :						2,776.37	86.36	200.36	

BROUGHT FORWARD:			-	-	-	2,776.37	86.36	200.36	
151	10 Sep 08	10.090	0.80	0.70	0.025	0.56	0.01	0.03	RHS
152	10 Sep 08	10.090	3.30	0.70	0.025	2.31	0.06	0.13	RHS
153	10 Sep 08	10.050	2.10	0.70	0.025	1.47	0.04	0.09	RHS
154	10 Sep 08	10.045	1.00	0.90	0.025	0.90	0.02	0.05	RHS
155	10 Sep 08	10.045	4.90	0.70	0.025	3.43	0.09	0.20	RHS
156	10 Sep 08	10.040	1.70	1.30	0.025	2.21	0.06	0.13	RHS
157	10 Sep 08	10.040	5.90	1.10	0.025	6.49	0.16	0.38	RHS
158	10 Sep 08	10.038	1.00	0.70	0.025	0.70	0.02	0.04	RHS
159	10 Sep 08	10.037	1.00	0.80	0.025	0.80	0.02	0.05	RHS
160	10 Sep 08	10.036	0.80	0.60	0.025	0.48	0.01	0.03	RHS
161	10 Sep 08	9.670	2.80	1.10	0.025	3.08	0.08	0.18	RHS
162	10 Sep 08	9.655	1.10	0.60	0.025	0.66	0.02	0.04	RHS
163	10 Sep 08	9.650	1.00	0.90	0.025	0.90	0.02	0.05	RHS
164	10 Sep 08	9.645	1.90	1.10	0.025	2.09	0.05	0.12	RHS
165	10 Sep 08	9.645	1.10	0.80	0.025	0.88	0.02	0.05	RHS
166	10 Sep 08	9.620	0.80	0.70	0.025	0.56	0.01	0.03	RHS
167	10 Sep 08	9.612	0.80	0.70	0.025	0.56	0.01	0.03	RHS
168	10 Sep 08	9.611	0.90	0.60	0.025	0.54	0.01	0.03	RHS
169	10 Sep 08	9.608	0.70	0.80	0.025	0.56	0.01	0.03	RHS
170	10 Sep 08	9.480	0.90	0.70	0.025	0.63	0.02	0.04	RHS
171	10 Sep 08	9.472	0.90	0.80	0.025	0.72	0.02	0.04	RHS
172	12 Sep 08	9.490	1.10	0.70	0.025	0.77	0.02	0.04	RHS
173	12 Sep 08	9.490	0.80	1.10	0.025	0.88	0.02	0.05	RHS
174	12 Sep 08	9.488	0.50	0.80	0.025	0.40	0.01	0.02	RHS
175	12 Sep 08	9.488	0.80	0.60	0.025	0.48	0.01	0.03	RHS
176	12 Sep 08	9.487	0.80	0.70	0.025	0.56	0.01	0.03	RHS
177	12 Sep 08	9.486	0.60	0.50	0.025	0.30	0.01	0.02	RHS
178	12 Sep 08	9.485	0.70	0.60	0.025	0.42	0.01	0.02	RHS
179	12 Sep 08	9.480	0.80	0.60	0.025	0.48	0.01	0.03	RHS
180	12 Sep 08	9.480	0.90	0.50	0.025	0.45	0.01	0.03	RHS
CARRIED FORWARD :						2,811.64	87.25	202.41	

BROUGHT FORWARD:			-	-	-	2,811.64	87.25	202.41	
181	12 Sep 08	9.475	1.60	0.80	0.025	1.28	0.03	0.07	RHS
182	12 Sep 08	9.475	1.40	0.40	0.025	0.56	0.01	0.03	RHS
183	12 Sep 08	9.470	0.60	0.90	0.025	0.54	0.01	0.03	RHS
184	12 Sep 08	9.470	0.70	0.60	0.025	0.42	0.01	0.02	RHS
185	12 Sep 08	9.470	0.70	0.60	0.025	0.42	0.01	0.02	RHS
186	12 Sep 08	9.470	1.00	0.90	0.025	0.90	0.02	0.05	RHS
187	12 Sep 08	9.469	0.70	0.50	0.025	0.35	0.01	0.02	RHS
188	12 Sep 08	9.468	0.80	0.60	0.025	0.48	0.01	0.03	RHS
189	12 Sep 08	9.468	0.70	0.60	0.025	0.42	0.01	0.02	RHS
190	12 Sep 08	9.466	0.80	0.60	0.025	0.48	0.01	0.03	RHS
191	12 Sep 08	9.450	0.90	0.60	0.025	0.54	0.01	0.03	RHS
192	12 Sep 08	9.440	0.80	0.50	0.025	0.40	0.01	0.02	RHS
193	12 Sep 08	9.438	0.70	0.50	0.025	0.35	0.01	0.02	RHS
194	12 Sep 08	9.350	0.70	0.70	0.025	0.49	0.01	0.03	RHS
195	12 Sep 08	9.349	1.00	0.90	0.025	0.90	0.02	0.05	RHS
196	12 Sep 08	9.348	1.00	0.80	0.025	0.80	0.02	0.05	RHS
197	12 Sep 08	9.347	0.80	1.00	0.025	0.80	0.02	0.05	RHS
198	12 Sep 08	9.347	0.70	0.50	0.025	0.35	0.01	0.02	RHS
199	12 Sep 08	9.346	1.00	0.80	0.025	0.80	0.02	0.05	RHS
200	12 Sep 08	9.346	1.10	0.70	0.025	0.77	0.02	0.04	RHS
201	12 Sep 08	9.344	0.70	0.60	0.025	0.42	0.01	0.02	RHS
202	13 Sep 08	9.640	4.70	1.10	0.025	5.17	0.13	0.30	RHS
203	13 Sep 08	9.640	1.80	1.00	0.025	1.80	0.05	0.10	RHS
204	13 Sep 08	9.550	1.50	0.90	0.025	1.35	0.03	0.08	RHS
205	13 Sep 08	9.545	1.00	0.70	0.025	0.70	0.02	0.04	RHS
206	13 Sep 08	9.530	1.80	0.70	0.025	1.26	0.03	0.07	RHS
207	13 Sep 08	9.530	2.30	0.80	0.025	1.84	0.05	0.11	RHS
208	13 Sep 08	9.528	0.70	0.60	0.025	0.42	0.01	0.02	RHS
209	13 Sep 08	9.520	0.70	0.50	0.075	0.35	0.03	0.06	RHS
210	13 Sep 08	9.515	1.00	4.40	0.025	4.40	0.11	0.26	RHS
CARRIED FORWARD :						2,841.40	88.01	204.18	

BROUGHT FORWARD:			-	-	-	2,841.40	88.01	204.18	
211	13 Sep 08	9.515	3.70	1.00	0.025	3.70	0.09	0.21	RHS
212	13 Sep 08	9.514	1.00	0.70	0.025	0.70	0.02	0.04	RHS
213	13 Sep 08	9.310	0.70	0.60	0.025	0.42	0.01	0.02	RHS
214	13 Sep 08	9.050	1.00	0.60	0.025	0.60	0.02	0.03	RHS
215	13 Sep 08	9.049	0.90	1.30	0.025	1.17	0.03	0.07	RHS
216	13 Sep 08	9.030	0.90	1.40	0.025	1.26	0.03	0.07	RHS
217	13 Sep 08	9.010	3.10	0.60	0.025	1.86	0.05	0.11	RHS
218	13 Sep 08	9.010	1.20	0.90	0.025	1.08	0.03	0.06	RHS
219	13 Sep 08	8.850	4.20	1.40	0.025	5.88	0.15	0.34	LHS
220	13 Sep 08	8.850	1.40	0.80	0.025	1.12	0.03	0.06	LHS
221	13 Sep 08	8.855	0.80	0.60	0.025	0.48	0.01	0.03	LHS
222	13 Sep 08	8.870	1.90	0.60	0.025	1.14	0.03	0.07	LHS
223	13 Sep 08	8.884	0.60	0.50	0.025	0.30	0.01	0.02	LHS
224	13 Sep 08	8.885	1.10	0.70	0.025	0.77	0.02	0.04	LHS
225	13 Sep 08	8.888	0.90	0.70	0.025	0.63	0.02	0.04	LHS
226	13 Sep 08	8.890	1.10	0.60	0.025	0.66	0.02	0.04	LHS
227	13 Sep 08	8.890	0.90	1.00	0.025	0.90	0.02	0.05	LHS
228	13 Sep 08	8.891	0.80	0.60	0.025	0.48	0.01	0.03	LHS
229	13 Sep 08	8.892	1.20	0.80	0.025	0.96	0.02	0.06	LHS
230	13 Sep 08	8.894	1.30	0.60	0.025	0.78	0.02	0.05	LHS
231	13 Sep 08	8.895	1.30	0.80	0.025	1.04	0.03	0.06	LHS
232	13 Sep 08	8.896	0.60	0.60	0.025	0.36	0.01	0.02	LHS
233	13 Sep 08	8.900	6.00	0.90	0.025	5.40	0.14	0.31	LHS
234	13 Sep 08	8.903	3.30	1.00	0.025	3.30	0.08	0.19	LHS
235	13 Sep 08	8.950	3.10	0.80	0.025	2.48	0.06	0.14	LHS
236	13 Sep 08	8.956	1.70	1.20	0.025	2.04	0.05	0.12	LHS
237	13 Sep 08	8.956	1.20	1.00	0.025	1.20	0.03	0.07	LHS
238	13 Sep 08	8.958	2.20	1.30	0.025	2.86	0.07	0.17	LHS
239	13 Sep 08	8.959	1.60	0.70	0.025	1.12	0.03	0.06	LHS
240	13 Sep 08	8.960	1.70	2.20	0.025	3.74	0.09	0.22	LHS
CARRIED FORWARD :						2,889.83	89.22	206.98	

BROUGHT FORWARD:			-	-	-	2,889.83	89.22	206.98	
241	13 Sep 08	8.995	1.60	0.70	0.025	1.12	0.03	0.06	LHS
242	13 Sep 08	8.995	1.00	1.00	0.025	1.00	0.03	0.06	LHS
243	13 Sep 08	12.180	1.70	0.80	0.025	1.36	0.03	0.08	LHS
244	13 Sep 08	12.185	1.00	1.00	0.075	1.00	0.08	0.17	LHS
245	13 Sep 08	12.190	1.00	0.90	0.075	0.90	0.07	0.16	LHS
246	13 Sep 08	12.191	1.20	1.00	0.075	1.20	0.09	0.21	LHS
247	14 Sep 08	9.450	1.40	0.70	0.025	0.98	0.02	0.06	LHS
248	14 Sep 08	9.450	1.60	0.50	0.025	0.80	0.02	0.05	LHS
249	14 Sep 08	9.450	1.50	0.70	0.025	1.05	0.03	0.06	LHS
250	14 Sep 08	9.456	0.80	0.80	0.025	0.64	0.02	0.04	LHS
251	14 Sep 08	9.456	0.70	0.50	0.025	0.35	0.01	0.02	LHS
252	14 Sep 08	9.456	1.30	0.90	0.025	1.17	0.03	0.07	LHS
253	14 Sep 08	9.458	0.90	0.60	0.025	0.54	0.01	0.03	LHS
254	14 Sep 08	9.459	1.10	0.80	0.025	0.88	0.02	0.05	LHS
255	14 Sep 08	9.460	1.10	0.70	0.025	0.77	0.02	0.04	LHS
256	14 Sep 08	9.462	1.10	0.70	0.025	0.77	0.02	0.04	LHS
257	14 Sep 08	9.462	1.40	0.60	0.025	0.84	0.02	0.05	LHS
258	14 Sep 08	9.463	0.90	0.80	0.025	0.72	0.02	0.04	LHS
259	14 Sep 08	9.463	1.50	0.70	0.025	1.05	0.03	0.06	LHS
260	14 Sep 08	9.464	0.70	0.80	0.025	0.56	0.01	0.03	LHS
261	14 Sep 08	9.464	0.80	0.50	0.025	0.40	0.01	0.02	LHS
262	14 Sep 08	9.466	0.80	0.70	0.025	0.56	0.01	0.03	LHS
263	14 Sep 08	9.466	1.10	0.60	0.025	0.66	0.02	0.04	LHS
264	14 Sep 08	9.467	1.50	0.80	0.025	1.20	0.03	0.07	LHS
265	14 Sep 08	9.467	0.70	0.60	0.025	0.42	0.01	0.02	LHS
266	14 Sep 08	9.471	1.10	0.70	0.025	0.77	0.02	0.04	LHS
267	14 Sep 08	9.472	1.40	0.70	0.025	0.98	0.02	0.06	LHS
268	14 Sep 08	9.472	2.50	0.90	0.025	2.25	0.06	0.13	LHS
269	14 Sep 08	9.472	1.10	0.70	0.025	0.77	0.02	0.04	LHS
270	14 Sep 08	9.472	1.10	0.60	0.025	0.66	0.02	0.04	LHS
CARRIED FORWARD :						2,916.20	90.03	208.87	

BROUGHT FORWARD:			-	-	-	2,916.20	90.03	208.87	
271	14 Sep 08	9.950	1.00	0.70	0.025	0.70	0.02	0.04	LHS
272	14 Sep 08	9.955	0.80	0.60	0.025	0.48	0.01	0.03	LHS
273	14 Sep 08	9.960	0.70	0.60	0.025	0.42	0.01	0.02	LHS
274	14 Sep 08	9.966	0.50	0.90	0.025	0.45	0.01	0.03	LHS
275	14 Sep 08	9.968	1.00	0.70	0.025	0.70	0.02	0.04	LHS
276	14 Sep 08	9.970	0.80	0.60	0.025	0.48	0.01	0.03	LHS
277	14 Sep 08	9.970	0.80	0.80	0.025	0.64	0.02	0.04	LHS
278	14 Sep 08	9.971	1.10	0.80	0.025	0.88	0.02	0.05	LHS
279	14 Sep 08	9.976	1.20	0.50	0.025	0.60	0.02	0.03	LHS
280	14 Sep 08	9.995	0.80	0.50	0.025	0.40	0.01	0.02	LHS
281	14 Sep 08	10.010	1.10	0.80	0.025	0.88	0.02	0.05	LHS
282	14 Sep 08	10.010	0.80	0.50	0.025	0.40	0.01	0.02	LHS
283	14 Sep 08	10.020	1.80	0.50	0.025	0.90	0.02	0.05	LHS
284	14 Sep 08	10.445	1.50	0.80	0.025	1.20	0.03	0.07	LHS
285	14 Sep 08	10.445	1.20	0.70	0.025	0.84	0.02	0.05	LHS
286	14 Sep 08	10.445	0.70	1.10	0.025	0.77	0.02	0.04	LHS
287	14 Sep 08	10.450	0.70	0.60	0.025	0.42	0.01	0.02	LHS
288	14 Sep 08	10.450	0.70	0.60	0.025	0.42	0.01	0.02	LHS
289	14 Sep 08	10.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
290	14 Sep 08	10.451	1.20	0.70	0.025	0.84	0.02	0.05	LHS
291	14 Sep 08	10.452	1.60	0.80	0.025	1.28	0.03	0.07	LHS
292	14 Sep 08	10.452	1.50	1.40	0.025	2.10	0.05	0.12	LHS
293	14 Sep 08	12.170	1.40	1.10	0.075	1.54	0.12	0.27	LHS
294	15 Sep 08	12.980	1.10	1.20	0.025	1.32	0.03	0.08	RHS
295	15 Sep 08	12.980	0.90	0.70	0.025	0.63	0.02	0.04	RHS
296	15 Sep 08	12.970	1.50	0.90	0.025	1.35	0.03	0.08	RHS
297	15 Sep 08	12.968	1.40	1.00	0.025	1.40	0.04	0.08	RHS
298	15 Sep 08	12.967	1.40	0.70	0.025	0.98	0.02	0.06	RHS
299	15 Sep 08	12.965	1.10	1.10	0.025	1.21	0.03	0.07	RHS
300	15 Sep 08	12.964	1.20	0.80	0.025	0.96	0.02	0.06	RHS
CARRIED FORWARD :						2,942.59	90.77	210.58	

BROUGHT FORWARD:			-	-	-	2,942.59	90.77	210.58	
301	15 Sep 08	12.963	1.90	0.90	0.025	1.71	0.04	0.10	RHS
302	15 Sep 08	12.963	1.10	0.90	0.025	0.99	0.02	0.06	RHS
303	15 Sep 08	12.957	0.70	0.80	0.025	0.56	0.01	0.03	RHS
304	15 Sep 08	12.952	1.10	1.00	0.025	1.10	0.03	0.06	RHS
305	15 Sep 08	12.943	1.60	1.00	0.025	1.60	0.04	0.09	RHS
306	15 Sep 08	12.942	0.80	0.70	0.025	0.56	0.01	0.03	RHS
307	15 Sep 08	12.940	0.90	0.80	0.025	0.72	0.02	0.04	RHS
308	15 Sep 08	12.939	0.80	0.90	0.025	0.72	0.02	0.04	RHS
309	15 Sep 08	12.938	0.80	0.70	0.025	0.56	0.01	0.03	RHS
310	15 Sep 08	12.937	0.90	0.70	0.025	0.63	0.02	0.04	RHS
311	15 Sep 08	12.936	0.70	0.80	0.025	0.56	0.01	0.03	RHS
312	15 Sep 08	12.930	0.70	1.00	0.025	0.70	0.02	0.04	RHS
313	15 Sep 08	12.930	0.80	0.70	0.025	0.56	0.01	0.03	RHS
314	15 Sep 08	12.929	1.40	1.10	0.025	1.54	0.04	0.09	RHS
315	15 Sep 08	12.929	2.30	1.20	0.025	2.76	0.07	0.16	RHS
316	15 Sep 08	12.927	1.00	0.90	0.025	0.90	0.02	0.05	RHS
317	15 Sep 08	12.926	1.00	0.70	0.025	0.70	0.02	0.04	RHS
318	15 Sep 08	12.920	0.90	1.30	0.025	1.17	0.03	0.07	RHS
319	15 Sep 08	12.918	0.70	0.90	0.025	0.63	0.02	0.04	RHS
320	15 Sep 08	12.880	1.20	0.80	0.025	0.96	0.02	0.06	RHS
321	15 Sep 08	12.879	1.70	0.70	0.025	1.19	0.03	0.07	RHS
322	15 Sep 08	12.879	0.80	1.00	0.025	0.80	0.02	0.05	RHS
323	15 Sep 08	12.878	0.60	0.70	0.025	0.42	0.01	0.02	RHS
324	15 Sep 08	12.877	0.80	0.80	0.025	0.64	0.02	0.04	RHS
325	15 Sep 08	12.872	1.00	0.70	0.025	0.70	0.02	0.04	RHS
326	15 Sep 08	12.872	1.10	0.70	0.025	0.77	0.02	0.04	RHS
327	15 Sep 08	12.872	1.20	0.70	0.025	0.84	0.02	0.05	RHS
328	15 Sep 08	12.868	0.50	0.50	0.025	0.25	0.01	0.01	RHS
329	15 Sep 08	12.770	1.80	0.70	0.025	1.26	0.03	0.07	RHS
330	15 Sep 08	12.768	1.40	0.60	0.025	0.84	0.02	0.05	RHS
CARRIED FORWARD :						2,969.93	91.45	212.17	

BROUGHT FORWARD:			-	-	-	2,969.93	91.45	212.17	
331	15 Sep 08	12.767	1.40	0.60	0.025	0.84	0.02	0.05	RHS
332	15 Sep 08	12.767	1.10	0.80	0.025	0.88	0.02	0.05	RHS
333	15 Sep 08	12.765	0.60	1.10	0.025	0.66	0.02	0.04	RHS
334	15 Sep 08	12.760	1.40	0.80	0.025	1.12	0.03	0.06	RHS
335	15 Sep 08	12.759	1.10	0.60	0.025	0.66	0.02	0.04	RHS
336	15 Sep 08	12.757	0.70	0.80	0.025	0.56	0.01	0.03	RHS
337	15 Sep 08	12.696	0.80	0.70	0.025	0.56	0.01	0.03	RHS
338	15 Sep 08	12.696	1.30	1.00	0.025	1.30	0.03	0.08	RHS
339	15 Sep 08	12.684	1.50	0.80	0.025	1.20	0.03	0.07	RHS
340	15 Sep 08	12.683	1.30	0.80	0.025	1.04	0.03	0.06	RHS
341	15 Sep 08	12.683	1.30	0.80	0.025	1.04	0.03	0.06	RHS
342	15 Sep 08	12.680	0.80	0.80	0.025	0.64	0.02	0.04	RHS
343	15 Sep 08	12.680	0.80	0.60	0.025	0.48	0.01	0.03	RHS
344	15 Sep 08	12.350	1.40	1.00	0.025	1.40	0.04	0.08	RHS
345	15 Sep 08	12.350	0.80	0.70	0.025	0.56	0.01	0.03	RHS
346	15 Sep 08	12.340	1.60	0.90	0.025	1.44	0.04	0.08	RHS
347	15 Sep 08	12.340	1.20	0.70	0.025	0.84	0.02	0.05	RHS
348	22 Sep 08	0.940	3.20	1.00	0.025	3.20	0.08	0.19	RHS
349	22 Sep 08	0.935	3.40	1.10	0.025	3.74	0.09	0.22	RHS
350	22 Sep 08	0.935	2.70	1.00	0.025	2.70	0.07	0.16	RHS
351	22 Sep 08	0.933	1.30	1.10	0.025	1.43	0.04	0.08	RHS
352	22 Sep 08	0.928	4.60	1.10	0.025	5.06	0.13	0.29	RHS
353	22 Sep 08	0.928	3.80	0.90	0.025	3.42	0.09	0.20	RHS
354	22 Sep 08	0.880	1.10	0.80	0.025	0.88	0.02	0.05	RHS
355	22 Sep 08	0.873	0.90	0.80	0.025	0.72	0.02	0.04	RHS
356	22 Sep 08	0.880	0.80	0.60	0.025	0.48	0.01	0.03	LHS
357	22 Sep 08	0.880	1.30	0.80	0.025	1.04	0.03	0.06	LHS
358	22 Sep 08	0.880	0.90	1.30	0.075	1.17	0.09	0.20	LHS
359	22 Sep 08	0.880	1.50	1.00	0.075	1.50	0.11	0.26	LHS
360	22 Sep 08	0.881	4.10	1.00	0.025	4.10	0.10	0.24	LHS
CARRIED FORWARD :						3,014.59	92.70	215.07	

BROUGHT FORWARD:			-	-	-	3,014.59	92.70	215.07	
361	22 Sep 08	0.885	1.20	0.90	0.025	1.08	0.03	0.06	LHS
TOTAL :						3,015.67	92.73	215.13	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	720.91	27.12	62.90	
1	01 Sep 08	1.340	0.70	0.50	0.075	0.35	0.03	0.06	RHS
2	01 Sep 08	1.340	0.50	1.00	0.075	0.50	0.04	0.09	RHS
3	01 Sep 08	1.340	0.60	0.70	0.025	0.42	0.01	0.02	RHS
4	01 Sep 08	1.340	1.10	0.70	0.025	0.77	0.02	0.04	RHS
5	01 Sep 08	1.339	1.00	0.90	0.075	0.90	0.07	0.16	RHS
6	01 Sep 08	1.338	1.40	0.80	0.075	1.12	0.08	0.19	RHS
7	01 Sep 08	1.338	0.70	0.90	0.025	0.63	0.02	0.04	RHS
8	01 Sep 08	1.338	1.60	1.00	0.025	1.60	0.04	0.09	RHS
9	01 Sep 08	1.335	0.50	0.60	0.025	0.30	0.01	0.02	RHS
10	01 Sep 08	1.330	0.80	0.80	0.025	0.64	0.02	0.04	RHS
11	11 Sep 08	5.130	1.40	1.20	0.075	1.68	0.13	0.29	LHS
12	11 Sep 08	5.130	0.50	0.50	0.075	0.25	0.02	0.04	LHS
13	11 Sep 08	5.210	1.50	4.20	0.025	6.30	0.16	0.37	LHS
14	11 Sep 08	5.210	1.00	0.60	0.025	0.60	0.02	0.03	LHS
15	11 Sep 08	5.340	1.30	0.80	0.025	1.04	0.03	0.06	LHS
16	11 Sep 08	5.330	1.40	0.70	0.025	0.98	0.02	0.06	LHS
17	11 Sep 08	5.325	1.20	0.80	0.025	0.96	0.02	0.06	LHS
18	11 Sep 08	5.320	1.30	0.90	0.025	1.17	0.03	0.07	LHS
19	11 Sep 08	5.319	0.60	0.80	0.025	0.48	0.01	0.03	LHS
20	11 Sep 08	5.314	1.70	0.80	0.025	1.36	0.03	0.08	LHS
21	11 Sep 08	5.313	1.30	1.90	0.025	2.47	0.06	0.14	LHS
22	11 Sep 08	5.313	0.70	1.00	0.025	0.70	0.02	0.04	LHS
23	11 Sep 08	5.313	0.60	1.70	0.025	1.02	0.03	0.06	LHS
24	11 Sep 08	5.312	0.90	0.80	0.025	0.72	0.02	0.04	LHS
25	11 Sep 08	5.312	1.20	1.30	0.025	1.56	0.04	0.09	LHS
26	11 Sep 08	5.312	0.80	0.50	0.025	0.40	0.01	0.02	LHS
27	11 Sep 08	5.310	1.20	0.70	0.025	0.84	0.02	0.05	LHS
28	11 Sep 08	5.310	0.80	0.70	0.025	0.56	0.01	0.03	LHS
29	11 Sep 08	5.308	1.20	0.80	0.025	0.96	0.02	0.06	LHS
30	11 Sep 08	5.304	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						753.39	28.17	65.34	

BROUGHT FORWARD:			-	-	-	753.39	28.17	65.34	
31	11 Sep 08	5.302	1.00	0.70	0.025	0.70	0.02	0.04	LHS
32	11 Sep 08	5.302	0.80	0.80	0.025	0.64	0.02	0.04	LHS
33	11 Sep 08	5.302	0.90	1.10	0.025	0.99	0.02	0.06	LHS
34	11 Sep 08	5.600	1.40	0.80	0.025	1.12	0.03	0.06	LHS
35	11 Sep 08	5.602	1.30	0.60	0.025	0.78	0.02	0.05	LHS
36	11 Sep 08	5.603	2.40	0.70	0.025	1.68	0.04	0.10	LHS
37	11 Sep 08	5.603	1.80	0.90	0.025	1.62	0.04	0.09	LHS
38	11 Sep 08	5.603	1.30	0.90	0.025	1.17	0.03	0.07	LHS
39	11 Sep 08	5.603	0.70	0.60	0.025	0.42	0.01	0.02	LHS
40	11 Sep 08	5.603	2.30	0.80	0.025	1.84	0.05	0.11	LHS
41	11 Sep 08	5.610	1.80	0.70	0.025	1.26	0.03	0.07	LHS
42	11 Sep 08	5.611	2.60	0.90	0.025	2.34	0.06	0.14	LHS
43	11 Sep 08	5.615	0.90	0.70	0.025	0.63	0.02	0.04	LHS
44	11 Sep 08	5.617	1.60	0.80	0.025	1.28	0.03	0.07	LHS
45	11 Sep 08	5.617	1.80	0.90	0.025	1.62	0.04	0.09	LHS
46	11 Sep 08	5.617	2.10	0.70	0.025	1.47	0.04	0.09	LHS
47	11 Sep 08	5.620	1.10	0.80	0.025	0.88	0.02	0.05	LHS
48	11 Sep 08	5.621	1.50	0.80	0.025	1.20	0.03	0.07	LHS
49	11 Sep 08	5.622	2.30	0.90	0.025	2.07	0.05	0.12	LHS
50	11 Sep 08	5.623	3.10	1.00	0.025	3.10	0.08	0.18	LHS
51	11 Sep 08	5.623	0.70	0.60	0.025	0.42	0.01	0.02	LHS
52	11 Sep 08	5.623	0.80	0.70	0.025	0.56	0.01	0.03	LHS
53	11 Sep 08	5.623	1.60	0.90	0.025	1.44	0.04	0.08	LHS
54	11 Sep 08	5.623	0.90	0.60	0.025	0.54	0.01	0.03	LHS
55	11 Sep 08	5.630	1.60	1.00	0.025	1.60	0.04	0.09	LHS
56	11 Sep 08	5.630	0.70	0.50	0.025	0.35	0.01	0.02	LHS
57	11 Sep 08	5.640	1.00	0.80	0.025	0.80	0.02	0.05	LHS
58	11 Sep 08	5.640	0.70	0.50	0.025	0.35	0.01	0.02	LHS
59	11 Sep 08	5.640	1.10	1.20	0.025	1.32	0.03	0.08	LHS
60	11 Sep 08	8.050	3.00	1.40	0.025	4.20	0.11	0.24	RHS
CARRIED FORWARD :						791.78	29.13	67.57	

BROUGHT FORWARD:			-	-	-	791.78	29.13	67.57	
61	20 Sep 08	5.670	0.90	1.00	0.025	0.90	0.02	0.05	LHS
62	20 Sep 08	5.675	1.50	1.00	0.025	1.50	0.04	0.09	LHS
63	20 Sep 08	5.676	3.00	1.10	0.025	3.30	0.08	0.19	LHS
64	20 Sep 08	5.678	4.20	1.40	0.025	5.88	0.15	0.34	LHS
65	20 Sep 08	5.678	1.00	0.90	0.025	0.90	0.02	0.05	LHS
66	20 Sep 08	5.680	1.20	0.90	0.025	1.08	0.03	0.06	LHS
67	20 Sep 08	5.681	1.40	1.00	0.025	1.40	0.04	0.08	LHS
68	20 Sep 08	8.045	2.70	1.80	0.025	4.86	0.12	0.28	RHS
69	20 Sep 08	8.045	1.70	1.20	0.025	2.04	0.05	0.12	RHS
70	20 Sep 08	6.107	1.30	1.60	0.025	2.08	0.05	0.12	RHS
71	20 Sep 08	6.107	2.10	1.50	0.025	3.15	0.08	0.18	RHS
72	20 Sep 08	5.710	2.60	1.40	0.025	3.64	0.09	0.21	RHS
73	20 Sep 08	5.690	1.30	1.00	0.025	1.30	0.03	0.08	RHS
74	20 Sep 08	5.675	2.10	1.50	0.025	3.15	0.08	0.18	RHS
75	20 Sep 08	5.675	1.50	1.40	0.025	2.10	0.05	0.12	RHS
76	20 Sep 08	5.665	1.40	1.90	0.025	2.66	0.07	0.15	RHS
77	20 Sep 08	5.665	1.80	1.20	0.025	2.16	0.05	0.13	RHS
78	20 Sep 08	5.650	5.00	1.20	0.025	6.00	0.15	0.35	RHS
79	20 Sep 08	5.634	0.90	0.80	0.025	0.72	0.02	0.04	RHS
80	20 Sep 08	5.634	1.10	0.80	0.025	0.88	0.02	0.05	RHS
81	20 Sep 08	3.320	1.10	1.40	0.025	1.54	0.04	0.09	RHS
82	20 Sep 08	3.320	3.10	1.90	0.025	5.89	0.15	0.34	RHS
83	20 Sep 08	1.340	0.80	0.70	0.025	0.56	0.01	0.03	RHS
84	21 Sep 08	5.635	4.70	1.50	0.050	7.05	0.35	0.82	RHS
85	21 Sep 08	5.630	4.30	1.70	0.050	7.31	0.37	0.85	RHS
86	21 Sep 08	5.630	1.10	0.90	0.025	0.99	0.02	0.06	RHS
87	21 Sep 08	5.590	1.10	0.90	0.050	0.99	0.05	0.11	RHS
88	21 Sep 08	5.570	0.80	0.90	0.050	0.72	0.04	0.08	RHS
89	21 Sep 08	5.565	2.90	1.40	0.025	4.06	0.10	0.24	RHS
90	21 Sep 08	5.565	0.60	0.70	0.050	0.42	0.02	0.05	RHS
CARRIED FORWARD :						871.01	31.52	73.12	

BROUGHT FORWARD:			-	-	-	871.01	31.52	73.12	
91	21 Sep 08	5.546	1.00	0.90	0.050	0.90	0.05	0.10	RHS
92	21 Sep 08	5.540	1.90	1.20	0.050	2.28	0.11	0.26	RHS
93	21 Sep 08	5.538	1.60	1.00	0.025	1.60	0.04	0.09	RHS
94	21 Sep 08	5.535	1.60	1.00	0.050	1.60	0.08	0.19	RHS
95	21 Sep 08	5.450	1.50	1.20	0.025	1.80	0.05	0.10	RHS
96	21 Sep 08	5.448	2.20	1.60	0.025	3.52	0.09	0.20	RHS
97	21 Sep 08	5.443	1.30	1.20	0.050	1.56	0.08	0.18	RHS
98	21 Sep 08	5.440	2.50	0.90	0.025	2.25	0.06	0.13	RHS
TOTAL :						886.52	32.07	74.39	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1057.60	35.70	82.83	
1	01 Sep 08	34.995	1.30	0.80	0.025	1.04	0.03	0.06	RHS
2	01 Sep 08	34.985	1.60	0.80	0.025	1.28	0.03	0.07	RHS
3	01 Sep 08	34.985	1.50	1.00	0.025	1.50	0.04	0.09	RHS
4	01 Sep 08	34.984	0.80	0.70	0.025	0.56	0.01	0.03	RHS
5	01 Sep 08	34.984	1.20	1.10	0.025	1.32	0.03	0.08	RHS
6	01 Sep 08	34.984	0.80	0.70	0.025	0.56	0.01	0.03	RHS
7	01 Sep 08	34.984	1.20	0.80	0.025	0.96	0.02	0.06	RHS
8	01 Sep 08	34.982	1.10	0.80	0.025	0.88	0.02	0.05	RHS
9	01 Sep 08	34.980	0.80	0.60	0.025	0.48	0.01	0.03	RHS
10	01 Sep 08	34.975	1.00	0.60	0.025	0.60	0.02	0.03	RHS
11	01 Sep 08	34.975	0.80	0.90	0.025	0.72	0.02	0.04	RHS
12	01 Sep 08	34.973	1.10	0.70	0.025	0.77	0.02	0.04	RHS
13	01 Sep 08	34.680	1.00	0.80	0.025	0.80	0.02	0.05	RHS
14	01 Sep 08	34.674	1.60	0.90	0.025	1.44	0.04	0.08	RHS
15	01 Sep 08	34.670	1.20	0.70	0.025	0.84	0.02	0.05	RHS
16	01 Sep 08	34.575	1.00	0.90	0.025	0.90	0.02	0.05	RHS
17	01 Sep 08	34.575	1.80	0.70	0.025	1.26	0.03	0.07	RHS
18	01 Sep 08	34.570	1.20	0.80	0.025	0.96	0.02	0.06	RHS
19	01 Sep 08	34.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
20	01 Sep 08	34.442	2.20	1.10	0.025	2.42	0.06	0.14	RHS
21	01 Sep 08	34.442	1.30	0.90	0.025	1.17	0.03	0.07	RHS
22	01 Sep 08	34.435	0.70	0.60	0.025	0.42	0.01	0.02	RHS
23	01 Sep 08	34.435	0.90	0.50	0.025	0.45	0.01	0.03	RHS
24	01 Sep 08	30.760	2.20	0.70	0.075	1.54	0.12	0.27	RHS
25	01 Sep 08	30.755	1.40	1.30	0.025	1.82	0.05	0.11	RHS
26	01 Sep 08	30.730	1.00	0.80	0.025	0.80	0.02	0.05	RHS
27	02 Sep 08	34.365	0.50	0.70	0.025	0.35	0.01	0.02	LHS
28	02 Sep 08	34.366	1.40	1.00	0.025	1.40	0.04	0.08	LHS
29	02 Sep 08	34.367	1.10	0.80	0.025	0.88	0.02	0.05	LHS
30	02 Sep 08	34.368	1.90	1.00	0.025	1.90	0.05	0.11	LHS
CARRIED FORWARD :						1,088.42	36.55	84.80	

BROUGHT FORWARD:			-	-	-	1,088.42	36.55	84.80	
31	02 Sep 08	34.370	1.30	1.10	0.025	1.43	0.04	0.08	LHS
32	02 Sep 08	34.373	0.90	0.70	0.025	0.63	0.02	0.04	LHS
33	02 Sep 08	30.760	1.20	1.30	0.025	1.56	0.04	0.09	RHS
34	02 Sep 08	30.760	4.80	1.70	0.025	8.16	0.20	0.47	RHS
35	02 Sep 08	30.760	1.00	1.60	0.025	1.60	0.04	0.09	RHS
36	02 Sep 08	30.755	3.00	1.30	0.025	3.90	0.10	0.23	RHS
37	02 Sep 08	30.750	1.00	1.00	0.025	1.00	0.03	0.06	RHS
38	02 Sep 08	30.750	1.80	0.70	0.025	1.26	0.03	0.07	RHS
39	02 Sep 08	30.750	1.60	0.90	0.025	1.44	0.04	0.08	RHS
40	22 Sep 08	32.990	1.00	0.80	0.025	0.80	0.02	0.05	RHS
41	22 Sep 08	32.980	2.50	1.00	0.025	2.50	0.06	0.15	RHS
42	22 Sep 08	32.980	1.30	2.00	0.025	2.60	0.07	0.15	RHS
43	22 Sep 08	32.975	3.10	1.00	0.025	3.10	0.08	0.18	RHS
44	22 Sep 08	32.975	2.50	1.20	0.025	3.00	0.08	0.17	RHS
45	22 Sep 08	32.970	1.00	0.70	0.025	0.70	0.02	0.04	RHS
46	22 Sep 08	32.970	1.40	1.20	0.025	1.68	0.04	0.10	RHS
47	22 Sep 08	32.968	1.50	0.70	0.025	1.05	0.03	0.06	RHS
48	22 Sep 08	32.968	5.60	1.10	0.025	6.16	0.15	0.36	RHS
49	22 Sep 08	32.960	0.90	0.80	0.025	0.72	0.02	0.04	RHS
50	22 Sep 08	32.957	1.70	1.30	0.025	2.21	0.06	0.13	RHS
51	22 Sep 08	32.950	2.80	1.10	0.025	3.08	0.08	0.18	RHS
52	22 Sep 08	32.948	1.70	1.10	0.025	1.87	0.05	0.11	RHS
53	22 Sep 08	32.947	0.90	0.90	0.025	0.81	0.02	0.05	RHS
54	22 Sep 08	32.940	1.00	0.70	0.025	0.70	0.02	0.04	RHS
55	22 Sep 08	30.720	2.60	1.30	0.075	3.38	0.25	0.59	RHS
56	22 Sep 08	30.720	1.40	0.40	0.075	0.56	0.04	0.10	RHS
57	22 Sep 08	30.715	1.30	0.90	0.025	1.17	0.03	0.07	RHS
58	22 Sep 08	30.715	1.30	1.40	0.025	1.82	0.05	0.11	RHS
59	22 Sep 08	30.710	1.10	1.00	0.025	1.10	0.03	0.06	RHS
60	22 Sep 08	30.700	3.30	1.00	0.025	3.30	0.08	0.19	RHS
CARRIED FORWARD :						1,151.71	38.33	88.92	

BROUGHT FORWARD:			-	-	-	1,151.71	38.33	88.92	
61	22 Sep 08	30.440	1.20	0.90	0.025	1.08	0.03	0.06	RHS
62	22 Sep 08	30.435	3.20	1.30	0.025	4.16	0.10	0.24	RHS
63	22 Sep 08	30.435	1.00	0.70	0.025	0.70	0.02	0.04	RHS
64	22 Sep 08	30.412	2.80	1.00	0.025	2.80	0.07	0.16	RHS
65	22 Sep 08	30.410	0.90	0.90	0.025	0.81	0.02	0.05	RHS
66	23 Sep 08	31.700	1.20	0.90	0.025	1.08	0.03	0.06	LHS
67	23 Sep 08	31.760	1.30	1.00	0.050	1.30	0.07	0.15	LHS
68	23 Sep 08	31.925	1.10	0.70	0.075	0.77	0.06	0.13	LHS
69	23 Sep 08	31.975	1.00	1.00	0.075	1.00	0.08	0.17	LHS
70	23 Sep 08	32.920	2.40	0.90	0.025	2.16	0.05	0.13	LHS
71	23 Sep 08	32.920	1.90	0.80	0.025	1.52	0.04	0.09	LHS
72	23 Sep 08	34.230	3.80	1.20	0.025	4.56	0.11	0.26	LHS
73	23 Sep 08	34.230	0.90	0.60	0.025	0.54	0.01	0.03	LHS
74	23 Sep 08	34.233	1.30	1.30	0.025	1.69	0.04	0.10	LHS
75	23 Sep 08	34.235	1.90	1.10	0.025	2.09	0.05	0.12	LHS
76	23 Sep 08	34.238	3.80	1.10	0.025	4.18	0.10	0.24	LHS
77	23 Sep 08	34.238	1.20	0.80	0.025	0.96	0.02	0.06	LHS
78	23 Sep 08	32.244	0.80	0.90	0.025	0.72	0.02	0.04	LHS
79	23 Sep 08	32.244	3.90	0.90	0.025	3.51	0.09	0.20	LHS
80	23 Sep 08	34.300	4.50	1.30	0.025	5.85	0.15	0.34	LHS
81	23 Sep 08	34.302	1.40	1.50	0.025	2.10	0.05	0.12	LHS
82	23 Sep 08	34.306	2.40	0.80	0.025	1.92	0.05	0.11	LHS
83	23 Sep 08	34.310	5.00	0.90	0.025	4.50	0.11	0.26	LHS
84	23 Sep 08	34.314	1.20	0.80	0.025	0.96	0.02	0.06	LHS
85	23 Sep 08	34.380	5.40	0.90	0.025	4.86	0.12	0.28	LHS
86	23 Sep 08	34.392	2.20	0.90	0.025	1.98	0.05	0.11	LHS
87	23 Sep 08	34.392	1.60	0.60	0.025	0.96	0.02	0.06	LHS
88	23 Sep 08	34.412	1.60	0.60	0.025	0.96	0.02	0.06	LHS
89	23 Sep 08	34.416	1.70	1.00	0.025	1.70	0.04	0.10	LHS
90	23 Sep 08	34.420	1.40	0.90	0.025	1.26	0.03	0.07	LHS
CARRIED FORWARD :						1,214.39	40.01	92.84	

BROUGHT FORWARD:			-	-	-	1,214.39	40.01	92.84	
91	23 Sep 08	34.427	2.70	0.80	0.025	2.16	0.05	0.13	LHS
92	23 Sep 08	34.434	1.10	0.80	0.025	0.88	0.02	0.05	LHS
93	24 Sep 08	32.908	1.10	0.90	0.025	0.99	0.02	0.06	RHS
94	24 Sep 08	32.907	1.10	1.10	0.025	1.21	0.03	0.07	RHS
95	24 Sep 08	32.907	1.50	1.50	0.075	2.25	0.17	0.39	RHS
96	24 Sep 08	32.905	1.10	1.00	0.025	1.10	0.03	0.06	RHS
97	24 Sep 08	32.240	2.50	0.90	0.025	2.25	0.06	0.13	RHS
98	24 Sep 08	32.220	1.00	0.80	0.025	0.80	0.02	0.05	RHS
99	24 Sep 08	32.218	1.50	0.80	0.025	1.20	0.03	0.07	RHS
100	24 Sep 08	32.218	1.10	0.70	0.025	0.77	0.02	0.04	RHS
101	24 Sep 08	32.020	1.50	0.80	0.025	1.20	0.03	0.07	RHS
102	24 Sep 08	32.018	1.00	0.90	0.025	0.90	0.02	0.05	RHS
103	24 Sep 08	32.018	2.10	1.10	0.025	2.31	0.06	0.13	RHS
104	24 Sep 08	32.010	5.80	0.90	0.025	5.22	0.13	0.30	RHS
105	24 Sep 08	32.008	1.80	1.00	0.025	1.80	0.05	0.10	RHS
106	24 Sep 08	32.006	1.80	1.00	0.025	1.80	0.05	0.10	RHS
107	24 Sep 08	32.004	1.30	0.80	0.025	1.04	0.03	0.06	RHS
108	24 Sep 08	31.990	1.70	1.00	0.025	1.70	0.04	0.10	RHS
109	24 Sep 08	31.990	2.20	1.00	0.025	2.20	0.06	0.13	RHS
110	24 Sep 08	31.980	1.10	0.90	0.025	0.99	0.02	0.06	RHS
111	24 Sep 08	31.980	1.70	0.60	0.025	1.02	0.03	0.06	RHS
112	24 Sep 08	31.980	0.90	0.90	0.025	0.81	0.02	0.05	RHS
113	24 Sep 08	31.970	0.90	0.80	0.025	0.72	0.02	0.04	RHS
114	24 Sep 08	31.900	1.20	1.10	0.025	1.32	0.03	0.08	RHS
115	24 Sep 08	31.900	2.10	0.70	0.025	1.47	0.04	0.09	RHS
116	24 Sep 08	31.900	0.90	1.00	0.025	0.90	0.02	0.05	RHS
117	24 Sep 08	31.875	1.40	0.90	0.025	1.26	0.03	0.07	RHS
118	24 Sep 08	31.870	1.10	1.20	0.025	1.32	0.03	0.08	RHS
119	24 Sep 08	31.867	1.10	1.00	0.025	1.10	0.03	0.06	RHS
120	24 Sep 08	31.850	1.10	0.80	0.025	0.88	0.02	0.05	RHS
CARRIED FORWARD :						1,257.96	41.22	95.63	

BROUGHT FORWARD:			-	-	-	1,257.96	41.22	95.63	
121	24 Sep 08	31.849	2.90	1.00	0.025	2.90	0.07	0.17	RHS
122	24 Sep 08	31.380	1.90	1.00	0.025	1.90	0.05	0.11	RHS
123	24 Sep 08	31.360	0.70	0.70	0.025	0.49	0.01	0.03	RHS
124	24 Sep 08	31.360	1.00	0.80	0.025	0.80	0.02	0.05	RHS
125	24 Sep 08	31.202	1.60	0.70	0.025	1.12	0.03	0.06	RHS
126	24 Sep 08	31.200	1.10	0.90	0.025	0.99	0.02	0.06	RHS
127	24 Sep 08	31.190	3.60	0.70	0.025	2.52	0.06	0.15	RHS
128	24 Sep 08	31.160	0.80	0.70	0.025	0.56	0.01	0.03	RHS
129	24 Sep 08	31.160	2.20	0.70	0.025	1.54	0.04	0.09	RHS
130	24 Sep 08	31.120	0.90	0.80	0.025	0.72	0.02	0.04	RHS
131	24 Sep 08	31.098	1.00	0.80	0.025	0.80	0.02	0.05	RHS
132	24 Sep 08	31.060	2.00	0.90	0.025	1.80	0.05	0.10	RHS
133	24 Sep 08	31.060	1.70	0.90	0.025	1.53	0.04	0.09	RHS
134	24 Sep 08	31.060	2.30	1.10	0.025	2.53	0.06	0.15	RHS
135	24 Sep 08	31.040	1.60	0.90	0.025	1.44	0.04	0.08	RHS
136	24 Sep 08	30.997	1.50	1.00	0.025	1.50	0.04	0.09	RHS
137	24 Sep 08	30.985	0.90	1.00	0.025	0.90	0.02	0.05	RHS
138	24 Sep 08	30.975	1.10	1.00	0.025	1.10	0.03	0.06	RHS
139	24 Sep 08	30.950	2.40	0.80	0.025	1.92	0.05	0.11	RHS
140	24 Sep 08	30.870	5.60	0.80	0.025	4.48	0.11	0.26	RHS
141	24 Sep 08	30.865	1.10	1.00	0.025	1.10	0.03	0.06	RHS
142	24 Sep 08	30.850	1.70	0.80	0.025	1.36	0.03	0.08	RHS
TOTAL :						1,291.96	42.07	97.60	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,902.42	145.97	338.66	
1	03 Sep 08	40.705	1.60	1.00	0.025	1.60	0.04	0.09	LHS
2	03 Sep 08	40.710	2.10	0.80	0.025	1.68	0.04	0.10	LHS
3	03 Sep 08	40.719	1.50	1.00	0.025	1.50	0.04	0.09	LHS
4	03 Sep 08	40.720	1.70	0.90	0.025	1.53	0.04	0.09	LHS
5	03 Sep 08	40.730	1.70	0.90	0.025	1.53	0.04	0.09	LHS
6	03 Sep 08	40.730	2.10	1.20	0.025	2.52	0.06	0.15	LHS
7	03 Sep 08	40.730	1.30	0.80	0.025	1.04	0.03	0.06	LHS
8	03 Sep 08	40.760	1.90	1.10	0.025	2.09	0.05	0.12	LHS
9	03 Sep 08	40.760	0.80	0.70	0.025	0.56	0.01	0.03	LHS
10	03 Sep 08	40.770	4.70	1.10	0.025	5.17	0.13	0.30	LHS
11	03 Sep 08	40.780	2.40	1.30	0.025	3.12	0.08	0.18	LHS
12	03 Sep 08	40.780	1.10	0.70	0.025	0.77	0.02	0.04	LHS
13	03 Sep 08	40.788	1.80	1.10	0.025	1.98	0.05	0.11	LHS
14	03 Sep 08	40.790	2.20	1.00	0.025	2.20	0.06	0.13	LHS
15	03 Sep 08	40.800	1.20	0.70	0.025	0.84	0.02	0.05	LHS
16	03 Sep 08	40.800	0.70	0.40	0.025	0.28	0.01	0.02	LHS
17	03 Sep 08	40.800	1.30	0.60	0.025	0.78	0.02	0.05	LHS
18	03 Sep 08	40.820	1.90	0.90	0.025	1.71	0.04	0.10	LHS
19	03 Sep 08	40.821	2.50	1.00	0.025	2.50	0.06	0.15	LHS
20	03 Sep 08	40.830	1.00	0.90	0.025	0.90	0.02	0.05	LHS
21	03 Sep 08	40.831	3.00	1.10	0.025	3.30	0.08	0.19	LHS
22	03 Sep 08	40.831	2.10	0.80	0.025	1.68	0.04	0.10	LHS
23	03 Sep 08	40.835	1.20	0.90	0.025	1.08	0.03	0.06	LHS
24	03 Sep 08	40.836	1.20	0.80	0.025	0.96	0.02	0.06	LHS
25	03 Sep 08	40.837	0.90	0.70	0.025	0.63	0.02	0.04	LHS
26	03 Sep 08	40.839	1.30	0.80	0.025	1.04	0.03	0.06	LHS
27	03 Sep 08	40.840	0.70	0.70	0.025	0.49	0.01	0.03	LHS
28	03 Sep 08	40.845	1.10	0.70	0.025	0.77	0.02	0.04	LHS
29	03 Sep 08	40.850	0.90	0.80	0.025	0.72	0.02	0.04	LHS
30	03 Sep 08	40.857	2.70	0.70	0.025	1.89	0.05	0.11	LHS
CARRIED FORWARD :						3,949.28	147.14	341.38	

BROUGHT FORWARD:			-	-	-	3,949.28	147.14	341.38	
31	03 Sep 08	40.858	1.20	0.80	0.025	0.96	0.02	0.06	LHS
32	03 Sep 08	40.860	0.80	0.60	0.025	0.48	0.01	0.03	LHS
33	03 Sep 08	40.890	2.30	0.80	0.025	1.84	0.05	0.11	LHS
34	03 Sep 08	40.891	3.40	0.80	0.025	2.72	0.07	0.16	LHS
35	03 Sep 08	40.894	3.30	0.70	0.025	2.31	0.06	0.13	LHS
36	03 Sep 08	40.895	1.00	1.00	0.025	1.00	0.03	0.06	LHS
37	03 Sep 08	40.896	1.20	0.90	0.025	1.08	0.03	0.06	LHS
38	03 Sep 08	40.896	3.70	0.90	0.025	3.33	0.08	0.19	LHS
39	03 Sep 08	40.900	3.40	0.70	0.025	2.59	0.06	0.15	LHS
40	03 Sep 08	40.907	1.60	0.80	0.025	2.72	0.07	0.16	LHS
41	03 Sep 08	40.907	2.90	1.00	0.025	1.60	0.04	0.09	LHS
42	03 Sep 08	40.912	0.80	0.80	0.025	2.32	0.06	0.13	LHS
43	03 Sep 08	40.920	4.10	0.80	0.025	0.64	0.02	0.04	LHS
44	03 Sep 08	40.925	1.30	0.80	0.025	3.28	0.08	0.19	LHS
45	03 Sep 08	40.960	1.10	0.90	0.025	1.17	0.03	0.07	LHS
46	03 Sep 08	40.961	4.70	0.80	0.025	0.88	0.02	0.05	LHS
47	03 Sep 08	40.985	2.30	0.80	0.025	3.76	0.09	0.22	LHS
48	03 Sep 08	40.990	7.40	0.90	0.025	2.07	0.05	0.12	LHS
49	03 Sep 08	40.990	2.80	0.70	0.025	5.18	0.13	0.30	LHS
50	04 Sep 08	20.980	1.80	0.60	0.025	1.68	0.04	0.10	LHS
51	04 Sep 08	20.981	1.10	0.90	0.025	1.62	0.04	0.09	LHS
52	04 Sep 08	20.985	1.50	0.90	0.025	0.99	0.02	0.06	LHS
53	04 Sep 08	20.985	1.10	0.70	0.025	1.05	0.03	0.06	LHS
54	04 Sep 08	20.988	5.40	1.10	0.050	1.21	0.06	0.14	LHS
55	04 Sep 08	20.988	1.40	0.90	0.050	4.86	0.24	0.56	LHS
56	04 Sep 08	20.988	1.50	0.70	0.050	0.98	0.05	0.11	LHS
57	04 Sep 08	20.992	1.10	1.30	0.050	1.95	0.10	0.23	LHS
58	04 Sep 08	20.992	0.70	2.30	0.050	2.53	0.13	0.29	LHS
59	04 Sep 08	21.010	2.30	1.40	0.050	0.98	0.05	0.11	LHS
60	04 Sep 08	21.020	0.80	1.00	0.025	2.30	0.06	0.13	LHS
CARRIED FORWARD :						4,009.36	148.96	345.59	

BROUGHT FORWARD:			-	-	-	4,009.36	148.96	345.59	
61	04 Sep 08	21.020	0.80	1.10	0.050	0.88	0.04	0.10	LHS
62	04 Sep 08	21.020	2.50	1.60	0.050	4.00	0.20	0.46	LHS
63	04 Sep 08	8.825	1.90	1.80	0.050	3.42	0.17	0.40	RHS
64	04 Sep 08	8.825	1.40	1.40	0.050	1.96	0.10	0.23	RHS
65	05 Sep 08	21.840	2.10	1.40	0.075	2.94	0.22	0.51	LHS
66	05 Sep 08	41.740	1.10	0.80	0.025	0.88	0.02	0.05	LHS
67	05 Sep 08	41.740	2.80	1.60	0.025	4.48	0.11	0.26	LHS
68	05 Sep 08	41.740	1.00	0.70	0.025	0.70	0.02	0.04	LHS
69	05 Sep 08	41.740	1.00	1.10	0.025	1.10	0.03	0.06	LHS
70	05 Sep 08	41.740	0.70	0.60	0.025	0.42	0.01	0.02	LHS
71	05 Sep 08	41.745	3.90	1.10	0.025	4.29	0.11	0.25	LHS
72	05 Sep 08	41.745	2.40	1.30	0.025	3.12	0.08	0.18	LHS
73	05 Sep 08	41.760	1.00	0.90	0.025	0.90	0.02	0.05	LHS
74	05 Sep 08	41.760	1.70	1.20	0.025	2.04	0.05	0.12	LHS
75	05 Sep 08	41.760	1.60	0.80	0.025	1.28	0.03	0.07	LHS
76	05 Sep 08	41.760	2.70	0.60	0.025	1.62	0.04	0.09	LHS
77	05 Sep 08	41.770	2.10	0.80	0.025	1.68	0.04	0.10	LHS
78	05 Sep 08	41.810	1.60	1.10	0.025	1.76	0.04	0.10	LHS
79	05 Sep 08	21.838	3.40	1.30	0.025	4.42	0.11	0.26	RHS
80	06 Sep 08	8.800	2.00	1.50	0.050	3.00	0.15	0.35	LHS
81	06 Sep 08	8.800	2.90	1.60	0.025	4.64	0.12	0.27	LHS
82	06 Sep 08	8.800	1.30	1.10	0.025	1.43	0.04	0.08	LHS
83	06 Sep 08	9.085	1.30	1.30	0.025	1.69	0.04	0.10	LHS
84	06 Sep 08	9.087	2.50	1.30	0.025	3.25	0.08	0.19	LHS
85	06 Sep 08	9.092	0.60	1.20	0.025	0.72	0.02	0.04	LHS
86	06 Sep 08	9.092	1.90	2.10	0.050	3.99	0.20	0.46	LHS
87	06 Sep 08	9.092	0.60	1.70	0.025	1.02	0.03	0.06	LHS
88	06 Sep 08	9.100	1.10	0.70	0.025	0.77	0.02	0.04	LHS
89	06 Sep 08	9.100	1.10	0.80	0.025	0.88	0.02	0.05	LHS
90	06 Sep 08	13.325	0.80	1.20	0.075	0.96	0.07	0.17	LHS
CARRIED FORWARD :						4,073.60	151.19	350.77	

BROUGHT FORWARD:			-	-	-	4,073.60	151.19	350.77	
91	13 Sep 08	5.097	2.10	1.80	0.075	3.78	0.28	0.66	LHS
92	13 Sep 08	15.400	1.00	1.20	0.050	1.20	0.06	0.14	LHS
93	13 Sep 08	15.401	1.50	0.90	0.050	1.35	0.07	0.16	LHS
94	13 Sep 08	15.403	0.80	0.80	0.050	0.64	0.03	0.07	LHS
95	13 Sep 08	15.417	4.90	1.20	0.050	5.88	0.29	0.68	LHS
96	13 Sep 08	15.421	0.70	0.70	0.050	0.49	0.02	0.06	LHS
97	13 Sep 08	15.422	1.80	1.10	0.050	1.98	0.10	0.23	LHS
98	13 Sep 08	15.424	2.30	0.80	0.050	1.84	0.09	0.21	LHS
99	13 Sep 08	15.426	1.60	0.80	0.050	1.28	0.06	0.15	LHS
100	13 Sep 08	15.428	1.70	1.30	0.050	2.21	0.11	0.26	LHS
101	13 Sep 08	15.434	1.00	0.70	0.050	0.70	0.04	0.08	LHS
102	13 Sep 08	15.442	3.00	1.30	0.050	3.90	0.20	0.45	LHS
103	13 Sep 08	15.444	0.50	0.70	0.050	0.35	0.02	0.04	LHS
104	13 Sep 08	15.448	1.40	0.60	0.050	0.84	0.04	0.10	LHS
105	13 Sep 08	15.449	1.70	0.80	0.050	1.36	0.07	0.16	LHS
106	13 Sep 08	15.453	1.60	1.00	0.050	1.60	0.08	0.19	LHS
107	13 Sep 08	15.456	2.40	1.00	0.050	2.40	0.12	0.28	LHS
108	13 Sep 08	15.456	1.50	1.10	0.050	1.65	0.08	0.19	LHS
109	13 Sep 08	15.458	1.80	1.30	0.050	2.34	0.12	0.27	LHS
110	13 Sep 08	15.460	1.60	0.60	0.050	0.96	0.05	0.11	LHS
111	13 Sep 08	15.461	4.30	1.40	0.050	6.02	0.30	0.70	LHS
112	13 Sep 08	15.463	2.10	0.70	0.050	1.47	0.07	0.17	LHS
113	13 Sep 08	15.476	1.20	0.60	0.050	0.72	0.04	0.08	LHS
114	13 Sep 08	15.478	1.20	1.00	0.050	1.20	0.06	0.14	LHS
115	13 Sep 08	15.481	1.10	0.70	0.050	0.77	0.04	0.09	LHS
116	14 Sep 08	3.934	1.60	1.00	0.050	1.60	0.08	0.19	LHS
117	14 Sep 08	3.936	1.10	1.00	0.050	1.10	0.06	0.13	LHS
118	14 Sep 08	3.937	2.20	1.40	0.050	3.08	0.15	0.36	LHS
119	14 Sep 08	3.940	1.60	1.20	0.050	1.92	0.10	0.22	LHS
120	14 Sep 08	3.942	4.00	0.80	0.050	3.20	0.16	0.37	LHS
CARRIED FORWARD :						4,131.43	154.17	357.69	

BROUGHT FORWARD:			-	-	-	4,131.43	154.17	357.69	
121	14 Sep 08	3.946	3.10	1.20	0.050	3.72	0.19	0.43	LHS
122	14 Sep 08	3.949	3.40	1.40	0.050	4.76	0.24	0.55	LHS
123	14 Sep 08	3.952	1.50	1.10	0.050	1.65	0.08	0.19	LHS
124	14 Sep 08	3.955	1.30	0.90	0.050	1.17	0.06	0.14	LHS
125	14 Sep 08	3.955	1.80	0.90	0.050	1.62	0.08	0.19	LHS
126	14 Sep 08	3.973	1.70	1.10	0.050	1.87	0.09	0.22	LHS
127	14 Sep 08	3.979	2.20	1.20	0.050	2.64	0.13	0.31	LHS
128	14 Sep 08	3.983	1.50	1.30	0.050	1.95	0.10	0.23	LHS
129	14 Sep 08	3.985	1.20	0.80	0.050	0.96	0.05	0.11	LHS
130	14 Sep 08	3.986	2.00	1.00	0.050	2.00	0.10	0.23	LHS
131	14 Sep 08	3.998	1.90	0.90	0.050	1.71	0.09	0.20	LHS
132	14 Sep 08	4.000	1.40	1.10	0.050	1.54	0.08	0.18	LHS
133	14 Sep 08	4.013	1.40	1.20	0.050	1.68	0.08	0.19	LHS
134	14 Sep 08	4.019	1.50	1.00	0.050	1.50	0.08	0.17	LHS
135	14 Sep 08	4.021	2.00	1.10	0.050	2.20	0.11	0.26	LHS
136	14 Sep 08	4.032	2.70	1.10	0.050	2.97	0.15	0.34	LHS
137	14 Sep 08	4.034	2.00	1.20	0.050	2.40	0.12	0.28	LHS
138	14 Sep 08	4.043	4.70	0.90	0.050	4.23	0.21	0.49	LHS
139	14 Sep 08	4.014	1.30	0.90	0.050	1.17	0.06	0.14	LHS
140	14 Sep 08	21.458	1.00	1.40	0.075	1.40	0.11	0.24	LHS
141	14 Sep 08	8.800	2.30	2.30	0.050	5.29	0.26	0.61	LHS
142	14 Sep 08	8.802	1.10	1.70	0.050	1.87	0.09	0.22	LHS
143	15 Sep 08	7.019	3.60	0.70	0.050	2.52	0.13	0.29	LHS
144	15 Sep 08	7.025	1.30	0.80	0.050	1.04	0.05	0.12	LHS
145	15 Sep 08	7.027	1.80	0.80	0.050	1.44	0.07	0.17	LHS
146	15 Sep 08	7.032	2.30	0.90	0.050	2.07	0.10	0.24	LHS
147	15 Sep 08	7.038	2.10	0.80	0.050	1.68	0.08	0.19	LHS
148	15 Sep 08	7.038	1.70	0.70	0.050	1.19	0.06	0.14	LHS
149	15 Sep 08	7.048	1.40	0.70	0.050	0.98	0.05	0.11	LHS
150	15 Sep 08	7.063	2.00	0.90	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD :						4,194.45	157.36	365.09	

BROUGHT FORWARD:			-	-	-	4,194.45	157.36	365.09	
151	15 Sep 08	7.096	1.30	0.90	0.050	1.17	0.06	0.14	LHS
152	15 Sep 08	7.098	2.80	0.90	0.050	2.52	0.13	0.29	LHS
153	15 Sep 08	7.102	1.40	0.60	0.050	0.84	0.04	0.10	LHS
154	15 Sep 08	7.105	1.50	1.00	0.050	1.50	0.08	0.17	LHS
155	15 Sep 08	7.111	1.60	0.90	0.050	1.44	0.07	0.17	LHS
156	15 Sep 08	7.120	3.30	0.90	0.050	2.97	0.15	0.34	LHS
157	15 Sep 08	7.124	2.80	1.40	0.050	3.92	0.20	0.45	LHS
158	15 Sep 08	7.136	2.60	1.20	0.050	3.12	0.16	0.36	LHS
159	15 Sep 08	7.140	2.50	1.00	0.050	2.50	0.13	0.29	LHS
160	15 Sep 08	7.143	1.70	1.00	0.050	1.70	0.09	0.20	LHS
161	15 Sep 08	7.145	1.80	1.00	0.050	1.80	0.09	0.21	LHS
162	15 Sep 08	7.155	2.30	0.90	0.050	2.07	0.10	0.24	LHS
163	15 Sep 08	7.165	1.60	1.10	0.050	1.76	0.09	0.20	LHS
164	15 Sep 08	7.181	2.30	2.90	0.050	6.67	0.33	0.77	LHS
165	15 Sep 08	7.183	1.20	1.10	0.050	1.32	0.07	0.15	LHS
166	15 Sep 08	7.208	1.50	1.00	0.050	1.50	0.08	0.17	LHS
167	15 Sep 08	7.216	3.10	1.20	0.050	3.72	0.19	0.43	LHS
168	15 Sep 08	7.222	6.40	1.20	0.050	7.68	0.38	0.89	LHS
169	15 Sep 08	7.230	2.50	1.10	0.050	2.75	0.14	0.32	LHS
170	15 Sep 08	7.237	6.90	0.80	0.050	5.52	0.28	0.64	LHS
171	15 Sep 08	7.244	2.00	1.10	0.050	2.20	0.11	0.26	LHS
172	15 Sep 08	7.247	2.30	1.40	0.050	3.22	0.16	0.37	LHS
173	15 Sep 08	7.249	2.10	0.60	0.050	1.26	0.06	0.15	LHS
174	15 Sep 08	22.174	3.20	1.30	0.050	4.16	0.21	0.48	LHS
175	15 Sep 08	22.173	1.60	0.80	0.050	1.28	0.06	0.15	LHS
176	15 Sep 08	22.171	2.20	1.10	0.050	2.42	0.12	0.28	LHS
177	15 Sep 08	22.170	1.10	1.10	0.050	1.21	0.06	0.14	LHS
178	16 Sep 08	8.603	4.60	1.60	0.075	7.36	0.55	1.28	LHS
179	16 Sep 08	8.615	1.50	0.80	0.050	1.20	0.06	0.14	LHS
180	16 Sep 08	8.622	1.20	1.60	0.050	1.92	0.10	0.22	LHS
CARRIED FORWARD :						4,277.15	161.68	375.11	

BROUGHT FORWARD:			-	-	-	4,277.15	161.68	375.11	
181	16 Sep 08	8.623	1.40	0.80	0.050	1.12	0.06	0.13	LHS
182	16 Sep 08	8.653	3.90	1.10	0.050	4.29	0.21	0.50	LHS
183	16 Sep 08	8.659	3.80	1.00	0.050	3.80	0.19	0.44	LHS
184	16 Sep 08	8.661	1.20	1.00	0.050	1.20	0.06	0.14	LHS
185	16 Sep 08	8.676	4.60	1.20	0.050	5.52	0.28	0.64	LHS
186	16 Sep 08	8.687	3.40	1.10	0.050	3.74	0.19	0.43	LHS
187	16 Sep 08	8.702	7.00	1.20	0.050	8.40	0.42	0.97	LHS
188	16 Sep 08	8.712	3.10	1.10	0.050	3.41	0.17	0.40	LHS
189	16 Sep 08	8.807	4.60	2.00	0.075	9.20	0.69	1.60	LHS
190	16 Sep 08	8.812	2.00	1.80	0.075	3.60	0.27	0.63	LHS
191	16 Sep 08	8.799	0.90	1.00	0.050	0.90	0.05	0.10	LHS
192	16 Sep 08	8.798	1.10	0.60	0.050	0.66	0.03	0.08	LHS
193	16 Sep 08	8.797	2.30	1.80	0.075	4.14	0.31	0.72	LHS
194	19 Sep 08	8.805	3.50	2.80	0.050	9.80	0.49	1.14	LHS
195	19 Sep 08	8.805	2.20	3.00	0.050	6.60	0.33	0.77	LHS
196	19 Sep 08	8.805	2.40	3.30	0.050	7.92	0.40	0.92	LHS
197	19 Sep 08	8.805	1.40	2.70	0.050	3.78	0.19	0.44	LHS
198	19 Sep 08	19.395	2.70	1.00	0.075	2.70	0.20	0.47	LHS
199	19 Sep 08	20.846	1.40	0.90	0.075	1.26	0.09	0.22	LHS
200	19 Sep 08	20.825	1.20	0.80	0.050	0.96	0.05	0.11	RHS
201	19 Sep 08	20.690	1.00	1.20	0.050	1.20	0.06	0.14	RHS
202	19 Sep 08	19.790	1.50	0.70	0.050	1.05	0.05	0.12	RHS
203	19 Sep 08	19.782	1.20	0.70	0.075	0.84	0.06	0.15	RHS
204	25 Sep 08	35.250	1.40	1.10	0.025	1.54	0.04	0.09	RHS
205	25 Sep 08	35.245	1.30	1.20	0.025	1.56	0.04	0.09	RHS
206	25 Sep 08	35.245	1.20	0.80	0.025	0.96	0.02	0.06	RHS
207	25 Sep 08	35.230	1.00	1.00	0.025	1.00	0.03	0.06	RHS
208	25 Sep 08	35.225	2.40	0.90	0.025	2.16	0.05	0.13	RHS
209	25 Sep 08	35.225	1.20	1.20	0.025	1.44	0.04	0.08	RHS
210	25 Sep 08	35.220	1.30	1.00	0.025	1.30	0.03	0.08	RHS
CARRIED FORWARD :						4,373.20	166.78	386.93	

BROUGHT FORWARD:			-	-	-	4,373.20	166.78	386.93	
211	25 Sep 08	35.220	2.20	1.00	0.025	2.20	0.06	0.13	RHS
212	25 Sep 08	35.215	0.90	0.90	0.025	0.81	0.02	0.05	RHS
213	25 Sep 08	35.210	1.10	1.40	0.025	1.54	0.04	0.09	RHS
214	25 Sep 08	35.210	1.40	0.70	0.025	0.98	0.02	0.06	RHS
215	25 Sep 08	35.210	1.20	1.20	0.025	1.44	0.04	0.08	RHS
216	25 Sep 08	35.207	1.00	1.30	0.025	1.30	0.03	0.08	RHS
217	25 Sep 08	35.207	1.60	0.70	0.025	1.12	0.03	0.06	RHS
218	25 Sep 08	35.200	2.30	0.80	0.025	1.84	0.05	0.11	RHS
219	25 Sep 08	35.196	0.90	0.80	0.025	0.72	0.02	0.04	RHS
220	25 Sep 08	35.195	1.30	0.90	0.025	1.17	0.03	0.07	RHS
221	25 Sep 08	35.194	1.10	1.00	0.025	1.10	0.03	0.06	RHS
222	25 Sep 08	35.194	1.30	1.30	0.025	1.69	0.04	0.10	RHS
223	25 Sep 08	35.194	1.70	0.70	0.025	1.19	0.03	0.07	RHS
224	25 Sep 08	35.192	1.10	1.00	0.025	1.10	0.03	0.06	RHS
225	25 Sep 08	35.191	1.00	0.70	0.025	0.70	0.02	0.04	RHS
226	25 Sep 08	35.191	1.60	1.00	0.025	1.60	0.04	0.09	RHS
227	25 Sep 08	35.180	3.40	1.30	0.025	4.42	0.11	0.26	RHS
228	25 Sep 08	35.175	4.10	0.80	0.025	3.28	0.08	0.19	RHS
229	25 Sep 08	35.170	1.20	1.00	0.025	1.20	0.03	0.07	RHS
230	25 Sep 08	35.170	1.50	0.70	0.025	1.05	0.03	0.06	RHS
231	25 Sep 08	35.156	1.10	0.80	0.025	0.88	0.02	0.05	RHS
232	25 Sep 08	35.150	1.90	1.40	0.075	2.66	0.20	0.46	RHS
233	25 Sep 08	35.143	1.10	1.30	0.025	1.43	0.04	0.08	RHS
234	25 Sep 08	35.140	1.10	1.10	0.025	1.21	0.03	0.07	RHS
235	25 Sep 08	35.120	1.40	1.40	0.025	1.96	0.05	0.11	RHS
236	25 Sep 08	35.117	1.90	0.70	0.025	1.33	0.03	0.08	RHS
237	25 Sep 08	35.115	2.90	1.20	0.025	3.48	0.09	0.20	RHS
238	25 Sep 08	35.107	2.30	1.40	0.025	3.22	0.08	0.19	RHS
239	25 Sep 08	35.107	3.10	0.80	0.025	2.48	0.06	0.14	RHS
240	25 Sep 08	35.101	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						4,423.50	168.17	390.16	

BROUGHT FORWARD:			-	-	-	4,423.50	168.17	390.16	
241	25 Sep 08	35.100	1.60	1.00	0.025	1.60	0.04	0.09	RHS
242	25 Sep 08	35.097	1.10	1.00	0.025	1.10	0.03	0.06	RHS
243	25 Sep 08	35.093	0.80	0.70	0.025	0.56	0.01	0.03	RHS
TOTAL :						4,426.76	168.25	390.35	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	28.02	4.44	32.46	1.41	0.22	1.63	3.25	0.52	3.77
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	759.65	123.92	883.57	37.97	6.20	44.17	88.13	14.38	102.51
3	Papar	01	Jalan Kota Kinabalu - Sindumin	5,024.74	424.28	5,449.02	251.24	21.21	272.45	582.87	49.22	632.09
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	848.05	68.96	917.01	42.40	3.45	45.85	98.38	8.00	106.38
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	911.67	124.68	1,036.35	45.60	6.23	51.83	105.75	14.46	120.21
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				7,572.13	746.28	8,318.41	378.62	37.31	415.93	878.38	86.58	964.96

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						28.02	1.41	3.25	
1	04 Sep 08	1.350	1.10	1.00	0.050	1.10	0.06	0.13	LHS
2	04 Sep 08	1.415	1.20	0.80	0.050	0.96	0.05	0.11	RHS
3	23 Sep 08	1.145	1.10	1.00	0.050	1.10	0.06	0.13	LHS
4	23 Sep 08	1.147	1.60	0.80	0.050	1.28	0.06	0.15	LHS
TOTAL:						32.46	1.63	3.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						759.65	37.97	88.13	
1	01 Sep 08	9.345	1.10	0.90	0.050	0.99	0.05	0.11	LHS
2	04 Sep 08	16.935	4.50	1.20	0.050	5.40	0.27	0.63	RHS
3	04 Sep 08	16.960	2.00	1.20	0.050	2.40	0.12	0.28	RHS
4	08 Sep 08	15.358	1.00	1.00	0.050	1.00	0.05	0.12	RHS
5	08 Sep 08	15.355	2.80	1.40	0.050	3.92	0.20	0.45	RHS
6	08 Sep 08	15.352	2.20	1.30	0.050	2.86	0.14	0.33	RHS
7	08 Sep 08	15.350	2.60	1.00	0.050	2.60	0.13	0.30	RHS
8	08 Sep 08	15.105	1.80	1.20	0.050	2.16	0.11	0.25	RHS
9	08 Sep 08	14.495	1.90	1.20	0.050	2.28	0.11	0.26	RHS
10	08 Sep 08	14.435	2.90	1.10	0.050	3.19	0.16	0.37	RHS
11	08 Sep 08	16.280	3.00	1.00	0.050	3.00	0.15	0.35	RHS
12	08 Sep 08	16.435	1.20	0.70	0.050	0.84	0.04	0.10	RHS
13	08 Sep 08	16.445	1.70	0.80	0.050	1.36	0.07	0.16	RHS
14	08 Sep 08	17.185	2.00	1.40	0.050	2.80	0.14	0.32	LHS
15	08 Sep 08	17.235	1.30	0.80	0.050	1.04	0.05	0.12	LHS
16	08 Sep 08	17.243	1.00	1.00	0.050	1.00	0.05	0.12	LHS
17	08 Sep 08	17.253	1.20	0.90	0.050	1.08	0.05	0.13	LHS
18	08 Sep 08	17.235	3.00	1.30	0.050	3.90	0.20	0.45	RHS
19	08 Sep 08	17.240	2.00	1.00	0.050	2.00	0.10	0.23	RHS
20	08 Sep 08	17.242	2.00	1.20	0.050	2.40	0.12	0.28	RHS
21	08 Sep 08	17.245	2.40	1.20	0.050	2.88	0.14	0.33	RHS
22	08 Sep 08	17.250	1.10	1.00	0.050	1.10	0.06	0.13	RHS
23	08 Sep 08	17.252	1.30	1.00	0.050	1.30	0.07	0.15	RHS
24	08 Sep 08	17.665	2.00	1.20	0.050	2.40	0.12	0.28	RHS
25	08 Sep 08	17.695	2.60	0.70	0.050	1.82	0.09	0.21	RHS
26	23 Sep 08	9.660	0.80	0.70	0.050	0.56	0.03	0.06	RHS
27	23 Sep 08	9.645	1.80	0.80	0.050	1.44	0.07	0.17	RHS
28	23 Sep 08	9.643	1.80	1.00	0.050	1.80	0.09	0.21	RHS
29	23 Sep 08	9.275	1.40	0.80	0.050	1.12	0.06	0.13	RHS
30	23 Sep 08	9.270	1.50	0.80	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						821.49	41.06	95.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						821.49	41.06	95.31	
31	23 Sep 08	12.360	1.30	0.80	0.050	1.04	0.05	0.12	RHS
32	23 Sep 08	12.363	1.20	0.90	0.050	1.08	0.05	0.13	RHS
33	24 Sep 08	9.675	4.60	1.10	0.050	5.06	0.25	0.59	RHS
34	24 Sep 08	9.670	1.60	1.10	0.050	1.76	0.09	0.20	RHS
35	24 Sep 08	9.672	3.60	1.00	0.050	3.60	0.18	0.42	RHS
36	24 Sep 08	9.672	1.40	1.10	0.050	1.54	0.08	0.18	RHS
37	24 Sep 08	9.643	7.20	1.00	0.050	7.20	0.36	0.84	RHS
38	24 Sep 08	9.640	3.00	1.20	0.050	3.60	0.18	0.42	RHS
39	24 Sep 08	9.641	6.00	0.90	0.050	5.40	0.27	0.63	RHS
40	24 Sep 08	9.630	4.50	1.00	0.050	4.50	0.23	0.52	RHS
41	24 Sep 08	15.270	2.10	1.00	0.050	2.10	0.11	0.24	RHS
42	24 Sep 08	15.267	1.50	1.00	0.050	1.50	0.08	0.17	RHS
43	24 Sep 08	15.268	2.10	1.00	0.050	2.10	0.11	0.24	RHS
44	24 Sep 08	16.090	2.70	0.80	0.050	2.16	0.11	0.25	RHS
45	24 Sep 08	16.115	7.60	1.00	0.050	7.60	0.38	0.88	RHS
46	25 Sep 08	15.690	1.30	1.00	0.050	1.30	0.07	0.15	RHS
47	25 Sep 08	10.100	2.30	1.00	0.050	2.30	0.12	0.27	RHS
48	25 Sep 08	8.515	4.00	0.80	0.050	3.20	0.16	0.37	RHS
49	25 Sep 08	8.519	2.40	1.50	0.050	3.60	0.18	0.42	RHS
50	25 Sep 08	8.521	1.80	0.80	0.050	1.44	0.07	0.17	RHS
TOTAL:						883.57	44.17	102.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,024.74	251.24	582.87	
1	01 Sep 08	26.105	2.40	1.10	0.050	2.64	0.13	0.31	LHS
2	01 Sep 08	26.115	1.00	0.90	0.050	0.90	0.05	0.10	LHS
3	01 Sep 08	26.135	1.30	1.20	0.050	1.56	0.08	0.18	LHS
4	01 Sep 08	26.143	1.70	1.60	0.050	2.72	0.14	0.32	LHS
5	01 Sep 08	26.415	1.40	1.10	0.050	1.54	0.08	0.18	RHS
6	01 Sep 08	30.155	0.90	0.80	0.050	0.72	0.04	0.08	RHS
7	01 Sep 08	30.170	1.10	1.10	0.050	1.21	0.06	0.14	RHS
8	01 Sep 08	30.175	1.10	1.00	0.050	1.10	0.06	0.13	RHS
9	01 Sep 08	30.245	2.00	1.00	0.050	2.00	0.10	0.23	RHS
10	01 Sep 08	30.250	0.90	0.70	0.050	0.63	0.03	0.07	RHS
11	01 Sep 08	30.253	1.10	1.00	0.050	1.10	0.06	0.13	RHS
12	01 Sep 08	30.255	1.10	0.70	0.050	0.77	0.04	0.09	RHS
13	01 Sep 08	30.262	2.20	1.70	0.050	3.74	0.19	0.43	RHS
14	01 Sep 08	30.265	1.10	1.00	0.050	1.10	0.06	0.13	RHS
15	01 Sep 08	30.400	1.50	0.90	0.050	1.35	0.07	0.16	RHS
16	01 Sep 08	30.415	1.20	1.00	0.050	1.20	0.06	0.14	RHS
17	01 Sep 08	31.405	0.70	0.60	0.050	0.42	0.02	0.05	RHS
18	01 Sep 08	31.385	1.40	0.80	0.050	1.12	0.06	0.13	RHS
19	02 Sep 08	26.615	1.30	1.10	0.050	1.43	0.07	0.17	RHS
20	02 Sep 08	26.643	1.50	0.70	0.050	1.05	0.05	0.12	RHS
21	02 Sep 08	26.645	1.00	0.90	0.050	0.90	0.05	0.10	RHS
22	02 Sep 08	26.810	1.00	1.00	0.050	1.00	0.05	0.12	RHS
23	02 Sep 08	26.828	2.60	1.80	0.050	4.68	0.23	0.54	RHS
24	02 Sep 08	26.845	2.50	1.60	0.050	4.00	0.20	0.46	RHS
25	02 Sep 08	26.853	2.10	1.20	0.050	2.52	0.13	0.29	RHS
26	02 Sep 08	26.973	1.10	0.80	0.050	0.88	0.04	0.10	RHS
27	02 Sep 08	26.980	1.40	1.20	0.050	1.68	0.08	0.19	RHS
28	02 Sep 08	24.990	1.50	1.00	0.050	1.50	0.08	0.17	LHS
29	02 Sep 08	24.955	1.40	1.20	0.050	1.68	0.08	0.19	LHS
30	02 Sep 08	24.930	0.70	0.60	0.050	0.42	0.02	0.05	RHS
CARRIED FORWARD:						5,072.30	253.62	588.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,072.30	253.62	588.39	
31	02 Sep 08	24.928	1.30	0.70	0.050	0.91	0.05	0.11	RHS
32	02 Sep 08	24.835	1.40	1.00	0.050	1.40	0.07	0.16	LHS
33	02 Sep 08	24.830	3.40	1.10	0.050	3.74	0.19	0.43	RHS
34	03 Sep 08	18.412	4.70	0.60	0.050	2.82	0.14	0.33	RHS
35	03 Sep 08	18.400	1.90	1.00	0.050	1.90	0.10	0.22	RHS
36	03 Sep 08	18.395	1.40	1.00	0.050	1.40	0.07	0.16	RHS
37	03 Sep 08	18.370	3.60	1.40	0.050	5.04	0.25	0.58	RHS
38	03 Sep 08	18.345	1.30	0.90	0.050	1.17	0.06	0.14	RHS
39	03 Sep 08	18.342	1.40	1.10	0.050	1.54	0.08	0.18	RHS
40	03 Sep 08	18.340	1.40	1.30	0.050	1.82	0.09	0.21	RHS
41	03 Sep 08	18.335	1.00	0.80	0.050	0.80	0.04	0.09	LHS
42	03 Sep 08	18.330	0.90	0.70	0.050	0.63	0.03	0.07	LHS
43	03 Sep 08	18.328	1.50	1.20	0.050	1.80	0.09	0.21	LHS
44	03 Sep 08	18.325	1.40	1.10	0.050	1.54	0.08	0.18	LHS
45	03 Sep 08	18.323	1.30	0.90	0.050	1.17	0.06	0.14	RHS
46	03 Sep 08	18.322	0.90	0.60	0.050	0.54	0.03	0.06	RHS
47	03 Sep 08	18.320	1.40	1.40	0.050	1.96	0.10	0.23	RHS
48	03 Sep 08	18.318	1.00	0.90	0.050	0.90	0.05	0.10	RHS
49	03 Sep 08	18.265	1.10	1.00	0.050	1.10	0.06	0.13	RHS
50	04 Sep 08	19.090	1.70	1.20	0.050	2.04	0.10	0.24	LHS
51	04 Sep 08	19.373	3.10	1.20	0.050	3.72	0.19	0.43	RHS
52	04 Sep 08	19.645	3.70	1.30	0.050	4.81	0.24	0.56	RHS
53	05 Sep 08	34.842	1.20	1.00	0.050	1.20	0.06	0.14	RHS
54	05 Sep 08	34.842	0.90	0.80	0.050	0.72	0.04	0.08	RHS
55	05 Sep 08	34.839	1.10	1.00	0.050	1.10	0.06	0.13	RHS
56	05 Sep 08	34.838	1.10	0.90	0.050	0.99	0.05	0.11	RHS
57	05 Sep 08	34.836	1.40	1.30	0.050	1.82	0.09	0.21	RHS
58	05 Sep 08	34.835	1.00	0.70	0.050	0.70	0.04	0.08	RHS
59	05 Sep 08	34.832	1.00	0.80	0.050	0.80	0.04	0.09	RHS
60	05 Sep 08	34.825	1.10	0.90	0.050	0.99	0.05	0.11	RHS
CARRIED FORWARD:						5,123.37	256.17	594.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,123.37	256.17	594.31	
61	05 Sep 08	34.835	2.10	1.50	0.050	3.15	0.16	0.37	LHS
62	05 Sep 08	34.833	1.10	1.00	0.050	1.10	0.06	0.13	LHS
63	05 Sep 08	34.830	3.80	1.40	0.050	5.32	0.27	0.62	RHS
64	05 Sep 08	34.785	1.10	0.80	0.050	0.88	0.04	0.10	RHS
65	05 Sep 08	34.700	4.90	1.40	0.050	6.86	0.34	0.80	RHS
66	05 Sep 08	23.495	3.40	1.00	0.050	3.40	0.17	0.39	LHS
67	06 Sep 08	72.213	1.30	0.80	0.050	1.04	0.05	0.12	LHS
68	06 Sep 08	72.210	1.20	0.80	0.050	0.96	0.05	0.11	LHS
69	06 Sep 08	72.195	1.60	1.00	0.050	1.60	0.08	0.19	LHS
70	06 Sep 08	72.140	1.20	0.60	0.050	0.72	0.04	0.08	LHS
71	06 Sep 08	72.057	2.00	0.80	0.050	1.60	0.08	0.19	LHS
72	06 Sep 08	72.055	0.90	0.80	0.050	0.72	0.04	0.08	LHS
73	06 Sep 08	68.767	1.30	0.90	0.050	1.17	0.06	0.14	LHS
74	06 Sep 08	68.755	1.60	1.10	0.050	1.76	0.09	0.20	LHS
75	06 Sep 08	68.750	2.60	1.20	0.050	3.12	0.16	0.36	LHS
76	06 Sep 08	61.498	2.80	0.90	0.050	2.52	0.13	0.29	LHS
77	06 Sep 08	61.490	1.50	0.80	0.050	1.20	0.06	0.14	LHS
78	06 Sep 08	61.470	2.20	0.80	0.050	1.76	0.09	0.20	LHS
79	06 Sep 08	46.590	4.70	1.20	0.050	5.64	0.28	0.65	LHS
80	06 Sep 08	39.775	1.30	0.90	0.050	1.17	0.06	0.14	LHS
81	06 Sep 08	39.775	2.20	1.20	0.050	2.64	0.13	0.31	RHS
82	06 Sep 08	37.535	4.60	1.70	0.050	7.82	0.39	0.91	RHS
83	09 Sep 08	18.165	2.10	1.40	0.050	2.94	0.15	0.34	LHS
84	09 Sep 08	18.185	1.20	1.10	0.050	1.32	0.07	0.15	LHS
85	09 Sep 08	18.185	2.00	1.10	0.050	2.20	0.11	0.26	RHS
86	09 Sep 08	18.187	1.30	0.70	0.050	0.91	0.05	0.11	RHS
87	09 Sep 08	18.190	1.50	0.90	0.050	1.35	0.07	0.16	RHS
88	09 Sep 08	18.195	1.00	0.90	0.050	0.90	0.05	0.10	LHS
89	09 Sep 08	18.198	1.10	1.00	0.050	1.10	0.06	0.13	LHS
90	09 Sep 08	18.485	1.70	1.20	0.050	2.04	0.10	0.24	LHS
CARRIED FORWARD:						5,192.28	259.62	602.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,192.28	259.62	602.30	
91	09 Sep 08	18.485	2.00	1.40	0.050	2.80	0.14	0.32	RHS
92	09 Sep 08	18.488	1.40	1.20	0.050	1.68	0.08	0.19	RHS
93	09 Sep 08	18.782	2.60	0.90	0.050	2.34	0.12	0.27	LHS
94	09 Sep 08	20.200	1.80	1.50	0.050	2.70	0.14	0.31	LHS
95	09 Sep 08	20.208	2.60	1.40	0.050	3.64	0.18	0.42	LHS
96	09 Sep 08	20.400	1.20	1.00	0.050	1.20	0.06	0.14	RHS
97	09 Sep 08	20.435	1.00	0.90	0.050	0.90	0.05	0.10	LHS
98	09 Sep 08	20.450	2.60	1.20	0.050	3.12	0.16	0.36	RHS
99	09 Sep 08	20.458	3.90	1.30	0.050	5.07	0.25	0.59	RHS
100	09 Sep 08	20.905	1.80	1.20	0.050	2.16	0.11	0.25	RHS
101	09 Sep 08	20.908	1.00	0.90	0.050	0.90	0.05	0.10	LHS
102	09 Sep 08	20.910	1.10	0.80	0.050	0.88	0.04	0.10	LHS
103	09 Sep 08	20.913	1.30	0.90	0.050	1.17	0.06	0.14	LHS
104	09 Sep 08	20.918	1.00	0.80	0.050	0.80	0.04	0.09	LHS
105	09 Sep 08	20.920	1.00	0.90	0.050	0.90	0.05	0.10	LHS
106	09 Sep 08	20.718	1.20	1.00	0.050	1.20	0.06	0.14	RHS
107	09 Sep 08	20.720	1.20	0.70	0.050	0.84	0.04	0.10	RHS
108	09 Sep 08	20.725	1.10	0.80	0.050	0.88	0.04	0.10	RHS
109	10 Sep 08	19.912	2.30	1.30	0.050	2.99	0.15	0.35	LHS
110	10 Sep 08	19.915	1.40	1.30	0.050	1.82	0.09	0.21	LHS
111	10 Sep 08	19.920	1.90	1.20	0.050	2.28	0.11	0.26	LHS
112	10 Sep 08	19.933	1.90	1.00	0.050	1.90	0.10	0.22	LHS
113	10 Sep 08	19.935	1.20	1.20	0.050	1.44	0.07	0.17	LHS
114	10 Sep 08	19.937	1.20	0.80	0.050	0.96	0.05	0.11	LHS
115	10 Sep 08	19.937	0.80	0.70	0.050	0.56	0.03	0.06	LHS
116	10 Sep 08	19.938	1.40	1.00	0.050	1.40	0.07	0.16	LHS
117	10 Sep 08	19.940	1.10	0.80	0.050	0.88	0.04	0.10	LHS
118	10 Sep 08	19.960	1.30	1.10	0.050	1.43	0.07	0.17	LHS
119	10 Sep 08	19.980	1.00	0.80	0.050	0.80	0.04	0.09	RHS
120	10 Sep 08	19.983	0.90	0.70	0.050	0.63	0.03	0.07	RHS
CARRIED FORWARD:						5,242.55	262.13	608.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,242.55	262.13	608.14	
121	10 Sep 08	20.045	2.60	1.40	0.050	3.64	0.18	0.42	LHS
122	10 Sep 08	20.075	4.80	1.30	0.050	6.24	0.31	0.72	LHS
123	10 Sep 08	20.145	1.30	0.80	0.050	1.04	0.05	0.12	LHS
124	10 Sep 08	21.595	1.50	1.00	0.050	1.50	0.08	0.17	RHS
125	10 Sep 08	21.598	1.40	1.00	0.050	1.40	0.07	0.16	RHS
126	10 Sep 08	21.613	1.40	1.00	0.050	1.40	0.07	0.16	RHS
127	10 Sep 08	21.598	1.30	1.10	0.050	1.43	0.07	0.17	LHS
128	10 Sep 08	21.600	1.20	0.90	0.050	1.08	0.05	0.13	LHS
129	10 Sep 08	21.602	1.70	1.40	0.050	2.38	0.12	0.28	LHS
130	10 Sep 08	21.618	1.80	1.30	0.050	2.34	0.12	0.27	LHS
131	10 Sep 08	22.030	0.90	0.80	0.050	0.72	0.04	0.08	RHS
132	10 Sep 08	22.040	1.70	1.00	0.050	1.70	0.09	0.20	RHS
133	11 Sep 08	22.885	1.30	1.10	0.050	1.43	0.07	0.17	RHS
134	11 Sep 08	22.893	0.70	0.50	0.050	0.35	0.02	0.04	RHS
135	11 Sep 08	22.895	1.20	1.00	0.050	1.20	0.06	0.14	RHS
136	11 Sep 08	22.898	1.00	0.60	0.050	0.60	0.03	0.07	RHS
137	11 Sep 08	22.905	1.20	1.10	0.050	1.32	0.07	0.15	LHS
138	11 Sep 08	22.910	1.00	0.80	0.050	0.80	0.04	0.09	LHS
139	11 Sep 08	22.912	0.90	0.80	0.050	0.72	0.04	0.08	LHS
140	11 Sep 08	23.270	1.50	0.90	0.050	1.35	0.07	0.16	LHS
141	11 Sep 08	24.422	1.60	1.10	0.050	1.76	0.09	0.20	RHS
142	11 Sep 08	24.650	1.20	1.10	0.050	1.32	0.07	0.15	LHS
143	11 Sep 08	27.110	1.60	1.00	0.050	1.60	0.08	0.19	LHS
144	11 Sep 08	27.133	1.40	1.30	0.050	1.82	0.09	0.21	LHS
145	11 Sep 08	27.135	2.30	1.30	0.050	2.99	0.15	0.35	RHS
146	11 Sep 08	27.138	1.00	0.90	0.050	0.90	0.05	0.10	RHS
147	11 Sep 08	27.140	1.30	1.00	0.050	1.30	0.07	0.15	RHS
148	11 Sep 08	27.725	2.10	1.20	0.050	2.52	0.13	0.29	RHS
149	11 Sep 08	27.760	1.90	1.10	0.050	2.09	0.10	0.24	RHS
150	11 Sep 08	27.765	1.00	0.90	0.050	0.90	0.05	0.10	RHS
CARRIED FORWARD:						5,292.39	264.62	613.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,292.39	264.62	613.92	
151	11 Sep 08	27.820	0.90	0.80	0.050	0.72	0.04	0.08	LHS
152	11 Sep 08	27.823	0.90	0.70	0.050	0.63	0.03	0.07	LHS
153	11 Sep 08	27.825	0.80	0.60	0.050	0.48	0.02	0.06	LHS
154	11 Sep 08	27.828	1.20	0.90	0.050	1.08	0.05	0.13	LHS
155	11 Sep 08	27.845	1.60	1.30	0.050	2.08	0.10	0.24	RHS
156	11 Sep 08	28.003	0.90	0.80	0.050	0.72	0.04	0.08	RHS
157	11 Sep 08	28.005	1.10	0.90	0.050	0.99	0.05	0.11	RHS
158	11 Sep 08	28.035	3.10	0.70	0.050	2.17	0.11	0.25	RHS
159	11 Sep 08	28.150	2.20	1.20	0.050	2.64	0.13	0.31	LHS
160	11 Sep 08	29.705	1.20	0.90	0.050	1.08	0.05	0.13	RHS
161	11 Sep 08	29.710	1.20	1.00	0.050	1.20	0.06	0.14	LHS
162	11 Sep 08	29.785	1.30	1.00	0.050	1.30	0.07	0.15	LHS
163	15 Sep 08	36.985	1.40	1.10	0.050	1.54	0.08	0.18	RHS
164	15 Sep 08	36.960	1.40	1.20	0.050	1.68	0.08	0.19	RHS
165	15 Sep 08	36.958	0.80	0.70	0.050	0.56	0.03	0.06	RHS
166	15 Sep 08	39.942	3.50	1.20	0.050	4.20	0.21	0.49	RHS
167	15 Sep 08	39.938	1.80	1.30	0.050	2.34	0.12	0.27	RHS
168	15 Sep 08	36.890	1.80	1.20	0.050	2.16	0.11	0.25	RHS
169	15 Sep 08	36.695	1.40	1.20	0.050	1.68	0.08	0.19	RHS
170	15 Sep 08	36.265	1.20	0.90	0.050	1.08	0.05	0.13	LHS
171	15 Sep 08	36.100	1.10	0.80	0.050	0.88	0.04	0.10	LHS
172	15 Sep 08	34.630	1.40	1.20	0.050	1.68	0.08	0.19	RHS
173	15 Sep 08	34.622	1.10	0.90	0.050	0.99	0.05	0.11	RHS
174	15 Sep 08	34.595	1.00	0.80	0.050	0.80	0.04	0.09	RHS
175	15 Sep 08	31.015	0.80	0.70	0.050	0.56	0.03	0.06	RHS
176	15 Sep 08	30.985	2.20	1.00	0.050	2.20	0.11	0.26	RHS
177	15 Sep 08	30.970	1.50	1.10	0.050	1.65	0.08	0.19	RHS
178	15 Sep 08	30.918	1.50	1.00	0.050	1.50	0.08	0.17	RHS
179	15 Sep 08	30.835	1.30	1.10	0.050	1.43	0.07	0.17	RHS
180	15 Sep 08	30.735	1.70	1.10	0.050	1.87	0.09	0.22	RHS
CARRIED FORWARD:						5,336.28	266.82	619.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,336.28	266.82	619.01	
181	15 Sep 08	29.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
182	15 Sep 08	29.705	0.90	0.70	0.050	0.63	0.03	0.07	RHS
183	18 Sep 08	48.855	2.80	0.60	0.050	1.68	0.08	0.19	LHS
184	18 Sep 08	52.950	1.60	1.00	0.050	1.60	0.08	0.19	RHS
185	18 Sep 08	55.715	1.50	0.60	0.050	0.90	0.05	0.10	LHS
186	18 Sep 08	55.718	1.90	0.80	0.050	1.52	0.08	0.18	LHS
187	18 Sep 08	55.720	2.00	1.10	0.050	2.20	0.11	0.26	LHS
188	18 Sep 08	55.722	1.30	0.80	0.050	1.04	0.05	0.12	LHS
189	18 Sep 08	55.765	0.80	0.70	0.050	0.56	0.03	0.06	RHS
190	18 Sep 08	55.780	1.20	0.80	0.050	0.96	0.05	0.11	RHS
191	18 Sep 08	55.795	1.20	0.70	0.050	0.84	0.04	0.10	LHS
192	18 Sep 08	55.798	1.00	0.70	0.050	0.70	0.04	0.08	LHS
193	18 Sep 08	55.800	1.10	0.80	0.050	0.88	0.04	0.10	LHS
194	18 Sep 08	55.800	1.40	1.00	0.050	1.40	0.07	0.16	RHS
195	18 Sep 08	55.910	1.00	0.80	0.050	0.80	0.04	0.09	LHS
196	18 Sep 08	56.585	0.90	0.70	0.050	0.63	0.03	0.07	RHS
197	18 Sep 08	63.125	2.60	1.20	0.050	3.12	0.16	0.36	LHS
198	18 Sep 08	63.160	1.00	0.90	0.050	0.90	0.05	0.10	LHS
199	18 Sep 08	63.195	2.50	1.10	0.050	2.75	0.14	0.32	LHS
200	18 Sep 08	65.135	1.60	0.90	0.050	1.44	0.07	0.17	LHS
201	18 Sep 08	65.138	1.00	0.80	0.050	0.80	0.04	0.09	LHS
202	18 Sep 08	24.825	2.20	1.40	0.050	3.08	0.15	0.36	RHS
203	18 Sep 08	24.828	2.00	1.30	0.050	2.60	0.13	0.30	RHS
204	22 Sep 08	44.815	0.90	0.80	0.050	0.72	0.04	0.08	RHS
205	22 Sep 08	44.790	3.70	1.20	0.050	4.44	0.22	0.52	RHS
206	22 Sep 08	43.980	1.00	0.90	0.050	0.90	0.05	0.10	LHS
207	22 Sep 08	43.900	2.00	0.90	0.050	1.80	0.09	0.21	LHS
208	22 Sep 08	43.750	1.20	0.80	0.050	0.96	0.05	0.11	LHS
209	22 Sep 08	43.743	2.80	0.90	0.050	2.52	0.13	0.29	LHS
210	22 Sep 08	43.695	1.90	1.00	0.050	1.90	0.10	0.22	RHS
CARRIED FORWARD:						5,381.75	269.09	624.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,381.75	269.09	624.28	
211	22 Sep 08	43.690	2.30	1.00	0.050	2.30	0.12	0.27	RHS
212	23 Sep 08	23.095	2.70	1.50	0.050	4.05	0.20	0.47	RHS
213	23 Sep 08	23.360	1.70	1.20	0.050	2.04	0.10	0.24	RHS
214	23 Sep 08	23.625	4.30	1.30	0.050	5.59	0.28	0.65	RHS
215	23 Sep 08	23.665	0.90	0.70	0.050	0.63	0.03	0.07	LHS
216	23 Sep 08	23.690	1.10	0.80	0.050	0.88	0.04	0.10	RHS
217	23 Sep 08	23.718	0.90	0.70	0.050	0.63	0.03	0.07	LHS
218	23 Sep 08	23.720	0.80	0.70	0.050	0.56	0.03	0.06	LHS
219	23 Sep 08	23.720	3.40	1.00	0.050	3.40	0.17	0.39	RHS
220	23 Sep 08	23.763	2.10	1.20	0.050	2.52	0.13	0.29	RHS
221	23 Sep 08	23.765	0.80	0.80	0.050	0.64	0.03	0.07	RHS
222	23 Sep 08	23.767	1.70	1.10	0.050	1.87	0.09	0.22	RHS
223	23 Sep 08	23.880	4.80	1.20	0.050	5.76	0.29	0.67	RHS
224	23 Sep 08	23.881	2.30	1.10	0.050	2.53	0.13	0.29	RHS
225	24 Sep 08	18.010	1.40	1.10	0.050	1.54	0.08	0.18	RHS
226	24 Sep 08	18.012	1.10	1.00	0.050	1.10	0.06	0.13	RHS
227	24 Sep 08	18.290	2.20	1.20	0.050	2.64	0.13	0.31	RHS
228	24 Sep 08	18.295	2.10	0.90	0.050	1.89	0.09	0.22	RHS
229	24 Sep 08	18.300	2.70	1.00	0.050	2.70	0.14	0.31	RHS
230	24 Sep 08	18.310	1.60	0.90	0.050	1.44	0.07	0.17	RHS
231	25 Sep 08	24.946	1.00	0.80	0.050	0.80	0.04	0.09	LHS
232	25 Sep 08	24.947	4.20	1.70	0.050	7.14	0.36	0.83	LHS
233	25 Sep 08	43.560	4.00	1.90	0.050	7.60	0.38	0.88	LHS
234	28 Sep 08	26.040	2.20	1.90	0.050	4.18	0.21	0.48	LHS
235	28 Sep 08	26.030	1.70	1.20	0.050	2.04	0.10	0.24	RHS
236	28 Sep 08	25.815	1.00	0.80	0.050	0.80	0.04	0.09	LHS
TOTAL:						5,449.02	272.45	632.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						848.05	42.40	98.38	
1	01 Sep 08	23.540	0.80	0.60	0.050	0.48	0.02	0.06	RHS
2	01 Sep 08	23.542	1.00	1.00	0.050	1.00	0.05	0.12	RHS
3	01 Sep 08	26.338	0.60	0.60	0.050	0.36	0.02	0.04	RHS
4	01 Sep 08	28.220	2.00	1.00	0.050	2.00	0.10	0.23	LHS
5	01 Sep 08	28.980	1.40	0.80	0.050	1.12	0.06	0.13	RHS
6	01 Sep 08	29.998	0.80	0.60	0.050	0.48	0.02	0.06	LHS
7	01 Sep 08	29.000	0.60	0.60	0.050	0.36	0.02	0.04	LHS
8	01 Sep 08	29.020	1.00	0.80	0.050	0.80	0.04	0.09	LHS
9	01 Sep 08	29.106	1.80	1.00	0.050	1.80	0.09	0.21	RHS
10	01 Sep 08	32.476	1.20	0.80	0.050	0.96	0.05	0.11	LHS
11	01 Sep 08	32.480	1.20	1.00	0.050	1.20	0.06	0.14	LHS
12	01 Sep 08	32.482	1.10	1.00	0.050	1.10	0.06	0.13	LHS
13	02 Sep 08	14.080	0.40	0.40	0.050	0.16	0.01	0.02	RHS
14	02 Sep 08	14.010	1.20	0.80	0.050	0.96	0.05	0.11	RHS
15	02 Sep 08	14.016	0.40	0.40	0.050	0.16	0.01	0.02	RHS
16	02 Sep 08	14.018	0.80	0.60	0.050	0.48	0.02	0.06	RHS
17	02 Sep 08	14.020	1.00	0.60	0.050	0.60	0.03	0.07	RHS
18	02 Sep 08	20.388	1.00	0.80	0.050	0.80	0.04	0.09	LHS
19	02 Sep 08	20.400	3.40	0.60	0.050	2.04	0.10	0.24	RHS
20	02 Sep 08	20.402	3.40	0.60	0.050	2.04	0.10	0.24	RHS
21	02 Sep 08	20.404	1.40	0.80	0.050	1.12	0.06	0.13	RHS
22	02 Sep 08	26.050	0.80	0.60	0.050	0.48	0.02	0.06	LHS
23	02 Sep 08	26.046	1.00	0.80	0.050	0.80	0.04	0.09	LHS
24	02 Sep 08	26.075	0.80	0.60	0.050	0.48	0.02	0.06	LHS
25	02 Sep 08	26.242	1.00	0.80	0.050	0.80	0.04	0.09	RHS
26	02 Sep 08	26.260	0.60	0.40	0.050	0.24	0.01	0.03	RHS
27	02 Sep 08	26.266	1.00	0.80	0.050	0.80	0.04	0.09	RHS
28	02 Sep 08	26.268	1.40	0.80	0.050	1.12	0.06	0.13	RHS
29	02 Sep 08	26.270	0.80	0.60	0.050	0.48	0.02	0.06	RHS
30	02 Sep 08	26.288	1.60	1.00	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						874.87	43.74	101.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						874.87	43.74	101.49	
31	02 Sep 08	27.398	0.80	0.80	0.050	0.64	0.03	0.07	RHS
32	02 Sep 08	27.400	2.00	1.00	0.050	2.00	0.10	0.23	RHS
33	10 Sep 08	26.294	0.60	0.60	0.050	0.36	0.02	0.04	RHS
34	10 Sep 08	26.264	0.80	0.60	0.050	0.48	0.02	0.06	RHS
35	10 Sep 08	26.254	1.00	0.80	0.050	0.80	0.04	0.09	RHS
36	10 Sep 08	26.240	1.80	1.40	0.050	2.52	0.13	0.29	RHS
37	10 Sep 08	26.220	0.60	0.40	0.050	0.24	0.01	0.03	RHS
38	10 Sep 08	26.218	1.00	1.00	0.050	1.00	0.05	0.12	LHS
39	10 Sep 08	26.184	1.10	1.00	0.050	1.10	0.06	0.13	LHS
40	10 Sep 08	25.988	0.80	0.60	0.050	0.48	0.02	0.06	RHS
41	10 Sep 08	25.985	1.20	0.10	0.050	0.12	0.01	0.01	RHS
42	10 Sep 08	25.984	1.00	1.00	0.050	1.00	0.05	0.12	LHS
43	10 Sep 08	25.982	0.80	0.60	0.050	0.48	0.02	0.06	RHS
44	10 Sep 08	25.980	1.40	1.00	0.050	1.40	0.07	0.16	RHS
45	10 Sep 08	25.978	0.80	0.80	0.050	0.64	0.03	0.07	RHS
46	10 Sep 08	25.793	1.40	0.80	0.050	1.12	0.06	0.13	LHS
47	10 Sep 08	25.792	1.20	0.60	0.050	0.72	0.04	0.08	LHS
48	10 Sep 08	23.040	1.40	1.20	0.050	1.68	0.08	0.19	RHS
49	10 Sep 08	23.039	1.00	1.00	0.050	1.00	0.05	0.12	RHS
50	10 Sep 08	23.000	1.00	1.00	0.050	1.00	0.05	0.12	LHS
51	26 Sep 08	40.050	1.20	1.00	0.050	1.20	0.06	0.14	RHS
52	26 Sep 08	40.049	1.40	1.00	0.050	1.40	0.07	0.16	RHS
53	26 Sep 08	40.048	1.80	0.80	0.050	1.44	0.07	0.17	RHS
54	26 Sep 08	40.047	1.20	0.80	0.050	0.96	0.05	0.11	RHS
55	26 Sep 08	40.045	2.00	1.60	0.050	3.20	0.16	0.37	RHS
56	26 Sep 08	26.220	1.20	1.00	0.050	1.20	0.06	0.14	RHS
57	26 Sep 08	26.120	0.40	0.40	0.050	0.16	0.01	0.02	RHS
58	26 Sep 08	25.970	2.00	0.80	0.050	1.60	0.08	0.19	LHS
59	26 Sep 08	25.969	2.00	1.00	0.050	2.00	0.10	0.23	RHS
60	26 Sep 08	25.968	1.80	1.00	0.050	1.80	0.09	0.21	RHS
CARRIED FORWARD:						908.61	45.43	105.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						908.61	45.43	105.40	
61	26 Sep 08	25.967	1.40	0.80	0.050	1.12	0.06	0.13	RHS
62	26 Sep 08	25.966	1.00	1.00	0.050	1.00	0.05	0.12	RHS
63	26 Sep 08	25.968	1.80	1.00	0.050	1.80	0.09	0.21	LHS
64	26 Sep 08	25.967	1.20	0.80	0.050	0.96	0.05	0.11	LHS
65	26 Sep 08	25.966	0.80	0.80	0.050	0.64	0.03	0.07	LHS
66	26 Sep 08	25.965	0.80	0.60	0.050	0.48	0.02	0.06	LHS
67	26 Sep 08	29.304	1.00	1.00	0.050	1.00	0.05	0.12	LHS
68	26 Sep 08	29.305	1.40	1.00	0.050	1.40	0.07	0.16	LHS
TOTAL:						917.01	45.85	106.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						911.67	45.60	105.75	
1	08 Sep 08	2.659	0.80	0.80	0.050	0.64	0.03	0.07	LHS
2	08 Sep 08	1.769	3.40	0.40	0.050	1.36	0.07	0.16	RHS
3	08 Sep 08	2.661	0.80	0.80	0.050	0.64	0.03	0.07	LHS
4	08 Sep 08	2.665	0.80	0.80	0.050	0.64	0.03	0.07	LHS
5	08 Sep 08	3.199	1.10	0.80	0.050	0.88	0.04	0.10	LHS
6	08 Sep 08	3.259	1.00	0.80	0.050	0.80	0.04	0.09	LHS
7	08 Sep 08	7.174	1.00	0.80	0.050	0.80	0.04	0.09	RHS
8	08 Sep 08	7.599	1.00	0.60	0.050	0.60	0.03	0.07	RHS
9	08 Sep 08	7.627	1.00	0.80	0.050	0.80	0.04	0.09	RHS
10	08 Sep 08	7.629	1.80	1.00	0.050	1.80	0.09	0.21	RHS
11	08 Sep 08	7.635	1.00	0.60	0.050	0.60	0.03	0.07	RHS
12	08 Sep 08	7.639	0.60	0.60	0.050	0.36	0.02	0.04	RHS
13	08 Sep 08	10.099	2.00	0.80	0.050	1.60	0.08	0.19	RHS
14	08 Sep 08	10.199	2.00	0.80	0.050	1.60	0.08	0.19	RHS
15	08 Sep 08	10.209	0.60	0.60	0.050	0.36	0.02	0.04	RHS
16	08 Sep 08	10.216	1.00	1.00	0.050	1.00	0.05	0.12	RHS
17	08 Sep 08	10.218	2.00	1.00	0.050	2.00	0.10	0.23	RHS
18	08 Sep 08	12.259	1.10	0.80	0.050	0.88	0.04	0.10	RHS
19	09 Sep 08	7.249	1.00	0.60	0.050	0.60	0.03	0.07	RHS
20	09 Sep 08	7.569	0.60	0.60	0.050	0.36	0.02	0.04	RHS
21	09 Sep 08	7.919	3.00	1.00	0.050	3.00	0.15	0.35	LHS
22	09 Sep 08	8.847	1.10	0.80	0.050	0.88	0.04	0.10	LHS
23	09 Sep 08	9.649	1.00	0.80	0.050	0.80	0.04	0.09	RHS
24	09 Sep 08	10.139	0.60	0.60	0.050	0.36	0.02	0.04	LHS
25	09 Sep 08	10.144	0.80	0.60	0.050	0.48	0.02	0.06	LHS
26	09 Sep 08	10.149	1.20	0.80	0.050	0.96	0.05	0.11	LHS
27	09 Sep 08	10.649	1.00	0.80	0.050	0.80	0.04	0.09	RHS
28	09 Sep 08	10.725	0.80	0.60	0.050	0.48	0.02	0.06	RHS
29	09 Sep 08	10.729	0.80	0.80	0.050	0.64	0.03	0.07	RHS
30	09 Sep 08	11.033	0.80	0.60	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						938.87	46.96	108.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						938.87	46.96	108.91	
31	09 Sep 08	11.035	0.80	0.80	0.050	0.64	0.03	0.07	RHS
32	09 Sep 08	11.039	1.10	0.80	0.050	0.88	0.04	0.10	LHS
33	09 Sep 08	11.349	1.00	0.80	0.050	0.80	0.04	0.09	LHS
34	09 Sep 08	12.029	1.00	0.80	0.050	0.80	0.04	0.09	RHS
35	09 Sep 08	12.529	1.10	1.00	0.050	1.10	0.06	0.13	RHS
36	09 Sep 08	12.531	1.00	0.80	0.050	0.80	0.04	0.09	RHS
37	12 Sep 08	5.999	0.80	0.80	0.050	0.64	0.03	0.07	LHS
38	12 Sep 08	9.947	1.00	0.80	0.050	0.80	0.04	0.09	LHS
39	12 Sep 08	9.949	1.20	0.60	0.050	0.72	0.04	0.08	LHS
40	12 Sep 08	9.963	0.80	0.60	0.050	0.48	0.02	0.06	LHS
41	12 Sep 08	10.239	0.80	0.80	0.050	0.64	0.03	0.07	LHS
42	12 Sep 08	10.339	0.80	0.80	0.050	0.64	0.03	0.07	LHS
43	12 Sep 08	10.634	1.10	0.60	0.050	0.66	0.03	0.08	LHS
44	12 Sep 08	10.949	0.60	0.60	0.050	0.36	0.02	0.04	LHS
45	12 Sep 08	10.957	1.00	0.40	0.050	0.40	0.02	0.05	LHS
46	12 Sep 08	10.959	0.60	0.60	0.050	0.36	0.02	0.04	LHS
47	12 Sep 08	10.969	0.80	0.60	0.050	0.48	0.02	0.06	LHS
48	12 Sep 08	10.973	0.80	0.60	0.050	0.48	0.02	0.06	LHS
49	12 Sep 08	11.809	0.60	0.60	0.050	0.36	0.02	0.04	LHS
50	12 Sep 08	13.319	1.40	1.00	0.050	1.40	0.07	0.16	RHS
51	12 Sep 08	13.829	1.10	1.00	0.050	1.10	0.06	0.13	RHS
52	13 Sep 08	2.669	1.10	0.80	0.050	0.88	0.04	0.10	RHS
53	13 Sep 08	2.670	0.60	0.60	0.050	0.36	0.02	0.04	RHS
54	13 Sep 08	2.671	1.40	1.00	0.050	1.40	0.07	0.16	RHS
55	13 Sep 08	2.669	1.10	1.00	0.050	1.10	0.06	0.13	RHS
56	13 Sep 08	2.671	1.00	1.00	0.050	1.00	0.05	0.12	LHS
57	13 Sep 08	2.672	1.00	1.00	0.050	1.00	0.05	0.12	LHS
58	13 Sep 08	8.399	1.20	0.80	0.050	0.96	0.05	0.11	RHS
59	13 Sep 08	12.009	1.00	1.00	0.050	1.00	0.05	0.12	RHS
60	13 Sep 08	12.045	1.40	0.60	0.050	0.84	0.04	0.10	LHS
CARRIED FORWARD:						961.95	48.11	111.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						961.95	48.11	111.58	
61	13 Sep 08	12.065	0.60	0.80	0.050	0.48	0.02	0.06	RHS
62	13 Sep 08	12.067	1.00	0.60	0.050	0.60	0.03	0.07	RHS
63	13 Sep 08	12.069	0.80	0.80	0.050	0.64	0.03	0.07	RHS
64	13 Sep 08	15.625	1.00	0.80	0.050	0.80	0.04	0.09	LHS
65	13 Sep 08	15.639	1.00	0.80	0.050	0.80	0.04	0.09	LHS
66	13 Sep 08	15.669	1.00	0.80	0.050	0.80	0.04	0.09	LHS
67	13 Sep 08	15.699	1.00	0.80	0.050	0.80	0.04	0.09	LHS
68	13 Sep 08	15.749	1.00	0.80	0.050	0.80	0.04	0.09	LHS
69	13 Sep 08	16.529	1.20	0.40	0.050	0.48	0.02	0.06	RHS
70	19 Sep 08	7.559	1.20	0.60	0.050	0.72	0.04	0.08	LHS
71	19 Sep 08	7.569	17.80	0.60	0.050	10.68	0.53	1.24	LHS
72	20 Sep 08	7.589	18.60	0.60	0.050	11.16	0.56	1.29	LHS
73	20 Sep 08	7.629	1.20	0.60	0.050	0.72	0.04	0.08	LHS
74	23 Sep 08	14.677	2.60	1.20	0.050	3.12	0.16	0.36	LHS
75	23 Sep 08	14.691	2.40	1.20	0.050	2.88	0.14	0.33	LHS
76	23 Sep 08	15.031	1.20	1.00	0.050	1.20	0.06	0.14	RHS
77	23 Sep 08	15.109	0.80	0.60	0.050	0.48	0.02	0.06	LHS
78	23 Sep 08	15.164	0.80	0.60	0.050	0.48	0.02	0.06	RHS
79	23 Sep 08	15.549	0.40	0.40	0.050	0.16	0.01	0.02	RHS
80	23 Sep 08	15.559	1.00	0.80	0.050	0.80	0.04	0.09	RHS
81	23 Sep 08	15.589	0.80	0.80	0.050	0.64	0.03	0.07	RHS
82	23 Sep 08	15.629	1.10	0.80	0.050	0.88	0.04	0.10	LHS
83	23 Sep 08	15.839	0.60	0.60	0.050	0.36	0.02	0.04	LHS
84	23 Sep 08	15.841	1.60	1.00	0.050	1.60	0.08	0.19	RHS
85	23 Sep 08	15.959	0.80	0.80	0.050	0.64	0.03	0.07	LHS
86	23 Sep 08	16.449	0.60	0.60	0.050	0.36	0.02	0.04	LHS
87	23 Sep 08	16.455	0.60	0.60	0.050	0.36	0.02	0.04	LHS
88	23 Sep 08	16.457	0.40	0.40	0.050	0.16	0.01	0.02	LHS
89	23 Sep 08	16.469	1.20	0.40	0.050	0.48	0.02	0.06	LHS
90	23 Sep 08	16.649	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						1,006.83	50.36	116.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,006.83	50.36	116.79	
91	23 Sep 08	16.709	0.80	0.60	0.050	0.48	0.02	0.06	LHS
92	23 Sep 08	16.735	0.60	0.40	0.050	0.24	0.01	0.03	LHS
93	23 Sep 08	16.736	1.00	0.60	0.050	0.60	0.03	0.07	LHS
94	23 Sep 08	17.429	0.60	0.60	0.050	0.36	0.02	0.04	LHS
95	23 Sep 08	17.435	0.40	0.40	0.050	0.16	0.01	0.02	LHS
96	23 Sep 08	17.933	0.40	0.40	0.050	0.16	0.01	0.02	RHS
97	23 Sep 08	17.937	1.20	0.80	0.050	0.96	0.05	0.11	RHS
98	23 Sep 08	17.908	1.00	0.80	0.050	0.80	0.04	0.09	RHS
99	23 Sep 08	17.909	0.80	0.60	0.050	0.48	0.02	0.06	RHS
100	23 Sep 08	17.963	0.80	0.60	0.050	0.48	0.02	0.06	RHS
101	23 Sep 08	17.967	0.60	0.40	0.050	0.24	0.01	0.03	RHS
102	23 Sep 08	19.039	0.40	0.40	0.050	0.16	0.01	0.02	RHS
103	23 Sep 08	19.041	0.80	0.60	0.050	0.48	0.02	0.06	RHS
104	23 Sep 08	19.045	0.80	0.80	0.050	0.64	0.03	0.07	LHS
105	23 Sep 08	19.046	0.60	0.60	0.050	0.36	0.02	0.04	LHS
106	23 Sep 08	19.047	1.00	0.60	0.050	0.60	0.03	0.07	LHS
107	23 Sep 08	19.048	0.60	0.40	0.050	0.24	0.01	0.03	RHS
108	23 Sep 08	20.235	0.40	0.40	0.050	0.16	0.01	0.02	RHS
109	23 Sep 08	19.099	0.40	0.40	0.050	0.16	0.01	0.02	LHS
110	23 Sep 08	19.059	0.80	0.60	0.050	0.48	0.02	0.06	LHS
111	23 Sep 08	19.063	0.80	0.40	0.050	0.32	0.02	0.04	LHS
112	23 Sep 08	19.065	0.80	0.60	0.050	0.48	0.02	0.06	RHS
113	23 Sep 08	19.069	0.60	0.60	0.050	0.36	0.02	0.04	RHS
114	23 Sep 08	19.071	0.40	0.40	0.050	0.16	0.01	0.02	RHS
115	24 Sep 08	8.619	14.10	0.40	0.050	5.64	0.28	0.65	LHS
116	24 Sep 08	10.449	1.20	1.00	0.050	1.20	0.06	0.14	LHS
117	24 Sep 08	10.593	1.40	1.00	0.050	1.40	0.07	0.16	RHS
118	24 Sep 08	10.635	1.00	0.80	0.050	0.80	0.04	0.09	LHS
119	24 Sep 08	10.899	0.60	0.60	0.050	0.36	0.02	0.04	LHS
120	24 Sep 08	10.902	1.10	0.80	0.050	0.88	0.04	0.10	RHS
CARRIED FORWARD:						1,026.67	51.35	119.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,026.67	51.35	119.09	
121	24 Sep 08	10.903	0.40	0.40	0.050	0.16	0.01	0.02	LHS
122	24 Sep 08	12.399	1.20	1.10	0.050	1.32	0.07	0.15	RHS
123	24 Sep 08	13.547	0.80	0.80	0.050	0.64	0.03	0.07	RHS
124	24 Sep 08	14.085	0.80	0.80	0.050	0.64	0.03	0.07	RHS
125	24 Sep 08	14.087	0.80	0.80	0.050	0.64	0.03	0.07	RHS
126	24 Sep 08	14.089	0.80	0.80	0.050	0.64	0.03	0.07	RHS
127	24 Sep 08	14.127	1.20	0.60	0.050	0.72	0.04	0.08	RHS
128	24 Sep 08	14.129	0.40	0.40	0.050	0.16	0.01	0.02	RHS
129	24 Sep 08	14.133	1.00	0.60	0.050	0.60	0.03	0.07	RHS
130	24 Sep 08	14.135	0.80	0.80	0.050	0.64	0.03	0.07	RHS
131	24 Sep 08	14.159	2.40	0.80	0.050	1.92	0.10	0.22	RHS
132	24 Sep 08	14.161	0.80	0.80	0.050	0.64	0.03	0.07	RHS
133	24 Sep 08	14.299	0.80	0.60	0.050	0.48	0.02	0.06	LHS
134	24 Sep 08	14.304	0.80	0.60	0.050	0.48	0.02	0.06	LHS
TOTAL:						1,036.35	51.83	120.21	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,016.65	68.62	1,085.27	50.83	3.43	54.26	117.94	7.96	125.90
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	155.73	38.36	194.09	7.78	1.92	9.70	18.06	4.45	22.51
3	Kudat	01	Jalan Kota Kinabalu - Kudat	564.25	51.83	616.08	28.22	2.59	30.81	65.45	6.01	71.46
TOTAL:				1,736.63	158.81	1,895.44	86.83	7.94	94.77	201.45	18.42	219.87

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,016.65	50.83	117.94	
1	01 Sep 08	101.980	0.95	0.45	0.05	0.43	0.02	0.05	KG. TIMBANG
2	01 Sep 08	101.981	0.90	0.80	0.05	0.72	0.04	0.08	
3	01 Sep 08	101.982	1.00	0.80	0.05	0.80	0.04	0.09	
4	01 Sep 08	101.983	1.00	1.00	0.05	1.00	0.05	0.12	
5	01 Sep 08	101.984	1.00	1.00	0.05	1.00	0.05	0.12	
6	03 Sep 08	98.980	0.80	0.80	0.05	0.64	0.03	0.07	
7	03 Sep 08	98.981	1.00	0.90	0.05	0.90	0.05	0.10	
8	03 Sep 08	98.982	0.90	0.80	0.05	0.72	0.04	0.08	
9	03 Sep 08	98.983	1.00	0.95	0.05	0.95	0.05	0.11	
10	03 Sep 08	99.980	1.00	1.00	0.05	1.00	0.05	0.12	
11	03 Sep 08	99.981	1.00	0.80	0.05	0.80	0.04	0.09	
12	03 Sep 08	99.982	0.80	0.60	0.05	0.48	0.02	0.06	
13	03 Sep 08	99.983	1.00	1.00	0.05	1.00	0.05	0.12	
14	05 Sep 08	99.800	1.00	0.90	0.05	0.90	0.05	0.10	
15	05 Sep 08	99.810	0.80	0.80	0.05	0.64	0.03	0.07	
16	05 Sep 08	99.811	1.00	0.80	0.05	0.80	0.04	0.09	
17	05 Sep 08	99.812	1.00	0.90	0.05	0.90	0.05	0.10	
18	05 Sep 08	99.813	0.95	0.95	0.05	0.90	0.05	0.10	
19	05 Sep 08	99.814	1.00	1.00	0.05	1.00	0.05	0.12	
20	08 Sep 08	99.750	0.90	0.90	0.05	0.81	0.04	0.09	
21	08 Sep 08	99.751	1.00	1.00	0.05	1.00	0.05	0.12	
22	08 Sep 08	99.752	1.00	0.80	0.05	0.80	0.04	0.09	
23	08 Sep 08	99.753	1.00	1.00	0.05	1.00	0.05	0.12	
24	08 Sep 08	99.760	1.00	0.60	0.05	0.60	0.03	0.07	
25	08 Sep 08	99.761	0.80	0.80	0.05	0.64	0.03	0.07	
26	08 Sep 08	99.762	1.00	1.00	0.05	1.00	0.05	0.12	
27	08 Sep 08	99.763	0.90	0.90	0.05	0.81	0.04	0.09	
28	08 Sep 08	99.764	1.00	0.90	0.05	0.90	0.05	0.10	
29	08 Sep 08	99.770	1.00	1.00	0.05	1.00	0.05	0.12	
30	08 Sep 08	99.771	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD:						1,041.49	52.07	120.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,041.49	52.07	120.82	
31	11 Sep 08	99.772	0.80	0.80	0.05	0.64	0.03	0.07	
32	11 Sep 08	99.773	1.00	1.00	0.05	1.00	0.05	0.12	
33	11 Sep 08	99.774	1.00	1.00	0.05	1.00	0.05	0.12	
34	11 Sep 08	98.000	1.00	0.90	0.05	0.90	0.05	0.10	
35	11 Sep 08	98.100	1.00	0.80	0.05	0.80	0.04	0.09	
36	11 Sep 08	98.120	0.80	0.80	0.05	0.64	0.03	0.07	
37	11 Sep 08	98.121	1.00	0.90	0.05	0.90	0.05	0.10	
38	13 Sep 08	102.380	0.90	0.80	0.05	0.72	0.04	0.08	MANTANAU
39	13 Sep 08	102.381	1.00	0.90	0.05	0.90	0.05	0.10	
40	13 Sep 08	102.382	1.00	0.80	0.05	0.80	0.04	0.09	
41	13 Sep 08	102.383	0.80	0.75	0.05	0.60	0.03	0.07	
42	13 Sep 08	102.384	1.00	0.90	0.05	0.90	0.05	0.10	
43	13 Sep 08	102.390	1.00	0.80	0.05	0.80	0.04	0.09	
44	13 Sep 08	102.391	1.00	1.00	0.05	1.00	0.05	0.12	
45	13 Sep 08	102.392	1.00	0.80	0.05	0.80	0.04	0.09	
46	13 Sep 08	102.400	1.00	0.80	0.05	0.80	0.04	0.09	
47	15 Sep 08	104.412	1.00	1.00	0.05	1.00	0.05	0.12	
48	15 Sep 08	100.900	0.80	0.80	0.05	0.64	0.03	0.07	
49	15 Sep 08	100.910	1.00	0.70	0.05	0.70	0.04	0.08	
50	15 Sep 08	100.911	0.80	0.80	0.05	0.64	0.03	0.07	
51	15 Sep 08	100.912	0.90	0.60	0.05	0.54	0.03	0.06	
52	15 Sep 08	100.913	1.00	1.00	0.05	1.00	0.05	0.12	
53	15 Sep 08	100.914	1.00	0.90	0.05	0.90	0.05	0.10	
54	15 Sep 08	100.915	1.00	1.00	0.05	1.00	0.05	0.12	
55	17 Sep 08	104.580	1.00	0.90	0.05	0.90	0.05	0.10	
56	17 Sep 08	104.581	1.00	0.80	0.05	0.80	0.04	0.09	
57	17 Sep 08	104.582	0.90	0.80	0.05	0.72	0.04	0.08	
58	17 Sep 08	104.583	1.00	0.60	0.05	0.60	0.03	0.07	
59	17 Sep 08	104.680	0.80	0.80	0.05	0.64	0.03	0.07	
60	17 Sep 08	104.681	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD:						1,065.67	53.28	123.63	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,065.67	53.28	123.63	
61	17 Sep 08	104.682	1.00	1.00	0.05	1.00	0.05	0.12	
62	17 Sep 08	104.683	1.00	0.90	0.05	0.90	0.05	0.10	
63	19 Sep 08	104.700	1.00	1.00	0.05	1.00	0.05	0.12	
64	19 Sep 08	104.701	0.50	0.50	0.05	0.25	0.01	0.03	
65	19 Sep 08	104.702	0.60	0.60	0.05	0.36	0.02	0.04	
66	19 Sep 08	104.704	0.80	0.60	0.05	0.48	0.02	0.06	
67	19 Sep 08	104.710	1.00	0.80	0.05	0.80	0.04	0.09	
68	19 Sep 08	104.711	0.90	0.80	0.05	0.72	0.04	0.08	
69	19 Sep 08	104.712	0.80	0.80	0.05	0.64	0.03	0.07	
70	19 Sep 08	104.713	1.00	1.00	0.05	1.00	0.05	0.12	
71	19 Sep 08	104.720	0.80	0.80	0.05	0.64	0.03	0.07	
72	19 Sep 08	104.725	0.70	0.70	0.05	0.49	0.02	0.06	
73	25 Sep 08	105.080	0.90	0.60	0.05	0.54	0.03	0.06	
74	25 Sep 08	105.081	0.60	0.40	0.05	0.24	0.01	0.03	
75	25 Sep 08	105.380	0.90	0.80	0.05	0.72	0.04	0.08	
76	25 Sep 08	105.680	0.80	0.70	0.05	0.56	0.03	0.06	
77	25 Sep 08	105.785	0.85	0.75	0.05	0.64	0.03	0.07	
78	25 Sep 08	105.880	1.00	1.00	0.05	1.00	0.05	0.12	
79	25 Sep 08	105.885	1.00	1.00	0.05	1.00	0.05	0.12	
80	25 Sep 08	105.980	1.00	0.75	0.05	0.75	0.04	0.09	
81	25 Sep 08	105.981	1.00	1.00	0.05	1.00	0.05	0.12	
82	25 Sep 08	105.982	0.60	0.50	0.05	0.30	0.02	0.03	
83	30 Sep 08	106.280	0.70	0.65	0.05	0.46	0.02	0.05	
84	30 Sep 08	106.281	0.65	0.65	0.05	0.42	0.02	0.05	
85	30 Sep 08	106.282	0.70	0.70	0.05	0.49	0.02	0.06	
86	30 Sep 08	106.300	1.00	0.90	0.05	0.90	0.05	0.10	
87	30 Sep 08	106.310	1.00	1.00	0.05	1.00	0.05	0.12	
88	30 Sep 08	106.680	1.00	0.95	0.05	0.95	0.05	0.11	
89	30 Sep 08	106.681	0.70	0.50	0.05	0.35	0.02	0.04	
90									
BALANCE END OF SEPT :						1,085.27	54.26	125.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	155.73	7.78	18.06	
1	11 Sep 08	116.780	0.90	0.50	0.05	0.45	0.02	0.05	MANGGARIS 1
2	11 Sep 08	116.781	0.90	0.80	0.05	0.72	0.04	0.08	
3	11 Sep 08	116.880	1.00	0.80	0.05	0.80	0.04	0.09	
4	11 Sep 08	116.881	1.00	1.00	0.05	1.00	0.05	0.12	
5	11 Sep 08	118.882	1.00	0.85	0.05	0.85	0.04	0.10	
6	11 Sep 08	116.883	1.00	0.80	0.05	0.80	0.04	0.09	
7	11 Sep 08	116.884	1.00	0.60	0.05	0.60	0.03	0.07	
8	13 Sep 08	117.380	0.85	0.80	0.05	0.68	0.03	0.08	
9	13 Sep 08	117.381	1.00	1.00	0.05	1.00	0.05	0.12	
10	13 Sep 08	117.382	1.00	0.85	0.05	0.85	0.04	0.10	
11	13 Sep 08	117.383	1.00	0.55	0.05	0.55	0.03	0.06	
12	13 Sep 08	117.384	0.60	0.45	0.05	0.27	0.01	0.03	
13	15 Sep 08	119.580	1.00	0.80	0.05	0.80	0.04	0.09	
14	15 Sep 08	119.581	1.00	0.80	0.05	0.80	0.04	0.09	
15	15 Sep 08	119.582	1.00	0.60	0.05	0.60	0.03	0.07	
16	15 Sep 08	119.583	1.00	1.00	0.05	1.00	0.05	0.12	
17	15 Sep 08	119.680	1.00	0.70	0.05	0.70	0.04	0.08	
18	15 Sep 08	119.681	1.00	0.90	0.05	0.90	0.05	0.10	
19	15 Sep 08	119.682	1.00	1.00	0.05	1.00	0.05	0.12	
20	15 Sep 08	119.683	0.80	0.60	0.05	0.48	0.02	0.06	
21	15 Sep 08	119.684	0.60	0.60	0.05	0.36	0.02	0.04	
22	15 Sep 08	119.685	1.00	1.00	0.05	1.00	0.05	0.12	
23	15 Sep 08	119.690	1.00	0.90	0.05	0.90	0.05	0.10	
24	15 Sep 08	119.691	1.00	0.80	0.05	0.80	0.04	0.09	
25	15 Sep 08	119.692	1.00	1.00	0.05	1.00	0.05	0.12	
26	16 Sep 08	119.700	1.00	0.80	0.05	0.80	0.04	0.09	
27	16 Sep 08	119.701	0.80	0.80	0.05	0.64	0.03	0.07	
28	16 Sep 08	119.702	1.00	0.60	0.05	0.60	0.03	0.07	
29	16 Sep 08	119.703	1.00	1.00	0.05	1.00	0.05	0.12	
30	16 Sep 08	119.710	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						178.68	8.93	20.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	178.68	8.93	20.72	
31	17 Sep 08	117.180	1.00	0.80	0.05	0.80	0.04	0.09	
32	17 Sep 08	117.181	1.00	0.90	0.05	0.90	0.05	0.10	
33	17 Sep 08	117.182	0.80	0.80	0.05	0.64	0.03	0.07	
34	17 Sep 08	117.183	0.90	0.80	0.05	0.72	0.04	0.08	
35	17 Sep 08	120.480	0.80	0.50	0.05	0.40	0.02	0.05	
36	17 Sep 08	120.481	0.80	0.80	0.05	0.64	0.03	0.07	
37	17 Sep 08	120.482	0.70	0.70	0.05	0.49	0.02	0.06	
38	20 Sep 08	116.280	1.00	0.80	0.05	0.80	0.04	0.09	MANGGARIS 1
39	20 Sep 08	116.281	1.00	0.90	0.05	0.90	0.05	0.10	
40	20 Sep 08	116.282	1.00	1.00	0.05	1.00	0.05	0.12	
41	20 Sep 08	116.180	1.00	0.90	0.05	0.90	0.05	0.10	
42	20 Sep 08	116.181	1.00	0.60	0.05	0.60	0.03	0.07	
43	20 Sep 08	116.200	1.00	1.00	0.05	1.00	0.05	0.12	
44	23 Sep 08	113.480	1.00	0.75	0.05	0.75	0.04	0.09	
45	23 Sep 08	113.481	0.80	0.50	0.05	0.40	0.02	0.05	
46	23 Sep 08	113.180	0.90	0.80	0.05	0.72	0.04	0.08	
47	23 Sep 08	113.181	0.70	0.50	0.05	0.35	0.02	0.04	
48	23 Sep 08	113.080	1.00	0.85	0.05	0.85	0.04	0.10	
49	23 Sep 08	120.685	0.70	0.70	0.05	0.49	0.02	0.06	
50	23 Sep 08	120.686	1.00	1.00	0.05	1.00	0.05	0.12	
51	23 Sep 08	118.200	0.60	0.60	0.05	0.36	0.02	0.04	
52	23 Sep 08	118.201	1.00	0.70	0.05	0.70	0.04	0.08	
53									
54									
55									
56									
57									
58									
59									
60									
BALANCE END OF SEPT :						194.09	9.70	22.51	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	564.25	28.22	65.45	
1	13 Sep 08	188.680	1.00	0.90	0.05	0.90	0.05	0.10	KUDAT TOWNSHIP PROTOCOL KG. BAK-BAK SG. KARANG KG. SEKUATI
2	13 Sep 08	188.080	0.95	0.85	0.05	0.81	0.04	0.09	
3	13 Sep 08	185.780	1.00	1.00	0.05	1.00	0.05	0.12	
4	13 Sep 08	185.781	0.90	0.70	0.05	0.63	0.03	0.07	
5	13 Sep 08	185.782	0.90	0.70	0.05	0.63	0.03	0.07	
6	13 Sep 08	185.180	0.70	0.60	0.05	0.42	0.02	0.05	
7	13 Sep 08	184.380	0.90	0.75	0.05	0.68	0.03	0.08	
8	15 Sep 08	182.880	1.00	0.95	0.05	0.95	0.05	0.11	
9	15 Sep 08	182.881	1.00	1.00	0.05	1.00	0.05	0.12	
10	15 Sep 08	182.882	1.00	0.95	0.05	0.95	0.05	0.11	
11	15 Sep 08	182.883	0.90	0.90	0.05	0.81	0.04	0.09	
12	15 Sep 08	182.580	0.90	0.85	0.05	0.77	0.04	0.09	
13	15 Sep 08	182.380	1.00	0.80	0.05	0.80	0.04	0.09	
14	15 Sep 08	182.280	0.70	0.70	0.05	0.49	0.02	0.06	
15	15 Sep 08	182.281	0.60	0.50	0.05	0.30	0.02	0.03	
16	15 Sep 08	181.980	0.70	0.60	0.05	0.42	0.02	0.05	
17	15 Sep 08	181.981	0.85	0.70	0.05	0.60	0.03	0.07	
18	18 Sep 08	179.180	0.60	0.60	0.05	0.36	0.02	0.04	
19	18 Sep 08	179.181	0.75	0.70	0.05	0.53	0.03	0.06	
20	18 Sep 08	179.182	0.50	0.40	0.05	0.20	0.01	0.02	
21	18 Sep 08	178.180	1.00	0.95	0.05	0.95	0.05	0.11	
22	18 Sep 08	178.181	0.90	0.90	0.05	0.81	0.04	0.09	
23	18 Sep 08	178.182	1.00	0.90	0.05	0.90	0.05	0.10	
24	18 Sep 08	177.880	1.00	0.90	0.05	0.90	0.05	0.10	
25	18 Sep 08	177.132	1.00	0.95	0.05	0.95	0.05	0.11	
26	18 Sep 08	177.133	0.85	0.70	0.05	0.60	0.03	0.07	
27	18 Sep 08	177.134	0.90	0.90	0.05	0.81	0.04	0.09	
28	19 Sep 08	167.080	0.85	0.60	0.05	0.51	0.03	0.06	
29	19 Sep 08	167.081	1.00	1.00	0.05	1.00	0.05	0.12	
30	19 Sep 08	166.380	1.00	0.85	0.05	0.85	0.04	0.10	
CARRIED FORWARD :						585.75	29.30	67.94	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	585.75	29.30	67.94	
31	19 Sep 08	116.381	0.95	0.80	0.05	0.76	0.04	0.09	
32	19 Sep 08	116.382	1.00	0.95	0.05	0.95	0.05	0.11	
33	19 Sep 08	165.630	1.00	0.90	0.05	0.90	0.05	0.10	
34	19 Sep 08	165.631	1.00	0.85	0.05	0.85	0.04	0.10	
35	22 Sep 08	162.633	1.00	0.75	0.05	0.75	0.04	0.09	
36	22 Sep 08	163.480	0.75	0.60	0.05	0.45	0.02	0.05	
37	22 Sep 08	162.731	0.60	0.60	0.05	0.36	0.02	0.04	
38	22 Sep 08	162.732	0.85	0.70	0.05	0.60	0.03	0.07	
39	22 Sep 08	163.380	1.00	0.95	0.05	0.95	0.05	0.11	
40	22 Sep 08	162.632	0.95	0.95	0.05	0.90	0.05	0.10	
41	22 Sep 08	162.633	0.80	0.80	0.05	0.64	0.03	0.07	
42	22 Sep 08	162.634	1.00	0.70	0.05	0.70	0.04	0.08	
43	24 Sep 08	147.880	1.00	0.90	0.05	0.90	0.05	0.10	MATUNGGONG
44	24 Sep 08	147.881	0.90	0.70	0.05	0.63	0.03	0.07	
45	24 Sep 08	147.100	0.80	0.80	0.05	0.64	0.03	0.07	
46	24 Sep 08	147.130	0.90	0.80	0.05	0.72	0.04	0.08	
47	24 Sep 08	148.280	1.00	0.90	0.05	0.90	0.05	0.10	
48	24 Sep 08	148.281	1.00	1.00	0.05	1.00	0.05	0.12	
49	24 Sep 08	148.282	1.00	0.90	0.05	0.90	0.05	0.10	
50	24 Sep 08	148.680	0.80	0.70	0.05	0.56	0.03	0.06	
51	24 Sep 08	148.681	1.00	0.80	0.05	0.80	0.04	0.09	
52	25 Sep 08	153.880	1.00	0.60	0.05	0.60	0.03	0.07	
53	25 Sep 08	153.881	0.60	0.60	0.05	0.36	0.02	0.04	
54	25 Sep 08	158.180	1.00	0.90	0.05	0.90	0.05	0.10	
55	25 Sep 08	158.181	1.00	0.80	0.05	0.80	0.04	0.09	
56	25 Sep 08	159.380	1.00	0.90	0.05	0.90	0.05	0.10	
57	25 Sep 08	159.381	0.80	0.70	0.05	0.56	0.03	0.06	
58	25 Sep 08	159.382	0.70	0.60	0.05	0.42	0.02	0.05	
59	25 Sep 08	163.980	1.00	1.00	0.05	1.00	0.05	0.12	
60	27 Sep 08	176.780	0.80	0.80	0.05	0.64	0.03	0.07	KG. SIKUATI
CARRIED FORWARD :						607.79	30.40	70.50	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	607.79	30.40	70.50	
61	27 Sep 08	176.781	0.70	0.60	0.05	0.42	0.02	0.05	
62	27 Sep 08	178.280	1.00	0.90	0.05	0.90	0.05	0.10	
63	27 Sep 08	179.980	0.70	0.60	0.05	0.42	0.02	0.05	
64	27 Sep 08	179.981	0.60	0.50	0.05	0.30	0.02	0.03	
65	27 Sep 08	180.980	0.90	0.90	0.05	0.81	0.04	0.09	BAK-BAK
66	27 Sep 08	180.981	0.80	0.80	0.05	0.64	0.03	0.07	
67	29 Sep 08	181.580	1.00	0.80	0.05	0.80	0.04	0.09	
68	29 Sep 08	181.581	0.80	0.80	0.05	0.64	0.03	0.07	
69	29 Sep 08	181.582	1.00	0.70	0.05	0.70	0.04	0.08	
70	29 Sep 08	181.680	1.00	0.90	0.05	0.90	0.05	0.10	
71	29 Sep 08	181.681	0.80	0.80	0.05	0.64	0.03	0.07	
72	29 Sep 08	183.900	0.90	0.70	0.05	0.63	0.03	0.07	
73	29 Sep 08	183.910	0.70	0.70	0.05	0.49	0.02	0.06	
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF SEPT :						616.08	30.81	71.46	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,324.79	345.81	3,670.60	227.32	26.95	254.27	527.81	62.49	590.30
			TOTAL:	3,324.79	345.81	3,670.60	227.32	26.95	254.27	527.81	62.49	590.30

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM AUGUST 2008:						3,324.79	227.32	527.81	
1	02/09/2008	57.100	3.80	1.70	0.10	6.46	0.65	1.51	LHS
2	02/09/2008	57.800	2.20	1.50	0.05	3.30	0.17	0.39	LHS
3	02/09/2008	57.800	1.20	0.80	0.05	0.96	0.05	0.12	LHS
4	02/09/2008	57.800	2.10	1.80	0.05	3.78	0.19	0.44	LHS
5	02/09/2008	58.100	3.20	0.90	0.05	2.88	0.14	0.32	RHS
6	02/09/2008	58.100	0.60	0.40	0.05	0.24	0.01	0.02	RHS
7	02/09/2008	58.100	0.80	0.80	0.05	0.64	0.03	0.07	LHS
8	02/09/2008	58.100	0.80	0.40	0.05	0.32	0.02	0.05	LHS
9	02/09/2008	58.100	0.80	0.60	0.05	0.48	0.02	0.05	RHS
10	02/09/2008	58.100	0.60	0.30	0.05	0.18	0.01	0.02	RHS
11	02/09/2008	58.200	0.80	0.80	0.05	0.64	0.03	0.07	RHS
12	02/09/2008	58.600	5.30	0.70	0.05	3.71	0.19	0.44	RHS
13	02/09/2008	58.600	1.60	0.50	0.05	0.80	0.04	0.09	RHS
14	02/09/2008	58.600	0.60	0.30	0.05	0.18	0.01	0.02	RHS
15	02/09/2008	58.700	3.30	1.10	0.05	3.63	0.18	0.42	RHS
16	02/09/2008	58.700	1.00	0.70	0.05	0.70	0.04	0.09	RHS
17	02/09/2008	58.700	1.90	0.60	0.05	1.14	0.06	0.14	RHS
18	02/09/2008	59.000	3.90	1.10	0.05	4.29	0.21	0.49	RHS
19	04/09/2008	102.100	2.20	1.40	0.25	3.08	0.77	1.79	LHS
20	04/09/2008	102.100	0.70	0.60	0.10	0.42	0.04	0.09	LHS
21	04/09/2008	102.100	0.80	0.50	0.08	0.40	0.03	0.07	LHS
22	04/09/2008	102.100	3.90	1.40	0.20	5.46	1.09	2.53	LHS
23	04/09/2008	98.300	1.50	1.10	0.06	1.65	0.10	0.23	LHS
24	04/09/2008	98.300	3.40	0.80	0.06	2.72	0.16	0.37	LHS
25	04/09/2008	98.300	0.40	0.30	0.08	0.12	0.01	0.02	LHS
26	04/09/2008	95.300	0.80	0.50	0.05	0.40	0.02	0.05	LHS
27	04/09/2008	95.300	0.30	0.20	0.05	0.06	0.00	0.00	LHS
28	04/09/2008	95.300	0.30	0.30	0.05	0.09	0.00	0.00	LHS
29	04/09/2008	95.300	1.80	0.60	0.05	1.08	0.05	0.12	LHS
30	04/09/2008	95.300	0.50	0.40	0.05	0.20	0.01	0.02	LHS
CARRIED FORWARD:						3,374.80	231.65	537.85	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,374.80	231.65	537.85	
31	04/09/2008	95.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
32	04/09/2008	95.200	1.20	1.90	0.05	2.28	0.11	0.26	LHS
33	04/09/2008	95.100	4.60	0.50	0.05	2.30	0.12	0.28	RHS
34	06/09/2008	100.900	1.40	0.80	0.06	1.12	0.07	0.16	LHS
35	06/09/2008	100.900	1.50	0.90	0.06	1.35	0.08	0.19	LHS
36	06/09/2008	100.900	2.30	2.30	0.15	5.29	0.79	1.83	LHS
37	06/09/2008	100.900	1.10	1.00	0.10	1.10	0.11	0.26	LHS
38	06/09/2008	100.900	1.40	1.30	0.10	1.82	0.18	0.42	LHS
39	08/09/2008	141.100	2.50	0.90	0.15	2.25	0.34	0.79	LHS
40	08/09/2008	141.100	3.20	1.90	0.15	6.08	0.91	2.11	LHS
41	08/09/2008	141.100	4.50	1.80	0.20	8.10	1.62	3.76	RHS
42	10/09/2008	141.000	1.80	1.70	0.06	3.06	0.18	0.42	RHS
43	10/09/2008	141.000	9.50	0.90	0.06	8.55	0.51	1.18	RHS
44	10/09/2008	141.000	0.50	0.50	0.05	0.25	0.01	0.02	RHS
45	10/09/2008	141.000	0.80	0.60	0.05	0.48	0.02	0.05	RHS
46	10/09/2008	141.000	1.80	1.60	0.05	2.88	0.14	0.32	RHS
47	12/09/2008	140.900	1.70	1.40	0.08	2.38	0.19	0.44	LHS
48	12/09/2008	137.200	0.40	0.40	0.05	0.16	0.01	0.02	LHS
49	12/09/2008	137.100	2.80	1.80	0.15	5.04	0.76	1.76	LHS
50	12/09/2008	83.000	1.10	0.90	0.08	0.99	0.08	0.19	LHS
51	12/09/2008	83.600	1.80	1.30	0.10	2.34	0.23	0.53	LHS
52	12/09/2008	83.700	0.70	0.50	0.05	0.35	0.02	0.05	LHS
53	12/09/2008	84.400	0.50	0.50	0.05	0.25	0.01	0.02	LHS
54	12/09/2008	84.400	1.00	0.20	0.05	0.20	0.01	0.02	LHS
55	12/09/2008	84.400	1.10	0.30	0.05	0.33	0.02	0.05	LHS
56	12/09/2008	84.400	0.80	0.20	0.05	0.16	0.01	0.02	LHS
57	12/09/2008	84.400	0.40	0.30	0.05	0.12	0.01	0.02	LHS
58	12/09/2008	84.400	0.50	0.50	0.05	0.25	0.01	0.02	LHS
59	12/09/2008	84.400	0.40	0.40	0.05	0.16	0.01	0.02	LHS
60	12/09/2008	84.400	0.50	0.40	0.05	0.20	0.01	0.02	RHS
CARRIED FORWARD:						3,434.84	238.23	553.10	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,434.84	238.23	553.10	
61	12/09/2008	84.400	0.20	0.20	0.05	0.04	0.00	0.00	RHS
62	12/09/2008	84.500	0.30	0.20	0.30	0.06	0.02	0.05	RHS
63	12/09/2008	84.500	0.30	0.10	0.30	0.03	0.01	0.02	RHS
64	12/09/2008	84.500	0.40	0.40	0.30	0.16	0.05	0.12	RHS
65	12/09/2008	84.500	0.40	0.30	0.30	0.12	0.04	0.09	RHS
66	12/09/2008	84.500	0.60	0.30	0.30	0.18	0.05	0.12	RHS
67	12/09/2008	84.500	0.30	0.30	0.30	0.09	0.03	0.07	RHS
68	12/09/2008	84.500	0.20	0.20	0.30	0.04	0.01	0.02	RHS
69	12/09/2008	84.500	0.40	0.20	0.30	0.08	0.02	0.05	RHS
70	12/09/2008	84.500	0.50	0.20	0.30	0.10	0.03	0.07	RHS
71	12/09/2008	84.700	5.10	0.50	0.05	2.55	0.13	0.30	RHS
72	12/09/2008	84.700	0.60	0.50	0.05	0.30	0.02	0.05	RHS
73	12/09/2008	84.700	1.60	0.40	0.05	0.64	0.03	0.07	RHS
74	12/09/2008	84.700	2.40	0.80	0.05	1.92	0.10	0.23	LHS
75	12/09/2008	85.000	0.70	0.50	0.05	0.35	0.02	0.05	RHS
76	12/09/2008	85.000	0.50	0.30	0.05	0.15	0.01	0.02	RHS
77	12/09/2008	85.000	0.40	0.20	0.05	0.08	0.00	0.00	RHS
78	12/09/2008	86.100	1.80	0.80	0.06	1.44	0.09	0.21	LHS
79	12/09/2008	86.100	1.00	0.50	0.08	0.50	0.04	0.09	RHS
80	15/09/2008	110.000	1.20	0.80	0.08	0.96	0.08	0.19	RHS
81	15/09/2008	110.000	4.90	2.10	0.08	10.29	0.82	1.90	RHS
82	15/09/2008	110.000	6.00	1.20	0.10	7.20	0.72	1.67	RHS
83	15/09/2008	110.100	3.10	2.00	0.08	6.20	0.50	1.16	LHS
84	15/09/2008	110.100	0.80	1.00	0.10	0.80	0.08	0.19	LHS
85	15/09/2008	110.200	0.50	0.50	0.06	0.25	0.02	0.05	RHS
86	15/09/2008	110.200	0.70	0.60	0.06	0.42	0.03	0.07	RHS
87	15/09/2008	110.200	2.20	1.00	0.08	2.20	0.18	0.42	RHS
88	15/09/2008	110.200	0.60	0.50	0.10	0.30	0.03	0.07	RHS
89	15/09/2008	110.200	3.60	1.80	0.20	6.48	1.30	3.02	LHS
90	17/09/2008	105.300	2.70	1.40	0.10	3.78	0.38	0.88	LHS
CARRIED FORWARD:						3,482.55	243.07	564.35	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,482.55	243.07	564.35	
91	17/09/2008	105.400	1.50	0.60	0.08	0.90	0.07	0.16	LHS
92	17/09/2008	105.400	2.20	1.40	0.15	3.08	0.46	1.07	RHS
93	18/09/2008	103.200	2.30	1.30	0.08	2.99	0.24	0.56	RHS
94	18/09/2008	103.200	2.50	0.60	0.08	1.50	0.12	0.28	RHS
95	18/09/2008	103.200	2.90	1.90	0.08	5.51	0.44	1.02	RHS
96	18/09/2008	103.200	1.70	0.40	0.08	0.68	0.05	0.12	LHS
97	18/09/2008	103.200	2.30	1.60	0.08	3.68	0.29	0.67	LHS
98	18/09/2008	101.600	1.70	0.60	0.05	1.02	0.05	0.12	LHS
99	18/09/2008	101.600	1.90	0.40	0.05	0.76	0.04	0.09	LHS
100	18/09/2008	101.600	0.90	0.50	0.05	0.45	0.02	0.05	LHS
101	18/09/2008	101.600	1.10	0.40	0.05	0.44	0.02	0.05	LHS
102	18/09/2008	101.600	1.30	0.40	0.05	0.52	0.03	0.07	LHS
103	18/09/2008	101.600	1.30	0.90	0.05	1.17	0.06	0.14	LHS
104	18/09/2008	101.500	2.80	2.70	0.06	7.56	0.45	1.04	LHS
105	18/09/2008	101.500	1.30	0.80	0.08	1.04	0.08	0.19	LHS
106	18/09/2008	95.000	11.90	1.00	0.05	11.90	0.60	1.39	LHS
107	18/09/2008	95.000	3.20	0.40	0.05	1.28	0.06	0.14	LHS
108	18/09/2008	94.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
109	18/09/2008	94.900	1.80	0.60	0.05	1.08	0.05	0.12	LHS
110	18/09/2008	94.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
111	18/09/2008	94.700	1.20	1.00	0.05	1.20	0.06	0.14	LHS
112	18/09/2008	94.700	1.10	0.50	0.05	0.55	0.03	0.07	LHS
113	18/09/2008	94.000	0.80	0.50	0.05	0.40	0.02	0.05	RHS
114	18/09/2008	91.000	3.80	1.50	0.06	5.70	0.34	0.79	LHS
115	18/09/2008	91.000	2.00	0.30	0.06	0.60	0.04	0.09	RHS
116	18/09/2008	89.600	5.50	1.10	0.05	6.05	0.30	0.70	LHS
117	18/09/2008	88.000	1.80	0.80	0.06	1.44	0.09	0.21	LHS
118	18/09/2008	88.000	3.30	0.80	0.06	2.64	0.16	0.37	LHS
119	18/09/2008	78.100	0.80	0.80	0.05	0.64	0.03	0.07	LHS
120	18/09/2008	78.100	1.20	1.10	0.05	1.32	0.07	0.16	LHS
CARRIED FORWARD:						3,549.05	247.36	574.32	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,549.05	247.36	574.32	
121	19/09/2008	87.700	1.40	1.00	0.05	1.40	0.07	0.16	LHS
122	19/09/2008	87.700	1.60	0.90	0.05	1.44	0.07	0.16	LHS
123	19/09/2008	87.700	1.60	1.30	0.05	2.08	0.10	0.23	LHS
124	19/09/2008	87.300	1.60	0.60	0.10	0.96	0.10	0.23	RHS
125	19/09/2008	87.300	0.60	0.30	0.05	0.18	0.01	0.02	RHS
126	19/09/2008	87.300	0.50	0.30	0.05	0.15	0.01	0.02	RHS
127	19/09/2008	87.100	1.00	0.80	0.05	0.80	0.04	0.09	RHS
128	19/09/2008	86.700	0.80	1.90	0.10	1.52	0.15	0.35	LHS
129	19/09/2008	85.100	2.30	0.90	0.05	2.07	0.10	0.23	LHS
130	19/09/2008	80.500	0.50	0.30	0.05	0.15	0.01	0.02	RHS
131	19/09/2008	80.500	0.70	0.40	0.05	0.28	0.01	0.02	RHS
132	19/09/2008	80.500	0.50	0.50	0.05	0.25	0.01	0.02	RHS
133	19/09/2008	80.500	0.80	0.60	0.05	0.48	0.02	0.05	RHS
134	19/09/2008	80.500	0.60	0.40	0.05	0.24	0.01	0.02	RHS
135	19/09/2008	80.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
136	19/09/2008	80.500	0.80	0.60	0.10	0.48	0.05	0.12	RHS
137	19/09/2008	80.400	0.80	0.60	0.05	0.48	0.02	0.05	LHS
138	19/09/2008	80.400	0.90	0.60	0.05	0.54	0.03	0.07	LHS
139	19/09/2008	80.300	1.20	0.90	0.05	1.08	0.05	0.12	RHS
140	19/09/2008	80.300	0.40	0.40	0.05	0.16	0.01	0.02	RHS
141	19/09/2008	80.300	0.60	0.40	0.05	0.24	0.01	0.02	RHS
142	19/09/2008	80.300	0.90	0.50	0.05	0.45	0.02	0.05	RHS
143	19/09/2008	80.300	0.50	0.30	0.05	0.15	0.01	0.02	RHS
144	19/09/2008	80.300	0.80	0.40	0.05	0.32	0.02	0.05	RHS
145	19/09/2008	80.300	1.50	0.90	0.05	1.35	0.07	0.16	RHS
146	19/09/2008	80.300	1.60	1.20	0.05	1.92	0.10	0.23	RHS
147	19/09/2008	80.300	0.80	0.70	0.05	0.56	0.03	0.07	RHS
148	19/09/2008	80.300	1.20	1.00	0.05	1.20	0.06	0.14	RHS
149	19/09/2008	80.300	0.50	0.30	0.05	0.15	0.01	0.02	RHS
150	19/09/2008	80.000	0.60	0.40	0.05	0.24	0.01	0.02	LHS
CARRIED FORWARD:						3,570.49	248.58	577.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,570.49	248.58	577.12	
151	19/09/2008	80.000	0.80	0.40	0.05	0.32	0.02	0.05	LHS
152	19/09/2008	80.000	0.60	0.30	0.05	0.18	0.01	0.02	RHS
153	19/09/2008	80.000	1.00	0.50	0.05	0.50	0.03	0.07	RHS
154	19/09/2008	80.000	0.60	0.40	0.05	0.24	0.01	0.02	RHS
155	19/09/2008	80.000	0.80	0.50	0.05	0.40	0.02	0.05	RHS
156	19/09/2008	80.000	0.60	0.40	0.05	0.24	0.01	0.02	RHS
157	22/09/2008	73.100	1.40	0.80	0.05	1.12	0.06	0.14	RHS
158	22/09/2008	73.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
159	22/09/2008	73.100	0.80	0.80	0.05	0.64	0.03	0.07	RHS
160	22/09/2008	73.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
161	22/09/2008	73.500	0.50	0.50	0.05	0.25	0.01	0.02	LHS
162	22/09/2008	73.500	1.60	1.00	0.05	1.60	0.08	0.19	LHS
163	22/09/2008	73.500	1.00	1.00	0.05	1.00	0.05	0.12	LHS
164	22/09/2008	73.500	1.80	1.10	0.05	1.98	0.10	0.23	LHS
165	22/09/2008	73.500	0.80	0.50	0.05	0.40	0.02	0.05	LHS
166	22/09/2008	73.600	0.50	0.40	0.05	0.20	0.01	0.02	LHS
167	22/09/2008	73.600	0.60	0.40	0.05	0.24	0.01	0.02	RHS
168	22/09/2008	73.600	1.20	0.80	0.05	0.96	0.05	0.12	RHS
169	22/09/2008	73.600	0.30	0.30	0.05	0.09	0.00	0.00	LHS
170	22/09/2008	73.600	0.40	0.40	0.05	0.16	0.01	0.02	LHS
171	22/09/2008	77.500	0.50	0.40	0.05	0.20	0.01	0.02	RHS
172	22/09/2008	77.500	0.30	0.20	0.05	0.06	0.00	0.00	LHS
173	22/09/2008	77.500	0.40	0.40	0.05	0.16	0.01	0.02	LHS
174	22/09/2008	77.500	2.10	0.70	0.05	1.47	0.07	0.16	LHS
175	22/09/2008	76.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
176	22/09/2008	76.700	1.00	0.80	0.05	0.80	0.04	0.09	LHS
177	22/09/2008	76.700	0.60	0.60	0.05	0.36	0.02	0.05	LHS
178	22/09/2008	75.800	1.50	0.80	0.05	1.20	0.06	0.14	LHS
179	22/09/2008	75.800	1.20	0.80	0.05	0.96	0.05	0.12	LHS
180	22/09/2008	75.800	0.20	0.20	0.05	0.04	0.00	0.00	RHS
CARRIED FORWARD:						3,586.61	249.38	578.97	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,586.61	249.38	578.97	
181	22/09/2008	75.800	0.40	0.20	0.05	0.08	0.00	0.00	RHS
182	22/09/2008	75.800	0.30	0.30	0.05	0.09	0.00	0.00	RHS
183	22/09/2008	75.400	1.10	0.90	0.05	0.99	0.05	0.12	LHS
184	22/09/2008	75.500	0.60	0.50	0.05	0.30	0.02	0.05	LHS
185	22/09/2008	75.500	0.70	0.60	0.05	0.42	0.02	0.05	LHS
186	22/09/2008	75.500	0.90	0.80	0.05	0.72	0.04	0.09	LHS
187	22/09/2008	75.500	1.40	0.70	0.05	0.98	0.05	0.12	LHS
188	22/09/2008	75.500	2.10	1.10	0.05	2.31	0.12	0.28	LHS
189	22/09/2008	75.300	1.50	0.40	0.05	0.60	0.03	0.07	LHS
190	22/09/2008	75.300	1.80	1.40	0.05	2.52	0.13	0.30	LHS
191	23/09/2008	75.100	0.50	0.30	0.05	0.15	0.01	0.02	LHS
192	23/09/2008	75.100	0.60	0.50	0.05	0.30	0.02	0.05	LHS
193	23/09/2008	75.100	1.00	0.50	0.05	0.50	0.03	0.07	LHS
194	23/09/2008	74.800	0.60	0.50	0.05	0.30	0.02	0.05	LHS
195	23/09/2008	74.800	0.90	0.80	0.05	0.72	0.04	0.09	LHS
196	23/09/2008	74.800	0.30	0.30	0.05	0.09	0.00	0.00	LHS
197	23/09/2008	74.800	0.40	0.40	0.05	0.16	0.01	0.02	LHS
198	23/09/2008	74.800	0.30	0.30	0.05	0.09	0.00	0.00	LHS
199	23/09/2008	74.700	0.40	0.20	0.05	0.08	0.00	0.00	LHS
200	23/09/2008	74.700	0.50	0.20	0.05	0.10	0.01	0.02	LHS
201	23/09/2008	74.400	0.60	0.50	0.05	0.30	0.02	0.05	LHS
202	23/09/2008	74.400	0.40	0.20	0.05	0.08	0.00	0.00	LHS
203	23/09/2008	74.400	1.40	0.90	0.05	1.26	0.06	0.14	LHS
204	23/09/2008	74.100	0.90	0.90	0.05	0.81	0.04	0.09	LHS
205	23/09/2008	74.100	1.40	1.30	0.06	1.82	0.11	0.26	LHS
206	23/09/2008	74.000	1.70	1.10	0.05	1.87	0.09	0.21	LHS
207	23/09/2008	74.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
208	23/09/2008	74.000	0.30	0.20	0.05	0.06	0.00	0.00	LHS
209	23/09/2008	74.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
210	23/09/2008	74.000	0.40	0.50	0.05	0.20	0.01	0.02	LHS
CARRIED FORWARD:						3,605.11	250.34	581.21	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,605.11	250.34	581.21	
211	23/09/2008	74.000	1.00	0.80	0.05	0.80	0.04	0.09	LHS
212	23/09/2008	74.000	2.70	0.20	0.05	0.54	0.03	0.07	LHS
213	24/09/2008	74.100	1.70	1.40	0.05	2.38	0.12	0.28	LHS
214	24/09/2008	74.000	1.20	0.30	0.05	0.36	0.02	0.05	LHS
215	24/09/2008	74.000	4.60	0.30	0.05	1.38	0.07	0.16	LHS
216	24/09/2008	73.900	0.40	0.30	0.05	0.12	0.01	0.02	LHS
217	24/09/2008	73.900	3.20	0.30	0.05	0.96	0.05	0.12	LHS
218	24/09/2008	73.900	3.40	0.30	0.05	1.02	0.05	0.12	LHS
219	24/09/2008	73.900	2.10	0.40	0.05	0.84	0.04	0.09	LHS
220	24/09/2008	67.100	0.50	0.50	0.05	0.25	0.01	0.02	LHS
221	24/09/2008	67.000	1.50	0.80	0.06	1.20	0.07	0.16	LHS
222	24/09/2008	67.000	1.30	1.00	0.05	1.30	0.07	0.16	LHS
223	24/09/2008	67.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
224	24/09/2008	67.000	0.20	0.20	0.05	0.04	0.00	0.00	LHS
225	24/09/2008	67.000	0.60	0.40	0.05	0.24	0.01	0.02	LHS
226	24/09/2008	67.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
227	24/09/2008	67.000	0.90	0.30	0.05	0.27	0.01	0.02	LHS
228	24/09/2008	67.000	0.30	0.30	0.06	0.09	0.01	0.02	LHS
229	24/09/2008	67.000	0.20	0.20	0.05	0.04	0.00	0.00	LHS
230	24/09/2008	67.000	0.80	0.20	0.05	0.16	0.01	0.02	LHS
231	24/09/2008	66.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
232	24/09/2008	66.900	0.60	0.40	0.05	0.24	0.01	0.02	RHS
233	24/09/2008	66.600	0.40	0.50	0.05	0.20	0.01	0.02	LHS
234	24/09/2008	66.600	0.40	0.40	0.05	0.16	0.01	0.02	LHS
235	24/09/2008	66.600	0.50	0.30	0.05	0.15	0.01	0.02	LHS
236	24/09/2008	66.600	0.50	0.50	0.05	0.25	0.01	0.02	RHS
237	24/09/2008	66.600	0.30	0.40	0.05	0.12	0.01	0.02	RHS
238	24/09/2008	62.100	2.30	0.70	0.05	1.61	0.08	0.19	LHS
239	24/09/2008	62.100	2.10	0.40	0.05	0.84	0.04	0.09	LHS
240	26/09/2008	120.900	1.30	0.90	0.10	1.17	0.12	0.28	LHS
CARRIED FORWARD:						3,622.45	251.29	583.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,622.45	251.29	583.38	
241	26/09/2008	120.900	0.80	0.60	0.10	0.48	0.05	0.12	LHS
242	26/09/2008	120.900	3.60	0.90	0.10	3.24	0.32	0.74	LHS
243	26/09/2008	120.900	2.20	0.90	0.10	1.98	0.20	0.46	LHS
244	26/09/2008	114.200	1.60	0.80	0.15	1.28	0.19	0.44	LHS
245	26/09/2008	114.200	0.60	0.50	0.10	0.30	0.03	0.07	LHS
246	26/09/2008	114.200	0.60	0.60	0.08	0.36	0.03	0.07	LHS
247	26/09/2008	114.200	0.70	0.50	0.08	0.35	0.03	0.07	LHS
248	26/09/2008	114.200	0.90	0.50	0.08	0.45	0.04	0.09	LHS
249	26/09/2008	113.000	0.70	0.50	0.15	0.35	0.05	0.12	RHS
250	26/09/2008	109.400	0.40	0.30	0.05	0.12	0.01	0.02	LHS
251	26/09/2008	109.400	0.90	0.50	0.05	0.45	0.02	0.05	LHS
252	26/09/2008	109.400	0.80	0.50	0.05	0.40	0.02	0.05	LHS
253	26/09/2008	109.400	0.80	0.80	0.05	0.64	0.03	0.07	LHS
254	26/09/2008	109.400	1.30	0.80	0.05	1.04	0.05	0.12	LHS
255	26/09/2008	109.400	3.30	1.20	0.05	3.96	0.20	0.46	LHS
256	29/09/2008	127.400	1.30	0.60	0.06	0.78	0.05	0.12	LHS
257	29/09/2008	127.400	1.00	0.70	0.05	0.70	0.04	0.09	LHS
258	29/09/2008	127.400	2.50	1.00	0.06	2.50	0.15	0.35	LHS
259	29/09/2008	127.400	0.80	0.50	0.05	0.40	0.02	0.05	LHS
260	29/09/2008	128.200	1.80	1.00	0.05	1.80	0.09	0.21	LHS
261	29/09/2008	128.200	2.40	0.70	0.05	1.68	0.08	0.19	LHS
262	29/09/2008	128.200	4.70	0.70	0.05	3.29	0.16	0.37	LHS
263	29/09/2008	128.200	0.90	0.90	0.05	0.81	0.04	0.09	LHS
264	29/09/2008	128.200	3.20	1.10	0.05	3.52	0.18	0.42	RHS
265	29/09/2008	128.200	0.30	0.30	0.05	0.09	0.00	0.00	RHS
266	29/09/2008	127.900	0.50	0.50	0.05	0.25	0.01	0.02	LHS
267	29/09/2008	127.900	0.60	0.36	0.05	0.22	0.01	0.02	LHS
268	29/09/2008	127.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
269	29/09/2008	127.900	1.00	0.50	0.05	0.50	0.03	0.07	LHS
270	29/09/2008	127.900	0.80	0.70	0.05	0.56	0.03	0.07	LHS
CARRIED FORWARD:						3,655.25	253.47	588.45	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,655.25	253.47	588.45	
271	29/09/2008	127.900	5.80	0.60	0.05	3.48	0.17	0.39	LHS
272	30/09/2008	127.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
273	30/09/2008	127.700	0.60	0.30	0.05	0.18	0.01	0.02	LHS
274	30/09/2008	127.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
275	30/09/2008	127.700	0.80	0.50	0.05	0.40	0.02	0.05	LHS
276	30/09/2008	127.700	4.20	1.00	0.05	4.20	0.21	0.49	LHS
277	30/09/2008	127.700	0.90	0.90	0.05	0.81	0.04	0.09	LHS
278	30/09/2008	127.700	0.70	0.50	0.05	0.35	0.02	0.05	LHS
279	30/09/2008	127.700	0.90	0.30	0.05	0.27	0.01	0.02	RHS
280	30/09/2008	127.700	1.80	0.50	0.05	0.90	0.05	0.12	LHS
281	30/09/2008	127.300	0.40	0.40	0.05	0.16	0.01	0.02	RHS
282	30/09/2008	127.300	1.60	0.80	0.06	1.28	0.08	0.19	LHS
283	30/09/2008	127.100	1.00	0.50	0.05	0.50	0.03	0.07	LHS
284	30/09/2008	127.100	2.50	1.00	0.05	2.50	0.13	0.30	RHS
285									
286									
287									
288									
289									
290									
291									
292									
293									
294									
295									
296									
297									
298									
299									
300									
CARRIED FORWARD:						3,670.60	254.27	590.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD AUG'08:			-	-	-	556.46	41.75	96.00	
1	03-Sep-08	1.18	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
2	"	1.16	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
3	"	1.14	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
4	"	1.10	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
5	04-Sep-08	2.26	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
6	"	2.30	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
7	"	2.36	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
8	"	2.45	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
9	"	2.48	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
10	"	2.60	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
11	08-Sep-08	2.65	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
12	"	2.70	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
13	"	2.75	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
14	"	2.80	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
15	"	2.85	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
16	"	2.89	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
17	"	2.90	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
18	10-Sep-08	1.32	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
19	"	1.29	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
20	"	1.25	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
21	"	1.20	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
22	11-Sep-08	1.08	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
23	"	1.15	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
24	"	1.80	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
25	"	2.33	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
26	"	2.21	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
27	"	4.90	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranca-rancha
28	"	5.00	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranca-rancha
29	"	5.12	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranca-rancha
30	"	5.20	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranca-rancha
31	13-Sep-08	1.73	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
32	"	1.60	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
33	"	1.30	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
34	"	1.20	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
35	15-Sep-08	1.80	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
36	"	1.82	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
37	"	1.50	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
38	18-Sep-08	2.20	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
39	"	2.17	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
40	"	2.13	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
TOTAL C/F :						624.06	46.82	107.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT
R01 POTHOLE PATCHING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. REFER TO REMARKS

ROAD NAME: REFER TO REMARKS

MONTH: SEPTEMBER 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD AUG'08:			-	-	-	624.06	46.82	107.66	
41	"	2.00	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
42	"	1.95	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
43	"	1.90	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
44	"	1.83	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
45	22-Sep-08	2.10	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
46	"	2.18	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
47	"	1.99	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranchar-ranchar Lama
48	"	2.10	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranchar-ranchar Lama
49	"	2.22	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranchar-ranchar Lama
50	25-Sep-08	1.71	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
51	"	1.68	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
52	27-Sep-08	1.31	1.30	1.30	0.08	1.69	0.13	0.29	L 749 - Jalan Bebuloh Ranchar-ranchar
53	"	1.40	1.30	1.30	0.08	1.69	0.13	0.29	L 749 - Jalan Bebuloh Ranchar-ranchar
54	"	1.50	1.30	1.30	0.08	1.69	0.13	0.29	L 749 - Jalan Bebuloh Ranchar-ranchar
55	"	1.56	1.30	1.30	0.08	1.69	0.13	0.29	L 749 - Jalan Bebuloh Ranchar-ranchar
56	"	0.20	1.30	1.30	0.08	1.69	0.13	0.29	L 710 - Jalan Bukit Kuda
57	"	0.23	1.30	1.30	0.08	1.69	0.13	0.29	L 710 - Jalan Bukit Kuda
58	29-Sep-08	2.49	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
59	"	2.50	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
60	"	2.56	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
61	"	2.58	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
TOTAL :						659.55	49.48	113.78	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.485 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.537 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	204.42	36.08	240.50
TOTAL				204.42	36.08	240.50

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KK-SINDUMIN
LOCATION : CH8.536 (RHS)

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH189.450(LHS)

R01 - VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

VEGETATION CLEARING GRAND SUMMARY

MONTH: SEPTEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8,552.35	0.00	8,552.35
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	500.00	0.00	500.00
Kudat	01	Jalan Kota Kinabalu-Kudat	1,498.40	809.24	2,307.64
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	97.50	8.30	105.80
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	150.20	0.00	150.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	981.90	0.00	981.90
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	400.70	0.00	400.70
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	750.49	0.00	750.49
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	871.10	0.00	871.10
TOTAL			13,802.64	817.54	14,620.18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	97.50	8.30	105.80
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	8,552.35	-	8,552.35
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	500.00	-	500.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	1,498.40	809.24	2,307.64
TOTAL				10,550.75	809.24	11,359.99

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

SUMMARY - VEGETATION CLEARING RECORD

Month : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	8,084.00	-	8,084.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	1,672.20	-	1,672.20
3	W.P LABUAN	L 703	JALAN OKK DAUD	4,480.00	-	4,480.00
4	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	5,056.00	-	5,056.00
5	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	1,653.00	-	1,653.00
6	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	1,394.40	333.80	1,728.20
7	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	18,140.00	-	18,140.00
8	W.P LABUAN	L 715	JALAN HAJI KUDUS	210.00	-	210.00
9	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	5,628.80	-	5,628.80
10	W.P LABUAN	L 747	JALAN MERDEKA	3,612.00	-	3,612.00
11	W.P LABUAN	L 724	JALAN MAS JID	1,662.50	-	1,662.50
12	W.P LABUAN	L 730	JALAN SAWANGAN CINA	-	206.00	206.00
13	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	561.00	-	561.00
14	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	108.00	-	108.00
15	W.P LABUAN	2	JALAN MASUK KESMK PANTAI	105.00	-	105.00
TOTAL				52,366.90	539.80	52,906.70

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 709

ROAD NAME: JALAN TG. BATU/TG. PURUN

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					1,394.40	
1	26-Sep-08	0	210.00	0.20	42.00	
2	"	0.22	19.00	0.20	3.80	
3	"	0.25	15.00	0.20	3.00	
4	"	0.28	25.00	0.20	5.00	
5	"	0.32	85.00	0.20	17.00	
6	"	0.42	22.00	0.20	4.40	
7	"	0.47	155.00	0.20	31.00	
8	27-Sep-08	0.65	50.00	0.20	10.00	
9	"	0.71	125.00	0.20	25.00	
10	"	0.84	125.00	0.20	25.00	
11	"	0.98	303.00	0.20	60.60	
12	"	1.25	285.00	0.20	57.00	
13	"	1.55	250.00	0.20	50.00	
TOTAL :					1,728.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 730
ROAD NAME: JALAN SAWANGAN CINA
MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					0.00	
1	30-Sep-08	0	1,030.00	0.20	206.00	
TOTAL :					206.00	

DISTRICT : SIPITANG
ROUTENO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH143.690 (KM145.450) - RHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH50.280 (KM50.280) - RHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R01 ~ PAVEMENT.

Road Name : Jalan Tun Mustapha

Route No : L700

Location : KM 2.21 (RHS)

Date : 11-Sep-08

Road Name : Jalan Ranche-ranche

Route No : L706

Location : KM 2.90 (RHS)

Date : 22-Sep-08

BEFORE



Film Batch : L9-15-137



Film Batch : L9-15-165

IN PROGRESS



Film Batch : L9-15-143



Film Batch : L9-15-168

AFTER



Film Batch : L9-15-163



Film Batch : L10-02-058

PAVEMENT TREATMENT GRAND SUMMARY

MONTH: SEPTEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	938.96	0.00	938.96
	500	Jalan Kota Kinabalu-Keningau-Tenom	64.28	0.00	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	563.86	0.00	563.86
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	115.09	115.09
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	1,367.40	193.62	1,561.02
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	315.25	0.00	315.25
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	414.10	13.57	427.67
	502	Jalan Beaufort-Menumbok	105.53	31.86	137.39
Sipitang	01	Jalan Kota Kinabalu-Sindumin	102.93	6.85	109.78
Kuala Penyu	502	Jalan Beaufort-Menumbok	213.75	75.07	288.82
TO TAL			4,126.45	436.06	4,562.51

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	414.10	13.57	427.67
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	102.93	6.85	109.78
3	Beaufort	502	Jalan Beaufort - Menumbok	105.53	31.86	137.39
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	213.75	75.07	288.82
TOTAL				836.31	127.35	963.66

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					414.10	
1	20-Sep-08	101.970	3.70	0.10	0.37	RHS
2	20-Sep-08	101.970	3.50	0.40	1.40	LHS
3	20-Sep-08	101.975	4.20	0.50	2.10	RHS
4	20-Sep-08	103.385	3.50	0.60	2.10	LHS
5	20-Sep-08	103.387	3.80	0.70	2.66	LHS
6	20-Sep-08	103.390	3.80	0.70	2.66	RHS
7	20-Sep-08	103.390	3.80	0.60	2.28	LHS
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					427.67	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					102.93	
1	4-Sep-08	143.158	2.80	0.10	0.28	LHS
2	4-Sep-08	143.160	2.20	0.50	1.10	LHS
3	4-Sep-08	143.162	5.20	0.10	0.52	LHS
4	4-Sep-08	143.690	16.50	0.30	4.95	RHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					109.78	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					105.53	
1	9-Sep-08	4.340	0.50	0.50	0.25	LHS
2	9-Sep-08	4.342	5.10	1.20	6.12	LHS
3	9-Sep-08	4.345	2.20	0.90	1.98	LHS
4	9-Sep-08	4.350	2.80	0.60	1.68	LHS
5	9-Sep-08	4.390	8.50	0.90	7.65	LHS
6	9-Sep-08	6.150	11.50	0.60	6.90	RHS
7	9-Sep-08	6.200	5.20	1.40	7.28	RHS
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					137.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,367.40	193.62	1,561.02
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	315.25	-	315.25
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				1,682.65	193.62	1,876.27

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: September 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,367.40	
1	12 Sep 08	86.500	3.20	0.90	2.88	RHS
2	12 Sep 08	86.493	7.30	0.80	5.84	RHS
3	12 Sep 08	86.487	5.20	1.10	5.72	RHS
4	12 Sep 08	86.485	2.30	0.60	1.38	RHS
5	12 Sep 08	86.480	5.40	0.80	4.32	RHS
6	12 Sep 08	86.476	4.20	0.70	2.94	RHS
7	12 Sep 08	86.470	5.30	0.90	4.77	RHS
8	12 Sep 08	86.467	3.50	0.90	3.15	RHS
9	12 Sep 08	86.459	7.20	0.80	5.76	RHS
10	12 Sep 08	86.450	7.80	0.80	6.24	RHS
11	12 Sep 08	86.442	8.40	0.90	7.56	RHS
12	12 Sep 08	86.437	5.20	1.20	6.24	RHS
13	12 Sep 08	86.429	7.40	0.90	6.66	RHS
14	12 Sep 08	86.424	5.20	0.60	3.12	RHS
15	12 Sep 08	86.360	3.20	0.60	1.92	LHS
16	12 Sep 08	86.359	2.80	1.10	3.08	LHS
17	12 Sep 08	86.350	7.80	0.90	7.02	RHS
18	12 Sep 08	86.344	7.30	0.80	5.84	RHS
19	12 Sep 08	86.342	1.90	1.10	2.09	RHS
20	12 Sep 08	86.340	0.90	0.80	0.72	RHS
21	12 Sep 08	86.310	5.40	1.20	6.48	RHS
22	12 Sep 08	86.300	6.30	0.90	5.67	RHS
23	12 Sep 08	86.295	5.90	0.80	4.72	RHS
24	12 Sep 08	86.292	3.40	1.10	3.74	RHS
25	12 Sep 08	86.283	9.40	0.90	8.46	RHS
26	12 Sep 08	86.250	4.80	1.40	6.72	RHS
27	12 Sep 08	86.246	4.70	1.50	7.05	RHS
28	12 Sep 08	86.241	5.40	1.20	6.48	RHS
29	12 Sep 08	86.234	7.30	1.10	8.03	RHS
30	12 Sep 08	86.232	1.10	0.90	0.99	RHS
CARRIED FORWARD :					1,512.99	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: September 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,512.99	
31	12 Sep 08	86.229	2.60	0.80	2.08	RHS
32	12 Sep 08	86.200	3.20	0.60	1.92	LHS
33	12 Sep 08	86.100	1.20	0.70	0.84	LHS
34	12 Sep 08	85.950	1.90	1.20	2.28	RHS
35	12 Sep 08	85.932	6.30	1.50	9.45	RHS
36	12 Sep 08	85.550	7.30	1.20	8.76	RHS
37	12 Sep 08	85.543	6.40	1.10	7.04	RHS
38	12 Sep 08	85.420	7.30	1.40	10.22	RHS
39	12 Sep 08	84.950	4.10	0.80	3.28	RHS
40	12 Sep 08	84.900	2.40	0.90	2.16	RHS
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,561.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: September 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	938.96	-	938.96
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	115.09	115.09
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	64.28	-	64.28
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	563.86	-	563.86
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				1,567.10	115.09	1,682.19

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	26 Sep 08	46.510	10.00	1.20	12.00	LHS
2	26 Sep 08	46.520	9.40	1.50	14.10	LHS
3	26 Sep 08	46.550	14.60	1.20	17.52	LHS
4	26 Sep 08	46.565	33.40	1.10	36.74	LHS
5	26 Sep 08	46.598	6.00	1.30	7.80	LHS
6	27 Sep 08	46.530	4.50	1.00	4.50	LHS
7	27 Sep 08	46.530	4.00	1.00	4.00	LHS
8	27 Sep 08	24.070	9.70	1.90	18.43	LHS
TOTAL:					115.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

SUMMARY - PAVEMENT TREATMENT RECORD

Month : SEPTEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	102.00	-	102.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	114.00	97.00	211.00
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	32.50	-	32.50
4	W.P LABUAN	L 703	JALAN OKK DAUD	151.90	-	151.90
5	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	27.00	-	27.00
6	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	124.00	-	124.00
7	W.P LABUAN	L 705	JALAN BEBULOH	31.25	-	31.25
8	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	232.94	58.00	290.94
9	W.P LABUAN	L 710	JALAN BUKIT KUDA	31.25	-	31.25
10	W.P LABUAN	L 712	JALAN PAHLAWAN	84.00	-	84.00
11	W.P LABUAN	L 716	JALAN KERUPANG 1	101.00	-	101.00
12	W.P LABUAN	L 718	JALAN KERUPANG 3	64.50	-	64.50
13	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
14	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	224.75	28.00	252.75
	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	-	132.00	132.00
15	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	723.00	-	723.00
16	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	186.70	-	186.70
17	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
TOTAL				2,310.29	315.00	2,625.29

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 706

ROAD NAME: JALAN RANCHA-RANCHA

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					232.94	
1	22-Sep-08	2.90	20.00	1.40	28.00	
2	"	4.40	20.00	1.50	30.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					290.94	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 722

ROAD NAME: JALAN RANCHA-RANCHA LAMA

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					224.75	
1	22-Sep-08	0.56	20.00	1.40	28.00	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					252.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 700

ROAD NAME: JALAN PATAU-PATAU

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					114.00	
1	18-Sep-08	0.38	30.00	2.20	66.00	
2	29-Sep-08	0.37	15.00	1.20	18.00	
3	"	0.40	10.00	1.30	13.00	
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					211.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 733

ROAD NAME: JALAN PENY'BUNG BG. TANJUNG

MONTH: SEPTEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUG'08:					0.00	
1	22-Sep-08	0.05	10.00	1.20	12.00	
2	"	0.10	25.00	1.20	30.00	
3	"	0.11	25.00	1.20	30.00	
4	"	0.50	25.00	1.20	30.00	
5	"	0.40	15.00	1.20	18.00	
6	"	0.45	10.00	1.20	12.00	
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					132.00	