

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN JULY 2008

ISI KANDUNGAN

Bil: **PERKARA**

1. Laporan Eksekutif Projek
2. Carta Organisasi Syarikat
3. Lokasi Jalan Persekutuan
4. Ringkasan Laporan Kemajuan Bulanan
5. R 01 - Penyenggaraan Permukaan Jalan
6. R 02 - Penyenggaraan Bahu Jalan
7. R 03 - Pemetongan Rumput
8. R 04 - Penyenggaraan Perabot Jalan
9. R 05 - Penyenggaraan Jambatan dan Pembentung
10. R 07 - Penyenggaraan Longkang
11. B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK JULY 2008

TAJUK KONTRAK :	Penswastaaan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN :	Jabatan Kerja Raya, Sabah
SYARIKAT :	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH :	15 Tahun
TARIKH MULA :	01hb September 2003
TARIKH TAMAT :	31hb August 2018
KAWASAN :	Pantai Barat & Pendalaman
JALAN TERLIBAT :	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN :	764.85 Kilometer
KATOGORI JALAN :	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA :	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

All 9 nos. of 2008 Periodic Arahan Kerja had commenced work. 3 nos. had been completed with the remaining 6 nos. are close to completion.

EMERGENCY WORK

Temporary warning signs and protection work is still in place at the embankment failure at KM19.80,

Jalan Kota Kinabalu – Keningau – Tenom which had occurred on 9th June 2008. The existing slope is protected by canvas from further deterioration. The construction for the temporary road diversion is in progress.

Debris/mud had washed down from the hill during heavy rain and strong wind at KM37.50, 500, Jalan Kota Kinabalu – Keningau – Tenom at 7.00 p.m. on 27th July 2008 partially blocking the road. Temporary warning signs and traffic management were setup immediately. Machinery was mobilized and made one lane passable for traffic on the same night.

A few minor landslides had also occurred during the heavy rain at the end of July 2008 along 500, Jalan Kota Kinabalu – Keningau – Tenom.

R01

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH139.861 (KM141.621) - RHS

ROI POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH72.181

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 70.060 (KM 106.660) - RHS

R01 POT HOLE PATCHING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R01 ~ PAVEMENT.

Road Name : Jalan Masuk Ke SMK Sg. Bedaun

Route No : L742

Location : KM 0.10

Date : 02/07/2008

Road Name : Jalan Sg. Lada/Sg. Pagar

Route No : L703

Location : KM 2.45

Date : 25/07/2008

BEFORE



Film Batch : L7-04-035



Film Batch : L7-24-036

IN PROGRESS



Film Batch : L7-04-041



Film Batch : L7-24-051

AFTER



Film Batch : L7-04-041



Film Batch : L8-02-067

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	83.11	12.16	95.27
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	13.77	2.70	16.47
Kudat	01	Jalan Kota Kinabalu-Kudat	44.42	18.44	62.86
Tuaran	01	Jalan Kota Kinabalu-Kudat	57.36	7.06	64.42
	22	Jalan Kota Kinabalu-Sandakan	202.77	41.22	243.99
	503	Jalan Berungis-Kota Belud	18.58	0.00	18.58
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	99.42	37.58	137.00
	01	Jalan Kota Kinabalu-Sindumin	3.01	0.24	3.25
	606	Jalan Susur Sepangar Bay	46.82	7.30	54.12
	607	Jalan Masuk Ke Pelabuhan Baru	1.31	1.38	2.69
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	72.35	11.72	84.07
	500	Jalan Kota Kinabalu-Keningau-Tenom	77.66	14.57	92.23
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	75.55	11.17	86.72
Papar	01	Jalan Kota Kinabalu-Sindumin	465.40	58.45	523.85
Ranau	22	Jalan Kota Kinabalu-Sandakan	391.93	44.94	436.87
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	43.72	4.50	48.22
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	6.61	1.16	7.77
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1.37	0.35	1.72
Beaufort	01	Jalan Kota Kinabalu-Sindumin	32.07	18.77	50.84
	502	Jalan Beaufort-Menumbok	30.00	12.86	42.86
Sipitang	01	Jalan Kota Kinabalu-Sindumin	9.25	0.90	10.15
Kuala Penyu	502	Jalan Beaufort-Menumbok	52.99	8.90	61.90
TOTAL			1,829.47	316.38	2,145.85

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	716.41	104.85	821.26	35.82	5.24	41.06	83.11	12.16	95.27
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	118.72	23.27	141.99	5.93	1.16	7.09	13.77	2.70	16.47
3	Kudat	01	Jalan Kota Kinabalu - Kudat	382.97	158.94	541.91	19.15	7.95	27.10	44.42	18.44	62.86
TOTAL:				1,218.10	287.06	1,505.16	60.90	14.35	75.25	141.30	33.30	174.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	716.41	35.82	83.11	
1	01/07/2008	89.880	0.80	0.70	0.05	0.56	0.03	0.06	KG. BATU ENAM
2	01/07/2008	89.881	0.70	0.60	0.05	0.42	0.02	0.05	
3	01/07/2008	89.882	0.70	0.70	0.05	0.49	0.02	0.06	
4	01/07/2008	89.883	0.90	0.90	0.05	0.81	0.04	0.09	
5	01/07/2008	90.680	1.00	0.85	0.05	0.85	0.04	0.10	
6	01/07/2008	90.681	1.00	1.00	0.05	1.00	0.05	0.12	
7	01/07/2008	90.682	1.00	1.00	0.05	1.00	0.05	0.12	
8	01/07/2008	90.683	1.00	1.00	0.05	1.00	0.05	0.12	
9	02/07/2008	91.680	0.70	0.60	0.05	0.42	0.02	0.05	
10	02/07/2008	91.681	0.70	0.50	0.05	0.35	0.02	0.04	
11	02/07/2008	91.682	1.00	0.90	0.05	0.90	0.05	0.10	
12	02/07/2008	91.683	0.80	0.70	0.05	0.56	0.03	0.06	
13	02/07/2008	94.180	1.00	0.80	0.05	0.80	0.04	0.09	
14	02/07/2008	91.181	1.00	1.00	0.05	1.00	0.05	0.12	
15	02/07/2008	94.182	1.00	0.70	0.05	0.70	0.04	0.08	
16	02/07/2008	94.183	0.70	0.70	0.05	0.49	0.02	0.06	
17	04/07/2008	108.480	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
18	04/07/2008	108.481	1.00	1.00	0.05	1.00	0.05	0.12	
19	04/07/2008	108.482	1.00	1.00	0.05	1.00	0.05	0.12	
20	04/07/2008	108.483	1.00	1.00	0.05	1.00	0.05	0.12	
21	04/07/2008	108.484	1.00	1.00	0.05	1.00	0.05	0.12	
22	04/07/2008	109.080	1.00	1.00	0.05	1.00	0.05	0.12	
23	04/07/2008	109.081	1.00	1.00	0.05	1.00	0.05	0.12	
24	04/07/2008	109.082	1.00	1.00	0.05	1.00	0.05	0.12	
25	04/07/2008	109.083	1.00	1.00	0.05	1.00	0.05	0.12	
26	04/07/2008	109.084	1.00	1.00	0.05	1.00	0.05	0.12	
27	04/07/2008	109.085	1.00	1.00	0.05	1.00	0.05	0.12	
28	07/07/2008	109.280	1.00	1.00	0.05	1.00	0.05	0.12	
29	07/07/2008	109.281	1.00	1.00	0.05	1.00	0.05	0.12	
30	07/07/2008	109.282	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						741.76	37.09	86.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	741.76	37.09	86.05	
31	07/07/2008	109.283	1.00	1.00	0.05	1.00	0.05	0.12	ULU KUKUT
32	07/07/2008	109.284	1.00	1.00	0.05	1.00	0.05	0.12	
33	07/07/2008	109.380	1.00	1.00	0.05	1.00	0.05	0.12	
34	07/07/2008	109.381	1.00	1.00	0.05	1.00	0.05	0.12	
35	07/07/2008	109.382	1.00	1.00	0.05	1.00	0.05	0.12	
36	07/07/2008	109.383	1.00	1.00	0.05	1.00	0.05	0.12	
37	07/07/2008	109.384	1.00	1.00	0.05	1.00	0.05	0.12	
38	08/07/2008	109.180	1.00	1.00	0.05	1.00	0.05	0.12	
39	08/07/2008	109.180	1.00	1.00	0.05	1.00	0.05	0.12	
40	08/07/2008	109.188	1.00	1.00	0.05	1.00	0.05	0.12	
41	08/07/2008	109.190	1.00	1.00	0.05	1.00	0.05	0.12	
42	11/07/2008	106.180	1.00	0.80	0.05	0.80	0.04	0.09	
43	11/07/2008	106.181	1.00	0.94	0.05	0.94	0.05	0.11	
44	11/07/2008	106.182	0.70	0.70	0.05	0.49	0.02	0.06	
45	11/07/2008	106.280	0.60	0.60	0.05	0.36	0.02	0.04	
46	11/07/2008	106.281	0.70	0.60	0.05	0.42	0.02	0.05	
47	11/07/2008	106.282	0.60	0.84	0.05	0.50	0.03	0.06	
48	11/07/2008	106.283	0.70	0.75	0.05	0.53	0.03	0.06	
49	14/07/2008	106.480	0.60	0.60	0.05	0.36	0.02	0.04	
50	14/07/2008	106.481	0.80	0.70	0.05	0.56	0.03	0.06	
51	14/07/2008	106.482	0.68	0.67	0.05	0.46	0.02	0.05	
52	14/07/2008	106.483	0.50	0.50	0.05	0.25	0.01	0.03	
53	14/07/2008	106.484	1.00	0.85	0.05	0.85	0.04	0.10	
54	14/07/2008	106.485	0.80	0.65	0.05	0.52	0.03	0.06	
55	14/07/2008	106.580	1.00	0.60	0.05	0.60	0.03	0.07	
56	14/07/2008	106.581	0.93	0.73	0.05	0.68	0.03	0.08	
57	14/07/2008	106.582	0.80	0.60	0.05	0.48	0.02	0.06	
58	14/07/2008	106.780	0.68	0.51	0.05	0.35	0.02	0.04	
59	14/07/2008	106.781	0.76	0.40	0.05	0.30	0.02	0.04	
60	15/07/2008	108.280	0.65	0.55	0.05	0.36	0.02	0.04	
CARRIED FORWARD:						762.56	38.13	88.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	762.56	38.13	88.46	
61	15/04/2008	108.281	0.87	0.64	0.05	0.56	0.03	0.06	
62	15/04/2008	108.282	0.76	0.75	0.05	0.57	0.03	0.07	
63	15/04/2008	108.283	0.98	0.75	0.05	0.74	0.04	0.09	
64	15/04/2008	108.380	0.62	0.59	0.05	0.37	0.02	0.04	
65	15/04/2008	108.381	0.84	0.55	0.05	0.46	0.02	0.05	
66	15/04/2008	108.382	0.95	0.65	0.05	0.62	0.03	0.07	
67	15/04/2008	108.383	0.66	0.30	0.05	0.20	0.01	0.02	
68	15/04/2008	108.384	0.74	0.65	0.05	0.48	0.02	0.06	
69	15/04/2008	108.480	0.59	0.57	0.05	0.34	0.02	0.04	
70	15/04/2008	107.481	0.75	0.70	0.05	0.53	0.03	0.06	
71	16/07/2008	74.280	1.00	0.90	0.05	0.90	0.05	0.10	K. BELUD TOWNSHIP
72	16/07/2008	74.281	1.00	0.80	0.05	0.80	0.04	0.09	
73	16/07/2008	74.282	0.90	0.80	0.05	0.72	0.04	0.08	
74	16/07/2008	74.283	0.80	0.70	0.05	0.56	0.03	0.06	
75	17/07/2008	72.380	1.00	1.00	0.05	1.00	0.05	0.12	TAMAN NIKMAT
76	17/07/2008	72.381	1.00	1.00	0.05	1.00	0.05	0.12	
77	17/07/2008	72.280	0.80	0.60	0.05	0.48	0.02	0.06	
78	17/07/2008	72.281	1.00	0.90	0.05	0.90	0.05	0.10	
79	17/07/2008	72.282	1.00	0.90	0.05	0.90	0.05	0.10	
80	17/07/2008	72.283	1.00	1.00	0.05	1.00	0.05	0.12	
81	17/07/2008	72.180	0.70	0.70	0.05	0.49	0.02	0.06	
82	17/07/2008	72.181	1.00	0.60	0.05	0.60	0.03	0.07	
83	17/07/2008	72.480	1.00	0.90	0.05	0.90	0.05	0.10	
84	19/07/2008	71.980	0.80	0.70	0.05	0.56	0.03	0.06	KG. KINASARABAN
85	19/07/2008	71.981	1.00	0.90	0.05	0.90	0.05	0.10	
86	19/07/2008	71.380	0.90	0.80	0.05	0.72	0.04	0.08	
87	19/07/2008	71.381	0.80	0.70	0.05	0.56	0.03	0.06	
88	19/07/2008	71.382	0.60	0.60	0.05	0.36	0.02	0.04	
89	19/07/2008	71.382	0.60	0.50	0.05	0.30	0.02	0.03	
90	19/07/2008	71.383	0.70	0.60	0.05	0.42	0.02	0.05	
CARRIED FORWARD :						781.48	39.07	90.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	781.48	39.07	90.66	
91	19/07/2008	71.180	1.00	1.00	0.05	1.00	0.05	0.12	
92	19/07/2008	71.181	1.00	0.90	0.05	0.90	0.05	0.10	
93	21/07/2008	71.080	0.90	0.70	0.05	0.63	0.03	0.07	
94	21/07/2008	71.081	0.80	0.80	0.05	0.64	0.03	0.07	
95	21/07/2008	71.082	0.90	0.80	0.05	0.72	0.04	0.08	
96	21/07/2008	71.083	1.00	0.70	0.05	0.70	0.04	0.08	
97	21/07/2008	71.084	0.90	0.60	0.05	0.54	0.03	0.06	
98	21/07/2008	71.980	1.00	0.90	0.05	0.90	0.05	0.10	
99	21/07/2008	71.981	1.00	1.00	0.05	1.00	0.05	0.12	
100	21/07/2008	71.982	1.00	1.00	0.05	1.00	0.05	0.12	
101	21/07/2008	71.983	1.00	0.60	0.05	0.60	0.03	0.07	
102	22/07/2008	70.780	0.80	0.70	0.05	0.56	0.03	0.06	
103	22/07/2008	70.781	0.70	0.70	0.05	0.49	0.02	0.06	
104	22/07/2008	70.782	0.60	0.60	0.05	0.36	0.02	0.04	
105	22/07/2008	70.580	0.90	0.90	0.05	0.81	0.04	0.09	
106	22/07/2008	70.581	1.00	0.80	0.05	0.80	0.04	0.09	
107	22/07/2008	70.582	1.00	1.00	0.05	1.00	0.05	0.12	
108	22/07/2008	70.380	1.00	0.70	0.05	0.70	0.04	0.08	
109	22/07/2008	70.381	1.00	0.80	0.05	0.80	0.04	0.09	
110	22/07/2008	70.382	0.80	0.80	0.05	0.64	0.03	0.07	
111	22/07/2008	70.383	1.00	0.95	0.05	0.95	0.05	0.11	
112	22/07/2008	74.270	1.00	0.80	0.05	0.80	0.04	0.09	
113	22/07/2008	74.271	1.00	1.00	0.05	1.00	0.05	0.12	
114	22/07/2008	74.273	0.80	0.80	0.05	0.64	0.03	0.07	
115	25/07/2008	104.200	1.00	1.00	0.05	1.00	0.05	0.12	
116	25/07/2008	104.201	0.60	0.40	0.05	0.24	0.01	0.03	ULU KUKUT
117	25/07/2008	106.280	1.00	0.80	0.05	0.80	0.04	0.09	
118	25/07/2008	106.281	0.80	0.70	0.05	0.56	0.03	0.06	
119	25/07/2008	106.282	0.90	0.80	0.05	0.72	0.04	0.08	
120	25/07/2008	106.283	1.00	0.95	0.05	0.95	0.05	0.11	
CARRIED FORWARD:						803.93	40.20	93.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	803.93	40.20	93.26	
121	25/07/2008	106.780	1.00	0.80	0.05	0.80	0.04	0.09	
122	25/07/2008	106.781	1.00	0.70	0.05	0.70	0.04	0.08	
123	25/07/2008	106.880	0.80	0.70	0.05	0.56	0.03	0.06	
124	25/07/2008	106.881	1.00	1.00	0.05	1.00	0.05	0.12	
125	25/07/2008	106.980	1.00	1.00	0.05	1.00	0.05	0.12	
126	25/07/2008	106.981	1.00	0.85	0.05	0.85	0.04	0.10	
127	25/07/2008	106.982	0.90	0.75	0.05	0.68	0.03	0.08	
128	28/07/2008	107.080	0.80	0.70	0.05	0.56	0.03	0.06	
129	28/07/2008	107.081	0.80	0.85	0.05	0.68	0.03	0.08	
130	28/07/2008	107.100	1.00	0.90	0.05	0.90	0.05	0.10	
131	28/07/2008	107.108	1.00	0.85	0.05	0.85	0.04	0.10	
132	28/07/2008	107.580	0.80	0.80	0.05	0.64	0.03	0.07	
133	28/07/2008	107.581	0.70	0.60	0.05	0.42	0.02	0.05	
134	28/07/2008	107.582	0.70	0.70	0.05	0.49	0.02	0.06	
135	28/07/2008	107.780	0.85	0.70	0.05	0.60	0.03	0.07	
136	28/07/2008	107.781	1.00	0.80	0.05	0.80	0.04	0.09	
137	30/07/2008	108.080	0.90	0.80	0.05	0.72	0.04	0.08	
138	30/07/2008	108.081	1.00	1.00	0.05	1.00	0.05	0.12	
139	30/07/2008	108.082	1.00	1.00	0.05	1.00	0.05	0.12	
140	30/07/2008	108.083	0.90	0.90	0.05	0.81	0.04	0.09	
141	30/07/2008	108.084	0.80	0.70	0.05	0.56	0.03	0.06	
142	30/07/2008	108.180	0.90	0.75	0.05	0.68	0.03	0.08	
143	30/07/2008	108.181	0.80	0.70	0.05	0.56	0.03	0.06	
144	30/07/2008	108.182	0.70	0.70	0.05	0.49	0.02	0.06	
145									
146									
147									
148									
149									
150									
BALANCE END OF JULY :						821.26	41.06	95.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	118.72	5.93	13.77	
1	02/07/2008	113.480	1.00	0.75	0.05	0.75	0.04	0.09	MANGGARIS 2
2	02/07/2008	113.481	0.90	0.90	0.05	0.81	0.04	0.09	
3	02/07/2008	113.482	0.90	0.80	0.05	0.72	0.04	0.08	
4	02/07/2008	113.483	0.60	0.50	0.05	0.30	0.02	0.03	
5	02/07/2008	113.484	0.50	0.50	0.05	0.25	0.01	0.03	
6	02/07/2008	113.380	0.80	0.70	0.05	0.56	0.03	0.06	
7	02/07/2008	113.381	0.70	0.70	0.05	0.49	0.02	0.06	
8	02/07/2008	113.382	0.80	0.50	0.05	0.40	0.02	0.05	
9	02/07/2008	113.180	0.95	0.60	0.05	0.57	0.03	0.07	
10	02/07/2008	113.181	0.80	0.55	0.05	0.44	0.02	0.05	
11	03/07/2008	120.080	0.70	0.70	0.05	0.49	0.02	0.06	KG. TONSOM
12	03/07/2008	120.081	0.80	0.60	0.05	0.48	0.02	0.06	
13	03/07/2008	118.280	0.70	0.60	0.05	0.42	0.02	0.05	
14	03/07/2008	118.281	0.80	0.70	0.05	0.56	0.03	0.06	
15	03/07/2008	118.282	0.60	0.60	0.05	0.36	0.02	0.04	
16	03/07/2008	114.280	0.80	0.80	0.05	0.64	0.03	0.07	
17	03/07/2008	114.281	0.80	0.70	0.05	0.56	0.03	0.06	
18	04/07/2008	135.280	0.80	0.50	0.05	0.40	0.02	0.05	KG. BIRAAN
19	04/07/2008	135.281	0.80	0.60	0.05	0.48	0.02	0.06	
20	04/07/2008	134.780	0.60	0.70	0.05	0.42	0.02	0.05	
21	04/07/2008	134.781	0.70	0.60	0.05	0.42	0.02	0.05	
22	04/07/2008	135.480	0.80	0.80	0.05	0.64	0.03	0.07	
23	04/07/2008	135.481	0.90	0.80	0.05	0.72	0.04	0.08	
24	04/07/2008	135.482	0.80	0.75	0.05	0.60	0.03	0.07	
25	09/07/2008	138.880	0.90	0.70	0.05	0.63	0.03	0.07	KG. MOLONG KOLONG
26	09/07/2008	138.881	0.80	0.90	0.05	0.72	0.04	0.08	
27	09/07/2008	139.100	1.00	0.90	0.05	0.90	0.05	0.10	
28	09/07/2008	139.101	1.00	0.80	0.05	0.80	0.04	0.09	
29	09/07/2008	141.580	0.90	0.70	0.05	0.63	0.03	0.07	
30	09/07/2008	141.581	1.00	0.70	0.05	0.70	0.04	0.08	
CARRIED FORWARD :						135.58	6.77	15.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	135.58	6.77	15.73	
31	09/07/2008	141.582	0.50	0.50	0.05	0.25	0.01	0.03	
32	12/07/2008	124.080	0.70	0.70	0.05	0.49	0.02	0.06	
33	12/07/2008	124.081	0.80	0.50	0.05	0.40	0.02	0.05	
34	12/07/2008	124.280	0.80	0.80	0.05	0.64	0.03	0.07	
35	12/07/2008	124.281	0.90	0.70	0.05	0.63	0.03	0.07	
36	12/07/2008	124.282	0.80	0.70	0.05	0.56	0.03	0.06	
37	12/07/2008	124.300	0.70	0.70	0.05	0.49	0.02	0.06	
38	12/07/2008	124.301	1.00	0.70	0.05	0.70	0.04	0.08	
39	12/07/2008	124.302	1.00	0.80	0.05	0.80	0.04	0.09	
40	12/07/2008	124.303	0.90	0.90	0.05	0.81	0.04	0.09	
41	12/07/2008	124.304	0.80	0.80	0.05	0.64	0.03	0.07	
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
BALANCE END OF JULY :						141.99	7.09	16.47	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	382.97	19.15	44.42	
1	03/07/2008	146.880	1.00	1.00	0.05	1.00	0.05	0.12	MATUNGGONG
2	03/07/2008	146.881	1.00	1.00	0.05	1.00	0.05	0.12	
3	03/07/2008	146.882	0.60	0.60	0.05	0.36	0.02	0.04	
4	03/07/2008	147.880	0.80	0.60	0.05	0.48	0.02	0.06	
5	03/07/2008	147.881	0.60	0.60	0.05	0.36	0.02	0.04	
6	03/07/2008	147.980	1.00	1.00	0.05	1.00	0.05	0.12	
7	03/07/2008	147.981	1.00	1.00	0.05	1.00	0.05	0.12	
8	03/07/2008	147.982	1.00	1.00	0.05	1.00	0.05	0.12	
9	03/07/2008	147.983	1.00	1.00	0.05	1.00	0.05	0.12	
10	03/07/2008	147.984	1.00	1.00	0.05	1.00	0.05	0.12	
11	04/07/2008	148.180	1.00	1.00	0.05	1.00	0.05	0.12	
12	04/07/2008	148.181	1.00	0.95	0.05	0.95	0.05	0.11	
13	04/07/2008	148.280	1.00	0.95	0.05	0.95	0.05	0.11	
14	04/07/2008	148.281	1.00	0.85	0.05	0.85	0.04	0.10	
15	04/07/2008	148.780	1.00	1.00	0.05	1.00	0.05	0.12	
16	04/07/2008	148.781	1.00	0.95	0.05	0.95	0.05	0.11	
17	07/07/2008	150.680	1.00	1.00	0.05	1.00	0.05	0.12	
18	07/07/2008	150.681	1.00	0.95	0.05	0.95	0.05	0.11	
19	07/07/2008	150.880	1.00	0.70	0.05	0.70	0.04	0.08	
20	07/07/2008	150.881	0.80	0.70	0.05	0.56	0.03	0.06	
21	07/07/2008	141.180	1.00	0.80	0.05	0.80	0.04	0.09	MOLONG - KOLONG
22	07/07/2008	141.181	1.00	0.70	0.05	0.70	0.04	0.08	
23	07/07/2008	141.280	1.00	0.70	0.05	0.70	0.04	0.08	
24	07/07/2008	141.282	0.70	0.60	0.05	0.42	0.02	0.05	
25	07/07/2008	141.380	0.70	0.60	0.05	0.42	0.02	0.05	
26	07/07/2008	141.381	0.90	0.70	0.05	0.63	0.03	0.07	
27	08/07/2008	141.780	1.00	0.70	0.05	0.70	0.04	0.08	
28	08/07/2008	141.781	1.00	1.00	0.05	1.00	0.05	0.12	
29	08/07/2008	141.782	1.00	1.00	0.05	1.00	0.05	0.12	
30	08/07/2008	141.783	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						407.45	20.37	47.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	407.45	20.37	47.26	
31	08/07/2008	141.784	1.00	1.00	0.05	1.00	0.05	0.12	
32	08/07/2008	141.785	1.00	1.00	0.05	1.00	0.05	0.12	
33	08/07/2008	141.980	1.00	0.90	0.05	0.90	0.05	0.10	
34	08/07/2008	141.981	1.00	1.00	0.05	1.00	0.05	0.12	
35	09/07/2008	154.780	1.00	1.00	0.05	1.00	0.05	0.12	TAMBARULAN
36	09/07/2008	154.781	1.00	1.00	0.05	1.00	0.05	0.12	
37	09/07/2008	154.782	1.00	1.00	0.05	1.00	0.05	0.12	
38	09/07/2008	154.785	1.00	1.00	0.05	1.00	0.05	0.12	
39	09/07/2008	159.080	1.00	0.95	0.05	0.95	0.05	0.11	SIKUATI TOWNSHIP
40	10/07/2008	159.081	0.95	0.81	0.05	0.77	0.04	0.09	
41	10/07/2008	159.380	1.00	0.85	0.05	0.85	0.04	0.10	
42	10/07/2008	159.381	0.90	0.80	0.05	0.72	0.04	0.08	
43	10/07/2008	159.382	0.80	0.80	0.05	0.64	0.03	0.07	
44	10/07/2008	159.480	1.00	0.70	0.05	0.70	0.04	0.08	
45	10/07/2008	159.481	1.00	0.60	0.05	0.60	0.03	0.07	
46	10/07/2008	159.482	1.00	0.80	0.05	0.80	0.04	0.09	
47	10/07/2008	159.483	0.80	0.70	0.05	0.56	0.03	0.06	
48	11/07/2008	159.500	1.00	0.95	0.05	0.95	0.05	0.11	
49	11/07/2008	159.510	1.00	1.00	0.05	1.00	0.05	0.12	
50	11/07/2008	159.511	1.00	0.85	0.05	0.85	0.04	0.10	
51	11/07/2008	159.512	1.00	0.90	0.05	0.90	0.05	0.10	
52	11/07/2008	160.500	1.00	1.00	0.05	1.00	0.05	0.12	
53	11/07/2008	160.510	1.00	0.80	0.05	0.80	0.04	0.09	
54	11/07/2008	160.542	1.00	0.70	0.05	0.70	0.04	0.08	
55	14/07/2008	187.032	1.00	1.00	0.05	1.00	0.05	0.12	KUDAT TOWNSHIP
56	14/07/2008	187.033	1.00	1.00	0.05	1.00	0.05	0.12	
57	14/07/2008	187.778	1.00	0.80	0.05	0.80	0.04	0.09	
58	14/07/2008	187.779	1.00	0.90	0.05	0.90	0.05	0.10	
59	14/07/2008	187.880	0.95	0.85	0.05	0.81	0.04	0.09	
60	14/07/2008	187.881	1.00	0.85	0.05	0.85	0.04	0.10	
CARRIED FORWARD :						433.50	21.68	50.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	433.50	21.68	50.28	
61	14/07/2008	187.420	0.90	0.80	0.05	0.72	0.04	0.08	
62	14/07/2008	187.421	1.00	1.00	0.05	1.00	0.05	0.12	
63	14/07/2008	187.422	1.00	0.90	0.05	0.90	0.05	0.10	
64	14/07/2008	188.080	0.90	0.80	0.05	0.72	0.04	0.08	
65	14/07/2008	188.081	0.80	0.70	0.05	0.56	0.03	0.06	
66	14/07/2008	188.082	1.00	0.70	0.05	0.70	0.04	0.08	
67	14/07/2008	188.083	1.00	0.80	0.05	0.80	0.04	0.09	
68	14/07/2008	188.084	0.80	0.60	0.05	0.48	0.02	0.06	
69	18/07/2008	188.032	1.00	0.80	0.05	0.80	0.04	0.09	
70	18/07/2008	188.033	1.00	1.00	0.05	1.00	0.05	0.12	
71	18/07/2008	188.034	1.00	0.90	0.05	0.90	0.05	0.10	
72	18/07/2008	188.035	1.00	1.00	0.05	1.00	0.05	0.12	
73	18/07/2008	188.780	0.90	0.80	0.05	0.72	0.04	0.08	
74	18/07/2008	188.781	0.80	0.60	0.05	0.48	0.02	0.06	
75	18/07/2008	188.782	0.60	0.60	0.05	0.36	0.02	0.04	
76	18/07/2008	189.532	1.00	0.95	0.05	0.95	0.05	0.11	
77	18/07/2008	189.533	1.00	0.80	0.05	0.80	0.04	0.09	
78	18/07/2008	189.534	0.70	0.80	0.05	0.56	0.03	0.06	
79	18/07/2008	189.832	0.80	0.70	0.05	0.56	0.03	0.06	
80	18/07/2008	189.833	0.70	0.70	0.05	0.49	0.02	0.06	
81	18/07/2008	189.834	1.00	1.00	0.05	1.00	0.05	0.12	
82	18/07/2008	189.835	1.00	0.90	0.05	0.90	0.05	0.10	
83	19/07/2008	187.232	1.00	0.90	0.05	0.90	0.05	0.10	
84	19/07/2008	187.233	1.00	0.70	0.05	0.70	0.04	0.08	
85	19/07/2008	187.234	1.00	0.70	0.05	0.70	0.04	0.08	
86	19/07/2008	187.980	1.00	1.00	0.05	1.00	0.05	0.12	
87	19/07/2008	187.981	1.00	0.90	0.05	0.90	0.05	0.10	
88	19/07/2008	187.982	1.00	0.80	0.05	0.80	0.04	0.09	
89	19/07/2008	187.130	0.90	0.90	0.05	0.81	0.04	0.09	
90	19/07/2008	187.131	0.80	0.70	0.05	0.56	0.03	0.06	
CARRIED FORWARD :						456.27	22.81	52.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	456.27	22.81	52.92	
91	19/07/2008	187.132	0.70	0.70	0.05	0.49	0.02	0.06	
92	19/07/2008	187.133	0.60	0.60	0.05	0.36	0.02	0.04	
93	19/07/2008	187.134	0.90	0.80	0.05	0.72	0.04	0.08	
94	19/07/2008	187.135	1.00	0.70	0.05	0.70	0.04	0.08	
95	22/07/2008	154.180	1.00	0.80	0.05	0.80	0.04	0.09	
96	22/07/2008	154.182	1.00	0.70	0.05	0.70	0.04	0.08	
97	22/07/2008	154.183	1.00	1.00	0.05	1.00	0.05	0.12	
98	22/07/2008	154.184	0.80	0.60	0.05	0.48	0.02	0.06	
99	22/07/2008	154.780	1.00	0.90	0.05	0.90	0.05	0.10	
100	22/07/2008	154.981	0.90	0.80	0.05	0.72	0.04	0.08	
101	22/07/2008	154.980	1.00	1.00	0.05	1.00	0.05	0.12	
102	22/07/2008	155.280	0.80	0.70	0.05	0.56	0.03	0.06	
103	22/07/2008	155.281	1.00	1.00	0.05	1.00	0.05	0.12	
104	22/07/2008	155.480	0.70	0.70	0.05	0.49	0.02	0.06	
105	22/07/2008	155.481	1.00	1.00	0.05	1.00	0.05	0.12	
106	22/07/2008	155.580	1.00	0.70	0.05	0.70	0.04	0.08	
107	22/07/2008	155.581	0.60	0.60	0.05	0.36	0.02	0.04	
108	23/07/2008	157.780	1.00	0.90	0.05	0.90	0.05	0.10	
109	23/07/2008	157.781	1.00	1.00	0.05	1.00	0.05	0.12	
110	23/07/2008	157.632	1.00	0.90	0.05	0.90	0.05	0.10	
111	23/07/2008	157.633	0.90	0.80	0.05	0.72	0.04	0.08	
112	23/07/2008	157.634	1.00	0.90	0.05	0.90	0.05	0.10	
113	23/07/2008	157.635	0.90	0.80	0.05	0.72	0.04	0.08	
114	23/07/2008	157.932	1.05	0.90	0.05	0.95	0.05	0.11	
115	23/07/2008	157.933	0.90	0.80	0.05	0.72	0.04	0.08	
116	23/07/2008	158.130	1.00	1.00	0.05	1.00	0.05	0.12	
117	23/07/2008	158.131	0.90	0.80	0.05	0.72	0.04	0.08	
118	23/07/2008	158.132	0.80	0.60	0.05	0.48	0.02	0.06	
119	23/07/2008	158.232	0.90	0.80	0.05	0.72	0.04	0.08	
120	23/07/2008	158.233	0.60	0.50	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						478.27	23.92	55.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	478.27	23.92	55.48	
121	24/07/2008	158.980	0.70	0.70	0.05	0.49	0.02	0.06	
122	24/07/2008	158.981	0.70	0.60	0.05	0.42	0.02	0.05	
123	24/07/2008	168.030	0.80	0.70	0.05	0.56	0.03	0.06	
124	24/07/2008	168.031	0.60	0.70	0.05	0.42	0.02	0.05	
125	24/07/2008	168.032	0.80	0.80	0.05	0.64	0.03	0.07	
126	24/07/2008	165.730	0.90	0.60	0.05	0.54	0.03	0.06	
127	24/07/2008	165.731	0.60	0.50	0.05	0.30	0.02	0.03	
128	24/07/2008	165.732	0.80	0.70	0.05	0.56	0.03	0.06	
129	24/07/2008	165.980	0.70	0.70	0.05	0.49	0.02	0.06	
130	24/07/2008	165.981	0.80	0.60	0.05	0.48	0.02	0.06	
131	24/07/2008	166.480	0.80	0.80	0.05	0.64	0.03	0.07	
132	24/07/2008	166.481	0.90	0.80	0.05	0.72	0.04	0.08	
133	24/07/2008	166.482	0.70	0.60	0.05	0.42	0.02	0.05	
134	24/07/2008	166.483	0.80	0.60	0.05	0.48	0.02	0.06	
135	25/07/2008	187.780	1.00	1.00	0.05	1.00	0.05	0.12	
136	25/07/2008	187.781	1.00	1.00	0.05	1.00	0.05	0.12	
137	25/07/2008	187.782	1.00	1.00	0.05	1.00	0.05	0.12	
138	25/07/2008	187.783	1.00	0.90	0.05	0.90	0.05	0.10	
139	25/07/2008	188.630	0.90	0.80	0.05	0.72	0.04	0.08	
140	25/07/2008	188.631	1.00	1.00	0.05	1.00	0.05	0.12	
141	25/07/2008	188.632	1.00	0.90	0.05	0.90	0.05	0.10	
142	25/07/2008	188.180	0.90	0.70	0.05	0.63	0.03	0.07	
143	25/07/2008	188.181	0.90	0.80	0.05	0.72	0.04	0.08	
144	25/07/2008	188.182	1.00	0.80	0.05	0.80	0.04	0.09	
145	25/07/2008	188.183	0.70	0.70	0.05	0.49	0.02	0.06	
146	25/07/2008	189.700	0.90	0.80	0.05	0.72	0.04	0.08	
147	25/07/2008	189.710	0.80	0.70	0.05	0.56	0.03	0.06	
148	25/07/2008	189.711	1.00	1.00	0.05	1.00	0.05	0.12	
149	25/07/2008	189.712	1.00	0.90	0.05	0.90	0.05	0.10	
150	25/07/2008	189.713	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						498.57	24.93	57.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	498.57	24.93	57.83	
151	25/07/2008	189.714	1.00	1.00	0.05	1.00	0.05	0.12	
152	26/07/2008	178.240	1.00	0.90	0.05	0.90	0.05	0.10	
153	26/07/2008	178.241	1.00	0.80	0.05	0.80	0.04	0.09	
154	26/07/2008	178.242	0.80	0.80	0.05	0.64	0.03	0.07	
155	26/07/2008	187.200	0.60	0.60	0.05	0.36	0.02	0.04	
156	26/07/2008	187.201	0.70	0.60	0.05	0.42	0.02	0.05	
157	26/07/2008	187.202	0.80	0.60	0.05	0.48	0.02	0.06	
158	26/07/2008	187.203	0.70	0.50	0.05	0.35	0.02	0.04	
159	26/07/2008	187.210	1.00	1.00	0.05	1.00	0.05	0.12	
160	26/07/2008	187.211	0.70	0.60	0.05	0.42	0.02	0.05	
161	28/07/2008	154.880	1.00	1.00	0.05	1.00	0.05	0.12	TAMBARULAN
162	28/07/2008	154.881	1.00	0.90	0.05	0.90	0.05	0.10	
163	28/07/2008	154.882	1.00	0.80	0.05	0.80	0.04	0.09	
164	28/07/2008	153.232	0.90	0.80	0.05	0.72	0.04	0.08	
165	28/07/2008	153.233	1.00	0.90	0.05	0.90	0.05	0.10	
166	28/07/2008	153.234	0.80	0.70	0.05	0.56	0.03	0.06	
167	28/07/2008	153.400	1.00	1.00	0.05	1.00	0.05	0.12	
168	28/07/2008	153.401	1.00	0.90	0.05	0.90	0.05	0.10	
169	28/07/2008	153.410	0.90	0.90	0.05	0.81	0.04	0.09	
170	28/07/2008	153.411	0.80	0.80	0.05	0.64	0.03	0.07	
171	28/07/2008	153.412	0.70	0.70	0.05	0.49	0.02	0.06	
172	28/07/2008	153.420	1.00	0.80	0.05	0.80	0.04	0.09	
173	29/07/2008	153.200	1.00	0.90	0.05	0.90	0.05	0.10	
174	29/07/2008	153.210	0.90	0.80	0.05	0.72	0.04	0.08	
175	29/07/2008	154.300	0.80	0.70	0.05	0.56	0.03	0.06	
176	29/07/2008	154.301	1.00	0.70	0.05	0.70	0.04	0.08	
177	29/07/2008	157.032	0.80	0.70	0.05	0.56	0.03	0.06	
178	29/07/2008	157.031	1.00	0.90	0.05	0.90	0.05	0.10	
179	29/07/2008	157.030	0.90	0.80	0.05	0.72	0.04	0.08	
180	29/07/2008	157.830	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						520.42	26.02	60.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	520.42	26.02	60.36	
181	29/07/2008	157.831	0.90	0.80	0.05	0.72	0.04	0.08	
182	29/07/2008	157.833	0.80	0.70	0.05	0.56	0.03	0.06	
183	29/07/2008	157.834	0.70	0.70	0.05	0.49	0.02	0.06	
184	30/07/2008	158.680	1.00	1.00	0.05	1.00	0.05	0.12	
185	30/07/2008	158.681	0.80	0.85	0.05	0.68	0.03	0.08	
186	30/07/2008	158.682	0.95	0.96	0.05	0.91	0.05	0.11	
187	30/07/2008	158.683	0.70	0.65	0.05	0.46	0.02	0.05	
188	30/07/2008	158.684	0.70	0.60	0.05	0.42	0.02	0.05	
189	30/07/2008	168.780	0.90	0.80	0.05	0.72	0.04	0.08	
190	30/07/2008	168.781	0.80	0.60	0.05	0.48	0.02	0.06	
191	30/07/2008	168.782	0.80	0.70	0.05	0.56	0.03	0.06	
192	30/07/2008	168.783	0.90	0.80	0.05	0.72	0.04	0.08	
193	30/07/2008	168.784	0.70	0.50	0.05	0.35	0.02	0.04	
194	30/07/2008	168.785	0.80	0.80	0.05	0.64	0.03	0.07	
195	30/07/2008	168.480	1.00	1.00	0.05	1.00	0.05	0.12	
196	30/07/2008	168.481	1.00	0.70	0.05	0.70	0.04	0.08	
197	30/07/2008	168.482	1.00	1.00	0.05	1.00	0.05	0.12	
198	30/07/2008	168.483	0.60	0.60	0.05	0.36	0.02	0.04	
199	31/07/2008	146.880	1.00	1.00	0.05	1.00	0.05	0.12	MATUNGGONG
200	31/07/2008	146.881	0.90	0.85	0.05	0.77	0.04	0.09	
201	31/07/2008	147.780	1.00	0.85	0.05	0.85	0.04	0.10	
202	31/07/2008	147.781	0.80	0.80	0.05	0.64	0.03	0.07	
203	31/07/2008	147.980	1.00	0.95	0.05	0.95	0.05	0.11	
204	31/07/2008	147.981	1.00	0.70	0.05	0.70	0.04	0.08	
205	31/07/2008	147.982	0.80	0.80	0.05	0.64	0.03	0.07	
206	31/07/2008	141.280	0.95	0.80	0.05	0.76	0.04	0.09	MOLONG - KOLONG
207	31/07/2008	141.281	1.00	0.85	0.05	0.85	0.04	0.10	
208	31/07/2008	141.282	0.90	0.70	0.05	0.63	0.03	0.07	
209	31/07/2008	141.300	0.90	0.90	0.05	0.81	0.04	0.09	
210	31/07/2008	141.320	0.80	0.80	0.05	0.64	0.03	0.07	
CARRIED FORWARD :						541.42	27.07	62.80	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	541.42	27.07	62.80	
211	31/07/2008	141.321	0.70	0.70	0.05	0.49	0.02	0.06	
212									
213									
214									
215									
216									
217									
218									
219									
220									
221									
222									
223									
224									
225									
226									
227									
228									
229									
230									
231									
232									
233									
234									
235									
236									
237									
238									
239									
240									
BALANCE END OF JULY :						541.91	27.10	62.86	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,229.48	500.46	1,729.94	42.85	16.20	59.05	99.42	37.58	137.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	692.07	66.30	758.37	24.72	3.04	27.76	57.36	7.06	64.42
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,655.24	481.25	3,136.49	87.40	17.77	105.17	202.77	41.22	243.99
4	Tuaran	503	Jalan Berungis - Kota Belud	263.57	-	263.57	8.01	-	8.01	18.58	-	18.58
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	511.73	63.51	575.24	20.19	3.15	23.34	46.82	7.30	54.12
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	12.07	17.77	29.84	0.56	0.59	1.15	1.31	1.38	2.69
TOTAL:				5,364.16	1,129.29	6,493.45	183.73	40.75	224.48	426.26	94.55	520.81

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,229.48	42.85	99.42	
1	01/07/2008	10.255	1.90	0.80	0.050	1.52	0.08	0.18	RHS
2	01/07/2008	10.250	2.30	0.90	0.050	2.07	0.10	0.24	RHS
3	01/07/2008	10.248	1.00	0.80	0.050	0.80	0.04	0.09	RHS
4	01/07/2008	10.030	0.90	0.90	0.050	0.81	0.04	0.09	RHS
5	01/07/2008	10.028	0.90	0.70	0.050	0.63	0.03	0.07	RHS
6	01/07/2008	10.025	3.70	0.60	0.050	2.22	0.11	0.26	RHS
7	01/07/2008	10.020	1.30	0.70	0.050	0.91	0.05	0.11	RHS
8	01/07/2008	10.018	0.90	0.70	0.050	0.63	0.03	0.07	RHS
9	01/07/2008	10.015	1.30	0.70	0.050	0.91	0.05	0.11	RHS
10	01/07/2008	9.733	2.30	1.10	0.050	2.53	0.13	0.29	RHS
11	01/07/2008	9.730	1.90	1.30	0.050	2.47	0.12	0.29	RHS
12	01/07/2008	9.350	0.60	0.60	0.050	0.36	0.02	0.04	RHS
13	01/07/2008	9.348	1.30	0.70	0.050	0.91	0.05	0.11	RHS
14	01/07/2008	9.347	0.60	0.60	0.050	0.36	0.02	0.04	RHS
15	01/07/2008	9.347	0.90	0.80	0.050	0.72	0.04	0.08	RHS
16	01/07/2008	9.345	0.80	0.60	0.050	0.48	0.02	0.06	RHS
17	01/07/2008	9.330	1.70	0.80	0.050	1.36	0.07	0.16	RHS
18	01/07/2008	10.345	1.20	0.90	0.050	1.08	0.05	0.13	LHS
19	01/07/2008	10.345	0.90	0.90	0.050	0.81	0.04	0.09	LHS
20	01/07/2008	10.347	2.60	1.10	0.050	2.86	0.14	0.33	LHS
21	01/07/2008	10.350	1.60	1.40	0.050	2.24	0.11	0.26	LHS
22	01/07/2008	10.352	1.00	0.90	0.050	0.90	0.05	0.10	LHS
23	01/07/2008	10.354	1.60	1.30	0.050	2.08	0.10	0.24	LHS
24	01/07/2008	10.400	3.10	1.10	0.050	3.41	0.17	0.40	LHS
25	01/07/2008	10.410	3.60	1.20	0.050	4.32	0.22	0.50	LHS
26	01/07/2008	10.300	1.90	1.00	0.050	1.90	0.10	0.22	RHS
27	01/07/2008	10.300	1.40	1.00	0.050	1.40	0.07	0.16	RHS
28	01/07/2008	10.293	1.90	0.70	0.050	1.33	0.07	0.15	RHS
29	01/07/2008	10.290	1.60	0.80	0.050	1.28	0.06	0.15	RHS
30	01/07/2008	10.290	1.20	0.80	0.050	0.96	0.05	0.11	RHS
CARRIED FORWARD :						1,273.74	45.06	104.55	

BROUGHT FORWARD:			-	-	-	1,273.74	45.06	104.55	
31	01/07/2008	10.270	1.20	0.80	0.050	0.96	0.05	0.11	RHS
32	01/07/2008	10.267	1.10	0.60	0.050	0.66	0.03	0.08	RHS
33	01/07/2008	10.263	1.00	0.60	0.050	0.60	0.03	0.07	RHS
34	01/07/2008	10.260	1.10	0.90	0.050	0.99	0.05	0.11	RHS
35	01/07/2008	9.320	1.30	0.70	0.050	0.91	0.05	0.11	RHS
36	01/07/2008	9.750	1.20	0.90	0.050	1.08	0.05	0.13	LHS
37	01/07/2008	10.000	1.10	0.60	0.050	0.66	0.03	0.08	LHS
38	01/07/2008	10.003	1.70	0.90	0.050	1.53	0.08	0.18	LHS
39	01/07/2008	10.005	1.20	0.80	0.050	0.96	0.05	0.11	LHS
40	01/07/2008	10.007	1.60	0.60	0.050	0.96	0.05	0.11	LHS
41	01/07/2008	10.010	1.00	0.70	0.050	0.70	0.04	0.08	LHS
42	02/07/2008	12.123	1.30	0.90	0.050	1.17	0.06	0.14	LHS
43	02/07/2008	12.135	1.40	0.80	0.050	1.12	0.06	0.13	LHS
44	02/07/2008	12.145	1.20	0.70	0.050	0.84	0.04	0.10	LHS
45	02/07/2008	12.150	1.10	0.70	0.050	0.77	0.04	0.09	LHS
46	02/07/2008	12.150	1.10	0.90	0.050	0.99	0.05	0.11	LHS
47	02/07/2008	12.160	1.20	0.90	0.050	1.08	0.05	0.13	LHS
48	02/07/2008	12.160	1.40	1.00	0.050	1.40	0.07	0.16	LHS
49	02/07/2008	12.180	3.00	1.00	0.050	3.00	0.15	0.35	LHS
50	02/07/2008	12.205	2.20	1.10	0.050	2.42	0.12	0.28	LHS
51	02/07/2008	12.220	1.00	0.90	0.050	0.90	0.05	0.10	LHS
52	02/07/2008	12.455	2.70	1.40	0.050	3.78	0.19	0.44	LHS
53	02/07/2008	12.460	1.40	1.20	0.050	1.68	0.08	0.19	LHS
54	02/07/2008	12.475	1.90	0.90	0.050	1.71	0.09	0.20	LHS
55	02/07/2008	12.480	1.00	0.80	0.050	0.80	0.04	0.09	LHS
56	02/07/2008	12.480	2.40	1.10	0.050	2.64	0.13	0.31	LHS
57	02/07/2008	12.485	3.20	0.90	0.050	2.88	0.14	0.33	LHS
58	02/07/2008	12.090	1.50	0.90	0.050	1.35	0.07	0.16	LHS
59	02/07/2008	12.090	2.50	0.90	0.050	2.25	0.11	0.26	LHS
60	02/07/2008	12.093	1.70	1.30	0.050	2.21	0.11	0.26	LHS
CARRIED FORWARD :						1,316.74	47.21	109.54	

BROUGHT FORWARD:			-	-	-	1,316.74	47.21	109.54	
61	02/07/2008	12.096	1.70	0.90	0.050	1.53	0.08	0.18	LHS
62	02/07/2008	12.098	1.00	0.90	0.050	0.90	0.05	0.10	LHS
63	02/07/2008	12.100	1.00	0.90	0.050	0.90	0.05	0.10	LHS
64	02/07/2008	12.100	3.80	1.00	0.050	3.80	0.19	0.44	LHS
65	02/07/2008	12.102	1.10	1.00	0.050	1.10	0.06	0.13	LHS
66	02/07/2008	12.105	1.00	0.80	0.050	0.80	0.04	0.09	LHS
67	02/07/2008	12.108	1.60	1.00	0.050	1.60	0.08	0.19	LHS
68	02/07/2008	12.108	1.10	0.70	0.050	0.77	0.04	0.09	LHS
69	02/07/2008	12.110	1.20	0.80	0.050	0.96	0.05	0.11	LHS
70	02/07/2008	12.110	1.90	0.90	0.050	1.71	0.09	0.20	LHS
71	02/07/2008	12.113	1.20	0.90	0.050	1.08	0.05	0.13	LHS
72	02/07/2008	12.113	1.60	0.90	0.050	1.44	0.07	0.17	LHS
73	02/07/2008	12.116	1.40	0.80	0.050	1.12	0.06	0.13	LHS
74	02/07/2008	12.118	1.20	0.90	0.050	1.08	0.05	0.13	LHS
75	03/07/2008	0.950	1.00	0.80	0.025	0.80	0.02	0.05	RHS
76	03/07/2008	0.950	1.40	1.10	0.025	1.54	0.04	0.09	RHS
77	03/07/2008	0.950	2.00	1.60	0.025	3.20	0.08	0.19	RHS
78	03/07/2008	0.950	2.30	1.00	0.025	2.30	0.06	0.13	RHS
79	03/07/2008	0.950	2.60	0.80	0.025	2.08	0.05	0.12	RHS
80	03/07/2008	0.945	1.40	1.10	0.025	1.54	0.04	0.09	RHS
81	03/07/2008	0.945	10.70	1.20	0.025	12.84	0.32	0.74	RHS
82	03/07/2008	0.945	1.20	0.80	0.025	0.96	0.02	0.06	RHS
83	03/07/2008	0.860	1.70	1.90	0.025	3.23	0.08	0.19	LHS
84	03/07/2008	0.861	1.50	1.20	0.025	1.80	0.05	0.10	LHS
85	03/07/2008	0.861	4.90	1.40	0.025	6.86	0.17	0.40	LHS
86	03/07/2008	0.865	2.60	1.20	0.025	3.12	0.08	0.18	LHS
87	04/07/2008	12.500	0.80	1.10	0.025	0.88	0.02	0.05	LHS
88	04/07/2008	12.501	1.20	1.20	0.025	1.44	0.04	0.08	LHS
89	04/07/2008	12.505	0.90	1.30	0.025	1.17	0.03	0.07	LHS
90	04/07/2008	12.505	2.70	1.10	0.025	2.97	0.07	0.17	LHS
CARRIED FORWARD :						1,382.26	49.32	114.43	

BROUGHT FORWARD:			-	-	-	1,382.26	49.32	114.43	
91	04/07/2008	12.505	1.60	1.10	0.025	1.76	0.04	0.10	LHS
92	04/07/2008	12.509	3.20	1.10	0.025	3.52	0.09	0.20	LHS
93	04/07/2008	12.510	1.70	1.00	0.025	1.70	0.04	0.10	LHS
94	04/07/2008	12.520	6.20	1.00	0.025	6.20	0.16	0.36	LHS
95	04/07/2008	12.525	1.20	1.00	0.025	1.20	0.03	0.07	LHS
96	04/07/2008	12.530	1.70	1.10	0.025	1.87	0.05	0.11	LHS
97	04/07/2008	12.530	1.80	1.10	0.025	1.98	0.05	0.11	LHS
98	04/07/2008	12.532	1.30	1.00	0.025	1.30	0.03	0.08	LHS
99	04/07/2008	12.535	2.50	1.00	0.025	2.50	0.06	0.15	LHS
100	04/07/2008	12.537	3.40	1.10	0.025	3.74	0.09	0.22	LHS
101	04/07/2008	12.538	1.30	1.00	0.025	1.30	0.03	0.08	LHS
102	04/07/2008	12.545	1.40	1.20	0.025	1.68	0.04	0.10	LHS
103	04/07/2008	12.580	2.90	1.20	0.025	3.48	0.09	0.20	LHS
104	04/07/2008	12.580	2.70	0.90	0.025	2.43	0.06	0.14	LHS
105	04/07/2008	12.580	1.30	1.30	0.025	1.69	0.04	0.10	LHS
106	04/07/2008	12.588	1.40	1.00	0.025	1.40	0.04	0.08	LHS
107	04/07/2008	12.590	2.10	1.00	0.025	2.10	0.05	0.12	LHS
108	04/07/2008	12.605	1.90	1.30	0.025	2.47	0.06	0.14	LHS
109	04/07/2008	12.605	0.90	0.90	0.025	0.81	0.02	0.05	LHS
110	04/07/2008	12.605	1.30	1.30	0.025	1.69	0.04	0.10	LHS
111	04/07/2008	12.608	1.80	1.30	0.025	2.34	0.06	0.14	LHS
112	04/07/2008	12.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
113	04/07/2008	12.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
114	04/07/2008	12.611	1.10	1.00	0.025	1.10	0.03	0.06	LHS
115	04/07/2008	12.612	1.20	1.00	0.025	1.20	0.03	0.07	LHS
116	04/07/2008	12.630	0.90	1.00	0.025	0.90	0.02	0.05	LHS
117	04/07/2008	12.632	1.40	1.00	0.025	1.40	0.04	0.08	LHS
118	04/07/2008	12.638	1.40	1.00	0.025	1.40	0.04	0.08	LHS
119	04/07/2008	12.693	0.70	0.60	0.025	0.42	0.01	0.02	LHS
120	04/07/2008	12.920	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD :						1,438.94	50.74	117.72	

BROUGHT FORWARD:			-	-	-	1,438.94	50.74	117.72	
121	04/07/2008	12.921	1.00	0.60	0.025	0.60	0.02	0.03	LHS
122	05/07/2008	12.950	1.70	0.90	0.025	1.53	0.04	0.09	LHS
123	05/07/2008	12.970	1.30	0.90	0.025	1.17	0.03	0.07	LHS
124	05/07/2008	12.976	1.10	0.90	0.025	0.99	0.02	0.06	LHS
125	05/07/2008	12.980	1.30	0.90	0.025	1.17	0.03	0.07	LHS
126	05/07/2008	12.996	3.80	1.20	0.025	4.56	0.11	0.26	LHS
127	05/07/2008	12.996	2.30	0.50	0.025	1.15	0.03	0.07	LHS
128	05/07/2008	13.010	1.80	1.40	0.025	2.52	0.06	0.15	LHS
129	05/07/2008	13.025	2.30	0.90	0.025	2.07	0.05	0.12	LHS
130	05/07/2008	13.025	1.30	0.70	0.025	0.91	0.02	0.05	LHS
131	05/07/2008	13.025	1.00	0.90	0.025	0.90	0.02	0.05	LHS
132	05/07/2008	13.050	1.40	0.90	0.025	1.26	0.03	0.07	LHS
133	05/07/2008	13.060	1.80	1.30	0.025	2.34	0.06	0.14	LHS
134	05/07/2008	13.061	1.10	1.00	0.025	1.10	0.03	0.06	LHS
135	05/07/2008	13.065	1.00	0.80	0.025	0.80	0.02	0.05	LHS
136	05/07/2008	13.068	3.20	1.10	0.025	3.52	0.09	0.20	LHS
137	05/07/2008	13.068	1.50	0.70	0.025	1.05	0.03	0.06	LHS
138	05/07/2008	13.075	0.90	1.60	0.025	1.44	0.04	0.08	LHS
139	05/07/2008	13.075	2.10	0.80	0.025	1.68	0.04	0.10	LHS
140	05/07/2008	13.075	3.60	1.20	0.025	4.32	0.11	0.25	LHS
141	05/07/2008	13.080	1.20	0.90	0.025	1.08	0.03	0.06	LHS
142	05/07/2008	13.081	0.80	0.80	0.025	0.64	0.02	0.04	LHS
143	05/07/2008	13.081	1.80	1.00	0.025	1.80	0.05	0.10	LHS
144	05/07/2008	14.136	0.80	0.80	0.025	0.64	0.02	0.04	LHS
145	05/07/2008	14.139	1.40	1.30	0.025	1.82	0.05	0.11	LHS
146	05/07/2008	14.140	1.90	1.10	0.025	2.09	0.05	0.12	LHS
147	05/07/2008	14.141	1.70	0.90	0.025	1.53	0.04	0.09	LHS
148	05/07/2008	14.141	1.10	1.30	0.025	1.43	0.04	0.08	LHS
149	05/07/2008	14.141	3.60	1.00	0.025	3.60	0.09	0.21	LHS
150	05/07/2008	14.150	2.10	1.10	0.025	2.31	0.06	0.13	LHS
CARRIED FORWARD :						1,490.96	52.04	120.74	

BROUGHT FORWARD:			-	-	-	1,490.96	52.04	120.74	
151	05/07/2008	14.150	1.40	1.00	0.025	1.40	0.04	0.08	LHS
152	05/07/2008	14.170	3.10	0.70	0.025	2.17	0.05	0.13	LHS
153	05/07/2008	14.180	1.30	0.80	0.025	1.04	0.03	0.06	LHS
154	05/07/2008	14.190	0.80	0.50	0.025	0.40	0.01	0.02	LHS
155	05/07/2008	14.210	3.70	1.00	0.025	3.70	0.09	0.21	LHS
156	05/07/2008	14.220	0.70	0.90	0.025	0.63	0.02	0.04	LHS
157	05/07/2008	14.221	0.70	0.60	0.025	0.42	0.01	0.02	LHS
158	06/07/2008	14.305	1.00	0.80	0.025	0.80	0.02	0.05	LHS
159	06/07/2008	14.305	2.50	0.90	0.025	2.25	0.06	0.13	LHS
160	06/07/2008	14.380	0.90	0.90	0.025	0.81	0.02	0.05	LHS
161	06/07/2008	14.540	1.10	0.90	0.025	0.99	0.02	0.06	LHS
162	06/07/2008	14.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
163	06/07/2008	14.651	0.80	1.90	0.025	1.52	0.04	0.09	LHS
164	06/07/2008	14.652	1.40	0.70	0.025	0.98	0.02	0.06	LHS
165	06/07/2008	14.655	1.70	0.80	0.025	1.36	0.03	0.08	LHS
166	06/07/2008	14.655	0.90	1.10	0.025	0.99	0.02	0.06	LHS
167	06/07/2008	14.655	0.70	0.60	0.025	0.42	0.01	0.02	LHS
168	06/07/2008	14.655	1.00	1.00	0.025	1.00	0.03	0.06	LHS
169	06/07/2008	14.655	2.80	0.80	0.025	2.24	0.06	0.13	LHS
170	06/07/2008	15.330	2.70	1.10	0.025	2.97	0.07	0.17	LHS
171	06/07/2008	15.360	2.80	1.70	0.025	4.76	0.12	0.28	LHS
172	06/07/2008	15.360	1.50	1.20	0.025	1.80	0.05	0.10	LHS
173	06/07/2008	16.214	1.40	1.10	0.025	1.54	0.04	0.09	LHS
174	06/07/2008	16.215	1.00	0.90	0.025	0.90	0.02	0.05	LHS
175	06/07/2008	16.220	1.10	0.80	0.025	0.88	0.02	0.05	LHS
176	06/07/2008	16.225	1.40	1.00	0.025	1.40	0.04	0.08	LHS
177	06/07/2008	16.225	1.10	0.60	0.025	0.66	0.02	0.04	LHS
178	06/07/2008	16.230	1.40	1.00	0.025	1.40	0.04	0.08	LHS
179	06/07/2008	16.231	1.70	0.70	0.025	1.19	0.03	0.07	LHS
180	06/07/2008	16.280	1.00	0.90	0.025	0.90	0.02	0.05	LHS
CARRIED FORWARD :						1,533.68	53.11	123.21	

BROUGHT FORWARD:			-	-	-	1,533.68	53.11	123.21	
181	06/07/2008	16.281	1.50	0.90	0.025	1.35	0.03	0.08	LHS
182	06/07/2008	16.282	1.90	1.00	0.025	1.90	0.05	0.11	LHS
183	06/07/2008	16.295	1.50	1.10	0.025	1.65	0.04	0.10	LHS
184	06/07/2008	16.320	1.30	0.90	0.025	1.17	0.03	0.07	LHS
185	06/07/2008	16.920	1.50	1.00	0.025	1.50	0.04	0.09	LHS
186	06/07/2008	16.920	0.70	0.90	0.025	0.63	0.02	0.04	LHS
187	06/07/2008	17.050	0.80	0.70	0.025	0.56	0.01	0.03	LHS
188	06/07/2008	17.052	0.90	0.80	0.025	0.72	0.02	0.04	LHS
189	06/07/2008	17.053	0.70	0.70	0.025	0.49	0.01	0.03	LHS
190	06/07/2008	17.056	1.30	0.90	0.025	1.17	0.03	0.07	LHS
191	07/07/2008	16.755	0.70	1.00	0.025	0.70	0.02	0.04	RHS
192	07/07/2008	16.755	1.00	1.00	0.025	1.00	0.03	0.06	RHS
193	07/07/2008	16.730	3.60	1.00	0.025	3.60	0.09	0.21	RHS
194	07/07/2008	16.730	1.50	1.40	0.025	2.10	0.05	0.12	RHS
195	07/07/2008	16.725	2.30	0.70	0.025	1.61	0.04	0.09	RHS
196	07/07/2008	16.725	3.20	0.90	0.025	2.88	0.07	0.17	RHS
197	07/07/2008	16.708	1.00	0.80	0.025	0.80	0.02	0.05	RHS
198	07/07/2008	16.673	0.80	0.60	0.025	0.48	0.01	0.03	RHS
199	07/07/2008	16.673	1.80	0.80	0.025	1.44	0.04	0.08	RHS
200	07/07/2008	16.660	1.40	0.70	0.025	0.98	0.02	0.06	RHS
201	07/07/2008	16.650	2.50	1.00	0.025	2.50	0.06	0.15	RHS
202	07/07/2008	16.215	2.60	1.10	0.025	2.86	0.07	0.17	RHS
203	07/07/2008	16.150	0.70	0.60	0.025	0.42	0.01	0.02	RHS
204	07/07/2008	16.090	2.00	0.90	0.025	1.80	0.05	0.10	RHS
205	07/07/2008	16.088	1.90	0.90	0.025	1.71	0.04	0.10	RHS
206	07/07/2008	16.080	5.00	0.80	0.025	4.00	0.10	0.23	RHS
207	07/07/2008	16.080	1.20	0.60	0.025	0.72	0.02	0.04	RHS
208	07/07/2008	16.070	2.40	0.80	0.025	1.92	0.05	0.11	RHS
209	07/07/2008	16.055	1.10	0.90	0.025	0.99	0.02	0.06	RHS
210	07/07/2008	16.050	1.30	1.00	0.025	1.30	0.03	0.08	RHS
CARRIED FORWARD :						1,578.63	54.23	125.82	

BROUGHT FORWARD:		-	-	-	1,578.63	54.23	125.82		
211	07/07/2008	16.040	1.70	1.00	0.025	1.70	0.04	0.10	RHS
212	07/07/2008	16.010	1.70	1.00	0.025	1.70	0.04	0.10	RHS
213	07/07/2008	16.010	1.00	1.40	0.025	1.40	0.04	0.08	RHS
214	07/07/2008	16.005	1.10	1.30	0.025	1.43	0.04	0.08	RHS
215	07/07/2008	16.005	1.30	0.70	0.025	0.91	0.02	0.05	RHS
216	07/07/2008	14.490	2.30	0.90	0.025	2.07	0.05	0.12	RHS
217	07/07/2008	14.395	2.40	0.80	0.025	1.92	0.05	0.11	RHS
218	07/07/2008	14.392	1.50	0.80	0.025	1.20	0.03	0.07	RHS
219	07/07/2008	14.385	3.30	0.80	0.025	2.64	0.07	0.15	RHS
220	07/07/2008	14.371	2.00	0.80	0.025	1.60	0.04	0.09	RHS
221	07/07/2008	14.370	1.00	0.80	0.025	0.80	0.02	0.05	RHS
222	07/07/2008	14.350	2.00	1.00	0.025	2.00	0.05	0.12	RHS
223	07/07/2008	13.590	1.10	0.80	0.075	0.88	0.07	0.15	RHS
224	07/07/2008	13.590	1.50	1.10	0.075	1.65	0.12	0.29	RHS
225	07/07/2008	12.888	2.30	0.90	0.025	2.07	0.05	0.12	RHS
226	07/07/2008	12.875	0.70	1.30	0.025	0.91	0.02	0.05	RHS
227	07/07/2008	12.875	0.80	0.80	0.025	0.64	0.02	0.04	RHS
228	07/07/2008	12.770	0.60	0.50	0.025	0.30	0.01	0.02	RHS
229	07/07/2008	12.755	1.70	0.90	0.025	1.53	0.04	0.09	RHS
230	07/07/2008	12.750	1.30	1.00	0.025	1.30	0.03	0.08	RHS
231	24/07/2008	2.980	2.90	0.80	0.025	2.32	0.06	0.13	LHS
232	24/07/2008	3.000	1.80	0.80	0.025	1.44	0.04	0.08	LHS
233	24/07/2008	3.012	1.30	0.70	0.025	0.91	0.02	0.05	LHS
234	24/07/2008	3.013	1.80	0.70	0.025	1.26	0.03	0.07	LHS
235	24/07/2008	3.020	2.70	0.50	0.025	1.35	0.03	0.08	LHS
236	24/07/2008	3.916	0.90	0.70	0.025	0.63	0.02	0.04	LHS
237	24/07/2008	10.903	2.00	0.70	0.025	1.40	0.04	0.08	LHS
238	24/07/2008	10.912	0.90	0.70	0.025	0.63	0.02	0.04	LHS
239	24/07/2008	10.950	0.80	0.70	0.025	0.56	0.01	0.03	LHS
240	24/07/2008	10.950	1.30	1.00	0.025	1.30	0.03	0.08	LHS
CARRIED FORWARD :					1,619.08	55.37	128.46		

BROUGHT FORWARD:			-	-	-	1,619.08	55.37	128.46	
241	24/07/2008	10.957	0.90	0.70	0.025	0.63	0.02	0.04	LHS
242	24/07/2008	11.400	1.50	1.10	0.025	1.65	0.04	0.10	LHS
243	24/07/2008	16.025	1.00	0.90	0.025	0.90	0.02	0.05	LHS
244	24/07/2008	16.030	1.60	0.70	0.025	1.12	0.03	0.06	LHS
245	24/07/2008	16.030	0.80	0.60	0.025	0.48	0.01	0.03	LHS
246	24/07/2008	16.030	1.30	0.80	0.025	1.04	0.03	0.06	LHS
247	24/07/2008	16.070	1.30	1.40	0.075	1.82	0.14	0.32	LHS
248	24/07/2008	16.076	1.00	0.70	0.025	0.70	0.02	0.04	LHS
249	24/07/2008	16.078	1.70	1.20	0.025	2.04	0.05	0.12	LHS
250	24/07/2008	14.480	0.50	0.80	0.075	0.40	0.03	0.07	RHS
251	24/07/2008	14.480	1.60	1.10	0.075	1.76	0.13	0.31	RHS
252	24/07/2008	14.479	1.10	0.70	0.075	0.77	0.06	0.13	RHS
253	24/07/2008	14.472	1.00	1.20	0.075	1.20	0.09	0.21	RHS
254	24/07/2008	4.600	1.40	0.70	0.075	0.98	0.07	0.17	RHS
255	24/07/2008	4.600	1.90	0.60	0.075	1.14	0.09	0.20	RHS
256	24/07/2008	4.598	2.70	0.80	0.025	2.16	0.05	0.13	RHS
257	25/07/2008	9.930	0.70	0.60	0.025	0.42	0.01	0.02	RHS
258	25/07/2008	9.925	2.10	0.70	0.025	1.47	0.04	0.09	RHS
259	25/07/2008	9.910	1.30	0.70	0.025	0.91	0.02	0.05	RHS
260	25/07/2008	9.900	2.10	0.80	0.025	1.68	0.04	0.10	RHS
261	25/07/2008	9.850	1.50	0.80	0.025	1.20	0.03	0.07	RHS
262	25/07/2008	9.845	1.10	1.10	0.025	1.21	0.03	0.07	RHS
263	25/07/2008	9.840	1.00	1.40	0.025	1.40	0.04	0.08	RHS
264	25/07/2008	9.840	1.10	0.80	0.025	0.88	0.02	0.05	RHS
265	25/07/2008	9.360	1.00	0.80	0.075	0.80	0.06	0.14	RHS
266	25/07/2008	9.330	1.00	1.00	0.075	1.00	0.08	0.17	RHS
267	25/07/2008	9.250	1.00	1.10	0.075	1.10	0.08	0.19	RHS
268	25/07/2008	9.250	0.90	0.70	0.075	0.63	0.05	0.11	RHS
269	25/07/2008	8.590	0.60	1.10	0.050	0.66	0.03	0.08	LHS
270	25/07/2008	8.825	1.00	1.20	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,652.43	56.80	131.78	

BROUGHT FORWARD:			-	-	-	1,652.43	56.80	131.78	
271	25/07/2008	8.825	5.20	0.70	0.025	3.64	0.09	0.21	LHS
272	25/07/2008	8.825	1.50	1.40	0.025	2.10	0.05	0.12	LHS
273	25/07/2008	8.985	1.10	1.00	0.025	1.10	0.03	0.06	LHS
274	25/07/2008	9.280	1.80	0.90	0.025	1.62	0.04	0.09	LHS
275	25/07/2008	9.290	2.40	0.80	0.025	1.92	0.05	0.11	LHS
276	25/07/2008	9.292	1.40	1.20	0.025	1.68	0.04	0.10	LHS
277	25/07/2008	9.310	2.60	0.70	0.025	1.82	0.05	0.11	LHS
278	25/07/2008	9.315	1.70	0.80	0.025	1.36	0.03	0.08	LHS
279	25/07/2008	9.692	1.00	0.80	0.050	0.80	0.04	0.09	LHS
280	26/07/2008	0.485	1.50	1.00	0.025	1.50	0.04	0.09	LHS
281	26/07/2008	5.210	0.90	0.70	0.025	0.63	0.02	0.04	LHS
282	26/07/2008	5.260	1.00	0.70	0.025	0.70	0.02	0.04	LHS
283	26/07/2008	5.261	1.00	0.80	0.025	0.80	0.02	0.05	LHS
284	26/07/2008	5.267	0.70	0.90	0.025	0.63	0.02	0.04	LHS
285	26/07/2008	5.268	1.60	0.70	0.025	1.12	0.03	0.06	LHS
286	26/07/2008	5.269	1.50	0.70	0.025	1.05	0.03	0.06	LHS
287	26/07/2008	5.295	1.10	0.80	0.025	0.88	0.02	0.05	LHS
288	26/07/2008	5.310	0.70	0.90	0.025	0.63	0.02	0.04	LHS
289	26/07/2008	5.370	0.90	0.80	0.025	0.72	0.02	0.04	LHS
290	26/07/2008	5.393	0.80	0.60	0.025	0.48	0.01	0.03	LHS
291	26/07/2008	5.394	3.00	0.70	0.025	2.10	0.05	0.12	LHS
292	26/07/2008	5.430	1.00	0.70	0.025	0.70	0.02	0.04	LHS
293	26/07/2008	12.020	1.50	1.30	0.025	1.95	0.05	0.11	LHS
294	26/07/2008	12.020	1.40	0.90	0.025	1.26	0.03	0.07	LHS
295	26/07/2008	12.020	1.40	1.10	0.025	1.54	0.04	0.09	LHS
296	26/07/2008	12.020	1.80	0.80	0.025	1.44	0.04	0.08	LHS
297	26/07/2008	12.025	2.90	1.10	0.025	3.19	0.08	0.19	LHS
298	26/07/2008	14.050	1.10	0.80	0.075	0.88	0.07	0.15	LHS
299	26/07/2008	14.051	1.60	0.80	0.075	1.28	0.10	0.22	LHS
300	26/07/2008	14.051	0.90	0.60	0.075	0.54	0.04	0.09	LHS
CARRIED FORWARD :						1,692.49	57.95	134.46	

BROUGHT FORWARD:			-	-	-	1,692.49	57.95	134.46	
301	26/07/2008	0.785	1.50	0.80	0.025	1.20	0.03	0.07	RHS
302	26/07/2008	0.750	1.00	1.40	0.025	1.40	0.04	0.08	RHS
303	26/07/2008	0.750	0.80	1.30	0.025	1.04	0.03	0.06	RHS
304	26/07/2008	0.570	0.80	0.80	0.025	0.64	0.02	0.04	RHS
305	26/07/2008	0.500	3.10	0.80	0.025	2.48	0.06	0.14	RHS
306	27/07/2008	10.350	1.40	0.90	0.025	1.26	0.03	0.07	RHS
307	27/07/2008	10.080	0.60	1.10	0.075	0.66	0.05	0.11	RHS
308	27/07/2008	8.900	1.90	1.00	0.075	1.90	0.14	0.33	RHS
309	27/07/2008	8.890	1.90	0.90	0.025	1.71	0.04	0.10	RHS
310	27/07/2008	7.410	2.50	0.80	0.025	2.00	0.05	0.12	RHS
311	27/07/2008	4.612	4.30	0.60	0.025	2.58	0.06	0.15	RHS
312	27/07/2008	4.612	1.10	0.80	0.025	0.88	0.02	0.05	RHS
313	27/07/2008	4.400	0.80	0.70	0.025	0.56	0.01	0.03	RHS
314	27/07/2008	4.390	0.90	0.70	0.075	0.63	0.05	0.11	RHS
315	27/07/2008	4.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
316	27/07/2008	4.343	1.10	0.80	0.025	0.88	0.02	0.05	RHS
317	27/07/2008	10.315	1.00	0.90	0.025	0.90	0.02	0.05	LHS
318	27/07/2008	10.325	1.90	0.80	0.025	1.52	0.04	0.09	LHS
319	27/07/2008	10.355	2.10	1.20	0.025	2.52	0.06	0.15	LHS
320	27/07/2008	10.355	1.90	0.90	0.025	1.71	0.04	0.10	LHS
321	27/07/2008	10.356	0.60	0.80	0.025	0.48	0.01	0.03	LHS
322	27/07/2008	10.366	1.30	0.60	0.025	0.78	0.02	0.05	LHS
323	27/07/2008	10.366	0.90	0.70	0.025	0.63	0.02	0.04	LHS
324	27/07/2008	10.370	1.90	0.70	0.025	1.33	0.03	0.08	LHS
325	27/07/2008	10.371	0.70	0.80	0.025	0.56	0.01	0.03	LHS
326	27/07/2008	10.372	1.20	0.60	0.025	0.72	0.02	0.04	LHS
327	27/07/2008	10.372	1.90	0.90	0.025	1.71	0.04	0.10	LHS
328	27/07/2008	10.373	1.10	0.50	0.025	0.55	0.01	0.03	LHS
329	27/07/2008	10.373	1.20	0.70	0.025	0.84	0.02	0.05	LHS
330	27/07/2008	10.373	0.70	0.60	0.025	0.42	0.01	0.02	LHS
CARRIED FORWARD :						1,728.18	59.01	136.90	

BROUGHT FORWARD:			-	-	-	1,728.18	59.01	136.90	
331	27/07/2008	10.375	1.40	0.80	0.025	1.12	0.03	0.06	LHS
332	27/07/2008	10.375	0.80	0.80	0.025	0.64	0.02	0.04	LHS
TOTAL:						1,729.94	59.05	137.00	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	25.92	2.28	28.20	1.30	0.11	1.41	3.01	0.24	3.25
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	623.57	101.04	724.61	31.17	5.05	36.22	72.35	11.72	84.07
3	Papar	01	Jalan Kota Kinabalu - Sindumin	4,012.07	503.89	4,515.96	200.61	25.19	225.80	465.40	58.45	523.85
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	669.49	125.57	795.06	33.47	6.28	39.75	77.66	14.57	92.23
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	651.33	96.30	747.63	32.58	4.82	37.40	75.55	11.17	86.72
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
TOTAL:				5,982.38	829.08	6,811.46	299.13	41.45	340.58	693.97	96.15	790.12

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						25.92	1.30	3.01	
1	7/4/2008	1.350	2.10	1.00	0.050	2.10	0.11	0.24	LHS
TOTAL:						28.02	1.41	3.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						623.57	31.17	72.35	
1	7/14/2008	16.685	2.30	1.00	0.050	2.30	0.12	0.27	LHS
2	7/14/2008	16.690	2.10	1.00	0.050	2.10	0.11	0.24	LHS
3	7/14/2008	16.692	2.00	0.90	0.050	1.80	0.09	0.21	LHS
4	7/14/2008	16.970	1.50	1.30	0.050	1.95	0.10	0.23	RHS
5	7/14/2008	17.025	2.60	1.40	0.050	3.64	0.18	0.42	RHS
6	7/20/2008	17.140	4.50	1.40	0.050	6.30	0.32	0.73	RHS
7	7/20/2008	17.165	3.20	1.10	0.050	3.52	0.18	0.41	RHS
8	7/20/2008	17.170	1.80	0.80	0.050	1.44	0.07	0.17	RHS
9	7/20/2008	17.172	1.30	0.90	0.050	1.17	0.06	0.14	RHS
10	7/20/2008	17.175	1.50	1.10	0.050	1.65	0.08	0.19	RHS
11	7/20/2008	17.177	1.80	0.60	0.050	1.08	0.05	0.13	RHS
12	7/20/2008	17.180	1.30	1.00	0.050	1.30	0.07	0.15	RHS
13	7/20/2008	17.183	1.10	1.10	0.050	1.21	0.06	0.14	RHS
14	7/20/2008	17.195	1.60	1.20	0.050	1.92	0.10	0.22	LHS
15	7/20/2008	17.220	4.10	1.30	0.050	5.33	0.27	0.62	LHS
16	7/20/2008	17.270	1.00	0.90	0.050	0.90	0.05	0.10	LHS
17	7/20/2008	17.272	1.00	1.00	0.050	1.00	0.05	0.12	LHS
18	7/20/2008	17.275	1.40	1.00	0.050	1.40	0.07	0.16	LHS
19	7/20/2008	17.277	1.20	1.00	0.050	1.20	0.06	0.14	LHS
20	7/20/2008	18.138	1.10	0.60	0.050	0.66	0.03	0.08	RHS
21	7/20/2008	18.140	1.80	1.20	0.050	2.16	0.11	0.25	RHS
22	7/20/2008	18.245	1.70	1.10	0.050	1.87	0.09	0.22	RHS
23	7/20/2008	18.247	1.20	0.90	0.050	1.08	0.05	0.13	LHS
24	7/20/2008	18.250	1.50	1.00	0.050	1.50	0.08	0.17	LHS
25	7/20/2008	18.253	1.60	1.30	0.050	2.08	0.10	0.24	LHS
26	7/20/2008	18.270	1.90	1.00	0.050	1.90	0.10	0.22	LHS
27	7/21/2008	21.680	3.50	1.10	0.050	3.85	0.19	0.45	LHS
28	7/21/2008	21.687	2.70	1.30	0.050	3.51	0.18	0.41	LHS
29	7/21/2008	21.692	2.40	1.00	0.050	2.40	0.12	0.28	LHS
30	7/21/2008	21.694	1.50	0.80	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						686.99	34.34	79.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						686.99	34.34	79.71	
31	7/21/2008	21.655	3.10	1.10	0.050	3.41	0.17	0.40	RHS
32	7/21/2008	21.660	2.50	1.10	0.050	2.75	0.14	0.32	RHS
33	7/21/2008	21.665	2.80	1.00	0.050	2.80	0.14	0.32	RHS
34	7/21/2008	21.672	3.20	1.60	0.050	5.12	0.26	0.59	RHS
35	7/21/2008	21.675	3.00	1.50	0.050	4.50	0.23	0.52	RHS
36	7/21/2008	21.683	2.00	1.40	0.050	2.80	0.14	0.32	LHS
37	7/21/2008	21.688	1.50	1.10	0.050	1.65	0.08	0.19	RHS
38	7/21/2008	21.860	1.50	1.00	0.050	1.50	0.08	0.17	LHS
39	7/21/2008	21.875	1.50	1.20	0.050	1.80	0.09	0.21	LHS
40	7/21/2008	21.877	1.30	0.90	0.050	1.17	0.06	0.14	LHS
41	7/21/2008	21.878	1.30	1.00	0.050	1.30	0.07	0.15	LHS
42	7/21/2008	21.865	1.60	1.00	0.050	1.60	0.08	0.19	RHS
43	7/21/2008	21.875	1.70	1.30	0.050	2.21	0.11	0.26	RHS
44	7/21/2008	21.942	2.70	1.00	0.050	2.70	0.14	0.31	RHS
45	7/21/2008	20.705	2.10	1.10	0.050	2.31	0.12	0.27	LHS
TOTAL:						724.61	36.22	84.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,012.07	200.61	465.40	
1	7/2/2008	39.085	1.20	1.00	0.050	1.20	0.06	0.14	RHS
2	7/2/2008	39.125	1.20	1.10	0.050	1.32	0.07	0.15	RHS
3	7/2/2008	39.130	1.20	1.00	0.050	1.20	0.06	0.14	RHS
4	7/2/2008	39.133	1.40	0.90	0.050	1.26	0.06	0.15	RHS
5	7/2/2008	39.140	1.20	0.70	0.050	0.84	0.04	0.10	RHS
6	7/2/2008	39.143	1.20	1.10	0.050	1.32	0.07	0.15	RHS
7	7/2/2008	39.145	0.80	0.60	0.050	0.48	0.02	0.06	RHS
8	7/2/2008	39.160	1.10	0.80	0.050	0.88	0.04	0.10	RHS
9	7/2/2008	39.175	1.10	0.90	0.050	0.99	0.05	0.11	LHS
10	7/2/2008	39.200	1.10	1.10	0.050	1.21	0.06	0.14	RHS
11	7/2/2008	39.225	2.30	0.80	0.050	1.84	0.09	0.21	RHS
12	7/2/2008	39.235	1.70	0.70	0.050	1.19	0.06	0.14	RHS
13	7/2/2008	39.238	1.60	0.80	0.050	1.28	0.06	0.15	RHS
14	7/2/2008	39.245	2.10	1.00	0.050	2.10	0.11	0.24	RHS
15	7/2/2008	39.255	1.50	0.90	0.050	1.35	0.07	0.16	RHS
16	7/2/2008	39.257	1.00	0.70	0.050	0.70	0.04	0.08	RHS
17	7/2/2008	39.275	2.00	0.80	0.050	1.60	0.08	0.19	RHS
18	7/2/2008	39.305	2.60	1.20	0.050	3.12	0.16	0.36	RHS
19	7/2/2008	40.840	1.40	0.80	0.050	1.12	0.06	0.13	RHS
20	7/2/2008	40.845	1.20	0.80	0.050	0.96	0.05	0.11	LHS
21	7/2/2008	40.848	1.30	1.00	0.050	1.30	0.07	0.15	LHS
22	7/2/2008	40.850	1.70	1.20	0.050	2.04	0.10	0.24	LHS
23	7/2/2008	40.860	0.70	0.60	0.050	0.42	0.02	0.05	LHS
24	7/2/2008	40.863	0.80	0.80	0.050	0.64	0.03	0.07	LHS
25	7/2/2008	40.865	1.00	0.80	0.050	0.80	0.04	0.09	LHS
26	7/2/2008	40.885	1.20	1.00	0.050	1.20	0.06	0.14	LHS
27	7/2/2008	40.893	1.00	0.80	0.050	0.80	0.04	0.09	RHS
28	7/2/2008	40.895	1.80	1.00	0.050	1.80	0.09	0.21	LHS
29	7/2/2008	40.900	1.40	1.00	0.050	1.40	0.07	0.16	LHS
30	7/2/2008	40.990	1.70	0.90	0.050	1.53	0.08	0.18	RHS
CARRIED FORWARD:						4,049.96	202.50	469.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,049.96	202.50	469.80	
31	7/2/2008	41.003	1.10	0.90	0.050	0.99	0.05	0.11	LHS
32	7/2/2008	41.020	1.80	1.20	0.050	2.16	0.11	0.25	RHS
33	7/2/2008	41.130	5.00	1.30	0.050	6.50	0.33	0.75	RHS
34	7/3/2008	25.185	3.80	3.80	0.050	14.44	0.72	1.68	RHS
35	7/3/2008	39.105	5.00	1.30	0.050	6.50	0.33	0.75	RHS
36	7/3/2008	39.332	1.90	1.20	0.050	2.28	0.11	0.26	LHS
37	7/3/2008	39.370	1.70	1.10	0.050	1.87	0.09	0.22	LHS
38	7/3/2008	39.425	1.90	0.90	0.050	1.71	0.09	0.20	LHS
39	7/3/2008	39.428	2.00	1.00	0.050	2.00	0.10	0.23	LHS
40	7/3/2008	41.023	1.00	0.80	0.050	0.80	0.04	0.09	LHS
41	7/4/2008	43.508	3.50	2.00	0.050	7.00	0.35	0.81	RHS
42	7/4/2008	43.505	4.50	2.00	0.050	9.00	0.45	1.04	LHS
43	7/4/2008	40.840	1.90	1.80	0.050	3.42	0.17	0.40	LHS
44	7/4/2008	40.837	1.00	0.70	0.050	0.70	0.04	0.08	LHS
45	7/4/2008	40.835	0.90	0.70	0.050	0.63	0.03	0.07	LHS
46	7/4/2008	40.833	1.00	0.90	0.050	0.90	0.05	0.10	LHS
47	7/4/2008	40.830	0.90	0.80	0.050	0.72	0.04	0.08	LHS
48	7/4/2008	40.815	0.80	0.70	0.050	0.56	0.03	0.06	LHS
49	7/4/2008	40.813	1.10	0.90	0.050	0.99	0.05	0.11	LHS
50	7/4/2008	40.812	0.90	0.70	0.050	0.63	0.03	0.07	LHS
51	7/4/2008	40.808	1.20	0.90	0.050	1.08	0.05	0.13	LHS
52	7/4/2008	40.805	1.10	0.80	0.050	0.88	0.04	0.10	LHS
53	7/4/2008	40.785	0.80	0.70	0.050	0.56	0.03	0.06	LHS
54	7/4/2008	40.786	0.80	0.60	0.050	0.48	0.02	0.06	LHS
55	7/4/2008	40.760	1.40	1.10	0.050	1.54	0.08	0.18	LHS
56	7/4/2008	40.748	0.60	0.50	0.050	0.30	0.02	0.03	LHS
57	7/4/2008	40.740	1.00	0.80	0.050	0.80	0.04	0.09	LHS
58	7/4/2008	40.733	1.40	1.30	0.050	1.82	0.09	0.21	LHS
59	7/4/2008	40.730	1.50	1.00	0.050	1.50	0.08	0.17	LHS
60	7/4/2008	40.728	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD:						4,124.04	206.21	478.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,124.04	206.21	478.39	
61	7/4/2008	40.725	1.80	1.00	0.050	1.80	0.09	0.21	LHS
62	7/4/2008	40.722	1.20	0.90	0.050	1.08	0.05	0.13	LHS
63	7/4/2008	40.730	1.70	1.40	0.050	2.38	0.12	0.28	RHS
64	7/4/2008	40.680	1.50	1.40	0.050	2.10	0.11	0.24	LHS
65	7/6/2008	19.095	2.20	1.50	0.050	3.30	0.17	0.38	LHS
66	7/6/2008	48.190	3.80	1.00	0.050	3.80	0.19	0.44	LHS
67	7/6/2008	40.680	2.70	1.70	0.050	4.59	0.23	0.53	RHS
68	7/6/2008	40.677	1.60	1.40	0.050	2.24	0.11	0.26	RHS
69	7/6/2008	40.670	1.60	1.20	0.050	1.92	0.10	0.22	RHS
70	7/6/2008	40.663	2.40	1.50	0.050	3.60	0.18	0.42	RHS
71	7/6/2008	40.608	1.30	0.70	0.050	0.91	0.05	0.11	RHS
72	7/6/2008	40.605	0.80	0.70	0.050	0.56	0.03	0.06	RHS
73	7/6/2008	40.603	0.80	0.60	0.050	0.48	0.02	0.06	RHS
74	7/6/2008	40.600	0.90	0.60	0.050	0.54	0.03	0.06	RHS
75	7/6/2008	40.540	1.60	1.40	0.050	2.24	0.11	0.26	RHS
76	7/6/2008	40.538	1.40	1.30	0.050	1.82	0.09	0.21	RHS
77	7/6/2008	40.518	0.60	0.60	0.050	0.36	0.02	0.04	RHS
78	7/6/2008	40.518	0.80	0.60	0.050	0.48	0.02	0.06	RHS
79	7/6/2008	40.515	1.20	0.80	0.050	0.96	0.05	0.11	RHS
80	7/6/2008	40.516	2.30	1.40	0.050	3.22	0.16	0.37	LHS
81	7/6/2008	40.505	0.90	0.80	0.050	0.72	0.04	0.08	LHS
82	7/6/2008	40.503	0.80	0.70	0.050	0.56	0.03	0.06	LHS
83	7/6/2008	40.490	0.70	0.60	0.050	0.42	0.02	0.05	RHS
84	7/6/2008	40.475	1.00	0.80	0.050	0.80	0.04	0.09	RHS
85	7/6/2008	40.475	0.70	0.60	0.050	0.42	0.02	0.05	RHS
86	7/6/2008	40.465	0.80	0.60	0.050	0.48	0.02	0.06	RHS
87	7/6/2008	40.450	0.90	0.70	0.050	0.63	0.03	0.07	RHS
88	7/6/2008	40.440	1.00	0.90	0.050	0.90	0.05	0.10	RHS
89	7/6/2008	40.438	1.70	0.90	0.050	1.53	0.08	0.18	RHS
90	7/6/2008	40.435	1.60	1.00	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						4,170.48	208.53	483.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,170.48	208.53	483.78	
91	7/6/2008	40.417	1.00	0.60	0.050	0.60	0.03	0.07	RHS
92	7/6/2008	40.415	1.20	1.00	0.050	1.20	0.06	0.14	RHS
93	7/7/2008	24.050	3.10	2.10	0.050	6.51	0.33	0.76	LHS
94	7/7/2008	24.055	1.20	1.00	0.050	1.20	0.06	0.14	LHS
95	7/7/2008	24.050	1.90	1.20	0.050	2.28	0.11	0.26	LHS
96	7/7/2008	24.053	1.00	0.90	0.050	0.90	0.05	0.10	LHS
97	7/7/2008	24.060	2.40	1.40	0.050	3.36	0.17	0.39	LHS
98	7/7/2008	26.025	2.00	1.30	0.050	2.60	0.13	0.30	RHS
99	7/7/2008	26.085	1.80	1.30	0.050	2.34	0.12	0.27	LHS
100	7/7/2008	26.095	1.30	1.10	0.050	1.43	0.07	0.17	RHS
101	7/7/2008	26.895	1.00	0.90	0.050	0.90	0.05	0.10	LHS
102	7/7/2008	26.900	1.40	0.80	0.050	1.12	0.06	0.13	LHS
103	7/7/2008	26.901	0.60	0.60	0.050	0.36	0.02	0.04	LHS
104	7/7/2008	26.902	0.60	0.50	0.050	0.30	0.02	0.03	LHS
105	7/7/2008	26.903	0.90	0.80	0.050	0.72	0.04	0.08	LHS
106	7/7/2008	26.915	1.70	1.20	0.050	2.04	0.10	0.24	LHS
107	7/7/2008	26.918	0.80	0.70	0.050	0.56	0.03	0.06	LHS
108	7/7/2008	26.920	0.70	0.60	0.050	0.42	0.02	0.05	LHS
109	7/7/2008	26.935	1.30	0.90	0.050	1.17	0.06	0.14	LHS
110	7/7/2008	26.948	1.20	0.80	0.050	0.96	0.05	0.11	LHS
111	7/7/2008	26.950	1.10	0.70	0.050	0.77	0.04	0.09	LHS
112	7/7/2008	26.960	1.00	0.70	0.050	0.70	0.04	0.08	LHS
113	7/7/2008	26.955	1.50	1.20	0.050	1.80	0.09	0.21	RHS
114	7/7/2008	26.970	1.70	1.20	0.050	2.04	0.10	0.24	RHS
115	7/7/2008	26.975	1.70	1.10	0.050	1.87	0.09	0.22	RHS
116	7/7/2008	27.053	1.00	0.70	0.050	0.70	0.04	0.08	RHS
117	7/7/2008	27.055	1.20	1.10	0.050	1.32	0.07	0.15	RHS
118	7/7/2008	27.070	1.00	0.80	0.050	0.80	0.04	0.09	LHS
119	7/7/2008	27.073	1.10	0.70	0.050	0.77	0.04	0.09	LHS
120	7/7/2008	27.080	2.10	1.00	0.050	2.10	0.11	0.24	RHS
CARRIED FORWARD:						4,214.32	210.72	488.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,214.32	210.72	488.86	
121	7/7/2008	27.105	1.80	0.90	0.050	1.62	0.08	0.19	RHS
122	7/8/2008	23.085	1.60	1.00	0.050	1.60	0.08	0.19	LHS
123	7/8/2008	23.088	1.60	0.80	0.050	1.28	0.06	0.15	RHS
124	7/8/2008	23.090	2.20	0.90	0.050	1.98	0.10	0.23	RHS
125	7/8/2008	23.105	1.90	0.90	0.050	1.71	0.09	0.20	LHS
126	7/8/2008	23.135	3.70	1.00	0.050	3.70	0.19	0.43	LHS
127	7/8/2008	23.138	2.00	0.80	0.050	1.60	0.08	0.19	RHS
128	7/8/2008	23.170	2.00	1.10	0.050	2.20	0.11	0.26	RHS
129	7/8/2008	23.173	1.20	0.80	0.050	0.96	0.05	0.11	RHS
130	7/8/2008	23.180	2.70	1.00	0.050	2.70	0.14	0.31	RHS
131	7/8/2008	23.195	1.10	0.70	0.050	0.77	0.04	0.09	RHS
132	7/8/2008	23.197	0.90	0.80	0.050	0.72	0.04	0.08	RHS
133	7/8/2008	23.200	1.90	0.70	0.050	1.33	0.07	0.15	RHS
134	7/8/2008	32.535	1.70	1.50	0.050	2.55	0.13	0.30	RHS
135	7/8/2008	32.545	2.20	1.70	0.050	3.74	0.19	0.43	RHS
136	7/8/2008	32.550	2.40	2.20	0.050	5.28	0.26	0.61	RHS
137	7/8/2008	34.925	3.00	1.50	0.050	4.50	0.23	0.52	LHS
138	7/8/2008	35.682	1.80	1.40	0.050	2.52	0.13	0.29	LHS
139	7/8/2008	35.705	1.70	1.60	0.050	2.72	0.14	0.32	RHS
140	7/8/2008	35.765	2.20	1.00	0.050	2.20	0.11	0.26	RHS
141	7/8/2008	35.780	1.20	0.90	0.050	1.08	0.05	0.13	RHS
142	7/8/2008	35.780	1.10	0.80	0.050	0.88	0.04	0.10	LHS
143	7/9/2008	40.222	1.30	1.00	0.050	1.30	0.07	0.15	RHS
144	7/9/2008	40.220	2.30	1.20	0.050	2.76	0.14	0.32	RHS
145	7/9/2008	40.215	2.00	1.20	0.050	2.40	0.12	0.28	RHS
146	7/9/2008	40.212	1.90	0.90	0.050	1.71	0.09	0.20	RHS
147	7/9/2008	40.110	1.80	1.10	0.050	1.98	0.10	0.23	RHS
148	7/9/2008	40.105	1.30	1.00	0.050	1.30	0.07	0.15	RHS
149	7/9/2008	40.103	0.90	0.80	0.050	0.72	0.04	0.08	RHS
150	7/9/2008	40.098	2.00	1.00	0.050	2.00	0.10	0.23	RHS
CARRIED FORWARD:						4,276.13	213.81	496.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,276.13	213.81	496.03	
151	7/9/2008	40.095	1.00	0.90	0.050	0.90	0.05	0.10	RHS
152	7/9/2008	40.085	2.00	1.30	0.050	2.60	0.13	0.30	RHS
153	7/9/2008	40.035	1.70	0.90	0.050	1.53	0.08	0.18	RHS
154	7/9/2008	39.985	3.60	1.20	0.050	4.32	0.22	0.50	RHS
155	7/9/2008	39.765	1.30	0.90	0.050	1.17	0.06	0.14	RHS
156	7/9/2008	39.735	1.20	1.00	0.050	1.20	0.06	0.14	RHS
157	7/9/2008	38.365	1.60	1.20	0.050	1.92	0.10	0.22	LHS
158	7/9/2008	37.625	4.30	1.60	0.050	6.88	0.34	0.80	RHS
159	7/9/2008	37.620	2.10	1.60	0.050	3.36	0.17	0.39	RHS
160	7/9/2008	34.870	2.00	1.00	0.050	2.00	0.10	0.23	RHS
161	7/9/2008	34.562	1.50	1.00	0.050	1.50	0.08	0.17	RHS
162	7/9/2008	34.515	2.20	1.20	0.050	2.64	0.13	0.31	LHS
163	7/9/2008	23.415	0.70	0.60	0.050	0.42	0.02	0.05	LHS
164	7/14/2008	18.335	3.30	1.30	0.050	4.29	0.21	0.50	RHS
165	7/14/2008	19.365	1.70	1.10	0.050	1.87	0.09	0.22	RHS
166	7/14/2008	34.215	2.20	1.40	0.050	3.08	0.15	0.36	RHS
167	7/14/2008	34.212	2.80	1.10	0.050	3.08	0.15	0.36	RHS
168	7/14/2008	33.825	1.90	1.00	0.050	1.90	0.10	0.22	RHS
169	7/14/2008	33.735	2.00	1.40	0.050	2.80	0.14	0.32	RHS
170	7/14/2008	41.500	1.80	1.30	0.050	2.34	0.12	0.27	RHS
171	7/15/2008	25.835	5.00	1.30	0.050	6.50	0.33	0.75	RHS
172	7/15/2008	27.305	1.40	0.90	0.050	1.26	0.06	0.15	LHS
173	7/15/2008	27.320	1.50	0.80	0.050	1.20	0.06	0.14	LHS
174	7/15/2008	27.355	1.50	1.00	0.050	1.50	0.08	0.17	LHS
175	7/15/2008	27.380	1.40	1.30	0.050	1.82	0.09	0.21	LHS
176	7/15/2008	27.385	1.50	1.00	0.050	1.50	0.08	0.17	LHS
177	7/15/2008	29.975	1.40	1.00	0.050	1.40	0.07	0.16	LHS
178	7/15/2008	30.165	5.60	2.00	0.050	11.20	0.56	1.30	RHS
179	7/16/2008	34.795	1.50	1.00	0.050	1.50	0.08	0.17	RHS
180	7/16/2008	34.790	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD:						4,355.13	217.76	505.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,355.13	217.76	505.19	
181	7/16/2008	34.788	3.70	1.80	0.050	6.66	0.33	0.77	LHS
182	7/16/2008	34.775	2.50	1.50	0.050	3.75	0.19	0.44	LHS
183	7/16/2008	34.625	1.30	0.90	0.050	1.17	0.06	0.14	RHS
184	7/16/2008	34.623	1.60	1.00	0.050	1.60	0.08	0.19	RHS
185	7/16/2008	34.232	1.70	1.30	0.050	2.21	0.11	0.26	LHS
186	7/16/2008	33.570	1.20	0.80	0.050	0.96	0.05	0.11	RHS
187	7/16/2008	33.567	1.70	1.50	0.050	2.55	0.13	0.30	RHS
188	7/16/2008	33.565	1.30	1.10	0.050	1.43	0.07	0.17	RHS
189	7/16/2008	33.020	1.00	0.90	0.050	0.90	0.05	0.10	LHS
190	7/16/2008	33.015	1.30	0.90	0.050	1.17	0.06	0.14	LHS
191	7/16/2008	32.470	1.70	1.40	0.050	2.38	0.12	0.28	RHS
192	7/16/2008	32.420	2.50	1.80	0.050	4.50	0.23	0.52	RHS
193	7/18/2008	18.490	1.70	1.00	0.050	1.70	0.09	0.20	RHS
194	7/18/2008	25.905	1.70	1.30	0.050	2.21	0.11	0.26	RHS
195	7/18/2008	25.885	1.40	0.90	0.050	1.26	0.06	0.15	LHS
196	7/18/2008	25.880	2.90	1.30	0.050	3.77	0.19	0.44	RHS
197	7/18/2008	25.175	1.20	1.00	0.050	1.20	0.06	0.14	RHS
198	7/18/2008	25.173	1.10	1.00	0.050	1.10	0.06	0.13	RHS
199	7/18/2008	25.105	1.00	0.90	0.050	0.90	0.05	0.10	RHS
200	7/18/2008	25.095	1.30	0.80	0.050	1.04	0.05	0.12	LHS
201	7/18/2008	25.075	1.40	0.80	0.050	1.12	0.06	0.13	LHS
202	7/18/2008	24.955	0.90	0.70	0.050	0.63	0.03	0.07	LHS
203	7/18/2008	24.080	2.40	1.40	0.050	3.36	0.17	0.39	RHS
204	7/18/2008	24.055	1.70	1.10	0.050	1.87	0.09	0.22	LHS
205	7/18/2008	24.053	2.10	1.30	0.050	2.73	0.14	0.32	RHS
206	7/19/2008	18.520	3.20	0.90	0.050	2.88	0.14	0.33	LHS
207	7/19/2008	18.545	3.40	1.00	0.050	3.40	0.17	0.39	LHS
208	7/19/2008	18.546	3.20	1.00	0.050	3.20	0.16	0.37	RHS
209	7/19/2008	18.520	3.20	0.90	0.050	2.88	0.14	0.33	RHS
210	7/19/2008	32.638	2.80	1.30	0.050	3.64	0.18	0.42	RHS
CARRIED FORWARD:						4,423.30	221.17	513.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,423.30	221.17	513.10	
211	7/19/2008	32.635	3.00	1.70	0.050	5.10	0.26	0.59	RHS
212	7/19/2008	32.425	1.80	1.40	0.050	2.52	0.13	0.29	RHS
213	7/19/2008	32.423	1.70	1.20	0.050	2.04	0.10	0.24	RHS
214	7/19/2008	31.598	2.00	1.40	0.050	2.80	0.14	0.32	LHS
215	7/19/2008	31.595	2.10	1.50	0.050	3.15	0.16	0.37	LHS
216	7/19/2008	18.295	1.60	1.10	0.050	1.76	0.09	0.20	RHS
217	7/19/2008	18.300	2.30	1.20	0.050	2.76	0.14	0.32	RHS
218	7/22/2008	19.645	3.50	1.40	0.050	4.90	0.25	0.57	RHS
219	7/22/2008	20.875	2.60	1.30	0.050	3.38	0.17	0.39	LHS
220	7/22/2008	20.880	1.10	1.00	0.050	1.10	0.06	0.13	LHS
221	7/22/2008	20.875	1.70	1.50	0.050	2.55	0.13	0.30	RHS
222	7/22/2008	20.877	1.50	1.00	0.050	1.50	0.08	0.17	RHS
223	7/22/2008	20.882	1.90	1.10	0.050	2.09	0.10	0.24	RHS
224	7/22/2008	22.485	3.40	1.20	0.050	4.08	0.20	0.47	RHS
225	7/22/2008	22.550	4.50	1.10	0.050	4.95	0.25	0.57	RHS
226	7/22/2008	23.661	1.30	1.10	0.050	1.43	0.07	0.17	RHS
227	7/22/2008	23.663	1.00	0.90	0.050	0.90	0.05	0.10	RHS
228	7/22/2008	23.772	1.30	0.90	0.050	1.17	0.06	0.14	LHS
229	7/22/2008	23.775	0.90	0.80	0.050	0.72	0.04	0.08	LHS
230	7/22/2008	23.777	1.70	0.70	0.050	1.19	0.06	0.14	LHS
231	7/22/2008	23.780	1.00	0.70	0.050	0.70	0.04	0.08	LHS
232	7/22/2008	23.785	1.00	0.90	0.050	0.90	0.05	0.10	LHS
233	7/22/2008	24.288	0.90	0.70	0.050	0.63	0.03	0.07	LHS
234	7/22/2008	24.290	1.40	0.80	0.050	1.12	0.06	0.13	LHS
235	7/22/2008	24.338	1.00	0.70	0.050	0.70	0.04	0.08	RHS
236	7/22/2008	24.341	0.90	0.60	0.050	0.54	0.03	0.06	RHS
237	7/22/2008	24.342	1.60	0.90	0.050	1.44	0.07	0.17	RHS
238	7/22/2008	24.725	3.70	1.40	0.050	5.18	0.26	0.60	RHS
239	7/23/2008	38.113	1.60	0.90	0.050	1.44	0.07	0.17	RHS
240	7/23/2008	38.105	1.00	0.90	0.050	0.90	0.05	0.10	RHS
CARRIED FORWARD:						4,486.94	224.35	520.48	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR
ROUTE NO. 01
ROAD NAME: JALAN KK - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,486.94	224.35	520.48	
241	7/23/2008	38.103	1.20	0.80	0.050	0.96	0.05	0.11	RHS
242	7/23/2008	38.102	1.30	1.00	0.050	1.30	0.07	0.15	RHS
243	7/23/2008	36.830	1.40	1.10	0.050	1.54	0.08	0.18	RHS
244	7/23/2008	36.535	5.30	1.80	0.050	9.54	0.48	1.11	RHS
245	7/23/2008	36.490	0.90	0.70	0.050	0.63	0.03	0.07	LHS
246	7/23/2008	36.488	3.50	0.90	0.050	3.15	0.16	0.37	LHS
247	7/23/2008	36.480	2.50	1.40	0.050	3.50	0.18	0.41	LHS
248	7/23/2008	36.478	2.00	1.80	0.050	3.60	0.18	0.42	LHS
249	7/23/2008	36.475	1.50	0.60	0.050	0.90	0.05	0.10	LHS
250	7/23/2008	35.913	1.10	1.00	0.050	1.10	0.06	0.13	RHS
251	7/23/2008	35.911	1.40	0.90	0.050	1.26	0.06	0.15	RHS
252	7/23/2008	35.909	1.40	1.10	0.050	1.54	0.08	0.18	RHS
TOTAL:						4,515.96	225.80	523.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						669.49	33.47	77.66	
1	7/2/2008	19.292	1.00	0.80	0.050	0.80	0.04	0.09	LHS
2	7/2/2008	19.293	3.00	1.60	0.050	4.80	0.24	0.56	LHS
3	7/2/2008	19.295	2.80	1.00	0.050	2.80	0.14	0.32	LHS
4	7/2/2008	19.296	2.60	1.20	0.050	3.12	0.16	0.36	LHS
5	7/2/2008	19.298	3.40	1.80	0.050	6.12	0.31	0.71	LHS
6	7/2/2008	19.300	3.60	1.20	0.050	4.32	0.22	0.50	LHS
7	7/2/2008	19.302	3.00	1.00	0.050	3.00	0.15	0.35	LHS
8	7/2/2008	19.303	1.80	1.00	0.050	1.80	0.09	0.21	LHS
9	7/2/2008	19.700	1.80	1.00	0.050	1.80	0.09	0.21	RHS
10	7/2/2008	19.704	2.20	1.00	0.050	2.20	0.11	0.26	RHS
11	7/2/2008	19.706	1.60	0.80	0.050	1.28	0.06	0.15	RHS
12	7/2/2008	19.710	1.20	0.80	0.050	0.96	0.05	0.11	LHS
13	7/2/2008	19.889	1.00	0.80	0.050	0.80	0.04	0.09	LHS
14	7/2/2008	19.970	1.00	0.80	0.050	0.80	0.04	0.09	LHS
15	7/2/2008	19.980	0.80	0.60	0.050	0.48	0.02	0.06	LHS
16	7/2/2008	19.982	0.80	0.80	0.050	0.64	0.03	0.07	LHS
17	7/2/2008	19.986	3.00	0.80	0.050	2.40	0.12	0.28	RHS
18	7/2/2008	19.987	1.80	0.80	0.050	1.44	0.07	0.17	RHS
19	7/2/2008	19.990	0.60	0.60	0.050	0.36	0.02	0.04	LHS
20	7/2/2008	19.992	0.60	0.60	0.050	0.36	0.02	0.04	LHS
21	7/3/2008	20.010	3.00	1.00	0.050	3.00	0.15	0.35	RHS
22	7/3/2008	20.012	2.80	0.80	0.050	2.24	0.11	0.26	RHS
23	7/3/2008	20.013	1.80	1.00	0.050	1.80	0.09	0.21	RHS
24	7/3/2008	21.308	1.00	1.00	0.050	1.00	0.05	0.12	LHS
25	7/3/2008	25.950	0.80	0.60	0.050	0.48	0.02	0.06	RHS
26	7/3/2008	25.984	1.20	1.00	0.050	1.20	0.06	0.14	RHS
27	7/3/2008	25.986	1.20	1.00	0.050	1.20	0.06	0.14	LHS
28	7/3/2008	26.080	0.80	0.80	0.050	0.64	0.03	0.07	LHS
29	7/3/2008	26.150	1.00	1.00	0.050	1.00	0.05	0.12	LHS
30	7/3/2008	28.400	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD:						723.13	36.15	83.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						723.13	36.15	83.88	
31	7/3/2008	28.880	1.10	1.00	0.050	1.10	0.06	0.13	RHS
32	7/3/2008	28.894	1.60	0.80	0.050	1.28	0.06	0.15	RHS
33	7/3/2008	28.895	2.00	1.00	0.050	2.00	0.10	0.23	RHS
34	7/3/2008	28.896	1.00	0.80	0.050	0.80	0.04	0.09	RHS
35	7/3/2008	29.960	3.00	1.00	0.050	3.00	0.15	0.35	LHS
36	7/12/2008	32.378	0.80	0.80	0.050	0.64	0.03	0.07	RHS
37	7/12/2008	32.380	2.00	0.80	0.050	1.60	0.08	0.19	LHS
38	7/12/2008	32.381	2.10	0.80	0.050	1.68	0.08	0.19	LHS
39	7/12/2008	32.382	2.20	1.40	0.050	3.08	0.15	0.36	LHS
40	7/12/2008	32.383	2.00	0.80	0.050	1.60	0.08	0.19	LHS
41	7/12/2008	32.384	2.10	0.60	0.050	1.26	0.06	0.15	LHS
42	7/12/2008	32.386	2.20	0.60	0.050	1.32	0.07	0.15	LHS
43	7/12/2008	32.388	1.60	0.60	0.050	0.96	0.05	0.11	LHS
44	7/12/2008	32.390	3.00	0.80	0.050	2.40	0.12	0.28	LHS
45	7/12/2008	32.392	3.00	0.80	0.050	2.40	0.12	0.28	LHS
46	7/12/2008	32.393	0.40	0.40	0.050	0.16	0.01	0.02	RHS
47	7/12/2008	32.395	2.00	0.80	0.050	1.60	0.08	0.19	RHS
48	7/12/2008	32.396	3.00	0.60	0.050	1.80	0.09	0.21	RHS
49	7/12/2008	32.450	0.80	0.80	0.050	0.64	0.03	0.07	RHS
50	7/12/2008	32.452	2.00	2.00	0.050	4.00	0.20	0.46	RHS
51	7/12/2008	32.500	0.80	0.60	0.050	0.48	0.02	0.06	RHS
52	7/12/2008	32.505	3.00	0.60	0.050	1.80	0.09	0.21	RHS
53	7/12/2008	43.010	0.80	0.80	0.050	0.64	0.03	0.07	RHS
54	7/15/2008	26.278	0.60	0.60	0.050	0.36	0.02	0.04	RHS
55	7/15/2008	26.276	0.40	0.40	0.050	0.16	0.01	0.02	RHS
56	7/15/2008	26.270	0.60	0.60	0.050	0.36	0.02	0.04	RHS
57	7/15/2008	26.268	1.40	0.80	0.050	1.12	0.06	0.13	RHS
58	7/15/2008	26.264	1.00	0.80	0.050	0.80	0.04	0.09	RHS
59	7/15/2008	26.260	0.40	0.40	0.050	0.16	0.01	0.02	RHS
60	7/15/2008	26.250	0.80	0.80	0.050	0.64	0.03	0.07	RHS
CARRIED FORWARD:						762.97	38.14	88.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JALAN KK - KENINGAU - TENOM
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						762.97	38.14	88.50	
61	7/15/2008	26.200	1.00	0.60	0.050	0.60	0.03	0.07	LHS
62	7/15/2008	26.188	0.80	0.60	0.050	0.48	0.02	0.06	LHS
63	7/15/2008	26.186	0.60	0.60	0.050	0.36	0.02	0.04	LHS
64	7/15/2008	26.150	0.40	0.40	0.050	0.16	0.01	0.02	RHS
65	7/15/2008	26.148	0.40	0.40	0.050	0.16	0.01	0.02	RHS
66	7/15/2008	26.088	0.40	0.40	0.050	0.16	0.01	0.02	LHS
67	7/15/2008	26.080	0.40	0.40	0.050	0.16	0.01	0.02	LHS
68	7/15/2008	26.076	0.40	0.40	0.050	0.16	0.01	0.02	LHS
69	7/15/2008	26.074	0.60	0.40	0.050	0.24	0.01	0.03	LHS
70	7/15/2008	25.990	2.10	1.20	0.050	2.52	0.13	0.29	RHS
71	7/15/2008	25.988	1.00	0.80	0.050	0.80	0.04	0.09	RHS
72	7/15/2008	23.020	1.00	0.80	0.050	0.80	0.04	0.09	RHS
73	7/15/2008	23.000	1.80	1.00	0.050	1.80	0.09	0.21	RHS
74	7/16/2008	20.110	4.00	1.00	0.050	4.00	0.20	0.46	RHS
75	7/16/2008	20.108	1.10	1.10	0.050	1.21	0.06	0.14	RHS
76	7/16/2008	20.106	1.60	1.00	0.050	1.60	0.08	0.19	RHS
77	7/16/2008	20.104	1.20	1.00	0.050	1.20	0.06	0.14	RHS
78	7/16/2008	20.100	4.00	1.00	0.050	4.00	0.20	0.46	RHS
79	7/16/2008	20.098	1.20	1.00	0.050	1.20	0.06	0.14	RHS
80	7/16/2008	20.096	1.20	0.80	0.050	0.96	0.05	0.11	RHS
81	7/16/2008	20.090	2.00	0.80	0.050	1.60	0.08	0.19	RHS
82	7/16/2008	20.080	3.00	1.00	0.050	3.00	0.15	0.35	RHS
83	7/16/2008	20.079	0.40	0.40	0.050	0.16	0.01	0.02	RHS
84	7/16/2008	19.992	0.80	0.60	0.050	0.48	0.02	0.06	LHS
85	7/16/2008	19.988	0.80	0.80	0.050	0.64	0.03	0.07	RHS
86	7/16/2008	19.792	0.40	0.40	0.050	0.16	0.01	0.02	RHS
87	7/16/2008	19.700	2.00	1.00	0.050	2.00	0.10	0.23	RHS
88	7/16/2008	19.300	0.80	0.80	0.050	0.64	0.03	0.07	LHS
89	7/16/2008	19.301	0.80	0.60	0.050	0.48	0.02	0.06	LHS
90	7/16/2008	19.304	0.60	0.60	0.050	0.36	0.02	0.04	LHS
TOTAL:						795.06	39.75	92.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						651.33	32.58	75.55	
1	7/1/2008	1.749	1.00	1.00	0.050	1.00	0.05	0.12	RHS
2	7/1/2008	2.184	1.00	0.60	0.050	0.60	0.03	0.07	LHS
3	7/1/2008	2.189	2.60	0.80	0.050	2.08	0.10	0.24	LHS
4	7/1/2008	2.199	1.00	0.60	0.050	0.60	0.03	0.07	LHS
5	7/1/2008	6.047	1.40	1.00	0.050	1.40	0.07	0.16	RHS
6	7/1/2008	8.454	1.00	0.80	0.050	0.80	0.04	0.09	RHS
7	7/1/2008	8.455	2.60	1.20	0.050	3.12	0.16	0.36	RHS
8	7/1/2008	8.457	1.60	0.80	0.050	1.28	0.06	0.15	RHS
9	7/1/2008	8.854	2.00	1.00	0.050	2.00	0.10	0.23	LHS
10	7/1/2008	8.857	2.00	1.00	0.050	2.00	0.10	0.23	LHS
11	7/1/2008	8.859	1.60	0.80	0.050	1.28	0.06	0.15	LHS
12	7/1/2008	9.994	1.00	0.80	0.050	0.80	0.04	0.09	LHS
13	7/1/2008	10.007	1.20	1.00	0.050	1.20	0.06	0.14	LHS
14	7/1/2008	10.009	1.80	1.20	0.050	2.16	0.11	0.25	LHS
15	7/1/2008	10.649	2.00	0.60	0.050	1.20	0.06	0.14	LHS
16	7/1/2008	10.838	1.20	0.60	0.050	0.72	0.04	0.08	LHS
17	7/1/2008	12.364	0.80	0.80	0.050	0.64	0.03	0.07	LHS
18	7/1/2008	12.366	1.80	0.60	0.050	1.08	0.05	0.13	RHS
19	7/1/2008	13.845	1.00	0.60	0.050	0.60	0.03	0.07	LHS
20	7/1/2008	13.846	0.60	0.60	0.050	0.36	0.02	0.04	LHS
21	7/1/2008	13.859	2.00	1.00	0.050	2.00	0.10	0.23	LHS
22	7/1/2008	13.863	2.00	0.80	0.050	1.60	0.08	0.19	LHS
23	7/17/2008	1.247	7.20	0.40	0.050	2.88	0.14	0.33	LHS
24	7/17/2008	1.248	1.20	1.00	0.050	1.20	0.06	0.14	RHS
25	7/17/2008	1.254	7.20	0.40	0.050	2.88	0.14	0.33	LHS
26	7/17/2008	1.255	1.40	0.60	0.050	0.84	0.04	0.10	RHS
27	7/17/2008	1.257	2.00	0.80	0.050	1.60	0.08	0.19	RHS
28	7/17/2008	1.269	1.00	0.80	0.050	0.80	0.04	0.09	LHS
29	7/17/2008	1.271	1.60	0.60	0.050	0.96	0.05	0.11	LHS
30	7/17/2008	1.272	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						691.17	34.57	80.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						691.17	34.57	80.17	
31	7/17/2008	1.339	0.80	0.80	0.050	0.64	0.03	0.07	LHS
32	7/17/2008	1.514	0.80	0.80	0.050	0.64	0.03	0.07	LHS
33	7/17/2008	1.515	0.80	0.80	0.050	0.64	0.03	0.07	LHS
34	7/17/2008	1.517	1.00	0.60	0.050	0.60	0.03	0.07	LHS
35	7/17/2008	1.617	1.20	0.80	0.050	0.96	0.05	0.11	RHS
36	7/17/2008	1.618	1.00	0.40	0.050	0.40	0.02	0.05	RHS
37	7/17/2008	1.619	1.40	1.00	0.050	1.40	0.07	0.16	RHS
38	7/17/2008	2.289	1.00	0.80	0.050	0.80	0.04	0.09	LHS
39	7/17/2008	6.999	1.20	1.00	0.050	1.20	0.06	0.14	RHS
40	7/17/2008	12.039	0.80	0.80	0.050	0.64	0.03	0.07	RHS
41	7/17/2008	12.041	0.80	0.40	0.050	0.32	0.02	0.04	RHS
42	7/17/2008	12.042	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	7/17/2008	12.043	1.00	0.60	0.050	0.60	0.03	0.07	RHS
44	7/17/2008	12.045	0.80	0.60	0.050	0.48	0.02	0.06	RHS
45	7/17/2008	12.047	0.80	0.60	0.050	0.48	0.02	0.06	RHS
46	7/17/2008	12.049	1.20	0.60	0.050	0.72	0.04	0.08	RHS
47	7/18/2008	7.579	1.00	0.40	0.050	0.40	0.02	0.05	RHS
48	7/18/2008	7.789	1.20	1.00	0.050	1.20	0.06	0.14	RHS
49	7/18/2008	10.369	1.10	1.00	0.050	1.10	0.06	0.13	LHS
50	7/18/2008	10.927	0.80	0.80	0.050	0.64	0.03	0.07	LHS
51	7/18/2008	10.929	0.80	0.80	0.050	0.64	0.03	0.07	LHS
52	7/18/2008	10.933	1.20	1.00	0.050	1.20	0.06	0.14	LHS
53	7/18/2008	11.009	2.00	1.00	0.050	2.00	0.10	0.23	RHS
54	7/18/2008	12.299	1.00	0.80	0.050	0.80	0.04	0.09	RHS
55	7/18/2008	12.309	3.00	0.60	0.050	1.80	0.09	0.21	RHS
56	7/18/2008	12.311	1.00	0.60	0.050	0.60	0.03	0.07	RHS
57	7/18/2008	13.538	0.80	0.80	0.050	0.64	0.03	0.07	RHS
58	7/18/2008	13.555	0.80	0.80	0.050	0.64	0.03	0.07	RHS
59	7/18/2008	13.557	1.00	0.80	0.050	0.80	0.04	0.09	RHS
60	7/18/2008	13.559	1.00	1.00	0.050	1.00	0.05	0.12	RHS
CARRIED FORWARD:						715.31	35.78	82.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						715.31	35.78	82.97	
61	7/18/2008	13.635	0.80	0.60	0.050	0.48	0.02	0.06	RHS
62	7/18/2008	13.839	1.10	0.80	0.050	0.88	0.04	0.10	RHS
63	7/24/2008	7.445	2.00	1.00	0.050	2.00	0.10	0.23	RHS
64	7/24/2008	7.447	2.00	0.80	0.050	1.60	0.08	0.19	RHS
65	7/24/2008	7.448	2.00	0.80	0.050	1.60	0.08	0.19	RHS
66	7/24/2008	7.449	2.00	0.80	0.050	1.60	0.08	0.19	RHS
67	7/24/2008	7.994	3.00	0.80	0.050	2.40	0.12	0.28	LHS
68	7/24/2008	9.753	1.60	0.80	0.050	1.28	0.06	0.15	RHS
69	7/24/2008	9.754	1.00	1.00	0.050	1.00	0.05	0.12	RHS
70	7/24/2008	10.971	1.00	0.60	0.050	0.60	0.03	0.07	LHS
71	7/24/2008	10.974	1.00	0.80	0.050	0.80	0.04	0.09	LHS
72	7/24/2008	10.994	1.80	0.80	0.050	1.44	0.07	0.17	LHS
73	7/24/2008	11.019	1.40	0.80	0.050	1.12	0.06	0.13	LHS
74	7/24/2008	11.021	1.00	0.60	0.050	0.60	0.03	0.07	LHS
75	7/24/2008	11.024	1.00	0.60	0.050	0.60	0.03	0.07	LHS
76	7/24/2008	11.047	0.80	0.80	0.050	0.64	0.03	0.07	LHS
77	7/24/2008	15.099	2.80	0.80	0.050	2.24	0.11	0.26	RHS
78	7/24/2008	15.137	2.00	0.80	0.050	1.60	0.08	0.19	LHS
79	7/24/2008	15.139	1.20	0.80	0.050	0.96	0.05	0.11	LHS
80	7/24/2008	15.843	2.20	0.80	0.050	1.76	0.09	0.20	LHS
81	7/24/2008	15.845	1.00	0.80	0.050	0.80	0.04	0.09	RHS
82	7/24/2008	15.846	0.80	0.60	0.050	0.48	0.02	0.06	RHS
83	7/24/2008	15.847	2.40	1.20	0.050	2.88	0.14	0.33	RHS
84	7/24/2008	16.459	1.20	0.80	0.050	0.96	0.05	0.11	RHS
85	7/24/2008	18.764	2.00	1.00	0.050	2.00	0.10	0.23	RHS
TOTAL:						747.63	37.40	86.72	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,472.79	324.53	2,797.32	168.78	19.33	188.11	391.93	44.94	436.87
TOTAL:				2,472.79	324.53	2,797.32	168.78	19.33	188.11	391.93	44.94	436.87

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM JUNE 2008:						2,472.79	168.78	391.93	
1	01/07/2008	130.500	6.30	0.70	0.05	4.41	0.22	0.51	RHS
2	01/07/2008	130.500	0.90	0.90	0.05	0.81	0.04	0.09	RHS
3	01/07/2008	130.500	3.30	0.80	0.05	2.64	0.13	0.30	RHS
4	01/07/2008	130.510	0.80	0.80	0.05	0.64	0.03	0.07	RHS
5	01/07/2008	130.510	0.80	0.40	0.05	0.32	0.02	0.05	RHS
6	01/07/2008	130.510	0.60	0.40	0.05	0.24	0.01	0.02	RHS
7	01/07/2008	130.520	1.00	0.30	0.05	0.30	0.02	0.05	RHS
8	01/07/2008	130.520	0.30	0.30	0.05	0.09	0.00	0.00	RHS
9	01/07/2008	130.520	0.90	0.60	0.05	0.54	0.03	0.07	RHS
10	01/07/2008	130.530	7.10	0.90	0.05	6.39	0.32	0.74	RHS
11	01/07/2008	130.530	0.90	0.30	0.05	0.27	0.01	0.02	RHS
12	01/07/2008	130.530	0.70	0.70	0.05	0.49	0.02	0.05	RHS
13	01/07/2008	130.540	0.60	0.60	0.05	0.36	0.02	0.05	RHS
14	01/07/2008	130.540	0.60	0.50	0.05	0.30	0.02	0.05	RHS
15	01/07/2008	130.540	0.60	0.60	0.05	0.36	0.02	0.05	RHS
16	01/07/2008	130.550	0.80	0.30	0.05	0.24	0.01	0.02	RHS
17	01/07/2008	130.550	1.10	0.60	0.05	0.66	0.03	0.07	RHS
18	01/07/2008	130.550	0.50	0.50	0.05	0.25	0.01	0.02	RHS
19	01/07/2008	130.560	1.50	0.30	0.05	0.45	0.02	0.05	RHS
20	01/07/2008	130.560	0.60	0.40	0.05	0.24	0.01	0.02	RHS
21	01/07/2008	130.560	0.60	0.50	0.05	0.30	0.02	0.05	RHS
22	01/07/2008	130.600	0.50	0.30	0.05	0.15	0.01	0.02	RHS
23	01/07/2008	130.610	1.20	0.80	0.05	0.96	0.05	0.12	RHS
24	01/07/2008	130.620	0.80	0.50	0.05	0.40	0.02	0.05	RHS
25	01/07/2008	130.630	1.00	1.00	0.05	1.00	0.05	0.12	RHS
26	01/07/2008	131.400	1.00	0.60	0.05	0.60	0.03	0.07	RHS
27	01/07/2008	131.700	4.70	0.50	0.05	2.35	0.12	0.28	RHS
28	01/07/2008	132.200	1.60	0.90	0.05	1.44	0.07	0.16	RHS
29	01/07/2008	130.900	2.00	1.20	0.05	2.40	0.12	0.28	RHS
30	02/07/2008	61.400	0.80	0.60	0.05	0.48	0.02	0.05	RHS
CARRIED FORWARD:						2,502.87	170.28	395.43	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,502.87	170.28	395.43	
31	02/07/2008	61.410	0.80	0.50	0.05	0.40	0.02	0.05	RHS
32	02/07/2008	61.420	0.40	0.40	0.05	0.16	0.01	0.02	RHS
33	02/07/2008	61.430	1.00	1.00	0.05	1.00	0.05	0.12	RHS
34	02/07/2008	61.500	0.70	0.60	0.05	0.42	0.02	0.05	LHS
35	02/07/2008	61.600	2.80	0.90	0.06	2.52	0.15	0.35	RHS
36	02/07/2008	61.800	1.10	0.70	0.05	0.77	0.04	0.09	LHS
37	02/07/2008	61.800	0.30	0.20	0.05	0.06	0.00	0.00	LHS
38	02/07/2008	61.810	1.40	0.90	0.05	1.26	0.06	0.14	LHS
39	02/07/2008	61.810	0.60	0.50	0.05	0.30	0.02	0.05	LHS
40	02/07/2008	61.820	0.70	0.60	0.05	0.42	0.02	0.05	LHS
41	02/07/2008	61.820	3.10	1.20	0.05	3.72	0.19	0.44	LHS
42	02/07/2008	61.900	2.20	1.00	0.05	2.20	0.11	0.26	LHS
43	02/07/2008	61.910	3.30	1.00	0.05	3.30	0.17	0.39	RHS
44	04/07/2008	58.900	2.20	1.10	0.05	2.42	0.12	0.28	LHS
45	04/07/2008	58.800	3.30	1.10	0.05	3.63	0.18	0.42	LHS
46	04/07/2008	58.700	3.50	1.00	0.05	3.50	0.18	0.42	RHS
47	04/07/2008	58.700	4.30	0.80	0.05	3.44	0.17	0.39	RHS
48	04/07/2008	58.710	4.10	0.80	0.05	3.28	0.16	0.37	LHS
49	04/07/2008	58.710	2.80	0.80	0.05	2.24	0.11	0.26	LHS
50	04/07/2008	58.720	3.60	1.00	0.05	3.60	0.18	0.42	LHS
51	04/07/2008	58.720	0.40	0.20	0.05	0.08	0.00	0.00	LHS
52	04/07/2008	58.730	0.60	0.60	0.05	0.36	0.02	0.05	LHS
53	04/07/2008	58.730	0.60	0.60	0.05	0.36	0.02	0.05	LHS
54	04/07/2008	58.740	2.00	0.40	0.05	0.80	0.04	0.09	LHS
55	04/07/2008	58.740	0.30	0.20	0.05	0.06	0.00	0.00	LHS
56	05/07/2008	60.200	1.00	0.70	0.05	0.70	0.04	0.09	LHS
57	05/07/2008	60.200	0.70	0.40	0.05	0.28	0.01	0.02	LHS
58	05/07/2008	60.210	0.60	0.50	0.05	0.30	0.02	0.05	LHS
59	05/07/2008	60.210	1.50	0.50	0.05	0.75	0.04	0.09	LHS
60	05/07/2008	60.220	0.90	0.50	0.05	0.45	0.02	0.05	LHS
CARRIED FORWARD:						2,545.65	172.45	400.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,545.65	172.45	400.49	
61	05/07/2008	60.220	0.80	0.50	0.05	0.40	0.02	0.05	LHS
62	05/07/2008	60.230	0.80	0.60	0.05	0.48	0.02	0.05	LHS
63	05/07/2008	60.230	0.30	0.30	0.05	0.09	0.00	0.00	LHS
64	05/07/2008	60.240	2.30	0.60	0.05	1.38	0.07	0.16	LHS
65	05/07/2008	60.240	0.60	0.60	0.05	0.36	0.02	0.05	LHS
66	05/07/2008	60.250	0.90	0.50	0.05	0.45	0.02	0.05	LHS
67	05/07/2008	60.250	1.50	0.80	0.05	1.20	0.06	0.14	LHS
68	05/07/2008	60.260	0.70	0.50	0.05	0.35	0.02	0.05	LHS
69	05/07/2008	60.260	0.40	0.10	0.05	0.04	0.00	0.00	LHS
70	05/07/2008	60.300	1.30	0.90	0.05	1.17	0.06	0.14	RHS
71	05/07/2008	60.300	0.60	0.40	0.05	0.24	0.01	0.02	RHS
72	05/07/2008	60.310	1.20	0.90	0.05	1.08	0.05	0.12	RHS
73	05/07/2008	60.310	0.40	0.30	0.05	0.12	0.01	0.02	RHS
74	05/07/2008	60.320	1.20	0.90	0.05	1.08	0.05	0.12	RHS
75	05/07/2008	60.320	0.40	0.40	0.05	0.16	0.01	0.02	RHS
76	05/07/2008	60.330	0.60	0.60	0.05	0.36	0.02	0.05	RHS
77	05/07/2008	60.330	1.10	0.80	0.05	0.88	0.04	0.09	RHS
78	05/07/2008	60.340	0.80	0.80	0.05	0.64	0.03	0.07	RHS
79	05/07/2008	60.340	1.50	1.00	0.05	1.50	0.08	0.19	RHS
80	05/07/2008	60.350	0.60	0.60	0.05	0.36	0.02	0.05	RHS
81	05/07/2008	60.400	3.50	0.80	0.05	2.80	0.14	0.32	LHS
82	05/07/2008	61.900	4.30	1.10	0.05	4.73	0.24	0.56	RHS
83	05/07/2008	62.000	0.80	0.70	0.05	0.56	0.03	0.07	LHS
84	05/07/2008	62.000	0.40	0.20	0.05	0.08	0.00	0.00	LHS
85	05/07/2008	62.010	0.70	0.30	0.05	0.21	0.01	0.02	LHS
86	05/07/2008	62.010	0.50	0.30	0.05	0.15	0.01	0.02	LHS
87	05/07/2008	62.020	0.80	0.50	0.05	0.40	0.02	0.05	LHS
88	05/07/2008	62.100	3.40	0.80	0.05	2.72	0.14	0.32	RHS
89	05/07/2008	62.300	1.80	0.90	0.05	1.62	0.08	0.19	RHS
90	07/07/2008	62.300	6.40	1.10	0.05	7.04	0.35	0.81	RHS
CARRIED FORWARD:						2,578.30	174.08	404.29	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,578.30	174.08	404.29	
91	07/07/2008	62.310	2.10	0.90	0.05	1.89	0.09	0.21	RHS
92	07/07/2008	62.320	0.90	0.50	0.05	0.45	0.02	0.05	RHS
93	07/07/2008	62.330	0.90	0.80	0.05	0.72	0.04	0.09	RHS
94	07/07/2008	62.400	2.20	1.00	0.05	2.20	0.11	0.26	RHS
95	07/07/2008	62.410	0.50	0.40	0.05	0.20	0.01	0.02	RHS
96	07/07/2008	62.420	1.80	1.50	0.05	2.70	0.14	0.32	LHS
97	07/07/2008	62.600	0.30	0.20	0.05	0.06	0.00	0.00	LHS
98	07/07/2008	62.610	0.20	0.20	0.05	0.04	0.00	0.00	LHS
99	07/07/2008	62.620	0.60	0.40	0.05	0.24	0.01	0.02	LHS
100	07/07/2008	62.630	0.60	0.50	0.05	0.30	0.02	0.05	LHS
101	07/07/2008	62.640	0.30	0.20	0.05	0.06	0.00	0.00	LHS
102	07/07/2008	62.650	0.40	0.30	0.05	0.12	0.01	0.02	LHS
103	07/07/2008	62.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
104	07/07/2008	62.710	0.30	0.20	0.05	0.06	0.00	0.00	LHS
105	07/07/2008	62.720	0.50	0.40	0.05	0.20	0.01	0.02	LHS
106	07/07/2008	62.730	1.50	0.80	0.05	1.20	0.06	0.14	LHS
107	07/07/2008	63.200	1.70	0.90	0.05	1.53	0.08	0.19	LHS
108	07/07/2008	63.400	1.60	1.00	0.05	1.60	0.08	0.19	LHS
109	07/07/2008	63.410	1.30	0.90	0.05	1.17	0.06	0.14	LHS
110	07/07/2008	63.420	0.50	0.30	0.05	0.15	0.01	0.02	RHS
111	07/07/2008	63.430	1.60	0.60	0.05	0.96	0.05	0.12	RHS
112	07/07/2008	63.440	0.60	0.40	0.05	0.24	0.01	0.02	RHS
113	07/07/2008	64.450	1.00	0.50	0.05	0.50	0.03	0.07	RHS
114	07/07/2008	64.500	3.00	0.70	0.05	2.10	0.11	0.26	RHS
115	07/07/2008	64.510	2.50	0.60	0.05	1.50	0.08	0.19	RHS
116	07/07/2008	66.400	1.40	1.20	0.05	1.68	0.08	0.19	LHS
117	07/07/2008	67.400	1.00	0.80	0.05	0.80	0.04	0.09	RHS
118	07/07/2008	67.410	0.90	0.60	0.05	0.54	0.03	0.07	RHS
119	07/07/2008	67.420	0.60	0.50	0.05	0.30	0.02	0.05	RHS
120	09/07/2008	124.210	1.00	0.50	0.05	0.50	0.03	0.07	LHS
CARRIED FORWARD:						2,602.43	175.32	407.18	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,602.43	175.32	407.18	
121	09/07/2008	124.220	1.10	0.80	0.05	0.88	0.04	0.09	LHS
122	09/07/2008	135.100	3.20	2.30	0.08	7.36	0.59	1.37	LHS
123	10/07/2008	64.300	2.50	0.90	0.05	2.25	0.11	0.26	RHS
124	10/07/2008	64.310	1.70	0.60	0.05	1.02	0.05	0.12	RHS
125	10/07/2008	64.320	3.00	0.70	0.05	2.10	0.11	0.26	RHS
126	10/07/2008	64.400	0.90	0.60	0.05	0.54	0.03	0.07	RHS
127	10/07/2008	64.410	6.70	0.60	0.05	4.02	0.20	0.46	RHS
128	10/07/2008	64.600	5.60	0.90	0.05	5.04	0.25	0.58	LHS
129	10/07/2008	69.500	0.60	0.20	0.05	0.12	0.01	0.02	LHS
130	10/07/2008	69.500	1.00	1.00	0.05	1.00	0.05	0.12	LHS
131	10/07/2008	69.510	3.60	0.60	0.05	2.16	0.11	0.26	LHS
132	10/07/2008	69.510	1.30	0.80	0.05	1.04	0.05	0.12	LHS
133	10/07/2008	69.520	2.40	0.80	0.05	1.92	0.10	0.23	LHS
134	10/07/2008	69.300	1.00	0.30	0.05	0.30	0.02	0.05	LHS
135	10/07/2008	69.310	0.50	0.30	0.05	0.15	0.01	0.02	RHS
136	10/07/2008	69.320	0.70	0.40	0.05	0.28	0.01	0.02	RHS
137	10/07/2008	69.330	0.40	0.30	0.05	0.12	0.01	0.02	RHS
138	10/07/2008	69.340	0.40	0.20	0.05	0.08	0.00	0.00	RHS
139	10/07/2008	69.100	3.70	1.60	0.05	5.92	0.30	0.70	LHS
140	10/07/2008	69.000	1.50	0.90	0.05	1.35	0.07	0.16	LHS
141	10/07/2008	69.010	1.40	0.90	0.05	1.26	0.06	0.14	LHS
142	10/07/2008	68.500	1.50	0.80	0.05	1.20	0.06	0.14	LHS
143	10/07/2008	68.510	1.60	0.90	0.05	1.44	0.07	0.16	LHS
144	12/07/2008	105.100	2.30	0.60	0.10	1.38	0.14	0.32	RHS
145	12/07/2008	105.110	2.30	1.10	0.15	2.53	0.38	0.88	RHS
146	12/07/2008	105.120	1.50	0.60	0.10	0.90	0.09	0.21	RHS
147	12/07/2008	105.130	6.60	0.90	0.10	5.94	0.59	1.37	RHS
148	12/07/2008	107.400	0.80	0.60	0.06	0.48	0.03	0.07	RHS
149	12/07/2008	107.410	1.60	0.80	0.08	1.28	0.10	0.23	RHS
150	12/07/2008	107.420	1.10	0.80	0.06	0.88	0.05	0.12	RHS
CARRIED FORWARD:						2,657.37	179.01	415.75	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,657.37	179.01	415.75	
151	12/07/2008	107.430	0.50	0.30	0.05	0.15	0.01	0.02	LHS
152	14/07/2008	105.300	1.20	0.40	0.05	0.48	0.02	0.05	LHS
153	14/04/2008	105.310	0.30	0.20	0.05	0.06	0.00	0.00	LHS
154	14/04/2008	105.320	3.40	1.90	0.05	6.46	0.32	0.74	LHS
155	14/04/2008	101.900	1.60	1.30	0.10	2.08	0.21	0.49	LHS
156	16/07/2008	105.100	2.30	0.60	0.10	1.38	0.14	0.32	RHS
157	16/07/2008	105.110	2.30	1.10	0.10	2.53	0.25	0.58	RHS
158	16/07/2008	105.120	1.50	0.60	0.10	0.90	0.09	0.21	RHS
159	16/07/2008	105.130	6.60	0.90	0.10	5.94	0.59	1.37	RHS
160	16/07/2008	107.400	0.80	0.60	0.06	0.48	0.03	0.07	RHS
161	16/07/2008	107.410	1.60	0.80	0.08	1.28	0.10	0.23	RHS
162	16/07/2008	107.420	1.10	0.60	0.06	0.66	0.04	0.09	RHS
163	16/07/2008	107.430	0.50	0.30	0.05	0.15	0.01	0.02	LHS
164	18/07/2008	77.300	1.00	0.90	0.06	0.90	0.05	0.12	RHS
165	18/07/2008	77.200	0.70	0.50	0.05	0.35	0.02	0.05	RHS
166	18/07/2008	77.210	0.70	0.50	0.05	0.35	0.02	0.05	RHS
167	18/07/2008	77.220	0.80	0.40	0.05	0.32	0.02	0.05	RHS
168	18/07/2008	77.230	0.30	0.30	0.05	0.09	0.00	0.00	RHS
169	18/07/2008	77.240	0.40	0.20	0.05	0.08	0.00	0.00	RHS
170	18/07/2008	77.250	1.20	0.60	0.05	0.72	0.04	0.09	RHS
171	18/07/2008	77.260	1.70	0.80	0.05	1.36	0.07	0.16	RHS
172	18/07/2008	77.000	1.10	1.00	0.05	1.10	0.06	0.14	LHS
173	18/07/2008	77.010	1.80	1.10	0.05	1.98	0.10	0.23	LHS
174	18/07/2008	77.020	0.80	0.30	0.05	0.24	0.01	0.02	LHS
175	18/07/2008	77.030	2.10	0.90	0.05	1.89	0.09	0.21	LHS
176	18/07/2008	76.900	1.30	0.90	0.05	1.17	0.06	0.14	LHS
177	18/07/2008	76.910	1.10	0.80	0.05	0.88	0.04	0.09	LHS
178	18/07/2008	76.920	0.60	0.50	0.05	0.30	0.02	0.05	LHS
179	18/07/2008	76.800	0.40	0.40	0.05	0.16	0.01	0.02	LHS
180	18/07/2008	76.800	1.80	0.80	0.05	1.44	0.07	0.16	LHS
CARRIED FORWARD:						2,693.25	181.50	421.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,693.25	181.50	421.52	
181	19/07/2008	76.810	0.80	0.60	0.05	0.48	0.02	0.05	LHS
182	19/07/2008	76.810	0.80	0.50	0.05	0.40	0.02	0.05	LHS
183	19/07/2008	76.820	1.00	0.80	0.05	0.80	0.04	0.09	LHS
184	19/07/2008	76.820	1.20	1.10	0.05	1.32	0.07	0.16	RHS
185	19/07/2008	76.700	0.50	0.40	0.05	0.20	0.01	0.02	LHS
186	19/07/2008	76.710	0.30	0.30	0.05	0.09	0.00	0.00	RHS
187	19/07/2008	76.720	0.40	0.30	0.05	0.12	0.01	0.02	LHS
188	19/07/2008	76.730	0.30	0.30	0.05	0.09	0.00	0.00	RHS
189	19/07/2008	76.600	0.40	0.20	0.05	0.08	0.00	0.00	RHS
190	19/07/2008	76.610	0.60	0.50	0.05	0.30	0.02	0.05	RHS
191	19/07/2008	76.300	0.40	0.30	0.05	0.12	0.01	0.02	RHS
192	19/07/2008	76.310	2.10	0.80	0.05	1.68	0.08	0.19	LHS
193	19/07/2008	76.320	0.70	0.40	0.05	0.28	0.01	0.02	LHS
194	19/07/2008	76.330	0.40	0.40	0.05	0.16	0.01	0.02	LHS
195	19/07/2008	76.200	0.60	0.60	0.05	0.36	0.02	0.05	LHS
196	19/07/2008	76.210	0.70	0.60	0.05	0.42	0.02	0.05	LHS
197	19/07/2008	76.100	0.90	0.60	0.05	0.54	0.03	0.07	LHS
198	19/07/2008	76.110	2.30	1.10	0.05	2.53	0.13	0.30	LHS
199	19/07/2008	75.500	3.20	0.50	0.05	1.60	0.08	0.19	LHS
200	19/07/2008	75.700	2.30	1.00	0.05	2.30	0.12	0.28	LHS
201	19/07/2008	75.710	0.80	0.50	0.05	0.40	0.02	0.05	RHS
202	19/07/2008	75.100	0.30	0.20	0.05	0.06	0.00	0.00	LHS
203	19/07/2008	75.110	0.70	0.60	0.05	0.42	0.02	0.05	LHS
204	21/07/2008	53.400	2.20	1.30	0.10	2.86	0.29	0.67	LHS
205	21/07/2008	53.410	2.30	2.20	0.05	5.06	0.25	0.58	LHS
206	21/07/2008	53.420	2.40	2.20	0.05	5.28	0.26	0.60	LHS
207	21/07/2008	56.400	1.20	1.10	0.10	1.32	0.13	0.30	LHS
208	21/07/2008	68.900	1.20	0.60	0.06	0.72	0.04	0.09	LHS
209	21/07/2008	68.910	1.90	0.60	0.05	1.14	0.06	0.14	LHS
210	21/07/2008	120.100	1.60	1.30	0.10	2.08	0.21	0.49	LHS
CARRIED FORWARD:						2,726.46	183.48	426.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,726.46	183.48	426.12	
211	23/07/2008	120.000	1.00	1.00	0.06	1.00	0.06	0.14	RHS
212	23/07/2008	120.010	1.60	0.60	0.06	0.96	0.06	0.14	RHS
213	23/07/2008	120.020	1.50	0.70	0.08	1.05	0.08	0.19	RHS
214	23/07/2008	120.030	2.60	2.20	0.06	5.72	0.34	0.79	RHS
215	23/07/2008	120.040	1.50	1.30	0.08	1.95	0.16	0.37	LHS
216	23/07/2008	120.050	2.20	1.50	0.08	3.30	0.26	0.60	LHS
217	23/07/2008	120.060	3.20	2.90	0.06	9.28	0.56	1.30	LHS
218	25/07/2008	71.100	1.10	0.50	0.05	0.55	0.03	0.07	LHS
219	25/07/2008	71.110	3.20	0.50	0.05	1.60	0.08	0.19	LHS
220	25/07/2008	71.000	0.70	0.40	0.05	0.28	0.01	0.02	LHS
221	25/07/2008	71.010	0.80	0.30	0.05	0.24	0.01	0.02	LHS
222	25/07/2008	71.020	2.00	0.50	0.05	1.00	0.05	0.12	LHS
223	25/07/2008	71.030	0.50	0.40	0.05	0.20	0.01	0.02	RHS
224	25/07/2008	71.040	0.60	0.40	0.05	0.24	0.01	0.02	RHS
225	25/07/2008	70.600	1.60	0.60	0.05	0.96	0.05	0.12	LHS
226	25/07/2008	70.610	1.00	0.30	0.05	0.30	0.02	0.05	LHS
227	25/07/2008	70.200	0.50	0.40	0.05	0.20	0.01	0.02	RHS
228	25/07/2008	70.210	0.70	0.40	0.05	0.28	0.01	0.02	RHS
229	25/07/2008	70.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
230	28/07/2008	119.700	2.00	1.20	0.06	2.40	0.14	0.32	RHS
231	28/07/2008	119.710	3.00	1.60	0.06	4.80	0.29	0.67	LHS
232	28/07/2008	119.720	1.30	1.20	0.08	1.56	0.12	0.28	LHS
233	28/07/2008	119.730	0.30	0.20	0.05	0.06	0.00	0.00	LHS
234	28/07/2008	119.740	0.50	0.30	0.05	0.15	0.01	0.02	LHS
235	28/07/2008	119.300	0.30	0.30	0.05	0.09	0.00	0.00	RHS
236	28/07/2008	119.310	0.80	0.60	0.05	0.48	0.02	0.05	RHS
237	28/07/2008	119.320	0.60	0.50	0.05	0.30	0.02	0.05	RHS
238	28/07/2008	119.330	1.40	1.30	0.05	1.82	0.09	0.21	RHS
239	28/07/2008	119.340	0.60	0.50	0.05	0.30	0.02	0.05	RHS
240	28/07/2008	118.500	3.00	2.10	0.15	6.30	0.95	2.20	LHS
CARRIED FORWARD:						2,774.03	186.96	434.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,774.03	186.96	434.19	
241	30/07/2008	70.100	0.40	0.40	0.05	0.16	0.01	0.02	RHS
242	30/07/2008	70.110	0.30	0.30	0.05	0.09	0.00	0.00	RHS
243	30/07/2008	70.110	0.20	0.20	0.05	0.04	0.00	0.00	RHS
244	30/07/2008	70.120	0.30	0.20	0.05	0.06	0.00	0.00	RHS
245	30/07/2008	70.120	0.30	0.30	0.05	0.09	0.00	0.00	RHS
246	30/07/2008	70.130	0.30	0.30	0.05	0.09	0.00	0.00	RHS
247	30/07/2008	70.130	1.80	0.80	0.05	1.44	0.07	0.16	RHS
248	30/07/2008	70.140	1.50	0.80	0.05	1.20	0.06	0.14	RHS
249	30/07/2008	70.000	2.20	0.50	0.05	1.10	0.06	0.14	LHS
250	30/07/2008	70.010	1.40	0.80	0.05	1.12	0.06	0.14	LHS
251	30/07/2008	70.020	0.70	0.10	0.05	0.07	0.00	0.00	RHS
252	30/07/2008	70.030	0.70	0.60	0.05	0.42	0.02	0.05	RHS
253	30/07/2008	70.040	0.90	0.90	0.05	0.81	0.04	0.09	RHS
254	30/07/2008	70.050	1.20	1.00	0.05	1.20	0.06	0.14	RHS
255	30/07/2008	70.060	1.70	1.30	0.05	2.21	0.11	0.26	RHS
256	30/07/2008	70.070	0.20	0.20	0.05	0.04	0.00	0.00	RHS
257	30/07/2008	68.600	6.70	0.90	0.05	6.03	0.30	0.70	LHS
258	30/07/2008	68.610	4.00	0.90	0.05	3.60	0.18	0.42	LHS
259	30/07/2008	68.620	3.10	1.00	0.05	3.10	0.16	0.37	LHS
260	30/07/2008	68.630	0.70	0.60	0.05	0.42	0.02	0.05	LHS
261									
262									
263									
264									
265									
266									
267									
268									
269									
270									
CARRIED FORWARD:						2,797.32	188.11	436.87	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	455.42	41.25	496.67	18.83	1.93	20.76	43.72	4.50	48.22
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	81.01	13.11	94.12	2.85	0.50	3.35	6.61	1.16	7.77
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	21.63	6.21	27.84	0.59	0.16	0.75	1.37	0.35	1.72
TOTAL:				558.06	60.57	618.63	22.27	2.59	24.86	51.70	6.01	57.71

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						455.42	18.83	43.72	
1	7/4/2008	75.092	0.90	0.80	0.025	0.72	0.02	0.05	RHS
2	7/4/2008	74.474	3.00	1.20	0.025	3.60	0.09	0.21	RHS
3	7/4/2008	65.712	2.50	1.00	0.025	2.50	0.06	0.14	RHS
4	7/4/2008	65.722	1.00	0.80	0.025	0.80	0.02	0.05	RHS
5	7/4/2008	65.723	1.20	1.20	0.025	1.44	0.04	0.09	RHS
6	7/4/2008	65.741	1.00	0.80	0.025	0.80	0.02	0.05	LHS
7	7/4/2008	64.140	3.00	0.60	0.025	1.80	0.05	0.12	RHS
8	7/4/2008	64.105	1.20	1.00	0.025	1.20	0.03	0.07	LHS
9	7/4/2008	64.086	0.70	0.60	0.025	0.42	0.01	0.02	LHS
10	7/10/2008	49.022	1.40	1.00	0.025	1.40	0.04	0.09	RHS
11	7/10/2008	49.028	1.70	0.90	0.025	1.53	0.04	0.09	RHS
12	7/10/2008	55.960	0.90	0.70	0.025	0.63	0.02	0.05	RHS
13	7/10/2008	52.764	1.00	0.80	0.025	0.80	0.02	0.05	RHS
14	7/15/2008	56.600	1.20	0.70	0.025	0.84	0.02	0.05	RHS
15	7/15/2008	66.212	2.80	1.60	0.100	4.48	0.45	1.04	RHS
16	7/23/2008	66.050	1.00	0.70	0.025	0.70	0.02	0.05	RHS
17	7/23/2008	66.018	1.30	0.70	0.050	0.91	0.05	0.12	RHS
18	7/23/2008	66.200	1.40	0.80	0.100	1.12	0.11	0.26	RHS
19	7/23/2008	66.090	0.90	0.50	0.050	0.45	0.02	0.05	LHS
20	7/23/2008	65.886	1.00	0.70	0.075	0.70	0.05	0.12	RHS
21	7/23/2008	66.455	0.70	0.60	0.025	0.42	0.01	0.02	RHS
22	7/23/2008	66.411	0.70	0.50	0.025	0.35	0.01	0.02	RHS
23	7/23/2008	66.409	0.60	0.60	0.025	0.36	0.01	0.02	RHS
24	7/23/2008	66.290	2.30	1.20	0.050	2.76	0.14	0.32	RHS
25	7/24/2008	97.954	1.30	1.00	0.025	1.30	0.03	0.07	RHS
26	7/24/2008	97.950	1.80	1.30	0.025	2.34	0.06	0.14	RHS
27	7/24/2008	97.900	4.20	1.40	0.075	5.88	0.44	1.02	RHS
28	7/30/2008	71.103	1.00	1.00	0.050	1.00	0.05	0.12	RHS
29									
30									
TOTAL :						496.67	20.76	48.22	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POT HOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						81.01	2.85	6.61	
1	7/12/2008	117.100	1.90	1.70	0.050	3.23	0.16	0.37	LHS
2	7/14/2008	121.626	2.00	0.90	0.025	1.80	0.05	0.12	RHS
3	7/14/2008	121.610	2.20	1.40	0.025	3.08	0.08	0.19	RHS
4	7/24/2008	102.834	2.00	1.00	0.050	2.00	0.10	0.23	RHS
5	7/24/2008	102.831	1.40	1.00	0.050	1.40	0.07	0.16	RHS
6	7/24/2008	102.669	1.60	1.00	0.025	1.60	0.04	0.09	RHS
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						94.12	3.35	7.77	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: July 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						21.63	0.59	1.37	
1	7/3/2008	163.292	1.00	0.80	0.03	0.80	0.02	0.05	RHS
2	7/3/2008	163.295	1.50	0.80	0.03	1.20	0.03	0.07	RHS
3	7/3/2008	163.296	0.90	0.60	0.025	0.54	0.01	0.02	RHS
4	7/3/2008	163.297	0.60	0.50	0.03	0.30	0.01	0.02	RHS
5	7/3/2008	163.298	0.50	0.50	0.03	0.25	0.01	0.02	RHS
6	7/3/2008	163.299	0.80	0.50	0.03	0.40	0.01	0.02	RHS
7	7/3/2008	163.300	0.50	0.50	0.03	0.25	0.01	0.02	RHS
8	7/3/2008	163.330	1.00	0.50	0.03	0.50	0.01	0.02	LHS
9	7/3/2008	161.800	1.00	0.70	0.025	0.70	0.02	0.05	RHS
10	7/3/2008	161.799	0.80	0.60	0.025	0.48	0.01	0.02	RHS
11	7/3/2008	150.392	0.70	0.70	0.025	0.49	0.01	0.02	LHS
12	7/3/2008	147.702	0.60	0.50	0.025	0.30	0.01	0.02	LHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						27.84	0.75	1.72	

LINTASAN RESOURCES SDN BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	277.175	161.750	438.925	13.820	8.092	21.912	32.069	18.774	50.843
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	79.040	7.720	86.760	3.977	0.388	4.365	9.247	0.903	10.150
3	Beaufort	502	Jalan Beaufort - Menumbok	298.787	110.800	409.587	12.922	5.545	18.467	29.996	12.863	42.859
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	460.665	76.730	537.395	22.837	3.838	26.675	52.993	8.904	61.897
TOTAL:				1115.667	357.000	1472.667	53.556	17.863	71.419	124.305	41.444	165.749

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	277.175	13.820	32.069	-
1	02/07/2008	78.505	1.30	1.00	0.050	1.300	0.065	0.151	LHS
2	02/07/2008	78.530	3.50	1.10	0.050	3.850	0.193	0.448	LHS
3	02/07/2008	78.590	2.50	1.80	0.050	4.500	0.225	0.522	LHS
4	02/07/2008	79.665	0.20	0.10	0.050	0.020	0.001	0.002	LHS
5	02/07/2008	79.070	0.70	0.70	0.050	0.490	0.025	0.058	LHS
6	02/07/2008	79.072	2.10	1.10	0.050	2.310	0.116	0.269	LHS
7	02/07/2008	79.073	1.70	0.90	0.050	1.530	0.077	0.179	LHS
8	02/07/2008	79.715	0.30	0.10	0.050	0.030	0.002	0.005	LHS
9	03/07/2008	82.690	7.60	1.60	0.050	12.160	0.608	1.411	LHS
10	03/07/2008	83.820	0.40	0.40	0.050	0.160	0.008	0.019	LHS
11	03/07/2008	83.960	0.50	0.40	0.050	0.200	0.010	0.023	LHS
12	03/07/2008	84.162	0.60	0.40	0.050	0.240	0.012	0.028	LHS
13	03/07/2008	92.987	0.70	0.40	0.050	0.280	0.014	0.032	RHS
14	11/07/2008	104.790	3.50	2.10	0.050	7.350	0.368	0.854	LHS
15	11/07/2008	104.970	5.00	1.50	0.050	7.500	0.375	0.870	LHS
16	11/07/2008	104.976	5.40	3.50	0.050	18.900	0.945	2.192	LHS
17	11/07/2008	108.373	5.00	1.60	0.050	8.000	0.400	0.928	LHS
18	17/07/2008	74.940	1.40	0.80	0.050	1.120	0.056	0.130	RHS
19	17/07/2008	74.943	0.30	0.70	0.050	0.210	0.011	0.026	RHS
20	17/07/2008	74.950	1.50	1.50	0.050	2.250	0.113	0.262	RHS
21	17/07/2008	74.952	3.60	2.60	0.050	9.360	0.468	1.086	RHS
22	17/07/2008	74.975	2.20	1.50	0.050	3.300	0.165	0.383	RHS
23	17/07/2008	74.978	1.20	0.80	0.050	0.960	0.048	0.111	RHS
24	17/07/2008	74.980	3.70	1.20	0.050	4.440	0.222	0.515	RHS
25	17/07/2008	74.982	3.50	2.00	0.050	7.000	0.350	0.812	RHS
26	17/07/2008	74.991	2.20	1.20	0.050	2.640	0.132	0.306	RHS
27	17/07/2008	74.995	1.80	1.10	0.050	1.980	0.099	0.230	RHS
28	17/07/2008	74.933	2.10	1.70	0.050	3.570	0.179	0.415	RHS
29	26/07/2008	95.400	4.00	3.20	0.050	12.800	0.640	1.485	RHS
30	26/07/2008	95.400	4.00	3.20	0.050	12.800	0.640	1.485	LHS
CARRIED FORWARD:						408.425	20.387	47.306	

BROUGHT FORWARD:		-	-	-	408.425	20.387	47.306	-	
31	29/07/2008	74.962	1.20	1.00	0.050	1.200	0.060	0.139	LHS
32	29/07/2008	74.965	1.40	1.20	0.050	1.680	0.084	0.195	LHS
33	29/07/2008	79.940	1.50	1.20	0.050	1.800	0.090	0.209	LHS
34	29/07/2008	122.008	1.00	0.40	0.050	0.400	0.020	0.046	RHS
35	29/07/2008	123.404	1.70	1.40	0.050	2.380	0.119	0.276	RHS
36	30/07/2008	95.540	3.60	3.20	0.050	11.520	0.576	1.336	RHS
37	30/07/2008	95.540	3.60	3.20	0.050	11.520	0.576	1.336	LHS
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:					438.925	21.912	50.843		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length	Width	Depth	AREA	VOLUME	PREMIX QUANTITY	REMARKS
			(m)	(m)	(m)	(m ²)	(m ³)	(ton)	
BROUGHT FORWARD:			-	-	-	79.040	3.977	9.247	-
1	07/20	139.490	0.70	0.60	0.050	0.420	0.021	0.049	RHS
2	07/20	139.495	0.50	0.50	0.050	0.250	0.013	0.030	RHS
3	07/20	139.502	0.40	0.30	0.050	0.120	0.006	0.014	RHS
4	07/20	139.504	0.40	0.40	0.050	0.160	0.008	0.019	RHS
5	07/20	139.507	0.60	0.50	0.050	0.300	0.015	0.035	RHS
6	07/20	139.510	0.80	0.70	0.050	0.560	0.028	0.065	RHS
7	07/20	139.530	0.50	0.40	0.050	0.200	0.010	0.023	RHS
8	07/20	139.531	0.30	0.10	0.050	0.030	0.002	0.005	RHS
9	07/20	139.535	0.30	0.20	0.050	0.060	0.003	0.007	RHS
10	07/20	139.536	0.40	0.30	0.050	0.120	0.006	0.014	RHS
11	07/20	139.537	0.40	0.30	0.050	0.120	0.006	0.014	RHS
12	07/20	139.540	0.50	0.40	0.050	0.200	0.010	0.023	RHS
13	07/20	139.543	0.30	0.30	0.050	0.090	0.005	0.012	RHS
14	07/20	139.546	0.50	0.40	0.050	0.200	0.010	0.023	RHS
15	07/20	139.547	1.00	0.50	0.050	0.500	0.025	0.058	RHS
16	07/20	139.550	0.40	0.40	0.050	0.160	0.008	0.019	RHS
17	07/20	139.570	0.50	0.40	0.050	0.200	0.010	0.023	RHS
18	07/20	139.571	0.40	0.30	0.050	0.120	0.006	0.014	RHS
19	07/20	139.591	0.40	0.40	0.050	0.160	0.008	0.019	RHS
20	07/20	139.602	0.40	0.40	0.050	0.160	0.008	0.019	RHS
21	07/20	139.605	0.60	0.50	0.050	0.300	0.015	0.035	RHS
22	07/20	139.607	0.70	0.50	0.050	0.350	0.018	0.042	RHS
23	07/20	139.861	0.80	0.50	0.050	0.400	0.020	0.046	RHS
24	07/20	139.870	0.50	0.40	0.050	0.200	0.010	0.023	RHS
25	07/20	139.875	0.80	0.60	0.050	0.480	0.024	0.056	RHS
26	07/20	139.880	0.80	0.70	0.050	0.560	0.028	0.065	RHS
27	07/20	139.900	1.00	1.30	0.050	1.300	0.065	0.151	RHS
28									
29									
30									
CARRIED FORWARD:						86.760	4.365	10.150	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	298.787	12.922	29.996	
1	04/07/2008	10.385	5.30	2.40	0.050	12.720	0.636	1.476	LHS
2	04/07/2008	17.180	1.00	1.00	0.050	1.000	0.050	0.116	LHS
3	04/07/2008	17.180	0.70	0.40	0.050	0.280	0.014	0.032	RHS
4	04/07/2008	17.190	0.70	0.50	0.050	0.350	0.018	0.042	RHS
5	04/07/2008	17.191	0.80	0.50	0.050	0.400	0.020	0.046	RHS
6	04/07/2008	17.220	0.90	0.50	0.050	0.450	0.023	0.053	RHS
7	04/07/2008	17.221	1.00	0.60	0.050	0.600	0.030	0.070	RHS
8	04/07/2008	17.232	1.10	0.50	0.050	0.550	0.028	0.065	RHS
9	05/07/2008	19.060	1.30	1.00	0.050	1.300	0.065	0.151	LHS
10	05/07/2008	19.065	1.00	0.90	0.050	0.900	0.045	0.104	RHS
11	05/07/2008	19.068	3.50	3.20	0.050	11.200	0.560	1.299	LHS
12	05/07/2008	19.070	2.70	1.30	0.050	3.510	0.176	0.408	LHS
13	09/07/2008	18.190	7.50	2.20	0.050	16.500	0.825	1.914	RHS
14	14/07/2008	17.170	3.50	2.70	0.050	9.450	0.473	1.097	RHS
15	22/07/2008	17.615	6.10	3.50	0.050	21.350	1.068	2.478	LHS
16	22/07/2008	17.615	6.10	3.50	0.050	21.350	1.068	2.478	RHS
17	29/07/2008	2.525	1.30	0.70	0.050	0.910	0.046	0.107	RHS
18	29/07/2008	4.349	0.50	0.40	0.050	0.200	0.010	0.023	RHS
19	29/07/2008	4.351	0.80	0.70	0.050	0.560	0.028	0.065	RHS
20	29/07/2008	4.356	0.90	0.50	0.050	0.450	0.023	0.053	RHS
21	29/07/2008	10.760	2.50	1.20	0.050	3.000	0.150	0.348	RHS
22	29/07/2008	10.770	1.60	0.60	0.050	0.960	0.048	0.111	RHS
23	29/07/2008	11.993	1.70	0.90	0.050	1.530	0.077	0.179	RHS
24	29/07/2008	19.079	1.60	0.80	0.050	1.280	0.064	0.148	RHS
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						409.587	18.467	42.859	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JULY 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	460.665	22.837	52.993	
1	0707/2008	49.510	6.30	2.50	0.050	15.750	0.788	1.828	LHS
2	10/07/2008	38.405	6.40	2.20	0.050	14.080	0.704	1.633	RHS
3	10/07/2008	55.600	2.80	1.50	0.050	4.200	0.210	0.487	RHS
4	18/07/2008	56.660	6.10	3.50	0.050	21.350	1.068	2.478	RHS
5	18/07/2008	56.660	6.10	3.50	0.050	21.350	1.068	2.478	LHS
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						537.395	26.675	61.897	

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.545 (LHS-QEH Traffic Lights)

R01 PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 JLN KK-PENAMPANG-LOK KAWI
LOCATION : CH0.527 (LHS-QEH Traffic Lights)

ROI PAVER BLOCK



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - PAVING BLOCK RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	136.98	34.44	171.42
TOTAL				136.98	34.44	171.42

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVING BLOCK RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 501

ROAD NAME: JLN KK - PENAMPANG - LOK KAWI

MONTH: JULY 2008

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:					136.98	
1	7/5/2008	0.507	0.80	0.80	0.64	LHS-QEH Traffic Lights
2	7/5/2008	0.509	1.20	0.80	0.96	LHS-QEH Traffic Lights
3	7/5/2008	0.513	1.80	1.20	2.16	LHS-QEH Traffic Lights
4	7/5/2008	0.514	1.20	1.00	1.20	LHS-QEH Traffic Lights
5	7/6/2008	0.465	1.60	0.60	0.96	RHS-QEH Traffic Lights
6	7/6/2008	0.468	1.20	0.60	0.72	RHS-QEH Traffic Lights
7	7/6/2008	0.469	1.60	1.20	1.92	LHS-QEH Traffic Lights
8	7/6/2008	0.474	1.40	0.80	1.12	LHS-QEH Traffic Lights
9	7/19/2008	0.539	6.40	0.60	3.84	LHS-QEH Traffic Lights
10	7/20/2008	0.545	4.40	1.80	7.92	LHS-QEH Traffic Lights
11	7/20/2008	0.55	1.40	0.80	1.12	LHS-QEH Traffic Lights
12	7/26/2008	0.539	2.80	1.00	2.80	LHS-QEH Traffic Lights
13	7/26/2008	0.549	1.40	1.00	1.40	LHS-QEH Traffic Lights
14	7/26/2008	0.554	3.00	1.00	3.00	LHS-QEH Traffic Lights
15	7/27/2008	0.527	1.60	1.00	1.60	LHS-QEH Traffic Lights
16	7/27/2008	0.529	1.80	1.00	1.80	LHS-QEH Traffic Lights
17	7/27/2008	0.54	1.60	0.80	1.28	LHS-QEH Traffic Lights
TOTAL:					171.42	

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 70.060 (KM 106.660) - RHS

R01 POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH95.630 (KM97.390) - LHS

R01 PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	938.96	0.00	938.96
	500	Jalan Kota Kinabalu-Keningau-Tenom	64.28	0.00	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	563.86	0.00	563.86
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	1,019.88	0.00	1,019.88
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	219.42	12.04	231.46
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	213.82	59.66	273.48
	502	Jalan Beaufort-Menumbok	105.53	0.00	105.53
Sipitang	01	Jalan Kota Kinabalu-Sindumin	60.67	42.26	102.93
Kuala Penyu	502	Jalan Beaufort-Menumbok	121.66	0.00	121.66
TOTAL			3,348.47	113.96	3,462.43

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	40.39	-	40.39
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				40.39	-	40.39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					40.39	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JULY :					40.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	938.96	-	938.96
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	64.28	-	64.28
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	563.86	-	563.86
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				1,567.10	-	1,567.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					938.96	
TOTAL:					938.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					563.86	
TOTAL:					563.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG
ROUTE NO. 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					64.28	
TOTAL:					64.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,019.88	-	1,019.88
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	219.42	12.04	231.46
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				1,239.30	12.04	1,251.34

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: July 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,019.88	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,019.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: July 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					219.42	
1	7/3/2008	138.133	1.60	1.00	1.60	Crocodile crack/RHS
2	7/3/2008	138.125	6.50	1.20	7.80	Crocodile crack/RHS
3	7/3/2008	138.100	1.20	0.70	0.84	Crocodile crack/RHS
4	7/3/2008	138.098	1.80	1.00	1.80	Crocodile crack/RHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					231.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	213.82	59.66	273.48
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	60.67	42.26	102.93
3	Beaufort	502	Jalan Beaufort - Menumbok	105.53	-	105.53
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	121.66	-	121.66
TOTAL				501.68	101.92	603.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					213.82	
1	07/07/2008	77.320	3.10	1.20	3.72	LHS
2	07/07/2008	77.320	3.00	1.25	3.75	RHS
3	07/07/2008	77.400	3.50	0.60	2.10	RHS
4	07/07/2008	77.430	10.00	1.10	11.00	RHS
5	07/07/2008	77.460	6.00	0.90	5.40	RHS
6	07/07/2008	77.480	4.00	1.00	4.00	RHS
7	07/07/2008	77.535	6.50	1.20	7.80	RHS
8	07/07/2008	77.552	6.00	1.00	6.00	RHS
9	07/07/2008	77.556	4.50	1.20	5.40	RHS
10	16/07/2008	93.028	1.30	1.20	1.56	LHS
11	16/07/2008	95.542	6.10	1.00	6.10	LHS
12	16/07/2008	95.550	1.30	0.80	1.04	LHS
13	16/07/2008	95.610	0.60	0.40	0.24	LHS
14	16/07/2008	95.615	1.50	0.70	1.05	LHS
15	16/07/2008	95.630	1.00	0.50	0.50	LHS
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					273.48	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG
ROUTE NO. 01
ROAD NAME: JLN KK-SINDUMIN
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					60.67	
1	19/07/2008	153.460	21.40	1.70	36.38	RHS
2	19/07/2008	153.890	1.50	0.40	0.60	RHS
3	19/07/2008	153.892	8.50	0.40	3.40	RHS
4	19/07/2008	153.900	4.70	0.40	1.88	RHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					102.93	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		BROUGHT FORWARD:			105.53	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					105.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JLN BEAUFORT - MENUMBOK
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					121.66	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					121.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	102.00	-	102.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	114.00	-	114.00
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	32.50	-	32.50
4	W.P LABUAN	L 703	JALAN OKK DAUD	135.90	-	135.90
5	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	-	27.00	27.00
6	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	124.00	-	124.00
7	W.P LABUAN	L 705	JALAN BEBULOH	31.25	-	31.25
8	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	98.80	-	98.80
9	W.P LABUAN	L 710	JALAN BUKIT KUDA	31.25	-	31.25
10	W.P LABUAN	L 712	JALAN PAHLAWAN	84.00	-	84.00
11	W.P LABUAN	L 716	JALAN KERUPANG 1	33.00	-	33.00
12	W.P LABUAN	L 718	JALAN KERUPANG 3	64.50	-	64.50
13	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
14	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	191.00	33.75	224.75
15	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	723.00	-	723.00
16	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	186.70	-	186.70
17	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
TOTAL				2,031.40	60.75	2,092.15

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 703

ROAD NAME: JALAN SG. LADA/SG. PAGAR

MONTH: JULY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:					0.00	
1	25/07/2008	2.45	20.00	1.35	27.00	
2	"					
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					27.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

R01 PAVEMENT TREATMENT RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 722

ROAD NAME: JALAN RANCHA-RANCHA LAMA

MONTH: JULY 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:					191.00	
1	28/07/2008	0.50	25.00	1.35	33.75	
2	"					
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					224.75	

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH61.250-CH61.362 (MEDIUM)

R01 - VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: JULY2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	3,330.35	1,222.00	4,552.35
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	500.00	0.00	500.00
Kudat	01	Jalan Kota Kinabalu-Kudat	1,498.40	0.00	1,498.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	97.50	0.00	97.50
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	150.20	0.00	150.20
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	981.90	0.00	981.90
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	400.70	0.00	400.70
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	511.72	0.00	511.72
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	871.10	0.00	871.10
TOTAL			8,341.87	1,222.00	9,563.87

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	3,330.35	1,222.00	4,552.35
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	500.00	-	500.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	1,498.40	-	1,498.40
TOTAL				5,328.75	1,222.00	6,550.75

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,330.35	
1	04/07/2008	60.980-61.980	1000	1	1,000.00	
2	09/07/2008	67.980-69.170	72	1	72.00	
3	10/07/2008	69.100-69.250	150	1	150.00	
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JULY :					4,552.35	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					500.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JULY :					500.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,498.40	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JUNE :					1,498.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	97.50	-	97.50
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					97.50	
TOTAL:					97.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	150.20	-	150.20
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	981.90	-	981.90
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	400.70	-	400.70
TOTAL				1,532.80	-	1,532.80

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: July 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					150.20	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					150.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: July 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					981.90	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					981.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: July 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					400.70	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					400.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	511.72	-	511.72
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	871.10	-	871.10
TOTAL				1,382.82	-	1,382.82

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					511.72	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					511.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					871.10	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					871.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

SUMMARY - VEGETATION CLEARING RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	7,571.00	-	7,571.00
2	W.P LABUAN	L 703	JALAN OKK DAUD	1,680.00	2,800.00	4,480.00
3	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	1,896.00	3,160.00	5,056.00
4	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	1,653.00	-	1,653.00
5	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	-	1,394.40	1,394.40
6	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	18,140.00	-	18,140.00
7	W.P LABUAN	L 715	JALAN HAJI KUDUS	210.00	-	210.00
8	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	5,063.00	565.80	5,628.80
9	W.P LABUAN	L 747	JALAN MERDEKA	3,612.00	-	3,612.00
10	W.P LABUAN	L 724	JALAN MASJID	1,662.50	-	1,662.50
11	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	561.00	-	561.00
12	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	108.00	-	108.00
13	W.P LABUAN	2	JALAN MASUK KE SMK PANTAI	-	105.00	105.00
TOTAL				42,156.50	8,025.20	50,181.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. 2
ROAD NAME: JALAN MASUK KE SMK PANTAI
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:						
1	08/07/2008	0.00	350.00	0.30	105.00	
TOTAL :					105.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 709

ROAD NAME: JALAN TG. BATU/TG. PURUN

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:						0.00
1	12/07/2008	0.01	4,498.00	0.30	1,349.40	(LHS/MLRHS)
TOTAL :					1,349.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 745
ROAD NAME: JALAN KOMPLEKS WATERFRONT
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:						
1	15/07/2008	0.06	1,886.00	0.30	565.80	LHS/RHS
TOTAL :					5,628.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO. L 703
ROAD NAME: JALAN SG. LADA/SG. PAGAR
MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:					1,896.00	
1	23/07/2008	0.00	6,320.00	0.50	3,160.00	
TOTAL :					5,056.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R01 VEGETATION CLEARING RECORD

DISTRICT: W.P LABUAN

ROUTE NO. L 703

ROAD NAME: JALAN OKK DAUD

MONTH: JULY 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JUN'08:					1,680.00	
1	29/07/2008	0.00	5,600.00	0.50	2,800.00	
TOTAL :					4,480.00	

R02

(SHOULDER)

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH78.490 (KM80.250) - LHS

R02 SHOULDER REPAIR



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R02 ~ ROAD SHOULDER.

Road Name : Jalan Mohammad Salleh

Route No : L704

Location : KM 2.00 RHS

Date : 18/07/2008

BEFORE



Film Batch: L8-02-057

IN PROGRESS



Film Batch: L8-02-065

AFTER



Film Batch: L8-03-107

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH:

JULY 2008

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	198.00	97.00	295.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	67.00	0.00	67.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	160.00	0.00	160.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	62.16	15.42	0.00	0.00	62.16	15.42
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	18,883.60	0.00	18,883.60	890.08	106.75	0.00	0.00	890.08	106.75
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	60.00	0.00	60.00	38.11	6.86	0.00	0.00	38.11	6.86
Ranau	22	Jalan Kota Kinabalu-Sandakan	2,265.80	250.70	2,516.50	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,121.70	932.10	2,053.80	123.00	20.12	0.00	0.00	123.00	20.12
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	65.60	0.00	65.60	13.50	1.01	14.00	2.45	27.50	3.46
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	22.20	0.00	22.20	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	2,466.05	179.60	2,645.65	0.00	0.00			0.00	0.00
	502	Jalan Beaufort-Menumbok	14.60	77.00	91.60	0.00	0.00			0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	31.20	5.00	36.20	0.00	0.00			0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	35.40	0.00	35.40	0.00	0.00			0.00	0.00
TO TAL			25,391.15	1,541.40	26,932.55	1,126.85	150.16	14.00	2.45	1,140.85	152.61

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	198.00	97.00	295.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	67.00	-	67.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	160.00	-	160.00	-	-	-	-	-	-
TOTAL				425.00	97.00	522.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							198.00						
1	04/07/2008	100.700	100.737	37.00	1.00	0.100	37.00						
2	16/07/2008	63.26	63.278	28.00	1.00	0.100	28.00						
3	21/07/2008	66.43	66.462	32.00	1.00	0.100	32.00						
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JULY :							295.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	67.00	-	-	-			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JULY :							67.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	160.00	-	-	-			
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JULY :							160.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	62.16	15.42	-	-	62.16	15.42
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
TOTAL				-	-	-	62.16	15.42	-	-	62.16	15.42

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
		BROUGHT FORWARD:		-	-	-	-	-	-	-	62.16	15.42	
TOTAL:							-				62.16	15.42	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER						
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM MONTH		
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	18,883.60	-	18,883.60	890.08	106.75	-	-	890.08	106.75	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	60.00	-	60.00	38.11	6.86	-	-	38.11	6.86	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-	-
TOTAL				18,943.60	-	18,943.60	928.19	113.61	-	-	928.19	113.61	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER				REMARKS	
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)		Volume (m ³)
		BROUGHT FORWARD:					18,883.60				890.08	106.75	
TOTAL:							18,883.60				890.08	106.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
							60.00				38.11	6.86	
TOTAL:							60.00				38.11	6.86	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: July 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD FROM JUNE 2008:						2,265.80				0.00	0.00		
1	02/07/08	57.300	57.330	30.00	2.00		60.00					LHS	
2	11/07/08	80.300	80.325	25.00	1.50		37.50					RHS	
3	12/07/08	80.700	80.725	25.00	1.00		25.00					RHS	
4	15/07/08	86.400	86.430	30.00	1.00		30.00					LHS	
5	22/07/08	95.100	95.126	26.00	0.80		20.80					RHS	
6	23/07/08	100.600	100.637	37.00	0.60		22.20					RHS	
7	23/07/08	100.610	100.640	30.00	0.80		24.00					LHS	
8	24/07/08	100.620	100.672	52.00	0.60		31.20					RHS	
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:						2,516.50				0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	2,466.05	179.60	2,645.65	-	-	-	-	-	-
2	Beaufort	502	Jalan Beaufort - Menumbok	14.60	77.00	91.60	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	31.20	5.00	36.20	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	35.40	-	35.40	-	-	-	-	-	-
TOTAL				2,547.25	261.60	2,808.85	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD:				-	-	-	2,466.05	-	-	-	0.00	0.00	-
1	09/07/2008	73.005	73.006	1.00	0.60	0.080	0.60						LHS
2	09/07/2008	73.007	73.008	1.00	0.70	0.080	0.70						LHS
3	09/07/2008	73.014	73.017	3.00	1.50	0.090	4.50						LHS
4	09/07/2008	73.023	73.026	3.00	1.30	0.075	3.90						LHS
5	09/07/2008	78.485	78.492	7.00	0.60	0.080	4.20						LHS
6	09/07/2008	78.490	78.492	2.00	0.80	0.080	1.60						LHS
7	09/07/2008	78.530	78.532	2.00	1.50	0.090	3.00						LHS
8	09/07/2008	78.535	78.537	2.00	2.10	0.090	4.20						LHS
9	09/07/2008	78.546	78.549	3.00	2.00	0.100	6.00						LHS
10	09/07/2008	78.575	78.577	2.00	1.20	0.100	2.40						RHS
11	09/07/2008	78.580	78.582	2.00	1.10	0.080	2.20						RHS
12	09/07/2008	78.620	78.622	2.00	1.40	0.080	2.80						LHS
13	09/07/2008	78.625	78.628	3.00	2.10	0.075	6.30						LHS
14	09/07/2008	78.630	78.633	3.00	1.40	0.075	4.20						LHS
15	16/07/2008	84.448	84.453	5.00	1.50	0.090	7.50						LHS
16	16/07/2008	85.480	85.498	18.00	1.10	0.080	19.80						RHS
17	16/07/2008	85.515	85.523	8.00	1.00	0.075	8.00						RHS
18	16/07/2008	85.800	85.834	34.00	2.30	0.075	78.20						LHS
19	19/07/2008	95.831	95.841	10.00	1.00	0.080	10.00						RHS
20	19/07/2008	109.830	109.849	19.00	0.50	0.080	9.50						RHS
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							2,645.65				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: SIPITANG
 ROUTE NO. 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	31.20	-	-	-	0.00	0.00	-
1	21/07/2008	143.435	143.445	10.00	0.50	0.090	5.00						RHS
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							36.20				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD:				-	-	-	14.60	-	-	-	0.00	0.00	-
1	14/07/2008	5.400	5.409	9.00	0.80	0.090	7.20						LHS
2	14/07/2008	5.500	5.513	13.00	0.90	0.090	11.70						LHS
3	14/07/2008	5.528	5.540	12.00	0.80	0.080	9.60						LHS
4	14/07/2008	5.561	5.571	10.00	0.80	0.080	8.00						LHS
5	14/07/2008	6.090	6.097	7.00	1.90	0.090	13.30						LHS
6	14/07/2008	6.120	6.136	16.00	1.70	0.090	27.20						LHS
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							91.60				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JULY 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS	
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume		
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)		
BROUGHT FORWARD:				-	-	-	35.40	-	-	-	0.00	0.00	-	
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														
22														
23														
24														
25														
26														
27														
28														
29														
30														
CARRIED FORWARD:							35.40				0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

SUMMARY- SHOULDER REPAIR RECORD

Month: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	W.P.LABUAN	L 700	JALAN PATAU-PATAU	10,894.00	-	10,894.00	-	-	-	-	-	-
2	W.P.LABUAN	L 700	JALAN POHON BATU	-	-	-	-	-	-	-	-	-
3	W.P.LABUAN	L 700	JALAN TUN MUSTAPHA	-	-	-	-	-	-	-	-	-
4	W.P.LABUAN	L 703	JALAN OKK DAUD	-	1,350.00	1,350.00	-	-	-	-	-	-
5	W.P.LABUAN	L 704	JALAN MOHD SALLEH	-	50.40	50.40	-	-	-	-	-	-
6	W.P.LABUAN	L 706	JALAN RANCHA-RANCHA	100.00	-	100.00	-	-	-	-	-	-
7	W.P.LABUAN	L 710	JALAN BUKIT KUDA	37.86	-	37.86	165.50	49.65	-	-	165.50	49.65
8	W.P.LABUAN	L 719	JALAN PENGHULU TUAH	-	-	-	-	-	-	-	-	-
9	W.P.LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	32.41	-	32.41	-	-	-	-	-	-
10	W.P.LABUAN	L 731	JALAN ARSAT	800.00	-	800.00	-	-	-	-	-	-
11	W.P.LABUAN	L 734	JALAN PANCUR HITAM	850.00	-	850.00	-	-	-	-	-	-
TOTAL				12,714.27	1,400.40	14,114.67	165.50	49.65	-	-	165.50	49.65

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT
R02 SHOULDER REPAIR RECORD

DISTRICT: W.P LABUAN
 ROUTE NO. L 703
 ROAD NAME: JALAN OKK DAUD
 MONTH: JULY 2008

ITEM	DATE	CHAINAGE (KM)		EARTH SHOULDER				GRAVEL SHOULDER				REMARKS	
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area		Volume
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)		(m3)
BROUGHT FORWARD JUN 08:				-	-	-	0.00	-	-	-	0.00	0.00	
1	22/07/2008	900	1200	300.00	4.50	0.15	1,350.00						LHS/RHS
2	"	3000	3300	300.00	4.50	0.15	0.68						LHS/RHS
TOTAL :							1,350.68				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT
R02 SHOULDER REPAIR RECORD

DISTRICT: W.P LABUAN
 ROUTE NO. L 703
 ROAD NAME: JALAN MOHAMMAD SALLEH
 MONTH: JULY 2008

ITEM	DATE	CHAINAGE (KM)		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
		BROUGHT FORWARD JUN'08:		-	-	-	0.00	-	-	-	0.00	0.00	
1	18/07/2008	2000	2018	18.00	2.80	0.15	50.40						RHS
TOTAL :							50.40				0.00	0.00	

R03

(GRASS CUTTING)

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH89.120(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH133.550(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGAU-TENOM
LOCATION : CH0.200 (LHS)

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R03 ~ GRASS CUTTING

Road Name : Jalan Bukit Timbalai

Route No : L721

Location : KM 0.61 RHS

Date : 11/07/2008

Road Name : Jalan Tanjung Aru

Route No : L713

Location : KM 1.88 RHS

Date : 15/07/2008

BEFORE



Film Batch : L7-07-033



Film Batch : L3-06-032

IN PROGRESS



Film Batch : L7-07-035



Film Batch : L3-06-037

AFTER



Film Batch : L5-09-044



Film Batch : L7-13-063

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	335.820	55.970	391.790
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	192.060	32.010	224.070
Kudat	01	Jalan Kota Kinabalu-Kudat	329.940	54.990	384.930
Tuaran	01	Jalan Kota Kinabalu-Kudat	230.800	38.900	269.700
	22	Jalan Kota Kinabalu-Sandakan	255.480	42.580	298.060
	503	Jalan Berungis-Kota Belud	106.200	17.700	123.900
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	223.640	40.080	263.720
	01	Jalan Kota Kinabalu-Sindumin	25.620	4.270	29.890
	606	Jalan Susur Sepangar Bay	64.320	10.720	75.040
	607	Jalan Masuk Ke Pelabuhan Baru	4.080	0.680	4.760
	608	Jalan K Masuk Ke Lapangan Terbang Lama	5.040	0.840	5.880
Penampang	01	Jalan Kota Kinabalu-Sindumin	65.343	10.980	76.323
	500	Jalan Kota Kinabalu-Keningau-Tenom	294.920	49.070	343.990
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	138.060	23.010	161.070
Papar	01	Jalan Kota Kinabalu-Sindumin	296.224	54.470	350.694
Ranau	22	Jalan Kota Kinabalu-Sandakan	613.200	102.200	715.400
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	355.800	59.300	415.100
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	269.820	44.970	314.790
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	170.820	28.470	199.290
Beaufort	01	Jalan Kota Kinabalu-Sindumin	342.528	57.088	399.616
	502	Jalan Beaufort-Menumbok	135.090	22.515	157.605
Sipitang	01	Jalan Kota Kinabalu-Sindumin	204.036	34.006	238.042
Kuala Penyu	502	Jalan Beaufort-Menumbok	222.300	37.050	259.350
TOTAL			4,881.141	821.869	5,703.010

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	335.820	55.970	391.790
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	192.060	32.010	224.070
3	Kudat	01	Jalan Kota Kinabalu - Kudat	329.940	54.990	384.930
TOTAL:				857.820	142.970	1,000.790

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			335.820	
02/07/2008	58.980	63.480	4.500	
04/07/2008	63.480	71.480	8.000	
05/07/2008	71.480	72.970	1.490	
05/07/2008	72.970	76.970	4.000	Protocol 1st cycle
05/07/2008	76.970	79.000	2.030	
07/07/2008	79.000	85.200	6.200	
09/07/2008	85.200	90.000	4.800	
10/07/2008	90.000	98.600	8.600	
12/07/2008	98.600	108.950	10.350	
14/07/2008	108.950	110.950	2.000	
16/07/2008	72.970	76.970	4.000	Protocol 2nd cycle
BALANCE END OF JULY :			391.790	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: KOTA MARUDU
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			192.060	
05/07/2008	110.950	117.500	6.550	
07/07/2008	117.500	119.115	1.615	
07/07/2008	119.115	121.115	2.000	Protocol 1st cycle
08/07/2008	121.115	125.200	4.085	
10/07/2008	125.200	129.980	4.780	
12/07/2008	129.980	134.900	4.920	
14/07/2008	134.900	140.960	6.060	
15/07/2008	119.115	121.115	2.000	Protocol 2nd cycle
BALANCE END OF JULY :			224.070	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: July 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	223.640	40.080	263.720
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	230.800	38.990	269.790
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	255.480	42.580	298.060
4	Tuaran	503	Jalan Berungis - Kota Belud	106.200	17.700	123.900
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	64.320	10.720	75.040
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	4.080	0.680	4.760
TOTAL:				884.520	150.750	1,035.270

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO: 606
 ROAD NAME: JALAN SUSUR SEPANGAR BAY
 MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				64.320	
1	11/07/2008	0.000	3.500	3.500	
2	13/07/2008	3.500	7.100	3.600	
3	16/07/2008	7.100	10.720	3.620	
TOTAL :				75.040	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.080	
1	03/07/2008	0.000	0.340	0.340	
2	17/07/2008	0.000	0.340	0.340	
TOTAL :				4.760	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				230.800	
1	03/07/2008	36.602	32.720	3.882	Normal
2	05/07/2008	32.720	28.720	4.000	Protocol
3	07/07/2008	28.720	23.980	4.740	Normal
4	20/07/2008	32.720	28.720	4.000	Protocol
5	01/07/2008	36.602	41.202	4.600	
6	04/07/2008	41.202	47.802	6.600	
7	07/07/2008	47.802	53.002	5.200	
8	09/07/2008	53.002	55.902	2.900	
9	11/07/2008	55.902	58.970	3.068	
TOTAL :				269.790	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				255.480	
1	02/07/2008	0.000	10.500	10.500	
2	05/07/2008	10.500	15.600	5.100	
3	08/07/2008	15.600	24.300	8.700	
4	11/07/2008	24.300	35.100	10.800	
5	14/07/2008	35.100	42.580	7.480	
TOTAL :				298.060	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTENO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				106.200	
1	03/07/2008	0.000	6.100	6.100	
2	07/07/2008	6.100	12.400	6.300	
3	7/11/2008	12.400	17.700	5.300	
TOTAL :				123.900	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTENO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	613.20	102.20	715.40
TOTAL:				613.20	102.20	715.40

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: July 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008:				613.20	
1	7/1/2008	42.60	49.10	6.50	
2	7/2/2008	49.10	55.60	6.50	
3	7/3/2008	55.60	62.10	6.50	
4	7/4/2008	62.10	68.60	6.50	
5	7/5/2008	68.60	72.60	4.00	Protocol Road - 1st Cycle
6	7/5/2008	72.60	75.10	2.50	
7	7/6/2008	75.10	81.60	6.50	
8	7/7/2008	81.60	88.10	6.50	
9	7/8/2008	88.10	94.60	6.50	
10	7/9/2008	94.60	101.10	6.50	
11	7/10/2008	101.10	107.60	6.50	
12	7/11/2008	107.60	114.10	6.50	
13	7/12/2008	114.10	120.60	6.50	
14	7/13/2008	120.60	127.10	6.50	
15	7/14/2008	127.10	133.60	6.50	
16	7/15/2008	133.60	140.80	7.20	
17	7/19/2008	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				715.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	355.800	59.300	415.100
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	269.820	44.970	314.790
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	170.820	28.470	199.290
TOTAL:				796.440	132.740	929.180

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTENO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			355.800	
7/1/2008	69.310	73.310	4.00	1st cycle protocol road
7/2/2008	45.120	50.100	4.98	Normal road
7/3/2008	50.100	54.100	4.00	Normal road
7/4/2008	54.100	58.100	4.00	Normal road
7/5/2008	58.100	61.600	3.50	Normal road
7/6/2008	61.600	66.100	4.50	Normal road
7/7/2008	66.100	69.310	3.21	Normal road
7/8/2008	73.310	77.100	3.79	Normal road
7/9/2008	77.100	80.600	3.50	Normal road
7/10/2008	80.600	84.600	4.00	Normal road
7/11/2008	84.600	89.100	4.50	Normal road
7/12/2008	89.100	93.100	4.00	Normal road
7/13/2008	93.100	96.600	3.50	Normal road
7/14/2008	96.600	100.420	3.82	Normal road
7/15/2008	69.310	73.310	4.00	2nd cycle protocol road
TOTAL :			415.100	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			269.820	
7/1/2008	121.79	118.100	3.685	1st Cycle Protocol Road
7/2/2008	118.100	114.475	3.625	1st Cycle Protocol Road
7/6/2008	138.080	136.100	1.980	Normal Road
7/7/2008	136.100	132.100	4.000	Normal Road
7/8/2008	132.100	128.100	4.000	Normal Road
7/9/2008	128.100	124.100	4.000	Normal Road
7/10/2008	124.100	121.785	2.315	Normal Road
7/10/2008	114.475	112.100	2.375	Normal Road
7/11/2008	112.100	108.100	4.000	Normal Road
7/12/2008	108.100	104.100	4.000	Normal Road
7/13/2008	104.100	100.420	3.680	Normal Road
7/14/2008	121.79	117.600	4.185	2nd Cycle Protocol Road
7/15/2008	117.600	114.475	3.125	2nd Cycle Protocol Road
TOTAL :			314.790	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING

DISTRICT: TENOM
ROUTENO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			170.820	
7/1/2008	163.650	163.485	0.165	Normal Road
7/1/2008	163.485	160.585	2.900	1st Cycle Protocol Road
7/1/2008	160.585	158.100	2.485	Normal Road
7/2/2008	158.100	154.100	4.000	Normal Road
7/3/2008	154.100	150.100	4.000	Normal Road
7/4/2008	150.100	146.100	4.000	Normal Road
7/5/2008	146.100	142.100	4.000	Normal Road
7/6/2008	142.100	138.080	4.020	Normal Road
7/14/2008	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			199.290	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	342.258	57.088	399.346
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	204.036	34.006	238.042
3	Beaufort	502	Jalan Beaufort - Menumbok	135.090	22.515	157.605
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	222.300	37.050	259.350
TOTAL:				903.684	150.659	1,054.343

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				342.258	
1	03/07/2008	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03/07/2008	72.535	76.970	4.435	
4	04/07/2008	76.970	77.300	0.330	
5		77.300	77.330		Bridge
6	04/07/2008	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04/07/2008	80.296	85.570	5.274	
9	05/07/2008	85.570	89.550	3.980	
10		89.550	89.571		Bridge
11	05/07/2008	89.571	92.000	2.429	
12	01/07/2008	92.000	95.410	3.410	1st cycle for protocol road
13		95.410	95.538		Bridge
14	01/07/2008	95.538	96.000	0.462	1st cycle for protocol road
15	03/07/2008	96.000	102.200	6.200	
16	04/07/2008	102.200	108.250	6.050	
17	05/07/2008	108.250	110.341	2.091	
18		110.341	110.405		Bridge
19	05/07/2008	110.405	114.600	4.195	
20	06/07/2008	114.600	120.300	5.700	
21	07/07/2008	120.300	126.000	5.700	
22	14/07/2008	92.000	95.410	3.410	2nd cycle for protocol road
23		95.410	95.538		Bridge
24	14/07/2008	95.538	96.000	0.462	2nd cycle for protocol road
25					
CARRIED FORWARD :				399.346	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				204.036	
1	02/07/2008	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02/07/2008	138.998	140.290	1.292	1st cycle for protocol road
4	07/07/2008	126.000	126.400	0.400	
5	08/07/2008	126.400	132.300	5.900	
6	09/07/2008	132.300	132.470	0.170	
7		132.470	132.584		Bridge
8	09/07/2008	132.584	136.290	3.706	
9	10/07/2008	140.290	146.200	5.910	
10	11/07/2008	146.200	149.333	3.133	
11		149.333	149.415		Bridge
12	11/07/2008	149.415	149.476	0.061	
13	11/07/2008	149.826	151.800	1.974	
14	12/07/2008	151.800	156.700	4.900	
15	15/07/2008	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15/07/2008	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				238.042	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				135.090	
1	06/07/2008	0.000	9.900	9.900	
2	07/07/2008	9.900	14.597	4.697	
3		14.597	14.612		Bridge
4	07/07/2008	14.612	15.400	0.788	
5	08/07/2008	15.400	16.400	1.000	
6		16.400	16.415		Bridge
7	08/07/2008	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	08/07/2008	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	08/07/2008	17.852	21.200	3.348	
12	09/07/2008	21.200	22.620	1.420	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				157.605	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUK BOK
MONTH: JULY 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				222.300	
1	09/07/2008	22.620	27.400	4.780	
2	10/07/2008	27.400	33.220	5.820	
3	11/07/2008	33.220	40.000	6.780	
4	12/07/2008	40.000	47.100	7.100	
5	13/07/2008	47.100	55.630	8.530	
6	14/07/2008	55.630	59.670	4.040	
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				259.350	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 700

ROAD NAME: JALAN TUN MUSTAPHA

DATE OF INSPECTION: 04/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				54.60	
01	01/07/2008	0.00	1.14	1.14	
02	02/07/2008	1.14	2.28	1.14	
03	03/07/2008	2.28	4.55	2.27	1st CYCLE COMPLETED
04	16/07/2008	0.00	1.14	1.14	
05	17/07/2008	1.14	2.28	1.14	
06	18/07/2008	2.28	4.55	2.27	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				63.70	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTENO: L 700

ROAD NAME: JALAN PATAU-PATAU

DATE OF INSPECTION: 08/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				72.00	
01	01/07/2008	0.00	1.00	1.00	
02	02/07/2008	1.00	2.00	1.00	
03	03/07/2008	2.00	3.00	1.00	
04	04/07/2008	3.00	4.00	1.00	
05	05/07/2008	4.00	6.00	2.00	1st CYCLE COMPLETED
06	16/07/2008	0.00	1.00	1.00	
07	17/07/2008	1.00	2.00	1.00	
08	18/07/2008	2.00	3.00	1.00	
09	19/07/2008	3.00	4.00	1.00	
10	20/07/2008	4.00	6.00	2.00	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				84.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 700
ROAD NAME: JALAN POHON BATU
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				8.28	
01	13/07/2008	6.30	7.68	1.38	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				9.66	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 700
ROAD NAME: JALAN BATU MANIKAR
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				19.86	
01	10/07/2008	0.00	0.70	0.70	
02	11/07/2008	0.70	1.40	0.70	
03	12/07/2008	1.40	3.31	1.91	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				23.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 701
ROAD NAME: JALAN LUBOK TEMIANG
DATE OF INSPECTION: 10/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				19.68	
01	06/07/2008	0.00	0.90	0.90	
02	07/07/2008	0.90	1.80	0.90	
03	08/07/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				22.96	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 702

ROAD NAME: JALAN TANJUNG KUBONG

DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				19.68	
01	08/07/2008	0.00	0.90	0.90	
02	09/07/2008	0.90	1.80	0.90	
03	10/07/2008	1.80	3.28	1.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				22.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 703

ROAD NAME: JALAN OKK DAUD

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				28.00	
01	13/07/2008	0.00	1.86	1.86	
02	14/07/2008	1.86	3.72	1.86	
03	15/07/2008	3.72	5.60	1.88	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				33.60	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 703

ROAD NAME: JALAN SG. LADA/SG. PAGAR

DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				37.92	
01	05/07/2008	0.00	2.10	2.10	
02	06/07/2008	2.10	4.20	2.10	
03	07/07/2008	4.20	6.32	2.12	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				44.24	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 704
ROAD NAME: JALAN MOHAMMAD SALLEH
DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				55.10	
01	01/07/2008	0.00	1.37	1.37	
02	02/07/2008	1.37	2.74	1.37	
03	03/07/2008	2.74	4.11	1.37	
04	04/07/2008	4.11	5.51	1.40	1st CYCLE COMPLETED
05	20/07/2008	0.00	1.37	1.37	
06	21/07/2008	1.37	2.74	1.37	
07	22/07/2008	2.74	4.11	1.37	
08	23/07/2008	4.11	5.51	1.40	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				66.12	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 705
ROAD NAME: JALAN BEBULOH
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				46.26	
01	06/07/2008	0.00	1.28	1.28	
02	07/07/2008	1.28	2.56	1.28	
03	08/07/2008	2.56	3.84	1.28	
04	09/07/2008	3.84	5.12	1.28	
05	10/07/2008	5.12	6.40	1.28	
06	11/07/2008	6.40	7.71	1.31	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				53.97	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 706
ROAD NAME: JALAN RANCHA-RANCHA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				36.60	
01	01/07/2008	0.00	1.52	1.52	
02	02/07/2008	1.52	3.04	1.52	
03	03/07/2008	3.04	4.56	1.52	
04	04/07/2008	4.56	6.10	1.54	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				42.70	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 707
ROAD NAME: JALAN PULAU BUAH
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				9.60	
01	05/07/2008	0.00	0.40	0.40	
02	06/07/2008	0.40	0.80	0.40	
03	07/07/2008	0.80	1.20	0.40	
04	08/07/2008	1.20	1.60	0.40	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				11.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 707

ROAD NAME: JALAN BATU ARANG

DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	01/07/2008	0.00	0.70	0.70	
02	02/07/2008	0.70	1.40	0.70	
03	03/07/2008	1.40	2.15	0.75	
04	04/07/2008	2.15	3.00	0.85	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 708
ROAD NAME: JALAN OKK ABDULLAH
DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				23.04	
01	07/07/2008	0.00	1.92	1.92	1st CYCLE COMPLETED
02	21/07/2008	0.00	0.96	0.96	
03	22/07/2008	0.96	1.92	0.96	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				26.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 710
ROAD NAME: JALAN BUKIT KUDA
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				21.00	
01	09/07/2008	0.00	0.87	0.87	
02	10/07/2008	0.87	1.74	0.87	
03	12/07/2008	1.74	2.61	0.87	
04	13/07/2008	2.61	3.50	0.89	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				24.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 711
ROAD NAME: KG. JAWA/JUMIDAR BUYONG
DATE OF INSPECTION: 08/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				22.20	
01	06/07/2008	0.00	0.92	0.92	
02	07/07/2008	0.92	1.85	0.93	1st CYCLE COMPLETED
03	19/07/2008	0.00	0.92	0.92	
04	20/07/2008	0.92	1.85	0.93	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				25.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 712

ROAD NAME: JALAN PAHLAWAN

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.06	
01	12/07/2008	0.00	0.25	0.25	
02	13/07/2008	0.25	0.51	0.26	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.57	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 713
ROAD NAME: JALAN TANJUNG ARU
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.50	
01	14/07/2008	0.00	1.37	1.37	
02	15/07/2008	1.37	2.75	1.38	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				19.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 713
ROAD NAME: JALAN PESISIR PANTAI TG. ARU
DATE OF INSPECTION: 17/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.20	
01	14/07/2008	0.00	1.35	1.35	
02	15/07/2008	1.35	2.70	1.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				18.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 714
ROAD NAME: JALAN DURIAN TUNJUNG
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.88	
01	12/07/2008	0.00	0.50	0.50	
02	13/07/2008	0.50	0.98	0.48	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.86	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 715
ROAD NAME: JALAN HJ. KUDUS
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				4.20	
01	11/07/2008	0.00	0.70	0.70	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 716
ROAD NAME: JALAN KERUPANG SATU
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	10/07/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
 ROUTE NO: L 717
 ROAD NAME: JALAN KERUPANG DUA
 DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.80	
01	10/07/2008	0.00	0.70	0.70	
02	11/07/2008	0.70	1.30	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				9.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 718

ROAD NAME: JALAN KERUPANG TIGA

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	11/07/2008	0.00	0.50	0.50	
02	12/07/2008	0.50	0.90	0.40	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 719

ROAD NAME: JALAN PENGHULU TUAH

DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				9.72	
01	07/07/2008	0.00	0.54	0.54	
02	08/07/2008	0.54	1.08	0.54	
03	09/07/2008	1.08	1.62	0.54	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				11.34	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 720
ROAD NAME: JALAN KOLAM
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.62	
01	14/07/2008	0.00	0.60	0.60	
02	15/07/2008	0.60	1.27	0.67	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 721
ROAD NAME: JALAN BUKIT TIMBALAI
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	10/07/2008	0.00	1.00	1.00	
02	11/07/2008	1.00	2.00	1.00	
03	12/07/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 722
ROAD NAME: JALAN RANCHA-RANCHA LAMA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				12.00	
01	04/07/2008	0.00	1.00	1.00	
02	05/07/2008	1.00	2.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				14.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 723
ROAD NAME: JALAN SK. PATAU-PATAU
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				4.20	
01	05/07/2008	0.00	0.35	0.35	
02	06/07/2008	0.35	0.70	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.90	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 724
ROAD NAME: JALAN MASJID
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	08/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 725
ROAD NAME: JALAN KELAB GOLF
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.42	
01	15/07/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.99	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 726
ROAD NAME: JALAN HOSPITAL
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	15/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 727
ROAD NAME: JALAN TANJUNG TARAS
DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.00	
01	13/07/2008	0.00	0.50	0.50	
02	14/07/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 730
ROAD NAME: JALAN SAWANGAN CINA
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.18	
01	14/07/2008	0.00	1.03	1.03	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.21	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 731
ROAD NAME: JALAN ARSAT
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.20	
01	04/07/2008	0.00	0.60	0.60	
02	05/07/2008	0.60	1.20	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 733

ROAD NAME: JALAN PENY'BUNG BG. TANJUNG

DATE OF INSPECTION: 11/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.04	
01	09/07/2008	0.00	0.42	0.42	1st CYCLE COMPLETED
02	23/07/2008	0.00	0.21	0.21	
03	24/07/2008	0.21	0.42	0.21	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				5.88	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 734

ROAD NAME: JALAN PANCUR HITAM

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				13.20	
01	12/07/2008	0.00	0.80	0.80	
02	13/07/2008	0.80	1.60	0.80	
03	14/07/2008	1.60	2.20	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				15.40	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 735
ROAD NAME: JALAN TANGKI AIR KIANSAM
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.42	
01	11/07/2008	0.00	0.57	0.57	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.99	

PROGRESS REPORT

Form: LRSB-OP-F063-R03

Rev: 2

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN FT

R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 736

ROAD NAME: JALAN TANGKI AIR KINABINUWA

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				5.40	
01	11/07/2008	0.00	0.90	0.90	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				6.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 737
ROAD NAME: JALAN LOJI AIR SG. PAGAR
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.00	
01	12/07/2008	0.00	0.50	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.50	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 738
ROAD NAME: JALAN LOJI AIR KERUPANG
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.16	
01	10/07/2008	0.00	0.36	0.36	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.52	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 739

ROAD NAME: JALAN TERMINAL AIRPORT

DATE OF INSPECTION: 04/07/2008 & 22/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				12.36	
01	01/07/2008	0.00	0.50	0.50	
02	02/07/2008	0.50	1.03	0.53	1st CYCLE COMPLETED
03	19/07/2008	0.00	1.03	1.03	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				14.42	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 740

ROAD NAME: JALAN BEBULOH TERMINAL SHELL

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				16.44	
01	12/07/2008	0.00	0.90	0.90	
02	13/07/2008	0.90	1.80	0.90	
03	14/07/2008	1.80	2.74	0.94	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				19.18	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 741

ROAD NAME: PANCUR HITAM LAYANGAN

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				11.10	
01	14/07/2008	0.00	0.92	0.92	
02	15/07/2008	0.92	1.85	0.93	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				12.95	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 742
ROAD NAME: MASUK KE SMK SG. BEDAUN
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				10.50	
01	13/07/2008	0.00	1.20	1.20	
02	14/07/2008	1.20	1.75	0.55	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				12.25	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 743
ROAD NAME: JALAN KOMPLEKS SUKAN
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.80	
01	09/07/2008	0.00	0.65	0.65	
02	10/07/2008	0.65	1.30	0.65	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				9.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTENO: L 745
ROAD NAME: JALAN KOMPLEKS WATERFRONT
DATE OF INSPECTION: 08/07/2008 & 25/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				24.30	
01	02/07/2008	0.00	0.60	0.60	
02	03/07/2008	0.60	1.20	0.60	
03	04/07/2008	1.20	1.80	0.60	1st CYCLE COMPLETED
04	17/07/2008	0.00	1.12	1.12	
05	22/07/2008	1.12	2.25	1.13	2nd CYCLE COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				28.35	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 749

ROAD NAME: BEBULOH KE RANCHA-RANCHA

DATE OF INSPECTION: 18/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				27.00	
01	14/07/2008	0.00	2.25	2.25	
02	15/07/2008	2.25	4.50	2.25	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				31.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 750
ROAD NAME: JALAN BUKIT BESAR
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	03/07/2008	0.00	1.00	1.00	
02	04/07/2008	1.00	2.00	1.00	
03	05/07/2008	2.00	3.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 751
ROAD NAME: JALAN BEBULOH SG. PAGAR
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				18.00	
01	06/07/2008	0.00	0.75	0.75	
02	07/07/2008	0.75	1.50	0.75	
03	08/07/2008	1.50	2.25	0.75	
04	09/07/2008	2.25	3.00	0.75	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				21.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 753
ROAD NAME: JALAN TENAGA
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				11.40	
01	09/07/2008	0.00	0.70	0.70	
02	10/07/2008	0.70	1.40	0.70	
03	11/07/2008	1.40	1.90	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				13.30	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: L 755

ROAD NAME: JALAN MASUK KE SMK LAJAU

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.56	
01	13/07/2008	0.00	0.13	0.13	
02	14/07/2008	0.13	0.26	0.13	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				1.82	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 767
ROAD NAME: JALAN HJ. ISMAIL
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.18	
01	11/07/2008	0.00	0.26	0.26	
02	12/07/2008	0.26	0.53	0.27	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				3.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 768
ROAD NAME: JALAN MASUK KESK. PEKAN 1
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.98	
01	07/07/2008	0.00	0.16	0.16	
02	08/07/2008	0.16	0.33	0.17	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: L 769
ROAD NAME: JALAN GERSIK
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.60	
01	08/07/2008	0.00	0.30	0.30	
02	09/07/2008	0.30	0.60	0.30	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 1
ROAD NAME: JALAN MASUK KE SMK MUTIARA
DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				1.50	
01	05/07/2008	0.00	0.12	0.12	
02	06/07/2008	0.12	0.25	0.13	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				1.75	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 2
ROAD NAME: JALAN MASUK KE SMK PANTAI
DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.10	
01	13/07/2008	0.00	0.35	0.35	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.45	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 3

ROAD NAME: JALAN TANGKI AIR BUKIT BESAR

DATE OF INSPECTION: 08/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				3.60	
01	05/07/2008	0.00	0.60	0.60	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				4.20	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 4

ROAD NAME: JALAN NAGALANG

DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				6.00	
01	08/07/2008	0.00	0.50	0.50	
02	09/07/2008	0.50	1.00	0.50	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				7.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN

ROUTE NO: 5

ROAD NAME: MASUK KE KOMPLEKS KASTAM

DATE OF INSPECTION: 15/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				7.00	
01	11/07/2008	0.00	1.00	1.00	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				8.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT
R03 GRASS CUTTING

DISTRICT: W.P LABUAN
ROUTE NO: 6
ROAD NAME: JALAN TAMAN MUTIARA
DATE OF INSPECTION: 11/07/2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JUNE 2008 :				2.34	
01	09/07/2008	0.00	0.39	0.39	COMPLETED
CARRIED FORWARD TO AUGUST 2008 :				2.73	

R04

(ROAD FURNITURE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH190.600-CH190.840(MEDIUM)

R04 - ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEI
LOCATION : CH 100.500/KM 110.400 @ LHS

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH126.260 (KM128.020) - LHS

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH133.407 (KM135.167) - LHS

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R04 ~ ROAD FURNITURE

Road Name : Jalan Penghulu Tuah

Route No : L719

Location : KM 1.30 RHS

Date : 08/07/2008

Road Name : Jalan Bebuloh

Route No : L700

Location : KM 5.09 RHS

Date : 22/07/2008

BEFORE



Film Batch : L7-21-142



Film Batch : L7-21-185

IN PROGRESS



Film Batch : L7-21-145



Film Batch : L7-21-193

AFTER



Film Batch : L7-21-154



Film Batch : L7-21-195

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	8,295.13	0.00	8,295.13	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	336	0	336	76	70	146
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	50	0	50	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,999.20	0.00	1,999.20	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	60.00	0.00	60.00
			Signage	No.	301	0	301	18	0	18
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	27	0	27	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,330.02	1,112.21	4,442.23	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	400.00	400.00
			Signage	No.	437	105	542	33	0	33
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	54	20	74	7	0	7
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	10,099.00	1,156.00	11,255.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0	0.00	0.00
			Signage	No.	309	20	329	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	31	0	31	0.00	0	0
503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	3,865.00	600.00	4,465.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	86	48	134	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	0	0	0	0	0	0	
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,734.00	1,948.00	7,682.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	613	134	747	0	0	0
			Traffic Signal	No.	220	36	256	0	0	0
			Kilometer Post	No.	45	7	52	0	0	0
501	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	76	0	76	38	0	38	
		Traffic Signal	No.	2	0	2	1	0	1	
		Kilometer Post	No.	8	0	8	4	0	4	
606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	870.00	0.00	870.00	870.00	0.00	870.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	73	0	73	73	0	73	
		Traffic Signal	No.	49	0	49	49	0	49	
		Kilometer Post	No.	8	0	8	8	0	8	
607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	32	0	32	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	0	0	0	0	0	0	
608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Road Kerb	m	46.00	0.00	46.00	0.00	0.00	0.00	
		Signage	No.	0	0	0	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	0	0	0	0	0	0	

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	769.00	0.00	769.00	0.00	769.00	769.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	115	0	115	0	115	115
			Traffic Signal	No.	16	0	16	0	16	16
			Kilometer Post	No.	14	0	14	0	14	14
500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	7,263.00	5,642.00	12,905.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	211	128	339	0	45	45	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	33	19	52	0	3	3	
501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,136.00	0.00	1,136.00	239.00	658.00	897.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	196	0	196	64	68	132	
		Traffic Signal	No.	20	0	20	20	40	40	
		Kilometer Post	No.	45	0	45	6	13	19	
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,123.00	0.00	2,123.00	0.00	650.00	650.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	317	0	317	0	143	143
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	35	0	35	0	8	8
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	17,629.00	2,573.00	20,202.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	393	73	466	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	100	20	120	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	8,886.00	0.00	8,886.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	255	0	255	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	54	0	54	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	6,933.00	6,264.00	13,197.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	327	108	435	0	0	0
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	35	23	58	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	2,215.00	0.00	2,215.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	204	0	204	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	28	0	28	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	1,823.00	0.00	1,823.00	93.00	200.00	293.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	234	0	234	127	0	127
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	40	0	40	19	0	19
502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	787.00	787.00	1,574.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	254	293	547	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	18	19	37	0	0	0	
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,426.00	0.00	3,426.00	0.00	206.00	206.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	260	0	260	0	75	75
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	30	0	30	0	9	9
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,191.00	93.00	1,284.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	445	87	532	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	33	9	42	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	8,295.13		8,295.13	0.00		0.00
				Road Kerb	0.00		0.00	0.00		0.00
				Signage	336		336	76	70	146
				Traffic Signal	0		0	0		0
				Kilometer Post	50		50	0		0
				Delineator Post	106		106	26	28	54
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	1,999.20		1,999.20	0.00		0.00
				Road Kerb	0.00		0.00	60.00		60.00
				Signage	301		301	18		18
				Traffic Signal	0		0	0		0
				Kilometer Post	27		27	0		0
				Delineator Post	5		5	0		0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	3,330.02	1,112.210	4,442.23	0.00		0.00
				Road Kerb	0.00		0.00	0.00	400.00	400.00
				Signage	437	105	542	33		33
				Traffic Signal	0		0	0		0
				Kilometer Post	54	20	74	7		7
				Delineator Post	161	76	237	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
76.810	82.990	Guardrails _____ Metre	Guardrails _____ Metre	
		Barriers _____ Metre	Barriers _____ Metre	
		Signages & Posts _____ No.	Road Kerbs _____ Metre	
		Traffic Signal _____ No.	Sign Posts <u>36</u> No.	
		Kilometer Posts _____ No.	Traffic Light Posts _____ No.	
		Delineator Post _____ No.	Kilometer Posts _____ No.	
		_____	Delineator Posts _____ No.	
90.520	100.210	Guardrails _____ Metre	Guardrails _____ Metre	
		Barriers _____ Metre	Barriers _____ Metre	
		Signages & Posts _____ No.	Road Kerbs _____ Metre	
		Traffic Signal _____ No.	Sign Posts <u>34</u> No.	
94.310	96.060	Kilometer Posts _____ No.	Traffic Light Posts _____ No.	
		Delineator Post _____ No.	Kilometer Posts _____ No.	
		_____	Delineator Posts <u>28</u> No.	
		Guardrails _____ Metre	Guardrails _____ Metre	
		Barriers _____ Metre	Barriers _____ Metre	
		Signages & Posts _____ No.	Road Kerbs _____ Metre	
		Traffic Signal _____ No.	Sign Posts _____ No.	
		Kilometer Posts _____ No.	Traffic Light Posts _____ No.	
		Delineator Post _____ No.	Kilometer Posts _____ No.	
		_____	Delineator Posts _____ No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
9.100	10.600	Guardrails - Metre Barriers - Metre Signages & Posts 37 No. Traffic Signal 17 No. Kilometer Posts 2 No. Delineator Post - No.	Guardrails - Metre Barriers - Metre Road Kerbs - Metre Sign Posts - No. Traffic Light Posts - No. Kilometer Posts - No. Delineator Posts - No.	03/07/2008 LHS,M,RHS
10.600	11.700	Guardrails 64 Metre Barriers - Metre Signages & Posts 11 No. Traffic Signal - No. Kilometer Posts 1 No. Delineator Post - No.	Guardrails - Metre Barriers - Metre Road Kerbs - Metre Sign Posts - No. Traffic Light Posts - No. Kilometer Posts - No. Delineator Posts - No.	05/07/2008 LHS,M,RHS
11.700	12.800	Guardrails - Metre Barriers - Metre Signages & Posts 4 No. Traffic Signal - No. Kilometer Posts 1 No. Delineator Post - No.	Guardrails - Metre Barriers - Metre Road Kerbs - Metre Sign Posts - No. Traffic Light Posts - No. Kilometer Posts - No. Delineator Posts - No.	09/07/2008 LHS,M,RHS

12.800	14.300	Guardrails <u>84</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>24</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	12/07/2008 LHS,M,RHS
14.300	15.300	Guardrails <u>72</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>17</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	15/07/2008 LHS,M,RHS
15.300	16.000	Guardrails <u>1,116</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>2</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	18/07/2008 LHS,M,RHS

16.000	17.200	Guardrails	<u>356</u>	Metre	Guardrails	<u>-</u>	Metre	21/07/2008 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>21</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>7</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
17.200	18.200	Guardrails	<u>-</u>	Metre	Guardrails	<u>-</u>	Metre	24/07/2008 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>8</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>12</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>1</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
18.200	19.500	Guardrails	<u>256</u>	Metre	Guardrails	<u>-</u>	Metre	28/07/2008 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>10</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
50.602	52.102	Guardrails <u>232</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>6</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	01/07/2008 LHS,RHS
52.102	53.602	Guardrails <u>116</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>6</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	04/07/2008 LHS,RHS
55.102	56.602	Guardrails <u>504</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>6</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	07/07/2008 LHS,RHS

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
0.000	6.300	Guardrails <u>600</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>48</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No. <u> </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u> </u>	28/07/2008 LHS,RHS
		Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>-</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No. <u> </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u> </u>	
		Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>-</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No. <u> </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u> </u>	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	76	-	76	38	-	38
				Traffic Signal	No.	2	-	2	1	-	1
				Kilometer Post	No.	8	-	8	4	-	4
				Delineator Post	No.	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	769.00	-	769.00	-	769.00	769.00
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	115	-	115	-	115	115
				Traffic Signal	No.	16	-	16	-	16	16
				Kilometer Post	No.	14	-	14	-	14	14
				Delineator Post	No.	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,123.00	-	2,123.00	-	650.00	650.00
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	317	-	317	-	143	143
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	35	-	35	-	8	8
				Delineator Post	No.	257	-	257	-	85	85
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	7,263.00	5,642.00	12,905.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	211	128	339	-	45	45
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	33	19	52	-	3	3
				Delineator Post	No.	-	-	-	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	870.00	-	870.00	870.00	-	870.00
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	73	-	73	73	-	73
				Traffic Signal	No.	49	-	49	49	-	49
				Kilometer Post	No.	8	-	8	8	-	8
				Delineator Post	No.	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,136.00	-	1,136.00	239.00	658.00	897.00
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	196	-	196	64	68	132
				Traffic Signal	No.	20	-	20	20	20	40
				Kilometer Post	No.	45	-	45	6	13	19
				Delineator Post	No.	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	46	-	46	23	-	23
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABALU-SINDUMIN

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
7.020	18.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>415</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>35</u> No. Traffic Light Posts _____ No. Kilometer Posts <u>6</u> No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) RHS
7.020	18.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>354</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>47</u> No. Traffic Light Posts _____ No. Kilometer Posts <u>8</u> No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) LHS
7.020	18.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>33</u> No. Traffic Light Posts <u>16</u> No. Kilometer Posts _____ No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) MEDIAN

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABALU-SINDUMIN

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
18.000	44.800	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>251</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>58</u> No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts <u>46</u> No.	1st cycle for Painting Work (Normal Road) RHS
18.000	44.800	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>399</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>83</u> No. Traffic Light Posts _____ No. Kilometer Posts <u>8</u> No. Delineator Posts <u>39</u> No.	1st cycle for Painting Work (Normal Road) LHS
44.835	-	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>2</u> No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) MEDIAN

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
6.920	19.550	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>546</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>33</u> No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) RHS
6.920	19.550	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails <u>112</u> Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>35</u> No. Traffic Light Posts _____ No. Kilometer Posts <u>13</u> No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) LHS
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts <u>20</u> No. Kilometer Posts _____ No. Delineator Posts _____ No.	1st cycle for Painting Work (Normal Road) MEDIAN

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
0.000	4.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts <u>24</u> No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>24</u> No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	3rd cycle for Cleaning Work 1st cycle for Painting Work (Protocol Road) RHS
0.000	4.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts <u>19</u> No. Traffic Signal _____ No. Kilometer Posts <u>3</u> No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>19</u> No. Traffic Light Posts _____ No. Kilometer Posts <u>3</u> No. Delineator Posts _____ No.	3rd cycle for Cleaning Work 1st cycle for Painting Work (Protocol Road) LHS
0.000	4.000	Guardrails _____ Metre Barriers _____ Metre Signages & Posts <u>2</u> No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>2</u> No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	3rd cycle for Cleaning Work 1st cycle for Painting Work (Protocol Road) MEDIAN

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
18.000	45.120	Guardrails <u>4531</u> Metre Barriers <u> </u> Metre Signages & Posts <u>47</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	2nd cycle (Normal Road) RHS
18.000	45.120	Guardrails <u>1111</u> Metre Barriers <u> </u> Metre Signages & Posts <u>36</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u>16</u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	2nd cycle (Normal Road) LHS
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	MEDIAN

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	17,629.00	2,573.00	20,202.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	393	73	466	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	100	20	120	0	0	0
			Delineator Post	No.	1,783	261	2,044	0	0	0	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
DATE OF INSPECTION: July 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
Ch 102.00 (Km 138.60)	Ch 109.40 (Km 146.00)	Guardrails <u>679</u> Metre Barriers <u> </u> Metre Signages & Posts <u>29</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u>8</u> No. Delineator Post <u>126</u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	
Ch 109.40 (Km 146.00)	Ch 116.40 (Km 153.00)	Guardrails <u>498</u> Metre Barriers <u> </u> Metre Signages & Posts <u>39</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u>7</u> No. Delineator Post <u>104</u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	
Ch 116.40 (Km 153.00)	Ch 121.60 (Km 158.20)	Guardrails <u>1,396</u> Metre Barriers <u> </u> Metre Signages & Posts <u>5</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u>5</u> No. Delineator Post <u>31</u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	8,886.00		8,886.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	255		255	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	54		54	0		0
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	6,930.00	6,260.00	13,190.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	327	108	435	0		0
				Traffic Signal	No.	18		18	0		0
				Kilometer Post	No.	35	23	58	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	2,215.00		2,215.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	204		204	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	28		28	0		0
				Delineator Post	No.	115		115	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: July 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
100.420	114.475	Guardrails <u>1,130</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>54</u> Nos Traffic Signal <u>-</u> No. Kilometer Posts <u>10</u> No. Delineator Post <u>-</u> No. <u>-</u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	2nd cycle cleaning normal road
121.785	138.080	Guardrails <u>5,130</u> Metre Barriers <u>-</u> Metre Signages & Posts <u>54</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>13</u> No. Delineator Post <u>-</u> No. <u>-</u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	2nd cycle cleaning normal road
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	1,823.00	0.00	1,823.00	93.00	0.00	93.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	234	0	234	127	0	127
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	40	0	40	19	0	19
				Delineator Post	No.	68	0	68	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,426.00	0.00	3,426.00	0.00	206.00	206.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	260	0	260	0	75	75
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	30	0	30	0	9	9
				Delineator Post	No.	0	0	0	0		0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	787.00	787.00	1,574.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	254	293	547	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	18	19	37	0	0	0
				Delineator Post	No.	0		0	0		0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	1,191.00	93.00	1,284.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	445	87	532	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	33	9	42	0	0	0
				Delineator Post	No.	0		0	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JULY 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
126.185	132.850	Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts <u>37</u> No. Traffic Light Posts _____ No.	2nd cycle for normal road
126.260	132.342	Kilometer Posts _____ No. Delineator Post _____ No.	Kilometer Posts <u>6</u> No. Delineator Posts _____ No.	2nd cycle for normal road
133.237	133.624	Guardrails _____ Metre Barriers _____ Metre	Guardrails <u>173</u> Metre Barriers _____ Metre Road Kerbs _____ Metre	2nd cycle for normal road
133.000	133.755	Signages & Posts _____ No. Traffic Signal _____ No.	Sign Posts <u>26</u> No. Traffic Light Posts _____ No.	2nd cycle for normal road
133.300		Kilometer Posts _____ No. Delineator Post _____ No.	Kilometer Posts <u>1</u> No. Delineator Posts _____ No.	2nd cycle for normal road
135.766	135.799	Guardrails _____ Metre Barriers _____ Metre	Guardrails <u>33</u> Metre Barriers _____ Metre Road Kerbs _____ Metre	2nd cycle for normal road
134.173	136.282	Signages & Posts _____ No. Traffic Signal _____ No.	Sign Posts <u>12</u> No. Traffic Light Posts _____ No.	2nd cycle for normal road
134.250	136.152	Kilometer Posts _____ No. Delineator Post _____ No.	Kilometer Posts <u>2</u> No. Delineator Posts _____ No.	2nd cycle for normal road

12.620	12.651	Guardrails	<u>31</u>	Metre	Guardrails	<u> </u>	Metre	Add two end wing
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
12.515	12.850	Signages & Posts	<u>10</u>	No.	Sign Posts	<u> </u>	No.	23 nos. need to replace
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
12.990		Kilometer Posts	<u>1</u>	No.	Kilometer Posts	<u> </u>	No.	2nd cycle for normal road
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		
13.126	13.129	Guardrails	<u>31</u>	Metre	Guardrails	<u> </u>	Metre	2nd cycle for normal road
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
13.000	13.860	Signages & Posts	<u>8</u>	No.	Sign Posts	<u> </u>	No.	2nd cycle for normal road
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
13.985		Kilometer Posts	<u>1</u>	No.	Kilometer Posts	<u> </u>	No.	2nd cycle for normal road
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		
14.587	14.597	Guardrails	<u>35</u>	Metre	Guardrails	<u> </u>	Metre	1 panel need to replace & add two end win
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
14.050	15.590	Signages & Posts	<u>22</u>	No.	Sign Posts	<u> </u>	No.	2 nos. need to replace
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
14.985	15.980	Kilometer Posts	<u>2</u>	No.	Kilometer Posts	<u> </u>	No.	2nd cycle for normal road
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		

16.390	16.570	Guardrails	<u>40</u>	Metre	Guardrails	<u> </u>	Metre	2nd cycle for normal road
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
16.370	16.980	Signages & Posts	<u>17</u>	No.	Sign Posts	<u> </u>	No.	12 nos. need to replace
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u> </u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		
17.410	17.917	Guardrails	<u>115</u>	Metre	Guardrails	<u> </u>	Metre	2nd cycle for normal road
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
17.015	18.150	Signages & Posts	<u>42</u>	No.	Sign Posts	<u> </u>	No.	8 nos. need to replace
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
17.980	18.975	Kilometer Posts	<u>2</u>	No.	Kilometer Posts	<u> </u>	No.	2nd cycle for normal road
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		
21.810	21.947	Guardrails	<u>137</u>	Metre	Guardrails	<u> </u>	Metre	1 panel & 1 post need to replace
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
20.000	22.620	Signages & Posts	<u>52</u>	No.	Sign Posts	<u> </u>	No.	3 nos. need to replace
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
19.965	22.057	Kilometer Posts	<u>2</u>	No.	Kilometer Posts	<u> </u>	No.	1 no. need to replace
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 710

ROAD NAME: JALAN BUKIT KUDA

DATE OF INSPECTION: 04/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.34	3.03	Guardrails <u>1594</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0.02	3.47	Signages & Posts <u>29</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>6</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 719

ROAD NAME: JALAN PENGHULU TUAH

DATE OF INSPECTION: 08/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.53	1.01	Guardrails <u>294</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0.02	1.60	Signages & Posts <u>14</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 755

ROAD NAME: JALAN MASUK KE SMK LAJAU

DATE OF INSPECTION: 02/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.26	Guardrails <u> </u> - Metre Barriers <u> </u> - Metre Signages & Posts <u> 1 </u> No. Traffic Signal <u> </u> - No. Kilometer Posts <u> </u> - No. Delineator Post <u> </u> - No.	Guardrails <u> </u> - Metre Barriers <u> </u> - Metre Road Kerbs <u> </u> - Metre Sign Posts <u> </u> - No. Traffic Light Posts <u> </u> - No. Kilometer Posts <u> </u> - No. Delineator Posts <u> </u> - No.	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No.	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: 2

ROAD NAME: JALAN MASUK KE SMK PANTAI

DATE OF INSPECTION: 08/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.32	Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> 2 </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 735

ROAD NAME: JALAN TANGKI AIR KIANSAM

DATE OF INSPECTION: 15/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.48	Guardrails - Metre Barriers - Metre Signages & Posts 1 No. Traffic Signal - No. Kilometer Posts - No. Delineator Post - No. 	Guardrails - Metre Barriers - Metre Road Kerbs - Metre Sign Posts - No. Traffic Light Posts - No. Kilometer Posts - No. Delineator Posts - No. 	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. 	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. 	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. 	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. 	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 737

ROAD NAME: JALAN LOJI AIR SG. PAGAR

DATE OF INSPECTION: 11/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.07	Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> 1 </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 740

ROAD NAME: JALAN BEBULOH TERMINAL S HELL

DATE OF INSPECTION: 18/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	2.74	Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> 95 </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> 1 </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	
		Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u> </u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No. <u> </u>	Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No. <u> </u>	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 751

ROAD NAME: JALAN SG. PAGAR BEBULOH

DATE OF INSPECTION: 18/07/2008

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	2.88	Guardrails - Metre Barriers - Metre Signages & Posts <u>69</u> No. Traffic Signal - No. Kilometer Posts - No. Delineator Post - No. 	Guardrails - Metre Barriers - Metre Road Kerbs - Metre Sign Posts - No. Traffic Light Posts - No. Kilometer Posts - No. Delineator Posts - No. 	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. 	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. 	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. 	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. 	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - LABUAN F.T

R04 ROAD FURNITURE

DISTRICT: W.P LABUAN

ROUTE NO: L 705

ROAD NAME: JALAN BEBULOH

DATE OF INSPECTION: 22/07/2008

CHAINAGE (KM)		CLEANING			PAINTING			REMARKS
From	To							
5.27	5.67	Guardrails	<u>0.40</u>	Metre	Guardrails	<u>-</u>	Metre	
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
0	7.71	Signages & Posts	<u>201</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>6</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>30</u>	No.	Kilometer Posts	<u>-</u>	No.	
			<u> </u>		Delineator Posts	<u>-</u>	No.	
			<u> </u>			<u> </u>		
		Guardrails	<u> </u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
		Signages & Posts	<u> </u>	No.	Road Kerbs	<u> </u>	Metre	
		Traffic Signal	<u> </u>	No.	Sign Posts	<u> </u>	No.	
		Kilometer Posts	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Delineator Post	<u> </u>	No.	Kilometer Posts	<u> </u>	No.	
			<u> </u>		Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		
		Guardrails	<u> </u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
		Signages & Posts	<u> </u>	No.	Road Kerbs	<u> </u>	Metre	
		Traffic Signal	<u> </u>	No.	Sign Posts	<u> </u>	No.	
		Kilometer Posts	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Delineator Post	<u> </u>	No.	Kilometer Posts	<u> </u>	No.	
			<u> </u>		Delineator Posts	<u> </u>	No.	
			<u> </u>			<u> </u>		

R05

(BRIDGE)

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH93.360(KAWANG-KAWANG)

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH85.920 (KESAPANG)

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KK-SINDUMIN
LOCATION : CH12.360 (SG. MERUNTUM BRIDGE)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH14.597 (KM14.597) - LHS

R05 BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH17.182 (KM17.182) - RHS

R05 BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	24	3	27	0	4	4
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	10	0	10	0	2	2
Kudat	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	4	5	9	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	0	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	10	0	10	4	0	4
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	0	3	0	0	0
	606	Jalan Susur Sepangar Bay	1	0	1	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	3	6	0	3	3
	500	Jalan Kota Kinabalu-Keningau-Tenom	8	0	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1	0	1	0	1	1
Papar	01	Jalan Kota Kinabalu-Sindumin	10	0	10	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	8	3	11	0	0	0
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	4	2	6	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	9	0	9	0	4	4
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5	0	5	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	9	0	9	8	0	8
	502	Jalan Beaufort-Menumbok	4	4	8	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			120	20	140	12	14	26

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	24	3	27	-	4	4
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	10	-	10	-	2	2
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
TOTAL :				36	3	39	-	6	6

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: KOTA BELUD
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
BROUGHT FORWARD:		24								0		
1	84.840	LUNGGUK								1	10/07/2008	
2	85.920	KESAPANG								1	13/07/2008	
3	93.360	KAWANG - KAWANG								1	15/07/2008	
4	93.960	PENAMPANG								1	20/07/2008	
5	62.570	KELAWAT 1	√	√	√	√	√	√			29/07/2008	
6	77.340	IRRIGATION CHANNEL 1	√	√	√	√	√	√			30/07/2008	
7	77.130	WOKOK 1	√	√	√	√	√	√			30/07/2008	
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF JULY:		27								4		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning					Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings		
BROUGHT FORWARD:		10							0		
1	111.450	LUGU							1	24/07/2008	
2	117.830	MANGARIS							1	28/07/2008	
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
BALANCE END OF JULY :		10							2		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: July 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	10	-	10	4	-	4
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	4	5	9	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	2	-	2	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1	-	1	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				17	5	22	4	-	4

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning					Greasing	Localised Painting (No.)		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
BROUGHT FORWARD:		10							4			
TOTAL :		10							4			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : July 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	3	6	-	3	3
3	Papar	01	Jalan Kota Kinabalu - Sindumin	10	-	10	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	8	-	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	-	3	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1	-	1	-	1	1
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				25	3	28	-	4	4

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning						Greasing		Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges			
BROUGHT FORWARD:		3							N/A	0			
1	10.350	Sg. Putatan Bridge	1	√	√	√	√	√	√	√	1	7/27/2008	2nd cycle for Normal Road
2	10.866	Sg. Ketiau Bridge	1	√	√	√	√	√	√	√	1	7/28/2008	2nd cycle for Normal Road
3	12.360	Sg. Meruntum Bridge	1	√	√	√	√	√	√	√	1	7/29/2008	2nd cycle for Normal Road
TOTAL:		6								3			

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning						Greasing		Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges			
BROUGHT FORWARD:		1								N/A	0		
1	7.580	Dambai Bridge	0	-	-	-	-	-	-	N/A	1	7/28/2008	1st cycle for Painting Work
TOTAL:		1									1		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	8	3	11	0	0	0
TOTAL :				8	3	11	0	0	0

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
BROUGHT FORWARD FROM JUNE 2008:		8								0		
1	111.000	-	1	√	√	√		√	√		02/07/2008	Bridge - Sg. Matupang
2	115.050	-	1	√	√	√		√	√		05/07/2008	Bridge - Sg. Paginatan
3	123.200	-	1	√	√	√		√	√		22/07/2008	Tampias Bridge
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :		11								0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	4	2	6	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	9	-	9	-	4	4
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5	-	5	-	-	-
TOTAL :				18	2	20	-	4	4

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: July 2008

Item	Chainage	Bridge Name	Cleaning						Greasing		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
BROUGHT FORWARD :			4							0		
1	81.950	Jambatan Monsurulung	1	✓	✓	✓	✓	✓	✓		7/21/2008	2nd cycle normal road
2	80.850	Jambatan Tikolod	1	✓	✓	✓	✓	✓	✓		7/23/2008	2nd cycle normal road
TOTAL :			6							0		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	9	-	9	8	-	8
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	4	8	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL:				16	4	20	8	-	8

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

Item	Chainage	Bridge Name	Cleaning					Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings				
BROUGHT FORWARD:		9							8		
CARRIED FORWARD:		9							8		

R05

(CULVERT)

DISTRICT : BEAUFORT
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH20.051 (KM20.051) - LHS

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R05 ~ BRIDGES & CULVERT

Road Name : Jalan Bukit Kuda

Route No : L710

Location : KM 0.44 LHS

Date : 01/07/2008

Road Name : Jalan Sg. Pagar Bebuloh

Route No : L751

Location : KM 2.73 LHS

Date : 24/06/2008

BEFORE



Film Batch : L7-13-100



Film Batch : L7-07-016

IN PROGRESS



Film Batch : L7-13-107



Film Batch : L7-07-018

AFTER



Film Batch : L7-13-112



Film Batch : L7-07-024

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	65	30	95	4	0	4	2	0	2
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	39	0	39	36	0	36	6	0	6
Kudat	01	Jalan Kota Kinabalu-Kudat	120	0	120	42	0	42	2	0	2
Tuaran	01	Jalan Kota Kinabalu-Kudat	131	46	177	5	1	6	1	1	2
	22	Jalan Kota Kinabalu-Sandakan	76	0	76	3	0	3	0	0	0
	503	Jalan Berungis-Kota Belud	71	33	104	3	2	5	2	0	2
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	139	28	167	27	10	37	10	4	14
	01	Jalan Kota Kinabalu-Sindumin	20	0	20	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	0	2	2	0	2	0	0	0
	606	Jalan Susur Sepangar Bay	44	0	44	4	0	4	1	0	1
	607	Jalan Masuk Ke Pelabuhan Baru	6	3	9	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	2	0	2	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	29	29	58	0	0	0	3	3	6
	500	Jalan Kota Kinabalu-Keningau-Tenom	119	0	119	4	0	4	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	46	0	46	3	0	3	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	106	0	106	51	0	51	14	0	14
Ranau	22	Jalan Kota Kinabalu-Sandakan	300	62	362	18	2	20	4	3	7
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	185	49	234	11	8	19	5	0	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	124	0	124	16	0	16	3	0	3
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	46	0	46	10	0	10	5	0	5
Beaufort	01	Jalan Kota Kinabalu-Sindumin	95	0	95	55	0	55	35	0	35
	502	Jalan Beaufort-Menumbok	34	14	48	6	5	11	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	64	0	64	17	0	17	3	0	3
Kuala Penyu	502	Jalan Beaufort-Menumbok	73	15	88	26	10	36	1	0	1
TOTAL			1936	309	2245	343	38	381	97	11	108

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	65	30	95	4	-	4	2	-	2
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	39	-	39	36	-	36	6	-	6
3	Kudat	01	Jalan Kota Kinabalu - Kudat	120	-	120	42	-	42	2	-	2
TOTAL :				224	30	254	82	-	82	10	-	10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			59	5	1	65	2	2	0	4	2	0	0	2		
1	78.830	46A	1			1				0				0	03/07/2008	
2	78.730	46	1			1				0				0	03/07/2008	
3	78.420	45	1			1				0				0	03/07/2008	
4	78.150	44			1	1				0				0	04/07/2008	
5	77.570	43			1	1				0				0	04/07/2008	
6	76.670	42	1			1				0				0	04/07/2008	
7	72.380	32		1		1				0				0	08/07/2008	
8	72.120	31	1			1				0				0	10/07/2008	
9	71.060	30B	1			1				0				0	10/07/2008	
10	71.050	30A	1			1				0				0	10/07/2008	
11	71.060	30	1			1				0				0	10/07/2008	
12	70.650	29A	1			1				0				0	12/07/2008	
13	68.300	29	1			1				0				0	15/07/2008	
14	68.150	28	1			1				0				0	15/07/2008	
15	67.350	27	1			1				0				0	16/07/2008	
CARRIED FORWARD :			71	6	3	80	2	2	0	4	2	0	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			71	6	3	80	2	2	0	4	2	0	0	2		
16	67.240	26	1			1				0				0	17/07/2008	
17	67.050	25	1			1				0				0	17/07/2008	
18	66.180	24	1			1				0				0	20/07/2008	
19	65.955	23	1			1				0				0	22/07/2008	
20	65.530	22	1			1				0				0	22/07/2008	
21	65.420	21	1			1				0				0	22/07/2008	
22	64.770	20	1			1				0				0	23/07/2008	
23	64.570	19	1			1				0				0	23/07/2008	
24	64.340	18	1			1				0				0	25/07/2008	
25	63.870	17	1			1				0				0	27/07/2008	
26	63.855	16	1			1				0				0	27/07/2008	
27	63.660	15A	1			1				0				0	27/07/2008	
28	63.560	15	1			1				0				0	28/07/2008	
29	63.370	14	1			1				0				0	28/07/2008	
30	63.220	13	1			1				0				0	28/07/2008	
BALANCE END OF JULY :			86	6	3	95	2	2	0	4	2	0	0	2		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			26	8	5	39	32	1	3	36	2	0	4	6		
1						0				0				0		
2						0				0				0		
3						0				0				0		
4						0				0				0		
5						0				0				0		
6						0				0				0		
7						0				0				0		
8						0				0				0		
9						0				0				0		
10						0				0				0		
11						0				0				0		
12						0				0				0		
13						0				0				0		
14						0				0				0		
15						0				0				0		
BALANCE END OF JULY :			26	8	5	39	32	1	3	36	2	0	4	6		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALI - KUDAT
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			98	14	8	120	22	19	1	42	0	2	0	2		
1						0				0				0		
2						0				0				0		
3						0				0				0		
4						0				0				0		
5						0				0				0		
6						0				0				0		
7						0				0				0		
8						0				0				0		
9						0				0				0		
10						0				0				0		
11						0				0				0		
12						0				0				0		
13						0				0				0		
14						0				0				0		
15						0				0				0		
BALANCE END OF JULY :			98	14	8	120	22	19	1	42	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: July 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	139	28	167	27	10	37	10	4	14
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	131	46	177	5	1	6	1	1	2
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	76	-	76	3	-	3	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	71	33	104	3	2	5	2	-	2
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	44	-	44	4	-	4	1	-	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	6	3	9	-	-	-	-	-	-
TOTAL :				467	110	577	42	13	55	14	5	19

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			135	4	0	139	16	11	0	27	4	6	0	10		
1	0.436		1			1								09/07/2008		
2	0.640		1			1								09/07/2008		
3	0.887		1			1								09/07/2008		
4	0.945									1			1	09/07/2008		
5	2.400										1		1	12/07/2008		
6	2.749		1			1								12/07/2008		
7	3.190			1		1								12/07/2008		
8	3.575		1			1								12/07/2008		
9	3.779		1			1								12/07/2008		
10	3.927		1			1								12/07/2008		
11	4.200	A1004200					1		1					12/07/2008		
12	4.522		1			1								15/07/2008		
13	4.693		1			1								15/07/2008		
14	5.036	A1005030								1			1	15/07/2008		
15	5.043	A1005040					1		1					15/07/2008		
CARRIED FORWARD :			144	5	0	149	18	11	0	29	6	7	0	13		

BROUGHT FORWARD:			144	5	0	149	18	11	0	29	6	7	0	13		
16	5.104										1		1	15/07/2008		
17	5.433	1005430		1		1								15/07/2008		
18	5.670		1			1								15/07/2008		
19	5.900						1		1					15/07/2008		
20	5.970							1	1					18/07/2008		
21	6.356		1			1								18/07/2008		
22	7.360						1		1					18/07/2008		
23	7.612		1			1								21/07/2008		
24	7.962		1			1								21/07/2008		
25	8.044		1			1								21/07/2008		
26	8.188						1		1					21/07/2008		
27	8.431		1			1								21/07/2008		
28	8.949		1			1								21/07/2008		
29	9.165		1			1								24/07/2008		
30	9.266		1			1								24/07/2008		
CARRIED FORWARD :			153	6	0	159	21	12	0	33	6	8	0	14		

BROUGHT FORWARD:			153	6	0	159	21	12	0	33	6	8	0	14		
31	9.571		1			1								24/07/2008		
32	9.717		1			1								24/07/2008		
33	10.370							1	1					24/07/2008		
34	10.448		1			1								26/07/2008		
35	10.535		1			1								26/07/2008		
36	10.780		1			1								26/07/2008		
37	11.194		1			1								26/07/2008		
38	11.196							1	1					26/07/2008		
39	11.457						1		1					26/07/2008		
40	11.910							1	1					29/07/2008		
41	12.266		1			1								29/07/2008		
42	12.297		1			1								29/07/2008		
TOTAL :			161	6	0	167	22	15	0	37	6	8	0	14		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 606
 ROAD NAME: JALAN SUSUR SEPANGAR BAY
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			43	1	0	44	4	0	0	4	1	0	0	1		
TOTAL:			43	1	0	44	4	0	0	4	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
 R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			117	10	4	131	2	3	0	5	0	1	0	1		
1	31.365		1			1									03/07/2008	
2	31.568		1			1									03/07/2008	
3	31.829		1			1									03/07/2008	
4	31.978		1			1									03/07/2008	
5	32.305		1			1									05/07/2008	
6	32.700		1			1									08/07/2008	
7	33.150		1			1									11/07/2008	
8	33.231		1			1									11/07/2008	
9	33.352		1			1									11/07/2008	
10	33.847		1			1									14/07/2008	
11	33.982		1			1									14/07/2008	
12	34.152		1			1									17/07/2008	
13	34.403		1			1									17/07/2008	
14	34.918		1			1									19/07/2008	
15	35.151		1			1									22/07/2008	
CARRIED FORWARD :			132	10	4	146	2	3	0	5	0	1	0	1		

BROUGHT FORWARD:			132	10	4	146	2	3	0	5	0	1	0	1	
16	35.240		1			1									22/07/2008
17	35.620				1	1									25/07/2008
18	35.880		1			1									25/07/2008
19	36.425		1			1									28/07/2008
20	36.482		1			1									28/07/2008
21	36.541		1			1									28/07/2008
22	50.715		1			1									03/07/2008
23	50.932	A1/050.870	1			1									03/07/2008
24	51.802	A1/051.690	1			1									03/07/2008
25	52.092	A1/051.990		1		1									03/07/2008
26	52.597	A1/052.480	1			1									07/07/2008
27	53.182		1			1									07/07/2008
28	53.227		1			1									07/07/2008
29	53.307		1			1									07/07/2008
30	53.372		1			1									07/07/2008
CARRIED FORWARD :			145	11	5	161	2	3	0	5	0	1	0	1	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : July 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	20	-	20	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	29	29	58	-	-	-	3	3	6
3	Papar	01	Jalan Kota Kinabalu - Sindumin	106	-	106	51	-	51	14	-	14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	119	-	119	4	-	4	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	-	2	2	-	2	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	46	-	46	3	-	3	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	2	-	2	-	-	-	-	-	-
TOTAL :				324	29	353	60	-	60	17	3	20

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			25	3	1	29	0	0	0	0	0	3	0	3		
1	7.140	C21	1			1								7/11/2008	2nd cycle for Normal Road	
2	7.506	C22	1			1								7/11/2008	2nd cycle for Normal Road	
3	7.879	C23	1			1								7/12/2008	2nd cycle for Normal Road	
4	8.017	C24		1		1								7/12/2008	2nd cycle for Normal Road	
5	8.524	C25	1			1								7/14/2008	2nd cycle for Normal Road	
6	8.852	C26		1		1								7/14/2008	2nd cycle for Normal Road	
7	9.095	C27	1			1								7/15/2008	2nd cycle for Normal Road	
8	9.594	C28	1			1								7/16/2008	2nd cycle for Normal Road	
9	9.846	C29	1			1								7/16/2008	2nd cycle for Normal Road	
10	10.107	C30	1			1								7/16/2008	2nd cycle for Normal Road	
11	10.676	C31	1			1								7/17/2008	2nd cycle for Normal Road	
12	11.023	C32	1			1								7/17/2008	2nd cycle for Normal Road	
13	11.707	C33	1			1								7/18/2008	2nd cycle for Normal Road	
14	12.056	C34	1			1								7/18/2008	2nd cycle for Normal Road	
15	12.664	C35	1			1								7/19/2008	2nd cycle for Normal Road	
CARRIED FORWARD:			38	5	1	44	0	0	0	0	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	5	1	44	0	0	0	0	0	3	0	3		
16	13.249	C36									1			1	7/19/2008	(4) 2nd cycle for Normal Road
17	13.380	C37	1			1									7/21/2008	2nd cycle for Normal Road
18	13.952	C38									1			1	7/21/2008	(6) 2nd cycle for Normal Road
19	14.388	C39	1			1									7/22/2008	2nd cycle for Normal Road
20	14.456	C40									1			1	7/22/2008	(3) 2nd cycle for Normal Road
21	15.684	C42	1			1									7/23/2008	2nd cycle for Normal Road
22	16.041	C43	1			1									7/23/2008	2nd cycle for Normal Road
23	16.058	C44	1			1									7/24/2008	2nd cycle for Normal Road
24	16.234	C45	1			1									7/24/2008	2nd cycle for Normal Road
25	16.290	C46		1		1									7/25/2008	2nd cycle for Normal Road
26	16.490	C47			1	1									7/25/2008	2nd cycle for Normal Road
27	16.641	C48	1			1									7/28/2008	2nd cycle for Normal Road
28	16.753	C49	1			1									7/28/2008	2nd cycle for Normal Road
29	17.052	C50	1			1									7/29/2008	2nd cycle for Normal Road
30	17.390	C51	1			1									7/29/2008	2nd cycle for Normal Road
CARRIED FORWARD:			48	6	2	56	0	0	0	0	0	6	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTENO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			58	16	32	106	33	17	1	51	0	14	0	14		
TOTAL:			58	16	32	106	33	17	1	51	0	14	0	14		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTENO: 500
 ROAD NAME: JALAN KK-KENINGAU-TENOM
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			56	5	58	119	4	0	0	4	0	0	0	0		
TOTAL:			56	5	58	119	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 501
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
TOTAL :			1	1	0	2	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTENO: 501
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			30	7	9	46	2	1	0	3	0	0	0	0		
TOTAL :			30	7	9	46	2	1	0	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	300	62	362	18	2	20	4	3	7
TOTAL :				300	62	362	18	2	20	4	3	7

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUNE 2008:			210	10	80	300	12	4	2	18	1	1	2	4		
1	107.798	-	1			1			0				0	7/1/2008		
2	108.047	-	1			1			0				0	7/1/2008		
3	108.180	-	1			1			0				0	7/1/2008		
4	108.200	-	1			1			0				0	7/1/2008		
5	108.520	-	1			1			0				0	7/2/2008		
6	108.714	-	1			1			0				0	7/2/2008		
7	108.947	-	1			1			0				0	7/2/2008		
8	109.239	-	1			1			0				0	7/2/2008		
9	109.300	-	1			1			0				0	7/3/2008		
10	109.451	-	1			1			0				0	7/3/2008		
11	109.630	-	1			1			0				0	7/3/2008		
12	109.760	-	1			1			0				0	7/4/2008		
13	109.887	-	1			1			0				0	7/4/2008		
14	109.981	-	1			1			0				0	7/4/2008		
15	110.183	-	1			1			0				0	7/5/2008		
CARRIED FORWARD :			225	10	80	315	12	4	2	18	1	1	2	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			225	10	80	315	12	4	2	18	1	1	2	4		
16	110.321	-	1			1			0				0	7/5/2008		
17	110.446	-	1			1			0				0	7/5/2008		
18	110.822	-	1			1			0				0	7/7/2008		
19	111.441	-		1		1			0				0	7/7/2008		
20	111.912	-				0			0			1	1	7/7/2008		
21	112.061	-	1			1			0				0	7/8/2008		
22	112.488	-	1			1			0				0	7/8/2008		
23	112.495	-	1			1			0				0	7/8/2008		
24	112.720	-				0			0	1			1	7/8/2008		
25	112.939	-	1			1			0				0	7/9/2008		
26	113.126	-	1			1			0				0	7/9/2008		
27	113.248	-			1	1			0				0	7/9/2008		
28	113.468	-	1			1			0				0	7/9/2008		
29	113.779	-				0			0		1		1	7/10/2008		
30	114.124	-	1			1			0				0	7/10/2008		
CARRIED FORWARD :			235	11	81	327	12	4	2	18	2	2	3	7		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			235	11	81	327	12	4	2	18	2	2	3	7		
31	114.593	-	1			1			0				0	7/10/2008		
32	114.708	-	1			1			0				0	7/11/2008		
33	115.211	-	1			1			0				0	7/11/2008		
34	115.378	-	1			1			0				0	7/11/2008		
35	115.472	-	1			1			0				0	7/12/2008		
36	115.639	-	1			1			0				0	7/12/2008		
37	115.783	-	1			1			0				0	7/14/2008		
38	115.925	-	1			1			0				0	7/14/2008		
39	116.168	-			1	1			0				0	7/15/2008		
40	116.400	-	1			1			0				0	7/15/2008		
41	116.526	-	1			1			0				0	7/15/2008		
42	116.666	-		1		1			0				0	7/16/2008		
43	116.868	-	1			1			0				0	7/16/2008		
44	117.064	-	1			1			0				0	7/16/2008		
45	117.245	-	1			1			0				0	7/17/2008		
CARRIED FORWARD :			248	12	82	342	12	4	2	18	2	2	3	7		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau
ROUTENO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			248	12	82	342	12	4	2	18	2	2	3	7		
46	117.358	-	1			1				0				0	7/17/2008	
47	117.691	-	1			1				0				0	4/17/2008	
48	117.871	-	1			1				0				0	7/18/2008	
49	117.940	-	1			1				0				0	7/18/2008	
50	118.098	-	1			1				0				0	7/18/2008	
51	118.333	-	1			1				0				0	7/19/2008	
52	118.542	-		1		1				0				0	7/19/2008	
53	118.849	-	1			1				0				0	7/19/2008	
54	119.072	-	1			1				0				0	7/21/2008	
55	119.297	-				0	1			1				0	7/21/2008	
56	119.678	-	1			1				0				0	7/21/2008	
57	119.719	-				0	1			1				0	7/22/2008	
58	119.935	-	1			1				0				0	7/22/2008	
59	120.292	-	1			1				0				0	7/22/2008	
60	120.495	-			1	1				0				0	7/23/2008	
CARRIED FORWARD :			259	13	83	355	14	4	2	20	2	2	3	7		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			259	13	83	355	14	4	2	20	2	2	3	7		
61	120.785	-			1	1								0	7/23/2008	
62	121.043	-	1			1								0	7/23/2008	
63	121.154	-		1		1								0	7/24/2008	
64	121.385	-			1	1								0	7/24/2008	
65	122.069	-	1			1								0	7/24/2008	
66	122.296	-	1			1								0	7/25/2008	
67	123.816	-	1			1								0	7/25/2008	
68																
69																
70																
71																
72																
73																
74																
75																
CARRIED FORWARD :			263	14	85	362	14	4	2	20	2	2	3	7		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	185	49	234	11	8	19	5	-	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	124	-	124	16	-	16	3	-	3
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	46	-	46	10	-	10	5	-	5
TOTAL :				355	49	404	37	8	45	13	-	13

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			83	12	90	185	6	3	2	11	0	4	1	5		
1	99.500	TBN 165	1			1			0				0	7/3/2008	2nd cycle normal road	
2	99.350	TBN 164				0	1		1				0	7/3/2008	2nd cycle normal road	
3	99.200	TBN 163	1			1			0				0	7/3/2008	2nd cycle normal road	
4	98.900	TBN 162	1			1			0				0	7/4/2008	2nd cycle normal road	
5	98.650	TBN 161	1			1			0				0	7/4/2008	2nd cycle normal road	
6	97.950	TBN 160	1			1			0				0	7/5/2008	2nd cycle normal road	
7	97.600	TBN 159				0	1		1				0	7/5/2008	2nd cycle normal road	
8	97.400	TBN 158	1			1			0				0	7/5/2008	2nd cycle normal road	
9	97.000	TBN 157				0	1		1				0	7/5/2008	2nd cycle normal road	
10	96.560	TBN 156A	1			1			0				0	7/7/2008	2nd cycle normal road	
11	95.890	TBN 156	1			1			0				0	7/7/2008	2nd cycle normal road	
12	95.100	TBN 155	1			1			0				0	7/7/2008	2nd cycle normal road	
13	94.450	TBN 154				0	1		1				0	7/8/2008	2nd cycle normal road	
14	93.950	TBN 153	1			1			0				0	7/9/2008	2nd cycle normal road	
15	93.800	TBN 152	1			1			0				0	7/9/2008	2nd cycle normal road	
CARRIED FORWARD :			94	12	90	196	10	3	2	15	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			94	12	90	196	10	3	2	15	0	4	1	5		
16	93.500	TBN 151	1			1			0				0	7/9/2008	2nd cycle normal road	
17	93.500	TBN 150	1			1			0				0	7/9/2008	2nd cycle normal road	
18	93.250	TBN 149			1	1			0				0	7/9/2008	2nd cycle normal road	
19	93.000	TBN 148	1			1			0				0	7/10/2008	2nd cycle normal road	
20	92.050	TBN 147	1			1			0				0	7/11/2008	2nd cycle normal road	
21	91.000	TBN 146	1			1			0				0	7/12/2008	2nd cycle normal road	
22	90.700	TBN 145				0		1	1				0	7/12/2008	2nd cycle normal road	
23	90.000	TBN 144	1			1			0				0	7/13/2008	2nd cycle normal road	
24	88.250	TBN 143	1			1			0				0	7/15/2008	2nd cycle normal road	
25	88.000	TBN 142	1			1			0				0	7/15/2008	2nd cycle normal road	
26	86.600	TBN 141	1			1			0				0	7/16/2008	2nd cycle normal road	
27	85.600	TBN 140				0	1		1				0	7/17/2008	Dislocated culvert	
28	85.580	TBN 139A	1			1			0				0	-	Dislocated culvert/abandoned	
29	85.170	TBN 139	1			1			0				0	7/17/2008	2nd cycle normal road	
30	85.000	TBN 138			1	1			0				0	7/17/2008	2nd cycle normal road	
CARRIED FORWARD :			105	12	92	209	11	3	3	17	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			105	12	92	209	11	3	3	17	0	4	1	5		
31	84.470	TBN 137			1	1				0				0	7/18/2008	2nd cycle normal road
32	83.760	TBN 136			1	1				0				0	7/19/2008	2nd cycle normal road
33	83.310	TBN 135			1	1				0				0	7/19/2008	2nd cycle normal road
34	83.000	TBN 134			1	1				0				0	7/20/2008	2nd cycle normal road
35	82.740	TBN 133			1	1				0				0	7/20/2008	2nd cycle normal road
36	81.550	TBN 132			1	1				0				0	7/21/2008	2nd cycle normal road
37	81.100	TBN 131A			1	1				0				0	7/21/2008	2nd cycle normal road
38	80.100	TBN 131		1		1				0				0	7/22/2008	2nd cycle normal road
39	79.900	TBN 130			1	1				0				0	7/22/2008	2nd cycle normal road
40	79.230	TBN 129			1	1				0				0	7/22/2008	2nd cycle normal road
41	78.980	TBN 128		1		1				0				0	7/23/2008	2nd cycle normal road
42	78.860	TBN 127		1		1				0				0	7/23/2008	2nd cycle normal road
43	78.450	TBN 126		1		1				0				0	7/24/2008	2nd cycle normal road
44	77.480	TBN 125	1			1				0				0	7/25/2008	2nd cycle normal road
45	76.850	TBN 124				0	1		1					0	7/25/2008	2nd cycle normal road
CARRIED FORWARD :			106	16	101	223	12	3	3	18	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			106	16	101	223	12	3	3	18	0	4	1	5		
46	76.600	TBN 123			1	1				0				0	7/26/2008	2nd cycle normal road
47	76.450	TBN 122			1	1				0				0	7/26/2008	2nd cycle normal road
48	76.250	TBN 121			1	1				0				0	7/26/2008	2nd cycle normal road
49	76.125	TBN 120			1	1				0				0	7/26/2008	2nd cycle normal road
50	75.790	TBN 119			1	1				0				0	7/28/2008	2nd cycle normal road
51	75.600	TBN 118			1	1				0				0	7/28/2008	2nd cycle normal road
52	75.580	TBN 117			1	1				0				0	7/28/2008	2nd cycle normal road
53	75.480	TBN 116				0		1	1					0	7/28/2008	2nd cycle normal road
54	75.050	TBN 115	1			1				0				0	7/28/2008	2nd cycle normal road
55	74.800	TBN 114			1	1				0				0	7/29/2008	2nd cycle normal road
56	74.800	TBN 113	1			1				0				0	7/29/2008	2nd cycle normal road
57	74.150	TBN 112	1			1				0				0	7/29/2008	2nd cycle normal road
58																
59																
60																
TOTAL :			109	16	109	234	12	3	4	19	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU
 ROUTENO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			50	23	51	124	6	6	4	16	3	0	0	3		
TOTAL :			50	23	51	124	6	6	4	16	3	0	0	3		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM
 ROUTENO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			18	24	4	46	4	6	0	10	0	5	0	5		
TOTAL :			18	24	4	46	4	6	0	10	0	5	0	5		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	95	-	95	55	-	55	35	-	35
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	64	-	64	17	-	17	3	-	3
3	Beaufort	502	Jalan Beaufort - Menumbok	34	14	48	6	5	11	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73	15	88	26	10	36	1	-	1
TOTAL :				266	29	295	104	15	119	39	-	39

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			57	38	0	95	27	28	0	55	1	34	0	35		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			57	38	0	95	27	28	0	55	1	34	0	35		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			49	10	5	64	8	9	0	17	0	3	0	3		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			49	10	5	64	8	9	0	17	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			30	1	3	34	3	3	0	6	0	0	0	0		
1	11.045	21	1			1								03/07/2008	2nd cycle for normal road	
2	11.225	22	1			1								03/07/2008	2nd cycle for normal road	
3	11.810	23					1		1					03/07/2008	2nd cycle for normal road	
4	12.635	24					1		1					07/07/2008	2nd cycle for normal road	
5	13.100	25					1		1					07/07/2008	2nd cycle for normal road	
6	13.515	26	1			1								07/07/2008	2nd cycle for normal road	
7	13.842	27	1			1								07/07/2008	2nd cycle for normal road	
8	15.136	28	1			1								14/07/2008	2nd cycle for normal road	
9	17.020	29	1			1								14/07/2008	2nd cycle for normal road	
10	17.495	30	1			1								14/07/2008	2nd cycle for normal road	
11	18.765	31	1			1								16/07/2008	2nd cycle for normal road	
12	19.350	32	1			1								16/07/2008	2nd cycle for normal road	
13	20.051	33	1			1								18/07/2008	2nd cycle for normal road	
14	20.200	34						1	1					18/07/2008	2nd cycle for normal road	
15	20.448	35	1			1								18/07/2008	2nd cycle for normal road	
CARRIED FORWARD :			41	1	3	45	6	4	0	10	0	0	0			

BROUGHT FORWARD:			41	1	3	45	6	4	0	10	0	0	0	0		
16	21.390	36						1		1					21/07/2008	2nd cycle for normal road
17	21.525	37	1			1									21/07/2008	2nd cycle for normal road
18	21.844	38	1			1									21/07/2008	2nd cycle for normal road
19	21.938	39	1			1									21/07/2008	2nd cycle for normal road
20																
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
CARRIED FORWARD :			44	1	3	48	6	5	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU
 ROUTE NO: 502
 ROAD NAME: JALAN BEAUFORT - MENUMBOK
 MONTH: JULY 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	0	0	73	26	0	0	26	0	1	0	1		
1	23.437	40	1			1								22/07/2008	2nd cycle for normal road	
2	24.425	41	1			1								22/07/2008	2nd cycle for normal road	
3	25.387	42	1			1								22/07/2008	2nd cycle for normal road	
4	25.876	43	1			1								23/07/2008	2nd cycle for normal road	
5	26.460	44	1			1								23/07/2008	2nd cycle for normal road	
6	27.770	45	1			1								23/07/2008	2nd cycle for normal road	
7	27.921	46					1		1					24/07/2008	2nd cycle for normal road	
8	28.224	47					1		1					24/07/2008	2nd cycle for normal road	
9	28.431	48	1			1								24/07/2008	2nd cycle for normal road	
10	28.604	49					1		1					26/07/2008	2nd cycle for normal road	
11	28.801	50	1			1								26/07/2008	2nd cycle for normal road	
12	29.018	51					1		1					26/07/2008	2nd cycle for normal road	
13	29.360	52					1		1					28/07/2008	2nd cycle for normal road	
14	29.850	53	1			1								28/07/2008	2nd cycle for normal road	
15	30.051	54	1			1								28/07/2008	2nd cycle for normal road	
CARRIED FORWARD :			83	0	0	83	31	0	0	31	0	1	0	1		

BROUGHT FORWARD:			83	0	0	83	31	0	0	31	0	1	0	1		
16	30.375	55					1			1					28/07/2008	2nd cycle for normal road
17	30.707	56	1			1									29/07/2008	2nd cycle for normal road
18	31.100	57					1			1					29/07/2008	2nd cycle for normal road
19	31.699	58					1			1					29/07/2008	2nd cycle for normal road
20	31.940	59	1			1									30/07/2008	2nd cycle for normal road
21	32.335	60					1			1					30/07/2008	2nd cycle for normal road
22	32.572	61	1			1									30/07/2008	2nd cycle for normal road
23	32.645	62	1			1									30/07/2008	2nd cycle for normal road
24	32.836	63					1			1					31/07/2008	2nd cycle for normal road
25	33.673	64	1			1									31/07/2008	2nd cycle for normal road
26																
27																
28																
29																
30																
CARRIED FORWARD :			88	0	0	88	36	0	0	36	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - CULVERT CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	26	-	26	6	-	6	2	-	2
2	W.P LABUAN	L 700	JALAN POHON BATU	2	-	2	-	-	-	-	-	-
3	W.P LABUAN	L 700	JALAN PATAU-PATAU	28	-	28	4	-	4	2	-	2
4	W.P LABUAN	L 700	JALAN BATU MANIKAR	10	-	10	2	-	2	-	-	-
5	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	4	-	4	-	-	-	-	-	-
6	W.P LABUAN	L 702	JALAN TANJUNG KUBONG	9	-	9	1	-	1	-	-	-
7	W.P LABUAN	L 703	JALAN OKK DAUD	5	-	5	3	-	3	1	-	1
8	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	5	-	5	2	-	2	1	-	1
9	W.P LABUAN	L 704	JALAN DAMAI	2	-	2	-	-	-	-	-	-
10	W.P LABUAN	L 704	JALAN DAMAI	2	-	2	-	-	-	-	-	-
11	W.P LABUAN	L 705	JALAN BEBULOH	8	8	16	4	4	8	1	1	2
12	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	6	-	6	4	-	4	-	-	-
13	W.P LABUAN	L 707	JALAN PULAU BUAH	1	-	1	-	-	-	-	-	-
14	W.P LABUAN	L 707	JALAN BATU ARANG	2	-	2	-	-	-	-	-	-
15	W.P LABUAN	L 708	JALAN OKK ABDULLAH	4	-	4	6	-	6	-	-	-
16	W.P LABUAN	L 709	JALAN TG. BATU/TGPURUN	6	-	6	-	-	-	2	-	2
17	W.P LABUAN	L 710	JALAN BUKIT KUDA	11	11	22	1	1	2	1	1	2
18	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	4	-	4	4	-	4	2	-	2
19	W.P LABUAN	L 712	JALAN PAHLAWAN	1	-	1	-	-	-	-	-	-
20	W.P LABUAN	L 713	JALAN TANJUNGARU	7	-	7	5	-	5	-	-	-
21	W.P LABUAN	L 713	JALAN PESISIR PANTAI TG. ARU	2	-	2	2	-	2	-	-	-
22	W.P LABUAN	L 719	JALAN PENGHULU TUAH	5	5	10	1	1	2	1	1	2
23	W.P LABUAN	L 721	JALAN BUKIT TIMBALAI	4	-	4	1	-	1	1	-	1
24	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	2	-	2	-	-	-	-	-	-
25	W.P LABUAN	L 723	JALAN SK. PATAU-PATAU	3	-	3	-	-	-	-	-	-
26	W.P LABUAN	L 725	JALAN KELAB GOLF	-	-	-	-	-	-	-	-	-
27	W.P LABUAN	L 726	JALAN HOSPITAL	1	-	1	-	-	-	-	-	-
28	W.P LABUAN	L 727	JALAN TANJUNG TARAS	4	-	4	-	-	-	-	-	-
29	W.P LABUAN	L 730	JALAN SAWANGAN CINA	2	-	2	1	-	1	-	-	-
30	W.P LABUAN	L 731	JALAN ARSAT	1	-	1	-	-	-	-	-	-
31	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	6	-	6	-	-	-	-	-	-
32	W.P LABUAN	L 734	JALAN PANCUR HITAM	-	-	-	3	-	3	4	-	4
33	W.P LABUAN	L 735	JALAN TANGKI AIR KIANSAM	3	3	6	1	1	2	1	1	2
34	W.P LABUAN	L 736	JALAN TANGKI AIR KINABINUWA	4	-	4	-	-	-	-	-	-
TOTAL C/F :				184	30	214	57	10	67	23	6	29

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - CULVERT CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
TOTAL B/F :				184	30	214	57	10	67	23	6	29
35	W.P LABUAN	L 737	JALAN LOJI AIR SG. PAGAR	1	1	2	-	-	-	-	-	-
36	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	1	-	1	-	-	-	-	-	-
37	W.P LABUAN	L 739	JALAN TERMINAL AIRPORT	2	-	2	-	-	-	-	-	-
38	W.P LABUAN	L 740	JALAN BEBULOH TERMINAL SHELL	7	7	14	-	-	-	-	-	-
39	W.P LABUAN	L 741	JALAN PANCUR HITAM LA YANGAN	7	-	7	-	-	-	-	-	-
40	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	5	-	5	-	-	-	1	-	1
41	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	5	-	5	-	-	-	-	-	-
42	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	12	-	12	-	-	-	-	-	-
43	W.P LABUAN	L 747	JALAN MERDEKA	4	-	4	-	-	-	-	-	-
44	W.P LABUAN	L 749	JALAN BEBULOH RANCHA-RANCHA	2	-	2	-	-	-	-	-	-
45	W.P LABUAN	L 750	JALAN BUKIT BESAR	2	-	2	5	-	5	-	-	-
46	W.P LABUAN	L 751	JALAN SG. PAGAR BEBULOH	9	9	18	1	1	2	-	-	-
47	W.P LABUAN	L 753	JALAN TENAGA	4	-	4	-	-	-	-	-	-
48	W.P LABUAN	L 755	JALAN MASUK KE SMK LAJAU	1	1	2	-	-	-	1	1	2
49	W.P LABUAN	L 767	JALAN HJ. ISMAIL	3	-	3	-	-	-	-	-	-
50	W.P LABUAN	L 768	JALAN MASUK KE SK. PEKAN 1	3	-	3	-	-	-	-	-	-
51	W.P LABUAN	L 769	JALAN GERSIK	1	-	1	-	-	-	-	-	-
52	W.P LABUAN	1	JALAN MASU KE SMK MUTIARA	1	-	1	-	-	-	-	-	-
53	W.P LABUAN	3	JALAN TANGKI AIR BUKIT BESAR	2	-	2	-	-	-	-	-	-
54	W.P LABUAN	4	JALAN NAGALANG	1	-	1	2	-	2	-	-	-
55	W.P LABUAN	5	JALAN MASUK KE KOMPLEKS KASTAM	-	-	-	1	-	1	-	-	-
56	W.P LABUAN	6	JALAN MASUK KE TAMAN MUTIARA	1	-	1	-	-	-	-	-	-
57	W.P LABUAN	7	JALAN STESEN RML	1	-	1	-	-	-	-	-	-
TOTAL :				259	48	307	66	11	77	25	7	32

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 705
 ROAD NAME: JALAN BEBULOH
 MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/5/6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			4	4	0	8	3	1	0	4	1	0	0	1		
1	0.10							1		1					14/07/2008	
2	0.15						1			1					14/07/2008	
3	0.58			1		1									14/07/2008	
4	1.05		1			1									14/07/2008	
5	1.24			1		1									15/07/2008	
6	2.05						1			1					15/07/2008	
7	2.18			1		1									15/07/2008	
8	3.20			1		1									16/07/2008	
9	3.21		1			1									16/07/2008	
10	3.27		1			1									17/07/2008	
11	4.13						1			1					17/07/2008	
12	4.25		1			1									17/07/2008	
13	4.40										1		1		17/07/2008	
CARRIED FORWARD TO AUG'08:			8	8	0	16	6	2	0	8	2	0	0	2		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/5/6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			9	2	0	11	0	1	0	1	1	0	0	1		
1	0.02		1			1									01/07/2008	
2	0.44		1			1									01/07/2008	
3	1.49		1			1									01/07/2008	
4	1.70		1			1									02/07/2008	
5	1.86		1			1									02/07/2008	
6	2.02			1		1									02/07/2008	
7	2.19		1			1									03/07/2008	
8	2.54							1		1					03/07/2008	
9	2.61		1			1									03/07/2008	
10	2.98		1			1									04/07/2008	
11	3.26		1			1									04/07/2008	
12	3.39			1		1									05/07/2008	
13	3.46									1			1		05/07/2008	
CARRIED FORWARD TO AUG'08:			18	4	0	22	0	2	0	2	2	0	0	2		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 719
 ROAD NAME: JALAN PENGHULU TUAH
 MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/5/6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			3	2	0	5	1	0	0	1	0	1	0	1		
1	0.01			1		1									07/07/2008	
2	0.10			1		1									07/07/2008	
3	1.02						1			1					07/07/2008	
4	1.05										1			1	08/07/2008	
5	1.18		1			1									08/07/2008	
6	1.54		1			1									09/07/2008	
7	1.59		1			1									09/07/2008	
CARRIED FORWARD TO AUG'08:			6	4	0	10	2	0	0	2	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 735
 ROAD NAME: JALAN TANGKI AIR KIANSAM
 MONTH: JULY2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4 / 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			2	1	0	3	1	0	0	1	0	0	0	0		
1	0.01		1			1									16/07/2008	
2	0.13						1			1					16/07/2008	
3	0.46			1		1									17/07/2008	
4	0.52		1			1									17/07/2008	
CARRIED FORWARD TO AUG'08:			4	2	0	6	2	0	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 751
 ROAD NAME: JALAN SG. PAGAR BEBULOH
 MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/ 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			7	2	0	9	1	0	0	1	0	0	0	0		
1	0.05			1		1									12/07/2008	
2	0.17			1		1									12/07/2008	
3	0.37		1			1									12/07/2008	
4	0.42		1			1									14/07/2008	
5	0.54		1			1									14/07/2008	
6	1.12		1			1									14/07/2008	
7	1.44		1			1									15/07/2008	
8	1.81		1			1									15/07/2008	
9	2.10						1			1					16/07/2008	
10	2.73		1			1									16/07/2008	
CARRIED FORWARD TO AUG'08:			14	4	0	18	2	0	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
ROUTE NO: L 755
ROAD NAME: JALAN MASUK KE SMK LAJAU
MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/5/6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			1	0	0	1	0	0	0	0	0	1	0	1		
1	0.17											1		1	05/07/2008	
2	0.20		1			1									05/07/2008	
CARRIED FORWARD TO AUG'08:			2	0	0	2	0	0	0	0	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R05 CULVERT CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 704
 ROAD NAME: JALAN MOHAMMAD SALLEH
 MONTH: JULY 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/5/6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JUN'08 :			6	0	0	6	6	0	0	6	2	2	0	4		
1	0.18		1											08/07/2008		
2	0.84										1		1	08/07/2008		
3	2.91						1							08/07/2008		
4	3.22						1							09/07/2008		
5	3.31						1							09/07/2008		
6	3.56		1											09/07/2008		
7	3.87		1											10/07/2008		
8	5.07									1			1	10/07/2008		
CARRIED FORWARD TO AUG'08 :			9	0	0	6	9	0	0	6	3	3	0	6		

R07

(DRAINAGE)

DISTRICT : KOTA KINABALU
ROUTE NO : 01 JALAN KOTA KINABALU - KUDAT
LOCATION : CH 5.700 (RHS)

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 607 JALAN MASUK KE PELABUHAN BARU, KK
LOCATION : CH 0.300 (LHS)

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KK-SINDUMIN
LOCATION : CH13.335 (LHS)

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 - JALAN BEAUFORT - MENUMBOK
LOCATION : CH29.200 (KM29.200) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN BHD
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

R07 ~ DRAINAGE.

Road Name : Jalan Mohammad Salleh

Route No : L704

Location : KM 0.76 LHS

Date : 03/07/2008

Road Name : Jalan Bebuloh

Route No : L705

Location : KM 2.92 LHS

Date : 19/07/2008

BEFORE



Film Batch : L3-03-057



Film Batch : L7-21-003

IN PROGRESS



Film Batch : L3-03-062



Film Batch : L7-21-005

AFTER



Film Batch : L3-06-013



Film Batch : L7-21-018

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: JULY 2008

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	62,864	0	62,864	16,848	11,470	28,317.6
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	34,719	0	34,719	850	0	850
Kudat	01	Jalan Kota Kinabalu-Kudat	55,323	0	55,323	7,682	0	7,682
Tuaran	01	Jalan Kota Kinabalu-Kudat	29,402	9,957	39,359	55,913	8,307	64,220
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	85,160	0	85,160
	503	Jalan Berungis-Kota Belud	0	0	0	35,400	14,732	50,132
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	22,677	3,296	25,973	56,604	18,437	75,041
	01	Jalan Kota Kinabalu-Sindumin	110	0	110	6,860	0	6,860
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	304	0	304	3,908	0	3,908
	606	Jalan Susur Sepangar Bay	1,988	0	1,988	20,665	0	20,665
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	1,032	516	1,548
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	840	0	840
Penampang	01	Jalan Kota Kinabalu-Sindumin	9,104	9,104	18,208	12,260	12,260	24,520
	500	Jalan Kota Kinabalu-Keningau-Tenom	10,686	0	10,686	43,292	0	43,292
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	12,733	0	12,733	19,110	0	19,110
Papar	01	Jalan Kota Kinabalu-Sindumin	29,484	0	29,484	784	0	784
Ranau	22	Jalan Kota Kinabalu-Sandakan	32,772	5,743	38,515	77,021	12,125	89,146
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	22,127	6,739	28,866	46,917	25,098	72,015
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	32,948	0	32,948	20,970	0	20,970
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5,807	0	5,807	17,107	0	17,107
Beaufort	01	Jalan Kota Kinabalu-Sindumin	54,194	0	54,194	8,147	0	8,147
	502	Jalan Beaufort-Menumbok	45,935	23,095	69,030	850	0	850
Sipitang	01	Jalan Kota Kinabalu-Sindumin	20,571	0	20,571	14,286	0	14,286
Kuala Penyu	502	Jalan Beaufort-Menumbok	20,280	4,480	24,760	23,150	6,180	29,330
TOTAL			504,028	62,414	566,442	575,655	109,125	684,780

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	62,864		62,864	16,847.6	11,470.0	28,317.6
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	34,719	-	34,719	850	-	850
3	Kudat	01	Jalan Kota Kinabalu - Kudat	55,323	-	55,323	7,682	-	7,682
TOTAL :				152,906	-	152,906	25,380	11,470.0	36,849.6

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			29830	0	33034	62864	10130	85.6	6632	16847.6		
1	73.370	72.170				0			1200	1200	08/07/2008	
2	72.240	71.970				0	270			270	10/07/2008	
3	71.970	71.770				0	200			200	10/07/2008	
4	71.770	70.570				0	1100			1100	10/07/2008	
5	70.670	70.570				0	100			100	11/07/2008	
6	70.570	70.370				0	200			200	11/07/2008	
7	72.170	70.370				0			1800	1800	12/07/2008	
8	70.070	69.970				0	100			100	15/07/2008	
9	68.940	68.170				0	770			770	15/07/2008	
10	68.150	67.970				0	180			180	16/07/2008	
11	67.870	67.770				0	100			100	16/07/2008	
12	69.770	67.500				0			2270	2270	17/07/2008	
13	67.340	67.240				0			100	100	20/07/2008	
14	67.050	66.970				0			80	80	20/07/2008	
15	67.600	67.500				0	100			100	20/07/2008	
CARRIED FORWARD :			29830	0	33034	62864	13250	85.6	12082	25417.6		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			29830	0	33034	62864	13250	85.6	12082	25417.6		
16	66.335	66.220				0			115	115	22/07/2008	
17	65.970	65.470				0	500			500	22/07/2008	
18	66.220	65.470				0			750	750	23/07/2008	
19	65.320	65.220				0			100	100	23/07/2008	
20	65.320	65.220				0	100			100	23/07/2008	
21	65.220	64.870				0	350			350	23/07/2008	
22	64.850	64.580				0	265			265	25/07/2008	
23	64.570	63.850				0	720			720	27/07/2008	
24												
25												
26												
27												
28												
29												
30												
BALANCE END OF JULY :			29830	0	33034	62864	15185	85.6	13047	28317.6		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16447	1030	17242	34719	0	0	850	850		
1						0				0		
2						0				0		
3						0				0		
4						0				0		
5						0				0		
6						0				0		
7						0				0		
8						0				0		
9						0				0		
10						0				0		
11						0				0		
12						0				0		
13						0				0		
14						0				0		
15						0				0		
BALANCE END OF JULY :			16447	1030	17242	34719	0	0	850	850		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT
 ROUTENO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			29752	0	25571	55323	3477	14	4191	7682		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF JULY :			29752	0	25571	55323	3477	14	4191	7682		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: July 2008

ITEM	DISTRICT	ROUTENO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	22,677.00	3,296.00	25,973.00	56,604.00	18,437.00	75,041.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	29,402.00	9,957.00	39,359.00	55,913.00	8,307.00	64,220.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	85,160.00	-	85,160.00
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	35,400.00	14,732.00	50,132.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,988.00	-	1,988.00	20,665.00	-	20,665.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	1,032.00	516.00	1,548.00
TOTAL :				54,067.00	13,253.00	67,320.00	254,774.00	41,992.00	296,766.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - KUDAT
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,738	0	14,939	22,677	23,019	14,753	18,832	56,604		
1	0.400	0.844					444			444	09/07/2008	
2	0.844	0.864					20			20	09/07/2008	
3	0.900	0.980					80			80	09/07/2008	
4	0.990	1.000					10			10	09/07/2008	
5	2.300	2.352					52			52	09/07/2008	
6	2.352	2.377					25			25	09/07/2008	
7	2.415	2.527					112			112	09/07/2008	
8	2.655	2.700					45			45	09/07/2008	
9	2.725	2.972					247			247	09/07/2008	
10	2.972	3.085					113			113	12/07/2008	
11	3.085	3.191					106			106	12/07/2008	
12	4.070	4.202					132			132	12/07/2008	
13	4.202	4.330					128			128	12/07/2008	
14	4.330	4.379					49			49	15/07/2008	
15	4.379	4.482					103			103	15/07/2008	
CARRIED FORWARD :			7,738	0	14,939	22,677	24,685	14,753	18,832	58,270		

BROUGHT FORWARD :			7,738	0	14,939	22,677	24,685	14,753	18,832	58,270	
16	4.498	4.616					118			118	15/07/2008
17	4.616	5.002					386			386	15/07/2008
18	5.037	5.110					73			73	15/07/2008
19	5.110	5.235					125			125	15/07/2008
20	5.235	5.420					185			185	15/07/2008
21	5.432	5.795					363			363	15/07/2008
22	5.795	5.881					86			86	15/07/2008
23	5.881	5.925					44			44	18/07/2008
24	5.965	6.125					160			160	18/07/2008
25	6.125	6.200					75			75	18/07/2008
26	6.200	6.877					677			677	18/07/2008
27	6.877	6.915					38			38	18/07/2008
28	6.915	6.942					27			27	18/07/2008
29	6.940	7.013					73			73	18/07/2008
30	7.097	7.116					19			19	18/07/2008
CARRIED FORWARD :			7,738	0	14,939	22,677	27,134	14,753	18,832	60,719	

BROUGHT FORWARD :			7,738	0	14,939	22,677	27,134	14,753	18,832	60,719	
31	7.152	7.265					113			113	18/07/2008
32	7.345	7.578					233			233	21/07/2008
33	7.578	7.776					198			198	21/07/2008
34	7.790	8.033					243			243	21/07/2008
35	8.158	8.267					109			109	21/07/2008
36	8.279	8.298					19			19	21/07/2008
37	8.366	8.391					25			25	21/07/2008
38	8.391	8.448					57			57	21/07/2008
39	8.448	8.547					99			99	21/07/2008
40	8.572	8.729	157			157					21/07/2008
41	8.729	8.800					71			71	21/07/2008
42	8.931	9.219					288			288	24/07/2008
43	9.240	9.416					176			176	24/07/2008
44	9.521	9.679					158			158	24/07/2008
45	9.679	10.023					344			344	24/07/2008
CARRIED FORWARD :			7,895	0	14,939	22,834	29,267	14,753	18,832	62,852	

BROUGHT FORWARD :			7,895	0	14,939	22,834	29,267	14,753	18,832	62,852	
46	10.023	10.203					180			180	24/07/2008
47	10.219	10.240	21			21					24/07/2008
48	10.275	10.350					75			75	24/07/2008
49	10.380	10.665					285			285	26/07/2008
50	10.777	11.501	724			724					29/07/2008
51	11.501	11.627					126			126	29/07/2008
52	11.627	11.970	343			343					29/07/2008
53	0.400	0.488						88		88	09/07/2008
54	0.548	0.636						88		88	09/07/2008
55	0.880	1.026						146		146	09/07/2008
56	2.305	2.407						102		102	09/07/2008
57	2.407	2.625						218		218	09/07/2008
58	2.625	2.885						260		260	09/07/2008
59	2.894	3.200						306		306	12/07/2008
60	3.673	4.050						377		377	12/07/2008
CARRIED FORWARD :			8,983	0	14,939	23,922	29,933	16,338	18,832	65,103	

BROUGHT FORWARD :			8,983	0	14,939	23,922	29,933	16,338	18,832	65,103	
61	4.182	4.260						78		78	12/07/2008
62	4.301	4.414						113		113	15/07/2008
63	4.454	4.540						86		86	15/07/2008
64	4.688	4.734						46		46	15/07/2008
65	5.105	5.344						239		239	15/07/2008
66	5.610	5.930						320		320	15/07/2008
67	7.325	7.405						80		80	18/07/2008
68	7.556	7.660						104		104	21/07/2008
69	7.945	8.152						207		207	21/07/2008
70	8.174	8.300						126		126	21/07/2008
71	8.334	8.481						147		147	21/07/2008
72	8.760	8.948						188		188	24/07/2008
73	9.084	9.313						229		229	24/07/2008
74	9.648	9.870						222		222	24/07/2008
75	10.448	10.691						243		243	26/07/2008
CARRIED FORWARD :			8,983	0	14,939	23,922	29,933	18,766	18,832	67,531	

BROUGHT FORWARD :			8,983	0	14,939	23,922	29,933	18,766	18,832	67,531	
76	10.723	10.853						130		130	26/07/2008
77	12.227	12.337						110		110	29/07/2008
78	0.400	0.495							95	95	09/07/2008
79	0.640	0.670							30	30	09/07/2008
80	0.670	0.789							119	119	09/07/2008
81	0.789	0.870							81	81	09/07/2008
82	0.910	1.000							90	90	09/07/2008
83	2.300	2.438							138	138	09/07/2008
84	2.438	2.497							59	59	09/07/2008
85	2.497	2.561							64	64	09/07/2008
86	2.561	2.648							87	87	09/07/2008
87	2.649	2.827							178	178	09/07/2008
88	2.827	2.875							48	48	12/07/2008
89	2.896	2.910							14	14	12/07/2008
90	2.910	3.064			154	154					12/07/2008
CARRIED FORWARD :			8,983	0	15,093	24,076	29,933	19,006	19,835	68,774	

BROUGHT FORWARD :			8,983	0	15,093	24,076	29,933	19,006	19,835	68,774	
91	3.189	3.203							14	14	12/07/2008
92	3.203	3.468							265	265	12/07/2008
93	3.543	3.577			34	34					12/07/2008
94	3.577	3.686							109	109	12/07/2008
95	3.750	3.927							177	177	12/07/2008
96	4.200	4.462							262	262	12/07/2008
97	4.462	4.563							101	101	15/07/2008
98	4.563	4.692							129	129	15/07/2008
99	4.692	5.010							318	318	15/07/2008
100	5.045	5.102							57	57	15/07/2008
101	5.102	5.465							363	363	15/07/2008
102	5.465	5.569							104	104	15/07/2008
103	5.569	5.895			326	326					15/07/2008
104	5.895	5.925							30	30	18/07/2008
105	5.925	6.123			198	198					18/07/2008
CARRIED FORWARD :			8,983	0	15,651	24,634	29,933	19,006	21,764	70,703	

BROUGHT FORWARD :			8,983	0	15,651	24,634	29,933	19,006	21,764	70,703	
106	6.123	6.242							119	119	18/07/2008
107	6.242	6.436			194	194					18/07/2008
108	6.507	6.983			476	476					18/07/2008
109	6.983	7.315							332	332	18/07/2008
110	7.326	7.335							9	9	21/07/2008
111	7.335	8.300							965	965	21/07/2008
112	8.364	8.375							11	11	21/07/2008
113	8.385	8.545							160	160	21/07/2008
114	8.570	8.845			275	275					21/07/2008
115	8.845	9.062							217	217	24/07/2008
116	9.050	9.370							320	320	24/07/2008
117	9.370	10.030							660	660	24/07/2008
118	10.030	10.182							152	152	24/07/2008
119	10.200	10.276							76	76	24/07/2008
120	10.276	10.360							84	84	24/07/2008
CARRIED FORWARD :			8,983	0	16,596	25,579	29,933	19,006	24,869	73,808	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO: 606
 ROAD NAME: JALAN SUSUR SEPANGAR BAY
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			697	0	1,291	1,988	8,234	6,397	6,034	20,665		
TOTAL :			697	0	1,291	1,988	8,234	6,397	6,034	20,665		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTE NO: 607
 ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	572	0	460	1,032		
1	0.000	0.023					23			23	03/07/2008	
2	0.048	0.199					151			151	05/07/2008	
3	0.217	0.297					80			80	07/07/2008	
4	0.308	0.340					32			32	07/07/2008	
5	0.110	0.130							20	20	07/07/2008	
6	0.130	0.340							210	210	07/07/2008	
TOTAL :			0	0	0	0	858	0	690	1,548		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			15,260	0	14,142	29,402	22,284	5,653	27,976	55,913		
1	31.256	31.867	611			611					03/07/2008	
2	31.867	32.334					467			467	05/07/2008	
3	33.180	33.290					110			110	11/07/2008	
4	33.800	33.862	62			62					14/07/2008	
5	33.862	35.153					1,291			1,291	22/07/2008	
6	35.153	35.600	447			447					25/07/2008	
7	35.855	35.881	26			26					25/07/2008	
8	35.881	36.079					198			198	25/07/2008	
9	36.186	36.313	127			127					28/07/2008	
10	36.440	36.472					32			32	28/07/2008	
11	31.965	32.659						694		694	03/07/2008	
12	33.938	34.068						130		130	13/07/2008	
13	34.406	34.570						164		164	17/07/2008	
14	35.158	35.194						36		36	22/07/2008	Roundabout
15	36.480	36.587						107		107	28/07/2008	Roundabout
CARRIED FORWARD :			16,533	0	14,142	30,675	24,382	6,784	27,976	59,142		

BROUGHT FORWARD :			16,533	0	14,142	30,675	24,382	6,784	27,976	59,142	
16	31.572	31.784							212	212	03/07/2008
17	31.827	32.703							876	876	05/07/2008
18	32.703	33.300							597	597	08/07/2008
19	33.300	33.480							180	180	11/07/2008
20	33.561	33.703							142	142	14/07/2008
21	33.703	34.937			1,234	1,234					17/07/2008
22	34.971	35.091			120	120					22/07/2008
23	35.130	35.142			12	12					22/07/2008
24	35.175	35.569			394	394					22/07/2008
25	35.878	35.928							50	50	25/07/2008
26	36.320	36.470			150	150					28/07/2008
27	36.500	36.544			44	44					28/07/2008
28	36.544	36.565							21	21	28/07/2008
29	50.602	52.102	1,500			1,500					02/07/2008
30	52.102	53.602					1,500			1,500	05/07/2008
CARRIED FORWARD :			18,033	0	16,096	34,129	25,882	6,784	30,054	62,720	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
 ROUTE NO: 22
 ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	42,580	0	42,580	85,160		
TOTAL :			0	0	0	0	42,580	0	42,580	85,160		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
 ROUTE NO: 503
 ROAD NAME: JALAN BERUNGIS - KOTA BELUD
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	17,700	0	17,700	35,400		
1	17.366	16.000					1,366		1,366	2,732	19/07/2008	
2	16.000	14.500					1,500		1,500	3,000	22/07/2008	
3	14.500	13.000					1,500		1,500	3,000	25/07/2008	
4	13.000	11.500					1,500		1,500	3,000	28/07/2008	
5	11.500	10.000					1,500		1,500	3,000	31/07/2008	
TOTAL :			0	0	0	0	25,066	0	25,066	50,132		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : July 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	110	-	110	6,860	-	6,860
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	9,104	9,104	18,208	12,260	12,260	24,520
3	Papar	01	Jalan Kota Kinabalu - Sindumin	29,484	-	29,484	784	-	784
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	10,686	-	10,686	43,292	-	43,292
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	304	-	304	3,908	-	3,908
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	12,733	-	12,733	19,110	-	19,110
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	840	-	840
TOTAL :				62,421	9,104	71,525	87,054	12,260	99,314

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 608
 ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA KK
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	134	0	706	840		
TOTAL :			0	0	0	0	134	0	706	840		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,109	0	1,995	9,104	2,637	3,122	6,501	12,260		
1	7.253	9.745							2492	2492	7/7/2008	2nd cycle for Normal Road
2	10.283	10.481			198	198					7/15/2008	2nd cycle for Normal Road
3	10.481	10.670							189	189	7/15/2008	2nd cycle for Normal Road
4	10.670	10.773			103	103					7/16/2008	2nd cycle for Normal Road
5	11.148	11.777							629	629	7/16/2008	2nd cycle for Normal Road
6	11.807	12.216							409	409	7/17/2008	2nd cycle for Normal Road
7	12.365	13.375							1010	1010	7/17/2008	2nd cycle for Normal Road
8	13.694	13.945							251	251	7/22/2008	2nd cycle for Normal Road
9	14.382	14.864							482	482	7/22/2008	2nd cycle for Normal Road
10	15.135	16.174							1039	1039	2307/2008	2nd cycle for Normal Road
11	16.174	17.345			1171	1171					7/25/2008	2nd cycle for Normal Road
12	17.390	17.548			158	158					7/26/2008	2nd cycle for Normal Road
13	17.64	18.000			365	365					7/26/2008	2nd cycle for Normal Road
14	7.348	9.34					1987			1987	7/10/2008	2nd cycle for Normal Road
15	9.34	9.45	112			112					7/11/2008	2nd cycle for Normal Road
CARRIED FORWARD :			7,221	0	3,990	11,211	4,624	3,122	13,002	20,748		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,221	0	3,990	11,211	4,624	3,122	13,002	20,748		
16	9.610	10.865	1255			1255					7/12/2008	2nd cycle for Normal Road
17	10.865	12.335	1470			1470					7/13/2008	2nd cycle for Normal Road
18	12.335	15.462	3127			3127					7/18/2008	2nd cycle for Normal Road
19	15.509	15.564					55			55	7/24/2008	2nd cycle for Normal Road
20	15.795	16.135					340			340	7/24/2008	2nd cycle for Normal Road
21	16.135	16.284	149			149					7/24/2008	2nd cycle for Normal Road
22	16.405	16.895	490			490					7/24/2008	2nd cycle for Normal Road
23	16.998	17.135	137			137					7/24/2008	2nd cycle for Normal Road
24	17.135	17.390					255			255	7/30/2008	2nd cycle for Normal Road
25	17.390	17.588	168			168					7/31/2008	2nd cycle for Normal Road
26	17.799	18.000	201			201					7/31/2008	2nd cycle for Normal Road
27	7.38	7.583						204		204	7/14/2008	2nd cycle for Normal Road
28	7.86	7.93						70		70	7/14/2008	2nd cycle for Normal Road
29	8.42	8.61						188		188	7/14/2008	2nd cycle for Normal Road
30	9.03	9.23						199		199	7/14/2008	2nd cycle for Normal Road
CARRIED FORWARD :			14,218	0	3,990	18,208	5,274	3,783	13,002	22,059		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,218	0	3,990	18,208	5,274	3,783	13,002	22,059		
31	9.542	9.665						123		123	7/21/2008	2nd cycle for Normal Road
32	9.703	9.789						86		86	7/21/2008	2nd cycle for Normal Road
33	10.109	10.283						174		174	7/21/2008	2nd cycle for Normal Road
34	10.651	10.870						219		219	7/21/2008	2nd cycle for Normal Road
35	11.451	11.757						306		306	7/21/2008	2nd cycle for Normal Road
36	11.981	12.157						176		176	7/27/2008	2nd cycle for Normal Road
37	12.407	12.657						250		250	7/27/2008	2nd cycle for Normal Road
38	13.383	13.629						246		246	7/27/2008	2nd cycle for Normal Road
39	14.056	14.202						146		146	7/27/2008	2nd cycle for Normal Road
40	14.202	14.379						177		177	7/28/2008	2nd cycle for Normal Road
41	14.870	15.070						200		200	7/28/2008	2nd cycle for Normal Road
42	15.68	16.040						358		358	7/28/2008	2nd cycle for Normal Road
TOTAL :			14,218	0	3,990	18,208	5,274	6,244	13,002	24,520		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,144	0	17,340	29,484	347	94	343	784		
TOTAL :			12,144	0	17,340	29,484	347	94	343	784		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTENO: 500
 ROAD NAME: JALAN KK-KENINGAU-TENOM
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,906	0	5,780	10,686	31,056	0	12,236	43,292		
TOTAL :			4,906	0	5,780	10,686	31,056	0	12,236	43,292		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
 ROUTENO: 501
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,365	0	6,368	12,733	7,303	3,508	8,299	19,110		
TOTAL :			6,365	0	6,368	12,733	7,303	3,508	8,299	19,110		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
 ROUTENO: 501
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	304	304	1,342	621	1,945	3,908		
TOTAL :			0	0	304	304	1,342	621	1,945	3,908		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	32,772.00	5,743.00	38,515.00	77,021.00	12,125.00	89,146.00
TOTAL :				32,772.00	5,743.00	38,515.00	77,021.00	12,125.00	89,146.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUNE 2008:			17,439.00	0.00	15,333.00	32,772.00	44,563.00	0.00	32,458.00	77,021.00		
1	106.900	107.183				0.00	283.00			283.00	7/1/2008	
2	106.803	106.900			97.00	97.00				0.00	7/1/2008	
3	107.131	107.231	100.00			100.00				0.00	7/1/2008	
4	107.313	107.476	163.00			163.00				0.00	7/2/2008	
5	107.476	107.751				0.00	275.00			275.00	7/2/2008	
6	107.800	108.047	247.00			247.00				0.00	7/2/2008	
7	108.062	108.368				0.00	306.00			306.00	7/2/2008	
8	108.368	108.400				0.00	32.00			32.00	7/3/2008	
9	108.400	108.695				0.00	295.00			295.00	7/3/2008	
10	108.714	108.802	88.00			88.00				0.00	7/3/2008	
11	108.830	108.947	117.00			117.00				0.00	7/3/2008	
12	108.947	109.050				0.00	103.00			103.00	7/3/2008	
13	109.050	109.185				0.00	135.00			135.00	7/3/2008	
14	109.200	109.300	100.00			100.00				0.00	7/4/2008	
15	109.310	109.414				0.00	104.00			104.00	7/4/2008	
CARRIED FORWARD :			18,254.00	0.00	15,430.00	33,684.00	46,096.00	0.00	32,458.00	78,554.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,254.00	0.00	15,430.00	33,684.00	46,096.00	0.00	32,458.00	78,554.00		
16	109.414	109.630				0.00	216.00			216.00	7/4/2008	0
17	109.630	109.700				0.00	70.00			70.00	7/4/2008	0
18	109.760	109.887				0.00	127.00			127.00	7/5/2008	0
19	109.887	109.980	93.00			93.00				0.00	7/5/2008	0
20	109.981	110.030				0.00	49.00			49.00	7/5/2008	0
21	110.090	110.183				0.00	93.00			93.00	7/8/2008	0
22	110.221	110.284	63.00			63.00				0.00	7/8/2008	0
23	110.446	110.712				0.00	266.00			266.00	7/8/2008	0
24	110.724	110.822	98.00			98.00				0.00	7/8/2008	0
25	111.414	111.619				0.00			205.00	205.00	7/8/2008	0
26	111.912	112.062	150.00			150.00				0.00	7/9/2008	0
27	112.062	112.100				0.00	38.00			38.00	7/9/2008	0
28	112.100	112.200				0.00	100.00			100.00	7/9/2008	0
29	112.200	112.388				0.00	188.00			188.00	7/9/2008	0
30	112.356	112.481				0.00	125.00			125.00	7/9/2008	0
CARRIED FORWARD :			18,658.00	0.00	15,430.00	34,088.00	47,368.00	0.00	32,663.00	80,031.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,658.00	0.00	15,430.00	34,088.00	47,368.00	0.00	32,663.00	80,031.00		
31	112.557	112.720				0.00	163.00			163.00	7/10/2008	
32	112.900	113.126				0.00	226.00			226.00	7/10/2008	
33	113.126	113.218	92.00			92.00				0.00	7/10/2008	
34	113.247	113.694	447.00			447.00				0.00	7/11/2008	
35	113.694	113.720				0.00	26.00			26.00	7/11/2008	
36	113.800	113.908				0.00	108.00			108.00	7/11/2008	
37	113.804	113.909				0.00			105.00	105.00	7/12/2008	
38	114.000	114.124	124.00			124.00				0.00	7/12/2008	
39	114.160	114.300	140.00			140.00				0.00	7/12/2008	
40	114.400	114.593	193.00			193.00				0.00	7/12/2008	
41	114.593	114.708				0.00	115.00			115.00	7/12/2008	
42	114.708	115.010				0.00	302.00			302.00	7/14/2008	
43	115.159	115.200	41.00			41.00				0.00	7/14/2008	
44	115.211	115.783	572.00			572.00				0.00	7/14/2008	
45	116.168	116.300	132.00			132.00				0.00	7/14/2008	
CARRIED FORWARD :			20,399.00	0.00	15,430.00	35,829.00	48,308.00	0.00	32,768.00	81,076.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,399.00	0.00	15,430.00	35,829.00	48,308.00	0.00	32,768.00	81,076.00		
46	116.544	116.633				0.00	89.00			89.00	7/15/2008	
47	116.544	116.742				0.00			198.00	198.00	7/15/2008	
48	116.711	116.868				0.00	157.00			157.00	7/15/2008	
49	116.879	117.064	185.00			185.00				0.00	7/15/2008	
50	117.064	117.245				0.00	181.00			181.00	7/15/2008	
51	117.245	117.358	113.00			113.00				0.00	7/16/2008	
52	117.358	117.600				0.00	242.00			242.00	7/16/2008	
53	117.600	118.081				0.00	481.00			481.00	7/16/2008	
54	118.081	118.300				0.00	219.00			219.00	7/16/2008	
55	118.333	118.400				0.00	67.00			67.00	7/16/2008	
56	118.400	118.528				0.00	128.00			128.00	7/17/2008	
57	118.580	119.100				0.00	520.00			520.00	7/18/2008	
58	118.849	119.072				0.00			223.00	223.00	7/18/2008	
59	119.072	119.297				0.00			225.00	225.00	7/18/2008	
60	119.100	119.300				0.00	200.00			200.00	7/18/2008	
CARRIED FORWARD :			20,697.00	0.00	15,430.00	36,127.00	50,592.00	0.00	33,414.00	84,006.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,697.00	0.00	15,430.00	36,127.00	50,592.00	0.00	33,414.00	84,006.00		
61	119.300	119.679				0.00	379.00			379.00	7/18/2008	
62	119.700	119.900				0.00	200.00			200.00	7/18/2008	
63	119.923	120.292				0.00	369.00			369.00	7/19/2008	
64	119.941	120.274				0.00			333.00	333.00	7/19/2008	
65	120.292	120.495	203.00			203.00				0.00	7/19/2008	
66	120.495	120.767	272.00			272.00				0.00	7/19/2008	
67	120.703	120.766			63.00	63.00				0.00	7/19/2008	
68	120.808	121.043				0.00	235.00			235.00	7/19/2008	
69	121.031	121.186				0.00			155.00	155.00	7/21/2008	
70	121.043	121.337				0.00	294.00			294.00	7/21/2008	
71	121.337	121.385	48.00			48.00				0.00	7/21/2008	
72	121.352	121.395				0.00			43.00	43.00	7/21/2008	
73	121.448	122.000				0.00	552.00			552.00	7/21/2008	
74	122.069	122.200				0.00	131.00			131.00	7/22/2008	
75	122.200	122.300				0.00	100.00			100.00	7/22/2008	
CARRIED FORWARD :			21,220.00	0.00	15,493.00	36,713.00	52,852.00	0.00	33,945.00	86,797.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTENO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			21,220.00	0.00	15,493.00	36,713.00	52,852.00	0.00	33,945.00	86,797.00		
76	122.300	122.600				0.00	300.00			300.00	7/22/2008	
77	122.600	122.814				0.00	214.00			214.00	7/22/2008	
78	122.814	122.850	36.00			36.00				0.00	7/22/2008	
79	123.420	123.816	396.00			396.00				0.00	7/22/2008	
80	123.816	124.400				0.00	584.00			584.00	7/22/2008	
81	123.906	124.149				0.00			243.00	243.00	7/23/2008	
82	124.149	124.300			151.00	151.00				0.00	7/23/2008	
83	124.500	124.630	130.00			130.00				0.00	7/23/2008	
84	124.808	124.900				0.00	92.00			92.00	7/23/2008	
85	124.914	125.474	560.00			560.00				0.00	7/23/2008	
86	124.980	125.100			120.00	120.00				0.00	7/24/2008	
87	125.200	125.280			80.00	80.00				0.00	7/24/2008	
88	125.400	125.500			100.00	100.00				0.00	7/24/2008	
89	125.663	125.800				0.00	137.00			137.00	7/24/2008	
90	125.739	125.962				0.00			223.00	223.00	7/25/2008	
CARRIED FORWARD :			22,342.00	0.00	15,944.00	38,286.00	54,179.00	0.00	34,411.00	88,590.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
 ROUTE NO: 22
 ROAD NAME: Jalan Kota Kinabalu - Sandakan
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			22,342.00	0.00	15,944.00	38,286.00	54,179.00	0.00	34,411.00	88,590.00		
91	125.800	126.000			200.00	200.00				0.00	7/25/2008	
92	125.850	125.962				0.00	112.00			112.00	7/25/2008	
93	126.100	126.544				0.00	444.00			444.00	7/26/2008	
94	126.471	126.500			29.00	29.00				0.00	7/26/2008	
95												
96												
97												
98												
99												
100												
101												
102												
103												
104												
105												
CARRIED FORWARD :			22,342.00	0.00	16,173.00	38,515.00	54,735.00	0.00	34,411.00	89,146.00		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	22,127	6,739	28,866	46,917	25,098	72,015
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	32,948	-	32,948	20,970	-	20,970
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5,807	-	5,807	17,107	-	17,107
TOTAL :				60,882	6,739	67,621	84,994	25,098	110,092

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,620	0	13,507	22,127	18,981	94	27,842	46,917		
1	100.150	100.350				0	200			200	7/2/2008	2nd cycle normal road
2	100.130	100.180				0			50	50	7/2/2008	2nd cycle normal road
3	99.650	100.140				0	490			490	7/2/2008	2nd cycle normal road
4	99.600	100.130				0			530	530	7/3/2008	2nd cycle normal road
5	99.200	99.270				0	70			70	7/3/2008	2nd cycle normal road
6	99.000	99.150				0	150			150	7/3/2008	2nd cycle normal road
7	98.680	98.900				0	220			220	7/4/2008	2nd cycle normal road
8	98.180	98.650				0	470			470	7/4/2008	2nd cycle normal road
9	97.950	98.000				0			50	50	7/4/2008	2nd cycle normal road
10	97.950	98.050				0	100			100	7/5/2008	2nd cycle normal road
11	97.680	97.950				0	270			270	7/5/2008	2nd cycle normal road
12	97.550	97.650				0			100	100	7/5/2008	2nd cycle normal road
13	97.550	97.650				0	100			100	7/5/2008	2nd cycle normal road
14	97.400	97.550				0			150	150	7/6/2008	2nd cycle normal road
15	96.900	97.400				0			500	500	7/6/2008	2nd cycle normal road
CARRIED FORWARD :			8,620	0	13,507	22,127	21,051	94	29,222	50,367		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,620	0	13,507	22,127	21,051	94	29,222	50,367		
16	96.450	96.590				0	140			140	7/6/2008	2nd cycle normal road
17	95.950	96.450				0	500			500	7/7/2008	2nd cycle normal road
18	95.550	95.810				0	260			260	7/7/2008	2nd cycle normal road
19	95.100	95.650				0			550	550	7/7/2008	2nd cycle normal road
20	95.100	95.400				0	300			300	7/8/2008	2nd cycle normal road
21	94.620	95.100				0			480	480	7/8/2008	2nd cycle normal road
22	93.560	93.800				0			240	240	7/9/2008	2nd cycle normal road
23	93.500	94.400				0	900			900	7/9/2008	2nd cycle normal road
24	93.290	93.450				0			160	160	7/9/2008	2nd cycle normal road
25	93.290	93.450				0	160			160	7/9/2008	2nd cycle normal road
26	93.200	93.250				0	50			50	7/10/2008	2nd cycle normal road
27	93.008	93.170				0	162			162	7/10/2008	2nd cycle normal road
28	92.950	93.008	58			58				0	7/10/2008	2nd cycle normal road
29	92.940	93.150				0			210	210	7/10/2008	2nd cycle normal road
30	92.480	92.900				0			420	420	7/10/2008	2nd cycle normal road
CARRIED FORWARD :			8,678	0	13,507	22,185	23,523	94	31,282	54,899		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,678	0	13,507	22,185	23,523	94	31,282	54,899		
31	92.070	92.300				0			230	230	7/11/2008	2nd cycle normal road
32	92.020	92.950				0	930			930	7/11/2008	2nd cycle normal road
33	91.980	92.020	40			40				0	7/11/2008	2nd cycle normal road
34	91.590	91.900				0			310	310	7/11/2008	2nd cycle normal road
35	91.550	91.930				0	380			380	7/11/2008	2nd cycle normal road
36	91.330	91.400			70	70				0	7/11/2008	2nd cycle normal road
37	91.300	91.330				0			30	30	7/12/2008	2nd cycle normal road
38	91.070	91.350				0	280			280	7/12/2008	2nd cycle normal road
39	90.710	91.300				0			590	590	7/12/2008	2nd cycle normal road
40	90.290	90.650				0			360	360	7/12/2008	2nd cycle normal road
41	89.700	90.650				0	950			950	7/12/2008	2nd cycle normal road
42	89.685	90.000				0			315	315	7/13/2008	2nd cycle normal road
43	89.325	89.520				0	195			195	7/13/2008	2nd cycle normal road
44	89.240	89.520				0			280	280	7/13/2008	2nd cycle normal road
45	89.040	89.210				0	170			170	7/13/2008	2nd cycle normal road
CARRIED FORWARD :			8,718	0	13,577	22,295	26,428	94	33,397	59,919		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,718	0	13,577	22,295	26,428	94	33,397	59,919		
46	89.000	89.200				0			200	200	7/14/2008	2nd cycle normal road
47	88.280	88.860				0		580	580	7/14/2008	2nd cycle normal road	
48	88.280	88.800				0	520		520	7/14/2008	2nd cycle normal road	
49	88.100	88.300				0	200		200	7/14/2008	2nd cycle normal road	
50	87.570	87.760				0		190	190	7/15/2008	2nd cycle normal road	
51	87.460	87.940				0	480		480	7/15/2008	2nd cycle normal road	
52	87.250	87.460				0		210	210	7/15/2008	2nd cycle normal road	
53	87.250	87.400				0	150		150	7/15/2008	2nd cycle normal road	
54	86.360	87.000				0	640		640	7/15/2008	2nd cycle normal road	
55	86.360	86.600				0		240	240	7/16/2008	2nd cycle normal road	
56	86.040	86.142				0		102	102	7/16/2008	2nd cycle normal road	
57	85.600	86.080				0	480		480	7/16/2008	2nd cycle normal road	
58	85.580	85.980				0		400	400	7/16/2008	2nd cycle normal road	
59	85.550	85.600				0	50		50	7/16/2008	2nd cycle normal road	
60	85.382	85.400				0	18		18	7/17/2008	2nd cycle normal road	
CARRIED FORWARD :			8,718	0	13,577	22,295	28,966	94	35,319	64,379		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,718	0	13,577	22,295	28,966	94	35,319	64,379		
61	85.100	85.382				0	282			282	7/17/2008	2nd cycle normal road
62	84.805	84.915				0	110			110	7/18/2008	2nd cycle normal road
63	84.620	85.000				0			380	380	7/18/2008	2nd cycle normal road
64	84.079	84.250				0			171	171	7/18/2008	2nd cycle normal road
65	84.047	84.748				0	701			701	7/18/2008	2nd cycle normal road
66	83.800	83.900				0			100	100	7/18/2008	2nd cycle normal road
67	83.020	83.620				0			600	600	7/19/2008	2nd cycle normal road
68	82.925	83.903				0	978			978	7/19/2008	2nd cycle normal road
69	82.810	82.923				0	113			113	7/19/2008	2nd cycle normal road
70	82.250	82.670				0			420	420	7/20/2008	2nd cycle normal road
71	82.200	82.670				0	470			470	7/20/2008	2nd cycle normal road
72	80.770	82.000				0			1230	1230	7/21/2008	2nd cycle normal road
73	80.770	81.100				0	330			330	7/21/2008	2nd cycle normal road
74	80.449	80.623				0			174	174	7/21/2008	2nd cycle normal road
75	80.115	80.449				0			334	334	7/22/2008	2nd cycle normal road
CARRIED FORWARD :			8,718	0	13,577	22,295	31,950	94	38,728	70,772		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,718	0	13,577	22,295	31,950	94	38,728	70,772		
76	79.830	80.071			241	241				0	7/22/2008	2nd cycle normal road
77	79.220	79.300			80	80				0	7/22/2008	2nd cycle normal road
78	78.970	79.020			50	50				0	7/22/2008	2nd cycle normal road
79	79.956	80.071				0	115			115	7/22/2008	2nd cycle normal road
80	79.600	79.811				0	211			211	7/22/2008	2nd cycle normal road
81	79.424	79.830				0			406	406	7/22/2008	2nd cycle normal road
82	79.260	79.347				0			87	87	7/23/2008	2nd cycle normal road
83	79.223	79.447				0	224			224	7/23/2008	2nd cycle normal road
84	78.500	78.920			420	420				0	7/23/2008	2nd cycle normal road
85	78.500	78.900	400			400				0	7/23/2008	2nd cycle normal road
86	76.810	78.100	1290			1290				0	7/24/2008	2nd cycle normal road
87	76.650	76.700	50			50				0	7/24/2008	2nd cycle normal road
88	75.200	75.280				0	80			80	7/25/2008	2nd cycle normal road
89	73.900	74.020				0	120			120	7/25/2008	2nd cycle normal road
90	76.400	78.100			1700	1700				0	7/26/2008	Started work on 25/7/2008
CARRIED FORWARD :			10,458	0	16,068	26,526	32,700	94	39,221	72,015		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,458	0	16,068	26,526	32,700	94	39,221	72,015		
91	75.920	76.100	180			180				0	7/27/2008	2nd cycle normal road
92	75.800	76.250			450	450				0	7/27/2008	2nd cycle normal road
93	75.630	75.700			70	70				0	7/28/2008	2nd cycle normal road
94	75.080	75.180	100			100				0	7/28/2008	2nd cycle normal road
95	74.900	75.250			350	350				0	7/28/2008	2nd cycle normal road
96	74.250	74.750			500	500				0	7/28/2008	2nd cycle normal road
97	74.250	74.760	510			510				0	7/29/2008	2nd cycle normal road
98	74.100	74.200			100	100				0	7/29/2008	2nd cycle normal road
99	74.020	74.100	80			80				0	7/29/2008	2nd cycle normal road
100												
101												
102												
103												
104												
105												
TOTAL :			11,328	0	17,538	28,866	32,700	94	39,221	72,015		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			13,735	0	19,213	32,948	10,170	820	9,980	20,970		
TOTAL :			13,735	0	19,213	32,948	10,170	820	9,980	20,970		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM
 ROUTE NO: 500
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
 MONTH: July 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,213	0	3,594	5,807	8,159	0	8,948	17,107		
TOTAL :			2,213	0	3,594	5,807	8,159	0	8,948	17,107		

LINTASAN RESOURCES SDN. BHD.
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JULY 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	54,194.00	-	54,194.00	8,147.00	-	8,147.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	20,571.00	-	20,571.00	14,285.80	-	14,285.80
3	Beaufort	502	Jalan Beaufort - Menumbok	45,935.00	23,095.00	69,030.00	850.00	-	850.00
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	20,280.00	4,480.00	24,760.00	23,150.00	6,180.00	29,330.00
TOTAL :				140,980.00	27,575.00	168,555.00	46,432.80	6,180.00	52,612.80

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			30,146.00		24,048.00	54,194.00	5,586.00		2,561.00	8,147.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			30,146.00	0.00	24,048.00	54,194.00	5,586.00	0.00	2,561.00	8,147.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG
 ROUTE NO: 01
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,260.00		10,311.00	20,571.00	7,007.00		7,278.80	14,285.80		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			10,260.00	0.00	10,311.00	20,571.00	7,007.00	0.00	7,278.80	14,285.80		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT
 ROUTE NO: 502
 ROAD NAME: JALAN BEAUFORT - MENUMBOK
 MONTH: JULY 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			22,700.00		23,235.00	45,935.00	50.00		800.00	850.00		
1	11.315	12.350			1,035.00	1,035.00				0.00	01/07/2008	2nd cycle for normal road
2	10.830	11.915	1,085.00			1,085.00				0.00	02/07/2008	2nd cycle for normal road
3	11.915	13.050	1,135.00			1,135.00				0.00	03/07/2008	2nd cycle for normal road
4	12.350	13.600			1,250.00	1,250.00				0.00	04/07/2008	2nd cycle for normal road
5	13.600	14.950			1,350.00	1,350.00				0.00	05/07/2008	2nd cycle for normal road
6	13.050	14.500	1,450.00			1,450.00				0.00	07/07/2008	2nd cycle for normal road
7	14.500	15.850	1,350.00			1,350.00				0.00	08/07/2008	2nd cycle for normal road
8	14.950	16.250			1,300.00	1,300.00				0.00	09/07/2008	2nd cycle for normal road
9	15.850	17.000	1,150.00			1,150.00				0.00	10/07/2008	2nd cycle for normal road
10	16.250	17.530			1,280.00	1,280.00				0.00	11/07/2008	2nd cycle for normal road
11	17.530	18.815			1,285.00	1,285.00				0.00	12/07/2008	2nd cycle for normal road
12	17.000	18.320	1,320.00			1,320.00				0.00	14/07/2008	2nd cycle for normal road
13	18.320	19.850	1,530.00			1,530.00				0.00	15/07/2008	2nd cycle for normal road
14	18.815	20.100			1,285.00	1,285.00				0.00	16/07/2008	2nd cycle for normal road
15	20.100	21.250			1,150.00	1,150.00				0.00	17/07/2008	2nd cycle for normal road
CARRIED FORWARD :			31,720.00	0.00	33,170.00	64,890.00	50.00	0.00	800.00	850.00		

BROUGHT FORWARD :			31,720.00		33,170.00	64,890.00	50.00		800.00	850.00		
16	19.850	21.200	1,350.00			1,350.00				0.00	18/07/2008	2nd cycle for normal road
17	21.200	22.620	1,420.00			1,420.00				0.00	19/07/2008	2nd cycle for normal road
18	21.250	22.620			1,370.00	1,370.00				0.00	20/07/2008	2nd cycle for normal road
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
CARRIED FORWARD :			34,490.00	0.00	34,540.00	69,030.00	50.00	0.00	800.00	850.00		

BROUGHT FORWARD :		8,505.00		14,305.00	22,810.00	12,965.00		15,015.00	27,980.00		
16	31.780	32.400			0.00			620.00	620.00	30/07/2008	2nd cycle for normal road
17	32.200	33.050	850.00		850.00			0.00	0.00	29/07/2008	2nd cycle for normal road
18	32.400	32.650		250.00	250.00			0.00	0.00	30/07/2008	2nd cycle for normal road
19	32.650	32.830			0.00			180.00	180.00	30/07/2008	2nd cycle for normal road
20	32.830	33.680		850.00	850.00			0.00	0.00	30/07/2008	2nd cycle for normal road
21	33.050	33.600			0.00	550.00		550.00	550.00	31/07/2008	2nd cycle for normal road
22											
23											
24											
25											
26											
27											
28											
29											
30											
CARRIED FORWARD :		9,355.00	0.00	15,405.00	24,760.00	13,515.00	0.00	15,815.00	29,330.00		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTENO: L705
 ROAD NAME: JALAN BEBULOH
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08:			0	0	0	0	2580	0	2870	5450		
1	0.01	0.31					300			300	15/07/2008	
2	0.04	0.20							160	160	15/07/2008	
3	0.32	0.69					370			370	15/07/2008	
4	0.47	0.68							210	210	16/07/2008	
5	0.82	0.85							30	30	16/07/2008	
6	0.91	1.09					180			180	17/07/2008	
7	1.12	1.15							30	30	17/07/2008	
8	1.18	1.49							310	310	17/07/2008	
9	1.24	1.62					380			380	18/07/2008	
10	1.72	2.66							940	940	18/07/2008	
11	1.84	2.05					210			210	18/07/2008	
12	2.18	3.22					1040			1040	19/07/2008	
13	2.74	3.27							530	530	19/07/2008	
CARRIED FORWARD TO AUG'08 :			0	0	0	0	5060	0	5080	10140		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTENO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08:			1300	0	980	2280	730	130	1330	2190		
1	0.02	0.03	10			10					01/07/2008	
2	0.02	0.34			320	320					01/07/2008	
3	0.03	0.28					250			250	01/07/2008	
4	0.28	0.39	110			110					01/07/2008	
5	0.49	0.80			310	310					01/07/2008	
6	0.5	0.54					40			40	02/07/2008	
7	0.57	0.62	50			50					02/07/2008	
8	0.74	0.80	60			60					02/07/2008	
9	0.84	0.95					110			110	02/07/2008	
10	0.94	1.01			70	70					02/07/2008	
11	1.02	1.06					40			40	03/07/2008	
12	1.07	1.30							230	230	03/07/2008	
13	1.10	1.23						130		130	03/07/2008	
CARRIED FORWARD TO AUG'08 :			1530	0	1680	3210	1170	260	1560	2990		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTENO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08:			1530	0	1680	3210	1170	260	1560	2990		
14	1.22	1.27					50		50	100	04/07/2008	
15	1.30	1.33			30	30					04/07/2008	
16	1.31	1.42					110		140	250	04/07/2008	
17	1.39	1.44			50	50			50	50	04/07/2008	
18	1.42	1.46	40						420	420	05/07/2008	
19	1.49	1.54					50				05/07/2008	
20	1.49	1.74							250	250	05/07/2008	
21	1.70	1.80	100			100					05/07/2008	
22	1.77	1.82							50	50	05/07/2008	
23	1.99	2.04							50	50	07/07/2008	
24	2.04	2.20	160			160					07/07/2008	
25	2.04	2.24			200	200					07/07/2008	
26	2.21	2.40	190			190					07/07/2008	
CARRIED FORWARD TO AUG'08 :			2020	0	1960	3940	1380	260	2570	4160		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTE NO: L 710
 ROAD NAME: JALAN BUKIT KUDA
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08 :			2020	0	1960	3940	1380	260	2570	4160		
27	2.33	2.40			70	70					08/07/2008	
28	2.42	2.65			230	230					08/07/2008	
29	2.46	2.52	60			60					08/07/2008	
30	2.67	2.85	180			180					08/07/2008	
31	2.85	2.90					50			50	08/07/2008	
32	2.90	2.95	50			50					09/07/2008	
33	3.03	3.29	260			260					09/07/2008	
34	3.05	3.12							70	70	09/07/2008	
35	3.13	3.16					30			30	09/07/2008	
36	3.16	3.19	30			30					10/07/2008	
37	3.34	3.36							20	20	10/07/2008	
38	3.36	3.40			40	40					10/07/2008	
39	3.44	3.46			20	20					10/07/2008	
CARRIED FORWARD TO AUG'08 :			2600	0	2320	4880	1460	260	2660	4330		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTENO: L 751
 ROAD NAME: JALAN SG. PAGAR BEBULOH
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08:			0	0	0	0	1920	0	1290	3210		
1	0.00	0.05					50			50	11/07/2008	
2	0.05	0.17							120	120	11/07/2008	
3	0.17	0.34					170			170	11/07/2008	
4	0.37	0.97					600			600	12/07/2008	
5	0.86	0.95							90	90	12/07/2008	
6	1.28	2.10					820			820	12/07/2008	
7	1.47	1.62							140	140	14/07/2008	
8	1.7	1.84							140	140	14/07/2008	
9	2.07	2.87							800	800	14/07/2008	
10	2.29	2.43					140			140	15/07/2008	
11	2.73	2.87					140			140	15/07/2008	
CARRIED FORWARD TO AUG'08 :			0	0	0	0	3840	0	2580	6420		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.
R07 DRAINAGE CLEARING RECORD

DISTRICT: W.P LABUAN
 ROUTENO: L 704
 ROAD NAME: JALAN MOHAMMAD SALLEH
 MONTH: JULY 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JUN'08 :			0	0	0	0	6200	0	4440	10640		
1	0.03	0.22							190	190	03/07/2008	
2	0.22	0.76					540			540	03/07/2008	
3	0.87	1.18					310			310	03/07/2008	
4	0.87	1.58							710	710	03/07/2008	
5	1.60	2.38							780	780	04/07/2008	
6	1.66	2.17					510			510	04/07/2008	
7	3.05	3.85					800			800	04/07/2008	
8	3.40	3.59							190	190	05/07/2008	
9	4.00	4.19					190			190	05/07/2008	
10	4.34	4.74					400			400	05/07/2008	
11	5.15	5.50					350		350	700	05/07/2008	
CARRIED FORWARD TO AUG'08 :			0	0	0	0	9300	0	6660	15960		