

# **LINTASAN RESOURCES SDN. BHD.**

PENSWASTAAN PENYENGGARAAN JALAN-JALAN  
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

---

## **LAPORAN KEMAJUAN BULANAN NOVEMBER 2008**

---

### **ISI KANDUNGAN**

**Bil:**            **PERKARA**

1.            Laporan Eksekutif Projek
2.            Carta Organisasi Syarikat
3.            Lokasi Jalan Persekutuan
4.            Ringkasan Laporan Kemajuan Bulanan
5.            R 01 - Penyenggaraan Permukaan Jalan
6.            R 02 - Penyenggaraan Bahu Jalan
7.            R 03 - Pemetongan Rumput
8.            R 04 - Penyenggaraan Perabot Jalan
9.            R 05 - Penyenggaraan Jambatan dan Pembentung
10.          R 07 - Penyenggaraan Longkang
11.          B    - Pemeriksaan Rutin
13.          Kerja-Kerja Berkala
14.          Rekod Aduan

# LAPORAN EKSEKUTIF PROJEK

NOVEMBER 2008

---

<b>TAJUK KONTRAK</b>	:	Penswastaaan Penyenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
<b>KLIEN</b>	:	Jabatan Kerja Raya, Sabah
<b>SYARIKAT</b>	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
<b>TEMPOH</b>	:	15 Tahun
<b>TARIKH MULA</b>	:	01hb September 2003
<b>TARIKH TAMAT</b>	:	31hb August 2018
<b>KAWASAN</b>	:	Pantai Barat & Pendalaman
<b>JALAN TERLIBAT</b>	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
<b>PANJANG JALAN</b>	:	764.85 Kilometer
<b>KATOGORI JALAN</b>	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
<b>SKOP KERJA</b>	:	a) Penyenggaraan Rutin d) Kerja-Kerja Kecemasan

## **RINGKASAN LAPORAN :**

### ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

### PERIODIC MAINTENANCE

All 9 nos. of 2008 Periodic Arahan Kerja are close to completion base on the programme submitted. The additional 3 nos. of Arahan Kerja has commenced work.

The Proposed Stabilisation of Embankment, Replacement of Existing Damaged Cross-Culvert and River Bank Erosion Protection Due to Storm Damage at KM146.80, 22 Jalan Kota Kinabalu – Sandakan at Ranau District had commenced work since August 2008. We have completed the piling works, retaining wall, gabion works, culvert and in the process of backfilling the culvert up to the proposed road level.

The Proposed Temporary Road Diversion on the Embankment Failure at KM19.80, 500 Jalan Kota Kinabalu – Keningau – Tenom at Penampang District is completed as scheduled, with additional guardrail to be installed.

The resurfacing and heavy patching of pavement works under Arahan Kerja No. AK(F)/2008/020 at 01, Jalan Kota Kinabalu – Sindumin and 501, Jalan Kota Kinabalu – Penampang – Lok Kawi (Papar Old Road) is in progress and is expected to be completed by end of 2008, as according to schedule.

EMERGENCY WORK

There was no major emergency work for the month of November 2008.

R01

DISTRICT : BEAUFORT  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH95.015 (KM96.775) - RHS

### R01 POTHOLE PATCHING



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KUDAT  
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH181.881

### **R01 - POTHOLE PATCHING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KOTA BELUD  
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH105.981

### R01 - POTHOLE PATCHING



**BEFORE**



**IN PROGRESS**



**AFTER**

## POTHOLE PATCHING GRAND SUMMARY

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	143.46	5.82	149.28
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	26.38	0.00	26.38
Kudat	01	Jalan Kota Kinabalu-Kudat	77.85	3.02	80.87
Tuaran	01	Jalan Kota Kinabalu-Kudat	99.97	18.38	118.35
	22	Jalan Kota Kinabalu-Sandakan	423.46	39.34	462.80
	503	Jalan Berungis-Kota Belud	38.97	19.63	58.60
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	258.78	100.49	359.27
	01	Jalan Kota Kinabalu-Sindumin	3.77	1.51	5.28
	606	Jalan Susur Sepangar Bay	83.87	9.23	93.10
	607	Jalan Masuk Ke Pelabuhan Baru	5.17	0.00	5.17
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	103.32	26.86	130.18
	500	Jalan Kota Kinabalu-Keningau-Tenom	107.72	30.08	137.80
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	123.96	20.80	144.76
Papar	01	Jalan Kota Kinabalu-Sindumin	644.40	67.31	711.71
Ranau	22	Jalan Kota Kinabalu-Sandakan	679.99	62.30	742.29
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	68.46	9.24	77.70
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	18.90	0.53	19.43
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	4.96	0.00	4.96
Beaufort	01	Jalan Kota Kinabalu-Sindumin	68.65	6.83	75.48
	502	Jalan Beaufort-Menumbok	51.91	0.75	52.66
Sipitang	01	Jalan Kota Kinabalu-Sindumin	13.73	1.14	14.87
Kuala Penyu	502	Jalan Beaufort-Menumbok	66.59	1.01	67.60
<b>TO TAL</b>			<b>3,114.27</b>	<b>424.27</b>	<b>3,538.54</b>

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	592.130	58.680	650.810	29.585	2.941	32.526	68.648	6.829	75.477
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	117.330	9.740	127.070	5.904	0.489	6.393	13.732	1.137	14.869
3	Beaufort	502	Jalan Beaufort - Menumbok	487.437	6.450	493.887	22.367	0.324	22.691	51.912	0.752	52.664
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	577.710	8.670	586.380	28.696	0.435	29.131	66.587	1.010	67.597
<b>TOTAL:</b>				<b>1774.607</b>	<b>83.540</b>	<b>1858.147</b>	<b>86.552</b>	<b>4.189</b>	<b>90.741</b>	<b>200.879</b>	<b>9.728</b>	<b>210.607</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>592.130</b>	<b>29.585</b>	<b>68.648</b>	-
1	3-Nov-08	95.010	0.40	0.30	0.050	0.120	0.006	0.014	RHS
2	3-Nov-08	95.015	0.80	0.60	0.050	0.480	0.024	0.056	RHS
3	3-Nov-08	99.714	0.30	0.20	0.050	0.060	0.003	0.007	LHS
4	3-Nov-08	99.743	0.60	0.30	0.050	0.180	0.009	0.021	RHS
5	3-Nov-08	99.816	0.30	0.20	0.050	0.060	0.003	0.007	RHS
6	3-Nov-08	99.818	0.20	0.20	0.050	0.040	0.002	0.005	RHS
7	3-Nov-08	104.000	0.30	0.20	0.050	0.060	0.003	0.007	RHS
8	3-Nov-08	106.175	1.80	1.20	0.050	2.160	0.108	0.251	LHS
9	3-Nov-08	108.000	0.50	0.40	0.050	0.200	0.010	0.023	LHS
10	3-Nov-08	121.670	0.40	0.30	0.050	0.120	0.006	0.014	RHS
11	3-Nov-08	121.671	0.30	0.30	0.050	0.090	0.005	0.012	RHS
12	3-Nov-08	121.672	0.40	0.30	0.050	0.120	0.006	0.014	RHS
13	3-Nov-08	121.675	0.60	0.50	0.050	0.300	0.015	0.035	RHS
14	3-Nov-08	121.720	0.50	0.20	0.050	0.100	0.005	0.012	RHS
15	3-Nov-08	121.760	0.40	0.30	0.050	0.120	0.006	0.014	RHS
16	3-Nov-08	121.771	0.60	0.50	0.050	0.300	0.015	0.035	RHS
17	3-Nov-08	121.832	0.70	0.50	0.050	0.350	0.018	0.042	RHS
18	3-Nov-08	122.328	0.40	0.30	0.050	0.120	0.006	0.014	LHS
19	3-Nov-08	122.330	0.30	0.30	0.050	0.090	0.005	0.012	LHS
20	3-Nov-08	122.337	0.70	0.60	0.050	0.420	0.021	0.049	LHS
21	3-Nov-08	123.467	1.20	1.00	0.050	1.200	0.060	0.139	RHS
22	3-Nov-08	123.663	0.80	0.60	0.050	0.480	0.024	0.056	RHS
23	3-Nov-08	123.680	0.90	0.70	0.050	0.630	0.032	0.074	RHS
24	3-Nov-08	123.756	3.90	0.60	0.050	2.340	0.117	0.271	RHS
25	3-Nov-08	123.770	0.80	0.70	0.050	0.560	0.028	0.065	RHS
26	7-Nov-08	112.796	2.30	3.50	0.050	8.050	0.403	0.935	RHS
27	7-Nov-08	112.796	2.30	3.50	0.050	8.050	0.403	0.935	LHS
28	8-Nov-08	112.780	1.00	3.50	0.050	3.500	0.175	0.406	LHS
29	8-Nov-08	112.780	1.00	3.50	0.050	3.500	0.175	0.406	RHS
30	17-Nov-08	72.697	0.80	0.60	0.050	0.480	0.024	0.056	LHS
<b>CARRIED FORWARD:</b>						<b>626.410</b>	<b>31.302</b>	<b>72.635</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>626.410</b>	<b>31.302</b>	<b>72.635</b>	
31	17-Nov-08	74.907	3.50	0.50	0.050	1.750	0.088	0.204	LHS
32	17-Nov-08	74.930	0.60	0.50	0.050	0.300	0.015	0.035	RHS
33	17-Nov-08	74.935	0.70	0.50	0.050	0.350	0.018	0.042	RHS
34	17-Nov-08	74.940	1.20	1.10	0.050	1.320	0.066	0.153	LHS
35	17-Nov-08	74.942	1.10	1.00	0.050	1.100	0.055	0.128	LHS
36	17-Nov-08	74.949	1.00	0.90	0.050	0.900	0.045	0.104	LHS
37	17-Nov-08	74.953	1.00	1.00	0.050	1.000	0.050	0.116	LHS
38	17-Nov-08	74.957	1.10	0.80	0.050	0.880	0.044	0.102	LHS
39	17-Nov-08	74.960	1.50	1.20	0.050	1.800	0.090	0.209	LHS
40	17-Nov-08	74.965	0.70	0.50	0.050	0.350	0.018	0.042	RHS
41	17-Nov-08	74.966	0.50	0.30	0.050	0.150	0.008	0.019	RHS
42	17-Nov-08	74.968	0.60	0.40	0.050	0.240	0.012	0.028	RHS
43	17-Nov-08	74.970	1.30	0.80	0.050	1.040	0.052	0.121	RHS
44	17-Nov-08	74.980	1.20	0.70	0.050	0.840	0.042	0.097	RHS
45	18-Nov-08	93.200	0.30	0.30	0.050	0.090	0.005	0.012	RHS
46	18-Nov-08	93.231	0.90	0.50	0.050	0.450	0.023	0.053	RHS
47	19-Nov-08	99.880	0.40	0.40	0.050	0.160	0.008	0.019	LHS
48	19-Nov-08	99.900	0.50	0.40	0.050	0.200	0.010	0.023	LHS
49	19-Nov-08	114.015	0.70	0.60	0.050	0.420	0.021	0.049	LHS
50	19-Nov-08	122.338	1.50	1.20	0.050	1.800	0.090	0.209	LHS
51	19-Nov-08	122.340	0.60	0.40	0.050	0.240	0.012	0.028	LHS
52	19-Nov-08	123.408	1.00	0.80	0.050	0.800	0.040	0.093	RHS
53	19-Nov-08	123.410	1.30	1.10	0.050	1.430	0.072	0.167	LHS
54	19-Nov-08	123.680	0.40	0.30	0.050	0.120	0.006	0.014	RHS
55	19-Nov-08	123.700	0.40	0.40	0.050	0.160	0.008	0.019	RHS
56	19-Nov-08	123.730	1.00	0.90	0.050	0.900	0.045	0.104	LHS
57	21-Nov-08	95.390	5.10	1.10	0.050	5.610	0.281	0.652	LHS
58									
59									
60									
<b>CARRIED FORWARD:</b>						<b>650.810</b>	<b>32.526</b>	<b>75.477</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>117.330</b>	<b>5.904</b>	<b>13.732</b>	-
1	19-Nov-08	131.380	0.40	0.30	0.050	0.120	0.006	0.014	RHS
2	19-Nov-08	131.383	0.40	0.40	0.050	0.160	0.008	0.019	RHS
3	19-Nov-08	131.390	0.50	0.40	0.050	0.200	0.010	0.023	RHS
4	19-Nov-08	131.398	0.30	0.20	0.050	0.060	0.003	0.007	RHS
5	19-Nov-08	131.430	0.50	0.40	0.050	0.200	0.010	0.023	LHS
6	19-Nov-08	131.720	0.40	0.40	0.050	0.160	0.008	0.019	LHS
7	19-Nov-08	131.730	0.80	0.40	0.050	0.320	0.016	0.037	LHS
8	19-Nov-08	131.735	0.40	0.40	0.050	0.160	0.008	0.019	LHS
9	19-Nov-08	131.990	0.60	0.50	0.050	0.300	0.015	0.035	LHS
10	19-Nov-08	131.990	0.40	0.40	0.050	0.160	0.008	0.019	LHS
11	18-Nov-08	137.830	3.10	1.50	0.050	4.650	0.233	0.541	RHS
12	18-Nov-08	137.950	0.80	0.50	0.050	0.400	0.020	0.046	LHS
13	18-Nov-08	137.980	0.90	0.50	0.050	0.450	0.023	0.053	LHS
14	18-Nov-08	138.006	0.40	0.30	0.050	0.120	0.006	0.014	LHS
15	18-Nov-08	138.085	0.40	0.40	0.050	0.160	0.008	0.019	LHS
16	18-Nov-08	140.015	0.90	0.80	0.050	0.720	0.036	0.084	RHS
17	18-Nov-08	140.020	0.50	0.40	0.050	0.200	0.010	0.023	RHS
18	18-Nov-08	140.021	0.50	0.30	0.050	0.150	0.008	0.019	RHS
19	18-Nov-08	140.023	0.60	0.40	0.050	0.240	0.012	0.028	RHS
20	18-Nov-08	156.525	0.50	0.50	0.050	0.250	0.013	0.030	RHS
21	18-Nov-08	156.590	0.80	0.70	0.050	0.560	0.028	0.065	RHS
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>127.070</b>	<b>6.393</b>	<b>14.869</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>487.437</b>	<b>22.367</b>	<b>51.912</b>	
1	25-Nov-08	4.376	0.50	0.40	0.050	0.200	0.010	0.023	LHS
2	25-Nov-08	4.380	0.50	0.30	0.050	0.150	0.008	0.019	RHS
3	25-Nov-08	4.450	0.40	0.30	0.050	0.120	0.006	0.014	RHS
4	25-Nov-08	4.461	0.50	0.40	0.050	0.200	0.010	0.023	RHS
5	25-Nov-08	6.110	0.40	0.40	0.050	0.160	0.008	0.019	LHS
6	25-Nov-08	9.940	1.00	0.90	0.050	0.900	0.045	0.104	LHS
7	25-Nov-08	9.942	0.90	0.70	0.050	0.630	0.032	0.074	LHS
8	25-Nov-08	10.291	1.00	0.80	0.050	0.800	0.040	0.093	RHS
9	25-Nov-08	10.300	0.40	0.40	0.050	0.160	0.008	0.019	LHS
10	25-Nov-08	10.380	1.60	1.30	0.050	2.080	0.104	0.241	LHS
11	25-Nov-08	12.043	1.00	0.90	0.050	0.900	0.045	0.104	RHS
12	25-Nov-08	17.240	0.50	0.30	0.050	0.150	0.008	0.019	LHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>493.887</b>	<b>22.691</b>	<b>52.664</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUALA PENYU

**ROUTE NO.** 502

**ROAD NAME:** JALAN BEAUFORT - MENUMBOK

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>577.710</b>	<b>28.696</b>	<b>66.587</b>	
1	26-Nov-08	32.431	0.60	0.40	0.050	0.240	0.012	0.028	LHS
2	26-Nov-08	32.436	1.50	0.50	0.050	0.750	0.038	0.088	LHS
3	26-Nov-08	32.530	1.10	0.50	0.050	0.550	0.028	0.065	LHS
4	26-Nov-08	34.720	2.30	1.10	0.050	2.530	0.127	0.295	LHS
5	26-Nov-08	34.725	1.00	1.00	0.050	1.000	0.050	0.116	LHS
6	26-Nov-08	36.845	3.00	1.20	0.050	3.600	0.180	0.418	LHS
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>CARRIED FORWARD:</b>						<b>586.380</b>	<b>29.131</b>	<b>67.597</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

***Month : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	667.29	78.09	745.38	29.49	3.98	33.47	68.46	9.24	77.70
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	202.85	6.30	209.15	8.15	0.23	8.38	18.90	0.53	19.43
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	75.33	-	75.33	2.15	-	2.15	4.96	-	4.96
<b>TOTAL:</b>				<b>945.47</b>	<b>84.39</b>	<b>1,029.86</b>	<b>39.79</b>	<b>4.21</b>	<b>44.00</b>	<b>92.32</b>	<b>9.77</b>	<b>102.09</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTENO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>667.29</b>	<b>29.49</b>	<b>68.46</b>	
1	03 Nov 08	48.100	1.00	0.70	0.050	0.70	0.04	0.09	LHS
2	03 Nov 08	52.321	0.90	0.70	0.025	0.63	0.02	0.05	RHS
3	03 Nov 08	52.341	2.20	0.80	0.025	1.76	0.04	0.09	LHS
4	03 Nov 08	54.818	0.60	0.50	0.025	0.30	0.01	0.02	RHS
5	03 Nov 08	71.100	0.60	0.50	0.025	0.30	0.01	0.02	LHS
6	03 Nov 08	71.159	1.60	0.60	0.025	0.96	0.02	0.05	RHS
7	03 Nov 08	71.163	1.00	0.90	0.025	0.90	0.02	0.05	RHS
8	04 Nov 08	98.900	3.00	1.60	0.100	4.80	0.48	1.11	RHS
9	04 Nov 08	98.032	3.00	1.40	0.100	4.20	0.42	0.97	RHS
10	04 Nov 08	95.800	2.30	1.20	0.100	2.76	0.28	0.65	RHS
11	04 Nov 08	95.560	2.00	1.50	0.100	3.00	0.30	0.70	RHS
12	07 Nov 08	76.293	1.30	1.30	0.025	1.69	0.04	0.09	RHS
13	07 Nov 08	73.337	1.00	0.80	0.025	0.80	0.02	0.05	LHS
14	07 Nov 08	73.334	0.60	0.50	0.025	0.30	0.01	0.02	LHS
15	07 Nov 08	72.250	0.90	0.90	0.025	0.81	0.02	0.05	LHS
16	07 Nov 08	71.928	1.00	0.80	0.025	0.80	0.02	0.05	LHS
17	07 Nov 08	71.830	0.50	0.40	0.025	0.20	0.01	0.02	RHS
18	08 Nov 08	74.935	1.50	1.20	0.025	1.80	0.05	0.12	RHS
19	08 Nov 08	70.310	1.90	0.80	0.025	1.52	0.04	0.09	RHS
20	08 Nov 08	69.878	0.70	0.70	0.025	0.49	0.01	0.02	RHS
21	08 Nov 08	69.884	1.00	0.80	0.025	0.80	0.02	0.05	RHS
22	08 Nov 08	69.885	1.20	0.70	0.025	0.84	0.02	0.05	RHS
23	08 Nov 08	82.673	1.50	0.80	0.025	1.20	0.03	0.07	RHS
24	08 Nov 08	82.661	0.80	0.60	0.025	0.48	0.01	0.02	RHS
25	08 Nov 08	82.620	0.50	0.50	0.025	0.25	0.01	0.02	RHS
26	17 Nov 08	66.320	1.10	0.90	0.075	0.99	0.07	0.16	RHS
27	17 Nov 08	66.318	1.10	0.90	0.075	0.99	0.07	0.16	RHS
28	17 Nov 08	66.290	1.40	1.30	0.010	1.82	0.02	0.05	RHS
29	17 Nov 08	66.260	0.90	0.80	0.075	0.72	0.05	0.12	RHS
30	17 Nov 08	66.250	2.80	1.10	0.100	3.08	0.31	0.72	RHS
<b>CARRIED FORWARD</b>						<b>707.18</b>	<b>31.96</b>	<b>74.19</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTENO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>707.18</b>	<b>31.96</b>	<b>74.19</b>	
31	17 Nov 08	65.955	1.40	1.20	0.100	1.68	0.17	0.39	RHS
32	18 Nov 08	80.773	1.40	0.50	0.025	0.70	0.02	0.05	RHS
33	18 Nov 08	80.773	1.00	0.50	0.025	0.50	0.01	0.02	LHS
34	18 Nov 08	66.977	0.70	0.50	0.025	0.35	0.01	0.02	RHS
35	18 Nov 08	65.616	1.60	0.80	0.025	1.28	0.03	0.07	RHS
36	18 Nov 08	65.175	2.90	1.50	0.025	4.35	0.11	0.26	RHS
37	18 Nov 08	65.175	1.50	1.40	0.025	2.10	0.05	0.12	LHS
38	18 Nov 08	65.050	1.80	0.80	0.025	1.44	0.04	0.09	RHS
39	18 Nov 08	64.817	1.00	0.80	0.025	0.80	0.02	0.05	RHS
40	18 Nov 08	64.800	0.80	0.70	0.025	0.56	0.01	0.02	RHS
41	18 Nov 08	64.798	1.60	1.00	0.025	1.60	0.04	0.09	RHS
42	18 Nov 08	64.660	1.30	1.00	0.025	1.30	0.03	0.07	RHS
43	18 Nov 08	64.485	1.00	0.70	0.025	0.70	0.02	0.05	LHS
44	19 Nov 08	77.100	5.20	1.30	0.075	6.76	0.51	1.18	RHS
45	20 Nov 08	74.503	2.30	1.30	0.050	2.99	0.15	0.35	RHS
46	20 Nov 08	74.485	2.30	1.60	0.025	3.68	0.09	0.21	RHS
47	20 Nov 08	74.455	1.70	1.30	0.025	2.21	0.06	0.14	RHS
48	20 Nov 08	74.270	1.20	1.00	0.025	1.20	0.03	0.07	RHS
49	21 Nov 08	50.050	1.00	1.00	0.025	1.00	0.03	0.07	RHS
50	21 Nov 08	52.764	2.00	1.50	0.025	3.00	0.08	0.19	RHS
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>TOTAL</b>						<b>745.38</b>	<b>33.47</b>	<b>77.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** KENINGAU  
**ROUTE NO.** 500  
**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM  
**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>202.85</b>	<b>8.15</b>	<b>18.90</b>	
1	17 Nov 08	118.800	1.10	0.90	0.100	0.99	0.10	0.23	RHS
2	18 Nov 08	119.790	5.90	0.90	0.025	5.31	0.13	0.30	RHS
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
<b>TOTAL</b>						<b>209.15</b>	<b>8.38</b>	<b>19.43</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: November 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	3,752.32	1,604.91	5,357.23	111.55	43.31	154.86	258.78	100.49	359.27
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,328.07	198.42	1,526.49	43.09	7.92	51.01	99.97	18.38	118.35
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	4,929.22	635.94	5,565.16	182.52	16.96	199.48	423.46	39.34	462.80
4	Tuaran	503	Jalan Berungis - Kota Belud	539.74	338.16	877.90	16.80	8.46	25.26	38.97	19.63	58.60
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,019.43	124.13	1,143.56	36.16	3.98	40.14	83.87	9.23	93.10
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	72.56	-	72.56	2.22	-	2.22	5.17	-	5.17
<b>TOTAL:</b>				<b>11,641.34</b>	<b>2,901.56</b>	<b>14,542.90</b>	<b>392.34</b>	<b>80.63</b>	<b>472.97</b>	<b>910.22</b>	<b>187.07</b>	<b>1,097.29</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	3,752.32	111.55	258.78	
1	01 Nov 08	14.189	1.20	0.90	0.025	1.08	0.03	0.06	LHS
2	01 Nov 08	14.198	2.20	1.00	0.025	2.20	0.06	0.13	LHS
3	01 Nov 08	14.219	2.70	1.10	0.025	2.97	0.07	0.17	LHS
4	01 Nov 08	14.234	1.70	1.00	0.025	1.70	0.04	0.10	LHS
5	01 Nov 08	14.239	2.90	1.30	0.050	3.77	0.19	0.44	LHS
6	01 Nov 08	14.247	1.40	1.00	0.025	1.40	0.04	0.08	LHS
7	01 Nov 08	14.248	7.70	0.90	0.025	6.93	0.17	0.40	LHS
8	01 Nov 08	14.253	1.20	0.90	0.025	1.08	0.03	0.06	LHS
9	01 Nov 08	14.259	1.30	0.80	0.025	1.04	0.03	0.06	LHS
10	01 Nov 08	14.261	3.50	1.00	0.025	3.50	0.09	0.20	LHS
11	01 Nov 08	14.267	1.30	0.80	0.025	1.04	0.03	0.06	LHS
12	01 Nov 08	14.267	1.30	1.00	0.025	1.30	0.03	0.08	LHS
13	01 Nov 08	14.268	0.50	0.50	0.025	0.25	0.01	0.01	LHS
14	01 Nov 08	14.272	3.40	0.60	0.025	2.04	0.05	0.12	LHS
15	01 Nov 08	14.274	1.30	0.80	0.025	1.04	0.03	0.06	LHS
16	01 Nov 08	14.275	4.80	1.30	0.050	6.24	0.31	0.72	LHS
17	01 Nov 08	14.276	1.10	0.80	0.025	0.88	0.02	0.05	LHS
18	03 Nov 08	14.007	1.70	1.00	0.025	1.70	0.04	0.10	LHS
19	03 Nov 08	14.009	1.80	1.30	0.050	2.34	0.12	0.27	LHS
20	03 Nov 08	14.133	1.40	1.10	0.050	1.54	0.08	0.18	LHS
21	03 Nov 08	14.135	1.50	1.20	0.050	1.80	0.09	0.21	LHS
22	03 Nov 08	14.138	1.20	1.00	0.050	1.20	0.06	0.14	LHS
23	03 Nov 08	14.142	2.70	1.50	0.050	4.05	0.20	0.47	LHS
24	03 Nov 08	14.101	1.20	1.00	0.025	1.20	0.03	0.07	LHS
25	03 Nov 08	14.107	3.30	1.20	0.025	3.96	0.10	0.23	LHS
26	03 Nov 08	14.120	3.50	1.30	0.025	4.55	0.11	0.26	LHS
27	03 Nov 08	14.127	1.60	0.90	0.025	1.44	0.04	0.08	LHS
28	03 Nov 08	14.129	1.60	1.30	0.025	2.08	0.05	0.12	LHS
29	03 Nov 08	14.129	1.30	0.80	0.025	1.04	0.03	0.06	LHS
30	03 Nov 08	14.132	1.10	1.30	0.025	1.43	0.04	0.08	LHS
<b>CARRIED FORWARD :</b>						3,819.11	113.74	263.87	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>3,819.11</b>	<b>113.74</b>	<b>263.87</b>	
31	03 Nov 08	14.133	2.50	1.20	0.025	3.00	0.08	0.17	RHS
32	03 Nov 08	14.137	1.00	0.80	0.025	0.80	0.02	0.05	LHS
33	03 Nov 08	14.137	0.80	1.00	0.025	0.80	0.02	0.05	LHS
34	03 Nov 08	14.143	1.40	1.20	0.050	1.68	0.08	0.19	LHS
35	03 Nov 08	14.145	1.10	0.80	0.025	0.88	0.02	0.05	LHS
36	03 Nov 08	14.146	1.30	0.80	0.025	1.04	0.03	0.06	LHS
37	03 Nov 08	14.149	1.00	0.90	0.025	0.90	0.02	0.05	LHS
38	03 Nov 08	14.152	1.50	1.20	0.050	1.80	0.09	0.21	LHS
39	03 Nov 08	14.155	0.70	0.80	0.025	0.56	0.01	0.03	LHS
40	03 Nov 08	14.157	1.20	0.80	0.050	0.96	0.05	0.11	LHS
41	03 Nov 08	14.158	1.50	1.00	0.050	1.50	0.08	0.17	LHS
42	03 Nov 08	14.159	1.00	0.80	0.025	0.80	0.02	0.05	LHS
43	03 Nov 08	14.169	1.50	1.10	0.025	1.65	0.04	0.10	LHS
44	03 Nov 08	14.174	1.50	0.80	0.025	1.20	0.03	0.07	LHS
45	03 Nov 08	14.179	0.80	0.60	0.025	0.48	0.01	0.03	LHS
46	03 Nov 08	14.180	1.00	0.90	0.050	0.90	0.05	0.10	LHS
47	03 Nov 08	14.188	0.60	0.70	0.025	0.42	0.01	0.02	LHS
48	04 Nov 08	14.182	1.80	1.00	0.025	1.80	0.05	0.10	LHS
49	04 Nov 08	14.183	1.40	0.90	0.025	1.26	0.03	0.07	LHS
50	04 Nov 08	14.184	1.70	2.30	0.050	3.91	0.20	0.45	LHS
51	04 Nov 08	14.186	1.50	1.30	0.050	1.95	0.10	0.23	LHS
52	04 Nov 08	14.205	1.70	1.60	0.050	2.72	0.14	0.32	LHS
53	04 Nov 08	14.207	2.60	1.50	0.025	3.90	0.10	0.23	LHS
54	04 Nov 08	14.256	2.40	1.20	0.050	2.88	0.14	0.33	LHS
55	04 Nov 08	14.260	1.20	0.80	0.025	0.96	0.02	0.06	LHS
56	04 Nov 08	14.261	3.10	0.80	0.025	2.48	0.06	0.14	LHS
57	04 Nov 08	14.267	0.50	1.40	0.025	0.70	0.02	0.04	LHS
58	04 Nov 08	14.261	1.40	0.60	0.025	0.84	0.02	0.05	LHS
59	04 Nov 08	14.270	2.10	1.10	0.050	2.31	0.12	0.27	LHS
60	04 Nov 08	14.347	1.60	1.10	0.050	1.76	0.09	0.20	LHS
<b>CARRIED FORWARD :</b>						<b>3,865.95</b>	<b>115.47</b>	<b>267.88</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>3,865.95</b>	<b>115.47</b>	<b>267.88</b>	
61	04 Nov 08	14.680	2.80	1.40	0.050	3.92	0.20	0.45	LHS
62	04 Nov 08	15.915	1.30	0.90	0.025	1.17	0.03	0.07	LHS
63	04 Nov 08	15.919	1.60	1.00	0.050	1.60	0.08	0.19	LHS
64	04 Nov 08	16.024	2.50	0.90	0.025	2.25	0.06	0.13	LHS
65	04 Nov 08	16.027	1.20	0.70	0.025	0.84	0.02	0.05	LHS
66	04 Nov 08	16.036	1.80	0.70	0.025	1.26	0.03	0.07	LHS
67	04 Nov 08	16.039	1.30	0.80	0.025	1.04	0.03	0.06	LHS
68	04 Nov 08	16.043	2.00	1.00	0.050	2.00	0.10	0.23	LHS
69	04 Nov 08	16.047	1.50	0.80	0.025	1.20	0.03	0.07	LHS
70	04 Nov 08	16.047	1.00	1.40	0.025	1.40	0.04	0.08	LHS
71	04 Nov 08	16.048	1.10	0.80	0.025	0.88	0.02	0.05	LHS
72	04 Nov 08	16.051	1.20	0.90	0.050	1.08	0.05	0.13	LHS
73	04 Nov 08	16.052	1.10	1.00	0.050	1.10	0.06	0.13	LHS
74	04 Nov 08	16.052	1.20	1.00	0.050	1.20	0.06	0.14	LHS
75	04 Nov 08	16.062	1.10	1.00	0.025	1.10	0.03	0.06	LHS
76	04 Nov 08	16.063	3.00	0.90	0.025	2.70	0.07	0.16	LHS
77	04 Nov 08	16.066	0.80	0.90	0.050	0.72	0.04	0.08	LHS
78	05 Nov 08	16.067	1.10	1.70	0.025	1.87	0.05	0.11	LHS
79	05 Nov 08	16.068	0.70	0.90	0.025	0.63	0.02	0.04	LHS
80	05 Nov 08	16.129	0.80	0.90	0.025	0.72	0.02	0.04	LHS
81	05 Nov 08	16.130	1.10	1.10	0.025	1.21	0.03	0.07	LHS
82	05 Nov 08	16.131	1.20	0.90	0.050	1.08	0.05	0.13	LHS
83	05 Nov 08	16.132	2.40	1.10	0.050	2.64	0.13	0.31	LHS
84	05 Nov 08	16.135	1.90	0.80	0.025	1.52	0.04	0.09	LHS
85	05 Nov 08	16.136	1.00	0.70	0.025	0.70	0.02	0.04	LHS
86	05 Nov 08	16.137	2.30	0.80	0.050	1.84	0.09	0.21	LHS
87	05 Nov 08	16.139	1.00	1.40	0.050	1.40	0.07	0.16	LHS
88	05 Nov 08	16.153	0.80	0.80	0.025	0.64	0.02	0.04	LHS
89	05 Nov 08	16.170	1.20	1.20	0.050	1.44	0.07	0.17	LHS
90	05 Nov 08	16.172	1.70	1.40	0.050	2.38	0.12	0.28	LHS
<b>CARRIED FORWARD :</b>						<b>3,909.48</b>	<b>117.12</b>	<b>271.71</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>3,909.48</b>	<b>117.12</b>	<b>271.71</b>	
91	05 Nov 08	7.446	2.20	0.60	0.025	1.32	0.03	0.08	RHS
92	05 Nov 08	7.440	3.40	0.80	0.025	2.72	0.07	0.16	RHS
93	05 Nov 08	7.436	1.70	0.80	0.025	1.36	0.03	0.08	RHS
94	05 Nov 08	7.435	0.80	0.80	0.025	0.64	0.02	0.04	RHS
95	05 Nov 08	7.430	0.80	0.80	0.025	0.64	0.02	0.04	RHS
96	05 Nov 08	7.420	2.20	0.80	0.025	1.76	0.04	0.10	RHS
97	05 Nov 08	7.412	0.90	0.60	0.025	0.54	0.01	0.03	RHS
98	05 Nov 08	7.410	2.10	0.60	0.025	1.26	0.03	0.07	RHS
99	05 Nov 08	7.406	0.70	0.70	0.025	0.49	0.01	0.03	RHS
100	05 Nov 08	7.401	1.20	0.60	0.025	0.72	0.02	0.04	RHS
101	05 Nov 08	7.400	1.10	0.70	0.025	0.77	0.02	0.04	RHS
102	05 Nov 08	7.396	0.60	0.50	0.025	0.30	0.01	0.02	RHS
103	05 Nov 08	7.394	2.00	0.70	0.025	1.40	0.04	0.08	RHS
104	05 Nov 08	7.334	1.10	0.70	0.025	0.77	0.02	0.04	RHS
105	05 Nov 08	7.320	1.70	1.00	0.025	1.70	0.04	0.10	RHS
106	05 Nov 08	7.305	1.20	0.60	0.025	0.72	0.02	0.04	RHS
107	05 Nov 08	7.220	1.60	1.10	0.025	1.76	0.04	0.10	RHS
108	05 Nov 08	7.219	0.90	0.70	0.025	0.63	0.02	0.04	RHS
109	05 Nov 08	7.041	0.80	0.60	0.025	0.48	0.01	0.03	RHS
110	05 Nov 08	7.040	0.70	0.50	0.025	0.35	0.01	0.02	RHS
111	05 Nov 08	4.510	2.10	1.10	0.025	2.31	0.06	0.13	RHS
112	06 Nov 08	4.610	0.60	0.90	0.025	0.54	0.01	0.03	LHS
113	06 Nov 08	7.507	1.10	0.90	0.025	0.99	0.02	0.06	LHS
114	06 Nov 08	8.840	1.30	0.90	0.025	1.17	0.03	0.07	LHS
115	06 Nov 08	8.842	1.20	0.90	0.025	1.08	0.03	0.06	LHS
116	06 Nov 08	8.970	2.80	0.70	0.025	1.96	0.05	0.11	LHS
117	06 Nov 08	8.970	0.90	0.80	0.025	0.72	0.02	0.04	LHS
118	06 Nov 08	8.970	1.70	0.70	0.025	1.19	0.03	0.07	LHS
119	06 Nov 08	8.975	0.90	0.80	0.025	0.72	0.02	0.04	LHS
120	06 Nov 08	8.982	1.90	0.90	0.025	1.71	0.04	0.10	LHS
<b>CARRIED FORWARD :</b>						<b>3,942.20</b>	<b>117.94</b>	<b>273.60</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>3,942.20</b>	<b>117.94</b>	<b>273.60</b>	
121	06 Nov 08	8.985	2.70	0.80	0.025	2.16	0.05	0.13	LHS
122	06 Nov 08	8.996	1.10	0.70	0.025	0.77	0.02	0.04	LHS
123	06 Nov 08	9.000	0.90	0.70	0.025	0.63	0.02	0.04	LHS
124	06 Nov 08	9.000	7.70	0.90	0.025	6.93	0.17	0.40	LHS
125	06 Nov 08	10.001	2.10	0.90	0.025	1.89	0.05	0.11	LHS
126	06 Nov 08	10.001	1.30	0.60	0.025	0.78	0.02	0.05	LHS
127	06 Nov 08	10.008	1.10	0.80	0.025	0.88	0.02	0.05	LHS
128	06 Nov 08	10.009	1.30	0.70	0.025	0.91	0.02	0.05	LHS
129	06 Nov 08	10.012	3.20	0.50	0.025	1.60	0.04	0.09	LHS
130	06 Nov 08	10.013	2.60	0.70	0.025	1.82	0.05	0.11	LHS
131	06 Nov 08	10.013	1.10	1.00	0.025	1.10	0.03	0.06	LHS
132	06 Nov 08	10.016	5.10	1.00	0.025	5.10	0.13	0.30	LHS
133	06 Nov 08	10.020	1.00	0.80	0.025	0.80	0.02	0.05	LHS
134	07 Nov 08	10.270	2.40	0.80	0.025	1.92	0.05	0.11	RHS
135	07 Nov 08	10.265	4.20	0.90	0.025	3.78	0.09	0.22	RHS
136	07 Nov 08	10.262	1.20	0.80	0.025	0.96	0.02	0.06	RHS
137	07 Nov 08	10.260	2.40	1.10	0.025	2.64	0.07	0.15	RHS
138	07 Nov 08	10.255	1.80	1.00	0.025	1.80	0.05	0.10	RHS
139	07 Nov 08	10.255	1.70	1.10	0.025	1.87	0.05	0.11	RHS
140	07 Nov 08	10.250	1.30	0.80	0.025	1.04	0.03	0.06	RHS
141	07 Nov 08	10.242	0.90	0.70	0.025	0.63	0.02	0.04	RHS
142	07 Nov 08	10.240	1.70	0.90	0.025	1.53	0.04	0.09	RHS
143	07 Nov 08	10.235	2.50	0.80	0.025	2.00	0.05	0.12	RHS
144	07 Nov 08	10.230	1.00	0.60	0.025	0.60	0.02	0.03	RHS
145	07 Nov 08	10.190	2.80	0.80	0.025	2.24	0.06	0.13	RHS
146	07 Nov 08	10.183	2.30	1.00	0.025	2.30	0.06	0.13	RHS
147	07 Nov 08	10.173	1.30	0.80	0.025	1.04	0.03	0.06	RHS
148	07 Nov 08	10.125	1.20	0.90	0.025	1.08	0.03	0.06	RHS
149	07 Nov 08	10.115	3.50	1.00	0.025	3.50	0.09	0.20	RHS
150	07 Nov 08	10.112	0.80	0.90	0.025	0.72	0.02	0.04	RHS
<b>CARRIED FORWARD :</b>						<b>3,997.22</b>	<b>119.32</b>	<b>276.80</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>3,997.22</b>	<b>119.32</b>	<b>276.80</b>	
151	07 Nov 08	10.110	1.60	0.90	0.025	1.44	0.04	0.08	RHS
152	07 Nov 08	10.101	0.80	0.80	0.025	0.64	0.02	0.04	RHS
153	07 Nov 08	10.100	1.10	0.70	0.025	0.77	0.02	0.04	RHS
154	07 Nov 08	10.098	1.70	1.10	0.025	1.87	0.05	0.11	RHS
155	07 Nov 08	10.097	2.10	0.70	0.025	1.47	0.04	0.09	RHS
156	07 Nov 08	10.097	2.40	1.10	0.025	2.64	0.07	0.15	RHS
157	07 Nov 08	10.092	1.90	0.70	0.025	1.33	0.03	0.08	RHS
158	07 Nov 08	10.090	1.40	0.80	0.025	1.12	0.03	0.06	RHS
159	07 Nov 08	10.087	2.40	0.90	0.025	2.16	0.05	0.13	RHS
160	07 Nov 08	10.050	2.40	0.80	0.025	1.92	0.05	0.11	RHS
161	07 Nov 08	10.048	0.80	0.70	0.025	0.56	0.01	0.03	RHS
162	07 Nov 08	10.030	3.70	1.00	0.025	3.70	0.09	0.21	RHS
163	07 Nov 08	10.030	1.40	1.80	0.025	2.52	0.06	0.15	RHS
164	07 Nov 08	10.030	2.00	1.00	0.025	2.00	0.05	0.12	RHS
165	07 Nov 08	10.000	1.40	0.90	0.025	1.26	0.03	0.07	RHS
166	07 Nov 08	7.640	5.40	0.60	0.025	3.24	0.08	0.19	RHS
167	07 Nov 08	7.640	0.90	0.80	0.025	0.72	0.02	0.04	RHS
168	07 Nov 08	7.635	1.00	0.70	0.025	0.70	0.02	0.04	RHS
169	07 Nov 08	7.630	0.80	0.80	0.025	0.64	0.02	0.04	RHS
170	07 Nov 08	7.625	0.90	0.60	0.025	0.54	0.01	0.03	RHS
171	07 Nov 08	7.620	1.80	0.60	0.025	1.08	0.03	0.06	RHS
172	07 Nov 08	7.550	1.20	1.00	0.025	1.20	0.03	0.07	RHS
173	07 Nov 08	7.548	0.90	0.80	0.025	0.72	0.02	0.04	RHS
174	07 Nov 08	7.520	0.80	0.70	0.025	0.56	0.01	0.03	RHS
175	07 Nov 08	7.520	1.00	0.90	0.025	0.90	0.02	0.05	RHS
176	07 Nov 08	7.455	1.00	0.70	0.025	0.70	0.02	0.04	RHS
177	07 Nov 08	7.450	1.30	1.10	0.025	1.43	0.04	0.08	RHS
178	07 Nov 08	7.450	0.70	0.60	0.025	0.42	0.01	0.02	RHS
179	07 Nov 08	7.445	2.40	1.00	0.025	2.40	0.06	0.14	RHS
180	08 Nov 08	16.786	1.90	1.10	0.050	2.09	0.10	0.24	LHS
<b>CARRIED FORWARD :</b>						<b>4,039.96</b>	<b>120.44</b>	<b>279.40</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,039.96</b>	<b>120.44</b>	<b>279.40</b>	
181	08 Nov 08	16.783	2.20	1.20	0.025	2.64	0.07	0.15	LHS
182	08 Nov 08	16.781	1.20	0.90	0.025	1.08	0.03	0.06	LHS
183	08 Nov 08	16.763	1.10	1.10	0.050	1.21	0.06	0.14	LHS
184	08 Nov 08	16.787	3.20	1.30	0.050	4.16	0.21	0.48	LHS
185	08 Nov 08	16.153	1.50	1.10	0.050	1.65	0.08	0.19	LHS
186	08 Nov 08	16.149	0.90	1.20	0.025	1.08	0.03	0.06	LHS
187	08 Nov 08	16.148	1.30	1.30	0.025	1.69	0.04	0.10	LHS
188	08 Nov 08	16.143	1.90	1.50	0.025	2.85	0.07	0.17	LHS
189	08 Nov 08	16.142	1.00	1.30	0.025	1.30	0.03	0.08	LHS
190	08 Nov 08	16.141	1.00	0.80	0.025	0.80	0.02	0.05	LHS
191	08 Nov 08	16.131	2.00	1.00	0.025	2.00	0.05	0.12	LHS
192	08 Nov 08	16.125	1.50	1.00	0.025	1.50	0.04	0.09	LHS
193	08 Nov 08	16.123	1.20	0.90	0.025	1.08	0.03	0.06	LHS
194	08 Nov 08	16.122	0.70	0.80	0.025	0.56	0.01	0.03	LHS
195	09 Nov 08	16.173	1.30	0.80	0.025	1.04	0.03	0.06	LHS
196	09 Nov 08	16.173	0.70	0.70	0.025	0.49	0.01	0.03	LHS
197	09 Nov 08	16.176	1.00	0.80	0.025	0.80	0.02	0.05	LHS
198	09 Nov 08	16.176	2.40	1.00	0.025	2.40	0.06	0.14	LHS
199	09 Nov 08	16.185	1.50	1.00	0.025	1.50	0.04	0.09	LHS
200	09 Nov 08	16.195	1.50	0.80	0.025	1.20	0.03	0.07	LHS
201	09 Nov 08	16.181	1.00	1.00	0.025	1.00	0.03	0.06	LHS
202	09 Nov 08	16.213	0.80	0.60	0.050	0.48	0.02	0.06	LHS
203	09 Nov 08	16.218	1.50	1.00	0.025	1.50	0.04	0.09	LHS
204	09 Nov 08	16.222	0.90	0.70	0.025	0.63	0.02	0.04	LHS
205	09 Nov 08	16.227	0.90	0.80	0.050	0.72	0.04	0.08	LHS
206	09 Nov 08	16.228	1.00	0.80	0.050	0.80	0.04	0.09	LHS
207	09 Nov 08	16.183	1.30	0.80	0.050	1.04	0.05	0.12	LHS
208	09 Nov 08	16.186	1.60	0.90	0.025	1.44	0.04	0.08	LHS
209	09 Nov 08	16.293	1.50	1.00	0.050	1.50	0.08	0.17	LHS
210	09 Nov 08	16.301	1.00	1.90	0.050	1.90	0.10	0.22	LHS
<b>CARRIED FORWARD :</b>						<b>4,082.00</b>	<b>121.82</b>	<b>282.61</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,082.00</b>	<b>121.82</b>	<b>282.61</b>	
211	09 Nov 08	16.302	1.90	1.10	0.025	2.09	0.05	0.12	LHS
212	09 Nov 08	16.303	1.50	1.20	0.025	1.80	0.05	0.10	LHS
213	09 Nov 08	16.499	1.80	1.00	0.050	1.80	0.09	0.21	LHS
214	09 Nov 08	16.501	2.20	1.20	0.050	2.64	0.13	0.31	LHS
215	09 Nov 08	16.503	1.00	0.80	0.025	0.80	0.02	0.05	LHS
216	09 Nov 08	16.587	1.30	1.10	0.050	1.43	0.07	0.17	LHS
217	09 Nov 08	16.867	4.00	1.10	0.025	4.40	0.11	0.26	LHS
218	09 Nov 08	16.863	2.20	1.00	0.025	2.20	0.06	0.13	LHS
219	09 Nov 08	16.816	2.30	1.00	0.050	2.30	0.12	0.27	LHS
220	09 Nov 08	16.815	0.40	0.40	0.025	0.16	0.00	0.01	LHS
221	09 Nov 08	16.816	0.70	1.90	0.025	1.33	0.03	0.08	LHS
222	09 Nov 08	16.816	0.50	0.90	0.025	0.45	0.01	0.03	LHS
223	09 Nov 08	16.793	2.80	1.00	0.025	2.80	0.07	0.16	LHS
224	09 Nov 08	16.792	1.40	0.90	0.050	1.26	0.06	0.15	LHS
225	10 Nov 08	9.910	1.40	0.70	0.025	0.98	0.02	0.06	RHS
226	10 Nov 08	9.910	1.20	0.90	0.025	1.08	0.03	0.06	RHS
227	10 Nov 08	9.907	1.10	0.80	0.025	0.88	0.02	0.05	RHS
228	10 Nov 08	9.900	1.30	0.90	0.025	1.17	0.03	0.07	RHS
229	10 Nov 08	9.900	1.10	1.30	0.025	1.43	0.04	0.08	RHS
230	10 Nov 08	9.892	1.20	0.90	0.025	1.08	0.03	0.06	RHS
231	10 Nov 08	9.890	1.30	1.10	0.025	1.43	0.04	0.08	RHS
232	10 Nov 08	9.890	1.00	0.70	0.025	0.70	0.02	0.04	RHS
233	10 Nov 08	9.889	1.90	1.10	0.025	2.09	0.05	0.12	RHS
234	10 Nov 08	9.886	1.20	0.80	0.025	0.96	0.02	0.06	RHS
235	10 Nov 08	9.880	1.50	1.00	0.025	1.50	0.04	0.09	RHS
236	10 Nov 08	9.855	1.10	0.80	0.025	0.88	0.02	0.05	RHS
237	10 Nov 08	9.850	1.10	0.80	0.025	0.88	0.02	0.05	RHS
238	10 Nov 08	9.850	0.70	0.70	0.025	0.49	0.01	0.03	RHS
239	10 Nov 08	9.850	0.80	0.80	0.025	0.64	0.02	0.04	RHS
240	10 Nov 08	9.840	0.80	0.70	0.025	0.56	0.01	0.03	RHS
<b>CARRIED FORWARD :</b>						<b>4,124.21</b>	<b>123.11</b>	<b>285.61</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,124.21</b>	<b>123.11</b>	<b>285.61</b>	
241	10 Nov 08	9.832	1.10	0.70	0.025	0.77	0.02	0.04	RHS
242	10 Nov 08	9.830	0.80	0.70	0.025	0.56	0.01	0.03	RHS
243	10 Nov 08	9.800	1.30	0.80	0.025	1.04	0.03	0.06	RHS
244	10 Nov 08	9.795	10.80	0.50	0.025	5.40	0.14	0.31	RHS
245	10 Nov 08	9.788	1.00	0.80	0.025	0.80	0.02	0.05	RHS
246	10 Nov 08	9.788	2.20	0.50	0.025	1.10	0.03	0.06	RHS
247	10 Nov 08	9.750	2.80	1.00	0.025	2.80	0.07	0.16	RHS
248	10 Nov 08	9.750	0.80	0.70	0.025	0.56	0.01	0.03	RHS
249	10 Nov 08	9.745	1.90	1.00	0.025	1.90	0.05	0.11	RHS
250	10 Nov 08	9.740	2.60	0.50	0.025	1.30	0.03	0.08	RHS
251	10 Nov 08	9.738	1.00	1.20	0.025	1.20	0.03	0.07	RHS
252	10 Nov 08	9.738	0.80	0.70	0.025	0.56	0.01	0.03	RHS
253	10 Nov 08	9.732	1.50	0.50	0.025	0.75	0.02	0.04	RHS
254	10 Nov 08	9.732	2.40	0.60	0.025	1.44	0.04	0.08	RHS
255	10 Nov 08	9.700	1.10	1.00	0.025	1.10	0.03	0.06	RHS
256	10 Nov 08	9.699	0.90	0.90	0.025	0.81	0.02	0.05	RHS
257	10 Nov 08	9.680	1.70	1.10	0.025	1.87	0.05	0.11	RHS
258	10 Nov 08	9.612	0.90	1.00	0.025	0.90	0.02	0.05	RHS
259	10 Nov 08	9.611	1.10	1.00	0.025	1.10	0.03	0.06	RHS
260	10 Nov 08	9.610	0.70	0.60	0.025	0.42	0.01	0.02	RHS
261	10 Nov 08	9.610	1.00	0.70	0.025	0.70	0.02	0.04	RHS
262	10 Nov 08	9.609	0.80	0.60	0.025	0.48	0.01	0.03	RHS
263	10 Nov 08	9.597	2.20	0.70	0.025	1.54	0.04	0.09	RHS
264	10 Nov 08	9.590	1.10	0.60	0.025	0.66	0.02	0.04	RHS
265	10 Nov 08	9.585	0.90	0.60	0.025	0.54	0.01	0.03	RHS
266	10 Nov 08	9.550	1.70	0.80	0.025	1.36	0.03	0.08	RHS
267	10 Nov 08	9.546	1.00	0.80	0.025	0.80	0.02	0.05	RHS
268	10 Nov 08	9.540	0.90	0.70	0.025	0.63	0.02	0.04	RHS
269	10 Nov 08	9.538	1.40	0.70	0.025	0.98	0.02	0.06	RHS
270	10 Nov 08	9.536	0.90	0.90	0.025	0.81	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>4,159.09</b>	<b>123.99</b>	<b>287.63</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,159.09</b>	<b>123.99</b>	<b>287.63</b>	
271	10 Nov 08	9.536	1.50	0.60	0.025	0.90	0.02	0.05	RHS
272	10 Nov 08	9.505	1.00	0.70	0.025	0.70	0.02	0.04	RHS
273	10 Nov 08	9.500	1.20	0.70	0.025	0.84	0.02	0.05	RHS
274	10 Nov 08	9.494	1.30	0.80	0.025	1.04	0.03	0.06	RHS
275	10 Nov 08	9.494	1.40	0.70	0.025	0.98	0.02	0.06	RHS
276	10 Nov 08	9.493	1.80	0.70	0.025	1.26	0.03	0.07	RHS
277	11 Nov 08	9.470	1.10	0.80	0.025	0.88	0.02	0.05	RHS
278	11 Nov 08	9.462	1.20	1.00	0.025	1.20	0.03	0.07	RHS
279	11 Nov 08	9.440	0.80	0.70	0.025	0.56	0.01	0.03	RHS
280	11 Nov 08	9.440	0.90	1.00	0.025	0.90	0.02	0.05	RHS
281	11 Nov 08	9.430	2.70	1.00	0.025	2.70	0.07	0.16	RHS
282	11 Nov 08	9.427	1.30	1.20	0.025	1.56	0.04	0.09	RHS
283	11 Nov 08	9.427	1.60	0.80	0.025	1.28	0.03	0.07	RHS
284	11 Nov 08	9.422	1.40	0.90	0.025	1.26	0.03	0.07	RHS
285	11 Nov 08	9.385	1.00	0.90	0.025	0.90	0.02	0.05	RHS
286	11 Nov 08	9.384	0.70	0.70	0.025	0.49	0.01	0.03	RHS
287	11 Nov 08	9.383	1.70	0.90	0.025	1.53	0.04	0.09	RHS
288	11 Nov 08	9.360	0.80	0.70	0.025	0.56	0.01	0.03	RHS
289	11 Nov 08	9.359	0.70	0.80	0.025	0.56	0.01	0.03	RHS
290	11 Nov 08	9.355	1.70	0.90	0.025	1.53	0.04	0.09	RHS
291	11 Nov 08	9.350	1.00	0.80	0.025	0.80	0.02	0.05	RHS
292	11 Nov 08	9.349	1.00	0.80	0.025	0.80	0.02	0.05	RHS
293	11 Nov 08	9.320	3.70	0.60	0.025	2.22	0.06	0.13	RHS
294	11 Nov 08	8.950	1.00	0.70	0.025	0.70	0.02	0.04	RHS
295	11 Nov 08	8.949	1.20	0.80	0.025	0.96	0.02	0.06	RHS
296	11 Nov 08	8.930	0.90	0.80	0.025	0.72	0.02	0.04	RHS
297	11 Nov 08	8.910	0.70	0.70	0.025	0.49	0.01	0.03	RHS
298	11 Nov 08	9.010	1.70	0.70	0.025	1.19	0.03	0.07	LHS
299	11 Nov 08	9.010	0.70	0.70	0.025	0.49	0.01	0.03	LHS
300	11 Nov 08	9.015	1.30	1.10	0.025	1.43	0.04	0.08	LHS
<b>CARRIED FORWARD :</b>						<b>4,190.52</b>	<b>124.77</b>	<b>289.46</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,190.52</b>	<b>124.77</b>	<b>289.46</b>	
301	11 Nov 08	9.017	1.60	1.00	0.025	1.60	0.04	0.09	LHS
302	11 Nov 08	9.024	0.90	0.80	0.025	0.72	0.02	0.04	LHS
303	11 Nov 08	9.024	1.10	0.90	0.025	0.99	0.02	0.06	LHS
304	11 Nov 08	9.024	0.90	0.80	0.025	0.72	0.02	0.04	LHS
305	11 Nov 08	9.026	1.00	0.80	0.025	0.80	0.02	0.05	LHS
306	11 Nov 08	9.026	0.70	1.10	0.025	0.77	0.02	0.04	LHS
307	11 Nov 08	9.026	0.70	1.00	0.025	0.70	0.02	0.04	LHS
308	11 Nov 08	9.070	4.00	0.90	0.025	3.60	0.09	0.21	LHS
309	11 Nov 08	9.070	2.50	1.00	0.025	2.50	0.06	0.15	LHS
310	11 Nov 08	9.080	2.10	0.60	0.025	1.26	0.03	0.07	LHS
311	11 Nov 08	9.081	0.90	0.70	0.025	0.63	0.02	0.04	LHS
312	11 Nov 08	9.097	1.20	0.90	0.025	1.08	0.03	0.06	LHS
313	11 Nov 08	9.099	0.70	0.70	0.025	0.49	0.01	0.03	LHS
314	11 Nov 08	9.110	1.50	0.80	0.025	1.20	0.03	0.07	LHS
315	11 Nov 08	9.111	0.70	0.60	0.025	0.42	0.01	0.02	LHS
316	11 Nov 08	9.260	1.10	0.70	0.025	0.77	0.02	0.04	LHS
317	11 Nov 08	9.270	2.70	0.80	0.025	2.16	0.05	0.13	LHS
318	11 Nov 08	9.275	0.80	0.80	0.025	0.64	0.02	0.04	LHS
319	11 Nov 08	9.280	1.40	0.70	0.025	0.98	0.02	0.06	LHS
320	11 Nov 08	9.287	1.40	0.70	0.025	0.98	0.02	0.06	LHS
321	11 Nov 08	9.295	1.80	1.30	0.025	2.34	0.06	0.14	LHS
322	11 Nov 08	9.450	0.80	0.80	0.025	0.64	0.02	0.04	LHS
323	11 Nov 08	9.455	0.90	0.80	0.025	0.72	0.02	0.04	LHS
324	11 Nov 08	9.455	1.00	0.70	0.025	0.70	0.02	0.04	LHS
325	11 Nov 08	9.460	1.10	1.00	0.025	1.10	0.03	0.06	LHS
326	11 Nov 08	9.465	2.70	0.70	0.025	1.89	0.05	0.11	LHS
327	11 Nov 08	9.465	1.20	0.80	0.025	0.96	0.02	0.06	LHS
328	11 Nov 08	9.470	0.90	0.80	0.025	0.72	0.02	0.04	LHS
329	11 Nov 08	9.471	1.20	0.80	0.025	0.96	0.02	0.06	LHS
330	11 Nov 08	9.473	0.90	0.70	0.025	0.63	0.02	0.04	LHS
<b>CARRIED FORWARD :</b>						<b>4,224.19</b>	<b>125.61</b>	<b>291.41</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,224.19</b>	<b>125.61</b>	<b>291.41</b>	
331	11 Nov 08	9.473	0.90	0.80	0.025	0.72	0.02	0.04	LHS
332	11 Nov 08	9.476	1.20	0.70	0.025	0.84	0.02	0.05	LHS
333	11 Nov 08	9.478	1.30	0.70	0.025	0.91	0.02	0.05	LHS
334	11 Nov 08	9.479	2.70	0.80	0.025	2.16	0.05	0.13	LHS
335	12 Nov 08	9.560	1.70	1.10	0.025	1.87	0.05	0.11	LHS
336	12 Nov 08	9.560	1.00	0.70	0.025	0.70	0.02	0.04	LHS
337	12 Nov 08	9.561	1.30	1.70	0.025	2.21	0.06	0.13	LHS
338	12 Nov 08	9.561	1.30	0.90	0.025	1.17	0.03	0.07	LHS
339	12 Nov 08	9.562	1.90	1.00	0.025	1.90	0.05	0.11	LHS
340	12 Nov 08	9.568	1.30	0.80	0.025	1.04	0.03	0.06	LHS
341	12 Nov 08	9.600	1.80	0.80	0.025	1.44	0.04	0.08	LHS
342	12 Nov 08	9.670	1.20	0.70	0.025	0.84	0.02	0.05	LHS
343	12 Nov 08	9.680	2.80	1.00	0.025	2.80	0.07	0.16	LHS
344	12 Nov 08	9.685	2.90	1.10	0.025	3.19	0.08	0.19	LHS
345	12 Nov 08	9.687	1.50	1.20	0.025	1.80	0.05	0.10	LHS
346	12 Nov 08	9.750	1.10	1.10	0.025	1.21	0.03	0.07	LHS
347	12 Nov 08	9.760	1.20	0.70	0.025	0.84	0.02	0.05	LHS
348	12 Nov 08	9.761	1.50	0.90	0.025	1.35	0.03	0.08	LHS
349	12 Nov 08	9.762	0.80	0.90	0.025	0.72	0.02	0.04	LHS
350	12 Nov 08	9.770	1.00	0.70	0.025	0.70	0.02	0.04	LHS
351	12 Nov 08	9.780	0.90	0.80	0.025	0.72	0.02	0.04	LHS
352	12 Nov 08	9.790	1.40	1.40	0.025	1.96	0.05	0.11	LHS
353	12 Nov 08	9.810	1.10	1.00	0.025	1.10	0.03	0.06	LHS
354	12 Nov 08	9.820	1.40	0.80	0.025	1.12	0.03	0.06	LHS
355	12 Nov 08	9.828	1.00	0.70	0.025	0.70	0.02	0.04	LHS
356	12 Nov 08	9.835	2.60	0.70	0.025	1.82	0.05	0.11	LHS
357	12 Nov 08	9.840	1.30	0.60	0.025	0.78	0.02	0.05	LHS
358	12 Nov 08	9.870	2.10	0.70	0.025	1.47	0.04	0.09	LHS
359	12 Nov 08	9.870	1.00	1.10	0.025	1.10	0.03	0.06	LHS
360	12 Nov 08	9.873	3.40	0.50	0.025	1.70	0.04	0.10	LHS
<b>CARRIED FORWARD :</b>						<b>4,265.07</b>	<b>126.64</b>	<b>293.78</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,265.07</b>	<b>126.64</b>	<b>293.78</b>	
361	12 Nov 08	9.873	1.20	0.50	0.025	0.60	0.02	0.03	LHS
362	12 Nov 08	9.930	0.70	0.70	0.025	0.49	0.01	0.03	LHS
363	12 Nov 08	9.935	0.90	0.90	0.025	0.81	0.02	0.05	LHS
364	12 Nov 08	9.940	0.70	0.80	0.025	0.56	0.01	0.03	LHS
365	13 Nov 08	9.945	1.00	1.30	0.025	1.30	0.03	0.08	LHS
366	13 Nov 08	9.945	0.70	0.60	0.025	0.42	0.01	0.02	LHS
367	13 Nov 08	9.946	0.70	0.60	0.025	0.42	0.01	0.02	LHS
368	13 Nov 08	9.946	1.20	1.00	0.025	1.20	0.03	0.07	LHS
369	13 Nov 08	9.947	0.80	0.80	0.025	0.64	0.02	0.04	LHS
370	13 Nov 08	9.957	0.70	1.00	0.025	0.70	0.02	0.04	LHS
371	13 Nov 08	9.958	1.40	0.80	0.025	1.12	0.03	0.06	LHS
372	13 Nov 08	9.958	0.90	1.10	0.025	0.99	0.02	0.06	LHS
373	13 Nov 08	9.950	1.50	0.90	0.025	1.35	0.03	0.08	LHS
374	13 Nov 08	9.952	1.20	0.80	0.025	0.96	0.02	0.06	LHS
375	13 Nov 08	9.960	0.90	0.70	0.025	0.63	0.02	0.04	LHS
376	13 Nov 08	9.965	1.00	0.90	0.025	0.90	0.02	0.05	LHS
377	13 Nov 08	9.966	1.70	0.60	0.025	1.02	0.03	0.06	LHS
378	13 Nov 08	9.972	1.00	0.90	0.025	0.90	0.02	0.05	LHS
379	13 Nov 08	9.975	2.20	0.90	0.025	1.98	0.05	0.11	LHS
380	13 Nov 08	9.976	0.90	0.60	0.025	0.54	0.01	0.03	LHS
381	13 Nov 08	9.977	1.10	0.90	0.025	0.99	0.02	0.06	LHS
382	13 Nov 08	9.978	1.90	0.70	0.025	1.33	0.03	0.08	LHS
383	13 Nov 08	10.008	1.10	0.90	0.025	0.99	0.02	0.06	LHS
384	13 Nov 08	10.008	1.30	0.90	0.025	1.17	0.03	0.07	LHS
385	13 Nov 08	10.014	1.20	0.80	0.025	0.96	0.02	0.06	LHS
386	13 Nov 08	10.025	2.00	0.70	0.025	1.40	0.04	0.08	LHS
387	13 Nov 08	10.030	1.20	0.80	0.025	0.96	0.02	0.06	LHS
388	13 Nov 08	10.030	1.40	1.20	0.025	1.68	0.04	0.10	LHS
389	13 Nov 08	10.020	5.70	1.00	0.025	5.70	0.14	0.33	LHS
390	13 Nov 08	10.025	4.80	1.10	0.025	5.28	0.13	0.31	LHS
<b>CARRIED FORWARD :</b>						<b>4,303.06</b>	<b>127.59</b>	<b>295.98</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,303.06</b>	<b>127.59</b>	<b>295.98</b>	
391	13 Nov 08	10.030	4.50	1.00	0.025	4.50	0.11	0.26	LHS
392	13 Nov 08	10.038	0.80	0.70	0.025	0.56	0.01	0.03	LHS
393	13 Nov 08	10.040	0.90	0.70	0.025	0.63	0.02	0.04	LHS
394	13 Nov 08	10.055	2.20	0.70	0.025	1.54	0.04	0.09	LHS
395	13 Nov 08	10.065	1.00	0.90	0.025	0.90	0.02	0.05	LHS
396	13 Nov 08	10.067	0.70	0.80	0.025	0.56	0.01	0.03	LHS
397	13 Nov 08	10.068	0.80	0.80	0.025	0.64	0.02	0.04	LHS
398	13 Nov 08	10.072	0.70	0.60	0.025	0.42	0.01	0.02	LHS
399	13 Nov 08	10.078	1.10	0.90	0.025	0.99	0.02	0.06	LHS
400	13 Nov 08	9.470	1.30	0.80	0.025	1.04	0.03	0.06	LHS
401	13 Nov 08	9.475	5.10	0.90	0.025	4.59	0.11	0.27	LHS
402	13 Nov 08	9.477	1.10	0.70	0.025	0.77	0.02	0.04	LHS
403	13 Nov 08	9.478	1.00	0.80	0.025	0.80	0.02	0.05	LHS
404	13 Nov 08	9.479	1.00	0.70	0.025	0.70	0.02	0.04	LHS
405	13 Nov 08	9.480	0.80	0.70	0.025	0.56	0.01	0.03	LHS
406	13 Nov 08	9.484	0.80	0.70	0.025	0.56	0.01	0.03	LHS
407	13 Nov 08	9.550	1.10	1.00	0.025	1.10	0.03	0.06	LHS
408	13 Nov 08	9.555	2.80	0.80	0.025	2.24	0.06	0.13	LHS
409	13 Nov 08	9.565	1.00	0.80	0.025	0.80	0.02	0.05	LHS
410	13 Nov 08	9.570	2.40	1.30	0.025	3.12	0.08	0.18	LHS
411	13 Nov 08	9.571	1.10	0.70	0.025	0.77	0.02	0.04	LHS
412	13 Nov 08	9.578	1.30	0.70	0.025	0.91	0.02	0.05	LHS
413	14 Nov 08	10.395	0.90	1.50	0.025	1.35	0.03	0.08	LHS
414	14 Nov 08	10.395	1.30	1.00	0.025	1.30	0.03	0.08	LHS
415	14 Nov 08	10.397	1.20	1.10	0.025	1.32	0.03	0.08	LHS
416	14 Nov 08	10.400	1.20	1.30	0.025	1.56	0.04	0.09	LHS
417	14 Nov 08	10.400	2.00	0.70	0.025	1.40	0.04	0.08	LHS
418	14 Nov 08	10.400	1.10	1.00	0.025	1.10	0.03	0.06	LHS
419	14 Nov 08	10.402	1.30	0.70	0.025	0.91	0.02	0.05	LHS
420	14 Nov 08	10.407	2.10	0.80	0.025	1.68	0.04	0.10	LHS
<b>CARRIED FORWARD :</b>						<b>4,342.38</b>	<b>128.57</b>	<b>298.26</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,342.38</b>	<b>128.57</b>	<b>298.26</b>	
421	14 Nov 08	10.408	0.70	2.10	0.025	1.47	0.04	0.09	LHS
422	14 Nov 08	10.408	1.00	1.30	0.025	1.30	0.03	0.08	LHS
423	14 Nov 08	10.409	4.70	0.70	0.025	3.29	0.08	0.19	LHS
424	14 Nov 08	10.412	1.50	1.10	0.025	1.65	0.04	0.10	LHS
425	14 Nov 08	10.413	2.10	0.90	0.025	1.89	0.05	0.11	LHS
426	14 Nov 08	10.414	1.80	0.90	0.025	1.62	0.04	0.09	LHS
427	14 Nov 08	10.415	0.80	1.30	0.025	1.04	0.03	0.06	LHS
428	14 Nov 08	10.416	3.50	1.10	0.025	3.85	0.10	0.22	LHS
429	14 Nov 08	10.416	2.60	1.00	0.025	2.60	0.07	0.15	LHS
430	14 Nov 08	10.417	2.90	1.10	0.025	3.19	0.08	0.19	LHS
431	14 Nov 08	10.417	2.10	0.80	0.025	1.68	0.04	0.10	LHS
432	14 Nov 08	10.420	1.10	1.70	0.025	1.87	0.05	0.11	LHS
433	14 Nov 08	10.420	0.80	0.70	0.025	0.56	0.01	0.03	LHS
434	14 Nov 08	10.420	0.90	0.60	0.025	0.54	0.01	0.03	LHS
435	14 Nov 08	10.420	3.40	1.10	0.025	3.74	0.09	0.22	LHS
436	14 Nov 08	10.420	1.00	1.50	0.025	1.50	0.04	0.09	LHS
437	14 Nov 08	10.423	1.90	1.00	0.025	1.90	0.05	0.11	LHS
438	14 Nov 08	10.423	1.20	1.10	0.025	1.32	0.03	0.08	LHS
439	14 Nov 08	10.426	2.00	1.10	0.025	2.20	0.06	0.13	LHS
440	14 Nov 08	10.427	0.80	0.60	0.025	0.48	0.01	0.03	LHS
441	14 Nov 08	10.427	0.90	1.10	0.025	0.99	0.02	0.06	LHS
442	14 Nov 08	10.427	1.90	0.90	0.025	1.71	0.04	0.10	LHS
443	14 Nov 08	10.428	0.90	1.00	0.025	0.90	0.02	0.05	LHS
444	14 Nov 08	10.430	0.90	0.90	0.025	0.81	0.02	0.05	LHS
445	14 Nov 08	10.431	1.00	1.10	0.025	1.10	0.03	0.06	LHS
446	14 Nov 08	10.432	1.00	0.80	0.025	0.80	0.02	0.05	LHS
447	14 Nov 08	10.440	1.10	1.00	0.025	1.10	0.03	0.06	LHS
448	14 Nov 08	10.443	2.40	0.80	0.025	1.92	0.05	0.11	LHS
449	14 Nov 08	10.445	1.70	0.50	0.025	0.85	0.02	0.05	LHS
450	14 Nov 08	10.450	1.00	1.10	0.025	1.10	0.03	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>4,391.35</b>	<b>129.79</b>	<b>301.10</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,391.35</b>	<b>129.79</b>	<b>301.10</b>	
451	14 Nov 08	10.450	2.90	0.60	0.025	1.74	0.04	0.10	LHS
452	14 Nov 08	10.457	0.70	0.60	0.025	0.42	0.01	0.02	LHS
453	14 Nov 08	12.450	1.10	1.10	0.025	1.21	0.03	0.07	RHS
454	14 Nov 08	12.450	0.80	0.80	0.025	0.64	0.02	0.04	RHS
455	14 Nov 08	12.448	1.10	1.20	0.025	1.32	0.03	0.08	RHS
456	14 Nov 08	12.420	1.10	0.70	0.025	0.77	0.02	0.04	RHS
457	14 Nov 08	12.420	1.60	1.00	0.025	1.60	0.04	0.09	RHS
458	14 Nov 08	12.400	1.20	0.60	0.025	0.72	0.02	0.04	RHS
459	14 Nov 08	12.393	1.80	0.60	0.025	1.08	0.03	0.06	RHS
460	14 Nov 08	12.110	1.20	0.80	0.025	0.96	0.02	0.06	RHS
461	14 Nov 08	12.109	0.70	0.70	0.025	0.49	0.01	0.03	RHS
462	15 Nov 08	16.122	1.90	1.40	0.050	2.66	0.13	0.31	RHS
463	15 Nov 08	16.115	1.50	1.20	0.050	1.80	0.09	0.21	RHS
464	15 Nov 08	16.111	2.30	1.20	0.025	2.76	0.07	0.16	RHS
465	15 Nov 08	16.109	0.80	1.10	0.025	0.88	0.02	0.05	RHS
466	15 Nov 08	16.105	1.70	0.60	0.025	1.02	0.03	0.06	RHS
467	15 Nov 08	16.104	1.50	1.10	0.025	1.65	0.04	0.10	RHS
468	15 Nov 08	16.092	3.10	1.30	0.025	4.03	0.10	0.23	RHS
469	15 Nov 08	16.086	2.00	1.00	0.050	2.00	0.10	0.23	RHS
470	15 Nov 08	16.077	1.50	1.40	0.050	2.10	0.11	0.24	RHS
471	15 Nov 08	16.076	0.80	1.00	0.025	0.80	0.02	0.05	RHS
472	15 Nov 08	16.073	2.70	1.30	0.025	3.51	0.09	0.20	RHS
473	15 Nov 08	16.067	1.50	1.40	0.050	2.10	0.11	0.24	RHS
474	15 Nov 08	16.064	1.70	0.80	0.025	1.36	0.03	0.08	RHS
475	15 Nov 08	16.055	1.60	1.20	0.025	1.92	0.05	0.11	RHS
476	15 Nov 08	16.052	1.60	1.00	0.050	1.60	0.08	0.19	RHS
477	15 Nov 08	16.051	1.50	1.10	0.025	1.65	0.04	0.10	RHS
478	15 Nov 08	16.048	2.90	0.90	0.025	2.61	0.07	0.15	RHS
479	15 Nov 08	16.046	2.30	1.70	0.025	3.91	0.10	0.23	RHS
480	15 Nov 08	16.046	1.20	1.00	0.025	1.20	0.03	0.07	RHS
<b>CARRIED FORWARD :</b>						<b>4,441.86</b>	<b>131.36</b>	<b>304.74</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,441.86</b>	<b>131.36</b>	<b>304.74</b>	
481	15 Nov 08	16.039	3.10	1.00	0.025	3.10	0.08	0.18	RHS
482	15 Nov 08	16.038	5.40	1.00	0.025	5.40	0.14	0.31	RHS
483	15 Nov 08	16.036	3.10	1.40	0.025	4.34	0.11	0.25	RHS
484	15 Nov 08	16.866	3.00	1.50	0.050	4.50	0.23	0.52	RHS
485	16 Nov 08	10.980	1.10	0.80	0.025	0.88	0.02	0.05	RHS
486	16 Nov 08	10.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
487	16 Nov 08	10.945	0.70	0.60	0.025	0.42	0.01	0.02	RHS
488	16 Nov 08	10.943	1.40	1.10	0.025	1.54	0.04	0.09	RHS
489	16 Nov 08	10.943	0.90	0.70	0.025	0.63	0.02	0.04	RHS
490	16 Nov 08	10.943	0.80	0.70	0.025	0.56	0.01	0.03	RHS
491	16 Nov 08	10.942	1.00	0.80	0.025	0.80	0.02	0.05	RHS
492	16 Nov 08	10.940	1.00	0.80	0.025	0.80	0.02	0.05	RHS
493	16 Nov 08	10.935	1.00	0.90	0.025	0.90	0.02	0.05	RHS
494	16 Nov 08	10.490	2.00	0.90	0.025	1.80	0.05	0.10	LHS
495	16 Nov 08	10.495	0.90	0.80	0.025	0.72	0.02	0.04	LHS
496	16 Nov 08	10.500	1.30	0.80	0.025	1.04	0.03	0.06	LHS
497	16 Nov 08	10.500	2.30	0.80	0.025	1.84	0.05	0.11	LHS
498	16 Nov 08	10.500	1.50	0.90	0.025	1.35	0.03	0.08	LHS
499	16 Nov 08	10.505	3.10	0.90	0.025	2.79	0.07	0.16	LHS
500	16 Nov 08	10.505	1.70	0.50	0.025	0.85	0.02	0.05	LHS
501	16 Nov 08	10.514	3.70	0.80	0.025	2.96	0.07	0.17	LHS
502	16 Nov 08	10.520	1.20	1.30	0.025	1.56	0.04	0.09	LHS
503	16 Nov 08	10.525	2.90	0.70	0.025	2.03	0.05	0.12	LHS
504	16 Nov 08	10.530	2.10	0.70	0.025	1.47	0.04	0.09	LHS
505	16 Nov 08	10.536	1.00	0.50	0.025	0.50	0.01	0.03	LHS
506	16 Nov 08	10.537	0.70	0.60	0.025	0.42	0.01	0.02	LHS
507	16 Nov 08	10.538	0.70	0.60	0.025	0.42	0.01	0.02	LHS
508	16 Nov 08	10.540	3.70	0.80	0.025	2.96	0.07	0.17	LHS
509	16 Nov 08	10.544	2.20	0.80	0.025	1.76	0.04	0.10	LHS
510	16 Nov 08	10.545	0.80	0.70	0.025	0.56	0.01	0.03	LHS
<b>CARRIED FORWARD :</b>						<b>4,491.96</b>	<b>132.73</b>	<b>307.91</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,491.96</b>	<b>132.73</b>	<b>307.91</b>	
511	16 Nov 08	10.545	0.70	0.50	0.025	0.35	0.01	0.02	LHS
512	16 Nov 08	10.550	1.20	0.70	0.025	0.84	0.02	0.05	LHS
513	16 Nov 08	10.552	2.00	0.50	0.025	1.00	0.03	0.06	LHS
514	16 Nov 08	10.557	1.80	0.70	0.025	1.26	0.03	0.07	LHS
515	16 Nov 08	11.295	3.10	0.50	0.025	1.55	0.04	0.09	LHS
516	16 Nov 08	11.298	0.90	0.70	0.025	0.63	0.02	0.04	LHS
517	16 Nov 08	12.170	1.40	0.80	0.025	1.12	0.03	0.06	RHS
518	16 Nov 08	12.165	1.10	0.80	0.025	0.88	0.02	0.05	RHS
519	16 Nov 08	12.155	1.00	0.80	0.025	0.80	0.02	0.05	RHS
520	16 Nov 08	12.110	1.40	1.00	0.025	1.40	0.04	0.08	RHS
521	16 Nov 08	12.110	1.50	0.60	0.025	0.90	0.02	0.05	RHS
522	16 Nov 08	12.107	1.70	0.60	0.025	1.02	0.03	0.06	RHS
523	16 Nov 08	12.107	2.10	0.70	0.025	1.47	0.04	0.09	RHS
524	16 Nov 08	12.060	1.00	0.80	0.025	0.80	0.02	0.05	RHS
525	16 Nov 08	12.059	1.00	0.80	0.025	0.80	0.02	0.05	RHS
526	16 Nov 08	12.058	1.80	0.90	0.025	1.62	0.04	0.09	RHS
527	16 Nov 08	12.057	1.00	0.80	0.025	0.80	0.02	0.05	RHS
528	16 Nov 08	12.048	1.00	0.70	0.025	0.70	0.02	0.04	RHS
529	16 Nov 08	11.340	0.60	0.70	0.025	0.42	0.01	0.02	RHS
530	16 Nov 08	11.338	1.30	0.80	0.025	1.04	0.03	0.06	RHS
531	16 Nov 08	11.335	0.90	0.80	0.025	0.72	0.02	0.04	RHS
532	16 Nov 08	11.320	0.90	0.70	0.025	0.63	0.02	0.04	RHS
533	16 Nov 08	11.319	1.30	1.00	0.025	1.30	0.03	0.08	RHS
534	16 Nov 08	11.300	1.90	1.10	0.025	2.09	0.05	0.12	RHS
535	16 Nov 08	11.300	1.90	1.40	0.025	2.66	0.07	0.15	RHS
536	16 Nov 08	11.298	0.80	0.90	0.025	0.72	0.02	0.04	RHS
537	16 Nov 08	11.298	2.40	0.50	0.025	1.20	0.03	0.07	RHS
538	16 Nov 08	11.298	0.90	0.70	0.025	0.63	0.02	0.04	RHS
539	16 Nov 08	11.295	1.80	1.00	0.025	1.80	0.05	0.10	RHS
540	16 Nov 08	11.292	3.70	0.70	0.025	2.59	0.06	0.15	RHS
<b>CARRIED FORWARD :</b>						<b>4,525.70</b>	<b>133.57</b>	<b>309.87</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,525.70</b>	<b>133.57</b>	<b>309.87</b>	
541	16 Nov 08	11.280	0.80	0.70	0.025	0.56	0.01	0.03	RHS
542	16 Nov 08	11.275	2.10	1.20	0.025	2.52	0.06	0.15	RHS
543	16 Nov 08	11.274	1.00	0.70	0.025	0.70	0.02	0.04	RHS
544	16 Nov 08	11.070	1.90	0.70	0.025	1.33	0.03	0.08	RHS
545	16 Nov 08	11.030	1.00	0.80	0.025	0.80	0.02	0.05	RHS
546	16 Nov 08	11.030	2.10	1.00	0.025	2.10	0.05	0.12	RHS
547	17 Nov 08	10.570	2.80	0.70	0.025	1.96	0.05	0.11	LHS
548	17 Nov 08	10.575	2.90	0.60	0.025	1.74	0.04	0.10	LHS
549	17 Nov 08	10.576	2.70	0.80	0.025	2.16	0.05	0.13	LHS
550	17 Nov 08	10.590	2.00	0.60	0.025	1.20	0.03	0.07	LHS
551	17 Nov 08	10.592	4.60	0.80	0.025	3.68	0.09	0.21	LHS
552	17 Nov 08	10.595	2.30	0.70	0.025	1.61	0.04	0.09	LHS
553	17 Nov 08	10.596	1.90	0.90	0.025	1.71	0.04	0.10	LHS
554	17 Nov 08	10.599	1.10	0.90	0.025	0.99	0.02	0.06	LHS
555	17 Nov 08	10.600	1.10	0.80	0.025	0.88	0.02	0.05	LHS
556	17 Nov 08	10.605	2.30	0.70	0.025	1.61	0.04	0.09	LHS
557	17 Nov 08	10.610	0.80	1.10	0.025	0.88	0.02	0.05	LHS
558	17 Nov 08	10.612	4.90	0.60	0.025	2.94	0.07	0.17	LHS
559	17 Nov 08	10.614	2.20	1.20	0.025	2.64	0.07	0.15	LHS
560	17 Nov 08	10.616	2.60	0.60	0.025	1.56	0.04	0.09	LHS
561	17 Nov 08	10.620	3.00	0.70	0.025	2.10	0.05	0.12	LHS
562	17 Nov 08	10.623	2.80	1.10	0.025	3.08	0.08	0.18	LHS
563	17 Nov 08	10.625	6.80	1.10	0.025	7.48	0.19	0.43	LHS
564	17 Nov 08	10.630	1.10	1.50	0.025	1.65	0.04	0.10	LHS
565	17 Nov 08	10.630	1.30	0.70	0.025	0.91	0.02	0.05	LHS
566	17 Nov 08	10.636	4.90	0.70	0.025	3.43	0.09	0.20	LHS
567	17 Nov 08	10.638	1.50	0.70	0.025	1.05	0.03	0.06	LHS
568	17 Nov 08	10.640	3.50	1.00	0.025	3.50	0.09	0.20	LHS
569	17 Nov 08	10.645	1.30	1.10	0.025	1.43	0.04	0.08	LHS
570	17 Nov 08	10.647	2.10	0.70	0.025	1.47	0.04	0.09	LHS
<b>CARRIED FORWARD :</b>						<b>4,585.37</b>	<b>135.06</b>	<b>313.33</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,585.37</b>	<b>135.06</b>	<b>313.33</b>	
571	17 Nov 08	10.650	2.50	0.60	0.025	1.50	0.04	0.09	LHS
572	17 Nov 08	10.657	1.20	1.20	0.025	1.44	0.04	0.08	LHS
573	17 Nov 08	10.664	0.70	0.70	0.025	0.49	0.01	0.03	LHS
574	17 Nov 08	10.665	1.00	0.70	0.025	0.70	0.02	0.04	LHS
575	17 Nov 08	10.666	0.90	0.80	0.025	0.72	0.02	0.04	LHS
576	17 Nov 08	10.666	1.40	1.00	0.025	1.40	0.04	0.08	LHS
577	17 Nov 08	10.692	0.50	1.50	0.025	0.75	0.02	0.04	LHS
578	17 Nov 08	10.692	0.60	2.20	0.025	1.32	0.03	0.08	LHS
579	17 Nov 08	10.692	0.70	0.80	0.025	0.56	0.01	0.03	LHS
580	17 Nov 08	10.720	0.50	0.60	0.025	0.30	0.01	0.02	LHS
581	17 Nov 08	10.720	0.60	1.30	0.025	0.78	0.02	0.05	LHS
582	18 Nov 08	11.930	0.90	1.10	0.025	0.99	0.02	0.06	LHS
583	18 Nov 08	11.930	1.10	0.50	0.025	0.55	0.01	0.03	LHS
584	18 Nov 08	11.953	2.90	0.90	0.025	2.61	0.07	0.15	LHS
585	18 Nov 08	11.957	3.50	0.70	0.025	2.45	0.06	0.14	LHS
586	18 Nov 08	11.964	0.90	0.80	0.025	0.72	0.02	0.04	LHS
587	18 Nov 08	11.974	0.90	0.70	0.025	0.63	0.02	0.04	LHS
588	18 Nov 08	11.978	1.10	0.70	0.025	0.77	0.02	0.04	LHS
589	18 Nov 08	11.999	0.90	0.80	0.025	0.72	0.02	0.04	LHS
590	18 Nov 08	11.999	1.30	0.70	0.025	0.91	0.02	0.05	LHS
591	18 Nov 08	12.000	1.20	0.70	0.025	0.84	0.02	0.05	LHS
592	18 Nov 08	12.002	1.00	1.20	0.025	1.20	0.03	0.07	LHS
593	18 Nov 08	12.002	1.50	0.70	0.025	1.05	0.03	0.06	LHS
594	18 Nov 08	12.003	3.60	0.70	0.025	2.52	0.06	0.15	LHS
595	18 Nov 08	12.004	2.50	0.60	0.025	1.50	0.04	0.09	LHS
596	18 Nov 08	12.004	1.10	0.70	0.025	0.77	0.02	0.04	LHS
597	18 Nov 08	12.004	1.00	1.10	0.025	1.10	0.03	0.06	LHS
598	18 Nov 08	12.005	1.30	1.00	0.025	1.30	0.03	0.08	LHS
599	18 Nov 08	12.010	1.00	0.60	0.025	0.60	0.02	0.03	LHS
600	18 Nov 08	12.011	0.80	0.80	0.025	0.64	0.02	0.04	LHS
<b>CARRIED FORWARD :</b>						<b>4,617.20</b>	<b>135.86</b>	<b>315.18</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,617.20</b>	<b>135.86</b>	<b>315.18</b>	
601	18 Nov 08	12.014	4.40	1.10	0.025	4.84	0.12	0.28	LHS
602	18 Nov 08	12.019	3.30	1.00	0.025	3.30	0.08	0.19	LHS
603	18 Nov 08	12.020	1.70	1.00	0.025	1.70	0.04	0.10	LHS
604	18 Nov 08	12.022	2.30	0.80	0.025	1.84	0.05	0.11	LHS
605	18 Nov 08	12.026	1.60	1.10	0.025	1.76	0.04	0.10	LHS
606	18 Nov 08	12.026	1.80	0.80	0.025	1.44	0.04	0.08	LHS
607	18 Nov 08	12.030	3.10	0.70	0.025	2.17	0.05	0.13	LHS
608	18 Nov 08	12.035	0.80	0.80	0.025	0.64	0.02	0.04	LHS
609	18 Nov 08	12.035	2.00	1.10	0.025	2.20	0.06	0.13	LHS
610	18 Nov 08	12.040	1.70	0.80	0.025	1.36	0.03	0.08	LHS
611	18 Nov 08	12.041	2.00	0.90	0.025	1.80	0.05	0.10	LHS
612	18 Nov 08	12.045	1.50	0.80	0.025	1.20	0.03	0.07	LHS
613	18 Nov 08	12.046	1.80	1.00	0.025	1.80	0.05	0.10	LHS
614	18 Nov 08	12.047	2.40	0.90	0.025	2.16	0.05	0.13	LHS
615	18 Nov 08	12.050	1.00	0.80	0.025	0.80	0.02	0.05	LHS
616	18 Nov 08	12.050	0.90	0.90	0.025	0.81	0.02	0.05	LHS
617	18 Nov 08	12.070	1.50	1.00	0.025	1.50	0.04	0.09	LHS
618	18 Nov 08	12.072	1.70	0.80	0.025	1.36	0.03	0.08	LHS
619	18 Nov 08	12.076	1.50	0.80	0.025	1.20	0.03	0.07	LHS
620	18 Nov 08	12.077	1.80	0.80	0.025	1.44	0.04	0.08	LHS
621	18 Nov 08	12.084	1.20	0.80	0.025	0.96	0.02	0.06	LHS
622	18 Nov 08	12.088	3.10	0.80	0.025	2.48	0.06	0.14	LHS
623	18 Nov 08	12.089	1.40	0.80	0.025	1.12	0.03	0.06	LHS
624	18 Nov 08	12.090	0.90	0.70	0.025	0.63	0.02	0.04	LHS
625	18 Nov 08	12.091	1.70	0.80	0.025	1.36	0.03	0.08	LHS
626	18 Nov 08	12.092	1.60	0.90	0.025	1.44	0.04	0.08	LHS
627	18 Nov 08	12.095	2.10	0.90	0.025	1.89	0.05	0.11	LHS
628	18 Nov 08	12.095	0.90	0.70	0.025	0.63	0.02	0.04	LHS
629	18 Nov 08	12.095	2.10	1.50	0.025	3.15	0.08	0.18	LHS
630	18 Nov 08	12.096	0.50	1.20	0.025	0.60	0.02	0.03	LHS
<b>CARRIED FORWARD :</b>						<b>4,666.78</b>	<b>137.10</b>	<b>318.05</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,666.78</b>	<b>137.10</b>	<b>318.05</b>	
631	18 Nov 08	12.097	0.90	0.90	0.025	0.81	0.02	0.05	LHS
632	18 Nov 08	12.097	1.00	0.80	0.025	0.80	0.02	0.05	LHS
633	18 Nov 08	12.100	1.00	0.80	0.025	0.80	0.02	0.05	LHS
634	18 Nov 08	12.103	2.90	0.70	0.025	2.03	0.05	0.12	LHS
635	18 Nov 08	12.106	1.40	1.10	0.025	1.54	0.04	0.09	LHS
636	18 Nov 08	12.106	1.50	0.70	0.025	1.05	0.03	0.06	LHS
637	18 Nov 08	12.110	1.10	1.10	0.025	1.21	0.03	0.07	LHS
638	18 Nov 08	12.110	1.60	0.60	0.025	0.96	0.02	0.06	LHS
639	18 Nov 08	12.111	1.60	1.00	0.025	1.60	0.04	0.09	LHS
640	18 Nov 08	12.113	1.00	1.10	0.025	1.10	0.03	0.06	LHS
641	18 Nov 08	12.113	0.90	0.90	0.025	0.81	0.02	0.05	LHS
642	18 Nov 08	12.115	0.90	0.80	0.025	0.72	0.02	0.04	LHS
643	18 Nov 08	12.125	1.60	0.90	0.025	1.44	0.04	0.08	LHS
644	18 Nov 08	12.125	1.20	0.90	0.025	1.08	0.03	0.06	LHS
645	18 Nov 08	12.127	1.00	0.90	0.025	0.90	0.02	0.05	LHS
646	18 Nov 08	12.128	1.20	0.90	0.025	1.08	0.03	0.06	LHS
647	18 Nov 08	10.902	0.80	0.80	0.025	0.64	0.02	0.04	LHS
648	18 Nov 08	10.903	1.00	0.70	0.025	0.70	0.02	0.04	LHS
649	18 Nov 08	10.910	1.30	0.90	0.025	1.17	0.03	0.07	LHS
650	18 Nov 08	10.910	3.20	0.70	0.025	2.24	0.06	0.13	LHS
651	18 Nov 08	10.911	0.70	0.80	0.025	0.56	0.01	0.03	LHS
652	18 Nov 08	10.912	1.10	0.70	0.025	0.77	0.02	0.04	LHS
653	18 Nov 08	10.920	1.10	0.90	0.025	0.99	0.02	0.06	LHS
654	18 Nov 08	10.921	1.40	0.80	0.025	1.12	0.03	0.06	LHS
655	18 Nov 08	10.924	1.20	0.80	0.025	0.96	0.02	0.06	LHS
656	18 Nov 08	10.925	1.20	1.00	0.025	1.20	0.03	0.07	LHS
657	18 Nov 08	10.925	1.10	0.90	0.025	0.99	0.02	0.06	LHS
658	18 Nov 08	10.926	2.20	0.90	0.025	1.98	0.05	0.11	LHS
659	18 Nov 08	10.930	1.20	0.90	0.025	1.08	0.03	0.06	LHS
660	18 Nov 08	10.936	1.30	0.90	0.025	1.17	0.03	0.07	LHS
<b>CARRIED FORWARD :</b>						<b>4,700.28</b>	<b>137.94</b>	<b>319.99</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,700.28</b>	<b>137.94</b>	<b>319.99</b>	
661	18 Nov 08	10.936	1.60	0.70	0.025	1.12	0.03	0.06	LHS
662	18 Nov 08	10.936	1.40	0.70	0.025	0.98	0.02	0.06	LHS
663	18 Nov 08	10.937	1.10	1.00	0.025	1.10	0.03	0.06	LHS
664	18 Nov 08	10.937	5.50	1.20	0.025	6.60	0.17	0.38	LHS
665	18 Nov 08	10.937	2.70	1.30	0.025	3.51	0.09	0.20	LHS
666	18 Nov 08	10.937	1.60	1.20	0.025	1.92	0.05	0.11	LHS
667	18 Nov 08	10.938	1.20	1.00	0.025	1.20	0.03	0.07	LHS
668	18 Nov 08	10.939	1.10	1.30	0.025	1.43	0.04	0.08	LHS
669	18 Nov 08	10.940	1.40	1.00	0.025	1.40	0.04	0.08	LHS
670	18 Nov 08	10.945	3.60	0.80	0.025	2.88	0.07	0.17	LHS
671	18 Nov 08	11.525	1.00	1.30	0.025	1.30	0.03	0.08	LHS
672	18 Nov 08	11.526	1.40	1.00	0.025	1.40	0.04	0.08	LHS
673	18 Nov 08	11.528	1.70	1.10	0.025	1.87	0.05	0.11	LHS
674	18 Nov 08	11.528	0.90	0.60	0.025	0.54	0.01	0.03	LHS
675	18 Nov 08	11.530	1.50	0.90	0.025	1.35	0.03	0.08	LHS
676	18 Nov 08	11.532	3.60	1.20	0.025	4.32	0.11	0.25	LHS
677	18 Nov 08	11.532	1.00	0.90	0.025	0.90	0.02	0.05	LHS
678	19 Nov 08	11.795	1.30	1.00	0.025	1.30	0.03	0.08	LHS
679	19 Nov 08	11.795	1.50	1.00	0.025	1.50	0.04	0.09	LHS
680	19 Nov 08	11.796	1.30	1.00	0.025	1.30	0.03	0.08	LHS
681	19 Nov 08	11.798	1.20	1.00	0.025	1.20	0.03	0.07	LHS
682	19 Nov 08	11.800	1.10	1.00	0.025	1.10	0.03	0.06	LHS
683	19 Nov 08	11.802	1.30	0.90	0.025	1.17	0.03	0.07	LHS
684	19 Nov 08	11.805	0.90	0.80	0.025	0.72	0.02	0.04	LHS
685	19 Nov 08	11.806	1.10	1.00	0.025	1.10	0.03	0.06	LHS
686	19 Nov 08	11.808	2.20	0.90	0.025	1.98	0.05	0.11	LHS
687	19 Nov 08	11.810	0.80	0.80	0.025	0.64	0.02	0.04	LHS
688	19 Nov 08	11.810	1.00	0.90	0.025	0.90	0.02	0.05	LHS
689	19 Nov 08	11.812	1.20	1.00	0.025	1.20	0.03	0.07	LHS
690	19 Nov 08	11.814	1.30	1.00	0.025	1.30	0.03	0.08	LHS
<b>CARRIED FORWARD :</b>						<b>4,749.51</b>	<b>139.17</b>	<b>322.85</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,749.51</b>	<b>139.17</b>	<b>322.85</b>	
691	19 Nov 08	11.818	1.20	1.00	0.025	1.20	0.03	0.07	LHS
692	19 Nov 08	11.820	1.30	1.00	0.025	1.30	0.03	0.08	LHS
693	19 Nov 08	11.822	2.20	1.00	0.025	2.20	0.06	0.13	LHS
694	19 Nov 08	11.823	0.70	1.00	0.025	0.70	0.02	0.04	LHS
695	19 Nov 08	11.826	0.90	0.80	0.025	0.72	0.02	0.04	LHS
696	19 Nov 08	11.830	1.40	0.90	0.025	1.26	0.03	0.07	LHS
697	19 Nov 08	11.830	1.20	1.00	0.025	1.20	0.03	0.07	LHS
698	19 Nov 08	11.837	1.20	1.00	0.025	1.20	0.03	0.07	LHS
699	19 Nov 08	11.839	1.10	1.10	0.025	1.21	0.03	0.07	LHS
700	19 Nov 08	11.840	0.80	0.80	0.025	0.64	0.02	0.04	LHS
701	19 Nov 08	11.841	0.90	0.80	0.025	0.72	0.02	0.04	LHS
702	19 Nov 08	11.847	1.00	0.90	0.025	0.90	0.02	0.05	LHS
703	19 Nov 08	11.848	1.00	1.00	0.025	1.00	0.03	0.06	LHS
704	19 Nov 08	11.890	1.30	1.00	0.025	1.30	0.03	0.08	LHS
705	19 Nov 08	11.893	1.00	1.30	0.025	1.30	0.03	0.08	LHS
706	19 Nov 08	11.895	1.00	1.10	0.025	1.10	0.03	0.06	LHS
707	19 Nov 08	11.899	1.20	1.10	0.025	1.32	0.03	0.08	LHS
708	19 Nov 08	12.150	2.00	0.70	0.025	1.40	0.04	0.08	LHS
709	19 Nov 08	12.150	1.40	0.90	0.025	1.26	0.03	0.07	LHS
710	19 Nov 08	12.152	1.40	0.90	0.025	1.26	0.03	0.07	LHS
711	19 Nov 08	15.152	2.20	0.80	0.025	1.76	0.04	0.10	LHS
712	19 Nov 08	12.153	2.10	1.00	0.025	2.10	0.05	0.12	LHS
713	19 Nov 08	12.155	1.70	0.70	0.025	1.19	0.03	0.07	LHS
714	19 Nov 08	12.156	1.20	0.90	0.025	1.08	0.03	0.06	LHS
715	19 Nov 08	12.165	1.80	0.90	0.025	1.62	0.04	0.09	LHS
716	19 Nov 08	12.170	1.10	0.80	0.025	0.88	0.02	0.05	LHS
717	19 Nov 08	11.540	1.50	1.10	0.025	1.65	0.04	0.10	LHS
718	19 Nov 08	11.541	2.40	1.00	0.025	2.40	0.06	0.14	LHS
719	19 Nov 08	11.545	3.00	0.80	0.025	2.40	0.06	0.14	LHS
720	19 Nov 08	11.545	0.80	1.10	0.025	0.88	0.02	0.05	LHS
<b>CARRIED FORWARD :</b>						<b>4,788.66</b>	<b>140.14</b>	<b>325.12</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,788.66</b>	<b>140.14</b>	<b>325.12</b>	
721	19 Nov 08	11.547	3.70	1.00	0.025	3.70	0.09	0.21	LHS
722	19 Nov 08	11.550	4.40	1.00	0.025	4.40	0.11	0.26	LHS
723	19 Nov 08	11.550	7.30	0.70	0.025	5.11	0.13	0.30	LHS
724	19 Nov 08	11.555	0.90	0.70	0.025	0.63	0.02	0.04	LHS
725	19 Nov 08	11.556	2.00	0.70	0.025	1.40	0.04	0.08	LHS
726	19 Nov 08	11.556	1.10	1.00	0.025	1.10	0.03	0.06	LHS
727	19 Nov 08	11.556	3.30	0.80	0.025	2.64	0.07	0.15	LHS
728	19 Nov 08	11.558	2.00	1.20	0.025	2.40	0.06	0.14	LHS
729	19 Nov 08	11.558	2.10	1.00	0.025	2.10	0.05	0.12	LHS
730	19 Nov 08	11.558	1.50	0.60	0.025	0.90	0.02	0.05	LHS
731	19 Nov 08	11.560	4.70	0.60	0.025	2.82	0.07	0.16	LHS
732	19 Nov 08	11.580	1.10	0.90	0.025	0.99	0.02	0.06	LHS
733	19 Nov 08	11.740	3.80	1.00	0.025	3.80	0.10	0.22	LHS
734	19 Nov 08	11.740	0.70	0.60	0.025	0.42	0.01	0.02	LHS
735	19 Nov 08	11.748	0.90	0.80	0.025	0.72	0.02	0.04	LHS
736	19 Nov 08	11.770	1.10	0.90	0.025	0.99	0.02	0.06	LHS
737	19 Nov 08	11.771	1.00	1.00	0.025	1.00	0.03	0.06	LHS
738	19 Nov 08	11.778	1.30	1.20	0.025	1.56	0.04	0.09	LHS
739	19 Nov 08	11.780	1.20	1.00	0.025	1.20	0.03	0.07	LHS
740	19 Nov 08	11.790	1.30	1.00	0.025	1.30	0.03	0.08	LHS
741	19 Nov 08	11.790	1.40	1.30	0.025	1.82	0.05	0.11	LHS
742	19 Nov 08	11.791	2.40	1.00	0.025	2.40	0.06	0.14	LHS
743	19 Nov 08	11.791	1.10	1.00	0.025	1.10	0.03	0.06	LHS
744	19 Nov 08	11.793	1.30	0.90	0.025	1.17	0.03	0.07	LHS
745	19 Nov 08	11.793	1.00	1.00	0.025	1.00	0.03	0.06	LHS
746	19 Nov 08	11.795	1.10	0.90	0.025	0.99	0.02	0.06	LHS
747	20 Nov 08	12.110	1.30	1.00	0.025	1.30	0.03	0.08	LHS
748	20 Nov 08	12.111	1.20	1.10	0.025	1.32	0.03	0.08	LHS
749	20 Nov 08	12.112	2.20	1.10	0.025	2.42	0.06	0.14	LHS
750	20 Nov 08	12.115	2.10	1.10	0.025	2.31	0.06	0.13	LHS
<b>CARRIED FORWARD :</b>						<b>4,843.67</b>	<b>141.52</b>	<b>328.31</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,843.67</b>	<b>141.52</b>	<b>328.31</b>	
751	20 Nov 08	12.115	2.40	0.80	0.025	1.92	0.05	0.11	LHS
752	20 Nov 08	12.120	4.20	0.90	0.025	3.78	0.09	0.22	LHS
753	20 Nov 08	12.120	1.00	1.00	0.025	1.00	0.03	0.06	LHS
754	20 Nov 08	12.130	3.10	0.80	0.025	2.48	0.06	0.14	LHS
755	20 Nov 08	12.132	1.40	0.80	0.025	1.12	0.03	0.06	LHS
756	20 Nov 08	12.133	1.30	0.90	0.025	1.17	0.03	0.07	LHS
757	20 Nov 08	12.135	1.00	0.90	0.025	0.90	0.02	0.05	LHS
758	20 Nov 08	12.140	1.40	0.90	0.025	1.26	0.03	0.07	LHS
759	20 Nov 08	12.143	1.30	0.80	0.025	1.04	0.03	0.06	LHS
760	20 Nov 08	12.147	1.80	1.00	0.025	1.80	0.05	0.10	LHS
761	20 Nov 08	12.155	1.00	1.00	0.025	1.00	0.03	0.06	LHS
762	20 Nov 08	12.160	1.00	1.00	0.025	1.00	0.03	0.06	LHS
763	20 Nov 08	12.165	1.00	1.00	0.025	1.00	0.03	0.06	LHS
764	20 Nov 08	12.165	1.60	1.00	0.025	1.60	0.04	0.09	LHS
765	20 Nov 08	12.170	1.10	1.00	0.025	1.10	0.03	0.06	LHS
766	20 Nov 08	12.171	1.20	1.10	0.025	1.32	0.03	0.08	LHS
767	20 Nov 08	12.173	2.00	0.80	0.025	1.60	0.04	0.09	LHS
768	20 Nov 08	12.174	2.20	1.00	0.025	2.20	0.06	0.13	LHS
769	20 Nov 08	12.175	1.00	1.00	0.025	1.00	0.03	0.06	LHS
770	20 Nov 08	12.176	3.20	0.90	0.025	2.88	0.07	0.17	LHS
771	20 Nov 08	12.177	1.00	0.80	0.025	0.80	0.02	0.05	LHS
772	20 Nov 08	12.177	1.30	1.00	0.025	1.30	0.03	0.08	LHS
773	20 Nov 08	12.179	1.70	0.90	0.025	1.53	0.04	0.09	LHS
774	20 Nov 08	12.182	4.50	0.90	0.025	4.05	0.10	0.23	LHS
775	20 Nov 08	12.186	1.30	0.90	0.025	1.17	0.03	0.07	LHS
776	20 Nov 08	12.480	1.60	0.90	0.075	1.44	0.11	0.25	LHS
777	20 Nov 08	12.482	0.80	0.80	0.050	0.64	0.03	0.07	LHS
778	20 Nov 08	13.692	1.60	1.40	0.075	2.24	0.17	0.39	RHS
779	21 Nov 08	13.640	3.30	0.70	0.025	2.31	0.06	0.13	RHS
780	21 Nov 08	13.680	2.00	1.00	0.025	2.00	0.05	0.12	RHS
<b>CARRIED FORWARD :</b>						<b>4,892.32</b>	<b>142.94</b>	<b>331.60</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,892.32</b>	<b>142.94</b>	<b>331.60</b>	
781	21 Nov 08	12.778	1.20	0.90	0.025	1.08	0.03	0.06	RHS
782	21 Nov 08	12.775	1.70	0.80	0.025	1.36	0.03	0.08	RHS
783	21 Nov 08	12.774	1.40	0.80	0.025	1.12	0.03	0.06	RHS
784	21 Nov 08	12.764	1.10	1.10	0.025	1.21	0.03	0.07	RHS
785	21 Nov 08	12.754	1.00	0.60	0.025	0.60	0.02	0.03	RHS
786	21 Nov 08	12.754	1.50	0.90	0.025	1.35	0.03	0.08	RHS
787	21 Nov 08	12.754	1.10	0.70	0.025	0.77	0.02	0.04	RHS
788	21 Nov 08	12.754	0.80	0.70	0.025	0.56	0.01	0.03	RHS
789	21 Nov 08	12.753	1.70	0.80	0.025	1.36	0.03	0.08	RHS
790	21 Nov 08	12.750	1.10	1.20	0.025	1.32	0.03	0.08	RHS
791	21 Nov 08	12.745	1.00	0.70	0.025	0.70	0.02	0.04	RHS
792	21 Nov 08	12.745	1.00	1.00	0.025	1.00	0.03	0.06	RHS
793	21 Nov 08	12.730	1.60	0.70	0.025	1.12	0.03	0.06	RHS
794	21 Nov 08	12.725	1.30	1.10	0.025	1.43	0.04	0.08	RHS
795	21 Nov 08	12.725	1.30	0.70	0.025	0.91	0.02	0.05	RHS
796	21 Nov 08	12.710	1.10	0.80	0.025	0.88	0.02	0.05	RHS
797	21 Nov 08	12.705	1.40	0.70	0.025	0.98	0.02	0.06	RHS
798	21 Nov 08	12.705	2.00	0.80	0.025	1.60	0.04	0.09	RHS
799	21 Nov 08	12.700	1.20	0.90	0.025	1.08	0.03	0.06	RHS
800	21 Nov 08	12.696	3.70	1.00	0.025	3.70	0.09	0.21	RHS
801	21 Nov 08	12.694	2.10	1.50	0.025	3.15	0.08	0.18	RHS
802	21 Nov 08	12.694	1.50	1.10	0.025	1.65	0.04	0.10	RHS
803	21 Nov 08	10.530	1.20	1.40	0.025	1.68	0.04	0.10	RHS
804	21 Nov 08	10.520	1.50	1.40	0.025	2.10	0.05	0.12	RHS
805	21 Nov 08	10.420	0.70	1.00	0.025	0.70	0.02	0.04	RHS
806	22 Nov 08	10.580	0.90	0.70	0.025	0.63	0.02	0.04	RHS
807	22 Nov 08	10.580	1.70	1.10	0.025	1.87	0.05	0.11	RHS
808	22 Nov 08	10.570	2.00	0.80	0.025	1.60	0.04	0.09	RHS
809	22 Nov 08	10.567	1.80	2.00	0.025	3.60	0.09	0.21	RHS
810	22 Nov 08	10.567	2.00	0.80	0.025	1.60	0.04	0.09	RHS
<b>CARRIED FORWARD :</b>						<b>4,935.03</b>	<b>144.00</b>	<b>334.07</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,935.03</b>	<b>144.00</b>	<b>334.07</b>	
811	22 Nov 08	10.575	1.50	0.70	0.025	1.05	0.03	0.06	RHS
812	22 Nov 08	10.574	1.80	0.90	0.025	1.62	0.04	0.09	RHS
813	22 Nov 08	10.572	3.40	0.80	0.025	2.72	0.07	0.16	RHS
814	22 Nov 08	10.570	1.70	1.10	0.025	1.87	0.05	0.11	RHS
815	22 Nov 08	10.562	1.00	1.00	0.025	1.00	0.03	0.06	RHS
816	22 Nov 08	10.560	0.90	0.80	0.025	0.72	0.02	0.04	RHS
817	22 Nov 08	10.560	1.90	1.00	0.025	1.90	0.05	0.11	RHS
818	22 Nov 08	10.558	1.00	0.50	0.025	0.50	0.01	0.03	RHS
819	22 Nov 08	10.558	1.80	0.80	0.025	1.44	0.04	0.08	RHS
820	22 Nov 08	10.552	0.80	0.70	0.025	0.56	0.01	0.03	RHS
821	22 Nov 08	10.552	0.90	0.70	0.025	0.63	0.02	0.04	RHS
822	22 Nov 08	10.551	0.80	0.70	0.025	0.56	0.01	0.03	RHS
823	22 Nov 08	10.545	1.00	0.80	0.025	0.80	0.02	0.05	RHS
824	22 Nov 08	10.544	0.90	0.80	0.025	0.72	0.02	0.04	RHS
825	22 Nov 08	10.521	0.60	0.60	0.025	0.36	0.01	0.02	RHS
826	22 Nov 08	10.519	1.30	1.00	0.025	1.30	0.03	0.08	RHS
827	22 Nov 08	10.517	0.80	1.00	0.025	0.80	0.02	0.05	RHS
828	22 Nov 08	10.512	1.40	0.80	0.025	1.12	0.03	0.06	RHS
829	22 Nov 08	10.510	2.50	0.90	0.025	2.25	0.06	0.13	RHS
830	22 Nov 08	10.508	1.30	0.60	0.025	0.78	0.02	0.05	RHS
831	22 Nov 08	10.504	4.30	0.70	0.025	3.01	0.08	0.17	RHS
832	22 Nov 08	10.502	5.20	0.70	0.025	3.64	0.09	0.21	RHS
833	22 Nov 08	10.500	0.80	0.80	0.025	0.64	0.02	0.04	RHS
834	22 Nov 08	10.500	1.20	0.80	0.025	0.96	0.02	0.06	RHS
835	22 Nov 08	10.498	5.80	0.80	0.025	4.64	0.12	0.27	RHS
836	22 Nov 08	10.498	0.90	0.80	0.025	0.72	0.02	0.04	RHS
837	22 Nov 08	10.496	0.90	0.70	0.025	0.63	0.02	0.04	RHS
838	22 Nov 08	10.494	2.40	0.80	0.025	1.92	0.05	0.11	RHS
839	22 Nov 08	10.492	1.40	0.90	0.025	1.26	0.03	0.07	RHS
840	22 Nov 08	10.490	1.90	0.80	0.025	1.52	0.04	0.09	RHS
<b>CARRIED FORWARD :</b>						<b>4,976.67</b>	<b>145.05</b>	<b>336.49</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,976.67</b>	<b>145.05</b>	<b>336.49</b>	
841	22 Nov 08	10.487	2.70	0.80	0.025	2.16	0.05	0.13	RHS
842	22 Nov 08	10.486	0.90	0.80	0.025	0.72	0.02	0.04	RHS
843	22 Nov 08	10.484	2.60	0.70	0.025	1.82	0.05	0.11	RHS
844	22 Nov 08	10.482	1.70	0.70	0.025	1.19	0.03	0.07	RHS
845	22 Nov 08	10.480	1.00	0.80	0.025	0.80	0.02	0.05	RHS
846	22 Nov 08	10.475	3.70	0.70	0.025	2.59	0.06	0.15	RHS
847	22 Nov 08	10.475	3.60	0.80	0.025	2.88	0.07	0.17	RHS
848	22 Nov 08	10.472	1.60	0.80	0.025	1.28	0.03	0.07	RHS
849	22 Nov 08	10.472	1.80	0.80	0.025	1.44	0.04	0.08	RHS
850	22 Nov 08	10.468	4.80	0.70	0.025	3.36	0.08	0.19	RHS
851	22 Nov 08	10.460	0.90	0.80	0.025	0.72	0.02	0.04	RHS
852	22 Nov 08	10.458	2.40	0.90	0.025	2.16	0.05	0.13	RHS
853	22 Nov 08	10.450	1.40	0.70	0.025	0.98	0.02	0.06	RHS
854	22 Nov 08	10.448	1.80	0.70	0.025	1.26	0.03	0.07	RHS
855	22 Nov 08	10.444	1.40	0.80	0.025	1.12	0.03	0.06	RHS
856	22 Nov 08	10.443	1.20	0.70	0.025	0.84	0.02	0.05	RHS
857	23 Nov 08	10.720	0.80	1.60	0.025	1.28	0.03	0.07	LHS
858	23 Nov 08	10.720	0.60	1.20	0.025	0.72	0.02	0.04	LHS
859	23 Nov 08	10.722	0.90	1.00	0.025	0.90	0.02	0.05	LHS
860	23 Nov 08	10.730	0.80	0.90	0.025	0.72	0.02	0.04	LHS
861	23 Nov 08	10.740	1.00	0.70	0.025	0.70	0.02	0.04	LHS
862	23 Nov 08	10.792	1.50	1.00	0.025	1.50	0.04	0.09	LHS
863	23 Nov 08	10.792	1.30	0.60	0.025	0.78	0.02	0.05	LHS
864	23 Nov 08	10.793	1.00	1.00	0.025	1.00	0.03	0.06	LHS
865	23 Nov 08	10.795	1.60	1.00	0.025	1.60	0.04	0.09	LHS
866	23 Nov 08	10.850	0.80	0.70	0.025	0.56	0.01	0.03	LHS
867	23 Nov 08	10.855	1.00	0.90	0.025	0.90	0.02	0.05	LHS
868	23 Nov 08	10.860	1.00	0.90	0.025	0.90	0.02	0.05	LHS
869	23 Nov 08	10.861	1.90	0.90	0.025	1.71	0.04	0.10	LHS
870	23 Nov 08	10.870	4.60	0.60	0.025	2.76	0.07	0.16	LHS
<b>CARRIED FORWARD :</b>						<b>5,018.02</b>	<b>146.08</b>	<b>338.89</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,018.02</b>	<b>146.08</b>	<b>338.89</b>	
871	23 Nov 08	10.874	0.90	0.70	0.025	0.63	0.02	0.04	LHS
872	23 Nov 08	10.995	1.30	1.10	0.025	1.43	0.04	0.08	LHS
873	23 Nov 08	10.995	1.20	0.80	0.025	0.96	0.02	0.06	LHS
874	23 Nov 08	10.998	0.80	0.60	0.025	0.48	0.01	0.03	LHS
875	23 Nov 08	11.050	1.60	0.80	0.025	1.28	0.03	0.07	LHS
876	23 Nov 08	11.055	1.90	0.60	0.025	1.14	0.03	0.07	LHS
877	23 Nov 08	11.080	1.40	0.80	0.025	1.12	0.03	0.06	LHS
878	23 Nov 08	11.080	1.40	0.90	0.025	1.26	0.03	0.07	LHS
879	23 Nov 08	11.094	1.30	1.00	0.025	1.30	0.03	0.08	LHS
880	23 Nov 08	11.094	1.10	0.40	0.025	0.44	0.01	0.03	LHS
881	23 Nov 08	11.095	2.30	0.80	0.025	1.84	0.05	0.11	LHS
882	23 Nov 08	11.097	1.30	0.70	0.025	0.91	0.02	0.05	LHS
883	23 Nov 08	11.140	1.00	0.80	0.025	0.80	0.02	0.05	LHS
884	23 Nov 08	14.270	3.00	1.00	0.025	3.00	0.08	0.17	RHS
885	23 Nov 08	14.268	1.50	1.20	0.025	1.80	0.05	0.10	RHS
886	23 Nov 08	14.267	1.90	1.10	0.025	2.09	0.05	0.12	RHS
887	23 Nov 08	14.266	1.90	1.10	0.025	2.09	0.05	0.12	RHS
888	23 Nov 08	14.266	0.90	0.80	0.025	0.72	0.02	0.04	RHS
889	23 Nov 08	14.265	1.10	1.50	0.025	1.65	0.04	0.10	RHS
890	23 Nov 08	14.264	1.30	0.60	0.025	0.78	0.02	0.05	RHS
891	23 Nov 08	14.263	1.70	1.10	0.025	1.87	0.05	0.11	RHS
892	23 Nov 08	14.262	2.50	0.70	0.025	1.75	0.04	0.10	RHS
893	23 Nov 08	14.262	2.50	0.70	0.025	1.75	0.04	0.10	RHS
894	23 Nov 08	14.262	1.00	0.90	0.025	0.90	0.02	0.05	RHS
895	23 Nov 08	14.256	1.00	1.20	0.025	1.20	0.03	0.07	RHS
896	23 Nov 08	14.256	1.00	0.90	0.025	0.90	0.02	0.05	RHS
897	23 Nov 08	14.256	0.80	1.20	0.025	0.96	0.02	0.06	RHS
898	23 Nov 08	14.253	1.20	1.00	0.025	1.20	0.03	0.07	RHS
899	23 Nov 08	14.253	2.10	0.70	0.025	1.47	0.04	0.09	RHS
900	23 Nov 08	13.840	1.60	1.10	0.025	1.76	0.04	0.10	RHS
<b>CARRIED FORWARD :</b>						<b>5,057.50</b>	<b>147.07</b>	<b>341.18</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,057.50</b>	<b>147.07</b>	<b>341.18</b>	
901	23 Nov 08	13.840	3.10	1.20	0.025	3.72	0.09	0.22	RHS
902	23 Nov 08	13.840	1.20	0.60	0.025	0.72	0.02	0.04	RHS
903	23 Nov 08	13.720	3.00	0.80	0.025	2.40	0.06	0.14	RHS
904	23 Nov 08	13.715	3.50	0.80	0.025	2.80	0.07	0.16	RHS
905	23 Nov 08	13.710	3.10	0.80	0.025	2.48	0.06	0.14	RHS
906	23 Nov 08	13.701	2.10	1.00	0.025	2.10	0.05	0.12	RHS
907	23 Nov 08	13.695	1.40	0.90	0.025	1.26	0.03	0.07	RHS
908	23 Nov 08	13.694	0.80	0.80	0.025	0.64	0.02	0.04	RHS
909	23 Nov 08	13.682	2.90	0.80	0.025	2.32	0.06	0.13	RHS
910	23 Nov 08	13.645	1.80	1.00	0.025	1.80	0.05	0.10	RHS
911	24 Nov 08	12.280	1.90	1.00	0.025	1.90	0.05	0.11	LHS
912	24 Nov 08	12.285	1.00	1.00	0.025	1.00	0.03	0.06	LHS
913	24 Nov 08	12.290	1.00	0.90	0.025	0.90	0.02	0.05	LHS
914	24 Nov 08	12.296	1.40	1.00	0.025	1.40	0.04	0.08	LHS
915	24 Nov 08	12.305	7.10	0.80	0.025	5.68	0.14	0.33	LHS
916	24 Nov 08	12.305	1.00	0.80	0.025	0.80	0.02	0.05	LHS
917	24 Nov 08	12.312	3.00	0.80	0.025	2.40	0.06	0.14	LHS
918	24 Nov 08	12.322	2.10	1.60	0.025	3.36	0.08	0.19	LHS
919	24 Nov 08	12.323	3.80	0.80	0.025	3.04	0.08	0.18	LHS
920	24 Nov 08	12.396	3.60	0.80	0.025	2.88	0.07	0.17	LHS
921	24 Nov 08	12.397	3.50	0.90	0.025	3.15	0.08	0.18	LHS
922	24 Nov 08	12.440	1.90	1.00	0.025	1.90	0.05	0.11	LHS
923	24 Nov 08	12.447	1.10	1.00	0.025	1.10	0.03	0.06	LHS
924	24 Nov 08	12.448	4.90	1.00	0.025	4.90	0.12	0.28	LHS
925	24 Nov 08	12.500	0.90	1.10	0.025	0.99	0.02	0.06	LHS
926	24 Nov 08	12.510	1.90	1.00	0.025	1.90	0.05	0.11	LHS
927	24 Nov 08	12.510	1.00	1.00	0.025	1.00	0.03	0.06	LHS
928	24 Nov 08	12.514	1.60	1.00	0.025	1.60	0.04	0.09	LHS
929	24 Nov 08	12.520	1.10	0.90	0.025	0.99	0.02	0.06	LHS
930	24 Nov 08	12.522	2.20	1.20	0.025	2.64	0.07	0.15	LHS
<b>CARRIED FORWARD :</b>						<b>5,121.27</b>	<b>148.66</b>	<b>344.88</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,121.27</b>	<b>148.66</b>	<b>344.88</b>	
931	24 Nov 08	12.540	1.00	1.30	0.025	1.30	0.03	0.08	LHS
932	24 Nov 08	12.540	1.10	0.90	0.025	0.99	0.02	0.06	LHS
933	24 Nov 08	12.546	1.10	1.60	0.025	1.76	0.04	0.10	LHS
934	24 Nov 08	12.546	1.20	1.20	0.025	1.44	0.04	0.08	LHS
935	24 Nov 08	12.546	1.30	1.00	0.025	1.30	0.03	0.08	LHS
936	24 Nov 08	12.552	1.80	1.10	0.025	1.98	0.05	0.11	LHS
937	24 Nov 08	12.560	1.40	1.20	0.025	1.68	0.04	0.10	LHS
938	24 Nov 08	12.567	1.10	1.00	0.025	1.10	0.03	0.06	LHS
939	24 Nov 08	12.574	1.80	0.80	0.025	1.44	0.04	0.08	LHS
940	24 Nov 08	12.580	0.90	0.80	0.025	0.72	0.02	0.04	LHS
941	24 Nov 08	12.581	2.20	1.00	0.025	2.20	0.06	0.13	LHS
942	24 Nov 08	12.581	0.90	1.40	0.025	1.26	0.03	0.07	LHS
943	24 Nov 08	12.582	0.80	0.60	0.025	0.48	0.01	0.03	LHS
944	24 Nov 08	12.582	1.10	1.40	0.025	1.54	0.04	0.09	LHS
945	24 Nov 08	12.584	1.10	0.80	0.025	0.88	0.02	0.05	LHS
946	24 Nov 08	12.585	1.10	1.00	0.025	1.10	0.03	0.06	LHS
947	24 Nov 08	12.586	1.00	0.90	0.025	0.90	0.02	0.05	LHS
948	24 Nov 08	12.600	3.20	1.00	0.025	3.20	0.08	0.19	LHS
949	24 Nov 08	12.610	3.40	1.00	0.025	3.40	0.09	0.20	LHS
950	24 Nov 08	12.610	1.40	1.00	0.025	1.40	0.04	0.08	LHS
951	24 Nov 08	12.612	1.80	1.00	0.025	1.80	0.05	0.10	LHS
952	24 Nov 08	12.645	1.30	1.10	0.025	1.43	0.04	0.08	LHS
953	24 Nov 08	12.646	1.20	1.00	0.025	1.20	0.03	0.07	LHS
954	24 Nov 08	12.680	1.30	1.00	0.025	1.30	0.03	0.08	LHS
955	24 Nov 08	12.690	1.80	1.00	0.025	1.80	0.05	0.10	LHS
956	24 Nov 08	12.700	1.40	0.90	0.025	1.26	0.03	0.07	LHS
957	24 Nov 08	12.790	0.70	0.70	0.025	0.49	0.01	0.03	LHS
958	25 Nov 08	15.340	1.10	0.90	0.075	0.99	0.07	0.17	RHS
959	25 Nov 08	15.339	0.70	1.00	0.025	0.70	0.02	0.04	RHS
960	25 Nov 08	15.339	1.00	0.80	0.025	0.80	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>5,163.11</b>	<b>149.76</b>	<b>347.42</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,163.11</b>	<b>149.76</b>	<b>347.42</b>	
961	25 Nov 08	15.337	1.00	0.90	0.025	0.90	0.02	0.05	RHS
962	25 Nov 08	15.320	1.10	0.90	0.025	0.99	0.02	0.06	RHS
963	25 Nov 08	15.292	1.00	0.80	0.025	0.80	0.02	0.05	RHS
964	25 Nov 08	15.285	5.60	0.90	0.025	5.04	0.13	0.29	RHS
965	25 Nov 08	15.280	1.20	0.80	0.025	0.96	0.02	0.06	RHS
966	25 Nov 08	15.280	0.80	0.40	0.025	0.32	0.01	0.02	RHS
967	25 Nov 08	15.280	1.20	0.80	0.025	0.96	0.02	0.06	RHS
968	25 Nov 08	15.278	1.80	1.00	0.025	1.80	0.05	0.10	RHS
969	25 Nov 08	15.275	1.30	0.90	0.025	1.17	0.03	0.07	RHS
970	25 Nov 08	15.267	0.90	0.80	0.025	0.72	0.02	0.04	RHS
971	25 Nov 08	15.240	3.50	0.80	0.025	2.80	0.07	0.16	RHS
972	25 Nov 08	15.235	1.70	0.70	0.025	1.19	0.03	0.07	RHS
973	25 Nov 08	15.235	1.50	0.80	0.025	1.20	0.03	0.07	RHS
974	25 Nov 08	15.230	1.00	0.80	0.025	0.80	0.02	0.05	RHS
975	25 Nov 08	15.228	1.00	0.80	0.025	0.80	0.02	0.05	RHS
976	25 Nov 08	15.215	1.20	0.90	0.025	1.08	0.03	0.06	RHS
977	25 Nov 08	14.916	1.10	1.00	0.025	1.10	0.03	0.06	RHS
978	25 Nov 08	14.910	1.30	1.00	0.025	1.30	0.03	0.08	RHS
979	25 Nov 08	14.980	1.10	0.90	0.025	0.99	0.02	0.06	RHS
980	25 Nov 08	14.872	3.10	1.00	0.025	3.10	0.08	0.18	RHS
981	25 Nov 08	14.872	1.60	1.10	0.025	1.76	0.04	0.10	RHS
982	25 Nov 08	14.825	0.60	1.10	0.025	0.66	0.02	0.04	RHS
983	25 Nov 08	14.820	0.80	1.10	0.025	0.88	0.02	0.05	RHS
984	25 Nov 08	14.808	0.70	1.40	0.025	0.98	0.02	0.06	RHS
985	25 Nov 08	14.808	0.50	0.60	0.025	0.30	0.01	0.02	RHS
986	25 Nov 08	14.808	0.60	1.10	0.025	0.66	0.02	0.04	RHS
987	25 Nov 08	14.808	1.40	1.20	0.025	1.68	0.04	0.10	RHS
988	25 Nov 08	14.808	0.90	1.00	0.025	0.90	0.02	0.05	RHS
989	25 Nov 08	14.808	0.70	1.10	0.025	0.77	0.02	0.04	RHS
990	25 Nov 08	14.808	0.80	0.80	0.025	0.64	0.02	0.04	RHS
<b>CARRIED FORWARD :</b>						<b>5,200.36</b>	<b>150.69</b>	<b>349.58</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,200.36</b>	<b>150.69</b>	<b>349.58</b>	
991	25 Nov 08	14.780	1.20	1.00	0.025	1.20	0.03	0.07	RHS
992	25 Nov 08	14.777	0.70	0.90	0.025	0.63	0.02	0.04	RHS
993	25 Nov 08	14.775	1.20	0.80	0.025	0.96	0.02	0.06	RHS
994	25 Nov 08	14.285	1.10	0.70	0.025	0.77	0.02	0.04	RHS
995	25 Nov 08	14.284	0.80	0.60	0.025	0.48	0.01	0.03	RHS
996	25 Nov 08	14.283	1.10	0.90	0.025	0.99	0.02	0.06	RHS
997	25 Nov 08	14.282	0.70	0.60	0.025	0.42	0.01	0.02	RHS
998	25 Nov 08	14.280	2.80	0.80	0.025	2.24	0.06	0.13	RHS
999	25 Nov 08	14.280	0.80	0.50	0.025	0.40	0.01	0.02	RHS
1000	25 Nov 08	14.275	1.20	0.80	0.025	0.96	0.02	0.06	RHS
1001	25 Nov 08	14.273	0.70	0.60	0.025	0.42	0.01	0.02	RHS
1002	25 Nov 08	14.520	0.60	0.50	0.025	0.30	0.01	0.02	LHS
1003	26 Nov 08	10.350	0.60	0.50	0.025	0.30	0.01	0.02	LHS
1004	26 Nov 08	10.355	1.00	1.10	0.025	1.10	0.03	0.06	LHS
1005	26 Nov 08	10.360	1.70	1.00	0.025	1.70	0.04	0.10	LHS
1006	26 Nov 08	10.360	1.60	1.10	0.025	1.76	0.04	0.10	LHS
1007	26 Nov 08	10.370	0.60	0.60	0.025	0.36	0.01	0.02	LHS
1008	26 Nov 08	10.378	0.50	0.50	0.025	0.25	0.01	0.01	LHS
1009	26 Nov 08	10.380	0.40	0.30	0.025	0.12	0.00	0.01	LHS
1010	26 Nov 08	13.440	4.20	1.10	0.025	4.62	0.12	0.27	LHS
1011	26 Nov 08	14.280	1.30	1.30	0.025	1.69	0.04	0.10	LHS
1012	26 Nov 08	14.282	2.80	1.20	0.025	3.36	0.08	0.19	LHS
1013	26 Nov 08	14.287	1.20	1.00	0.025	1.20	0.03	0.07	LHS
1014	26 Nov 08	14.290	1.70	1.10	0.025	1.87	0.05	0.11	LHS
1015	26 Nov 08	14.070	2.20	1.20	0.025	2.64	0.07	0.15	LHS
1016	26 Nov 08	14.073	2.40	1.20	0.025	2.88	0.07	0.17	LHS
1017	26 Nov 08	16.074	1.80	0.80	0.025	1.44	0.04	0.08	LHS
1018	26 Nov 08	16.075	1.10	1.00	0.025	1.10	0.03	0.06	LHS
1019	26 Nov 08	16.076	1.20	1.00	0.025	1.20	0.03	0.07	LHS
1020	26 Nov 08	16.078	0.80	0.70	0.025	0.56	0.01	0.03	LHS
<b>CARRIED FORWARD :</b>						<b>5,238.28</b>	<b>151.63</b>	<b>351.78</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,238.28</b>	<b>151.63</b>	<b>351.78</b>	
1021	26 Nov 08	16.079	2.00	1.80	0.025	3.60	0.09	0.21	LHS
1022	26 Nov 08	16.080	2.60	0.70	0.025	1.82	0.05	0.11	LHS
1023	26 Nov 08	17.060	1.70	1.00	0.025	1.70	0.04	0.10	LHS
1024	26 Nov 08	17.065	2.20	1.00	0.025	2.20	0.06	0.13	LHS
1025	26 Nov 08	17.067	1.10	1.00	0.025	1.10	0.03	0.06	LHS
1026	26 Nov 08	17.067	3.00	1.00	0.025	3.00	0.08	0.17	LHS
1027	26 Nov 08	17.055	2.20	2.00	0.075	4.40	0.33	0.77	RHS
1028	26 Nov 08	10.360	1.00	0.90	0.025	0.90	0.02	0.05	RHS
1029	26 Nov 08	15.420	1.00	0.70	0.075	0.70	0.05	0.12	RHS
1030	26 Nov 08	15.401	1.00	1.00	0.025	1.00	0.03	0.06	RHS
1031	26 Nov 08	15.401	1.00	0.90	0.025	0.90	0.02	0.05	RHS
1032	26 Nov 08	15.394	2.20	0.70	0.025	1.54	0.04	0.09	RHS
1033	26 Nov 08	15.390	1.70	0.90	0.025	1.53	0.04	0.09	RHS
1034	26 Nov 08	15.388	1.00	1.00	0.025	1.00	0.03	0.06	RHS
1035	26 Nov 08	15.388	1.60	0.50	0.025	0.80	0.02	0.05	RHS
1036	26 Nov 08	15.383	1.20	0.90	0.025	1.08	0.03	0.06	RHS
1037	26 Nov 08	15.378	1.30	0.40	0.025	0.52	0.01	0.03	RHS
1038	26 Nov 08	15.370	0.90	0.70	0.025	0.63	0.02	0.04	RHS
1039	26 Nov 08	15.362	0.90	0.80	0.025	0.72	0.02	0.04	RHS
1040	26 Nov 08	15.360	1.20	0.80	0.025	0.96	0.02	0.06	RHS
1041	26 Nov 08	15.365	2.40	0.90	0.025	2.16	0.05	0.13	RHS
1042	26 Nov 08	15.365	1.10	0.80	0.025	0.88	0.02	0.05	RHS
1043	26 Nov 08	15.365	1.30	1.00	0.025	1.30	0.03	0.08	RHS
1044	27 Nov 08	10.390	3.40	1.00	0.025	3.40	0.09	0.20	RHS
1045	27 Nov 08	10.385	2.00	0.80	0.025	1.60	0.04	0.09	RHS
1046	27 Nov 08	10.380	2.20	1.20	0.025	2.64	0.07	0.15	RHS
1047	27 Nov 08	10.375	1.20	0.70	0.025	0.84	0.02	0.05	RHS
1048	27 Nov 08	10.374	1.00	1.10	0.025	1.10	0.03	0.06	RHS
1049	27 Nov 08	10.368	6.40	1.10	0.025	7.04	0.18	0.41	RHS
1050	27 Nov 08	10.366	1.40	1.40	0.025	1.96	0.05	0.11	RHS
<b>CARRIED FORWARD :</b>						<b>5,291.30</b>	<b>153.22</b>	<b>355.44</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,291.30</b>	<b>153.22</b>	<b>355.44</b>	
1051	27 Nov 08	10.365	2.20	1.10	0.025	2.42	0.06	0.14	RHS
1052	27 Nov 08	10.364	1.30	1.00	0.025	1.30	0.03	0.08	RHS
1053	27 Nov 08	10.363	0.80	0.80	0.025	0.64	0.02	0.04	RHS
1054	27 Nov 08	10.353	1.20	1.10	0.025	1.32	0.03	0.08	RHS
1055	27 Nov 08	10.353	1.70	1.60	0.025	2.72	0.07	0.16	RHS
1056	27 Nov 08	10.353	1.30	1.00	0.025	1.30	0.03	0.08	RHS
1057	27 Nov 08	10.352	1.70	0.60	0.025	1.02	0.03	0.06	RHS
1058	27 Nov 08	10.352	1.80	0.90	0.025	1.62	0.04	0.09	RHS
1059	27 Nov 08	10.350	1.90	1.10	0.025	2.09	0.05	0.12	RHS
1060	27 Nov 08	10.350	2.60	1.00	0.025	2.60	0.07	0.15	RHS
1061	27 Nov 08	10.350	2.20	0.80	0.025	1.76	0.04	0.10	RHS
1062	27 Nov 08	10.350	1.00	2.60	0.025	2.60	0.07	0.15	RHS
1063	27 Nov 08	10.350	1.40	0.70	0.025	0.98	0.02	0.06	RHS
1064	27 Nov 08	10.350	0.60	0.40	0.025	0.24	0.01	0.01	RHS
1065	27 Nov 08	10.350	1.40	1.20	0.025	1.68	0.04	0.10	RHS
1066	27 Nov 08	4.515	1.10	0.90	0.025	0.99	0.02	0.06	RHS
1067	27 Nov 08	4.260	1.00	0.90	0.025	0.90	0.02	0.05	RHS
1068	27 Nov 08	4.250	1.00	0.90	0.025	0.90	0.02	0.05	RHS
1069	27 Nov 08	4.248	0.80	0.70	0.025	0.56	0.01	0.03	RHS
1070	27 Nov 08	4.104	2.40	1.60	0.025	3.84	0.10	0.22	RHS
1071	27 Nov 08	4.090	2.20	1.20	0.025	2.64	0.07	0.15	RHS
1072	27 Nov 08	4.090	1.40	0.50	0.025	0.70	0.02	0.04	RHS
1073	27 Nov 08	4.080	1.00	1.00	0.025	1.00	0.03	0.06	RHS
1074	27 Nov 08	4.070	2.40	1.30	0.025	3.12	0.08	0.18	RHS
1075	27 Nov 08	3.690	1.20	1.00	0.025	1.20	0.03	0.07	RHS
1076	27 Nov 08	3.686	2.80	0.90	0.025	2.52	0.06	0.15	RHS
1077	27 Nov 08	3.680	1.70	1.40	0.025	2.38	0.06	0.14	RHS
1078	27 Nov 08	3.678	1.60	1.10	0.025	1.76	0.04	0.10	RHS
1079	27 Nov 08	2.902	2.00	0.80	0.025	1.60	0.04	0.09	LHS
1080	27 Nov 08	3.015	1.10	1.00	0.025	1.10	0.03	0.06	LHS
<b>CARRIED FORWARD :</b>						<b>5,340.80</b>	<b>154.45</b>	<b>358.31</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,340.80</b>	<b>154.45</b>	<b>358.31</b>	
1081	27 Nov 08	3.025	0.80	0.70	0.025	0.56	0.01	0.03	LHS
1082	27 Nov 08	10.230	1.10	0.80	0.025	0.88	0.02	0.05	LHS
1083	27 Nov 08	10.240	0.80	0.70	0.025	0.56	0.01	0.03	LHS
1084	27 Nov 08	10.250	2.90	0.70	0.025	2.03	0.05	0.12	LHS
1085	27 Nov 08	10.306	2.80	0.80	0.025	2.24	0.06	0.13	LHS
1086	27 Nov 08	10.306	1.60	0.70	0.025	1.12	0.03	0.06	LHS
1087	27 Nov 08	10.320	1.70	0.90	0.025	1.53	0.04	0.09	LHS
1088	27 Nov 08	10.328	0.70	1.40	0.025	0.98	0.02	0.06	LHS
1089	27 Nov 08	10.328	0.70	1.00	0.025	0.70	0.02	0.04	LHS
1090	27 Nov 08	10.328	0.70	1.40	0.025	0.98	0.02	0.06	LHS
1091	27 Nov 08	10.328	0.70	1.30	0.025	0.91	0.02	0.05	LHS
1092	27 Nov 08	10.328	2.60	0.30	0.025	0.78	0.02	0.05	LHS
1093	27 Nov 08	10.328	0.90	0.80	0.025	0.72	0.02	0.04	LHS
1094	27 Nov 08	10.335	2.00	0.80	0.025	1.60	0.04	0.09	LHS
1095	27 Nov 08	10.340	1.20	0.70	0.025	0.84	0.02	0.05	LHS
<b>TOTAL :</b>						<b>5,357.23</b>	<b>154.86</b>	<b>359.27</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,019.43</b>	<b>36.16</b>	<b>83.87</b>	
1	01 Nov 08	5.710	2.20	1.30	0.050	2.86	0.14	0.33	RHS
2	01 Nov 08	5.683	1.20	1.00	0.025	1.20	0.03	0.07	RHS
3	01 Nov 08	5.682	1.50	1.20	0.025	1.80	0.05	0.10	RHS
4	01 Nov 08	5.681	1.50	1.10	0.025	1.65	0.04	0.10	RHS
5	01 Nov 08	5.676	1.60	1.40	0.025	2.24	0.06	0.13	RHS
6	01 Nov 08	5.676	1.90	1.70	0.050	3.23	0.16	0.37	RHS
7	01 Nov 08	5.663	2.50	1.30	0.025	3.25	0.08	0.19	RHS
8	01 Nov 08	5.657	1.60	0.90	0.025	1.44	0.04	0.08	RHS
9	01 Nov 08	5.654	1.30	1.00	0.025	1.30	0.03	0.08	RHS
10	01 Nov 08	5.653	1.60	1.00	0.025	1.60	0.04	0.09	RHS
11	01 Nov 08	5.635	3.80	1.30	0.050	4.94	0.25	0.57	RHS
12	01 Nov 08	5.628	2.30	1.30	0.050	2.99	0.15	0.35	RHS
13	01 Nov 08	5.452	1.90	1.20	0.050	2.28	0.11	0.26	RHS
14	01 Nov 08	5.455	1.60	1.60	0.050	2.56	0.13	0.30	RHS
15	01 Nov 08	5.474	1.00	1.00	0.050	1.00	0.05	0.12	RHS
16	01 Nov 08	5.476	0.90	0.70	0.025	0.63	0.02	0.04	RHS
17	01 Nov 08	5.496	1.30	0.90	0.050	1.17	0.06	0.14	RHS
18	01 Nov 08	5.260	4.70	1.10	0.050	5.17	0.26	0.60	RHS
19	01 Nov 08	5.227	1.00	4.00	0.075	4.00	0.30	0.70	RHS
20	01 Nov 08	5.227	0.80	1.00	0.050	0.80	0.04	0.09	RHS
21	14 Nov 08	2.670	1.20	0.80	0.025	0.96	0.02	0.06	LHS
22	14 Nov 08	2.670	1.20	1.20	0.025	1.44	0.04	0.08	LHS
23	14 Nov 08	3.775	1.50	1.60	0.025	2.40	0.06	0.14	LHS
24	14 Nov 08	3.776	1.50	1.20	0.025	1.80	0.05	0.10	LHS
25	14 Nov 08	5.210	0.70	1.20	0.025	0.84	0.02	0.05	LHS
26	14 Nov 08	5.210	0.80	1.20	0.025	0.96	0.02	0.06	LHS
27	14 Nov 08	5.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
28	14 Nov 08	5.525	0.90	0.80	0.025	0.72	0.02	0.04	LHS
29	14 Nov 08	5.530	2.70	1.20	0.025	3.24	0.08	0.19	LHS
30	14 Nov 08	5.530	1.10	1.20	0.025	1.32	0.03	0.08	LHS
<b>CARRIED FORWARD :</b>						<b>1,080.42</b>	<b>38.56</b>	<b>89.44</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,080.42</b>	<b>38.56</b>	<b>89.44</b>	
31	14 Nov 08	5.534	1.20	1.20	0.025	1.44	0.04	0.08	LHS
32	14 Nov 08	5.590	0.80	0.80	0.025	0.64	0.02	0.04	LHS
33	14 Nov 08	5.596	0.80	0.80	0.025	0.64	0.02	0.04	LHS
34	14 Nov 08	5.612	1.30	0.80	0.025	1.04	0.03	0.06	LHS
35	14 Nov 08	5.695	3.20	1.50	0.025	4.80	0.12	0.28	LHS
36	14 Nov 08	5.695	0.90	0.90	0.025	0.81	0.02	0.05	LHS
37	14 Nov 08	5.700	1.90	1.10	0.025	2.09	0.05	0.12	LHS
38	14 Nov 08	5.710	1.60	0.80	0.025	1.28	0.03	0.07	LHS
39	14 Nov 08	5.710	2.30	0.90	0.025	2.07	0.05	0.12	LHS
40	14 Nov 08	5.710	1.30	0.90	0.025	1.17	0.03	0.07	LHS
41	14 Nov 08	5.712	0.60	0.70	0.025	0.42	0.01	0.02	LHS
42	14 Nov 08	5.715	2.40	1.10	0.025	2.64	0.07	0.15	LHS
43	14 Nov 08	5.717	0.70	0.70	0.025	0.49	0.01	0.03	LHS
44	14 Nov 08	5.719	1.00	0.90	0.025	0.90	0.02	0.05	LHS
45	14 Nov 08	5.720	3.10	0.80	0.025	2.48	0.06	0.14	LHS
46	14 Nov 08	5.724	1.30	1.00	0.025	1.30	0.03	0.08	LHS
47	14 Nov 08	5.734	1.30	0.90	0.025	1.17	0.03	0.07	LHS
48	14 Nov 08	10.760	3.00	0.50	0.025	1.50	0.04	0.09	RHS
49	14 Nov 08	8.040	0.70	0.70	0.025	0.49	0.01	0.03	RHS
50	14 Nov 08	8.040	0.60	0.70	0.025	0.42	0.01	0.02	RHS
51	14 Nov 08	5.535	1.00	1.00	0.025	1.00	0.03	0.06	RHS
52	14 Nov 08	5.530	1.10	1.00	0.025	1.10	0.03	0.06	RHS
53	14 Nov 08	5.160	2.40	1.20	0.025	2.88	0.07	0.17	RHS
54	14 Nov 08	5.155	1.90	1.00	0.025	1.90	0.05	0.11	RHS
55	14 Nov 08	5.140	1.10	1.00	0.025	1.10	0.03	0.06	RHS
56	14 Nov 08	1.345	1.40	1.20	0.025	1.68	0.04	0.10	RHS
57	14 Nov 08	1.345	2.00	0.90	0.025	1.80	0.05	0.10	RHS
58	14 Nov 08	1.345	1.70	1.30	0.025	2.21	0.06	0.13	RHS
59	14 Nov 08	1.340	1.40	0.50	0.025	0.70	0.02	0.04	RHS
60	14 Nov 08	1.339	0.90	0.70	0.025	0.63	0.02	0.04	RHS
<b>CARRIED FORWARD :</b>						<b>1,123.21</b>	<b>39.63</b>	<b>91.92</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,123.21</b>	<b>39.63</b>	<b>91.92</b>	
61	14 Nov 08	1.338	1.10	1.20	0.025	1.32	0.03	0.08	RHS
62	14 Nov 08	1.338	0.70	0.90	0.025	0.63	0.02	0.04	RHS
63	14 Nov 08	1.338	0.80	0.80	0.025	0.64	0.02	0.04	RHS
64	14 Nov 08	1.338	0.90	0.70	0.025	0.63	0.02	0.04	RHS
65	15 Nov 08	0.230	1.40	1.00	0.025	1.40	0.04	0.08	RHS
66	15 Nov 08	0.227	1.20	1.10	0.025	1.32	0.03	0.08	RHS
67	15 Nov 08	0.225	1.30	1.00	0.025	1.30	0.03	0.08	RHS
68	15 Nov 08	0.203	3.90	0.80	0.025	3.12	0.08	0.18	RHS
69	15 Nov 08	0.200	2.00	0.80	0.025	1.60	0.04	0.09	RHS
70	15 Nov 08	0.080	1.30	1.00	0.025	1.30	0.03	0.08	RHS
71	15 Nov 08	0.079	1.30	1.20	0.025	1.56	0.04	0.09	RHS
72	15 Nov 08	0.077	1.70	1.00	0.025	1.70	0.04	0.10	RHS
73	15 Nov 08	0.076	0.70	1.30	0.025	0.91	0.02	0.05	RHS
74	15 Nov 08	0.076	0.70	1.40	0.025	0.98	0.02	0.06	RHS
75	15 Nov 08	0.050	0.70	1.40	0.025	0.98	0.02	0.06	RHS
76	15 Nov 08	0.050	0.80	1.20	0.025	0.96	0.02	0.06	RHS
<b>TOTAL :</b>						<b>1,143.56</b>	<b>40.14</b>	<b>93.10</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,328.07</b>	<b>43.09</b>	<b>99.97</b>	
1	13 Nov 08	32.920	19.20	0.80	0.025	15.36	0.38	0.89	LHS
2	13 Nov 08	32.925	4.30	1.10	0.025	4.73	0.12	0.27	LHS
3	13 Nov 08	32.930	2.60	1.10	0.025	2.86	0.07	0.17	LHS
4	14 Nov 08	30.400	2.20	1.20	0.050	2.64	0.13	0.31	RHS
5	14 Nov 08	30.510	2.00	1.20	0.050	2.40	0.12	0.28	LHS
6	14 Nov 08	30.512	1.30	0.90	0.050	1.17	0.06	0.14	LHS
7	14 Nov 08	31.700	2.00	1.20	0.050	2.40	0.12	0.28	LHS
8	14 Nov 08	31.720	2.00	0.90	0.050	1.80	0.09	0.21	LHS
9	14 Nov 08	33.305	2.10	1.30	0.050	2.73	0.14	0.32	LHS
10	14 Nov 08	33.310	0.90	0.80	0.050	0.72	0.04	0.08	LHS
11	14 Nov 08	33.330	1.30	0.80	0.050	1.04	0.05	0.12	LHS
12	14 Nov 08	33.465	1.40	0.90	0.050	1.26	0.06	0.15	LHS
13	14 Nov 08	33.466	1.50	1.00	0.050	1.50	0.08	0.17	LHS
14	14 Nov 08	33.468	1.00	0.70	0.050	0.70	0.04	0.08	LHS
15	14 Nov 08	33.470	0.90	0.80	0.050	0.72	0.04	0.08	LHS
16	14 Nov 08	33.475	1.00	0.80	0.050	0.80	0.04	0.09	LHS
17	14 Nov 08	33.477	2.10	0.80	0.050	1.68	0.08	0.19	LHS
18	14 Nov 08	33.480	2.30	1.10	0.050	2.53	0.13	0.29	LHS
19	14 Nov 08	33.483	1.50	1.00	0.050	1.50	0.08	0.17	LHS
20	14 Nov 08	33.485	1.40	0.90	0.050	1.26	0.06	0.15	LHS
21	14 Nov 08	33.770	3.80	1.00	0.050	3.80	0.19	0.44	LHS
22	14 Nov 08	33.800	2.50	1.00	0.050	2.50	0.13	0.29	LHS
23	14 Nov 08	31.895	5.90	1.40	0.075	8.26	0.62	1.44	RHS
24	15 Nov 08	34.178	1.40	1.20	0.050	1.68	0.08	0.19	LHS
25	15 Nov 08	34.180	2.20	1.40	0.050	3.08	0.15	0.36	LHS
26	15 Nov 08	34.187	1.00	0.90	0.050	0.90	0.05	0.10	LHS
27	15 Nov 08	34.195	1.80	1.00	0.050	1.80	0.09	0.21	LHS
28	15 Nov 08	34.250	1.90	1.50	0.050	2.85	0.14	0.33	LHS
29	15 Nov 08	34.252	2.20	1.20	0.050	2.64	0.13	0.31	LHS
30	15 Nov 08	34.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
<b>CARRIED FORWARD :</b>						<b>1,406.58</b>	<b>46.65</b>	<b>108.23</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,406.58</b>	<b>46.65</b>	<b>108.23</b>	
31	15 Nov 08	34.262	1.30	1.00	0.050	1.30	0.07	0.15	LHS
32	15 Nov 08	34.268	1.10	0.90	0.050	0.99	0.05	0.11	LHS
33	15 Nov 08	34.270	3.00	1.10	0.050	3.30	0.17	0.38	LHS
34	15 Nov 08	34.285	4.30	1.00	0.050	4.30	0.22	0.50	LHS
35	15 Nov 08	34.290	1.50	0.90	0.050	1.35	0.07	0.16	LHS
36	15 Nov 08	34.297	1.40	1.10	0.050	1.54	0.08	0.18	LHS
37	15 Nov 08	34.360	2.30	1.10	0.050	2.53	0.13	0.29	LHS
38	15 Nov 08	34.500	2.60	1.20	0.050	3.12	0.16	0.36	LHS
39	15 Nov 08	34.503	1.50	1.00	0.050	1.50	0.08	0.17	LHS
40	15 Nov 08	34.505	1.00	0.90	0.050	0.90	0.05	0.10	LHS
41	15 Nov 08	34.513	2.30	1.00	0.050	2.30	0.12	0.27	LHS
42	15 Nov 08	34.590	1.70	1.20	0.050	2.04	0.10	0.24	LHS
43	15 Nov 08	34.620	1.80	1.10	0.050	1.98	0.10	0.23	LHS
44	15 Nov 08	34.630	2.00	1.20	0.050	2.40	0.12	0.28	LHS
45	15 Nov 08	34.900	1.20	0.80	0.050	0.96	0.05	0.11	LHS
46	15 Nov 08	34.970	2.00	1.00	0.050	2.00	0.10	0.23	LHS
47	15 Nov 08	34.975	1.40	1.10	0.050	1.54	0.08	0.18	LHS
48	15 Nov 08	34.980	4.30	0.90	0.050	3.87	0.19	0.45	LHS
49	15 Nov 08	33.510	1.20	0.70	0.050	0.84	0.04	0.10	RHS
50	15 Nov 08	33.495	2.00	0.80	0.050	1.60	0.08	0.19	RHS
51	15 Nov 08	33.483	3.20	1.30	0.050	4.16	0.21	0.48	RHS
52	15 Nov 08	33.480	2.80	1.00	0.050	2.80	0.14	0.32	RHS
53	15 Nov 08	33.075	1.80	1.00	0.050	1.80	0.09	0.21	RHS
54	15 Nov 08	33.035	2.10	0.90	0.050	1.89	0.09	0.22	RHS
55	15 Nov 08	31.377	0.80	0.80	0.050	0.64	0.03	0.07	RHS
56	15 Nov 08	31.360	1.20	1.10	0.050	1.32	0.07	0.15	RHS
57	15 Nov 08	30.525	1.40	1.20	0.050	1.68	0.08	0.19	RHS
58	18 Nov 08	55.952	1.80	1.00	0.025	1.80	0.05	0.10	RHS
59	18 Nov 08	55.948	1.60	1.10	0.025	1.76	0.04	0.10	RHS
60	18 Nov 08	55.948	1.40	0.70	0.025	0.98	0.02	0.06	RHS
<b>CARRIED FORWARD :</b>						<b>1,465.77</b>	<b>49.49</b>	<b>114.83</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,465.77</b>	<b>49.49</b>	<b>114.83</b>	
61	18 Nov 08	55.942	1.20	0.70	0.025	0.84	0.02	0.05	RHS
62	18 Nov 08	55.940	3.90	0.50	0.025	1.95	0.05	0.11	RHS
63	18 Nov 08	55.940	1.20	0.60	0.025	0.72	0.02	0.04	RHS
64	18 Nov 08	55.937	2.40	0.60	0.025	1.44	0.04	0.08	RHS
65	18 Nov 08	55.932	0.70	1.20	0.025	0.84	0.02	0.05	RHS
66	18 Nov 08	55.917	1.00	0.80	0.025	0.80	0.02	0.05	RHS
67	18 Nov 08	55.917	1.60	0.80	0.025	1.28	0.03	0.07	RHS
68	18 Nov 08	55.010	3.90	0.50	0.025	1.95	0.05	0.11	RHS
69	18 Nov 08	55.008	1.70	0.90	0.025	1.53	0.04	0.09	RHS
70	18 Nov 08	55.006	2.80	0.60	0.025	1.68	0.04	0.10	RHS
71	18 Nov 08	55.004	1.20	1.00	0.025	1.20	0.03	0.07	RHS
72	18 Nov 08	55.004	1.00	0.60	0.025	0.60	0.02	0.03	RHS
73	18 Nov 08	55.002	1.80	1.00	0.025	1.80	0.05	0.10	RHS
74	18 Nov 08	54.999	2.40	0.70	0.025	1.68	0.04	0.10	RHS
75	18 Nov 08	54.897	1.10	0.70	0.025	0.77	0.02	0.04	RHS
76	18 Nov 08	54.895	1.00	0.90	0.025	0.90	0.02	0.05	RHS
77	18 Nov 08	54.887	2.70	0.80	0.025	2.16	0.05	0.13	RHS
78	18 Nov 08	54.872	0.80	0.70	0.025	0.56	0.01	0.03	RHS
79	18 Nov 08	54.607	2.60	0.70	0.025	1.82	0.05	0.11	RHS
80	18 Nov 08	54.604	0.80	0.70	0.025	0.56	0.01	0.03	RHS
81	18 Nov 08	54.604	1.20	0.70	0.025	0.84	0.02	0.05	RHS
82	18 Nov 08	54.600	1.40	0.30	0.025	0.42	0.01	0.02	RHS
83	18 Nov 08	54.600	0.80	0.70	0.025	0.56	0.01	0.03	RHS
84	18 Nov 08	54.594	1.90	0.80	0.025	1.52	0.04	0.09	RHS
85	18 Nov 08	54.592	1.00	0.80	0.025	0.80	0.02	0.05	RHS
86	18 Nov 08	54.591	0.80	0.80	0.025	0.64	0.02	0.04	RHS
87	18 Nov 08	54.588	0.70	0.60	0.025	0.42	0.01	0.02	RHS
88	18 Nov 08	54.582	0.70	0.60	0.025	0.42	0.01	0.02	RHS
89	18 Nov 08	54.582	1.00	1.00	0.025	1.00	0.03	0.06	RHS
90	18 Nov 08	54.587	0.70	0.60	0.025	0.42	0.01	0.02	RHS
<b>CARRIED FORWARD :</b>						<b>1,497.89</b>	<b>50.30</b>	<b>116.69</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,497.89</b>	<b>50.30</b>	<b>116.69</b>	
91	18 Nov 08	54.585	1.40	0.70	0.025	0.98	0.02	0.06	RHS
92	19 Nov 08	54.872	1.40	0.70	0.025	0.98	0.02	0.06	LHS
93	19 Nov 08	54.876	2.40	1.00	0.025	2.40	0.06	0.14	LHS
94	19 Nov 08	54.882	1.80	1.00	0.025	1.80	0.05	0.10	LHS
95	19 Nov 08	54.887	2.50	1.00	0.025	2.50	0.06	0.15	LHS
96	19 Nov 08	54.889	1.30	1.00	0.025	1.30	0.03	0.08	LHS
97	19 Nov 08	54.890	0.90	1.40	0.025	1.26	0.03	0.07	LHS
98	19 Nov 08	54.892	2.50	0.80	0.025	2.00	0.05	0.12	LHS
99	19 Nov 08	54.894	2.70	0.80	0.025	2.16	0.05	0.13	LHS
100	19 Nov 08	54.897	3.20	1.00	0.025	3.20	0.08	0.19	LHS
101	19 Nov 08	54.902	2.60	1.20	0.025	3.12	0.08	0.18	LHS
102	19 Nov 08	54.910	3.60	1.10	0.025	3.96	0.10	0.23	LHS
103	19 Nov 08	54.910	1.00	0.70	0.025	0.70	0.02	0.04	LHS
104	19 Nov 08	54.910	2.80	0.80	0.025	2.24	0.06	0.13	LHS
<b>TOTAL :</b>						<b>1,526.49</b>	<b>51.01</b>	<b>118.35</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 22

**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,929.22</b>	<b>182.52</b>	<b>423.46</b>	
1	06 Nov 08	8.950	3.60	1.20	0.075	4.32	0.32	0.75	LHS
2	06 Nov 08	15.560	0.90	0.70	0.025	0.63	0.02	0.04	LHS
3	06 Nov 08	15.561	1.10	1.90	0.025	2.09	0.05	0.12	LHS
4	06 Nov 08	15.570	1.80	1.00	0.025	1.80	0.05	0.10	LHS
5	06 Nov 08	39.415	3.30	0.70	0.025	2.31	0.06	0.13	LHS
6	06 Nov 08	39.440	2.40	0.80	0.025	1.92	0.05	0.11	LHS
7	06 Nov 08	39.450	2.10	0.80	0.025	1.68	0.04	0.10	LHS
8	06 Nov 08	39.607	3.40	0.90	0.025	3.06	0.08	0.18	LHS
9	06 Nov 08	39.630	6.10	0.90	0.025	5.49	0.14	0.32	LHS
10	06 Nov 08	39.650	3.10	0.80	0.025	2.48	0.06	0.14	LHS
11	06 Nov 08	39.653	1.10	0.80	0.025	0.88	0.02	0.05	LHS
12	06 Nov 08	39.660	3.10	1.00	0.025	3.10	0.08	0.18	LHS
13	06 Nov 08	39.665	4.00	0.60	0.025	2.40	0.06	0.14	LHS
14	06 Nov 08	39.680	1.40	0.80	0.025	1.12	0.03	0.06	LHS
15	06 Nov 08	39.682	1.20	1.00	0.025	1.20	0.03	0.07	LHS
16	06 Nov 08	39.682	2.00	0.80	0.025	1.60	0.04	0.09	LHS
17	06 Nov 08	39.720	2.40	0.80	0.025	1.92	0.05	0.11	LHS
18	06 Nov 08	39.720	1.10	0.80	0.025	0.88	0.02	0.05	LHS
19	06 Nov 08	39.740	1.80	1.20	0.025	2.16	0.05	0.13	LHS
20	06 Nov 08	39.742	1.10	0.80	0.025	0.88	0.02	0.05	LHS
21	06 Nov 08	39.742	1.70	0.90	0.025	1.53	0.04	0.09	LHS
22	06 Nov 08	39.755	1.20	1.00	0.025	1.20	0.03	0.07	LHS
23	06 Nov 08	39.760	0.70	0.60	0.025	0.42	0.01	0.02	LHS
24	06 Nov 08	39.760	2.20	1.00	0.025	2.20	0.06	0.13	LHS
25	06 Nov 08	39.760	1.20	0.90	0.025	1.08	0.03	0.06	LHS
26	06 Nov 08	39.580	1.50	0.80	0.025	1.20	0.03	0.07	RHS
27	06 Nov 08	39.560	0.70	0.70	0.025	0.49	0.01	0.03	RHS
28	06 Nov 08	39.550	1.40	0.80	0.025	1.12	0.03	0.06	RHS
29	06 Nov 08	39.530	1.60	0.80	0.025	1.28	0.03	0.07	RHS
30	06 Nov 08	39.470	1.40	0.80	0.025	1.12	0.03	0.06	RHS
<b>CARRIED FORWARD :</b>						<b>4,982.78</b>	<b>184.08</b>	<b>427.07</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>4,982.78</b>	<b>184.08</b>	<b>427.07</b>	
31	07 Nov 08	36.310	1.20	0.90	0.025	1.08	0.03	0.06	LHS
32	07 Nov 08	36.312	1.30	1.00	0.025	1.30	0.03	0.08	LHS
33	07 Nov 08	38.370	1.40	0.90	0.025	1.26	0.03	0.07	LHS
34	07 Nov 08	38.371	3.60	0.90	0.025	3.24	0.08	0.19	LHS
35	07 Nov 08	38.375	1.10	0.80	0.025	0.88	0.02	0.05	LHS
36	07 Nov 08	38.378	1.10	0.80	0.025	0.88	0.02	0.05	LHS
37	07 Nov 08	38.379	3.20	0.70	0.025	2.24	0.06	0.13	LHS
38	07 Nov 08	38.379	1.70	0.50	0.025	0.85	0.02	0.05	LHS
39	07 Nov 08	38.385	1.30	0.70	0.025	1.19	0.03	0.07	LHS
40	07 Nov 08	38.390	1.70	0.70	0.025	0.91	0.02	0.05	LHS
41	07 Nov 08	38.393	1.80	1.00	0.025	1.70	0.04	0.10	LHS
42	07 Nov 08	38.393	1.60	1.20	0.025	2.16	0.05	0.13	LHS
43	07 Nov 08	38.400	4.20	1.00	0.025	1.60	0.04	0.09	LHS
44	07 Nov 08	38.410	3.40	0.90	0.025	3.78	0.09	0.22	LHS
45	07 Nov 08	38.415	2.10	0.80	0.025	2.72	0.07	0.16	LHS
46	07 Nov 08	38.415	3.70	1.00	0.025	2.10	0.05	0.12	LHS
47	07 Nov 08	38.430	1.10	0.70	0.025	2.59	0.06	0.15	LHS
48	07 Nov 08	38.431	1.50	1.00	0.025	1.10	0.03	0.06	LHS
49	07 Nov 08	38.440	1.60	0.80	0.025	1.20	0.03	0.07	LHS
50	07 Nov 08	38.512	1.40	0.80	0.025	1.28	0.03	0.07	LHS
51	07 Nov 08	38.516	2.10	1.00	0.025	1.40	0.04	0.08	LHS
52	07 Nov 08	38.520	3.80	1.00	0.025	2.10	0.05	0.12	LHS
53	07 Nov 08	38.526	3.80	0.90	0.025	3.42	0.09	0.20	LHS
54	07 Nov 08	38.526	2.90	1.10	0.025	4.18	0.10	0.24	LHS
55	07 Nov 08	38.532	0.90	0.70	0.025	2.03	0.05	0.12	LHS
56	07 Nov 08	38.535	2.30	0.90	0.025	0.81	0.02	0.05	LHS
57	07 Nov 08	38.540	4.70	0.80	0.025	1.84	0.05	0.11	LHS
58	07 Nov 08	38.545	4.10	0.60	0.025	2.82	0.07	0.16	LHS
59	07 Nov 08	38.548	1.70	0.90	0.025	3.69	0.09	0.21	LHS
60	07 Nov 08	38.555	4.80	0.90	0.025	1.53	0.04	0.09	LHS
<b>CARRIED FORWARD :</b>						<b>5,040.66</b>	<b>185.52</b>	<b>430.42</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,040.66</b>	<b>185.52</b>	<b>430.42</b>	
61	07 Nov 08	38.290	1.20	1.00	0.025	1.20	0.03	0.07	RHS
62	07 Nov 08	38.290	1.30	1.00	0.025	1.30	0.03	0.08	RHS
63	07 Nov 08	1.860	1.40	1.10	0.075	1.54	0.12	0.27	RHS
64	07 Nov 08	1.860	1.30	1.10	0.075	1.43	0.11	0.25	RHS
65	08 Nov 08	8.250	1.00	0.70	0.025	0.70	0.02	0.04	LHS
66	08 Nov 08	8.260	1.70	0.80	0.025	1.36	0.03	0.08	LHS
67	08 Nov 08	8.270	1.30	0.80	0.025	1.04	0.03	0.06	LHS
68	08 Nov 08	8.273	1.20	1.00	0.025	1.20	0.03	0.07	LHS
69	08 Nov 08	8.273	1.40	0.70	0.025	0.98	0.02	0.06	LHS
70	08 Nov 08	8.276	1.80	1.00	0.025	1.80	0.05	0.10	LHS
71	08 Nov 08	8.276	2.20	0.60	0.025	1.32	0.03	0.08	LHS
72	08 Nov 08	40.102	1.70	1.30	0.025	2.21	0.06	0.13	LHS
73	08 Nov 08	40.102	1.50	1.00	0.025	1.50	0.04	0.09	LHS
74	08 Nov 08	40.106	0.80	0.80	0.025	0.64	0.02	0.04	LHS
75	08 Nov 08	40.107	5.20	1.10	0.025	5.72	0.14	0.33	LHS
76	08 Nov 08	40.107	2.30	1.00	0.025	2.30	0.06	0.13	LHS
77	08 Nov 08	40.107	1.10	0.60	0.025	0.66	0.02	0.04	LHS
78	08 Nov 08	40.112	6.20	1.00	0.025	6.20	0.16	0.36	LHS
79	08 Nov 08	40.112	9.90	1.10	0.025	10.89	0.27	0.63	LHS
80	08 Nov 08	40.115	3.20	0.90	0.025	2.88	0.07	0.17	LHS
81	08 Nov 08	40.117	6.20	0.60	0.025	3.72	0.09	0.22	LHS
82	08 Nov 08	40.117	2.20	1.10	0.025	2.42	0.06	0.14	LHS
83	08 Nov 08	40.125	5.00	1.10	0.025	5.50	0.14	0.32	LHS
84	08 Nov 08	40.125	0.80	1.00	0.025	0.80	0.02	0.05	LHS
85	08 Nov 08	40.125	0.90	1.20	0.025	1.08	0.03	0.06	LHS
86	08 Nov 08	40.125	2.40	1.10	0.025	2.64	0.07	0.15	LHS
87	08 Nov 08	40.140	0.80	0.70	0.025	0.56	0.01	0.03	LHS
88	08 Nov 08	40.143	0.80	0.80	0.025	0.64	0.02	0.04	LHS
89	08 Nov 08	40.153	2.10	1.00	0.025	2.10	0.05	0.12	LHS
90	08 Nov 08	42.575	2.10	0.90	0.025	1.89	0.05	0.11	LHS
<b>CARRIED FORWARD :</b>						<b>5,108.88</b>	<b>187.38</b>	<b>434.73</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,108.88</b>	<b>187.38</b>	<b>434.73</b>	
91	08 Nov 08	42.573	2.00	0.70	0.025	1.40	0.04	0.08	RHS
92	08 Nov 08	42.360	1.30	0.70	0.025	0.91	0.02	0.05	RHS
93	08 Nov 08	42.359	1.80	0.60	0.025	1.08	0.03	0.06	RHS
94	08 Nov 08	42.357	1.70	0.60	0.025	1.02	0.03	0.06	RHS
95	08 Nov 08	42.573	1.00	0.70	0.025	0.70	0.02	0.04	RHS
96	08 Nov 08	42.350	1.50	0.80	0.025	1.20	0.03	0.07	RHS
97	08 Nov 08	42.347	0.70	0.70	0.025	0.49	0.01	0.03	RHS
98	08 Nov 08	42.340	0.90	0.70	0.025	0.63	0.02	0.04	RHS
99	08 Nov 08	42.340	1.80	1.10	0.025	1.98	0.05	0.11	RHS
100	08 Nov 08	42.339	2.50	0.90	0.025	2.25	0.06	0.13	RHS
101	08 Nov 08	42.328	1.00	0.80	0.025	0.80	0.02	0.05	RHS
102	08 Nov 08	42.328	0.80	0.80	0.025	0.64	0.02	0.04	RHS
103	08 Nov 08	42.320	0.90	0.80	0.025	0.72	0.02	0.04	RHS
104	08 Nov 08	42.295	1.60	0.80	0.025	1.28	0.03	0.07	RHS
105	08 Nov 08	42.290	2.80	0.70	0.025	1.96	0.05	0.11	RHS
106	08 Nov 08	42.290	1.20	0.80	0.025	0.96	0.02	0.06	RHS
107	08 Nov 08	42.290	1.60	0.60	0.025	0.96	0.02	0.06	RHS
108	08 Nov 08	42.260	1.00	0.80	0.025	0.80	0.02	0.05	RHS
109	08 Nov 08	42.220	1.30	0.90	0.025	1.17	0.03	0.07	RHS
110	08 Nov 08	37.560	0.80	1.00	0.025	0.80	0.02	0.05	RHS
111	08 Nov 08	37.560	1.10	0.50	0.025	0.55	0.01	0.03	RHS
112	08 Nov 08	37.558	1.00	0.90	0.025	0.90	0.02	0.05	RHS
113	08 Nov 08	37.557	1.00	0.80	0.025	0.80	0.02	0.05	RHS
114	08 Nov 08	16.870	2.70	0.80	0.075	2.16	0.16	0.38	RHS
115	08 Nov 08	16.867	1.90	1.00	0.025	1.90	0.05	0.11	RHS
116	08 Nov 08	16.865	1.20	1.30	0.025	1.56	0.04	0.09	RHS
117	10 Nov 08	4.920	1.90	1.00	0.025	1.90	0.05	0.11	LHS
118	10 Nov 08	9.080	0.80	1.00	0.025	0.80	0.02	0.05	LHS
119	10 Nov 08	9.085	1.40	0.80	0.025	1.12	0.03	0.06	LHS
120	10 Nov 08	9.086	1.40	0.90	0.025	1.26	0.03	0.07	LHS
<b>CARRIED FORWARD :</b>						<b>5,143.58</b>	<b>188.35</b>	<b>436.99</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,143.58</b>	<b>188.35</b>	<b>436.99</b>	
121	10 Nov 08	9.089	1.10	0.60	0.025	0.66	0.02	0.04	LHS
122	10 Nov 08	9.090	0.90	1.10	0.025	0.99	0.02	0.06	LHS
123	10 Nov 08	9.090	2.70	1.50	0.025	4.05	0.10	0.23	LHS
124	10 Nov 08	9.100	1.00	0.90	0.025	0.90	0.02	0.05	LHS
125	10 Nov 08	9.307	1.90	1.00	0.075	1.90	0.14	0.33	LHS
126	10 Nov 08	9.315	1.60	1.10	0.075	1.76	0.13	0.31	LHS
127	10 Nov 08	11.000	1.30	2.00	0.025	2.60	0.07	0.15	LHS
128	10 Nov 08	11.000	1.80	1.00	0.025	1.80	0.05	0.10	LHS
129	10 Nov 08	14.300	1.60	1.20	0.025	1.92	0.05	0.11	LHS
130	10 Nov 08	14.300	0.60	0.50	0.025	0.30	0.01	0.02	LHS
131	10 Nov 08	14.300	2.30	1.20	0.025	2.76	0.07	0.16	LHS
132	10 Nov 08	41.450	6.60	0.90	0.025	5.94	0.15	0.34	LHS
133	10 Nov 08	41.451	1.20	0.90	0.025	1.08	0.03	0.06	LHS
134	10 Nov 08	41.455	3.50	1.00	0.025	3.50	0.09	0.20	LHS
135	10 Nov 08	41.452	2.50	1.00	0.025	2.50	0.06	0.15	LHS
136	10 Nov 08	41.460	1.80	1.00	0.025	1.80	0.05	0.10	LHS
137	10 Nov 08	41.460	1.70	0.80	0.025	1.36	0.03	0.08	LHS
138	11 Nov 08	14.295	1.30	0.80	0.025	1.04	0.03	0.06	LHS
139	11 Nov 08	14.295	4.90	1.30	0.025	6.37	0.16	0.37	LHS
140	11 Nov 08	14.306	2.10	1.10	0.025	2.31	0.06	0.13	LHS
141	11 Nov 08	14.306	1.70	1.10	0.025	1.87	0.05	0.11	LHS
142	11 Nov 08	41.462	1.60	0.80	0.025	1.28	0.03	0.07	LHS
143	11 Nov 08	41.466	1.60	0.70	0.025	1.12	0.03	0.06	LHS
144	11 Nov 08	41.467	1.80	0.90	0.025	1.62	0.04	0.09	LHS
145	11 Nov 08	41.468	1.40	1.00	0.025	1.40	0.04	0.08	LHS
146	11 Nov 08	41.468	0.70	0.60	0.025	0.42	0.01	0.02	LHS
147	11 Nov 08	41.469	0.80	0.80	0.025	0.64	0.02	0.04	LHS
148	11 Nov 08	41.470	1.60	0.80	0.025	1.28	0.03	0.07	LHS
149	11 Nov 08	41.472	1.70	0.70	0.025	1.19	0.03	0.07	LHS
150	11 Nov 08	41.480	0.90	0.80	0.025	0.72	0.02	0.04	LHS
<b>CARRIED FORWARD :</b>						<b>5,200.66</b>	<b>189.96</b>	<b>440.72</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,200.66</b>	<b>189.96</b>	<b>440.72</b>	
151	11 Nov 08	41.515	1.00	0.90	0.025	0.90	0.02	0.05	LHS
152	11 Nov 08	41.525	1.50	1.00	0.025	1.50	0.04	0.09	LHS
153	11 Nov 08	41.535	3.10	1.00	0.025	3.10	0.08	0.18	LHS
154	11 Nov 08	41.535	2.60	0.80	0.025	2.08	0.05	0.12	LHS
155	11 Nov 08	41.540	0.90	1.10	0.025	0.99	0.02	0.06	LHS
156	11 Nov 08	41.540	1.00	1.00	0.025	1.00	0.03	0.06	LHS
157	11 Nov 08	41.550	0.90	0.80	0.025	0.72	0.02	0.04	LHS
158	11 Nov 08	41.555	1.90	1.00	0.025	1.90	0.05	0.11	LHS
159	11 Nov 08	41.557	4.80	1.00	0.025	4.80	0.12	0.28	LHS
160	11 Nov 08	41.567	0.70	0.80	0.025	0.56	0.01	0.03	LHS
161	11 Nov 08	41.568	2.20	0.90	0.025	1.98	0.05	0.11	LHS
162	11 Nov 08	41.585	0.90	0.70	0.025	0.63	0.02	0.04	LHS
163	11 Nov 08	41.586	2.30	0.90	0.025	2.07	0.05	0.12	LHS
164	11 Nov 08	41.588	1.30	0.80	0.025	1.04	0.03	0.06	LHS
165	11 Nov 08	41.590	1.40	1.00	0.025	1.40	0.04	0.08	LHS
166	11 Nov 08	41.595	2.50	1.10	0.025	2.75	0.07	0.16	LHS
167	11 Nov 08	41.600	3.30	1.00	0.025	3.30	0.08	0.19	LHS
168	11 Nov 08	40.152	0.60	0.60	0.025	0.36	0.01	0.02	RHS
169	11 Nov 08	40.150	1.00	0.80	0.025	0.80	0.02	0.05	RHS
170	11 Nov 08	40.150	1.00	1.10	0.025	1.10	0.03	0.06	RHS
171	11 Nov 08	40.140	1.00	1.00	0.025	1.00	0.03	0.06	RHS
172	12 Nov 08	5.220	0.80	0.70	0.025	0.56	0.01	0.03	LHS
173	12 Nov 08	41.600	1.60	1.20	0.025	1.92	0.05	0.11	LHS
174	12 Nov 08	41.601	1.60	0.70	0.025	1.12	0.03	0.06	LHS
175	12 Nov 08	41.601	1.50	1.00	0.025	1.50	0.04	0.09	LHS
176	12 Nov 08	41.612	1.80	1.00	0.025	1.80	0.05	0.10	LHS
177	12 Nov 08	41.618	1.30	0.90	0.025	1.17	0.03	0.07	LHS
178	12 Nov 08	41.620	2.10	1.10	0.025	2.31	0.06	0.13	LHS
179	12 Nov 08	41.625	1.20	0.90	0.025	1.08	0.03	0.06	LHS
180	12 Nov 08	41.630	1.90	1.00	0.025	1.90	0.05	0.11	LHS
<b>CARRIED FORWARD :</b>						<b>5,248.00</b>	<b>191.15</b>	<b>443.47</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,248.00</b>	<b>191.15</b>	<b>443.47</b>	
181	12 Nov 08	41.632	2.10	1.00	0.025	2.10	0.05	0.12	LHS
182	12 Nov 08	41.660	2.70	0.80	0.025	2.16	0.05	0.13	LHS
183	12 Nov 08	41.662	1.60	0.90	0.025	1.44	0.04	0.08	LHS
184	12 Nov 08	41.663	3.60	1.00	0.025	3.60	0.09	0.21	LHS
185	12 Nov 08	41.664	1.30	0.90	0.025	1.17	0.03	0.07	LHS
186	12 Nov 08	41.685	3.10	0.90	0.025	2.79	0.07	0.16	LHS
187	12 Nov 08	41.692	2.00	1.10	0.025	2.20	0.06	0.13	LHS
188	12 Nov 08	41.740	3.80	0.80	0.025	3.04	0.08	0.18	RHS
189	12 Nov 08	41.738	4.10	1.00	0.025	4.10	0.10	0.24	RHS
190	12 Nov 08	41.720	3.70	1.00	0.025	3.70	0.09	0.21	RHS
191	12 Nov 08	41.718	2.90	0.70	0.025	2.03	0.05	0.12	RHS
192	12 Nov 08	41.715	1.20	0.80	0.025	0.96	0.02	0.06	RHS
193	12 Nov 08	41.714	1.40	1.20	0.025	1.68	0.04	0.10	RHS
194	12 Nov 08	41.712	2.80	0.70	0.025	1.96	0.05	0.11	RHS
195	12 Nov 08	41.706	1.20	0.70	0.025	0.84	0.02	0.05	RHS
196	12 Nov 08	41.700	4.90	0.60	0.025	2.94	0.07	0.17	RHS
197	12 Nov 08	41.695	1.50	0.70	0.025	1.05	0.03	0.06	RHS
198	12 Nov 08	41.690	0.90	0.70	0.025	0.63	0.02	0.04	RHS
199	12 Nov 08	41.640	2.20	0.90	0.025	1.98	0.05	0.11	RHS
200	12 Nov 08	41.638	0.90	0.80	0.025	0.72	0.02	0.04	RHS
201	12 Nov 08	41.600	3.10	0.80	0.025	2.48	0.06	0.14	RHS
202	12 Nov 08	41.657	3.20	0.90	0.025	2.88	0.07	0.17	RHS
203	12 Nov 08	41.630	1.10	0.80	0.025	0.88	0.02	0.05	RHS
204	12 Nov 08	41.628	3.00	0.90	0.025	2.70	0.07	0.16	RHS
205	12 Nov 08	41.628	1.90	0.80	0.025	1.52	0.04	0.09	RHS
206	12 Nov 08	41.607	1.10	1.00	0.025	1.10	0.03	0.06	RHS
207	12 Nov 08	41.602	2.70	1.10	0.025	2.97	0.07	0.17	RHS
208	12 Nov 08	41.600	1.00	0.90	0.025	0.90	0.02	0.05	RHS
209	12 Nov 08	41.593	3.50	0.60	0.025	2.10	0.05	0.12	RHS
210	12 Nov 08	41.592	0.80	0.70	0.025	0.56	0.01	0.03	RHS
<b>CARRIED FORWARD :</b>						<b>5,307.18</b>	<b>192.62</b>	<b>446.90</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,307.18</b>	<b>192.62</b>	<b>446.90</b>	
211	12 Nov 08	2.995	1.00	0.70	0.075	0.70	0.05	0.12	RHS
212	12 Nov 08	1.000	2.80	1.00	0.025	2.80	0.07	0.16	RHS
213	13 Nov 08	41.580	2.20	1.00	0.025	2.20	0.06	0.13	RHS
214	13 Nov 08	41.574	2.70	1.00	0.025	2.70	0.07	0.16	RHS
215	13 Nov 08	41.570	3.90	0.90	0.025	3.51	0.09	0.20	RHS
216	13 Nov 08	41.550	1.80	0.90	0.025	1.62	0.04	0.09	RHS
217	13 Nov 08	41.550	1.40	0.80	0.025	1.12	0.03	0.06	RHS
218	13 Nov 08	41.548	2.10	0.90	0.025	1.89	0.05	0.11	RHS
219	13 Nov 08	41.548	0.80	0.70	0.025	0.56	0.01	0.03	RHS
220	13 Nov 08	41.540	2.40	0.90	0.025	2.16	0.05	0.13	RHS
221	13 Nov 08	41.540	7.20	1.00	0.025	7.20	0.18	0.42	RHS
222	13 Nov 08	41.537	1.30	0.70	0.025	0.91	0.02	0.05	RHS
223	13 Nov 08	41.537	6.80	0.90	0.025	6.12	0.15	0.35	RHS
224	13 Nov 08	41.520	2.20	1.00	0.025	2.20	0.06	0.13	RHS
225	13 Nov 08	41.518	2.40	0.60	0.025	1.44	0.04	0.08	RHS
226	13 Nov 08	41.510	1.30	1.00	0.025	1.30	0.03	0.08	RHS
227	13 Nov 08	41.508	2.90	0.70	0.025	2.03	0.05	0.12	RHS
228	13 Nov 08	41.495	0.70	0.80	0.025	0.56	0.01	0.03	RHS
229	13 Nov 08	41.495	2.80	1.00	0.025	2.80	0.07	0.16	RHS
230	13 Nov 08	41.493	1.00	0.70	0.025	0.70	0.02	0.04	RHS
231	13 Nov 08	41.475	1.00	0.70	0.025	0.70	0.02	0.04	RHS
232	13 Nov 08	41.470	0.70	0.80	0.025	0.56	0.01	0.03	RHS
233	13 Nov 08	41.255	1.10	1.00	0.025	1.10	0.03	0.06	RHS
234	13 Nov 08	41.250	1.00	1.00	0.025	1.00	0.03	0.06	RHS
235	13 Nov 08	41.250	0.70	0.70	0.025	0.49	0.01	0.03	RHS
236	13 Nov 08	41.248	1.30	1.30	0.025	1.69	0.04	0.10	RHS
237	13 Nov 08	41.247	0.60	0.70	0.025	0.42	0.01	0.02	RHS
238	13 Nov 08	41.240	2.00	0.60	0.025	1.20	0.03	0.07	RHS
239	13 Nov 08	41.240	0.80	1.50	0.025	1.20	0.03	0.07	RHS
240	13 Nov 08	41.239	1.60	0.80	0.025	1.28	0.03	0.07	RHS
<b>CARRIED FORWARD :</b>						<b>5,361.34</b>	<b>194.01</b>	<b>450.12</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,361.34</b>	<b>194.01</b>	<b>450.12</b>	
241	13 Nov 08	41.238	1.30	1.10	0.025	1.43	0.04	0.08	RHS
242	13 Nov 08	41.237	0.70	1.30	0.025	0.91	0.02	0.05	RHS
243	13 Nov 08	41.236	1.40	1.30	0.025	1.82	0.05	0.11	RHS
244	13 Nov 08	41.235	1.60	1.80	0.025	2.88	0.07	0.17	RHS
245	13 Nov 08	41.170	1.40	1.00	0.025	1.40	0.04	0.08	RHS
246	13 Nov 08	41.170	1.40	0.60	0.025	0.84	0.02	0.05	RHS
247	13 Nov 08	41.170	3.60	0.70	0.025	2.52	0.06	0.15	RHS
248	13 Nov 08	41.160	1.70	1.00	0.025	1.70	0.04	0.10	RHS
249	13 Nov 08	41.154	4.30	0.90	0.025	3.87	0.10	0.22	RHS
250	13 Nov 08	41.158	1.60	1.00	0.025	1.60	0.04	0.09	RHS
251	13 Nov 08	41.150	8.00	0.80	0.025	6.40	0.16	0.37	RHS
252	13 Nov 08	39.245	1.30	1.10	0.025	1.43	0.04	0.08	RHS
253	13 Nov 08	39.240	2.40	0.70	0.025	1.68	0.04	0.10	RHS
254	13 Nov 08	39.238	2.70	0.80	0.025	2.16	0.05	0.13	RHS
255	13 Nov 08	39.236	1.50	1.00	0.025	1.50	0.04	0.09	RHS
256	13 Nov 08	39.232	1.00	0.90	0.025	0.90	0.02	0.05	RHS
257	13 Nov 08	39.070	2.80	0.70	0.025	1.96	0.05	0.11	RHS
258	13 Nov 08	38.980	1.20	1.00	0.025	1.20	0.03	0.07	RHS
259	13 Nov 08	38.945	2.10	0.50	0.025	1.05	0.03	0.06	RHS
260	23 Nov 08	8.950	1.70	1.30	0.025	2.21	0.06	0.13	LHS
261	23 Nov 08	9.750	1.40	1.00	0.025	1.40	0.04	0.08	LHS
262	23 Nov 08	9.750	2.40	1.20	0.025	2.88	0.07	0.17	LHS
263	23 Nov 08	9.755	1.80	0.70	0.025	1.26	0.03	0.07	LHS
264	23 Nov 08	9.755	2.20	1.40	0.025	3.08	0.08	0.18	LHS
265	23 Nov 08	9.790	1.40	1.00	0.025	1.40	0.04	0.08	LHS
266	23 Nov 08	9.797	1.80	1.30	0.025	2.34	0.06	0.14	LHS
267	23 Nov 08	9.805	1.00	0.70	0.025	0.70	0.02	0.04	LHS
268	23 Nov 08	9.810	1.00	0.70	0.025	0.70	0.02	0.04	LHS
269	23 Nov 08	9.892	1.80	1.00	0.025	1.80	0.05	0.10	LHS
270	23 Nov 08	9.893	1.60	1.10	0.025	1.76	0.04	0.10	LHS
<b>CARRIED FORWARD :</b>						<b>5,418.12</b>	<b>195.43</b>	<b>453.42</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,418.12</b>	<b>195.43</b>	<b>453.42</b>	
271	23 Nov 08	32.260	0.70	0.40	0.025	0.28	0.01	0.02	LHS
272	23 Nov 08	34.497	4.00	1.00	0.025	4.00	0.10	0.23	LHS
273	23 Nov 08	34.497	3.60	0.80	0.025	2.88	0.07	0.17	LHS
274	23 Nov 08	34.499	1.10	1.00	0.025	1.10	0.03	0.06	LHS
275	23 Nov 08	34.502	1.10	1.00	0.025	1.10	0.03	0.06	LHS
276	23 Nov 08	34.510	2.20	0.80	0.025	1.76	0.04	0.10	LHS
277	23 Nov 08	34.510	1.10	0.90	0.025	0.99	0.02	0.06	LHS
278	23 Nov 08	34.512	1.20	1.10	0.025	1.32	0.03	0.08	LHS
279	23 Nov 08	34.520	1.30	1.00	0.025	1.30	0.03	0.08	LHS
280	23 Nov 08	34.517	2.00	0.90	0.025	1.80	0.05	0.10	LHS
281	23 Nov 08	34.527	1.10	1.00	0.025	1.10	0.03	0.06	LHS
282	23 Nov 08	34.530	1.20	1.20	0.025	1.44	0.04	0.08	LHS
283	23 Nov 08	34.530	1.30	0.80	0.025	1.04	0.03	0.06	LHS
284	23 Nov 08	34.531	1.10	0.80	0.025	0.88	0.02	0.05	LHS
285	23 Nov 08	34.532	1.10	0.90	0.025	0.99	0.02	0.06	LHS
286	23 Nov 08	34.533	1.00	1.00	0.025	1.00	0.03	0.06	LHS
287	23 Nov 08	34.534	1.20	1.40	0.025	1.68	0.04	0.10	LHS
288	23 Nov 08	34.534	1.10	1.10	0.025	1.21	0.03	0.07	LHS
289	23 Nov 08	34.540	1.40	1.00	0.025	1.40	0.04	0.08	LHS
290	23 Nov 08	35.3	0.70	1.40	0.025	0.98	0.02	0.06	RHS
291	23 Nov 08	35.290	1.20	1.20	0.025	1.44	0.04	0.08	RHS
292	23 Nov 08	35.290	0.70	0.60	0.025	0.42	0.01	0.02	RHS
293	23 Nov 08	35.285	0.50	0.50	0.025	0.25	0.01	0.01	RHS
294	23 Nov 08	35.260	1.70	0.70	0.025	1.19	0.03	0.07	RHS
295	23 Nov 08	13.100	0.60	0.40	0.050	0.24	0.01	0.03	RHS
296	23 Nov 08	12.625	1.80	1.00	0.025	1.80	0.05	0.10	RHS
297	23 Nov 08	12.270	1.10	1.00	0.025	1.10	0.03	0.06	RHS
298	23 Nov 08	12.268	1.00	1.00	0.025	1.00	0.03	0.06	RHS
299	23 Nov 08	12.262	2.00	0.80	0.025	1.60	0.04	0.09	RHS
300	23 Nov 08	12.252	1.40	1.10	0.025	1.54	0.04	0.09	RHS
<b>CARRIED FORWARD :</b>						<b>5,456.95</b>	<b>196.41</b>	<b>455.68</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,456.95</b>	<b>196.41</b>	<b>455.68</b>	
301	24 Nov 08	11.240	3.20	1.50	0.025	4.80	0.12	0.28	LHS
302	24 Nov 08	11.247	1.20	2.20	0.075	2.64	0.20	0.46	LHS
303	24 Nov 08	11.268	1.20	1.80	0.025	2.16	0.05	0.13	LHS
304	24 Nov 08	11.275	5.10	0.40	0.025	2.04	0.05	0.12	LHS
305	24 Nov 08	11.280	2.40	1.50	0.025	3.60	0.09	0.21	LHS
306	24 Nov 08	30.090	0.90	0.80	0.025	0.72	0.02	0.04	LHS
307	24 Nov 08	30.091	0.80	0.80	0.025	0.64	0.02	0.04	LHS
308	24 Nov 08	30.120	1.30	1.00	0.025	1.30	0.03	0.08	LHS
309	24 Nov 08	30.127	1.00	0.80	0.025	0.80	0.02	0.05	LHS
310	24 Nov 08	30.128	2.80	0.80	0.025	2.24	0.06	0.13	LHS
311	24 Nov 08	30.190	1.30	0.80	0.025	1.04	0.03	0.06	LHS
312	24 Nov 08	30.191	1.00	0.80	0.025	0.80	0.02	0.05	LHS
313	24 Nov 08	30.191	1.00	0.90	0.025	0.90	0.02	0.05	LHS
314	24 Nov 08	30.193	0.70	0.90	0.025	0.63	0.02	0.04	LHS
315	24 Nov 08	30.200	3.60	0.60	0.025	2.16	0.05	0.13	LHS
316	24 Nov 08	30.210	4.40	0.50	0.025	2.20	0.06	0.13	LHS
317	24 Nov 08	30.230	1.40	0.40	0.025	0.56	0.01	0.03	LHS
318	24 Nov 08	30.230	1.40	0.90	0.025	1.26	0.03	0.07	LHS
319	24 Nov 08	30.350	1.20	1.20	0.025	1.44	0.04	0.08	LHS
320	24 Nov 08	30.350	1.30	0.90	0.025	1.17	0.03	0.07	LHS
321	24 Nov 08	30.530	1.30	1.20	0.025	1.56	0.04	0.09	LHS
322	24 Nov 08	30.650	1.40	1.30	0.025	1.82	0.05	0.11	LHS
323	24 Nov 08	30.708	0.90	0.90	0.025	0.81	0.02	0.05	LHS
324	24 Nov 08	30.730	1.40	1.00	0.025	1.40	0.04	0.08	LHS
325	24 Nov 08	30.795	0.90	0.80	0.025	0.72	0.02	0.04	LHS
326	24 Nov 08	31.762	1.20	0.70	0.050	0.84	0.04	0.10	RHS
327	24 Nov 08	31.873	1.00	0.90	0.050	0.90	0.05	0.10	RHS
328	24 Nov 08	31.880	2.80	1.40	0.050	3.92	0.20	0.45	RHS
329	24 Nov 08	31.919	1.20	1.20	0.050	1.44	0.07	0.17	RHS
330	24 Nov 08	33.464	1.00	0.80	0.050	0.80	0.04	0.09	RHS
<b>CARRIED FORWARD :</b>						<b>5,504.26</b>	<b>197.92</b>	<b>459.19</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,504.26</b>	<b>197.92</b>	<b>459.19</b>	
331	24 Nov 08	33.466	1.00	1.00	0.025	1.00	0.03	0.06	LHS
332	24 Nov 08	33.981	1.00	0.70	0.025	0.70	0.02	0.04	LHS
333	24 Nov 08	33.498	1.40	0.90	0.025	1.26	0.03	0.07	LHS
334	24 Nov 08	40.342	1.30	0.80	0.025	1.04	0.03	0.06	RHS
335	24 Nov 08	40.365	1.50	0.90	0.050	1.35	0.07	0.16	RHS
336	24 Nov 08	41.531	0.90	0.70	0.025	0.63	0.02	0.04	RHS
337	24 Nov 08	41.763	1.20	0.80	0.025	0.96	0.02	0.06	LHS
338	24 Nov 08	41.896	0.80	0.60	0.025	0.48	0.01	0.03	LHS
339	25 Nov 08	15.570	1.70	1.30	0.025	2.21	0.06	0.13	LHS
340	25 Nov 08	15.570	1.50	2.00	0.025	3.00	0.08	0.17	LHS
341	25 Nov 08	15.575	1.70	0.80	0.025	1.36	0.03	0.08	LHS
342	25 Nov 08	15.580	1.60	1.10	0.025	1.76	0.04	0.10	LHS
343	25 Nov 08	15.582	2.40	1.30	0.025	3.12	0.08	0.18	LHS
344	25 Nov 08	15.585	0.90	0.80	0.025	0.72	0.02	0.04	LHS
345	25 Nov 08	15.590	1.60	0.80	0.025	1.28	0.03	0.07	LHS
346	25 Nov 08	15.592	0.70	0.70	0.025	0.49	0.01	0.03	LHS
347	25 Nov 08	16.830	2.20	2.20	0.025	4.84	0.12	0.28	LHS
348	25 Nov 08	20.100	1.60	0.90	0.025	1.44	0.04	0.08	LHS
349	25 Nov 08	20.103	1.00	0.70	0.025	0.70	0.02	0.04	LHS
350	25 Nov 08	20.110	1.50	0.70	0.025	1.05	0.03	0.06	LHS
351	25 Nov 08	20.117	2.00	0.70	0.025	1.40	0.04	0.08	LHS
352	25 Nov 08	20.135	1.80	0.70	0.025	1.26	0.03	0.07	LHS
353	25 Nov 08	20.136	0.70	0.70	0.025	0.49	0.01	0.03	LHS
354	25 Nov 08	20.215	3.20	0.90	0.025	2.88	0.07	0.17	LHS
355	25 Nov 08	20.250	0.80	0.80	0.025	0.64	0.02	0.04	LHS
356	25 Nov 08	20.270	1.00	1.00	0.025	1.00	0.03	0.06	LHS
357	25 Nov 08	20.270	1.80	0.90	0.025	1.62	0.04	0.09	LHS
358	25 Nov 08	20.285	1.80	1.20	0.025	2.16	0.05	0.13	LHS
359	25 Nov 08	20.285	0.90	0.90	0.025	0.81	0.02	0.05	LHS
360	25 Nov 08	15.500	2.50	0.30	0.025	0.75	0.02	0.04	RHS
<b>CARRIED FORWARD :</b>						<b>5,546.66</b>	<b>199.02</b>	<b>461.73</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>5,546.66</b>	<b>199.02</b>	<b>461.73</b>	
361	25 Nov 08	15.495	5.30	0.40	0.025	2.12	0.05	0.12	RHS
362	25 Nov 08	15.493	1.70	0.60	0.025	1.02	0.03	0.06	RHS
363	25 Nov 08	15.490	2.60	0.60	0.025	1.56	0.04	0.09	RHS
364	25 Nov 08	15.488	1.40	0.80	0.025	1.12	0.03	0.06	RHS
365	25 Nov 08	15.485	2.80	0.60	0.025	1.68	0.04	0.10	RHS
366	25 Nov 08	15.482	1.90	1.00	0.025	1.90	0.05	0.11	RHS
367	25 Nov 08	15.480	2.60	0.60	0.025	1.56	0.04	0.09	RHS
368	25 Nov 08	15.476	4.20	0.30	0.025	1.26	0.03	0.07	RHS
369	25 Nov 08	15.420	3.80	1.00	0.025	3.80	0.10	0.22	RHS
370	25 Nov 08	15.415	0.80	0.70	0.025	0.56	0.01	0.03	RHS
371	25 Nov 08	15.410	0.80	0.70	0.025	0.56	0.01	0.03	RHS
372	25 Nov 08	15.409	1.70	0.80	0.025	1.36	0.03	0.08	RHS
<b>TOTAL :</b>						<b>5,565.16</b>	<b>199.48</b>	<b>462.80</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** TUARAN

**ROUTE NO.** 503

**ROAD NAME:** JALAN BERUNGIS - KOTA BELUD

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>539.74</b>	<b>16.80</b>	<b>38.97</b>	
1	16 Nov 08	2.110	1.80	0.70	0.025	1.26	0.03	0.07	RHS
2	16 Nov 08	2.110	1.70	0.60	0.025	1.02	0.03	0.06	RHS
3	16 Nov 08	2.098	1.50	0.70	0.025	1.05	0.03	0.06	RHS
4	16 Nov 08	2.095	1.40	0.80	0.025	1.12	0.03	0.06	RHS
5	16 Nov 08	2.085	1.60	1.00	0.025	1.60	0.04	0.09	RHS
6	16 Nov 08	2.085	1.10	0.70	0.025	0.77	0.02	0.04	RHS
7	16 Nov 08	2.067	1.10	0.90	0.025	0.99	0.02	0.06	RHS
8	16 Nov 08	2.065	1.00	0.80	0.025	0.80	0.02	0.05	RHS
9	16 Nov 08	2.055	1.10	0.90	0.025	0.99	0.02	0.06	RHS
10	16 Nov 08	2.050	1.10	0.80	0.025	0.88	0.02	0.05	RHS
11	16 Nov 08	2.046	1.10	0.70	0.025	0.77	0.02	0.04	RHS
12	16 Nov 08	2.045	0.80	0.70	0.025	0.56	0.01	0.03	RHS
13	16 Nov 08	2.044	1.00	0.90	0.025	0.90	0.02	0.05	RHS
14	16 Nov 08	2.034	2.40	0.80	0.025	1.92	0.05	0.11	RHS
15	16 Nov 08	2.034	3.60	0.70	0.025	2.52	0.06	0.15	RHS
16	16 Nov 08	2.030	3.70	0.60	0.025	2.22	0.06	0.13	RHS
17	16 Nov 08	2.026	0.50	0.80	0.025	0.40	0.01	0.02	RHS
18	16 Nov 08	2.024	0.70	0.80	0.025	0.56	0.01	0.03	RHS
19	16 Nov 08	2.023	1.60	0.60	0.025	0.96	0.02	0.06	RHS
20	16 Nov 08	2.020	0.90	0.70	0.025	0.63	0.02	0.04	RHS
21	16 Nov 08	2.015	0.70	0.60	0.025	0.42	0.01	0.02	RHS
22	16 Nov 08	2.012	2.20	0.70	0.025	1.54	0.04	0.09	RHS
23	16 Nov 08	2.010	1.20	0.80	0.025	0.96	0.02	0.06	RHS
24	16 Nov 08	1.975	2.00	0.60	0.025	1.20	0.03	0.07	RHS
25	16 Nov 08	1.968	1.70	0.60	0.025	1.02	0.03	0.06	RHS
26	16 Nov 08	1.967	1.50	0.60	0.025	0.90	0.02	0.05	RHS
27	16 Nov 08	1.968	1.00	0.60	0.025	0.60	0.02	0.03	RHS
28	16 Nov 08	1.966	0.60	0.60	0.025	0.36	0.01	0.02	RHS
29	16 Nov 08	1.940	0.90	0.80	0.025	0.72	0.02	0.04	RHS
30	16 Nov 08	1.935	1.00	0.80	0.025	0.80	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>570.18</b>	<b>17.56</b>	<b>40.74</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>570.18</b>	<b>17.56</b>	<b>40.74</b>	
31	16 Nov 08	1.925	1.00	0.80	0.025	0.80	0.02	0.05	RHS
32	16 Nov 08	1.910	0.70	0.70	0.025	0.49	0.01	0.03	RHS
33	16 Nov 08	1.905	1.40	0.70	0.025	0.98	0.02	0.06	RHS
34	16 Nov 08	1.895	1.00	0.70	0.025	0.70	0.02	0.04	RHS
35	16 Nov 08	1.885	0.80	0.70	0.025	0.56	0.01	0.03	RHS
36	16 Nov 08	1.884	0.70	0.60	0.025	0.42	0.01	0.02	RHS
37	16 Nov 08	1.883	1.70	0.90	0.025	1.53	0.04	0.09	RHS
38	16 Nov 08	1.880	1.90	0.80	0.025	1.52	0.04	0.09	RHS
39	16 Nov 08	1.580	1.10	0.50	0.025	0.55	0.01	0.03	RHS
40	16 Nov 08	1.578	0.90	0.70	0.025	0.63	0.02	0.04	RHS
41	16 Nov 08	1.570	1.20	0.70	0.025	0.84	0.02	0.05	RHS
42	16 Nov 08	1.565	1.30	0.50	0.025	0.65	0.02	0.04	RHS
43	16 Nov 08	1.535	0.80	0.70	0.025	0.56	0.01	0.03	RHS
44	16 Nov 08	1.530	1.00	0.90	0.025	0.90	0.02	0.05	RHS
45	16 Nov 08	1.520	0.60	0.60	0.025	0.36	0.01	0.02	RHS
46	16 Nov 08	1.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
47	16 Nov 08	1.448	1.40	0.70	0.025	0.98	0.02	0.06	RHS
48	16 Nov 08	1.440	1.60	0.70	0.025	1.12	0.03	0.06	RHS
49	16 Nov 08	1.434	1.10	1.00	0.025	1.10	0.03	0.06	RHS
50	16 Nov 08	1.430	2.60	0.80	0.025	2.08	0.05	0.12	RHS
51	16 Nov 08	1.420	1.10	0.90	0.025	0.99	0.02	0.06	RHS
52	16 Nov 08	1.415	1.80	0.70	0.025	1.26	0.03	0.07	RHS
53	16 Nov 08	0.170	2.00	1.00	0.025	2.00	0.05	0.12	LHS
54	16 Nov 08	0.180	2.60	0.90	0.025	2.34	0.06	0.14	LHS
55	16 Nov 08	0.820	2.40	1.30	0.025	3.12	0.08	0.18	LHS
56	16 Nov 08	0.821	1.60	0.90	0.025	1.44	0.04	0.08	LHS
57	16 Nov 08	0.825	0.90	0.80	0.025	0.72	0.02	0.04	LHS
58	16 Nov 08	0.830	1.10	0.90	0.025	0.99	0.02	0.06	LHS
59	16 Nov 08	0.830	1.30	1.10	0.025	1.43	0.04	0.08	LHS
60	16 Nov 08	0.830	1.00	0.70	0.025	0.70	0.02	0.04	LHS
<b>CARRIED FORWARD :</b>						<b>602.74</b>	<b>18.38</b>	<b>42.62</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>602.74</b>	<b>18.38</b>	<b>42.62</b>	
61	16 Nov 08	0.831	1.10	1.00	0.025	1.10	0.03	0.06	LHS
62	16 Nov 08	1.010	2.40	0.90	0.025	2.16	0.05	0.13	LHS
63	16 Nov 08	1.020	4.40	0.60	0.025	2.64	0.07	0.15	LHS
64	16 Nov 08	1.025	1.30	0.70	0.025	0.91	0.02	0.05	LHS
65	16 Nov 08	1.030	3.20	0.60	0.025	1.92	0.05	0.11	LHS
66	16 Nov 08	1.035	1.20	0.90	0.025	1.08	0.03	0.06	LHS
67	16 Nov 08	1.280	1.50	0.80	0.025	1.20	0.03	0.07	LHS
68	16 Nov 08	1.281	1.10	0.80	0.025	0.88	0.02	0.05	LHS
69	16 Nov 08	1.288	1.00	0.70	0.025	0.70	0.02	0.04	LHS
70	16 Nov 08	1.310	1.00	0.70	0.025	0.70	0.02	0.04	LHS
71	16 Nov 08	1.311	1.30	0.70	0.025	0.91	0.02	0.05	LHS
72	16 Nov 08	2.025	1.20	0.90	0.025	1.08	0.03	0.06	LHS
73	16 Nov 08	2.025	1.20	1.20	0.025	1.44	0.04	0.08	LHS
74	16 Nov 08	2.030	1.40	0.80	0.025	1.12	0.03	0.06	LHS
75	16 Nov 08	2.032	1.30	0.40	0.025	0.52	0.01	0.03	LHS
76	16 Nov 08	2.032	1.00	0.80	0.025	0.80	0.02	0.05	LHS
77	16 Nov 08	2.050	1.10	0.80	0.025	0.88	0.02	0.05	LHS
78	16 Nov 08	2.058	1.30	0.80	0.025	1.04	0.03	0.06	LHS
79	16 Nov 08	2.070	1.90	0.60	0.025	1.14	0.03	0.07	LHS
80	16 Nov 08	2.073	1.00	0.70	0.025	0.70	0.02	0.04	LHS
81	16 Nov 08	2.074	1.60	0.50	0.025	0.80	0.02	0.05	LHS
82	16 Nov 08	2.075	1.70	0.70	0.025	1.19	0.03	0.07	LHS
83	16 Nov 08	2.150	0.80	0.70	0.025	0.56	0.01	0.03	LHS
84	16 Nov 08	2.155	0.70	0.60	0.025	0.42	0.01	0.02	LHS
85	16 Nov 08	2.165	1.10	0.80	0.025	0.88	0.02	0.05	LHS
86	16 Nov 08	2.175	1.00	0.80	0.025	0.80	0.02	0.05	LHS
87	16 Nov 08	2.180	0.90	0.80	0.025	0.72	0.02	0.04	LHS
88	16 Nov 08	2.180	0.90	0.70	0.025	0.63	0.02	0.04	LHS
89	16 Nov 08	2.202	1.10	0.80	0.025	0.88	0.02	0.05	RHS
90	16 Nov 08	2.197	1.70	1.00	0.025	1.70	0.04	0.10	RHS
<b>CARRIED FORWARD :</b>						<b>634.24</b>	<b>19.16</b>	<b>44.45</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>634.24</b>	<b>19.16</b>	<b>44.45</b>	
91	16 Nov 08	2.196	1.20	1.00	0.025	1.20	0.03	0.07	RHS
92	16 Nov 08	2.185	0.70	0.60	0.025	0.42	0.01	0.02	RHS
93	16 Nov 08	2.184	0.80	0.70	0.025	0.56	0.01	0.03	RHS
94	16 Nov 08	2.160	1.50	0.80	0.025	1.20	0.03	0.07	RHS
95	16 Nov 08	2.154	1.00	0.60	0.025	0.60	0.02	0.03	RHS
96	16 Nov 08	2.154	0.80	0.70	0.025	0.56	0.01	0.03	RHS
97	16 Nov 08	2.150	1.60	0.80	0.025	1.28	0.03	0.07	RHS
98	16 Nov 08	2.149	0.70	0.60	0.025	0.42	0.01	0.02	RHS
99	16 Nov 08	2.148	0.70	0.60	0.025	0.42	0.01	0.02	RHS
100	16 Nov 08	2.148	1.60	0.80	0.025	1.28	0.03	0.07	RHS
101	16 Nov 08	2.135	1.30	1.00	0.025	1.30	0.03	0.08	RHS
102	16 Nov 08	2.132	1.40	0.80	0.025	1.12	0.03	0.06	RHS
103	17 Nov 08	1.410	1.20	0.90	0.025	1.08	0.03	0.06	RHS
104	17 Nov 08	1.407	2.20	0.90	0.025	1.98	0.05	0.11	RHS
105	17 Nov 08	1.400	2.40	0.80	0.025	1.92	0.05	0.11	RHS
106	17 Nov 08	1.390	1.00	0.90	0.025	0.90	0.02	0.05	RHS
107	17 Nov 08	1.380	2.20	0.80	0.025	1.76	0.04	0.10	RHS
108	17 Nov 08	1.375	2.40	0.90	0.025	2.16	0.05	0.13	RHS
109	17 Nov 08	1.373	1.00	0.90	0.025	0.90	0.02	0.05	RHS
110	17 Nov 08	1.370	1.10	0.90	0.025	0.99	0.02	0.06	RHS
111	17 Nov 08	1.369	1.10	0.80	0.025	0.88	0.02	0.05	RHS
112	17 Nov 08	1.360	1.20	1.00	0.025	1.20	0.03	0.07	RHS
113	17 Nov 08	1.359	1.20	0.90	0.025	1.08	0.03	0.06	RHS
114	17 Nov 08	1.350	1.20	0.80	0.025	0.96	0.02	0.06	RHS
115	17 Nov 08	1.315	1.00	1.30	0.025	1.30	0.03	0.08	RHS
116	17 Nov 08	1.310	1.00	1.00	0.025	1.00	0.03	0.06	RHS
117	17 Nov 08	1.309	0.80	0.70	0.025	0.56	0.01	0.03	RHS
118	17 Nov 08	1.295	0.90	0.80	0.025	0.72	0.02	0.04	RHS
119	17 Nov 08	1.292	1.20	0.80	0.025	0.96	0.02	0.06	RHS
120	17 Nov 08	1.280	1.70	0.80	0.025	1.36	0.03	0.08	RHS
<b>CARRIED FORWARD :</b>						<b>666.31</b>	<b>19.96</b>	<b>46.31</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>666.31</b>	<b>19.96</b>	<b>46.31</b>	
121	17 Nov 08	1.279	1.10	1.00	0.025	1.10	0.03	0.06	RHS
122	17 Nov 08	1.275	2.20	0.70	0.025	1.54	0.04	0.09	RHS
123	17 Nov 08	1.270	2.60	0.70	0.025	1.82	0.05	0.11	RHS
124	17 Nov 08	1.267	0.80	0.70	0.025	0.56	0.01	0.03	RHS
125	17 Nov 08	1.262	2.00	0.80	0.025	1.60	0.04	0.09	RHS
126	17 Nov 08	1.255	2.80	0.80	0.025	2.24	0.06	0.13	RHS
127	17 Nov 08	1.252	0.90	0.80	0.025	0.72	0.02	0.04	RHS
128	17 Nov 08	1.245	1.20	0.70	0.025	0.84	0.02	0.05	RHS
129	17 Nov 08	1.240	1.50	0.80	0.025	1.20	0.03	0.07	RHS
130	17 Nov 08	1.240	1.00	0.70	0.025	0.70	0.02	0.04	RHS
131	17 Nov 08	1.220	0.70	0.70	0.025	0.49	0.01	0.03	RHS
132	17 Nov 08	1.220	1.40	0.80	0.025	1.12	0.03	0.06	RHS
133	17 Nov 08	1.207	1.70	0.80	0.025	1.36	0.03	0.08	RHS
134	17 Nov 08	1.203	1.50	1.00	0.025	1.50	0.04	0.09	RHS
135	17 Nov 08	1.197	2.40	0.70	0.025	1.68	0.04	0.10	RHS
136	17 Nov 08	1.185	1.00	0.70	0.025	0.70	0.02	0.04	RHS
137	17 Nov 08	1.161	0.80	0.70	0.025	0.56	0.01	0.03	RHS
138	17 Nov 08	1.160	0.70	0.70	0.025	0.49	0.01	0.03	RHS
139	17 Nov 08	1.140	1.20	0.30	0.025	0.36	0.01	0.02	RHS
140	17 Nov 08	1.135	2.00	0.70	0.025	1.40	0.04	0.08	RHS
141	17 Nov 08	1.135	1.00	0.90	0.025	0.90	0.02	0.05	RHS
142	17 Nov 08	1.135	2.20	0.90	0.025	1.98	0.05	0.11	RHS
143	17 Nov 08	1.130	2.20	1.00	0.025	2.20	0.06	0.13	RHS
144	17 Nov 08	1.100	1.30	0.70	0.025	0.91	0.02	0.05	RHS
145	17 Nov 08	1.093	1.60	0.70	0.025	1.12	0.03	0.06	RHS
146	17 Nov 08	1.090	1.00	0.80	0.025	0.80	0.02	0.05	RHS
147	17 Nov 08	1.085	1.00	0.80	0.025	0.80	0.02	0.05	RHS
148	17 Nov 08	1.084	0.90	0.80	0.025	0.72	0.02	0.04	RHS
149	17 Nov 08	1.080	1.40	0.80	0.025	1.12	0.03	0.06	RHS
150	17 Nov 08	1.072	1.20	0.70	0.025	0.84	0.02	0.05	RHS
<b>CARRIED FORWARD :</b>						<b>699.68</b>	<b>20.80</b>	<b>48.25</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>699.68</b>	<b>20.80</b>	<b>48.25</b>	
151	17 Nov 08	1.060	1.10	1.00	0.025	1.10	0.03	0.06	RHS
152	17 Nov 08	1.059	1.10	1.10	0.025	1.21	0.03	0.07	RHS
153	17 Nov 08	1.058	0.90	0.80	0.025	0.72	0.02	0.04	RHS
154	17 Nov 08	1.053	1.40	0.90	0.025	1.26	0.03	0.07	RHS
155	17 Nov 08	1.045	2.60	0.70	0.025	1.82	0.05	0.11	RHS
156	17 Nov 08	1.037	1.30	0.70	0.025	0.91	0.02	0.05	RHS
157	17 Nov 08	1.001	0.70	0.80	0.025	0.56	0.01	0.03	RHS
158	17 Nov 08	1.000	1.80	0.70	0.025	1.26	0.03	0.07	RHS
159	17 Nov 08	1.000	1.60	1.00	0.025	1.60	0.04	0.09	RHS
160	17 Nov 08	0.980	1.20	0.80	0.025	0.96	0.02	0.06	RHS
161	17 Nov 08	0.974	0.70	0.60	0.025	0.42	0.01	0.02	RHS
162	17 Nov 08	0.973	1.10	0.90	0.025	0.99	0.02	0.06	RHS
163	17 Nov 08	0.972	1.40	1.00	0.025	1.40	0.04	0.08	RHS
164	17 Nov 08	0.971	1.60	0.70	0.025	1.12	0.03	0.06	RHS
165	17 Nov 08	0.970	1.10	0.90	0.025	0.99	0.02	0.06	RHS
166	17 Nov 08	0.940	0.80	0.50	0.025	0.40	0.01	0.02	RHS
167	17 Nov 08	0.939	1.20	0.80	0.025	0.96	0.02	0.06	RHS
168	17 Nov 08	0.938	0.80	0.70	0.025	0.56	0.01	0.03	RHS
169	17 Nov 08	0.928	3.00	0.80	0.025	2.40	0.06	0.14	RHS
170	17 Nov 08	0.928	2.00	0.80	0.025	1.60	0.04	0.09	RHS
171	17 Nov 08	0.900	1.00	0.60	0.025	0.60	0.02	0.03	RHS
172	17 Nov 08	0.900	1.10	0.80	0.025	0.88	0.02	0.05	RHS
173	17 Nov 08	0.898	1.30	0.70	0.025	0.91	0.02	0.05	RHS
174	17 Nov 08	0.870	2.00	0.90	0.025	1.80	0.05	0.10	RHS
175	17 Nov 08	0.870	0.80	0.80	0.025	0.64	0.02	0.04	RHS
176	17 Nov 08	0.870	0.70	0.60	0.025	0.42	0.01	0.02	RHS
177	17 Nov 08	0.862	1.40	0.70	0.025	0.98	0.02	0.06	RHS
178	17 Nov 08	0.860	1.00	0.30	0.025	0.30	0.01	0.02	RHS
179	17 Nov 08	0.860	0.90	0.90	0.025	0.81	0.02	0.05	RHS
180	17 Nov 08	0.855	1.60	0.70	0.025	1.12	0.03	0.06	RHS
<b>CARRIED FORWARD :</b>						<b>730.38</b>	<b>21.57</b>	<b>50.03</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>730.38</b>	<b>21.57</b>	<b>50.03</b>	
181	17 Nov 08	0.830	1.40	0.90	0.025	1.26	0.03	0.07	RHS
182	17 Nov 08	0.829	1.20	0.90	0.025	1.08	0.03	0.06	RHS
183	17 Nov 08	0.825	1.10	0.80	0.025	0.88	0.02	0.05	RHS
184	17 Nov 08	0.825	1.00	1.20	0.025	1.20	0.03	0.07	RHS
185	17 Nov 08	0.820	0.70	0.50	0.025	0.35	0.01	0.02	RHS
186	17 Nov 08	0.708	3.20	0.50	0.025	1.60	0.04	0.09	RHS
187	17 Nov 08	0.706	1.00	0.50	0.025	0.50	0.01	0.03	RHS
188	17 Nov 08	0.705	0.90	1.00	0.025	0.90	0.02	0.05	RHS
189	17 Nov 08	0.704	0.70	0.60	0.025	0.42	0.01	0.02	RHS
190	17 Nov 08	0.693	1.00	0.70	0.025	0.70	0.02	0.04	RHS
191	17 Nov 08	0.692	1.10	0.90	0.025	0.99	0.02	0.06	RHS
192	17 Nov 08	0.690	0.70	0.60	0.025	0.42	0.01	0.02	RHS
193	17 Nov 08	0.683	1.00	0.90	0.025	0.90	0.02	0.05	RHS
194	17 Nov 08	0.680	1.00	0.60	0.025	0.60	0.02	0.03	RHS
195	17 Nov 08	0.580	2.40	0.70	0.025	1.68	0.04	0.10	RHS
196	17 Nov 08	0.570	1.20	0.70	0.025	0.84	0.02	0.05	RHS
197	17 Nov 08	0.530	2.20	1.00	0.025	2.20	0.06	0.13	RHS
198	17 Nov 08	0.510	1.00	1.00	0.025	1.00	0.03	0.06	RHS
199	17 Nov 08	0.498	1.00	0.70	0.025	0.70	0.02	0.04	RHS
200	17 Nov 08	0.491	1.10	0.80	0.025	0.88	0.02	0.05	RHS
201	17 Nov 08	0.490	1.00	0.80	0.025	0.80	0.02	0.05	RHS
202	17 Nov 08	0.488	1.10	1.00	0.025	1.10	0.03	0.06	RHS
203	17 Nov 08	0.485	1.80	0.70	0.025	1.26	0.03	0.07	RHS
204	17 Nov 08	0.480	0.80	0.70	0.025	0.56	0.01	0.03	RHS
205	17 Nov 08	0.473	1.00	0.70	0.025	0.70	0.02	0.04	RHS
206	17 Nov 08	0.453	1.00	0.70	0.025	0.70	0.02	0.04	RHS
207	17 Nov 08	0.433	1.00	0.60	0.025	0.60	0.02	0.03	RHS
208	17 Nov 08	0.426	1.00	0.70	0.025	0.70	0.02	0.04	RHS
209	17 Nov 08	0.408	1.20	0.80	0.025	0.96	0.02	0.06	RHS
210	17 Nov 08	0.394	1.80	0.80	0.025	1.44	0.04	0.08	RHS
<b>CARRIED FORWARD :</b>						<b>758.30</b>	<b>22.26</b>	<b>51.65</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>758.30</b>	<b>22.26</b>	<b>51.65</b>	
211	17 Nov 08	0.380	0.80	0.80	0.025	0.64	0.02	0.04	RHS
212	17 Nov 08	0.370	1.20	0.70	0.025	0.84	0.02	0.05	RHS
213	17 Nov 08	0.362	0.80	0.70	0.025	0.56	0.01	0.03	RHS
214	18 Nov 08	8.550	2.10	0.80	0.025	1.68	0.04	0.10	LHS
215	18 Nov 08	8.556	0.80	0.70	0.025	0.56	0.01	0.03	LHS
216	18 Nov 08	8.556	1.50	0.90	0.025	1.35	0.03	0.08	LHS
217	18 Nov 08	8.570	1.20	0.80	0.025	0.96	0.02	0.06	LHS
218	18 Nov 08	8.570	1.40	0.70	0.025	0.98	0.02	0.06	LHS
219	18 Nov 08	8.580	0.80	0.70	0.025	0.56	0.01	0.03	LHS
220	18 Nov 08	8.580	1.80	0.80	0.025	1.44	0.04	0.08	LHS
221	18 Nov 08	8.585	1.30	0.70	0.025	0.91	0.02	0.05	LHS
222	18 Nov 08	8.590	2.30	0.80	0.025	1.84	0.05	0.11	LHS
223	18 Nov 08	8.697	0.90	0.80	0.025	0.72	0.02	0.04	LHS
224	18 Nov 08	8.698	1.00	0.70	0.025	0.70	0.02	0.04	LHS
225	18 Nov 08	8.700	1.70	1.00	0.025	1.70	0.04	0.10	LHS
226	18 Nov 08	8.725	1.30	1.00	0.025	1.30	0.03	0.08	LHS
227	18 Nov 08	13.595	1.80	1.00	0.025	1.80	0.05	0.10	LHS
228	18 Nov 08	13.596	1.20	1.00	0.025	1.20	0.03	0.07	LHS
229	18 Nov 08	13.600	1.20	0.70	0.025	0.84	0.02	0.05	LHS
230	18 Nov 08	14.180	1.00	0.70	0.025	0.70	0.02	0.04	LHS
231	18 Nov 08	14.185	1.20	0.80	0.025	0.96	0.02	0.06	LHS
232	18 Nov 08	14.186	1.20	0.70	0.025	0.84	0.02	0.05	LHS
233	18 Nov 08	14.190	1.50	0.80	0.025	1.20	0.03	0.07	LHS
234	18 Nov 08	14.414	1.70	0.80	0.025	1.36	0.03	0.08	LHS
235	18 Nov 08	14.415	1.00	0.70	0.025	0.70	0.02	0.04	LHS
236	18 Nov 08	14.420	1.50	0.70	0.025	1.05	0.03	0.06	LHS
237	18 Nov 08	14.425	0.80	0.70	0.025	0.56	0.01	0.03	LHS
238	18 Nov 08	14.480	1.10	0.90	0.025	0.99	0.02	0.06	LHS
239	18 Nov 08	15.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
240	18 Nov 08	15.290	1.20	0.70	0.025	0.84	0.02	0.05	LHS
<b>CARRIED FORWARD :</b>						<b>789.07</b>	<b>23.03</b>	<b>53.43</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>789.07</b>	<b>23.03</b>	<b>53.43</b>	
241	18 Nov 08	15.291	1.70	0.70	0.025	1.19	0.03	0.07	LHS
242	18 Nov 08	15.291	1.00	0.90	0.025	0.90	0.02	0.05	LHS
243	18 Nov 08	15.315	1.80	0.80	0.025	1.44	0.04	0.08	LHS
244	18 Nov 08	15.317	1.40	1.40	0.025	1.96	0.05	0.11	LHS
245	18 Nov 08	15.330	1.30	0.90	0.025	1.17	0.03	0.07	LHS
246	18 Nov 08	15.615	1.20	1.00	0.025	1.20	0.03	0.07	LHS
247	18 Nov 08	12.620	1.40	1.00	0.025	1.40	0.04	0.08	LHS
248	18 Nov 08	15.625	1.20	1.10	0.025	1.32	0.03	0.08	LHS
249	18 Nov 08	15.626	1.30	1.10	0.025	1.43	0.04	0.08	LHS
250	18 Nov 08	15.626	1.10	0.70	0.025	0.77	0.02	0.04	LHS
251	18 Nov 08	15.630	1.20	0.90	0.025	1.08	0.03	0.06	LHS
252	18 Nov 08	15.635	1.70	0.80	0.025	1.36	0.03	0.08	LHS
253	18 Nov 08	15.640	1.20	0.80	0.025	0.96	0.02	0.06	LHS
254	18 Nov 08	15.640	1.30	0.80	0.025	1.04	0.03	0.06	LHS
255	18 Nov 08	15.641	1.40	0.80	0.025	1.12	0.03	0.06	LHS
256	18 Nov 08	15.647	2.00	0.90	0.025	1.80	0.05	0.10	LHS
257	18 Nov 08	15.647	1.20	0.30	0.025	0.36	0.01	0.02	LHS
258	18 Nov 08	15.653	2.00	0.60	0.025	1.20	0.03	0.07	LHS
259	18 Nov 08	15.658	1.20	1.60	0.025	1.92	0.05	0.11	LHS
260	18 Nov 08	15.700	1.10	1.00	0.025	1.10	0.03	0.06	LHS
261	18 Nov 08	15.700	2.60	0.90	0.025	2.34	0.06	0.14	LHS
262	18 Nov 08	15.705	2.90	0.90	0.025	2.61	0.07	0.15	LHS
263	18 Nov 08	15.706	2.60	0.90	0.025	2.34	0.06	0.14	LHS
264	18 Nov 08	15.710	1.50	0.90	0.025	1.35	0.03	0.08	LHS
265	18 Nov 08	15.710	2.60	1.00	0.025	2.60	0.07	0.15	LHS
266	18 Nov 08	15.710	0.80	0.90	0.025	0.72	0.02	0.04	LHS
267	18 Nov 08	15.650	0.80	0.80	0.025	0.64	0.02	0.04	RHS
268	18 Nov 08	15.650	0.90	0.80	0.025	0.72	0.02	0.04	RHS
269	18 Nov 08	15.648	1.00	1.00	0.025	1.00	0.03	0.06	RHS
270	18 Nov 08	15.648	1.10	0.70	0.025	0.77	0.02	0.04	RHS
<b>CARRIED FORWARD :</b>						<b>828.88</b>	<b>24.03</b>	<b>55.74</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>828.88</b>	<b>24.03</b>	<b>55.74</b>	
271	18 Nov 08	13.230	0.80	0.80	0.025	0.64	0.02	0.04	RHS
272	18 Nov 08	13.229	1.00	0.90	0.025	0.90	0.02	0.05	RHS
273	18 Nov 08	1.740	0.60	0.40	0.050	0.24	0.01	0.03	RHS
274	19 Nov 08	5.490	1.10	0.70	0.025	0.77	0.02	0.04	LHS
275	19 Nov 08	5.491	1.00	0.80	0.025	0.80	0.02	0.05	LHS
276	19 Nov 08	5.491	1.80	1.00	0.025	1.80	0.05	0.10	LHS
277	19 Nov 08	5.505	0.90	1.00	0.025	0.90	0.02	0.05	LHS
278	19 Nov 08	5.508	1.10	0.80	0.025	0.88	0.02	0.05	LHS
279	19 Nov 08	5.525	2.40	1.20	0.025	2.88	0.07	0.17	LHS
280	19 Nov 08	5.525	2.30	1.00	0.025	2.30	0.06	0.13	LHS
281	19 Nov 08	15.730	2.00	0.90	0.025	1.80	0.05	0.10	LHS
282	19 Nov 08	15.730	0.70	1.40	0.025	0.98	0.02	0.06	LHS
283	19 Nov 08	15.740	3.00	0.70	0.025	2.10	0.05	0.12	LHS
284	19 Nov 08	15.760	3.20	0.80	0.025	2.56	0.06	0.15	LHS
285	19 Nov 08	15.785	2.50	0.90	0.025	2.25	0.06	0.13	LHS
286	19 Nov 08	15.786	1.20	0.80	0.025	0.96	0.02	0.06	LHS
287	19 Nov 08	15.787	1.30	0.70	0.025	0.91	0.02	0.05	LHS
288	19 Nov 08	15.787	6.40	0.90	0.025	5.76	0.14	0.33	LHS
289	19 Nov 08	15.787	2.20	0.30	0.025	0.66	0.02	0.04	LHS
290	19 Nov 08	15.780	1.20	0.90	0.025	1.08	0.03	0.06	LHS
291	19 Nov 08	15.780	1.00	0.80	0.025	0.80	0.02	0.05	LHS
292	19 Nov 08	15.792	2.60	0.80	0.025	2.08	0.05	0.12	LHS
293	19 Nov 08	15.795	1.80	1.00	0.025	1.80	0.05	0.10	LHS
294	19 Nov 08	15.799	1.70	1.00	0.025	1.70	0.04	0.10	LHS
295	19 Nov 08	15.799	2.00	0.90	0.025	1.80	0.05	0.10	LHS
296	19 Nov 08	15.805	1.10	1.80	0.025	1.98	0.05	0.11	LHS
297	19 Nov 08	15.805	2.00	0.60	0.025	1.20	0.03	0.07	LHS
298	19 Nov 08	15.805	1.20	0.90	0.025	1.08	0.03	0.06	LHS
299	19 Nov 08	15.805	1.60	0.60	0.025	0.96	0.02	0.06	LHS
300	19 Nov 08	15.805	2.80	0.80	0.025	2.24	0.06	0.13	LHS
<b>CARRIED FORWARD :</b>						<b>875.69</b>	<b>25.20</b>	<b>58.47</b>	

<b>BROUGHT FORWARD:</b>			-	-	-	<b>875.69</b>	<b>25.20</b>	<b>58.47</b>	
301	19 Nov 08	15.805	1.10	0.70	0.025	0.77	0.02	0.04	LHS
302	19 Nov 08	15.808	1.60	0.90	0.025	1.44	0.04	0.08	LHS
<b>TOTAL :</b>						<b>877.90</b>	<b>25.26</b>	<b>58.60</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

Month: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	32.46	13.06	45.52	1.63	0.66	2.29	3.77	1.51	5.28
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	890.56	231.52	1,122.08	44.52	11.58	56.10	103.32	26.86	130.18
3	Papar	01	Jalan Kota Kinabalu - Sindumin	5,555.17	580.29	6,135.46	277.76	29.01	306.77	644.40	67.31	711.71
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	928.59	259.32	1,187.91	46.43	12.97	59.40	107.72	30.08	137.80
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,068.63	179.30	1,247.93	53.45	8.97	62.42	123.96	20.80	144.76
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>				<b>8,475.41</b>	<b>1,263.49</b>	<b>9,738.90</b>	<b>423.79</b>	<b>63.19</b>	<b>486.98</b>	<b>983.17</b>	<b>146.56</b>	<b>1,129.73</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>32.46</b>	<b>1.63</b>	<b>3.77</b>	
1	01 Nov 08	2.308	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	01 Nov 08	1.370	1.80	1.10	0.050	1.98	0.10	0.23	LHS
3	06 Nov 08	0.860	1.00	0.80	0.050	0.80	0.04	0.09	RHS
4	06 Nov 08	0.730	3.30	0.80	0.050	2.64	0.13	0.31	RHS
5	06 Nov 08	0.578	2.40	0.80	0.050	1.92	0.10	0.22	LHS
6	06 Nov 08	0.582	1.20	1.10	0.050	1.32	0.07	0.15	LHS
7	06 Nov 08	1.485	1.30	1.10	0.050	1.43	0.07	0.17	LHS
8	06 Nov 08	1.495	2.00	0.80	0.050	1.60	0.08	0.19	LHS
9	06 Nov 08	1.497	1.60	0.70	0.050	1.12	0.06	0.13	LHS
<b>TOTAL:</b>						<b>45.52</b>	<b>2.29</b>	<b>5.28</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>890.56</b>	<b>44.52</b>	<b>103.32</b>	
1	01 Nov 08	16.320	3.40	1.30	0.050	4.42	0.22	0.51	LHS
2	01 Nov 08	16.343	1.80	1.20	0.050	2.16	0.11	0.25	LHS
3	01 Nov 08	16.345	1.80	1.10	0.050	1.98	0.10	0.23	LHS
4	01 Nov 08	9.585	3.40	1.40	0.050	4.76	0.24	0.55	RHS
5	03 Nov 08	16.435	2.40	1.20	0.050	2.88	0.14	0.33	LHS
6	03 Nov 08	16.555	1.20	1.00	0.050	1.20	0.06	0.14	LHS
7	03 Nov 08	16.558	1.10	1.00	0.050	1.10	0.06	0.13	LHS
8	03 Nov 08	16.560	1.30	1.20	0.050	1.56	0.08	0.18	RHS
9	03 Nov 08	16.562	0.90	0.80	0.050	0.72	0.04	0.08	LHS
10	03 Nov 08	16.565	1.30	1.00	0.050	1.30	0.07	0.15	LHS
11	03 Nov 08	16.640	1.60	1.40	0.050	2.24	0.11	0.26	LHS
12	03 Nov 08	16.643	1.40	1.00	0.050	1.40	0.07	0.16	LHS
13	03 Nov 08	16.645	1.50	0.90	0.050	1.35	0.07	0.16	LHS
14	03 Nov 08	17.830	0.80	0.70	0.050	0.56	0.03	0.06	LHS
15	03 Nov 08	17.831	1.00	0.80	0.050	0.80	0.04	0.09	LHS
16	03 Nov 08	17.835	1.00	0.90	0.050	0.90	0.05	0.10	LHS
17	03 Nov 08	17.842	1.00	0.80	0.050	0.80	0.04	0.09	LHS
18	03 Nov 08	17.850	1.30	0.90	0.050	1.17	0.06	0.14	LHS
19	03 Nov 08	17.852	1.20	0.90	0.050	1.08	0.05	0.13	LHS
20	03 Nov 08	17.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
21	03 Nov 08	17.862	1.10	1.00	0.050	1.10	0.06	0.13	LHS
22	03 Nov 08	17.865	1.20	1.00	0.050	1.20	0.06	0.14	LHS
23	03 Nov 08	17.868	1.60	1.20	0.050	1.92	0.10	0.22	LHS
24	03 Nov 08	17.875	2.10	1.00	0.050	2.10	0.11	0.24	LHS
25	03 Nov 08	17.880	1.60	0.90	0.050	1.44	0.07	0.17	RHS
26	03 Nov 08	17.882	1.60	1.00	0.050	1.60	0.08	0.19	RHS
27	03 Nov 08	17.893	1.80	0.60	0.050	1.08	0.05	0.13	RHS
28	03 Nov 08	17.900	3.30	1.30	0.050	4.29	0.21	0.50	LHS
29	03 Nov 08	17.905	1.80	1.00	0.050	1.80	0.09	0.21	LHS
30	03 Nov 08	17.225	3.20	1.00	0.050	3.20	0.16	0.37	LHS
<b>CARRIED FORWARD:</b>						<b>943.87</b>	<b>47.19</b>	<b>109.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>943.87</b>	<b>47.19</b>	<b>109.50</b>	
31	03 Nov 08	17.238	1.30	0.90	0.050	1.17	0.06	0.14	RHS
32	03 Nov 08	17.240	1.80	1.00	0.050	1.80	0.09	0.21	RHS
33	03 Nov 08	17.243	2.20	1.20	0.050	2.64	0.13	0.31	RHS
34	03 Nov 08	17.250	1.10	1.00	0.050	1.10	0.06	0.13	RHS
35	03 Nov 08	17.253	1.20	1.10	0.050	1.32	0.07	0.15	RHS
36	03 Nov 08	17.245	1.20	0.70	0.050	0.84	0.04	0.10	LHS
37	03 Nov 08	17.247	0.90	0.80	0.050	0.72	0.04	0.08	LHS
38	03 Nov 08	17.250	0.80	0.70	0.050	0.56	0.03	0.06	LHS
39	03 Nov 08	17.253	1.00	0.80	0.050	0.80	0.04	0.09	LHS
40	03 Nov 08	17.254	0.80	0.60	0.050	0.48	0.02	0.06	LHS
41	03 Nov 08	17.254	1.00	0.80	0.050	0.80	0.04	0.09	LHS
42	03 Nov 08	17.255	0.70	0.60	0.050	0.42	0.02	0.05	LHS
43	03 Nov 08	17.255	1.20	0.70	0.050	0.84	0.04	0.10	LHS
44	03 Nov 08	17.257	0.90	0.80	0.050	0.72	0.04	0.08	LHS
45	03 Nov 08	17.260	0.90	0.80	0.050	0.72	0.04	0.08	LHS
46	03 Nov 08	17.261	0.90	0.70	0.050	0.63	0.03	0.07	LHS
47	03 Nov 08	17.270	1.10	0.80	0.050	0.88	0.04	0.10	LHS
48	03 Nov 08	17.272	0.80	0.80	0.050	0.64	0.03	0.07	LHS
49	03 Nov 08	17.272	0.90	0.80	0.050	0.72	0.04	0.08	LHS
50	03 Nov 08	17.275	1.50	0.80	0.050	1.20	0.06	0.14	LHS
51	03 Nov 08	17.268	2.00	0.90	0.050	1.80	0.09	0.21	RHS
52	03 Nov 08	17.270	1.30	0.80	0.050	1.04	0.05	0.12	RHS
53	03 Nov 08	17.355	1.60	0.90	0.050	1.44	0.07	0.17	RHS
54	05 Nov 08	8.165	3.60	1.20	0.050	4.32	0.22	0.50	RHS
55	05 Nov 08	8.168	3.90	0.90	0.050	3.51	0.18	0.41	RHS
56	08 Nov 08	8.960	1.90	1.20	0.050	2.28	0.11	0.26	RHS
57	16 Nov 08	9.060	1.40	1.30	0.050	1.82	0.09	0.21	LHS
58	16 Nov 08	9.062	1.60	1.40	0.050	2.24	0.11	0.26	LHS
59	17 Nov 08	9.185	1.50	1.00	0.050	1.50	0.08	0.17	LHS
60	17 Nov 08	9.250	1.10	0.90	0.050	0.99	0.05	0.11	LHS
<b>CARRIED FORWARD:</b>						<b>983.81</b>	<b>49.18</b>	<b>114.14</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>983.81</b>	<b>49.18</b>	<b>114.14</b>	
61	17 Nov 08	9.410	1.00	0.80	0.050	0.80	0.04	0.09	LHS
62	17 Nov 08	9.490	1.40	1.00	0.050	1.40	0.07	0.16	LHS
63	17 Nov 08	9.492	2.10	1.10	0.050	2.31	0.12	0.27	LHS
64	17 Nov 08	9.495	1.30	1.00	0.050	1.30	0.07	0.15	LHS
65	17 Nov 08	9.530	1.60	1.10	0.050	1.76	0.09	0.20	LHS
66	17 Nov 08	9.560	7.20	1.00	0.050	7.20	0.36	0.84	LHS
67	18 Nov 08	9.640	2.30	1.00	0.050	2.30	0.12	0.27	RHS
68	18 Nov 08	9.630	2.10	0.80	0.050	1.68	0.08	0.19	RHS
69	18 Nov 08	9.620	1.60	0.90	0.050	1.44	0.07	0.17	RHS
70	18 Nov 08	9.595	1.20	0.90	0.050	1.08	0.05	0.13	RHS
71	18 Nov 08	9.520	1.50	1.00	0.050	1.50	0.08	0.17	RHS
72	18 Nov 08	9.425	2.30	1.00	0.050	2.30	0.12	0.27	RHS
73	18 Nov 08	9.422	3.10	0.90	0.050	2.79	0.14	0.32	RHS
74	18 Nov 08	9.420	2.20	1.20	0.050	2.64	0.13	0.31	RHS
75	18 Nov 08	9.390	1.00	0.80	0.050	0.80	0.04	0.09	RHS
76	18 Nov 08	9.350	2.40	1.10	0.050	2.64	0.13	0.31	RHS
77	18 Nov 08	9.335	2.10	1.00	0.050	2.10	0.11	0.24	RHS
78	18 Nov 08	9.300	2.10	1.10	0.050	2.31	0.12	0.27	RHS
79	18 Nov 08	9.210	1.80	0.90	0.050	1.62	0.08	0.19	RHS
80	18 Nov 08	9.198	2.50	0.80	0.050	2.00	0.10	0.23	RHS
81	18 Nov 08	8.865	1.20	1.00	0.050	1.20	0.06	0.14	RHS
82	18 Nov 08	8.865	1.30	1.00	0.050	1.30	0.07	0.15	LHS
83	18 Nov 08	16.970	1.50	1.10	0.050	1.65	0.08	0.19	RHS
84	20 Nov 08	16.400	1.50	1.30	0.050	1.95	0.10	0.23	LHS
85	21 Nov 08	16.944	0.90	0.70	0.050	0.63	0.03	0.07	RHS
86	21 Nov 08	16.945	3.30	1.30	0.050	4.29	0.21	0.50	RHS
87	21 Nov 08	16.950	2.90	1.30	0.050	3.77	0.19	0.44	LHS
88	21 Nov 08	16.975	1.90	1.10	0.050	2.09	0.10	0.24	RHS
89	21 Nov 08	16.980	3.80	1.30	0.050	4.94	0.25	0.57	LHS
90	21 Nov 08	17.105	2.00	1.10	0.050	2.20	0.11	0.26	RHS
<b>CARRIED FORWARD:</b>						<b>1,049.80</b>	<b>52.48</b>	<b>121.79</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,049.80</b>	<b>52.48</b>	<b>121.79</b>	
91	21 Nov 08	17.170	2.60	1.00	0.050	2.60	0.13	0.30	LHS
92	21 Nov 08	17.173	1.30	1.00	0.050	1.30	0.07	0.15	LHS
93	21 Nov 08	17.175	1.60	0.80	0.050	1.28	0.06	0.15	LHS
94	21 Nov 08	17.177	1.00	0.80	0.050	0.80	0.04	0.09	LHS
95	21 Nov 08	17.180	1.20	0.90	0.050	1.08	0.05	0.13	LHS
96	21 Nov 08	17.185	1.00	0.80	0.050	0.80	0.04	0.09	LHS
97	21 Nov 08	17.183	1.10	0.90	0.050	0.99	0.05	0.11	RHS
98	21 Nov 08	17.184	1.00	0.80	0.050	0.80	0.04	0.09	RHS
99	21 Nov 08	17.184	0.70	0.70	0.050	0.49	0.02	0.06	RHS
100	21 Nov 08	17.185	1.10	1.00	0.050	1.10	0.06	0.13	RHS
101	21 Nov 08	17.187	1.00	0.90	0.050	0.90	0.05	0.10	RHS
102	21 Nov 08	17.190	1.00	0.80	0.050	0.80	0.04	0.09	RHS
103	21 Nov 08	17.195	1.10	1.00	0.050	1.10	0.06	0.13	RHS
104	21 Nov 08	17.215	1.60	0.90	0.050	1.44	0.07	0.17	LHS
105	21 Nov 08	17.217	1.00	0.70	0.050	0.70	0.04	0.08	LHS
106	21 Nov 08	17.235	3.00	1.00	0.050	3.00	0.15	0.35	LHS
107	21 Nov 08	17.265	1.20	0.80	0.050	0.96	0.05	0.11	RHS
108	21 Nov 08	17.270	1.90	1.30	0.050	2.47	0.12	0.29	RHS
109	21 Nov 08	17.272	1.30	0.90	0.050	1.17	0.06	0.14	RHS
110	21 Nov 08	17.310	1.90	0.90	0.050	1.71	0.09	0.20	RHS
111	21 Nov 08	17.312	0.90	0.70	0.050	0.63	0.03	0.07	RHS
112	22 Nov 08	17.405	2.30	1.10	0.050	2.53	0.13	0.29	LHS
113	22 Nov 08	17.510	1.10	1.00	0.050	1.10	0.06	0.13	RHS
114	23 Nov 08	16.215	1.10	0.90	0.050	0.99	0.05	0.11	LHS
115	23 Nov 08	16.310	2.10	0.90	0.050	1.89	0.09	0.22	LHS
116	23 Nov 08	16.390	1.00	0.80	0.050	0.80	0.04	0.09	LHS
117	23 Nov 08	16.410	2.00	1.00	0.050	2.00	0.10	0.23	LHS
118	23 Nov 08	16.940	1.70	1.10	0.050	1.87	0.09	0.22	LHS
119	23 Nov 08	16.945	2.30	1.00	0.050	2.30	0.12	0.27	LHS
120	23 Nov 08	16.957	0.90	0.80	0.050	0.72	0.04	0.08	LHS
<b>CARRIED FORWARD:</b>						<b>1,090.12</b>	<b>54.50</b>	<b>126.47</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,090.12</b>	<b>54.50</b>	<b>126.47</b>	
31	23 Nov 08	16.960	1.40	0.80	0.050	1.12	0.06	0.13	LHS
32	23 Nov 08	16.985	1.80	1.20	0.050	2.16	0.11	0.25	RHS
33	23 Nov 08	16.987	0.80	0.70	0.050	0.56	0.03	0.06	RHS
34	23 Nov 08	16.990	1.80	1.30	0.050	2.34	0.12	0.27	RHS
35	24 Nov 08	17.970	0.80	0.70	0.050	0.56	0.03	0.06	LHS
36	24 Nov 08	17.947	1.30	1.00	0.050	1.30	0.07	0.15	RHS
37	24 Nov 08	17.913	1.10	0.80	0.050	0.88	0.04	0.10	RHS
38	24 Nov 08	17.890	1.90	0.90	0.050	1.71	0.09	0.20	RHS
39	24 Nov 08	17.880	0.80	0.70	0.050	0.56	0.03	0.06	LHS
40	24 Nov 08	17.830	1.10	0.90	0.050	0.99	0.05	0.11	LHS
41	24 Nov 08	17.815	0.90	0.80	0.050	0.72	0.04	0.08	LHS
42	24 Nov 08	17.813	1.90	1.10	0.050	2.09	0.10	0.24	RHS
43	24 Nov 08	17.810	0.90	0.60	0.050	0.54	0.03	0.06	RHS
44	24 Nov 08	17.807	0.80	0.60	0.050	0.48	0.02	0.06	RHS
45	24 Nov 08	17.805	0.90	0.80	0.050	0.72	0.04	0.08	RHS
46	24 Nov 08	17.797	1.10	1.00	0.050	1.10	0.06	0.13	LHS
47	24 Nov 08	17.795	0.70	0.60	0.050	0.42	0.02	0.05	LHS
48	24 Nov 08	17.753	1.50	0.90	0.050	1.35	0.07	0.16	RHS
49	24 Nov 08	17.750	1.20	0.90	0.050	1.08	0.05	0.13	RHS
50	24 Nov 08	17.720	2.00	1.10	0.050	2.20	0.11	0.26	RHS
51	24 Nov 08	17.675	0.90	0.80	0.050	0.72	0.04	0.08	RHS
52	24 Nov 08	17.673	0.80	0.70	0.050	0.56	0.03	0.06	RHS
53	24 Nov 08	17.647	1.20	0.90	0.050	1.08	0.05	0.13	RHS
54	24 Nov 08	17.610	1.30	0.90	0.050	1.17	0.06	0.14	RHS
55	24 Nov 08	17.608	1.00	0.80	0.050	0.80	0.04	0.09	RHS
56	24 Nov 08	17.595	1.20	0.90	0.050	1.08	0.05	0.13	RHS
57	24 Nov 08	17.593	2.00	0.80	0.050	1.60	0.08	0.19	RHS
58	24 Nov 08	17.585	1.50	0.90	0.050	1.35	0.07	0.16	RHS
59	24 Nov 08	17.580	0.90	0.80	0.050	0.72	0.04	0.08	RHS
<b>TOTAL:</b>						<b>1,122.08</b>	<b>56.10</b>	<b>130.18</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,555.17</b>	<b>277.76</b>	<b>644.40</b>	
1	01 Nov 08	52.825	2.50	1.20	0.050	3.00	0.15	0.35	LHS
2	01 Nov 08	52.940	3.70	1.10	0.050	4.07	0.20	0.47	LHS
3	01 Nov 08	63.120	1.60	1.10	0.050	1.76	0.09	0.20	LHS
4	01 Nov 08	63.150	1.00	0.80	0.050	0.80	0.04	0.09	LHS
5	01 Nov 08	63.195	2.50	1.10	0.050	2.75	0.14	0.32	LHS
6	01 Nov 08	23.105	1.90	1.10	0.050	2.09	0.10	0.24	RHS
7	01 Nov 08	23.000	2.10	1.30	0.050	2.73	0.14	0.32	LHS
8	01 Nov 08	22.998	1.30	1.30	0.050	1.69	0.08	0.20	RHS
9	01 Nov 08	22.943	1.70	1.40	0.050	2.38	0.12	0.28	LHS
10	01 Nov 08	22.945	1.30	1.00	0.050	1.30	0.07	0.15	LHS
11	01 Nov 08	25.185	1.00	1.00	0.050	1.00	0.05	0.12	LHS
12	01 Nov 08	25.187	1.50	0.80	0.050	1.20	0.06	0.14	LHS
13	01 Nov 08	25.188	1.20	1.00	0.050	1.20	0.06	0.14	LHS
14	01 Nov 08	25.190	1.00	0.90	0.050	0.90	0.05	0.10	LHS
15	01 Nov 08	25.192	0.90	0.70	0.050	0.63	0.03	0.07	LHS
16	01 Nov 08	25.205	1.10	1.00	0.050	1.10	0.06	0.13	LHS
17	01 Nov 08	25.201	1.00	0.70	0.050	0.70	0.04	0.08	RHS
18	01 Nov 08	25.200	0.70	0.60	0.050	0.42	0.02	0.05	RHS
19	01 Nov 08	25.198	1.40	1.00	0.050	1.40	0.07	0.16	RHS
20	01 Nov 08	25.190	1.00	0.70	0.050	0.70	0.04	0.08	RHS
21	01 Nov 08	25.189	0.70	0.60	0.050	0.42	0.02	0.05	RHS
22	01 Nov 08	25.185	1.80	1.20	0.050	2.16	0.11	0.25	RHS
23	01 Nov 08	25.184	1.00	0.80	0.050	0.80	0.04	0.09	RHS
24	01 Nov 08	25.183	1.10	0.90	0.050	0.99	0.05	0.11	RHS
25	01 Nov 08	25.180	1.50	1.30	0.050	1.95	0.10	0.23	RHS
26	01 Nov 08	25.177	1.90	1.00	0.050	1.90	0.10	0.22	RHS
27	01 Nov 08	25.176	0.70	0.60	0.050	0.42	0.02	0.05	RHS
28	01 Nov 08	25.175	2.40	0.70	0.050	1.68	0.08	0.19	RHS
29	01 Nov 08	25.174	1.20	0.80	0.050	0.96	0.05	0.11	RHS
30	01 Nov 08	25.171	1.50	0.90	0.050	1.35	0.07	0.16	RHS
<b>CARRIED FORWARD:</b>						<b>5,599.62</b>	<b>279.98</b>	<b>649.56</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,599.62</b>	<b>279.98</b>	<b>649.56</b>	
31	01 Nov 08	25.170	3.20	1.10	0.050	3.52	0.18	0.41	RHS
32	01 Nov 08	25.168	0.80	0.60	0.050	0.48	0.02	0.06	RHS
33	01 Nov 08	25.166	1.80	0.80	0.050	1.44	0.07	0.17	RHS
34	01 Nov 08	25.165	1.30	0.90	0.050	1.17	0.06	0.14	RHS
35	01 Nov 08	25.130	1.00	0.80	0.050	0.80	0.04	0.09	LHS
36	01 Nov 08	25.131	1.30	0.80	0.050	1.04	0.05	0.12	LHS
37	01 Nov 08	25.133	1.20	0.70	0.050	0.84	0.04	0.10	LHS
38	01 Nov 08	25.138	1.20	0.70	0.050	0.84	0.04	0.10	LHS
39	01 Nov 08	25.143	0.80	0.80	0.050	0.64	0.03	0.07	LHS
40	01 Nov 08	25.148	1.10	0.80	0.050	0.88	0.04	0.10	LHS
41	01 Nov 08	25.150	1.40	1.20	0.050	1.68	0.08	0.19	LHS
42	01 Nov 08	25.152	1.80	0.80	0.050	1.44	0.07	0.17	LHS
43	01 Nov 08	25.155	1.00	0.70	0.050	0.70	0.04	0.08	LHS
44	01 Nov 08	25.157	1.10	0.90	0.050	0.99	0.05	0.11	LHS
45	01 Nov 08	25.158	1.60	1.50	0.050	2.40	0.12	0.28	LHS
46	01 Nov 08	25.160	1.90	0.90	0.050	1.71	0.09	0.20	LHS
47	01 Nov 08	25.163	1.30	1.00	0.050	1.30	0.07	0.15	LHS
48	01 Nov 08	25.165	0.70	0.70	0.050	0.49	0.02	0.06	LHS
49	01 Nov 08	25.170	0.80	0.70	0.050	0.56	0.03	0.06	LHS
50	01 Nov 08	25.172	0.90	0.80	0.050	0.72	0.04	0.08	LHS
51	01 Nov 08	25.173	1.20	1.00	0.050	1.20	0.06	0.14	LHS
52	01 Nov 08	25.174	0.90	0.70	0.050	0.63	0.03	0.07	LHS
53	01 Nov 08	25.175	0.80	0.60	0.050	0.48	0.02	0.06	LHS
54	01 Nov 08	25.176	1.60	0.90	0.050	1.44	0.07	0.17	LHS
55	01 Nov 08	25.177	1.10	0.80	0.050	0.88	0.04	0.10	LHS
56	01 Nov 08	25.178	1.00	0.70	0.050	0.70	0.04	0.08	LHS
57	01 Nov 08	25.179	0.80	0.70	0.050	0.56	0.03	0.06	LHS
58	01 Nov 08	25.180	0.80	0.80	0.050	0.64	0.03	0.07	LHS
59	01 Nov 08	25.181	1.00	0.80	0.050	0.80	0.04	0.09	LHS
60	01 Nov 08	25.182	0.90	0.70	0.050	0.63	0.03	0.07	LHS
<b>CARRIED FORWARD:</b>						<b>5,631.22</b>	<b>281.56</b>	<b>653.22</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,631.22</b>	<b>281.56</b>	<b>653.22</b>	
61	02 Nov 08	25.183	1.00	0.80	0.050	0.80	0.04	0.09	LHS
62	02 Nov 08	53.240	3.20	1.40	0.050	4.48	0.22	0.52	LHS
63	02 Nov 08	53.355	4.00	1.10	0.050	4.40	0.22	0.51	LHS
64	02 Nov 08	53.360	1.60	0.90	0.050	1.44	0.07	0.17	LHS
65	02 Nov 08	55.345	1.90	0.90	0.050	1.71	0.09	0.20	RHS
66	02 Nov 08	57.660	3.30	0.90	0.050	2.97	0.15	0.34	LHS
67	02 Nov 08	58.320	2.00	0.80	0.050	1.60	0.08	0.19	RHS
68	02 Nov 08	58.435	3.20	1.20	0.050	3.84	0.19	0.45	RHS
69	02 Nov 08	58.545	4.50	1.80	0.050	8.10	0.41	0.94	RHS
70	02 Nov 08	61.825	1.70	1.00	0.050	1.70	0.09	0.20	LHS
71	02 Nov 08	62.920	1.80	1.00	0.050	1.80	0.09	0.21	RHS
72	02 Nov 08	69.400	1.80	1.10	0.050	1.98	0.10	0.23	LHS
73	02 Nov 08	70.615	2.00	0.70	0.050	1.40	0.07	0.16	RHS
74	02 Nov 08	70.618	1.80	0.80	0.050	1.44	0.07	0.17	RHS
75	02 Nov 08	71.480	5.70	1.10	0.050	6.27	0.31	0.73	LHS
76	02 Nov 08	21.595	1.30	1.20	0.050	1.56	0.08	0.18	RHS
77	02 Nov 08	21.680	1.20	1.10	0.050	1.32	0.07	0.15	RHS
78	02 Nov 08	21.700	1.60	1.00	0.050	1.60	0.08	0.19	LHS
79	02 Nov 08	21.713	1.40	1.00	0.050	1.40	0.07	0.16	LHS
80	02 Nov 08	21.715	1.30	0.90	0.050	1.17	0.06	0.14	LHS
81	02 Nov 08	21.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
82	02 Nov 08	21.730	1.30	1.10	0.050	1.43	0.07	0.17	LHS
83	02 Nov 08	21.953	3.20	0.80	0.050	2.56	0.13	0.30	LHS
84	02 Nov 08	21.970	0.90	0.70	0.050	0.63	0.03	0.07	RHS
85	02 Nov 08	22.035	1.30	1.00	0.050	1.30	0.07	0.15	RHS
86	02 Nov 08	22.038	1.20	1.20	0.050	1.44	0.07	0.17	RHS
87	02 Nov 08	38.950	2.10	1.80	0.050	3.78	0.19	0.44	RHS
88	02 Nov 08	18.665	2.10	1.10	0.050	2.31	0.12	0.27	LHS
89	02 Nov 08	19.160	1.50	1.00	0.050	1.50	0.08	0.17	RHS
90	02 Nov 08	19.180	1.50	1.20	0.050	1.80	0.09	0.21	LHS
<b>CARRIED FORWARD:</b>						<b>5,700.15</b>	<b>285.01</b>	<b>661.22</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,700.15</b>	<b>285.01</b>	<b>661.22</b>	
91	02 Nov 08	19.183	1.30	0.90	0.050	1.17	0.06	0.14	LHS
92	02 Nov 08	25.005	3.50	1.10	0.050	3.85	0.19	0.45	RHS
93	02 Nov 08	26.130	2.60	1.40	0.050	3.64	0.18	0.42	LHS
94	02 Nov 08	26.150	2.50	2.20	0.050	5.50	0.28	0.64	LHS
95	02 Nov 08	26.153	1.00	0.80	0.050	0.80	0.04	0.09	LHS
96	02 Nov 08	19.350	1.70	0.80	0.050	1.36	0.07	0.16	LHS
97	02 Nov 08	19.650	1.50	0.90	0.050	1.35	0.07	0.16	RHS
98	05 Nov 08	18.250	1.20	1.00	0.050	1.20	0.06	0.14	LHS
99	05 Nov 08	18.250	1.70	1.20	0.050	2.04	0.10	0.24	RHS
100	05 Nov 08	20.060	3.10	1.30	0.050	4.03	0.20	0.47	RHS
101	05 Nov 08	20.555	1.60	1.10	0.050	1.76	0.09	0.20	RHS
102	05 Nov 08	20.575	1.60	1.00	0.050	1.60	0.08	0.19	RHS
103	05 Nov 08	20.585	1.30	1.00	0.050	1.30	0.07	0.15	RHS
104	05 Nov 08	20.587	1.10	0.90	0.050	0.99	0.05	0.11	RHS
105	05 Nov 08	20.635	2.00	1.00	0.050	2.00	0.10	0.23	LHS
106	05 Nov 08	20.637	1.10	1.00	0.050	1.10	0.06	0.13	LHS
107	05 Nov 08	20.905	1.50	1.10	0.050	1.65	0.08	0.19	LHS
108	05 Nov 08	20.910	2.80	1.30	0.050	3.64	0.18	0.42	LHS
109	05 Nov 08	20.918	1.90	1.20	0.050	2.28	0.11	0.26	LHS
110	05 Nov 08	20.920	2.00	1.10	0.050	2.20	0.11	0.26	LHS
111	05 Nov 08	20.937	1.00	0.80	0.050	0.80	0.04	0.09	RHS
112	05 Nov 08	20.943	1.70	1.10	0.050	1.87	0.09	0.22	RHS
113	05 Nov 08	24.670	2.20	1.30	0.050	2.86	0.14	0.33	LHS
114	05 Nov 08	24.980	1.40	1.00	0.050	1.40	0.07	0.16	LHS
115	05 Nov 08	24.985	1.50	1.00	0.050	1.50	0.08	0.17	RHS
116	05 Nov 08	25.005	2.10	0.90	0.050	1.89	0.09	0.22	RHS
117	05 Nov 08	25.007	2.10	1.20	0.050	2.52	0.13	0.29	RHS
118	05 Nov 08	25.010	1.80	0.80	0.050	1.44	0.07	0.17	RHS
119	06 Nov 08	23.685	1.30	1.00	0.050	1.30	0.07	0.15	LHS
120	06 Nov 08	23.727	1.30	0.90	0.050	1.17	0.06	0.14	LHS
<b>CARRIED FORWARD:</b>						<b>5,760.36</b>	<b>288.02</b>	<b>668.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,760.36</b>	<b>288.02</b>	<b>668.20</b>	
121	06 Nov 08	23.730	3.50	1.20	0.050	4.20	0.21	0.49	LHS
122	06 Nov 08	23.740	1.20	1.10	0.050	1.32	0.07	0.15	RHS
123	06 Nov 08	23.920	1.20	0.90	0.050	1.08	0.05	0.13	RHS
124	06 Nov 08	24.063	1.70	1.50	0.050	2.55	0.13	0.30	RHS
125	06 Nov 08	43.550	3.80	1.60	0.050	6.08	0.30	0.71	LHS
126	06 Nov 08	44.820	0.90	0.80	0.050	0.72	0.04	0.08	LHS
127	06 Nov 08	44.835	1.50	0.90	0.050	1.35	0.07	0.16	LHS
128	06 Nov 08	44.837	1.00	0.70	0.050	0.70	0.04	0.08	LHS
129	06 Nov 08	44.840	1.30	0.80	0.050	1.04	0.05	0.12	LHS
130	06 Nov 08	44.842	0.90	0.80	0.050	0.72	0.04	0.08	LHS
131	07 Nov 08	52.637	3.10	0.80	0.050	2.48	0.12	0.29	LHS
132	07 Nov 08	52.639	1.20	0.70	0.050	0.84	0.04	0.10	LHS
133	07 Nov 08	52.640	1.30	0.90	0.050	1.17	0.06	0.14	LHS
134	07 Nov 08	52.647	1.30	0.70	0.050	0.91	0.05	0.11	LHS
135	07 Nov 08	52.740	0.90	0.80	0.050	0.72	0.04	0.08	LHS
136	07 Nov 08	52.745	2.50	0.80	0.050	2.00	0.10	0.23	LHS
137	07 Nov 08	55.865	1.60	0.90	0.050	1.44	0.07	0.17	LHS
138	07 Nov 08	55.865	1.30	1.00	0.050	1.30	0.07	0.15	RHS
139	07 Nov 08	55.870	2.00	0.90	0.050	1.80	0.09	0.21	RHS
140	07 Nov 08	56.550	1.10	0.80	0.050	0.88	0.04	0.10	RHS
141	07 Nov 08	56.553	1.80	1.00	0.050	1.80	0.09	0.21	RHS
142	07 Nov 08	62.663	1.90	1.00	0.050	1.90	0.10	0.22	LHS
143	07 Nov 08	62.665	1.70	1.30	0.050	2.21	0.11	0.26	LHS
144	07 Nov 08	62.670	2.70	1.00	0.050	2.70	0.14	0.31	LHS
145	07 Nov 08	62.672	1.00	0.70	0.050	0.70	0.04	0.08	LHS
146	07 Nov 08	63.130	1.70	1.20	0.050	2.04	0.10	0.24	LHS
147	07 Nov 08	63.133	1.60	1.20	0.050	1.92	0.10	0.22	LHS
148	07 Nov 08	63.143	2.50	1.30	0.050	3.25	0.16	0.38	LHS
149	07 Nov 08	63.210	3.20	1.30	0.050	4.16	0.21	0.48	LHS
150	07 Nov 08	63.470	3.50	1.10	0.050	3.85	0.19	0.45	LHS
<b>CARRIED FORWARD:</b>						<b>5,818.19</b>	<b>290.91</b>	<b>674.91</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,818.19</b>	<b>290.91</b>	<b>674.91</b>	
151	07 Nov 08	63.473	1.90	1.00	0.050	1.90	0.10	0.22	LHS
152	07 Nov 08	70.800	2.80	0.90	0.050	2.52	0.13	0.29	RHS
153	07 Nov 08	70.837	0.90	0.70	0.050	0.63	0.03	0.07	LHS
154	07 Nov 08	71.890	1.00	0.90	0.050	0.90	0.05	0.10	RHS
155	08 Nov 08	23.420	2.20	1.20	0.050	2.64	0.13	0.31	RHS
156	08 Nov 08	23.410	1.60	1.10	0.050	1.76	0.09	0.20	RHS
157	08 Nov 08	23.360	1.80	1.50	0.050	2.70	0.14	0.31	RHS
158	08 Nov 08	23.355	0.80	0.60	0.050	0.48	0.02	0.06	RHS
159	08 Nov 08	23.353	1.30	0.90	0.050	1.17	0.06	0.14	RHS
160	08 Nov 08	22.785	1.00	0.90	0.050	0.90	0.05	0.10	LHS
161	08 Nov 08	22.760	2.40	1.10	0.050	2.64	0.13	0.31	LHS
162	08 Nov 08	22.745	2.40	1.30	0.050	3.12	0.16	0.36	RHS
163	08 Nov 08	22.743	1.40	1.10	0.050	1.54	0.08	0.18	RHS
164	08 Nov 08	22.570	2.40	1.20	0.050	2.88	0.14	0.33	RHS
165	08 Nov 08	22.340	5.20	1.20	0.050	6.24	0.31	0.72	RHS
166	08 Nov 08	22.330	2.10	0.80	0.050	1.68	0.08	0.19	RHS
167	08 Nov 08	21.580	3.80	1.60	0.050	6.08	0.30	0.71	LHS
168	09 Nov 08	44.385	2.30	1.10	0.050	2.53	0.13	0.29	RHS
169	09 Nov 08	44.383	1.30	1.00	0.050	1.30	0.07	0.15	RHS
170	09 Nov 08	44.380	2.20	1.10	0.050	2.42	0.12	0.28	RHS
171	09 Nov 08	44.378	1.30	0.60	0.050	0.78	0.04	0.09	RHS
172	09 Nov 08	44.377	1.50	1.10	0.050	1.65	0.08	0.19	RHS
173	09 Nov 08	44.375	1.50	1.20	0.050	1.80	0.09	0.21	RHS
174	16 Nov 08	43.550	5.30	1.70	0.050	9.01	0.45	1.05	LHS
175	16 Nov 08	43.650	0.90	0.80	0.050	0.72	0.04	0.08	LHS
176	16 Nov 08	43.655	1.70	0.90	0.050	1.53	0.08	0.18	LHS
177	16 Nov 08	44.770	3.30	1.00	0.050	3.30	0.17	0.38	RHS
178	16 Nov 08	44.773	2.00	1.10	0.050	2.20	0.11	0.26	RHS
179	17 Nov 08	31.945	1.10	0.80	0.050	0.88	0.04	0.10	LHS
180	17 Nov 08	32.070	1.70	1.10	0.050	1.87	0.09	0.22	RHS
<b>CARRIED FORWARD:</b>						<b>5,887.96</b>	<b>294.40</b>	<b>683.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,887.96</b>	<b>294.40</b>	<b>683.00</b>	
181	17 Nov 08	32.072	1.30	1.20	0.050	1.56	0.08	0.18	RHS
182	17 Nov 08	32.380	1.20	0.80	0.050	0.96	0.05	0.11	LHS
183	17 Nov 08	43.490	1.60	0.80	0.050	1.28	0.06	0.15	RHS
184	17 Nov 08	43.495	1.20	1.10	0.050	1.32	0.07	0.15	RHS
185	17 Nov 08	43.510	2.20	1.10	0.050	2.42	0.12	0.28	RHS
186	17 Nov 08	43.740	3.30	1.10	0.050	3.63	0.18	0.42	RHS
187	17 Nov 08	43.775	1.60	1.20	0.050	1.92	0.10	0.22	RHS
188	17 Nov 08	48.200	3.70	1.20	0.050	4.44	0.22	0.52	LHS
189	17 Nov 08	53.240	3.10	1.50	0.050	4.65	0.23	0.54	LHS
190	18 Nov 08	19.415	3.80	1.10	0.050	4.18	0.21	0.48	RHS
191	18 Nov 08	19.435	1.90	1.00	0.050	1.90	0.10	0.22	RHS
192	20 Nov 08	44.767	2.00	1.60	0.050	3.20	0.16	0.37	RHS
193	20 Nov 08	44.765	2.00	1.50	0.050	3.00	0.15	0.35	RHS
194	20 Nov 08	44.763	2.10	1.30	0.050	2.73	0.14	0.32	LHS
195	20 Nov 08	43.970	1.50	1.00	0.050	1.50	0.08	0.17	RHS
196	20 Nov 08	43.845	1.40	0.90	0.050	1.26	0.06	0.15	RHS
197	20 Nov 08	43.810	1.40	1.00	0.050	1.40	0.07	0.16	RHS
198	20 Nov 08	43.793	1.70	0.90	0.050	1.53	0.08	0.18	RHS
199	20 Nov 08	43.790	1.10	1.00	0.050	1.10	0.06	0.13	RHS
200	22 Nov 08	18.000	1.50	1.00	0.050	1.50	0.08	0.17	RHS
201	22 Nov 08	18.010	1.30	1.20	0.050	1.56	0.08	0.18	RHS
202	22 Nov 08	19.145	2.80	1.50	0.050	4.20	0.21	0.49	LHS
203	22 Nov 08	24.315	3.10	1.90	0.050	5.89	0.29	0.68	RHS
204	22 Nov 08	24.425	2.70	1.60	0.050	4.32	0.22	0.50	RHS
205	23 Nov 08	18.210	1.00	0.90	0.050	0.90	0.05	0.10	LHS
206	23 Nov 08	18.200	1.00	0.70	0.050	0.70	0.04	0.08	LHS
207	23 Nov 08	18.020	1.30	1.10	0.050	1.43	0.07	0.17	RHS
208	23 Nov 08	18.090	1.10	0.90	0.050	0.99	0.05	0.11	LHS
209	23 Nov 08	18.093	1.20	0.80	0.050	0.96	0.05	0.11	LHS
210	23 Nov 08	18.095	1.00	0.90	0.050	0.90	0.05	0.10	LHS
<b>CARRIED FORWARD:</b>						<b>5,955.29</b>	<b>297.77</b>	<b>690.81</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>5,955.29</b>	<b>297.77</b>	<b>690.81</b>	
211	23 Nov 08	18.100	1.30	0.90	0.050	1.17	0.06	0.14	LHS
212	23 Nov 08	18.105	2.30	1.10	0.050	2.53	0.13	0.29	RHS
213	23 Nov 08	18.190	0.80	0.70	0.050	0.56	0.03	0.06	RHS
214	23 Nov 08	18.343	3.40	1.40	0.050	4.76	0.24	0.55	RHS
215	23 Nov 08	18.380	2.10	1.40	0.050	2.94	0.15	0.34	RHS
216	24 Nov 08	18.010	1.30	0.90	0.050	1.17	0.06	0.14	LHS
217	24 Nov 08	18.007	0.90	0.80	0.050	0.72	0.04	0.08	LHS
218	24 Nov 08	18.005	0.90	0.80	0.050	0.72	0.04	0.08	LHS
219	24 Nov 08	18.004	0.90	0.70	0.050	0.63	0.03	0.07	LHS
220	24 Nov 08	18.003	1.10	1.00	0.050	1.10	0.06	0.13	LHS
221	24 Nov 08	18.000	1.20	0.80	0.050	0.96	0.05	0.11	LHS
222	24 Nov 08	18.515	3.80	1.60	0.050	6.08	0.30	0.71	LHS
223	24 Nov 08	18.495	1.70	1.30	0.050	2.21	0.11	0.26	LHS
224	24 Nov 08	18.360	1.30	0.90	0.050	1.17	0.06	0.14	LHS
225	24 Nov 08	18.350	1.30	1.00	0.050	1.30	0.07	0.15	LHS
226	24 Nov 08	18.345	1.10	0.80	0.050	0.88	0.04	0.10	LHS
227	24 Nov 08	18.343	1.40	0.80	0.050	1.12	0.06	0.13	LHS
228	24 Nov 08	18.340	0.90	0.80	0.050	0.72	0.04	0.08	LHS
229	24 Nov 08	18.337	0.90	0.70	0.050	0.63	0.03	0.07	LHS
230	24 Nov 08	18.325	1.20	1.00	0.050	1.20	0.06	0.14	LHS
231	24 Nov 08	18.323	1.00	0.90	0.050	0.90	0.05	0.10	LHS
232	24 Nov 08	18.337	1.60	1.00	0.050	1.60	0.08	0.19	RHS
233	25 Nov 08	47.683	2.10	1.20	0.050	2.52	0.13	0.29	LHS
234	25 Nov 08	47.685	3.60	1.60	0.050	5.76	0.29	0.67	LHS
235	25 Nov 08	47.735	3.00	1.20	0.050	3.60	0.18	0.42	LHS
236	25 Nov 08	47.740	1.90	1.00	0.050	1.90	0.10	0.22	LHS
237	27 Nov 08	35.310	2.50	2.00	0.050	5.00	0.25	0.58	LHS
238	27 Nov 08	35.307	1.30	1.00	0.050	1.30	0.07	0.15	LHS
239	27 Nov 08	35.240	4.00	1.10	0.050	4.40	0.22	0.51	LHS
240	27 Nov 08	35.235	2.80	1.00	0.050	2.80	0.14	0.32	LHS
<b>CARRIED FORWARD:</b>						<b>6,017.64</b>	<b>300.88</b>	<b>698.05</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>6,017.64</b>	<b>300.88</b>	<b>698.05</b>	
241	27 Nov 08	35.215	8.10	1.10	0.050	8.91	0.45	1.03	LHS
242	28 Nov 08	24.425	3.80	1.80	0.050	6.84	0.34	0.79	RHS
243	28 Nov 08	24.440	0.90	0.90	0.050	0.81	0.04	0.09	RHS
244	28 Nov 08	24.790	1.80	0.90	0.050	1.62	0.08	0.19	LHS
245	28 Nov 08	63.160	2.40	1.10	0.050	2.64	0.13	0.31	LHS
246	28 Nov 08	63.157	1.30	1.00	0.050	1.30	0.07	0.15	LHS
247	28 Nov 08	63.123	2.60	1.40	0.050	3.64	0.18	0.42	LHS
248	28 Nov 08	63.120	2.10	1.90	0.050	3.99	0.20	0.46	LHS
249	28 Nov 08	43.600	1.00	0.90	0.050	0.90	0.05	0.10	RHS
250	28 Nov 08	43.543	1.60	1.00	0.050	1.60	0.08	0.19	LHS
251	28 Nov 08	43.545	4.70	1.70	0.050	7.99	0.40	0.93	LHS
252	29 Nov 08	32.075	4.40	1.90	0.050	8.36	0.42	0.97	RHS
253	29 Nov 08	32.077	1.00	0.90	0.050	0.90	0.05	0.10	RHS
254	29 Nov 08	32.970	1.30	0.80	0.050	1.04	0.05	0.12	RHS
255	29 Nov 08	32.980	1.20	1.00	0.050	1.20	0.06	0.14	LHS
256	29 Nov 08	33.030	1.60	1.00	0.050	1.60	0.08	0.19	LHS
257	29 Nov 08	33.033	1.40	1.20	0.050	1.68	0.08	0.19	LHS
258	29 Nov 08	35.213	1.70	1.20	0.050	2.04	0.10	0.24	LHS
259	29 Nov 08	35.210	3.50	1.50	0.050	5.25	0.26	0.61	LHS
260	29 Nov 08	35.195	1.10	1.00	0.050	1.10	0.06	0.13	RHS
261	29 Nov 08	35.193	2.10	1.40	0.050	2.94	0.15	0.34	RHS
262	29 Nov 08	35.180	4.10	1.10	0.050	4.51	0.23	0.52	RHS
263	29 Nov 08	35.177	3.30	1.10	0.050	3.63	0.18	0.42	RHS
264	30 Nov 08	29.320	2.60	1.30	0.050	3.38	0.17	0.39	RHS
265	30 Nov 08	29.293	1.50	0.90	0.050	1.35	0.07	0.16	RHS
266	30 Nov 08	29.290	2.80	1.20	0.050	3.36	0.17	0.39	RHS
267	30 Nov 08	29.265	5.10	1.20	0.050	6.12	0.31	0.71	LHS
268	30 Nov 08	29.235	4.60	1.20	0.050	5.52	0.28	0.64	RHS
269	30 Nov 08	29.230	1.40	0.90	0.050	1.26	0.06	0.15	RHS
270	30 Nov 08	29.210	0.90	0.80	0.050	0.72	0.04	0.08	RHS
<b>CARRIED FORWARD:</b>						<b>6,113.84</b>	<b>305.69</b>	<b>709.21</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JALAN KK - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>6,113.84</b>	<b>305.69</b>	<b>709.21</b>	
271	30 Nov 08	29.203	3.10	1.20	0.050	3.72	0.19	0.43	RHS
272	30 Nov 08	29.200	1.60	1.10	0.050	1.76	0.09	0.20	RHS
273	30 Nov 08	29.190	4.60	0.90	0.050	4.14	0.21	0.48	RHS
274	30 Nov 08	29.191	4.00	0.80	0.050	3.20	0.16	0.37	RHS
275	30 Nov 08	29.165	4.00	0.90	0.050	3.60	0.18	0.42	RHS
276	30 Nov 08	29.145	4.00	1.30	0.050	5.20	0.26	0.60	RHS
<b>TOTAL:</b>						<b>6,135.46</b>	<b>306.77</b>	<b>711.71</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>928.59</b>	<b>46.43</b>	<b>107.72</b>	
1	01 Nov 08	19.278	2.10	1.00	0.050	2.10	0.11	0.24	LHS
2	01 Nov 08	19.289	0.80	0.80	0.050	0.64	0.03	0.07	LHS
3	01 Nov 08	19.292	1.10	0.60	0.050	0.66	0.03	0.08	LHS
4	01 Nov 08	19.294	0.80	0.80	0.050	0.64	0.03	0.07	LHS
5	01 Nov 08	19.296	0.60	0.60	0.050	0.36	0.02	0.04	LHS
6	01 Nov 08	19.298	1.40	0.40	0.050	0.56	0.03	0.06	LHS
7	01 Nov 08	19.299	0.40	0.40	0.050	0.16	0.01	0.02	LHS
8	01 Nov 08	19.300	0.20	1.20	0.050	0.24	0.01	0.03	LHS
9	01 Nov 08	19.302	0.40	0.40	0.050	0.16	0.01	0.02	LHS
10	01 Nov 08	19.304	0.60	0.60	0.050	0.36	0.02	0.04	LHS
11	01 Nov 08	19.710	0.80	0.60	0.050	0.48	0.02	0.06	RHS
12	01 Nov 08	19.714	1.20	0.80	0.050	0.96	0.05	0.11	RHS
13	01 Nov 08	19.120	1.00	0.80	0.050	0.80	0.04	0.09	LHS
14	01 Nov 08	19.122	0.80	0.80	0.050	0.64	0.03	0.07	LHS
15	01 Nov 08	19.126	0.60	0.60	0.050	0.36	0.02	0.04	LHS
16	01 Nov 08	19.918	0.60	0.60	0.050	0.36	0.02	0.04	LHS
17	01 Nov 08	19.940	0.60	0.60	0.050	0.36	0.02	0.04	LHS
18	01 Nov 08	19.942	0.80	0.40	0.050	0.32	0.02	0.04	RHS
19	01 Nov 08	19.980	0.60	0.40	0.050	0.24	0.01	0.03	RHS
20	01 Nov 08	19.984	0.60	0.60	0.050	0.36	0.02	0.04	LHS
21	01 Nov 08	19.990	0.60	0.60	0.050	0.36	0.02	0.04	LHS
22	01 Nov 08	19.992	2.00	0.60	0.050	1.20	0.06	0.14	RHS
23	02 Nov 08	20.040	0.60	0.60	0.050	0.36	0.02	0.04	RHS
24	02 Nov 08	20.110	1.10	0.80	0.050	0.88	0.04	0.10	RHS
25	02 Nov 08	20.116	1.20	0.80	0.050	0.96	0.05	0.11	RHS
26	02 Nov 08	20.145	0.80	0.80	0.050	0.64	0.03	0.07	RHS
27	02 Nov 08	21.296	1.00	0.40	0.050	0.40	0.02	0.05	LHS
28	02 Nov 08	21.298	0.60	0.60	0.050	0.36	0.02	0.04	LHS
29	02 Nov 08	21.310	0.40	0.40	0.050	0.16	0.01	0.02	LHS
30	02 Nov 08	21.312	0.40	0.40	0.050	0.16	0.01	0.02	LHS
<b>TOTAL:</b>						<b>944.83</b>	<b>47.24</b>	<b>109.60</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>944.83</b>	<b>47.24</b>	<b>109.60</b>	
31	02 Nov 08	25.988	2.60	2.00	0.050	5.20	0.26	0.60	RHS
32	02 Nov 08	25.989	0.80	0.80	0.050	0.64	0.03	0.07	LHS
33	02 Nov 08	25.990	1.40	1.00	0.050	1.40	0.07	0.16	LHS
34	04 Nov 08	10.020	0.40	0.40	0.050	0.16	0.01	0.02	RHS
35	04 Nov 08	13.235	2.20	0.80	0.050	1.76	0.09	0.20	RHS
36	04 Nov 08	14.010	0.80	0.60	0.050	0.48	0.02	0.06	RHS
37	04 Nov 08	15.545	2.20	1.10	0.050	2.42	0.12	0.28	RHS
38	04 Nov 08	18.090	0.80	0.80	0.050	0.64	0.03	0.07	RHS
39	04 Nov 08	18.092	2.10	0.60	0.050	1.26	0.06	0.15	RHS
40	04 Nov 08	18.096	1.10	0.60	0.050	0.66	0.03	0.08	RHS
41	04 Nov 08	18.098	1.60	0.80	0.050	1.28	0.06	0.15	RHS
42	04 Nov 08	18.099	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	04 Nov 08	18.688	0.80	0.80	0.050	0.64	0.03	0.07	LHS
44	04 Nov 08	18.690	0.80	0.80	0.050	0.64	0.03	0.07	LHS
45	04 Nov 08	26.220	1.20	1.00	0.050	1.20	0.06	0.14	RHS
46	04 Nov 08	26.225	1.10	1.00	0.050	1.10	0.06	0.13	RHS
47	04 Nov 08	26.232	0.80	0.60	0.050	0.48	0.02	0.06	RHS
48	04 Nov 08	26.280	1.10	0.80	0.050	0.88	0.04	0.10	RHS
49	04 Nov 08	26.286	1.60	0.80	0.050	1.28	0.06	0.15	RHS
50	04 Nov 08	32.458	1.00	1.00	0.050	1.00	0.05	0.12	LHS
51	06 Nov 08	38.200	17.80	1.10	0.050	19.58	0.98	2.27	RHS
52	06 Nov 08	38.208	8.10	1.20	0.050	9.72	0.49	1.13	RHS
53	06 Nov 08	23.150	4.80	1.10	0.050	5.28	0.26	0.61	RHS
54	06 Nov 08	23.110	1.10	1.10	0.050	1.21	0.06	0.14	RHS
55	06 Nov 08	22.705	7.10	1.00	0.050	7.10	0.36	0.82	RHS
56	07 Nov 08	21.960	3.10	0.80	0.050	2.48	0.12	0.29	RHS
57	07 Nov 08	38.186	7.60	1.20	0.050	9.12	0.46	1.06	RHS
58	07 Nov 08	38.189	9.40	1.40	0.050	13.16	0.66	1.53	RHS
59	07 Nov 08	38.190	11.20	1.40	0.050	15.68	0.78	1.82	RHS
60	07 Nov 08	38.020	4.20	1.80	0.050	7.56	0.38	0.88	RHS
<b>CARRIED FORWARD:</b>						<b>1,059.00</b>	<b>52.95</b>	<b>122.85</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,059.00</b>	<b>52.95</b>	<b>122.85</b>	
61	07 Nov 08	40.170	6.10	1.10	0.050	6.71	0.34	0.78	RHS
62	08 Nov 08	26.300	1.00	0.80	0.050	0.80	0.04	0.09	RHS
63	08 Nov 08	26.302	0.40	0.40	0.050	0.16	0.01	0.02	LHS
64	08 Nov 08	26.304	2.00	1.10	0.050	2.20	0.11	0.26	RHS
65	08 Nov 08	26.306	3.10	0.80	0.050	2.48	0.12	0.29	RHS
66	08 Nov 08	26.308	0.40	0.40	0.050	0.16	0.01	0.02	LHS
67	08 Nov 08	26.310	2.10	1.40	0.050	2.94	0.15	0.34	RHS
68	08 Nov 08	26.345	3.10	1.20	0.050	3.72	0.19	0.43	RHS
69	08 Nov 08	26.380	1.10	0.80	0.050	0.88	0.04	0.10	RHS
70	08 Nov 08	27.650	0.80	0.80	0.050	0.64	0.03	0.07	RHS
71	08 Nov 08	27.652	1.40	1.10	0.050	1.54	0.08	0.18	RHS
72	08 Nov 08	29.000	0.80	0.60	0.050	0.48	0.02	0.06	RHS
73	08 Nov 08	30.050	2.40	0.80	0.050	1.92	0.10	0.22	LHS
74	10 Nov 08	19.700	2.00	0.80	0.050	1.60	0.08	0.19	RHS
75	10 Nov 08	19.702	1.40	0.80	0.050	1.12	0.06	0.13	RHS
76	10 Nov 08	19.704	2.00	1.00	0.050	2.00	0.10	0.23	RHS
77	10 Nov 08	19.708	0.40	0.40	0.050	0.16	0.01	0.02	RHS
78	10 Nov 08	19.714	0.60	0.40	0.050	0.24	0.01	0.03	RHS
79	10 Nov 08	19.990	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	10 Nov 08	19.992	0.80	0.60	0.050	0.48	0.02	0.06	RHS
81	10 Nov 08	19.993	0.60	0.60	0.050	0.36	0.02	0.04	RHS
82	10 Nov 08	20.050	0.60	0.60	0.050	0.36	0.02	0.04	RHS
83	10 Nov 08	20.100	1.40	1.00	0.050	1.40	0.07	0.16	RHS
84	10 Nov 08	21.190	2.00	0.60	0.050	1.20	0.06	0.14	RHS
85	10 Nov 08	21.191	0.60	0.40	0.050	0.24	0.01	0.03	RHS
86	10 Nov 08	21.194	0.60	0.40	0.050	0.24	0.01	0.03	RHS
87	10 Nov 08	21.690	2.40	0.60	0.050	1.44	0.07	0.17	LHS
88	10 Nov 08	22.000	2.00	1.00	0.050	2.00	0.10	0.23	LHS
89	10 Nov 08	22.040	1.80	1.00	0.050	1.80	0.09	0.21	LHS
90	10 Nov 08	22.580	2.00	0.60	0.050	1.20	0.06	0.14	LHS
<b>CARRIED FORWARD:</b>						<b>1,100.27</b>	<b>55.01</b>	<b>127.63</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,100.27</b>	<b>55.01</b>	<b>127.63</b>	
91	10 Nov 08	24.100	0.60	0.60	0.050	0.36	0.02	0.04	RHS
92	10 Nov 08	24.140	0.80	0.80	0.050	0.64	0.03	0.07	RHS
93	10 Nov 08	24.160	0.80	0.80	0.050	0.64	0.03	0.07	RHS
94	11 Nov 08	0.890	1.60	1.10	0.050	1.76	0.09	0.20	LHS
95	11 Nov 08	0.892	1.40	1.00	0.050	1.40	0.07	0.16	LHS
96	11 Nov 08	16.614	0.60	0.60	0.050	0.36	0.02	0.04	LHS
97	11 Nov 08	21.200	4.10	1.00	0.050	4.10	0.21	0.48	RHS
98	11 Nov 08	21.204	4.10	0.80	0.050	3.28	0.16	0.38	RHS
99	11 Nov 08	21.206	1.80	1.40	0.050	2.52	0.13	0.29	RHS
100	11 Nov 08	21.210	5.10	0.60	0.050	3.06	0.15	0.35	RHS
101	11 Nov 08	22.000	7.40	1.00	0.050	7.40	0.37	0.86	RHS
102	11 Nov 08	22.510	8.80	1.40	0.050	12.32	0.62	1.43	RHS
103	11 Nov 08	22.514	5.40	2.00	0.050	10.80	0.54	1.25	RHS
104	11 Nov 08	22.518	4.00	1.40	0.050	5.60	0.28	0.65	RHS
105	11 Nov 08	22.700	2.80	1.00	0.050	2.80	0.14	0.32	RHS
106	20 Nov 08	25.894	1.00	0.80	0.050	0.80	0.04	0.09	LHS
107	20 Nov 08	25.896	1.10	1.00	0.050	1.10	0.06	0.13	LHS
108	20 Nov 08	25.898	0.80	0.80	0.050	0.64	0.03	0.07	LHS
109	20 Nov 08	25.899	1.00	1.00	0.050	1.00	0.05	0.12	LHS
110	20 Nov 08	25.900	1.00	0.40	0.050	0.40	0.02	0.05	LHS
111	20 Nov 08	25.902	1.00	0.40	0.050	0.40	0.02	0.05	LHS
112	20 Nov 08	25.896	0.80	0.60	0.050	0.48	0.02	0.06	RHS
113	20 Nov 08	25.898	0.80	0.40	0.050	0.32	0.02	0.04	RHS
114	20 Nov 08	25.900	1.10	0.40	0.050	0.44	0.02	0.05	RHS
115	20 Nov 08	25.902	0.60	0.60	0.050	0.36	0.02	0.04	RHS
116	24 Nov 08	14.290	2.10	0.80	0.050	1.68	0.08	0.19	LHS
117	24 Nov 08	26.150	0.40	0.40	0.050	0.16	0.01	0.02	LHS
118	24 Nov 08	26.152	0.80	0.60	0.050	0.48	0.02	0.06	LHS
119	24 Nov 08	26.154	1.10	0.80	0.050	0.88	0.04	0.10	LHS
120	24 Nov 08	26.160	0.80	0.60	0.050	0.48	0.02	0.06	LHS
<b>CARRIED FORWARD:</b>						<b>1,166.93</b>	<b>58.35</b>	<b>135.37</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 500

**ROAD NAME:** JALAN KK - KENINGAU - TENOM

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,166.93</b>	<b>58.35</b>	<b>135.37</b>	
121	24 Nov 08	26.162	0.80	0.60	0.050	0.48	0.02	0.06	LHS
122	24 Nov 08	26.164	0.80	0.60	0.050	0.48	0.02	0.06	LHS
123	24 Nov 08	26.175	2.10	0.80	0.050	1.68	0.08	0.19	LHS
124	24 Nov 08	26.177	1.10	0.80	0.050	0.88	0.04	0.10	LHS
125	24 Nov 08	26.180	1.00	0.80	0.050	0.80	0.04	0.09	LHS
126	24 Nov 08	26.184	0.60	0.40	0.050	0.24	0.01	0.03	RHS
127	24 Nov 08	26.190	0.80	0.40	0.050	0.32	0.02	0.04	LHS
128	25 Nov 08	26.090	1.10	0.80	0.050	0.88	0.04	0.10	LHS
129	25 Nov 08	26.092	2.20	1.10	0.050	2.42	0.12	0.28	LHS
130	25 Nov 08	26.094	1.10	0.80	0.050	0.88	0.04	0.10	LHS
131	25 Nov 08	26.095	1.60	1.40	0.050	2.24	0.11	0.26	LHS
132	25 Nov 08	26.096	1.60	0.80	0.050	1.28	0.06	0.15	LHS
133	25 Nov 08	26.098	1.40	1.00	0.050	1.40	0.07	0.16	LHS
134	25 Nov 08	26.200	1.20	0.80	0.050	0.96	0.05	0.11	LHS
135	25 Nov 08	26.210	2.40	1.00	0.050	2.40	0.12	0.28	LHS
136	25 Nov 08	26.238	0.80	0.60	0.050	0.48	0.02	0.06	LHS
137	25 Nov 08	26.249	0.60	0.60	0.050	0.36	0.02	0.04	LHS
138	25 Nov 08	26.300	2.80	1.00	0.050	2.80	0.14	0.32	RHS
<b>TOTAL:</b>						<b>1,187.91</b>	<b>59.40</b>	<b>137.80</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,068.63</b>	<b>53.45</b>	<b>123.96</b>	
1	01 Nov 08	1.599	0.80	0.60	0.050	0.48	0.02	0.06	RHS
2	01 Nov 08	1.600	0.60	0.60	0.050	0.36	0.02	0.04	RHS
3	01 Nov 08	2.159	2.20	1.10	0.050	2.42	0.12	0.28	LHS
4	01 Nov 08	2.161	1.40	0.80	0.050	1.12	0.06	0.13	LHS
5	01 Nov 08	2.163	0.80	0.60	0.050	0.48	0.02	0.06	LHS
6	01 Nov 08	2.165	1.20	0.80	0.050	0.96	0.05	0.11	LHS
7	01 Nov 08	2.167	1.10	0.80	0.050	0.88	0.04	0.10	LHS
8	01 Nov 08	2.439	1.10	0.40	0.050	0.44	0.02	0.05	LHS
9	01 Nov 08	7.549	2.40	0.60	0.050	1.44	0.07	0.17	RHS
10	01 Nov 08	7.559	1.00	0.80	0.050	0.80	0.04	0.09	RHS
11	01 Nov 08	8.427	1.10	0.40	0.050	0.44	0.02	0.05	RHS
12	01 Nov 08	8.435	1.10	0.60	0.050	0.66	0.03	0.08	RHS
13	01 Nov 08	8.439	0.80	0.60	0.050	0.48	0.02	0.06	RHS
14	01 Nov 08	8.444	0.40	0.40	0.050	0.16	0.01	0.02	RHS
15	01 Nov 08	8.779	0.60	0.60	0.050	0.36	0.02	0.04	LHS
16	01 Nov 08	8.849	2.40	0.80	0.050	1.92	0.10	0.22	LHS
17	03 Nov 08	10.529	3.40	1.00	0.050	3.40	0.17	0.39	LHS
18	03 Nov 08	10.531	2.20	1.10	0.050	2.42	0.12	0.28	LHS
19	03 Nov 08	12.017	1.80	1.00	0.050	1.80	0.09	0.21	RHS
20	03 Nov 08	12.018	2.00	1.10	0.050	2.20	0.11	0.26	RHS
21	03 Nov 08	12.021	2.00	1.00	0.050	2.00	0.10	0.23	RHS
22	03 Nov 08	12.507	1.00	0.80	0.050	0.80	0.04	0.09	RHS
23	03 Nov 08	13.719	1.00	0.60	0.050	0.60	0.03	0.07	LHS
24	03 Nov 08	13.739	1.00	0.60	0.050	0.60	0.03	0.07	LHS
25	03 Nov 08	13.779	1.10	0.60	0.050	0.66	0.03	0.08	LHS
26	03 Nov 08	13.807	1.00	0.60	0.050	0.60	0.03	0.07	LHS
27	03 Nov 08	14.329	1.00	0.80	0.050	0.80	0.04	0.09	RHS
28	03 Nov 08	15.149	0.80	0.80	0.050	0.64	0.03	0.07	RHS
29	03 Nov 08	15.159	0.60	0.60	0.050	0.36	0.02	0.04	RHS
30	03 Nov 08	15.161	0.80	0.60	0.050	0.48	0.02	0.06	RHS
<b>CARRIED FORWARD:</b>						<b>1,099.39</b>	<b>54.99</b>	<b>127.53</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,099.39</b>	<b>54.99</b>	<b>127.53</b>	
31	03 Nov 08	15.169	1.40	0.60	0.050	0.84	0.04	0.10	RHS
32	03 Nov 08	15.239	0.80	0.80	0.050	0.64	0.03	0.07	LHS
33	03 Nov 08	15.243	0.60	0.60	0.050	0.36	0.02	0.04	LHS
34	03 Nov 08	15.259	1.40	1.10	0.050	1.54	0.08	0.18	LHS
35	03 Nov 08	15.261	1.20	1.10	0.050	1.32	0.07	0.15	RHS
36	03 Nov 08	15.559	1.10	1.00	0.050	1.10	0.06	0.13	RHS
37	03 Nov 08	15.563	0.80	0.80	0.050	0.64	0.03	0.07	RHS
38	03 Nov 08	15.709	0.60	0.60	0.050	0.36	0.02	0.04	RHS
39	03 Nov 08	15.722	0.60	0.60	0.050	0.36	0.02	0.04	RHS
40	03 Nov 08	15.725	0.60	0.60	0.050	0.36	0.02	0.04	RHS
41	03 Nov 08	16.843	0.60	0.60	0.050	0.36	0.02	0.04	RHS
42	03 Nov 08	16.844	1.00	0.60	0.050	0.60	0.03	0.07	LHS
43	03 Nov 08	16.846	0.80	0.80	0.050	0.64	0.03	0.07	LHS
44	03 Nov 08	16.847	0.60	0.40	0.050	0.24	0.01	0.03	LHS
45	03 Nov 08	16.848	0.40	0.40	0.050	0.16	0.01	0.02	LHS
46	03 Nov 08	16.907	0.80	0.80	0.050	0.64	0.03	0.07	RHS
47	03 Nov 08	16.909	0.60	0.60	0.050	0.36	0.02	0.04	LHS
48	03 Nov 08	16.913	0.40	0.40	0.050	0.16	0.01	0.02	LHS
49	03 Nov 08	16.917	0.60	0.60	0.050	0.36	0.02	0.04	LHS
50	03 Nov 08	16.869	0.40	0.40	0.050	0.16	0.01	0.02	LHS
51	03 Nov 08	16.923	0.40	0.40	0.050	0.16	0.01	0.02	LHS
52	03 Nov 08	16.925	0.40	0.40	0.050	0.16	0.01	0.02	LHS
53	03 Nov 08	16.929	0.80	0.60	0.050	0.48	0.02	0.06	LHS
54	03 Nov 08	16.933	0.60	0.40	0.050	0.24	0.01	0.03	LHS
55	03 Nov 08	2.589	0.40	0.40	0.050	0.16	0.01	0.02	LHS
56	04 Nov 08	10.549	0.80	0.80	0.050	0.64	0.03	0.07	LHS
57	04 Nov 08	10.659	1.10	0.80	0.050	0.88	0.04	0.10	LHS
58	04 Nov 08	10.663	0.80	0.80	0.050	0.64	0.03	0.07	LHS
59	04 Nov 08	10.677	0.40	0.40	0.050	0.16	0.01	0.02	LHS
60	04 Nov 08	10.809	0.80	0.60	0.050	0.48	0.02	0.06	LHS
<b>TOTAL:</b>						<b>1,114.59</b>	<b>55.75</b>	<b>129.29</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,114.59</b>	<b>55.75</b>	<b>129.29</b>	
61	04 Nov 08	10.829	0.80	0.60	0.050	0.48	0.02	0.06	LHS
62	04 Nov 08	10.879	0.80	0.60	0.050	0.48	0.02	0.06	LHS
63	04 Nov 08	10.917	0.60	0.60	0.050	0.36	0.02	0.04	LHS
64	04 Nov 08	10.919	0.80	0.60	0.050	0.48	0.02	0.06	LHS
65	04 Nov 08	10.949	0.80	0.80	0.050	0.64	0.03	0.07	LHS
66	04 Nov 08	10.953	0.60	0.40	0.050	0.24	0.01	0.03	LHS
67	04 Nov 08	11.039	1.20	0.80	0.050	0.96	0.05	0.11	LHS
68	04 Nov 08	11.046	1.10	0.80	0.050	0.88	0.04	0.10	LHS
69	04 Nov 08	11.619	0.60	0.60	0.050	0.36	0.02	0.04	LHS
70	04 Nov 08	11.621	0.60	0.60	0.050	0.36	0.02	0.04	LHS
71	04 Nov 08	11.625	0.40	0.40	0.050	0.16	0.01	0.02	LHS
72	04 Nov 08	11.629	0.80	0.80	0.050	0.64	0.03	0.07	LHS
73	04 Nov 08	11.633	1.20	1.00	0.050	1.20	0.06	0.14	LHS
74	04 Nov 08	11.119	1.20	1.00	0.050	1.20	0.06	0.14	RHS
75	04 Nov 08	11.116	0.80	0.80	0.050	0.64	0.03	0.07	RHS
76	04 Nov 08	11.109	1.60	1.00	0.050	1.60	0.08	0.19	RHS
77	04 Nov 08	11.107	0.40	0.40	0.050	0.16	0.01	0.02	RHS
78	05 Nov 08	16.935	0.80	0.60	0.050	0.48	0.02	0.06	LHS
79	05 Nov 08	16.937	0.40	0.40	0.050	0.16	0.01	0.02	LHS
80	05 Nov 08	17.357	1.10	0.80	0.050	0.88	0.04	0.10	LHS
81	05 Nov 08	17.839	1.60	1.10	0.050	1.76	0.09	0.20	RHS
82	05 Nov 08	17.841	1.40	1.10	0.050	1.54	0.08	0.18	RHS
83	05 Nov 08	17.843	0.80	0.80	0.050	0.64	0.03	0.07	LHS
84	05 Nov 08	17.845	0.60	0.60	0.050	0.36	0.02	0.04	LHS
85	05 Nov 08	17.847	0.40	0.40	0.050	0.16	0.01	0.02	LHS
86	05 Nov 08	19.149	1.80	1.40	0.050	2.52	0.13	0.29	RHS
87	06 Nov 08	11.049	1.10	0.80	0.050	0.88	0.04	0.10	LHS
88	06 Nov 08	11.069	0.60	0.40	0.050	0.24	0.01	0.03	LHS
89	11 Nov 08	1.749	2.00	1.00	0.050	2.00	0.10	0.23	RHS
90	11 Nov 08	1.751	0.80	0.60	0.050	0.48	0.02	0.06	RHS
<b>CARRIED FORWARD:</b>						<b>1,137.53</b>	<b>56.90</b>	<b>131.95</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,137.53</b>	<b>56.90</b>	<b>131.95</b>	
91	13 Nov 08	7.569	14.10	0.60	0.050	8.46	0.42	0.98	Center Line
92	13 Nov 08	12.035	1.10	0.80	0.050	0.88	0.04	0.10	RHS
93	13 Nov 08	12.039	1.80	0.80	0.050	1.44	0.07	0.17	RHS
94	13 Nov 08	12.041	0.40	0.40	0.050	0.16	0.01	0.02	RHS
95	13 Nov 08	12.043	0.80	0.60	0.050	0.48	0.02	0.06	LHS
96	13 Nov 08	12.045	0.40	0.40	0.050	0.16	0.01	0.02	LHS
97	13 Nov 08	12.046	0.60	0.60	0.050	0.36	0.02	0.04	LHS
98	13 Nov 08	12.047	2.10	1.00	0.050	2.10	0.11	0.24	LHS
99	13 Nov 08	12.049	0.40	0.40	0.050	0.16	0.01	0.02	LHS
100	13 Nov 08	12.267	0.40	0.40	0.050	0.16	0.01	0.02	LHS
101	13 Nov 08	12.269	0.60	0.40	0.050	0.24	0.01	0.03	LHS
102	13 Nov 08	12.284	0.40	0.40	0.050	0.16	0.01	0.02	LHS
103	13 Nov 08	12.289	0.80	0.40	0.050	0.32	0.02	0.04	LHS
104	13 Nov 08	12.839	2.10	1.00	0.050	2.10	0.11	0.24	RHS
105	13 Nov 08	13.313	1.10	1.00	0.050	1.10	0.06	0.13	RHS
106	13 Nov 08	13.317	1.10	1.00	0.050	1.10	0.06	0.13	RHS
107	13 Nov 08	13.319	0.80	0.80	0.050	0.64	0.03	0.07	RHS
108	13 Nov 08	14.774	0.60	0.60	0.050	0.36	0.02	0.04	LHS
109	13 Nov 08	15.559	0.80	0.80	0.050	0.64	0.03	0.07	RHS
110	14 Nov 08	9.877	1.80	1.00	0.050	1.80	0.09	0.21	LHS
111	14 Nov 08	9.885	2.10	1.00	0.050	2.10	0.11	0.24	RHS
112	14 Nov 08	9.897	1.10	0.80	0.050	0.88	0.04	0.10	RHS
113	14 Nov 08	10.159	1.00	0.80	0.050	0.80	0.04	0.09	LHS
114	14 Nov 08	10.163	0.40	0.40	0.050	0.16	0.01	0.02	LHS
115	14 Nov 08	10.165	0.80	0.40	0.050	0.32	0.02	0.04	LHS
116	14 Nov 08	10.167	0.60	0.40	0.050	0.24	0.01	0.03	LHS
117	14 Nov 08	10.169	0.40	0.40	0.050	0.16	0.01	0.02	LHS
118	14 Nov 08	10.173	1.00	0.60	0.050	0.60	0.03	0.07	RHS
119	14 Nov 08	10.179	0.40	0.40	0.050	0.16	0.01	0.02	LHS
120	14 Nov 08	10.219	0.40	0.40	0.050	0.16	0.01	0.02	LHS
<b>CARRIED FORWARD:</b>						<b>1,165.93</b>	<b>58.32</b>	<b>135.25</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,165.93</b>	<b>58.32</b>	<b>135.25</b>	
121	14 Nov 08	10.237	0.80	0.40	0.050	0.32	0.02	0.04	LHS
122	14 Nov 08	10.249	1.00	0.40	0.050	0.40	0.02	0.05	LHS
123	14 Nov 08	10.257	0.40	0.40	0.050	0.16	0.01	0.02	RHS
124	14 Nov 08	10.438	1.40	0.80	0.050	1.12	0.06	0.13	RHS
125	14 Nov 08	10.621	1.10	0.80	0.050	0.88	0.04	0.10	LHS
126	14 Nov 08	10.630	1.20	1.00	0.050	1.20	0.06	0.14	LHS
127	14 Nov 08	10.949	0.80	0.60	0.050	0.48	0.02	0.06	RHS
128	14 Nov 08	10.959	2.10	0.80	0.050	1.68	0.08	0.19	RHS
129	14 Nov 08	11.369	1.40	1.00	0.050	1.40	0.07	0.16	LHS
130	14 Nov 08	13.551	1.40	0.80	0.050	1.12	0.06	0.13	LHS
131	14 Nov 08	14.829	0.60	0.60	0.050	0.36	0.02	0.04	LHS
132	16 Nov 08	7.329	1.10	0.60	0.050	0.66	0.03	0.08	RHS
133	16 Nov 08	7.409	2.10	1.00	0.050	2.10	0.11	0.24	LHS
134	16 Nov 08	7.439	1.80	0.80	0.050	1.44	0.07	0.17	LHS
135	16 Nov 08	7.449	2.10	1.00	0.050	2.10	0.11	0.24	LHS
136	16 Nov 08	7.469	0.80	0.60	0.050	0.48	0.02	0.06	LHS
137	16 Nov 08	7.479	2.00	0.80	0.050	1.60	0.08	0.19	LHS
138	16 Nov 08	7.549	2.10	0.80	0.050	1.68	0.08	0.19	LHS
139	16 Nov 08	7.553	0.80	0.80	0.050	0.64	0.03	0.07	LHS
140	16 Nov 08	7.557	0.80	0.60	0.050	0.48	0.02	0.06	LHS
141	16 Nov 08	7.669	1.10	0.80	0.050	0.88	0.04	0.10	LHS
142	16 Nov 08	7.863	0.80	0.80	0.050	0.64	0.03	0.07	LHS
143	16 Nov 08	7.887	1.20	1.00	0.050	1.20	0.06	0.14	LHS
144	16 Nov 08	7.894	0.80	0.60	0.050	0.48	0.02	0.06	LHS
145	16 Nov 08	7.909	1.10	0.80	0.050	0.88	0.04	0.10	LHS
146	16 Nov 08	7.915	1.10	0.80	0.050	0.88	0.04	0.10	LHS
147	16 Nov 08	8.249	5.10	1.00	0.050	5.10	0.26	0.59	LHS
148	16 Nov 08	8.263	5.00	1.00	0.050	5.00	0.25	0.58	LHS
149	16 Nov 08	8.339	1.10	1.00	0.050	1.10	0.06	0.13	LHS
150	16 Nov 08	8.341	3.60	0.80	0.050	2.88	0.14	0.33	LHS
<b>CARRIED FORWARD:</b>						<b>1,205.27</b>	<b>60.28</b>	<b>139.81</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,205.27</b>	<b>60.28</b>	<b>139.81</b>	
151	16 Nov 08	15.349	3.10	1.00	0.050	3.10	0.16	0.36	RHS
152	16 Nov 08	15.351	0.80	0.80	0.050	0.64	0.03	0.07	RHS
153	17 Nov 08	8.845	1.40	1.00	0.050	1.40	0.07	0.16	LHS
154	17 Nov 08	9.639	1.60	0.60	0.050	0.96	0.05	0.11	LHS
155	17 Nov 08	9.849	0.80	0.80	0.050	0.64	0.03	0.07	RHS
156	17 Nov 08	9.851	0.80	0.80	0.050	0.64	0.03	0.07	RHS
157	17 Nov 08	9.939	0.80	0.80	0.050	0.64	0.03	0.07	LHS
158	17 Nov 08	9.940	0.60	0.60	0.050	0.36	0.02	0.04	LHS
159	17 Nov 08	9.943	1.10	1.00	0.050	1.10	0.06	0.13	RHS
160	17 Nov 08	9.951	1.10	0.60	0.050	0.66	0.03	0.08	LHS
161	17 Nov 08	10.004	1.10	1.00	0.050	1.10	0.06	0.13	RHS
162	17 Nov 08	10.005	0.80	0.60	0.050	0.48	0.02	0.06	LHS
163	17 Nov 08	10.019	0.80	0.80	0.050	0.64	0.03	0.07	LHS
164	17 Nov 08	10.049	2.10	0.80	0.050	1.68	0.08	0.19	RHS
165	17 Nov 08	10.449	2.00	0.80	0.050	1.60	0.08	0.19	RHS
166	17 Nov 08	11.463	2.60	1.10	0.050	2.86	0.14	0.33	LHS
167	17 Nov 08	15.067	2.40	0.60	0.050	1.44	0.07	0.17	RHS
168	17 Nov 08	15.097	0.80	0.60	0.050	0.48	0.02	0.06	RHS
169	17 Nov 08	15.841	1.80	1.00	0.050	1.80	0.09	0.21	LHS
170	17 Nov 08	15.841	2.10	1.00	0.050	2.10	0.11	0.24	RHS
171	17 Nov 08	15.907	0.60	0.60	0.050	0.36	0.02	0.04	RHS
172	17 Nov 08	15.939	0.80	0.60	0.050	0.48	0.02	0.06	RHS
173	21 Nov 08	1.257	1.00	0.40	0.050	0.40	0.02	0.05	RHS
174	21 Nov 08	10.945	0.40	0.40	0.050	0.16	0.01	0.02	LHS
175	21 Nov 08	10.947	0.40	0.40	0.050	0.16	0.01	0.02	LHS
176	21 Nov 08	10.948	0.80	0.60	0.050	0.48	0.02	0.06	LHS
177	21 Nov 08	10.949	1.10	0.60	0.050	0.66	0.03	0.08	RHS
178	21 Nov 08	10.951	0.40	0.40	0.050	0.16	0.01	0.02	RHS
179	21 Nov 08	10.957	0.40	0.40	0.050	0.16	0.01	0.02	RHS
180	21 Nov 08	10.959	0.60	0.40	0.050	0.24	0.01	0.03	LHS
<b>CARRIED FORWARD:</b>						<b>1,232.85</b>	<b>61.66</b>	<b>143.01</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 501

**ROAD NAME:** JALAN KK - PENAMPANG - LOKKAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>1,232.85</b>	<b>61.66</b>	<b>143.01</b>	
181	21 Nov 08	10.961	0.40	0.40	0.050	0.16	0.01	0.02	LHS
182	21 Nov 08	10.963	0.80	0.60	0.050	0.48	0.02	0.06	LHS
183	21 Nov 08	10.965	2.00	0.80	0.050	1.60	0.08	0.19	LHS
184	21 Nov 08	10.967	0.80	0.60	0.050	0.48	0.02	0.06	LHS
185	21 Nov 08	11.543	2.60	0.60	0.050	1.56	0.08	0.18	LHS
186	21 Nov 08	11.567	1.60	0.80	0.050	1.28	0.06	0.15	LHS
187	21 Nov 08	11.945	1.80	0.80	0.050	1.44	0.07	0.17	RHS
188	21 Nov 08	15.139	2.80	0.60	0.050	1.68	0.08	0.19	RHS
189	21 Nov 08	15.149	0.80	0.60	0.050	0.48	0.02	0.06	RHS
190	21 Nov 08	16.559	2.40	1.00	0.050	2.40	0.12	0.28	RHS
191	21 Nov 08	16.929	0.40	0.40	0.050	0.16	0.01	0.02	LHS
192	21 Nov 08	16.933	0.40	0.40	0.050	0.16	0.01	0.02	LHS
193	21 Nov 08	16.935	0.80	0.60	0.050	0.48	0.02	0.06	LHS
194	21 Nov 08	16.957	0.80	0.80	0.050	0.64	0.03	0.07	LHS
195	21 Nov 08	18.899	1.60	1.00	0.050	1.60	0.08	0.19	LHS
196	21 Nov 08	18.949	0.80	0.60	0.050	0.48	0.02	0.06	LHS
<b>TOTAL:</b>						<b>1,247.93</b>	<b>62.42</b>	<b>144.76</b>	

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**SUMMARY - POTHOLE PATCHING RECORD**

MONTH : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	1,236.62	50.17	1,286.79	61.83	2.51	64.34	143.46	5.82	149.28
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	227.44	-	227.44	11.37	-	11.37	26.38	-	26.38
3	Kudat	01	Jalan Kota Kinabalu - Kudat	671.17	26.01	697.18	33.56	1.30	34.86	77.85	3.02	80.87
<b>TOTAL:</b>				<b>2,135.23</b>	<b>76.18</b>	<b>2,211.41</b>	<b>106.76</b>	<b>3.81</b>	<b>110.57</b>	<b>247.69</b>	<b>8.84</b>	<b>256.53</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  

---

**ROUTE NO.** 01  

---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  

---

**MONTH:** NOVEMBER 2008  

---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,236.62</b>	<b>61.83</b>	<b>143.46</b>	
1	01 Nov 08	91.770	1.00	0.90	0.05	0.90	0.05	0.10	
2	01 Nov 08	91.771	1.00	1.00	0.05	1.00	0.05	0.12	
3	01 Nov 08	105.280	1.00	0.90	0.05	0.90	0.05	0.10	
4	01 Nov 08	105.281	0.90	0.90	0.05	0.81	0.04	0.09	
5	01 Nov 08	105.880	1.00	1.00	0.05	1.00	0.05	0.12	
6	01 Nov 08	105.980	0.90	0.60	0.05	0.54	0.03	0.06	
7	01 Nov 08	105.981	0.90	0.70	0.05	0.63	0.03	0.07	
8	08 Nov 08	106.180	0.80	0.80	0.05	0.64	0.03	0.07	
9	08 Nov 08	106.181	0.80	0.70	0.05	0.56	0.03	0.06	
10	08 Nov 08	106.182	0.80	0.50	0.05	0.40	0.02	0.05	
11	08 Nov 08	106.183	0.70	0.60	0.05	0.42	0.02	0.05	
12	08 Nov 08	106.580	0.80	0.80	0.05	0.64	0.03	0.07	
13	08 Nov 08	106.581	0.80	0.60	0.05	0.48	0.02	0.06	
14	08 Nov 08	106.680	0.90	0.80	0.05	0.72	0.04	0.08	
15	08 Nov 08	106.681	0.60	0.60	0.05	0.36	0.02	0.04	
16	08 Nov 08	106.683	0.70	0.60	0.05	0.42	0.02	0.05	
17	08 Nov 08	106.780	1.00	0.80	0.05	0.80	0.04	0.09	
18	08 Nov 08	106.890	0.90	0.70	0.05	0.63	0.03	0.07	
19	08 Nov 08	106.891	0.70	0.60	0.05	0.42	0.02	0.05	
20	12 Nov 08	107.580	1.00	0.80	0.05	0.80	0.04	0.09	
21	12 Nov 08	107.581	0.80	0.70	0.05	0.56	0.03	0.06	
22	12 Nov 08	107.582	0.90	0.80	0.05	0.72	0.04	0.08	
23	12 Nov 08	107.880	0.90	0.90	0.05	0.81	0.04	0.09	
24	12 Nov 08	107.881	0.80	0.60	0.05	0.48	0.02	0.06	
25	12 Nov 08	108.080	1.00	0.90	0.05	0.90	0.05	0.10	
26	12 Nov 08	108.180	0.90	0.90	0.05	0.81	0.04	0.09	
27	15 Nov 08	108.880	0.80	0.70	0.05	0.56	0.03	0.06	
28	15 Nov 08	108.881	0.60	0.50	0.05	0.30	0.02	0.03	
29	15 Nov 08	108.780	0.90	0.80	0.05	0.72	0.04	0.08	
30	15 Nov 08	107.781	0.60	0.60	0.05	0.36	0.02	0.04	
<b>CARRIED FORWARD:</b>						<b>1,255.91</b>	<b>62.79</b>	<b>145.70</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  

---

**ROUTE NO.** 01  

---

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  

---

**MONTH:** NOVEMBER 2008  

---

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,255.91</b>	<b>62.79</b>	<b>145.70</b>	
31	15 Nov 08	108.680	0.70	0.60	0.05	0.42	0.02	0.05	
32	15 Nov 08	108.681	0.80	0.60	0.05	0.48	0.02	0.06	
33	15 Nov 08	108.682	0.80	0.70	0.05	0.56	0.03	0.06	
34	15 Nov 08	108.570	0.90	0.80	0.05	0.72	0.04	0.08	
35	15 Nov 08	108.571	1.00	1.00	0.05	1.00	0.05	0.12	
36	15 Nov 08	108.380	1.00	0.80	0.05	0.80	0.04	0.09	
37	15 Nov 08	108.381	0.80	0.70	0.05	0.56	0.03	0.06	
38	17 Nov 08	108.400	0.80	0.60	0.05	0.48	0.02	0.06	
39	17 Nov 08	108.280	1.00	0.90	0.05	0.90	0.05	0.10	
40	17 Nov 08	107.980	0.90	0.80	0.05	0.72	0.04	0.08	
41	17 Nov 08	106.080	0.80	0.70	0.05	0.56	0.03	0.06	
42	17 Nov 08	106.081	0.90	0.80	0.05	0.72	0.04	0.08	
43	17 Nov 08	105.980	0.80	0.70	0.05	0.56	0.03	0.06	
44	17 Nov 08	105.981	0.80	0.60	0.05	0.48	0.02	0.06	
45	19 Nov 08	95.480	0.80	0.75	0.05	0.60	0.03	0.07	
46	19 Nov 08	107.200	1.00	1.00	0.05	1.00	0.05	0.12	
47	19 Nov 08	107.201	1.00	0.70	0.05	0.70	0.04	0.08	
48	19 Nov 08	107.210	1.00	1.00	0.05	1.00	0.05	0.12	
49	19 Nov 08	107.211	1.00	0.80	0.05	0.80	0.04	0.09	
50	19 Nov 08	106.280	1.00	0.80	0.05	0.80	0.04	0.09	
51	19 Nov 08	106.281	0.80	0.60	0.05	0.48	0.02	0.06	
52	19 Nov 08	106.282	0.70	0.50	0.05	0.35	0.02	0.04	
53	19 Nov 08	106.283	1.00	0.90	0.05	0.90	0.05	0.10	
54	24 Nov 08	105.180	1.00	1.00	0.05	1.00	0.05	0.12	
55	24 Nov 08	105.181	1.00	0.80	0.05	0.80	0.04	0.09	
56	24 Nov 08	105.182	0.70	0.70	0.05	0.49	0.02	0.06	
57	24 Nov 08	104.980	1.00	0.70	0.05	0.70	0.04	0.08	
58	24 Nov 08	104.981	1.00	0.80	0.05	0.80	0.04	0.09	
59	24 Nov 08	104.982	1.00	1.00	0.05	1.00	0.05	0.12	
60	24 Nov 08	104.983	1.00	0.70	0.05	0.70	0.04	0.08	
<b>CARRIED FORWARD:</b>						<b>1,276.99</b>	<b>63.85</b>	<b>148.14</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>1,276.99</b>	<b>63.85</b>	<b>148.14</b>	
61	24 Nov 08	106.480	0.90	0.80	0.05	0.72	0.04	0.08	
62	24 Nov 08	106.480	0.80	0.70	0.05	0.56	0.03	0.06	
63	24 Nov 08	106.481	0.90	0.70	0.05	0.63	0.03	0.07	
64	24 Nov 08	106.482	0.80	0.70	0.05	0.56	0.03	0.06	
65	24 Nov 08	106.530	1.00	0.80	0.05	0.80	0.04	0.09	
66	24 Nov 08	106.531	0.90	0.80	0.05	0.72	0.04	0.08	
67	24 Nov 08	106.532	0.70	0.70	0.05	0.49	0.02	0.06	
68	25 Nov 08	107.480	1.00	1.00	0.05	1.00	0.05	0.12	
69	25 Nov 08	107.481	1.00	1.00	0.05	1.00	0.05	0.12	
70	25 Nov 08	107.482	1.00	0.90	0.05	0.90	0.05	0.10	
71	25 Nov 08	107.500	1.00	0.80	0.05	0.80	0.04	0.09	
72	25 Nov 08	107.501	1.00	0.90	0.05	0.90	0.05	0.10	
73	25 Nov 08	107.502	0.90	0.80	0.05	0.72	0.04	0.08	
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
<b>BALANCE END OF NOV :</b>						<b>1,286.79</b>	<b>64.34</b>	<b>149.28</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>671.17</b>	<b>33.56</b>	<b>77.85</b>	
1	03 Nov 08	117.832	1.00	1.00	0.05	1.00	0.05	0.12	
2	03 Nov 08	177.834	1.00	1.00	0.05	1.00	0.05	0.12	
3	03 Nov 08	177.835	1.00	1.00	0.05	1.00	0.05	0.12	
4	03 Nov 08	178.580	1.00	0.70	0.05	0.70	0.04	0.08	
5	03 Nov 08	178.581	1.00	0.80	0.05	0.80	0.04	0.09	
6	03 Nov 08	178.432	0.80	0.80	0.05	0.64	0.03	0.07	
7	03 Nov 08	178.433	0.80	0.70	0.05	0.56	0.03	0.06	
8	03 Nov 08	178.434	1.00	0.90	0.05	0.90	0.05	0.10	
9	07 Nov 08	179.180	0.90	0.90	0.05	0.81	0.04	0.09	
10	07 Nov 08	179.181	0.80	0.80	0.05	0.64	0.03	0.07	
11	07 Nov 08	179.680	0.60	0.60	0.05	0.36	0.02	0.04	
12	07 Nov 08	179.681	0.60	0.60	0.05	0.36	0.02	0.04	
13	07 Nov 08	180.080	1.00	0.80	0.05	0.80	0.04	0.09	
14	07 Nov 08	180.081	0.70	0.70	0.05	0.49	0.02	0.06	
15	07 Nov 08	181.880	1.00	0.60	0.05	0.60	0.03	0.07	
16	07 Nov 08	181.881	0.70	0.50	0.05	0.35	0.02	0.04	
17	07 Nov 08	181.332	1.00	1.00	0.05	1.00	0.05	0.12	
18	07 Nov 08	181.333	1.00	1.00	0.05	1.00	0.05	0.12	
19	13 Nov 08	182.080	1.00	0.60	0.05	0.60	0.03	0.07	
20	13 Nov 08	182.081	0.70	0.70	0.05	0.49	0.02	0.06	
21	13 Nov 08	182.082	1.00	1.00	0.05	1.00	0.05	0.12	
22	13 Nov 08	182.083	0.80	0.60	0.05	0.48	0.02	0.06	
23	13 Nov 08	183.084	1.00	0.70	0.05	0.70	0.04	0.08	
24	13 Nov 08	181.432	1.00	0.70	0.05	0.70	0.04	0.08	
25	13 Nov 08	181.433	1.00	1.00	0.05	1.00	0.05	0.12	
26	13 Nov 08	182.180	1.00	1.00	0.05	1.00	0.05	0.12	
27	13 Nov 08	182.181	1.00	0.95	0.05	0.95	0.05	0.11	
28	13 Nov 08	182.182	1.00	0.70	0.05	0.70	0.04	0.08	
29	13 Nov 08	182.183	0.70	0.80	0.05	0.56	0.03	0.06	
30	14 Nov 08	182.232	1.00	0.80	0.05	0.80	0.04	0.09	
<b>CARRIED FORWARD :</b>						<b>693.16</b>	<b>34.66</b>	<b>80.40</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** KUDAT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>			-	-	-	<b>693.16</b>	<b>34.66</b>	<b>80.40</b>	
31	14 Nov 08	182.232	1.00	1.00	0.05	1.00	0.05	0.12	
32	14 Nov 08	182.234	1.00	0.60	0.05	0.60	0.03	0.07	
33	14 Nov 08	182.235	1.00	0.80	0.05	0.80	0.04	0.09	
34	14 Nov 08	182.236	0.80	0.80	0.05	0.64	0.03	0.07	
35	14 Nov 08	182.980	0.80	0.70	0.05	0.56	0.03	0.06	
36	14 Nov 08	182.981	0.70	0.60	0.05	0.42	0.02	0.05	
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
<b>BALANCE END OF NOV :</b>						<b>697.18</b>	<b>34.86</b>	<b>80.87</b>	

**LINTASAN RESOURCES SDN BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - POTHOLE PATCHING RECORD***

*Month : November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4,206.00	535.42	4,741.42	293.00	26.90	319.90	679.99	62.30	742.29
<b>TOTAL:</b>				<b>4,206.00</b>	<b>535.42</b>	<b>4,741.42</b>	<b>293.00</b>	<b>26.90</b>	<b>319.90</b>	<b>679.99</b>	<b>62.30</b>	<b>742.29</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>						<b>4,206.08</b>	<b>293.00</b>	<b>679.99</b>	
1	01-Nov-08	51.800	1.40	1.20	0.05	1.68	0.08	0.19	RHS
2	01-Nov-08	51.800	1.20	0.20	0.05	0.24	0.01	0.02	RHS
3	01-Nov-08	51.800	1.50	0.20	0.05	0.30	0.02	0.05	RHS
4	01-Nov-08	51.800	0.40	0.40	0.05	0.16	0.01	0.02	RHS
5	01-Nov-08	51.800	0.60	0.40	0.05	0.24	0.01	0.02	RHS
6	01-Nov-08	51.900	1.00	1.00	0.05	1.00	0.05	0.12	RHS
7	01-Nov-08	51.900	1.50	1.00	0.05	1.50	0.08	0.19	RHS
8	01-Nov-08	51.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
9	01-Nov-08	51.900	0.80	0.40	0.05	0.32	0.02	0.05	RHS
10	01-Nov-08	51.900	1.10	0.60	0.05	0.66	0.03	0.07	RHS
11	01-Nov-08	51.900	0.60	0.30	0.05	0.18	0.01	0.02	RHS
12	01-Nov-08	51.900	0.50	0.30	0.05	0.15	0.01	0.02	RHS
13	01-Nov-08	51.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
14	01-Nov-08	51.900	1.00	1.10	0.05	1.10	0.06	0.14	RHS
15	01-Nov-08	51.900	0.50	0.50	0.05	0.25	0.01	0.02	RHS
16	01-Nov-08	51.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
17	01-Nov-08	51.900	0.30	0.40	0.05	0.12	0.01	0.02	RHS
18	01-Nov-08	51.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
19	01-Nov-08	52.500	0.60	0.30	0.05	0.18	0.01	0.02	LHS
20	01-Nov-08	52.900	2.00	2.00	0.05	4.00	0.20	0.46	LHS
21	01-Nov-08	52.900	0.40	0.30	0.05	0.12	0.01	0.02	LHS
22	01-Nov-08	52.900	0.60	0.40	0.05	0.24	0.01	0.02	LHS
23	01-Nov-08	52.900	1.70	1.60	0.05	2.72	0.14	0.32	LHS
24	01-Nov-08	53.200	0.50	0.40	0.05	0.20	0.01	0.02	RHS
25	01-Nov-08	53.200	1.00	0.40	0.05	0.40	0.02	0.05	LHS
26	01-Nov-08	53.300	0.40	0.30	0.05	0.12	0.01	0.02	RHS
27	01-Nov-08	53.300	0.40	0.30	0.05	0.12	0.01	0.02	RHS
28	01-Nov-08	53.300	0.50	0.30	0.05	0.15	0.01	0.02	LHS
29	01-Nov-08	53.300	1.30	0.50	0.05	0.65	0.03	0.07	RHS
30	01-Nov-08	53.300	0.80	0.80	0.05	0.64	0.03	0.07	RHS
<b>CARRIED FORWARD:</b>						<b>4,224.00</b>	<b>293.94</b>	<b>682.13</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,224.00</b>	<b>293.94</b>	<b>682.13</b>	
31	01-Nov-08	53.400	5.30	0.70	0.05	3.71	0.19	0.44	RHS
32	01-Nov-08	53.400	6.70	0.60	0.05	4.02	0.20	0.46	RHS
33	01-Nov-08	53.400	0.80	0.60	0.05	0.48	0.02	0.05	RHS
34	01-Nov-08	53.400	3.40	0.70	0.05	2.38	0.12	0.28	RHS
35	01-Nov-08	53.400	0.70	0.60	0.05	0.42	0.02	0.05	RHS
36	01-Nov-08	53.400	0.70	0.50	0.05	0.35	0.02	0.05	RHS
37	01-Nov-08	53.400	1.00	0.90	0.05	0.90	0.05	0.12	RHS
38	01-Nov-08	53.400	0.60	0.60	0.05	0.36	0.02	0.05	RHS
39	01-Nov-08	53.400	1.40	0.50	0.05	0.70	0.04	0.09	RHS
40	01-Nov-08	53.400	1.20	0.40	0.05	0.48	0.02	0.05	RHS
41	01-Nov-08	53.400	0.80	0.40	0.05	0.32	0.02	0.05	RHS
42	01-Nov-08	53.400	0.60	0.20	0.05	0.12	0.01	0.02	RHS
43	01-Nov-08	53.400	0.60	0.30	0.05	0.18	0.01	0.02	RHS
44	01-Nov-08	53.400	0.60	0.30	0.05	0.18	0.01	0.02	RHS
45	01-Nov-08	53.500	0.40	0.30	0.05	0.12	0.01	0.02	LHS
46	01-Nov-08	53.500	0.30	0.20	0.05	0.06	0.00	0.00	LHS
47	01-Nov-08	53.500	0.50	0.30	0.05	0.15	0.01	0.02	LHS
48	01-Nov-08	53.500	1.00	0.90	0.05	0.90	0.05	0.12	LHS
49	01-Nov-08	53.500	0.40	0.40	0.05	0.16	0.01	0.02	LHS
50	01-Nov-08	53.500	1.60	0.30	0.05	0.48	0.02	0.05	LHS
51	01-Nov-08	53.600	11.70	1.30	0.05	15.21	0.76	1.76	LHS
52	01-Nov-08	53.600	3.20	1.20	0.05	3.84	0.19	0.44	LHS
53	01-Nov-08	53.600	2.00	1.00	0.05	2.00	0.10	0.23	LHS
54	01-Nov-08	53.600	2.30	1.00	0.05	2.30	0.12	0.28	LHS
55	01-Nov-08	53.600	0.80	0.50	0.05	0.40	0.02	0.05	LHS
56	01-Nov-08	53.600	0.60	0.50	0.05	0.30	0.02	0.05	LHS
57	01-Nov-08	53.600	4.50	1.90	0.05	8.55	0.43	1.00	LHS
58	01-Nov-08	54.000	1.60	1.60	0.05	2.56	0.13	0.30	RHS
59	01-Nov-08	54.000	3.50	1.60	0.05	5.60	0.28	0.65	LHS
60	01-Nov-08	54.000	0.90	0.50	0.05	0.45	0.02	0.05	LHS
<b>CARRIED FORWARD:</b>						<b>4,281.68</b>	<b>296.86</b>	<b>688.92</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,281.68</b>	<b>296.86</b>	<b>688.92</b>	
61	01-Nov-08	54.000	1.10	0.90	0.05	0.99	0.05	0.12	LHS
62	01-Nov-08	54.600	1.30	0.90	0.05	1.17	0.06	0.14	RHS
63	01-Nov-08	54.600	1.80	1.00	0.05	1.80	0.09	0.21	RHS
64	01-Nov-08	54.600	0.40	0.30	0.05	0.12	0.01	0.02	RHS
65	01-Nov-08	54.700	0.60	0.30	0.05	0.18	0.01	0.02	RHS
66	01-Nov-08	54.700	0.50	0.40	0.05	0.20	0.01	0.02	RHS
67	01-Nov-08	54.700	0.40	0.30	0.05	0.12	0.01	0.02	RHS
68	03-Nov-08	48.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
69	03-Nov-08	48.100	0.60	0.40	0.05	0.24	0.01	0.02	RHS
70	03-Nov-08	48.100	0.70	0.30	0.05	0.21	0.01	0.02	RHS
71	03-Nov-08	48.100	0.70	0.60	0.05	0.42	0.02	0.05	RHS
72	03-Nov-08	48.100	0.20	0.20	0.05	0.04	0.00	0.00	RHS
73	03-Nov-08	48.100	0.50	0.30	0.05	0.15	0.01	0.02	RHS
74	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
75	03-Nov-08	48.100	0.40	0.30	0.05	0.12	0.01	0.02	RHS
76	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
77	03-Nov-08	48.100	1.40	0.40	0.05	0.56	0.03	0.07	RHS
78	03-Nov-08	48.100	0.30	0.20	0.05	0.06	0.00	0.00	RHS
79	03-Nov-08	48.100	0.40	0.30	0.05	0.12	0.01	0.02	RHS
80	03-Nov-08	48.100	0.30	0.20	0.05	0.06	0.00	0.00	RHS
81	03-Nov-08	48.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
82	03-Nov-08	48.100	1.30	0.30	0.05	0.39	0.02	0.05	RHS
83	03-Nov-08	48.100	0.40	0.40	0.05	0.16	0.01	0.02	RHS
84	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
85	03-Nov-08	48.100	0.60	0.40	0.05	0.24	0.01	0.02	RHS
86	03-Nov-08	48.100	0.40	0.30	0.05	0.12	0.01	0.02	RHS
87	03-Nov-08	48.100	0.80	0.60	0.05	0.48	0.02	0.05	RHS
88	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
89	03-Nov-08	48.100	1.30	0.30	0.05	0.39	0.02	0.05	RHS
90	03-Nov-08	48.100	2.90	0.30	0.05	0.87	0.04	0.09	RHS
<b>CARRIED FORWARD:</b>						<b>4,291.65</b>	<b>297.35</b>	<b>690.03</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POT HOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,291.65</b>	<b>297.35</b>	<b>690.03</b>	
91	03-Nov-08	48.100	0.20	0.20	0.05	0.04	0.00	0.00	RHS
92	03-Nov-08	48.100	1.00	0.20	0.05	0.20	0.01	0.02	RHS
93	03-Nov-08	48.100	2.10	0.70	0.05	1.47	0.07	0.16	RHS
94	03-Nov-08	48.100	2.60	0.40	0.05	1.04	0.05	0.12	RHS
95	03-Nov-08	48.100	0.50	0.30	0.05	0.15	0.01	0.02	RHS
96	03-Nov-08	48.100	0.20	0.20	0.05	0.04	0.00	0.00	RHS
97	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
98	03-Nov-08	48.100	1.10	0.30	0.05	0.33	0.02	0.05	RHS
99	03-Nov-08	48.100	0.20	0.20	0.05	0.04	0.00	0.00	RHS
100	03-Nov-08	48.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
101	03-Nov-08	53.700	1.20	0.70	0.05	0.84	0.04	0.09	RHS
102	03-Nov-08	53.700	0.90	0.50	0.05	0.45	0.02	0.05	RHS
103	03-Nov-08	53.700	0.70	0.60	0.05	0.42	0.02	0.05	RHS
104	03-Nov-08	53.700	1.20	0.50	0.05	0.60	0.03	0.07	RHS
105	03-Nov-08	53.700	2.10	1.20	0.05	2.52	0.13	0.30	RHS
106	03-Nov-08	54.400	1.20	1.00	0.05	1.20	0.06	0.14	LHS
107	03-Nov-08	54.400	0.90	0.90	0.05	0.81	0.04	0.09	LHS
108	05-Nov-08	51.000	1.30	1.20	0.05	1.56	0.08	0.19	LHS
109	05-Nov-08	51.000	4.40	2.60	0.05	11.44	0.57	1.32	LHS
110	05-Nov-08	51.000	1.70	0.90	0.05	1.53	0.08	0.19	LHS
111	05-Nov-08	51.000	3.10	1.20	0.05	3.72	0.19	0.44	LHS
112	05-Nov-08	51.100	7.70	1.90	0.05	14.63	0.73	1.69	LHS
113	05-Nov-08	51.100	0.40	0.30	0.05	0.12	0.01	0.02	RHS
114	05-Nov-08	51.100	0.30	0.30	0.05	0.09	0.00	0.00	RHS
115	05-Nov-08	55.200	12.10	1.10	0.05	13.31	0.67	1.55	LHS
116	05-Nov-08	55.200	1.70	1.20	0.05	2.04	0.10	0.23	LHS
117	05-Nov-08	55.200	0.50	0.50	0.05	0.25	0.01	0.02	LHS
118	05-Nov-08	55.200	1.00	0.80	0.05	0.80	0.04	0.09	LHS
119	05-Nov-08	55.200	0.70	0.20	0.05	0.14	0.01	0.02	LHS
120	05-Nov-08	55.200	0.30	0.30	0.05	0.09	0.00	0.00	LHS
<b>CARRIED FORWARD:</b>						<b>4,351.70</b>	<b>300.34</b>	<b>696.95</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,351.70</b>	<b>300.34</b>	<b>696.95</b>	
121	05-Nov-08	55.200	0.40	0.30	0.05	0.12	0.01	0.02	LHS
122	05-Nov-08	55.200	1.80	1.20	0.05	2.16	0.11	0.26	LHS
123	05-Nov-08	55.200	1.10	0.30	0.05	0.33	0.02	0.05	LHS
124	05-Nov-08	55.200	2.20	1.60	0.05	3.52	0.18	0.42	LHS
125	05-Nov-08	55.200	1.60	1.00	0.05	1.60	0.08	0.19	LHS
126	05-Nov-08	55.200	1.70	0.80	0.05	1.36	0.07	0.16	LHS
127	05-Nov-08	55.200	0.30	0.30	0.05	0.09	0.00	0.00	LHS
128	05-Nov-08	55.200	3.20	0.90	0.05	2.88	0.14	0.32	RHS
129	05-Nov-08	55.200	1.00	0.80	0.05	0.80	0.04	0.09	RHS
130	05-Nov-08	55.200	1.20	1.20	0.05	1.44	0.07	0.16	RHS
131	05-Nov-08	55.200	1.10	1.10	0.05	1.21	0.06	0.14	RHS
132	05-Nov-08	57.600	1.20	1.10	0.05	1.32	0.07	0.16	RHS
133	05-Nov-08	57.600	1.40	1.30	0.05	1.82	0.09	0.21	LHS
134	05-Nov-08	57.600	1.50	1.00	0.05	1.50	0.08	0.19	LHS
135	05-Nov-08	57.600	1.60	1.20	0.05	1.92	0.10	0.23	LHS
136	05-Nov-08	57.700	2.00	1.60	0.05	3.20	0.16	0.37	LHS
137	05-Nov-08	57.700	1.20	1.00	0.05	1.20	0.06	0.14	LHS
138	05-Nov-08	57.700	1.10	1.00	0.05	1.10	0.06	0.14	LHS
139	05-Nov-08	57.700	1.80	0.50	0.05	0.90	0.05	0.12	LHS
140	05-Nov-08	57.700	1.30	0.30	0.05	0.39	0.02	0.05	LHS
141	05-Nov-08	57.700	0.40	0.30	0.05	0.12	0.01	0.02	LHS
142	05-Nov-08	57.700	1.50	0.30	0.05	0.45	0.02	0.05	LHS
143	05-Nov-08	57.900	1.60	1.00	0.05	1.60	0.08	0.19	RHS
144	05-Nov-08	57.900	0.30	0.30	0.05	0.09	0.00	0.00	RHS
145	05-Nov-08	57.900	0.20	0.20	0.05	0.04	0.00	0.00	RHS
146	05-Nov-08	57.900	0.30	0.30	0.05	0.09	0.00	0.00	RHS
147	05-Nov-08	57.900	0.40	0.40	0.05	0.16	0.01	0.02	LHS
148	05-Nov-08	60.200	0.40	0.40	0.05	0.16	0.01	0.02	LHS
149	05-Nov-08	60.200	0.70	0.70	0.05	0.49	0.02	0.05	LHS
150	05-Nov-08	63.800	1.00	1.00	0.05	1.00	0.05	0.12	RHS
<b>CARRIED FORWARD:</b>						<b>4,384.76</b>	<b>302.01</b>	<b>700.84</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,384.76</b>	<b>302.01</b>	<b>700.84</b>	
151	05-Nov-08	64.300	1.70	0.80	0.05	1.36	0.07	0.16	RHS
152	07-Nov-08	76.900	4.00	0.60	0.05	2.40	0.12	0.28	LHS
153	07-Nov-08	76.800	1.00	0.90	0.05	0.90	0.05	0.12	LHS
154	07-Nov-08	76.800	1.20	1.00	0.05	1.20	0.06	0.14	LHS
155	07-Nov-08	75.200	0.80	0.80	0.05	0.64	0.03	0.07	LHS
156	07-Nov-08	75.100	1.40	1.10	0.05	1.54	0.08	0.19	LHS
157	07-Nov-08	75.100	0.60	0.40	0.05	0.24	0.01	0.02	LHS
158	07-Nov-08	75.100	3.60	1.10	0.05	3.96	0.20	0.46	LHS
159	08-Nov-08	74.500	1.10	1.00	0.05	1.10	0.06	0.14	LHS
160	08-Nov-08	74.400	1.20	0.90	0.05	1.08	0.05	0.12	LHS
161	08-Nov-08	74.400	1.60	1.30	0.05	2.08	0.10	0.23	LHS
162	08-Nov-08	74.400	1.10	0.90	0.05	0.99	0.05	0.12	LHS
163	08-Nov-08	74.400	0.40	0.20	0.05	0.08	0.00	0.00	LHS
164	08-Nov-08	74.400	0.40	0.30	0.05	0.12	0.01	0.02	RHS
165	08-Nov-08	74.400	0.30	0.30	0.05	0.09	0.00	0.00	LHS
166	08-Nov-08	74.400	0.80	0.80	0.05	0.64	0.03	0.07	LHS
167	08-Nov-08	74.200	1.40	1.00	0.05	1.40	0.07	0.16	RHS
168	08-Nov-08	74.100	1.90	1.30	0.05	2.47	0.12	0.28	LHS
169	08-Nov-08	74.000	2.80	1.00	0.05	2.80	0.14	0.32	LHS
170	08-Nov-08	74.000	2.30	1.30	0.05	2.99	0.15	0.35	LHS
171	08-Nov-08	74.000	0.40	0.20	0.05	0.08	0.00	0.00	LHS
172	08-Nov-08	74.000	0.80	0.60	0.05	0.48	0.02	0.05	LHS
173	08-Nov-08	74.000	4.10	0.60	0.05	2.46	0.12	0.28	LHS
174	08-Nov-08	73.900	0.80	0.80	0.05	0.64	0.03	0.07	RHS
175	08-Nov-08	73.900	1.10	1.00	0.05	1.10	0.06	0.14	RHS
176	08-Nov-08	73.900	1.20	1.00	0.05	1.20	0.06	0.14	RHS
177	08-Nov-08	73.900	1.80	1.00	0.05	1.80	0.09	0.21	RHS
178	08-Nov-08	73.800	1.20	0.60	0.05	0.72	0.04	0.09	LHS
179	10-Nov-08	58.000	3.40	0.80	0.05	2.72	0.14	0.32	LHS
180	10-Nov-08	64.700	0.50	0.40	0.05	0.20	0.01	0.02	RHS
<b>CARRIED FORWARD:</b>						<b>4,424.24</b>	<b>303.98</b>	<b>705.41</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,424.24</b>	<b>303.98</b>	<b>705.41</b>	
181	10-Nov-08	64.700	1.30	1.00	0.05	1.30	0.07	0.16	LHS
182	10-Nov-08	64.700	0.40	0.30	0.05	0.12	0.01	0.02	RHS
183	10-Nov-08	73.600	1.20	0.90	0.05	1.08	0.05	0.12	RHS
184	10-Nov-08	73.600	1.70	0.80	0.05	1.36	0.07	0.16	RHS
185	10-Nov-08	73.600	2.90	0.80	0.05	2.32	0.12	0.28	RHS
186	10-Nov-08	73.600	0.90	0.60	0.05	0.54	0.03	0.07	RHS
187	10-Nov-08	73.600	2.40	0.70	0.05	1.68	0.08	0.19	RHS
188	10-Nov-08	63.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
189	12-Nov-08	73.600	0.60	0.20	0.05	0.12	0.01	0.02	LHS
190	12-Nov-08	73.600	0.70	0.50	0.05	0.35	0.02	0.05	LHS
191	12-Nov-08	73.600	0.50	0.30	0.05	0.15	0.01	0.02	RHS
192	12-Nov-08	73.600	0.60	0.30	0.05	0.18	0.01	0.02	RHS
193	12-Nov-08	73.600	1.10	0.80	0.05	0.88	0.04	0.09	RHS
194	12-Nov-08	73.500	0.80	0.80	0.05	0.64	0.03	0.07	RHS
195	12-Nov-08	73.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
196	12-Nov-08	73.500	0.50	0.30	0.05	0.15	0.01	0.02	RHS
197	12-Nov-08	73.500	0.40	0.20	0.05	0.08	0.00	0.00	RHS
198	12-Nov-08	73.500	1.80	0.40	0.05	0.72	0.04	0.09	RHS
199	12-Nov-08	73.500	0.30	0.30	0.05	0.09	0.00	0.00	RHS
200	12-Nov-08	73.500	0.60	0.40	0.05	0.24	0.01	0.02	RHS
201	12-Nov-08	73.400	0.60	0.30	0.05	0.18	0.01	0.02	RHS
202	12-Nov-08	73.400	0.80	0.30	0.05	0.24	0.01	0.02	RHS
203	12-Nov-08	73.400	0.40	0.20	0.05	0.08	0.00	0.00	LHS
204	12-Nov-08	73.400	0.30	0.30	0.05	0.09	0.00	0.00	RHS
205	12-Nov-08	73.400	0.30	0.30	0.05	0.09	0.00	0.00	RHS
206	12-Nov-08	73.400	0.90	0.80	0.05	0.72	0.04	0.09	RHS
207	12-Nov-08	73.400	1.00	0.80	0.05	0.80	0.04	0.09	RHS
208	12-Nov-08	73.400	2.00	0.30	0.05	0.60	0.03	0.07	RHS
209	12-Nov-08	73.400	0.40	0.40	0.05	0.16	0.01	0.02	RHS
210	12-Nov-08	73.400	0.30	0.30	0.05	0.09	0.00	0.00	RHS
<b>CARRIED FORWARD:</b>						<b>4,439.71</b>	<b>304.76</b>	<b>707.19</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,439.71</b>	<b>304.76</b>	<b>707.19</b>	
211	12-Nov-08	73.400	0.30	0.30	0.05	0.09	0.00	0.00	RHS
212	12-Nov-08	73.400	0.20	0.20	0.05	0.04	0.00	0.00	RHS
213	12-Nov-08	73.300	0.40	0.20	0.05	0.08	0.00	0.00	RHS
214	12-Nov-08	73.300	0.40	0.30	0.05	0.12	0.01	0.02	RHS
215	12-Nov-08	73.300	1.40	0.30	0.05	0.42	0.02	0.05	RHS
216	12-Nov-08	73.300	0.30	0.30	0.05	0.09	0.00	0.00	RHS
217	12-Nov-08	73.300	1.20	0.40	0.05	0.48	0.02	0.05	RHS
218	12-Nov-08	73.300	0.60	0.50	0.05	0.30	0.02	0.05	RHS
219	12-Nov-08	73.300	0.40	0.30	0.05	0.12	0.01	0.02	LHS
220	12-Nov-08	73.300	0.40	0.30	0.05	0.12	0.01	0.02	LHS
221	12-Nov-08	73.300	0.40	0.30	0.05	0.12	0.01	0.02	LHS
222	12-Nov-08	73.300	1.30	0.50	0.05	0.65	0.03	0.07	LHS
223	12-Nov-08	73.300	1.40	0.30	0.05	0.42	0.02	0.05	LHS
224	12-Nov-08	73.200	0.30	0.30	0.05	0.09	0.00	0.00	LHS
225	12-Nov-08	73.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
226	12-Nov-08	73.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
227	12-Nov-08	73.100	0.30	0.30	0.05	0.09	0.00	0.00	LHS
228	12-Nov-08	73.100	0.50	0.40	0.05	0.20	0.01	0.02	LHS
229	12-Nov-08	73.100	0.50	0.30	0.05	0.15	0.01	0.02	LHS
230	14-Nov-08	65.400	3.60	1.00	0.05	3.60	0.18	0.42	RHS
231	14-Nov-08	65.400	5.80	0.90	0.05	5.22	0.26	0.60	LHS
232	14-Nov-08	65.400	2.70	0.80	0.05	2.16	0.11	0.26	LHS
233	14-Nov-08	65.300	1.80	0.80	0.05	1.44	0.07	0.16	LHS
234	14-Nov-08	65.300	0.40	0.40	0.05	0.16	0.01	0.02	LHS
235	14-Nov-08	65.200	1.60	0.80	0.05	1.28	0.06	0.14	LHS
236	14-Nov-08	65.200	0.70	0.50	0.05	0.35	0.02	0.05	RHS
237	14-Nov-08	65.200	0.60	0.40	0.05	0.24	0.01	0.02	LHS
238	14-Nov-08	65.200	2.90	0.30	0.05	0.87	0.04	0.09	LHS
239	14-Nov-08	65.200	0.30	0.30	0.05	0.09	0.00	0.00	LHS
240	14-Nov-08	65.100	0.60	0.50	0.05	0.30	0.02	0.05	LHS
<b>CARRIED FORWARD:</b>						<b>4,459.24</b>	<b>305.72</b>	<b>709.41</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,459.24</b>	<b>305.72</b>	<b>709.41</b>	
241	14-Nov-08	64.800	1.80	0.90	0.05	1.62	0.08	0.19	RHS
242	14-Nov-08	63.500	1.00	0.80	0.05	0.80	0.04	0.09	RHS
243	14-Nov-08	63.500	0.40	0.40	0.05	0.16	0.01	0.02	RHS
244	14-Nov-08	63.500	0.60	0.50	0.05	0.30	0.02	0.05	RHS
245	14-Nov-08	63.500	1.20	0.80	0.05	0.96	0.05	0.12	RHS
246	14-Nov-08	63.900	2.10	0.90	0.05	1.89	0.09	0.21	LHS
247	14-Nov-08	63.900	0.60	0.40	0.05	0.24	0.01	0.02	LHS
248	14-Nov-08	63.900	1.80	0.80	0.05	1.44	0.07	0.16	LHS
249	14-Nov-08	63.900	0.40	0.40	0.05	0.16	0.01	0.02	LHS
250	14-Nov-08	63.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
251	14-Nov-08	63.800	0.80	0.80	0.05	0.64	0.03	0.07	RHS
252	14-Nov-08	63.800	0.50	0.50	0.05	0.25	0.01	0.02	RHS
253	14-Nov-08	63.800	0.60	0.40	0.05	0.24	0.01	0.02	RHS
254	14-Nov-08	63.800	0.60	0.60	0.05	0.36	0.02	0.05	LHS
255	14-Nov-08	63.800	0.70	0.60	0.05	0.42	0.02	0.05	LHS
256	15-Nov-08	63.400	1.00	0.80	0.05	0.80	0.04	0.09	LHS
257	15-Nov-08	63.400	1.40	0.70	0.05	0.98	0.05	0.12	RHS
258	15-Nov-08	63.400	0.40	0.40	0.05	0.16	0.01	0.02	RHS
259	15-Nov-08	63.400	0.80	0.40	0.05	0.32	0.02	0.05	RHS
260	15-Nov-08	63.100	7.00	0.90	0.05	6.30	0.32	0.74	LHS
261	15-Nov-08	63.100	0.90	0.08	0.05	0.07	0.00	0.00	LHS
262	15-Nov-08	63.100	1.20	0.80	0.05	0.96	0.05	0.12	LHS
263	15-Nov-08	63.000	2.30	0.80	0.05	1.84	0.09	0.21	RHS
264	17-Nov-08	58.800	2.40	1.20	0.05	2.88	0.14	0.32	LHS
265	17-Nov-08	61.700	1.30	0.60	0.05	0.78	0.04	0.09	LHS
266	17-Nov-08	70.100	4.00	1.00	0.05	4.00	0.20	0.46	LHS
267	17-Nov-08	70.100	0.50	0.40	0.05	0.20	0.01	0.02	LHS
268	19-Nov-08	61.800	2.30	1.90	0.05	4.37	0.22	0.51	RHS
269	19-Nov-08	61.800	0.50	0.40	0.05	0.20	0.01	0.02	LHS
270	19-Nov-08	61.800	3.70	1.30	0.05	4.81	0.24	0.56	LHS
<b>CARRIED FORWARD:</b>						<b>4,497.48</b>	<b>307.63</b>	<b>713.83</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,497.48</b>	<b>307.63</b>	<b>713.83</b>	
271	19-Nov-08	61.800	0.40	0.20	0.05	0.08	0.00	0.00	LHS
272	19-Nov-08	61.800	2.70	1.40	0.05	3.78	0.19	0.44	LHS
273	19-Nov-08	61.800	3.20	0.80	0.05	2.56	0.13	0.30	LHS
274	19-Nov-08	61.800	0.60	0.40	0.05	0.24	0.01	0.02	RHS
275	19-Nov-08	61.300	0.50	0.50	0.05	0.25	0.01	0.02	RHS
276	19-Nov-08	61.200	0.90	0.40	0.05	0.36	0.02	0.05	RHS
277	19-Nov-08	61.200	2.10	1.00	0.05	2.10	0.11	0.26	RHS
278	19-Nov-08	61.200	3.50	0.50	0.05	1.75	0.09	0.21	RHS
279	19-Nov-08	61.200	2.50	0.00	0.05	0.00	0.00	0.00	RHS
280	19-Nov-08	61.200	1.90	0.70	0.05	1.33	0.07	0.16	RHS
281	19-Nov-08	61.200	1.70	0.90	0.05	1.53	0.08	0.19	RHS
282	19-Nov-08	61.200	1.10	0.40	0.05	0.44	0.02	0.05	RHS
283	19-Nov-08	61.200	3.30	0.80	0.05	2.64	0.13	0.30	RHS
284	19-Nov-08	60.900	1.20	0.70	0.05	0.84	0.04	0.09	LHS
285	19-Nov-08	60.900	0.70	0.50	0.05	0.35	0.02	0.05	LHS
286	19-Nov-08	60.900	1.60	0.40	0.05	0.64	0.03	0.07	LHS
287	21-Nov-08	62.700	0.60	0.50	0.05	0.30	0.02	0.05	LHS
288	21-Nov-08	62.700	1.60	0.70	0.05	1.12	0.06	0.14	LHS
289	21-Nov-08	62.700	1.70	0.60	0.05	1.02	0.05	0.12	LHS
290	21-Nov-08	62.700	1.90	1.20	0.05	2.28	0.11	0.26	LHS
291	21-Nov-08	62.600	0.70	0.40	0.05	0.28	0.01	0.02	LHS
292	21-Nov-08	62.500	1.70	0.40	0.05	0.68	0.03	0.07	LHS
293	21-Nov-08	62.500	0.50	0.50	0.05	0.25	0.01	0.02	RHS
294	21-Nov-08	62.400	1.40	1.20	0.05	1.68	0.08	0.19	LHS
295	21-Nov-08	62.300	0.60	0.50	0.05	0.30	0.02	0.05	LHS
296	21-Nov-08	62.300	0.30	0.20	0.05	0.06	0.00	0.00	LHS
297	21-Nov-08	62.300	0.30	0.30	0.05	0.09	0.00	0.00	LHS
298	21-Nov-08	57.900	7.40	0.50	0.05	3.70	0.19	0.44	LHS
299	21-Nov-08	59.000	7.10	1.20	0.05	8.52	0.43	1.00	RHS
300	21-Nov-08	58.900	3.40	1.10	0.05	3.74	0.19	0.44	RHS
<b>CARRIED FORWARD:</b>						<b>4,540.39</b>	<b>309.78</b>	<b>718.84</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,540.39</b>	<b>309.78</b>	<b>718.84</b>	
301	21-Nov-08	59.600	1.00	0.80	0.05	0.80	0.04	0.09	LHS
302	21-Nov-08	59.600	0.60	0.50	0.05	0.30	0.02	0.05	LHS
303	21-Nov-08	60.600	3.20	1.60	0.05	5.12	0.26	0.60	LHS
304	21-Nov-08	60.600	1.70	1.00	0.05	1.70	0.09	0.21	RHS
305	21-Nov-08	60.600	1.40	0.80	0.05	1.12	0.06	0.14	RHS
306	24-Nov-08	60.000	0.30	0.30	0.05	0.09	0.00	0.00	RHS
307	24-Nov-08	60.000	0.90	0.70	0.05	0.63	0.03	0.07	LHS
308	24-Nov-08	60.000	2.40	1.30	0.05	3.12	0.16	0.37	LHS
309	24-Nov-08	62.300	4.60	0.80	0.05	3.68	0.18	0.42	RHS
310	24-Nov-08	62.300	0.40	0.30	0.05	0.12	0.01	0.02	LHS
311	24-Nov-08	62.300	0.30	0.30	0.05	0.09	0.00	0.00	LHS
312	24-Nov-08	62.300	4.20	0.90	0.05	3.78	0.19	0.44	RHS
313	24-Nov-08	62.200	5.10	0.70	0.05	3.57	0.18	0.42	LHS
314	24-Nov-08	62.100	3.00	0.90	0.05	2.70	0.14	0.32	RHS
315	24-Nov-08	62.100	8.50	1.00	0.05	8.50	0.43	1.00	RHS
316	26-Nov-08	55.200	4.30	1.80	0.05	7.74	0.39	0.90	LHS
317	26-Nov-08	55.200	2.50	2.50	0.05	6.25	0.31	0.72	LHS
318	26-Nov-08	60.300	2.10	1.20	0.05	2.52	0.13	0.30	RHS
319	26-Nov-08	60.300	0.80	0.50	0.05	0.40	0.02	0.05	RHS
320	26-Nov-08	60.300	3.70	1.00	0.05	3.70	0.19	0.44	RHS
321	26-Nov-08	60.300	4.20	1.40	0.05	5.88	0.29	0.67	RHS
322	26-Nov-08	60.300	3.90	1.20	0.05	4.68	0.23	0.53	LHS
323	26-Nov-08	44.400	5.60	1.40	0.05	7.84	0.39	0.90	LHS
324	26-Nov-08	44.400	4.70	1.10	0.05	5.17	0.26	0.60	LHS
325	26-Nov-08	44.400	1.00	0.80	0.05	0.80	0.04	0.09	LHS
326	26-Nov-08	44.500	0.40	0.30	0.05	0.12	0.01	0.02	LHS
327	28-Nov-08	101.500	3.70	1.40	0.05	5.18	0.26	0.60	LHS
328	28-Nov-08	99.900	4.20	1.80	0.05	7.56	0.38	0.88	LHS
329	28-Nov-08	100.800	2.40	1.80	0.05	4.32	0.22	0.51	RHS
330	28-Nov-08	100.800	2.10	2.00	0.05	4.20	0.21	0.49	LHS
<b>CARRIED FORWARD:</b>						<b>4,642.07</b>	<b>314.90</b>	<b>730.69</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD:</b>						<b>4,642.07</b>	<b>314.90</b>	<b>730.69</b>	
331	28-Nov-08	100.800	3.10	3.00	0.05	9.30	0.47	1.09	LHS
332	28-Nov-08	100.800	2.10	1.70	0.05	3.57	0.18	0.42	LHS
333	28-Nov-08	107.400	1.50	1.00	0.05	1.50	0.08	0.19	LHS
334	28-Nov-08	107.400	1.80	1.00	0.05	1.80	0.09	0.21	LHS
335	28-Nov-08	107.400	0.40	0.30	0.05	0.12	0.01	0.02	LHS
336	28-Nov-08	110.200	4.60	1.80	0.05	8.28	0.41	0.95	LHS
337	28-Nov-08	110.200	1.50	1.00	0.05	1.50	0.08	0.19	LHS
338	28-Nov-08	110.100	1.90	1.40	0.05	2.66	0.13	0.30	LHS
339	28-Nov-08	110.100	0.40	0.40	0.05	0.16	0.01	0.02	LHS
340	28-Nov-08	110.100	5.20	1.10	0.05	5.72	0.29	0.67	LHS
341	28-Nov-08	110.100	2.00	1.10	0.05	2.20	0.11	0.26	LHS
342	28-Nov-08	110.100	2.40	2.00	0.05	4.80	0.24	0.56	LHS
343	28-Nov-08	108.400	1.80	1.50	0.05	2.70	0.14	0.32	LHS
344	29-Nov-08	102.700	2.10	0.90	0.05	1.89	0.09	0.21	RHS
345	29-Nov-08	103.900	2.40	1.00	0.05	2.40	0.12	0.28	RHS
346	29-Nov-08	103.900	0.40	0.30	0.05	0.12	0.01	0.02	LHS
347	29-Nov-08	103.900	3.00	2.80	0.05	8.40	0.42	0.97	LHS
348	29-Nov-08	104.200	4.80	1.00	0.05	4.80	0.24	0.56	LHS
349	29-Nov-08	104.200	4.60	1.00	0.05	4.60	0.23	0.53	LHS
350	29-Nov-08	104.200	1.00	0.70	0.05	0.70	0.04	0.09	LHS
351	30-Nov-08	104.300	1.00	0.40	0.05	0.40	0.02	0.05	LHS
352	30-Nov-08	104.300	0.80	0.40	0.05	0.32	0.02	0.05	LHS
353	30-Nov-08	104.300	4.90	2.20	0.05	10.78	0.54	1.25	RHS
354	30-Nov-08	118.700	3.70	0.80	0.05	2.96	0.15	0.35	LHS
355	30-Nov-08	118.700	1.50	1.50	0.05	2.25	0.11	0.26	LHS
356	30-Nov-08	120.200	4.50	1.70	0.05	7.65	0.38	0.88	RHS
357	30-Nov-08	119.700	3.70	2.10	0.05	7.77	0.39	0.90	LHS
<b>CARRIED FORWARD:</b>						<b>4,741.42</b>	<b>319.90</b>	<b>742.29</b>	

LINTASAN RESOURCES SDN BHD.  
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	251.92	30.42	282.34	18.90	2.28	21.18	43.46	5.25	48.71
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	95.91	20.28	116.19	7.21	1.52	8.74	16.54	3.50	20.04
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	6.76	1.69	8.45	0.51	0.13	0.64	1.17	0.29	1.46
4	W.P LABUAN	L 700	JALAN POHON BATU	-	28.73	28.73	-	2.15	2.15	-	4.96	4.96
5	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	-	1.69	1.69	-	0.13	0.13	-	0.29	0.29
6	W.P LABUAN	L 703	JALAN OKK DAUD	24.01	20.28	44.29	1.81	1.52	3.33	4.15	3.50	7.65
7	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	16.00	-	16.00	1.20	-	1.20	2.77	-	2.77
8	W.P LABUAN	L 705	JALAN BEBULOH	47.37	6.76	54.13	3.55	0.51	4.06	8.16	1.17	9.33
9	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	107.54	16.90	124.44	8.08	1.27	9.35	18.54	2.92	21.46
10	W.P LABUAN	L 707	JALAN PULAU BUAH	1.76	-	1.76	0.13	-	0.13	0.30	-	0.30
11	W.P LABUAN	L 707	JALAN BATU ARANG	6.39	10.14	16.53	0.48	0.76	1.24	1.10	1.75	2.85
12	W.P LABUAN	L 708	JALAN OKK ABDULLAH	33.16	8.45	41.61	2.49	0.63	3.12	5.72	1.46	7.18
13	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	25.62	3.38	29.00	1.92	0.25	2.17	4.42	0.58	5.00
14	W.P LABUAN	L 710	JALAN BUKIT KUDA	5.77	-	5.77	0.43	-	0.43	1.00	-	1.00
15	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	15.63	3.38	19.01	1.17	0.25	1.42	2.69	0.58	3.27
16	W.P LABUAN	L 715	JALAN HAJI KUDUS	4.00	-	4.00	0.30	-	0.30	0.69	-	0.69
17	W.P LABUAN	L 716	JALAN KERUPANG SATU	4.54	-	4.54	0.34	-	0.34	0.78	-	0.78
18	W.P LABUAN	L 718	JALAN KERUPANG TIGA	14.49	-	14.49	1.09	-	1.09	2.50	-	2.50
19	W.P LABUAN	L 719	JALAN PENGHULU TUAH	14.68	-	14.68	1.10	-	1.10	2.52	-	2.52
20	W.P LABUAN	L 721	JALAN BUKIT TIMBALAI	16.12	-	16.12	1.21	-	1.21	2.79	-	2.79
21	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	6.76	6.76	13.52	0.51	0.51	1.01	1.16	1.17	2.32
22	W.P LABUAN	L 723	JALAN SK. PATAU-PATAU	-	1.69	1.69	-	0.13	0.13	-	0.29	0.29
23	W.P LABUAN	L 725	JALAN KELAB GOLF	0.36	-	0.36	0.03	-	0.03	0.07	-	0.07
24	W.P LABUAN	L 727	JALAN TANJUNG TARAS	1.38	-	1.38	0.10	-	0.10	0.23	-	0.23
25	W.P LABUAN	L 730	JALAN SAWANGAN CINA	5.44	-	5.44	0.41	-	0.41	0.93	-	0.93
26	W.P LABUAN	L 731	JALAN ARSAT	10.29	-	10.29	0.71	-	0.71	1.78	-	1.78
27	W.P LABUAN	L 733	JALAN PEN'BUNGBG. TANJUNG	9.56	-	9.56	0.72	-	0.72	1.66	-	1.66
28	W.P LABUAN	L 734	JALAN PANCUR HITAM	7.23	-	7.23	0.55	-	0.55	1.25	-	1.25
29	W.P LABUAN	L 735	JALAN TANGKI AIR KIANSAM	2.80	-	2.80	0.21	-	0.21	0.48	-	0.48
30	W.P LABUAN	L 736	JALAN TANGKI AIR KINABINUWA	3.38	-	3.38	0.25	-	0.25	0.58	-	0.58
31	W.P LABUAN	L 737	JALAN LOJI AIR SG. PAGAR	1.69	-	1.69	0.13	-	0.13	0.29	-	0.29
32	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	3.77	-	3.77	0.28	-	0.28	0.65	-	0.65
33	W.P LABUAN	L 739	JALAN TERMINAL AIRPORT	9.68	-	9.68	0.73	-	0.73	1.67	-	1.67
<b>TOTAL C/F :</b>				<b>753.98</b>	<b>160.55</b>	<b>914.53</b>	<b>56.54</b>	<b>12.04</b>	<b>68.58</b>	<b>130.05</b>	<b>27.69</b>	<b>157.75</b>

**LINTASAN RESOURCES SDN BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

**SUMMARY - POTHOLE PATCHING RECORD**

Month: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )			VOLUME ( m <sup>3</sup> )			PREMIX QUANTITY ( TON )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
<b>TOTAL B/F :</b>				<b>753.98</b>	<b>160.55</b>	<b>914.53</b>	<b>56.54</b>	<b>12.04</b>	<b>68.58</b>	<b>130.05</b>	<b>27.69</b>	<b>157.75</b>
34	W.P LABUAN	L 742	JALAN MASUK KE SMK SG BEDAUN	23.26	6.76	30.02	1.76	0.51	2.26	4.02	1.17	5.19
35	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	3.15	-	3.15	0.24	-	0.24	0.55	-	0.55
36	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	1.48	-	1.48	0.11	-	0.11	0.25	-	0.25
37	W.P LABUAN	L 747	JALAN MERDEKA	0.55	-	0.55	0.04	-	0.04	0.09	-	0.09
38	W.P LABUAN	L 749	JALAN BEBULOH RANCHA-RANCHA	6.76	-	6.76	0.51	-	0.51	1.17	-	1.17
39	W.P LABUAN	L 750	JALAN BUKIT BESAR	3.27	3.38	6.65	0.25	0.25	0.51	0.57	0.58	1.15
40	W.P LABUAN	L 753	JALAN TENAGA	1.63	-	1.63	0.12	-	0.12	0.28	-	0.28
41	W.P LABUAN	L 769	JALAN GERSIK	0.68	-	0.68	0.05	-	0.05	0.12	-	0.12
42	W.P LABUAN	03	JALAN TANGKI AIR BUKIT BESAR	8.45	-	8.45	0.63	-	0.63	1.46	-	1.46
<b>TOTAL C/F :</b>				<b>803.20</b>	<b>170.69</b>	<b>973.89</b>	<b>60.25</b>	<b>12.80</b>	<b>73.05</b>	<b>138.56</b>	<b>29.44</b>	<b>168.00</b>

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** REFER TO REMARKS

**ROAD NAME:** REFER TO REMARKS

**MONTH:** OCTOBER 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m <sup>2</sup> )	VOLUME (m <sup>3</sup> )	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD OCT'08:</b>			-	-	-	<b>803.20</b>	<b>60.25</b>	<b>138.56</b>	
1	01-Nov-08	4.40	1.30	1.30	0.08	1.69	0.13	0.29	L 705 - Jalan Bebuloh
2	"	4.35	1.30	1.30	0.08	1.69	0.13	0.29	L 705 - Jalan Bebuloh
3	"	4.10	1.30	1.30	0.08	1.69	0.13	0.29	L 705 - Jalan Bebuloh
4	"	0.70	1.30	1.30	0.08	1.69	0.13	0.29	L 705 - Jalan Bebuloh
5	"	0.50	1.30	1.30	0.08	1.69	0.13	0.29	L 750 - Jalan Bukit Besar
6	"	0.46	1.30	1.30	0.08	1.69	0.13	0.29	L 750 - Jalan Bukit Besar
7	03-Nov-08	0.52	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
8	"	0.56	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
9	"	3.75	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
10	"	3.70	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
11	"	3.81	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
12	"	3.85	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
13	"	3.87	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
14	04-Nov-08	1.15	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
15	"	1.18	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
16	"	1.10	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
17	"	1.12	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
18	"	1.00	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
19	"	3.50	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
20	06-Nov-08	4.42	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
21	"	4.40	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
22	"	4.38	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
23	"	0.27	1.30	1.30	0.08	1.69	0.13	0.29	L 723 - Jalan Sk. Patau-patau
24	07-Nov-08	2.63	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
25	"	0.50	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
26	"	3.85	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
27	"	3.70	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
28	"	3.65	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
29	"	3.55	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
30	12-Nov-08	1.10	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
31	"	1.13	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
32	"	1.16	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
33	"	1.42	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
34	"	1.50	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
35	"	1.65	1.30	1.30	0.08	1.69	0.13	0.29	L 707 - Jalan Batu Arang
36	13-Nov-08	2.95	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
37	"	3.15	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
38	"	0.52	1.30	1.30	0.08	1.69	0.13	0.29	L 711 - Jalan Kg. Jawa/Jumidar Buyong
39	"	0.56	1.30	1.30	0.08	1.69	0.13	0.29	L 711 - Jalan Kg. Jawa/Jumidar Buyong
40	"	0.71	1.30	1.30	0.08	1.69	0.13	0.29	L 709 - Jalan Tg. Batu/Tg. Purun
41	"	0.80	1.30	1.30	0.08	1.69	0.13	0.29	L 709 - Jalan Tg. Batu/Tg. Purun
<b>TOTAL C/F :</b>						<b>872.49</b>	<b>65.45</b>	<b>150.51</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** W.P LABUAN  
**ROUTE NO.** REFER TO REMARKS  
**ROAD NAME:** REFER TO REMARKS  
**MONTH:** OCTOBER 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD OCT'08:</b>			-	-	-	<b>872.49</b>	<b>65.45</b>	<b>150.51</b>	
42	13-Nov-08	0.95	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
43	"	3.65	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
44	"	3.75	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
45	"	3.85	1.30	1.30	0.08	1.69	0.13	0.29	L 706 - Jalan Ranche-rancha
46	14-Nov-08	0.40	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
47	"	0.55	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
48	"	0.60	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
49	"	0.10	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
50	"	0.60	1.30	1.30	0.08	1.69	0.13	0.29	L 701 - Jalan Lubok Temiang
51	17-Nov-08	3.91	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
52	"	3.95	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
53	"	0.20	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
54	"	0.35	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
55	"	0.44	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
56	"	0.58	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
57	"	0.66	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
58	"	0.70	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
59	18-Nov-08	3.63	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
60	"	3.70	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
61	"	3.30	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
62	"	3.50	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
63	"	1.18	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranche-rancha Lama
64	"	1.20	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranche-rancha Lama
65	"	1.45	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranche-rancha Lama
66	"	1.60	1.30	1.30	0.08	1.69	0.13	0.29	L 722 - Jalan Ranche-rancha Lama
67	"	2.85	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Batu Manikar
68	19-Nov-08	1.00	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
69	"	1.18	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
70	"	1.20	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
71	"	1.30	1.30	1.30	0.08	1.69	0.13	0.29	L 742 - Jalan Masuk Ke SMK Sg. Bedaun
72	20-Nov-08	3.91	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
73	"	3.98	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
74	"	4.00	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
75	"	4.28	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
76	"	4.35	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
77	"	4.60	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
78	"	4.75	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Patau-patau
79	21-Nov-08	0.18	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
80	"	0.20	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
81	"	0.25	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
82	"	0.30	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
<b>TOTAL C/F :</b>						<b>941.78</b>	<b>70.64</b>	<b>162.47</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT  
**R01 POTHOLE PATCHING RECORD**

**DISTRICT:** W.P LABUAN  
**ROUTE NO.** REFER TO REMARKS  
**ROAD NAME:** REFER TO REMARKS  
**MONTH:** OCTOBER 2008

ITEM	DATE	CHAINAGE (KM)	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
<b>BROUGHT FORWARD OCT'08:</b>			-	-	-	<b>941.78</b>	<b>70.64</b>	<b>162.47</b>	
83	21-Nov-08	0.39	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
84	"	0.45	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
85	"	0.70	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
86	"	0.75	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
87	"	0.80	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
88	"	3.05	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
89	"	3.10	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Pohon Batu
90	"	0.97	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
91	"	1.00	1.30	1.30	0.08	1.69	0.13	0.29	L 703 - Jalan Okk Daud
92	24-Nov-08	0.35	1.30	1.30	0.08	1.69	0.13	0.29	L708 - Jalan Okk Abdullah
93	"	0.37	1.30	1.30	0.08	1.69	0.13	0.29	L708 - Jalan Okk Abdullah
94	"	0.40	1.30	1.30	0.08	1.69	0.13	0.29	L708 - Jalan Okk Abdullah
95	"	0.47	1.30	1.30	0.08	1.69	0.13	0.29	L708 - Jalan Okk Abdullah
96	"	0.50	1.30	1.30	0.08	1.69	0.13	0.29	L708 - Jalan Okk Abdullah
97	"	2.30	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
98	"	2.35	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
99	"	2.38	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
100	"	2.40	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
101	"	2.46	1.30	1.30	0.08	1.69	0.13	0.29	L 700 - Jalan Tun Mustapha
<b>TOTAL :</b>						<b>973.89</b>	<b>73.05</b>	<b>168.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - PAVING BLOCK RECORD***

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	287.89	50.14	338.03
<b>TOTAL</b>				<b>287.89</b>	<b>50.14</b>	<b>338.03</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 PAVING BLOCK RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTE NO.** 501

**ROAD NAME:** JLN KK - PENAMPANG - LOK KAWI

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
<b>BROUGHT FORWARD:</b>					<b>287.89</b>	
1	02 Nov 08	0.049	3.00	2.00	6.00	LHS-QEH Traffic Lights
2	02 Nov 08	0.109	2.61	0.80	2.09	LHS-QEH Traffic Lights
3	02 Nov 08	0.097	6.60	1.40	9.24	LHS-QEH Traffic Lights
4	02 Nov 08	0.110	2.20	1.80	3.96	LHS-QEH Traffic Lights
5	09 Nov 08	0.539	3.10	1.10	3.41	LHS-QEH Traffic Lights
6	09 Nov 08	0.543	2.80	1.40	3.92	LHS-QEH Traffic Lights
7	15 Nov 08	0.529	3.40	1.60	5.44	LHS-QEH Traffic Lights
8	15 Nov 08	0.531	2.60	1.60	4.16	LHS-QEH Traffic Lights
9	15 Nov 08	0.533	0.80	0.80	0.64	LHS-QEH Traffic Lights
10	23 Nov 08	0.541	3.80	1.60	6.08	LHS-QEH Traffic Lights
11	23 Nov 08	0.545	3.60	1.20	4.32	LHS-QEH Traffic Lights
12	23 Nov 08	0.547	1.10	0.80	0.88	LHS-QEH Traffic Lights
<b>TOTAL:</b>					<b>338.03</b>	

DISTRICT : SIPITANG  
ROUTENO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH139.555 (KM141.315) - RHS

### **R01 VEGETATION CLEARING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KOTA BELUD  
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH73.270(LHS)

### R01 - VEGETATION CLEARING



**BEFORE**



**IN PROGRESS**



**AFTER**

**LINTASAN RESOURCES SDN. BHD.**  
**VEGETATION CLEARING**  
**GRAND SUMMARY**

**MONTH: NOVEMBER 2008**

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8,552.35	2,382.70	10,935.05
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	500.00	0.00	500.00
Kudat	01	Jalan Kota Kinabalu-Kudat	2,307.64	0.00	2,307.64
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	108.30	52.10	160.40
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	150.20	27.25	177.45
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	981.90	163.85	1,145.75
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	400.70	1,602.35	2,003.05
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	750.49	0.00	750.49
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	14.88	14.88
Kuala Penyu	502	Jalan Beaufort-Menumbok	1,031.10	0.00	1,031.10
<b>TOTAL</b>			<b>14,782.68</b>	<b>4,243.13</b>	<b>19,025.81</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

***Month : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	14.88	14.88
3	Beaufort	502	Jalan Beaufort - Menumbok	750.49	-	750.49
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	1,031.10	-	1,031.10
<b>TOTAL</b>				<b>1,781.59</b>	<b>14.88</b>	<b>1,796.47</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>0.00</b>	
1	5-Nov-08	139.56	37.20	0.40	14.88	RHS
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>CARRIED FORWARD:</b>					<b>14.88</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month : NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	150.20	27.25	177.45
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	981.90	163.85	1,145.75
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	400.70	1,602.35	2,003.05
<b>TOTAL</b>				<b>1,532.80</b>	<b>1,793.45</b>	<b>3,326.25</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TAMBUNAN

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** November 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>150.20</b>	
1	26 Nov 08	70.916	16.00	0.05	0.80	Edge of pavement to kerbs @ RHS
2	26 Nov 08	70.824	76.00	0.05	3.80	Edge of pavement to kerbs @ RHS
3	26 Nov 08	70.832	53.00	0.05	2.65	Edge of pavement to kerbs @ LHS
4	26 Nov 08	70.814	14.00	0.05	0.70	Edge of pavement to kerbs @ LHS
5	26 Nov 08	70.742	67.00	0.05	3.35	Edge of pavement to kerbs @ LHS
6	26 Nov 08	70.766	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
7	26 Nov 08	70.702	51.00	0.05	2.55	Edge of pavement to kerbs @ RHS
8	26 Nov 08	70.609	128.00	0.05	6.40	Edge of pavement to kerbs @ LHS
9	26 Nov 08	70.633	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
10	26 Nov 08	70.573	52.00	0.05	2.60	Edge of pavement to kerbs @ RHS
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>177.45</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** November 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>981.90</b>	
1	26 Nov 08	120.532	1,358.00	0.05	67.90	Edge of pavement to median kerbs
2	26 Nov 08	119.705	134.00	0.05	6.70	Edge of pavement to kerbs @ LHS
3	26 Nov 08	119.808	65.00	0.05	3.25	Roundabout Perkasa @ Median
4	26 Nov 08	119.705	135.00	0.05	6.75	Edge of pavement to kerbs @ RHS
5	26 Nov 08	119.410	772.00	0.05	38.60	Edge of pavement to median kerbs
6	26 Nov 08	119.007	741.00	0.05	37.05	Edge of pavement to median kerbs
7	27 Nov 08	118.831 - 118.855	24.00	0.05	1.20	On bridge pavement
8	27 Nov 08	121.596 - 121.620	24.00	0.05	1.20	On bridge pavement
9	27 Nov 08	138.259 - 138.283	24.00	0.05	1.20	On bridge pavement
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>1,145.75</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** TENOM

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU-TENOM

**MONTH:** November 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>400.70</b>	
1	26 Nov 08	162.345	419.00	0.05	20.95	Edge of pavement to kerbs @ LHS
2	26 Nov 08	161.380	1,384.00	0.05	69.20	Edge of pavement to kerbs @ RHS
3	27 Nov 08	140.097 - 140.109	12.00	7.50	90.00	On bridge pavement
4	27 Nov 08	145.192 - 145.207	15.00	7.50	112.50	On bridge pavement
5	27 Nov 08	148.220 - 148.244	24.00	7.30	175.20	On bridge pavement
6	27 Nov 08	158.624 - 158.643	19.00	7.50	142.50	On bridge pavement
7	27 Nov 08	164.119 - 164.279	160.00	6.20	992.00	On bridge pavement
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL :</b>					<b>2,003.05</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	108.30	52.10	160.40
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				<b>108.30</b>	<b>52.10</b>	<b>160.40</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>108.30</b>	
1	10 Nov 08	8.040	200.00	0.01	2.00	LHS
2	10 Nov 08	8.180	60.00	0.01	0.60	LHS
3	10 Nov 08	8.240	200.00	0.01	2.00	LHS
4	10 Nov 08	8.440	100.00	0.01	1.00	LHS
5	10 Nov 08	8.540	200.00	0.01	2.00	LHS
6	10 Nov 08	8.740	200.00	0.01	2.00	LHS
7	10 Nov 08	8.780	160.00	0.01	1.60	LHS
8	10 Nov 08	8.940	200.00	0.01	2.00	LHS
9	10 Nov 08	9.150	60.00	0.01	0.60	LHS
10	11 Nov 08	9.340	100.00	0.01	1.00	LHS
11	11 Nov 08	9.440	200.00	0.01	2.00	LHS
12	11 Nov 08	9.640	130.00	0.01	1.30	LHS
13	11 Nov 08	9.640	200.00	0.01	2.00	RHS
14	11 Nov 08	9.740	400.00	0.01	4.00	RHS
15	11 Nov 08	9.440	200.00	0.01	2.00	RHS
16	12 Nov 08	9.110	70.00	0.01	0.70	RHS
17	12 Nov 08	9.040	200.00	0.01	2.00	RHS
18	12 Nov 08	8.840	200.00	0.01	2.00	RHS
19	12 Nov 08	8.840	70.00	0.01	0.70	RHS
20	12 Nov 08	8.640	100.00	0.01	1.00	RHS
21	12 Nov 08	8.540	100.00	0.01	1.00	RHS
22	12 Nov 08	8.440	200.00	0.01	2.00	RHS
23	12 Nov 08	8.170	70.00	0.01	0.70	RHS
24	13 Nov 08	9.740	100.00	0.01	1.00	LHS
25	13 Nov 08	9.840	200.00	0.01	2.00	LHS
26	13 Nov 08	10.040	200.00	0.01	2.00	LHS
27	13 Nov 08	10.465	60.00	0.01	0.60	LHS
28	13 Nov 08	10.910	200.00	0.01	2.00	LHS
29	13 Nov 08	11.840	60.00	0.01	0.60	LHS
30	13 Nov 08	12.090	100.00	0.01	1.00	LHS
<b>CARRIED FORWARD:</b>					<b>153.70</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>153.70</b>	
31	13 Nov 08	13.260	60.00	0.01	0.60	LHS
32	13 Nov 08	13.840	200.00	0.01	2.00	LHS
33	19 Nov 08	15.040	200.00	0.01	2.00	LHS
34	19 Nov 08	15.340	150.00	0.01	1.50	LHS
35	19 Nov 08	15.240	60.00	0.01	0.60	LHS
<b>TOTAL:</b>					<b>160.40</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - VEGETATION CLEARING RECORD***

*Month : November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	8,552.35	2,382.70	10,935.05
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	500.00	-	500.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	2,307.64	-	2,307.64
<b>TOTAL</b>				<b>11,359.99</b>	<b>2,382.70</b>	<b>13,742.69</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** KOTA BELUD

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>8,552.35</b>	
1	06 Nov 08	73.270-73.379	109.00	1	109.00	
2	06 Nov 08	73.370-73.469	98.5	1	98.50	
3	06 Nov 08	73.470-73.565	94.7	1	94.70	
4	06 Nov 08	73.570-73.655	84.5	1	84.50	
5	06 Nov 08	73.670-73.750	80.1	1	80.10	
6	19 Nov 08	75.030-75.430	400.1	1	400.10	
7	19 Nov 08	75.070-75.725	55.1	1	55.10	
8	19 Nov 08	75.770-75.800	29.5	1	29.50	
9	28 Nov 08	73.770-74.557	949.2	1	949.20	
10	28 Nov 08	75.270-75.618	347.8	1	347.80	
11	28 Nov 08	75.620	85.6	1	85.60	
12	28 Nov 08	77.130	48.6	1	48.60	
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>BALANCE END OF NOV :</b>					<b>10,935.05</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT.

**SUMMARY - VEGETATION CLEARING RECORD**

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA ( m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	8,084.00	-	8,084.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	1,672.20	-	1,672.20
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	-	78.00	78.00
4	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	-	85.60	85.60
5	W.P LABUAN	L 703	JALAN OKK DAUD	4,480.00	-	4,480.00
6	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	5,056.00	-	5,056.00
7	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	1,653.00	-	1,653.00
8	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	1,728.20	-	1,728.20
9	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	18,365.40	-	18,365.40
10	W.P LABUAN	L 715	JALAN HAJI KUDUS	210.00	-	210.00
11	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	5,628.80	-	5,628.80
12	W.P LABUAN	L 747	JALAN MERDEKA	3,612.00	-	3,612.00
13	W.P LABUAN	L 724	JALAN MASJID	1,681.30	-	1,681.30
14	W.P LABUAN	L 730	JALAN SAWANGAN CINA	206.00	-	206.00
15	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	561.00	-	561.00
16	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	108.00	-	108.00
17	W.P LABUAN	2	JALAN MASUK KE SMK PANTAI	239.00	-	239.00
<b>TOTAL</b>				<b>53,284.90</b>	<b>163.60</b>	<b>53,448.50</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 701

**ROAD NAME:** JALAN LUBOK TEMIANG

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCT'08:</b>					<b>0.00</b>	
1	03-Nov-08	0	80.00	0.20	16.00	RHS
2	"	86	44.00	0.20	8.80	RHS
3	"	150	50.00	0.20	10.00	RHS
4	"	212	23.00	0.20	4.60	RHS
5	"	0	70.00	0.20	14.00	LHS
6	"	76	24.00	0.20	4.80	LHS
7	"	100	112.00	0.20	22.40	LHS
8	"	225	25.00	0.20	5.00	LHS
<b>TOTAL :</b>					<b>85.60</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R01 VEGETATION CLEARING RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 700

**ROAD NAME:** JALAN BATU MANIKAR

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCT'08:</b>					<b>0.00</b>	
1	15-Nov-08	1700	200.00	0.20	40.00	RHS
2	"	1910	190.00	0.20	38.00	RHS
<b>TOTAL :</b>					<b>78.00</b>	

DISTRICT : BEAUFORT  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH125.290 (KM127.050) - LHS

### **R01 PAVEMENT TREATMENT**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : TAMBUNAN  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 98.134/ KM 108.034 @ RHS

### **R01 PAVEMENT TREATMENT**



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R01 ~ PAVEMENT.**

**Road Name : Jalan Tun Mustapha**

Route No :: L700

Location : KM 2.30 RHS

Date : 24-Nov-08

**Road Name : Jalan Penyambung Bunga Tanjung**

Route No :: L733

Location : KM 0.03 LHS

Date : 27-Nov-08

**BEFORE**



Film Batch : L11-14-001



Film Batch : L11-14-033

**IN PROGRESS**



Film Batch : L11-14-003



Film Batch : L11-14-043

**AFTER**



Film Batch : L11-14-009



Film Batch : L11-14-079

**LINTASAN RESOURCES SDN. BHD.**  
**PAVEMENT TREATMENT**  
**GRAND SUMMARY**

**MONTH: NOVEMBER 2008**

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m <sup>2</sup> )	(m <sup>2</sup> )	(m <sup>2</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	40.39	0.00	40.39
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lam	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	938.96	0.00	938.96
	500	Jalan Kota Kinabalu-Keningau-Tenom	64.28	0.00	64.28
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	707.00	0.00	707.00
Papar	01	Jalan Kota Kinabalu-Sindumin	376.99	43.86	420.85
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	262.20	262.20
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	1,643.81	0.00	1,643.81
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	315.25	0.00	315.25
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	47.23	0.00	47.23
Beaufort	01	Jalan Kota Kinabalu-Sindumin	462.67	84.64	547.31
	502	Jalan Beaufort-Menumbok	137.39	0.00	137.39
Sipitang	01	Jalan Kota Kinabalu-Sindumin	109.78	0.00	109.78
Kuala Penyu	502	Jalan Beaufort-Menumbok	288.82	0.00	288.82
<b>TOTAL</b>			<b>5,132.57</b>	<b>390.70</b>	<b>5,523.27</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

***Month : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	462.67	84.64	547.31
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	109.78	-	109.78
3	Beaufort	502	Jalan Beaufort - Menumbok	137.39	-	137.39
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	288.82	-	288.82
<b>TOTAL</b>				<b>998.66</b>	<b>84.64</b>	<b>1,083.30</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>462.67</b>	
1	5-Nov-08	98.880	11.20	0.70	7.84	LHS
2	11-Nov-08	113.525	11.00	3.50	38.50	LHS
3	11-Nov-08	113.535	6.90	3.50	24.15	LHS
4	21-Nov-08	125.280	11.00	1.00	11.00	LHS
5	21-Nov-08	125.290	3.50	0.90	3.15	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>547.31</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	938.96	-	938.96
3	Papar	01	Jalan Kota Kinabalu - Sindumin	376.99	43.86	420.85
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	64.28	-	64.28
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	707.00	-	707.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
<b>TOTAL</b>				<b>2,087.23</b>	<b>43.86</b>	<b>2,131.09</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** PAPAR

**ROUTE NO.** 01

**ROAD NAME:** JLN KK-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD:</b>					<b>376.99</b>	
1	09 Nov 08	37.270	7.20	1.00	7.20	LHS
2	09 Nov 08	37.271	5.00	1.20	6.00	LHS
3	09 Nov 08	37.253	8.50	1.00	8.50	RHS
4	09 Nov 08	37.250	5.70	1.20	6.84	RHS
5	09 Nov 08	37.175	3.10	1.10	3.41	RHS
6	09 Nov 08	37.165	5.70	1.30	7.41	RHS
7	09 Nov 08	37.163	4.50	1.00	4.50	RHS
<b>TOTAL:</b>					<b>420.85</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month : November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	262.20	262.20
<b>TOTAL</b>				<b>0.00</b>	<b>262.20</b>	<b>262.20</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>			<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
1	03-Nov-08	69.400	49.50	3.00	148.50	LHS
2	03-Nov-08	69.400	37.90	3.00	113.70	RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>CARRIED FORWARD:</b>			<b>87.40</b>	<b>6.00</b>	<b>262.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

***SUMMARY - PAVEMENT TREATMENT RECORD***

*Month : NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m <sup>2</sup> )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	102.00	-	102.00
2	W.P LABUAN	L 700	JALAN PATAU-PATAU	308.50	-	308.50
3	W.P LABUAN	L 700	JALAN BATU MANIKAR	32.50	-	32.50
4	W.P LABUAN	L 703	JALAN OKK DAUD	151.90	-	151.90
5	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	27.00	-	27.00
6	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	124.00	-	124.00
7	W.P LABUAN	L 705	JALAN BEBULOH	31.25	-	31.25
8	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	410.94	113.00	523.94
9	W.P LABUAN	L 710	JALAN BUKIT KUDA	31.25	-	31.25
10	W.P LABUAN	L 712	JALAN PAHLAWAN	84.00	-	84.00
11	W.P LABUAN	L 716	JALAN KERUPANG 1	101.00	-	101.00
12	W.P LABUAN	L 718	JALAN KERUPANG 3	64.50	-	64.50
13	W.P LABUAN	L 719	JALAN PENGHULU TUAH	30.00	-	30.00
14	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	285.25	65.00	350.25
15	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	132.00	60.00	192.00
16	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	723.00	-	723.00
17	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	186.70	-	186.70
18	W.P LABUAN	L 753	JALAN TENAGA	49.50	-	49.50
<b>TOTAL</b>				<b>2,875.29</b>	<b>238.00</b>	<b>3,113.29</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 733

**ROAD NAME:** JALAN PENY'BUNG BG. TANJUNG

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCT'08:</b>					<b>132.00</b>	
1	27-Nov-08	0.03	25.00	1.50	37.50	LHS
2	"	0.12	15.00	1.50	22.50	LHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>192.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 706

**ROAD NAME:** JALAN RANCHA-RANCHA

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCT'08:</b>					<b>410.94</b>	
1	24-Nov-08	2.30	28.00	2.00	56.00	RHS
2	"	2.70	18.00	1.50	27.00	RHS
3	"	2.76	20.00	1.50	30.00	RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>523.94</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - W.P LABUAN

**R01 PAVEMENT TREATMENT RECORD**

**DISTRICT:** W.P LABUAN

**ROUTE NO.** L 722

**ROAD NAME:** JALAN RANCHA-RANCHA LAMA

**MONTH:** NOVEMBER 2008

ITEM	DATE	LOCATION (KM)	LENGTH (m)	WIDTH (m)	AREA (m <sup>2</sup> )	REMARKS
<b>BROUGHT FORWARD FROM OCT'08:</b>					<b>285.25</b>	
1	10-Nov-08	0.84	10.00	1.50	15.00	RHS
2	"	0.90	5.00	2.00	10.00	
3	"	1.10	20.00	2.00	40.00	RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
<b>TOTAL:</b>					<b>350.25</b>	

# RO2

( SHOULDER )

DISTRICT : BEAUFORT  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH84.840 (KM86.660) - LHS

### R02 SHOULDER REPAIR



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : SIPITANG  
ROUTENO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH137.192 (KM138.952) - LHS

### R02 SHOULDER REPAIR



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : SIPITANG  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH140.178 (KM141.938) - RHS

### R02 SHOULDER REPAIR



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 117.900 - CH 117.942 @ LHS

### R02 SHOULDER REPAIR



**BEFORE**



**IN PROGRESS**



**AFTER**

**R02 ~ ROAD SHOULDER.**

**Road Name : Jalan Masuk Ke Sk Pekan 1**

Route No : L768

Location : KM 0.17 RHS

Date : 11-Nov-08

**BEFORE**



Film Batch: L12-02-091

**IN PROGRESS**



Film Batch: L12-02-098

**AFTER**



Film Batch: L12-02-113

**LINTASAN RESOURCES SDN. BHD.**  
**SHOULDER REPAIR**  
**GRAND SUMMARY**

MONTH: NOEVMBER 2008

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Vol (m <sup>3</sup> )	Area (m <sup>2</sup> )	Vol (m <sup>3</sup> )	Area (m <sup>2</sup> )	Vol (m <sup>3</sup> )
Kota Belud	01	Jalan Kota Kinabalu-Kudat	555.00	1,464.00	2,019.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	8,619.00	6,110.00	14,729.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	22,930.00	15,097.00	38,027.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	3,930.00	1,975.00	5,905.00	4,400.00	896.00	0.00	0.00	4,400.00	896.00
	22	Jalan Kota Kinabalu-Sandakan	5,670.00	3,480.00	9,150.00	2,250.00	382.50	0.00	0.00	2,250.00	382.50
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	2,792.00	2,792.00	6,102.16	1,271.42	2,140.00	421.00	8,242.16	1,692.42
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	18,883.60	1,379.40	20,263.00	890.08	106.75	0.00	0.00	890.08	106.75
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,868.02	0.00	1,868.02	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	318.00	1,500.00	1,818.00	38.11	6.86	0.00	0.00	38.11	6.86
Ranau	22	Jalan Kota Kinabalu-Sandakan	16,173.41	5,019.85	21,193.26	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	3,413.50	0.00	3,413.50	569.40	89.12	0.00	0.00	569.40	89.12
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	118.80	0.00	118.80	532.80	64.48	190.30	21.62	723.10	86.10
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	22.20	0.00	22.20	0.00	61.02	0.00	0.00	0.00	61.02
Beaufort	01	Jalan Kota Kinabalu-Sindumin	2,685.65	0.00	2,685.65	37.00	2.90	102.50	7.97	139.50	10.87
	502	Jalan Beaufort-Menumbok	91.60	0.00	91.60	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	36.20	0.00	36.20	35.60	3.12	186.30	14.37	221.90	17.49
Kuala Penyu	502	Jalan Beaufort-Menumbok	35.40	0.00	35.40	0.00	0.00	0.00	0.00	0.00	0.00
<b>TOTAL</b>			85,350.38	38,817.25	124,167.63	14,855.15	2,884.17	2,619.10	464.96	17,474.25	3,349.13

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY- SHOULDER REPAIR RECORD**

*Month : NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	2,685.65	-	2,685.65	37.00	2.90	102.50	7.97	139.50	10.87
2	Beaufort	502	Jalan Beaufort - Menumbok	91.60	-	91.60	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	36.20	-	36.20	35.60	3.12	186.30	14.37	221.90	17.49
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	35.40	-	35.40	-	-	-	-	-	-
<b>TOTAL</b>				<b>2,848.85</b>	<b>-</b>	<b>2,848.85</b>	<b>72.60</b>	<b>6.02</b>	<b>288.80</b>	<b>22.34</b>	<b>361.40</b>	<b>28.36</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** BEAUFORT

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m <sup>2</sup> )	(m)	(m)	(m)	(m <sup>2</sup> )	(m <sup>3</sup> )	
<b>BROUGHT FORWARD:</b>				-	-	-	2,685.65	-	-	-	37.00	2.90	
1	5-Nov-08	119.698	119.711					13.00	1.00	0.075	13.00	0.98	LHS
2	5-Nov-08	119.700	119.714					14.00	1.10	0.080	15.40	1.23	LHS
3	5-Nov-08	119.710	119.742					32.00	1.00	0.080	32.00	2.56	LHS
4	20-Nov-08	76.780	76.782					2.00	1.60	0.100	3.20	0.32	RHS
5	20-Nov-08	76.790	76.794					4.00	1.50	0.075	6.00	0.45	RHS
6	20-Nov-08	80.000	80.001					1.00	1.00	0.075	1.00	0.08	RHS
7	20-Nov-08	80.005	80.006					1.00	1.00	0.065	1.00	0.07	RHS
8	20-Nov-08	80.007	80.008					1.00	0.90	0.068	0.90	0.06	RHS
9	20-Nov-08	80.027	80.031					4.00	3.40	0.072	13.60	0.98	LHS
10	20-Nov-08	84.840	84.843					3.00	1.10	0.068	3.30	0.22	LHS
11	20-Nov-08	84.850	84.851					1.00	0.80	0.070	0.80	0.06	LHS
12	20-Nov-08	84.855	84.856					1.00	0.70	0.075	0.70	0.05	LHS
13	20-Nov-08	84.860	84.861					1.00	1.00	0.070	1.00	0.07	LHS
14	24-Nov-08	91.220	91.223					3.00	0.40	0.080	1.20	0.10	RHS
15	24-Nov-08	91.230	91.233					3.00	0.50	0.080	1.50	0.12	RHS
16	24-Nov-08	91.242	91.243					1.00	0.40	0.070	0.40	0.03	RHS
17	24-Nov-08	91.248	91.250					2.00	0.40	0.070	0.80	0.06	RHS
18	24-Nov-08	91.250	91.251					1.00	0.40	0.075	0.40	0.03	RHS
19	24-Nov-08	91.257	91.258					1.00	0.50	0.100	0.50	0.05	RHS
20	24-Nov-08	91.260	91.261					1.00	0.40	0.100	0.40	0.04	RHS
21	24-Nov-08	93.510	93.514					4.00	1.10	0.080	4.40	0.35	RHS
22	24-Nov-08	93.512	93.513					1.00	1.00	0.080	1.00	0.08	RHS
23													
24													
25													
26													
27													
28													
29													
30													
<b>CARRIED FORWARD:</b>							2,685.65				139.50	10.87	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO.** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m <sup>2</sup> )	(m)	(m)	(m)	(m <sup>2</sup> )	(m <sup>3</sup> )	
<b>BROUGHT FORWARD:</b>				-	-	-	36.20	-	-	-	35.60	3.12	-
1	5-Nov-08	139.500	139.515					15.00	1.00	0.070	15.00	1.05	RHS
2	5-Nov-08	139.936	139.957					21.00	1.50	0.075	31.50	2.36	RHS
3	5-Nov-08	139.980	140.002					22.00	2.10	0.070	46.20	3.23	RHS
4	14-Nov-08	137.192	137.195					3.00	2.80	0.080	8.40	0.67	LHS
5	14-Nov-08	137.197	137.202					5.00	0.40	0.080	2.00	0.16	LHS
6	14-Nov-08	138.238	138.241					3.00	0.30	0.070	0.90	0.06	LHS
7	14-Nov-08	138.240	138.245					5.00	0.40	0.070	2.00	0.14	LHS
8	14-Nov-08	138.245	138.250					5.00	0.50	0.075	2.50	0.19	LHS
9	14-Nov-08	138.250	138.254					4.00	0.40	0.100	1.60	0.16	LHS
10	14-Nov-08	140.178	140.193					15.00	1.30	0.080	19.50	1.56	RHS
11	14-Nov-08	140.180	140.184					4.00	0.40	0.080	1.60	0.13	RHS
12	14-Nov-08	140.190	140.196					6.00	0.40	0.075	2.40	0.18	RHS
13	14-Nov-08	140.195	140.202					7.00	0.50	0.075	3.50	0.26	RHS
14	14-Nov-08	140.200	140.208					8.00	0.70	0.070	5.60	0.39	RHS
15	14-Nov-08	140.205	140.220					15.00	1.20	0.070	18.00	1.26	RHS
16	14-Nov-08	140.213	140.229					16.00	1.30	0.100	20.80	2.08	RHS
17	14-Nov-08	140.220	140.228					8.00	0.60	0.100	4.80	0.48	RHS
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
<b>CARRIED FORWARD:</b>							36.20				221.90	17.49	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - SHOULDER REPAIR RECORD**

*Month : NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	3,413.50	-	3,413.50	569.70	89.19	-	-	569.70	89.19
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	118.80	-	118.80	532.80	64.48	190.30	21.62	723.10	86.10
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	22.20	-	22.20	-	-	-	-	-	-
<b>TOTAL</b>				<b>3,554.50</b>	<b>-</b>	<b>3,554.50</b>	<b>1,102.50</b>	<b>153.67</b>	<b>190.30</b>	<b>21.62</b>	<b>1,292.80</b>	<b>175.29</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** KENINGAU

**ROUTE NO.** 500

**ROAD NAME:** JLN K. KINABALU - KENINGAU - TENOM

**MONTH:** November 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS		
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume			
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)			
<b>BROUGHT FORWARD:</b>							<b>118.80</b>								
1	05 Nov 08	117.074	117.150					76.00	0.80	0.100	60.80	6.08	Drop off/RHS		
2	05 Nov 08	117.668	117.694					26.00	0.70	0.100	18.20	1.82	Drop off/RHS		
3	05 Nov 08	117.900	117.942					42.00	0.80	0.125	33.60	4.20	Drop off/LHS		
4	05 Nov 08	117.850	117.913					63.00	0.80	0.125	50.40	6.30	Drop off/RHS		
5	05 Nov 08	111.050	111.061					11.00	0.70	0.100	7.70	0.77	Drop off/LHS		
6	05 Nov 08	111.050	111.078					28.00	0.70	0.125	19.60	2.45	Drop off/RHS		
7															
8															
9															
10															
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															
21															
22															
23															
24															
25															
26															
27															
28															
29															
30															
<b>TOTAL</b>							<b>118.80</b>				<b>723.10</b>	<b>86.10</b>			

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY- SHOULDER REPAIR RECORD**

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	2,792.00	2,792.00	6,102.16	1,271.42	2,140.00	421.00	8,242.16	1,692.42
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	3,930.00	1,975.00	5,905.00	4,400.00	896.00	-	-	4,400.00	896.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	5,670.00	3,480.00	9,150.00	2,250.00	382.50	-	-	2,250.00	382.50
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
<b>TOTAL</b>				<b>9,600.00</b>	<b>8,247.00</b>	<b>17,847.00</b>	<b>12,752.16</b>	<b>2,549.92</b>	<b>2,140.00</b>	<b>421.00</b>	<b>14,892.16</b>	<b>2,970.92</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
<b>BROUGHT FORWARD:</b>							-				<b>6,102.16</b>	<b>1,271.42</b>	
1	03-Nov-08	14.863	14.963					100.00	3.00	0.250	300.00	75.00	LHS
2	03-Nov-08	15.711	15.811					100.00	3.00	0.200	300.00	60.00	LHS
3	04-Nov-08	15.924	15.984					60.00	5.00	0.200	300.00	60.00	LHS
4	04-Nov-08	17.425	17.475					50.00	4.00	0.150	200.00	30.00	LHS
5	06-Nov-08	18.588	18.618					30.00	3.00	0.150	90.00	13.50	LHS
6	07-Nov-08	15.340	15.440	100.00	3.00		300.00						LHS
7	08-Nov-08	15.543	15.623	80.00	3.00		240.00						LHS
8	08-Nov-08	15.676	15.706	30.00	8.00		240.00						LHS
9	08-Nov-08	15.800	15.840	40.00	3.00		120.00						LHS
10	11-Nov-08	18.650	18.680					30.00	3.50	0.150	105.00	15.75	LHS
11	11-Nov-08	18.850	18.930					80.00	3.00	0.200	240.00	48.00	LHS
12	12-Nov-08	15.170	15.220	50.00	2.00		100.00						RHS
13	12-Nov-08	15.240	15.300	60.00	1.00		60.00						RHS
14	13-Nov-08	15.245	15.325					80.00	2.00	0.250	160.00	40.00	RHS
15	14-Nov-08	15.370	15.400	30.00	1.00		30.00						RHS
16	14-Nov-08	15.470	15.500	30.00	3.00		90.00						RHS
17	15-Nov-08	15.500	15.540					40.00	3.00	0.250	120.00	30.00	RHS
18	15-Nov-08	15.780	15.800					20.00	5.00	0.150	100.00	15.00	RHS
19	15-Nov-08	18.730	18.880					150.00	1.50	0.150	225.00	33.75	RHS
20	19-Nov-08	15.850	15.900	50.00	5.00		250.00						LHS
21	19-Nov-08	15.945	15.995	50.00	4.00		200.00						LHS
22	19-Nov-08	16.025	16.045	20.00	6.00		120.00						LHS
23	19-Nov-08	16.078	16.108	30.00	1.00		30.00						LHS
24	19-Nov-08	16.150	16.170	20.00	1.00		20.00						LHS
25	19-Nov-08	16.200	16.240	40.00	1.20		48.00						LHS
26	20-Nov-08	15.830	15.880	50.00	1.00		50.00						RHS
27	20-Nov-08	15.900	15.930	30.00	1.00		30.00						RHS
28	20-Nov-08	16.000	16.080	80.00	1.00		80.00						RHS
29	21-Nov-08	16.100	16.150	50.00	1.00		50.00						RHS
30	21-Nov-08	16.258	16.348	90.00	1.00		90.00						RHS
<b>CARRIED FORWARD :</b>							<b>2,148.00</b>				<b>8,242.16</b>	<b>1,692.42</b>	

**BROUGHT FORWARD:**

						<b>2,148.00</b>				<b>8,242.16</b>	<b>1,692.42</b>	
31	21-Nov-08	16.350	16.390	40.00	1.00	40.00						RHS
32	24-Nov-08	16.400	16.450	50.00	1.00	50.00						RHS
33	24-Nov-08	16.550	16.630	80.00	1.00	80.00						RHS
34	25-Nov-08	16.270	16.290	20.00	1.20	24.00						LHS
35	25-Nov-08	16.300	16.330	30.00	1.00	30.00						LHS
36	25-Nov-08	16.380	16.410	30.00	2.00	60.00						LHS
37	26-Nov-08	16.420	16.470	50.00	1.20	60.00						LHS
38	26-Nov-08	16.534	16.554	20.00	3.00	60.00						LHS
39	26-Nov-08	16.670	16.700	30.00	3.00	90.00						LHS
40	26-Nov-08	16.740	16.750	10.00	3.00	30.00						LHS
41	27-Nov-08	16.801	16.821	20.00	3.00	60.00						LHS
42	27-Nov-08	16.830	16.850	20.00	3.00	60.00						LHS
<b>TOTAL :</b>						<b>2,792.00</b>				<b>8,242.16</b>	<b>1,692.42</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
<b>BROUGHT FORWARD:</b>							<b>3,930.00</b>				<b>4,400.00</b>	<b>896.00</b>	
1	12-Nov-08	35.450	35.510	60.00	4.00		240.00						RHS
2	12-Nov-08	35.560	35.590	30.00	3.00		90.00						RHS
3	12-Nov-08	35.610	35.630	20.00	3.00		60.00						RHS
4	12-Nov-08	35.640	35.670	30.00	3.00		90.00						RHS
5	13-Nov-08	36.742	36.802	60.00	2.00		120.00						LHS
6	13-Nov-08	36.767	36.817	50.00	2.00		100.00						LHS
7	13-Nov-08	36.782	36.812	30.00	2.00		60.00						LHS
8	14-Nov-08	37.602	37.642	40.00	2.00		80.00						LHS
9	14-Nov-08	37.652	37.702	50.00	2.00		100.00						LHS
10	18-Nov-08	38.102	38.132	30.00	2.00		60.00						LHS
11	18-Nov-08	38.402	38.432	30.00	2.00		60.00						LHS
12	20-Nov-08	38.532	38.552	20.00	1.50		30.00						LHS
13	20-Nov-08	38.562	38.612	50.00	1.50		75.00						LHS
14	20-Nov-08	38.602	38.622	20.00	1.50		30.00						LHS
15	20-Nov-08	38.791	38.821	30.00	1.50		45.00						LHS
16	21-Nov-08	36.652	36.672	20.00	2.50		50.00						RHS
17	21-Nov-08	36.687	36.697	10.00	2.50		25.00						RHS
18	21-Nov-08	36.702	36.722	20.00	2.00		40.00						RHS
19	24-Nov-08	36.772	36.802	30.00	2.00		60.00						RHS
20	24-Nov-08	37.602	37.652	50.00	2.00		100.00						RHS
21	24-Nov-08	37.902	37.922	20.00	2.00		40.00						RHS
22	25-Nov-08	37.982	37.992	10.00	2.00		20.00						RHS
23	25-Nov-08	38.007	38.027	20.00	2.50		50.00						RHS
24	25-Nov-08	38.062	38.112	50.00	2.50		125.00						RHS
25	26-Nov-08	38.402	38.432	30.00	2.50		75.00						RHS
26	26-Nov-08	38.602	38.662	60.00	2.50		150.00						RHS
<b>TOTAL :</b>							<b>5,905.00</b>				<b>4,400.00</b>	<b>896.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO.** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)						
<b>BROUGHT FORWARD:</b>							<b>5,670.00</b>				<b>2,250.00</b>	<b>382.50</b>	
1	18-Nov-08	2.300	2.350	50.00	3.00		150.00						LHS
2	18-Nov-08	2.450	2.480	30.00	3.00		90.00						LHS
3	18-Nov-08	2.600	2.670	70.00	3.00		210.00						LHS
4	18-Nov-08	2.800	2.850	50.00	3.00		150.00						LHS
5	20-Nov-08	2.400	2.480	80.00	1.00		80.00						RHS
6	20-Nov-08	2.500	2.600	100.00	1.00		100.00						RHS
7	20-Nov-08	2.650	2.700	50.00	1.00		50.00						RHS
8	21-Nov-08	2.750	2.780	30.00	3.00		90.00						RHS
9	21-Nov-08	2.890	2.910	20.00	3.00		60.00						RHS
10	21-Nov-08	2.988	3.038	50.00	4.00		200.00						RHS
11	21-Nov-08	3.075	3.155	80.00	4.00		320.00						RHS
12	21-Nov-08	3.185	3.195	10.00	4.00		40.00						RHS
13	24-Nov-08	3.000	3.080	80.00	3.00		240.00						LHS
14	24-Nov-08	3.100	3.200	100.00	3.00		300.00						LHS
15	25-Nov-08	3.300	3.400	100.00	4.00		400.00						LHS
16	25-Nov-08	3.498	3.578	80.00	4.00		320.00						LHS
17	25-Nov-08	3.600	3.650	50.00	4.00		200.00						LHS
18	27-Nov-08	3.200	3.250	50.00	3.00		150.00						RHS
19	27-Nov-08	3.365	3.445	80.00	3.00		240.00						RHS
20	28-Nov-08	3.580	3.600	20.00	3.00		60.00						RHS
21	28-Nov-08	3.680	3.690	10.00	3.00		30.00						RHS
<b>TOTAL :</b>							<b>9,150.00</b>				<b>2,250.00</b>	<b>382.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY- SHOULDER REPAIR RECORD**

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER						
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM MONTH		
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	18,883.60	1,379.40	20,263.00	890.08	106.75	-	-	890.08	106.75	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	318.00	1,500.00	1,818.00	38.11	6.86	-	-	38.11	6.86	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,868.02	-	1,868.02	-	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-	-
<b>TOTAL</b>				<b>21,069.62</b>	<b>2,879.40</b>	<b>23,949.02</b>	<b>928.19</b>	<b>113.61</b>	<b>-</b>	<b>-</b>	<b>928.19</b>	<b>113.61</b>	<b>-</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** PENAMPANG

**ROUTE NO.:** 01

**ROAD NAME:** JALAN KOTA KINABALU-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m <sup>2</sup> )	Length (m)	Width (m)	Depth (m)	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	
<b>BROUGHT FORWARD:</b>							<b>18,883.60</b>				<b>890.08</b>	<b>106.75</b>	
1	23 Nov 08	11.350	11.660	310.00	3.00		930.00						RHS
2	24 Nov 08	11.000	11.150	150.00	3.00		450.00						RHS
<b>TOTAL:</b>							<b>20,263.60</b>				<b>890.08</b>	<b>106.75</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** PAPAR  
**ROUTE NO.:** 01  
**ROAD NAME:** JALAN KK-SINDUMIN  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
<b>BROUGHT FORWARD:</b>							<b>318.00</b>				<b>38.11</b>	<b>6.86</b>	
1	10 Nov 08	41.650	41.900	250.00	3.00		750.00						RHS
2	11 Nov 08	41.900	42.150	250.00	3.00		750.00						RHS
<b>TOTAL:</b>							<b>1,818.00</b>				<b>38.11</b>	<b>6.86</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY- SHOULDER REPAIR RECORD**

MONTH : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM MONTH	
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	555.00	1,464.00	2,019.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	8,619.00	6,110.00	14,729.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	22,930.00	15,097.00	38,027.00	-	-	-	-	-	-
<b>TOTAL</b>				<b>32,104.00</b>	<b>22,671.00</b>	<b>54,775.00</b>	-	-	-	-	-	-

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** KOTA BELUD  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU- KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
<b>BROUGHT FORWARD:</b>							<b>555.00</b>						
1	03 Nov 08	107.200	107.400	200.00	4.00	0.100	800.00						RHS
2	04 Nov 08	106.45	106.500	50.00	5.00	0.100	250.00						RHS
3	06 Nov 08	106.32	106.375	55.00	3.00	0.100	165.00						RHS
4	07 Nov 08	105.883	105.800	83.00	3.00	0.100	249.00						LHS
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
<b>BALANCE END OF NOV :</b>							<b>2,019.00</b>				<b>0.00</b>	<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** KOTA MARUDU  
**ROUTE NO.** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
<b>BROUGHT FORWARD:</b>				-	-	-	<b>8,619.00</b>	-	-	-			
1	09 Nov 08	136.620	136.340	280.00	4.00	0.100	1,120.00						RHS
2	10 Nov 08	136.430	136.000	430.00	4.00	0.100	1,720.00						LHS
3	10 Nov 08	136.850	135.700	150.00	3.00	0.100	450.00						LHS
4	15 Nov 08	135.800	135.740	60.00	3.00	0.100	180.00						RHS
5	17 Nov 08	135.500	135.320	180.00	3.00	0.100	540.00						RHS
6	17 Nov 08	135.400	135.230	170.00	3.00	0.100	510.00						LHS
7	17 Nov 08	134.600	134.300	300.00	3.00	1.100	900.00						RHS
8	18 Nov 08	134.850	134.620	230.00	3.00	2.100	690.00						LHS
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
<b>BALANCE END OF NOV :</b>							<b>14,729.00</b>				<b>0.00</b>	<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m <sup>2</sup> )	(m)	(m)	(m)	(m <sup>2</sup> )	(m <sup>3</sup> )	
<b>BROUGHT FORWARD:</b>				-	-	-	<b>22,930.00</b>	-	-	-			
1	05 Nov 08	154.100	153.830	270.00	3.50	0.100	945.00						RHS
2	06 Nov 08	153.600	153.200	400.00	4.00	0.100	1,600.00						RHS
3	06 Nov 08	152.700	152.350	350.00	3.70	0.100	1,295.00						LHS
4	10 Nov 08	152.830	152.320	510.00	3.50	0.100	1,785.00						RHS
5	11 Nov 08	150.470	149.820	650.00	3.50	0.100	2,275.00						LHS
6	12 Nov 08	150.730	150.000	730.00	3.00	0.100	2,190.00						RHS
7	17 Nov 08	147.830	147.430	400.00	4.00	0.100	1,600.00						LHS
8	18 Nov 08	147.662	147.260	402.00	3.50	0.100	1,407.00						RHS
9	19 Nov 08	146.750	146.250	500.00	4.00	0.100	2,000.00						LHS
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
<b>BALANCE END OF OCT :</b>							<b>38,027.00</b>				<b>0.00</b>	<b>0.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY- SHOULDER REPAIR RECORD***

*Month : November 2008*

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER						
				PREVIOUS MONTH	CURRENT MONTH	CUM MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM MONTH		
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	16,173.71	5,019.85	21,193.56	-	-	-	-	-	-	-
			<b>TOTAL</b>	<b>16,173.71</b>	<b>5,019.85</b>	<b>21,193.56</b>	-	-	-	-	-	-	-

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m <sup>2</sup> )	(m)	(m)	(m)	(m <sup>2</sup> )	(m <sup>3</sup> )	
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>						<b>16,173.71</b>				<b>0.00</b>	<b>0.00</b>		
1	01-Nov-08	100.900	101.102	202.00	3.40		686.80						LHS
2	03-Nov-08	100.900	101.111	211.00	3.10		654.10						LHS
3	05-Nov-08	100.800	100.975	175.00	3.80		665.00						RHS
4	07-Nov-08	100.700	100.825	125.00	2.50		312.50						RHS
5	07-Nov-08	100.600	100.620	20.00	3.00		60.00						LHS
6	08-Nov-08	100.700	101.015	315.00	3.00		945.00						LHS
7	10-Nov-08	48.000	48.032	32.00	1.20		38.40						LHS
8	10-Nov-08	48.200	48.247	47.00	1.50		70.50						LHS
9	10-Nov-08	48.900	48.952	52.00	1.00		52.00						LHS
10	11-Nov-08	49.800	50.170	37.20	1.50		55.80						RHS
11	11-Nov-08	51.100	51.630	53.90	0.90		48.51						LHS
12	11-Nov-08	51.100	51.850	75.40	0.80		60.32						RHS
13	12-Nov-08	51.900	52.440	54.70	3.70		202.39						LHS
14	12-Nov-08	51.900	52.020	12.50	1.00		12.50						RHS
15	12-Nov-08	52.000	52.200	20.50	0.90		18.45						LHS
16	12-Nov-08	52.300	52.710	41.00	1.70		69.70						RHS
17	14-Nov-08	57.400	57.550	15.90	0.90		14.31						LHS
18	14-Nov-08	57.400	57.700	30.70	1.80		55.26						RHS
19	14-Nov-08	57.900	57.905	5.50	3.00		16.50						RHS
20	14-Nov-08	59.300	59.430	13.00	1.00		13.00						RHS
21	14-Nov-08	59.400	59.790	39.00	1.60		62.40						LHS
22	15-Nov-08	60.100	60.490	39.00	2.40		93.60						LHS
23	17-Nov-08	61.100	61.650	55.00	1.00		55.00						RHS
24	17-Nov-08	61.100	62.090	99.00	1.50		148.50						LHS
25	19-Nov-08	61.300	61.870	57.00	1.00		57.00						RHS
26	21-Nov-08	61.800	62.110	31.00	0.80		24.80						RHS
27	21-Nov-08	62.100	62.480	38.00	1.00		38.00						LHS
28	21-Nov-08	62.300	62.510	21.00	0.90		18.90						LHS
29	24-Nov-08	62.500	62.890	39.00	1.70		66.30						RHS
30	24-Nov-08	63.400	63.960	56.90	0.90		51.21						LHS
<b>CARRIED FORWARD:</b>						<b>20,840.46</b>				<b>0.00</b>	<b>0.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R02 SHOULDER REPAIR RECORD**

**DISTRICT:** Ranau

**ROUTE NO.** 22

**ROAD NAME:** Jalan Kota Kinabalu - Sandakan

**MONTH:** November 2008

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS		
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume			
		From	To	(m)	(m)	(m)	(m <sup>2</sup> )	(m)	(m)	(m)	(m <sup>2</sup> )	(m <sup>3</sup> )			
<b>BROUGHT FORWARD :</b>						<b>20,840.46</b>						<b>0.00</b>	<b>0.00</b>		
31	26-Nov-08	65.400	65.810	41.00	1.30		53.30							LHS	
32	26-Nov-08	65.500	66.080	58.00	1.20		69.60							RHS	
33	28-Nov-08	68.200	68.360	16.00	3.00		48.00							RHS	
34	28-Nov-08	69.600	69.930	33.00	1.40		46.20							LHS	
35	28-Nov-08	70.100	70.360	26.00	1.20		31.20							LHS	
36	30-Nov-08	73.400	73.600	20.00	1.80		36.00							LHS	
37	30-Nov-08	73.600	73.730	13.00	1.20		15.60							LHS	
38	30-Nov-08	73.700	73.890	19.00	2.80		53.20							RHS	
39															
40															
41															
42															
43															
44															
45															
46															
47															
48															
49															
50															
51															
52															
53															
54															
55															
56															
57															
58															
59															
60															
<b>CARRIED FORWARD:</b>							<b>21,193.56</b>						<b>0.00</b>	<b>0.00</b>	

LINTASAN RESOURCES SDN. BHD.  
MAINTENANCE OF FEDERAL ROADS - LABUAN, FT

**SUMMARY- SHOULDER REPAIR RECORD**

nth : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER						
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH		
				Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	Area (m <sup>2</sup> )	Volume (m <sup>3</sup> )	
1	W.P LABUAN	L 700	JALAN PATAU-PATAU	11,106.80	-	11,106.80	-	-	-	-	-	-	-
2	W.P LABUAN	L 700	JALAN POHON BATU	-	-	-	-	-	-	-	-	-	-
3	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	-	-	-	-	-	-	-	-	-	-
4	W.P LABUAN	L 702	JALAN TANJUNG KUBONG	-	1,250.00	1,250.00	-	-	-	-	-	-	-
5	W.P LABUAN	L 703	JALAN OKK DAUD	1,350.00	-	1,350.00	-	-	-	-	-	-	-
6	W.P LABUAN	L 704	JALAN MOHD SALLEH	257.90	-	257.90	-	-	-	-	-	-	-
7	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	850.00	-	850.00	-	-	-	-	-	-	-
8	W.P LABUAN	L 710	JALAN BUKIT KUDA	3,595.85	-	3,595.85	165.50	49.65	-	-	165.50	49.65	-
9	W.P LABUAN	L 719	JALAN PENGHULU TUAH	1,389.40	-	1,389.40	-	-	-	-	-	-	-
10	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	-	-	-	-	-	-	-	-	-	-
11	W.P LABUAN	L 731	JALAN ARSAT	800.00	-	800.00	-	-	-	-	-	-	-
12	W.P LABUAN	L 734	JALAN PANCUR HITAM	898.06	-	898.06	-	-	-	-	-	-	-
13	W.P LABUAN	L 768	JALAN MASUK KE SK. PEKAN 1	-	52.50	52.50	-	-	-	-	-	-	-
<b>TOTAL</b>				<b>20,248.01</b>	<b>1,302.50</b>	<b>21,550.51</b>	<b>165.50</b>	<b>49.65</b>	<b>-</b>	<b>-</b>	<b>165.50</b>	<b>49.65</b>	<b>-</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT  
**R02 SHOULDER REPAIR RECORD**

DISTRICT: W.P LABUAN  
 ROUTE NO. L 768  
 ROAD NAME: JALAN MASUK KE SK. PEKAN 1  
 MONTH: NOVEMBER 2008

ITEM	DATE	CHAINAGE (KM)		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
1	11-Nov-08	0.17	0.20	35.00	1.50	0.15	52.50	-	-	-	-	-	RHS
<b>TOTAL :</b>							52.50				0.00	0.00	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN, FT  
**R02 SHOULDER REPAIR RECORD**

DISTRICT: W.P LABUAN  
 ROUTE NO. L 702  
 ROAD NAME: JALAN TANJUNG KUBONG  
 MONTH: NOVEMBER 2008

ITEM	DATE	CHAINAGE (KM)		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
<b>BROUGHT FORWARD OCT 08:</b>				-	-	-	<b>0.00</b>	-	-	-	-	-	
1	28-Nov-08	0.40	0.47	65.00	5.00	0.15	325.00						LHS
2	"	2.40	2.46	55.00	15.00	0.15	825.00						RHS
3	"	2.45	2.47	20.00	5.00	0.15	100.00						RHS
<b>TOTAL :</b>							<b>1,250.00</b>				<b>0.00</b>	<b>0.00</b>	

# R03

( GRASS CUTTING )

DISTRICT : SIPITANG  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH127.200 (KM128.960) - LHS

### **R03 GRASS CUTTING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KUDAT  
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH156.320

### **R03 - GRASS CUTTING**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : RANAU  
ROUTENO : 22 - JALAN KOTA KINABALU - SANDAKAN  
LOCATION : CH 116.700 (KM153.300) - LHS

### R03 GRASS CUTTING



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : RANAU  
ROUTENO : 22 - JALAN KOTA KINABALU - SANDAKAN  
LOCATION : CH 141.400 (KM 178.00) - RHS

### R03 GRASS CUTTING



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R03 ~ GRASS CUTTING**

**Road Name : Jalan Bebuloh**  
Route No :: L751  
Location : KM 0.75 LHS  
Date : 06-Nov-08

**Road Name : Jalan Nagalang**  
Route No :: L716  
Location : KM 0.76 RHS  
Date : 09-Nov-08

**BEFORE**



Film Batch : L9-16-011



Film Batch : L9-04-018

**IN PROGRESS**



Film Batch : L9-16-013



Film Batch : L9-04-020

**AFTER**



Film Batch : L10-01-034



Film Batch : L9-06-005

LINTASAN RESOURCES SDN. BHD.

**GRASS CUTTING**  
**GRAND SUMMARY**

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	559.700	55.970	615.670
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	320.100	32.010	352.110
Kudat	01	Jalan Kota Kinabalu-Kudat	549.900	54.990	604.890
Tuaran	01	Jalan Kota Kinabalu-Kudat	386.160	38.990	425.150
	22	Jalan Kota Kinabalu-Sandakan	425.800	42.585	468.385
	503	Jalan Berungis-Kota Belud	177.000	17.700	194.700
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	383.960	40.080	424.040
	01	Jalan Kota Kinabalu-Sindumin	41.604	3.722	45.326
	606	Jalan Susur Sepangar Bay	107.200	10.720	117.920
	607	Jalan Masuk Ke Pelabuhan Baru	6.800	0.680	7.480
	608	Jalan K Masuk Ke Lapangan Terbang Lam	8.400	0.840	9.240
Penampang	01	Jalan Kota Kinabalu-Sindumin	105.760	10.065	115.825
	500	Jalan Kota Kinabalu-Keningau-Tenom	489.516	48.228	537.744
	501	Jalan Kota Kinabalu-Penampang-Lok Kaw	230.100	23.010	253.110
Papar	01	Jalan Kota Kinabalu-Sindumin	512.824	54.470	567.294
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,022.000	102.200	1,124.200
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	593.000	59.300	652.300
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	449.700	44.970	494.670
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	284.700	28.470	313.170
Beaufort	01	Jalan Kota Kinabalu-Sindumin	570.880	57.088	627.968
	502	Jalan Beaufort-Menumbok	225.150	22.515	247.665
Sipitang	01	Jalan Kota Kinabalu-Sindumin	340.060	34.006	374.066
Kuala Penyu	502	Jalan Beaufort-Menumbok	370.500	37.050	407.550
<b>TOTAL</b>			<b>8,160.814</b>	<b>819.659</b>	<b>8,980.473</b>

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

**MONTH: NOVEMBER 2008**

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( km )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	570.880	57.088	627.968
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	340.060	34.006	374.066
3	Beaufort	502	Jalan Beaufort - Menumbok	225.150	22.515	247.665
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	370.500	37.050	407.550
<b>TOTAL:</b>				<b>1,506.590</b>	<b>150.659</b>	<b>1,657.249</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** BEAUFORT  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>570.880</b>	
1	1-Nov-08	72.470	72.510	0.040	
2	1-Nov-08	72.510	72.535		Bridge
3	1-Nov-08	72.535	77.300	4.765	
4	1-Nov-08	77.300	77.330		Bridge
5	1-Nov-08	77.330	78.880	1.550	
6	3-Nov-08	78.880	80.250	1.370	
7	3-Nov-08	80.250	80.296		Bridge
8	3-Nov-08	80.296	85.000	4.704	
9	4-Nov-08	85.000	89.550	4.550	
10	4-Nov-08	89.550	89.571		Bridge
11	4-Nov-08	89.571	92.000	2.429	
12	1-Nov-08	92.000	95.410	3.410	1st cycle for protocol road
13	1-Nov-08	95.410	95.538		Bridge
14	1-Nov-08	95.538	96.000	0.462	1st cycle for protocol road
15	4-Nov-08	96.000	102.250	6.250	
16	5-Nov-08	102.250	108.960	6.710	
17	6-Nov-08	108.960	110.341	1.381	
18	6-Nov-08	110.341	110.405		Bridge
19	6-Nov-08	110.405	116.230	5.825	
20	7-Nov-08	116.230	123.000	6.770	
21	8-Nov-08	123.000	126.000	3.000	
22	14-Nov-08	92.000	95.410	3.410	2nd cycle for protocol road
23	14-Nov-08	95.410	95.538		Bridge
24	14-Nov-08	95.538	96.000	0.462	2nd cycle for protocol road
25	14-Nov-08				
<b>CARRIED FORWARD :</b>				<b>627.968</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** SIPITANG  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>340.060</b>	
1	3-Nov-08	136.290	138.924	2.634	1st cycle for protocol road
2	3-Nov-08	138.924	138.998		Bridge
3	3-Nov-08	138.998	140.290	1.292	1st cycle for protocol road
4	8-Nov-08	126.000	128.000	2.000	
5	9-Nov-08	128.000	132.470	4.470	
6	9-Nov-08	132.470	132.584		Bridge
7	9-Nov-08	132.584	133.700	1.116	
8	10-Nov-08	133.700	136.290	2.590	
9	10-Nov-08	140.290	144.000	3.710	
10	11-Nov-08	144.000	149.333	5.333	
11	11-Nov-08	149.333	149.415		Bridge
12	11-Nov-08	149.415	149.476	0.061	
13	11-Nov-08	149.826	150.550	0.724	
14	12-Nov-08	150.550	156.150	5.600	
15	12-Nov-08	156.150	156.700	0.550	RHS only. LHS disturbed by upgrading work contractor
16	15-Nov-08	136.290	138.924	2.634	2nd cycle for protocol road
17	15-Nov-08	138.924	138.998		Bridge
18	15-Nov-08	138.998	140.290	1.292	2nd cycle for protocol road
19					
20					
21					
22					
23					
24					
25					
<b>CARRIED FORWARD :</b>				<b>374.066</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** BEAUFORT  
**ROUTENO:** 502  
**ROAD NAME:** JALAN BEAUFORT - MENUMBOK  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>225.150</b>	
1	5-Nov-08	0.000	6.800	6.800	
2	6-Nov-08	6.800	13.880	7.080	
3	7-Nov-08	13.880	14.597	0.717	
4	7-Nov-08	14.597	14.612		Bridge
5	7-Nov-08	14.612	16.400	1.788	
6	7-Nov-08	16.400	16.415		Bridge
7	7-Nov-08	16.415	17.182	0.767	
8	7-Nov-08	17.182	17.238		Bridge
9	7-Nov-08	17.238	17.833	0.595	
10	7-Nov-08	17.833	17.852		Bridge
11	7-Nov-08	17.852	21.000	3.148	
12	8-Nov-08	21.000	22.620	1.620	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
<b>CARRIED FORWARD :</b>				<b>247.665</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KUALA PENYU  
**ROUTENO:** 502  
**ROAD NAME:** JALAN BEAUFORT - MENUMBOK  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>370.500</b>	
1	8-Nov-08	22.620	27.860	5.240	
2	9-Nov-08	27.860	34.500	6.640	
3	10-Nov-08	34.500	41.380	6.880	
4	11-Nov-08	41.380	47.760	6.380	
5	12-Nov-08	47.760	54.530	6.770	
6	13-Nov-08	54.530	59.670	5.140	
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
<b>CARRIED FORWARD :</b>				<b>407.550</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

***MONTH : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( km )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	593.000	59.300	652.300
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	449.700	44.970	494.670
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	284.700	28.470	313.170
<b>TOTAL:</b>				<b>1,327.400</b>	<b>132.740</b>	<b>1,460.140</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** TAMBUNAN

**ROUTE NO:** 500

**ROAD NAME:** JLN KOTA KINABALU - KENINGAU - TENOM

**MONTH:** November 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>593.000</b>	
01 Nov 08	69.310	73.310	4.00	1st cycle protocol road
02 Nov 08	45.120	49.100	3.98	Normal road
03 Nov 08	49.100	53.100	4.00	Normal road
04 Nov 08	53.100	57.100	4.00	Normal road
05 Nov 08	57.100	61.800	4.70	Normal road
06 Nov 08	61.800	66.400	4.60	Normal road
07 Nov 08	66.400	69.310	2.91	Normal road
08 Nov 08	73.310	79.000	5.69	Normal road
09 Nov 08	79.000	84.100	5.10	Normal road
10 Nov 08	84.100	88.100	4.00	Normal road
11 Nov 08	88.100	92.100	4.00	Normal road
12 Nov 08	92.100	95.100	3.00	Normal road
13 Nov 08	95.100	98.100	3.00	Normal road
14 Nov 08	98.100	100.420	2.32	Normal road
15 Nov 08	69.310	73.310	4.00	2nd cycle protocol road
<b>TOTAL :</b>			<b>652.300</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** KENINGAU

**ROUTENO:** 500

**ROAD NAME:** JLN KOTA KINABALU - KENINGAU - TENOM

**MONTH:** November 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>449.700</b>	
01 Nov 08	121.79	119.100	2.685	1st Cycle Protocol Road
02 Nov 08	119.100	114.475	4.625	1st Cycle Protocol Road
08 Nov 08	138.080	134.100	3.980	Normal Road
10 Nov 08	134.100	129.100	5.000	Normal Road
11 Nov 08	129.100	126.100	3.000	Normal Road
12 Nov 08	126.100	121.785	4.315	Normal Road
13 Nov 08	114.475	112.100	2.375	Normal Road
14 Nov 08	112.100	109.100	3.000	Normal Road
15 Nov 08	109.100	100.420	8.680	Normal Road
17 Nov 08	121.785	114.475	7.310	2nd Cycle Protocol Road
<b>TOTAL :</b>			<b>494.670</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** TENOM

**ROUTE NO:** 500

**ROAD NAME:** JLN KOTA KINABALU - KENINGAU - TENOM

**MONTH:** November 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>284.700</b>	
01 Nov 08	163.650	163.485	0.165	Normal Road
01 Nov 08	163.485	160.585	2.900	1st Cycle Protocol Road
01 Nov 08	160.585	159.100	1.485	Normal Road
03 Nov 08	159.100	156.100	3.000	Normal Road
04 Nov 08	156.100	152.900	3.200	Normal Road
05 Nov 08	152.900	147.100	5.800	Normal Road
06 Nov 08	147.100	143.100	4.000	Normal Road
07 Nov 08	143.100	139.100	4.000	Normal Road
08 Nov 08	139.100	138.080	1.020	Normal Road
16 Nov 08	163.485	160.585	2.900	2nd Cycle Protocol Road
<b>TOTAL :</b>			<b>313.170</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

***Month: November 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( km )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	383.960	40.080	424.040
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	386.160	38.990	425.150
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	425.800	42.585	468.385
4	Tuaran	503	Jalan Berungis - Kota Belud	177.000	17.700	194.700
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	107.200	10.720	117.920
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	6.800	0.680	7.480
<b>TOTAL:</b>				<b>1,486.920</b>	<b>150.755</b>	<b>1,637.675</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>383.960</b>	
1	04 Nov 08	0.400	1.000	0.600	Protocol
2	04 Nov 08	2.300	4.100	1.800	Protocol
3	07 Nov 08	4.100	8.900	4.800	Protocol
4	10 Nov 08	8.900	16.200	7.300	Protocol
5	14 Nov 08	16.200	19.500	3.300	Protocol
6	19 Nov 08	0.400	1.000	0.600	Protocol
7	19 Nov 08	2.300	4.000	1.700	Protocol
8	21 Nov 08	4.000	9.100	5.100	Protocol
9	24 Nov 08	9.100	16.500	7.400	Protocol
10	28 Nov 08	16.500	19.500	3.000	Protocol
11	10 Nov 08	23.980	19.500	4.480	Normal
<b>TOTAL :</b>				<b>424.040</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 606  
**ROAD NAME:** JALAN SUSUR SEPANGAR BAY  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>107.200</b>	
1	07 Nov 08	0.000	3.500	3.500	Normal
2	13 Nov 08	3.500	7.100	3.600	Normal
3	14 Nov 08	7.100	10.720	3.620	Normal
<b>TOTAL :</b>				<b>117.920</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 607  
**ROAD NAME:** JALAN MASUK KEPELABUHAN BARU, KK  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>6.800</b>	
1	04 Nov 08	0.000	0.340	0.340	Protocol
2	19 Nov 08	0.000	0.340	0.340	Protocol
<b>TOTAL :</b>				<b>7.480</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** TUARAN

**ROUTENO:** 01

**ROAD NAME:** JALAN KOTA KINABALU - KUDAT

**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>386.160</b>	
1	04 Nov 08	36.602	32.720	3.882	Normal
2	06 Nov 08	32.720	28.720	4.000	Protocol
3	10 Nov 08	28.720	23.980	4.740	Normal
4	20 Nov 08	32.720	28.720	4.000	Protocol
5	04 Nov 08	36.602	42.602	6.000	
6	07 Nov 08	42.602	49.102	6.500	
7	11 Nov 08	49.102	54.602	5.500	
8	14 Nov 08	54.602	58.970	4.368	
<b>TOTAL :</b>				<b>425.150</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** TUARAN  
**ROUTENO:** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>425.800</b>	
1	03 Nov 08	0.000	10.000	10.000	
2	06 Nov 08	10.000	21.500	11.500	
3	10 Nov 08	21.500	33.000	11.500	
4	13 Nov 08	33.000	40.500	7.500	
5	15 Nov 08	40.500	42.585	2.085	
<b>TOTAL :</b>				<b>468.385</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** TUARAN  
**ROUTENO:** 503  
**ROAD NAME:** JALAN BERUNGIS - KOTA BELUD  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>177.000</b>	
1	04 Nov 08	0.000	5.600	5.600	
2	07 Nov 08	5.600	10.200	4.600	
3	11 Nov 08	10.200	15.300	5.100	
4	14 Nov 08	15.300	17.700	2.400	
<b>TOTAL :</b>				<b>194.700</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

**MONTH: NOVEMBER 2008**

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( km )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	41.604	3.722	45.326
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	105.760	10.065	115.825
3	Papar	01	Jalan Kota Kinabalu - Sindumin	512.824	54.470	567.294
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	489.516	48.228	537.744
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	230.100	23.010	253.110
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	8.400	0.840	9.240
<b>TOTAL:</b>				<b>1,388.204</b>	<b>140.335</b>	<b>1,528.539</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 608  
**ROAD NAME:** JLN MAS UK KE LAPANGAN TERBANG LAMA  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>8.400</b>	
1	03 Nov 08	0.580	1.000	0.420	Protocol Road
2	19 Nov 08	0.580	1.000	0.420	Protocol Road
<b>TOTAL :</b>				<b>9.240</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KK-SINDUMIN  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>41.604</b>	
1	03 Nov 08	0.415	2.276	1.861	Protocol Road
2	17 Nov 08	0.415	2.276	1.861	Protocol Road
<b>TOTAL :</b>				<b>45.326</b>	



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** PAPAR

**ROUTENO:** 01

**ROAD NAME:** JALAN KK-SINDUMIN

**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>512.824</b>	
1	01 Nov 08	44.800	46.900	2.100	Normal Road
2	03 Nov 08	46.900	49.100	2.200	Normal Road
3	04 Nov 08	49.100	51.300	2.200	Normal Road
4	05 Nov 08	51.300	53.500	2.200	Normal Road
5	06 Nov 08	53.500	55.000	1.500	Normal Road
6	06 Nov 08	55.000	55.700	0.700	Normal Road
7	07 Nov 08	55.700	57.700	2.000	Normal Road
8	08 Nov 08	57.700	59.800	2.100	Normal Road
9	10 Nov 08	59.800	61.435	1.635	Normal Road
10	11 Nov 08	61.435	64.000	2.565	Normal Road
11	12 Nov 08	64.000	66.100	2.100	Normal Road
12	13 Nov 08	66.100	68.300	2.200	Normal Road
13	14 Nov 08	68.300	70.450	2.150	Normal Road
14	15 Nov 08	70.450	72.470	2.020	Normal Road
15	01 Nov 08	18.000	20.400	2.400	Normal Road
16	03 Nov 08	20.400	22.600	2.200	Normal Road
17	04 Nov 08	22.600	24.900	2.300	Normal Road
18	05 Nov 08	24.900	27.250	2.350	Normal Road
19	06 Nov 08	27.250	29.500	2.250	Normal Road
20	07 Nov 08	29.500	31.650	2.150	Normal Road
21	08 Nov 08	31.650	33.650	2.000	Normal Road
22	10 Nov 08	33.650	36.100	2.450	Normal Road
23	11 Nov 08	36.100	38.450	2.350	Normal Road
24	12 Nov 08	38.450	40.700	2.250	Normal Road
25	13 Nov 08	40.700	42.900	2.200	Normal Road
26	14 Nov 08	42.900	44.800	1.900	Normal Road
<b>TOTAL :</b>				<b>567.294</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTENO:** 500  
**ROAD NAME:** JALAN KK - KENINGAU - TENOM  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>489.516</b>	
1	01 Nov 08	0.000	1.100	1.100	Protocol Road
2	03 Nov 08	1.100	2.750	1.650	Protocol Road
3	03 Nov 08	2.750	4.000	1.250	Protocol Road
4	03 Nov 08	4.000	6.860	2.860	Normal Road
5	04 Nov 08	6.860	9.790	2.930	Normal Road
6	04 Nov 08	9.790	10.350	0.560	Normal Road
7	05 Nov 08	10.450	13.300	2.850	Normal Road
8	06 Nov 08	13.300	16.400	3.100	Normal Road
9	07 Nov 08	16.400	19.250	2.850	Normal Road
10	08 Nov 08	19.250	21.950	2.700	Normal Road
11	10 Nov 08	21.950	23.504	1.554	Normal Road
12	10 Nov 08	23.789	24.675	0.886	Normal Road
13	10 Nov 08	24.849	25.700	0.851	Normal Road
14	11 Nov 08	25.700	29.000	3.300	Normal Road
15	12 Nov 08	29.000	32.210	3.210	Normal Road
16	12 Nov 08	32.210	32.415	0.205	Normal Road
17	13 Nov 08	32.527	35.605	3.078	Normal Road
18	13 Nov 08	35.605	37.231	1.626	Normal Road
19	14 Nov 08	37.502	39.000	1.498	Normal Road
20	14 Nov 08	39.000	42.050	3.050	Normal Road
21	15 Nov 08	42.050	45.170	3.120	Normal Road
22	17 Nov 08	0.000	1.400	1.400	Protocol Road
23	18 Nov 08	1.400	2.800	1.400	Protocol Road
24	19 Nov 08	2.800	4.000	1.200	Protocol Road
<b>TOTAL :</b>				<b>537.744</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING RECORD**

**DISTRICT:** PENAMPANG  
**ROUTENO:** 501  
**ROAD NAME:** JALAN KK-PENAMPANG-LOK KAWI  
**MONTH:** NOVEMBER 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD :</b>				<b>230.100</b>	
1	01 Nov 08	0.000	1.150	1.150	Normal Road
2	03 Nov 08	1.150	2.195	1.045	Normal Road
3	03 Nov 08	2.195	3.460	1.265	Normal Road
4	04 Nov 08	3.460	4.300	0.840	Protocol Road
5	05 Nov 08	4.300	5.100	0.800	Protocol Road
6	06 Nov 08	5.100	5.950	0.850	Protocol Road
7	07 Nov 08	5.950	6.920	0.970	Protocol Road
8	08 Nov 08	6.920	8.500	1.580	Normal Road
9	10 Nov 08	8.500	9.900	1.400	Normal Road
10	10 Nov 08	9.900	11.400	1.500	Normal Road
11	11 Nov 08	11.400	12.900	1.500	Normal Road
12	12 Nov 08	12.900	14.710	1.810	Normal Road
13	13 Nov 08	14.710	16.500	1.790	Normal Road
14	14 Nov 08	16.500	18.000	1.500	Normal Road
15	15 Nov 08	18.000	19.550	1.550	Normal Road
16	17 Nov 08	3.460	4.600	1.140	Protocol Road
17	18 Nov 08	4.600	5.800	1.200	Protocol Road
18	19 Nov 08	5.800	6.920	1.120	Protocol Road
<b>TOTAL :</b>				<b>253.110</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

**MONTH: NOVEMBER 2008**

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH ( km )		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	559.700	55.970	615.670
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	320.100	32.010	352.110
3	Kudat	01	Jalan Kota Kinabalu - Kudat	549.900	54.990	604.890
<b>TOTAL:</b>				<b>1,429.700</b>	<b>142.970</b>	<b>1,572.670</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** KOTA BELUD  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>559.700</b>	
02 Nov 08	58.980	72.970	13.990	
04 Nov 08	72.970	76.970	4.000	Protocol 1 <sup>st</sup> cycle
05 Nov 08	76.970	78.200	1.230	
05 Nov 08	78.200	85.300	7.100	
07 Nov 08	85.300	100.000	14.700	
10 Nov 08	100.000	107.000	7.000	
12 Nov 08	107.000	110.000	3.000	
14 Nov 08	110.000	110.950	0.950	
16 Nov 08	72.970	76.970	4.000	Protocol 2 <sup>nd</sup> cycle
<b>BALANCE END OF NOV :</b>			<b>615.670</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** KOTA MARUDU  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>320.100</b>	
06 Nov 08	110.950	114.450	3.500	
08 Nov 08	114.450	119.115	4.665	
09 Nov 08	119.115	121.115	2.000	Protocol 1 <sup>st</sup> cycle
09 Nov 08	121.115	123.115	2.000	
13 Nov 08	123.115	130.500	7.385	
15 Nov 08	130.500	140.960	10.460	
16 Nov 08	119.115	121.115	2.000	Protocol 2 <sup>nd</sup> cycle
<b>BALANCE END OF NOV :</b>			<b>352.110</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** KUDAT  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
<b>BROUGHT FORWARD :</b>			<b>549.900</b>	
01 Nov 08	190.840	188.000	2.840	Protocol 1 <sup>st</sup> cycle
02 Nov 08	188.000	185.700	2.300	Protocol 1 <sup>st</sup> cycle
02 Nov 08	185.700	181.700	4.000	
04 Nov 08	181.700	173.400	8.300	
07 Nov 08	173.400	167.500	5.900	
09 Nov 08	167.500	157.000	10.500	
11 Nov 08	157.000	154.500	2.500	
14 Nov 08	154.500	145.000	9.500	
15 Nov 08	145.000	140.960	4.040	
15 Nov 08	190.840	188.700	2.140	Protocol 2 <sup>nd</sup> cycle
16 Nov 08	188.700	185.732	2.968	Protocol 2 <sup>nd</sup> cycle
<b>BALANCE END OF NOV :</b>			<b>604.89</b>	

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - GRASS CUTTING***

**MONTH: NOVEMBER 2008**

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,022.00	102.20	1,124.20
<b>TOTAL:</b>				<b>1,022.00</b>	<b>102.20</b>	<b>1,124.20</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R03 GRASS CUTTING**

**DISTRICT:** Ranau  
**ROUTE NO:** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** November 2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>				<b>1,022.00</b>	
1	01/11/2008	42.60	49.10	6.50	
2	02/11/2008	49.10	55.60	6.50	
3	03/11/2008	55.60	62.10	6.50	
4	04/11/2008	62.10	68.60	6.50	
5	05/11/2008	68.60	72.60	4.00	Protocol Road - 1st Cycle
6	05/11/2008	72.60	75.10	2.50	
7	06/11/2008	75.10	81.60	6.50	
8	07/11/2008	81.60	88.10	6.50	
9	08/11/2008	88.10	94.60	6.50	
10	09/11/2008	94.60	101.10	6.50	
11	10/11/2008	101.10	107.60	6.50	
12	11/11/2008	107.60	114.10	6.50	
13	12/11/2008	114.10	120.60	6.50	
14	13/11/2008	120.60	127.10	6.50	
15	14/11/2008	127.10	133.60	6.50	
16	15/11/2008	133.60	140.80	7.20	
17	19/11/2008	68.60	72.60	4.00	Protocol Road - 2nd Cycle
<b>CARRIED FORWARD :</b>				<b>1,124.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 700  
**ROAD NAME:** JALAN TUN MUSTAPHA  
**DATE OF INSPECTION:** 04-Nov-08 & 21-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>91.00</b>	
01	01-Nov-08	0.00	1.14	1.14	
02	02-Nov-08	1.14	2.28	1.14	
03	03-Nov-08	2.28	4.55	2.27	1st CYCLE COMPLETED
04	16-Nov-08	0.00	1.14	1.14	
05	17-Nov-08	1.14	2.28	1.14	
06	18-Nov-08	2.28	4.55	2.27	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>100.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 700  
**ROAD NAME:** JALAN PATAU-PATAU  
**DATE OF INSPECTION:** 07-Nov-08 & 21-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM DECEMBER 2008 :</b>				<b>120.00</b>	
01	01-Nov-08	0.00	1.00	1.00	
02	02-Nov-08	1.00	2.00	1.00	
03	03-Nov-08	2.00	3.00	1.00	
04	04-Nov-08	3.00	4.00	1.00	
05	05-Nov-08	4.00	6.00	2.00	1st CYCLE COMPLETED
06	16-Nov-08	0.00	1.00	1.00	
07	17-Nov-08	1.00	2.00	1.00	
08	18-Nov-08	2.00	3.00	1.00	
09	19-Nov-08	3.00	4.00	1.00	
10	20-Nov-08	4.00	6.00	2.00	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>132.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 700  
**ROAD NAME:** JALAN POHON BATU  
**DATE OF INSPECTION:** 11-Nov-08 & 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>13.80</b>	
01	09-Nov-08	0.00	1.53	1.53	
02	10-Nov-08	1.53	3.06	1.53	1st CYCLE COMPLETED
03	11-Nov-08	3.06	4.59	1.53	
04	12-Nov-08	4.59	6.12	1.53	
05	13-Nov-08	6.12	7.68	1.56	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>21.48</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 700  
**ROAD NAME:** JALAN BATU MANIKAR  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>33.10</b>	
01	10-Nov-08	0.00	0.70	0.70	
02	11-Nov-08	0.70	1.40	0.70	
03	12-Nov-08	1.40	3.31	1.91	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>36.41</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 701  
**ROAD NAME:** JALAN LUBOK TEMIANG  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>32.80</b>	
01	06-Nov-08	0.00	0.90	0.90	
02	07-Nov-08	0.90	1.80	0.90	
03	08-Nov-08	1.80	3.28	1.48	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>36.08</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 702  
**ROAD NAME:** JALAN TANJUNG KUBONG  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>32.80</b>	
01	08-Nov-08	0.00	0.90	0.90	
02	09-Nov-08	0.90	1.80	0.90	
03	10-Nov-08	1.80	3.28	1.48	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>36.08</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 703  
**ROAD NAME:** JALAN OKK DAUD  
**DATE OF INSPECTION:** 18-Nov-2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>50.40</b>	
01	13-Nov-08	0.00	1.86	1.86	
02	14-Nov-08	1.86	3.72	1.86	
03	15-Nov-08	3.72	5.60	1.88	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>56.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 703  
**ROAD NAME:** JALAN SG. LADA/SG. PAGAR  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>63.20</b>	
01	05-Nov-08	0.00	2.10	2.10	
02	06-Nov-08	2.10	4.20	2.10	
03	07-Nov-08	4.20	6.32	2.12	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>69.52</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 704

**ROAD NAME:** JALAN MOHAMMAD SALLEH

**DATE OF INSPECTION:** 07-Nov-08 & 25-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>99.18</b>	
01	01-Nov-08	0.00	1.37	1.37	
02	02-Nov-08	1.37	2.74	1.37	
03	03-Nov-08	2.74	4.11	1.37	
04	04-Nov-08	4.11	5.51	1.40	1st CYCLE COMPLETED
05	20-Nov-08	0.00	1.37	1.37	
06	21-Nov-08	1.37	2.74	1.37	
07	22-Nov-08	2.74	4.11	1.37	
08	23-Nov-08	4.11	5.51	1.40	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>110.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 705  
**ROAD NAME:** JALAN BEBULOH  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>69.57</b>	
01	06-Nov-08	0.00	1.28	1.28	
02	07-Nov-08	1.28	2.56	1.28	
03	08-Nov-08	2.56	3.84	1.28	
04	09-Nov-08	3.84	5.20	1.36	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>74.77</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 706  
**ROAD NAME:** JALAN RANCHA-RANCHA  
**DATE OF INSPECTION:** 07-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>61.00</b>	
01	01-Nov-08	0.00	1.52	1.52	
02	02-Nov-08	1.52	3.04	1.52	
03	03-Nov-08	3.04	4.56	1.52	
04	04-Nov-08	4.56	6.10	1.54	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>67.10</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 707  
**ROAD NAME:** JALAN PULAU BUAH  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>17.60</b>	
01	05-Nov-08	0.00	0.40	0.40	
02	06-Nov-08	0.40	0.80	0.40	
03	07-Nov-08	0.80	1.20	0.40	
04	08-Nov-08	1.20	1.60	0.40	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>19.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 707  
**ROAD NAME:** JALAN BATU ARANG  
**DATE OF INSPECTION:** 07-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>27.00</b>	
01	01-Nov-08	0.00	0.70	0.70	
02	02-Nov-08	0.70	1.40	0.70	
03	03-Nov-08	1.40	2.15	0.75	
04	04-Nov-08	2.15	3.00	0.85	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>30.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 708  
**ROAD NAME:** JALAN OKK ABDULLAH  
**DATE OF INSPECTION:** 11-Nov-08 & 25-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>38.40</b>	
01	07-Nov-08	0.00	1.92	1.92	1st CYCLE COMPLETED
02	21-Nov-08	0.00	0.96	0.96	
03	22-Nov-08	0.96	1.92	0.96	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>42.24</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 709  
**ROAD NAME:** JALAN TG. BATU/TG. PURUN  
**DATE OF INSPECTION:** 11-Nov-08 & 21-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>70.60</b>	
01	04-Nov-08	0.00	1.17	1.17	
02	05-Nov-08	1.17	2.34	1.17	
03	06-Nov-08	2.34	3.53	1.19	1st CYCLE COMPLETED
04	15-Nov-08	0.00	1.17	1.17	
05	16-Nov-08	1.17	2.34	1.17	
06	17-Nov-08	2.34	3.53	1.19	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>77.66</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 710  
**ROAD NAME:** JALAN BUKIT KUDA  
**DATE OF INSPECTION:** 18-Nov-2008

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>35.00</b>	
01	09-Nov-08	0.00	0.87	0.87	
02	10-Nov-08	0.87	1.74	0.87	
03	12-Nov-08	1.74	2.61	0.87	
04	13-Nov-08	2.61	3.50	0.89	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>38.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 711  
**ROAD NAME:** KG. JAWA/JUMIDAR BUYONG  
**DATE OF INSPECTION:** 11-Nov-08 & 25-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>37.00</b>	
01	06-Nov-08	0.00	0.92	0.92	
02	07-Nov-08	0.92	1.85	0.93	1st CYCLE COMPLETED
03	19-Nov-08	0.00	0.92	0.92	
04	20-Nov-08	0.92	1.85	0.93	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>40.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 712  
**ROAD NAME:** JALAN PAHLAWAN  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>5.10</b>	
01	12-Nov-08	0.00	0.25	0.25	
02	13-Nov-08	0.25	0.51	0.26	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>5.61</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 713  
**ROAD NAME:** JALAN TANJUNG ARU  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>27.50</b>	
01	14-Nov-08	0.00	1.37	1.37	
02	15-Nov-08	1.37	2.75	1.38	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>30.25</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 713

**ROAD NAME:** JALAN PESISIR PANTAI TG. ARU

**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>27.00</b>	
01	14-Nov-08	0.00	1.35	1.35	
02	15-Nov-08	1.35	2.70	1.35	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>29.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 714

**ROAD NAME:** JALAN DURIAN TUNJUNG

**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM DECEMBER 2008 :</b>				<b>9.80</b>	
01	12-Nov-08	0.00	0.50	0.50	
02	13-Nov-08	0.50	0.98	0.48	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				10.78	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 715  
**ROAD NAME:** JALAN HJ. KUDUS  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>7.00</b>	
01	11-Nov-08	0.00	0.70	0.70	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>7.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 716  
**ROAD NAME:** JALAN KERUPANG SATU  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>9.00</b>	
01	10-Nov-08	0.00	0.90	0.90	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>9.90</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 717

**ROAD NAME:** JALAN KERUPANG DUA

**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>13.00</b>	
01	10-Nov-08	0.00	0.70	0.70	
02	11-Nov-08	0.70	1.30	0.60	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>14.30</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

DISTRICT: W.P LABUAN  
 ROUTENO: L 718  
 ROAD NAME: JALAN KERUPANG TIGA  
 DATE OF INSPECTION: 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>9.00</b>	
01	11-Nov-08	0.00	0.50	0.50	
02	12-Nov-08	0.50	0.90	0.40	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>9.90</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 719  
**ROAD NAME:** JALAN PENGHULU TUAH  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>16.20</b>	
01	07-Nov-08	0.00	0.54	0.54	
02	08-Nov-08	0.54	1.08	0.54	
03	09-Nov-08	1.08	1.62	0.54	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>17.82</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 720  
**ROAD NAME:** JALAN KOLAM  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>12.70</b>	
01	14-Nov-08	0.00	0.60	0.60	
02	15-Nov-08	0.60	1.27	0.67	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>13.97</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 721  
**ROAD NAME:** JALAN BUKIT TIMBALAI  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>30.00</b>	
01	10-Nov-08	0.00	1.00	1.00	
02	11-Nov-08	1.00	2.00	1.00	
03	12-Nov-08	2.00	3.00	1.00	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>33.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 722  
**ROAD NAME:** JALAN RANCHA-RANCHA LAMA  
**DATE OF INSPECTION:** 07-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>20.00</b>	
01	04-Nov-08	0.00	1.00	1.00	
02	05-Nov-08	1.00	2.00	1.00	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>22.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 723  
**ROAD NAME:** JALAN SK. PATAU-PATAU  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>7.00</b>	
01	05-Nov-08	0.00	0.35	0.35	
02	06-Nov-08	0.35	0.70	0.35	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>7.70</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 724  
**ROAD NAME:** JALAN MASJID  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.50</b>	
01	08-Nov-08	0.00	0.35	0.35	COMPLETED
<b>CARRIED FORWARD TO DECEMEBER 2008 :</b>				<b>3.85</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 726  
**ROAD NAME:** JALAN HOSPITAL  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.50</b>	
01	15-Nov-08	0.00	0.35	0.35	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>3.85</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 727  
**ROAD NAME:** JALAN TANJUNG TARAS  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>10.00</b>	
01	13-Nov-08	0.00	0.50	0.50	
02	14-Nov-08	0.50	1.00	0.50	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>11.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 730

**ROAD NAME:** JALAN SAWANGAN CINA

**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>10.30</b>	
01	14-Nov-08	0.00	1.03	1.03	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>11.33</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 731  
**ROAD NAME:** JALAN ARSAT  
**DATE OF INSPECTION:** 07-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>12.00</b>	
01	04-Nov-08	0.00	0.60	0.60	
02	04-Nov-08	0.60	1.20	0.60	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>13.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 733  
**ROAD NAME:** JALAN PENY'BUNG BG. TANJUNG  
**DATE OF INSPECTION:** 11-Nov-08 & 28-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>8.40</b>	
01	09-Nov-08	0.00	0.42	0.42	1st CYCLE COMPLETED
02	23-Nov-08	0.00	0.21	0.21	
03	24-Nov-08	0.21	0.42	0.21	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>9.24</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTE NO:** L 734  
**ROAD NAME:** JALAN PANCUR HITAM  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>22.00</b>	
01	12-Nov-08	0.00	0.80	0.80	
02	13-Nov-08	0.80	1.60	0.80	
03	14-Nov-08	1.60	2.20	0.60	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>24.20</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 736  
**ROAD NAME:** JALAN TANGKI AIR KINABINUWA  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>8.10</b>	
01	11-Nov-08	0.00	0.90	0.90	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>9.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 737

**ROAD NAME:** JALAN LOJI AIR SG. PAGAR

**DATE OF INSPECTION:** 17-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>5.00</b>	
01	12-Nov-08	0.00	0.50	0.50	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>5.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 738

**ROAD NAME:** JALAN LOJI AIR KERUPANG

**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.60</b>	
01	10-Nov-08	0.00	0.36	0.36	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>3.96</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTE NO:** L 739  
**ROAD NAME:** JALAN TERMINAL AIRPORT  
**DATE OF INSPECTION:** 04-Nov-08 & 21-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>20.60</b>	
01	01-Nov-08	0.00	0.50	0.50	
02	02-Nov-08	0.50	1.03	0.53	1st CYCLE COMPLETED
03	19-Nov-08	0.00	1.03	1.03	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>22.66</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 740  
**ROAD NAME:** JALAN BEBULOH TERMINAL SHELL  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>27.10</b>	
01	12-Nov-08	0.00	0.90	0.90	
02	13-Nov-08	0.90	1.80	0.90	
03	14-Nov-08	1.80	2.74	0.94	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>29.84</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 741  
**ROAD NAME:** PANCUR HITAMLAYANGAN  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>18.50</b>	
01	14-Nov-08	0.00	0.92	0.92	
02	15-Nov-08	0.92	1.85	0.93	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>20.35</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTE NO:** L 742  
**ROAD NAME:** MASUK KESMK SG. BEDAUN  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>17.50</b>	
01	13-Nov-08	0.00	1.20	1.20	
02	14-Nov-08	1.20	1.75	0.55	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>19.25</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 743  
**ROAD NAME:** JALAN KOMPLEKS SUKAN  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>13.00</b>	
01	09-Nov-08	0.00	0.65	0.65	
02	10-Nov-08	0.65	1.30	0.65	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>14.30</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 745  
**ROAD NAME:** JALAN KOMPLEKS WATERFRONT  
**DATE OF INSPECTION:** 11-Nov-08 & 25-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>40.50</b>	
01	02-Nov-08	0.00	0.60	0.60	
02	03-Nov-08	0.60	1.20	0.60	
03	04-Nov-08	1.20	1.80	0.60	1st CYCLE COMPLETED
04	17-Nov-08	0.00	1.12	1.12	
05	22-Nov-08	1.12	2.25	1.13	2nd CYCLE COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>44.55</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 749

**ROAD NAME:** BEBULOH KERANCHA-RANCHA

**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>45.00</b>	
01	14-Nov-08	0.00	2.25	2.25	
02	15-Nov-08	2.25	4.50	2.25	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>49.50</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN

**ROUTENO:** L 750

**ROAD NAME:** JALAN BUKIT BESAR

**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>30.00</b>	
01	03-Nov-08	0.00	1.00	1.00	
02	04-Nov-08	1.00	2.00	1.00	
03	05-Nov-08	2.00	3.00	1.00	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>33.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 751  
**ROAD NAME:** JALAN BEBULOH SG. PAGAR  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>30.00</b>	
01	06-Nov-08	0.00	0.75	0.75	
02	07-Nov-08	0.75	1.50	0.75	
03	08-Nov-08	1.50	2.25	0.75	
04	09-Nov-08	2.25	3.00	0.75	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>33.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 753  
**ROAD NAME:** JALAN TENAGA  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>19.00</b>	
01	09-Nov-08	0.00	0.70	0.70	
02	10-Nov-08	0.70	1.40	0.70	
03	11-Nov-08	1.40	1.90	0.50	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>20.90</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

DISTRICT: W.P LABUAN  
ROUTENO: L 755  
ROAD NAME: JALAN MASUK KESMK LAJAU  
DATE OF INSPECTION: 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>2.60</b>	
01	13-Nov-08	0.00	0.13	0.13	
02	14-Nov-08	0.13	0.26	0.13	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>2.86</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 768  
**ROAD NAME:** JALAN MASUK KE SK. PEKAN 1  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.30</b>	
01	07-Nov-08	0.00	0.16	0.16	
02	08-Nov-08	0.16	0.33	0.17	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>3.63</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** L 769  
**ROAD NAME:** JALAN GERSIK  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>6.00</b>	
01	08-Nov-08	0.00	0.30	0.30	
02	09-Nov-08	0.30	0.60	0.30	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>6.60</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 1  
**ROAD NAME:** JALAN MASUK KESMK MUTIARA  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>2.50</b>	
01	05-Nov-08	0.00	0.12	0.12	
02	06-Nov-08	0.12	0.25	0.13	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>2.75</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 2  
**ROAD NAME:** JALAN MASUK KE SMK PANTAI  
**DATE OF INSPECTION:** 18-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.50</b>	
01	13-Nov-08	0.00	0.35	0.35	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>3.85</b>	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 3  
**ROAD NAME:** JALAN TANGKI AIR BUKIT BESAR  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>6.60</b>	
01	05-Nov-08	0.00	0.60	0.60	COMPLETED
<b>CARRIED FORWARD TO DECEMEBER 2008 :</b>				<b>7.20</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 4  
**ROAD NAME:** JALAN NAGALANG  
**DATE OF INSPECTION:** 11-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>10.00</b>	
01	08-Nov-08	0.00	0.50	0.50	
02	09-Nov-08	0.50	1.00	0.50	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>11.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 5  
**ROAD NAME:** MASUK KE KOMPLEKS KASTAM  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>11.00</b>	
01	11-Nov-08	0.00	1.00	1.00	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>12.00</b>	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT  
**R03 GRASS CUTTING**

**DISTRICT:** W.P LABUAN  
**ROUTENO:** 6  
**ROAD NAME:** JALAN TAMAN MUTIARA  
**DATE OF INSPECTION:** 14-Nov-08

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
<b>BROUGHT FORWARD FROM OCTOBER 2008 :</b>				<b>3.90</b>	
01	09-Nov-08	0.00	0.39	0.39	COMPLETED
<b>CARRIED FORWARD TO DECEMBER 2008 :</b>				<b>4.29</b>	



# R04

( ROAD FURNITURE )

DISTRICT : KOTA MARUDU  
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH111.900

### R04 - ROAD FURNITURE



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : RANAU  
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN  
LOCATION : CH 71.60 (KM 108.200) - RHS

### R04 ROAD FURNITURE



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R04 ~ ROAD FURNITURE**

**Road Name : Jalan Pancur Hitam Layangan**

Route No : L722

Location : KM 0.34 RHS

Date : 10-Nov-08

**Road Name : Jalan Tg. Kubong**

Route No : L702

Location : KM 1.34 LHS

Date : 17-Nov-08

**BEFORE**



Film Batch : L11-08-178



Film Batch : L11-08-112

**IN PROGRESS**



Film Batch : L11-08-184



Film Batch : L11-08-117

**AFTER**



Film Batch : L11-08-185



Film Batch : L11-08-128

**GRAND SUMMARY**

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	18,331.34	180.13	18,511.47	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	690	46	736	236	0	236
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	67	6	73	0	0	0
			Delineator Post	No.	170	17	187	95	0	95
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,999.20	89.60	2,088.80	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	60.00	0.00	60.00
			Signage	No.	301	54	355	51	0	51
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	27	6	33	0	0	0
			Delineator Post	No.	5	5	10	5	0	5
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	6,453.20	0.00	6,453.20	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	400.00	0.00	400.00
			Signage	No.	600	0	600	33	0	33
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	87	0	87	7	0	7
			Delineator Post	No.	274	0	274	0.00	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	12,668.00	1,413.00	14,081.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0	0.00	0.00
			Signage	No.	429	100	529	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	40	9	49	0.00	0	0
			Delineator Post	No.	0	0	0	0.00	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	15,357.00	2,634.00	17,991.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0	0.00	0.00
			Signage	No.	170	20	190	0	0	0
			Traffic Signal	No.	3	0	3	0	0	0
			Kilometer Post	No.	69	13	82	0	0	0
			Delineator Post	No.	1329	0	1329	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	6,417.00	0.00	6,417.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	198	0	198	0	0	0
			Traffic Signal	No.	1	0	1	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	10,358.00	0.00	10,358.00	0.0	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	1035	0	1035	0	0	0
			Traffic Signal	No.	369	0	369	0	0	0
			Kilometer Post	No.	70	0	70	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	114	0	114	38	0	38
			Traffic Signal	No.	3	0	3	1	0	1
			Kilometer Post	No.	12	0	12	4	0	4
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,740.00	0.00	1,740.00	870.00	0.00	870.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	146	0	146	73	0	73
			Traffic Signal	No.	98	0	98	49	0	49
			Kilometer Post	No.	16	0	16	8	0	8
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	1,604.00	1,012.00	2,616.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	95	76	171	0	0	0
			Traffic Signal	No.	19	19	38	0	0	0
			Kilometer Post	No.	7	4	11	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	50	0	50	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	0	0	0	0	0	0	
		Delineator Post	No.	0	0	0	0	0	0	
608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	69	0	69	23	0	23	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	0	0	0	0	0	0	
		Delineator Post	No.	0	0	0	0	0	0	

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	769.00	769.00	1,538.00	769.00	0.00	769.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	115	115	230	115	0	115
			Traffic Signal	No.	16	16	32	16	0	16
			Kilometer Post	No.	14	14	28	14	0	14
	Delineator Post	No.	0	0	0	0	0	0		
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	12,905.00	1,402.00	14,307.00	7,263.00	0.00	7,263.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	384	55	439	211	0	211
Traffic Signal			No.	0	0	0	0	0	0	
Kilometer Post			No.	55	14	69	33	0	33	
Delineator Post	No.	0	0	0	0	0	0			
501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	2,033.00	0.00	2,033.00	897.00	0.00	897.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	328	0	328	132	0	132	
		Traffic Signal	No.	40	0	40	40	0	40	
		Kilometer Post	No.	64	0	64	19	0	19	
Delineator Post	No.	0	0	0	0	0	0			
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,596.00	0.00	3,596.00	2,123.00	0.00	2,123.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	491	0	491	317	0	317
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	62	0	62	35	0	35
Delineator Post	No.	429	0	429	257	0	257			
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	30,249.00	3,038.00	33,287.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	629	24	653	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	167	14	181	0	0	0
Delineator Post	No.	3,054	347	3,401	0	0	0			
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	11,954.00	5,351.00	17,305.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	415	66	481	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	81	24	105	0	0	0
Delineator Post	No.	0	0	0	0	0	0			
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	13,525.00	0.00	13,525.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	548	0	548	0	0	0
			Traffic Signal	No.	27	0	27	0	0	0
			Kilometer Post	No.	63	0	63	0	0	0
Delineator Post	No.	0	0	0	0	0	0			
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	4,370.00	0.00	4,370.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	368	0	368	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	53	0	53	0	0	0
Delineator Post	No.	230	0	230	0	0	0			
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,389.00	257.00	3,646.00	93.00	0.00	93.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	404	21	425	127	0	127
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	68	9	77	19	0	19
Delineator Post	No.	113	0	113	0	0	0			
502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,574.00	0.00	1,574.00	0.00	0.00	0.00	
		Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00	
		Signage	No.	547	0	547	0	0	0	
		Traffic Signal	No.	0	0	0	0	0	0	
		Kilometer Post	No.	37	0	37	0	0	0	
Delineator Post	No.	0	0	0	0	0	0			
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,426.00	1,229.00	4,655.00	377.00	0.00	377.00
			Road Kerb	m	0.00	0.00	0.00	1,336.00	0.00	1,336.00
			Signage	No.	317	59	376	206	0	206
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	34	9	43	25	0	25
Delineator Post	No.	0	0	0	0	0	0			
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	2,382.00	0.00	2,382.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	817	0	817	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	65	0	65	0	0	0
Delineator Post	No.	0	0	0	0	0	0			

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - ROAD FURNITURE***

***MONTH: NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,389.00	257.00	3,646.00	93.00	0.00	93.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	404	21	425	127	0	127
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	68	9	77	19	0	19
				Delineator Post	No.	113	0	113	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,426.00	1,229.00	4,655.00	377.00	0.00	377.00
				Road Kerb	m	0.00		0.00	1,336.00	0.00	1,336.00
				Signage	No.	317	59	376	206	0	206
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	34	9	43	25	0	25
				Delineator Post	No.	0	0	0	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,574.00	0.00	1,574.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	547	0	547	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	37	0	37	0	0	0
				Delineator Post	No.	0		0	0		0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	2,382.00	0.00	2,382.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	817	0	817	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	65	0	65	0	0	0
				Delineator Post	No.	0		0	0		0

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE RECORD**

**DISTRICT:** BEAUFORT

**ROUTENO:** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
117.370	117.452	Guardrails	102 Metre	Guardrails	Metre	4 post need to replace & add 1 end wing
		Barriers	Metre	Barriers	Metre	
117.135	117.815	Signages & Posts	4 No.	Sign Posts	No.	1st cycle for normal road
		Traffic Signal	No.	Traffic Light Posts	No.	
117.375		Kilometer Posts	1 No.	Kilometer Posts	No.	1st cycle for normal road
		Delineator Post	No.	Delineator Posts	No.	
118.907	119.026	Guardrails	119 Metre	Guardrails	Metre	1st cycle for normal road
		Barriers	Metre	Barriers	Metre	
119.553		Signages & Posts	1 No.	Sign Posts	No.	1st cycle for normal road
		Traffic Signal	No.	Traffic Light Posts	No.	
118.347	122.392	Kilometer Posts	5 No.	Kilometer Posts	No.	1st cycle for normal road
		Delineator Post	No.	Delineator Posts	No.	
123.170	123.221	Guardrails	36 Metre	Guardrails	Metre	1st cycle for normal road
		Barriers	Metre	Barriers	Metre	
123.160	126.000	Signages & Posts	16 No.	Sign Posts	No.	3 nos. need to replace
		Traffic Signal	No.	Traffic Light Posts	No.	
123.310	125.263	Kilometer Posts	3 No.	Kilometer Posts	No.	1st cycle for normal road
		Delineator Post	No.	Delineator Posts	No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE RECORD**

**DISTRICT:** SIPITANG

**ROUTE NO:** 01

**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN

**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
127.544	127.839	Guardrails	511 Metre	Guardrails	Metre	9 m need to replace
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
126.185	128.370	Signages & Posts	5 No.	Sign Posts	No.	1 no. need to replace
		Traffic Signal	No.	Traffic Light Posts	No.	
126.260	128.298	Kilometer Posts	3 No.	Kilometer Posts	No.	1st cycle for normal road
		Delineator Post	No.	Delineator Posts	No.	
129.800	129.878	Guardrails	135 Metre	Guardrails	Metre	4m, 2 post need to replace
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
130.610	131.655	Signages & Posts	10 No.	Sign Posts	No.	2 nos. need to replace
		Traffic Signal	No.	Traffic Light Posts	No.	
129.294	131.345	Kilometer Posts	2 No.	Kilometer Posts	No.	1 no. need to replace
		Delineator Post	No.	Delineator Posts	No.	
132.387	132.622	Guardrails	200 Metre	Guardrails	Metre	1st cycle for normal road
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
132.050	132.950	Signages & Posts	22 No.	Sign Posts	No.	5 nos. need to replace
		Traffic Signal	No.	Traffic Light Posts	No.	
132.342		Kilometer Posts	1 No.	Kilometer Posts	No.	1st cycle for normal road
		Delineator Post	No.	Delineator Posts	No.	

133.237	133.624	Guardrails	<u>231</u>	Metre	Guardrails	<u>          </u>	Metre	1st cycle for normal road
		Barriers	<u>          </u>	Metre	Barriers	<u>          </u>	Metre	
					Road Kerbs	<u>          </u>	Metre	
133.000	133.755	Signages & Posts	<u>12</u>	No.	Sign Posts	<u>          </u>	No.	5 nos. need to replace
		Traffic Signal	<u>          </u>	No.	Traffic Light Posts	<u>          </u>	No.	
133.300		Kilometer Posts	<u>1</u>	No.	Kilometer Posts	<u>          </u>	No.	1st cycle for normal road
		Delineator Post	<u>          </u>	No.	Delineator Posts	<u>          </u>	No.	
			<u>          </u>			<u>          </u>		
134.474	134.593	Guardrails	<u>119</u>	Metre	Guardrails	<u>          </u>	Metre	1st cycle for normal road
		Barriers	<u>          </u>	Metre	Barriers	<u>          </u>	Metre	
					Road Kerbs	<u>          </u>	Metre	
134.173	134.892	Signages & Posts	<u>4</u>	No.	Sign Posts	<u>          </u>	No.	2 nos. need to replace
		Traffic Signal	<u>          </u>	No.	Traffic Light Posts	<u>          </u>	No.	
134.250		Kilometer Posts	<u>1</u>	No.	Kilometer Posts	<u>          </u>	No.	1st cycle for normal road
		Delineator Post	<u>          </u>	No.	Delineator Posts	<u>          </u>	No.	
			<u>          </u>			<u>          </u>		
135.766	135.799	Guardrails	<u>33</u>	Metre	Guardrails	<u>          </u>	Metre	Need to add two end wing
		Barriers	<u>          </u>	Metre	Barriers	<u>          </u>	Metre	
					Road Kerbs	<u>          </u>	Metre	
135.003	136.282	Signages & Posts	<u>6</u>	No.	Sign Posts	<u>          </u>	No.	1 no. need to replace
		Traffic Signal	<u>          </u>	No.	Traffic Light Posts	<u>          </u>	No.	
135.208	136.152	Kilometer Posts	<u>1</u>	No.	Kilometer Posts	<u>          </u>	No.	1 no. need to replace
		Delineator Post	<u>          </u>	No.	Delineator Posts	<u>          </u>	No.	
			<u>          </u>			<u>          </u>		

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - ROAD FURNITURE***

***MONTH : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	11,954.00	5,351.00	17,305.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	415	66	481	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	81	24	105	0		0
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	13,525.00		13,525.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	548		548	0		0
				Traffic Signal	No.	27		27	0		0
				Kilometer Post	No.	63		63	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	4,370.00		4,370.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	368		368	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	53		53	0		0
				Delineator Post	No.	230		230	0		0

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE**

**DISTRICT:** TAMBUNAN  
**ROUTE NO:** 500  
**ROAD NAME:** JLN KOTA KINABALU - KENINGAU - TENOM  
**DATE OF INSPECTION:** November 2008

CHAINAGE		CLEANING	PAINTING	REMARKS	
From	To				
73.310	100.420 Normal Road	Guardrails	5,351	Metre	1st cycle normal road
		Barriers	-	Metre	
		Signages & Posts	66	No.	
		Traffic Signal	-	No.	
		Kilometer Posts	24	No.	
		Delineator Post	-	No.	
		-	-		
		Guardrails	-	Metre	
		Barriers	-	Metre	
		Road Kerbs	-	Metre	
		Sign Posts	-	No.	
		Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	
		Delineator Posts	-	No.	
		-	-		



**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE RECORD**

**DISTRICT:** KOTA KINABALU

**ROUTENO:** 606

**ROAD NAME:** JALAN SUSUR SEPANGAR BAY

**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
0.000	1.100	Guardrails <u>388</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>7</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>          </u> No. <u>          </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u>          </u>	07 Nov 08 LHS,M,RHS
1.100	2.200	Guardrails <u>208</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>22</u> No. Traffic Signal <u>19</u> No. Kilometer Posts <u>          </u> No. Delineator Post <u>          </u> No. <u>          </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u>          </u>	14 Nov 08 LHS,M,RHS
2.200	3.800	Guardrails <u>164</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>14</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Post <u>          </u> No. <u>          </u>	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No. <u>          </u>	18 Nov 08 LHS,M,RHS

3.800	4.500	Guardrails	<u>120</u>	Metre	Guardrails	<u>-</u>	Metre	21 Nov 08 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>3</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
4.500	6.100	Guardrails	<u>40</u>	Metre	Guardrails	<u>-</u>	Metre	26 Nov 08 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>11</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>1</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
6.100	6.900	Guardrails	<u>92</u>	Metre	Guardrails	<u>-</u>	Metre	28 Nov 08 LHS,M,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>19</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
28.720	31.000	Guardrails <u>401</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>32</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>6</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	03 Nov 08 LHS,M,RHS
31.000	32.720	Guardrails <u>300</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>8</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	05 Nov 08 LHS,M,RHS
32.720	36.602	Guardrails <u>712</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>60</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>2</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	07 Nov 08 LHS,M,RHS

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE RECORD**

**DISTRICT:** TUARAN  
**ROUTE NO:** 22  
**ROAD NAME:** JALAN KOTA KINABALU - SANDAKAN  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
30.000	31.500	Guardrails <u>52</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>-</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	03 Nov 08 LHS & RHS
31.500	33.000	Guardrails <u>252</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>1</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>2</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	06 Nov 08 LHS & RHS
33.000	34.500	Guardrails <u>368</u> Metre Barriers <u>-</u> Metre  Signages & Posts <u>2</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	10 Nov 08 LHS & RHS

34.500	36.000	Guardrails	<u>300</u>	Metre	Guardrails	<u>-</u>	Metre	13 Nov 08 LHS & RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>2</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
36.000	37.500	Guardrails	<u>386</u>	Metre	Guardrails	<u>-</u>	Metre	17 Nov 08 LHS & RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>2</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
37.500	39.000	Guardrails	<u>524</u>	Metre	Guardrails	<u>-</u>	Metre	20 Nov 08 LHS & RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>7</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	

39.000	40.500	Guardrails	<u>484</u>	Metre	Guardrails	<u>-</u>	Metre	24 Nov 08 LHS & RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>1</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
40.500	42.580	Guardrails	<u>268</u>	Metre	Guardrails	<u>-</u>	Metre	28 Nov 08 LHS & RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
		Signages & Posts	<u>5</u>	No.	Road Kerbs	<u>-</u>	Metre	
		Traffic Signal	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Kilometer Posts	<u>2</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R04 ROAD FURNITURE**

**DISTRICT:** PENAMPANG  
**ROUTE NO:** 01  
**ROAD NAME:** JLN KOTA KINABLU-SINDUMIN  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
7.020	18.000	Guardrails <u>415</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>35</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>6</u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	1st cycle (Normal Road)  RHS
7.020	18.000	Guardrails <u>354</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>47</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>8</u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	1st cycle (Normal Road)  LHS
7.020	18.000	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>33</u> No. Traffic Signal <u>16</u> No. Kilometer Posts <u>          </u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	1st cycle (Normal Road)  MEDIAN

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

**R04 ROAD FURNITURE**

**DISTRICT:** PENAMPANG  
**ROUTE NO:** 500  
**ROAD NAME:** JLN KK-KENINGAU-TENOM  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
4.000	17.622	Guardrails <u>918</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>30</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>4</u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	1st cycle (Normal Road)  RHS
4.000	17.622	Guardrails <u>484</u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>25</u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>10</u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	1st cycle (Normal Road)  LHS
		Guardrails <u>          </u> Metre Barriers <u>          </u> Metre  Signages & Posts <u>          </u> No. Traffic Signal <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Post <u>          </u> No.	Guardrails <u>          </u> Metre Barriers <u>          </u> Metre Road Kerbs <u>          </u> Metre Sign Posts <u>          </u> No. Traffic Light Posts <u>          </u> No. Kilometer Posts <u>          </u> No. Delineator Posts <u>          </u> No.	MEDIAN

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - ROAD FURNITURE***

***MONTH: NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	18,331.34	180.13	18,511.47	0.00		0.00
				Road Kerb	0.00		0.00	0.00		0.00
				Signage	690	46	736	236		236
				Traffic Signal	0		0	0		0
				Kilometer Post	67	6	73	0		0
				Delineator Post	170	17	187	95		95
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	1,999.20	89.60	2,088.80	0.00		0.00
				Road Kerb	0.00		0.00	60.00		60.00
				Signage	301	54	355	51		51
				Traffic Signal	0		0	0		0
				Kilometer Post	27	6	33	0		0
				Delineator Post	5	5	10	5		5
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	6,453.20	0.000	6,453.20	0.00		0.00
				Road Kerb	0.00		0.00	400.00	0.00	400.00
				Signage	600	0	600	33		33
				Traffic Signal	0		0	0		0
				Kilometer Post	87	0	87	7		7
				Delineator Post	274	0	274	0		0

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE**

**DISTRICT:** KOTA BELUD  
**ROUTE NO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
106.970	107.100	Guardrails	130.06	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
103.110	107.510	Signages & Posts	34.00	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
103.980	107.980	Kilometer Posts	4.00	No.	Traffic Light Posts	_____	No.	
106.910	107.510	Delineator Post	17.00	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	
			_____			_____		
107.870	107.920	Guardrails	50.07	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
107.610	110.680	Signages & Posts	12.00	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
108.980	109.980	Kilometer Posts	2.00	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
		Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	
			_____			_____		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE**

**DISTRICT:** KOTA MARUDU  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**DATE OF INSPECTION:** NOVEMBER 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
115.780	116.070	Guardrails 89.6 Metre Barriers _____ Metre	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre	
115.530	117.811	Signages & Posts 54 No. Traffic Signal _____ No.	Sign Posts _____ No. Traffic Light Posts _____ No.	
110.980	116.980	Kilometer Posts 6 No.	Kilometer Posts _____ No.	
115.360	115.990	Delineator Post 5 No. _____	Delineator Posts _____ No. _____	
		Guardrails _____ Metre Barriers _____ Metre  Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. _____	
		Guardrails _____ Metre Barriers _____ Metre  Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. _____	

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - ROAD FURNITURE***

***MONTH: NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	30,249.00	3,038.00	33,287.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	629	24	653	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	167	14	181	0	0	0
				Delineator Post	No.	3,054	347	3,401	0	0	0

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R04 ROAD FURNITURE**

**DISTRICT:** Ranau  
**ROUTENO:** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**DATE OF INSPECTION:** November 2008

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
Ch 65.400 (Km 102.000)	Ch 74.900 (Km 111.500)	Guardrails <u>1,030</u> Metre Barriers _____ Metre  Signages & Posts <u>10</u> No. Traffic Signal _____ No. Kilometer Posts <u>6</u> No. Delineator Post <u>96</u> No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
Ch 74.900 (Km 111.500)	Ch 82.400 (Km 119.000)	Guardrails <u>1,455</u> Metre Barriers _____ Metre  Signages & Posts <u>7</u> No. Traffic Signal _____ No. Kilometer Posts <u>4</u> No. Delineator Post <u>109</u> No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
Ch 82.400 (Km 119.000)	Ch 87.400 (Km 124.000)	Guardrails <u>553</u> Metre Barriers _____ Metre  Signages & Posts <u>7</u> No. Traffic Signal _____ No. Kilometer Posts <u>4</u> No. Delineator Post <u>142</u> No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 716

**ROAD NAME:** JALAN KERUPANG 1

**DATE OF INSPECTION:** 04-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.02	Guardrails            -            Metre Barriers                -            Metre  Signages & Posts        2            No. Traffic Signal           -            No. Kilometer Posts        -            No. Delineator Post        -            No.  _____	Guardrails            -            Metre Barriers                -            Metre Road Kerbs             -            Metre Sign Posts              -            No. Traffic Light Posts     -            No. Kilometer Posts        -            No. Delineator Posts       -            No.  _____	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 717

**ROAD NAME:** JALAN KERUPANG 2

**DATE OF INSPECTION:** 11-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.78	0.85	Guardrails <u>0.07</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0	0.79	Signages & Posts <u>15</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN  
**ROUTE NO:** L 714  
**ROAD NAME:** JALAN DURIAN TUNJUNG  
**DATE OF INSPECTION:** 14-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.60	Guardrails            -            Metre Barriers                -            Metre  Signages & Posts        4            No. Traffic Signal           -            No. Kilometer Posts        -            No. Delineator Post         -            No.  _____	Guardrails            -            Metre Barriers                -            Metre Road Kerbs             -            Metre Sign Posts              -            No. Traffic Light Posts     -            No. Kilometer Posts        -            No. Delineator Posts       -            No.  _____	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 700

**ROAD NAME:** JALAN BATUMANIKAR

**DATE OF INSPECTION:** 14-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
3.02	3.12	Guardrails <u>0.10</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0.03	3.29	Signages & Posts <u>64</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>6</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 701

**ROAD NAME:** JALAN LUBOK TEMIANG

**DATE OF INSPECTION:** 25-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
2.49	3.13	Guardrails <u>0.64</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0.02	3.23	Signages & Posts <u>44</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>4</u> No. Delineator Post <u>60</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** 4

**ROAD NAME:** JALAN NAGALANG

**DATE OF INSPECTION:** 04-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.05	1.02	Guardrails - Metre	Guardrails - Metre	
		Barriers - Metre	Barriers - Metre	
		Signages & Posts 22 No.	Road Kerbs - Metre	
		Traffic Signal - No.	Sign Posts - No.	
		Kilometer Posts - No.	Traffic Light Posts - No.	
		Delineator Post - No.	Kilometer Posts - No.	
			Delineator Posts - No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 738

**ROAD NAME:** JALAN LOJI AIR KERUPANG

**DATE OF INSPECTION:** 04-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.01	0.35	Guardrails            -            Metre Barriers                -            Metre  Signages & Posts        3            No. Traffic Signal           -            No. Kilometer Posts        -            No. Delineator Post        -            No.   	Guardrails            -            Metre Barriers                -            Metre Road Kerbs             -            Metre Sign Posts              -            No. Traffic Light Posts     -            No. Kilometer Posts        -            No. Delineator Posts       -            No.   	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 718

**ROAD NAME:** JALAN KERUPANG 3

**DATE OF INSPECTION:** 14-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	0.03	Guardrails            -            Metre Barriers                -            Metre  Signages & Posts        3            No. Traffic Signal           -            No. Kilometer Posts        -            No. Delineator Post        -            No.  _____	Guardrails            -            Metre Barriers                -            Metre Road Kerbs             -            Metre Sign Posts              -            No. Traffic Light Posts     -            No. Kilometer Posts        -            No. Delineator Posts       -            No.  _____	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 715

**ROAD NAME:** JALAN HJ. KUDUS

**DATE OF INSPECTION:** 11-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.12	0.24	Guardrails <u>0.12</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0	0.17	Signages & Posts <u>9</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 702

**ROAD NAME:** JALAN TANJUNG KUBONG

**DATE OF INSPECTION:** 18-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0	3.07	Guardrails <u>0.96</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0.13	3.31	Signages & Posts <u>33</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>1</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 703

**ROAD NAME:** JALAN OKK DAUD

**DATE OF INSPECTION:** 11-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
3.72	3.85	Guardrails <u>0.13</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0	5.67	Signages & Posts <u>71</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>5</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 734

**ROAD NAME:** JALAN PANCUR HITAM

**DATE OF INSPECTION:** 14-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.12	1.68	Guardrails <u>1.56</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0	2.20	Signages & Posts <u>64</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - LABUAN F.T  
**R04 ROAD FURNITURE**

**DISTRICT:** W.P LABUAN

**ROUTE NO:** L 741

**ROAD NAME:** JALAN PANCUR HITAM LAYANGAN

**DATE OF INSPECTION:** 18-Nov-08

CHAINAGE (KM)		CLEANING	PAINTING	REMARKS
From	To			
0.1	1.75	Guardrails <u>1.65</u> Metre Barriers <u>-</u> Metre	Guardrails <u>-</u> Metre Barriers <u>-</u> Metre Road Kerbs <u>-</u> Metre	
0	1.79	Signages & Posts <u>39</u> No. Traffic Signal <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Post <u>-</u> No.	Sign Posts <u>-</u> No. Traffic Light Posts <u>-</u> No. Kilometer Posts <u>-</u> No. Delineator Posts <u>-</u> No.	

# R05

( BRIDGE )

DISTRICT : BEAUFORT  
ROUTENO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH123.180 (KM124.940) - LHS

### **R05 BRIDGE**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : BEAUFORT  
ROUTENO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH123.180 (KM124.940) - LHS

### **R05 BRIDGE**



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 122.800 /KM 132.700 (Ref:Patikang Bridge)

### R05 BRIDGE



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KUDAT  
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH143.429 (GURUNG - GURUNG)

### R05 - BRIDGES



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R05 ~ BRIDGES & CULVERT**

**Road Name : Jln Pancur Hitam Layangan**

Route Nc: L741

Location : KM 1.72 LHS

Date : 18-Nov-08

**Road Name : Jalan Lubok Temiang**

Route No :: L701

Location : KM 2.51 LHS

Date : 26-Nov-08

**BEFORE**



Film Batch : L11-06-076



Film Batch : L10-17-010

**IN PROGRESS**



Film Batch : L11-06-080



Film Batch : L11-06-022

**AFTER**



Film Batch : L11-06-084



Film Batch : L11-06-025

**LINTASAN RESOURCES SDN. BHD.**  
**BRIDGES**  
**GRAND SUMMARY**

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	29	2	31	5	0	5
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	10	6	16	2	0	2
Kudat	01	Jalan Kota Kinabalu-Kudat	2	2	4	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	9	0	9	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	0	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	14	0	14	4	0	4
	01	Jalan Kota Kinabalu-Sindumin	0		0	0		0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	6		6	0		0
	606	Jalan Susur Sepangar Bay	2	0	2	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	6	0	6	3	0	3
	500	Jalan Kota Kinabalu-Keningau-Tenom	14	0	14	6	0	6
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1	0	1	1	0	1
Papar	01	Jalan Kota Kinabalu-Sindumin	19	1	20	10	0	10
Ranau	22	Jalan Kota Kinabalu-Sandakan	12	1	13	0	0	0
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	8	0	8	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	12	4	16	4	0	4
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	10	0	10	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	16	1	17	8	1	9
	502	Jalan Beaufort-Menumbok	8	0	8	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3	1	4	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
<b>TOTAL</b>			<b>183</b>	<b>18</b>	<b>201</b>	<b>43</b>	<b>1</b>	<b>44</b>

## SUMMARY - BRIDGES

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	16	1	17	8	-	8
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3	1	4	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	8	-	8	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
<b>TOTAL:</b>				<b>27</b>	<b>2</b>	<b>29</b>	<b>8</b>	<b>-</b>	<b>8</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

**DISTRICT:** BEAUFORT  
**ROUTE NO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - SINDUMIN  
**MONTH:** NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
<b>BROUGHT FORWARD:</b>		16								8		
1	123.180	Sg. Lingkungan Bridge	1	√	√	√	√	√	√		6-Nov-08	1st cycle for normal road
<b>CARRIED FORWARD:</b>		17								8		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

DISTRICT: SIPITANG  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
 MONTH: NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning							Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges			
<b>BROUGHT FORWARD:</b>			<b>3</b>								<b>0</b>		
1	132.470	Sg. Lakutan Bridge	1	√	√	√	√	√	√			13-Nov-08	1st cycle for normal road
<b>CARRIED FORWARD:</b>			<b>4</b>								<b>0</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - BRIDGES***

***Month : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	8	-	8	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	12	4	16	4	-	4
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	10	-	10	-	-	-
<b>TOTAL :</b>				<b>30</b>	<b>4</b>	<b>34</b>	<b>4</b>	<b>-</b>	<b>4</b>



**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - BRIDGES***

*Month : November 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	6	-	6	3	-	3
3	Papar	01	Jalan Kota Kinabalu - Sindumin	19	1	20	10	-	10
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	14	-	14	6	-	6
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	6	-	6	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1	-	1	1	-	1
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
<b>TOTAL :</b>				<b>46</b>	<b>1</b>	<b>47</b>	<b>20</b>	<b>-</b>	<b>20</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

**DISTRICT:** PAPAR  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU-SINDUMIN  
**MONTH:** NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning					Greasing	Localised Painting (No.)	Date of Work Done	REMARKS		
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings			Steel Bridges	
<b>BROUGHT FORWARD:</b>			19							10			
1	18.520	Kinarut Bridge	1	√	√	√	√	√	√	N/A	-	13 Nov 08	1st cycle for Normal Road
<b>TOTAL:</b>			20							10			

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - BRIDGES***

*MONTH: NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	29	2	31	5	-	5
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	10	6	16	2	-	2
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	2	4	-	-	-
<b>TOTAL :</b>				<b>41</b>	<b>10</b>	<b>51</b>	<b>7</b>	<b>-</b>	<b>7</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

DISTRICT: KOTA BELUD  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
<b>BROUGHT FORWARD:</b>			29							4		
1	74.243	GURUNG-GURUNG	1	√	√	√	√	√	√			Protocol 1 <sup>st</sup> Cycle
2	75.630	TEMPASUK	1	√	√	√	√	√	√			
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
<b>BALANCE END OF NOV :</b>			31							4		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

DISTRICT: KOTA MARUDU  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges			
<b>BROUGHT FORWARD:</b>		<b>10</b>								<b>2</b>			
1	137.230	PANIKUAN	1	√	√	√	√	√	√			28 Nov 08	
2	135.470	BIRAAAN	1	√	√	√	√	√	√			28 Nov 08	
3	133.000	TIGAMAN SAMPIR	1	√	√	√	√	√	√			28 Nov 08	
4	132.050	TIGAMAN RASAK	1	√	√	√	√	√	√			29 Nov 08	
5	130.560	KARANGAWAN	1	√	√	√	√	√	√			29 Nov 08	
6	128.340	BATUTAI	1	√	√	√	√	√	√			30 Nov 08	
7													
8													
9													
10													
11													
12													
13													
14													
15													
<b>BALANCE END OF NOV :</b>		<b>16</b>								<b>2</b>			

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

**DISTRICT:** KUDAT  
**ROUTENO:** 01  
**ROAD NAME:** JALAN KOTA KINABALU - KUDAT  
**MONTH:** NOVEMBER 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
<b>BROUGHTFORWARD:</b>		2								0		
1	143.429	MATUNGGUNG 1	√	√	√	√	√	√			25 Nov 08	
2	141.149	MOLONG-KOLONG 1	√	√	√	√	√	√			26 Nov 08	
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
<b>BALANCE END OF NOV:</b>		4								0		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - BRIDGES***

**MONTH: NOVEMBER 2008**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	12	1	13	0	0	0
<b>TOTAL :</b>				<b>12</b>	<b>1</b>	<b>13</b>	<b>0</b>	<b>0</b>	<b>0</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 BRIDGES**

**DISTRICT:** Ranau  
**ROUTE NO:** 22  
**ROAD NAME:** Jalan Kota Kinabalu - Sandakan  
**MONTH:** November 2008

Item	Chainage	Bridge Name	Cleaning						Greasing	Localised Painting (No.)	Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Parapets	Bearing Shelves	Markings	Vegetation	Steel Bearings	Steel Bridges		
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>		12								0		
1	72.600	- 1	√	√	√		√	√			05/11/2008	Sg. Liwagu - Protocol Road 1st Cycle
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
<b>CARRIED FORWARD :</b>		13								0		



# R05

(CULVERT)

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 100.708 /KM 110.608 (Ref:Kgu 3 outlet)

### R05 CULVERT CLEARING



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 111.500 /KM 121.400 (Ref:KGU-50\_Outlet)

### R05 CULVERT CLEARING



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KUDAT  
ROUTENO : 01 - JALAN KOTA KINABALU - KUDAT  
LOCATION : CH145.192

### **R05 - CULVERT CLEARING**



**IN PROGRESS**



**AFTER**

DISTRICT : RANAU  
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN  
LOCATION : CH 80.745 (KM 117.345)- LHS

### **R05 CULVERT CLEARING**



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R05 ~ BRIDGES & CULVERT**

**Road Name : Jln Pancur Hitam Layangan**

Route Nc: L741

Location : KM 1.72 LHS

Date : 18-Nov-08

**Road Name : Jalan Lubok Temiang**

Route No :: L701

Location : KM 2.51 LHS

Date : 26-Nov-08

**BEFORE**



Film Batch : L11-06-076



Film Batch : L10-17-010

**IN PROGRESS**



Film Batch : L11-06-080



Film Batch : L11-06-022

**AFTER**



Film Batch : L11-06-084



Film Batch : L11-06-025

**LINTASAN RESOURCES SDN. BHD.**  
**CULVERT CLEARING**  
**GRAND SUMMARY**

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	118	10	128	4	0	4	2	0	2
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	39	7	46	36	6	42	6	3	9
Kudat	01	Jalan Kota Kinabalu-Kudat	167	72	239	61	20	81	3	0	3
Tuaran	01	Jalan Kota Kinabalu-Kudat	195	0	195	6	0	6	2	0	2
	22	Jalan Kota Kinabalu-Sandakan	132	19	151	6	0	6	0	0	0
	503	Jalan Berungis-Kota Belud	141	0	141	7	0	7	4	0	4
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	229	56	285	51	6	57	19	1	20
	01	Jalan Kota Kinabalu-Sindumin	30	0	30	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	4	0	4	4	0	4	0	0	0
	606	Jalan Susur Sepangar Bay	52	22	74	4	2	6	1	0	1
	607	Jalan Masuk Ke Pelabuhan Baru	12	0	12	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	3	0	3	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	58	0	58	0	0	0	6	0	6
	500	Jalan Kota Kinabalu-Keningau-Tenom	232	0	232	8	0	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	53	18	71	3	0	3	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	193	19	212	100	2	102	28	0	28
Ranau	22	Jalan Kota Kinabalu-Sandakan	457	78	535	27	5	32	7	1	8
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	351	0	351	21	0	21	10	0	10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	159	72	231	21	7	28	4	1	5
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	85	0	85	19	0	19	9	0	9
Beaufort	01	Jalan Kota Kinabalu-Sindumin	176	5	181	106	1	107	65	4	69
	502	Jalan Beaufort-Menumbok	48	0	48	11	0	11	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	75	20	95	18	3	21	3	3	6
Kuala Penyu	502	Jalan Beaufort-Menumbok	146	0	146	53	0	53	2	0	2
<b>TOTAL</b>			<b>3155</b>	<b>398</b>	<b>3553</b>	<b>566</b>	<b>52</b>	<b>618</b>	<b>171</b>	<b>13</b>	<b>184</b>

**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - CULVERT CLEARING**

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)	Previous (No.)	Current (No.)	Cumm. (No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	176	5	181	106	1	107	65	4	69
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	75	20	95	18	3	21	3	3	6
3	Beaufort	502	Jalan Beaufort - Menumbok	48	-	48	11	-	11	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	146	-	146	53	-	53	2	-	2
<b>TOTAL :</b>				<b>445</b>	<b>25</b>	<b>470</b>	<b>188</b>	<b>4</b>	<b>192</b>	<b>70</b>	<b>7</b>	<b>77</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: BEAUFORT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			101	75	0	176	54	52	0	106	2	63	0	65		
1	122.492	163									1			1	4-Nov-08	1st cycle for normal road
2	122.873	164					1		1						4-Nov-08	1st cycle for normal road
3	123.52	165	1			1									4-Nov-08	1st cycle for normal road
4	123.61	166	1			1									5-Nov-08	1st cycle for normal road
5	123.710	167	1			1									5-Nov-08	1st cycle for normal road
6	123.970	168									1		1		5-Nov-08	1st cycle for normal road
7	124.568	169									1		1		6-Nov-08	1st cycle for normal road
8	125.038	170	1			1									6-Nov-08	1st cycle for normal road
9	125.149	171		1		1									6-Nov-08	1st cycle for normal road
10	125.546	172									1		1		10-Nov-08	1st cycle for normal road
11																
12																
13																
14																
15																
<b>CARRIED FORWARD :</b>			105	76	0	181	54	53	0	107	2	67	0	69		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: SIPITANG  
ROUTE NO: 01  
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			59	10	6	75	9	9	0	18	0	3	0	3		
1	126.41	173		1		1								10-Nov-08	1st cycle for normal road	
2	127.57	174	1			1								12-Nov-08	1st cycle for normal road	
3	127.82	175									1		1	12-Nov-08	1st cycle for normal road	
4	128.12	176		1		1								12-Nov-08	1st cycle for normal road	
5	129.160	177		1		1								16-Nov-08	1st cycle for normal road	
6	129.54	178		1		1								16-Nov-08	1st cycle for normal road	
7	129.83	179									1		1	16-Nov-08	1st cycle for normal road	
8	129.86	180					1		1					17-Nov-08	1st cycle for normal road	
9	130.338	181		1		1								17-Nov-08	1st cycle for normal road	
10	130.640	182		1		1								17-Nov-08	1st cycle for normal road	
11	131.249	183		1		1								18-Nov-08	1st cycle for normal road	
12	131.917	184		1		1								18-Nov-08	1st cycle for normal road	
13	133.306	185	1			1								22-Nov-08	1st cycle for normal road	
14	133.45	186	1			1								22-Nov-08	1st cycle for normal road	
15	133.74	187		1		1								22-Nov-08	1st cycle for normal road	
<b>CARRIED FORWARD :</b>			62	19	6	87	9	10	0	19	0	5	0	5		

<b>BROUGHT FORWARD:</b>			62	19	6	87	9	10	0	19	0	5	0	5		
16	134.1	188	1			1								23-Nov-08	1st cycle for normal road	
17	134.607	189	1			1								23-Nov-08	1st cycle for normal road	
18	134.78	190					1		1					23-Nov-08	1st cycle for normal road	
19	135.04	191	1			1								24-Nov-08	1st cycle for normal road	
20	135.43	192		1		1								24-Nov-08	1st cycle for normal road	
21	135.44	193	1			1								24-Nov-08	1st cycle for normal road	
22	140.81	206									1		1	25-Nov-08	1st cycle for normal road	
23	141.01	207	1			1								25-Nov-08	1st cycle for normal road	
24	141.898	208	1			1								28-Nov-08	1st cycle for normal road	
25	142.129	209			1	1								28-Nov-08	1st cycle for normal road	
26	142.490	210					1		1					28-Nov-08	1st cycle for normal road	
27																
28																
29																
30																
<b>CARRIED FORWARD :</b>			68	20	7	95	9	12	0	21	0	6	0	6		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - CULVERT CLEARING**

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	351	-	351	21	-	21	10	-	10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	159	72	231	21	7	28	4	1	5
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	85	-	85	19	-	19	9	-	9
<b>TOTAL :</b>				<b>595</b>	<b>72</b>	<b>667</b>	<b>61</b>	<b>7</b>	<b>68</b>	<b>23</b>	<b>1</b>	<b>24</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>68</b>	<b>33</b>	<b>58</b>	<b>159</b>	<b>9</b>	<b>8</b>	<b>4</b>	<b>21</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>4</b>		
1	127.900	KGU 92	1			1			0				0	01 Nov 08	1st cycle normal road	
2	125.800	KGU 91	1			1			0				0	01 Nov 08	1st cycle normal road	
3	125.600	KGU 90			1	1			0				0	01 Nov 08	1st cycle normal road	
4	124.900	KGU 89	1			1			0				0	03 Nov 08	1st cycle normal road	
5	124.050	KGU 88				0			0	1			1	03 Nov 08	1st cycle normal road	
6	123.800	KGU 87			1	1			0				0	03 Nov 08	1st cycle normal road	
7	123.450	KGU 86	1			1			0				0	04 Nov 08	1st cycle normal road	
8	123.250	KGU 85			1	1			0				0	04 Nov 08	1st cycle normal road	
9	122.950	KGU 84	1			1			0				0	04 Nov 08	1st cycle normal road	
10	122.600	KGU 83			1	1			0				0	05 Nov 08	1st cycle normal road	
11	122.600	KGU 82	1			1			0				0	05 Nov 08	1st cycle normal road	
12	122.550	KGU 81A	1			1			0				0	05 Nov 08	1st cycle normal road	
13	114.400	KGU 63A			1	1			0				0	06 Nov 08	1st cycle normal road	
14	114.080	KGU 63			1	1			0				0	06 Nov 08	1st cycle normal road	
15	113.800	KGU 62		1		1			0				0	06 Nov 08	1st cycle normal road	
<b>CARRIED FORWARD :</b>			<b>75</b>	<b>34</b>	<b>64</b>	<b>173</b>	<b>9</b>	<b>8</b>	<b>4</b>	<b>21</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>5</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			75	34	64	173	9	8	4	21	5	0	0	5		
16	113.500	KGU 61A			1	1				0				0	07 Nov 08	1st cycle normal road
17	113.310	KGU 61			1	1				0				0	07 Nov 08	1st cycle normal road
18	113.170	KGU 60			1	1				0				0	07 Nov 08	1st cycle normal road
19	113.060	KGU 59			1	1				0				0	08 Nov 08	1st cycle normal road
20	112.800	KGU 58A			1	1				0				0	08 Nov 08	1st cycle normal road
21	112.500	KGU 58	1			1				0				0	08 Nov 08	1st cycle normal road
22	112.310	KGU 57		1		1				0				0	09 Nov 08	1st cycle normal road
23	112.200	KGU 56			1	1				0				0	09 Nov 08	1st cycle normal road
24	112.050	KGU 55			1	1				0				0	09 Nov 08	1st cycle normal road
25	111.940	KGU 54				0		1	1					0	10 Nov 08	1st cycle normal road
26	111.820	KGU 53			1	1				0				0	10 Nov 08	1st cycle normal road
27	111.660	KGU 52			1	1				0				0	10 Nov 08	1st cycle normal road
28	111.560	KGU 51		1		1				0				0	11 Nov 08	1st cycle normal road
29	111.500	KGU 50				0		1	1					0	11 Nov 08	1st cycle normal road
30	111.350	KGU 49				0		1	1					0	11 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			76	36	73	185	9	9	6	24	5	0	0	5		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>76</b>	<b>36</b>	<b>73</b>	<b>185</b>	<b>9</b>	<b>9</b>	<b>6</b>	<b>24</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>5</b>		
31	111.120	KGU 48				0			1	1				0	12 Nov 08	1st cycle normal road
32	111.000	KGU 47			1	1								0	12 Nov 08	1st cycle normal road
33	109.650	KGU 46			1	1								0	13 Nov 08	1st cycle normal road
34	109.350	KGU 45			1	1								0	13 Nov 08	1st cycle normal road
35	108.900	KGU 44			1	1								0	13 Nov 08	1st cycle normal road
36	108.400	KGU 43		1		1								0	13 Nov 08	1st cycle normal road
37	108.400	KGU 42		1		1								0	14 Nov 08	1st cycle normal road
38	108.400	KGU 41			1	1								0	14 Nov 08	1st cycle normal road
39	107.800	KGU 40			0	0								0	-	Function of culvert disabled
40	107.570	KGU 39			1	1								0	15 Nov 08	1st cycle normal road
41	107.550	KGU 38			1	1								0	15 Nov 08	1st cycle normal road
42	107.300	KGU 37A			1	1								0	15 Nov 08	1st cycle normal road
43	107.200	KGU 37				0		1		1				0	16 Nov 08	1st cycle normal road
44	107.200	KGU 36				0			1	1				0	16 Nov 08	1st cycle normal road
45	106.830	KGU 35			1	1								0	16 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			<b>76</b>	<b>38</b>	<b>82</b>	<b>196</b>	<b>9</b>	<b>10</b>	<b>8</b>	<b>27</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>5</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			76	38	82	196	9	10	8	27	5	0	0	5		
46	106.620	KGU 34			1	1				0				0	17 Nov 08	1st cycle normal road
47	106.405	KGU 33			1	1				0				0	17 Nov 08	1st cycle normal road
48	106.130	KGU 32			1	1				0				0	17 Nov 08	1st cycle normal road
49	105.600	KGU 31			1	1				0				0	18 Nov 08	1st cycle normal road
50	105.140	KGU 30			1	1				0				0	18 Nov 08	1st cycle normal road
51	105.000	KGU 29			1	1				0				0	18 Nov 08	1st cycle normal road
52	104.780	KGU 28			1	1				0				0	19 Nov 08	1st cycle normal road
53	104.500	KGU 27			1	1				0				0	19 Nov 08	1st cycle normal road
54	104.170	KGU 26			1	1				0				0	19 Nov 08	1st cycle normal road
55	104.000	KGU 25			1	1				0				0	20 Nov 08	1st cycle normal road
56	103.650	KGU 24			1	1				0				0	20 Nov 08	1st cycle normal road
57	103.300	KGU 23			1	1				0				0	20 Nov 08	1st cycle normal road
58	103.142	KGU 22			1	1				0				0	21 Nov 08	1st cycle normal road
59	102.949	KGU 21			1	1				0				0	21 Nov 08	1st cycle normal road
60	102.678	KGU 20			1	1				0				0	21 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			76	38	97	211	9	10	8	27	5	0	0	5		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>76</b>	<b>38</b>	<b>97</b>	<b>211</b>	<b>9</b>	<b>10</b>	<b>8</b>	<b>27</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>5</b>		
61	102.619	KGU 19			1	1				0				0	22 Nov 08	1st cycle normal road
62	102.457	KGU 18			1	1				0				0	22 Nov 08	1st cycle normal road
63	102.125	KGU 17			1	1				0				0	22 Nov 08	1st cycle normal road
64	101.980	KGU 16	1			1				0				0	24 Nov 08	1st cycle normal road
65	101.822	KGU 15	1			1				0				0	24 Nov 08	1st cycle normal road
66	101.600	KGU 14	1			1				0				0	24 Nov 08	1st cycle normal road
67	101.490	KGU 13	1			1				0				0	25 Nov 08	1st cycle normal road
68	101.360	KGU 12				0	1		1					0	25 Nov 08	1st cycle normal road
69	101.350	KGU 11	1			1				0				0	25 Nov 08	1st cycle normal road
70	101.300	KGU 10	1			1				0				0	26 Nov 08	1st cycle normal road
71	101.168	KGU 9	1			1				0				0	26 Nov 08	1st cycle normal road
72	101.158	KGU 8	1			1				0				0	26 Nov 08	1st cycle normal road
73	101.110	KGU 7	1			1				0				0	27 Nov 08	1st cycle normal road
74	101.000	KGU 6A	1			1				0				0	27 Nov 08	1st cycle normal road
75	100.992	KGU 6	1			1				0				0	27 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			<b>87</b>	<b>38</b>	<b>100</b>	<b>225</b>	<b>10</b>	<b>10</b>	<b>8</b>	<b>28</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>5</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KENINGAU  
 ROUTE NO: 500  
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			87	38	100	225	10	10	8	28	5	0	0	5		
76	100.980	KGU 5	1			1			0				0	28 Nov 08	1st cycle normal road	
77	100.825	KGU 4	1			1			0				0	28 Nov 08	1st cycle normal road	
78	100.708	KGU 3	1			1			0				0	29 Nov 08	1st cycle normal road	
79	100.637	KGU 2	1			1			0				0	29 Nov 08	1st cycle normal road	
80	100.569	KGU 1	1			1			0				0	30 Nov 08	1st cycle normal road	
81	100.560	KGU 1A	1			1			0				0	30 Nov 08	1st cycle normal road	
82																
83																
84																
85																
86																
87																
88																
89																
90																
<b>TOTAL :</b>			93	38	100	231	10	10	8	28	5	0	0	5		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CULVERT CLEARING***

*Month: November 2008*

ITEM	DISTRICT	ROUTENO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	229	56	285	51	6	57	19	1	20
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	195	-	195	6	-	6	2	-	2
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	132	19	151	6	-	6	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	141	-	141	7	-	7	4	-	4
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	52	22	74	4	2	6	1	-	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	12	-	12	-	-	-	-	-	-
<b>TOTAL :</b>				<b>761</b>	<b>97</b>	<b>858</b>	<b>74</b>	<b>8</b>	<b>82</b>	<b>26</b>	<b>1</b>	<b>27</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KOTA KINABALU  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			221	8	0	229	30	21	0	51	8	11	0	19		
1	12.409		1			1									04 Nov 08	
2	12.716		1			1									04 Nov 08	
3	12.924		1			1									04 Nov 08	
4	13.517		1			1									04 Nov 08	
5	13.566		1			1									04 Nov 08	
6	13.895		1			1									04 Nov 08	
7	14.268		1			1									07 Nov 08	
8	14.278		1			1									07 Nov 08	
9	14.502		1			1									07 Nov 08	
10	14.542		1			1									07 Nov 08	
11	14.980		1			1									07 Nov 08	
12	15.075		1			1									07 Nov 08	
13	15.160		1			1									07 Nov 08	
14	15.414		1			1									10 Nov 08	
15	15.520	A1015416	1			1									10 Nov 08	
<b>CARRIED FORWARD :</b>			236	8	0	244	30	21	0	51	8	11	0	19		

<b>BROUGHT FORWARD:</b>			236	8	0	244	30	21	0	51	8	11	0	19		
16	15.660		1			1									10 Nov 08	
17	15.660		1			1									10 Nov 08	
18	15.785		1			1									10 Nov 08	
19	15.800		1			1									10 Nov 08	
20	16.125		1			1									10 Nov 08	
21	16.151		1			1									10 Nov 08	
22	16.237		1			1									10 Nov 08	
23	16.694		1			1									13 Nov 08	
24	16.957		1			1									13 Nov 08	
25	16.958		1			1									13 Nov 08	
26	17.000	08.0070					1			1					13 Nov 08	
27	17.088										1		1		13 Nov 08	
28	17.111		1			1									13 Nov 08	
29	17.390		1			1									13 Nov 08	
30	17.528		1			1									13 Nov 08	
<b>CARRIED FORWARD :</b>			249	8	0	257	31	21	0	52	8	12	0	20		

<b>BROUGHT FORWARD:</b>			249	8	0	257	31	21	0	52	8	12	0	20	
31	17.728	A1017690	1			1									13 Nov 08
32	18.191		1			1									13 Nov 08
33	18.413		1			1									17 Nov 08
34	18.511		1			1									17 Nov 08
35	18.518							1		1					17 Nov 08
36	18.684						1			1					17 Nov 08
37	18.914		1			1									17 Nov 08
38	19.390		1			1									17 Nov 08
39	19.397							1		1					17 Nov 08
40	19.636		1			1									19 Nov 08
41	19.887		1			1									19 Nov 08 Roundabout
42	19.900		1			1									19 Nov 08 Roundabout
43	19.962	A1019910	1			1									19 Nov 08
44	20.247		1			1									19 Nov 08
45	20.272		1			1									19 Nov 08
<b>CARRIED FORWARD :</b>			261	8	0	269	32	23	0	55	8	12	0	20	

<b>BROUGHT FORWARD:</b>			261	8	0	269	32	23	0	55	8	12	0	20	
46	20.524		1			1									21 Nov 08
47	20.630		1			1									21 Nov 08
48	20.712		1			1									21 Nov 08
49	20.536		1			1									21 Nov 08
50	21.557		1			1									24 Nov 08
51	21.800						1			1					24 Nov 08
52	22.092		1			1									24 Nov 08
53	22.165		1			1									24 Nov 08
54	22.270		1			1									24 Nov 08
55	22.405		1			1									24 Nov 08
56	22.670		1			1									26 Nov 08
57	22.820		1			1									26 Nov 08
58	22.900							1		1					26 Nov 08
59	22.976		1			1									26 Nov 08
60	22.994		1			1									26 Nov 08
<b>CARRIED FORWARD :</b>			274	8	0	282	33	24	0	57	8	12	0	20	

<b>BROUGHT FORWARD:</b>			274	8	0	282	33	24	0	57	8	12	0	20	
61	23.080			1		1									26 Nov 08
62	23.247			1		1									28 Nov 08
63	23.670			1		1									28 Nov 08
<b>TOTAL :</b>			274	11	0	285	33	24	0	57	8	12	0	20	

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KOTA KINABALU  
 ROUTE NO: 606  
 ROAD NAME: JALAN SUSUR SEPANGAR BAY  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			50	2	0	52	4	0	0	4	1	0	0	1		
1	1.565		1			1									04 Nov 08	
2	1.600		1			1									04 Nov 08	
3	1.573		1			1									04 Nov 08	
4	1.600		1			1									04 Nov 08	
5	1.656		1			1									04 Nov 08	
6	2.085		1			1									07 Nov 08	
7	2.389						1			1					07 Nov 08	
8	2.457		1			1									10 Nov 08	
9	2.602		1			1									10 Nov 08	
10	2.865		1			1									10 Nov 08	
11	3.212		1			1									13 Nov 08	
12	3.271						1			1					13 Nov 08	
13	3.602		1			1									13 Nov 08	
14	3.717		1			1									17 Nov 08	
15	4.32		1			1									19 Nov 08	
<b>CARRIED FORWARD :</b>			63	2	0	65	6	0	0	6	1	0	0	1		

<b>BROUGHT FORWARD:</b>			63	2	0	65	6	0	0	6	1	0	0	1		
16	4.963		1			1									21 Nov 08	
17	5.223		1			1									24 Nov 08	
18	5.432		1			1									24 Nov 08	
19	5.657		1			1									24 Nov 08	
20	5.783		1			1									24 Nov 08	
21	6.080		1			1									26 Nov 08	
22	6.146		1			1									26 Nov 08	
23	6.171		1			1									26 Nov 08	
24	6.372		1			1									28 Nov 08	
<b>TOTAL :</b>			72	2	0	74	6	0	0	6	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: TUARAN  
 ROUTE NO: 22  
 ROAD NAME: JALAN KOTA KINABALU - SANDAKAN  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			110	2	20	132	4	0	2	6	0	0	0	0		
1	34.461		1			1									13 Nov 08	
2	34.830	A4/035.430	1			1									13 Nov 08	
3	35.246		1			1									13 Nov 08	
4	35.275	A4/035.880	1			1									13 Nov 08	
5	36.183	A4/036.780	1			1									17 Nov 08	
6	36.472	A4/037.070	1			1									17 Nov 08	
7	36.653	A4/037.250	1			1									17 Nov 08	
8	36.942	A4/037.540	1			1									17 Nov 08	
9	37.180	A4/037.760	1			1									17 Nov 08	
10	37.771		1			1									21 Nov 08	
11	37.775	A4/036.380	1			1									21 Nov 08	
12	38.048	A4/038.630	1			1									21 Nov 08	
13	38.393	A4/039.020	1			1									21 Nov 08	
14	38.690	A4/039.290	1			1									21 Nov 08	
15	39.124		1			1									25 Nov 08	
<b>CARRIED FORWARD :</b>			125	2	20	147	4	0	2	6	0	0	0	0		

<b>BROUGHT FORWARD:</b>			125	2	20	147	4	0	2	6	0	0	0	0		
16	39.232		1			1									25 Nov 08	
17	39.369	A4/039.940	1			1									25 Nov 08	
18	39.669		1			1									25 Nov 08	
19	39.976		1			1									25 Nov 08	
<b>TOTAL :</b>			129	2	20	151	4	0	2	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - CULVERT CLEARING**

Month : November 2008

ITEM	DISTRICT	ROUTENO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	30	-	30	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	58	-	58	-	-	-	6	-	6
3	Papar	01	Jalan Kota Kinabalu - Sindumin	193	19	212	100	2	102	28	-	28
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	232	-	232	8	-	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	4	-	4	4	-	4	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	53	18	71	3	-	3	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	3	-	3	-	-	-	-	-	-
<b>TOTAL :</b>				<b>573</b>	<b>37</b>	<b>610</b>	<b>115</b>	<b>2</b>	<b>117</b>	<b>34</b>	<b>-</b>	<b>34</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT**

DISTRICT: PAPAR  
 ROUTE NO: 01  
 ROAD NAME: JALAN KK-SINDUMIN  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			104	32	57	193	65	33	2	100	0	28	0	28		
1	23.119	C74	1			1								03 Nov 08	1st cycle for Normal Road	
2	22.985	C73			1	1								03 Nov 08	1st cycle for Normal Road	
3	22.824	C72			1	1								04 Nov 08	1st cycle for Normal Road	
4	22.485	C71			1	1								04 Nov 08	1st cycle for Normal Road	
5	22.285	C70	1			1								05 Nov 08	1st cycle for Normal Road	
6	21.953	C69			1	1								05 Nov 08	1st cycle for Normal Road	
7	21.801	C68	1			1								06 Nov 08	1st cycle for Normal Road	
8	21.453	C67	1			1								06 Nov 08	1st cycle for Normal Road	
9	21.401	C66	1			1								07 Nov 08	1st cycle for Normal Road	
10	21.218	C65	1			1								07 Nov 08	1st cycle for Normal Road	
11	20.990	C64			1	1								08 Nov 08	1st cycle for Normal Road	
12	20.730	C63					1			1				09 Nov 08	1st cycle for Normal Road	
13	20.479	C62	1			1								10 Nov 08	1st cycle for Normal Road	
14	20.280	C61	1			1								10 Nov 08	1st cycle for Normal Road	
15	19.986	C60	1			1								10 Nov 08	1st cycle for Normal Road	
<b>CARRIED FORWARD:</b>			113	32	62	207	66	33	2	101	0	28	0	28		



**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT**

DISTRICT: PENAMPANG  
 ROUTE NO: 501  
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			37	7	9	53	2	1	0	3	0	0	0	0		
1	5.169	C5	1			1				0				0	12 Nov 08	1st cycle for Protocol Road
2	5.403	C6	1			1				0				0	14 Nov 08	1st cycle for Protocol Road
3	5.689	C7	1			1				0				0	17 Nov 08	1st cycle for Protocol Road
4	6.029	C8	1			1				0				0	19 Nov 08	1st cycle for Protocol Road
5	6.039	C9	1			1				0				0	19 Nov 08	1st cycle for Protocol Road
6	6.21	C10	1			1				0				0	21 Nov 08	1st cycle for Protocol Road
7	6.64	C11	1			1				0				0	24 Nov 08	1st cycle for Protocol Road
8	19.226	C44	1			1				0				0	18 Nov 08	1st cycle for Normal Road
9	18.976	C43			1	1				0				0	20 Nov 08	1st cycle for Normal Road
10	18.713	C42	1			1				0				0	20 Nov 08	1st cycle for Normal Road
11	18.503	C41	1			1				0				0	20 Nov 08	1st cycle for Normal Road
12	18.334	C40			1	1				0				0	23 Nov 08	1st cycle for Normal Road
13	18.090	C39	1			1				0				0	25 Nov 08	1st cycle for Normal Road
14	17.849	C38			1	1				0				0	25 Nov 08	1st cycle for Normal Road
<b>CARRIED FORWARD:</b>			48	7	12	67	2	1	0	3	0	0	0	0		



**LINTASAN RESOURCES SDN. BHD.**  
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CULVERT CLEARING***

*MONTH: NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	118	10	128	4	-	4	2	-	2
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	39	7	46	36	6	42	6	3	9
3	Kudat	01	Jalan Kota Kinabalu - Kudat	167	72	239	61	20	81	3	-	3
<b>TOTAL :</b>				<b>324</b>	<b>89</b>	<b>413</b>	<b>101</b>	<b>26</b>	<b>127</b>	<b>11</b>	<b>3</b>	<b>14</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KOTA BELUD  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			106	9	3	118	2	2	0	4	2	0	0	2		
1	73.47	34	1			1			0				0	17 Nov 08	Protocol 1 <sup>st</sup> Cycle	
2	73.61	35	1			1			0				0	17 Nov 08	"	
3	73.77	36	1			1			0				0	17 Nov 08	"	
4	73.980	37	1			1			0				0	17 Nov 08	"	
5	74.120	38		1		1			0				0	18 Nov 08	"	
6	75.260	39	1			1			0				0	20 Nov 08	"	
7	75.370	40	1			1			0				0	20 Nov 08	"	
8	75.375	40A	1			1			0				0	20 Nov 08	"	
9	76.370	41	1			1			0				0	22 Nov 08	"	
10	76.670	42	1			1			0				0	24 Nov 08	"	
11																
12																
13																
14																
15																
<b>BALANCE END OF NOV :</b>			115	10	3	128	2	2	0	4	2	0	0	2		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KOTA MARUDU  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			26	8	5	39	32	1	3	36	2	0	4	6		
1	120.760	8				0			0			1	1	20 Nov 08	Protocol 1 <sup>st</sup> Cycle	
2	140.700	27			1	1			0				0	27 Nov 08		
3	139.900	26				0	1		1				0	27 Nov 08		
4	138.870	25			1	1			0				0	27 Nov 08		
5	138.500	24			1	1			0				0	28 Nov 08		
6	137.470	23	1			1			0				0	28 Nov 08		
7	136.150	22	1			1			0				0	28 Nov 08		
8	134.050	21	1			1			0				0	28 Nov 08		
9	131.350	20				0		1	1				0	28 Nov 08		
10	130.150	19A				0			1	1			0	29 Nov 08		
11	130.130	19				0	1		1				0	29 Nov 08		
12	129.190	18				0			1	1			0	29 Nov 08		
13	128.820	17	1			1			0				0	30 Nov 08		
14	128.140	16				0			0	1			1	30 Nov 08		
15	127.710	15				0			0	1			1	30 Nov 08		
<b>CARRIED FORWARD :</b>			30	8	8	46	34	2	5	41	4	0	5	9		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KOTA MARUDU  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			30	8	8	46	34	2	5	41	4	0	5	9		
16	127.530	14				0	1			1				0	30 Nov 08	
17																
18																
19																
20																
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
<b>BALANCE END OF NOV :</b>			30	8	8	46	35	2	5	42	4	0	5	9		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			137	22	8	167	27	33	1	61	0	3	0	3		
1	169.110	97	1			1			0				0	01 Nov 08		
2	168.960	96	1			1			0				0	01 Nov 08		
3	168.500	95	1			1			0				0	01 Nov 08		
4	167.700	94	1			1			0				0	01 Nov 08		
5	167.250	93	1			1			0				0	01 Nov 08		
6	166.980	92	1			1			0				0	01 Nov 08		
7	166.510	91	1			1			0				0	01 Nov 08		
8	166.100	90	1			1			0				0	02 Nov 08		
9	165.880	89				0	1		1				0	02 Nov 08		
10	165.780	88				0	1		1				0	02 Nov 08		
11	165.680	87				0	1		1				0	04 Nov 08		
12	165.150	86				0	1		1				0	04 Nov 08		
13	164.864	85				0	1		1				0	04 Nov 08		
14	164.560	84			1	1			0				0	05 Nov 08		
15	164.508	83	1			1			0				0	05 Nov 08		
<b>CARRIED FORWARD :</b>			146	22	9	177	32	33	1	66	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			146	22	9	177	32	33	1	66	0	3	0	3		
16	163.945	82				0		1	1				0	06 Nov 08		
17	163.665	81	1			1			0				0	06 Nov 08		
18	163.620	80	1			1			0				0	08 Nov 08		
19	163.400	79	1			1			0				0	08 Nov 08		
20	162.550	78				0	1		1				0	09 Nov 08		
21	161.839	77				0	1		1				0	09 Nov 08		
22	161.839	76	1			1			0				0	10 Nov 08		
23	161.300	75	1			1			0				0	10 Nov 08		
24	161.235	74	1			1			0				0	10 Nov 08		
25	161.163	73	1			1			0				0	11 Nov 08		
26	160.950	72	1			1			0				0	11 Nov 08		
27	160.800	71	1			1			0				0	11 Nov 08		
28	160.433	70				0		1	1				0	12 Nov 08		
29	160.400	69	1			1			0				0	12 Nov 08		
30	160.033	68	1			1			0				0	12 Nov 08		
<b>CARRIED FORWARD :</b>			157	22	9	188	34	35	1	70	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			157	22	9	188	34	35	1	70	0	3	0	3		
31	159.870	67	1			1			0				0	13 Nov 08		
32	159.551	66	1			1			0				0	13 Nov 08		
33	159.145	65	1			1			0				0	13 Nov 08		
34	159.000	64	1			1			0				0	15 Nov 08		
35	158.500	63				0	1		1				0	15 Nov 08		
36	158.390	62				0		1	1				0	15 Nov 08		
37	158.320	61	1			1			0				0	15 Nov 08		
38	158.000	60			1	1			0				0	16 Nov 08		
39	157.995	59	1			1			0				0	16 Nov 08		
40	157.758	58	1			1			0				0	16 Nov 08		
41	157.255	57	1			1			0				0	17 Nov 08		
42	156.767	56	1			1			0				0	17 Nov 08		
43	156.469	55				0		1	1				0	17 Nov 08		
44	155.478	54	1			1			0				0	17 Nov 08		
45	155.467	53	1			1			0				0	17 Nov 08		
<b>CARRIED FORWARD :</b>			168	22	10	200	35	35	3	73	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			168	22	10	200	35	35	3	73	0	3	0	3		
46	155.378	52	1			1			0				0	18 Nov 08		
47	155.366	51	1			1			0				0	18 Nov 08		
48	155.208	50				0	1		1				0	18 Nov 08		
49	155.000	49	1			1			0				0	18 Nov 08		
50	154.990	48				0	1		1				0	19 Nov 08		
51	154.768	47				0	1		1				0	19 Nov 08		
52	154.721	46	1			1			0				0	19 Nov 08		
53	154.550	45	1			1			0				0	19 Nov 08		
54	151.980	43				0	1		1				0	19 Nov 08		
55	151.970	42			1	1			0				0	20 Nov 08		
56	151.500	41			1	1			0				0	20 Nov 08		
57	150.582	40				0		1	1				0	20 Nov 08		
58	151.239	39				0		1	1				0	21 Nov 08		
59	149.800	38	1			1			0				0	21 Nov 08		
60	149.473	37	1			1			0				0	21 Nov 08		
<b>CARRIED FORWARD :</b>			175	22	12	209	39	37	3	79	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			175	22	12	209	39	37	3	79	0	3	0	3		
61	149.310	36	11			11			0				0	22 Nov 08		
62	149.310	35	1			1			0				0	22 Nov 08		
63	146.350	34			1	1			0				0	23 Nov 08		
64	145.914	33	1			1			0				0	23 Nov 08		
65	145.600	32				0	1		1				0	23 Nov 08		
66	145.460	31	1			1			0				0	23 Nov 08		
67	145.122	30	1			1			0				0	23 Nov 08		
68	145.192	29	1			1			0				0	23 Nov 08		
69	145.060	28	1			1			0				0	24 Nov 08		
70	144.750	13	1			1			0				0	24 Nov 08		
71	144.760	12				0		1	1				0	24 Nov 08		
72	144.480	11	1			1			0				0	24 Nov 08		
73	144.350	10	1			1			0				0	24 Nov 08		
74	144.245	9	1			1			0				0	24 Nov 08		
75	144.100	8	1			1			0				0	24 Nov 08		
<b>CARRIED FORWARD :</b>			197	22	13	232	40	38	3	81	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALI - KUDAT  
 MONTH: NOVEMBER 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			197	22	13	232	40	38	3	81	0	3	0	3		
76	144.050	7	1			1			0				0	25 Nov 08		
77	143.342	6	1			1			0				0	25 Nov 08		
78	143.040	5	1			1			0				0	25 Nov 08		
79	142.967	4	1			1			0				0	26 Nov 08		
80	142.814	3			1	1			0				0	26 Nov 08		
81	142.600	2	1			1			0				0	26 Nov 08		
82	142.145	1			1	1			0				0	26 Nov 08		
83																
84																
85																
86																
87																
88																
89																
90																
<b>BALANCE END OF NOV :</b>			202	22	15	239	40	38	3	81	0	3	0	3		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - CULVERT CLEARING***

***MONTH: NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	457	78	535	27	5	32	7	1	8
<b>TOTAL :</b>				<b>457</b>	<b>78</b>	<b>535</b>	<b>27</b>	<b>5</b>	<b>32</b>	<b>7</b>	<b>1</b>	<b>8</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD FROM OCTOBER 2008:</b>			343	16	98	457	20	5	2	27	2	2	3	7		
1	68.997	A4.069.600	1			1			0				0	01/11/2008	Protocol Road - 1st Cycle	
2	69.255	A4.069.860	1			1			0				0	01/11/2008	Protocol Road - 1st Cycle	
3	69.548	A4.070.150	1			1			0				0	01/11/2008	Protocol Road - 1st Cycle	
4	69.807	A4.070.410				0	1		1				0	03/11/2008	Protocol Road - 1st Cycle	
5	70.120	-	1			1			0				0	03/11/2008	Protocol Road - 1st Cycle	
6	70.445	-	1			1			0				0	03/11/2008	Protocol Road - 1st Cycle	
7	70.710	A4.071.310	1			1			0				0	03/11/2008	Protocol Road - 1st Cycle	
8	71.096	A4.071.690	1			1			0				0	04/11/2008	Protocol Road - 1st Cycle	
9	71.140	A4.070.740	1			1			0				0	04/11/2008	Protocol Road - 1st Cycle	
10	72.370	A4.108.970				0	1		1				0	05/11/2008	Protocol Road - 1st Cycle	
11	72.510	A4.011.520			1	1			0				0	05/11/2008	Protocol Road - 1st Cycle	
12	72.778	-			1	1			0				0	05/11/2008		
13	72.877	A4.111.250			1	1			0				0	06/11/2008		
14	73.116	-			1	1			0				0	06/11/2008		
15	73.238	A4.109.838			1	1			0				0	06/11/2008		
<b>CARRIED FORWARD :</b>			351	16	103	470	22	5	2	29	2	2	3	7		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>351</b>	<b>16</b>	<b>103</b>	<b>470</b>	<b>22</b>	<b>5</b>	<b>2</b>	<b>29</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		
16	73.382	A4.109.978			1	1				0				0	07/11/2008	
17	73.882	A4.110.480			1	1				0				0	07/11/2008	
18	73.956	A4.110.560	1			1				0				0	08/11/2008	
19	74.230	A4.110.830			1	1				0				0	08/11/2008	
20	74.648	A4.111.250			1	1				0				0	08/11/2008	
21	74.926	A4.111.520	1			1				0				0	10/11/2008	
22	75.121	A4.111.720			1	1				0				0	10/11/2008	
23	75.270	-			1	1				0				0	10/11/2008	
24	75.428	-	1			1				0				0	11/11/2008	
25	75.565	-			1	1				0				0	11/11/2008	
26	75.699	A4.112.290				0		1		1				0	11/11/2008	
27	75.983	-	1			1				0				0	12/11/2008	
28	76.257	-			1	1				0				0	12/11/2008	
29	76.463	A4.113.070			1	1				0				0	12/11/2008	
30	77.227	A4.113.820			1	1				0				0	12/11/2008	
<b>CARRIED FORWARD :</b>			<b>355</b>	<b>16</b>	<b>113</b>	<b>484</b>	<b>22</b>	<b>6</b>	<b>2</b>	<b>30</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>355</b>	<b>16</b>	<b>113</b>	<b>484</b>	<b>22</b>	<b>6</b>	<b>2</b>	<b>30</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		
31	77.409	A4.114.010			1	1				0				0	13/11/2008	
32	77.607	-			1	1				0				0	13/11/2008	
33	77.788	-			1	1				0				0	13/11/2008	
34	77.876	A4.114.480			1	1				0				0	14/11/2008	
35	77.955	A4.115.180			1	1				0				0	14/11/2008	
36	78.235	A4.114.940			1	1				0				0	14/11/2008	
37	78.556	A4.115.900			1	1				0				0	14/11/2008	
38	78.684	-			1	1				0				0	15/11/2008	
39	78.775	-			1	1				0				0	15/11/2008	
40	78.890	A4.115.540			1	1				0				0	15/11/2008	
41	79.134	-			1	1				0				0	15/11/2008	
42	79.220	-			1	1				0				0	17/11/2008	
43	79.758	A4.119.360			1	1				0				0	17/11/2008	
44	79.954	-			1	1				0				0	17/11/2008	
45	80.123	-			1	1				0				0	17/11/2008	
<b>CARRIED FORWARD :</b>			<b>355</b>	<b>16</b>	<b>128</b>	<b>499</b>	<b>22</b>	<b>6</b>	<b>2</b>	<b>30</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>355</b>	<b>16</b>	<b>128</b>	<b>499</b>	<b>22</b>	<b>6</b>	<b>2</b>	<b>30</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		
46	80.298	-			1	1				0				0	17/11/2008	
47	80.536	A4.117.360			1	1				0				0	17/11/2008	
48	80.745	-	1			1				0				0	17/11/2008	
49	80.978	-	1			1				0				0	17/11/2008	
50	81.084	A4.117.700			1	1				0				0	18/11/2008	
51	81.258	-				0			1	1				0	18/11/2008	
52	81.400	-		1		1				0				0	18/11/2008	
53	81.600	-		1		1				0				0	19/11/2008	
54	81.682	-			1	1				0				0	19/11/2008	
55	81.760	-			1	1				0				0	19/11/2008	
56	82.053	-			1	1				0				0	19/11/2008	
57	82.273	-			1	1				0				0	20/11/2008	
58	82.733	-			1	1				0				0	20/11/2008	
59	82.839	A4.119.440			1	1				0				0	20/11/2008	
60	83.040	-	1			1				0				0	20/11/2008	
<b>CARRIED FORWARD :</b>			<b>358</b>	<b>18</b>	<b>137</b>	<b>513</b>	<b>22</b>	<b>6</b>	<b>3</b>	<b>31</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>358</b>	<b>18</b>	<b>137</b>	<b>513</b>	<b>22</b>	<b>6</b>	<b>3</b>	<b>31</b>	<b>2</b>	<b>2</b>	<b>3</b>	<b>7</b>		
61	83.138	A4.119.740			1	1				0				0	21/11/2008	
62	83.273	A4.119.880			1	1				0				0	21/11/2008	
63	83.399	-			1	1				0				0	21/11/2008	
64	83.482	A4.120.110			1	1				0				0	22/11/2008	
65	83.630	A4.120.310			1	1				0				0	22/11/2008	
66	84.023	-				0				0		1	1	22/11/2008		
67	84.179	A4.120.800				0		1	1					0	24/11/2008	
68	84.350	A4.120.960			1	1				0				0	24/11/2008	
69	84.460	A4.120.060			1	1				0				0	24/11/2008	
70	84.623	-			1	1				0				0	25/11/2008	
71	84.732	-			1	1				0				0	25/11/2008	
72	84.895	-			1	1				0				0	25/11/2008	
73	84.978	-			1	1				0				0	26/11/2008	
74	85.074	-			1	1				0				0	26/11/2008	
75	85.157	-			1	1				0				0	26/11/2008	
<b>CARRIED FORWARD :</b>			<b>358</b>	<b>18</b>	<b>150</b>	<b>526</b>	<b>22</b>	<b>6</b>	<b>4</b>	<b>32</b>	<b>2</b>	<b>2</b>	<b>4</b>	<b>8</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R05 CULVERT CLEARING RECORD**

DISTRICT: Ranau  
 ROUTE NO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD:</b>			<b>358</b>	<b>18</b>	<b>150</b>	<b>526</b>	<b>22</b>	<b>6</b>	<b>4</b>	<b>32</b>	<b>2</b>	<b>2</b>	<b>4</b>	<b>8</b>		
76	85.326	-			1	1			0					0	27/11/2008	
77	85.520	-			1	1			0					0	27/11/2008	
78	85.693	-	1			1			0					0	27/11/2008	
79	85.885	-	1			1			0					0	27/11/2008	
80	86.134	-	1			1			0					0	28/11/2008	
81	86.500	-	1			1			0					0	28/11/2008	
82	86.611	-			1	1			0					0	28/11/2008	
83	86.774	A4.123.380	1			1			0					0	29/11/2008	
84	86.930	A4.123.530			1	1			0					0	29/11/2008	
85																
86																
87																
88																
89																
90																
<b>CARRIED FORWARD :</b>			<b>363</b>	<b>18</b>	<b>154</b>	<b>535</b>	<b>22</b>	<b>6</b>	<b>4</b>	<b>32</b>	<b>2</b>	<b>2</b>	<b>4</b>	<b>8</b>		

LINTASAN RESOURCES SDN. BHD.  
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

**SUMMARY - CULVERT CLEARING**

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	39	-	39	9	-	9	3	-	3
2	W.P LABUAN	L 700	JALAN POHON BATU	4	-	4	-	-	-	-	-	-
3	W.P LABUAN	L 700	JALAN PATAU-PATAU	42	-	42	6	-	6	3	-	3
4	W.P LABUAN	L 700	JALAN BATU MANIKAR	10	10	20	2	2	4	-	-	-
5	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	4	4	8	-	-	-	-	-	-
6	W.P LABUAN	L 702	JALAN TANJUNG KUBONG	9	9	18	1	1	2	-	-	-
7	W.P LABUAN	L 703	JALAN OKK DAUD	5	5	10	3	3	6	1	1	2
8	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	10	-	10	4	-	4	2	-	2
9	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	9	-	9	9	-	9	6	-	6
10	W.P LABUAN	L 704	JALAN DAMAI	4	-	4	-	-	-	-	-	-
11	W.P LABUAN	L 705	JALAN BEBULOH	16	-	16	8	-	8	2	-	2
12	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	9	-	9	6	-	6	-	-	-
13	W.P LABUAN	L 707	JALAN PULAU BUAH	2	-	2	-	-	-	-	-	-
14	W.P LABUAN	L 707	JALAN BATU ARANG	4	-	4	-	-	-	-	-	-
15	W.P LABUAN	L 708	JALAN OKK ABDULLAH	6	-	6	9	-	9	-	-	-
16	W.P LABUAN	L 709	JALAN TG. BATU/TG.PURUN	9	-	9	-	-	-	3	-	3
17	W.P LABUAN	L 710	JALAN BUKIT KUDA	22	-	22	2	-	2	2	-	2
18	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	6	-	6	6	-	6	3	-	3
19	W.P LABUAN	L 712	JALAN PAHLAWAN	2	-	2	-	-	-	-	-	-
20	W.P LABUAN	L 713	JALAN TANJUNG ARU	14	-	14	10	-	10	-	-	-
21	W.P LABUAN	L 713	JALAN PESISIR PANTAI TG. ARU	4	-	4	4	-	4	-	-	-
22	W.P LABUAN	L 719	JALAN PENGHULU TUAH	10	-	10	2	-	2	2	-	2
23	W.P LABUAN	L 721	JALAN BUKIT TIMBALAI	8	-	8	2	-	2	2	-	2
24	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	4	-	4	-	-	-	-	-	-
25	W.P LABUAN	L 723	JALAN SK. PATAU-PATAU	6	-	6	-	-	-	-	-	-
26	W.P LABUAN	L 725	JALAN KELAB GOLF	2	-	2	-	-	-	-	-	-
27	W.P LABUAN	L 726	JALAN HOSPITAL	4	-	4	-	-	-	-	-	-
28	W.P LABUAN	L 727	JALAN TANJUNG TARAS	8	-	8	-	-	-	-	-	-
29	W.P LABUAN	L 730	JALAN SAWANGAN CINA	4	-	4	2	-	2	-	-	-
30	W.P LABUAN	L 731	JALAN ARSAT	2	-	2	-	-	-	-	-	-
31	W.P LABUAN	L 733	JALAN PENY'BUNGBG. TANJUNG	9	-	9	-	-	-	-	-	-
32	W.P LABUAN	L 734	JALAN PANCUR HITAM	-	-	-	3	3	6	4	4	8
33	W.P LABUAN	L 735	JALAN TANGKI AIR KIANSAM	6	-	6	2	-	2	2	-	2
34	W.P LABUAN	L 736	JALAN TANGKI AIR KINABINUWA	8	-	8	-	-	-	-	-	-
<b>TOTAL C/F :</b>				<b>301</b>	<b>28</b>	<b>329</b>	<b>90</b>	<b>9</b>	<b>99</b>	<b>35</b>	<b>5</b>	<b>40</b>

LINTASAN RESOURCES SDN. BHD.  
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

**SUMMARY - CULVERT CLEARING**

*Month : NOVEMBER 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
<b>TOTAL B/F :</b>				<b>301</b>	<b>28</b>	<b>329</b>	<b>90</b>	<b>9</b>	<b>99</b>	<b>35</b>	<b>5</b>	<b>40</b>
35	W.P LABUAN	L 737	JALAN LOJI AIR SG. PAGAR	2	-	2	-	-	-	-	-	-
36	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	1	1	2	-	-	-	-	-	-
37	W.P LABUAN	L 739	JALAN TERMINAL AIRPORT	3	-	3	-	-	-	-	-	-
38	W.P LABUAN	L 740	JALAN BEBULOH TERMINAL SHELL	14	-	14	-	-	-	-	-	-
39	W.P LABUAN	L 741	JALAN PANCUR HITAM LAYANGAN	7	7	14	-	-	-	-	-	-
40	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	10	-	10	-	-	-	2	-	2
41	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	10	-	10	-	-	-	-	-	-
42	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	18	-	18	-	-	-	-	-	-
43	W.P LABUAN	L 747	JALAN MERDEKA	8	-	8	-	-	-	-	-	-
44	W.P LABUAN	L 749	JALAN BEBULOH RANCHA-RANCHA	4	-	4	-	-	-	-	-	-
45	W.P LABUAN	L 750	JALAN BUKIT BESAR	4	-	4	10	-	10	-	-	-
46	W.P LABUAN	L 751	JALAN SG. PAGAR BEBULOH	18	-	18	2	-	2	-	-	-
47	W.P LABUAN	L 753	JALAN TENAGA	8	-	8	-	-	-	-	-	-
48	W.P LABUAN	L 755	JALAN MASUK KE SMK LAJAU	2	-	2	-	-	-	2	-	2
49	W.P LABUAN	L 767	JALAN HJ. ISMAIL	6	-	6	-	-	-	-	-	-
50	W.P LABUAN	L 768	JALAN MASUK KE SK. PEKAN 1	6	-	6	-	-	-	-	-	-
51	W.P LABUAN	L 769	JALAN GERSIK	2	-	2	-	-	-	-	-	-
52	W.P LABUAN	1	JALAN MASUK KE SMK MUTIARA	2	-	2	-	-	-	-	-	-
53	W.P LABUAN	3	JALAN TANGKI AIR BUKIT BESAR	4	-	4	-	-	-	-	-	-
54	W.P LABUAN	4	JALAN NAGALANG	1	1	2	2	2	4	-	-	-
55	W.P LABUAN	5	JALAN MASUK KE KOMPLEKS KASTAM	-	-	-	2	-	2	-	-	-
56	W.P LABUAN	6	JALAN MASUK KE TAMAN MUTIARA	2	-	2	-	-	-	-	-	-
57	W.P LABUAN	7	JALAN STESEN RML	2	-	2	-	-	-	-	-	-
<b>TOTAL :</b>				<b>435</b>	<b>37</b>	<b>472</b>	<b>106</b>	<b>11</b>	<b>117</b>	<b>39</b>	<b>5</b>	<b>44</b>

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R05 CULVERT CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 702  
 ROAD NAME: JALAN TANJUNG KUBONG  
 MONTH: NOVEMBER 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/ 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
<b>BROUGHT FORWARD FROM OCT 08 :</b>			<b>9</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>		
1	0.11		1			1									11-Nov-08	
2	0.50		1			1									11-Nov-08	
3	0.59		1			1									11-Nov-08	
4	0.71		1			1									12-Nov-08	
5	0.80		1			1									12-Nov-08	
6	0.81						1			1					12-Nov-08	
7	1.07		1			1									13-Nov-08	
8	1.76		1			1									13-Nov-08	
9	1.85		1			1									13-Nov-08	
10	3.01		1			1									13-Nov-08	
<b>CARRIED FORWARD TO DEC 08 :</b>			<b>18</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>		



LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R05 CULVERT CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: 4  
 ROAD NAME: JALAN NAGALANG  
 MONTH: NOVEMBER 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/ 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
CARRIED FORWARD FROM OCT 08 :			1	0	0	1	2	0	0	2	0	0	0	0		
1	0.29						1			1					04-Nov-08	
2	0.46		1			1									04-Nov-08	
3	0.82						1			1					04-Nov-08	
CARRIED FORWARD TO DEC 08 :			2	0	0	2	4	0	0	4	0	0	0	0		



LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R05 CULVERT CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 700  
 ROAD NAME: JALAN BATU MANIKAR  
 MONTH: NOVEMBER 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3/4/ 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM OCT 08 :			6	4	0	10	2	0	0	2	0	0	0	0		
1	0.01		1			1									10-Nov-08	
2	0.33		1			1									10-Nov-08	
3	0.77						1			1					10-Nov-08	
4	1.08		1			1									11-Nov-08	
5	1.15						1			1					11-Nov-08	
6	1.53			1		1									11-Nov-08	
7	1.67			1		1									12-Nov-08	
8	2.29		1			1									12-Nov-08	
9	2.30			1		1									12-Nov-08	
10	2.54			1		1									13-Nov-08	
11	3.02		1			1									13-Nov-08	
12	3.29		1			1									13-Nov-08	
CARRIED FORWARD TO DEC 08 :			12	8	0	20	4	0	0	4	0	0	0	0		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R05 CULVERT CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 703  
 ROAD NAME: JALAN OKK DAUD  
 MONTH: NOVEMBER 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				(3) / 4 / 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
ROUGH FORWARD FROM OCT 08			3	2	0	5	1	2	0	3	1	0	0	1		
1	1.39		1			1								21-Nov-08		
2	2.00						1			1				21-Nov-08		
3	2.81		1			1								21-Nov-08		
4	3.79			1		1								22-Nov-08		
5	4.49									1			1	22-Nov-08		
6	4.80						1		1					22-Nov-08		
7	5.18		1			1								24-Nov-08		
8	5.40						1		1					24-Nov-08		
9	5.51			1		1								24-Nov-08		
CARRIED FORWARD TO DEC 08 :			6	4	0	10	2	4	0	6	2	0	0	2		



LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R05 CULVERT CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 734  
 ROAD NAME: JALAN PANCUR HITAM  
 MONTH: NOVEMBER 2008

Item	Chainage (KM)	Culvert No.	Single Cell				Twin Cell				3 / 4 / 5 / 6-Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM OCT 08			0	0	0	0	0	3	0	3	0	4	0	4		
1	0.13											1		1	08-Nov-08	
2	0.41							1		1					08-Nov-08	
3	0.73							1		1					08-Nov-08	
4	0.97											1		1	10-Nov-08	
5	1.27											1		1	10-Nov-08	
6	1.54							1		1					10-Nov-08	
7	1.67											1		1	11-Nov-08	
CARRIED FORWARD TO DEC 08 :			0	0	0	0	0	6	0	6	0	8	0	8		

# R07

( DRAINAGE )

DISTRICT : BEAUFORT  
ROUTE NO : 01 JALAN KOTA KINABALU - SINDUMIN  
LOCATION : CH122.110 (KM113.870) - RHS

### R07 DRAINAGE



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : KENINGAU  
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TEN  
LOCATION : CH 122.100 - CH 122.300 @ RHS

### R07 DRAINAGE CLEARING



**BEFORE**



**IN PROGRESS**



**AFTER**

DISTRICT : RANAU  
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN  
LOCATION : CH 80.100 (KM 116.700) - RHS

### R07 DRAINAGE CLEARING



**BEFORE**



**IN PROGRESS**



**AFTER**

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF LABUAN FEDERAL ROADS MAINTENANCE

**R07 ~ DRAINAGE.**

**Road Name : Jalan Tg. Kubong**

Route No :: L702

Location KM 0.62 RHS

Date : 18-Nov-08

**Road Name : Jalan Batu Manikar**

Route No :: L700

Location : KM 1.80 RHS

Date : 12-Nov-08

**BEFORE**



Film Batch : L11-08-015



Film Batch : L11-08-043

**IN PROGRESS**



Film Batch : L11-08-016



Film Batch : L11-08-050

**AFTER**



Film Batch : L11-08-026



Film Batch : L11-08-053

**LINTASAN RESOURCES SDN. BHD.**  
**DRAINAGE CLEARING**  
**GRAND SUMMARY**

MONTH: NOVEMBER 2008

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	66,406	150	66,556	39,128	3,130	42,257.6
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	34,719	4,000	38,719	850	0	850
Kudat	01	Jalan Kota Kinabalu-Kudat	75,351	23,600	98,951	13,959	1,220	15,179
Tuaran	01	Jalan Kota Kinabalu-Kudat	42,663	0	42,663	66,525	0	66,525
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	143,160	24,560	167,720
	503	Jalan Berungis-Kota Belud	2,500	0	2,500	69,132	0	69,132
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	36,201	10,122	46,323	101,739	14,388	116,127
	01	Jalan Kota Kinabalu-Sindumin	165	0	165	10,290	0	10,290
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	608	0	608	7,816	0	7,816
	606	Jalan Susur Sepangar Bay	2,282	1,471	3,753	23,545	7,945	31,490
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	1,548	0	1,548
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	1,260	0	1,260
Penampang	01	Jalan Kota Kinabalu-Sindumin	18,208	0	18,208	24,520	0	24,520
	500	Jalan Kota Kinabalu-Keningau-Tenom	16,888	0	16,888	84,552	0	84,552
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	12,956	1,528	14,484	26,269	9,662	35,931
Papar	01	Jalan Kota Kinabalu-Sindumin	54,383	9,766	64,149	1,568	0	1,568
Ranau	22	Jalan Kota Kinabalu-Sandakan	46,787	12,029	58,816	114,687	25,267	139,954
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	42,452	0	42,452	90,398	0	90,398
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	40,058	20,838	60,896	35,352	3,233	38,585
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	11,309	0	11,309	30,849	0	30,849
Beaufort	01	Jalan Kota Kinabalu-Sindumin	98,906	7,650	106,556	15,695	150	15,845
	502	Jalan Beaufort-Menumbok	69,030	0	69,030	850	0	850
Sipitang	01	Jalan Kota Kinabalu-Sindumin	23,785	11,744	35,529	17,122	6,347	23,468
Kuala Penyu	502	Jalan Beaufort-Menumbok	41,150	0	41,150	46,300	0	46,300
<b>TOTAL</b>			<b>736,807</b>	<b>102,898</b>	<b>839,705</b>	<b>967,113</b>	<b>95,902</b>	<b>1,063,015</b>

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - DRAINAGE CLEARING**

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	98,906.00	7,650.00	106,556.00	15,695.00	150.00	15,845.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	23,785.00	11,744.00	35,529.00	17,121.80	6,346.70	23,468.50
3	Beaufort	502	Jalan Beaufort - Menumbok	69,030.00	-	69,030.00	850.00	-	850.00
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	41,150.00	-	41,150.00	46,300.00	-	46,300.00
<b>TOTAL :</b>				<b>232,871.00</b>	<b>19,394.00</b>	<b>252,265.00</b>	<b>79,966.80</b>	<b>6,496.70</b>	<b>86,463.50</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: BEAUFORT  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			55,680.00		43,226.00	98,906.00	10,601.00		5,094.00	15,695.00		
1	122.100	123.050			950.00	950.00				0.00	1-Nov-08	1st cycle for normal road
2	122.100	123.100	1,000.00			1,000.00				0.00	2-Nov-08	1st cycle for normal road
3	123.100	124.180	1,080.00			1,080.00				0.00	3-Nov-08	1st cycle for normal road
4	123.050	124.180			1,130.00	1,130.00				0.00	4-Nov-08	1st cycle for normal road
5	124.180	125.360			1,180.00	1,180.00				0.00	5-Nov-08	1st cycle for normal road
6	124.180	125.150	970.00			970.00				0.00	6-Nov-08	1st cycle for normal road
7	125.150	125.300				0.00	150.00			150.00	6-Nov-08	1st cycle for normal road
8	125.300	126.000	700.00			700.00				0.00	7-Nov-08	1st cycle for normal road
9	125.360	125.650			290.00	290.00				0.00	7-Nov-08	1st cycle for normal road
10	125.650	126.000			350.00	350.00				0.00	8-Nov-08	1st cycle for normal road
11												
12												
13												
14												
15												
<b>CARRIED FORWARD :</b>			59,430.00	0.00	47,126.00	106,556.00	10,751.00	0.00	5,094.00	15,845.00		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: SIPITANG  
ROUTENO: 01  
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN  
MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			12,093.00		11,692.00	23,785.00	8,349.00		8,772.80	17,121.80		
1	126.000	126.360	360.00			360.00				0.00	8-Nov-08	1st cycle for normal road
2	126.000	126.321			321.00	321.00				0.00	8-Nov-08	1st cycle for normal road
3	126.321	126.395				0.00			74.00	74.00	9-Nov-08	1st cycle for normal road
4	126.462	126.970				0.00	508.00			508.00	9-Nov-08	1st cycle for normal road
5	126.467	127.000				0.00			533.00	533.00	10-Nov-08	1st cycle for normal road
6	127.000	127.546				0.00			546.00	546.00	11-Nov-08	1st cycle for normal road
7	126.970	127.570				0.00	600.00			600.00	12-Nov-08	1st cycle for normal road
8	127.800	128.130			330.00	330.00				0.00	12-Nov-08	1st cycle for normal road
9	127.900	128.130	230.00			230.00				0.00	12-Nov-08	1st cycle for normal road
10	128.130	128.970				0.00			840.00	840.00	13-Nov-08	1st cycle for normal road
11	128.970	129.550			580.00	580.00				0.00	14-Nov-08	1st cycle for normal road
12	128.130	128.920				0.00	790.00			790.00	15-Nov-08	1st cycle for normal road
13	128.920	129.550				0.00	630.00			630.00	16-Nov-08	1st cycle for normal road
14	129.150	129.650	500.00			500.00				0.00	16-Nov-08	1st cycle for normal road
15	129.970	130.200	230.00			230.00				0.00	16-Nov-08	1st cycle for normal road
<b>CARRIED FORWARD :</b>			<b>13,413.00</b>	<b>0.00</b>	<b>12,923.00</b>	<b>26,336.00</b>	<b>10,877.00</b>	<b>0.00</b>	<b>10,765.80</b>	<b>21,642.80</b>		

<b>BROUGHT FORWARD :</b>			13,413.00		12,923.00	26,336.00	10,877.00		10,765.80	21,642.80		
16	130.100	130.900			800.00	800.00				0.00	17-Nov-08	1st cycle for normal road
17	131.020	131.200			180.00	180.00				0.00	17-Nov-08	1st cycle for normal road
18	131.000	131.900	900.00			900.00				0.00	18-Nov-08	1st cycle for normal road
19	131.900	132.600	700.00			700.00				0.00	19-Nov-08	1st cycle for normal road
20	131.200	132.220			1,020.00	1,020.00				0.00	20-Nov-08	1st cycle for normal road
21	132.220	132.600			380.00	380.00				0.00	21-Nov-08	1st cycle for normal road
22	132.600	132.700				0.00			100.00	100.00	21-Nov-08	1st cycle for normal road
23	132.645	132.800	155.00			155.00				0.00	21-Nov-08	1st cycle for normal road
24	132.950	133.600	650.00			650.00				0.00	21-Nov-08	1st cycle for normal road
25	132.700	133.200			500.00	500.00				0.00	22-Nov-08	1st cycle for normal road
26	133.470	133.600			130.00	130.00				0.00	22-Nov-08	1st cycle for normal road
27	134.350	134.450	100.00			100.00				0.00	22-Nov-08	1st cycle for normal road
28	134.312	134.600				0.00			288.00	288.00	22-Nov-08	1st cycle for normal road
29	135.667	136.100				0.00	433.00			433.00	23-Nov-08	1st cycle for normal road
30	135.827	136.144				0.00			316.70	316.70	24-Nov-08	1st cycle for normal road
<b>CARRIED FORWARD :</b>			<b>15,918.00</b>	<b>0.00</b>	<b>15,933.00</b>	<b>31,851.00</b>	<b>11,310.00</b>	<b>0.00</b>	<b>11,470.50</b>	<b>22,780.50</b>		

<b>BROUGHT FORWARD :</b>			15,918.00		15,933.00	31,851.00	11,310.00		11,470.50	22,780.50		
31	136.100	136.300	200.00			200.00				0.00	24-Nov-08	1st cycle for normal road
32	136.144	136.300			156.00	156.00				0.00	24-Nov-08	1st cycle for normal road
33	140.300	140.340	40.00			40.00				0.00	24-Nov-08	1st cycle for normal road
34	140.310	140.580			270.00	270.00				0.00	24-Nov-08	1st cycle for normal road
35	140.820	141.000	180.00			180.00				0.00	24-Nov-08	1st cycle for normal road
36	140.850	141.200			350.00	350.00				0.00	25-Nov-08	1st cycle for normal road
37	140.920	141.006				0.00	86.00			86.00	25-Nov-08	1st cycle for normal road
38	141.006	141.050			44.00	44.00				0.00	25-Nov-08	1st cycle for normal road
39	141.200	141.900			700.00	700.00				0.00	25-Nov-08	1st cycle for normal road
40	141.210	141.458			248.00	248.00				0.00	26-Nov-08	1st cycle for normal road
41	141.050	141.210				0.00	160.00			160.00	26-Nov-08	1st cycle for normal road
42	141.458	141.900				0.00		442.00	442.00		26-Nov-08	1st cycle for normal road
43	141.880	142.870	990.00			990.00				0.00	27-Nov-08	1st cycle for normal road
44	141.900	142.400			500.00	500.00				0.00	28-Nov-08	1st cycle for normal road
45												
<b>CARRIED FORWARD :</b>			<b>17,328.00</b>	<b>0.00</b>	<b>18,201.00</b>	<b>35,529.00</b>	<b>11,556.00</b>	<b>0.00</b>	<b>11,912.50</b>	<b>23,468.50</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - DRAINAGE CLEARING***

***Month : NOVEMBER 2008***

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	42,452	-	42,452	90,398	-	90,398
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	40,058	20,838	60,896	35,352	3,233	38,585
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	11,309	-	11,309	30,849	-	30,849
<b>TOTAL :</b>				<b>93,819</b>	<b>20,838</b>	<b>114,657</b>	<b>156,599</b>	<b>3,233</b>	<b>159,832</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>16,296</b>	<b>0</b>	<b>23,762</b>	<b>40,058</b>	<b>17,629</b>	<b>1,230</b>	<b>16,493</b>	<b>35,352</b>		
1	127.722	127.889				0	167			167	01 Nov 08	1st cycle normal road
2	127.630	127.720				0	90			90	01 Nov 08	1st cycle normal road
3	127.557	128.000				0			443	443	02 Nov 08	1st cycle normal road
4	127.450	127.500				0			50	50	02 Nov 08	1st cycle normal road
5	127.090	127.439	349			349				0	03 Nov 08	1st cycle normal road
6	126.820	127.081				0			261	261	03 Nov 08	1st cycle normal road
7	126.770	126.800				0	30			30	04 Nov 08	1st cycle normal road
8	126.640	126.770				0	130			130	04 Nov 08	1st cycle normal road
9	125.620	125.705			85	85				0	05 Nov 08	1st cycle normal road
10	124.950	126.330	1380			1380				0	05 Nov 08	1st cycle normal road
11	124.551	124.739			188	188				0	06 Nov 08	1st cycle normal road
12	124.150	124.427			277	277				0	06 Nov 08	1st cycle normal road
13	124.100	124.400	300			300				0	07 Nov 08	1st cycle normal road
14	123.512	123.980			468	468				0	07 Nov 08	1st cycle normal road
15	123.180	123.481			301	301				0	08 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			<b>18,325</b>	<b>0</b>	<b>25,081</b>	<b>43,406</b>	<b>18,046</b>	<b>1,230</b>	<b>17,247</b>	<b>36,523</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>18,325</b>	<b>0</b>	<b>25,081</b>	<b>43,406</b>	<b>18,046</b>	<b>1,230</b>	<b>17,247</b>	<b>36,523</b>		
16	123.052	123.176				0			124	124	08 Nov 08	1st cycle normal road
17	122.920	123.049				0			129	129	09 Nov 08	1st cycle normal road
18	122.747	122.840			93	93				0	09 Nov 08	1st cycle normal road
19	122.592	122.677			85	85				0	09 Nov 08	1st cycle normal road
20	122.483	122.613	130			130				0	10 Nov 08	1st cycle normal road
21	122.178	122.376				0	198			198	10 Nov 08	1st cycle normal road
22	122.139	122.178	39			39				0	10 Nov 08	1st cycle normal road
23	121.996	122.097	101			101				0	11 Nov 08	1st cycle normal road
24	121.960	121.996				0	36			36	11 Nov 08	1st cycle normal road
25	121.770	122.547			777	777				0	11 Nov 08	1st cycle normal road
26	114.550	114.900			350	350				0	12 Nov 08	1st cycle normal road
27	114.200	114.300			100	100				0	12 Nov 08	1st cycle normal road
28	114.200	114.900	700			700				0	13 Nov 08	1st cycle normal road
29	113.880	113.980	100			100				0	13 Nov 08	1st cycle normal road
30	113.850	113.990			140	140				0	14 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			<b>19,395</b>	<b>0</b>	<b>26,626</b>	<b>46,021</b>	<b>18,280</b>	<b>1,230</b>	<b>17,500</b>	<b>37,010</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KENINGAU  
ROUTE NO: 500  
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>19,395</b>	<b>0</b>	<b>26,626</b>	<b>46,021</b>	<b>18,280</b>	<b>1,230</b>	<b>17,500</b>	<b>37,010</b>		
31	112.940	113.750	810			810				0	14 Nov 08	1st cycle normal road
32	112.475	112.940				0	465			465	15 Nov 08	1st cycle normal road
33	112.475	113.700			1225	1225				0	15 Nov 08	1st cycle normal road
34	112.330	112.450			120	120				0	16 Nov 08	1st cycle normal road
35	112.300	112.450	150			150				0	16 Nov 08	1st cycle normal road
36	111.900	112.170	270			270				0	17 Nov 08	1st cycle normal road
37	111.850	112.200			350	350				0	17 Nov 08	1st cycle normal road
38	111.650	111.810	160			160				0	18 Nov 08	1st cycle normal road
39	111.550	111.670			120	120				0	18 Nov 08	1st cycle normal road
40	111.320	111.480			160	160				0	19 Nov 08	1st cycle normal road
41	111.100	111.300			200	200				0	19 Nov 08	1st cycle normal road
42	109.910	110.200			290	290				0	20 Nov 08	1st cycle normal road
43	108.520	109.890			1370	1370				0	20 Nov 08	1st cycle normal road
44	108.400	110.350	1950			1950				0	21 Nov 08	1st cycle normal road
45	108.370	108.510			140	140				0	21 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			<b>22,735</b>	<b>0</b>	<b>30,601</b>	<b>53,336</b>	<b>18,745</b>	<b>1,230</b>	<b>17,500</b>	<b>37,475</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KENINGAU  
 ROUTE NO: 500  
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
 MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			22,735	0	30,601	53,336	18,745	1,230	17,500	37,475		
46	108.165	108.350	185			185				0	22 Nov 08	1st cycle normal road
47	107.840	108.165				0	325			325	22 Nov 08	Newly upgraded to RC drain
48	107.600	108.370				0			770	770	22 Nov 08	Newly upgraded to RC drain
49	107.600	107.630	30			30				0	23 Nov 08	1st cycle normal road
50	107.350	107.490	140			140				0	23 Nov 08	1st cycle normal road
51	107.325	107.500			175	175				0	24 Nov 08	1st cycle normal road
52	106.950	107.200	250			250				0	24 Nov 08	1st cycle normal road
53	106.450	106.550	100			100				0	25 Nov 08	1st cycle normal road
54	106.200	106.400	200			200				0	25 Nov 08	1st cycle normal road
55	105.650	107.200			1550	1550				0	26 Nov 08	1st cycle normal road
56	105.650	106.150	500			500				0	26 Nov 08	1st cycle normal road
57	105.500	105.600	100			100				0	27 Nov 08	1st cycle normal road
58	105.300	105.350	50			50				0	27 Nov 08	1st cycle normal road
59	104.200	105.100	900			900				0	28 Nov 08	1st cycle normal road
60	103.800	104.000	200			200				0	28 Nov 08	1st cycle normal road
<b>CARRIED FORWARD :</b>			25,390	0	32,326	57,716	19,070	1,230	18,270	38,570		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KENINGAU  
 ROUTE NO: 500  
 ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM  
 MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>25,390</b>	<b>0</b>	<b>32,326</b>	<b>57,716</b>	<b>19,070</b>	<b>1,230</b>	<b>18,270</b>	<b>38,570</b>		
61	103.250	103.500	250			250				0	29 Nov 08	1st cycle normal road
62	103.250	105.550			2300	2300				0	29 Nov 08	1st cycle normal road
63	102.750	102.900			150	150				0	30 Nov 08	1st cycle normal road
64	102.100	102.580			480	480				0	30 Nov 08	1st cycle normal road
65	101.800	101.815				0			15	15	30 Nov 08	1st cycle normal road
66												
67												
68												
69												
70												
71												
72												
73												
74												
75												
<b>TOTAL :</b>			<b>25,640</b>	<b>0</b>	<b>35,256</b>	<b>60,896</b>	<b>19,070</b>	<b>1,230</b>	<b>18,285</b>	<b>38,585</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - DRAINAGE CLEARING**

*Month: November 2008*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	36,201.00	10,122.00	46,323.00	101,739.00	14,388.00	116,127.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	42,663.00	-	42,663.00	66,525.00	-	66,525.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	143,160.00	24,560.00	167,720.00
4	Tuaran	503	Jalan Berungis - Kota Belud	2,500.00	-	2,500.00	69,132.00	-	69,132.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	2,282.00	1,471.00	3,753.00	23,545.00	7,945.00	31,490.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	2,064.00	-	2,064.00
<b>TOTAL :</b>				<b>83,646.00</b>	<b>11,593.00</b>	<b>95,239.00</b>	<b>406,165.00</b>	<b>46,893.00</b>	<b>453,058.00</b>

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KOTA KINABALU  
ROUTENO: 01  
ROAD NAME: JALAN KOTA KINABALU - KUDAT  
MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			12,393	0	23,808	36,201	40,498	25,545	35,696	101,739		
1	11.985	12.754					769			769	04 Nov 08	
2	12.754	13.267	513			513					04 Nov 08	
3	13.280	13.509					229			229	04 Nov 08	
4	13.509	13.634					125			125	04 Nov 08	
5	13.634	13.789					155			155	04 Nov 08	
6	13.789	14.265					476			476	07 Nov 08	
7	14.289	14.500					211			211	07 Nov 08	
8	14.500	14.514	14			14					07 Nov 08	
9	14.824	15.072	248			248					07 Nov 08	
10	15.146	15.315	169			169					07 Nov 08	
11	15.336	15.403	67			67					07 Nov 08	
12	15.413	15.476	63			63					10 Nov 08	
13	15.492	15.537	45			45					10 Nov 08	
14	15.548	15.662	114			114					10 Nov 08	
15	16.003	16.068					65			65	10 Nov 08	
<b>CARRIED FORWARD :</b>			<b>13,626</b>	<b>0</b>	<b>23,808</b>	<b>37,434</b>	<b>42,528</b>	<b>25,545</b>	<b>35,696</b>	<b>103,769</b>		

<b>BROUGHT FORWARD :</b>			13,626	0	23,808	37,434	42,528	25,545	35,696	103,769		
16	16.068	17.000	932			932					13 Nov 08	
17	16.911	17.037					126			126	13 Nov 08	
18	17.100	17.330					230			230	13 Nov 08	
19	17.330	17.355					25			25	13 Nov 08	
20	17.380	17.390					10			10	13 Nov 08	
21	17.400	17.452					52			52	13 Nov 08	
22	17.476	17.589					113			113	13 Nov 08	
23	17.609	17.728					119			119	13 Nov 08	
24	17.728	17.856					128			128	13 Nov 08	
25	17.856	18.132					276			276	13 Nov 08	
26	18.132	18.192					60			60	13 Nov 08	
27	18.192	18.356					164			164	17 Nov 08	
28	18.356	18.408					52			52	17 Nov 08	
29	18.537	18.676					139			139	17 Nov 08	
30	18.910	18.972					62			62	17 Nov 08	
<b>CARRIED FORWARD :</b>			<b>14,558</b>	<b>0</b>	<b>23,808</b>	<b>38,366</b>	<b>44,084</b>	<b>25,545</b>	<b>35,696</b>	<b>105,325</b>		

<b>BROUGHT FORWARD :</b>			14,558	0	23,808	38,366	44,084	25,545	35,696	105,325	
31	18.977	19.236					259			259	21 Nov 08
32	19.440	19.644					204			204	24 Nov 08
33	19.644	20.130					486			486	24 Nov 08
34	20.171	20.442					271			271	24 Nov 08
35	20.442	20.525					83			83	24 Nov 08
36	20.525	20.620					95			95	24 Nov 08
37	20.836	20.898	62			62					24 Nov 08
38	20.898	20.917					19			19	24 Nov 08
39	20.917	21.336	419			419					24 Nov 08
40	21.200	21.735					535			535	24 Nov 08
41	21.553	21.570					17			17	24 Nov 08
42	21.612	21.620					8			8	24 Nov 08
43	21.615	21.735					120			120	24 Nov 08
44	21.735	21.938	203			203					24 Nov 08
45	21.938	22.167					229			229	24 Nov 08
<b>CARRIED FORWARD :</b>			<b>15,242</b>	<b>0</b>	<b>23,808</b>	<b>39,050</b>	<b>46,410</b>	<b>25,545</b>	<b>35,696</b>	<b>107,651</b>	

<b>BROUGHT FORWARD :</b>			15,242	0	23,808	39,050	46,410	25,545	35,696	107,651	
46	21.167	22.279					1,112			1,112	24 Nov 08
47	22.279	22.400	121			121					24 Nov 08
48	22.531	22.632					101			101	26 Nov 08
49	22.728	22.780	52			52					26 Nov 08
50	22.780	22.816					36			36	26 Nov 08
51	22.964	22.975					11			11	26 Nov 08
52	22.992	22.997					5			5	26 Nov 08
53	23.000	23.076					76			76	26 Nov 08
54	23.071	23.112	41			41					26 Nov 08
55	23.250	23.295					45			45	26 Nov 08
56	23.310	23.330	20			20					26 Nov 08
57	23.386	23.667					281			281	28 Nov 08
58	23.675	23.910					235			235	28 Nov 08
59	12.450	12.665						215		215	04 Nov 08
60	12.731	13.165						434		434	04 Nov 08
<b>CARRIED FORWARD :</b>			<b>15,476</b>	<b>0</b>	<b>23,808</b>	<b>39,284</b>	<b>48,312</b>	<b>26,194</b>	<b>35,696</b>	<b>110,202</b>	

<b>BROUGHT FORWARD :</b>			15,476	0	23,808	39,284	48,312	26,194	35,696	110,202		
61	13.467	13.573						106		106	04 Nov 08	Roundabout
62	13.850	13.929						79		79	07 Nov 08	
63	14.270	14.353						83		83	07 Nov 08	Roundabout
64	14.542	14.700						158		158	07 Nov 08	
65	14.830	15.105						275		275	07 Nov 08	
66	15.400	15.900						500		500	10 Nov 08	
67	16.038	16.138						100		100	10 Nov 08	
68	16.167	16.238						71		71	10 Nov 08	
69	16.900	16.975						75		75	13 Nov 08	
70	17.090	17.280						190		190	13 Nov 08	
71	19.772	19.858						86		86	18 Nov 08	
72	19.884	19.967						83		83	18 Nov 08	Roundabout
73	19.916	20.293						377		377	18 Nov 08	
74	20.631	20.868						237		237	21 Nov 08	
75	21.896	22.275						379		379	24 Nov 08	
<b>CARRIED FORWARD :</b>			<b>15,476</b>	<b>0</b>	<b>23,808</b>	<b>39,284</b>	<b>48,312</b>	<b>28,993</b>	<b>35,696</b>	<b>113,001</b>		

<b>BROUGHT FORWARD :</b>			15,476	0	23,808	39,284	48,312	28,993	35,696	113,001	
76	22.514	22.724						210		210	26 Nov 08
77	22.736	22.807						71		71	26 Nov 08
78	22.807	22.969						162		162	26 Nov 08
79	12.400	12.575			175	175					04 Nov 08
80	12.625	12.709							84	84	04 Nov 08
81	12.709	12.818							109	109	04 Nov 08
82	12.818	13.257							439	439	04 Nov 08
83	13.270	13.704			434	434					04 Nov 08
84	13.704	13.771			67	67					04 Nov 08
85	13.893	13.912			19	19					04 Nov 08
86	13.912	14.083							171	171	04 Nov 08
87	14.083	14.254							171	171	04 Nov 08
88	14.293	14.320							27	27	04 Nov 08
89	14.380	14.445							65	65	07 Nov 08
90	14.445	14.539			94	94					07 Nov 08
<b>CARRIED FORWARD :</b>			<b>15,476</b>	<b>0</b>	<b>24,597</b>	<b>40,073</b>	<b>48,312</b>	<b>29,436</b>	<b>36,762</b>	<b>114,510</b>	

<b>BROUGHT FORWARD :</b>			15,476	0	24,597	40,073	48,312	29,436	36,762	114,510	
91	14.924	15.137			213	213					07 Nov 08
92	15.137	15.276							139	139	07 Nov 08
93	15.276	15.431			155	155					10 Nov 08
94	15.457	15.548							91	91	10 Nov 08
95	15.548	15.736			188	188					10 Nov 08
96	15.796	16.973			1,177	1,177					10 Nov 08
97	15.973	17.325			1,352	1,352					13 Nov 08
98	16.968	17.115							147	147	13 Nov 08
99	16.968	17.050			82	82					13 Nov 08
100	17.392	17.728			336	336					13 Nov 08
101	17.740	17.940			200	200					13 Nov 08
102	17.946	18.090							144	144	13 Nov 08
103	18.090	18.270			180	180					13 Nov 08
104	18.270	18.411							141	141	17 Nov 08
105	18.550	18.646							96	96	17 Nov 08
<b>CARRIED FORWARD :</b>			<b>15,476</b>	<b>0</b>	<b>28,480</b>	<b>43,956</b>	<b>48,312</b>	<b>29,436</b>	<b>37,520</b>	<b>115,268</b>	

<b>BROUGHT FORWARD :</b>			15,476	0	28,480	43,956	48,312	29,436	37,520	115,268	
106	18.925	19.020			95	95					17 Nov 08
107	19.044	19.175							131	131	17 Nov 08
108	19.200	19.389							189	189	17 Nov 08
109	19.404	19.475			71	71					17 Nov 08
110	19.475	19.584			109	109					19 Nov 08
111	19.612	19.837							225	225	19 Nov 08
112	19.915	20.034			119	119					19 Nov 08
113	20.034	20.250			216	216					19 Nov 08
114	20.336	20.528			192	192					19 Nov 08
115	20.815	20.835							20	20	21 Nov 08
116	20.835	21.037			202	202					21 Nov 08
117	21.037	21.100							63	63	21 Nov 08
118	21.100	21.180			80	80					21 Nov 08
119	21.180	21.293							113	113	21 Nov 08
120	21.293	21.370			77	77					21 Nov 08
<b>CARRIED FORWARD :</b>			<b>15,476</b>	<b>0</b>	<b>29,641</b>	<b>45,117</b>	<b>48,312</b>	<b>29,436</b>	<b>38,261</b>	<b>116,009</b>	

<b>BROUGHT FORWARD :</b>			15,476	0	29,641	45,117	48,312	29,436	38,261	116,009	
121	21.370	21.400			30	30					21 Nov 08
122	21.490	21.512			22	22					24 Nov 08
123	21.823	21.856			33	33					24 Nov 08
124	21.890	21.987			97	97					24 Nov 08
125	21.987	22.060			73	73					24 Nov 08
126	22.080	22.288			208	208					24 Nov 08
127	22.751	22.852			101	101					26 Nov 08
128	23.007	23.080			73	73					26 Nov 08
129	23.080	23.198							118	118	26 Nov 08
130	23.367	23.641			274	274					28 Nov 08
131	23.641	23.712			71	71					28 Nov 08
132	23.744	23.916			172	172					28 Nov 08
133	23.928	23.980			52	52					28 Nov 08
<b>TOTAL :</b>			<b>15,476</b>	<b>0</b>	<b>30,847</b>	<b>46,323</b>	<b>48,312</b>	<b>29,436</b>	<b>38,379</b>	<b>116,127</b>	

**PROGRESS REPORT**  
Form: LRSB-OP-F026-R07  
Rev: 2

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

**DISTRICT:** KOTA KINABALU  
**ROUTENO:** 606  
**ROAD NAME:** JALAN SUSUR SEPANGAR BAY  
**MONTH:** NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			991	0	1,291	2,282	9,153	7,622	6,770	23,545		
1	1.566	1.572					6			6	04 Nov 08	
2	1.593	1.600					7			7	04 Nov 08	
3	1.600	1.810	210			210					04 Nov 08	
4	1.810	2.007					197			197	04 Nov 08	
5	2.128	2.231					103			103	07 Nov 08	
6	2.511	2.600					89			89	07 Nov 08	
7	2.724	2.979					255			255	07 Nov 08	
8	3.312	3.423					111			111	13 Nov 08	
9	3.514	3.586					72			72	13 Nov 08	
10	3.637	3.704					67			67	13 Nov 08	
11	3.704	3.731	27			27					17 Nov 08	
12	3.731	3.809					78			78	17 Nov 08	
13	3.929	4.058					129			129	17 Nov 08	
14	4.198	4.261					63			63	17 Nov 08	
15	4.310	4.389	79			79					19 Nov 08	
<b>CARRIED FORWARD :</b>			<b>1,307</b>	<b>0</b>	<b>1,291</b>	<b>2,598</b>	<b>10,330</b>	<b>7,622</b>	<b>6,770</b>	<b>24,722</b>		

<b>BROUGHT FORWARD :</b>			1,307	0	1,291	2,598	10,330	7,622	6,770	24,722	
16	4.389	4.963					574			574	19 Nov 08
17	4.963	5.026	63			63					21 Nov 08
18	5.033	5.159					126			126	24 Nov 08
19	5.164	6.461					1,297			1,297	26 Nov 08
20	6.461	6.535					74			74	28 Nov 08
21	1.389	1.436						47		47	04 Nov 08
22	1.436	1.562						126		126	04 Nov 08
23	2.039	2.144						105		105	07 Nov 08
24	2.166	3.020						854		854	07 Nov 08
25	4.860	5.224						364		364	24 Nov 08
26	5.247	5.434						187		187	24 Nov 08
27	5.782	6.054						272		272	24 Nov 08
28	6.210	6.369						159		159	26 Nov 08
29	1.467	1.569							102	102	04 Nov 08
30	1.569	1.578							9	9	04 Nov 08
<b>CARRIED FORWARD :</b>			<b>1,370</b>	<b>0</b>	<b>1,291</b>	<b>2,661</b>	<b>12,401</b>	<b>9,736</b>	<b>6,881</b>	<b>29,018</b>	

<b>BROUGHT FORWARD :</b>			1,370	0	1,291	2,661	12,401	9,736	6,881	29,018	
31	1.595	1.600							5	5	04 Nov 08
32	1.600	1.632			32	32					04 Nov 08
33	1.632	1.660							28	28	04 Nov 08
34	1.660	1.895							235	235	04 Nov 08
35	1.895	2.296			401	401					07 Nov 08
36	2.296	2.386							90	90	07 Nov 08
37	2.386	2.547							161	161	10 Nov 08
38	2.547	2.735			188	188					10 Nov 08
39	2.735	2.809							74	74	10 Nov 08
40	2.809	2.893							84	84	10 Nov 08
41	2.893	2.990							97	97	10 Nov 08
42	2.990	3.108							118	118	10 Nov 08
43	3.108	3.200							92	92	10 Nov 08
44	3.210	3.248			38	38					13 Nov 08
45	3.269	3.323							54	54	13 Nov 08
<b>CARRIED FORWARD :</b>			<b>1,370</b>	<b>0</b>	<b>1,950</b>	<b>3,320</b>	<b>12,401</b>	<b>9,736</b>	<b>7,919</b>	<b>30,056</b>	

<b>BROUGHT FORWARD :</b>			1,370	0	1,950	3,320	12,401	9,736	7,919	30,056	
46	3.323	3.372							49	49	13 Nov 08
47	3.383	3.616							233	233	13 Nov 08
48	3.720	3.770							50	50	17 Nov 08
49	3.770	3.900							130	130	17 Nov 08
50	3.900	4.060							160	160	17 Nov 08
51	4.174	4.257							83	83	17 Nov 08
52	4.355	4.484							129	129	19 Nov 08
53	4.989	5.100			111	111					21 Nov 08
54	5.250	5.433							183	183	24 Nov 08
55	5.433	5.656			223	223					24 Nov 08
56	5.656	5.788							132	132	24 Nov 08
57	5.848	5.960							112	112	26 Nov 08
58	6.104	6.130							26	26	26 Nov 08
59	6.123	6.270							147	147	26 Nov 08
60	6.442	6.541			99	99					28 Nov 08
<b>TOTAL :</b>			<b>1,370</b>	<b>0</b>	<b>2,383</b>	<b>3,753</b>	<b>12,401</b>	<b>9,736</b>	<b>9,353</b>	<b>31,490</b>	



**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - DRAINAGE CLEARING**

Month : November 2008

ITEM	DISTRICT	ROUTENO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	165	-	165	10,290	-	10,290
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	18,208	-	18,208	24,520	-	24,520
3	Papar	01	Jalan Kota Kinabalu - Sindumin	54,383	9,766	64,149	1,568	-	1,568
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	16,888	-	16,888	84,552	-	84,552
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	608	-	608	7,816	-	7,816
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	12,956	1,528	14,484	26,269	9,662	35,931
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	1,260	-	1,260
<b>TOTAL :</b>				<b>103,208</b>	<b>11,294</b>	<b>114,502</b>	<b>156,275</b>	<b>9,662</b>	<b>165,937</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: PAPAR  
 ROUTE NO: 01  
 ROAD NAME: JALAN KOTA KINABALU-SINDUMIN  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			20,809	0	33,574	<b>54,383</b>	694	188	686	<b>1,568</b>		
1	23.221	22.835	386	386		<b>772</b>					04 Nov 08	1st cycle for Normal Road
2	22.502	21.797	705	1038		<b>1743</b>					05 Nov 08	1st cycle for Normal Road
3	21.43	21.045	380	752		<b>1132</b>					06 Nov 08	1st cycle for Normal Road
4	20.89	20.74	158	310		<b>468</b>					07 Nov 08	1st cycle for Normal Road
5	20.63	19.21	1415	1524		<b>2939</b>					08 Nov 08	1st cycle for Normal Road
6	18.44	18.000	435	1211		<b>1646</b>					10 Nov 08	1st cycle for Normal Road
7	23.12	23.04			86	<b>86</b>					03 Nov 08	1st cycle for Normal Road
8	21.62	21.515			100	<b>100</b>					03 Nov 08	1st cycle for Normal Road
9	20.135	19.26			880	<b>880</b>					14 Nov 08	1st cycle for Normal Road
<b>TOTAL :</b>			24,288	5,221	34,640	<b>64,149</b>	694	188	686	<b>1,568</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE**

DISTRICT: PENAMPANG  
ROUTE NO: 501  
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI  
MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			6,402	0	6,554	12,956	9,458	5,262	11,549	26,269		
1	4.164	4.201	37			37				0		1st cycle for Protocol Road
2	4.201	4.255				0	54			54	11 Nov 08	1st cycle for Protocol Road
3	4.749	4.849				0	100			100	12 Nov 08	1st cycle for Protocol Road
4	5.459	5.854				0	395			395	15 Nov 08	1st cycle for Protocol Road
5	5.929	6.239				0	310			310	17 Nov 08	1st cycle for Protocol Road
6	6.019	6.324				0	305			305	18 Nov 08	1st cycle for Protocol Road
7	6.324	6.579				0	255			255	21 Nov 08	1st cycle for Protocol Road
8	6.349	6.499				0	150			150	21 Nov 08	1st cycle for Protocol Road
9	6.597	6.801				0	204			204	22 Nov 08	1st cycle for Protocol Road
10	6.649	6.920				0	271			271	24 Nov 08	1st cycle for Protocol Road
11	6.838	6.949				0	111			111	23 Nov 08	1st cycle for Protocol Road
12	3.73	3.829				0			100	100	10 Nov 08	1st cycle for Protocol Road
13	4.45	4.53				0			85	85	11 Nov 08	1st cycle for Protocol Road
14	4.534	4.57				0			40	40	12 Nov 08	1st cycle for Protocol Road
<b>CARRIED FORWARD :</b>			6,439	0	6,554	12,993	11,613	5,262	11,774	28,649		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE**

DISTRICT: PENAMPANG  
ROUTE NO: 501  
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI  
MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			6,439	0	6,554	<b>12,993</b>	11,613	5,262	11,774	<b>28,649</b>		
15	4.57	4.64			65	<b>65</b>				<b>0</b>	26 Nov 08	1st cycle for Protocol Road
16	4.644	6.264				<b>0</b>		1620		<b>1620</b>	13 Nov 08	1st cycle for Protocol Road
17	4.800	4.947				<b>0</b>		147		<b>147</b>	13 Nov 08	1st cycle for Protocol Road
18	5.274	5.566				<b>0</b>		292		<b>292</b>	14 Nov 08	1st cycle for Protocol Road
19	5.669	6.009				<b>0</b>		340		<b>340</b>	16 Nov 08	1st cycle for Protocol Road
20	6.022	6.339				<b>0</b>		317		<b>317</b>	19 Nov 08	1st cycle for Protocol Road
21	6.264	6.474				<b>0</b>		210		<b>210</b>	20 Nov 08	1st cycle for Protocol Road
22	6.357	6.456				<b>0</b>		99		<b>99</b>	22 Nov 08	1st cycle for Protocol Road
23	6.799	6.920			121	<b>121</b>				<b>0</b>	26 Nov 08	1st cycle for Protocol Road
24	3.849	3.900				<b>0</b>		51		<b>51</b>	10 Nov 08	1st cycle for Protocol Road
25	4.311	4.725				<b>0</b>		414		<b>414</b>	11 Nov 08	1st cycle for Protocol Road
26	4.733	4.760				<b>0</b>		27		<b>27</b>	12 Nov 08	1st cycle for Protocol Road
27	4.8	4.964				<b>0</b>		165		<b>165</b>	12 Nov 08	1st cycle for Protocol Road
28	4.99	5.2				<b>0</b>		206		<b>206</b>	14 Nov 08	1st cycle for Protocol Road
<b>CARRIED FORWARD :</b>			6,439	0	6,740	<b>13,179</b>	11,613	6,125	14,799	<b>32,537</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE**

DISTRICT: PENAMPANG  
 ROUTE NO: 501  
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			6,439	0	6,740	13,179	11,613	6,125	14,799	32,537		
29	5.22	5.27				0		43		43	15 Nov 08	1st cycle for Protocol Road
30	5.28	5.36				0		88		88	16 Nov 08	1st cycle for Protocol Road
31	5.679	5.816				0		137		137	16 Nov 08	1st cycle for Protocol Road
32	5.859	6.023				0		164		164	17 Nov 08	1st cycle for Protocol Road
33	6.023	6.087				0		64		64	18 Nov 08	1st cycle for Protocol Road
34	6.213	6.349				0		136		136	18 Nov 08	1st cycle for Protocol Road
35	6.575	6.693				0		118		118	21 Nov 08	1st cycle for Protocol Road
36	6.692	6.792				0		100		100	24 Nov 08	1st cycle for Protocol Road
37	6.849	6.890				0		41		41	24 Nov 08	1st cycle for Protocol Road
38	19.249	19.149	100			100				0	17 Nov 08	1st cycle for Normal Road
39	18.979	18.929	50			50				0	18 Nov 08	1st cycle for Normal Road
40	18.864	18.709	155			155				0	19 Nov 08	1st cycle for Normal Road
41	18.634	18.549				0	85			85	21 Nov 08	1st cycle for Normal Road
42	18.449	17.939				0	510			510	25 Nov 08	1st cycle for Normal Road
<b>CARRIED FORWARD :</b>			6,744	0	6,740	13,484	12,208	7,016	14,799	34,023		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE**

DISTRICT: PENAMPANG  
 ROUTE NO: 501  
 ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			6,744	0	6,740	<b>13,484</b>	12,208	7,016	14,799	<b>34,023</b>		
43	17.939	17.669	270			<b>270</b>				<b>0</b>		1st cycle for Normal Road
44	17.657	17.349				<b>0</b>	308			<b>308</b>	25 Nov 08	1st cycle for Normal Road
45	17.279	17.139				<b>0</b>	140			<b>140</b>	26 Nov 08	1st cycle for Normal Road
46	17.049	16.869				<b>0</b>	180			<b>180</b>	26 Nov 08	1st cycle for Normal Road
47	16.869	16.699	170			<b>170</b>				<b>0</b>	27 Nov 08	1st cycle for Normal Road
48	16.469	16.249	220			<b>220</b>				<b>0</b>	28 Nov 08	1st cycle for Normal Road
49	16.25	15.989				<b>0</b>	260			<b>260</b>	29 Nov 08	PD-1st cycle for Normal Road
50	18.98	18.89			90	<b>90</b>				<b>0</b>	18 Nov 08	1st cycle for Normal Road
51	18.869	18.849			20	<b>20</b>				<b>0</b>	18 Nov 08	1st cycle for Normal Road
52	18.849	18.349				<b>0</b>			500	<b>500</b>	20 Nov 08	PD-1st cycle for Normal Road
53	18.349	18.249				<b>0</b>			100	<b>100</b>	22 Nov 08	PD-1st cycle for Normal Road
54	18.199	18.179				<b>0</b>			20	<b>20</b>	24 Nov 08	1st cycle for Normal Road
55	16.779	16.669			80	<b>80</b>				<b>0</b>	27 Nov 08	1st cycle for Normal Road
56	16.699	16.649			50	<b>50</b>				<b>0</b>	27 Nov 08	1st cycle for Normal Road
<b>CARRIED FORWARD :</b>			7,404	0	6,980	<b>14,384</b>	13,096	7,016	15,419	<b>35,531</b>		



**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

**SUMMARY - DRAINAGE CLEARING**

MONTH: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	66,406	150	66,556	39,127.6	3,130.0	42,257.6
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	34,719	4,000	38,719	850	-	850
3	Kudat	01	Jalan Kota Kinabalu - Kudat	75,351	23,600	98,951	13,959	1,220	15,179
<b>TOTAL :</b>				<b>176,476</b>	<b>27,750</b>	<b>204,226</b>	<b>53,937</b>	<b>4,350.0</b>	<b>58,286.6</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KOTA BELUD  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			32451	0	33955	66406	18013	1590.6	19524	39127.6		
1	72.970	73.370				0			400	400	17 Nov 08	Protocol 1 * Cycle
2	73.370	73.570				0			200	200	17 Nov 08	
3	73.590	73.990				0			400	400	17 Nov 08	
4	74.070	74.270				0			200	200	18 Nov 08	
5	73.370	73.900				0	530			530	18 Nov 08	
6	74.250	74.350				0	100			100	20 Nov 08	
7	74.350	74.660				0	310			310	20 Nov 08	
8	74.760	75.030				0	270			270	21 Nov 08	
9	74.470	74.970				0			500	500	21 Nov 08	
10	75.070	75.220				0			220	220	23 Nov 08	
11	75.220	75.370				150				0	24 Nov 08	
12												
13												
14												
15												
<b>BALANCE END OF NOV :</b>			32451	0	34105	66556	19223	1590.6	21444	42257.6		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KOTA MARUDU  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			16447	1030	17242	34719	0	0	850	850		
1	121.115	119.115	2000			2000				0	21 Nov 08	Protocol 1 * Cycle
2	119.115	121.115			2000	2000				0	25 Nov 08	
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
<b>BALANCE END OF NOV :</b>			18447	1030	19242	38719	0	0	850	850		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			41683	0	33668	75351	6190	28	7741	13959		
1	165.232	166.232			1000	1000				0	01 Nov 08	
2	165.232	166.232	1000			1000				0	01 Nov 08	
3	164.532	165.232			700	700				0	01 Nov 08	
4	165.232	164.532	700			700				0	03 Nov 08	
5	163.532	163.030			500	500				0	03 Nov 08	
6	163.532	163.032	500			500				0	03 Nov 08	
7	162.732	161.832			900	900				0	03 Nov 08	
8	162.732	161.832	900			900				0	03 Nov 08	
9	160.390	160.232				0			185	185	04 Nov 08	
10	160.932	160.432	500			500				0	05 Nov 08	
11	159.432	157.832			1600	1600				0	05 Nov 08	
12	159.432	157.832	1600			1600				0	05 Nov 08	
13	157.832	155.932			1900	1900				0	06 Nov 08	
14	155.532	154.832			700	700				0	06 Nov 08	
15	155.532	154.832	700			700				0	06 Nov 08	
<b>CARRIED FORWARD :</b>			47583	0	40968	88551	6190	28	7926	14144		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			47583	0	40968	88551	6190	28	7926	14144		
16	154.532	154.132			400	400				0	07 Nov 08	
17	154.532	154.132	400			400				0	07 Nov 08	
18	153.232	152.832			400	400				0	08 Nov 08	
19	153.232	152.832	400			400				0	08 Nov 08	
20	152.341	151.732				0			609	609	09 Nov 08	
21	151.732	151.232			500	500				0	10 Nov 08	
22	151.732	150.232	1500			1500				0	10 Nov 08	
23	150.532	150.232			300	300				0	11 Nov 08	
24	149.732	149.132			600	600				0	11 Nov 08	
25	149.732	149.132	600			600				0	11 Nov 08	
26	148.412	148.232				0			180	180	12 Nov 08	
27	148.732	147.932			800	800				0	13 Nov 08	
28	147.478	147.232				0	246			246	13 Nov 08	
29	146.332	145.732			300	300				0	14 Nov 08	
30	144.132	143.832			300	300				0	14 Nov 08	
<b>CARRIED FORWARD :</b>			<b>50483</b>	<b>0</b>	<b>44568</b>	<b>95051</b>	<b>6436</b>	<b>28</b>	<b>8715</b>	<b>15179</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: KUDAT  
 ROUTENO: 01  
 ROAD NAME: JALAN KOTA KINABALU - KUDAT  
 MONTH: NOVEMBER 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			50483	0	44568	95051	6436	28	8715	15179		
31	144.132	143.832	300			300				0	16 Nov 08	
32	143.332	142.632			700	700				0	16 Nov 08	
33	143.332	142.632	700			700				0	18 Nov 08	
34	142.432	141.932			500	500				0	18 Nov 08	
35	142.432	141.932	500			500				0	19 Nov 08	
36	141.832	141.232			600	600				0	19 Nov 08	
37	141.832	141.232	600			600				0	20 Nov 08	
38												
39												
40												
41												
42												
43												
44												
45												
<b>BALANCE END OF NOV :</b>			52583	0	46368	98951	6436	28	8715	15179		

**LINTASAN RESOURCES SDN. BHD.**  
 PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

***SUMMARY - DRAINAGE CLEARING***

MONTH: NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	46,787.00	12,029.00	58,816.00	114,687.00	25,267.00	139,954.00
<b>TOTAL :</b>				<b>46,787.00</b>	<b>12,029.00</b>	<b>58,816.00</b>	<b>114,687.00</b>	<b>25,267.00</b>	<b>139,954.00</b>

LINTASAN RESOURCES SDN. BHD.  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM OCTOBER 2008:			27,159.00	0.00	19,628.00	46,787.00	75,515.00	44,469.00	10,289.00	130,273.00		
1	68.600	68.638				0.00	38.00			38.00	01/11/2008	Protocol Road - 1st Cycle
2	68.638	68.997				0.00	359.00			359.00	01/11/2008	Protocol Road - 1st Cycle
3	68.997	69.255				0.00	258.00			258.00	01/11/2008	Protocol Road - 1st Cycle
4	69.255	69.400				0.00	145.00			145.00	01/11/2008	Protocol Road - 1st Cycle
5	69.265	69.400				0.00			135.00	135.00	03/11/2008	Protocol Road - 1st Cycle
6	69.400	69.447				0.00	47.00			47.00	03/11/2008	Protocol Road - 1st Cycle
7	69.447	69.480				0.00	33.00			33.00	03/11/2008	Protocol Road - 1st Cycle
8	69.480	69.540				0.00	60.00			60.00	03/11/2008	Protocol Road - 1st Cycle
9	69.540	69.750				0.00	210.00			210.00	03/11/2008	Protocol Road - 1st Cycle
10	69.675	69.693				0.00			18.00	18.00	03/11/2008	Protocol Road - 1st Cycle
11	69.693	70.000				0.00			307.00	307.00	04/11/2008	Protocol Road - 1st Cycle
12	69.750	69.900				0.00	150.00			150.00	04/11/2008	Protocol Road - 1st Cycle
13	69.900	70.140				0.00	240.00			240.00	04/11/2008	Protocol Road - 1st Cycle
14	70.000	70.090				0.00			90.00	90.00	05/11/2008	Protocol Road - 1st Cycle
15	70.140	70.400				0.00	260.00			260.00	05/11/2008	Protocol Road - 1st Cycle
CARRIED FORWARD :			27,159.00	0.00	19,628.00	46,787.00	77,315.00	44,469.00	10,839.00	132,623.00		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>27,159.00</b>	<b>0.00</b>	<b>19,628.00</b>	<b>46,787.00</b>	<b>77,315.00</b>	<b>44,469.00</b>	<b>10,839.00</b>	<b>132,623.00</b>		
16	70.390	70.415				0.00			25.00	25.00	05/11/2008	Protocol Road - 1st Cycle
17	70.415	70.710				0.00	295.00			295.00	05/11/2008	Protocol Road - 1st Cycle
18	70.710	71.090				0.00	380.00			380.00	06/11/2008	Protocol Road - 1st Cycle
19	70.923	71.002				0.00			79.00	79.00	06/11/2008	Protocol Road - 1st Cycle
20	71.009	71.100				0.00			91.00	91.00	06/11/2008	Protocol Road - 1st Cycle
21	71.100	71.218				0.00			118.00	118.00	06/11/2008	Protocol Road - 1st Cycle
22	71.119	71.181	62.00			62.00				0.00	07/11/2008	Protocol Road - 1st Cycle
23	71.186	71.250				0.00	64.00			64.00	07/11/2008	Protocol Road - 1st Cycle
24	71.500	71.776				0.00	276.00			276.00	07/11/2008	Protocol Road - 1st Cycle
25	71.744	71.994				0.00			250.00	250.00	07/11/2008	Protocol Road - 1st Cycle
26	71.779	72.489				0.00	710.00			710.00	08/11/2008	Protocol Road - 1st Cycle
27	72.370	72.489				0.00	119.00			119.00	08/11/2008	Protocol Road - 1st Cycle
28	72.500	72.600				0.00	100.00			100.00	08/11/2008	Protocol Road - 1st Cycle
29	72.800	73.116				0.00	316.00			316.00	08/11/2008	
30	72.875	73.070				195.00	195.00			0.00	08/11/2008	
<b>CARRIED FORWARD :</b>			<b>27,221.00</b>	<b>0.00</b>	<b>19,823.00</b>	<b>47,044.00</b>	<b>79,575.00</b>	<b>44,469.00</b>	<b>11,402.00</b>	<b>135,446.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>27,221.00</b>	<b>0.00</b>	<b>19,823.00</b>	<b>47,044.00</b>	<b>79,575.00</b>	<b>44,469.00</b>	<b>11,402.00</b>	<b>135,446.00</b>		
31	73.154	73.238				0.00	84.00			84.00	08/11/2008	
32	73.238	73.300				0.00	62.00			62.00	10/11/2008	
33	73.300	73.400				0.00	100.00			100.00	10/11/2008	
34	73.400	73.500				0.00	100.00			100.00	10/11/2008	
35	73.432	73.531				0.00			99.00	99.00	10/11/2008	
36	73.500	73.554				0.00	54.00			54.00	10/11/2008	
37	73.554	73.600				0.00	46.00			46.00	10/11/2008	
38	73.700	73.762	62.00			62.00				0.00	10/11/2008	
39	73.770	73.882	112.00			112.00				0.00	10/11/2008	
40	73.900	74.252	352.00			352.00				0.00	11/11/2008	
41	74.050	74.180			130.00	130.00				0.00	11/11/2008	
42	74.252	74.317				0.00	65.00			65.00	11/11/2008	
43	74.317	74.648	331.00			331.00				0.00	11/11/2008	
44	74.648	74.700				0.00	52.00			52.00	11/11/2008	
45	74.700	74.800				0.00	100.00			100.00	11/11/2008	
<b>CARRIED FORWARD :</b>			<b>28,078.00</b>	<b>0.00</b>	<b>19,953.00</b>	<b>48,031.00</b>	<b>80,238.00</b>	<b>44,469.00</b>	<b>11,501.00</b>	<b>136,208.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>28,078.00</b>	<b>0.00</b>	<b>19,953.00</b>	<b>48,031.00</b>	<b>80,238.00</b>	<b>44,469.00</b>	<b>11,501.00</b>	<b>136,208.00</b>		
46	74.800	74.885				0.00	85.00			85.00	11/11/2008	
47	74.902	75.000				0.00	98.00			98.00	11/11/2008	
48	75.000	75.100				0.00	100.00			100.00	12/11/2008	
49	75.100	75.121				0.00	21.00			21.00	12/11/2008	
50	75.121	75.428	307.00			307.00				0.00	12/11/2008	
51	75.428	75.456	28.00			28.00				0.00	12/11/2008	
52	75.480	75.565	85.00			85.00				0.00	12/11/2008	
53	75.715	75.976				0.00	261.00			261.00	12/11/2008	
54	75.983	76.000				0.00	17.00			17.00	13/11/2008	
55	76.000	76.300				0.00	300.00			300.00	13/11/2008	
56	76.400	76.454				0.00	54.00			54.00	13/11/2008	
57	76.474	76.900				0.00	426.00			426.00	13/11/2008	
58	76.900	77.100				0.00	200.00			200.00	13/11/2008	
59	77.000	77.160			160.00	160.00				0.00	14/11/2008	
60	77.300	78.010			710.00	710.00				0.00	14/11/2008	
<b>CARRIED FORWARD :</b>			<b>28,498.00</b>	<b>0.00</b>	<b>20,823.00</b>	<b>49,321.00</b>	<b>81,800.00</b>	<b>44,469.00</b>	<b>11,501.00</b>	<b>137,770.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>28,498.00</b>	<b>0.00</b>	<b>20,823.00</b>	<b>49,321.00</b>	<b>81,800.00</b>	<b>44,469.00</b>	<b>11,501.00</b>	<b>137,770.00</b>		
61	78.010	78.350				0.00			340.00	340.00	14/11/2008	
62	78.480	79.290				0.00			810.00	810.00	17/11/2008	
63	79.300	80.000			700.00	700.00				0.00	17/11/2008	
64	79.165	79.270	105.00			105.00				0.00	17/11/2008	
65	79.885	80.178	293.00			293.00				0.00	17/11/2008	
66	80.300	80.695			395.00	395.00				0.00	17/11/2008	
67	80.695	80.745				0.00			50.00	50.00	17/11/2008	
68	80.745	81.171			426.00	426.00				0.00	18/11/2008	
69	81.171	81.300				0.00	129.00			129.00	18/11/2008	
70	81.171	81.258				0.00			87.00	87.00	18/11/2008	
71	81.274	81.682				0.00			408.00	408.00	18/11/2008	
72	81.500	81.760	260.00			260.00				0.00	19/11/2008	
73	81.682	81.850			168.00	168.00				0.00	19/11/2008	
74	81.900	82.000	100.00			100.00				0.00	19/11/2008	
75	81.900	83.400			1,500.00	1,500.00				0.00	19/11/2008	
<b>CARRIED FORWARD :</b>			<b>29,256.00</b>	<b>0.00</b>	<b>24,012.00</b>	<b>53,268.00</b>	<b>81,929.00</b>	<b>44,469.00</b>	<b>13,196.00</b>	<b>139,594.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
 ROUTENO: 22  
 ROAD NAME: Jalan Kota Kinabalu - Sandakan  
 MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>29,256.00</b>	<b>0.00</b>	<b>24,012.00</b>	<b>53,268.00</b>	<b>81,929.00</b>	<b>44,469.00</b>	<b>13,196.00</b>	<b>139,594.00</b>		
76	82.273	82.488	215.00			215.00				0.00	20/11/2008	
77	82.500	82.575	75.00			75.00				0.00	20/11/2008	
78	82.582	82.700	118.00			118.00				0.00	20/11/2008	
79	82.921	83.040	119.00			119.00				0.00	20/11/2008	
80	83.180	83.399	219.00			219.00				0.00	20/11/2008	
81	83.400	83.644	244.00			244.00				0.00	21/11/2008	
82	83.500	83.700			200.00	200.00				0.00	21/11/2008	
83	83.630	83.700	70.00			70.00				0.00	21/11/2008	
84	83.775	84.023			248.00	248.00				0.00	21/11/2008	
85	84.054	85.100			1,046.00	1,046.00				0.00	22/11/2008	
86	84.460	84.568	108.00			108.00				0.00	22/11/2008	
87	84.623	84.690	67.00			67.00				0.00	22/11/2008	
88	84.732	84.974	242.00			242.00				0.00	22/11/2008	
89	85.214	85.461	247.00			247.00				0.00	22/11/2008	
90	85.214	85.400			186.00	186.00				0.00	24/11/2008	
<b>CARRIED FORWARD :</b>			<b>30,980.00</b>	<b>0.00</b>	<b>25,692.00</b>	<b>56,672.00</b>	<b>81,929.00</b>	<b>44,469.00</b>	<b>13,196.00</b>	<b>139,594.00</b>		

**LINTASAN RESOURCES SDN. BHD.**  
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: Ranau  
ROUTENO: 22  
ROAD NAME: Jalan Kota Kinabalu - Sandakan  
MONTH: November 2008

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD :</b>			<b>30,980.00</b>	<b>0.00</b>	<b>25,692.00</b>	<b>56,672.00</b>	<b>81,929.00</b>	<b>44,469.00</b>	<b>13,196.00</b>	<b>139,594.00</b>		
91	85.500	85.693	193.00			193.00				0.00	24/11/2008	
92	85.500	85.550			50.00	50.00				0.00	24/11/2008	
93	85.593	85.885			292.00	292.00				0.00	24/11/2008	
94	85.885	86.134			249.00	249.00				0.00	25/11/2008	
95	86.015	86.080	65.00			65.00				0.00	25/11/2008	
96	86.118	86.200	82.00			82.00				0.00	25/11/2008	
97	86.134	86.500			366.00	366.00				0.00	26/11/2008	
98	86.500	86.774			274.00	274.00				0.00	26/11/2008	
99	86.611	86.774	163.00			163.00				0.00	26/11/2008	
100	86.774	87.134				0.00			360.00	360.00	27/11/2008	
101	86.800	86.910	110.00			110.00				0.00	27/11/2008	
102	87.000	87.100	100.00			100.00				0.00	28/11/2008	
103	87.200	87.300	100.00			100.00				0.00	28/11/2008	
104	87.200	87.300			100.00	100.00				0.00	29/11/2008	
105												
<b>CARRIED FORWARD :</b>			<b>31,793.00</b>	<b>0.00</b>	<b>27,023.00</b>	<b>58,816.00</b>	<b>81,929.00</b>	<b>44,469.00</b>	<b>13,556.00</b>	<b>139,954.00</b>		

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - DRAINAGE CLEARING

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
1	W.P LABUAN	L 700	JALAN TUN MUSTAPHA	1,290	-	1,290	28,440	-	28,440
2	W.P LABUAN	L 700	JALAN POHON BATU	-	-	-	790	790	1,580
3	W.P LABUAN	L 700	JALAN PATAU-PATAU	-	-	-	35,280	-	35,280
4	W.P LABUAN	L 700	JALAN BATU MANIKAR	630	630	1,260	3,020	3,020	6,040
5	W.P LABUAN	L 701	JALAN LUBOK TEMIANG	2,770	2,770	5,540	2,060	2,060	4,120
6	W.P LABUAN	L 702	JALAN TANJUNG KUBONG	1,960	1,960	3,920	3,570	3,570	7,140
7	W.P LABUAN	L 703	JALAN OKK DAUD	620	620	1,240	5,450	5,450	10,900
8	W.P LABUAN	L 703	JALAN SG. LADA/SG. PAGAR	-	-	-	7,400	-	7,400
9	W.P LABUAN	L 704	JALAN MOHAMMAD SALLEH	-	-	-	15,960	-	15,960
10	W.P LABUAN	L 704	JALAN DAMAI	-	-	-	1,580	-	1,580
11	W.P LABUAN	L 705	JALAN BEBULOH	-	-	-	10,900	-	10,900
12	W.P LABUAN	L 706	JALAN RANCHA-RANCHA	-	-	-	10,980	-	10,980
13	W.P LABUAN	L 707	JALAN PULAU BUAH	-	-	-	5,040	-	5,040
14	W.P LABUAN	L 707	JALAN BATU ARANG	260	-	260	680	-	680
15	W.P LABUAN	L 708	JALAN OKK ABDULLAH	-	-	-	8,940	-	8,940
16	W.P LABUAN	L 709	JALAN TG. BATU/TG. PURUN	-	-	-	16,980	-	16,980
17	W.P LABUAN	L 710	JALAN BUKIT KUDA	4,880	-	4,880	4,330	-	4,330
18	W.P LABUAN	L 711	JALAN KG. JAWA/JUMIDAR BUYONG	-	-	-	8,640	-	8,640
19	W.P LABUAN	L 712	JALAN PAHLAWAN	60	-	60	80	-	80
20	W.P LABUAN	L 713	JALAN TANJUNG ARU	1,580	-	1,580	6,560	-	6,560
21	W.P LABUAN	L 713	JALAN PESISIR PANTAI TG. ARU	-	-	-	5,520	-	5,520
22	W.P LABUAN	L 714	JALAN DURIAN TUNJUNG	-	-	-	290	290	580
23	W.P LABUAN	L 716	JALAN KERUPANG SATU	-	-	-	1,760	1,760	3,520
24	W.P LABUAN	L 717	JALAN KERUPANG DUA	-	-	-	2,440	2,440	4,880
25	W.P LABUAN	L 718	JALAN KERUPANG TIGA	480	480	960	-	-	-
26	W.P LABUAN	L 719	JALAN PENGHULU TUAH	320	-	320	460	-	460
27	W.P LABUAN	L 720	JALAN KOLAM	120	-	120	1,460	-	1,460
28	W.P LABUAN	L 721	JALAN BUKIT TIMBALAI	5,440	-	5,440	2,160	-	2,160
29	W.P LABUAN	L 722	JALAN RANCHA-RANCHA LAMA	-	-	-	880	-	880
30	W.P LABUAN	L 723	JALAN SK. PATAU-PATAU	-	-	-	1,120	-	1,120
31	W.P LABUAN	L 724	JALAN MASJID	-	-	-	2,360	-	2,360
32	W.P LABUAN	L 725	JALAN KELAB GOLF	-	-	-	2,160	-	2,160
33	W.P LABUAN	L 726	JALAN HOSPITAL	-	-	-	1,080	-	1,080
34	W.P LABUAN	L 727	JALAN TANJUNG TARAS	60	-	60	2,340	-	2,340
35	W.P LABUAN	L 730	JALAN SAWANGAN CINA	-	-	-	3,580	-	3,580
36	W.P LABUAN	L 731	JALAN ARSAT	-	-	-	480	-	480
37	W.P LABUAN	L 733	JALAN PENY'BUNG BG. TANJUNG	-	-	-	2,160	-	2,160
38	W.P LABUAN	L 734	JALAN PANCUR HITAM	3,310	3,310	6,620	290	290	580
<b>TOTAL C/F :</b>				<b>23,780</b>	<b>9,770</b>	<b>33,550</b>	<b>207,220</b>	<b>19,670</b>	<b>226,890</b>

LINTASAN RESOURCES SDN BHD  
PRIVATISATION OF FEDERAL ROADS MAINTENANCE - LABUAN FT.

SUMMARY - DRAINAGE CLEARING

Month : NOVEMBER 2008

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous (m)	Current (m)	Cumm. (m)	Previous (m)	Current (m)	Cumm. (m)
<b>TOTAL C/F :</b>				<b>23,780</b>	<b>9,770</b>	<b>33,550</b>	<b>207,220</b>	<b>19,670</b>	<b>226,890</b>
39	W.P LABUAN	L 735	JALAN TANGKI AIR KIANSAM	-	-	-	1,180	-	1180
40	W.P LABUAN	L 737	JALAN LOJI AIR SG. PAGAR	-	-	-	80	-	80
41	W.P LABUAN	L 738	JALAN LOJI AIR KERUPANG	80	80	160	520	520	1040
42	W.P LABUAN	L 739	JALAN TERMINAL AIRPORT	-	-	-	4,890	-	4,890
43	W.P LABUAN	L 740	JALAN BEBULOH TERMINAL SHELL	-	-	-	2,120	-	2,120
44	W.P LABUAN	L 741	JALAN PANCUR HITAM LA YANGAN	-	-	-	4,760	4,760	9,520
45	W.P LABUAN	L 742	JALAN MASUK KE SMK SG. BEDAUN	-	-	-	3,820	-	3,820
46	W.P LABUAN	L 743	JALAN KOMPLEKS SUKAN	-	-	-	2,380	-	2,380
47	W.P LABUAN	L 745	JALAN KOMPLEKS WATERFRONT	-	-	-	10,560	-	10,560
48	W.P LABUAN	L 747	JALAN MERDEKA	-	-	-	2,380	-	2,380
49	W.P LABUAN	L 749	JALAN BEBULOH RANCHA-RANCHA	-	-	-	1,460	-	1,460
50	W.P LABUAN	L 750	JALAN BUKIT BESAR	-	-	-	13,880	-	13,880
51	W.P LABUAN	L 751	JALAN SG. PAGAR BEBULOH	-	-	-	6,420	-	6,420
52	W.P LABUAN	L 753	JALAN TENAGA	780	-	780	3,920	-	3,920
53	W.P LABUAN	L 755	JALAN MASUK KE SMK LAJAU	-	-	-	320	-	320
54	W.P LABUAN	L 767	JALAN HJ. ISMAIL	-	-	-	1,760	-	1,760
55	W.P LABUAN	L 768	JALAN MASUK KE SK. PEKAN 1	-	-	-	1,620	-	1,620
56	W.P LABUAN	L 769	JALAN GERSIK	-	-	-	2,120	-	2,120
57	W.P LABUAN	1	JALAN MASUK KE SMK MUTIARA	-	-	-	560	-	560
58	W.P LABUAN	3	JALAN TANGKI AIR BUKIT BESAR	-	-	-	1,160	-	1,160
59	W.P LABUAN	4	JALAN NAGALANG	1,420	1,420	2,840	470	470	940
60	W.P LABUAN	5	JALAN MASUK KE KOMPLEKS KASTAM	400	-	400	-	-	-
61	W.P LABUAN	6	JALAN MASUK KE TAMAN MUTIARA	-	-	-	60	-	60
62	W.P LABUAN	7	JALAN STESEN RML	-	-	-	400	200	600
<b>TOTAL :</b>				<b>26,460</b>	<b>11,270</b>	<b>37,730</b>	<b>274,060</b>	<b>25,620</b>	<b>299,680</b>

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 716  
 ROAD NAME: JALAN KERUPANG 1  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			0	0	0	0	870	0	890	1760		
1	0.00	0.22							220	220	05-Nov-08	
2	0.01	0.24					230			230	05-Nov-08	
3	0.23	0.90							670	670	05-Nov-08	
4	0.25	0.39					140			140	06-Nov-08	
5	0.40	0.90					500			500	06-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08:</b>			0	0	0	0	1740	0	1780	3520		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTE NO: L 717  
 ROAD NAME: JALAN KERUPANG 2  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1250</b>	<b>0</b>	<b>1190</b>	<b>2440</b>		
1	0.02	0.12							100	100	07-Nov-08	
2	0.02	0.06					40			40	07-Nov-08	
3	0.06	0.12					60			60	07-Nov-08	
4	0.12	0.54							420	420	08-Nov-08	
5	0.12	1.02					900			900	08-Nov-08	
6	0.56	0.73							170	170	08-Nov-08	
7	0.77	0.79							20	20	10-Nov-08	
8	0.79	0.84							50	50	10-Nov-08	
9	0.84	1.05							210	210	10-Nov-08	
10	1.02	1.27					250			250	11-Nov-08	
11	1.05	1.27							220	220	11-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2500</b>	<b>0</b>	<b>2380</b>	<b>4880</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTE NO: L 714  
 ROAD NAME: JALAN DURIAN TUNJUNG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			0	0	0	0	220	0	70	290		
1	0.67	0.89					220			220	13-Nov-08	
2	0.67	0.74							70	70	13-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			0	0	0	0	440	0	140	580		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 700  
 ROAD NAME: JALAN BATU MANIKAR  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCT 08 :</b>			<b>70</b>	<b>0</b>	<b>560</b>	<b>630</b>	<b>1070</b>	<b>0</b>	<b>1950</b>	<b>3020</b>		
1	0.24	0.34							100	100	10-Nov-08	
2	0.34	0.38			40	40					10-Nov-08	
3	0.43	1.04							610	610	10-Nov-08	
4	0.62	0.76					140			140	10-Nov-08	
5	1.07	1.20							130	130	11-Nov-08	
6	1.21	1.69			480	480					11-Nov-08	
7	1.38	1.48					100			100	11-Nov-08	
8	1.48	1.51					30			30	12-Nov-08	
9	1.54	1.57					30			30	12-Nov-08	
10	1.69	2.27							580	580	12-Nov-08	
11	2.15	2.18					30			30	13-Nov-08	
12	2.18	2.30					120			120	13-Nov-08	
13	2.30	2.37	70			70					13-Nov-08	
<b>CARRIED FORWARD TO DEC 08 :</b>			<b>140</b>	<b>0</b>	<b>1080</b>	<b>1220</b>	<b>1520</b>	<b>0</b>	<b>3370</b>	<b>4890</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 700  
 ROAD NAME: JALAN BATU MANIKAR  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCT 08 :</b>			<b>140</b>	<b>0</b>	<b>1080</b>	<b>1220</b>	<b>1520</b>	<b>0</b>	<b>3370</b>	<b>4890</b>		
14	2.49	2.53			40	40					14-Nov-08	
15	2.54	2.86							320	320	14-Nov-08	
16	2.66	2.91					250			250	14-Nov-08	
17	2.91	2.98					70			70	14-Nov-08	
18	2.98	3.01					30			30	15-Nov-08	
19	3.02	3.29					270			270	15-Nov-08	
20	3.04	3.11							70	70	15-Nov-08	
21	3.11	3.25							140	140	15-Nov-08	
<b>CARRIED FORWAR TO DEC 08 :</b>			<b>140</b>	<b>0</b>	<b>1120</b>	<b>1260</b>	<b>2140</b>	<b>0</b>	<b>3900</b>	<b>6040</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 701  
 ROAD NAME: JALAN LUBOK TEMIANG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>1010</b>	<b>0</b>	<b>1760</b>	<b>2770</b>	<b>1800</b>	<b>0</b>	<b>260</b>	<b>2060</b>		
1	0.00	0.12	120			120					24-Nov-08	
2	0.00	0.41			410	410					24-Nov-08	
3	0.12	0.26					140			140	24-Nov-08	
4	0.26	0.35					90			90	24-Nov-08	
5	0.35	0.61					260			260	25-Nov-08	
6	0.59	1.09			500	500					25-Nov-08	
7	0.61	1.01					400			400	25-Nov-08	
8	1.01	1.16					150			150	25-Nov-08	
9	1.16	1.45					290			290	26-Nov-08	
10	1.47	1.63	160			160					26-Nov-08	
11	1.47	2.04			570	570					26-Nov-08	
12	1.76	2.49	730			730					26-Nov-08	
13	2.17	2.27			100	100					27-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>2020</b>	<b>0</b>	<b>3340</b>	<b>5360</b>	<b>3130</b>	<b>0</b>	<b>260</b>	<b>3390</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 701  
 ROAD NAME: JALAN LUBOK TEMIANG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>2020</b>	<b>0</b>	<b>3340</b>	<b>5360</b>	<b>3130</b>	<b>0</b>	<b>260</b>	<b>3390</b>		
14	2.54	2.72			180	180					27-Nov-08	
15	2.71	2.81					100			100	27-Nov-08	
16	2.81	2.93					120			120	28-Nov-08	
17	2.87	3.13							260	260	28-Nov-08	
18	2.93	3.10					170			170	28-Nov-08	
19	3.11	3.19					80			80	28-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>2020</b>	<b>0</b>	<b>3520</b>	<b>5540</b>	<b>3600</b>	<b>0</b>	<b>520</b>	<b>4120</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: 4  
 ROAD NAME: JALAN NAGALANG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>650</b>	<b>0</b>	<b>770</b>	<b>1420</b>	<b>210</b>	<b>0</b>	<b>260</b>	<b>470</b>		
1	0.00	0.13					130			130	03-Nov-08	
2	0.00	0.18							180	180	03-Nov-08	
3	0.13	0.90			770	770					03-Nov-08	
4	0.23	0.29	60			60					04-Nov-08	
5	0.29	0.46	170			170					04-Nov-08	
6	0.46	0.75	290			290					04-Nov-08	
7	0.78	0.79	10			10					05-Nov-08	
8	0.79	0.91	120			120					05-Nov-08	
9	0.93	1.01					80		80	160	05-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>1300</b>	<b>0</b>	<b>1540</b>	<b>2840</b>	<b>420</b>	<b>0</b>	<b>520</b>	<b>940</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 738  
 ROAD NAME: JALAN LOJI AIR KERUPANG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>80</b>	<b>0</b>	<b>0</b>	<b>80</b>	<b>240</b>	<b>0</b>	<b>280</b>	<b>520</b>		
1	0.00	0.08	80			80					04-Nov-08	
2	0.08	0.36							280	280	04-Nov-08	
3	0.09	0.33					240			240	04-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>160</b>	<b>0</b>	<b>0</b>	<b>160</b>	<b>480</b>	<b>0</b>	<b>560</b>	<b>1040</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 718  
 ROAD NAME: JALAN KERUPANG 3  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			290	0	190	480	0	0	0	0		
1	0.10	0.22			120	120					12-Nov-08	
2	0.10	0.31	210			210					12-Nov-08	
3	0.64	0.72	80			80					12-Nov-08	
4	0.65	0.72			70	70					12-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			580	0	380	960	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 702  
 ROAD NAME: JALAN TANJUNG KUBONG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>1640</b>	<b>0</b>	<b>320</b>	<b>1960</b>	<b>810</b>	<b>0</b>	<b>2760</b>	<b>3570</b>		
1	0.00	0.10			100	100					17-Nov-08	
2	0.07	0.16					90			90	17-Nov-08	
3	0.10	0.16							60	60	17-Nov-08	
4	0.17	0.48	310			310					17-Nov-08	
5	0.21	0.59							380	380	18-Nov-08	
6	0.59	0.73							140	140	18-Nov-08	
7	0.73	0.81			80	80					18-Nov-08	
8	0.81	1.20							390	390	18-Nov-08	
9	0.80	0.83					30			30	18-Nov-08	
10	0.83	1.07	240			240					19-Nov-08	
11	1.10	1.20	100			100					19-Nov-08	
12	1.20	1.33	130			130					19-Nov-08	
13	1.20	1.49							290	290	19-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>2420</b>	<b>0</b>	<b>500</b>	<b>2920</b>	<b>930</b>	<b>0</b>	<b>4020</b>	<b>4950</b>		

LINTASAN RESOURCES SDN. BHD.  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 702  
 ROAD NAME: JALAN TANJUNG KUBONG  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>2420</b>	<b>0</b>	<b>500</b>	<b>2920</b>	<b>930</b>	<b>0</b>	<b>4020</b>	<b>4950</b>		
14	1.33	1.61					280			280	20-Nov-08	
15	1.51	1.76							250	250	20-Nov-08	
16	1.61	1.91	300			300					20-Nov-08	
17	1.76	1.83			70	70					21-Nov-08	
18	1.83	1.86							30	30	21-Nov-08	
19	1.86	2.81							950	950	21-Nov-08	
20	2.11	2.52					410			410	21-Nov-08	
21	2.53	2.94	410			410					22-Nov-08	
22	2.94	3.01			70	70					22-Nov-08	
23	3.02	3.29							270	270	22-Nov-08	
24	3.05	3.20	150			150					22-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>3280</b>	<b>0</b>	<b>640</b>	<b>3920</b>	<b>1620</b>	<b>0</b>	<b>5520</b>	<b>7140</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 703  
 ROAD NAME: JALAN OKK DAUD  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08:</b>			<b>510</b>	<b>0</b>	<b>110</b>	<b>620</b>	<b>2320</b>	<b>0</b>	<b>3130</b>	<b>5450</b>		
1	0.02	0.88					860			860	21-Nov-08	
2	0.06	1.05							990	990	21-Nov-08	
3	1.05	1.38							330	330	21-Nov-08	
4	1.48	1.66							180	180	22-Nov-08	
5	1.68	1.74							60	60	22-Nov-08	
6	2.00	2.63							630	630	22-Nov-08	
7	2.04	2.53					490			490	22-Nov-08	
8	4.20	4.71	510			510					28-Nov-08	
9	4.29	4.40			110	110					28-Nov-08	
10	4.70	5.56							860	860	28-Nov-08	
11	4.71	5.68					970			970	28-Nov-08	
12	5.60	5.68							80	80	29-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08:</b>			<b>1020</b>	<b>0</b>	<b>220</b>	<b>1240</b>	<b>4640</b>	<b>0</b>	<b>6260</b>	<b>10900</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P LABUAN  
 ROUTENO: L 734  
 ROAD NAME: JALAN PANCUR HITAM  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>1940</b>	<b>0</b>	<b>1370</b>	<b>3310</b>	<b>70</b>	<b>0</b>	<b>220</b>	<b>290</b>		
1	0.14	0.30	160			160					08-Nov-08	
2	0.14	0.85			710	710					08-Nov-08	
3	0.35	2.13	1780			1780					10-Nov-08	
4	0.92	0.96			40	40					10-Nov-08	
5	1.20	1.64			440	440					11-Nov-08	
6	1.67	1.89							220	220	11-Nov-08	
7	1.92	2.10			180	180					11-Nov-08	
8	2.13	2.20					70			70	12-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>3880</b>	<b>0</b>	<b>2740</b>	<b>6620</b>	<b>140</b>	<b>0</b>	<b>440</b>	<b>580</b>		

**LINTASAN RESOURCES SDN. BHD.**  
 MAINTENANCE OF FEDERAL ROADS - LABUAN FT.  
**R07 DRAINAGE CLEARING RECORD**

DISTRICT: W.P.LABUAN  
 ROUTE NO: L 741  
 ROAD NAME: JALAN PANCUR HITAM LAYANGAN  
 MONTH: NOVEMBER 2008

Item	CHAINAGE (KM)		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
<b>BROUGHT FORWARD FROM OCTOBER 08 :</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2440</b>	<b>0</b>	<b>2320</b>	<b>4760</b>		
1	0.00	0.46					460			460	14-Nov-08	
2	0.10	0.15							50	50	14-Nov-08	
3	0.12	0.79					670			670	14-Nov-08	
4	0.15	1.21							1060	1060	15-Nov-08	
5	0.34	0.46							120	120	15-Nov-08	
6	0.16	0.42							260	260	15-Nov-08	
7	0.48	0.70							220	220	15-Nov-08	
8	0.60	1.21							610	610	15-Nov-08	
9	0.55	0.70					150			150	17-Nov-08	
10	0.47	0.76					290			290	17-Nov-08	
11	0.81	1.15					340			340	17-Nov-08	
12	0.81	1.21					400			400	18-Nov-08	
13	1.23	1.36					130			130	18-Nov-08	
<b>CARRIED FORWARD TO DECEMBER 08 :</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>4880</b>	<b>0</b>	<b>4640</b>	<b>9520</b>		