

**PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)**



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

APRIL 2011



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN APRIL 2011

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK APRIL 2011

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

3 nos. of Arahan Kerja for heavy patching works and 2 nos. of Arahan Kerja for Road Line Marking have been approved and work had commenced according to schedule.

1 no. of Arahan Kerja for replacement of failed RCP Pipe Culvert at KM 104.350, Jalan KK – Keningau – Tenom and 1 no. of Arahan Kerja for protection work to reinstate failed embankment and subsided pavement at KM 117.100, Jalan KK – Keningau – Tenom have been approved and work had commenced.

1 no. of Arahan Kerja for Storm Damaged Works had been approved and work had commenced according to schedule. The remaining 2 nos. of Arahan Kerja are pending for approval.

EMERGENCY WORK

A major landslide occurred at KM 96.700 along Jalan Kota Kinabalu – Kudat on 10 April 2011 morning after prolong rain which interrupted that flow of traffic between Kota Kinabalu and Ranau. Traffic management was in place and equipment was mobilized to remove the debris immediately. One lane was opened to traffic on the same night. Both lanes of traffic resumed on the night of 12 April 2011.

Another landslide also occurred on the morning on 10 April 2011 at KM 92.400 along Jalan Kota Kinabalu – Kudat causing one lane to be closed to the traffic. Traffic management was in place and equipment deployed to remove the debris immediately. Intermittent landslide still occurred due to the bad weather and causing delay to the opening of both lanes to traffic.

An embankment failure occurred at KM 101.520 along Jalan Kota Kinabalu – Keningau – Tenom causing the shoulder and two KK bound lanes of the road to collapse. Huge crack had occurred right up to Keningau-bound lane. Temporary warning signs and canvas protection were in place. Widening of the road is in progress.

Another embankment failure had also occurred at KM 102.800, Jalan Kota Kinabalu – Keningau – Tenom. Temporary warning signs and canvas protection were in place.


There were a few minor landslides along Jalan Kota Kinabalu – Kudat during the month of April 2011 due to the bad weather. The intermittent landslide/rockfall at KM80.500, Jalan Kota Kinabalu - Sandakan is still continued to be monitored.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 AUGUST 2010



LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 70.305
KM 70.305

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 156.841
KM 156.841

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22- JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 76.000 - RHS
KM 112.600

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 40.020 - RHS
KM 41.780

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 81.875 - LHS
KM 91.875

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	115.33	34.86	150.19
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	20.06	4.83	24.89
Kudat	01	Jalan Kota Kinabalu-Kudat	38.01	15.97	53.98
Tuaran	01	Jalan Kota Kinabalu-Kudat	55.59	18.95	74.54
	22	Jalan Kota Kinabalu-Sandakan	193.37	110.74	304.11
	503	Jalan Berungis-Kota Belud	66.34	0.00	66.34
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	31.82	32.70	64.52
	01	Jalan Kota Kinabalu-Sindumin	8.97	4.52	13.49
	606	Jalan Susur Sepangar Bay	49.47	22.81	72.28
	607	Jalan Masuk Ke Pelabuhan Baru	2.19	0.00	2.19
	608	Jalan Masuk Ke Lapangan Terbang Lama	7.79	3.99	11.78
Penampang	01	Jalan Kota Kinabalu-Sindumin	42.51	7.08	49.59
	500	Jalan Kota Kinabalu-Keningau-Tenom	95.61	98.70	194.31
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	40.57	7.81	48.38
Papar	01	Jalan Kota Kinabalu-Sindumin	115.87	65.06	180.93
Ranau	22	Jalan Kota Kinabalu-Sandakan	146.50	61.87	208.37
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	72.82	29.67	102.49
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	17.08	6.16	23.24
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	6.46	2.65	9.11
Beaufort	01	Jalan Kota Kinabalu-Sindumin	20.75	2.66	23.41
	502	Jalan Beaufort-Menumbok	10.45	1.57	12.02
Sipitang	01	Jalan Kota Kinabalu-Sindumin	15.12	1.82	16.94
Kuala Penyu	502	Jalan Beaufort-Menumbok	5.11	1.15	6.25
TOTAL			1,177.78	535.57	1,713.35

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	994.32	300.49	1,294.81	49.72	15.02	64.74	115.33	34.86	150.19
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	148.33	41.62	189.95	8.65	2.08	10.73	20.06	4.83	24.89
3	Kudat	01	Jalan Kota Kinabalu - Kudat	327.68	137.68	465.36	16.38	6.88	23.26	38.01	15.97	53.98
			TOTAL:	1,470.33	479.79	1,950.12	74.75	23.98	98.73	173.40	55.66	229.06

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	994.32	49.72	115.33	
1	01 Apr 11	104.954	0.80	0.40	0.05	0.32	0.02	0.04	KUKUT
2	01 Apr 11	104.955	0.91	0.61	0.05	0.56	0.03	0.06	
3	01 Apr 11	105.037	0.89	0.80	0.05	0.71	0.04	0.08	
4	01 Apr 11	105.285	0.99	0.75	0.05	0.74	0.04	0.09	
5	01 Apr 11	105.326	0.81	0.67	0.05	0.54	0.03	0.06	
6	01 Apr 11	105.361	0.98	0.90	0.05	0.88	0.04	0.10	
7	02 Apr 11	60.902	1.00	0.48	0.05	0.48	0.02	0.06	KELAWAT
8	02 Apr 11	60.900	1.00	0.60	0.05	0.60	0.03	0.07	
9	02 Apr 11	60.901	1.00	0.72	0.05	0.72	0.04	0.08	
10	02 Apr 11	60.902	1.00	1.00	0.05	1.00	0.05	0.12	
11	02 Apr 11	60.903	1.00	1.00	0.05	1.00	0.05	0.12	
12	02 Apr 11	60.885	0.82	0.70	0.05	0.57	0.03	0.07	
13	02 Apr 11	60.570	0.96	0.75	0.05	0.72	0.04	0.08	
14	02 Apr 11	60.571	1.00	0.50	0.05	0.50	0.03	0.06	
15	02 Apr 11	60.572	1.00	0.49	0.05	0.49	0.02	0.06	
16	02 Apr 11	60.560	1.00	0.81	0.05	0.81	0.04	0.09	
17	02 Apr 11	60.561	1.00	0.90	0.05	0.90	0.05	0.10	
18	02 Apr 11	60.562	0.83	0.80	0.05	0.66	0.03	0.08	
19	02 Apr 11	60.563	0.93	0.66	0.05	0.61	0.03	0.07	
20	02 Apr 11	60.564	1.00	1.00	0.05	1.00	0.05	0.12	
21	02 Apr 11	60.565	1.00	1.00	0.05	1.00	0.05	0.12	
22	02 Apr 11	60.566	1.00	1.00	0.05	1.00	0.05	0.12	
23	04 Apr 11	58.980	1.00	1.00	0.05	1.00	0.05	0.12	
24	04 Apr 11	59.430	1.00	0.78	0.05	0.78	0.04	0.09	
25	04 Apr 11	59.660	0.84	0.71	0.05	0.60	0.03	0.07	
26	04 Apr 11	59.770	0.95	0.82	0.05	0.78	0.04	0.09	
27	04 Apr 11	59.830	1.00	0.55	0.05	0.55	0.03	0.06	
28	04 Apr 11	59.870	1.00	0.68	0.05	0.68	0.03	0.08	
29	04 Apr 11	59.875	0.90	0.70	0.05	0.63	0.03	0.07	
30	04 Apr 11	60.015	1.00	0.68	0.05	0.68	0.03	0.08	
CARRIED FORWARD:						1,015.84	50.80	117.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,015.84	50.80	117.83	
31	04 Apr 11	60.020	0.80	0.50	0.05	0.40	0.02	0.05	KELAWAT
32	04 Apr 11	60.070	0.80	0.80	0.05	0.64	0.03	0.07	
33	04 Apr 11	60.071	0.92	0.72	0.05	0.66	0.03	0.08	
34	04 Apr 11	60.075	0.98	0.60	0.05	0.59	0.03	0.07	
35	04 Apr 11	60.076	1.00	0.55	0.05	0.55	0.03	0.06	
36	04 Apr 11	60.080	1.00	0.45	0.05	0.45	0.02	0.05	
37	04 Apr 11	60.090	1.00	0.80	0.05	0.80	0.04	0.09	
38	05 Apr 11	60.150	1.00	0.95	0.05	0.95	0.05	0.11	
39	05 Apr 11	60.160	1.00	0.43	0.05	0.43	0.02	0.05	
40	05 Apr 11	60.161	0.82	0.66	0.05	0.54	0.03	0.06	
41	05 Apr 11	60.204	0.91	0.75	0.05	0.68	0.03	0.08	
42	05 Apr 11	60.240	0.88	0.50	0.05	0.44	0.02	0.05	
43	05 Apr 11	60.241	0.93	0.70	0.05	0.65	0.03	0.08	
44	05 Apr 11	60.310	1.00	0.82	0.05	0.82	0.04	0.10	
45	05 Apr 11	60.370	1.00	0.65	0.05	0.65	0.03	0.08	
46	05 Apr 11	60.372	1.00	1.00	0.05	1.00	0.05	0.12	
47	05 Apr 11	60.375	1.00	1.00	0.05	1.00	0.05	0.12	
48	05 Apr 11	60.380	1.00	1.00	0.05	1.00	0.05	0.12	
49	05 Apr 11	60.430	1.00	1.00	0.05	1.00	0.05	0.12	
50	05 Apr 11	60.450	0.83	0.74	0.05	0.61	0.03	0.07	
51	05 Apr 11	60.592	0.94	0.85	0.05	0.80	0.04	0.09	
52	05 Apr 11	60.960	0.86	0.68	0.05	0.58	0.03	0.07	
53	05 Apr 11	60.962	1.00	0.56	0.05	0.56	0.03	0.06	
54	06 Apr 11	61.220	1.00	0.78	0.05	0.78	0.04	0.09	
55	06 Apr 11	61.250	1.00	1.00	0.05	1.00	0.05	0.12	
56	06 Apr 11	61.310	1.00	1.00	0.05	1.00	0.05	0.12	
57	06 Apr 11	61.410	1.00	0.90	0.05	0.90	0.05	0.10	
58	06 Apr 11	61.760	0.97	0.81	0.05	0.79	0.04	0.09	
59	06 Apr 11	61.800	0.87	0.76	0.05	0.66	0.03	0.08	
60	06 Apr 11	61.801	1.00	0.49	0.05	0.49	0.02	0.06	
CARRIED FORWARD:						1,037.27	51.87	120.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,037.27	51.87	120.31	
61	07 Apr 11	102.305	0.88	0.86	0.05	0.76	0.04	0.09	TIMBANG
62	07 Apr 11	102.306	1.00	1.00	0.05	1.00	0.05	0.12	
63	07 Apr 11	102.307	1.00	1.00	0.05	1.00	0.05	0.12	
64	07 Apr 11	102.308	1.00	0.52	0.05	0.52	0.03	0.06	
65	07 Apr 11	102.253	1.00	0.82	0.05	0.82	0.04	0.10	
66	07 Apr 11	102.254	1.00	0.47	0.05	0.47	0.02	0.05	
67	07 Apr 11	102.237	0.85	0.55	0.05	0.47	0.02	0.05	
68	07 Apr 11	70.171	1.00	1.00	0.05	1.00	0.05	0.12	PAKA-PAKA
69	07 Apr 11	70.231	1.00	1.00	0.05	1.00	0.05	0.12	
70	07 Apr 11	70.239	1.00	0.61	0.05	0.61	0.03	0.07	
71	07 Apr 11	70.305	1.00	0.50	0.05	0.50	0.03	0.06	
72	07 Apr 11	70.332	1.00	0.63	0.05	0.63	0.03	0.07	
73	07 Apr 11	70.377	1.00	0.84	0.05	0.84	0.04	0.10	
74	08 Apr 11	69.680	0.92	0.64	0.05	0.59	0.03	0.07	
75	08 Apr 11	69.591	0.95	0.72	0.05	0.68	0.03	0.08	
76	08 Apr 11	69.531	1.00	0.43	0.05	0.43	0.02	0.05	
77	08 Apr 11	69.532	1.00	0.48	0.05	0.48	0.02	0.06	
78	08 Apr 11	69.381	1.00	0.61	0.05	0.61	0.03	0.07	
79	08 Apr 11	69.382	1.00	0.86	0.05	0.86	0.04	0.10	
80	08 Apr 11	69.385	1.00	0.90	0.05	0.90	0.05	0.10	
81	08 Apr 11	69.391	1.00	1.00	0.05	1.00	0.05	0.12	
82	08 Apr 11	69.392	1.00	1.00	0.05	1.00	0.05	0.12	
83	08 Apr 11	69.393	1.00	1.00	0.05	1.00	0.05	0.12	
84	08 Apr 11	69.394	0.80	0.50	0.05	0.40	0.02	0.05	
85	08 Apr 11	69.364	1.00	0.75	0.05	0.75	0.04	0.09	
86	08 Apr 11	69.365	1.00	0.47	0.05	0.47	0.02	0.05	
87	08 Apr 11	69.366	1.00	0.57	0.05	0.57	0.03	0.07	
88	08 Apr 11	69.367	1.00	0.66	0.05	0.66	0.03	0.08	
89	08 Apr 11	69.368	1.00	0.58	0.05	0.58	0.03	0.07	
90	08 Apr 11	69.369	1.00	0.71	0.05	0.71	0.04	0.08	
CARRIED FORWARD:						1,058.58	52.93	122.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,058.58	52.93	122.78	
91	09 Apr 11	69.370	0.87	0.52	0.05	0.45	0.02	0.05	PAKA-PAKA
92	09 Apr 11	69.371	1.00	0.65	0.05	0.65	0.03	0.08	
93	09 Apr 11	69.372	1.00	1.00	0.05	1.00	0.05	0.12	
94	09 Apr 11	69.373	1.00	1.00	0.05	1.00	0.05	0.12	
95	09 Apr 11	69.374	1.00	0.81	0.05	0.81	0.04	0.09	
96	09 Apr 11	69.280	0.95	0.62	0.05	0.59	0.03	0.07	
97	09 Apr 11	69.281	1.00	0.40	0.05	0.40	0.02	0.05	
98	09 Apr 11	69.286	1.00	1.00	0.05	1.00	0.05	0.12	
99	09 Apr 11	69.294	1.00	1.00	0.05	1.00	0.05	0.12	
100	09 Apr 11	69.297	1.00	1.00	0.05	1.00	0.05	0.12	
101	09 Apr 11	69.268	0.91	0.66	0.05	0.60	0.03	0.07	
102	09 Apr 11	69.269	0.80	0.40	0.05	0.32	0.02	0.04	
103	09 Apr 11	69.270	1.00	0.80	0.05	0.80	0.04	0.09	
104	09 Apr 11	69.271	1.00	1.00	0.05	1.00	0.05	0.12	
105	09 Apr 11	69.272	1.00	1.00	0.05	1.00	0.05	0.12	
106	09 Apr 11	69.273	1.00	1.00	0.05	1.00	0.05	0.12	
107	09 Apr 11	69.251	1.00	0.80	0.05	0.80	0.04	0.09	
108	09 Apr 11	69.235	1.00	0.57	0.05	0.57	0.03	0.07	
109	09 Apr 11	69.236	1.00	0.72	0.05	0.72	0.04	0.08	
110	09 Apr 11	69.213	1.00	0.48	0.05	0.48	0.02	0.06	
111	09 Apr 11	69.207	0.88	0.45	0.05	0.40	0.02	0.05	
112	09 Apr 11	69.195	0.97	0.50	0.05	0.49	0.02	0.06	
113	11 Apr 11	67.629	1.00	1.00	0.05	1.00	0.05	0.12	
114	11 Apr 11	67.708	1.00	1.00	0.05	1.00	0.05	0.12	
115	11 Apr 11	67.412	1.00	1.00	0.05	1.00	0.05	0.12	
116	11 Apr 11	67.716	1.00	0.47	0.05	0.47	0.02	0.05	
117	11 Apr 11	67.722	1.00	0.42	0.05	0.42	0.02	0.05	
118	11 Apr 11	67.784	1.00	0.62	0.05	0.62	0.03	0.07	
119	11 Apr 11	67.887	0.80	0.45	0.05	0.36	0.02	0.04	
120	11 Apr 11	67.888	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						1,080.52	54.03	125.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,080.52	54.03	125.33	
121	11 Apr 11	103.167	0.80	0.40	0.05	0.32	0.02	0.04	KUKUT
122	11 Apr 11	103.168	0.90	0.50	0.05	0.45	0.02	0.05	
123	11 Apr 11	103.169	1.00	0.65	0.05	0.65	0.03	0.08	
124	11 Apr 11	103.170	1.00	0.72	0.05	0.72	0.04	0.08	
125	11 Apr 11	103.171	1.00	0.88	0.05	0.88	0.04	0.10	
126	11 Apr 11	103.172	0.90	0.90	0.05	0.81	0.04	0.09	
127	11 Apr 11	103.173	0.87	0.60	0.05	0.52	0.03	0.06	
128	11 Apr 11	103.174	1.00	1.00	0.05	1.00	0.05	0.12	
129	12 Apr 11	104.471	1.00	1.00	0.05	1.00	0.05	0.12	
130	12 Apr 11	104.472	1.00	1.00	0.05	1.00	0.05	0.12	
131	12 Apr 11	104.473	1.00	1.00	0.05	1.00	0.05	0.12	
132	12 Apr 11	104.474	0.91	0.60	0.05	0.55	0.03	0.06	
133	12 Apr 11	104.475	0.85	0.55	0.05	0.47	0.02	0.05	
134	12 Apr 11	104.476	1.00	0.70	0.05	0.70	0.04	0.08	
135	12 Apr 11	104.501	1.00	0.81	0.05	0.81	0.04	0.09	
136	12 Apr 11	104.634	1.00	0.90	0.05	0.90	0.05	0.10	
137	12 Apr 11	104.577	1.00	0.45	0.05	0.45	0.02	0.05	
138	12 Apr 11	104.889	1.00	0.67	0.05	0.67	0.03	0.08	
139	12 Apr 11	104.908	0.92	0.90	0.05	0.83	0.04	0.10	
140	12 Apr 11	104.909	0.88	0.63	0.05	0.55	0.03	0.06	
141	12 Apr 11	104.913	1.00	1.00	0.05	1.00	0.05	0.12	
142	12 Apr 11	104.921	1.00	1.00	0.05	1.00	0.05	0.12	
143	12 Apr 11	104.927	1.00	1.00	0.05	1.00	0.05	0.12	
144	12 Apr 11	104.961	1.00	1.00	0.05	1.00	0.05	0.12	
145	12 Apr 11	104.967	1.00	1.00	0.05	1.00	0.05	0.12	
146	12 Apr 11	105.132	1.00	1.00	0.05	1.00	0.05	0.12	
147	12 Apr 11	105.162	0.94	0.90	0.05	0.85	0.04	0.10	
148	12 Apr 11	105.198	0.90	0.90	0.05	0.81	0.04	0.09	
149	12 Apr 11	105.333	1.00	0.67	0.05	0.67	0.03	0.08	
150	12 Apr 11	105.341	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,104.13	55.21	128.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,104.13	55.21	128.07	
151	13 Apr 11	108.201	0.80	0.45	0.05	0.36	0.02	0.04	KUKUT
152	13 Apr 11	108.202	0.86	0.55	0.05	0.47	0.02	0.05	
153	13 Apr 11	108.203	0.90	0.50	0.05	0.45	0.02	0.05	
154	13 Apr 11	108.211	0.84	0.61	0.05	0.51	0.03	0.06	
155	13 Apr 11	108.218	0.88	0.70	0.05	0.62	0.03	0.07	
156	13 Apr 11	108.223	0.95	0.80	0.05	0.76	0.04	0.09	
157	13 Apr 11	108.225	1.00	0.57	0.05	0.57	0.03	0.07	
158	13 Apr 11	108.231	1.00	0.81	0.05	0.81	0.04	0.09	
159	13 Apr 11	108.232	0.94	0.66	0.05	0.62	0.03	0.07	
160	13 Apr 11	108.239	1.00	1.00	0.05	1.00	0.05	0.12	
161	13 Apr 11	108.115	1.00	1.00	0.05	1.00	0.05	0.12	
162	13 Apr 11	108.116	1.00	1.00	0.05	1.00	0.05	0.12	
163	13 Apr 11	108.117	1.00	0.82	0.05	0.82	0.04	0.10	
164	13 Apr 11	108.059	0.87	0.56	0.05	0.49	0.02	0.06	
165	13 Apr 11	108.041	0.98	0.72	0.05	0.71	0.04	0.08	
166	13 Apr 11	108.042	0.92	0.81	0.05	0.75	0.04	0.09	
167	13 Apr 11	108.043	0.97	0.90	0.05	0.87	0.04	0.10	
168	14 Apr 11	107.861	1.00	0.85	0.05	0.85	0.04	0.10	
169	14 Apr 11	107.862	1.00	0.74	0.05	0.74	0.04	0.09	
170	14 Apr 11	107.863	1.00	0.90	0.05	0.90	0.05	0.10	
171	14 Apr 11	107.864	1.00	0.48	0.05	0.48	0.02	0.06	
172	14 Apr 11	107.842	1.00	0.45	0.05	0.45	0.02	0.05	
173	14 Apr 11	107.843	0.80	0.50	0.05	0.40	0.02	0.05	
174	14 Apr 11	107.837	1.00	0.65	0.05	0.65	0.03	0.08	
175	14 Apr 11	107.838	1.00	0.82	0.05	0.82	0.04	0.10	
176	14 Apr 11	107.839	1.00	0.76	0.05	0.76	0.04	0.09	
177	14 Apr 11	107.792	0.81	0.80	0.05	0.65	0.03	0.08	
178	14 Apr 11	107.793	0.90	0.78	0.05	0.70	0.04	0.08	
179	14 Apr 11	106.580	1.00	0.71	0.05	0.71	0.04	0.08	
180	14 Apr 11	106.575	1.00	0.57	0.05	0.57	0.03	0.07	
CARRIED FORWARD:						1,124.61	56.23	130.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,124.61	56.23	130.44	
181	15 Apr 11	106.541	0.90	0.90	0.05	0.81	0.04	0.09	KUKUT
182	15 Apr 11	106.531	0.90	0.62	0.05	0.56	0.03	0.06	
183	15 Apr 11	106.522	0.88	0.55	0.05	0.48	0.02	0.06	
184	15 Apr 11	106.511	0.80	0.40	0.05	0.32	0.02	0.04	
185	15 Apr 11	106.498	1.00	0.90	0.05	0.90	0.05	0.10	
186	15 Apr 11	106.480	1.00	0.56	0.05	0.56	0.03	0.06	
187	15 Apr 11	106.472	0.92	0.70	0.05	0.64	0.03	0.07	
188	15 Apr 11	106.473	0.95	0.80	0.05	0.76	0.04	0.09	
189	15 Apr 11	104.785	0.82	0.60	0.05	0.49	0.02	0.06	
190	15 Apr 11	104.786	1.00	0.70	0.05	0.70	0.04	0.08	
191	15 Apr 11	104.787	1.00	0.48	0.05	0.48	0.02	0.06	
192	15 Apr 11	104.788	1.00	0.56	0.05	0.56	0.03	0.06	
193	15 Apr 11	104.789	1.00	0.71	0.05	0.71	0.04	0.08	
194	15 Apr 11	104.790	1.00	0.90	0.05	0.90	0.05	0.10	
195	15 Apr 11	104.791	1.00	0.88	0.05	0.88	0.04	0.10	
196	15 Apr 11	104.792	0.94	0.55	0.05	0.52	0.03	0.06	
197	15 Apr 11	104.793	0.86	0.70	0.05	0.60	0.03	0.07	
198	15 Apr 11	104.794	1.00	1.00	0.05	1.00	0.05	0.12	
199	15 Apr 11	104.795	1.00	1.00	0.05	1.00	0.05	0.12	
200	15 Apr 11	104.796	1.00	1.00	0.05	1.00	0.05	0.12	
201	15 Apr 11	104.797	1.00	0.94	0.05	0.94	0.05	0.11	
202	16 Apr 11	104.841	1.00	0.65	0.05	0.65	0.03	0.08	
203	16 Apr 11	104.845	0.84	0.80	0.05	0.67	0.03	0.08	
204	16 Apr 11	104.846	0.96	0.76	0.05	0.73	0.04	0.08	
205	16 Apr 11	104.847	0.91	0.72	0.05	0.66	0.03	0.08	
206	16 Apr 11	104.851	1.00	0.86	0.05	0.86	0.04	0.10	
207	16 Apr 11	104.853	1.00	0.61	0.05	0.61	0.03	0.07	
208	16 Apr 11	104.856	1.00	0.49	0.05	0.49	0.02	0.06	
209	16 Apr 11	104.847	0.99	0.84	0.05	0.83	0.04	0.10	
210	16 Apr 11	104.949	1.00	0.50	0.05	0.50	0.03	0.06	
CARRIED FORWARD:						1,145.42	57.28	132.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,145.42	57.28	132.86	
211	16 Apr 11	108.891	1.00	0.40	0.05	0.40	0.02	0.05	KUKUT
212	16 Apr 11	108.831	1.00	0.80	0.05	0.80	0.04	0.09	
213	16 Apr 11	108.818	1.00	0.91	0.05	0.91	0.05	0.11	
214	16 Apr 11	108.801	0.85	0.80	0.05	0.68	0.03	0.08	
215	16 Apr 11	108.788	0.80	0.70	0.05	0.56	0.03	0.06	
216	16 Apr 11	108.732	0.91	0.65	0.05	0.59	0.03	0.07	
217	16 Apr 11	108.702	0.98	0.81	0.05	0.79	0.04	0.09	
218	16 Apr 11	108.683	0.89	0.90	0.05	0.80	0.04	0.09	
219	16 Apr 11	108.671	0.80	0.72	0.05	0.58	0.03	0.07	
220	16 Apr 11	108.663	1.00	0.40	0.05	0.40	0.02	0.05	
221	16 Apr 11	108.641	1.00	0.95	0.05	0.95	0.05	0.11	
222	16 Apr 11	108.632	1.00	0.85	0.05	0.85	0.04	0.10	
223	16 Apr 11	108.618	1.00	0.68	0.05	0.68	0.03	0.08	
224	16 Apr 11	108.604	1.00	0.87	0.05	0.87	0.04	0.10	
225	18 Apr 11	108.583	1.00	1.00	0.05	1.00	0.05	0.12	
226	18 Apr 11	108.541	1.00	1.00	0.05	1.00	0.05	0.12	
227	18 Apr 11	108.475	1.00	1.00	0.05	1.00	0.05	0.12	
228	18 Apr 11	108.474	1.00	1.00	0.05	1.00	0.05	0.12	
229	18 Apr 11	108.471	0.92	0.90	0.05	0.83	0.04	0.10	
230	18 Apr 11	108.347	0.84	0.75	0.05	0.63	0.03	0.07	
231	18 Apr 11	108.275	0.88	0.79	0.05	0.70	0.03	0.08	
232	18 Apr 11	108.271	0.94	0.80	0.05	0.75	0.04	0.09	
233	18 Apr 11	108.268	0.88	0.70	0.05	0.62	0.03	0.07	
234	18 Apr 11	108.266	1.00	0.60	0.05	0.60	0.03	0.07	
235	18 Apr 11	108.265	1.00	0.82	0.05	0.82	0.04	0.10	
236	18 Apr 11	108.264	1.00	0.45	0.05	0.45	0.02	0.05	
237	18 Apr 11	108.261	1.00	0.50	0.05	0.50	0.03	0.06	
238	18 Apr 11	108.257	0.96	0.85	0.05	0.82	0.04	0.09	
239	18 Apr 11	108.251	0.90	0.90	0.05	0.81	0.04	0.09	
240	18 Apr 11	108.245	1.00	0.71	0.05	0.71	0.04	0.08	
CARRIED FORWARD:						1,167.51	58.38	135.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,167.51	58.38	135.42	
241	19 Apr 11	108.241	0.80	0.40	0.05	0.32	0.02	0.04	KUKUT
242	19 Apr 11	108.238	0.89	0.80	0.05	0.71	0.04	0.08	
243	19 Apr 11	108.237	0.92	0.90	0.05	0.83	0.04	0.10	
244	19 Apr 11	108.235	0.90	0.70	0.05	0.63	0.03	0.07	
245	19 Apr 11	108.234	0.89	0.60	0.05	0.53	0.03	0.06	
246	19 Apr 11	108.233	0.80	0.50	0.05	0.40	0.02	0.05	
247	19 Apr 11	108.231	0.98	0.90	0.05	0.88	0.04	0.10	
248	19 Apr 11	108.228	0.80	0.80	0.05	0.64	0.03	0.07	
249	19 Apr 11	108.227	1.00	0.91	0.05	0.91	0.05	0.11	
250	19 Apr 11	108.225	1.00	0.80	0.05	0.80	0.04	0.09	
251	19 Apr 11	108.224	1.00	0.50	0.05	0.50	0.03	0.06	
252	19 Apr 11	108.223	1.00	1.00	0.05	1.00	0.05	0.12	
253	19 Apr 11	108.222	1.00	1.00	0.05	1.00	0.05	0.12	
254	19 Apr 11	108.221	1.00	1.00	0.05	1.00	0.05	0.12	
255	20 Apr 11	108.218	0.87	0.71	0.05	0.62	0.03	0.07	
256	20 Apr 11	108.217	0.93	0.80	0.05	0.74	0.04	0.09	
257	20 Apr 11	108.216	0.83	0.65	0.05	0.54	0.03	0.06	
258	20 Apr 11	108.215	0.95	0.90	0.05	0.86	0.04	0.10	
259	20 Apr 11	108.213	1.00	0.65	0.05	0.65	0.03	0.08	
260	20 Apr 11	108.211	1.00	0.72	0.05	0.72	0.04	0.08	
261	20 Apr 11	108.209	1.00	0.81	0.05	0.81	0.04	0.09	
262	20 Apr 11	108.207	0.94	0.76	0.05	0.71	0.04	0.08	
263	20 Apr 11	108.206	0.88	0.71	0.05	0.62	0.03	0.07	
264	20 Apr 11	108.204	1.00	1.00	0.05	1.00	0.05	0.12	
265	20 Apr 11	108.201	0.90	0.64	0.05	0.58	0.03	0.07	
266	20 Apr 11	108.199	0.84	0.78	0.05	0.66	0.03	0.08	
267	20 Apr 11	108.197	1.00	1.00	0.05	1.00	0.05	0.12	
268	20 Apr 11	108.195	1.00	1.00	0.05	1.00	0.05	0.12	
269	20 Apr 11	108.194	1.00	0.84	0.05	0.84	0.04	0.10	
270	20 Apr 11	108.193	1.00	0.91	0.05	0.91	0.05	0.11	
CARRIED FORWARD:						1,189.93	59.50	138.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,189.93	59.50	138.02	
271	21 Apr 11	108.191	0.90	0.40	0.05	0.36	0.02	0.04	KUKUT
272	21 Apr 11	108.171	1.00	0.75	0.05	0.75	0.04	0.09	
273	21 Apr 11	108.167	0.98	0.80	0.05	0.78	0.04	0.09	
274	21 Apr 11	108.141	0.80	0.50	0.05	0.40	0.02	0.05	
275	21 Apr 11	108.138	0.96	0.65	0.05	0.62	0.03	0.07	
276	21 Apr 11	108.137	0.88	0.80	0.05	0.70	0.04	0.08	
277	21 Apr 11	108.122	0.90	0.90	0.05	0.81	0.04	0.09	
278	21 Apr 11	108.113	1.00	0.40	0.05	0.40	0.02	0.05	
279	21 Apr 11	108.108	1.00	0.81	0.05	0.81	0.04	0.09	
280	21 Apr 11	108.105	0.91	0.70	0.05	0.64	0.03	0.07	
281	21 Apr 11	108.104	0.86	0.60	0.05	0.52	0.03	0.06	
282	21 Apr 11	108.101	1.00	0.90	0.05	0.90	0.05	0.10	
283	21 Apr 11	108.098	1.00	1.00	0.05	1.00	0.05	0.12	
284	21 Apr 11	108.097	1.00	1.00	0.05	1.00	0.05	0.12	
285	21 Apr 11	108.092	1.00	0.60	0.05	0.60	0.03	0.07	
286	21 Apr 11	108.087	0.87	0.84	0.05	0.73	0.04	0.08	
287	21 Apr 11	108.085	0.95	0.72	0.05	0.68	0.03	0.08	
288	21 Apr 11	108.083	1.00	0.88	0.05	0.88	0.04	0.10	
289	21 Apr 11	108.082	1.00	0.91	0.05	0.91	0.05	0.11	
290	23 Apr 11	108.075	0.80	0.40	0.05	0.32	0.02	0.04	
291	23 Apr 11	108.074	0.92	0.80	0.05	0.74	0.04	0.09	
292	23 Apr 11	108.471	0.98	0.90	0.05	0.88	0.04	0.10	
293	23 Apr 11	108.067	0.80	0.80	0.05	0.64	0.03	0.07	
294	23 Apr 11	108.066	0.90	0.90	0.05	0.81	0.04	0.09	
295	23 Apr 11	108.063	1.00	0.45	0.05	0.45	0.02	0.05	
296	23 Apr 11	108.061	1.00	0.40	0.05	0.40	0.02	0.05	
297	23 Apr 11	108.058	1.00	1.00	0.05	1.00	0.05	0.12	
298	23 Apr 11	108.056	1.00	1.00	0.05	1.00	0.05	0.12	
299	23 Apr 11	108.054	1.00	0.60	0.05	0.60	0.03	0.07	
300	23 Apr 11	108.052	0.85	0.70	0.05	0.60	0.03	0.07	
CARRIED FORWARD:						1,210.86	60.55	140.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,210.86	60.55	140.45	
301	23 Apr 11	108.051	1.00	0.81	0.05	0.81	0.04	0.09	KUKUT
302	23 Apr 11	108.049	1.00	0.50	0.05	0.50	0.03	0.06	
303	23 Apr 11	108.045	0.80	0.75	0.05	0.60	0.03	0.07	
304	23 Apr 11	108.041	0.80	0.40	0.05	0.32	0.02	0.04	
305	23 Apr 11	108.038	1.00	0.40	0.05	0.40	0.02	0.05	
306	23 Apr 11	108.037	0.90	0.91	0.05	0.82	0.04	0.10	
307	23 Apr 11	108.032	0.90	0.40	0.05	0.36	0.02	0.04	
308	23 Apr 11	108.027	0.89	0.81	0.05	0.72	0.04	0.08	
309	23 Apr 11	108.025	1.00	0.75	0.05	0.75	0.04	0.09	
310	23 Apr 11	108.023	0.80	0.45	0.05	0.36	0.02	0.04	
311	25 Apr 11	108.016	1.00	0.85	0.05	0.85	0.04	0.10	
312	25 Apr 11	108.015	1.00	0.45	0.05	0.45	0.02	0.05	
313	25 Apr 11	108.012	0.96	0.61	0.05	0.59	0.03	0.07	
314	25 Apr 11	108.008	0.88	0.80	0.05	0.70	0.04	0.08	
315	25 Apr 11	108.006	0.98	0.73	0.05	0.72	0.04	0.08	
316	25 Apr 11	108.004	0.80	0.50	0.05	0.40	0.02	0.05	
317	25 Apr 11	108.003	1.00	1.00	0.05	1.00	0.05	0.12	
318	25 Apr 11	107.998	1.00	1.00	0.05	1.00	0.05	0.12	
319	25 Apr 11	107.996	1.00	0.92	0.05	0.92	0.05	0.11	
320	25 Apr 11	107.995	0.87	0.78	0.05	0.68	0.03	0.08	
321	25 Apr 11	107.993	1.00	0.66	0.05	0.66	0.03	0.08	
322	25 Apr 11	107.991	0.92	0.71	0.05	0.65	0.03	0.08	
323	25 Apr 11	107.978	0.94	0.50	0.05	0.47	0.02	0.05	
324	25 Apr 11	107.976	0.90	0.50	0.05	0.45	0.02	0.05	
325	25 Apr 11	107.975	1.00	0.45	0.05	0.45	0.02	0.05	
326	25 Apr 11	107.973	1.00	0.74	0.05	0.74	0.04	0.09	
327	25 Apr 11	107.972	0.80	0.60	0.05	0.48	0.02	0.06	
328	25 Apr 11	107.965	0.90	0.40	0.05	0.36	0.02	0.04	
329	25 Apr 11	107.962	0.90	0.90	0.05	0.81	0.04	0.09	
330	25 Apr 11	107.958	0.85	0.67	0.05	0.57	0.03	0.07	
CARRIED FORWARD:						1,229.44	61.48	142.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,229.44	61.48	142.60	
331	25 Apr 11	107.956	0.80	0.40	0.05	0.32	0.02	0.04	KUKUT
332	25 Apr 11	107.955	0.90	0.85	0.05	0.77	0.04	0.09	
333	25 Apr 11	107.951	0.95	0.80	0.05	0.76	0.04	0.09	
334	25 Apr 11	107.948	0.80	0.50	0.05	0.40	0.02	0.05	
335	25 Apr 11	107.945	1.00	0.40	0.05	0.40	0.02	0.05	
336	25 Apr 11	107.943	1.00	0.50	0.05	0.50	0.03	0.06	
337	25 Apr 11	107.942	1.00	0.45	0.05	0.45	0.02	0.05	
338	25 Apr 11	107.937	0.85	0.80	0.05	0.68	0.03	0.08	
339	25 Apr 11	107.936	0.91	0.70	0.05	0.64	0.03	0.07	
340	25 Apr 11	107.934	0.90	0.90	0.05	0.81	0.04	0.09	
341	25 Apr 11	107.932	0.80	0.80	0.05	0.64	0.03	0.07	
342	25 Apr 11	107.928	0.80	0.45	0.05	0.36	0.02	0.04	
343	25 Apr 11	107.926	1.00	0.90	0.05	0.90	0.05	0.10	
344	25 Apr 11	107.922	1.00	0.65	0.05	0.65	0.03	0.08	
345	25 Apr 11	107.918	1.00	0.86	0.05	0.86	0.04	0.10	
346	25 Apr 11	107.917	1.00	0.76	0.05	0.76	0.04	0.09	
347	25 Apr 11	107.912	1.00	0.50	0.05	0.50	0.03	0.06	
348	26 Apr 11	107.897	0.92	0.83	0.05	0.76	0.04	0.09	
349	26 Apr 11	107.896	0.96	0.80	0.05	0.77	0.04	0.09	
350	26 Apr 11	107.894	0.81	0.72	0.05	0.58	0.03	0.07	
351	26 Apr 11	107.892	0.94	0.90	0.05	0.85	0.04	0.10	
352	26 Apr 11	107.888	1.00	1.00	0.05	1.00	0.05	0.12	
353	26 Apr 11	107.885	1.00	1.00	0.05	1.00	0.05	0.12	
354	26 Apr 11	107.883	1.00	1.00	0.05	1.00	0.05	0.12	
355	26 Apr 11	107.882	1.00	0.61	0.05	0.61	0.03	0.07	
356	26 Apr 11	107.877	1.00	0.48	0.05	0.48	0.02	0.06	
357	26 Apr 11	107.875	0.82	0.74	0.05	0.61	0.03	0.07	
358	26 Apr 11	107.871	0.99	0.64	0.05	0.63	0.03	0.07	
359	26 Apr 11	107.867	0.87	0.61	0.05	0.53	0.03	0.06	
360	26 Apr 11	107.865	0.93	0.81	0.05	0.75	0.04	0.09	
CARRIED FORWARD:						1,249.41	62.47	144.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,249.41	62.47	144.92	
361	26 Apr 11	107.855	1.00	0.50	0.05	0.50	0.03	0.06	KUKUT
362	26 Apr 11	107.853	1.00	0.40	0.05	0.40	0.02	0.05	
363	26 Apr 11	107.851	1.00	0.60	0.05	0.60	0.03	0.07	
364	26 Apr 11	107.847	0.90	0.40	0.05	0.36	0.02	0.04	
365	26 Apr 11	107.845	0.90	0.50	0.05	0.45	0.02	0.05	
366	26 Apr 11	107.841	0.80	0.60	0.05	0.48	0.02	0.06	
367	26 Apr 11	107.822	0.92	0.75	0.05	0.69	0.03	0.08	
368	26 Apr 11	107.816	0.80	0.40	0.05	0.32	0.02	0.04	
369	26 Apr 11	107.814	0.90	0.55	0.05	0.50	0.02	0.06	
370	26 Apr 11	107.811	0.80	0.45	0.05	0.36	0.02	0.04	
371	26 Apr 11	107.805	1.00	1.00	0.05	1.00	0.05	0.12	
372	26 Apr 11	107.802	1.00	1.00	0.05	1.00	0.05	0.12	
373	27 Apr 11	107.797	1.00	1.00	0.05	1.00	0.05	0.12	
374	27 Apr 11	107.794	0.91	0.82	0.05	0.75	0.04	0.09	
375	27 Apr 11	107.791	0.88	0.64	0.05	0.56	0.03	0.07	
376	27 Apr 11	107.787	0.93	0.80	0.05	0.74	0.04	0.09	
377	27 Apr 11	107.781	0.81	0.74	0.05	0.60	0.03	0.07	
378	27 Apr 11	107.775	0.87	0.80	0.05	0.70	0.03	0.08	
379	27 Apr 11	107.771	0.95	0.90	0.05	0.86	0.04	0.10	
380	27 Apr 11	107.761	1.00	0.40	0.05	0.40	0.02	0.05	
381	27 Apr 11	107.755	1.00	0.70	0.05	0.70	0.04	0.08	
382	27 Apr 11	107.751	1.00	0.78	0.05	0.78	0.04	0.09	
383	27 Apr 11	107.745	1.00	0.90	0.05	0.90	0.05	0.10	
384	27 Apr 11	107.741	1.00	0.80	0.05	0.80	0.04	0.09	
385	27 Apr 11	107.732	1.00	0.87	0.05	0.87	0.04	0.10	
386	27 Apr 11	107.727	0.99	0.61	0.05	0.60	0.03	0.07	
387	27 Apr 11	107.715	0.80	0.80	0.05	0.64	0.03	0.07	
388	27 Apr 11	107.707	0.90	0.90	0.05	0.81	0.04	0.09	
389	27 Apr 11	107.701	1.00	1.00	0.05	1.00	0.05	0.12	
390	27 Apr 11	107.698	1.00	0.45	0.05	0.45	0.02	0.05	
CARRIED FORWARD:						1,269.22	63.47	147.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,269.22	63.47	147.22	
391	28 Apr 11	107.694	0.80	0.45	0.05	0.36	0.02	0.04	KUKUT
392	28 Apr 11	107.688	1.00	0.50	0.05	0.50	0.03	0.06	
393	28 Apr 11	107.681	0.80	0.50	0.05	0.40	0.02	0.05	
394	28 Apr 11	107.661	0.90	0.45	0.05	0.41	0.02	0.05	
395	28 Apr 11	107.655	0.90	0.60	0.05	0.54	0.03	0.06	
396	28 Apr 11	107.651	1.00	0.40	0.05	0.40	0.02	0.05	
397	28 Apr 11	107.642	1.00	0.50	0.05	0.50	0.03	0.06	
398	28 Apr 11	107.635	0.88	0.75	0.05	0.66	0.03	0.08	
399	28 Apr 11	107.622	0.80	0.40	0.05	0.32	0.02	0.04	
400	28 Apr 11	107.616	0.95	0.81	0.05	0.77	0.04	0.09	
401	28 Apr 11	107.605	0.96	0.66	0.05	0.63	0.03	0.07	
402	28 Apr 11	107.595	1.00	0.60	0.05	0.60	0.03	0.07	
403	28 Apr 11	107.587	0.90	0.40	0.05	0.36	0.02	0.04	
404	28 Apr 11	107.564	0.85	0.80	0.05	0.68	0.03	0.08	
405	28 Apr 11	107.557	0.98	0.92	0.05	0.90	0.05	0.10	
406	28 Apr 11	106.877	1.00	0.55	0.05	0.55	0.03	0.06	
407	28 Apr 11	106.876	1.00	0.82	0.05	0.82	0.04	0.10	
408	29 Apr 11	108.875	1.00	0.94	0.05	0.94	0.05	0.11	
409	29 Apr 11	106.874	1.00	0.47	0.05	0.47	0.02	0.05	
410	29 Apr 11	106.731	1.00	0.93	0.05	0.93	0.05	0.11	
411	29 Apr 11	106.671	0.92	0.80	0.05	0.74	0.04	0.09	
412	29 Apr 11	106.574	0.86	0.80	0.05	0.69	0.03	0.08	
413	29 Apr 11	106.566	0.93	0.75	0.05	0.70	0.03	0.08	
414	29 Apr 11	106.561	0.84	0.80	0.05	0.67	0.03	0.08	
415	29 Apr 11	106.552	1.00	0.66	0.05	0.66	0.03	0.08	
416	29 Apr 11	106.521	1.00	1.00	0.05	1.00	0.05	0.12	
417	29 Apr 11	106.512	1.00	1.00	0.05	1.00	0.05	0.12	
418	29 Apr 11	106.504	1.00	1.00	0.05	1.00	0.05	0.12	
419	29 Apr 11	106.496	0.89	0.80	0.05	0.71	0.04	0.08	
420	29 Apr 11	106.383	0.94	0.80	0.05	0.75	0.04	0.09	
CARRIED FORWARD :						1,288.88	64.45	149.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,288.88	64.45	149.50	
421	30 Apr 11	106.331	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
422	30 Apr 11	106.276	1.00	0.50	0.05	0.50	0.03	0.06	
423	30 Apr 11	106.261	0.80	0.80	0.05	0.64	0.03	0.07	
424	30 Apr 11	106.173	0.95	0.90	0.05	0.86	0.04	0.10	
425	30 Apr 11	106.171	0.85	0.80	0.05	0.68	0.03	0.08	
426	30 Apr 11	106.164	1.00	0.40	0.05	0.40	0.02	0.05	
427	30 Apr 11	106.161	0.90	0.50	0.05	0.45	0.02	0.05	
428	30 Apr 11	106.159	0.96	0.75	0.05	0.72	0.04	0.08	
429	30 Apr 11	106.148	0.80	0.40	0.05	0.32	0.02	0.04	
430	30 Apr 11	106.145	0.90	0.40	0.05	0.36	0.02	0.04	
431									
432									
433									
434									
435									
436									
437									
438									
439									
440									
441									
442									
443									
444									
445									
446									
447									
448									
449									
450									
BALANCE END OF APR :						1,294.81	64.74	150.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	148.33	8.65	20.06	
1	02 Apr 11	112.185	0.85	0.71	0.05	0.60	0.03	0.07	MANGARIS
2	02 Apr 11	112.196	0.92	0.75	0.05	0.69	0.03	0.08	
3	02 Apr 11	112.197	1.00	0.82	0.05	0.82	0.04	0.10	
4	02 Apr 11	112.204	0.88	0.80	0.05	0.70	0.04	0.08	
5	02 Apr 11	112.206	1.00	0.66	0.05	0.66	0.03	0.08	
6	02 Apr 11	113.037	1.00	0.90	0.05	0.90	0.05	0.10	
7	02 Apr 11	113.038	1.00	1.00	0.05	1.00	0.05	0.12	
8	06 Apr 11	113.632	1.00	1.00	0.05	1.00	0.05	0.12	
9	06 Apr 11	113.634	0.88	0.60	0.05	0.53	0.03	0.06	
10	06 Apr 11	113.635	0.90	0.80	0.05	0.72	0.04	0.08	
11	06 Apr 11	113.637	0.93	0.61	0.05	0.57	0.03	0.07	
12	06 Apr 11	115.205	1.00	0.88	0.05	0.88	0.04	0.10	
13	06 Apr 11	115.206	1.00	0.75	0.05	0.75	0.04	0.09	
14	06 Apr 11	115.789	1.00	1.00	0.05	1.00	0.05	0.12	
15	06 Apr 11	115.791	1.00	1.00	0.05	1.00	0.05	0.12	
16	06 Apr 11	115.793	1.00	1.00	0.05	1.00	0.05	0.12	
17	06 Apr 11	115.795	0.99	0.65	0.05	0.64	0.03	0.07	
18	06 Apr 11	115.797	0.91	0.80	0.05	0.73	0.04	0.08	
19	06 Apr 11	115.799	1.00	0.90	0.05	0.90	0.05	0.10	
20	09 Apr 11	115.889	1.00	0.67	0.05	0.67	0.03	0.08	
21	09 Apr 11	115.915	1.00	0.91	0.05	0.91	0.05	0.11	
22	09 Apr 11	115.916	0.82	0.71	0.05	0.58	0.03	0.07	
23	09 Apr 11	115.918	0.95	0.60	0.05	0.57	0.03	0.07	
24	09 Apr 11	116.061	0.84	0.80	0.05	0.67	0.03	0.08	
25	09 Apr 11	116.063	1.00	0.49	0.05	0.49	0.02	0.06	
26	09 Apr 11	116.064	1.00	1.00	0.05	1.00	0.05	0.12	
27	09 Apr 11	116.066	1.00	1.00	0.05	1.00	0.05	0.12	
28	09 Apr 11	116.069	1.00	1.00	0.05	1.00	0.05	0.12	
29	11 Apr 11	116.072	0.94	0.90	0.05	0.85	0.04	0.10	
30	11 Apr 11	116.074	0.90	0.81	0.05	0.73	0.04	0.08	
CARRIED FORWARD :						171.89	9.83	22.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: MARCH 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	171.89	9.83	22.79	
31	11 Apr 11	116.280	0.95	0.90	0.05	0.86	0.04	0.10	MANGARIS
32	11 Apr 11	116.281	0.90	0.80	0.05	0.72	0.04	0.08	
33	11 Apr 11	116.282	1.00	0.40	0.05	0.40	0.02	0.05	
34	11 Apr 11	116.283	1.00	0.60	0.05	0.60	0.03	0.07	
35	11 Apr 11	116.284	0.80	0.40	0.05	0.32	0.02	0.04	
36	11 Apr 11	116.285	0.89	0.80	0.05	0.71	0.04	0.08	
37	11 Apr 11	116.270	0.91	0.80	0.05	0.73	0.04	0.08	
38	11 Apr 11	116.271	0.88	0.62	0.05	0.55	0.03	0.06	
39	11 Apr 11	116.272	0.92	0.60	0.05	0.55	0.03	0.06	
40	11 Apr 11	116.273	1.00	0.71	0.05	0.71	0.04	0.08	
41	15 Apr 11	116.171	1.00	0.65	0.05	0.65	0.03	0.08	KG TONSOM
42	15 Apr 11	116.172	1.00	0.50	0.05	0.50	0.03	0.06	
43	15 Apr 11	116.173	0.80	0.50	0.05	0.40	0.02	0.05	
44	15 Apr 11	116.174	0.80	0.45	0.05	0.36	0.02	0.04	
45	15 Apr 11	119.470	0.93	0.70	0.05	0.65	0.03	0.08	
46	15 Apr 11	119.471	0.82	0.55	0.05	0.45	0.02	0.05	
47	15 Apr 11	119.472	0.98	0.81	0.05	0.79	0.04	0.09	
48	15 Apr 11	119.473	0.87	0.75	0.05	0.65	0.03	0.08	
49	15 Apr 11	119.474	1.00	1.00	0.05	1.00	0.05	0.12	
50	15 Apr 11	119.480	1.00	0.81	0.05	0.81	0.04	0.09	
51	15 Apr 11	119.481	1.00	0.48	0.05	0.48	0.02	0.06	KG LANGKON
52	15 Apr 11	119.482	1.00	0.51	0.05	0.51	0.03	0.06	
53	18 Apr 11	120.670	0.84	0.68	0.05	0.57	0.03	0.07	
54	18 Apr 11	120.671	0.94	0.80	0.05	0.75	0.04	0.09	
55	18 Apr 11	120.672	1.00	0.49	0.05	0.49	0.02	0.06	
56	18 Apr 11	120.673	1.00	0.52	0.05	0.52	0.03	0.06	
57	18 Apr 11	120.674	1.00	0.43	0.05	0.43	0.02	0.05	
58	18 Apr 11	120.680	0.97	0.72	0.05	0.70	0.03	0.08	
59	18 Apr 11	120.681	0.95	0.80	0.05	0.76	0.04	0.09	
60	18 Apr 11	120.682	0.86	0.50	0.05	0.43	0.02	0.05	
BALANCE END OF APR:						189.95	10.73	24.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	327.68	16.38	38.01	LAU SAN
1	02 Apr 11	186.833	1.00	1.00	0.05	1.00	0.05	0.12	
2	02 Apr 11	186.885	1.00	1.00	0.05	1.00	0.05	0.12	
3	02 Apr 11	186.887	1.00	0.63	0.05	0.63	0.03	0.07	
4	02 Apr 11	186.888	1.00	0.72	0.05	0.72	0.04	0.08	
5	02 Apr 11	186.891	1.00	0.85	0.05	0.85	0.04	0.10	
6	02 Apr 11	186.892	1.00	0.70	0.05	0.70	0.04	0.08	
7	02 Apr 11	186.893	0.92	0.60	0.05	0.55	0.03	0.06	
8	02 Apr 11	186.894	0.85	0.71	0.05	0.60	0.03	0.07	
9	02 Apr 11	186.896	1.00	0.45	0.05	0.45	0.02	0.05	
10	02 Apr 11	186.898	1.00	1.00	0.05	1.00	0.05	0.12	
11	05 Apr 11	186.903	1.00	1.00	0.05	1.00	0.05	0.12	
12	05 Apr 11	186.904	1.00	1.00	0.05	1.00	0.05	0.12	
13	05 Apr 11	186.905	1.00	1.00	0.05	1.00	0.05	0.12	
14	05 Apr 11	186.907	0.90	0.54	0.05	0.49	0.02	0.06	
15	05 Apr 11	184.744	1.00	0.78	0.05	0.78	0.04	0.09	
16	05 Apr 11	184.746	1.00	1.00	0.05	1.00	0.05	0.12	
17	05 Apr 11	184.751	0.88	0.52	0.05	0.46	0.02	0.05	
18	05 Apr 11	184.752	1.00	1.00	0.05	1.00	0.05	0.12	
19	05 Apr 11	185.443	1.00	0.82	0.05	0.82	0.04	0.10	
20	05 Apr 11	185.445	0.97	0.44	0.05	0.43	0.02	0.05	
21	05 Apr 11	185.446	1.00	1.00	0.05	1.00	0.05	0.12	
22	05 Apr 11	185.448	1.00	1.00	0.05	1.00	0.05	0.12	
23	05 Apr 11	185.512	1.00	1.00	0.05	1.00	0.05	0.12	
24	09 Apr 11	186.954	1.00	0.55	0.05	0.55	0.03	0.06	
25	09 Apr 11	187.455	0.87	0.60	0.05	0.52	0.03	0.06	
26	09 Apr 11	187.456	0.97	0.55	0.05	0.53	0.03	0.06	
27	09 Apr 11	187.467	0.93	0.61	0.05	0.57	0.03	0.07	
28	09 Apr 11	187.468	1.00	1.00	0.05	1.00	0.05	0.12	
29	09 Apr 11	187.583	1.00	1.00	0.05	1.00	0.05	0.12	
30	09 Apr 11	187.585	1.00	0.67	0.05	0.67	0.03	0.08	
CARRIED FORWARD :						351.00	17.55	40.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	351.00	17.55	40.71	
31	12 Apr 11	152.334	0.86	0.61	0.05	0.52	0.03	0.06	TAMBARULAN
32	12 Apr 11	152.335	1.00	0.75	0.05	0.75	0.04	0.09	
33	12 Apr 11	152.336	1.00	0.50	0.05	0.50	0.03	0.06	
34	12 Apr 11	153.337	1.00	1.00	0.05	1.00	0.05	0.12	
35	12 Apr 11	152.338	1.00	1.00	0.05	1.00	0.05	0.12	
36	12 Apr 11	152.840	0.95	0.65	0.05	0.62	0.03	0.07	
37	12 Apr 11	152.841	0.80	0.40	0.05	0.32	0.02	0.04	
38	12 Apr 11	154.036	1.00	0.74	0.05	0.74	0.04	0.09	
39	12 Apr 11	154.037	1.00	0.82	0.05	0.82	0.04	0.10	
40	14 Apr 11	156.836	0.90	0.63	0.05	0.57	0.03	0.07	PARAPAT
41	14 Apr 11	156.837	1.00	1.00	0.05	1.00	0.05	0.12	
42	14 Apr 11	156.838	1.00	1.00	0.05	1.00	0.05	0.12	
43	14 Apr 11	156.839	1.00	1.00	0.05	1.00	0.05	0.12	
44	14 Apr 11	156.840	1.00	1.00	0.05	1.00	0.05	0.12	
45	14 Apr 11	156.841	0.84	0.55	0.05	0.46	0.02	0.05	
46	14 Apr 11	156.857	1.00	0.48	0.05	0.48	0.02	0.06	
47	14 Apr 11	156.858	1.00	0.67	0.05	0.67	0.03	0.08	
48	14 Apr 11	156.859	1.00	1.00	0.05	1.00	0.05	0.12	
49	14 Apr 11	156.860	1.00	1.00	0.05	1.00	0.05	0.12	
50	16 Apr 11	157.457	1.00	1.00	0.05	1.00	0.05	0.12	
51	16 Apr 11	157.458	1.00	1.00	0.05	1.00	0.05	0.12	
52	16 Apr 11	157.459	0.88	0.56	0.05	0.49	0.02	0.06	
53	16 Apr 11	157.460	0.97	0.54	0.05	0.52	0.03	0.06	
54	16 Apr 11	157.461	1.00	0.48	0.05	0.48	0.02	0.06	
55	16 Apr 11	157.462	1.00	0.64	0.05	0.64	0.03	0.07	
56	16 Apr 11	157.463	0.87	0.54	0.05	0.47	0.02	0.05	
57	16 Apr 11	157.464	1.00	1.00	0.05	1.00	0.05	0.12	
58	16 Apr 11	157.465	1.00	1.00	0.05	1.00	0.05	0.12	
59	16 Apr 11	157.466	1.00	1.00	0.05	1.00	0.05	0.12	
60	16 Apr 11	157.467	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						374.06	18.70	43.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	374.06	18.70	43.39	
61	18 Apr 11	153.767	0.80	0.40	0.05	0.32	0.02	0.04	TAMBARULAN
62	18 Apr 11	153.773	0.80	0.50	0.05	0.40	0.02	0.05	
63	18 Apr 11	153.789	0.90	0.50	0.05	0.45	0.02	0.05	
64	18 Apr 11	153.803	0.95	0.90	0.05	0.86	0.04	0.10	
65	18 Apr 11	153.804	0.90	0.40	0.05	0.36	0.02	0.04	
66	18 Apr 11	153.823	0.85	0.60	0.05	0.51	0.03	0.06	
67	18 Apr 11	154.340	0.92	0.75	0.05	0.69	0.03	0.08	
68	18 Apr 11	154.363	1.00	0.40	0.05	0.40	0.02	0.05	
69	18 Apr 11	154.383	1.00	0.50	0.05	0.50	0.03	0.06	
70	18 Apr 11	156.534	0.81	0.62	0.05	0.50	0.03	0.06	PARAPAT
71	18 Apr 11	156.557	0.89	0.80	0.05	0.71	0.04	0.08	
72	18 Apr 11	156.558	0.90	0.90	0.05	0.81	0.04	0.09	
73	18 Apr 11	156.579	0.80	0.80	0.05	0.64	0.03	0.07	
74	18 Apr 11	156.594	0.94	0.82	0.05	0.77	0.04	0.09	
75	18 Apr 11	156.616	1.00	0.61	0.05	0.61	0.03	0.07	
76	18 Apr 11	156.641	1.00	0.80	0.05	0.80	0.04	0.09	
77	18 Apr 11	156.653	1.00	0.65	0.05	0.65	0.03	0.08	
78	18 Apr 11	156.654	0.93	0.60	0.05	0.56	0.03	0.06	
79	18 Apr 11	156.663	0.84	0.55	0.05	0.46	0.02	0.05	
80	18 Apr 11	156.690	0.96	0.90	0.05	0.86	0.04	0.10	
81	19 Apr 11	156.703	0.85	0.77	0.05	0.65	0.03	0.08	
82	19 Apr 11	156.708	0.88	0.61	0.05	0.54	0.03	0.06	
83	19 Apr 11	156.718	0.97	0.72	0.05	0.70	0.03	0.08	
84	19 Apr 11	156.725	0.90	0.70	0.05	0.63	0.03	0.07	
85	19 Apr 11	156.758	0.90	0.55	0.05	0.50	0.02	0.06	
86	19 Apr 11	156.765	1.00	0.68	0.05	0.68	0.03	0.08	
87	19 Apr 11	156.793	1.00	1.00	0.05	1.00	0.05	0.12	
88	19 Apr 11	156.810	1.00	1.00	0.05	1.00	0.05	0.12	
89	19 Apr 11	156.814	1.00	0.81	0.05	0.81	0.04	0.09	
90	19 Apr 11	156.826	0.86	0.78	0.05	0.67	0.03	0.08	
CARRIED FORWARD :						393.10	19.65	45.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	393.10	19.65	45.60	PARAPAT
91	21 Apr 11	156.867	0.89	0.55	0.05	0.49	0.02	0.06	
92	21 Apr 11	156.873	0.80	0.75	0.05	0.60	0.03	0.07	
93	21 Apr 11	156.887	1.00	0.40	0.05	0.40	0.02	0.05	
94	21 Apr 11	156.903	1.00	0.50	0.05	0.50	0.03	0.06	
95	21 Apr 11	156.915	0.80	0.40	0.05	0.32	0.02	0.04	
96	21 Apr 11	156.916	0.90	0.40	0.05	0.36	0.02	0.04	
97	21 Apr 11	156.928	0.90	0.50	0.05	0.45	0.02	0.05	
98	21 Apr 11	156.968	0.80	0.50	0.05	0.40	0.02	0.05	
99	21 Apr 11	156.974	0.97	0.70	0.05	0.68	0.03	0.08	
100	21 Apr 11	156.989	0.88	0.65	0.05	0.57	0.03	0.07	
101	21 Apr 11	156.993	0.95	0.60	0.05	0.57	0.03	0.07	
102	21 Apr 11	157.014	1.00	0.80	0.05	0.80	0.04	0.09	
103	21 Apr 11	157.029	1.00	0.72	0.05	0.72	0.04	0.08	
104	21 Apr 11	157.643	1.00	1.00	0.05	1.00	0.05	0.12	
105	21 Apr 11	157.057	0.97	0.76	0.05	0.74	0.04	0.09	
106	21 Apr 11	157.068	0.86	0.66	0.05	0.57	0.03	0.07	
107	21 Apr 11	157.073	0.95	0.80	0.05	0.76	0.04	0.09	
108	21 Apr 11	157.094	0.90	0.90	0.05	0.81	0.04	0.09	
109	21 Apr 11	157.095	0.80	0.80	0.05	0.64	0.03	0.07	
110	23 Apr 11	157.109	0.84	0.73	0.05	0.61	0.03	0.07	
111	23 Apr 11	157.116	0.93	0.66	0.05	0.61	0.03	0.07	
112	23 Apr 11	157.127	1.00	0.80	0.05	0.80	0.04	0.09	
113	23 Apr 11	157.136	1.00	0.48	0.05	0.48	0.02	0.06	
114	23 Apr 11	157.147	1.00	0.56	0.05	0.56	0.03	0.06	
115	23 Apr 11	157.154	0.87	0.61	0.05	0.53	0.03	0.06	
116	23 Apr 11	157.163	1.00	1.00	0.05	1.00	0.05	0.12	
117	23 Apr 11	157.164	0.87	0.61	0.05	0.53	0.03	0.06	
118	23 Apr 11	157.178	0.91	0.55	0.05	0.50	0.03	0.06	
119	23 Apr 11	157.189	1.00	0.40	0.05	0.40	0.02	0.05	
120	23 Apr 11	157.198	1.00	0.50	0.05	0.50	0.03	0.06	
CARRIED FORWARD :						411.00	20.55	47.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	411.00	20.55	47.68	PARAPAT
121	23 Apr 11	157.199	1.00	0.40	0.05	0.40	0.02	0.05	
122	25 Apr 11	157.207	1.00	0.50	0.05	0.50	0.03	0.06	
123	25 Apr 11	157.215	1.00	0.80	0.05	0.80	0.04	0.09	
124	25 Apr 11	157.221	0.80	0.72	0.05	0.58	0.03	0.07	
125	25 Apr 11	157.224	0.89	0.80	0.05	0.71	0.04	0.08	
126	25 Apr 11	157.228	0.90	0.72	0.05	0.65	0.03	0.08	
127	25 Apr 11	157.257	0.90	0.40	0.05	0.36	0.02	0.04	
128	25 Apr 11	157.265	0.88	0.50	0.05	0.44	0.02	0.05	
129	25 Apr 11	157.275	0.95	0.71	0.05	0.67	0.03	0.08	
130	25 Apr 11	157.299	1.00	0.81	0.05	0.81	0.04	0.09	
131	25 Apr 11	157.323	1.00	0.70	0.05	0.70	0.04	0.08	
132	25 Apr 11	157.386	0.82	1.00	0.05	0.82	0.04	0.10	
133	25 Apr 11	157.443	0.82	0.60	0.05	0.49	0.02	0.06	
134	25 Apr 11	157.448	0.99	0.90	0.05	0.89	0.04	0.10	
135	25 Apr 11	157.449	0.87	0.62	0.05	0.54	0.03	0.06	
136	25 Apr 11	157.466	1.00	1.00	0.05	1.00	0.05	0.12	
137	25 Apr 11	157.469	1.00	0.60	0.05	0.60	0.03	0.07	
138	25 Apr 11	157.473	1.00	0.55	0.05	0.55	0.03	0.06	
139	25 Apr 11	157.495	0.85	0.71	0.05	0.60	0.03	0.07	
140	26 Apr 11	157.509	0.95	0.66	0.05	0.63	0.03	0.07	
141	26 Apr 11	157.513	0.84	0.65	0.05	0.55	0.03	0.06	
142	26 Apr 11	157.530	0.87	0.70	0.05	0.61	0.03	0.07	
143	26 Apr 11	157.557	0.91	0.64	0.05	0.58	0.03	0.07	
144	26 Apr 11	157.573	1.00	0.57	0.05	0.57	0.03	0.07	
145	26 Apr 11	157.593	1.00	1.00	0.05	1.00	0.05	0.12	
146	26 Apr 11	157.607	1.00	1.00	0.05	1.00	0.05	0.12	
147	26 Apr 11	157.623	0.81	0.80	0.05	0.65	0.03	0.08	
148	26 Apr 11	157.643	0.94	0.72	0.05	0.68	0.03	0.08	
149	26 Apr 11	157.667	0.83	0.63	0.05	0.52	0.03	0.06	
150	26 Apr 11	157.673	1.00	0.75	0.05	0.75	0.04	0.09	
CARRIED FORWARD :						430.65	21.53	49.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	430.65	21.53	49.95	MATUNGGONG
151	27 Apr 11	146.235	0.90	0.90	0.05	0.81	0.04	0.09	
152	27 Apr 11	146.237	0.95	0.67	0.05	0.64	0.03	0.07	
153	27 Apr 11	146.249	0.90	0.45	0.05	0.41	0.02	0.05	
154	27 Apr 11	146.254	0.80	0.80	0.05	0.64	0.03	0.07	
155	27 Apr 11	146.383	0.89	0.61	0.05	0.54	0.03	0.06	
156	27 Apr 11	146.405	0.80	0.75	0.05	0.60	0.03	0.07	
157	27 Apr 11	146.440	0.90	0.40	0.05	0.36	0.02	0.04	
158	27 Apr 11	146.453	0.82	0.75	0.05	0.62	0.03	0.07	
159	27 Apr 11	146.462	0.99	0.85	0.05	0.84	0.04	0.10	
160	27 Apr 11	146.468	0.89	0.65	0.05	0.58	0.03	0.07	
161	27 Apr 11	146.471	1.00	0.50	0.05	0.50	0.03	0.06	
162	27 Apr 11	146.492	0.92	0.72	0.05	0.66	0.03	0.08	
163	28 Apr 11	146.567	1.00	0.70	0.05	0.70	0.04	0.08	
164	28 Apr 11	146.568	1.00	1.00	0.05	1.00	0.05	0.12	
165	28 Apr 11	146.571	0.87	0.80	0.05	0.70	0.03	0.08	
166	28 Apr 11	146.578	0.98	0.76	0.05	0.74	0.04	0.09	
167	28 Apr 11	146.581	1.00	0.55	0.05	0.55	0.03	0.06	
168	28 Apr 11	146.582	1.00	0.62	0.05	0.62	0.03	0.07	
169	28 Apr 11	146.586	0.96	0.82	0.05	0.79	0.04	0.09	
170	28 Apr 11	146.588	0.85	0.70	0.05	0.60	0.03	0.07	
171	28 Apr 11	146.591	1.00	1.00	0.05	1.00	0.05	0.12	
172	28 Apr 11	146.594	1.00	1.00	0.05	1.00	0.05	0.12	
173	28 Apr 11	146.596	0.92	0.50	0.05	0.46	0.02	0.05	
174	28 Apr 11	146.598	0.94	0.61	0.05	0.57	0.03	0.07	
175	28 Apr 11	146.601	0.84	0.72	0.05	0.60	0.03	0.07	
176	28 Apr 11	146.603	0.80	0.80	0.05	0.64	0.03	0.07	
177	28 Apr 11	146.611	0.97	0.66	0.05	0.64	0.03	0.07	
178	28 Apr 11	146.623	0.90	0.90	0.05	0.81	0.04	0.09	
179	28 Apr 11	146.641	1.00	0.57	0.05	0.57	0.03	0.07	
180	28 Apr 11	146.648	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD :						450.43	22.52	52.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	450.43	22.52	52.25	SIKUATI
181	28 Apr 11	169.339	1.00	0.40	0.05	0.40	0.02	0.05	
182	28 Apr 11	169.351	0.80	0.60	0.05	0.48	0.02	0.06	
183	29 Apr 11	170.635	0.90	0.90	0.05	0.81	0.04	0.09	
184	29 Apr 11	170.636	0.85	0.40	0.05	0.34	0.02	0.04	
185	29 Apr 11	170.141	0.90	0.50	0.05	0.45	0.02	0.05	
186	29 Apr 11	170.148	0.90	0.90	0.05	0.81	0.04	0.09	
187	29 Apr 11	170.719	0.80	0.80	0.05	0.64	0.03	0.07	
188	29 Apr 11	170.721	1.00	0.50	0.05	0.50	0.03	0.06	
189	29 Apr 11	170.985	1.00	0.75	0.05	0.75	0.04	0.09	
190	29 Apr 11	171.132	0.80	0.60	0.05	0.48	0.02	0.06	
191	29 Apr 11	171.138	0.91	0.81	0.05	0.74	0.04	0.09	
192	29 Apr 11	171.141	0.81	0.72	0.05	0.58	0.03	0.07	
193	29 Apr 11	171.662	1.00	1.00	0.05	1.00	0.05	0.12	
194	29 Apr 11	171.668	1.00	1.00	0.05	1.00	0.05	0.12	
195	29 Apr 11	171.984	0.89	0.80	0.05	0.71	0.04	0.08	
196	29 Apr 11	171.986	0.97	0.85	0.05	0.82	0.04	0.10	
197	29 Apr 11	171.987	0.92	0.74	0.05	0.68	0.03	0.08	
198	30 Apr 11	172.081	0.82	0.70	0.05	0.57	0.03	0.07	
199	30 Apr 11	172.082	1.00	0.67	0.05	0.67	0.03	0.08	
200	30 Apr 11	172.144	1.00	0.77	0.05	0.77	0.04	0.09	
201	30 Apr 11	175.055	1.00	0.82	0.05	0.82	0.04	0.10	
202	30 Apr 11	175.667	1.00	0.90	0.05	0.90	0.05	0.10	
203									
204									
205									
206									
207									
208									
209									
210									
BALANCE END APR :						465.36	23.26	53.98	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	333.03	303.71	636.74	13.72	14.09	27.81	31.82	32.70	64.52
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	484.89	164.32	649.21	23.97	8.17	32.13	55.60	18.95	74.54
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	1,801.31	1,001.72	2,803.03	83.35	47.73	131.08	193.38	110.74	304.12
4	Tuaran	503	Jalan Berungis - Kota Belud	436.00	-	436.00	28.59	-	28.59	66.34	-	66.34
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	498.89	196.60	695.49	21.32	9.83	31.15	49.47	22.81	72.27
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	18.92	-	18.92	0.95	-	0.95	2.19	-	2.19
			TOTAL:	3,573.04	1,666.35	5,239.39	171.90	79.82	251.72	398.80	185.19	583.98

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						333.03	13.72	31.82	
1	06 Apr 11	9.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	06 Apr 11	9.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
3	06 Apr 11	9.712	1.00	0.50	0.050	0.50	0.03	0.06	RHS
4	06 Apr 11	9.704	1.00	0.50	0.050	0.50	0.03	0.06	RHS
5	06 Apr 11	9.696	0.70	0.50	0.050	0.35	0.02	0.04	RHS
6	06 Apr 11	9.691	1.50	0.50	0.050	0.75	0.04	0.09	RHS
7	06 Apr 11	9.690	0.80	0.50	0.050	0.40	0.02	0.05	RHS
8	06 Apr 11	9.690	0.80	0.50	0.050	0.40	0.02	0.05	RHS
9	06 Apr 11	9.685	1.00	0.50	0.050	0.50	0.03	0.06	RHS
10	06 Apr 11	9.492	0.50	0.50	0.050	0.25	0.01	0.03	RHS
11	06 Apr 11	9.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
12	06 Apr 11	9.424	4.00	0.90	0.050	3.60	0.18	0.42	RHS
13	07 Apr 11	23.906	2.00	1.70	0.050	3.40	0.17	0.39	RHS
14	07 Apr 11	23.906	4.00	2.10	0.050	8.40	0.42	0.97	RHS
15	07 Apr 11	23.906	4.70	1.40	0.050	6.58	0.33	0.76	RHS
16	07 Apr 11	23.908	1.00	1.00	0.050	1.00	0.05	0.12	RHS
17	07 Apr 11	23.908	0.80	0.80	0.050	0.64	0.03	0.07	RHS
18	07 Apr 11	23.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
19	07 Apr 11	23.970	0.50	0.50	0.050	0.25	0.01	0.03	RHS
20	07 Apr 11	23.980	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	08 Apr 11	19.915	1.60	1.40	0.050	2.24	0.11	0.26	RHS
22	08 Apr 11	19.916	1.10	1.00	0.050	1.10	0.06	0.13	RHS
23	08 Apr 11	19.913	0.50	0.50	0.050	0.25	0.01	0.03	RHS
24	08 Apr 11	19.911	0.90	0.50	0.050	0.45	0.02	0.05	RHS
25	08 Apr 11	19.910	3.20	1.90	0.050	6.08	0.30	0.71	RHS
26	08 Apr 11	19.910	1.80	1.00	0.050	1.80	0.09	0.21	RHS
27	08 Apr 11	19.905	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	08 Apr 11	19.904	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	08 Apr 11	19.899	0.80	0.80	0.025	0.64	0.02	0.04	RHS
30	08 Apr 11	19.898	1.70	1.40	0.025	2.38	0.06	0.14	RHS
CARRIED FORWARD :						377.24	15.85	36.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	377.24	15.85	36.78	
31	08 Apr 11	19.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	08 Apr 11	19.895	1.10	1.10	0.050	1.21	0.06	0.14	RHS
33	08 Apr 11	19.892	0.70	0.70	0.050	0.49	0.02	0.06	RHS
34	08 Apr 11	19.890	1.20	0.70	0.050	0.84	0.04	0.10	RHS
35	09 Apr 11	19.900	2.20	1.10	0.025	2.42	0.06	0.14	LHS
36	09 Apr 11	19.902	3.70	2.50	0.050	9.25	0.46	1.07	LHS
37	09 Apr 11	19.902	2.10	1.60	0.050	3.36	0.17	0.39	LHS
38	09 Apr 11	19.895	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	09 Apr 11	19.885	0.50	0.50	0.050	0.25	0.01	0.03	LHS
40	09 Apr 11	19.885	0.50	0.50	0.050	0.25	0.01	0.03	LHS
41	09 Apr 11	19.950	0.70	0.70	0.025	0.49	0.01	0.03	LHS
42	09 Apr 11	17.308	0.90	0.50	0.050	0.45	0.02	0.05	LHS
43	11 Apr 11	7.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	11 Apr 11	7.487	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	11 Apr 11	7.430	0.70	0.50	0.050	0.35	0.02	0.04	RHS
46	11 Apr 11	7.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	11 Apr 11	7.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	11 Apr 11	7.280	0.70	0.70	0.025	0.49	0.01	0.03	RHS
49	11 Apr 11	7.219	0.60	0.60	0.025	0.36	0.01	0.02	RHS
50	11 Apr 11	7.035	0.50	0.50	0.025	0.25	0.01	0.01	RHS
51	11 Apr 11	3.410	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	11 Apr 11	0.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	11 Apr 11	0.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	11 Apr 11	0.875	0.50	0.50	0.050	0.25	0.01	0.03	LHS
55	11 Apr 11	0.907	0.50	0.50	0.025	0.25	0.01	0.01	LHS
56	11 Apr 11	1.020	0.50	0.50	0.050	0.25	0.01	0.03	LHS
57	11 Apr 11	2.298	0.50	0.50	0.050	0.25	0.01	0.03	LHS
58	11 Apr 11	2.355	0.50	0.50	0.050	0.25	0.01	0.03	LHS
59	11 Apr 11	3.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
60	11 Apr 11	7.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						401.70	16.97	39.37	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	401.70	16.97	39.37	
61	15 Apr 11	15.283	2.40	1.10	0.050	2.64	0.13	0.31	LHS
62	15 Apr 11	15.308	3.50	1.60	0.050	5.60	0.28	0.65	LHS
63	15 Apr 11	15.309	2.10	1.10	0.050	2.31	0.12	0.27	LHS
64	15 Apr 11	15.844	2.80	1.80	0.050	5.04	0.25	0.58	LHS
65	15 Apr 11	15.844	2.80	1.00	0.050	2.80	0.14	0.32	LHS
66	15 Apr 11	16.136	3.00	1.00	0.050	3.00	0.15	0.35	LHS
67	15 Apr 11	16.136	2.50	2.00	0.050	5.00	0.25	0.58	LHS
68	17 Apr 11	16.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	17 Apr 11	16.660	0.50	0.50	0.050	0.25	0.01	0.03	LHS
70	17 Apr 11	16.079	0.50	0.50	0.050	0.25	0.01	0.03	LHS
71	17 Apr 11	16.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
72	17 Apr 11	16.084	0.80	0.80	0.050	0.64	0.03	0.07	LHS
73	17 Apr 11	16.089	0.50	0.50	0.050	0.25	0.01	0.03	LHS
74	17 Apr 11	16.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
75	17 Apr 11	16.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	17 Apr 11	16.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	17 Apr 11	16.300	2.00	2.00	0.050	4.00	0.20	0.46	LHS
78	17 Apr 11	16.300	1.00	1.00	0.025	1.00	0.03	0.06	LHS
79	17 Apr 11	16.822	0.50	0.50	0.025	0.25	0.01	0.01	RHS
80	17 Apr 11	16.820	0.50	0.50	0.025	0.25	0.01	0.01	RHS
81	17 Apr 11	16.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
82	17 Apr 11	16.817	0.50	0.50	0.050	0.25	0.01	0.03	RHS
83	17 Apr 11	16.801	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	17 Apr 11	16.694	0.50	0.50	0.050	0.25	0.01	0.03	RHS
85	17 Apr 11	16.684	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	17 Apr 11	16.684	0.50	0.50	0.050	0.25	0.01	0.03	RHS
87	17 Apr 11	16.674	0.50	0.50	0.050	0.25	0.01	0.03	RHS
88	17 Apr 11	16.634	0.50	0.50	0.050	0.25	0.01	0.03	RHS
89	17 Apr 11	16.624	0.50	0.50	0.050	0.25	0.01	0.03	RHS
90	17 Apr 11	16.125	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						438.73	18.78	43.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	438.73	18.78	43.58	
91	17 Apr 11	16.124	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	17 Apr 11	16.123	0.50	0.50	0.050	0.25	0.01	0.03	RHS
93	17 Apr 11	16.123	0.50	0.50	0.050	0.25	0.01	0.03	RHS
94	17 Apr 11	16.122	0.50	0.50	0.050	0.25	0.01	0.03	RHS
95	17 Apr 11	16.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	17 Apr 11	16.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	17 Apr 11	16.076	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	17 Apr 11	16.065	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	17 Apr 11	16.045	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	17 Apr 11	16.044	0.50	0.50	0.050	0.25	0.01	0.03	RHS
101	17 Apr 11	16.043	0.50	0.50	0.050	0.25	0.01	0.03	RHS
102	17 Apr 11	16.042	0.60	0.50	0.050	0.30	0.02	0.03	RHS
103	17 Apr 11	16.039	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	17 Apr 11	16.033	0.50	0.50	0.050	0.25	0.01	0.03	LHS
105	17 Apr 11	16.018	0.50	0.50	0.050	0.25	0.01	0.03	LHS
106	19 Apr 11	16.143	2.50	0.80	0.050	2.00	0.10	0.23	LHS
107	19 Apr 11	16.143	2.50	1.70	0.050	4.25	0.21	0.49	LHS
108	19 Apr 11	16.888	3.60	1.30	0.050	4.68	0.23	0.54	LHS
109	19 Apr 11	16.884	2.20	1.80	0.050	3.96	0.20	0.46	LHS
110	19 Apr 11	16.884	1.50	1.10	0.025	1.65	0.04	0.10	LHS
111	19 Apr 11	16.883	2.50	2.10	0.050	5.25	0.26	0.61	LHS
112	19 Apr 11	16.881	2.40	2.20	0.025	5.28	0.13	0.31	RHS
113	19 Apr 11	16.881	4.60	1.00	0.025	4.60	0.12	0.27	RHS
114	20 Apr 11	16.326	3.20	1.70	0.025	5.44	0.14	0.32	LHS
115	20 Apr 11	16.326	2.50	0.50	0.025	1.25	0.03	0.07	LHS
116	20 Apr 11	16.340	2.80	1.40	0.050	3.92	0.20	0.45	LHS
117	20 Apr 11	16.343	4.70	1.30	0.050	6.11	0.31	0.71	LHS
118	20 Apr 11	16.343	3.10	0.60	0.050	1.86	0.09	0.22	LHS
119	20 Apr 11	16.350	4.30	1.90	0.050	8.17	0.41	0.95	LHS
120	20 Apr 11	16.350	2.60	0.70	0.050	1.82	0.09	0.21	LHS
CARRIED FORWARD :						502.77	21.53	49.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	502.77	21.53	49.95	
121	20 Apr 11	16.142	3.10	2.00	0.025	6.20	0.16	0.36	LHS
122	20 Apr 11	16.156	3.40	1.40	0.025	4.76	0.12	0.28	LHS
123	23 Apr 11	10.022	3.00	0.50	0.025	1.50	0.04	0.09	LHS
124	23 Apr 11	10.023	0.50	0.50	0.025	0.25	0.01	0.01	LHS
125	23 Apr 11	10.260	0.50	0.50	0.025	0.25	0.01	0.01	LHS
126	23 Apr 11	10.198	0.50	0.50	0.025	0.25	0.01	0.01	RHS
127	23 Apr 11	10.198	0.50	0.50	0.025	0.25	0.01	0.01	RHS
128	23 Apr 11	17.074	0.50	0.50	0.025	0.25	0.01	0.01	RHS
129	23 Apr 11	17.076	0.50	0.50	0.025	0.25	0.01	0.01	RHS
130	23 Apr 11	17.086	0.50	0.50	0.025	0.25	0.01	0.01	LHS
131	23 Apr 11	17.089	0.50	0.50	0.025	0.25	0.01	0.01	LHS
132	23 Apr 11	17.089	0.50	0.50	0.025	0.25	0.01	0.01	LHS
133	23 Apr 11	17.089	0.50	0.50	0.025	0.25	0.01	0.01	LHS
134	23 Apr 11	17.089	0.50	0.50	0.025	0.25	0.01	0.01	LHS
135	23 Apr 11	17.090	0.50	0.50	0.025	0.25	0.01	0.01	LHS
136	23 Apr 11	16.219	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	23 Apr 11	16.225	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	23 Apr 11	16.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
139	23 Apr 11	16.232	0.50	0.50	0.050	0.25	0.01	0.03	LHS
140	23 Apr 11	16.237	1.00	1.00	0.050	1.00	0.05	0.12	LHS
141	23 Apr 11	16.238	1.00	0.90	0.050	0.90	0.05	0.10	LHS
142	23 Apr 11	16.238	0.50	0.50	0.050	0.25	0.01	0.03	LHS
143	23 Apr 11	16.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
144	23 Apr 11	16.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	23 Apr 11	16.302	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	23 Apr 11	16.302	0.50	0.50	0.050	0.25	0.01	0.03	LHS
147	23 Apr 11	16.304	0.50	0.50	0.050	0.25	0.01	0.03	LHS
148	23 Apr 11	16.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
149	23 Apr 11	16.311	0.50	0.50	0.050	0.25	0.01	0.03	LHS
150	23 Apr 11	16.312	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						523.38	22.17	51.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	523.38	22.17	51.44	
151	25 Apr 11	7.396	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	25 Apr 11	7.380	0.50	0.50	0.050	0.25	0.01	0.03	RHS
153	25 Apr 11	7.387	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	25 Apr 11	7.140	2.20	1.10	0.050	2.42	0.12	0.28	RHS
155	25 Apr 11	7.116	4.80	1.20	0.050	5.76	0.29	0.67	RHS
156	25 Apr 11	7.039	0.50	0.50	0.050	0.25	0.01	0.03	RHS
157	25 Apr 11	5.669	2.90	1.20	0.050	3.48	0.17	0.40	RHS
158	25 Apr 11	5.661	3.10	1.10	0.050	3.41	0.17	0.40	RHS
159	25 Apr 11	5.660	3.30	1.10	0.050	3.63	0.18	0.42	RHS
160	25 Apr 11	15.347	1.70	1.40	0.050	2.38	0.12	0.28	RHS
161	25 Apr 11	15.348	0.90	0.60	0.050	0.54	0.03	0.06	RHS
162	25 Apr 11	15.349	3.70	3.70	0.050	13.69	0.68	1.59	RHS
163	25 Apr 11	15.349	0.70	0.70	0.050	0.49	0.02	0.06	RHS
164	25 Apr 11	15.352	1.70	1.50	0.050	2.55	0.13	0.30	RHS
165	25 Apr 11	19.918	1.20	1.00	0.050	1.20	0.06	0.14	LHS
166	25 Apr 11	19.919	0.50	0.50	0.050	0.25	0.01	0.03	LHS
167	25 Apr 11	19.920	2.50	1.90	0.050	4.75	0.24	0.55	LHS
168	25 Apr 11	19.920	1.50	1.40	0.050	2.10	0.11	0.24	LHS
169	29 Apr 11	20.002	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	29 Apr 11	19.985	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	29 Apr 11	19.959	0.70	0.50	0.050	0.35	0.02	0.04	RHS
172	29 Apr 11	19.957	0.50	0.50	0.050	0.25	0.01	0.03	RHS
173	29 Apr 11	19.914	1.80	1.30	0.050	2.34	0.12	0.27	RHS
174	29 Apr 11	19.914	1.00	0.90	0.050	0.90	0.05	0.10	RHS
175	29 Apr 11	19.914	1.60	1.20	0.050	1.92	0.10	0.22	RHS
176	29 Apr 11	19.910	4.70	2.80	0.050	13.16	0.66	1.53	RHS
177	29 Apr 11	19.909	1.60	0.90	0.050	1.44	0.07	0.17	RHS
178	29 Apr 11	19.899	1.20	0.60	0.050	0.72	0.04	0.08	RHS
179	29 Apr 11	19.899	1.40	1.30	0.050	1.82	0.09	0.21	RHS
180	29 Apr 11	19.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						594.68	25.74	59.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	594.68	25.74	59.71	
181	29 Apr 11	19.892	0.50	0.50	0.050	0.25	0.01	0.03	RHS
182	29 Apr 11	19.891	1.00	0.50	0.050	0.50	0.03	0.06	RHS
183	29 Apr 11	19.890	0.50	0.50	0.050	0.25	0.01	0.03	RHS
184	29 Apr 11	19.890	0.50	0.50	0.050	0.25	0.01	0.03	RHS
185	29 Apr 11	19.890	0.50	0.50	0.050	0.25	0.01	0.03	RHS
186	29 Apr 11	19.890	0.50	0.50	0.025	0.25	0.01	0.01	RHS
187	29 Apr 11	19.889	0.50	0.50	0.025	0.25	0.01	0.01	RHS
188	29 Apr 11	19.889	0.50	0.50	0.050	0.25	0.01	0.03	RHS
189	29 Apr 11	19.888	0.50	0.50	0.050	0.25	0.01	0.03	RHS
190	29 Apr 11	19.887	0.70	0.70	0.025	0.49	0.01	0.03	RHS
191	29 Apr 11	19.887	0.50	0.50	0.025	0.25	0.01	0.01	RHS
192	29 Apr 11	19.883	1.00	0.60	0.050	0.60	0.03	0.07	RHS
193	29 Apr 11	19.883	0.50	0.50	0.050	0.25	0.01	0.03	RHS
194	29 Apr 11	19.882	0.50	0.50	0.050	0.25	0.01	0.03	RHS
195	29 Apr 11	19.872	1.20	1.00	0.050	1.20	0.06	0.14	RHS
196	30 Apr 11	0.875	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	30 Apr 11	0.910	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	30 Apr 11	1.530	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	30 Apr 11	1.531	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	30 Apr 11	1.634	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	30 Apr 11	2.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
202	30 Apr 11	2.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
203	30 Apr 11	2.081	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	30 Apr 11	2.445	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	30 Apr 11	2.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	30 Apr 11	2.640	0.50	0.50	0.050	0.25	0.01	0.03	LHS
207	30 Apr 11	5.140	3.20	1.40	0.050	4.48	0.22	0.52	RHS
208	30 Apr 11	6.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	30 Apr 11	6.290	0.50	0.50	0.050	0.25	0.01	0.03	LHS
210	30 Apr 11	7.979	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						608.20	26.38	61.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	608.20	26.38	61.21	
211	30 Apr 11	17.277	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	30 Apr 11	17.350	0.70	0.60	0.050	0.42	0.02	0.05	LHS
213	30 Apr 11	17.354	4.90	0.80	0.050	3.92	0.20	0.45	LHS
214	30 Apr 11	18.375	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	30 Apr 11	19.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	30 Apr 11	19.290	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	30 Apr 11	19.292	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	30 Apr 11	19.292	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	30 Apr 11	19.293	0.50	0.50	0.050	0.25	0.01	0.03	LHS
220	30 Apr 11	19.293	0.70	0.70	0.050	0.49	0.02	0.06	LHS
221	30 Apr 11	19.293	0.50	0.50	0.050	0.25	0.01	0.03	LHS
222	30 Apr 11	19.293	0.50	0.50	0.050	0.25	0.01	0.03	LHS
223	30 Apr 11	19.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
224	30 Apr 11	21.390	0.50	0.50	0.050	0.25	0.01	0.03	LHS
225	30 Apr 11	21.391	0.50	0.50	0.050	0.25	0.01	0.03	LHS
226	30 Apr 11	21.413	0.50	0.50	0.050	0.25	0.01	0.03	LHS
227	30 Apr 11	21.419	0.50	0.50	0.050	0.25	0.01	0.03	LHS
228	30 Apr 11	22.096	0.50	0.50	0.050	0.25	0.01	0.03	LHS
229	30 Apr 11	22.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
230	30 Apr 11	22.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
231	30 Apr 11	22.229	0.50	0.50	0.050	0.25	0.01	0.03	LHS
232	30 Apr 11	22.264	0.70	0.70	0.050	0.49	0.02	0.06	LHS
233	30 Apr 11	22.925	0.80	0.70	0.050	0.56	0.03	0.06	LHS
234	30 Apr 11	23.732	0.60	0.60	0.050	0.36	0.02	0.04	RHS
235	30 Apr 11	23.730	0.60	0.60	0.050	0.36	0.02	0.04	RHS
236	30 Apr 11	23.555	0.50	0.50	0.050	0.25	0.01	0.03	RHS
237	30 Apr 11	23.345	0.80	0.80	0.050	0.64	0.03	0.07	RHS
238	30 Apr 11	23.345	0.80	0.50	0.050	0.40	0.02	0.05	RHS
239	30 Apr 11	21.735	1.00	0.60	0.050	0.60	0.03	0.07	RHS
240	30 Apr 11	21.736	1.30	1.30	0.050	1.69	0.08	0.20	RHS
CARRIED FORWARD :						622.88	27.12	62.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	622.88	27.12	62.91	
241	30 Apr 11	21.736	0.50	0.50	0.050	0.25	0.01	0.03	RHS
242	30 Apr 11	20.630	1.10	0.80	0.050	0.88	0.04	0.10	RHS
243	30 Apr 11	19.740	2.00	0.70	0.050	1.40	0.07	0.16	RHS
244	30 Apr 11	19.725	0.50	0.50	0.050	0.25	0.01	0.03	RHS
245	30 Apr 11	19.718	0.50	0.50	0.050	0.25	0.01	0.03	RHS
246	30 Apr 11	19.716	1.50	0.50	0.050	0.75	0.04	0.09	RHS
247	30 Apr 11	19.706	0.70	0.50	0.050	0.35	0.02	0.04	RHS
248	30 Apr 11	19.388	0.50	0.50	0.050	0.25	0.01	0.03	RHS
249	30 Apr 11	19.387	0.60	0.50	0.050	0.30	0.02	0.03	RHS
250	30 Apr 11	19.381	2.20	0.60	0.050	1.32	0.07	0.15	RHS
251	30 Apr 11	19.373	2.50	0.80	0.050	2.00	0.10	0.23	LHS
252	30 Apr 11	21.229	1.20	0.50	0.050	0.60	0.03	0.07	LHS
253	30 Apr 11	21.241	0.80	0.50	0.050	0.40	0.02	0.05	LHS
254	30 Apr 11	21.300	1.00	0.60	0.050	0.60	0.03	0.07	LHS
255	30 Apr 11	21.302	1.00	0.80	0.050	0.80	0.04	0.09	LHS
256	30 Apr 11	21.305	0.50	0.50	0.050	0.25	0.01	0.03	LHS
257	30 Apr 11	21.305	1.30	0.70	0.050	0.91	0.05	0.11	LHS
258	30 Apr 11	21.306	0.50	0.50	0.050	0.25	0.01	0.03	LHS
259	30 Apr 11	21.307	0.50	0.50	0.050	0.25	0.01	0.03	LHS
260	30 Apr 11	21.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
261	30 Apr 11	21.750	1.10	0.50	0.050	0.55	0.03	0.06	LHS
262	30 Apr 11	21.750	0.50	1.00	0.050	0.50	0.03	0.06	LHS
263	30 Apr 11	22.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
264	30 Apr 11	22.932	0.50	0.50	0.050	0.25	0.01	0.03	LHS
TOTAL:						636.74	27.81	64.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						484.89	23.97	55.60	
1	01 Apr 11	34.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	01 Apr 11	34.345	0.50	0.50	0.050	0.25	0.01	0.03	RHS
3	01 Apr 11	34.110	0.50	0.50	0.025	0.25	0.01	0.01	RHS
4	01 Apr 11	33.888	0.50	0.50	0.050	0.25	0.01	0.03	RHS
5	01 Apr 11	33.878	0.50	0.50	0.050	0.25	0.01	0.03	RHS
6	01 Apr 11	33.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
7	01 Apr 11	33.487	0.50	0.50	0.050	0.25	0.01	0.03	RHS
8	01 Apr 11	33.482	0.50	0.50	0.050	0.25	0.01	0.03	RHS
9	01 Apr 11	33.481	0.50	0.50	0.050	0.25	0.01	0.03	RHS
10	01 Apr 11	33.480	0.50	0.50	0.050	0.25	0.01	0.03	RHS
11	01 Apr 11	33.480	0.50	0.50	0.050	0.25	0.01	0.03	RHS
12	01 Apr 11	33.473	0.50	0.50	0.050	0.25	0.01	0.03	RHS
13	01 Apr 11	33.465	0.50	0.50	0.050	0.25	0.01	0.03	RHS
14	01 Apr 11	33.408	0.50	0.50	0.050	0.25	0.01	0.03	RHS
15	01 Apr 11	33.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
16	01 Apr 11	33.107	0.90	0.50	0.050	0.45	0.02	0.05	RHS
17	01 Apr 11	33.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	01 Apr 11	33.083	0.50	0.50	0.050	0.25	0.01	0.03	RHS
19	01 Apr 11	33.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
20	01 Apr 11	33.027	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	01 Apr 11	30.025	0.50	0.50	0.050	0.25	0.01	0.03	RHS
22	01 Apr 11	30.008	1.50	0.50	0.050	0.75	0.04	0.09	RHS
23	01 Apr 11	30.005	0.50	0.50	0.050	0.25	0.01	0.03	RHS
24	01 Apr 11	30.001	0.50	0.50	0.025	0.25	0.01	0.01	RHS
25	01 Apr 11	32.955	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	01 Apr 11	32.620	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	01 Apr 11	32.578	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	01 Apr 11	32.577	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	01 Apr 11	32.576	0.50	0.50	0.050	0.25	0.01	0.03	RHS
30	01 Apr 11	32.566	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD:						493.09	24.36	56.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						493.09	24.36	56.52	
31	01 Apr 11	32.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	01 Apr 11	32.010	0.50	0.50	0.050	0.25	0.01	0.03	RHS
33	01 Apr 11	31.990	0.50	0.50	0.050	0.25	0.01	0.03	RHS
34	01 Apr 11	31.984	0.50	0.50	0.050	0.25	0.01	0.03	RHS
35	01 Apr 11	31.977	0.70	0.50	0.050	0.35	0.02	0.04	RHS
36	01 Apr 11	31.977	0.80	0.80	0.050	0.64	0.03	0.07	RHS
37	01 Apr 11	31.975	0.70	0.70	0.050	0.49	0.02	0.06	RHS
38	01 Apr 11	31.888	0.70	0.50	0.050	0.35	0.02	0.04	RHS
39	01 Apr 11	31.863	0.80	0.80	0.050	0.64	0.03	0.07	RHS
40	01 Apr 11	31.862	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	01 Apr 11	31.808	0.50	0.50	0.050	0.25	0.01	0.03	RHS
42	01 Apr 11	31.808	0.60	0.60	0.050	0.36	0.02	0.04	RHS
43	01 Apr 11	31.709	2.00	0.70	0.050	1.40	0.07	0.16	RHS
44	01 Apr 11	31.708	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	01 Apr 11	31.707	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	01 Apr 11	31.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	01 Apr 11	31.570	0.60	0.60	0.050	0.36	0.02	0.04	RHS
48	01 Apr 11	31.568	0.50	0.50	0.025	0.25	0.01	0.01	RHS
49	01 Apr 11	31.555	1.20	0.50	0.035	0.60	0.02	0.05	RHS
50	01 Apr 11	31.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
51	01 Apr 11	31.438	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	01 Apr 11	31.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	01 Apr 11	31.436	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	01 Apr 11	31.435	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	01 Apr 11	31.433	0.50	0.50	0.025	0.25	0.01	0.01	RHS
56	01 Apr 11	31.433	0.50	0.50	0.025	0.25	0.01	0.01	RHS
57	01 Apr 11	31.370	0.50	0.50	0.025	0.25	0.01	0.01	RHS
58	01 Apr 11	31.193	0.50	0.50	0.025	0.25	0.01	0.01	RHS
59	01 Apr 11	30.409	0.50	0.50	0.025	0.25	0.01	0.01	RHS
60	01 Apr 11	30.403	0.50	0.50	0.025	0.25	0.01	0.01	RHS
CARRIED FORWARD :						503.53	24.83	57.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						503.53	24.83	57.61	
61	01 Apr 11	31.185	1.00	0.60	0.050	0.60	0.03	0.07	RHS
62	01 Apr 11	29.228	0.50	0.50	0.050	0.25	0.01	0.03	RHS
63	01 Apr 11	29.226	0.50	0.50	0.050	0.25	0.01	0.03	RHS
64	01 Apr 11	29.225	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	01 Apr 11	29.221	2.30	2.30	0.050	5.29	0.26	0.61	RHS
66	01 Apr 11	27.338	0.50	0.50	0.025	0.25	0.01	0.01	RHS
67	01 Apr 11	27.325	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	01 Apr 11	27.325	0.50	0.50	0.075	0.25	0.02	0.04	RHS
69	01 Apr 11	27.323	0.50	0.50	0.045	0.25	0.01	0.03	RHS
70	01 Apr 11	27.320	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	01 Apr 11	27.314	0.90	0.90	0.030	0.81	0.02	0.06	RHS
72	01 Apr 11	27.314	1.40	1.40	0.045	1.96	0.09	0.20	RHS
73	01 Apr 11	27.305	0.50	0.50	0.045	0.25	0.01	0.03	RHS
74	01 Apr 11	27.304	0.50	0.50	0.075	0.25	0.02	0.04	RHS
75	01 Apr 11	3.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
76	01 Apr 11	3.269	0.50	0.50	0.050	0.25	0.01	0.03	RHS
77	01 Apr 11	3.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	01 Apr 11	3.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
79	05 Apr 11	24.163	0.50	0.50	0.050	0.25	0.01	0.03	RHS
80	05 Apr 11	24.169	0.50	0.50	0.050	0.25	0.01	0.03	LHS
81	05 Apr 11	24.179	1.00	0.50	0.050	0.50	0.03	0.06	LHS
82	05 Apr 11	24.181	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	05 Apr 11	24.380	1.50	0.60	0.050	0.90	0.05	0.10	LHS
84	05 Apr 11	24.484	0.80	0.60	0.050	0.48	0.02	0.06	LHS
85	05 Apr 11	24.487	0.70	0.50	0.050	0.35	0.02	0.04	LHS
86	05 Apr 11	24.488	0.60	0.60	0.050	0.36	0.02	0.04	LHS
87	05 Apr 11	24.488	0.50	0.50	0.100	0.25	0.03	0.06	LHS
88	05 Apr 11	24.488	0.50	0.50	0.100	0.25	0.03	0.06	LHS
89	05 Apr 11	24.489	0.80	0.50	0.100	0.40	0.04	0.09	LHS
90	05 Apr 11	24.505	1.50	0.50	0.050	0.75	0.04	0.09	LHS
CARRIED FORWARD :						520.68	25.71	59.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						520.68	25.71	59.65	
91	05 Apr 11	24.640	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	05 Apr 11	24.651	1.30	0.50	0.050	0.65	0.03	0.08	LHS
93	05 Apr 11	24.652	0.50	0.50	0.050	0.25	0.01	0.03	LHS
94	05 Apr 11	24.653	2.00	0.70	0.050	1.40	0.07	0.16	LHS
95	05 Apr 11	24.658	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	05 Apr 11	24.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
97	05 Apr 11	26.094	0.50	0.50	0.050	0.25	0.01	0.03	LHS
98	05 Apr 11	26.094	1.00	0.50	0.050	0.50	0.03	0.06	LHS
99	05 Apr 11	26.096	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	05 Apr 11	26.096	1.60	0.90	0.050	1.44	0.07	0.17	LHS
101	05 Apr 11	26.122	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	05 Apr 11	26.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
103	05 Apr 11	26.151	3.40	1.30	0.050	4.42	0.22	0.51	LHS
104	05 Apr 11	26.801	2.50	0.90	0.050	2.25	0.11	0.26	LHS
105	05 Apr 11	27.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
106	05 Apr 11	27.296	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	05 Apr 11	27.305	0.60	0.60	0.050	0.36	0.02	0.04	LHS
108	05 Apr 11	27.320	2.40	1.00	0.050	2.40	0.12	0.28	LHS
109	05 Apr 11	27.840	0.80	0.80	0.050	0.64	0.03	0.07	LHS
110	05 Apr 11	28.175	1.50	1.00	0.050	1.50	0.08	0.17	LHS
111	05 Apr 11	28.279	3.40	0.80	0.050	2.72	0.14	0.32	LHS
112	05 Apr 11	27.200	2.50	0.90	0.050	2.25	0.11	0.26	RHS
113	05 Apr 11	27.198	0.50	0.50	0.050	0.25	0.01	0.03	RHS
114	05 Apr 11	26.477	0.60	0.50	0.025	0.30	0.01	0.02	RHS
115	18 Apr 11	30.486	0.50	0.50	0.050	0.25	0.01	0.03	LHS
116	18 Apr 11	30.502	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	18 Apr 11	30.505	0.50	0.50	0.050	0.25	0.01	0.03	LHS
118	18 Apr 11	30.506	0.50	0.50	0.050	0.25	0.01	0.03	LHS
119	18 Apr 11	30.513	0.50	0.50	0.050	0.25	0.01	0.03	LHS
120	18 Apr 11	30.624	3.40	1.40	0.050	4.76	0.24	0.55	LHS
CARRIED FORWARD :						550.27	27.19	63.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						550.27	27.19	63.07	
121	18 Apr 11	30.627	4.70	0.90	0.050	4.23	0.21	0.49	RHS
122	18 Apr 11	33.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
123	18 Apr 11	33.399	0.50	0.50	0.050	0.25	0.01	0.03	RHS
124	18 Apr 11	32.832	0.50	0.50	0.050	0.25	0.01	0.03	RHS
125	18 Apr 11	32.832	0.50	0.50	0.050	0.25	0.01	0.03	RHS
126	18 Apr 11	32.679	0.50	0.50	0.050	0.25	0.01	0.03	RHS
127	18 Apr 11	32.668	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	18 Apr 11	32.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	18 Apr 11	32.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	18 Apr 11	31.883	0.50	0.50	0.050	0.25	0.01	0.03	RHS
131	18 Apr 11	31.886	0.50	0.50	0.050	0.25	0.01	0.03	RHS
132	18 Apr 11	31.730	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	18 Apr 11	31.675	0.50	0.50	0.050	0.25	0.01	0.03	RHS
134	18 Apr 11	31.670	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	18 Apr 11	31.650	0.50	0.50	0.050	0.25	0.01	0.03	RHS
136	18 Apr 11	31.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	18 Apr 11	31.075	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	18 Apr 11	31.072	0.50	0.50	0.050	0.25	0.01	0.03	RHS
139	18 Apr 11	31.004	0.50	0.50	0.050	0.25	0.01	0.03	RHS
140	18 Apr 11	30.997	0.50	0.50	0.050	0.25	0.01	0.03	RHS
141	18 Apr 11	30.720	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	18 Apr 11	30.532	0.50	0.50	0.050	0.25	0.01	0.03	RHS
143	18 Apr 11	30.523	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	18 Apr 11	30.522	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	18 Apr 11	30.519	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	18 Apr 11	30.500	0.50	0.50	0.050	0.25	0.01	0.03	RHS
147	18 Apr 11	30.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
148	18 Apr 11	30.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
149	18 Apr 11	30.407	0.50	0.50	0.050	0.25	0.01	0.03	RHS
150	25 Apr 11	36.515	0.80	0.50	0.050	0.40	0.02	0.05	RHS
CARRIED FORWARD :						561.90	27.77	64.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						561.90	27.77	64.41	
151	25 Apr 11	36.486	3.40	0.10	0.050	0.34	0.02	0.04	RHS
152	25 Apr 11	36.486	1.40	0.70	0.050	0.98	0.05	0.11	RHS
153	25 Apr 11	36.488	0.90	0.60	0.050	0.54	0.03	0.06	RHS
154	25 Apr 11	36.485	3.30	0.90	0.050	2.97	0.15	0.34	RHS
155	25 Apr 11	36.484	0.80	0.50	0.050	0.40	0.02	0.05	RHS
156	25 Apr 11	36.482	1.00	0.70	0.050	0.70	0.04	0.08	RHS
157	25 Apr 11	36.478	0.50	0.50	0.050	0.25	0.01	0.03	RHS
158	25 Apr 11	36.477	0.50	0.50	0.050	0.25	0.01	0.03	RHS
159	25 Apr 11	36.477	0.50	0.50	0.050	0.25	0.01	0.03	RHS
160	25 Apr 11	36.476	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	25 Apr 11	36.476	0.50	0.50	0.050	0.25	0.01	0.03	RHS
162	25 Apr 11	29.896	0.50	0.50	0.050	0.25	0.01	0.03	LHS
163	25 Apr 11	30.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
164	25 Apr 11	30.815	0.50	0.50	0.050	0.25	0.01	0.03	LHS
165	25 Apr 11	30.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
166	25 Apr 11	31.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
167	25 Apr 11	31.477	0.50	0.50	0.050	0.25	0.01	0.03	LHS
168	25 Apr 11	31.691	0.50	0.50	0.050	0.25	0.01	0.03	LHS
169	25 Apr 11	31.696	0.50	0.50	0.050	0.25	0.01	0.03	LHS
170	25 Apr 11	31.700	0.50	0.50	0.050	0.25	0.01	0.03	LHS
171	25 Apr 11	31.701	0.50	0.50	0.050	0.25	0.01	0.03	LHS
172	25 Apr 11	31.705	0.50	0.50	0.050	0.25	0.01	0.03	LHS
173	25 Apr 11	31.718	1.00	0.50	0.050	0.50	0.03	0.06	LHS
174	25 Apr 11	31.874	0.90	0.50	0.050	0.45	0.02	0.05	LHS
175	25 Apr 11	31.880	0.90	0.50	0.050	0.45	0.02	0.05	LHS
176	25 Apr 11	31.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
177	25 Apr 11	31.881	1.00	0.50	0.050	0.50	0.03	0.06	LHS
178	25 Apr 11	31.882	1.00	0.50	0.050	0.50	0.03	0.06	LHS
179	25 Apr 11	31.885	0.50	0.50	0.050	0.25	0.01	0.03	LHS
180	25 Apr 11	31.886	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						574.98	28.42	65.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						574.98	28.42	65.93	
181	25 Apr 11	31.969	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	25 Apr 11	31.969	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	25 Apr 11	31.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	25 Apr 11	31.973	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	25 Apr 11	31.991	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	25 Apr 11	32.003	0.50	0.50	0.050	0.25	0.01	0.03	LHS
187	25 Apr 11	32.015	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	25 Apr 11	32.015	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	25 Apr 11	32.033	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	25 Apr 11	32.034	0.50	0.50	0.050	0.25	0.01	0.03	LHS
191	25 Apr 11	32.039	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	25 Apr 11	32.110	0.80	0.50	0.050	0.40	0.02	0.05	LHS
193	25 Apr 11	32.111	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	25 Apr 11	32.111	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	25 Apr 11	32.115	0.50	0.50	0.050	0.25	0.01	0.03	LHS
196	25 Apr 11	32.115	0.50	0.50	0.050	0.25	0.01	0.03	LHS
197	25 Apr 11	32.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	25 Apr 11	32.484	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	25 Apr 11	32.532	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	25 Apr 11	32.538	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	25 Apr 11	32.572	0.50	0.50	0.050	0.25	0.01	0.03	LHS
202	25 Apr 11	32.575	0.50	0.50	0.050	0.25	0.01	0.03	LHS
203	25 Apr 11	32.576	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	25 Apr 11	32.576	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	25 Apr 11	32.607	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	25 Apr 11	32.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
207	25 Apr 11	32.663	0.50	0.50	0.050	0.25	0.01	0.03	LHS
208	25 Apr 11	32.665	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	25 Apr 11	32.666	0.50	0.50	0.050	0.25	0.01	0.03	LHS
210	25 Apr 11	32.668	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						582.63	28.80	66.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						582.63	28.80	66.82	
211	25 Apr 11	32.669	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	25 Apr 11	32.669	0.50	0.50	0.050	0.25	0.01	0.03	LHS
213	25 Apr 11	32.674	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	25 Apr 11	32.722	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	25 Apr 11	32.727	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	25 Apr 11	32.733	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	25 Apr 11	33.380	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	25 Apr 11	33.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	25 Apr 11	33.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
220	25 Apr 11	33.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
221	25 Apr 11	33.436	0.90	0.50	0.050	0.45	0.02	0.05	LHS
222	25 Apr 11	33.437	0.60	0.50	0.050	0.30	0.02	0.03	LHS
223	25 Apr 11	33.439	0.70	0.70	0.050	0.49	0.02	0.06	LHS
224	25 Apr 11	33.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
225	25 Apr 11	33.443	1.50	0.50	0.050	0.75	0.04	0.09	LHS
226	25 Apr 11	33.453	0.50	0.50	0.050	0.25	0.01	0.03	LHS
227	25 Apr 11	33.454	0.50	0.50	0.050	0.25	0.01	0.03	LHS
228	25 Apr 11	33.454	0.50	0.50	0.050	0.25	0.01	0.03	LHS
229	30 Apr 11	33.455	0.50	0.50	0.050	0.25	0.01	0.03	LHS
230	30 Apr 11	33.455	0.50	0.50	0.050	0.25	0.01	0.03	LHS
231	30 Apr 11	33.456	0.50	0.50	0.050	0.25	0.01	0.03	LHS
232	30 Apr 11	33.457	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	30 Apr 11	33.458	0.50	0.50	0.050	0.25	0.01	0.03	LHS
234	30 Apr 11	33.665	0.50	0.50	0.050	0.25	0.01	0.03	LHS
235	30 Apr 11	33.667	1.30	0.50	0.050	0.65	0.03	0.08	LHS
236	30 Apr 11	33.672	0.50	0.50	0.050	0.25	0.01	0.03	LHS
237	30 Apr 11	33.693	0.50	0.50	0.050	0.25	0.01	0.03	LHS
238	30 Apr 11	33.674	1.30	0.50	0.050	0.65	0.03	0.08	LHS
239	30 Apr 11	33.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
240	30 Apr 11	33.690	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						591.92	29.27	67.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						591.92	29.27	67.90	
241	30 Apr 11	33.706	0.50	0.50	0.050	0.25	0.01	0.03	LHS
242	30 Apr 11	33.717	0.50	0.50	0.050	0.25	0.01	0.03	LHS
243	30 Apr 11	33.739	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	30 Apr 11	33.799	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	30 Apr 11	33.799	0.80	0.50	0.050	0.40	0.02	0.05	LHS
246	30 Apr 11	33.799	0.50	0.50	0.050	0.25	0.01	0.03	LHS
247	30 Apr 11	33.800	0.50	0.50	0.050	0.25	0.01	0.03	LHS
248	30 Apr 11	33.803	0.50	0.50	0.050	0.25	0.01	0.03	LHS
249	30 Apr 11	33.806	0.50	0.50	0.050	0.25	0.01	0.03	LHS
250	30 Apr 11	34.175	0.50	0.50	0.050	0.25	0.01	0.03	LHS
251	30 Apr 11	34.179	0.50	0.50	0.050	0.25	0.01	0.03	LHS
252	30 Apr 11	34.185	0.50	0.50	0.050	0.25	0.01	0.03	LHS
253	30 Apr 11	34.188	0.50	0.50	0.050	0.25	0.01	0.03	LHS
254	30 Apr 11	34.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
255	30 Apr 11	34.190	0.50	0.50	0.050	0.25	0.01	0.03	LHS
256	30 Apr 11	34.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
257	30 Apr 11	34.194	0.50	0.50	0.050	0.25	0.01	0.03	LHS
258	30 Apr 11	34.195	0.50	0.50	0.050	0.25	0.01	0.03	LHS
259	30 Apr 11	34.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
260	30 Apr 11	34.260	0.50	0.50	0.050	0.25	0.01	0.03	LHS
261	30 Apr 11	34.261	0.50	0.50	0.050	0.25	0.01	0.03	LHS
262	30 Apr 11	34.262	0.50	0.50	0.050	0.25	0.01	0.03	LHS
263	30 Apr 11	34.266	0.50	0.50	0.050	0.25	0.01	0.03	LHS
264	30 Apr 11	34.270	0.50	0.50	0.050	0.25	0.01	0.03	LHS
265	30 Apr 11	34.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
266	30 Apr 11	34.310	3.00	0.50	0.050	1.50	0.08	0.17	LHS
267	30 Apr 11	34.598	0.50	0.50	0.050	0.25	0.01	0.03	LHS
268	30 Apr 11	34.601	0.50	0.50	0.050	0.25	0.01	0.03	LHS
269	30 Apr 11	34.601	0.50	0.50	0.050	0.25	0.01	0.03	LHS
270	30 Apr 11	34.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						600.82	29.71	68.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						600.82	29.71	68.93	
271	30 Apr 11	34.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
272	30 Apr 11	34.655	0.50	0.50	0.050	0.25	0.01	0.03	LHS
273	30 Apr 11	34.700	0.50	0.50	0.050	0.25	0.01	0.03	LHS
274	30 Apr 11	34.701	0.50	0.50	0.050	0.25	0.01	0.03	LHS
275	30 Apr 11	34.855	0.50	0.50	0.050	0.25	0.01	0.03	LHS
276	30 Apr 11	34.989	0.50	0.50	0.050	0.25	0.01	0.03	LHS
277	30 Apr 11	34.995	0.50	0.50	0.050	0.25	0.01	0.03	LHS
278	30 Apr 11	35.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
279	30 Apr 11	35.123	0.50	0.50	0.050	0.25	0.01	0.03	LHS
280	30 Apr 11	35.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
281	30 Apr 11	35.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	30 Apr 11	35.172	0.50	0.50	0.050	0.25	0.01	0.03	LHS
283	30 Apr 11	35.189	0.50	0.50	0.050	0.25	0.01	0.03	LHS
284	30 Apr 11	35.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
285	30 Apr 11	35.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
286	30 Apr 11	35.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
287	30 Apr 11	35.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
288	30 Apr 11	35.212	0.50	0.50	0.050	0.25	0.01	0.03	LHS
289	30 Apr 11	35.214	0.50	0.50	0.050	0.25	0.01	0.03	LHS
290	30 Apr 11	35.216	0.50	0.50	0.050	0.25	0.01	0.03	LHS
291	30 Apr 11	35.220	0.50	0.50	0.050	0.25	0.01	0.03	LHS
292	30 Apr 11	35.224	0.50	0.50	0.050	0.25	0.01	0.03	LHS
293	30 Apr 11	35.224	0.50	0.50	0.050	0.25	0.01	0.03	LHS
294	30 Apr 11	35.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
295	30 Apr 11	35.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
296	30 Apr 11	35.785	0.50	0.50	0.050	0.25	0.01	0.03	LHS
297	30 Apr 11	35.900	0.50	0.50	0.050	0.25	0.01	0.03	RHS
298	30 Apr 11	35.825	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	30 Apr 11	35.821	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	30 Apr 11	35.820	0.70	0.70	0.050	0.49	0.02	0.06	RHS
CARRIED FORWARD :						608.56	30.10	69.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						608.56	30.10	69.83	
301	30 Apr 11	35.305	0.50	0.50	0.050	0.25	0.01	0.03	LHS
302	30 Apr 11	35.237	0.50	0.50	0.050	0.25	0.01	0.03	RHS
303	30 Apr 11	35.238	0.50	0.50	0.050	0.25	0.01	0.03	RHS
304	30 Apr 11	35.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
305	30 Apr 11	35.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
306	30 Apr 11	35.219	0.50	0.50	0.050	0.25	0.01	0.03	RHS
307	30 Apr 11	35.218	0.50	0.50	0.050	0.25	0.01	0.03	RHS
308	30 Apr 11	35.218	0.50	0.50	0.050	0.25	0.01	0.03	RHS
309	30 Apr 11	35.216	0.50	0.50	0.050	0.25	0.01	0.03	RHS
310	30 Apr 11	35.210	0.70	0.50	0.050	0.35	0.02	0.04	RHS
311	30 Apr 11	35.177	0.50	0.50	0.050	0.25	0.01	0.03	RHS
312	30 Apr 11	35.174	0.50	0.50	0.050	0.25	0.01	0.03	RHS
313	30 Apr 11	35.155	0.50	0.50	0.050	0.25	0.01	0.03	RHS
314	30 Apr 11	35.153	0.50	0.50	0.050	0.25	0.01	0.03	RHS
315	30 Apr 11	35.140	0.50	0.50	0.050	0.25	0.01	0.03	RHS
316	30 Apr 11	34.065	0.50	0.50	0.050	0.25	0.01	0.03	RHS
317	30 Apr 11	34.045	0.50	0.50	0.050	0.25	0.01	0.03	RHS
318	30 Apr 11	34.046	0.50	0.50	0.050	0.25	0.01	0.03	RHS
319	30 Apr 11	32.915	1.00	0.50	0.050	0.50	0.03	0.06	RHS
320	30 Apr 11	32.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
321	30 Apr 11	32.867	0.50	0.50	0.050	0.25	0.01	0.03	RHS
322	30 Apr 11	32.865	0.90	0.50	0.050	0.45	0.02	0.05	RHS
323	30 Apr 11	32.864	0.50	0.50	0.050	0.25	0.01	0.03	RHS
324	30 Apr 11	32.863	0.50	0.50	0.050	0.25	0.01	0.03	RHS
325	30 Apr 11	24.290	1.30	0.70	0.050	0.91	0.05	0.11	RHS
326	30 Apr 11	24.288	0.90	0.50	0.050	0.45	0.02	0.05	RHS
327	30 Apr 11	36.535	0.50	0.50	0.050	0.25	0.01	0.03	RHS
328	30 Apr 11	36.535	0.70	0.70	0.050	0.49	0.02	0.06	RHS
329	30 Apr 11	36.534	1.50	0.90	0.050	1.35	0.07	0.16	RHS
330	30 Apr 11	36.529	4.00	1.30	0.050	5.20	0.26	0.60	RHS
CARRIED FORWARD :						623.76	30.86	71.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						623.76	30.86	71.59	
331	30 Apr 11	36.523	1.50	0.90	0.050	1.35	0.07	0.16	RHS
332	30 Apr 11	30.798	0.80	0.80	0.050	0.64	0.03	0.07	RHS
333	30 Apr 11	30.797	0.80	0.80	0.050	0.64	0.03	0.07	RHS
334	30 Apr 11	30.796	0.50	0.50	0.050	0.25	0.01	0.03	RHS
335	30 Apr 11	29.230	1.10	0.80	0.050	0.88	0.04	0.10	RHS
336	30 Apr 11	29.227	0.80	0.80	0.050	0.64	0.03	0.07	RHS
337	30 Apr 11	29.226	0.60	0.60	0.050	0.36	0.02	0.04	RHS
338	30 Apr 11	29.224	0.70	0.70	0.050	0.49	0.02	0.06	RHS
339	30 Apr 11	24.660	0.50	0.50	0.050	0.25	0.01	0.03	LHS
340	30 Apr 11	30.703	1.00	0.50	0.050	0.50	0.03	0.06	LHS
341	30 Apr 11	32.230	0.50	0.90	0.050	0.45	0.02	0.05	LHS
342	30 Apr 11	32.703	0.50	0.50	0.050	0.25	0.01	0.03	LHS
343	30 Apr 11	34.211	0.50	0.50	0.050	0.25	0.01	0.03	LHS
344	30 Apr 11	34.240	0.70	0.50	0.050	0.35	0.02	0.04	LHS
345	30 Apr 11	34.330	0.50	0.50	0.050	0.25	0.01	0.03	LHS
346	30 Apr 11	34.330	0.50	0.50	0.050	0.25	0.01	0.03	LHS
347	30 Apr 11	34.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
348	30 Apr 11	34.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
349	30 Apr 11	34.342	0.50	0.50	0.050	0.25	0.01	0.03	LHS
350	30 Apr 11	34.346	0.50	0.50	0.050	0.25	0.01	0.03	LHS
351	30 Apr 11	34.594	0.50	0.50	0.050	0.25	0.01	0.03	LHS
352	30 Apr 11	35.778	1.00	0.50	0.050	0.50	0.03	0.06	LHS
353	30 Apr 11	35.784	0.50	0.70	0.050	0.35	0.02	0.04	LHS
354	30 Apr 11	35.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
355	30 Apr 11	35.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
356	30 Apr 11	35.881	1.00	0.50	0.050	0.50	0.03	0.06	RHS
357	30 Apr 11	35.920	3.00	0.50	0.050	1.50	0.08	0.17	LHS
358	30 Apr 11	35.935	2.70	1.90	0.050	5.13	0.26	0.60	LHS
359	30 Apr 11	35.935	3.30	0.90	0.050	2.97	0.15	0.34	LHS
360	30 Apr 11	35.938	3.30	1.50	0.050	4.95	0.25	0.57	LHS
TOTAL :						649.21	32.13	74.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,801.31	83.35	193.38	
1	01 Apr 11	19.990	2.20	1.00	0.050	2.20	0.11	0.26	LHS
2	01 Apr 11	23.960	0.90	0.80	0.050	0.72	0.04	0.08	LHS
3	01 Apr 11	24.005	2.20	1.50	0.050	3.30	0.17	0.38	LHS
4	01 Apr 11	24.005	1.10	1.40	0.050	1.54	0.08	0.18	LHS
5	01 Apr 11	25.780	3.60	1.20	0.050	4.32	0.22	0.50	LHS
6	01 Apr 11	25.790	1.30	1.60	0.050	2.08	0.10	0.24	LHS
7	01 Apr 11	25.790	4.70	1.10	0.050	5.17	0.26	0.60	LHS
8	01 Apr 11	25.840	1.40	2.00	0.050	2.80	0.14	0.32	LHS
9	01 Apr 11	25.840	1.70	1.40	0.050	2.38	0.12	0.28	LHS
10	01 Apr 11	25.950	2.10	1.50	0.050	3.15	0.16	0.37	LHS
11	01 Apr 11	25.950	1.20	1.40	0.050	1.68	0.08	0.19	LHS
12	02 Apr 11	25.985	1.90	1.30	0.050	2.47	0.12	0.29	LHS
13	02 Apr 11	25.985	0.60	0.60	0.050	0.36	0.02	0.04	LHS
14	02 Apr 11	27.550	1.40	1.30	0.050	1.82	0.09	0.21	LHS
15	02 Apr 11	27.550	1.10	1.40	0.050	1.54	0.08	0.18	LHS
16	02 Apr 11	27.560	1.30	1.10	0.050	1.43	0.07	0.17	LHS
17	02 Apr 11	27.590	1.20	1.70	0.050	2.04	0.10	0.24	LHS
18	02 Apr 11	27.590	2.10	1.30	0.050	2.73	0.14	0.32	LHS
19	02 Apr 11	38.370	0.60	0.50	0.050	0.30	0.02	0.03	LHS
20	02 Apr 11	38.371	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	02 Apr 11	38.371	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	02 Apr 11	38.371	0.70	0.50	0.050	0.35	0.02	0.04	LHS
23	02 Apr 11	38.386	1.90	1.00	0.050	1.90	0.10	0.22	LHS
24	02 Apr 11	38.387	0.50	0.50	0.050	0.25	0.01	0.03	LHS
25	02 Apr 11	38.398	0.50	0.50	0.050	0.25	0.01	0.03	LHS
26	02 Apr 11	38.409	0.80	0.50	0.050	0.40	0.02	0.05	LHS
27	02 Apr 11	38.411	0.80	0.50	0.050	0.40	0.02	0.05	LHS
28	02 Apr 11	38.413	0.80	0.50	0.050	0.40	0.02	0.05	LHS
29	02 Apr 11	38.413	0.50	0.50	0.050	0.25	0.01	0.03	RHS
30	02 Apr 11	38.416	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,848.29	85.70	198.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,848.29	85.70	198.83	
31	02 Apr 11	38.416	0.50	0.50	0.050	0.25	0.01	0.03	LHS
32	02 Apr 11	38.423	1.10	0.50	0.050	0.55	0.03	0.06	LHS
33	02 Apr 11	38.424	0.50	0.50	0.050	0.25	0.01	0.03	LHS
34	02 Apr 11	38.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	02 Apr 11	38.432	0.60	0.50	0.050	0.30	0.02	0.03	LHS
36	02 Apr 11	38.434	0.70	0.60	0.050	0.42	0.02	0.05	LHS
37	02 Apr 11	38.439	0.50	0.60	0.050	0.30	0.02	0.03	RHS
38	02 Apr 11	38.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
39	02 Apr 11	38.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
40	02 Apr 11	38.471	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	02 Apr 11	38.510	0.90	0.50	0.050	0.45	0.02	0.05	LHS
42	02 Apr 11	38.510	0.50	0.50	0.050	0.25	0.01	0.03	LHS
43	02 Apr 11	38.511	1.00	0.50	0.050	0.50	0.03	0.06	LHS
44	02 Apr 11	38.515	0.50	0.50	0.050	0.25	0.01	0.03	LHS
45	02 Apr 11	38.519	0.50	0.50	0.050	0.25	0.01	0.03	LHS
46	02 Apr 11	38.544	0.50	0.50	0.050	0.25	0.01	0.03	LHS
47	02 Apr 11	38.555	0.80	0.80	0.050	0.64	0.03	0.07	LHS
48	02 Apr 11	38.579	0.50	0.50	0.050	0.25	0.01	0.03	LHS
49	02 Apr 11	38.580	0.50	0.50	0.050	0.25	0.01	0.03	LHS
50	02 Apr 11	38.582	0.50	0.50	0.050	0.25	0.01	0.03	LHS
51	02 Apr 11	38.712	0.50	0.50	0.050	0.25	0.01	0.03	LHS
52	02 Apr 11	38.713	0.50	0.50	0.050	0.25	0.01	0.03	LHS
53	02 Apr 11	38.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
54	02 Apr 11	38.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
55	02 Apr 11	38.753	0.50	0.50	0.050	0.25	0.01	0.03	LHS
56	02 Apr 11	38.763	0.50	0.50	0.050	0.25	0.01	0.03	LHS
57	02 Apr 11	38.764	0.50	0.50	0.050	0.25	0.01	0.03	LHS
58	02 Apr 11	38.820	0.50	0.50	0.050	0.25	0.01	0.03	LHS
59	02 Apr 11	38.819	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	02 Apr 11	38.865	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,857.20	86.15	199.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,857.20	86.15	199.86	
61	02 Apr 11	38.867	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	02 Apr 11	38.868	0.50	0.50	0.050	0.25	0.01	0.03	LHS
63	02 Apr 11	38.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
64	02 Apr 11	38.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
65	02 Apr 11	38.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	02 Apr 11	38.881	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	02 Apr 11	38.881	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	02 Apr 11	38.894	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	02 Apr 11	38.898	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	02 Apr 11	38.924	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	02 Apr 11	38.934	0.50	0.50	0.050	0.25	0.01	0.03	RHS
72	02 Apr 11	38.939	0.50	0.50	0.050	0.25	0.01	0.03	LHS
73	02 Apr 11	38.940	0.70	0.50	0.050	0.35	0.02	0.04	LHS
74	02 Apr 11	38.948	0.50	0.50	0.050	0.25	0.01	0.03	RHS
75	02 Apr 11	38.953	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	02 Apr 11	38.956	0.50	0.50	0.050	0.25	0.01	0.03	RHS
77	02 Apr 11	38.957	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	02 Apr 11	38.997	0.50	0.50	0.050	0.25	0.01	0.03	RHS
79	02 Apr 11	39.005	0.50	0.50	0.050	0.25	0.01	0.03	LHS
80	02 Apr 11	39.007	0.50	0.50	0.050	0.25	0.01	0.03	LHS
81	02 Apr 11	39.007	0.60	0.50	0.050	0.30	0.02	0.03	LHS
82	02 Apr 11	39.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	02 Apr 11	39.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	02 Apr 11	39.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
85	02 Apr 11	39.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
86	02 Apr 11	39.030	0.50	0.50	0.050	0.25	0.01	0.03	LHS
87	02 Apr 11	39.030	0.50	0.50	0.050	0.25	0.01	0.03	LHS
88	02 Apr 11	39.031	0.50	0.50	0.050	0.25	0.01	0.03	LHS
89	02 Apr 11	39.032	0.50	0.50	0.050	0.25	0.01	0.03	LHS
90	02 Apr 11	39.046	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,864.85	86.53	200.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,864.85	86.53	200.75	
91	02 Apr 11	39.047	1.50	0.50	0.050	0.75	0.04	0.09	LHS
92	02 Apr 11	39.066	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	02 Apr 11	39.092	1.00	0.50	0.050	0.50	0.03	0.06	LHS
94	02 Apr 11	39.110	0.50	0.50	0.050	0.25	0.01	0.03	RHS
95	02 Apr 11	39.113	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	02 Apr 11	39.120	0.60	0.60	0.050	0.36	0.02	0.04	LHS
97	02 Apr 11	39.121	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	02 Apr 11	39.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
99	02 Apr 11	39.128	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	02 Apr 11	39.155	0.50	0.50	0.050	0.25	0.01	0.03	LHS
101	02 Apr 11	39.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	02 Apr 11	39.161	0.70	0.60	0.050	0.42	0.02	0.05	RHS
103	02 Apr 11	39.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	02 Apr 11	39.188	0.60	0.60	0.050	0.36	0.02	0.04	RHS
105	02 Apr 11	39.189	0.90	0.50	0.050	0.45	0.02	0.05	RHS
106	02 Apr 11	39.205	0.50	0.50	0.050	0.25	0.01	0.03	RHS
107	02 Apr 11	39.209	0.50	0.50	0.050	0.25	0.01	0.03	RHS
108	02 Apr 11	39.214	0.50	0.50	0.050	0.25	0.01	0.03	LHS
109	02 Apr 11	39.219	0.60	0.50	0.050	0.30	0.02	0.03	LHS
110	02 Apr 11	39.222	0.50	0.50	0.050	0.25	0.01	0.03	LHS
111	02 Apr 11	39.222	0.60	0.50	0.050	0.30	0.02	0.03	RHS
112	02 Apr 11	39.222	0.50	0.50	0.050	0.25	0.01	0.03	LHS
113	02 Apr 11	39.224	0.50	0.50	0.050	0.25	0.01	0.03	LHS
114	02 Apr 11	39.228	0.50	0.50	0.050	0.25	0.01	0.03	LHS
115	02 Apr 11	39.229	0.50	0.50	0.050	0.25	0.01	0.03	LHS
116	02 Apr 11	39.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	04 Apr 11	12.950	2.90	0.80	0.050	2.32	0.12	0.27	LHS
118	04 Apr 11	12.952	1.40	1.20	0.050	1.68	0.08	0.19	LHS
119	04 Apr 11	12.953	1.30	1.10	0.050	1.43	0.07	0.17	LHS
120	04 Apr 11	12.958	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD :						1,879.54	87.26	202.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,879.54	87.26	202.45	
121	04 Apr 11	12.958	3.00	1.20	0.050	3.60	0.18	0.42	LHS
122	04 Apr 11	12.965	1.30	0.80	0.050	1.04	0.05	0.12	LHS
123	04 Apr 11	13.005	0.60	0.60	0.050	0.36	0.02	0.04	LHS
124	04 Apr 11	13.012	0.60	0.50	0.050	0.30	0.02	0.03	LHS
125	04 Apr 11	13.020	1.20	0.80	0.050	0.96	0.05	0.11	LHS
126	04 Apr 11	13.020	4.90	1.40	0.050	6.86	0.34	0.80	LHS
127	04 Apr 11	13.024	3.10	0.80	0.050	2.48	0.12	0.29	LHS
128	04 Apr 11	39.539	0.50	0.50	0.050	0.25	0.01	0.03	LHS
129	04 Apr 11	39.546	0.50	0.50	0.050	0.25	0.01	0.03	LHS
130	04 Apr 11	39.546	0.50	0.50	0.050	0.25	0.01	0.03	LHS
131	04 Apr 11	39.546	0.60	0.60	0.050	0.36	0.02	0.04	LHS
132	04 Apr 11	39.561	1.50	1.00	0.050	1.50	0.08	0.17	RHS
133	04 Apr 11	39.569	0.50	0.50	0.050	0.25	0.01	0.03	LHS
134	04 Apr 11	39.587	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	04 Apr 11	39.588	0.50	0.50	0.050	0.25	0.01	0.03	LHS
136	04 Apr 11	39.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	04 Apr 11	39.619	0.90	0.80	0.050	0.72	0.04	0.08	LHS
138	04 Apr 11	36.931	1.00	0.70	0.050	0.70	0.04	0.08	LHS
139	04 Apr 11	39.642	0.50	0.50	0.050	0.25	0.01	0.03	LHS
140	04 Apr 11	39.651	0.70	0.60	0.050	0.42	0.02	0.05	LHS
141	04 Apr 11	39.652	0.50	0.50	0.050	0.25	0.01	0.03	LHS
142	04 Apr 11	39.655	0.50	0.50	0.050	0.25	0.01	0.03	LHS
143	04 Apr 11	39.657	0.50	0.50	0.050	0.25	0.01	0.03	LHS
144	04 Apr 11	39.659	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	04 Apr 11	39.661	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	04 Apr 11	39.679	1.00	0.60	0.050	0.60	0.03	0.07	LHS
147	04 Apr 11	39.687	0.90	0.90	0.050	0.81	0.04	0.09	LHS
148	04 Apr 11	39.697	0.70	0.70	0.050	0.49	0.02	0.06	LHS
149	04 Apr 11	39.712	0.50	0.50	0.050	0.25	0.01	0.03	LHS
150	04 Apr 11	39.713	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,904.49	88.51	205.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,904.49	88.51	205.34	
151	04 Apr 11	39.741	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	04 Apr 11	39.746	0.50	0.50	0.050	0.25	0.01	0.03	RHS
153	04 Apr 11	39.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	04 Apr 11	39.752	1.00	1.00	0.050	1.00	0.05	0.12	LHS
155	04 Apr 11	39.777	0.80	0.50	0.050	0.40	0.02	0.05	RHS
156	04 Apr 11	39.782	0.80	0.80	0.050	0.64	0.03	0.07	LHS
157	04 Apr 11	39.790	0.50	0.50	0.050	0.25	0.01	0.03	RHS
158	04 Apr 11	39.791	0.50	0.50	0.050	0.25	0.01	0.03	RHS
159	04 Apr 11	39.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
160	04 Apr 11	39.858	0.90	0.50	0.050	0.45	0.02	0.05	LHS
161	04 Apr 11	39.859	0.50	0.50	0.050	0.25	0.01	0.03	LHS
162	04 Apr 11	39.862	1.00	0.50	0.050	0.50	0.03	0.06	LHS
163	04 Apr 11	39.866	1.00	0.50	0.050	0.50	0.03	0.06	LHS
164	04 Apr 11	39.869	1.50	1.00	0.050	1.50	0.08	0.17	LHS
165	04 Apr 11	39.888	0.50	0.50	0.050	0.25	0.01	0.03	LHS
166	04 Apr 11	39.894	7.00	0.50	0.050	3.50	0.18	0.41	RHS
167	04 Apr 11	39.897	0.50	0.50	0.050	0.25	0.01	0.03	LHS
168	04 Apr 11	40.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
169	04 Apr 11	40.063	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	04 Apr 11	40.064	0.90	0.50	0.050	0.45	0.02	0.05	RHS
171	04 Apr 11	40.069	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	04 Apr 11	40.069	1.20	0.50	0.050	0.60	0.03	0.07	LHS
173	04 Apr 11	40.073	0.50	0.50	0.050	0.25	0.01	0.03	LHS
174	04 Apr 11	40.073	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	04 Apr 11	40.075	0.60	0.60	0.050	0.36	0.02	0.04	LHS
176	04 Apr 11	40.076	0.60	0.50	0.050	0.30	0.02	0.03	LHS
177	04 Apr 11	40.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
178	04 Apr 11	40.103	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	04 Apr 11	40.103	0.50	0.50	0.050	0.25	0.01	0.03	RHS
180	04 Apr 11	40.103	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,919.19	89.25	207.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,919.19	89.25	207.05	
181	04 Apr 11	40.103	0.50	0.50	0.050	0.25	0.01	0.03	RHS
182	04 Apr 11	40.358	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	04 Apr 11	40.359	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	04 Apr 11	40.359	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	04 Apr 11	40.359	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	04 Apr 11	40.360	0.70	0.50	0.050	0.35	0.02	0.04	LHS
187	04 Apr 11	40.361	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	04 Apr 11	40.362	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	04 Apr 11	40.369	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	04 Apr 11	40.369	0.50	0.50	0.050	0.25	0.01	0.03	LHS
191	04 Apr 11	40.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	04 Apr 11	40.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
193	04 Apr 11	40.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	04 Apr 11	40.371	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	04 Apr 11	40.373	0.50	0.50	0.050	0.25	0.01	0.03	RHS
196	04 Apr 11	40.104	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	04 Apr 11	40.104	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	04 Apr 11	40.105	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	04 Apr 11	40.107	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	04 Apr 11	40.115	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	04 Apr 11	40.117	0.50	0.50	0.050	0.25	0.01	0.03	LHS
202	04 Apr 11	40.119	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	04 Apr 11	40.119	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	04 Apr 11	40.119	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	04 Apr 11	40.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	04 Apr 11	40.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	04 Apr 11	40.122	0.50	0.50	0.050	0.25	0.01	0.03	LHS
208	04 Apr 11	40.123	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	04 Apr 11	40.123	0.50	0.50	0.050	0.25	0.01	0.03	LHS
210	04 Apr 11	40.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,926.79	89.63	207.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,926.79	89.63	207.93	
211	04 Apr 11	40.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	04 Apr 11	40.130	1.00	0.60	0.050	0.60	0.03	0.07	LHS
213	04 Apr 11	40.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	04 Apr 11	40.156	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	04 Apr 11	40.156	1.00	0.50	0.050	0.50	0.03	0.06	LHS
216	04 Apr 11	40.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	04 Apr 11	40.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	04 Apr 11	40.157	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	04 Apr 11	40.157	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	04 Apr 11	40.255	0.50	0.50	0.050	0.25	0.01	0.03	LHS
221	04 Apr 11	40.257	0.50	0.50	0.050	0.25	0.01	0.03	LHS
222	04 Apr 11	40.259	0.50	0.50	0.050	0.25	0.01	0.03	LHS
223	04 Apr 11	40.357	0.90	0.80	0.050	0.72	0.04	0.08	LHS
224	04 Apr 11	40.357	1.00	1.00	0.050	1.00	0.05	0.12	RHS
225	04 Apr 11	40.357	0.50	0.50	0.050	0.25	0.01	0.03	LHS
226	04 Apr 11	40.357	0.50	0.50	0.050	0.25	0.01	0.03	LHS
227	04 Apr 11	40.357	0.50	0.50	0.050	0.25	0.01	0.03	LHS
228	04 Apr 11	26.550	2.60	2.00	0.050	5.20	0.26	0.60	LHS
229	04 Apr 11	26.550	1.70	1.50	0.050	2.55	0.13	0.30	LHS
230	04 Apr 11	27.080	2.70	1.50	0.050	4.05	0.20	0.47	LHS
231	04 Apr 11	28.260	2.90	1.40	0.050	4.06	0.20	0.47	LHS
232	04 Apr 11	28.260	3.30	1.30	0.050	4.29	0.21	0.50	LHS
233	04 Apr 11	28.263	2.30	1.30	0.050	2.99	0.15	0.35	LHS
234	05 Apr 11	3.780	2.00	1.10	0.050	2.20	0.11	0.26	LHS
235	05 Apr 11	3.780	1.40	1.30	0.050	1.82	0.09	0.21	LHS
236	05 Apr 11	3.785	1.30	1.40	0.050	1.82	0.09	0.21	LHS
237	05 Apr 11	3.790	0.80	0.80	0.050	0.64	0.03	0.07	LHS
238	05 Apr 11	3.796	1.20	0.70	0.050	0.84	0.04	0.10	LHS
239	05 Apr 11	3.796	1.20	1.10	0.050	1.32	0.07	0.15	LHS
240	05 Apr 11	3.797	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD :						1,965.44	91.56	212.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,965.44	91.56	212.42	
241	05 Apr 11	3.798	1.50	1.20	0.050	1.80	0.09	0.21	LHS
242	05 Apr 11	3.800	1.30	1.20	0.050	1.56	0.08	0.18	LHS
243	05 Apr 11	3.810	0.70	0.60	0.050	0.42	0.02	0.05	LHS
244	05 Apr 11	3.820	3.20	0.90	0.050	2.88	0.14	0.33	LHS
245	05 Apr 11	3.823	2.00	1.80	0.050	3.60	0.18	0.42	LHS
246	05 Apr 11	3.826	0.90	1.10	0.050	0.99	0.05	0.11	LHS
247	05 Apr 11	3.826	2.00	0.70	0.050	1.40	0.07	0.16	LHS
248	05 Apr 11	3.826	0.80	0.90	0.050	0.72	0.04	0.08	LHS
249	05 Apr 11	21.460	1.20	1.10	0.050	1.32	0.07	0.15	LHS
250	05 Apr 11	21.850	0.70	0.60	0.050	0.42	0.02	0.05	LHS
251	05 Apr 11	21.865	0.80	0.90	0.050	0.72	0.04	0.08	LHS
252	05 Apr 11	21.870	1.40	1.20	0.025	1.68	0.04	0.10	LHS
253	05 Apr 11	22.180	0.70	0.70	0.025	0.49	0.01	0.03	LHS
254	05 Apr 11	22.405	1.20	0.70	0.025	0.84	0.02	0.05	LHS
255	05 Apr 11	22.410	1.80	0.70	0.025	1.26	0.03	0.07	LHS
256	05 Apr 11	22.420	1.00	0.90	0.025	0.90	0.02	0.05	LHS
257	05 Apr 11	22.450	1.20	0.80	0.050	0.96	0.05	0.11	LHS
258	05 Apr 11	22.450	1.30	1.00	0.025	1.30	0.03	0.08	LHS
259	05 Apr 11	22.620	1.10	0.80	0.050	0.88	0.04	0.10	LHS
260	05 Apr 11	22.645	0.70	0.70	0.025	0.49	0.01	0.03	LHS
261	05 Apr 11	22.650	0.70	0.60	0.025	0.42	0.01	0.02	LHS
262	05 Apr 11	22.655	1.20	1.20	0.075	1.44	0.11	0.25	LHS
263	05 Apr 11	22.790	1.80	1.10	0.075	1.98	0.15	0.34	LHS
264	05 Apr 11	22.830	0.80	0.70	0.075	0.56	0.04	0.10	LHS
265	05 Apr 11	22.900	1.20	1.00	0.075	1.20	0.09	0.21	LHS
266	07 Apr 11	17.160	0.70	0.70	0.075	0.49	0.04	0.09	LHS
267	07 Apr 11	21.915	2.20	2.40	0.075	5.28	0.40	0.92	LHS
268	07 Apr 11	22.630	0.80	0.70	0.050	0.56	0.03	0.06	RHS
269	07 Apr 11	22.592	1.20	0.80	0.025	0.96	0.02	0.06	RHS
270	07 Apr 11	22.590	1.40	0.70	0.025	0.98	0.02	0.06	RHS
CARRIED FORWARD :						2,003.94	93.52	216.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,003.94	93.52	216.98	
271	07 Apr 11	22.585	2.20	0.70	0.500	1.54	0.77	1.79	RHS
272	07 Apr 11	22.580	2.40	0.80	0.025	1.92	0.05	0.11	RHS
273	07 Apr 11	22.565	3.10	0.80	0.025	2.48	0.06	0.14	RHS
274	07 Apr 11	22.450	0.70	1.40	0.025	0.98	0.02	0.06	RHS
275	07 Apr 11	22.440	0.80	0.70	0.050	0.56	0.03	0.06	RHS
276	07 Apr 11	22.430	0.80	0.80	0.050	0.64	0.03	0.07	RHS
277	07 Apr 11	22.185	1.00	0.70	0.025	0.70	0.02	0.04	RHS
278	07 Apr 11	22.184	0.80	1.00	0.050	0.80	0.04	0.09	RHS
279	07 Apr 11	22.182	0.90	0.80	0.050	0.72	0.04	0.08	RHS
280	07 Apr 11	22.180	1.00	0.70	0.050	0.70	0.04	0.08	RHS
281	07 Apr 11	22.178	0.70	0.70	0.050	0.49	0.02	0.06	RHS
282	07 Apr 11	22.176	0.60	0.60	0.025	0.36	0.01	0.02	RHS
283	07 Apr 11	22.175	0.80	0.60	0.050	0.48	0.02	0.06	RHS
284	07 Apr 11	22.173	1.10	0.70	0.025	0.77	0.02	0.04	RHS
285	07 Apr 11	22.172	0.70	1.00	0.025	0.70	0.02	0.04	RHS
286	07 Apr 11	21.830	0.70	0.60	0.025	0.42	0.01	0.02	RHS
287	07 Apr 11	21.825	0.80	0.60	0.025	0.48	0.01	0.03	RHS
288	07 Apr 11	21.822	0.80	0.70	0.025	0.56	0.01	0.03	RHS
289	07 Apr 11	21.810	1.00	0.70	0.025	0.70	0.02	0.04	RHS
290	07 Apr 11	21.805	0.90	0.80	0.050	0.72	0.04	0.08	RHS
291	07 Apr 11	21.800	0.80	0.80	0.050	0.64	0.03	0.07	RHS
292	07 Apr 11	21.795	2.80	0.80	0.025	2.24	0.06	0.13	RHS
293	07 Apr 11	21.790	0.80	0.70	0.025	0.56	0.01	0.03	RHS
294	07 Apr 11	21.775	1.00	8.00	0.050	8.00	0.40	0.93	RHS
295	07 Apr 11	21.760	0.80	0.70	0.050	0.56	0.03	0.06	RHS
296	07 Apr 11	21.750	0.70	0.70	0.050	0.49	0.02	0.06	RHS
297	07 Apr 11	21.740	0.90	0.70	0.050	0.63	0.03	0.07	RHS
298	07 Apr 11	21.740	0.80	0.80	0.050	0.64	0.03	0.07	RHS
299	08 Apr 11	29.798	0.70	0.70	0.050	0.49	0.02	0.06	LHS
300	08 Apr 11	29.820	0.80	0.70	0.050	0.56	0.03	0.06	LHS
CARRIED FORWARD :						2,035.47	95.47	221.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,035.47	95.47	221.49	
301	08 Apr 11	29.960	0.70	0.70	0.050	0.49	0.02	0.06	RHS
302	08 Apr 11	29.990	0.80	0.80	0.050	0.64	0.03	0.07	LHS
303	08 Apr 11	30.350	0.70	0.70	0.050	0.49	0.02	0.06	LHS
304	08 Apr 11	30.350	0.70	0.60	0.050	0.42	0.02	0.05	LHS
305	08 Apr 11	30.560	0.80	0.70	0.050	0.56	0.03	0.06	LHS
306	08 Apr 11	30.561	0.70	0.60	0.050	0.42	0.02	0.05	LHS
307	08 Apr 11	30.810	1.30	0.70	0.050	0.91	0.05	0.11	LHS
308	08 Apr 11	30.812	1.60	0.60	0.050	0.96	0.05	0.11	LHS
309	08 Apr 11	30.812	1.00	0.90	0.050	0.90	0.05	0.10	LHS
310	08 Apr 11	30.850	0.80	1.20	0.050	0.96	0.05	0.11	LHS
311	08 Apr 11	31.360	1.20	0.90	0.050	1.08	0.05	0.13	LHS
312	08 Apr 11	31.363	2.30	0.80	0.050	1.84	0.09	0.21	LHS
313	08 Apr 11	31.368	0.70	1.10	0.050	0.77	0.04	0.09	LHS
314	08 Apr 11	31.375	0.90	1.20	0.050	1.08	0.05	0.13	RHS
315	08 Apr 11	31.390	2.40	0.60	0.050	1.44	0.07	0.17	RHS
316	08 Apr 11	31.390	1.10	0.80	0.050	0.88	0.04	0.10	RHS
317	08 Apr 11	31.405	3.10	0.70	0.050	2.17	0.11	0.25	LHS
318	08 Apr 11	31.410	0.70	1.10	0.050	0.77	0.04	0.09	LHS
319	08 Apr 11	31.448	0.80	0.90	0.050	0.72	0.04	0.08	LHS
320	08 Apr 11	31.452	1.40	0.60	0.050	0.84	0.04	0.10	LHS
321	08 Apr 11	31.454	1.10	0.70	0.050	0.77	0.04	0.09	LHS
322	08 Apr 11	31.456	0.70	1.20	0.050	0.84	0.04	0.10	LHS
323	08 Apr 11	31.460	0.70	0.70	0.050	0.49	0.02	0.06	LHS
324	08 Apr 11	31.805	0.60	0.60	0.050	0.36	0.02	0.04	LHS
325	08 Apr 11	31.050	1.20	0.70	0.050	0.84	0.04	0.10	RHS
326	08 Apr 11	32.048	1.70	0.60	0.050	1.02	0.05	0.12	LHS
327	08 Apr 11	32.047	0.70	0.70	0.050	0.49	0.02	0.06	LHS
328	09 Apr 11	4.450	0.80	0.80	0.050	0.64	0.03	0.07	LHS
329	09 Apr 11	4.460	3.20	1.40	0.050	4.48	0.22	0.52	LHS
330	09 Apr 11	4.463	3.80	1.60	0.050	6.08	0.30	0.71	LHS
CARRIED FORWARD :						2,069.82	97.19	225.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,069.82	97.19	225.48	
331	09 Apr 11	32.015	0.70	0.70	0.050	0.49	0.02	0.06	LHS
332	09 Apr 11	32.020	2.10	1.30	0.050	2.73	0.14	0.32	LHS
333	09 Apr 11	32.025	3.90	1.20	0.050	4.68	0.23	0.54	LHS
334	09 Apr 11	32.026	1.80	1.10	0.050	1.98	0.10	0.23	LHS
335	09 Apr 11	32.350	2.00	1.90	0.050	3.80	0.19	0.44	LHS
336	09 Apr 11	32.365	2.10	1.50	0.050	3.15	0.16	0.37	LHS
337	09 Apr 11	32.365	1.80	1.10	0.050	1.98	0.10	0.23	LHS
338	09 Apr 11	32.480	0.90	0.80	0.050	0.72	0.04	0.08	LHS
339	09 Apr 11	32.483	0.80	0.70	0.050	0.56	0.03	0.06	LHS
340	09 Apr 11	32.484	0.90	0.60	0.050	0.54	0.03	0.06	LHS
341	09 Apr 11	32.400	0.80	1.40	0.050	1.12	0.06	0.13	RHS
342	11 Apr 11	32.585	3.00	1.60	0.050	4.80	0.24	0.56	LHS
343	11 Apr 11	32.590	0.60	0.60	0.050	0.36	0.02	0.04	LHS
344	11 Apr 11	37.180	1.80	0.70	0.050	1.26	0.06	0.15	LHS
345	11 Apr 11	37.181	1.40	1.60	0.050	2.24	0.11	0.26	LHS
346	11 Apr 11	37.182	1.80	1.40	0.050	2.52	0.13	0.29	LHS
347	11 Apr 11	37.227	0.80	0.90	0.050	0.72	0.04	0.08	LHS
348	11 Apr 11	37.237	1.00	1.20	0.050	1.20	0.06	0.14	LHS
349	11 Apr 11	37.237	4.00	1.00	0.050	4.00	0.20	0.46	LHS
350	11 Apr 11	37.240	1.80	1.00	0.050	1.80	0.09	0.21	LHS
351	11 Apr 11	37.250	0.90	0.90	0.050	0.81	0.04	0.09	LHS
352	11 Apr 11	37.252	1.00	0.80	0.050	0.80	0.04	0.09	LHS
353	11 Apr 11	37.255	0.90	0.80	0.050	0.72	0.04	0.08	LHS
354	11 Apr 11	37.257	0.80	0.80	0.050	0.64	0.03	0.07	LHS
355	11 Apr 11	37.267	1.40	0.90	0.050	1.26	0.06	0.15	LHS
356	11 Apr 11	37.274	2.80	1.00	0.050	2.80	0.14	0.32	LHS
357	11 Apr 11	37.285	3.00	1.10	0.050	3.30	0.17	0.38	LHS
358	11 Apr 11	37.285	1.40	1.20	0.050	1.68	0.08	0.19	LHS
359	11 Apr 11	37.286	2.90	0.90	0.050	2.61	0.13	0.30	LHS
360	11 Apr 11	37.290	0.70	0.70	0.050	0.49	0.02	0.06	LHS
CARRIED FORWARD :						2,125.58	99.98	231.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,125.58	99.98	231.95	
361	12 Apr 11	0.360	2.60	1.10	0.050	2.86	0.14	0.33	LHS
362	12 Apr 11	0.370	0.80	0.80	0.050	0.64	0.03	0.07	LHS
363	12 Apr 11	0.370	1.30	0.90	0.050	1.17	0.06	0.14	LHS
364	12 Apr 11	0.372	0.90	0.90	0.050	0.81	0.04	0.09	LHS
365	12 Apr 11	0.372	4.40	1.10	0.050	4.84	0.24	0.56	LHS
366	12 Apr 11	0.375	2.50	1.10	0.050	2.75	0.14	0.32	LHS
367	12 Apr 11	0.380	3.00	0.80	0.050	2.40	0.12	0.28	LHS
368	12 Apr 11	0.380	2.10	0.80	0.050	1.68	0.08	0.19	LHS
369	12 Apr 11	0.383	1.30	1.00	0.050	1.30	0.07	0.15	LHS
370	12 Apr 11	0.385	1.00	1.80	0.050	1.80	0.09	0.21	LHS
371	12 Apr 11	0.386	0.90	1.00	0.050	0.90	0.05	0.10	LHS
372	12 Apr 11	0.395	1.20	0.70	0.025	0.84	0.02	0.05	LHS
373	12 Apr 11	0.410	1.50	1.10	0.025	1.65	0.04	0.10	LHS
374	12 Apr 11	0.412	2.40	1.00	0.025	2.40	0.06	0.14	LHS
375	12 Apr 11	0.414	4.50	0.80	0.025	3.60	0.09	0.21	LHS
376	12 Apr 11	12.380	1.60	1.70	0.025	2.72	0.07	0.16	LHS
377	12 Apr 11	12.383	1.10	1.10	0.075	1.21	0.09	0.21	LHS
378	12 Apr 11	12.670	0.80	0.70	0.025	0.56	0.01	0.03	LHS
379	12 Apr 11	13.080	3.40	1.10	0.025	3.74	0.09	0.22	LHS
380	12 Apr 11	13.085	2.00	1.30	0.025	2.60	0.07	0.15	LHS
381	12 Apr 11	13.093	0.60	0.80	0.025	0.48	0.01	0.03	LHS
382	12 Apr 11	13.100	1.00	0.80	0.025	0.80	0.02	0.05	LHS
383	12 Apr 11	13.100	2.00	1.00	0.025	2.00	0.05	0.12	LHS
384	12 Apr 11	13.150	1.10	1.30	0.025	1.43	0.04	0.08	LHS
385	12 Apr 11	13.294	0.70	0.60	0.025	0.42	0.01	0.02	LHS
386	12 Apr 11	13.330	0.70	0.70	0.025	0.49	0.01	0.03	LHS
387	12 Apr 11	13.560	0.70	0.80	0.025	0.56	0.01	0.03	LHS
388	12 Apr 11	15.220	1.00	1.00	0.025	1.00	0.03	0.06	RHS
389	12 Apr 11	15.215	1.10	1.00	0.025	1.10	0.03	0.06	RHS
390	13 Apr 11	9.112	2.60	1.30	0.025	3.38	0.08	0.20	LHS
CARRIED FORWARD :						2,177.71	101.87	236.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,177.71	101.87	236.34	
391	13 Apr 11	15.425	0.70	0.60	0.050	0.42	0.02	0.05	LHS
392	13 Apr 11	15.595	1.30	1.20	0.050	1.56	0.08	0.18	RHS
393	13 Apr 11	15.495	1.80	0.70	0.050	1.26	0.06	0.15	RHS
394	13 Apr 11	15.493	1.70	1.10	0.050	1.87	0.09	0.22	RHS
395	13 Apr 11	15.450	4.20	0.80	0.050	3.36	0.17	0.39	RHS
396	13 Apr 11	15.425	0.90	0.80	0.050	0.72	0.04	0.08	RHS
397	13 Apr 11	15.410	2.60	1.00	0.050	2.60	0.13	0.30	RHS
398	13 Apr 11	15.245	0.60	0.60	0.050	0.36	0.02	0.04	RHS
399	13 Apr 11	15.240	2.40	1.30	0.050	3.12	0.16	0.36	RHS
400	13 Apr 11	15.240	1.70	1.00	0.050	1.70	0.09	0.20	RHS
401	13 Apr 11	15.230	0.80	1.40	0.050	1.12	0.06	0.13	RHS
402	13 Apr 11	15.220	2.40	1.40	0.050	3.36	0.17	0.39	RHS
403	13 Apr 11	15.218	1.20	0.90	0.050	1.08	0.05	0.13	RHS
404	13 Apr 11	15.212	1.60	1.40	0.050	2.24	0.11	0.26	RHS
405	13 Apr 11	13.310	1.70	0.90	0.050	1.53	0.08	0.18	RHS
406	13 Apr 11	13.305	1.70	1.00	0.050	1.70	0.09	0.20	RHS
407	13 Apr 11	13.303	0.90	1.00	0.050	0.90	0.05	0.10	RHS
408	13 Apr 11	13.300	1.00	0.80	0.050	0.80	0.04	0.09	RHS
409	13 Apr 11	13.300	0.90	0.80	0.050	0.72	0.04	0.08	RHS
410	13 Apr 11	13.295	2.00	1.00	0.050	2.00	0.10	0.23	RHS
411	13 Apr 11	13.293	1.70	0.80	0.050	1.36	0.07	0.16	RHS
412	13 Apr 11	13.292	0.70	0.60	0.050	0.42	0.02	0.05	RHS
413	13 Apr 11	13.290	0.60	0.60	0.050	0.36	0.02	0.04	RHS
414	13 Apr 11	13.283	2.20	1.20	0.050	2.64	0.13	0.31	RHS
415	13 Apr 11	13.277	0.90	0.90	0.050	0.81	0.04	0.09	RHS
416	13 Apr 11	13.270	1.00	0.90	0.050	0.90	0.05	0.10	RHS
417	13 Apr 11	13.268	1.30	0.70	0.050	0.91	0.05	0.11	RHS
418	13 Apr 11	13.267	1.50	0.90	0.050	1.35	0.07	0.16	RHS
419	13 Apr 11	13.240	0.70	0.70	0.050	0.49	0.02	0.06	RHS
420	14 Apr 11	7.925	0.60	0.70	0.050	0.42	0.02	0.05	LHS
CARRIED FORWARD :						2,219.79	103.97	241.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,219.79	103.97	241.22	
421	14 Apr 11	8.120	2.10	0.70	0.050	1.47	0.07	0.17	RHS
422	14 Apr 11	8.120	1.50	1.50	0.050	2.25	0.11	0.26	LHS
423	14 Apr 11	8.550	1.40	1.10	0.050	1.54	0.08	0.18	LHS
424	14 Apr 11	8.960	0.70	1.60	0.050	1.12	0.06	0.13	LHS
425	14 Apr 11	8.997	0.80	0.60	0.050	0.48	0.02	0.06	LHS
426	14 Apr 11	9.301	0.70	0.70	0.050	0.49	0.02	0.06	LHS
427	14 Apr 11	9.085	0.80	0.60	0.050	0.48	0.02	0.06	LHS
428	14 Apr 11	9.090	1.10	0.70	0.050	0.77	0.04	0.09	LHS
429	14 Apr 11	9.095	0.70	0.90	0.050	0.63	0.03	0.07	LHS
430	14 Apr 11	9.100	0.70	0.70	0.050	0.49	0.02	0.06	LHS
431	14 Apr 11	9.785	3.30	0.60	0.050	1.98	0.10	0.23	LHS
432	14 Apr 11	9.788	3.30	1.80	0.050	5.94	0.30	0.69	LHS
433	14 Apr 11	9.790	1.50	1.80	0.025	2.70	0.07	0.16	LHS
434	14 Apr 11	9.798	1.10	1.20	0.025	1.32	0.03	0.08	LHS
435	14 Apr 11	9.805	1.80	1.40	0.025	2.52	0.06	0.15	LHS
436	14 Apr 11	9.810	1.30	1.30	0.025	1.69	0.04	0.10	LHS
437	14 Apr 11	9.820	0.80	1.30	0.025	1.04	0.03	0.06	LHS
438	14 Apr 11	9.820	3.90	1.20	0.025	4.68	0.12	0.27	LHS
439	14 Apr 11	9.824	2.00	1.30	0.025	2.60	0.07	0.15	LHS
440	14 Apr 11	11.690	0.70	1.00	0.025	0.70	0.02	0.04	LHS
441	14 Apr 11	11.710	1.00	0.70	0.025	0.70	0.02	0.04	LHS
442	14 Apr 11	11.715	3.40	1.10	0.025	3.74	0.09	0.22	LHS
443	14 Apr 11	11.718	4.00	1.50	0.025	6.00	0.15	0.35	LHS
444	14 Apr 11	11.722	2.80	1.50	0.025	4.20	0.11	0.24	LHS
445	14 Apr 11	13.195	0.60	1.00	0.025	0.60	0.02	0.03	RHS
446	14 Apr 11	13.180	1.00	0.60	0.025	0.60	0.02	0.03	RHS
447	14 Apr 11	13.160	0.60	1.10	0.025	0.66	0.02	0.04	RHS
448	15 Apr 11	37.390	2.70	1.20	0.025	3.24	0.08	0.19	LHS
449	15 Apr 11	37.397	3.50	1.10	0.025	3.85	0.10	0.22	LHS
450	15 Apr 11	37.399	1.30	1.20	0.025	1.56	0.04	0.09	LHS
CARRIED FORWARD :						2,279.83	105.92	245.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,279.83	105.92	245.72	
451	15 Apr 11	37.410	4.50	1.00	0.025	4.50	0.11	0.26	LHS
452	15 Apr 11	37.420	1.30	0.90	0.025	1.17	0.03	0.07	LHS
453	15 Apr 11	37.425	0.90	1.00	0.025	0.90	0.02	0.05	LHS
454	15 Apr 11	37.425	1.90	1.10	0.025	2.09	0.05	0.12	LHS
455	15 Apr 11	37.435	0.80	1.00	0.025	0.80	0.02	0.05	LHS
456	15 Apr 11	37.436	0.80	0.70	0.025	0.56	0.01	0.03	LHS
457	15 Apr 11	37.437	1.00	0.80	0.025	0.80	0.02	0.05	LHS
458	15 Apr 11	37.438	3.10	0.70	0.025	2.17	0.05	0.13	LHS
459	15 Apr 11	37.442	1.80	1.00	0.025	1.80	0.05	0.10	RHS
460	15 Apr 11	37.480	3.00	1.10	0.025	3.30	0.08	0.19	RHS
461	15 Apr 11	37.485	4.20	1.10	0.025	4.62	0.12	0.27	RHS
462	15 Apr 11	37.550	2.40	1.10	0.025	2.64	0.07	0.15	RHS
463	15 Apr 11	37.552	1.90	0.70	0.025	1.33	0.03	0.08	RHS
464	15 Apr 11	37.552	2.70	1.20	0.025	3.24	0.08	0.19	RHS
465	15 Apr 11	37.556	1.60	1.10	0.025	1.76	0.04	0.10	RHS
466	15 Apr 11	37.563	3.30	0.90	0.075	2.97	0.22	0.52	LHS
467	15 Apr 11	37.585	3.70	0.90	0.050	3.33	0.17	0.39	LHS
468	15 Apr 11	37.600	3.70	1.00	0.025	3.70	0.09	0.21	LHS
469	15 Apr 11	37.910	0.70	0.70	0.050	0.49	0.02	0.06	LHS
470	15 Apr 11	39.580	1.20	1.10	0.050	1.32	0.07	0.15	LHS
471	15 Apr 11	39.590	1.30	1.00	0.050	1.30	0.07	0.15	LHS
472	15 Apr 11	39.610	0.80	0.70	0.025	0.56	0.01	0.03	LHS
473	15 Apr 11	39.615	1.60	0.70	0.025	1.12	0.03	0.06	LHS
474	15 Apr 11	39.620	0.70	0.80	0.025	0.56	0.01	0.03	LHS
475	15 Apr 11	39.625	1.10	1.00	0.025	1.10	0.03	0.06	LHS
476	15 Apr 11	39.660	0.80	0.70	0.025	0.56	0.01	0.03	LHS
477	15 Apr 11	39.670	0.80	0.80	0.025	0.64	0.02	0.04	LHS
478	15 Apr 11	39.680	0.90	0.80	0.025	0.72	0.02	0.04	LHS
479	15 Apr 11	39.685	1.00	1.00	0.025	1.00	0.03	0.06	LHS
480	15 Apr 11	39.690	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						2,331.87	107.53	249.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,331.87	107.53	249.46	
481	15 Apr 11	39.690	1.20	1.20	0.050	1.44	0.07	0.17	LHS
482	15 Apr 11	39.649	1.00	0.90	0.050	0.90	0.05	0.10	LHS
483	15 Apr 11	39.495	1.10	0.70	0.050	0.77	0.04	0.09	LHS
484	15 Apr 11	39.920	1.50	0.70	0.050	1.05	0.05	0.12	LHS
485	15 Apr 11	39.920	2.20	0.80	0.050	1.76	0.09	0.20	LHS
486	15 Apr 11	39.930	1.20	0.70	0.050	0.84	0.04	0.10	LHS
487	15 Apr 11	39.930	1.30	0.80	0.050	1.04	0.05	0.12	LHS
488	15 Apr 11	39.935	1.40	0.70	0.050	0.98	0.05	0.11	LHS
489	15 Apr 11	39.950	0.80	0.70	0.050	0.56	0.03	0.06	LHS
490	15 Apr 11	39.805	0.90	0.80	0.050	0.72	0.04	0.08	RHS
491	15 Apr 11	39.740	1.10	0.90	0.050	0.99	0.05	0.11	RHS
492	15 Apr 11	39.735	1.10	1.00	0.050	1.10	0.06	0.13	RHS
493	15 Apr 11	39.735	1.70	1.10	0.050	1.87	0.09	0.22	RHS
494	15 Apr 11	39.730	2.10	0.90	0.050	1.89	0.09	0.22	RHS
495	15 Apr 11	39.727	1.40	0.90	0.050	1.26	0.06	0.15	RHS
496	15 Apr 11	39.725	2.10	0.60	0.050	1.26	0.06	0.15	RHS
497	15 Apr 11	39.562	1.90	0.80	0.050	1.52	0.08	0.18	RHS
498	15 Apr 11	36.870	0.70	0.70	0.050	0.49	0.02	0.06	RHS
499	15 Apr 11	36.850	0.70	0.70	0.050	0.49	0.02	0.06	RHS
500	16 Apr 11	38.005	0.70	0.60	0.050	0.42	0.02	0.05	LHS
501	16 Apr 11	38.008	1.00	0.70	0.050	0.70	0.04	0.08	LHS
502	16 Apr 11	38.010	0.60	0.60	0.050	0.36	0.02	0.04	LHS
503	16 Apr 11	38.120	0.60	0.50	0.050	0.30	0.02	0.03	LHS
504	16 Apr 11	38.260	0.70	0.60	0.050	0.42	0.02	0.05	LHS
505	16 Apr 11	38.390	1.30	0.90	0.050	1.17	0.06	0.14	LHS
506	16 Apr 11	38.526	1.10	0.70	0.050	0.77	0.04	0.09	LHS
507	16 Apr 11	38.560	0.70	0.60	0.050	0.42	0.02	0.05	LHS
508	16 Apr 11	38.615	1.00	0.80	0.050	0.80	0.04	0.09	LHS
509	16 Apr 11	38.625	0.70	0.60	0.050	0.42	0.02	0.05	LHS
510	16 Apr 11	38.650	1.10	1.00	0.050	1.10	0.06	0.13	LHS
CARRIED FORWARD :						2,359.68	108.92	252.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,359.68	108.92	252.69	
511	16 Apr 11	38.680	0.70	0.70	0.050	0.49	0.02	0.06	LHS
512	16 Apr 11	38.720	0.80	0.70	0.050	0.56	0.03	0.06	LHS
513	16 Apr 11	38.740	0.90	0.80	0.050	0.72	0.04	0.08	LHS
514	16 Apr 11	38.750	0.80	0.70	0.050	0.56	0.03	0.06	LHS
515	16 Apr 11	38.760	0.70	0.70	0.050	0.49	0.02	0.06	LHS
516	16 Apr 11	38.790	0.80	0.70	0.050	0.56	0.03	0.06	LHS
517	16 Apr 11	38.830	1.00	0.90	0.050	0.90	0.05	0.10	LHS
518	16 Apr 11	38.885	1.00	1.00	0.050	1.00	0.05	0.12	LHS
519	16 Apr 11	40.995	0.70	0.60	0.050	0.42	0.02	0.05	LHS
520	16 Apr 11	40.996	0.90	0.80	0.050	0.72	0.04	0.08	LHS
521	16 Apr 11	40.997	1.00	0.80	0.050	0.80	0.04	0.09	LHS
522	16 Apr 11	41.000	0.60	0.60	0.050	0.36	0.02	0.04	LHS
523	16 Apr 11	41.180	1.00	1.00	0.050	1.00	0.05	0.12	LHS
524	16 Apr 11	41.190	3.10	1.40	0.050	4.34	0.22	0.50	LHS
525	16 Apr 11	41.193	0.70	0.60	0.050	0.42	0.02	0.05	LHS
526	16 Apr 11	41.450	1.20	0.90	0.050	1.08	0.05	0.13	LHS
527	16 Apr 11	41.452	1.40	1.20	0.050	1.68	0.08	0.19	LHS
528	16 Apr 11	41.452	1.20	0.70	0.050	0.84	0.04	0.10	LHS
529	16 Apr 11	41.456	1.80	0.70	0.050	1.26	0.06	0.15	LHS
530	16 Apr 11	41.456	1.00	1.00	0.050	1.00	0.05	0.12	LHS
531	16 Apr 11	41.458	1.00	0.70	0.050	0.70	0.04	0.08	LHS
532	16 Apr 11	41.460	0.80	0.80	0.050	0.64	0.03	0.07	LHS
533	16 Apr 11	41.462	3.20	0.70	0.050	2.24	0.11	0.26	LHS
534	16 Apr 11	41.463	1.40	0.90	0.050	1.26	0.06	0.15	LHS
535	16 Apr 11	41.463	1.20	1.30	0.050	1.56	0.08	0.18	LHS
536	16 Apr 11	41.485	1.00	0.80	0.050	0.80	0.04	0.09	LHS
537	16 Apr 11	41.490	1.00	0.90	0.050	0.90	0.05	0.10	LHS
538	16 Apr 11	41.491	1.30	0.90	0.050	1.17	0.06	0.14	LHS
539	16 Apr 11	41.491	1.00	0.80	0.050	0.80	0.04	0.09	LHS
540	16 Apr 11	41.510	0.70	0.60	0.050	0.42	0.02	0.05	LHS
CARRIED FORWARD :						2,389.37	110.40	256.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,389.37	110.40	256.13	
541	16 Apr 11	41.520	1.20	0.70	0.050	0.84	0.04	0.10	LHS
542	16 Apr 11	41.525	0.90	0.80	0.050	0.72	0.04	0.08	LHS
543	16 Apr 11	41.580	2.20	0.80	0.050	1.76	0.09	0.20	LHS
544	16 Apr 11	41.590	0.90	0.80	0.050	0.72	0.04	0.08	LHS
545	16 Apr 11	41.595	2.70	1.50	0.050	4.05	0.20	0.47	LHS
546	16 Apr 11	41.350	0.70	0.60	0.050	0.42	0.02	0.05	LHS
547	16 Apr 11	41.340	0.90	0.80	0.050	0.72	0.04	0.08	LHS
548	16 Apr 11	41.275	0.70	0.60	0.050	0.42	0.02	0.05	LHS
549	16 Apr 11	41.265	0.80	0.70	0.050	0.56	0.03	0.06	LHS
550	16 Apr 11	41.260	0.90	0.80	0.050	0.72	0.04	0.08	LHS
551	18 Apr 11	38.950	0.60	0.60	0.050	0.36	0.02	0.04	LHS
552	18 Apr 11	39.450	0.70	0.70	0.050	0.49	0.02	0.06	LHS
553	18 Apr 11	39.453	0.80	0.70	0.050	0.56	0.03	0.06	LHS
554	18 Apr 11	39.460	0.70	0.70	0.050	0.49	0.02	0.06	LHS
555	18 Apr 11	40.392	0.80	0.70	0.050	0.56	0.03	0.06	LHS
556	18 Apr 11	40.393	0.70	0.70	0.050	0.49	0.02	0.06	LHS
557	18 Apr 11	40.400	0.70	0.60	0.050	0.42	0.02	0.05	LHS
558	18 Apr 11	40.415	9.00	0.70	0.050	6.30	0.32	0.73	LHS
559	18 Apr 11	40.416	0.80	0.70	0.050	0.56	0.03	0.06	LHS
560	18 Apr 11	40.425	0.70	0.70	0.050	0.49	0.02	0.06	LHS
561	18 Apr 11	40.440	0.80	0.70	0.050	0.56	0.03	0.06	LHS
562	18 Apr 11	40.445	0.90	0.80	0.050	0.72	0.04	0.08	LHS
563	18 Apr 11	40.455	0.90	0.70	0.050	0.63	0.03	0.07	LHS
564	18 Apr 11	40.760	0.80	0.70	0.050	0.56	0.03	0.06	LHS
565	18 Apr 11	40.763	0.90	0.70	0.050	0.63	0.03	0.07	LHS
566	18 Apr 11	40.780	0.70	0.60	0.050	0.42	0.02	0.05	LHS
567	18 Apr 11	40.830	0.80	0.70	0.050	0.56	0.03	0.06	LHS
568	18 Apr 11	40.850	0.70	0.60	0.050	0.42	0.02	0.05	LHS
569	18 Apr 11	40.850	0.60	0.60	0.050	0.36	0.02	0.04	LHS
570	18 Apr 11	41.595	2.50	1.60	0.050	4.00	0.20	0.46	LHS
CARRIED FORWARD :						2,419.88	111.93	259.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,419.88	111.93	259.67	
571	18 Apr 11	41.605	0.70	1.60	0.050	1.12	0.06	0.13	LHS
572	18 Apr 11	41.620	3.30	0.60	0.050	1.98	0.10	0.23	LHS
573	18 Apr 11	41.650	1.20	1.60	0.050	1.92	0.10	0.22	LHS
574	18 Apr 11	41.650	2.30	1.30	0.050	2.99	0.15	0.35	LHS
575	18 Apr 11	41.655	2.10	1.50	0.050	3.15	0.16	0.37	LHS
576	18 Apr 11	41.658	1.40	1.10	0.050	1.54	0.08	0.18	LHS
577	18 Apr 11	41.662	0.70	1.30	0.050	0.91	0.05	0.11	LHS
578	18 Apr 11	41.674	3.30	0.70	0.050	2.31	0.12	0.27	LHS
579	18 Apr 11	41.676	2.90	0.80	0.050	2.32	0.12	0.27	LHS
580	18 Apr 11	41.677	1.30	1.00	0.050	1.30	0.07	0.15	LHS
581	18 Apr 11	41.725	0.80	0.80	0.050	0.64	0.03	0.07	LHS
582	18 Apr 11	41.730	1.10	0.70	0.050	0.77	0.04	0.09	LHS
583	18 Apr 11	41.737	0.90	1.30	0.050	1.17	0.06	0.14	LHS
584	18 Apr 11	41.740	2.40	1.00	0.050	2.40	0.12	0.28	LHS
585	18 Apr 11	41.760	1.70	1.40	0.050	2.38	0.12	0.28	LHS
586	18 Apr 11	41.760	2.20	1.10	0.050	2.42	0.12	0.28	LHS
587	18 Apr 11	41.765	2.00	1.30	0.050	2.60	0.13	0.30	LHS
588	18 Apr 11	41.465	1.40	1.10	0.050	1.54	0.08	0.18	LHS
589	18 Apr 11	41.780	1.80	0.70	0.050	1.26	0.06	0.15	LHS
590	18 Apr 11	41.790	0.70	0.60	0.050	0.42	0.02	0.05	LHS
591	18 Apr 11	41.800	1.30	0.90	0.050	1.17	0.06	0.14	LHS
592	18 Apr 11	41.860	1.00	0.70	0.050	0.70	0.04	0.08	LHS
593	18 Apr 11	41.870	0.80	0.70	0.050	0.56	0.03	0.06	LHS
594	18 Apr 11	41.887	3.50	0.90	0.050	3.15	0.16	0.37	LHS
595	18 Apr 11	41.892	0.90	0.80	0.050	0.72	0.04	0.08	LHS
596	18 Apr 11	41.980	2.60	1.30	0.050	3.38	0.17	0.39	LHS
597	18 Apr 11	41.988	2.20	1.10	0.050	2.42	0.12	0.28	LHS
598	18 Apr 11	41.989	3.60	1.10	0.050	3.96	0.20	0.46	LHS
599	18 Apr 11	41.992	1.00	0.70	0.050	0.70	0.04	0.08	LHS
600	18 Apr 11	41.992	2.80	1.20	0.050	3.36	0.17	0.39	LHS
CARRIED FORWARD :						2,475.14	114.69	266.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,475.14	114.69	266.08	
601	18 Apr 11	42.000	3.20	1.20	0.050	3.84	0.19	0.45	LHS
602	18 Apr 11	42.001	2.10	1.30	0.050	2.73	0.14	0.32	LHS
603	18 Apr 11	42.002	1.40	1.00	0.050	1.40	0.07	0.16	LHS
604	18 Apr 11	42.010	0.60	0.60	0.050	0.36	0.02	0.04	LHS
605	18 Apr 11	42.030	0.70	0.70	0.050	0.49	0.02	0.06	LHS
606	18 Apr 11	42.050	0.70	0.70	0.050	0.49	0.02	0.06	LHS
607	18 Apr 11	42.090	0.80	0.70	0.050	0.56	0.03	0.06	LHS
608	18 Apr 11	42.110	2.80	0.70	0.050	1.96	0.10	0.23	LHS
609	18 Apr 11	42.210	0.70	0.60	0.050	0.42	0.02	0.05	LHS
610	18 Apr 11	42.195	0.60	0.60	0.050	0.36	0.02	0.04	RHS
611	18 Apr 11	42.150	0.70	0.60	0.050	0.42	0.02	0.05	RHS
612	18 Apr 11	42.115	0.70	0.60	0.050	0.42	0.02	0.05	RHS
613	18 Apr 11	41.992	1.00	0.70	0.050	0.70	0.04	0.08	RHS
614	18 Apr 11	41.990	1.10	0.90	0.050	0.99	0.05	0.11	RHS
615	18 Apr 11	41.766	0.70	0.60	0.050	0.42	0.02	0.05	RHS
616	19 Apr 11	16.825	1.40	1.30	0.050	1.82	0.09	0.21	LHS
617	19 Apr 11	16.825	2.00	1.20	0.050	2.40	0.12	0.28	LHS
618	19 Apr 11	16.830	2.30	1.20	0.050	2.76	0.14	0.32	LHS
619	19 Apr 11	16.833	0.70	0.60	0.050	0.42	0.02	0.05	LHS
620	19 Apr 11	16.840	1.00	0.90	0.050	0.90	0.05	0.10	LHS
621	19 Apr 11	16.840	0.70	0.70	0.050	0.49	0.02	0.06	LHS
622	19 Apr 11	16.855	0.90	0.80	0.050	0.72	0.04	0.08	LHS
623	19 Apr 11	16.855	0.70	0.60	0.050	0.42	0.02	0.05	LHS
624	19 Apr 11	16.856	1.40	1.10	0.050	1.54	0.08	0.18	LHS
625	19 Apr 11	19.390	3.80	1.00	0.050	3.80	0.19	0.44	LHS
626	19 Apr 11	19.910	3.60	0.70	0.050	2.52	0.13	0.29	LHS
627	19 Apr 11	20.115	1.80	0.70	0.050	1.26	0.06	0.15	LHS
628	19 Apr 11	20.120	0.80	0.70	0.050	0.56	0.03	0.06	LHS
629	19 Apr 11	20.135	1.30	0.70	0.050	0.91	0.05	0.11	LHS
630	19 Apr 11	20.392	3.10	1.80	0.050	5.58	0.28	0.65	LHS
CARRIED FORWARD :						2,516.80	116.77	270.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,516.80	116.77	270.91	
631	19 Apr 11	20.392	1.40	0.60	0.050	0.84	0.04	0.10	LHS
632	19 Apr 11	20.392	2.20	1.00	0.050	2.20	0.11	0.26	LHS
633	19 Apr 11	20.392	1.70	1.10	0.050	1.87	0.09	0.22	LHS
634	19 Apr 11	20.403	2.40	1.10	0.050	2.64	0.13	0.31	LHS
635	19 Apr 11	20.403	1.00	1.40	0.050	1.40	0.07	0.16	LHS
636	19 Apr 11	20.403	0.80	0.70	0.050	0.56	0.03	0.06	LHS
637	19 Apr 11	16.865	0.70	6.00	0.050	4.20	0.21	0.49	RHS
638	19 Apr 11	16.863	0.70	0.90	0.050	0.63	0.03	0.07	RHS
639	19 Apr 11	16.858	0.90	0.60	0.050	0.54	0.03	0.06	RHS
640	20 Apr 11	20.435	2.50	1.00	0.050	2.50	0.13	0.29	LHS
641	20 Apr 11	20.592	0.70	0.60	0.050	0.42	0.02	0.05	LHS
642	20 Apr 11	20.690	0.70	0.60	0.050	0.42	0.02	0.05	LHS
643	20 Apr 11	20.710	0.60	0.60	0.050	0.36	0.02	0.04	LHS
644	20 Apr 11	20.715	0.70	0.70	0.050	0.49	0.02	0.06	LHS
645	20 Apr 11	20.717	0.60	0.60	0.050	0.36	0.02	0.04	LHS
646	20 Apr 11	20.730	1.10	0.80	0.050	0.88	0.04	0.10	LHS
647	20 Apr 11	20.950	0.80	0.70	0.050	0.56	0.03	0.06	LHS
648	20 Apr 11	20.992	0.70	0.70	0.050	0.49	0.02	0.06	LHS
649	20 Apr 11	20.993	0.60	1.00	0.050	0.60	0.03	0.07	LHS
650	20 Apr 11	20.993	0.60	1.10	0.050	0.66	0.03	0.08	LHS
651	20 Apr 11	20.993	1.20	0.70	0.050	0.84	0.04	0.10	LHS
652	20 Apr 11	21.010	2.20	0.90	0.050	1.98	0.10	0.23	LHS
653	20 Apr 11	21.010	2.40	1.20	0.050	2.88	0.14	0.33	LHS
654	20 Apr 11	21.020	1.10	1.00	0.050	1.10	0.06	0.13	LHS
655	20 Apr 11	21.070	2.30	1.30	0.050	2.99	0.15	0.35	LHS
656	20 Apr 11	21.725	3.30	0.90	0.050	2.97	0.15	0.34	RHS
657	20 Apr 11	21.720	2.00	0.80	0.050	1.60	0.08	0.19	RHS
658	20 Apr 11	21.030	1.10	0.80	0.050	0.88	0.04	0.10	RHS
659	20 Apr 11	20.970	0.70	0.60	0.050	0.42	0.02	0.05	RHS
660	20 Apr 11	20.827	0.80	0.70	0.050	0.56	0.03	0.06	RHS
CARRIED FORWARD :						2,555.64	118.71	275.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,555.64	118.71	275.42	
661	20 Apr 11	20.827	0.80	0.70	0.050	0.56	0.03	0.06	RHS
662	20 Apr 11	20.825	0.70	0.60	0.050	0.42	0.02	0.05	RHS
663	20 Apr 11	20.820	1.00	0.70	0.050	0.70	0.04	0.08	RHS
664	20 Apr 11	20.785	4.00	0.50	0.050	2.00	0.10	0.23	RHS
665	20 Apr 11	20.780	1.80	0.70	0.050	1.26	0.06	0.15	RHS
666	20 Apr 11	20.724	0.70	0.60	0.050	0.42	0.02	0.05	RHS
667	20 Apr 11	20.715	0.60	0.60	0.050	0.36	0.02	0.04	RHS
668	20 Apr 11	16.160	1.10	0.70	0.050	0.77	0.04	0.09	RHS
669	21 Apr 11	38.440	1.80	0.50	0.050	0.90	0.05	0.10	RHS
670	21 Apr 11	38.435	1.90	0.60	0.050	1.14	0.06	0.13	RHS
671	21 Apr 11	38.430	1.60	0.80	0.050	1.28	0.06	0.15	RHS
672	21 Apr 11	38.425	1.20	0.70	0.050	0.84	0.04	0.10	RHS
673	21 Apr 11	38.405	1.50	0.60	0.050	0.90	0.05	0.10	RHS
674	21 Apr 11	38.405	0.70	0.60	0.050	0.42	0.02	0.05	RHS
675	21 Apr 11	38.393	1.80	0.90	0.050	1.62	0.08	0.19	RHS
676	21 Apr 11	38.370	1.60	0.70	0.050	1.12	0.06	0.13	RHS
677	21 Apr 11	38.280	2.90	1.10	0.050	3.19	0.16	0.37	RHS
678	21 Apr 11	38.275	3.90	0.90	0.050	3.51	0.18	0.41	RHS
679	21 Apr 11	38.272	3.10	1.00	0.050	3.10	0.16	0.36	RHS
680	21 Apr 11	38.252	3.60	1.10	0.050	3.96	0.20	0.46	RHS
681	21 Apr 11	38.230	1.90	1.30	0.050	2.47	0.12	0.29	RHS
682	21 Apr 11	38.230	4.20	0.50	0.050	2.10	0.11	0.24	RHS
683	21 Apr 11	38.220	3.50	1.00	0.050	3.50	0.18	0.41	RHS
684	21 Apr 11	38.204	1.20	0.80	0.050	0.96	0.05	0.11	RHS
685	21 Apr 11	38.200	1.10	1.00	0.050	1.10	0.06	0.13	RHS
686	21 Apr 11	38.198	0.80	0.80	0.050	0.64	0.03	0.07	RHS
687	21 Apr 11	38.195	1.10	0.90	0.050	0.99	0.05	0.11	RHS
688	21 Apr 11	38.192	1.10	1.00	0.050	1.10	0.06	0.13	RHS
689	21 Apr 11	38.190	1.10	1.00	0.050	1.10	0.06	0.13	RHS
690	21 Apr 11	38.180	1.40	0.80	0.050	1.12	0.06	0.13	RHS
CARRIED FORWARD :						2,599.19	120.89	280.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,599.19	120.89	280.47	
691	21 Apr 11	38.140	1.00	1.00	0.050	1.00	0.05	0.12	RHS
692	21 Apr 11	38.135	1.20	1.00	0.050	1.20	0.06	0.14	RHS
693	21 Apr 11	37.132	2.00	1.00	0.050	2.00	0.10	0.23	RHS
694	21 Apr 11	38.120	2.90	1.10	0.050	3.19	0.16	0.37	RHS
695	21 Apr 11	38.118	4.60	0.80	0.050	3.68	0.18	0.43	RHS
696	21 Apr 11	38.115	2.40	0.80	0.050	1.92	0.10	0.22	RHS
697	21 Apr 11	38.092	2.20	1.00	0.050	2.20	0.11	0.26	RHS
698	21 Apr 11	38.080	1.50	1.10	0.050	1.65	0.08	0.19	RHS
699	21 Apr 11	38.080	0.70	0.70	0.050	0.49	0.02	0.06	RHS
700	21 Apr 11	37.985	3.40	0.90	0.050	3.06	0.15	0.35	RHS
701	22 Apr 11	14.292	1.50	1.40	0.050	2.10	0.11	0.24	RHS
702	22 Apr 11	14.292	2.10	1.70	0.050	3.57	0.18	0.41	RHS
703	22 Apr 11	13.150	3.90	1.10	0.050	4.29	0.21	0.50	RHS
704	22 Apr 11	13.150	4.20	1.00	0.050	4.20	0.21	0.49	RHS
705	22 Apr 11	13.140	1.50	1.60	0.050	2.40	0.12	0.28	RHS
706	22 Apr 11	13.138	4.70	0.60	0.050	2.82	0.14	0.33	RHS
707	22 Apr 11	13.135	2.60	1.30	0.050	3.38	0.17	0.39	RHS
708	22 Apr 11	13.133	1.10	0.70	0.050	0.77	0.04	0.09	RHS
709	22 Apr 11	13.130	0.70	0.80	0.050	0.56	0.03	0.06	RHS
710	22 Apr 11	13.122	1.90	0.70	0.050	1.33	0.07	0.15	RHS
711	22 Apr 11	13.121	2.80	0.80	0.050	2.24	0.11	0.26	RHS
712	22 Apr 11	13.110	0.80	0.70	0.050	0.56	0.03	0.06	RHS
713	22 Apr 11	13.107	1.10	0.70	0.050	0.77	0.04	0.09	RHS
714	22 Apr 11	13.100	1.20	0.80	0.050	0.96	0.05	0.11	RHS
715	22 Apr 11	13.095	0.60	0.70	0.050	0.42	0.02	0.05	RHS
716	22 Apr 11	13.090	1.10	0.90	0.050	0.99	0.05	0.11	RHS
717	22 Apr 11	13.082	1.20	0.80	0.050	0.96	0.05	0.11	RHS
718	22 Apr 11	13.081	1.10	0.70	0.050	0.77	0.04	0.09	RHS
719	22 Apr 11	13.078	1.20	0.70	0.050	0.84	0.04	0.10	RHS
720	22 Apr 11	13.075	1.10	0.60	0.050	0.66	0.03	0.08	RHS
CARRIED FORWARD :						2,654.17	123.64	286.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,654.17	123.64	286.85	
721	23 Apr 11	26.010	1.50	1.50	0.050	2.25	0.11	0.26	LHS
722	23 Apr 11	26.200	0.70	0.70	0.050	0.49	0.02	0.06	LHS
723	23 Apr 11	26.230	0.80	0.70	0.050	0.56	0.03	0.06	LHS
724	23 Apr 11	26.540	2.70	1.50	0.050	4.05	0.20	0.47	LHS
725	23 Apr 11	27.000	2.00	1.30	0.050	2.60	0.13	0.30	LHS
726	23 Apr 11	27.005	1.50	1.20	0.050	1.80	0.09	0.21	LHS
727	23 Apr 11	27.005	1.70	1.10	0.050	1.87	0.09	0.22	LHS
728	23 Apr 11	27.007	2.10	1.00	0.050	2.10	0.11	0.24	LHS
729	23 Apr 11	27.008	2.50	1.10	0.050	2.75	0.14	0.32	LHS
730	23 Apr 11	27.350	1.40	1.60	0.050	2.24	0.11	0.26	LHS
731	23 Apr 11	28.150	0.70	0.60	0.050	0.42	0.02	0.05	LHS
732	23 Apr 11	28.360	0.70	0.60	0.050	0.42	0.02	0.05	LHS
733	23 Apr 11	28.390	0.70	0.60	0.050	0.42	0.02	0.05	LHS
734	23 Apr 11	28.590	0.80	0.60	0.050	0.48	0.02	0.06	LHS
735	23 Apr 11	28.590	3.80	1.20	0.050	4.56	0.23	0.53	LHS
736	23 Apr 11	26.160	0.60	0.70	0.050	0.42	0.02	0.05	RHS
737	23 Apr 11	0.004	4.20	1.00	0.050	4.20	0.21	0.49	LHS
738	23 Apr 11	0.083	1.30	0.90	0.050	1.17	0.06	0.14	LHS
739	23 Apr 11	0.081	0.50	0.50	0.050	0.25	0.01	0.03	RHS
740	23 Apr 11	0.056	2.50	1.00	0.050	2.50	0.13	0.29	RHS
741	23 Apr 11	0.061	3.90	1.20	0.050	4.68	0.23	0.54	RHS
742	23 Apr 11	0.016	1.60	0.80	0.050	1.28	0.06	0.15	LHS
743	23 Apr 11	0.014	2.00	1.70	0.050	3.40	0.17	0.39	RHS
744	23 Apr 11	0.004	1.20	0.70	0.050	0.84	0.04	0.10	RHS
745	23 Apr 11	0.002	1.60	1.40	0.050	2.24	0.11	0.26	RHS
746	23 Apr 11	0.000	1.50	0.60	0.050	0.90	0.05	0.10	RHS
747	25 Apr 11	23.208	2.00	1.10	0.050	2.20	0.11	0.26	LHS
748	25 Apr 11	23.225	3.00	1.10	0.050	3.30	0.17	0.38	LHS
749	25 Apr 11	23.240	2.10	1.00	0.050	2.10	0.11	0.24	LHS
750	25 Apr 11	25.360	0.70	0.70	0.050	0.49	0.02	0.06	LHS
CARRIED FORWARD :						2,711.15	126.49	293.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,711.15	126.49	293.46	
751	25 Apr 11	25.380	0.60	0.60	0.050	0.36	0.02	0.04	LHS
752	25 Apr 11	25.490	0.70	0.60	0.050	0.42	0.02	0.05	LHS
753	25 Apr 11	25.495	0.60	0.60	0.050	0.36	0.02	0.04	LHS
754	25 Apr 11	25.585	0.70	0.60	0.050	0.42	0.02	0.05	LHS
755	25 Apr 11	25.590	0.80	0.70	0.050	0.56	0.03	0.06	LHS
756	25 Apr 11	25.650	0.60	0.60	0.050	0.36	0.02	0.04	LHS
757	25 Apr 11	25.645	0.70	0.60	0.050	0.42	0.02	0.05	RHS
758	25 Apr 11	25.645	0.60	0.60	0.050	0.36	0.02	0.04	RHS
759	25 Apr 11	25.685	0.70	0.60	0.050	0.42	0.02	0.05	RHS
760	25 Apr 11	25.380	0.70	0.60	0.050	0.42	0.02	0.05	RHS
761	25 Apr 11	23.242	0.70	0.70	0.050	0.49	0.02	0.06	RHS
762	25 Apr 11	23.194	0.70	0.60	0.050	0.42	0.02	0.05	RHS
763	25 Apr 11	23.192	0.60	0.60	0.050	0.36	0.02	0.04	RHS
764	25 Apr 11	11.230	1.90	1.20	0.050	2.28	0.11	0.26	LHS
765	25 Apr 11	11.250	1.20	1.60	0.050	1.92	0.10	0.22	LHS
766	25 Apr 11	11.250	1.40	1.50	0.050	2.10	0.11	0.24	LHS
767	25 Apr 11	11.305	1.30	1.20	0.050	1.56	0.08	0.18	LHS
768	25 Apr 11	11.307	1.60	0.70	0.050	1.12	0.06	0.13	LHS
769	25 Apr 11	11.307	2.20	1.00	0.050	2.20	0.11	0.26	LHS
770	25 Apr 11	11.307	1.00	0.70	0.050	0.70	0.04	0.08	LHS
771	25 Apr 11	12.170	1.10	0.80	0.050	0.88	0.04	0.10	LHS
772	25 Apr 11	12.170	1.90	1.30	0.050	2.47	0.12	0.29	LHS
773	25 Apr 11	12.173	2.30	1.90	0.050	4.37	0.22	0.51	LHS
774	25 Apr 11	12.208	1.80	1.00	0.050	1.80	0.09	0.21	RHS
775	25 Apr 11	12.204	2.00	0.80	0.050	1.60	0.08	0.19	RHS
776	25 Apr 11	12.195	0.60	0.60	0.050	0.36	0.02	0.04	RHS
777	25 Apr 11	12.190	3.60	1.00	0.050	3.60	0.18	0.42	RHS
778	25 Apr 11	12.190	1.50	0.60	0.050	0.90	0.05	0.10	RHS
779	25 Apr 11	12.185	2.90	0.90	0.050	2.61	0.13	0.30	RHS
780	25 Apr 11	12.183	2.70	1.20	0.050	3.24	0.16	0.38	RHS
CARRIED FORWARD :						2,750.23	128.44	297.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,750.23	128.44	297.99	
781	25 Apr 11	12.183	2.30	1.00	0.050	2.30	0.12	0.27	RHS
782	25 Apr 11	12.175	1.20	0.80	0.050	0.96	0.05	0.11	RHS
783	25 Apr 11	12.174	2.60	1.10	0.050	2.86	0.14	0.33	RHS
784	25 Apr 11	12.174	2.50	0.80	0.050	2.00	0.10	0.23	RHS
785	25 Apr 11	12.170	0.70	1.00	0.050	0.70	0.04	0.08	RHS
786	30 Apr 11	37.092	2.00	1.40	0.050	2.80	0.14	0.32	LHS
787	30 Apr 11	37.095	3.40	1.30	0.050	4.42	0.22	0.51	LHS
788	30 Apr 11	37.095	1.20	0.60	0.050	0.72	0.04	0.08	LHS
789	30 Apr 11	37.098	2.10	1.20	0.050	2.52	0.13	0.29	LHS
790	30 Apr 11	37.120	2.60	1.60	0.050	4.16	0.21	0.48	LHS
791	30 Apr 11	38.040	1.20	1.10	0.050	1.32	0.07	0.15	LHS
792	30 Apr 11	38.047	3.50	1.30	0.050	4.55	0.23	0.53	LHS
793	30 Apr 11	37.100	0.60	0.50	0.050	0.30	0.02	0.03	RHS
794	30 Apr 11	37.095	0.80	0.60	0.050	0.48	0.02	0.06	RHS
795	30 Apr 11	15.212	2.10	1.30	0.050	2.73	0.14	0.32	LHS
796	30 Apr 11	15.214	2.30	1.30	0.050	2.99	0.15	0.35	LHS
797	30 Apr 11	15.225	2.00	1.40	0.050	2.80	0.14	0.32	LHS
798	30 Apr 11	15.230	3.50	1.40	0.050	4.90	0.25	0.57	LHS
799	30 Apr 11	20.287	1.70	1.50	0.050	2.55	0.13	0.30	LHS
800	30 Apr 11	20.285	1.30	1.70	0.050	2.21	0.11	0.26	LHS
801	30 Apr 11	16.060	2.70	1.50	0.050	4.05	0.20	0.47	RHS
802	30 Apr 11	16.060	0.80	0.60	0.050	0.48	0.02	0.06	RHS
TOTAL:						2,803.03	131.08	304.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						436.00	28.59	66.34	
TOTAL :						436.00	28.59	66.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						498.89	21.32	49.47	
1	08 Apr 11	5.517	1.00	0.50	0.050	0.50	0.03	0.06	LHS
2	08 Apr 11	5.522	0.80	0.50	0.050	0.40	0.02	0.05	LHS
3	08 Apr 11	5.523	1.10	0.70	0.050	0.77	0.04	0.09	LHS
4	08 Apr 11	5.551	1.20	0.80	0.050	0.96	0.05	0.11	LHS
5	08 Apr 11	5.551	1.10	0.80	0.050	0.88	0.04	0.10	LHS
6	08 Apr 11	5.578	1.00	0.60	0.050	0.60	0.03	0.07	LHS
7	08 Apr 11	5.581	0.50	0.50	0.050	0.25	0.01	0.03	LHS
8	08 Apr 11	5.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
9	08 Apr 11	5.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
10	08 Apr 11	5.705	2.50	1.20	0.050	3.00	0.15	0.35	LHS
11	08 Apr 11	5.707	2.90	1.70	0.050	4.93	0.25	0.57	LHS
12	08 Apr 11	5.710	1.20	0.80	0.050	0.96	0.05	0.11	LHS
13	08 Apr 11	5.710	3.20	2.00	0.050	6.40	0.32	0.74	LHS
14	09 Apr 11	6.191	1.00	0.80	0.050	0.80	0.04	0.09	RHS
15	09 Apr 11	6.180	0.90	0.50	0.050	0.45	0.02	0.05	RHS
16	09 Apr 11	5.535	0.50	0.50	0.050	0.25	0.01	0.03	RHS
17	09 Apr 11	5.300	0.80	0.80	0.050	0.64	0.03	0.07	RHS
18	09 Apr 11	5.526	1.00	0.90	0.050	0.90	0.05	0.10	RHS
19	09 Apr 11	5.523	1.10	0.70	0.050	0.77	0.04	0.09	RHS
20	09 Apr 11	5.448	1.30	1.00	0.050	1.30	0.07	0.15	RHS
21	10 Apr 11	0.025	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	10 Apr 11	0.033	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	10 Apr 11	0.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	10 Apr 11	0.040	0.60	0.50	0.050	0.30	0.02	0.03	LHS
25	10 Apr 11	0.041	0.50	0.50	0.050	0.25	0.01	0.03	LHS
26	10 Apr 11	0.043	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	10 Apr 11	2.526	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	10 Apr 11	3.093	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	10 Apr 11	3.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
30	10 Apr 11	5.220	0.70	0.70	0.050	0.49	0.02	0.06	LHS
CARRIED FORWARD :						526.94	22.73	52.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						526.94	22.73	52.72	
31	10 Apr 11	5.220	1.50	0.50	0.050	0.75	0.04	0.09	LHS
32	10 Apr 11	5.240	0.90	0.60	0.050	0.54	0.03	0.06	RHS
33	10 Apr 11	5.220	3.20	0.50	0.050	1.60	0.08	0.19	RHS
34	10 Apr 11	5.162	0.90	0.50	0.050	0.45	0.02	0.05	RHS
35	10 Apr 11	5.157	0.50	0.50	0.050	0.25	0.01	0.03	RHS
36	10 Apr 11	5.136	1.20	1.00	0.050	1.20	0.06	0.14	RHS
37	10 Apr 11	5.135	1.30	1.10	0.050	1.43	0.07	0.17	RHS
38	10 Apr 11	5.133	4.20	3.00	0.050	12.60	0.63	1.46	RHS
39	10 Apr 11	5.131	2.70	1.80	0.050	4.86	0.24	0.56	RHS
40	10 Apr 11	5.131	2.40	1.80	0.050	4.32	0.22	0.50	RHS
41	10 Apr 11	5.129	0.90	0.50	0.050	0.45	0.02	0.05	RHS
42	10 Apr 11	5.126	0.70	0.70	0.050	0.49	0.02	0.06	RHS
43	10 Apr 11	5.116	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	11 Apr 11	0.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
45	11 Apr 11	0.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
46	11 Apr 11	0.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
47	11 Apr 11	0.611	0.50	0.50	0.050	0.25	0.01	0.03	LHS
48	11 Apr 11	0.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
49	11 Apr 11	0.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
50	11 Apr 11	0.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
51	11 Apr 11	0.781	0.50	0.50	0.050	0.25	0.01	0.03	LHS
52	11 Apr 11	0.781	0.50	0.50	0.050	0.25	0.01	0.03	LHS
53	11 Apr 11	1.070	0.50	0.50	0.050	0.25	0.01	0.03	LHS
54	11 Apr 11	2.575	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	11 Apr 11	2.574	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	11 Apr 11	2.573	0.50	0.50	0.050	0.25	0.01	0.03	RHS
57	11 Apr 11	2.568	1.20	0.80	0.050	0.96	0.05	0.11	RHS
58	11 Apr 11	2.540	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	11 Apr 11	2.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	11 Apr 11	2.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						561.09	24.43	56.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						561.09	24.43	56.68	
61	11 Apr 11	2.512	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	11 Apr 11	2.508	0.50	0.50	0.050	0.25	0.01	0.03	RHS
63	11 Apr 11	2.508	0.50	0.50	0.050	0.25	0.01	0.03	RHS
64	11 Apr 11	2.498	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	11 Apr 11	52.497	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	11 Apr 11	2.495	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	11 Apr 11	2.494	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	11 Apr 11	2.490	3.00	0.50	0.050	1.50	0.08	0.17	RHS
69	11 Apr 11	2.460	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	11 Apr 11	2.460	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	11 Apr 11	2.458	1.00	0.50	0.050	0.50	0.03	0.06	RHS
72	11 Apr 11	2.457	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	11 Apr 11	2.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
74	11 Apr 11	2.115	0.50	0.50	0.050	0.25	0.01	0.03	RHS
75	11 Apr 11	2.007	0.50	0.50	0.050	0.25	0.01	0.03	RHS
76	11 Apr 11	2.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
77	11 Apr 11	2.008	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	11 Apr 11	1.770	0.90	0.90	0.050	0.81	0.04	0.09	RHS
79	11 Apr 11	1.770	0.50	0.50	0.050	0.25	0.01	0.03	RHS
80	11 Apr 11	1.768	0.50	0.50	0.050	0.25	0.01	0.03	RHS
81	11 Apr 11	1.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
82	11 Apr 11	1.739	0.50	0.50	0.050	0.25	0.01	0.03	RHS
83	11 Apr 11	1.711	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	11 Apr 11	1.710	0.70	0.50	0.050	0.35	0.02	0.04	RHS
85	11 Apr 11	1.709	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	11 Apr 11	1.687	1.00	0.60	0.050	0.60	0.03	0.07	RHS
87	11 Apr 11	1.686	0.50	0.50	0.050	0.25	0.01	0.03	RHS
88	11 Apr 11	1.685	0.50	0.50	0.050	0.25	0.01	0.03	RHS
89	11 Apr 11	1.670	1.00	0.50	0.050	0.50	0.03	0.06	RHS
90	11 Apr 11	1.668	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						571.35	24.95	57.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						571.35	24.95	57.87	
91	11 Apr 11	1.667	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	11 Apr 11	1.666	1.20	0.50	0.050	0.60	0.03	0.07	RHS
93	11 Apr 11	1.663	1.60	0.50	0.050	0.80	0.04	0.09	RHS
94	11 Apr 11	1.662	0.50	0.50	0.050	0.25	0.01	0.03	RHS
95	11 Apr 11	1.662	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	11 Apr 11	6.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	11 Apr 11	6.839	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	11 Apr 11	6.839	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	11 Apr 11	6.837	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	11 Apr 11	6.827	0.50	0.50	0.050	0.25	0.01	0.03	RHS
101	11 Apr 11	6.596	3.50	0.90	0.050	3.15	0.16	0.37	RHS
102	11 Apr 11	6.601	1.60	1.50	0.050	2.40	0.12	0.28	RHS
103	11 Apr 11	6.602	1.80	1.70	0.050	3.06	0.15	0.35	RHS
104	11 Apr 11	6.604	3.00	1.20	0.050	3.60	0.18	0.42	RHS
105	11 Apr 11	6.608	1.20	0.60	0.050	0.72	0.04	0.08	RHS
106	11 Apr 11	6.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
107	11 Apr 11	6.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
108	16 Apr 11	6.094	0.50	0.50	0.050	0.25	0.01	0.03	RHS
109	16 Apr 11	6.093	0.50	0.50	0.050	0.25	0.01	0.03	RHS
110	16 Apr 11	6.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
111	16 Apr 11	6.084	0.50	0.50	0.050	0.25	0.01	0.03	RHS
112	16 Apr 11	6.082	0.50	0.50	0.050	0.25	0.01	0.03	RHS
113	16 Apr 11	6.078	0.50	0.50	0.050	0.25	0.01	0.03	RHS
114	16 Apr 11	6.045	0.50	0.50	0.050	0.25	0.01	0.03	RHS
115	16 Apr 11	6.043	0.50	0.50	0.050	0.25	0.01	0.03	RHS
116	16 Apr 11	6.042	0.50	0.50	0.050	0.25	0.01	0.03	RHS
117	16 Apr 11	6.037	0.50	0.50	0.050	0.25	0.01	0.03	RHS
118	16 Apr 11	6.034	0.50	0.50	0.050	0.25	0.01	0.03	RHS
119	16 Apr 11	5.644	0.50	0.50	0.050	0.25	0.01	0.03	RHS
120	16 Apr 11	5.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						591.43	25.95	60.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						591.43	25.95	60.20	
121	16 Apr 11	5.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
122	16 Apr 11	5.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
123	16 Apr 11	5.634	0.50	0.50	0.050	0.25	0.01	0.03	RHS
124	16 Apr 11	5.626	0.50	0.50	0.050	0.25	0.01	0.03	RHS
125	16 Apr 11	5.625	0.50	0.50	0.050	0.25	0.01	0.03	RHS
126	16 Apr 11	5.625	0.50	0.50	0.050	0.25	0.01	0.03	RHS
127	16 Apr 11	5.620	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	16 Apr 11	5.617	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	16 Apr 11	5.616	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	16 Apr 11	5.615	0.50	0.50	0.050	0.25	0.01	0.03	RHS
131	16 Apr 11	5.615	0.50	0.50	0.050	0.25	0.01	0.03	RHS
132	16 Apr 11	5.611	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	16 Apr 11	5.605	0.50	0.50	0.050	0.25	0.01	0.03	RHS
134	16 Apr 11	5.604	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	16 Apr 11	5.598	0.50	0.50	0.050	0.25	0.01	0.03	RHS
136	16 Apr 11	5.598	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	16 Apr 11	5.596	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	16 Apr 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
139	16 Apr 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
140	16 Apr 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
141	16 Apr 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	16 Apr 11	5.593	0.50	0.50	0.050	0.25	0.01	0.03	RHS
143	16 Apr 11	5.589	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	16 Apr 11	5.589	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	16 Apr 11	5.585	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	16 Apr 11	5.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
147	16 Apr 11	5.579	0.50	0.50	0.050	0.25	0.01	0.03	RHS
148	16 Apr 11	5.571	0.50	0.50	0.050	0.25	0.01	0.03	RHS
149	16 Apr 11	5.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
150	16 Apr 11	5.568	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						598.93	26.32	61.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						598.93	26.32	61.07	
151	16 Apr 11	5.566	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	16 Apr 11	5.564	0.50	0.50	0.050	0.25	0.01	0.03	RHS
153	16 Apr 11	5.556	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	16 Apr 11	5.551	0.50	0.50	0.050	0.25	0.01	0.03	RHS
155	16 Apr 11	5.551	0.50	0.50	0.050	0.25	0.01	0.03	RHS
156	16 Apr 11	5.551	0.50	0.50	0.050	0.25	0.01	0.03	RHS
157	16 Apr 11	5.547	0.50	0.50	0.050	0.25	0.01	0.03	RHS
158	16 Apr 11	5.547	0.50	0.50	0.050	0.25	0.01	0.03	RHS
159	16 Apr 11	5.547	0.50	0.50	0.050	0.25	0.01	0.03	RHS
160	16 Apr 11	5.546	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	16 Apr 11	5.546	0.50	0.50	0.050	0.25	0.01	0.03	RHS
162	16 Apr 11	5.545	0.50	0.50	0.050	0.25	0.01	0.03	RHS
163	16 Apr 11	5.536	0.50	0.50	0.050	0.25	0.01	0.03	RHS
164	16 Apr 11	5.535	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	16 Apr 11	5.354	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	16 Apr 11	5.534	0.50	0.50	0.050	0.25	0.01	0.03	RHS
167	16 Apr 11	5.533	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	16 Apr 11	5.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	16 Apr 11	5.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	16 Apr 11	5.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	16 Apr 11	5.524	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	16 Apr 11	5.523	0.80	0.80	0.050	0.64	0.03	0.07	RHS
173	16 Apr 11	5.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
174	16 Apr 11	5.521	0.50	0.50	0.050	0.25	0.01	0.03	RHS
175	16 Apr 11	5.521	0.50	0.50	0.050	0.25	0.01	0.03	RHS
176	16 Apr 11	5.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	16 Apr 11	5.519	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	16 Apr 11	5.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
179	16 Apr 11	5.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
180	16 Apr 11	5.517	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						606.82	26.72	61.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						606.82	26.72	61.99	
181	16 Apr 11	5.517	0.50	0.50	0.050	0.25	0.01	0.03	RHS
182	16 Apr 11	5.516	0.50	0.50	0.050	0.25	0.01	0.03	RHS
183	16 Apr 11	5.516	0.50	0.50	0.050	0.25	0.01	0.03	RHS
184	16 Apr 11	5.515	0.50	0.50	0.050	0.25	0.01	0.03	RHS
185	16 Apr 11	5.513	0.50	0.50	0.050	0.25	0.01	0.03	RHS
186	16 Apr 11	5.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
187	16 Apr 11	5.508	0.50	0.50	0.050	0.25	0.01	0.03	RHS
188	16 Apr 11	5.506	0.50	0.50	0.050	0.25	0.01	0.03	RHS
189	16 Apr 11	5.503	0.50	0.50	0.050	0.25	0.01	0.03	RHS
190	16 Apr 11	5.502	0.50	0.50	0.050	0.25	0.01	0.03	RHS
191	16 Apr 11	5.503	0.50	0.50	0.050	0.25	0.01	0.03	RHS
192	16 Apr 11	5.501	0.50	0.50	0.050	0.25	0.01	0.03	RHS
193	16 Apr 11	5.498	0.50	0.50	0.050	0.25	0.01	0.03	RHS
194	16 Apr 11	5.496	0.50	0.50	0.050	0.25	0.01	0.03	RHS
195	16 Apr 11	5.496	0.50	0.50	0.050	0.25	0.01	0.03	RHS
196	16 Apr 11	5.495	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	16 Apr 11	5.494	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	16 Apr 11	5.494	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	16 Apr 11	5.493	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	16 Apr 11	5.493	0.50	0.50	0.050	0.25	0.01	0.03	RHS
201	16 Apr 11	5.492	0.50	0.50	0.050	0.25	0.01	0.03	RHS
202	16 Apr 11	5.492	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	16 Apr 11	5.491	0.50	0.50	0.050	0.25	0.01	0.03	RHS
204	16 Apr 11	5.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
205	16 Apr 11	5.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
206	16 Apr 11	5.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	16 Apr 11	5.489	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	16 Apr 11	5.489	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	16 Apr 11	5.477	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	16 Apr 11	5.476	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						614.32	27.09	62.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						614.32	27.09	62.86	
211	16 Apr 11	5.475	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	16 Apr 11	5.464	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	16 Apr 11	5.463	0.50	0.50	0.050	0.25	0.01	0.03	RHS
214	16 Apr 11	5.449	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	16 Apr 11	5.448	0.50	0.50	0.050	0.25	0.01	0.03	RHS
216	16 Apr 11	53.446	0.50	0.50	0.050	0.25	0.01	0.03	RHS
217	16 Apr 11	5.444	0.50	0.50	0.050	0.25	0.01	0.03	RHS
218	16 Apr 11	5.443	0.50	0.50	0.050	0.25	0.01	0.03	RHS
219	16 Apr 11	5.442	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	16 Apr 11	5.441	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	16 Apr 11	5.441	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	16 Apr 11	5.435	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	16 Apr 11	5.221	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	16 Apr 11	5.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	16 Apr 11	5.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	16 Apr 11	5.190	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	16 Apr 11	5.190	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	16 Apr 11	5.189	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	16 Apr 11	5.189	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	16 Apr 11	4.245	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	16 Apr 11	4.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	16 Apr 11	4.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
233	16 Apr 11	4.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
234	16 Apr 11	4.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
235	16 Apr 11	4.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
236	16 Apr 11	4.176	0.50	0.50	0.050	0.25	0.01	0.03	RHS
237	16 Apr 11	4.176	0.50	0.50	0.050	0.25	0.01	0.03	RHS
238	16 Apr 11	4.174	0.50	0.50	0.050	0.25	0.01	0.03	RHS
239	16 Apr 11	4.174	0.50	0.50	0.050	0.25	0.01	0.03	RHS
240	16 Apr 11	4.169	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						621.82	27.47	63.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						621.82	27.47	63.73	
241	16 Apr 11	4.165	0.50	0.50	0.050	0.25	0.01	0.03	RHS
242	16 Apr 11	4.165	0.50	0.50	0.050	0.25	0.01	0.03	RHS
243	16 Apr 11	3.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
244	16 Apr 11	3.790	0.50	0.50	0.050	0.25	0.01	0.03	RHS
245	16 Apr 11	3.789	0.70	0.70	0.050	0.49	0.02	0.06	RHS
246	16 Apr 11	3.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
247	16 Apr 11	3.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
248	16 Apr 11	3.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
249	16 Apr 11	3.787	0.50	0.50	0.050	0.25	0.01	0.03	RHS
250	16 Apr 11	3.560	0.50	0.50	0.050	0.25	0.01	0.03	RHS
251	16 Apr 11	3.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
252	16 Apr 11	3.398	0.50	0.50	0.050	0.25	0.01	0.03	RHS
253	16 Apr 11	3.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
254	16 Apr 11	3.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
255	16 Apr 11	2.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
256	16 Apr 11	2.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
257	16 Apr 11	2.516	0.50	0.50	0.050	0.25	0.01	0.03	RHS
258	16 Apr 11	2.511	0.50	0.50	0.050	0.25	0.01	0.03	RHS
259	16 Apr 11	2.011	0.50	0.50	0.050	0.25	0.01	0.03	RHS
260	16 Apr 11	2.011	0.50	0.50	0.050	0.25	0.01	0.03	RHS
261	16 Apr 11	2.001	0.50	0.50	0.050	0.25	0.01	0.03	RHS
262	16 Apr 11	1.650	0.70	0.50	0.050	0.35	0.02	0.04	RHS
263	16 Apr 11	1.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
264	16 Apr 11	1.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
265	16 Apr 11	1.217	0.50	0.50	0.050	0.25	0.01	0.03	RHS
266	16 Apr 11	1.030	0.50	0.50	0.050	0.25	0.01	0.03	RHS
267	16 Apr 11	5.620	0.50	0.50	0.050	0.25	0.01	0.03	RHS
268	16 Apr 11	5.622	0.80	0.80	0.050	0.64	0.03	0.07	RHS
269	16 Apr 11	5.531	0.70	0.70	0.050	0.49	0.02	0.06	RHS
270	16 Apr 11	5.522	0.80	0.80	0.050	0.64	0.03	0.07	RHS
CARRIED FORWARD :						630.68	27.91	64.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						630.68	27.91	64.76	
271	18 Apr 11	5.006	0.50	0.50	0.050	0.25	0.01	0.03	LHS
272	18 Apr 11	5.006	0.50	0.50	0.050	0.25	0.01	0.03	LHS
273	18 Apr 11	5.006	0.50	0.50	0.050	0.25	0.01	0.03	LHS
274	18 Apr 11	6.125	0.90	0.70	0.050	0.63	0.03	0.07	LHS
275	18 Apr 11	4.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
276	18 Apr 11	1.004	0.50	0.50	0.050	0.25	0.01	0.03	RHS
277	18 Apr 11	0.627	0.50	0.50	0.050	0.25	0.01	0.03	RHS
278	18 Apr 11	0.622	0.50	0.50	0.050	0.25	0.01	0.03	RHS
279	18 Apr 11	0.618	0.50	0.50	0.050	0.25	0.01	0.03	RHS
280	18 Apr 11	4.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
281	18 Apr 11	4.196	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	18 Apr 11	4.197	0.50	0.50	0.050	0.25	0.01	0.03	LHS
283	18 Apr 11	4.199	0.50	0.50	0.050	0.25	0.01	0.03	LHS
284	18 Apr 11	4.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
285	18 Apr 11	7.098	0.70	0.70	0.050	0.49	0.02	0.06	LHS
286	18 Apr 11	7.555	1.70	0.70	0.050	1.19	0.06	0.14	LHS
287	18 Apr 11	8.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
288	18 Apr 11	10.390	1.20	8.00	0.050	9.60	0.48	1.11	RHS
289	19 Apr 11	6.267	0.50	0.50	0.050	0.25	0.01	0.03	RHS
290	19 Apr 11	6.199	0.50	0.50	0.050	0.25	0.01	0.03	RHS
291	19 Apr 11	6.197	0.90	0.50	0.050	0.45	0.02	0.05	RHS
292	19 Apr 11	6.196	1.00	0.50	0.050	0.50	0.03	0.06	RHS
293	19 Apr 11	6.190	3.20	1.00	0.050	3.20	0.16	0.37	RHS
294	19 Apr 11	4.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
295	19 Apr 11	4.299	0.50	0.50	0.050	0.25	0.01	0.03	RHS
296	19 Apr 11	4.299	0.50	0.50	0.050	0.25	0.01	0.03	RHS
297	19 Apr 11	4.299	0.50	0.50	0.050	0.25	0.01	0.03	RHS
298	19 Apr 11	4.298	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	19 Apr 11	4.160	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	19 Apr 11	4.155	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						652.49	29.00	67.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						652.49	29.00	67.29	
301	19 Apr 11	4.151	0.50	0.50	0.050	0.25	0.01	0.03	RHS
302	19 Apr 11	4.151	0.50	0.50	0.050	0.25	0.01	0.03	RHS
303	19 Apr 11	4.147	0.50	0.50	0.050	0.25	0.01	0.03	RHS
304	19 Apr 11	3.899	1.30	1.10	0.050	1.43	0.07	0.17	RHS
305	19 Apr 11	3.896	2.00	1.30	0.050	2.60	0.13	0.30	RHS
306	19 Apr 11	3.894	1.10	1.00	0.050	1.10	0.06	0.13	RHS
307	19 Apr 11	3.893	0.90	0.90	0.050	0.81	0.04	0.09	RHS
308	19 Apr 11	3.873	3.10	1.10	0.050	3.41	0.17	0.40	RHS
309	19 Apr 11	3.870	1.80	0.90	0.050	1.62	0.08	0.19	RHS
310	19 Apr 11	0.865	1.40	0.80	0.050	1.12	0.06	0.13	RHS
311	19 Apr 11	3.849	0.60	0.50	0.050	0.30	0.02	0.03	RHS
312	19 Apr 11	3.847	0.70	0.60	0.050	0.42	0.02	0.05	RHS
313	19 Apr 11	3.846	0.60	0.50	0.050	0.30	0.02	0.03	RHS
314	19 Apr 11	3.845	1.00	0.70	0.050	0.70	0.04	0.08	RHS
315	19 Apr 11	3.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
316	19 Apr 11	3.839	0.50	0.50	0.050	0.25	0.01	0.03	RHS
317	19 Apr 11	3.838	0.70	0.50	0.050	0.35	0.02	0.04	RHS
318	19 Apr 11	3.835	2.20	0.70	0.050	1.54	0.08	0.18	RHS
319	19 Apr 11	3.834	0.50	0.50	0.050	0.25	0.01	0.03	RHS
320	19 Apr 11	3.828	0.90	0.50	0.050	0.45	0.02	0.05	RHS
321	19 Apr 11	3.825	1.90	1.10	0.050	2.09	0.10	0.24	RHS
322	19 Apr 11	3.790	0.50	0.50	0.050	0.25	0.01	0.03	LHS
323	19 Apr 11	5.562	0.50	0.50	0.050	0.25	0.01	0.03	LHS
324	19 Apr 11	5.562	0.50	0.50	0.050	0.25	0.01	0.03	LHS
325	19 Apr 11	5.592	0.50	0.50	0.050	0.25	0.01	0.03	LHS
326	19 Apr 11	0.597	0.50	0.50	0.050	0.25	0.01	0.03	LHS
327	19 Apr 11	5.601	0.50	0.50	0.050	0.25	0.01	0.03	LHS
328	19 Apr 11	5.620	1.10	0.60	0.050	0.66	0.03	0.08	LHS
329	19 Apr 11	5.676	0.50	0.50	0.050	0.25	0.01	0.03	LHS
330	19 Apr 11	5.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						674.89	30.12	69.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						674.89	30.12	69.88	
331	19 Apr 11	5.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
332	19 Apr 11	5.678	0.50	0.50	0.050	0.25	0.01	0.03	LHS
333	19 Apr 11	5.678	0.50	0.50	0.050	0.25	0.01	0.03	LHS
334	19 Apr 11	5.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
335	19 Apr 11	5.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
336	19 Apr 11	5.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
337	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
338	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
339	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
340	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
341	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
342	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
343	19 Apr 11	5.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
344	19 Apr 11	5.681	0.50	0.50	0.050	0.25	0.01	0.03	LHS
345	19 Apr 11	5.681	0.50	0.50	0.050	0.25	0.01	0.03	LHS
346	19 Apr 11	5.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
347	19 Apr 11	5.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
348	19 Apr 11	5.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
349	19 Apr 11	5.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
350	19 Apr 11	5.684	0.60	0.60	0.050	0.36	0.02	0.04	LHS
351	19 Apr 11	10.390	1.20	1.00	0.050	1.20	0.06	0.14	RHS
352	19 Apr 11	8.627	0.50	0.50	0.050	0.25	0.01	0.03	RHS
353	19 Apr 11	8.624	0.90	0.50	0.050	0.45	0.02	0.05	RHS
354	19 Apr 11	8.621	1.00	0.50	0.050	0.50	0.03	0.06	RHS
355	19 Apr 11	6.270	0.90	0.50	0.050	0.45	0.02	0.05	RHS
356	19 Apr 11	6.269	0.50	0.50	0.050	0.25	0.01	0.03	RHS
357	20 Apr 11	1.975	0.80	0.50	0.050	0.40	0.02	0.05	LHS
358	20 Apr 11	1.977	1.50	0.50	0.050	0.75	0.04	0.09	LHS
359	20 Apr 11	1.977	1.00	0.60	0.050	0.60	0.03	0.07	LHS
360	20 Apr 11	1.978	1.00	0.60	0.050	0.60	0.03	0.07	LHS
CARRIED FORWARD :						685.45	30.65	71.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						685.45	30.65	71.11	
361	20 Apr 11	1.980	0.50	0.50	0.050	0.25	0.01	0.03	LHS
362	20 Apr 11	1.982	0.50	0.50	0.050	0.25	0.01	0.03	LHS
363	20 Apr 11	1.983	0.50	0.50	0.050	0.25	0.01	0.03	LHS
364	20 Apr 11	2.006	0.90	0.50	0.050	0.45	0.02	0.05	LHS
365	20 Apr 11	2.034	0.50	0.50	0.050	0.25	0.01	0.03	LHS
366	20 Apr 11	2.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
367	20 Apr 11	2.703	0.50	0.50	0.050	0.25	0.01	0.03	LHS
368	20 Apr 11	3.198	0.50	0.50	0.050	0.25	0.01	0.03	LHS
369	20 Apr 11	4.270	0.50	0.50	0.050	0.25	0.01	0.03	LHS
370	20 Apr 11	4.286	0.50	0.50	0.050	0.25	0.01	0.03	LHS
371	20 Apr 11	4.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
372	20 Apr 11	4.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
373	20 Apr 11	4.351	0.50	0.50	0.050	0.25	0.01	0.03	LHS
374	20 Apr 11	4.361	0.50	0.50	0.050	0.25	0.01	0.03	LHS
375	20 Apr 11	4.362	0.50	0.50	0.050	0.25	0.01	0.03	LHS
376	20 Apr 11	5.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
377	20 Apr 11	5.061	0.50	0.50	0.050	0.25	0.01	0.03	LHS
378	20 Apr 11	5.372	0.60	0.60	0.050	0.36	0.02	0.04	LHS
379	20 Apr 11	5.520	0.50	0.50	0.050	0.25	0.01	0.03	LHS
380	20 Apr 11	5.521	1.90	1.20	0.050	2.28	0.11	0.26	LHS
381	20 Apr 11	5.560	0.90	0.50	0.050	0.45	0.02	0.05	LHS
382	20 Apr 11	5.560	0.50	0.50	0.050	0.25	0.01	0.03	LHS
383	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
384	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
385	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
386	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
387	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
388	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
389	20 Apr 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
390	20 Apr 11	5.562	0.50	0.50	0.050	0.25	0.01	0.03	LHS
TOTAL:						695.49	31.15	72.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU KK
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						18.92	0.95	2.19	
TOTAL :						18.92	0.95	2.19	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : April 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,257.64	528.32	1,785.96	63.13	26.67	89.80	146.50	61.87	208.37
			TOTAL:	1,257.64	528.32	1,785.96	63.13	26.67	89.80	146.50	61.87	208.37

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM APRIL 2011:						1,257.64	63.13	146.50	
1	01 Apr 11	76.000	1.20	0.70	0.05	0.84	0.04	0.09	RHS
2	01 Apr 11	76.001	0.60	0.60	0.05	0.36	0.02	0.05	RHS
3	01 Apr 11	76.003	0.40	0.30	0.05	0.12	0.01	0.02	RHS
4	01 Apr 11	76.005	2.60	1.00	0.05	2.60	0.13	0.30	RHS
5	01 Apr 11	76.007	1.80	1.00	0.05	1.80	0.09	0.21	RHS
6	01 Apr 11	76.008	2.30	1.20	0.05	2.76	0.14	0.32	RHS
7	01 Apr 11	76.100	0.40	0.30	0.05	0.12	0.01	0.02	LHS
8	01 Apr 11	77.050	0.70	0.40	0.05	0.28	0.01	0.02	RHS
9	01 Apr 11	77.052	0.50	0.40	0.05	0.20	0.01	0.02	RHS
10	01 Apr 11	77.055	1.20	1.00	0.05	1.20	0.06	0.14	RHS
11	01 Apr 11	77.000	1.20	1.10	0.05	1.32	0.07	0.16	LHS
12	01 Apr 11	77.002	0.80	0.40	0.05	0.32	0.02	0.05	LHS
13	01 Apr 11	76.950	1.30	1.00	0.05	1.30	0.07	0.16	LHS
14	01 Apr 11	76.951	1.30	1.00	0.05	1.30	0.07	0.16	LHS
15	01 Apr 11	76.952	1.90	0.90	0.05	1.71	0.09	0.21	LHS
16	01 Apr 11	76.953	1.50	0.60	0.05	0.90	0.05	0.12	LHS
17	01 Apr 11	76.955	0.90	0.70	0.05	0.63	0.03	0.07	LHS
18	01 Apr 11	76.956	1.60	1.20	0.05	1.92	0.10	0.23	LHS
19	01 Apr 11	76.957	0.90	0.80	0.05	0.72	0.04	0.09	LHS
20	01 Apr 11	76.958	0.90	0.60	0.05	0.54	0.03	0.07	LHS
21	01 Apr 11	76.959	0.70	0.60	0.05	0.42	0.02	0.05	LHS
22	01 Apr 11	76.960	1.30	1.20	0.05	1.56	0.08	0.19	LHS
23	01 Apr 11	76.961	0.80	0.50	0.05	0.40	0.02	0.05	LHS
24	01 Apr 11	76.962	2.30	1.40	0.05	3.22	0.16	0.37	LHS
25	01 Apr 11	76.963	0.90	0.80	0.05	0.72	0.04	0.09	LHS
26	01 Apr 11	76.964	1.10	1.00	0.05	1.10	0.06	0.14	LHS
27	01 Apr 11	76.965	0.90	0.90	0.05	0.81	0.04	0.09	LHS
28	01 Apr 11	76.966	2.40	1.20	0.05	2.88	0.14	0.32	LHS
29	01 Apr 11	76.967	1.90	1.00	0.05	1.90	0.10	0.23	LHS
30	01 Apr 11	76.968	2.20	1.90	0.05	4.18	0.21	0.49	LHS
CARRIED FORWAR						1,295.77	65.09	151.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,295.77	65.09	151.03	
31	01 Apr 11	76.969	0.70	0.40	0.05	0.28	0.01	0.02	LHS
32	01 Apr 11	76.970	1.70	1.20	0.05	2.04	0.10	0.23	LHS
33	01 Apr 11	76.972	0.80	0.40	0.05	0.32	0.02	0.05	LHS
34	01 Apr 11	76.968	2.10	1.30	0.05	2.73	0.14	0.32	LHS
35	01 Apr 11	76.500	0.50	0.40	0.05	0.20	0.01	0.02	RHS
36	01 Apr 11	76.500	0.50	0.50	0.05	0.25	0.01	0.02	LHS
37	01 Apr 11	76.300	1.40	0.90	0.05	1.26	0.06	0.14	RHS
38	01 Apr 11	76.301	0.70	0.60	0.05	0.42	0.02	0.05	RHS
39	01 Apr 11	76.303	2.60	1.10	0.05	2.86	0.14	0.32	RHS
40	01 Apr 11	73.200	4.10	0.90	0.05	3.69	0.18	0.42	LHS
41	01 Apr 11	73.201	2.40	0.80	0.05	1.92	0.10	0.23	LHS
42	01 Apr 11	73.202	0.70	0.60	0.05	0.42	0.02	0.05	LHS
43	01 Apr 11	73.203	1.10	0.50	0.05	0.55	0.03	0.07	LHS
44	01 Apr 11	73.204	0.40	0.40	0.05	0.16	0.01	0.02	LHS
45	01 Apr 11	73.205	1.80	0.60	0.05	1.08	0.05	0.12	LHS
46	01 Apr 11	73.206	1.70	0.50	0.05	0.85	0.04	0.09	LHS
47	01 Apr 11	73.207	7.10	0.70	0.05	4.97	0.25	0.58	LHS
48	04 Apr 11	72.000	1.00	0.90	0.05	0.90	0.05	0.12	RHS
49	04 Apr 11	72.001	1.00	1.00	0.05	1.00	0.05	0.12	RHS
50	04 Apr 11	72.002	1.10	0.60	0.05	0.66	0.03	0.07	RHS
51	04 Apr 11	72.003	0.80	0.70	0.05	0.56	0.03	0.07	RHS
52	04 Apr 11	72.004	0.90	0.40	0.05	0.36	0.02	0.05	RHS
53	04 Apr 11	72.005	1.00	0.90	0.05	0.90	0.05	0.12	RHS
54	04 Apr 11	72.008	0.40	0.30	0.05	0.12	0.01	0.02	RHS
55	04 Apr 11	72.010	1.20	1.10	0.05	1.32	0.07	0.16	RHS
56	04 Apr 11	71.900	0.70	0.80	0.05	0.56	0.03	0.07	LHS
57	04 Apr 11	71.901	0.40	0.40	0.05	0.16	0.01	0.02	LHS
58	04 Apr 11	71.902	1.20	0.50	0.05	0.60	0.03	0.07	LHS
59	04 Apr 11	71.903	0.60	0.40	0.05	0.24	0.01	0.02	LHS
60	04 Apr 11	71.904	1.30	0.60	0.05	0.78	0.04	0.09	LHS
CARRIED FORWARD:						1,327.93	66.71	154.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,327.93	66.71	154.78	
61	04 Apr 11	71.906	0.50	0.30	0.05	0.15	0.01	0.02	LHS
62	04 Apr 11	71.907	0.80	0.50	0.05	0.40	0.02	0.05	LHS
63	04 Apr 11	71.908	0.60	0.40	0.05	0.24	0.01	0.02	LHS
64	04 Apr 11	71.909	0.60	0.40	0.05	0.24	0.01	0.02	LHS
65	04 Apr 11	71.910	0.40	0.40	0.05	0.16	0.01	0.02	LHS
66	04 Apr 11	71.911	0.80	0.40	0.05	0.32	0.02	0.05	LHS
67	04 Apr 11	71.912	1.20	0.40	0.05	0.48	0.02	0.05	LHS
68	04 Apr 11	71.914	0.50	0.30	0.05	0.15	0.01	0.02	LHS
69	04 Apr 11	67.300	0.80	0.50	0.05	0.40	0.02	0.05	LHS
70	04 Apr 11	67.301	0.60	0.50	0.05	0.30	0.02	0.05	LHS
71	04 Apr 11	67.302	0.40	0.30	0.05	0.12	0.01	0.02	LHS
72	04 Apr 11	67.303	2.00	1.00	0.05	2.00	0.10	0.23	LHS
73	04 Apr 11	67.305	1.10	0.40	0.05	0.44	0.02	0.05	LHS
74	04 Apr 11	67.306	0.40	0.30	0.05	0.12	0.01	0.02	LHS
75	04 Apr 11	67.307	0.60	0.40	0.05	0.24	0.01	0.02	LHS
76	04 Apr 11	67.309	0.80	0.70	0.05	0.56	0.03	0.07	LHS
77	04 Apr 11	67.100	1.20	1.00	0.05	1.20	0.06	0.14	RHS
78	04 Apr 11	67.101	1.30	1.10	0.05	1.43	0.07	0.16	RHS
79	04 Apr 11	67.103	2.40	1.60	0.05	3.84	0.19	0.44	RHS
80	04 Apr 11	67.104	0.60	0.50	0.05	0.30	0.02	0.05	RHS
81	04 Apr 11	67.105	0.80	0.50	0.05	0.40	0.02	0.05	RHS
82	04 Apr 11	66.300	1.10	0.50	0.05	0.55	0.03	0.07	LHS
83	04 Apr 11	66.301	1.00	0.70	0.05	0.70	0.04	0.09	LHS
84	04 Apr 11	66.302	1.20	1.10	0.05	1.32	0.07	0.16	LHS
85	04 Apr 11	66.303	0.70	0.40	0.05	0.28	0.01	0.02	LHS
86	04 Apr 11	66.304	1.20	1.10	0.05	1.32	0.07	0.16	LHS
87	04 Apr 11	66.306	1.20	1.20	0.05	1.44	0.07	0.16	LHS
88	04 Apr 11	64.500	1.00	1.10	0.05	1.10	0.06	0.14	RHS
89	04 Apr 11	64.501	2.10	1.10	0.05	2.31	0.12	0.28	RHS
90	04 Apr 11	64.502	1.80	1.30	0.05	2.34	0.12	0.28	RHS
CARRIED FORWARD:						1,352.78	67.99	157.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,352.78	67.99	157.74	
91	05 Apr 11	62.590	0.30	0.30	0.05	0.09	0.00	0.00	RHS
92	05 Apr 11	62.591	0.50	0.40	0.05	0.20	0.01	0.02	RHS
93	05 Apr 11	62.592	0.40	0.30	0.05	0.12	0.01	0.02	RHS
94	05 Apr 11	62.593	1.10	1.00	0.05	1.10	0.06	0.14	LHS
95	05 Apr 11	62.594	1.10	0.50	0.05	0.55	0.03	0.07	LHS
96	05 Apr 11	62.595	0.70	0.50	0.05	0.35	0.02	0.05	LHS
97	05 Apr 11	62.596	0.40	0.40	0.05	0.16	0.01	0.02	LHS
98	05 Apr 11	62.597	0.80	0.70	0.05	0.56	0.03	0.07	LHS
99	05 Apr 11	62.598	0.50	0.40	0.05	0.20	0.01	0.02	LHS
100	05 Apr 11	62.599	1.30	1.10	0.05	1.43	0.07	0.16	LHS
101	05 Apr 11	62.600	1.60	0.50	0.05	0.80	0.04	0.09	LHS
102	05 Apr 11	62.601	0.50	0.40	0.05	0.20	0.01	0.02	LHS
103	05 Apr 11	62.602	0.70	0.40	0.05	0.28	0.01	0.02	LHS
104	05 Apr 11	62.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
105	05 Apr 11	62.701	1.20	0.90	0.05	1.08	0.05	0.12	LHS
106	05 Apr 11	62.702	1.80	0.40	0.05	0.72	0.04	0.09	LHS
107	05 Apr 11	62.703	0.30	0.30	0.05	0.09	0.00	0.00	LHS
108	05 Apr 11	62.704	0.90	0.90	0.05	0.81	0.04	0.09	LHS
109	05 Apr 11	62.705	0.40	0.30	0.05	0.12	0.01	0.02	LHS
110	05 Apr 11	62.706	1.10	0.80	0.05	0.88	0.04	0.09	LHS
111	05 Apr 11	62.800	1.20	1.00	0.05	1.20	0.06	0.14	LHS
112	05 Apr 11	62.801	1.10	0.80	0.05	0.88	0.04	0.09	LHS
113	05 Apr 11	62.802	1.20	0.40	0.05	0.48	0.02	0.05	LHS
114	05 Apr 11	62.803	0.40	0.30	0.05	0.12	0.01	0.02	LHS
115	06 Apr 11	51.100	2.20	0.90	0.05	1.98	0.10	0.23	LHS
116	06 Apr 11	51.101	1.70	0.80	0.05	1.36	0.07	0.16	LHS
117	06 Apr 11	51.102	1.50	0.70	0.05	1.05	0.05	0.12	LHS
118	06 Apr 11	51.103	2.30	1.00	0.05	2.30	0.12	0.28	LHS
119	06 Apr 11	51.900	0.40	0.30	0.05	0.12	0.01	0.02	LHS
120	06 Apr 11	51.901	0.40	0.40	0.05	0.16	0.01	0.02	RHS
CARRIED FORWARD:						1,372.26	68.97	159.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,372.26	68.97	159.98	
121	06 Apr 11	51.902	0.40	0.30	0.05	0.12	0.01	0.02	RHS
122	06 Apr 11	51.903	1.50	1.20	0.05	1.80	0.09	0.21	RHS
123	06 Apr 11	51.904	1.40	0.30	0.05	0.42	0.02	0.05	RHS
124	07 Apr 11	42.800	0.80	0.70	0.05	0.56	0.03	0.07	RHS
125	07 Apr 11	42.801	1.30	0.80	0.05	1.04	0.05	0.12	RHS
126	07 Apr 11	42.800	1.40	0.90	0.05	1.26	0.06	0.14	LHS
127	07 Apr 11	42.801	0.80	0.60	0.05	0.48	0.02	0.05	LHS
128	07 Apr 11	42.802	0.60	0.40	0.05	0.24	0.01	0.02	LHS
129	07 Apr 11	42.803	0.80	0.60	0.05	0.48	0.02	0.05	LHS
130	07 Apr 11	42.804	1.30	1.00	0.05	1.30	0.07	0.16	LHS
131	07 Apr 11	43.200	1.20	0.70	0.05	0.84	0.04	0.09	LHS
132	07 Apr 11	43.201	2.20	0.80	0.05	1.76	0.09	0.21	LHS
133	07 Apr 11	43.202	1.00	0.70	0.05	0.70	0.04	0.09	LHS
134	07 Apr 11	43.203	1.60	1.00	0.05	1.60	0.08	0.19	LHS
135	07 Apr 11	51.900	0.40	0.40	0.05	0.16	0.01	0.02	RHS
136	07 Apr 11	51.901	0.50	0.40	0.05	0.20	0.01	0.02	RHS
137	07 Apr 11	51.902	0.40	0.40	0.05	0.16	0.01	0.02	RHS
138	07 Apr 11	51.903	1.10	0.80	0.05	0.88	0.04	0.09	RHS
139	07 Apr 11	51.904	1.10	0.80	0.05	0.88	0.04	0.09	RHS
140	07 Apr 11	51.905	0.70	0.50	0.05	0.35	0.02	0.05	RHS
141	07 Apr 11	51.906	2.30	1.40	0.05	3.22	0.16	0.37	RHS
142	07 Apr 11	51.907	1.60	1.10	0.05	1.76	0.09	0.21	RHS
143	08 Apr 11	49.000	1.00	0.90	0.05	0.90	0.05	0.12	LHS
144	08 Apr 11	49.002	1.10	0.70	0.05	0.77	0.04	0.09	LHS
145	08 Apr 11	49.003	0.50	0.40	0.05	0.20	0.01	0.02	LHS
146	08 Apr 11	49.004	1.20	1.20	0.05	1.44	0.07	0.16	LHS
147	08 Apr 11	49.005	0.50	0.50	0.05	0.25	0.01	0.02	LHS
148	08 Apr 11	49.006	0.60	0.50	0.05	0.30	0.02	0.05	LHS
149	08 Apr 11	49.007	3.40	2.10	0.05	7.14	0.36	0.84	LHS
150	08 Apr 11	49.008	3.30	1.90	0.05	6.27	0.31	0.72	LHS
CARRIED FORWARD:						1,409.74	70.85	164.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,409.74	70.85	164.34	
151	08 Apr 11	49.009	0.50	0.40	0.05	0.20	0.01	0.02	LHS
152	08 Apr 11	49.010	2.90	1.00	0.05	2.90	0.15	0.35	LHS
153	08 Apr 11	49.012	0.50	0.40	0.05	0.20	0.01	0.02	LHS
154	08 Apr 11	49.014	0.70	0.40	0.05	0.28	0.01	0.02	LHS
155	08 Apr 11	49.016	2.80	1.10	0.05	3.08	0.15	0.35	LHS
156	08 Apr 11	49.018	2.30	0.60	0.05	1.38	0.07	0.16	LHS
157	08 Apr 11	49.020	0.60	0.50	0.05	0.30	0.02	0.05	LHS
158	08 Apr 11	49.021	1.60	0.80	0.05	1.28	0.06	0.14	LHS
159	08 Apr 11	49.022	1.10	0.50	0.05	0.55	0.03	0.07	LHS
160	08 Apr 11	49.023	1.10	0.60	0.05	0.66	0.03	0.07	LHS
161	08 Apr 11	49.025	1.40	0.70	0.05	0.98	0.05	0.12	LHS
162	08 Apr 11	49.026	1.40	0.60	0.05	0.84	0.04	0.09	LHS
163	08 Apr 11	49.028	3.10	0.80	0.05	2.48	0.12	0.28	LHS
164	08 Apr 11	49.029	3.00	0.60	0.05	1.80	0.09	0.21	LHS
165	08 Apr 11	49.030	2.70	0.50	0.05	1.35	0.07	0.16	LHS
166	08 Apr 11	49.000	1.50	0.70	0.05	1.05	0.05	0.12	RHS
167	08 Apr 11	49.001	0.90	0.80	0.05	0.72	0.04	0.09	RHS
168	08 Apr 11	49.002	5.50	0.90	0.05	4.95	0.25	0.58	RHS
169	08 Apr 11	49.003	1.30	0.70	0.05	0.91	0.05	0.12	RHS
170	08 Apr 11	49.004	2.40	0.80	0.05	1.92	0.10	0.23	RHS
171	08 Apr 11	49.005	1.00	0.30	0.05	0.30	0.02	0.05	RHS
172	08 Apr 11	49.006	1.70	1.10	0.05	1.87	0.09	0.21	RHS
173	08 Apr 11	49.008	2.60	0.70	0.05	1.82	0.09	0.21	RHS
174	08 Apr 11	49.010	1.40	0.80	0.05	1.12	0.06	0.14	RHS
175	08 Apr 11	49.012	1.20	0.80	0.05	0.96	0.05	0.12	RHS
176	08 Apr 11	49.013	3.20	0.80	0.05	2.56	0.13	0.30	RHS
177	08 Apr 11	49.015	2.10	0.90	0.05	1.89	0.09	0.21	RHS
178	08 Apr 11	49.017	1.00	0.70	0.05	0.70	0.04	0.09	RHS
179	08 Apr 11	49.018	0.60	0.50	0.05	0.30	0.02	0.05	RHS
180	08 Apr 11	49.019	1.10	0.70	0.05	0.77	0.04	0.09	RHS
CARRIED FORWARD:						1,449.86	72.88	169.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,449.86	72.88	169.06	
181	08 Apr 11	49.100	1.30	0.80	0.05	1.04	0.05	0.12	LHS
182	08 Apr 11	49.101	0.90	0.80	0.05	0.72	0.04	0.09	LHS
183	08 Apr 11	49.102	0.80	0.80	0.05	0.64	0.03	0.07	LHS
184	08 Apr 11	49.103	0.30	0.30	0.05	0.09	0.00	0.00	LHS
185	08 Apr 11	49.104	0.40	0.30	0.05	0.12	0.01	0.02	LHS
186	08 Apr 11	49.105	0.70	0.50	0.05	0.35	0.02	0.05	LHS
187	08 Apr 11	49.106	0.60	0.50	0.05	0.30	0.02	0.05	LHS
188	08 Apr 11	49.107	1.40	0.60	0.05	0.84	0.04	0.09	LHS
189	08 Apr 11	49.108	0.40	0.30	0.05	0.12	0.01	0.02	LHS
190	08 Apr 11	49.109	0.80	0.50	0.05	0.40	0.02	0.05	LHS
191	08 Apr 11	49.110	1.10	0.40	0.05	0.44	0.02	0.05	LHS
192	08 Apr 11	49.111	1.10	0.60	0.05	0.66	0.03	0.07	LHS
193	08 Apr 11	49.112	0.70	0.40	0.05	0.28	0.01	0.02	LHS
194	08 Apr 11	49.113	0.40	0.30	0.05	0.12	0.01	0.02	LHS
195	09 Apr 11	49.170	1.00	1.00	0.05	1.00	0.05	0.12	LHS
196	09 Apr 11	49.171	1.00	0.80	0.05	0.80	0.04	0.09	LHS
197	09 Apr 11	49.172	1.30	0.50	0.05	0.65	0.03	0.07	LHS
198	09 Apr 11	49.173	0.40	0.30	0.05	0.12	0.01	0.02	LHS
199	09 Apr 11	49.174	0.20	0.20	0.05	0.04	0.00	0.00	LHS
200	09 Apr 11	49.175	0.70	0.50	0.05	0.35	0.02	0.05	LHS
201	09 Apr 11	49.176	1.20	0.80	0.05	0.96	0.05	0.12	LHS
202	09 Apr 11	49.177	1.00	0.80	0.05	0.80	0.04	0.09	LHS
203	09 Apr 11	49.178	2.20	1.40	0.05	3.08	0.15	0.35	LHS
204	09 Apr 11	49.179	1.10	1.00	0.05	1.10	0.06	0.14	LHS
205	09 Apr 11	49.180	2.20	1.40	0.05	3.08	0.15	0.35	LHS
206	09 Apr 11	49.200	1.00	0.90	0.05	0.90	0.05	0.12	LHS
207	09 Apr 11	49.201	1.30	1.10	0.05	1.43	0.07	0.16	LHS
208	09 Apr 11	49.202	0.60	0.50	0.05	0.30	0.02	0.05	LHS
209	09 Apr 11	49.203	1.20	1.00	0.05	1.20	0.06	0.14	LHS
210	09 Apr 11	49.204	0.40	0.30	0.05	0.12	0.01	0.02	LHS
CARRIED FORWARD:						1,471.91	74.00	171.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,471.91	74.00	171.67	
211	09 Apr 11	49.204	0.80	0.50	0.05	0.40	0.02	0.05	RHS
212	14 Apr 11	71.500	0.40	0.30	0.05	0.12	0.01	0.02	RHS
213	14 Apr 11	71.501	0.40	0.40	0.05	0.16	0.01	0.02	RHS
214	14 Apr 11	71.502	0.60	0.30	0.05	0.18	0.01	0.02	RHS
215	14 Apr 11	71.700	0.30	0.30	0.05	0.09	0.00	0.00	LHS
216	14 Apr 11	71.701	0.30	0.30	0.05	0.09	0.00	0.00	LHS
217	14 Apr 11	71.702	0.80	0.50	0.05	0.40	0.02	0.05	LHS
218	14 Apr 11	71.800	0.30	0.30	0.05	0.09	0.00	0.00	LHS
219	14 Apr 11	71.801	0.20	0.20	0.05	0.04	0.00	0.00	LHS
220	14 Apr 11	71.802	0.70	0.40	0.05	0.28	0.01	0.02	LHS
221	14 Apr 11	71.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
222	14 Apr 11	71.901	0.50	0.50	0.05	0.25	0.01	0.02	RHS
223	14 Apr 11	71.903	0.30	0.30	0.05	0.09	0.00	0.00	LHS
224	14 Apr 11	71.904	0.30	0.20	0.05	0.06	0.00	0.00	LHS
225	14 Apr 11	72.000	0.70	0.60	0.05	0.42	0.02	0.05	RHS
226	14 Apr 11	72.001	0.30	0.20	0.05	0.06	0.00	0.00	LHS
227	14 Apr 11	72.002	0.20	0.20	0.05	0.04	0.00	0.00	RHS
228	14 Apr 11	72.003	0.60	0.50	0.05	0.30	0.02	0.05	LHS
229	14 Apr 11	72.005	0.80	0.40	0.05	0.32	0.02	0.05	LHS
230	14 Apr 11	72.006	0.40	0.30	0.05	0.12	0.01	0.02	LHS
231	14 Apr 11	72.007	0.50	0.30	0.05	0.15	0.01	0.02	LHS
232	14 Apr 11	72.008	0.80	0.40	0.05	0.32	0.02	0.05	LHS
233	14 Apr 11	72.100	3.10	0.90	0.05	2.79	0.14	0.32	LHS
234	14 Apr 11	72.101	0.40	0.40	0.05	0.16	0.01	0.02	LHS
235	14 Apr 11	72.102	2.10	1.10	0.05	2.31	0.12	0.28	LHS
236	14 Apr 11	72.103	0.80	0.70	0.05	0.56	0.03	0.07	LHS
237	14 Apr 11	72.104	1.00	0.40	0.05	0.40	0.02	0.05	LHS
238	14 Apr 11	72.105	1.00	0.50	0.05	0.50	0.03	0.07	LHS
239	14 Apr 11	72.106	0.80	0.70	0.05	0.56	0.03	0.07	LHS
240	14 Apr 11	72.107	1.20	0.80	0.05	0.96	0.05	0.12	LHS
CARRIED FORWARD:						1,484.25	74.63	173.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,484.25	74.63	173.13	
241	14 Apr 11	72.200	0.60	0.30	0.05	0.18	0.01	0.02	LHS
242	14 Apr 11	72.201	0.20	0.20	0.05	0.04	0.00	0.00	LHS
243	14 Apr 11	72.202	0.60	0.40	0.05	0.24	0.01	0.02	LHS
244	14 Apr 11	72.203	0.60	0.30	0.05	0.18	0.01	0.02	LHS
245	14 Apr 11	72.204	0.50	0.50	0.05	0.25	0.01	0.02	LHS
246	14 Apr 11	72.205	0.30	0.20	0.05	0.06	0.00	0.00	LHS
247	14 Apr 11	72.206	0.40	0.30	0.05	0.12	0.01	0.02	LHS
248	14 Apr 11	72.209	0.20	0.20	0.05	0.04	0.00	0.00	LHS
249	14 Apr 11	72.300	1.10	0.60	0.05	0.66	0.03	0.07	RHS
250	14 Apr 11	72.301	0.20	0.20	0.05	0.04	0.00	0.00	RHS
251	14 Apr 11	72.302	1.30	0.90	0.05	1.17	0.06	0.14	RHS
252	14 Apr 11	72.400	0.30	0.30	0.05	0.09	0.00	0.00	LHS
253	14 Apr 11	72.401	0.20	0.20	0.05	0.04	0.00	0.00	LHS
254	14 Apr 11	72.402	0.30	0.30	0.05	0.09	0.00	0.00	LHS
255	14 Apr 11	72.500	0.80	0.60	0.05	0.48	0.02	0.05	RHS
256	14 Apr 11	72.502	0.30	0.30	0.05	0.09	0.00	0.00	RHS
257	14 Apr 11	72.600	0.60	0.60	0.05	0.36	0.02	0.05	LHS
258	14 Apr 11	72.601	0.60	0.50	0.05	0.30	0.02	0.05	LHS
259	14 Apr 11	72.602	0.40	0.40	0.05	0.16	0.01	0.02	LHS
260	14 Apr 11	72.603	0.40	0.40	0.05	0.16	0.01	0.02	LHS
261	14 Apr 11	72.604	0.70	0.50	0.05	0.35	0.02	0.05	LHS
262	16 Apr 11	52.200	1.10	0.70	0.05	0.77	0.04	0.09	RHS
263	16 Apr 11	52.205	0.50	0.40	0.05	0.20	0.01	0.02	RHS
264	16 Apr 11	52.208	1.00	0.60	0.05	0.60	0.03	0.07	RHS
265	16 Apr 11	52.210	0.60	0.50	0.05	0.30	0.02	0.05	RHS
266	16 Apr 11	51.120	0.80	0.60	0.05	0.48	0.02	0.05	LHS
267	16 Apr 11	51.121	1.40	0.70	0.05	0.98	0.05	0.12	LHS
268	16 Apr 11	51.122	0.80	0.60	0.05	0.48	0.02	0.05	LHS
269	16 Apr 11	51.124	1.40	1.10	0.05	1.54	0.08	0.19	LHS
270	16 Apr 11	51.126	1.40	0.80	0.05	1.12	0.06	0.14	LHS
CARRIED FORWARD:						1,495.82	75.20	174.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,495.82	75.20	174.46	
271	16 Apr 11	46.400	0.60	0.50	0.05	0.30	0.02	0.05	RHS
272	16 Apr 11	46.402	0.70	0.60	0.05	0.42	0.02	0.05	RHS
273	18 Apr 11	67.201	0.40	0.30	0.05	0.12	0.01	0.02	LHS
274	18 Apr 11	67.202	0.20	0.20	0.05	0.04	0.00	0.00	LHS
275	18 Apr 11	67.203	0.40	0.30	0.05	0.12	0.01	0.02	LHS
276	18 Apr 11	67.204	0.30	0.30	0.05	0.09	0.00	0.00	LHS
277	18 Apr 11	67.205	0.50	0.40	0.05	0.20	0.01	0.02	LHS
278	18 Apr 11	67.100	1.00	0.80	0.05	0.80	0.04	0.09	LHS
279	18 Apr 11	67.101	1.70	1.30	0.05	2.21	0.11	0.26	LHS
280	18 Apr 11	67.102	0.90	0.80	0.05	0.72	0.04	0.09	LHS
281	18 Apr 11	67.103	0.70	0.60	0.05	0.42	0.02	0.05	LHS
282	18 Apr 11	65.700	1.00	0.90	0.05	0.90	0.05	0.12	LHS
283	18 Apr 11	65.702	0.60	0.50	0.05	0.30	0.02	0.05	LHS
284	18 Apr 11	64.800	0.60	0.40	0.05	0.24	0.01	0.02	LHS
285	18 Apr 11	64.801	1.80	1.00	0.05	1.80	0.09	0.21	LHS
286	18 Apr 11	64.802	2.60	0.60	0.05	1.56	0.08	0.19	LHS
287	18 Apr 11	64.800	0.60	0.50	0.05	0.30	0.02	0.05	RHS
288	18 Apr 11	64.804	0.50	0.50	0.05	0.25	0.01	0.02	RHS
289	18 Apr 11	64.450	0.40	0.40	0.05	0.16	0.01	0.02	RHS
290	18 Apr 11	64.400	0.70	0.40	0.05	0.28	0.01	0.02	RHS
291	18 Apr 11	64.402	1.70	0.80	0.05	1.36	0.07	0.16	LHS
292	18 Apr 11	64.404	1.50	1.50	0.05	2.25	0.11	0.26	LHS
293	18 Apr 11	64.405	2.20	1.10	0.05	2.42	0.12	0.28	LHS
294	18 Apr 11	63.408	1.30	0.50	0.05	0.65	0.03	0.07	RHS
295	18 Apr 11	63.410	0.50	0.50	0.05	0.25	0.01	0.02	RHS
296	18 Apr 11	63.412	0.80	0.70	0.05	0.56	0.03	0.07	RHS
297	18 Apr 11	62.000	2.80	1.20	0.05	3.36	0.17	0.39	RHS
298	18 Apr 11	62.001	3.20	1.30	0.05	4.16	0.21	0.49	RHS
299	18 Apr 11	62.002	0.40	0.40	0.05	0.16	0.01	0.02	RHS
300	18 Apr 11	62.004	0.50	0.50	0.05	0.25	0.01	0.02	RHS
CARRIED FORWARD:						1,522.47	76.55	177.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,522.47	76.55	177.59	
301	18 Apr 11	62.800	1.50	1.10	0.05	1.65	0.08	0.19	LHS
302	18 Apr 11	62.801	1.50	1.50	0.05	2.25	0.11	0.26	LHS
303	18 Apr 11	62.802	1.20	1.20	0.05	1.44	0.07	0.16	LHS
304	18 Apr 11	62.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
305	18 Apr 11	62.901	0.20	0.20	0.05	0.04	0.00	0.00	LHS
306	18 Apr 11	63.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
307	18 Apr 11	63.003	0.60	0.50	0.05	0.30	0.02	0.05	LHS
308	18 Apr 11	63.200	0.70	0.70	0.05	0.49	0.02	0.05	LHS
309	18 Apr 11	63.204	1.60	1.40	0.05	2.24	0.11	0.26	LHS
310	18 Apr 11	63.300	1.00	0.70	0.05	0.70	0.04	0.09	LHS
311	18 Apr 11	63.301	1.70	1.10	0.05	1.87	0.09	0.21	LHS
312	18 Apr 11	63.302	0.50	0.40	0.05	0.20	0.01	0.02	LHS
313	18 Apr 11	63.304	1.90	1.30	0.05	2.47	0.12	0.28	LHS
314	18 Apr 11	63.306	2.10	1.00	0.05	2.10	0.11	0.26	LHS
315	18 Apr 11	63.308	6.00	1.10	0.05	6.60	0.33	0.77	LHS
316	18 Apr 11	63.400	0.50	0.40	0.05	0.20	0.01	0.02	LHS
317	18 Apr 11	63.404	0.60	0.50	0.05	0.30	0.02	0.05	LHS
318	18 Apr 11	63.600	0.40	0.40	0.05	0.16	0.01	0.02	LHS
319	18 Apr 11	63.601	0.50	0.40	0.05	0.20	0.01	0.02	LHS
320	18 Apr 11	63.602	0.50	0.40	0.05	0.20	0.01	0.02	LHS
321	18 Apr 11	63.603	0.60	0.50	0.05	0.30	0.02	0.05	LHS
322	18 Apr 11	63.606	0.70	0.40	0.05	0.28	0.01	0.02	LHS
323	18 Apr 11	64.200	2.50	1.50	0.05	3.75	0.19	0.44	LHS
324	18 Apr 11	64.202	0.30	0.20	0.05	0.06	0.00	0.00	LHS
325	18 Apr 11	64.206	0.60	0.40	0.05	0.24	0.01	0.02	LHS
326	18 Apr 11	64.208	0.50	0.30	0.05	0.15	0.01	0.02	LHS
327	18 Apr 11	64.210	0.70	0.40	0.05	0.28	0.01	0.02	LHS
328	18 Apr 11	64.212	0.50	0.50	0.05	0.25	0.01	0.02	LHS
329	18 Apr 11	64.214	0.80	0.50	0.05	0.40	0.02	0.05	LHS
330	18 Apr 11	64.216	0.90	0.60	0.05	0.54	0.03	0.07	LHS
CARRIED FORWARD:						1,552.73	78.06	181.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,552.73	78.06	181.10	
331	19 Apr 11	64.100	0.50	0.40	0.05	0.20	0.01	0.02	LHS
332	19 Apr 11	64.102	0.60	0.50	0.05	0.30	0.02	0.05	LHS
333	19 Apr 11	64.104	0.50	0.50	0.05	0.25	0.01	0.02	LHS
334	19 Apr 11	64.106	0.80	0.50	0.05	0.40	0.02	0.05	LHS
335	19 Apr 11	64.108	0.60	0.40	0.05	0.24	0.01	0.02	LHS
336	19 Apr 11	59.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
337	19 Apr 11	59.901	0.50	0.30	0.05	0.15	0.01	0.02	LHS
338	19 Apr 11	59.904	0.80	0.80	0.05	0.64	0.03	0.07	LHS
339	19 Apr 11	59.906	0.30	0.30	0.05	0.09	0.00	0.00	LHS
340	19 Apr 11	59.908	0.40	0.30	0.05	0.12	0.01	0.02	LHS
341	19 Apr 11	59.910	0.80	0.30	0.05	0.24	0.01	0.02	LHS
342	19 Apr 11	59.912	0.60	0.40	0.05	0.24	0.01	0.02	LHS
343	19 Apr 11	59.914	0.50	0.40	0.05	0.20	0.01	0.02	LHS
344	19 Apr 11	59.916	3.20	2.10	0.05	6.72	0.34	0.79	LHS
345	19 Apr 11	59.918	2.20	1.80	0.05	3.96	0.20	0.46	LHS
346	19 Apr 11	59.919	1.00	0.60	0.05	0.60	0.03	0.07	LHS
347	19 Apr 11	59.920	3.00	1.10	0.05	3.30	0.17	0.39	LHS
348	19 Apr 11	59.921	1.60	1.00	0.05	1.60	0.08	0.19	LHS
349	19 Apr 11	59.922	0.30	0.30	0.05	0.09	0.00	0.00	LHS
350	19 Apr 11	59.924	0.40	0.30	0.05	0.12	0.01	0.02	LHS
351	19 Apr 11	59.925	1.00	0.90	0.05	0.90	0.05	0.12	LHS
352	19 Apr 11	59.880	0.70	0.50	0.05	0.35	0.02	0.05	LHS
353	19 Apr 11	59.881	0.50	0.50	0.05	0.25	0.01	0.02	LHS
354	19 Apr 11	59.882	0.60	0.40	0.05	0.24	0.01	0.02	RHS
355	19 Apr 11	59.884	1.60	1.20	0.05	1.92	0.10	0.23	LHS
356	19 Apr 11	59.886	0.30	0.20	0.05	0.06	0.00	0.00	LHS
357	19 Apr 11	59.887	0.20	0.20	0.05	0.04	0.00	0.00	LHS
358	19 Apr 11	59.750	0.80	0.80	0.05	0.64	0.03	0.07	RHS
359	19 Apr 11	59.751	1.70	0.60	0.05	1.02	0.05	0.12	RHS
360	19 Apr 11	59.752	2.10	0.80	0.05	1.68	0.08	0.19	RHS
CARRIED FORWARD:						1,579.49	79.40	184.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,579.49	79.40	184.19	
361	19 Apr 11	59.700	0.50	0.50	0.05	0.25	0.01	0.02	LHS
362	19 Apr 11	59.701	1.00	0.90	0.05	0.90	0.05	0.12	LHS
363	19 Apr 11	59.550	2.80	0.70	0.05	1.96	0.10	0.23	RHS
364	19 Apr 11	59.552	0.50	0.40	0.05	0.20	0.01	0.02	RHS
365	19 Apr 11	59.553	0.80	0.60	0.05	0.48	0.02	0.05	RHS
366	19 Apr 11	59.500	1.00	1.00	0.05	1.00	0.05	0.12	RHS
367	19 Apr 11	59.503	1.10	1.00	0.05	1.10	0.06	0.14	RHS
368	19 Apr 11	58.900	1.30	1.00	0.05	1.30	0.07	0.16	RHS
369	19 Apr 11	58.902	0.90	0.80	0.05	0.72	0.04	0.09	RHS
370	19 Apr 11	58.904	1.30	0.90	0.05	1.17	0.06	0.14	RHS
371	19 Apr 11	58.906	1.00	0.70	0.05	0.70	0.04	0.09	RHS
372	20 Apr 11	72.800	1.70	1.20	0.05	2.04	0.10	0.23	LHS
373	20 Apr 11	72.801	0.30	0.20	0.05	0.06	0.00	0.00	LHS
374	20 Apr 11	72.802	0.40	0.30	0.05	0.12	0.01	0.02	LHS
375	20 Apr 11	72.804	0.80	0.50	0.05	0.40	0.02	0.05	LHS
376	20 Apr 11	72.805	0.20	0.20	0.05	0.04	0.00	0.00	LHS
377	20 Apr 11	72.806	0.30	0.30	0.05	0.09	0.00	0.00	LHS
378	20 Apr 11	74.200	2.30	0.60	0.05	1.38	0.07	0.16	LHS
379	20 Apr 11	74.202	0.70	0.50	0.05	0.35	0.02	0.05	LHS
380	20 Apr 11	79.000	0.90	1.00	0.05	0.90	0.05	0.12	LHS
381	20 Apr 11	76.460	0.70	0.60	0.05	0.42	0.02	0.05	RHS
382	20 Apr 11	76.462	1.30	1.20	0.05	1.56	0.08	0.19	LHS
383	21 Apr 11	59.200	0.50	0.40	0.05	0.20	0.01	0.02	RHS
384	21 Apr 11	59.000	2.60	0.80	0.05	2.08	0.10	0.23	RHS
385	21 Apr 11	59.001	2.80	1.20	0.05	3.36	0.17	0.39	RHS
386	21 Apr 11	59.002	1.50	0.90	0.05	1.35	0.07	0.16	LHS
387	21 Apr 11	59.003	1.00	0.80	0.05	0.80	0.04	0.09	LHS
388	21 Apr 11	59.004	0.40	0.30	0.05	0.12	0.01	0.02	LHS
389	21 Apr 11	59.005	0.40	0.30	0.05	0.12	0.01	0.02	RHS
390	21 Apr 11	59.006	0.40	0.40	0.05	0.16	0.01	0.02	LHS
CARRIED FORWARD:						1,604.82	80.70	187.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,604.82	80.70	187.19	
391	21 Apr 11	58.970	0.30	0.30	0.05	0.09	0.00	0.00	RHS
392	21 Apr 11	58.971	0.60	0.40	0.05	0.24	0.01	0.02	RHS
393	21 Apr 11	58.972	0.30	0.20	0.05	0.06	0.00	0.00	RHS
394	21 Apr 11	58.974	1.20	0.50	0.05	0.60	0.03	0.07	RHS
395	21 Apr 11	58.970	0.50	0.50	0.05	0.25	0.01	0.02	RHS
396	21 Apr 11	58.970	0.40	0.40	0.05	0.16	0.01	0.02	RHS
397	21 Apr 11	58.900	1.10	0.90	0.05	0.99	0.05	0.12	LHS
398	21 Apr 11	58.901	2.10	0.70	0.05	1.47	0.07	0.16	LHS
399	21 Apr 11	58.902	0.90	0.60	0.05	0.54	0.03	0.07	LHS
400	21 Apr 11	58.903	1.20	0.80	0.05	0.96	0.05	0.12	LHS
401	22 Apr 11	43.400	3.60	0.80	0.05	2.88	0.14	0.32	RHS
402	22 Apr 11	43.401	0.40	0.30	0.05	0.12	0.01	0.02	RHS
403	22 Apr 11	43.800	1.30	1.00	0.05	1.30	0.07	0.16	RHS
404	22 Apr 11	43.802	0.40	0.40	0.05	0.16	0.01	0.02	RHS
405	22 Apr 11	43.804	1.30	0.70	0.05	0.91	0.05	0.12	RHS
406	22 Apr 11	43.806	1.10	1.10	0.05	1.21	0.06	0.14	RHS
407	22 Apr 11	43.808	1.80	1.50	0.05	2.70	0.14	0.32	RHS
408	22 Apr 11	58.000	1.90	1.10	0.05	2.09	0.10	0.23	RHS
409	22 Apr 11	58.001	1.70	1.50	0.05	2.55	0.13	0.30	RHS
410	22 Apr 11	58.002	1.20	1.00	0.05	1.20	0.06	0.14	RHS
411	22 Apr 11	58.003	1.30	1.20	0.05	1.56	0.08	0.19	RHS
412	22 Apr 11	58.000	0.20	0.20	0.05	0.04	0.00	0.00	RHS
413	22 Apr 11	58.004	0.40	0.40	0.05	0.16	0.01	0.02	RHS
414	22 Apr 11	58.005	0.40	0.30	0.05	0.12	0.01	0.02	RHS
415	22 Apr 11	58.006	0.30	0.30	0.05	0.09	0.00	0.00	RHS
416	22 Apr 11	58.007	1.30	0.90	0.05	1.17	0.06	0.14	RHS
417	22 Apr 11	58.008	2.10	2.00	0.05	4.20	0.21	0.49	RHS
418	22 Apr 11	58.800	4.70	1.80	0.05	8.46	0.42	0.97	RHS
419	22 Apr 11	58.801	0.80	0.50	0.05	0.40	0.02	0.05	RHS
420	22 Apr 11	58.802	0.70	0.50	0.05	0.35	0.02	0.05	RHS
CARRIED FORWARD:						1,641.85	82.56	191.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,641.85	82.56	191.49	
421	23 Apr 11	43.820	0.30	0.20	0.05	0.06	0.00	0.00	RHS
422	23 Apr 11	43.821	0.20	0.20	0.05	0.04	0.00	0.00	RHS
423	23 Apr 11	43.822	1.70	1.30	0.05	2.21	0.11	0.26	RHS
424	23 Apr 11	43.823	1.30	0.70	0.05	0.91	0.05	0.12	RHS
425	23 Apr 11	43.824	0.40	0.20	0.05	0.08	0.00	0.00	RHS
426	23 Apr 11	43.826	1.80	0.50	0.05	0.90	0.05	0.12	RHS
427	23 Apr 11	43.827	0.70	0.50	0.05	0.35	0.02	0.05	RHS
428	23 Apr 11	43.828	0.60	0.20	0.05	0.12	0.01	0.02	RHS
429	23 Apr 11	43.829	0.30	0.20	0.05	0.06	0.00	0.00	RHS
430	23 Apr 11	43.850	0.40	0.30	0.05	0.12	0.01	0.02	LHS
431	23 Apr 11	43.851	0.50	0.40	0.05	0.20	0.01	0.02	LHS
432	23 Apr 11	43.852	0.50	0.20	0.05	0.10	0.01	0.02	LHS
433	23 Apr 11	43.854	0.30	0.20	0.05	0.06	0.00	0.00	LHS
434	23 Apr 11	43.856	1.50	1.20	0.05	1.80	0.09	0.21	LHS
435	23 Apr 11	43.900	2.20	1.60	0.05	3.52	0.18	0.42	LHS
436	23 Apr 11	43.900	0.50	0.30	0.05	0.15	0.01	0.02	LHS
437	23 Apr 11	45.800	1.80	1.00	0.05	1.80	0.09	0.21	LHS
438	23 Apr 11	45.801	0.50	0.40	0.05	0.20	0.01	0.02	LHS
439	23 Apr 11	45.802	1.00	1.00	0.05	1.00	0.05	0.12	LHS
440	23 Apr 11	45.803	2.10	0.60	0.05	1.26	0.06	0.14	LHS
441	23 Apr 11	45.804	1.00	0.90	0.05	0.90	0.05	0.12	LHS
442	23 Apr 11	45.805	0.60	0.50	0.05	0.30	0.02	0.05	LHS
443	23 Apr 11	45.806	1.30	0.90	0.05	1.17	0.06	0.14	LHS
444	23 Apr 11	45.807	0.70	0.60	0.05	0.42	0.02	0.05	LHS
445	23 Apr 11	45.808	0.80	0.70	0.05	0.56	0.03	0.07	LHS
446	23 Apr 11	45.809	1.20	0.80	0.05	0.96	0.05	0.12	LHS
447	23 Apr 11	45.810	0.50	0.50	0.05	0.25	0.01	0.02	LHS
448	23 Apr 11	45.811	0.50	0.30	0.05	0.15	0.01	0.02	LHS
449	23 Apr 11	45.812	0.60	0.40	0.05	0.24	0.01	0.02	LHS
450	23 Apr 11	45.814	1.00	0.80	0.05	0.80	0.04	0.09	LHS
CARRIED FORWARD:						1,662.54	83.62	193.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,662.54	83.62	193.96	
451	23 Apr 11	45.830	0.60	0.40	0.05	0.24	0.01	0.02	RHS
452	23 Apr 11	45.831	1.00	0.80	0.05	0.80	0.04	0.09	RHS
453	23 Apr 11	45.832	0.30	0.30	0.05	0.09	0.00	0.00	RHS
454	23 Apr 11	45.833	0.20	0.20	0.05	0.04	0.00	0.00	RHS
455	23 Apr 11	45.834	0.90	0.50	0.05	0.45	0.02	0.05	RHS
456	23 Apr 11	45.835	1.10	1.00	0.05	1.10	0.06	0.14	RHS
457	23 Apr 11	45.836	0.50	0.50	0.05	0.25	0.01	0.02	RHS
458	23 Apr 11	45.838	0.20	0.20	0.05	0.04	0.00	0.00	RHS
459	23 Apr 11	45.839	0.50	0.30	0.05	0.15	0.01	0.02	RHS
460	23 Apr 11	45.840	0.50	0.50	0.05	0.25	0.01	0.02	RHS
461	23 Apr 11	45.900	1.90	1.10	0.05	2.09	0.10	0.23	RHS
462	23 Apr 11	45.901	0.30	0.30	0.05	0.09	0.00	0.00	LHS
463	23 Apr 11	45.902	0.20	0.20	0.05	0.04	0.00	0.00	LHS
464	23 Apr 11	45.903	2.00	0.70	0.05	1.40	0.07	0.16	RHS
465	23 Apr 11	45.904	2.10	1.10	0.05	2.31	0.12	0.28	RHS
466	23 Apr 11	45.905	0.30	0.20	0.05	0.06	0.00	0.00	RHS
467	23 Apr 11	45.906	0.30	0.30	0.05	0.09	0.00	0.00	RHS
468	25 Apr 11	42.800	0.90	0.60	0.05	0.54	0.03	0.07	LHS
469	25 Apr 11	42.801	1.30	1.00	0.05	1.30	0.07	0.16	LHS
470	25 Apr 11	42.900	1.40	0.90	0.05	1.26	0.06	0.14	LHS
471	25 Apr 11	42.901	1.90	0.90	0.05	1.71	0.09	0.21	LHS
472	25 Apr 11	43.200	1.40	0.80	0.05	1.12	0.06	0.14	LHS
473	25 Apr 11	43.201	0.70	0.60	0.05	0.42	0.02	0.05	LHS
474	25 Apr 11	43.202	0.50	0.40	0.05	0.20	0.01	0.02	LHS
475	25 Apr 11	43.203	0.50	0.50	0.05	0.25	0.01	0.02	LHS
476	25 Apr 11	43.204	0.30	0.20	0.05	0.06	0.00	0.00	LHS
477	25 Apr 11	43.205	0.70	0.40	0.05	0.28	0.01	0.02	LHS
478	25 Apr 11	43.300	1.20	0.80	0.05	0.96	0.05	0.12	LHS
479	25 Apr 11	43.302	1.60	0.60	0.05	0.96	0.05	0.12	LHS
480	25 Apr 11	43.303	2.10	0.80	0.05	1.68	0.08	0.19	LHS
CARRIED FORWARD:						1,682.77	84.61	196.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,682.77	84.61	196.25	
481	25 Apr 11	43.800	1.60	1.50	0.05	2.40	0.12	0.28	RHS
482	25 Apr 11	43.801	0.70	0.60	0.05	0.42	0.02	0.05	RHS
483	25 Apr 11	43.802	0.40	0.40	0.05	0.16	0.01	0.02	RHS
484	25 Apr 11	43.803	0.80	0.70	0.05	0.56	0.03	0.07	RHS
485	25 Apr 11	43.804	1.10	1.00	0.05	1.10	0.06	0.14	RHS
486	25 Apr 11	43.805	0.70	0.70	0.05	0.49	0.02	0.05	RHS
487	25 Apr 11	43.806	2.90	0.80	0.05	2.32	0.12	0.28	RHS
488	25 Apr 11	43.807	0.70	0.60	0.05	0.42	0.02	0.05	RHS
489	25 Apr 11	43.808	0.90	0.40	0.05	0.36	0.02	0.05	RHS
490	25 Apr 11	43.809	0.70	0.60	0.05	0.42	0.02	0.05	RHS
491	25 Apr 11	43.810	1.00	0.50	0.05	0.50	0.03	0.07	RHS
492	25 Apr 11	43.900	0.70	0.50	0.05	0.35	0.02	0.05	RHS
493	25 Apr 11	43.901	0.40	0.40	0.05	0.16	0.01	0.02	RHS
494	25 Apr 11	43.902	0.80	0.40	0.05	0.32	0.02	0.05	RHS
495	25 Apr 11	43.903	0.70	0.50	0.05	0.35	0.02	0.05	RHS
496	25 Apr 11	43.904	1.10	0.70	0.05	0.77	0.04	0.09	RHS
497	25 Apr 11	43.905	0.60	0.60	0.05	0.36	0.02	0.05	RHS
498	25 Apr 11	43.906	1.10	1.10	0.05	1.21	0.06	0.14	RHS
499	25 Apr 11	43.907	0.80	0.50	0.05	0.40	0.02	0.05	RHS
500	25 Apr 11	43.909	1.20	0.70	0.05	0.84	0.04	0.09	RHS
501	25 Apr 11	43.910	0.30	0.30	0.05	0.09	0.00	0.00	RHS
502	25 Apr 11	43.912	3.20	1.50	0.05	4.80	0.24	0.56	RHS
503	25 Apr 11	43.913	1.60	1.20	0.05	1.92	0.10	0.23	RHS
504	25 Apr 11	43.914	0.80	0.50	0.05	0.40	0.02	0.05	RHS
505	25 Apr 11	43.915	0.70	0.60	0.05	0.42	0.02	0.05	RHS
506	25 Apr 11	43.918	0.70	0.40	0.05	0.28	0.01	0.02	RHS
507	25 Apr 11	43.919	0.80	0.60	0.05	0.48	0.02	0.05	RHS
508	25 Apr 11	43.920	2.10	1.00	0.05	2.10	0.11	0.26	RHS
509	25 Apr 11	43.921	5.50	3.00	0.05	16.50	0.83	1.93	RHS
510	25 Apr 11	43.922	1.30	1.10	0.05	1.43	0.07	0.16	RHS
CARRIED FORWARD:						1,725.10	86.75	201.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,725.10	86.75	201.26	
511	25 Apr 11	58.100	0.60	0.20	0.05	0.12	0.01	0.02	LHS
512	25 Apr 11	58.101	0.50	0.40	0.05	0.20	0.01	0.02	LHS
513	25 Apr 11	58.102	1.10	0.90	0.05	0.99	0.05	0.12	LHS
514	25 Apr 11	58.103	0.80	0.50	0.05	0.40	0.02	0.05	LHS
515	25 Apr 11	58.104	0.60	0.30	0.05	0.18	0.01	0.02	LHS
516	26 Apr 11	52.900	1.80	0.90	0.05	1.62	0.08	0.19	LHS
517	26 Apr 11	52.901	1.10	0.60	0.05	0.66	0.03	0.07	LHS
518	26 Apr 11	52.902	0.80	0.20	0.05	0.16	0.01	0.02	LHS
519	26 Apr 11	52.903	1.30	0.70	0.05	0.91	0.05	0.12	LHS
520	26 Apr 11	52.904	2.90	0.70	0.05	2.03	0.10	0.23	LHS
521	26 Apr 11	52.905	2.50	0.70	0.05	1.75	0.09	0.21	LHS
522	26 Apr 11	52.906	0.40	0.40	0.05	0.16	0.01	0.02	LHS
523	26 Apr 11	52.908	0.90	0.60	0.05	0.54	0.03	0.07	LHS
524	26 Apr 11	52.909	1.30	0.80	0.05	1.04	0.05	0.12	LHS
525	26 Apr 11	52.910	1.50	0.70	0.05	1.05	0.05	0.12	LHS
526	26 Apr 11	52.800	1.90	0.80	0.05	1.52	0.08	0.19	LHS
527	26 Apr 11	52.801	0.70	0.70	0.05	0.49	0.02	0.05	LHS
528	26 Apr 11	52.802	1.80	0.60	0.05	1.08	0.05	0.12	LHS
529	26 Apr 11	52.803	1.90	0.80	0.05	1.52	0.08	0.19	LHS
530	26 Apr 11	52.804	1.30	0.80	0.05	1.04	0.05	0.12	LHS
531	26 Apr 11	52.805	0.90	0.80	0.05	0.72	0.04	0.09	LHS
532	26 Apr 11	52.806	2.00	1.00	0.05	2.00	0.10	0.23	LHS
533	26 Apr 11	52.807	7.30	1.40	0.05	10.22	0.51	1.18	LHS
534	26 Apr 11	46.400	0.90	0.60	0.05	0.54	0.03	0.07	RHS
535	26 Apr 11	46.401	1.50	0.70	0.05	1.05	0.05	0.12	RHS
536	26 Apr 11	46.402	1.30	0.50	0.05	0.65	0.03	0.07	RHS
537	26 Apr 11	46.404	1.80	0.70	0.05	1.26	0.06	0.14	RHS
538	26 Apr 11	46.406	0.90	0.50	0.05	0.45	0.02	0.05	RHS
539	26 Apr 11	46.408	0.70	0.40	0.05	0.28	0.01	0.02	RHS
540	26 Apr 11	46.410	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						1,760.03	88.50	205.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,760.03	88.50	205.35	
541	26 Apr 11	46.300	1.80	0.60	0.05	1.08	0.05	0.12	LHS
542	26 Apr 11	46.301	1.60	0.60	0.05	0.96	0.05	0.12	RHS
543	26 Apr 11	46.302	0.60	0.40	0.05	0.24	0.01	0.02	RHS
544	26 Apr 11	46.304	0.80	0.60	0.05	0.48	0.02	0.05	RHS
545	26 Apr 11	46.306	0.60	0.50	0.05	0.30	0.02	0.05	RHS
546	26 Apr 11	46.308	0.80	0.60	0.05	0.48	0.02	0.05	LHS
547	26 Apr 11	46.310	2.60	0.60	0.05	1.56	0.08	0.19	LHS
548	26 Apr 11	57.600	1.10	0.70	0.05	0.77	0.04	0.09	RHS
549	26 Apr 11	57.601	1.10	0.80	0.05	0.88	0.04	0.09	LHS
550	26 Apr 11	57.602	0.50	0.30	0.05	0.15	0.01	0.02	RHS
551	27 Apr 11	68.300	2.10	1.30	0.05	2.73	0.14	0.32	RHS
552	27 Apr 11	68.302	8.30	1.00	0.05	8.30	0.42	0.97	LHS
553	27 Apr 11	68.200	3.40	1.40	0.05	4.76	0.24	0.56	RHS
554	27 Apr 11	68.201	2.70	1.20	0.05	3.24	0.16	0.37	RHS
555									
556									
557									
558									
559									
560									
561									
562									
563									
564									
565									
566									
567									
568									
569									
570									
CARRIED FORWARD:						1,785.96	89.80	208.37	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	77.30	39.00	116.30	3.86	1.95	5.81	8.97	4.52	13.49
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	366.47	61.01	427.48	18.33	3.05	21.38	42.51	7.08	49.59
3	Papar	01	Jalan Kota Kinabalu - Sindumin	998.97	560.88	1,559.85	49.95	28.04	77.99	115.87	65.06	180.93
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	824.18	850.88	1,675.06	41.21	42.54	83.75	95.61	98.70	194.31
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	349.72	67.36	417.08	17.49	3.37	20.86	40.57	7.81	48.38
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	67.21	34.41	101.62	3.36	1.72	5.08	7.79	3.99	11.78
			TOTAL:	2,683.85	1,613.54	4,297.39	134.20	80.67	214.87	311.32	187.16	498.48

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						77.30	3.86	8.97	
1	03 Apr 11	1.185	1.40	1.00	0.050	1.40	0.07	0.16	LHS
2	07 Apr 11	0.295	1.70	1.00	0.050	1.70	0.09	0.20	LHS
3	07 Apr 11	0.300	1.80	1.30	0.050	2.34	0.12	0.27	LHS
4	07 Apr 11	0.304	1.50	1.00	0.050	1.50	0.08	0.17	LHS
5	07 Apr 11	0.308	1.10	0.90	0.050	0.99	0.05	0.11	LHS
6	07 Apr 11	0.410	5.70	1.40	0.050	7.98	0.40	0.93	LHS
7	07 Apr 11	0.593	1.00	0.90	0.050	0.90	0.05	0.10	LHS
8	07 Apr 11	2.293	9.30	1.10	0.050	10.23	0.51	1.19	LHS
9	07 Apr 11	2.380	1.30	1.00	0.050	1.30	0.07	0.15	LHS
10	07 Apr 11	2.382	1.40	1.20	0.050	1.68	0.08	0.19	LHS
11	07 Apr 11	2.385	7.00	1.10	0.050	7.70	0.39	0.89	LHS
12	07 Apr 11	2.393	1.60	0.80	0.050	1.28	0.06	0.15	LHS
TOTAL:						116.30	5.81	13.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						366.47	18.33	42.51	
1	01 Apr 11	10.405	2.80	1.30	0.050	3.64	0.18	0.42	RHS
2	01 Apr 11	14.170	0.80	0.60	0.050	0.48	0.02	0.06	LHS
3	03 Apr 11	8.760	2.40	1.10	0.050	2.64	0.13	0.31	LHS
4	03 Apr 11	8.845	1.80	1.10	0.050	1.98	0.10	0.23	LHS
5	03 Apr 11	8.850	1.30	1.10	0.050	1.43	0.07	0.17	LHS
6	03 Apr 11	17.915	3.20	1.40	0.050	4.48	0.22	0.52	RHS
7	06 Apr 11	9.130	1.00	1.00	0.050	1.00	0.05	0.12	LHS
8	06 Apr 11	9.140	1.60	1.20	0.050	1.92	0.10	0.22	LHS
9	06 Apr 11	11.245	1.30	0.70	0.050	0.91	0.05	0.11	RHS
10	06 Apr 11	11.808	2.10	0.90	0.050	1.89	0.09	0.22	LHS
11	06 Apr 11	11.810	3.80	1.00	0.050	3.80	0.19	0.44	LHS
12	07 Apr 11	9.840	1.30	1.10	0.050	1.43	0.07	0.17	LHS
13	14 Apr 11	9.615	2.40	1.10	0.050	2.64	0.13	0.31	LHS
14	14 Apr 11	9.618	1.80	0.90	0.050	1.62	0.08	0.19	LHS
15	14 Apr 11	9.620	1.30	1.00	0.050	1.30	0.07	0.15	LHS
16	14 Apr 11	9.625	1.70	0.90	0.050	1.53	0.08	0.18	LHS
17	14 Apr 11	9.627	1.70	1.00	0.050	1.70	0.09	0.20	LHS
18	14 Apr 11	9.630	2.10	1.00	0.050	2.10	0.11	0.24	LHS
19	14 Apr 11	9.633	2.70	0.90	0.050	2.43	0.12	0.28	LHS
20	14 Apr 11	9.635	2.80	1.10	0.050	3.08	0.15	0.36	LHS
21	14 Apr 11	9.637	1.80	1.50	0.050	2.70	0.14	0.31	LHS
22	14 Apr 11	9.640	1.40	1.00	0.050	1.40	0.07	0.16	LHS
23	14 Apr 11	9.642	1.80	1.60	0.050	2.88	0.14	0.33	LHS
24	14 Apr 11	9.644	2.10	1.80	0.050	3.78	0.19	0.44	LHS
25	14 Apr 11	9.646	2.10	1.40	0.050	2.94	0.15	0.34	LHS
26	14 Apr 11	9.648	2.00	1.00	0.050	2.00	0.10	0.23	LHS
27	14 Apr 11	9.650	1.70	1.30	0.050	2.21	0.11	0.26	LHS
28	14 Apr 11	9.652	1.10	1.00	0.050	1.10	0.06	0.13	LHS
TOTAL:						427.48	21.38	49.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						998.97	49.95	115.87	
1	01 Apr 11	45.490	1.20	1.10	0.050	1.32	0.07	0.15	RHS
2	01 Apr 11	45.493	1.30	1.10	0.050	1.43	0.07	0.17	RHS
3	01 Apr 11	45.555	1.10	1.00	0.050	1.10	0.06	0.13	RHS
4	01 Apr 11	45.608	2.00	1.10	0.050	2.20	0.11	0.26	LHS
5	01 Apr 11	45.610	1.80	1.20	0.050	2.16	0.11	0.25	LHS
6	01 Apr 11	45.615	1.30	1.00	0.050	1.30	0.07	0.15	RHS
7	01 Apr 11	45.620	1.20	1.00	0.050	1.20	0.06	0.14	RHS
8	01 Apr 11	45.720	1.10	1.00	0.050	1.10	0.06	0.13	RHS
9	01 Apr 11	45.725	1.00	1.00	0.050	1.00	0.05	0.12	RHS
10	01 Apr 11	45.800	1.30	1.10	0.050	1.43	0.07	0.17	RHS
11	01 Apr 11	54.163	1.10	1.00	0.050	1.10	0.06	0.13	RHS
12	01 Apr 11	54.165	1.30	1.20	0.050	1.56	0.08	0.18	RHS
13	01 Apr 11	54.285	1.20	1.10	0.050	1.32	0.07	0.15	RHS
14	01 Apr 11	54.320	1.60	1.10	0.050	1.76	0.09	0.20	LHS
15	01 Apr 11	54.377	1.60	1.00	0.050	1.60	0.08	0.19	LHS
16	01 Apr 11	54.380	1.50	1.10	0.050	1.65	0.08	0.19	LHS
17	01 Apr 11	54.418	1.40	1.20	0.050	1.68	0.08	0.19	LHS
18	01 Apr 11	54.565	1.10	1.00	0.050	1.10	0.06	0.13	LHS
19	01 Apr 11	54.630	3.40	1.10	0.050	3.74	0.19	0.43	LHS
20	01 Apr 11	54.670	2.10	1.00	0.050	2.10	0.11	0.24	LHS
21	01 Apr 11	54.687	3.00	1.30	0.050	3.90	0.20	0.45	LHS
22	01 Apr 11	54.690	1.70	1.00	0.050	1.70	0.09	0.20	LHS
23	01 Apr 11	54.715	1.50	1.20	0.050	1.80	0.09	0.21	LHS
24	01 Apr 11	54.720	1.60	1.20	0.050	1.92	0.10	0.22	LHS
25	01 Apr 11	55.005	1.40	1.10	0.050	1.54	0.08	0.18	RHS
26	01 Apr 11	55.045	1.30	1.00	0.050	1.30	0.07	0.15	RHS
27	01 Apr 11	55.090	1.40	1.10	0.050	1.54	0.08	0.18	RHS
28	01 Apr 11	55.095	1.40	1.00	0.050	1.40	0.07	0.16	RHS
29	02 Apr 11	55.110	1.30	1.00	0.050	1.30	0.07	0.15	RHS
30	02 Apr 11	55.225	1.90	1.20	0.050	2.28	0.11	0.26	RHS
CARRIED FORWARD:						1,049.50	52.48	121.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,049.50	52.48	121.73	
31	02 Apr 11	70.830	1.10	1.00	0.050	1.10	0.06	0.13	LHS
32	02 Apr 11	70.835	1.30	1.10	0.050	1.43	0.07	0.17	LHS
33	02 Apr 11	40.485	3.90	1.60	0.050	6.24	0.31	0.72	RHS
34	04 Apr 11	55.385	1.90	1.00	0.050	1.90	0.10	0.22	RHS
35	04 Apr 11	55.387	1.60	1.00	0.050	1.60	0.08	0.19	RHS
36	04 Apr 11	55.390	1.40	1.00	0.050	1.40	0.07	0.16	RHS
37	04 Apr 11	55.395	1.60	1.10	0.050	1.76	0.09	0.20	RHS
38	04 Apr 11	55.397	1.10	1.00	0.050	1.10	0.06	0.13	RHS
39	04 Apr 11	55.470	1.60	1.00	0.050	1.60	0.08	0.19	RHS
40	04 Apr 11	55.650	1.30	1.10	0.050	1.43	0.07	0.17	RHS
41	04 Apr 11	55.660	1.30	1.00	0.050	1.30	0.07	0.15	RHS
42	04 Apr 11	55.707	1.10	1.00	0.050	1.10	0.06	0.13	RHS
43	04 Apr 11	55.710	1.20	1.00	0.050	1.20	0.06	0.14	RHS
44	04 Apr 11	55.765	3.70	1.20	0.050	4.44	0.22	0.52	LHS
45	04 Apr 11	55.800	1.40	1.10	0.050	1.54	0.08	0.18	LHS
46	04 Apr 11	55.803	1.20	1.00	0.050	1.20	0.06	0.14	LHS
47	04 Apr 11	55.815	1.30	1.10	0.050	1.43	0.07	0.17	LHS
48	04 Apr 11	55.835	1.30	1.00	0.050	1.30	0.07	0.15	LHS
49	04 Apr 11	55.887	1.60	1.30	0.050	2.08	0.10	0.24	LHS
50	04 Apr 11	55.900	1.40	1.20	0.050	1.68	0.08	0.19	LHS
51	04 Apr 11	55.970	1.50	1.10	0.050	1.65	0.08	0.19	LHS
52	04 Apr 11	58.000	2.80	1.50	0.050	4.20	0.21	0.49	LHS
53	06 Apr 11	26.270	1.10	1.10	0.050	1.21	0.06	0.14	RHS
54	06 Apr 11	29.750	1.20	1.00	0.050	1.20	0.06	0.14	RHS
55	06 Apr 11	29.835	1.60	1.10	0.050	1.76	0.09	0.20	LHS
56	06 Apr 11	44.770	2.60	1.40	0.050	3.64	0.18	0.42	LHS
57	08 Apr 11	23.508	2.80	1.40	0.050	3.92	0.20	0.45	RHS
58	08 Apr 11	26.400	4.80	1.10	0.050	5.28	0.26	0.61	LHS
59	08 Apr 11	26.405	3.10	1.20	0.050	3.72	0.19	0.43	LHS
60	08 Apr 11	38.375	1.50	1.20	0.050	1.80	0.09	0.21	RHS
CARRIED FORWARD:						1,114.71	55.74	129.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,114.71	55.74	129.30	
61	08 Apr 11	48.070	2.70	1.30	0.050	3.51	0.18	0.41	LHS
62	08 Apr 11	52.605	2.40	1.10	0.050	2.64	0.13	0.31	LHS
63	08 Apr 11	53.620	1.90	1.30	0.050	2.47	0.12	0.29	LHS
64	08 Apr 11	53.623	1.10	1.00	0.050	1.10	0.06	0.13	LHS
65	08 Apr 11	53.625	1.70	1.20	0.050	2.04	0.10	0.24	LHS
66	08 Apr 11	53.630	1.50	0.90	0.050	1.35	0.07	0.16	LHS
67	08 Apr 11	53.635	1.20	1.00	0.050	1.20	0.06	0.14	LHS
68	08 Apr 11	53.637	1.00	0.80	0.050	0.80	0.04	0.09	LHS
69	08 Apr 11	53.643	1.50	0.90	0.050	1.35	0.07	0.16	LHS
70	08 Apr 11	53.650	2.40	1.00	0.050	2.40	0.12	0.28	LHS
71	09 Apr 11	39.275	3.90	1.50	0.050	5.85	0.29	0.68	RHS
72	10 Apr 11	30.060	1.20	1.00	0.050	1.20	0.06	0.14	LHS
73	10 Apr 11	30.100	2.00	1.00	0.050	2.00	0.10	0.23	LHS
74	10 Apr 11	30.103	2.10	1.10	0.050	2.31	0.12	0.27	LHS
75	10 Apr 11	30.175	2.40	1.20	0.050	2.88	0.14	0.33	LHS
76	10 Apr 11	30.178	2.00	1.10	0.050	2.20	0.11	0.26	LHS
77	10 Apr 11	30.245	2.10	1.30	0.050	2.73	0.14	0.32	LHS
78	10 Apr 11	39.160	3.00	1.30	0.050	3.90	0.20	0.45	LHS
79	10 Apr 11	39.163	2.90	1.40	0.050	4.06	0.20	0.47	LHS
80	10 Apr 11	40.073	1.70	1.10	0.050	1.87	0.09	0.22	RHS
81	10 Apr 11	40.075	1.50	1.00	0.050	1.50	0.08	0.17	RHS
82	10 Apr 11	40.080	1.80	1.10	0.050	1.98	0.10	0.23	RHS
83	10 Apr 11	40.093	2.00	1.10	0.050	2.20	0.11	0.26	RHS
84	10 Apr 11	40.095	1.50	1.00	0.050	1.50	0.08	0.17	RHS
85	10 Apr 11	41.120	2.10	1.20	0.050	2.52	0.13	0.29	LHS
86	10 Apr 11	41.210	1.40	1.10	0.050	1.54	0.08	0.18	LHS
87	10 Apr 11	41.215	1.70	1.20	0.050	2.04	0.10	0.24	LHS
88	10 Apr 11	41.230	1.50	1.00	0.050	1.50	0.08	0.17	RHS
89	11 Apr 11	53.645	1.10	0.90	0.050	0.99	0.05	0.11	RHS
90	11 Apr 11	53.647	1.50	1.10	0.050	1.65	0.08	0.19	RHS
CARRIED FORWARD:						1,179.99	59.00	136.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,179.99	59.00	136.87	
91	11 Apr 11	57.840	2.00	1.00	0.050	2.00	0.10	0.23	RHS
92	11 Apr 11	57.843	1.60	1.10	0.050	1.76	0.09	0.20	RHS
93	11 Apr 11	57.940	1.90	1.00	0.050	1.90	0.10	0.22	LHS
94	11 Apr 11	57.953	2.50	0.90	0.050	2.25	0.11	0.26	LHS
95	11 Apr 11	57.955	1.10	1.10	0.050	1.21	0.06	0.14	LHS
96	11 Apr 11	58.235	2.80	1.10	0.050	3.08	0.15	0.36	LHS
97	11 Apr 11	58.248	2.00	11.00	0.050	22.00	1.10	2.55	LHS
98	11 Apr 11	58.250	2.00	1.20	0.050	2.40	0.12	0.28	LHS
99	11 Apr 11	28.255	3.00	1.00	0.050	3.00	0.15	0.35	LHS
100	11 Apr 11	28.258	2.00	1.20	0.050	2.40	0.12	0.28	LHS
101	11 Apr 11	28.450	3.30	1.20	0.050	3.96	0.20	0.46	LHS
102	11 Apr 11	28.458	2.70	1.00	0.050	2.70	0.14	0.31	LHS
103	11 Apr 11	28.453	2.20	1.20	0.050	2.64	0.13	0.31	LHS
104	11 Apr 11	28.450	1.70	1.10	0.050	1.87	0.09	0.22	LHS
105	12 Apr 11	61.645	2.00	1.00	0.050	2.00	0.10	0.23	LHS
106	12 Apr 11	61.647	3.00	0.90	0.050	2.70	0.14	0.31	LHS
107	12 Apr 11	61.650	2.00	1.00	0.050	2.00	0.10	0.23	LHS
108	12 Apr 11	61.880	1.60	1.20	0.050	1.92	0.10	0.22	LHS
109	12 Apr 11	61.940	2.70	1.20	0.050	3.24	0.16	0.38	LHS
110	12 Apr 11	61.950	1.60	1.10	0.050	1.76	0.09	0.20	LHS
111	12 Apr 11	62.335	1.50	1.20	0.050	1.80	0.09	0.21	LHS
112	12 Apr 11	64.337	2.40	1.10	0.050	2.64	0.13	0.31	LHS
113	12 Apr 11	62.343	1.70	1.10	0.050	1.87	0.09	0.22	LHS
114	12 Apr 11	62.370	1.00	0.90	0.050	0.90	0.05	0.10	LHS
115	12 Apr 11	62.373	1.40	1.00	0.050	1.40	0.07	0.16	LHS
116	12 Apr 11	62.375	2.00	1.10	0.050	2.20	0.11	0.26	LHS
117	12 Apr 11	62.480	1.50	1.20	0.050	1.80	0.09	0.21	LHS
118	12 Apr 11	62.482	1.60	1.10	0.050	1.76	0.09	0.20	LHS
119	12 Apr 11	62.490	2.00	1.10	0.050	2.20	0.11	0.26	LHS
120	12 Apr 11	62.493	1.30	1.00	0.050	1.30	0.07	0.15	LHS
CARRIED FORWARD:						1,264.65	63.23	146.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,264.65	63.23	146.69	
121	12 Apr 11	62.495	1.30	1.10	0.050	1.43	0.07	0.17	LHS
122	12 Apr 11	62.497	1.40	1.10	0.050	1.54	0.08	0.18	LHS
123	12 Apr 11	62.740	2.00	1.20	0.050	2.40	0.12	0.28	LHS
124	12 Apr 11	62.742	2.20	1.10	0.050	2.42	0.12	0.28	LHS
125	12 Apr 11	62.745	2.10	1.10	0.050	2.31	0.12	0.27	LHS
126	12 Apr 11	62.948	1.40	1.20	0.050	1.68	0.08	0.19	LHS
127	15 Apr 11	67.370	2.40	1.00	0.050	2.40	0.12	0.28	LHS
128	15 Apr 11	67.405	5.10	1.00	0.050	5.10	0.26	0.59	LHS
129	15 Apr 11	67.450	2.40	0.90	0.050	2.16	0.11	0.25	LHS
130	15 Apr 11	67.498	1.40	1.00	0.050	1.40	0.07	0.16	LHS
131	15 Apr 11	67.508	2.00	1.10	0.050	2.20	0.11	0.26	LHS
132	15 Apr 11	67.510	1.90	1.20	0.050	2.28	0.11	0.26	LHS
133	15 Apr 11	67.530	1.40	1.00	0.050	1.40	0.07	0.16	LHS
134	15 Apr 11	67.540	2.30	1.10	0.050	2.53	0.13	0.29	LHS
135	15 Apr 11	67.543	0.90	0.80	0.050	0.72	0.04	0.08	LHS
136	15 Apr 11	67.570	2.30	1.00	0.050	2.30	0.12	0.27	LHS
137	15 Apr 11	67.578	2.00	1.00	0.050	2.00	0.10	0.23	LHS
138	15 Apr 11	67.580	1.50	1.10	0.050	1.65	0.08	0.19	LHS
139	15 Apr 11	72.110	1.00	0.80	0.050	0.80	0.04	0.09	RHS
140	15 Apr 11	72.107	1.10	0.90	0.050	0.99	0.05	0.11	RHS
141	15 Apr 11	72.105	1.00	0.80	0.050	0.80	0.04	0.09	RHS
142	15 Apr 11	72.095	1.10	0.90	0.050	0.99	0.05	0.11	RHS
143	15 Apr 11	67.720	1.30	1.00	0.050	1.30	0.07	0.15	RHS
144	15 Apr 11	67.718	2.00	1.10	0.050	2.20	0.11	0.26	RHS
145	16 Apr 11	48.195	8.20	1.20	0.050	9.84	0.49	1.14	LHS
146	16 Apr 11	48.210	2.10	1.30	0.050	2.73	0.14	0.32	LHS
147	16 Apr 11	48.228	1.80	1.20	0.050	2.16	0.11	0.25	LHS
148	16 Apr 11	48.230	1.60	1.20	0.050	1.92	0.10	0.22	LHS
149	16 Apr 11	48.380	1.40	1.00	0.050	1.40	0.07	0.16	RHS
150	16 Apr 11	48.385	1.20	1.10	0.050	1.32	0.07	0.15	RHS
CARRIED FORWARD:						1,329.02	66.45	154.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,329.02	66.45	154.16	
151	16 Apr 11	48.387	1.40	1.00	0.050	1.40	0.07	0.16	RHS
152	16 Apr 11	48.408	1.30	1.10	0.050	1.43	0.07	0.17	RHS
153	16 Apr 11	48.810	1.60	1.10	0.050	1.76	0.09	0.20	RHS
154	16 Apr 11	48.820	1.10	1.00	0.050	1.10	0.06	0.13	RHS
155	16 Apr 11	48.833	2.10	1.10	0.050	2.31	0.12	0.27	RHS
156	16 Apr 11	48.908	2.40	1.00	0.050	2.40	0.12	0.28	LHS
157	16 Apr 11	48.925	1.10	1.00	0.050	1.10	0.06	0.13	RHS
158	16 Apr 11	48.930	1.40	1.00	0.050	1.40	0.07	0.16	RHS
159	16 Apr 11	49.925	2.60	1.50	0.050	3.90	0.20	0.45	LHS
160	16 Apr 11	49.928	1.70	1.30	0.050	2.21	0.11	0.26	LHS
161	16 Apr 11	49.998	2.00	1.40	0.050	2.80	0.14	0.32	LHS
162	16 Apr 11	50.000	2.00	1.30	0.050	2.60	0.13	0.30	LHS
163	16 Apr 11	50.035	12.40	1.10	0.050	13.64	0.68	1.58	LHS
164	16 Apr 11	41.097	8.00	1.20	0.050	9.60	0.48	1.11	LHS
165	17 Apr 11	37.635	2.00	1.40	0.050	2.80	0.14	0.32	RHS
166	17 Apr 11	37.633	1.50	1.50	0.050	2.25	0.11	0.26	RHS
167	17 Apr 11	37.630	2.00	1.40	0.050	2.80	0.14	0.32	RHS
168	17 Apr 11	36.410	3.00	1.20	0.050	3.60	0.18	0.42	RHS
169	17 Apr 11	36.407	2.60	1.10	0.050	2.86	0.14	0.33	RHS
170	17 Apr 11	36.405	2.50	1.00	0.050	2.50	0.13	0.29	RHS
171	17 Apr 11	34.898	2.90	1.40	0.050	4.06	0.20	0.47	RHS
172	17 Apr 11	34.895	2.00	1.30	0.050	2.60	0.13	0.30	RHS
173	17 Apr 11	39.725	1.70	1.20	0.050	2.04	0.10	0.24	LHS
174	17 Apr 11	39.727	1.60	1.10	0.050	1.76	0.09	0.20	LHS
175	17 Apr 11	39.730	2.80	1.20	0.050	3.36	0.17	0.39	RHS
176	17 Apr 11	39.745	3.20	1.10	0.050	3.52	0.18	0.41	RHS
177	17 Apr 11	39.750	2.60	1.10	0.050	2.86	0.14	0.33	RHS
178	17 Apr 11	39.755	1.90	1.20	0.050	2.28	0.11	0.26	RHS
179	18 Apr 11	27.870	1.40	1.10	0.050	1.54	0.08	0.18	RHS
180	18 Apr 11	27.860	1.60	1.00	0.050	1.60	0.08	0.19	RHS
CARRIED FORWARD:						1,419.10	70.96	164.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,419.10	70.96	164.61	
181	18 Apr 11	27.865	1.80	1.00	0.050	1.80	0.09	0.21	RHS
182	18 Apr 11	27.850	2.10	1.10	0.050	2.31	0.12	0.27	RHS
183	18 Apr 11	27.170	3.30	0.80	0.050	2.64	0.13	0.31	LHS
184	18 Apr 11	27.167	2.20	1.10	0.050	2.42	0.12	0.28	LHS
185	18 Apr 11	27.147	1.40	1.00	0.050	1.40	0.07	0.16	LHS
186	18 Apr 11	27.145	2.00	1.10	0.050	2.20	0.11	0.26	LHS
187	19 Apr 11	39.705	3.40	1.60	0.050	5.44	0.27	0.63	RHS
188	19 Apr 11	39.740	1.50	1.10	0.050	1.65	0.08	0.19	LHS
189	21 Apr 11	40.060	2.00	1.40	0.050	2.80	0.14	0.32	LHS
190	21 Apr 11	40.055	1.80	1.30	0.050	2.34	0.12	0.27	LHS
191	21 Apr 11	40.020	2.30	1.20	0.050	2.76	0.14	0.32	RHS
192	21 Apr 11	39.950	1.40	1.20	0.050	1.68	0.08	0.19	RHS
193	21 Apr 11	39.605	2.10	1.30	0.050	2.73	0.14	0.32	LHS
194	21 Apr 11	40.490	1.80	1.20	0.050	2.16	0.11	0.25	LHS
195	21 Apr 11	44.770	1.60	1.00	0.050	1.60	0.08	0.19	LHS
196	21 Apr 11	44.773	2.70	1.60	0.050	4.32	0.22	0.50	LHS
197	21 Apr 11	46.797	1.30	1.10	0.050	1.43	0.07	0.17	LHS
198	21 Apr 11	46.800	1.10	1.10	0.050	1.21	0.06	0.14	LHS
199	21 Apr 11	46.803	1.10	1.00	0.050	1.10	0.06	0.13	LHS
200	21 Apr 11	46.805	1.10	1.00	0.050	1.10	0.06	0.13	LHS
201	21 Apr 11	48.000	1.40	1.10	0.050	1.54	0.08	0.18	LHS
202	21 Apr 11	48.005	1.20	1.00	0.050	1.20	0.06	0.14	LHS
203	21 Apr 11	48.050	2.00	1.20	0.050	2.40	0.12	0.28	LHS
204	21 Apr 11	48.053	2.10	1.20	0.050	2.52	0.13	0.29	LHS
205	25 Apr 11	40.710	1.80	1.10	0.050	1.98	0.10	0.23	LHS
206	25 Apr 11	40.733	2.00	1.00	0.050	2.00	0.10	0.23	RHS
207	25 Apr 11	40.735	1.90	1.00	0.050	1.90	0.10	0.22	RHS
208	25 Apr 11	41.113	2.20	1.00	0.050	2.20	0.11	0.26	LHS
209	25 Apr 11	41.363	1.70	1.20	0.050	2.04	0.10	0.24	RHS
210	25 Apr 11	41.365	2.00	1.30	0.050	2.60	0.13	0.30	RHS
CARRIED FORWARD:						1,484.57	74.23	172.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,484.57	74.23	172.20	
211	25 Apr 11	41.367	1.80	1.20	0.050	2.16	0.11	0.25	RHS
212	25 Apr 11	45.005	1.20	1.00	0.050	1.20	0.06	0.14	RHS
213	25 Apr 11	45.055	1.00	0.90	0.050	0.90	0.05	0.10	RHS
214	25 Apr 11	45.110	1.10	1.00	0.050	1.10	0.06	0.13	RHS
215	25 Apr 11	45.125	1.20	1.00	0.050	1.20	0.06	0.14	RHS
216	26 Apr 11	46.570	1.50	1.20	0.050	1.80	0.09	0.21	LHS
217	26 Apr 11	53.587	1.30	1.10	0.050	1.43	0.07	0.17	RHS
218	26 Apr 11	53.585	1.20	1.00	0.050	1.20	0.06	0.14	RHS
219	26 Apr 11	53.500	1.00	0.90	0.050	0.90	0.05	0.10	LHS
220	26 Apr 11	53.497	1.00	0.90	0.050	0.90	0.05	0.10	LHS
221	26 Apr 11	53.485	1.10	1.00	0.050	1.10	0.06	0.13	LHS
222	26 Apr 11	53.480	1.20	1.00	0.050	1.20	0.06	0.14	LHS
223	26 Apr 11	53.477	1.00	0.90	0.050	0.90	0.05	0.10	LHS
224	26 Apr 11	53.405	1.10	0.90	0.050	0.99	0.05	0.11	RHS
225	26 Apr 11	53.315	1.20	0.90	0.050	1.08	0.05	0.13	LHS
226	26 Apr 11	53.313	1.00	1.00	0.050	1.00	0.05	0.12	LHS
227	26 Apr 11	53.275	1.30	1.00	0.050	1.30	0.07	0.15	LHS
228	26 Apr 11	53.270	1.10	1.00	0.050	1.10	0.06	0.13	LHS
229	26 Apr 11	53.203	1.90	1.30	0.050	2.47	0.12	0.29	LHS
230	26 Apr 11	53.200	1.10	1.00	0.050	1.10	0.06	0.13	LHS
231	26 Apr 11	53.170	1.20	1.20	0.050	1.44	0.07	0.17	LHS
232	26 Apr 11	53.165	1.40	1.40	0.050	1.96	0.10	0.23	LHS
233	26 Apr 11	52.955	1.00	1.00	0.050	1.00	0.05	0.12	LHS
234	26 Apr 11	52.950	1.10	1.10	0.050	1.21	0.06	0.14	LHS
235	26 Apr 11	52.947	1.10	1.10	0.050	1.21	0.06	0.14	LHS
236	26 Apr 11	52.763	1.30	1.30	0.050	1.69	0.08	0.20	LHS
237	26 Apr 11	52.760	1.60	1.60	0.050	2.56	0.13	0.30	LHS
238	27 Apr 11	48.983	1.30	1.00	0.050	1.30	0.07	0.15	RHS
239	27 Apr 11	48.985	1.30	1.20	0.050	1.56	0.08	0.18	LHS
240	27 Apr 11	49.020	1.80	1.20	0.050	2.16	0.11	0.25	LHS
CARRIED FORWARD:						1,525.69	76.29	176.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,525.69	76.29	176.97	
241	27 Apr 11	49.000	1.20	1.00	0.050	1.20	0.06	0.14	RHS
242	27 Apr 11	50.365	1.10	1.00	0.050	1.10	0.06	0.13	RHS
243	27 Apr 11	51.630	1.70	1.30	0.050	2.21	0.11	0.26	LHS
244	27 Apr 11	51.680	1.20	1.00	0.050	1.20	0.06	0.14	RHS
245	27 Apr 11	52.190	1.50	1.10	0.050	1.65	0.08	0.19	RHS
246	27 Apr 11	52.235	1.40	1.20	0.050	1.68	0.08	0.19	RHS
247	27 Apr 11	52.297	1.20	1.10	0.050	1.32	0.07	0.15	RHS
248	27 Apr 11	52.425	1.30	1.10	0.050	1.43	0.07	0.17	LHS
249	27 Apr 11	52.550	1.00	1.00	0.050	1.00	0.05	0.12	LHS
250	27 Apr 11	52.600	2.00	1.00	0.050	2.00	0.10	0.23	LHS
251	27 Apr 11	52.655	1.20	1.10	0.050	1.32	0.07	0.15	LHS
252	27 Apr 11	52.707	1.10	1.00	0.050	1.10	0.06	0.13	LHS
253	29 Apr 11	63.025	1.20	1.10	0.050	1.32	0.07	0.15	LHS
254	29 Apr 11	63.020	2.40	1.30	0.050	3.12	0.16	0.36	LHS
255	29 Apr 11	63.030	1.50	1.30	0.050	1.95	0.10	0.23	RHS
256	29 Apr 11	48.115	2.50	1.20	0.050	3.00	0.15	0.35	LHS
257	29 Apr 11	48.005	5.40	1.40	0.050	7.56	0.38	0.88	LHS
TOTAL:						1,559.85	77.99	180.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						824.18	41.21	95.61	
1	01 Apr 11	18.382	8.80	1.00	0.050	8.80	0.44	1.02	LHS
2	01 Apr 11	18.384	8.80	1.00	0.050	8.80	0.44	1.02	LHS
3	01 Apr 11	18.386	8.80	1.00	0.050	8.80	0.44	1.02	LHS
4	01 Apr 11	18.388	8.80	1.00	0.050	8.80	0.44	1.02	LHS
5	01 Apr 11	18.390	8.80	1.00	0.050	8.80	0.44	1.02	LHS
6	01 Apr 11	18.392	8.80	1.00	0.050	8.80	0.44	1.02	LHS
7	01 Apr 11	18.394	8.80	1.00	0.050	8.80	0.44	1.02	LHS
8	01 Apr 11	20.184	0.80	0.40	0.050	0.32	0.02	0.04	LHS
9	01 Apr 11	20.186	0.80	0.40	0.050	0.32	0.02	0.04	LHS
10	01 Apr 11	20.188	0.80	0.40	0.050	0.32	0.02	0.04	LHS
11	01 Apr 11	20.190	0.80	0.40	0.050	0.32	0.02	0.04	LHS
12	01 Apr 11	20.192	0.40	0.40	0.050	0.16	0.01	0.02	LHS
13	01 Apr 11	20.194	0.40	0.40	0.050	0.16	0.01	0.02	LHS
14	01 Apr 11	20.198	0.20	0.20	0.050	0.04	0.00	0.00	LHS
15	01 Apr 11	20.246	0.80	0.40	0.050	0.32	0.02	0.04	LHS
16	01 Apr 11	20.248	0.80	0.40	0.050	0.32	0.02	0.04	LHS
17	01 Apr 11	20.250	0.80	0.40	0.050	0.32	0.02	0.04	LHS
18	01 Apr 11	20.252	0.80	0.40	0.050	0.32	0.02	0.04	LHS
19	01 Apr 11	20.626	0.40	0.40	0.050	0.16	0.01	0.02	RHS
20	01 Apr 11	20.628	0.40	0.40	0.050	0.16	0.01	0.02	RHS
21	01 Apr 11	20.826	0.60	0.40	0.050	0.24	0.01	0.03	LHS
22	01 Apr 11	20.828	0.60	0.40	0.050	0.24	0.01	0.03	LHS
23	01 Apr 11	20.896	0.40	0.40	0.050	0.16	0.01	0.02	LHS
24	01 Apr 11	20.898	0.40	0.40	0.050	0.16	0.01	0.02	LHS
25	01 Apr 11	20.922	0.60	0.40	0.050	0.24	0.01	0.03	RHS
26	01 Apr 11	20.924	0.60	0.40	0.050	0.24	0.01	0.03	RHS
27	01 Apr 11	20.926	0.60	0.40	0.050	0.24	0.01	0.03	RHS
28	02 Apr 11	16.618	7.80	1.00	0.050	7.80	0.39	0.90	LHS
29	02 Apr 11	16.620	7.80	1.00	0.050	7.80	0.39	0.90	LHS
30	02 Apr 11	18.622	7.80	1.00	0.050	7.80	0.39	0.90	LHS
CARRIED FORWARD:						913.94	45.70	106.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						913.94	45.70	106.02	
31	02 Apr 11	18.624	7.80	1.00	0.050	7.80	0.39	0.90	LHS
32	02 Apr 11	18.626	7.80	1.00	0.050	7.80	0.39	0.90	LHS
33	02 Apr 11	18.836	0.60	0.40	0.050	0.24	0.01	0.03	LHS
34	02 Apr 11	18.838	0.60	0.40	0.050	0.24	0.01	0.03	LHS
35	02 Apr 11	18.840	0.60	0.40	0.050	0.24	0.01	0.03	LHS
36	02 Apr 11	18.844	8.00	1.60	0.050	12.80	0.64	1.48	LHS
37	02 Apr 11	18.846	8.00	1.60	0.050	12.80	0.64	1.48	LHS
38	02 Apr 11	18.848	8.00	1.60	0.050	12.80	0.64	1.48	LHS
39	02 Apr 11	18.850	8.00	1.60	0.050	12.80	0.64	1.48	LHS
40	02 Apr 11	18.852	8.00	1.60	0.050	12.80	0.64	1.48	LHS
41	02 Apr 11	18.854	8.00	1.60	0.050	12.80	0.64	1.48	LHS
42	03 Apr 11	40.318	4.00	3.20	0.050	12.80	0.64	1.48	LHS
43	03 Apr 11	40.320	4.00	3.20	0.050	12.80	0.64	1.48	LHS
44	03 Apr 11	40.322	4.00	3.20	0.050	12.80	0.64	1.48	LHS
45	03 Apr 11	40.324	4.00	3.20	0.050	12.80	0.64	1.48	LHS
46	03 Apr 11	40.326	4.00	3.20	0.050	12.80	0.64	1.48	LHS
47	03 Apr 11	40.328	1.60	1.60	0.050	2.56	0.13	0.30	LHS
48	03 Apr 11	40.330	1.60	1.60	0.050	2.56	0.13	0.30	LHS
49	03 Apr 11	40.332	3.80	1.80	0.050	6.84	0.34	0.79	RHS
50	03 Apr 11	40.334	3.80	1.80	0.050	6.84	0.34	0.79	RHS
51	03 Apr 11	40.336	3.80	1.80	0.050	6.84	0.34	0.79	RHS
52	03 Apr 11	40.338	3.80	1.80	0.050	6.84	0.34	0.79	RHS
53	04 Apr 11	40.336	3.20	3.00	0.050	9.60	0.48	1.11	RHS
54	04 Apr 11	40.338	3.20	3.00	0.050	9.60	0.48	1.11	RHS
55	04 Apr 11	40.340	3.20	3.00	0.050	9.60	0.48	1.11	RHS
56	04 Apr 11	40.342	3.20	3.00	0.050	9.60	0.48	1.11	RHS
57	04 Apr 11	40.348	9.20	1.80	0.050	16.56	0.83	1.92	RHS
58	04 Apr 11	40.350	9.20	1.80	0.050	16.56	0.83	1.92	RHS
59	04 Apr 11	40.352	9.20	1.80	0.050	16.56	0.83	1.92	RHS
60	04 Apr 11	40.354	9.20	1.80	0.050	16.56	0.83	1.92	RHS
CARRIED FORWARD:						1,208.18	60.41	140.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,208.18	60.41	140.15	
61	04 Apr 11	40.356	9.20	1.80	0.050	16.56	0.83	1.92	RHS
62	04 Apr 11	40.358	9.20	1.80	0.050	16.56	0.83	1.92	RHS
63	04 Apr 11	40.360	6.40	0.60	0.050	3.84	0.19	0.45	RHS
64	04 Apr 11	40.362	6.40	0.60	0.050	3.84	0.19	0.45	RHS
65	04 Apr 11	40.364	6.40	0.60	0.050	3.84	0.19	0.45	RHS
66	04 Apr 11	40.370	14.80	1.00	0.050	14.80	0.74	1.72	RHS
67	04 Apr 11	40.372	14.80	1.00	0.050	14.80	0.74	1.72	RHS
68	04 Apr 11	40.374	14.80	1.00	0.050	14.80	0.74	1.72	RHS
69	04 Apr 11	40.376	14.80	1.00	0.050	14.80	0.74	1.72	RHS
70	04 Apr 11	40.378	14.80	1.00	0.050	14.80	0.74	1.72	RHS
71	04 Apr 11	40.380	14.80	1.00	0.050	14.80	0.74	1.72	RHS
72	04 Apr 11	40.382	14.80	1.00	0.050	14.80	0.74	1.72	RHS
73	04 Apr 11	40.386	3.00	1.40	0.050	4.20	0.21	0.49	RHS
74	04 Apr 11	40.388	3.00	1.40	0.050	4.20	0.21	0.49	RHS
75	04 Apr 11	40.390	5.40	1.20	0.050	6.48	0.32	0.75	RHS
76	04 Apr 11	40.392	5.40	1.20	0.050	6.48	0.32	0.75	RHS
77	04 Apr 11	40.394	5.40	1.20	0.050	6.48	0.32	0.75	RHS
78	05 Apr 11	40.338	11.00	1.00	0.050	11.00	0.55	1.28	LHS
79	05 Apr 11	40.340	11.00	1.00	0.050	11.00	0.55	1.28	LHS
80	05 Apr 11	40.342	11.00	1.00	0.050	11.00	0.55	1.28	LHS
81	05 Apr 11	40.344	11.00	1.00	0.050	11.00	0.55	1.28	LHS
82	05 Apr 11	40.346	11.00	1.00	0.050	11.00	0.55	1.28	LHS
83	05 Apr 11	40.348	11.00	1.00	0.050	11.00	0.55	1.28	LHS
84	05 Apr 11	40.350	6.60	1.40	0.050	9.24	0.46	1.07	LHS
85	05 Apr 11	40.352	6.60	1.40	0.050	9.24	0.46	1.07	LHS
86	05 Apr 11	40.354	6.60	1.40	0.050	9.24	0.46	1.07	LHS
87	05 Apr 11	40.356	6.60	1.40	0.050	9.24	0.46	1.07	LHS
88	05 Apr 11	40.358	3.80	1.20	0.050	4.56	0.23	0.53	LHS
89	05 Apr 11	40.360	3.80	1.20	0.050	4.56	0.23	0.53	LHS
90	05 Apr 11	40.362	3.80	1.20	0.050	4.56	0.23	0.53	LHS
CARRIED FORWARD:						1,500.90	75.05	174.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,500.90	75.05	174.11	
91	05 Apr 11	40.364	8.60	2.40	0.050	20.64	1.03	2.39	LHS
92	05 Apr 11	40.366	8.60	2.40	0.050	20.64	1.03	2.39	LHS
93	05 Apr 11	40.368	8.60	2.40	0.050	20.64	1.03	2.39	LHS
94	05 Apr 11	40.370	8.60	2.40	0.050	20.64	1.03	2.39	LHS
95	05 Apr 11	40.372	8.60	2.40	0.050	20.64	1.03	2.39	LHS
96	06 Apr 11	18.772	0.80	0.40	0.050	0.32	0.02	0.04	LHS
97	06 Apr 11	18.774	0.80	0.40	0.050	0.32	0.02	0.04	LHS
98	06 Apr 11	18.776	0.80	0.40	0.050	0.32	0.02	0.04	LHS
99	06 Apr 11	18.778	0.80	0.40	0.050	0.32	0.02	0.04	LHS
100	06 Apr 11	18.860	0.80	0.40	0.050	0.32	0.02	0.04	LHS
101	06 Apr 11	18.862	0.80	0.40	0.050	0.32	0.02	0.04	LHS
102	06 Apr 11	18.864	0.80	0.40	0.050	0.32	0.02	0.04	LHS
103	06 Apr 11	18.866	0.80	0.40	0.050	0.32	0.02	0.04	LHS
104	06 Apr 11	20.304	0.80	0.40	0.050	0.32	0.02	0.04	LHS
105	06 Apr 11	20.306	0.80	0.40	0.050	0.32	0.02	0.04	LHS
106	06 Apr 11	20.308	0.80	0.40	0.050	0.32	0.02	0.04	LHS
107	06 Apr 11	20.310	0.80	0.40	0.050	0.32	0.02	0.04	LHS
108	06 Apr 11	20.402	0.60	0.40	0.050	0.24	0.01	0.03	LHS
109	06 Apr 11	20.404	0.60	0.40	0.050	0.24	0.01	0.03	LHS
110	06 Apr 11	20.406	0.60	0.40	0.050	0.24	0.01	0.03	LHS
111	06 Apr 11	20.484	1.00	0.40	0.050	0.40	0.02	0.05	LHS
112	06 Apr 11	20.486	1.00	0.40	0.050	0.40	0.02	0.05	LHS
113	06 Apr 11	20.488	1.00	0.40	0.050	0.40	0.02	0.05	LHS
114	06 Apr 11	20.490	1.00	0.40	0.050	0.40	0.02	0.05	LHS
115	06 Apr 11	20.494	0.60	0.40	0.050	0.24	0.01	0.03	LHS
116	06 Apr 11	20.496	0.60	0.40	0.050	0.24	0.01	0.03	LHS
117	06 Apr 11	20.498	0.60	0.40	0.050	0.24	0.01	0.03	LHS
118	06 Apr 11	20.518	0.60	0.40	0.050	0.24	0.01	0.03	LHS
119	06 Apr 11	20.520	0.60	0.40	0.050	0.24	0.01	0.03	LHS
120	06 Apr 11	20.522	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						1,611.70	80.59	186.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,611.70	80.59	186.96	
121	07 Apr 11	17.076	0.60	0.40	0.050	0.24	0.01	0.03	RHS
122	07 Apr 11	17.078	0.60	0.40	0.050	0.24	0.01	0.03	RHS
123	07 Apr 11	17.080	0.60	0.40	0.050	0.24	0.01	0.03	RHS
124	07 Apr 11	17.084	0.60	0.40	0.050	0.24	0.01	0.03	RHS
125	07 Apr 11	17.086	0.60	0.40	0.050	0.24	0.01	0.03	RHS
126	07 Apr 11	17.088	0.60	0.40	0.050	0.24	0.01	0.03	RHS
127	07 Apr 11	20.592	0.80	0.40	0.050	0.32	0.02	0.04	LHS
128	07 Apr 11	20.594	0.80	0.40	0.050	0.32	0.02	0.04	LHS
129	07 Apr 11	20.596	0.80	0.40	0.050	0.32	0.02	0.04	LHS
130	07 Apr 11	20.598	0.80	0.40	0.050	0.32	0.02	0.04	LHS
131	07 Apr 11	20.612	1.00	0.40	0.050	0.40	0.02	0.05	LHS
132	07 Apr 11	20.614	1.00	0.40	0.050	0.40	0.02	0.05	LHS
133	07 Apr 11	20.616	1.00	0.40	0.050	0.40	0.02	0.05	LHS
134	07 Apr 11	20.618	1.00	0.40	0.050	0.40	0.02	0.05	LHS
135	07 Apr 11	20.620	0.40	0.40	0.050	0.16	0.01	0.02	LHS
136	07 Apr 11	20.622	0.40	0.40	0.050	0.16	0.01	0.02	LHS
137	07 Apr 11	21.132	0.40	0.40	0.050	0.16	0.01	0.02	LHS
138	07 Apr 11	21.134	0.40	0.40	0.050	0.16	0.01	0.02	LHS
139	07 Apr 11	21.138	0.40	0.40	0.050	0.16	0.01	0.02	LHS
140	07 Apr 11	21.140	0.40	0.40	0.050	0.16	0.01	0.02	LHS
141	07 Apr 11	21.242	0.60	0.40	0.050	0.24	0.01	0.03	LHS
142	07 Apr 11	21.244	0.60	0.40	0.050	0.24	0.01	0.03	LHS
143	07 Apr 11	21.246	0.60	0.40	0.050	0.24	0.01	0.03	LHS
144	07 Apr 11	21.272	0.60	0.40	0.050	0.24	0.01	0.03	LHS
145	07 Apr 11	21.274	0.60	0.40	0.050	0.24	0.01	0.03	LHS
146	07 Apr 11	21.276	0.60	0.40	0.050	0.24	0.01	0.03	LHS
147	09 Apr 11	22.032	1.20	0.40	0.050	0.48	0.02	0.06	LHS
148	09 Apr 11	22.034	1.20	0.40	0.050	0.48	0.02	0.06	LHS
149	09 Apr 11	22.036	1.20	0.40	0.050	0.48	0.02	0.06	LHS
150	09 Apr 11	22.038	1.20	0.40	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						1,620.34	81.02	187.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,620.34	81.02	187.96	
151	09 Apr 11	22.040	1.20	0.40	0.050	0.48	0.02	0.06	LHS
152	09 Apr 11	32.428	0.60	0.40	0.050	0.24	0.01	0.03	RHS
153	09 Apr 11	32.430	0.60	0.40	0.050	0.24	0.01	0.03	RHS
154	09 Apr 11	32.432	0.60	0.40	0.050	0.24	0.01	0.03	RHS
155	09 Apr 11	34.810	0.60	0.40	0.050	0.24	0.01	0.03	LHS
156	09 Apr 11	34.812	0.60	0.40	0.050	0.24	0.01	0.03	LHS
157	09 Apr 11	34.814	0.60	0.40	0.050	0.24	0.01	0.03	LHS
158	09 Apr 11	34.822	1.00	0.40	0.050	0.40	0.02	0.05	LHS
159	09 Apr 11	34.824	1.00	0.40	0.050	0.40	0.02	0.05	LHS
160	09 Apr 11	34.826	1.00	0.40	0.050	0.40	0.02	0.05	LHS
161	09 Apr 11	34.828	1.00	0.40	0.050	0.40	0.02	0.05	LHS
162	09 Apr 11	35.654	0.60	0.40	0.050	0.24	0.01	0.03	RHS
163	09 Apr 11	35.656	0.60	0.40	0.050	0.24	0.01	0.03	RHS
164	09 Apr 11	35.658	0.60	0.40	0.050	0.24	0.01	0.03	RHS
165	09 Apr 11	35.796	0.40	0.40	0.050	0.16	0.01	0.02	LHS
166	09 Apr 11	35.798	0.40	0.40	0.050	0.16	0.01	0.02	LHS
167	11 Apr 11	31.142	0.60	0.40	0.050	0.24	0.01	0.03	RHS
168	11 Apr 11	31.144	0.60	0.40	0.050	0.24	0.01	0.03	RHS
169	11 Apr 11	31.146	0.60	0.40	0.050	0.24	0.01	0.03	RHS
170	11 Apr 11	31.148	0.80	0.40	0.050	0.32	0.02	0.04	RHS
171	11 Apr 11	31.150	0.80	0.40	0.050	0.32	0.02	0.04	RHS
172	11 Apr 11	31.152	0.80	0.40	0.050	0.32	0.02	0.04	RHS
173	11 Apr 11	31.154	0.80	0.40	0.050	0.32	0.02	0.04	RHS
174	11 Apr 11	31.156	0.80	0.40	0.050	0.32	0.02	0.04	RHS
175	11 Apr 11	31.158	0.80	0.40	0.050	0.32	0.02	0.04	RHS
176	11 Apr 11	31.160	0.80	0.40	0.050	0.32	0.02	0.04	RHS
177	11 Apr 11	31.162	0.80	0.40	0.050	0.32	0.02	0.04	RHS
178	11 Apr 11	31.310	0.60	0.40	0.050	0.24	0.01	0.03	RHS
179	11 Apr 11	31.312	0.60	0.40	0.050	0.24	0.01	0.03	RHS
180	11 Apr 11	31.314	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						1,628.90	81.45	188.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,628.90	81.45	188.96	
181	11 Apr 11	31.320	0.80	0.40	0.050	0.32	0.02	0.04	RHS
182	11 Apr 11	31.322	0.80	0.40	0.050	0.32	0.02	0.04	RHS
183	11 Apr 11	31.324	0.80	0.40	0.050	0.32	0.02	0.04	RHS
184	11 Apr 11	31.326	0.80	0.40	0.050	0.32	0.02	0.04	RHS
185	11 Apr 11	32.302	0.60	0.40	0.050	0.24	0.01	0.03	RHS
186	11 Apr 11	32.304	0.60	0.40	0.050	0.24	0.01	0.03	RHS
187	11 Apr 11	32.306	0.60	0.40	0.050	0.24	0.01	0.03	RHS
188	12 Apr 11	30.188	0.40	0.40	0.050	0.16	0.01	0.02	LHS
189	12 Apr 11	30.190	0.40	0.40	0.050	0.16	0.01	0.02	LHS
190	12 Apr 11	30.194	0.40	0.40	0.050	0.16	0.01	0.02	RHS
191	12 Apr 11	30.196	0.40	0.40	0.050	0.16	0.01	0.02	RHS
192	12 Apr 11	30.434	0.60	0.40	0.050	0.24	0.01	0.03	LHS
193	12 Apr 11	30.436	0.60	0.40	0.050	0.24	0.01	0.03	LHS
194	12 Apr 11	30.438	0.60	0.40	0.050	0.24	0.01	0.03	LHS
195	12 Apr 11	30.518	1.00	0.40	0.050	0.40	0.02	0.05	RHS
196	12 Apr 11	30.520	1.00	0.40	0.050	0.40	0.02	0.05	RHS
197	12 Apr 11	30.522	1.00	0.40	0.050	0.40	0.02	0.05	RHS
198	12 Apr 11	30.524	1.00	0.40	0.050	0.40	0.02	0.05	RHS
199	12 Apr 11	30.636	0.40	0.40	0.050	0.16	0.01	0.02	RHS
200	12 Apr 11	30.638	0.40	0.40	0.050	0.16	0.01	0.02	RHS
201	12 Apr 11	30.644	0.60	0.40	0.050	0.24	0.01	0.03	RHS
202	12 Apr 11	30.646	0.60	0.40	0.050	0.24	0.01	0.03	RHS
203	12 Apr 11	30.648	0.60	0.40	0.050	0.24	0.01	0.03	RHS
204	12 Apr 11	30.748	0.60	0.40	0.050	0.24	0.01	0.03	RHS
205	12 Apr 11	30.750	0.60	0.40	0.050	0.24	0.01	0.03	RHS
206	12 Apr 11	30.752	0.60	0.40	0.050	0.24	0.01	0.03	RHS
207	12 Apr 11	30.756	0.60	0.40	0.050	0.24	0.01	0.03	RHS
208	12 Apr 11	30.758	0.60	0.40	0.050	0.24	0.01	0.03	RHS
209	12 Apr 11	30.762	0.60	0.40	0.050	0.24	0.01	0.03	RHS
210	12 Apr 11	30.764	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						1,636.58	81.83	189.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,636.58	81.83	189.85	
211	12 Apr 11	30.766	0.60	0.40	0.050	0.24	0.01	0.03	RHS
212	12 Apr 11	31.400	0.60	0.40	0.050	0.24	0.01	0.03	RHS
213	12 Apr 11	31.142	0.60	0.40	0.050	0.24	0.01	0.03	RHS
214	12 Apr 11	31.144	0.60	0.40	0.050	0.24	0.01	0.03	RHS
215	14 Apr 11	28.572	0.20	0.20	0.050	0.04	0.00	0.00	RHS
216	14 Apr 11	28.574	0.40	0.40	0.050	0.16	0.01	0.02	RHS
217	14 Apr 11	28.576	0.40	0.40	0.050	0.16	0.01	0.02	RHS
218	14 Apr 11	28.578	0.40	0.40	0.050	0.16	0.01	0.02	LHS
219	14 Apr 11	28.580	0.40	0.40	0.050	0.16	0.01	0.02	LHS
220	14 Apr 11	28.584	0.20	0.20	0.050	0.04	0.00	0.00	LHS
221	14 Apr 11	28.620	0.20	0.20	0.050	0.04	0.00	0.00	RHS
222	14 Apr 11	28.622	0.60	0.40	0.050	0.24	0.01	0.03	RHS
223	14 Apr 11	28.624	0.60	0.40	0.050	0.24	0.01	0.03	RHS
224	14 Apr 11	28.626	0.60	0.40	0.050	0.24	0.01	0.03	RHS
225	14 Apr 11	28.628	0.20	0.20	0.050	0.04	0.00	0.00	RHS
226	14 Apr 11	28.630	0.20	0.20	0.050	0.04	0.00	0.00	LHS
227	14 Apr 11	28.632	0.40	0.40	0.050	0.16	0.01	0.02	LHS
228	14 Apr 11	28.634	0.40	0.40	0.050	0.16	0.01	0.02	LHS
229	14 Apr 11	28.644	0.40	0.40	0.050	0.16	0.01	0.02	LHS
230	14 Apr 11	28.646	0.40	0.40	0.050	0.16	0.01	0.02	LHS
231	14 Apr 11	29.074	0.40	0.40	0.050	0.16	0.01	0.02	LHS
232	14 Apr 11	29.076	0.40	0.40	0.050	0.16	0.01	0.02	LHS
233	14 Apr 11	29.082	0.60	0.40	0.050	0.24	0.01	0.03	RHS
234	14 Apr 11	29.084	0.60	0.40	0.050	0.24	0.01	0.03	RHS
235	14 Apr 11	29.086	0.60	0.40	0.050	0.24	0.01	0.03	RHS
236	14 Apr 11	29.278	0.20	0.20	0.050	0.04	0.00	0.00	LHS
237	14 Apr 11	29.282	0.40	0.40	0.050	0.16	0.01	0.02	LHS
238	14 Apr 11	29.284	0.40	0.40	0.050	0.16	0.01	0.02	LHS
239	14 Apr 11	29.962	0.60	0.40	0.050	0.24	0.01	0.03	RHS
240	14 Apr 11	29.964	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						1,641.62	82.08	190.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,641.62	82.08	190.43	
241	14 Apr 11	29.966	0.60	0.40	0.050	0.24	0.01	0.03	RHS
242	14 Apr 11	29.986	0.40	0.40	0.050	0.16	0.01	0.02	LHS
243	14 Apr 11	29.988	0.40	0.40	0.050	0.16	0.01	0.02	LHS
244	14 Apr 11	29.992	0.60	0.40	0.050	0.24	0.01	0.03	LHS
245	14 Apr 11	29.994	0.60	0.40	0.050	0.24	0.01	0.03	LHS
246	14 Apr 11	29.996	0.60	0.40	0.050	0.24	0.01	0.03	LHS
247	15 Apr 11	25.366	1.00	0.40	0.050	0.40	0.02	0.05	RHS
248	15 Apr 11	25.368	1.00	0.40	0.050	0.40	0.02	0.05	RHS
249	15 Apr 11	25.370	1.00	0.40	0.050	0.40	0.02	0.05	RHS
250	15 Apr 11	25.372	1.00	0.40	0.050	0.40	0.02	0.05	RHS
251	15 Apr 11	25.378	1.00	0.40	0.050	0.40	0.02	0.05	RHS
252	15 Apr 11	25.380	1.00	0.40	0.050	0.40	0.02	0.05	RHS
253	15 Apr 11	25.382	1.00	0.40	0.050	0.40	0.02	0.05	RHS
254	15 Apr 11	25.384	1.00	0.40	0.050	0.40	0.02	0.05	RHS
255	15 Apr 11	26.326	0.60	0.40	0.050	0.24	0.01	0.03	RHS
256	15 Apr 11	26.328	0.60	0.40	0.050	0.24	0.01	0.03	RHS
257	15 Apr 11	26.330	0.60	0.40	0.050	0.24	0.01	0.03	RHS
258	15 Apr 11	26.404	0.40	0.40	0.050	0.16	0.01	0.02	LHS
259	15 Apr 11	26.406	0.40	0.40	0.050	0.16	0.01	0.02	LHS
260	15 Apr 11	26.628	0.60	0.40	0.050	0.24	0.01	0.03	RHS
261	15 Apr 11	26.630	0.60	0.40	0.050	0.24	0.01	0.03	RHS
262	15 Apr 11	26.632	0.60	0.40	0.050	0.24	0.01	0.03	RHS
263	15 Apr 11	28.772	0.20	0.20	0.050	0.04	0.00	0.00	LHS
264	15 Apr 11	28.776	0.20	0.20	0.050	0.04	0.00	0.00	LHS
265	15 Apr 11	28.038	0.20	0.20	0.050	0.04	0.00	0.00	LHS
266	15 Apr 11	28.042	0.40	0.40	0.050	0.16	0.01	0.02	LHS
267	15 Apr 11	28.044	0.40	0.40	0.050	0.16	0.01	0.02	LHS
268	15 Apr 11	28.310	0.40	0.40	0.050	0.16	0.01	0.02	RHS
269	15 Apr 11	28.312	0.40	0.40	0.050	0.16	0.01	0.02	RHS
270	15 Apr 11	28.322	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						1,648.86	82.44	191.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,648.86	82.44	191.27	
271	15 Apr 11	28.324	0.60	0.40	0.050	0.24	0.01	0.03	RHS
272	15 Apr 11	28.326	0.60	0.40	0.050	0.24	0.01	0.03	RHS
273	15 Apr 11	28.332	0.60	0.40	0.050	0.24	0.01	0.03	RHS
274	15 Apr 11	28.334	0.60	0.40	0.050	0.24	0.01	0.03	RHS
275	15 Apr 11	28.336	0.60	0.40	0.050	0.24	0.01	0.03	RHS
276	15 Apr 11	28.338	0.60	0.40	0.050	0.24	0.01	0.03	RHS
277	15 Apr 11	28.340	0.60	0.40	0.050	0.24	0.01	0.03	RHS
278	15 Apr 11	28.342	0.60	0.40	0.050	0.24	0.01	0.03	RHS
279	15 Apr 11	28.386	0.60	0.40	0.050	0.24	0.01	0.03	LHS
280	15 Apr 11	28.388	0.60	0.40	0.050	0.24	0.01	0.03	LHS
281	15 Apr 11	28.390	0.60	0.40	0.050	0.24	0.01	0.03	LHS
282	15 Apr 11	28.396	0.60	0.40	0.050	0.24	0.01	0.03	LHS
283	15 Apr 11	28.398	0.60	0.40	0.050	0.24	0.01	0.03	LHS
284	15 Apr 11	28.400	0.60	0.40	0.050	0.24	0.01	0.03	LHS
285	15 Apr 11	28.404	0.40	0.40	0.050	0.16	0.01	0.02	LHS
286	15 Apr 11	28.406	0.40	0.40	0.050	0.16	0.01	0.02	LHS
287	15 Apr 11	28.410	0.40	0.40	0.050	0.16	0.01	0.02	LHS
288	15 Apr 11	28.412	0.40	0.40	0.050	0.16	0.01	0.02	LHS
289	15 Apr 11	28.414	0.40	0.40	0.050	0.16	0.01	0.02	LHS
290	15 Apr 11	28.416	0.40	0.40	0.050	0.16	0.01	0.02	LHS
291	15 Apr 11	28.432	0.20	0.20	0.050	0.04	0.00	0.00	LHS
292	15 Apr 11	28.434	0.40	0.40	0.050	0.16	0.01	0.02	LHS
293	15 Apr 11	28.436	0.40	0.40	0.050	0.16	0.01	0.02	LHS
294	20 Apr 11	40.212	0.60	0.40	0.050	0.24	0.01	0.03	LHS
295	20 Apr 11	40.214	0.60	0.40	0.050	0.24	0.01	0.03	LHS
296	20 Apr 11	40.216	0.60	0.40	0.050	0.24	0.01	0.03	LHS
297	20 Apr 11	40.218	0.20	0.20	0.050	0.04	0.00	0.00	LHS
298	20 Apr 11	40.224	0.80	0.40	0.050	0.32	0.02	0.04	LHS
299	20 Apr 11	40.226	0.80	0.40	0.050	0.32	0.02	0.04	LHS
300	20 Apr 11	40.228	0.80	0.40	0.050	0.32	0.02	0.04	LHS
CARRIED FORWARD:						1,655.26	82.76	192.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,655.26	82.76	192.02	
301	20 Apr 11	40.230	0.80	0.40	0.050	0.32	0.02	0.04	LHS
302	20 Apr 11	40.274	0.60	0.40	0.050	0.24	0.01	0.03	LHS
303	20 Apr 11	40.276	0.60	0.40	0.050	0.24	0.01	0.03	LHS
304	20 Apr 11	40.278	0.60	0.40	0.050	0.24	0.01	0.03	LHS
305	21 Apr 11	19.864	0.40	0.40	0.050	0.16	0.01	0.02	LHS
306	21 Apr 11	19.866	0.40	0.40	0.050	0.16	0.01	0.02	LHS
307	21 Apr 11	19.870	0.60	0.40	0.050	0.24	0.01	0.03	LHS
308	21 Apr 11	19.872	0.60	0.40	0.050	0.24	0.01	0.03	LHS
309	21 Apr 11	19.874	0.60	0.40	0.050	0.24	0.01	0.03	LHS
310	21 Apr 11	19.878	0.40	0.40	0.050	0.16	0.01	0.02	LHS
311	21 Apr 11	19.880	0.40	0.40	0.050	0.16	0.01	0.02	LHS
312	21 Apr 11	19.884	0.40	0.40	0.050	0.16	0.01	0.02	LHS
313	21 Apr 11	19.886	0.40	0.40	0.050	0.16	0.01	0.02	LHS
314	21 Apr 11	26.028	0.40	0.40	0.050	0.16	0.01	0.02	LHS
315	21 Apr 11	26.030	0.40	0.40	0.050	0.16	0.01	0.02	LHS
316	21 Apr 11	26.082	0.20	0.20	0.050	0.04	0.00	0.00	LHS
317	21 Apr 11	26.108	0.40	0.40	0.050	0.16	0.01	0.02	LHS
318	21 Apr 11	26.110	0.40	0.40	0.050	0.16	0.01	0.02	LHS
319	21 Apr 11	26.112	0.40	0.40	0.050	0.16	0.01	0.02	LHS
320	21 Apr 11	26.114	0.40	0.40	0.050	0.16	0.01	0.02	LHS
321	22 Apr 11	26.116	0.60	0.40	0.050	0.24	0.01	0.03	LHS
322	22 Apr 11	26.118	0.60	0.40	0.050	0.24	0.01	0.03	LHS
323	22 Apr 11	26.120	0.60	0.40	0.050	0.24	0.01	0.03	LHS
324	22 Apr 11	26.130	0.60	0.40	0.050	0.24	0.01	0.03	LHS
325	22 Apr 11	26.132	0.60	0.40	0.050	0.24	0.01	0.03	LHS
326	22 Apr 11	26.134	0.60	0.40	0.050	0.24	0.01	0.03	LHS
327	22 Apr 11	36.128	0.80	0.40	0.050	0.32	0.02	0.04	RHS
328	22 Apr 11	36.130	0.80	0.40	0.050	0.32	0.02	0.04	RHS
329	22 Apr 11	36.132	0.80	0.40	0.050	0.32	0.02	0.04	RHS
330	22 Apr 11	36.134	0.80	0.40	0.050	0.32	0.02	0.04	RHS
CARRIED FORWARD:						1,661.70	83.09	192.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,661.70	83.09	192.76	
331	23 Apr 11	24.096	0.40	0.40	0.050	0.16	0.01	0.02	RHS
332	23 Apr 11	24.098	0.40	0.40	0.050	0.16	0.01	0.02	RHS
333	23 Apr 11	24.908	0.60	0.40	0.050	0.24	0.01	0.03	LHS
334	23 Apr 11	24.910	0.60	0.40	0.050	0.24	0.01	0.03	LHS
335	23 Apr 11	24.912	0.60	0.40	0.050	0.24	0.01	0.03	LHS
336	23 Apr 11	24.914	0.40	0.40	0.050	0.16	0.01	0.02	LHS
337	23 Apr 11	24.916	0.40	0.40	0.050	0.16	0.01	0.02	LHS
338	23 Apr 11	26.124	0.40	0.40	0.050	0.16	0.01	0.02	LHS
339	23 Apr 11	26.126	0.40	0.40	0.050	0.16	0.01	0.02	LHS
340	23 Apr 11	26.140	0.40	0.40	0.050	0.16	0.01	0.02	RHS
341	23 Apr 11	26.142	0.40	0.40	0.050	0.16	0.01	0.02	RHS
342	23 Apr 11	26.146	0.60	0.40	0.050	0.24	0.01	0.03	RHS
343	23 Apr 11	26.148	0.60	0.40	0.050	0.24	0.01	0.03	RHS
344	23 Apr 11	26.150	0.60	0.40	0.050	0.24	0.01	0.03	RHS
345	23 Apr 11	26.156	0.60	0.40	0.050	0.24	0.01	0.03	RHS
346	23 Apr 11	26.158	0.60	0.40	0.050	0.24	0.01	0.03	RHS
347	23 Apr 11	26.160	0.60	0.40	0.050	0.24	0.01	0.03	RHS
348	23 Apr 11	26.164	0.40	0.20	0.050	0.08	0.00	0.01	RHS
349	23 Apr 11	26.168	0.40	0.20	0.050	0.08	0.00	0.01	RHS
350	27 Apr 11	19.634	0.60	0.40	0.050	0.24	0.01	0.03	LHS
351	27 Apr 11	19.636	0.60	0.40	0.050	0.24	0.01	0.03	LHS
352	27 Apr 11	19.638	0.60	0.40	0.050	0.24	0.01	0.03	LHS
353	27 Apr 11	19.642	0.40	0.40	0.050	0.16	0.01	0.02	LHS
354	27 Apr 11	19.644	0.40	0.40	0.050	0.16	0.01	0.02	LHS
355	27 Apr 11	19.648	0.40	0.40	0.050	0.16	0.01	0.02	LHS
356	27 Apr 11	19.650	0.40	0.40	0.050	0.16	0.01	0.02	LHS
357	27 Apr 11	19.654	0.20	0.20	0.050	0.04	0.00	0.00	LHS
358	27 Apr 11	19.660	0.60	0.40	0.050	0.24	0.01	0.03	LHS
359	27 Apr 11	19.662	0.60	0.40	0.050	0.24	0.01	0.03	LHS
360	27 Apr 11	19.664	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						1,667.42	83.37	193.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,667.42	83.37	193.43	
361	27 Apr 11	19.670	0.20	0.20	0.050	0.04	0.00	0.00	RHS
362	27 Apr 11	19.816	0.60	0.40	0.050	0.24	0.01	0.03	LHS
363	27 Apr 11	19.818	0.60	0.40	0.050	0.24	0.01	0.03	LHS
364	27 Apr 11	19.820	0.60	0.40	0.050	0.24	0.01	0.03	LHS
365	27 Apr 11	19.854	0.20	0.20	0.050	0.04	0.00	0.00	RHS
366	27 Apr 11	19.858	0.20	0.20	0.050	0.04	0.00	0.00	RHS
367	27 Apr 11	19.862	0.60	0.40	0.050	0.24	0.01	0.03	RHS
368	27 Apr 11	19.864	0.60	0.40	0.050	0.24	0.01	0.03	RHS
369	27 Apr 11	19.866	0.60	0.40	0.050	0.24	0.01	0.03	RHS
370	27 Apr 11	19.870	0.60	0.40	0.050	0.24	0.01	0.03	LHS
371	27 Apr 11	19.872	0.60	0.40	0.050	0.24	0.01	0.03	LHS
372	27 Apr 11	19.874	0.60	0.40	0.050	0.24	0.01	0.03	LHS
373	28 Apr 11	10.314	0.60	0.40	0.050	0.24	0.01	0.03	RHS
374	28 Apr 11	10.316	0.60	0.40	0.050	0.24	0.01	0.03	RHS
375	28 Apr 11	10.318	0.60	0.40	0.050	0.24	0.01	0.03	RHS
376	28 Apr 11	10.322	0.60	0.40	0.050	0.24	0.01	0.03	RHS
377	28 Apr 11	10.324	0.60	0.40	0.050	0.24	0.01	0.03	RHS
378	28 Apr 11	10.326	0.60	0.40	0.050	0.24	0.01	0.03	RHS
379	28 Apr 11	10.330	0.60	0.40	0.050	0.24	0.01	0.03	RHS
380	28 Apr 11	10.332	0.60	0.40	0.050	0.24	0.01	0.03	RHS
381	28 Apr 11	10.334	0.60	0.40	0.050	0.24	0.01	0.03	RHS
382	28 Apr 11	10.336	0.80	0.40	0.050	0.32	0.02	0.04	RHS
383	28 Apr 11	10.338	0.80	0.40	0.050	0.32	0.02	0.04	RHS
384	28 Apr 11	10.340	0.80	0.40	0.050	0.32	0.02	0.04	RHS
385	28 Apr 11	10.342	0.80	0.40	0.050	0.32	0.02	0.04	RHS
386	28 Apr 11	10.344	0.40	0.40	0.050	0.16	0.01	0.02	LHS
387	28 Apr 11	10.346	0.40	0.40	0.050	0.16	0.01	0.02	LHS
388	28 Apr 11	19.862	0.40	0.40	0.050	0.16	0.01	0.02	LHS
389	28 Apr 11	19.864	0.40	0.40	0.050	0.16	0.01	0.02	LHS
390	28 Apr 11	19.924	0.80	0.40	0.050	0.32	0.02	0.04	RHS
CARRIED FORWARD:						1,674.10	83.71	194.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,674.10	83.71	194.20	
391	28 Apr 11	19.926	0.80	0.40	0.050	0.32	0.02	0.04	RHS
392	28 Apr 11	19.928	0.80	0.40	0.050	0.32	0.02	0.04	RHS
393	28 Apr 11	19.930	0.80	0.40	0.050	0.32	0.02	0.04	RHS
TOTAL:						1,675.06	83.75	194.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						349.72	17.49	40.57	
1	25 Apr 11	1.238	0.40	0.40	0.050	0.16	0.01	0.02	RHS
2	25 Apr 11	1.240	0.40	0.40	0.050	0.16	0.01	0.02	RHS
3	25 Apr 11	2.124	0.40	0.40	0.050	0.16	0.01	0.02	LHS
4	25 Apr 11	2.126	0.40	0.40	0.050	0.16	0.01	0.02	LHS
5	25 Apr 11	2.706	0.60	0.40	0.050	0.24	0.01	0.03	LHS
6	25 Apr 11	2.708	0.60	0.40	0.050	0.24	0.01	0.03	LHS
7	25 Apr 11	2.710	0.60	0.40	0.050	0.24	0.01	0.03	RHS
8	25 Apr 11	3.192	0.40	0.40	0.050	0.16	0.01	0.02	RHS
9	25 Apr 11	3.194	0.40	0.40	0.050	0.16	0.01	0.02	RHS
10	25 Apr 11	5.718	0.60	0.40	0.050	0.24	0.01	0.03	LHS
11	25 Apr 11	5.720	0.60	0.40	0.050	0.24	0.01	0.03	LHS
12	25 Apr 11	5.722	0.60	0.40	0.050	0.24	0.01	0.03	LHS
13	25 Apr 11	15.912	0.80	0.40	0.050	0.32	0.02	0.04	LHS
14	25 Apr 11	15.914	0.80	0.40	0.050	0.32	0.02	0.04	LHS
15	25 Apr 11	15.916	0.80	0.40	0.050	0.32	0.02	0.04	LHS
16	25 Apr 11	15.918	0.80	0.40	0.050	0.32	0.02	0.04	LHS
17	26 Apr 11	14.236	0.80	0.40	0.050	0.32	0.02	0.04	LHS
18	26 Apr 11	14.238	0.80	0.40	0.050	0.32	0.02	0.04	LHS
19	26 Apr 11	14.240	0.80	0.40	0.050	0.32	0.02	0.04	LHS
20	26 Apr 11	14.242	0.80	0.40	0.050	0.32	0.02	0.04	LHS
21	26 Apr 11	14.446	10.40	1.00	0.050	10.40	0.52	1.21	RHS
22	26 Apr 11	14.448	10.40	1.00	0.050	10.40	0.52	1.21	RHS
23	26 Apr 11	14.450	10.40	1.00	0.050	10.40	0.52	1.21	RHS
24	26 Apr 11	14.452	10.40	1.00	0.050	10.40	0.52	1.21	RHS
25	26 Apr 11	14.454	10.40	1.00	0.050	10.40	0.52	1.21	RHS
26	26 Apr 11	14.456	10.40	1.00	0.050	10.40	0.52	1.21	RHS
TOTAL:						417.08	20.86	48.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						67.21	3.36	7.79	
1	03 Apr 11	0.255	2.80	1.00	0.050	2.80	0.14	0.32	LHS
2	03 Apr 11	0.257	1.50	1.10	0.050	1.65	0.08	0.19	LHS
3	03 Apr 11	0.257	1.00	0.90	0.050	0.90	0.05	0.10	LHS
4	03 Apr 11	0.260	1.90	1.00	0.050	1.90	0.10	0.22	LHS
5	03 Apr 11	0.263	1.00	0.90	0.050	0.90	0.05	0.10	LHS
6	03 Apr 11	0.270	2.20	1.20	0.050	2.64	0.13	0.31	LHS
7	03 Apr 11	0.275	2.10	1.10	0.050	2.31	0.12	0.27	LHS
8	03 Apr 11	0.300	1.50	1.00	0.050	1.50	0.08	0.17	LHS
9	03 Apr 11	0.303	1.20	1.10	0.050	1.32	0.07	0.15	LHS
10	03 Apr 11	0.330	1.10	1.10	0.050	1.21	0.06	0.14	LHS
11	03 Apr 11	0.355	1.70	1.10	0.050	1.87	0.09	0.22	LHS
12	03 Apr 11	0.395	1.30	1.10	0.050	1.43	0.07	0.17	LHS
13	03 Apr 11	0.403	1.20	1.00	0.050	1.20	0.06	0.14	LHS
14	03 Apr 11	0.405	2.20	1.10	0.050	2.42	0.12	0.28	LHS
15	03 Apr 11	0.408	1.80	1.10	0.050	1.98	0.10	0.23	LHS
16	03 Apr 11	0.410	2.50	1.20	0.050	3.00	0.15	0.35	LHS
17	03 Apr 11	0.430	1.30	1.00	0.050	1.30	0.07	0.15	LHS
18	03 Apr 11	0.433	1.20	0.90	0.050	1.08	0.05	0.13	LHS
19	03 Apr 11	0.450	1.20	1.10	0.050	1.32	0.07	0.15	LHS
20	03 Apr 11	0.465	1.40	1.20	0.050	1.68	0.08	0.19	LHS
TOTAL:						101.62	5.08	11.78	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	691.41	184.31	875.72	31.37	12.78	44.15	72.82	29.67	102.49
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	121.49	36.96	158.45	7.37	2.66	10.03	17.08	6.16	23.24
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	56.77	14.20	70.97	2.79	1.14	3.93	6.46	2.65	9.11
			TOTAL:	869.67	235.47	1,105.14	41.53	16.58	58.11	96.36	38.48	134.84

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						691.41	31.37	72.82	
1	04 Apr 11	45.534	3.50	1.00	0.050	3.50	0.18	0.42	LHS
2	04 Apr 11	45.524	10.30	1.20	0.125	12.36	1.55	3.60	LHS (regulate)
3	04 Apr 11	45.520	4.30	1.40	0.125	6.02	0.75	1.74	LHS (regulate)
4	04 Apr 11	45.509	13.80	1.30	0.050	17.94	0.90	2.09	RHS (regulate)
5	04 Apr 11	45.505	4.90	1.00	0.050	4.90	0.25	0.58	RHS
6	06 Apr 11	69.046	0.80	0.30	0.050	0.24	0.01	0.02	RHS
7	06 Apr 11	69.016	3.20	1.00	0.075	3.20	0.24	0.56	RHS
8	06 Apr 11	68.868	1.50	0.50	0.050	0.75	0.04	0.09	LHS
9	06 Apr 11	68.860	2.00	0.90	0.050	1.80	0.09	0.21	LHS
10	06 Apr 11	66.403	1.70	0.80	0.075	1.36	0.10	0.23	RHS
11	06 Apr 11	66.268	2.70	0.40	0.025	1.08	0.03	0.07	RHS
12	06 Apr 11	66.256	1.80	0.70	0.050	1.26	0.06	0.14	RHS
13	07 Apr 11	93.450	1.10	0.80	0.050	0.88	0.04	0.09	RHS
14	07 Apr 11	64.980	1.30	0.80	0.050	1.04	0.05	0.12	RHS
15	07 Apr 11	64.950	1.10	0.90	0.050	0.99	0.05	0.12	RHS
16	07 Apr 11	64.900	1.20	0.90	0.050	1.08	0.05	0.12	RHS
17	07 Apr 11	51.590	1.90	1.10	0.050	2.09	0.10	0.23	LHS
18	07 Apr 11	46.800	1.80	1.20	0.050	2.16	0.11	0.26	RHS
19	07 Apr 11	45.233	12.90	1.80	0.100	23.22	2.32	5.38	LHS (regulate)
20	20 Apr 11	80.448	1.20	0.80	0.050	0.96	0.05	0.12	RHS (NCR)
21	20 Apr 11	80.662	0.80	0.70	0.050	0.56	0.03	0.07	RHS (NCR)
22	20 Apr 11	81.861	1.00	0.40	0.050	0.40	0.02	0.05	LHS
23	20 Apr 11	81.875	2.00	1.20	0.050	2.40	0.12	0.28	LHS
24	20 Apr 11	82.600	0.60	0.50	0.050	0.30	0.02	0.05	LHS
25	20 Apr 11	82.602	0.50	0.40	0.050	0.20	0.01	0.02	LHS
26	20 Apr 11	82.605	1.00	0.50	0.050	0.50	0.03	0.07	LHS
27	20 Apr 11	82.612	3.40	0.80	0.050	2.72	0.14	0.32	LHS
28	20 Apr 11	82.641	1.80	0.90	0.050	1.62	0.08	0.19	LHS (NCR)
29	21 Apr 11	59.234	0.70	0.60	0.075	0.42	0.03	0.07	LHS (NCR)
30	21 Apr 11	65.601	1.00	0.80	0.050	0.80	0.04	0.09	LHS (NCR)
CARRIED FORWARD :						788.16	38.86	90.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						788.16	38.86	90.22	
31	21 Apr 11	99.470	1.60	1.00	0.075	1.60	0.12	0.28	LHS (NCR)
32	27 Apr 11	87.027	18.50	1.40	0.075	25.90	1.94	4.50	LHS (regulate)
33	27 Apr 11	54.714	0.40	0.30	0.050	0.12	0.01	0.02	RHS (regulate)
34	27 Apr 11	54.655	0.60	0.50	0.050	0.30	0.02	0.05	RHS (regulate)
35	27 Apr 11	54.599	2.20	1.20	0.050	2.64	0.13	0.30	LHS (regulate)
36	27 Apr 11	54.597	2.40	1.70	0.050	4.08	0.20	0.46	LHS (regulate)
37	27 Apr 11	54.583	4.80	1.20	0.050	5.76	0.29	0.67	LHS (regulate)
38	27 Apr 11	45.520	15.00	1.20	0.050	18.00	0.90	2.09	LHS (regulate)
39	27 Apr 11	45.516	7.20	1.80	0.050	12.96	0.65	1.51	RHS (regulate)
40	27 Apr 11	45.503	6.30	1.20	0.050	7.56	0.38	0.88	RHS (regulate)
41	27 Apr 11	45.500	7.20	1.20	0.075	8.64	0.65	1.51	LHS (regulate)
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL :						875.72	44.15	102.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						121.49	7.37	17.08	
1	11 Apr 11	102.756	1.00	0.90	0.075	0.90	0.07	0.16	RHS
2	11 Apr 11	119.725	0.40	0.30	0.050	0.12	0.01	0.02	LHS
3	11 Apr 11	119.729	0.90	0.70	0.050	0.63	0.03	0.07	RHS
4	11 Apr 11	119.730	1.80	0.70	0.050	1.26	0.06	0.14	RHS
5	11 Apr 11	119.745	0.90	0.70	0.050	0.63	0.03	0.07	RHS
6	11 Apr 11	119.747	1.30	1.00	0.075	1.30	0.10	0.23	RHS
7	11 Apr 11	119.748	5.70	0.80	0.050	4.56	0.23	0.53	RHS
8	11 Apr 11	119.749	5.20	1.20	0.050	6.24	0.31	0.72	RHS
9	11 Apr 11	119.762	0.50	0.40	0.050	0.20	0.01	0.02	LHS
10	11 Apr 11	135.200	1.50	1.30	0.050	1.95	0.10	0.23	RHS
11	11 Apr 11	138.000	1.00	1.50	0.050	1.50	0.08	0.19	RHS
12	11 Apr 11	138.034	2.20	1.20	0.050	2.64	0.13	0.30	RHS
13	29 Apr 11	115.560	2.80	1.80	0.100	5.04	0.50	1.16	LHS (regulate)
14	29 Apr 11	115.560	2.70	3.70	0.100	9.99	1.00	2.32	RHS (regulate)
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						158.45	10.03	23.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						56.77	2.79	6.46	
1	11 Apr 11	158.679	3.20	1.70	0.100	5.44	0.54	1.25	RHS (regulate)
2	11 Apr 11	158.675	3.10	1.60	0.050	4.96	0.25	0.58	RHS
3	11 Apr 11	158.673	1.70	1.60	0.100	2.72	0.27	0.63	RHS
4	11 Apr 11	148.885	1.20	0.90	0.075	1.08	0.08	0.19	RHS
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						70.97	3.93	9.11	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: April 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	178.470	23.265	201.735	8.943	1.145	10.088	20.748	2.658	23.406
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	128.925	15.375	144.300	6.504	0.781	7.285	15.116	1.823	16.939
3	Beaufort	502	Jalan Beaufort - Menumbok	89.820	13.450	103.270	4.503	0.677	5.180	10.447	1.572	12.019
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	32.710	9.870	42.580	2.200	0.494	2.694	5.105	1.146	6.251
TOTAL:				429.925	61.960	491.885	22.150	3.097	25.247	51.416	7.199	58.615

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	178.470	8.943	20.748	
1	03 Apr 11	74.985	0.50	0.50	0.050	0.250	0.013	0.030	RHS
2	03 Apr 11	93.430	0.70	0.50	0.050	0.350	0.018	0.042	LHS
3	03 Apr 11	93.435	1.20	0.70	0.050	0.840	0.042	0.097	RHS
4	03 Apr 11	95.530	0.40	1.00	0.050	0.400	0.020	0.046	RHS
5	03 Apr 11	95.542	0.60	0.50	0.050	0.300	0.015	0.035	RHS
6	03 Apr 11	100.531	0.90	0.50	0.050	0.450	0.023	0.053	LHS
7	03 Apr 11	100.535	0.60	0.50	0.050	0.300	0.015	0.035	LHS
8	03 Apr 11	100.537	0.70	0.60	0.050	0.420	0.021	0.049	LHS
9	03 Apr 11	100.712	0.50	0.45	0.050	0.225	0.011	0.026	LHS
10	03 Apr 11	100.714	0.50	0.50	0.050	0.250	0.013	0.030	LHS
11	03 Apr 11	100.750	0.50	0.40	0.050	0.200	0.010	0.023	LHS
12	03 Apr 11	100.755	0.70	0.50	0.050	0.350	0.018	0.042	LHS
13	03 Apr 11	100.830	0.50	0.30	0.050	0.150	0.008	0.019	LHS
14	03 Apr 11	100.956	0.90	0.50	0.050	0.450	0.023	0.053	RHS
15	04 Apr 11	123.431	2.40	1.50	0.050	3.600	0.180	0.418	LHS
16	04 Apr 11	123.695	0.40	0.50	0.050	0.200	0.010	0.023	LHS
17	04 Apr 11	123.731	1.40	0.90	0.050	1.260	0.063	0.146	RHS
18	04 Apr 11	123.732	1.50	1.00	0.050	1.500	0.050	0.116	RHS
19	21 Apr 11	73.070	1.00	1.00	0.050	1.000	0.050	0.116	LHS
20	21 Apr 11	74.140	1.00	1.00	0.050	1.000	0.050	0.116	LHS
21	21 Apr 11	75.013	1.00	0.90	0.050	0.900	0.045	0.104	LHS
22	21 Apr 11	75.038	1.10	1.00	0.050	1.100	0.055	0.128	LHS
23	21 Apr 11	75.043	0.70	0.50	0.050	0.350	0.018	0.042	LHS
24	21 Apr 11	75.080	0.70	0.70	0.050	0.490	0.025	0.058	LHS
25	21 Apr 11	75.082	0.40	0.40	0.050	0.160	0.008	0.019	LHS
26	21 Apr 11	75.090	0.40	0.40	0.050	0.160	0.008	0.019	LHS
27	21 Apr 11	82.056	0.50	0.50	0.050	0.250	0.013	0.030	LHS
28	21 Apr 11	95.082	1.30	0.90	0.050	1.170	0.059	0.137	LHS
29	21 Apr 11	99.290	0.40	0.50	0.050	0.200	0.010	0.023	LHS
30	28 Apr 11	75.020	1.00	0.90	0.050	0.900	0.045	0.104	LHS
CARRIED FORWARD:						197.645	9.882	22.927	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	197.645	9.882	22.927	
31	28 Apr 11	75.028	0.80	0.90	0.050	0.720	0.036	0.084	LHS
32	28 Apr 11	75.034	0.90	0.60	0.050	0.540	0.027	0.063	LHS
33	28 Apr 11	90.718	0.50	0.30	0.050	0.150	0.008	0.019	LHS
34	28 Apr 11	90.720	0.80	0.50	0.050	0.400	0.020	0.046	LHS
35	28 Apr 11	90.723	0.90	0.70	0.050	0.630	0.032	0.074	LHS
36	28 Apr 11	95.230	0.60	0.80	0.050	0.480	0.024	0.056	LHS
37	28 Apr 11	98.180	0.70	0.40	0.050	0.280	0.014	0.032	LHS
38	28 Apr 11	98.182	0.70	0.50	0.050	0.350	0.018	0.042	LHS
39	28 Apr 11	98.260	0.90	0.60	0.050	0.540	0.027	0.063	LHS
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						201.735	10.088	23.406	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	128.925	6.504	15.116	-
1	06 Apr 11	139.510	0.40	0.40	0.050	0.160	0.008	0.019	RHS
2	06 Apr 11	139.512	0.30	0.30	0.050	0.090	0.005	0.012	RHS
3	06 Apr 11	139.515	0.40	0.30	0.050	0.120	0.006	0.014	RHS
4	06 Apr 11	139.520	0.50	0.50	0.050	0.250	0.013	0.030	LHS
5	06 Apr 11	139.521	0.40	0.35	0.050	0.140	0.007	0.016	RHS
6	06 Apr 11	139.524	0.30	0.20	0.050	0.060	0.003	0.007	LHS
7	06 Apr 11	139.530	0.40	0.40	0.050	0.160	0.008	0.019	RHS
8	06 Apr 11	139.532	0.30	0.30	0.050	0.090	0.005	0.012	RHS
9	06 Apr 11	139.533	0.45	0.30	0.050	0.135	0.007	0.016	RHS
10	06 Apr 11	139.540	0.40	0.40	0.050	0.160	0.008	0.019	LHS
11	06 Apr 11	139.541	0.50	0.50	0.050	0.250	0.013	0.030	RHS
12	06 Apr 11	139.543	0.55	0.40	0.050	0.220	0.011	0.026	RHS
13	06 Apr 11	139.545	0.40	0.40	0.050	0.160	0.008	0.019	RHS
14	06 Apr 11	139.556	0.40	0.30	0.050	0.120	0.006	0.014	RHS
15	06 Apr 11	139.558	0.40	0.50	0.050	0.200	0.010	0.023	RHS
16	06 Apr 11	139.571	0.40	0.40	0.050	0.160	0.008	0.019	RHS
17	06 Apr 11	139.574	0.60	0.50	0.050	0.300	0.015	0.035	LHS
18	06 Apr 11	139.580	0.60	0.40	0.050	0.240	0.012	0.028	LHS
19	06 Apr 11	139.585	0.70	0.40	0.050	0.280	0.014	0.032	RHS
20	06 Apr 11	139.587	0.50	0.50	0.050	0.250	0.013	0.030	RHS
21	06 Apr 11	139.590	0.40	0.40	0.050	0.160	0.008	0.019	RHS
22	06 Apr 11	139.593	0.55	0.30	0.050	0.165	0.008	0.019	RHS
23	06 Apr 11	139.602	0.40	0.45	0.050	0.180	0.009	0.021	LHS
24	06 Apr 11	139.605	0.50	0.50	0.050	0.250	0.013	0.030	RHS
25	06 Apr 11	139.606	0.40	0.40	0.050	0.160	0.008	0.019	RHS
26	06 Apr 11	139.608	0.45	0.40	0.050	0.180	0.009	0.021	RHS
27	06 Apr 11	139.610	0.50	0.50	0.050	0.250	0.013	0.030	RHS
28	06 Apr 11	139.880	1.00	1.00	0.050	1.000	0.050	0.116	LHS
29	12 Apr 11	131.880	0.55	0.40	0.050	0.220	0.011	0.026	RHS
30	12 Apr 11	131.950	0.50	0.50	0.050	0.250	0.013	0.030	LHS
CARRIED FORWARD:						135.285	6.826	15.867	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	135.285	6.826	15.867	-
31	12 Apr 11	131.965	0.50	0.50	0.050	0.250	0.013	0.030	LHS
32	12 Apr 11	131.971	0.50	0.35	0.050	0.175	0.009	0.021	LHS
33	12 Apr 11	131.971	0.40	0.45	0.050	0.180	0.009	0.021	RHS
34	12 Apr 11	139.436	0.60	0.30	0.050	0.180	0.009	0.021	RHS
35	12 Apr 11	139.437	0.40	0.40	0.050	0.160	0.008	0.019	RHS
36	12 Apr 11	139.450	0.50	0.30	0.050	0.150	0.008	0.019	RHS
37	12 Apr 11	139.459	0.40	0.40	0.050	0.160	0.008	0.019	RHS
38	12 Apr 11	139.490	0.50	0.40	0.050	0.200	0.010	0.023	RHS
39	12 Apr 11	139.508	0.40	0.30	0.050	0.120	0.006	0.014	RHS
40	12 Apr 11	139.512	0.50	0.55	0.050	0.275	0.014	0.032	RHS
41	12 Apr 11	139.515	0.30	0.30	0.050	0.090	0.005	0.012	LHS
42	12 Apr 11	139.531	0.40	0.40	0.050	0.160	0.008	0.019	RHS
43	12 Apr 11	139.540	0.50	0.50	0.050	0.250	0.013	0.030	RHS
44	12 Apr 11	139.543	0.40	0.30	0.050	0.120	0.006	0.014	RHS
45	12 Apr 11	139.545	0.50	0.50	0.050	0.250	0.013	0.030	RHS
46	12 Apr 11	139.546	0.30	0.30	0.050	0.090	0.005	0.012	LHS
47	12 Apr 11	139.550	0.50	0.40	0.050	0.200	0.010	0.023	RHS
48	12 Apr 11	139.564	0.30	0.35	0.050	0.105	0.005	0.012	RHS
49	12 Apr 11	139.571	0.40	0.40	0.050	0.160	0.008	0.019	RHS
50	12 Apr 11	139.580	0.40	0.40	0.050	0.160	0.008	0.019	RHS
51	12 Apr 11	139.581	0.40	0.30	0.050	0.120	0.006	0.014	RHS
52	12 Apr 11	139.584	0.50	0.30	0.050	0.150	0.008	0.019	RHS
53	12 Apr 11	139.590	0.40	0.40	0.050	0.160	0.008	0.019	RHS
54	12 Apr 11	139.593	0.45	0.20	0.050	0.090	0.005	0.012	RHS
55	12 Apr 11	139.604	0.60	0.30	0.050	0.180	0.009	0.021	LHS
56	12 Apr 11	139.608	0.50	0.50	0.050	0.250	0.013	0.030	RHS
57	12 Apr 11	139.610	0.60	0.50	0.050	0.300	0.015	0.035	RHS
58	12 Apr 11	139.732	0.40	0.40	0.050	0.160	0.008	0.019	LHS
59	12 Apr 11	139.735	0.50	0.40	0.050	0.200	0.010	0.023	LHS
60	12 Apr 11	139.870	0.50	0.40	0.050	0.200	0.010	0.023	LHS
CARRIED FORWARD:						140.530	7.093	16.491	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	140.530	7.093	16.491	-
61	12 Apr 11	139.879	0.40	0.40	0.050	0.160	0.008	0.019	LHS
62	12 Apr 11	139.881	0.40	0.40	0.050	0.160	0.008	0.019	LHS
63	26 Apr 11	139.430	0.40	0.30	0.050	0.120	0.006	0.014	LHS
64	26 Apr 11	139.434	0.30	0.30	0.050	0.090	0.005	0.012	LHS
65	26 Apr 11	139.435	0.40	0.40	0.050	0.160	0.008	0.019	RHS
66	26 Apr 11	139.440	0.30	0.20	0.050	0.060	0.003	0.007	RHS
67	26 Apr 11	139.444	0.40	0.40	0.050	0.160	0.008	0.019	RHS
68	26 Apr 11	139.445	0.50	0.40	0.050	0.200	0.010	0.023	RHS
69	26 Apr 11	139.510	0.50	0.50	0.050	0.250	0.013	0.030	RHS
70	26 Apr 11	139.518	0.40	0.40	0.050	0.160	0.008	0.019	RHS
71	26 Apr 11	139.530	0.50	0.50	0.050	0.250	0.013	0.030	LHS
72	26 Apr 11	139.538	0.70	0.40	0.050	0.280	0.014	0.032	RHS
73	26 Apr 11	139.555	0.50	0.50	0.050	0.250	0.013	0.030	RHS
74	26 Apr 11	139.560	0.40	0.45	0.050	0.180	0.009	0.021	RHS
75	26 Apr 11	139.572	0.60	0.40	0.050	0.240	0.012	0.028	RHS
76	26 Apr 11	139.590	0.50	0.50	0.050	0.250	0.013	0.030	RHS
77	26 Apr 11	139.612	0.30	0.30	0.050	0.090	0.005	0.012	LHS
78	26 Apr 11	139.615	0.40	0.40	0.050	0.160	0.008	0.019	RHS
79	26 Apr 11	139.616	0.50	0.50	0.050	0.250	0.013	0.030	RHS
80	26 Apr 11	140.078	0.50	0.60	0.050	0.300	0.015	0.035	RHS
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						144.300	7.285	16.939	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	89.820	4.503	10.447	
1	07 Apr 11	0.410	0.40	0.40	0.050	0.160	0.008	0.019	LHS
2	07 Apr 11	1.949	0.50	0.50	0.050	0.250	0.013	0.030	LHS
3	07 Apr 11	1.951	0.50	0.40	0.050	0.200	0.010	0.023	LHS
4	07 Apr 11	2.045	1.00	0.90	0.050	0.900	0.045	0.104	RHS
5	07 Apr 11	4.490	0.40	0.40	0.050	0.160	0.008	0.019	LHS
6	07 Apr 11	6.450	0.50	0.40	0.050	0.200	0.010	0.023	LHS
7	07 Apr 11	11.615	1.30	1.50	0.050	1.950	0.098	0.227	LHS
8	07 Apr 11	11.940	1.00	1.00	0.050	1.000	0.050	0.116	RHS
9	07 Apr 11	12.380	0.60	0.50	0.050	0.300	0.015	0.035	RHS
10	07 Apr 11	12.537	1.00	1.00	0.050	1.000	0.050	0.116	RHS
11	13 Apr 11	8.790	0.50	0.50	0.050	0.250	0.013	0.030	RHS
12	13 Apr 11	8.800	0.50	0.40	0.050	0.200	0.010	0.023	RHS
13	13 Apr 11	8.985	0.50	0.50	0.050	0.250	0.013	0.030	LHS
14	13 Apr 11	9.090	0.80	0.60	0.050	0.480	0.024	0.056	RHS
15	13 Apr 11	9.189	0.50	0.40	0.050	0.200	0.010	0.023	LHS
16	13 Apr 11	9.200	0.50	0.40	0.050	0.200	0.010	0.023	LHS
17	13 Apr 11	9.251	0.90	0.70	0.050	0.630	0.032	0.074	LHS
18	13 Apr 11	9.368	0.50	0.50	0.050	0.250	0.013	0.030	RHS
19	13 Apr 11	9.370	1.20	0.50	0.050	0.600	0.030	0.070	RHS
20	13 Apr 11	9.374	0.40	0.40	0.050	0.160	0.008	0.019	RHS
21	13 Apr 11	9.380	1.10	1.00	0.050	1.100	0.055	0.128	RHS
22	13 Apr 11	9.480	0.40	0.60	0.050	0.240	0.012	0.028	LHS
23	13 Apr 11	9.505	0.40	0.40	0.050	0.160	0.008	0.019	LHS
24	13 Apr 11	9.506	1.20	0.50	0.050	0.600	0.030	0.070	LHS
25	13 Apr 11	10.387	0.70	0.50	0.050	0.350	0.018	0.042	LHS
26	13 Apr 11	10.401	0.50	0.40	0.050	0.200	0.010	0.023	LHS
27	13 Apr 11	10.405	0.40	0.40	0.050	0.160	0.008	0.019	LHS
28	13 Apr 11	10.530	0.50	0.50	0.050	0.250	0.013	0.030	RHS
29	13 Apr 11	10.535	0.40	0.40	0.050	0.160	0.008	0.019	LHS
30	13 Apr 11	10.560	0.50	0.50	0.050	0.250	0.013	0.030	LHS
CARRIED FORWARD:						102.630	5.148	11.945	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	102.630	5.148	11.945	-
31	13 Apr 11	10.771	1.00	0.40	0.050	0.400	0.020	0.046	RHS
32	13 Apr 11	10.790	0.60	0.40	0.050	0.240	0.012	0.028	RHS
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						103.270	5.180	12.019	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	32.710	2.200	5.105	
1	09 Apr 11	27.581	0.50	0.40	0.050	0.200	0.010	0.023	LHS
2	09 Apr 11	27.650	0.60	0.50	0.050	0.300	0.015	0.035	RHS
3	09 Apr 11	27.762	0.50	0.50	0.050	0.250	0.013	0.030	RHS
4	09 Apr 11	27.764	0.70	0.40	0.050	0.280	0.014	0.032	RHS
5	09 Apr 11	29.120	0.80	0.60	0.050	0.480	0.024	0.056	RHS
6	09 Apr 11	29.257	0.60	0.50	0.050	0.300	0.015	0.035	LHS
7	09 Apr 11	29.260	0.50	0.40	0.050	0.200	0.010	0.023	RHS
8	09 Apr 11	29.329	0.40	0.40	0.050	0.160	0.008	0.019	RHS
9	15 Apr 11	30.400	1.00	0.70	0.050	0.700	0.035	0.081	RHS
10	15 Apr 11	34.365	3.50	2.00	0.050	7.000	0.350	0.812	LHS
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						42.580	2.694	6.251	

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 72.410 - LHS
KM 74.170

**R01 - PAVEMENT
PAVEMENT TREATMENT**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 - JALAN BEAUFORT-MENUMBOK
LOCATION : CH 57.585 - RHS
KM 57.585

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	52.89	54.04	106.93
	22	Jalan Kota Kinabalu-Sandakan	719.34	217.04	936.38
	503	Jalan Berungis-Kota Belud	46.71	0.00	46.71
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	105.52	169.24	274.76
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	389.79	69.10	458.89
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	51.90	0.00	51.90
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	9.31	0.00	9.31
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	125.48	132.08	257.56
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	302.38	34.35	336.73
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	406.54	4.20	410.74
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	55.40	0.00	55.40
Beaufort	01	Jalan Kota Kinabalu-Sindumin	816.97	222.34	1,039.31
	502	Jalan Beaufort-Menumbok	128.23	69.82	198.05
Sipitang	01	Jalan Kota Kinabalu-Sindumin	73.80	54.34	128.14
Kuala Penyu	502	Jalan Beaufort-Menumbok	350.51	175.59	526.10
TOTAL			3,634.77	1,202.14	4,836.91

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : April 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	105.52	169.24	274.76
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	52.89	54.04	106.93
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	719.34	217.04	936.38
4	Tuaran	503	Jalan Berungis - Kota Belud	46.71	-	46.71
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	489.79	69.10	558.89
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				1,414.25	509.42	1,923.67

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					105.52	
1	08 Apr 11	19.888	7.20	3.20	23.04	RHS
2	09 Apr 11	19.904	5.00	2.30	11.50	LHS
3	15 Apr 11	15.280	5.20	1.70	8.84	LHS
4	17 Apr 11	16.138	5.40	1.70	9.18	LHS
5	17 Apr 11	16.138	5.40	0.70	3.78	LHS
6	19 Apr 11	16.136	10.70	2.00	21.40	LHS
7	21 Apr 11	16.363	6.00	1.10	6.60	LHS
8	23 Apr 11	17.072	5.70	2.70	15.39	LHS
9	25 Apr 11	5.672	10.70	0.90	9.63	RHS
10	25 Apr 11	7.288	8.20	1.00	8.20	RHS
11	29 Apr 11	19.902	6.30	3.00	18.90	RHS
12	30 Apr 11	22.908	18.40	1.10	20.24	LHS
13	30 Apr 11	22.915	11.40	1.10	12.54	LHS
TOTAL:					274.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					52.89	
1	01 Apr 11	31.970	7.80	1.20	9.36	RHS
2	05 Apr 11	27.195	7.40	0.70	5.18	RHS
3	05 Apr 11	26.523	10.60	1.00	10.60	RHS
4	18 Apr 11	30.627	6.30	2.00	12.60	LHS
5	20 Apr 11	36.874	16.30	1.00	16.30	RHS
TOTAL :					106.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					719.34	
1	02 Apr 11	38.579	5.80	1.30	7.54	LHS
2	02 Apr 11	38.580	6.10	1.20	7.32	LHS
3	02 Apr 11	38.710	6.80	0.60	4.08	LHS
4	04 Apr 11	39.536	18.90	1.40	26.46	LHS
5	04 Apr 11	39.999	8.70	1.20	10.44	LHS
6	04 Apr 11	40.009	7.60	1.60	12.16	LHS
7	07 Apr 11	22.570	6.10	0.70	4.27	RHS
8	08 Apr 11	31.400	5.50	1.20	6.60	LHS
9	11 Apr 11	37.220	7.00	1.20	8.40	LHS
10	12 Apr 11	0.407	8.00	1.20	9.60	LHS
11	13 Apr 11	15.430	5.10	0.90	4.59	RHS
12	16 Apr 11	38.850	8.70	1.40	12.18	LHS
13	16 Apr 11	38.860	7.50	0.80	6.00	LHS
14	18 Apr 11	41.885	5.00	0.90	4.50	LHS
15	20 Apr 11	20.430	5.10	1.40	7.14	LHS
16	21 Apr 11	38.262	6.00	1.00	6.00	RHS
17	21 Apr 11	38.252	7.40	1.00	7.40	RHS
18	24 Apr 11	0.009	7.80	1.10	8.58	RHS
19	24 Apr 11	0.077	9.50	1.00	9.50	RHS
20	24 Apr 11	0.038	5.20	1.30	6.76	LHS
21	25 Apr 11	23.195	5.50	1.30	7.15	LHS
22	25 Apr 11	23.205	5.20	1.20	6.24	LHS
23	25 Apr 11	23.212	5.50	1.30	7.15	LHS
24	25 Apr 11	23.217	7.00	1.20	8.40	LHS
25	25 Apr 11	23.228	10.40	1.20	12.48	LHS
26	25 Apr 11	12.180	6.10	1.00	6.10	RHS
TOTAL :					936.38	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					46.71	
TOTAL :					46.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					489.79	
1	11 Apr 11	6.599	12.60	1.10	13.86	RHS
2	16 Apr 11	1.640	14.00	1.00	14.00	RHS
3	16 Apr 11	1.640	13.60	1.00	13.60	RHS
4	18 Apr 11	6.089	8.60	2.40	20.64	RHS
5	18 Apr 11	6.076	5.00	1.40	7.00	RHS
TOTAL:					558.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : April 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	302.38	34.35	336.73
TOTAL				302.38	34.35	336.73

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM APRIL 2011:					302.38	
1	16 Apr 11	53.500	3.30	2.60	8.58	LHS Crack sealing
2	16 Apr 11	55.000	4.00	2.20	8.80	RHS Crack sealing
3	17 Apr 11	53.600	3.20	2.50	8.00	LHS Crack sealing
4	17 Apr 11	54.400	3.90	2.30	8.97	LHS Crack sealing
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					336.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	6.71	6.71
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	9.31	-	9.31
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	125.48	132.08	257.56
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	51.90	-	51.90
TOTAL				186.69	138.79	325.48

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	01 Apr 11	39.703	6.10	1.10	6.71	LHS
TOTAL					6.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK - KENINGAU -TENOM
MONTH:	APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					9.31	
TOTAL					9.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					125.48	
1	10 Apr 11	1.490	2.20	1.00	2.20	LHS
2	10 Apr 11	1.492	2.20	1.00	2.20	LHS
3	10 Apr 11	2.732	15.20	1.20	18.24	RHS
4	10 Apr 11	2.734	15.20	1.20	18.24	RHS
5	10 Apr 11	2.736	15.20	1.20	18.24	RHS
6	10 Apr 11	2.738	15.20	1.20	18.24	RHS
7	10 Apr 11	2.740	15.20	1.20	18.24	RHS
8	10 Apr 11	2.742	15.20	1.20	18.24	RHS
9	10 Apr 11	2.744	15.20	1.20	18.24	RHS
TOTAL					257.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH:	APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					51.90	
TOTAL					51.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	406.54	4.20	410.74
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	55.40	-	55.40
TOTAL				461.94	4.20	466.14

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					406.54	
1	20 Apr 11	97.020	4.40	0.10	0.44	Crocodile crack/LHS
2	20 Apr 11	97.022	4.20	0.10	0.42	Crocodile crack/LHS
3	20 Apr 11	97.030	16.70	0.20	3.34	Crocodile crack/LHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					410.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					55.40	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					55.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	816.97	222.34	1039.31
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	73.80	54.34	128.14
3	Beaufort	502	Jalan Beaufort - Menumbok	128.23	69.82	198.05
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	350.51	175.59	526.10
TOTAL				1,369.51	522.09	1,891.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					816.97	
1	05 Apr 11	73.730	3.80	1.00	3.80	RHS
2	05 Apr 11	73.760	2.40	1.00	2.40	RHS
3	05 Apr 11	81.386	1.20	1.10	1.32	LHS
4	05 Apr 11	81.420	2.80	1.00	2.80	LHS
5	05 Apr 11	83.279	1.50	1.00	1.50	RHS
6	05 Apr 11	89.930	2.70	1.40	3.78	LHS
7	05 Apr 11	89.932	1.50	1.20	1.80	LHS
8	05 Apr 11	100.530	1.00	0.50	0.50	LHS
9	05 Apr 11	100.680	2.20	1.10	2.42	LHS
10	05 Apr 11	100.681	1.00	1.00	1.00	LHS
11	05 Apr 11	100.682	2.50	1.00	2.50	LHS
12	05 Apr 11	100.690	1.00	1.00	1.00	LHS
13	05 Apr 11	100.710	1.20	1.00	1.20	LHS
14	18 Apr 11	72.410	6.70	1.40	9.38	LHS
15	18 Apr 11	72.774	1.50	1.30	1.95	LHS
16	18 Apr 11	73.438	1.60	1.00	1.60	RHS
17	18 Apr 11	74.143	5.60	1.10	6.16	LHS
18	18 Apr 11	74.600	3.70	0.80	2.96	RHS
19	18 Apr 11	74.943	1.00	1.00	1.00	RHS
20	18 Apr 11	75.020	1.90	1.20	2.28	LHS
21	18 Apr 11	75.030	1.00	1.00	1.00	LHS
22	18 Apr 11	75.030	1.40	1.40	1.96	RHS
23	18 Apr 11	75.032	1.70	1.40	2.38	RHS
24	18 Apr 11	75.078	2.10	1.40	2.94	LHS
25	18 Apr 11	75.080	11.40	1.60	18.24	RHS
26	18 Apr 11	98.230	1.40	1.20	1.68	LHS
27	18 Apr 11	98.264	2.10	1.80	3.78	LHS
28	18 Apr 11	98.295	5.00	1.30	6.50	LHS
29	18 Apr 11	98.300	1.60	1.50	2.40	LHS
30	23 Apr 11	90.851	13.00	1.50	19.50	LHS
TOTAL:					928.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					928.70	
31	23 Apr 11	90.858	5.20	1.50	7.80	LHS
32	23 Apr 11	94.660	1.40	1.30	1.82	RHS
33	23 Apr 11	94.665	1.00	1.00	1.00	RHS
34	23 Apr 11	101.555	12.30	0.70	8.61	LHS
35	23 Apr 11	102.480	6.80	0.70	4.76	LHS
36	23 Apr 11	102.500	1.10	0.90	0.99	LHS
37	23 Apr 11	114.010	3.60	2.80	10.08	LHS
38	23 Apr 11	114.017	3.50	1.70	5.95	LHS
39	30 Apr 11	72.670	6.50	1.30	8.45	LHS
40	30 Apr 11	72.677	2.50	1.20	3.00	LHS
41	30 Apr 11	72.680	11.60	1.30	15.08	LHS
42	30 Apr 11	72.685	5.60	1.30	7.28	LHS
43	30 Apr 11	75.047	2.50	2.00	5.00	LHS
44	30 Apr 11	75.055	1.50	1.30	1.95	LHS
45	30 Apr 11	89.200	8.70	0.90	7.83	LHS
46	30 Apr 11	99.305	1.40	4.50	6.30	LHS
47	30 Apr 11	99.380	1.50	1.40	2.10	LHS
48	30 Apr 11	105.570	6.50	0.70	4.55	LHS
49	30 Apr 11	105.572	6.20	1.30	8.06	LHS
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					1039.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					73.80	
1	19 Apr 11	139.578	2.20	1.30	2.86	RHS
2	19 Apr 11	139.579	1.20	1.00	1.20	RHS
3	19 Apr 11	139.880	1.00	1.00	1.00	LHS
4	19 Apr 11	139.885	1.70	1.10	1.87	LHS
5	19 Apr 11	140.080	1.00	1.00	1.00	RHS
6	19 Apr 11	140.086	1.50	0.60	0.90	RHS
7	19 Apr 11	140.179	2.80	1.60	4.48	LHS
8	19 Apr 11	140.184	2.50	1.40	3.50	LHS
9	20 Apr 11	140.191	3.30	1.50	4.95	LHS
10	20 Apr 11	140.200	2.40	1.40	3.36	LHS
11	20 Apr 11	140.295	4.80	1.90	9.12	LHS
12	20 Apr 11	148.090	4.20	1.30	5.46	RHS
13	20 Apr 11	148.110	5.30	1.30	6.89	RHS
14	20 Apr 11	150.213	2.50	3.10	7.75	LHS
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					128.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					128.23	
1	14 Apr 11	9.250	1.30	1.00	1.30	LHS
2	14 Apr 11	9.290	1.60	1.20	1.92	LHS
3	14 Apr 11	9.291	1.40	0.40	0.56	LHS
4	14 Apr 11	10.320	2.40	1.40	3.36	LHS
5	14 Apr 11	10.324	1.00	0.90	0.90	LHS
6	14 Apr 11	10.330	5.30	2.20	11.66	LHS
7	14 Apr 11	10.390	3.50	2.80	9.80	LHS
8	14 Apr 11	10.630	1.30	1.00	1.30	LHS
9	14 Apr 11	10.635	1.00	1.00	1.00	LHS
10	14 Apr 11	10.773	1.60	0.90	1.44	RHS
11	14 Apr 11	10.791	1.40	1.10	1.54	RHS
12	25 Apr 11	0.790	1.30	1.20	1.56	RHS
13	25 Apr 11	1.570	3.30	1.20	3.96	RHS
14	25 Apr 11	11.617	1.50	1.50	2.25	LHS
15	25 Apr 11	11.778	5.10	1.40	7.14	LHS
16	25 Apr 11	11.953	2.30	1.10	2.53	LHS
17	25 Apr 11	19.200	8.80	2.00	17.60	LHS
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					198.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					350.51	
1	11 Apr 11	40.038	6.00	2.40	14.40	RHS
2	11 Apr 11	47.667	5.00	1.80	9.00	LHS
3	11 Apr 11	49.980	9.20	2.30	21.16	LHS
4	11 Apr 11	57.585	5.00	0.90	4.50	RHS
5	16 Apr 11	29.956	4.00	2.00	8.00	RHS
6	16 Apr 11	29.840	1.40	1.20	1.68	RHS
7	16 Apr 11	29.660	5.90	1.50	8.85	LHS
8	16 Apr 11	40.430	7.60	0.90	6.84	RHS
9	16 Apr 11	43.297	3.80	2.50	9.50	LHS
10	27 Apr 11	33.020	4.60	2.00	9.20	LHS
11	27 Apr 11	33.780	5.10	2.20	11.22	LHS
12	27 Apr 11	33.895	5.00	2.10	10.50	LHS
13	27 Apr 11	33.905	2.70	1.80	4.86	LHS
14	27 Apr 11	34.718	5.00	1.30	6.50	LHS
15	27 Apr 11	34.736	4.90	2.00	9.80	LHS
16	28 Apr 11	34.760	6.00	1.80	10.80	LHS
17	28 Apr 11	39.970	6.90	2.10	14.49	LHS
18	28 Apr 11	39.978	2.30	1.90	4.37	LHS
19	28 Apr 11	41.140	4.40	1.90	8.36	LHS
20	28 Apr 11	41.145	1.30	1.20	1.56	LHS
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					526.10	

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 8.000 - CH 8.400 - MEDIAN (RHS)
KM 9.760 - KM 10.160

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.580-RHS
KM 97.340

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. VEGETATION CLEARING GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	542.10	0.00	542.10
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	373.50	526.00	899.50
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	3.30	0.50	3.80
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.13	0.13
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	529.32	176.44	705.76
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	705.93	235.31	941.24
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	573.69	191.23	764.92
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.03	93.32	93.35
	502	Jalan Beaufort-Menumbok	113.67	0.00	113.67
Sipitang	01	Jalan Kota Kinabalu-Sindumin	16.40	0.00	16.40
Kuala Penyu	502	Jalan Beaufort-Menumbok	153.35	0.00	153.35
TOTAL			3,011.29	1,222.93	4,234.22

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	542.10	-	542.10
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	376.50	526.00	902.50
TOTAL				918.60	526.00	1,444.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					542.10	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					542.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					376.50	
1	08 Apr 11	165.850	274.00	1.00	275.00	
2	26 Apr 11	147.160	250.00	1.00	251.00	
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					902.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	60.00	0.00	60.00
TOTAL				60.00	0.00	60.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM APRIL 2011:					60.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					60.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3.30	0.50	3.80
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	0.13	0.13
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				3.30	0.63	3.93

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3.30	
1	07 Apr 11	8.400	200.00	0.001	0.20	Road Kerb - RHS
2	07 Apr 11	8.200	200.00	0.001	0.20	Road Kerb - RHS
3	07 Apr 11	8.000	100.00	0.001	0.10	Road Kerb - RHS
TOTAL:					3.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	13 Apr 11	71.930	125.00	0.001	0.13	Road Kerb - RHS
TOTAL:					0.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	529.32	176.44	705.76
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	705.93	235.31	941.24
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	573.69	191.23	764.92
TOTAL				1,808.94	602.98	2,411.92

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					529.32	
1	11 Apr 11	63.540	9.400	0.05	0.47	At Tambatuon Bridge
2	11 Apr 11	61.200	37.100	0.05	1.86	At Sunsuron Bridge
3	11 Apr 11	80.750	24.500	0.05	1.23	At Tikolod Bridge
4	11 Apr 11	81.850	24.500	0.05	1.23	At Monsurulung Bridge
5	11 Apr 11	63.610	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
6	11 Apr 11	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
7	11 Apr 11	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
8	11 Apr 11	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
9	11 Apr 11	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
10	11 Apr 11	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
11	11 Apr 11	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
12	11 Apr 11	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
13	11 Apr 11	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
14	11 Apr 11	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
15	11 Apr 11	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
16	11 Apr 11	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
17	11 Apr 11	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
18	11 Apr 11	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
19	11 Apr 11	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
20	11 Apr 11	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
21	11 Apr 11	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
22	11 Apr 11	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
23	11 Apr 11	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
24	11 Apr 11	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
25	11 Apr 11	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
26	11 Apr 11	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
27	11 Apr 11	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
28	11 Apr 11	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
29	14 Apr 11	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
30	14 Apr 11	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					629.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					629.91	
31	14 Apr 11	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
32	14 Apr 11	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
33	14 Apr 11	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
34	14 Apr 11	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
35	14 Apr 11	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
36	14 Apr 11	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
37	14 Apr 11	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
38	14 Apr 11	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
39	14 Apr 11	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
40	14 Apr 11	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
41	14 Apr 11	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
42	14 Apr 11	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
43	14 Apr 11	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
44	14 Apr 11	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
45	14 Apr 11	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
46	14 Apr 11	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
47	14 Apr 11	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
48	14 Apr 11	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
49	14 Apr 11	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
50	14 Apr 11	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
51	14 Apr 11	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
52	14 Apr 11	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
53	14 Apr 11	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
54	14 Apr 11	63.712-63.725	13.000	0.05	0.65	Edge of pavement to kerbs @ RHS
55	14 Apr 11	63.690-63.725	35.000	0.05	1.75	Edge of pavement to kerbs @ LHS
56	14 Apr 11	63.690-63.705	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
57	14 Apr 11	63.638-63.681	43.000	0.05	2.15	Edge of pavement to kerbs @ LHS
58	14 Apr 11	63.624-63.631	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
59	14 Apr 11	63.582-63.600	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
60	14 Apr 11	63.564-63.638	74.000	0.05	3.70	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					702.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					702.86	Edge of pavement to kerbs @ LHS
61	14 Apr 11	63.564-63.622	58.000	0.05	2.90	
62						
63						
64						
65						
66						
67						
68						
69						
70						
71						
72						
73						
74						
75						
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
TOTAL :					705.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					705.93	
1	18 Apr 11	138.055	24.11	0.05	1.21	At Mosolog Bridge
2	18 Apr 11	110.662	24.11	0.05	1.21	At Bayayo B Bridge
3	18 Apr 11	110.350	57.38	0.05	2.87	At Bayayo A Bridge
4	18 Apr 11	100.420	56.35	0.05	2.82	At Apin-Apin Bridge
5	18 Apr 11	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
6	18 Apr 11	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
7	18 Apr 11	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
8	18 Apr 11	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
9	18 Apr 11	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
10	18 Apr 11	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
11	18 Apr 11	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
12	18 Apr 11	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
13	18 Apr 11	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
14	18 Apr 11	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
15	18 Apr 11	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
16	18 Apr 11	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
17	18 Apr 11	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
18	18 Apr 11	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
19	18 Apr 11	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
20	18 Apr 11	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
21	18 Apr 11	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
22	18 Apr 11	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
23	18 Apr 11	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
24	18 Apr 11	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
25	18 Apr 11	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
26	18 Apr 11	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
27	18 Apr 11	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
28	18 Apr 11	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
29	18 Apr 11	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
30	18 Apr 11	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					790.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					790.84	
31	18 Apr 11	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
32	18 Apr 11	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
33	18 Apr 11	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
34	18 Apr 11	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
35	18 Apr 11	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
36	18 Apr 11	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
37	18 Apr 11	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
38	18 Apr 11	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
39	18 Apr 11	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
40	18 Apr 11	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
41	18 Apr 11	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
42	18 Apr 11	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
43	18 Apr 11	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
44	18 Apr 11	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
45	18 Apr 11	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
46	18 Apr 11	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
47	18 Apr 11	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
48	18 Apr 11	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
49	18 Apr 11	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
50	18 Apr 11	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
51	18 Apr 11	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
52	18 Apr 11	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
53	18 Apr 11	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
54	18 Apr 11	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
55	18 Apr 11	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
56						
57						
58						
59						
60						
TOTAL :					941.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					573.69	
1	21 Apr 11	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	21 Apr 11	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	21 Apr 11	158.500	27.60	0.05	1.38	At Naluyan Bridge
4	21 Apr 11	148.133	32.46	0.05	1.62	At Melalap Bridge
5	21 Apr 11	145.050	29.50	0.05	1.48	At Tepoh Bridge
6	21 Apr 11	139.980	19.95	0.05	1.00	At Pamilan Bridge
7	21 Apr 11	160.748-160.842	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
8	21 Apr 11	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
9	21 Apr 11	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
10	21 Apr 11	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
11	21 Apr 11	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
12	21 Apr 11	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
13	21 Apr 11	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
14	21 Apr 11	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
15	21 Apr 11	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
16	21 Apr 11	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
17	21 Apr 11	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
18	21 Apr 11	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
19	21 Apr 11	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
20	21 Apr 11	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
21	21 Apr 11	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
22	21 Apr 11	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
23	21 Apr 11	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
24	21 Apr 11	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
25	21 Apr 11	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
26	21 Apr 11	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
27	21 Apr 11	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
28	21 Apr 11	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
29	21 Apr 11	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
30	21 Apr 11	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					677.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					677.72	
31	21 Apr 11	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
32	21 Apr 11	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
33	21 Apr 11	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
34	21 Apr 11	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
35	21 Apr 11	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
36	21 Apr 11	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
37	21 Apr 11	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
38	21 Apr 11	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
39	21 Apr 11	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
40	21 Apr 11	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
41	21 Apr 11	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
42	21 Apr 11	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
43	21 Apr 11	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
44	21 Apr 11	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
45	21 Apr 11	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
46	21 Apr 11	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
47	21 Apr 11	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
48	21 Apr 11	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
49	21 Apr 11	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
50	21 Apr 11	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
51	21 Apr 11	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
52	21 Apr 11	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
53	21 Apr 11	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
54	21 Apr 11	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
55	21 Apr 11	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
56	21 Apr 11	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
57	21 Apr 11	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
58	21 Apr 11	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
59	21 Apr 11	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
60	21 Apr 11	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
TOTAL :					764.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	0.03	93.32	93.35
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	16.40	-	16.40
3	Beaufort	502	Jalan Beaufort - Menumbok	113.67	-	113.67
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	153.35	-	153.35
TOTAL				283.45	93.32	376.77

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.03	
1	08 Apr 11	93.210	0.80	0.400	0.32	M
2	08 Apr 11	94.950	167.00	0.300	50.10	RHS
3	08 Apr 11	95.580	143.00	0.300	42.90	RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					93.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					16.40	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					16.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	MARCH 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					113.67	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					113.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	MARCH 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					153.35	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					153.35	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 JALAN KK-KUDAT
LOCATION : CH76.127-CH76.157 (LHS)
KM 76.127 - CH76.157 (LHS)

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG - LOK KAWI
LOCATION : CH 19.427 - CH 19.459 - LHS
KM 22.378 - KM 22.410

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 91.900 - RHS
KM 101.900

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 109.000 - LHS
KM 119.000

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 89.901 - RHS
KM 91.661

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	320.00	1,213.40	1,533.40	0.00	0.00	600.00	60.00	600.00	60.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	45.00	4.50	0.00	0.00	45.00	4.50
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	480.00	48.00	0.00	0.00	480.00	48.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	7.57	0.00	7.57	3.18	0.32	0.00	0.00	3.18	0.32
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	149.00	798.00	947.00	402.60	20.13	0.00	0.00	402.60	20.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	1,680.00	87.00	1,767.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,093.30	44.00	2,137.30	195.00	9.75	0.00	0.00	195.00	9.75
Ranau	22	Jalan Kota Kinabalu-Sandakan	4,915.84	1,990.80	6,906.64	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	15.20	1.90	0.00	0.00	15.20	1.90
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	876.80	87.68	0.00	0.00	876.80	87.68
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	3,828.80	2,062.14	3,751.60	408.46	7,580.40	2,470.60
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	1,600.80	155.50	1,600.80	155.50
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	14.40	1.18	0.00	0.00	14.40	1.18
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			9,165.71	4,133.20	13,298.91	5,860.98	2,235.60	5,952.40	623.96	11,813.38	2,859.56

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : APRIL 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	320.00	1,213.40	1,533.40	-	-	600.00	60.00	600.00	60.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	45.00	4.50	-	-	45.00	4.50
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	480.00	48.00	-	-	480.00	48.00
TOTAL				320.00	1,213.40	1,533.40	525.00	52.50	600.00	60.00	1,125.00	112.50

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
							320.00				0.00	0.00	
1	19 Apr 11	76.127	76.157	30.00	4.00	1.00	120.00						LHS
2	23 Apr 11	92.532	92.662	130.00	4.50	1.00	585.00						RHS
3	25 Apr 11	97.422	97.546	124.00	4.10	1.00	508.40						RHS
4	29 Apr 11	102.719	102.803					85.00	3.50	0.10	297.50	29.75	RHS
5	30 Apr 11	104.285	104.340					55.00	5.50	0.10	302.50	30.25	RHS
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							1,533.40				600.00	60.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	45.00	4.50	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							0.00				45.00	4.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	480	48.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							0.00				480.00	48.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	7.57	-	7.57	3.18	0.32	-	-	3.18	0.32
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	7.57	-	7.57	3.18	0.32	-	-	3.18	0.32

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>APRIL 2011</u>

[illegible]

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : April 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4,915.84	1,990.80	6,906.64	-	-	-	-	-	-
			TOTAL	4,915.84	1,990.80	6,906.64	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD FROM APRIL 2011:						4,915.84				0.00			
1	06 Apr 11	59.900	59.995	95.00	1.50		142.50						RHS
2	06 Apr 11	59.900	60.027	127.00	3.50		444.50						LHS
3	06 Apr 11	59.700	59.900	200.00	1.40		280.00						LHS
4	07 Apr 11	59.600	59.750	150.00	1.40		210.00						LHS
5	07 Apr 11	59.600	59.650	50.00	3.50		175.00						RHS
6	08 Apr 11	59.500	59.592	92.00	2.40		220.80						RHS
7	22 Apr 11	55.700	55.840	140.00	1.40		196.00						RHS
8	22 Apr 11	66.200	66.310	110.00	2.20		242.00						RHS
9	22 Apr 11	99.700	99.750	50.00	1.60		80.00						LHS
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:						6,906.64				0.00			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	149.00	798.00	947.00	402.60	20.13	-	-	402.60	20.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,093.30	44.00	2,137.30	195.00	9.75	-	-	195.00	9.75
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,680.00	87.00	1,767.00	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	3,922.30	929.00	4,851.30	597.60	29.88	-	-	597.60	29.88

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							149.00				402.60	20.13	
1	09 Apr 11	16.222	16.247	25.00	1.00	-	25.00				0.00	0.00	LHS-Top Up
2	09 Apr 11	16.265	16.282	17.00	1.50	-	25.50				0.00	0.00	LHS-Top Up
3	09 Apr 11	16.294	16.327	33.00	1.50	-	49.50				0.00	0.00	LHS-Top Up
4	09 Apr 11	16.334	16.350	16.00	1.00	-	16.00				0.00	0.00	LHS-Top Up
5	09 Apr 11	16.373	16.395	22.00	1.50	-	33.00				0.00	0.00	LHS-Top Up
6	11 Apr 11	9.330	9.450	120.00	4.50	-	540.00				0.00	0.00	LHS-Top Up
7	14 Apr 11	9.525	9.539	14.00	1.00	-	14.00				0.00	0.00	LHS-Top Up
8	14 Apr 11	9.570	9.573	3.00	1.00	-	3.00				0.00	0.00	LHS-Top Up
9	14 Apr 11	9.579	9.621	42.00	1.00	-	42.00				0.00	0.00	LHS-Top Up
10	14 Apr 11	9.650	9.700	50.00	1.00	-	50.00				0.00	0.00	LHS-Top Up
TOTAL:							947.00				402.60	20.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							2,093.30				195.00	9.75	RHS-Trimmed
1	12 Apr 11	30.040	29.996	44.00	1.00	-	44.00	-	-	-	0.00	0.00	
TOTAL:							2,137.30				195.00	9.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							1,680.00				0.00	0.00	LHS-Trimmed LHS-Trimmed RHS-Top Up
1	10 Apr 11	19.414	19.424	10.00	1.00	-	10.00				0.00	0.00	
2	10 Apr 11	19.427	19.459	32.00	1.00	-	32.00				0.00	0.00	
3	10 Apr 11	19.405	19.435	30.00	1.50	-	45.00				0.00	0.00	
TOTAL:							1,767.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	15.20	1.90	-	-	15.20	1.90
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	876.80	87.68	-	-	876.80	87.68
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL				-	-	-	892.00	89.58	-	-	892.00	89.58

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: April 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				15.20	1.90	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							0.00				15.20	1.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: April 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				876.80	87.68	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							0.00				876.80	87.68	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month :APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	3,828.80	2,062.14	3,751.60	408.46	7,580.40	2,470.60
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	1,600.80	155.50	1,600.80	155.50
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
			TOTAL	-	-	-	3,828.80	2,062.14	5,352.40	563.96	9,181.20	2,626.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	3,828.80	2,062.14	
1	14 Apr 11	89.901	89.951					50.00	2.10	0.10	105.00	10.50	LHS
2	14 Apr 11	90.011	90.191					180.00	1.20	0.10	216.00	21.60	LHS
3	14 Apr 11	90.201	90.589					388.00	1.00	0.11	388.00	42.68	LHS
4	18 Apr 11	86.849	86.903					54.00	1.20	0.09	64.80	5.83	RHS
5	18 Apr 11	87.121	87.165					44.00	1.00	0.09	44.00	3.96	RHS
6	18 Apr 11	87.239	87.254					15.00	1.20	0.10	18.00	1.80	LHS
7	18 Apr 11	87.616	87.710					94.00	1.10	0.10	103.40	10.34	LHS
8	19 Apr 11	90.923	91.044					121.00	0.70	0.12	84.70	10.16	LHS
9	19 Apr 11	91.201	91.300					99.00	1.10	0.11	108.90	11.98	LHS
10	19 Apr 11	91.333	92.101					768.00	1.00	0.13	768.00	99.84	RHS
11	19 Apr 11	91.350	91.466					116.00	0.80	0.10	92.80	9.28	LHS
12	20 Apr 11	91.524	92.160					636.00	0.70	0.10	445.20	44.52	LHS
13	20 Apr 11	92.115	92.420					305.00	0.60	0.09	183.00	16.47	RHS
14	20 Apr 11	92.301	92.410					109.00	1.00	0.09	109.00	9.81	LHS
15	21 Apr 11	92.410	93.361					951.00	0.80	0.11	760.80	83.69	LHS
16	21 Apr 11	92.801	92.901					100.00	1.80	0.10	180.00	18.00	RHS
17	21 Apr 11	93.101	93.201					100.00	0.80	0.10	80.00	8.00	RHS
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				7,580.40	2,470.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1	07 Apr 11	0.240	0.410					170.00	1.00	0.09	170.00	15.30	LHS
2	07 Apr 11	0.260	0.340					80.00	2.10	0.10	168.00	16.80	RHS
3	07 Apr 11	3.895	3.967					72.00	1.30	0.10	93.60	9.36	LHS
4	07 Apr 11	4.000	4.380					380.00	1.20	0.09	456.00	41.04	RHS
5	15 Apr 11	1.208	1.219					11.00	1.20	0.11	13.20	1.45	RHS
6	15 Apr 11	1.410	1.420					10.00	2.20	0.10	22.00	2.20	RHS
7	15 Apr 11	1.504	1.520					16.00	1.80	0.10	28.80	2.88	RHS
8	15 Apr 11	1.605	1.642					37.00	1.70	0.09	62.90	5.66	RHS
9	15 Apr 11	4.306	4.326					20.00	1.30	0.10	26.00	2.60	LHS
10	15 Apr 11	4.416	4.443					27.00	1.20	0.10	32.40	3.24	RHS
11	16 Apr 11	4.104	4.298					194.00	1.60	0.10	310.40	31.04	LHS
12	16 Apr 11	4.110	4.255					145.00	1.50	0.11	217.50	23.92	RHS
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				1,600.80	155.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: MARCH 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT**
(GRASS CUTTING)

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH132.330(LHS)
KM:132.330(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 18.000 - LHS
KM 54.602

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING **GRAND SUMMARY**

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	167.910	55.970	223.880
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	96.030	32.010	128.040
Kudat	01	Jalan Kota Kinabalu-Kudat	164.970	54.990	219.960
Tuaran	01	Jalan Kota Kinabalu-Kudat	116.910	38.970	155.880
	22	Jalan Kota Kinabalu-Sandakan	127.740	42.580	170.320
	503	Jalan Berungis-Kota Belud	53.100	17.700	70.800
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	107.750	34.880	142.630
	01	Jalan Kota Kinabalu-Sindumin	42.120	14.040	56.160
	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
	607	Jalan Masuk Ke Pelabuhan Baru	2.040	0.680	2.720
	608	Jalan K Masuk Ke Lapangan Terbang Lama	7.542	2.514	10.056
Penampang	01	Jalan Kota Kinabalu-Sindumin	32.940	10.980	43.920
	500	Jalan Kota Kinabalu-Keningau-Tenom	147.510	49.170	196.680
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	69.030	23.010	92.040
Papar	01	Jalan Kota Kinabalu-Sindumin	163.410	54.470	217.880
Ranau	22	Jalan Kota Kinabalu-Sandakan	306.700	102.200	408.900
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	177.900	59.300	237.200
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	106.065	35.355	141.420
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	85.410	28.470	113.880
Beaufort	01	Jalan Kota Kinabalu-Sindumin	171.264	57.088	228.352
	502	Jalan Beaufort-Menumbok	67.545	22.515	90.060
Sipitang	01	Jalan Kota Kinabalu-Sindumin	101.418	33.806	135.224
Kuala Penyu	502	Jalan Beaufort-Menumbok	111.150	37.050	148.200
TOTAL			2,458.614	818.468	3,277.082

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	167.910	55.970	223.880
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	96.030	32.010	128.040
3	Kudat	01	Jalan Kota Kinabalu - Kudat	164.970	54.990	219.960
TOTAL:				428.910	142.970	571.880

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			167.910	
02 Apr 11	58.980	63.980	5.000	
03 Apr 11	63.980	67.980	4.000	
04 Apr 11	67.980	72.970	4.990	
05 Apr 11	72.970	76.970	4.000	Protocol 1 st cycle
06 Apr 11	76.970	80.770	3.800	
09 Apr 11	80.770	86.270	5.500	
11 Apr 11	86.270	91.770	5.500	
12 Apr 11	91.770	96.270	4.500	
13 Apr 11	96.270	102.270	6.000	
15 Apr 11	102.270	107.770	5.500	
16 Apr 11	107.770	110.950	3.180	
17 Apr 11	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF APR :			223.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			96.030	
01 Apr 11	119.115	121.115	2.000	Protocol 1 st cycle
03 Apr 11	110.950	113.500	2.550	
04 Apr 11	113.500	117.150	3.650	
06 Apr 11	117.150	119.115	1.965	
09 Apr 11	121.115	125.200	4.085	
10 Apr 11	125.200	128.980	3.780	
11 Apr 11	128.980	131.250	2.270	
12 Apr 11	131.250	135.600	4.350	
13 Apr 11	135.600	138.500	2.900	
15 Apr 11	138.500	140.960	2.460	
16 Apr 11	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF APR :			128.040	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			164.970	
01 Apr 11	190.840	185.730	5.110	Protocol 1 st cycle
02 Apr 11	185.730	181.300	4.430	
03 Apr 11	181.300	176.500	4.800	
05 Apr 11	176.500	172.000	4.500	
07 Apr 11	172.000	167.500	4.500	
09 Apr 11	167.500	164.000	3.500	
11 Apr 11	164.000	158.850	5.150	
12 Apr 11	158.850	154.350	4.500	
13 Apr 11	154.350	150.700	3.650	
14 Apr 11	150.700	145.800	4.900	
15 Apr 11	145.800	140.960	4.840	
16 Apr 11	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF APR :			219.960	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	107.760	34.880	142.640
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	116.910	38.970	155.880
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	127.740	42.580	170.320
4	Tuaran	503	Jalan Berungis - Kota Belud	53.100	17.700	70.800
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	2.040	0.680	2.720
TOTAL:				439.710	145.530	585.240

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>APRIL 2011</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				107.760	
1	01 Apr 11	0.400	2.500	2.100	Protocol
2	05 Apr 11	2.500	5.000	2.500	Protocol
3	07 Apr 11	5.000	10.400	5.400	Protocol
4	12 Apr 11	14.300	16.500	2.200	Protocol
5	16 Apr 11	16.500	19.500	3.000	Protocol
6	18 Apr 11	0.400	2.500	2.100	Protocol
7	20 Apr 11	2.500	4.500	2.000	Protocol
8	23 Apr 11	4.500	9.800	5.300	Protocol
9	26 Apr 11	9.800	10.400	0.600	Protocol
10	29 Apr 11	14.300	19.500	5.200	Protocol
11	16 Apr 11	23.980	19.500	4.480	Normal
TOTAL :				142.640	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>APRIL 2011</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				116.910	
1	01 Apr 11	36.602	32.720	3.882	Normal
2	02 Apr 11	32.720	28.720	4.000	Protocol
3	07 Apr 11	28.720	23.980	4.740	Normal
4	16 Apr 11	28.720	31.000	2.280	Protocol
5	20 Apr 11	31.000	32.700	1.700	Protocol
6	01 Apr 11	36.602	41.602	5.000	
7	04 Apr 11	41.602	47.102	5.500	
8	07 Apr 11	47.102	51.602	4.500	
9	11 Apr 11	51.602	55.602	4.000	
10	14 Apr 11	55.602	58.970	3.368	
TOTAL :				155.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				127.740	
1	02 Apr 11	0.000	9.500	9.500	
2	04 Apr 11	9.500	17.500	8.000	
3	07 Apr 11	17.500	26.500	9.000	
4	11 Apr 11	26.500	35.000	8.500	
5	14 Apr 11	35.000	42.580	7.580	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				53.100	
1	01 Apr 11	0.000	6.500	6.500	
2	04 Apr 11	6.500	12.000	5.500	
3	08 Apr 11	12.000	15.500	3.500	
4	12 Apr 11	15.500	17.700	2.200	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.160	
1	02 Apr 11	0.000	2.700	2.700	Normal
2	07 Apr 11	2.700	7.000	4.300	Normal
3	12 Apr 11	7.000	9.500	2.500	Normal
4	16 Apr 11	9.500	10.720	1.220	Normal

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.040	
1	02 Apr 11	0.000	0.340	0.340	Protocol
2	16 Apr 11	0.000	0.340	0.340	Protocol
TOTAL :				2.720	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	306.60	102.20	408.80
TOTAL:				306.60	102.20	408.80

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MARCH 2011:				306.60	
1	01 Apr 11	42.60	46.32	3.72	
2	02 Apr 11	46.32	50.04	3.72	
3	03 Apr 11	50.04	53.76	3.72	
4	04 Apr 11	53.76	57.48	3.72	
5	05 Apr 11	57.48	61.20	3.72	
6	06 Apr 11	61.20	64.92	3.72	
7	07 Apr 11	64.92	68.60	3.68	
8	08 Apr 11	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Apr 11	72.60	78.29	5.69	
10	10 Apr 11	78.29	83.98	5.69	
11	11 Apr 11	83.98	89.67	5.69	
12	12 Apr 11	89.67	95.36	5.69	
13	13 Apr 11	95.36	101.05	5.69	
14	14 Apr 11	101.05	106.74	5.69	
15	15 Apr 11	106.74	112.43	5.69	
16	16 Apr 11	112.43	118.12	5.69	
17	17 Apr 11	118.12	123.81	5.69	
18	18 Apr 11	123.81	129.50	5.69	
19	19 Apr 11	129.50	135.19	5.69	
20	20 Apr 11	135.19	140.80	5.61	
21	22 Apr 11	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				408.80	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	42.120	14.040	56.160
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	32.940	10.980	43.920
3	Papar	01	Jalan Kota Kinabalu - Sindumin	163.410	54.470	217.880
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	147.510	49.170	196.680
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	69.030	23.010	92.040
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	7.542	2.514	10.056
TOTAL:				462.552	154.184	616.736

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.120	
1	01 Apr 11	0.000	2.500	2.500	1st cycle - Protocol Road
2	01 Apr 11	2.500	5.000	2.500	1st cycle - Protocol Road
3	01 Apr 11	5.000	7.020	2.020	1st cycle - Protocol Road
4	15 Apr 11	0.000	2.500	2.500	2nd cycle - Protocol Road
5	18 Apr 11	2.500	5.000	2.500	2nd cycle - Protocol Road
6	18 Apr 11	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				56.160	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.940	
1	02 Apr 11	7.020	8.550	1.530	Normal Road
2	03 Apr 11	8.550	10.100	1.550	Normal Road
3	03 Apr 11	10.100	11.420	1.320	Normal Road
4	04 Apr 11	11.420	12.830	1.410	Normal Road
5	05 Apr 11	12.830	14.370	1.540	Normal Road
6	06 Apr 11	14.370	15.820	1.450	Normal Road
7	07 Apr 11	15.820	17.200	1.380	Normal Road
8	07 Apr 11	17.200	18.000	0.800	Normal Road
TOTAL :				43.920	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				163.410	
1	02 Apr 11	44.800	46.900	2.100	Normal Road
2	03 Apr 11	46.900	49.100	2.200	Normal Road
3	04 Apr 11	49.100	51.200	2.100	Normal Road
4	05 Apr 11	51.200	53.450	2.250	Normal Road
5	06 Apr 11	53.450	55.450	2.000	Normal Road
6	07 Apr 11	55.450	57.400	1.950	Normal Road
7	08 Apr 11	57.400	59.250	1.850	Normal Road
8	09 Apr 11	59.250	61.650	2.400	Normal Road
9	11 Apr 11	61.650	63.900	2.250	Normal Road
10	12 Apr 11	63.900	66.300	2.400	Normal Road
11	14 Apr 11	66.300	68.500	2.200	Normal Road
12	16 Apr 11	68.500	70.780	2.280	Normal Road
13	18 Apr 11	70.780	72.470	1.690	Normal Road
14	08 Apr 11	18.000	20.050	2.050	Normal Road
15	08 Apr 11	20.050	22.550	2.500	Normal Road
16	08 Apr 11	22.550	25.000	2.450	Normal Road
17	09 Apr 11	25.000	27.400	2.400	Normal Road
18	09 Apr 11	27.400	29.750	2.350	Normal Road
19	09 Apr 11	29.750	31.950	2.200	Normal Road
20	10 Apr 11	31.950	34.200	2.250	Normal Road
21	10 Apr 11	34.200	36.500	2.300	Normal Road
22	11 Apr 11	36.500	38.900	2.400	Normal Road
23	11 Apr 11	38.900	41.200	2.300	Normal Road
24	12 Apr 11	41.200	43.200	2.000	Normal Road
25	12 Apr 11	43.200	44.800	1.600	Normal Road
TOTAL :				217.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				147.510	
1	01 Apr 11	0.000	0.650	0.650	1st cycle - Protocol Road
2	01 Apr 11	0.650	1.700	1.050	1st cycle - Protocol Road
3	02 Apr 11	1.700	2.910	1.210	1st cycle - Protocol Road
4	05 Apr 11	2.910	4.000	1.090	1st cycle - Protocol Road
5	06 Apr 11	4.000	6.420	2.420	Normal Road
6	07 Apr 11	6.420	9.620	3.200	Normal Road
7	08 Apr 11	9.620	13.170	3.550	Normal Road
8	09 Apr 11	13.170	16.820	3.650	Normal Road
9	11 Apr 11	16.820	19.470	2.650	Normal Road
10	12 Apr 11	19.470	22.420	2.950	Normal Road
11	13 Apr 11	22.420	24.820	2.400	Normal Road
12	14 Apr 11	24.820	27.470	2.650	Normal Road
13	15 Apr 11	27.470	30.320	2.850	Normal Road
14	16 Apr 11	30.320	32.770	2.450	Normal Road
15	22 Apr 11	32.770	35.720	2.950	Normal Road
16	23 Apr 11	35.720	38.820	3.100	Normal Road
17	24 Apr 11	38.820	42.020	3.200	Normal Road
18	25 Apr 11	42.020	45.170	3.150	Normal Road
19	18 Apr 11	0.000	0.650	0.650	2nd cycle - Protocol Road
20	19 Apr 11	0.650	1.700	1.050	2nd cycle - Protocol Road
21	20 Apr 11	1.700	2.910	1.210	2nd cycle - Protocol Road
22	21 Apr 11	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				196.680	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				69.030	
1	01 Apr 11	0.000	1.140	1.140	Normal Road
2	02 Apr 11	1.140	2.290	1.150	Normal Road
3	03 Apr 11	2.290	3.460	1.170	Normal Road
4	04 Apr 11	3.460	4.575	1.115	Protocol Road
5	05 Apr 11	4.575	5.675	1.100	Protocol Road
6	06 Apr 11	5.675	6.920	1.245	Protocol Road
7	07 Apr 11	6.920	8.500	1.580	Normal Road
8	08 Apr 11	8.500	10.000	1.500	Normal Road
9	09 Apr 11	10.000	11.500	1.500	Normal Road
10	11 Apr 11	11.500	13.050	1.550	Normal Road
11	12 Apr 11	13.050	14.650	1.600	Normal Road
12	13 Apr 11	14.650	16.200	1.550	Normal Road
13	14 Apr 11	16.200	17.880	1.680	Normal Road
14	15 Apr 11	17.880	19.550	1.670	Normal Road
15	18 Apr 11	3.460	4.650	1.190	Protocol Road
16	19 Apr 11	4.650	5.800	1.150	Protocol Road
17	20 Apr 11	5.800	6.920	1.120	Protocol Road
TOTAL :				92.040	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA

MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.542	
1	02 Apr 11	0.043	1.300	1.257	1st cycle - Protocol Road
2	16 Apr 11	0.043	1.300	1.257	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	177.900	59.300	237.200
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	106.065	35.355	141.420
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	85.410	28.470	113.880
TOTAL:				369.375	123.125	492.500

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			177.900	
02 Apr 11	69.310	73.310	4.00	1st cycle protocol road
03 Apr 11	45.120	48.000	2.88	Normal road
04 Apr 11	48.000	53.000	5.00	Normal road
05 Apr 11	53.000	58.000	5.00	Normal road
06 Apr 11	58.000	62.000	4.00	Normal road
07 Apr 11	62.000	66.000	4.00	Normal road
08 Apr 11	66.000	69.310	3.31	Normal road
08 Apr 11	73.310	74.000	0.69	Normal road
09 Apr 11	74.000	78.000	4.00	Normal road
11 Apr 11	78.000	80.000	2.00	Normal road
12 Apr 11	80.000	84.000	4.00	Normal road
13 Apr 11	84.000	90.000	6.00	Normal road
14 Apr 11	90.000	93.500	3.50	Normal road
15 Apr 11	93.500	97.000	3.50	Normal road
16 Apr 11	69.310	73.310	4.00	2nd cycle protocol road
19 Apr 11	97.000	100.420	3.42	Normal road
TOTAL :			237.200	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TE
MONTH: April 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			106.065	
-	121.785	121.190	-	Under dual carriageway upgrading project
01 Apr 11	121.190	119.150	2.040	1st Cycle Protocol Road
-	119.150	115.570	-	Under dual carriageway upgrading project
01 Apr 11	115.570	114.475	1.095	1st Cycle Protocol Road
11 Apr 11	138.080	136.000	2.080	Normal Road
12 Apr 11	136.000	134.000	2.000	Normal Road
13 Apr 11	134.000	129.000	5.000	Normal Road
14 Apr 11	129.000	126.000	3.000	Normal Road
16 Apr 11	126.000	123.050	2.950	Normal Road
-	123.050	121.785	-	Under dual carriageway upgrading project
18 Apr 11	121.190	119.150	2.040	2nd Cycle Protocol Road
19 Apr 11	115.570	110.000	5.570	2nd Cycle Protocol Road
20 Apr 11	110.000	106.000	4.000	Normal Road
21 Apr 11	106.000	100.420	5.580	Normal Road
TOTAL :			141.420	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			85.410	
02 Apr 11	163.650	163.485	0.165	Normal Road
02 Apr 11	163.485	160.585	2.900	1st Cycle Protocol Road
04 Apr 11	160.585	157.000	3.585	Normal Road
05 Apr 11	157.000	154.000	3.000	Normal Road
06 Apr 11	154.000	151.000	3.000	Normal Road
07 Apr 11	151.000	148.000	3.000	Normal Road
08 Apr 11	148.000	144.000	4.000	Normal Road
09 Apr 11	144.000	140.000	4.000	Normal Road
11 Apr 11	140.000	138.080	1.920	Normal Road
15 Apr 11	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			113.880	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	171.264	57.088	228.352
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	101.418	33.806	135.224
3	Beaufort	502	Jalan Beaufort - Menumbok	67.545	22.515	90.060
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	111.150	37.050	148.200
TOTAL:				451.377	150.459	601.836

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	BEAUFORT
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				171.264	
1	04 Apr 11	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	04 Apr 11	72.535	75.960	3.425	
4	05 Apr 11	75.960	77.300	1.340	
5		77.300	77.330		Bridge
6	05 Apr 11	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	05 Apr 11	80.296	81.430	1.134	
9	06 Apr 11	81.430	86.800	5.370	
10	07 Apr 11	86.800	89.550	2.750	
11		89.550	89.571		Bridge
12	07 Apr 11	89.571	92.000	2.429	
13	01 Apr 11	92.000	95.410	3.410	1st cycle for protocol road
14		95.410	95.538		Bridge
15	01 Apr 11	95.538	96.000	0.462	1st cycle for protocol road
16	01 Apr 11	96.000	98.220	2.220	
17	08 Apr 11	98.220	104.280	6.060	
18	09 Apr 11	104.280	110.341	6.061	
19		110.341	110.405		Bridge
20	11 Apr 11	110.405	115.630	5.225	
21	12 Apr 11	115.630	120.860	5.230	
22	13 Apr 11	120.860	126.000	5.140	
23	15 Apr 11	92.000	95.410	3.410	2nd cycle for protocol road
24		95.410	95.538		Bridge
25	15 Apr 11	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				228.352	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				101.418	
1	02 Apr 11	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02 Apr 11	138.998	140.290	1.292	1st cycle for protocol road
4	14 Apr 11	126.000	131.280	5.280	
5	17 Apr 11	131.280	132.470	1.190	
6		132.470	132.584		Bridge
7	17 Apr 11	132.584	136.290	3.706	
8	18 Apr 11	140.290	145.450	5.160	
9	19 Apr 11	145.450	149.333	3.883	
10		149.333	149.415		Bridge
11	19 Apr 11	149.415	150.760	1.345	
12	20 Apr 11	150.760	156.150	5.390	
13	16 Apr 11	136.290	138.924	2.634	2nd cycle for protocol road
14		138.924	138.998		Bridge
15	16 Apr 11	138.998	140.290	1.292	2nd cycle for protocol road
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				135.224	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **502**

ROAD NAME: **JALAN BEAUFORT - MENUMBOK**

MONTH: **APRIL 2011**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				67.545	
1	08 Apr 11	0.000	4.760	4.760	
2	09 Apr 11	4.760	10.300	5.540	
3	11 Apr 11	10.300	14.597	4.297	
4		14.597	14.612		Bridge
5	11 Apr 11	14.612	15.900	1.288	
6	12 Apr 11	15.900	16.400	0.500	
7		16.400	16.415		Bridge
8	12 Apr 11	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	12 Apr 11	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	12 Apr 11	17.852	21.180	3.328	
13	13 Apr 11	21.180	22.620	1.440	
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				90.060	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: APRIL 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				111.150	
1	13 Apr 11	22.620	26.650	4.030	
2	14 Apr 11	26.650	32.000	5.350	
3	17 Apr 11	32.000	37.520	5.520	
4	18 Apr 11	37.520	42.910	5.390	
5	19 Apr 11	42.910	48.430	5.520	
6	20 Apr 11	48.430	54.120	5.690	
7	21 Apr 11	54.120	59.670	5.550	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				148.200	

R 04

**PENYENGGAHAN
PERABOT JALAN**
(ROAD FURNITURE)

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH78.760(LHS)
KM:78.760(LHS)

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 1.800
KM 1.800

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 46.000 - LHS
KM 56.000

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU -SINDUMIN
LOCATION : CH 100.020 - LHS
KM 101.780

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 29.905 - LHS
KM 29.905

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

**ROAD FURNITURE
GRAND SUMMARY**

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	10,014.00	1,183.00	11,197.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	139	163	302	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	7	11	18	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	50,000.00	0.00	50,000.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	20	0	20	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	3	0	3	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,469.79	0.00	5,469.79	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	446	0	446	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	48	0	48	0	0	0
			Delineator Post	No.	5	0	5	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	172	0	172	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	20	0	20	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	3,896.00	3,103.00	6,999.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	41	40	81	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	16	18	34	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	105	0	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,530.00	1,590.00	3,120.00	0.00	560.00	560.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	495	174	669	0	215	215
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	19	8	27	0	9	9
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	38	0	38	0	0	0
			Traffic Signal	No.	1	0	1	0	0	0
			Kilometer Post	No.	4	0	4	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	870.00	0.00	870.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	73	0	73	0	0	0
			Traffic Signal	No.	49	0	49	0	0	0
			Kilometer Post	No.	8	0	8	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	8	16	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	23	0	23	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.

**ROAD FURNITURE
GRAND SUMMARY**

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,861.00	0.00	5,861.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	156	45	201	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	13	3	16	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	239.00	658.00	897.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	64	68	132	0	0	0
			Traffic Signal	No.	20	0	20	0	0	0
			Kilometer Post	No.	6	13	19	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,123.00	0.00	2,123.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	317	0	317	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	35	0	35	0	0	0
			Delineator Post	No.	257	0	257	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	6,541.00	4,030.00	10,571.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	179	59	238	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	20	15	35	0	0	0
			Delineator Post	No.	35	22	57	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	487.00	2,721.00	3,208.00	0.00	1,200.00	1,200.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	31	114	145	0	39	39
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	4	22	26	0	2	2
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,963.00	0.00	5,963.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	110	0	110	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	28	0	28	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	2,480.00	0.00	2,480.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	109	0	109	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	25	0	25	0	0	0
			Delineator Post	No.	106	0	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	816.00	750.00	1,566.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	161	57	218	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	23	15	38	0	0	0
			Delineator Post	No.	33	0	33	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	225.00	0.00	225.00
			Road Kerb	m	0.00	0.00	0.00	243.00	0.00	243.00
			Signage	No.	255	0	255	265	0	265
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	22	0	22	22	0	22
			Delineator Post	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	366.00	0.00	366.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	62	0	62	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	2	0	2	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,501.00	0.00	1,501.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	360	0	360	0	130	130
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	31	0	31	0	9	9
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	10,014.00	1,183	11,197.00	0	0.00	0
				Road Kerb	0.00	0	0.00	0	0	0
				Signage	139	163	302	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	7	11	18	0	0	0
				Delineator Post	0	0	0	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	50,000.00	0	50,000.00	0	0	0
				Road Kerb	0.00	0	0.00	0	0	0
				Signage	0	0	0	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	3	0	3	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	5,469.79	0	5,469.79	0	0	0
				Road Kerb	0.00	0.00	0.00	0	0	0
				Signage	446	0	446	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	48	0	48	0	0	0
				Delineator Post	5	0	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
77.056	85.824	Guardrails	874.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
76.610	85.850	Signages & Post	78	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
77.980	85.980	Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
93.316	96.620	Guardrails	309.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
85.860	96.580	Signages & Posts	85	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
86.980	96.980	Kilometer Posts	6	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	1,530.00	1,590.00	3,120.00	0.00	560.00	560.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	495	174	669	0	215	215
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	19	8	27	0	9	9
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	172	0	172	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	20	0	20	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	3,896.00	3,103.00	6,999.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	41	40	81	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	16	18	34	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	105	0	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	8	16	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

KOTA KINABALU

DISTRICT: _____
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.530	7.500	Guardrails	-	Metre	Guardrails	560	Metre	25 Apr 11 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	215	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	9	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
7.500	10.400	Guardrails	-	Metre	Guardrails	-	Metre	27 Apr 11 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	106	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	5	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
14.400	19.500	Guardrails	1590	Metre	Guardrails	-	Metre	30 Apr 11 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	68	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	3	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

DATE OF INSPECTION APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
14.488	17.000	Guardrails	400	Metre	Guardrails	-	Metre	01 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
17.000	18.500	Guardrails	488	Metre	Guardrails	-	Metre	04 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
18.500	20.000	Guardrails	100	Metre	Guardrails	-	Metre	07 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

DATE OF INSPECTION APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
20.000	21.500	Guardrails	204	Metre	Guardrails	-	Metre	11 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
21.500	23.000	Guardrails	356	Metre	Guardrails	-	Metre	14 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
23.000	24.500	Guardrails	348	Metre	Guardrails	-	Metre	18 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

DATE OF INSPECTION APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
25.500	26.000	Guardrails	284	Metre	Guardrails	-	Metre	21 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
26.000	27.500	Guardrails	479	Metre	Guardrails	-	Metre	25 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
27.500	29.000	Guardrails	444	Metre	Guardrails	-	Metre	28 Apr 11 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

DATE OF INSPECTION: APRIL 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	0.340	Guardrails	-	Metre	Guardrails	-	Metre	02 Apr 11 M,LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	8	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs		Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	4,763.00	4,030.00	8,793.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	55	59	114	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	16	15	31	0	0	0
				Delineator Post	No.	25	22	47	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: April 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 57.440 (Km 94.040)	Ch 61.160 (Km 97.760)	Guardrails	1,279	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	7	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	3	No.	Kilometer Posts		No.	
		Delineator Post	5	No.	Delineator Posts		No.	
Ch 61.160 (Km 97.760)	Ch68.600 (Km 105.200)	Guardrails	1,549	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	10	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	8	No.	Kilometer Posts		No.	
		Delineator Post	17	No.	Delineator Posts		No.	
Ch68.600 (Km 105.200)	Ch 72.600 (Km 109.200)	Guardrails	1,202	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	42	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m		-			-	
				Road Kerb	m		-			-	
				Signage	No.	38	-	38	-	-	-
				Traffic Signal	No.	1	-	1	-	-	-
				Kilometer Post	No.	4	-	4	-	-	-
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,123.00	-	2,123.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	317	-	317	-	-	-
				Traffic Signal	No.	-	-			-	
				Kilometer Post	No.	35	-	35	-	-	-
				Delineator Post	No.	257	-	257	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,861.00	-	5,861.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	156	45	201	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	13	3	16	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	870.00	-	870.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	73	-	73	-	-	-
				Traffic Signal	No.	49	-	49	-	-	-
				Kilometer Post	No.	8	-	8	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	239.00	658.00	897.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	64	68	132	-	-	-
				Traffic Signal	No.	20	-	20	-	-	-
				Kilometer Post	No.	6	13	19	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m		-			-	
				Signage	No.	23	-	23	-	-	-
				Traffic Signal	No.		-			-	
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: APRIL 2011

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) RHS
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>24</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) RHS
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>19</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts <u>3</u> No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) MEDIAN
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>2</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: APRIL 2011

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
6.920	19.550	Guardrails <u>546</u> Metre		Guardrails <u> </u> Metre		2nd cycle for Cleaning Work
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>33</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		RHS
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
6.920	19.550	Guardrails <u>112</u> Metre		Guardrails <u> </u> Metre		2nd cycle for Cleaning Work
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>35</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		LHS
		Kilometer Posts <u>13</u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
		Guardrails <u> </u> Metre		Guardrails <u> </u> Metre		
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u> </u> No.		Sign Posts <u> </u> No.		
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	487.00	2,721.00	3,208.00	0.00	1,200.00	1,200.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	31	114	145	0	39	39
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	4	22	26	0	2	2
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,963.00		5,963.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	110		110	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	28		28	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	2,480.00		2,480.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	109		109	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	25		25	0		0
				Delineator Post	No.	106		106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: April 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
45.120	69.310	Guardrails	2,721	Metre	Guardrails	-	Metre	2nd cycle normal road (KM Post 58 & 59 missing)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	114	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	22	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
45.120	49.000	Guardrails	-	Metre	Guardrails	1,200	Metre	1st cycle normal road (KM Post 58 & 59 missing)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	39	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	2	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	816.00	750.00	1,566.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	161	57	218	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	23	15	38	0	0	0
				Delineator Post	No.	33	0	33	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	366.00	0.00	366.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	62	0	62	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	2	0	2	0	0	0
				Delineator Post	No.	0		0	0		0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	225.00	0.00	225.00
				Road Kerb	m	0.00		0.00	243.00	0.00	243.00
				Signage	No.	255	0	255	265	0	265
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	22	0	22	22	0	22
				Delineator Post	No.	0		0	0		0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	1,501.00	0.00	1,501.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	360	0	360	0	130	130
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	31	0	31	0	9	9
				Delineator Post	No.	0		0	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD
BEAUFORT

DISTRICT: _____

ROUTE NO: _____ **01** _____

ROAD NAME: _____ **JALAN KOTA KINABALU - SINDUMIN** _____

DATE OF INSPECTION: _____ **APRIL 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
99.970	100.063	Guardrails	129	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
98.056	102.235	Signages & Posts	9	No.	Sign Posts	_____	No.	2nd cycle for normal road
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
98.330	102.319	Kilometer Posts	5	No.	Kilometer Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
104.211	104.246	Guardrails	64	Metre	Guardrails	_____	Metre	1 panel need to replace
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
105.405	108.805	Signages & Posts	8	No.	Sign Posts	_____	No.	2nd cycle for normal road
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
104.310	108.275	Kilometer Posts	2	No.	Kilometer Posts	_____	No.	3 nos. need to replace
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
110.208	110.425	Guardrails	108	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
109.491	110.907	Signages & Posts	16	No.	Sign Posts	_____	No.	3 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
109.295	110.275	Kilometer Posts	2	No.	Kilometer Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD
BEAUFORT

DISTRICT: _____

ROUTE NO: _____ **01** _____

ROAD NAME: _____ **JALAN KOTA KINABALU - SINDUMIN** _____

DATE OF INSPECTION: _____ **APRIL 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
112.628	112.833	Guardrails	216	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
112.010	112.840	Signages & Posts	14	No.	Sign Posts	_____	No.	1 no. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
111.283	112.255	Kilometer Posts	2	No.	Kilometer Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
113.050	113.542	Guardrails	221	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
113.457	113.857	Signages & Posts	2	No.	Sign Posts	_____	No.	2nd cycle for normal road
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
113.265		Kilometer Posts	1	No.	Kilometer Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
114.120	114.132	Guardrails	12	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
114.412	116.425	Signages & Posts	8	No.	Sign Posts	_____	No.	2nd cycle for normal road
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
114.260	116.250	Kilometer Posts	3	No.	Kilometer Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD
KUALA PENYU

DISTRICT: _____

ROUTE NO: _____ **502** _____

ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____

DATE OF INSPECTION: _____ **APRIL 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
26.418	27.850	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	27	No.	
23.013	27.040	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Kilometer Posts	_____	No.	Kilometer Posts	5	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
28.020	30.338	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	48	No.	
28.025	30.030	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Kilometer Posts	_____	No.	Kilometer Posts	2	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
31.085	32.700	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	55	No.	
31.045	32.015	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Kilometer Posts	_____	No.	Kilometer Posts	2	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 4.693
KM 4.693

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 2.300 (C5A)
KM 12.300

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 90.859 - RHS
KM 92.619

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 163.945
KM 163.945

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. CULVERT CLEARING GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	99	0	99	11	0	11	1	0	1
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	2	0	2	1	0	1
Kudat	01	Jalan Kota Kinabalu-Kudat	44	58	102	17	12	29	1	0	1
Tuaran	01	Jalan Kota Kinabalu-Kudat	72	9	81	1	0	1	1	0	1
	22	Jalan Kota Kinabalu-Sandakan	29	31	60	1	2	3	0	0	0
	503	Jalan Berungis-Kota Belud	71	0	71	3	0	3	2	0	2
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	67	26	93	12	7	19	7	6	13
	01	Jalan Kota Kinabalu-Sindumin	10	0	10	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	0	2	2	0	2	0	0	0
	606	Jalan Susur Sepangar Bay	0	15	15	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	3	3	6	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	1	0	1	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	26	0	26	0	0	0	4	0	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	113	6	119	4	0	4	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	8	0	8	2	0	2	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	51	36	87	47	2	49	14	0	14
Ranau	22	Jalan Kota Kinabalu-Sandakan	123	35	158	6	3	9	5	0	5
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	166	0	166	10	0	10	5	0	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	8	14	22	3	1	4	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	18	21	39	4	5	9	1	3	4
Beaufort	01	Jalan Kota Kinabalu-Sindumin	36	33	69	42	9	51	19	11	30
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	12	0	12	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	72	0	72	27	0	27	1	0	1
TOTAL			1052	287	1339	200	41	241	62	20	82

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : APRIL 2010**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	99	-	99	11	-	11	1	-	1
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	2	-	2	1	-	1
3	Kudat	01	Jalan Kota Kinabalu - Kudat	44	58	102	17	12	29	1	-	1
TOTAL :				143	58	201	30	12	42	3	-	3

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			79	6	14	99	10	1	0	11	1	0	0	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			79	6	14	99	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	2	2	0	0	1	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			0	0	0	0	0	0	2	2	0	0	1	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	6	0	44	5	12	0	17	0	1	0	1		
1	169.700					0		1		1				0	01 Apr 11	
2	169.591		1			1				0				0	01 Apr 11	
3	169.425		1			1				0				0	01 Apr 11	
4	169.217		1			1				0				0	02 Apr 11	
5	169.110		1			1				0				0	02 Apr 11	
6	168.960		1			1				0				0	02 Apr 11	
7	168.500		1			1				0				0	02 Apr 11	
8	167.700		1			1				0				0	03 Apr 11	
9	167.250		1			1				0				0	03 Apr 11	
10	166.100		1			1				0				0	03 Apr 11	
11	165.880					0	1			1				0	04 Apr 11	
12	165.680		1			1				0				0	04 Apr 11	
13	165.650		1			1				0				0	04 Apr 11	
14	165.150					0	1			1				0	05 Apr 11	
15	164.864				1	1				0				0	05 Apr 11	
CARRIED FORWARD :			49	6	1	56	7	13	0	20	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			49	6	1	56	7	13	0	20	0	1	0	1		
16	164.863		1			1				0				0	05 Apr 11	
17	164.850		1			1				0				0	06 Apr 11	
18	164.780					0	1			1				0	06 Apr 11	
19	164.508		1			1				0				0	07 Apr 11	
20	164.500		1			1				0				0	07 Apr 11	
21	163.945			1		1				0				0	07 Apr 11	
22	163.665		1			1				0				0	08 Apr 11	
23	163.620		1			1				0				0	08 Apr 11	
24	163.400		1			1				0				0	08 Apr 11	
25	162.950		1			1				0				0	09 Apr 11	
26	162.550					0	1			1				0	09 Apr 11	
27	162.010					0	1			1				0	09 Apr 11	
28	161.839		1			1				0				0	10 Apr 11	
29	161.300		1			1				0				0	10 Apr 11	
30	161.235		1			1				0				0	11 Apr 11	
CARRIED FORWARD :			60	7	1	68	10	13	0	23	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			60	7	1	68	10	13	0	23	0	1	0	1		
31	161.168		1			1				0				0	11 Apr 11	
32	161.163		1			1				0				0	11 Apr 11	
33	160.950		1			1				0				0	12 Apr 11	
34	160.800		1			1				0				0	12 Apr 11	
35	160.433			1		1				0				0	12 Apr 11	
36	160.400		1			1				0				0	12 Apr 11	
37	160.033		1			1				0				0	13 Apr 11	
38	159.870		1			1				0				0	13 Apr 11	
39	159.850					0	1			1				0	14 Apr 11	
40	159.551		1			1				0				0	14 Apr 11	
41	159.198		1			1				0				0	14 Apr 11	
42	159.145		1			1				0				0	14 Apr 11	
43	158.500					0	1			1				0	15 Apr 11	
44	158.390		1			1				0				0	15 Apr 11	
45	158.320		1			1				0				0	15 Apr 11	
CARRIED FORWARD :			72	8	1	81	12	13	0	25	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	8	1	81	12	13	0	25	0	1	0	1		
46	158.000		1			1				0				0	16 Apr 11	
47	157.995		1			1				0				0	16 Apr 11	
48	157.758		1			1				0				0	17 Apr 11	
49	157.255		1			1				0				0	18 Apr 11	
50	156.767				1	1				0				0	19 Apr 11	
51	156.469		1			1				0				0	19 Apr 11	
52	155.878		1			1				0				0	19 Apr 11	
53	155.478				1	1				0				0	20 Apr 11	
54	155.467		1			1				0				0	20 Apr 11	
55	155.366		1			1				0				0	21 Apr 11	
56	155.208		1			1				0				0	21 Apr 11	
57	155.000		1			1				0				0	23 Apr 11	
58	154.768					0	1			1				0	23 Apr 11	
59	154.721		1			1				0				0	24 Apr 11	
60	154.553					0	1			1				0	24 Apr 11	
CARRIED FORWARD :			83	8	3	94	14	13	0	27	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			83	8	3	94	14	13	0	27	0	1	0	1		
61	154.550					0	1			1				0	25 Apr 11	
62	151.980					0			1	1				0	25 Apr 11	
63	151.970		1			1				0				0	26 Apr 11	
64	151.500				1	1				0				0	26 Apr 11	
65	151.380		1			1				0				0	27 Apr 11	
66	149.900		1			1				0				0	27 Apr 11	
67	149.800		1			1				0				0	28 Apr 11	
68	149.473		1			1				0				0	28 Apr 11	
69	148.500		1			1				0				0	29 Apr 11	
70	148.450		1			1				0				0	29 Apr 11	
71																
72																
73																
74																
75																
BALANCE END OF APR :			90	8	4	102	15	13	1	29	0	1	0	1		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month: APRIL 2011*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	67	26	93	12	7	19	7	6	13
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	72	9	81	1	-	1	1	-	1
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	29	31	60	1	2	3	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	71	-	71	3	-	3	2	-	2
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	15	15	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	3	3	6	-	-	-	-	-	-
TOTAL :				242	84	326	17	9	26	10	6	16

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	4	0	67	7	5	0	12	2	5	0	7		
1	0.436		1			1									01 Apr 11	
2	0.640		1			1									01 Apr 11	
3	0.887		1			1									01 Apr 11	
4	0.945										1			1	01 Apr 11	
5	1.183			1		1									05 Apr 11	
6	1.604		1			1									05 Apr 11	
7	1.673											1		1	05 Apr 11	
8	1.739		1			1									05 Apr 11	
9	1.779		1			1									05 Apr 11	
10	2.131											1		1	05 Apr 11	
11	2.400											1		1	11 Apr 11	
12	2.749		1			1									11 Apr 11	
13	3.190			1		1									11 Apr 11	
14	3.575		1			1									11 Apr 11	
15	3.779		1			1									11 Apr 11	
CARRIED FORWARD :			72	6	0	78	7	5	0	12	3	8	0	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	6	0	78	7	5	0	12	3	8	0	11		
16	3.927		1			1									11 Apr 11	
17	4.200	A1004200					1			1					21 Apr 11	
18	4.522		1			1									21 Apr 11	
19	4.693		1			1									21 Apr 11	
20	5.036	A1005030									1			1	25 Apr 11	
21	5.043	A1005040					1			1					25 Apr 11	
22	5.104											1		1	25 Apr 11	
23	5.433	1005430		1		1									25 Apr 11	
24	5.670		1			1									25 Apr 11	
25	5.900						1			1					25 Apr 11	
26	5.970							1		1					25 Apr 11	
27	6.356		1			1									25 Apr 11	
28	7.360						1			1					25 Apr 11	
29	7.612		1			1									25 Apr 11	
30	7.962		1			1									25 Apr 11	
CARRIED FORWARD :			79	7	0	86	11	6	0	17	4	9	0	13		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			79	7	0	86	11	6	0	17	4	9	0	13		
31	8.044		1			1									28 Apr 11	
32	8.188						1			1					28 Apr 11	
33	8.431		1			1									28 Apr 11	
34	8.949		1			1									28 Apr 11	
35	9.165		1			1									30 Apr 11	
36	9.266		1			1									30 Apr 11	
37	9.571		1			1									30 Apr 11	
38	9.717		1			1									30 Apr 11	
39	10.370							1		1					30 Apr 11	
TOTAL:			86	7	0	93	12	7	0	19	4	9	0	13		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			66	5	1	72	0	1	0	1	0	1	0	1		
1	30.773		1			1									01 Apr 11	
2	30.927		1			1									01 Apr 11	
3	31.144		1			1									05 Apr 11	
4	31.365		1			1									05 Apr 11	
5	31.568		1			1									05 Apr 11	
6	31.829		1			1									05 Apr 11	
7	31.978		1			1									08 Apr 11	
8	32.305		1			1									08 Apr 11	
9	32.700		1			1									08 Apr 11	
TOTAL :			75	5	1	81	0	1	0	1	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			18	1	10	29	0	0	1	1	0	0	0	0		
1	15.332	A4/015.980	1			1									02 Apr 11	
2	15.600		1			1									02 Apr 11	
3	15.742	A4/016.340	1			1									02 Apr 11	
4	15.816	A4/016.420	1			1									02 Apr 11	
5	16.790	A4/017.290	1			1									04 Apr 11	
6	16.870		1			1									04 Apr 11	
7	17.180	A4/017.780	1			1									07 Apr 11	
8	17.567	A4/018.190	1			1									07 Apr 11	
9	17.734	A4/018.330	1			1									07 Apr 11	
10	17.967	A4/018.570	1			1									07 Apr 11	
11	20.538	A4/021.140	1			1									11 Apr 11	
12	20.992		1			1									14 Apr 11	
13	21.451		1			1									14 Apr 11	
14	21.817	A4/022.420	1			1									18 Apr 11	
15	22.051	A4/022.650	1			1									18 Apr 11	
CARRIED FORWARD :			33	1	10	44	0	0	1	1	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			33	1	10	44	0	0	1	1	0	0	0	0		
16	22.142	A4/022.750	1			1									18 Apr 11	
17	22.533	A4/023.130	1			1									18 Apr 11	
18	22.870	A4/023.480					1			1					18 Apr 11	
19	23.356	A4/012.960	1			1									21 Apr 11	
20	23.424		1			1									21 Apr 11	
21	23.474	A4/024.080	1			1									21 Apr 11	
22	23.660	A4/024.270	1			1									21 Apr 11	
23	23.918	A4/024.530					1			1					21 Apr 11	
24	23.964	A4/024.570	1			1									21 Apr 11	
25	24.071	A4/024.680	1			1									21 Apr 11	
26	24.413	A4/025.010	1			1									21 Apr 11	
27	25.034	A4/025.640	1			1									25 Apr 11	
28	25.780	A4/026.380	1			1									25 Apr 11	
29	26.536		1			1									25 Apr 11	
30	26.681	A4/027.280	1			1									25 Apr 11	
CARRIED FORWARD :			46	1	10	57	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			46	1	10	57	2	0	1	3	0	0	0	0		
31	26.932	A4/027.520	1			1									25 Apr 11	
32	27.425	A4/028.030	1			1									25 Apr 11	
33	28.643	A4/029.240	1			1									28 Apr 11	
TOTAL :			49	1	10	60	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			70	1	0	71	0	3	0	3	0	2	0	2		
TOTAL :			70	1	0	71	0	3	0	3	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	0.020		1			1									20 Apr 11	
2	0.021		1			1									20 Apr 11	
3	0.251		1			1									20 Apr 11	
4	0.495		1			1									20 Apr 11	
5	0.658		1			1									20 Apr 11	
6	0.677		1			1									20 Apr 11	
7	1.065		1			1									25 Apr 11	
8	1.373		1			1									25 Apr 11	
9	1.565		1			1									25 Apr 11	
10	1.573		1			1									25 Apr 11	
11	1.573		1			1									25 Apr 11	
12	1.600		1			1									25 Apr 11	
13	1.600		1			1									25 Apr 11	
14	1.656		1			1									25 Apr 11	
15	2.085		1			1									30 Apr 11	
TOTAL :			15	0	0	15	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	3	0	3	0	0	0	0	0	0	0	0		
1	0.023			1		1									02 Apr 11	
2	0.192			1		1									02 Apr 11	
3	0.221			1		1									02 Apr 11	
TOTAL :			0	6	0	6	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	123	35	158	6	3	9	5	0	5
TOTAL :				123	35	158	6	3	9	5	0	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM MARCH 2011:			98	5	20	123	5	0	1	6	1	2	2	5		
1	57.630	-	1			1				0				0	01 Apr 11	
2	57.837	-			1	1				0				0	01 Apr 11	
3	58.013	-	1			1				0				0	02 Apr 11	
4	58.227	A4.058.830	1			1				0				0	02 Apr 11	
5	58.781	A4.059.380	1			1				0				0	03 Apr 11	
6	59.085	A4.059.680	1			1				0				0	03 Apr 11	
7	59.426	-		1		1				0				0	05 Apr 11	
8	59.876	A4.060.480	1			1				0				0	05 Apr 11	
9	60.180		1			1				0				0	06 Apr 11	
10	60.200	-	1			1				0				0	06 Apr 11	
11	60.438	-	1			1				0				0	07 Apr 11	
12	60.840	A4.061.410	1			1				0				0	07 Apr 11	
13	61.130	-	1			1				0				0	07 Apr 11	
14	61.372	-	1			1				0				0	07 Apr 11	
15	62.260	-	1			1				0				0	08 Apr 11	
CARRIED FORWARD :			111	6	21	138	5	0	1	6	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			111	6	21	138	5	0	1	6	1	2	2	5		
16	62.458	A4.063.060	1			1				0				0	09 Apr 11	
17	62.810	A4.063.410	1			1				0				0	10 Apr 11	
18	63.096	-	1			1				0				0	11 Apr 11	
19	63.370	A4.063.970	1			1				0				0	12 Apr 11	
20	64.990	A4.065.590	1			1				0				0	13 Apr 11	
21	65.043	A4.065.640	1			1				0				0	14 Apr 11	
22	65.372	A4.065.970	1			1				0				0	15 Apr 11	
23	65.903	A4.066.500	1			1				0				0	16 Apr 11	
24	66.110	A4.066.710	1			1				0				0	17 Apr 11	
25	66.702	A4.067.300				0	1			1				0	18 Apr 11	
26	67.020	A4.067.620	1			1				0				0	19 Apr 11	
27	68.081	A4.068.680	1			1				0				0	20 Apr 11	
28	68.997	A4.069.600	1			1				0				0	21 Apr 11	Protocol Road -1st Cycle
29	69.255	A4.068.860	1			1				0				0	21 Jan 00	Protocol Road -1st Cycle
30	69.548	A4.070.150	1			1				0				0	23 Apr 11	Protocol Road -1st Cycle
CARRIED FORWARD :			125	6	21	152	6	0	1	7	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			125	6	21	152	6	0	1	7	1	2	2	5		
31	69.807	A4.070.410				0	1			1				0	23 Apr 11	Protocol Road -1st Cycle
32	70.120	-	1			1				0				0	25 Apr 11	Protocol Road -1st Cycle
33	70.445	-	1			1				0				0	25 Apr 11	Protocol Road -1st Cycle
34	70.710	A4.071.310	1			1				0				0	26 Apr 11	Protocol Road -1st Cycle
35	71.096	A4.071.690	1			1				0				0	29 Apr 11	Protocol Road -1st Cycle
36	71.140	-	1			1				0				0	29 Apr 11	Protocol Road -1st Cycle
37	72.370	A4.108.970				0	1			1				0	29 Apr 11	Protocol Road -1st Cycle
38	72.510	A4.011.520			1	1				0				0	29 Apr 11	Protocol Road -1st Cycle
39																
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			130	6	22	158	8	0	1	9	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	10	-	10	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	26	-	26	-	-	-	4	-	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	51	36	87	47	2	49	14	-	14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	113	6	119	4	-	4	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	-	2	2	-	2	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	8	-	8	2	-	2	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	1	-	1	-	-	-	-	-	-
TOTAL :				211	42	253	55	2	57	18	-	18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			6	2	2	10	0	0	0	0	0	0	0	0		
TOTAL :			6	2	2	10	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			33	16	2	51	30	16	1	47	0	14	0	14		
1	33.749	C112	1			1									07 Apr 11	2nd cycle for Normal Road
2	33.518	C111	1			1									07 Apr 11	2nd cycle for Normal Road
3	33.143	C110			1	1									08 Apr 11	2nd cycle for Normal Road
4	32.870	C109	1			1									08 Apr 11	2nd cycle for Normal Road
5	32.290	C108	1			1									09 Apr 11	2nd cycle for Normal Road
6	31.942	C107	1			1									09 Apr 11	2nd cycle for Normal Road
7	31.690	C106	1			1									11 Apr 11	2nd cycle for Normal Road
8	31.217	C105	1			1									11 Apr 11	2nd cycle for Normal Road
9	31.137	C104			1	1									12 Apr 11	2nd cycle for Normal Road
10	31.000	C103			1	1									13 Apr 11	2nd cycle for Normal Road
11	30.780	C102			1	1									13 Apr 11	2nd cycle for Normal Road
12	30.680	C101			1	1									13 Apr 11	2nd cycle for Normal Road
13	30.549	C100			1	1									13 Apr 11	2nd cycle for Normal Road
14	30.325	C99			1	1									13 Apr 11	2nd cycle for Normal Road
15	30.004	C98			1	1									14 Apr 11	2nd cycle for Normal Road
CARRIED FORWARD:			40	16	10	66	30	16	1	47	0	14	0	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			40	16	10	66	30	16	1	47	0	14	0	14		
16	29.910	C97			1	1									14 Apr 11	2nd cycle for Normal Road
17	29.775	C96			1	1									14 Apr 11	2nd cycle for Normal Road
18	28.961	C95			1	1									14 Apr 11	2nd cycle for Normal Road
19	28.720	C94					1			1					15 Apr 11	2nd cycle for Normal Road
20	28.555	C93			1	1									15 Apr 11	2nd cycle for Normal Road
21	28.380	C92			1	1									15 Apr 11	2nd cycle for Normal Road
22	28.001	C91	1			1									15 Apr 11	2nd cycle for Normal Road
23	27.862	C90			1	1									15 Apr 11	2nd cycle for Normal Road
24	27.773	C89			1	1									16 Apr 11	2nd cycle for Normal Road
25	27.725	C88			1	1									16 Apr 11	2nd cycle for Normal Road
26	27.530	C87			1	1									16 Apr 11	2nd cycle for Normal Road
27	27.280	C86			1	1									16 Apr 11	2nd cycle for Normal Road
28	26.902	C85			1	1									18 Apr 11	2nd cycle for Normal Road
29	25.884	C84			1	1									18 Apr 11	2nd cycle for Normal Road
30	25.690	C83			1	1									18 Apr 11	2nd cycle for Normal Road
CARRIED FORWARD:			41	16	23	80	31	16	1	48	0	14	0	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			41	16	23	80	31	16	1	48	0	14	0	14		
31	25.542	C82			1	1									19 Apr 11	2nd cycle for Normal Road
32	24.832	C81	1			1									19 Apr 11	2nd cycle for Normal Road
33	24.510	C80	1			1									26 Apr 11	2nd cycle for Normal Road
34	24.360	C79			1	1									26 Apr 11	2nd cycle for Normal Road
35	24.250	C78	1			1									26 Apr 11	2nd cycle for Normal Road
36	23.840	C77					1		1						27 Apr 11	2nd cycle for Normal Road
37	23.435	C76	1			1									27 Apr 11	2nd cycle for Normal Road
38	23.295	C75	1			1									27 Apr 11	2nd cycle for Normal Road
TOTAL :			46	16	25	87	32	16	1	49	0	14	0	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			22	3	1	26	0	0	0	0	0	4	0	4		
TOTAL :			22	3	1	26	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
TOTAL :			1	1	0	2	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			7	1	0	8	1	1	0	2	0	0	0	0		
TOTAL :			7	1	0	8	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			52	3	58	113	4	0	0	4	0	0	0	0		
1	2.300	C5A	1			1									10 Apr 11	3rd cycle for Protocol Road
2	2.217	C5	1			1									10 Apr 11	3rd cycle for Protocol Road
3	1.620	C4		1		1									07 Apr 11	3rd cycle for Protocol Road
4	1.479	C3		1		1									07 Apr 11	3rd cycle for Protocol Road
5	1.350	C2	1			1									05 Apr 11	3rd cycle for Protocol Road
6	1.165	C1	1			1									05 Apr 11	3rd cycle for Protocol Road
TOTAL :			56	5	58	119	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	0	0	1	0	0	0	0	0	0	0	0		
TOTAL :			1	0	0	1	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	166	-	166	10	-	10	5	-	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	8	14	22	3	1	4	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	18	21	39	4	5	9	1	3	4
TOTAL :				192	35	227	17	6	23	6	3	9

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			77	9	80	166	6	2	2	10	0	4	1	5		
TOTAL :			77	9	80	166	6	2	2	10	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			5	2	1	8	1	2	0	3	0	0	0	0		
1	137.900	KGU 116	1			1				0				0	25 Apr 11	2nd cycle normal road
2	137.850	KGU 115	1			1				0				0	25 Apr 11	2nd cycle normal road
3	137.400	KGU 114	1			1				0				0	25 Apr 11	2nd cycle normal road
4	135.750	KGU 113	1			1				0				0	27 Apr 11	2nd cycle normal road
5	135.600	KGU 112	1			1				0				0	27 Apr 11	2nd cycle normal road
6	135.150	KGU 111	1			1				0				0	28 Apr 11	2nd cycle normal road
7	134.100	-	-			0				0				0	-	Affected by slope remedial project
8	133.400	KGU 110	1			1				0				0	29 Apr 11	2nd cycle normal road
9	132.850	KGU 109				0	1			1				0	29 Apr 11	2nd cycle normal road
10	132.180	KGU 108	1			1				0				0	29 Apr 11	2nd cycle normal road
11	131.150	KGU 107			1	1				0				0	30 Apr 11	2nd cycle normal road
12	130.950	KGU 106			1	1				0				0	30 Apr 11	2nd cycle normal road
13	130.600	KGU 105			1	1				0				0	30 Apr 11	2nd cycle normal road
14	130.350	KGU 104			1	1				0				0	30 Apr 11	2nd cycle normal road
15	130.250	KGU 103			1	1				0				0	30 Apr 11	2nd cycle normal road
CARRIED FORWARD :			13	2	6	21	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			13	2	6	21	2	2	0	4	0	0	0	0		
16	130.000	KGU 102			1	1				0				0	30 Apr 11	2nd cycle normal road
17																
18																
19																
20																
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
TOTAL :			13	2	7	22	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			6	9	3	18	0	4	0	4	0	1	0	1		
1	156.350	TNM 29				0				0		1		1	02 Apr 11	2nd cycle normal road
2	156.250	TNM 28		1		1				0				0	02 Apr 11	2nd cycle normal road
3	156.150	TNM 27	1			1				0				0	02 Apr 11	2nd cycle normal road
4	155.500	TNM 26			1	1				0				0	04 Apr 11	2nd cycle normal road
5	155.180	TNM 25				0	1			1				0	04 Apr 11	2nd cycle normal road
6	155.100	TNM 24		1		1				0				0	04 Apr 11	2nd cycle normal road
7	154.500	TNM 23				0				0		1		1	05 Apr 11	2nd cycle normal road
8	153.500	TNM 22	1			1				0				0	07 Apr 11	2nd cycle normal road
9	152.850	TNM 21		1		1				0				0	09 Apr 11	2nd cycle normal road
10	151.970	TNM 20	1			1				0				0	11 Apr 11	2nd cycle normal road
11	151.750	TNM 19	1			1				0				0	11 Apr 11	2nd cycle normal road
12	151.350	TNM 18				0				0		1		1	12 Apr 11	2nd cycle normal road
13	150.700	TNM 17	1			1				0				0	14 Apr 11	2nd cycle normal road
14	149.970	TNM 16				0	1			1				0	15 Apr 11	2nd cycle normal road
15	149.350	TNM 15	1			1				0				0	15 Apr 11	2nd cycle normal road
CARRIED FORWARD :			12	12	4	28	2	4	0	6	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			12	12	4	28	2	4	0	6	0	4	0	4		
16	148.800	TNM 14				0	1			1				0	15 Apr 11	2nd cycle normal road
17	148.350	TNM 13				0	1			1				0	16 Apr 11	2nd cycle normal road
18	147.700	TNM 12		1		1				0				0	16 Apr 11	2nd cycle normal road
19	146.600	TNM 11				0		1		1				0	18 Apr 11	2nd cycle normal road
20	145.450	TNM 10		1		1				0				0	20 Apr 11	2nd cycle normal road
21	144.720	TNM 9		1		1				0				0	21 Apr 11	2nd cycle normal road
22	144.350	TNM 8		1		1				0				0	21 Apr 11	2nd cycle normal road
23	143.500	TNM 7		1		1				0				0	21 Apr 11	2nd cycle normal road
24	143.050	TNM 6	1			1				0				0	21 Apr 11	2nd cycle normal road
25	142.400	TNM 5		1		1				0				0	25 Apr 11	2nd cycle normal road
26	141.836	TNM 4		1		1				0				0	25 Apr 11	2nd cycle normal road
27	141.000	TNM 3	1			1				0				0	25 Apr 11	2nd cycle normal road
28	140.900	TNM 2	1			1				0				0	26 Apr 11	2nd cycle normal road
29	139.250	TNM 1		1		1				0				0	28 Apr 11	2nd cycle normal road
30																
TOTAL :			15	20	4	39	4	5	0	9	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	36	33	69	42	9	51	19	11	30
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	12	-	12	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	72	-	72	27	-	27	1	-	1
TOTAL :				141	33	174	75	9	84	20	11	31

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			32	4	0	36	22	20	0	42	1	18	0	19		
1	89.047	70	1			1									04-Apr-11	2nd cycle for normal road
2	89.370	71	1			1									04-Apr-11	2nd cycle for normal road
3	89.996	72					1			1					04-Apr-11	2nd cycle for normal road
4	90.178	73					1			1					05-Apr-11	2nd cycle for normal road
5	90.300	74					1			1					05-Apr-11	2nd cycle for normal road
6	90.465	75					1			1					05-Apr-11	2nd cycle for normal road
7	90.859	76					1			1					06-Apr-11	2nd cycle for normal road
8	91.137	77	1			1									06-Apr-11	2nd cycle for normal road
9	91.165	78	1			1									06-Apr-11	2nd cycle for normal road
10	91.220	79	1			1									07-Apr-11	2nd cycle for normal road
11	91.337	80		1		1									07-Apr-11	2nd cycle for normal road
12	91.460	81	1			1									07-Apr-11	2nd cycle for normal road
13	91.749	82	1			1									07-Apr-11	2nd cycle for normal road
14	101.946	112						1		1					08-Apr-11	2nd cycle for normal road
15	102.186	113	1			1									08-Apr-11	2nd cycle for normal road
CARRIED FORWARD :			40	5	0	45	27	21	0	48	1	18	0	19		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			40	5	0	45	27	21	0	48	1	18	0	19		
16	102.589	114	1			1								08-Apr-11	2nd cycle for normal road	
17	102.757	115	1			1								09-Apr-11	2nd cycle for normal road	
18	102.934	116									1		1	09-Apr-11	2nd cycle for normal road	
19	103.141	117									1		1	09-Apr-11	2nd cycle for normal road	
20	103.444	118	1			1								14-Apr-11	2nd cycle for normal road	
21	103.501	119		1		1								14-Apr-11	2nd cycle for normal road	
22	103.834	120									1		1	14-Apr-11	2nd cycle for normal road	
23	104.234	121						1		1				15-Apr-11	2nd cycle for normal road	
24	104.599	122		1		1								15-Apr-11	2nd cycle for normal road	
25	105.417	123		1		1								15-Apr-11	2nd cycle for normal road	
26	105.650	124		1		1								16-Apr-11	2nd cycle for normal road	
27	106.397	125									1		1	16-Apr-11	2nd cycle for normal road	
28	106.782	126						1		1				16-Apr-11	2nd cycle for normal road	
29	107.116	127									1		1	19-Apr-11	2nd cycle for normal road	
30	107.525	128									1		1	19-Apr-11	2nd cycle for normal road	
CARRIED FORWARD :			43	9	0	52	27	23	0	50	1	24	0	25		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			43	9	0	52	27	23	0	50	1	24	0	25		
31	107.664	129									1		1	20-Apr-11	2nd cycle for normal road	
32	108.009	130						1	1					20-Apr-11	2nd cycle for normal road	
33	108.838	131		1		1								20-Apr-11	2nd cycle for normal road	
34	109.157	132		1		1								22-Apr-11	2nd cycle for normal road	
35	110.215	133									1		1	22-Apr-11	2nd cycle for normal road	
36	111.494	134		1		1					1		1	22-Apr-11	2nd cycle for normal road	
37	111.984	135		1		1								23-Apr-11	2nd cycle for normal road	
38	112.227	136		1		1								23-Apr-11	2nd cycle for normal road	
39	112.554	137		1		1								23-Apr-11	2nd cycle for normal road	
40	112.647	138		1		1								27-Apr-11	2nd cycle for normal road	
41	113.057	139		1		1								27-Apr-11	2nd cycle for normal road	
42	113.200	140		1		1								27-Apr-11	2nd cycle for normal road	
43	113.530	141		1		1								28-Apr-11	2nd cycle for normal road	
44	114.130	142		1		1								28-Apr-11	2nd cycle for normal road	
45	114.490	143		1		1								28-Apr-11	2nd cycle for normal road	
CARRIED FORWARD :			43	21	0	64	27	24	0	51	1	27	0	28		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			43	21	0	64	27	24	0	51	1	27	0	28		
46	114.760	144		1		1									29-Apr-11	2nd cycle for normal road
47	114.907	145		1		1									29-Apr-11	2nd cycle for normal road
48	115.128	146		1		1									29-Apr-11	2nd cycle for normal road
49	115.363	147		1		1									29-Apr-11	2nd cycle for normal road
50	115.502	148		1		1					1		1		30-Apr-11	2nd cycle for normal road
51	115.879	149									1		1		30-Apr-11	2nd cycle for normal road
52																
53																
54																
55																
56																
57																
58																
59																
60																
CARRIED FORWARD :			43	26	0	69	27	24	0	51	1	29	0	30		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	0	0	12	1	0	0	1	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			12	0	0	12	1	0	0	1	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	0	0	72	27	0	0	27	0	1	0	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			72	0	0	72	27	0	0	27	0	1	0	1		

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 145.050 - Jambatan Tepoh
KM 155.050

R05 - BRIDGES & CULVERTS

BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.772 - LHS
KM 116.532

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.772 - LHS
KM 116.532

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

BRIDGES

GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	13	0	13	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	0	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	0	3	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	6	2	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1	0	1	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	9	1	10	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	4	1	5	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	4	0	4	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	1	1	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2	3	5	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	5	2	7	0	0	0
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			57	10	67	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : APRIL 2010

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	13	-	13	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				13	-	13	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			13											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			13											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	2	-	2	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				2	-	2	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2											
TOTAL:		2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	1	5	0	0	0
TOTAL :				4	1	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD FROM MARCH 2011:		4												
1	72.260	Bridge - Sg.Liwagu	1	√	√	√	√	√	√			0	26 Apr 11	Protocol Road
CARRIED FORWARD:			5									0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	9	1	10	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	6	2	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	-	3	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1	-	1	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				22	3	25	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		9								0	0		
1	26.540	Kawang Bridge	1	√	√	√	√	√	N/A	-	-	21 Apr 11	2nd cycle for Normal Road
TOTAL:		10								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6								0	0		
1	3.116	Sg. Koimadang Bridge 1	√	√	√	√	√	√	N/A	-	-	08 Apr 11	2nd cycle for Protocol Road
2	1.814	Sg. Kibabaig_Baku Bridge 1	√	√	√	√	√	√	N/A	-	-	12 Apr 11	2nd cycle for Protocol Road
TOTAL:		8								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1								0	0		
TOTAL:		1								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	4	-	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	1	1	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	2	3	5	-	-	-
TOTAL :				6	4	10	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		4											
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0											
1	138.055	Jambatan Mosolog 1	✓	✓	✓	✓	✓	✓		✓	✓	25 Apr 11	2nd cycle normal road
TOTAL :		1											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2											
1	148.133	Jambatan Melalap 1	✓	✓	✓	✓	✓	✓		✓	✓	16 Apr 11	2nd cycle normal road
2	145.050	Jambatan Tepoh 1	✓	✓	✓	✓	✓	✓		✓	✓	20 Apr 11	2nd cycle normal road
	139.980	Jambatan Pamilan 1	✓	✓	✓	✓	✓	✓		✓	✓	26 Apr 11	2nd cycle normal road
TOTAL :		5								0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	5	2	7	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				10	2	12	-	-	-

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: **APRIL 2011**

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		5									0		
1	110.341	Sg. Bukau Bridge	√	√	√	√	√	√				17-Apr-11	2nd cycle for normal road
2	112.772	Sg. Maraba Bridge	√	√	√	√	√	√				17-Apr-11	2nd cycle for normal road
CARRIED FORWARD:		7									0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1									0		
CARRIED FORWARD:		1									0		

Rev: 4

R05 BRIDGES

DISTRICT:	BEAUFORT
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2011

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH158.250(RHS)
KM :158.250(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 18.000
KM 54.602

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 1.900 RHS
KM 1.900

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - KOTA KINABALU-SANDAKAN
LOCATION : CH 63.000 - RHS
KM 99.600

**R07 - DRAINAGE CLEARING
(DRAIN ON THE SLOPE SURFACE)**



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - KOTA KINABALU-SANDAKAN
LOCATION : CH 53.60 - LHS
KM 90.200

R07 - DRAINAGE
(NON-STRUCTURAL REPAIRS TO
DAMAGED DRAINS)



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. DRAINAGE CLEARING GRAND SUMMARY

MONTH: APRIL 2011

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	26,996	0	26,996	48,499	0	48,499.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,700	0	3,700	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	16,582	10,629	27,211	8,010	6,859	14,869
Tuaran	01	Jalan Kota Kinabalu-Kudat	8,907	3,875	12,782	27,278	1,503	28,781
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	30,586	27,414	58,000
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	35,400	0	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	7,572	1,835	9,407	24,342	20,146	44,488
	01	Jalan Kota Kinabalu-Sindumin	55	0	55	4,955	0	4,955
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	304	0	304	3,908	0	3,908
	606	Jalan Susur Sepangar Bay	0	489	489	0	3,037	3,037
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	516	516	1,032
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	1,442	0	1,442
Penampang	01	Jalan Kota Kinabalu-Sindumin	9,104	0	9,104	10,717	0	10,717
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,942	4,570	9,512	41,170	1,555	42,725
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3,783	0	3,783	6,537	0	6,537
Papar	01	Jalan Kota Kinabalu-Sindumin	12,788	11,911	24,699	484	0	484
Ranau	22	Jalan Kota Kinabalu-Sandakan	13,561	62	13,623	37,432	21,946	59,378
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	18,592	0	18,592	49,277	0	49,277
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,650	2,043	4,693	2,335	9,977	12,312
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	677	4,567	5,244	7,760	7,410	15,170
Beaufort	01	Jalan Kota Kinabalu-Sindumin	17,326	17,351	34,677	1,988	4,331	6,319
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,214	0	3,214	2,836	0	2,836
Kuala Penyu	502	Jalan Beaufort-Menumbok	23,798	0	23,798	22,043	0	22,043
TOTAL			199,746	57,332	257,078	367,515	104,694	472,209

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	26,996	-	26,996.00	48,499.0	-	48,499.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	3,700	-	3,700.00	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	16,582	10,629.00	27,211.00	8,010	6,859.00	14,869.00
TOTAL :				47,278	10,629	57,907	56,509	6,859.0	63,368.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	17114	26,996.00	15150	1893	31456	48,499.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF APR :			9,882.00	0.00	17,114.00	26,996.00	15,150.00	1893.00	31,456.00	48,499.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,000.00	-	1,700.00	3,700.00	-	-	-	-		
01												
02												
03												
04												
05												
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF APR :			2,000.00	0	1,700.00	3,700.00	-	0	0	-		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,120.00	0.00	8,462.00	16,582.00	4,159.00	0.00	3,851.00	8,010.00		
1	170.180	168.960	170.00		339.00	509.00	200.00		631.00	831.00	01 Apr 11	
2	168.960	166.870	750.00		1220.00	1970.00	130.00		400.00	530.00	04 Apr 11	
3	166.870	163.080	390.00		1120.00	1510.00					08 Apr 11	
4	162.980	159.690	720.00		450.00	1170.00	90.00		320.00	410.00	11 Apr 11	
5	159.690	157.980	850.00		320.00	1170.00	220.00		270.00	490.00	13 Apr 11	
6	157.980	156.400	460.00		490.00	950.00					16 Apr 11	
7	156.400	154.132	700.00			700.00	722.00			722.00	19 Apr 11	
8	153.314	152.580					728.00		848.00	1576.00	21 Apr 11	Cascade and Berm Drain
9	152.280	150.280	1300.00		400.00	1700.00					23 Apr 11	
10	150.030	148.730	450.00		400.00	850.00	650.00			650.00	26 Apr 11	
11	148.730	146.880	100.00			100.00	950.00		700.00	1650.00	28 Apr 11	
12												
13												
14												
15												
BALANCE END OF APR :			14,010.000	0.000	13,201.000	27,211.000	7,849.000	0.000	7,020.000	14,869.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	7,572.00	1,835.00	9,407.00	24,342.00	20,146.00	44,488.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	8,907.00	3,875.00	12,782.00	27,278.00	1,503.00	28,781.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	30,586.00	27,414.00	58,000.00
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	35,400.00	-	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	489.00	489.00	-	3,037.00	3,037.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	516.00	516.00	1,032.00
			TOTAL :	19,479.00	6,199.00	25,678.00	118,122.00	52,616.00	170,738.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	5,554	7,572	9,765	5,684	8,893	24,342		
1	0.400	0.480					80			80	01 Apr 11	
2	0.480	0.844					364			364	01 Apr 11	
3	0.844	0.864					20			20	01 Apr 11	
4	0.900	0.980					80			80	01 Apr 11	
5	0.990	1.024					34			34	01 Apr 11	
6	1.046	1.085					39			39	05 Apr 11	
7	1.085	1.570					485			485	05 Apr 11	
8	1.585	1.600					15			15	05 Apr 11	
9	1.620	1.640					20			20	05 Apr 11	
10	1.640	1.660					20			20	05 Apr 11	
11	1.670	2.130					460			460	05 Apr 11	
12	2.133	2.200					67			67	11 Apr 11	
13	2.275	2.352					77			77	11 Apr 11	
14	2.352	2.377					25			25	11 Apr 11	
15	2.415	2.527					112			112	11 Apr 11	
CARRIED FORWARD :			2,018	0	5,554	7,572	11,663	5,684	8,893	26,240		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	5,554	7,572	11,663	5,684	8,893	26,240		
16	2.655	2.700					45			45	11 Apr 11	
17	2.725	2.972					247			247	11 Apr 11	
18	2.972	3.085					113			113	11 Apr 11	
19	3.085	3.191					106			106	11 Apr 11	
20	4.070	4.202					132			132	21 Apr 11	
21	4.202	4.330					128			128	21 Apr 11	
22	4.330	4.379					49			49	21 Apr 11	
23	4.379	4.482					103			103	21 Apr 11	
24	4.498	4.616					118			118	21 Apr 11	
25	4.616	5.002					386			386	21 Apr 11	
26	5.037	5.110					73			73	21 Apr 11	
27	5.110	5.235					125			125	25 Apr 11	
28	5.235	5.420					185			185	25 Apr 11	
29	5.432	5.795					363			363	25 Apr 11	
30	5.795	5.881					86			86	25 Apr 11	
CARRIED FORWARD :			2,018	0	5,554	7,572	13,922	5,684	8,893	28,499		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	5,554	7,572	13,922	5,684	8,893	28,499		
31	5.881	5.925					44			44	25 Apr 11	
32	5.965	6.125					160			160	25 Apr 11	
33	6.125	6.200					75			75	25 Apr 11	
34	6.200	6.877					677			677	25 Apr 11	
35	6.877	6.915					38			38	25 Apr 11	
36	6.915	6.942					27			27	25 Apr 11	
37	6.940	7.013					73			73	25 Apr 11	
38	7.097	7.116					19			19	25 Apr 11	
39	7.152	7.265					113			113	25 Apr 11	
40	7.345	7.578					233			233	25 Apr 11	
41	7.578	7.776					198			198	25 Apr 11	
42	7.790	8.033					243			243	25 Apr 11	
43	8.158	8.267					109			109	28 Apr 11	
44	8.279	8.298					19			19	28 Apr 11	
45	8.366	8.391					25			25	28 Apr 11	
CARRIED FORWARD :			2,018	0	5,554	7,572	15,975	5,684	8,893	30,552		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	5,554	7,572	15,975	5,684	8,893	30,552		
46	8.391	8.448					57			57	28 Apr 11	
47	8.448	8.547					99			99	28 Apr 11	
48	8.572	8.729	157			157					28 Apr 11	
49	8.729	8.800					71			71	28 Apr 11	
50	8.931	9.219					288			288	28 Apr 11	
51	9.240	9.416					176			176	30 Apr 11	
52	9.521	9.679					158			158	30 Apr 11	
53	9.679	10.023					344			344	30 Apr 11	
54	10.023	10.203					180			180	30 Apr 11	
55	10.219	10.240	21			21					30 Apr 11	
56	10.275	10.350					75			75	30 Apr 11	
57	0.400	0.436							36	36	01 Apr 11	
58	0.436	0.495							59	59	01 Apr 11	
59	0.640	0.670							30	30	01 Apr 11	
60	0.670	0.789							119	119	01 Apr 11	
CARRIED FORWARD :			2,196	0	5,554	7,750	17,423	5,684	9,137	32,244		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,196	0	5,554	7,750	17,423	5,684	9,137	32,244		
61	0.789	0.870							81	81	01 Apr 11	
62	0.910	1.000							90	90	01 Apr 11	
63	1.020	1.060							40	40	05 Apr 11	
64	1.060	1.090							30	30	05 Apr 11	
65	1.090	1.112							22	22	05 Apr 11	
66	1.180	1.430							250	250	05 Apr 11	
67	1.640	1.652							12	12	05 Apr 11	
68	1.685	1.730							45	45	05 Apr 11	
69	1.730	1.750							20	20	05 Apr 11	
70	1.800	2.126							326	326	05 Apr 11	
71	2.126	2.438							312	312	11 Apr 11	
72	2.438	2.497							59	59	11 Apr 11	
73	2.497	2.561							64	64	11 Apr 11	
74	2.561	2.648							87	87	11 Apr 11	
75	2.649	2.827							178	178	11 Apr 11	
CARRIED FORWARD :			2,196	0	5,554	7,750	17,423	5,684	10,753	33,860		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,196	0	5,554	7,750	17,423	5,684	10,753	33,860		
76	2.827	2.875							48	48	11 Apr 11	
77	2.896	2.910							14	14	11 Apr 11	
78	2.910	3.064			154	154					11 Apr 11	
79	3.189	3.203							14	14	11 Apr 11	
80	3.203	3.468							265	265	11 Apr 11	
81	3.543	3.577			34	34					11 Apr 11	
82	3.577	3.686							109	109	11 Apr 11	
83	3.750	3.927							177	177	11 Apr 11	
84	4.200	4.462							262	262	21 Apr 11	
85	4.462	4.563							101	101	21 Apr 11	
86	4.563	4.692							129	129	21 Apr 11	
87	4.692	5.010							318	318	21 Apr 11	
88	5.045	5.102							57	57	25 Apr 11	
89	5.102	5.465							363	363	25 Apr 11	
90	5.465	5.569							104	104	25 Apr 11	
CARRIED FORWARD :			2,196	0	5,742	7,938	17,423	5,684	12,714	35,821		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,196	0	5,742	7,938	17,423	5,684	12,714	35,821		
91	5.569	5.895			326	326			326	326	25 Apr 11	
92	5.895	5.925							30	30	25 Apr 11	
93	5.925	6.123			198	198			198	198	25 Apr 11	
94	6.123	6.242							119	119	25 Apr 11	
95	6.242	6.436			194	194			194	194	25 Apr 11	
96	6.436	6.507							71	71	25 Apr 11	
97	6.507	6.983			476	476			476	476	25 Apr 11	
98	6.983	7.315							332	332	25 Apr 11	
99	7.326	7.335							9	9	25 Apr 11	
100	7.335	8.300							965	965	25 Apr 11	
101	8.364	8.375							11	11	25 Apr 11	
102	8.385	8.545							160	160	28 Apr 11	
103	8.570	8.845			275	275					28 Apr 11	
104	8.845	9.062							217	217	28 Apr 11	
105	9.050	9.370							320	320	30 Apr 11	
CARRIED FORWARD :			2,196	0	7,211	9,407	17,423	5,684	16,142	39,249		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,196	0	7,211	9,407	17,423	5,684	16,142	39,249		
106	9.370	10.030							660	660	30 Apr 11	
107	10.030	10.182							152	152	30 Apr 11	
108	10.200	10.276							76	76	30 Apr 11	
109	10.276	10.360							84	84	30 Apr 11	
110	10.400	10.430							30	30	30 Apr 11	
111	0.433	0.488						55		55	01 Apr 11	
112	0.548	0.636						88		88	01 Apr 11	
113	0.880	0.734						146		146	01 Apr 11	
114	1.149	1.640						491		491	05 Apr 11	
115	1.800	1.809						9		9	05 Apr 11	
116	2.305	2.407						102		102	11 Apr 11	
117	2.407	2.625						218		218	11 Apr 11	
118	2.625	2.885						260		260	11 Apr 11	
119	2.894	3.200						306		306	11 Apr 11	
120	3.673	4.050						377		377	11 Apr 11	
CARRIED FORWARD :			2,196	0	7,211	9,407	17,423	7,736	17,144	42,303		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,196	0	7,211	9,407	17,423	7,736	17,144	42,303		
121	4.182	4.260						78		78	21 Apr 11	
122	4.301	4.414						113		113	21 Apr 11	
123	4.454	4.540						86		86	21 Apr 11	
124	4.688	4.734						46		46	21 Apr 11	
125	5.105	5.344						239		239	25 Apr 11	
126	5.610	5.930						320		320	25 Apr 11	
127	7.325	7.405						80		80	25 Apr 11	
128	7.556	7.660						104		104	25 Apr 11	
129	7.945	8.152						207		207	25 Apr 11	
130	8.174	8.300						126		126	28 Apr 11	
131	8.334	8.481						147		147	28 Apr 11	
132	8.760	8.948						188		188	28 Apr 11	
133	9.084	9.313						229		229	28 Apr 11	
134	9.648	9.870						222		222	28 Apr 11	
TOTAL :			2,196	0	7,211	9,407	17,423	9,921	17,144	44,488		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,629	0	4,278	8,907	10,153	5,536	11,589	27,278		
1	30.207	30.291	84			84					01 Apr 11	
2	30.291	30.385					94			94	05 Apr 11	
3	30.385	30.425					40			40	05 Apr 11	
4	30.425	31.245	820			820					07 Apr 11	
5	31.256	31.867	611			611					07 Apr 11	
6	31.867	32.334					467			467	07 Apr 11	
7	30.226	30.300							74	74	01 Apr 11	
8	30.300	30.635			335	335					01 Apr 11	
9	30.635	31.572			937	937					05 Apr 11	
10	31.572	31.784			212	212					07 Apr 11	
11	31.827	32.703			876	876					07 Apr 11	
12	30.400	30.534						134		134	07 Apr 11	
13	31.965	32.659						694		694	07 Apr 11	
TOTAL :			6,144	0	6,638	12,782	10,754	6,364	11,663	28,781		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	15,293	0	15,293	30,586		
1	15.293	17.000					1,707		1,707	3,414	01 Apr 11	
2	17.000	18.500					1,500		1,500	3,000	04 Apr 11	
3	18.500	20.000					1,500		1,500	3,000	07 Apr 11	
4	20.000	21.500					1,500		1,500	3,000	11 Apr 11	
5	21.500	23.000					1,500		1,500	3,000	14 Apr 11	
6	23.000	24.500					1,500		1,500	3,000	18 Apr 11	
7	24.500	26.000					1,500		1,500	3,000	21 Apr 11	
8	26.000	27.500					1,500		1,500	3,000	25 Apr 11	
9	27.500	29.000					1,500		1,500	3,000	28 Apr 11	
TOTAL :			0	0	0	0	29,000	0	29,000	58,000		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	0.000	0.022					22			22	20 Apr 11	
2	0.022	0.068					46			46	20 Apr 11	
3	0.068	0.086					18			18	20 Apr 11	
4	0.086	0.120					34			34	20 Apr 11	
5	0.151	0.254	103			103					20 Apr 11	
6	0.400	0.470					70			70	20 Apr 11	
7	0.502	0.686					184			184	25 Apr 11	
8	0.686	0.877	191			191					26 Apr 11	
9	0.877	0.945					68			68	27 Apr 11	
10	0.973	1.136					163			163	28 Apr 11	
11	0.973	1.136	163			163					29 Apr 11	
12	1.136	1.227					91			91	30 Apr 11	
13	1.234	1.312					78			78	30 Apr 11	
14	1.566	1.572					6			6	30 Apr 11	
15	1.593	1.600					7			7	30 Apr 11	
CARRIED FORWARD :			457	0	0	457	787	0	0	787		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			457	0	0	457	787	0	0	787		
16	0.000	0.021							21	21	20 Apr 11	
17	0.248	0.489							241	241	21 Apr 11	
18	0.489	0.516							27	27	22 Apr 11	
19	0.548	0.995							447	447	25 Apr 11	
20	1.467	1.569							102	102	30 Apr 11	
21	1.569	1.578							9	9	30 Apr 11	
22	1.595	1.600							5	5	30 Apr 11	
23	1.600	1.632			32	32					30 Apr 11	
24	0.083	0.505						422		422	20 Apr 11	
25	0.536	1.220						684		684	25 Apr 11	
26	1.245	1.364						119		119	30 Apr 11	
27	1.389	1.436						47		47	30 Apr 11	
28	1.436	1.562						126		126	30 Apr 11	
TOTAL :			457	0	32	489	787	1,398	852	3,037		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	286	0	230	516		
1	0.000	0.023					23			23	07 Apr 11	
2	0.048	0.199					151			151	07 Apr 11	
3	0.217	0.297					80			80	07 Apr 11	
4	0.308	0.340					32			32	07 Apr 11	
5	0.110	0.130							20	20	03 Apr 11	
6	0.130	0.340							210	210	03 Apr 11	
TOTAL :			0	0	0	0	572	0	460	1,032		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00
TOTAL :				13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM MARCH 2011:			9,363.00	0.00	4,198.00	13,561.00	25,386.00	0.00	12,046.00	37,432.00		
1	56.420	56.670				0.00			250.00	250.00	01 Apr 11	
2	57.400	57.630				0.00	230.00			230.00	01 Apr 11	
3	57.400	57.630				0.00			230.00	230.00	01 Apr 11	
4	57.630	57.649				0.00	19.00			19.00	01 Apr 11	
5	57.630	57.685				0.00			55.00	55.00	02 Apr 11	
6	57.650	57.734				0.00	84.00			84.00	02 Apr 11	
7	57.685	58.013				0.00			328.00	328.00	02 Apr 11	
8	57.827	58.121				0.00	294.00			294.00	02 Apr 11	
9	59.684	59.804				0.00	120.00			120.00	03 Apr 11	
10	58.013	58.227				0.00			214.00	214.00	03 Apr 11	
11	60.170	60.219				0.00	49.00			49.00	03 Apr 11	
12	58.227	58.400				0.00			173.00	173.00	03 Apr 11	
13	58.400	58.781				0.00			381.00	381.00	04 Apr 11	
14	58.781	58.876				0.00			95.00	95.00	04 Apr 11	
15	58.876	59.400				0.00			524.00	524.00	04 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		
16	59.400	59.426				0.00			26.00	26.00	04 Apr 11	
17	59.426	59.876				0.00			450.00	450.00	05 Apr 11	
18	59.876	60.170				0.00			294.00	294.00	05 Apr 11	
19	60.170	60.400				0.00			230.00	230.00	05 Apr 11	
20	60.400	60.460				0.00			60.00	60.00	05 Apr 11	
21	60.460	60.810				0.00			350.00	350.00	05 Apr 11	
22	60.648	60.736				0.00	88.00			88.00	06 Apr 11	
23	60.810	61.073				0.00			263.00	263.00	06 Apr 11	
24	60.915	61.039				0.00	124.00			124.00	06 Apr 11	
25	61.073	61.342				0.00			269.00	269.00	06 Apr 11	
26	61.075	61.125				0.00	50.00			50.00	06 Apr 11	
27	61.163	61.205				0.00	42.00			42.00	07 Apr 11	
28	61.292	61.345				0.00	53.00			53.00	07 Apr 11	
29	61.342	61.400				0.00			58.00	58.00	07 Apr 11	
30	61.400	61.480				0.00			80.00	80.00	07 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		
31	61.480	61.973				0.00			493.00	493.00	08 Apr 11	
32	61.978	62.046				0.00	68.00			68.00	08 Apr 11	
33	61.978	62.028				0.00			50.00	50.00	08 Apr 11	
34	62.072	62.260				0.00	188.00			188.00	08 Apr 11	
35	62.028	62.072				0.00			44.00	44.00	09 Apr 11	
36	62.260	62.400				0.00	140.00			140.00	09 Apr 11	
37	62.260	62.350				0.00			90.00	90.00	09 Apr 11	
38	62.400	62.458				0.00	58.00			58.00	10 Apr 11	
39	62.458	62.497				0.00	39.00			39.00	10 Apr 11	
40	62.497	62.900				0.00	403.00			403.00	10 Apr 11	
41	62.900	63.082				0.00	182.00			182.00	11 Apr 11	
42	62.920	63.080				0.00			160.00	160.00	11 Apr 11	
43	62.900	63.114				0.00	214.00			214.00	11 Apr 11	
44	63.114	63.141				0.00	27.00			27.00	12 Apr 11	
45	63.141	63.237				0.00	96.00			96.00	12 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		
46	63.237	63.400				0.00	163.00			163.00	12 Apr 11	
47	63.400	63.449				0.00	49.00			49.00	13 Apr 11	
48	63.449	63.775				0.00	326.00			326.00	13 Apr 11	
49	63.775	64.036				0.00	261.00			261.00	13 Apr 11	
50	64.036	64.210				0.00	174.00			174.00	13 Apr 11	
51	64.267	64.385				0.00	118.00			118.00	14 Apr 11	
52	64.400	64.462				0.00	62.00			62.00	14 Apr 11	
53	64.400	64.548				0.00			148.00	148.00	14 Apr 11	
54	64.462	64.541				0.00	79.00			79.00	14 Apr 11	
55	64.659	64.988				0.00			329.00	329.00	15 Apr 11	
56	64.907	64.988				0.00	81.00			81.00	15 Apr 11	
57	64.990	65.043				0.00			53.00	53.00	15 Apr 11	
58	65.043	65.372				0.00			329.00	329.00	15 Apr 11	
59	65.056	65.159				0.00	103.00			103.00	15 Apr 11	
60	65.372	65.400				0.00			28.00	28.00	15 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		
61	65.400	65.724				0.00			324.00	324.00	16 Apr 11	
62	65.457	65.498				0.00	41.00			41.00	16 Apr 11	
63	65.500	65.542				0.00	42.00			42.00	16 Apr 11	
64	65.724	65.903				0.00			179.00	179.00	16 Apr 11	
65	65.903	66.110				0.00			207.00	207.00	16 Apr 11	
66	66.110	66.400				0.00			290.00	290.00	17 Apr 11	
67	66.400	66.720				0.00			320.00	320.00	17 Apr 11	
68	66.434	66.491				0.00	57.00			57.00	17 Apr 11	
69	66.720	67.020				0.00			300.00	300.00	17 Apr 11	
70	67.020	67.087				0.00			67.00	67.00	17 Apr 11	
71	67.098	67.171				0.00			73.00	73.00	18 Apr 11	
72	67.171	67.350				0.00			179.00	179.00	18 Apr 11	
73	65.043	65.372				0.00			329.00	329.00	18 Apr 11	
74	65.056	65.159				0.00	103.00			103.00	18 Apr 11	
75	65.372	65.400				0.00			28.00	28.00	18 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		
76	65.400	65.724				0.00			324.00	324.00	19 Apr 11	
77	65.457	65.498				0.00	41.00			41.00	19 Apr 11	
78	65.500	65.542				0.00	42.00			42.00	19 Apr 11	
79	65.724	65.903				0.00			179.00	179.00	19 Apr 11	
80	65.903	66.110				0.00			207.00	207.00	19 Apr 11	
81	66.110	66.400				0.00			290.00	290.00	19 Apr 11	
82	66.400	66.720				0.00			320.00	320.00	20 Apr 11	
83	66.434	66.491				0.00	57.00			57.00	20 Apr 11	
84	66.720	67.020				0.00			300.00	300.00	20 Apr 11	
85	67.020	67.087				0.00			67.00	67.00	20 Apr 11	
86	67.098	67.171				0.00			73.00	73.00	20 Apr 11	
87	67.171	67.350				0.00			179.00	179.00	20 Apr 11	
88	67.350	67.392				0.00	42.00			42.00	21 Apr 11	
89	67.410	67.868				0.00			458.00	458.00	21 Apr 11	
90	67.482	67.695				0.00	213.00			213.00	21 Apr 11	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		
91	68.000	68.090				0.00			90.00	90.00	21 Apr 11	
92	67.800	68.175				0.00	375.00			375.00	21 Apr 11	
93	68.095	68.175				0.00			80.00	80.00	22 Apr 11	
94	68.175	68.380				0.00	205.00			205.00	22 Apr 11	
95	68.380	69.260				0.00	880.00			880.00	22 Apr 11	
96	68.400	68.450				0.00			50.00	50.00	22 Apr 11	
97	68.540	68.580				0.00			40.00	40.00	22 Apr 11	
98	68.600	68.638				0.00	38.00			38.00	23 Apr 11	Protocol Road -1st Cycle
99	68.638	68.997				0.00	359.00			359.00	23 Apr 11	Protocol Road -1st Cycle
100	68.997	69.255				0.00	258.00			258.00	23 Apr 11	Protocol Road -1st Cycle
101	69.255	69.400				0.00	145.00			145.00	23 Apr 11	Protocol Road -1st Cycle
102	69.265	69.400				0.00			135.00	135.00	24 Apr 11	Protocol Road -1st Cycle
103	69.400	69.447				0.00	47.00			47.00	24 Apr 11	Protocol Road -1st Cycle
104	69.447	69.480				0.00	33.00			33.00	24 Apr 11	Protocol Road -1st Cycle
105	69.480	69.540				0.00	60.00			60.00	24 Apr 11	Protocol Road -1st Cycle
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		
106	69.540	69.750				0.00	210.00			210.00	25 Apr 11	Protocol Road -1st Cycle
107	69.675	69.693				0.00			18.00	18.00	25 Apr 11	Protocol Road -1st Cycle
108	69.693	70.000				0.00			307.00	307.00	25 Apr 11	Protocol Road -1st Cycle
109	69.750	69.900				0.00	150.00			150.00	25 Apr 11	Protocol Road -1st Cycle
110	69.900	70.140				0.00	240.00			240.00	25 Apr 11	Protocol Road -1st Cycle
111	70.000	70.090				0.00			90.00	90.00	26 Apr 11	Protocol Road -1st Cycle
112	70.140	70.400				0.00	260.00			260.00	26 Apr 11	Protocol Road -1st Cycle
113	70.390	70.415				0.00			25.00	25.00	26 Apr 11	Protocol Road -1st Cycle
114	70.415	70.710				0.00	295.00			295.00	26 Apr 11	Protocol Road -1st Cycle
115	70.710	71.090				0.00	380.00			380.00	27 Apr 11	Protocol Road -1st Cycle
116	70.923	71.002				0.00			79.00	79.00	27 Apr 11	Protocol Road -1st Cycle
117	71.009	71.100				0.00			91.00	91.00	27 Apr 11	Protocol Road -1st Cycle
118	71.100	71.218				0.00			118.00	118.00	27 Apr 11	Protocol Road -1st Cycle
119	71.119	71.181	62.00			62.00				0.00	28 Apr 11	Protocol Road -1st Cycle
120	71.186	71.250				0.00	64.00			64.00	28 Apr 11	Protocol Road -1st Cycle
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		
121	71.500	71.776				0.00	276.00			276.00	28 Apr 11	Protocol Road -1st Cycle
122	71.744	71.994				0.00			250.00	250.00	29 Apr 11	Protocol Road -1st Cycle
123	71.779	72.489				0.00	710.00			710.00	29 Apr 11	Protocol Road -1st Cycle
124	72.370	72.489				0.00	119.00			119.00	29 Apr 11	Protocol Road -1st Cycle
125	72.500	72.600				0.00	100.00			100.00	29 Apr 11	Protocol Road -1st Cycle
126												
127												
128												
129												
130												
131												
132												
133												
134												
135												
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	35,212.00	0.00	24,166.00	59,378.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	55	-	55	4,955	-	4,955
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	9,104	-	9,104	10,717	-	10,717
3	Papar	01	Jalan Kota Kinabalu - Sindumin	12,788	11,911	24,699	484	300	784
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,942	4,570	9,512	41,170	1,555	42,725
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	304	-	304	3,908	-	3,908
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3,783	-	3,783	6,537	-	6,537
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	1,442	-	1,442
TOTAL :				30,976	16,481	47,457	69,213	1,855	71,068

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	55	55	1,759	947	2,249	4,955		
TOTAL :			0	0	55	55	1,759	947	2,249	4,955		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,109	0	1,995	9,104	2,050	2,848	5,819	10,717		
TOTAL :			7,109	0	1,995	9,104	2,050	2,848	5,819	10,717		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,605	0	8,183	12,788	91	94	299	484		
1	32.979	32.758	221			221					07 Apr 11	2nd cycle for Normal Road
2	32.758	32.502					256			256	08 Apr 11	2nd cycle for Normal Road
3	32.285	32.220	65			65					07 Apr 11	2nd cycle for Normal Road
4	31.235	30.535	700			700					08 Apr 11	2nd cycle for Normal Road
5	29.904	28.878	1026			1026					08 Apr 11	2nd cycle for Normal Road
6	26.555	25.982	573			573					26 Apr 11	2nd cycle for Normal Road
7	25.863	25.420	443			443					27 Apr 11	2nd cycle for Normal Road
8	25.185	25.135	50			50					19 Apr 11	2nd cycle for Normal Road
9	25.065	24.912	153			153					19 Apr 11	2nd cycle for Normal Road
10	24.835	24.269	566			566					26 Apr 11	2nd cycle for Normal Road
11	23.985	23.835	150			150					27 Apr 11	2nd cycle for Normal Road
12	23.748	23.635	113			113					27 Apr 11	2nd cycle for Normal Road
14	34.000	33.744			256	256					06 Apr 11	2nd cycle for Normal Road
15	33.635	33.188			447	447					07 Apr 11	2nd cycle for Normal Road
CARRIED FORWARD :			8,665	0	8,886	17,551	347	94	299	740		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,665	0	8,886	17,551	347	94	299	740		
16	32.454	31.783			671	671					09 Apr 11	2nd cycle for Normal Road
17	31.535	30.989			546	546					09 Apr 11	2nd cycle for Normal Road
18	30.800	29.920			880	880					11 Apr 11	2nd cycle for Normal Road
19	29.920	28.847			1073	1073					12 Apr 11	2nd cycle for Normal Road
20	28.847	27.987			860	860					14 Apr 11	2nd cycle for Normal Road
21	27.987	27.120			867	867					15 Apr 11	2nd cycle for Normal Road
22	27.120	26.668			452	452					19 Apr 11	2nd cycle for Normal Road
23	26.091	26.047							44	44	21 Apr 11	2nd cycle for Normal Road
24	25.998	25.863			135	135					28 Apr 11	2nd cycle for Normal Road
25	25.773	25.099			674	674					28 Apr 11	2nd cycle for Normal Road
26	24.942	24.485			457	457					29 Apr 11	2nd cycle for Normal Road
27	24.254	23.721			533	533					29 Apr 11	2nd cycle for Normal Road
TOTAL :			8,665	0	16,034	24,699	347	94	343	784		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	304	304	1,342	621	1,945	3,908		
TOTAL :			0	0	304	304	1,342	621	1,945	3,908		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,107	0	2,676	3,783	2,390	1,868	2,279	6,537		
TOTAL :			1,107	0	2,676	3,783	2,390	1,868	2,279	6,537		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,309	0	2,633	4,942	30,001	0	11,169	41,170		
1	0.000	0.141					141			141	02 Apr 11	3rd cycle for Protocol Road
2	0.141	1.068	927			927					12 Apr 11	3rd cycle for Protocol Road
3	1.068	1.159					91			91	03 Apr 11	3rd cycle for Protocol Road
4	1.223	1.374					151			151	04 Apr 11	3rd cycle for Protocol Road
5	1.441	1.497					56			56	05 Apr 11	3rd cycle for Protocol Road
6	1.497	1.748					251			251	06 Apr 11	3rd cycle for Protocol Road
7	1.847	1.910					63			63	07 Apr 11	3rd cycle for Protocol Road
8	1.910	2.000	90			90					07 Apr 11	3rd cycle for Protocol Road
9	2.000	2.090					90			90	08 Apr 11	3rd cycle for Protocol Road
10	2.090	2.630	540			540					06 Apr 11	3rd cycle for Protocol Road
11	2.630	2.660					30			30	08 Apr 11	3rd cycle for Protocol Road
12	2.660	3.070	410			410					03 Apr 11	3rd cycle for Protocol Road
13	3.155	3.185					30			30	09 Apr 11	3rd cycle for Protocol Road
14	3.785	3.906					121			121	09 Apr 11	3rd cycle for Protocol Road
15	3.936	4.000					64			64	10 Apr 11	3rd cycle for Protocol Road
CARRIED FORWARD :			4,276	0	2,633	6,909	31,089	0	11,169	42,258		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,276	0	2,633	6,909	31,089	0	11,169	42,258		
16	0.000	0.155			155	155					02 Apr 11	3rd cycle for Protocol Road
17	0.155	0.360			205	205					03 Apr 11	3rd cycle for Protocol Road
18	0.360	0.480			120	120					04 Apr 11	3rd cycle for Protocol Road
19	0.480	0.755			275	275					05 Apr 11	3rd cycle for Protocol Road
20	0.755	0.810			55	55					06 Apr 11	3rd cycle for Protocol Road
21	0.810	0.870			60	60					06 Apr 11	3rd cycle for Protocol Road
22	0.870	0.965			95	95					07 Apr 11	3rd cycle for Protocol Road
23	0.965	1.020			55	55					07 Apr 11	3rd cycle for Protocol Road
24	1.020	1.080			60	60					08 Apr 11	3rd cycle for Protocol Road
25	1.080	1.105			25	25					08 Apr 11	3rd cycle for Protocol Road
26	1.105	1.140			35	35					08 Apr 11	3rd cycle for Protocol Road
27	1.140	1.165			25	25					08 Apr 11	3rd cycle for Protocol Road
28	1.265	1.388							123	123	09 Apr 11	3rd cycle for Protocol Road
29	1.502	1.570			68	68					07 Apr 11	3rd cycle for Protocol Road
30	1.600	1.660							60	60	09 Apr 11	3rd cycle for Protocol Road
CARRIED FORWARD :			4,276	0	3,866	8,142	31,089	0	11,352	42,441		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,276	0	3,866	8,142	31,089	0	11,352	42,441		
31	1.660	1.892							232	232	04 Apr 11	3rd cycle for Protocol Road
32	1.947	1.999							52	52	07 Apr 11	3rd cycle for Protocol Road
33	1.999	2.539			540	540					05 Apr 11	3rd cycle for Protocol Road
34	2.581	2.900			319	319					04 Apr 11	3rd cycle for Protocol Road
35	3.105	3.135			30	30					03 Apr 11	3rd cycle for Protocol Road
36	3.135	3.161			26	26					03 Apr 11	3rd cycle for Protocol Road
37	3.224	3.273			49	49					02 Apr 11	3rd cycle for Protocol Road
38	3.588	3.994			406	406					01 Apr 11	3rd cycle for Protocol Road
TOTAL :			4,276	0	5,236	9,512	31,089	0	11,636	42,725		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA KK
MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	574	0	868	1,442		
TOTAL :			0	0	0	0	574	0	868	1,442		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	18,592	-	18,592	49,277	-	49,277
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2,650	2,043	4,693	2,335	9,977	12,312
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	677	4,567	5,244	7,760	7,410	15,170
TOTAL :				21,919	6,610	28,529	59,372	17,387	76,759

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		
TOTAL :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,150	2,650	764	380	1,191	2,335		
1	137.887	138.158			271	271				0	25 Apr 11	2nd cycle normal road
2	137.481	137.696				0	215			215	25 Apr 11	2nd cycle normal road
3	137.403	137.698			295	295				0	25 Apr 11	2nd cycle normal road
4	137.380	137.481	101			101				0	25 Apr 11	2nd cycle normal road
5	137.103	137.251	148			148				0	25 Apr 11	2nd cycle normal road
6	137.103	137.175			72	72				0	25 Apr 11	2nd cycle normal road
7	136.741	136.998	257			257				0	26 Apr 11	2nd cycle normal road
8	136.645	136.750			105	105				0	26 Apr 11	2nd cycle normal road
9	136.531	136.732				0	201			201	26 Apr 11	2nd cycle normal road
10	136.470	136.645				0			175	175	26 Apr 11	2nd cycle normal road
11	136.400	136.531				0	131			131	26 Apr 11	2nd cycle normal road
12	136.262	136.343				0	81			81	26 Apr 11	2nd cycle normal road
13	135.776	-				0	24			24	27 Apr 11	Perimeter Drain
14	135.765	136.243				0	478			478	27 Apr 11	2nd cycle normal road
15	135.631	-				0	145			145	27 Apr 11	Perimeter Drain
CARRIED FORWARD :			2,006	0	1,893	3,899	2,039	380	1,366	3,785		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,893	3,899	2,039	380	1,366	3,785		
16	135.768	-				0			39	39	27 Apr 11	Cascade drain to bench 2
17	135.760	-				0			228	228	27 Apr 11	Cascade drain bench 2 to outlet drain
18	135.570	-				0			184	184	27 Apr 11	Cascade drain
19	135.580	-				0			50	50	27 Apr 11	Bench Drain 5
20	135.580	-				0			54	54	27 Apr 11	Bench Drain 4
21	135.570	-				0			101	101	27 Apr 11	Bench Drain 3
22	135.570	-				0			150	150	27 Apr 11	Bench Drain 2
23	135.580	-				0	51			51	27 Apr 11	Bench Drain 1
24	135.570	-				0			198	198	27 Apr 11	Bench Drain 1
25	135.570	135.762				0	192			192	27 Apr 11	2nd cycle normal road
26	135.568	135.770				0			202	202	27 Apr 11	2nd cycle normal road
27	135.550	135.560				0			10	10	27 Apr 11	2nd cycle normal road
28	135.520	135.560				0	40			40	27 Apr 11	2nd cycle normal road
29	135.240	135.520				0	280			280	28 Apr 11	2nd cycle normal road
30	135.187	135.240			53	53	53			53	28 Apr 11	2nd cycle normal road
CARRIED FORWARD :			2,006	0	1,946	3,952	2,655	380	2,582	5,617		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,946	3,952	2,655	380	2,582	5,617		
31	135.150	135.550				0			400	400	28 Apr 11	2nd cycle normal road
32	135.150	135.187				0	37			37	28 Apr 11	2nd cycle normal road
33	135.040	135.132				0	92			92	28 Apr 11	2nd cycle normal road
34	134.996	135.137				0			141	141	28 Apr 11	2nd cycle normal road
35	134.865	135.137				0	272			272	28 Apr 11	2nd cycle normal road
36	134.478	134.709	231			231				0	28 Apr 11	2nd cycle normal road
37	134.240	134.750			510	510				0	28 Apr 11	2nd cycle normal road
38	134.204	134.478				0	274			274	28 Apr 11	2nd cycle normal road
39	134.109	134.204				0				0	-	Affected by slope remedial project
40	133.824	134.000				0			176	176	29 Apr 11	2nd cycle normal road
41	133.771	133.959				0	188			188	29 Apr 11	2nd cycle normal road
42	133.346	133.800				0			454	454	29 Apr 11	2nd cycle normal road
43	133.006	133.251				0			245	245	29 Apr 11	2nd cycle normal road
44	132.958	133.771				0	813			813	29 Apr 11	2nd cycle normal road
45	132.833	132.945				0			112	112	29 Apr 11	2nd cycle normal road
CARRIED FORWARD :			2,237	0	2,456	4,693	4,331	380	4,110	8,821		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,237	0	2,456	4,693	4,331	380	4,110	8,821		
46	132.300	132.713				0	413			413	29 Apr 11	2nd cycle normal road
47	132.300	132.700				0			400	400	29 Apr 11	2nd cycle normal road
48	131.217	131.498				0			281	281	30 Apr 11	2nd cycle normal road
49	131.096	131.567				0	471			471	30 Apr 11	2nd cycle normal road
50	130.932	131.076				0			144	144	30 Apr 11	2nd cycle normal road
51	130.930	131.088				0	158			158	30 Apr 11	2nd cycle normal road
52	130.857	130.930				0	73			73	30 Apr 11	2nd cycle normal road
53	130.680	130.921				0			241	241	30 Apr 11	2nd cycle normal road
54	130.606	130.846				0	240			240	30 Apr 11	2nd cycle normal road
55	130.588	130.680				0			92	92	30 Apr 11	2nd cycle normal road
56	130.377	130.595				0	218			218	30 Apr 11	2nd cycle normal road
57	130.249	130.326				0	77			77	30 Apr 11	2nd cycle normal road
58	130.246	130.568				0			322	322	30 Apr 11	2nd cycle normal road
59	130.030	130.170				0	140			140	30 Apr 11	2nd cycle normal road
60	130.000	130.221				0			221	221	30 Apr 11	2nd cycle normal road
TOTAL :			2,237	0	2,456	4,693	6,121	380	5,811	12,312		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			166	0	511	677	3,402	0	4,358	7,760		
1	156.250	156.393			143	143				0	02 Apr 11	2nd cycle normal road
2	156.024	156.160			136	136				0	02 Apr 11	2nd cycle normal road
3	155.464	155.650	186			186				0	04 Apr 11	2nd cycle normal road
4	155.140	155.400	260			260				0	04 Apr 11	2nd cycle normal road
5	154.840	155.030				0	190			190	05 Apr 11	2nd cycle normal road
6	154.734	154.820	86			86				0	05 Apr 11	2nd cycle normal road
7	154.625	154.785			160	160				0	05 Apr 11	2nd cycle normal road
8	154.290	154.505				0			215	215	06 Apr 11	2nd cycle normal road
9	153.500	154.210			710	710				0	07 Apr 11	2nd cycle normal road
10	153.375	153.450	75			75				0	08 Apr 11	2nd cycle normal road
11	153.370	153.485			115	115				0	08 Apr 11	2nd cycle normal road
12	152.850	153.010			160	160				0	09 Apr 11	2nd cycle normal road
13	152.146	152.596				0	450			450	11 Apr 11	2nd cycle normal road
14	152.136	152.546				0			410	410	11 Apr 11	2nd cycle normal road
15	151.644	151.744	100			100				0	12 Apr 11	2nd cycle normal road
CARRIED FORWARD :			873	0	1,935	2,808	4,042	0	4,983	9,025		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			873	0	1,935	2,808	4,042	0	4,983	9,025		
16	150.994	151.174	180			180				0	13 Apr 11	2nd cycle normal road
17	150.662	150.994				0	332			332	14 Apr 11	2nd cycle normal road
18	150.430	150.650			220	220				0	15 Apr 11	2nd cycle normal road
19	148.500	148.560				0			60	60	16 Apr 11	2nd cycle normal road
20	147.240	147.470			230	230				0	18 Apr 11	2nd cycle normal road
21	146.807	147.070				0	263			263	19 Apr 11	2nd cycle normal road
22	145.940	145.970			30	30				0	20 Apr 11	2nd cycle normal road
23	145.490	145.930				0			440	440	20 Apr 11	2nd cycle normal road
24	145.100	145.300				0			200	200	20 Apr 11	2nd cycle normal road
25	144.742	145.085				0	343			343	20 Apr 11	2nd cycle normal road
26	144.542	144.742				0	200			200	21 Apr 11	2nd cycle normal road
27	144.332	144.542	210			210				0	21 Apr 11	2nd cycle normal road
28	144.142	144.332				0	190			190	21 Apr 11	2nd cycle normal road
29	143.554	144.142				0	588			588	21 Apr 11	2nd cycle normal road
30	143.370	143.550	180			180				0	21 Apr 11	2nd cycle normal road
CARRIED FORWARD :			1,443	0	2,415	3,858	5,958	0	5,683	11,641		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,443	0	2,415	3,858	5,958	0	5,683	11,641		
31	142.739	142.939				0	200			200	25 Apr 11	2nd cycle normal road
32	142.600	142.777			177	177				0	25 Apr 11	2nd cycle normal road
33	142.300	142.739	439			439				0	25 Apr 11	2nd cycle normal road
34	141.844	142.299				0	455			455	25 Apr 11	2nd cycle normal road
35	141.659	141.844				0	185			185	25 Apr 11	2nd cycle normal road
36	141.609	141.659	50			50				0	25 Apr 11	2nd cycle normal road
37	141.600	141.700			100	100				0	25 Apr 11	2nd cycle normal road
38	141.400	141.500			100	100				0	25 Apr 11	2nd cycle normal road
39	141.080	141.140			60	60				0	25 Apr 11	2nd cycle normal road
40	140.000	140.260			260	260				0	26 Apr 11	2nd cycle normal road
41	140.000	140.640				0	640			640	26 Apr 11	2nd cycle normal road
42	139.900	139.950				0			50	50	26 Apr 11	2nd cycle normal road
43	139.875	139.980				0	105			105	26 Apr 11	2nd cycle normal road
44	139.550	139.700				0			150	150	27 Apr 11	2nd cycle normal road
45	139.400	139.550			150	150				0	27 Apr 11	2nd cycle normal road
CARRIED FORWARD :			1,932	0	3,262	5,194	7,543	0	5,883	13,426		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,932	0	3,262	5,194	7,543	0	5,883	13,426		
46	139.296	-				0	41			41	27 Apr 11	2nd cycle normal road
47	139.296	-				0	33			33	27 Apr 11	2nd cycle normal road
48	139.285	-				0			35	35	27 Apr 11	2nd cycle normal road
49	139.215	-				0			66	66	28 Apr 11	2nd cycle normal road
50	139.215	-				0			70	70	28 Apr 11	2nd cycle normal road
51	139.215	-				0			102	102	28 Apr 11	2nd cycle normal road
52	139.200	-				0	40			40	29 Apr 11	2nd cycle normal road
53	139.200	-				0	48			48	29 Apr 11	2nd cycle normal road
54	139.200	-				0	111			111	29 Apr 11	2nd cycle normal road
55	139.186	-				0	110			110	29 Apr 11	2nd cycle normal road
56	138.955	139.043				0			88	88	30 Apr 11	2nd cycle normal road
57	138.730	138.780			50	50				0	30 Apr 11	2nd cycle normal road
58	138.220	138.700				0			480	480	30 Apr 11	2nd cycle normal road
59	138.080	138.600				0	520			520	30 Apr 11	2nd cycle normal road
60												
TOTAL :			1,932	0	3,312	5,244	8,446	0	6,724	15,170		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : MARCH 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	17,326.00	17,351.00	34,677.00	1,988.00	4,331.00	6,319.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,214.00	-	3,214.00	2,836.00	-	2,836.00
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	23,798.00	-	23,798.00	22,043.00	-	22,043.00
TOTAL :				66,533.00	17,351.00	83,884.00	26,867.00	4,331.00	31,198.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,240.00		6,086.00	17,326.00	1,317.00	0.00	671.00	1,988.00		
1	88.682	89.082				0.00			400.00	400.00	01-Apr-11	2nd cycle for normal road
2	88.695	89.143				0.00	448.00			448.00	02-Apr-11	2nd cycle for normal road
3	89.155	89.215				0.00			60.00	60.00	02-Apr-11	2nd cycle for normal road
4	91.350	92.000			650.00	650.00				0.00	04-Apr-11	2nd cycle for normal road
5	101.980	102.900			920.00	920.00				0.00	05-Apr-11	2nd cycle for normal road
6	102.050	102.980	930.00			930.00				0.00	06-Apr-11	2nd cycle for normal road
7	102.900	103.830			930.00	930.00				0.00	07-Apr-11	2nd cycle for normal road
8	102.980	103.860	880.00			880.00				0.00	08-Apr-11	2nd cycle for normal road
9	103.860	104.378	518.00			518.00				0.00	09-Apr-11	2nd cycle for normal road
10	104.378	104.568				0.00	190.00			190.00	09-Apr-11	2nd cycle for normal road
11	103.830	104.680			850.00	850.00				0.00	10-Apr-11	2nd cycle for normal road
12	104.680	105.000			320.00	320.00				0.00	11-Apr-11	2nd cycle for normal road
13	104.568	105.066	498.00			498.00				0.00	11-Apr-11	2nd cycle for normal road
14	105.066	105.360				0.00	294.00			294.00	12-Apr-11	2nd cycle for normal road
15	105.360	106.250	890.00			890.00				0.00	13-Apr-11	2nd cycle for normal road
CARRIED FORWARD :			14,956.00	0.00	9,756.00	24,712.00	2,249.00	0.00	1,131.00	3,380.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,956.00	0.00	9,756.00	24,712.00	2,249.00	0.00	1,131.00	3,380.00		
16	105.800	106.720			920.00	920.00				0.00	14-Apr-11	2nd cycle for normal road
17	106.250	107.160	910.00			910.00				0.00	15-Apr-11	2nd cycle for normal road
18	106.720	107.590			870.00	870.00				0.00	16-Apr-11	2nd cycle for normal road
19	107.160	108.000	840.00			840.00				0.00	17-Apr-11	2nd cycle for normal road
20	107.590	108.480			890.00	890.00				0.00	18-Apr-11	2nd cycle for normal road
21	108.000	108.880	880.00			880.00				0.00	19-Apr-11	2nd cycle for normal road
22	108.480	109.430			950.00	950.00				0.00	20-Apr-11	2nd cycle for normal road
23	108.880	109.800	920.00			920.00				0.00	21-Apr-11	2nd cycle for normal road
24	109.430	109.815			385.00	385.00				0.00	22-Apr-11	2nd cycle for normal road
25	111.000	111.600			600.00	600.00				0.00	22-Apr-11	2nd cycle for normal road
26	111.000	111.500	500.00			500.00				0.00	23-Apr-11	2nd cycle for normal road
27	112.640	112.772				0.00	132.00		132.00	264.00	23-Apr-11	2nd cycle for normal road
28	112.793	112.968				0.00	175.00			175.00	23-Apr-11	2nd cycle for normal road
29	112.793	112.970				0.00			177.00	177.00	23-Apr-11	2nd cycle for normal road
30	113.000	113.400				0.00			400.00	400.00	24-Apr-11	2nd cycle for normal road
CARRIED FORWARD :			19,006.00	0.00	14,371.00	33,377.00	2,556.00	0.00	1,840.00	4,396.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,006.00	0.00	14,371.00	33,377.00	2,556.00	0.00	1,840.00	4,396.00		
31	113.400	113.700				0.00			300.00	300.00	25-Apr-11	2nd cycle for normal road
32	113.050	113.200				0.00	150.00			150.00	25-Apr-11	2nd cycle for normal road
33	113.854	114.360				0.00			506.00	506.00	26-Apr-11	2nd cycle for normal road
34	113.833	114.250				0.00	417.00			417.00	27-Apr-11	2nd cycle for normal road
35	114.250	114.600				0.00	350.00			350.00	28-Apr-11	2nd cycle for normal road
36	114.600	115.460	860.00			860.00				0.00	29-Apr-11	2nd cycle for normal road
37	115.460	115.900	440.00			440.00				0.00	30-Apr-11	2nd cycle for normal road
38	115.900	116.100				0.00	200.00			200.00	30-Apr-11	2nd cycle for normal road
39												
40												
41												
42												
43												
44												
45												
CARRIED FORWARD :			20,306.00	0.00	14,371.00	34,677.00	3,673.00	0.00	2,646.00	6,319.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,833.00		1,381.00	3,214.00	1,342.00		1,494.00	2,836.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			1,833.00	0.00	1,381.00	3,214.00	1,342.00	0.00	1,494.00	2,836.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00		11,108.00	22,195.00	0.00		0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,506.00		15,292.00	23,798.00	10,892.00	50.00	11,101.00	22,043.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			8,506.00	0.00	15,292.00	23,798.00	10,892.00	50.00	11,101.00	22,043.00		

B

PEMERIKSAAN
RUTIN
(INSPECTION)

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

DISTRICT : RANAU
ROUTE NO : 22 - KOTA KINABALU-SANDAKAN
LOCATION : CH 114.900 - LHS
KM 151.500

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608 - JALAN MASUK KE LAPANGAN TERBANG LAMA
LOCATION : CH 1.200 - RHS
KM 1.200

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG - LOK KAWI
LOCATION : CH 14.800 - LHS
KM 17.751

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 125.400 - RHS
KM 135.400

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 140.100 - LHS
KM 150.100

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2011 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2011

Item No.	DISTRICT	ROUTE NO.	ROAD NAME	CHAINAGE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	Contract Period		Physical Progress Status	REMARKS
				FROM	TO				Start	Complete		
PAVEMENT												
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	47.400	51.200	Heavy Patching Works	AK(F)/2011/001	330,542.35	01/03/11	31/12/11	0.00%	
2	Kota Belud	01	Jalan Kota Kinabalu - Kudat	87.000	88.100	Heavy Patching Works	AK(F)/2011/002	275,329.61	21/02/11	31/12/11	50.00%	
				107.731	102.300							
				105.029	106.000							
				108.100	109.300							
3	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	19.200		Heavy Patching and laying of sub-soil drain.	AK(F)/2011/003	32,496.20	21/02/11	31/12/11	100.00%	
4	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok K	0.000	0.400	Road Line Marking Works	AK(F)/2011/008	99,341.90	03/01/11	31/12/11	100.00%	
				0.700	1.500							
				1.500	3.400							
	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok K	5.300	7.600							
			Jalan Kota Kinabalu - Sindumin	7.900	9.800							
5	Tuaran	22	Jalan Kota Kinabalu - Sandakan	8.000	41.500	Heavy Patching Works	AK(F)/2011/009	258,835.40	07/03/11	31/12/11	0.00%	
							TOTAL:	996,545.46				
NON PAVEMENT												
6	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	107.100		Protection work to reinstate failed embankment and subsided pavement	AK(F)/2011/004	90,256.12	-	-	0.00%	
7	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	94.350		Replacement of failed RCP Pipe Culvert with Cast-In situ Culvert & reinstatement of subsided pavement	AK(F)/2011/005	859,741.14	-	-	0.00%	
							TOTAL:	949,997.26				
STORM DAMAGED WORKS												
8	Kota Kinabalu	606	Jalan Susur Sepangar Bay	5.100	5.700	Pavement resurfacing work		150,032.18			0.00%	
9	Kota Belud	01	Jalan Kota Kinabalu - Kudat	103.000	103.400	Installation of gabions		110,284.64			0.00%	
10	Ranau	22	Jalan Kota Kinabalu - Sandakan	105.860		Reinstatement of culverts		249,615.97			0.00%	
								509,932.79				
						GRAND TOTAL :		2,456,475.51				