

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

FEBRUARY 2011



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN FEBRUARY 2011

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK FEBRUARY 2011

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

2 nos. of Arahan Kerajaan for heavy patching works have been approved and work had commenced according to schedule.

4nos of arahan kerja for heavy patching works, 1 no. of 5 Arahan Kerja for replacement of failed RCP Pipe Culvert at KM 104.350, Jalan KK – Keningau – Tenom and 1no. of Arahan Kerja for protection work to reinstate failed embankment and subsided pavement at KM 117.100, Jalan KK – Keningau – Tenom are pending approval.

EMERGENCY WORK


There were a few minor landslides along Jalan Kota Kinabalu – Kudat due to the rainy weather. The intermittent landslide/rockfall at KM80.500, Jalan Kota Kinabalu - Sandakan is still continued to be monitored.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 AUGUST 2010



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH68.756

R01 - POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH7.500 LHS
KM44.100

R01 - POTHOLE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 75.885 - RHS
KM 77.645

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	11.55	61.54	73.09
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	5.04	8.55	13.59
Kudat	01	Jalan Kota Kinabalu-Kudat	7.88	18.05	25.93
Tuaran	01	Jalan Kota Kinabalu-Kudat	18.48	28.02	46.50
	22	Jalan Kota Kinabalu-Sandakan	19.77	102.23	122.00
	503	Jalan Berungis-Kota Belud	48.08	11.53	59.61
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	4.89	21.79	26.68
	01	Jalan Kota Kinabalu-Sindumin	3.93	3.67	7.60
	606	Jalan Susur Sepangar Bay	14.65	20.43	35.08
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	2.59	5.20	7.79
Penampang	01	Jalan Kota Kinabalu-Sindumin	21.50	21.01	42.51
	500	Jalan Kota Kinabalu-Keningau-Tenom	38.88	26.12	65.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	16.75	0.00	16.75
Papar	01	Jalan Kota Kinabalu-Sindumin	46.82	62.05	108.87
Ranau	22	Jalan Kota Kinabalu-Sandakan	38.89	70.89	109.78
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	26.79	17.96	44.75
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	8.09	4.82	12.91
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.74	2.73	3.47
Beaufort	01	Jalan Kota Kinabalu-Sindumin	2.00	14.02	16.02
	502	Jalan Beaufort-Menumbok	1.52	8.45	9.96
Sipitang	01	Jalan Kota Kinabalu-Sindumin	6.19	7.57	13.77
Kuala Penyu	502	Jalan Beaufort-Menumbok	2.20	0.00	2.20
TOTAL			347.22	516.63	863.86

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	99.59	530.55	630.14	4.98	26.53	31.51	11.55	61.54	73.09
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	43.41	60.31	103.72	2.17	3.69	5.86	5.04	8.55	13.59
3	Kudat	01	Jalan Kota Kinabalu - Kudat	67.90	155.64	223.54	3.39	7.78	11.17	7.88	18.05	25.93
			TOTAL:	210.90	746.50	957.40	10.54	38.00	48.54	24.47	88.14	112.61

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	99.59	4.98	11.55	
1	01 Feb 11	60.231	0.85	0.40	0.05	0.34	0.02	0.04	KELAWAT
2	01 Feb 11	60.236	1.00	0.61	0.05	0.61	0.03	0.07	
3	01 Feb 11	60.255	1.00	0.75	0.05	0.75	0.04	0.09	
4	01 Feb 11	60.256	1.00	0.81	0.05	0.81	0.04	0.09	
5	01 Feb 11	61.934	1.00	0.45	0.05	0.45	0.02	0.05	
6	01 Feb 11	62.028	0.92	0.56	0.05	0.52	0.03	0.06	
7	01 Feb 11	62.218	0.87	0.59	0.05	0.51	0.03	0.06	
8	01 Feb 11	62.385	1.00	1.00	0.05	1.00	0.05	0.12	
9	01 Feb 11	62.386	1.00	1.00	0.05	1.00	0.05	0.12	
10	01 Feb 11	62.394	1.00	1.00	0.05	1.00	0.05	0.12	
11	01 Feb 11	62.436	1.00	1.00	0.05	1.00	0.05	0.12	
12	01 Feb 11	62.477	0.88	0.72	0.05	0.63	0.03	0.07	
13	01 Feb 11	62.480	1.00	0.40	0.05	0.40	0.02	0.05	
14	01 Feb 11	62.488	1.00	0.85	0.05	0.85	0.04	0.10	
15	01 Feb 11	62.489	0.86	0.64	0.05	0.55	0.03	0.06	
16	01 Feb 11	62.491	1.00	1.00	0.05	1.00	0.05	0.12	
17	01 Feb 11	62.492	1.00	1.00	0.05	1.00	0.05	0.12	
18	01 Feb 11	62.493	1.00	0.71	0.05	0.71	0.04	0.08	
19	01 Feb 11	62.494	0.91	0.52	0.05	0.47	0.02	0.05	
20	01 Feb 11	62.495	1.00	1.00	0.05	1.00	0.05	0.12	
21	01 Feb 11	62.527	1.00	1.00	0.05	1.00	0.05	0.12	
22	01 Feb 11	62.528	1.00	1.00	0.05	1.00	0.05	0.12	
23	01 Feb 11	62.532	1.00	1.00	0.05	1.00	0.05	0.12	
24	01 Feb 11	62.533	1.00	1.00	0.05	1.00	0.05	0.12	
25	01 Feb 11	62.534	0.81	0.54	0.05	0.44	0.02	0.05	
26	01 Feb 11	62.541	0.96	0.61	0.05	0.59	0.03	0.07	
27	01 Feb 11	62.552	1.00	0.72	0.05	0.72	0.04	0.08	
28	01 Feb 11	62.553	1.00	0.85	0.05	0.85	0.04	0.10	
29	01 Feb 11	62.598	1.00	0.48	0.05	0.48	0.02	0.06	
30	01 Feb 11	62.599	1.00	0.67	0.05	0.67	0.03	0.08	KELAWAT
CARRIED FORWARD:						121.94	6.10	14.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	121.94	6.10	14.14	
31	02 Feb 11	62.605	1.00	0.68	0.05	0.68	0.03	0.08	KELAWAT
32	02 Feb 11	62.606	1.00	0.78	0.05	0.78	0.04	0.09	
33	02 Feb 11	62.615	1.00	1.00	0.05	1.00	0.05	0.12	
34	02 Feb 11	62.616	1.00	1.00	0.05	1.00	0.05	0.12	
35	02 Feb 11	62.633	1.00	1.00	0.05	1.00	0.05	0.12	
36	02 Feb 11	62.634	0.90	0.68	0.05	0.61	0.03	0.07	
37	02 Feb 11	62.635	1.00	0.40	0.05	0.40	0.02	0.05	
38	02 Feb 11	62.358	0.87	0.55	0.05	0.48	0.02	0.06	
39	02 Feb 11	62.661	0.80	0.61	0.05	0.49	0.02	0.06	
40	02 Feb 11	62.667	1.00	1.00	0.05	1.00	0.05	0.12	
41	02 Feb 11	62.701	1.00	0.75	0.05	0.75	0.04	0.09	
42	02 Feb 11	62.702	1.00	0.60	0.05	0.60	0.03	0.07	
43	02 Feb 11	62.703	0.95	0.80	0.05	0.76	0.04	0.09	
44	02 Feb 11	62.704	1.00	0.86	0.05	0.86	0.04	0.10	
45	02 Feb 11	62.705	1.00	0.90	0.05	0.90	0.05	0.10	
46	02 Feb 11	62.706	0.82	0.65	0.05	0.53	0.03	0.06	
47	02 Feb 11	62.707	1.00	1.00	0.05	1.00	0.05	0.12	
48	02 Feb 11	64.979	1.00	1.00	0.05	1.00	0.05	0.12	
49	02 Feb 11	65.001	1.00	1.00	0.05	1.00	0.05	0.12	
50	02 Feb 11	65.057	1.00	1.00	0.05	1.00	0.05	0.12	
51	02 Feb 11	62.058	0.94	0.57	0.05	0.54	0.03	0.06	
52	02 Feb 11	65.081	0.86	0.40	0.05	0.34	0.02	0.04	
53	02 Feb 11	65.082	1.00	0.75	0.05	0.75	0.04	0.09	
54	02 Feb 11	65.083	1.00	0.82	0.05	0.82	0.04	0.10	
55	02 Feb 11	65.084	1.00	1.00	0.05	1.00	0.05	0.12	
56	05 Feb 11	65.025	1.00	1.00	0.05	1.00	0.05	0.12	
57	05 Feb 11	65.092	1.00	1.00	0.05	1.00	0.05	0.12	
58	05 Feb 11	65.093	1.00	1.00	0.05	1.00	0.05	0.12	
59	05 Feb 11	65.094	1.00	1.00	0.05	1.00	0.05	0.12	
60	05 Feb 11	65.095	1.00	0.51	0.05	0.51	0.03	0.06	
CARRIED FORWARD:						145.74	7.29	16.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	145.74	7.29	16.90	
61	05 Feb 11	67.903	1.00	0.56	0.05	0.56	0.03	0.06	PAKA-PAKA
62	05 Feb 11	67.929	1.00	1.00	0.05	1.00	0.05	0.12	
63	05 Feb 11	67.931	1.00	1.00	0.05	1.00	0.05	0.12	
64	05 Feb 11	68.069	0.92	0.51	0.05	0.47	0.02	0.05	
65	05 Feb 11	68.074	1.00	0.62	0.05	0.62	0.03	0.07	
66	05 Feb 11	68.081	1.00	0.75	0.05	0.75	0.04	0.09	
67	05 Feb 11	68.097	0.86	0.45	0.05	0.39	0.02	0.04	
68	05 Feb 11	68.112	0.97	0.66	0.05	0.64	0.03	0.07	
69	05 Feb 11	68.113	1.00	1.00	0.05	1.00	0.05	0.12	
70	05 Feb 11	68.114	1.00	1.00	0.05	1.00	0.05	0.12	
71	05 Feb 11	68.117	1.00	1.00	0.05	1.00	0.05	0.12	
72	05 Feb 11	68.118	1.00	1.00	0.05	1.00	0.05	0.12	
73	05 Feb 11	68.101	1.00	1.00	0.05	1.00	0.05	0.12	
74	05 Feb 11	68.103	1.00	1.00	0.05	1.00	0.05	0.12	
75	05 Feb 11	68.105	1.00	1.00	0.05	1.00	0.05	0.12	
76	05 Feb 11	68.106	0.90	0.67	0.05	0.60	0.03	0.07	
77	05 Feb 11	68.167	0.80	0.40	0.05	0.32	0.02	0.04	
78	05 Feb 11	68.168	1.00	0.70	0.05	0.70	0.04	0.08	
79	05 Feb 11	68.196	1.00	0.45	0.05	0.45	0.02	0.05	
80	07 Feb 11	68.203	1.00	0.72	0.05	0.72	0.04	0.08	
81	07 Feb 11	68.204	1.00	0.47	0.05	0.47	0.02	0.05	
82	07 Feb 11	68.205	0.81	0.46	0.05	0.37	0.02	0.04	
83	07 Feb 11	68.206	1.00	1.00	0.05	1.00	0.05	0.12	
84	07 Feb 11	68.276	1.00	1.00	0.05	1.00	0.05	0.12	
85	07 Feb 11	68.278	1.00	1.00	0.05	1.00	0.05	0.12	
86	07 Feb 11	68.279	1.00	1.00	0.05	1.00	0.05	0.12	
87	07 Feb 11	68.356	1.00	0.67	0.05	0.67	0.03	0.08	
88	07 Feb 11	68.380	1.00	0.55	0.05	0.55	0.03	0.06	
89	07 Feb 11	68.381	0.94	0.67	0.05	0.63	0.03	0.07	
90	07 Feb 11	68.382	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						168.65	8.43	19.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	168.65	8.43	19.56	
91	07 Feb 11	68.386	0.90	0.40	0.05	0.36	0.02	0.04	
92	07 Feb 11	68.416	1.00	0.56	0.05	0.56	0.03	0.06	
93	07 Feb 11	68.422	1.00	0.50	0.05	0.50	0.03	0.06	
94	07 Feb 11	68.427	1.00	0.45	0.05	0.45	0.02	0.05	
95	07 Feb 11	68.428	0.86	0.60	0.05	0.52	0.03	0.06	
96	07 Feb 11	68.429	1.00	1.00	0.05	1.00	0.05	0.12	
97	07 Feb 11	68.431	1.00	1.00	0.05	1.00	0.05	0.12	
98	07 Feb 11	68.432	1.00	1.00	0.05	1.00	0.05	0.12	
99	07 Feb 11	68.433	1.00	0.82	0.05	0.82	0.04	0.10	
100	07 Feb 11	68.437	1.00	0.61	0.05	0.61	0.03	0.07	
101	07 Feb 11	68.438	1.00	0.73	0.05	0.73	0.04	0.08	
102	07 Feb 11	65.111	1.00	0.84	0.05	0.84	0.04	0.10	
103	07 Feb 11	65.114	0.88	0.57	0.05	0.50	0.03	0.06	
104	07 Feb 11	65.121	0.80	0.40	0.05	0.32	0.02	0.04	
105	07 Feb 11	65.123	1.00	1.00	0.05	1.00	0.05	0.12	
106	07 Feb 11	65.131	1.00	1.00	0.05	1.00	0.05	0.12	
107	07 Feb 11	65.132	1.00	0.58	0.05	0.58	0.03	0.07	
108	07 Feb 11	65.134	1.00	0.62	0.05	0.62	0.03	0.07	
109	07 Feb 11	65.135	0.92	0.65	0.05	0.60	0.03	0.07	
110	07 Feb 11	65.232	0.97	0.50	0.05	0.49	0.02	0.06	
111	07 Feb 11	65.237	1.00	1.00	0.05	1.00	0.05	0.12	
112	07 Feb 11	65.275	1.00	1.00	0.05	1.00	0.05	0.12	
113	07 Feb 11	65.276	1.00	1.00	0.05	1.00	0.05	0.12	
114	07 Feb 11	65.277	0.94	0.61	0.05	0.57	0.03	0.07	
115	07 Feb 11	65.282	1.00	0.44	0.05	0.44	0.02	0.05	
116	07 Feb 11	65.284	1.00	0.70	0.05	0.70	0.04	0.08	
117	07 Feb 11	65.287	1.00	0.57	0.05	0.57	0.03	0.07	
118	07 Feb 11	65.314	0.84	0.56	0.05	0.47	0.02	0.05	
119	07 Feb 11	65.328	1.00	1.00	0.05	1.00	0.05	0.12	
120	07 Feb 11	65.331	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						189.90	9.50	22.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	189.90	9.50	22.03	
121	08 Feb 11	66.571	0.90	0.40	0.05	0.36	0.02	0.04	PAKA-PAKA
122	08 Feb 11	66.572	1.00	0.75	0.05	0.75	0.04	0.09	
123	08 Feb 11	66.573	1.00	0.84	0.05	0.84	0.04	0.10	
124	08 Feb 11	66.601	1.00	0.55	0.05	0.55	0.03	0.06	
125	08 Feb 11	66.606	0.86	0.71	0.05	0.61	0.03	0.07	
126	08 Feb 11	66.616	1.00	1.00	0.05	1.00	0.05	0.12	
127	08 Feb 11	66.617	1.00	1.00	0.05	1.00	0.05	0.12	
128	08 Feb 11	66.618	1.00	1.00	0.05	1.00	0.05	0.12	
129	08 Feb 11	66.619	1.00	1.00	0.05	1.00	0.05	0.12	
130	08 Feb 11	66.620	0.87	0.57	0.05	0.50	0.02	0.06	
131	08 Feb 11	68.499	0.92	0.62	0.05	0.57	0.03	0.07	
132	08 Feb 11	68.505	1.00	0.46	0.05	0.46	0.02	0.05	
133	08 Feb 11	68.508	1.00	0.58	0.05	0.58	0.03	0.07	
134	08 Feb 11	68.509	1.00	0.88	0.05	0.88	0.04	0.10	
135	08 Feb 11	68.511	1.00	0.76	0.05	0.76	0.04	0.09	
136	08 Feb 11	68.528	0.81	0.64	0.05	0.52	0.03	0.06	
137	08 Feb 11	68.531	1.00	0.58	0.05	0.58	0.03	0.07	
138	08 Feb 11	68.532	1.00	1.00	0.05	1.00	0.05	0.12	
139	08 Feb 11	68.535	1.00	1.00	0.05	1.00	0.05	0.12	
140	08 Feb 11	67.536	1.00	1.00	0.05	1.00	0.05	0.12	
141	08 Feb 11	68.537	0.85	0.68	0.05	0.58	0.03	0.07	
142	08 Feb 11	68.239	0.94	0.48	0.05	0.45	0.02	0.05	
143	08 Feb 11	68.543	1.00	0.56	0.05	0.56	0.03	0.06	
144	08 Feb 11	68.556	1.00	0.82	0.05	0.82	0.04	0.10	
145	08 Feb 11	68.558	1.00	1.00	0.05	1.00	0.05	0.12	
146	08 Feb 11	68.559	1.00	1.00	0.05	1.00	0.05	0.12	
147	09 Feb 11	68.561	1.00	1.00	0.05	1.00	0.05	0.12	
148	09 Feb 11	68.562	0.96	0.70	0.05	0.67	0.03	0.08	
149	09 Feb 11	68.563	1.00	0.56	0.05	0.56	0.03	0.06	
150	09 Feb 11	68.681	1.00	0.84	0.05	0.84	0.04	0.10	
CARRIED FORWARD :						212.33	10.62	24.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	212.33	10.62	24.63	
151	09 Feb 11	68.682	1.00	1.00	0.05	1.00	0.05	0.12	PAKA-PAKA
152	09 Feb 11	68.684	1.00	1.00	0.05	1.00	0.05	0.12	
153	09 Feb 11	68.687	1.00	1.00	0.05	1.00	0.05	0.12	
154	09 Feb 11	68.688	1.00	1.00	0.05	1.00	0.05	0.12	
155	09 Feb 11	68.689	0.87	0.65	0.05	0.57	0.03	0.07	
156	09 Feb 11	68.691	0.92	0.73	0.05	0.67	0.03	0.08	
157	09 Feb 11	68.742	1.00	0.76	0.05	0.76	0.04	0.09	
158	09 Feb 11	68.743	0.88	0.61	0.05	0.54	0.03	0.06	
159	09 Feb 11	68.744	1.00	0.70	0.05	0.70	0.04	0.08	
160	09 Feb 11	68.755	0.92	0.65	0.05	0.60	0.03	0.07	
161	09 Feb 11	68.756	0.80	0.45	0.05	0.36	0.02	0.04	
162	09 Feb 11	68.761	1.00	1.00	0.05	1.00	0.05	0.12	
163	09 Feb 11	68.763	1.00	1.00	0.05	1.00	0.05	0.12	
164	09 Feb 11	68.789	1.00	1.00	0.05	1.00	0.05	0.12	
165	09 Feb 11	68.790	1.00	1.00	0.05	1.00	0.05	0.12	
166	09 Feb 11	68.791	1.00	1.00	0.05	1.00	0.05	0.12	
167	09 Feb 11	68.795	0.84	0.76	0.05	0.64	0.03	0.07	
168	10 Feb 11	68.801	0.96	0.81	0.05	0.78	0.04	0.09	
169	10 Feb 11	68.802	1.00	0.88	0.05	0.88	0.04	0.10	
170	10 Feb 11	68.803	1.00	1.00	0.05	1.00	0.05	0.12	
171	10 Feb 11	68.804	1.00	0.60	0.05	0.60	0.03	0.07	
172	10 Feb 11	68.818	1.00	0.48	0.05	0.48	0.02	0.06	
173	10 Feb 11	68.851	1.00	0.57	0.05	0.57	0.03	0.07	
174	10 Feb 11	68.862	0.87	0.65	0.05	0.57	0.03	0.07	
175	10 Feb 11	68.936	1.00	1.00	0.05	1.00	0.05	0.12	
176	10 Feb 11	68.938	1.00	1.00	0.05	1.00	0.05	0.12	
177	10 Feb 11	68.939	1.00	0.58	0.05	0.58	0.03	0.07	
178	10 Feb 11	69.038	1.00	0.87	0.05	0.87	0.04	0.10	
179	10 Feb 11	70.641	0.90	0.50	0.05	0.45	0.02	0.05	
180	10 Feb 11	71.158	0.80	0.50	0.05	0.40	0.02	0.05	
CARRIED FORWARD:						235.34	11.77	27.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	235.34	11.77	27.30	
181	10 Feb 11	102.421	0.80	0.40	0.05	0.32	0.02	0.04	MANTANAU
182	10 Feb 11	102.426	0.95	0.67	0.05	0.64	0.03	0.07	
183	10 Feb 11	102.434	1.00	0.74	0.05	0.74	0.04	0.09	
184	10 Feb 11	102.436	1.00	0.86	0.05	0.86	0.04	0.10	
185	10 Feb 11	102.437	1.00	1.00	0.05	1.00	0.05	0.12	
186	10 Feb 11	102.956	1.00	1.00	0.05	1.00	0.05	0.12	
187	10 Feb 11	102.966	1.00	0.48	0.05	0.48	0.02	0.06	
188	10 Feb 11	102.967	0.88	0.61	0.05	0.54	0.03	0.06	
189	10 Feb 11	102.968	1.00	0.76	0.05	0.76	0.04	0.09	
190	10 Feb 11	102.969	0.90	0.47	0.05	0.42	0.02	0.05	
191	11 Feb 11	104.701	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
192	11 Feb 11	104.706	1.00	1.00	0.05	1.00	0.05	0.12	
193	11 Feb 11	104.709	1.00	1.00	0.05	1.00	0.05	0.12	
194	11 Feb 11	104.713	1.00	1.00	0.05	1.00	0.05	0.12	
195	11 Feb 11	104.714	1.00	1.00	0.05	1.00	0.05	0.12	
196	11 Feb 11	104.721	1.00	1.00	0.05	1.00	0.05	0.12	
197	11 Feb 11	104.722	0.81	0.68	0.05	0.55	0.03	0.06	
198	11 Feb 11	104.723	0.94	0.62	0.05	0.58	0.03	0.07	
199	11 Feb 11	104.751	0.98	0.56	0.05	0.55	0.03	0.06	
200	11 Feb 11	104.752	1.00	0.81	0.05	0.81	0.04	0.09	
201	11 Feb 11	104.753	1.00	0.77	0.05	0.77	0.04	0.09	
202	11 Feb 11	104.754	1.00	1.00	0.05	1.00	0.05	0.12	
203	11 Feb 11	104.781	1.00	1.00	0.05	1.00	0.05	0.12	
204	11 Feb 11	104.782	1.00	1.00	0.05	1.00	0.05	0.12	
205	11 Feb 11	104.783	1.00	1.00	0.05	1.00	0.05	0.12	
206	11 Feb 11	104.784	1.00	0.87	0.05	0.87	0.04	0.10	
207	11 Feb 11	104.785	0.84	0.70	0.05	0.59	0.03	0.07	
208	11 Feb 11	104.786	0.96	0.67	0.05	0.64	0.03	0.07	
209	11 Feb 11	104.807	1.00	0.81	0.05	0.81	0.04	0.09	
210	11 Feb 11	104.808	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD:						258.87	12.94	30.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	258.87	12.94	30.03	
211	12 Feb 11	104.809	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
212	12 Feb 11	104.872	1.00	1.00	0.05	1.00	0.05	0.12	
213	12 Feb 11	104.873	1.00	0.48	0.05	0.48	0.02	0.06	
214	12 Feb 11	104.886	1.00	0.57	0.05	0.57	0.03	0.07	
215	12 Feb 11	104.888	1.00	0.84	0.05	0.84	0.04	0.10	
216	12 Feb 11	104.889	0.97	0.61	0.05	0.59	0.03	0.07	
217	12 Feb 11	104.891	0.80	0.56	0.05	0.45	0.02	0.05	
218	12 Feb 11	104.892	1.00	1.00	0.05	1.00	0.05	0.12	
219	12 Feb 11	104.893	1.00	1.00	0.05	1.00	0.05	0.12	
220	12 Feb 11	104.894	1.00	1.00	0.05	1.00	0.05	0.12	
221	12 Feb 11	104.896	1.00	1.00	0.05	1.00	0.05	0.12	
222	12 Feb 11	104.897	0.90	0.78	0.05	0.70	0.04	0.08	
223	12 Feb 11	104.898	0.81	0.57	0.05	0.46	0.02	0.05	
224	12 Feb 11	104.905	0.85	0.61	0.05	0.52	0.03	0.06	
225	12 Feb 11	104.906	1.00	0.58	0.05	0.58	0.03	0.07	
226	12 Feb 11	104.907	1.00	1.00	0.05	1.00	0.05	0.12	
227	12 Feb 11	104.962	1.00	1.00	0.05	1.00	0.05	0.12	
228	12 Feb 11	104.963	1.00	1.00	0.05	1.00	0.05	0.12	
229	12 Feb 11	104.965	1.00	1.00	0.05	1.00	0.05	0.12	
230	12 Feb 11	104.966	0.94	0.81	0.05	0.76	0.04	0.09	
231	12 Feb 11	104.967	1.00	0.76	0.05	0.76	0.04	0.09	
232	12 Feb 11	104.972	0.88	0.71	0.05	0.62	0.03	0.07	
233	12 Feb 11	104.973	1.00	0.77	0.05	0.77	0.04	0.09	
234	12 Feb 11	104.974	1.00	0.88	0.05	0.88	0.04	0.10	
235	12 Feb 11	104.981	1.00	0.90	0.05	0.90	0.05	0.10	
236	12 Feb 11	104.982	0.84	0.45	0.05	0.38	0.02	0.04	
237	12 Feb 11	104.991	1.00	1.00	0.05	1.00	0.05	0.12	
238	12 Feb 11	104.992	1.00	1.00	0.05	1.00	0.05	0.12	
239	12 Feb 11	104.995	1.00	1.00	0.05	1.00	0.05	0.12	
240	12 Feb 11	104.996	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						283.13	14.16	32.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	283.13	14.16	32.84	
241	12 Feb 11	104.998	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
242	12 Feb 11	104.999	0.90	0.75	0.05	0.68	0.03	0.08	
243	13 Feb 11	105.001	0.86	0.62	0.05	0.53	0.03	0.06	
244	13 Feb 11	105.002	1.00	0.78	0.05	0.78	0.04	0.09	
245	13 Feb 11	105.015	1.00	0.65	0.05	0.65	0.03	0.08	
246	13 Feb 11	105.016	0.95	0.62	0.05	0.59	0.03	0.07	
247	13 Feb 11	105.021	1.00	1.00	0.05	1.00	0.05	0.12	
248	13 Feb 11	105.022	1.00	1.00	0.05	1.00	0.05	0.12	
249	13 Feb 11	105.023	1.00	1.00	0.05	1.00	0.05	0.12	
250	13 Feb 11	105.036	0.80	0.61	0.05	0.49	0.02	0.06	
251	13 Feb 11	105.037	0.92	0.72	0.05	0.66	0.03	0.08	
252	13 Feb 11	105.051	1.00	0.60	0.05	0.60	0.03	0.07	
253	13 Feb 11	105.052	1.00	0.78	0.05	0.78	0.04	0.09	
254	13 Feb 11	105.053	1.00	0.48	0.05	0.48	0.02	0.06	
255	13 Feb 11	105.054	1.00	0.75	0.05	0.75	0.04	0.09	
256	13 Feb 11	105.055	0.87	0.62	0.05	0.54	0.03	0.06	
257	13 Feb 11	105.231	1.00	1.00	0.05	1.00	0.05	0.12	
258	13 Feb 11	105.232	1.00	1.00	0.05	1.00	0.05	0.12	
259	13 Feb 11	150.234	1.00	1.00	0.05	1.00	0.05	0.12	
260	13 Feb 11	105.235	1.00	1.00	0.05	1.00	0.05	0.12	
261	13 Feb 11	105.237	1.00	1.00	0.05	1.00	0.05	0.12	
262	13 Feb 11	105.283	1.00	1.00	0.05	1.00	0.05	0.12	
263	13 Feb 11	105.284	1.00	1.00	0.05	1.00	0.05	0.12	
264	13 Feb 11	105.288	0.89	0.61	0.05	0.54	0.03	0.06	
265	13 Feb 11	105.289	0.91	0.55	0.05	0.50	0.03	0.06	
266	13 Feb 11	105.322	0.84	0.61	0.05	0.51	0.03	0.06	
267	13 Feb 11	105.341	0.93	0.76	0.05	0.71	0.04	0.08	
268	13 Feb 11	105.354	1.00	1.00	0.05	1.00	0.05	0.12	
269	13 Feb 11	105.361	1.00	1.00	0.05	1.00	0.05	0.12	
270	13 Feb 11	105.362	1.00	0.55	0.05	0.55	0.03	0.06	
CARRIED FORWARD:						306.47	15.32	35.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	306.47	15.32	35.55	
271	14 Feb 11	106.418	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
272	14 Feb 11	106.421	1.00	0.60	0.05	0.60	0.03	0.07	
273	14 Feb 11	106.427	0.80	0.75	0.05	0.60	0.03	0.07	
274	14 Feb 11	106.428	0.95	0.65	0.05	0.62	0.03	0.07	
275	14 Feb 11	106.451	1.00	0.80	0.05	0.80	0.04	0.09	
276	14 Feb 11	106.464	1.00	0.92	0.05	0.92	0.05	0.11	
277	14 Feb 11	106.465	1.00	1.00	0.05	1.00	0.05	0.12	
278	14 Feb 11	106.475	1.00	1.00	0.05	1.00	0.05	0.12	
279	14 Feb 11	106.476	1.00	1.00	0.05	1.00	0.05	0.12	
280	14 Feb 11	106.481	1.00	1.00	0.05	1.00	0.05	0.12	
281	14 Feb 11	106.482	0.98	0.50	0.05	0.49	0.02	0.06	
282	14 Feb 11	106.486	0.86	0.70	0.05	0.60	0.03	0.07	
283	14 Feb 11	106.489	1.00	0.87	0.05	0.87	0.04	0.10	
284	14 Feb 11	106.511	1.00	0.65	0.05	0.65	0.03	0.08	
285	14 Feb 11	106.562	1.00	0.92	0.05	0.92	0.05	0.11	
286	14 Feb 11	106.564	1.00	0.40	0.05	0.40	0.02	0.05	
287	14 Feb 11	106.565	0.88	0.70	0.05	0.62	0.03	0.07	
288	14 Feb 11	106.569	0.82	0.54	0.05	0.44	0.02	0.05	
289	15 Feb 11	106.570	0.97	0.61	0.05	0.59	0.03	0.07	
290	15 Feb 11	106.571	1.00	1.00	0.05	1.00	0.05	0.12	
291	15 Feb 11	106.572	1.00	1.00	0.05	1.00	0.05	0.12	
292	15 Feb 11	106.575	1.00	1.00	0.05	1.00	0.05	0.12	
293	15 Feb 11	106.576	1.00	1.00	0.05	1.00	0.05	0.12	
294	15 Feb 11	106.577	1.00	1.00	0.05	1.00	0.05	0.12	
295	15 Feb 11	106.578	1.00	1.00	0.05	1.00	0.05	0.12	
296	15 Feb 11	106.579	0.83	0.65	0.05	0.54	0.03	0.06	
297	15 Feb 11	106.580	0.91	0.75	0.05	0.68	0.03	0.08	
298	15 Feb 11	106.581	1.00	0.60	0.05	0.60	0.03	0.07	
299	15 Feb 11	106.585	1.00	0.78	0.05	0.78	0.04	0.09	
300	15 Feb 11	106.596	0.96	0.80	0.05	0.77	0.04	0.09	
CARRIED FORWARD:						329.96	16.50	38.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	329.96	16.50	38.27	
301	15 Feb 11	106.598	1.00	0.85	0.05	0.85	0.04	0.10	KUKUT
302	15 Feb 11	106.599	1.00	0.72	0.05	0.72	0.04	0.08	
303	15 Feb 11	106.600	0.92	0.70	0.05	0.64	0.03	0.07	
304	15 Feb 11	106.601	1.00	1.00	0.05	1.00	0.05	0.12	
305	15 Feb 11	106.602	1.00	1.00	0.05	1.00	0.05	0.12	
306	15 Feb 11	106.606	1.00	1.00	0.05	1.00	0.05	0.12	
307	15 Feb 11	106.611	0.82	0.70	0.05	0.57	0.03	0.07	
308	15 Feb 11	106.616	0.80	0.65	0.05	0.52	0.03	0.06	
309	15 Feb 11	106.617	1.00	0.78	0.05	0.78	0.04	0.09	
310	15 Feb 11	106.618	1.00	0.48	0.05	0.48	0.02	0.06	
311	15 Feb 11	106.619	1.00	0.79	0.05	0.79	0.04	0.09	
312	15 Feb 11	106.620	1.00	1.00	0.05	1.00	0.05	0.12	
313	15 Feb 11	106.621	1.00	1.00	0.05	1.00	0.05	0.12	
314	15 Feb 11	106.622	0.93	0.70	0.05	0.65	0.03	0.08	
315	15 Feb 11	106.623	0.84	0.50	0.05	0.42	0.02	0.05	
316	15 Feb 11	106.631	0.95	0.60	0.05	0.57	0.03	0.07	
317	16 Feb 11	106.725	1.00	0.82	0.05	0.82	0.04	0.10	
318	16 Feb 11	106.726	1.00	0.93	0.05	0.93	0.05	0.11	
319	16 Feb 11	106.727	1.00	0.88	0.05	0.88	0.04	0.10	
320	16 Feb 11	106.728	1.00	0.48	0.05	0.48	0.02	0.06	
321	16 Feb 11	106.729	0.87	0.60	0.05	0.52	0.03	0.06	
322	16 Feb 11	106.730	1.00	1.00	0.05	1.00	0.05	0.12	
323	16 Feb 11	106.731	1.00	1.00	0.05	1.00	0.05	0.12	
324	16 Feb 11	106.738	1.00	1.00	0.05	1.00	0.05	0.12	
325	16 Feb 11	106.741	1.00	1.00	0.05	1.00	0.05	0.12	
326	16 Feb 11	106.743	0.90	0.50	0.05	0.45	0.02	0.05	
327	16 Feb 11	106.744	0.86	0.70	0.05	0.60	0.03	0.07	
328	16 Feb 11	106.745	1.00	0.57	0.05	0.57	0.03	0.07	
329	16 Feb 11	106.746	1.00	1.00	0.05	1.00	0.05	0.12	
330	16 Feb 11	106.747	1.00	0.68	0.05	0.68	0.03	0.08	
CARRIED FORWARD:						352.90	17.65	40.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	352.90	17.65	40.93	
331	16 Feb 11	106.748	0.95	0.80	0.05	0.76	0.04	0.09	KUKUT
332	16 Feb 11	106.749	1.00	1.00	0.05	1.00	0.05	0.12	
333	16 Feb 11	106.750	1.00	1.00	0.05	1.00	0.05	0.12	
334	16 Feb 11	106.751	1.00	0.48	0.05	0.48	0.02	0.06	
335	16 Feb 11	106.763	1.00	0.85	0.05	0.85	0.04	0.10	
336	16 Feb 11	106.764	0.90	0.61	0.05	0.55	0.03	0.06	
337	16 Feb 11	106.771	0.85	0.50	0.05	0.43	0.02	0.05	
338	16 Feb 11	106.772	1.00	0.75	0.05	0.75	0.04	0.09	
339	16 Feb 11	106.773	1.00	0.86	0.05	0.86	0.04	0.10	
340	16 Feb 11	106.774	1.00	1.00	0.05	1.00	0.05	0.12	
341	16 Feb 11	106.775	1.00	1.00	0.05	1.00	0.05	0.12	
342	16 Feb 11	106.776	1.00	1.00	0.05	1.00	0.05	0.12	
343	16 Feb 11	106.777	0.94	0.74	0.05	0.70	0.03	0.08	
344	16 Feb 11	106.778	0.88	0.61	0.05	0.54	0.03	0.06	
345	16 Feb 11	106.779	1.00	0.72	0.05	0.72	0.04	0.08	
346	16 Feb 11	106.780	0.92	0.90	0.05	0.83	0.04	0.10	
347	16 Feb 11	106.781	1.00	0.61	0.05	0.61	0.03	0.07	
348	17 Feb 11	107.385	1.00	0.85	0.05	0.85	0.04	0.10	
349	17 Feb 11	107.386	1.00	0.47	0.05	0.47	0.02	0.05	
350	17 Feb 11	107.387	0.97	0.70	0.05	0.68	0.03	0.08	
351	17 Feb 11	107.388	0.91	0.56	0.05	0.51	0.03	0.06	
352	17 Feb 11	107.389	1.00	1.00	0.05	1.00	0.05	0.12	
353	17 Feb 11	107.395	1.00	1.00	0.05	1.00	0.05	0.12	
354	17 Feb 11	107.396	1.00	1.00	0.05	1.00	0.05	0.12	
355	17 Feb 11	107.399	1.00	0.78	0.05	0.78	0.04	0.09	
356	17 Feb 11	107.401	1.00	0.90	0.05	0.90	0.05	0.10	
357	17 Feb 11	107.415	1.00	0.84	0.05	0.84	0.04	0.10	
358	17 Feb 11	107.441	0.82	0.70	0.05	0.57	0.03	0.07	
359	17 Feb 11	107.448	1.00	1.00	0.05	1.00	0.05	0.12	
360	17 Feb 11	107.449	1.00	0.45	0.05	0.45	0.02	0.05	
CARRIED FORWARD:						376.01	18.80	43.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	376.01	18.80	43.61	
361	17 Feb 11	107.450	0.87	0.70	0.05	0.61	0.03	0.07	KUKUT
362	17 Feb 11	107.451	0.98	0.60	0.05	0.59	0.03	0.07	
363	17 Feb 11	107.452	1.00	1.00	0.05	1.00	0.05	0.12	
364	17 Feb 11	107.453	1.00	1.00	0.05	1.00	0.05	0.12	
365	17 Feb 11	107.455	1.00	1.00	0.05	1.00	0.05	0.12	
366	17 Feb 11	107.457	1.00	1.00	0.05	1.00	0.05	0.12	
367	17 Feb 11	107.459	1.00	0.78	0.05	0.78	0.04	0.09	
368	17 Feb 11	107.461	1.00	0.80	0.05	0.80	0.04	0.09	
369	17 Feb 11	107.462	0.90	0.50	0.05	0.45	0.02	0.05	
370	17 Feb 11	107.463	1.00	0.75	0.05	0.75	0.04	0.09	
371	17 Feb 11	107.466	0.92	0.82	0.05	0.75	0.04	0.09	
372	18 Feb 11	107.471	1.00	0.60	0.05	0.60	0.03	0.07	
373	18 Feb 11	107.472	1.00	0.55	0.05	0.55	0.03	0.06	
374	18 Feb 11	107.473	0.80	0.80	0.05	0.64	0.03	0.07	
375	18 Feb 11	107.474	1.00	1.00	0.05	1.00	0.05	0.12	
376	18 Feb 11	107.475	1.00	1.00	0.05	1.00	0.05	0.12	
377	18 Feb 11	107.481	1.00	1.00	0.05	1.00	0.05	0.12	
378	18 Feb 11	107.483	1.00	1.00	0.05	1.00	0.05	0.12	
379	18 Feb 11	107.484	1.00	0.46	0.05	0.46	0.02	0.05	
380	18 Feb 11	107.488	0.96	0.75	0.05	0.72	0.04	0.08	
381	18 Feb 11	107.489	1.00	0.44	0.05	0.44	0.02	0.05	
382	18 Feb 11	107.491	1.00	0.58	0.05	0.58	0.03	0.07	
383	18 Feb 11	107.493	0.84	0.70	0.05	0.59	0.03	0.07	
384	18 Feb 11	107.496	0.91	0.58	0.05	0.53	0.03	0.06	
385	18 Feb 11	107.497	0.85	0.60	0.05	0.51	0.03	0.06	
386	18 Feb 11	107.499	1.00	1.00	0.05	1.00	0.05	0.12	
387	18 Feb 11	107.502	1.00	1.00	0.05	1.00	0.05	0.12	
388	18 Feb 11	107.505	1.00	1.00	0.05	1.00	0.05	0.12	
389	18 Feb 11	107.507	1.00	1.00	0.05	1.00	0.05	0.12	
390	18 Feb 11	107.509	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						399.36	19.97	46.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	399.36	19.97	46.32	
391	18 Feb 11	107.513	1.00	0.50	0.05	0.50	0.03	0.06	KUKUT
392	18 Feb 11	107.515	1.00	0.65	0.05	0.65	0.03	0.08	
393	18 Feb 11	107.518	1.00	1.00	0.05	1.00	0.05	0.12	
394	18 Feb 11	107.521	1.00	1.00	0.05	1.00	0.05	0.12	
395	18 Feb 11	107.522	1.00	1.00	0.05	1.00	0.05	0.12	
396	18 Feb 11	107.541	0.90	0.45	0.05	0.41	0.02	0.05	
397	18 Feb 11	107.542	0.80	0.50	0.05	0.40	0.02	0.05	
398	18 Feb 11	107.547	0.85	0.70	0.05	0.60	0.03	0.07	
399	18 Feb 11	107.548	1.00	1.00	0.05	1.00	0.05	0.12	
400	18 Feb 11	107.549	1.00	0.82	0.05	0.82	0.04	0.10	
401	18 Feb 11	107.550	0.95	0.68	0.05	0.65	0.03	0.07	
402	18 Feb 11	107.551	0.86	0.55	0.05	0.47	0.02	0.05	
403	18 Feb 11	107.552	1.00	1.00	0.05	1.00	0.05	0.12	
404	18 Feb 11	107.553	1.00	1.00	0.05	1.00	0.05	0.12	
405	18 Feb 11	107.555	1.00	1.00	0.05	1.00	0.05	0.12	
406	18 Feb 11	107.557	1.00	1.00	0.05	1.00	0.05	0.12	
407	18 Feb 11	107.558	0.87	0.66	0.05	0.57	0.03	0.07	
408	18 Feb 11	107.561	0.91	0.72	0.05	0.66	0.03	0.08	
409	18 Feb 11	107.562	1.00	0.46	0.05	0.46	0.02	0.05	
410	18 Feb 11	107.563	1.00	0.75	0.05	0.75	0.04	0.09	
411	18 Feb 11	107.565	1.00	0.64	0.05	0.64	0.03	0.07	
412	18 Feb 11	107.566	1.00	0.48	0.05	0.48	0.02	0.06	
413	18 Feb 11	107.568	0.88	0.56	0.05	0.49	0.02	0.06	
414	19 Feb 11	107.571	0.97	0.88	0.05	0.85	0.04	0.10	
415	19 Feb 11	107.572	1.00	0.78	0.05	0.78	0.04	0.09	
416	19 Feb 11	107.574	1.00	1.00	0.05	1.00	0.05	0.12	
417	19 Feb 11	107.576	1.00	1.00	0.05	1.00	0.05	0.12	
418	19 Feb 11	107.577	1.00	1.00	0.05	1.00	0.05	0.12	
419	19 Feb 11	107.579	1.00	1.00	0.05	1.00	0.05	0.12	
420	19 Feb 11	107.583	0.83	0.57	0.05	0.47	0.02	0.05	
CARRIED FORWARD :						422.01	21.10	48.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	422.01	21.10	48.95	
421	19 Feb 11	107.584	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
422	19 Feb 11	107.586	0.90	0.55	0.05	0.50	0.02	0.06	
423	19 Feb 11	107.587	0.80	0.45	0.05	0.36	0.02	0.04	
424	19 Feb 11	107.588	1.00	0.66	0.05	0.66	0.03	0.08	
425	19 Feb 11	107.589	1.00	1.00	0.05	1.00	0.05	0.12	
426	19 Feb 11	107.591	1.00	1.00	0.05	1.00	0.05	0.12	
427	19 Feb 11	107.592	1.00	1.00	0.05	1.00	0.05	0.12	
428	19 Feb 11	107.593	1.00	1.00	0.05	1.00	0.05	0.12	
429	19 Feb 11	107.595	0.92	0.48	0.05	0.44	0.02	0.05	
430	19 Feb 11	107.596	1.00	0.87	0.05	0.87	0.04	0.10	
431	19 Feb 11	107.597	1.00	0.48	0.05	0.48	0.02	0.06	
432	19 Feb 11	107.598	1.00	1.00	0.05	1.00	0.05	0.12	
433	19 Feb 11	107.599	1.00	1.00	0.05	1.00	0.05	0.12	
434	19 Feb 11	107.600	1.00	1.00	0.05	1.00	0.05	0.12	
435	19 Feb 11	107.601	1.00	1.00	0.05	1.00	0.05	0.12	
436	19 Feb 11	107.602	1.00	1.00	0.05	1.00	0.05	0.12	
437	19 Feb 11	107.603	1.00	1.00	0.05	1.00	0.05	0.12	
438	19 Feb 11	107.607	1.00	1.00	0.05	1.00	0.05	0.12	
439	19 Feb 11	107.608	1.00	1.00	0.05	1.00	0.05	0.12	
440	19 Feb 11	107.611	1.00	1.00	0.05	1.00	0.05	0.12	
441	19 Feb 11	107.612	0.88	0.46	0.05	0.40	0.02	0.05	
442	19 Feb 11	107.613	0.94	0.55	0.05	0.52	0.03	0.06	
443	19 Feb 11	107.614	1.00	0.40	0.05	0.40	0.02	0.05	
444	19 Feb 11	107.615	1.00	0.57	0.05	0.57	0.03	0.07	
445	19 Feb 11	107.625	1.00	0.75	0.05	0.75	0.04	0.09	
446	19 Feb 11	107.626	1.00	1.00	0.05	1.00	0.05	0.12	
447	19 Feb 11	107.628	1.00	1.00	0.05	1.00	0.05	0.12	
448	19 Feb 11	107.631	1.00	1.00	0.05	1.00	0.05	0.12	
449	19 Feb 11	107.632	1.00	1.00	0.05	1.00	0.05	0.12	
450	19 Feb 11	107.652	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						446.96	22.35	51.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	446.96	22.35	51.84	
451	20 Feb 11	107.655	0.92	0.50	0.05	0.46	0.02	0.05	KUKUT
452	20 Feb 11	107.661	0.86	0.70	0.05	0.60	0.03	0.07	
453	20 Feb 11	107.666	1.00	1.00	0.05	1.00	0.05	0.12	
454	20 Feb 11	107.674	1.00	1.00	0.05	1.00	0.05	0.12	
455	20 Feb 11	107.675	1.00	0.46	0.05	0.46	0.02	0.05	
456	20 Feb 11	107.683	1.00	0.50	0.05	0.50	0.03	0.06	
457	20 Feb 11	107.691	0.95	0.55	0.05	0.52	0.03	0.06	
458	20 Feb 11	107.701	0.87	0.61	0.05	0.53	0.03	0.06	
459	20 Feb 11	107.702	1.00	0.56	0.05	0.56	0.03	0.06	
460	20 Feb 11	107.711	1.00	0.88	0.05	0.88	0.04	0.10	
461	20 Feb 11	107.712	0.85	0.62	0.05	0.53	0.03	0.06	
462	20 Feb 11	107.724	1.00	1.00	0.05	1.00	0.05	0.12	
463	20 Feb 11	107.731	1.00	1.00	0.05	1.00	0.05	0.12	
464	20 Feb 11	107.746	1.00	1.00	0.05	1.00	0.05	0.12	
465	20 Feb 11	107.784	1.00	1.00	0.05	1.00	0.05	0.12	
466	20 Feb 11	107.749	1.00	0.70	0.05	0.70	0.04	0.08	
467	20 Feb 11	107.763	1.00	0.56	0.05	0.56	0.03	0.06	
468	20 Feb 11	107.768	1.00	0.66	0.05	0.66	0.03	0.08	
469	20 Feb 11	107.771	1.00	0.91	0.05	0.91	0.05	0.11	
470	20 Feb 11	107.772	1.00	0.82	0.05	0.82	0.04	0.10	
471	20 Feb 11	107.775	0.98	0.57	0.05	0.56	0.03	0.06	
472	20 Feb 11	107.776	0.87	0.62	0.05	0.54	0.03	0.06	
473	20 Feb 11	107.791	1.00	1.00	0.05	1.00	0.05	0.12	
474	21 Feb 11	107.805	1.00	1.00	0.05	1.00	0.05	0.12	
475	21 Feb 11	107.807	1.00	1.00	0.05	1.00	0.05	0.12	
476	21 Feb 11	107.808	1.00	1.00	0.05	1.00	0.05	0.12	
477	21 Feb 11	107.809	0.96	0.58	0.05	0.56	0.03	0.06	
478	21 Feb 11	107.810	1.00	0.66	0.05	0.66	0.03	0.08	
479	21 Feb 11	107.811	1.00	1.00	0.05	1.00	0.05	0.12	
480	21 Feb 11	107.812	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						469.96	23.50	54.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	469.96	23.50	54.51	
481	21 Feb 11	107.816	0.80	0.40	0.05	0.32	0.02	0.04	
482	21 Feb 11	107.817	1.00	0.55	0.05	0.55	0.03	0.06	
483	21 Feb 11	107.821	1.00	1.00	0.05	1.00	0.05	0.12	
484	21 Feb 11	107.832	1.00	1.00	0.05	1.00	0.05	0.12	
485	21 Feb 11	107.834	0.91	0.65	0.05	0.59	0.03	0.07	
486	21 Feb 11	107.836	0.88	0.70	0.05	0.62	0.03	0.07	
487	21 Feb 11	107.841	1.00	0.80	0.05	0.80	0.04	0.09	
488	21 Feb 11	107.844	1.00	0.50	0.05	0.50	0.03	0.06	
489	21 Feb 11	107.845	1.00	0.45	0.05	0.45	0.02	0.05	
490	21 Feb 11	107.846	1.00	1.00	0.05	1.00	0.05	0.12	
491	21 Feb 11	107.851	1.00	1.00	0.05	1.00	0.05	0.12	
492	21 Feb 11	107.878	1.00	1.00	0.05	1.00	0.05	0.12	
493	21 Feb 11	107.879	1.00	1.00	0.05	1.00	0.05	0.12	
494	21 Feb 11	107.880	0.84	0.61	0.05	0.51	0.03	0.06	
495	21 Feb 11	107.881	0.90	0.90	0.05	0.81	0.04	0.09	
496	21 Feb 11	107.882	1.00	1.00	0.05	1.00	0.05	0.12	
497	21 Feb 11	107.883	1.00	0.58	0.05	0.58	0.03	0.07	
498	21 Feb 11	107.884	1.00	0.68	0.05	0.68	0.03	0.08	
499	21 Feb 11	107.885	1.00	1.00	0.05	1.00	0.05	0.12	
500	21 Feb 11	107.886	1.00	1.00	0.05	1.00	0.05	0.12	
501	21 Feb 11	107.887	1.00	1.00	0.05	1.00	0.05	0.12	
502	21 Feb 11	107.888	1.00	1.00	0.05	1.00	0.05	0.12	
503	21 Feb 11	107.889	1.00	1.00	0.05	1.00	0.05	0.12	
504	22 Feb 11	107.892	1.00	1.00	0.05	1.00	0.05	0.12	
505	22 Feb 11	107.895	0.97	0.71	0.05	0.69	0.03	0.08	
506	22 Feb 11	107.896	0.92	0.80	0.05	0.74	0.04	0.09	
507	22 Feb 11	107.901	1.00	1.00	0.05	1.00	0.05	0.12	
508	22 Feb 11	107.902	1.00	0.60	0.05	0.60	0.03	0.07	
509	22 Feb 11	107.906	1.00	0.90	0.05	0.90	0.05	0.10	
510	22 Feb 11	107.908	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						494.30	24.72	57.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	494.30	24.72	57.34	
511	22 Feb 11	72.235	0.96	0.55	0.05	0.53	0.03	0.06	PAKA-PAKA
512	22 Feb 11	72.241	1.00	1.00	0.05	1.00	0.05	0.12	
513	22 Feb 11	72.321	0.87	1.00	0.05	0.87	0.04	0.10	
514	22 Feb 11	72.325	1.00	0.57	0.05	0.57	0.03	0.07	TAUN GUSI
515	22 Feb 11	85.301	1.00	0.75	0.05	0.75	0.04	0.09	
516	22 Feb 11	85.302	1.00	0.92	0.05	0.92	0.05	0.11	
517	22 Feb 11	85.303	1.00	1.00	0.05	1.00	0.05	0.12	
518	22 Feb 11	85.505	1.00	1.00	0.05	1.00	0.05	0.12	
519	22 Feb 11	85.506	1.00	1.00	0.05	1.00	0.05	0.12	
520	22 Feb 11	85.507	1.00	1.00	0.05	1.00	0.05	0.12	
521	22 Feb 11	85.588	0.90	0.72	0.05	0.65	0.03	0.08	
522	22 Feb 11	85.589	0.85	0.65	0.05	0.55	0.03	0.06	
523	22 Feb 11	85.590	1.00	0.60	0.05	0.60	0.03	0.07	
524	22 Feb 11	85.591	0.95	0.78	0.05	0.74	0.04	0.09	
525	22 Feb 11	102.252	1.00	0.48	0.05	0.48	0.02	0.06	
526	22 Feb 11	102.253	1.00	0.67	0.05	0.67	0.03	0.08	MANTANAU
527	22 Feb 11	102.254	1.00	0.81	0.05	0.81	0.04	0.09	
528	22 Feb 11	102.263	1.00	0.92	0.05	0.92	0.05	0.11	
529	22 Feb 11	102.264	0.92	0.61	0.05	0.56	0.03	0.07	
530	22 Feb 11	102.265	0.86	0.55	0.05	0.47	0.02	0.05	
531	22 Feb 11	102.316	1.00	1.00	0.05	1.00	0.05	0.12	
532	22 Feb 11	102.325	1.00	1.00	0.05	1.00	0.05	0.12	
533	22 Feb 11	102.331	1.00	1.00	0.05	1.00	0.05	0.12	
534	22 Feb 11	102.332	1.00	1.00	0.05	1.00	0.05	0.12	
535	22 Feb 11	102.333	1.00	0.48	0.05	0.48	0.02	0.06	
536	22 Feb 11	102.334	0.82	0.57	0.05	0.47	0.02	0.05	
537	22 Feb 11	102.411	0.94	0.62	0.05	0.58	0.03	0.07	
538	22 Feb 11	102.412	1.00	0.70	0.05	0.70	0.04	0.08	
539	22 Feb 11	102.414	1.00	1.00	0.05	1.00	0.05	0.12	
540	22 Feb 11	102.416	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						517.62	25.88	60.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	517.62	25.88	60.04	
541	22 Feb 11	105.368	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
542	22 Feb 11	105.373	1.00	1.00	0.05	1.00	0.05	0.12	
543	22 Feb 11	105.374	1.00	1.00	0.05	1.00	0.05	0.12	
544	22 Feb 11	105.432	1.00	1.00	0.05	1.00	0.05	0.12	
545	22 Feb 11	105.445	0.87	0.71	0.05	0.62	0.03	0.07	
546	22 Feb 11	105.449	0.92	0.80	0.05	0.74	0.04	0.09	
547	23 Feb 11	105.581	1.00	0.48	0.05	0.48	0.02	0.06	
548	23 Feb 11	105.582	1.00	0.56	0.05	0.56	0.03	0.06	
549	23 Feb 11	105.583	1.00	0.87	0.05	0.87	0.04	0.10	
550	23 Feb 11	105.584	1.00	0.72	0.05	0.72	0.04	0.08	
551	23 Feb 11	105.585	0.90	0.50	0.05	0.45	0.02	0.05	
552	23 Feb 11	105.611	0.81	0.48	0.05	0.39	0.02	0.05	
553	23 Feb 11	105.617	0.89	0.61	0.05	0.54	0.03	0.06	
554	23 Feb 11	105.665	1.00	0.71	0.05	0.71	0.04	0.08	
555	23 Feb 11	105.677	1.00	1.00	0.05	1.00	0.05	0.12	
556	23 Feb 11	105.678	1.00	1.00	0.05	1.00	0.05	0.12	
557	23 Feb 11	105.680	1.00	1.00	0.05	1.00	0.05	0.12	
558	23 Feb 11	105.681	1.00	1.00	0.05	1.00	0.05	0.12	
559	23 Feb 11	105.685	0.88	0.52	0.05	0.46	0.02	0.05	
560	23 Feb 11	105.686	0.91	0.74	0.05	0.67	0.03	0.08	
561	23 Feb 11	105.687	1.00	0.60	0.05	0.60	0.03	0.07	
562	23 Feb 11	105.688	0.84	0.57	0.05	0.48	0.02	0.06	
563	23 Feb 11	105.689	1.00	1.00	0.05	1.00	0.05	0.12	
564	23 Feb 11	105.731	1.00	1.00	0.05	1.00	0.05	0.12	
565	23 Feb 11	105.732	1.00	0.82	0.05	0.82	0.04	0.10	
566	23 Feb 11	105.733	1.00	0.56	0.05	0.56	0.03	0.06	
567	23 Feb 11	105.734	0.82	0.70	0.05	0.57	0.03	0.07	
568	23 Feb 11	105.735	1.00	1.00	0.05	1.00	0.05	0.12	
569	23 Feb 11	105.736	0.94	0.64	0.05	0.60	0.03	0.07	
570	23 Feb 11	105.737	1.00	0.78	0.05	0.78	0.04	0.09	
CARRIED FORWARD :						540.24	27.01	62.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	540.24	27.01	62.67	
571	23 Feb 11	106.127	0.89	0.70	0.05	0.62	0.03	0.07	KUKUT
572	23 Feb 11	106.128	1.00	0.45	0.05	0.45	0.02	0.05	
573	23 Feb 11	106.129	1.00	0.80	0.05	0.80	0.04	0.09	
574	23 Feb 11	106.133	1.00	0.92	0.05	0.92	0.05	0.11	
575	23 Feb 11	106.134	0.92	0.55	0.05	0.51	0.03	0.06	
576	23 Feb 11	106.172	1.00	1.00	0.05	1.00	0.05	0.12	
577	23 Feb 11	106.174	1.00	1.00	0.05	1.00	0.05	0.12	
578	23 Feb 11	106.175	1.00	1.00	0.05	1.00	0.05	0.12	
579	23 Feb 11	106.176	0.87	0.60	0.05	0.52	0.03	0.06	
580	23 Feb 11	106.177	1.00	0.49	0.05	0.49	0.02	0.06	
581	23 Feb 11	106.178	1.00	0.79	0.05	0.79	0.04	0.09	
582	23 Feb 11	106.179	1.00	0.90	0.05	0.90	0.05	0.10	
583	23 Feb 11	106.227	1.00	0.75	0.05	0.75	0.04	0.09	
584	23 Feb 11	106.228	1.00	0.68	0.05	0.68	0.03	0.08	
585	23 Feb 11	106.229	0.90	0.80	0.05	0.72	0.04	0.08	
586	23 Feb 11	106.251	1.00	1.00	0.05	1.00	0.05	0.12	
587	23 Feb 11	106.252	1.00	1.00	0.05	1.00	0.05	0.12	
588	23 Feb 11	106.274	1.00	1.00	0.05	1.00	0.05	0.12	
589	23 Feb 11	106.275	1.00	1.00	0.05	1.00	0.05	0.12	
590	23 Feb 11	106.283	1.00	1.00	0.05	1.00	0.05	0.12	
591	23 Feb 11	106.385	0.82	0.60	0.05	0.49	0.02	0.06	
592	23 Feb 11	106.405	0.93	0.72	0.05	0.67	0.03	0.08	
593	23 Feb 11	106.407	1.00	0.80	0.05	0.80	0.04	0.09	
594	23 Feb 11	106.408	1.00	0.61	0.05	0.61	0.03	0.07	
595	23 Feb 11	106.409	1.00	0.80	0.05	0.80	0.04	0.09	
596	24 Feb 11	106.411	1.00	0.92	0.05	0.92	0.05	0.11	
597	24 Feb 11	106.412	0.84	0.64	0.05	0.54	0.03	0.06	
598	24 Feb 11	106.413	1.00	0.85	0.05	0.85	0.04	0.10	
599	24 Feb 11	106.414	1.00	1.00	0.05	1.00	0.05	0.12	
600	24 Feb 11	106.415	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						564.07	28.20	65.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	564.07	28.20	65.43	
601	24 Feb 11	107.911	0.80	0.45	0.05	0.36	0.02	0.04	KUKUT
602	24 Feb 11	107.912	1.00	0.56	0.05	0.56	0.03	0.06	
603	24 Feb 11	107.918	1.00	0.68	0.05	0.68	0.03	0.08	
604	24 Feb 11	107.922	1.00	1.00	0.05	1.00	0.05	0.12	
605	24 Feb 11	107.923	1.00	1.00	0.05	1.00	0.05	0.12	
606	24 Feb 11	107.927	1.00	1.00	0.05	1.00	0.05	0.12	
607	24 Feb 11	107.928	1.00	1.00	0.05	1.00	0.05	0.12	
608	24 Feb 11	107.935	1.00	1.00	0.05	1.00	0.05	0.12	
609	24 Feb 11	107.936	0.92	0.48	0.05	0.44	0.02	0.05	
610	24 Feb 11	107.944	0.86	0.70	0.05	0.60	0.03	0.07	
611	24 Feb 11	107.953	1.00	0.81	0.05	0.81	0.04	0.09	
612	24 Feb 11	107.954	1.00	0.50	0.05	0.50	0.03	0.06	
613	24 Feb 11	107.955	0.80	0.40	0.05	0.32	0.02	0.04	
614	24 Feb 11	107.956	1.00	1.00	0.05	1.00	0.05	0.12	
615	24 Feb 11	107.957	1.00	1.00	0.05	1.00	0.05	0.12	
616	24 Feb 11	107.971	1.00	1.00	0.05	1.00	0.05	0.12	
617	24 Feb 11	107.972	1.00	1.00	0.05	1.00	0.05	0.12	
618	24 Feb 11	107.974	1.00	0.61	0.05	0.61	0.03	0.07	
619	24 Feb 11	107.976	1.00	0.45	0.05	0.45	0.02	0.05	
620	24 Feb 11	107.977	1.00	0.90	0.05	0.90	0.05	0.10	
621	24 Feb 11	107.978	0.95	0.51	0.05	0.48	0.02	0.06	
622	24 Feb 11	107.994	0.88	0.56	0.05	0.49	0.02	0.06	
623	24 Feb 11	107.995	1.00	1.00	0.05	1.00	0.05	0.12	
624	24 Feb 11	107.996	1.00	1.00	0.05	1.00	0.05	0.12	
625	24 Feb 11	107.997	1.00	1.00	0.05	1.00	0.05	0.12	
626	24 Feb 11	107.998	1.00	1.00	0.05	1.00	0.05	0.12	
627	25 Feb 11	108.001	1.00	0.67	0.05	0.67	0.03	0.08	
628	25 Feb 11	108.002	1.00	0.81	0.05	0.81	0.04	0.09	
629	25 Feb 11	108.003	1.00	1.00	0.05	1.00	0.05	0.12	
630	25 Feb 11	108.004	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						587.76	29.39	68.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	587.76	29.39	68.18	
631	25 Feb 11	108.009	1.00	1.00	0.05	1.00	0.05	0.12	KUKUT
632	25 Feb 11	108.011	1.00	1.00	0.05	1.00	0.05	0.12	
633	25 Feb 11	108.016	1.00	1.00	0.05	1.00	0.05	0.12	
634	25 Feb 11	108.017	1.00	1.00	0.05	1.00	0.05	0.12	
635	25 Feb 11	108.108	1.00	0.55	0.05	0.55	0.03	0.06	
636	25 Feb 11	108.021	1.00	0.67	0.05	0.67	0.03	0.08	
637	25 Feb 11	108.022	1.00	0.75	0.05	0.75	0.04	0.09	
638	25 Feb 11	108.023	1.00	0.87	0.05	0.87	0.04	0.10	
639	25 Feb 11	108.131	1.00	0.45	0.05	0.45	0.02	0.05	
640	25 Feb 11	108.137	0.85	0.45	0.05	0.38	0.02	0.04	
641	25 Feb 11	108.138	0.92	0.60	0.05	0.55	0.03	0.06	
642	25 Feb 11	108.139	0.90	0.72	0.05	0.65	0.03	0.08	
643	25 Feb 11	108.141	1.00	1.00	0.05	1.00	0.05	0.12	
644	25 Feb 11	108.142	1.00	1.00	0.05	1.00	0.05	0.12	
645	25 Feb 11	108.143	1.00	1.00	0.05	1.00	0.05	0.12	
646	25 Feb 11	108.145	1.00	0.48	0.05	0.48	0.02	0.06	
647	25 Feb 11	108.146	1.00	0.52	0.05	0.52	0.03	0.06	
648	25 Feb 11	108.148	1.00	0.84	0.05	0.84	0.04	0.10	
649	25 Feb 11	108.151	1.00	0.90	0.05	0.90	0.05	0.10	
650	25 Feb 11	108.152	1.00	0.61	0.05	0.61	0.03	0.07	
651	25 Feb 11	108.155	1.00	0.58	0.05	0.58	0.03	0.07	
652	25 Feb 11	108.157	1.00	1.00	0.05	1.00	0.05	0.12	
653	25 Feb 11	108.158	1.00	1.00	0.05	1.00	0.05	0.12	
654	28 Feb 11	108.164	1.00	1.00	0.05	1.00	0.05	0.12	
655	28 Feb 11	108.165	1.00	1.00	0.05	1.00	0.05	0.12	
656	28 Feb 11	108.167	0.95	0.71	0.05	0.67	0.03	0.08	
657	28 Feb 11	108.169	0.87	0.65	0.05	0.57	0.03	0.07	
658	28 Feb 11	108.170	1.00	1.00	0.05	1.00	0.05	0.12	
659	28 Feb 11	108.171	1.00	1.00	0.05	1.00	0.05	0.12	
660	28 Feb 11	108.172	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						611.81	30.59	70.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	611.81	30.59	70.97	
661	28 Feb 11	108.175	0.80	0.40	0.05	0.32	0.02	0.04	KUKUT
662	28 Feb 11	108.176	0.93	0.61	0.05	0.57	0.03	0.07	
663	28 Feb 11	108.178	1.00	1.00	0.05	1.00	0.05	0.12	
664	28 Feb 11	108.195	1.00	1.00	0.05	1.00	0.05	0.12	
665	28 Feb 11	108.198	1.00	1.00	0.05	1.00	0.05	0.12	
666	28 Feb 11	108.199	1.00	1.00	0.05	1.00	0.05	0.12	
667	28 Feb 11	108.203	1.00	0.50	0.05	0.50	0.03	0.06	
668	28 Feb 11	108.204	1.00	0.71	0.05	0.71	0.04	0.08	
669	28 Feb 11	108.207	1.00	0.46	0.05	0.46	0.02	0.05	
670	28 Feb 11	108.211	0.85	0.60	0.05	0.51	0.03	0.06	
671	28 Feb 11	108.215	1.00	0.80	0.05	0.80	0.04	0.09	
672	28 Feb 11	108.216	1.00	1.00	0.05	1.00	0.05	0.12	
673	28 Feb 11	108.221	1.00	1.00	0.05	1.00	0.05	0.12	
674	28 Feb 11	108.224	1.00	1.00	0.05	1.00	0.05	0.12	
675	28 Feb 11	108.228	1.00	1.00	0.05	1.00	0.05	0.12	
676	28 Feb 11	108.235	0.94	0.64	0.05	0.60	0.03	0.07	
677	28 Feb 11	108.237	0.88	0.58	0.05	0.51	0.03	0.06	
678	28 Feb 11	108.238	1.00	0.40	0.05	0.40	0.02	0.05	
679	28 Feb 11	108.246	1.00	0.57	0.05	0.57	0.03	0.07	
680	28 Feb 11	108.247	1.00	0.66	0.05	0.66	0.03	0.08	
681	28 Feb 11	108.253	1.00	0.72	0.05	0.72	0.04	0.08	
682	28 Feb 11	108.254	1.00	1.00	0.05	1.00	0.05	0.12	
683	28 Feb 11	108.256	1.00	1.00	0.05	1.00	0.05	0.12	
684	28 Feb 11	108.259	1.00	1.00	0.05	1.00	0.05	0.12	
685									
686									
687									
688									
689									
690									
BALANCE END OF FEB :						630.14	31.51	73.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	43.41	2.17	5.04	
1	05 Feb 11	138.356	0.86	0.57	0.05	0.49	0.02	0.06	PANIKUAN
2	05 Feb 11	138.357	1.00	1.00	0.05	1.00	0.05	0.12	
3	05 Feb 11	138.359	1.00	1.00	0.05	1.00	0.05	0.12	
4	05 Feb 11	138.360	1.00	0.50	0.05	0.50	0.03	0.06	
5	05 Feb 11	139.435	1.00	0.65	0.05	0.65	0.03	0.08	
6	05 Feb 11	139.436	1.00	0.71	0.05	0.71	0.04	0.08	
7	05 Feb 11	139.439	1.00	0.45	0.05	0.45	0.02	0.05	
8	05 Feb 11	139.453	0.92	0.57	0.05	0.52	0.03	0.06	
9	05 Feb 11	139.454	0.85	1.00	0.05	0.85	0.04	0.10	
10	07 Feb 11	118.421	1.00	1.00	0.05	1.00	0.05	0.12	MANGARIS
11	07 Feb 11	118.422	1.00	0.48	0.05	0.48	0.02	0.06	
12	07 Feb 11	118.423	1.00	0.59	0.05	0.59	0.03	0.07	
13	07 Feb 11	118.424	1.00	1.00	0.05	1.00	0.05	0.12	PANIKUAN
14	07 Feb 11	136.840	0.96	0.60	0.05	0.58	0.03	0.07	
15	07 Feb 11	136.486	0.88	0.46	0.05	0.40	0.02	0.05	
16	07 Feb 11	136.847	1.00	0.62	0.05	0.62	0.03	0.07	
17	07 Feb 11	136.850	1.00	1.00	0.05	1.00	0.05	0.12	
18	07 Feb 11	136.851	1.00	1.00	0.05	1.00	0.05	0.12	
19	07 Feb 11	136.863	1.00	0.57	0.05	0.57	0.03	0.07	
20	07 Feb 11	136.864	0.91	0.72	0.05	0.66	0.03	0.08	
21	07 Feb 11	136.877	1.00	0.55	0.05	0.55	0.03	0.06	
22	07 Feb 11	136.878	1.00	0.63	0.05	0.63	0.03	0.07	
23	07 Feb 11	136.880	1.00	0.46	0.05	0.46	0.02	0.05	
24	07 Feb 11	136.884	1.00	0.71	0.05	0.71	0.04	0.08	
25	07 Feb 11	136.885	1.00	0.82	0.05	0.82	0.04	0.10	
26	07 Feb 11	136.887	1.00	0.90	0.05	0.90	0.05	0.10	
27	07 Feb 11	136.899	1.00	0.44	0.05	0.44	0.02	0.05	
28	07 Feb 11	136.900	0.94	0.48	0.05	0.45	0.02	0.05	
29	07 Feb 11	136.906	1.00	1.00	0.05	1.00	0.05	0.12	
30	07 Feb 11	136.907	1.00	0.67	0.05	0.67	0.03	0.08	
CARRIED FORWARD :						64.11	3.21	7.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	64.11	3.21	7.44	
31	10 Feb 11	136.908	1.00	0.52	0.05	0.52	0.03	0.06	PANIKUAN
32	10 Feb 11	136.918	1.00	0.70	0.05	0.70	0.04	0.08	
33	10 Feb 11	136.919	1.00	0.45	0.05	0.45	0.02	0.05	
34	10 Feb 11	136.921	1.00	1.00	0.05	1.00	0.05	0.12	
35	10 Feb 11	136.925	1.00	1.00	0.05	1.00	0.05	0.12	
36	10 Feb 11	136.926	1.00	0.50	0.05	0.50	0.03	0.06	
37	10 Feb 11	136.928	1.00	0.56	0.05	0.56	0.03	0.06	
38	10 Feb 11	136.929	0.87	0.60	0.05	0.52	0.03	0.06	
39	10 Feb 11	136.931	0.97	0.56	0.05	0.54	0.03	0.06	
40	10 Feb 11	136.933	1.00	0.70	0.05	0.70	0.04	0.08	
41	10 Feb 11	136.934	1.00	0.90	0.05	0.90	0.05	0.10	
42	10 Feb 11	136.935	1.00	0.76	0.05	0.76	0.04	0.09	
43	10 Feb 11	136.936	1.00	0.82	0.05	0.82	0.04	0.10	
44	14 Feb 11	136.940	1.00	1.00	0.05	1.00	0.05	0.12	
45	14 Feb 11	136.941	1.00	1.00	0.05	1.00	0.05	0.12	
46	14 Feb 11	136.944	1.00	1.00	0.05	1.00	0.05	0.12	
47	14 Feb 11	136.947	1.00	1.00	0.05	1.00	0.05	0.12	
48	14 Feb 11	136.948	0.88	0.47	0.05	0.41	0.02	0.05	
49	14 Feb 11	136.949	0.94	0.56	0.05	0.53	0.03	0.06	
50	14 Feb 11	136.951	1.00	0.52	0.05	0.52	0.03	0.06	
51	14 Feb 11	136.955	1.00	0.61	0.05	0.61	0.03	0.07	
52	14 Feb 11	136.956	0.92	0.56	0.05	0.52	0.03	0.06	
53	14 Feb 11	136.959	1.00	0.40	0.05	0.40	0.02	0.05	
54	14 Feb 11	136.960	1.00	0.58	0.05	0.58	0.03	0.07	
55	16 Feb 11	136.966	1.00	0.64	0.05	0.64	0.03	0.07	
56	16 Feb 11	136.967	1.00	0.72	0.05	0.72	0.04	0.08	
57	16 Feb 11	136.968	0.80	0.50	0.05	0.40	0.02	0.05	
58	16 Feb 11	136.976	1.00	1.00	0.05	1.00	0.05	0.12	
59	16 Feb 11	136.977	1.00	0.60	0.05	0.60	0.03	0.07	
60	16 Feb 11	136.993	1.00	0.67	1.05	0.67	0.70	1.63	
CARRIED FORWARD :						84.68	4.90	11.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	84.68	4.90	11.38	
61	19 Feb 11	136.994	0.84	0.70	0.05	0.59	0.03	0.07	PANIKUAN
62	19 Feb 11	137.010	1.00	0.80	0.05	0.80	0.04	0.09	
63	19 Feb 11	137.017	1.00	1.00	0.05	1.00	0.05	0.12	
64	19 Feb 11	137.018	1.00	1.00	0.05	1.00	0.05	0.12	
65	19 Feb 11	137.024	0.92	0.80	0.05	0.74	0.04	0.09	
66	19 Feb 11	137.025	0.87	0.50	0.05	0.44	0.02	0.05	
67	19 Feb 11	137.028	1.00	0.60	0.05	0.60	0.03	0.07	
68	22 Feb 11	137.040	1.00	0.78	0.05	0.78	0.04	0.09	
69	22 Feb 11	137.044	1.00	1.00	0.05	1.00	0.05	0.12	
70	22 Feb 11	137.045	1.00	1.00	0.05	1.00	0.05	0.12	
71	22 Feb 11	137.046	0.88	0.57	0.05	0.50	0.03	0.06	MANGARIS
72	22 Feb 11	137.047	0.90	0.60	0.05	0.54	0.03	0.06	
73	22 Feb 11	137.048	0.80	0.55	0.05	0.44	0.02	0.05	
74	25 Feb 11	119.571	1.00	0.72	0.05	0.72	0.04	0.08	
75	25 Feb 11	119.572	1.00	0.85	0.05	0.85	0.04	0.10	
76	25 Feb 11	119.573	1.00	0.95	0.05	0.95	0.05	0.11	
77	25 Feb 11	119.574	0.93	0.71	0.05	0.66	0.03	0.08	
78	25 Feb 11	119.597	0.86	0.51	0.05	0.44	0.02	0.05	
79	25 Feb 11	119.598	1.00	1.00	0.05	1.00	0.05	0.12	
80	25 Feb 11	119.599	1.00	1.00	0.05	1.00	0.05	0.12	
81	25 Feb 11	119.608	1.00	1.00	0.05	1.00	0.05	0.12	
82	25 Feb 11	119.609	1.00	1.00	0.05	1.00	0.05	0.12	
83	25 Feb 11	119.610	1.00	1.00	0.05	1.00	0.05	0.12	
84	25 Feb 11	119.611	1.00	1.00	0.05	1.00	0.05	0.12	
85									
86									
87									
88									
89									
90									
BALANCE END OF FEB :						103.72	5.86	13.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	67.90	3.39	7.88	
1	02 Feb 11	157.468	0.87	0.64	0.05	0.56	0.03	0.06	PARAPAT
2	02 Feb 11	157.850	1.00	0.75	0.05	0.75	0.04	0.09	
3	02 Feb 11	157.851	1.00	0.87	0.05	0.87	0.04	0.10	
4	02 Feb 11	157.852	1.00	0.45	0.05	0.45	0.02	0.05	
5	02 Feb 11	157.853	1.00	0.55	0.05	0.55	0.03	0.06	
6	02 Feb 11	157.854	0.92	0.61	0.05	0.56	0.03	0.07	
7	02 Feb 11	157.855	0.85	0.65	0.05	0.55	0.03	0.06	
8	02 Feb 11	157.856	1.00	1.00	0.05	1.00	0.05	0.12	
9	02 Feb 11	157.857	1.00	1.00	0.05	1.00	0.05	0.12	
10	02 Feb 11	157.858	1.00	1.00	0.05	1.00	0.05	0.12	
11	05 Feb 11	158.483	1.00	0.80	0.05	0.80	0.04	0.09	
12	05 Feb 11	158.484	1.00	0.62	0.05	0.62	0.03	0.07	
13	05 Feb 11	158.550	0.94	0.55	0.05	0.52	0.03	0.06	
14	05 Feb 11	158.551	0.88	0.61	0.05	0.54	0.03	0.06	
15	05 Feb 11	158.553	1.00	1.00	0.05	1.00	0.05	0.12	
16	05 Feb 11	158.554	1.00	1.00	0.05	1.00	0.05	0.12	
17	05 Feb 11	158.563	1.00	1.00	0.05	1.00	0.05	0.12	
18	05 Feb 11	158.564	1.00	0.56	0.05	0.56	0.03	0.06	
19	05 Feb 11	158.573	1.00	0.72	0.05	0.72	0.04	0.08	
20	05 Feb 11	158.574	1.00	0.83	0.05	0.83	0.04	0.10	
21	05 Feb 11	158.575	0.96	0.68	0.05	0.65	0.03	0.08	LAJONG
22	05 Feb 11	158.576	0.93	0.71	0.05	0.66	0.03	0.08	
23	07 Feb 11	161.557	1.00	1.00	0.05	1.00	0.05	0.12	
24	07 Feb 11	161.558	1.00	1.00	0.05	1.00	0.05	0.12	
25	07 Feb 11	161.559	1.00	0.47	0.05	0.47	0.02	0.05	SIKUATI
26	07 Feb 11	161.560	1.00	0.58	0.05	0.58	0.03	0.07	
27	07 Feb 11	161.561	1.00	0.77	0.05	0.77	0.04	0.09	
28	07 Feb 11	167.733	0.86	0.58	0.05	0.50	0.02	0.06	
29	07 Feb 11	167.734	1.00	1.00	0.05	1.00	0.05	0.12	
30	07 Feb 11	167.743	1.00	0.89	0.05	0.89	0.04	0.10	
CARRIED FORWARD :						90.30	4.51	10.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	90.30	4.51	10.48	
31	09 Feb 11	146.132	0.87	0.68	0.05	0.59	0.03	0.07	MATUNGGONG
32	09 Feb 11	145.684	1.00	0.79	0.05	0.79	0.04	0.09	
33	09 Feb 11	145.685	1.00	0.90	0.05	0.90	0.05	0.10	
34	09 Feb 11	145.686	0.92	0.65	0.05	0.60	0.03	0.07	
35	09 Feb 11	145.687	1.00	1.00	0.05	1.00	0.05	0.12	
36	09 Feb 11	145.688	1.00	1.00	0.05	1.00	0.05	0.12	
37	09 Feb 11	146.243	1.00	1.00	0.05	1.00	0.05	0.12	
38	09 Feb 11	146.244	1.00	1.00	0.05	1.00	0.05	0.12	
39	09 Feb 11	146.245	1.00	1.00	0.05	1.00	0.05	0.12	
40	09 Feb 11	146.246	0.88	0.61	0.05	0.54	0.03	0.06	
41	09 Feb 11	146.247	0.90	0.75	0.05	0.68	0.03	0.08	
42	09 Feb 11	146.248	1.00	0.48	0.05	0.48	0.02	0.06	
43	11 Feb 11	147.246	1.00	0.85	0.05	0.85	0.04	0.10	
44	11 Feb 11	147.015	1.00	0.90	0.05	0.90	0.05	0.10	
45	11 Feb 11	147.016	0.85	0.70	0.05	0.60	0.03	0.07	
46	11 Feb 11	147.017	1.00	1.00	0.05	1.00	0.05	0.12	
47	11 Feb 11	147.018	1.00	1.00	0.05	1.00	0.05	0.12	
48	11 Feb 11	147.019	1.00	1.00	0.05	1.00	0.05	0.12	
49	11 Feb 11	149.333	1.00	1.00	0.05	1.00	0.05	0.12	
50	11 Feb 11	149.334	1.00	0.78	0.05	0.78	0.04	0.09	
51	11 Feb 11	149.335	1.00	0.58	0.05	0.58	0.03	0.07	
52	11 Feb 11	149.336	1.00	1.00	0.05	1.00	0.05	0.12	
53	11 Feb 11	149.337	0.96	0.75	0.05	0.72	0.04	0.08	
54	12 Feb 11	149.833	1.00	0.58	0.05	0.58	0.03	0.07	
55	12 Feb 11	149.834	1.00	0.79	0.05	0.79	0.04	0.09	
56	12 Feb 11	149.835	1.00	1.00	0.05	1.00	0.05	0.12	
57	12 Feb 11	149.836	1.00	1.00	0.05	1.00	0.05	0.12	
58	12 Feb 11	149.837	0.92	0.54	0.05	0.50	0.02	0.06	
59	12 Feb 11	149.838	1.00	0.60	0.05	0.60	0.03	0.07	
60	12 Feb 11	152.333	1.00	0.75	0.05	0.75	0.04	0.09	TAMBARULAN
CARRIED FORWARD :						114.51	5.72	13.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	114.51	5.72	13.29	
61	14 Feb 11	155.143	0.86	0.50	0.05	0.43	0.02	0.05	TAMBARULAN
62	14 Feb 11	155.144	0.94	0.60	0.05	0.56	0.03	0.07	
63	14 Feb 11	155.145	1.00	1.00	0.05	1.00	0.05	0.12	
64	14 Feb 11	155.146	1.00	0.86	0.05	0.86	0.04	0.10	
65	14 Feb 11	155.149	1.00	0.75	0.05	0.75	0.04	0.09	
66	14 Feb 11	155.157	1.00	0.65	0.05	0.65	0.03	0.08	
67	14 Feb 11	155.158	1.00	0.80	0.05	0.80	0.04	0.09	
68	14 Feb 11	155.159	1.00	0.90	0.05	0.90	0.05	0.10	
69	14 Feb 11	155.160	1.00	0.55	0.05	0.55	0.03	0.06	
70	14 Feb 11	155.168	1.00	0.66	0.05	0.66	0.03	0.08	
71	14 Feb 11	155.167	1.00	0.76	0.05	0.76	0.04	0.09	
72	16 Feb 11	155.170	0.80	0.50	0.05	0.40	0.02	0.05	
73	16 Feb 11	155.174	1.00	1.00	0.05	1.00	0.05	0.12	
74	16 Feb 11	155.175	1.00	0.65	0.05	0.65	0.03	0.08	
75	16 Feb 11	155.176	1.00	0.86	0.05	0.86	0.04	0.10	
76	16 Feb 11	155.177	1.00	0.77	0.05	0.77	0.04	0.09	
77	16 Feb 11	155.181	1.00	0.48	0.05	0.48	0.02	0.06	
78	16 Feb 11	155.187	1.00	0.40	0.05	0.40	0.02	0.05	
79	16 Feb 11	155.188	1.00	0.81	0.05	0.81	0.04	0.09	
80	16 Feb 11	155.189	1.00	0.70	0.05	0.70	0.04	0.08	
81	16 Feb 11	155.198	1.00	0.60	0.05	0.60	0.03	0.07	
82	16 Feb 11	155.199	1.00	0.65	0.05	0.65	0.03	0.08	
83	19 Feb 11	155.203	0.88	0.54	0.05	0.48	0.02	0.06	
84	19 Feb 11	155.204	0.90	0.45	0.05	0.41	0.02	0.05	
85	19 Feb 11	155.205	1.00	1.00	0.05	1.00	0.05	0.12	
86	19 Feb 11	155.206	1.00	0.56	0.05	0.56	0.03	0.06	
87	19 Feb 11	155.207	1.00	0.78	0.05	0.78	0.04	0.09	
88	19 Feb 11	155.208	1.00	0.88	0.05	0.88	0.04	0.10	
89	19 Feb 11	155.211	1.00	0.72	0.05	0.72	0.04	0.08	
90	19 Feb 11	155.219	1.00	0.84	0.05	0.84	0.04	0.10	
CARRIED FORWARD :						135.41	6.77	15.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	135.41	6.77	15.71	SIKUATI
91	21 Feb 11	168.560	1.00	0.80	0.05	0.80	0.04	0.09	
92	21 Feb 11	168.561	1.00	0.50	0.05	0.50	0.03	0.06	
93	21 Feb 11	168.562	1.00	0.60	0.05	0.60	0.03	0.07	
94	21 Feb 11	168.563	1.00	0.45	0.05	0.45	0.02	0.05	
95	21 Feb 11	168.564	1.00	0.75	0.05	0.75	0.04	0.09	
96	21 Feb 11	168.565	1.00	0.70	0.05	0.70	0.04	0.08	
97	21 Feb 11	168.616	0.90	0.50	0.05	0.45	0.02	0.05	
98	21 Feb 11	168.617	0.80	0.55	0.05	0.44	0.02	0.05	
99	21 Feb 11	168.618	1.00	1.00	0.05	1.00	0.05	0.12	
100	21 Feb 11	168.619	1.00	1.00	0.05	1.00	0.05	0.12	
101	21 Feb 11	168.620	1.00	0.47	0.05	0.47	0.02	0.05	
102	21 Feb 11	168.621	1.00	1.00	0.05	1.00	0.05	0.12	
103	21 Feb 11	174.840	0.95	0.61	0.05	0.58	0.03	0.07	
104	21 Feb 11	174.841	1.00	0.64	0.05	0.64	0.03	0.07	
105	21 Feb 11	179.967	1.00	0.90	0.05	0.90	0.05	0.10	
106	22 Feb 11	180.143	1.00	0.55	0.05	0.55	0.03	0.06	
107	22 Feb 11	180.144	1.00	1.00	0.05	1.00	0.05	0.12	
108	22 Feb 11	180.146	1.00	1.00	0.05	1.00	0.05	0.12	
109	22 Feb 11	180.211	1.00	1.00	0.05	1.00	0.05	0.12	
110	22 Feb 11	180.212	0.88	0.45	0.05	0.40	0.02	0.05	
111	22 Feb 11	180.213	1.00	0.68	0.05	0.68	0.03	0.08	
112	22 Feb 11	180.214	1.00	0.57	0.05	0.57	0.03	0.07	
113	22 Feb 11	180.219	1.00	1.00	0.05	1.00	0.05	0.12	
114	22 Feb 11	180.220	1.00	0.77	0.05	0.77	0.04	0.09	
115	22 Feb 11	180.234	1.00	0.62	0.05	0.62	0.03	0.07	
116	22 Feb 11	180.237	0.85	0.50	0.05	0.43	0.02	0.05	
117	22 Feb 11	180.238	1.00	1.00	0.05	1.00	0.05	0.12	
118	22 Feb 11	181.083	1.00	1.00	0.05	1.00	0.05	0.12	
119	22 Feb 11	181.084	1.00	0.48	0.05	0.48	0.02	0.06	
120	22 Feb 11	181.170	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						157.18	7.85	18.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	157.18	7.85	18.24	
121	23 Feb 11	145.784	1.00	0.56	0.05	0.56	0.03	0.06	MATUNGGONG
122	23 Feb 11	145.785	1.00	0.81	0.05	0.81	0.04	0.09	
123	23 Feb 11	146.114	1.00	1.00	0.05	1.00	0.05	0.12	
124	23 Feb 11	146.115	1.00	0.48	0.05	0.48	0.02	0.06	
125	23 Feb 11	146.116	1.00	0.75	0.05	0.75	0.04	0.09	
126	23 Feb 11	146.117	0.80	0.50	0.05	0.40	0.02	0.05	
127	23 Feb 11	150.216	0.92	0.61	0.05	0.56	0.03	0.07	
128	23 Feb 11	150.384	1.00	0.72	0.05	0.72	0.04	0.08	
129	23 Feb 11	150.385	1.00	0.62	0.05	0.62	0.03	0.07	
130	23 Feb 11	150.393	1.00	0.56	0.05	0.56	0.03	0.06	
131	23 Feb 11	150.394	1.00	0.47	0.05	0.47	0.02	0.05	
132	23 Feb 11	150.408	1.00	1.00	0.05	1.00	0.05	0.12	
133	23 Feb 11	150.409	0.88	0.52	0.05	0.46	0.02	0.05	
134	23 Feb 11	150.427	0.94	0.55	0.05	0.52	0.03	0.06	
135	23 Feb 11	150.428	1.00	1.00	0.05	1.00	0.05	0.12	
136	23 Feb 11	150.456	1.00	1.00	0.05	1.00	0.05	0.12	
137	23 Feb 11	150.457	1.00	0.82	0.05	0.82	0.04	0.10	
138	24 Feb 11	158.713	1.00	0.73	0.05	0.73	0.04	0.08	PARAPAT
139	24 Feb 11	158.714	1.00	0.56	0.05	0.56	0.03	0.06	
140	24 Feb 11	158.715	0.87	0.60	0.05	0.52	0.03	0.06	
141	24 Feb 11	158.716	1.00	0.87	0.05	0.87	0.04	0.10	
142	24 Feb 11	158.717	0.96	0.57	0.05	0.55	0.03	0.06	
143	24 Feb 11	158.724	1.00	1.00	0.05	1.00	0.05	0.12	LAU SAN
144	24 Feb 11	184.604	1.00	1.00	0.05	1.00	0.05	0.12	
145	24 Feb 11	184.605	1.00	0.49	0.05	0.49	0.02	0.06	
146	24 Feb 11	184.613	1.00	0.74	0.05	0.74	0.04	0.09	
147	24 Feb 11	184.614	1.00	0.61	0.05	0.61	0.03	0.07	
148	24 Feb 11	184.617	1.00	0.85	0.05	0.85	0.04	0.10	
149	24 Feb 11	184.619	1.00	1.00	0.05	1.00	0.05	0.12	
150	24 Feb 11	184.625	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						178.73	8.93	20.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	178.73	8.93	20.74	
151	25 Feb 11	184.340	1.00	0.50	0.05	0.50	0.03	0.06	LAU SAN
152	25 Feb 11	184.346	1.00	0.65	0.05	0.65	0.03	0.08	
153	25 Feb 11	184.347	1.00	0.55	0.05	0.55	0.03	0.06	
154	25 Feb 11	184.351	0.95	0.45	0.05	0.43	0.02	0.05	
155	25 Feb 11	184.354	0.90	0.40	0.05	0.36	0.02	0.04	
156	25 Feb 11	184.357	1.00	1.00	0.05	1.00	0.05	0.12	
157	25 Feb 11	184.359	1.00	1.00	0.05	1.00	0.05	0.12	
158	25 Feb 11	184.360	1.00	1.00	0.05	1.00	0.05	0.12	
159	25 Feb 11	184.361	0.80	0.40	0.05	0.32	0.02	0.04	
160	25 Feb 11	184.365	0.98	0.57	0.05	0.56	0.03	0.06	
161	25 Feb 11	184.366	1.00	1.00	0.05	1.00	0.05	0.12	
162	25 Feb 11	184.369	1.00	1.00	0.05	1.00	0.05	0.12	
163	25 Feb 11	184.371	1.00	1.00	0.05	1.00	0.05	0.12	
164	25 Feb 11	184.376	1.00	1.00	0.05	1.00	0.05	0.12	
165	25 Feb 11	184.378	0.85	0.40	0.05	0.34	0.02	0.04	
166	25 Feb 11	184.379	0.92	0.60	0.05	0.55	0.03	0.06	
167	26 Feb 11	184.385	1.00	0.80	0.05	0.80	0.04	0.09	
168	26 Feb 11	184.386	1.00	0.75	0.05	0.75	0.04	0.09	
169	26 Feb 11	184.398	1.00	0.48	0.05	0.48	0.02	0.06	
170	26 Feb 11	184.399	1.00	1.00	0.05	1.00	0.05	0.12	
171	26 Feb 11	184.404	1.00	1.00	0.05	1.00	0.05	0.12	
172	26 Feb 11	184.405	1.00	1.00	0.05	1.00	0.05	0.12	
173	26 Feb 11	184.406	0.84	0.42	0.05	0.35	0.02	0.04	
174	26 Feb 11	184.408	1.00	0.73	0.05	0.73	0.04	0.08	
175	26 Feb 11	184.409	1.00	0.86	0.05	0.86	0.04	0.10	
176	26 Feb 11	184.417	1.00	1.00	0.05	1.00	0.05	0.12	
177	26 Feb 11	184.419	1.00	0.71	0.05	0.71	0.04	0.08	
178	26 Feb 11	184.421	1.00	0.55	0.05	0.55	0.03	0.06	
179	26 Feb 11	184.423	1.00	0.75	0.05	0.75	0.04	0.09	
180	26 Feb 11	184.426	0.83	0.56	0.05	0.46	0.02	0.05	
CARRIED FORWARD:						200.43	10.02	23.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	200.43	10.02	23.25	
181	26 Feb 11	156.485	0.88	0.45	0.05	0.40	0.02	0.05	TAMBARULAN
182	26 Feb 11	156.486	0.80	0.50	0.05	0.40	0.02	0.05	
183	26 Feb 11	156.487	1.00	1.00	0.05	1.00	0.05	0.12	
184	26 Feb 11	156.488	1.00	1.00	0.05	1.00	0.05	0.12	
185	26 Feb 11	156.489	1.00	1.00	0.05	1.00	0.05	0.12	
186	28 Feb 11	156.490	1.00	1.00	0.05	1.00	0.05	0.12	
187	28 Feb 11	156.491	0.90	0.51	0.05	0.46	0.02	0.05	
188	28 Feb 11	156.492	0.87	0.61	0.05	0.53	0.03	0.06	
189	28 Feb 11	156.493	1.00	1.00	0.05	1.00	0.05	0.12	
190	28 Feb 11	156.503	1.00	0.48	0.05	0.48	0.02	0.06	
191	28 Feb 11	156.504	1.00	0.62	0.05	0.62	0.03	0.07	
192	28 Feb 11	156.505	1.00	0.78	0.05	0.78	0.04	0.09	
193	28 Feb 11	156.506	1.00	0.42	0.05	0.42	0.02	0.05	
194	28 Feb 11	156.507	1.00	1.00	0.05	1.00	0.05	0.12	
195	28 Feb 11	156.341	1.00	1.00	0.05	1.00	0.05	0.12	
196	28 Feb 11	156.347	1.00	1.00	0.05	1.00	0.05	0.12	
197	28 Feb 11	156.355	1.00	1.00	0.05	1.00	0.05	0.12	
198	28 Feb 11	156.356	1.00	0.68	0.05	0.68	0.03	0.08	
199	28 Feb 11	156.360	1.00	0.72	0.05	0.72	0.04	0.08	
200	28 Feb 11	156.361	1.00	0.90	0.05	0.90	0.05	0.10	
201	28 Feb 11	156.362	1.00	0.84	0.05	0.84	0.04	0.10	
202	28 Feb 11	156.363	1.00	0.55	0.05	0.55	0.03	0.06	
203	28 Feb 11	156.364	0.88	0.49	0.05	0.43	0.02	0.05	
204	28 Feb 11	156.365	0.96	0.71	0.05	0.68	0.03	0.08	
205	28 Feb 11	156.366	1.00	1.00	0.05	1.00	0.05	0.12	
206	28 Feb 11	156.404	1.00	1.00	0.05	1.00	0.05	0.12	
207	28 Feb 11	156.405	1.00	0.47	0.05	0.47	0.02	0.05	
208	28 Feb 11	156.406	1.00	1.00	0.05	1.00	0.05	0.12	
209	28 Feb 11	156.407	1.00	0.75	0.05	0.75	0.04	0.09	
210	28 Feb 11	156.409	1.00	1.00	0.05	1.00	0.05	0.12	
BALANCE END OF FEB :						223.54	11.17	25.93	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	73.04	210.52	283.56	2.11	9.39	11.50	4.89	21.79	26.68
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	146.44	252.83	399.27	7.97	12.08	20.05	18.48	28.02	46.51
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	242.36	946.76	1,189.12	8.52	44.07	52.59	19.77	102.23	122.00
4	Tuaran	503	Jalan Berungis - Kota Belud	274.72	101.54	376.26	20.72	4.97	25.69	48.08	11.53	59.60
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	198.70	176.16	374.86	6.31	8.81	15.12	14.65	20.43	35.08
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL:	935.26	1,687.81	2,623.07	45.63	79.31	124.95	105.87	184.01	289.87

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						73.04	2.11	4.89	
1	10 Feb 11	10.255	0.70	0.50	0.050	0.35	0.02	0.04	RHS
2	10 Feb 11	9.925	0.50	0.50	0.050	0.25	0.01	0.03	RHS
3	10 Feb 11	9.490	0.80	0.50	0.050	0.40	0.02	0.05	RHS
4	10 Feb 11	9.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
5	10 Feb 11	9.353	1.00	0.50	0.050	0.50	0.03	0.06	RHS
6	10 Feb 11	7.535	0.50	0.50	0.050	0.25	0.01	0.03	RHS
7	10 Feb 11	7.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
8	10 Feb 11	7.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
9	10 Feb 11	7.512	0.50	0.50	0.050	0.25	0.01	0.03	RHS
10	10 Feb 11	7.475	0.50	0.50	0.050	0.25	0.01	0.03	RHS
11	10 Feb 11	7.473	0.70	0.50	0.050	0.35	0.02	0.04	RHS
12	10 Feb 11	7.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
13	10 Feb 11	7.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
14	10 Feb 11	7.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
15	10 Feb 11	7.212	0.50	0.50	0.050	0.25	0.01	0.03	RHS
16	10 Feb 11	7.178	0.50	0.50	0.050	0.25	0.01	0.03	RHS
17	10 Feb 11	7.155	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	10 Feb 11	7.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
19	10 Feb 11	7.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
20	10 Feb 11	7.121	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	10 Feb 11	7.117	0.50	0.50	0.050	0.25	0.01	0.03	RHS
22	10 Feb 11	6.495	0.50	0.50	0.050	0.25	0.01	0.03	RHS
23	10 Feb 11	6.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
24	10 Feb 11	6.371	0.50	0.50	0.050	0.25	0.01	0.03	RHS
25	10 Feb 11	6.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	10 Feb 11	6.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	10 Feb 11	5.923	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	10 Feb 11	5.921	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	10 Feb 11	5.835	0.70	1.00	0.025	0.70	0.02	0.04	RHS
30	10 Feb 11	5.820	2.50	0.70	0.025	1.75	0.04	0.10	RHS
CARRIED FORWARD :						83.09	2.55	5.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	83.09	2.55	5.91	
31	10 Feb 11	5.800	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	10 Feb 11	5.597	0.50	0.50	0.050	0.25	0.01	0.03	RHS
33	10 Feb 11	5.565	0.50	0.50	0.050	0.25	0.01	0.03	RHS
34	10 Feb 11	5.395	1.00	0.50	0.050	0.50	0.03	0.06	RHS
35	10 Feb 11	5.395	2.00	1.10	0.025	2.20	0.06	0.13	RHS
36	10 Feb 11	5.384	0.50	0.50	0.050	0.25	0.01	0.03	RHS
37	10 Feb 11	5.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	10 Feb 11	5.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
39	10 Feb 11	5.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
40	10 Feb 11	5.120	1.00	0.60	0.050	0.60	0.03	0.07	RHS
41	10 Feb 11	5.118	0.70	1.20	0.025	0.84	0.02	0.05	RHS
42	10 Feb 11	5.116	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	10 Feb 11	3.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	10 Feb 11	3.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	10 Feb 11	3.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	10 Feb 11	3.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	10 Feb 11	3.187	2.20	0.50	0.050	1.10	0.06	0.13	RHS
48	10 Feb 11	2.595	4.00	1.10	0.025	4.40	0.11	0.26	RHS
49	10 Feb 11	2.600	3.70	1.00	0.025	3.70	0.09	0.21	RHS
50	10 Feb 11	2.606	0.50	0.80	0.025	0.40	0.01	0.02	RHS
51	10 Feb 11	2.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	10 Feb 11	2.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	10 Feb 11	2.278	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	10 Feb 11	2.272	1.10	0.50	0.050	0.55	0.03	0.06	RHS
55	10 Feb 11	2.120	0.50	1.00	0.025	0.50	0.01	0.03	RHS
56	10 Feb 11	2.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
57	10 Feb 11	2.120	0.70	0.50	0.050	0.35	0.02	0.04	RHS
58	10 Feb 11	2.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	10 Feb 11	2.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	10 Feb 11	1.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						102.98	3.24	7.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	102.98	3.24	7.52	
61	10 Feb 11	2.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
62	10 Feb 11	2.012	0.50	0.50	0.050	0.25	0.01	0.03	LHS
63	10 Feb 11	1.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
64	10 Feb 11	1.478	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	10 Feb 11	1.445	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	10 Feb 11	1.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	10 Feb 11	1.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	10 Feb 11	0.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	10 Feb 11	0.855	0.50	0.50	0.050	0.25	0.01	0.03	LHS
70	10 Feb 11	0.900	0.50	0.50	0.050	0.25	0.01	0.03	LHS
71	10 Feb 11	1.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
72	10 Feb 11	1.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
73	10 Feb 11	1.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
74	10 Feb 11	1.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
75	10 Feb 11	2.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	10 Feb 11	2.298	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	10 Feb 11	2.298	0.50	0.50	0.050	0.25	0.01	0.03	LHS
78	10 Feb 11	2.540	1.20	0.90	0.025	1.08	0.03	0.06	LHS
79	10 Feb 11	2.550	4.30	0.90	0.025	3.87	0.10	0.22	LHS
80	10 Feb 11	2.554	4.00	1.00	0.025	4.00	0.10	0.23	LHS
81	11 Feb 11	2.590	0.80	0.80	0.050	0.64	0.03	0.07	LHS
82	11 Feb 11	2.675	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	11 Feb 11	2.695	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	11 Feb 11	2.698	0.50	0.50	0.050	0.25	0.01	0.03	LHS
85	11 Feb 11	2.710	0.50	0.50	0.050	0.25	0.01	0.03	LHS
86	11 Feb 11	3.422	0.50	0.50	0.050	0.25	0.01	0.03	LHS
87	11 Feb 11	3.424	0.50	0.50	0.050	0.25	0.01	0.03	LHS
88	11 Feb 11	3.426	0.50	0.50	0.050	0.25	0.01	0.03	LHS
89	11 Feb 11	3.428	0.50	0.50	0.050	0.25	0.01	0.03	LHS
90	11 Feb 11	3.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						119.07	3.82	8.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	119.07	3.82	8.87	
91	11 Feb 11	3.432	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	11 Feb 11	3.434	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	11 Feb 11	3.436	0.50	0.50	0.050	0.25	0.01	0.03	LHS
94	11 Feb 11	3.438	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	11 Feb 11	3.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	11 Feb 11	3.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
97	11 Feb 11	3.443	0.50	0.50	0.050	0.25	0.01	0.03	LHS
98	11 Feb 11	3.447	0.50	0.50	0.050	0.25	0.01	0.03	LHS
99	11 Feb 11	3.449	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	11 Feb 11	3.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
101	11 Feb 11	3.452	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	11 Feb 11	3.475	0.50	0.50	0.050	0.25	0.01	0.03	LHS
103	11 Feb 11	3.475	0.50	0.50	0.050	0.25	0.01	0.03	LHS
104	11 Feb 11	3.515	0.50	0.50	0.050	0.25	0.01	0.03	LHS
105	11 Feb 11	3.524	0.50	0.50	0.050	0.25	0.01	0.03	LHS
106	11 Feb 11	3.770	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	11 Feb 11	4.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
108	11 Feb 11	4.008	0.50	0.50	0.050	0.25	0.01	0.03	LHS
109	11 Feb 11	4.009	0.50	0.50	0.050	0.25	0.01	0.03	LHS
110	11 Feb 11	4.820	4.20	0.70	0.025	2.94	0.07	0.17	LHS
111	11 Feb 11	4.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
112	11 Feb 11	4.990	3.40	0.90	0.025	3.06	0.08	0.18	LHS
113	11 Feb 11	4.992	1.10	0.80	0.025	0.88	0.02	0.05	LHS
114	11 Feb 11	5.115	2.20	0.80	0.025	1.76	0.04	0.10	LHS
115	11 Feb 11	5.120	4.30	0.90	0.025	3.87	0.10	0.22	LHS
116	11 Feb 11	5.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	11 Feb 11	5.220	0.50	0.50	0.050	0.25	0.01	0.03	LHS
118	11 Feb 11	5.360	1.00	0.50	0.050	0.50	0.03	0.06	LHS
119	11 Feb 11	5.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
120	11 Feb 11	5.460	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						138.08	4.46	10.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	138.08	4.46	10.35	
121	11 Feb 11	5.472	0.70	0.50	0.025	0.35	0.01	0.02	LHS
122	11 Feb 11	6.950	0.50	0.50	0.025	0.25	0.01	0.01	LHS
123	11 Feb 11	7.160	0.50	0.50	0.025	0.25	0.01	0.01	LHS
124	11 Feb 11	7.170	0.50	0.50	0.025	0.25	0.01	0.01	LHS
125	11 Feb 11	7.195	0.50	0.50	0.025	0.25	0.01	0.01	LHS
126	11 Feb 11	7.510	0.60	0.60	0.025	0.36	0.01	0.02	LHS
127	11 Feb 11	7.980	0.50	0.50	0.025	0.25	0.01	0.01	LHS
128	11 Feb 11	15.170	0.50	0.50	0.025	0.25	0.01	0.01	LHS
129	11 Feb 11	15.172	0.50	0.50	0.025	0.25	0.01	0.01	LHS
130	11 Feb 11	15.230	0.50	0.50	0.025	0.25	0.01	0.01	LHS
131	11 Feb 11	15.330	1.50	0.50	0.025	0.75	0.02	0.04	LHS
132	11 Feb 11	15.340	0.50	0.50	0.025	0.25	0.01	0.01	LHS
133	11 Feb 11	15.355	1.20	0.80	0.025	0.96	0.02	0.06	LHS
134	11 Feb 11	15.356	2.90	0.50	0.025	1.45	0.04	0.08	LHS
135	11 Feb 11	15.360	1.50	0.50	0.025	0.75	0.02	0.04	LHS
136	12 Feb 11	15.395	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	12 Feb 11	15.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	12 Feb 11	15.720	0.50	0.50	0.050	0.25	0.01	0.03	LHS
139	12 Feb 11	15.794	0.70	0.50	0.050	0.35	0.02	0.04	LHS
140	12 Feb 11	15.916	0.50	0.50	0.050	0.25	0.01	0.03	LHS
141	12 Feb 11	16.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
142	12 Feb 11	16.011	0.50	0.50	0.050	0.25	0.01	0.03	LHS
143	12 Feb 11	16.013	0.50	0.50	0.050	0.25	0.01	0.03	LHS
144	12 Feb 11	16.014	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	12 Feb 11	16.031	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	12 Feb 11	16.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
147	12 Feb 11	16.050	0.50	0.50	0.050	0.25	0.01	0.03	LHS
148	12 Feb 11	16.053	0.50	0.50	0.050	0.25	0.01	0.03	LHS
149	12 Feb 11	16.057	0.50	0.50	0.050	0.25	0.01	0.03	LHS
150	12 Feb 11	16.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						148.80	4.83	11.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	148.80	4.83	11.20	
151	12 Feb 11	16.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
152	12 Feb 11	16.069	0.50	0.50	0.050	0.25	0.01	0.03	LHS
153	12 Feb 11	16.073	0.50	0.50	0.050	0.25	0.01	0.03	LHS
154	12 Feb 11	16.073	0.50	0.50	0.050	0.25	0.01	0.03	LHS
155	12 Feb 11	16.075	0.50	0.50	0.050	0.25	0.01	0.03	LHS
156	12 Feb 11	16.081	0.50	0.50	0.050	0.25	0.01	0.03	LHS
157	12 Feb 11	16.085	0.50	0.50	0.050	0.25	0.01	0.03	LHS
158	12 Feb 11	16.100	0.50	0.50	0.050	0.25	0.01	0.03	LHS
159	12 Feb 11	16.101	0.50	0.50	0.050	0.25	0.01	0.03	LHS
160	12 Feb 11	16.119	0.50	0.50	0.050	0.25	0.01	0.03	LHS
161	12 Feb 11	16.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
162	12 Feb 11	16.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
163	12 Feb 11	16.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
164	12 Feb 11	16.135	0.50	0.50	0.050	0.25	0.01	0.03	LHS
165	12 Feb 11	16.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
166	12 Feb 11	16.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
167	12 Feb 11	16.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
168	12 Feb 11	16.144	0.50	0.50	0.050	0.25	0.01	0.03	LHS
169	12 Feb 11	16.144	0.50	0.50	0.050	0.25	0.01	0.03	LHS
170	12 Feb 11	16.147	0.50	0.50	0.050	0.25	0.01	0.03	LHS
171	12 Feb 11	16.147	0.50	0.50	0.050	0.25	0.01	0.03	LHS
172	12 Feb 11	16.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
173	12 Feb 11	16.152	0.50	0.50	0.050	0.25	0.01	0.03	LHS
174	12 Feb 11	16.155	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	12 Feb 11	16.157	0.50	0.50	0.050	0.25	0.01	0.03	LHS
176	12 Feb 11	16.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
177	12 Feb 11	16.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
178	12 Feb 11	16.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	12 Feb 11	16.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
180	12 Feb 11	16.161	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						156.30	5.20	12.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	156.30	5.20	12.07	
181	12 Feb 11	16.162	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	12 Feb 11	16.167	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	12 Feb 11	16.173	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	12 Feb 11	16.197	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	12 Feb 11	16.221	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	12 Feb 11	16.225	0.50	0.50	0.025	0.25	0.01	0.01	LHS
187	12 Feb 11	16.226	0.50	0.50	0.025	0.25	0.01	0.01	LHS
188	12 Feb 11	16.220	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	12 Feb 11	16.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	12 Feb 11	16.240	0.50	0.50	0.025	0.25	0.01	0.01	LHS
191	12 Feb 11	16.240	0.50	0.50	0.025	0.25	0.01	0.01	LHS
192	12 Feb 11	16.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
193	12 Feb 11	16.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	12 Feb 11	16.270	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	12 Feb 11	16.273	0.50	0.50	0.050	0.25	0.01	0.03	LHS
196	12 Feb 11	16.282	0.50	0.50	0.050	0.25	0.01	0.03	LHS
197	12 Feb 11	16.286	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	12 Feb 11	16.290	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	12 Feb 11	16.295	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	12 Feb 11	16.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	12 Feb 11	16.397	0.50	0.60	0.050	0.30	0.02	0.03	LHS
202	14 Feb 11	16.415	0.50	0.50	0.050	0.25	0.01	0.03	LHS
203	14 Feb 11	16.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	14 Feb 11	16.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	14 Feb 11	16.433	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	14 Feb 11	16.437	0.50	0.50	0.050	0.25	0.01	0.03	LHS
207	14 Feb 11	16.446	0.50	0.50	0.050	0.25	0.01	0.03	LHS
208	14 Feb 11	16.465	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	14 Feb 11	16.466	0.50	0.50	0.050	0.25	0.01	0.03	LHS
210	14 Feb 11	16.512	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						163.85	5.55	12.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	163.85	5.55	12.88	
211	14 Feb 11	16.626	3.40	0.70	0.050	2.38	0.12	0.28	LHS
212	14 Feb 11	16.630	3.50	0.60	0.050	2.10	0.11	0.24	LHS
213	14 Feb 11	16.792	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	14 Feb 11	16.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	14 Feb 11	16.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
216	14 Feb 11	16.820	0.60	0.60	0.050	0.36	0.02	0.04	RHS
217	14 Feb 11	16.818	0.50	0.50	0.025	0.25	0.01	0.01	RHS
218	14 Feb 11	16.817	0.50	0.50	0.025	0.25	0.01	0.01	RHS
219	14 Feb 11	16.815	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	14 Feb 11	16.815	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	14 Feb 11	16.814	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	14 Feb 11	16.813	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	14 Feb 11	16.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	14 Feb 11	16.808	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	14 Feb 11	16.805	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	14 Feb 11	16.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	14 Feb 11	16.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	14 Feb 11	16.787	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	14 Feb 11	16.715	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	14 Feb 11	16.707	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	14 Feb 11	16.703	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	14 Feb 11	16.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
233	14 Feb 11	16.685	0.50	0.50	0.050	0.25	0.01	0.03	RHS
234	14 Feb 11	16.685	0.50	0.50	0.050	0.25	0.01	0.03	RHS
235	14 Feb 11	16.665	0.50	0.50	0.050	0.25	0.01	0.03	RHS
236	14 Feb 11	16.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
237	14 Feb 11	16.658	0.50	0.50	0.050	0.25	0.01	0.03	RHS
238	14 Feb 11	16.654	0.50	0.50	0.050	0.25	0.01	0.03	RHS
239	14 Feb 11	16.645	0.50	0.50	0.050	0.25	0.01	0.03	RHS
240	14 Feb 11	16.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						175.44	6.12	14.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	175.44	6.12	14.20	
241	14 Feb 11	16.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
242	14 Feb 11	16.625	0.50	0.50	0.050	0.25	0.01	0.03	RHS
243	14 Feb 11	16.617	0.50	0.50	0.050	0.25	0.01	0.03	RHS
244	14 Feb 11	16.592	0.50	0.50	0.050	0.25	0.01	0.03	RHS
245	14 Feb 11	16.563	0.70	0.50	0.050	0.35	0.02	0.04	RHS
246	14 Feb 11	16.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
247	14 Feb 11	16.130	0.50	0.50	0.050	0.25	0.01	0.03	RHS
248	14 Feb 11	16.125	0.50	0.50	0.050	0.25	0.01	0.03	RHS
249	14 Feb 11	16.125	0.50	0.50	0.050	0.25	0.01	0.03	RHS
250	14 Feb 11	16.070	0.50	0.50	0.050	0.25	0.01	0.03	RHS
251	14 Feb 11	16.066	0.50	0.50	0.050	0.25	0.01	0.03	RHS
252	14 Feb 11	16.056	0.50	0.50	0.050	0.25	0.01	0.03	RHS
253	14 Feb 11	16.050	0.50	0.50	0.050	0.25	0.01	0.03	RHS
254	14 Feb 11	16.049	0.50	0.50	0.050	0.25	0.01	0.03	RHS
255	14 Feb 11	16.049	0.50	0.50	0.050	0.25	0.01	0.03	RHS
256	14 Feb 11	16.048	0.50	0.50	0.050	0.25	0.01	0.03	RHS
257	14 Feb 11	16.048	0.50	0.50	0.050	0.25	0.01	0.03	RHS
258	14 Feb 11	16.046	0.50	0.50	0.050	0.25	0.01	0.03	RHS
259	14 Feb 11	16.044	0.50	0.50	0.050	0.25	0.01	0.03	RHS
260	14 Feb 11	16.044	0.50	0.50	0.050	0.25	0.01	0.03	RHS
261	14 Feb 11	16.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
262	14 Feb 11	16.030	0.50	0.50	0.050	0.25	0.01	0.03	RHS
263	14 Feb 11	16.029	0.50	0.50	0.050	0.25	0.01	0.03	RHS
264	14 Feb 11	16.028	0.50	0.50	0.050	0.25	0.01	0.03	RHS
265	14 Feb 11	15.395	0.50	0.50	0.050	0.25	0.01	0.03	RHS
266	14 Feb 11	15.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
267	14 Feb 11	15.380	0.50	0.50	0.050	0.25	0.01	0.03	RHS
268	14 Feb 11	15.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
269	14 Feb 11	15.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
270	14 Feb 11	15.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						183.04	6.50	15.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	183.04	6.50	15.08	
271	14 Feb 11	15.355	0.50	0.50	0.050	0.25	0.01	0.03	RHS
272	14 Feb 11	15.355	0.50	0.50	0.050	0.25	0.01	0.03	RHS
273	14 Feb 11	15.355	0.50	0.50	0.050	0.25	0.01	0.03	RHS
274	14 Feb 11	15.355	0.50	0.50	0.050	0.25	0.01	0.03	RHS
275	14 Feb 11	15.340	0.50	0.50	0.050	0.25	0.01	0.03	RHS
276	14 Feb 11	15.335	0.50	0.50	0.050	0.25	0.01	0.03	RHS
277	14 Feb 11	15.335	0.50	0.50	0.050	0.25	0.01	0.03	RHS
278	14 Feb 11	15.317	0.50	0.50	0.050	0.25	0.01	0.03	RHS
279	14 Feb 11	15.316	0.50	0.50	0.050	0.25	0.01	0.03	RHS
280	14 Feb 11	15.309	0.50	0.50	0.050	0.25	0.01	0.03	RHS
281	14 Feb 11	15.308	0.50	0.50	0.050	0.25	0.01	0.03	RHS
282	14 Feb 11	15.307	0.50	0.50	0.050	0.25	0.01	0.03	RHS
283	14 Feb 11	15.306	0.50	0.50	0.050	0.25	0.01	0.03	RHS
284	14 Feb 11	15.306	0.50	0.50	0.050	0.25	0.01	0.03	RHS
285	14 Feb 11	15.306	0.50	0.50	0.050	0.25	0.01	0.03	RHS
286	14 Feb 11	15.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
287	14 Feb 11	15.304	0.50	0.50	0.050	0.25	0.01	0.03	RHS
288	14 Feb 11	15.301	0.50	0.50	0.050	0.25	0.01	0.03	RHS
289	14 Feb 11	15.294	0.50	0.50	0.050	0.25	0.01	0.03	RHS
290	14 Feb 11	15.293	0.50	0.50	0.050	0.25	0.01	0.03	RHS
291	14 Feb 11	15.275	0.70	0.50	0.050	0.35	0.02	0.04	RHS
292	14 Feb 11	15.275	0.50	0.50	0.050	0.25	0.01	0.03	RHS
293	14 Feb 11	15.265	0.50	0.50	0.050	0.25	0.01	0.03	RHS
294	14 Feb 11	15.265	0.50	0.50	0.050	0.25	0.01	0.03	RHS
295	14 Feb 11	15.255	0.50	0.50	0.050	0.25	0.01	0.03	RHS
296	14 Feb 11	15.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
297	14 Feb 11	15.229	0.50	0.50	0.050	0.25	0.01	0.03	RHS
298	14 Feb 11	15.229	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	14 Feb 11	15.227	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	14 Feb 11	15.226	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						190.64	6.88	15.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	190.64	6.88	15.96	
301	14 Feb 11	15.175	0.50	0.50	0.050	0.25	0.01	0.03	LHS
302	15 Feb 11	16.858	3.00	2.00	0.050	6.00	0.30	0.70	LHS
303	15 Feb 11	16.859	1.00	0.70	0.050	0.70	0.04	0.08	LHS
304	15 Feb 11	16.860	0.50	0.50	0.050	0.25	0.01	0.03	LHS
305	15 Feb 11	16.980	0.50	0.50	0.050	0.25	0.01	0.03	LHS
306	15 Feb 11	17.160	1.20	0.50	0.050	0.60	0.03	0.07	LHS
307	15 Feb 11	17.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
308	15 Feb 11	17.373	0.50	0.50	0.050	0.25	0.01	0.03	LHS
309	15 Feb 11	17.375	0.50	0.50	0.050	0.25	0.01	0.03	LHS
310	15 Feb 11	17.460	0.50	0.50	0.050	0.25	0.01	0.03	LHS
311	15 Feb 11	18.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
312	15 Feb 11	18.575	0.50	0.50	0.050	0.25	0.01	0.03	LHS
313	15 Feb 11	18.670	0.50	0.50	0.050	0.25	0.01	0.03	LHS
314	15 Feb 11	18.723	0.50	0.50	0.050	0.25	0.01	0.03	LHS
315	15 Feb 11	18.760	0.50	0.50	0.050	0.25	0.01	0.03	LHS
316	15 Feb 11	20.720	1.30	1.30	0.050	1.69	0.08	0.20	LHS
317	15 Feb 11	20.720	0.60	0.60	0.050	0.36	0.02	0.04	LHS
318	15 Feb 11	20.723	1.00	1.00	0.050	1.00	0.05	0.12	LHS
319	15 Feb 11	20.723	0.50	0.50	0.050	0.25	0.01	0.03	LHS
320	15 Feb 11	21.085	0.50	0.50	0.050	0.25	0.01	0.03	LHS
321	15 Feb 11	21.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
322	15 Feb 11	21.178	0.50	0.50	0.050	0.25	0.01	0.03	LHS
323	15 Feb 11	21.179	0.50	0.50	0.050	0.25	0.01	0.03	LHS
324	15 Feb 11	22.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
325	15 Feb 11	22.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
326	15 Feb 11	22.920	0.50	0.50	0.050	0.25	0.01	0.03	LHS
327	15 Feb 11	22.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
328	15 Feb 11	22.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
329	17 Feb 11	23.850	0.60	0.60	0.050	0.36	0.02	0.04	RHS
330	17 Feb 11	23.660	0.60	0.50	0.050	0.30	0.02	0.03	RHS
CARRIED FORWARD :						207.15	7.71	17.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	207.15	7.71	17.88	
331	17 Feb 11	22.750	0.60	0.70	0.050	0.42	0.02	0.05	RHS
332	17 Feb 11	21.730	0.90	0.70	0.050	0.63	0.03	0.07	RHS
333	17 Feb 11	21.640	0.80	0.80	0.050	0.64	0.03	0.07	RHS
334	17 Feb 11	21.350	0.60	0.60	0.050	0.36	0.02	0.04	RHS
335	17 Feb 11	19.906	2.80	1.10	0.050	3.08	0.15	0.36	RHS
336	17 Feb 11	19.906	1.90	0.80	0.050	1.52	0.08	0.18	RHS
337	17 Feb 11	19.900	2.10	1.00	0.050	2.10	0.11	0.24	RHS
338	17 Feb 11	19.900	1.10	0.70	0.050	0.77	0.04	0.09	RHS
339	17 Feb 11	19.900	1.80	1.10	0.050	1.98	0.10	0.23	RHS
340	17 Feb 11	19.895	2.20	1.20	0.050	2.64	0.13	0.31	RHS
341	17 Feb 11	19.890	1.70	0.60	0.025	1.02	0.03	0.06	RHS
342	17 Feb 11	19.888	2.00	1.00	0.050	2.00	0.10	0.23	RHS
343	17 Feb 11	19.888	1.30	1.40	0.050	1.82	0.09	0.21	RHS
344	17 Feb 11	19.650	0.60	0.50	0.050	0.30	0.02	0.03	RHS
345	17 Feb 11	19.400	0.60	0.60	0.050	0.36	0.02	0.04	RHS
346	18 Feb 11	19.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
347	18 Feb 11	19.890	0.50	0.50	0.050	0.25	0.01	0.03	LHS
348	18 Feb 11	19.893	0.50	0.50	0.050	0.25	0.01	0.03	LHS
349	18 Feb 11	19.900	2.80	2.00	0.050	5.60	0.28	0.65	LHS
350	18 Feb 11	19.903	1.00	1.00	0.050	1.00	0.05	0.12	LHS
351	18 Feb 11	19.907	2.10	2.10	0.050	4.41	0.22	0.51	LHS
352	18 Feb 11	17.725	1.00	1.00	0.050	1.00	0.05	0.12	RHS
353	18 Feb 11	17.870	1.00	0.80	0.050	0.80	0.04	0.09	RHS
354	18 Feb 11	17.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
355	18 Feb 11	17.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
356	18 Feb 11	17.668	0.50	0.50	0.050	0.25	0.01	0.03	RHS
357	18 Feb 11	17.658	0.50	0.50	0.050	0.25	0.01	0.03	RHS
358	18 Feb 11	17.644	0.50	0.50	0.050	0.25	0.01	0.03	RHS
359	18 Feb 11	17.575	0.50	0.50	0.050	0.25	0.01	0.03	RHS
360	18 Feb 11	17.574	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						242.10	9.43	21.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	242.10	9.43	21.87	
361	18 Feb 11	17.572	0.50	0.50	0.050	0.25	0.01	0.03	RHS
362	18 Feb 11	17.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
363	18 Feb 11	17.569	0.50	0.50	0.050	0.25	0.01	0.03	RHS
364	18 Feb 11	17.566	1.50	0.90	0.050	1.35	0.07	0.16	RHS
365	18 Feb 11	17.562	3.00	1.90	0.050	5.70	0.29	0.66	RHS
366	18 Feb 11	17.552	0.50	0.50	0.050	0.25	0.01	0.03	RHS
367	18 Feb 11	17.539	0.50	0.50	0.050	0.25	0.01	0.03	RHS
368	18 Feb 11	17.537	0.50	0.50	0.050	0.25	0.01	0.03	RHS
369	18 Feb 11	17.536	0.50	0.50	0.050	0.25	0.01	0.03	RHS
370	18 Feb 11	17.524	0.50	0.50	0.050	0.25	0.01	0.03	RHS
371	18 Feb 11	17.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
372	18 Feb 11	17.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
373	18 Feb 11	17.383	4.40	1.00	0.050	4.40	0.22	0.51	RHS
374	18 Feb 11	17.378	1.20	0.60	0.050	0.72	0.04	0.08	RHS
375	18 Feb 11	10.496	1.40	0.70	0.050	0.98	0.05	0.11	RHS
376	18 Feb 11	10.415	0.60	0.50	0.050	0.30	0.02	0.03	RHS
377	19 Feb 11	10.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
378	19 Feb 11	10.435	0.50	0.50	0.050	0.25	0.01	0.03	LHS
379	19 Feb 11	16.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
380	19 Feb 11	16.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
381	19 Feb 11	16.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
382	19 Feb 11	16.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
383	19 Feb 11	16.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
384	19 Feb 11	16.147	0.50	0.50	0.050	0.25	0.01	0.03	LHS
385	19 Feb 11	16.148	0.50	0.50	0.050	0.25	0.01	0.03	LHS
386	19 Feb 11	16.165	0.50	0.50	0.050	0.25	0.01	0.03	LHS
387	19 Feb 11	16.703	0.50	0.50	0.050	0.25	0.01	0.03	RHS
388	19 Feb 11	16.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
389	19 Feb 11	16.444	0.50	0.50	0.050	0.25	0.01	0.03	RHS
390	19 Feb 11	16.438	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						261.55	10.40	24.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	261.55	10.40	24.13	
391	19 Feb 11	16.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
392	19 Feb 11	16.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
393	19 Feb 11	16.357	0.50	0.50	0.050	0.25	0.01	0.03	RHS
394	19 Feb 11	16.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
395	19 Feb 11	16.330	2.30	1.50	0.050	3.45	0.17	0.40	RHS
396	19 Feb 11	16.326	1.00	0.70	0.050	0.70	0.04	0.08	RHS
397	19 Feb 11	16.175	0.50	0.50	0.050	0.25	0.01	0.03	RHS
398	19 Feb 11	16.135	0.50	0.50	0.050	0.25	0.01	0.03	RHS
399	19 Feb 11	16.134	0.50	0.50	0.050	0.25	0.01	0.03	RHS
400	19 Feb 11	16.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
401	19 Feb 11	16.097	0.50	0.50	0.050	0.25	0.01	0.03	RHS
402	19 Feb 11	16.094	0.50	0.50	0.050	0.25	0.01	0.03	RHS
403	19 Feb 11	16.094	0.50	0.50	0.050	0.25	0.01	0.03	RHS
404	19 Feb 11	16.093	0.50	0.50	0.050	0.25	0.01	0.03	RHS
405	19 Feb 11	15.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
406	19 Feb 11	15.278	4.00	2.00	0.050	8.00	0.40	0.93	RHS
407	19 Feb 11	15.023	0.50	0.50	0.050	0.25	0.01	0.03	RHS
408	19 Feb 11	14.927	0.50	0.50	0.050	0.25	0.01	0.03	RHS
409	19 Feb 11	14.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
410	19 Feb 11	14.919	0.50	0.50	0.050	0.25	0.01	0.03	RHS
411	19 Feb 11	14.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
412	19 Feb 11	14.835	0.50	0.50	0.050	0.25	0.01	0.03	RHS
413	19 Feb 11	14.815	0.50	0.50	0.050	0.25	0.01	0.03	RHS
414	19 Feb 11	14.811	0.50	0.50	0.050	0.25	0.01	0.03	RHS
415	19 Feb 11	14.811	0.50	0.50	0.050	0.25	0.01	0.03	RHS
416	19 Feb 11	14.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
417	19 Feb 11	19.291	0.50	0.50	0.050	0.25	0.01	0.03	RHS
418	19 Feb 11	19.291	0.50	0.50	0.050	0.25	0.01	0.03	RHS
419	19 Feb 11	19.291	0.50	0.50	0.050	0.25	0.01	0.03	RHS
420	19 Feb 11	22.725	2.10	1.60	0.050	3.36	0.17	0.39	LHS
TOTAL :						283.56	11.50	26.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						146.44	7.97	18.48	
1	02 Feb 11	31.978	0.50	0.50	0.050	0.25	0.01	0.03	LHS
2	02 Feb 11	31.979	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	02 Feb 11	32.110	2.00	0.70	0.025	1.40	0.04	0.08	LHS
4	02 Feb 11	32.113	0.50	0.50	0.050	0.25	0.01	0.03	LHS
5	02 Feb 11	32.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
6	02 Feb 11	31.190	0.50	0.50	0.050	0.25	0.01	0.03	LHS
7	02 Feb 11	32.191	0.50	0.50	0.050	0.25	0.01	0.03	LHS
8	02 Feb 11	32.193	0.50	0.50	0.050	0.25	0.01	0.03	LHS
9	02 Feb 11	32.203	0.50	0.50	0.050	0.25	0.01	0.03	LHS
10	02 Feb 11	32.205	0.50	0.50	0.050	0.25	0.01	0.03	LHS
11	02 Feb 11	32.206	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	02 Feb 11	32.294	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	02 Feb 11	32.294	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	02 Feb 11	32.926	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	02 Feb 11	32.928	0.60	0.50	0.050	0.30	0.02	0.03	LHS
16	02 Feb 11	32.932	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	02 Feb 11	33.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	02 Feb 11	33.310	0.90	0.90	0.050	0.81	0.04	0.09	LHS
19	02 Feb 11	33.860	0.60	0.60	0.050	0.36	0.02	0.04	LHS
20	02 Feb 11	33.861	0.60	0.60	0.050	0.36	0.02	0.04	LHS
21	02 Feb 11	33.861	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	02 Feb 11	33.864	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	02 Feb 11	33.865	1.00	1.00	0.050	1.00	0.05	0.12	LHS
24	02 Feb 11	34.270	0.60	0.60	0.025	0.36	0.01	0.02	LHS
25	02 Feb 11	34.298	1.00	1.00	0.050	1.00	0.05	0.12	LHS
26	02 Feb 11	34.300	0.70	0.70	0.050	0.49	0.02	0.06	LHS
27	02 Feb 11	34.304	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	02 Feb 11	34.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	02 Feb 11	34.311	0.50	0.50	0.050	0.25	0.01	0.03	LHS
30	02 Feb 11	34.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						157.77	8.49	19.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						157.77	8.49	19.69	
31	02 Feb 11	34.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
32	02 Feb 11	34.580	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	02 Feb 11	34.600	0.60	0.50	0.050	0.30	0.02	0.03	LHS
34	02 Feb 11	35.193	1.00	1.00	0.050	1.00	0.05	0.12	LHS
35	02 Feb 11	31.194	0.80	0.80	0.050	0.64	0.03	0.07	LHS
36	02 Feb 11	35.209	0.60	0.60	0.050	0.36	0.02	0.04	LHS
37	02 Feb 11	35.210	0.60	0.60	0.050	0.36	0.02	0.04	LHS
38	02 Feb 11	35.214	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	02 Feb 11	35.215	1.00	0.50	0.050	0.50	0.03	0.06	LHS
40	02 Feb 11	35.217	1.00	0.80	0.050	0.80	0.04	0.09	LHS
41	02 Feb 11	35.219	0.50	0.50	0.050	0.25	0.01	0.03	LHS
42	02 Feb 11	35.228	0.50	0.50	0.050	0.25	0.01	0.03	LHS
43	02 Feb 11	35.580	0.50	0.50	0.050	0.25	0.01	0.03	LHS
44	02 Feb 11	35.715	0.50	0.50	0.050	0.25	0.01	0.03	LHS
45	02 Feb 11	35.725	0.50	0.50	0.050	0.25	0.01	0.03	LHS
46	02 Feb 11	35.785	0.50	0.50	0.050	0.25	0.01	0.03	LHS
47	02 Feb 11	35.875	0.50	0.50	0.050	0.25	0.01	0.03	LHS
48	02 Feb 11	35.875	3.50	0.70	0.025	2.45	0.06	0.14	LHS
49	02 Feb 11	38.879	1.30	0.60	0.035	0.78	0.03	0.06	LHS
50	02 Feb 11	38.879	0.50	0.50	0.050	0.25	0.01	0.03	LHS
51	02 Feb 11	35.886	1.30	1.00	0.050	1.30	0.07	0.15	LHS
52	02 Feb 11	35.891	0.70	0.70	0.050	0.49	0.02	0.06	LHS
53	02 Feb 11	35.899	0.50	0.50	0.050	0.25	0.01	0.03	LHS
54	02 Feb 11	35.994	0.80	0.50	0.050	0.40	0.02	0.05	LHS
55	02 Feb 11	35.990	0.90	0.60	0.025	0.54	0.01	0.03	RHS
56	02 Feb 11	35.230	0.60	0.50	0.025	0.30	0.01	0.02	RHS
57	02 Feb 11	35.216	0.90	0.50	0.025	0.45	0.01	0.03	RHS
58	02 Feb 11	35.212	0.50	0.50	0.025	0.25	0.01	0.01	RHS
59	02 Feb 11	35.204	0.50	0.50	0.025	0.25	0.01	0.01	RHS
60	02 Feb 11	35.160	2.00	0.50	0.025	1.00	0.03	0.06	RHS
CARRIED FORWARD :						172.94	9.10	21.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						172.94	9.10	21.12	
61	02 Feb 11	35.159	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	02 Feb 11	35.149	0.50	0.50	0.050	0.25	0.01	0.03	RHS
63	02 Feb 11	35.145	0.90	0.60	0.050	0.54	0.03	0.06	RHS
64	02 Feb 11	35.127	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	02 Feb 11	34.781	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	02 Feb 11	34.735	3.00	5.00	0.025	15.00	0.38	0.87	RHS
67	02 Feb 11	34.550	0.70	0.50	0.050	0.35	0.02	0.04	RHS
68	07 Feb 11	26.162	2.90	1.80	0.075	5.22	0.39	0.91	LHS
69	07 Feb 11	27.326	2.20	1.40	0.045	3.08	0.14	0.32	LHS
70	07 Feb 11	27.325	2.00	1.50	0.050	3.00	0.15	0.35	LHS
71	07 Feb 11	27.321	2.80	1.70	0.030	4.76	0.14	0.33	LHS
72	07 Feb 11	33.491	2.00	1.80	0.045	3.60	0.16	0.38	RHS
73	07 Feb 11	33.479	1.10	1.30	0.045	1.43	0.06	0.15	RHS
74	07 Feb 11	26.135	2.00	0.80	0.075	1.60	0.12	0.28	LHS
75	07 Feb 11	26.213	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	07 Feb 11	27.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	07 Feb 11	27.360	0.50	0.50	0.050	0.25	0.01	0.03	LHS
78	07 Feb 11	27.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
79	07 Feb 11	30.392	0.50	0.50	0.050	0.25	0.01	0.03	RHS
80	07 Feb 11	30.391	0.50	0.50	0.050	0.25	0.01	0.03	RHS
81	07 Feb 11	30.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
82	07 Feb 11	30.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
83	07 Feb 11	30.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	07 Feb 11	27.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
85	07 Feb 11	27.338	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	07 Feb 11	27.320	0.80	0.50	0.050	0.40	0.02	0.05	RHS
87	07 Feb 11	27.312	0.90	0.60	0.100	0.54	0.05	0.13	RHS
88	07 Feb 11	27.308	0.90	0.50	0.100	0.45	0.05	0.10	RHS
89	07 Feb 11	27.305	0.50	0.50	0.100	0.25	0.03	0.06	RHS
90	07 Feb 11	24.405	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						217.16	11.04	25.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						217.16	11.04	25.61	
91	07 Feb 11	24.391	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	07 Feb 11	24.392	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	07 Feb 11	24.905	0.50	0.50	0.050	0.25	0.01	0.03	LHS
94	07 Feb 11	24.906	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	08 Feb 11	27.315	0.80	0.80	0.050	0.64	0.03	0.07	RHS
96	08 Feb 11	27.310	0.80	0.60	0.050	0.48	0.02	0.06	RHS
97	08 Feb 11	27.260	0.70	0.70	0.050	0.49	0.02	0.06	RHS
98	08 Feb 11	27.240	0.70	0.60	0.050	0.42	0.02	0.05	RHS
99	08 Feb 11	27.205	1.00	0.90	0.050	0.90	0.05	0.10	RHS
100	08 Feb 11	27.200	0.80	0.90	0.050	0.72	0.04	0.08	RHS
101	08 Feb 11	27.200	1.00	0.70	0.050	0.70	0.04	0.08	RHS
102	08 Feb 11	27.200	1.10	0.70	0.050	0.77	0.04	0.09	RHS
103	08 Feb 11	27.200	0.70	0.40	0.050	0.28	0.01	0.03	RHS
104	08 Feb 11	27.197	9.00	0.80	0.050	7.20	0.36	0.84	RHS
105	08 Feb 11	27.195	0.60	0.50	0.050	0.30	0.02	0.03	RHS
106	08 Feb 11	27.190	0.70	0.60	0.050	0.42	0.02	0.05	RHS
107	08 Feb 11	24.650	0.60	0.50	0.050	0.30	0.02	0.03	RHS
108	08 Feb 11	24.470	0.70	0.70	0.050	0.49	0.02	0.06	RHS
109	08 Feb 11	24.290	0.70	0.70	0.050	0.49	0.02	0.06	RHS
110	08 Feb 11	27.740	0.60	0.50	0.050	0.30	0.02	0.03	RHS
111	08 Feb 11	27.740	1.00	0.80	0.050	0.80	0.04	0.09	RHS
112	08 Feb 11	30.400	0.80	0.80	0.050	0.64	0.03	0.07	RHS
113	08 Feb 11	30.400	0.60	0.60	0.050	0.36	0.02	0.04	RHS
114	08 Feb 11	30.650	3.00	1.30	0.025	3.90	0.10	0.23	RHS
115	08 Feb 11	30.653	0.60	0.60	0.050	0.36	0.02	0.04	RHS
116	08 Feb 11	30.660	0.70	0.60	0.050	0.42	0.02	0.05	LHS
117	08 Feb 11	30.795	0.60	0.60	0.050	0.36	0.02	0.04	LHS
118	08 Feb 11	30.795	0.50	0.50	0.050	0.25	0.01	0.03	LHS
119	08 Feb 11	30.805	0.60	0.60	0.050	0.36	0.02	0.04	LHS
120	08 Feb 11	30.830	1.10	1.10	0.050	1.21	0.06	0.14	LHS
CARRIED FORWARD :						241.72	12.17	28.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						241.72	12.17	28.23	
121	08 Feb 11	30.950	1.90	1.20	0.050	2.28	0.11	0.26	LHS
122	08 Feb 11	31.050	1.90	1.20	0.050	2.28	0.11	0.26	LHS
123	08 Feb 11	31.580	1.90	1.20	0.050	2.28	0.11	0.26	LHS
124	08 Feb 11	31.586	1.50	1.10	0.050	1.65	0.08	0.19	LHS
125	08 Feb 11	31.586	2.20	1.20	0.050	2.64	0.13	0.31	LHS
126	08 Feb 11	31.586	2.30	1.20	0.050	2.76	0.14	0.32	LHS
127	08 Feb 11	31.700	0.60	0.60	0.050	0.36	0.02	0.04	LHS
128	08 Feb 11	31.712	0.70	0.60	0.050	0.42	0.02	0.05	LHS
129	08 Feb 11	31.713	0.60	0.60	0.050	0.36	0.02	0.04	LHS
130	08 Feb 11	31.750	0.60	1.00	0.050	0.60	0.03	0.07	LHS
131	08 Feb 11	31.885	0.60	0.60	0.050	0.36	0.02	0.04	LHS
132	08 Feb 11	31.970	3.00	1.10	0.050	3.30	0.17	0.38	LHS
133	08 Feb 11	31.973	1.90	1.10	0.050	2.09	0.10	0.24	LHS
134	08 Feb 11	31.976	0.70	0.70	0.050	0.49	0.02	0.06	LHS
135	08 Feb 11	31.977	0.70	0.80	0.050	0.56	0.03	0.06	LHS
136	09 Feb 11	32.920	2.20	1.40	0.050	3.08	0.15	0.36	LHS
137	09 Feb 11	32.930	1.50	1.10	0.050	1.65	0.08	0.19	LHS
138	09 Feb 11	32.935	1.30	0.90	0.050	1.17	0.06	0.14	LHS
139	09 Feb 11	32.937	1.80	0.80	0.050	1.44	0.07	0.17	LHS
140	09 Feb 11	32.947	1.70	1.20	0.050	2.04	0.10	0.24	LHS
141	09 Feb 11	32.880	0.60	0.60	0.050	0.36	0.02	0.04	RHS
142	09 Feb 11	32.875	0.60	0.50	0.050	0.30	0.02	0.03	RHS
143	09 Feb 11	32.400	0.70	0.60	0.050	0.42	0.02	0.05	RHS
144	09 Feb 11	32.215	0.60	0.60	0.050	0.36	0.02	0.04	RHS
145	09 Feb 11	32.012	1.70	1.30	0.050	2.21	0.11	0.26	RHS
146	09 Feb 11	32.010	1.70	1.00	0.050	1.70	0.09	0.20	RHS
147	09 Feb 11	32.010	1.60	1.20	0.050	1.92	0.10	0.22	RHS
148	09 Feb 11	31.880	3.30	1.80	0.050	5.94	0.30	0.69	RHS
149	09 Feb 11	31.875	2.50	1.20	0.050	3.00	0.15	0.35	RHS
150	09 Feb 11	31.873	1.50	1.50	0.050	2.25	0.11	0.26	RHS
CARRIED FORWARD :						291.99	14.68	34.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						291.99	14.68	34.06	
151	09 Feb 11	31.760	0.70	0.60	0.050	0.42	0.02	0.05	RHS
152	09 Feb 11	31.712	0.60	0.60	0.050	0.36	0.02	0.04	RHS
153	09 Feb 11	31.710	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	09 Feb 11	31.380	0.60	0.60	0.050	0.36	0.02	0.04	RHS
155	09 Feb 11	31.007	0.70	0.70	0.050	0.49	0.02	0.06	RHS
156	09 Feb 11	31.985	0.60	0.50	0.050	0.30	0.02	0.03	RHS
157	09 Feb 11	30.760	3.00	0.70	0.050	2.10	0.11	0.24	RHS
158	09 Feb 11	30.760	1.00	0.70	0.050	0.70	0.04	0.08	RHS
159	09 Feb 11	30.756	1.90	1.00	0.050	1.90	0.10	0.22	RHS
160	09 Feb 11	30.756	4.60	1.20	0.050	5.52	0.28	0.64	RHS
161	09 Feb 11	30.750	2.10	1.10	0.050	2.31	0.12	0.27	RHS
162	09 Feb 11	30.716	0.70	0.70	0.050	0.49	0.02	0.06	RHS
163	09 Feb 11	30.600	1.70	0.70	0.050	1.19	0.06	0.14	RHS
164	09 Feb 11	31.886	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	09 Feb 11	31.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	09 Feb 11	31.550	0.50	0.50	0.050	0.25	0.01	0.03	RHS
167	09 Feb 11	31.548	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	09 Feb 11	31.548	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	09 Feb 11	31.544	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	09 Feb 11	31.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	09 Feb 11	31.445	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	09 Feb 11	31.444	0.50	0.50	0.050	0.25	0.01	0.03	RHS
173	09 Feb 11	31.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
174	09 Feb 11	31.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
175	09 Feb 11	31.256	0.50	0.50	0.050	0.25	0.01	0.03	RHS
176	09 Feb 11	31.222	1.00	0.50	0.050	0.50	0.03	0.06	RHS
177	09 Feb 11	31.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	09 Feb 11	28.297	0.50	0.50	0.050	0.25	0.01	0.03	RHS
179	09 Feb 11	26.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
180	09 Feb 11	25.535	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						312.88	15.73	36.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						312.88	15.73	36.48	
181	10 Feb 11	32.020	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	10 Feb 11	32.024	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	10 Feb 11	32.025	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	10 Feb 11	32.031	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	10 Feb 11	32.039	1.00	0.80	0.050	0.80	0.04	0.09	LHS
186	10 Feb 11	32.040	0.50	0.50	0.050	0.25	0.01	0.03	LHS
187	10 Feb 11	32.039	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	10 Feb 11	32.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	10 Feb 11	32.102	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	10 Feb 11	32.107	0.50	0.50	0.050	0.25	0.01	0.03	LHS
191	10 Feb 11	32.107	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	10 Feb 11	32.107	0.50	0.50	0.050	0.25	0.01	0.03	LHS
193	10 Feb 11	32.112	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	10 Feb 11	32.112	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	10 Feb 11	32.116	0.50	0.50	0.050	0.25	0.01	0.03	LHS
196	10 Feb 11	32.050	0.50	0.50	0.050	0.25	0.01	0.03	LHS
197	10 Feb 11	32.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	10 Feb 11	32.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	10 Feb 11	32.166	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	10 Feb 11	32.167	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	10 Feb 11	32.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
202	10 Feb 11	32.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
203	10 Feb 11	32.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	10 Feb 11	32.214	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	10 Feb 11	32.224	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	10 Feb 11	32.392	0.50	0.50	0.050	0.25	0.01	0.03	LHS
207	10 Feb 11	32.410	0.50	0.50	0.050	0.25	0.01	0.03	LHS
208	10 Feb 11	32.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	10 Feb 11	32.471	0.70	0.50	0.050	0.35	0.02	0.04	LHS
210	10 Feb 11	32.490	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						321.03	16.13	37.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						321.03	16.13	37.43	
211	10 Feb 11	32.510	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	10 Feb 11	32.542	1.50	0.50	0.050	0.75	0.04	0.09	LHS
213	10 Feb 11	32.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	10 Feb 11	32.612	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	10 Feb 11	32.632	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	10 Feb 11	32.660	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	10 Feb 11	32.661	1.00	0.50	0.050	0.50	0.03	0.06	LHS
218	10 Feb 11	32.662	0.80	0.60	0.050	0.48	0.02	0.06	LHS
219	10 Feb 11	32.663	0.60	0.50	0.050	0.30	0.02	0.03	LHS
220	10 Feb 11	32.670	0.50	0.50	0.050	0.25	0.01	0.03	LHS
221	10 Feb 11	32.672	0.50	0.50	0.050	0.25	0.01	0.03	LHS
222	10 Feb 11	32.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
223	10 Feb 11	32.684	0.50	0.50	0.050	0.25	0.01	0.03	LHS
224	10 Feb 11	32.689	0.50	0.50	0.050	0.25	0.01	0.03	LHS
225	10 Feb 11	32.690	0.50	0.50	0.050	0.25	0.01	0.03	LHS
226	10 Feb 11	32.695	0.50	0.50	0.050	0.25	0.01	0.03	LHS
227	10 Feb 11	32.736	0.50	0.50	0.050	0.25	0.01	0.03	LHS
228	10 Feb 11	32.736	0.50	0.50	0.050	0.25	0.01	0.03	LHS
229	10 Feb 11	32.830	0.50	0.50	0.050	0.25	0.01	0.03	LHS
230	10 Feb 11	32.890	0.50	0.50	0.050	0.25	0.01	0.03	LHS
231	10 Feb 11	32.890	0.50	0.50	0.050	0.25	0.01	0.03	LHS
232	10 Feb 11	32.890	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	10 Feb 11	32.914	0.50	0.50	0.050	0.25	0.01	0.03	LHS
234	10 Feb 11	32.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
235	10 Feb 11	32.932	0.50	0.50	0.050	0.25	0.01	0.03	LHS
236	10 Feb 11	33.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
237	10 Feb 11	33.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
238	10 Feb 11	33.170	1.00	0.50	0.050	0.50	0.03	0.06	LHS
239	10 Feb 11	33.190	1.00	0.70	0.050	0.70	0.04	0.08	LHS
240	10 Feb 11	33.194	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						330.26	16.60	38.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						330.26	16.60	38.50	
241	10 Feb 11	33.195	0.50	0.50	0.050	0.25	0.01	0.03	LHS
242	10 Feb 11	33.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
243	10 Feb 11	33.200	0.70	0.50	0.050	0.35	0.02	0.04	LHS
244	10 Feb 11	33.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	10 Feb 11	33.224	3.00	0.50	0.050	1.50	0.08	0.17	LHS
246	10 Feb 11	33.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
247	10 Feb 11	33.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
248	10 Feb 11	33.245	0.60	0.50	0.050	0.30	0.02	0.03	LHS
249	10 Feb 11	33.246	0.50	0.50	0.050	0.25	0.01	0.03	RHS
250	10 Feb 11	33.246	0.50	0.50	0.050	0.25	0.01	0.03	RHS
251	10 Feb 11	33.355	0.50	0.50	0.050	0.25	0.01	0.03	RHS
252	10 Feb 11	33.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
253	10 Feb 11	33.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
254	10 Feb 11	33.460	0.50	0.50	0.050	0.25	0.01	0.03	RHS
255	10 Feb 11	33.460	0.50	0.50	0.050	0.25	0.01	0.03	RHS
256	10 Feb 11	33.461	0.50	0.50	0.050	0.25	0.01	0.03	RHS
257	10 Feb 11	33.462	0.50	0.50	0.050	0.25	0.01	0.03	RHS
258	10 Feb 11	33.465	0.50	0.50	0.050	0.25	0.01	0.03	RHS
259	10 Feb 11	33.471	2.00	0.60	0.050	1.20	0.06	0.14	RHS
260	10 Feb 11	33.473	1.00	0.90	0.050	0.90	0.05	0.10	LHS
261	10 Feb 11	33.474	0.90	0.50	0.050	0.45	0.02	0.05	LHS
262	10 Feb 11	33.478	1.00	1.00	0.050	1.00	0.05	0.12	LHS
263	10 Feb 11	33.482	1.90	1.00	0.050	1.90	0.10	0.22	LHS
264	10 Feb 11	33.485	4.50	1.40	0.050	6.30	0.32	0.73	LHS
265	10 Feb 11	33.487	3.10	1.10	0.050	3.41	0.17	0.40	LHS
266	10 Feb 11	33.645	2.10	1.00	0.050	2.10	0.11	0.24	LHS
267	10 Feb 11	33.648	1.20	1.00	0.050	1.20	0.06	0.14	LHS
268	10 Feb 11	33.655	1.90	1.20	0.050	2.28	0.11	0.26	LHS
269	10 Feb 11	33.611	0.70	0.70	0.050	0.49	0.02	0.06	LHS
270	10 Feb 11	33.665	1.20	0.90	0.050	1.08	0.05	0.13	LHS
CARRIED FORWARD :						358.47	18.01	41.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						358.47	18.01	41.77	
271	10 Feb 11	33.705	2.00	0.90	0.050	1.80	0.09	0.21	LHS
272	10 Feb 11	33.707	0.70	0.70	0.050	0.49	0.02	0.06	LHS
273	10 Feb 11	33.709	0.70	0.30	0.050	0.21	0.01	0.02	LHS
274	10 Feb 11	33.720	1.50	1.00	0.050	1.50	0.08	0.17	LHS
275	10 Feb 11	33.721	0.50	0.50	0.050	0.25	0.01	0.03	LHS
276	10 Feb 11	33.740	0.90	0.90	0.050	0.81	0.04	0.09	LHS
277	10 Feb 11	33.753	2.20	0.70	0.050	1.54	0.08	0.18	LHS
278	10 Feb 11	33.758	0.90	0.60	0.050	0.54	0.03	0.06	LHS
279	14 Feb 11	35.155	0.50	0.50	0.050	0.25	0.01	0.03	LHS
280	14 Feb 11	35.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
281	14 Feb 11	35.169	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	14 Feb 11	35.169	0.50	0.50	0.050	0.25	0.01	0.03	RHS
283	14 Feb 11	36.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
284	14 Feb 11	35.817	0.60	0.60	0.050	0.36	0.02	0.04	RHS
285	14 Feb 11	35.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
286	14 Feb 11	35.214	0.50	0.50	0.050	0.25	0.01	0.03	RHS
287	14 Feb 11	35.213	0.50	0.50	0.050	0.25	0.01	0.03	RHS
288	14 Feb 11	35.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
289	14 Feb 11	35.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
290	14 Feb 11	34.955	0.50	0.50	0.050	0.25	0.01	0.03	RHS
291	14 Feb 11	34.945	0.50	0.50	0.050	0.25	0.01	0.03	RHS
292	14 Feb 11	34.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
293	14 Feb 11	34.820	1.00	0.50	0.050	0.50	0.03	0.06	RHS
294	14 Feb 11	33.992	0.50	0.50	0.050	0.25	0.01	0.03	RHS
295	14 Feb 11	33.990	0.50	0.50	0.050	0.25	0.01	0.03	RHS
296	14 Feb 11	33.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
297	14 Feb 11	33.750	0.50	0.50	0.050	0.25	0.01	0.03	RHS
298	14 Feb 11	33.662	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	14 Feb 11	33.655	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	14 Feb 11	34.050	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						371.47	18.66	43.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						371.47	18.66	43.28	
301	14 Feb 11	34.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
302	14 Feb 11	34.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
303	14 Feb 11	34.162	0.50	0.50	0.050	0.25	0.01	0.03	LHS
304	14 Feb 11	34.162	0.50	0.50	0.050	0.25	0.01	0.03	LHS
305	14 Feb 11	34.163	0.50	0.50	0.050	0.25	0.01	0.03	LHS
306	14 Feb 11	34.168	0.50	0.50	0.050	0.25	0.01	0.03	LHS
307	14 Feb 11	34.179	0.50	0.50	0.050	0.25	0.01	0.03	LHS
308	14 Feb 11	34.179	0.50	0.50	0.050	0.25	0.01	0.03	LHS
309	14 Feb 11	34.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
310	14 Feb 11	34.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
311	14 Feb 11	34.182	0.50	0.50	0.050	0.25	0.01	0.03	LHS
312	14 Feb 11	34.182	0.50	0.50	0.050	0.25	0.01	0.03	LHS
313	14 Feb 11	34.187	0.50	0.50	0.050	0.25	0.01	0.03	LHS
314	14 Feb 11	34.188	0.50	0.50	0.050	0.25	0.01	0.03	LHS
315	14 Feb 11	34.189	0.50	0.50	0.050	0.25	0.01	0.03	LHS
316	14 Feb 11	34.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
317	14 Feb 11	34.193	0.50	0.50	0.050	0.25	0.01	0.03	LHS
318	14 Feb 11	34.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
319	14 Feb 11	34.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
320	14 Feb 11	34.242	0.50	0.50	0.050	0.25	0.01	0.03	LHS
321	14 Feb 11	34.298	0.50	0.50	0.050	0.25	0.01	0.03	LHS
322	14 Feb 11	34.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
323	14 Feb 11	34.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
324	14 Feb 11	34.550	0.50	0.50	0.050	0.25	0.01	0.03	LHS
325	14 Feb 11	34.585	0.50	0.50	0.050	0.25	0.01	0.03	LHS
326	21 Feb 11	36.602	0.80	0.70	0.050	0.56	0.03	0.06	LHS
327	21 Feb 11	36.602	0.60	0.50	0.050	0.30	0.02	0.03	LHS
328	21 Feb 11	36.602	0.80	0.70	0.050	0.56	0.03	0.06	LHS
329	21 Feb 11	36.602	0.60	0.50	0.050	0.30	0.02	0.03	LHS
330	21 Feb 11	36.602	0.60	0.50	0.050	0.30	0.02	0.03	LHS
CARRIED FORWARD :						379.74	19.07	44.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						379.74	19.07	44.24	
331	21 Feb 11	36.602	0.60	0.60	0.050	0.36	0.02	0.04	LHS
332	21 Feb 11	36.602	0.70	0.60	0.050	0.42	0.02	0.05	LHS
333	21 Feb 11	36.602	0.60	0.60	0.050	0.36	0.02	0.04	LHS
334	21 Feb 11	36.602	0.70	0.60	0.050	0.42	0.02	0.05	LHS
335	21 Feb 11	36.602	0.70	0.60	0.050	0.42	0.02	0.05	LHS
336	21 Feb 11	36.602	0.60	0.60	0.050	0.36	0.02	0.04	LHS
337	21 Feb 11	36.602	7.00	0.60	0.050	4.20	0.21	0.49	LHS
338	21 Feb 11	36.602	0.60	0.60	0.050	0.36	0.02	0.04	LHS
339	21 Feb 11	36.602	1.00	1.00	0.050	1.00	0.05	0.12	LHS
340	21 Feb 11	36.602	0.70	0.60	0.050	0.42	0.02	0.05	LHS
341	21 Feb 11	36.602	1.10	0.50	0.050	0.55	0.03	0.06	LHS
342	21 Feb 11	36.602	0.90	0.70	0.050	0.63	0.03	0.07	LHS
343	21 Feb 11	36.602	0.80	0.70	0.050	0.56	0.03	0.06	LHS
344	21 Feb 11	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
345	21 Feb 11	36.602	3.20	2.00	0.050	6.40	0.32	0.74	LHS
346	21 Feb 11	36.602	1.50	1.30	0.050	1.95	0.10	0.23	LHS
347	21 Feb 11	36.602	0.70	0.60	0.050	0.42	0.02	0.05	LHS
TOTAL :						399.27	20.05	46.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						242.36	8.52	19.77	
1	05 Feb 11	6.528	3.50	1.20	0.030	4.20	0.13	0.29	RHS
2	05 Feb 11	3.822	4.50	3.70	0.075	16.65	1.25	2.90	LHS
3	05 Feb 11	38.990	1.80	1.40	0.050	2.52	0.13	0.29	LHS
4	05 Feb 11	39.000	2.70	1.70	0.025	4.59	0.11	0.27	LHS
5	05 Feb 11	39.000	3.70	1.30	0.025	4.81	0.12	0.28	LHS
6	05 Feb 11	38.980	1.70	1.60	0.025	2.72	0.07	0.16	LHS
7	05 Feb 11	39.008	2.20	1.50	0.025	3.30	0.08	0.19	LHS
8	05 Feb 11	39.630	2.60	1.40	0.025	3.64	0.09	0.21	LHS
9	08 Feb 11	39.060	2.50	1.10	0.025	2.75	0.07	0.16	LHS
10	08 Feb 11	39.070	3.50	1.10	0.025	3.85	0.10	0.22	LHS
11	08 Feb 11	39.000	2.30	1.30	0.025	2.99	0.07	0.17	LHS
12	08 Feb 11	7.500	3.30	1.30	0.025	4.29	0.11	0.25	LHS
13	08 Feb 11	39.090	2.30	1.20	0.025	2.76	0.07	0.16	LHS
14	08 Feb 11	39.093	1.30	1.20	0.025	1.56	0.04	0.09	LHS
15	08 Feb 11	39.097	3.70	0.90	0.025	3.33	0.08	0.19	LHS
16	08 Feb 11	39.205	1.90	1.10	0.025	2.09	0.05	0.12	LHS
17	08 Feb 11	39.212	3.50	0.90	0.025	3.15	0.08	0.18	LHS
18	08 Feb 11	39.217	1.00	0.70	0.025	0.70	0.02	0.04	LHS
19	08 Feb 11	39.222	1.30	1.00	0.025	1.30	0.03	0.08	LHS
20	08 Feb 11	39.240	1.10	0.80	0.075	0.88	0.07	0.15	RHS
21	08 Feb 11	39.230	1.40	0.70	0.075	0.98	0.07	0.17	RHS
22	08 Feb 11	39.230	1.20	0.60	0.075	0.72	0.05	0.13	RHS
23	08 Feb 11	39.216	1.20	0.60	0.075	0.72	0.05	0.13	RHS
24	08 Feb 11	41.448	1.50	0.50	0.025	0.75	0.02	0.04	LHS
25	08 Feb 11	41.452	0.70	0.70	0.025	0.49	0.01	0.03	LHS
26	08 Feb 11	41.455	0.50	0.50	0.025	0.25	0.01	0.01	RHS
27	08 Feb 11	41.455	0.50	0.50	0.025	0.25	0.01	0.01	RHS
28	08 Feb 11	41.462	0.80	0.50	0.025	0.40	0.01	0.02	RHS
29	08 Feb 11	41.462	0.60	0.60	0.025	0.36	0.01	0.02	RHS
30	08 Feb 11	41.463	0.50	0.50	0.025	0.25	0.01	0.01	LHS
CARRIED FORWARD :						319.61	11.53	26.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	319.61	11.53	26.76	
31	08 Feb 11	41.464	0.50	0.50	0.025	0.25	0.01	0.01	LHS
32	08 Feb 11	41.465	0.50	0.50	0.025	0.25	0.01	0.01	LHS
33	08 Feb 11	41.468	0.50	0.50	0.025	0.25	0.01	0.01	LHS
34	08 Feb 11	41.469	0.90	0.50	0.025	0.45	0.01	0.03	LHS
35	08 Feb 11	41.470	0.70	0.50	0.025	0.35	0.01	0.02	LHS
36	08 Feb 11	41.471	0.50	0.50	0.025	0.25	0.01	0.01	RHS
37	08 Feb 11	41.472	0.50	0.50	0.025	0.25	0.01	0.01	RHS
38	08 Feb 11	41.472	0.50	0.50	0.025	0.25	0.01	0.01	RHS
39	08 Feb 11	41.474	0.50	0.50	0.025	0.25	0.01	0.01	RHS
40	08 Feb 11	41.474	0.50	0.50	0.025	0.25	0.01	0.01	RHS
41	08 Feb 11	41.475	0.60	0.50	0.025	0.30	0.01	0.02	RHS
42	08 Feb 11	41.476	0.50	0.50	0.025	0.25	0.01	0.01	RHS
43	08 Feb 11	41.486	0.50	0.50	0.025	0.25	0.01	0.01	RHS
44	08 Feb 11	41.489	0.50	0.50	0.025	0.25	0.01	0.01	RHS
45	08 Feb 11	41.490	0.90	0.50	0.025	0.45	0.01	0.03	RHS
46	08 Feb 11	41.491	0.50	0.50	0.025	0.25	0.01	0.01	RHS
47	08 Feb 11	41.491	0.50	0.50	0.025	0.25	0.01	0.01	RHS
48	08 Feb 11	41.510	0.90	0.50	0.025	0.45	0.01	0.03	RHS
49	08 Feb 11	41.512	2.50	1.00	0.025	2.50	0.06	0.15	RHS
50	08 Feb 11	41.512	1.20	0.80	0.025	0.96	0.02	0.06	RHS
51	08 Feb 11	41.514	0.90	0.50	0.025	0.45	0.01	0.03	RHS
52	08 Feb 11	41.515	0.60	0.60	0.025	0.36	0.01	0.02	RHS
53	08 Feb 11	41.531	0.50	0.50	0.025	0.25	0.01	0.01	RHS
54	08 Feb 11	41.532	1.00	0.50	0.025	0.50	0.01	0.03	RHS
55	08 Feb 11	41.533	1.50	0.70	0.025	1.05	0.03	0.06	RHS
56	08 Feb 11	41.534	0.70	0.50	0.025	0.35	0.01	0.02	RHS
57	10 Feb 11	41.535	0.50	0.50	0.050	0.25	0.01	0.03	LHS
58	10 Feb 11	41.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
59	10 Feb 11	41.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
60	10 Feb 11	41.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						332.28	11.88	27.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	332.28	11.88	27.55	
61	10 Feb 11	41.589	0.50	0.50	0.025	0.25	0.01	0.01	RHS
62	10 Feb 11	41.590	0.50	0.50	0.025	0.25	0.01	0.01	RHS
63	10 Feb 11	41.598	1.00	1.00	0.025	1.00	0.03	0.06	RHS
64	10 Feb 11	41.602	2.00	0.50	0.025	1.00	0.03	0.06	RHS
65	10 Feb 11	41.603	1.10	0.70	0.025	0.77	0.02	0.04	RHS
66	10 Feb 11	41.612	2.10	1.00	0.025	2.10	0.05	0.12	RHS
67	10 Feb 11	41.622	2.40	1.50	0.075	3.60	0.27	0.63	LHS
68	10 Feb 11	41.632	1.20	1.00	0.050	1.20	0.06	0.14	LHS
69	10 Feb 11	41.655	1.00	1.00	0.050	1.00	0.05	0.12	LHS
70	10 Feb 11	41.660	1.00	0.50	0.075	0.50	0.04	0.09	LHS
71	10 Feb 11	41.661	1.10	1.00	0.075	1.10	0.08	0.19	LHS
72	10 Feb 11	41.684	0.60	0.60	0.500	0.36	0.18	0.42	LHS
73	10 Feb 11	41.689	0.50	0.50	0.075	0.25	0.02	0.04	LHS
74	10 Feb 11	41.690	0.80	0.50	0.250	0.40	0.10	0.23	LHS
75	10 Feb 11	41.692	2.20	0.50	0.025	1.10	0.03	0.06	LHS
76	10 Feb 11	41.719	2.50	0.70	0.025	1.75	0.04	0.10	LHS
77	10 Feb 11	41.723	0.50	0.50	0.025	0.25	0.01	0.01	LHS
78	10 Feb 11	41.726	1.00	1.00	0.025	1.00	0.03	0.06	LHS
79	10 Feb 11	41.736	2.20	0.80	0.025	1.76	0.04	0.10	LHS
80	10 Feb 11	41.759	0.50	0.50	0.025	0.25	0.01	0.01	LHS
81	10 Feb 11	41.759	0.50	0.50	0.025	0.25	0.01	0.01	LHS
82	10 Feb 11	41.760	0.50	0.50	0.025	0.25	0.01	0.01	LHS
83	10 Feb 11	41.760	2.10	0.70	0.025	1.47	0.04	0.09	LHS
84	10 Feb 11	41.766	2.10	0.60	0.025	1.26	0.03	0.07	LHS
85	10 Feb 11	41.170	0.60	0.60	0.025	0.36	0.01	0.02	LHS
86	10 Feb 11	41.187	2.00	0.50	0.025	1.00	0.03	0.06	LHS
87	10 Feb 11	41.189	0.70	0.50	0.075	0.35	0.03	0.06	LHS
88	10 Feb 11	41.975	0.50	0.50	0.075	0.25	0.02	0.04	LHS
89	10 Feb 11	41.982	0.50	0.50	0.025	0.25	0.01	0.01	LHS
90	10 Feb 11	41.983	0.60	0.50	0.025	0.30	0.01	0.02	LHS
CARRIED FORWARD :						357.91	13.14	30.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	357.91	13.14	30.47	
91	10 Feb 11	41.984	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	10 Feb 11	41.991	0.50	0.50	0.050	0.25	0.01	0.03	RHS
93	10 Feb 11	41.991	0.50	0.50	0.050	0.25	0.01	0.03	RHS
94	10 Feb 11	42.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	10 Feb 11	42.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	10 Feb 11	42.002	0.50	0.50	0.050	0.25	0.01	0.03	LHS
97	10 Feb 11	42.027	0.50	0.50	0.050	0.25	0.01	0.03	LHS
98	10 Feb 11	42.028	0.50	0.50	0.050	0.25	0.01	0.03	LHS
99	10 Feb 11	42.082	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	10 Feb 11	42.105	0.50	0.50	0.050	0.25	0.01	0.03	LHS
101	10 Feb 11	42.106	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	10 Feb 11	42.111	1.50	0.50	0.050	0.75	0.04	0.09	LHS
103	10 Feb 11	42.112	1.60	0.70	0.050	1.12	0.06	0.13	LHS
104	10 Feb 11	42.114	0.70	0.50	0.050	0.35	0.02	0.04	LHS
105	10 Feb 11	42.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
106	10 Feb 11	42.185	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	10 Feb 11	42.189	0.50	0.50	0.050	0.25	0.01	0.03	LHS
108	10 Feb 11	42.190	0.50	0.50	0.050	0.25	0.01	0.03	LHS
109	10 Feb 11	42.210	1.10	0.50	0.050	0.55	0.03	0.06	LHS
110	10 Feb 11	42.214	0.50	0.50	0.050	0.25	0.01	0.03	LHS
111	10 Feb 11	42.222	0.50	0.50	0.050	0.25	0.01	0.03	LHS
112	10 Feb 11	42.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
113	10 Feb 11	42.311	0.50	0.50	0.050	0.25	0.01	0.03	LHS
114	10 Feb 11	42.312	0.50	0.50	0.050	0.25	0.01	0.03	LHS
115	10 Feb 11	42.485	0.50	0.50	0.050	0.25	0.01	0.03	LHS
116	10 Feb 11	42.485	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	10 Feb 11	42.560	0.50	0.50	0.050	0.25	0.01	0.03	RHS
118	10 Feb 11	42.313	0.50	0.50	0.050	0.25	0.01	0.03	RHS
119	11 Feb 11	41.630	1.50	0.50	0.050	0.75	0.04	0.09	RHS
120	11 Feb 11	41.628	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						367.68	13.62	31.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	367.68	13.62	31.61	
121	11 Feb 11	41.601	1.50	0.50	0.050	0.75	0.04	0.09	RHS
122	11 Feb 11	41.591	0.50	0.50	0.050	0.25	0.01	0.03	RHS
123	11 Feb 11	41.590	0.50	0.50	0.050	0.25	0.01	0.03	RHS
124	11 Feb 11	41.586	0.50	0.50	0.050	0.25	0.01	0.03	RHS
125	11 Feb 11	41.584	1.00	0.50	0.050	0.50	0.03	0.06	RHS
126	11 Feb 11	41.545	0.50	0.50	0.050	0.25	0.01	0.03	RHS
127	11 Feb 11	40.980	0.50	0.50	0.050	0.25	0.01	0.03	LHS
128	11 Feb 11	40.898	0.50	0.50	0.050	0.25	0.01	0.03	LHS
129	11 Feb 11	40.885	0.50	0.50	0.050	0.25	0.01	0.03	LHS
130	11 Feb 11	40.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
131	11 Feb 11	40.868	0.50	0.50	0.050	0.25	0.01	0.03	LHS
132	11 Feb 11	40.866	0.50	0.50	0.050	0.25	0.01	0.03	LHS
133	11 Feb 11	40.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
134	11 Feb 11	40.848	0.50	0.50	0.050	0.25	0.01	0.03	LHS
135	11 Feb 11	40.847	0.50	0.50	0.050	0.25	0.01	0.03	LHS
136	11 Feb 11	40.830	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	11 Feb 11	40.705	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	11 Feb 11	40.585	0.50	0.50	0.050	0.25	0.01	0.03	RHS
139	11 Feb 11	40.584	0.50	0.50	0.050	0.25	0.01	0.03	RHS
140	11 Feb 11	40.584	0.50	0.50	0.050	0.25	0.01	0.03	RHS
141	11 Feb 11	40.584	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	11 Feb 11	40.582	2.00	0.50	0.050	1.00	0.05	0.12	RHS
143	11 Feb 11	40.581	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	11 Feb 11	40.575	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	11 Feb 11	40.575	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	11 Feb 11	40.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
147	11 Feb 11	40.550	0.50	0.50	0.050	0.25	0.01	0.03	RHS
148	11 Feb 11	40.515	0.50	0.50	0.050	0.25	0.01	0.03	RHS
149	11 Feb 11	40.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
150	11 Feb 11	40.445	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						376.68	14.07	32.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	376.68	14.07	32.65	
151	11 Feb 11	40.444	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	11 Feb 11	40.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
153	11 Feb 11	40.418	0.50	0.50	0.050	0.25	0.01	0.03	LHS
154	11 Feb 11	40.417	0.50	0.50	0.050	0.25	0.01	0.03	RHS
155	11 Feb 11	40.410	0.50	0.50	0.050	0.25	0.01	0.03	RHS
156	11 Feb 11	40.405	0.50	0.50	0.050	0.25	0.01	0.03	LHS
157	11 Feb 11	40.403	0.50	0.50	0.050	0.25	0.01	0.03	LHS
158	11 Feb 11	40.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
159	11 Feb 11	40.399	0.50	0.50	0.050	0.25	0.01	0.03	RHS
160	11 Feb 11	40.394	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	11 Feb 11	40.393	0.50	0.50	0.050	0.25	0.01	0.03	RHS
162	11 Feb 11	40.391	0.50	0.50	0.050	0.25	0.01	0.03	LHS
163	11 Feb 11	40.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
164	11 Feb 11	40.388	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	11 Feb 11	40.387	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	11 Feb 11	40.380	0.50	0.50	0.050	0.25	0.01	0.03	LHS
167	11 Feb 11	40.378	0.50	0.50	0.050	0.25	0.01	0.03	LHS
168	11 Feb 11	40.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
169	11 Feb 11	40.377	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	11 Feb 11	40.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
171	11 Feb 11	40.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	11 Feb 11	40.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
173	11 Feb 11	40.190	0.50	0.50	0.050	0.25	0.01	0.03	LHS
174	11 Feb 11	40.174	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	11 Feb 11	40.173	0.80	0.50	0.050	0.40	0.02	0.05	RHS
176	11 Feb 11	40.173	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	11 Feb 11	40.173	0.90	0.50	0.050	0.45	0.02	0.05	RHS
178	11 Feb 11	40.164	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	11 Feb 11	40.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
180	11 Feb 11	40.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						384.53	14.47	33.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	384.53	14.47	33.56	
181	11 Feb 11	40.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	11 Feb 11	40.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	11 Feb 11	40.144	0.60	0.50	0.050	0.30	0.02	0.03	LHS
184	11 Feb 11	40.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	11 Feb 11	40.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	11 Feb 11	40.138	0.80	0.50	0.050	0.40	0.02	0.05	LHS
187	12 Feb 11	40.137	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	12 Feb 11	40.137	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	12 Feb 11	40.135	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	12 Feb 11	40.134	0.50	0.50	0.050	0.25	0.01	0.03	LHS
191	12 Feb 11	40.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	12 Feb 11	40.132	0.50	0.50	0.050	0.25	0.01	0.03	LHS
193	12 Feb 11	40.132	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	12 Feb 11	40.131	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	12 Feb 11	40.131	0.50	0.50	0.050	0.25	0.01	0.03	LHS
196	12 Feb 11	40.131	0.50	0.50	0.050	0.25	0.01	0.03	LHS
197	12 Feb 11	40.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	12 Feb 11	40.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	12 Feb 11	40.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	12 Feb 11	40.129	0.50	0.50	0.050	0.25	0.01	0.03	LHS
201	12 Feb 11	40.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
202	12 Feb 11	40.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
203	12 Feb 11	40.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
204	12 Feb 11	40.123	0.50	0.50	0.050	0.25	0.01	0.03	LHS
205	12 Feb 11	40.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
206	12 Feb 11	40.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
207	12 Feb 11	40.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
208	12 Feb 11	40.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	12 Feb 11	40.107	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	12 Feb 11	40.104	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						392.23	14.85	34.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	392.23	14.85	34.45	
211	12 Feb 11	40.104	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	12 Feb 11	40.103	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	12 Feb 11	40.102	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	12 Feb 11	40.078	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	12 Feb 11	40.071	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	12 Feb 11	40.070	0.50	0.50	0.050	0.25	0.01	0.03	RHS
217	12 Feb 11	40.066	0.50	0.50	0.050	0.25	0.01	0.03	RHS
218	12 Feb 11	40.064	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	12 Feb 11	40.045	0.50	0.50	0.050	0.25	0.01	0.03	LHS
220	12 Feb 11	40.044	0.50	0.50	0.050	0.25	0.01	0.03	LHS
221	12 Feb 11	40.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
222	12 Feb 11	40.033	0.50	0.50	0.050	0.25	0.01	0.03	LHS
223	12 Feb 11	39.920	0.50	0.50	0.050	0.25	0.01	0.03	LHS
224	12 Feb 11	39.884	0.70	0.50	0.050	0.35	0.02	0.04	LHS
225	12 Feb 11	39.883	0.50	0.50	0.050	0.25	0.01	0.03	LHS
226	12 Feb 11	38.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
227	12 Feb 11	38.448	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	12 Feb 11	38.446	0.50	0.50	0.050	0.25	0.01	0.03	LHS
229	12 Feb 11	38.446	0.50	0.50	0.050	0.25	0.01	0.03	LHS
230	12 Feb 11	38.414	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	12 Feb 11	38.413	0.50	0.50	0.050	0.25	0.01	0.03	LHS
232	12 Feb 11	38.405	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	12 Feb 11	38.397	0.50	0.50	0.050	0.25	0.01	0.03	LHS
234	12 Feb 11	38.396	0.50	0.50	0.050	0.25	0.01	0.03	LHS
235	12 Feb 11	38.393	0.50	0.50	0.050	0.25	0.01	0.03	LHS
236	12 Feb 11	38.392	0.50	0.50	0.050	0.25	0.01	0.03	LHS
237	12 Feb 11	38.382	0.50	0.50	0.050	0.25	0.01	0.03	LHS
238	12 Feb 11	38.380	0.50	0.50	0.050	0.25	0.01	0.03	LHS
239	12 Feb 11	38.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
240	12 Feb 11	38.278	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						399.83	15.23	35.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	399.83	15.23	35.34	
241	12 Feb 11	38.250	0.50	0.50	0.050	0.25	0.01	0.03	RHS
242	12 Feb 11	37.310	0.80	0.80	0.050	0.64	0.03	0.07	LHS
243	12 Feb 11	37.260	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	12 Feb 11	37.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
245	12 Feb 11	37.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
246	12 Feb 11	36.645	2.10	0.80	0.050	1.68	0.08	0.19	LHS
247	12 Feb 11	36.620	0.50	0.50	0.050	0.25	0.01	0.03	LHS
248	12 Feb 11	36.618	0.50	0.50	0.050	0.25	0.01	0.03	LHS
249	12 Feb 11	36.594	0.90	0.50	0.050	0.45	0.02	0.05	LHS
250	12 Feb 11	36.595	0.50	0.50	0.050	0.25	0.01	0.03	LHS
251	12 Feb 11	36.388	1.80	0.70	0.050	1.26	0.06	0.15	LHS
252	14 Feb 11	39.112	1.30	1.20	0.025	1.56	0.04	0.09	LHS
253	14 Feb 11	39.118	1.30	1.10	0.025	1.43	0.04	0.08	LHS
254	14 Feb 11	39.125	1.90	1.20	0.025	2.28	0.06	0.13	LHS
255	14 Feb 11	39.139	1.20	1.60	0.025	1.92	0.05	0.11	LHS
256	14 Feb 11	39.140	2.40	1.50	0.025	3.60	0.09	0.21	LHS
257	14 Feb 11	39.170	0.60	0.60	0.050	0.36	0.02	0.04	LHS
258	14 Feb 11	39.250	2.80	1.00	0.025	2.80	0.07	0.16	LHS
259	14 Feb 11	39.252	1.10	0.50	0.050	0.55	0.03	0.06	LHS
260	14 Feb 11	39.253	1.50	1.00	0.025	1.50	0.04	0.09	LHS
261	14 Feb 11	39.255	1.70	0.90	0.025	1.53	0.04	0.09	LHS
262	14 Feb 11	39.600	1.60	1.50	0.075	2.40	0.18	0.42	LHS
263	14 Feb 11	39.604	1.30	1.00	0.075	1.30	0.10	0.23	LHS
264	14 Feb 11	39.608	1.20	0.90	0.075	1.08	0.08	0.19	LHS
265	14 Feb 11	39.610	1.50	1.20	0.075	1.80	0.14	0.31	LHS
266	14 Feb 11	39.250	1.40	1.00	0.075	1.40	0.11	0.24	RHS
267	14 Feb 11	39.249	1.20	1.10	0.075	1.32	0.10	0.23	RHS
268	14 Feb 11	39.150	1.30	0.80	0.050	1.04	0.05	0.12	LHS
269	14 Feb 11	39.520	4.10	1.20	0.025	4.92	0.12	0.29	LHS
270	14 Feb 11	39.520	0.90	0.90	0.025	0.81	0.02	0.05	LHS
CARRIED FORWARD :						439.21	16.87	39.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	439.21	16.87	39.15	
271	14 Feb 11	39.520	1.00	0.90	0.500	0.90	0.45	1.04	LHS
272	14 Feb 11	39.530	0.70	0.60	0.025	0.42	0.01	0.02	LHS
273	14 Feb 11	39.531	1.20	0.80	0.025	0.96	0.02	0.06	LHS
274	14 Feb 11	39.538	1.00	0.70	0.025	0.70	0.02	0.04	LHS
275	14 Feb 11	39.612	1.50	1.20	0.050	1.80	0.09	0.21	LHS
276	14 Feb 11	39.650	0.90	0.80	0.050	0.72	0.04	0.08	LHS
277	14 Feb 11	39.657	0.90	0.90	0.025	0.81	0.02	0.05	LHS
278	14 Feb 11	39.658	0.80	0.70	0.050	0.56	0.03	0.06	LHS
279	14 Feb 11	39.659	0.60	0.60	0.050	0.36	0.02	0.04	LHS
280	14 Feb 11	39.668	1.00	0.90	0.050	0.90	0.05	0.10	LHS
281	14 Feb 11	39.676	0.90	0.90	0.050	0.81	0.04	0.09	LHS
282	14 Feb 11	39.686	0.60	0.60	0.025	0.36	0.01	0.02	LHS
283	14 Feb 11	39.693	0.70	0.70	0.050	0.49	0.02	0.06	LHS
284	14 Feb 11	39.700	1.30	1.00	0.025	1.30	0.03	0.08	LHS
285	14 Feb 11	39.707	2.50	0.90	0.025	2.25	0.06	0.13	LHS
286	14 Feb 11	39.712	3.20	0.80	0.025	2.56	0.06	0.15	LHS
287	14 Feb 11	39.716	1.60	1.00	0.025	1.60	0.04	0.09	LHS
288	14 Feb 11	39.718	4.00	1.10	0.025	4.40	0.11	0.26	LHS
289	14 Feb 11	39.722	1.90	0.70	0.025	1.33	0.03	0.08	LHS
290	14 Feb 11	39.724	0.70	0.70	0.050	0.49	0.02	0.06	LHS
291	14 Feb 11	39.724	1.20	0.80	0.050	0.96	0.05	0.11	LHS
292	14 Feb 11	39.780	1.90	0.70	0.025	1.33	0.03	0.08	LHS
293	14 Feb 11	39.518	1.10	1.00	0.025	1.10	0.03	0.06	RHS
294	15 Feb 11	38.890	0.50	0.50	0.050	0.25	0.01	0.03	LHS
295	15 Feb 11	38.391	0.50	0.50	0.050	0.25	0.01	0.03	LHS
296	15 Feb 11	38.393	0.50	0.50	0.050	0.25	0.01	0.03	LHS
297	15 Feb 11	38.394	0.50	0.50	0.050	0.25	0.01	0.03	LHS
298	15 Feb 11	38.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	15 Feb 11	38.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	15 Feb 11	38.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						468.07	18.24	42.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	468.07	18.24	42.33	
301	15 Feb 11	38.896	0.50	0.50	0.050	0.25	0.01	0.03	LHS
302	15 Feb 11	38.896	0.50	0.50	0.050	0.25	0.01	0.03	LHS
303	15 Feb 11	38.896	0.50	0.50	0.050	0.25	0.01	0.03	LHS
304	15 Feb 11	38.897	0.50	0.50	0.050	0.25	0.01	0.03	LHS
305	15 Feb 11	38.897	0.50	0.50	0.050	0.25	0.01	0.03	LHS
306	15 Feb 11	38.899	0.50	0.50	0.050	0.25	0.01	0.03	LHS
307	15 Feb 11	38.900	0.50	0.50	0.050	0.25	0.01	0.03	LHS
308	15 Feb 11	38.901	0.50	0.50	0.050	0.25	0.01	0.03	LHS
309	15 Feb 11	38.903	0.50	0.50	0.050	0.25	0.01	0.03	LHS
310	15 Feb 11	38.904	0.50	0.50	0.050	0.25	0.01	0.03	LHS
311	15 Feb 11	38.905	0.50	0.50	0.050	0.25	0.01	0.03	LHS
312	15 Feb 11	38.906	0.50	0.50	0.050	0.25	0.01	0.03	LHS
313	15 Feb 11	38.906	0.50	0.50	0.050	0.25	0.01	0.03	LHS
314	15 Feb 11	38.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
315	15 Feb 11	38.917	0.50	0.50	0.050	0.25	0.01	0.03	RHS
316	15 Feb 11	38.925	0.50	0.50	0.050	0.25	0.01	0.03	RHS
317	15 Feb 11	38.935	0.50	0.50	0.050	0.25	0.01	0.03	RHS
318	15 Feb 11	38.935	0.50	0.50	0.050	0.25	0.01	0.03	LHS
319	15 Feb 11	38.937	0.50	0.50	0.050	0.25	0.01	0.03	LHS
320	15 Feb 11	38.937	0.50	0.50	0.050	0.25	0.01	0.03	LHS
321	15 Feb 11	38.943	0.50	0.50	0.050	0.25	0.01	0.03	RHS
322	15 Feb 11	38.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
323	15 Feb 11	38.950	0.50	0.50	0.050	0.25	0.01	0.03	RHS
324	15 Feb 11	38.825	0.50	0.50	0.050	0.25	0.01	0.03	RHS
325	15 Feb 11	38.806	0.50	0.50	0.050	0.25	0.01	0.03	RHS
326	15 Feb 11	38.770	0.50	0.50	0.050	0.25	0.01	0.03	LHS
327	15 Feb 11	38.780	0.50	0.50	0.050	0.25	0.01	0.03	RHS
328	15 Feb 11	38.770	0.50	0.50	0.050	0.25	0.01	0.03	RHS
329	15 Feb 11	38.770	0.50	0.50	0.050	0.25	0.01	0.03	LHS
330	15 Feb 11	38.768	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						475.57	18.62	43.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	475.57	18.62	43.20	
331	15 Feb 11	38.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
332	15 Feb 11	38.740	0.50	0.50	0.050	0.25	0.01	0.03	LHS
333	15 Feb 11	38.738	0.50	0.50	0.050	0.25	0.01	0.03	LHS
334	15 Feb 11	38.704	0.50	0.50	0.050	0.25	0.01	0.03	RHS
335	15 Feb 11	38.699	0.50	0.50	0.050	0.25	0.01	0.03	RHS
336	15 Feb 11	38.696	0.50	0.50	0.050	0.25	0.01	0.03	RHS
337	15 Feb 11	38.695	0.50	0.50	0.050	0.25	0.01	0.03	RHS
338	15 Feb 11	38.695	0.50	0.50	0.050	0.25	0.01	0.03	RHS
339	15 Feb 11	38.694	0.50	0.50	0.050	0.25	0.01	0.03	RHS
340	15 Feb 11	38.693	0.50	0.50	0.050	0.25	0.01	0.03	RHS
341	15 Feb 11	38.686	0.50	0.50	0.050	0.25	0.01	0.03	RHS
342	15 Feb 11	38.676	0.50	0.50	0.050	0.25	0.01	0.03	RHS
343	15 Feb 11	38.626	0.50	0.50	0.050	0.25	0.01	0.03	RHS
344	15 Feb 11	38.611	0.50	0.50	0.050	0.25	0.01	0.03	LHS
345	15 Feb 11	38.590	0.50	0.50	0.050	0.25	0.01	0.03	RHS
346	15 Feb 11	38.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
347	15 Feb 11	38.554	0.50	0.50	0.050	0.25	0.01	0.03	RHS
348	15 Feb 11	36.250	0.50	0.50	0.050	0.25	0.01	0.03	LHS
349	15 Feb 11	36.110	0.50	0.50	0.050	0.25	0.01	0.03	LHS
350	15 Feb 11	33.787	0.50	0.50	0.050	0.25	0.01	0.03	LHS
351	15 Feb 11	33.775	0.50	0.50	0.050	0.25	0.01	0.03	LHS
352	15 Feb 11	33.768	0.50	0.50	0.050	0.25	0.01	0.03	RHS
353	15 Feb 11	33.766	0.50	0.50	0.050	0.25	0.01	0.03	LHS
354	15 Feb 11	33.348	0.50	0.50	0.050	0.25	0.01	0.03	LHS
355	15 Feb 11	33.334	0.50	0.50	0.050	0.25	0.01	0.03	LHS
356	15 Feb 11	33.329	0.50	0.50	0.050	0.25	0.01	0.03	LHS
357	15 Feb 11	33.328	0.50	0.50	0.050	0.25	0.01	0.03	LHS
358	15 Feb 11	33.327	0.50	0.50	0.050	0.25	0.01	0.03	LHS
359	16 Feb 11	33.314	0.50	0.05	0.050	0.03	0.00	0.00	LHS
360	16 Feb 11	33.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						482.85	18.98	44.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	482.85	18.98	44.04	
361	16 Feb 11	33.304	0.50	0.50	0.050	0.25	0.01	0.03	LHS
362	16 Feb 11	33.299	0.50	0.50	0.050	0.25	0.01	0.03	LHS
363	16 Feb 11	33.278	0.50	0.50	0.050	0.25	0.01	0.03	LHS
364	16 Feb 11	33.273	0.50	0.50	0.050	0.25	0.01	0.03	LHS
365	16 Feb 11	33.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
366	16 Feb 11	33.268	0.50	0.50	0.050	0.25	0.01	0.03	LHS
367	16 Feb 11	33.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
368	16 Feb 11	33.258	0.50	0.50	0.050	0.25	0.01	0.03	RHS
369	16 Feb 11	33.253	0.50	0.50	0.050	0.25	0.01	0.03	RHS
370	16 Feb 11	33.245	3.00	0.50	0.050	1.50	0.08	0.17	RHS
371	16 Feb 11	8.758	2.00	1.00	0.050	2.00	0.10	0.23	LHS
372	16 Feb 11	32.450	2.20	1.00	0.025	2.20	0.06	0.13	LHS
373	16 Feb 11	39.770	2.30	0.90	0.025	2.07	0.05	0.12	LHS
374	16 Feb 11	39.772	1.70	0.80	0.025	1.36	0.03	0.08	LHS
375	16 Feb 11	39.780	2.70	1.00	0.025	2.70	0.07	0.16	LHS
376	16 Feb 11	39.790	2.80	1.10	0.025	3.08	0.08	0.18	LHS
377	16 Feb 11	39.790	3.70	1.20	0.075	4.44	0.33	0.77	LHS
378	16 Feb 11	39.793	3.70	0.90	0.025	3.33	0.08	0.19	LHS
379	16 Feb 11	39.796	2.60	1.10	0.025	2.86	0.07	0.17	LHS
380	16 Feb 11	39.796	4.30	1.10	0.025	4.73	0.12	0.27	LHS
381	16 Feb 11	39.807	1.80	1.20	0.025	2.16	0.05	0.13	LHS
382	16 Feb 11	39.812	3.10	1.20	0.025	3.72	0.09	0.22	LHS
383	16 Feb 11	39.815	4.40	1.10	0.025	4.84	0.12	0.28	LHS
384	16 Feb 11	41.000	0.90	0.70	0.025	0.63	0.02	0.04	LHS
385	16 Feb 11	41.006	1.00	0.70	0.025	0.70	0.02	0.04	LHS
386	16 Feb 11	41.007	0.60	0.60	0.025	0.36	0.01	0.02	LHS
387	16 Feb 11	41.010	0.70	0.60	0.025	0.42	0.01	0.02	LHS
388	16 Feb 11	39.807	0.60	0.50	0.025	0.30	0.01	0.02	RHS
389	16 Feb 11	39.790	0.70	0.60	0.025	0.42	0.01	0.02	RHS
390	16 Feb 11	39.788	0.60	0.60	0.025	0.36	0.01	0.02	RHS
CARRIED FORWARD :						529.28	20.51	47.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	529.28	20.51	47.58	
391	16 Feb 11	9.300	3.60	2.00	0.050	7.20	0.36	0.84	RHS
392	18 Feb 11	22.180	0.60	0.60	0.050	0.36	0.02	0.04	LHS
393	18 Feb 11	22.183	0.60	0.50	0.050	0.30	0.02	0.03	LHS
394	18 Feb 11	22.188	0.80	0.70	0.050	0.56	0.03	0.06	LHS
395	18 Feb 11	22.390	0.90	0.80	0.050	0.72	0.04	0.08	LHS
396	18 Feb 11	22.406	0.70	0.60	0.050	0.42	0.02	0.05	LHS
397	18 Feb 11	22.650	0.60	0.60	0.050	0.36	0.02	0.04	LHS
398	18 Feb 11	22.710	1.00	0.90	0.050	0.90	0.05	0.10	LHS
399	18 Feb 11	22.900	2.20	0.80	0.050	1.76	0.09	0.20	LHS
400	18 Feb 11	22.900	0.90	0.90	0.050	0.81	0.04	0.09	LHS
401	18 Feb 11	22.290	0.60	0.60	0.050	0.36	0.02	0.04	LHS
402	18 Feb 11	22.290	0.70	0.60	0.050	0.42	0.02	0.05	LHS
403	18 Feb 11	24.300	0.60	0.60	0.050	0.36	0.02	0.04	LHS
404	18 Feb 11	24.310	0.80	0.70	0.050	0.56	0.03	0.06	LHS
405	18 Feb 11	24.320	0.70	0.60	0.050	0.42	0.02	0.05	LHS
406	18 Feb 11	24.325	1.40	0.70	0.050	0.98	0.05	0.11	LHS
407	18 Feb 11	24.325	1.00	0.70	0.050	0.70	0.04	0.08	LHS
408	18 Feb 11	24.330	0.90	0.70	0.050	0.63	0.03	0.07	LHS
409	18 Feb 11	24.605	0.60	0.50	0.050	0.30	0.02	0.03	LHS
410	18 Feb 11	24.797	0.60	0.50	0.050	0.30	0.02	0.03	LHS
411	18 Feb 11	25.360	0.90	0.70	0.050	0.63	0.03	0.07	LHS
412	18 Feb 11	25.365	0.70	0.60	0.050	0.42	0.02	0.05	LHS
413	18 Feb 11	25.392	0.90	0.80	0.050	0.72	0.04	0.08	LHS
414	18 Feb 11	26.950	0.40	0.60	0.050	0.24	0.01	0.03	LHS
415	18 Feb 11	27.000	0.80	0.70	0.050	0.56	0.03	0.06	LHS
416	18 Feb 11	27.007	1.00	0.80	0.050	0.80	0.04	0.09	LHS
417	18 Feb 11	27.007	0.90	0.70	0.050	0.63	0.03	0.07	LHS
418	18 Feb 11	22.460	0.60	0.60	0.050	0.36	0.02	0.04	RHS
419	18 Feb 11	23.600	0.70	0.80	0.050	0.56	0.03	0.06	RHS
420	18 Feb 11	25.410	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						553.12	21.70	50.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	553.12	21.70	50.35	
421	18 Feb 11	25.496	0.60	0.60	0.050	0.36	0.02	0.04	RHS
422	18 Feb 11	27.090	1.00	0.90	0.050	0.90	0.05	0.10	LHS
423	18 Feb 11	28.250	1.30	1.10	0.050	1.43	0.07	0.17	LHS
424	18 Feb 11	28.250	1.70	1.00	0.050	1.70	0.09	0.20	LHS
425	18 Feb 11	28.250	2.00	1.20	0.050	2.40	0.12	0.28	LHS
426	18 Feb 11	28.263	1.60	1.00	0.050	1.60	0.08	0.19	LHS
427	18 Feb 11	28.590	0.80	0.70	0.050	0.56	0.03	0.06	LHS
428	18 Feb 11	28.500	0.70	0.60	0.050	0.42	0.02	0.05	LHS
429	18 Feb 11	28.580	1.00	0.90	0.050	0.90	0.05	0.10	LHS
430	18 Feb 11	28.720	0.70	0.60	0.050	0.42	0.02	0.05	LHS
431	18 Feb 11	28.720	0.70	0.60	0.050	0.42	0.02	0.05	LHS
432	18 Feb 11	28.725	1.00	0.90	0.050	0.90	0.05	0.10	LHS
433	18 Feb 11	11.408	2.20	1.10	0.025	2.42	0.06	0.14	LHS
434	18 Feb 11	11.420	1.60	1.10	0.025	1.76	0.04	0.10	LHS
435	18 Feb 11	12.240	0.70	1.00	0.025	0.70	0.02	0.04	LHS
436	18 Feb 11	12.300	1.00	1.00	0.025	1.00	0.03	0.06	LHS
437	18 Feb 11	12.390	1.10	1.40	0.025	1.54	0.04	0.09	LHS
438	18 Feb 11	12.393	0.90	0.80	0.025	0.72	0.02	0.04	LHS
439	18 Feb 11	12.393	1.40	0.80	0.025	1.12	0.03	0.06	LHS
440	18 Feb 11	15.306	0.90	0.90	0.025	0.81	0.02	0.05	LHS
441	18 Feb 11	15.306	1.00	1.00	0.025	1.00	0.03	0.06	LHS
442	18 Feb 11	15.320	0.60	0.60	0.025	0.36	0.01	0.02	LHS
443	18 Feb 11	15.320	2.60	1.00	0.025	2.60	0.07	0.15	LHS
444	18 Feb 11	15.710	1.10	0.90	0.025	0.99	0.02	0.06	LHS
445	18 Feb 11	20.270	1.00	1.30	0.025	1.30	0.03	0.08	LHS
446	18 Feb 11	20.280	0.70	0.60	0.025	0.42	0.01	0.02	LHS
447	18 Feb 11	20.300	0.70	0.60	0.025	0.42	0.01	0.02	LHS
448	18 Feb 11	20.390	1.00	0.80	0.025	0.80	0.02	0.05	LHS
449	18 Feb 11	20.390	0.70	0.60	0.025	0.42	0.01	0.02	LHS
450	18 Feb 11	20.406	0.60	0.60	0.025	0.36	0.01	0.02	LHS
CARRIED FORWARD :						583.86	22.77	52.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	583.86	22.77	52.83	
451	18 Feb 11	20.595	1.00	0.70	0.025	0.70	0.02	0.04	LHS
452	18 Feb 11	20.595	0.60	0.60	0.025	0.36	0.01	0.02	LHS
453	18 Feb 11	20.710	0.70	0.60	0.025	0.42	0.01	0.02	LHS
454	18 Feb 11	20.716	0.80	0.60	0.025	0.48	0.01	0.03	LHS
455	18 Feb 11	20.718	0.70	0.60	0.025	0.42	0.01	0.02	LHS
456	18 Feb 11	20.980	1.40	0.70	0.025	0.98	0.02	0.06	LHS
457	18 Feb 11	20.992	0.90	1.10	0.025	0.99	0.02	0.06	LHS
458	18 Feb 11	21.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
459	18 Feb 11	20.820	0.70	0.60	0.025	0.42	0.01	0.02	RHS
460	18 Feb 11	18.605	1.10	1.10	0.025	1.21	0.03	0.07	RHS
461	18 Feb 11	0.050	1.00	1.00	0.025	1.00	0.03	0.06	RHS
462	18 Feb 11	0.000	1.00	0.90	0.025	0.90	0.02	0.05	RHS
463	18 Feb 11	0.000	0.80	0.70	0.025	0.56	0.01	0.03	RHS
464	18 Feb 11	0.000	0.90	1.00	0.025	0.90	0.02	0.05	RHS
465	18 Feb 11	0.000	1.10	0.90	0.025	0.99	0.02	0.06	RHS
466	21 Feb 11	8.290	1.10	1.10	0.075	1.21	0.09	0.21	LHS
467	21 Feb 11	20.260	1.10	0.90	0.050	0.99	0.05	0.11	LHS
468	21 Feb 11	16.820	2.20	1.00	0.025	2.20	0.06	0.13	LHS
469	21 Feb 11	21.012	1.30	1.00	0.050	1.30	0.07	0.15	LHS
470	21 Feb 11	21.030	0.70	0.70	0.050	0.49	0.02	0.06	LHS
471	21 Feb 11	21.040	1.20	1.10	0.050	1.32	0.07	0.15	LHS
472	21 Feb 11	13.250	2.60	0.70	0.025	1.82	0.05	0.11	LHS
473	21 Feb 11	13.290	0.70	0.60	0.025	0.42	0.01	0.02	LHS
474	21 Feb 11	13.307	0.70	1.10	0.025	0.77	0.02	0.04	LHS
475	21 Feb 11	13.318	0.60	0.60	0.025	0.36	0.01	0.02	LHS
476	21 Feb 11	13.340	0.60	0.50	0.025	0.30	0.01	0.02	LHS
477	21 Feb 11	13.390	0.80	0.70	0.025	0.56	0.01	0.03	LHS
478	21 Feb 11	13.305	0.70	0.60	0.025	0.42	0.01	0.02	LHS
479	21 Feb 11	13.302	0.60	0.60	0.025	0.36	0.01	0.02	LHS
480	21 Feb 11	13.300	0.60	0.50	0.025	0.30	0.01	0.02	RHS
CARRIED FORWARD :						608.21	23.54	54.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	608.21	23.54	54.62	
481	21 Feb 11	13.300	1.00	0.70	0.050	0.70	0.04	0.08	RHS
482	21 Feb 11	23.294	0.90	0.70	0.050	0.63	0.03	0.07	RHS
483	21 Feb 11	13.294	0.60	0.50	0.050	0.30	0.02	0.03	RHS
484	21 Feb 11	13.293	0.80	0.60	0.050	0.48	0.02	0.06	RHS
485	21 Feb 11	13.292	1.10	0.60	0.050	0.66	0.03	0.08	RHS
486	21 Feb 11	13.292	0.50	0.50	0.050	0.25	0.01	0.03	RHS
487	21 Feb 11	13.291	1.20	0.50	0.050	0.60	0.03	0.07	RHS
488	21 Feb 11	13.291	0.60	0.50	0.050	0.30	0.02	0.03	RHS
489	21 Feb 11	13.288	0.70	0.60	0.050	0.42	0.02	0.05	RHS
490	21 Feb 11	13.287	0.60	0.50	0.050	0.30	0.02	0.03	RHS
491	21 Feb 11	13.285	1.00	1.20	0.050	1.20	0.06	0.14	RHS
492	21 Feb 11	13.282	0.70	0.70	0.050	0.49	0.02	0.06	RHS
493	21 Feb 11	13.277	0.60	0.50	0.050	0.30	0.02	0.03	RHS
494	21 Feb 11	13.272	0.60	0.40	0.050	0.24	0.01	0.03	RHS
495	21 Feb 11	13.271	0.60	0.50	0.050	0.30	0.02	0.03	RHS
496	21 Feb 11	21.025	2.60	1.40	0.050	3.64	0.18	0.42	LHS
497	21 Feb 11	21.030	0.70	0.70	0.050	0.49	0.02	0.06	LHS
498	21 Feb 11	21.030	4.50	1.40	0.050	6.30	0.32	0.73	LHS
499	21 Feb 11	21.035	1.60	1.00	0.050	1.60	0.08	0.19	LHS
500	21 Feb 11	21.036	1.50	1.30	0.050	1.95	0.10	0.23	LHS
501	21 Feb 11	21.037	2.60	1.00	0.050	2.60	0.13	0.30	LHS
502	21 Feb 11	21.445	0.90	0.80	0.050	0.72	0.04	0.08	LHS
503	21 Feb 11	21.450	1.10	1.10	0.050	1.21	0.06	0.14	LHS
504	21 Feb 11	21.750	0.70	1.00	0.050	0.70	0.04	0.08	LHS
505	21 Feb 11	21.750	1.20	0.90	0.050	1.08	0.05	0.13	LHS
506	21 Feb 11	21.750	1.30	0.70	0.050	0.91	0.05	0.11	LHS
507	21 Feb 11	21.752	0.70	0.70	0.050	0.49	0.02	0.06	LHS
508	21 Feb 11	21.757	0.80	0.80	0.050	0.64	0.03	0.07	LHS
509	21 Feb 11	21.758	1.30	0.60	0.050	0.78	0.04	0.09	LHS
510	21 Feb 11	21.760	0.70	0.60	0.050	0.42	0.02	0.05	LHS
CARRIED FORWARD :						638.91	25.08	58.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	638.91	25.08	58.18	
511	21 Feb 11	21.765	0.90	0.70	0.050	0.63	0.03	0.07	LHS
512	21 Feb 11	21.812	2.80	0.70	0.050	1.96	0.10	0.23	LHS
513	21 Feb 11	21.830	2.30	0.80	0.050	1.84	0.09	0.21	LHS
514	21 Feb 11	21.830	1.70	0.70	0.050	1.19	0.06	0.14	LHS
515	21 Feb 11	21.833	1.60	0.90	0.050	1.44	0.07	0.17	LHS
516	21 Feb 11	21.835	1.50	0.80	0.050	1.20	0.06	0.14	LHS
517	21 Feb 11	21.835	1.40	0.70	0.050	0.98	0.05	0.11	LHS
518	21 Feb 11	21.837	1.60	1.20	0.050	1.92	0.10	0.22	LHS
519	21 Feb 11	21.837	1.10	1.10	0.050	1.21	0.06	0.14	LHS
520	21 Feb 11	21.840	1.00	0.90	0.050	0.90	0.05	0.10	LHS
521	21 Feb 11	21.841	1.40	0.70	0.050	0.98	0.05	0.11	LHS
522	21 Feb 11	21.842	1.10	0.90	0.050	0.99	0.05	0.11	LHS
523	21 Feb 11	21.843	1.80	1.20	0.050	2.16	0.11	0.25	LHS
524	21 Feb 11	21.845	4.00	1.00	0.050	4.00	0.20	0.46	LHS
525	21 Feb 11	21.845	1.30	0.70	0.050	0.91	0.05	0.11	LHS
526	21 Feb 11	21.845	1.90	1.80	0.050	3.42	0.17	0.40	LHS
527	21 Feb 11	21.850	0.70	0.70	0.050	0.49	0.02	0.06	LHS
528	21 Feb 11	21.850	0.70	0.60	0.050	0.42	0.02	0.05	LHS
529	21 Feb 11	21.820	0.70	0.60	0.050	0.42	0.02	0.05	LHS
530	22 Feb 11	22.500	0.70	0.60	0.050	0.42	0.02	0.05	LHS
531	22 Feb 11	22.660	0.80	0.80	0.050	0.64	0.03	0.07	LHS
532	22 Feb 11	22.770	1.80	1.00	0.050	1.80	0.09	0.21	LHS
533	22 Feb 11	24.970	4.50	1.00	0.050	4.50	0.23	0.52	LHS
534	22 Feb 11	31.955	3.00	1.40	0.050	4.20	0.21	0.49	LHS
535	22 Feb 11	32.050	0.70	0.60	0.050	0.42	0.02	0.05	LHS
536	22 Feb 11	32.110	0.70	0.60	0.050	0.42	0.02	0.05	LHS
537	22 Feb 11	32.112	0.60	0.60	0.050	0.36	0.02	0.04	LHS
538	22 Feb 11	32.150	0.70	0.60	0.050	0.42	0.02	0.05	LHS
539	22 Feb 11	32.160	1.10	1.00	0.050	1.10	0.06	0.13	LHS
540	22 Feb 11	32.190	1.80	0.90	0.050	1.62	0.08	0.19	LHS
CARRIED FORWARD :						681.87	27.22	63.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	681.87	27.22	63.16	
541	22 Feb 11	32.190	0.70	0.60	0.050	0.42	0.02	0.05	RHS
542	22 Feb 11	32.210	2.50	1.60	0.050	4.00	0.20	0.46	RHS
543	22 Feb 11	32.210	0.70	1.20	0.050	0.84	0.04	0.10	RHS
544	22 Feb 11	32.210	0.70	0.60	0.050	0.42	0.02	0.05	RHS
545	22 Feb 11	32.220	1.40	0.90	0.050	1.26	0.06	0.15	RHS
546	22 Feb 11	32.230	1.40	0.90	0.050	1.26	0.06	0.15	RHS
547	22 Feb 11	32.233	1.80	1.20	0.050	2.16	0.11	0.25	RHS
548	22 Feb 11	31.950	0.70	0.70	0.050	0.49	0.02	0.06	RHS
549	22 Feb 11	22.560	0.60	0.60	0.050	0.36	0.02	0.04	RHS
550	22 Feb 11	22.400	0.60	0.60	0.050	0.36	0.02	0.04	RHS
551	22 Feb 11	21.700	0.70	0.60	0.050	0.42	0.02	0.05	RHS
552	22 Feb 11	21.550	0.90	0.80	0.050	0.72	0.04	0.08	RHS
553	22 Feb 11	20.995	2.70	1.70	0.050	4.59	0.23	0.53	RHS
554	22 Feb 11	20.995	0.50	1.50	0.050	0.75	0.04	0.09	RHS
555	22 Feb 11	27.600	1.10	0.90	0.050	0.99	0.05	0.11	RHS
556	22 Feb 11	31.350	0.70	0.70	0.050	0.49	0.02	0.06	LHS
557	22 Feb 11	31.355	0.60	0.60	0.050	0.36	0.02	0.04	LHS
558	22 Feb 11	31.410	0.60	0.60	0.050	0.36	0.02	0.04	LHS
559	22 Feb 11	31.430	0.70	0.70	0.050	0.49	0.02	0.06	LHS
560	22 Feb 11	21.440	1.10	1.00	0.050	1.10	0.06	0.13	LHS
561	22 Feb 11	31.450	0.60	0.70	0.050	0.42	0.02	0.05	LHS
562	22 Feb 11	32.450	0.90	0.80	0.050	0.72	0.04	0.08	LHS
563	22 Feb 11	33.385	4.30	0.90	0.050	3.87	0.19	0.45	LHS
564	22 Feb 11	36.493	1.40	1.20	0.050	1.68	0.08	0.19	LHS
565	22 Feb 11	36.494	1.00	0.80	0.050	0.80	0.04	0.09	LHS
566	22 Feb 11	36.650	3.00	1.10	0.050	3.30	0.17	0.38	LHS
567	22 Feb 11	21.850	0.60	0.60	0.050	0.36	0.02	0.04	RHS
568	22 Feb 11	21.845	1.40	0.80	0.050	1.12	0.06	0.13	RHS
569	22 Feb 11	21.845	1.50	0.70	0.050	1.05	0.05	0.12	RHS
570	22 Feb 11	21.843	4.80	2.10	0.050	10.08	0.50	1.17	RHS
CARRIED FORWARD :						727.11	29.49	68.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	727.11	29.49	68.41	
571	22 Feb 11	21.838	1.20	1.30	0.050	1.56	0.08	0.18	RHS
572	22 Feb 11	21.838	1.60	1.00	0.050	1.60	0.08	0.19	RHS
573	22 Feb 11	21.837	0.80	1.20	0.050	0.96	0.05	0.11	RHS
574	22 Feb 11	21.835	3.70	0.80	0.050	2.96	0.15	0.34	RHS
575	22 Feb 11	21.832	1.40	0.70	0.050	0.98	0.05	0.11	RHS
576	22 Feb 11	21.830	1.60	1.40	0.050	2.24	0.11	0.26	RHS
577	22 Feb 11	21.829	1.70	0.70	0.050	1.19	0.06	0.14	RHS
578	22 Feb 11	21.829	2.40	0.70	0.050	1.68	0.08	0.19	RHS
579	23 Feb 11	37.150	1.30	1.10	0.050	1.43	0.07	0.17	LHS
580	23 Feb 11	37.250	1.00	0.90	0.050	0.90	0.05	0.10	LHS
581	23 Feb 11	38.020	0.60	0.60	0.050	0.36	0.02	0.04	LHS
582	23 Feb 11	38.030	0.80	0.70	0.050	0.56	0.03	0.06	LHS
583	23 Feb 11	38.033	0.90	0.80	0.050	0.72	0.04	0.08	LHS
584	23 Feb 11	38.040	0.80	0.80	0.050	0.64	0.03	0.07	LHS
585	23 Feb 11	38.390	0.80	0.70	0.050	0.56	0.03	0.06	LHS
586	23 Feb 11	38.393	0.70	0.60	0.050	0.42	0.02	0.05	LHS
587	23 Feb 11	38.400	1.20	0.70	0.050	0.84	0.04	0.10	LHS
588	23 Feb 11	38.415	0.70	0.60	0.050	0.42	0.02	0.05	LHS
589	23 Feb 11	38.428	0.70	0.70	0.050	0.49	0.02	0.06	LHS
590	23 Feb 11	38.429	0.80	0.70	0.050	0.56	0.03	0.06	LHS
591	23 Feb 11	38.486	0.80	0.70	0.050	0.56	0.03	0.06	LHS
592	23 Feb 11	38.495	0.70	0.60	0.050	0.42	0.02	0.05	LHS
593	23 Feb 11	38.590	1.10	1.10	0.050	1.21	0.06	0.14	LHS
594	23 Feb 11	39.530	4.60	1.50	0.050	6.90	0.35	0.80	LHS
595	23 Feb 11	39.530	1.00	1.20	0.050	1.20	0.06	0.14	LHS
596	23 Feb 11	39.530	1.50	1.10	0.050	1.65	0.08	0.19	LHS
597	23 Feb 11	39.550	1.30	0.90	0.050	1.17	0.06	0.14	LHS
598	23 Feb 11	39.558	0.60	0.60	0.050	0.36	0.02	0.04	LHS
599	23 Feb 11	39.610	1.60	1.10	0.050	1.76	0.09	0.20	LHS
600	23 Feb 11	39.610	1.10	1.20	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD :						764.73	31.37	72.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	764.73	31.37	72.77	
601	23 Feb 11	39.610	1.80	0.60	0.050	1.08	0.05	0.13	LHS
602	23 Feb 11	39.612	1.00	0.50	0.050	0.50	0.03	0.06	LHS
603	23 Feb 11	39.613	0.70	0.70	0.050	0.49	0.02	0.06	LHS
604	23 Feb 11	39.640	0.80	0.80	0.050	0.64	0.03	0.07	LHS
605	23 Feb 11	39.645	0.70	0.70	0.050	0.49	0.02	0.06	LHS
606	23 Feb 11	39.650	0.70	0.60	0.050	0.42	0.02	0.05	LHS
607	23 Feb 11	39.660	0.80	0.70	0.050	0.56	0.03	0.06	LHS
608	23 Feb 11	39.690	1.00	0.70	0.050	0.70	0.04	0.08	LHS
609	23 Feb 11	39.700	0.70	0.70	0.050	0.49	0.02	0.06	LHS
610	23 Feb 11	28.045	1.50	0.70	0.050	1.05	0.05	0.12	RHS
611	23 Feb 11	27.950	0.80	0.80	0.050	0.64	0.03	0.07	RHS
612	23 Feb 11	9.300	3.60	1.50	0.050	5.40	0.27	0.63	RHS
613	23 Feb 11	38.818	1.10	1.00	0.050	1.10	0.06	0.13	RHS
614	23 Feb 11	38.820	2.30	0.90	0.050	2.07	0.10	0.24	RHS
615	23 Feb 11	38.820	1.50	1.10	0.050	1.65	0.08	0.19	RHS
616	23 Feb 11	38.830	4.60	1.30	0.050	5.98	0.30	0.69	LHS
617	23 Feb 11	38.835	5.80	1.20	0.050	6.96	0.35	0.81	LHS
618	23 Feb 11	38.845	0.90	1.00	0.050	0.90	0.05	0.10	LHS
619	23 Feb 11	38.856	1.80	0.90	0.050	1.62	0.08	0.19	LHS
620	23 Feb 11	38.858	1.70	0.80	0.050	1.36	0.07	0.16	LHS
621	23 Feb 11	38.870	1.40	1.10	0.050	1.54	0.08	0.18	LHS
622	23 Feb 11	38.872	4.00	1.10	0.050	4.40	0.22	0.51	LHS
623	23 Feb 11	38.886	1.80	1.00	0.050	1.80	0.09	0.21	LHS
624	23 Feb 11	38.890	1.20	1.00	0.050	1.20	0.06	0.14	LHS
625	23 Feb 11	38.891	0.80	1.50	0.050	1.20	0.06	0.14	LHS
626	23 Feb 11	38.893	1.30	7.00	0.050	9.10	0.46	1.06	LHS
627	23 Feb 11	38.907	1.30	6.10	0.050	7.93	0.40	0.92	LHS
628	23 Feb 11	38.917	0.80	1.30	0.050	1.04	0.05	0.12	LHS
629	23 Feb 11	38.920	1.10	2.00	0.050	2.20	0.11	0.26	LHS
630	23 Feb 11	39.832	4.10	1.30	0.050	5.33	0.27	0.62	LHS
CARRIED FORWARD :						834.57	34.86	80.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	834.57	34.86	80.87	
631	23 Feb 11	39.840	4.70	1.30	0.050	6.11	0.31	0.71	LHS
632	23 Feb 11	39.844	1.00	1.10	0.050	1.10	0.06	0.13	LHS
633	23 Feb 11	39.849	2.50	1.40	0.050	3.50	0.18	0.41	LHS
634	23 Feb 11	39.851	3.10	1.30	0.050	4.03	0.20	0.47	LHS
635	23 Feb 11	39.861	1.30	0.80	0.050	1.04	0.05	0.12	LHS
636	23 Feb 11	39.865	1.70	1.20	0.050	2.04	0.10	0.24	LHS
637	23 Feb 11	39.870	1.40	1.30	0.050	1.82	0.09	0.21	LHS
638	23 Feb 11	39.871	1.50	0.90	0.050	1.35	0.07	0.16	LHS
639	23 Feb 11	39.873	1.00	0.80	0.050	0.80	0.04	0.09	LHS
640	23 Feb 11	39.877	1.20	0.60	0.050	0.72	0.04	0.08	LHS
641	23 Feb 11	39.879	1.10	1.00	0.050	1.10	0.06	0.13	LHS
642	24 Feb 11	3.702	1.20	1.00	0.050	1.20	0.06	0.14	LHS
643	24 Feb 11	3.706	0.70	0.70	0.050	0.49	0.02	0.06	LHS
644	24 Feb 11	3.707	1.60	1.00	0.050	1.60	0.08	0.19	LHS
645	24 Feb 11	3.707	3.60	0.90	0.050	3.24	0.16	0.38	LHS
646	24 Feb 11	3.707	0.80	0.70	0.050	0.56	0.03	0.06	LHS
647	24 Feb 11	3.710	2.40	0.70	0.050	1.68	0.08	0.19	LHS
648	24 Feb 11	3.710	2.00	1.10	0.050	2.20	0.11	0.26	LHS
649	24 Feb 11	3.725	1.10	0.80	0.050	0.88	0.04	0.10	LHS
650	24 Feb 11	3.730	0.70	0.60	0.050	0.42	0.02	0.05	LHS
651	24 Feb 11	3.735	1.40	0.80	0.050	1.12	0.06	0.13	LHS
652	24 Feb 11	3.737	1.60	0.70	0.050	1.12	0.06	0.13	LHS
653	24 Feb 11	3.757	1.80	0.70	0.050	1.26	0.06	0.15	LHS
654	24 Feb 11	3.758	0.80	0.70	0.050	0.56	0.03	0.06	LHS
655	24 Feb 11	3.760	0.80	0.80	0.050	0.64	0.03	0.07	LHS
656	24 Feb 11	3.795	0.70	0.60	0.050	0.42	0.02	0.05	LHS
657	24 Feb 11	3.810	0.60	0.60	0.050	0.36	0.02	0.04	LHS
658	24 Feb 11	3.860	1.10	0.70	0.050	0.77	0.04	0.09	LHS
659	24 Feb 11	3.866	2.60	0.70	0.050	1.82	0.09	0.21	LHS
660	24 Feb 11	3.890	0.90	0.80	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD :						879.24	37.09	86.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	879.24	37.09	86.06	
661	24 Feb 11	4.450	0.80	0.80	0.050	0.64	0.03	0.07	LHS
662	24 Feb 11	4.450	1.30	0.80	0.050	1.04	0.05	0.12	LHS
663	24 Feb 11	4.450	1.40	1.00	0.050	1.40	0.07	0.16	LHS
664	24 Feb 11	5.230	1.30	1.10	0.050	1.43	0.07	0.17	LHS
665	24 Feb 11	5.235	1.10	1.40	0.050	1.54	0.08	0.18	LHS
666	24 Feb 11	5.330	0.80	0.70	0.050	0.56	0.03	0.06	LHS
667	24 Feb 11	5.340	1.10	0.70	0.050	0.77	0.04	0.09	LHS
668	24 Feb 11	5.343	1.20	1.00	0.050	1.20	0.06	0.14	LHS
669	24 Feb 11	5.345	1.20	1.00	0.050	1.20	0.06	0.14	LHS
670	24 Feb 11	5.347	0.80	0.70	0.050	0.56	0.03	0.06	LHS
671	24 Feb 11	5.350	1.00	0.80	0.050	0.80	0.04	0.09	LHS
672	24 Feb 11	5.355	0.70	0.70	0.050	0.49	0.02	0.06	LHS
673	24 Feb 11	5.356	1.20	1.10	0.050	1.32	0.07	0.15	LHS
674	24 Feb 11	3.800	2.40	1.20	0.050	2.88	0.14	0.33	RHS
675	24 Feb 11	3.760	0.70	0.70	0.050	0.49	0.02	0.06	RHS
676	24 Feb 11	3.740	1.50	1.00	0.050	1.50	0.08	0.17	RHS
677	24 Feb 11	3.738	2.40	0.70	0.050	1.68	0.08	0.19	RHS
678	24 Feb 11	3.725	1.20	1.00	0.050	1.20	0.06	0.14	RHS
679	24 Feb 11	3.710	1.80	0.70	0.050	1.26	0.06	0.15	RHS
680	24 Feb 11	3.703	1.20	1.00	0.050	1.20	0.06	0.14	RHS
681	24 Feb 11	3.702	1.40	0.80	0.050	1.12	0.06	0.13	RHS
682	24 Feb 11	3.695	0.70	0.60	0.050	0.42	0.02	0.05	RHS
683	24 Feb 11	38.930	1.80	0.70	0.050	1.26	0.06	0.15	LHS
684	24 Feb 11	38.935	0.80	0.70	0.050	0.56	0.03	0.06	LHS
685	24 Feb 11	38.940	2.80	0.70	0.050	1.96	0.10	0.23	LHS
686	24 Feb 11	38.945	0.80	0.70	0.050	0.56	0.03	0.06	LHS
687	24 Feb 11	38.960	0.80	0.80	0.050	0.64	0.03	0.07	LHS
688	24 Feb 11	38.970	1.20	0.80	0.050	0.96	0.05	0.11	LHS
689	24 Feb 11	38.980	2.10	1.20	0.050	2.52	0.13	0.29	LHS
690	24 Feb 11	38.982	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						913.60	38.81	90.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	913.60	38.81	90.04	
691	24 Feb 11	39.160	2.80	1.30	0.050	3.64	0.18	0.42	LHS
692	24 Feb 11	39.167	4.60	0.80	0.050	3.68	0.18	0.43	LHS
693	24 Feb 11	39.169	4.60	0.80	0.050	3.68	0.18	0.43	LHS
694	24 Feb 11	39.171	1.30	1.00	0.050	1.30	0.07	0.15	LHS
695	24 Feb 11	39.250	0.80	0.70	0.050	0.56	0.03	0.06	LHS
696	24 Feb 11	39.280	2.60	0.70	0.050	1.82	0.09	0.21	LHS
697	24 Feb 11	39.290	1.80	0.70	0.050	1.26	0.06	0.15	LHS
698	24 Feb 11	39.297	1.10	0.70	0.050	0.77	0.04	0.09	LHS
699	24 Feb 11	39.305	0.80	0.80	0.050	0.64	0.03	0.07	LHS
700	24 Feb 11	39.307	0.90	0.90	0.050	0.81	0.04	0.09	LHS
701	24 Feb 11	39.308	0.60	0.60	0.050	0.36	0.02	0.04	LHS
702	24 Feb 11	39.320	1.40	0.70	0.050	0.98	0.05	0.11	LHS
703	24 Feb 11	39.322	1.00	1.00	0.050	1.00	0.05	0.12	LHS
704	24 Feb 11	39.323	1.10	1.00	0.050	1.10	0.06	0.13	LHS
705	24 Feb 11	39.346	1.20	1.10	0.050	1.32	0.07	0.15	LHS
706	24 Feb 11	39.350	1.20	0.90	0.050	1.08	0.05	0.13	LHS
707	24 Feb 11	39.360	1.00	1.00	0.050	1.00	0.05	0.12	LHS
708	24 Feb 11	39.360	2.40	1.10	0.050	2.64	0.13	0.31	LHS
709	24 Feb 11	39.420	0.80	0.80	0.050	0.64	0.03	0.07	LHS
710	24 Feb 11	39.423	1.80	0.70	0.050	1.26	0.06	0.15	LHS
711	24 Feb 11	39.424	0.90	0.70	0.050	0.63	0.03	0.07	LHS
712	24 Feb 11	39.430	4.20	0.70	0.050	2.94	0.15	0.34	LHS
713	24 Feb 11	39.434	1.30	1.10	0.050	1.43	0.07	0.17	LHS
714	24 Feb 11	39.440	1.30	0.60	0.050	0.78	0.04	0.09	LHS
715	24 Feb 11	39.443	1.10	0.60	0.050	0.66	0.03	0.08	LHS
716	24 Feb 11	39.445	2.40	0.70	0.050	1.68	0.08	0.19	LHS
717	24 Feb 11	39.447	0.60	0.50	0.050	0.30	0.02	0.03	LHS
718	24 Feb 11	39.457	1.80	0.80	0.050	1.44	0.07	0.17	LHS
719	24 Feb 11	40.050	2.80	1.40	0.050	3.92	0.20	0.45	LHS
720	24 Feb 11	40.050	1.10	1.10	0.050	1.21	0.06	0.14	LHS
CARRIED FORWARD :						958.13	41.04	95.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	958.13	41.04	95.21	
721	24 Feb 11	40.070	2.70	1.20	0.050	3.24	0.16	0.38	LHS
722	24 Feb 11	11.000	2.00	1.80	0.050	3.60	0.18	0.42	LHS
723	24 Feb 11	11.000	1.20	1.80	0.050	2.16	0.11	0.25	LHS
724	24 Feb 11	11.005	1.70	1.00	0.050	1.70	0.09	0.20	LHS
725	24 Feb 11	11.005	0.60	1.10	0.050	0.66	0.03	0.08	LHS
726	24 Feb 11	11.006	0.60	0.60	0.050	0.36	0.02	0.04	LHS
727	24 Feb 11	11.250	1.80	1.60	0.050	2.88	0.14	0.33	LHS
728	24 Feb 11	11.255	2.30	2.00	0.050	4.60	0.23	0.53	LHS
729	25 Feb 11	0.395	0.50	0.50	0.050	0.25	0.01	0.03	LHS
730	25 Feb 11	0.399	0.50	0.50	0.050	0.25	0.01	0.03	LHS
731	25 Feb 11	0.409	0.50	0.50	0.050	0.25	0.01	0.03	LHS
732	25 Feb 11	0.596	0.50	0.50	0.050	0.25	0.01	0.03	LHS
733	25 Feb 11	0.599	0.50	0.50	0.050	0.25	0.01	0.03	LHS
734	25 Feb 11	0.602	0.50	0.50	0.050	0.25	0.01	0.03	LHS
735	25 Feb 11	0.609	0.50	0.50	0.050	0.25	0.01	0.03	LHS
736	25 Feb 11	0.611	0.50	0.50	0.050	0.25	0.01	0.03	LHS
737	25 Feb 11	0.675	0.50	0.50	0.050	0.25	0.01	0.03	LHS
738	25 Feb 11	0.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
739	25 Feb 11	0.760	0.50	0.50	0.050	0.25	0.01	0.03	LHS
740	25 Feb 11	1.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
741	25 Feb 11	1.403	0.50	0.50	0.050	0.25	0.01	0.03	RHS
742	25 Feb 11	1.407	0.50	0.50	0.050	0.25	0.01	0.03	RHS
743	25 Feb 11	1.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
744	25 Feb 11	1.472	0.50	0.50	0.050	0.25	0.01	0.03	LHS
745	25 Feb 11	1.473	0.50	0.50	0.050	0.25	0.01	0.03	LHS
746	25 Feb 11	1.474	0.50	0.50	0.050	0.25	0.01	0.03	LHS
747	25 Feb 11	1.474	0.50	0.50	0.050	0.25	0.01	0.03	LHS
748	25 Feb 11	1.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
749	25 Feb 11	1.872	0.90	0.70	0.050	0.63	0.03	0.07	RHS
750	25 Feb 11	6.545	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						983.21	42.29	98.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	983.21	42.29	98.12	
751	25 Feb 11	6.546	0.56	0.50	0.050	0.28	0.01	0.03	RHS
752	25 Feb 11	6.547	0.50	0.60	0.050	0.30	0.02	0.03	RHS
753	25 Feb 11	6.550	1.00	0.50	0.050	0.50	0.03	0.06	RHS
754	25 Feb 11	6.550	0.50	0.50	0.050	0.25	0.01	0.03	RHS
755	25 Feb 11	6.552	0.50	0.50	0.050	0.25	0.01	0.03	LHS
756	25 Feb 11	6.556	0.50	0.50	0.050	0.25	0.01	0.03	LHS
757	25 Feb 11	6.557	0.50	0.50	0.050	0.25	0.01	0.03	LHS
758	25 Feb 11	6.558	0.50	0.50	0.050	0.25	0.01	0.03	LHS
759	25 Feb 11	6.567	0.50	0.50	0.050	0.25	0.01	0.03	LHS
760	25 Feb 11	6.568	0.50	0.50	0.050	0.25	0.01	0.03	LHS
761	25 Feb 11	6.569	0.50	0.50	0.050	0.25	0.01	0.03	LHS
762	25 Feb 11	6.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
763	25 Feb 11	6.620	0.50	0.50	0.050	0.25	0.01	0.03	LHS
764	25 Feb 11	6.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
765	25 Feb 11	6.927	0.50	0.50	0.050	0.25	0.01	0.03	LHS
766	25 Feb 11	6.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
767	25 Feb 11	6.932	0.50	0.50	0.050	0.25	0.01	0.03	LHS
768	25 Feb 11	6.933	0.50	0.50	0.050	0.25	0.01	0.03	LHS
769	25 Feb 11	6.934	0.50	0.50	0.050	0.25	0.01	0.03	LHS
770	25 Feb 11	8.188	0.50	0.50	0.050	0.25	0.01	0.03	RHS
771	25 Feb 11	8.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
772	25 Feb 11	8.250	0.50	0.50	0.050	0.25	0.01	0.03	RHS
773	25 Feb 11	8.251	0.50	0.50	0.050	0.25	0.01	0.03	RHS
774	25 Feb 11	8.390	0.50	0.50	0.050	0.25	0.01	0.03	LHS
775	25 Feb 11	8.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
776	25 Feb 11	8.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
777	25 Feb 11	8.560	0.50	0.50	0.050	0.25	0.01	0.03	LHS
778	25 Feb 11	8.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
779	25 Feb 11	8.664	0.50	0.50	0.050	0.25	0.01	0.03	RHS
780	25 Feb 11	8.696	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						991.04	42.68	99.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	991.04	42.68	99.03	
781	25 Feb 11	8.697	0.50	0.50	0.050	0.25	0.01	0.03	LHS
782	25 Feb 11	8.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
783	25 Feb 11	8.701	0.50	0.50	0.050	0.25	0.01	0.03	RHS
784	25 Feb 11	8.704	0.50	0.50	0.050	0.25	0.01	0.03	RHS
785	25 Feb 11	8.704	0.50	0.50	0.050	0.25	0.01	0.03	RHS
786	25 Feb 11	8.706	0.50	0.50	0.050	0.25	0.01	0.03	RHS
787	25 Feb 11	8.707	0.50	0.50	0.050	0.25	0.01	0.03	RHS
788	25 Feb 11	8.709	0.50	0.50	0.050	0.25	0.01	0.03	RHS
789	25 Feb 11	8.711	0.50	0.50	0.050	0.25	0.01	0.03	RHS
790	25 Feb 11	8.770	3.10	2.00	0.050	6.20	0.31	0.72	RHS
791	25 Feb 11	8.771	1.00	1.00	0.050	1.00	0.05	0.12	RHS
792	25 Feb 11	9.999	0.50	0.50	0.050	0.25	0.01	0.03	LHS
793	25 Feb 11	9.999	0.50	0.50	0.050	0.25	0.01	0.03	LHS
794	25 Feb 11	9.999	0.50	0.50	0.050	0.25	0.01	0.03	LHS
795	25 Feb 11	9.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
796	25 Feb 11	9.001	0.50	0.50	0.050	0.25	0.01	0.03	LHS
797	25 Feb 11	9.002	0.60	0.50	0.050	0.30	0.02	0.03	LHS
798	25 Feb 11	9.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
799	25 Feb 11	9.330	0.50	0.50	0.050	0.25	0.01	0.03	LHS
800	25 Feb 11	9.822	0.50	0.50	0.050	0.25	0.01	0.03	LHS
801	25 Feb 11	9.826	0.50	0.50	0.050	0.25	0.01	0.03	LHS
802	25 Feb 11	12.972	0.50	0.50	0.050	0.25	0.01	0.03	RHS
803	25 Feb 11	12.975	0.50	0.50	0.050	0.25	0.01	0.03	LHS
804	25 Feb 11	12.997	0.50	0.50	0.050	0.25	0.01	0.03	RHS
805	25 Feb 11	0.178	3.20	1.50	0.050	4.80	0.24	0.56	RHS
806	25 Feb 11	0.173	3.70	1.70	0.050	6.29	0.31	0.73	RHS
807	25 Feb 11	0.175	2.50	0.50	0.050	1.25	0.06	0.15	RHS
808	25 Feb 11	0.169	0.50	0.50	0.050	0.25	0.01	0.03	RHS
809	25 Feb 11	0.159	0.50	0.50	0.050	0.25	0.01	0.03	RHS
810	25 Feb 11	14.680	0.05	0.50	0.050	0.03	0.00	0.00	LHS
CARRIED FORWARD :						1,016.66	43.96	102.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,016.66	43.96	102.00	
811	25 Feb 11	14.681	0.50	0.50	0.050	0.25	0.01	0.03	LHS
812	25 Feb 11	14.675	0.50	0.50	0.050	0.25	0.01	0.03	LHS
813	25 Feb 11	14.676	0.50	0.50	0.050	0.25	0.01	0.03	LHS
814	25 Feb 11	14.678	0.50	0.50	0.050	0.25	0.01	0.03	LHS
815	25 Feb 11	14.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
816	25 Feb 11	16.679	0.50	0.50	0.050	0.25	0.01	0.03	LHS
817	25 Feb 11	16.680	0.50	0.50	0.050	0.25	0.01	0.03	RHS
818	25 Feb 11	16.702	0.50	0.50	0.050	0.25	0.01	0.03	RHS
819	26 Feb 11	11.296	0.50	0.50	0.050	0.25	0.01	0.03	RHS
820	26 Feb 11	11.307	0.50	0.50	0.050	0.25	0.01	0.03	LHS
821	26 Feb 11	11.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
822	26 Feb 11	11.379	1.00	0.90	0.050	0.90	0.05	0.10	LHS
823	26 Feb 11	11.422	0.50	0.50	0.050	0.25	0.01	0.03	RHS
824	26 Feb 11	11.438	0.50	0.50	0.050	0.25	0.01	0.03	RHS
825	26 Feb 11	11.439	0.50	0.50	0.050	0.25	0.01	0.03	RHS
826	26 Feb 11	11.441	0.50	0.50	0.050	0.25	0.01	0.03	RHS
827	26 Feb 11	11.978	0.50	0.50	0.050	0.25	0.01	0.03	RHS
828	26 Feb 11	11.979	0.50	0.50	0.050	0.25	0.01	0.03	RHS
829	26 Feb 11	12.124	1.20	0.50	0.050	0.60	0.03	0.07	RHS
830	26 Feb 11	12.160	0.50	0.50	0.050	0.25	0.01	0.03	RHS
831	26 Feb 11	12.161	0.50	0.50	0.050	0.25	0.01	0.03	RHS
832	26 Feb 11	12.161	0.50	0.50	0.050	0.25	0.01	0.03	RHS
833	26 Feb 11	12.161	0.50	0.50	0.050	0.25	0.01	0.03	RHS
834	26 Feb 11	12.162	0.70	0.50	0.050	0.35	0.02	0.04	LHS
835	26 Feb 11	12.163	0.50	0.50	0.050	0.25	0.01	0.03	LHS
836	26 Feb 11	12.164	0.50	0.50	0.050	0.25	0.01	0.03	RHS
837	26 Feb 11	12.165	0.50	0.50	0.050	0.25	0.01	0.03	RHS
838	26 Feb 11	12.166	0.50	0.50	0.050	0.25	0.01	0.03	RHS
839	26 Feb 11	12.166	0.50	0.50	0.050	0.25	0.01	0.03	LHS
840	26 Feb 11	12.171	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,025.26	44.39	102.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,025.26	44.39	102.99	
841	26 Feb 11	12.171	0.50	0.50	0.050	0.25	0.01	0.03	RHS
842	26 Feb 11	12.171	0.50	0.50	0.050	0.25	0.01	0.03	RHS
843	26 Feb 11	12.172	0.50	0.50	0.050	0.25	0.01	0.03	RHS
844	26 Feb 11	12.177	0.50	0.50	0.050	0.25	0.01	0.03	RHS
845	26 Feb 11	12.178	0.50	0.50	0.050	0.25	0.01	0.03	LHS
846	26 Feb 11	12.179	0.50	0.50	0.050	0.25	0.01	0.03	RHS
847	26 Feb 11	12.192	0.50	0.50	0.050	0.25	0.01	0.03	LHS
848	26 Feb 11	12.194	0.50	0.50	0.050	0.25	0.01	0.03	LHS
849	26 Feb 11	12.195	0.50	0.50	0.050	0.25	0.01	0.03	LHS
850	26 Feb 11	12.198	0.50	0.50	0.050	0.25	0.01	0.03	LHS
851	26 Feb 11	12.265	0.50	0.50	0.050	0.25	0.01	0.03	RHS
852	26 Feb 11	12.276	0.50	0.50	0.050	0.25	0.01	0.03	RHS
853	26 Feb 11	12.299	0.50	0.50	0.050	0.25	0.01	0.03	LHS
854	26 Feb 11	12.222	0.50	0.50	0.050	0.25	0.01	0.03	RHS
855	26 Feb 11	12.226	0.50	0.50	0.050	0.25	0.01	0.03	RHS
856	26 Feb 11	12.226	0.50	0.50	0.050	0.25	0.01	0.03	RHS
857	26 Feb 11	12.422	0.50	0.50	0.050	0.25	0.01	0.03	RHS
858	26 Feb 11	12.422	0.50	0.50	0.050	0.25	0.01	0.03	RHS
859	26 Feb 11	12.422	0.50	0.50	0.050	0.25	0.01	0.03	RHS
860	26 Feb 11	12.666	0.50	0.50	0.050	0.25	0.01	0.03	LHS
861	26 Feb 11	12.667	4.70	0.50	0.050	2.35	0.12	0.27	RHS
862	26 Feb 11	12.681	0.50	0.50	0.050	0.25	0.01	0.03	RHS
863	26 Feb 11	12.706	4.00	1.00	0.050	4.00	0.20	0.46	RHS
864	26 Feb 11	13.176	0.50	0.50	0.050	0.25	0.01	0.03	RHS
865	26 Feb 11	13.176	0.50	0.50	0.050	0.25	0.01	0.03	LHS
866	26 Feb 11	13.176	0.50	0.50	0.050	0.25	0.01	0.03	RHS
867	26 Feb 11	13.179	0.90	0.50	0.050	0.45	0.02	0.05	RHS
868	26 Feb 11	13.202	0.50	0.50	0.050	0.25	0.01	0.03	RHS
869	26 Feb 11	13.495	0.70	0.70	0.050	0.49	0.02	0.06	RHS
870	26 Feb 11	40.103	0.70	1.10	0.050	0.77	0.04	0.09	LHS
CARRIED FORWARD :						1,039.57	45.11	104.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,039.57	45.11	104.65	
871	26 Feb 11	40.103	1.10	0.80	0.050	0.88	0.04	0.10	LHS
872	26 Feb 11	40.105	0.70	0.70	0.050	0.49	0.02	0.06	LHS
873	26 Feb 11	40.105	1.70	1.20	0.050	2.04	0.10	0.24	LHS
874	26 Feb 11	40.107	1.20	0.70	0.050	0.84	0.04	0.10	LHS
875	26 Feb 11	40.107	1.30	1.20	0.050	1.56	0.08	0.18	LHS
876	26 Feb 11	40.108	1.00	1.00	0.050	1.00	0.05	0.12	LHS
877	26 Feb 11	40.110	3.30	0.80	0.050	2.64	0.13	0.31	LHS
878	26 Feb 11	40.113	0.90	0.90	0.050	0.81	0.04	0.09	LHS
879	26 Feb 11	40.114	4.10	0.60	0.050	2.46	0.12	0.29	LHS
880	26 Feb 11	40.116	2.60	0.80	0.050	2.08	0.10	0.24	LHS
881	26 Feb 11	40.118	1.00	1.20	0.050	1.20	0.06	0.14	LHS
882	26 Feb 11	40.119	1.00	1.00	0.050	1.00	0.05	0.12	LHS
883	26 Feb 11	40.120	1.10	1.10	0.050	1.21	0.06	0.14	LHS
884	26 Feb 11	40.122	2.40	0.90	0.050	2.16	0.11	0.25	LHS
885	26 Feb 11	40.125	1.50	0.70	0.050	1.05	0.05	0.12	LHS
886	26 Feb 11	40.126	1.10	2.60	0.050	2.86	0.14	0.33	LHS
887	26 Feb 11	40.760	0.60	0.60	0.050	0.36	0.02	0.04	LHS
888	26 Feb 11	40.790	0.80	0.80	0.050	0.64	0.03	0.07	LHS
889	26 Feb 11	40.795	0.70	0.60	0.050	0.42	0.02	0.05	LHS
890	26 Feb 11	40.817	0.90	0.80	0.050	0.72	0.04	0.08	LHS
891	26 Feb 11	40.825	0.70	0.60	0.050	0.42	0.02	0.05	LHS
892	26 Feb 11	40.835	1.50	1.30	0.050	1.95	0.10	0.23	LHS
893	26 Feb 11	40.836	2.90	1.20	0.050	3.48	0.17	0.40	LHS
894	26 Feb 11	40.838	0.70	0.60	0.050	0.42	0.02	0.05	LHS
895	26 Feb 11	40.850	1.20	0.70	0.050	0.84	0.04	0.10	LHS
896	26 Feb 11	40.885	3.30	0.80	0.050	2.64	0.13	0.31	LHS
897	26 Feb 11	40.895	0.70	0.70	0.050	0.49	0.02	0.06	LHS
898	26 Feb 11	40.960	2.60	0.70	0.050	1.82	0.09	0.21	LHS
899	26 Feb 11	40.997	0.90	0.70	0.050	0.63	0.03	0.07	LHS
900	26 Feb 11	40.998	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						1,079.88	47.13	109.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,079.88	47.13	109.33	
901	26 Feb 11	41.100	4.40	1.00	0.050	4.40	0.22	0.51	LHS
902	26 Feb 11	41.107	1.10	0.80	0.050	0.88	0.04	0.10	LHS
903	26 Feb 11	41.110	1.00	0.80	0.050	0.80	0.04	0.09	LHS
904	26 Feb 11	41.116	1.00	0.70	0.050	0.70	0.04	0.08	LHS
905	26 Feb 11	41.130	1.90	0.60	0.050	1.14	0.06	0.13	LHS
906	26 Feb 11	41.180	1.00	1.00	0.050	1.00	0.05	0.12	LHS
907	26 Feb 11	41.190	1.80	0.90	0.050	1.62	0.08	0.19	LHS
908	26 Feb 11	41.460	0.70	0.60	0.050	0.42	0.02	0.05	LHS
909	26 Feb 11	41.190	0.70	0.60	0.050	0.42	0.02	0.05	LHS
910	26 Feb 11	41.605	1.50	1.10	0.050	1.65	0.08	0.19	LHS
911	26 Feb 11	41.607	0.70	0.60	0.050	0.42	0.02	0.05	LHS
912	26 Feb 11	41.620	1.20	0.90	0.050	1.08	0.05	0.13	LHS
913	26 Feb 11	15.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
914	26 Feb 11	15.234	0.50	0.50	0.050	0.25	0.01	0.03	RHS
915	26 Feb 11	15.238	0.50	0.50	0.050	0.25	0.01	0.03	LHS
916	26 Feb 11	15.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
917	26 Feb 11	15.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
918	26 Feb 11	15.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
919	26 Feb 11	15.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
920	26 Feb 11	15.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
921	26 Feb 11	15.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
922	26 Feb 11	15.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
923	26 Feb 11	15.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
924	26 Feb 11	15.250	0.50	0.50	0.050	0.25	0.01	0.03	LHS
925	26 Feb 11	15.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
926	26 Feb 11	15.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
927	26 Feb 11	15.290	0.50	0.50	0.050	0.25	0.01	0.03	LHS
928	26 Feb 11	15.291	0.50	0.50	0.050	0.25	0.01	0.03	RHS
929	26 Feb 11	15.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
930	26 Feb 11	15.366	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,098.91	48.08	111.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,098.91	48.08	111.54	
931	26 Feb 11	15.367	0.50	0.50	0.050	0.25	0.01	0.03	LHS
932	26 Feb 11	15.372	0.10	0.50	0.050	0.05	0.00	0.01	LHS
933	26 Feb 11	15.372	0.50	0.50	0.050	0.25	0.01	0.03	LHS
934	26 Feb 11	15.395	0.50	0.50	0.050	0.25	0.01	0.03	RHS
935	26 Feb 11	15.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
936	26 Feb 11	15.422	0.50	0.50	0.050	0.25	0.01	0.03	LHS
937	26 Feb 11	15.437	0.50	0.50	0.050	0.25	0.01	0.03	LHS
938	26 Feb 11	15.480	0.50	0.50	0.050	0.25	0.01	0.03	RHS
939	26 Feb 11	15.481	0.50	0.50	0.050	0.25	0.01	0.03	RHS
940	26 Feb 11	15.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
941	26 Feb 11	15.530	0.50	0.50	0.050	0.25	0.01	0.03	LHS
942	26 Feb 11	15.562	0.50	0.50	0.050	0.25	0.01	0.03	LHS
943	26 Feb 11	15.655	0.50	0.50	0.050	0.25	0.01	0.03	RHS
944	26 Feb 11	15.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
945	26 Feb 11	15.662	0.50	0.50	0.050	0.25	0.01	0.03	RHS
946	26 Feb 11	15.663	0.50	0.50	0.050	0.25	0.01	0.03	LHS
947	26 Feb 11	15.664	0.50	0.50	0.050	0.25	0.01	0.03	LHS
948	26 Feb 11	15.664	0.50	0.50	0.050	0.25	0.01	0.03	RHS
949	26 Feb 11	15.666	0.50	0.50	0.050	0.25	0.01	0.03	LHS
950	26 Feb 11	15.667	0.50	0.50	0.050	0.25	0.01	0.03	LHS
951	26 Feb 11	15.667	0.50	0.50	0.050	0.25	0.01	0.03	LHS
952	26 Feb 11	15.668	0.50	0.50	0.050	0.25	0.01	0.03	LHS
953	26 Feb 11	15.682	0.50	0.50	0.050	0.25	0.01	0.03	RHS
954	26 Feb 11	15.682	0.50	0.50	0.050	0.25	0.01	0.03	RHS
955	26 Feb 11	15.701	0.50	0.50	0.050	0.25	0.01	0.03	RHS
956	26 Feb 11	15.706	3.50	1.40	0.050	4.90	0.25	0.57	LHS
957	26 Feb 11	15.720	0.50	0.50	0.050	0.25	0.01	0.03	LHS
958	26 Feb 11	15.726	0.50	0.50	0.050	0.25	0.01	0.03	RHS
959	26 Feb 11	15.736	0.50	0.50	0.050	0.25	0.01	0.03	RHS
960	26 Feb 11	15.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,110.86	48.67	112.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,110.86	48.67	112.92	
961	26 Feb 11	15.794	0.50	0.50	0.050	0.25	0.01	0.03	RHS
962	26 Feb 11	15.794	0.50	0.50	0.050	0.25	0.01	0.03	LHS
963	26 Feb 11	15.903	0.50	0.50	0.050	0.25	0.01	0.03	LHS
964	26 Feb 11	15.903	0.50	0.50	0.050	0.25	0.01	0.03	LHS
965	26 Feb 11	15.903	2.50	0.50	0.050	1.25	0.06	0.15	RHS
966	26 Feb 11	15.908	0.50	0.50	0.050	0.25	0.01	0.03	LHS
967	26 Feb 11	15.909	0.50	0.50	0.050	0.25	0.01	0.03	RHS
968	26 Feb 11	15.914	0.50	0.50	0.050	0.25	0.01	0.03	LHS
969	26 Feb 11	15.938	0.50	0.50	0.050	0.25	0.01	0.03	LHS
970	26 Feb 11	16.060	0.90	0.50	0.050	0.45	0.02	0.05	RHS
971	26 Feb 11	16.061	0.50	0.50	0.050	0.25	0.01	0.03	RHS
972	26 Feb 11	16.074	0.50	0.50	0.050	0.25	0.01	0.03	RHS
973	26 Feb 11	16.172	0.50	0.50	0.050	0.25	0.01	0.03	RHS
974	26 Feb 11	16.173	0.50	0.50	0.050	0.25	0.01	0.03	RHS
975	26 Feb 11	16.173	0.50	0.50	0.050	0.25	0.01	0.03	RHS
976	26 Feb 11	16.185	1.00	0.50	0.050	0.50	0.03	0.06	LHS
977	26 Feb 11	16.185	0.90	0.50	0.050	0.45	0.02	0.05	LHS
978	26 Feb 11	16.960	0.50	0.50	0.050	0.25	0.01	0.03	LHS
979	26 Feb 11	16.960	0.50	0.50	0.050	0.25	0.01	0.03	LHS
980	26 Feb 11	16.961	0.80	0.50	0.050	0.40	0.02	0.05	LHS
981	26 Feb 11	16.961	0.50	0.50	0.050	0.25	0.01	0.03	RHS
982	26 Feb 11	16.965	0.50	0.50	0.050	0.25	0.01	0.03	RHS
983	26 Feb 11	16.965	0.50	0.50	0.050	0.25	0.01	0.03	LHS
984	26 Feb 11	16.967	0.50	0.50	0.050	0.25	0.01	0.03	RHS
985	26 Feb 11	17.132	0.50	0.50	0.050	0.25	0.01	0.03	RHS
986	26 Feb 11	17.250	0.50	0.50	0.050	0.25	0.01	0.03	RHS
987	26 Feb 11	17.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
988	26 Feb 11	17.777	0.50	0.50	0.050	0.25	0.01	0.03	LHS
989	26 Feb 11	17.778	0.50	0.50	0.050	0.25	0.01	0.03	LHS
990	26 Feb 11	17.779	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,120.16	49.14	114.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,120.16	49.14	114.00	
991	26 Feb 11	17.781	0.50	0.50	0.050	0.25	0.01	0.03	LHS
992	26 Feb 11	17.784	0.50	0.50	0.050	0.25	0.01	0.03	LHS
993	26 Feb 11	17.790	0.50	0.50	0.050	0.25	0.01	0.03	LHS
994	26 Feb 11	17.793	0.50	0.50	0.050	0.25	0.01	0.03	LHS
995	26 Feb 11	17.800	0.50	0.50	0.050	0.25	0.01	0.03	RHS
996	26 Feb 11	19.382	0.50	0.50	0.050	0.25	0.01	0.03	LHS
997	26 Feb 11	19.384	0.50	0.50	0.050	0.25	0.01	0.03	LHS
998	27 Feb 11	0.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
999	27 Feb 11	0.387	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1000	27 Feb 11	0.410	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1001	27 Feb 11	1.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1002	27 Feb 11	1.607	3.30	1.20	0.050	3.96	0.20	0.46	LHS
1003	27 Feb 11	8.090	1.20	0.80	0.050	0.96	0.05	0.11	LHS
1004	27 Feb 11	8.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1005	27 Feb 11	9.803	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1006	27 Feb 11	9.803	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1007	27 Feb 11	10.685	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1008	27 Feb 11	42.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1009	27 Feb 11	42.571	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1010	27 Feb 11	42.545	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1011	27 Feb 11	42.465	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1012	27 Feb 11	42.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1013	27 Feb 11	42.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1014	27 Feb 11	41.899	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1015	27 Feb 11	41.899	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1016	27 Feb 11	41.898	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1017	27 Feb 11	41.898	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1018	27 Feb 11	41.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1019	27 Feb 11	41.877	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1020	27 Feb 11	41.876	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,132.08	49.74	115.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,132.08	49.74	115.39	
1021	27 Feb 11	41.872	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1022	27 Feb 11	41.868	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1023	27 Feb 11	41.857	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1024	27 Feb 11	41.847	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1025	27 Feb 11	41.837	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1026	27 Feb 11	41.837	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1027	27 Feb 11	41.802	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1028	27 Feb 11	41.793	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1029	27 Feb 11	41.792	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1030	27 Feb 11	41.782	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1031	27 Feb 11	41.779	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1032	27 Feb 11	41.774	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1033	27 Feb 11	41.765	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1034	27 Feb 11	41.765	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1035	27 Feb 11	41.752	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1036	27 Feb 11	41.751	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1037	27 Feb 11	41.737	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1038	27 Feb 11	41.736	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1039	27 Feb 11	41.735	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1040	27 Feb 11	41.697	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1041	27 Feb 11	41.695	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1042	27 Feb 11	41.691	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1043	27 Feb 11	41.623	2.50	1.20	0.050	3.00	0.15	0.35	RHS
1044	27 Feb 11	40.576	2.00	1.40	0.050	2.80	0.14	0.32	RHS
1045	27 Feb 11	40.573	3.00	2.60	0.050	7.80	0.39	0.90	RHS
1046	27 Feb 11	40.572	1.20	1.00	0.050	1.20	0.06	0.14	RHS
1047	27 Feb 11	40.568	2.20	1.10	0.050	2.42	0.12	0.28	RHS
1048	27 Feb 11	40.567	1.00	1.00	0.050	1.00	0.05	0.12	RHS
1049	27 Feb 11	40.567	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1050	27 Feb 11	40.566	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,156.30	50.95	118.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,156.30	50.95	118.19	
1051	27 Feb 11	40.565	0.90	0.60	0.050	0.54	0.03	0.06	LHS
1052	27 Feb 11	40.563	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1053	27 Feb 11	40.548	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1054	27 Feb 11	40.140	2.10	1.20	0.050	2.52	0.13	0.29	LHS
1055	27 Feb 11	40.144	2.20	1.20	0.050	2.64	0.13	0.31	LHS
1056	27 Feb 11	40.139	2.30	1.20	0.050	2.76	0.14	0.32	RHS
1057	27 Feb 11	19.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1058	27 Feb 11	20.255	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1059	27 Feb 11	20.273	2.50	1.30	0.050	3.25	0.16	0.38	LHS
1060	27 Feb 11	25.250	0.70	0.60	0.050	0.42	0.02	0.05	LHS
1061	27 Feb 11	25.275	1.80	1.40	0.050	2.52	0.13	0.29	LHS
1062	27 Feb 11	29.989	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1063	27 Feb 11	30.091	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1064	27 Feb 11	30.530	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1065	27 Feb 11	30.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1066	27 Feb 11	30.593	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1067	27 Feb 11	30.615	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1068	27 Feb 11	32.457	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1069	27 Feb 11	32.462	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1070	27 Feb 11	32.463	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1071	27 Feb 11	32.464	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1072	27 Feb 11	32.471	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1073	27 Feb 11	32.479	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1074	27 Feb 11	32.496	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1075	27 Feb 11	32.520	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1076	27 Feb 11	32.520	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1077	27 Feb 11	32.523	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1078	27 Feb 11	32.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1079	27 Feb 11	34.011	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1080	27 Feb 11	34.012	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,176.70	51.97	120.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,176.70	51.97	120.56	
1081	27 Feb 11	34.580	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1082	27 Feb 11	34.932	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1083	27 Feb 11	36.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1084	27 Feb 11	37.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1085	27 Feb 11	37.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1086	27 Feb 11	39.235	0.50	0.50	0.050	0.25	0.01	0.03	LHS
1087	27 Feb 11	39.234	1.00	0.50	0.050	0.50	0.03	0.06	RHS
1088	27 Feb 11	39.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1089	27 Feb 11	39.229	0.70	0.50	0.050	0.35	0.02	0.04	RHS
1090	27 Feb 11	39.228	1.00	0.50	0.050	0.50	0.03	0.06	RHS
1091	27 Feb 11	39.225	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1092	27 Feb 11	39.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1093	27 Feb 11	39.160	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1094	27 Feb 11	39.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1095	27 Feb 11	39.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1096	27 Feb 11	39.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1097	27 Feb 11	39.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1098	27 Feb 11	39.085	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1099	27 Feb 11	39.075	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1100	27 Feb 11	38.981	0.50	0.50	0.050	0.25	0.01	0.03	RHS
1101	27 Feb 11	38.970	1.90	1.10	0.050	2.09	0.10	0.24	RHS
1102	27 Feb 11	38.957	4.30	1.10	0.050	4.73	0.24	0.55	RHS
TOTAL :						1,189.12	52.59	122.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						274.72	20.72	48.08	
1	04 Feb 11	1.306	0.70	0.60	0.050	0.42	0.02	0.05	LHS
2	04 Feb 11	2.140	0.70	0.60	0.045	0.42	0.02	0.04	RHS
3	04 Feb 11	2.100	0.60	0.60	0.045	0.36	0.02	0.04	RHS
4	04 Feb 11	1.280	1.20	0.70	0.050	0.84	0.04	0.10	RHS
5	04 Feb 11	1.280	0.60	0.50	0.025	0.30	0.01	0.02	RHS
6	04 Feb 11	1.275	0.60	0.50	0.050	0.30	0.02	0.03	RHS
7	04 Feb 11	1.274	0.70	0.40	0.050	0.28	0.01	0.03	RHS
8	04 Feb 11	1.272	2.40	0.50	0.050	1.20	0.06	0.14	RHS
9	04 Feb 11	1.267	0.40	0.60	0.025	0.24	0.01	0.01	RHS
10	04 Feb 11	1.260	0.60	0.50	0.050	0.30	0.02	0.03	RHS
11	04 Feb 11	1.256	0.70	0.60	0.050	0.42	0.02	0.05	RHS
12	04 Feb 11	1.230	0.90	0.70	0.025	0.63	0.02	0.04	RHS
13	04 Feb 11	1.228	0.80	0.70	0.025	0.56	0.01	0.03	RHS
14	04 Feb 11	1.220	0.60	0.50	0.025	0.30	0.01	0.02	RHS
15	04 Feb 11	1.190	0.70	0.60	0.025	0.42	0.01	0.02	RHS
16	05 Feb 11	0.920	0.60	0.60	0.050	0.36	0.02	0.04	RHS
17	05 Feb 11	0.918	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	05 Feb 11	0.915	0.80	0.70	0.050	0.56	0.03	0.06	RHS
19	05 Feb 11	0.915	0.90	0.50	0.050	0.45	0.02	0.05	RHS
20	05 Feb 11	0.880	0.70	0.60	0.050	0.42	0.02	0.05	RHS
21	05 Feb 11	0.880	0.60	0.50	0.050	0.30	0.02	0.03	RHS
22	05 Feb 11	0.878	0.90	0.60	0.050	0.54	0.03	0.06	RHS
23	05 Feb 11	0.878	0.70	0.60	0.050	0.42	0.02	0.05	RHS
24	05 Feb 11	0.878	0.60	0.50	0.050	0.30	0.02	0.03	RHS
25	05 Feb 11	0.876	0.80	0.60	0.050	0.48	0.02	0.06	RHS
26	05 Feb 11	0.867	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	05 Feb 11	0.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	05 Feb 11	0.826	0.60	0.60	0.050	0.36	0.02	0.04	RHS
29	05 Feb 11	0.825	1.40	0.70	0.050	0.98	0.05	0.11	RHS
30	05 Feb 11	0.750	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						287.88	21.32	49.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	287.88	21.32	49.45	
31	05 Feb 11	0.620	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	05 Feb 11	0.460	0.60	0.50	0.050	0.30	0.02	0.03	RHS
33	05 Feb 11	0.440	0.60	0.60	0.050	0.36	0.02	0.04	RHS
34	05 Feb 11	0.350	0.80	0.70	0.050	0.56	0.03	0.06	RHS
35	05 Feb 11	0.330	0.80	0.80	0.050	0.64	0.03	0.07	RHS
36	05 Feb 11	0.310	0.60	0.50	0.050	0.30	0.02	0.03	RHS
37	05 Feb 11	0.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	06 Feb 11	2.390	2.40	0.90	0.025	2.16	0.05	0.13	RHS
39	06 Feb 11	2.260	0.70	0.60	0.025	0.42	0.01	0.02	RHS
40	06 Feb 11	2.258	1.30	0.50	0.050	0.65	0.03	0.08	RHS
41	06 Feb 11	2.210	0.60	0.50	0.050	0.30	0.02	0.03	RHS
42	06 Feb 11	2.160	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	06 Feb 11	2.155	0.60	0.50	0.050	0.30	0.02	0.03	RHS
44	06 Feb 11	1.880	0.70	0.60	0.050	0.42	0.02	0.05	RHS
45	06 Feb 11	1.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	06 Feb 11	1.750	0.70	0.60	0.050	0.42	0.02	0.05	RHS
47	06 Feb 11	1.650	0.60	0.60	0.050	0.36	0.02	0.04	RHS
48	06 Feb 11	1.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
49	06 Feb 11	1.500	0.60	0.50	0.050	0.30	0.02	0.03	RHS
50	06 Feb 11	1.500	0.70	0.60	0.050	0.42	0.02	0.05	RHS
51	06 Feb 11	1.495	0.70	0.60	0.050	0.42	0.02	0.05	RHS
52	06 Feb 11	1.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	06 Feb 11	1.430	0.80	0.70	0.050	0.56	0.03	0.06	RHS
54	06 Feb 11	1.380	0.60	0.50	0.050	0.30	0.02	0.03	RHS
55	06 Feb 11	1.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	06 Feb 11	1.340	0.60	0.50	0.050	0.30	0.02	0.03	RHS
57	06 Feb 11	1.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
58	06 Feb 11	1.320	0.70	0.60	0.050	0.42	0.02	0.05	RHS
59	06 Feb 11	1.320	0.60	0.50	0.050	0.30	0.02	0.03	RHS
60	06 Feb 11	1.318	0.60	0.50	0.050	0.30	0.02	0.03	RHS
CARRIED FORWARD :						300.39	21.88	50.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	300.39	21.88	50.75	
61	19 Feb 11	0.400	0.60	0.50	0.050	0.30	0.02	0.03	LHS
62	19 Feb 11	0.160	0.70	0.60	0.050	0.42	0.02	0.05	LHS
63	19 Feb 11	0.165	0.70	0.60	0.050	KUI	0.02	0.05	LHS
64	19 Feb 11	0.170	0.80	0.70	0.050	0.56	0.03	0.06	LHS
65	19 Feb 11	0.172	0.60	0.60	0.050	0.36	0.02	0.04	LHS
66	19 Feb 11	0.185	1.10	0.80	0.050	0.88	0.04	0.10	LHS
67	19 Feb 11	0.197	2.40	0.70	0.050	1.68	0.08	0.19	LHS
68	19 Feb 11	0.197	0.60	0.60	0.050	0.36	0.02	0.04	LHS
69	19 Feb 11	0.220	3.10	0.50	0.050	1.55	0.08	0.18	LHS
70	19 Feb 11	0.230	0.60	0.50	0.050	0.30	0.02	0.03	LHS
71	19 Feb 11	0.250	0.60	0.60	0.050	0.36	0.02	0.04	LHS
72	19 Feb 11	0.450	0.60	0.60	0.050	0.36	0.02	0.04	RHS
73	19 Feb 11	0.460	0.70	0.60	0.050	0.42	0.02	0.05	RHS
74	19 Feb 11	0.760	0.70	0.60	0.050	0.42	0.02	0.05	LHS
75	19 Feb 11	0.950	0.70	0.60	0.050	0.42	0.02	0.05	LHS
76	19 Feb 11	0.990	0.60	0.60	0.050	0.36	0.02	0.04	LHS
77	19 Feb 11	1.040	0.60	0.60	0.050	0.36	0.02	0.04	LHS
78	19 Feb 11	1.090	0.60	0.60	0.050	0.36	0.02	0.04	LHS
79	19 Feb 11	1.160	0.80	0.60	0.050	0.48	0.02	0.06	LHS
80	19 Feb 11	1.250	0.70	0.60	0.050	0.42	0.02	0.05	LHS
81	19 Feb 11	1.320	0.70	0.60	0.050	0.42	0.02	0.05	LHS
82	19 Feb 11	1.330	0.70	0.60	0.050	0.42	0.02	0.05	LHS
83	19 Feb 11	1.350	0.80	0.70	0.050	0.56	0.03	0.06	LHS
84	19 Feb 11	1.448	0.60	0.60	0.050	0.36	0.02	0.04	LHS
85	19 Feb 11	1.553	0.70	0.60	0.050	0.42	0.02	0.05	LHS
86	19 Feb 11	1.590	0.80	0.70	0.050	0.56	0.03	0.06	LHS
87	19 Feb 11	1.600	2.00	0.60	0.050	1.20	0.06	0.14	LHS
88	19 Feb 11	1.610	0.80	0.70	0.050	0.56	0.03	0.06	LHS
89	19 Feb 11	1.620	2.20	1.00	0.050	2.20	0.11	0.26	LHS
90	19 Feb 11	1.632	0.80	0.70	0.050	0.56	0.03	0.06	LHS
CARRIED FORWARD :						318.02	22.78	52.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	318.02	22.78	52.85	
91	19 Feb 11	2.015	0.70	0.60	0.050	0.42	0.02	0.05	LHS
92	19 Feb 11	2.020	0.80	0.70	0.050	0.56	0.03	0.06	LHS
93	19 Feb 11	2.130	0.70	0.60	0.050	0.42	0.02	0.05	LHS
94	19 Feb 11	2.260	0.80	0.70	0.050	0.56	0.03	0.06	LHS
95	19 Feb 11	2.290	0.90	0.70	0.050	0.63	0.03	0.07	LHS
96	19 Feb 11	2.360	0.80	0.70	0.050	0.56	0.03	0.06	LHS
97	19 Feb 11	2.500	0.70	0.60	0.050	0.42	0.02	0.05	LHS
98	19 Feb 11	2.540	0.80	0.70	0.050	0.56	0.03	0.06	LHS
99	19 Feb 11	2.630	0.70	0.60	0.050	0.42	0.02	0.05	LHS
100	19 Feb 11	2.680	0.70	0.80	0.050	0.56	0.03	0.06	LHS
101	19 Feb 11	2.710	0.70	0.60	0.050	0.42	0.02	0.05	LHS
102	19 Feb 11	4.030	0.60	0.60	0.050	0.36	0.02	0.04	RHS
103	19 Feb 11	5.310	1.80	1.10	0.050	1.98	0.10	0.23	RHS
104	19 Feb 11	5.310	2.40	0.90	0.050	2.16	0.11	0.25	RHS
105	20 Feb 11	4.340	0.60	0.60	0.050	0.36	0.02	0.04	RHS
106	20 Feb 11	4.270	0.70	0.50	0.050	0.35	0.02	0.04	RHS
107	20 Feb 11	4.250	0.60	0.60	0.050	0.36	0.02	0.04	RHS
108	20 Feb 11	4.240	0.70	0.60	0.050	0.42	0.02	0.05	RHS
109	20 Feb 11	4.238	0.60	0.60	0.050	0.36	0.02	0.04	RHS
110	20 Feb 11	4.235	0.90	0.80	0.050	0.72	0.04	0.08	RHS
111	20 Feb 11	4.210	0.60	0.80	0.050	0.48	0.02	0.06	RHS
112	20 Feb 11	4.180	1.00	0.90	0.050	0.90	0.05	0.10	RHS
113	20 Feb 11	4.178	0.80	0.70	0.050	0.56	0.03	0.06	RHS
114	20 Feb 11	4.170	0.90	0.80	0.050	0.72	0.04	0.08	RHS
115	20 Feb 11	4.125	0.80	0.70	0.050	0.56	0.03	0.06	RHS
116	20 Feb 11	4.115	0.70	0.60	0.050	0.42	0.02	0.05	RHS
117	20 Feb 11	4.112	0.70	0.70	0.050	0.49	0.02	0.06	RHS
118	20 Feb 11	3.720	0.60	0.60	0.050	0.36	0.02	0.04	RHS
119	20 Feb 11	3.708	0.70	0.60	0.050	0.42	0.02	0.05	RHS
120	20 Feb 11	3.680	0.60	0.60	0.050	0.36	0.02	0.04	RHS
CARRIED FORWARD :						335.89	23.67	54.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	335.89	23.67	54.92	
121	20 Feb 11	3.650	1.00	0.70	0.050	0.70	0.04	0.08	RHS
122	20 Feb 11	3.310	0.60	0.60	0.050	0.36	0.02	0.04	RHS
123	20 Feb 11	3.200	0.70	0.60	0.050	0.42	0.02	0.05	RHS
124	20 Feb 11	3.106	1.40	0.60	0.050	0.84	0.04	0.10	RHS
125	20 Feb 11	2.840	1.10	0.80	0.050	0.88	0.04	0.10	RHS
126	20 Feb 11	2.820	0.80	0.70	0.050	0.56	0.03	0.06	RHS
127	20 Feb 11	2.800	1.00	0.80	0.050	0.80	0.04	0.09	RHS
128	20 Feb 11	2.150	1.20	0.80	0.050	0.96	0.05	0.11	RHS
129	20 Feb 11	2.135	0.90	0.80	0.050	0.72	0.04	0.08	RHS
130	20 Feb 11	2.130	0.90	0.80	0.050	0.72	0.04	0.08	RHS
131	20 Feb 11	2.100	1.00	0.80	0.050	0.80	0.04	0.09	RHS
132	20 Feb 11	2.070	0.90	0.70	0.050	0.63	0.03	0.07	RHS
133	20 Feb 11	2.030	0.70	0.60	0.050	0.42	0.02	0.05	RHS
134	20 Feb 11	2.010	0.60	0.60	0.050	0.36	0.02	0.04	RHS
135	20 Feb 11	1.960	0.70	0.60	0.050	0.42	0.02	0.05	RHS
136	20 Feb 11	1.910	0.70	0.60	0.050	0.42	0.02	0.05	RHS
137	20 Feb 11	1.880	0.70	0.70	0.050	0.49	0.02	0.06	RHS
138	20 Feb 11	1.875	0.70	0.60	0.050	0.42	0.02	0.05	RHS
139	20 Feb 11	1.860	0.90	0.70	0.050	0.63	0.03	0.07	RHS
140	20 Feb 11	1.450	0.80	0.70	0.050	0.56	0.03	0.06	RHS
141	20 Feb 11	1.440	0.90	0.80	0.050	0.72	0.04	0.08	RHS
142	20 Feb 11	1.430	0.80	0.70	0.050	0.56	0.03	0.06	RHS
143	20 Feb 11	1.340	0.70	0.60	0.050	0.42	0.02	0.05	RHS
144	20 Feb 11	1.320	0.90	0.60	0.050	0.54	0.03	0.06	RHS
145	20 Feb 11	1.309	1.80	0.70	0.050	1.26	0.06	0.15	RHS
146	20 Feb 11	1.280	0.70	0.60	0.050	0.42	0.02	0.05	RHS
147	20 Feb 11	1.275	0.80	0.70	0.050	0.56	0.03	0.06	RHS
148	20 Feb 11	1.265	0.80	0.70	0.050	0.56	0.03	0.06	RHS
149	20 Feb 11	1.240	1.00	0.90	0.050	0.90	0.05	0.10	RHS
150	20 Feb 11	1.230	0.80	0.70	0.050	0.56	0.03	0.06	RHS
CARRIED FORWARD :						354.50	24.60	57.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	354.50	24.60	57.08	
151	20 Feb 11	1.216	0.70	0.70	0.050	0.49	0.02	0.06	RHS
152	20 Feb 11	1.205	1.10	0.90	0.050	0.99	0.05	0.11	RHS
153	20 Feb 11	1.205	1.00	0.90	0.050	0.90	0.05	0.10	RHS
154	20 Feb 11	1.185	1.30	1.00	0.050	1.30	0.07	0.15	RHS
155	20 Feb 11	1.170	1.10	0.90	0.050	0.99	0.05	0.11	RHS
156	20 Feb 11	1.165	0.90	0.80	0.050	0.72	0.04	0.08	RHS
157	20 Feb 11	1.150	1.00	0.80	0.050	0.80	0.04	0.09	RHS
158	20 Feb 11	1.150	0.80	0.70	0.050	0.56	0.03	0.06	RHS
159	20 Feb 11	1.140	0.90	0.80	0.050	0.72	0.04	0.08	RHS
160	20 Feb 11	1.130	0.80	0.70	0.050	0.56	0.03	0.06	RHS
161	20 Feb 11	1.100	0.80	0.70	0.050	0.56	0.03	0.06	RHS
162	20 Feb 11	1.090	0.80	0.70	0.050	0.56	0.03	0.06	RHS
163	20 Feb 11	1.060	0.90	0.70	0.050	0.63	0.03	0.07	RHS
164	20 Feb 11	1.050	1.10	0.90	0.050	0.99	0.05	0.11	RHS
165	21 Feb 11	1.640	3.60	2.00	0.050	7.20	0.36	0.84	RHS
166	21 Feb 11	0.250	0.70	0.60	0.050	0.42	0.02	0.05	RHS
167	21 Feb 11	0.250	0.70	0.70	0.050	0.49	0.02	0.06	RHS
168	21 Feb 11	0.400	0.70	0.70	0.050	0.49	0.02	0.06	RHS
169	21 Feb 11	0.235	0.70	0.60	0.050	0.42	0.02	0.05	RHS
170	21 Feb 11	0.200	0.60	0.60	0.050	0.36	0.02	0.04	RHS
171	21 Feb 11	0.180	0.70	0.60	0.050	0.42	0.02	0.05	RHS
172	21 Feb 11	0.090	0.70	0.60	0.050	0.42	0.02	0.05	RHS
173	21 Feb 11	0.088	0.70	0.60	0.050	0.42	0.02	0.05	RHS
174	21 Feb 11	0.087	0.70	0.50	0.050	0.35	0.02	0.04	RHS
TOTAL :						376.26	25.69	59.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						198.70	6.31	14.65	
1	01 Feb 11	7.118	3.20	1.50	0.050	4.80	0.24	0.56	LHS
2	01 Feb 11	7.559	2.80	1.80	0.050	5.04	0.25	0.58	LHS
3	01 Feb 11	8.011	2.40	1.10	0.050	2.64	0.13	0.31	RHS
4	01 Feb 11	8.006	2.90	1.30	0.050	3.77	0.19	0.44	RHS
5	01 Feb 11	8.002	2.40	1.10	0.050	2.64	0.13	0.31	RHS
6	01 Feb 11	7.991	1.10	0.90	0.050	0.99	0.05	0.11	RHS
7	01 Feb 11	7.990	1.50	1.10	0.050	1.65	0.08	0.19	RHS
8	01 Feb 11	7.986	2.50	1.20	0.050	3.00	0.15	0.35	RHS
9	01 Feb 11	7.800	2.50	1.30	0.050	3.25	0.16	0.38	RHS
10	01 Feb 11	7.973	2.70	1.40	0.050	3.78	0.19	0.44	RHS
11	01 Feb 11	7.957	3.20	1.10	0.050	3.52	0.18	0.41	RHS
12	01 Feb 11	7.952	1.90	0.90	0.050	1.71	0.09	0.20	RHS
13	01 Feb 11	2.161	2.00	1.20	0.050	2.40	0.12	0.28	RHS
14	01 Feb 11	2.291	3.00	1.20	0.050	3.60	0.18	0.42	RHS
15	01 Feb 11	2.288	3.10	1.30	0.050	4.03	0.20	0.47	RHS
16	11 Feb 11	0.030	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	11 Feb 11	0.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	11 Feb 11	0.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
19	11 Feb 11	0.040	0.50	0.50	0.050	0.25	0.01	0.03	LHS
20	11 Feb 11	0.040	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	11 Feb 11	0.040	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	11 Feb 11	0.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	11 Feb 11	0.049	1.00	1.00	0.050	1.00	0.05	0.12	LHS
24	11 Feb 11	0.049	2.00	1.50	0.050	3.00	0.15	0.35	LHS
25	11 Feb 11	0.298	0.50	0.50	0.050	0.25	0.01	0.03	LHS
26	11 Feb 11	0.303	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	11 Feb 11	0.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	11 Feb 11	0.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	11 Feb 11	0.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
30	11 Feb 11	0.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						252.77	9.02	20.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						252.77	9.02	20.92	
31	11 Feb 11	0.775	0.50	0.50	0.050	0.25	0.01	0.03	LHS
32	11 Feb 11	0.776	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	11 Feb 11	0.787	0.50	0.50	0.050	0.25	0.01	0.03	LHS
34	11 Feb 11	1.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	11 Feb 11	2.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
36	11 Feb 11	7.965	0.50	0.50	0.050	0.25	0.01	0.03	RHS
37	11 Feb 11	7.965	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	11 Feb 11	6.870	2.00	0.60	0.050	1.20	0.06	0.14	RHS
39	11 Feb 11	6.874	1.40	0.50	0.050	0.70	0.04	0.08	RHS
40	11 Feb 11	6.869	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	11 Feb 11	6.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
42	11 Feb 11	6.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	11 Feb 11	6.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	11 Feb 11	6.735	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	11 Feb 11	6.727	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	11 Feb 11	6.680	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	11 Feb 11	6.680	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	11 Feb 11	6.610	0.50	0.50	0.050	0.25	0.01	0.03	RHS
49	11 Feb 11	6.603	1.00	0.80	0.050	0.80	0.04	0.09	RHS
50	11 Feb 11	6.602	0.70	0.70	0.050	0.49	0.02	0.06	RHS
51	11 Feb 11	6.601	1.90	1.10	0.050	2.09	0.10	0.24	RHS
52	11 Feb 11	6.475	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	11 Feb 11	6.311	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	11 Feb 11	6.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	11 Feb 11	6.268	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	11 Feb 11	6.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
57	11 Feb 11	6.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
58	11 Feb 11	6.191	1.00	0.50	0.050	0.50	0.03	0.06	RHS
59	11 Feb 11	6.096	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	11 Feb 11	6.091	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						264.55	9.61	22.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						264.55	9.61	22.29	
61	11 Feb 11	6.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	11 Feb 11	6.088	2.60	1.00	0.050	2.60	0.13	0.30	RHS
63	11 Feb 11	6.084	3.20	1.40	0.050	4.48	0.22	0.52	RHS
64	11 Feb 11	5.710	0.70	0.70	0.050	0.49	0.02	0.06	RHS
65	11 Feb 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	11 Feb 11	5.585	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	11 Feb 11	5.579	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	11 Feb 11	5.574	0.70	0.70	0.050	0.49	0.02	0.06	RHS
69	11 Feb 11	5.532	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	11 Feb 11	5.530	1.00	0.60	0.050	0.60	0.03	0.07	RHS
71	11 Feb 11	5.516	0.50	0.70	0.050	0.35	0.02	0.04	RHS
72	11 Feb 11	5.467	0.80	0.60	0.050	0.48	0.02	0.06	RHS
73	11 Feb 11	5.455	1.00	0.70	0.050	0.70	0.04	0.08	RHS
74	11 Feb 11	5.455	2.00	1.30	0.050	2.60	0.13	0.30	RHS
75	11 Feb 11	5.150	0.70	0.70	0.050	0.49	0.02	0.06	RHS
76	11 Feb 11	5.150	0.60	0.50	0.050	0.30	0.02	0.03	RHS
77	11 Feb 11	5.149	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	11 Feb 11	5.148	0.50	0.50	0.050	0.25	0.01	0.03	RHS
79	11 Feb 11	7.555	1.00	0.80	0.050	0.80	0.04	0.09	RHS
80	11 Feb 11	7.555	2.10	1.20	0.050	2.52	0.13	0.29	RHS
81	11 Feb 11	7.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
82	12 Feb 11	2.330	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	12 Feb 11	2.331	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	12 Feb 11	2.337	0.50	0.50	0.050	0.25	0.01	0.03	LHS
85	12 Feb 11	2.467	0.50	0.50	0.050	0.25	0.01	0.03	LHS
86	12 Feb 11	2.469	0.50	0.50	0.050	0.25	0.01	0.03	LHS
87	12 Feb 11	2.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
88	12 Feb 11	2.471	0.50	0.50	0.050	0.25	0.01	0.03	LHS
89	12 Feb 11	2.484	0.50	0.50	0.050	0.25	0.01	0.03	LHS
90	12 Feb 11	2.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						285.70	10.66	24.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						285.70	10.66	24.74	
91	12 Feb 11	2.704	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	12 Feb 11	2.725	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	12 Feb 11	2.974	0.50	0.50	0.050	0.25	0.01	0.03	LHS
94	12 Feb 11	2.975	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	12 Feb 11	2.985	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	12 Feb 11	3.406	0.50	0.50	0.050	0.25	0.01	0.03	LHS
97	12 Feb 11	3.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
98	12 Feb 11	3.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
99	12 Feb 11	3.804	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	12 Feb 11	4.496	0.50	0.50	0.050	0.25	0.01	0.03	LHS
101	12 Feb 11	4.527	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	12 Feb 11	4.527	0.50	0.50	0.050	0.25	0.01	0.03	LHS
103	12 Feb 11	4.532	0.50	0.50	0.050	0.25	0.01	0.03	LHS
104	12 Feb 11	4.533	0.50	0.50	0.050	0.25	0.01	0.03	LHS
105	12 Feb 11	4.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
106	12 Feb 11	4.577	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	12 Feb 11	4.696	0.50	0.50	0.050	0.25	0.01	0.03	LHS
108	12 Feb 11	5.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
109	12 Feb 11	5.386	0.50	0.50	0.050	0.25	0.01	0.03	LHS
110	12 Feb 11	5.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
111	12 Feb 11	5.456	0.50	0.50	0.050	0.25	0.01	0.03	LHS
112	12 Feb 11	5.464	0.50	0.50	0.050	0.25	0.01	0.03	LHS
113	12 Feb 11	5.465	0.50	0.50	0.050	0.25	0.01	0.03	LHS
114	12 Feb 11	5.515	1.40	1.40	0.050	1.96	0.10	0.23	LHS
115	12 Feb 11	5.515	0.70	0.70	0.050	0.49	0.02	0.06	LHS
116	12 Feb 11	5.520	4.00	2.50	0.050	10.00	0.50	1.16	LHS
117	12 Feb 11	5.521	0.70	0.70	0.050	0.49	0.02	0.06	LHS
118	12 Feb 11	5.521	0.50	0.50	0.050	0.25	0.01	0.03	LHS
119	12 Feb 11	5.522	0.90	0.50	0.050	0.45	0.02	0.05	LHS
120	12 Feb 11	5.560	0.80	0.80	0.050	0.64	0.03	0.07	LHS
CARRIED FORWARD :						305.73	11.66	27.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						305.73	11.66	27.06	
121	12 Feb 11	5.561	0.50	0.50	0.050	0.25	0.01	0.03	LHS
122	12 Feb 11	5.562	0.70	0.70	0.050	0.49	0.02	0.06	LHS
123	12 Feb 11	5.562	1.00	1.00	0.050	1.00	0.05	0.12	LHS
124	12 Feb 11	5.563	0.50	0.50	0.050	0.25	0.01	0.03	LHS
125	12 Feb 11	5.563	0.50	0.50	0.050	0.25	0.01	0.03	LHS
126	12 Feb 11	5.566	0.50	0.50	0.050	0.25	0.01	0.03	LHS
127	12 Feb 11	5.567	1.20	1.00	0.050	1.20	0.06	0.14	LHS
128	12 Feb 11	5.568	0.90	0.90	0.050	0.81	0.04	0.09	LHS
129	12 Feb 11	5.568	0.50	0.50	0.050	0.25	0.01	0.03	LHS
130	12 Feb 11	5.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
131	12 Feb 11	5.584	0.50	0.50	0.050	0.25	0.01	0.03	LHS
132	12 Feb 11	5.587	0.50	0.50	0.050	0.25	0.01	0.03	LHS
133	12 Feb 11	5.590	0.50	0.50	0.050	0.25	0.01	0.03	LHS
134	12 Feb 11	5.595	0.50	0.50	0.050	0.25	0.01	0.03	LHS
135	12 Feb 11	5.604	0.50	0.50	0.050	0.25	0.01	0.03	LHS
136	12 Feb 11	5.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	12 Feb 11	5.609	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	12 Feb 11	5.614	0.50	0.50	0.050	0.25	0.01	0.03	LHS
139	12 Feb 11	5.627	1.30	1.10	0.050	1.43	0.07	0.17	LHS
140	12 Feb 11	5.628	0.50	0.50	0.050	0.25	0.01	0.03	LHS
141	12 Feb 11	5.628	0.50	0.50	0.050	0.25	0.01	0.03	LHS
142	12 Feb 11	5.631	1.90	1.40	0.050	2.66	0.13	0.31	LHS
143	12 Feb 11	5.635	2.60	1.00	0.050	2.60	0.13	0.30	LHS
144	12 Feb 11	5.642	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	12 Feb 11	5.644	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	12 Feb 11	5.667	0.50	0.50	0.050	0.25	0.01	0.03	LHS
147	12 Feb 11	5.670	0.50	0.50	0.050	0.25	0.01	0.03	LHS
148	12 Feb 11	5.674	0.50	0.50	0.050	0.25	0.01	0.03	LHS
149	12 Feb 11	5.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
150	12 Feb 11	5.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						321.67	12.46	28.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						321.67	12.46	28.91	
151	12 Feb 11	5.614	0.50	0.50	0.050	0.25	0.01	0.03	LHS
152	12 Feb 11	5.695	0.50	0.50	0.050	0.25	0.01	0.03	LHS
153	12 Feb 11	5.711	0.50	0.50	0.050	0.25	0.01	0.03	LHS
154	12 Feb 11	5.724	0.50	0.50	0.050	0.25	0.01	0.03	LHS
155	12 Feb 11	5.724	0.50	0.50	0.050	0.25	0.01	0.03	LHS
156	12 Feb 11	5.730	0.50	0.50	0.050	0.25	0.01	0.03	LHS
157	12 Feb 11	5.730	0.50	0.50	0.050	0.25	0.01	0.03	LHS
158	12 Feb 11	6.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
159	12 Feb 11	6.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
160	12 Feb 11	7.550	1.00	0.80	0.050	0.80	0.04	0.09	LHS
161	12 Feb 11	7.550	2.10	1.20	0.050	2.52	0.13	0.29	LHS
162	12 Feb 11	7.630	0.50	0.50	0.050	0.25	0.01	0.03	LHS
163	12 Feb 11	7.902	0.50	0.50	0.050	0.25	0.01	0.03	LHS
164	12 Feb 11	7.902	0.50	0.50	0.050	0.25	0.01	0.03	LHS
165	12 Feb 11	5.033	0.50	0.50	0.050	0.25	0.01	0.03	LHS
166	12 Feb 11	3.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
167	12 Feb 11	3.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	12 Feb 11	3.340	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	12 Feb 11	3.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	12 Feb 11	3.317	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	12 Feb 11	3.315	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	12 Feb 11	3.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
173	12 Feb 11	3.286	0.50	0.50	0.050	0.25	0.01	0.03	RHS
174	12 Feb 11	3.278	0.50	0.50	0.050	0.25	0.01	0.03	RHS
175	12 Feb 11	3.264	0.50	0.50	0.050	0.25	0.01	0.03	RHS
176	12 Feb 11	3.263	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	12 Feb 11	3.225	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	12 Feb 11	3.190	0.50	0.50	0.050	0.25	0.01	0.03	RHS
179	12 Feb 11	3.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
180	12 Feb 11	3.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						331.99	12.98	30.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						331.99	12.98	30.11	
181	12 Feb 11	3.090	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	12 Feb 11	3.068	1.00	0.50	0.050	0.50	0.03	0.06	LHS
183	12 Feb 11	2.955	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	12 Feb 11	2.945	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	12 Feb 11	2.938	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	12 Feb 11	2.923	0.50	0.50	0.050	0.25	0.01	0.03	LHS
187	12 Feb 11	2.923	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	12 Feb 11	2.900	0.50	0.50	0.050	0.25	0.01	0.03	LHS
189	12 Feb 11	2.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	12 Feb 11	2.860	0.50	0.50	0.050	0.25	0.01	0.03	LHS
191	12 Feb 11	2.798	0.50	0.50	0.050	0.25	0.01	0.03	LHS
192	12 Feb 11	2.797	0.50	0.50	0.050	0.25	0.01	0.03	LHS
193	12 Feb 11	2.794	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	12 Feb 11	2.722	0.50	0.50	0.050	0.25	0.01	0.03	LHS
195	12 Feb 11	2.720	0.50	0.50	0.050	0.25	0.01	0.03	LHS
196	12 Feb 11	2.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	12 Feb 11	2.610	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	12 Feb 11	2.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	12 Feb 11	2.575	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	12 Feb 11	2.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
201	12 Feb 11	2.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
202	12 Feb 11	2.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	12 Feb 11	2.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
204	12 Feb 11	2.515	0.50	0.50	0.050	0.25	0.01	0.03	RHS
205	12 Feb 11	2.509	0.50	0.50	0.050	0.25	0.01	0.03	RHS
206	12 Feb 11	2.501	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	12 Feb 11	2.500	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	12 Feb 11	2.498	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	12 Feb 11	2.497	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	12 Feb 11	2.495	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						339.74	13.37	31.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						339.74	13.37	31.01	
211	12 Feb 11	2.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	12 Feb 11	2.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	12 Feb 11	2.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
214	12 Feb 11	2.377	1.00	0.60	0.050	0.60	0.03	0.07	RHS
215	12 Feb 11	2.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
216	12 Feb 11	2.368	0.50	0.50	0.050	0.25	0.01	0.03	RHS
217	12 Feb 11	2.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
218	12 Feb 11	2.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
219	12 Feb 11	2.140	0.70	0.70	0.050	0.49	0.02	0.06	RHS
220	12 Feb 11	2.096	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	12 Feb 11	2.012	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	12 Feb 11	2.011	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	12 Feb 11	2.006	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	12 Feb 11	2.004	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	12 Feb 11	1.980	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	12 Feb 11	1.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	12 Feb 11	1.780	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	12 Feb 11	1.775	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	12 Feb 11	1.770	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	12 Feb 11	1.765	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	12 Feb 11	1.745	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	13 Feb 11	5.219	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	13 Feb 11	5.219	0.70	0.50	0.050	0.35	0.02	0.04	LHS
234	13 Feb 11	5.226	1.50	1.50	0.050	2.25	0.11	0.26	RHS
235	13 Feb 11	5.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
236	13 Feb 11	5.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
237	13 Feb 11	5.219	0.50	0.50	0.050	0.25	0.01	0.03	RHS
238	13 Feb 11	5.219	0.50	0.50	0.050	0.25	0.01	0.03	RHS
239	13 Feb 11	5.140	0.70	0.70	0.050	0.49	0.02	0.06	RHS
240	13 Feb 11	5.139	1.80	1.00	0.050	1.80	0.09	0.21	RHS
CARRIED FORWARD :						351.72	13.96	32.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						351.72	13.96	32.40	
241	13 Feb 11	5.139	1.50	1.50	0.050	2.25	0.11	0.26	RHS
242	13 Feb 11	5.138	0.90	0.70	0.050	0.63	0.03	0.07	RHS
243	13 Feb 11	5.138	4.80	1.90	0.050	9.12	0.46	1.06	RHS
244	13 Feb 11	5.130	2.00	1.00	0.050	2.00	0.10	0.23	RHS
245	13 Feb 11	1.730	0.90	0.60	0.050	0.54	0.03	0.06	RHS
246	13 Feb 11	1.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
247	13 Feb 11	1.719	1.20	0.50	0.050	0.60	0.03	0.07	RHS
248	13 Feb 11	1.715	1.00	0.50	0.050	0.50	0.03	0.06	RHS
249	13 Feb 11	1.710	0.50	0.50	0.050	0.25	0.01	0.03	RHS
250	13 Feb 11	1.786	0.50	0.50	0.050	0.25	0.01	0.03	RHS
251	13 Feb 11	1.685	0.50	0.50	0.050	0.25	0.01	0.03	RHS
252	13 Feb 11	1.683	0.50	0.50	0.050	0.25	0.01	0.03	RHS
253	13 Feb 11	1.677	0.50	0.50	0.050	0.25	0.01	0.03	RHS
254	13 Feb 11	1.669	0.50	0.50	0.050	0.25	0.01	0.03	RHS
255	13 Feb 11	1.668	0.50	0.50	0.050	0.25	0.01	0.03	RHS
256	13 Feb 11	1.666	0.50	0.50	0.050	0.25	0.01	0.03	RHS
257	13 Feb 11	1.652	0.50	0.50	0.050	0.25	0.01	0.03	RHS
258	13 Feb 11	1.652	0.50	0.50	0.050	0.25	0.01	0.03	RHS
259	13 Feb 11	1.652	0.50	0.50	0.050	0.25	0.01	0.03	RHS
260	13 Feb 11	1.650	0.50	0.50	0.050	0.25	0.01	0.03	RHS
261	13 Feb 11	1.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
262	13 Feb 11	1.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
263	13 Feb 11	1.349	0.50	0.50	0.050	0.25	0.01	0.03	RHS
264	13 Feb 11	1.349	0.50	0.50	0.050	0.25	0.01	0.03	RHS
265	13 Feb 11	1.349	0.50	0.50	0.050	0.25	0.01	0.03	RHS
266	13 Feb 11	1.349	0.50	0.50	0.050	0.25	0.01	0.03	RHS
267	13 Feb 11	1.348	0.50	0.50	0.050	0.25	0.01	0.03	RHS
268	13 Feb 11	1.344	0.50	0.50	0.050	0.25	0.01	0.03	RHS
269	13 Feb 11	1.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
270	13 Feb 11	1.329	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						373.11	15.03	34.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2011

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU KK
MONTH:	FEBRUARY 2011

[illegible]

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	335.55	609.95	945.50	16.79	30.55	47.34	38.89	70.89	109.78
			TOTAL:	335.55	609.95	945.50	16.79	30.55	47.34	38.89	70.89	109.78

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM JANUARY 2011 :						335.55	16.79	38.89	
1	01 Feb 11	45.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
2	01 Feb 11	45.900	0.50	0.30	0.05	0.15	0.01	0.02	RHS
3	01 Feb 11	45.901	0.30	0.20	0.05	0.06	0.00	0.00	RHS
4	01 Feb 11	45.902	0.30	0.30	0.05	0.09	0.00	0.00	RHS
5	01 Feb 11	45.903	0.30	0.20	0.05	0.06	0.00	0.00	RHS
6	01 Feb 11	45.905	0.30	0.30	0.05	0.09	0.00	0.00	RHS
7	01 Feb 11	45.906	0.40	0.30	0.05	0.12	0.01	0.02	RHS
8	01 Feb 11	45.907	0.40	0.40	0.05	0.16	0.01	0.02	RHS
9	01 Feb 11	45.908	0.80	0.80	0.05	0.64	0.03	0.07	RHS
10	01 Feb 11	45.909	1.20	1.00	0.05	1.20	0.06	0.14	RHS
11	01 Feb 11	45.910	0.80	0.60	0.05	0.48	0.02	0.05	RHS
12	01 Feb 11	45.911	0.50	0.50	0.05	0.25	0.01	0.02	RHS
13	01 Feb 11	45.912	0.30	3.00	0.05	0.90	0.05	0.12	RHS
14	01 Feb 11	46.300	0.20	0.20	0.05	0.04	0.00	0.00	RHS
15	01 Feb 11	46.301	0.30	0.20	0.05	0.06	0.00	0.00	LHS
16	01 Feb 11	46.302	0.60	0.20	0.05	0.12	0.01	0.02	LHS
17	01 Feb 11	46.303	2.20	1.20	0.05	2.64	0.13	0.30	LHS
18	01 Feb 11	46.304	1.20	0.40	0.05	0.48	0.02	0.05	LHS
19	01 Feb 11	46.305	0.50	0.40	0.05	0.20	0.01	0.02	LHS
20	01 Feb 11	46.306	1.60	0.40	0.05	0.64	0.03	0.07	LHS
21	01 Feb 11	46.307	1.30	0.40	0.05	0.52	0.03	0.07	LHS
22	01 Feb 11	46.308	1.10	0.40	0.05	0.44	0.02	0.05	LHS
23	01 Feb 11	46.400	0.30	0.30	0.05	0.09	0.00	0.00	RHS
24	01 Feb 11	46.400	0.30	0.20	0.05	0.06	0.00	0.00	RHS
25	01 Feb 11	52.700	0.30	0.20	0.05	0.06	0.00	0.00	LHS
26	01 Feb 11	52.700	0.60	0.40	0.05	0.24	0.01	0.02	RHS
27	01 Feb 11	52.700	1.40	0.60	0.05	0.84	0.04	0.09	RHS
28	01 Feb 11	52.900	0.30	0.30	0.05	0.09	0.00	0.00	LHS
29	01 Feb 11	52.900	0.50	0.40	0.05	0.20	0.01	0.02	RHS
30	01 Feb 11	52.901	0.60	0.40	0.05	0.24	0.01	0.02	RHS
CARRIED FORWARD:						346.91	17.32	40.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						346.91	17.32	40.10	
31	01 Feb 11	63.000	0.60	0.30	0.05	0.18	0.01	0.02	LHS
32	01 Feb 11	63.000	0.20	0.20	0.05	0.04	0.00	0.00	LHS
33	01 Feb 11	63.000	0.30	0.20	0.05	0.06	0.00	0.00	RHS
34	01 Feb 11	76.600	0.40	0.40	0.05	0.16	0.01	0.02	RHS
35	01 Feb 11	76.600	0.80	0.80	0.05	0.64	0.03	0.07	RHS
36	01 Feb 11	76.850	0.90	0.70	0.05	0.63	0.03	0.07	LHS
37	01 Feb 11	76.850	1.00	0.70	0.05	0.70	0.04	0.09	LHS
38	01 Feb 11	76.850	4.50	1.10	0.05	4.95	0.25	0.58	LHS
39	01 Feb 11	76.850	5.20	1.00	0.05	5.20	0.26	0.60	LHS
40	02 Feb 11	81.900	3.60	1.10	0.05	3.96	0.20	0.46	LHS
41	02 Feb 11	81.900	9.30	1.30	0.05	12.09	0.60	1.39	LHS
42	02 Feb 11	81.950	6.10	1.50	0.05	9.15	0.46	1.07	LHS
43	02 Feb 11	81.950	3.60	1.10	0.05	3.96	0.20	0.46	LHS
44	02 Feb 11	82.000	4.00	1.20	0.05	4.80	0.24	0.56	LHS
45	02 Feb 11	82.000	9.20	1.20	0.05	11.04	0.55	1.28	LHS
46	07 Feb 11	65.100	2.00	0.90	0.05	1.80	0.09	0.21	LHS
47	07 Feb 11	65.100	6.10	1.10	0.05	6.71	0.34	0.79	LHS
48	07 Feb 11	65.100	1.70	1.10	0.05	1.87	0.09	0.21	RHS
49	07 Feb 11	65.100	1.30	1.00	0.05	1.30	0.07	0.16	RHS
50	07 Feb 11	65.200	1.50	1.20	0.05	1.80	0.09	0.21	LHS
51	07 Feb 11	65.200	0.80	0.70	0.05	0.56	0.03	0.07	LHS
52	07 Feb 11	65.200	1.40	1.20	0.05	1.68	0.08	0.19	LHS
53	07 Feb 11	65.200	0.30	0.20	0.05	0.06	0.00	0.00	RHS
54	07 Feb 11	65.300	2.30	1.50	0.05	3.45	0.17	0.39	RHS
55	07 Feb 11	65.301	1.10	1.00	0.05	1.10	0.06	0.14	RHS
56	07 Feb 11	65.302	5.90	0.90	0.05	5.31	0.27	0.63	RHS
57	07 Feb 11	65.303	0.90	0.60	0.05	0.54	0.03	0.07	RHS
58	07 Feb 11	65.304	1.90	1.70	0.05	3.23	0.16	0.37	RHS
59	07 Feb 11	65.305	2.30	0.90	0.05	2.07	0.10	0.23	RHS
60	07 Feb 11	65.306	5.80	0.90	0.05	5.22	0.26	0.60	RHS
CARRIED FORWARD:						441.17	22.04	51.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						441.17	22.04	51.04	
61	07 Feb 11	65.400	5.80	0.90	0.05	5.22	0.26	0.60	RHS
62	07 Feb 11	65.400	5.20	1.20	0.05	6.24	0.31	0.72	RHS
63	07 Feb 11	65.400	7.20	1.20	0.05	8.64	0.43	1.00	RHS
64	07 Feb 11	65.900	0.60	0.30	0.05	0.18	0.01	0.02	LHS
65	07 Feb 11	66.100	1.60	0.80	0.05	1.28	0.06	0.14	LHS
66	07 Feb 11	67.200	0.30	0.20	0.05	0.06	0.00	0.00	LHS
67	07 Feb 11	67.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
68	07 Feb 11	67.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
69	07 Feb 11	67.200	0.30	0.20	0.05	0.06	0.00	0.00	LHS
70	08 Feb 11	71.800	0.50	0.50	0.05	0.25	0.01	0.02	LHS
71	08 Feb 11	71.801	0.60	0.60	0.05	0.36	0.02	0.05	LHS
72	08 Feb 11	71.802	0.60	0.40	0.05	0.24	0.01	0.02	LHS
73	08 Feb 11	71.805	0.30	0.30	0.05	0.09	0.00	0.00	LHS
74	08 Feb 11	71.806	0.50	0.40	0.05	0.20	0.01	0.02	LHS
75	08 Feb 11	71.807	0.90	0.60	0.05	0.54	0.03	0.07	LHS
76	08 Feb 11	71.809	0.60	0.50	0.05	0.30	0.02	0.05	LHS
77	08 Feb 11	71.810	1.50	1.50	0.05	2.25	0.11	0.26	LHS
78	08 Feb 11	71.812	1.50	0.80	0.05	1.20	0.06	0.14	LHS
79	08 Feb 11	72.000	0.50	0.50	0.05	0.25	0.01	0.02	RHS
80	08 Feb 11	72.000	0.60	0.50	0.05	0.30	0.02	0.05	RHS
81	08 Feb 11	72.001	1.70	0.60	0.05	1.02	0.05	0.12	RHS
82	08 Feb 11	72.002	1.50	0.70	0.05	1.05	0.05	0.12	RHS
83	08 Feb 11	72.003	0.70	0.70	0.05	0.49	0.02	0.05	RHS
84	08 Feb 11	72.005	0.80	0.70	0.05	0.56	0.03	0.07	RHS
85	08 Feb 11	77.800	1.30	0.60	0.05	0.78	0.04	0.09	RHS
86	08 Feb 11	77.801	0.60	0.50	0.05	0.30	0.02	0.05	RHS
87	08 Feb 11	77.802	1.20	0.70	0.05	0.84	0.04	0.09	RHS
88	08 Feb 11	77.803	1.00	0.80	0.05	0.80	0.04	0.09	RHS
89	08 Feb 11	77.804	0.50	0.40	0.05	0.20	0.01	0.02	RHS
90	08 Feb 11	77.805	0.80	0.70	0.05	0.56	0.03	0.07	RHS
CARRIED FORWARD:						475.51	23.74	54.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						475.51	23.74	54.99	
91	08 Feb 11	77.700	1.00	0.20	0.05	0.20	0.01	0.02	LHS
92	08 Feb 11	77.700	0.20	0.20	0.05	0.04	0.00	0.00	RHS
93	08 Feb 11	77.600	1.40	0.70	0.05	0.98	0.05	0.12	RHS
94	08 Feb 11	77.600	0.60	0.50	0.05	0.30	0.02	0.05	RHS
95	08 Feb 11	77.600	1.00	0.10	0.05	0.10	0.01	0.02	RHS
96	09 Feb 11	71.600	0.80	0.50	0.05	0.40	0.02	0.05	LHS
97	09 Feb 11	71.600	2.20	0.50	0.05	1.10	0.06	0.14	LHS
98	09 Feb 11	76.900	1.60	0.80	0.05	1.28	0.06	0.14	LHS
99	09 Feb 11	76.900	2.20	1.00	0.05	2.20	0.11	0.26	LHS
100	09 Feb 11	76.900	1.80	1.00	0.05	1.80	0.09	0.21	LHS
101	09 Feb 11	81.200	0.40	0.50	0.05	0.20	0.01	0.02	LHS
102	09 Feb 11	81.200	2.40	1.30	0.05	3.12	0.16	0.37	LHS
103	09 Feb 11	81.300	2.60	1.80	0.05	4.68	0.23	0.53	LHS
104	09 Feb 11	83.660	0.30	0.30	0.05	0.09	0.00	0.00	LHS
105	09 Feb 11	83.660	0.40	0.40	0.05	0.16	0.01	0.02	LHS
106	09 Feb 11	88.100	1.60	0.50	0.05	0.80	0.04	0.09	LHS
107	09 Feb 11	88.100	0.80	0.80	0.05	0.64	0.03	0.07	LHS
108	09 Feb 11	98.380	3.70	1.30	0.05	4.81	0.24	0.56	LHS
109	09 Feb 11	101.900	1.60	1.60	0.05	2.56	0.13	0.30	LHS
110	09 Feb 11	111.900	1.60	0.70	0.05	1.12	0.06	0.14	LHS
111	09 Feb 11	111.900	1.10	0.70	0.05	0.77	0.04	0.09	LHS
112	10 Feb 11	71.850	0.30	0.30	0.05	0.09	0.00	0.00	LHS
113	10 Feb 11	71.850	0.50	0.40	0.05	0.20	0.01	0.02	LHS
114	10 Feb 11	71.900	0.40	0.20	0.05	0.08	0.00	0.00	LHS
115	10 Feb 11	71.901	0.50	0.50	0.05	0.25	0.01	0.02	LHS
116	10 Feb 11	71.902	0.30	0.30	0.05	0.09	0.00	0.00	LHS
117	10 Feb 11	71.903	1.40	0.60	0.05	0.84	0.04	0.09	LHS
118	10 Feb 11	71.904	0.70	0.60	0.05	0.42	0.02	0.05	LHS
119	10 Feb 11	71.905	0.50	0.20	0.05	0.10	0.01	0.02	LHS
120	10 Feb 11	71.906	0.50	0.30	0.05	0.15	0.01	0.02	LHS
CARRIED FORWARD:						505.08	25.22	58.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						505.08	25.22	58.41	
121	10 Feb 11	72.000	0.80	0.50	0.05	0.40	0.02	0.05	LHS
122	10 Feb 11	72.001	3.20	0.90	0.05	2.88	0.14	0.32	LHS
123	10 Feb 11	72.002	8.10	0.70	0.05	5.67	0.28	0.65	LHS
124	10 Feb 11	72.003	0.80	0.70	0.05	0.56	0.03	0.07	LHS
125	10 Feb 11	72.200	1.10	0.50	0.05	0.55	0.03	0.07	LHS
126	10 Feb 11	72.201	1.60	0.50	0.05	0.80	0.04	0.09	LHS
127	10 Feb 11	72.202	0.60	0.60	0.05	0.36	0.02	0.05	LHS
128	10 Feb 11	72.203	1.00	0.80	0.05	0.80	0.04	0.09	LHS
129	10 Feb 11	72.204	4.00	1.00	0.05	4.00	0.20	0.46	LHS
130	10 Feb 11	72.205	1.40	0.90	0.05	1.26	0.06	0.14	LHS
131	10 Feb 11	72.206	2.70	0.50	0.05	1.35	0.07	0.16	LHS
132	10 Feb 11	72.207	1.10	0.50	0.05	0.55	0.03	0.07	LHS
133	10 Feb 11	72.208	2.60	0.60	0.05	1.56	0.08	0.19	LHS
134	10 Feb 11	72.210	2.40	0.60	0.05	1.44	0.07	0.16	LHS
135	10 Feb 11	72.211	1.40	0.40	0.05	0.56	0.03	0.07	RHS
136	10 Feb 11	72.212	0.80	0.40	0.05	0.32	0.02	0.05	RHS
137	10 Feb 11	72.213	0.50	0.50	0.05	0.25	0.01	0.02	RHS
138	10 Feb 11	72.480	0.80	0.40	0.05	0.32	0.02	0.05	LHS
139	10 Feb 11	72.481	0.60	0.40	0.05	0.24	0.01	0.02	LHS
140	10 Feb 11	72.482	0.60	0.60	0.05	0.36	0.02	0.05	LHS
141	10 Feb 11	72.483	0.30	0.30	0.05	0.09	0.00	0.00	LHS
142	10 Feb 11	72.484	1.60	0.80	0.05	1.28	0.06	0.14	LHS
143	10 Feb 11	72.485	1.30	0.60	0.05	0.78	0.04	0.09	LHS
144	10 Feb 11	72.486	1.30	0.80	0.05	1.04	0.05	0.12	LHS
145	10 Feb 11	72.700	1.10	0.70	0.05	0.77	0.04	0.09	LHS
146	10 Feb 11	72.701	1.20	0.80	0.05	0.96	0.05	0.12	LHS
147	10 Feb 11	72.702	2.50	1.00	0.05	2.50	0.13	0.30	LHS
148	10 Feb 11	73.100	2.70	0.70	0.05	1.89	0.09	0.21	LHS
149	10 Feb 11	73.100	1.60	0.90	0.05	1.44	0.07	0.16	LHS
150	10 Feb 11	73.100	2.10	0.90	0.05	1.89	0.09	0.21	LHS
CARRIED FORWARD:						541.95	27.06	62.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						541.95	27.06	62.68	
151	11 Feb 11	89.100	1.50	0.80	0.05	1.20	0.06	0.14	LHS
152	11 Feb 11	91.000	0.80	0.70	0.05	0.56	0.03	0.07	LHS
153	11 Feb 11	94.700	2.40	0.90	0.05	2.16	0.11	0.26	LHS
154	11 Feb 11	94.701	1.40	0.80	0.05	1.12	0.06	0.14	LHS
155	11 Feb 11	94.702	0.70	0.60	0.05	0.42	0.02	0.05	LHS
156	11 Feb 11	94.703	1.00	0.60	0.05	0.60	0.03	0.07	LHS
157	11 Feb 11	94.704	1.40	1.20	0.05	1.68	0.08	0.19	LHS
158	11 Feb 11	94.705	0.90	0.60	0.05	0.54	0.03	0.07	LHS
159	11 Feb 11	94.706	0.60	0.50	0.05	0.30	0.02	0.05	LHS
160	11 Feb 11	94.707	0.70	0.50	0.05	0.35	0.02	0.05	LHS
161	11 Feb 11	94.800	0.70	0.60	0.05	0.42	0.02	0.05	LHS
162	11 Feb 11	94.800	1.40	0.40	0.05	0.56	0.03	0.07	LHS
163	11 Feb 11	95.000	1.00	0.60	0.05	0.60	0.03	0.07	LHS
164	11 Feb 11	95.000	0.40	0.30	0.05	0.12	0.01	0.02	LHS
165	11 Feb 11	97.200	0.90	0.70	0.05	0.63	0.03	0.07	LHS
166	11 Feb 11	97.200	0.50	0.30	0.05	0.15	0.01	0.02	LHS
167	11 Feb 11	100.700	3.20	0.80	0.05	2.56	0.13	0.30	LHS
168	11 Feb 11	100.700	0.90	0.90	0.05	0.81	0.04	0.09	RHS
169	11 Feb 11	100.700	0.60	0.40	0.05	0.24	0.01	0.02	LHS
170	11 Feb 11	100.800	2.50	0.80	0.05	2.00	0.10	0.23	LHS
171	11 Feb 11	101.000	0.30	0.20	0.05	0.06	0.00	0.00	LHS
172	11 Feb 11	102.400	0.80	0.70	0.05	0.56	0.03	0.07	RHS
173	11 Feb 11	105.900	1.30	0.70	0.05	0.91	0.05	0.12	LHS
174	11 Feb 11	105.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
175	11 Feb 11	107.400	1.30	0.70	0.05	0.91	0.05	0.12	LHS
176	11 Feb 11	107.400	0.80	0.70	0.05	0.56	0.03	0.07	LHS
177	11 Feb 11	103.300	0.90	0.90	0.05	0.81	0.04	0.09	LHS
178	12 Feb 11	102.700	0.90	0.70	0.05	0.63	0.03	0.07	RHS
179	12 Feb 11	102.700	0.50	0.30	0.05	0.15	0.01	0.02	LHS
180	12 Feb 11	102.700	0.30	0.20	0.05	0.06	0.00	0.00	LHS
CARRIED FORWARD:						563.92	28.19	65.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						563.92	28.19	65.32	
181	12 Feb 11	103.300	1.50	1.20	0.05	1.80	0.09	0.21	LHS
182	12 Feb 11	103.300	0.30	0.20	0.05	0.06	0.00	0.00	LHS
183	12 Feb 11	103.300	0.60	0.50	0.05	0.30	0.02	0.05	LHS
184	12 Feb 11	103.900	0.80	0.80	0.05	0.64	0.03	0.07	LHS
185	12 Feb 11	103.901	1.00	0.90	0.05	0.90	0.05	0.12	LHS
186	12 Feb 11	103.902	0.50	0.50	0.05	0.25	0.01	0.02	LHS
187	12 Feb 11	103.903	0.40	0.40	0.05	0.16	0.01	0.02	LHS
188	12 Feb 11	103.904	0.30	0.20	0.05	0.06	0.00	0.00	LHS
189	12 Feb 11	103.905	0.50	0.40	0.05	0.20	0.01	0.02	LHS
190	12 Feb 11	110.900	0.60	0.60	0.05	0.36	0.02	0.05	LHS
191	12 Feb 11	110.900	0.70	0.40	0.05	0.28	0.01	0.02	LHS
192	12 Feb 11	111.900	1.60	0.50	0.05	0.80	0.04	0.09	LHS
193	12 Feb 11	111.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
194	12 Feb 11	113.700	0.80	0.70	0.05	0.56	0.03	0.07	LHS
195	12 Feb 11	113.700	0.60	0.50	0.05	0.30	0.02	0.05	LHS
196	12 Feb 11	113.700	0.70	4.00	0.05	2.80	0.14	0.32	LHS
197	12 Feb 11	118.500	1.70	0.90	0.05	1.53	0.08	0.19	LHS
198	12 Feb 11	118.501	0.50	0.40	0.05	0.20	0.01	0.02	LHS
199	12 Feb 11	118.502	1.70	0.80	0.05	1.36	0.07	0.16	LHS
200	12 Feb 11	118.503	1.40	1.10	0.05	1.54	0.08	0.19	RHS
201	12 Feb 11	118.504	1.30	0.60	0.05	0.78	0.04	0.09	LHS
202	12 Feb 11	118.505	0.70	0.60	0.05	0.42	0.02	0.05	LHS
203	12 Feb 11	118.506	0.60	0.50	0.05	0.30	0.02	0.05	LHS
204	12 Feb 11	118.507	1.10	0.50	0.05	0.55	0.03	0.07	LHS
205	12 Feb 11	118.509	0.80	0.50	0.05	0.40	0.02	0.05	LHS
206	12 Feb 11	118.510	0.70	0.70	0.05	0.49	0.02	0.05	LHS
207	12 Feb 11	119.300	1.40	0.50	0.05	0.70	0.04	0.09	RHS
208	12 Feb 11	119.300	0.60	0.40	0.05	0.24	0.01	0.02	RHS
209	12 Feb 11	119.300	0.60	0.50	0.05	0.30	0.02	0.05	RHS
210	12 Feb 11	119.300	0.50	0.40	0.05	0.20	0.01	0.02	RHS
CARRIED FORWARD:						582.70	29.16	67.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						582.70	29.16	67.58	
211	13 Feb 11	120.100	0.60	0.40	0.05	0.24	0.01	0.02	LHS
212	13 Feb 11	120.101	0.60	0.50	0.05	0.30	0.02	0.05	LHS
213	13 Feb 11	120.103	1.40	0.60	0.05	0.84	0.04	0.09	LHS
214	13 Feb 11	120.104	1.30	0.80	0.05	1.04	0.05	0.12	LHS
215	13 Feb 11	121.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
216	13 Feb 11	121.001	0.40	0.40	0.05	0.16	0.01	0.02	LHS
217	13 Feb 11	121.002	0.60	0.60	0.05	0.36	0.02	0.05	LHS
218	13 Feb 11	121.003	0.60	0.40	0.05	0.24	0.01	0.02	LHS
219	13 Feb 11	122.100	1.00	0.40	0.05	0.40	0.02	0.05	LHS
220	13 Feb 11	122.101	0.40	0.40	0.05	0.16	0.01	0.02	RHS
221	13 Feb 11	122.102	0.30	0.30	0.05	0.09	0.00	0.00	LHS
222	13 Feb 11	122.103	0.40	0.40	0.05	0.16	0.01	0.02	RHS
223	13 Feb 11	122.104	0.60	0.40	0.05	0.24	0.01	0.02	LHS
224	13 Feb 11	122.105	0.30	0.30	0.05	0.09	0.00	0.00	LHS
225	13 Feb 11	122.106	0.30	0.20	0.05	0.06	0.00	0.00	LHS
226	13 Feb 11	122.107	0.30	0.30	0.05	0.09	0.00	0.00	LHS
227	13 Feb 11	122.108	1.10	0.50	0.05	0.55	0.03	0.07	LHS
228	13 Feb 11	122.109	1.00	0.50	0.05	0.50	0.03	0.07	LHS
229	13 Feb 11	124.400	0.70	0.50	0.05	0.35	0.02	0.05	LHS
230	13 Feb 11	125.200	1.20	0.60	0.05	0.72	0.04	0.09	LHS
231	13 Feb 11	125.200	0.20	0.20	0.05	0.04	0.00	0.00	LHS
232	13 Feb 11	125.600	0.80	0.60	0.05	0.48	0.02	0.05	RHS
233	13 Feb 11	125.600	0.30	0.20	0.05	0.06	0.00	0.00	RHS
234	13 Feb 11	125.700	0.70	0.60	0.05	0.42	0.02	0.05	LHS
235	13 Feb 11	125.701	0.30	0.30	0.05	0.09	0.00	0.00	LHS
236	13 Feb 11	125.702	0.70	0.60	0.05	0.42	0.02	0.05	LHS
237	13 Feb 11	125.703	0.50	0.50	0.05	0.25	0.01	0.02	LHS
238	13 Feb 11	125.704	0.70	0.70	0.05	0.49	0.02	0.05	LHS
239	13 Feb 11	125.800	0.60	0.60	0.05	0.36	0.02	0.05	LHS
240	13 Feb 11	125.800	0.60	0.60	0.05	0.36	0.02	0.05	LHS
CARRIED FORWARD:						592.56	29.64	68.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						592.56	29.64	68.71	
241	13 Feb 11	126.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
242	13 Feb 11	126.201	0.60	0.40	0.05	0.24	0.01	0.02	LHS
243	13 Feb 11	126.202	0.50	0.40	0.05	0.20	0.01	0.02	LHS
244	13 Feb 11	126.203	1.40	0.70	0.05	0.98	0.05	0.12	LHS
245	14 Feb 11	124.100	0.50	0.40	0.05	0.20	0.01	0.02	RHS
246	14 Feb 11	124.100	0.30	0.30	0.05	0.09	0.00	0.00	LHS
247	14 Feb 11	124.101	0.70	0.40	0.05	0.28	0.01	0.02	LHS
248	14 Feb 11	124.102	0.80	0.50	0.05	0.40	0.02	0.05	LHS
249	14 Feb 11	124.103	0.80	0.50	0.05	0.40	0.02	0.05	LHS
250	14 Feb 11	126.700	1.60	0.80	0.05	1.28	0.06	0.14	LHS
251	14 Feb 11	126.701	1.10	0.80	0.05	0.88	0.04	0.09	LHS
252	14 Feb 11	126.702	0.70	0.70	0.05	0.49	0.02	0.05	LHS
253	14 Feb 11	126.703	0.80	0.50	0.05	0.40	0.02	0.05	LHS
254	14 Feb 11	126.800	0.50	0.40	0.05	0.20	0.01	0.02	LHS
255	14 Feb 11	126.801	2.30	1.00	0.05	2.30	0.12	0.28	LHS
256	14 Feb 11	126.802	1.60	0.70	0.05	1.12	0.06	0.14	LHS
257	14 Feb 11	126.803	1.70	0.90	0.05	1.53	0.08	0.19	LHS
258	14 Feb 11	126.804	0.60	0.50	0.05	0.30	0.02	0.05	LHS
259	14 Feb 11	126.900	0.80	0.50	0.05	0.40	0.02	0.05	LHS
260	14 Feb 11	126.900	0.40	0.30	0.05	0.12	0.01	0.02	RHS
261	14 Feb 11	126.900	0.50	0.40	0.05	0.20	0.01	0.02	LHS
262	14 Feb 11	127.000	0.50	0.40	0.05	0.20	0.01	0.02	LHS
263	14 Feb 11	127.000	0.70	0.50	0.05	0.35	0.02	0.05	RHS
264	14 Feb 11	127.001	1.00	0.60	0.05	0.60	0.03	0.07	LHS
265	14 Feb 11	127.002	2.30	1.30	0.05	2.99	0.15	0.35	LHS
266	14 Feb 11	127.003	0.60	0.50	0.05	0.30	0.02	0.05	RHS
267	14 Feb 11	127.006	1.20	1.10	0.05	1.32	0.07	0.16	RHS
268	14 Feb 11	127.008	0.90	0.20	0.05	0.18	0.01	0.02	LHS
269	14 Feb 11	127.009	0.60	0.50	0.05	0.30	0.02	0.05	LHS
270	14 Feb 11	127.010	0.80	0.50	0.05	0.40	0.02	0.05	LHS
CARRIED FORWARD:						611.41	30.60	70.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						611.41	30.60	70.95	
271	14 Feb 11	128.300	1.10	0.50	0.05	0.55	0.03	0.07	LHS
272	14 Feb 11	128.300	1.00	0.50	0.05	0.50	0.03	0.07	LHS
273	14 Feb 11	128.200	1.20	0.90	0.05	1.08	0.05	0.12	LHS
274	15 Feb 11	127.100	1.60	0.80	0.05	1.28	0.06	0.14	LHS
275	15 Feb 11	127.100	1.40	0.80	0.05	1.12	0.06	0.14	LHS
276	15 Feb 11	127.100	1.90	0.90	0.05	1.71	0.09	0.21	LHS
277	15 Feb 11	131.900	1.50	0.60	0.05	0.90	0.05	0.12	LHS
278	15 Feb 11	131.901	0.50	0.40	0.05	0.20	0.01	0.02	LHS
279	15 Feb 11	131.902	0.70	0.60	0.05	0.42	0.02	0.05	LHS
280	15 Feb 11	131.903	0.60	0.40	0.05	0.24	0.01	0.02	LHS
281	15 Feb 11	131.904	0.70	0.60	0.05	0.42	0.02	0.05	LHS
282	15 Feb 11	131.905	0.70	0.50	0.05	0.35	0.02	0.05	LHS
283	15 Feb 11	132.200	0.90	0.80	0.05	0.72	0.04	0.09	RHS
284	15 Feb 11	132.200	4.60	1.40	0.05	6.44	0.32	0.74	RHS
285	15 Feb 11	132.500	15.10	0.90	0.05	13.59	0.68	1.58	LHS
286	15 Feb 11	132.501	1.70	1.10	0.05	1.87	0.09	0.21	LHS
287	15 Feb 11	132.502	2.40	1.40	0.05	3.36	0.17	0.39	LHS
288	15 Feb 11	132.503	2.70	0.60	0.05	1.62	0.08	0.19	LHS
289	15 Feb 11	132.504	1.60	1.00	0.05	1.60	0.08	0.19	LHS
290	15 Feb 11	132.506	0.70	0.50	0.05	0.35	0.02	0.05	LHS
291	15 Feb 11	132.508	1.70	0.50	0.05	0.85	0.04	0.09	LHS
292	15 Feb 11	132.510	0.70	0.70	0.05	0.49	0.02	0.05	LHS
293	17 Feb 11	132.220	1.30	0.90	0.05	1.17	0.06	0.14	LHS
294	17 Feb 11	132.221	0.60	0.40	0.05	0.24	0.01	0.02	LHS
295	17 Feb 11	132.222	2.00	0.70	0.05	1.40	0.07	0.16	LHS
296	17 Feb 11	132.223	0.50	0.40	0.05	0.20	0.01	0.02	LHS
297	17 Feb 11	133.000	0.60	0.50	0.05	0.30	0.02	0.05	LHS
298	17 Feb 11	133.001	1.60	0.50	0.05	0.80	0.04	0.09	LHS
299	17 Feb 11	133.002	1.00	0.80	0.05	0.80	0.04	0.09	LHS
300	17 Feb 11	133.003	1.20	1.00	0.05	1.20	0.06	0.14	LHS
CARRIED FORWARD:						657.18	32.90	76.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						657.18	32.90	76.30	
301	17 Feb 11	133.100	1.20	0.50	0.05	0.60	0.03	0.07	LHS
302	17 Feb 11	133.101	8.00	1.10	0.05	8.80	0.44	1.02	LHS
303	17 Feb 11	133.102	0.50	0.40	0.05	0.20	0.01	0.02	LHS
304	17 Feb 11	133.103	1.00	0.40	0.05	0.40	0.02	0.05	LHS
305	17 Feb 11	133.104	0.80	0.50	0.05	0.40	0.02	0.05	LHS
306	17 Feb 11	133.105	1.30	0.60	0.05	0.78	0.04	0.09	LHS
307	17 Feb 11	133.106	0.90	0.80	0.05	0.72	0.04	0.09	LHS
308	17 Feb 11	133.107	1.20	0.90	0.05	1.08	0.05	0.12	RHS
309	17 Feb 11	133.108	0.80	0.80	0.05	0.64	0.03	0.07	RHS
310	17 Feb 11	133.109	2.10	0.70	0.05	1.47	0.07	0.16	RHS
311	17 Feb 11	133.110	1.90	0.60	0.05	1.14	0.06	0.14	RHS
312	17 Feb 11	133.200	2.80	0.60	0.05	1.68	0.08	0.19	RHS
313	17 Feb 11	133.200	2.90	0.40	0.05	1.16	0.06	0.14	RHS
314	17 Feb 11	133.200	2.90	0.50	0.05	1.45	0.07	0.16	RHS
315	17 Feb 11	133.200	0.50	0.50	0.05	0.25	0.01	0.02	LHS
316	17 Feb 11	133.200	1.30	0.70	0.05	0.91	0.05	0.12	LHS
317	17 Feb 11	133.200	0.80	0.40	0.05	0.32	0.02	0.05	LHS
318	17 Feb 11	133.200	0.90	0.50	0.05	0.45	0.02	0.05	LHS
319	17 Feb 11	133.200	2.20	0.60	0.05	1.32	0.07	0.16	LHS
320	17 Feb 11	133.200	3.00	0.80	0.05	2.40	0.12	0.28	LHS
321	17 Feb 11	133.200	1.90	0.80	0.05	1.52	0.08	0.19	LHS
322	17 Feb 11	133.200	2.20	1.10	0.05	2.42	0.12	0.28	RHS
323	17 Feb 11	133.200	1.30	1.20	0.05	1.56	0.08	0.19	RHS
324	17 Feb 11	133.400	0.70	0.50	0.05	0.35	0.02	0.05	RHS
325	17 Feb 11	133.400	0.50	0.30	0.05	0.15	0.01	0.02	LHS
326	17 Feb 11	133.401	1.40	0.60	0.05	0.84	0.04	0.09	LHS
327	17 Feb 11	133.402	0.60	0.50	0.05	0.30	0.02	0.05	LHS
328	17 Feb 11	133.403	0.70	0.50	0.05	0.35	0.02	0.05	LHS
329	17 Feb 11	133.407	1.00	0.60	0.05	0.60	0.03	0.07	LHS
330	17 Feb 11	133.408	0.70	0.50	0.05	0.35	0.02	0.05	LHS
CARRIED FORWARD:						691.79	34.65	80.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						691.79	34.65	80.39	
331	18 Feb 11	134.400	0.80	0.30	0.05	0.24	0.01	0.02	LHS
332	18 Feb 11	134.401	0.50	0.50	0.05	0.25	0.01	0.02	LHS
333	18 Feb 11	134.402	2.00	0.10	0.05	0.20	0.01	0.02	LHS
334	18 Feb 11	134.403	1.50	0.50	0.05	0.75	0.04	0.09	LHS
335	18 Feb 11	134.404	2.10	0.80	0.05	1.68	0.08	0.19	LHS
336	18 Feb 11	134.405	0.60	0.40	0.05	0.24	0.01	0.02	LHS
337	18 Feb 11	134.406	0.60	0.50	0.05	0.30	0.02	0.05	LHS
338	18 Feb 11	134.407	1.40	0.80	0.05	1.12	0.06	0.14	LHS
339	18 Feb 11	134.408	1.30	0.50	0.05	0.65	0.03	0.07	LHS
340	18 Feb 11	134.410	0.80	0.60	0.05	0.48	0.02	0.05	LHS
341	18 Feb 11	134.412	1.80	0.40	0.05	0.72	0.04	0.09	LHS
342	18 Feb 11	134.300	0.30	0.30	0.05	0.09	0.00	0.00	LHS
343	18 Feb 11	133.900	0.40	0.20	0.05	0.08	0.00	0.00	RHS
344	18 Feb 11	133.400	0.30	0.20	0.05	0.06	0.00	0.00	LHS
345	18 Feb 11	133.400	2.20	1.40	0.05	3.08	0.15	0.35	LHS
346	19 Feb 11	133.300	0.40	0.40	0.05	0.16	0.01	0.02	LHS
347	19 Feb 11	133.301	2.80	2.60	0.05	7.28	0.36	0.84	LHS
348	19 Feb 11	133.302	0.40	0.30	0.05	0.12	0.01	0.02	LHS
349	19 Feb 11	133.303	0.60	0.20	0.05	0.12	0.01	0.02	LHS
350	19 Feb 11	133.304	0.50	0.50	0.05	0.25	0.01	0.02	LHS
351	19 Feb 11	133.300	3.20	1.00	0.05	3.20	0.16	0.37	RHS
352	19 Feb 11	133.301	2.60	1.30	0.05	3.38	0.17	0.39	RHS
353	19 Feb 11	133.302	0.30	0.30	0.05	0.09	0.00	0.00	RHS
354	19 Feb 11	133.303	0.60	0.60	0.05	0.36	0.02	0.05	RHS
355	19 Feb 11	133.304	3.00	2.50	0.05	7.50	0.38	0.88	RHS
356	19 Feb 11	133.305	1.80	0.60	0.05	1.08	0.05	0.12	RHS
357	19 Feb 11	133.306	0.70	0.90	0.05	0.63	0.03	0.07	RHS
358	19 Feb 11	133.308	1.40	0.50	0.05	0.70	0.04	0.09	RHS
359	19 Feb 11	133.310	1.40	0.50	0.05	0.70	0.04	0.09	RHS
360	19 Feb 11	133.311	4.20	0.40	0.05	1.68	0.08	0.19	RHS
CARRIED FORWARD:						728.98	36.50	84.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						728.98	36.50	84.67	
361	19 Feb 11	134.700	0.20	0.20	0.05	0.04	0.00	0.00	LHS
362	19 Feb 11	134.700	1.30	0.80	0.05	1.04	0.05	0.12	LHS
363	19 Feb 11	134.700	3.70	0.80	0.05	2.96	0.15	0.35	LHS
364	19 Feb 11	134.750	3.10	1.00	0.05	3.10	0.16	0.37	LHS
365	19 Feb 11	134.750	2.80	0.40	0.05	1.12	0.06	0.14	LHS
366	19 Feb 11	134.750	0.30	0.30	0.05	0.09	0.00	0.00	LHS
367	19 Feb 11	134.800	0.30	0.20	0.05	0.06	0.00	0.00	LHS
368	19 Feb 11	134.801	0.40	0.20	0.05	0.08	0.00	0.00	LHS
369	19 Feb 11	134.802	0.60	0.40	0.05	0.24	0.01	0.02	LHS
370	19 Feb 11	134.803	0.20	0.20	0.05	0.04	0.00	0.00	LHS
371	19 Feb 11	134.804	0.30	0.30	0.05	0.09	0.00	0.00	LHS
372	19 Feb 11	134.805	2.60	1.90	0.05	4.94	0.25	0.58	LHS
373	19 Feb 11	134.806	0.20	0.20	0.05	0.04	0.00	0.00	LHS
374	19 Feb 11	134.807	0.40	0.20	0.05	0.08	0.00	0.00	LHS
375	19 Feb 11	134.890	1.20	0.50	0.05	0.60	0.03	0.07	LHS
376	19 Feb 11	134.891	0.80	0.58	0.05	0.46	0.02	0.05	LHS
377	19 Feb 11	134.892	0.50	0.50	0.05	0.25	0.01	0.02	LHS
378	19 Feb 11	134.893	0.60	0.40	0.05	0.24	0.01	0.02	LHS
379	19 Feb 11	134.894	1.20	0.70	0.05	0.84	0.04	0.09	LHS
380	19 Feb 11	134.895	1.10	0.90	0.05	0.99	0.05	0.12	LHS
381	19 Feb 11	134.896	0.60	0.40	0.05	0.24	0.01	0.02	LHS
382	19 Feb 11	135.100	0.70	0.60	0.05	0.42	0.02	0.05	LHS
383	19 Feb 11	135.101	0.30	0.20	0.05	0.06	0.00	0.00	LHS
384	19 Feb 11	135.102	0.40	0.30	0.05	0.12	0.01	0.02	LHS
385	19 Feb 11	135.103	0.50	0.50	0.05	0.25	0.01	0.02	LHS
386	19 Feb 11	135.104	0.60	0.40	0.05	0.24	0.01	0.02	LHS
387	19 Feb 11	135.105	1.30	1.10	0.05	1.43	0.07	0.16	LHS
388	19 Feb 11	135.106	1.00	0.40	0.05	0.40	0.02	0.05	LHS
389	19 Feb 11	135.107	0.80	0.60	0.05	0.48	0.02	0.05	LHS
390	19 Feb 11	135.110	0.50	0.40	0.05	0.20	0.01	0.02	LHS
CARRIED FORWARD:						750.12	37.52	87.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						750.12	37.52	87.03	
391	21 Feb 11	135.160	0.40	0.30	0.05	0.12	0.01	0.02	LHS
392	21 Feb 11	135.161	1.30	1.20	0.05	1.56	0.08	0.19	LHS
393	21 Feb 11	135.162	1.00	0.60	0.05	0.60	0.03	0.07	LHS
394	21 Feb 11	135.163	1.30	1.20	0.05	1.56	0.08	0.19	LHS
395	21 Feb 11	135.164	0.80	0.30	0.05	0.24	0.01	0.02	LHS
396	21 Feb 11	135.165	2.10	1.20	0.05	2.52	0.13	0.30	LHS
397	21 Feb 11	135.166	2.00	1.90	0.05	3.80	0.19	0.44	LHS
398	21 Feb 11	138.600	1.00	0.80	0.05	0.80	0.04	0.09	LHS
399	21 Feb 11	138.550	1.20	1.00	0.05	1.20	0.06	0.14	RHS
400	21 Feb 11	138.550	2.00	1.40	0.05	2.80	0.14	0.32	RHS
401	21 Feb 11	138.450	1.20	1.00	0.05	1.20	0.06	0.14	LHS
402	21 Feb 11	138.450	2.60	1.40	0.05	3.64	0.18	0.42	LHS
403	21 Feb 11	138.450	1.30	0.90	0.05	1.17	0.06	0.14	LHS
404	21 Feb 11	138.400	1.40	1.10	0.05	1.54	0.08	0.19	LHS
405	21 Feb 11	138.401	0.40	0.20	0.05	0.08	0.00	0.00	LHS
406	21 Feb 11	138.402	1.70	1.00	0.05	1.70	0.09	0.21	LHS
407	21 Feb 11	138.403	2.10	1.30	0.05	2.73	0.14	0.32	LHS
408	21 Feb 11	137.700	1.90	1.40	0.05	2.66	0.13	0.30	LHS
409	21 Feb 11	137.701	2.70	2.20	0.05	5.94	0.30	0.70	LHS
410	21 Feb 11	137.702	2.00	1.80	0.05	3.60	0.18	0.42	LHS
411	21 Feb 11	137.703	1.30	1.00	0.05	1.30	0.07	0.16	LHS
412	22 Feb 11	140.940	3.00	2.30	0.05	6.90	0.35	0.81	LHS
413	22 Feb 11	140.941	0.80	0.60	0.05	0.48	0.02	0.05	LHS
414	22 Feb 11	140.942	0.60	0.40	0.05	0.24	0.01	0.02	LHS
415	22 Feb 11	140.945	1.60	1.20	0.05	1.92	0.10	0.23	LHS
416	22 Feb 11	140.946	0.30	0.30	0.05	0.09	0.00	0.00	LHS
417	22 Feb 11	141.000	2.30	0.60	0.05	1.38	0.07	0.16	RHS
418	22 Feb 11	141.001	0.50	0.50	0.05	0.25	0.01	0.02	RHS
419	22 Feb 11	141.002	0.70	0.50	0.05	0.35	0.02	0.05	RHS
420	22 Feb 11	141.003	2.60	2.00	0.05	5.20	0.26	0.60	RHS
CARRIED FORWARD:						807.69	40.42	93.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						807.69	40.42	93.75	
421	22 Feb 11	132.400	3.40	3.30	0.05	11.22	0.56	1.30	LHS
422	22 Feb 11	132.401	3.40	2.70	0.05	9.18	0.46	1.07	LHS
423	22 Feb 11	132.405	6.10	2.70	0.05	16.47	0.82	1.90	LHS
424	22 Feb 11	105.500	4.40	2.80	0.05	12.32	0.62	1.44	RHS
425	23 Feb 11	137.100	2.00	1.50	0.05	3.00	0.15	0.35	LHS
426	23 Feb 11	137.100	1.10	1.00	0.05	1.10	0.06	0.14	LHS
427	23 Feb 11	137.100	0.90	0.70	0.05	0.63	0.03	0.07	LHS
428	23 Feb 11	137.700	1.00	0.80	0.05	0.80	0.04	0.09	LHS
429	23 Feb 11	137.701	1.80	1.00	0.05	1.80	0.09	0.21	LHS
430	23 Feb 11	137.702	0.90	0.80	0.05	0.72	0.04	0.09	LHS
431	23 Feb 11	137.703	0.90	0.90	0.05	0.81	0.04	0.09	LHS
432	23 Feb 11	137.704	1.00	0.90	0.05	0.90	0.05	0.12	LHS
433	23 Feb 11	137.700	1.00	0.70	0.05	0.70	0.04	0.09	LHS
434	23 Feb 11	137.900	1.00	0.70	0.05	0.70	0.04	0.09	LHS
435	23 Feb 11	137.900	0.60	0.40	0.05	0.24	0.01	0.02	LHS
436	23 Feb 11	137.900	0.50	0.50	0.05	0.25	0.01	0.02	LHS
437	23 Feb 11	140.300	1.10	1.00	0.05	1.10	0.06	0.14	LHS
438	23 Feb 11	140.300	1.00	0.80	0.05	0.80	0.04	0.09	RHS
439	24 Feb 11	64.700	0.90	0.60	0.05	0.54	0.03	0.07	RHS
440	24 Feb 11	64.701	0.50	0.50	0.05	0.25	0.01	0.02	RHS
441	24 Feb 11	64.702	0.90	0.40	0.05	0.36	0.02	0.05	RHS
442	24 Feb 11	64.703	0.70	0.60	0.05	0.42	0.02	0.05	RHS
443	24 Feb 11	64.705	0.40	0.40	0.05	0.16	0.01	0.02	RHS
444	24 Feb 11	64.708	0.50	0.50	0.05	0.25	0.01	0.02	RHS
445	24 Feb 11	64.700	3.60	2.00	0.05	7.20	0.36	0.84	LHS
446	24 Feb 11	64.701	0.90	0.30	0.05	0.27	0.01	0.02	LHS
447	24 Feb 11	64.900	1.30	0.90	0.05	1.17	0.06	0.14	LHS
448	24 Feb 11	64.901	0.70	0.50	0.05	0.35	0.02	0.05	LHS
449	24 Feb 11	64.902	0.90	0.80	0.05	0.72	0.04	0.09	LHS
450	24 Feb 11	64.903	0.20	0.10	0.05	0.02	0.00	0.00	LHS
CARRIED FORWARD:						882.14	44.17	102.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						882.14	44.17	102.44	
451	24 Feb 11	65.300	0.90	0.80	0.05	0.72	0.04	0.09	LHS
452	24 Feb 11	65.301	0.50	0.30	0.05	0.15	0.01	0.02	LHS
453	24 Feb 11	65.302	0.90	0.80	0.05	0.72	0.04	0.09	LHS
454	24 Feb 11	66.600	0.90	0.50	0.05	0.45	0.02	0.05	LHS
455	24 Feb 11	67.200	0.80	0.70	0.05	0.56	0.03	0.07	LHS
456	24 Feb 11	67.201	0.60	0.50	0.05	0.30	0.02	0.05	LHS
457	24 Feb 11	67.202	0.70	0.30	0.05	0.21	0.01	0.02	LHS
458	24 Feb 11	67.203	0.90	0.70	0.05	0.63	0.03	0.07	LHS
459	24 Feb 11	67.204	0.80	0.50	0.05	0.40	0.02	0.05	LHS
460	24 Feb 11	67.206	0.40	0.40	0.05	0.16	0.01	0.02	LHS
461	24 Feb 11	67.208	0.90	0.60	0.05	0.54	0.03	0.07	LHS
462	24 Feb 11	67.200	0.30	0.20	0.05	0.06	0.00	0.00	LHS
463	24 Feb 11	67.200	0.70	0.50	0.05	0.35	0.02	0.05	LHS
464	24 Feb 11	67.200	0.40	0.20	0.05	0.08	0.00	0.00	LHS
465	24 Feb 11	67.200	1.00	0.80	0.05	0.80	0.04	0.09	RHS
466	24 Feb 11	67.201	1.10	1.00	0.05	1.10	0.06	0.14	RHS
467	25 Feb 11	67.300	0.30	0.30	0.05	0.09	0.00	0.00	LHS
468	25 Feb 11	67.301	0.50	0.40	0.05	0.20	0.01	0.02	LHS
469	25 Feb 11	67.302	0.70	0.60	0.05	0.42	0.02	0.05	LHS
470	25 Feb 11	67.304	0.90	0.70	0.05	0.63	0.03	0.07	LHS
471	25 Feb 11	67.306	0.90	0.90	0.05	0.81	0.04	0.09	LHS
472	25 Feb 11	67.308	0.80	0.60	0.05	0.48	0.02	0.05	LHS
473	25 Feb 11	67.310	0.50	0.50	0.05	0.25	0.01	0.02	LHS
474	25 Feb 11	67.400	0.80	0.80	0.05	0.64	0.03	0.07	LHS
475	25 Feb 11	67.401	0.70	0.50	0.05	0.35	0.02	0.05	LHS
476	25 Feb 11	67.403	0.90	0.70	0.05	0.63	0.03	0.07	LHS
477	25 Feb 11	67.405	0.80	0.80	0.05	0.64	0.03	0.07	LHS
478	25 Feb 11	67.407	0.40	0.30	0.05	0.12	0.01	0.02	LHS
479	25 Feb 11	67.700	0.30	0.20	0.05	0.06	0.00	0.00	LHS
480	25 Feb 11	67.701	0.50	0.40	0.05	0.20	0.01	0.02	LHS
CARRIED FORWARD:						894.89	44.81	103.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						894.89	44.81	103.92	
481	25 Feb 11	67.702	0.60	0.50	0.05	0.30	0.02	0.05	LHS
482	25 Feb 11	67.703	0.50	0.50	0.05	0.25	0.01	0.02	LHS
483	25 Feb 11	67.705	0.60	0.40	0.05	0.24	0.01	0.02	LHS
484	25 Feb 11	67.707	0.40	0.40	0.05	0.16	0.01	0.02	LHS
485	25 Feb 11	67.709	0.20	0.20	0.05	0.04	0.00	0.00	LHS
486	25 Feb 11	67.710	0.40	0.30	0.05	0.12	0.01	0.02	LHS
487	25 Feb 11	67.712	0.50	0.30	0.05	0.15	0.01	0.02	LHS
488	25 Feb 11	68.200	4.00	2.00	0.05	8.00	0.40	0.93	RHS
489	25 Feb 11	68.201	1.50	1.50	0.05	2.25	0.11	0.26	RHS
490	25 Feb 11	68.202	3.30	2.00	0.05	6.60	0.33	0.77	RHS
491	26 Feb 11	71.400	0.80	0.80	0.05	0.64	0.03	0.07	LHS
492	26 Feb 11	71.401	0.40	0.30	0.05	0.12	0.01	0.02	LHS
493	26 Feb 11	71.403	0.30	0.30	0.05	0.09	0.00	0.00	LHS
494	26 Feb 11	71.500	0.90	0.50	0.05	0.45	0.02	0.05	LHS
495	26 Feb 11	71.501	0.30	0.30	0.05	0.09	0.00	0.00	LHS
496	26 Feb 11	71.502	0.90	0.80	0.05	0.72	0.04	0.09	LHS
497	26 Feb 11	71.500	1.00	0.80	0.05	0.80	0.04	0.09	RHS
498	26 Feb 11	71.501	1.00	0.40	0.05	0.40	0.02	0.05	RHS
499	26 Feb 11	71.503	1.10	0.60	0.05	0.66	0.03	0.07	RHS
500	26 Feb 11	71.504	0.40	0.40	0.05	0.16	0.01	0.02	RHS
501	26 Feb 11	71.506	0.20	0.20	0.05	0.04	0.00	0.00	RHS
502	26 Feb 11	71.508	0.30	0.20	0.05	0.06	0.00	0.00	RHS
503	26 Feb 11	71.600	1.00	0.80	0.05	0.80	0.04	0.09	LHS
504	26 Feb 11	71.601	0.50	0.50	0.05	0.25	0.01	0.02	LHS
505	26 Feb 11	71.602	0.40	0.20	0.05	0.08	0.00	0.00	LHS
506	26 Feb 11	71.604	0.50	0.50	0.05	0.25	0.01	0.02	LHS
507	26 Feb 11	71.605	0.30	0.20	0.05	0.06	0.00	0.00	LHS
508	26 Feb 11	71.607	0.20	0.20	0.05	0.04	0.00	0.00	LHS
509	26 Feb 11	71.608	0.50	0.30	0.05	0.15	0.01	0.02	LHS
510	26 Feb 11	71.610	0.60	0.40	0.05	0.24	0.01	0.02	LHS
CARRIED FORWARD:						919.10	46.00	106.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						919.10	46.00	106.66	
511	26 Feb 11	71.900	1.20	1.00	0.05	1.20	0.06	0.14	LHS
512	26 Feb 11	71.901	1.00	0.70	0.05	0.70	0.04	0.09	LHS
513	26 Feb 11	71.902	0.90	0.80	0.05	0.72	0.04	0.09	LHS
514	26 Feb 11	71.903	1.00	0.90	0.05	0.90	0.05	0.12	LHS
515	26 Feb 11	71.905	0.80	0.80	0.05	0.64	0.03	0.07	LHS
516	26 Feb 11	71.906	0.40	0.30	0.05	0.12	0.01	0.02	LHS
517	26 Feb 11	71.908	0.30	0.30	0.05	0.09	0.00	0.00	LHS
518	26 Feb 11	71.909	0.30	0.20	0.05	0.06	0.00	0.00	LHS
519	26 Feb 11	71.910	0.50	0.40	0.05	0.20	0.01	0.02	LHS
520	26 Feb 11	71.912	0.50	0.50	0.05	0.25	0.01	0.02	LHS
521	26 Feb 11	71.913	0.70	0.70	0.05	0.49	0.02	0.05	LHS
522	26 Feb 11	71.914	0.70	0.50	0.05	0.35	0.02	0.05	LHS
523	26 Feb 11	71.916	0.60	0.60	0.05	0.36	0.02	0.05	LHS
524	26 Feb 11	71.918	0.50	0.30	0.05	0.15	0.01	0.02	LHS
525	26 Feb 11	71.920	0.40	0.40	0.05	0.16	0.01	0.02	LHS
526	28 Feb 11	72.100	0.60	0.40	0.05	0.24	0.01	0.02	RHS
527	28 Feb 11	72.101	0.30	0.30	0.05	0.09	0.00	0.00	RHS
528	28 Feb 11	72.104	0.60	0.50	0.05	0.30	0.02	0.05	RHS
529	28 Feb 11	72.200	0.80	0.80	0.05	0.64	0.03	0.07	LHS
530	28 Feb 11	72.201	0.50	0.50	0.05	0.25	0.01	0.02	LHS
531	28 Feb 11	72.202	0.40	0.30	0.05	0.12	0.01	0.02	LHS
532	28 Feb 11	72.203	0.80	0.70	0.05	0.56	0.03	0.07	LHS
533	28 Feb 11	72.205	1.00	0.70	0.05	0.70	0.04	0.09	LHS
534	28 Feb 11	72.206	0.50	0.20	0.05	0.10	0.01	0.02	LHS
535	28 Feb 11	72.207	0.80	0.50	0.05	0.40	0.02	0.05	LHS
536	28 Feb 11	72.209	0.40	0.30	0.05	0.12	0.01	0.02	LHS
537	28 Feb 11	72.300	0.70	0.50	0.05	0.35	0.02	0.05	LHS
538	28 Feb 11	72.301	1.00	0.90	0.05	0.90	0.05	0.12	LHS
539	28 Feb 11	72.302	0.80	0.70	0.05	0.56	0.03	0.07	LHS
540	28 Feb 11	72.304	0.70	0.70	0.05	0.49	0.02	0.05	LHS
CARRIED FORWARD:						931.31	46.64	108.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						931.31	46.64	108.14	
541	28 Feb 11	72.306	0.90	0.70	0.05	0.63	0.03	0.07	LHS
542	28 Feb 11	72.307	0.90	0.80	0.05	0.72	0.04	0.09	LHS
543	28 Feb 11	72.308	0.70	0.60	0.05	0.42	0.02	0.05	LHS
544	28 Feb 11	72.309	0.30	0.20	0.05	0.06	0.00	0.00	LHS
545	28 Feb 11	72.310	0.70	0.70	0.05	0.49	0.02	0.05	LHS
546	28 Feb 11	72.300	0.80	0.40	0.05	0.32	0.02	0.05	RHS
547	28 Feb 11	72.301	0.50	0.40	0.05	0.20	0.01	0.02	RHS
548	28 Feb 11	72.302	0.30	0.20	0.05	0.06	0.00	0.00	RHS
549	28 Feb 11	72.400	0.80	0.50	0.05	0.40	0.02	0.05	LHS
550	28 Feb 11	72.401	1.00	0.60	0.05	0.60	0.03	0.07	LHS
551	28 Feb 11	72.402	0.30	0.20	0.05	0.06	0.00	0.00	LHS
552	28 Feb 11	72.403	0.80	0.40	0.05	0.32	0.02	0.05	LHS
553	28 Feb 11	72.700	0.90	0.80	0.05	0.72	0.04	0.09	LHS
554	28 Feb 11	73.700	0.90	0.60	0.05	0.54	0.03	0.07	RHS
555	28 Feb 11	73.701	0.70	0.40	0.05	0.28	0.01	0.02	RHS
556	28 Feb 11	74.100	1.30	0.80	0.05	1.04	0.05	0.12	LHS
557	28 Feb 11	74.101	1.40	1.30	0.05	1.82	0.09	0.21	LHS
558	28 Feb 11	76.100	0.60	0.50	0.05	0.30	0.02	0.05	LHS
559	28 Feb 11	76.101	0.50	0.50	0.05	0.25	0.01	0.02	LHS
560	28 Feb 11	76.200	1.00	0.80	0.05	0.80	0.04	0.09	LHS
561	28 Feb 11	76.202	0.90	0.70	0.05	0.63	0.03	0.07	LHS
562	28 Feb 11	76.204	0.90	0.90	0.05	0.81	0.04	0.09	LHS
563	28 Feb 11	76.205	0.70	0.50	0.05	0.35	0.02	0.05	LHS
564	28 Feb 11	76.206	0.60	0.30	0.05	0.18	0.01	0.02	LHS
565	28 Feb 11	76.208	0.80	0.80	0.05	0.64	0.03	0.07	LHS
566	28 Feb 11	76.300	0.50	0.40	0.05	0.20	0.01	0.02	LHS
567	28 Feb 11	76.301	0.70	0.70	0.05	0.49	0.02	0.05	LHS
568	28 Feb 11	76.302	0.40	0.20	0.05	0.08	0.00	0.00	LHS
569	28 Feb 11	76.300	0.60	0.50	0.05	0.30	0.02	0.05	RHS
570	28 Feb 11	76.301	0.80	0.60	0.05	0.48	0.02	0.05	RHS
CARRIED FORWARD:						945.50	47.34	109.78	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	33.85	31.66	65.51	1.69	1.58	3.27	3.93	3.67	7.60
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	185.31	181.16	366.47	9.27	9.06	18.33	21.50	21.01	42.51
3	Papar	01	Jalan Kota Kinabalu - Sindumin	403.65	534.95	938.60	20.18	26.75	46.93	46.82	62.05	108.87
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	335.15	225.19	560.34	16.76	11.26	28.02	38.88	26.12	65.00
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	144.40	-	144.40	7.22	-	7.22	16.75	-	16.75
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	22.35	44.86	67.21	1.12	2.24	3.36	2.59	5.20	7.79
			TOTAL:	1,124.71	1,017.82	2,142.53	56.24	50.89	107.13	130.47	118.05	248.52

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						33.85	1.69	3.93	
1	11 Feb 11	0.385	2.60	1.10	0.050	2.86	0.14	0.33	LHS
2	11 Feb 11	0.388	1.40	0.80	0.050	1.12	0.06	0.13	LHS
3	11 Feb 11	0.393	3.50	1.20	0.050	4.20	0.21	0.49	LHS
4	11 Feb 11	1.250	1.30	1.00	0.050	1.30	0.07	0.15	RHS
5	11 Feb 11	1.255	1.60	1.10	0.050	1.76	0.09	0.20	RHS
6	11 Feb 11	1.545	2.60	1.10	0.050	2.86	0.14	0.33	LHS
7	11 Feb 11	1.565	5.10	1.40	0.050	7.14	0.36	0.83	LHS
8	18 Feb 11	0.280	1.90	1.10	0.050	2.09	0.10	0.24	LHS
9	18 Feb 11	0.290	1.40	1.00	0.050	1.40	0.07	0.16	LHS
10	18 Feb 11	0.300	1.90	1.10	0.050	2.09	0.10	0.24	LHS
11	18 Feb 11	0.303	1.60	1.00	0.050	1.60	0.08	0.19	LHS
12	18 Feb 11	0.305	1.70	1.00	0.050	1.70	0.09	0.20	LHS
13	18 Feb 11	0.445	1.40	1.10	0.050	1.54	0.08	0.18	LHS
TOTAL:						65.51	3.27	7.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						185.31	9.27	21.50	
1	05 Feb 11	8.550	1.80	1.30	0.050	2.34	0.12	0.27	RHS
2	05 Feb 11	9.870	8.80	1.70	0.050	14.96	0.75	1.74	LHS
3	05 Feb 11	9.778	13.70	1.60	0.050	21.92	1.10	2.54	LHS
4	05 Feb 11	9.754	15.40	1.60	0.050	24.64	1.23	2.86	LHS
5	05 Feb 11	9.715	8.00	1.00	0.050	8.00	0.40	0.93	LHS
6	05 Feb 11	9.723	2.10	1.40	0.050	2.94	0.15	0.34	LHS
7	06 Feb 11	11.250	1.60	1.10	0.050	1.76	0.09	0.20	RHS
8	06 Feb 11	11.253	2.00	1.20	0.050	2.40	0.12	0.28	RHS
9	06 Feb 11	9.050	2.60	1.10	0.050	2.86	0.14	0.33	RHS
10	06 Feb 11	9.048	1.50	1.10	0.050	1.65	0.08	0.19	RHS
11	06 Feb 11	9.045	1.80	1.00	0.050	1.80	0.09	0.21	RHS
12	06 Feb 11	9.040	1.00	0.80	0.050	0.80	0.04	0.09	RHS
13	06 Feb 11	8.425	1.30	0.80	0.050	1.04	0.05	0.12	RHS
14	06 Feb 11	8.423	1.50	0.70	0.050	1.05	0.05	0.12	RHS
15	06 Feb 11	8.422	1.80	0.60	0.050	1.08	0.05	0.13	RHS
16	11 Feb 11	9.308	1.50	1.20	0.050	1.80	0.09	0.21	LHS
17	11 Feb 11	9.310	1.50	1.30	0.050	1.95	0.10	0.23	LHS
18	11 Feb 11	9.313	1.40	1.10	0.050	1.54	0.08	0.18	LHS
19	11 Feb 11	9.315	1.80	1.00	0.050	1.80	0.09	0.21	LHS
20	11 Feb 11	9.317	1.30	1.00	0.050	1.30	0.07	0.15	LHS
21	11 Feb 11	9.317	1.60	1.30	0.050	2.08	0.10	0.24	LHS
22	11 Feb 11	9.320	3.00	1.30	0.050	3.90	0.20	0.45	LHS
23	11 Feb 11	14.565	5.80	1.10	0.050	6.38	0.32	0.74	RHS
24	11 Feb 11	9.370	1.70	1.40	0.050	2.38	0.12	0.28	RHS
25	11 Feb 11	9.670	1.10	0.90	0.050	0.99	0.05	0.11	RHS
26	11 Feb 11	9.365	1.70	1.30	0.050	2.21	0.11	0.26	RHS
27	11 Feb 11	8.173	2.40	1.30	0.050	3.12	0.16	0.36	RHS
28	11 Feb 11	8.170	2.00	1.10	0.050	2.20	0.11	0.26	RHS
29	16 Feb 11	8.175	2.80	2.10	0.050	5.88	0.29	0.68	RHS
30	16 Feb 11	8.173	2.90	2.70	0.050	7.83	0.39	0.91	RHS
CARRIED FORWARD:						319.91	16.00	37.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						319.91	16.00	37.11	
31	16 Feb 11	8.170	1.60	1.40	0.050	2.24	0.11	0.26	RHS
32	16 Feb 11	8.168	1.90	1.10	0.050	2.09	0.10	0.24	RHS
33	16 Feb 11	16.520	1.50	1.30	0.050	1.95	0.10	0.23	LHS
34	18 Feb 11	8.515	4.00	3.40	0.050	13.60	0.68	1.58	RHS
35	18 Feb 11	8.510	2.80	1.90	0.050	5.32	0.27	0.62	RHS
36	18 Feb 11	8.507	2.30	1.20	0.050	2.76	0.14	0.32	RHS
37	18 Feb 11	8.865	1.40	1.00	0.050	1.40	0.07	0.16	LHS
38	18 Feb 11	8.870	1.00	0.90	0.050	0.90	0.05	0.10	LHS
39	18 Feb 11	8.930	1.60	1.10	0.050	1.76	0.09	0.20	LHS
40	18 Feb 11	8.913	2.50	1.20	0.050	3.00	0.15	0.35	LHS
41	18 Feb 11	9.460	1.50	1.00	0.050	1.50	0.08	0.17	LHS
42	18 Feb 11	9.470	1.10	1.00	0.050	1.10	0.06	0.13	LHS
43	18 Feb 11	9.587	3.30	1.00	0.050	3.30	0.17	0.38	LHS
44	18 Feb 11	10.470	2.30	1.20	0.050	2.76	0.14	0.32	RHS
45	18 Feb 11	10.400	2.40	1.20	0.050	2.88	0.14	0.33	RHS
TOTAL:						366.47	18.33	42.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						403.65	20.18	46.82	
1	01 Feb 11	38.050	21.00	1.60	0.050	33.60	1.68	3.90	LHS
2	01 Feb 11	38.071	9.00	1.50	0.050	13.50	0.68	1.57	LHS
3	01 Feb 11	55.905	3.10	1.50	0.050	4.65	0.23	0.54	RHS
4	01 Feb 11	55.900	5.10	1.70	0.050	8.67	0.43	1.01	RHS
5	01 Feb 11	55.855	1.40	1.10	0.050	1.54	0.08	0.18	RHS
6	01 Feb 11	55.850	1.80	1.60	0.050	2.88	0.14	0.33	RHS
7	01 Feb 11	55.835	1.40	1.30	0.050	1.82	0.09	0.21	RHS
8	01 Feb 11	55.965	1.60	1.10	0.050	1.76	0.09	0.20	LHS
9	01 Feb 11	55.968	1.70	1.00	0.050	1.70	0.09	0.20	LHS
10	01 Feb 11	55.975	1.30	1.20	0.050	1.56	0.08	0.18	LHS
11	01 Feb 11	55.960	1.40	1.20	0.050	1.68	0.08	0.19	RHS
12	01 Feb 11	23.775	17.40	1.10	0.050	19.14	0.96	2.22	RHS
13	01 Feb 11	63.225	1.40	1.30	0.050	1.82	0.09	0.21	LHS
14	01 Feb 11	63.227	3.70	1.00	0.050	3.70	0.19	0.43	LHS
15	01 Feb 11	63.232	2.10	1.10	0.050	2.31	0.12	0.27	LHS
16	01 Feb 11	63.227	8.80	1.10	0.050	9.68	0.48	1.12	LHS
17	01 Feb 11	63.250	4.50	1.20	0.050	5.40	0.27	0.63	LHS
18	01 Feb 11	72.375	1.40	1.10	0.050	1.54	0.08	0.18	LHS
19	01 Feb 11	72.378	1.30	1.10	0.050	1.43	0.07	0.17	LHS
20	01 Feb 11	72.380	1.30	1.20	0.050	1.56	0.08	0.18	LHS
21	01 Feb 11	70.880	1.30	1.20	0.050	1.56	0.08	0.18	RHS
22	01 Feb 11	70.845	1.20	1.00	0.050	1.20	0.06	0.14	RHS
23	01 Feb 11	70.840	1.30	1.10	0.050	1.43	0.07	0.17	RHS
24	01 Feb 11	70.520	1.30	1.10	0.050	1.43	0.07	0.17	RHS
25	01 Feb 11	70.460	1.20	1.10	0.050	1.32	0.07	0.15	RHS
26	01 Feb 11	70.385	1.30	1.00	0.050	1.30	0.07	0.15	RHS
27	02 Feb 11	69.287	7.50	1.10	0.050	8.25	0.41	0.96	RHS
28	02 Feb 11	69.275	18.90	1.00	0.050	18.90	0.95	2.19	RHS
29	02 Feb 11	69.155	1.40	1.20	0.050	1.68	0.08	0.19	LHS
30	02 Feb 11	69.060	1.20	1.10	0.050	1.32	0.07	0.15	RHS
CARRIED FORWARD:						561.98	28.10	65.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						561.98	28.10	65.19	
31	02 Feb 11	55.700	1.20	1.00	0.050	1.20	0.06	0.14	RHS
32	03 Feb 11	26.390	7.70	0.50	0.050	3.85	0.19	0.45	RHS
33	03 Feb 11	26.398	4.10	0.90	0.050	3.69	0.18	0.43	RHS
34	03 Feb 11	26.402	4.30	0.90	0.050	3.87	0.19	0.45	LHS
35	03 Feb 11	26.405	1.30	1.20	0.050	1.56	0.08	0.18	LHS
36	03 Feb 11	26.407	2.20	0.60	0.050	1.32	0.07	0.15	LHS
37	03 Feb 11	26.410	3.80	0.80	0.050	3.04	0.15	0.35	RHS
38	08 Feb 11	45.620	1.80	1.20	0.050	2.16	0.11	0.25	LHS
39	08 Feb 11	45.607	1.80	1.20	0.050	2.16	0.11	0.25	RHS
40	08 Feb 11	45.605	1.50	1.30	0.050	1.95	0.10	0.23	RHS
41	08 Feb 11	45.550	1.30	1.10	0.050	1.43	0.07	0.17	RHS
42	08 Feb 11	45.547	2.00	1.20	0.050	2.40	0.12	0.28	LHS
43	08 Feb 11	45.545	1.80	1.20	0.050	2.16	0.11	0.25	LHS
44	08 Feb 11	45.485	1.30	1.20	0.050	1.56	0.08	0.18	RHS
45	08 Feb 11	45.355	1.30	1.10	0.050	1.43	0.07	0.17	RHS
46	08 Feb 11	45.305	1.20	1.00	0.050	1.20	0.06	0.14	LHS
47	08 Feb 11	45.290	2.70	1.30	0.050	3.51	0.18	0.41	LHS
48	08 Feb 11	39.648	2.40	1.30	0.050	3.12	0.16	0.36	LHS
49	08 Feb 11	39.645	2.00	1.20	0.050	2.40	0.12	0.28	LHS
50	08 Feb 11	39.115	1.20	1.10	0.050	1.32	0.07	0.15	RHS
51	08 Feb 11	45.760	1.40	1.10	0.050	1.54	0.08	0.18	RHS
52	08 Feb 11	45.787	1.30	1.10	0.050	1.43	0.07	0.17	RHS
53	08 Feb 11	45.845	1.10	1.00	0.050	1.10	0.06	0.13	RHS
54	08 Feb 11	45.870	1.30	1.10	0.050	1.43	0.07	0.17	RHS
55	08 Feb 11	45.900	1.40	1.20	0.050	1.68	0.08	0.19	RHS
56	08 Feb 11	45.940	1.30	1.20	0.050	1.56	0.08	0.18	RHS
57	08 Feb 11	45.947	1.20	1.10	0.050	1.32	0.07	0.15	RHS
58	08 Feb 11	45.955	1.30	1.10	0.050	1.43	0.07	0.17	RHS
59	08 Feb 11	48.703	2.60	1.20	0.050	3.12	0.16	0.36	LHS
60	08 Feb 11	48.710	2.10	1.30	0.050	2.73	0.14	0.32	LHS
CARRIED FORWARD:						624.65	31.23	72.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						624.65	31.23	72.46	
61	08 Feb 11	48.713	1.70	1.20	0.050	2.04	0.10	0.24	LHS
62	08 Feb 11	48.810	1.20	1.00	0.050	1.20	0.06	0.14	RHS
63	08 Feb 11	48.888	1.30	1.00	0.050	1.30	0.07	0.15	RHS
64	08 Feb 11	48.900	1.50	1.20	0.050	1.80	0.09	0.21	RHS
65	09 Feb 11	53.150	2.30	1.40	0.050	3.22	0.16	0.37	LHS
66	09 Feb 11	53.147	2.00	1.30	0.050	2.60	0.13	0.30	LHS
67	09 Feb 11	53.145	1.80	1.20	0.050	2.16	0.11	0.25	LHS
68	09 Feb 11	53.143	1.60	1.10	0.050	1.76	0.09	0.20	LHS
69	09 Feb 11	53.140	2.60	1.70	0.050	4.42	0.22	0.51	LHS
70	09 Feb 11	53.137	2.50	1.20	0.050	3.00	0.15	0.35	LHS
71	09 Feb 11	53.090	3.30	1.70	0.050	5.61	0.28	0.65	RHS
72	09 Feb 11	53.030	3.00	1.30	0.050	3.90	0.20	0.45	RHS
73	09 Feb 11	52.920	1.90	1.30	0.050	2.47	0.12	0.29	LHS
74	09 Feb 11	52.915	2.40	1.20	0.050	2.88	0.14	0.33	LHS
75	09 Feb 11	52.910	1.80	1.20	0.050	2.16	0.11	0.25	LHS
76	09 Feb 11	52.770	1.50	1.30	0.050	1.95	0.10	0.23	RHS
77	09 Feb 11	52.767	1.80	1.20	0.050	2.16	0.11	0.25	RHS
78	09 Feb 11	52.750	1.50	1.10	0.050	1.65	0.08	0.19	RHS
79	09 Feb 11	52.738	1.80	1.30	0.050	2.34	0.12	0.27	LHS
80	09 Feb 11	52.727	1.60	1.00	0.050	1.60	0.08	0.19	LHS
81	09 Feb 11	52.725	1.80	1.40	0.050	2.52	0.13	0.29	LHS
82	09 Feb 11	52.570	2.20	1.10	0.050	2.42	0.12	0.28	RHS
83	09 Feb 11	52.565	3.00	1.10	0.050	3.30	0.17	0.38	RHS
84	09 Feb 11	52.562	2.40	1.00	0.050	2.40	0.12	0.28	RHS
85	09 Feb 11	49.010	1.80	1.10	0.050	1.98	0.10	0.23	RHS
86	09 Feb 11	49.012	1.00	10.00	0.050	10.00	0.50	1.16	RHS
87	09 Feb 11	49.020	1.60	1.20	0.050	1.92	0.10	0.22	RHS
88	12 Feb 11	61.985	1.70	1.00	0.050	1.70	0.09	0.20	LHS
89	12 Feb 11	62.003	1.40	1.10	0.050	1.54	0.08	0.18	LHS
90	12 Feb 11	62.010	2.60	1.20	0.050	3.12	0.16	0.36	LHS
CARRIED FORWARD:						705.77	35.29	81.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						705.77	35.29	81.87	
91	12 Feb 11	62.075	1.70	1.00	0.050	1.70	0.09	0.20	LHS
92	12 Feb 11	62.077	2.00	1.10	0.050	2.20	0.11	0.26	LHS
93	12 Feb 11	62.083	1.40	1.20	0.050	1.68	0.08	0.19	LHS
94	12 Feb 11	62.080	2.00	1.20	0.050	2.40	0.12	0.28	RHS
95	12 Feb 11	62.082	1.50	1.30	0.050	1.95	0.10	0.23	RHS
96	12 Feb 11	62.270	1.80	1.20	0.050	2.16	0.11	0.25	RHS
97	12 Feb 11	62.280	1.90	1.20	0.050	2.28	0.11	0.26	RHS
98	12 Feb 11	62.295	1.50	1.10	0.050	1.65	0.08	0.19	RHS
99	12 Feb 11	62.297	1.70	1.00	0.050	1.70	0.09	0.20	LHS
100	12 Feb 11	62.310	1.60	1.10	0.050	1.76	0.09	0.20	LHS
101	12 Feb 11	62.440	3.70	1.30	0.050	4.81	0.24	0.56	LHS
102	12 Feb 11	62.444	2.70	1.20	0.050	3.24	0.16	0.38	LHS
103	12 Feb 11	62.560	1.40	1.20	0.050	1.68	0.08	0.19	RHS
104	12 Feb 11	62.595	1.30	1.10	0.050	1.43	0.07	0.17	RHS
105	12 Feb 11	63.570	2.50	1.30	0.050	3.25	0.16	0.38	LHS
106	12 Feb 11	63.575	1.80	1.20	0.050	2.16	0.11	0.25	LHS
107	12 Feb 11	63.580	2.00	1.20	0.050	2.40	0.12	0.28	LHS
108	12 Feb 11	63.583	1.90	1.30	0.050	2.47	0.12	0.29	LHS
109	12 Feb 11	63.590	2.70	1.20	0.050	3.24	0.16	0.38	LHS
110	12 Feb 11	64.620	2.00	1.10	0.050	2.20	0.11	0.26	RHS
111	12 Feb 11	58.770	2.40	1.20	0.050	2.88	0.14	0.33	RHS
112	12 Feb 11	58.445	1.00	0.80	0.050	0.80	0.04	0.09	LHS
113	12 Feb 11	58.430	1.00	0.70	0.050	0.70	0.04	0.08	RHS
114	13 Feb 11	67.670	2.00	1.30	0.050	2.60	0.13	0.30	RHS
115	13 Feb 11	67.673	1.90	1.40	0.050	2.66	0.13	0.31	RHS
116	13 Feb 11	67.665	1.90	1.60	0.050	3.04	0.15	0.35	LHS
117	13 Feb 11	67.670	1.60	1.30	0.050	2.08	0.10	0.24	LHS
118	13 Feb 11	67.675	1.80	1.10	0.050	1.98	0.10	0.23	LHS
119	13 Feb 11	67.680	2.50	1.30	0.050	3.25	0.16	0.38	LHS
120	13 Feb 11	67.697	1.70	1.40	0.050	2.38	0.12	0.28	LHS
CARRIED FORWARD:						774.50	38.72	89.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						774.50	38.72	89.84	
121	13 Feb 11	67.700	2.00	1.30	0.050	2.60	0.13	0.30	LHS
122	13 Feb 11	67.875	2.50	1.30	0.050	3.25	0.16	0.38	LHS
123	13 Feb 11	67.905	1.80	1.10	0.050	1.98	0.10	0.23	LHS
124	13 Feb 11	68.090	2.10	1.10	0.050	2.31	0.12	0.27	RHS
125	13 Feb 11	68.250	1.40	1.10	0.050	1.54	0.08	0.18	LHS
126	13 Feb 11	68.260	2.10	1.00	0.050	2.10	0.11	0.24	LHS
127	13 Feb 11	68.400	2.40	1.40	0.050	3.36	0.17	0.39	RHS
128	13 Feb 11	68.403	2.00	1.30	0.050	2.60	0.13	0.30	RHS
129	13 Feb 11	68.410	2.50	1.10	0.050	2.75	0.14	0.32	RHS
130	13 Feb 11	68.423	3.70	1.40	0.050	5.18	0.26	0.60	LHS
131	13 Feb 11	68.673	1.40	1.20	0.050	1.68	0.08	0.19	RHS
132	13 Feb 11	68.675	1.30	1.00	0.050	1.30	0.07	0.15	RHS
133	13 Feb 11	68.790	2.90	1.30	0.050	3.77	0.19	0.44	LHS
134	13 Feb 11	68.820	1.30	1.10	0.050	1.43	0.07	0.17	LHS
135	13 Feb 11	68.835	1.20	1.00	0.050	1.20	0.06	0.14	LHS
136	13 Feb 11	68.840	1.20	1.10	0.050	1.32	0.07	0.15	LHS
137	13 Feb 11	68.847	1.50	1.10	0.050	1.65	0.08	0.19	LHS
138	14 Feb 11	68.835	2.00	1.20	0.050	2.40	0.12	0.28	LHS
139	14 Feb 11	68.837	1.90	1.10	0.050	2.09	0.10	0.24	RHS
140	14 Feb 11	68.840	1.00	0.90	0.050	0.90	0.05	0.10	RHS
141	14 Feb 11	68.843	1.30	1.10	0.050	1.43	0.07	0.17	RHS
142	14 Feb 11	68.850	1.30	1.10	0.050	1.43	0.07	0.17	LHS
143	14 Feb 11	68.865	1.70	1.00	0.050	1.70	0.09	0.20	LHS
144	14 Feb 11	68.900	3.20	1.20	0.050	3.84	0.19	0.45	LHS
145	14 Feb 11	68.970	1.30	1.20	0.050	1.56	0.08	0.18	LHS
146	14 Feb 11	69.000	1.20	1.10	0.050	1.32	0.07	0.15	RHS
147	14 Feb 11	69.003	1.20	1.00	0.050	1.20	0.06	0.14	RHS
148	14 Feb 11	69.005	1.80	1.00	0.050	1.80	0.09	0.21	RHS
149	14 Feb 11	69.030	2.00	1.00	0.050	2.00	0.10	0.23	LHS
150	14 Feb 11	69.033	1.30	1.10	0.050	1.43	0.07	0.17	LHS
CARRIED FORWARD:						837.62	41.88	97.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						837.62	41.88	97.16	
151	14 Feb 11	69.037	1.90	1.20	0.050	2.28	0.11	0.26	LHS
152	14 Feb 11	69.097	2.30	1.10	0.050	2.53	0.13	0.29	RHS
153	14 Feb 11	69.105	2.40	1.20	0.050	2.88	0.14	0.33	LHS
154	14 Feb 11	69.455	1.70	1.20	0.050	2.04	0.10	0.24	LHS
155	14 Feb 11	69.510	2.70	1.20	0.050	3.24	0.16	0.38	LHS
156	14 Feb 11	69.515	1.90	1.10	0.050	2.09	0.10	0.24	LHS
157	14 Feb 11	69.520	1.70	1.10	0.050	1.87	0.09	0.22	LHS
158	14 Feb 11	69.530	2.00	1.20	0.050	2.40	0.12	0.28	LHS
159	14 Feb 11	69.550	2.20	1.10	0.050	2.42	0.12	0.28	LHS
160	14 Feb 11	69.595	2.70	1.10	0.050	2.97	0.15	0.34	LHS
161	14 Feb 11	69.598	2.90	1.10	0.050	3.19	0.16	0.37	LHS
162	14 Feb 11	69.603	1.60	1.20	0.050	1.92	0.10	0.22	LHS
163	14 Feb 11	69.820	3.70	1.00	0.050	3.70	0.19	0.43	RHS
164	15 Feb 11	71.110	1.40	1.20	0.050	1.68	0.08	0.19	LHS
165	15 Feb 11	71.050	1.30	1.10	0.050	1.43	0.07	0.17	LHS
166	15 Feb 11	71.010	1.50	1.20	0.050	1.80	0.09	0.21	LHS
167	15 Feb 11	70.960	2.00	1.30	0.050	2.60	0.13	0.30	LHS
168	15 Feb 11	70.957	2.70	1.20	0.050	3.24	0.16	0.38	LHS
169	15 Feb 11	70.925	1.50	1.00	0.050	1.50	0.08	0.17	LHS
170	15 Feb 11	70.890	2.20	1.30	0.050	2.86	0.14	0.33	LHS
171	15 Feb 11	70.865	1.40	1.20	0.050	1.68	0.08	0.19	LHS
172	15 Feb 11	70.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
173	15 Feb 11	70.857	1.50	1.40	0.050	2.10	0.11	0.24	LHS
174	15 Feb 11	70.800	1.40	1.30	0.050	1.82	0.09	0.21	LHS
175	15 Feb 11	70.785	1.60	1.20	0.050	1.92	0.10	0.22	LHS
176	15 Feb 11	70.760	1.70	1.30	0.050	2.21	0.11	0.26	LHS
177	15 Feb 11	70.750	1.30	1.20	0.050	1.56	0.08	0.18	LHS
178	15 Feb 11	70.725	1.20	1.00	0.050	1.20	0.06	0.14	LHS
179	15 Feb 11	70.700	1.30	1.20	0.050	1.56	0.08	0.18	LHS
180	15 Feb 11	70.400	1.80	1.20	0.050	2.16	0.11	0.25	LHS
CARRIED FORWARD:						903.67	45.18	104.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						903.67	45.18	104.82	
181	15 Feb 11	70.395	2.00	1.10	0.050	2.20	0.11	0.26	LHS
182	15 Feb 11	70.345	1.30	1.20	0.050	1.56	0.08	0.18	LHS
183	15 Feb 11	72.090	13.40	1.30	0.050	17.42	0.87	2.02	LHS
184	16 Feb 11	46.620	12.50	1.10	0.050	13.75	0.69	1.60	LHS
TOTAL:						938.60	46.93	108.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						335.15	16.76	38.88	
1	08 Feb 11	28.050	6.10	1.10	0.050	6.71	0.34	0.78	RHS
2	08 Feb 11	28.056	8.00	1.20	0.050	9.60	0.48	1.11	RHS
3	08 Feb 11	28.064	10.10	1.00	0.050	10.10	0.51	1.17	RHS
4	08 Feb 11	28.074	12.20	0.90	0.050	10.98	0.55	1.27	RHS
5	08 Feb 11	28.079	0.50	0.50	0.050	0.25	0.01	0.03	RHS
6	08 Feb 11	28.081	1.00	0.70	0.050	0.70	0.04	0.08	RHS
7	08 Feb 11	28.092	2.40	0.50	0.050	1.20	0.06	0.14	RHS
8	08 Feb 11	28.104	5.40	1.10	0.050	5.94	0.30	0.69	RHS
9	08 Feb 11	28.149	1.20	0.50	0.050	0.60	0.03	0.07	RHS
10	08 Feb 11	28.155	2.00	0.50	0.050	1.00	0.05	0.12	RHS
11	08 Feb 11	28.159	14.00	1.30	0.050	18.20	0.91	2.11	RHS
12	09 Feb 11	26.040	2.30	1.20	0.050	2.76	0.14	0.32	LHS
13	09 Feb 11	26.055	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	09 Feb 11	26.068	5.20	1.20	0.050	6.24	0.31	0.72	LHS
15	09 Feb 11	26.071	3.00	2.00	0.050	6.00	0.30	0.70	LHS
16	09 Feb 11	26.074	4.70	2.20	0.050	10.34	0.52	1.20	LHS
17	09 Feb 11	26.080	4.00	1.70	0.050	6.80	0.34	0.79	LHS
18	09 Feb 11	26.084	2.30	1.20	0.050	2.76	0.14	0.32	LHS
19	09 Feb 11	26.085	3.00	1.20	0.050	3.60	0.18	0.42	LHS
20	09 Feb 11	19.215	5.00	2.00	0.050	10.00	0.50	1.16	LHS
21	09 Feb 11	19.223	4.30	1.50	0.050	6.45	0.32	0.75	LHS
22	09 Feb 11	19.215	2.30	1.00	0.050	2.30	0.12	0.27	RHS
23	09 Feb 11	19.216	4.50	3.00	0.050	13.50	0.68	1.57	RHS
24	09 Feb 11	19.221	1.00	0.70	0.050	0.70	0.04	0.08	LHS
25	09 Feb 11	19.223	1.20	1.00	0.050	1.20	0.06	0.14	LHS
26	09 Feb 11	19.630	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	09 Feb 11	19.632	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	09 Feb 11	19.633	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	09 Feb 11	19.710	0.50	0.50	0.050	0.25	0.01	0.03	LHS
30	09 Feb 11	20.010	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD:						474.58	23.73	55.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						474.58	23.73	55.05	
31	09 Feb 11	20.335	0.50	0.50	0.050	0.25	0.01	0.03	LHS
32	09 Feb 11	20.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	09 Feb 11	26.180	1.10	0.50	0.050	0.55	0.03	0.06	RHS
34	09 Feb 11	26.145	0.50	0.50	0.050	0.25	0.01	0.03	RHS
35	09 Feb 11	26.143	0.50	0.50	0.050	0.25	0.01	0.03	RHS
36	09 Feb 11	26.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
37	09 Feb 11	26.136	2.20	0.50	0.050	1.10	0.06	0.13	RHS
38	09 Feb 11	26.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	09 Feb 11	26.122	0.50	0.50	0.050	0.25	0.01	0.03	RHS
40	09 Feb 11	26.020	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	09 Feb 11	26.010	0.50	0.50	0.050	0.25	0.01	0.03	RHS
42	09 Feb 11	25.877	1.50	1.00	0.050	1.50	0.08	0.17	RHS
43	09 Feb 11	25.850	1.30	1.00	0.050	1.30	0.07	0.15	RHS
44	09 Feb 11	25.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	09 Feb 11	25.839	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	09 Feb 11	25.839	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	09 Feb 11	25.837	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	09 Feb 11	25.836	0.50	0.50	0.050	0.25	0.01	0.03	RHS
49	09 Feb 11	25.834	1.00	0.70	0.050	0.70	0.04	0.08	RHS
50	09 Feb 11	25.788	1.00	0.50	0.050	0.50	0.03	0.06	RHS
51	09 Feb 11	25.786	0.90	0.90	0.050	0.81	0.04	0.09	RHS
52	18 Feb 11	6.586	0.60	0.40	0.050	0.24	0.01	0.03	RHS
53	18 Feb 11	6.588	0.60	0.40	0.050	0.24	0.01	0.03	RHS
54	18 Feb 11	6.590	0.60	0.40	0.050	0.24	0.01	0.03	RHS
55	18 Feb 11	13.980	0.80	0.40	0.050	0.32	0.02	0.04	RHS
56	18 Feb 11	13.982	0.80	0.40	0.050	0.32	0.02	0.04	RHS
57	18 Feb 11	13.984	0.80	0.40	0.050	0.32	0.02	0.04	RHS
58	18 Feb 11	13.986	0.80	0.40	0.050	0.32	0.02	0.04	RHS
59	18 Feb 11	14.014	0.40	0.40	0.050	0.16	0.01	0.02	RHS
60	18 Feb 11	14.016	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD:						486.86	24.35	56.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						486.86	24.35	56.48	
61	18 Feb 11	14.020	0.60	0.40	0.050	0.24	0.01	0.03	RHS
62	18 Feb 11	14.022	0.60	0.40	0.050	0.24	0.01	0.03	RHS
63	18 Feb 11	14.024	0.60	0.40	0.050	0.24	0.01	0.03	RHS
64	18 Feb 11	14.026	0.40	0.40	0.050	0.16	0.01	0.02	RHS
65	18 Feb 11	14.028	0.40	0.40	0.050	0.16	0.01	0.02	RHS
66	18 Feb 11	14.216	0.80	0.40	0.050	0.32	0.02	0.04	RHS
67	18 Feb 11	14.218	0.80	0.40	0.050	0.32	0.02	0.04	RHS
68	18 Feb 11	14.220	0.80	0.40	0.050	0.32	0.02	0.04	RHS
69	18 Feb 11	15.452	0.20	0.20	0.050	0.04	0.00	0.00	RHS
70	18 Feb 11	15.458	0.40	0.40	0.050	0.16	0.01	0.02	RHS
71	18 Feb 11	15.460	0.40	0.40	0.050	0.16	0.01	0.02	RHS
72	18 Feb 11	15.464	0.40	0.40	0.050	0.16	0.01	0.02	RHS
73	18 Feb 11	15.468	0.40	0.40	0.050	0.16	0.01	0.02	RHS
74	18 Feb 11	16.062	2.00	0.40	0.050	0.80	0.04	0.09	RHS
75	18 Feb 11	16.064	2.00	0.40	0.050	0.80	0.04	0.09	RHS
76	18 Feb 11	16.066	2.00	0.40	0.050	0.80	0.04	0.09	RHS
77	18 Feb 11	16.068	2.00	0.40	0.050	0.80	0.04	0.09	RHS
78	18 Feb 11	16.070	2.00	0.40	0.050	0.80	0.04	0.09	RHS
79	20 Feb 11	31.134	1.20	0.20	0.050	0.24	0.01	0.03	RHS
80	20 Feb 11	31.136	1.20	0.20	0.050	0.24	0.01	0.03	RHS
81	20 Feb 11	31.138	1.20	0.20	0.050	0.24	0.01	0.03	RHS
82	20 Feb 11	31.140	1.20	0.20	0.050	0.24	0.01	0.03	RHS
83	20 Feb 11	32.454	0.40	0.40	0.050	0.16	0.01	0.02	RHS
84	20 Feb 11	32.456	0.40	0.40	0.050	0.16	0.01	0.02	RHS
85	20 Feb 11	32.460	0.40	0.40	0.050	0.16	0.01	0.02	RHS
86	20 Feb 11	32.462	0.40	0.40	0.050	0.16	0.01	0.02	RHS
87	20 Feb 11	32.464	0.60	0.40	0.050	0.24	0.01	0.03	RHS
88	20 Feb 11	32.466	0.60	0.40	0.050	0.24	0.01	0.03	RHS
89	20 Feb 11	40.374	0.80	0.40	0.050	0.32	0.02	0.04	RHS
90	20 Feb 11	40.376	0.80	0.40	0.050	0.32	0.02	0.04	RHS
CARRIED FORWARD:						496.26	24.82	57.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						496.26	24.82	57.57	
91	20 Feb 11	40.378	0.80	0.40	0.050	0.32	0.02	0.04	RHS
92	20 Feb 11	40.380	0.80	0.40	0.050	0.32	0.02	0.04	RHS
93	20 Feb 11	40.382	0.80	0.40	0.050	0.32	0.02	0.04	RHS
94	20 Feb 11	40.384	0.80	0.40	0.050	0.32	0.02	0.04	RHS
95	21 Feb 11	21.968	0.60	0.40	0.050	0.24	0.01	0.03	LHS
96	21 Feb 11	21.970	0.60	0.40	0.050	0.24	0.01	0.03	LHS
97	21 Feb 11	21.972	0.60	0.40	0.050	0.24	0.01	0.03	LHS
98	21 Feb 11	22.004	0.40	0.40	0.050	0.16	0.01	0.02	LHS
99	21 Feb 11	22.006	0.40	0.40	0.050	0.16	0.01	0.02	LHS
100	21 Feb 11	29.272	0.80	0.40	0.050	0.32	0.02	0.04	RHS
101	21 Feb 11	29.274	0.80	0.40	0.050	0.32	0.02	0.04	RHS
102	21 Feb 11	29.276	0.80	0.40	0.050	0.32	0.02	0.04	RHS
103	21 Feb 11	29.386	0.80	0.40	0.050	0.32	0.02	0.04	RHS
104	21 Feb 11	29.388	0.80	0.40	0.050	0.32	0.02	0.04	RHS
105	21 Feb 11	29.390	0.80	0.40	0.050	0.32	0.02	0.04	RHS
106	21 Feb 11	29.450	2.00	0.60	0.050	1.20	0.06	0.14	LHS
107	21 Feb 11	29.452	2.00	0.60	0.050	1.20	0.06	0.14	LHS
108	21 Feb 11	29.454	2.00	0.60	0.050	1.20	0.06	0.14	LHS
109	21 Feb 11	29.456	2.00	0.60	0.050	1.20	0.06	0.14	LHS
110	21 Feb 11	29.458	2.00	0.60	0.050	1.20	0.06	0.14	LHS
111	21 Feb 11	29.952	0.60	0.40	0.050	0.24	0.01	0.03	LHS
112	21 Feb 11	29.954	0.60	0.40	0.050	0.24	0.01	0.03	LHS
113	21 Feb 11	29.956	0.60	0.40	0.050	0.24	0.01	0.03	LHS
114	21 Feb 11	30.364	0.60	0.40	0.050	0.24	0.01	0.03	LHS
115	21 Feb 11	30.366	0.60	0.40	0.050	0.24	0.01	0.03	LHS
116	21 Feb 11	30.682	0.40	0.40	0.050	0.16	0.01	0.02	LHS
117	21 Feb 11	30.684	0.40	0.40	0.050	0.16	0.01	0.02	LHS
118	22 Feb 11	20.544	0.60	0.40	0.050	0.24	0.01	0.03	LHS
119	22 Feb 11	20.546	0.60	0.40	0.050	0.24	0.01	0.03	LHS
120	22 Feb 11	20.548	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						508.74	25.44	59.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						508.74	25.44	59.02	
121	22 Feb 11	20.556	0.60	0.40	0.050	0.24	0.01	0.03	LHS
122	22 Feb 11	20.558	0.60	0.40	0.050	0.24	0.01	0.03	LHS
123	22 Feb 11	20.560	0.60	0.40	0.050	0.24	0.01	0.03	LHS
124	22 Feb 11	20.566	1.20	0.40	0.050	0.48	0.02	0.06	LHS
125	22 Feb 11	20.568	1.20	0.40	0.050	0.48	0.02	0.06	LHS
126	22 Feb 11	20.570	1.20	0.40	0.050	0.48	0.02	0.06	LHS
127	22 Feb 11	20.572	1.20	0.40	0.050	0.48	0.02	0.06	LHS
128	22 Feb 11	29.070	0.80	0.40	0.050	0.32	0.02	0.04	LHS
129	22 Feb 11	29.072	0.80	0.40	0.050	0.32	0.02	0.04	LHS
130	22 Feb 11	29.074	0.80	0.40	0.050	0.32	0.02	0.04	LHS
131	22 Feb 11	29.076	0.60	0.40	0.050	0.24	0.01	0.03	RHS
132	22 Feb 11	29.078	0.60	0.40	0.050	0.24	0.01	0.03	RHS
133	22 Feb 11	29.084	0.40	0.40	0.050	0.16	0.01	0.02	LHS
134	22 Feb 11	29.086	0.40	0.40	0.050	0.16	0.01	0.02	LHS
135	22 Feb 11	29.180	0.40	0.40	0.050	0.16	0.01	0.02	LHS
136	22 Feb 11	29.182	0.40	0.40	0.050	0.16	0.01	0.02	LHS
137	22 Feb 11	29.260	0.20	0.20	0.050	0.04	0.00	0.00	LHS
138	22 Feb 11	29.266	0.60	0.40	0.050	0.24	0.01	0.03	LHS
139	22 Feb 11	29.268	0.60	0.40	0.050	0.24	0.01	0.03	LHS
140	22 Feb 11	29.270	0.60	0.40	0.050	0.24	0.01	0.03	LHS
141	23 Feb 11	21.140	0.40	0.40	0.050	0.16	0.01	0.02	LHS
142	23 Feb 11	21.142	0.40	0.40	0.050	0.16	0.01	0.02	LHS
143	23 Feb 11	21.180	0.40	0.40	0.050	0.16	0.01	0.02	LHS
144	23 Feb 11	21.182	0.40	0.40	0.050	0.16	0.01	0.02	LHS
145	23 Feb 11	21.190	0.40	0.40	0.050	0.16	0.01	0.02	LHS
146	23 Feb 11	21.192	0.40	0.40	0.050	0.16	0.01	0.02	LHS
147	23 Feb 11	21.200	0.20	0.20	0.050	0.04	0.00	0.00	LHS
148	23 Feb 11	21.210	0.40	0.20	0.050	0.08	0.00	0.01	LHS
149	23 Feb 11	21.212	0.40	0.20	0.050	0.08	0.00	0.01	LHS
150	23 Feb 11	21.270	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						515.54	25.78	59.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						515.54	25.78	59.81	
151	23 Feb 11	21.272	0.40	0.40	0.050	0.16	0.01	0.02	LHS
152	23 Feb 11	21.300	0.60	0.20	0.050	0.12	0.01	0.01	LHS
153	23 Feb 11	21.302	0.60	0.20	0.050	0.12	0.01	0.01	LHS
154	23 Feb 11	21.304	0.60	0.20	0.050	0.12	0.01	0.01	LHS
155	23 Feb 11	21.880	1.20	0.40	0.050	0.48	0.02	0.06	LHS
156	23 Feb 11	21.882	1.20	0.40	0.050	0.48	0.02	0.06	LHS
157	23 Feb 11	21.884	1.20	0.40	0.050	0.48	0.02	0.06	LHS
158	23 Feb 11	21.886	1.20	0.40	0.050	0.48	0.02	0.06	LHS
159	23 Feb 11	21.888	1.20	0.40	0.050	0.48	0.02	0.06	LHS
160	24 Feb 11	19.208	0.80	0.60	0.050	0.48	0.02	0.06	LHS
161	24 Feb 11	19.210	0.80	0.60	0.050	0.48	0.02	0.06	LHS
162	24 Feb 11	19.212	0.80	0.60	0.050	0.48	0.02	0.06	LHS
163	24 Feb 11	19.216	0.20	0.20	0.050	0.04	0.00	0.00	LHS
164	24 Feb 11	19.218	0.80	0.40	0.050	0.32	0.02	0.04	LHS
165	24 Feb 11	19.220	0.80	0.40	0.050	0.32	0.02	0.04	LHS
166	24 Feb 11	19.222	0.80	0.40	0.050	0.32	0.02	0.04	LHS
167	24 Feb 11	19.232	0.80	0.40	0.050	0.32	0.02	0.04	LHS
168	24 Feb 11	19.234	0.80	0.40	0.050	0.32	0.02	0.04	LHS
169	24 Feb 11	19.236	0.80	0.40	0.050	0.32	0.02	0.04	LHS
170	24 Feb 11	21.738	0.40	0.40	0.050	0.16	0.01	0.02	RHS
171	24 Feb 11	21.740	0.40	0.40	0.050	0.16	0.01	0.02	RHS
172	24 Feb 11	21.746	0.40	0.40	0.050	0.16	0.01	0.02	RHS
173	24 Feb 11	21.748	0.40	0.40	0.050	0.16	0.01	0.02	RHS
174	24 Feb 11	21.782	0.20	0.20	0.050	0.04	0.00	0.00	RHS
175	24 Feb 11	28.836	1.20	0.60	0.050	0.72	0.04	0.08	RHS
176	24 Feb 11	28.838	1.20	0.60	0.050	0.72	0.04	0.08	RHS
177	24 Feb 11	28.840	1.20	0.60	0.050	0.72	0.04	0.08	RHS
178	24 Feb 11	28.842	1.20	0.60	0.050	0.72	0.04	0.08	RHS
179	24 Feb 11	28.844	1.20	0.60	0.050	0.72	0.04	0.08	RHS
180	24 Feb 11	28.846	1.20	0.60	0.050	0.72	0.04	0.08	RHS
CARRIED FORWARD:						526.86	26.35	61.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						526.86	26.35	61.12	
181	24 Feb 11	28.848	1.20	0.60	0.050	0.72	0.04	0.08	RHS
182	24 Feb 11	28.856	0.60	0.40	0.050	0.24	0.01	0.03	RHS
183	24 Feb 11	28.858	0.60	0.40	0.050	0.24	0.01	0.03	RHS
184	24 Feb 11	28.860	0.60	0.40	0.050	0.24	0.01	0.03	RHS
185	24 Feb 11	28.864	0.60	0.40	0.050	0.24	0.01	0.03	RHS
186	24 Feb 11	28.866	0.60	0.40	0.050	0.24	0.01	0.03	RHS
187	24 Feb 11	28.868	0.60	0.40	0.050	0.24	0.01	0.03	RHS
188	24 Feb 11	28.880	0.40	0.40	0.050	0.16	0.01	0.02	RHS
189	24 Feb 11	28.882	0.40	0.40	0.050	0.16	0.01	0.02	RHS
190	25 Feb 11	28.318	0.40	0.40	0.050	0.16	0.01	0.02	RHS
191	25 Feb 11	28.320	0.40	0.40	0.050	0.16	0.01	0.02	RHS
192	25 Feb 11	28.324	0.40	0.40	0.050	0.16	0.01	0.02	RHS
193	25 Feb 11	28.326	0.40	0.40	0.050	0.16	0.01	0.02	RHS
194	25 Feb 11	28.330	0.40	0.40	0.050	0.16	0.01	0.02	RHS
195	25 Feb 11	28.338	0.40	0.40	0.050	0.16	0.01	0.02	LHS
196	25 Feb 11	28.340	0.40	0.40	0.050	0.16	0.01	0.02	LHS
197	25 Feb 11	28.388	0.40	0.40	0.050	0.16	0.01	0.02	RHS
198	25 Feb 11	28.390	0.40	0.40	0.050	0.16	0.01	0.02	RHS
199	25 Feb 11	28.422	0.40	0.40	0.050	0.16	0.01	0.02	RHS
200	25 Feb 11	28.424	0.40	0.40	0.050	0.16	0.01	0.02	RHS
201	25 Feb 11	28.592	0.60	0.40	0.050	0.24	0.01	0.03	RHS
202	25 Feb 11	28.594	0.60	0.40	0.050	0.24	0.01	0.03	RHS
203	25 Feb 11	28.698	1.20	0.40	0.050	0.48	0.02	0.06	RHS
204	25 Feb 11	28.700	1.20	0.40	0.050	0.48	0.02	0.06	RHS
205	25 Feb 11	28.702	1.20	0.40	0.050	0.48	0.02	0.06	RHS
206	25 Feb 11	28.704	1.20	0.40	0.050	0.48	0.02	0.06	RHS
207	25 Feb 11	28.762	0.20	0.20	0.050	0.04	0.00	0.00	RHS
208	25 Feb 11	28.766	0.60	0.40	0.050	0.24	0.01	0.03	RHS
209	25 Feb 11	28.768	0.60	0.40	0.050	0.24	0.01	0.03	RHS
210	25 Feb 11	28.778	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD:						534.18	26.71	61.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						534.18	26.71	61.97	
211	25 Feb 11	28.780	0.40	0.40	0.050	0.16	0.01	0.02	RHS
212	25 Feb 11	28.786	0.40	0.40	0.050	0.16	0.01	0.02	RHS
213	25 Feb 11	28.788	0.40	0.40	0.050	0.16	0.01	0.02	RHS
214	25 Feb 11	28.792	0.20	0.20	0.050	0.04	0.00	0.00	RHS
215	25 Feb 11	28.832	0.40	0.40	0.050	0.16	0.01	0.02	RHS
216	25 Feb 11	28.834	0.40	0.40	0.050	0.16	0.01	0.02	RHS
217	25 Feb 11	28.836	0.60	0.40	0.050	0.24	0.01	0.03	LHS
218	25 Feb 11	28.838	0.60	0.40	0.050	0.24	0.01	0.03	LHS
219	25 Feb 11	28.926	0.80	0.40	0.050	0.32	0.02	0.04	LHS
220	25 Feb 11	28.928	0.80	0.40	0.050	0.32	0.02	0.04	LHS
221	25 Feb 11	28.930	0.80	0.40	0.050	0.32	0.02	0.04	LHS
222	25 Feb 11	29.254	0.80	0.40	0.050	0.32	0.02	0.04	RHS
223	25 Feb 11	29.256	0.80	0.40	0.050	0.32	0.02	0.04	RHS
224	25 Feb 11	29.258	0.80	0.40	0.050	0.32	0.02	0.04	RHS
225	26 Feb 11	26.012	0.60	0.40	0.050	0.24	0.01	0.03	RHS
226	26 Feb 11	26.014	0.40	0.40	0.050	0.16	0.01	0.02	RHS
227	26 Feb 11	26.018	0.40	0.40	0.050	0.16	0.01	0.02	RHS
228	26 Feb 11	26.020	0.40	0.40	0.050	0.16	0.01	0.02	RHS
229	26 Feb 11	26.124	0.60	0.40	0.050	0.24	0.01	0.03	RHS
230	26 Feb 11	26.126	0.60	0.40	0.050	0.24	0.01	0.03	RHS
231	26 Feb 11	26.128	0.60	0.40	0.050	0.24	0.01	0.03	RHS
232	26 Feb 11	26.294	0.60	0.40	0.050	0.24	0.01	0.03	RHS
233	26 Feb 11	26.296	0.60	0.40	0.050	0.24	0.01	0.03	RHS
234	26 Feb 11	26.298	0.60	0.40	0.050	0.24	0.01	0.03	RHS
235	26 Feb 11	26.800	0.40	0.40	0.050	0.16	0.01	0.02	LHS
236	26 Feb 11	26.802	0.40	0.40	0.050	0.16	0.01	0.02	LHS
237	26 Feb 11	24.098	0.60	0.40	0.050	0.24	0.01	0.03	RHS
238	26 Feb 11	24.100	0.60	0.40	0.050	0.24	0.01	0.03	RHS
239	26 Feb 11	24.102	0.60	0.40	0.050	0.24	0.01	0.03	RHS
240	26 Feb 11	24.146	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD:						540.78	27.04	62.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						540.78	27.04	62.73	
241	26 Feb 11	24.148	0.40	0.40	0.050	0.16	0.01	0.02	RHS
242	26 Feb 11	24.162	0.60	0.40	0.050	0.24	0.01	0.03	RHS
243	26 Feb 11	24.164	0.60	0.40	0.050	0.24	0.01	0.03	RHS
244	26 Feb 11	24.166	0.60	0.40	0.050	0.24	0.01	0.03	RHS
245	26 Feb 11	24.170	0.60	0.40	0.050	0.24	0.01	0.03	RHS
246	26 Feb 11	24.172	0.60	0.40	0.050	0.24	0.01	0.03	RHS
247	26 Feb 11	24.174	0.60	0.40	0.050	0.24	0.01	0.03	RHS
248	27 Feb 11	21.550	0.20	0.20	0.050	0.04	0.00	0.00	LHS
249	27 Feb 11	21.554	0.20	0.20	0.050	0.04	0.00	0.00	LHS
250	27 Feb 11	21.556	0.20	0.20	0.050	0.04	0.00	0.00	LHS
251	27 Feb 11	21.562	0.80	0.40	0.050	0.32	0.02	0.04	LHS
252	27 Feb 11	21.564	0.80	0.40	0.050	0.32	0.02	0.04	LHS
253	27 Feb 11	21.566	0.80	0.40	0.050	0.32	0.02	0.04	LHS
254	27 Feb 11	21.726	0.40	0.40	0.050	0.16	0.01	0.02	LHS
255	27 Feb 11	21.728	0.40	0.40	0.050	0.16	0.01	0.02	LHS
256	27 Feb 11	21.734	0.60	0.40	0.050	0.24	0.01	0.03	LHS
257	27 Feb 11	21.736	0.60	0.40	0.050	0.24	0.01	0.03	LHS
258	27 Feb 11	21.754	0.60	0.40	0.050	0.24	0.01	0.03	LHS
259	27 Feb 11	21.756	0.60	0.40	0.050	0.24	0.01	0.03	LHS
260	27 Feb 11	21.790	0.40	0.40	0.050	0.16	0.01	0.02	LHS
261	27 Feb 11	21.792	0.40	0.40	0.050	0.16	0.01	0.02	LHS
262	27 Feb 11	21.794	0.40	0.40	0.050	0.16	0.01	0.02	LHS
263	27 Feb 11	21.796	0.40	0.40	0.050	0.16	0.01	0.02	LHS
264	27 Feb 11	21.818	0.40	0.40	0.050	0.16	0.01	0.02	LHS
265	27 Feb 11	21.820	0.40	0.40	0.050	0.16	0.01	0.02	LHS
266	27 Feb 11	21.826	0.40	0.40	0.050	0.16	0.01	0.02	LHS
267	27 Feb 11	21.828	0.40	0.40	0.050	0.16	0.01	0.02	LHS
268	27 Feb 11	22.932	0.20	0.20	0.050	0.04	0.00	0.00	RHS
269	27 Feb 11	22.934	0.60	0.40	0.050	0.24	0.01	0.03	RHS
270	27 Feb 11	22.936	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						546.54	27.33	63.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						546.54	27.33	63.40	
271	27 Feb 11	22.938	0.40	0.40	0.050	0.16	0.01	0.02	RHS
272	27 Feb 11	22.940	0.40	0.40	0.050	0.16	0.01	0.02	RHS
273	27 Feb 11	22.948	0.80	0.40	0.050	0.32	0.02	0.04	RHS
274	27 Feb 11	22.950	0.80	0.40	0.050	0.32	0.02	0.04	RHS
275	27 Feb 11	22.952	0.80	0.40	0.050	0.32	0.02	0.04	RHS
276	27 Feb 11	22.954	0.80	0.40	0.050	0.32	0.02	0.04	RHS
277	27 Feb 11	22.956	0.20	0.40	0.050	0.08	0.00	0.01	RHS
278	27 Feb 11	22.960	0.40	0.40	0.050	0.16	0.01	0.02	RHS
279	27 Feb 11	22.962	0.40	0.40	0.050	0.16	0.01	0.02	RHS
280	27 Feb 11	22.964	0.80	0.40	0.050	0.32	0.02	0.04	RHS
281	27 Feb 11	22.966	0.80	0.40	0.050	0.32	0.02	0.04	RHS
282	27 Feb 11	22.968	0.80	0.40	0.050	0.32	0.02	0.04	RHS
283	27 Feb 11	22.970	0.80	0.40	0.050	0.32	0.02	0.04	RHS
284	27 Feb 11	23.488	1.20	0.60	0.050	0.72	0.04	0.08	LHS
285	27 Feb 11	23.490	1.20	0.60	0.050	0.72	0.04	0.08	LHS
286	27 Feb 11	23.492	1.20	0.60	0.050	0.72	0.04	0.08	LHS
287	27 Feb 11	23.494	1.20	0.60	0.050	0.72	0.04	0.08	LHS
288	27 Feb 11	23.498	0.20	0.60	0.050	0.12	0.01	0.01	LHS
289	28 Feb 11	17.082	0.80	0.40	0.050	0.32	0.02	0.04	RHS
290	28 Feb 11	17.084	0.80	0.40	0.050	0.32	0.02	0.04	RHS
291	28 Feb 11	17.086	0.80	0.40	0.050	0.32	0.02	0.04	RHS
292	28 Feb 11	17.088	0.80	0.40	0.050	0.32	0.02	0.04	RHS
293	28 Feb 11	18.444	0.60	0.40	0.050	0.24	0.01	0.03	RHS
294	28 Feb 11	18.446	0.60	0.40	0.050	0.24	0.01	0.03	RHS
295	28 Feb 11	18.448	0.60	0.40	0.050	0.24	0.01	0.03	RHS
296	28 Feb 11	20.624	1.20	0.40	0.050	0.48	0.02	0.06	LHS
297	28 Feb 11	20.626	1.20	0.40	0.050	0.48	0.02	0.06	LHS
298	28 Feb 11	20.628	1.20	0.40	0.050	0.48	0.02	0.06	LHS
299	28 Feb 11	20.300	1.20	0.40	0.050	0.48	0.02	0.06	LHS
300	28 Feb 11	1.862	0.40	0.40	0.050	0.16	0.01	0.02	RHS
CARRIED FORWARD:						556.90	27.85	64.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						556.90	27.85	64.60	
301	28 Feb 11	1.864	0.40	0.40	0.050	0.16	0.01	0.02	RHS
302	28 Feb 11	1.866	0.40	0.40	0.050	0.16	0.01	0.02	RHS
303	28 Feb 11	1.868	0.40	0.40	0.050	0.16	0.01	0.02	RHS
304	28 Feb 11	1.870	0.40	0.20	0.050	0.08	0.00	0.01	LHS
305	28 Feb 11	1.872	0.40	0.20	0.050	0.08	0.00	0.01	LHS
306	28 Feb 11	1.878	0.80	0.40	0.050	0.32	0.02	0.04	LHS
307	28 Feb 11	1.880	0.80	0.40	0.050	0.32	0.02	0.04	LHS
308	28 Feb 11	1.882	0.80	0.40	0.050	0.32	0.02	0.04	LHS
309	28 Feb 11	1.884	0.60	0.40	0.050	0.24	0.01	0.03	LHS
310	28 Feb 11	1.886	0.60	0.40	0.050	0.24	0.01	0.03	LHS
311	28 Feb 11	1.890	0.40	0.20	0.050	0.08	0.00	0.01	LHS
312	28 Feb 11	1.892	0.40	0.20	0.050	0.08	0.00	0.01	LHS
313	28 Feb 11	4.742	0.40	0.20	0.050	0.08	0.00	0.01	RHS
314	28 Feb 11	4.744	0.40	0.20	0.050	0.08	0.00	0.01	RHS
315	28 Feb 11	4.746	0.60	0.40	0.050	0.24	0.01	0.03	RHS
316	28 Feb 11	4.748	0.60	0.40	0.050	0.24	0.01	0.03	RHS
317	28 Feb 11	4.750	0.60	0.40	0.050	0.24	0.01	0.03	RHS
318	28 Feb 11	4.928	0.40	0.40	0.050	0.16	0.01	0.02	LHS
319	28 Feb 11	4.930	0.40	0.40	0.050	0.16	0.01	0.02	LHS
TOTAL:						560.34	28.02	65.00	

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOKKAWI
MONTH:	FEBRUARY 2011

Page 1 of 1

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						22.35	1.12	2.59	
1	01 Feb 11	0.450	10.00	1.10	0.050	11.00	0.55	1.28	LHS
2	01 Feb 11	0.460	12.00	1.20	0.050	14.40	0.72	1.67	LHS
3	01 Feb 11	0.502	2.50	0.80	0.050	2.00	0.10	0.23	LHS
4	01 Feb 11	0.505	3.00	1.10	0.050	3.30	0.17	0.38	LHS
5	01 Feb 11	0.508	11.80	1.20	0.050	14.16	0.71	1.64	LHS
TOTAL:						67.21	3.36	7.79	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	226.99	199.09	426.08	11.55	7.74	19.29	26.79	17.96	44.75
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	53.24	31.31	84.55	3.49	2.08	5.57	8.09	4.82	12.91
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	4.46	23.95	28.41	0.32	1.18	1.50	0.74	2.73	3.47
			TOTAL:	284.69	254.35	539.04	15.36	11.00	26.36	35.62	25.51	61.13

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						226.99	11.55	26.79	
1	02 Feb 11	53.613	8.20	1.10	0.050	9.02	0.45	1.04	LHS (regulate)
2	02 Feb 11	53.769	15.50	1.00	0.025	15.50	0.39	0.90	LHS
3	02 Feb 11	63.564	0.90	0.70	0.050	0.63	0.03	0.07	RHS
4	02 Feb 11	63.564	0.40	0.40	0.050	0.16	0.01	0.02	LHS
5	02 Feb 11	63.767	0.30	0.50	0.050	0.15	0.01	0.02	LHS
6	02 Feb 11	52.216	2.60	0.60	0.050	1.56	0.08	0.19	RHS
7	02 Feb 11	52.225	0.70	0.50	0.025	0.35	0.01	0.02	RHS
8	02 Feb 11	52.234	0.40	0.20	0.075	0.08	0.01	0.02	RHS
9	02 Feb 11	52.244	0.50	0.40	0.025	0.20	0.01	0.02	RHS
10	02 Feb 11	52.246	0.90	0.70	0.025	0.63	0.02	0.05	RHS
11	02 Feb 11	52.226	2.20	0.30	0.050	0.66	0.03	0.07	LHS
12	02 Feb 11	52.235	0.70	0.60	0.025	0.42	0.01	0.02	LHS
13	02 Feb 11	52.241	1.80	0.70	0.025	1.26	0.03	0.07	LHS
14	02 Feb 11	52.242	0.50	0.40	0.025	0.20	0.01	0.02	LHS
15	08 Feb 11	78.837	0.90	0.80	0.050	0.72	0.04	0.09	RHS
16	08 Feb 11	46.833	1.10	0.90	0.050	0.99	0.05	0.12	LHS
17	08 Feb 11	46.842	2.10	0.60	0.025	1.26	0.03	0.07	LHS
18	08 Feb 11	46.779	0.90	0.70	0.050	0.63	0.03	0.07	RHS
19	09 Feb 11	52.242	7.20	8.90	0.025	64.08	1.60	3.71	RHS (regulate)
20	14 Feb 11	91.540	2.50	1.70	0.075	4.25	0.32	0.74	RHS
21	14 Feb 11	91.542	1.90	1.40	0.025	2.66	0.07	0.16	RHS
22	14 Feb 11	68.585	2.40	1.20	0.075	2.88	0.22	0.51	RHS
23	14 Feb 11	68.582	6.60	1.20	0.050	7.92	0.40	0.93	RHS
24	14 Feb 11	68.616	0.50	0.40	0.050	0.20	0.01	0.02	RHS
25	14 Feb 11	65.821	5.30	1.30	0.050	6.89	0.34	0.79	RHS
26	14 Feb 11	65.739	0.50	0.50	0.050	0.25	0.01	0.02	RHS
27	14 Feb 11	65.715	0.70	0.60	0.050	0.42	0.02	0.05	RHS
28	14 Feb 11	65.712	0.70	0.50	0.025	0.35	0.01	0.02	RHS
29	14 Feb 11	65.673	0.60	0.50	0.050	0.30	0.02	0.05	RHS
30	14 Feb 11	65.634	1.20	0.70	0.050	0.84	0.04	0.09	LHS
CARRIED FORWARD :						352.45	15.86	36.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						352.45	15.86	36.76	
31	14 Feb 11	65.638	0.90	0.70	0.050	0.63	0.03	0.07	LHS
32	14 Feb 11	65.579	1.30	0.70	0.050	0.91	0.05	0.12	LHS
33	15 Feb 11	77.432	0.90	0.40	0.025	0.36	0.01	0.02	RHS
34	15 Feb 11	77.430	1.60	0.40	0.025	0.64	0.02	0.05	RHS
35	15 Feb 11	67.867	0.90	0.90	0.050	0.81	0.04	0.09	RHS
36	15 Feb 11	66.118	0.70	0.60	0.050	0.42	0.02	0.05	RHS
37	15 Feb 11	65.865	0.90	0.70	0.050	0.63	0.03	0.07	LHS
38	15 Feb 11	65.526	0.80	0.60	0.050	0.48	0.02	0.05	RHS
39	15 Feb 11	65.510	0.70	0.60	0.050	0.42	0.02	0.05	RHS
40	15 Feb 11	64.400	0.60	0.60	0.050	0.36	0.02	0.05	RHS
41	15 Feb 11	55.094	2.00	1.00	0.025	2.00	0.05	0.12	RHS
42	15 Feb 11	55.061	1.60	0.70	0.050	1.12	0.06	0.14	RHS
43	15 Feb 11	52.228	0.80	0.60	0.050	0.48	0.02	0.05	RHS
44	15 Feb 11	52.215	3.80	0.90	0.050	3.42	0.17	0.39	RHS
45	15 Feb 11	52.167	1.30	0.70	0.025	0.91	0.02	0.05	LHS
46	15 Feb 11	52.167	0.60	0.40	0.025	0.24	0.01	0.02	RHS
47	15 Feb 11	52.128	0.80	0.80	0.050	0.64	0.03	0.07	RHS
48	22 Feb 11	79.742	1.20	1.00	0.075	1.20	0.09	0.21	RHS
49	22 Feb 11	70.503	1.20	0.80	0.050	0.96	0.05	0.12	RHS
50	22 Feb 11	70.503	4.40	0.70	0.050	3.08	0.15	0.35	RHS (regulate)
51	25 Feb 11	92.335	11.20	1.00	0.050	11.20	0.56	1.30	LHS (regulate)
52	25 Feb 11	92.330	4.50	0.90	0.025	4.05	0.10	0.23	LHS
53	25 Feb 11	92.326	3.00	0.70	0.050	2.10	0.11	0.26	LHS
54	25 Feb 11	92.308	6.20	0.80	0.050	4.96	0.25	0.58	LHS
55	25 Feb 11	92.304	4.90	0.90	0.050	4.41	0.22	0.51	LHS
56	25 Feb 11	92.275	3.40	1.00	0.050	3.40	0.17	0.39	LHS
57	25 Feb 11	92.263	5.40	0.90	0.050	4.86	0.24	0.56	LHS
58	25 Feb 11	92.258	5.40	1.00	0.050	5.40	0.27	0.63	LHS
59	25 Feb 11	47.046	3.40	1.00	0.025	3.40	0.09	0.21	RHS
60	25 Feb 11	46.832	7.80	1.30	0.050	10.14	0.51	1.18	LHS
TOTAL :						426.08	19.29	44.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						53.24	3.49	8.09	
1	17 Feb 11	115.558	5.40	1.80	0.100	9.72	0.97	2.25	LHS (regulate)
2	17 Feb 11	115.368	3.30	1.30	0.050	4.29	0.21	0.49	RHS
3	17 Feb 11	114.648	1.00	0.70	0.050	0.70	0.04	0.09	LHS
4	18 Feb 11	138.035	1.30	1.60	0.050	2.08	0.10	0.23	RHS
5	18 Feb 11	135.284	1.50	0.70	0.050	1.05	0.05	0.12	RHS
6	18 Feb 11	135.285	1.80	0.90	0.025	1.62	0.04	0.09	RHS
7	24 Feb 11	138.034	1.60	1.60	0.050	2.56	0.13	0.30	RHS
8	24 Feb 11	138.022	3.90	1.40	0.050	5.46	0.27	0.63	RHS
9	24 Feb 11	138.025	1.50	0.50	0.050	0.75	0.04	0.09	RHS
10	24 Feb 11	108.121	2.80	1.10	0.075	3.08	0.23	0.53	RHS
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						84.55	5.57	12.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4.46	0.32	0.74	
1	05 Feb 11	162.789	1.40	0.60	0.050	0.84	0.04	0.09	RHS
2	05 Feb 11	162.789	2.40	0.70	0.025	1.68	0.04	0.09	LHS
3	07 Feb 11	163.485	1.30	0.90	0.050	1.17	0.06	0.14	RHS
4	07 Feb 11	162.179	1.10	0.60	0.025	0.66	0.02	0.05	RHS
5	07 Feb 11	159.808	0.80	0.60	0.050	0.48	0.02	0.05	RHS
6	07 Feb 11	159.812	0.60	0.40	0.050	0.24	0.01	0.02	RHS
7	07 Feb 11	159.141	1.90	0.60	0.025	1.14	0.03	0.07	LHS
8	07 Feb 11	152.699	1.60	0.40	0.050	0.64	0.03	0.07	LHS
9	07 Feb 11	152.697	0.40	0.30	0.050	0.12	0.01	0.02	LHS
10	07 Feb 11	152.327	0.50	0.40	0.025	0.20	0.01	0.02	RHS
11	07 Feb 11	148.134	1.40	0.40	0.025	0.56	0.01	0.02	RHS
12	07 Feb 11	148.135	1.50	0.50	0.050	0.75	0.04	0.09	LHS
13	07 Feb 11	148.115	1.10	0.50	0.025	0.55	0.01	0.02	LHS
14	07 Feb 11	146.870	0.70	0.50	0.050	0.35	0.02	0.05	LHS
15	18 Feb 11	162.036	3.90	2.50	0.050	9.75	0.49	1.14	LHS
16	23 Feb 11	158.680	2.30	1.70	0.075	3.91	0.29	0.67	RHS
17	24 Feb 11	145.118	0.80	0.70	0.050	0.56	0.03	0.07	LHS
18	24 Feb 11	145.121	0.70	0.50	0.050	0.35	0.02	0.05	LHS
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						28.41	1.50	3.47	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	17.130	120.690	137.820	0.860	6.044	6.904	1.996	14.021	16.017
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	53.030	64.725	117.755	2.667	3.257	5.924	6.193	7.574	13.767
3	Beaufort	502	Jalan Beaufort - Menumbok	13.010	72.720	85.730	0.653	3.642	4.295	1.515	8.449	9.964
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	18.950	0.000	18.950	0.948	0.000	0.948	2.199	0.000	2.199
			TOTAL:	102.120	258.135	360.255	5.128	12.943	18.071	11.903	30.044	41.947

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	17.130	0.860	1.996	
1	05 Feb 11	75.000	1.00	0.90	0.050	0.900	0.045	0.104	RHS
2	05 Feb 11	75.005	1.20	1.00	0.050	1.200	0.060	0.139	RHS
3	05 Feb 11	75.010	1.60	1.30	0.050	2.080	0.104	0.241	RHS
4	05 Feb 11	75.010	1.20	1.10	0.050	1.320	0.066	0.153	LHS
5	05 Feb 11	83.335	2.70	1.00	0.050	2.700	0.135	0.313	LHS
6	05 Feb 11	83.375	2.40	1.10	0.050	2.640	0.132	0.306	LHS
7	05 Feb 11	83.650	1.20	1.00	0.050	1.200	0.060	0.139	LHS
8	05 Feb 11	83.653	1.70	1.10	0.050	1.870	0.094	0.218	LHS
9	05 Feb 11	83.657	1.50	1.00	0.050	1.500	0.075	0.174	LHS
10	06 Feb 11	83.658	1.20	1.00	0.050	1.200	0.060	0.139	LHS
11	06 Feb 11	83.660	1.30	1.10	0.050	1.430	0.072	0.167	LHS
12	06 Feb 11	83.663	1.30	1.00	0.050	1.300	0.065	0.151	LHS
13	06 Feb 11	83.920	1.30	0.90	0.050	1.170	0.059	0.137	LHS
14	06 Feb 11	83.923	1.10	1.00	0.050	1.100	0.055	0.128	LHS
15	06 Feb 11	83.925	1.30	1.00	0.050	1.300	0.065	0.151	RHS
16	06 Feb 11	83.945	1.60	1.10	0.050	1.760	0.088	0.204	RHS
17	06 Feb 11	83.950	1.30	1.20	0.050	1.560	0.078	0.181	RHS
18	06 Feb 11	84.110	1.30	1.20	0.050	1.560	0.078	0.181	LHS
19	06 Feb 11	84.113	2.10	1.20	0.050	2.520	0.126	0.292	LHS
20	07 Feb 11	84.117	2.60	1.10	0.050	2.860	0.143	0.332	LHS
21	07 Feb 11	84.120	1.60	1.30	0.050	2.080	0.104	0.241	LHS
22	07 Feb 11	84.150	1.20	1.00	0.050	1.200	0.060	0.139	LHS
23	07 Feb 11	84.155	1.40	1.10	0.050	1.540	0.077	0.179	LHS
24	07 Feb 11	84.580	1.20	1.00	0.050	1.200	0.060	0.139	LHS
25	07 Feb 11	84.713	1.60	1.20	0.050	1.920	0.096	0.223	LHS
26	07 Feb 11	84.735	1.00	0.90	0.050	0.900	0.045	0.104	RHS
27	07 Feb 11	84.738	2.00	1.10	0.050	2.200	0.110	0.255	RHS
28	13 Feb 11	72.560	1.10	1.00	0.050	1.100	0.055	0.128	LHS
29	13 Feb 11	72.597	2.10	1.20	0.050	2.520	0.126	0.292	LHS
30	13 Feb 11	72.610	1.20	1.10	0.050	1.320	0.066	0.153	LHS
CARRIED FORWARD:						66.280	3.319	7.699	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	66.280	3.319	7.699	
31	13 Feb 11	72.613	1.10	1.10	0.050	1.210	0.061	0.142	LHS
32	13 Feb 11	72.700	2.00	1.10	0.050	2.200	0.110	0.255	LHS
33	13 Feb 11	72.760	1.00	0.90	0.050	0.900	0.045	0.104	LHS
34	13 Feb 11	72.765	1.20	1.00	0.050	1.200	0.060	0.139	LHS
35	13 Feb 11	72.935	2.00	1.40	0.050	2.800	0.140	0.325	LHS
36	13 Feb 11	73.460	2.30	1.20	0.050	2.760	0.138	0.320	LHS
37	13 Feb 11	73.477	0.70	0.50	0.050	0.350	0.018	0.042	LHS
38	14 Feb 11	90.476	0.50	0.50	0.050	0.250	0.013	0.030	LHS
39	14 Feb 11	93.660	1.70	2.80	0.050	4.760	0.238	0.552	LHS
40	14 Feb 11	93.665	0.70	1.00	0.050	0.700	0.035	0.081	RHS
41	14 Feb 11	95.010	0.50	0.50	0.050	0.250	0.013	0.030	RHS
42	14 Feb 11	95.040	1.70	1.20	0.050	2.040	0.102	0.237	LHS
43	14 Feb 11	95.100	2.60	1.30	0.050	3.380	0.169	0.392	LHS
44	14 Feb 11	95.100	1.80	1.20	0.050	2.160	0.108	0.251	LHS
45	14 Feb 11	96.368	0.70	0.50	0.050	0.350	0.018	0.042	LHS
46	14 Feb 11	121.840	0.50	0.60	0.050	0.300	0.015	0.035	RHS
47	14 Feb 11	122.840	0.50	0.50	0.050	0.250	0.013	0.030	LHS
48	14 Feb 11	123.942	0.50	0.50	0.050	0.250	0.013	0.030	LHS
49	18 Feb 11	75.015	3.30	2.30	0.050	7.590	0.380	0.882	RHS
50	18 Feb 11	75.025	1.40	1.40	0.050	1.960	0.098	0.227	LHS
51	18 Feb 11	75.027	2.10	1.90	0.050	3.990	0.200	0.464	LHS
52	19 Feb 11	75.028	2.40	1.30	0.050	3.120	0.156	0.362	LHS
53	19 Feb 11	75.030	1.70	1.20	0.050	2.040	0.102	0.237	LHS
54	19 Feb 11	75.032	1.30	1.00	0.050	1.300	0.065	0.151	LHS
55	19 Feb 11	75.036	1.00	1.00	0.050	1.000	0.050	0.116	LHS
56	19 Feb 11	75.045	2.00	1.20	0.050	2.400	0.120	0.278	RHS
57	19 Feb 11	75.055	1.50	1.10	0.050	1.650	0.083	0.193	LHS
58	19 Feb 11	75.057	1.10	0.80	0.050	0.880	0.044	0.102	LHS
59	19 Feb 11	75.077	3.30	1.10	0.050	3.630	0.182	0.422	LHS
60	19 Feb 11	75.885	0.40	0.70	0.050	0.280	0.014	0.032	RHS
CARRIED FORWARD:						122.230	6.122	14.202	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	122.230	6.122	14.202	
61	19 Feb 11	77.160	1.50	0.90	0.050	1.350	0.068	0.158	RHS
62	23 Feb 11	98.850	1.00	0.70	0.050	0.700	0.035	0.081	LHS
63	23 Feb 11	98.852	1.50	0.40	0.050	0.600	0.030	0.070	LHS
64	23 Feb 11	98.856	0.80	0.70	0.050	0.560	0.028	0.065	LHS
65	23 Feb 11	98.985	1.40	0.50	0.050	0.700	0.035	0.081	LHS
66	23 Feb 11	98.987	0.90	0.80	0.050	0.720	0.036	0.084	LHS
67	23 Feb 11	98.991	1.00	0.90	0.050	0.900	0.045	0.104	LHS
68	23 Feb 11	99.250	0.50	0.50	0.050	0.250	0.013	0.030	LHS
69	23 Feb 11	99.272	0.50	0.40	0.050	0.200	0.010	0.023	LHS
70	23 Feb 11	99.700	0.40	0.40	0.050	0.160	0.008	0.019	LHS
71	23 Feb 11	99.720	0.50	0.60	0.050	0.300	0.015	0.035	LHS
72	23 Feb 11	99.732	0.40	0.40	0.050	0.160	0.008	0.019	LHS
73	23 Feb 11	99.736	0.40	0.30	0.050	0.120	0.006	0.014	LHS
74	23 Feb 11	99.810	0.80	0.50	0.050	0.400	0.020	0.046	LHS
75	23 Feb 11	99.812	0.50	0.50	0.050	0.250	0.013	0.030	LHS
76	23 Feb 11	99.830	0.70	0.60	0.050	0.420	0.021	0.049	LHS
77	23 Feb 11	99.831	0.70	0.50	0.050	0.350	0.018	0.042	LHS
78	23 Feb 11	99.832	0.90	0.70	0.050	0.630	0.032	0.074	LHS
79	23 Feb 11	99.835	1.20	1.00	0.050	1.200	0.060	0.139	LHS
80	23 Feb 11	114.153	1.40	1.50	0.050	2.100	0.105	0.244	LHS
81	23 Feb 11	114.190	1.60	2.20	0.050	3.520	0.176	0.408	LHS
82									
83									
84									
85									
86									
87									
88									
89									
90									
TOTAL:						137.820	6.904	16.017	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	53.030	2.667	6.193	-
1	02 Feb 11	128.283	0.60	0.50	0.050	0.300	0.015	0.035	LHS
2	02 Feb 11	128.740	1.00	1.00	0.050	1.000	0.050	0.116	LHS
3	02 Feb 11	139.411	0.40	0.40	0.050	0.160	0.008	0.019	LHS
4	02 Feb 11	139.413	0.50	0.50	0.050	0.250	0.013	0.030	RHS
5	02 Feb 11	139.415	0.50	0.40	0.050	0.200	0.010	0.023	RHS
6	02 Feb 11	139.428	0.40	0.50	0.050	0.200	0.010	0.023	RHS
7	02 Feb 11	139.430	0.50	0.70	0.050	0.350	0.018	0.042	LHS
8	02 Feb 11	139.432	0.40	0.40	0.050	0.160	0.008	0.019	RHS
9	02 Feb 11	139.434	0.50	0.50	0.050	0.250	0.013	0.030	LHS
10	02 Feb 11	139.510	0.70	0.40	0.050	0.280	0.014	0.032	RHS
11	02 Feb 11	139.515	0.60	0.30	0.050	0.180	0.009	0.021	RHS
12	02 Feb 11	139.522	0.50	0.50	0.050	0.250	0.013	0.030	RHS
13	02 Feb 11	139.531	0.50	0.50	0.050	0.250	0.013	0.030	RHS
14	02 Feb 11	139.536	0.80	0.60	0.050	0.480	0.024	0.056	LHS
15	02 Feb 11	139.540	0.40	0.50	0.050	0.200	0.010	0.023	RHS
16	02 Feb 11	139.543	0.70	0.40	0.050	0.280	0.014	0.032	RHS
17	02 Feb 11	139.545	0.50	0.50	0.050	0.250	0.013	0.030	RHS
18	02 Feb 11	139.570	0.50	0.50	0.050	0.250	0.013	0.030	RHS
19	08 Feb 11	139.412	0.90	0.70	0.050	0.630	0.032	0.074	RHS
20	08 Feb 11	139.415	0.60	0.50	0.050	0.300	0.015	0.035	RHS
21	08 Feb 11	139.420	0.40	0.60	0.050	0.240	0.012	0.028	RHS
22	08 Feb 11	139.510	0.90	0.80	0.050	0.720	0.036	0.084	RHS
23	08 Feb 11	139.513	0.80	0.80	0.050	0.640	0.032	0.074	LHS
24	08 Feb 11	139.530	0.90	0.80	0.050	0.720	0.036	0.084	LHS
25	08 Feb 11	139.534	0.80	0.60	0.050	0.480	0.024	0.056	RHS
26	08 Feb 11	139.540	0.70	0.70	0.050	0.490	0.025	0.058	RHS
27	08 Feb 11	139.548	0.90	0.40	0.050	0.360	0.018	0.042	RHS
28	08 Feb 11	139.550	1.00	1.00	0.050	1.000	0.050	0.116	LHS
29	08 Feb 11	139.560	0.90	0.60	0.050	0.540	0.027	0.063	RHS
30	08 Feb 11	139.556	0.40	0.40	0.050	0.160	0.008	0.019	RHS
CARRIED FORWARD:						64.600	3.250	7.547	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	64.600	3.250	7.547	-
31	08 Feb 11	139.870	0.40	0.40	0.050	0.160	0.008	0.019	LHS
32	08 Feb 11	139.874	0.30	0.40	0.050	0.120	0.006	0.014	RHS
33	08 Feb 11	139.875	0.30	0.40	0.050	0.120	0.006	0.014	LHS
34	08 Feb 11	139.876	0.30	0.30	0.050	0.090	0.005	0.012	LHS
35	08 Feb 11	139.879	0.40	0.50	0.050	0.200	0.010	0.023	RHS
36	08 Feb 11	139.880	0.50	0.40	0.050	0.200	0.010	0.023	LHS
37	08 Feb 11	139.881	0.70	0.40	0.050	0.280	0.014	0.032	RHS
38	08 Feb 11	140.212	0.50	0.40	0.050	0.200	0.010	0.023	RHS
39	08 Feb 11	140.300	0.80	0.60	0.050	0.480	0.024	0.056	LHS
40	08 Feb 11	140.305	0.50	0.40	0.050	0.200	0.010	0.023	LHS
41	09 Feb 11	139.431	0.70	0.50	0.050	0.350	0.018	0.042	RHS
42	09 Feb 11	139.435	0.50	0.40	0.050	0.200	0.010	0.023	RHS
43	09 Feb 11	139.438	0.50	0.50	0.050	0.250	0.013	0.030	RHS
44	09 Feb 11	139.440	0.40	0.40	0.050	0.160	0.008	0.019	RHS
45	09 Feb 11	139.440	0.60	0.40	0.050	0.240	0.012	0.028	LHS
46	09 Feb 11	139.510	0.40	0.40	0.050	0.160	0.008	0.019	RHS
47	09 Feb 11	139.511	0.60	0.50	0.050	0.300	0.015	0.035	RHS
48	09 Feb 11	139.514	0.50	0.50	0.050	0.250	0.013	0.030	RHS
49	09 Feb 11	139.516	0.40	0.40	0.050	0.160	0.008	0.019	RHS
50	09 Feb 11	139.520	0.30	0.40	0.050	0.120	0.006	0.014	LHS
51	09 Feb 11	139.521	0.70	0.50	0.050	0.350	0.018	0.042	LHS
52	09 Feb 11	139.523	0.40	0.40	0.050	0.160	0.008	0.019	LHS
53	09 Feb 11	139.530	0.40	0.40	0.050	0.160	0.008	0.019	RHS
54	09 Feb 11	139.534	0.50	0.30	0.050	0.150	0.008	0.019	RHS
55	09 Feb 11	139.535	0.40	0.40	0.050	0.160	0.008	0.019	RHS
56	09 Feb 11	139.540	0.50	0.40	0.050	0.200	0.010	0.023	RHS
57	09 Feb 11	139.543	0.50	0.40	0.050	0.200	0.010	0.023	RHS
58	09 Feb 11	139.545	0.60	0.50	0.050	0.300	0.015	0.035	LHS
59	09 Feb 11	139.550	0.40	0.40	0.050	0.160	0.008	0.019	RHS
60	09 Feb 11	139.550	0.40	0.50	0.050	0.200	0.010	0.023	LHS
CARRIED FORWARD:						70.880	3.567	8.286	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	70.880	3.567	8.286	-
61	09 Feb 11	139.552	0.70	0.40	0.050	0.280	0.014	0.032	LHS
62	09 Feb 11	139.560	0.50	0.50	0.050	0.250	0.013	0.030	RHS
63	09 Feb 11	139.566	0.50	0.30	0.050	0.150	0.008	0.019	RHS
64	09 Feb 11	139.570	0.80	0.60	0.050	0.480	0.024	0.056	RHS
65	09 Feb 11	139.580	0.40	0.40	0.050	0.160	0.008	0.019	RHS
66	09 Feb 11	139.589	0.50	0.50	0.050	0.250	0.013	0.030	LHS
67	09 Feb 11	139.592	0.40	0.50	0.050	0.200	0.010	0.023	RHS
68	09 Feb 11	139.594	0.40	0.40	0.050	0.160	0.008	0.019	RHS
69	09 Feb 11	139.625	4.30	1.30	0.050	5.590	0.280	0.650	LHS
70	21 Feb 11	128.650	1.00	1.00	0.050	1.000	0.050	0.116	LHS
71	21 Feb 11	139.431	0.50	0.50	0.050	0.250	0.013	0.030	LHS
72	21 Feb 11	139.438	0.50	0.30	0.050	0.150	0.008	0.019	LHS
73	21 Feb 11	139.440	0.40	0.40	0.050	0.160	0.008	0.019	LHS
74	21 Feb 11	139.447	0.70	0.40	0.050	0.280	0.014	0.032	LHS
75	21 Feb 11	139.448	0.50	0.40	0.050	0.200	0.010	0.023	RHS
76	21 Feb 11	139.510	0.50	0.40	0.050	0.200	0.010	0.023	RHS
77	21 Feb 11	139.513	0.40	0.30	0.050	0.120	0.006	0.014	RHS
78	21 Feb 11	139.515	0.40	0.70	0.050	0.280	0.014	0.032	RHS
79	21 Feb 11	139.520	0.60	0.50	0.050	0.300	0.015	0.035	RHS
80	21 Feb 11	139.524	0.40	0.40	0.050	0.160	0.008	0.019	RHS
81	21 Feb 11	139.525	0.40	0.40	0.050	0.160	0.008	0.019	LHS
82	21 Feb 11	139.527	0.50	0.50	0.050	0.250	0.013	0.030	LHS
83	21 Feb 11	139.531	0.60	0.40	0.050	0.240	0.012	0.028	RHS
84	21 Feb 11	139.532	0.50	0.50	0.050	0.250	0.013	0.030	LHS
85	21 Feb 11	139.540	0.40	0.40	0.050	0.160	0.008	0.019	RHS
86	21 Feb 11	139.541	0.50	0.30	0.050	0.150	0.008	0.019	RHS
87	21 Feb 11	139.549	0.70	0.30	0.050	0.210	0.011	0.026	RHS
88	21 Feb 11	139.550	0.45	0.50	0.050	0.225	0.011	0.026	LHS
89	21 Feb 11	139.554	0.40	0.40	0.050	0.160	0.008	0.019	RHS
90	21 Feb 11	139.560	0.50	0.40	0.050	0.200	0.010	0.023	RHS
CARRIED FORWARD:						83.505	4.203	9.765	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	83.505	4.203	9.765	-
91	21 Feb 11	139.566	0.50	0.50	0.050	0.250	0.013	0.030	RHS
92	21 Feb 11	139.571	0.50	0.30	0.050	0.150	0.008	0.019	RHS
93	21 Feb 11	139.573	0.50	0.50	0.050	0.250	0.013	0.030	RHS
94	21 Feb 11	139.574	0.70	0.30	0.050	0.210	0.011	0.026	LHS
95	21 Feb 11	139.580	0.40	0.45	0.050	0.180	0.009	0.021	LHS
96	21 Feb 11	139.594	0.50	0.40	0.050	0.200	0.010	0.023	RHS
97	21 Feb 11	139.608	0.60	0.40	0.050	0.240	0.012	0.028	RHS
98	22 Feb 11	139.890	0.40	0.30	0.050	0.120	0.006	0.014	LHS
99	22 Feb 11	139.422	0.30	0.30	0.050	0.090	0.005	0.012	RHS
100	22 Feb 11	139.423	0.50	0.30	0.050	0.150	0.008	0.019	RHS
101	22 Feb 11	139.430	0.30	0.30	0.050	0.090	0.005	0.012	RHS
102	22 Feb 11	139.436	0.40	0.30	0.050	0.120	0.006	0.014	RHS
103	22 Feb 11	139.437	0.40	0.40	0.050	0.160	0.008	0.019	LHS
104	22 Feb 11	139.450	0.40	0.40	0.050	0.160	0.008	0.019	RHS
105	22 Feb 11	139.451	0.50	0.30	0.050	0.150	0.008	0.019	RHS
106	22 Feb 11	139.509	0.50	0.50	0.050	0.250	0.013	0.030	RHS
107	22 Feb 11	139.510	0.30	0.40	0.050	0.120	0.006	0.014	RHS
108	22 Feb 11	139.515	0.40	0.40	0.050	0.160	0.008	0.019	RHS
109	22 Feb 11	139.520	0.40	0.30	0.050	0.120	0.006	0.014	RHS
110	22 Feb 11	139.522	0.50	0.40	0.050	0.200	0.010	0.023	RHS
111	22 Feb 11	139.530	0.40	0.40	0.050	0.160	0.008	0.019	RHS
112	22 Feb 11	139.534	0.60	0.40	0.050	0.240	0.012	0.028	RHS
113	22 Feb 11	139.535	0.40	0.40	0.050	0.160	0.008	0.019	RHS
114	22 Feb 11	139.540	0.50	0.50	0.050	0.250	0.013	0.030	RHS
115	22 Feb 11	139.541	0.40	0.40	0.050	0.160	0.008	0.019	LHS
116	22 Feb 11	139.542	0.40	0.30	0.050	0.120	0.006	0.014	RHS
117	22 Feb 11	139.544	0.40	0.40	0.050	0.160	0.008	0.019	LHS
118	22 Feb 11	139.544	0.50	0.40	0.050	0.200	0.010	0.023	RHS
119	22 Feb 11	139.546	0.60	0.30	0.050	0.180	0.009	0.021	RHS
120	22 Feb 11	139.550	0.30	0.30	0.050	0.090	0.005	0.012	RHS
CARRIED FORWARD:						88.595	4.463	10.374	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	88.595	4.463	10.374	-
121	22 Feb 11	139.551	0.40	0.40	0.050	0.160	0.008	0.019	RHS
122	22 Feb 11	139.555	0.40	0.40	0.050	0.160	0.008	0.019	LHS
123	22 Feb 11	139.560	0.70	0.30	0.050	0.210	0.011	0.026	RHS
124	22 Feb 11	139.564	0.40	0.30	0.050	0.120	0.006	0.014	RHS
125	22 Feb 11	139.569	0.60	0.40	0.050	0.240	0.012	0.028	RHS
126	22 Feb 11	139.570	0.40	0.50	0.050	0.200	0.010	0.023	LHS
127	22 Feb 11	139.570	0.50	0.50	0.050	0.250	0.013	0.030	RHS
128	22 Feb 11	139.578	0.80	0.50	0.050	0.400	0.020	0.046	RHS
129	22 Feb 11	139.580	0.50	0.30	0.050	0.150	0.008	0.019	RHS
130	22 Feb 11	139.588	0.70	0.60	0.050	0.420	0.021	0.049	LHS
131	22 Feb 11	139.610	0.40	0.30	0.050	0.120	0.006	0.014	LHS
132	22 Feb 11	139.612	0.40	0.40	0.050	0.160	0.008	0.019	RHS
133	22 Feb 11	139.614	0.40	0.30	0.050	0.120	0.006	0.014	RHS
134	22 Feb 11	139.880	0.40	0.40	0.050	0.160	0.008	0.019	LHS
135	22 Feb 11	139.884	0.60	0.40	0.050	0.240	0.012	0.028	LHS
136	22 Feb 11	139.885	0.30	0.30	0.050	0.090	0.005	0.012	LHS
137	22 Feb 11	139.890	0.70	0.50	0.050	0.350	0.018	0.042	RHS
138	22 Feb 11	139.891	0.50	0.50	0.050	0.250	0.013	0.030	RHS
139	25 Feb 11	148.100	8.00	1.40	0.050	11.200	0.560	1.299	RHS
140	25 Feb 11	154.230	5.50	1.20	0.050	6.600	0.330	0.766	LHS
141	25 Feb 11	154.230	6.30	1.20	0.050	7.560	0.378	0.877	LHS
142									
143									
144									
145									
146									
147									
148									
149									
150									
TOTAL:						117.755	5.924	13.767	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	13.010	0.653	1.515	
1	16 Feb 11	9.971	0.90	0.50	0.050	0.450	0.023	0.053	LHS
2	16 Feb 11	10.330	0.70	0.50	0.050	0.350	0.018	0.042	RHS
3	16 Feb 11	10.331	0.50	0.40	0.050	0.200	0.010	0.023	RHS
4	16 Feb 11	10.331	0.60	4.50	0.050	2.700	0.135	0.313	RHS
5	16 Feb 11	10.332	1.50	1.20	0.050	1.800	0.090	0.209	RHS
6	16 Feb 11	10.335	1.10	0.80	0.050	0.880	0.044	0.102	LHS
7	16 Feb 11	11.189	1.60	0.85	0.050	1.360	0.068	0.158	LHS
8	16 Feb 11	11.950	1.80	1.20	0.050	2.160	0.108	0.251	LHS
9	16 Feb 11	11.956	1.40	1.10	0.050	1.540	0.077	0.179	LHS
10	16 Feb 11	12.000	1.70	0.90	0.050	1.530	0.077	0.179	RHS
11	16 Feb 11	12.252	0.90	0.50	0.050	0.450	0.023	0.053	LHS
12	16 Feb 11	12.708	1.00	0.70	0.050	0.700	0.035	0.081	LHS
13	17 Feb 11	17.180	0.50	1.20	0.050	0.600	0.030	0.070	LHS
14	17 Feb 11	17.180	0.60	2.90	0.050	1.740	0.087	0.202	RHS
15	17 Feb 11	17.181	0.50	1.70	0.050	0.850	0.043	0.100	LHS
16	17 Feb 11	17.196	0.60	2.20	0.050	1.320	0.066	0.153	RHS
17	17 Feb 11	17.196	0.60	2.20	0.050	1.320	0.066	0.153	LHS
18	17 Feb 11	17.231	0.60	2.10	0.050	1.260	0.063	0.146	LHS
19	17 Feb 11	17.231	0.60	2.10	0.050	1.260	0.063	0.146	RHS
20	17 Feb 11	17.253	0.60	1.50	0.050	0.900	0.045	0.104	LHS
21	17 Feb 11	17.253	0.80	1.80	0.050	1.440	0.072	0.167	RHS
22	17 Feb 11	19.050	2.80	1.60	0.050	4.480	0.224	0.520	LHS
23	24 Feb 11	2.010	1.50	1.30	0.050	1.950	0.098	0.227	LHS
24	24 Feb 11	2.445	1.50	1.20	0.050	1.800	0.090	0.209	LHS
25	24 Feb 11	2.490	0.90	0.80	0.050	0.720	0.036	0.084	LHS
26	24 Feb 11	2.510	1.80	1.00	0.050	1.800	0.090	0.209	LHS
27	24 Feb 11	2.513	1.30	0.80	0.050	1.040	0.052	0.121	LHS
28	24 Feb 11	2.250	1.70	1.00	0.050	1.700	0.085	0.197	LHS
29	24 Feb 11	2.580	1.00	0.60	0.050	0.600	0.030	0.070	LHS
30	24 Feb 11	3.055	2.40	1.10	0.050	2.640	0.132	0.306	LHS
CARRIED FORWARD:						54.550	2.733	6.342	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	54.550	2.733	6.342	
31	24 Feb 11	3.057	1.80	0.80	0.050	1.440	0.072	0.167	LHS
32	26 Feb 11	3.700	3.00	1.00	0.050	3.000	0.150	0.348	LHS
33	26 Feb 11	3.703	3.20	1.10	0.050	3.520	0.176	0.408	LHS
34	26 Feb 11	5.197	2.00	1.00	0.050	2.000	0.100	0.232	RHS
35	26 Feb 11	5.180	1.30	1.00	0.050	1.300	0.065	0.151	RHS
36	26 Feb 11	5.270	2.80	0.80	0.050	2.240	0.112	0.260	LHS
37	26 Feb 11	5.273	1.10	0.70	0.050	0.770	0.039	0.090	LHS
38	26 Feb 11	5.275	1.00	0.80	0.050	0.800	0.040	0.093	LHS
39	26 Feb 11	5.815	1.30	1.00	0.050	1.300	0.065	0.151	RHS
40	26 Feb 11	5.865	1.20	1.00	0.050	1.200	0.060	0.139	RHS
41	27 Feb 11	6.030	2.30	0.90	0.050	2.070	0.104	0.241	RHS
42	27 Feb 11	6.155	1.70	1.00	0.050	1.700	0.085	0.197	LHS
43	27 Feb 11	6.160	2.40	1.20	0.050	2.880	0.144	0.334	LHS
44	27 Feb 11	10.359	1.10	0.90	0.050	0.990	0.050	0.116	RHS
45	27 Feb 11	10.370	0.50	0.50	0.050	0.250	0.013	0.030	RHS
46	27 Feb 11	11.008	1.30	0.40	0.050	0.520	0.026	0.060	RHS
47	27 Feb 11	11.012	1.10	0.80	0.050	0.880	0.044	0.102	RHS
48	27 Feb 11	11.061	1.40	0.90	0.050	1.260	0.063	0.146	RHS
49	27 Feb 11	11.496	1.80	0.80	0.050	1.440	0.072	0.167	RHS
50	27 Feb 11	11.517	0.50	0.50	0.050	0.250	0.013	0.030	RHS
51	27 Feb 11	11.530	0.50	0.40	0.050	0.200	0.010	0.023	RHS
52	27 Feb 11	11.620	1.30	0.90	0.050	1.170	0.059	0.137	RHS
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL:						85.730	4.295	9.964	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	18.950	0.948	2.199	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL:						18.950	0.948	2.199	

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH19.907 - RHS
KM19.907

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.879 - LHS
KM 97.639

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 139.618 - LHS
KM 141.378

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	20.25	22.30	42.55
	22	Jalan Kota Kinabalu-Sandakan	96.96	315.07	412.03
	503	Jalan Berungis-Kota Belud	21.32	4.48	25.80
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	58.34	58.34
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	191.36	11.74	203.10
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	51.90	51.90
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	79.16	46.32	125.48
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	194.78	7.40	202.18
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	74.24	215.17	289.41
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	55.40	55.40
Beaufort	01	Jalan Kota Kinabalu-Sindumin	159.74	302.80	462.54
	502	Jalan Beaufort-Menumbok	76.25	31.38	107.63
Sipitang	01	Jalan Kota Kinabalu-Sindumin	12.24	38.80	51.04
Kuala Penyu	502	Jalan Beaufort-Menumbok	19.87	40.78	60.65
TOTAL			946.17	1,201.88	2,148.05

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	58.34	58.34
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	20.25	22.30	42.55
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	96.96	315.07	412.03
4	Tuaran	503	Jalan Berungis - Kota Belud	21.32	4.48	25.80
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	191.36	11.74	203.10
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				329.89	411.93	741.82

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	10 Feb 11	5.375	5.40	1.20	6.48	RHS
2	11 Feb 11	7.650	8.40	0.70	5.88	LHS
3	11 Feb 11	15.355	5.50	1.00	5.50	LHS
4	14 Feb 11	19.907	6.40	4.80	30.72	RHS
5	15 Feb 11	18.713	7.10	0.60	4.26	LHS
6	15 Feb 11	22.907	5.50	1.00	5.50	LHS
TOTAL:					58.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					20.25	
1	09 Feb 11	32.010	5.30	1.30	6.89	RHS
2	10 Feb 11	33.472	7.00	1.40	9.80	LHS
3	10 Feb 11	33.760	5.10	1.10	5.61	LHS
TOTAL :					42.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					96.96	
1	05 Feb 11	6.522	6.60	1.90	12.54	RHS
2	05 Feb 11	38.530	8.30	1.30	10.79	LHS
3	05 Feb 11	38.538	7.20	1.10	7.92	LHS
4	05 Feb 11	38.985	7.70	1.40	10.78	LHS
5	08 Feb 11	39.010	5.10	1.20	6.12	LHS
6	08 Feb 11	39.015	9.70	1.20	11.64	LHS
7	08 Feb 11	39.020	8.80	1.00	8.80	LHS
8	08 Feb 11	39.085	6.60	1.10	7.26	LHS
9	08 Feb 11	41.448	9.00	1.40	12.60	LHS
10	12 Feb 11	36.450	8.20	0.90	7.38	LHS
11	14 Feb 11	39.127	6.00	1.30	7.80	LHS
12	14 Feb 11	39.133	6.40	1.30	8.32	LHS
13	14 Feb 11	39.695	5.70	0.70	3.99	LHS
14	14 Feb 11	39.705	6.60	0.80	5.28	LHS
15	14 Feb 11	39.715	6.60	0.90	5.94	LHS
16	16 Feb 11	33.052	6.00	1.20	7.20	LHS
17	16 Feb 11	33.041	9.00	1.30	11.70	LHS
18	16 Feb 11	8.757	5.80	1.80	10.44	LHS
19	16 Feb 11	39.800	8.10	1.00	8.10	LHS
20	16 Feb 11	39.807	6.10	1.00	6.10	LHS
21	22 Feb 11	24.960	15.80	0.80	12.64	LHS
22	22 Feb 11	24.974	18.30	0.70	12.81	LHS
23	22 Feb 11	33.360	10.10	1.10	11.11	LHS
24	22 Feb 11	33.370	16.20	0.80	12.96	LHS
25	23 Feb 11	38.850	6.60	1.40	9.24	LHS
26	23 Feb 11	39.350	6.70	1.10	7.37	LHS
27	26 Feb 11	12.120	12.40	1.00	12.40	RHS
28	26 Feb 11	12.665	8.00	1.20	9.60	RHS
29	26 Feb 11	12.679	13.40	1.10	14.74	RHS
30	26 Feb 11	19.374	10.80	0.90	9.72	LHS
CARRIED FORWARD:					380.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					380.25	
31	27 Feb 11	41.608	8.40	1.20	10.08	RHS
32	27 Feb 11	38.954	21.70	1.00	21.70	RHS
TOTAL :					412.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					21.32	
1	20 Feb 11	1.309	5.60	0.80	4.48	RHS
TOTAL :					25.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					191.36	
1	12 Feb 11	1.750	6.80	0.80	5.44	RHS
2	13 Feb 11	1.729	7.00	0.90	6.30	RHS
TOTAL:					203.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	194.78	7.40	202.18
TOTAL				194.78	7.40	202.18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JANUARY 2011 :					194.78	
1	25 Feb 11	85.400	6.00	0.40	2.40	LHS-RHS Pavement treatment
2	25 Feb 11	85.431	10.00	0.50	5.00	LHS-RHS Pavement treatment
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					202.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	79.16	46.32	125.48
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	51.90	51.90
TOTAL				79.16	98.22	177.38

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: FERBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					79.16	
1	19 Feb 11	4.720	0.60	0.40	0.24	RHS
2	19 Feb 11	4.722	0.60	0.40	0.24	RHS
3	19 Feb 11	5.328	1.00	0.80	0.80	LHS
4	19 Feb 11	5.330	1.00	0.80	0.80	LHS
5	19 Feb 11	5.336	1.20	1.00	1.20	LHS
6	19 Feb 11	5.338	1.20	1.00	1.20	LHS
7	19 Feb 11	5.422	1.60	1.20	1.92	LHS
8	19 Feb 11	5.424	1.60	1.20	1.92	LHS
9	19 Feb 11	5.808	1.00	1.00	1.00	LHS
10	19 Feb 11	5.810	1.00	1.00	1.00	LHS
11	19 Feb 11	5.816	1.40	1.00	1.40	LHS
12	19 Feb 11	5.818	1.40	1.00	1.40	LHS
13	19 Feb 11	5.822	1.60	1.00	1.60	LHS
14	19 Feb 11	5.824	1.60	1.00	1.60	LHS
15	19 Feb 11	5.888	2.60	1.00	2.60	LHS
16	19 Feb 11	5.890	2.60	1.00	2.60	LHS
17	19 Feb 11	5.926	1.40	0.80	1.12	LHS
18	19 Feb 11	5.928	1.40	0.80	1.12	LHS
19	19 Feb 11	5.934	2.60	1.00	2.60	LHS
20	19 Feb 11	5.936	2.60	1.00	2.60	LHS
21	19 Feb 11	5.944	2.40	1.20	2.88	LHS
22	19 Feb 11	5.946	2.40	1.20	2.88	LHS
23	19 Feb 11	6.072	1.80	0.80	1.44	LHS
24	19 Feb 11	6.074	1.80	0.80	1.44	LHS
25	19 Feb 11	6.144	1.20	1.20	1.44	LHS
26	19 Feb 11	6.146	1.20	1.20	1.44	LHS
27	19 Feb 11	6.154	1.80	1.00	1.80	LHS
28	19 Feb 11	6.156	1.80	1.00	1.80	LHS
29	19 Feb 11	6.202	1.40	0.80	1.12	LHS
30	19 Feb 11	6.204	1.40	0.80	1.12	LHS
TOTAL					125.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	19 Feb 11	0.423	18.20	1.30	23.66	RHS
2	19 Feb 11	0.405	3.20	1.10	3.52	RHS
3	19 Feb 11	0.400	4.30	1.20	5.16	RHS
4	19 Feb 11	0.415	2.40	1.40	3.36	RHS
5	19 Feb 11	0.397	1.40	1.00	1.40	RHS
6	19 Feb 11	0.455	5.20	1.00	5.20	LHS
7	19 Feb 11	0.480	8.00	1.20	9.60	LHS
TOTAL					51.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	74.24	215.17	289.41
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	55.40	55.40
TOTAL				74.24	270.57	344.81

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					74.24	
1	10 Feb 11	92.314	24.00	1.10	26.40	Crocodile crack/LHS
2	10 Feb 11	92.330	24.20	1.40	33.88	Crocodile crack/LHS
3	10 Feb 11	92.333	2.10	1.10	2.31	Crocodile crack/LHS
4	10 Feb 11	92.335	3.50	1.00	3.50	Crocodile crack/LHS
5	11 Feb 11	92.318	1.00	0.80	0.80	Crocodile crack/LHS
6	11 Feb 11	92.319	1.40	0.90	1.26	Crocodile crack/LHS
7	11 Feb 11	92.320	8.60	1.10	9.46	Crocodile crack/LHS
8	11 Feb 11	92.311	7.10	1.10	7.81	Crocodile crack/LHS
9	11 Feb 11	92.348	6.30	1.00	6.30	Crocodile crack/LHS
10	21 Feb 11	66.718	6.40	0.90	5.76	Crocodile crack/LHS
11	21 Feb 11	66.713	3.20	1.00	3.20	Crocodile crack/LHS
12	21 Feb 11	66.742	5.90	0.80	4.72	Crocodile crack/LHS
13	21 Feb 11	66.313	1.70	0.80	1.36	Crocodile crack/RHS
14	21 Feb 11	66.303	1.50	0.60	0.90	Crocodile crack/LHS
15	21 Feb 11	66.301	1.70	1.00	1.70	Crocodile crack/LHS
16	21 Feb 11	66.304	2.30	1.50	3.45	Crocodile crack/LHS
17	21 Feb 11	66.286	2.20	0.90	1.98	Crocodile crack/LHS
18	21 Feb 11	66.285	1.80	1.20	2.16	Crocodile crack/LHS
19	21 Feb 11	70.782	18.40	0.70	12.88	Crocodile crack/RHS
20	21 Feb 11	70.779	3.70	0.70	2.59	Crocodile crack/RHS
21	21 Feb 11	70.765	14.20	0.70	9.94	Crocodile crack/RHS
22	21 Feb 11	70.759	6.40	0.90	5.76	Crocodile crack/RHS
23	21 Feb 11	70.727	8.30	0.20	1.66	Crocodile crack/RHS
24	21 Feb 11	70.735	20.20	0.90	18.18	Crocodile crack/RHS
25	21 Feb 11	70.680	10.40	0.70	7.28	Crocodile crack/RHS
26	21 Feb 11	70.667	17.40	0.80	13.92	Crocodile crack/RHS
27	21 Feb 11	70.668	11.60	0.70	8.12	Crocodile crack/RHS
28	21 Feb 11	70.616	4.80	0.70	3.36	Crocodile crack/RHS
29	21 Feb 11	70.602	3.40	0.60	2.04	Crocodile crack/RHS
30	21 Feb 11	70.600	3.10	0.90	2.79	Crocodile crack/RHS
CARRIED FORWARD :					279.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					279.71	
31	21 Feb 11	70.585	9.70	1.00	9.70	Crocodile crack/RHS
32						
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					289.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	23 Feb 11	160.106	1.30	0.10	0.13	Crocodile crack/LHS
2	23 Feb 11	160.107	7.90	0.40	3.16	Crocodile crack/LHS
3	23 Feb 11	160.114	2.70	0.10	0.27	Crocodile crack/LHS
4	23 Feb 11	160.118	0.60	0.10	0.06	Crocodile crack/LHS
5	23 Feb 11	160.150	5.50	0.10	0.55	Crocodile crack/LHS
6	23 Feb 11	160.132	1.00	0.10	0.10	Crocodile crack/LHS
7	23 Feb 11	160.115	9.20	1.00	9.20	Crocodile crack/RHS
8	23 Feb 11	160.133	3.00	0.10	0.30	Crocodile crack/RHS
9	23 Feb 11	160.288	4.00	1.00	4.00	Crocodile crack/LHS
10	23 Feb 11	160.376	5.10	1.60	8.16	Crocodile crack/RHS
11	23 Feb 11	160.650	4.60	0.90	4.14	Crocodile crack/RHS
12	23 Feb 11	160.593	4.60	0.90	4.14	Crocodile crack/RHS
13	23 Feb 11	160.130	16.30	1.30	21.19	Crocodile crack/RHS (NCR)
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					55.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	159.74	302.80	462.54
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	12.24	38.80	51.04
3	Beaufort	502	Jalan Beaufort - Menumbok	76.25	31.38	107.63
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	19.87	40.78	60.65
TOTAL				268.10	413.76	681.86

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					159.74	
1	06 Feb 11	79.600	5.10	1.10	5.61	LHS
2	06 Feb 11	81.030	3.90	1.50	5.85	LHS
3	06 Feb 11	81.030	3.90	1.50	5.85	LHS
4	06 Feb 11	82.752	2.10	1.00	2.10	LHS
5	06 Feb 11	82.753	8.00	1.20	9.60	LHS
6	06 Feb 11	82.761	0.19	0.10	0.02	LHS
7	06 Feb 11	82.774	0.63	0.14	0.09	LHS
8	06 Feb 11	82.777	0.25	0.70	0.18	LHS
9	06 Feb 11	82.805	0.50	0.10	0.05	LHS
10	06 Feb 11	90.287	2.70	1.10	2.97	LHS
11	06 Feb 11	90.290	3.80	0.80	3.04	LHS
12	06 Feb 11	90.291	4.10	1.00	4.10	LHS
13	06 Feb 11	90.470	1.80	0.90	1.62	LHS
14	06 Feb 11	90.472	8.30	0.80	6.64	LHS
15	06 Feb 11	93.755	8.70	0.80	6.96	LHS
16	06 Feb 11	95.879	6.10	1.10	6.71	LHS
17	10 Feb 11	72.480	13.60	1.50	20.40	LHS
18	10 Feb 11	72.485	5.00	1.40	7.00	LHS
19	10 Feb 11	72.508	0.70	0.90	0.63	LHS
20	10 Feb 11	72.640	2.00	1.20	2.40	LHS
21	10 Feb 11	72.650	6.00	1.50	9.00	LHS
22	10 Feb 11	73.628	1.40	0.70	0.98	RHS
23	10 Feb 11	73.834	9.20	1.20	11.04	LHS
24	10 Feb 11	72.878	5.60	1.30	7.28	LHS
25	10 Feb 11	72.880	4.70	1.40	6.58	LHS
26	10 Feb 11	72.785	8.70	1.70	14.79	LHS
27	10 Feb 11	72.900	5.00	1.40	7.00	LHS
28	10 Feb 11	73.465	3.50	0.90	3.15	LHS
29	10 Feb 11	73.470	3.80	0.85	3.23	LHS
30	10 Feb 11	73.628	1.40	0.70	0.98	LHS
CARRIED FORWARD:					315.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					315.58	
31	10 Feb 11	73.834	9.20	1.20	11.04	LHS
32	11 Feb 11	75.040	0.28	0.12	0.03	LHS
33	11 Feb 11	75.047	1.20	1.00	1.20	LHS
34	11 Feb 11	75.052	1.50	1.30	1.95	LHS
35	11 Feb 11	75.318	1.70	1.00	1.70	LHS
36	11 Feb 11	75.440	4.30	1.00	4.30	LHS
37	11 Feb 11	75.500	4.40	1.30	5.72	LHS
38	11 Feb 11	75.610	1.50	1.00	1.50	LHS
39	11 Feb 11	75.615	1.00	1.00	1.00	LHS
40	11 Feb 11	75.740	1.10	1.00	1.10	LHS
41	11 Feb 11	75.742	1.20	0.90	1.08	LHS
42	11 Feb 11	75.760	2.40	0.90	2.16	LHS
43	11 Feb 11	75.763	3.10	1.10	3.41	LHS
44	11 Feb 11	75.775	1.40	1.40	1.96	LHS
45	11 Feb 11	75.870	12.10	1.90	22.99	LHS
46	12 Feb 11	93.330	1.20	1.00	1.20	RHS
47	12 Feb 11	96.371	1.40	1.00	1.40	LHS
48	12 Feb 11	96.380	2.00	0.90	1.80	LHS
49	12 Feb 11	96.630	8.10	1.10	8.91	LHS
50	12 Feb 11	96.710	1.10	0.90	0.99	RHS
51	12 Feb 11	96.730	4.10	0.30	1.23	RHS
52	12 Feb 11	96.760	6.00	1.10	6.60	LHS
53	12 Feb 11	96.768	5.10	0.80	4.08	LHS
54	12 Feb 11	96.870	1.20	1.00	1.20	LHS
55	12 Feb 11	96.876	4.80	1.10	5.28	LHS
56	12 Feb 11	96.890	5.10	1.20	6.12	LHS
57	12 Feb 11	96.890	5.10	1.20	6.12	RHS
58	12 Feb 11	97.075	1.00	1.00	1.00	LHS
59	12 Feb 11	98.300	2.00	2.80	5.60	LHS
60	12 Feb 11	98.390	1.60	5.10	8.16	LHS
CARRIED FORWARD:					436.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					436.42	
61	20 Feb 11	101.360	1.10	0.95	1.05	LHS
62	20 Feb 11	112.797	2.00	3.50	7.00	RHS
63	20 Feb 11	112.797	2.00	3.50	7.00	LHS
64	20 Feb 11	114.160	0.80	2.10	1.68	LHS
65	20 Feb 11	121.820	3.20	1.50	4.80	RHS
66	20 Feb 11	121.834	3.60	1.00	3.60	RHS
67	20 Feb 11	122.980	1.00	1.00	1.00	LHS
68						
69						
70						
71						
72						
73						
74						
75						
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
TOTAL:					462.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					12.24	
1	25 Feb 11	139.618	9.60	1.40	13.44	LHS
2	25 Feb 11	148.100	8.00	1.40	11.20	LHS
3	25 Feb 11	154.230	5.50	1.20	6.60	LHS
4	25 Feb 11	154.230	6.30	1.20	7.56	RHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					51.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					76.25	
1	18 Feb 11	12.241	5.50	0.50	2.75	LHS
2	18 Feb 11	12.251	1.20	1.20	1.44	LHS
3	18 Feb 11	12.725	1.60	0.80	1.28	LHS
4	18 Feb 11	13.038	1.50	0.90	1.35	LHS
5	18 Feb 11	13.041	2.10	1.20	2.52	LHS
6	18 Feb 11	13.045	6.90	1.40	9.66	LHS
7	18 Feb 11	13.055	2.00	0.90	1.80	LHS
8	18 Feb 11	13.066	4.40	1.30	5.72	LHS
9	18 Feb 11	13.329	1.70	1.30	2.21	RHS
10	18 Feb 11	19.070	1.50	1.10	1.65	LHS
11	18 Feb 11	19.071	1.00	1.00	1.00	LHS
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					107.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					19.87	
1	19 Feb 11	33.780	5.60	2.30	12.88	LHS
2	19 Feb 11	33.896	2.20	1.40	3.08	LHS
3	19 Feb 11	33.850	1.00	2.50	2.50	LHS
4	19 Feb 11	40.070	3.50	1.50	5.25	RHS
5	19 Feb 11	40.079	1.20	1.00	1.20	RHS
6	19 Feb 11	49.955	1.21	0.50	0.61	RHS
7	19 Feb 11	53.737	6.30	0.90	5.67	LHS
8	19 Feb 11	56.395	2.80	1.80	5.04	LHS
9	19 Feb 11	56.410	2.60	1.30	3.38	LHS
10	19 Feb 11	57.541	1.30	0.90	1.17	RHS
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					60.65	

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 116.200 (KM 152.800) - RHS

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 0.000 - CH 1.000 - LHS
KM 0.000 - KM 1.000

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 110.350 / KM 120.350 @ Jambatan Bayayo A

R01 VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. VEGETATION CLEARING GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	109.40	432.70	542.10
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	176.44	176.44	352.88
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	235.31	235.31	470.62
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	191.23	191.23	382.46
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	16.40	16.40
Kuala Penyu	502	Jalan Beaufort-Menumbok	18.74	0.00	18.74
TOTAL			731.12	1,052.08	1,783.20

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : February 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	109.40	432.70	542.10
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				109.40	432.70	542.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					109.40	
1	02 Feb 11	75.080	139.40	1.00	139.40	Roundabout
2	08 Feb 11	74.680	52.00	1.00	52.00	Roundabout
3	14 Feb 11	74.480	109.00	1.00	109.00	Roundabout
4	18 Feb 11	72.580	132.30	1.00	132.30	Roundabout
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					542.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	176.44	176.44	352.88
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	235.31	235.31	470.62
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	191.23	191.23	382.46
TOTAL				602.98	602.98	1,205.96

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					176.44	
1	02 Feb 11	63.540	9.400	0.05	0.47	At Tambatuon Bridge
2	02 Feb 11	61.200	37.100	0.05	1.86	At Sunsuron Bridge
3	02 Feb 11	80.750	24.500	0.05	1.23	At Tikolod Bridge
4	02 Feb 11	81.850	24.500	0.05	1.23	At Monsurulung Bridge
5	02 Feb 11	63.610	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
6	02 Feb 11	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
7	02 Feb 11	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
8	02 Feb 11	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
9	02 Feb 11	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
10	02 Feb 11	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
11	02 Feb 11	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
12	02 Feb 11	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
13	02 Feb 11	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
14	02 Feb 11	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
15	02 Feb 11	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
16	02 Feb 11	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
17	02 Feb 11	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
18	02 Feb 11	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
19	02 Feb 11	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
20	02 Feb 11	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
21	02 Feb 11	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
22	02 Feb 11	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
23	02 Feb 11	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
24	02 Feb 11	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
25	02 Feb 11	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
26	02 Feb 11	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
27	02 Feb 11	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
28	02 Feb 11	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
29	02 Feb 11	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
30	02 Feb 11	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					277.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					277.03	
31	02 Feb 11	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
32	02 Feb 11	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
33	02 Feb 11	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
34	02 Feb 11	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
35	02 Feb 11	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
36	02 Feb 11	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
37	02 Feb 11	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
38	02 Feb 11	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
39	02 Feb 11	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
40	02 Feb 11	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
41	02 Feb 11	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
42	02 Feb 11	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
43	02 Feb 11	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
44	02 Feb 11	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
45	02 Feb 11	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
46	02 Feb 11	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
47	02 Feb 11	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
48	02 Feb 11	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
49	02 Feb 11	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
50	02 Feb 11	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
51	02 Feb 11	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
52	02 Feb 11	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
53	02 Feb 11	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
54	02 Feb 11	63.712-63.725	13.000	0.05	0.65	Edge of pavement to kerbs @ RHS
55	02 Feb 11	63.690-63.725	35.000	0.05	1.75	Edge of pavement to kerbs @ LHS
56	02 Feb 11	63.690-63.705	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
57	02 Feb 11	63.638-63.681	43.000	0.05	2.15	Edge of pavement to kerbs @ LHS
58	02 Feb 11	63.624-63.631	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
59	02 Feb 11	63.582-63.600	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
60	02 Feb 11	63.564-63.638	74.000	0.05	3.70	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					349.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					349.98	Edge of pavement to kerbs @ LHS
61	02 Feb 11	63.564-63.622	58.000	0.05	2.90	
62						
63						
64						
65						
66						
67						
68						
69						
70						
71						
72						
73						
74						
75						
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
TOTAL :					352.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					235.31	
1	19 Feb 11	138.055	24.11	0.05	1.21	At Mosolog Bridge
2	19 Feb 11	110.662	24.11	0.05	1.21	At Bayayo B Bridge
3	19 Feb 11	110.350	57.38	0.05	2.87	At Bayayo A Bridge
4	19 Feb 11	100.420	56.35	0.05	2.82	At Apin-Apin Bridge
5	19 Feb 11	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
6	19 Feb 11	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
7	19 Feb 11	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
8	19 Feb 11	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
9	19 Feb 11	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
10	19 Feb 11	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
11	19 Feb 11	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
12	19 Feb 11	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
13	19 Feb 11	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
14	19 Feb 11	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
15	19 Feb 11	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
16	19 Feb 11	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
17	19 Feb 11	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
18	19 Feb 11	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
19	19 Feb 11	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
20	19 Feb 11	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
21	19 Feb 11	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
22	19 Feb 11	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
23	19 Feb 11	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
24	19 Feb 11	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
25	19 Feb 11	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
26	19 Feb 11	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
27	19 Feb 11	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
28	19 Feb 11	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
29	19 Feb 11	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
30	19 Feb 11	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					320.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					320.22	
31	19 Feb 11	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
32	19 Feb 11	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
33	19 Feb 11	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
34	19 Feb 11	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
35	19 Feb 11	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
36	19 Feb 11	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
37	19 Feb 11	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
38	19 Feb 11	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
39	19 Feb 11	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
40	19 Feb 11	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
41	19 Feb 11	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
42	19 Feb 11	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
43	19 Feb 11	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
44	19 Feb 11	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
45	19 Feb 11	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
46	19 Feb 11	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
47	19 Feb 11	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
48	19 Feb 11	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
49	19 Feb 11	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
50	19 Feb 11	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
51	19 Feb 11	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
52	19 Feb 11	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
53	19 Feb 11	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
54	19 Feb 11	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
55	19 Feb 11	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
56						
57						
58						
59						
60						
TOTAL :					470.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					191.23	
1	09 Feb 11	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	09 Feb 11	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	09 Feb 11	158.500	27.60	0.05	1.38	At Naluyan Bridge
4	09 Feb 11	148.133	32.46	0.05	1.62	At Melalap Bridge
5	09 Feb 11	145.050	29.50	0.05	1.48	At Tepoh Bridge
6	09 Feb 11	139.980	19.95	0.05	1.00	At Pamilan Bridge
7	09 Feb 11	160.748-160.842	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
8	09 Feb 11	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
9	09 Feb 11	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
10	09 Feb 11	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
11	09 Feb 11	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
12	09 Feb 11	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
13	09 Feb 11	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
14	09 Feb 11	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
15	09 Feb 11	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
16	09 Feb 11	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
17	09 Feb 11	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
18	09 Feb 11	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
19	09 Feb 11	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
20	09 Feb 11	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
21	09 Feb 11	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
22	09 Feb 11	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
23	09 Feb 11	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
24	09 Feb 11	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
25	09 Feb 11	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
26	09 Feb 11	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
27	09 Feb 11	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
28	09 Feb 11	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
29	09 Feb 11	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
30	09 Feb 11	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					295.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					295.26	
31	09 Feb 11	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
32	09 Feb 11	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
33	09 Feb 11	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
34	09 Feb 11	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
35	09 Feb 11	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
36	09 Feb 11	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
37	09 Feb 11	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
38	09 Feb 11	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
39	09 Feb 11	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
40	09 Feb 11	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
41	09 Feb 11	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
42	09 Feb 11	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
43	09 Feb 11	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
44	09 Feb 11	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
45	09 Feb 11	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
46	09 Feb 11	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
47	09 Feb 11	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
48	09 Feb 11	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
49	09 Feb 11	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
50	09 Feb 11	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
51	09 Feb 11	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
52	09 Feb 11	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
53	09 Feb 11	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
54	09 Feb 11	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
55	09 Feb 11	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
56	09 Feb 11	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
57	09 Feb 11	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
58	09 Feb 11	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
59	09 Feb 11	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
60	09 Feb 11	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
TOTAL :					382.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	16.40	16.40
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	18.74	-	18.74
TOTAL				18.74	16.40	35.14

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	LHS
1	25 Feb 11	140.300	41.00	0.400	16.40	
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					16.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					18.74	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					18.74	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 76.700 (KM 113.300) - RHS

R02 ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH139.930 - RHS
KM141.690

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	480.00	48.00	480.00	48.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	149.00	0.00	149.00	402.60	20.13	0.00	0.00	402.60	20.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,093.30	0.00	2,093.30	195.00	9.75	0.00	0.00	195.00	9.75
Ranau	22	Jalan Kota Kinabalu-Sandakan	701.06	1,921.78	2,622.84	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	15.20	1.90	15.20	1.90
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	1,217.40	122.74	1,217.40	122.74
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	14.40	1.18	14.40	1.18
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			2,943.36	1,921.78	4,865.14	597.60	29.88	1,727.00	173.82	2,324.60	203.70

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : FEBRUARY 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	480.00	48.00	480.00	48.00
TOTAL				-	-	-	-	-	480.00	48.00	480.00	48.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	0	0.00	
1	25 Feb 11	188.850	188.858					8.00	3.00	0.100	24.00	2.40	LHS
2	25 Feb 11	188.780	188.810					30.00	4.00	0.100	120.00	12.00	LHS
3	25 Feb 11	175.850	175.868					18.00	3.00	0.100	54.00	5.40	LHS
4	25 Feb 11	175.825	175.838					13.00	3.00	0.100	39.00	3.90	LHS
5	25 Feb 11	175.819	175.829					10.00	3.00	0.100	30.00	3.00	RHS
6	26 Feb 11	170.095	170.103					8.00	3.00	0.100	24.00	2.40	LHS
7	26 Feb 11	170.070	170.088					18.00	3.00	0.100	54.00	5.40	LHS
8	26 Feb 11	170.040	170.070					30.00	4.50	0.100	135.00	13.50	LHS
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF FEB :							0.00				480.00	48.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	701.06	1,921.78	2,622.84	-	-	-	-	-	-
			TOTAL	701.06	1,921.78	2,622.84	-	-	-	-	-	-

PROGRESS REPORT

Form: LRSB-OP-F016-R02

Rev: 0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD FROM JANUARY 2011 :						701.06							
1	01 Feb 11	120.300	120.350	50.00	3.00		150.00						RHS
2	02 Feb 11	122.220	122.250	30.00	2.00		60.00						RHS
3	07 Feb 11	123.700	123.760	60.00	2.50		150.00						LHS
4	08 Feb 11	125.200	125.225	25.00	0.50		12.50						RHS
5	09 Feb 11	130.500	130.510	10.00	0.40		4.00						RHS
6	19 Feb 11	89.500	89.633	133.50	4.50		600.75						RHS
7	24 Feb 11	76.700	76.888	118.90	1.20		142.68						RHS
8	24 Feb 11	76.700	76.815	115.10	3.50		402.85						LHS
9	25 Feb 11	76.800	76.914	114.00	3.50		399.00						LHS
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							2,622.84						

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	149.00	-	149.00	402.60	20.13	-	-	402.60	20.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,093.30	-	2,093.30	195.00	9.75	-	-	195.00	9.75
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	2,242.30	-	2,242.30	597.60	29.88	-	-	597.60	29.88

LINTASAN RESOURCES SDN BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:

PENAMPANG

ROUTE NO.:

01

ROAD NAME:

JALAN KK-SINDUMIN

MONTH:

FEBRUARY 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							149.00				402.60	20.13	
TOTAL:							149.00				402.60	20.13	

LINTASAN RESOURCES SDN BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:

PAPAR

ROUTE NO.:

01

ROAD NAME:

JALAN KK-SINDUMIN

MONTH:

FEBRUARY 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							2,093.30				195.00	9.75	
TOTAL:							2,093.30				195.00	9.75	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	15.20	1.90	15.20	1.90
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL				-	-	-	-	-	15.20	1.90	15.20	1.90

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: February 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	Drop Off/LHS
1	09 Feb 11	58.800	58.808					8.00	1.90	0.125	15.20	1.90	
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							0.00				15.20	1.90	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	1,217.40	122.74	1,217.40	122.74
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	14.40	1.18	14.40	1.18
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
TOTAL				-	-	-	-	-	1,231.80	123.92	1,231.80	123.92

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: February-11

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	
1	12 Feb 11	103.006	103.010					4.00	2.00	0.100	8.00	0.80	LHS
2	12 Feb 11	103.310	103.315					5.00	2.00	0.100	10.00	1.00	LHS
3	12 Feb 11	106.420	106.540					120.00	2.00	0.100	240.00	24.00	RHS
4	12 Feb 11	106.710	106.730					20.00	1.80	0.100	36.00	3.60	RHS
5	13 Feb 11	107.010	107.323					313.00	1.80	0.100	563.40	56.34	RHS
6	14 Feb 11	107.516	107.566					50.00	2.00	0.100	100.00	10.00	RHS
7	14 Feb 11	108.308	108.352					44.00	2.00	0.100	88.00	8.80	RHS
8	14 Feb 11	108.607	108.617					10.00	2.00	0.150	20.00	3.00	RHS
9	14 Feb 11	109.025	109.056					31.00	2.00	0.100	62.00	6.20	RHS
10	14 Feb 11	109.300	109.345					45.00	2.00	0.100	90.00	9.00	RHS
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				1,217.40	122.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2011

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m²)	Length (m)	Width (m)	Depth (m)	Area (m²)	Volume (m³)	
		From	To										
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1	23 Feb 11	139.930	139.934					4.00	2.90	0.080	11.60	0.93	RHS
2	23 Feb 11	139.936	139.938					2.00	1.40	0.090	2.80	0.25	RHS
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				14.40	1.18	

R 03

**PEMOTONGAN
RUMPUT**
(GRASS CUTTING)

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH139.260(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 13.000 - LHS
KM 49.600

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 21.000 - M
KM 57.600

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 87.500 (KM 124.100) - LHS


R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 87.500/ KM 124.100 - RHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 108.850 / KM 118.850 @ RHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 86.700 / KM 96.700 @ LHS

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	55.970	55.970	111.940
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	32.010	32.010	64.020
Kudat	01	Jalan Kota Kinabalu-Kudat	54.990	54.990	109.980
Tuaran	01	Jalan Kota Kinabalu-Kudat	38.970	38.970	77.940
	22	Jalan Kota Kinabalu-Sandakan	42.580	42.580	85.160
	503	Jalan Berungis-Kota Belud	17.700	17.700	35.400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	38.680	36.670	75.350
	01	Jalan Kota Kinabalu-Sindumin	14.040	14.040	28.080
	606	Jalan Susur Sepangar Bay	10.720	10.720	21.440
	607	Jalan Masuk Ke Pelabuhan Baru	0.680	0.680	1.360
	608	Jalan K Masuk Ke Lapangan Terbang Lama	2.514	2.514	5.028
Penampang	01	Jalan Kota Kinabalu-Sindumin	10.980	10.980	21.960
	500	Jalan Kota Kinabalu-Keningau-Tenom	49.170	49.170	98.340
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	23.010	23.010	46.020
Papar	01	Jalan Kota Kinabalu-Sindumin	54.470	54.470	108.940
Ranau	22	Jalan Kota Kinabalu-Sandakan	102.200	102.300	204.500
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	59.300	59.300	118.600
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	35.355	35.355	70.710
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	28.470	28.470	56.940
Beaufort	01	Jalan Kota Kinabalu-Sindumin	57.088	57.088	114.176
	502	Jalan Beaufort-Menumbok	22.515	22.515	45.030
Sipitang	01	Jalan Kota Kinabalu-Sindumin	33.806	33.806	67.612
Kuala Penyu	502	Jalan Beaufort-Menumbok	37.050	37.050	74.100
TOTAL			822.268	820.358	1,642.626

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	55.970	55.970	111.940
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	32.010	32.010	64.020
3	Kudat	01	Jalan Kota Kinabalu - Kudat	54.990	54.990	109.980
TOTAL:				142.970	142.970	285.940

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			55.970	
02 Feb 11	58.980	63.980	5.000	
04 Feb 11	63.980	67.980	4.000	
05 Feb 11	67.980	72.970	4.990	
07 Feb 11	72.970	76.970	4.000	Protocol 1 st cycle
09 Feb 11	76.970	80.770	3.800	
11 Feb 11	80.770	86.270	5.500	
12 Feb 11	86.270	91.770	5.500	
13 Feb 11	91.770	96.270	4.500	
14 Feb 11	96.270	102.270	6.000	
15 Feb 11	102.270	107.770	5.500	
16 Feb 11	107.770	110.950	3.180	
17 Feb 11	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF FEB :			111.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			32.010	
02 Feb 11	119.115	121.115	2.000	Protocol 1 st cycle
03 Feb 11	110.950	113.500	2.550	
05 Feb 11	113.500	117.150	3.650	
06 Feb 11	117.150	119.115	1.965	
07 Feb 11	121.115	125.200	4.085	
10 Feb 11	125.200	128.980	3.780	
11 Feb 11	128.980	131.250	2.270	
12 Feb 11	131.250	135.600	4.350	
13 Feb 11	135.600	138.500	2.900	
15 Feb 11	138.500	140.960	2.460	
17 Feb 11	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF FEB :			64.020	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			54.990	
01 Feb 11	190.840	185.730	5.110	Protocol 1 st cycle
02 Feb 11	185.730	181.300	4.430	
05 Feb 11	181.300	176.500	4.800	
07 Feb 11	176.500	172.000	4.500	
09 Feb 11	172.000	167.500	4.500	
10 Feb 11	167.500	164.000	3.500	
11 Feb 11	164.000	158.850	5.150	
12 Feb 11	158.850	154.350	4.500	
12 Feb 11	154.350	150.700	3.650	
13 Feb 11	150.700	145.800	4.900	
14 Feb 11	145.800	140.960	4.840	
15 Feb 11	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF FEB :			109.980	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	38.680	36.680	75.360
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	38.970	38.970	77.940
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	42.580	42.580	85.160
4	Tuaran	503	Jalan Berungis - Kota Belud	17.700	17.700	35.400
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	10.720	10.720	21.440
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	0.680	0.680	1.360
TOTAL:				149.330	147.330	296.660

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>FEBRUARY 2011</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				38.680	
1	05 Feb 11	0.400	3.000	2.600	Protocol
2	08 Feb 11	3.000	6.000	3.000	Protocol
3	10 Feb 11	6.000	11.400	5.400	Protocol
4	13 Feb 11	14.400	17.000	2.600	Protocol
5	16 Feb 11	17.000	19.500	2.500	Protocol
6	18 Feb 11	0.400	2.500	2.100	Protocol
7	20 Feb 11	2.500	5.000	2.500	Protocol
8	23 Feb 11	5.000	9.800	4.800	Protocol
9	25 Feb 11	9.800	11.400	1.600	Protocol
10	27 Feb 11	14.400	19.500	5.100	Protocol
11	15 Feb 11	23.980	19.500	4.480	Normal
TOTAL :				75.360	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>FEBRUARY 2011</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				38.970	
1	01 Feb 11	36.602	41.102	4.500	
2	05 Feb 11	41.102	48.602	7.500	
3	08 Feb 11	48.602	53.602	5.000	
4	11 Feb 11	53.602	58.102	4.500	
5	14 Feb 11	58.102	58.970	0.868	
6	02 Feb 11	36.602	32.720	3.882	Normal
7	07 Feb 11	32.720	28.720	4.000	Protocol
8	11 Feb 11	28.720	23.980	4.740	Normal
9	18 Feb 11	28.720	31.000	2.280	Protocol
10	28 Feb 11	31.000	32.700	1.700	Protocol
TOTAL :				77.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.580	
1	01 Feb 11	0.000	9.500	9.500	
2	05 Feb 11	9.500	20.000	10.500	
3	08 Feb 11	20.000	28.500	8.500	
4	11 Feb 11	28.500	36.500	8.000	
5	14 Feb 11	36.500	42.580	6.080	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				17.700	
1	02 Feb 11	0.000	6.000	6.000	
2	07 Feb 11	6.000	12.500	6.500	
3	10 Feb 11	12.500	15.000	2.500	
4	14 Feb 11	15.000	17.700	2.700	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				10.720	
1	05 Feb 11	0.000	2.700	2.700	Normal
2	14 Feb 11	2.700	6.000	3.300	Normal
3	16 Feb 11	6.000	9.000	3.000	Normal
4	19 Feb 11	9.000	10.720	1.720	Normal
TOTAL :				21.440	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU, KK
MONTH:	FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				0.680	
1	01 Feb 11	0.000	0.340	0.340	Protocol
2	18 Feb 11	0.000	0.340	0.340	Protocol
TOTAL :				1.360	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	102.20	102.20	204.40
TOTAL:				102.20	102.20	204.40

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JANUARY 2011:				102.20	
1	01 Feb 11	42.60	46.32	3.72	
2	02 Feb 11	46.32	50.04	3.72	
3	03 Feb 11	50.04	53.76	3.72	
4	04 Feb 11	53.76	57.48	3.72	
5	05 Feb 11	57.48	61.20	3.72	
6	06 Feb 11	61.20	64.92	3.72	
7	07 Feb 11	64.92	68.60	3.68	
8	08 Feb 11	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Feb 11	72.60	78.29	5.69	
10	10 Feb 11	78.29	83.98	5.69	
11	11 Feb 11	83.98	89.67	5.69	
12	12 Feb 11	89.67	95.36	5.69	
13	13 Feb 11	95.36	101.05	5.69	
14	14 Feb 11	101.05	106.74	5.69	
15	15 Feb 11	106.74	112.43	5.69	
16	16 Feb 11	112.43	118.12	5.69	
17	17 Feb 11	118.12	123.81	5.69	
18	18 Feb 11	123.81	129.50	5.69	
19	19 Feb 11	129.50	135.19	5.69	
20	20 Feb 11	135.19	140.80	5.61	
21	22 Feb 11	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				204.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	14.040	14.040	28.080
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	10.980	10.980	21.960
3	Papar	01	Jalan Kota Kinabalu - Sindumin	54.470	54.470	108.940
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	49.170	49.170	98.340
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	23.010	23.010	46.020
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	2.514	2.514	5.028
TOTAL:				154.184	154.184	308.368

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				14.040	
1	01 Feb 11	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Feb 11	2.500	5.000	2.500	1st cycle - Protocol Road
3	05 Feb 11	5.000	7.020	2.020	1st cycle - Protocol Road
4	18 Feb 11	0.000	2.500	2.500	2nd cycle - Protocol Road
5	19 Feb 11	2.500	5.000	2.500	2nd cycle - Protocol Road
6	20 Feb 11	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				28.080	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				10.980	
1	03 Feb 11	7.020	8.550	1.530	Normal Road
2	04 Feb 11	8.550	10.100	1.550	Normal Road
3	05 Feb 11	10.100	11.420	1.320	Normal Road
4	05 Feb 11	11.420	12.830	1.410	Normal Road
5	06 Feb 11	12.830	14.370	1.540	Normal Road
6	06 Feb 11	14.370	15.820	1.450	Normal Road
7	07 Feb 11	15.820	17.200	1.380	Normal Road
8	08 Feb 11	17.200	18.000	0.800	Normal Road
TOTAL :				21.960	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				54.470	
1	03 Feb 11	44.800	46.900	2.100	Normal Road
2	04 Feb 11	46.900	49.100	2.200	Normal Road
3	05 Feb 11	49.100	51.200	2.100	Normal Road
4	06 Feb 11	51.200	53.450	2.250	Normal Road
5	07 Feb 11	53.450	55.450	2.000	Normal Road
6	08 Feb 11	55.450	57.400	1.950	Normal Road
7	09 Feb 11	57.400	59.250	1.850	Normal Road
8	10 Feb 11	59.250	61.650	2.400	Normal Road
9	11 Feb 11	61.650	63.900	2.250	Normal Road
10	12 Feb 11	63.900	66.300	2.400	Normal Road
11	13 Feb 11	66.300	68.500	2.200	Normal Road
12	14 Feb 11	68.500	70.780	2.280	Normal Road
13	15 Feb 11	70.780	72.470	1.690	Normal Road
14	08 Feb 11	18.000	20.050	2.050	Normal Road
15	08 Feb 11	20.050	22.550	2.500	Normal Road
16	09 Feb 11	22.550	25.000	2.450	Normal Road
17	10 Feb 11	25.000	27.400	2.400	Normal Road
18	12 Feb 11	27.400	29.750	2.350	Normal Road
19	12 Feb 11	29.750	31.950	2.200	Normal Road
20	13 Feb 11	31.950	34.200	2.250	Normal Road
21	13 Feb 11	34.200	36.500	2.300	Normal Road
22	14 Feb 11	36.500	38.900	2.400	Normal Road
23	14 Feb 11	38.900	41.200	2.300	Normal Road
24	15 Feb 11	41.200	43.200	2.000	Normal Road
25	16 Feb 11	43.200	44.800	1.600	Normal Road
TOTAL :				108.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				49.170	
1	01 Feb 11	0.000	0.650	0.650	1st cycle - Protocol Road
2	01 Feb 11	0.650	1.700	1.050	1st cycle - Protocol Road
3	02 Feb 11	1.700	2.910	1.210	1st cycle - Protocol Road
4	05 Feb 11	2.910	4.000	1.090	1st cycle - Protocol Road
5	06 Feb 11	4.000	6.420	2.420	Normal Road
6	07 Feb 11	6.420	9.620	3.200	Normal Road
7	08 Feb 11	9.620	13.170	3.550	Normal Road
8	09 Feb 11	13.170	16.820	3.650	Normal Road
9	10 Feb 11	16.820	19.470	2.650	Normal Road
10	11 Feb 11	19.470	22.420	2.950	Normal Road
11	12 Feb 11	22.420	24.820	2.400	Normal Road
12	13 Feb 11	24.820	27.470	2.650	Normal Road
13	14 Feb 11	27.470	30.320	2.850	Normal Road
14	15 Feb 11	30.320	32.770	2.450	Normal Road
15	16 Feb 11	32.770	35.720	2.950	Normal Road
16	17 Feb 11	35.720	38.820	3.100	Normal Road
17	18 Feb 11	38.820	42.020	3.200	Normal Road
18	19 Feb 11	42.020	45.170	3.150	Normal Road
19	21 Feb 11	0.000	0.650	0.650	2nd cycle - Protocol Road
20	22 Feb 11	0.650	1.700	1.050	2nd cycle - Protocol Road
21	23 Feb 11	1.700	2.910	1.210	2nd cycle - Protocol Road
22	24 Feb 11	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				98.340	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				23.010	
1	01 Feb 11	0.000	1.140	1.140	Normal Road
2	02 Feb 11	1.140	2.290	1.150	Normal Road
3	05 Feb 11	2.290	3.460	1.170	Normal Road
4	09 Feb 11	3.460	4.575	1.115	Protocol Road
5	08 Feb 11	4.575	5.675	1.100	Protocol Road
6	09 Feb 11	5.675	6.920	1.245	Protocol Road
7	10 Feb 11	6.920	8.500	1.580	Normal Road
8	11 Feb 11	8.500	10.000	1.500	Normal Road
9	12 Feb 11	10.000	11.500	1.500	Normal Road
10	14 Feb 11	11.500	13.050	1.550	Normal Road
11	16 Feb 11	13.050	14.650	1.600	Normal Road
12	17 Feb 11	14.650	16.200	1.550	Normal Road
13	18 Feb 11	16.200	17.880	1.680	Normal Road
14	19 Feb 11	17.880	19.550	1.670	Normal Road
15	21 Feb 11	3.460	4.650	1.190	Protocol Road
16	22 Feb 11	4.650	5.800	1.150	Protocol Road
17	23 Feb 11	5.800	6.920	1.120	Protocol Road
TOTAL :				46.020	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.514	
1	04 Feb 11	0.043	1.300	1.257	1st cycle - Protocol Road
2	19 Feb 11	0.043	1.300	1.257	2nd cycle - Protocol Road
TOTAL :				5.028	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	59.300	59.300	118.600
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	35.355	35.355	70.710
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	28.470	28.470	56.940
TOTAL:				123.125	123.125	246.250

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: February 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			59.300	
01 Feb 11	69.310	73.310	4.00	1st cycle protocol road
02 Feb 11	45.120	52.100	6.98	Normal road
05 Feb 11	52.100	61.000	8.90	Normal road
06 Feb 11	61.000	65.000	4.00	Normal road
07 Feb 11	65.000	69.310	4.31	Normal road
07 Feb 11	73.310	74.000	0.69	Normal road
08 Feb 11	74.000	78.000	4.00	Normal road
09 Feb 11	78.000	82.000	4.00	Normal road
10 Feb 11	82.000	84.000	2.00	Normal road
11 Feb 11	84.000	88.000	4.00	Normal road
12 Feb 11	88.000	91.500	3.50	Normal road
13 Feb 11	91.500	95.000	3.50	Normal road
14 Feb 11	95.000	98.000	3.00	Normal road
15 Feb 11	98.000	100.420	2.42	2nd cycle protocol road
16 Feb 11	69.310	73.310	4.00	2nd cycle protocol road
TOTAL :			118.600	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TE
MONTH: February 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			35.355	
-	121.785	121.190	-	Under dual carriageway upgrading project
02 Feb 11	121.190	119.150	2.040	1st Cycle Protocol Road
-	119.150	115.570	-	Under dual carriageway upgrading project
02 Feb 11	115.570	114.475	1.095	1st Cycle Protocol Road
10 Feb 11	138.080	136.000	2.080	Normal Road
11 Feb 11	136.000	132.000	4.000	Normal Road
12 Feb 11	132.000	126.000	6.000	Normal Road
14 Feb 11	126.000	123.050	2.950	Normal Road
-	123.050	121.785	-	Under dual carriageway upgrading project
16 Feb 11	121.190	119.150	2.040	2nd Cycle Protocol Road
17 Feb 11	115.570	112.000	3.570	2nd Cycle Protocol Road
18 Feb 11	112.000	106.000	6.000	Normal Road
19 Feb 11	106.000	100.420	5.580	Normal Road
TOTAL :			70.710	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			28.470	
01 Feb 11	163.650	163.485	0.165	Normal Road
01 Feb 11	163.485	160.585	2.900	1st Cycle Protocol Road
03 Feb 11	160.585	158.000	2.585	Normal Road
04 Feb 11	158.000	155.000	3.000	Normal Road
05 Feb 11	155.000	152.000	3.000	Normal Road
07 Feb 11	152.000	148.000	4.000	Normal Road
08 Feb 11	148.000	144.000	4.000	Normal Road
09 Feb 11	144.000	140.000	4.000	Normal Road
10 Feb 11	140.000	138.080	1.920	Normal Road
15 Feb 11	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			56.940	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	57.088	57.088	114.176
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	33.806	33.806	67.612
3	Beaufort	502	Jalan Beaufort - Menumbok	22.515	22.515	45.030
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	37.050	37.050	74.100
TOTAL:				150.459	150.459	300.918

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				57.088	
1	05 Feb 11	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	05 Feb 11	72.535	75.820	3.285	
4	06 Feb 11	75.820	77.300	1.480	
5		77.300	77.330		Bridge
6	06 Feb 11	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	06 Feb 11	80.296	81.420	1.124	
9	07 Feb 11	81.420	86.752	5.332	
10	08 Feb 11	86.752	89.550	2.798	
11		89.550	89.571		Bridge
12	08 Feb 11	89.571	92.000	2.429	
13	01 Feb 11	92.000	95.410	3.410	1st cycle for protocol road
14		95.410	95.538		Bridge
15	01 Feb 11	95.538	96.000	0.462	1st cycle for protocol road
16	01 Feb 11	96.000	98.000	2.000	
17	09 Feb 11	98.000	104.220	6.220	
18	10 Feb 11	104.220	110.341	6.121	
19		110.341	110.405		Bridge
20	11 Feb 11	110.405	115.700	5.295	
21	12 Feb 11	115.700	120.780	5.080	
22	13 Feb 11	120.780	126.000	5.220	
23	16 Feb 11	92.000	95.410	3.410	2nd cycle for protocol road
24		95.410	95.538		Bridge
25	16 Feb 11	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				114.176	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				33.806	
1	02 Feb 11	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02 Feb 11	138.998	140.290	1.292	1st cycle for protocol road
4	14 Feb 11	126.000	131.150	5.150	
5	18 Feb 11	131.150	132.470	1.320	
6		132.470	132.584		Bridge
7	18 Feb 11	132.584	136.290	3.706	
8	19 Feb 11	140.290	145.520	5.230	
9	20 Feb 11	145.520	149.333	3.813	
10		149.333	149.415		Bridge
11	20 Feb 11	149.415	150.760	1.345	
12	21 Feb 11	150.760	156.150	5.390	
13	17 Feb 11	136.290	138.924	2.634	2nd cycle for protocol road
14		138.924	138.998		Bridge
15	17 Feb 11	138.998	140.290	1.292	2nd cycle for protocol road
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				67.612	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				22.515	
1	09 Feb 11	0.000	5.180	5.180	
2	10 Feb 11	5.180	10.550	5.370	
3	11 Feb 11	10.550	14.597	4.047	
4		14.597	14.612		Bridge
5	11 Feb 11	14.612	16.150	1.538	
6	12 Feb 11	16.150	16.400	0.250	
7		16.400	16.415		Bridge
8	12 Feb 11	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	12 Feb 11	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	12 Feb 11	17.852	21.480	3.628	
13	13 Feb 11	21.480	22.620	1.140	
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				45.030	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: FEBRUARY 2011

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				37.050	
1	13 Feb 11	22.620	26.800	4.180	
2	14 Feb 11	26.800	32.430	5.630	
3	18 Feb 11	32.430	38.000	5.570	
4	19 Feb 11	38.000	43.580	5.580	
5	20 Feb 11	43.580	49.160	5.580	
6	21 Feb 11	49.160	54.520	5.360	
7	22 Feb 11	54.520	59.670	5.150	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				74.100	

R 04

**PENYENGGAHAN
PERABOT JALAN**
(ROAD FURNITURE)

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGAU-TENOM
LOCATION : CH 25.500 - LHS
KM 35.500

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 141.035 / KM 151.035 @ RHS

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH21.957- LHS
KM21.957

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

**ROAD FURNITURE
GRAND SUMMARY**

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,399.40	2,070.39	5,469.79	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	165	281	446	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	25	23	48	0	0	0
			Delineator Post	No.	3	2	5	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,168.00	1,385.00	4,553.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	72	100	172	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	12	20	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	52.00	4,500.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	33	72	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	970.00	0.00	970.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	280	0	280	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	10	0	10	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.

**ROAD FURNITURE
GRAND SUMMARY**

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	0.00	5,861.00	5,861.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	45	111	156	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	3	10	13	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	650.00	0.00	650.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	143	0	143	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	0	8	0	0	0
			Delineator Post	No.	85	0	85	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	3,625.00	889.00	4,514.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	77	62	139	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	18	0	18	0	0	0
			Delineator Post	No.	5	5	10	0	0	0
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,963.00	0.00	5,963.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	67	0	67	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	26	0	26	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	0.00	2,450.00	2,450.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	78	78	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	22	22	0	0	0
			Delineator Post	No.	0	106	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	194.00	31.00	225.00
			Road Kerb	m	0.00	0.00	0.00	243.00	0.00	243.00
			Signage	No.	255	0	255	92	173	265
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	22	0	22	12	10	22
			Delineator Post	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	366.00	0.00	366.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	62	0	62	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	2	0	2	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	93.00	1,408.00	1,501.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	111	249	360	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	9	22	31	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2010

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	0	0	0	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	0	0	0	0	0	0
				Delineator Post	0	0	0	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	0	0	0	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	0	0	0	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	3,399.40	2,070.390	5,469.79	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	165	281	446	0	0	0
				Traffic Signal	0	0	0	0	0	0
				Kilometer Post	25	23	48	0	0	0
				Delineator Post	3	2	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
167.852	171.320	Guardrails	1396.47	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
166.180	175.940	Signages & Posts	80	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
166.980	175.980	Kilometer Posts	10	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
173.032	185.780	Guardrails	373.92	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
175.950	185.685	Signages & Posts	66	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
176.980	185.980	Kilometer Posts	10	No.	Kilometer Posts		No.	
182.380		Delineator Post	2	No.	Delineator Posts		No.	
186.232	186.310	Guardrails	300.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
185.932	190.578	Signages & Posts	135	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
186.980	188.980	Kilometer Posts	3	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	970.00	0.00	970.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	280	0	280	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	10	0	10	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	3,168.00	1,385.00	4,553.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	72	100	172	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	8	12	20	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	52.00	4,500.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	33	72	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING		PAINTING		
From	To					
28.720	32.720	Guardrails	<u>701</u> Metre	Guardrails	<u>-</u> Metre	28 Feb 11 LHS,M,RHS
		Barriers	<u>-</u> Metre	Barriers	<u>-</u> Metre	
			<u>-</u>	Road Kerbs	<u>-</u> Metre	
		Signages & Posts	<u>39</u> No.	Sign Posts	<u>-</u> No.	
		Traffic Signal	<u>-</u> No.	Traffic Light Posts	<u>-</u> No.	
		Kilometer Posts	<u>7</u> No.	Kilometer Posts	<u>-</u> No.	
		Delineator Post	<u>-</u> No.	Delineator Posts	<u>-</u> No.	
			<u>-</u>		<u>-</u>	
32.720	36.602	Guardrails	<u>684</u> Metre	Guardrails	<u>-</u> Metre	28 Feb 11 LHS,M,RHS
		Barriers	<u>-</u> Metre	Barriers	<u>-</u> Metre	
			<u>-</u>	Road Kerbs	<u>-</u> Metre	
		Signages & Posts	<u>61</u> No.	Sign Posts	<u>-</u> No.	
		Traffic Signal	<u>-</u> No.	Traffic Light Posts	<u>-</u> No.	
		Kilometer Posts	<u>5</u> No.	Kilometer Posts	<u>-</u> No.	
		Delineator Post	<u>-</u> No.	Delineator Posts	<u>-</u> No.	
			<u>-</u>		<u>-</u>	
		Guardrails	<u>-</u> Metre	Guardrails	<u>-</u> Metre	
		Barriers	<u>-</u> Metre	Barriers	<u>-</u> Metre	
			<u>-</u>	Road Kerbs	<u>-</u> Metre	
		Signages & Posts	<u>-</u> No.	Sign Posts	<u>-</u> No.	
		Traffic Signal	<u>-</u> No.	Traffic Light Posts	<u>-</u> No.	
		Kilometer Posts	<u>-</u> No.	Kilometer Posts	<u>-</u> No.	
		Delineator Post	<u>-</u> No.	Delineator Posts	<u>-</u> No.	
			<u>-</u>		<u>-</u>	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING			PAINTING		
From	To						
3.000	4.500	Guardrails	992	Metre	Guardrails	-	Metre
		Barriers	-	Metre	Barriers	-	Metre
					Road Kerbs	-	Metre
		Signages & Posts	8	No.	Sign Posts	-	No.
		Traffic Signal	-	No.	Traffic Light Posts	-	No.
		Kilometer Posts	-	No.	Kilometer Posts	-	No.
		Delineator Post	-	No.	Delineator Posts	-	No.
4.500	6.000	Guardrails	44	Metre	Guardrails	-	Metre
		Barriers	-	Metre	Barriers	-	Metre
					Road Kerbs	-	Metre
		Signages & Posts	12	No.	Sign Posts	-	No.
		Traffic Signal	-	No.	Traffic Light Posts	-	No.
		Kilometer Posts	-	No.	Kilometer Posts	-	No.
		Delineator Post	-	No.	Delineator Posts	-	No.
6.000	7.500	Guardrails	276	Metre	Guardrails	-	Metre
		Barriers	-	Metre	Barriers	-	Metre
					Road Kerbs	-	Metre
		Signages & Posts	6	No.	Sign Posts	-	No.
		Traffic Signal	-	No.	Traffic Light Posts	-	No.
		Kilometer Posts	-	No.	Kilometer Posts	-	No.
		Delineator Post	-	No.	Delineator Posts	-	No.

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING			PAINTING			
From	To							
7.500	9.000	Guardrails	<u>712</u>	Metre	Guardrails	<u>-</u>	Metre	11 Feb 11 LHS,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
			<u></u>		Road Kerbs	<u>-</u>	Metre	
		Signages & Posts	<u>-</u>	No.	Sign Posts	<u>-</u>	No.	
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.	
			<u></u>			<u></u>		
9.000	10.500	Guardrails	<u>668</u>	Metre	Guardrails	<u>-</u>	Metre	16 Feb 11 LHS,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
			<u></u>		Road Kerbs	<u>-</u>	Metre	
		Signages & Posts	<u>14</u>	No.	Sign Posts	<u>-</u>	No.	
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.	
			<u></u>			<u></u>		
10.500	12.000	Guardrails	<u>132</u>	Metre	Guardrails	<u>-</u>	Metre	19 Feb 11 LHS,RHS
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre	
			<u></u>		Road Kerbs	<u>-</u>	Metre	
		Signages & Posts	<u>11</u>	No.	Sign Posts	<u>-</u>	No.	
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.	
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.	
			<u></u>			<u></u>		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING			PAINTING		
From	To						
12.000	13.500	Guardrails	<u>360</u>	Metre	Guardrails	<u>-</u>	Metre
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre
			<u>-</u>		Road Kerbs	<u>-</u>	Metre
		Signages & Posts	<u>17</u>	No.	Sign Posts	<u>-</u>	No.
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.
13.500	15.000	Guardrails	<u>356</u>	Metre	Guardrails	<u>-</u>	Metre
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre
			<u>-</u>		Road Kerbs	<u>-</u>	Metre
		Signages & Posts	<u>-</u>	No.	Sign Posts	<u>-</u>	No.
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.
15.000	17.700	Guardrails	<u>960</u>	Metre	Guardrails	<u>-</u>	Metre
		Barriers	<u>-</u>	Metre	Barriers	<u>-</u>	Metre
			<u>-</u>		Road Kerbs	<u>-</u>	Metre
		Signages & Posts	<u>4</u>	No.	Sign Posts	<u>-</u>	No.
		Traffic Signal	<u>-</u>	No.	Traffic Light Posts	<u>-</u>	No.
		Kilometer Posts	<u>-</u>	No.	Kilometer Posts	<u>-</u>	No.
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u>-</u>	No.

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	3,625.00	889.00	2,736.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	77	62	15	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	18	0	18	0	0	0
				Delineator Post	No.	5	5	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: February 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 122.650 (Km 159.250)	Ch 127.200 (Km 163.800)	Guardrails	748	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	
Ch 127.200 (Km 163.800)	Ch 136.300 (Km 172.900)	Guardrails	985	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	9	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	
Ch 136.300 (Km 172.900)	Ch 141.400 (Km 178.000)	Guardrails	1,003	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m		-			-	
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	650.00	-	650.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	143	-	143	-	-	-
				Traffic Signal	No.	-	-			-	
				Kilometer Post	No.	8	-	8	-	-	-
				Delineator Post	No.	85	-	85	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	-	5,861.00	5,861.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	45	111	156	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	3	10	13	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.		-			-	
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: FEBRUARY 2011

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
17.622	45.120	Guardrails <u>4736</u> Metre		Guardrails <u> </u> Metre		1st cycle for Cleaning Work
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>61</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		RHS
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
		<u> </u>				
17.622	45.120	Guardrails <u>1125</u> Metre		Guardrails <u> </u> Metre		1st cycle for Cleaning Work
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>50</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		LHS
		Kilometer Posts <u>10</u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
		<u> </u>				
		Guardrails <u> </u> Metre		Guardrails <u> </u> Metre		MEDIAN
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u> </u> No.		Sign Posts <u> </u> No.		
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	0.00		0.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	0		0	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	0		0	0		0
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,963.00		5,963.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	67		67	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	26		26	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	0.00	2,450.00	2,450.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	0	78	78	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	0	22	22	0		0
				Delineator Post	No.	0	106	106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: February 2011

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
138.080 Normal Road	160.585	Guardrails	2,450	Metre	Guardrails	-	Metre	1st cycle normal road
		Barriers	-	Metre	Barriers	-	Metre	
		Signages & Posts	78	No.	Road Kerbs	-	Metre	
		Traffic Signal	-	No.	Sign Posts	-	No.	
		Kilometer Posts	22	No.	Traffic Light Posts	-	No.	
		Delineator Post	106	No.	Kilometer Posts	-	No.	
			-		Delineator Posts	-	No.	
			-			-		
163.485 Normal Road	163.650	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle normal road
		Barriers	-	Metre	Barriers	-	Metre	
		Signages & Posts	-	No.	Road Kerbs	-	Metre	
		Traffic Signal	-	No.	Sign Posts	-	No.	
		Kilometer Posts	-	No.	Traffic Light Posts	-	No.	
		Delineator Post	-	No.	Kilometer Posts	-	No.	
			-		Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	366.00	0.00	366.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	62	0	62	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	2	0	2	0	0	0
				Delineator Post	No.	0		0	0		0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	194.00	31.00	225.00
				Road Kerb	m	0.00		0.00	243.00	0.00	243.00
				Signage	No.	255	0	255	92	173	265
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	22	0	22	12	10	22
				Delineator Post	No.	0		0	0		0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	93.00	1,408.00	1,501.00	0.00	0.00	0.00
				Road Kerb	m	0.00		0.00	0.00	0.00	0.00
				Signage	No.	111	249	360	0	0	0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	9	22	31	0	0	0
				Delineator Post	No.	0		0	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD
BEAUFORT

DISTRICT: _____
ROUTE NO: _____ **502** _____
ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____
DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
13.092	13.123	Guardrails _____	Metre		Guardrails _____	31	Metre	2nd cycle for normal road
		Barriers _____	Metre		Barriers _____		Metre	
					Road Kerbs _____		Metre	
12.515	13.864	Signages & Posts _____	No.		Sign Posts _____	32	No.	2nd cycle for normal road
		Traffic Signal _____	No.		Traffic Light Posts _____		No.	
12.990	13.985	Kilometer Posts _____	No.		Kilometer Posts _____	2	No.	2nd cycle for normal road
		Delineator Post _____	No.		Delineator Posts _____		No.	
		_____			_____			
		Guardrails _____	Metre		Guardrails _____		Metre	
		Barriers _____	Metre		Barriers _____		Metre	
					Road Kerbs _____		Metre	
14.050	15.850	Signages & Posts _____	No.		Sign Posts _____	31	No.	2nd cycle for normal road
		Traffic Signal _____	No.		Traffic Light Posts _____		No.	
14.985	15.980	Kilometer Posts _____	No.		Kilometer Posts _____	2	No.	2nd cycle for normal road
		Delineator Post _____	No.		Delineator Posts _____		No.	
		_____			_____			
		Guardrails _____	Metre		Guardrails _____		Metre	
		Barriers _____	Metre		Barriers _____		Metre	
					Road Kerbs _____		Metre	
16.370	16.987	Signages & Posts _____	No.		Sign Posts _____	29	No.	2nd cycle for normal road
		Traffic Signal _____	No.		Traffic Light Posts _____		No.	
16.980		Kilometer Posts _____	No.		Kilometer Posts _____	1	No.	2nd cycle for normal road
		Delineator Post _____	No.		Delineator Posts _____		No.	
		_____			_____			

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD
BEAUFORT

DISTRICT: _____
ROUTE NO: _____ **502** _____
ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____
DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
17.015	17.920	Guardrails _____	Metre	Guardrails _____	Metre			2nd cycle for normal road
		Barriers _____	Metre	Barriers _____	Metre			
		Signages & Posts _____	No.	Road Kerbs _____	Metre			
		Traffic Signal _____	No.	Sign Posts _____	41	No.		
17.980		Kilometer Posts _____	No.	Traffic Light Posts _____		No.		2nd cycle for normal road
		Delineator Post _____	No.	Kilometer Posts _____	1	No.		
		_____		Delineator Posts _____		No.		
		_____		_____				
18.050	22.620	Guardrails _____	Metre	Guardrails _____	Metre			2nd cycle for normal road
		Barriers _____	Metre	Barriers _____	Metre			
		Signages & Posts _____	No.	Road Kerbs _____	Metre			
		Traffic Signal _____	No.	Sign Posts _____	40	No.		
18.975	21.957	Kilometer Posts _____	No.	Traffic Light Posts _____		No.		2nd cycle for normal road
		Delineator Post _____	No.	Kilometer Posts _____	4	No.		
		_____		Delineator Posts _____		No.		
		_____		_____				
		Guardrails _____	Metre	Guardrails _____	Metre			
		Barriers _____	Metre	Barriers _____	Metre			
		Signages & Posts _____	No.	Road Kerbs _____	Metre			
		Traffic Signal _____	No.	Sign Posts _____		No.		
		Kilometer Posts _____	No.	Traffic Light Posts _____		No.		
		Delineator Post _____	No.	Kilometer Posts _____		No.		
		_____		Delineator Posts _____		No.		
		_____		_____				

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD
KUALA PENYU

DISTRICT: _____

ROUTE NO: _____ **502** _____

ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____

DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
34.431	34.620	Guardrails	189	Metre	Guardrails	_____	Metre	1st cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
33.010	34.980	Signages & Posts	16	No.	Sign Posts	_____	No.	9 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
33.010	34.015	Kilometer Posts	2	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
35.054	35.855	Guardrails	199	Metre	Guardrails	_____	Metre	1 panel need to replace
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
35.040	38.680	Signages & Posts	29	No.	Sign Posts	_____	No.	4 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
35.015	38.005	Kilometer Posts	3	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
45.850	45.999	Guardrails	177	Metre	Guardrails	_____	Metre	114m need to replace
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
40.050	45.912	Signages & Posts	34	No.	Sign Posts	_____	No.	15 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
39.000	45.000	Kilometer Posts	5	No.	Kilometer Posts	_____	No.	2 nos. need to replace
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD
KUALA PENYU

DISTRICT: _____

ROUTE NO: _____ **502** _____

ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____

DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
46.576	46.650	Guardrails	89	Metre	Guardrails	_____	Metre	Need to add two end wing
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
46.005	47.950	Signages & Posts	20	No.	Sign Posts	_____	No.	16 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
46.000	47.990	Kilometer Posts	3	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
48.450	48.470	Guardrails	20	Metre	Guardrails	_____	Metre	1st cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
48.705	48.855	Signages & Posts	19	No.	Sign Posts	_____	No.	10 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
49.910	50.074	Guardrails	245	Metre	Guardrails	_____	Metre	12m need to replace
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
49.827	49.979	Signages & Posts	11	No.	Sign Posts	_____	No.	1st cycle for normal road
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
49.990		Kilometer Posts	1	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD
KUALA PENYU

DISTRICT: _____

ROUTE NO: _____ **502** _____

ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____

DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
50.341	50.437	Guardrails	162	Metre	Guardrails	_____	Metre	1st cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
50.023	50.936	Signages & Posts	61	No.	Road Kerbs	_____	Metre	8 nos. need to replace
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
50.990		Kilometer Posts	1	No.	Traffic Light Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	
54.960	54.979	Guardrails	19	Metre	Guardrails	_____	Metre	2 panel need to replace
		Barriers	_____	Metre	Barriers	_____	Metre	
51.132	54.875	Signages & Posts	9	No.	Road Kerbs	_____	Metre	1st cycle for normal road
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
51.990	54.985	Kilometer Posts	4	No.	Traffic Light Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	
55.370	55.898	Guardrails	188	Metre	Guardrails	_____	Metre	Need to add 4 end wing
		Barriers	_____	Metre	Barriers	_____	Metre	
55.330	55.997	Signages & Posts	7	No.	Road Kerbs	_____	Metre	1st cycle for normal road
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
			_____		Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD
KUALA PENYU

DISTRICT: _____

ROUTE NO: _____ **502** _____

ROAD NAME: _____ **JALAN BEAUFORT - MENUMBOK** _____

DATE OF INSPECTION: _____ **FEBRUARY 2011** _____

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
56.036	56.056	Guardrails	40	Metre	Guardrails	_____	Metre	Need to add 2 end wing
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
56.000	57.745	Signages & Posts	7	No.	Sign Posts	_____	No.	12 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
56.984	57.985	Kilometer Posts	2	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
58.910	59.000	Guardrails	80	Metre	Guardrails	_____	Metre	Need to add 2 end wing
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
58.385	59.650	Signages & Posts	36	No.	Sign Posts	_____	No.	9 nos. need to replace
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
58.890		Kilometer Posts	1	No.	Kilometer Posts	_____	No.	1st cycle for normal road
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 35.840-RHS
KM 35.840

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH48.220- LHS
KM 48.220

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. CULVERT CLEARING GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	36	63	99	11	0	11	1	0	1
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	2	2	0	1	1
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	57	0	57	1	0	1	1	0	1
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	11	60	71	0	3	3	1	1	2
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	26	41	67	7	5	12	6	1	7
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	3	0	3	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	12	14	26	0	0	0	0	4	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	6	12	18	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1	0	1	2	0	2	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	62	29	91	4	0	4	4	1	5
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	49	98	147	8	1	9	0	5	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	11	61	72	7	20	27	0	1	1
TOTAL			295	378	673	45	31	76	13	14	27

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : FEBRUARY 2010**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	36	63	99	11	-	11	1	-	1
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	2	2	-	1	1
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
TOTAL :				36	63	99	11	2	13	1	1	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			22	2	12	36	10	1	0	11	1	0	0	1		
1	76.760				1	1				0				0	01 Feb 11	
2	76.670		1			1				0				0	01 Feb 11	
3	76.280				1	1				0				0	01 Feb 11	Protocol Road 4th Cycle
4	75.375		1			1				0				0	02 Feb 11	Protocol Road 4th Cycle
5	75.260		1			1				0				0	02 Feb 11	Protocol Road 4th Cycle
6	74.120			1		1				0				0	02 Feb 11	Protocol Road 4th Cycle
7	73.980		1			1				0				0	05 Feb 11	Protocol Road 4th Cycle
8	73.770		1			1				0				0	05 Feb 11	Protocol Road 4th Cycle
9	73.580		1			1				0				0	05 Feb 11	Protocol Road 4th Cycle
10	73.470		1			1				0				0	05 Feb 11	Protocol Road 4th Cycle
11	73.270		1			1				0				0	06 Feb 11	Protocol Road 4th Cycle
12	72.980		1			1				0				0	06 Feb 11	Protocol Road 4th Cycle
13	72.670			1		1				0				0	06 Feb 11	Protocol Road 4th Cycle
14	72.380		1			1				0				0	06 Feb 11	
15	72.120		1			1				0	0			0	07 Feb 11	
CARRIED FORWARD :			33	4	14	51	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			33	4	14	51	10	1	0	11	1	0	0	1		
16	72.070		1			1				0				0	07 Feb 11	
17	71.870		1			1				0				0	07 Feb 11	
18	71.170		1			1				0				0	08 Feb 11	
19	71.080		1			1				0				0	08 Feb 11	
20	71.070		1			1				0				0	08 Feb 11	
21	70.670		1			1				0				0	08 Feb 11	
22	70.270		1			1				0				0	09 Feb 11	
23	70.170		1			1				0				0	09 Feb 11	
24	69.770		1			1				0				0	09 Feb 11	
25	69.570		1			1				0				0	10 Feb 11	
26	69.370		1			1				0				0	10 Feb 11	
27	69.070		1			1				0				0	10 Feb 11	
28	68.770		1			1				0				0	11 Feb 11	
29	68.570		1			1				0				0	11 Feb 11	
30	68.300		1			1				0				0	11 Feb 11	
CARRIED FORWARD :			48	4	14	66	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			48	4	14	66	10	1	0	11	1	0	0	1		
31	68.270		1			1				0				0	12 Feb 11	
32	68.070		1			1				0				0	12 Feb 11	
33	67.870		1			1				0				0	12 Feb 11	
34	67.350		1			1				0				0	14 Feb 11	
35	67.240		1			1				0				0	14 Feb 11	
36	67.070		1			1				0				0	14 Feb 11	
37	66.775		1			1				0				0	16 Feb 11	
38	66.770		1			1				0				0	16 Feb 11	
39	66.180		1			1				0				0	16 Feb 11	
40	65.955		1			1				0				0	17 Feb 11	
41	65.530		1			1				0				0	17 Feb 11	
42	64.770		1			1				0				0	17 Feb 11	
43	64.570		1			1				0				0	18 Feb 11	
44	64.290		1			1				0				0	18 Feb 11	
45	64.190		1			1				0				0	18 Feb 11	
CARRIED FORWARD:			63	4	14	81	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	4	14	81	10	1	0	11	1	0	0	1		
46	63.680		1			1				0				0	19 Feb 11	
47	63.580		1			1				0				0	19 Feb 11	
48	63.370		1			1				0				0	19 Feb 11	
49	63.170		1			1				0				0	21 Feb 11	
50	62.870			1		1				0				0	21 Feb 11	
51	62.570		1			1				0				0	21 Feb 11	
52	62.470			1		1				0				0	22 Feb 11	
53	62.370		1			1				0				0	22 Feb 11	
54	61.970		1			1				0				0	22 Feb 11	
55	61.770		1			1				0				0	23 Feb 11	
56	61.570		1			1				0				0	23 Feb 11	
57	61.470		1			1				0				0	23 Feb 11	
58	61.370		1			1				0				0	24 Feb 11	
59	61.170		1			1				0				0	24 Feb 11	
60	61.070		1			1				0				0	24 Feb 11	
CARRIED FORWARD:			76	6	14	96	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			76	6	14	96	10	1	0	11	1	0	0	1		
61	60.680		1			1				0				0		
62	60.170		1			1				0				0		
63	59.770		1			1				0				0		
64																
65																
66																
67																
68																
69																
70																
71																
72																
73																
74																
75																
BALANCE END OF FEB :			79	6	14	99	10	1	0	11	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	121.280					0			1	1				0	25 Feb 11	Protocol Road 4th Cycle
2	120.809					0				0			1	1	25 Feb 11	Protocol Road 4th Cycle
3	120.760					0			1	1				0	25 Feb 11	Protocol Road 4th Cycle
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF FEB:			0	0	0	0	0	0	2	2	0	0	1	1		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	26	41	67	7	5	12	6	1	7
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	57	-	57	1	-	1	1	-	1
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	11	60	71	-	3	3	1	1	2
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	3	-	3	-	-	-	-	-	-
TOTAL :				97	101	198	8	8	16	8	2	10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			23	3	0	26	5	2	0	7	2	4	0	6		
1	10.448		1			1									07 Feb 11	
2	10.535		1			1									07 Feb 11	
3	11.194		1			1									07 Feb 11	
4	11.196							1		1					07 Feb 11	
5	11.457						1			1					07 Feb 11	
6	11.910							1		1					07 Feb 11	
7	12.266		1			1									07 Feb 11	
8	12.297		1			1									07 Feb 11	
9	12.409		1			1									07 Feb 11	
10	12.716		1			1									07 Feb 11	
11	12.924		1			1									07 Feb 11	
12	13.517		1			1									07 Feb 11	
13	13.566		1			1									07 Feb 11	
14	13.895		1			1									07 Feb 11	
15	14.268		1			1									16 Feb 11	
CARRIED FORWARD :			35	3	0	38	6	4	0	10	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			35	3	0	38	6	4	0	10	2	4	0	6		
16	14.278		1			1									16 Feb 11	
17	14.502		1			1									16 Feb 11	
18	14.542		1			1									16 Feb 11	
19	14.98		1			1									16 Feb 11	
20	15.075		1			1									16 Feb 11	
21	15.16		1			1									16 Feb 11	
22	15.414		1			1									16 Feb 11	
23	15.520	A1015410	1			1									16 Feb 11	
24	15.660		1			1									16 Feb 11	
25	15.660		1			1									16 Feb 11	
26	15.785		1			1									16 Feb 11	
27	15.800		1			1									16 Feb 11	
28	16.125		1			1									23 Feb 11	
29	16.151		1			1									23 Feb 11	
30	16.237		1			1									23 Feb 11	
CARRIED FORWARD :			50	3	0	53	6	4	0	10	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			50	3	0	53	6	4	0	10	2	4	0	6		
31	16.694		1			1									23 Feb 11	
32	16.957		1			1									23 Feb 11	
33	16.958		1			1									23 Feb 11	
34	17.000	8.007					1			1					23 Feb 11	
35	17.088											1		1	23 Feb 11	
36	17.111		1			1									23 Feb 11	
37	17.390		1			1									23 Feb 11	
38	17.528		1			1									23 Feb 11	
39	17.728	A1017690	1			1									23 Feb 11	
40	18.191		1			1									28 Feb 11	
41	18.413		1			1									28 Feb 11	
42	18.511		1			1									28 Feb 11	
43	18.518							1		1					28 Feb 11	
44	18.684		1			1									28 Feb 11	
45	18.914		1			1									28 Feb 11	
CARRIED FORWARD :			62	3	0	65	7	5	0	12	2	5	0	7		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			62	3	0	65	7	5	0	12	2	5	0	7		
46	19.390		1			1									28 Feb 11	
47	19.397			1		1									28 Feb 11	
TOTAL :			63	4	0	67	7	5	0	12	2	5	0	7		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			53	3	1	57	0	1	0	1	0	1	0	1		
TOTAL :			53	3	1	57	0	1	0	1	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			11	0	0	11	0	0	0	0	0	1	0	1		
1	3.025		1			1									02 Feb 11	
2	3.125		1			1									02 Feb 11	
3	3.155		1			1									02 Feb 11	
4	3.255			1		1									02 Feb 11	
5	3.314		1			1									02 Feb 11	
6	4.865		1			1									02 Feb 11	
7	5.175		1			1									07 Feb 11	
8	5.277		1			1									07 Feb 11	
9	5.685		1			1									07 Feb 11	
10	5.930		1			1									07 Feb 11	
11	6.160		1			1									10 Feb 11	
12	6.645		1			1									10 Feb 11	
13	6.920		1			1									10 Feb 11	
14	6.990		1			1									10 Feb 11	
15	7.076		1			1									10 Feb 11	
CARRIED FORWARD :			25	1	0	26	0	0	0	0	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			25	1	0	26	0	0	0	0	0	1	0	1		
16	7.380		1			1									10 Feb 11	
17	7.570		1			1									10 Feb 11	
18	7.780		1			1									10 Feb 11	
19	7.930		1			1									12 Feb 11	
20	8.100		1			1									12 Feb 11	
21	8.200		1			1									12 Feb 11	
22	8.555											1		1	12 Feb 11	
23	8.670		1			1									12 Feb 11	
24	8.775		1			1									12 Feb 11	
25	8.923		1			1									12 Feb 11	
26	9.040		1			1									14 Feb 11	
27	9.390		1			1									14 Feb 11	
28	9.670		1			1									14 Feb 11	
29	9.935							1		1					14 Feb 11	
30	10.427		1			1									14 Feb 11	
CARRIED FORWARD :			38	1	0	39	0	1	0	1	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	1	0	39	0	1	0	1	0	2	0	2		
31	10.625		1			1									17 Feb 11	
32	10.707		1			1									17 Feb 11	
33	10.860		1			1									17 Feb 11	
34	11.000		1			1									17 Feb 11	
35	11.116							1		1					17 Feb 11	
36	11.230		1			1									17 Feb 11	
37	11.505		1			1									17 Feb 11	
38	11.730		1			1									17 Feb 11	
39	11.830		1			1									17 Feb 11	
40	12.080		1			1									19 Feb 11	
41	12.170		1			1									19 Feb 11	
42	12.300		1			1									19 Feb 11	
43	12.440		1			1									19 Feb 11	
44	13.175		1			1									19 Feb 11	
45	13.270		1			1									19 Feb 11	
CARRIED FORWARD :			52	1	0	53	0	2	0	2	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			52	1	0	53	0	2	0	2	0	2	0	2		
46	13.370		1			1									19 Feb 11	
47	13.450		1			1									19 Feb 11	
48	13.530		1			1									19 Feb 11	
49	13.700		1			1									23 Feb 11	
50	13.840		1			1									23 Feb 11	
51	14.005		1			1									23 Feb 11	
52	14.125		1			1									23 Feb 11	
53	14.215		1			1									23 Feb 11	
54	14.350		1			1									23 Feb 11	
55	14.450		1			1									23 Feb 11	
56	14.550		1			1									23 Feb 11	
57	14.696		1			1									23 Feb 11	
58	14.980		1			1									23 Feb 11	
59	15.170		1			1									26 Feb 11	
60	15.235		1			1									26 Feb 11	
CARRIED FORWARD :			67	1	0	68	0	2	0	2	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			67	1	0	68	0	2	0	2	0	2	0	2		
61	15.315		1			1									26 Feb 11	
62	15.680							1		1					26 Feb 11	
63	15.830		1			1									26 Feb 11	
64	16.740		1			1									26 Feb 11	
TOTAL :			70	1	0	71	0	3	0	3	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	3	0	3	0	0	0	0	0	0	0	0		
TOTAL :			0	3	0	3	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	62	29	91	4	0	4	4	1	5
TOTAL :				62	29	91	4	0	4	4	1	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JANUARY 2011:			52	4	6	62	3	0	1	4	1	2	1	4		
1	123.816	-	1			1				0				0	01 Feb 11	
2	130.600	-	1			1				0				0	01 Feb 11	
3	130.949	-	1			1				0				0	01 Feb 11	
4	131.224	-		1		1				0				0	02 Feb 11	
5	131.300	-			1	1				0				0	02 Feb 11	
6	131.470	-				0				0			1	1	02 Feb 11	
7	131.518	-	1			1				0				0	05 Feb 11	
8	131.667	-	1			1				0				0	05 Feb 11	
9	131.846	-	1			1				0				0	05 Feb 11	
10	132.100	-	1			1				0				0	07 Feb 11	
11	132.375	-	1			1				0				0	07 Feb 11	
12	132.473	-			1	1				0				0	08 Feb 11	
13	132.664	-			1	1				0				0	08 Feb 11	
14	133.441	-			1	1				0				0	09 Feb 11	
15	133.636	-	1			1				0				0	09 Feb 11	
CARRIED FORWARD :			61	5	10	76	3	0	1	4	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	5	10	76	3	0	1	4	1	2	2	5		
16	133.881	-	1			1				0				0	10 Feb 11	
17	135.505	-			1	1				0				0	10 Feb 11	
18	136.000	-	1			1				0				0	11 Feb 11	
19	136.020	-	1			1				0				0	11 Feb 11	
20	136.200	-			1	1				0				0	12 Feb 11	
21	136.834	-			1	1				0				0	12 Feb 11	
22	137.174	-			1	1				0				0	14 Feb 11	
23	137.867	A4.175.630	1			1				0				0	14 Feb 11	
24	138.107	-			1	1				0				0	16 Feb 11	
25	139.026	-			1	1				0				0	16 Feb 11	
26	139.196	-			1	1				0				0	17 Feb 11	
27	139.367	-	1			1				0				0	17 Feb 11	
28	140.894	-			1	1				0				0	18 Feb 11	
29	140.993	A4.177.600			1	1				0				0	18 Feb 11	
30	139.600	-			1	1				0				0	18 Feb 11	
CARRIED FORWARD :			66	5	20	91	3	0	1	4	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	12	14	26	-	-	-	-	4	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	6	12	18	-	-	-	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1	7	8	2	-	2	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
TOTAL :				19	33	52	2	-	2	-	4	4

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			10	2	0	12	0	0	0	0	0	0	0	0		
1	13.249	C36										1		1	07 Feb 11	(4) 1st cycle for Normal Road
2	13.380	C37	1			1									08 Feb 11	1st cycle for Normal Road
3	13.952	C38										1		1	07 Feb 11	(6) 1st cycle for Normal Road
4	14.388	C39	1			1									08 Feb 11	1st cycle for Normal Road
5	14.456	C40										1		1	07 Feb 11	(3) 1st cycle for Normal Road
6	15.041	C41										1		1	07 Feb 11	(7) 1st cycle for Normal Road
7	15.684	C42	1			1									08 Feb 11	1st cycle for Normal Road
8	16.041	C43	1			1									08 Feb 11	1st cycle for Normal Road
9	16.058	C44	1			1									08 Feb 11	1st cycle for Normal Road
10	16.234	C45	1			1									09 Feb 11	1st cycle for Normal Road
11	16.290	C46		1		1									09 Feb 11	1st cycle for Normal Road
12	16.490	C47			1	1									09 Feb 11	1st cycle for Normal Road
13	16.641	C48	1			1									09 Feb 11	1st cycle for Normal Road
14	16.753	C49	1			1									09 Feb 11	1st cycle for Normal Road
15	17.052	C50	1			1									09 Feb 11	1st cycle for Normal Road
CARRIED FORWARD:			19	3	1	23	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			19	3	1	23	0	0	0	0	0	4	0	4		
16	17.390	C51	1			1									11 Feb 11	1st cycle for Normal Road
17	17.679	C52	1			1									11 Feb 11	1st cycle for Normal Road
18	17.818	C53	1			1									11 Feb 11	1st cycle for Normal Road
TOTAL :			22	3	1	26	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	1	0	1	1	1	0	2	0	0	0	0		
1	5.169	C5	1			1									22 Feb 11	2nd cycle for Protocol Road
2	5.403	C6	1			1									23 Feb 11	2nd cycle for Protocol Road
3	5.689	C7	1			1									24 Feb 11	2nd cycle for Protocol Road
4	6.029	C8	1			1									25 Feb 11	2nd cycle for Protocol Road
5	6.039	C9	1			1									25 Feb 11	2nd cycle for Protocol Road
6	6.214	C10	1			1									28 Feb 11	2nd cycle for Protocol Road
7	6.644	C11	1			1									28 Feb 11	2nd cycle for Protocol Road
TOTAL :			7	1	0	8	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			4	2	0	6	0	0	0	0	0	0	0	0		
1	43.689	C116			1	1									25 Feb 11	2nd cycle for Normal Road
2	43.340	C115	1			1									25 Feb 11	2nd cycle for Normal Road
3	43.148	C114			1	1									25 Feb 11	2nd cycle for Normal Road
4	42.845	C113			1	1									26 Feb 11	2nd cycle for Normal Road
5	42.482	C112	1			1									26 Feb 11	2nd cycle for Normal Road
6	42.382	C111	1			1									26 Feb 11	2nd cycle for Normal Road
7	42.265	C110	1			1									26 Feb 11	2nd cycle for Normal Road
8	42.045	C109	1			1									26 Feb 11	2nd cycle for Normal Road
9	41.810	C108	1			1									28 Feb 11	2nd cycle for Normal Road
10	41.670	C107	1			1									28 Feb 11	2nd cycle for Normal Road
11	41.520	C106	1			1									28 Feb 11	2nd cycle for Normal Road
12	41.310	C105	1			1									28 Feb 11	2nd cycle for Normal Road
TOTAL :			13	2	3	18	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	49	98	147	8	1	9	-	5	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL :				49	98	147	8	1	9	-	5	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			28	4	17	49	6	0	2	8	0	0	0	0		
1	68.780	TBN 104			1	1				0				0	01 Feb 11	1st cycle normal road
2	68.690	TBN 103			1	1				0				0	01 Feb 11	1st cycle normal road
3	68.200	TBN 102			1	1				0				0	02 Feb 11	1st cycle normal road
4	68.120	TBN 101			1	1				0				0	02 Feb 11	1st cycle normal road
5	67.470	TBN 100				0				0		1		1	05 Feb 11	1st cycle normal road
6	67.460	TBN 99			1	1				0				0	05 Feb 11	1st cycle normal road
7	67.320	TBN 98			1	1				0				0	05 Feb 11	1st cycle normal road
8	67.160	TBN 97			1	1				0				0	07 Feb 11	1st cycle normal road
9	66.900	TBN 96			1	1				0				0	08 Feb 11	1st cycle normal road
10	66.680	TBN 95			1	1				0				0	09 Feb 11	1st cycle normal road
11	66.600	TBN 94				0				0			1	1	09 Feb 11	1st cycle normal road
12	66.380	TBN 93	1			1				0				0	09 Feb 11	1st cycle normal road
13	66.150	TBN 92			1	1				0				0	10 Feb 11	1st cycle normal road
14	65.890	TBN 91	1			1				0				0	11 Feb 11	1st cycle normal road
15	65.880	TBN 90	1			1				0				0	11 Feb 11	1st cycle normal road
CARRIED FORWARD :			31	4	27	62	6	0	2	8	0	1	1	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			31	4	27	62	6	0	2	8	0	1	1	2		
16	65.700	TBN 89	1			1				0				0	11 Feb 11	1st cycle normal road
17	65.600	TBN 88			1	1				0				0	11 Feb 11	1st cycle normal road
18	65.400	TBN 87	1			1				0				0	12 Feb 11	1st cycle normal road
19	65.250	TBN 86	1			1				0				0	12 Feb 11	1st cycle normal road
20	65.100	TBN 85			1	1				0				0	12 Feb 11	1st cycle normal road
21	64.930	TBN 84			1	1				0				0	14 Feb 11	1st cycle normal road
22	64.900	TBN 83			1	1				0				0	14 Feb 11	1st cycle normal road
23	64.800	TBN 82				0				0		1		1	16 Feb 11	1st cycle normal road
24	64.790	TBN 81			1	1				0				0	16 Feb 11	1st cycle normal road
25	64.760	TBN 80			1	1				0				0	16 Feb 11	1st cycle normal road
26	64.730	TBN 79			1	1				0				0	16 Feb 11	1st cycle normal road
27	64.700	TBN 78			1	1				0				0	16 Feb 11	1st cycle normal road
28	64.550	TBN 77			1	1				0				0	16 Feb 11	1st cycle normal road
29	64.315	TBN 76			1	1				0				0	17 Feb 11	1st cycle normal road
30	64.283	TBN 75				0				0		1		1	17 Feb 11	1st cycle normal road
CARRIED FORWARD :			34	4	37	75	6	0	2	8	0	3	1	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			34	4	37	75	6	0	2	8	0	3	1	4		
31	64.200	TBN 74			1	1				0				0	17 Feb 11	1st cycle normal road
32	64.160	TBN 73			1	1				0				0	17 Feb 11	1st cycle normal road
33	64.130	TBN 72			1	1				0				0	17 Feb 11	1st cycle normal road
34	64.050	TBN 71			1	1				0				0	17 Feb 11	1st cycle normal road
35	63.950	TBN 70				0				0		1		1	18 Feb 11	1st cycle normal road
36	63.650	TBN 69	1			1				0				0	19 Feb 11	1st cycle normal road
37	63.250	TBN 68	1			1				0				0	19 Feb 11	1st cycle normal road
38	63.150	TBN 67	1			1				0				0	19 Feb 11	1st cycle normal road
39	62.650	TBN 66	1			1				0				0	21 Feb 11	1st cycle normal road
40	62.350	TBN 65	1			1				0				0	21 Feb 11	1st cycle normal road
41	62.108	TBN 64			1	1				0				0	21 Feb 11	1st cycle normal road
42	62.060	TBN 63			1	1				0				0	21 Feb 11	1st cycle normal road
43	61.980	TBN 62			1	1				0				0	21 Feb 11	1st cycle normal road
44	61.970	TBN 61			1	1				0				0	21 Feb 11	1st cycle normal road
45	61.800	TBN 60			1	1				0				0	21 Feb 11	1st cycle normal road
CARRIED FORWARD :			39	4	46	89	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			39	4	46	89	6	0	2	8	0	4	1	5		
46	60.150	TBN 59			1	1				0				0	21 Feb 11	1st cycle normal road
47	59.940	TBN 58			1	1				0				0	22 Feb 11	1st cycle normal road
48	59.750	TBN 57	1			1				0				0	22 Feb 11	1st cycle normal road
49	59.575	TBN 56			1	1				0				0	22 Feb 11	1st cycle normal road
50	59.200	TBN 55			1	1				0				0	22 Feb 11	1st cycle normal road
51	59.100	TBN 54			1	1				0				0	22 Feb 11	1st cycle normal road
52	59.000	TBN 53			1	1				0				0	22 Feb 11	1st cycle normal road
53	58.700	TBN 52			1	1				0				0	22 Feb 11	1st cycle normal road
54	58.400	TBN 51			1	1				0				0	22 Feb 11	1st cycle normal road
55	58.150	TBN 50			1	1				0				0	22 Feb 11	1st cycle normal road
56	58.100	TBN 49	1			1				0				0	22 Feb 11	1st cycle normal road
57	58.000	TBN 48			1	1				0				0	22 Feb 11	1st cycle normal road
58	57.650	TBN 47			1	1				0				0	22 Feb 11	1st cycle normal road
59	56.850	TBN 46			1	1				0				0	23 Feb 11	1st cycle normal road
60	56.350	TBN 45			1	1				0				0	23 Feb 11	1st cycle normal road
CARRIED FORWARD :			41	4	59	104	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			41	4	59	104	6	0	2	8	0	4	1	5		
61	56.100	TBN 44	1			1				0				0	23 Feb 11	1st cycle normal road
62	55.900	TBN 43	1			1				0				0	23 Feb 11	1st cycle normal road
63	55.500	TBN 42	1			1				0				0	23 Feb 11	1st cycle normal road
64	55.250	TBN 41	1			1				0				0	23 Feb 11	1st cycle normal road
65	55.050	TBN 40	1			1				0				0	23 Feb 11	1st cycle normal road
66	54.850	TBN 39			1	1				0				0	23 Feb 11	1st cycle normal road
67	54.450	TBN 38	1			1				0				0	23 Feb 11	1st cycle normal road
68	54.260	TBN 37			1	1				0				0	23 Feb 11	1st cycle normal road
69	53.450	TBN 36	1			1				0				0	23 Feb 11	1st cycle normal road
70	53.200	TBN 35	1			1				0				0	23 Feb 11	1st cycle normal road
71	52.850	TBN 34	1			1				0				0	23 Feb 11	1st cycle normal road
72	52.550	TBN 33			1	1				0				0	23 Feb 11	1st cycle normal road
73	52.400	TBN 32	1			1				0				0	23 Feb 11	1st cycle normal road
74	52.300	TBN 31	1			1				0				0	23 Feb 11	1st cycle normal road
75	52.100	TBN 30	1			1				0				0	23 Feb 11	1st cycle normal road
CARRIED FORWARD :			53	4	62	119	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			53	4	62	119	6	0	2	8	0	4	1	5		
76	51.950	TBN 29			1	1				0				0	24 Feb 11	1st cycle normal road
77	51.500	TBN 28	1			1				0				0	24 Feb 11	1st cycle normal road
78	51.350	TBN 27	1			1				0				0	24 Feb 11	1st cycle normal road
79	51.040	TBN 26			1	1				0				0	24 Feb 11	1st cycle normal road
80	50.850	TBN 25			1	1				0				0	24 Feb 11	1st cycle normal road
81	50.500	TBN 24	1			1				0				0	24 Feb 11	1st cycle normal road
82	50.100	TBN 23	1			1				0				0	24 Feb 11	1st cycle normal road
83	49.910	TBN 22			1	1				0				0	24 Feb 11	1st cycle normal road
84	49.750	TBN 21			1	1				0				0	24 Feb 11	1st cycle normal road
85	49.620	TBN 20	1			1				0				0	24 Feb 11	1st cycle normal road
86	49.450	TBN 19	1			1				0				0	24 Feb 11	1st cycle normal road
87	49.200	TBN 18			1	1				0				0	24 Feb 11	1st cycle normal road
88	48.700	TBN 17				0		1		1				0	25 Feb 11	1st cycle normal road
89	48.500	TBN 16			1	1				0				0	25 Feb 11	1st cycle normal road
90	48.300	TBN 15	1			1				0				0	25 Feb 11	1st cycle normal road
CARRIED FORWARD :			60	4	69	133	6	1	2	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			60	4	69	133	6	1	2	9	0	4	1	5		
91	47.995	TBN 14	1			1				0				0	25 Feb 11	1st cycle normal road
92	47.800	TBN 13			1	1				0				0	25 Feb 11	1st cycle normal road
93	47.700	TBN 12			1	1				0				0	26 Feb 11	1st cycle normal road
94	47.300	TBN 11	1			1				0				0	26 Feb 11	1st cycle normal road
95	47.200	TBN 10	1			1				0				0	26 Feb 11	1st cycle normal road
96	46.990	TBN 9	1			1				0				0	26 Feb 11	1st cycle normal road
97	46.800	TBN 8		1		1				0				0	26 Feb 11	1st cycle normal road
98	46.640	TBN 7		1		1				0				0	28 Feb 11	1st cycle normal road
99	46.450	TBN 6	1			1				0				0	28 Feb 11	1st cycle normal road
100	46.150	TBN 5			1	1				0				0	28 Feb 11	1st cycle normal road
101	45.600	TBN 4	1			1				0				0	28 Feb 11	1st cycle normal road
102	45.550	TBN 3	1			1				0				0	28 Feb 11	1st cycle normal road
103	45.300	TBN 2	1			1				0				0	28 Feb 11	1st cycle normal road
104	45.120	TBN 1			1	1				0				0	28 Feb 11	1st cycle normal road
105																
TOTAL :			68	6	73	147	6	1	2	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	11	61	72	7	20	27	-	1	1
TOTAL :				32	61	93	12	20	32	-	1	1

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			11	0	0	11	7	0	0	7	0	0	0	0		
1	31.699	59					1			1					03 Feb 11	1st cycle for normal road
2	32.335	60					1			1					03 Feb 11	1st cycle for normal road
3	32.572	61	1			1									03 Feb 11	1st cycle for normal road
4	32.645	62	1			1									04 Feb 11	1st cycle for normal road
5	32.836	63					1			1					04 Feb 11	1st cycle for normal road
6	33.673	64	1			1									04 Feb 11	1st cycle for normal road
7	34.470	65	1			1									05 Feb 11	1st cycle for normal road
8	34.560	66	1			1									05 Feb 11	1st cycle for normal road
9	34.832	67					1			1					05 Feb 11	1st cycle for normal road
10	35.075	68					1			1					07 Feb 11	1st cycle for normal road
11	35.840	69					1			1					07 Feb 11	1st cycle for normal road
12	36.275	70	1			1									07 Feb 11	1st cycle for normal road
13	36.581	71	1			1									08 Feb 11	1st cycle for normal road
14	36.923	72	1			1									08 Feb 11	1st cycle for normal road
15	37.440	73	1			1									08 Feb 11	1st cycle for normal road
CARRIED FORWARD :			20	0	0	20	13	0	0	13	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	0	0	20	13	0	0	13	0	0	0	0		
16	37.936	74					1			1					08 Feb 11	1st cycle for normal road
17	38.262	75	1			1									09 Feb 11	1st cycle for normal road
18	38.415	76	1			1									09 Feb 11	1st cycle for normal road
19	38.425	77	1			1									09 Feb 11	1st cycle for normal road
20	38.632	78	1			1									09 Feb 11	1st cycle for normal road
21	38.665	79	1			1									10 Feb 11	1st cycle for normal road
22	38.926	80	1			1									10 Feb 11	1st cycle for normal road
23	39.455	81	1			1									10 Feb 11	1st cycle for normal road
24	39.550	82	1			1									10 Feb 11	1st cycle for normal road
25	39.900	83	1			1									11 Feb 11	1st cycle for normal road
26	40.030	84					1			1					11 Feb 11	1st cycle for normal road
27	40.371	85					1			1					11 Feb 11	1st cycle for normal road
28	40.612	86	1			1									12 Feb 11	1st cycle for normal road
29	40.890	87					1			1					12 Feb 11	1st cycle for normal road
30	40.988	88	1			1									12 Feb 11	1st cycle for normal road
CARRIED FORWARD :			31	0	0	31	17	0	0	17	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			31	0	0	31	17	0	0	17	0	0	0	0		
31	41.155	89	1			1									14 Feb 11	1st cycle for normal road
32	41.625	90	1			1									14 Feb 11	1st cycle for normal road
33	41.990	91					1			1					14 Feb 11	1st cycle for normal road
34	42.255	92	1			1									15 Feb 11	1st cycle for normal road
35	42.465	93	1			1									15 Feb 11	1st cycle for normal road
36	43.105	94	1			1									15 Feb 11	1st cycle for normal road
37	43.390	95	1			1									15 Feb 11	1st cycle for normal road
38	43.635	96	1			1									16 Feb 11	1st cycle for normal road
39	44.210	97					1			1					16 Feb 11	1st cycle for normal road
40	44.325	98					1			1					16 Feb 11	1st cycle for normal road
41	45.017	99	1			1									17 Feb 11	1st cycle for normal road
42	45.480	100	1			1									17 Feb 11	1st cycle for normal road
43	45.585	101	1			1									17 Feb 11	1st cycle for normal road
44	45.935	102	1			1									17 Feb 11	1st cycle for normal road
45	46.645	103	1			1									18 Feb 11	1st cycle for normal road
CARRIED FORWARD :			43	0	0	43	20	0	0	20	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			43	0	0	43	20	0	0	20	0	0	0	0		
46	47.072	104	1			1									18 Feb 11	1st cycle for normal road
47	47.440	105	1			1									18 Feb 11	1st cycle for normal road
48	47.620	106	1			1									18 Feb 11	1st cycle for normal road
49	48.220	107	1			1									19 Feb 11	1st cycle for normal road
50	48.480	108					1			1					19 Feb 11	1st cycle for normal road
51	48.918	109	1			1									19 Feb 11	1st cycle for normal road
52	49.100	110	1			1									20 Feb 11	1st cycle for normal road
53	49.280	111	1			1									20 Feb 11	1st cycle for normal road
54	49.395	112	1			1									20 Feb 11	1st cycle for normal road
55	49.513	113	1			1									20 Feb 11	1st cycle for normal road
56	49.950	114	1			1									21 Feb 11	1st cycle for normal road
57	50.123	115	1			1									21 Feb 11	1st cycle for normal road
58	50.290	116	1			1									21 Feb 11	1st cycle for normal road
59	50.395	117	1			1									21 Feb 11	1st cycle for normal road
60	50.793	118					1			1					22 Feb 11	1st cycle for normal road
CARRIED FORWARD :			56	0	0	56	22	0	0	22	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			56	0	0	56	22	0	0	22	0	0	0	0		
61	51.110	119	1			1									22 Feb 11	1st cycle for normal road
62	51.390	120	1			1									22 Feb 11	1st cycle for normal road
63	51.620	121	1			1									23 Feb 11	1st cycle for normal road
64	51.870	122	1			1									23 Feb 11	1st cycle for normal road
65	52.460	123	1			1									23 Feb 11	1st cycle for normal road
66	53.153	124	1			1									23 Feb 11	1st cycle for normal road
67	53.465	125					1		1						24 Feb 11	1st cycle for normal road
68	53.960	126	1			1									24 Feb 11	1st cycle for normal road
69	54.225	127					1		1						24 Feb 11	1st cycle for normal road
70	54.860	128	1			1									25 Feb 11	1st cycle for normal road
71	54.961	129	1			1									25 Feb 11	1st cycle for normal road
72	55.387	130					1		1						25 Feb 11	1st cycle for normal road
73	55.867	131	1			1									26 Feb 11	1st cycle for normal road
74	56.050	132	1			1									26 Feb 11	1st cycle for normal road
75	56.722	133					1		1						26 Feb 11	1st cycle for normal road
CARRIED FORWARD :			67	0	0	67	26	0	0	26	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			67	0	0	67	26	0	0	26	0	0	0	0		
76	57.758	134	1			1									27 Feb 11	1st cycle for normal road
77	57.922	135					1			1					27 Feb 11	1st cycle for normal road
78	58.090	136	1			1									27 Feb 11	1st cycle for normal road
79	58.390	137	1			1									28 Feb 11	1st cycle for normal road
80	58.555	138	1			1									28 Feb 11	1st cycle for normal road
81	58.955	139										1		1	28 Feb 11	1st cycle for normal road
82	59.178	140	1			1									28 Feb 11	1st cycle for normal road
83																
84																
85																
86																
87																
88																
89																
90																
CARRIED FORWARD :			72	0	0	72	27	0	0	27	0	1	0	1		

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH74.243(GURUNG - GURUNG BRIDGE)

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

BRIDGES

GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	10	3	13	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	0	2	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	2	0	2	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1	0	1	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	4	0	4	0	0	0
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	2	2	4	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			26	7	33	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : FEBRUARY 2010

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	10	3	13	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				10	3	13	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			10											
1	76.630	TEMPASUK	1	√	√	√	√	√	√	√			02 Feb 11	
2	74.243	GURUNG-GURUNG	1	√	√	√	√	√	√	√			07 Feb 11	
3	62.570	KELAWAT	1	√	√	√	√	√	√	√			23 Feb 11	
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF FEB :			13											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	2	2	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				-	2	2	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JANUARY 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0											
1	3.750	Tuaran Bridge 1	√	√	√	√	√	√				10 Feb 11	
2	12.800	Sg. Betutai Bridge 1	√	√	√	√	√	√				21 Feb 11	
TOTAL:		2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	0	4	0	0	0
TOTAL :				4	0	4	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: January 2011

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM JANUARY 2011:			4											
CARRIED FORWARD:			4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2	-	2	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1	-	1	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				6	-	6	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1								0	0		
TOTAL:		1								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								0	0		
TOTAL:		2								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	2	2	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
TOTAL :				2	2	4	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2											
1	63.540	Jambatan Tambatuon 1	✓	✓	✓	✓	✓	✓		✓	✓	19 Feb 11	1st cycle normal road
2	61.200	Jambatan Sunsuron 1	✓	✓	✓	✓	✓	✓		✓	✓	21 Feb 11	1st cycle normal road
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				4	-	4	-	-	-

Rev: 4

R05 BRIDGES

DISTRICT:	BEAUFORT
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2011

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : TUARAN
ROUTE NO : 503 - JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 10.200
KM 40.600

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 140.700/ KM 177.300 - RHS

R07 DRAINAGE CLEARING(BERM DRAIN)



BEFORE



IN PROGRESS




AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 141.200/ KM 177.800 - RHS

R07 DRAINAGE CLEARING(BERM DRAIN)



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 141.200/ KM 177.800 - RHS

R07 DRAINAGE CLEARING(INTERCEPTOR DRAIN)



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG - LOK KAWI
LOCATION : CH 5.679 - CH 5.816 - MEDIAN
KM 8.630 - KM 8.767

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAFORT-MENUMBOK
LOCATION : CH 37.310 -LHS
KM 37.310

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : 502 JALAN BEAFORT-MENUMBOK
LOCATION : CH 48.310 -RHS
KM48.310

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. DRAINAGE CLEARING GRAND SUMMARY

MONTH: FEBRUARY 2011

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	26,996	0	26,996	11,519	36,980	48,499.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	3,700	3,700	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	7,620	0	7,620	24,165	0	24,165
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	6,000	29,400	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,382	6,190	7,572	14,820	9,522	24,342
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	516	0	516
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,138	5,966	9,104	8,470	2,247	10,717
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,570	0	4,570	1,555	5,488	7,043
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3,560	223	3,783	378	6,159	6,537
Papar	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	3,191	10,370	13,561	13,639	9,799	23,438
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	6,106	10,826	16,932	28,669	17,589	46,258
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	2,809	20,989	23,798	4,536	17,507	22,043
TOTAL			84,567	58,264	142,831	114,267	134,691	248,958

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	26,996	-	26,996.00	11,519.0	36,980	48,499.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	3,700	3,700.00	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				26,996	3,700	30,696	11,519	36,980.0	48,499.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	17114	26,996.00	2607	0	8912	11,519.00		
1	75.530	74.250				0.00	290.00		919.00	1209.00	01 Feb 11	Protocol 4th Cycle
2	74.260	72.090				0.00	510.00		2170.00	2680.00	02 Feb 11	Protocol 4th Cycle
3	71.570	70.410				0.00	838.00		1030.00	1868.00	05 Feb 11	
4	70.400	68.010				0.00	2371.00		1574.00	3945.00	07 Feb 11	Cascade and Berm Drain
5	67.890	67.000				0.00	995.00		5204.00	6199.00	09 Feb 11	Cascade and Berm Drain
6	66.990	64.780				0.00	1560.00		3244.00	4804.00	12 Feb 11	Cascade and Berm Drain
7	64.765	63.030				0.00	768.00		3691.00	4459.00	16 Feb 11	Cascade and Berm Drain
8	62.800	61.710				0.00	1812.00		1380.00	3192.00	18 Feb 11	Cascade and Berm Drain
9	61.710	60.500				0.00	1599.00	1773.00		3372.00	21 Feb 11	
10	60.470	59.680				0.00	310.00	120.00	1900.00	2330.00	24 Feb 11	Cascade and Berm Drain
11	59.600	58.980				0.00	1490.00		1432.00	2922.00	26 Feb 11	
12												
13												
14												
15												
BALANCE END OF FEB :			9,882.00	0.00	17,114.00	26,996.00	15,150.00	1893.00	31,456.00	48,499.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			-	-	-	-	-	-	-	-		
01	121.717	119.717	2000.00		1700.00	3700.00				0.000	26 Feb 11	Protocol 4th Cycle
02												
03												
04												
05												
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF FEB :			2,000.00	0	1,700.00	3,700.00	-	0	0	-		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,382.00	6,190.00	7,572.00	14,820.00	9,522.00	24,342.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	7,620.00	-	7,620.00	24,165.00	-	24,165.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	6,000.00	29,400.00	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	516.00	-	516.00
			TOTAL :	12,002.00	6,190.00	18,192.00	45,501.00	38,922.00	84,423.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	1,382	1,382	6,057	3,325	5,438	14,820		
1	8.158	8.267					109			109	01 Feb 11	
2	8.279	8.298					19			19	01 Feb 11	
3	8.366	8.391					25			25	01 Feb 11	
4	8.391	8.448					57			57	01 Feb 11	
5	8.448	8.547					99			99	01 Feb 11	
6	8.572	8.729	157			157					01 Feb 11	
7	8.729	8.800					71			71	01 Feb 11	
8	8.931	9.219					288			288	07 Feb 11	
9	9.240	9.416					176			176	07 Feb 11	
10	9.521	9.679					158			158	07 Feb 11	
11	9.679	10.023					344			344	07 Feb 11	
12	10.023	10.203					180			180	07 Feb 11	
13	10.219	10.240	21			21					07 Feb 11	
14	10.275	10.350					75			75	07 Feb 11	
15	14.289	14.500					211			211	16 Feb 11	
CARRIED FORWARD :			178	0	1,382	1,560	7,869	3,325	5,438	16,632		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			178	0	1,382	1,560	7,869	3,325	5,438	16,632		
16	14.500	14.514	14			14					16 Feb 11	
17	14.824	15.072	248			248					16 Feb 11	
18	15.146	15.315	169			169					16 Feb 11	
19	15.336	15.403	67			67					16 Feb 11	
20	15.413	15.476	63			63					16 Feb 11	
21	15.492	15.537	45			45					16 Feb 11	
22	15.548	15.662	114			114					16 Feb 11	
23	16.003	16.068					65			65	23 Feb 11	
24	16.068	17.000	932			932					23 Feb 11	
25	16.911	17.037					126			126	23 Feb 11	
26	17.100	17.330					230			230	23 Feb 11	
27	17.330	17.355					25			25	23 Feb 11	
28	17.380	17.390					10			10	23 Feb 11	
29	17.400	17.452					52			52	23 Feb 11	
30	17.476	17.589					113			113	23 Feb 11	
CARRIED FORWARD :			1,830	0	1,382	3,212	8,490	3,325	5,438	17,253		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,830	0	1,382	3,212	8,490	3,325	5,438	17,253		
31	17.609	17.728					119			119	23 Feb 11	
32	17.728	17.856	128			128					23 Feb 11	
33	17.856	18.132					276			276	23 Feb 11	
34	18.132	18.192	60			60					28 Feb 11	
35	18.192	18.356					164			164	28 Feb 11	
36	18.356	18.408					52			52	28 Feb 11	
37	18.537	18.676					139			139	28 Feb 11	
38	18.910	18.972					62			62	28 Feb 11	
39	18.977	19.236					259			259	28 Feb 11	
40	19.440	19.644					204			204	28 Feb 11	
41	8.385	8.545							160	160	01 Feb 11	
42	8.570	8.845			275	275					01 Feb 11	
43	8.845	9.062							217	217	01 Feb 11	
44	9.050	9.370							320	320	01 Feb 11	
45	9.370	10.030							660	660	07 Feb 11	
CARRIED FORWARD :			2,018	0	1,657	3,675	9,765	3,325	6,795	19,885		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	1,657	3,675	9,765	3,325	6,795	19,885		
46	10.030	10.182							152	152	07 Feb 11	
47	10.200	10.276							76	76	07 Feb 11	
48	10.276	10.360							84	84	07 Feb 11	
49	10.400	10.430							30	30	07 Feb 11	
50	14.293	14.320							27	27	16 Feb 11	
51	14.380	14.445							65	65	16 Feb 11	
52	14.445	14.539			94	94					16 Feb 11	
53	14.924	15.137			213	213					16 Feb 11	
54	15.137	15.276							139	139	16 Feb 11	
55	15.276	15.431			155	155					16 Feb 11	
56	15.457	15.548							91	91	16 Feb 11	
57	15.548	15.736			188	188					16 Feb 11	
58	15.796	16.973			1177	1177					23 Feb 11	
59	15.973	17.325			1352	1352					23 Feb 11	
60	16.968	17.115			147	147					23 Feb 11	
CARRIED FORWARD :			2,018	0	4,983	7,001	9,765	3,325	7,459	20,549		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	4,983	7,001	9,765	3,325	7,459	20,549		
61	16.968	17.050							82	82	23 Feb 11	
62	17.392	17.728							336	336	23 Feb 11	
63	17.740	17.946							206	206	23 Feb 11	
64	17.946	18.090							144	144	23 Feb 11	
65	18.090	18.270			180	180					28 Feb 11	
66	18.270	18.411							141	141	28 Feb 11	
67	18.550	18.646							96	96	28 Feb 11	
68	18.925	19.020			95	95					28 Feb 11	
69	19.044	19.175							131	131	28 Feb 11	
70	19.200	19.389							189	189	28 Feb 11	
71	19.404	19.475			71	71					28 Feb 11	
72	19.475	19.584							109		28 Feb 11	
73	19.612	19.837			225	225					28 Feb 11	
74	8.174	8.300						126		126	01 Feb 11	
75	8.334	8.481						147		147	01 Feb 11	
CARRIED FORWARD :			2,018	0	5,554	7,572	9,765	3,598	8,893	22,256		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,018	0	5,554	7,572	9,765	3,598	8,893	22,256		
76	8.760	8.948						188		188	01 Feb 11	
77	9.084	9.313						229		229	07 Feb 11	
78	9.648	9.870						222		222	07 Feb 11	
79	14.300	14.353						53		53	16 Feb 11	
80	14.542	14.700						158		158	16 Feb 11	
81	14.830	15.105						275		275	16 Feb 11	
82	15.400	15.900						500		500	16 Feb 11	
83	16.038	16.138						100		100	23 Feb 11	
84	16.167	16.238						71		71	23 Feb 11	
85	16.886	16.986						100		100	23 Feb 11	
86	17.090	17.280						190		190	23 Feb 11	
TOTAL :			2,018	0	5,554	7,572	9,765	5,684	8,893	24,342		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,042	0	3,578	7,620	8,961	4,131	11,073	24,165		
TOTAL :			4,042	0	3,578	7,620	8,961	4,131	11,073	24,165		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	3,000	0	3,000	6,000		
1	3.000	4.500					1,500		1,500	3,000	01 Feb 11	
2	4.500	6.000					1,500		1,500	3,000	05 Feb 11	
3	6.000	7.500					1,500		1,500	3,000	09 Feb 11	
4	7.500	9.000					1,500		1,500	3,000	12 Feb 11	
5	9.000	10.500					1,500		1,500	3,000	16 Feb 11	
6	10.500	12.000					1,500		1,500	3,000	19 Feb 11	
7	12.000	13.500					1,500		1,500	3,000	23 Feb 11	
8	13.500	15.000					1,500		1,500	3,000	25 Feb 11	
9	15.000	17.700					2,700		2,700	5,400	28 Feb 11	
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	286	0	230	516		
TOTAL :			0	0	0	0	286	0	230	516		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,191.00	10,370.00	13,561.00	13,639.00	9,799.00	23,438.00
TOTAL :				3,191.00	10,370.00	13,561.00	13,639.00	9,799.00	23,438.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JANUARY 2011:			3,128.00	0.00	63.00	3,191.00	11,039.00	0.00	2,600.00	13,639.00		
1	122.600	122.814				0.00	214.00			214.00	01 Feb 11	
2	122.814	122.850	36.00			36.00				0.00	01 Feb 11	
3	123.420	123.816	396.00			396.00				0.00	01 Feb 11	
4	123.816	124.400				0.00	584.00			584.00	01 Feb 11	
5	123.906	124.149				0.00			243.00	243.00	01 Feb 11	
6	124.149	124.300			151.00	151.00				0.00	01 Feb 11	
7	124.500	124.630	130.00			130.00				0.00	02 Feb 11	
8	124.808	124.900				0.00	92.00			92.00	02 Feb 11	
9	124.914	125.474	560.00			560.00				0.00	02 Feb 11	
10	124.980	125.100			120.00	120.00				0.00	02 Feb 11	
11	125.200	125.280			80.00	80.00				0.00	02 Feb 11	
12	125.400	125.500			100.00	100.00				0.00	02 Feb 11	
13	125.663	125.800				0.00	137.00			137.00	05 Feb 11	
14	125.739	125.962				0.00			223.00	223.00	05 Feb 11	
15	125.800	126.000			200.00	200.00				0.00	05 Feb 11	
CARRIED FORWARD :			4,250.00	0.00	714.00	4,964.00	12,066.00	0.00	3,066.00	15,132.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,250.00	0.00	714.00	4,964.00	12,066.00	0.00	3,066.00	15,132.00		
16	125.850	125.962				0.00	112.00			112.00	05 Feb 11	
17	126.100	126.544				0.00	444.00			444.00	05 Feb 11	
18	126.471	126.500			29.00	29.00				0.00	05 Feb 11	
19	126.500	126.544				0.00	44.00			44.00	07 Feb 11	
20	126.500	126.700			200.00	200.00				0.00	07 Feb 11	
21	126.563	126.650	87.00			87.00				0.00	07 Feb 11	
22	126.743	126.841			98.00	98.00				0.00	07 Feb 11	
23	127.100	127.286	186.00			186.00				0.00	07 Feb 11	
24	127.125	127.170			45.00	45.00				0.00	07 Feb 11	
25	127.465	127.600	135.00			135.00				0.00	08 Feb 11	
26	127.465	127.784			319.00	319.00				0.00	08 Feb 11	
27	127.666	127.733	67.00			67.00				0.00	08 Feb 11	
28	127.733	128.783	1,050.00			1,050.00				0.00	08 Feb 11	
29	128.046	128.062			16.00	16.00				0.00	08 Feb 11	
30	128.070	128.243			173.00	173.00				0.00	09 Feb 11	
CARRIED FORWARD :			5,775.00	0.00	1,594.00	7,369.00	12,666.00	0.00	3,066.00	15,732.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,775.00	0.00	1,594.00	7,369.00	12,666.00	0.00	3,066.00	15,732.00		
31	128.500	128.550			50.00	50.00				0.00	09 Feb 11	
32	128.848	129.166				0.00	318.00			318.00	09 Feb 11	
33	128.870	129.200				0.00			330.00	330.00	09 Feb 11	
34	128.871	128.937				0.00	66.00			66.00	09 Feb 11	
35	129.000	129.141	141.00			141.00				0.00	10 Feb 11	
36	129.102	129.225			123.00	123.00				0.00	10 Feb 11	
37	129.298	130.182				0.00	884.00			884.00	10 Feb 11	
38	129.300	129.500	200.00			200.00				0.00	10 Feb 11	
39	129.519	129.796				0.00			277.00	277.00	10 Feb 11	
40	129.689	129.840	151.00			151.00				0.00	11 Feb 11	
41	129.962	130.137	175.00			175.00				0.00	11 Feb 11	
42	129.995	130.227				0.00			232.00	232.00	11 Feb 11	
43	130.266	130.455				0.00	189.00			189.00	11 Feb 11	
44	130.250	130.400				0.00			150.00	150.00	11 Feb 11	
45	130.400	130.600				0.00			200.00	200.00	12 Feb 11	
CARRIED FORWARD :			6,442.00	0.00	1,767.00	8,209.00	14,123.00	0.00	4,255.00	18,378.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,442.00	0.00	1,767.00	8,209.00	14,123.00	0.00	4,255.00	18,378.00		
46	130.633	130.861				0.00			228.00	228.00	12 Feb 11	
47	130.455	130.850				0.00	395.00			395.00	12 Feb 11	
48	130.887	130.955				0.00	68.00			68.00	12 Feb 11	
49	131.040	131.320				0.00	280.00			280.00	12 Feb 11	
50	130.920	131.270				0.00			350.00	350.00	13 Feb 11	
51	131.325	131.423	98.00			98.00				0.00	13 Feb 11	
52	131.300	131.400			100.00	100.00				0.00	13 Feb 11	
53	131.520	131.700				0.00	180.00			180.00	13 Feb 11	
54	131.550	131.600			50.00	50.00				0.00	14 Feb 11	
55	131.750	131.846				0.00	96.00			96.00	14 Feb 11	
56	131.750	131.800			50.00	50.00				0.00	14 Feb 11	
57	131.846	132.068				0.00	222.00			222.00	16 Feb 11	
58	132.048	132.127				0.00			79.00	79.00	16 Feb 11	
59	132.200	132.319			119.00	119.00				0.00	17 Feb 11	
60	132.203	132.500	297.00			297.00				0.00	17 Feb 11	
CARRIED FORWARD :			6,837.00	0.00	2,086.00	8,923.00	15,364.00	0.00	4,912.00	20,276.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,837.00	0.00	2,086.00	8,923.00	15,364.00	0.00	4,912.00	20,276.00		
61	132.500	132.612				0.00			112.00	112.00	18 Feb 11	
62	132.500	132.658				0.00	158.00			158.00	18 Feb 11	
63	132.674	133.116				0.00	442.00			442.00	18 Feb 11	
64	133.183	133.600			417.00	417.00				0.00	19 Feb 11	
65	133.200	133.295	95.00			95.00				0.00	19 Feb 11	
66	133.631	133.881				0.00	250.00			250.00	19 Feb 11	
67	133.631	134.238				0.00			607.00	607.00	21 Feb 11	
68	134.250	135.100			850.00	850.00				0.00	21 Feb 11	
69	135.100	135.266	166.00			166.00				0.00	21 Feb 11	
70	135.340	135.850	510.00			510.00				0.00	21 Feb 11	
71	136.583	136.834				0.00	251.00			251.00	22 Feb 11	
72	136.841	137.000				0.00	159.00			159.00	22 Feb 11	
73	137.100	137.300	200.00			200.00				0.00	22 Feb 11	
74	137.260	137.467				0.00			207.00	207.00	22 Feb 11	
75	137.300	137.466				0.00	166.00			166.00	22 Feb 11	
CARRIED FORWARD :			7,808.00	0.00	3,353.00	11,161.00	16,790.00	0.00	5,838.00	22,628.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,808.00	0.00	3,353.00	11,161.00	16,790.00	0.00	5,838.00	22,628.00		
76	137.466	137.511				0.00	45.00			45.00	23 Feb 11	
77	137.800	138.107	307.00			307.00				0.00	23 Feb 11	
78	138.200	138.600	400.00			400.00				0.00	23 Feb 11	
79	138.640	138.705				0.00			65.00	65.00	23 Feb 11	
80	138.660	138.727				0.00	67.00			67.00	23 Feb 11	
81	139.000	139.026	26.00			26.00				0.00	24 Feb 11	
82	139.081	139.400	319.00			319.00				0.00	24 Feb 11	
83	139.130	139.196			66.00	66.00				0.00	24 Feb 11	
84	139.450	139.500	50.00			50.00				0.00	24 Feb 11	
85	139.459	140.100			641.00	641.00				0.00	24 Feb 11	
86	139.660	139.680	20.00			20.00				0.00	25 Feb 11	
87	139.892	139.967	75.00			75.00				0.00	25 Feb 11	
88	140.243	140.381			138.00	138.00				0.00	25 Feb 11	
89	140.453	140.768				0.00	315.00			315.00	25 Feb 11	
90	140.549	140.768				0.00			219.00	219.00	25 Feb 11	
CARRIED FORWARD :			9,005.00	0.00	4,198.00	13,203.00	17,217.00	0.00	6,122.00	23,339.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,005.00	0.00	4,198.00	13,203.00	17,217.00	0.00	6,122.00	23,339.00		
91	140.768	140.800				0.00	32.00			32.00	26 Feb 11	
92	140.768	140.800				0.00			32.00	32.00	26 Feb 11	
93	140.882	140.900	18.00			18.00				0.00	26 Feb 11	
94	140.935	140.970				0.00			35.00	35.00	26 Feb 11	
95	141.230	141.290	60.00			60.00				0.00	28 Feb 11	
96	141.230	141.400	170.00			170.00				0.00	28 Feb 11	
97	141.290	141.400	110.00			110.00				0.00	28 Feb 11	
98												
99												
100												
101												
102												
103												
104												
105												
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	17,249.00	0.00	6,189.00	23,438.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,138	5,966	9,104	8,470	2,247	10,717
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,570	-	4,570	1,555	5,488	7,043
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3,560	223	3,783	378	6,159	6,537
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				11,268	6,189	17,457	10,403	13,894	24,297

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,837	0	301	3,138	1,400	2,290	4,780	8,470		
1	15.135	15.655							520	520	02 Feb 11	1st cycle for Normal Road
2	15.655	16.174							519	519	02 Feb 11	1st cycle for Normal Road
3	16.174	17.345			1171	1171					07 Feb 11	1st cycle for Normal Road
4	17.390	17.548			158	158					10 Feb 11	1st cycle for Normal Road
5	17.635	18.000			365	365					11 Feb 11	1st cycle for Normal Road
6	12.335	15.462	3127			3127					01 Feb 11	1st cycle for Normal Road
7	15.509	15.564					55			55	02 Feb 11	1st cycle for Normal Road
8	15.795	16.135					340			340	02 Feb 11	1st cycle for Normal Road
9	16.135	16.284	149			149					08 Feb 11	1st cycle for Normal Road
10	16.405	16.895	490			490					09 Feb 11	1st cycle for Normal Road
11	16.998	17.135	137			137					09 Feb 11	1st cycle for Normal Road
12	17.135	17.390					255			255	02 Feb 11	1st cycle for Normal Road
13	17.390	17.588	168			168					10 Feb 11	1st cycle for Normal Road
14	17.799	18.000	201			201					11 Feb 11	1st cycle for Normal Road
CARRIED FORWARD :			7,109	0	1,995	9,104	2,050	2,290	5,819	10,159		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,109	0	1,995	9,104	2,050	2,290	5,819	10,159		
16	14.870	15.070						200		200	02 Feb 11	1st cycle for Normal Road
17	15.682	16.040						358		358	02 Feb 11	1st cycle for Normal Road
TOTAL :			7,109	0	1,995	9,104	2,050	2,848	5,819	10,717		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,967	0	2,603	4,570	1,088	0	467	1,555		
1	45.050	44.400					650			650	14 Feb 11	2nd cycle for Normal Road
2	44.283	44.150					133			133	15 Feb 11	2nd cycle for Normal Road
3	44.075	43.992					83			83	16 Feb 11	2nd cycle for Normal Road
4	43.842	43.580					262			262	24 Feb 11	2nd cycle for Normal Road
5	43.498	43.098					400			400	25 Feb 11	2nd cycle for Normal Road
6	43.098	42.768					330			330	26 Feb 11	2nd cycle for Normal Road
7	42.768	41.738					1030			1030	27 Feb 11	2nd cycle for Normal Road
8	41.738	40.178					1560			1560	28 Feb 11	2nd cycle for Normal Road
9	41.178	40.698					480			480	28 Feb 11	2nd cycle for Normal Road
10	45.170	45.000							170	170	14 Feb 11	2nd cycle for Normal Road
11	42.650	42.410							240	240	26 Feb 11	2nd cycle for Normal Road
12	41.671	41.521							150	150	27 Feb 11	2nd cycle for Normal Road
TOTAL :			1,967	0	2,603	4,570	6,016	0	1,027	7,043		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,070	0	2,490	3,560	235	114	29	378		
1	4.164	4.201	37			37				0	15 Feb 11	2nd cycle for Protocol Road
2	4.201	4.255				0	54			54	14 Feb 11	2nd cycle for Protocol Road
3	4.749	4.849				0	100			100	14 Feb 11	2nd cycle for Protocol Road
4	5.459	5.854				0	395			395	16 Feb 11	2nd cycle for Protocol Road
5	5.929	6.239				0	310			310	18 Feb 11	2nd cycle for Protocol Road
6	6.019	6.324				0	305			305	20 Feb 11	2nd cycle for Protocol Road
7	6.324	6.579				0	255			255	22 Feb 11	2nd cycle for Protocol Road
8	6.349	6.499				0	150			150	25 Feb 11	2nd cycle for Protocol Road
9	6.597	6.801				0	204			204	25 Feb 11	2nd cycle for Protocol Road
10	6.649	6.920				0	271			271	26 Feb 11	2nd cycle for Protocol Road
11	6.838	6.949				0	111			111	28 Feb 11	2nd cycle for Protocol Road
12	3.729	3.829				0			100	100	09 Feb 11	2nd cycle for Protocol Road
13	4.449	4.534				0			85	85	11 Feb 11	2nd cycle for Protocol Road
14	4.534	4.574				0			40	40	11 Feb 11	2nd cycle for Protocol Road
CARRIED FORWARD :			1,107	0	2,490	3,597	2,390	114	254	2,758		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,107	0	2,490	3,597	2,390	114	254	2,758		
15	4.574	4.639			65	65				0	15 Feb 11	2nd cycle for Protocol Road
16	4.644	5.264				0			620	620	12 Feb 11	2nd cycle for Protocol Road
17	4.800	4.947				0			147	147	13 Feb 11	2nd cycle for Protocol Road
18	5.274	5.566				0			292	292	18 Feb 11	2nd cycle for Protocol Road
19	5.669	6.009				0			340	340	19 Feb 11	2nd cycle for Protocol Road
20	6.022	6.339				0			317	317	23 Feb 11	2nd cycle for Protocol Road
21	6.264	6.474				0			210	210	25 Feb 11	2nd cycle for Protocol Road
22	6.357	6.456				0			99	99	26 Feb 11	2nd cycle for Protocol Road
23	6.799	6.920			121	121				0	15 Feb 11	2nd cycle for Protocol Road
24	3.849	3.900				0		51		51	09 Feb 11	2nd cycle for Protocol Road
25	4.311	4.725				0		414		414	10 Feb 11	2nd cycle for Protocol Road
26	4.733	4.760				0		27		27	12 Feb 11	2nd cycle for Protocol Road
27	4.799	4.964				0		165		165	13 Feb 11	2nd cycle for Protocol Road
28	4.989	5.195				0		206		206	17 Feb 11	2nd cycle for Protocol Road
CARRIED FORWARD :			1,107	0	2,676	3,783	2,390	977	2,279	5,646		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,107	0	2,676	3,783	2,390	977	2,279	5,646		
29	5.223	5.266				0		43		43	19 Feb 11	2nd cycle for Protocol Road
30	5.275	5.363				0		88		88	21 Feb 11	2nd cycle for Protocol Road
31	5.679	5.816				0		137		137	21 Feb 11	2nd cycle for Protocol Road
32	5.859	6.023				0		164		164	22 Feb 11	2nd cycle for Protocol Road
33	6.023	6.087				0		64		64	22 Feb 11	2nd cycle for Protocol Road
34	6.213	6.349				0		136		136	24 Feb 11	2nd cycle for Protocol Road
35	6.575	6.693				0		118		118	25 Feb 11	2nd cycle for Protocol Road
36	6.692	6.792				0		100		100	26 Feb 11	2nd cycle for Protocol Road
37	6.849	6.890				0		41		41	26 Feb 11	2nd cycle for Protocol Road
TOTAL :			1,107	0	2,676	3,783	2,390	1,868	2,279	6,537		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	6,106	10,826	16,932	28,669	17,589	46,258
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
TOTAL :				6,106	10,826	16,932	28,669	17,589	46,258

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,443	0	2,663	6,106	15,475	0	13,194	28,669		
1	68.900	69.310				0			410	410	01 Feb 11	1st cycle normal road
2	68.710	69.180	470			470				0	01 Feb 11	1st cycle normal road
3	68.400	68.690	290			290				0	02 Feb 11	1st cycle normal road
4	68.366	68.900			534	534				0	02 Feb 11	1st cycle normal road
5	68.300	68.350	50			50				0	02 Feb 11	1st cycle normal road
6	68.200	68.330			130	130				0	02 Feb 11	1st cycle normal road
7	67.950	68.100	150			150				0	05 Feb 11	1st cycle normal road
8	67.510	68.100			590	590				0	05 Feb 11	1st cycle normal road
9	67.224	67.417			193	193				0	07 Feb 11	1st cycle normal road
10	67.200	67.240	40			40				0	07 Feb 11	1st cycle normal road
11	67.100	67.224			124	124				0	07 Feb 11	1st cycle normal road
12	66.990	67.150	160			160				0	08 Feb 11	1st cycle normal road
13	66.900	67.070			170	170				0	08 Feb 11	1st cycle normal road
14	66.700	66.850	150			150				0	09 Feb 11	1st cycle normal road
15	66.600	66.880			280	280				0	09 Feb 11	1st cycle normal road
CARRIED FORWARD :			4,753	0	4,684	9,437	15,475	0	13,604	29,079		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,753	0	4,684	9,437	15,475	0	13,604	29,079		
16	66.280	66.600	320			320				0	10 Feb 11	1st cycle normal road
17	66.100	66.526			426	426				0	10 Feb 11	1st cycle normal road
18	66.100	66.225	125			125				0	10 Feb 11	1st cycle normal road
19	66.060	66.100				0			40	40	11 Feb 11	1st cycle normal road
20	65.925	65.943				0	18			18	11 Feb 11	1st cycle normal road
21	65.480	66.050			570	570				0	12 Feb 11	1st cycle normal road
22	65.220	65.470			250	250				0	12 Feb 11	1st cycle normal road
23	64.975	65.915	940			940				0	14 Feb 11	1st cycle normal road
24	64.960	65.200			240	240				0	14 Feb 11	1st cycle normal road
25	64.865	64.876	11			11				0	14 Feb 11	1st cycle normal road
26	64.830	64.900			70	70				0	16 Feb 11	1st cycle normal road
27	64.450	64.740	290			290				0	16 Feb 11	1st cycle normal road
28	64.360	64.400	40			40				0	17 Feb 11	1st cycle normal road
29	64.300	64.750			450	450				0	17 Feb 11	1st cycle normal road
30	64.300	64.350	50			50				0	17 Feb 11	1st cycle normal road
CARRIED FORWARD :			6,529	0	6,690	13,219	15,493	0	13,644	29,137		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,529	0	6,690	13,219	15,493	0	13,644	29,137		
31	64.100	64.200	100			100				0	17 Feb 11	1st cycle normal road
32	63.953	64.165			212	212				0	18 Feb 11	1st cycle normal road
33	63.900	63.950	50			50				0	18 Feb 11	1st cycle normal road
34	63.770	63.870				0	100			100	18 Feb 11	1st cycle normal road
35	63.754	63.930			176	176				0	18 Feb 11	1st cycle normal road
36	63.650	63.750				0	100			100	19 Feb 11	1st cycle normal road
37	63.618	-				0		94		94	19 Feb 11	1st cycle normal road
38	63.550	63.650				0			100	100	19 Feb 11	1st cycle normal road
39	63.550	63.621				0	71			71	19 Feb 11	1st cycle normal road
40	63.500	63.536			36	36				0	19 Feb 11	1st cycle normal road
41	63.300	63.531				0	231			231	19 Feb 11	1st cycle normal road
42	63.275	63.500				0			225	225	19 Feb 11	1st cycle normal road
43	62.657	63.200	543			543				0	21 Feb 11	1st cycle normal road
44	62.370	62.643	273			273				0	21 Feb 11	1st cycle normal road
45	62.250	63.273			1023	1023				0	21 Feb 11	1st cycle normal road
CARRIED FORWARD :			7,495	0	8,137	15,632	15,995	94	13,969	30,058		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,495	0	8,137	15,632	15,995	94	13,969	30,058		
46	62.220	62.315	95			95				0	21 Feb 11	1st cycle normal road
47	62.100	62.200	100			100				0	21 Feb 11	1st cycle normal road
48	61.800	61.850	50			50				0	21 Feb 11	1st cycle normal road
49	61.300	61.530				0	230			230	21 Feb 11	1st cycle normal road
50	60.470	60.600	130			130				0	21 Feb 11	1st cycle normal road
51	59.820	60.205			385	385				0	22 Feb 11	1st cycle normal road
52	59.480	59.775			295	295				0	22 Feb 11	1st cycle normal road
53	59.166	59.300	134			134				0	22 Feb 11	1st cycle normal road
54	58.817	59.000				0	183			183	22 Feb 11	1st cycle normal road
55	58.750	58.817				0	67			67	22 Feb 11	1st cycle normal road
56	58.157	58.650				0	493			493	22 Feb 11	1st cycle normal road
57	57.745	57.980				0			235	235	22 Feb 11	1st cycle normal road
58	57.650	57.745				0			95	95	22 Feb 11	1st cycle normal road
59	56.920	57.000				0	80			80	23 Feb 11	1st cycle normal road
60	56.900	57.590				0			690	690	23 Apr 11	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	17,048	94	14,989	32,131		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	17,048	94	14,989	32,131		
61	56.660	56.847				0			187	187	23 Feb 11	1st cycle normal road
62	56.590	56.660				0			70	70	23 Feb 11	1st cycle normal road
63	56.405	56.590				0			185	185	23 Feb 11	1st cycle normal road
64	56.350	56.405				0			55	55	23 Feb 11	1st cycle normal road
65	55.887	56.345				0			458	458	23 Feb 11	1st cycle normal road
66	55.477	55.857				0			380	380	23 Feb 11	1st cycle normal road
67	55.252	55.477				0			225	225	23 Feb 11	1st cycle normal road
68	54.882	55.252				0			370	370	23 Feb 11	1st cycle normal road
69	52.742	52.860				0	118			118	23 Feb 11	1st cycle normal road
70	52.105	54.832				0			2727	2727	23 & 24 Feb 11	1st cycle normal road
71	51.993	52.105				0			112	112	24 Feb 11	1st cycle normal road
72	51.243	51.920				0			677	677	24 Feb 11	1st cycle normal road
73	51.050	51.127				0	77			77	24 Feb 11	1st cycle normal road
74	49.648	51.243				0			1595	1595	24 & 25 Feb 11	1st cycle normal road
75	49.198	49.648				0			450	450	25 Feb 11	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	17,243	94	22,480	39,817		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	17,243	94	22,480	39,817		
76	48.837	49.198				0			361	361	25 Feb 11	1st cycle normal road
77	48.800	-				0	130			130	25 Feb 11	Cascade Drain at slope
78	48.800	48.826				0	26			26	25 Feb 11	Bench - 8
79	48.800	48.837				0	37			37	25 Feb 11	Bench - 7
80	48.800	48.850				0	50			50	25 Feb 11	Bench - 6
81	48.800	48.868				0	68			68	25 Feb 11	Bench - 5
82	48.800	48.896				0	96			96	25 Feb 11	Bench - 4
83	48.800	48.930				0	130			130	25 Feb 11	Bench - 3
84	48.800	48.955				0	155			155	25 Feb 11	Bench - 2
85	48.800	48.964				0	164			164	25 Feb 11	Bench - 1
86	48.718	48.910				0	192			192	25 Feb 11	1st cycle normal road
87	48.072	48.737				0			665	665	25 Feb 11	1st cycle normal road
88	48.017	48.100				0	83			83	25 Feb 11	1st cycle normal road
89	48.002	48.072				0			70	70	25 Feb 11	1st cycle normal road
90	47.750	48.002				0			252	252	26 Feb 11	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	18,374	94	23,828	42,296		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	18,374	94	23,828	42,296		
91	47.475	47.680				0			205	205	26 Feb 11	1st cycle normal road
92	47.364	47.475			111	111				0	26 Feb 11	1st cycle normal road
93	46.830	47.192				0			362	362	26 Feb 11	1st cycle normal road
94	46.705	46.815				0			110	110	26 Feb 11	1st cycle normal road
95	46.830	-				0	100			100	26 Feb 11	Cascade drain to discharge drain
96	46.749	-				0	15			15	26 Feb 11	Main discharge drain at slope
97	46.667	46.830				0	163			163	28 Feb 11	Roadside drain
98	46.667	-				0	135			135	28 Feb 11	Cascade drain to discharge drain
99	46.667	46.720				0	53			53	28 Feb 11	Bench drain - 6
100	46.667	46.750				0	83			83	28 Feb 11	Bench drain - 5
101	46.667	46.760				0	93			93	28 Feb 11	Bench drain - 4
102	46.667	46.780				0	113			113	28 Feb 11	Bench drain - 3
103	46.667	46.800				0	133			133	28 Feb 11	Bench drain - 2
104	46.667	46.825				0	158			158	28 Feb 11	Bench drain - 1
105	46.660	-				0			100	100	28 Feb 11	Perimeter drain at hill slope
CARRIED FORWARD :			8,004	0	8,928	16,932	19,420	94	24,605	44,119		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,928	16,932	19,420	94	24,605	44,119		
106	46.654	46.705				0			51	51	28 Feb 11	1st cycle normal road
107	46.060	46.190				0	130			130	28 Feb 11	1st cycle normal road
108	45.720	46.000				0	280			280	28 Feb 11	1st cycle normal road
109	45.580	45.633				0	53			53	28 Feb 11	1st cycle normal road
110	45.020	46.645				0			1625	1625	28 Feb 11	1st cycle normal road
111												
112												
113												
114												
115												
116												
117												
118												
119												
120												
TOTAL :			8,004	0	8,928	16,932	19,883	94	26,281	46,258		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : FEBRUARY 2011

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	2,809.00	20,989.00	23,798.00	4,536.00	17,507.00	22,043.00
TOTAL :				25,004.00	20,989.00	45,993.00	4,536.00	17,507.00	22,043.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00		11,108.00	22,195.00	0.00		0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,144.00		1,665.00	2,809.00	2,172.00	50.00	2,314.00	4,536.00		
1	31.610	31.778			168.00	168.00				0.00	01 Feb 11	1st cycle for normal road
2	31.778	32.428				0.00			650.00	650.00	01 Feb 11	1st cycle for normal road
3	32.205	33.042	837.00			837.00				0.00	01 Feb 11	1st cycle for normal road
4	32.464	32.644			180.00	180.00				0.00	01 Feb 11	1st cycle for normal road
5	32.644	32.830				0.00			186.00	186.00	02 Feb 11	1st cycle for normal road
6	32.830	33.054			224.00	224.00				0.00	02 Feb 11	1st cycle for normal road
7	33.054	33.685				0.00			631.00	631.00	02 Feb 11	1st cycle for normal road
8	33.042	33.730				0.00	688.00			688.00	03 Feb 11	1st cycle for normal road
9	33.730	34.410				0.00	680.00			680.00	04 Feb 11	1st cycle for normal road
10	33.685	34.290			605.00	605.00				0.00	04 Feb 11	1st cycle for normal road
11	34.290	34.406				0.00			116.00	116.00	05 Feb 11	1st cycle for normal road
12	34.425	34.900				0.00	475.00			475.00	05 Feb 11	1st cycle for normal road
13	34.900	35.108				0.00	208.00			208.00	06 Feb 11	1st cycle for normal road
14	34.676	35.110				0.00			434.00	434.00	06 Feb 11	1st cycle for normal road
15	35.100	35.780				0.00	680.00			680.00	07 Feb 11	1st cycle for normal road
CARRIED FORWARD :			1,981.00	0.00	2,842.00	4,823.00	4,903.00	50.00	4,331.00	9,284.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,981.00		2,842.00	4,823.00	4,903.00	50.00	4,331.00	9,284.00		
16	35.165	35.505				0.00			340.00	340.00	08 Feb 11	1st cycle for normal road
17	35.540	35.728				0.00			188.00	188.00	08 Feb 11	1st cycle for normal road
18	35.882	36.125				0.00			243.00	243.00	08 Feb 11	1st cycle for normal road
19	35.907	36.130				0.00	223.00			223.00	08 Feb 11	1st cycle for normal road
20	36.328	36.465	137.00			137.00				0.00	07 Feb 11	1st cycle for normal road
21	36.330	36.580			250.00	250.00				0.00	07 Feb 11	1st cycle for normal road
22	36.648	36.870			222.00	222.00				0.00	07 Feb 11	1st cycle for normal road
23	36.720	36.870	150.00			150.00				0.00	07 Feb 11	1st cycle for normal road
24	37.020	37.424			404.00	404.00				0.00	07 Feb 11	1st cycle for normal road
25	37.270	37.500	230.00			230.00				0.00	08 Feb 11	1st cycle for normal road
26	37.480	37.540			60.00	60.00				0.00	08 Feb 11	1st cycle for normal road
27	37.576	37.695	119.00			119.00				0.00	08 Feb 11	1st cycle for normal road
28	37.625	37.705	80.00			80.00				0.00	08 Feb 11	1st cycle for normal road
29	37.950	38.132			182.00	182.00				0.00	08 Feb 11	1st cycle for normal road
30	38.524	38.863			339.00	339.00				0.00	08 Feb 11	1st cycle for normal road
CARRIED FORWARD :			2,697.00	0.00	4,299.00	6,996.00	5,126.00	50.00	5,102.00	10,278.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,697.00		4,299.00	6,996.00	5,126.00	50.00	5,102.00	10,278.00		
31	38.740	39.450	710.00			710.00				0.00	09 Feb 11	1st cycle for normal road
32	38.924	39.400			476.00	476.00				0.00	09 Feb 11	1st cycle for normal road
33	39.400	39.700			300.00	300.00				0.00	10 Feb 11	1st cycle for normal road
34	39.800	40.620			820.00	820.00				0.00	10 Feb 11	1st cycle for normal road
35	40.620	41.830			1,210.00	1,210.00				0.00	11 Feb 11	1st cycle for normal road
36	41.830	42.260			430.00	430.00				0.00	12 Feb 11	1st cycle for normal road
37	40.887	41.680	793.00			793.00				0.00	12 Feb 11	1st cycle for normal road
38	41.680	42.030	350.00			350.00				0.00	13 Feb 11	1st cycle for normal road
39	42.400	43.220			820.00	820.00				0.00	13 Feb 11	1st cycle for normal road
40	43.318	43.715			397.00	397.00				0.00	14 Feb 11	1st cycle for normal road
41	43.890	44.100			210.00	210.00				0.00	14 Feb 11	1st cycle for normal road
42	44.380	44.612			232.00	232.00				0.00	14 Feb 11	1st cycle for normal road
43	44.612	44.664				0.00			52.00	52.00	14 Feb 11	1st cycle for normal road
44	44.664	44.870			206.00	206.00				0.00	14 Feb 11	1st cycle for normal road
45	44.870	45.050				0.00			180.00	180.00	14 Feb 11	1st cycle for normal road
CARRIED FORWARD :			4,550.00	0.00	9,400.00	13,950.00	5,126.00	50.00	5,334.00	10,510.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,550.00		9,400.00	13,950.00	5,126.00	50.00	5,334.00	10,510.00		
46	45.130	45.480				0.00			350.00	350.00	14 Feb 11	1st cycle for normal road
47	45.505	45.576			71.00	71.00				0.00	14 Feb 11	1st cycle for normal road
48	45.576	45.890				0.00			314.00	314.00	14 Feb 11	1st cycle for normal road
49	45.910	46.005				0.00			95.00	95.00	15 Feb 11	1st cycle for normal road
50	45.990	46.500				0.00	510.00			510.00	15 Feb 11	1st cycle for normal road
51	46.005	46.440				0.00			435.00	435.00	16 Feb 11	1st cycle for normal road
52	46.554	46.917				0.00	363.00			363.00	16 Feb 11	1st cycle for normal road
53	46.594	46.950				0.00			356.00	356.00	16 Feb 11	1st cycle for normal road
54	47.110	48.480			1,370.00	1,370.00				0.00	17 Feb 11	1st cycle for normal road
55	47.630	47.792	162.00			162.00				0.00	18 Feb 11	1st cycle for normal road
56	47.800	47.960			160.00	160.00				0.00	18 Feb 11	1st cycle for normal road
57	47.850	48.070	220.00			220.00				0.00	18 Feb 11	1st cycle for normal road
58	48.250	48.400	150.00		150.00	300.00				0.00	18 Feb 11	1st cycle for normal road
59	48.480	48.865				0.00	385.00			385.00	18 Feb 11	1st cycle for normal road
60	48.515	48.912				0.00	397.00			397.00	18 Feb 11	1st cycle for normal road
CARRIED FORWARD :			5,082.00	0.00	11,151.00	16,233.00	6,781.00	50.00	6,884.00	13,715.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,082.00		11,151.00	16,233.00	6,781.00	50.00	6,884.00	13,715.00		
61	48.945	49.200	255.00			255.00				0.00	18 Feb 11	1st cycle for normal road
62	48.945	49.100			155.00	155.00				0.00	18 Feb 11	1st cycle for normal road
63	49.300	49.500			200.00	200.00				0.00	18 Feb 11	1st cycle for normal road
64	49.536	50.090				0.00	554.00			554.00	19 Feb 11	1st cycle for normal road
65	49.540	50.070				0.00			530.00	530.00	20 Feb 11	1st cycle for normal road
66	50.130	50.250	120.00			120.00				0.00	19 Feb 11	1st cycle for normal road
67	50.130	50.363			233.00	233.00				0.00	19 Feb 11	1st cycle for normal road
68	50.342	50.464				0.00	122.00			122.00	21 Feb 11	1st cycle for normal road
69	50.363	50.436				0.00			73.00	73.00	21 Feb 11	1st cycle for normal road
70	50.464	50.780				0.00	316.00			316.00	21 Feb 11	1st cycle for normal road
71	50.490	50.685			195.00	195.00				0.00	19 Feb 11	1st cycle for normal road
72	50.695	50.784				0.00			89.00	89.00	21 Feb 11	1st cycle for normal road
73	50.880	51.030			150.00	150.00				0.00	19 Feb 11	1st cycle for normal road
74	50.870	51.100	230.00			230.00				0.00	19 Feb 11	1st cycle for normal road
75	51.186	51.315			129.00	129.00				0.00	19 Feb 11	1st cycle for normal road
CARRIED FORWARD :			5,687.00	0.00	12,213.00	17,900.00	7,773.00	50.00	7,576.00	15,399.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,687.00		12,213.00	17,900.00	7,773.00	50.00	7,576.00	15,399.00		
76	51.415	51.880			465.00	465.00				0.00	19 Feb 11	1st cycle for normal road
77	51.460	51.615	155.00			155.00				0.00	20 Feb 11	1st cycle for normal road
78	51.785	51.880	95.00			95.00				0.00	20 Feb 11	1st cycle for normal road
79	51.985	52.200			215.00	215.00				0.00	20 Feb 11	1st cycle for normal road
80	52.045	52.419				0.00	374.00			374.00	21 Feb 11	1st cycle for normal road
81	52.585	52.880				0.00			295.00	295.00	21 Feb 11	1st cycle for normal road
82	52.600	52.950				0.00	350.00		350.00	700.00	22 Feb 11	1st cycle for normal road
83	53.024	53.224			200.00	200.00				0.00	20 Feb 11	1st cycle for normal road
84	53.160	53.400	240.00			240.00				0.00	20 Feb 11	1st cycle for normal road
85	53.280	53.400			120.00	120.00				0.00	20 Feb 11	1st cycle for normal road
86	53.552	53.580	28.00			28.00				0.00	20 Feb 11	1st cycle for normal road
87	53.580	53.965				0.00	385.00			385.00	23 Feb 11	1st cycle for normal road
88	53.770	53.965				0.00			195.00	195.00	23 Feb 11	1st cycle for normal road
89	53.985	54.100				0.00	115.00			115.00	23 Feb 11	1st cycle for normal road
90	53.985	54.110				0.00			125.00	125.00	23 Feb 11	1st cycle for normal road
CARRIED FORWARD :			6,205.00	0.00	13,213.00	19,418.00	8,997.00	50.00	8,541.00	17,588.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,205.00		13,213.00	19,418.00	8,997.00	50.00	8,541.00	17,588.00		
91	54.250	54.715				0.00	465.00			465.00	24 Feb 11	1st cycle for normal road
92	54.255	54.670				0.00			415.00	415.00	24 Feb 11	1st cycle for normal road
93	54.970	55.230				0.00			260.00	260.00	25 Feb 11	1st cycle for normal road
94	55.005	55.168				0.00	163.00			163.00	25 Feb 11	1st cycle for normal road
95	55.400	55.800				0.00	400.00			400.00	25 Feb 11	1st cycle for normal road
96	55.400	55.800				0.00			400.00	400.00	26 Feb 11	1st cycle for normal road
97	55.900	56.016				0.00			116.00	116.00	26 Feb 11	1st cycle for normal road
98	55.936	55.992	56.00			56.00				0.00	21 Feb 11	1st cycle for normal road
99	56.030	56.715			685.00	685.00				0.00	21 Feb 11	1st cycle for normal road
100	56.110	57.200	1,090.00			1,090.00				0.00	22 Feb 11	1st cycle for normal road
101	56.726	57.200			474.00	474.00				0.00	23 Feb 11	1st cycle for normal road
102	57.200	58.000				0.00			800.00	800.00	27 Feb 11	1st cycle for normal road
103	58.000	58.640			640.00	640.00				0.00	23 Feb 11	1st cycle for normal road
104	57.424	57.713				0.00	289.00			289.00	28 Feb 11	1st cycle for normal road
104	57.760	58.865	1,105.00			1,105.00				0.00	23 Feb 11	1st cycle for normal road
CARRIED FORWARD :			8,456.00	0.00	15,012.00	23,468.00	10,314.00	50.00	10,532.00	20,896.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2011

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,456.00		15,012.00	23,468.00	10,314.00	50.00	10,532.00	20,896.00		
106	58.720	58.920			200.00	200.00				0.00	24 Feb 11	1st cycle for normal road
107	58.980	59.060			80.00	80.00				0.00	24 Feb 11	1st cycle for normal road
108	59.000	59.020				0.00	20.00			20.00	28 Feb 11	1st cycle for normal road
109	59.020	59.070	50.00			50.00				0.00	24 Feb 11	1st cycle for normal road
110	59.100	59.144				0.00	44.00		44.00	88.00	28 Feb 11	1st cycle for normal road
111	59.115	59.210				0.00	95.00			95.00	28 Feb 11	1st cycle for normal road
112	59.144	59.450				0.00			306.00	306.00	28 Feb 11	1st cycle for normal road
112	59.251	59.670				0.00	419.00			419.00	28 Feb 11	1st cycle for normal road
113	59.451	59.670				0.00			219.00	219.00	28 Feb 11	1st cycle for normal road
114												
115												
116												
117												
118												
119												
CARRIED FORWARD :			8,506.00	0.00	15,292.00	23,798.00	10,892.00	50.00	11,101.00	22,043.00		

B

**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : PENAMPANG
ROUTE NO : 01 JALAN KK-SINDUMIN
LOCATION : CH 15.500 - LHS
KM 17.265

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 JALAN KK-KENINGAU-TENOM
LOCATION : CH 23.300 - RHS
KM 33.300

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 68.800 / KM 78.800 @ LHS

B ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 74.400 -RHS
KM 76.160

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2011 PERIODIC PROGRAMME
(West Coast & Interior of Sabah)
PROGRESS UP TO 28TH FEBRUARY 2011

Item No.	DISTRICT	ROUTE NO.	ROAD NAME	CHAINAGE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	Contract Period		Physical Progress Status	REMARKS
				FROM	TO				Start	Complete		
PAVEMENT												
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	87.000	88.100	Heavy Patching Works	AK(F)/2011/002	275,329.61	21/02/11	31/12/11	10.00%	
				107.731	102.300							
				105.029	106.000							
				108.100	109.300							
2	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	19.200		Heavy Patching and laying of sub-soil drain.	AK(F)/2011/003	32,496.20	21/02/11	31/12/11	0.00%	
								307,825.81				