

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

APRIL 2013



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN APRIL 2013

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK APRIL 2013

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

A total of 16 nos. arahan kerja has been approved and works are in progress. The arahan kerja for the additional RM 17 millions are under process. The arahan kerja for Slope Repairs works are proceeding as scheduled and 2 nos. completed by end of March 2013.

EMERGENCY WORK

There was only minor emergency works for the month of April 2013. Most of which are pavement subsidence that required regulating. A landslide had occurred at KM 85.400 along Jalan Kota Kinabalu – Sandakan, Ranau District on the night of 24 April 2013, closing one lane to traffic. The road was opened to traffic the next afternoon. However, a second landslide occurred again at the same location of 26


April 2013. The weather was generally dry and fair at the beginning of April but heavy rain occurred during the last week of the month.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 DECEMBER 2012



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 158.153
KM 158.153

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 89.582
KM 89.582

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 147.500 - LHS
KM 157.500

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 138.000 - LHS
KM 139.760

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative
			(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	17.65	5.52	23.17
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	12.05	4.89	16.94
Kudat	01	Jalan Kota Kinabalu-Kudat	14.86	5.32	20.18
Tuaran	01	Jalan Kota Kinabalu-Kudat	75.74	30.16	105.90
	22	Jalan Kota Kinabalu-Sandakan	313.44	106.19	419.63
	503	Jalan Berungis-Kota Belud	44.78	51.58	96.36
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	104.08	27.62	131.70
	01	Jalan Kota Kinabalu-Sindumin	0.90	0.00	0.90
	606	Jalan Susur Sepangar Bay	120.22	25.79	146.01
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	2.28	2.28
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	1.27	1.57	2.84
	500	Jalan Kota Kinabalu-Keningau-Tenom	16.51	2.24	18.75
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	14.11	0.00	14.11
Papar	01	Jalan Kota Kinabalu-Sindumin	52.46	0.85	53.31
Ranau	22	Jalan Kota Kinabalu-Sandakan	93.80	31.77	125.57
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	65.89	9.82	75.71
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	42.35	2.07	44.42
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	20.25	7.63	27.88
Beaufort	01	Jalan Kota Kinabalu-Sindumin	8.96	2.88	11.85
	502	Jalan Beaufort-Menumbok	5.89	0.85	6.74
Sipitang	01	Jalan Kota Kinabalu-Sindumin	4.86	0.52	5.38
Kuala Penyu	502	Jalan Beaufort-Menumbok	3.29	0.48	3.77
TOTAL			1,033.37	320.03	1,353.40

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	152.19	47.61	199.80	7.60	2.38	9.98	17.65	5.52	23.17
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	103.83	42.13	145.96	5.19	2.11	7.30	12.05	4.89	16.94
3	Kudat	01	Jalan Kota Kinabalu - Kudat	128.10	45.90	174.00	6.40	2.30	8.70	14.86	5.32	20.18
			TOTAL:	384.12	135.64	519.76	19.19	6.79	25.98	44.56	15.73	60.29

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	152.19	7.60	17.65	BATU ENAM
1	03 Apr 13	90.101	0.99	0.64	0.05	0.63	0.03	0.07	
2	03 Apr 13	90.105	0.91	0.59	0.05	0.54	0.03	0.06	
3	03 Apr 13	90.121	0.90	0.48	0.05	0.43	0.02	0.05	
4	03 Apr 13	90.128	0.90	0.30	0.05	0.27	0.01	0.03	
5	03 Apr 13	90.132	0.78	0.49	0.05	0.38	0.02	0.04	
6	03 Apr 13	90.148	0.80	0.30	0.05	0.24	0.01	0.03	
7	03 Apr 13	90.155	0.98	0.56	0.05	0.55	0.03	0.06	
8	03 Apr 13	90.156	0.60	0.30	0.05	0.18	0.01	0.02	
9	03 Apr 13	90.159	0.81	0.53	0.05	0.43	0.02	0.05	
10	03 Apr 13	90.168	0.89	0.60	0.05	0.53	0.03	0.06	
11	03 Apr 13	90.178	0.30	0.30	0.05	0.09	0.00	0.01	
12	03 Apr 13	90.183	0.70	0.30	0.05	0.21	0.01	0.02	
13	03 Apr 13	90.015	0.80	0.50	0.05	0.40	0.02	0.05	
14	03 Apr 13	90.016	0.90	0.70	0.05	0.63	0.03	0.07	
15	03 Apr 13	90.023	0.90	0.65	0.05	0.59	0.03	0.07	
16	03 Apr 13	90.029	0.82	0.49	0.05	0.40	0.02	0.05	
17	05 Apr 13	90.051	0.97	0.57	0.05	0.55	0.03	0.06	
18	05 Apr 13	90.054	1.00	0.30	0.05	0.30	0.02	0.03	
19	05 Apr 13	90.061	0.88	0.58	0.05	0.51	0.03	0.06	
20	05 Apr 13	90.067	0.96	0.56	0.05	0.54	0.03	0.06	
21	05 Apr 13	90.081	0.50	0.30	0.05	0.15	0.01	0.02	
22	05 Apr 13	90.091	0.40	0.30	0.05	0.12	0.01	0.01	
23	05 Apr 13	89.952	0.90	0.80	0.05	0.72	0.04	0.08	
24	05 Apr 13	89.958	0.83	0.48	0.05	0.40	0.02	0.05	
25	05 Apr 13	89.961	0.92	0.62	0.05	0.57	0.03	0.07	
26	05 Apr 13	89.962	0.87	0.49	0.05	0.43	0.02	0.05	
27	05 Apr 13	89.968	0.85	0.48	0.05	0.41	0.02	0.05	
28	08 Apr 13	89.971	0.94	0.52	0.05	0.49	0.02	0.06	
29	08 Apr 13	89.978	1.00	0.48	0.05	0.48	0.02	0.06	
30	08 Apr 13	89.980	0.85	0.45	0.05	0.38	0.02	0.04	
CARRIED FORWARD:						164.74	8.23	19.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	164.74	8.23	19.11	BATU ENAM
31	10 Apr 13	89.981	0.87	0.49	0.05	0.43	0.02	0.05	
32	10 Apr 13	89.982	0.82	0.53	0.05	0.43	0.02	0.05	
33	10 Apr 13	89.988	0.70	0.30	0.05	0.21	0.01	0.02	
34	10 Apr 13	89.990	0.98	0.60	0.05	0.59	0.03	0.07	
35	10 Apr 13	89.996	0.90	0.48	0.05	0.43	0.02	0.05	
36	10 Apr 13	89.802	0.30	0.30	0.05	0.09	0.00	0.01	
37	10 Apr 13	89.815	0.81	0.49	0.05	0.40	0.02	0.05	
38	10 Apr 13	89.832	0.99	0.58	0.05	0.57	0.03	0.07	
39	10 Apr 13	89.840	0.50	0.30	0.05	0.15	0.01	0.02	
40	10 Apr 13	89.846	0.91	0.54	0.05	0.49	0.02	0.06	
41	10 Apr 13	89.861	0.60	0.30	0.05	0.18	0.01	0.02	
42	10 Apr 13	89.862	0.40	0.30	0.05	0.12	0.01	0.01	
43	10 Apr 13	89.869	0.88	0.54	0.05	0.48	0.02	0.06	
44	10 Apr 13	89.870	0.97	0.47	0.05	0.46	0.02	0.05	
45	10 Apr 13	89.871	0.83	0.50	0.05	0.42	0.02	0.05	
46	13 Apr 13	89.885	0.89	0.54	0.05	0.48	0.02	0.06	
47	13 Apr 13	89.892	1.00	0.40	0.05	0.40	0.02	0.05	
48	13 Apr 13	89.896	0.86	0.54	0.05	0.46	0.02	0.05	
49	13 Apr 13	89.725	0.96	0.61	0.05	0.59	0.03	0.07	
50	13 Apr 13	89.731	0.90	0.80	0.05	0.72	0.04	0.08	
51	13 Apr 13	89.742	0.90	0.90	0.05	0.81	0.04	0.09	
52	13 Apr 13	89.765	0.84	0.48	0.05	0.40	0.02	0.05	
53	13 Apr 13	89.771	1.00	0.30	0.05	0.30	0.02	0.03	
54	13 Apr 13	89.778	0.95	0.48	0.05	0.46	0.02	0.05	
55	13 Apr 13	89.786	0.79	0.47	0.05	0.37	0.02	0.04	
56	13 Apr 13	89.797	0.85	0.45	0.05	0.38	0.02	0.04	
57	13 Apr 13	89.612	0.90	0.30	0.05	0.27	0.01	0.03	
58	15 Apr 13	89.632	0.40	0.30	0.05	0.12	0.01	0.01	
59	15 Apr 13	89.655	0.93	0.55	0.05	0.51	0.03	0.06	
60	15 Apr 13	89.662	0.80	0.48	0.05	0.38	0.02	0.04	
CARRIED FORWARD :						176.84	8.83	20.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	176.84	8.83	20.51	
61	15 Apr 13	89.670	0.91	0.61	0.05	0.56	0.03	0.06	BATU ENAM
62	15 Apr 13	89.671	0.70	0.30	0.05	0.21	0.01	0.02	
63	15 Apr 13	89.683	0.87	0.53	0.05	0.46	0.02	0.05	
64	15 Apr 13	89.695	0.30	0.30	0.05	0.09	0.00	0.01	
65	15 Apr 13	89.525	0.80	0.30	0.05	0.24	0.01	0.03	
66	15 Apr 13	89.531	0.99	0.58	0.05	0.57	0.03	0.07	
67	15 Apr 13	89.548	0.81	0.49	0.05	0.40	0.02	0.05	
68	15 Apr 13	89.561	0.60	0.30	0.05	0.18	0.01	0.02	
69	15 Apr 13	89.576	0.92	0.52	0.05	0.48	0.02	0.06	
70	15 Apr 13	89.582	0.50	0.30	0.05	0.15	0.01	0.02	
71	15 Apr 13	89.594	0.98	0.55	0.05	0.54	0.03	0.06	
72	17 Apr 13	89.415	0.40	0.30	0.05	0.12	0.01	0.01	
73	17 Apr 13	89.421	0.90	0.50	0.05	0.45	0.02	0.05	
74	17 Apr 13	89.422	0.90	0.30	0.05	0.27	0.01	0.03	
75	17 Apr 13	89.429	0.82	0.54	0.05	0.44	0.02	0.05	
76	17 Apr 13	89.431	0.87	0.45	0.05	0.39	0.02	0.05	
77	17 Apr 13	89.432	0.97	0.62	0.05	0.60	0.03	0.07	
78	17 Apr 13	89.441	0.89	0.52	0.05	0.46	0.02	0.05	
79	17 Apr 13	69.689	0.93	0.51	0.05	0.47	0.02	0.06	
80	17 Apr 13	69.908	1.00	0.30	0.05	0.30	0.02	0.03	
81	18 Apr 13	70.222	0.80	0.45	0.05	0.36	0.02	0.04	PAKA-PAKA
82	18 Apr 13	70.248	0.96	0.60	0.05	0.58	0.03	0.07	
83	18 Apr 13	70.391	0.90	0.50	0.05	0.45	0.02	0.05	
84	18 Apr 13	70.404	0.84	0.54	0.05	0.45	0.02	0.05	
85	18 Apr 13	70.551	0.70	0.30	0.05	0.21	0.01	0.02	
86	18 Apr 13	70.611	0.94	0.58	0.05	0.55	0.03	0.06	
87	18 Apr 13	70.782	0.86	0.56	0.05	0.48	0.02	0.06	
88	18 Apr 13	70.834	1.00	0.48	0.05	0.48	0.02	0.06	
89	18 Apr 13	70.861	0.90	0.61	0.05	0.55	0.03	0.06	
90	18 Apr 13	70.875	0.85	0.58	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						188.82	9.43	21.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	188.82	9.43	21.90	
91	18 Apr 13	60.092	0.94	0.54	0.05	0.51	0.03	0.06	KELAWAT
92	18 Apr 13	60.093	0.81	0.56	0.05	0.45	0.02	0.05	
93	18 Apr 13	60.095	0.80	0.50	0.05	0.40	0.02	0.05	
94	25 Apr 13	60.201	0.70	0.30	0.05	0.21	0.01	0.02	
95	25 Apr 13	60.202	0.90	0.30	0.05	0.27	0.01	0.03	
96	25 Apr 13	60.218	0.91	0.53	0.05	0.48	0.02	0.06	
97	25 Apr 13	60.221	0.60	0.30	0.05	0.18	0.01	0.02	
98	25 Apr 13	61.066	0.82	0.53	0.05	0.43	0.02	0.05	
99	25 Apr 13	61.072	0.99	0.64	0.05	0.63	0.03	0.07	
100	25 Apr 13	61.089	0.30	0.30	0.05	0.09	0.00	0.01	
101	25 Apr 13	61.409	0.86	0.49	0.05	0.42	0.02	0.05	
102	25 Apr 13	61.692	0.50	0.30	0.05	0.15	0.01	0.02	
103	25 Apr 13	61.697	0.92	0.58	0.05	0.53	0.03	0.06	
104	25 Apr 13	61.698	1.00	0.45	0.05	0.45	0.02	0.05	
105	25 Apr 13	61.844	0.83	0.47	0.05	0.39	0.02	0.05	
106	25 Apr 13	61.853	0.88	0.59	0.05	0.52	0.03	0.06	
107	29 Apr 13	61.878	0.98	0.55	0.05	0.54	0.03	0.06	
108	29 Apr 13	61.980	0.84	0.50	0.05	0.42	0.02	0.05	
109	29 Apr 13	61.067	0.78	0.48	0.05	0.37	0.02	0.04	
110	29 Apr 13	62.069	0.90	0.49	0.05	0.44	0.02	0.05	
111	29 Apr 13	62.071	0.80	0.50	0.05	0.40	0.02	0.05	
112	29 Apr 13	62.073	0.80	0.80	0.05	0.64	0.03	0.07	
113	29 Apr 13	62.075	0.90	0.50	0.05	0.45	0.02	0.05	
114	29 Apr 13	62.077	0.87	0.52	0.05	0.45	0.02	0.05	
115	29 Apr 13	62.115	0.90	0.48	0.05	0.43	0.02	0.05	
116	29 Apr 13	62.117	0.80	0.50	0.05	0.40	0.02	0.05	
117	29 Apr 13	62.118	1.00	0.30	0.05	0.30	0.02	0.03	
118									
119									
120									
BALANCE END OF APR:						199.80	9.98	23.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	103.83	5.19	12.05	
1	04 Apr 13	119.561	0.81	0.47	0.05	0.38	0.02	0.04	MANGARIS
2	04 Apr 13	119.563	0.90	0.30	0.05	0.27	0.01	0.03	
3	04 Apr 13	119.565	0.30	0.30	0.05	0.09	0.00	0.01	
4	04 Apr 13	119.567	0.91	0.49	0.05	0.45	0.02	0.05	
5	04 Apr 13	119.569	0.82	0.55	0.05	0.45	0.02	0.05	
6	04 Apr 13	119.570	0.86	0.49	0.05	0.42	0.02	0.05	
7	04 Apr 13	119.577	0.50	0.30	0.05	0.15	0.01	0.02	
8	04 Apr 13	119.579	0.40	0.30	0.05	0.12	0.01	0.01	
9	04 Apr 13	119.596	0.82	0.45	0.05	0.37	0.02	0.04	
10	04 Apr 13	119.601	0.99	0.55	0.05	0.54	0.03	0.06	
11	04 Apr 13	119.604	0.86	0.52	0.05	0.45	0.02	0.05	
12	04 Apr 13	119.606	0.92	0.49	0.05	0.45	0.02	0.05	
13	04 Apr 13	119.611	0.60	0.30	0.05	0.18	0.01	0.02	
14	06 Apr 13	118.355	0.70	0.30	0.05	0.21	0.01	0.02	
15	06 Apr 13	118.357	0.83	0.46	0.05	0.38	0.02	0.04	
16	06 Apr 13	118.365	0.89	0.54	0.05	0.48	0.02	0.06	
17	06 Apr 13	118.367	0.98	0.56	0.05	0.55	0.03	0.06	
18	06 Apr 13	118.370	0.88	0.55	0.05	0.48	0.02	0.06	
19	06 Apr 13	118.372	1.00	0.30	0.05	0.30	0.02	0.03	
20	06 Apr 13	118.374	0.84	0.52	0.05	0.44	0.02	0.05	
21	06 Apr 13	118.379	0.93	0.51	0.05	0.47	0.02	0.06	
22	06 Apr 13	118.382	0.85	0.47	0.05	0.40	0.02	0.05	
23	06 Apr 13	118.384	0.80	0.30	0.05	0.24	0.01	0.03	
24	08 Apr 13	124.940	0.90	0.45	0.05	0.41	0.02	0.05	LINTAS
25	08 Apr 13	124.942	0.92	0.47	0.05	0.43	0.02	0.05	
26	08 Apr 13	124.945	0.87	0.52	0.05	0.45	0.02	0.05	
27	08 Apr 13	124.948	0.92	0.47	0.05	0.43	0.02	0.05	
28	08 Apr 13	127.551	0.70	0.30	0.05	0.21	0.01	0.02	
29	08 Apr 13	127.554	1.00	0.47	0.05	0.47	0.02	0.05	
30	08 Apr 13	127.556	0.96	0.56	0.05	0.54	0.03	0.06	
CARRIED FORWARD :						115.05	5.75	13.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	115.05	5.75	13.35	
31	11 Apr 13	127.561	0.83	0.55	0.05	0.46	0.02	0.05	BATUTAI
32	11 Apr 13	127.564	0.80	0.48	0.05	0.38	0.02	0.04	
33	11 Apr 13	127.556	0.89	0.54	0.05	0.48	0.02	0.06	
34	11 Apr 13	127.561	0.90	0.30	0.05	0.27	0.01	0.03	
35	11 Apr 13	127.564	0.81	0.46	0.05	0.37	0.02	0.04	
36	11 Apr 13	127.567	0.60	0.30	0.05	0.18	0.01	0.02	
37	11 Apr 13	127.570	0.99	0.58	0.05	0.57	0.03	0.07	
38	11 Apr 13	127.575	0.91	0.49	0.05	0.45	0.02	0.05	
39	11 Apr 13	127.641	0.30	0.30	0.05	0.09	0.00	0.01	
40	19 Apr 13	130.641	0.82	0.52	0.05	0.43	0.02	0.05	
41	19 Apr 13	130.643	0.50	0.30	0.05	0.15	0.01	0.02	
42	19 Apr 13	130.645	0.88	0.52	0.05	0.46	0.02	0.05	
43	19 Apr 13	130.649	0.92	0.56	0.05	0.52	0.03	0.06	
44	19 Apr 13	130.651	0.70	0.30	0.05	0.21	0.01	0.02	
45	19 Apr 13	130.654	0.98	0.54	0.05	0.53	0.03	0.06	
46	19 Apr 13	130.656	0.40	0.30	0.05	0.12	0.01	0.01	
47	19 Apr 13	131.331	0.87	0.62	0.05	0.54	0.03	0.06	TIGAMAN
48	19 Apr 13	131.332	0.93	0.48	0.05	0.45	0.02	0.05	
49	19 Apr 13	131.334	0.84	0.51	0.05	0.43	0.02	0.05	
50	19 Apr 13	131.337	0.90	0.45	0.05	0.41	0.02	0.05	
51	19 Apr 13	131.340	0.80	0.50	0.05	0.40	0.02	0.05	
52	19 Apr 13	131.345	0.97	0.56	0.05	0.54	0.03	0.06	
53	19 Apr 13	131.348	0.85	0.48	0.05	0.41	0.02	0.05	
54	19 Apr 13	131.351	0.75	0.46	0.05	0.35	0.02	0.04	
55	19 Apr 13	131.354	0.96	0.58	0.05	0.56	0.03	0.06	
56	19 Apr 13	131.357	0.80	0.40	0.05	0.32	0.02	0.04	
57	22 Apr 13	132.141	0.80	0.80	0.05	0.64	0.03	0.07	
58	22 Apr 13	132.143	0.87	0.50	0.05	0.44	0.02	0.05	
59	22 Apr 13	132.145	1.00	0.30	0.05	0.30	0.02	0.03	
60	22 Apr 13	132.147	0.86	0.55	0.05	0.47	0.02	0.05	
CARRIED FORWARD :						126.95	6.35	14.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	126.95	6.35	14.73	
61	22 Apr 13	136.631	0.80	0.49	0.05	0.39	0.02	0.05	PANIKUAN
62	22 Apr 13	136.634	0.96	0.60	0.05	0.58	0.03	0.07	
63	22 Apr 13	136.637	0.80	0.45	0.05	0.36	0.02	0.04	
64	22 Apr 13	136.641	0.90	0.30	0.05	0.27	0.01	0.03	
65	22 Apr 13	136.646	1.00	0.30	0.05	0.30	0.02	0.03	
66	22 Apr 13	136.649	0.87	0.52	0.05	0.45	0.02	0.05	
67	22 Apr 13	136.911	0.81	0.50	0.05	0.41	0.02	0.05	
68	22 Apr 13	136.912	0.99	0.62	0.05	0.61	0.03	0.07	
69	23 Apr 13	136.943	0.60	0.30	0.05	0.18	0.01	0.02	
70	23 Apr 13	136.948	0.91	0.49	0.05	0.45	0.02	0.05	
71	23 Apr 13	136.950	0.89	0.56	0.05	0.50	0.02	0.06	
72	23 Apr 13	136.952	0.40	0.30	0.05	0.12	0.01	0.01	
73	23 Apr 13	136.956	0.50	0.30	0.05	0.15	0.01	0.02	
74	23 Apr 13	136.958	0.82	0.48	0.05	0.39	0.02	0.05	
75	23 Apr 13	138.331	0.98	0.57	0.05	0.56	0.03	0.06	
76	23 Apr 13	138.334	0.70	0.30	0.05	0.21	0.01	0.02	
77	23 Apr 13	138.337	0.80	0.30	0.05	0.24	0.01	0.03	
78	23 Apr 13	138.339	0.97	0.58	0.05	0.56	0.03	0.07	
79	23 Apr 13	138.383	0.88	0.61	0.05	0.54	0.03	0.06	
80	23 Apr 13	138.386	0.83	0.49	0.05	0.41	0.02	0.05	
81	23 Apr 13	138.388	0.92	0.55	0.05	0.51	0.03	0.06	
82	24 Apr 13	138.431	0.86	0.47	0.05	0.40	0.02	0.05	
83	24 Apr 13	138.432	0.90	0.48	0.05	0.43	0.02	0.05	
84	24 Apr 13	138.439	0.84	0.56	0.05	0.47	0.02	0.05	
85	24 Apr 13	138.441	0.95	0.57	0.05	0.54	0.03	0.06	
86	24 Apr 13	138.446	1.00	0.40	0.05	0.40	0.02	0.05	
87	24 Apr 13	138.448	0.85	0.49	0.05	0.42	0.02	0.05	
88	24 Apr 13	138.451	0.80	0.50	0.05	0.40	0.02	0.05	
89	24 Apr 13	138.455	0.93	0.48	0.05	0.45	0.02	0.05	
90	24 Apr 13	138.459	0.90	0.54	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						139.12	6.95	16.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	139.12	6.95	16.14	
91	24 Apr 13	122.175	0.89	0.57	0.05	0.51	0.03	0.06	LANGKON
92	24 Apr 13	122.177	0.50	0.30	0.05	0.15	0.01	0.02	
93	24 Apr 13	122.179	0.80	0.51	0.05	0.41	0.02	0.05	
94	24 Apr 13	122.180	0.30	0.30	0.05	0.09	0.00	0.01	
95	30 Apr 13	126.002	0.90	0.45	0.05	0.41	0.02	0.05	
96	30 Apr 13	126.005	1.00	0.30	0.05	0.30	0.02	0.03	
97	30 Apr 13	127.271	0.81	0.48	0.05	0.39	0.02	0.05	
98	30 Apr 13	127.274	0.80	0.30	0.05	0.24	0.01	0.03	
99	30 Apr 13	127.279	0.91	0.53	0.05	0.48	0.02	0.06	
100	30 Apr 13	128.337	0.60	0.30	0.05	0.18	0.01	0.02	BATUTAI
101	30 Apr 13	128.341	0.70	0.30	0.05	0.21	0.01	0.02	
102	30 Apr 13	128.343	0.99	0.58	0.05	0.57	0.03	0.07	
103	30 Apr 13	128.353	0.82	0.49	0.05	0.40	0.02	0.05	
104	30 Apr 13	128.376	0.90	0.54	0.05	0.49	0.02	0.06	KARANGAWAN
105	30 Apr 13	131.261	0.80	0.50	0.05	0.40	0.02	0.05	
106	30 Apr 13	131.271	0.45	0.30	0.05	0.14	0.01	0.02	
107	30 Apr 13	131.274	0.88	0.54	0.05	0.48	0.02	0.06	
108	30 Apr 13	131.279	0.98	0.58	0.05	0.57	0.03	0.07	
109	30 Apr 13	131.231	0.87	0.50	0.05	0.44	0.02	0.05	
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF APR :						145.96	7.30	16.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	128.10	6.40	14.86	
1	01 Apr 13	154.671	0.75	0.51	0.05	0.38	0.02	0.04	TAMBULURAN
2	01 Apr 13	154.672	0.86	0.54	0.05	0.46	0.02	0.05	
3	01 Apr 13	164.673	0.92	0.52	0.05	0.48	0.02	0.06	
4	01 Apr 13	154.674	0.60	0.30	0.05	0.18	0.01	0.02	
5	01 Apr 13	154.675	0.91	0.56	0.05	0.51	0.03	0.06	
6	01 Apr 13	154.676	0.80	0.30	0.05	0.24	0.01	0.03	
7	01 Apr 13	154.677	0.89	0.57	0.05	0.51	0.03	0.06	
8	01 Apr 13	154.680	0.50	0.30	0.05	0.15	0.01	0.02	
9	01 Apr 13	154.681	0.30	0.30	0.05	0.09	0.00	0.01	
10	01 Apr 13	154.682	0.99	0.66	0.05	0.65	0.03	0.08	
11	01 Apr 13	154.683	0.70	0.30	0.05	0.21	0.01	0.02	
12	01 Apr 13	154.684	0.90	0.70	0.05	0.63	0.03	0.07	
13	01 Apr 13	154.685	0.80	0.80	0.05	0.64	0.03	0.07	
14	02 Apr 13	154.730	0.80	0.80	0.05	0.64	0.03	0.07	
15	02 Apr 13	154.731	1.00	0.30	0.05	0.30	0.02	0.03	
16	02 Apr 13	154.735	0.93	0.57	0.05	0.53	0.03	0.06	
17	02 Apr 13	154.736	0.88	0.51	0.05	0.45	0.02	0.05	
18	02 Apr 13	153.789	0.81	0.48	0.05	0.39	0.02	0.05	
19	02 Apr 13	154.790	0.98	0.61	0.05	0.60	0.03	0.07	
20	02 Apr 13	153.791	0.87	0.54	0.05	0.47	0.02	0.05	
21	02 Apr 13	153.792	0.94	0.55	0.05	0.52	0.03	0.06	
22	02 Apr 13	153.799	0.82	0.49	0.05	0.40	0.02	0.05	
23	02 Apr 13	153.851	1.00	0.40	0.05	0.40	0.02	0.05	
24	02 Apr 13	153.852	0.90	0.49	0.05	0.44	0.02	0.05	
25	02 Apr 13	153.854	0.93	0.53	0.05	0.49	0.02	0.06	
26	02 Apr 13	153.855	0.83	0.47	0.05	0.39	0.02	0.05	
27	09 Apr 13	153.857	0.90	0.61	0.05	0.55	0.03	0.06	
28	09 Apr 13	153.861	0.80	0.52	0.05	0.42	0.02	0.05	
29	09 Apr 13	153.862	0.40	0.30	0.05	0.12	0.01	0.01	
30	09 Apr 13	153.864	0.95	0.45	0.05	0.43	0.02	0.05	
CARRIED FORWARD :						140.77	7.03	16.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	140.77	7.03	16.33	
31	09 Apr 13	153.947	0.60	0.30	0.05	0.18	0.01	0.02	TAMBULURAN
32	09 Apr 13	153.948	0.99	0.72	0.05	0.71	0.04	0.08	
33	09 Apr 13	153.949	0.50	0.30	0.05	0.15	0.01	0.02	
34	09 Apr 13	153.950	0.81	0.47	0.05	0.38	0.02	0.04	
35	09 Apr 13	158.151	0.90	0.30	0.05	0.27	0.01	0.03	
36	09 Apr 13	158.152	0.89	0.57	0.05	0.51	0.03	0.06	
37	09 Apr 13	158.153	0.82	0.50	0.05	0.41	0.02	0.05	
38	09 Apr 13	158.158	0.91	0.53	0.05	0.48	0.02	0.06	
39	09 Apr 13	158.159	0.70	0.30	0.05	0.21	0.01	0.02	
40	09 Apr 13	158.160	0.30	0.30	0.05	0.09	0.00	0.01	
41	12 Apr 13	158.215	0.98	0.57	0.05	0.56	0.03	0.06	
42	12 Apr 13	158.216	0.82	0.48	0.05	0.39	0.02	0.05	
43	12 Apr 13	158.242	0.88	0.61	0.05	0.54	0.03	0.06	
44	12 Apr 13	158.243	0.80	0.30	0.05	0.24	0.01	0.03	
45	12 Apr 13	158.251	0.40	0.30	0.05	0.12	0.01	0.01	
46	12 Apr 13	158.308	0.97	0.53	0.05	0.51	0.03	0.06	
47	12 Apr 13	158.309	1.00	0.35	0.05	0.35	0.02	0.04	
48	12 Apr 13	158.310	1.00	0.48	0.05	0.48	0.02	0.06	
49	12 Apr 13	158.311	0.83	0.49	0.05	0.41	0.02	0.05	
50	12 Apr 13	158.312	0.92	0.53	0.05	0.49	0.02	0.06	
51	12 Apr 13	158.431	0.96	0.57	0.05	0.55	0.03	0.06	MATUNGONG
52	12 Apr 13	158.433	0.90	0.47	0.05	0.42	0.02	0.05	
53	16 Apr 13	149.675	0.95	0.52	0.05	0.49	0.02	0.06	
54	16 Apr 13	149.676	0.84	0.55	0.05	0.46	0.02	0.05	
55	16 Apr 13	149.677	0.96	0.57	0.05	0.55	0.03	0.06	
56	16 Apr 13	149.678	1.00	0.30	0.05	0.30	0.02	0.03	
57	16 Apr 13	149.679	0.87	0.61	0.05	0.53	0.03	0.06	
58	16 Apr 13	149.682	0.98	0.59	0.05	0.58	0.03	0.07	
59	16 Apr 13	149.683	0.94	0.55	0.05	0.52	0.03	0.06	
60	16 Apr 13	149.684	0.80	0.52	0.05	0.42	0.02	0.05	
CARRIED FORWARD :						153.06	7.65	17.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	153.06	7.65	17.76	MATUNGGONG
61	16 Apr 13	149.974	0.96	0.61	0.05	0.59	0.03	0.07	
62	16 Apr 13	149.975	0.91	0.57	0.05	0.52	0.03	0.06	
63	16 Apr 13	149.976	0.70	0.30	0.05	0.21	0.01	0.02	
64	16 Apr 13	149.977	0.89	0.58	0.05	0.52	0.03	0.06	
65	16 Apr 13	149.979	0.60	0.30	0.05	0.18	0.01	0.02	
66	20 Apr 13	149.980	0.30	0.30	0.05	0.09	0.00	0.01	
67	20 Apr 13	149.982	0.81	0.50	0.05	0.41	0.02	0.05	
68	20 Apr 13	149.988	0.90	0.30	0.05	0.27	0.01	0.03	
69	20 Apr 13	149.989	0.90	0.48	0.05	0.43	0.02	0.05	
70	20 Apr 13	150.555	0.92	0.51	0.05	0.47	0.02	0.05	
71	20 Apr 13	150.556	0.40	0.30	0.05	0.12	0.01	0.01	
72	20 Apr 13	150.557	0.89	0.57	0.05	0.51	0.03	0.06	
73	20 Apr 13	150.559	0.82	0.49	0.05	0.40	0.02	0.05	
74	20 Apr 13	150.561	0.50	0.30	0.05	0.15	0.01	0.02	
75	20 Apr 13	150.562	0.99	0.58	0.05	0.57	0.03	0.07	
76	20 Apr 13	150.596	0.95	0.53	0.05	0.50	0.03	0.06	
77	20 Apr 13	150.597	0.93	0.56	0.05	0.52	0.03	0.06	
78	20 Apr 13	151.875	0.90	0.50	0.05	0.45	0.02	0.05	
79	20 Apr 13	151.876	0.83	0.52	0.05	0.43	0.02	0.05	
80	20 Apr 13	151.877	0.88	0.58	0.05	0.51	0.03	0.06	
81	20 Apr 13	151.878	0.98	0.60	0.05	0.59	0.03	0.07	
82	20 Apr 13	151.879	1.00	0.30	0.05	0.30	0.02	0.03	
83	26 Apr 13	152.131	0.97	0.48	0.05	0.47	0.02	0.05	
84	26 Apr 13	152.132	0.84	0.49	0.05	0.41	0.02	0.05	
85	26 Apr 13	152.133	0.90	0.51	0.05	0.46	0.02	0.05	
86	26 Apr 13	152.134	0.85	0.56	0.05	0.48	0.02	0.06	
87	26 Apr 13	152.135	0.96	0.57	0.05	0.55	0.03	0.06	
88	26 Apr 13	152.136	0.75	0.46	0.05	0.35	0.02	0.04	
89	26 Apr 13	152.137	0.87	0.61	0.05	0.53	0.03	0.06	
90	26 Apr 13	152.138	1.00	0.46	0.05	0.46	0.02	0.05	
CARRIED FORWARD :						165.49	8.27	19.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	165.49	8.27	19.20	
91	26 Apr 13	153.408	0.50	0.30	0.05	0.15	0.01	0.02	MATUNGGONG
92	26 Apr 13	143.409	0.87	0.55	0.05	0.48	0.02	0.06	
93	26 Apr 13	143.510	0.80	0.54	0.05	0.43	0.02	0.05	
94	26 Apr 13	143.511	0.78	0.50	0.05	0.39	0.02	0.05	
95	26 Apr 13	141.201	0.81	0.55	0.05	0.45	0.02	0.05	
96	26 Apr 13	141.024	0.90	0.30	0.05	0.27	0.01	0.03	
97	26 Apr 13	141.207	0.88	0.56	0.05	0.49	0.02	0.06	
98	27 Apr 13	141.211	0.60	0.30	0.05	0.18	0.01	0.02	
99	27 Apr 13	141.217	0.91	0.57	0.05	0.52	0.03	0.06	
100	27 Apr 13	141.221	0.82	0.49	0.05	0.40	0.02	0.05	
101	27 Apr 13	141.227	0.89	0.56	0.05	0.50	0.02	0.06	LAJONG
102	27 Apr 13	141.230	0.30	0.30	0.05	0.09	0.00	0.01	
103	27 Apr 13	162.016	0.70	0.30	0.05	0.21	0.01	0.02	
104	27 Apr 13	162.017	1.00	0.30	0.05	0.30	0.02	0.03	
105	27 Apr 13	162.025	0.99	0.64	0.05	0.63	0.03	0.07	
106	27 Apr 13	162.029	0.92	0.53	0.05	0.49	0.02	0.06	
107	27 Apr 13	162.038	0.40	0.30	0.05	0.12	0.01	0.01	
108	27 Apr 13	162.041	0.90	0.55	0.05	0.50	0.02	0.06	
109	27 Apr 13	162.055	0.83	0.48	0.05	0.40	0.02	0.05	
110	27 Apr 13	162.057	0.86	0.53	0.05	0.46	0.02	0.05	
111	27 Apr 13	162.105	0.98	0.63	0.05	0.62	0.03	0.07	
112	27 Apr 13	162.107	0.93	0.48	0.05	0.45	0.02	0.05	
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF APR :						174.00	8.70	20.18	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	902.15	241.10	1,143.25	44.87	11.91	56.78	104.08	27.62	131.70
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	661.27	263.20	924.47	32.65	13.00	45.65	75.74	30.16	105.90
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	4,202.90	959.18	5,162.08	205.37	45.77	251.14	476.44	106.19	582.63
4	Tuaran	503	Jalan Berungis - Kota Belud	422.46	494.84	917.30	19.30	22.23	41.53	44.78	51.58	96.36
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,036.39	222.31	1,258.70	51.81	11.12	62.93	120.23	25.79	146.02
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	19.68	19.68	-	0.98	0.98	-	2.28	2.28
			TOTAL:	7,225.17	2,200.31	9,425.48	354.00	105.01	459.01	821.27	243.62	1,064.89

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						902.15	44.87	104.08	
1	01 Apr 13	12.350	1.20	1.20	0.050	1.44	0.07	0.17	LHS
2	01 Apr 13	12.350	1.60	0.50	0.050	0.80	0.04	0.09	LHS
3	01 Apr 13	12.350	2.70	0.50	0.050	1.35	0.07	0.16	LHS
4	01 Apr 13	12.460	1.80	0.50	0.050	0.90	0.05	0.10	LHS
5	01 Apr 13	12.480	1.60	0.60	0.050	0.96	0.05	0.11	LHS
6	01 Apr 13	12.540	1.70	0.60	0.050	1.02	0.05	0.12	LHS
7	01 Apr 13	12.560	1.40	0.60	0.050	0.84	0.04	0.10	LHS
8	01 Apr 13	17.920	2.00	0.60	0.050	1.20	0.06	0.14	LHS
9	01 Apr 13	17.922	0.50	0.60	0.050	0.30	0.02	0.03	LHS
10	01 Apr 13	17.922	2.00	0.60	0.050	1.20	0.06	0.14	LHS
11	01 Apr 13	17.924	2.00	0.50	0.050	1.00	0.05	0.12	LHS
12	01 Apr 13	17.926	2.00	0.50	0.050	1.00	0.05	0.12	LHS
13	01 Apr 13	17.928	2.00	0.50	0.050	1.00	0.05	0.12	LHS
14	01 Apr 13	17.930	1.00	0.50	0.050	0.50	0.03	0.06	LHS
15	01 Apr 13	17.940	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	01 Apr 13	23.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
17	01 Apr 13	23.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	01 Apr 13	23.870	0.60	0.50	0.050	0.30	0.02	0.03	RHS
19	01 Apr 13	23.865	0.60	0.50	0.050	0.30	0.02	0.03	RHS
20	01 Apr 13	23.819	0.60	0.50	0.050	0.30	0.02	0.03	RHS
21	01 Apr 13	23.811	0.60	0.50	0.050	0.30	0.02	0.03	RHS
22	01 Apr 13	23.810	0.60	0.50	0.050	0.30	0.02	0.03	RHS
23	01 Apr 13	23.807	0.60	0.50	0.050	0.30	0.02	0.03	RHS
24	02 Apr 13	23.806	0.50	0.50	0.050	0.25	0.01	0.03	RHS
25	02 Apr 13	23.799	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	02 Apr 13	23.796	1.00	0.50	0.050	0.50	0.03	0.06	RHS
27	02 Apr 13	23.792	1.00	0.50	0.050	0.50	0.03	0.06	RHS
28	02 Apr 13	23.782	0.70	0.50	0.050	0.35	0.02	0.04	RHS
29	02 Apr 13	23.781	1.00	0.50	0.025	0.50	0.01	0.03	RHS
30	02 Apr 13	23.779	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						921.06	45.80	106.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	921.06	45.80	106.24	
31	02 Apr 13	23.774	0.60	0.60	0.050	0.36	0.02	0.04	RHS
32	02 Apr 13	23.770	0.60	0.50	0.050	0.30	0.02	0.03	RHS
33	02 Apr 13	23.759	1.10	0.60	0.050	0.66	0.03	0.08	RHS
34	02 Apr 13	23.720	0.60	0.50	0.050	0.30	0.02	0.03	RHS
35	02 Apr 13	23.575	1.10	0.60	0.050	0.66	0.03	0.08	RHS
36	02 Apr 13	23.575	0.50	0.50	0.050	0.25	0.01	0.03	RHS
37	02 Apr 13	23.135	1.30	0.50	0.050	0.65	0.03	0.08	RHS
38	02 Apr 13	23.130	0.50	0.50	0.050	0.25	0.01	0.03	RHS
39	02 Apr 13	22.740	2.00	0.50	0.050	1.00	0.05	0.12	RHS
40	02 Apr 13	22.738	2.00	0.50	0.050	1.00	0.05	0.12	RHS
41	02 Apr 13	22.736	2.00	0.80	0.050	1.60	0.08	0.19	RHS
42	02 Apr 13	22.734	2.00	0.50	0.050	1.00	0.05	0.12	RHS
43	02 Apr 13	22.732	2.00	0.80	0.050	1.60	0.08	0.19	RHS
44	02 Apr 13	22.730	1.50	0.80	0.050	1.20	0.06	0.14	RHS
45	02 Apr 13	22.728	1.50	0.50	0.050	0.75	0.04	0.09	RHS
46	02 Apr 13	22.728	0.60	0.50	0.050	0.30	0.02	0.03	RHS
47	02 Apr 13	22.210	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	02 Apr 13	22.191	0.50	0.50	0.050	0.25	0.01	0.03	RHS
49	02 Apr 13	22.210	0.50	0.50	0.050	0.25	0.01	0.03	RHS
50	02 Apr 13	22.191	0.50	0.50	0.050	0.25	0.01	0.03	RHS
51	02 Apr 13	21.815	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	02 Apr 13	21.813	0.50	0.60	0.050	0.30	0.02	0.03	RHS
53	02 Apr 13	21.809	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	02 Apr 13	21.786	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	02 Apr 13	21.740	0.50	0.60	0.050	0.30	0.02	0.03	RHS
56	02 Apr 13	21.738	2.00	0.50	0.050	1.00	0.05	0.12	RHS
57	02 Apr 13	21.730	2.00	0.50	0.050	1.00	0.05	0.12	RHS
58	02 Apr 13	21.728	2.00	0.50	0.050	1.00	0.05	0.12	RHS
59	02 Apr 13	21.726	2.00	0.50	0.050	1.00	0.05	0.12	RHS
60	02 Apr 13	21.724	2.40	0.90	0.050	2.16	0.11	0.25	RHS
CARRIED FORWARD :						941.45	46.82	108.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	941.45	46.82	108.61	
61	02 Apr 13	21.721	2.00	0.90	0.050	1.80	0.09	0.21	RHS
62	02 Apr 13	21.717	2.00	1.00	0.050	2.00	0.10	0.23	RHS
63	02 Apr 13	21.715	2.00	0.60	0.050	1.20	0.06	0.14	RHS
64	02 Apr 13	21.713	2.00	0.60	0.050	1.20	0.06	0.14	RHS
65	02 Apr 13	21.711	2.00	0.50	0.050	1.00	0.05	0.12	RHS
66	02 Apr 13	21.709	2.00	0.50	0.050	1.00	0.05	0.12	RHS
67	02 Apr 13	7.297	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	02 Apr 13	7.110	0.50	0.50	0.050	0.25	0.01	0.03	RHS
69	02 Apr 13	7.060	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	02 Apr 13	7.040	0.50	1.00	0.050	0.50	0.03	0.06	RHS
71	03 Apr 13	7.040	0.50	1.00	0.050	0.50	0.03	0.06	RHS
72	03 Apr 13	4.500	0.60	1.10	0.050	0.66	0.03	0.08	RHS
73	03 Apr 13	4.500	0.50	0.90	0.050	0.45	0.02	0.05	RHS
74	03 Apr 13	4.500	1.00	0.90	0.050	0.90	0.05	0.10	RHS
75	03 Apr 13	4.501	0.80	0.50	0.050	0.40	0.02	0.05	RHS
76	03 Apr 13	5.506	1.00	0.50	0.050	0.50	0.03	0.06	LHS
77	03 Apr 13	5.507	1.00	0.50	0.050	0.50	0.03	0.06	LHS
78	03 Apr 13	5.508	1.00	0.50	0.025	0.50	0.01	0.03	LHS
79	03 Apr 13	5.508	0.80	0.50	0.025	0.40	0.01	0.02	LHS
80	03 Apr 13	5.506	0.50	0.50	0.025	0.25	0.01	0.01	RHS
81	03 Apr 13	19.908	2.00	0.50	0.050	1.00	0.05	0.12	RHS
82	03 Apr 13	19.906	2.00	0.50	0.050	1.00	0.05	0.12	RHS
83	03 Apr 13	19.906	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	03 Apr 13	19.906	0.50	0.50	0.050	0.25	0.01	0.03	RHS
85	03 Apr 13	19.904	2.00	0.50	0.050	1.00	0.05	0.12	RHS
86	03 Apr 13	19.902	2.00	0.50	0.050	1.00	0.05	0.12	RHS
87	03 Apr 13	19.904	1.30	0.50	0.050	0.65	0.03	0.08	RHS
88	03 Apr 13	19.891	2.00	0.50	0.050	1.00	0.05	0.12	RHS
89	03 Apr 13	19.889	2.00	0.50	0.050	1.00	0.05	0.12	RHS
90	03 Apr 13	19.887	2.00	0.50	0.050	1.00	0.05	0.12	RHS
CARRIED FORWARD :						964.11	47.93	111.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	964.11	47.93	111.17	
91	03 Apr 13	19.885	2.00	0.50	0.050	1.00	0.05	0.12	RHS
92	03 Apr 13	19.883	2.00	0.50	0.050	1.00	0.05	0.12	RHS
93	03 Apr 13	19.880	2.00	0.50	0.050	1.00	0.05	0.12	RHS
94	03 Apr 13	19.863	2.30	0.50	0.050	1.15	0.06	0.13	RHS
95	03 Apr 13	18.196	3.30	0.50	0.050	1.65	0.08	0.19	RHS
96	03 Apr 13	18.195	0.50	0.90	0.050	0.45	0.02	0.05	RHS
97	03 Apr 13	18.195	1.00	0.50	0.050	0.50	0.03	0.06	RHS
98	03 Apr 13	18.194	1.00	0.50	0.050	0.50	0.03	0.06	RHS
99	03 Apr 13	18.194	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	03 Apr 13	18.193	1.00	0.50	0.050	0.50	0.03	0.06	RHS
101	03 Apr 13	18.193	1.00	0.50	0.050	0.50	0.03	0.06	RHS
102	03 Apr 13	18.192	0.50	0.50	0.050	0.25	0.01	0.03	RHS
103	03 Apr 13	18.191	1.00	0.90	0.050	0.90	0.05	0.10	RHS
104	03 Apr 13	18.164	1.00	0.90	0.050	0.90	0.05	0.10	RHS
105	03 Apr 13	18.163	0.50	0.50	0.050	0.25	0.01	0.03	RHS
106	03 Apr 13	18.161	1.00	0.50	0.050	0.50	0.03	0.06	RHS
107	04 Apr 13	6.606	1.10	0.50	0.050	0.55	0.03	0.06	RHS
108	04 Apr 13	6.050	1.00	0.50	0.050	0.50	0.03	0.06	RHS
109	04 Apr 13	6.040	1.20	0.80	0.050	0.96	0.05	0.11	RHS
110	04 Apr 13	6.030	0.90	0.50	0.050	0.45	0.02	0.05	RHS
111	04 Apr 13	6.020	1.20	0.50	0.050	0.60	0.03	0.07	RHS
112	04 Apr 13	6.010	1.10	0.50	0.050	0.55	0.03	0.06	RHS
113	04 Apr 13	5.990	1.20	0.50	0.050	0.60	0.03	0.07	RHS
114	04 Apr 13	5.940	1.20	0.50	0.050	0.60	0.03	0.07	RHS
115	04 Apr 13	5.935	1.30	0.50	0.050	0.65	0.03	0.08	RHS
116	04 Apr 13	5.933	1.20	0.50	0.050	0.60	0.03	0.07	RHS
117	04 Apr 13	5.910	1.80	0.50	0.050	0.90	0.05	0.10	RHS
118	04 Apr 13	5.890	1.00	0.50	0.050	0.50	0.03	0.06	RHS
119	04 Apr 13	5.880	1.20	0.50	0.050	0.60	0.03	0.07	RHS
120	04 Apr 13	5.870	1.10	0.50	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						984.02	48.92	113.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	984.02	48.92	113.48	
121	04 Apr 13	1.320	1.20	0.50	0.050	0.60	0.03	0.07	RHS
122	04 Apr 13	1.310	1.00	0.50	0.050	0.50	0.03	0.06	RHS
123	04 Apr 13	1.270	1.10	0.50	0.050	0.55	0.03	0.06	RHS
124	04 Apr 13	1.260	1.00	0.50	0.050	0.50	0.03	0.06	RHS
125	04 Apr 13	1.250	0.90	0.50	0.050	0.45	0.02	0.05	RHS
126	04 Apr 13	1.210	1.10	0.50	0.050	0.55	0.03	0.06	RHS
127	04 Apr 13	1.190	1.00	0.50	0.050	0.50	0.03	0.06	RHS
128	04 Apr 13	1.180	1.00	0.50	0.050	0.50	0.03	0.06	RHS
129	04 Apr 13	1.160	1.20	0.50	0.050	0.60	0.03	0.07	RHS
130	04 Apr 13	1.150	1.00	0.50	0.050	0.50	0.03	0.06	RHS
131	04 Apr 13	1.145	1.20	0.50	0.050	0.60	0.03	0.07	RHS
132	04 Apr 13	1.110	1.10	0.50	0.050	0.55	0.03	0.06	RHS
133	04 Apr 13	1.010	1.20	0.50	0.050	0.60	0.03	0.07	RHS
134	04 Apr 13	0.980	1.30	0.50	0.050	0.65	0.03	0.08	RHS
135	04 Apr 13	0.970	1.50	0.50	0.050	0.75	0.04	0.09	RHS
136	05 Apr 13	2.450	1.20	0.50	0.050	0.60	0.03	0.07	LHS
137	05 Apr 13	2.450	1.00	0.50	0.050	0.50	0.03	0.06	LHS
138	05 Apr 13	2.460	1.30	0.50	0.050	0.65	0.03	0.08	LHS
139	05 Apr 13	2.460	1.00	0.50	0.050	0.50	0.03	0.06	LHS
140	05 Apr 13	2.560	0.90	0.50	0.050	0.45	0.02	0.05	LHS
141	05 Apr 13	2.580	1.30	0.50	0.050	0.65	0.03	0.08	LHS
142	05 Apr 13	3.050	1.00	0.50	0.050	0.50	0.03	0.06	LHS
143	05 Apr 13	3.057	1.10	0.50	0.050	0.55	0.03	0.06	LHS
144	05 Apr 13	3.060	0.90	0.50	0.050	0.45	0.02	0.05	LHS
145	05 Apr 13	3.065	1.00	0.50	0.050	0.50	0.03	0.06	LHS
146	05 Apr 13	3.350	0.90	0.50	0.050	0.45	0.02	0.05	LHS
147	05 Apr 13	3.355	0.80	0.50	0.050	0.40	0.02	0.05	LHS
148	05 Apr 13	3.370	1.00	0.50	0.050	0.50	0.03	0.06	LHS
149	05 Apr 13	3.560	0.90	0.50	0.050	0.45	0.02	0.05	LHS
150	05 Apr 13	3.560	0.90	0.50	0.050	0.45	0.02	0.05	LHS
CARRIED FORWARD :						1,000.02	49.72	115.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,000.02	49.72	115.34	
151	05 Apr 13	3.590	1.80	0.50	0.050	0.90	0.05	0.10	LHS
152	05 Apr 13	3.620	1.30	0.50	0.050	0.65	0.03	0.08	LHS
153	05 Apr 13	4.000	0.90	0.50	0.050	0.45	0.02	0.05	LHS
154	05 Apr 13	4.005	1.00	0.50	0.050	0.50	0.03	0.06	LHS
155	05 Apr 13	4.005	1.10	0.50	0.050	0.55	0.03	0.06	LHS
156	05 Apr 13	4.005	1.30	0.50	0.050	0.65	0.03	0.08	LHS
157	05 Apr 13	4.010	1.40	0.50	0.050	0.70	0.04	0.08	LHS
158	05 Apr 13	4.012	1.20	0.50	0.050	0.60	0.03	0.07	LHS
159	05 Apr 13	4.014	1.10	0.50	0.050	0.55	0.03	0.06	LHS
160	05 Apr 13	7.170	1.20	0.50	0.050	0.60	0.03	0.07	RHS
161	05 Apr 13	7.160	1.10	0.50	0.050	0.55	0.03	0.06	RHS
162	05 Apr 13	7.130	1.20	0.50	0.050	0.60	0.03	0.07	RHS
163	05 Apr 13	7.125	1.00	0.50	0.050	0.50	0.03	0.06	RHS
164	05 Apr 13	7.120	1.30	0.50	0.050	0.65	0.03	0.08	RHS
165	05 Apr 13	7.115	1.00	0.50	0.050	0.50	0.03	0.06	RHS
166	06 Apr 13	7.110	1.40	0.50	0.050	0.70	0.04	0.08	RHS
167	06 Apr 13	7.100	1.20	0.50	0.050	0.60	0.03	0.07	RHS
168	06 Apr 13	7.070	1.30	0.50	0.050	0.65	0.03	0.08	RHS
169	06 Apr 13	7.065	1.00	0.50	0.050	0.50	0.03	0.06	RHS
170	06 Apr 13	7.060	1.20	0.50	0.050	0.60	0.03	0.07	RHS
171	06 Apr 13	7.050	1.40	0.50	0.050	0.70	0.04	0.08	RHS
172	06 Apr 13	6.950	1.00	0.50	0.050	0.50	0.03	0.06	RHS
173	06 Apr 13	6.916	1.60	0.50	0.050	0.80	0.04	0.09	RHS
174	06 Apr 13	6.900	1.00	0.50	0.050	0.50	0.03	0.06	RHS
175	06 Apr 13	6.894	14.60	0.50	0.050	7.30	0.37	0.85	RHS
176	06 Apr 13	6.880	1.40	0.50	0.050	0.70	0.04	0.08	RHS
177	06 Apr 13	5.450	1.70	0.50	0.050	0.85	0.04	0.10	RHS
178	06 Apr 13	5.380	1.30	0.50	0.050	0.65	0.03	0.08	RHS
179	06 Apr 13	5.340	1.20	0.50	0.050	0.60	0.03	0.07	RHS
180	06 Apr 13	5.320	1.50	0.50	0.050	0.75	0.04	0.09	RHS
CARRIED FORWARD :						1,025.37	50.99	118.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,025.37	50.99	118.28	
181	06 Apr 13	10.830	2.00	0.50	0.050	1.00	0.05	0.12	LHS
182	06 Apr 13	10.835	2.00	0.50	0.050	1.00	0.05	0.12	LHS
183	06 Apr 13	12.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	06 Apr 13	12.410	0.50	0.50	0.050	0.25	0.01	0.03	LHS
185	06 Apr 13	12.415	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	06 Apr 13	12.420	0.70	0.50	0.025	0.35	0.01	0.02	LHS
187	06 Apr 13	13.230	0.70	0.50	0.025	0.35	0.01	0.02	LHS
188	06 Apr 13	13.240	1.00	0.80	0.050	0.80	0.04	0.09	LHS
189	06 Apr 13	13.222	3.00	0.50	0.050	1.50	0.08	0.17	RHS
190	06 Apr 13	13.223	3.00	0.50	0.025	1.50	0.04	0.09	RHS
191	06 Apr 13	17.218	1.00	0.50	0.025	0.50	0.01	0.03	RHS
192	06 Apr 13	17.217	1.00	0.50	0.050	0.50	0.03	0.06	RHS
193	06 Apr 13	17.216	1.00	0.50	0.050	0.50	0.03	0.06	RHS
194	06 Apr 13	17.215	1.00	0.50	0.050	0.50	0.03	0.06	RHS
195	06 Apr 13	17.170	0.60	0.50	0.050	0.30	0.02	0.03	LHS
196	06 Apr 13	1.669	0.50	0.50	0.050	0.25	0.01	0.03	LHS
197	06 Apr 13	2.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
198	06 Apr 13	2.614	0.50	0.50	0.050	0.25	0.01	0.03	LHS
199	06 Apr 13	6.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
200	09 Apr 13	23.377	1.00	0.50	0.050	0.50	0.03	0.06	RHS
201	09 Apr 13	23.377	0.60	0.50	0.050	0.30	0.02	0.03	RHS
202	09 Apr 13	23.353	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	09 Apr 13	23.353	0.50	0.50	0.050	0.25	0.01	0.03	RHS
204	09 Apr 13	3.353	0.60	0.50	0.050	0.30	0.02	0.03	RHS
205	09 Apr 13	23.353	0.60	0.50	0.050	0.30	0.02	0.03	RHS
206	09 Apr 13	23.123	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	09 Apr 13	17.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	09 Apr 13	17.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
209	09 Apr 13	17.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
210	09 Apr 13	17.142	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,039.07	51.61	119.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,039.07	51.61	119.71	
211	09 Apr 13	17.147	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	09 Apr 13	17.148	0.50	0.50	0.050	0.25	0.01	0.03	LHS
213	09 Apr 13	17.157	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	09 Apr 13	17.158	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	09 Apr 13	17.163	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	09 Apr 13	17.164	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	09 Apr 13	17.212	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	09 Apr 13	17.213	0.60	0.50	0.050	0.30	0.02	0.03	LHS
219	09 Apr 13	17.235	1.50	0.50	0.050	0.75	0.04	0.09	LHS
220	09 Apr 13	17.236	1.50	0.50	0.050	0.75	0.04	0.09	LHS
221	09 Apr 13	17.240	1.00	0.50	0.050	0.50	0.03	0.06	RHS
222	09 Apr 13	17.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	09 Apr 13	17.239	0.80	0.50	0.050	0.40	0.02	0.05	RHS
224	09 Apr 13	17.236	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	09 Apr 13	17.236	1.00	0.50	0.050	0.50	0.03	0.06	RHS
226	09 Apr 13	17.235	1.00	0.50	0.050	0.50	0.03	0.06	RHS
227	09 Apr 13	17.220	1.00	0.50	0.050	0.50	0.03	0.06	RHS
228	09 Apr 13	17.219	1.00	0.50	0.050	0.50	0.03	0.06	RHS
229	10 Apr 13	3.670	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	10 Apr 13	3.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	10 Apr 13	2.602	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	10 Apr 13	2.528	0.50	0.50	0.050	0.25	0.01	0.03	RHS
233	10 Apr 13	2.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
234	10 Apr 13	2.521	0.50	0.50	0.050	0.25	0.01	0.03	RHS
235	10 Apr 13	2.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
236	10 Apr 13	2.515	0.50	0.50	0.050	0.25	0.01	0.03	RHS
237	10 Apr 13	2.513	0.50	0.50	0.050	0.25	0.01	0.03	RHS
238	10 Apr 13	2.513	0.50	0.50	0.050	0.25	0.01	0.03	RHS
239	10 Apr 13	6.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
240	10 Apr 13	6.471	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,049.02	52.10	120.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,049.02	52.10	120.86	
241	10 Apr 13	6.472	0.50	0.50	0.050	0.25	0.01	0.03	LHS
242	10 Apr 13	6.472	0.50	0.50	0.050	0.25	0.01	0.03	LHS
243	10 Apr 13	6.473	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	10 Apr 13	6.474	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	10 Apr 13	6.475	0.50	0.80	0.050	0.40	0.02	0.05	LHS
246	10 Apr 13	6.476	1.00	0.80	0.050	0.80	0.04	0.09	LHS
247	10 Apr 13	6.477	1.00	0.50	0.050	0.50	0.03	0.06	LHS
248	10 Apr 13	6.478	1.00	0.50	0.050	0.50	0.03	0.06	LHS
249	10 Apr 13	6.479	1.00	0.90	0.050	0.90	0.05	0.10	LHS
250	10 Apr 13	6.480	1.00	1.20	0.050	1.20	0.06	0.14	LHS
251	10 Apr 13	6.480	1.00	1.20	0.050	1.20	0.06	0.14	LHS
252	10 Apr 13	6.480	1.00	1.20	0.050	1.20	0.06	0.14	LHS
253	10 Apr 13	7.290	1.00	0.90	0.050	0.90	0.05	0.10	LHS
254	10 Apr 13	9.110	1.00	1.00	0.050	1.00	0.05	0.12	LHS
255	10 Apr 13	11.011	1.00	1.20	0.050	1.20	0.06	0.14	LHS
256	10 Apr 13	12.400	0.50	0.60	0.050	0.30	0.02	0.03	LHS
257	10 Apr 13	12.410	0.50	0.50	0.050	0.25	0.01	0.03	LHS
258	12 Apr 13	10.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
259	12 Apr 13	9.998	0.50	1.10	0.050	0.55	0.03	0.06	LHS
260	12 Apr 13	9.997	0.50	1.10	0.050	0.55	0.03	0.06	LHS
261	12 Apr 13	9.996	0.50	0.60	0.050	0.30	0.02	0.03	LHS
262	12 Apr 13	9.994	0.50	0.60	0.050	0.30	0.02	0.03	LHS
263	12 Apr 13	9.940	0.50	0.60	0.050	0.30	0.02	0.03	LHS
264	12 Apr 13	9.460	0.50	0.60	0.050	0.30	0.02	0.03	LHS
265	12 Apr 13	9.429	0.50	0.50	0.050	0.25	0.01	0.03	LHS
266	12 Apr 13	9.429	0.50	0.50	0.050	0.25	0.01	0.03	LHS
267	12 Apr 13	5.592	0.50	0.50	0.050	0.25	0.01	0.03	LHS
268	12 Apr 13	5.591	0.50	0.50	0.050	0.25	0.01	0.03	LHS
269	12 Apr 13	5.590	0.50	0.50	0.050	0.25	0.01	0.03	LHS
270	12 Apr 13	5.590	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,064.42	52.87	122.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,064.42	52.87	122.65	
271	12 Apr 13	2.600	0.50	0.50	0.050	0.25	0.01	0.03	LHS
272	12 Apr 13	2.618	0.50	0.50	0.050	0.25	0.01	0.03	LHS
273	12 Apr 13	2.618	0.50	0.50	0.050	0.25	0.01	0.03	LHS
274	13 Apr 13	10.415	0.50	0.50	0.050	0.25	0.01	0.03	LHS
275	13 Apr 13	10.418	0.50	0.50	0.050	0.25	0.01	0.03	LHS
276	13 Apr 13	10.419	0.50	0.50	0.050	0.25	0.01	0.03	LHS
277	13 Apr 13	10.420	0.50	0.90	0.050	0.45	0.02	0.05	LHS
278	13 Apr 13	16.796	0.50	0.80	0.050	0.40	0.02	0.05	LHS
279	13 Apr 13	16.791	0.50	0.50	0.050	0.25	0.01	0.03	LHS
280	13 Apr 13	16.790	0.50	0.60	0.050	0.30	0.02	0.03	LHS
281	13 Apr 13	16.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	13 Apr 13	16.460	0.50	0.50	0.050	0.25	0.01	0.03	LHS
283	13 Apr 13	16.459	0.50	0.50	0.050	0.25	0.01	0.03	LHS
284	13 Apr 13	16.135	0.50	0.50	0.050	0.25	0.01	0.03	LHS
285	13 Apr 13	16.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
286	13 Apr 13	16.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
287	13 Apr 13	16.132	0.50	0.60	0.050	0.30	0.02	0.03	LHS
288	13 Apr 13	16.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
289	13 Apr 13	16.127	0.70	0.50	0.050	0.35	0.02	0.04	LHS
290	13 Apr 13	16.126	0.50	0.50	0.050	0.25	0.01	0.03	LHS
291	13 Apr 13	16.126	0.50	0.50	0.050	0.25	0.01	0.03	LHS
292	13 Apr 13	16.126	0.50	0.50	0.050	0.25	0.01	0.03	LHS
293	13 Apr 13	16.126	0.50	0.60	0.050	0.30	0.02	0.03	LHS
294	13 Apr 13	16.126	0.50	0.50	0.050	0.25	0.01	0.03	LHS
295	13 Apr 13	16.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
296	13 Apr 13	16.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
297	13 Apr 13	16.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
298	13 Apr 13	16.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
299	13 Apr 13	16.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
300	13 Apr 13	16.123	0.50		0.050	0.00	0.00	0.00	LHS
CARRIED FORWARD :						1,072.27	53.27	123.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,072.27	53.27	123.56	
301	13 Apr 13	16.123	0.50	1.10	0.050	0.55	0.03	0.06	LHS
302	13 Apr 13	16.123	0.50	0.50	0.050	0.25	0.01	0.03	LHS
303	13 Apr 13	16.123	0.50	0.50	0.050	0.25	0.01	0.03	RHS
304	13 Apr 13	16.117	0.50	0.60	0.050	0.30	0.02	0.03	RHS
305	13 Apr 13	16.117	0.50	0.50	0.050	0.25	0.01	0.03	RHS
306	13 Apr 13	16.117	0.50	1.10	0.050	0.55	0.03	0.06	RHS
307	13 Apr 13	16.115	0.50	1.00	0.050	0.50	0.03	0.06	RHS
308	13 Apr 13	16.115	0.50	1.00	0.050	0.50	0.03	0.06	RHS
309	13 Apr 13	16.111	0.50	1.00	0.050	0.50	0.03	0.06	RHS
310	13 Apr 13	16.110	0.50	1.00	0.050	0.50	0.03	0.06	RHS
311	13 Apr 13	16.104	0.50	1.00	0.050	0.50	0.03	0.06	RHS
312	13 Apr 13	16.104	0.50	0.50	0.050	0.25	0.01	0.03	RHS
313	13 Apr 13	16.095	0.50	0.50	0.050	0.25	0.01	0.03	RHS
314	13 Apr 13	16.095	0.50	0.50	0.050	0.25	0.01	0.03	RHS
315	13 Apr 13	16.095	0.50	0.50	0.050	0.25	0.01	0.03	RHS
316	13 Apr 13	16.091	0.50	0.50	0.050	0.25	0.01	0.03	RHS
317	13 Apr 13	16.087	0.50	0.50	0.050	0.25	0.01	0.03	RHS
318	13 Apr 13	16.087	0.50	0.50	0.050	0.25	0.01	0.03	RHS
319	13 Apr 13	16.087	0.70	0.50	0.050	0.35	0.02	0.04	RHS
320	13 Apr 13	16.082	0.50	0.50	0.050	0.25	0.01	0.03	RHS
321	13 Apr 13	16.081	0.50	0.50	0.050	0.25	0.01	0.03	RHS
322	13 Apr 13	16.080	0.50	0.60	0.050	0.30	0.02	0.03	RHS
323	13 Apr 13	16.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
324	13 Apr 13	16.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
325	13 Apr 13	16.075	0.50	0.70	0.050	0.35	0.02	0.04	RHS
326	13 Apr 13	16.074	0.50	0.50	0.050	0.25	0.01	0.03	RHS
327	13 Apr 13	16.072	0.50	0.60	0.050	0.30	0.02	0.03	RHS
328	13 Apr 13	16.070	0.50	0.70	0.050	0.35	0.02	0.04	RHS
329	13 Apr 13	16.065	0.50	0.70	0.050	0.35	0.02	0.04	RHS
330	13 Apr 13	16.065	0.50	0.80	0.050	0.40	0.02	0.05	RHS
CARRIED FORWARD :						1,082.32	53.77	124.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,082.32	53.77	124.73	
331	13 Apr 13	16.030	0.50	0.70	0.050	0.35	0.02	0.04	RHS
332	13 Apr 13	16.013	0.50	0.80	0.050	0.40	0.02	0.05	RHS
333	13 Apr 13	16.012	0.50	0.50	0.050	0.25	0.01	0.03	RHS
334	13 Apr 13	16.010	0.50	1.20	0.050	0.60	0.03	0.07	LHS
335	13 Apr 13	16.010	0.50	1.20	0.050	0.60	0.03	0.07	LHS
336	13 Apr 13	15.810	0.50	1.30	0.050	0.65	0.03	0.08	LHS
337	13 Apr 13	15.797	0.50	0.50	0.050	0.25	0.01	0.03	LHS
338	13 Apr 13	15.798	0.50	0.50	0.050	0.25	0.01	0.03	LHS
339	13 Apr 13	15.593	0.50	1.30	0.050	0.65	0.03	0.08	LHS
340	13 Apr 13	15.414	0.50	0.50	0.050	0.25	0.01	0.03	LHS
341	13 Apr 13	15.409	0.50	1.30	0.025	0.65	0.02	0.04	LHS
342	13 Apr 13	15.408	0.50	0.50	0.050	0.25	0.01	0.03	LHS
343	13 Apr 13	15.406	0.50	1.30	0.050	0.65	0.03	0.08	LHS
344	13 Apr 13	15.398	0.50	0.50	0.050	0.25	0.01	0.03	LHS
345	13 Apr 13	15.396	0.50	1.40	0.050	0.70	0.04	0.08	LHS
346	13 Apr 13	15.390	0.50	1.40	0.050	0.70	0.04	0.08	LHS
347	13 Apr 13	15.389	0.50	0.80	0.050	0.40	0.02	0.05	LHS
348	13 Apr 13	15.388	0.60	1.40	0.050	0.84	0.04	0.10	LHS
349	13 Apr 13	15.375	0.50	1.20	0.050	0.60	0.03	0.07	LHS
350	13 Apr 13	15.360	0.50	0.50	0.050	0.25	0.01	0.03	LHS
351	13 Apr 13	15.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
352	13 Apr 13	15.275	0.50	0.50	0.050	0.25	0.01	0.03	LHS
353	13 Apr 13	15.170	0.50	0.80	0.050	0.40	0.02	0.05	LHS
354	13 Apr 13	12.175	0.50	0.50	0.050	0.25	0.01	0.03	LHS
355	13 Apr 13	12.415	0.50	1.00	0.050	0.50	0.03	0.06	LHS
356	13 Apr 13	12.420	0.50	0.60	0.050	0.30	0.02	0.03	LHS
357	13 Apr 13	12.424	0.50	0.50	0.050	0.25	0.01	0.03	LHS
358	13 Apr 13	12.424	1.20	0.50	0.050	0.60	0.03	0.07	LHS
359	13 Apr 13	12.425	0.60	0.50	0.050	0.30	0.02	0.03	LHS
360	13 Apr 13	12.425	1.30	0.50	0.050	0.65	0.03	0.08	LHS
CARRIED FORWARD :						1,095.61	54.42	126.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,095.61	54.42	126.23	
361	13 Apr 13	15.132	1.00	0.50	0.050	0.50	0.03	0.06	LHS
362	13 Apr 13	15.132	1.10	0.50	0.050	0.55	0.03	0.06	LHS
363	13 Apr 13	16.010	0.50	0.50	0.050	0.25	0.01	0.03	RHS
364	13 Apr 13	16.010	0.50	0.50	0.050	0.25	0.01	0.03	RHS
365	13 Apr 13	15.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
366	13 Apr 13	15.790	0.50	0.50	0.050	0.25	0.01	0.03	RHS
367	13 Apr 13	15.798	0.50	0.50	0.050	0.25	0.01	0.03	RHS
368	13 Apr 13	15.593	0.50	0.50	0.025	0.25	0.01	0.01	RHS
369	13 Apr 13	15.414	0.50	0.50	0.025	0.25	0.01	0.01	RHS
370	13 Apr 13	15.409	0.50	0.80	0.050	0.40	0.02	0.05	RHS
371	13 Apr 13	15.408	0.50	0.50	0.050	0.25	0.01	0.03	RHS
372	13 Apr 13	15.406	0.50	0.50	0.025	0.25	0.01	0.01	RHS
373	13 Apr 13	15.398	0.50	0.50	0.025	0.25	0.01	0.01	RHS
374	13 Apr 13	15.396	0.50	0.50	0.050	0.25	0.01	0.03	RHS
375	13 Apr 13	15.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
376	13 Apr 13	15.389	0.50	0.50	0.050	0.25	0.01	0.03	RHS
377	13 Apr 13	15.388	0.50	0.50	0.050	0.25	0.01	0.03	RHS
378	13 Apr 13	15.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
379	13 Apr 13	15.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
380	13 Apr 13	15.320	0.50	0.50	0.050	0.25	0.01	0.03	RHS
381	13 Apr 13	15.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
382	13 Apr 13	15.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
383	13 Apr 13	12.175	0.50	0.50	0.050	0.25	0.01	0.03	LHS
384	13 Apr 13	12.415	0.50	0.50	0.050	0.25	0.01	0.03	LHS
385	13 Apr 13	12.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
386	13 Apr 13	12.424	0.50	0.50	0.050	0.25	0.01	0.03	LHS
387	13 Apr 13	12.424	1.20	0.50	0.050	0.60	0.03	0.07	LHS
388	13 Apr 13	12.425	0.60	0.50	0.050	0.30	0.02	0.03	LHS
389	13 Apr 13	12.425	1.20	0.50	0.050	0.60	0.03	0.07	LHS
390	13 Apr 13	15.132	0.60	0.50	0.050	0.30	0.02	0.03	LHS
CARRIED FORWARD :						1,104.61	54.84	127.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,104.61	54.84	127.22	
391	13 Apr 13	15.132	1.30	0.50	0.050	0.65	0.03	0.08	LHS
392	13 Apr 13	15.230	1.00	0.50	0.050	0.50	0.03	0.06	LHS
393	13 Apr 13	15.213	1.10	0.50	0.050	0.55	0.03	0.06	LHS
394	14 Apr 13	10.845	2.50	0.50	0.050	1.25	0.06	0.15	LHS
395	14 Apr 13	10.850	1.00	0.50	0.050	0.50	0.03	0.06	LHS
396	14 Apr 13	10.854	2.00	0.50	0.050	1.00	0.05	0.12	LHS
397	14 Apr 13	10.856	2.00	0.50	0.050	1.00	0.05	0.12	LHS
398	14 Apr 13	10.856	2.00	0.50	0.050	1.00	0.05	0.12	LHS
399	14 Apr 13	17.460	2.00	0.50	0.050	1.00	0.05	0.12	LHS
400	14 Apr 13	17.462	0.50	0.50	0.050	0.25	0.01	0.03	LHS
401	14 Apr 13	17.600	5.00	0.50	0.050	2.50	0.13	0.29	LHS
402	14 Apr 13	17.640	1.20	0.50	0.050	0.60	0.03	0.07	LHS
403	14 Apr 13	17.641	0.50	0.50	0.050	0.25	0.01	0.03	LHS
404	14 Apr 13	18.203	0.50	0.50	0.050	0.25	0.01	0.03	LHS
405	14 Apr 13	19.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
406	16 Apr 13	14.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
407	16 Apr 13	14.199	0.50	0.50	0.050	0.25	0.01	0.03	RHS
408	16 Apr 13	14.199	0.50	0.50	0.050	0.25	0.01	0.03	RHS
409	16 Apr 13	14.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
410	16 Apr 13	14.196	0.50	0.50	0.050	0.25	0.01	0.03	RHS
411	16 Apr 13	14.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
412	16 Apr 13	14.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
413	16 Apr 13	14.394	0.50	0.50	0.050	0.25	0.01	0.03	RHS
414	16 Apr 13	12.171	1.00	0.50	0.050	0.50	0.03	0.06	LHS
415	16 Apr 13	12.171	2.00	0.50	0.050	1.00	0.05	0.12	LHS
416	16 Apr 13	14.340	2.00	0.50	0.050	1.00	0.05	0.12	RHS
417	16 Apr 13	14.340	2.30	0.50	0.050	1.15	0.06	0.13	RHS
418	16 Apr 13	14.320	3.00	0.50	0.050	1.50	0.08	0.17	LHS
419	16 Apr 13	16.370	0.60	0.50	0.050	0.30	0.02	0.03	LHS
420	16 Apr 13	16.378	0.60	0.50	0.050	0.30	0.02	0.03	LHS
CARRIED FORWARD :						1,123.91	55.81	129.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,123.91	55.81	129.46	
421	16 Apr 13	16.383	0.60	0.50	0.050	0.30	0.02	0.03	LHS
422	16 Apr 13	16.386	0.60	0.50	0.050	0.30	0.02	0.03	LHS
423	16 Apr 13	16.390	0.60	0.50	0.050	0.30	0.02	0.03	LHS
424	16 Apr 13	16.391	0.60	0.50	0.050	0.30	0.02	0.03	LHS
425	16 Apr 13	16.392	0.60	0.50	0.050	0.30	0.02	0.03	LHS
426	16 Apr 13	14.320	2.30	0.50	0.050	1.15	0.06	0.13	RHS
427	16 Apr 13	14.270	2.20	0.80	0.050	1.76	0.09	0.20	RHS
428	16 Apr 13	14.268	0.50	0.80	0.050	0.40	0.02	0.05	RHS
429	16 Apr 13	14.266	2.40	0.50	0.050	1.20	0.06	0.14	RHS
430	16 Apr 13	14.266	0.50	0.50	0.050	0.25	0.01	0.03	RHS
431	16 Apr 13	15.330	3.20	0.90	0.050	2.88	0.14	0.33	LHS
432	16 Apr 13	15.339	0.50	1.20	0.050	0.60	0.03	0.07	LHS
433	16 Apr 13	16.050	0.50	1.20	0.050	0.60	0.03	0.07	LHS
434	16 Apr 13	16.060	0.50	1.20	0.050	0.60	0.03	0.07	LHS
435	16 Apr 13	16.070	0.50	0.90	0.050	0.45	0.02	0.05	LHS
436	16 Apr 13	16.075	0.50	1.00	0.050	0.50	0.03	0.06	LHS
437	16 Apr 13	16.075	0.50	1.20	0.050	0.60	0.03	0.07	LHS
438	16 Apr 13	16.180	0.50	0.60	0.050	0.30	0.02	0.03	LHS
439	16 Apr 13	16.180	0.50	0.50	0.050	0.25	0.01	0.03	LHS
440	16 Apr 13	16.187	0.50	0.50	0.050	0.25	0.01	0.03	LHS
441	16 Apr 13	16.188	0.50	1.10	0.050	0.55	0.03	0.06	LHS
442	16 Apr 13	16.188	0.50	1.10	0.050	0.55	0.03	0.06	LHS
443	16 Apr 13	16.212	0.50	0.60	0.050	0.30	0.02	0.03	LHS
444	16 Apr 13	16.222	0.50	0.60	0.050	0.30	0.02	0.03	LHS
445	16 Apr 13	16.234	0.50	0.60	0.050	0.30	0.02	0.03	LHS
446	16 Apr 13	16.240	0.50	0.60	0.050	0.30	0.02	0.03	LHS
447	16 Apr 13	16.241	0.50	0.50	0.050	0.25	0.01	0.03	LHS
448	16 Apr 13	16.242	0.50	0.50	0.050	0.25	0.01	0.03	LHS
449	16 Apr 13	16.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
450	16 Apr 13	16.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,140.50	56.64	131.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,140.50	56.64	131.38	
451	16 Apr 13	16.255	0.50	0.50	0.050	0.25	0.01	0.03	LHS
452	16 Apr 13	16.256	0.50	0.50	0.050	0.25	0.01	0.03	LHS
453	16 Apr 13	16.275	1.00	0.50	0.050	0.50	0.03	0.06	LHS
454	16 Apr 13	16.279	0.50	0.50	0.050	0.25	0.01	0.03	LHS
455	16 Apr 13	16.289	2.50	0.50	0.050	1.25	0.06	0.15	LHS
456	16 Apr 13	16.330	0.50	0.50	0.050	0.25	0.01	0.03	LHS
TOTAL :						1,143.25	56.78	131.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						661.27	32.65	75.74	
1	05 Apr 13	36.602	0.90	0.90	0.050	0.81	0.04	0.09	LHS
2	05 Apr 13	36.602	1.40	0.90	0.050	1.26	0.06	0.15	LHS
3	05 Apr 13	36.602	1.50	0.80	0.050	1.20	0.06	0.14	LHS
4	05 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	LHS
5	05 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	RHS
6	05 Apr 13	36.602	1.30	1.10	0.050	1.43	0.07	0.17	RHS
7	05 Apr 13	36.602	1.10	1.00	0.050	1.10	0.06	0.13	RHS
8	05 Apr 13	36.602	1.40	1.00	0.050	1.40	0.07	0.16	RHS
9	05 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
10	05 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
11	05 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	RHS
12	05 Apr 13	36.602	1.60	1.00	0.050	1.60	0.08	0.19	RHS
13	05 Apr 13	36.602	1.10	1.10	0.050	1.21	0.06	0.14	RHS
14	05 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
15	05 Apr 13	36.602	1.50	1.00	0.025	1.50	0.04	0.09	RHS
16	05 Apr 13	36.602	1.40	0.90	0.050	1.26	0.06	0.15	RHS
17	05 Apr 13	36.602	0.90	1.00	0.050	0.90	0.05	0.10	RHS
18	05 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	RHS
19	05 Apr 13	36.602	0.90	0.90	0.050	0.81	0.04	0.09	RHS
20	05 Apr 13	36.602	1.10	1.00	0.050	1.10	0.06	0.13	RHS
21	05 Apr 13	36.602	1.00	1.10	0.050	1.10	0.06	0.13	RHS
22	05 Apr 13	36.602	0.90	11.00	0.050	9.90	0.50	1.15	LHS
23	05 Apr 13	36.602	1.60	1.20	0.050	1.92	0.10	0.22	LHS
24	05 Apr 13	36.602	1.80	1.10	0.050	1.98	0.10	0.23	LHS
25	05 Apr 13	36.602	1.60	0.90	0.050	1.44	0.07	0.17	LHS
26	05 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	LHS
27	05 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	LHS
28	05 Apr 13	36.602	0.90	1.00	0.050	0.90	0.05	0.10	LHS
29	05 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	LHS
30	05 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						705.95	34.85	80.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						705.95	34.85	80.84	
31	06 Apr 13	36.602	1.20	1.20	0.050	1.44	0.07	0.17	LHS
32	06 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	LHS
33	06 Apr 13	36.602	1.20	0.60	0.050	0.72	0.04	0.08	LHS
34	06 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	LHS
35	06 Apr 13	36.602	1.80	0.70	0.050	1.26	0.06	0.15	LHS
36	06 Apr 13	36.602	0.90	0.70	0.025	0.63	0.02	0.04	LHS
37	06 Apr 13	36.602	1.30	0.70	0.050	0.91	0.05	0.11	LHS
38	06 Apr 13	36.602	0.90	0.70	0.050	0.63	0.03	0.07	LHS
39	06 Apr 13	36.602	1.40	0.70	0.050	0.98	0.05	0.11	LHS
40	06 Apr 13	36.602	1.00	0.80	0.050	0.80	0.04	0.09	LHS
41	06 Apr 13	36.602	0.80	0.70	0.050	0.56	0.03	0.06	LHS
42	06 Apr 13	36.602	1.80	0.90	0.050	1.62	0.08	0.19	LHS
43	06 Apr 13	36.602	1.30	0.80	0.050	1.04	0.05	0.12	LHS
44	06 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
45	06 Apr 13	36.602	1.20	0.70	0.050	0.84	0.04	0.10	LHS
46	06 Apr 13	36.602	1.30	0.70	0.050	0.91	0.05	0.11	LHS
47	06 Apr 13	36.602	1.00	0.60	0.050	0.60	0.03	0.07	LHS
48	06 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	LHS
49	06 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
50	06 Apr 13	36.602	0.90	0.60	0.050	0.54	0.03	0.06	LHS
51	06 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	LHS
52	08 Apr 13	36.602	1.20	0.70	0.050	0.84	0.04	0.10	LHS
53	08 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	LHS
54	08 Apr 13	36.602	1.20	0.60	0.050	0.72	0.04	0.08	LHS
55	08 Apr 13	36.602	1.60	0.60	0.050	0.96	0.05	0.11	LHS
56	08 Apr 13	36.602	1.00	0.60	0.050	0.60	0.03	0.07	LHS
57	08 Apr 13	36.602	1.10	0.70	0.050	0.77	0.04	0.09	LHS
58	08 Apr 13	36.602	1.00	0.60	0.050	0.60	0.03	0.07	LHS
59	08 Apr 13	36.602	0.90	0.60	0.050	0.54	0.03	0.06	LHS
60	08 Apr 13	36.602	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD:						731.45	36.09	83.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						731.45	36.09	83.72	
61	08 Apr 13	36.602	1.30	1.20	0.035	1.56	0.05	0.13	LHS
62	08 Apr 13	36.602	1.20	1.10	0.050	1.32	0.07	0.15	LHS
63	08 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	LHS
64	08 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	LHS
65	08 Apr 13	36.602	1.30	1.20	0.050	1.56	0.08	0.18	LHS
66	08 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	LHS
67	08 Apr 13	36.602	1.20	0.90	0.025	1.08	0.03	0.06	LHS
68	08 Apr 13	36.602	1.10	1.00	0.025	1.10	0.03	0.06	LHS
69	08 Apr 13	36.602	1.20	1.10	0.025	1.32	0.03	0.08	LHS
70	08 Apr 13	36.602	1.30	0.90	0.025	1.17	0.03	0.07	LHS
71	08 Apr 13	36.602	1.20	0.80	0.025	0.96	0.02	0.06	LHS
72	08 Apr 13	36.602	1.00	1.00	0.025	1.00	0.03	0.06	LHS
73	08 Apr 13	36.602	0.90	1.10	0.050	0.99	0.05	0.11	LHS
74	08 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	LHS
75	08 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	LHS
76	08 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	LHS
77	08 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	LHS
78	08 Apr 13	36.602	1.30	1.10	0.025	1.43	0.04	0.08	LHS
79	08 Apr 13	36.602	1.10	1.00	0.050	1.10	0.06	0.13	LHS
80	08 Apr 13	36.602	1.20	1.10	0.075	1.32	0.10	0.23	LHS
81	08 Apr 13	36.602	1.00	1.00	0.045	1.00	0.05	0.10	LHS
82	08 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	LHS
83	08 Apr 13	36.602	1.20	1.00	0.030	1.20	0.04	0.08	LHS
84	09 Apr 13	36.602	1.00	1.10	0.045	1.10	0.05	0.11	LHS
85	09 Apr 13	36.602	0.90	0.90	0.045	0.81	0.04	0.08	LHS
86	09 Apr 13	36.602	1.20	1.10	0.075	1.32	0.10	0.23	LHS
87	09 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	LHS
88	09 Apr 13	36.602	1.20	1.10	0.050	1.32	0.07	0.15	LHS
89	09 Apr 13	36.602	1.30	0.60	0.050	0.78	0.04	0.09	LHS
90	09 Apr 13	36.602	0.90	1.00	0.050	0.90	0.05	0.10	LHS
CARRIED FORWARD :						765.67	37.60	87.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						765.67	37.60	87.23	
91	09 Apr 13	36.602	1.40	0.80	0.050	1.12	0.06	0.13	LHS
92	09 Apr 13	36.602	1.20	0.70	0.050	0.84	0.04	0.10	LHS
93	09 Apr 13	36.602	1.30	0.70	0.050	0.91	0.05	0.11	LHS
94	09 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
95	09 Apr 13	36.602	1.20	0.70	0.050	0.84	0.04	0.10	LHS
96	09 Apr 13	36.602	1.30	0.60	0.050	0.78	0.04	0.09	LHS
97	09 Apr 13	36.602	1.20	0.40	0.050	0.48	0.02	0.06	LHS
98	09 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
99	09 Apr 13	36.602	1.20	0.60	0.100	0.72	0.07	0.17	LHS
100	09 Apr 13	36.602	1.00	0.70	0.100	0.70	0.07	0.16	LHS
101	09 Apr 13	36.602	1.20	0.60	0.100	0.72	0.07	0.17	LHS
102	09 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	LHS
103	09 Apr 13	36.602	1.20	1.10	0.050	1.32	0.07	0.15	LHS
104	09 Apr 13	36.602	1.10	0.80	0.050	0.88	0.04	0.10	LHS
105	09 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
106	09 Apr 13	36.602	1.10	0.80	0.050	0.88	0.04	0.10	LHS
107	09 Apr 13	36.602	1.00	0.80	0.050	0.80	0.04	0.09	LHS
108	09 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	LHS
109	09 Apr 13	36.602	0.90	0.80	0.050	0.72	0.04	0.08	LHS
110	10 Apr 13	36.602	0.80	1.70	0.050	1.36	0.07	0.16	LHS
111	10 Apr 13	36.602	0.90	2.30	0.050	2.07	0.10	0.24	LHS
112	10 Apr 13	36.602	1.40	0.80	0.050	1.12	0.06	0.13	LHS
113	10 Apr 13	36.602	1.60	0.60	0.050	0.96	0.05	0.11	LHS
114	10 Apr 13	36.602	1.40	0.50	0.050	0.70	0.04	0.08	RHS
115	10 Apr 13	36.602	1.60	0.50	0.050	0.80	0.04	0.09	RHS
116	10 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
117	10 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	RHS
118	10 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
119	10 Apr 13	36.602	1.30	0.80	0.050	1.04	0.05	0.12	RHS
120	10 Apr 13	36.602	1.00	0.70	0.050	0.70	0.04	0.08	RHS
CARRIED FORWARD :						792.45	39.05	90.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						792.45	39.05	90.58	
121	10 Apr 13	36.602	1.20	1.40	0.050	1.68	0.08	0.19	RHS
122	10 Apr 13	36.602	1.10	0.70	0.050	0.77	0.04	0.09	RHS
123	10 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	RHS
124	10 Apr 13	36.602	1.00	1.10	0.050	1.10	0.06	0.13	RHS
125	10 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
126	10 Apr 13	36.602	1.10	0.70	0.050	0.77	0.04	0.09	RHS
127	10 Apr 13	36.602	1.80	0.90	0.050	1.62	0.08	0.19	RHS
128	10 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
129	10 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	RHS
130	10 Apr 13	36.602	1.40	0.80	0.050	1.12	0.06	0.13	RHS
131	10 Apr 13	36.602	1.80	0.90	0.050	1.62	0.08	0.19	RHS
132	10 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
133	10 Apr 13	36.602	1.10	0.90	0.050	0.99	0.05	0.11	RHS
134	10 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
135	10 Apr 13	36.602	1.40	0.90	0.050	1.26	0.06	0.15	RHS
136	10 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
137	10 Apr 13	36.602	1.50	0.90	0.050	1.35	0.07	0.16	RHS
138	10 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
139	10 Apr 13	36.602	1.60	1.10	0.050	1.76	0.09	0.20	RHS
140	11 Apr 13	36.602	1.40	1.00	0.050	1.40	0.07	0.16	RHS
141	11 Apr 13	36.602	1.80	1.10	0.050	1.98	0.10	0.23	RHS
142	11 Apr 13	36.602	1.70	1.30	0.050	2.21	0.11	0.26	RHS
143	11 Apr 13	36.602	1.40	1.20	0.050	1.68	0.08	0.19	RHS
144	11 Apr 13	36.602	1.00	1.10	0.050	1.10	0.06	0.13	RHS
145	11 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
146	11 Apr 13	36.602	1.80	0.90	0.050	1.62	0.08	0.19	RHS
147	11 Apr 13	36.602	1.00	0.80	0.050	0.80	0.04	0.09	RHS
148	11 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
149	11 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	RHS
150	11 Apr 13	36.602	1.20	1.10	0.050	1.32	0.07	0.15	RHS
TOTAL :						830.34	40.94	94.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						830.34	40.94	94.98	
151	11 Apr 13	36.602	1.00	1.40	0.050	1.40	0.07	0.16	RHS
152	11 Apr 13	36.602	1.20	1.00	0.050	1.20	0.06	0.14	RHS
153	11 Apr 13	36.602	1.30	1.10	0.050	1.43	0.07	0.17	RHS
154	11 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	RHS
155	11 Apr 13	36.602	1.20	1.10	0.050	1.32	0.07	0.15	RHS
156	11 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	RHS
157	11 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	RHS
158	11 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	RHS
159	11 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
160	11 Apr 13	36.602	1.10	0.80	0.050	0.88	0.04	0.10	RHS
161	11 Apr 13	36.602	1.20	0.70	0.050	0.84	0.04	0.10	RHS
162	11 Apr 13	36.602	1.00	0.90	0.050	0.90	0.05	0.10	RHS
163	11 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	RHS
164	11 Apr 13	36.602	1.60	0.80	0.050	1.28	0.06	0.15	RHS
165	11 Apr 13	36.602	1.10	1.00	0.050	1.10	0.06	0.13	RHS
166	11 Apr 13	36.602	1.20	1.20	0.050	1.44	0.07	0.17	RHS
167	11 Apr 13	36.602	1.00	1.00	0.050	1.00	0.05	0.12	RHS
168	11 Apr 13	36.602	1.20	1.20	0.050	1.44	0.07	0.17	RHS
169	11 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
170	12 Apr 13	36.602	1.40	1.00	0.050	1.40	0.07	0.16	RHS
171	12 Apr 13	36.602	1.20	0.90	0.050	1.08	0.05	0.13	RHS
172	12 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	RHS
173	12 Apr 13	36.602	1.10	0.80	0.050	0.88	0.04	0.10	RHS
174	12 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
175	12 Apr 13	36.602	1.20	0.80	0.050	0.96	0.05	0.11	RHS
176	12 Apr 13	36.602	1.30	0.90	0.050	1.17	0.06	0.14	RHS
177	12 Apr 13	36.602	1.10	1.00	0.050	1.10	0.06	0.13	RHS
178	12 Apr 13	36.602	1.00	1.10	0.050	1.10	0.06	0.13	RHS
179	12 Apr 13	36.602	1.40	1.00	0.050	1.40	0.07	0.16	RHS
180	12 Apr 13	36.602	1.30	1.00	0.050	1.30	0.07	0.15	RHS
CARRIED FORWARD :						864.93	42.67	98.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	864.93	42.67	98.99	
181	12 Apr 13	54.892	1.20	1.20	0.050	1.44	0.072	0.17	LHS
182	12 Apr 13	54.882	1.30	1.00	0.050	1.30	0.065	0.15	LHS
183	12 Apr 13	54.876	1.20	0.90	0.050	1.08	0.054	0.13	LHS
184	12 Apr 13	54.872	1.40	1.10	0.050	1.54	0.077	0.18	LHS
185	12 Apr 13	54.867	1.20	1.00	0.050	1.20	0.060	0.14	LHS
186	12 Apr 13	54.856	1.40	1.10	0.050	1.54	0.077	0.18	LHS
187	12 Apr 13	54.852	1.30	1.00	0.050	1.30	0.065	0.15	LHS
188	12 Apr 13	54.842	1.20	1.10	0.050	1.32	0.066	0.15	LHS
189	12 Apr 13	54.836	1.00	0.90	0.050	0.90	0.045	0.10	LHS
190	12 Apr 13	54.832	1.20	1.00	0.050	1.20	0.060	0.14	LHS
191	12 Apr 13	54.822	1.00	1.10	0.050	1.10	0.055	0.13	LHS
192	12 Apr 13	54.797	1.20	1.20	0.050	1.44	0.072	0.17	LHS
193	12 Apr 13	54.794	1.00	0.90	0.050	0.90	0.045	0.10	LHS
194	12 Apr 13	54.782	1.60	1.20	0.050	1.92	0.096	0.22	LHS
195	12 Apr 13	54.776	1.20	1.10	0.050	1.32	0.066	0.15	RHS
196	12 Apr 13	54.772	0.90	1.00	0.050	0.90	0.045	0.10	RHS
197	12 Apr 13	54.767	1.00	1.10	0.050	1.10	0.055	0.13	RHS
198	12 Apr 13	54.762	1.10	0.90	0.050	0.99	0.050	0.11	RHS
199	12 Apr 13	54.752	1.20	1.10	0.050	1.32	0.066	0.15	RHS
200	12 Apr 13	54.744	1.30	1.00	0.050	1.30	0.065	0.15	RHS
201	13 Apr 13	27.180	0.50	0.90	0.050	0.45	0.023	0.05	RHS
202	13 Apr 13	27.220	0.50	1.00	0.050	0.50	0.025	0.06	RHS
203	13 Apr 13	27.230	0.50	1.10	0.050	0.55	0.028	0.06	RHS
204	13 Apr 13	27.236	0.50	1.00	0.050	0.50	0.025	0.06	RHS
205	13 Apr 13	27.415	0.50	1.00	0.050	0.50	0.025	0.06	LHS
206	13 Apr 13	27.500	0.50	1.00	0.050	0.50	0.025	0.06	LHS
207	13 Apr 13	27.840	0.50	0.90	0.050	0.45	0.023	0.05	LHS
208	13 Apr 13	27.840	0.50	1.10	0.050	0.55	0.03	0.06	LHS
209	13 Apr 13	27.865	0.50	0.90	0.050	0.45	0.02	0.05	LHS
210	13 Apr 13	27.865	0.50	1.00	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						894.99	44.17	102.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						894.99	44.17	102.48	
211	13 Apr 13	27.865	0.50	0.50	0.050	0.25	0.01	0.03	LHS
212	13 Apr 13	27.880	2.00	0.50	0.050	1.00	0.05	0.12	LHS
213	13 Apr 13	27.882	2.00	0.50	0.050	1.00	0.05	0.12	LHS
214	13 Apr 13	27.886	2.00	0.50	0.050	1.00	0.05	0.12	LHS
215	13 Apr 13	27.888	2.00	0.50	0.050	1.00	0.05	0.12	LHS
216	13 Apr 13	27.890	2.00	0.50	0.050	1.00	0.05	0.12	LHS
217	15 Apr 13	26.524	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	15 Apr 13	26.502	0.50	0.50	0.050	0.25	0.01	0.03	RHS
219	15 Apr 13	26.496	0.60	0.50	0.050	0.30	0.02	0.03	RHS
220	15 Apr 13	26.494	0.60	0.50	0.050	0.30	0.02	0.03	RHS
221	15 Apr 13	26.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	15 Apr 13	26.480	0.60	0.50	0.050	0.30	0.02	0.03	RHS
223	15 Apr 13	26.479	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	15 Apr 13	26.476	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	15 Apr 13	26.474	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	15 Apr 13	26.471	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	15 Apr 13	26.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	15 Apr 13	26.469	1.40	0.50	0.050	0.70	0.04	0.08	RHS
229	15 Apr 13	25.025	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	15 Apr 13	25.994	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	19 Apr 13	57.972	0.90	0.50	0.050	0.45	0.02	0.05	LHS
232	19 Apr 13	57.302	1.00	0.50	0.050	0.50	0.03	0.06	LHS
233	19 Apr 13	57.192	1.00	0.50	0.050	0.50	0.03	0.06	LHS
234	19 Apr 13	57.114	1.10	0.50	0.050	0.55	0.03	0.06	LHS
235	19 Apr 13	57.114	1.00	0.50	0.050	0.50	0.03	0.06	LHS
236	19 Apr 13	57.082	1.20	0.50	0.050	0.60	0.03	0.07	LHS
237	19 Apr 13	57.072	1.00	0.50	0.050	0.50	0.03	0.06	LHS
238	19 Apr 13	57.066	1.30	0.50	0.050	0.65	0.03	0.08	LHS
239	19 Apr 13	56.992	1.00	0.50	0.050	0.50	0.03	0.06	RHS
240	19 Apr 13	56.982	1.10	0.50	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						909.64	44.91	104.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						909.64	44.91	104.18	
241	19 Apr 13	56.062	1.20	0.50	0.050	0.60	0.03	0.07	RHS
242	19 Apr 13	56.052	1.00	0.50	0.050	0.50	0.03	0.06	RHS
243	19 Apr 13	55.962	1.60	1.30	0.050	2.08	0.10	0.24	RHS
244	19 Apr 13	55.947	1.80	0.50	0.050	0.90	0.05	0.10	RHS
245	19 Apr 13	55.942	1.70	0.50	0.050	0.85	0.04	0.10	RHS
246	19 Apr 13	55.936	1.40	0.50	0.050	0.70	0.04	0.08	RHS
247	19 Apr 13	55.936	1.60	0.50	0.050	0.80	0.04	0.09	RHS
248	19 Apr 13	55.936	1.20	0.50	0.050	0.60	0.03	0.07	RHS
249	19 Apr 13	54.812	1.00	0.50	0.050	0.50	0.03	0.06	RHS
250	19 Apr 13	54.812	1.60	0.50	0.050	0.80	0.04	0.09	RHS
251	19 Apr 13	54.792	1.20	0.50	0.050	0.60	0.03	0.07	RHS
252	19 Apr 13	54.787	1.40	0.50	0.050	0.70	0.04	0.08	RHS
253	19 Apr 13	54.777	1.20	0.50	0.050	0.60	0.03	0.07	RHS
254	19 Apr 13	54.766	1.60	0.50	0.050	0.80	0.04	0.09	RHS
255	19 Apr 13	54.757	1.40	0.50	0.050	0.70	0.04	0.08	RHS
256	19 Apr 13	54.672	1.40	0.50	0.050	0.70	0.04	0.08	RHS
257	19 Apr 13	54.667	1.20	0.50	0.050	0.60	0.03	0.07	RHS
258	19 Apr 13	54.662	1.00	0.50	0.050	0.50	0.03	0.06	RHS
259	19 Apr 13	54.652	1.20	0.50	0.050	0.60	0.03	0.07	RHS
TOTAL :						924.47	45.65	105.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,202.90	205.37	476.44	
1	02 Apr 13	8.950	0.80	0.90	0.050	0.72	0.04	0.08	LHS
2	02 Apr 13	8.953	0.90	0.80	0.050	0.72	0.04	0.08	LHS
3	02 Apr 13	8.960	0.80	0.90	0.050	0.72	0.04	0.08	LHS
4	02 Apr 13	8.970	1.00	1.00	0.050	1.00	0.05	0.12	LHS
5	02 Apr 13	8.980	1.10	1.00	0.050	1.10	0.06	0.13	LHS
6	02 Apr 13	8.980	0.90	1.10	0.050	0.99	0.05	0.11	LHS
7	02 Apr 13	8.985	1.00	0.90	0.050	0.90	0.05	0.10	LHS
8	02 Apr 13	9.290	1.10	1.00	0.050	1.10	0.06	0.13	LHS
9	02 Apr 13	9.305	1.20	0.90	0.050	1.08	0.05	0.13	LHS
10	02 Apr 13	9.305	1.10	1.10	0.050	1.21	0.06	0.14	LHS
11	02 Apr 13	9.310	1.00	1.10	0.050	1.10	0.06	0.13	LHS
12	02 Apr 13	9.315	1.10	0.90	0.050	0.99	0.05	0.11	LHS
13	02 Apr 13	9.325	1.00	1.00	0.050	1.00	0.05	0.12	LHS
14	02 Apr 13	9.325	0.90	0.90	0.050	0.81	0.04	0.09	LHS
15	02 Apr 13	9.350	1.00	1.10	0.050	1.10	0.06	0.13	LHS
16	02 Apr 13	9.390	1.10	0.90	0.050	0.99	0.05	0.11	LHS
17	02 Apr 13	9.400	1.20	0.80	0.050	0.96	0.05	0.11	LHS
18	02 Apr 13	9.405	1.00	1.00	0.050	1.00	0.05	0.12	LHS
19	02 Apr 13	9.620	0.80	0.90	0.050	0.72	0.04	0.08	LHS
20	02 Apr 13	9.630	0.90	1.10	0.050	0.99	0.05	0.11	LHS
21	02 Apr 13	9.640	1.00	0.90	0.050	0.90	0.05	0.10	LHS
22	02 Apr 13	9.785	0.80	0.80	0.050	0.64	0.03	0.07	LHS
23	02 Apr 13	10.350	1.00	1.00	0.050	1.00	0.05	0.12	LHS
24	02 Apr 13	10.365	0.90	1.00	0.050	0.90	0.05	0.10	LHS
25	02 Apr 13	10.390	1.30	0.90	0.050	1.17	0.06	0.14	LHS
26	02 Apr 13	10.394	1.40	1.00	0.050	1.40	0.07	0.16	LHS
27	02 Apr 13	10.420	1.80	0.90	0.050	1.62	0.08	0.19	LHS
28	02 Apr 13	10.440	1.20	1.00	0.050	1.20	0.06	0.14	LHS
29	02 Apr 13	10.450	1.30	1.10	0.050	1.43	0.07	0.17	LHS
30	02 Apr 13	10.460	1.20	0.90	0.050	1.08	0.05	0.13	LHS
CARRIED FORWARD :						4,233.44	206.90	479.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,233.44	206.90	479.99	
31	03 Apr 13	0.450	0.90	0.90	0.050	0.81	0.04	0.09	LHS
32	03 Apr 13	1.070	1.00	1.00	0.050	1.00	0.05	0.12	LHS
33	03 Apr 13	1.120	1.10	1.00	0.050	1.10	0.06	0.13	LHS
34	03 Apr 13	1.125	1.00	0.90	0.050	0.90	0.05	0.10	LHS
35	03 Apr 13	1.130	1.00	1.00	0.050	1.00	0.05	0.12	LHS
36	03 Apr 13	1.135	1.10	1.00	0.050	1.10	0.06	0.13	LHS
37	03 Apr 13	1.140	1.00	0.90	0.050	0.90	0.05	0.10	LHS
38	03 Apr 13	2.985	1.00	0.80	0.050	0.80	0.04	0.09	LHS
39	03 Apr 13	2.987	0.90	0.80	0.050	0.72	0.04	0.08	LHS
40	03 Apr 13	2.988	1.10	1.00	0.050	1.10	0.06	0.13	LHS
41	03 Apr 13	2.990	1.20	1.00	0.050	1.20	0.06	0.14	LHS
42	03 Apr 13	4.250	1.00	1.10	0.050	1.10	0.06	0.13	LHS
43	03 Apr 13	4.450	0.90	1.00	0.050	0.90	0.05	0.10	LHS
44	03 Apr 13	4.455	1.00	0.90	0.050	0.90	0.05	0.10	LHS
45	03 Apr 13	4.460	0.80	0.80	0.050	0.64	0.03	0.07	LHS
46	03 Apr 13	4.465	0.90	0.70	0.050	0.63	0.03	0.07	LHS
47	03 Apr 13	4.490	0.80	0.90	0.050	0.72	0.04	0.08	LHS
48	03 Apr 13	4.495	0.90	1.00	0.050	0.90	0.05	0.10	LHS
49	03 Apr 13	4.985	1.10	0.90	0.050	0.99	0.05	0.11	LHS
50	03 Apr 13	4.990	1.20	0.80	0.050	0.96	0.05	0.11	LHS
51	03 Apr 13	5.030	0.90	0.90	0.050	0.81	0.04	0.09	LHS
52	03 Apr 13	5.350	1.00	1.00	0.050	1.00	0.05	0.12	LHS
53	03 Apr 13	5.350	0.90	0.90	0.050	0.81	0.04	0.09	LHS
54	03 Apr 13	5.355	1.00	1.00	0.050	1.00	0.05	0.12	LHS
55	03 Apr 13	5.355	0.90	0.90	0.050	0.81	0.04	0.09	LHS
56	03 Apr 13	5.360	0.80	1.00	0.050	0.80	0.04	0.09	LHS
57	03 Apr 13	5.365	1.10	1.20	0.050	1.32	0.07	0.15	LHS
58	03 Apr 13	5.370	1.00	1.40	0.050	1.40	0.07	0.16	LHS
59	03 Apr 13	5.380	0.90	1.20	0.050	1.08	0.05	0.13	LHS
60	03 Apr 13	5.386	0.80	1.00	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD :						4,261.64	208.31	483.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,261.64	208.31	483.26	
61	04 Apr 13	6.060	1.00	0.90	0.050	0.90	0.05	0.10	LHS
62	04 Apr 13	6.090	1.10	0.90	0.050	0.99	0.05	0.11	LHS
63	04 Apr 13	6.095	1.00	1.00	0.050	1.00	0.05	0.12	LHS
64	04 Apr 13	6.250	1.00	0.90	0.050	0.90	0.05	0.10	LHS
65	04 Apr 13	6.255	1.10	0.70	0.050	0.77	0.04	0.09	LHS
66	04 Apr 13	6.255	1.30	1.00	0.050	1.30	0.07	0.15	LHS
67	04 Apr 13	6.260	1.00	0.80	0.050	0.80	0.04	0.09	LHS
68	04 Apr 13	6.265	1.10	0.90	0.050	0.99	0.05	0.11	LHS
69	04 Apr 13	6.285	1.20	0.90	0.050	1.08	0.05	0.13	LHS
70	04 Apr 13	6.310	1.10	0.80	0.050	0.88	0.04	0.10	LHS
71	04 Apr 13	6.480	1.20	1.00	0.050	1.20	0.06	0.14	LHS
72	04 Apr 13	6.480	1.00	1.10	0.050	1.10	0.06	0.13	LHS
73	04 Apr 13	6.485	1.10	0.80	0.050	0.88	0.04	0.10	LHS
74	04 Apr 13	6.490	1.00	0.90	0.050	0.90	0.05	0.10	LHS
75	04 Apr 13	6.495	1.30	0.80	0.050	1.04	0.05	0.12	LHS
76	04 Apr 13	6.500	1.20	0.70	0.050	0.84	0.04	0.10	LHS
77	04 Apr 13	6.510	1.00	0.90	0.050	0.90	0.05	0.10	LHS
78	04 Apr 13	6.512	1.20	0.80	0.050	0.96	0.05	0.11	LHS
79	04 Apr 13	6.514	1.30	0.90	0.050	1.17	0.06	0.14	LHS
80	04 Apr 13	6.514	1.10	0.80	0.050	0.88	0.04	0.10	LHS
81	04 Apr 13	6.116	1.00	0.80	0.050	0.80	0.04	0.09	LHS
82	04 Apr 13	6.118	1.00	0.70	0.050	0.70	0.04	0.08	LHS
83	04 Apr 13	6.120	1.20	0.90	0.050	1.08	0.05	0.13	LHS
84	04 Apr 13	6.140	1.30	0.80	0.050	1.04	0.05	0.12	LHS
85	04 Apr 13	6.530	1.20	1.00	0.050	1.20	0.06	0.14	LHS
86	04 Apr 13	6.540	1.30	0.80	0.050	1.04	0.05	0.12	LHS
87	04 Apr 13	6.546	1.40	0.70	0.050	0.98	0.05	0.11	LHS
88	04 Apr 13	6.550	1.20	0.90	0.050	1.08	0.05	0.13	LHS
89	04 Apr 13	6.555	1.30	0.80	0.050	1.04	0.05	0.12	LHS
90	04 Apr 13	6.580	1.40	0.90	0.050	1.26	0.06	0.15	LHS
CARRIED FORWARD :						4,291.34	209.79	486.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,291.34	209.79	486.70	
91	05 Apr 13	7.630	1.00	1.20	0.050	1.20	0.06	0.14	LHS
92	05 Apr 13	7.636	1.10	1.10	0.050	1.21	0.06	0.14	LHS
93	05 Apr 13	11.000	0.90	1.00	0.050	0.90	0.05	0.10	LHS
94	05 Apr 13	11.000	1.20	1.00	0.050	1.20	0.06	0.14	LHS
95	05 Apr 13	11.000	1.80	0.90	0.050	1.62	0.08	0.19	LHS
96	05 Apr 13	12.790	1.00	1.00	0.050	1.00	0.05	0.12	LHS
97	05 Apr 13	13.250	1.10	0.90	0.050	0.99	0.05	0.11	LHS
98	05 Apr 13	13.250	1.00	0.80	0.050	0.80	0.04	0.09	LHS
99	05 Apr 13	13.350	1.10	0.90	0.050	0.99	0.05	0.11	LHS
100	05 Apr 13	13.360	1.00	0.80	0.050	0.80	0.04	0.09	LHS
101	05 Apr 13	13.365	1.00	0.60	0.050	0.60	0.03	0.07	LHS
102	05 Apr 13	13.370	1.10	0.90	0.050	0.99	0.05	0.11	LHS
103	05 Apr 13	13.375	1.00	0.80	0.050	0.80	0.04	0.09	LHS
104	05 Apr 13	13.376	1.10	0.70	0.050	0.77	0.04	0.09	LHS
105	05 Apr 13	13.380	0.90	1.20	0.050	1.08	0.05	0.13	LHS
106	05 Apr 13	13.380	1.00	1.00	0.050	1.00	0.05	0.12	LHS
107	05 Apr 13	13.390	0.90	1.10	0.050	0.99	0.05	0.11	LHS
108	05 Apr 13	13.395	0.80	1.00	0.050	0.80	0.04	0.09	LHS
109	05 Apr 13	13.400	1.00	0.80	0.050	0.80	0.04	0.09	LHS
110	05 Apr 13	13.410	0.90	0.90	0.050	0.81	0.04	0.09	LHS
111	05 Apr 13	13.420	1.00	0.90	0.050	0.90	0.05	0.10	LHS
112	05 Apr 13	13.426	1.40	0.80	0.050	1.12	0.06	0.13	LHS
113	05 Apr 13	13.430	0.90	0.80	0.050	0.72	0.04	0.08	LHS
114	05 Apr 13	13.440	1.00	0.90	0.050	0.90	0.05	0.10	LHS
115	05 Apr 13	13.446	1.40	0.80	0.050	1.12	0.06	0.13	LHS
116	05 Apr 13	13.455	1.20	1.00	0.050	1.20	0.06	0.14	LHS
117	05 Apr 13	13.460	0.90	1.10	0.050	0.99	0.05	0.11	LHS
118	05 Apr 13	13.470	0.80	0.80	0.050	0.64	0.03	0.07	LHS
119	05 Apr 13	13.520	1.00	0.90	0.050	0.90	0.05	0.10	LHS
120	05 Apr 13	13.540	1.20	1.40	0.050	1.68	0.08	0.19	LHS
CARRIED FORWARD :						4,320.86	211.27	490.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,320.86	211.27	490.13	
121	06 Apr 13	15.700	1.50	0.90	0.050	1.35	0.07	0.16	LHS
122	06 Apr 13	15.710	1.40	0.70	0.050	0.98	0.05	0.11	LHS
123	06 Apr 13	15.720	1.20	0.80	0.050	0.96	0.05	0.11	LHS
124	06 Apr 13	15.730	1.40	0.70	0.050	0.98	0.05	0.11	LHS
125	06 Apr 13	15.740	1.30	0.80	0.050	1.04	0.05	0.12	LHS
126	06 Apr 13	15.750	1.20	0.90	0.050	1.08	0.05	0.13	LHS
127	06 Apr 13	15.756	1.30	1.00	0.050	1.30	0.07	0.15	LHS
128	06 Apr 13	15.760	1.20	0.90	0.050	1.08	0.05	0.13	LHS
129	06 Apr 13	15.765	1.30	1.00	0.050	1.30	0.07	0.15	LHS
130	06 Apr 13	15.770	1.20	1.00	0.050	1.20	0.06	0.14	LHS
131	06 Apr 13	15.780	1.40	0.90	0.050	1.26	0.06	0.15	LHS
132	06 Apr 13	15.790	1.20	0.80	0.050	0.96	0.05	0.11	LHS
133	06 Apr 13	15.950	1.10	0.80	0.050	0.88	0.04	0.10	LHS
134	06 Apr 13	15.960	1.00	0.90	0.050	0.90	0.05	0.10	LHS
135	06 Apr 13	15.970	1.20	1.00	0.050	1.20	0.06	0.14	LHS
136	06 Apr 13	15.980	1.00	0.90	0.050	0.90	0.05	0.10	LHS
137	06 Apr 13	16.060	1.30	0.80	0.050	1.04	0.05	0.12	LHS
138	06 Apr 13	16.065	1.20	1.00	0.050	1.20	0.06	0.14	LHS
139	06 Apr 13	16.070	1.40	0.90	0.050	1.26	0.06	0.15	LHS
140	06 Apr 13	16.820	1.20	0.90	0.050	1.08	0.05	0.13	LHS
141	06 Apr 13	16.835	1.40	1.00	0.050	1.40	0.07	0.16	LHS
142	06 Apr 13	16.845	1.00	0.80	0.050	0.80	0.04	0.09	LHS
143	06 Apr 13	16.855	1.20	1.00	0.050	1.20	0.06	0.14	LHS
144	06 Apr 13	16.860	1.30	0.90	0.050	1.17	0.06	0.14	LHS
145	06 Apr 13	16.870	1.20	0.80	0.050	0.96	0.05	0.11	LHS
146	06 Apr 13	16.880	1.00	0.70	0.050	0.70	0.04	0.08	LHS
147	06 Apr 13	17.830	1.40	0.80	0.050	1.12	0.06	0.13	LHS
148	06 Apr 13	17.845	1.20	0.70	0.050	0.84	0.04	0.10	LHS
149	06 Apr 13	17.850	1.30	1.10	0.050	1.43	0.07	0.17	LHS
150	06 Apr 13	17.950	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						4,353.63	212.91	493.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,353.63	212.91	493.93	
151	09 Apr 13	15.450	1.20	0.70	0.050	0.84	0.04	0.10	LHS
152	09 Apr 13	15.450	1.10	0.80	0.050	0.88	0.04	0.10	LHS
153	09 Apr 13	15.460	1.30	0.90	0.050	1.17	0.06	0.14	LHS
154	09 Apr 13	15.470	1.00	1.00	0.050	1.00	0.05	0.12	LHS
155	09 Apr 13	24.840	1.00	0.90	0.050	0.90	0.05	0.10	LHS
156	09 Apr 13	24.850	0.90	1.00	0.050	0.90	0.05	0.10	LHS
157	09 Apr 13	24.860	1.00	0.80	0.050	0.80	0.04	0.09	LHS
158	09 Apr 13	24.865	1.20	0.90	0.050	1.08	0.05	0.13	LHS
159	09 Apr 13	24.870	1.30	1.00	0.050	1.30	0.07	0.15	LHS
160	09 Apr 13	24.950	1.20	0.90	0.050	1.08	0.05	0.13	LHS
161	09 Apr 13	24.955	1.80	1.10	0.050	1.98	0.10	0.23	LHS
162	09 Apr 13	24.960	1.60	1.20	0.050	1.92	0.10	0.22	LHS
163	09 Apr 13	24.965	1.80	0.90	0.050	1.62	0.08	0.19	LHS
164	09 Apr 13	24.970	1.40	1.00	0.050	1.40	0.07	0.16	LHS
165	09 Apr 13	24.975	1.60	0.90	0.050	1.44	0.07	0.17	LHS
166	09 Apr 13	24.980	1.40	0.80	0.050	1.12	0.06	0.13	LHS
167	09 Apr 13	24.985	1.80	0.90	0.050	1.62	0.08	0.19	LHS
168	09 Apr 13	24.990	1.40	1.00	0.050	1.40	0.07	0.16	LHS
169	09 Apr 13	24.995	1.20	0.80	0.050	0.96	0.05	0.11	LHS
170	09 Apr 13	24.998	1.60	0.90	0.050	1.44	0.07	0.17	LHS
171	09 Apr 13	24.500	1.40	0.80	0.050	1.12	0.06	0.13	LHS
172	09 Apr 13	24.505	1.30	0.90	0.050	1.17	0.06	0.14	LHS
173	09 Apr 13	24.510	1.00	0.90	0.050	0.90	0.05	0.10	LHS
174	09 Apr 13	24.515	1.10	0.90	0.050	0.99	0.05	0.11	LHS
175	09 Apr 13	24.530	1.00	0.90	0.050	0.90	0.05	0.10	LHS
176	09 Apr 13	24.536	0.90	0.90	0.050	0.81	0.04	0.09	LHS
177	09 Apr 13	24.540	1.10	1.40	0.050	1.54	0.08	0.18	LHS
178	09 Apr 13	24.550	1.00	1.30	0.050	1.30	0.07	0.15	LHS
179	09 Apr 13	24.555	1.20	0.90	0.050	1.08	0.05	0.13	LHS
180	09 Apr 13	24.560	1.10	1.10	0.050	1.21	0.06	0.14	LHS
CARRIED FORWARD :						4,389.50	214.70	498.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,389.50	214.70	498.09	
181	10 Apr 13	20.845	1.20	0.80	0.050	0.96	0.05	0.11	RHS
182	10 Apr 13	20.845	1.30	0.90	0.050	1.17	0.06	0.14	RHS
183	10 Apr 13	20.840	1.60	0.80	0.050	1.28	0.06	0.15	RHS
184	10 Apr 13	20.840	1.10	0.90	0.050	0.99	0.05	0.11	RHS
185	10 Apr 13	20.835	1.30	0.90	0.050	1.17	0.06	0.14	RHS
186	10 Apr 13	20.835	1.00	1.00	0.050	1.00	0.05	0.12	RHS
187	10 Apr 13	16.065	1.10	0.90	0.050	0.99	0.05	0.11	RHS
188	10 Apr 13	16.060	0.90	0.80	0.050	0.72	0.04	0.08	RHS
189	10 Apr 13	16.050	0.80	0.90	0.050	0.72	0.04	0.08	RHS
190	10 Apr 13	15.992	1.80	1.00	0.050	1.80	0.09	0.21	RHS
191	10 Apr 13	15.980	1.40	0.90	0.050	1.26	0.06	0.15	RHS
192	10 Apr 13	15.970	1.20	1.00	0.050	1.20	0.06	0.14	RHS
193	10 Apr 13	15.960	1.30	0.90	0.050	1.17	0.06	0.14	RHS
194	10 Apr 13	15.940	1.10	0.90	0.050	0.99	0.05	0.11	RHS
195	10 Apr 13	13.128	1.20	0.90	0.050	1.08	0.05	0.13	RHS
196	10 Apr 13	13.126	1.30	1.00	0.050	1.30	0.07	0.15	RHS
197	10 Apr 13	13.124	1.20	1.00	0.050	1.20	0.06	0.14	RHS
198	10 Apr 13	13.123	0.90	1.00	0.050	0.90	0.05	0.10	RHS
199	10 Apr 13	13.120	1.70	1.00	0.050	1.70	0.09	0.20	RHS
200	10 Apr 13	13.120	1.60	0.90	0.050	1.44	0.07	0.17	RHS
201	10 Apr 13	13.100	1.80	1.00	0.050	1.80	0.09	0.21	RHS
202	10 Apr 13	13.100	0.80	0.90	0.050	0.72	0.04	0.08	RHS
203	10 Apr 13	12.990	1.00	1.00	0.050	1.00	0.05	0.12	RHS
204	10 Apr 13	12.980	1.20	1.00	0.050	1.20	0.06	0.14	RHS
205	10 Apr 13	12.970	1.30	0.90	0.050	1.17	0.06	0.14	RHS
206	10 Apr 13	12.960	1.40	0.90	0.050	1.26	0.06	0.15	RHS
207	10 Apr 13	12.950	1.20	1.30	0.050	1.56	0.08	0.18	RHS
208	10 Apr 13	12.940	1.30	1.20	0.050	1.56	0.08	0.18	RHS
209	10 Apr 13	12.930	1.40	1.10	0.050	1.54	0.08	0.18	RHS
210	10 Apr 13	12.910	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD :						4,425.55	216.50	502.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,425.55	216.50	502.27	
211	11 Apr 13	26.750	1.20	1.30	0.050	1.56	0.08	0.18	LHS
212	11 Apr 13	26.760	1.30	0.80	0.050	1.04	0.05	0.12	LHS
213	11 Apr 13	26.780	1.10	0.70	0.050	0.77	0.04	0.09	LHS
214	11 Apr 13	26.840	1.40	1.00	0.050	1.40	0.07	0.16	LHS
215	11 Apr 13	26.850	1.20	1.10	0.050	1.32	0.07	0.15	LHS
216	11 Apr 13	26.860	1.30	0.80	0.050	1.04	0.05	0.12	LHS
217	11 Apr 13	26.870	1.20	0.90	0.050	1.08	0.05	0.13	LHS
218	11 Apr 13	26.880	1.40	0.90	0.050	1.26	0.06	0.15	LHS
219	11 Apr 13	26.910	1.00	1.00	0.050	1.00	0.05	0.12	LHS
220	11 Apr 13	26.925	1.20	0.90	0.050	1.08	0.05	0.13	LHS
221	11 Apr 13	26.930	1.30	0.80	0.050	1.04	0.05	0.12	LHS
222	11 Apr 13	26.940	1.20	0.80	0.050	0.96	0.05	0.11	LHS
223	11 Apr 13	26.950	1.40	0.90	0.050	1.26	0.06	0.15	LHS
224	11 Apr 13	26.960	1.20	0.80	0.050	0.96	0.05	0.11	LHS
225	11 Apr 13	26.970	1.00	0.90	0.050	0.90	0.05	0.10	LHS
226	11 Apr 13	26.980	1.20	1.00	0.050	1.20	0.06	0.14	LHS
227	11 Apr 13	26.990	1.30	0.80	0.050	1.04	0.05	0.12	LHS
228	11 Apr 13	26.996	1.20	0.90	0.050	1.08	0.05	0.13	LHS
229	11 Apr 13	27.140	1.30	1.00	0.050	1.30	0.07	0.15	LHS
230	11 Apr 13	27.150	1.20	1.00	0.050	1.20	0.06	0.14	LHS
231	11 Apr 13	27.160	1.20	0.90	0.050	1.08	0.05	0.13	LHS
232	11 Apr 13	27.170	1.30	0.90	0.050	1.17	0.06	0.14	LHS
233	11 Apr 13	27.180	1.00	1.00	0.050	1.00	0.05	0.12	LHS
234	11 Apr 13	27.250	1.20	1.00	0.050	1.20	0.06	0.14	LHS
235	11 Apr 13	27.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
236	11 Apr 13	27.270	1.20	1.00	0.050	1.20	0.06	0.14	LHS
237	11 Apr 13	27.280	1.30	0.90	0.050	1.17	0.06	0.14	LHS
238	11 Apr 13	27.345	1.00	0.90	0.050	0.90	0.05	0.10	LHS
239	11 Apr 13	27.355	1.20	1.00	0.050	1.20	0.06	0.14	LHS
240	11 Apr 13	27.370	1.40	1.10	0.050	1.54	0.08	0.18	LHS
CARRIED FORWARD :						4,459.80	218.21	506.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,459.80	218.21	506.24	
241	12 Apr 13	27.450	1.60	0.70	0.050	1.12	0.06	0.13	LHS
242	12 Apr 13	27.460	1.20	0.80	0.050	0.96	0.05	0.11	LHS
243	12 Apr 13	27.470	1.30	1.00	0.050	1.30	0.07	0.15	LHS
244	12 Apr 13	27.480	1.00	1.00	0.050	1.00	0.05	0.12	LHS
245	12 Apr 13	27.490	1.20	1.00	0.050	1.20	0.06	0.14	LHS
246	12 Apr 13	27.550	1.80	1.00	0.050	1.80	0.09	0.21	LHS
247	12 Apr 13	27.560	1.40	0.80	0.050	1.12	0.06	0.13	LHS
248	12 Apr 13	27.570	1.20	0.90	0.050	1.08	0.05	0.13	LHS
249	12 Apr 13	27.580	1.20	0.90	0.050	1.08	0.05	0.13	LHS
250	12 Apr 13	27.590	1.30	0.80	0.050	1.04	0.05	0.12	LHS
251	12 Apr 13	27.650	1.20	0.90	0.050	1.08	0.05	0.13	LHS
252	12 Apr 13	27.660	1.40	1.00	0.025	1.40	0.04	0.08	LHS
253	12 Apr 13	27.670	1.20	0.90	0.025	1.08	0.03	0.06	LHS
254	12 Apr 13	27.680	1.40	1.10	0.025	1.54	0.04	0.09	LHS
255	12 Apr 13	27.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
256	12 Apr 13	28.150	1.30	1.10	0.025	1.43	0.04	0.08	LHS
257	12 Apr 13	28.165	1.20	1.00	0.050	1.20	0.06	0.14	LHS
258	12 Apr 13	28.176	1.00	1.10	0.025	1.10	0.03	0.06	LHS
259	12 Apr 13	28.240	1.20	1.20	0.050	1.44	0.07	0.17	LHS
260	12 Apr 13	28.260	1.60	1.10	0.025	1.76	0.04	0.10	LHS
261	12 Apr 13	28.265	1.20	1.20	0.025	1.44	0.04	0.08	LHS
262	12 Apr 13	28.275	1.60	1.10	0.075	1.76	0.13	0.31	LHS
263	12 Apr 13	28.285	1.80	0.90	0.075	1.62	0.12	0.28	LHS
264	12 Apr 13	28.350	1.20	0.80	0.075	0.96	0.07	0.17	LHS
265	12 Apr 13	36.656	1.80	1.20	0.075	2.16	0.16	0.38	LHS
266	12 Apr 13	36.670	1.60	1.10	0.075	1.76	0.13	0.31	LHS
267	12 Apr 13	36.880	1.20	0.90	0.075	1.08	0.08	0.19	LHS
268	12 Apr 13	36.886	1.40	1.00	0.050	1.40	0.07	0.16	LHS
269	12 Apr 13	36.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
270	12 Apr 13	36.940	1.00	0.80	0.025	0.80	0.02	0.05	LHS
CARRIED FORWARD :						4,498.91	220.08	510.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,498.91	220.08	510.57	
271	13 Apr 13	36.950	1.20	0.50	0.500	0.60	0.30	0.70	LHS
272	13 Apr 13	36.960	1.30	0.50	0.025	0.65	0.02	0.04	LHS
273	13 Apr 13	36.970	1.00	0.50	0.025	0.50	0.01	0.03	LHS
274	13 Apr 13	36.980	1.40	0.50	0.025	0.70	0.02	0.04	LHS
275	13 Apr 13	36.995	1.20	0.50	0.050	0.60	0.03	0.07	LHS
276	13 Apr 13	37.430	1.40	0.60	0.050	0.84	0.04	0.10	LHS
277	13 Apr 13	37.445	1.20	0.70	0.025	0.84	0.02	0.05	LHS
278	13 Apr 13	37.460	1.10	3.60	0.050	3.96	0.20	0.46	LHS
279	13 Apr 13	37.470	1.00	1.00	0.050	1.00	0.05	0.12	LHS
280	13 Apr 13	37.480	1.20	2.20	0.050	2.64	0.13	0.31	LHS
281	13 Apr 13	37.495	1.40	1.30	0.050	1.82	0.09	0.21	LHS
282	13 Apr 13	37.510	1.00	1.00	0.025	1.00	0.03	0.06	LHS
283	13 Apr 13	37.520	1.20	5.20	0.050	6.24	0.31	0.72	LHS
284	13 Apr 13	37.530	1.40	4.10	0.025	5.74	0.14	0.33	LHS
285	13 Apr 13	37.540	1.20	0.60	0.025	0.72	0.02	0.04	LHS
286	13 Apr 13	37.560	1.40	0.70	0.025	0.98	0.02	0.06	LHS
287	13 Apr 13	38.020	1.60	0.50	0.025	0.80	0.02	0.05	LHS
288	13 Apr 13	38.030	1.20	0.50	0.025	0.60	0.02	0.03	LHS
289	13 Apr 13	38.040	1.10	0.70	0.025	0.77	0.02	0.04	LHS
290	13 Apr 13	38.055	1.20	0.50	0.050	0.60	0.03	0.07	LHS
291	13 Apr 13	38.060	1.00	0.70	0.050	0.70	0.04	0.08	LHS
292	13 Apr 13	38.070	1.20	0.70	0.025	0.84	0.02	0.05	LHS
293	13 Apr 13	38.080	1.00	0.80	0.025	0.80	0.02	0.05	LHS
294	13 Apr 13	38.090	1.20	0.90	0.050	1.08	0.05	0.13	LHS
295	13 Apr 13	38.350	1.00	0.60	0.050	0.60	0.03	0.07	LHS
296	13 Apr 13	38.360	1.20	0.70	0.050	0.84	0.04	0.10	LHS
297	13 Apr 13	38.370	1.30	0.80	0.050	1.04	0.05	0.12	LHS
298	13 Apr 13	38.380	1.20	0.70	0.050	0.84	0.04	0.10	LHS
299	13 Apr 13	38.395	1.60	0.60	0.050	0.96	0.05	0.11	LHS
300	13 Apr 13	38.440	1.20	0.60	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD :						4,538.93	221.98	514.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,538.93	221.98	514.97	
301	13 Apr 13	38.710	1.20	0.70	0.050	0.84	0.04	0.10	LHS
302	13 Apr 13	38.715	1.40	0.80	0.050	1.12	0.06	0.13	LHS
303	13 Apr 13	38.720	1.00	0.70	0.050	0.70	0.04	0.08	LHS
304	13 Apr 13	38.726	1.20	0.60	0.050	0.72	0.04	0.08	LHS
305	13 Apr 13	38.735	1.40	0.70	0.050	0.98	0.05	0.11	LHS
306	13 Apr 13	38.740	1.00	0.80	0.050	0.80	0.04	0.09	LHS
307	13 Apr 13	38.750	1.20	0.70	0.050	0.84	0.04	0.10	LHS
308	13 Apr 13	38.760	1.40	0.80	0.050	1.12	0.06	0.13	LHS
309	13 Apr 13	38.765	1.80	0.70	0.050	1.26	0.06	0.15	LHS
310	13 Apr 13	38.770	1.60	0.80	0.050	1.28	0.06	0.15	LHS
311	13 Apr 13	38.775	1.40	0.70	0.050	0.98	0.05	0.11	LHS
312	13 Apr 13	38.775	1.20	0.60	0.050	0.72	0.04	0.08	LHS
313	13 Apr 13	38.780	1.40	0.70	0.050	0.98	0.05	0.11	LHS
314	13 Apr 13	38.785	1.20	0.60	0.050	0.72	0.04	0.08	LHS
315	13 Apr 13	38.785	1.30	0.70	0.050	0.91	0.05	0.11	LHS
316	13 Apr 13	38.900	1.80	0.80	0.050	1.44	0.07	0.17	RHS
317	13 Apr 13	38.900	1.60	0.70	0.050	1.12	0.06	0.13	RHS
318	13 Apr 13	38.765	1.10	0.90	0.050	0.99	0.05	0.11	RHS
319	13 Apr 13	38.760	1.30	0.70	0.050	0.91	0.05	0.11	RHS
320	13 Apr 13	38.730	1.00	0.90	0.050	0.90	0.05	0.10	RHS
321	13 Apr 13	38.725	1.80	0.80	0.050	1.44	0.07	0.17	RHS
322	13 Apr 13	38.720	1.00	0.70	0.050	0.70	0.04	0.08	RHS
323	13 Apr 13	38.715	1.20	0.90	0.050	1.08	0.05	0.13	RHS
324	13 Apr 13	38.710	1.00	0.80	0.050	0.80	0.04	0.09	RHS
325	13 Apr 13	38.030	1.20	0.90	0.050	1.08	0.05	0.13	RHS
326	13 Apr 13	38.020	1.00	0.80	0.050	0.80	0.04	0.09	RHS
327	13 Apr 13	38.010	1.20	1.10	0.050	1.32	0.07	0.15	RHS
328	13 Apr 13	38.000	1.00	1.00	0.050	1.00	0.05	0.12	RHS
329	13 Apr 13	21.920	1.20	1.00	0.050	1.20	0.06	0.14	RHS
330	13 Apr 13	21.900	1.40	1.10	0.050	1.54	0.08	0.18	RHS
CARRIED FORWARD :						4,569.22	223.49	518.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,569.22	223.49	518.49	
331	15 Apr 13	3.960	1.20	1.10	0.050	1.32	0.07	0.15	LHS
332	15 Apr 13	3.970	1.00	1.00	0.050	1.00	0.05	0.12	LHS
333	15 Apr 13	3.985	1.40	1.00	0.050	1.40	0.07	0.16	LHS
334	15 Apr 13	3.996	1.20	0.90	0.050	1.08	0.05	0.13	LHS
335	15 Apr 13	4.010	1.30	0.80	0.050	1.04	0.05	0.12	LHS
336	15 Apr 13	4.026	1.00	0.90	0.050	0.90	0.05	0.10	LHS
337	15 Apr 13	4.030	1.20	0.80	0.050	0.96	0.05	0.11	LHS
338	15 Apr 13	4.045	1.40	0.90	0.050	1.26	0.06	0.15	LHS
339	15 Apr 13	4.056	1.60	1.00	0.050	1.60	0.08	0.19	LHS
340	15 Apr 13	4.150	1.20	1.10	0.050	1.32	0.07	0.15	LHS
341	15 Apr 13	4.165	1.00	0.90	0.050	0.90	0.05	0.10	LHS
342	15 Apr 13	4.170	1.40	1.00	0.050	1.40	0.07	0.16	LHS
343	15 Apr 13	4.180	1.00	0.80	0.050	0.80	0.04	0.09	LHS
344	15 Apr 13	4.190	1.20	0.70	0.050	0.84	0.04	0.10	LHS
345	15 Apr 13	4.230	1.40	0.80	0.050	1.12	0.06	0.13	LHS
346	15 Apr 13	4.250	1.00	0.70	0.050	0.70	0.04	0.08	LHS
347	15 Apr 13	4.260	1.30	0.80	0.050	1.04	0.05	0.12	LHS
348	15 Apr 13	4.270	1.20	0.70	0.050	0.84	0.04	0.10	LHS
349	15 Apr 13	4.350	1.40	0.80	0.050	1.12	0.06	0.13	LHS
350	15 Apr 13	4.360	1.00	0.70	0.050	0.70	0.04	0.08	LHS
351	15 Apr 13	4.370	1.00	0.60	0.050	0.60	0.03	0.07	LHS
352	15 Apr 13	4.380	0.90	0.90	0.050	0.81	0.04	0.09	LHS
353	15 Apr 13	4.640	1.20	0.80	0.050	0.96	0.05	0.11	LHS
354	15 Apr 13	4.650	1.30	0.70	0.050	0.91	0.05	0.11	LHS
355	15 Apr 13	4.660	1.20	0.80	0.050	0.96	0.05	0.11	LHS
356	15 Apr 13	4.670	1.40	0.70	0.050	0.98	0.05	0.11	LHS
357	15 Apr 13	4.750	1.00	0.90	0.050	0.90	0.05	0.10	LHS
358	15 Apr 13	4.760	1.20	0.80	0.050	0.96	0.05	0.11	LHS
359	15 Apr 13	4.780	1.30	0.70	0.050	0.91	0.05	0.11	LHS
360	15 Apr 13	4.790	1.00	0.90	0.050	0.90	0.05	0.10	LHS
CARRIED FORWARD :						4,599.45	225.00	521.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,599.45	225.00	521.99	
361	15 Apr 13	4.820	1.20	1.10	0.050	1.32	0.07	0.15	LHS
362	15 Apr 13	4.830	1.40	1.00	0.050	1.40	0.07	0.16	LHS
363	15 Apr 13	4.840	1.20	0.90	0.050	1.08	0.05	0.13	LHS
364	15 Apr 13	4.850	1.00	1.00	0.050	1.00	0.05	0.12	LHS
365	15 Apr 13	4.865	1.20	1.40	0.050	1.68	0.08	0.19	LHS
366	15 Apr 13	4.876	1.00	1.20	0.050	1.20	0.06	0.14	LHS
367	15 Apr 13	4.880	1.20	1.00	0.050	1.20	0.06	0.14	LHS
368	15 Apr 13	4.910	1.00	1.10	0.050	1.10	0.06	0.13	LHS
369	15 Apr 13	4.916	1.20	1.00	0.050	1.20	0.06	0.14	LHS
370	15 Apr 13	4.926	1.40	1.60	0.050	2.24	0.11	0.26	LHS
371	15 Apr 13	5.250	1.20	1.10	0.050	1.32	0.07	0.15	LHS
372	15 Apr 13	5.260	1.30	1.20	0.025	1.56	0.04	0.09	LHS
373	15 Apr 13	5.270	1.20	1.40	0.025	1.68	0.04	0.10	LHS
374	15 Apr 13	5.280	1.00	0.90	0.025	0.90	0.02	0.05	LHS
375	15 Apr 13	5.340	1.20	1.00	0.025	1.20	0.03	0.07	LHS
376	15 Apr 13	5.356	1.00	1.00	0.025	1.00	0.03	0.06	LHS
377	15 Apr 13	5.370	1.10	1.00	0.075	1.10	0.08	0.19	LHS
378	15 Apr 13	6.315	1.00	1.60	0.025	1.60	0.04	0.09	LHS
379	15 Apr 13	6.315	1.70	0.90	0.025	1.53	0.04	0.09	LHS
380	15 Apr 13	6.320	1.10	1.10	0.025	1.21	0.03	0.07	LHS
381	15 Apr 13	6.326	0.90	0.80	0.025	0.72	0.02	0.04	LHS
382	15 Apr 13	3.960	1.00	1.20	0.025	1.20	0.03	0.07	LHS
383	15 Apr 13	3.950	1.10	1.00	0.025	1.10	0.03	0.06	LHS
384	15 Apr 13	3.940	0.90	1.10	0.025	0.99	0.02	0.06	LHS
385	15 Apr 13	3.930	0.80	1.10	0.025	0.88	0.02	0.05	LHS
386	15 Apr 13	3.916	1.00	1.00	0.025	1.00	0.03	0.06	LHS
387	15 Apr 13	2.970	0.90	1.10	0.025	0.99	0.02	0.06	LHS
388	15 Apr 13	2.960	0.80	1.10	0.025	0.88	0.02	0.05	LHS
389	15 Apr 13	2.950	1.00	1.00	0.025	1.00	0.03	0.06	LHS
390	15 Apr 13	2.930	1.00	1.10	0.025	1.10	0.03	0.06	LHS
CARRIED FORWARD :						4,635.83	226.34	525.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,635.83	226.34	525.09	
391	16 Apr 13	6.410	1.20	1.20	0.050	1.44	0.07	0.17	LHS
392	16 Apr 13	6.420	1.40	1.00	0.050	1.40	0.07	0.16	LHS
393	16 Apr 13	6.435	1.30	1.10	0.050	1.43	0.07	0.17	LHS
394	16 Apr 13	6.440	1.20	1.00	0.050	1.20	0.06	0.14	LHS
395	16 Apr 13	6.455	1.40	0.90	0.050	1.26	0.06	0.15	LHS
396	16 Apr 13	6.460	1.30	0.80	0.050	1.04	0.05	0.12	LHS
397	16 Apr 13	6.475	1.20	0.90	0.050	1.08	0.05	0.13	LHS
398	16 Apr 13	6.480	1.30	0.80	0.050	1.04	0.05	0.12	LHS
399	16 Apr 13	6.485	1.20	0.80	0.050	0.96	0.05	0.11	LHS
400	16 Apr 13	6.494	1.00	0.90	0.050	0.90	0.05	0.10	LHS
401	16 Apr 13	6.498	1.20	0.80	0.050	0.96	0.05	0.11	LHS
402	16 Apr 13	6.540	1.40	1.00	0.050	1.40	0.07	0.16	LHS
403	16 Apr 13	6.550	1.20	0.90	0.050	1.08	0.05	0.13	LHS
404	16 Apr 13	6.560	1.40	0.90	0.050	1.26	0.06	0.15	LHS
405	16 Apr 13	6.570	1.20	0.80	0.050	0.96	0.05	0.11	LHS
406	16 Apr 13	6.580	1.40	1.00	0.050	1.40	0.07	0.16	LHS
407	16 Apr 13	6.590	1.60	0.90	0.050	1.44	0.07	0.17	LHS
408	16 Apr 13	6.598	1.40	1.00	0.050	1.40	0.07	0.16	LHS
409	16 Apr 13	6.650	1.60	1.00	0.050	1.60	0.08	0.19	LHS
410	16 Apr 13	6.660	1.20	1.10	0.050	1.32	0.07	0.15	LHS
411	16 Apr 13	6.670	1.40	1.20	0.050	1.68	0.08	0.19	LHS
412	16 Apr 13	6.680	1.20	0.90	0.050	1.08	0.05	0.13	LHS
413	16 Apr 13	6.690	1.40	1.00	0.050	1.40	0.07	0.16	LHS
414	16 Apr 13	6.710	1.00	1.10	0.050	1.10	0.06	0.13	LHS
415	16 Apr 13	6.725	1.10	1.00	0.050	1.10	0.06	0.13	LHS
416	16 Apr 13	6.730	1.00	1.30	0.050	1.30	0.07	0.15	LHS
417	16 Apr 13	6.745	1.20	1.20	0.050	1.44	0.07	0.17	LHS
418	16 Apr 13	6.756	1.00	1.30	0.050	1.30	0.07	0.15	LHS
419	16 Apr 13	6.760	1.20	1.20	0.050	1.44	0.07	0.17	LHS
420	16 Apr 13	6.780	1.40	1.00	0.050	1.40	0.07	0.16	LHS
CARRIED FORWARD :						4,673.64	228.23	529.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,673.64	228.23	529.47	
421	16 Apr 13	6.790	1.30	1.10	0.050	1.43	0.07	0.17	LHS
422	16 Apr 13	6.796	1.20	1.30	0.050	1.56	0.08	0.18	LHS
423	16 Apr 13	6.815	1.40	1.30	0.050	1.82	0.09	0.21	LHS
424	16 Apr 13	6.825	1.20	1.30	0.050	1.56	0.08	0.18	LHS
425	16 Apr 13	6.830	1.40	1.20	0.050	1.68	0.08	0.19	LHS
426	16 Apr 13	6.845	1.60	1.20	0.050	1.92	0.10	0.22	LHS
427	16 Apr 13	6.850	1.40	1.40	0.050	1.96	0.10	0.23	LHS
428	16 Apr 13	6.860	1.40	1.20	0.050	1.68	0.08	0.19	LHS
429	16 Apr 13	6.870	1.60	1.00	0.050	1.60	0.08	0.19	LHS
430	16 Apr 13	6.880	1.50	0.90	0.050	1.35	0.07	0.16	LHS
431	16 Apr 13	6.890	1.20	1.20	0.050	1.44	0.07	0.17	LHS
432	16 Apr 13	6.961	1.00	1.10	0.050	1.10	0.06	0.13	LHS
433	16 Apr 13	6.920	1.20	1.00	0.025	1.20	0.03	0.07	LHS
434	16 Apr 13	6.930	1.40	1.10	0.025	1.54	0.04	0.09	LHS
435	16 Apr 13	6.940	1.00	1.00	0.025	1.00	0.03	0.06	LHS
436	16 Apr 13	6.950	1.20	1.20	0.025	1.44	0.04	0.08	LHS
437	16 Apr 13	6.960	1.40	1.00	0.025	1.40	0.04	0.08	LHS
438	16 Apr 13	7.050	1.60	1.50	0.025	2.40	0.06	0.14	LHS
439	16 Apr 13	7.060	1.20	1.10	0.025	1.32	0.03	0.08	LHS
440	16 Apr 13	7.140	1.80	1.00	0.025	1.80	0.05	0.10	LHS
441	16 Apr 13	7.160	1.60	1.10	0.025	1.76	0.04	0.10	LHS
442	16 Apr 13	7.220	1.80	0.90	0.025	1.62	0.04	0.09	LHS
443	16 Apr 13	7.240	1.60	1.00	0.025	1.60	0.04	0.09	LHS
444	16 Apr 13	7.260	1.70	1.10	0.025	1.87	0.05	0.11	LHS
445	16 Apr 13	8.170	1.40	1.00	0.025	1.40	0.04	0.08	LHS
446	16 Apr 13	8.180	1.60	0.90	0.025	1.44	0.04	0.08	LHS
447	16 Apr 13	8.186	1.20	1.00	0.025	1.20	0.03	0.07	LHS
448	16 Apr 13	8.240	1.40	1.10	0.025	1.54	0.04	0.09	LHS
449	16 Apr 13	8.260	1.00	0.90	0.025	0.90	0.02	0.05	LHS
450	16 Apr 13	8.270	1.30	1.00	0.025	1.30	0.03	0.08	LHS
CARRIED FORWARD :						4,719.47	229.85	533.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,719.47	229.85	533.24	
451	17 Apr 13	6.910	1.40	1.10	0.025	1.54	0.04	0.09	LHS
452	17 Apr 13	6.926	1.20	1.00	0.025	1.20	0.03	0.07	LHS
453	17 Apr 13	6.935	1.60	0.90	0.025	1.44	0.04	0.08	LHS
454	17 Apr 13	6.945	1.30	1.40	0.025	1.82	0.05	0.11	LHS
455	17 Apr 13	6.955	1.20	1.50	0.025	1.80	0.05	0.10	LHS
456	17 Apr 13	6.960	1.60	1.20	0.025	1.92	0.05	0.11	LHS
457	17 Apr 13	6.970	1.40	1.10	0.025	1.54	0.04	0.09	LHS
458	17 Apr 13	6.976	1.20	1.20	0.025	1.44	0.04	0.08	LHS
459	17 Apr 13	6.980	1.10	1.00	0.025	1.10	0.03	0.06	LHS
460	17 Apr 13	7.030	1.60	1.10	0.025	1.76	0.04	0.10	LHS
461	17 Apr 13	7.045	1.40	0.90	0.025	1.26	0.03	0.07	LHS
462	17 Apr 13	7.055	1.00	1.00	0.025	1.00	0.03	0.06	LHS
463	17 Apr 13	7.065	1.20	0.90	0.025	1.08	0.03	0.06	LHS
464	17 Apr 13	7.075	1.40	1.20	0.025	1.68	0.04	0.10	LHS
465	17 Apr 13	7.085	1.20	1.10	0.025	1.32	0.03	0.08	LHS
466	17 Apr 13	7.320	1.60	1.20	0.075	1.92	0.14	0.33	LHS
467	17 Apr 13	7.340	1.20	1.10	0.050	1.32	0.07	0.15	LHS
468	17 Apr 13	7.350	1.00	1.00	0.025	1.00	0.03	0.06	LHS
469	17 Apr 13	7.368	1.30	1.40	0.050	1.82	0.09	0.21	LHS
470	17 Apr 13	7.380	1.20	1.20	0.050	1.44	0.07	0.17	LHS
471	17 Apr 13	7.395	1.40	1.10	0.050	1.54	0.08	0.18	LHS
472	17 Apr 13	7.410	1.20	1.20	0.025	1.44	0.04	0.08	LHS
473	17 Apr 13	7.420	1.00	1.20	0.025	1.20	0.03	0.07	LHS
474	17 Apr 13	7.440	1.40	0.80	0.025	1.12	0.03	0.06	LHS
475	17 Apr 13	7.460	1.20	1.40	0.025	1.68	0.04	0.10	LHS
476	17 Apr 13	7.475	1.30	1.10	0.025	1.43	0.04	0.08	LHS
477	17 Apr 13	7.516	1.40	1.20	0.025	1.68	0.04	0.10	LHS
478	17 Apr 13	7.525	1.00	1.30	0.025	1.30	0.03	0.08	LHS
479	17 Apr 13	7.536	1.20	1.20	0.025	1.44	0.04	0.08	LHS
480	17 Apr 13	7.545	1.00	1.30	0.025	1.30	0.03	0.08	LHS
CARRIED FORWARD :						4,763.00	231.19	536.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,763.00	231.19	536.34	
481	17 Apr 13	7.560	1.40	0.80	0.050	1.12	0.06	0.13	LHS
482	17 Apr 13	7.575	1.20	1.00	0.050	1.20	0.06	0.14	LHS
483	17 Apr 13	7.580	1.00	0.80	0.050	0.80	0.04	0.09	LHS
484	17 Apr 13	7.740	1.20	0.90	0.050	1.08	0.05	0.13	LHS
485	17 Apr 13	7.750	1.00	1.00	0.050	1.00	0.05	0.12	LHS
486	17 Apr 13	7.760	1.20	0.90	0.050	1.08	0.05	0.13	LHS
487	17 Apr 13	7.770	1.40	1.00	0.050	1.40	0.07	0.16	LHS
488	17 Apr 13	7.810	1.00	0.90	0.050	0.90	0.05	0.10	LHS
489	17 Apr 13	7.825	1.30	1.10	0.050	1.43	0.07	0.17	LHS
490	17 Apr 13	7.830	1.40	0.90	0.050	1.26	0.06	0.15	LHS
491	17 Apr 13	7.840	1.20	1.00	0.050	1.20	0.06	0.14	LHS
492	17 Apr 13	7.850	1.30	1.00	0.050	1.30	0.07	0.15	LHS
493	17 Apr 13	7.860	1.40	1.00	0.050	1.40	0.07	0.16	LHS
494	17 Apr 13	7.870	1.20	0.90	0.050	1.08	0.05	0.13	LHS
495	17 Apr 13	7.885	1.30	0.80	0.050	1.04	0.05	0.12	LHS
496	17 Apr 13	7.896	1.10	1.00	0.050	1.10	0.06	0.13	LHS
497	17 Apr 13	7.915	1.00	0.90	0.050	0.90	0.05	0.10	LHS
498	17 Apr 13	7.925	1.20	0.90	0.050	1.08	0.05	0.13	LHS
499	17 Apr 13	7.935	1.40	1.00	0.050	1.40	0.07	0.16	LHS
500	17 Apr 13	8.040	1.00	1.10	0.050	1.10	0.06	0.13	LHS
501	17 Apr 13	8.055	1.20	1.00	0.050	1.20	0.06	0.14	LHS
502	17 Apr 13	8.066	1.10	1.20	0.050	1.32	0.07	0.15	LHS
503	17 Apr 13	8.075	1.40	0.90	0.050	1.26	0.06	0.15	LHS
504	17 Apr 13	8.416	1.80	0.80	0.050	1.44	0.07	0.17	LHS
505	17 Apr 13	8.425	1.60	0.90	0.050	1.44	0.07	0.17	LHS
506	17 Apr 13	8.440	1.20	1.00	0.050	1.20	0.06	0.14	LHS
507	17 Apr 13	8.460	1.60	0.80	0.050	1.28	0.06	0.15	LHS
508	17 Apr 13	8.475	1.20	0.90	0.050	1.08	0.05	0.13	LHS
509	17 Apr 13	8.540	1.40	0.80	0.050	1.12	0.06	0.13	LHS
510	17 Apr 13	8.560	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD :						4,798.53	232.96	540.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,798.53	232.96	540.46	
511	18 Apr 13	8.580	1.20	0.90	0.050	1.08	0.05	0.13	LHS
512	18 Apr 13	8.595	1.40	0.80	0.050	1.12	0.06	0.13	LHS
513	18 Apr 13	8.610	1.30	0.90	0.050	1.17	0.06	0.14	LHS
514	18 Apr 13	8.620	1.60	1.00	0.050	1.60	0.08	0.19	LHS
515	18 Apr 13	8.630	1.20	0.80	0.050	0.96	0.05	0.11	LHS
516	18 Apr 13	8.640	1.40	1.00	0.050	1.40	0.07	0.16	LHS
517	18 Apr 13	8.650	1.00	1.20	0.050	1.20	0.06	0.14	LHS
518	18 Apr 13	8.660	1.20	0.90	0.050	1.08	0.05	0.13	LHS
519	18 Apr 13	8.675	1.40	0.80	0.050	1.12	0.06	0.13	LHS
520	18 Apr 13	8.680	1.20	1.00	0.050	1.20	0.06	0.14	LHS
521	18 Apr 13	8.690	1.40	0.80	0.050	1.12	0.06	0.13	LHS
522	18 Apr 13	8.715	1.20	0.90	0.050	1.08	0.05	0.13	LHS
523	18 Apr 13	8.720	1.40	0.70	0.050	0.98	0.05	0.11	LHS
524	18 Apr 13	8.735	1.60	1.20	0.050	1.92	0.10	0.22	LHS
525	18 Apr 13	8.740	1.40	0.90	0.050	1.26	0.06	0.15	LHS
526	18 Apr 13	8.750	1.60	1.00	0.050	1.60	0.08	0.19	LHS
527	18 Apr 13	8.760	1.40	1.00	0.050	1.40	0.07	0.16	LHS
528	18 Apr 13	8.770	1.20	0.90	0.050	1.08	0.05	0.13	LHS
529	18 Apr 13	8.780	1.00	1.00	0.050	1.00	0.05	0.12	LHS
530	18 Apr 13	8.790	1.20	0.90	0.050	1.08	0.05	0.13	LHS
531	18 Apr 13	8.796	1.10	1.40	0.050	1.54	0.08	0.18	LHS
532	18 Apr 13	8.816	1.60	1.30	0.050	2.08	0.10	0.24	LHS
533	18 Apr 13	8.820	1.40	1.30	0.050	1.82	0.09	0.21	LHS
534	18 Apr 13	8.836	1.20	1.40	0.050	1.68	0.08	0.19	LHS
535	18 Apr 13	8.845	1.00	1.20	0.050	1.20	0.06	0.14	LHS
536	18 Apr 13	8.800	1.10	1.30	0.050	1.43	0.07	0.17	LHS
537	18 Apr 13	8.870	1.00	1.20	0.050	1.20	0.06	0.14	LHS
538	18 Apr 13	8.940	1.20	1.10	0.050	1.32	0.07	0.15	LHS
539	18 Apr 13	8.950	1.40	1.20	0.050	1.68	0.08	0.19	LHS
540	18 Apr 13	8.960	1.00	1.30	0.050	1.30	0.07	0.15	LHS
CARRIED FORWARD :						4,838.23	234.95	545.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,838.23	234.95	545.07	
541	18 Apr 13	8.975	1.20	0.80	0.050	0.96	0.05	0.11	LHS
542	18 Apr 13	8.986	1.00	1.10	0.050	1.10	0.06	0.13	LHS
543	18 Apr 13	9.110	1.20	0.90	0.050	1.08	0.05	0.13	LHS
544	18 Apr 13	9.125	1.00	0.90	0.050	0.90	0.05	0.10	LHS
545	18 Apr 13	9.135	1.40	0.80	0.050	1.12	0.06	0.13	LHS
546	18 Apr 13	9.140	1.20	0.70	0.050	0.84	0.04	0.10	LHS
547	18 Apr 13	9.150	1.60	0.90	0.050	1.44	0.07	0.17	LHS
548	18 Apr 13	9.160	1.40	0.80	0.050	1.12	0.06	0.13	LHS
549	18 Apr 13	9.170	1.80	0.90	0.050	1.62	0.08	0.19	LHS
550	18 Apr 13	9.180	1.40	0.80	0.050	1.12	0.06	0.13	LHS
551	18 Apr 13	9.240	1.20	1.00	0.050	1.20	0.06	0.14	LHS
552	18 Apr 13	9.260	1.00	0.80	0.050	0.80	0.04	0.09	LHS
553	18 Apr 13	9.270	1.30	0.70	0.050	0.91	0.05	0.11	LHS
554	18 Apr 13	9.280	1.20	0.90	0.050	1.08	0.05	0.13	LHS
555	18 Apr 13	9.290	1.40	0.80	0.050	1.12	0.06	0.13	LHS
556	18 Apr 13	9.310	1.00	0.70	0.050	0.70	0.04	0.08	LHS
557	18 Apr 13	9.320	1.20	0.90	0.050	1.08	0.05	0.13	LHS
558	18 Apr 13	9.336	1.40	0.80	0.050	1.12	0.06	0.13	LHS
559	18 Apr 13	9.360	1.70	1.00	0.050	1.70	0.09	0.20	LHS
560	18 Apr 13	9.450	1.20	0.90	0.050	1.08	0.05	0.13	LHS
561	18 Apr 13	9.465	1.00	0.80	0.050	0.80	0.04	0.09	LHS
562	18 Apr 13	9.475	1.20	0.90	0.050	1.08	0.05	0.13	LHS
563	18 Apr 13	9.540	1.40	0.80	0.050	1.12	0.06	0.13	LHS
564	18 Apr 13	9.560	1.60	1.20	0.050	1.92	0.10	0.22	LHS
565	18 Apr 13	9.580	1.20	0.70	0.050	0.84	0.04	0.10	LHS
566	18 Apr 13	9.590	1.30	0.70	0.050	0.91	0.05	0.11	LHS
567	18 Apr 13	9.640	1.20	0.80	0.050	0.96	0.05	0.11	LHS
568	18 Apr 13	9.710	1.40	0.90	0.050	1.26	0.06	0.15	LHS
569	18 Apr 13	9.800	1.20	1.00	0.050	1.20	0.06	0.14	LHS
570	18 Apr 13	9.810	1.60	0.80	0.050	1.28	0.06	0.15	LHS
CARRIED FORWARD :						4,871.69	236.62	548.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,871.69	236.62	548.95	
571	19 Apr 13	9.830	1.60	0.90	0.050	1.44	0.07	0.17	LHS
572	19 Apr 13	9.845	1.20	0.80	0.050	0.96	0.05	0.11	LHS
573	19 Apr 13	9.855	1.30	0.90	0.050	1.17	0.06	0.14	LHS
574	19 Apr 13	9.860	1.00	0.90	0.050	0.90	0.05	0.10	LHS
575	19 Apr 13	9.875	1.10	1.00	0.050	1.10	0.06	0.13	LHS
576	19 Apr 13	9.886	1.40	0.90	0.050	1.26	0.06	0.15	LHS
577	19 Apr 13	9.895	1.20	1.00	0.050	1.20	0.06	0.14	LHS
578	19 Apr 13	9.900	1.80	1.10	0.050	1.98	0.10	0.23	LHS
579	19 Apr 13	9.910	1.60	1.00	0.050	1.60	0.08	0.19	LHS
580	19 Apr 13	9.915	1.40	1.10	0.050	1.54	0.08	0.18	LHS
581	19 Apr 13	9.925	1.20	0.90	0.050	1.08	0.05	0.13	LHS
582	19 Apr 13	9.930	1.40	1.00	0.050	1.40	0.07	0.16	LHS
583	19 Apr 13	9.940	1.20	1.10	0.050	1.32	0.07	0.15	LHS
584	19 Apr 13	9.950	1.40	1.00	0.050	1.40	0.07	0.16	LHS
585	19 Apr 13	9.960	1.20	0.90	0.050	1.08	0.05	0.13	LHS
586	19 Apr 13	9.970	1.40	0.80	0.050	1.12	0.06	0.13	LHS
587	19 Apr 13	9.980	1.30	1.00	0.050	1.30	0.07	0.15	LHS
588	19 Apr 13	9.995	1.20	0.90	0.050	1.08	0.05	0.13	LHS
589	19 Apr 13	10.110	1.60	1.00	0.050	1.60	0.08	0.19	LHS
590	19 Apr 13	10.120	1.40	1.20	0.050	1.68	0.08	0.19	LHS
591	19 Apr 13	10.135	1.60	0.90	0.050	1.44	0.07	0.17	LHS
592	19 Apr 13	10.145	1.40	1.00	0.050	1.40	0.07	0.16	LHS
593	19 Apr 13	10.156	1.20	0.90	0.050	1.08	0.05	0.13	LHS
594	19 Apr 13	10.165	1.40	0.70	0.050	0.98	0.05	0.11	LHS
595	19 Apr 13	10.175	1.00	1.00	0.050	1.00	0.05	0.12	LHS
596	19 Apr 13	10.180	1.20	1.30	0.050	1.56	0.08	0.18	LHS
597	19 Apr 13	10.190	1.40	1.20	0.050	1.68	0.08	0.19	LHS
598	19 Apr 13	10.230	1.20	1.30	0.050	1.56	0.08	0.18	LHS
599	19 Apr 13	10.245	1.00	1.10	0.050	1.10	0.06	0.13	LHS
600	19 Apr 13	10.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						4,910.90	238.58	553.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,910.90	238.58	553.50	
601	19 Apr 13	10.190	1.20	0.80	0.050	0.96	0.05	0.11	RHS
602	19 Apr 13	10.180	1.10	0.90	0.050	0.99	0.05	0.11	RHS
603	19 Apr 13	10.170	1.00	0.80	0.050	0.80	0.04	0.09	RHS
604	19 Apr 13	10.160	1.20	0.90	0.050	1.08	0.05	0.13	RHS
605	19 Apr 13	10.150	1.40	1.20	0.050	1.68	0.08	0.19	RHS
606	19 Apr 13	10.140	1.20	1.30	0.050	1.56	0.08	0.18	RHS
607	19 Apr 13	10.130	1.40	1.20	0.050	1.68	0.08	0.19	RHS
608	19 Apr 13	10.120	1.20	1.10	0.050	1.32	0.07	0.15	RHS
609	19 Apr 13	9.980	1.40	1.00	0.050	1.40	0.07	0.16	RHS
610	19 Apr 13	9.970	1.20	1.10	0.050	1.32	0.07	0.15	RHS
611	19 Apr 13	9.960	1.40	1.00	0.050	1.40	0.07	0.16	RHS
612	19 Apr 13	9.950	1.20	0.90	0.050	1.08	0.05	0.13	RHS
613	19 Apr 13	9.890	1.00	0.80	0.050	0.80	0.04	0.09	RHS
614	19 Apr 13	9.880	1.20	1.00	0.050	1.20	0.06	0.14	RHS
615	19 Apr 13	9.870	1.40	1.20	0.050	1.68	0.08	0.19	RHS
616	19 Apr 13	9.860	1.60	1.00	0.050	1.60	0.08	0.19	RHS
617	19 Apr 13	8.870	1.20	0.80	0.050	0.96	0.05	0.11	RHS
618	19 Apr 13	8.860	1.40	1.30	0.050	1.82	0.09	0.21	RHS
619	19 Apr 13	8.850	1.20	1.20	0.050	1.44	0.07	0.17	RHS
620	19 Apr 13	8.670	1.30	1.10	0.050	1.43	0.07	0.17	RHS
621	19 Apr 13	8.660	1.20	0.80	0.050	0.96	0.05	0.11	RHS
622	19 Apr 13	8.640	1.40	0.70	0.050	0.98	0.05	0.11	RHS
623	19 Apr 13	7.490	1.20	0.80	0.050	0.96	0.05	0.11	RHS
624	19 Apr 13	7.460	1.40	0.80	0.050	1.12	0.06	0.13	RHS
625	19 Apr 13	7.440	1.60	0.60	0.050	0.96	0.05	0.11	RHS
626	19 Apr 13	7.420	1.40	1.00	0.050	1.40	0.07	0.16	RHS
627	19 Apr 13	7.400	1.20	1.00	0.050	1.20	0.06	0.14	RHS
628	19 Apr 13	7.360	1.40	0.90	0.050	1.26	0.06	0.15	RHS
629	19 Apr 13	6.870	1.20	0.90	0.050	1.08	0.05	0.13	RHS
630	19 Apr 13	6.850	1.40	0.80	0.050	1.12	0.06	0.13	RHS
CARRIED FORWARD :						4,948.14	240.44	557.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,948.14	240.44	557.82	
631	20 Apr 13	10.250	1.60	1.30	0.050	2.08	0.10	0.24	LHS
632	20 Apr 13	10.255	1.80	0.70	0.050	1.26	0.06	0.15	LHS
633	20 Apr 13	10.260	1.40	0.60	0.050	0.84	0.04	0.10	LHS
634	20 Apr 13	10.270	1.50	0.80	0.050	1.20	0.06	0.14	LHS
635	20 Apr 13	38.520	1.20	1.10	0.050	1.32	0.07	0.15	LHS
636	20 Apr 13	38.525	1.10	0.70	0.050	0.77	0.04	0.09	LHS
637	20 Apr 13	38.530	1.20	1.00	0.050	1.20	0.06	0.14	LHS
638	20 Apr 13	38.536	1.10	0.90	0.050	0.99	0.05	0.11	LHS
639	20 Apr 13	38.540	1.40	0.80	0.050	1.12	0.06	0.13	LHS
640	20 Apr 13	38.546	1.80	0.90	0.050	1.62	0.08	0.19	LHS
641	20 Apr 13	38.550	1.30	1.10	0.050	1.43	0.07	0.17	LHS
642	20 Apr 13	38.555	1.20	1.00	0.050	1.20	0.06	0.14	LHS
643	20 Apr 13	38.560	1.10	1.00	0.050	1.10	0.06	0.13	LHS
644	20 Apr 13	38.565	1.20	0.80	0.050	0.96	0.05	0.11	LHS
645	20 Apr 13	38.570	1.30	1.20	0.050	1.56	0.08	0.18	LHS
646	20 Apr 13	38.570	1.20	1.10	0.050	1.32	0.07	0.15	LHS
647	20 Apr 13	38.920		1.00	0.050	0.00	0.00	0.00	LHS
648	20 Apr 13	38.925	1.10	0.90	0.050	0.99	0.05	0.11	LHS
649	20 Apr 13	38.925	1.20	0.80	0.050	0.96	0.05	0.11	LHS
650	20 Apr 13	38.930	1.00	0.70	0.050	0.70	0.04	0.08	LHS
651	20 Apr 13	38.940	1.20	0.90	0.050	1.08	0.05	0.13	LHS
652	20 Apr 13	38.946	1.40	0.80	0.050	1.12	0.06	0.13	LHS
653	20 Apr 13	38.960	1.20	0.90	0.050	1.08	0.05	0.13	LHS
654	20 Apr 13	38.970	1.60	1.00	0.050	1.60	0.08	0.19	LHS
655	20 Apr 13	38.980	1.00	0.90	0.050	0.90	0.05	0.10	LHS
656	20 Apr 13	38.995	1.20	0.80	0.050	0.96	0.05	0.11	LHS
657	20 Apr 13	38.998	1.40	0.80	0.050	1.12	0.06	0.13	LHS
658	20 Apr 13	39.010	1.20	1.00	0.050	1.20	0.06	0.14	LHS
659	20 Apr 13	39.025	1.00	0.90	0.050	0.90	0.05	0.10	LHS
660	20 Apr 13	39.030	1.00	1.00	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						4,981.72	242.12	561.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	4,981.72	242.12	561.71	
661	20 Apr 13	39.050	1.00	0.90	0.050	0.90	0.05	0.10	LHS
662	20 Apr 13	39.050	1.30	1.00	0.050	1.30	0.07	0.15	LHS
663	20 Apr 13	39.060	1.20	0.90	0.050	1.08	0.05	0.13	LHS
664	20 Apr 13	39.080	1.30	1.00	0.050	1.30	0.07	0.15	LHS
665	20 Apr 13	39.110	1.20	0.90	0.050	1.08	0.05	0.13	LHS
666	20 Apr 13	39.115	1.00	1.00	0.050	1.00	0.05	0.12	LHS
667	20 Apr 13	39.120	1.20	0.90	0.050	1.08	0.05	0.13	LHS
668	20 Apr 13	39.126	1.10	0.90	0.050	0.99	0.05	0.11	LHS
669	20 Apr 13	39.160	1.20	1.20	0.050	1.44	0.07	0.17	LHS
670	20 Apr 13	39.165	1.00	1.10	0.050	1.10	0.06	0.13	LHS
671	20 Apr 13	39.170	1.20	1.00	0.050	1.20	0.06	0.14	LHS
672	20 Apr 13	39.180	1.30	1.10	0.050	1.43	0.07	0.17	LHS
673	20 Apr 13	39.190	1.20	1.30	0.050	1.56	0.08	0.18	LHS
674	20 Apr 13	39.220	1.30	0.90	0.050	1.17	0.06	0.14	LHS
675	20 Apr 13	39.230	1.00	1.30	0.050	1.30	0.07	0.15	LHS
676	20 Apr 13	39.246	1.20	1.20	0.050	1.44	0.07	0.17	RHS
677	20 Apr 13	39.240	1.30	1.10	0.050	1.43	0.07	0.17	RHS
678	20 Apr 13	39.230	1.00	1.20	0.050	1.20	0.06	0.14	RHS
679	20 Apr 13	39.220	0.90	1.10	0.050	0.99	0.05	0.11	RHS
680	20 Apr 13	39.210	1.00	1.00	0.050	1.00	0.05	0.12	RHS
681	20 Apr 13	39.125	1.80	1.10	0.050	1.98	0.10	0.23	RHS
682	20 Apr 13	38.545	1.00	1.00	0.050	1.00	0.05	0.12	RHS
683	20 Apr 13	38.540	1.30	0.80	0.050	1.04	0.05	0.12	RHS
684	20 Apr 13	38.520	1.00	0.90	0.050	0.90	0.05	0.10	RHS
685	23 Apr 13	22.500	1.30	1.30	0.050	1.69	0.08	0.20	LHS
686	23 Apr 13	22.545	1.60	1.20	0.050	1.92	0.10	0.22	LHS
687	23 Apr 13	22.548	1.40	1.10	0.050	1.54	0.08	0.18	LHS
688	23 Apr 13	22.548	1.30	1.00	0.050	1.30	0.07	0.15	LHS
689	23 Apr 13	22.550	1.40	1.10	0.050	1.54	0.08	0.18	LHS
690	23 Apr 13	22.610	1.20	1.40	0.050	1.68	0.08	0.19	LHS
CARRIED FORWARD :						5,020.30	244.05	566.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,020.30	244.05	566.19	
691	23 Apr 13	22.625	1.30	1.20	0.050	1.56	0.08	0.18	LHS
692	23 Apr 13	22.634	1.20	1.10	0.050	1.32	0.07	0.15	LHS
693	23 Apr 13	22.645	1.40	1.00	0.050	1.40	0.07	0.16	LHS
694	23 Apr 13	22.650	1.60	1.00	0.050	1.60	0.08	0.19	LHS
695	23 Apr 13	22.670	0.90	1.30	0.050	1.17	0.06	0.14	LHS
696	23 Apr 13	22.710	1.00	1.20	0.050	1.20	0.06	0.14	LHS
697	23 Apr 13	22.810	1.10	1.10	0.050	1.21	0.06	0.14	LHS
698	23 Apr 13	22.815	1.00	1.00	0.050	1.00	0.05	0.12	LHS
699	23 Apr 13	22.817	1.10	0.90	0.050	0.99	0.05	0.11	LHS
700	23 Apr 13	22.820	1.00	1.00	0.050	1.00	0.05	0.12	LHS
701	23 Apr 13	22.825	1.20	0.80	0.050	0.96	0.05	0.11	LHS
702	23 Apr 13	22.850	1.60	1.00	0.050	1.60	0.08	0.19	LHS
703	23 Apr 13	22.870	1.40	0.90	0.050	1.26	0.06	0.15	LHS
704	23 Apr 13	22.880	1.20	0.70	0.050	0.84	0.04	0.10	LHS
705	23 Apr 13	22.320	1.30	0.80	0.050	1.04	0.05	0.12	LHS
706	23 Apr 13	22.340	1.40	0.70	0.050	0.98	0.05	0.11	LHS
707	23 Apr 13	22.350	1.60	1.00	0.050	1.60	0.08	0.19	LHS
708	23 Apr 13	22.360	1.80	0.90	0.050	1.62	0.08	0.19	LHS
709	23 Apr 13	22.370	1.40	0.80	0.050	1.12	0.06	0.13	LHS
710	23 Apr 13	22.720	1.60	0.70	0.050	1.12	0.06	0.13	LHS
711	23 Apr 13	22.715	0.90	0.80	0.050	0.72	0.04	0.08	LHS
712	23 Apr 13	22.710	0.80	0.90	0.050	0.72	0.04	0.08	LHS
713	23 Apr 13	22.570	0.90	0.80	0.050	0.72	0.04	0.08	LHS
714	24 Apr 13	26.850	1.20	0.90	0.050	1.08	0.05	0.13	LHS
715	24 Apr 13	26.860	0.90	1.00	0.050	0.90	0.05	0.10	LHS
716	24 Apr 13	26.870	1.20	0.90	0.050	1.08	0.05	0.13	LHS
717	24 Apr 13	26.890	1.10	1.00	0.050	1.10	0.06	0.13	LHS
718	24 Apr 13	26.895	1.00	1.40	0.050	1.40	0.07	0.16	LHS
719	24 Apr 13	26.897	1.10	1.30	0.050	1.43	0.07	0.17	LHS
720	24 Apr 13	26.897	1.20	1.40	0.050	1.68	0.08	0.19	LHS
CARRIED FORWARD :						5,055.72	245.82	570.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,055.72	245.82	570.30	
721	24 Apr 13	26.900	1.00	1.00	0.050	1.00	0.05	0.12	LHS
722	24 Apr 13	26.940	1.30	1.00	0.050	1.30	0.07	0.15	LHS
723	24 Apr 13	26.960	1.20	1.00	0.050	1.20	0.06	0.14	LHS
724	24 Apr 13	26.995	1.00	0.90	0.050	0.90	0.05	0.10	LHS
725	24 Apr 13	26.995	1.20	1.00	0.050	1.20	0.06	0.14	LHS
726	24 Apr 13	27.700	1.10	0.90	0.050	0.99	0.05	0.11	LHS
727	24 Apr 13	27.705	1.00	1.00	0.050	1.00	0.05	0.12	LHS
728	24 Apr 13	27.710	1.30	1.00	0.050	1.30	0.07	0.15	LHS
729	24 Apr 13	27.725	1.20	0.90	0.050	1.08	0.05	0.13	LHS
730	24 Apr 13	27.740	1.10	1.00	0.050	1.10	0.06	0.13	LHS
731	24 Apr 13	27.760	1.20	1.10	0.050	1.32	0.07	0.15	LHS
732	24 Apr 13	32.360	1.80	1.00	0.050	1.80	0.09	0.21	LHS
733	24 Apr 13	32.370	1.60	1.00	0.050	1.60	0.08	0.19	LHS
734	24 Apr 13	32.400	1.40	1.10	0.050	1.54	0.08	0.18	LHS
735	24 Apr 13	32.420	1.80	1.10	0.050	1.98	0.10	0.23	LHS
736	24 Apr 13	32.450	1.60	0.90	0.050	1.44	0.07	0.17	LHS
737	24 Apr 13	36.359	1.30	1.00	0.050	1.30	0.07	0.15	LHS
738	24 Apr 13	36.360	1.60	0.90	0.050	1.44	0.07	0.17	LHS
739	24 Apr 13	36.370	1.20	1.00	0.050	1.20	0.06	0.14	LHS
740	24 Apr 13	36.380	1.00	0.90	0.050	0.90	0.05	0.10	LHS
741	24 Apr 13	36.390	1.10	1.00	0.050	1.10	0.06	0.13	LHS
742	24 Apr 13	36.395	1.20	1.10	0.050	1.32	0.07	0.15	LHS
743	24 Apr 13	36.400	1.30	1.00	0.050	1.30	0.07	0.15	LHS
744	25 Apr 13	10.980	1.00	0.90	0.050	0.90	0.05	0.10	LHS
745	25 Apr 13	10.985	1.40	1.00	0.050	1.40	0.07	0.16	LHS
746	25 Apr 13	10.988	1.80	0.90	0.050	1.62	0.08	0.19	LHS
747	25 Apr 13	11.380	1.60	0.80	0.050	1.28	0.06	0.15	LHS
748	25 Apr 13	11.385	1.00	0.90	0.050	0.90	0.05	0.10	LHS
749	25 Apr 13	11.390	1.10	0.80	0.050	0.88	0.04	0.10	LHS
750	25 Apr 13	11.395	1.20	0.90	0.050	1.08	0.05	0.13	LHS
CARRIED FORWARD :						5,093.09	247.69	574.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,093.09	247.69	574.63	
751	25 Apr 13	11.400	1.10	1.40	0.050	1.54	0.08	0.18	LHS
752	25 Apr 13	11.405	1.00	1.00	0.050	1.00	0.05	0.12	LHS
753	25 Apr 13	11.410	1.10	1.10	0.050	1.21	0.06	0.14	LHS
754	25 Apr 13	11.420	1.00	1.00	0.050	1.00	0.05	0.12	LHS
755	25 Apr 13	11.425	1.20	0.90	0.050	1.08	0.05	0.13	LHS
756	25 Apr 13	11.650	1.00	1.00	0.050	1.00	0.05	0.12	LHS
757	25 Apr 13	11.655	1.40	0.90	0.050	1.26	0.06	0.15	LHS
758	25 Apr 13	11.660	1.80	1.00	0.050	1.80	0.09	0.21	LHS
759	25 Apr 13	12.250	1.40	0.90	0.050	1.26	0.06	0.15	LHS
760	25 Apr 13	12.255	1.60	1.00	0.050	1.60	0.08	0.19	LHS
761	25 Apr 13	12.255	1.00	0.80	0.050	0.80	0.04	0.09	LHS
762	25 Apr 13	12.360	1.20	1.00	0.050	1.20	0.06	0.14	RHS
763	25 Apr 13	12.355	1.10	1.10	0.050	1.21	0.06	0.14	RHS
764	25 Apr 13	12.340	1.20	1.20	0.050	1.44	0.07	0.17	RHS
765	25 Apr 13	12.335	1.10	1.10	0.050	1.21	0.06	0.14	RHS
766	25 Apr 13	12.330	1.20	1.00	0.050	1.20	0.06	0.14	RHS
767	25 Apr 13	12.325	1.00	0.90	0.050	0.90	0.05	0.10	RHS
768	25 Apr 13	12.320	1.20	1.00	0.050	1.20	0.06	0.14	RHS
769	25 Apr 13	12.315	1.30	1.10	0.050	1.43	0.07	0.17	RHS
770	25 Apr 13	12.310	1.00	1.20	0.050	1.20	0.06	0.14	RHS
771	25 Apr 13	12.290	1.20	1.00	0.050	1.20	0.06	0.14	RHS
772	25 Apr 13	12.280	0.50	1.10	0.050	0.55	0.03	0.06	RHS
773	25 Apr 13	12.250	1.20	1.00	0.050	1.20	0.06	0.14	RHS
774	26 Apr 13	23.620	1.40	0.90	0.050	1.26	0.06	0.15	RHS
775	26 Apr 13	23.630	1.20	1.10	0.050	1.32	0.07	0.15	RHS
776	26 Apr 13	23.640	1.60	1.20	0.050	1.92	0.10	0.22	RHS
777	26 Apr 13	23.650	1.40	0.90	0.050	1.26	0.06	0.15	LHS
778	26 Apr 13	23.660	1.20	1.00	0.050	1.20	0.06	0.14	LHS
779	26 Apr 13	23.670	1.30	1.10	0.050	1.43	0.07	0.17	LHS
780	26 Apr 13	23.680	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD :						5,130.29	249.55	578.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,130.29	249.55	578.95	
781	26 Apr 13	23.695	1.00	1.00	0.050	1.00	0.05	0.12	LHS
782	26 Apr 13	23.730	1.60	1.00	0.050	1.60	0.08	0.19	LHS
783	26 Apr 13	23.740	1.40	1.10	0.050	1.54	0.08	0.18	LHS
784	26 Apr 13	23.755	1.80	1.00	0.050	1.80	0.09	0.21	LHS
785	26 Apr 13	23.765	1.60	0.90	0.050	1.44	0.07	0.17	LHS
786	26 Apr 13	23.780	1.40	1.00	0.050	1.40	0.07	0.16	LHS
787	26 Apr 13	23.790	1.60	0.90	0.050	1.44	0.07	0.17	LHS
788	26 Apr 13	23.796	1.20	0.80	0.050	0.96	0.05	0.11	LHS
789	26 Apr 13	23.840	1.60	1.10	0.050	1.76	0.09	0.20	LHS
790	26 Apr 13	23.850	1.20	1.00	0.050	1.20	0.06	0.14	LHS
791	26 Apr 13	23.860	1.40	1.10	0.050	1.54	0.08	0.18	LHS
792	26 Apr 13	23.870	1.20	0.90	0.050	1.08	0.05	0.13	LHS
793	26 Apr 13	23.890	1.60	1.00	0.050	1.60	0.08	0.19	LHS
794	26 Apr 13	21.680	1.40	1.10	0.050	1.54	0.08	0.18	RHS
795	26 Apr 13	21.670	1.20	1.00	0.050	1.20	0.06	0.14	RHS
796	26 Apr 13	21.595	1.40	1.10	0.050	1.54	0.08	0.18	RHS
797	26 Apr 13	21.580	1.20	1.00	0.050	1.20	0.06	0.14	RHS
798	26 Apr 13	21.570	1.40	0.90	0.050	1.26	0.06	0.15	RHS
799	26 Apr 13	21.560	1.30	1.00	0.050	1.30	0.07	0.15	RHS
800	26 Apr 13	21.450	1.40	1.00	0.050	1.40	0.07	0.16	RHS
801	26 Apr 13	21.430	1.30	1.10	0.050	1.43	0.07	0.17	RHS
802	26 Apr 13	21.420	1.60	1.00	0.050	1.60	0.08	0.19	RHS
803	26 Apr 13	21.360	1.20	0.80	0.050	0.96	0.05	0.11	RHS
TOTAL :						5,162.08	251.14	582.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						422.46	19.30	44.78	
1	04 Apr 13	0.000	1.20	0.70	0.050	0.84	0.04	0.10	LHS
2	04 Apr 13	0.005	1.10	0.80	0.050	0.88	0.04	0.10	LHS
3	04 Apr 13	0.050	1.00	0.70	0.050	0.70	0.04	0.08	LHS
4	04 Apr 13	0.065	1.10	0.80	0.050	0.88	0.04	0.10	LHS
5	04 Apr 13	0.075	1.20	0.80	0.050	0.96	0.05	0.11	LHS
6	04 Apr 13	0.150	1.30	0.70	0.050	0.91	0.05	0.11	LHS
7	04 Apr 13	0.160	1.20	0.80	0.050	0.96	0.05	0.11	LHS
8	04 Apr 13	0.165	1.30	0.70	0.050	0.91	0.05	0.11	LHS
9	04 Apr 13	0.170	1.20	0.90	0.050	1.08	0.05	0.13	LHS
10	04 Apr 13	0.180	1.30	1.40	0.050	1.82	0.09	0.21	LHS
11	04 Apr 13	0.190	1.10	1.10	0.050	1.21	0.06	0.14	LHS
12	04 Apr 13	0.210	1.30	1.20	0.050	1.56	0.08	0.18	LHS
13	04 Apr 13	0.215	1.10	1.30	0.050	1.43	0.07	0.17	LHS
14	04 Apr 13	0.220	1.00	0.80	0.050	0.80	0.04	0.09	LHS
15	04 Apr 13	0.230	1.40	0.90	0.050	1.26	0.06	0.15	LHS
16	04 Apr 13	0.250	1.50	1.00	0.050	1.50	0.08	0.17	LHS
17	04 Apr 13	0.255	1.60	1.00	0.050	1.60	0.08	0.19	LHS
18	04 Apr 13	0.340	1.90	1.20	0.050	2.28	0.11	0.26	LHS
19	04 Apr 13	0.340	1.20	1.10	0.050	1.32	0.07	0.15	LHS
20	04 Apr 13	0.346	1.80	1.20	0.050	2.16	0.11	0.25	LHS
21	04 Apr 13	0.352	1.60	1.10	0.050	1.76	0.09	0.20	LHS
22	04 Apr 13	5.450	1.70	1.00	0.050	1.70	0.09	0.20	LHS
23	04 Apr 13	5.455	1.20	1.00	0.050	1.20	0.06	0.14	LHS
24	04 Apr 13	5.460	1.30	1.10	0.050	1.43	0.07	0.17	LHS
25	04 Apr 13	5.490	1.20	1.00	0.050	1.20	0.06	0.14	LHS
26	04 Apr 13	5.495	1.30	0.70	0.050	0.91	0.05	0.11	LHS
27	04 Apr 13	5.497	1.40	0.70	0.050	0.98	0.05	0.11	LHS
28	04 Apr 13	5.510	1.60	1.00	0.050	1.60	0.08	0.19	LHS
29	04 Apr 13	5.516	1.30	1.10	0.050	1.43	0.07	0.17	LHS
30	04 Apr 13	5.520	1.10	1.00	0.050	1.10	0.06	0.13	LHS
CARRIED FORWARD :						460.83	21.22	49.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	460.83	21.22	49.23	
31	04 Apr 13	5.530	1.60	1.00	0.050	1.60	0.08	0.19	LHS
32	04 Apr 13	5.536	1.80	1.10	0.050	1.98	0.10	0.23	LHS
33	04 Apr 13	5.540	1.20	1.00	0.050	1.20	0.06	0.14	LHS
34	04 Apr 13	5.545	1.10	1.00	0.050	1.10	0.06	0.13	LHS
35	04 Apr 13	5.550	1.00	1.10	0.050	1.10	0.06	0.13	LHS
36	04 Apr 13	5.556	1.10	1.20	0.050	1.32	0.07	0.15	LHS
37	04 Apr 13	5.560	1.00	1.10	0.050	1.10	0.06	0.13	LHS
38	04 Apr 13	5.570	1.30	1.20	0.025	1.56	0.04	0.09	LHS
39	04 Apr 13	5.580	1.10	1.00	0.025	1.10	0.03	0.06	LHS
40	04 Apr 13	5.590	1.40	0.90	0.050	1.26	0.06	0.15	LHS
41	04 Apr 13	5.595	1.20	0.70	0.050	0.84	0.04	0.10	LHS
42	04 Apr 13	5.600	1.10	0.80	0.050	0.88	0.04	0.10	LHS
43	04 Apr 13	5.630	1.20	0.70	0.050	0.84	0.04	0.10	LHS
44	04 Apr 13	5.636	1.10	0.80	0.050	0.88	0.04	0.10	LHS
45	04 Apr 13	5.640	1.00	0.90	0.050	0.90	0.05	0.10	LHS
46	04 Apr 13	5.646	1.10	0.80	0.050	0.88	0.04	0.10	LHS
47	04 Apr 13	5.660	1.80	1.00	0.050	1.80	0.09	0.21	LHS
48	04 Apr 13	5.660	1.60	0.90	0.050	1.44	0.07	0.17	LHS
49	04 Apr 13	5.665	1.50	0.80	0.050	1.20	0.06	0.14	LHS
50	04 Apr 13	5.567	1.20	1.00	0.050	1.20	0.06	0.14	LHS
51	05 Apr 13	5.750	1.00	0.90	0.050	0.90	0.05	0.10	LHS
52	05 Apr 13	5.750	1.10	1.00	0.050	1.10	0.06	0.13	LHS
53	05 Apr 13	5.760	1.20	0.90	0.050	1.08	0.05	0.13	LHS
54	05 Apr 13	5.765	1.30	1.00	0.050	1.30	0.07	0.15	LHS
55	05 Apr 13	5.770	1.50	0.90	0.050	1.35	0.07	0.16	LHS
56	05 Apr 13	5.775	1.60	0.80	0.050	1.28	0.06	0.15	LHS
57	05 Apr 13	5.780	1.70	0.90	0.050	1.53	0.08	0.18	LHS
58	05 Apr 13	5.785	1.40	0.80	0.050	1.12	0.06	0.13	LHS
59	05 Apr 13	5.785	0.80	1.00	0.050	0.80	0.04	0.09	LHS
60	05 Apr 13	5.788	1.10	1.10	0.050	1.21	0.06	0.14	LHS
CARRIED FORWARD :						496.68	22.94	53.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	496.68	22.94	53.24	
61	05 Apr 13	5.792	1.60	1.00	0.050	1.60	0.08	0.19	LHS
62	05 Apr 13	5.792	1.00	0.90	0.050	0.90	0.05	0.10	LHS
63	05 Apr 13	5.850	1.80	1.00	0.050	1.80	0.09	0.21	LHS
64	05 Apr 13	5.860	1.60	1.20	0.050	1.92	0.10	0.22	LHS
65	05 Apr 13	5.870	1.40	0.90	0.050	1.26	0.06	0.15	LHS
66	05 Apr 13	5.925	1.10	1.00	0.050	1.10	0.06	0.13	LHS
67	05 Apr 13	6.060	1.60	0.90	0.050	1.44	0.07	0.17	LHS
68	05 Apr 13	6.070	1.80	1.00	0.025	1.80	0.05	0.10	LHS
69	05 Apr 13	6.076	1.40	0.90	0.025	1.26	0.03	0.07	LHS
70	05 Apr 13	6.080	1.20	0.80	0.050	0.96	0.05	0.11	LHS
71	05 Apr 13	6.086	1.60	0.90	0.050	1.44	0.07	0.17	LHS
72	05 Apr 13	6.092	1.40	1.00	0.050	1.40	0.07	0.16	LHS
73	05 Apr 13	6.130	1.00	0.90	0.050	0.90	0.05	0.10	LHS
74	05 Apr 13	6.140	1.20	0.80	0.050	0.96	0.05	0.11	LHS
75	05 Apr 13	6.166	1.30	1.00	0.050	1.30	0.07	0.15	LHS
76	05 Apr 13	6.175	1.20	1.10	0.050	1.32	0.07	0.15	LHS
77	05 Apr 13	6.185	1.00	0.80	0.050	0.80	0.04	0.09	LHS
78	05 Apr 13	6.190	1.20	0.90	0.050	1.08	0.05	0.13	LHS
79	05 Apr 13	6.196	1.00	1.20	0.050	1.20	0.06	0.14	LHS
80	05 Apr 13	6.198	1.10	1.00	0.050	1.10	0.06	0.13	LHS
81	05 Apr 13	6.210	1.10	1.00	0.050	1.10	0.06	0.13	LHS
82	05 Apr 13	6.225	1.20	0.90	0.050	1.08	0.05	0.13	LHS
83	05 Apr 13	6.236	1.30	0.80	0.050	1.04	0.05	0.12	LHS
84	05 Apr 13	6.240	1.20	0.90	0.050	1.08	0.05	0.13	LHS
85	05 Apr 13	6.250	1.00	1.00	0.050	1.00	0.05	0.12	LHS
86	05 Apr 13	6.260	1.20	0.90	0.050	1.08	0.05	0.13	LHS
87	05 Apr 13	6.270	1.10	1.00	0.050	1.10	0.06	0.13	LHS
88	05 Apr 13	6.280	1.20	1.00	0.050	1.20	0.06	0.14	LHS
89	05 Apr 13	6.340	1.00	0.90	0.050	0.90	0.05	0.10	LHS
90	05 Apr 13	6.355	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						533.00	24.68	57.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	533.00	24.68	57.27	
91	05 Apr 13	6.366	1.30	1.00	0.050	1.30	0.07	0.15	LHS
92	05 Apr 13	6.375	1.20	1.10	0.050	1.32	0.07	0.15	LHS
93	05 Apr 13	6.386	1.40	1.00	0.050	1.40	0.07	0.16	LHS
94	05 Apr 13	6.390	1.30	0.90	0.050	1.17	0.06	0.14	LHS
95	05 Apr 13	6.415	1.20	1.00	0.050	1.20	0.06	0.14	LHS
96	05 Apr 13	6.426	1.00	0.90	0.050	0.90	0.05	0.10	LHS
97	05 Apr 13	6.440	1.20	0.80	0.050	0.96	0.05	0.11	LHS
98	05 Apr 13	6.460	1.40	1.00	0.025	1.40	0.04	0.08	LHS
99	05 Apr 13	6.470	1.00	1.00	0.025	1.00	0.03	0.06	LHS
100	06 Apr 13	7.650	0.90	1.00	0.050	0.90	0.05	0.10	LHS
101	06 Apr 13	7.680	1.00	1.00	0.050	1.00	0.05	0.12	LHS
102	06 Apr 13	7.750	1.10	1.20	0.050	1.32	0.07	0.15	LHS
103	06 Apr 13	7.820	0.90	0.90	0.050	0.81	0.04	0.09	LHS
104	06 Apr 13	7.870	1.00	0.70	0.050	0.70	0.04	0.08	LHS
105	06 Apr 13	7.875	0.90	0.80	0.050	0.72	0.04	0.08	LHS
106	06 Apr 13	7.877	1.10	1.00	0.050	1.10	0.06	0.13	LHS
107	06 Apr 13	7.880	1.20	0.90	0.050	1.08	0.05	0.13	LHS
108	06 Apr 13	8.050	0.90	0.80	0.050	0.72	0.04	0.08	LHS
109	06 Apr 13	8.060	0.90	0.90	0.050	0.81	0.04	0.09	LHS
110	06 Apr 13	8.012	1.00	1.00	0.050	1.00	0.05	0.12	LHS
111	06 Apr 13	8.012	1.70	0.90	0.050	1.53	0.08	0.18	LHS
112	06 Apr 13	8.010	1.60	1.10	0.050	1.76	0.09	0.20	LHS
113	06 Apr 13	8.010	1.40	1.00	0.050	1.40	0.07	0.16	LHS
114	06 Apr 13	8.008	1.20	1.20	0.050	1.44	0.07	0.17	LHS
115	06 Apr 13	8.008	1.40	1.10	0.050	1.54	0.08	0.18	LHS
116	06 Apr 13	7.995	1.10	1.30	0.050	1.43	0.07	0.17	LHS
117	06 Apr 13	7.993	1.70	1.00	0.050	1.70	0.09	0.20	LHS
118	06 Apr 13	7.990	1.80	0.90	0.050	1.62	0.08	0.19	LHS
119	06 Apr 13	7.990	1.30	1.10	0.050	1.43	0.07	0.17	LHS
120	06 Apr 13	7.985	1.00	1.00	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						568.66	26.41	61.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	568.66	26.41	61.27	
121	06 Apr 13	7.980	1.20	1.00	0.050	1.20	0.06	0.14	RHS
122	06 Apr 13	7.970	1.30	1.10	0.050	1.43	0.07	0.17	RHS
123	06 Apr 13	7.967	1.10	1.20	0.050	1.32	0.07	0.15	RHS
124	06 Apr 13	7.965	1.20	0.90	0.050	1.08	0.05	0.13	RHS
125	06 Apr 13	7.955	1.80	1.20	0.050	2.16	0.11	0.25	RHS
126	06 Apr 13	7.953	1.90	1.30	0.050	2.47	0.12	0.29	RHS
127	06 Apr 13	7.880	0.90	1.20	0.050	1.08	0.05	0.13	RHS
128	06 Apr 13	7.850	1.20	1.10	0.025	1.32	0.03	0.08	RHS
129	06 Apr 13	7.835	1.30	0.80	0.025	1.04	0.03	0.06	RHS
130	06 Apr 13	7.825	1.10	0.80	0.050	0.88	0.04	0.10	RHS
131	06 Apr 13	7.815	1.20	0.90	0.050	1.08	0.05	0.13	RHS
132	06 Apr 13	7.780	1.30	0.80	0.050	1.04	0.05	0.12	RHS
133	06 Apr 13	7.780	1.20	1.00	0.050	1.20	0.06	0.14	RHS
134	06 Apr 13	7.775	1.00	0.90	0.050	0.90	0.05	0.10	RHS
135	06 Apr 13	7.750	1.10	1.00	0.050	1.10	0.06	0.13	RHS
136	06 Apr 13	7.740	1.30	0.90	0.050	1.17	0.06	0.14	RHS
137	06 Apr 13	7.730	1.20	0.80	0.050	0.96	0.05	0.11	RHS
138	06 Apr 13	7.730	1.10	0.90	0.050	0.99	0.05	0.11	RHS
139	06 Apr 13	7.670	1.00	1.00	0.050	1.00	0.05	0.12	RHS
140	06 Apr 13	7.620	1.80	1.00	0.050	1.80	0.09	0.21	RHS
141	06 Apr 13	7.618	1.60	0.80	0.050	1.28	0.06	0.15	RHS
142	06 Apr 13	7.618	1.80	1.00	0.050	1.80	0.09	0.21	RHS
143	06 Apr 13	7.616	1.60	0.90	0.050	1.44	0.07	0.17	RHS
144	06 Apr 13	7.600	1.40	1.00	0.050	1.40	0.07	0.16	RHS
145	06 Apr 13	7.598	1.60	0.90	0.050	1.44	0.07	0.17	RHS
146	06 Apr 13	7.590	1.20	1.00	0.050	1.20	0.06	0.14	RHS
147	06 Apr 13	7.560	1.00	0.90	0.050	0.90	0.05	0.10	RHS
148	06 Apr 13	7.480	1.60	1.00	0.050	1.60	0.08	0.19	RHS
149	06 Apr 13	7.470	1.40	1.00	0.050	1.40	0.07	0.16	RHS
150	06 Apr 13	7.460	1.60	1.10	0.050	1.76	0.09	0.20	RHS
CARRIED FORWARD :						608.10	28.32	65.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	608.10	28.32	65.71	
151	06 Apr 13	7.460	1.20	1.10	0.050	1.32	0.07	0.15	RHS
152	08 Apr 13	7.850	1.30	1.00	0.050	1.30	0.07	0.15	RHS
153	08 Apr 13	7.865	1.40	1.10	0.050	1.54	0.08	0.18	RHS
154	08 Apr 13	7.876	1.20	1.30	0.050	1.56	0.08	0.18	RHS
155	08 Apr 13	7.885	1.30	0.70	0.050	0.91	0.05	0.11	RHS
156	08 Apr 13	7.895	1.20	0.90	0.050	1.08	0.05	0.13	RHS
157	08 Apr 13	7.920	1.30	1.20	0.050	1.56	0.08	0.18	RHS
158	08 Apr 13	7.936	1.40	1.10	0.025	1.54	0.04	0.09	RHS
159	08 Apr 13	7.950	1.10	1.00	0.025	1.10	0.03	0.06	RHS
160	08 Apr 13	7.960	1.20	1.00	0.050	1.20	0.06	0.14	RHS
161	08 Apr 13	7.970	1.30	1.00	0.050	1.30	0.07	0.15	RHS
162	08 Apr 13	7.980	1.20	1.10	0.050	1.32	0.07	0.15	RHS
163	08 Apr 13	7.990	1.30	1.20	0.050	1.56	0.08	0.18	RHS
164	08 Apr 13	8.060	1.20	0.80	0.050	0.96	0.05	0.11	RHS
165	08 Apr 13	8.070	1.10	1.00	0.050	1.10	0.06	0.13	RHS
166	08 Apr 13	8.085	1.00	1.10	0.050	1.10	0.06	0.13	RHS
167	08 Apr 13	8.090	1.20	0.70	0.050	0.84	0.04	0.10	RHS
168	08 Apr 13	8.110	1.30	0.80	0.050	1.04	0.05	0.12	RHS
169	08 Apr 13	8.125	1.20	0.70	0.050	0.84	0.04	0.10	RHS
170	08 Apr 13	8.136	1.00	0.80	0.050	0.80	0.04	0.09	RHS
171	08 Apr 13	8.140	1.20	0.70	0.050	0.84	0.04	0.10	RHS
172	08 Apr 13	8.150	1.00	1.10	0.050	1.10	0.06	0.13	RHS
173	08 Apr 13	8.160	1.20	1.00	0.050	1.20	0.06	0.14	RHS
174	08 Apr 13	8.170	1.30	1.10	0.050	1.43	0.07	0.17	RHS
175	08 Apr 13	8.180	1.00	0.70	0.050	0.70	0.04	0.08	RHS
176	08 Apr 13	8.230	1.20	1.20	0.050	1.44	0.07	0.17	RHS
177	08 Apr 13	8.245	1.40	1.00	0.050	1.40	0.07	0.16	RHS
178	08 Apr 13	8.255	1.00	1.10	0.050	1.10	0.06	0.13	RHS
179	08 Apr 13	8.265	1.20	0.80	0.050	0.96	0.05	0.11	RHS
180	08 Apr 13	8.276	1.00	0.90	0.050	0.90	0.05	0.10	RHS
CARRIED FORWARD :						643.14	30.01	69.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	643.14	30.01	69.62	
181	08 Apr 13	8.284	1.10	0.80	0.050	0.88	0.04	0.10	RHS
182	08 Apr 13	7.850	1.40	0.70	0.050	0.98	0.05	0.11	RHS
183	08 Apr 13	7.865	1.20	0.90	0.050	1.08	0.05	0.13	RHS
184	08 Apr 13	7.876	1.30	0.80	0.050	1.04	0.05	0.12	RHS
185	08 Apr 13	7.885	1.20	0.70	0.050	0.84	0.04	0.10	RHS
186	08 Apr 13	7.895	1.30	0.80	0.050	1.04	0.05	0.12	RHS
187	08 Apr 13	7.920	1.40	0.80	0.050	1.12	0.06	0.13	RHS
188	08 Apr 13	7.936	1.10	0.80	0.025	0.88	0.02	0.05	RHS
189	08 Apr 13	7.950	1.20	0.90	0.025	1.08	0.03	0.06	RHS
190	08 Apr 13	7.960	1.30	0.70	0.050	0.91	0.05	0.11	RHS
191	08 Apr 13	7.970	1.20	0.80	0.050	0.96	0.05	0.11	RHS
192	08 Apr 13	7.980	1.30	0.70	0.050	0.91	0.05	0.11	RHS
193	08 Apr 13	7.990	1.20	0.70	0.050	0.84	0.04	0.10	RHS
194	08 Apr 13	8.060	1.10	0.80	0.050	0.88	0.04	0.10	RHS
195	08 Apr 13	8.070	1.00	0.90	0.050	0.90	0.05	0.10	RHS
196	08 Apr 13	8.085	1.00	0.80	0.050	0.80	0.04	0.09	RHS
197	08 Apr 13	8.090	1.30	0.90	0.050	1.17	0.06	0.14	RHS
198	08 Apr 13	8.110	1.20	0.80	0.050	0.96	0.05	0.11	RHS
199	08 Apr 13	8.125	1.00	1.00	0.050	1.00	0.05	0.12	RHS
200	08 Apr 13	8.136	1.20	1.10	0.050	1.32	0.07	0.15	RHS
201	08 Apr 13	8.140	1.00	0.90	0.050	0.90	0.05	0.10	RHS
202	08 Apr 13	8.150	1.20	1.20	0.050	1.44	0.07	0.17	RHS
203	08 Apr 13	8.160	1.20	1.00	0.050	1.20	0.06	0.14	RHS
204	08 Apr 13	8.170	1.30	0.80	0.050	1.04	0.05	0.12	RHS
205	08 Apr 13	8.180	1.00	0.70	0.050	0.70	0.04	0.08	RHS
206	08 Apr 13	8.230	1.20	0.90	0.050	1.08	0.05	0.13	RHS
207	08 Apr 13	8.245	1.40	1.00	0.050	1.40	0.07	0.16	RHS
208	08 Apr 13	8.255	1.00	0.90	0.050	0.90	0.05	0.10	RHS
209	08 Apr 13	8.265	1.20	0.90	0.050	1.08	0.05	0.13	RHS
210	08 Apr 13	8.276	1.00	0.80	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD :						673.27	31.46	73.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	673.27	31.46	73.00	
211	08 Apr 13	8.284	1.10	1.00	0.050	1.10	0.06	0.13	LHS
212	08 Apr 13	8.316	1.00	1.00	0.050	1.00	0.05	0.12	LHS
213	08 Apr 13	8.325	1.20	1.10	0.050	1.32	0.07	0.15	LHS
214	08 Apr 13	8.340	1.10	1.00	0.050	1.10	0.06	0.13	LHS
215	08 Apr 13	8.350	1.00	1.10	0.050	1.10	0.06	0.13	LHS
216	08 Apr 13	8.360	1.00	1.00	0.050	1.00	0.05	0.12	LHS
217	08 Apr 13	8.375	0.90	0.90	0.050	0.81	0.04	0.09	LHS
218	08 Apr 13	8.410	1.00	1.00	0.050	1.00	0.05	0.12	LHS
219	08 Apr 13	8.416	0.00	0.90	0.050	0.00	0.00	0.00	LHS
220	08 Apr 13	8.426	1.00	1.00	0.050	1.00	0.05	0.12	LHS
221	08 Apr 13	8.436	1.10	1.00	0.050	1.10	0.06	0.13	LHS
222	08 Apr 13	8.445	1.00	1.20	0.050	1.20	0.06	0.14	LHS
223	08 Apr 13	8.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
224	08 Apr 13	8.470	1.30	0.90	0.025	1.17	0.03	0.07	LHS
225	08 Apr 13	8.480	1.00	1.00	0.025	1.00	0.03	0.06	LHS
226	08 Apr 13	8.490	0.90	1.10	0.050	0.99	0.05	0.11	LHS
227	08 Apr 13	8.519	1.00	1.00	0.025	1.00	0.03	0.06	LHS
228	08 Apr 13	8.525	1.20	1.10	0.025	1.32	0.03	0.08	LHS
229	08 Apr 13	8.536	1.30	1.00	0.025	1.30	0.03	0.08	LHS
230	09 Apr 13	7.430	1.00	1.10	0.025	1.10	0.03	0.06	LHS
231	09 Apr 13	7.430	1.20	1.10	0.050	1.32	0.07	0.15	LHS
232	09 Apr 13	7.433	1.60	1.00	0.050	1.60	0.08	0.19	LHS
233	09 Apr 13	7.435	1.00	1.10	0.050	1.10	0.06	0.13	LHS
234	09 Apr 13	7.435	1.20	0.90	0.025	1.08	0.03	0.06	LHS
235	09 Apr 13	7.436	1.70	1.30	0.050	2.21	0.11	0.26	LHS
236	09 Apr 13	7.440	1.00	1.00	0.025	1.00	0.03	0.06	LHS
237	09 Apr 13	7.450	1.20	1.10	0.050	1.32	0.07	0.15	LHS
238	09 Apr 13	7.460	1.10	0.90	0.050	0.99	0.05	0.11	LHS
239	09 Apr 13	8.490	1.00	1.00	0.025	1.00	0.03	0.06	LHS
240	09 Apr 13	8.492	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						706.90	32.84	76.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	706.90	32.84	76.18	
241	09 Apr 13	8.497	1.20	1.00	0.050	1.20	0.06	0.14	LHS
242	09 Apr 13	8.497	1.00	1.00	0.050	1.00	0.05	0.12	LHS
243	09 Apr 13	8.520	1.30	0.90	0.050	1.17	0.06	0.14	LHS
244	09 Apr 13	8.520	1.20	0.90	0.050	1.08	0.05	0.13	LHS
245	09 Apr 13	8.535	1.10	0.80	0.050	0.88	0.04	0.10	LHS
246	09 Apr 13	8.546	0.90	1.00	0.050	0.90	0.05	0.10	LHS
247	09 Apr 13	8.560	1.00	1.10	0.050	1.10	0.06	0.13	LHS
248	09 Apr 13	8.575	1.20	1.00	0.050	1.20	0.06	0.14	LHS
249	09 Apr 13	8.620	1.30	0.90	0.050	1.17	0.06	0.14	LHS
250	09 Apr 13	8.630	1.40	1.00	0.050	1.40	0.07	0.16	LHS
251	09 Apr 13	8.640	1.20	0.90	0.050	1.08	0.05	0.13	LHS
252	09 Apr 13	8.650	1.00	0.90	0.050	0.90	0.05	0.10	LHS
253	09 Apr 13	8.660	1.30	0.80	0.025	1.04	0.03	0.06	LHS
254	09 Apr 13	8.670	1.10	1.00	0.025	1.10	0.03	0.06	LHS
255	09 Apr 13	8.685	1.20	0.90	0.025	1.08	0.03	0.06	LHS
256	09 Apr 13	8.716	1.30	1.00	0.050	1.30	0.07	0.15	LHS
257	09 Apr 13	8.726	1.00	1.00	0.025	1.00	0.03	0.06	LHS
258	09 Apr 13	8.735	1.20	1.10	0.025	1.32	0.03	0.08	LHS
259	09 Apr 13	8.740	1.20	1.00	0.025	1.20	0.03	0.07	LHS
260	10 Apr 13	8.775	1.20	0.90	0.025	1.08	0.03	0.06	LHS
261	10 Apr 13	8.778	1.30	0.80	0.050	1.04	0.05	0.12	LHS
262	10 Apr 13	8.780	1.60	0.90	0.050	1.44	0.07	0.17	LHS
263	10 Apr 13	8.790	0.80	0.90	0.050	0.72	0.04	0.08	LHS
264	10 Apr 13	8.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
265	10 Apr 13	8.810	1.30	0.90	0.050	1.17	0.06	0.14	LHS
266	10 Apr 13	8.850	1.40	0.90	0.025	1.26	0.03	0.07	LHS
267	10 Apr 13	8.860	1.50	1.00	0.050	1.50	0.08	0.17	LHS
268	10 Apr 13	8.868	1.00	0.90	0.050	0.90	0.05	0.10	LHS
269	10 Apr 13	8.868	1.20	0.80	0.025	0.96	0.02	0.06	LHS
270	10 Apr 13	8.950	1.00	1.00	0.025	1.00	0.03	0.06	LHS
CARRIED FORWARD :						740.29	34.20	79.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	740.29	34.20	79.35	
271	10 Apr 13	8.960	1.00	0.80	0.050	0.80	0.04	0.09	LHS
272	10 Apr 13	8.970	1.80	1.00	0.050	1.80	0.09	0.21	LHS
273	10 Apr 13	8.980	1.00	1.10	0.050	1.10	0.06	0.13	LHS
274	10 Apr 13	8.990	1.60	1.00	0.050	1.60	0.08	0.19	LHS
275	10 Apr 13	8.977	1.00	1.10	0.050	1.10	0.06	0.13	LHS
276	10 Apr 13	8.977	0.90	1.10	0.050	0.99	0.05	0.11	LHS
277	10 Apr 13	9.020	1.10	1.00	0.050	1.10	0.06	0.13	LHS
278	10 Apr 13	9.030	1.20	0.90	0.050	1.08	0.05	0.13	LHS
279	10 Apr 13	9.040	1.30	1.00	0.050	1.30	0.07	0.15	LHS
280	10 Apr 13	9.050	1.00	1.00	0.050	1.00	0.05	0.12	LHS
281	10 Apr 13	9.060	0.90	0.80	0.050	0.72	0.04	0.08	LHS
282	10 Apr 13	9.070	1.00	1.00	0.050	1.00	0.05	0.12	LHS
283	10 Apr 13	8.530	0.80	0.90	0.025	0.72	0.02	0.04	RHS
284	10 Apr 13	8.520	1.00	1.00	0.025	1.00	0.03	0.06	RHS
285	10 Apr 13	8.510	1.00	1.10	0.025	1.10	0.03	0.06	RHS
286	10 Apr 13	8.490	1.20	1.00	0.050	1.20	0.06	0.14	RHS
287	10 Apr 13	8.450	1.30	0.90	0.025	1.17	0.03	0.07	RHS
288	11 Apr 13	10.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
289	11 Apr 13	10.475	1.80	1.00	0.025	1.80	0.05	0.10	LHS
290	11 Apr 13	10.478	1.40	0.90	0.025	1.26	0.03	0.07	LHS
291	11 Apr 13	10.480	1.10	0.80	0.050	0.88	0.04	0.10	LHS
292	11 Apr 13	10.485	1.20	1.00	0.050	1.20	0.06	0.14	LHS
293	11 Apr 13	10.478	1.00	0.90	0.050	0.90	0.05	0.10	LHS
294	11 Apr 13	10.478	0.90	0.80	0.025	0.72	0.02	0.04	LHS
295	11 Apr 13	10.715	1.00	0.80	0.050	0.80	0.04	0.09	LHS
296	11 Apr 13	10.715	1.30	0.90	0.025	1.17	0.03	0.07	LHS
297	11 Apr 13	10.716	1.40	0.80	0.050	1.12	0.06	0.13	LHS
298	11 Apr 13	10.716	0.90	0.90	0.050	0.81	0.04	0.09	LHS
299	11 Apr 13	10.750	0.80	1.00	0.025	0.80	0.02	0.05	LHS
300	11 Apr 13	10.760	0.90	1.00	0.025	0.90	0.02	0.05	LHS
CARRIED FORWARD :						772.63	35.52	82.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	772.63	35.52	82.41	
301	11 Apr 13	13.950	1.40	0.90	0.050	1.26	0.06	0.15	LHS
302	11 Apr 13	13.955	0.90	1.00	0.050	0.90	0.05	0.10	LHS
303	11 Apr 13	14.120	1.30	1.10	0.050	1.43	0.07	0.17	LHS
304	11 Apr 13	14.195	1.80	1.00	0.050	1.80	0.09	0.21	LHS
305	11 Apr 13	14.195	1.20	1.10	0.050	1.32	0.07	0.15	LHS
306	11 Apr 13	14.200	1.80	0.80	0.050	1.44	0.07	0.17	LHS
307	11 Apr 13	14.205	1.40	0.80	0.050	1.12	0.06	0.13	LHS
308	11 Apr 13	14.218	1.60	0.90	0.050	1.44	0.07	0.17	LHS
309	12 Apr 13	14.240	1.20	0.80	0.050	0.96	0.05	0.11	LHS
310	12 Apr 13	14.240	1.00	0.90	0.050	0.90	0.05	0.10	LHS
311	12 Apr 13	14.245	1.30	1.00	0.050	1.30	0.07	0.15	LHS
312	12 Apr 13	14.250	0.90	0.90	0.050	0.81	0.04	0.09	LHS
313	12 Apr 13	14.260	0.80	1.00	0.025	0.80	0.02	0.05	LHS
314	12 Apr 13	14.270	1.40	0.90	0.025	1.26	0.03	0.07	LHS
315	12 Apr 13	14.276	1.00	1.00	0.025	1.00	0.03	0.06	LHS
316	12 Apr 13	14.316	0.90	0.90	0.050	0.81	0.04	0.09	LHS
317	12 Apr 13	14.320	1.00	1.00	0.025	1.00	0.03	0.06	LHS
318	12 Apr 13	14.330	1.10	1.00	0.025	1.10	0.03	0.06	LHS
319	12 Apr 13	14.360	1.20	0.90	0.025	1.08	0.03	0.06	LHS
320	12 Apr 13	14.394	1.60	0.90	0.025	1.44	0.04	0.08	LHS
321	12 Apr 13	14.398	1.00	0.80	0.050	0.80	0.04	0.09	LHS
322	12 Apr 13	14.400	1.20	1.00	0.050	1.20	0.06	0.14	LHS
323	12 Apr 13	14.410	1.10	0.90	0.050	0.99	0.05	0.11	LHS
324	12 Apr 13	14.415	1.20	1.00	0.025	1.20	0.03	0.07	LHS
325	12 Apr 13	14.420	1.10	0.90	0.050	0.99	0.05	0.11	LHS
326	12 Apr 13	14.430	1.00	0.80	0.025	0.80	0.02	0.05	LHS
327	12 Apr 13	14.440	1.10	0.90	0.050	0.99	0.05	0.11	LHS
328	12 Apr 13	14.450	0.90	0.80	0.050	0.72	0.04	0.08	LHS
329	12 Apr 13	14.480	1.20	0.90	0.025	1.08	0.03	0.06	LHS
330	12 Apr 13	14.483	1.60	0.80	0.025	1.28	0.03	0.07	LHS
CARRIED FORWARD :						805.85	36.88	85.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	805.85	36.88	85.57	
331	12 Apr 13	14.486	1.40	1.00	0.050	1.40	0.07	0.16	LHS
332	12 Apr 13	14.490	1.20	1.00	0.050	1.20	0.06	0.14	LHS
333	12 Apr 13	14.510	1.00	1.00	0.050	1.00	0.05	0.12	LHS
334	12 Apr 13	14.526	0.90	0.90	0.050	0.81	0.04	0.09	LHS
335	12 Apr 13	14.540	1.10	1.00	0.050	1.10	0.06	0.13	LHS
336	12 Apr 13	14.550	1.00	0.90	0.050	0.90	0.05	0.10	LHS
337	12 Apr 13	14.560	1.20	0.80	0.050	0.96	0.05	0.11	LHS
338	13 Apr 13	14.750	1.00	0.90	0.050	0.90	0.05	0.10	LHS
339	13 Apr 13	14.760	0.80	1.00	0.050	0.80	0.04	0.09	LHS
340	13 Apr 13	14.770	0.90	0.90	0.050	0.81	0.04	0.09	LHS
341	13 Apr 13	14.780	0.80	1.00	0.050	0.80	0.04	0.09	LHS
342	13 Apr 13	14.780	0.90	0.90	0.050	0.81	0.04	0.09	LHS
343	13 Apr 13	14.830	0.80	0.80	0.025	0.64	0.02	0.04	LHS
344	13 Apr 13	14.850	0.90	0.80	0.025	0.72	0.02	0.04	LHS
345	13 Apr 13	14.875	0.70	0.90	0.025	0.63	0.02	0.04	LHS
346	13 Apr 13	14.880	0.90	0.90	0.050	0.81	0.04	0.09	LHS
347	13 Apr 13	14.920	0.70	0.80	0.025	0.56	0.01	0.03	LHS
348	13 Apr 13	14.930	0.80	0.90	0.025	0.72	0.02	0.04	RHS
349	13 Apr 13	14.930	0.90	0.80	0.025	0.72	0.02	0.04	RHS
350	13 Apr 13	14.920	0.80	0.90	0.025	0.72	0.02	0.04	RHS
351	13 Apr 13	14.910	0.90	0.80	0.050	0.72	0.04	0.08	RHS
352	13 Apr 13	14.900	1.00	0.90	0.050	0.90	0.05	0.10	RHS
353	13 Apr 13	14.860	0.80	0.80	0.050	0.64	0.03	0.07	RHS
354	13 Apr 13	14.680	1.40	0.90	0.025	1.26	0.03	0.07	RHS
355	13 Apr 13	14.530	0.90	1.00	0.050	0.90	0.05	0.10	RHS
356	13 Apr 13	14.510	1.60	0.90	0.025	1.44	0.04	0.08	RHS
357	13 Apr 13	14.460	0.90	1.00	0.050	0.90	0.05	0.10	RHS
358	13 Apr 13	14.440	0.80	1.10	0.050	0.88	0.04	0.10	RHS
359	13 Apr 13	14.370	1.20	1.00	0.025	1.20	0.03	0.07	RHS
360	13 Apr 13	14.360	0.90	1.00	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						832.60	37.98	88.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	832.60	37.98	88.12	
361	13 Apr 13	14.350	0.80	0.80	0.050	0.64	0.03	0.07	RHS
362	13 Apr 13	14.320	1.20	1.20	0.050	1.44	0.07	0.17	RHS
363	13 Apr 13	14.280	0.90	0.90	0.050	0.81	0.04	0.09	RHS
364	13 Apr 13	14.270	1.30	1.00	0.050	1.30	0.07	0.15	RHS
365	13 Apr 13	14.260	1.00	1.00	0.050	1.00	0.05	0.12	RHS
366	13 Apr 13	14.180	1.40	0.80	0.050	1.12	0.06	0.13	RHS
367	13 Apr 13	14.000	1.20	0.70	0.050	0.84	0.04	0.10	LHS
368	15 Apr 13	18.415	1.50	0.70	0.050	1.05	0.05	0.12	LHS
369	15 Apr 13	18.420	1.20	0.80	0.050	0.96	0.05	0.11	LHS
370	15 Apr 13	18.425	1.40	0.90	0.050	1.26	0.06	0.15	LHS
371	15 Apr 13	18.425	1.00	0.80	0.050	0.80	0.04	0.09	LHS
372	15 Apr 13	18.430	1.40	1.20	0.050	1.68	0.08	0.19	LHS
373	15 Apr 13	18.436	1.60	1.20	0.025	1.92	0.05	0.11	LHS
374	15 Apr 13	18.436	1.40	1.00	0.025	1.40	0.04	0.08	LHS
375	15 Apr 13	19.290	0.70	1.00	0.025	0.70	0.02	0.04	LHS
376	15 Apr 13	9.410	0.90	0.80	0.050	0.72	0.04	0.08	LHS
377	15 Apr 13	19.412	1.00	0.80	0.025	0.80	0.02	0.05	LHS
378	15 Apr 13	19.580	1.10	0.90	0.025	0.99	0.02	0.06	LHS
379	15 Apr 13	19.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
380	15 Apr 13	19.595	1.10	1.00	0.025	1.10	0.03	0.06	LHS
381	15 Apr 13	19.595	1.20	1.00	0.050	1.20	0.06	0.14	LHS
382	15 Apr 13	15.597	1.00	0.90	0.050	0.90	0.05	0.10	LHS
383	15 Apr 13	19.600	1.40	0.80	0.050	1.12	0.06	0.13	LHS
384	15 Apr 13	19.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
385	15 Apr 13	19.612	1.30	1.10	0.050	1.43	0.07	0.17	LHS
386	15 Apr 13	19.780	1.10	0.90	0.025	0.99	0.02	0.06	LHS
387	15 Apr 13	19.780	1.00	0.90	0.050	0.90	0.05	0.10	LHS
388	15 Apr 13	19.790	0.90	0.80	0.050	0.72	0.04	0.08	LHS
389	15 Apr 13	19.795	1.00	0.90	0.025	0.90	0.02	0.05	LHS
390	15 Apr 13	19.890	0.90	0.80	0.025	0.72	0.02	0.04	LHS
CARRIED FORWARD :						864.41	39.27	91.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	864.41	39.27	91.12	
391	15 Apr 13	19.896	0.80	0.70	0.050	0.56	0.03	0.06	LHS
392	15 Apr 13	19.940	0.90	0.70	0.050	0.63	0.03	0.07	LHS
393	15 Apr 13	19.986	1.00	0.90	0.050	0.90	0.05	0.10	LHS
394	15 Apr 13	19.950	1.30	1.10	0.050	1.43	0.07	0.17	LHS
395	15 Apr 13	20.250	0.90	0.80	0.050	0.72	0.04	0.08	LHS
396	15 Apr 13	20.256	0.80	0.70	0.050	0.56	0.03	0.06	LHS
397	15 Apr 13	20.260	1.00	0.90	0.050	0.90	0.05	0.10	LHS
398	18 Apr 13	20.350	1.00	0.90	0.050	0.90	0.05	0.10	LHS
399	18 Apr 13	20.350	1.30	1.10	0.050	1.43	0.07	0.17	LHS
400	18 Apr 13	20.760	0.90	0.80	0.050	0.72	0.04	0.08	LHS
401	18 Apr 13	20.850	0.80	0.70	0.050	0.56	0.03	0.06	LHS
402	18 Apr 13	20.860	1.00	0.90	0.050	0.90	0.05	0.10	LHS
403	18 Apr 13	20.870	0.90	0.80	0.025	0.72	0.02	0.04	LHS
404	18 Apr 13	20.880	0.80	0.70	0.025	0.56	0.01	0.03	LHS
405	18 Apr 13	21.250	0.90	0.80	0.025	0.72	0.02	0.04	LHS
406	18 Apr 13	21.260	1.00	0.90	0.050	0.90	0.05	0.10	LHS
407	18 Apr 13	21.340	0.80	0.70	0.025	0.56	0.01	0.03	LHS
408	18 Apr 13	21.350	1.10	1.00	0.025	1.10	0.03	0.06	LHS
409	18 Apr 13	21.360	1.30	0.80	0.025	1.04	0.03	0.06	LHS
410	18 Apr 13	21.370	1.00	0.90	0.025	0.90	0.02	0.05	LHS
411	18 Apr 13	21.380	0.90	0.80	0.050	0.72	0.04	0.08	LHS
412	18 Apr 13	21.490	1.00	0.90	0.050	0.90	0.05	0.10	LHS
413	18 Apr 13	21.540	1.10	1.00	0.050	1.10	0.06	0.13	LHS
414	19 Apr 13	13.660	1.00	0.90	0.025	0.90	0.02	0.05	RHS
415	19 Apr 13	13.650	1.20	1.00	0.050	1.20	0.06	0.14	RHS
416	19 Apr 13	13.640	0.80	0.70	0.025	0.56	0.01	0.03	RHS
417	19 Apr 13	13.630	0.90	0.80	0.050	0.72	0.04	0.08	RHS
418	19 Apr 13	13.616	1.60	1.00	0.050	1.60	0.08	0.19	RHS
419	19 Apr 13	13.580	0.90	0.80	0.025	0.72	0.02	0.04	RHS
420	19 Apr 13	13.575	0.80	0.70	0.025	0.56	0.01	0.03	RHS
CARRIED FORWARD :						890.10	40.35	93.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	890.10	40.35	93.61	
421	19 Apr 13	13.570	0.90	0.80	0.050	0.72	0.04	0.08	RHS
422	19 Apr 13	13.560	1.60	1.20	0.050	1.92	0.10	0.22	RHS
423	19 Apr 13	13.550	1.00	0.90	0.050	0.90	0.05	0.10	RHS
424	19 Apr 13	13.540	0.80	0.70	0.050	0.56	0.03	0.06	RHS
425	19 Apr 13	13.480	1.00	0.90	0.050	0.90	0.05	0.10	RHS
426	19 Apr 13	13.475	0.90	0.80	0.050	0.72	0.04	0.08	RHS
427	19 Apr 13	13.460	1.20	1.00	0.050	1.20	0.06	0.14	RHS
428	19 Apr 13	13.450	1.40	1.10	0.050	1.54	0.08	0.18	RHS
429	19 Apr 13	13.440	1.60	1.20	0.050	1.92	0.10	0.22	RHS
430	19 Apr 13	13.430	1.00	0.90	0.050	0.90	0.05	0.10	RHS
431	19 Apr 13	13.420	1.20	1.00	0.050	1.20	0.06	0.14	RHS
432	19 Apr 13	13.390	1.80	1.70	0.050	3.06	0.15	0.35	RHS
433	19 Apr 13	13.380	1.00	0.90	0.025	0.90	0.02	0.05	RHS
434	19 Apr 13	13.370	0.90	0.80	0.025	0.72	0.02	0.04	RHS
435	19 Apr 13	13.360	1.10	1.00	0.025	1.10	0.03	0.06	RHS
436	19 Apr 13	13.360	1.30	1.10	0.050	1.43	0.07	0.17	RHS
437	19 Apr 13	13.355	1.00	0.90	0.025	0.90	0.02	0.05	RHS
438	19 Apr 13	13.350	1.30	1.00	0.025	1.30	0.03	0.08	RHS
439	19 Apr 13	13.340	1.40	1.00	0.025	1.40	0.04	0.08	RHS
440	19 Apr 13	13.340	0.90	0.80	0.025	0.72	0.02	0.04	RHS
441	19 Apr 13	13.330	0.80	0.70	0.050	0.56	0.03	0.06	RHS
442	19 Apr 13	13.250	1.20	1.00	0.050	1.20	0.06	0.14	RHS
443	19 Apr 13	13.240	1.30	1.10	0.050	1.43	0.07	0.17	RHS
TOTAL :						917.30	41.53	96.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,036.39	51.81	120.23	
1	08 Apr 13	2.006	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	08 Apr 13	2.006	1.00	0.50	0.050	0.50	0.03	0.06	RHS
3	08 Apr 13	2.004	2.00	0.50	0.050	1.00	0.05	0.12	RHS
4	08 Apr 13	2.002	2.00	0.50	0.050	1.00	0.05	0.12	RHS
5	08 Apr 13	2.000	2.00	0.50	0.050	1.00	0.05	0.12	RHS
6	08 Apr 13	1.998	2.00	0.50	0.050	1.00	0.05	0.12	RHS
7	08 Apr 13	1.996	2.00	0.50	0.050	1.00	0.05	0.12	RHS
8	08 Apr 13	1.994	2.00	0.50	0.050	1.00	0.05	0.12	RHS
9	08 Apr 13	1.992	2.00	0.50	0.050	1.00	0.05	0.12	RHS
10	08 Apr 13	1.990	2.00	0.50	0.050	1.00	0.05	0.12	RHS
11	08 Apr 13	1.983	0.50	0.50	0.050	0.25	0.01	0.03	RHS
12	08 Apr 13	1.973	0.50	0.50	0.050	0.25	0.01	0.03	RHS
13	08 Apr 13	1.970	0.50	0.50	0.050	0.25	0.01	0.03	RHS
14	08 Apr 13	1.967	0.50	0.50	0.050	0.25	0.01	0.03	RHS
15	08 Apr 13	1.710	1.50	0.50	0.050	0.75	0.04	0.09	RHS
16	08 Apr 13	1.710	1.10	0.50	0.050	0.55	0.03	0.06	RHS
17	08 Apr 13	1.707	1.10	0.50	0.050	0.55	0.03	0.06	RHS
18	08 Apr 13	1.705	1.20	0.50	0.050	0.60	0.03	0.07	RHS
19	08 Apr 13	1.704	1.00	0.50	0.050	0.50	0.03	0.06	RHS
20	08 Apr 13	1.704	2.00	0.80	0.050	1.60	0.08	0.19	RHS
21	08 Apr 13	1.703	1.00	0.90	0.050	0.90	0.05	0.10	RHS
22	08 Apr 13	1.702	0.50	0.70	0.050	0.35	0.02	0.04	RHS
23	08 Apr 13	1.700	1.10	0.80	0.050	0.88	0.04	0.10	RHS
24	08 Apr 13	1.400	1.40	1.00	0.050	1.40	0.07	0.16	RHS
25	08 Apr 13	1.696	2.00	1.20	0.050	2.40	0.12	0.28	RHS
26	08 Apr 13	1.695	0.50	1.00	0.050	0.50	0.03	0.06	RHS
27	08 Apr 13	1.695	1.00	0.75	0.050	0.75	0.04	0.09	RHS
28	08 Apr 13	1.693	0.60	0.90	0.050	0.54	0.03	0.06	RHS
29	08 Apr 13	1.693	2.00	0.80	0.050	1.60	0.08	0.19	RHS
30	08 Apr 13	1.692	0.50	1.00	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						1,060.51	53.02	123.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,060.51	53.02	123.03	
31	09 Apr 13	1.690	2.00	0.50	0.050	1.00	0.05	0.12	RHS
32	09 Apr 13	1.688	2.00	0.50	0.050	1.00	0.05	0.12	RHS
33	09 Apr 13	1.686	3.00	0.50	0.050	1.50	0.08	0.17	RHS
34	09 Apr 13	1.686	3.00	1.60	0.050	4.80	0.24	0.56	RHS
35	09 Apr 13	1.368	3.00	1.50	0.050	4.50	0.23	0.52	RHS
36	09 Apr 13	1.680	1.30	0.80	0.050	1.04	0.05	0.12	RHS
37	09 Apr 13	1.680	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	09 Apr 13	1.679	1.30	0.80	0.050	1.04	0.05	0.12	RHS
39	09 Apr 13	1.677	2.00	0.80	0.050	1.60	0.08	0.19	RHS
40	09 Apr 13	1.675	2.00	0.90	0.050	1.80	0.09	0.21	RHS
41	09 Apr 13	1.670	2.00	1.10	0.050	2.20	0.11	0.26	RHS
42	09 Apr 13	1.661	1.20	0.70	0.050	0.84	0.04	0.10	RHS
43	09 Apr 13	1.652	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	09 Apr 13	1.646	1.00	0.80	0.050	0.80	0.04	0.09	RHS
45	09 Apr 13	1.640	1.50	1.00	0.050	1.50	0.08	0.17	RHS
46	09 Apr 13	1.638	1.50	0.90	0.050	1.35	0.07	0.16	RHS
47	09 Apr 13	1.636	0.70	0.80	0.050	0.56	0.03	0.06	RHS
48	09 Apr 13	1.625	0.50	1.50	0.050	0.75	0.04	0.09	RHS
49	09 Apr 13	0.036	0.50	1.80	0.050	0.90	0.05	0.10	RHS
50	09 Apr 13	0.035	0.50	1.50	0.050	0.75	0.04	0.09	RHS
51	09 Apr 13	0.034	0.50	0.60	0.050	0.30	0.02	0.03	RHS
52	09 Apr 13	0.030	0.50	0.60	0.050	0.30	0.02	0.03	RHS
53	09 Apr 13	0.025	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	09 Apr 13	0.021	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	10 Apr 13	5.140	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	10 Apr 13	5.140	1.00	0.60	0.050	0.60	0.03	0.07	RHS
57	10 Apr 13	5.140	0.60	0.50	0.050	0.30	0.02	0.03	RHS
58	10 Apr 13	1.629	1.30	0.70	0.050	0.91	0.05	0.11	RHS
59	10 Apr 13	1.627	1.30	0.70	0.050	0.91	0.05	0.11	RHS
60	10 Apr 13	1.627	2.20	0.50	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD :						1,094.11	54.70	126.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,094.11	54.70	126.93	
61	10 Apr 13	1.625	2.00	0.50	0.050	1.00	0.05	0.12	RHS
62	10 Apr 13	1.624	1.40	0.50	0.050	0.70	0.04	0.08	RHS
63	10 Apr 13	1.623	2.00	0.50	0.050	1.00	0.05	0.12	RHS
64	10 Apr 13	1.622	2.00	0.60	0.050	1.20	0.06	0.14	RHS
65	10 Apr 13	1.622	2.20	0.50	0.050	1.10	0.06	0.13	RHS
66	10 Apr 13	1.620	2.00	0.90	0.050	1.80	0.09	0.21	RHS
67	10 Apr 13	1.618	2.00	0.50	0.050	1.00	0.05	0.12	RHS
68	10 Apr 13	1.616	2.00	0.60	0.050	1.20	0.06	0.14	RHS
69	10 Apr 13	1.616	2.00	0.90	0.050	1.80	0.09	0.21	RHS
70	10 Apr 13	1.614	2.00	0.50	0.050	1.00	0.05	0.12	RHS
71	10 Apr 13	1.614	2.00	0.50	0.050	1.00	0.05	0.12	RHS
72	10 Apr 13	1.612	2.00	0.50	0.050	1.00	0.05	0.12	RHS
73	10 Apr 13	1.612	2.00	0.50	0.050	1.00	0.05	0.12	RHS
74	10 Apr 13	1.610	2.00	0.50	0.050	1.00	0.05	0.12	RHS
75	10 Apr 13	1.608	2.00	0.50	0.050	1.00	0.05	0.12	RHS
76	10 Apr 13	1.606	2.00	0.50	0.050	1.00	0.05	0.12	RHS
77	10 Apr 13	1.604	2.00	0.70	0.050	1.40	0.07	0.16	RHS
78	10 Apr 13	1.602	2.00	0.60	0.050	1.20	0.06	0.14	RHS
79	10 Apr 13	1.600	1.40	0.50	0.050	0.70	0.04	0.08	RHS
80	10 Apr 13	0.492	0.50	0.50	0.050	0.25	0.01	0.03	RHS
81	10 Apr 13	0.500	0.50	0.70	0.050	0.35	0.02	0.04	RHS
82	10 Apr 13	0.050	0.50	0.70	0.050	0.35	0.02	0.04	RHS
83	10 Apr 13	0.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	10 Apr 13	0.036	0.50	0.60	0.050	0.30	0.02	0.03	RHS
85	12 Apr 13	5.140	1.50	0.50	0.050	0.75	0.04	0.09	RHS
86	12 Apr 13	5.138	1.00	0.50	0.050	0.50	0.03	0.06	RHS
87	12 Apr 13	5.137	1.50	0.50	0.050	0.75	0.04	0.09	RHS
88	12 Apr 13	5.136	1.00	0.50	0.050	0.50	0.03	0.06	RHS
89	12 Apr 13	5.136	0.50	0.50	0.050	0.25	0.01	0.03	RHS
90	12 Apr 13	0.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,119.71	55.98	129.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,119.71	55.98	129.90	
91	12 Apr 13	0.837	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	12 Apr 13	0.828	1.00	0.50	0.050	0.50	0.03	0.06	RHS
93	12 Apr 13	0.827	1.00	0.50	0.050	0.50	0.03	0.06	RHS
94	12 Apr 13	0.826	1.00	0.50	0.050	0.50	0.03	0.06	RHS
95	13 Apr 13	0.035	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	13 Apr 13	0.036	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	13 Apr 13	0.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	13 Apr 13	0.051	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	13 Apr 13	0.051	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	13 Apr 13	0.057	0.70	0.50	0.050	0.35	0.02	0.04	RHS
101	13 Apr 13	0.058	0.50	0.50	0.050	0.25	0.01	0.03	RHS
102	13 Apr 13	0.058	1.20	0.50	0.050	0.60	0.03	0.07	RHS
103	13 Apr 13	0.060	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	13 Apr 13	0.062	0.50	0.50	0.050	0.25	0.01	0.03	RHS
105	13 Apr 13	0.062	0.50	0.50	0.050	0.25	0.01	0.03	RHS
106	13 Apr 13	0.090	0.50	0.50	0.050	0.25	0.01	0.03	LHS
107	13 Apr 13	0.090	0.50	1.00	0.050	0.50	0.03	0.06	LHS
108	13 Apr 13	0.092	0.50	1.00	0.050	0.50	0.03	0.06	LHS
109	13 Apr 13	0.093	0.50	0.70	0.050	0.35	0.02	0.04	LHS
110	13 Apr 13	0.275	0.50	0.80	0.050	0.40	0.02	0.05	LHS
111	13 Apr 13	0.275	0.50	0.80	0.050	0.40	0.02	0.05	LHS
112	13 Apr 13	0.290	0.50	0.60	0.050	0.30	0.02	0.03	LHS
113	13 Apr 13	0.303	0.50	0.50	0.050	0.25	0.01	0.03	LHS
114	13 Apr 13	0.305	0.50	0.50	0.050	0.25	0.01	0.03	LHS
115	13 Apr 13	1.915	0.50	0.50	0.050	0.25	0.01	0.03	LHS
116	13 Apr 13	1.920	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	13 Apr 13	1.922	0.50	0.50	0.050	0.25	0.01	0.03	LHS
118	13 Apr 13	2.296	0.50	0.50	0.050	0.25	0.01	0.03	LHS
119	13 Apr 13	2.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
120	13 Apr 13	2.623	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,129.36	56.46	131.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,129.36	56.46	131.01	
121	13 Apr 13	2.624	0.50	1.00	0.050	0.50	0.03	0.06	LHS
122	13 Apr 13	2.637	0.50	0.50	0.050	0.25	0.01	0.03	LHS
123	13 Apr 13	2.638	0.50	0.80	0.050	0.40	0.02	0.05	LHS
124	15 Apr 13	2.642	0.50	0.50	0.050	0.25	0.01	0.03	LHS
125	15 Apr 13	2.643	0.50	0.80	0.050	0.40	0.02	0.05	LHS
126	15 Apr 13	2.644	0.50	0.50	0.050	0.25	0.01	0.03	LHS
127	15 Apr 13	2.645	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	15 Apr 13	2.657	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	15 Apr 13	2.893	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	15 Apr 13	3.402	0.50	0.50	0.050	0.25	0.01	0.03	RHS
131	15 Apr 13	3.403	0.50	0.50	0.050	0.25	0.01	0.03	RHS
132	15 Apr 13	3.407	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	15 Apr 13	3.413	0.50	0.50	0.050	0.25	0.01	0.03	RHS
134	15 Apr 13	3.598	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	15 Apr 13	3.603	0.50	0.50	0.050	0.25	0.01	0.03	RHS
136	15 Apr 13	3.604	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	15 Apr 13	3.605	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	15 Apr 13	3.605	0.50	1.00	0.050	0.50	0.03	0.06	RHS
139	15 Apr 13	3.606	1.00	0.50	0.050	0.50	0.03	0.06	RHS
140	15 Apr 13	3.614	1.00	0.50	0.050	0.50	0.03	0.06	RHS
141	15 Apr 13	3.767	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	15 Apr 13	3.777	0.50	0.60	0.050	0.30	0.02	0.03	RHS
143	15 Apr 13	4.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	15 Apr 13	4.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	15 Apr 13	4.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
146	15 Apr 13	4.371	0.50	0.50	0.050	0.25	0.01	0.03	LHS
147	15 Apr 13	4.460	0.50	0.80	0.050	0.40	0.02	0.05	LHS
148	15 Apr 13	4.462	0.50	0.80	0.050	0.40	0.02	0.05	LHS
149	15 Apr 13	5.146	1.00	0.80	0.050	0.80	0.04	0.09	LHS
150	15 Apr 13	5.146	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,139.06	56.94	132.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,139.06	56.94	132.14	
151	15 Apr 13	5.145	1.00	1.10	0.050	1.10	0.06	0.13	RHS
152	15 Apr 13	5.140	0.50	1.10	0.050	0.55	0.03	0.06	RHS
153	16 Apr 13	5.145	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	16 Apr 13	5.145	0.50	0.70	0.050	0.35	0.02	0.04	RHS
155	16 Apr 13	5.144	3.00	0.70	0.050	2.10	0.11	0.24	RHS
156	16 Apr 13	5.144	0.70	1.00	0.050	0.70	0.04	0.08	RHS
157	16 Apr 13	5.144	1.00	1.00	0.050	1.00	0.05	0.12	RHS
158	16 Apr 13	5.144	0.50	1.00	0.050	0.50	0.03	0.06	RHS
159	16 Apr 13	5.143	0.50	1.10	0.050	0.55	0.03	0.06	RHS
160	16 Apr 13	5.143	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	16 Apr 13	5.142	3.00	0.50	0.050	1.50	0.08	0.17	RHS
162	16 Apr 13	3.740	0.50	0.50	0.050	0.25	0.01	0.03	RHS
163	16 Apr 13	3.738	0.50	0.50	0.050	0.25	0.01	0.03	RHS
164	16 Apr 13	3.726	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	16 Apr 13	3.439	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	16 Apr 13	3.437	0.50	0.60	0.050	0.30	0.02	0.03	RHS
167	16 Apr 13	3.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	16 Apr 13	3.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	16 Apr 13	3.436	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	16 Apr 13	3.435	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	16 Apr 13	3.435	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	16 Apr 13	3.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
173	16 Apr 13	3.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
174	16 Apr 13	3.429	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	16 Apr 13	3.425	0.50	0.50	0.050	0.25	0.01	0.03	RHS
176	16 Apr 13	3.412	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	16 Apr 13	3.412	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	16 Apr 13	3.411	0.50	0.50	0.050	0.25	0.01	0.03	RHS
179	16 Apr 13	3.410	0.50	0.60	0.050	0.30	0.02	0.03	RHS
180	16 Apr 13	3.406	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,152.76	57.63	133.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,152.76	57.63	133.73	
181	16 Apr 13	3.405	0.50	0.50	0.050	0.25	0.01	0.03	RHS
182	16 Apr 13	3.401	0.50	0.50	0.050	0.25	0.01	0.03	RHS
183	16 Apr 13	3.390	0.50	0.50	0.050	0.25	0.01	0.03	RHS
184	17 Apr 13	3.174	1.00	0.80	0.050	0.80	0.04	0.09	RHS
185	17 Apr 13	3.173	1.00	0.50	0.050	0.50	0.03	0.06	RHS
186	17 Apr 13	3.173	0.50	0.50	0.050	0.25	0.01	0.03	RHS
187	17 Apr 13	3.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
188	17 Apr 13	3.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
189	17 Apr 13	3.170	0.50	0.50	0.050	0.25	0.01	0.03	RHS
190	17 Apr 13	3.169	0.50	0.50	0.050	0.25	0.01	0.03	RHS
191	17 Apr 13	3.167	1.00	0.50	0.050	0.50	0.03	0.06	RHS
192	17 Apr 13	3.166	1.00	0.50	0.050	0.50	0.03	0.06	RHS
193	17 Apr 13	3.166	0.50	0.60	0.050	0.30	0.02	0.03	RHS
194	17 Apr 13	3.159	1.00	0.50	0.050	0.50	0.03	0.06	RHS
195	17 Apr 13	3.157	1.00	0.70	0.050	0.70	0.04	0.08	RHS
196	17 Apr 13	3.156	1.00	0.50	0.050	0.50	0.03	0.06	RHS
197	17 Apr 13	3.156	1.00	0.50	0.050	0.50	0.03	0.06	RHS
198	17 Apr 13	3.155	1.00	0.50	0.050	0.50	0.03	0.06	RHS
199	17 Apr 13	3.155	1.00	0.50	0.050	0.50	0.03	0.06	RHS
200	17 Apr 13	3.150	1.00	0.50	0.050	0.50	0.03	0.06	RHS
201	17 Apr 13	3.150	1.00	0.60	0.050	0.60	0.03	0.07	RHS
202	17 Apr 13	3.147	0.80	0.60	0.050	0.48	0.02	0.06	RHS
203	17 Apr 13	3.144	1.00	0.50	0.050	0.50	0.03	0.06	RHS
204	17 Apr 13	3.141	1.00	0.60	0.050	0.60	0.03	0.07	RHS
205	17 Apr 13	3.135	0.60	0.50	0.050	0.30	0.02	0.03	RHS
206	17 Apr 13	3.135	1.20	0.50	0.050	0.60	0.03	0.07	RHS
207	17 Apr 13	3.123	1.10	0.50	0.050	0.55	0.03	0.06	RHS
208	17 Apr 13	3.117	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	17 Apr 13	3.117	0.80	0.50	0.050	0.40	0.02	0.05	RHS
210	17 Apr 13	3.117	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,165.59	58.27	135.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,165.59	58.27	135.22	
211	17 Apr 13	3.117	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	17 Apr 13	3.113	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	17 Apr 13	3.112	0.50	0.50	0.050	0.25	0.01	0.03	RHS
214	18 Apr 13	3.112	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	18 Apr 13	3.110	0.50	0.50	0.050	0.25	0.01	0.03	RHS
216	18 Apr 13	3.110	0.60	0.50	0.050	0.30	0.02	0.03	RHS
217	18 Apr 13	3.109	0.60	0.50	0.050	0.30	0.02	0.03	RHS
218	18 Apr 13	3.107	0.50	1.00	0.050	0.50	0.03	0.06	RHS
219	18 Apr 13	3.107	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	18 Apr 13	3.094	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	18 Apr 13	3.094	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	18 Apr 13	3.091	1.00	0.50	0.050	0.50	0.03	0.06	RHS
223	18 Apr 13	3.090	1.00	0.50	0.050	0.50	0.03	0.06	RHS
224	18 Apr 13	3.089	1.00	0.50	0.050	0.50	0.03	0.06	RHS
225	18 Apr 13	3.088	1.00	0.50	0.050	0.50	0.03	0.06	RHS
226	18 Apr 13	3.087	1.00	0.50	0.050	0.50	0.03	0.06	RHS
227	18 Apr 13	3.086	1.00	0.50	0.050	0.50	0.03	0.06	RHS
228	18 Apr 13	2.355	1.00	0.50	0.050	0.50	0.03	0.06	RHS
229	18 Apr 13	2.354	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	18 Apr 13	2.354	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	18 Apr 13	2.352	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	18 Apr 13	2.351	0.60	0.50	0.050	0.30	0.02	0.03	RHS
233	18 Apr 13	2.349	0.60	0.50	0.050	0.30	0.02	0.03	RHS
234	18 Apr 13	2.346	0.80	0.50	0.050	0.40	0.02	0.05	RHS
235	18 Apr 13	2.344	1.20	0.50	0.050	0.60	0.03	0.07	RHS
236	18 Apr 13	2.341	1.80	0.50	0.050	0.90	0.05	0.10	RHS
237	18 Apr 13	2.340	1.00	0.50	0.050	0.50	0.03	0.06	RHS
238	18 Apr 13	2.339	1.00	0.50	0.050	0.50	0.03	0.06	RHS
239	18 Apr 13	2.337	1.00	0.50	0.050	0.50	0.03	0.06	RHS
240	18 Apr 13	2.340	1.60	0.50	0.050	0.80	0.04	0.09	RHS
CARRIED FORWARD :						1,177.74	58.88	136.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,177.74	58.88	136.63	
241	18 Apr 13	2.339	0.50	0.50	0.050	0.25	0.01	0.03	RHS
242	18 Apr 13	2.334	0.60	0.50	0.050	0.30	0.02	0.03	RHS
243	18 Apr 13	2.333	1.00	0.50	0.050	0.50	0.03	0.06	RHS
244	18 Apr 13	2.332	0.50	0.50	0.050	0.25	0.01	0.03	RHS
245	18 Apr 13	2.331	0.50	0.50	0.050	0.25	0.01	0.03	RHS
246	19 Apr 13	2.329	1.00	0.50	0.050	0.50	0.03	0.06	RHS
247	19 Apr 13	2.325	1.40	0.50	0.050	0.70	0.04	0.08	RHS
248	19 Apr 13	2.315	2.00	0.50	0.050	1.00	0.05	0.12	RHS
249	19 Apr 13	2.315	1.00	0.50	0.050	0.50	0.03	0.06	RHS
250	19 Apr 13	2.310	1.00	0.50	0.050	0.50	0.03	0.06	RHS
251	19 Apr 13	2.309	1.00	1.70	0.050	1.70	0.09	0.20	RHS
252	19 Apr 13	2.308	1.00	1.00	0.050	1.00	0.05	0.12	RHS
253	19 Apr 13	2.307	1.00	0.50	0.050	0.50	0.03	0.06	RHS
254	19 Apr 13	2.306	1.00	0.60	0.050	0.60	0.03	0.07	RHS
255	19 Apr 13	2.305	1.00	1.20	0.050	1.20	0.06	0.14	RHS
256	19 Apr 13	2.304	1.00	2.00	0.050	2.00	0.10	0.23	RHS
257	19 Apr 13	2.303	1.20	2.00	0.050	2.40	0.12	0.28	RHS
258	19 Apr 13	2.302	1.30	0.50	0.050	0.65	0.03	0.08	RHS
259	19 Apr 13	2.302	1.20	0.50	0.050	0.60	0.03	0.07	RHS
260	19 Apr 13	2.300	1.20	0.50	0.050	0.60	0.03	0.07	RHS
261	19 Apr 13	2.300	0.50	1.00	0.050	0.50	0.03	0.06	RHS
262	19 Apr 13	1.595	0.50	1.00	0.050	0.50	0.03	0.06	LHS
263	19 Apr 13	1.595	0.50	0.50	0.050	0.25	0.01	0.03	LHS
264	19 Apr 13	1.596	0.50	0.60	0.050	0.30	0.02	0.03	LHS
265	19 Apr 13	1.600	0.50	0.60	0.050	0.30	0.02	0.03	LHS
266	20 Apr 13	3.010	1.30	0.60	0.050	0.78	0.04	0.09	LHS
267	20 Apr 13	3.008	2.00	0.50	0.050	1.00	0.05	0.12	LHS
268	20 Apr 13	3.006	2.00	0.80	0.050	1.60	0.08	0.19	LHS
269	20 Apr 13	3.002	2.00	0.70	0.050	1.40	0.07	0.16	LHS
270	20 Apr 13	3.000	2.00	0.50	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						1,201.37	60.06	139.37	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,201.37	60.06	139.37	
271	20 Apr 13	2.998	1.80	0.50	0.050	0.90	0.05	0.10	LHS
272	20 Apr 13	2.965	2.00	0.50	0.050	1.00	0.05	0.12	LHS
273	20 Apr 13	2.963	2.00	0.50	0.050	1.00	0.05	0.12	LHS
274	20 Apr 13	2.961	2.00	0.50	0.050	1.00	0.05	0.12	LHS
275	20 Apr 13	2.961	1.00	0.50	0.050	0.50	0.03	0.06	LHS
276	20 Apr 13	2.959	2.00	0.50	0.050	1.00	0.05	0.12	LHS
277	20 Apr 13	2.959	2.00	0.50	0.050	1.00	0.05	0.12	LHS
278	20 Apr 13	2.957	2.00	0.50	0.050	1.00	0.05	0.12	LHS
279	20 Apr 13	2.957	2.00	0.50	0.050	1.00	0.05	0.12	LHS
280	20 Apr 13	2.955	2.00	0.50	0.050	1.00	0.05	0.12	LHS
281	20 Apr 13	2.955	1.80	0.50	0.050	0.90	0.05	0.10	LHS
282	20 Apr 13	2.953	2.00	0.50	0.050	1.00	0.05	0.12	LHS
283	20 Apr 13	2.951	2.00	0.50	0.050	1.00	0.05	0.12	LHS
284	20 Apr 13	2.949	2.00	0.50	0.050	1.00	0.05	0.12	LHS
285	20 Apr 13	0.949	2.40	0.50	0.050	1.20	0.06	0.14	LHS
286	20 Apr 13	2.947	2.00	0.70	0.050	1.40	0.07	0.16	LHS
287	20 Apr 13	2.947	2.00	0.70	0.050	1.40	0.07	0.16	LHS
288	20 Apr 13	2.945	2.00	0.50	0.050	1.00	0.05	0.12	LHS
289	20 Apr 13	2.945	1.90	0.50	0.050	0.95	0.05	0.11	LHS
290	20 Apr 13	2.943	2.00	0.50	0.050	1.00	0.05	0.12	LHS
291	20 Apr 13	2.941	2.00	0.50	0.050	1.00	0.05	0.12	RHS
292	20 Apr 13	2.939	2.00	0.50	0.050	1.00	0.05	0.12	RHS
293	20 Apr 13	2.937	1.30	0.50	0.050	0.65	0.03	0.08	RHS
294	20 Apr 13	2.936	0.50	0.50	0.050	0.25	0.01	0.03	RHS
295	22 Apr 13	6.101	1.70	0.50	0.050	0.85	0.04	0.10	LHS
296	22 Apr 13	6.103	2.20	0.50	0.050	1.10	0.06	0.13	LHS
297	22 Apr 13	6.105	2.30	0.50	0.050	1.15	0.06	0.13	LHS
298	22 Apr 13	6.107	2.20	0.50	0.050	1.10	0.06	0.13	LHS
299	22 Apr 13	6.107	2.00	0.50	0.050	1.00	0.05	0.12	LHS
300	22 Apr 13	6.109	2.40	0.50	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						1,230.92	61.54	142.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,230.92	61.54	142.80	
301	22 Apr 13	6.112	1.50	0.50	0.050	0.75	0.04	0.09	LHS
302	22 Apr 13	6.113	1.50	0.50	0.050	0.75	0.04	0.09	LHS
303	22 Apr 13	6.118	2.00	0.50	0.050	1.00	0.05	0.12	LHS
304	22 Apr 13	6.120	2.00	0.50	0.050	1.00	0.05	0.12	LHS
305	22 Apr 13	6.122	2.00	0.50	0.050	1.00	0.05	0.12	LHS
306	22 Apr 13	6.124	0.80	0.50	0.050	0.40	0.02	0.05	LHS
307	22 Apr 13	6.124	0.90	0.50	0.050	0.45	0.02	0.05	LHS
308	22 Apr 13	6.125	0.90	0.70	0.050	0.63	0.03	0.07	LHS
309	22 Apr 13	6.126	2.00	0.58	0.050	1.16	0.06	0.13	LHS
310	22 Apr 13	6.128	1.00	0.58	0.050	0.58	0.03	0.07	LHS
311	22 Apr 13	6.132	0.60	0.58	0.050	0.35	0.02	0.04	LHS
312	22 Apr 13	6.131	1.00	0.58	0.050	0.58	0.03	0.07	LHS
313	22 Apr 13	6.132	2.00	0.58	0.050	1.16	0.06	0.13	LHS
314	22 Apr 13	6.134	2.00	0.58	0.050	1.16	0.06	0.13	LHS
315	22 Apr 13	6.136	2.00	0.58	0.050	1.16	0.06	0.13	LHS
316	22 Apr 13	6.138	2.00	0.58	0.050	1.16	0.06	0.13	LHS
317	22 Apr 13	6.140	1.60	0.58	0.050	0.93	0.05	0.11	LHS
318	22 Apr 13	6.142	1.30	0.70	0.050	0.91	0.05	0.11	LHS
319	22 Apr 13	6.143	2.00	0.50	0.050	1.00	0.05	0.12	LHS
320	22 Apr 13	6.144	2.00	0.50	0.050	1.00	0.05	0.12	LHS
321	22 Apr 13	6.146	2.30	0.50	0.050	1.15	0.06	0.13	LHS
322	22 Apr 13	6.148	2.50	0.50	0.050	1.25	0.06	0.15	LHS
323	22 Apr 13	6.149	1.40	0.50	0.050	0.70	0.04	0.08	LHS
324	22 Apr 13	6.185	0.50	0.50	0.050	0.25	0.01	0.03	LHS
325	22 Apr 13	6.185	1.50	0.50	0.050	0.75	0.04	0.09	LHS
326	23 Apr 13	6.186	1.40	0.50	0.050	0.70	0.04	0.08	LHS
327	23 Apr 13	6.186	0.50	0.50	0.050	0.25	0.01	0.03	LHS
328	23 Apr 13	6.194	2.00	0.50	0.050	1.00	0.05	0.12	LHS
329	23 Apr 13	6.194	0.50	0.50	0.050	0.25	0.01	0.03	LHS
330	23 Apr 13	6.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,254.60	62.72	145.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,254.60	62.72	145.54	
331	23 Apr 13	6.318	0.50	0.50	0.050	0.25	0.01	0.03	LHS
332	23 Apr 13	6.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
333	23 Apr 13	7.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
334	23 Apr 13	7.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
335	23 Apr 13	7.081	0.50	0.50	0.050	0.25	0.01	0.03	LHS
336	23 Apr 13	7.086	1.20	0.50	0.050	0.60	0.03	0.07	LHS
337	23 Apr 13	7.086	0.50	0.50	0.050	0.25	0.01	0.03	LHS
338	23 Apr 13	7.096	2.00	0.50	0.050	1.00	0.05	0.12	LHS
339	23 Apr 13	7.098	0.50	0.50	0.050	0.25	0.01	0.03	LHS
340	23 Apr 13	7.119	0.50	0.50	0.050	0.25	0.01	0.03	LHS
341	23 Apr 13	7.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
342	23 Apr 13	7.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
TOTAL :						1,258.70	62.93	146.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
1	15 Apr 13	0.245	1.00	0.90	0.050	0.90	0.05	0.10	RHS
2	15 Apr 13	0.308	4.60	1.40	0.050	6.44	0.32	0.75	RHS
3	15 Apr 13	0.308	1.10	1.00	0.050	1.10	0.06	0.13	RHS
4	15 Apr 13	0.308	1.20	1.00	0.050	1.20	0.06	0.14	RHS
5	15 Apr 13	0.307	1.80	1.10	0.050	1.98	0.10	0.23	RHS
6	15 Apr 13	0.306	1.30	1.10	0.050	1.43	0.07	0.17	RHS
7	15 Apr 13	0.305	1.40	1.20	0.050	1.68	0.08	0.19	RHS
8	15 Apr 13	0.305	1.00	0.90	0.050	0.90	0.05	0.10	RHS
9	15 Apr 13	0.340	1.20	1.10	0.050	1.32	0.07	0.15	RHS
10	15 Apr 13	0.330	2.10	1.30	0.050	2.73	0.14	0.32	RHS
TOTAL :						19.68	0.98	2.28	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	794.96	269.82	1,064.78	40.18	13.68	53.86	93.80	31.77	125.57
			TOTAL:	794.96	269.82	1,064.78	40.18	13.68	53.86	93.80	31.77	125.57

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM MARCH 2013:						794.96	40.18	93.80	
1	02 Apr 13	105.958	1.30	0.50	0.05	0.65	0.03	0.07	LHS
2	02 Apr 13	105.959	1.50	0.60	0.05	0.90	0.05	0.12	LHS
3	02 Apr 13	105.961	2.90	1.70	0.05	4.93	0.25	0.58	LHS
4	02 Apr 13	105.962	1.50	0.50	0.05	0.75	0.04	0.09	LHS
5	02 Apr 13	105.964	0.60	0.50	0.05	0.30	0.02	0.05	LHS
6	02 Apr 13	105.959	0.70	0.60	0.05	0.42	0.02	0.05	RHS
7	02 Apr 13	105.963	0.80	0.60	0.05	0.48	0.02	0.05	RHS
8	02 Apr 13	105.964	0.70	0.40	0.05	0.28	0.01	0.02	RHS
9	02 Apr 13	133.366	0.50	0.50	0.05	0.25	0.01	0.02	RHS
10	02 Apr 13	137.593	2.30	0.50	0.05	1.15	0.06	0.14	RHS
11	02 Apr 13	138.178	4.40	1.50	0.05	6.60	0.33	0.77	RHS
12	02 Apr 13	138.185	0.70	0.60	0.05	0.42	0.02	0.05	RHS
13	02 Apr 13	138.190	0.80	0.70	0.05	0.56	0.03	0.07	RHS
14	02 Apr 13	138.197	0.50	0.40	0.05	0.20	0.01	0.02	RHS
15	02 Apr 13	141.100	1.10	1.10	0.05	1.21	0.06	0.14	RHS
16	03 Apr 13	87.800	2.60	1.50	0.05	3.90	0.20	0.46	LHS
17	03 Apr 13	87.801	2.00	1.20	0.05	2.40	0.12	0.28	LHS
18	03 Apr 13	87.802	2.00	1.90	0.05	3.80	0.19	0.44	RHS
19	03 Apr 13	87.803	1.60	1.20	0.05	1.92	0.10	0.23	RHS
20	03 Apr 13	87.805	3.80	1.50	0.05	5.70	0.29	0.67	LHS
21	03 Apr 13	87.808	2.60	1.20	0.05	3.12	0.16	0.37	LHS
22	03 Apr 13	87.810	0.90	0.80	0.05	0.72	0.04	0.09	RHS
23	03 Apr 13	87.812	1.20	1.00	0.05	1.20	0.06	0.14	RHS
24	03 Apr 13	87.812	1.80	1.00	0.05	1.80	0.09	0.21	RHS
25	03 Apr 13	87.815	0.90	0.50	0.05	0.45	0.02	0.05	RHS
26	03 Apr 13	87.816	0.60	0.50	0.05	0.30	0.02	0.05	RHS
27	03 Apr 13	87.817	0.70	0.60	0.05	0.42	0.02	0.05	RHS
28	03 Apr 13	87.818	0.80	0.70	0.05	0.56	0.03	0.07	RHS
29	03 Apr 13	87.820	2.00	1.80	0.05	3.60	0.18	0.42	RHS
30	03 Apr 13	87.822	1.90	1.50	0.05	2.85	0.14	0.32	RHS
CARRIED FORWAR						846.80	42.80	99.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						846.80	42.80	99.89	
31	04 Apr 13	65.200	2.00	0.80	0.05	1.60	0.08	0.19	LHS
32	04 Apr 13	65.201	1.00	1.00	0.05	1.00	0.05	0.12	LHS
33	04 Apr 13	65.202	0.50	0.40	0.05	0.20	0.01	0.02	LHS
34	04 Apr 13	65.203	0.70	0.50	0.05	0.35	0.02	0.05	LHS
35	04 Apr 13	65.205	0.90	0.50	0.05	0.45	0.02	0.05	LHS
36	04 Apr 13	65.206	1.30	0.70	0.05	0.91	0.05	0.12	LHS
37	04 Apr 13	65.208	0.60	0.60	0.05	0.36	0.02	0.05	LHS
38	04 Apr 13	65.210	1.40	0.80	0.05	1.12	0.06	0.14	LHS
39	04 Apr 13	65.212	0.90	0.80	0.05	0.72	0.04	0.09	LHS
40	04 Apr 13	65.213	1.40	0.90	0.05	1.26	0.06	0.14	LHS
41	04 Apr 13	65.214	2.10	0.80	0.05	1.68	0.08	0.19	LHS
42	04 Apr 13	65.215	0.90	0.70	0.05	0.63	0.03	0.07	LHS
43	04 Apr 13	65.218	1.90	0.80	0.05	1.52	0.08	0.19	LHS
44	04 Apr 13	65.220	1.10	0.80	0.05	0.88	0.04	0.09	LHS
45	04 Apr 13	65.221	1.50	0.80	0.05	1.20	0.06	0.14	LHS
46	05 Apr 13	100.700	2.80	2.70	0.05	7.56	0.38	0.88	LHS
47	05 Apr 13	100.705	1.90	1.60	0.05	3.04	0.15	0.35	LHS
48	05 Apr 13	77.765	2.10	1.20	0.05	2.52	0.13	0.30	LHS
49	05 Apr 13	65.795	0.90	0.60	0.05	0.54	0.03	0.07	RHS
50	05 Apr 13	65.800	0.40	0.20	0.05	0.08	0.00	0.00	RHS
51	05 Apr 13	65.804	0.60	0.40	0.05	0.24	0.01	0.02	LHS
52	05 Apr 13	65.850	0.80	0.50	0.05	0.40	0.02	0.05	RHS
53	05 Apr 13	65.855	0.60	0.30	0.05	0.18	0.01	0.02	RHS
54	05 Apr 13	65.857	0.40	0.30	0.05	0.12	0.01	0.02	LHS
55	05 Apr 13	65.865	1.30	0.80	0.05	1.04	0.05	0.12	LHS
56	05 Apr 13	66.148	0.60	0.50	0.05	0.30	0.02	0.05	LHS
57	05 Apr 13	66.152	1.70	1.20	0.05	2.04	0.10	0.23	LHS
58	05 Apr 13	66.220	2.10	0.60	0.05	1.26	0.06	0.14	LHS
59	05 Apr 13	66.242	1.40	0.80	0.05	1.12	0.06	0.14	LHS
60	05 Apr 13	66.318	1.70	1.10	0.05	1.87	0.09	0.21	LHS
CARRIED FORWARD:						882.99	44.62	104.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						882.99	44.62	104.14	
61	06 Apr 13	66.324	2.00	0.90	0.05	1.80	0.09	0.21	RHS
62	06 Apr 13	66.500	0.70	0.40	0.05	0.28	0.01	0.02	RHS
63	06 Apr 13	66.503	0.30	0.20	0.05	0.06	0.00	0.00	RHS
64	06 Apr 13	66.505	0.40	0.20	0.05	0.08	0.00	0.00	RHS
65	06 Apr 13	66.510	1.80	0.70	0.05	1.26	0.06	0.14	LHS
66	06 Apr 13	66.515	0.60	0.30	0.05	0.18	0.01	0.02	RHS
67	06 Apr 13	66.545	0.40	0.40	0.05	0.16	0.01	0.02	RHS
68	06 Apr 13	66.548	0.50	0.30	0.05	0.15	0.01	0.02	LHS
69	06 Apr 13	66.554	0.60	0.40	0.05	0.24	0.01	0.02	LHS
70	06 Apr 13	66.660	1.80	0.50	0.05	0.90	0.05	0.12	LHS
71	06 Apr 13	66.835	2.30	1.00	0.05	2.30	0.12	0.28	LHS
72	06 Apr 13	66.840	2.00	0.30	0.05	0.60	0.03	0.07	RHS
73	06 Apr 13	66.845	0.90	0.50	0.05	0.45	0.02	0.05	RHS
74	06 Apr 13	66.850	0.80	0.50	0.05	0.40	0.02	0.05	LHS
75	06 Apr 13	66.858	0.90	0.60	0.05	0.54	0.03	0.07	LHS
76	09 Apr 13	66.903	1.10	1.00	0.05	1.10	0.06	0.14	RHS
77	09 Apr 13	66.905	1.40	1.10	0.05	1.54	0.08	0.19	RHS
78	09 Apr 13	66.908	1.00	0.80	0.05	0.80	0.04	0.09	RHS
79	09 Apr 13	66.914	1.10	1.00	0.05	1.10	0.06	0.14	LHS
80	09 Apr 13	67.015	1.10	0.90	0.05	0.99	0.05	0.12	LHS
81	09 Apr 13	67.017	1.40	1.30	0.05	1.82	0.09	0.21	LHS
82	09 Apr 13	67.165	0.80	0.50	0.05	0.40	0.02	0.05	LHS
83	09 Apr 13	67.167	0.80	0.70	0.05	0.56	0.03	0.07	LHS
84	09 Apr 13	67.168	2.20	1.10	0.05	2.42	0.12	0.28	LHS
85	09 Apr 13	67.180	0.60	0.40	0.05	0.24	0.01	0.02	LHS
86	09 Apr 13	67.182	0.60	0.40	0.05	0.24	0.01	0.02	LHS
87	09 Apr 13	67.185	0.70	0.40	0.05	0.28	0.01	0.02	LHS
88	09 Apr 13	67.187	0.60	0.20	0.05	0.12	0.01	0.02	LHS
89	09 Apr 13	67.189	0.40	0.30	0.05	0.12	0.01	0.02	LHS
90	09 Apr 13	67.190	0.70	0.50	0.05	0.35	0.02	0.05	LHS
CARRIED FORWARD:						904.47	45.71	106.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						904.47	45.71	106.67	
91	10 Apr 13	76.600	1.40	1.00	0.05	1.40	0.07	0.16	RHS
92	10 Apr 13	76.605	2.10	1.30	0.05	2.73	0.14	0.32	RHS
93	10 Apr 13	76.615	5.10	1.10	0.05	5.61	0.28	0.65	LHS
94	10 Apr 13	76.820	0.70	0.60	0.05	0.42	0.02	0.05	LHS
95	10 Apr 13	76.821	1.30	1.20	0.05	1.56	0.08	0.19	LHS
96	10 Apr 13	76.823	1.00	1.00	0.05	1.00	0.05	0.12	LHS
97	10 Apr 13	76.900	2.10	1.00	0.05	2.10	0.11	0.26	LHS
98	10 Apr 13	76.905	1.20	0.90	0.05	1.08	0.05	0.12	LHS
99	10 Apr 13	76.908	1.80	1.00	0.05	1.80	0.09	0.21	LHS
100	10 Apr 13	76.910	0.90	0.50	0.05	0.45	0.02	0.05	LHS
101	10 Apr 13	76.920	0.60	0.50	0.05	0.30	0.02	0.05	LHS
102	10 Apr 13	76.925	1.20	0.90	0.05	1.08	0.05	0.12	LHS
103	10 Apr 13	77.148	0.90	0.80	0.05	0.72	0.04	0.09	LHS
104	10 Apr 13	77.180	1.30	1.00	0.05	1.30	0.07	0.16	LHS
105	10 Apr 13	77.215	1.10	1.00	0.05	1.10	0.06	0.14	RHS
106	11 Apr 13	77.223	0.70	0.60	0.05	0.42	0.02	0.05	RHS
107	11 Apr 13	77.231	0.60	0.60	0.05	0.36	0.02	0.05	RHS
108	11 Apr 13	77.351	0.60	0.40	0.05	0.24	0.01	0.02	RHS
109	11 Apr 13	77.353	0.80	0.50	0.05	0.40	0.02	0.05	RHS
110	11 Apr 13	77.362	0.80	0.70	0.05	0.56	0.03	0.07	RHS
111	11 Apr 13	77.500	0.50	0.40	0.05	0.20	0.01	0.02	LHS
112	11 Apr 13	77.504	0.60	0.30	0.05	0.18	0.01	0.02	LHS
113	11 Apr 13	77.571	0.70	0.60	0.05	0.42	0.02	0.05	LHS
114	11 Apr 13	77.602	0.80	0.40	0.05	0.32	0.02	0.05	LHS
115	11 Apr 13	77.610	1.10	0.90	0.05	0.99	0.05	0.12	LHS
116	11 Apr 13	77.670	0.60	0.40	0.05	0.24	0.01	0.02	LHS
117	11 Apr 13	77.700	0.80	0.30	0.05	0.24	0.01	0.02	RHS
118	11 Apr 13	77.702	1.20	1.00	0.05	1.20	0.06	0.14	RHS
119	11 Apr 13	77.703	0.50	0.30	0.05	0.15	0.01	0.02	RHS
120	11 Apr 13	77.708	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						933.34	47.18	110.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						933.34	47.18	110.11	
121	12 Apr 13	127.672	1.10	0.80	0.05	0.88	0.04	0.09	LHS
122	12 Apr 13	127.630	2.10	1.10	0.05	2.31	0.12	0.28	LHS
123	12 Apr 13	127.635	0.80	0.50	0.05	0.40	0.02	0.05	LHS
124	12 Apr 13	127.638	0.90	0.80	0.05	0.72	0.04	0.09	LHS
125	12 Apr 13	127.640	0.60	0.50	0.05	0.30	0.02	0.05	LHS
126	12 Apr 13	130.320	0.70	0.40	0.05	0.28	0.01	0.02	RHS
127	12 Apr 13	130.322	0.60	0.40	0.05	0.24	0.01	0.02	RHS
128	12 Apr 13	130.325	0.90	0.50	0.05	0.45	0.02	0.05	RHS
129	12 Apr 13	130.330	1.10	1.00	0.05	1.10	0.06	0.14	RHS
130	12 Apr 13	130.603	2.10	1.20	0.05	2.52	0.13	0.30	RHS
131	12 Apr 13	130.610	0.80	0.70	0.05	0.56	0.03	0.07	RHS
132	12 Apr 13	130.612	0.50	0.40	0.05	0.20	0.01	0.02	RHS
133	12 Apr 13	130.615	0.80	0.70	0.05	0.56	0.03	0.07	RHS
134	12 Apr 13	130.618	1.40	1.00	0.05	1.40	0.07	0.16	LHS
135	12 Apr 13	130.619	1.00	0.80	0.05	0.80	0.04	0.09	LHS
136	13 Apr 13	118.507	3.00	1.30	0.05	3.90	0.20	0.46	LHS
137	13 Apr 13	118.512	0.40	0.30	0.05	0.12	0.01	0.02	LHS
138	13 Apr 13	118.515	1.00	0.50	0.05	0.50	0.03	0.07	LHS
139	13 Apr 13	118.516	0.60	0.50	0.05	0.30	0.02	0.05	LHS
140	13 Apr 13	118.517	0.60	0.30	0.05	0.18	0.01	0.02	RHS
141	13 Apr 13	118.519	0.70	0.20	0.05	0.14	0.01	0.02	RHS
142	13 Apr 13	118.713	0.70	0.20	0.05	0.14	0.01	0.02	RHS
143	13 Apr 13	118.714	0.80	0.30	0.05	0.24	0.01	0.02	RHS
144	13 Apr 13	118.815	0.90	0.50	0.05	0.45	0.02	0.05	RHS
145	13 Apr 13	118.400	3.50	1.50	0.05	5.25	0.26	0.60	RHS
146	13 Apr 13	118.831	0.60	0.60	0.05	0.36	0.02	0.05	RHS
147	13 Apr 13	118.832	3.50	1.00	0.05	3.50	0.18	0.42	RHS
148	13 Apr 13	118.860	1.20	0.90	0.05	1.08	0.05	0.12	LHS
149	13 Apr 13	118.871	0.70	0.20	0.05	0.14	0.01	0.02	LHS
150	13 Apr 13	118.884	0.50	0.40	0.05	0.20	0.01	0.02	RHS
CARRIED FORWARD:						962.56	48.68	113.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						962.56	48.68	113.57	
151	16 Apr 13	118.890	0.50	0.40	0.05	0.20	0.01	0.02	RHS
152	16 Apr 13	118.896	0.50	0.20	0.05	0.10	0.01	0.02	LHS
153	16 Apr 13	119.004	0.80	0.50	0.05	0.40	0.02	0.05	LHS
154	16 Apr 13	119.007	1.10	0.80	0.05	0.88	0.04	0.09	RHS
155	16 Apr 13	119.009	0.80	0.70	0.05	0.56	0.03	0.07	RHS
156	16 Apr 13	119.110	1.50	1.00	0.05	1.50	0.08	0.19	RHS
157	16 Apr 13	119.111	1.00	0.90	0.05	0.90	0.05	0.12	LHS
158	16 Apr 13	119.198	0.80	0.50	0.05	0.40	0.02	0.05	LHS
159	16 Apr 13	119.201	1.00	0.70	0.05	0.70	0.04	0.09	RHS
160	16 Apr 13	119.219	1.20	0.60	0.05	0.72	0.04	0.09	RHS
161	16 Apr 13	119.252	5.60	0.20	0.05	1.12	0.06	0.14	RHS
162	16 Apr 13	119.270	0.80	1.00	0.05	0.80	0.04	0.09	RHS
163	16 Apr 13	119.336	7.10	0.60	0.05	4.26	0.21	0.49	RHS
164	16 Apr 13	119.339	1.00	0.30	0.05	0.30	0.02	0.05	LHS
165	16 Apr 13	119.340	0.80	0.40	0.05	0.32	0.02	0.05	LHS
166	17 Apr 13	119.676	0.60	0.60	0.05	0.36	0.02	0.05	LHS
167	17 Apr 13	119.631	1.30	1.20	0.05	1.56	0.08	0.19	LHS
168	17 Apr 13	119.694	1.10	0.60	0.05	0.66	0.03	0.07	LHS
169	17 Apr 13	119.698	0.70	0.60	0.05	0.42	0.02	0.05	LHS
170	17 Apr 13	119.922	0.80	0.30	0.05	0.24	0.01	0.02	RHS
171	17 Apr 13	119.923	0.80	0.30	0.05	0.24	0.01	0.02	LHS
172	17 Apr 13	119.917	0.90	0.70	0.05	0.63	0.03	0.07	LHS
173	17 Apr 13	119.996	1.00	0.40	0.05	0.40	0.02	0.05	RHS
174	17 Apr 13	120.037	0.80	0.40	0.05	0.32	0.02	0.05	RHS
175	17 Apr 13	120.038	0.70	0.50	0.05	0.35	0.02	0.05	RHS
176	17 Apr 13	120.039	1.30	0.70	0.05	0.91	0.05	0.12	RHS
177	17 Apr 13	120.049	0.70	0.40	0.05	0.28	0.01	0.02	RHS
178	17 Apr 13	120.056	2.20	1.00	0.05	2.20	0.11	0.26	RHS
179	17 Apr 13	120.077	0.90	0.90	0.05	0.81	0.04	0.09	RHS
180	17 Apr 13	120.079	2.10	1.10	0.05	2.31	0.12	0.28	LHS
CARRIED FORWARD:						987.41	49.96	116.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						987.41	49.96	116.57	
181	18 Apr 13	59.961	1.30	0.80	0.05	1.04	0.05	0.12	LHS
182	18 Apr 13	59.963	0.80	0.50	0.05	0.40	0.02	0.05	LHS
183	18 Apr 13	59.990	0.70	0.40	0.05	0.28	0.01	0.02	LHS
184	18 Apr 13	59.990	0.30	0.20	0.05	0.06	0.00	0.00	LHS
185	18 Apr 13	45.420	1.20	0.70	0.05	0.84	0.04	0.09	RHS
186	18 Apr 13	45.420	2.60	1.00	0.05	2.60	0.13	0.30	RHS
187	18 Apr 13	45.770	3.00	0.80	0.05	2.40	0.12	0.28	LHS
188	18 Apr 13	45.770	1.30	1.20	0.05	1.56	0.08	0.19	LHS
189	18 Apr 13	45.770	1.00	0.80	0.05	0.80	0.04	0.09	LHS
190	18 Apr 13	45.770	1.10	0.70	0.05	0.77	0.04	0.09	LHS
191	18 Apr 13	45.770	0.90	0.30	0.05	0.27	0.01	0.02	LHS
192	18 Apr 13	45.770	1.90	0.70	0.05	1.33	0.07	0.16	LHS
193	18 Apr 13	45.770	0.50	0.40	0.05	0.20	0.01	0.02	LHS
194	18 Apr 13	45.870	1.70	0.70	0.05	1.19	0.06	0.14	LHS
195	18 Apr 13	45.870	1.00	0.50	0.05	0.50	0.03	0.07	LHS
196	19 Apr 13	48.113	1.50	1.00	0.05	1.50	0.08	0.19	LHS
197	19 Apr 13	48.115	0.90	0.70	0.05	0.63	0.03	0.07	LHS
198	19 Apr 13	48.116	0.40	0.30	0.05	0.12	0.01	0.02	LHS
199	19 Apr 13	48.118	1.60	0.70	0.05	1.12	0.06	0.14	LHS
200	19 Apr 13	48.120	0.50	0.40	0.05	0.20	0.01	0.02	RHS
201	19 Apr 13	48.121	0.80	0.70	0.05	0.56	0.03	0.07	RHS
202	19 Apr 13	48.123	0.80	0.50	0.05	0.40	0.02	0.05	RHS
203	19 Apr 13	48.125	2.00	0.80	0.05	1.60	0.08	0.19	RHS
204	19 Apr 13	48.126	0.60	0.40	0.05	0.24	0.01	0.02	RHS
205	19 Apr 13	48.127	4.20	1.10	0.05	4.62	0.23	0.53	RHS
206	19 Apr 13	48.128	1.50	0.70	0.05	1.05	0.05	0.12	LHS
207	19 Apr 13	48.129	1.20	0.60	0.05	0.72	0.04	0.09	LHS
208	19 Apr 13	48.130	0.50	0.50	0.05	0.25	0.01	0.02	LHS
209	19 Apr 13	48.135	0.40	0.40	0.05	0.16	0.01	0.02	LHS
210	19 Apr 13	48.136	5.10	0.80	0.05	4.08	0.20	0.46	LHS
CARRIED FORWARD:						1,018.90	51.54	120.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,018.90	51.54	120.22	
211	23 Apr 13	127.925	0.60	0.40	0.05	0.24	0.01	0.02	RHS
212	23 Apr 13	127.926	0.60	0.50	0.05	0.30	0.02	0.05	RHS
213	23 Apr 13	127.928	1.40	0.50	0.05	0.70	0.04	0.09	RHS
214	23 Apr 13	127.930	0.50	0.50	0.05	0.25	0.01	0.02	RHS
215	23 Apr 13	127.931	0.30	0.30	0.05	0.09	0.00	0.00	RHS
216	23 Apr 13	127.932	0.80	0.40	0.05	0.32	0.02	0.05	RHS
217	23 Apr 13	127.933	0.20	0.20	0.05	0.04	0.00	0.00	RHS
218	23 Apr 13	127.935	0.20	0.20	0.05	0.04	0.00	0.00	RHS
219	23 Apr 13	127.936	0.20	0.20	0.05	0.04	0.00	0.00	RHS
220	23 Apr 13	127.938	0.40	0.30	0.05	0.12	0.01	0.02	RHS
221	23 Apr 13	127.940	0.40	0.30	0.05	0.12	0.01	0.02	RHS
222	23 Apr 13	127.942	0.30	0.20	0.05	0.06	0.00	0.00	LHS
223	23 Apr 13	127.943	0.30	0.40	0.05	0.12	0.01	0.02	LHS
224	23 Apr 13	127.945	0.60	0.40	0.05	0.24	0.01	0.02	LHS
225	23 Apr 13	127.948	1.10	0.80	0.05	0.88	0.04	0.09	LHS
226	25 Apr 13	127.890	1.00	0.70	0.05	0.70	0.04	0.09	LHS
227	25 Apr 13	127.891	0.70	0.60	0.05	0.42	0.02	0.05	LHS
228	25 Apr 13	127.893	0.50	0.50	0.05	0.25	0.01	0.02	LHS
229	25 Apr 13	127.895	1.00	0.80	0.05	0.80	0.04	0.09	LHS
230	25 Apr 13	127.896	1.10	0.90	0.05	0.99	0.05	0.12	LHS
231	25 Apr 13	127.897	0.90	0.80	0.05	0.72	0.04	0.09	LHS
232	25 Apr 13	127.710	0.80	0.70	0.05	0.56	0.03	0.07	LHS
233	25 Apr 13	127.711	0.60	0.60	0.05	0.36	0.02	0.05	LHS
234	25 Apr 13	128.012	0.30	0.30	0.05	0.09	0.00	0.00	RHS
235	25 Apr 13	128.013	0.80	0.30	0.05	0.24	0.01	0.02	RHS
236	25 Apr 13	128.015	0.60	0.40	0.05	0.24	0.01	0.02	RHS
237	25 Apr 13	128.018	0.40	0.40	0.05	0.16	0.01	0.02	LHS
238	25 Apr 13	128.019	0.50	0.40	0.05	0.20	0.01	0.02	LHS
239	25 Apr 13	128.020	0.50	0.40	0.05	0.20	0.01	0.02	LHS
240	25 Apr 13	128.022	0.20	0.20	0.05	0.04	0.00	0.00	LHS
CARRIED FORWARD:						1,028.43	52.02	121.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,028.43	52.02	121.30	
241	26 Apr 13	102.500	1.80	0.80	0.05	1.44	0.07	0.16	RHS
242	26 Apr 13	102.502	0.70	0.50	0.05	0.35	0.02	0.05	RHS
243	26 Apr 13	102.503	0.90	0.80	0.05	0.72	0.04	0.09	LHS
244	26 Apr 13	102.505	0.40	0.40	0.05	0.16	0.01	0.02	LHS
245	26 Apr 13	102.505	0.70	0.40	0.05	0.28	0.01	0.02	LHS
246	26 Apr 13	102.508	1.40	0.50	0.05	0.70	0.04	0.09	RHS
247	26 Apr 13	102.510	1.90	1.00	0.05	1.90	0.10	0.23	LHS
248	26 Apr 13	102.512	1.80	1.00	0.05	1.80	0.09	0.21	LHS
249	26 Apr 13	102.513	0.80	0.70	0.05	0.56	0.03	0.07	RHS
250	26 Apr 13	102.515	0.80	0.60	0.05	0.48	0.02	0.05	RHS
251	26 Apr 13	102.518	0.50	0.50	0.05	0.25	0.01	0.02	RHS
252	26 Apr 13	102.520	0.80	0.50	0.05	0.40	0.02	0.05	LHS
253	26 Apr 13	102.525	1.40	0.90	0.05	1.26	0.06	0.14	LHS
254	26 Apr 13	102.530	0.70	0.50	0.05	0.35	0.02	0.05	LHS
255	26 Apr 13	105.725	2.70	0.80	0.05	2.16	0.11	0.26	RHS
256	27 Apr 13	105.726	1.10	0.50	0.05	0.55	0.03	0.07	RHS
257	27 Apr 13	105.730	3.60	0.90	0.05	3.24	0.16	0.37	RHS
258	27 Apr 13	105.731	1.20	1.00	0.05	1.20	0.06	0.14	RHS
259	27 Apr 13	105.732	0.40	0.30	0.05	0.12	0.01	0.02	RHS
260	27 Apr 13	105.736	2.30	1.10	0.05	2.53	0.13	0.30	LHS
261	27 Apr 13	105.738	1.30	0.80	0.05	1.04	0.05	0.12	RHS
262	27 Apr 13	105.739	0.30	0.30	0.05	0.09	0.00	0.00	RHS
263	27 Apr 13	105.740	4.30	0.70	0.05	3.01	0.15	0.35	RHS
264	27 Apr 13	105.741	0.70	0.70	0.05	0.49	0.02	0.05	RHS
265	27 Apr 13	105.742	1.20	1.20	0.05	1.44	0.07	0.16	LHS
266	27 Apr 13	105.743	1.60	0.90	0.05	1.44	0.07	0.16	LHS
267	27 Apr 13	105.745	0.70	0.60	0.05	0.42	0.02	0.05	LHS
268	27 Apr 13	105.746	0.70	0.60	0.05	0.42	0.02	0.05	RHS
269	27 Apr 13	105.748	0.50	0.40	0.05	0.20	0.01	0.02	LHS
270	27 Apr 13	105.750	0.80	0.70	0.05	0.56	0.03	0.07	LHS
CARRIED FORWARD:						1,057.99	53.50	124.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,057.99	53.50	124.74	
271	30 Apr 13	101.900	0.60	0.50	0.05	0.30	0.02	0.05	LHS
272	30 Apr 13	101.905	0.40	3.00	0.05	1.20	0.06	0.14	LHS
273	30 Apr 13	101.908	0.80	0.70	0.05	0.56	0.03	0.07	LHS
274	30 Apr 13	101.910	0.90	0.70	0.05	0.63	0.03	0.07	LHS
275	30 Apr 13	101.912	0.40	0.30	0.05	0.12	0.01	0.02	RHS
276	30 Apr 13	101.913	0.90	0.60	0.05	0.54	0.03	0.07	RHS
277	30 Apr 13	101.915	0.50	0.50	0.05	0.25	0.01	0.02	RHS
278	30 Apr 13	101.918	0.90	0.80	0.05	0.72	0.04	0.09	RHS
279	30 Apr 13	101.920	0.60	0.50	0.05	0.30	0.02	0.05	LHS
280	30 Apr 13	101.922	1.10	0.60	0.05	0.66	0.03	0.07	LHS
281	30 Apr 13	101.925	0.60	0.30	0.05	0.18	0.01	0.02	LHS
282	30 Apr 13	101.928	0.80	0.30	0.05	0.24	0.01	0.02	LHS
283	30 Apr 13	101.930	0.50	0.40	0.05	0.20	0.01	0.02	RHS
284	30 Apr 13	101.931	0.70	0.50	0.05	0.35	0.02	0.05	LHS
285	30 Apr 13	101.932	0.90	0.60	0.05	0.54	0.03	0.07	LHS
286									
287									
288									
289									
290									
291									
292									
293									
294									
295									
296									
297									
298									
299									
300									
CARRIED FORWARD:						1,064.78	53.86	125.57	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	7.80	-	7.80	0.39	-	0.39	0.90	-	0.90
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	10.99	13.50	24.49	0.55	0.68	1.23	1.27	1.57	2.84
3	Papar	01	Jalan Kota Kinabalu - Sindumin	452.25	7.33	459.58	22.63	0.37	23.00	52.46	0.85	53.31
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	142.24	19.28	161.52	7.12	0.96	8.08	16.51	2.24	18.75
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	121.60	-	121.60	6.08	-	6.08	14.11	-	14.11
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-	-	-	-
			TOTAL:	734.88	40.11	774.99	36.77	2.01	38.78	85.25	4.66	89.91

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2013

Page 2 of 7

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						10.99	0.55	1.27	
1	29 Apr 13	7.790	2.60	2.30	0.050	5.98	0.30	0.69	LHS
2	29 Apr 13	7.720	3.20	1.00	0.050	3.20	0.16	0.37	LHS
3	29 Apr 13	7.740	2.70	1.60	0.050	4.32	0.22	0.50	LHS
TOTAL:						24.49	1.23	2.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						142.24	7.12	16.51	
1	01 Apr 13	20.294	0.40	0.40	0.050	0.16	0.01	0.02	LHS
2	01 Apr 13	20.314	0.60	0.40	0.050	0.24	0.01	0.03	RHS
3	01 Apr 13	20.316	0.60	0.40	0.050	0.24	0.01	0.03	RHS
4	01 Apr 13	20.318	0.60	0.40	0.050	0.24	0.01	0.03	RHS
5	01 Apr 13	20.320	0.80	0.40	0.050	0.32	0.02	0.04	RHS
6	01 Apr 13	20.322	0.80	0.40	0.050	0.32	0.02	0.04	RHS
7	01 Apr 13	20.324	0.80	0.40	0.050	0.32	0.02	0.04	RHS
8	01 Apr 13	20.326	0.80	0.40	0.050	0.32	0.02	0.04	RHS
9	01 Apr 13	20.332	0.60	0.40	0.050	0.24	0.01	0.03	RHS
10	01 Apr 13	20.334	0.60	0.40	0.050	0.24	0.01	0.03	RHS
11	01 Apr 13	20.336	0.60	0.40	0.050	0.24	0.01	0.03	RHS
12	01 Apr 13	20.340	0.40	0.40	0.050	0.16	0.01	0.02	RHS
13	01 Apr 13	20.342	0.40	0.40	0.050	0.16	0.01	0.02	RHS
14	13 Apr 13	7.180	1.00	0.40	0.050	0.40	0.02	0.05	RHS
15	13 Apr 13	7.182	1.00	0.40	0.050	0.40	0.02	0.05	RHS
16	13 Apr 13	7.184	1.00	0.40	0.050	0.40	0.02	0.05	RHS
17	13 Apr 13	7.186	1.00	0.40	0.050	0.40	0.02	0.05	RHS
18	13 Apr 13	7.188	1.00	1.20	0.050	1.20	0.06	0.14	RHS
19	14 Apr 13	26.118	0.60	0.40	0.050	0.24	0.01	0.03	RHS
20	14 Apr 13	26.120	0.60	0.40	0.050	0.24	0.01	0.03	RHS
21	14 Apr 13	26.122	0.60	0.40	0.050	0.24	0.01	0.03	RHS
22	14 Apr 13	26.130	0.60	0.40	0.050	0.24	0.01	0.03	RHS
23	14 Apr 13	26.132	0.60	0.40	0.050	0.24	0.01	0.03	RHS
24	14 Apr 13	26.134	0.60	0.40	0.050	0.24	0.01	0.03	RHS
25	15 Apr 13	26.038	0.60	0.40	0.050	0.24	0.01	0.03	LHS
26	15 Apr 13	26.040	0.60	0.40	0.050	0.24	0.01	0.03	LHS
27	15 Apr 13	26.042	0.60	0.40	0.050	0.24	0.01	0.03	LHS
28	15 Apr 13	26.046	0.60	0.40	0.050	0.24	0.01	0.03	LHS
29	15 Apr 13	26.048	0.60	0.40	0.050	0.24	0.01	0.03	LHS
30	15 Apr 13	26.050	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						151.12	7.56	17.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						151.12	7.56	17.54	
31	16 Apr 13	33.204	2.60	1.00	0.050	2.60	0.13	0.30	RHS
32	16 Apr 13	33.206	2.60	1.00	0.050	2.60	0.13	0.30	RHS
33	16 Apr 13	33.214	2.60	1.00	0.050	2.60	0.13	0.30	RHS
34	16 Apr 13	33.216	2.60	1.00	0.050	2.60	0.13	0.30	RHS
TOTAL:						161.52	8.08	18.75	

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOK KAWI
MONTH:	APRIL 2013

Page 7 of 7

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	460.59	55.88	516.47	28.40	4.23	32.63	65.89	9.82	75.71
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	310.47	15.03	325.50	18.25	0.89	19.14	42.35	2.07	44.42
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	169.56	36.70	206.26	8.71	3.29	12.00	20.25	7.63	27.88
			TOTAL:	940.62	107.61	1,048.23	55.36	8.41	63.77	128.49	19.52	148.01

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						460.59	28.40	65.89	
1	13 Apr 13	63.627	1.40	1.20	0.050	1.68	0.08	0.19	LHS
2	13 Apr 13	63.630	2.30	1.60	0.050	3.68	0.18	0.42	LHS
3	13 Apr 13	65.950	2.80	2.00	0.050	5.60	0.28	0.65	LHS
4	13 Apr 13	66.020	1.60	1.30	0.050	2.08	0.10	0.23	LHS
5	13 Apr 13	68.500	1.50	0.80	0.050	1.20	0.06	0.14	LHS
6	13 Apr 13	68.560	3.00	1.30	0.075	3.90	0.29	0.67	RHS
7	16 Apr 13	54.030	5.00	1.40	0.100	7.00	0.70	1.62	LHS
8	16 Apr 13	74.660	3.80	2.50	0.075	9.50	0.71	1.65	LHS
9	16 Apr 13	74.700	1.80	1.40	0.050	2.52	0.13	0.30	LHS
10	19 Apr 13	79.800	4.00	1.40	0.100	5.60	0.56	1.30	RHS
11	19 Apr 13	80.950	3.90	1.60	0.100	6.24	0.62	1.44	LHS
12	26 Apr 13	92.500	4.30	1.60	0.075	6.88	0.52	1.21	LHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						516.47	32.63	75.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						310.47	18.25	42.35	
1	24 Apr 13	124.750	11.60	0.80	0.050	9.28	0.46	1.07	RHS
2	26 Apr 13	111.350	2.50	2.30	0.075	5.75	0.43	1.00	RHS
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						325.50	19.14	44.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						169.56	8.71	20.25	
1	19 Apr 13	158.690	3.50	2.20	0.100	7.70	0.77	1.79	RHS
2	19 Apr 13	158.688	2.20	1.30	0.100	2.86	0.29	0.67	RHS
3	24 Apr 13	149.210	2.40	0.70	0.400	1.68	0.67	1.55	LHS
4	24 Apr 13	157.600	2.60	0.80	0.075	2.08	0.16	0.37	RHS
5	24 Apr 13	157.610	2.00	0.60	0.075	1.20	0.09	0.21	RHS
6	24 Apr 13	152.200	7.50	1.50	0.050	11.25	0.56	1.30	RHS
7	24 Apr 13	147.500	1.50	1.30	0.075	1.95	0.15	0.35	LHS
8	24 Apr 13	147.600	5.70	1.40	0.075	7.98	0.60	1.39	LHS
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						206.26	12.00	27.88	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	76.670	24.690	101.360	3.857	1.241	5.098	8.962	2.883	11.845
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	41.510	4.420	45.930	2.094	0.222	2.316	4.864	0.517	5.381
3	Beaufort	502	Jalan Beaufort - Menumbok	50.430	7.230	57.660	2.537	0.363	2.900	5.892	0.845	6.737
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	28.100	4.110	32.210	1.415	0.206	1.621	3.292	0.480	3.772
TOTAL:				196.710	40.450	237.160	9.903	2.032	11.935	23.010	4.725	27.735

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	76.670	3.857	8.962	
1	05 Apr 13	72.505	0.60	0.70	0.050	0.420	0.021	0.049	LHS
2	05 Apr 13	72.510	0.40	0.70	0.050	0.280	0.014	0.032	LHS
3	05 Apr 13	72.595	0.70	0.60	0.050	0.420	0.021	0.049	LHS
4	05 Apr 13	72.657	0.60	0.70	0.050	0.420	0.021	0.049	LHS
5	05 Apr 13	72.659	0.70	0.80	0.050	0.560	0.028	0.065	LHS
6	05 Apr 13	72.685	0.90	0.70	0.050	0.630	0.032	0.074	LHS
7	07 Apr 13	122.010	0.40	0.70	0.050	0.280	0.014	0.032	LHS
8	07 Apr 13	122.025	0.80	0.70	0.050	0.560	0.028	0.065	LHS
9	07 Apr 13	122.175	0.70	0.80	0.050	0.560	0.028	0.065	LHS
10	07 Apr 13	122.225	0.90	0.70	0.050	0.630	0.032	0.074	LHS
11	07 Apr 13	122.250	0.80	0.70	0.050	0.560	0.028	0.065	RHS
12	07 Apr 13	122.275	0.80	0.80	0.050	0.640	0.032	0.074	LHS
13	07 Apr 13	122.375	0.50	0.50	0.050	0.250	0.013	0.030	LHS
14	10 Apr 13	121.850	0.70	0.60	0.050	0.420	0.021	0.049	RHS
15	10 Apr 13	121.855	0.70	0.50	0.050	0.350	0.018	0.042	RHS
16	10 Apr 13	121.910	0.90	0.70	0.050	0.630	0.032	0.074	RHS
17	10 Apr 13	121.980	0.90	0.80	0.050	0.720	0.036	0.084	RHS
18	10 Apr 13	122.365	0.80	0.70	0.050	0.560	0.028	0.065	RHS
19	10 Apr 13	122.885	0.70	0.60	0.050	0.420	0.021	0.049	LHS
20	13 Apr 13	72.650	0.90	0.60	0.050	0.540	0.027	0.063	LHS
21	13 Apr 13	72.730	0.50	0.70	0.050	0.350	0.018	0.042	LHS
22	13 Apr 13	85.235	0.70	0.60	0.050	0.420	0.021	0.049	LHS
23	13 Apr 13	85.295	0.60	0.70	0.050	0.420	0.021	0.049	LHS
24	16 Apr 13	90.448	0.60	0.90	0.050	0.540	0.027	0.063	RHS
25	16 Apr 13	90.420	0.70	0.50	0.050	0.350	0.018	0.042	LHS
26	28 Apr 13	89.935	0.80	0.70	0.050	0.560	0.028	0.065	LHS
27	28 Apr 13	90.310	0.70	0.60	0.050	0.420	0.021	0.049	RHS
28	28 Apr 13	90.475	0.90	0.60	0.050	0.540	0.027	0.063	RHS
29	28 Apr 13	90.590	0.60	0.70	0.050	0.420	0.021	0.049	LHS
30	28 Apr 13	90.597	0.70	0.80	0.050	0.560	0.028	0.065	RHS
CARRIED FORWARD:						91.100	4.582	10.647	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	91.100	4.582	10.647	
31	28 Apr 13	90.735	0.40	0.70	0.050	0.280	0.014	0.032	RHS
32	28 Apr 13	92.240	0.30	0.70	0.050	0.210	0.011	0.026	LHS
33	28 Apr 13	92.250	0.50	0.60	0.050	0.300	0.015	0.035	LHS
34	28 Apr 13	92.255	0.40	0.70	0.050	0.280	0.014	0.032	LHS
35	30 Apr 13	72.840	0.70	0.80	0.050	0.560	0.028	0.065	LHS
36	30 Apr 13	72.850	0.80	0.80	0.050	0.640	0.032	0.074	LHS
37	30 Apr 13	72.930	0.70	0.80	0.050	0.560	0.028	0.065	LHS
38	30 Apr 13	74.970	0.70	0.90	0.050	0.630	0.032	0.074	LHS
39	30 Apr 13	74.968	0.60	0.70	0.050	0.420	0.021	0.049	RHS
40	30 Apr 13	75.620	0.70	0.60	0.050	0.420	0.021	0.049	LHS
41	30 Apr 13	75.633	0.70	0.80	0.050	0.560	0.028	0.065	LHS
42	30 Apr 13	75.658	0.60	0.90	0.050	0.540	0.027	0.063	LHS
43	30 Apr 13	75.700	0.90	0.60	0.050	0.540	0.027	0.063	LHS
44	30 Apr 13	75.742	0.90	0.50	0.050	0.450	0.023	0.053	LHS
45	30 Apr 13	75.750	0.70	0.90	0.050	0.630	0.032	0.074	LHS
46	30 Apr 13	75.774	0.70	0.40	0.050	0.280	0.014	0.032	LHS
47	30 Apr 13	75.790	0.90	0.70	0.050	0.630	0.032	0.074	LHS
48	30 Apr 13	81.320	0.60	0.70	0.050	0.420	0.021	0.049	LHS
49	30 Apr 13	81.334	0.50	0.60	0.050	0.300	0.015	0.035	LHS
50	30 Apr 13	101.380	0.50	0.70	0.050	0.350	0.018	0.042	LHS
51	30 Apr 13	101.382	0.60	0.90	0.050	0.540	0.027	0.063	LHS
52	30 Apr 13	101.800	0.90	0.80	0.050	0.720	0.036	0.084	LHS
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						101.360	5.098	11.845	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	41.510	2.094	4.864	
1	04 Apr 13	137.950	0.90	0.80	0.050	0.720	0.036	0.084	LHS
2	04 Apr 13	137.955	0.70	0.50	0.050	0.350	0.018	0.042	LHS
3	04 Apr 13	137.990	0.60	0.70	0.050	0.420	0.021	0.049	LHS
4	04 Apr 13	138.000	0.90	0.70	0.050	0.630	0.032	0.074	LHS
5	04 Apr 13	139.940	0.60	0.50	0.050	0.300	0.015	0.035	RHS
6	04 Apr 13	140.100	0.90	0.80	0.050	0.720	0.036	0.084	RHS
7	04 Apr 13	140.270	0.90	0.80	0.050	0.720	0.036	0.084	RHS
8	04 Apr 13	140.300	0.80	0.70	0.050	0.560	0.028	0.065	RHS
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						45.930	2.316	5.381	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	50.430	2.537	5.892	
1	08 Apr 13	13.078	0.80	0.90	0.050	0.720	0.036	0.084	LHS
2	08 Apr 13	13.413	0.60	0.70	0.050	0.420	0.021	0.049	RHS
3	08 Apr 13	13.460	0.70	0.80	0.050	0.560	0.028	0.065	LHS
4	08 Apr 13	13.465	0.60	0.70	0.050	0.420	0.021	0.049	LHS
5	08 Apr 13	11.550	0.70	0.70	0.050	0.490	0.025	0.058	LHS
6	08 Apr 13	11.830	0.60	0.70	0.050	0.420	0.021	0.049	RHS
7	08 Apr 13	12.572	0.90	0.80	0.050	0.720	0.036	0.084	RHS
8	08 Apr 13	17.900	0.80	0.90	0.050	0.720	0.036	0.084	LHS
9	10 Apr 13	6.150	0.40	0.60	0.050	0.240	0.012	0.028	LHS
10	10 Apr 13	6.152	0.60	0.70	0.050	0.420	0.021	0.049	LHS
11	10 Apr 13	6.155	0.70	0.60	0.050	0.420	0.021	0.049	LHS
12	10 Apr 13	6.205	0.90	0.70	0.050	0.630	0.032	0.074	LHS
13	10 Apr 13	10.310	0.60	0.70	0.050	0.420	0.021	0.049	RHS
14	10 Apr 13	10.312	0.70	0.90	0.050	0.630	0.032	0.074	RHS
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						57.660	2.900	6.737	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	28.100	1.415	3.292	
1	05 Apr 13	39.520	0.60	0.90	0.050	0.540	0.027	0.063	LHS
2	05 Apr 13	39.570	0.60	0.70	0.050	0.420	0.021	0.049	RHS
3	05 Apr 13	39.610	0.70	0.90	0.050	0.630	0.032	0.074	RHS
4	05 Apr 13	50.095	0.60	0.70	0.050	0.420	0.021	0.049	RHS
5	05 Apr 13	50.150	0.70	0.60	0.050	0.420	0.021	0.049	LHS
6	05 Apr 13	50.175	0.90	0.60	0.050	0.540	0.027	0.063	LHS
7	05 Apr 13	53.985	0.60	0.70	0.050	0.420	0.021	0.049	LHS
8	05 Apr 13	55.010	0.80	0.90	0.050	0.720	0.036	0.084	LHS
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						32.210	1.621	3.772	

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 74.300 - LHS
KM 76.060

**R01 - PAVEMENT
PAVEMENT TREATMENT**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	75.27	0.00	75.27
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	71.33	71.33
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	24.13	24.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	765.88	338.22	1,104.10
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	375.68	0.00	375.68
Papar	01	Jalan Kota Kinabalu-Sindumin	236.00	39.68	275.68
Ranau	22	Jalan Kota Kinabalu-Sandakan	62.27	0.00	62.27
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	211.94	0.00	211.94
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	47.06	0.00	47.06
Beaufort	01	Jalan Kota Kinabalu-Sindumin	577.17	325.36	902.53
	502	Jalan Beaufort-Menumbok	434.25	112.65	546.90
Sipitang	01	Jalan Kota Kinabalu-Sindumin	523.44	0.00	523.44
Kuala Penyu	502	Jalan Beaufort-Menumbok	910.74	0.00	910.74
TOTAL			4,219.70	911.37	5,131.07

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	62.27	0.00	62.27
TOTAL				62.27	0.00	62.27

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MARCH 2013:					62.27	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					62.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	75.27	-	75.27
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	24.13	24.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	236.00	39.68	275.68
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	765.88	338.22	1,104.10
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	375.68	-	375.68
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	71.33	71.33
TOTAL				1,452.83	473.36	1,926.19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					75.27	
TOTAL					75.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	06 Apr 13	11.805	9.50	1.00	9.50	LHS
2	06 Apr 13	11.840	13.30	1.10	14.63	LHS
TOTAL					24.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH18.000 - CH44.800)

MONTH: APRIL 2013 (CH44.800 - CH72.470)

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					236.00	
1	03 Apr 13	53.196	7.30	1.30	9.49	LHS
2	03 Apr 13	53.207	6.10	1.50	9.15	LHS
3	03 Apr 13	53.210	10.20	1.40	14.28	LHS
4	03 Apr 13	53.220	2.00	1.40	2.80	LHS
5	03 Apr 13	53.223	3.30	1.20	3.96	LHS
TOTAL					275.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					765.88	
1	01 Apr 13	20.280	4.40	0.40	1.76	LHS
2	01 Apr 13	20.282	4.40	0.40	1.76	LHS
3	01 Apr 13	20.284	4.40	0.40	1.76	LHS
4	01 Apr 13	20.286	4.40	0.40	1.76	LHS
5	01 Apr 13	20.288	4.40	0.40	1.76	LHS
6	01 Apr 13	20.292	4.40	0.40	1.76	LHS
7	15 Apr 13	26.024	10.10	1.40	14.14	LHS
8	15 Apr 13	26.026	10.10	1.40	14.14	LHS
9	15 Apr 13	26.028	10.10	1.40	14.14	LHS
10	15 Apr 13	26.030	10.10	1.40	14.14	LHS
11	15 Apr 13	26.032	10.10	1.40	14.14	LHS
12	15 Apr 13	26.050	4.80	1.20	5.76	LHS
13	15 Apr 13	26.054	4.80	1.20	5.76	LHS
14	15 Apr 13	26.056	4.80	1.20	5.76	LHS
15	15 Apr 13	26.058	4.80	1.20	5.76	LHS
16	15 Apr 13	26.060	4.80	1.20	5.76	LHS
17	16 Apr 13	33.244	6.40	2.80	17.92	RHS
18	16 Apr 13	33.246	6.40	2.80	17.92	RHS
19	16 Apr 13	33.248	6.40	2.80	17.92	RHS
20	16 Apr 13	33.250	6.40	2.80	17.92	RHS
21	16 Apr 13	33.252	9.60	0.80	7.68	RHS
22	16 Apr 13	33.254	9.60	0.80	7.68	RHS
23	16 Apr 13	33.256	9.60	0.80	7.68	RHS
24	16 Apr 13	33.258	9.60	0.80	7.68	RHS
25	16 Apr 13	33.260	9.60	0.80	7.68	RHS
26	16 Apr 13	33.262	9.60	0.80	7.68	RHS
27	16 Apr 13	33.264	3.20	3.20	10.24	RHS
28	16 Apr 13	33.266	3.20	3.20	10.24	RHS
29	16 Apr 13	33.268	3.20	3.20	10.24	RHS
30	16 Apr 13	33.566	3.20	3.20	10.24	RHS
CARRIED FORWARD:					1,034.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: MARCH 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,034.66	
31	16 Apr 13	33.568	3.20	3.20	10.24	RHS
32	16 Apr 13	33.570	3.20	3.20	10.24	RHS
33	16 Apr 13	33.572	10.20	0.80	8.16	RHS
34	16 Apr 13	33.574	10.20	0.80	8.16	RHS
35	16 Apr 13	33.576	10.20	0.80	8.16	RHS
36	16 Apr 13	33.578	10.20	0.80	8.16	RHS
37	16 Apr 13	33.580	10.20	0.80	8.16	RHS
38	16 Apr 13	33.582	10.20	0.80	8.16	RHS
TOTAL					1,104.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					375.68	
TOTAL					375.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	02 Apr 13	0.100	4.20	1.00	4.20	LHS
2	02 Apr 13	0.130	4.40	11.00	48.40	LHS
3	02 Apr 13	0.135	5.20	1.00	5.20	LHS
4	02 Apr 13	0.112	12.30	1.10	13.53	LHS
TOTAL					71.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	211.94	-	211.94
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	47.06	-	47.06
TOTAL				259.00	-	259.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					211.94	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					211.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					47.06	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					47.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	600.52	325.36	925.88
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	523.44	-	523.44
3	Beaufort	502	Jalan Beaufort - Menumbok	434.25	112.65	546.90
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	910.74	-	910.74
TOTAL				2,468.95	438.01	2,906.96

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					600.52	
1	05 Apr 13	78.030	7.20	1.50	10.80	LHS
2	05 Apr 13	72.580	14.00	1.90	26.60	LHS
3	05 Apr 13	73.832	13.10	1.20	15.72	LHS
4	05 Apr 13	73.850	10.00	1.20	12.00	LHS
5	05 Apr 13	73.890	9.50	1.30	12.35	LHS
6	05 Apr 13	73.900	12.30	1.20	14.76	LHS
7	05 Apr 13	73.922	2.80	1.30	3.64	LHS
8	07 Apr 13	74.300	2.00	1.50	3.00	LHS
9	07 Apr 13	75.690	9.50	1.50	14.25	LHS
10	07 Apr 13	75.700	2.70	1.50	4.05	LHS
11	10 Apr 13	92.110	1.50	1.00	1.50	LHS
12	10 Apr 13	92.450	3.50	2.50	8.75	RHS
13	13 Apr 13	122.375	3.20	1.40	4.48	LHS
14	13 Apr 13	122.886	4.20	1.60	6.72	LHS
15	16 Apr 13	75.990	12.50	1.50	18.75	LHS
16	16 Apr 13	75.995	1.90	2.80	5.32	LHS
17	16 Apr 13	82.550	4.80	1.90	9.12	LHS
18	16 Apr 13	85.750	1.60	2.10	3.36	LHS
19	19 Apr 13	81.050	5.00	3.50	17.50	LHS
20	19 Apr 13	82.520	2.80	2.00	5.60	LHS
21	19 Apr 13	82.610	3.00	1.80	5.40	LHS
22	19 Apr 13	82.800	2.80	1.50	4.20	LHS
23	19 Apr 13	82.815	1.90	1.30	2.47	LHS
24	19 Apr 13	82.830	2.00	1.60	3.20	LHS
25	23 Apr 13	123.441	4.50	1.60	7.20	LHS
26	23 Apr 13	123.450	3.60	1.80	6.48	RHS
27	23 Apr 13	123.468	7.00	1.90	13.30	RHS
28	23 Apr 13	123.490	4.00	1.60	6.40	RHS
29	23 Apr 13	123.700	1.30	2.70	3.51	RHS
30	23 Apr 13	123.710	5.60	1.90	10.64	RHS
TOTAL:					861.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					861.59	
31	23 Apr 13	123.711	1.00	1.30	1.30	RHS
32	23 Apr 13	123.730	1.90	2.10	3.99	RHS
33	23 Apr 13	123.740	1.60	1.90	3.04	RHS
34	23 Apr 13	123.758	6.30	1.90	11.97	RHS
35	25 Apr 13	91.570	2.50	1.30	3.25	LHS
36	25 Apr 13	91.951	4.50	1.90	8.55	LHS
37	25 Apr 13	91.955	1.90	1.80	3.42	LHS
38	25 Apr 13	108.395	5.00	1.60	8.00	LHS
39	25 Apr 13	108.578	2.30	1.90	4.37	LHS
40	25 Apr 13	108.770	3.20	2.20	7.04	LHS
41	25 Apr 13	109.169	2.40	2.60	6.24	LHS
42	25 Apr 13	109.644	1.30	2.40	3.12	LHS
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					925.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					523.44	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					523.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					434.25	
1	05 Apr 13	21.400	5.00	3.50	17.50	LHS
2	05 Apr 13	21.400	6.20	3.60	22.32	RHS
3	05 Apr 13	21.430	9.50	3.20	30.40	RHS
4	08 Apr 13	14.630	5.50	3.50	19.25	LHS
5	08 Apr 13	14.630	6.10	3.80	23.18	RHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					546.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					910.74	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					910.74	

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	4,505.80	0.00	4,505.80
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	748.00	0.00	748.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	52.40	52.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	2,200.00	0.00	2,200.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	1,299.00	0.00	1,299.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	600.00	0.00	600.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	305.00	0.00	305.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	429.39	1,741.65	2,171.04
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	651.40	227.20	878.60
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	537.05	191.23	728.28
Beaufort	01	Jalan Kota Kinabalu-Sindumin	88.80	0.00	88.80
	502	Jalan Beaufort-Menumbok	5.20	0.00	5.20
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,623.23	0.00	1,623.23
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
TOTAL			12,992.87	2,212.48	15,205.35

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	4,505.80	-	4,505.80
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	748.00	-	748.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	2,884.40	52.40	2,936.80
TOTAL				8,138.20	52.40	8,190.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4,505.80	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF MAR :					4,505.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					748.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF MAR :					748.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	KUDAT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						2,884.40	
1	22 Apr 13	147.030	147.180	150	0.10	15.00	LHS
2	23 Apr 13	147.060	147.160	100	0.10	10.00	RHS
3	24 Apr 13	165.486	165.580	94	0.10	9.40	RHS
4	25 Apr 13	165.700	165.760	60	0.10	6.00	RHS
5	29 Apr 13	165.730	165.850	120	0.10	12.00	LHS
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANC END OF APR :						2,936.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	305.00	0.00	305.00
TOTAL				305.00	0.00	305.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MARCH 2013:					305.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					305.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	2,200.00	-	2,200.00
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	600.00	-	600.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	1,299.00	-	1,299.00
TOTAL				4,099.00	-	4,099.00

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,200.00	
TOTAL:					2,200.00	

LINTASAN RESOURCES SDN. BHD.

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					600.00	
TOTAL:					600.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,299.00	
TOTAL:					1,299.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	429.39	171.65	601.04
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	651.40	227.20	878.60
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	537.05	191.23	728.28
TOTAL				1,617.84	590.08	2,207.92

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					429.39	
1	05 Apr 13	63.610	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
2	05 Apr 13	63.712-63.725	13.000	0.05	0.65	Edge of pavement to kerbs @ RHS
3	05 Apr 13	63.690-63.725	35.000	0.05	1.75	Edge of pavement to kerbs @ LHS
4	05 Apr 13	63.690-63.705	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
5	05 Apr 13	63.638-63.681	43.000	0.05	2.15	Edge of pavement to kerbs @ LHS
6	05 Apr 13	63.624-63.631	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
7	05 Apr 13	63.582-63.600	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
8	05 Apr 13	63.564-63.638	74.000	0.05	3.70	Edge of pavement to kerbs @ RHS
9	05 Apr 13	63.564-63.622	58.000	0.05	2.90	Edge of pavement to kerbs @ LHS
10	05 Apr 13	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
11	05 Apr 13	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
12	05 Apr 13	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
13	05 Apr 13	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
14	05 Apr 13	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
15	05 Apr 13	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
16	05 Apr 13	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
17	05 Apr 13	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
18	05 Apr 13	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
19	05 Apr 13	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
20	05 Apr 13	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
21	05 Apr 13	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
22	10 Apr 13	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
23	10 Apr 13	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
24	10 Apr 13	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
25	10 Apr 13	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
26	10 Apr 13	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
27	10 Apr 13	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
28	10 Apr 13	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
29	10 Apr 13	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
30	10 Apr 13	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					495.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					495.29	
31	10 Apr 13	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
32	10 Apr 13	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
33	10 Apr 13	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
34	10 Apr 13	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
35	10 Apr 13	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
36	10 Apr 13	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
37	10 Apr 13	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
38	10 Apr 13	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
39	10 Apr 13	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
40	10 Apr 13	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
41	10 Apr 13	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
42	10 Apr 13	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
43	10 Apr 13	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
44	10 Apr 13	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
45	10 Apr 13	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
46	10 Apr 13	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
47	10 Apr 13	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
48	10 Apr 13	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
49	10 Apr 13	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
50	10 Apr 13	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
51	10 Apr 13	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
52	10 Apr 13	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
53	10 Apr 13	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
54	10 Apr 13	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
55	10 Apr 13	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
56	10 Apr 13	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
57	10 Apr 13	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
58						
59						
60						
TOTAL :					601.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					651.40	
1	17 Apr 13	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
2	17 Apr 13	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
3	17 Apr 13	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
4	17 Apr 13	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
5	17 Apr 13	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
6	17 Apr 13	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
7	17 Apr 13	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
8	17 Apr 13	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
9	17 Apr 13	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
10	17 Apr 13	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
11	17 Apr 13	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
12	17 Apr 13	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
13	17 Apr 13	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
14	17 Apr 13	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
15	17 Apr 13	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
16	17 Apr 13	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
17	17 Apr 13	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
18	17 Apr 13	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
19	17 Apr 13	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
20	17 Apr 13	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
21	17 Apr 13	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
22	20 Apr 13	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
23	20 Apr 13	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
24	20 Apr 13	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
25	20 Apr 13	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
26	20 Apr 13	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
27	20 Apr 13	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
28	20 Apr 13	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
29	20 Apr 13	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
30	20 Apr 13	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					825.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					825.05	
31	20 Apr 13	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
32	20 Apr 13	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
33	20 Apr 13	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
34	20 Apr 13	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
35	20 Apr 13	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
36	20 Apr 13	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
37	20 Apr 13	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
38	20 Apr 13	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
39	20 Apr 13	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
40	20 Apr 13	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
41	20 Apr 13	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
42	20 Apr 13	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
43	20 Apr 13	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
44	20 Apr 13	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
45	20 Apr 13	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
46	20 Apr 13	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
47	20 Apr 13	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
48	20 Apr 13	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
49	20 Apr 13	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
50	20 Apr 13	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
51	20 Apr 13	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					878.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					537.05	
1	26 Apr 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	26 Apr 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	26 Apr 13	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
4	26 Apr 13	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
5	26 Apr 13	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	26 Apr 13	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	26 Apr 13	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
8	26 Apr 13	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
9	26 Apr 13	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
10	26 Apr 13	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
11	26 Apr 13	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
12	26 Apr 13	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
13	26 Apr 13	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
14	26 Apr 13	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
15	26 Apr 13	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
16	26 Apr 13	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
17	26 Apr 13	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
18	26 Apr 13	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
19	26 Apr 13	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
20	26 Apr 13	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
21	26 Apr 13	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
22	26 Apr 13	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
23	26 Apr 13	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
24	26 Apr 13	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
25	26 Apr 13	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
26	26 Apr 13	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
27	26 Apr 13	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
28	26 Apr 13	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
29	26 Apr 13	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
30	26 Apr 13	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					616.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					616.35	
31	26 Apr 13	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
32	26 Apr 13	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
33	26 Apr 13	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
34	26 Apr 13	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
35	26 Apr 13	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
36	26 Apr 13	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
37	26 Apr 13	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
38	26 Apr 13	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
39	30 Apr 13	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
40	30 Apr 13	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
41	30 Apr 13	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
42	30 Apr 13	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
43	30 Apr 13	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
44	30 Apr 13	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
45	30 Apr 13	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
46	30 Apr 13	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
47	30 Apr 13	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
48	30 Apr 13	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
49	30 Apr 13	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
50	30 Apr 13	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
51	30 Apr 13	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
52	30 Apr 13	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
53	30 Apr 13	160.748-160.842	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
54	30 Apr 13	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
55	30 Apr 13	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
56	30 Apr 13	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
57	30 Apr 13	158.500	27.60	0.05	1.38	At Naluyan Bridge
58	30 Apr 13	148.133	32.46	0.05	1.62	At Melalap Bridge
59	30 Apr 13	145.050	29.50	0.05	1.48	At Tepoh Bridge
60	30 Apr 13	139.980	19.95	0.05	1.00	At Pamilan Bridge
TOTAL :					728.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	88.80	-	88.80
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,623.23	-	1,623.23
3	Beaufort	502	Jalan Beaufort - Menumbok	5.20	-	5.20
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
TOTAL				1,717.23	-	1,717.23

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					88.80	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					88.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,623.23	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,623.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5.20	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					5.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					0.00	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 76.800 - RHS
KM 78.560

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	1,435.00	1,260.00	2,695.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	8,894.00	889.40	0.00	0.00	8,894.00	889.40
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	11,700.00	1,170.00	0.00	0.00	11,700.00	1,170.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,905.00	0.00	2,905.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,247.00	0.00	2,247.00	0.00	0.00	0.00	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	28,302.00	10,730.00	39,032.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	5,400.00	1,225.00	6,625.00	0.00	0.00	0.00	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	5,415.00	1,040.00	6,455.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5,280.00	740.00	6,020.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	5,425.50	5,425.50	0.00	0.00	3,373.80	4,899.50	3,373.80	4,899.50
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	794.30	177.71	0.00	0.00	794.30	177.71
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	546.00	0.00	546.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			51,530.00	20,420.50	71,950.50	21,388.30	2,237.11	3,373.80	4,899.50	24,762.10	7,136.61

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	1,435.00	1,260.00	2,695.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
TOTAL				1,435.00	1,260.00	2,695.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							-				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-		-	1,435.00	-	-	-	0.00	0.00	
1	16 Apr 13	126.680	126.880	120.00	3.00	0.10	360.00						LHS
2	16 Apr 13	126.680	126.880	40.00	3.00	0.10	120.00						RHS
3	17 Apr 13	126.880	126.980	30.00	3.00	0.10	90.00						LHS
4	17 Apr 13	126.880	126.980	50.00	3.00	0.10	150.00						RHS
5	18 Apr 13	127.180	127.380	130.00	3.00	0.10	390.00						RHS
6	19 Apr 13	127.380	127.480	20.00	3.00	0.10	60.00						LHS
7	19 Apr 13	127.380	127.480	30.00	3.00	0.10	90.00						RHS
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							2,695.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	11,700.00	1,170.00	-	-	11,700.00	1,170.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	8,894.00	889.40	-	-	8,894.00	889.40
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	-	-	-	20,594.00	2,059.40	-	-	20,594.00	2,059.40

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>APRIL 2013</u>

[illegible]

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KK -SANDAKAN

MONTH: **APRIL 2013**

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							0.00				8,894.00	889.40	
							0.00				8,894.00	889.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	28,302.00	10,730.00	39,032.00	-	-	-	-	-	-
			TOTAL	28,302.00	10,730.00	39,032.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD FROM MARCH 2013:						28,302.00					0.00		
1	03 Apr 13	90.870	91.120	250.00	3.00		750.00						LHS
2	03 Apr 13	90.868	91.088	220.00	3.00		660.00						RHS
3	05 Apr 13	91.575	91.755	180.00	3.00		540.00						LHS
4	05 Apr 13	91.570	91.720	150.00	3.00		450.00						RHS
5	06 Apr 13	91.915	92.125	210.00	3.00		630.00						LHS
6	06 Apr 13	91.920	92.170	250.00	2.80		700.00						RHS
7	09 Apr 13	92.210	92.390	180.00	3.00		540.00						LHS
8	09 Apr 13	92.200	92.300	100.00	3.00		300.00						RHS
9	10 Apr 13	92.715	92.945	230.00	3.00		690.00						LHS
10	10 Apr 13	92.700	92.900	200.00	3.00		600.00						RHS
11	11 Apr 13	93.020	93.170	150.00	3.00		450.00						LHS
12	11 Apr 13	92.935	93.115	180.00	3.00		540.00						RHS
13	12 Apr 13	93.120	93.200	80.00	2.90		232.00						LHS
14	12 Apr 13	93.125	93.305	180.00	2.80		504.00						RHS
15	16 Apr 13	93.920	94.120	200.00	3.00		600.00						LHS
16	16 Apr 13	93.800	94.080	280.00	2.30		644.00						RHS
17	17 Apr 13	94.500	94.680	180.00	3.00		540.00						LHS
18	17 Apr 13	94.515	94.715	200.00	2.00		400.00						RHS
19	18 Apr 13	94.700	94.900	200.00	3.00		600.00						LHS
20	18 Apr 13	94.720	94.900	180.00	2.00		360.00						RHS
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:						39,032.00					0.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,247.00	-	2,247.00	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,905.00	-	2,905.00	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	5,152.00	-	5,152.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PAPAR
ROUTE NO.:	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	APRIL 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PENAMPANG
ROUTE NO.:	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	APRIL 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : April 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	5,425.50	5,425.50	-	-	3,373.80	4,899.50	3,373.80	4,899.50
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	794.30	177.71	-	-	794.30	177.71
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	546.00	-	546.00	-	-	-	-	-	-
			TOTAL	546.00	5,425.50	5,971.50	794.30	177.71	3,373.80	4,899.50	4,168.10	5,077.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	
1	05 Apr 13	73.400	73.670	270.00	1.50	0.50	405.00					202.50	LHS
2	05 Apr 13	74.000	74.900	900.00	1.70	0.50	1,530.00					765.00	LHS
3	05 Apr 13	74.200	74.850	650.00	1.30	0.60	845.00					507.00	RHS
4	07 Apr 13	75.150	75.680	530.00	1.30	0.40	689.00					275.60	RHS
5	07 Apr 13	75.180	75.800	620.00	1.20	0.60	744.00					446.40	LHS
6	07 Apr 13	75.700	76.000	300.00	1.30	0.50	390.00					195.00	RHS
7	07 Apr 13	76.245	76.310	65.00	1.20	0.60	78.00					46.80	RHS
8	07 Apr 13	76.370	76.600	230.00	1.60	0.50	368.00					184.00	RHS
9	07 Apr 13	76.370	76.605	235.00	1.20	0.50	282.00					141.00	LHS
10	07 Apr 13	76.750	76.800	50.00	1.20	0.60	60.00					36.00	LHS
11	07 Apr 13	76.790	76.805	15.00	1.30	0.50	19.50					9.75	RHS
12	07 Apr 13	76.850	76.860	10.00	1.50	0.60	15.00					9.00	RHS
13	13 Apr 13	82.015	82.135					120.00	1.30	0.60	156.00	93.60	RHS
14	13 Apr 13	82.532	82.715					183.00	1.20	0.30	219.60	65.88	LHS
15	13 Apr 13	82.978	83.335					357.00	1.30	0.80	464.10	371.28	RHS
16	16 Apr 13	85.075	85.370					295.00	1.30	0.70	383.50	268.45	RHS
17	16 Apr 13	85.080	85.350					270.00	1.30	0.70	351.00	245.70	LHS
18	16 Apr 13	85.440	85.740					300.00	1.30	0.80	390.00	312.00	RHS
19	16 Apr 13	85.470	85.590					120.00	1.20	0.50	144.00	72.00	LHS
20	16 Apr 13	85.600	85.680					80.00	1.30	0.30	104.00	31.20	LHS
21	16 Apr 13	85.620	85.825					205.00	1.30	0.50	266.50	133.25	RHS
22	16 Apr 13	85.780	85.890					110.00	1.20	0.50	132.00	66.00	LHS
23	19 Apr 13	86.000	86.215					215.00	1.30	0.70	279.50	195.65	LHS
24	19 Apr 13	86.070	86.230					160.00	1.50	0.50	240.00	120.00	RHS
25	19 Apr 13	86.436	86.500					64.00	1.20	0.30	76.80	23.04	RHS
26	19 Apr 13	87.385	87.524					139.00	1.20	0.50	166.80	83.40	LHS
27													
28													
29													
30													
CARRIED FORWARD:							5,425.50				3,373.80	4,899.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	794.30	177.71	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				794.30	177.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	546.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							546.00				-	-	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	5,400.00	1,225.00	6,625.00	-	-	-	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	5,415.00	1,040.00	6,455.00	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	5,280.00	740.00	6,020.00	-	-	-	-	-	-
			TOTAL	16,095.00	3,005.00	19,100.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: April 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							5,400.00				0.00	0.00	Grading/LHS Grading/RHS Grading/LHS Grading/LHS
1	09 Apr 13	46.100	46.220	120.00	2.50	0.100	300.00						
2	09 Apr 13	52.700	52.760	60.00	2.00	0.125	120.00						
3	09 Apr 13	83.900	83.980	80.00	3.50	0.150	280.00						
4	09 Apr 13	84.300	84.450	150.00	3.50	0.150	525.00						
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							6,625.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: April 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							5,415.00				0.00	0.00	Grading/LHS Grading/RHS Grading/RHS Grading/RHS Grading/RHS
1	12 Apr 13	138.400	138.490	90.00	2.00		180.00						
2	12 Apr 13	139.700	139.820	120.00	2.50		300.00						
3	12 Apr 13	136.200	136.275	75.00	2.00		150.00						
4	12 Apr 13	133.900	133.985	85.00	2.00		170.00						
5	12 Apr 13	131.500	131.580	80.00	3.00		240.00						
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							6,455.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: April 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							5,280.00				0.00	0.00	Grading/LHS Grading/RHS Grading/LHS Grading/LHS
1	03 Apr 13	146.000	146.045	45.00	2.00		90.00						
2	03 Apr 13	146.200	146.265	65.00	2.00		130.00						
3	03 Apr 13	144.000	144.120	120.00	2.50		300.00						
4	03 Apr 13	139.000	139.110	110.00	2.00		220.00						
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							6,020.00				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 14.200 (M)
KM 14.200 (M)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 3.500 (LHS)
KM 3.500 (LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 61.000 - LHS
KM 97.600

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 112.500 - LHS
KM 149.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 105.400 - LHS
KM 115.400

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	143.160	47.720	190.880
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	96.030	32.010	128.040
Kudat	01	Jalan Kota Kinabalu-Kudat	164.970	54.990	219.960
Tuaran	01	Jalan Kota Kinabalu-Kudat	116.910	38.970	155.880
	22	Jalan Kota Kinabalu-Sandakan	129.240	42.580	171.820
	503	Jalan Berungis-Kota Belud	53.200	17.700	70.900
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	112.140	42.680	154.820
	01	Jalan Kota Kinabalu-Sindumin	42.120	14.040	56.160
	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
	607	Jalan Masuk Ke Pelabuhan Baru	2.040	0.680	2.720
	608	Jalan K Masuk Ke Lapangan Terbang Lama	7.542	2.514	10.056
Penampang	01	Jalan Kota Kinabalu-Sindumin	32.940	10.980	43.920
	500	Jalan Kota Kinabalu-Keningau-Tenom	147.510	49.470	196.980
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	69.030	23.010	92.040
Papar	01	Jalan Kota Kinabalu-Sindumin	163.410	54.470	217.880
Ranau	22	Jalan Kota Kinabalu-Sandakan	306.600	102.200	408.800
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	177.900	59.300	237.200
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	106.065	35.355	141.420
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	85.410	28.470	113.880
Beaufort	01	Jalan Kota Kinabalu-Sindumin	171.264	57.088	228.352
	502	Jalan Beaufort-Menumbok	67.545	22.515	90.060
Sipitang	01	Jalan Kota Kinabalu-Sindumin	102.018	34.006	136.024
Kuala Penyu	502	Jalan Beaufort-Menumbok	111.150	37.050	148.200
TOTAL			2,440.354	818.518	3,258.872

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-				
1						0.00	0.00	0.00	
2						0.00	0.00	0.00	
3						0.00	0.00	0.00	
4						0.00	0.00	0.00	
5						0.00	0.00	0.00	
6						0.00	0.00	0.00	
7						0.00	0.00	0.00	
8						0.00	0.00	0.00	
9						0.00	0.00	0.00	
10						0.00	0.00	0.00	
11						0.00	0.00	0.00	
12						0.00	0.00	0.00	
13						0.00	0.00	0.00	
14						0.00	0.00	0.00	
15						0.00	0.00	0.00	
16						0.00	0.00	0.00	
17						0.00	0.00	0.00	
18						0.00	0.00	0.00	
19						0.00	0.00	0.00	
20						0.00	0.00	0.00	
21						0.00	0.00	0.00	
22						0.00	0.00	0.00	
23						0.00	0.00	0.00	
24						0.00	0.00	0.00	
25						0.00	0.00	0.00	
26						0.00	0.00	0.00	
27						0.00	0.00	0.00	
28						0.00	0.00	0.00	
29						0.00	0.00	0.00	
30						0.00	0.00	0.00	
CARRIED FORWARD:						0.00	0.00	0.00	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 CRACK SEALING RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			-	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:				

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd_____
For JKR Sabah

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVING BLOCK RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:			-	-		
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
CARRIED FORWARD:					0.00	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	143.160	47.720	190.880
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	96.030	32.010	128.040
3	Kudat	01	Jalan Kota Kinabalu - Kudat	164.970	54.990	219.960
TOTAL:				404.160	134.720	538.880

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			143.160	
02 Apr 13	58.980	63.980	5.000	
03 Apr 13	63.980	67.980	4.000	
04 Apr 13	67.980	72.970	4.990	
06 Apr 13	72.970	76.970	4.000	Protocol 1 st cycle
08 Apr 13	76.970	80.770	3.800	
10 Apr 13	80.770	86.270	5.500	
12 Apr 13	86.270	91.770	5.500	
13 Apr 13	91.770	96.270	4.500	
14 Apr 13	96.270	100.950	4.680	
15 Apr 13	109.200	110.950	1.750	
16 Apr 13	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF APR :			190.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			96.030	
10 Apr 13	119.115	121.115	2.000	Protocol 1 st cycle
15 Apr 13	110.950	113.500	2.550	
16 Apr 13	113.500	117.150	3.650	
17 Apr 13	117.150	119.115	1.965	
18 Apr 13	121.115	125.200	4.085	
15 Apr 13	125.200	128.980	3.780	
16 Apr 13	128.980	131.250	2.270	
17 Apr 13	131.250	135.600	4.350	
18 Apr 13	135.600	138.500	2.900	
19 Apr 13	138.500	140.960	2.460	
18 Apr 13	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF APR :			128.040	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			164.970	
04 Mar 13	190.840	185.730	5.110	Protocol 1 st cycle
05 Mar 13	185.730	181.300	4.430	
06 Mar 13	181.300	176.500	4.800	
07 Mar 13	176.500	172.000	4.500	
08 Mar 13	172.000	167.500	4.500	
09 Mar 13	167.500	164.000	3.500	
11 Mar 13	164.000	158.850	5.150	
12 Mar 13	158.850	154.350	4.500	
13 Mar 13	154.350	150.700	3.650	
14 Mar 13	150.700	145.800	4.900	
15 Mar 13	145.800	140.960	4.840	
16 Mar 13	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF APR :			219.960	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	112.140	42.680	154.820
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	116.910	38.970	155.880
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	129.240	42.580	171.820
4	Tuaran	503	Jalan Berungis - Kota Belud	53.200	17.700	70.900
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	2.040	0.680	2.720
TOTAL:				445.690	153.330	599.020

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				112.140	
1	02 Apr 13	0.400	3.000	2.600	Protocol
2	05 Apr 13	3.000	6.000	3.000	Protocol
3	08 Apr 13	6.000	9.800	3.800	Protocol
4	12 Apr 13	9.800	15.500	5.700	Protocol
5	15 Apr 13	15.500	19.500	4.000	Protocol
6	17 Apr 13	0.400	3.500	3.100	Protocol
7	20 Apr 13	3.500	6.000	2.500	Protocol
8	23 Apr 13	6.000	9.500	3.500	Protocol
9	25 Apr 13	9.500	15.500	6.000	Protocol
10	29 Apr 13	15.500	19.500	4.000	Protocol
11	13 Apr 13	23.980	19.500	4.480	Normal
TOTAL :				154.820	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>APRIL 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				116.910	
1	02 Apr 13	36.602	32.720	3.882	Normal
2	05 Apr 13	32.720	28.720	4.000	Protocol
3	07 Apr 13	28.720	23.980	4.740	Normal
4	17 Apr 13	28.720	31.000	2.280	Protocol
5	22 Apr 13	31.000	32.700	1.700	Protocol
6	01 Apr 13	36.602	41.602	5.000	
7	04 Apr 13	41.602	47.102	5.500	
8	08 Apr 13	47.102	51.602	4.500	
9	11 Apr 13	51.602	55.602	4.000	
10	13 Apr 13	55.602	58.970	3.368	
TOTAL :				155.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>22</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - SANDAKAN</u>
MONTH:	<u>APRIL 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				129.240	
1	01 Apr 13	0.000	9.500	9.500	
2	04 Apr 13	9.500	17.500	8.000	
3	08 Apr 13	17.500	26.500	9.000	
4	11 Apr 13	26.500	35.000	8.500	
5	13 Apr 13	35.000	42.580	7.580	
TOTAL :				171.820	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>503</u>
ROAD NAME:	<u>JALAN BERUNGIS - KOTA BELUD</u>
MONTH:	<u>APRIL 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				53.200	
1	02 Apr 13	0.000	6.500	6.500	
2	05 Apr 13	6.500	12.000	5.500	
3	08 Apr 13	12.000	15.500	3.500	
4	12 Apr 13	15.500	17.700	2.200	
TOTAL :				70.900	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.160	
1	02 Apr 13	0.000	3.000	3.000	Normal
2	05 Apr 13	3.000	7.500	4.500	Normal
3	11 Apr 13	7.500	9.000	1.500	Normal
4	16 Apr 13	9.000	10.720	1.720	Normal

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU, KK
MONTH:	APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.040	
1	02 Apr 13	0.000	0.340	0.340	Protocol
2	16 Apr 13	0.000	0.340	0.340	Protocol
TOTAL :				2.720	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	306.60	102.20	408.80
TOTAL:				306.60	102.20	408.80

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MARCH 2013:				306.60	
1	01 Apr 13	42.60	46.32	3.72	
2	02 Apr 13	46.32	50.04	3.72	
3	03 Apr 13	50.04	53.76	3.72	
4	04 Apr 13	53.76	57.48	3.72	
5	05 Apr 13	57.48	61.20	3.72	
6	06 Apr 13	61.20	64.92	3.72	
7	07 Apr 13	64.92	68.60	3.68	
8	08 Apr 13	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Apr 13	72.60	78.29	5.69	
10	10 Apr 13	78.29	83.98	5.69	
11	11 Apr 13	83.98	89.67	5.69	
12	12 Apr 13	89.67	95.36	5.69	
13	13 Apr 13	95.36	101.05	5.69	
14	14 Apr 13	101.05	106.74	5.69	
15	15 Apr 13	106.74	112.43	5.69	
16	16 Apr 13	112.43	118.12	5.69	
17	17 Apr 13	118.12	123.81	5.69	
18	18 Apr 13	123.81	129.50	5.69	
19	19 Apr 13	129.50	135.19	5.69	
20	20 Apr 13	135.19	140.80	5.61	
21	22 Apr 13	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				408.80	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	42.120	14.040	56.160
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	32.940	10.980	43.920
3	Papar	01	Jalan Kota Kinabalu - Sindumin	163.410	54.470	217.880
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	147.510	49.170	196.680
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	69.030	23.010	92.040
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	7.542	2.514	10.056
TOTAL:				462.552	154.184	616.736

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.120	
1	02 Apr 13	0.000	2.500	2.500	1st cycle - Protocol Road
2	04 Apr 13	2.500	5.000	2.500	1st cycle - Protocol Road
3	05 Apr 13	5.000	7.020	2.020	1st cycle - Protocol Road
4	17 Apr 13	0.000	2.500	2.500	2nd cycle - Protocol Road
5	18 Apr 13	2.500	5.000	2.500	2nd cycle - Protocol Road
6	19 Apr 13	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				56.160	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.940	
1	08 Apr 13	7.020	8.550	1.530	Normal Road
2	10 Apr 13	8.550	10.100	1.550	Normal Road
3	11 Apr 13	10.100	11.420	1.320	Normal Road
4	12 Apr 13	11.420	12.830	1.410	Normal Road
5	13 Apr 13	12.830	14.370	1.540	Normal Road
6	14 Apr 13	14.370	15.820	1.450	Normal Road
7	15 Apr 13	15.820	17.200	1.380	Normal Road
8	16 Apr 13	17.200	18.000	0.800	Normal Road
TOTAL :				43.920	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				163.410	
1	08 Apr 13	44.800	46.900	2.100	Normal Road
2	08 Apr 13	46.900	49.100	2.200	Normal Road
3	08 Apr 13	49.100	51.200	2.100	Normal Road
4	09 Apr 13	51.200	53.450	2.250	Normal Road
5	09 Apr 13	53.450	55.450	2.000	Normal Road
6	09 Apr 13	55.450	57.400	1.950	Normal Road
7	10 Apr 13	57.400	59.250	1.850	Normal Road
8	10 Apr 13	59.250	61.650	2.400	Normal Road
9	10 Apr 13	61.650	63.900	2.250	Normal Road
10	11 Apr 13	63.900	66.300	2.400	Normal Road
11	11 Apr 13	66.300	68.500	2.200	Normal Road
12	11 Apr 13	68.500	70.780	2.280	Normal Road
13	12 Apr 13	70.780	72.470	1.690	Normal Road
14	08 Apr 13	18.000	20.050	2.050	Normal Road
15	09 Apr 13	20.050	22.550	2.500	Normal Road
16	09 Apr 13	22.550	25.000	2.450	Normal Road
17	10 Apr 13	25.000	27.400	2.400	Normal Road
18	10 Apr 13	27.400	29.750	2.350	Normal Road
19	10 Apr 13	29.750	31.950	2.200	Normal Road
20	11 Apr 13	31.950	34.200	2.250	Normal Road
21	11 Apr 13	34.200	36.500	2.300	Normal Road
22	11 Apr 13	36.500	38.900	2.400	Normal Road
23	12 Apr 13	38.900	41.200	2.300	Normal Road
24	12 Apr 13	41.200	43.200	2.000	Normal Road
25	13 Apr 13	43.200	44.800	1.600	Normal Road
TOTAL :				217.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				147.510	
1	01 Apr 13	0.000	0.650	0.650	1st cycle - Protocol Road
2	02 Apr 13	0.650	1.700	1.050	1st cycle - Protocol Road
3	03 Apr 13	1.700	2.910	1.210	1st cycle - Protocol Road
4	04 Apr 13	2.910	4.000	1.090	1st cycle - Protocol Road
5	05 Apr 13	4.000	6.420	2.420	Normal Road
6	06 Apr 13	6.420	9.620	3.200	Normal Road
7	08 Apr 13	9.620	13.170	3.550	Normal Road
8	09 Apr 13	13.170	16.820	3.650	Normal Road
9	10 Apr 13	16.820	19.470	2.650	Normal Road
10	11 Apr 13	19.470	22.420	2.950	Normal Road
11	12 Apr 13	22.420	24.820	2.400	Normal Road
12	13 Apr 13	24.820	27.470	2.650	Normal Road
13	15 Apr 13	27.470	30.320	2.850	Normal Road
14	16 Apr 13	30.320	32.770	2.450	Normal Road
15	22 Apr 13	32.770	35.720	2.950	Normal Road
16	23 Apr 13	35.720	38.820	3.100	Normal Road
17	24 Apr 13	38.820	42.020	3.200	Normal Road
18	25 Apr 13	42.020	45.170	3.150	Normal Road
19	17 Apr 13	0.000	0.650	0.650	2nd cycle - Protocol Road
20	18 Apr 13	0.650	1.700	1.050	2nd cycle - Protocol Road
21	19 Apr 13	1.700	2.910	1.210	2nd cycle - Protocol Road
22	20 Apr 13	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				196.680	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				69.030	
1	01 Apr 13	0.000	1.140	1.140	Normal Road
2	02 Apr 13	1.140	2.290	1.150	Normal Road
3	03 Apr 13	2.290	3.460	1.170	Normal Road
4	04 Apr 13	3.460	4.575	1.115	Protocol Road
5	05 Apr 13	4.575	5.675	1.100	Protocol Road
6	06 Apr 13	5.675	6.920	1.245	Protocol Road
7	12 Apr 13	6.920	8.500	1.580	Normal Road
8	13 Apr 13	8.500	10.000	1.500	Normal Road
9	14 Apr 13	10.000	11.500	1.500	Normal Road
10	15 Apr 13	11.500	13.050	1.550	Normal Road
11	08 Apr 13	13.050	14.650	1.600	Normal Road
12	09 Apr 13	14.650	16.200	1.550	Normal Road
13	10 Apr 13	16.200	17.880	1.680	Normal Road
14	11 Apr 13	17.880	19.550	1.670	Normal Road
15	16 Apr 13	3.460	4.650	1.190	Protocol Road
16	17 Apr 13	4.650	5.800	1.150	Protocol Road
17	18 Apr 13	5.800	6.920	1.120	Protocol Road
TOTAL :				92.040	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.542	
1	01 Apr 13	0.043	1.300	1.257	1st cycle - Protocol Road
2	17 Apr 13	0.043	1.300	1.257	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	177.900	59.300	237.200
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	106.065	35.355	141.420
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	85.410	28.470	113.880
TOTAL:				369.375	123.125	492.500

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			177.900	
02 Apr 13	69.310	73.310	4.00	1st cycle protocol road
03 Apr 13	45.120	47.000	1.88	Normal road
04 Apr 13	47.000	50.000	3.00	Normal road
05 Apr 13	50.000	53.000	3.00	Normal road
06 Apr 13	53.000	56.300	3.30	Normal road
08 Apr 13	56.300	58.400	2.10	Normal road
12 Apr 13	58.400	62.500	4.10	Normal road
13 Apr 13	62.500	66.500	4.00	Normal road
15 Apr 13	66.500	69.310	2.81	Normal road
15 Apr 13	73.310	75.000	1.69	Normal road
16 Apr 13	75.000	80.000	5.00	Normal road
17 Apr 13	69.310	73.310	4.00	2nd cycle protocol road
18 Apr 13	80.000	85.000	5.00	Normal road
19 Apr 13	85.000	90.000	5.00	Normal road
20 Apr 13	90.000	95.000	5.00	Normal road
22 Apr 13	95.000	100.420	5.42	Normal road
TOTAL :			237.200	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			106.065	
-	121.785	121.190	-	Under dual carriageway upgrading project
01 Apr 13	121.190	119.150	2.040	1st Cycle Protocol Road
-	119.150	115.570	-	Under dual carriageway upgrading project
01 Apr 13	115.570	114.475	1.095	1st Cycle Protocol Road
09 Apr 13	138.080	135.000	3.080	Normal Road
10 Apr 13	135.000	131.000	4.000	
11 Apr 13	131.000	127.000	4.000	Normal Road
12 Apr 13	127.000	123.050	3.950	Normal Road
-	123.050	121.785	-	Under dual carriageway upgrading project
13 Apr 13	114.475	110.000	4.475	Normal Road
16 Apr 13	121.190	119.150	2.040	2nd Cycle Protocol Road
16 Apr 13	115.570	114.475	1.095	2nd Cycle Protocol Road
17 Apr 13	110.000	106.000	4.000	Normal Road
18 Apr 13	106.000	103.000	3.000	Normal Road
19 Apr 13	103.000	100.420	2.580	Normal Road
TOTAL :			141.420	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			85.410	
02 Apr 13	163.650	163.485	0.165	Normal Road
02 Apr 13	163.485	160.585	2.900	1st Cycle Protocol Road
03 Apr 13	160.585	157.000	3.585	Normal Road
04 Apr 13	157.000	153.000	4.000	Normal Road
05 Apr 13	153.000	148.000	5.000	Normal Road
06 Apr 13	148.000	143.000	5.000	Normal Road
08 Apr 13	143.000	138.080	4.920	Normal Road
15 Apr 13	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			113.880	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	171.264	57.088	228.352
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	102.018	34.006	136.024
3	Beaufort	502	Jalan Beaufort - Menumbok	67.545	22.515	90.060
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	111.150	37.050	148.200
TOTAL:				451.977	150.659	602.636

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				171.264	
1	03-Apr-13	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03-Apr-13	72.535	76.480	3.945	
4	04-Apr-13	76.480	77.300	0.820	
5		77.300	77.330		Bridge
6	04-Apr-13	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04-Apr-13	80.296	81.580	1.284	
9	05-Apr-13	81.580	86.920	5.340	
10	06-Apr-13	86.920	89.550	2.630	
11		89.550	89.571		Bridge
12	06-Apr-13	89.571	92.000	2.429	
13	02-Apr-13	92.000	95.410	3.410	1st cycle for protocol road
14	02-Apr-13	95.410	95.538		Bridge
15	02-Apr-13	95.538	96.000	0.462	1st cycle for protocol road
16	02-Apr-13	96.000	97.620	1.620	
17	08-Apr-13	97.620	103.980	6.360	
18	09-Apr-13	103.980	110.341	6.361	
19		110.341	110.405		Bridge
20	12-Apr-13	110.405	116.330	5.925	
21	12-Apr-13	116.330	122.390	6.060	
22	13-Apr-13	122.390	126.000	3.610	
23	14-Apr-13	92.000	95.410	3.410	2nd cycle for protocol road
24		95.410	95.538		Bridge
25	14-Apr-13	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				228.352	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				102.018	
1	02-Apr-13	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02-Apr-13	138.998	140.290	1.292	1st cycle for protocol road
4	12-Apr-13	126.000	131.880	5.880	
5	13-Apr-13	131.880	132.470	0.590	
6		132.470	132.584		Bridge
7	12-Apr-13	132.584	136.290	3.706	
8	12-Apr-13	140.290	142.620	2.330	
9	13-Apr-13	142.620	149.333	6.713	
10		149.333	149.415		Bridge
11	14-Apr-13	149.415	149.476	0.061	
12	14-Apr-13	149.826	150.600	0.774	
13	14-Apr-13	150.600	156.150	5.550	
14	14-Apr-13	156.150	156.700	0.550	
15	15-Apr-13	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15-Apr-13	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				136.024	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **502**

ROAD NAME: **JALAN BEAUFORT - MENUMBOK**

MONTH: **APRIL 2013**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				67.545	
1	07 Apr 13	0.000	5.260	5.260	
2	08 Apr 13	5.260	11.130	5.870	
3	08 Apr 13	11.130	14.597	3.467	
4		14.597	14.612		Bridge
5	09 Apr 13	14.612	16.400	1.788	
6		16.400	16.415		Bridge
7	12 Apr 13	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	12 Apr 13	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	12 Apr 13	17.852	21.720	3.868	
12	13 Apr 13	21.720	22.620	0.900	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				90.060	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: APRIL 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				111.150	
1	12 Apr 13	22.620	26.530	3.910	
2	13 Apr 13	26.530	32.420	5.890	
3	14 Apr 13	32.420	38.090	5.670	
4	15 Apr 13	38.090	43.680	5.590	
5	16 Apr 13	43.680	49.220	5.540	
6	17 Apr 13	49.220	54.820	5.600	
7	18 Apr 13	54.820	59.670	4.850	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				148.200	

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH77.886
KM77.886

**R04 - ROAD FURNITURE
CLEANING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.381-LHS
KM96.981

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 3.500 - RHS
KM 13.500

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 0.000 - LHS
KM 10.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 1.000 Rdbout
KM 12.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 47.680 - LHS
KM 57.680

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 46.650 - CH 46.835 - LHS
KM 56.650 - KM 56.835

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 45.000 - LHS
KM 55.000

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 114.420 - RHS
KM 116.180

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 28.850 - LHS
KM 28.850

**R04 - ROAD FURNITURE
PAINTING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	10,014.00	1,183.00	11,197.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	130	163	293	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	7	11	18	0	0	0
			Delineator Post	No.	30	0	30	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	50.00	0.00	50.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	20	0	20	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	3	0	3	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,469.79	0.00	5,469.79	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	446	0	446	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	48	0	48	3	0	3
			Delineator Post	No.	9	0	9	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	172	0	172	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	20	0	20	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	2,896.00	3,103.00	5,999.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	41	40	81	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	16	18	34	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	105	0	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,530.00	1,590.00	3,120.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	495	174	669	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	19	8	27	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	62	0	62	0	0	0
			Traffic Signal	No.	6	0	6	0	0	0
			Kilometer Post	No.	4	0	4	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	837.00	0.00	837.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	21	0	21	0	0	0
			Traffic Signal	No.	49	0	49	0	0	0
			Kilometer Post	No.	5	0	5	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	0	8	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	56	0	56	0	0	0
			Traffic Signal	No.	8	0	8	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,707.00	0.00	5,707.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	280	45	325	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	29	3	32	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,122.00	658.00	1,780.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	90	68	158	0	0	0
			Traffic Signal	No.	12	0	12	0	0	0
			Kilometer Post	No.	7	13	20	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	1,774.50	0.00	1,774.50	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	317	0	317	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	35	0	35	0	0	0
			Delineator Post	No.	257	0	257	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	11,124.00	4,030.00	15,154.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	147	59	206	0	0	0
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	52	15	67	0	0	0
			Delineator Post	No.	327	266	593	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	487.00	2,721.00	3,208.00	0.00	2,721.00	2,721.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	31	114	145	0	114	114
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	4	21	25	0	21	21
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,963.00	0.00	5,963.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	113	0	113	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	29	0	29	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	2,480.00	0.00	2,480.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	109	0	109	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	25	0	25	0	0	0
			Delineator Post	No.	106	0	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	816.00	750.00	1,566.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	153	57	210	0	0	0
			Traffic Signal	No.	8	0	8	0	0	0
			Kilometer Post	No.	23	15	38	0	0	0
			Delineator Post	No.	33	0	33	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	255	0	255	0	130	130
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	22	0	22	0	9	9
			Delineator Post	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	394	0	394	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	30	0	30	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-				
1						0.00	0.00	0.00	
2						0.00	0.00	0.00	
3						0.00	0.00	0.00	
4						0.00	0.00	0.00	
5						0.00	0.00	0.00	
6						0.00	0.00	0.00	
7						0.00	0.00	0.00	
8						0.00	0.00	0.00	
9						0.00	0.00	0.00	
10						0.00	0.00	0.00	
11						0.00	0.00	0.00	
12						0.00	0.00	0.00	
13						0.00	0.00	0.00	
14						0.00	0.00	0.00	
15						0.00	0.00	0.00	
16						0.00	0.00	0.00	
17						0.00	0.00	0.00	
18						0.00	0.00	0.00	
19						0.00	0.00	0.00	
20						0.00	0.00	0.00	
21						0.00	0.00	0.00	
22						0.00	0.00	0.00	
23						0.00	0.00	0.00	
24						0.00	0.00	0.00	
25						0.00	0.00	0.00	
26						0.00	0.00	0.00	
27						0.00	0.00	0.00	
28						0.00	0.00	0.00	
29						0.00	0.00	0.00	
30						0.00	0.00	0.00	
CARRIED FORWARD:						0.00	0.00	0.00	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 CRACK SEALING RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	Crack Sealing Length (m)	REMARKS
BROUGHT FORWARD:			-	
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
CARRIED FORWARD:				

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd_____
For JKR Sabah

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVING BLOCK RECORD

DISTRICT: _____

ROUTE NO. _____

ROAD NAME: _____

MONTH: _____

ITEM	DATE	CHAINAGE	LENGTH (m)	WIDTH (m)	AREA (m2)	REMARKS
BROUGHT FORWARD:			-	-		
1					0.00	
2					0.00	
3					0.00	
4					0.00	
5					0.00	
6					0.00	
7					0.00	
8					0.00	
9					0.00	
10					0.00	
11					0.00	
12					0.00	
13					0.00	
14					0.00	
15					0.00	
16					0.00	
17					0.00	
18					0.00	
19					0.00	
20					0.00	
21					0.00	
22					0.00	
23					0.00	
24					0.00	
25					0.00	
26					0.00	
27					0.00	
28					0.00	
29					0.00	
30					0.00	
CARRIED FORWARD:					0.00	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	10,014.00	1,183	11,197.00	0	0.00	0
				Road Kerb	0.00	0	0.00	0	0.00	0
				Signage	130	163	293	0	0	0
				Traffic Signal						
				Kilometer Post	7	11	18	0	0	0
				Delineator Post	30	0	30	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	50.00	0	50.00	0	0	0
				Road Kerb	0.00	0	0.00	0	0	0
				Signage	20	0	20	0	0	0
				Traffic Signal						
				Kilometer Post	3	0	3	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	5,469.79	0.00	5,469.79	0	0	0
				Road Kerb	0.00		0.00	0	0	0
				Signage	446	0	446	0	0	0
				Traffic Signal						
				Kilometer Post	48	0	48	0	0	0
				Delineator Post	9	0	9	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
77.056	85.824	Guardrails	874.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
76.610	85.850	Signages & Posts	78	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
77.980	85.980	Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
93.316	96.620	Guardrails	309.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
85.860	96.580	Signages & Posts	85	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
86.980	96.980	Kilometer Posts	6	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION APRIL 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		Protokol
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		Protokol
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	1,530.00	1,590.00	3,120.00	0.00	560.00	560.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	495	174	669	0	389	389
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	19	8	27	0	17	17
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	172	0	172	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	20	0	20	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	3,896.00	3,103.00	6,999.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	41	40	81	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	16	18	34	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	105	0	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	8	16	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.530	7.500	Guardrails	-	Metre	Guardrails	560	Metre	05 April 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	215	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	9	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
7.500	10.400	Guardrails	-	Metre	Guardrails	-	Metre	17 April 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	106	No.	Sign Posts	106	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	5	No.	Kilometer Posts	5	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
14.400	19.500	Guardrails	1,590	Metre	Guardrails	-	Metre	30 April 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	68	No.	Sign Posts	68	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	3	No.	Kilometer Posts	3	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	0.340	Guardrails	-	Metre	Guardrails	-	Metre	03 April 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	8	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

DATE OF INSPECTION APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
14.488	17.000	Guardrails	400	Metre	Guardrails	-	Metre	01 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
17.000	18.500	Guardrails	488	Metre	Guardrails	-	Metre	03 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
18.500	20.000	Guardrails	100	Metre	Guardrails	-	Metre	06 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

DATE OF INSPECTION APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	21.500	Guardrails	204	Metre	Guardrails	-	Metre	09 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
21.500	23.000	Guardrails	356	Metre	Guardrails	-	Metre	12 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
23.000	24.500	Guardrails	348	Metre	Guardrails	-	Metre	16 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	26.000	Guardrails	284	Metre	Guardrails	-	Metre	20 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
26.000	27.500	Guardrails	479	Metre	Guardrails	-	Metre	23 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
27.500	29.000	Guardrails	444	Metre	Guardrails	-	Metre	29 Apr 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	11,124.00	4,030.00	15,154.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	147	59	206	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	52	15	67	0	0	0
				Delineator Post	No.	236	266	502	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: April 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 57.440 (Km 94.040)	Ch 61.160 (Km 97.760)	Guardrails	<u>1,279</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>7</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>3</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>56</u>	No.	Delineator Posts	<u> </u>	No.	
Ch 61.160 (Km 97.760)	Ch68.600 (Km 105.200)	Guardrails	<u>1,549</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>10</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>8</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>210</u>	No.	Delineator Posts	<u> </u>	No.	
Ch68.600 (Km 105.200)	Ch 72.600 (Km 109.200)	Guardrails	<u>1,202</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>42</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>4</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m		-			-	
				Road Kerb	m		-		-	-	-
				Signage	No.	62	-	62	-	-	-
				Traffic Signal	No.	6	-	6	-	-	-
				Kilometer Post	No.	4	-	4	-	-	-
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	1,774.50	-	1,774.50	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	317	-	317	-	-	-
				Traffic Signal	No.	-	-			-	
				Kilometer Post	No.	35	-	35	-	-	-
				Delineator Post	No.	257	-	257	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,707.00	-	5,707.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	280	45	325	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	29	3	32	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	837.00	-	837.00	-	-	-
				Road Kerb	m		-		-	-	
				Signage	No.	21	-	21	-	-	-
				Traffic Signal	No.	49	-	49	-	-	-
				Kilometer Post	No.	5	-	5	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,122.00	658.00	1,780.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	90	68	158	-	-	-
				Traffic Signal	No.	12	-	12	-	-	-
				Kilometer Post	No.	7	13	20	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m		-		-	-	-
				Signage	No.	56	-	56	-	-	-
				Traffic Signal	No.	8	-	8	-	-	-
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
6.920	19.550	Guardrails <u>546</u> Metre		Guardrails <u> </u> Metre		2nd cycle for
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		Cleaning Work
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>33</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		RHS
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		26 to 28/04/2013
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
6.920	19.550	Guardrails <u>112</u> Metre		Guardrails <u> </u> Metre		2nd cycle for
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		Cleaning Work
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u>35</u> No.		Sign Posts <u> </u> No.		(Normal Road)
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		LHS
		Kilometer Posts <u>13</u> No.		Kilometer Posts <u> </u> No.		26 to 28/04/2013
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		
		Guardrails <u> </u> Metre		Guardrails <u> </u> Metre		
		Barriers <u> </u> Metre		Barriers <u> </u> Metre		
				Road Kerbs <u> </u> Metre		
		Signages & Posts <u> </u> No.		Sign Posts <u> </u> No.		
		Traffic Signal <u> </u> No.		Traffic Light Posts <u> </u> No.		
		Kilometer Posts <u> </u> No.		Kilometer Posts <u> </u> No.		
		Delineator Post <u> </u> No.		Delineator Posts <u> </u> No.		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) RHS 01 to 03/04/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>24</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) RHS 01 to 03/04/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>19</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts <u>3</u> No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		3rd cycle for Cleaning Work (Protocol Road) MEDIAN 01 to 03/04/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>2</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	487.00	2,721.00	3,208.00	0.00	2,721.00	2,721.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	31	114	145	0	114	114
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	4	21	25	0	21	21
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,963.00		5,963.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	113		113	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	29		29	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	2,480.00		2,480.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	109		109	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	25		25	0		0
				Delineator Post	No.	106		106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: April 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
45.120	69.310	Guardrails	2,721	Metre	Guardrails	-	Metre	2nd cycle normal road (KM Post 58 & 59 missing)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	114	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	22	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
45.120	69.310	Guardrails	-	Metre	Guardrails	2,721	Metre	1st cycle normal road (KM Post 58 & 59 missing)
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs		Metre	
		Signages & Posts	-	No.	Sign Posts	114	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	22	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	816.00	750.00	1,566.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	153	57	210.00	0	0	0
				Traffic Signal	No.	8	0	8.00	0	0	0
				Kilometer Post	No.	23	15	38.00	0	0	0
				Delineator Post	No.	33	0	33.00	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	255	0	255.00	0	130	130
				Traffic Signal	No.	0	0	0.00	0	0	0
				Kilometer Post	No.	22	0	22.00	0	9	9
				Delineator Post	No.	0	0	0.00	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	394	0	394	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	30	0	30	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
99.970	100.063	Guardrails	129	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
98.056	102.235	Signages & Posts	9	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
98.330	102.319	Kilometer Posts	5	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
104.211	104.246	Guardrails	64	Metre	Guardrails		Metre	1 panel need to replace
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
105.405	108.805	Signages & Posts	8	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
104.310	108.275	Kilometer Posts	2	No.	Kilometer Posts		No.	3 nos. need to replace
		Delineator Post		No.	Delineator Posts		No.	
110.208	110.425	Guardrails	108	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
109.491	110.907	Signages & Posts	16	No.	Sign Posts		No.	3 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
109.295	110.275	Kilometer Posts	2	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
112.628	112.833	Guardrails	216	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
112.010	112.840	Signages & Posts	14	No.	Sign Posts		No.	1 no. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
111.283	112.255	Kilometer Posts	2	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
113.050	113.542	Guardrails	221	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
113.457	113.857	Signages & Posts	2	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
113.265		Kilometer Posts	1	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
114.120	114.132	Guardrails	12	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
114.412	116.425	Signages & Posts	8	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
114.260	116.250	Kilometer Posts	3	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: APRIL 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
26.418	27.850	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
23.013	27.040	Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	27	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Kilometer Posts	5	No.	
					Delineator Posts	_____	No.	
28.020	30.338	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
28.025	30.030	Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	48	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Kilometer Posts	2	No.	
					Delineator Posts	_____	No.	
31.085	32.700	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
31.045	32.015	Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	55	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Delineator Post	_____	No.	Kilometer Posts	2	No.	
					Delineator Posts	_____	No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : KOTA KINABALU
ROUTE NO : 01 JALAN KOTA KINABALU - KUDAT
LOCATION : CH 4.200
KM 4.200

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 61.372 (KM 97.972) - IOUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 62.260 (KM 98.860) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH62.810 (KM 99.410)- OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH64.990 (KM 101.590)-IN LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 65.043 (KM 101.643) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 69.548 (KM 106.148) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 2.731 (C6)
KM 12.731

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 154.500
KM 164.500

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 153.500
KM 163.500

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 151.350
KM 161.350

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 108.009 - LHS
KM 109.769

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	91	0	91	8	0	8	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	2	0	2	1	0	1
Kudat	01	Jalan Kota Kinabalu-Kudat	44	60	104	18	8	26	1	0	1
Tuaran	01	Jalan Kota Kinabalu-Kudat	69	9	78	1	0	1	1	0	1
	22	Jalan Kota Kinabalu-Sandakan	34	27	61	0	2	2	0	0	0
	503	Jalan Berungis-Kota Belud	73	0	73	4	0	4	3	0	3
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	67	26	93	12	7	19	7	6	13
	01	Jalan Kota Kinabalu-Sindumin	11	0	11	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	0	2	2	0	2	0	0	0
	606	Jalan Susur Sepangar Bay	0	15	15	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	3	3	6	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	1	0	1	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	30	0	30	0	0	0	4	0	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	130	7	137	6	0	6	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	6	0	6	0	0	0	1	0	1
Papar	01	Jalan Kota Kinabalu-Sindumin	38	51	89	55	2	57	14	0	14
Ranau	22	Jalan Kota Kinabalu-Sandakan	123	35	158	6	3	9	5	0	5
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	167	0	167	10	0	10	5	0	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	8	14	22	3	1	4	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	22	17	39	5	4	9	2	2	4
Beaufort	01	Jalan Kota Kinabalu-Sindumin	36	25	61	42	4	46	19	9	28
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	12	0	12	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	73	0	73	27	0	27	1	0	1
TOTAL			1061	289	1350	207	31	238	64	17	81

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : APRIL 2013**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	91	-	91	8	-	8	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	2	-	2	1	-	1
3	Kudat	01	Jalan Kota Kinabalu - Kudat	44	60	104	18	8	26	1	-	1
TOTAL :				135	60	195	28	8	36	2	-	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			77	5	9	91	6	2	0	8	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			77	5	9	91	6	2	0	8	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	2	2	0	0	1	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			0	0	0	0	0	0	2	2	0	0	1	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	6	0	44	5	13	0	18	0	1	0	1		
1	169.638					0		1		1				0	01 Apr 13	
2	169.505		1			1				0				0	01 Apr 13	
3	169.360		1			1				0				0	02 Apr 13	
4	169.155		1			1				0				0	02 Apr 13	
5	169.040		1			1				0				0	03 Apr 13	
6	168.900		1			1				0				0	03 Apr 13	
7	168.452		1			1				0				0	03 Apr 13	
8	167.668		1			1				0				0	04 Apr 13	
9	167.180		1			1				0				0	04 Apr 13	
10	166.945		1			1				0				0	05 Apr 13	
11	166.530		1			1				0				0	05 Apr 13	
12	166.112		1			1				0				0	05 Apr 13	
13	165.815					0				0				0	06 Apr 13	
14	165.740		1			1				0				0	06 Apr 13	
15	165.730					0				0				0	06 Apr 13	
CARRIED FORWARD:			50	6	0	56	5	14	0	19	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			50	6	0	56	5	14	0	19	0	1	0	1		
16	165.620		1			1				0				0	08 Apr 13	
17	165.080		1			1				0				0	08/04/2013\	
18	164.802				1	1				0				0	09 Apr 13	
19	164.800		1			1				0				0	09 Apr 13	
20	164.465		1			1				0				0	10 Apr 13	
21	164.455		1			1				0				0	10 Apr 13	
22	163.892			1		1				0				0	11 Apr 13	
23	163.620		1			1				0				0	11 Apr 13	
24	163.565		1			1				0				0	11 Apr 13	
25	163.370		1			1				0				0	12 Apr 13	
26	162.892		1			1				0				0	12 Apr 13	
27	162.515					0	1			1				0	12 Apr 13	
28	162.203					0	1			1				0	13 Apr 13	
29	161.845		1			1				0				0	13 Apr 13	
30	161.450		1			1				0				0	13 Apr 13	
CARRIED FORWARD:			61	7	1	69	7	14	0	21	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	7	1	69	7	14	0	21	0	1	0	1		
31	161.235		1			1				0				0	15 Apr 13	
32	161.140		1			1				0				0	15 Apr 13	
33	160.930		1			1				0				0	16 Apr 13	
34	160.730		1			1				0				0	16 Apr 13	
35	160.414		1			1				0				0	16 Apr 13	
36	160.410			1		1				0				0	17 Apr 13	
37	160.000		1			1				0				0	17 Apr 13	
38	159.850		1			1				0				0	17 Apr 13	
39	159.551		1			1				0				0	18 Apr 13	
40	159.210		1			1				0				0	18 Apr 13	
41	159.175		1			1				0				0	18 Apr 13	
42	159.045					0	1			1				0	19 Apr 13	
43	158.790					0	1			1				0	19 Apr 13	
44	158.495		1			1				0				0	20 Apr 13	
45	158.307		1			1				0				0	20 Apr 13	
CARRIED FORWARD:			73	8	1	82	9	14	0	23	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	8	1	82	9	14	0	23	0	1	0	1		
46	158.220		1			1				0				0	22 Apr 13	
47	157.980		1			1				0				0	22 Apr 13	
48	157.515		1			1				0				0	22 Apr 13	
49	157.255		1			1				0				0	23 Apr 13	
50	156.755				1	1				0				0	23 Apr 13	
51	156.470		1			1				0				0	23 Apr 13	
52	156.162		1			1				0				0	24 Apr 13	
53	156.060		1			1				0				0	24 Apr 13	
54	155.870		1			1				0				0	24 Apr 13	
55	155.265		1			1				0				0	25 Apr 13	
56	155.208		1			1				0				0	25 Apr 13	
57	155.170		1			1				0				0	25 Apr 13	
58	154.715					0	1			1				0	26 Apr 13	
59	154.702		1			1				0				0	26 Apr 13	
60	154.535					0	1			1				0	26 Apr 13	
CARRIED FORWARD:			85	8	2	95	11	14	0	25	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			85	8	2	95	11	14	0	25	0	1	0	1		
61	152.378					0			1	1				0	27 Apr 13	
62	151.910		1			1				0				0	27 Apr 13	
63	151.430				1	1				0				0	27 Apr 13	
64	151.350		1			1				0				0	29 Apr 13	
65	151.208			1		1				0				0	29 Apr 13	
66	149.924		1			1				0				0	29 Apr 13	
67	149.740		1			1				0				0	29 Apr 13	
68	149.439		1			1				0				0	30 Apr 13	
69	149.353		1			1				0				0	30 Apr 13	
70	148.647		1			1				0				0	30 Apr 13	
71																
72																
73																
74																
75																
BALANCE END OF APR :			92	9	3	104	11	14	1	26	0	1	0	1		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month: APRIL 2013*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	67	26	93	12	7	19	7	6	13
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	69	9	78	1	-	1	1	-	1
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	34	27	61	-	2	2	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	73	-	73	4	-	4	3	-	3
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	15	15	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	3	3	6	-	-	-	-	-	-
TOTAL :				246	80	326	17	9	26	11	6	17

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	4	0	67	7	5	0	12	2	5	0	7		
1	0.436		1			1									03 Apr 13	
2	0.640		1			1									03 Apr 13	
3	0.887		1			1									03 Apr 13	
4	0.945										1			1	08 Apr 13	
5	1.183			1		1									08 Apr 13	
6	1.604		1			1									08 Apr 13	
7	1.673											1		1	08 Apr 13	
8	1.739		1			1									08 Apr 13	
9	1.779		1			1									08 Apr 13	
10	2.131											1		1	08 Apr 13	
11	2.400											1		1	08 Apr 13	
12	2.749		1			1									08 Apr 13	
13	3.190			1		1									08 Apr 13	
14	3.575		1			1									08 Apr 13	
15	3.779		1			1									08 Apr 13	
CARRIED FORWARD :			72	6	0	78	7	5	0	12	3	8	0	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	6	0	78	7	5	0	12	3	8	0	11		
16	3.927	A1004200	1			1									08 Apr 13	
17	4.200						1			1					22 Apr 13	
18	4.522			1			1								22 Apr 13	
19	4.693			1			1								22 Apr 13	
20	5.036	A1005030									1			1	26 Apr 13	
21	5.043	A1005040					1			1					26 Apr 13	
22	5.104											1		1	26 Apr 13	
23	5.433	1005430		1		1									26 Apr 13	
24	5.670		1			1									26 Apr 13	
25	5.900						1			1					26 Apr 13	
26	5.970							1		1					26 Apr 13	
27	6.356		1			1									26 Apr 13	
28	7.360						1			1					26 Apr 13	
29	7.612		1			1									26 Apr 13	
30	7.962		1			1									26 Apr 13	
CARRIED FORWARD :			79	7	0	86	11	6	0	17	4	9	0	13		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			79	7	0	86	11	6	0	17	4	9	0	13		
31	8.044		1			1									26 Apr 13	
32	8.188						1			1					26 Apr 13	
33	8.431		1			1									26 Apr 13	
34	8.949		1			1									26 Apr 13	
35	9.165		1			1									30 Apr 13	
36	9.266		1			1									30 Apr 13	
37	9.571		1			1									30 Apr 13	
38	9.717		1			1									30 Apr 13	
39	10.370							1		1					30 Apr 13	
TOTAL :			86	7	0	93	12	7	0	19	4	9	0	13		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	5	1	69	0	1	0	1	0	1	0	1		
1	30.773		1			1									05 Apr 13	
2	30.927		1			1									05 Apr 13	
3	31.144		1			1									05 Apr 13	
4	31.365		1			1									05 Apr 13	
5	31.568		1			1									05 Apr 13	
6	31.829		1			1									05 Apr 13	
7	31.978		1			1									05 Apr 13	
8	32.305		1			1									05 Apr 13	
9	32.700		1			1									05 Apr 13	
TOTAL :			72	5	1	78	0	1	0	1	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			22	1	11	34	0	0	0	0	0	0	0	0		
1	15.816	A4/016.420	1			1									01 Apr 13	
2	16.790	A4/017.290	1			1									03 Apr 13	
3	16.870		1			1									03 Apr 13	
4	17.175	A4/017.780	1			1									06 Apr 13	
5	17.567	A4/018.190	1			1									06 Apr 13	
6	17.734	A4/018.330	1			1									06 Apr 13	
7	17.967	A4/018.570	1			1									06 Apr 13	
8	20.538	A4/021.140	1			1									10 Apr 13	
9	20.992		1			1									13 Apr 13	
10	21.451		1			1									13 Apr 13	
11	21.817	A4/022.420	1			1									17 Apr 13	
12	22.116	A4/022.750	1			1									17 Apr 13	
13	22.533	A4/023.130	1			1									17 Apr 13	
14	22.870	A4/023.480					1			1					17 Apr 13	
15	23.356	A4/012.960	1			1									22 Apr 13	
CARRIED FORWARD :			36	1	11	48	1	0	0	1	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			36	1	11	48	1	0	0	1	0	0	0	0		
16	23.457		1			1									22 Apr 13	
17	23.491	A4/024.080	1			1									22 Apr 13	
18	23.680	A4/024.270	1			1									22 Apr 13	
19	23.954	A4/024.530					1			1					22 Apr 13	
20	23.991	A4/024.570	1			1									22 Apr 13	
21	24.088	A4/024.680	1			1									22 Apr 13	
22	24.413	A4/025.010	1			1									22 Apr 13	
23	25.034	A4/025.640	1			1									25 Apr 13	
24	25.780	A4/026.380	1			1									25 Apr 13	
25	26.517		1			1									25 Apr 13	
26	26.650	A4/027.280	1			1									25 Apr 13	
27	26.916	A4/027.520	1			1									25 Apr 13	
28	27.425	A4/028.030	1			1									25 Apr 13	
29	28.643	A4/029.240	1			1									30 Apr 13	
TOTAL :			49	1	11	61	2	0	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	1	0	73	0	4	0	4	1	2	0	3		
TOTAL :			72	1	0	73	0	4	0	4	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	0.020		1			1									23 Apr 13	
2	0.021		1			1									23 Apr 13	
3	0.251		1			1									23 Apr 13	
4	0.495		1			1									23 Apr 13	
5	0.658		1			1									23 Apr 13	
6	0.677		1			1									23 Apr 13	
7	1.065		1			1									30 Apr 13	
8	1.373		1			1									30 Apr 13	
9	1.565		1			1									30 Apr 13	
10	1.573		1			1									30 Apr 13	
11	1.573		1			1									30 Apr 13	
12	1.600		1			1									30 Apr 13	
13	1.600		1			1									30 Apr 13	
14	1.656		1			1									30 Apr 13	
15	2.085		1			1									30 Apr 13	
TOTAL :			15	0	0	15	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	3	0	3	0	0	0	0	0	0	0	0		
1	0.023			1		1									03 Apr 13	
2	0.192			1		1									03 Apr 13	
3	0.221			1		1									03 Apr 13	
TOTAL :			0	6	0	6	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	123	35	158	6	3	9	5	0	5
TOTAL :				123	35	158	6	3	9	5	0	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM MARCH 2013:			98	5	20	123	5	0	1	6	1	2	2	5		
1	57.630	-	1			1				0				0	01 Apr 13	
2	57.837	-			1	1				0				0	01 Apr 13	
3	58.013	-	1			1				0				0	01 Apr 13	
4	58.227	A4.058.830	1			1				0				0	02 Apr 13	
5	58.781	A4.059.380	1			1				0				0	02 Apr 13	
6	59.085	A4.059.680	1			1				0				0	02 Apr 13	
7	59.426	-		1		1				0				0	03 Apr 13	
8	59.876	A4.060.480	1			1				0				0	03 Apr 13	
9	60.180		1			1				0				0	03 Apr 13	
10	60.200	-	1			1				0				0	04 Apr 13	
11	60.438	-	1			1				0				0	04 Apr 13	
12	60.840	A4.061.410	1			1				0				0	04 Apr 13	
13	61.130	-	1			1				0				0	05 Apr 13	
14	61.372	-	1			1				0				0	05 Apr 13	
15	62.260	-	1			1				0				0	05 Apr 13	
CARRIED FORWARD :			111	6	21	138	5	0	1	6	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			111	6	21	138	5	0	1	6	1	2	2	5		
16	62.458	A4.063.060	1			1				0				0	06 Apr 13	
17	62.810	A4.063.410	1			1				0				0	06 Apr 13	
18	63.096	-	1			1				0				0	08 Apr 13	
19	63.370	A4.063.970	1			1				0				0	08 Apr 13	
20	64.990	A4.065.590	1			1				0				0	09 Apr 13	
21	65.043	A4.065.640	1			1				0				0	09 Apr 13	
22	65.372	A4.065.970	1			1				0				0	11 Apr 13	
23	65.903	A4.066.500	1			1				0				0	11 Apr 13	
24	66.110	A4.066.710	1			1				0				0	12 Apr 13	
25	66.702	A4.067.300				0	1			1				0	12 Apr 13	
26	67.020	A4.067.620	1			1				0				0	15 Apr 13	
27	68.081	A4.068.680	1			1				0				0	15 Apr 13	
28	68.997	A4.069.600	1			1				0				0	23 Apr 13	Protocol Road -1st Cycle
29	69.255	A4.068.860	1			1				0				0	23 Apr 13	Protocol Road -1st Cycle
30	69.548	A4.070.150	1			1				0				0	23 Apr 13	Protocol Road -1st Cycle
CARRIED FORWARD :			125	6	21	152	6	0	1	7	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			125	6	21	152	6	0	1	7	1	2	2	5		
31	69.807	A4.070.410				0	1			1				0	24 Apr 13	Protocol Road -1st Cycle
32	70.120	-	1			1				0				0	24 Apr 13	Protocol Road -1st Cycle
33	70.445	-	1			1				0				0	24 Apr 13	Protocol Road -1st Cycle
34	70.710	A4.071.310	1			1				0				0	25 Apr 13	Protocol Road -1st Cycle
35	71.096	A4.071.690	1			1				0				0	25 Apr 13	Protocol Road -1st Cycle
36	71.140	-	1			1				0				0	26 Apr 13	Protocol Road -1st Cycle
37	72.370	A4.108.970				0	1			1				0	26 Apr 13	Protocol Road -1st Cycle
38	72.510	A4.011.520			1	1				0				0	26 Apr 13	Protocol Road -1st Cycle
39																
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			130	6	22	158	8	0	1	9	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	11	-	11	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	30	-	30	-	-	-	4	-	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	38	51	89	55	2	57	14	-	14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	130	7	137	6	-	6	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	-	2	2	-	2	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	6	-	6	-	-	-	1	-	1
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	1	-	1	-	-	-	-	-	-
			TOTAL :	218	58	276	63	2	65	19	-	19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			9	1	1	11	0	0	0	0	0	0	0	0		
TOTAL :			9	1	1	11	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	5	1	30	0	0	0	0	0	4	0	4		
TOTAL :			24	5	1	30	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	14	0	38	35	19	1	55	0	13	1	14		
1	37.565	C130	1			1				0				0	01 Apr 13	2nd cycle for Normal Road
2	37.162	C129			1	1				0				0	02 Apr 13	2nd cycle for Normal Road
3	36.723	C128	1			1				0				0	02 Apr 13	2nd cycle for Normal Road
4	36.470	C127	1			1				0				0	03 Apr 13	2nd cycle for Normal Road
5	36.193	C126	1			1				0				0	03 Apr 13	2nd cycle for Normal Road
6	36.000	C125		1		1				0				0	03 Apr 13	2nd cycle for Normal Road
7	35.772	C124	1			1				0				0	04 Apr 13	2nd cycle for Normal Road
8	35.350	C123	1			1				0				0	04 Apr 13	2nd cycle for Normal Road
9	34.777	C122			1	1				0				0	05 Apr 13	2nd cycle for Normal Road
10	34.336	C121	1			1				0				0	05 Apr 13	2nd cycle for Normal Road
11	34.307	C120	1			1				0				0	05 Apr 13	2nd cycle for Normal Road
12	34.068	C119			1	1				0				0	05 Apr 13	2nd cycle for Normal Road
13	33.732	C118	1			1				0				0	08 Apr 13	2nd cycle for Normal Road
14	33.500	C117	1			1				0				0	09 Apr 13	2nd cycle for Normal Road
15	33.458	C116	1			1				0				0	09 Apr 13	2nd cycle for Normal Road
CARRIED FORWARD:			35	15	3	53	35	19	1	55	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			35	15	3	53	35	19	1	55	0	13	1	14		
16	33.129	C115	1			1			0				0	10 Apr 13	2nd cycle for Normal Road	
17	32.854	C114	1			1			0				0	11 Apr 13	2nd cycle for Normal Road	
18	32.287	C113	1			1			0				0	12 Apr 13	2nd cycle for Normal Road	
19	32.138	C112			1	1			0				0	12 Apr 13	2nd cycle for Normal Road	
20	31.930	C111	1			1			0				0	12 Apr 13	2nd cycle for Normal Road	
21	31.678	C110	1			1			0				0	13 Apr 13	2nd cycle for Normal Road	
22	31.208	C109	1			1			0				0	13 Apr 13	2nd cycle for Normal Road	
23	31.127	C108			1	1			0				0	13 Apr 13	2nd cycle for Normal Road	
24	30.986	C107			1	1			0				0	13 Apr 13	2nd cycle for Normal Road	
25	30.766	C106			1	1			0				0	15 Apr 13	2nd cycle for Normal Road	
26	30.674	C105			1	1			0				0	15 Apr 13	2nd cycle for Normal Road	
27	30.541	C104			1	1			0				0	15 Apr 13	2nd cycle for Normal Road	
28	30.318	C103			1	1			0				0	16 Apr 13	2nd cycle for Normal Road	
29	29.996	C102	1			1			0				0	16 Apr 13	2nd cycle for Normal Road	
30	29.896	C101				0	1		1				0	16 Apr 13	2nd cycle for Normal Road	
CARRIED FORWARD:			42	15	10	67	36	19	1	56	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			42	15	10	67	36	19	1	56	0	13	1	14		
31	29.767	C100			1	1				0				0	17 Apr 13	2nd cycle for Normal Road
32	28.958	C99			1	1				0				0	17 Apr 13	2nd cycle for Normal Road
33	28.707	C98				0	1			1				0	17 Apr 13	2nd cycle for Normal Road
34	28.553	C97			1	1				0				0	17 Apr 13	2nd cycle for Normal Road
35	28.384	C96			1	1				0				0	18 Apr 13	2nd cycle for Normal Road
36	28.156	C95			1	1				0				0	18 Apr 13	2nd cycle for Normal Road
37	27.982	C94	1			1				0				0	18 Apr 13	2nd cycle for Normal Road
38	27.844	C93			1	1				0				0	18 Apr 13	2nd cycle for Normal Road
39	27.753	C92	1			1				0				0	18 Apr 13	2nd cycle for Normal Road
40	27.704	C91			1	1				0				0	18 Apr 13	2nd cycle for Normal Road
41	27.513	C90			1	1				0				0	19 Apr 13	2nd cycle for Normal Road
42	27.268	C89			1	1				0				0	19 Apr 13	2nd cycle for Normal Road
43	26.906	C88			1	1				0				0	19 Apr 13	2nd cycle for Normal Road
44	26.176	C87			1	1				0				0	20 Apr 13	2nd cycle for Normal Road
45	25.895	C86			1	1				0				0	20 Apr 13	2nd cycle for Normal Road
CARRIED FORWARD:			44	15	22	81	37	19	1	57	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			44	15	22	81	37	19	1	57	0	13	1	14		
46	25.706	C85			1	1				0				0	20 Apr 13	2nd cycle for Normal Road
47	25.555	C84			1	1				0				0	20 Apr 13	2nd cycle for Normal Road
48	25.202	C83			1	1				0				0	22 Apr 13	2nd cycle for Normal Road
49	24.935	C82			1	1				0				0	22 Apr 13	2nd cycle for Normal Road
50	24.838	C81	1			1				0				0	23 Apr 13	2nd cycle for Normal Road
51	24.504	C80	1			1				0				0	23 Apr 13	2nd cycle for Normal Road
52	24.470	C79			1	1				0				0	24 Apr 13	2nd cycle for Normal Road
53	24.260	C78	1			1				0				0	25 Apr 13	2nd cycle for Normal Road
TOTAL :			47	15	27	89	37	19	1	57	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			56	5	69	130	6	0	0	6	0	0	0	0		
1	3.935	C7	1			1				0				0	02 Apr 12	3rd cycle for Normal Road
2	2.731	C6	1			1				0				0	05 Apr 12	3rd cycle for Normal Road
3	2.095	C5	1			1				0				0	05 Apr 12	3rd cycle for Normal Road
4	1.470	C4	1			1				0				0	08 Apr 12	3rd cycle for Normal Road
5	1.330	C3		1		1				0				0	10 Apr 12	3rd cycle for Normal Road
6	1.230	C2		1		1				0				0	10 Apr 12	3rd cycle for Normal Road
7	1.030	C1	1			1				0				0	12 Apr 12	3rd cycle for Normal Road
TOTAL :			61	7	69	137	6	0	0	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
TOTAL :			1	1	0	2	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			6	0	0	6	0	0	0	0	0	1	0	1		
TOTAL :			6	0	0	6	0	0	0	0	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	0	0	1	0	0	0	0	0	0	0	0		
TOTAL :			1	0	0	1	0	0	0	0	0	0	0	0		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month : APRIL 2013*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	167	-	167	10	-	10	5	-	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	8	14	22	3	1	4	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	22	17	39	5	4	9	2	2	4
TOTAL :				197	31	228	18	5	23	7	2	9

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			78	9	80	167	6	2	2	10	0	4	1	5		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			78	9	80	167	6	2	2	10	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			5	2	1	8	1	2	0	3	0	0	0	0		
1	137.900	KGU 116	1			1				0				0	22 Apr 13	2nd cycle normal road
2	137.850	KGU 115	1			1				0				0	22 Apr 13	2nd cycle normal road
3	137.400	KGU 114	1			1				0				0	22 Apr 13	2nd cycle normal road
4	135.750	KGU 113	1			1				0				0	24 Apr 13	2nd cycle normal road
5	135.600	KGU 112	1			1				0				0	24 Apr 13	2nd cycle normal road
6	135.150	KGU 111	1			1				0				0	25 Apr 13	2nd cycle normal road
7	134.100	-	-			0				0				0	-	Affected by slope remedial project
8	133.400	KGU 110	1			1				0				0	27 Apr 13	2nd cycle normal road
9	132.850	KGU 109				0	1			1				0	29 Apr 13	2nd cycle normal road
10	132.180	KGU 108	1			1				0				0	29 Apr 13	2nd cycle normal road
11	131.150	KGU 107			1	1				0				0	29 Apr 13	2nd cycle normal road
12	130.950	KGU 106			1	1				0				0	29 Apr 13	2nd cycle normal road
13	130.600	KGU 105			1	1				0				0	30 Apr 13	2nd cycle normal road
14	130.350	KGU 104			1	1				0				0	30 Apr 13	2nd cycle normal road
15	130.250	KGU 103			1	1				0				0	30 Apr 13	2nd cycle normal road
CARRIED FORWARD :			13	2	6	21	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			13	2	6	21	2	2	0	4	0	0	0	0		
16	130.000	KGU 102			1	1				0				0	30 Apr 13	2nd cycle normal road
17																
18																
19																
20																
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
TOTAL :			13	2	7	22	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			7	11	4	22	1	4	0	5	0	2	0	2		
1	154.500	TNM 23				0				0		1		1	01 Apr 13	2nd cycle normal road
2	153.500	TNM 22	1			1				0				0	02 Apr 13	2nd cycle normal road
3	152.850	TNM 21		1		1				0				0	03 Apr 13	2nd cycle normal road
4	151.970	TNM 20	1			1				0				0	03 Apr 13	2nd cycle normal road
5	151.750	TNM 19	1			1				0				0	03 Apr 13	2nd cycle normal road
6	151.350	TNM 18				0				0		1		1	04 Apr 13	2nd cycle normal road
7	150.700	TNM 17	1			1				0				0	04 Apr 13	2nd cycle normal road
8	149.970	TNM 16				0	1			1				0	04 Apr 13	2nd cycle normal road
9	149.350	TNM 15	1			1				0				0	04 Apr 13	2nd cycle normal road
10	148.800	TNM 14				0	1			1				0	04 Apr 13	2nd cycle normal road
11	148.350	TNM 13				0	1			1				0	04 Apr 13	2nd cycle normal road
12	147.700	TNM 12		1		1				0				0	04 Apr 13	2nd cycle normal road
13	146.600	TNM 11				0		1		1				0	06 Apr 13	2nd cycle normal road
14	145.450	TNM 10		1		1				0				0	08 Apr 13	2nd cycle normal road
15	144.720	TNM 9		1		1				0				0	09 Apr 13	2nd cycle normal road
CARRIED FORWARD :			12	15	4	31	4	5	0	9	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			12	15	4	31	4	5	0	9	0	4	0	4		
16	144.350	TNM 8		1		1				0				0	09 Apr 13	2nd cycle normal road
17	143.500	TNM 7		1		1				0				0	10 Apr 13	2nd cycle normal road
18	143.050	TNM 6	1			1				0				0	11 Apr 13	2nd cycle normal road
19	142.400	TNM 5		1		1				0				0	11 Apr 13	2nd cycle normal road
20	141.836	TNM 4		1		1				0				0	12 Apr 13	2nd cycle normal road
21	141.000	TNM 3	1			1				0				0	16 Apr 13	2nd cycle normal road
22	140.900	TNM 2	1			1				0				0	16 Apr 13	2nd cycle normal road
23	139.250	TNM 1		1		1				0				0	19 Apr 13	2nd cycle normal road
24																
25																
26																
27																
28																
29																
30																
TOTAL :			15	20	4	39	4	5	0	9	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	36	25	61	42	4	46	19	9	28
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	12	-	12	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73	-	73	27	-	27	1	-	1
TOTAL :				142	25	167	75	4	79	20	9	29

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			32	4	0	36	22	20	0	42	1	18	0	19		
1	101.946	112						1		1					08-Apr-13	2nd cycle for normal road
2	102.186	113	1			1									08-Apr-13	2nd cycle for normal road
3	102.589	114	1			1									08-Apr-13	2nd cycle for normal road
4	102.757	115	1			1									09-Apr-13	2nd cycle for normal road
5	102.934	116										1		1	09-Apr-13	2nd cycle for normal road
6	103.141	117										1		1	09-Apr-13	2nd cycle for normal road
7	103.444	118	1			1									14-Apr-13	2nd cycle for normal road
8	103.501	119		1		1									14-Apr-13	2nd cycle for normal road
9	103.834	120										1		1	14-Apr-13	2nd cycle for normal road
10	104.234	121						1		1					15-Apr-13	2nd cycle for normal road
11	104.599	122		1		1									15-Apr-13	2nd cycle for normal road
12	105.417	123		1		1									15-Apr-13	2nd cycle for normal road
13	105.650	124		1		1									16-Apr-13	2nd cycle for normal road
14	106.397	125										1		1	16-Apr-13	2nd cycle for normal road
15	106.782	126						1		1					16-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			36	8	0	44	22	23	0	45	1	22	0	23		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			36	8	0	44	22	23	0	45	1	22	0	23		
16	107.664	129									1			1	20-Apr-13	2nd cycle for normal road
17	108.009	130						1	1						20-Apr-13	2nd cycle for normal road
18	108.838	131		1		1									20-Apr-13	2nd cycle for normal road
19	109.157	132		1		1									22-Apr-13	2nd cycle for normal road
20	110.215	133									1			1	22-Apr-13	2nd cycle for normal road
21	111.494	134		1		1					1			1	22-Apr-13	2nd cycle for normal road
22	111.984	135		1		1									23-Apr-13	2nd cycle for normal road
23	112.227	136		1		1									23-Apr-13	2nd cycle for normal road
24	112.554	137		1		1									23-Apr-13	2nd cycle for normal road
25	112.647	138		1		1									27-Apr-13	2nd cycle for normal road
26	113.057	139		1		1									27-Apr-13	2nd cycle for normal road
27	113.200	140		1		1									27-Apr-13	2nd cycle for normal road
28	113.530	141		1		1									28-Apr-13	2nd cycle for normal road
29	114.130	142		1		1									28-Apr-13	2nd cycle for normal road
30	114.490	143		1		1									28-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			36	20	0	56	22	24	0	46	1	25	0	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			36	20	0	56	22	24	0	46	1	25	0	26		
31	114.760	144		1		1									29-Apr-13	2nd cycle for normal road
32	114.907	145		1		1									29-Apr-13	2nd cycle for normal road
33	115.128	146		1		1									29-Apr-13	2nd cycle for normal road
34	115.363	147		1		1									29-Apr-13	2nd cycle for normal road
35	115.502	148		1		1					1		1		30-Apr-13	2nd cycle for normal road
36	115.879	149									1		1		30-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			36	25	0	61	22	24	0	46	1	27	0	28		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	0	0	12	1	0	0	1	0	0	0	0		
CARRIED FORWARD :			12	0	0	12	1	0	0	1	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	0	0	73	27	0	0	27	0	1	0	1		
CARRIED FORWARD :			73	0	0	73	27	0	0	27	0	1	0	1		

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 3.116 (Sg. Koimadang Bridge)
KM 13.116

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 14.000 LHS
KM 15.760

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	10	0	10	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	4	0	4	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	0	3	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	6	2	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	9	1	10	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	4	1	5	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	4	0	4	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	1	1	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2	3	5	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	5	2	7	0	0	0
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			55	10	65	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	10	-	10	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				10	-	10	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			10											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			0											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			0											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	4	-	4	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				4	-	4	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		4								-	-		
TOTAL:		4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	1	5	0	0	0
TOTAL :				4	1	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM MARCH 2013:		4												
1	72.260	Bridge - Sg.Liwagu	1	√	√	√	√	√	√			0	24 Apr 13	Protocol Road
CARRIED FORWARD:			5									0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	9	1	10	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	6	2	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	-	3	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	21	3	24	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		9								0	0		
1	26.540	Kawang Bridge 1	√	√	√	√	√	√	N/A	-	-	20 Apr 13	2nd cycle for Normal Road
TOTAL:		10								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6									0	0		
1	1.814	Sg. Kibabaig_Baku Bridge	1	√	√	√	√	√	√	N/A	-	-	05 Apr 13	3rd cycle for Protocol Road
2	3.116	Sg. Koimadang Bridge	1	√	√	√	√	√	√	N/A	-	-	10 Apr 13	3rd cycle for Protocol Road
TOTAL:		8									0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	4	-	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	1	1	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	2	3	5	-	-	-
TOTAL :				6	4	10	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			4										
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0											
1	138.055	Jambatan Mosolog 1	✓	✓	✓	✓	✓	✓		✓	✓	22 Apr 13	2nd cycle normal road
TOTAL :		1											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2										
1	148.133	Jambatan Melalap	1	✓	✓	✓	✓	✓		✓	✓	05 Apr 13	2nd cycle normal road
2	145.050	Jambatan Tepoh	1	✓	✓	✓	✓	✓		✓	✓	09 Apr 13	2nd cycle normal road
3	139.980	Jambatan Pamilan	1	✓	✓	✓	✓	✓		✓	✓	17 Apr 13	2nd cycle normal road
TOTAL :		5								0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	5	2	7	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				10	2	12	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT:	BEAUFORT
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		5									0		
1	110.341	Sg. Bukau Bridge	√	√	√	√	√	√				17-Apr-13	2nd cycle for normal road
2	112.772	Sg. Maraba Bridge	√	√	√	√	√	√				17-Apr-13	2nd cycle for normal road
CARRIED FORWARD:		7									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPTANG

ROUTE NO: **01**

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves			Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1									0		
CARRIED FORWARD:		1									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: **APRIL 2013**

[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2013

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH57.685 (KM 994.285) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 58.400 (KM 95.000) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH61.400 (KM98.000) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 31.900
KM 31.900

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 606 - JALAN SUSUR SEPANGAR BAY
LOCATION : CH 0.100
KM 17.700

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 606 - JALAN SUSUR SEPANGAR BAY
LOCATION : CH 1.000
KM 18.600

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 30.100 - CH 30.800 - RHS
KM 31.860 - KM 32.560

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 29.900 - CH 30.000 - RHS
KM 31.660 - KM 31.760

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 28.097 - CH 29.400 - RHS
KM 29.857 - KM 31.160

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 139.285 - RHS
KM 149.285

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 106.230 - LHS
KM 107.990

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: APRIL 2013

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	23,656	0	23,656	40,280	0	40,280.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,700	0	3,700	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	16,662	10,629	27,291	8,010	6,859	14,869
Tuaran	01	Jalan Kota Kinabalu-Kudat	9,159	3,875	13,034	29,175	1,503	30,678
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	30,586	27,414	58,000
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	35,400	0	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	9,517	1,835	11,352	29,916	18,952	48,868
	01	Jalan Kota Kinabalu-Sindumin	55	0	55	4,995	0	4,995
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	319	0	319	5,525	0	5,525
	606	Jalan Susur Sepangar Bay	0	489	489	0	3,037	3,037
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	516	516	1,032
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	1,442	0	1,442
Penampang	01	Jalan Kota Kinabalu-Sindumin	8,145	0	8,145	11,524	0	11,524
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,780	4,600	9,380	47,614	1,903	49,517
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	741	0	741	7,846	0	7,846
Papar	01	Jalan Kota Kinabalu-Sindumin	10,116	14,251	24,367	514	576	1,090
Ranau	22	Jalan Kota Kinabalu-Sandakan	13,561	62	13,623	37,432	21,946	59,378
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	18,592	0	18,592	49,277	0	49,277
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,650	2,043	4,693	2,335	9,977	12,312
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1,402	3,842	5,244	7,760	7,410	15,170
Beaufort	01	Jalan Kota Kinabalu-Sindumin	17,326	16,701	34,027	1,988	3,423	5,411
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,214	0	3,214	2,836	0	2,836
Kuala Penyu	502	Jalan Beaufort-Menumbok	25,949	0	25,949	20,954	0	20,954
TOTAL			194,739	58,327	253,066	375,925	103,516	479,441

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	23,656.00	-	23,656.00	40,280.00	-	40,280.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	3,700.00	-	3,700.00	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	16,662.00	10,629.00	27,291.00	8,010.00	6,859.00	14,869.00
TOTAL :				44,018	10,629	54,647	48,290	6,859.0	55,149.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	13774	23,656.00	13803	1893	24584	40,280.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF MAR :			9,882.00	0.00	13,774.00	23,656.00	13,803.00	1893.00	24,584.00	40,280.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,000.00	-	1,700.00	3,700.00	-	-	-	-		
01												
02												
03												
04												
05												
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF MAR :			2,000.00	0	1,700.00	3,700.00	-	0	0	-		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,120.00	0.00	8,542.00	16,662.00	4,159.00	0.00	3,851.00	8,010.00		
1	170.180	168.960	170.00		339.00	509.00	200.00		631.00	831.00	15 Apr 13	
2	168.960	166.870	750.00		1220.00	1970.00	130.00		400.00	530.00	16 Apr 13	
3	166.870	163.080	390.00		1120.00	1510.00					17 Apr 13	
4	162.980	159.690	720.00		450.00	1170.00	90.00		320.00	410.00	18 Apr 13	
5	159.690	157.980	850.00		320.00	1170.00	220.00		270.00	490.00	19 Apr 13	
6	157.980	156.400	460.00		490.00	950.00					20 Apr 13	
7	156.400	154.132	700.00			700.00	722.00			722.00	22 Apr 13	
8	153.314	152.580					728.00		848.00	1576.00	23 Apr 13	Cascade and Berm Drain
9	152.280	150.280	1300.00		400.00	1700.00					25 Apr 13	
10	150.030	148.730	450.00		400.00	850.00	650.00			650.00	27 Apr 13	
11	148.730	146.880	100.00			100.00	950.00		700.00	1650.00	29 Apr 13	
12												
13						0.00				0.00		
14												
15												
BALANCE END OF APR :			14,010.00	0.00	13,281.000	27,291.00	7,849.00	0.00	7,020.00	14,869.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	9,517.00	1,835.00	11,352.00	29,916.00	18,952.00	48,868.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	9,159.00	3,875.00	13,034.00	29,175.00	1,503.00	30,678.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	30,586.00	27,414.00	58,000.00
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	35,400.00	-	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	489.00	489.00	-	3,037.00	3,037.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	516.00	516.00	1,032.00
			TOTAL :	21,676.00	6,199.00	27,875.00	125,593.00	51,422.00	177,015.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,874	0	6,643	9,517	12,654	6,711	10,551	29,916		
1	0.400	0.480					80			80	03 Apr 13	
2	0.480	0.844					364			364	03 Apr 13	
3	0.844	0.864					20			20	03 Apr 13	
4	0.900	0.980					80			80	03 Apr 13	
5	0.990	1.024					34			34	03 Apr 13	
6	1.046	1.085					39			39	03 Apr 13	
7	1.085	1.570					485			485	03 Apr 13	
8	1.585	1.600					15			15	03 Apr 13	
9	1.620	1.640					20			20	03 Apr 13	
10	1.640	1.660					20			20	03 Apr 13	
11	1.670	2.130					460			460	03 Apr 13	
12	2.133	2.200					67			67	11 Apr 13	
13	2.275	2.352					77			77	11 Apr 13	
14	2.352	2.377					25			25	11 Apr 13	
15	2.415	2.527					112			112	11 Apr 13	
CARRIED FORWARD :			2,874	0	6,643	9,517	14,552	6,711	10,551	31,814		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,874	0	6,643	9,517	14,552	6,711	10,551	31,814		
16	2.655	2.700					45			45	11 Apr 13	
17	2.725	2.972					247			247	11 Apr 13	
18	2.972	3.085					113			113	11 Apr 13	
19	3.085	3.191					106			106	11 Apr 13	
20	4.070	4.202					132			132	18 Apr 13	
21	4.202	4.330					128			128	18 Apr 13	
22	4.330	4.379					49			49	18 Apr 13	
23	4.379	4.482					103			103	18 Apr 13	
24	4.498	4.616					118			118	18 Apr 13	
25	4.616	5.002					386			386	18 Apr 13	
26	5.037	5.110					73			73	18 Apr 13	
27	5.110	5.235					125			125	22 Apr 13	
28	5.235	5.420					185			185	22 Apr 13	
29	5.432	5.795					363			363	22 Apr 13	
30	5.795	5.881					86			86	22 Apr 13	
CARRIED FORWARD :			2,874	0	6,643	9,517	16,811	6,711	10,551	34,073		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,874	0	6,643	9,517	16,811	6,711	10,551	34,073		
31	5.881	5.925					44			44	22 Apr 13	
32	5.965	6.125					160			160	22 Apr 13	
33	6.125	6.200					75			75	22 Apr 13	
34	6.200	6.877					677			677	22 Apr 13	
35	6.877	6.915					38			38	22 Apr 13	
36	6.915	6.942					27			27	22 Apr 13	
37	6.940	7.013					73			73	22 Apr 13	
38	7.097	7.116					19			19	22 Apr 13	
39	7.152	7.265					113			113	22 Apr 13	
40	7.345	7.578					233			233	22 Apr 13	
41	7.578	7.776					198			198	22 Apr 13	
42	7.790	8.033					243			243	22 Apr 13	
43	8.158	8.267					109			109	26 Apr 13	
44	8.279	8.298					19			19	26 Apr 13	
45	8.366	8.391					25			25	26 Apr 13	
CARRIED FORWARD :			2,874	0	6,643	9,517	18,864	6,711	10,551	36,126		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,874	0	6,643	9,517	18,864	6,711	10,551	36,126		
46	8.391	8.448					57			57	26 Apr 13	
47	8.448	8.547					99			99	26 Apr 13	
48	8.572	8.729	157			157					26 Apr 13	
49	8.729	8.800					71			71	26 Apr 13	
50	8.931	9.219					288			288	26 Apr 13	
51	9.240	9.416					176			176	30 Apr 13	
52	9.521	9.679					158			158	30 Apr 13	
53	9.679	10.023					344			344	30 Apr 13	
54	10.023	10.203					180			180	30 Apr 13	
55	10.219	10.240	21			21					30 Apr 13	
56	10.275	10.350					75			75	30 Apr 13	
57	0.400	0.436							36	36	05 Apr 13	
58	0.436	0.495							59	59	05 Apr 13	
59	0.640	0.670							30	30	05 Apr 13	
60	0.670	0.789							119	119	05 Apr 13	
CARRIED FORWARD :			3,052	0	6,643	9,695	20,312	6,711	10,795	37,818		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,052	0	6,643	9,695	20,312	6,711	10,795	37,818		
61	0.789	0.870							81	81	03 Apr 13	
62	0.910	1.000							90	90	03 Apr 13	
63	1.020	1.060							40	40	03 Apr 13	
64	1.060	1.090							30	30	03 Apr 13	
65	1.090	1.112							22	22	03 Apr 13	
66	1.180	1.430							250	250	03 Apr 13	
67	1.640	1.652							12	12	03 Apr 13	
68	1.685	1.730							45	45	03 Apr 13	
69	1.730	1.750							20	20	03 Apr 13	
70	1.800	2.126							326	326	03 Apr 13	
71	2.126	2.438							312	312	11 Apr 13	
72	2.438	2.497							59	59	11 Apr 13	
73	2.497	2.561							64	64	11 Apr 13	
74	2.561	2.648							87	87	11 Apr 13	
75	2.649	2.827							178	178	11 Apr 13	
CARRIED FORWARD :			3,052	0	6,643	9,695	20,312	6,711	12,411	39,434		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,052	0	6,643	9,695	20,312	6,711	12,411	39,434		
76	2.827	2.875							48	48	11 Apr 13	
77	2.896	2.910							14	14	11 Apr 13	
78	2.910	3.064			154	154					11 Apr 13	
79	3.189	3.203							14	14	11 Apr 13	
80	3.203	3.468							265	265	11 Apr 13	
81	3.543	3.577			34	34					11 Apr 13	
82	3.577	3.686							109	109	11 Apr 13	
83	3.750	3.927							177	177	11 Apr 13	
84	4.200	4.462							262	262	18 Apr 13	
85	4.462	4.563							101	101	18 Apr 13	
86	4.563	4.692							129	129	18 Apr 13	
87	4.692	5.010							318	318	18 Apr 13	
88	5.045	5.102							57	57	22 Apr 13	
89	5.102	5.465							363	363	22 Apr 13	
90	5.465	5.569							104	104	22 Apr 13	
CARRIED FORWARD :			3,052	0	6,831	9,883	20,312	6,711	14,372	41,395		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,052	0	6,831	9,883	20,312	6,711	14,372	41,395		
91	5.569	5.895			326	326					22 Apr 13	
92	5.895	5.925							30	30	22 Apr 13	
93	5.925	6.123			198	198					22 Apr 13	
94	6.123	6.242							119	119	22 Apr 13	
95	6.242	6.436			194	194					22 Apr 13	
96	6.436	6.507							71	71	22 Apr 13	
97	6.507	6.983			476	476					22 Apr 13	
98	6.983	7.315							332	332	22 Apr 13	
99	7.326	7.335							9	9	22 Apr 13	
100	7.335	8.300							965	965	22 Apr 13	
101	8.364	8.375							11	11	26 Apr 13	
102	8.385	8.545							160	160	26 Apr 13	
103	8.570	8.845			275	275					26 Apr 13	
104	8.845	9.062							217	217	26 Apr 13	
105	9.050	9.370							320	320	30 Apr 13	
CARRIED FORWARD :			3,052	0	8,300	11,352	20,312	6,711	16,606	43,629		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,052	0	8,300	11,352	20,312	6,711	16,606	43,629		
106	9.370	10.030							660	660	30 Apr 13	
107	10.030	10.182							152	152	30 Apr 13	
108	10.200	10.276							76	76	30 Apr 13	
109	10.276	10.360							84	84	30 Apr 13	
110	10.400	10.430							30	30	30 Apr 13	
111	0.433	0.488						55		55	03 Apr 13	
112	0.548	0.636						88		88	03 Apr 13	
113	0.880	0.734						146		146	03 Apr 13	
114	1.149	1.640						491		491	03 Apr 13	
115	1.800	1.809						9		9	03 Apr 13	
116	2.305	2.407						102		102	11 Apr 13	
117	2.407	2.625						218		218	11 Apr 13	
118	2.625	2.885						260		260	11 Apr 13	
119	2.894	3.200						306		306	11 Apr 13	
120	3.673	4.050						377		377	11 Apr 13	
CARRIED FORWARD :			3,052	0	8,300	11,352	20,312	8,763	17,608	46,683		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,052	0	8,300	11,352	20,312	8,763	17,608	46,683		
121	4.182	4.260						78		78	18 Apr 13	
122	4.301	4.414						113		113	18 Apr 13	
123	4.454	4.540						86		86	18 Apr 13	
124	4.688	4.734						46		46	18 Apr 13	
125	5.105	5.344						239		239	22 Apr 13	
126	5.610	5.930						320		320	26 Apr 13	
127	7.325	7.405						80		80	26 Apr 13	
128	7.556	7.660						104		104	26 Apr 13	
129	7.945	8.152						207		207	26 Apr 13	
130	8.174	8.300						126		126	30 Apr 13	
131	8.334	8.481						147		147	30 Apr 13	
132	8.760	8.948						188		188	30 Apr 13	
133	9.084	9.313						229		229	30 Apr 13	
134	9.648	9.870						222		222	30 Apr 13	
TOTAL :			3,052	0	8,300	11,352	20,312	10,948	17,608	48,868		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,557	0	3,602	9,159	9,562	4,825	14,788	29,175		
1	30.207	30.291	84			84					05 Apr 13	
2	30.291	30.385					94			94	05 Apr 13	
3	30.385	30.425					40			40	05 Apr 13	
4	30.425	31.245	820			820					05 Apr 13	
5	31.256	31.867	611			611					05 Apr 13	
6	31.867	32.334					467			467	05 Apr 13	
7	30.226	30.300							74	74	05 Apr 13	
8	30.300	30.635			335	335					05 Apr 13	
9	30.635	31.572			937	937					05 Apr 13	
10	31.572	31.784			212	212					05 Apr 13	
11	31.827	32.703			876	876					05 Apr 13	
12	30.400	30.534						134		134	05 Apr 13	
13	31.965	32.659						694		694	05 Apr 13	
TOTAL :			7,072	0	5,962	13,034	10,163	5,653	14,862	30,678		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	15,293	0	15,293	30,586		
1	15.293	17.000					1,707		1,707	3,414	01 Apr 13	
2	17.000	18.500					1,500		1,500	3,000	04 Apr 13	
3	18.500	20.000					1,500		1,500	3,000	08 Apr 13	
4	20.000	21.500					1,500		1,500	3,000	11 Apr 13	
5	21.500	23.000					1,500		1,500	3,000	16 Apr 13	
6	23.000	24.500					1,500		1,500	3,000	20 Apr 13	
7	24.500	26.000					1,500		1,500	3,000	23 Apr 13	
8	26.000	27.500					1,500		1,500	3,000	27 Apr 13	
9	27.500	29.000					1,500		1,500	3,000	30 Apr 13	
TOTAL :			0	0	0	0	29,000	0	29,000	58,000		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	0.000	0.022					22			22	23 Apr 13	
2	0.022	0.068					46			46	23 Apr 13	
3	0.068	0.086					18			18	23 Apr 13	
4	0.086	0.120					34			34	23 Apr 13	
5	0.151	0.254	103			103					23 Apr 13	
6	0.400	0.470					70			70	23 Apr 13	
7	0.502	0.686					184			184	23 Apr 13	
8	0.686	0.877	191			191					23 Apr 13	
9	0.877	0.945					68			68	23 Apr 13	
10	0.973	1.136					163			163	23 Apr 13	
11	0.973	1.136	163			163					23 Apr 13	
12	1.136	1.227					91			91	30 Apr 13	
13	1.234	1.312					78			78	30 Apr 13	
14	1.566	1.572					6			6	30 Apr 13	
15	1.593	1.600					7			7	30 Apr 13	
CARRIED FORWARD :			457	0	0	457	787	0	0	787		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			457	0	0	457	787	0	0	787		
16	0.000	0.021							21	21	23 Apr 13	
17	0.248	0.489							241	241	23 Apr 13	
18	0.489	0.516							27	27	23 Apr 13	
19	0.548	0.995							447	447	23 Apr 13	
20	1.467	1.569							102	102	30 Apr 13	
21	1.569	1.578							9	9	30 Apr 13	
22	1.595	1.600							5	5	30 Apr 13	
23	1.600	1.632			32	32					30 Apr 13	
24	0.083	0.505							422	422	23 Apr 13	
25	0.536	1.220							684	684	23 Apr 13	
26	1.245	1.364							119	119	30 Apr 13	
27	1.389	1.436							47	47	30 Apr 13	
28	1.436	1.562							126	126	30 Apr 13	
TOTAL :			457	0	32	489	787	0	2,250	3,037		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	286	0	230	516		
1	0.000	0.023					23			23	04 Mar 13	
2	0.048	0.199					151			151	04 Mar 13	
3	0.217	0.297					80			80	04 Mar 13	
4	0.308	0.340					32			32	04 Mar 13	
5	0.110	0.130							20	20	04 Mar 13	
6	0.130	0.340							210	210	04 Mar 13	
TOTAL :			0	0	0	0	572	0	460	1,032		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00
TOTAL :				13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM MARCH 2013:			9,363.00	0.00	4,198.00	13,561.00	25,386.00	0.00	12,046.00	37,432.00		
1	56.420	56.670				0.00			250.00	250.00	01 Apr 13	
2	57.400	57.630				0.00	230.00			230.00	01 Apr 13	
3	57.400	57.630				0.00			230.00	230.00	01 Apr 13	
4	57.630	57.649				0.00	19.00			19.00	01 Apr 13	
5	57.630	57.685				0.00			55.00	55.00	02 Apr 13	
6	57.650	57.734				0.00	84.00			84.00	02 Apr 13	
7	57.685	58.013				0.00			328.00	328.00	02 Apr 13	
8	57.827	58.121				0.00	294.00			294.00	02 Apr 13	
9	59.684	59.804				0.00	120.00			120.00	03 Apr 13	
10	58.013	58.227				0.00			214.00	214.00	03 Apr 13	
11	60.170	60.219				0.00	49.00			49.00	03 Apr 13	
12	58.227	58.400				0.00			173.00	173.00	03 Apr 13	
13	58.400	58.781				0.00			381.00	381.00	04 Apr 13	
14	58.781	58.876				0.00			95.00	95.00	04 Apr 13	
15	58.876	59.400				0.00			524.00	524.00	04 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		
16	59.400	59.426				0.00			26.00	26.00	05 Apr 13	
17	59.426	59.876				0.00			450.00	450.00	05 Apr 13	
18	59.876	60.170				0.00			294.00	294.00	05 Apr 13	
19	60.170	60.400				0.00			230.00	230.00	05 Apr 13	
20	60.400	60.460				0.00			60.00	60.00	06 Apr 13	
21	60.460	60.810				0.00			350.00	350.00	06 Apr 13	
22	60.648	60.736				0.00	88.00			88.00	06 Apr 13	
23	60.810	61.073				0.00			263.00	263.00	06 Apr 13	
24	60.915	61.039				0.00	124.00			124.00	08 Apr 13	
25	61.073	61.342				0.00			269.00	269.00	08 Apr 13	
26	61.075	61.125				0.00	50.00			50.00	08 Apr 13	
27	61.163	61.205				0.00	42.00			42.00	08 Apr 13	
28	61.292	61.345				0.00	53.00			53.00	09 Apr 13	
29	61.342	61.400				0.00			58.00	58.00	09 Apr 13	
30	61.400	61.480				0.00			80.00	80.00	09 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		
31	61.480	61.973				0.00			493.00	493.00	09 Apr 13	
32	61.978	62.046				0.00	68.00			68.00	09 Apr 13	
33	61.978	62.028				0.00			50.00	50.00	10 Apr 13	
34	62.072	62.260				0.00	188.00			188.00	10 Apr 13	
35	62.028	62.072				0.00			44.00	44.00	10 Apr 13	
36	62.260	62.400				0.00	140.00			140.00	10 Apr 13	
37	62.260	62.350				0.00			90.00	90.00	10 Apr 13	
38	62.400	62.458				0.00	58.00			58.00	11 Apr 13	
39	62.458	62.497				0.00	39.00			39.00	11 Apr 13	
40	62.497	62.900				0.00	403.00			403.00	11 Apr 13	
41	62.900	63.082				0.00	182.00			182.00	11 Apr 13	
42	62.920	63.080				0.00			160.00	160.00	12 Apr 13	
43	62.900	63.114				0.00	214.00			214.00	12 Apr 13	
44	63.114	63.141				0.00	27.00			27.00	12 Apr 13	
45	63.141	63.237				0.00	96.00			96.00	12 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		
46	63.237	63.400				0.00	163.00			163.00	13 Apr 13	
47	63.400	63.449				0.00	49.00			49.00	13 Apr 13	
48	63.449	63.775				0.00	326.00			326.00	13 Apr 13	
49	63.775	64.036				0.00	261.00			261.00	13 Apr 13	
50	64.036	64.210				0.00	174.00			174.00	13 Apr 13	
51	64.267	64.385				0.00	118.00			118.00	14 Apr 13	
52	64.400	64.462				0.00	62.00			62.00	14 Apr 13	
53	64.400	64.548				0.00			148.00	148.00	14 Apr 13	
54	64.462	64.541				0.00	79.00			79.00	14 Apr 13	
55	64.659	64.988				0.00			329.00	329.00	14 Apr 13	
56	64.907	64.988				0.00	81.00			81.00	15 Apr 13	
57	64.990	65.043				0.00			53.00	53.00	15 Apr 13	
58	65.043	65.372				0.00			329.00	329.00	15 Apr 13	
59	65.056	65.159				0.00	103.00			103.00	15 Apr 13	
60	65.372	65.400				0.00			28.00	28.00	15 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		
61	65.400	65.724				0.00			324.00	324.00	15 Apr 13	
62	65.457	65.498				0.00	41.00			41.00	16 Apr 13	
63	65.500	65.542				0.00	42.00			42.00	16 Apr 13	
64	65.724	65.903				0.00			179.00	179.00	16 Apr 13	
65	65.903	66.110				0.00			207.00	207.00	16 Apr 13	
66	66.110	66.400				0.00			290.00	290.00	16 Apr 13	
67	66.400	66.720				0.00			320.00	320.00	16 Apr 13	
68	66.434	66.491				0.00	57.00			57.00	17 Apr 13	
69	66.720	67.020				0.00			300.00	300.00	17 Apr 13	
70	67.020	67.087				0.00			67.00	67.00	17 Apr 13	
71	67.098	67.171				0.00			73.00	73.00	17 Apr 13	
72	67.171	67.350				0.00			179.00	179.00	17 Apr 13	
73	65.043	65.372				0.00			329.00	329.00	17 Apr 13	
74	65.056	65.159				0.00	103.00			103.00	18 Apr 13	
75	65.372	65.400				0.00			28.00	28.00	18 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		
76	65.400	65.724				0.00			324.00	324.00	18 Apr 13	
77	65.457	65.498				0.00	41.00			41.00	18 Apr 13	
78	65.500	65.542				0.00	42.00			42.00	18 Apr 13	
79	65.724	65.903				0.00			179.00	179.00	18 Apr 13	
80	65.903	66.110				0.00			207.00	207.00	19 Apr 13	
81	66.110	66.400				0.00			290.00	290.00	19 Apr 13	
82	66.400	66.720				0.00			320.00	320.00	19 Apr 13	
83	66.434	66.491				0.00	57.00			57.00	19 Apr 13	
84	66.720	67.020				0.00			300.00	300.00	19 Apr 13	
85	67.020	67.087				0.00			67.00	67.00	19 Apr 13	
86	67.098	67.171				0.00			73.00	73.00	20 Apr 13	
87	67.171	67.350				0.00			179.00	179.00	20 Apr 13	
88	67.350	67.392				0.00	42.00			42.00	20 Apr 13	
89	67.410	67.868				0.00			458.00	458.00	20 Apr 13	
90	67.482	67.695				0.00	213.00			213.00	20 Apr 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		
91	68.000	68.090				0.00			90.00	90.00	20 Apr 13	
92	67.800	68.175				0.00	375.00			375.00	22 Apr 13	
93	68.095	68.175				0.00			80.00	80.00	22 Apr 13	
94	68.175	68.380				0.00	205.00			205.00	22 Apr 13	
95	68.380	69.260				0.00	880.00			880.00	22 Apr 13	
96	68.400	68.450				0.00			50.00	50.00	22 Apr 13	
97	68.540	68.580				0.00			40.00	40.00	22 Apr 13	
98	68.600	68.638				0.00	38.00			38.00	23 Apr 13	Protocol Road -1st Cycle
99	68.638	68.997				0.00	359.00			359.00	23 Apr 13	Protocol Road -1st Cycle
100	68.997	69.255				0.00	258.00			258.00	23 Apr 13	Protocol Road -1st Cycle
101	69.255	69.400				0.00	145.00			145.00	23 Apr 13	Protocol Road -1st Cycle
102	69.265	69.400				0.00			135.00	135.00	23 Apr 13	Protocol Road -1st Cycle
103	69.400	69.447				0.00	47.00			47.00	24 Apr 13	Protocol Road -1st Cycle
104	69.447	69.480				0.00	33.00			33.00	24 Apr 13	Protocol Road -1st Cycle
105	69.480	69.540				0.00	60.00			60.00	24 Apr 13	Protocol Road -1st Cycle
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		
106	69.540	69.750				0.00	210.00			210.00	24 Apr 13	Protocol Road -1st Cycle
107	69.675	69.693				0.00			18.00	18.00	25 Apr 13	Protocol Road -1st Cycle
108	69.693	70.000				0.00			307.00	307.00	25 Apr 13	Protocol Road -1st Cycle
109	69.750	69.900				0.00	150.00			150.00	25 Apr 13	Protocol Road -1st Cycle
110	69.900	70.140				0.00	240.00			240.00	25 Apr 13	Protocol Road -1st Cycle
111	70.000	70.090				0.00			90.00	90.00	26 Apr 13	Protocol Road -1st Cycle
112	70.140	70.400				0.00	260.00			260.00	26 Apr 13	Protocol Road -1st Cycle
113	70.390	70.415				0.00			25.00	25.00	26 Apr 13	Protocol Road -1st Cycle
114	70.415	70.710				0.00	295.00			295.00	26 Apr 13	Protocol Road -1st Cycle
115	70.710	71.090				0.00	380.00			380.00	27 Apr 13	Protocol Road -1st Cycle
116	70.923	71.002				0.00			79.00	79.00	27 Apr 13	Protocol Road -1st Cycle
117	71.009	71.100				0.00			91.00	91.00	29 Apr 13	Protocol Road -1st Cycle
118	71.100	71.218				0.00			118.00	118.00	29 Apr 13	Protocol Road -1st Cycle
119	71.119	71.181	62.00			62.00				0.00	29 Apr 13	Protocol Road -1st Cycle
120	71.186	71.250				0.00	64.00			64.00	29 Apr 13	Protocol Road -1st Cycle
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		
121	71.500	71.776				0.00	276.00			276.00	30 Apr 13	Protocol Road -1st Cycle
122	71.744	71.994				0.00			250.00	250.00	30 Apr 13	Protocol Road -1st Cycle
123	71.779	72.489				0.00	710.00			710.00	30 Apr 13	Protocol Road -1st Cycle
124	72.370	72.489				0.00	119.00			119.00	30 Apr 13	Protocol Road -1st Cycle
125	72.500	72.600				0.00	100.00			100.00	30 Apr 13	Protocol Road -1st Cycle
126												
127												
128												
129												
130												
131												
132												
133												
134												
135												
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	35,212.00	0.00	24,166.00	59,378.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	55	-	55	4,995	-	4,995
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	8,145	-	8,145	11,524	-	11,524
3	Papar	01	Jalan Kota Kinabalu - Sindumin	10,116	14,251	24,367	514	576	1,090
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,780	4,600	9,380	47,614	1,903	49,517
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	319	-	319	5,525	-	5,525
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	741	-	741	7,846	-	7,846
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	1,442	-	1,442
TOTAL :				24,156	18,851	43,007	79,460	2,479	81,939

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	55	55	1,759	947	2,289	4,995		
TOTAL :			0	0	55	55	1,759	947	2,289	4,995		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,302	0	1,843	8,145	2,295	2,959	6,270	11,524		
TOTAL :			6,302	0	1,843	8,145	2,295	2,959	6,270	11,524		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,635	0	5,481	10,116	82	94	338	514		
1	37.690	35.976			1720	1720				0	01 Apr 13	2nd cycle for Normal Road
2	35.846	35.768			78	78				0	03 Apr 13	2nd cycle for Normal Road
3	35.715	35.545	170			170				0	03 Apr 13	2nd cycle for Normal Road
4	35.488	35.019			469	469				0	04 Apr 13	2nd cycle for Normal Road
5	34.795	34.760	35			35				0	05 Apr 13	2nd cycle for Normal Road
6	34.760	33.744			1016	1016				0	06 Apr 13	2nd cycle for Normal Road
7	33.635	33.188			447	447				0	06 Apr 13	2nd cycle for Normal Road
8	32.979	32.758	221			221				0	08 Apr 13	2nd cycle for Normal Road
9	32.758	32.502				0	256			256	09 Apr 13	2nd cycle for Normal Road
10	32.285	32.220	65			65				0	11 Apr 13	2nd cycle for Normal Road
11	32.454	31.783			671	671				0	12 Apr 13	2nd cycle for Normal Road
12	31.535	30.989			546	546				0	13 Apr 13	2nd cycle for Normal Road
13	31.235	30.535	700			700				0	15 Apr 13	2nd cycle for Normal Road
14	29.904	28.878	1206			1206				0	16 Apr 13	2nd cycle for Normal Road
15	30.800	28.097			2703	2703				0	18 Apr 13	2nd cycle for Normal Road
CARRIED FORWARD :			7,032	0	13,131	20,163	338	94	338	770		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,032	0	13,131	20,163	338	94	338	770		
16	28.097	28.076				0			21	21	10 Apr 13	2nd cycle for Normal Road
17	28.076	26.668			1408	1408				0	19 Apr 13	2nd cycle for Normal Road
18	26.555	26.163	392			392				0	20 Apr 13	2nd cycle for Normal Road
19	26.163	26.068				0	95			95	20 Apr 13	2nd cycle for Normal Road
20	26.081	26.037				0			44	44	20 Apr 13	2nd cycle for Normal Road
21	26.068	25.982	86			86				0	22 Apr 13	2nd cycle for Normal Road
22	25.998	25.863			135	135				0	22 Apr 13	2nd cycle for Normal Road
23	25.863	25.420	443			443				0	23 Apr 13	2nd cycle for Normal Road
24	25.185	25.135	50			50				0	23 Apr 13	2nd cycle for Normal Road
25	25.773	25.099			674	674				0	24 Apr 13	2nd cycle for Normal Road
26	25.065	24.912	153			153				0	25 Apr 13	2nd cycle for Normal Road
27	24.835	24.670	165			165				0	27 Apr 13	2nd cycle for Normal Road
28	24.670	24.510				0	160			160	27 Apr 13	2nd cycle for Normal Road
29	24.942	24.485			457	457				0	28 Apr 13	2nd cycle for Normal Road
30	24.510	24.269	241			241				0	28 Apr 13	2nd cycle for Normal Road
TOTAL :			8,562	0	15,805	24,367	593	94	403	1,090		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	29,774	0	17,840	47,614		
1	4.000	3.470			530	530				0	01 Apr 13	3rd cycle for Protocol Road
2	3.760	3.700	60			60				0	02 Apr 13	3rd cycle for Protocol Road
3	3.470	3.235	235			235				0	02 Apr 13	3rd cycle for Protocol Road
4	3.235	3.200				0	35			35	05 Apr 13	3rd cycle for Protocol Road
5	3.470	3.150				0			320	320	05 Apr 13	3rd cycle for Protocol Road
6	3.200	3.120	80			80				0	03 Apr 13	3rd cycle for Protocol Road
7	3.100	3.000			100	100				0	03 Apr 13	3rd cycle for Protocol Road
8	3.100	2.765	335			335				0	04 Apr 13	3rd cycle for Protocol Road
9	2.785	2.650			135	135				0	04 Apr 13	3rd cycle for Protocol Road
10	2.765	2.600				0	165			165	06 Apr 13	3rd cycle for Protocol Road
11	2.600	2.100	500			500				0	05 Apr 13	3rd cycle for Protocol Road
12	2.090	2.000				0	90			90	06 Apr 13	3rd cycle for Protocol Road
13	2.470	1.950			520	520				0	08 Apr 13	3rd cycle for Protocol Road
14	1.990	1.900	90			90				0	06 Apr 13	3rd cycle for Protocol Road
15	1.950	1.850			100	100				0	09 Apr 13	3rd cycle for Protocol Road
CARRIED FORWARD :			3,530	0	3,935	7,465	30,064	0	18,160	48,224		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,530	0	3,935	7,465	30,064	0	18,160	48,224		
16	1.865	1.810				0	55			55	08 Apr 13	3rd cycle for Protocol Road
17	1.785	1.515				0			270	270	08 Apr 13	3rd cycle for Protocol Road
18	1.713	1.485				0	228			228	09 Apr 13	3rd cycle for Protocol Road
19	1.515	1.455				0			60	60	09 Apr 13	3rd cycle for Protocol Road
20	1.455	1.400				0	55			55	10 Apr 13	3rd cycle for Protocol Road
21	1.455	1.395				0			60	60	10 Apr 13	3rd cycle for Protocol Road
22	1.330	1.180				0	150			150	11 Apr 13	3rd cycle for Protocol Road
23	1.290	1.165				0			125	125	11 Apr 13	3rd cycle for Protocol Road
24	1.040	0.500	540			540				0	10 Apr 13	3rd cycle for Protocol Road
25	0.500	0.350				0	150			150	12 Apr 13	(Stone Pitching) 3rd cycle for Normal Road
26	0.350	0.140	210			210				0	11 Apr 13	3rd cycle for Protocol Road
27	1.165	0.000			1165	1165				0	12 Apr 13	3rd cycle for Protocol Road
28	0.140	0.000				0	140			140	13 Apr 13	3rd cycle for Protocol Road
TOTAL :			4,280	0	5,100	9,380	30,842	0	18,675	49,517		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	319	319	2,470	665	2,390	5,525		
TOTAL :			0	0	319	319	2,470	665	2,390	5,525		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			485	0	256	741	2,485	1,886	3,475	7,846		
TOTAL :			485	0	256	741	2,485	1,886	3,475	7,846		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	574	0	868	1,442		
TOTAL :			0	0	0	0	574	0	868	1,442		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	18,592	-	18,592	49,277	-	49,277
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2,650	2,043	4,693	2,335	9,977	12,312
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	1,402	3,842	5,244	7,760	7,410	15,170
TOTAL :				22,644	5,885	28,529	59,372	17,387	76,759

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,150	2,650	764	380	1,191	2,335		
1	137.887	138.158			271	271				0	22 Apr 13	2nd cycle normal road
2	137.481	137.696				0	215			215	22 Apr 13	2nd cycle normal road
3	137.403	137.698			295	295				0	22 Apr 13	2nd cycle normal road
4	137.380	137.481	101			101				0	22 Apr 13	2nd cycle normal road
5	137.103	137.251	148			148				0	23 Apr 13	2nd cycle normal road
6	137.103	137.175			72	72				0	23 Apr 13	2nd cycle normal road
7	136.741	136.998	257			257				0	23 Apr 13	2nd cycle normal road
8	136.645	136.750			105	105				0	23 Apr 13	2nd cycle normal road
9	136.531	136.732				0	201			201	23 Apr 13	2nd cycle normal road
10	136.470	136.645				0			175	175	23 Apr 13	2nd cycle normal road
11	136.400	136.531				0	131			131	23 Apr 13	2nd cycle normal road
12	136.262	136.343				0	81			81	23 Apr 13	2nd cycle normal road
13	135.776	-				0	24			24	24 Apr 13	Perimeter Drain
14	135.765	136.243				0	478			478	24 Apr 13	2nd cycle normal road
15	135.631	-				0	145			145	24 Apr 13	Perimeter Drain
CARRIED FORWARD :			2,006	0	1,893	3,899	2,039	380	1,366	3,785		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,893	3,899	2,039	380	1,366	3,785		
16	135.768	-				0			39	39	24 Apr 13	Cascade drain to bench 2
17	135.760	-				0			228	228	24 Apr 13	Cascade drain bench 2 to outlet drain
18	135.570	-				0			184	184	24 Apr 13	Cascade drain
19	135.580	-				0			50	50	24 Apr 13	Bench Drain 5
20	135.580	-				0			54	54	24 Apr 13	Bench Drain 4
21	135.570	-				0			101	101	24 Apr 13	Bench Drain 3
22	135.570	-				0			150	150	24 Apr 13	Bench Drain 2
23	135.580	-				0	51			51	24 Apr 13	Bench Drain 1
24	135.570	-				0			198	198	24 Apr 13	Bench Drain 1
25	135.570	135.762				0	192			192	24 Apr 13	2nd cycle normal road
26	135.568	135.770				0			202	202	24 Apr 13	2nd cycle normal road
27	135.550	135.560				0			10	10	24 Apr 13	2nd cycle normal road
28	135.520	135.560				0	40			40	24 Apr 13	2nd cycle normal road
29	135.240	135.520				0	280			280	25 Apr 13	2nd cycle normal road
30	135.187	135.240			53	53	53			53	25 Apr 13	2nd cycle normal road
CARRIED FORWARD :			2,006	0	1,946	3,952	2,655	380	2,582	5,617		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,946	3,952	2,655	380	2,582	5,617		
31	135.150	135.550				0			400	400	25 Apr 13	2nd cycle normal road
32	135.150	135.187				0	37			37	25 Apr 13	2nd cycle normal road
33	135.040	135.132				0	92			92	25 Apr 13	2nd cycle normal road
34	134.996	135.137				0			141	141	26 Apr 13	2nd cycle normal road
35	134.865	135.137				0	272			272	26 Apr 13	2nd cycle normal road
36	134.478	134.709	231			231				0	26 Apr 13	2nd cycle normal road
37	134.240	134.750			510	510				0	26 Apr 13	2nd cycle normal road
38	134.204	134.478				0	274			274	26 Apr 13	2nd cycle normal road
39	134.109	134.204				0				0	-	Affected by slope remedial project
40	133.824	134.000				0			176	176	27 Apr 13	2nd cycle normal road
41	133.771	133.959				0	188			188	27 Apr 13	2nd cycle normal road
42	133.346	133.800				0			454	454	27 Apr 13	2nd cycle normal road
43	133.006	133.251				0			245	245	27 Apr 13	2nd cycle normal road
44	132.958	133.771				0	813			813	29 Apr 13	2nd cycle normal road
45	132.833	132.945				0			112	112	29 Apr 13	2nd cycle normal road
CARRIED FORWARD :			2,237	0	2,456	4,693	4,331	380	4,110	8,821		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,237	0	2,456	4,693	4,331	380	4,110	8,821		
46	132.300	132.713				0	413			413	29 Apr 13	2nd cycle normal road
47	132.300	132.700				0			400	400	29 Apr 13	2nd cycle normal road
48	131.217	131.498				0			281	281	29 Apr 13	2nd cycle normal road
49	131.096	131.567				0	471			471	29 Apr 13	2nd cycle normal road
50	130.932	131.076				0			144	144	30 Apr 13	2nd cycle normal road
51	130.930	131.088				0	158			158	30 Apr 13	2nd cycle normal road
52	130.857	130.930				0	73			73	30 Apr 13	2nd cycle normal road
53	130.680	130.921				0			241	241	30 Apr 13	2nd cycle normal road
54	130.606	130.846				0	240			240	30 Apr 13	2nd cycle normal road
55	130.588	130.680				0			92	92	30 Apr 13	2nd cycle normal road
56	130.377	130.595				0	218			218	30 Apr 13	2nd cycle normal road
57	130.249	130.326				0	77			77	30 Apr 13	2nd cycle normal road
58	130.246	130.568				0			322	322	30 Apr 13	2nd cycle normal road
59	130.030	130.170				0	140			140	30 Apr 13	2nd cycle normal road
60	130.000	130.221				0			221	221	30 Apr 13	2nd cycle normal road
TOTAL :			2,237	0	2,456	4,693	6,121	380	5,811	12,312		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			612	0	790	1,402	3,402	0	4,358	7,760		
1	154.840	155.030				0	190			190	01 Apr 13	2nd cycle normal road
2	154.734	154.820	86			86				0	01 Apr 13	2nd cycle normal road
3	154.625	154.785			160	160				0	01 Apr 13	2nd cycle normal road
4	154.290	154.505				0			215	215	01 Apr 13	2nd cycle normal road
5	153.500	154.210			710	710				0	02 Apr 13	2nd cycle normal road
6	153.375	153.450	75			75				0	02 Apr 13	2nd cycle normal road
7	153.370	153.485			115	115				0	02 Apr 13	2nd cycle normal road
8	152.850	153.010			160	160				0	03 Apr 13	2nd cycle normal road
9	152.146	152.596				0	450			450	03 Apr 13	2nd cycle normal road
10	152.136	152.546				0			410	410	03 Apr 13	2nd cycle normal road
11	151.644	151.744	100			100				0	04 Apr 13	2nd cycle normal road
12	150.994	151.174	180			180				0	04 Apr 13	2nd cycle normal road
13	150.662	150.994				0	332			332	04 Apr 13	2nd cycle normal road
14	150.430	150.650			220	220				0	04 Apr 13	2nd cycle normal road
15	148.500	148.560				0			60	60	05 Apr 13	2nd cycle normal road
TOTAL :			1,053	0	2,155	3,208	4,374	0	5,043	9,417		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,053	0	2,155	3,208	4,374	0	5,043	9,417		
16	147.240	147.470			230	230				0	05 Apr 13	2nd cycle normal road
17	146.807	147.070				0	263			263	06 Apr 13	2nd cycle normal road
18	145.940	145.970			30	30				0	06 Apr 13	2nd cycle normal road
19	145.490	145.930				0			440	440	08 Apr 13	2nd cycle normal road
20	145.100	145.300				0			200	200	08 Apr 13	2nd cycle normal road
21	144.742	145.085				0	343			343	09 Apr 13	2nd cycle normal road
22	144.542	144.742				0	200			200	09 Apr 13	2nd cycle normal road
23	144.332	144.542	210			210				0	09 Apr 13	2nd cycle normal road
24	144.142	144.332				0	190			190	09 Apr 13	2nd cycle normal road
25	143.554	144.142				0	588			588	10 Apr 13	2nd cycle normal road
26	143.370	143.550	180			180				0	10 Apr 13	2nd cycle normal road
27	142.739	142.939				0	200			200	11 Apr 13	2nd cycle normal road
28	142.600	142.777			177	177				0	11 Apr 13	2nd cycle normal road
29	142.300	142.739	439			439				0	12 Apr 13	2nd cycle normal road
30	141.844	142.299				0	455			455	12 Apr 13	2nd cycle normal road
CARRIED FORWARD :			1,882	0	2,592	4,474	6,613	0	5,683	12,296		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,882	0	2,592	4,474	6,613	0	5,683	12,296		
31	141.659	141.844				0	185			185	13 Apr 13	2nd cycle normal road
32	141.609	141.659	50			50				0	13 Apr 13	2nd cycle normal road
33	141.600	141.700			100	100				0	13 Apr 13	2nd cycle normal road
34	141.400	141.500			100	100				0	15 Apr 13	2nd cycle normal road
35	141.080	141.140			60	60				0	15 Apr 13	2nd cycle normal road
36	140.000	140.260			260	260				0	16 Apr 13	2nd cycle normal road
37	140.000	140.640				0	640			640	16 Apr 13	2nd cycle normal road
38	139.900	139.950				0			50	50	17 Apr 13	2nd cycle normal road
39	139.875	139.980				0	105			105	17 Apr 13	2nd cycle normal road
40	139.550	139.700				0			150	150	18 Apr 13	2nd cycle normal road
41	139.400	139.550			150	150				0	18 Apr 13	2nd cycle normal road
42	139.296	-				0	41			41	19 Apr 13	Perimeter drain at bench 2
43	139.296	-				0	33			33	19 Apr 13	Cascade drain to main discharge point
44	139.285	-				0			35	35	19 Apr 13	Cascade drain to main discharge point
45	139.215	-				0			66	66	19 Apr 13	V-shape drain at Bench 3
CARRIED FORWARD :			1,932	0	3,262	5,194	7,617	0	5,984	13,601		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,932	0	3,262	5,194	7,617	0	5,984	13,601		
46	139.215	-				0			70	70	19 Apr 13	V-shape drain at Bench 2
47	139.215	-				0			102	102	19 Apr 13	V-shape drain at Bench 1
48	139.200	-				0	40			40	19 Apr 13	V-shape drain at Bench 4
49	139.200	-				0	48			48	19 Apr 13	V-shape drain at Bench 3
50	139.200	-				0	111			111	19 Apr 13	V-shape drain at Bench 1
51	139.186	-				0	110			110	19 Apr 13	Perimeter drain at bench 2
52	138.955	139.043				0			88	88	20 Apr 13	2nd cycle normal road
53	138.730	138.780			50	50				0	20 Apr 13	2nd cycle normal road
54	138.220	138.700				0			480	480	20 Apr 13	2nd cycle normal road
55	138.080	138.600				0	520			520	20 Apr 13	2nd cycle normal road
56												
57												
58												
59												
60												
TOTAL :			1,932	0	3,312	5,244	8,446	0	6,724	15,170		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	17,326.00	16,701.00	34,027.00	1,988.00	3,423.00	5,411.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,214.00	-	3,214.00	2,836.00	-	2,836.00
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	25,949.00	-	25,949.00	20,954.00	-	20,954.00
TOTAL :				68,684.00	16,701.00	85,385.00	25,778.00	3,423.00	29,201.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,240.00	0.00	6,086.00	17,326.00	1,317.00	0.00	671.00	1,988.00		
1	101.980	102.900			920.00	920.00				0.00	05-Apr-13	2nd cycle for normal road
2	102.050	102.980	930.00			930.00				0.00	06-Apr-13	2nd cycle for normal road
3	102.900	103.830			930.00	930.00				0.00	07-Apr-13	2nd cycle for normal road
4	102.980	103.860	880.00			880.00				0.00	08-Apr-13	2nd cycle for normal road
5	103.860	104.378	518.00			518.00				0.00	09-Apr-13	2nd cycle for normal road
6	104.378	104.568				0.00	190.00			190.00	09-Apr-13	2nd cycle for normal road
7	103.830	104.680			850.00	850.00				0.00	10-Apr-13	2nd cycle for normal road
8	104.680	105.000			320.00	320.00				0.00	12-Apr-13	2nd cycle for normal road
9	104.568	105.066	498.00			498.00				0.00	12-Apr-13	2nd cycle for normal road
10	105.066	105.360				0.00	294.00			294.00	13-Apr-13	2nd cycle for normal road
11	105.360	106.250	890.00			890.00				0.00	13-Apr-13	2nd cycle for normal road
12	105.800	106.720			920.00	920.00				0.00	14-Apr-13	2nd cycle for normal road
13	106.250	107.160	910.00			910.00				0.00	15-Apr-13	2nd cycle for normal road
14	106.720	107.590			870.00	870.00				0.00	16-Apr-13	2nd cycle for normal road
15	107.160	108.000	840.00			840.00				0.00	17-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			16,706.00	0.00	10,896.00	27,602.00	1,801.00	0.00	671.00	2,472.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16,706.00	0.00	10,896.00	27,602.00	1,801.00	0.00	671.00	2,472.00		
16	107.590	108.480			890.00	890.00				0.00	18-Apr-13	2nd cycle for normal road
17	108.000	108.880	880.00			880.00				0.00	19-Apr-13	2nd cycle for normal road
18	108.480	109.430			950.00	950.00				0.00	20-Apr-13	2nd cycle for normal road
19	108.880	109.800	920.00			920.00				0.00	21-Apr-13	2nd cycle for normal road
20	109.430	109.815			385.00	385.00				0.00	22-Apr-13	2nd cycle for normal road
21	111.000	111.600			600.00	600.00				0.00	22-Apr-13	2nd cycle for normal road
22	111.000	111.500	500.00			500.00				0.00	23-Apr-13	2nd cycle for normal road
23	112.640	112.772				0.00	132.00		132.00	264.00	23-Apr-13	2nd cycle for normal road
24	112.793	112.968				0.00	175.00			175.00	23-Apr-13	2nd cycle for normal road
25	112.793	112.970				0.00			177.00	177.00	23-Apr-13	2nd cycle for normal road
26	113.000	113.400				0.00			400.00	400.00	24-Apr-13	2nd cycle for normal road
27	113.400	113.700				0.00			300.00	300.00	25-Apr-13	2nd cycle for normal road
28	113.050	113.200				0.00	150.00			150.00	25-Apr-13	2nd cycle for normal road
29	113.854	114.360				0.00			506.00	506.00	26-Apr-13	2nd cycle for normal road
30	113.833	114.250				0.00	417.00			417.00	27-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			19,006.00	0.00	13,721.00	32,727.00	2,675.00	0.00	2,186.00	4,861.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,006.00	0.00	13,721.00	32,727.00	2,675.00	0.00	2,186.00	4,861.00		
31	114.250	114.600				0.00	350.00			350.00	28-Apr-13	2nd cycle for normal road
32	114.600	115.460	860.00			860.00				0.00	29-Apr-13	2nd cycle for normal road
33	115.460	115.900	440.00			440.00				0.00	30-Apr-13	2nd cycle for normal road
34	115.900	116.100				0.00	200.00			200.00	30-Apr-13	2nd cycle for normal road
CARRIED FORWARD :			20,306.00	0.00	13,721.00	34,027.00	3,225.00	0.00	2,186.00	5,411.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,833.00	0.00	1,381.00	3,214.00	1,342.00	0.00	1,494.00	2,836.00		
CARRIED FORWARD :			1,833.00	0.00	1,381.00	3,214.00	1,342.00	0.00	1,494.00	2,836.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: APRIL 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,254.00	0.00	15,695.00	25,949.00	10,603.00	50.00	10,301.00	20,954.00		
CARRIED FORWARD :			10,254.00	0.00	15,695.00	25,949.00	10,603.00	50.00	10,301.00	20,954.00		

B


**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : TUARAN
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 13.900 (M)
KM 13.900 (M)

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 27.400
KM 27.400

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 70.235 - RHS
KM 80.235

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 62.850 - RHS
KM 72.850

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 112.200 - RHS
KM 122.200

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 114.550 - RHS
KM 124.550

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 135.480 - M
KM 137.240

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP and Concrete Culverts Under B27 (RM 1,450,000.00)														
Ref: (12)KKR.BKS/901-14/1 Jld.7 dd 18/12/2012)														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	84.460		121.060		Replacement of CMP Culvert	AK(F)/2013/001	1,349,945.70	05/02/2013	31/10/2013	45%	P27
				73.238		109.838								
				76.257		112.857								
				76.600		113.200								
				83.138		119.738								
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	68.220		78.120		Replacement of CMP Culvert	AK(F)2013/002	99,993.50	05/02/2013	31/07/2013	0%	B27
Total :										1,449,939.20				
Proposed Pavement and Non Pavement Works (RM 9,000,000.00 + RM 1,000,000.00)														
Ref: (28)KKR.BKS.901-14/1 Jld.7 dd 07/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	42.600	44.600	79.200	81.200	Heavy Patching & Resurfacing Works	AK(F)/2013/003	2,099,971.70	05/02/2013	31/08/2013	30%	B27
2	01	Jalana Kota Kinabalu - Sindumin	Papar	48.910	49.710	85.510	86.310	Heavy Patching & Resurfacing Works	AK(F)/2013/004	4,179,791.01	18/02/2013	31/08/2013	50%	B27
				46.000	47.100	47.760	48.860							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	47.500	48.800	49.260	50.560	Heavy Patching & Resurfacing Works						
				40.000	41.500	49.900	51.400							
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	27.000	30.700	36.900	40.600							
4	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	68.640	68.800	68.640	68.800	Drainage	AK(F)/2013/005	79,986.38	15/02/2013	31/05/2013	95%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Penampang	14.100	14.200	17.051	17.151	Drainage	AK(F)/2013/006	69,960.87	05/02/2013	15/04/2013	100%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Ranau	46.480	46.580	83.080	83.180	Drainage	AK(F)/2013/007	489,997.45	05/02/2013	30/09/2013	5%	B27
				47.000	47.100	83.600	83.700							
				49.000	49.350	85.600	85.950							
				61.700	61.900	98.300	98.500							
				49.000	49.100	85.600	85.700	Shoulder						
				49.472	49.617	86.072	86.217							
6	503	Jalan Berungis - Kota Belud	Tuaran	15.000	17.500	15.000	17.500	Heavy Patching & Resurfacing Works	AK(F)/2013/008	2,719,589.92	15/02/2013	31/07/2013	100%	B27
	607	Jalan Masuk Ke Pelabuhan Baru KK	Kota Kinabalu	0.048	0.340	0.048	0.340							
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.120	100.420	55.020	110.320	Road Line Marking	AK(F)/2013/009	93,928.90	05/02/2013	31/05/2013	90%	B27
			Keningau	100.420	138.080	110.320	147.980							
			Tenom	138.080	163.650	147.980	173.550	Replacement of Signages						
				146.000	155.900									
				147.400	157.300									
				151.000	160.900									
				155.000	164.900									
8	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu	4.800	7.700	4.800	7.700	Drainage	AK(F)/2013/010	22,997.73	15/02/2013	31/07/2013	100%	B27
			Tuaran	23.980	36.602	23.980	36.602							
9	01	Jalan Kota Kinabalu - Sindumin	Sipitang	140.000	140.060	141.760	141.820	Drainage	AK(F)/2013/011	29,963.29	05/02/2013	31/05/2013	100%	B27
10	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	63.772	63.864	73.672	73.764	Regulating Works	AK(F)/2013/012	209,292.83	05/02/2013	31/05/2013	100%	B27
				63.914	64.144	73.814	74.044							
				64.830	65.138	74.730	75.038							
				65.507	65.820	75.407	75.720							
Total :										9,995,480.08				

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP Culverts Under P27 (RM 4,340,000.00)														
Ref: (35)KKR.BKS/901-14/1 Jld. dd 14/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	74.230	110.830	Replacement of CMP Culvert	AK(F)/2013/013	1,239,991.89	05/02/2013	30/11/2013	45%	P27		
				83.273	119.873									
				84.978	121.578									
				86.611	123.211									
				112.380	148.980									
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	54.360	64.260	Replacement of CMP Culvert	AK(F)/2013/014	1,399,991.50	05/02/2013	31/12/2013	20%	P27		
				56.450	66.350									
				67.560	77.460									
				79.230	89.130									
				81.100	91.000									
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	82.230	82.230	Replacement of CMP Culvert	AK(F)/2013/015	1,129,960.66	15/02/2013	30/11//2013	10%	P27		
				94.400	94.400									
				99.900	99.900									
			Kota Marudu	115.007	115.007									
				120.809	120.809									
				139.742	139.742									
				140.822	140.822									
4	22	Jalan Kota Kinabalu - Sandakan	Tuaran	10.071	46.673	Replacement of CMP Culvert	AK(F)/2013016	569,838.37	05/02/2013	31/07/2013	20%	P27		
				12.760	49.362									
Total :								4,339,782.42						
Proposed Pembaikan Cerun-Cerun														
Ref: JKR.JUB 600-0/2/50/ dated on 19/10/2011- (item 2 to 7)														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600	95.500	Slope Repair Works	AK(F)/2012/022	5,542,769.08			12%	P27		
2	01	Jalan Kota Kinabalu - Kudat	Kudat	178.300	178.300	Slope Repair Works	AK(F)/2012/023	3,466,615.04	02/05/12	01/08/13	100%	P27		
3	22	Jalana Kota Kinabalu - Sandakan	Ranau	70.500	107.100	Slope Repair Works	AK(F)/2012/024	5,648,166.06	02/05/12	01/11/13	60%	P27		
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	134.750	144.650	Slope Repair Works	AK(F)/2012/025	1,851,225.61	02/05/12	01/05/13	100%	P27		
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	98.850	108.750	Slope Repair Works	AK(F)/2012/026	3,439,820.96	02/05/12	01/08/13	95%	P27		
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	18.200	28.100	Slope Repair Works	AK(F)/2012/027	5,558,470.54	02/05/12	01/11/13	95%	P27		
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	89.050	98.950	Slope Repair Works	AK(F)/2012/028	5,570,882.18	02/05/12	01/11/13	95%	P27		
Total :								31,077,949.47						

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Tour of Borneo 2013														
Ref: (86)KKR.BKS/901-14/1 Jld. dd 29/03/2013														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	59.980	67.900	59.980	67.900	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/018	2,499,867.99	01/04/2013	26/04/2013	100%	P27
			Tuaran	30.400		30.400								
	22	Jalan Kota Kinabalu - Sandakan	Tuaran	3.740		40.340								
				9.400	13.300	46.000	49.900							
				53.515	53.552	90.115	90.152							
				Ranau	45.700	68.370	82.300							
	01	Jalan Kota Kinabalu - Sindumin	Papar	17.850	70.950	19.610	72.710							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	1.080	42.530	10.980	52.430							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.120	63.700	55.020	73.600							
	502	Jalan Beaufort - Menumbok	Beaufort	0.370	22.330	0.370	22.330							
01	Jalan Kota Kinabalu - Sindumin	72.538		92.250	74.298	94.010								
Total :										2,499,867.99				
GRAND TOTAL										49,363,019.16				