

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

OCTOBER 2013



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN OCTOBER 2013

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK OCTOBER 2013

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

A total of 26 nos. arahan kerja has been approved todate. Only 32 nos. of arahan kerja are still in progress and close to completion. The remaining one arahan kerja for Slope Repairs works are proceeding as scheduled.

EMERGENCY WORK


There was only minor emergency works for the month of October 2013. Most of which are road subsidence and minor landslides. The weather was generally dry and fair.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD

ORGANISATION CHART


EFFECTIVE DATE: 1 DECEMBER 2012



LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)

**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 67.146
KM 67.146

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 155.340
KM 155.340

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 34.245 - RHS
KM 34.245

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	410.13	55.04	465.17	47.56	6.39	53.95
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	397.50	23.28	420.78	45.12	2.70	47.82
Kudat	01	Jalan Kota Kinabalu-Kudat	426.93	36.84	463.77	49.52	4.27	53.79
Tuaran	01	Jalan Kota Kinabalu-Kudat	1,671.67	445.86	2,117.53	179.56	48.10	227.66
	22	Jalan Kota Kinabalu-Sandakan	8,353.26	352.22	8,705.48	830.32	37.94	868.26
	503	Jalan Berungis-Kota Belud	1,959.55	64.66	2,024.21	128.21	7.31	135.52
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	2,033.82	371.40	2,405.22	269.61	43.32	312.93
	01	Jalan Kota Kinabalu-Sindumin	75.23	136.98	212.21	8.72	15.89	24.61
	606	Jalan Susur Sepangar Bay	1,894.65	53.34	1,947.99	219.77	6.19	225.96
	607	Jalan Masuk Ke Pelabuhan Baru	19.68	0.00	19.68	2.28	0.00	2.28
	608	Jalan Masuk Ke Lapangan Terbang Lama	52.32	75.52	127.84	6.07	8.76	14.83
Penampang	01	Jalan Kota Kinabalu-Sindumin	100.14	61.23	161.37	11.61	7.10	18.71
	500	Jalan Kota Kinabalu-Keningau-Tenom	661.76	1,836.29	2,498.05	76.77	213.01	289.78
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	170.72	204.35	375.07	19.81	23.70	43.51
Papar	01	Jalan Kota Kinabalu-Sindumin	1,067.67	528.47	1,596.14	123.84	61.30	185.14
Ranau	22	Jalan Kota Kinabalu-Sandakan	2,086.46	266.39	2,352.85	248.54	235.87	484.41
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,408.72	339.29	1,748.01	217.08	42.68	259.76
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	707.01	61.75	768.76	109.20	7.65	116.85
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	353.35	71.61	424.96	52.27	9.22	61.49
Beaufort	01	Jalan Kota Kinabalu-Sindumin	260.23	81.89	342.12	30.41	8.07	38.48
	502	Jalan Beaufort-Menumbok	127.22	30.82	158.04	14.87	1.00	15.87
Sipitang	01	Jalan Kota Kinabalu-Sindumin	120.01	34.92	154.93	14.05	2.31	16.36
Kuala Penyu	502	Jalan Beaufort-Menumbok	95.27	29.33	124.60	11.15	1.42	12.57
TOTAL			24,453.30	5,161.48	29,614.78	2,716.34	794.20	3,510.54

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	410.13	55.04	465.17	20.49	2.75	23.24	47.56	6.39	53.95
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	397.50	23.28	420.78	19.88	1.16	21.04	46.12	2.70	48.82
3	Kudat	01	Jalan Kota Kinabalu - Kudat	426.93	36.84	463.77	21.35	1.84	23.19	49.52	4.27	53.79
			TOTAL:	1,234.56	115.16	1,349.72	61.72	5.75	67.47	143.20	13.36	156.56

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	410.13	20.49	47.56	PAKA-PAKA
1	02 Oct 13	67.114	0.84	0.48	0.05	0.40	0.02	0.05	
2	02 Oct 13	67.115	0.95	0.51	0.05	0.48	0.02	0.06	
3	02 Oct 13	67.117	0.83	0.45	0.05	0.37	0.02	0.04	
4	02 Oct 13	67.118	1.00	0.30	0.05	0.30	0.02	0.03	
5	02 Oct 13	67.120	0.93	0.48	0.05	0.45	0.02	0.05	
6	02 Oct 13	67.121	0.86	0.50	0.05	0.43	0.02	0.05	
7	02 Oct 13	67.122	0.90	0.40	0.05	0.36	0.02	0.04	
8	02 Oct 13	67.124	0.92	0.48	0.05	0.44	0.02	0.05	
9	02 Oct 13	67.126	0.50	0.30	0.05	0.15	0.01	0.02	
10	02 Oct 13	67.128	0.75	0.30	0.05	0.23	0.01	0.03	
11	02 Oct 13	67.129	0.96	0.53	0.05	0.51	0.03	0.06	
12	02 Oct 13	67.131	0.87	0.47	0.05	0.41	0.02	0.05	
13	02 Oct 13	67.132	0.40	0.30	0.05	0.12	0.01	0.01	
14	02 Oct 13	67.133	0.91	0.48	0.05	0.44	0.02	0.05	
15	04 Oct 13	67.135	0.82	0.43	0.05	0.35	0.02	0.04	
16	04 Oct 13	67.136	0.60	0.30	0.05	0.18	0.01	0.02	
17	04 Oct 13	67.138	0.98	0.55	0.05	0.54	0.03	0.06	
18	04 Oct 13	67.140	0.85	0.46	0.05	0.39	0.02	0.05	
19	04 Oct 13	67.141	0.70	0.30	0.05	0.21	0.01	0.02	
20	04 Oct 13	67.144	0.88	0.48	0.05	0.42	0.02	0.05	
21	04 Oct 13	67.146	0.80	0.30	0.05	0.24	0.01	0.03	
22	04 Oct 13	67.148	0.97	0.56	0.05	0.54	0.03	0.06	
23	04 Oct 13	67.149	0.94	0.55	0.05	0.52	0.03	0.06	
24	05 Oct 13	67.152	0.89	0.51	0.05	0.45	0.02	0.05	
25	05 Oct 13	67.153	0.30	0.30	0.05	0.09	0.00	0.01	
26	05 Oct 13	67.155	0.81	0.47	0.05	0.38	0.02	0.04	
27	05 Oct 13	67.157	0.94	0.50	0.05	0.47	0.02	0.05	
28	05 Oct 13	67.159	0.86	0.47	0.05	0.40	0.02	0.05	
29	05 Oct 13	67.161	0.90	0.30	0.05	0.27	0.01	0.03	
30	05 Oct 13	67.162	0.99	0.60	0.05	0.59	0.03	0.07	
CARRIED FORWARD:						421.28	21.05	48.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	421.28	21.05	48.85	
31	09 Oct 13	69.389	0.86	0.48	0.05	0.41	0.02	0.05	PAKA-PAKA
32	09 Oct 13	69.391	0.90	0.50	0.05	0.45	0.02	0.05	
33	09 Oct 13	69.407	0.95	0.44	0.05	0.42	0.02	0.05	
34	09 Oct 13	69.408	0.80	0.47	0.05	0.38	0.02	0.04	
35	09 Oct 13	69.410	0.96	0.52	0.05	0.50	0.02	0.06	
36	09 Oct 13	69.411	0.86	0.48	0.05	0.41	0.02	0.05	
37	09 Oct 13	69.412	0.97	0.51	0.05	0.49	0.02	0.06	
38	09 Oct 13	69.415	0.75	0.45	0.05	0.34	0.02	0.04	
39	09 Oct 13	69.416	0.90	0.50	0.05	0.45	0.02	0.05	
40	09 Oct 13	69.417	0.80	0.47	0.05	0.38	0.02	0.04	
41	09 Oct 13	69.420	1.00	0.45	0.05	0.45	0.02	0.05	
42	09 Oct 13	69.425	0.88	0.50	0.05	0.44	0.02	0.05	
43	09 Oct 13	69.435	0.80	0.30	0.05	0.24	0.01	0.03	
44	09 Oct 13	69.436	0.50	0.30	0.05	0.15	0.01	0.02	
45	12 Oct 13	69.441	0.98	0.50	0.05	0.49	0.02	0.06	
46	12 Oct 13	69.450	0.40	0.30	0.05	0.12	0.01	0.01	
47	12 Oct 13	69.495	0.91	0.51	0.05	0.46	0.02	0.05	
48	12 Oct 13	69.502	0.60	0.30	0.05	0.18	0.01	0.02	
49	12 Oct 13	69.503	0.89	0.53	0.05	0.47	0.02	0.05	
50	12 Oct 13	69.505	0.81	0.44	0.05	0.36	0.02	0.04	
51	12 Oct 13	69.507	0.70	0.30	0.05	0.21	0.01	0.02	
52	12 Oct 13	69.512	0.82	0.43	0.05	0.35	0.02	0.04	
53	12 Oct 13	69.542	0.90	0.30	0.05	0.27	0.01	0.03	
54	12 Oct 13	69.543	0.83	0.48	0.05	0.40	0.02	0.05	
55	12 Oct 13	69.545	1.00	0.40	0.05	0.40	0.02	0.05	
56	12 Oct 13	69.546	0.30	0.30	0.05	0.09	0.00	0.01	
57	12 Oct 13	69.548	0.84	0.46	0.05	0.39	0.02	0.04	
58	12 Oct 13	69.550	1.00	0.30	0.05	0.30	0.02	0.03	
59	12 Oct 13	69.560	0.99	0.55	0.05	0.54	0.03	0.06	
60	12 Oct 13	69.601	0.85	0.47	0.05	0.40	0.02	0.05	
CARRIED FORWARD :						432.22	21.59	50.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	432.22	21.59	50.12	
61	14 Oct 13	66.505	0.70	0.30	0.05	0.21	0.01	0.02	PAKA-PAKA
62	14 Oct 13	66.507	0.89	0.52	0.05	0.46	0.02	0.05	
63	14 Oct 13	66.508	0.80	0.30	0.05	0.24	0.01	0.03	
64	14 Oct 13	66.510	0.95	0.50	0.05	0.48	0.02	0.06	
65	14 Oct 13	66.512	0.93	0.49	0.05	0.46	0.02	0.05	
66	14 Oct 13	66.513	0.30	0.30	0.05	0.09	0.00	0.01	
67	14 Oct 13	66.515	0.91	0.46	0.05	0.42	0.02	0.05	
68	14 Oct 13	66.517	0.88	0.48	0.05	0.42	0.02	0.05	
69	14 Oct 13	66.518	0.96	0.51	0.05	0.49	0.02	0.06	
70	14 Oct 13	66.520	0.70	0.40	0.05	0.28	0.01	0.03	
71	17 Oct 13	66.522	0.81	0.44	0.05	0.36	0.02	0.04	
72	17 Oct 13	66.524	0.99	0.54	0.05	0.53	0.03	0.06	
73	17 Oct 13	66.525	0.60	0.30	0.05	0.18	0.01	0.02	
74	17 Oct 13	66.527	0.87	0.49	0.05	0.43	0.02	0.05	
75	17 Oct 13	66.529	0.50	0.30	0.05	0.15	0.01	0.02	
76	17 Oct 13	66.531	0.92	0.52	0.05	0.48	0.02	0.06	
77	17 Oct 13	66.538	0.86	0.46	0.05	0.40	0.02	0.05	
78	17 Oct 13	66.542	0.40	0.30	0.05	0.12	0.01	0.01	
79	17 Oct 13	66.545	0.82	0.47	0.05	0.39	0.02	0.04	
80	17 Oct 13	66.547	0.98	0.52	0.05	0.51	0.03	0.06	
81	21 Oct 13	66.550	0.94	0.49	0.05	0.46	0.02	0.05	
82	21 Oct 13	66.551	0.90	0.45	0.05	0.41	0.02	0.05	
83	21 Oct 13	66.552	0.86	0.51	0.05	0.44	0.02	0.05	
84	21 Oct 13	66.554	0.93	0.49	0.05	0.46	0.02	0.05	
85	21 Oct 13	66.558	0.80	0.45	0.05	0.36	0.02	0.04	
86	21 Oct 13	66.564	0.97	0.53	0.05	0.51	0.03	0.06	
87	21 Oct 13	66.567	0.85	0.48	0.05	0.41	0.02	0.05	
88	21 Oct 13	66.568	0.94	0.50	0.05	0.47	0.02	0.05	
89	21 Oct 13	66.572	1.00	0.30	0.05	0.30	0.02	0.03	
90	21 Oct 13	66.574	0.84	0.48	0.05	0.40	0.02	0.05	
CARRIED FORWARD :						443.51	22.16	51.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	443.51	22.16	51.43	
91	22 Oct 13	66.575	0.92	0.51	0.05	0.47	0.02	0.05	PAKA-PAKA
92	22 Oct 13	66.577	0.98	0.56	0.05	0.55	0.03	0.06	
93	22 Oct 13	66.579	0.95	0.49	0.05	0.47	0.02	0.05	
94	22 Oct 13	66.582	0.82	0.45	0.05	0.37	0.02	0.04	
95	22 Oct 13	66.583	0.89	0.50	0.05	0.45	0.02	0.05	
96	22 Oct 13	66.585	0.80	0.30	0.05	0.24	0.01	0.03	
97	22 Oct 13	66.586	0.30	0.30	0.05	0.09	0.00	0.01	
98	22 Oct 13	66.588	0.91	0.48	0.05	0.44	0.02	0.05	
99	22 Oct 13	66.591	0.70	0.30	0.05	0.21	0.01	0.02	
100	22 Oct 13	66.592	0.85	0.46	0.05	0.39	0.02	0.05	
101	22 Oct 13	66.593	0.60	0.30	0.05	0.18	0.01	0.02	
102	22 Oct 13	66.595	0.81	0.47	0.05	0.38	0.02	0.04	
103	26 Oct 13	66.597	1.00	0.30	0.05	0.30	0.02	0.03	
104	26 Oct 13	66.897	0.50	0.30	0.05	0.15	0.01	0.02	
105	26 Oct 13	66.604	0.88	0.51	0.05	0.45	0.02	0.05	
106	26 Oct 13	66.605	0.92	0.53	0.05	0.49	0.02	0.06	
107	26 Oct 13	66.607	0.86	0.44	0.05	0.38	0.02	0.04	
108	26 Oct 13	68.981	0.40	0.30	0.05	0.12	0.01	0.01	
109	26 Oct 13	68.982	0.99	0.56	0.05	0.55	0.03	0.06	
110	26 Oct 13	68.983	0.83	0.48	0.05	0.40	0.02	0.05	
111	26 Oct 13	68.985	0.90	0.46	0.05	0.41	0.02	0.05	
112	26 Oct 13	68.986	0.97	0.52	0.05	0.50	0.03	0.06	
113	26 Oct 13	68.989	1.00	0.40	0.05	0.40	0.02	0.05	
114	26 Oct 13	68.991	0.84	0.49	0.05	0.41	0.02	0.05	
115	26 Oct 13	68.992	0.87	0.44	0.05	0.38	0.02	0.04	
116	26 Oct 13	68.993	0.93	0.53	0.05	0.49	0.02	0.06	
117	26 Oct 13	68.996	0.75	0.30	0.05	0.23	0.01	0.03	
118	26 Oct 13	68.998	0.90	0.48	0.05	0.43	0.02	0.05	
119	28 Oct 13	69.005	0.94	0.53	0.05	0.50	0.02	0.06	
120	28 Oct 13	69.006	0.80	0.40	0.05	0.32	0.02	0.04	
CARRIED FORWARD :						454.66	22.72	52.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	454.66	22.72	52.73	
121	28 Oct 13	69.008	0.91	0.49	0.05	0.45	0.02	0.05	PAKA-PAKA
122	28 Oct 13	69.009	0.96	0.51	0.05	0.49	0.02	0.06	
123	28 Oct 13	69.011	0.80	0.30	0.05	0.24	0.01	0.03	
124	28 Oct 13	69.012	0.98	0.54	0.05	0.53	0.03	0.06	
125	28 Oct 13	69.014	1.00	0.30	0.05	0.30	0.02	0.03	
126	28 Oct 13	69.015	0.85	0.49	0.05	0.42	0.02	0.05	
127	28 Oct 13	69.018	0.90	0.30	0.05	0.27	0.01	0.03	
128	28 Oct 13	69.019	0.82	0.44	0.05	0.36	0.02	0.04	
129	28 Oct 13	69.021	0.99	0.56	0.05	0.55	0.03	0.06	
130	30 Oct 13	69.024	0.70	0.30	0.05	0.21	0.01	0.02	
131	30 Oct 13	69.025	0.86	0.48	0.05	0.41	0.02	0.05	
132	30 Oct 13	69.028	0.30	0.30	0.05	0.09	0.00	0.01	
133	30 Oct 13	69.030	0.81	0.47	0.05	0.38	0.02	0.04	
134	30 Oct 13	69.032	0.95	0.51	0.05	0.48	0.02	0.06	
135	30 Oct 13	69.033	0.40	0.30	0.05	0.12	0.01	0.01	
136	30 Oct 13	69.034	0.88	0.49	0.05	0.43	0.02	0.05	
137	30 Oct 13	69.035	0.60	0.30	0.05	0.18	0.01	0.02	
138	30 Oct 13	69.037	0.92	0.48	0.05	0.44	0.02	0.05	
139	30 Oct 13	69.038	0.87	0.45	0.05	0.39	0.02	0.05	
140	30 Oct 13	69.040	0.50	0.30	0.05	0.15	0.01	0.02	
141	31 Oct 13	69.042	0.97	0.52	0.05	0.50	0.03	0.06	
142	31 Oct 13	69.043	0.90	0.40	0.05	0.36	0.02	0.04	
143	31 Oct 13	69.045	0.83	0.46	0.05	0.38	0.02	0.04	
144	31 Oct 13	69.046	0.80	0.40	0.05	0.32	0.02	0.04	
145	31 Oct 13	69.049	0.89	0.50	0.05	0.45	0.02	0.05	
146	31 Oct 13	69.051	0.93	0.52	0.05	0.48	0.02	0.06	
147	31 Oct 13	69.054	0.84	0.47	0.05	0.39	0.02	0.05	
148	31 Oct 13	69.055	0.75	0.30	0.05	0.23	0.01	0.03	
149	31 Oct 13	69.059	0.95	0.53	0.05	0.50	0.03	0.06	
150									
BALANCE END OF OCT :						465.17	23.24	53.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	397.50	19.88	46.12	MANNGARIS
1	01 Oct 13	110.901	0.99	0.56	0.05	0.55	0.03	0.06	
2	01 Oct 13	110.902	0.81	0.46	0.05	0.37	0.02	0.04	
3	01 Oct 13	110.903	0.87	0.51	0.05	0.44	0.02	0.05	
4	01 Oct 13	110.904	0.91	0.49	0.05	0.45	0.02	0.05	
5	01 Oct 13	110.905	0.95	0.52	0.05	0.49	0.02	0.06	
6	01 Oct 13	110.906	0.90	0.30	0.05	0.27	0.01	0.03	
7	01 Oct 13	110.907	0.83	0.48	0.05	0.40	0.02	0.05	
8	01 Oct 13	110.908	0.80	0.30	0.05	0.24	0.01	0.03	
9	01 Oct 13	110.909	0.94	0.50	0.05	0.47	0.02	0.05	
10	01 Oct 13	110.910	0.70	0.30	0.05	0.21	0.01	0.02	
11	01 Oct 13	110.920	0.98	0.52	0.05	0.51	0.03	0.06	
12	01 Oct 13	110.921	0.82	0.47	0.05	0.39	0.02	0.04	
13	01 Oct 13	110.922	0.89	0.49	0.05	0.44	0.02	0.05	
14	01 Oct 13	110.923	0.60	0.30	0.05	0.18	0.01	0.02	
15	01 Oct 13	110.924	0.90	0.45	0.05	0.41	0.02	0.05	
16	07 Oct 13	110.925	0.97	0.51	0.05	0.49	0.02	0.06	
17	07 Oct 13	110.926	0.80	0.40	0.05	0.32	0.02	0.04	
18	07 Oct 13	110.927	0.92	0.47	0.05	0.43	0.02	0.05	
19	07 Oct 13	110.928	0.88	0.54	0.05	0.48	0.02	0.06	
20	07 Oct 13	110.929	0.75	0.30	0.05	0.23	0.01	0.03	
21	07 Oct 13	111.309	0.40	0.30	0.05	0.12	0.01	0.01	
22	07 Oct 13	111.317	0.96	0.51	0.05	0.49	0.02	0.06	
23	07 Oct 13	111.318	1.00	0.30	0.05	0.30	0.02	0.03	
24	07 Oct 13	111.319	0.84	0.48	0.05	0.40	0.02	0.05	
25	07 Oct 13	111.321	0.93	0.50	0.05	0.47	0.02	0.05	
26	07 Oct 13	111.905	0.86	0.43	0.05	0.37	0.02	0.04	
27	07 Oct 13	111.907	0.94	0.51	0.05	0.48	0.02	0.06	
28	08 Oct 13	111.911	0.85	0.47	0.05	0.40	0.02	0.05	
29	08 Oct 13	111.913	0.96	0.53	0.05	0.51	0.03	0.06	
30	08 Oct 13	111.914	0.86	0.45	0.05	0.39	0.02	0.04	
CARRIED FORWARD :						409.18	20.46	47.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	409.18	20.46	47.48	
31	08 Oct 13	111.916	0.82	0.49	0.05	0.40	0.02	0.05	MANGARIS
32	08 Oct 13	111.917	0.86	0.52	0.05	0.45	0.02	0.05	
33	08 Oct 13	111.924	0.94	0.54	0.05	0.51	0.03	0.06	
34	08 Oct 13	112.035	0.91	0.49	0.05	0.45	0.02	0.05	
35	08 Oct 13	112.038	0.30	3.00	0.05	0.90	0.05	0.10	
36	08 Oct 13	112.040	0.49	0.62	0.05	0.30	0.02	0.04	
37	08 Oct 13	112.051	0.70	0.30	0.05	0.21	0.01	0.02	
38	08 Oct 13	112.052	0.96	0.50	0.05	0.48	0.02	0.06	
39	08 Oct 13	112.059	0.83	0.45	0.05	0.37	0.02	0.04	
40	19 Oct 13	112.061	0.60	0.30	0.05	0.18	0.01	0.02	
41	19 Oct 13	112.062	0.97	0.51	0.05	0.49	0.02	0.06	
42	19 Oct 13	112.063	0.40	0.30	0.05	0.12	0.01	0.01	
43	19 Oct 13	112.064	0.88	0.52	0.05	0.46	0.02	0.05	
44	19 Oct 13	112.068	0.92	0.48	0.05	0.44	0.02	0.05	
45	19 Oct 13	112.072	0.50	0.30	0.05	0.15	0.01	0.02	
46	19 Oct 13	112.081	0.90	0.30	0.05	0.27	0.01	0.03	
47	19 Oct 13	112.090	0.95	0.53	0.05	0.50	0.03	0.06	
48	19 Oct 13	112.095	0.75	0.40	0.05	0.30	0.02	0.03	
49	19 Oct 13	112.105	0.80	0.30	0.05	0.24	0.01	0.03	
50	19 Oct 13	112.106	0.89	0.46	0.05	0.41	0.02	0.05	
51	19 Oct 13	112.107	0.90	0.45	0.05	0.41	0.02	0.05	
52	25 Oct 13	112.115	0.81	0.47	0.05	0.38	0.02	0.04	
53	25 Oct 13	112.120	0.98	0.52	0.05	0.51	0.03	0.06	
54	25 Oct 13	112.128	0.87	0.44	0.05	0.38	0.02	0.04	
55	25 Oct 13	112.130	1.00	0.30	0.05	0.30	0.02	0.03	
56	25 Oct 13	112.135	0.82	0.46	0.05	0.38	0.02	0.04	
57	25 Oct 13	112.136	0.93	0.53	0.05	0.49	0.02	0.06	
58	25 Oct 13	112.140	0.85	0.43	0.05	0.37	0.02	0.04	
59	25 Oct 13	112.147	0.80	0.47	0.05	0.38	0.02	0.04	
60	25 Oct 13	112.152	0.84	0.44	0.05	0.37	0.02	0.04	
BALANCE END OF OCT :						420.78	21.04	48.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	426.93	21.35	49.52	
1	03 Oct 13	141.100	0.99	0.61	0.05	0.60	0.03	0.07	MOLONG KOLONG
2	03 Oct 13	141.103	0.90	0.30	0.05	0.27	0.01	0.03	
3	03 Oct 13	141.105	0.86	0.48	0.05	0.41	0.02	0.05	
4	03 Oct 13	141.108	0.94	0.51	0.05	0.48	0.02	0.06	
5	03 Oct 13	141.113	0.81	0.46	0.05	0.37	0.02	0.04	
6	03 Oct 13	141.114	0.30	0.30	0.05	0.09	0.00	0.01	
7	03 Oct 13	141.115	0.89	0.52	0.05	0.46	0.02	0.05	
8	03 Oct 13	141.116	0.94	0.54	0.05	0.51	0.03	0.06	
9	03 Oct 13	141.117	0.97	0.56	0.05	0.54	0.03	0.06	
10	10 Oct 13	151.127	0.80	0.30	0.05	0.24	0.01	0.03	MATUNGGONG
11	10 Oct 13	151.131	0.88	0.47	0.05	0.41	0.02	0.05	
12	10 Oct 13	151.132	0.70	0.30	0.05	0.21	0.01	0.02	
13	10 Oct 13	151.134	0.85	0.45	0.05	0.38	0.02	0.04	
14	10 Oct 13	151.138	0.98	0.54	0.05	0.53	0.03	0.06	
15	10 Oct 13	151.139	0.60	0.30	0.05	0.18	0.01	0.02	
16	10 Oct 13	151.140	0.82	0.42	0.05	0.34	0.02	0.04	
17	10 Oct 13	151.141	0.91	0.47	0.05	0.43	0.02	0.05	
18	10 Oct 13	151.142	0.40	0.30	0.05	0.12	0.01	0.01	
19	10 Oct 13	151.230	0.87	0.46	0.05	0.40	0.02	0.05	
20	10 Oct 13	151.237	0.96	0.52	0.05	0.50	0.02	0.06	
21	10 Oct 13	151.240	0.75	0.30	0.05	0.23	0.01	0.03	
22	10 Oct 13	151.246	0.50	0.30	0.05	0.15	0.01	0.02	
23	10 Oct 13	151.247	0.92	0.49	0.05	0.45	0.02	0.05	
24	10 Oct 13	151.248	0.90	0.40	0.05	0.36	0.02	0.04	
25	10 Oct 13	151.249	0.86	0.50	0.05	0.43	0.02	0.05	
26	11 Oct 13	151.251	0.93	0.47	0.05	0.44	0.02	0.05	
27	11 Oct 13	151.252	1.00	0.30	0.05	0.30	0.02	0.03	
28	11 Oct 13	151.253	0.83	0.44	0.05	0.37	0.02	0.04	
29	11 Oct 13	151.255	0.95	0.51	0.05	0.48	0.02	0.06	
30	11 Oct 13	151.257	0.84	0.48	0.05	0.40	0.02	0.05	
CARRIED FORWARD :						438.02	21.90	50.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	438.02	21.90	50.81	
31	11 Oct 13	149.022	0.90	0.50	0.05	0.45	0.02	0.05	MATUNGONG
32	11 Oct 13	149.026	0.86	0.49	0.05	0.42	0.02	0.05	
33	11 Oct 13	149.028	0.95	0.50	0.05	0.48	0.02	0.06	
34	11 Oct 13	151.481	0.90	0.30	0.05	0.27	0.01	0.03	
35	11 Oct 13	151.482	0.83	0.47	0.05	0.39	0.02	0.05	
36	11 Oct 13	151.483	0.97	0.52	0.05	0.50	0.03	0.06	
37	11 Oct 13	151.490	0.70	0.30	0.05	0.21	0.01	0.02	
38	11 Oct 13	151.491	0.81	0.47	0.05	0.38	0.02	0.04	
39	11 Oct 13	151.405	0.99	0.56	0.05	0.55	0.03	0.06	
40	16 Oct 13	151.412	0.87	0.45	0.05	0.39	0.02	0.05	
41	16 Oct 13	151.413	0.89	0.52	0.05	0.46	0.02	0.05	
42	16 Oct 13	151.414	0.30	0.30	0.05	0.09	0.00	0.01	
43	16 Oct 13	151.415	0.96	0.54	0.05	0.52	0.03	0.06	
44	16 Oct 13	151.416	0.60	0.30	0.05	0.18	0.01	0.02	
45	16 Oct 13	151.845	0.82	0.47	0.05	0.39	0.02	0.04	
46	16 Oct 13	151.851	0.94	0.51	0.05	0.48	0.02	0.06	
47	16 Oct 13	151.852	0.91	0.49	0.05	0.45	0.02	0.05	
48	16 Oct 13	151.853	0.50	0.30	0.05	0.15	0.01	0.02	
49	16 Oct 13	151.854	0.88	0.55	0.05	0.48	0.02	0.06	
50	16 Oct 13	151.855	0.84	0.42	0.05	0.35	0.02	0.04	
51	18 Oct 13	151.860	0.98	0.52	0.05	0.51	0.03	0.06	
52	18 Oct 13	151.861	0.40	0.30	0.05	0.12	0.01	0.01	
53	18 Oct 13	151.862	0.85	0.47	0.05	0.40	0.02	0.05	
54	18 Oct 13	167.014	0.92	0.50	0.05	0.46	0.02	0.05	
55	18 Oct 13	167.015	0.96	0.57	0.05	0.55	0.03	0.06	
56	18 Oct 13	167.022	1.00	0.30	0.05	0.30	0.02	0.03	
57	18 Oct 13	167.023	0.90	0.45	0.05	0.41	0.02	0.05	
58	18 Oct 13	167.024	0.93	0.48	0.05	0.45	0.02	0.05	
59	18 Oct 13	167.028	0.70	0.40	0.05	0.28	0.01	0.03	
60	18 Oct 13	167.030	1.00	0.40	0.05	0.40	0.02	0.05	
CARRIED FORWARD :						449.49	22.48	52.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	449.49	22.48	52.14	SIKUATI
61	23 Oct 13	167.033	0.86	0.52	0.05	0.45	0.02	0.05	
62	23 Oct 13	167.040	0.94	0.54	0.05	0.51	0.03	0.06	
63	23 Oct 13	167.043	0.81	0.46	0.05	0.37	0.02	0.04	
64	23 Oct 13	167.047	0.98	0.55	0.05	0.54	0.03	0.06	
65	23 Oct 13	167.048	0.85	0.47	0.05	0.40	0.02	0.05	
66	23 Oct 13	167.051	0.90	0.30	0.05	0.27	0.01	0.03	
67	23 Oct 13	167.056	0.96	0.52	0.05	0.50	0.02	0.06	
68	23 Oct 13	167.057	0.70	0.30	0.05	0.21	0.01	0.02	
69	23 Oct 13	167.060	0.91	0.49	0.05	0.45	0.02	0.05	
70	23 Oct 13	167.064	0.30	0.30	0.05	0.09	0.00	0.01	
71	23 Oct 13	167.065	0.89	0.47	0.05	0.42	0.02	0.05	
72	23 Oct 13	167.066	0.99	0.58	0.05	0.57	0.03	0.07	
73	23 Oct 13	167.067	0.60	0.30	0.05	0.18	0.01	0.02	
74	24 Oct 13	167.068	0.93	0.49	0.05	0.46	0.02	0.05	
75	24 Oct 13	167.072	0.50	0.30	0.05	0.15	0.01	0.02	
76	24 Oct 13	167.079	0.82	0.45	0.05	0.37	0.02	0.04	
77	24 Oct 13	167.080	0.88	0.51	0.05	0.45	0.02	0.05	
78	24 Oct 13	167.084	0.40	0.30	0.05	0.12	0.01	0.01	
79	24 Oct 13	167.085	0.82	0.47	0.05	0.39	0.02	0.04	
80	24 Oct 13	167.086	0.97	0.52	0.05	0.50	0.03	0.06	
81	24 Oct 13	167.089	0.50	0.40	0.05	0.20	0.01	0.02	
82	24 Oct 13	167.091	0.95	0.50	0.05	0.48	0.02	0.06	
83	24 Oct 13	167.094	0.83	0.46	0.05	0.38	0.02	0.04	
84	24 Oct 13	167.095	0.92	0.45	0.05	0.41	0.02	0.05	
85	29 Oct 13	167.099	0.87	0.44	0.05	0.38	0.02	0.04	
86	29 Oct 13	155.161	0.93	0.51	0.05	0.47	0.02	0.06	
87	29 Oct 13	155.188	1.00	0.30	0.05	0.30	0.02	0.03	
88	29 Oct 13	155.221	0.84	0.43	0.05	0.36	0.02	0.04	
89	29 Oct 13	155.265	0.80	0.30	0.05	0.24	0.01	0.03	
90	29 Oct 13	155.294	0.90	0.40	0.05	0.36	0.02	0.04	
CARRIED FORWARD :						460.46	23.03	53.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	460.46	23.03	53.41	
91	29 Oct 13	155.308	0.91	0.50	0.05	0.46	0.02	0.05	TAMBULURAN
92	29 Oct 13	155.340	0.40	0.30	0.05	0.12	0.01	0.01	
93	29 Oct 13	155.345	0.85	0.48	0.05	0.41	0.02	0.05	
94	29 Oct 13	156.511	0.97	0.52	0.05	0.50	0.03	0.06	
95	29 Oct 13	156.523	0.70	0.30	0.05	0.21	0.01	0.02	
96	29 Oct 13	156.561	0.90	0.30	0.05	0.27	0.01	0.03	
97	29 Oct 13	156.570	0.86	0.47	0.05	0.40	0.02	0.05	
98	29 Oct 13	156.572	0.95	0.51	0.05	0.48	0.02	0.06	
99	29 Oct 13	156.573	0.91	0.49	0.05	0.45	0.02	0.05	
100									
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF OCT :						463.77	23.19	53.79	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	2,347.02	371.40	2,718.42	116.26	18.68	134.94	269.61	43.32	312.93
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,671.67	445.86	2,117.53	77.71	20.73	98.44	179.56	48.10	227.66
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	8,936.05	352.22	9,288.27	428.17	16.35	444.52	993.32	37.94	1,031.26
4	Tuaran	503	Jalan Berungis - Kota Belud	1,199.50	64.66	1,264.16	55.26	3.15	58.41	128.22	7.31	135.53
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,894.65	53.34	1,947.99	94.74	2.67	97.41	219.78	6.19	225.97
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	19.68	-	19.68	0.98	-	0.98	2.28	-	2.28
			TOTAL:	16,068.57	1,287.48	17,356.05	773.12	61.59	834.71	1,792.77	142.86	1,935.63

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,347.02	116.26	269.61	
1	02 Oct 13	0.940	0.50	1.20	0.050	0.60	0.03	0.07	RHS
2	02 Oct 13	0.939	0.50	0.50	0.050	0.25	0.01	0.03	RHS
3	02 Oct 13	0.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
4	02 Oct 13	0.921	0.50	0.50	0.050	0.25	0.01	0.03	RHS
5	02 Oct 13	0.916	0.50	0.60	0.050	0.30	0.02	0.03	RHS
6	02 Oct 13	0.850	0.50	0.60	0.050	0.30	0.02	0.03	RHS
7	02 Oct 13	0.850	0.50	0.60	0.050	0.30	0.02	0.03	RHS
8	02 Oct 13	0.600	0.50	0.60	0.050	0.30	0.02	0.03	LHS
9	02 Oct 13	0.600	0.50	0.60	0.050	0.30	0.02	0.03	LHS
10	02 Oct 13	0.600	0.50	0.60	0.050	0.30	0.02	0.03	LHS
11	02 Oct 13	0.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	02 Oct 13	0.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	02 Oct 13	0.607	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	02 Oct 13	0.607	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	02 Oct 13	0.609	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	02 Oct 13	0.623	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	02 Oct 13	0.710	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	02 Oct 13	0.805	0.50	0.50	0.050	0.25	0.01	0.03	LHS
19	02 Oct 13	0.823	0.50	0.50	0.050	0.25	0.01	0.03	LHS
20	02 Oct 13	0.823	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	02 Oct 13	0.824	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	02 Oct 13	0.824	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	02 Oct 13	0.825	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	02 Oct 13	0.835	0.50	0.50	0.050	0.25	0.01	0.03	LHS
25	02 Oct 13	0.899	0.50	0.50	0.050	0.25	0.01	0.03	LHS
26	02 Oct 13	0.996	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	02 Oct 13	0.997	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	02 Oct 13	0.997	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	02 Oct 13	0.998	0.50	0.50	0.025	0.25	0.01	0.01	LHS
30	02 Oct 13	0.999	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,355.17	116.66	270.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,355.17	116.66	270.54	
31	03 Oct 13	1.000	0.50	0.60	0.050	0.30	0.02	0.03	LHS
32	03 Oct 13	1.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	03 Oct 13	1.000	0.50	0.60	0.050	0.30	0.02	0.03	LHS
34	03 Oct 13	1.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	03 Oct 13	1.002	0.50	0.60	0.050	0.30	0.02	0.03	LHS
36	03 Oct 13	1.003	0.50	0.50	0.050	0.25	0.01	0.03	LHS
37	03 Oct 13	1.003	0.50	0.50	0.050	0.25	0.01	0.03	LHS
38	03 Oct 13	1.004	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	03 Oct 13	1.006	0.50	0.50	0.050	0.25	0.01	0.03	LHS
40	03 Oct 13	1.007	0.50	0.50	0.050	0.25	0.01	0.03	LHS
41	03 Oct 13	1.008	0.50	0.80	0.050	0.40	0.02	0.05	LHS
42	03 Oct 13	1.022	0.50	0.50	0.050	0.25	0.01	0.03	LHS
43	03 Oct 13	1.546	0.50	0.80	0.050	0.40	0.02	0.05	RHS
44	03 Oct 13	1.544	0.50	0.80	0.050	0.40	0.02	0.05	RHS
45	03 Oct 13	1.544	0.50	0.50	0.050	0.25	0.01	0.03	RHS
46	03 Oct 13	1.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	03 Oct 13	1.524	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	03 Oct 13	1.265	0.50	0.50	0.050	0.25	0.01	0.03	LHS
49	03 Oct 13	1.273	0.50	0.50	0.050	0.25	0.01	0.03	LHS
50	03 Oct 13	1.274	0.50	0.50	0.050	0.25	0.01	0.03	LHS
51	03 Oct 13	1.280	0.50	0.50	0.050	0.25	0.01	0.03	LHS
52	03 Oct 13	1.281	0.50	0.60	0.050	0.30	0.02	0.03	LHS
53	03 Oct 13	1.282	0.50	0.50	0.050	0.25	0.01	0.03	LHS
54	03 Oct 13	1.282	0.50	0.50	0.050	0.25	0.01	0.03	LHS
55	03 Oct 13	1.313	0.50	0.60	0.050	0.30	0.02	0.03	LHS
56	03 Oct 13	1.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
57	03 Oct 13	1.324	0.50	0.50	0.050	0.25	0.01	0.03	LHS
58	03 Oct 13	1.326	0.50	0.50	0.050	0.25	0.01	0.03	LHS
59	03 Oct 13	1.328	0.50	0.50	0.050	0.25	0.01	0.03	LHS
60	03 Oct 13	1.330	0.50	0.90	0.050	0.45	0.02	0.05	LHS
CARRIED FORWARD :						2,363.57	117.08	271.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,363.57	117.08	271.52	
61	03 Oct 13	1.450	0.50	0.90	0.050	0.45	0.02	0.05	LHS
62	03 Oct 13	1.477	0.50	1.00	0.050	0.50	0.03	0.06	LHS
63	03 Oct 13	1.500	0.50	0.60	0.050	0.30	0.02	0.03	LHS
64	03 Oct 13	1.500	0.50	0.60	0.050	0.30	0.02	0.03	LHS
65	03 Oct 13	1.511	0.50	0.50	0.050	0.25	0.01	0.03	LHS
66	03 Oct 13	1.512	0.50	0.50	0.050	0.25	0.01	0.03	LHS
67	03 Oct 13	1.512	0.50	0.50	0.050	0.25	0.01	0.03	LHS
68	03 Oct 13	1.525	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	03 Oct 13	1.526	0.50	0.50	0.050	0.25	0.01	0.03	LHS
70	03 Oct 13	1.575	0.50	1.00	0.050	0.50	0.03	0.06	LHS
71	03 Oct 13	1.576	0.50	1.00	0.050	0.50	0.03	0.06	LHS
72	03 Oct 13	1.577	0.50	1.10	0.050	0.55	0.03	0.06	LHS
73	03 Oct 13	1.587	0.50	1.00	0.050	0.50	0.03	0.06	LHS
74	03 Oct 13	1.595	0.50	1.00	0.050	0.50	0.03	0.06	LHS
75	03 Oct 13	2.140	0.50	0.40	0.050	0.20	0.01	0.02	LHS
76	03 Oct 13	2.149+	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	03 Oct 13	2.162	0.50	1.20	0.050	0.60	0.03	0.07	LHS
78	03 Oct 13	2.203	0.50	1.10	0.050	0.55	0.03	0.06	LHS
79	03 Oct 13	11.585	0.50	1.30	0.050	0.65	0.03	0.08	LHS
80	03 Oct 13	12.425	0.50	0.80	0.050	0.40	0.02	0.05	LHS
81	03 Oct 13	12.427	0.50	1.10	0.050	0.55	0.03	0.06	LHS
82	09 Oct 13	11.780	1.20	1.30	0.050	1.56	0.08	0.18	LHS
83	09 Oct 13	11.785	1.80	1.00	0.050	1.80	0.09	0.21	LHS
84	09 Oct 13	11.790	1.40	1.10	0.050	1.54	0.08	0.18	LHS
85	09 Oct 13	11.860	1.60	1.10	0.050	1.76	0.09	0.20	LHS
86	09 Oct 13	11.880	1.80	1.20	0.075	2.16	0.16	0.38	LHS
87	10 Oct 13	11.440	1.60	1.10	0.050	1.76	0.09	0.20	LHS
88	10 Oct 13	11.450	1.40	1.00	0.050	1.40	0.07	0.16	LHS
89	10 Oct 13	11.460	1.30	1.00	0.050	1.30	0.07	0.15	LHS
90	10 Oct 13	11.475	1.80	0.40	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD :						2,386.12	118.26	274.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,386.12	118.26	274.26	
91	10 Oct 13	11.520	1.40	1.00	0.050	1.40	0.07	0.16	LHS
92	10 Oct 13	11.540	1.60	1.00	0.050	1.60	0.08	0.19	LHS
93	10 Oct 13	11.550	1.40	1.20	0.025	1.68	0.04	0.10	LHS
94	10 Oct 13	18.680	1.60	0.90	0.025	1.44	0.04	0.08	LHS
95	10 Oct 13	18.690	1.20	1.10	0.050	1.32	0.07	0.15	LHS
96	10 Oct 13	18.830	0.30	0.80	0.050	0.24	0.01	0.03	LHS
97	10 Oct 13	18.860	1.40	2.00	0.050	2.80	0.14	0.32	LHS
98	10 Oct 13	18.895	1.20	0.50	0.025	0.60	0.02	0.03	LHS
99	10 Oct 13	19.416	1.30	0.60	0.050	0.78	0.04	0.09	LHS
100	10 Oct 13	19.425	1.20	0.70	0.050	0.84	0.04	0.10	LHS
101	10 Oct 13	19.440	1.30	0.50	0.050	0.65	0.03	0.08	LHS
102	10 Oct 13	19.460	1.20	0.70	0.050	0.84	0.04	0.10	LHS
103	10 Oct 13	19.480	1.30	1.20	0.025	1.56	0.04	0.09	LHS
104	10 Oct 13	19.520	1.20	1.20	0.025	1.44	0.04	0.08	LHS
105	10 Oct 13	19.540	1.30	2.20	0.025	2.86	0.07	0.17	LHS
106	10 Oct 13	14.180	1.00	3.00	0.025	3.00	0.08	0.17	LHS
107	10 Oct 13	14.170	1.30	1.00	0.500	1.30	0.65	1.51	RHS
108	10 Oct 13	14.150	1.60	1.20	0.025	1.92	0.05	0.11	RHS
109	10 Oct 13	14.130	1.40	1.10	0.050	1.54	0.08	0.18	RHS
110	10 Oct 13	14.120	1.30	1.10	0.050	1.43	0.07	0.17	RHS
111	10 Oct 13	14.060	1.20	1.30	0.025	1.56	0.04	0.09	RHS
112	10 Oct 13	14.040	1.40	1.10	0.050	1.54	0.08	0.18	RHS
113	10 Oct 13	14.020	1.20	0.70	0.050	0.84	0.04	0.10	RHS
114	10 Oct 13	9.974	0.50	0.50	0.050	0.25	0.01	0.03	RHS
115	10 Oct 13	9.960	0.50	0.60	0.050	0.30	0.02	0.03	RHS
116	10 Oct 13	9.960	0.50	0.50	0.050	0.25	0.01	0.03	RHS
117	10 Oct 13	9.950	2.00	0.50	0.050	1.00	0.05	0.12	RHS
118	10 Oct 13	9.948	2.00	0.60	0.050	1.20	0.06	0.14	RHS
119	10 Oct 13	9.946	2.00	0.70	0.050	1.40	0.07	0.16	RHS
120	10 Oct 13	9.946	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,423.95	120.34	279.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,423.95	120.34	279.07	
121	10 Oct 13	9.945	1.00	0.50	0.050	0.50	0.03	0.06	RHS
122	10 Oct 13	9.944	1.50	0.50	0.050	0.75	0.04	0.09	RHS
123	10 Oct 13	9.942	2.00	0.50	0.050	1.00	0.05	0.12	RHS
124	10 Oct 13	9.940	2.00	0.50	0.050	1.00	0.05	0.12	RHS
125	10 Oct 13	9.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
126	10 Oct 13	9.938	1.60	0.50	0.050	0.80	0.04	0.09	RHS
127	10 Oct 13	9.335	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	10 Oct 13	9.333	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	10 Oct 13	9.333	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	10 Oct 13	9.333	1.00	0.50	0.050	0.50	0.03	0.06	RHS
131	10 Oct 13	9.332	1.50	0.50	0.050	0.75	0.04	0.09	RHS
132	10 Oct 13	9.324	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	10 Oct 13	7.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
134	10 Oct 13	7.640	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	10 Oct 13	7.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
136	10 Oct 13	7.624	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	10 Oct 13	7.555	1.50	0.50	0.050	0.75	0.04	0.09	RHS
138	10 Oct 13	7.554	1.00	0.50	0.050	0.50	0.03	0.06	RHS
139	10 Oct 13	7.551	0.50	0.50	0.050	0.25	0.01	0.03	RHS
140	10 Oct 13	7.525	1.00	0.50	0.050	0.50	0.03	0.06	RHS
141	10 Oct 13	7.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	10 Oct 13	7.514	0.50	0.50	0.050	0.25	0.01	0.03	RHS
143	10 Oct 13	7.514	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	10 Oct 13	7.513	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	10 Oct 13	7.508	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	10 Oct 13	7.506	0.50	0.50	0.050	0.25	0.01	0.03	RHS
147	10 Oct 13	7.493	0.50	0.50	0.050	0.25	0.01	0.03	RHS
148	10 Oct 13	7.417	0.50	0.50	0.050	0.25	0.01	0.03	RHS
149	10 Oct 13	7.393	0.50	0.50	0.050	0.25	0.01	0.03	RHS
150	10 Oct 13	7.389	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,436.00	120.94	280.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,436.00	120.94	280.47	
151	10 Oct 13	0.386	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	10 Oct 13	7.387	0.50	0.50	0.050	0.25	0.01	0.03	RHS
153	10 Oct 13	7.382	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	10 Oct 13	7.375	0.50	0.50	0.050	0.25	0.01	0.03	RHS
155	10 Oct 13	7.374	0.50	0.50	0.050	0.25	0.01	0.03	RHS
156	10 Oct 13	7.374	0.50	0.50	0.050	0.25	0.01	0.03	RHS
157	10 Oct 13	7.374	0.50	0.50	0.050	0.25	0.01	0.03	RHS
158	10 Oct 13	7.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
159	10 Oct 13	7.345	0.50	0.50	0.050	0.25	0.01	0.03	RHS
160	10 Oct 13	7.345	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	10 Oct 13	7.344	0.50	0.50	0.050	0.25	0.01	0.03	RHS
162	10 Oct 13	7.343	0.50	0.50	0.050	0.25	0.01	0.03	RHS
163	10 Oct 13	7.341	0.50	0.50	0.050	0.25	0.01	0.03	RHS
164	10 Oct 13	7.310	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	10 Oct 13	7.295	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	10 Oct 13	7.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
167	10 Oct 13	7.185	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	10 Oct 13	7.184	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	10 Oct 13	7.182	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	10 Oct 13	7.181	0.50	0.50	0.050	0.25	0.01	0.03	RHS
171	10 Oct 13	7.161	0.50	0.50	0.050	0.25	0.01	0.03	RHS
172	10 Oct 13	7.156	0.50	0.50	0.050	0.25	0.01	0.03	RHS
173	10 Oct 13	7.155	0.50	0.50	0.050	0.25	0.01	0.03	RHS
174	10 Oct 13	7.155	0.50	0.50	0.050	0.25	0.01	0.03	RHS
175	10 Oct 13	7.070	0.50	0.50	0.050	0.25	0.01	0.03	RHS
176	10 Oct 13	7.055	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	10 Oct 13	7.054	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	10 Oct 13	7.054	0.50	0.50	0.050	0.25	0.01	0.03	RHS
179	10 Oct 13	7.052	0.50	0.50	0.050	0.25	0.01	0.03	RHS
180	10 Oct 13	7.051	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,443.50	121.32	281.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,443.50	121.32	281.34	
181	10 Oct 13	6.403	0.50	0.50	0.050	0.25	0.01	0.03	RHS
182	10 Oct 13	6.395	0.50	0.50	0.050	0.25	0.01	0.03	RHS
183	10 Oct 13	6.378	1.90	0.50	0.050	0.95	0.05	0.11	RHS
184	10 Oct 13	6.375	1.20	0.50	0.050	0.60	0.03	0.07	RHS
185	10 Oct 13	6.371	2.00	0.50	0.050	1.00	0.05	0.12	RHS
186	10 Oct 13	5.448	2.80	0.50	0.025	1.40	0.04	0.08	RHS
187	10 Oct 13	5.083	0.70	0.50	0.025	0.35	0.01	0.02	RHS
188	10 Oct 13	3.410	0.50	0.80	0.050	0.40	0.02	0.05	RHS
189	10 Oct 13	3.409	0.50	0.50	0.050	0.25	0.01	0.03	RHS
190	10 Oct 13	3.408	1.00	0.50	0.025	0.50	0.01	0.03	RHS
191	10 Oct 13	3.279	1.00	0.50	0.025	0.50	0.01	0.03	RHS
192	10 Oct 13	3.279	0.50	0.50	0.050	0.25	0.01	0.03	RHS
193	10 Oct 13	3.278	0.50	0.50	0.050	0.25	0.01	0.03	RHS
194	10 Oct 13	3.278	0.50	0.50	0.050	0.25	0.01	0.03	RHS
195	10 Oct 13	3.278	0.50	0.50	0.050	0.25	0.01	0.03	RHS
196	10 Oct 13	3.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	10 Oct 13	3.295	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	10 Oct 13	3.292	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	10 Oct 13	3.292	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	10 Oct 13	2.604	0.50	0.50	0.050	0.25	0.01	0.03	RHS
201	10 Oct 13	2.603	0.50	0.50	0.050	0.25	0.01	0.03	RHS
202	10 Oct 13	2.600	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	10 Oct 13	2.600	0.50	0.50	0.050	0.25	0.01	0.03	RHS
204	10 Oct 13	2.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
205	10 Oct 13	2.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
206	10 Oct 13	2.498	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	10 Oct 13	2.498	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	10 Oct 13	2.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	10 Oct 13	2.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	10 Oct 13	2.430	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,454.70	121.81	282.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,454.70	121.81	282.48	
211	10 Oct 13	2.430	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	10 Oct 13	2.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	10 Oct 13	2.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
214	10 Oct 13	2.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	10 Oct 13	2.070	1.10	0.50	0.050	0.55	0.03	0.06	RHS
216	10 Oct 13	2.070	2.50	0.50	0.050	1.25	0.06	0.15	RHS
217	10 Oct 13	2.070	0.60	0.50	0.050	0.30	0.02	0.03	RHS
218	10 Oct 13	1.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
219	10 Oct 13	1.600	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	10 Oct 13	1.519	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	10 Oct 13	1.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	10 Oct 13	0.925	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	10 Oct 13	0.921	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	10 Oct 13	0.921	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	10 Oct 13	0.921	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	10 Oct 13	0.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	10 Oct 13	0.919	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	10 Oct 13	0.918	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	10 Oct 13	0.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	10 Oct 13	0.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
231	10 Oct 13	0.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
232	10 Oct 13	0.908	0.50	0.50	0.050	0.25	0.01	0.03	RHS
233	10 Oct 13	0.997	0.50	0.50	0.050	0.25	0.01	0.03	RHS
234	10 Oct 13	0.997	0.50	0.50	0.050	0.25	0.01	0.03	LHS
235	10 Oct 13	0.997	0.50	0.50	0.050	0.25	0.01	0.03	LHS
236	10 Oct 13	0.998	0.50	0.50	0.050	0.25	0.01	0.03	LHS
237	10 Oct 13	0.998	0.50	0.50	0.050	0.25	0.01	0.03	LHS
238	10 Oct 13	2.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
239	10 Oct 13	2.188	0.50	0.50	0.050	0.25	0.01	0.03	LHS
240	10 Oct 13	2.296	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,463.55	122.25	283.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,463.55	122.25	283.50	
241	10 Oct 13	2.296	0.50	0.50	0.050	0.25	0.01	0.03	LHS
242	10 Oct 13	2.296	0.50	0.50	0.050	0.25	0.01	0.03	LHS
243	10 Oct 13	2.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	10 Oct 13	2.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	10 Oct 13	2.300	0.50	0.80	0.050	0.40	0.02	0.05	LHS
246	10 Oct 13	2.322	0.50	0.80	0.050	0.40	0.02	0.05	LHS
247	10 Oct 13	2.505	0.50	0.50	0.050	0.25	0.01	0.03	LHS
248	10 Oct 13	2.507	0.50	0.50	0.050	0.25	0.01	0.03	LHS
249	10 Oct 13	2.560	0.50	0.90	0.050	0.45	0.02	0.05	LHS
250	10 Oct 13	2.568	0.50	1.20	0.050	0.60	0.03	0.07	LHS
251	10 Oct 13	2.569	0.50	1.20	0.050	0.60	0.03	0.07	LHS
252	10 Oct 13	2.569	0.50	1.20	0.050	0.60	0.03	0.07	LHS
253	10 Oct 13	2.597	1.00	0.90	0.050	0.90	0.05	0.10	LHS
254	10 Oct 13	2.599	0.50	1.00	0.050	0.50	0.03	0.06	LHS
255	10 Oct 13	2.600	0.60	1.20	0.050	0.72	0.04	0.08	LHS
256	10 Oct 13	2.601	0.70	0.60	0.050	0.42	0.02	0.05	LHS
257	10 Oct 13	2.604	0.50	0.50	0.050	0.25	0.01	0.03	LHS
258	10 Oct 13	2.609	0.50	0.50	0.050	0.25	0.01	0.03	LHS
259	10 Oct 13	2.613	0.70	1.10	0.050	0.77	0.04	0.09	LHS
260	10 Oct 13	2.615	0.50	1.10	0.050	0.55	0.03	0.06	LHS
261	10 Oct 13	2.617	1.10	0.60	0.050	0.66	0.03	0.08	LHS
262	10 Oct 13	2.621	0.50	0.60	0.050	0.30	0.02	0.03	LHS
263	10 Oct 13	2.641	0.50	0.60	0.050	0.30	0.02	0.03	LHS
264	10 Oct 13	4.940	0.50	0.60	0.050	0.30	0.02	0.03	LHS
265	10 Oct 13	5.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
266	10 Oct 13	5.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
267	10 Oct 13	5.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
268	10 Oct 13	5.175	0.50	0.50	0.050	0.25	0.01	0.03	LHS
269	10 Oct 13	7.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
270	10 Oct 13	7.114	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,475.52	122.85	284.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,475.52	122.85	284.89	
271	10 Oct 13	7.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
272	10 Oct 13	7.162	2.00	0.50	0.050	1.00	0.05	0.12	LHS
273	10 Oct 13	7.164	1.00	0.50	0.050	0.50	0.03	0.06	LHS
274	10 Oct 13	7.307	0.50	0.50	0.050	0.25	0.01	0.03	LHS
275	10 Oct 13	7.333	0.50	0.50	0.050	0.25	0.01	0.03	LHS
276	10 Oct 13	7.333	0.50	0.50	0.050	0.25	0.01	0.03	LHS
277	10 Oct 13	8.333	0.50	0.90	0.050	0.45	0.02	0.05	LHS
278	10 Oct 13	8.333	0.50	0.80	0.050	0.40	0.02	0.05	LHS
279	10 Oct 13	8.333	0.50	0.50	0.050	0.25	0.01	0.03	LHS
280	10 Oct 13	8.360	0.50	0.60	0.050	0.30	0.02	0.03	LHS
281	10 Oct 13	9.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	10 Oct 13	9.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
283	10 Oct 13	9.142	0.70	0.50	0.050	0.35	0.02	0.04	LHS
284	10 Oct 13	9.143	0.70	0.50	0.050	0.35	0.02	0.04	LHS
285	10 Oct 13	9.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
286	10 Oct 13	9.152	0.60	0.50	0.050	0.30	0.02	0.03	LHS
287	10 Oct 13	9.153	1.00	0.60	0.050	0.60	0.03	0.07	LHS
288	10 Oct 13	9.155	0.60	0.50	0.050	0.30	0.02	0.03	LHS
289	11 Oct 13	23.620	1.20	0.50	0.050	0.60	0.03	0.07	LHS
290	11 Oct 13	23.640	1.40	0.50	0.050	0.70	0.04	0.08	LHS
291	11 Oct 13	23.670	1.20	0.50	0.050	0.60	0.03	0.07	LHS
292	11 Oct 13	23.680	1.60	0.50	0.050	0.80	0.04	0.09	LHS
293	11 Oct 13	14.480	1.40	0.60	0.050	0.84	0.04	0.10	RHS
294	11 Oct 13	14.470	1.20	0.50	0.050	0.60	0.03	0.07	RHS
295	11 Oct 13	14.440	1.30	0.50	0.050	0.65	0.03	0.08	RHS
296	11 Oct 13	14.420	1.20	0.50	0.050	0.60	0.03	0.07	RHS
297	11 Oct 13	14.410	1.30	0.50	0.050	0.65	0.03	0.08	RHS
298	11 Oct 13	10.320	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	11 Oct 13	10.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	11 Oct 13	10.387	0.50		0.050	0.00	0.00	0.00	LHS
CARRIED FORWARD :						2,488.61	123.50	286.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,488.61	123.50	286.41	
301	11 Oct 13	10.430	0.50	1.10	0.050	0.55	0.03	0.06	LHS
302	11 Oct 13	10.432	0.50	0.50	0.050	0.25	0.01	0.03	LHS
303	11 Oct 13	10.435	0.50	0.50	0.050	0.25	0.01	0.03	LHS
304	11 Oct 13	10.439	0.50	0.60	0.050	0.30	0.02	0.03	LHS
305	11 Oct 13	10.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
306	11 Oct 13	10.870	0.50	1.10	0.050	0.55	0.03	0.06	LHS
307	11 Oct 13	10.904	0.50	1.00	0.050	0.50	0.03	0.06	LHS
308	11 Oct 13	10.935	0.50	1.00	0.050	0.50	0.03	0.06	LHS
309	11 Oct 13	10.480	3.50	1.00	0.050	3.50	0.18	0.41	LHS
310	11 Oct 13	12.108	1.10	1.00	0.050	1.10	0.06	0.13	LHS
311	11 Oct 13	12.113	0.50	1.00	0.050	0.50	0.03	0.06	LHS
312	11 Oct 13	12.120	6.00	0.50	0.050	3.00	0.15	0.35	LHS
313	11 Oct 13	12.165	0.50	0.50	0.050	0.25	0.01	0.03	LHS
314	11 Oct 13	12.166	1.20	0.50	0.050	0.60	0.03	0.07	LHS
315	11 Oct 13	12.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
316	11 Oct 13	12.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
317	11 Oct 13	12.412	0.50	0.50	0.050	0.25	0.01	0.03	LHS
318	11 Oct 13	12.414	2.70	0.50	0.050	1.35	0.07	0.16	LHS
319	11 Oct 13	12.430	0.80	0.50	0.050	0.40	0.02	0.05	LHS
320	11 Oct 13	12.433	1.10	0.50	0.050	0.55	0.03	0.06	LHS
321	11 Oct 13	12.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
322	11 Oct 13	12.422	0.50	0.60	0.050	0.30	0.02	0.03	LHS
323	11 Oct 13	12.448	0.60	0.50	0.050	0.30	0.02	0.03	LHS
324	11 Oct 13	12.450	0.60	0.50	0.050	0.30	0.02	0.03	LHS
325	11 Oct 13	12.470	1.20	0.70	0.050	0.84	0.04	0.10	LHS
326	11 Oct 13	12.476	0.50	0.50	0.050	0.25	0.01	0.03	LHS
327	11 Oct 13	12.482	0.50	0.60	0.050	0.30	0.02	0.03	LHS
328	12 Oct 13	12.430	1.20	0.70	0.050	0.84	0.04	0.10	LHS
329	12 Oct 13	12.440	1.00	0.70	0.050	0.70	0.04	0.08	LHS
330	12 Oct 13	12.443	1.90	0.80	0.050	1.52	0.08	0.18	LHS
CARRIED FORWARD :						2,509.36	124.54	288.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,509.36	124.54	288.82	
331	12 Oct 13	14.447	2.50	0.70	0.050	1.75	0.09	0.20	LHS
332	12 Oct 13	14.450	0.80	0.80	0.050	0.64	0.03	0.07	LHS
333	12 Oct 13	14.453	0.70	0.50	0.050	0.35	0.02	0.04	LHS
334	12 Oct 13	14.460	0.70	1.20	0.050	0.84	0.04	0.10	LHS
335	12 Oct 13	14.470	0.80	1.20	0.050	0.96	0.05	0.11	LHS
336	12 Oct 13	14.130	0.80	1.30	0.050	1.04	0.05	0.12	LHS
337	12 Oct 13	14.140	1.20	0.50	0.050	0.60	0.03	0.07	LHS
338	12 Oct 13	14.144	1.00	0.50	0.050	0.50	0.03	0.06	LHS
339	12 Oct 13	14.147	0.80	1.30	0.050	1.04	0.05	0.12	LHS
340	12 Oct 13	14.153	6.00	0.50	0.050	3.00	0.15	0.35	LHS
341	12 Oct 13	14.154	0.70	1.30	0.025	0.91	0.02	0.05	LHS
342	12 Oct 13	14.158	0.80	0.50	0.050	0.40	0.02	0.05	LHS
343	12 Oct 13	14.160	1.50	1.30	0.050	1.95	0.10	0.23	LHS
344	12 Oct 13	14.167	1.00	0.50	0.050	0.50	0.03	0.06	LHS
345	13 Oct 13	1.530	0.50	1.40	0.050	0.70	0.04	0.08	LHS
346	13 Oct 13	1.526	0.50	1.40	0.050	0.70	0.04	0.08	RHS
347	13 Oct 13	1.526	0.50	0.80	0.050	0.40	0.02	0.05	RHS
348	13 Oct 13	1.526	0.50	1.40	0.050	0.70	0.04	0.08	RHS
349	13 Oct 13	1.520	0.50	1.20	0.050	0.60	0.03	0.07	RHS
350	13 Oct 13	1.519	0.50	0.50	0.050	0.25	0.01	0.03	RHS
351	13 Oct 13	1.365	0.50	0.50	0.050	0.25	0.01	0.03	RHS
352	13 Oct 13	1.365	0.50	0.50	0.050	0.25	0.01	0.03	RHS
353	13 Oct 13	1.277	0.50	0.80	0.050	0.40	0.02	0.05	RHS
354	13 Oct 13	1.256	0.50	0.50	0.050	0.25	0.01	0.03	RHS
355	13 Oct 13	1.256	0.50	1.00	0.050	0.50	0.03	0.06	RHS
356	13 Oct 13	1.256	0.50	0.60	0.050	0.30	0.02	0.03	RHS
357	13 Oct 13	1.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
358	13 Oct 13	1.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
359	13 Oct 13	1.194	0.50	0.50	0.050	0.25	0.01	0.03	RHS
360	13 Oct 13	1.194	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,530.14	125.56	291.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,530.14	125.56	291.18	
361	13 Oct 13	1.177	0.50	0.50	0.050	0.25	0.01	0.03	RHS
362	13 Oct 13	1.177	0.50	0.50	0.050	0.25	0.01	0.03	RHS
363	13 Oct 13	1.176	0.50	0.50	0.050	0.25	0.01	0.03	RHS
364	13 Oct 13	1.172	0.50	0.50	0.050	0.25	0.01	0.03	RHS
365	13 Oct 13	1.171	0.50	0.50	0.050	0.25	0.01	0.03	RHS
366	13 Oct 13	0.950	0.50	0.50	0.050	0.25	0.01	0.03	RHS
367	13 Oct 13	0.948	0.50	0.50	0.050	0.25	0.01	0.03	RHS
368	13 Oct 13	0.947	0.50	0.50	0.025	0.25	0.01	0.01	RHS
369	13 Oct 13	0.947	0.50	0.50	0.025	0.25	0.01	0.01	RHS
370	13 Oct 13	0.940	0.50	0.80	0.050	0.40	0.02	0.05	RHS
371	13 Oct 13	0.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
372	13 Oct 13	0.920	0.50	0.50	0.025	0.25	0.01	0.01	RHS
373	13 Oct 13	0.920	0.50	0.50	0.025	0.25	0.01	0.01	RHS
374	13 Oct 13	0.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
375	13 Oct 13	0.878	0.50	0.50	0.050	0.25	0.01	0.03	RHS
376	13 Oct 13	0.878	0.50	0.50	0.050	0.25	0.01	0.03	RHS
377	13 Oct 13	0.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
378	13 Oct 13	0.868	0.50	0.50	0.050	0.25	0.01	0.03	RHS
379	13 Oct 13	0.867	0.50	0.50	0.050	0.25	0.01	0.03	RHS
380	13 Oct 13	0.865	0.50	0.50	0.050	0.25	0.01	0.03	RHS
381	13 Oct 13	0.865	0.50	0.50	0.050	0.25	0.01	0.03	RHS
382	13 Oct 13	0.864	0.50	0.50	0.050	0.25	0.01	0.03	RHS
383	13 Oct 13	0.864	0.50	0.50	0.050	0.25	0.01	0.03	RHS
384	13 Oct 13	0.862	0.50	0.50	0.050	0.25	0.01	0.03	RHS
385	13 Oct 13	0.860	0.50	0.50	0.050	0.25	0.01	0.03	RHS
386	13 Oct 13	0.860	0.50	0.50	0.050	0.25	0.01	0.03	RHS
387	13 Oct 13	0.860	0.50	0.50	0.050	0.25	0.01	0.03	RHS
388	13 Oct 13	0.896	0.50	0.50	0.050	0.25	0.01	0.03	LHS
389	13 Oct 13	0.861	0.50	0.50	0.050	0.25	0.01	0.03	LHS
390	13 Oct 13	0.861	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,537.79	125.91	292.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,537.79	125.91	292.01	
391	13 Oct 13	0.998	0.50	0.50	0.050	0.25	0.01	0.03	LHS
392	13 Oct 13	0.998	0.50	0.50	0.050	0.25	0.01	0.03	LHS
393	13 Oct 13	0.998	0.50	0.50	0.050	0.25	0.01	0.03	LHS
394	13 Oct 13	0.999	0.50	0.50	0.050	0.25	0.01	0.03	LHS
395	13 Oct 13	1.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
396	13 Oct 13	1.001	0.50	0.50	0.050	0.25	0.01	0.03	LHS
397	13 Oct 13	1.025	0.50	0.50	0.050	0.25	0.01	0.03	LHS
398	13 Oct 13	1.182	0.50	0.50	0.050	0.25	0.01	0.03	LHS
399	13 Oct 13	1.625	0.50	0.50	0.050	0.25	0.01	0.03	LHS
400	13 Oct 13	1.660	0.50	0.50	0.050	0.25	0.01	0.03	LHS
401	13 Oct 13	2.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
402	13 Oct 13	2.167	0.50	0.50	0.050	0.25	0.01	0.03	LHS
403	13 Oct 13	2.375	0.50	0.50	0.050	0.25	0.01	0.03	LHS
404	13 Oct 13	2.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
405	13 Oct 13	2.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
406	13 Oct 13	2.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
407	13 Oct 13	2.378	0.50	0.50	0.050	0.25	0.01	0.03	LHS
408	13 Oct 13	2.383	0.50	0.50	0.050	0.25	0.01	0.03	LHS
409	13 Oct 13	2.385	0.50	0.50	0.050	0.25	0.01	0.03	LHS
410	13 Oct 13	2.386	0.50	0.50	0.050	0.25	0.01	0.03	LHS
411	13 Oct 13	2.568	0.50	0.50	0.050	0.25	0.01	0.03	LHS
412	13 Oct 13	2.569	0.50	0.50	0.050	0.25	0.01	0.03	LHS
413	13 Oct 13	2.597	0.50	0.50	0.050	0.25	0.01	0.03	LHS
414	13 Oct 13	2.600	0.50	0.50	0.050	0.25	0.01	0.03	LHS
415	13 Oct 13	2.605	0.50	0.50	0.050	0.25	0.01	0.03	LHS
416	13 Oct 13	2.605	0.50	0.50	0.050	0.25	0.01	0.03	LHS
417	13 Oct 13	2.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
418	13 Oct 13	2.652	0.50	0.50	0.050	0.25	0.01	0.03	LHS
419	13 Oct 13	2.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
420	13 Oct 13	2.855	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,545.29	126.29	292.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,545.29	126.29	292.85	
421	13 Oct 13	2.855	0.50	0.50	0.050	0.25	0.01	0.03	LHS
422	13 Oct 13	3.277	0.50	0.50	0.050	0.25	0.01	0.03	RHS
423	13 Oct 13	3.277	0.50	0.50	0.050	0.25	0.01	0.03	RHS
424	13 Oct 13	3.276	0.50	0.50	0.050	0.25	0.01	0.03	RHS
425	13 Oct 13	3.276	0.50	0.50	0.050	0.25	0.01	0.03	RHS
426	13 Oct 13	3.276	0.50	0.50	0.050	0.25	0.01	0.03	RHS
427	13 Oct 13	3.269	0.50	0.80	0.050	0.40	0.02	0.05	RHS
428	13 Oct 13	3.269	0.50	0.80	0.050	0.40	0.02	0.05	RHS
429	13 Oct 13	3.268	0.50	0.50	0.050	0.25	0.01	0.03	RHS
430	13 Oct 13	3.237	0.50	0.50	0.050	0.25	0.01	0.03	RHS
431	13 Oct 13	3.189	0.50	0.90	0.050	0.45	0.02	0.05	RHS
432	13 Oct 13	2.928	0.50	1.20	0.050	0.60	0.03	0.07	RHS
433	13 Oct 13	2.919	0.50	1.20	0.050	0.60	0.03	0.07	RHS
434	13 Oct 13	2.240	0.50	1.20	0.050	0.60	0.03	0.07	RHS
435	13 Oct 13	2.170	0.50	0.90	0.050	0.45	0.02	0.05	LHS
436	13 Oct 13	3.520	0.50	1.00	0.050	0.50	0.03	0.06	LHS
437	13 Oct 13	3.520	0.50	1.20	0.050	0.60	0.03	0.07	LHS
438	13 Oct 13	3.521	0.50	0.60	0.050	0.30	0.02	0.03	LHS
439	13 Oct 13	3.530	0.50	0.50	0.050	0.25	0.01	0.03	LHS
440	13 Oct 13	3.530	0.50	0.50	0.050	0.25	0.01	0.03	LHS
441	13 Oct 13	3.995	0.50	1.10	0.050	0.55	0.03	0.06	LHS
442	13 Oct 13	3.996	0.50	1.10	0.050	0.55	0.03	0.06	LHS
443	13 Oct 13	3.997	0.50	0.60	0.050	0.30	0.02	0.03	LHS
444	13 Oct 13	4.000	0.50	0.60	0.050	0.30	0.02	0.03	LHS
445	13 Oct 13	4.006	0.50	0.60	0.050	0.30	0.02	0.03	LHS
446	13 Oct 13	4.008	0.50	0.60	0.050	0.30	0.02	0.03	LHS
447	13 Oct 13	11.478	1.00	0.50	0.050	0.50	0.03	0.06	LHS
448	13 Oct 13	11.482	1.50	0.50	0.050	0.75	0.04	0.09	LHS
449	13 Oct 13	11.496	1.20	0.50	0.050	0.60	0.03	0.07	LHS
450	13 Oct 13	11.573	1.00	0.50	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						2,557.34	126.89	294.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,557.34	126.89	294.24	
451	13 Oct 13	11.577	0.80	0.50	0.050	0.40	0.02	0.05	LHS
452	13 Oct 13	11.580	2.50	0.50	0.050	1.25	0.06	0.15	LHS
453	13 Oct 13	11.580	0.50	0.50	0.050	0.25	0.01	0.03	LHS
454	13 Oct 13	11.581	2.80	0.50	0.050	1.40	0.07	0.16	LHS
455	13 Oct 13	11.581	0.60	0.50	0.050	0.30	0.02	0.03	LHS
456	13 Oct 13	11.587	1.40	0.50	0.050	0.70	0.04	0.08	LHS
457	13 Oct 13	11.590	2.40	1.20	0.050	2.88	0.14	0.33	LHS
458	13 Oct 13	11.592	2.00	1.90	0.050	3.80	0.19	0.44	LHS
459	13 Oct 13	12.150	2.00	1.30	0.050	2.60	0.13	0.30	LHS
460	13 Oct 13	12.152	2.00	1.20	0.050	2.40	0.12	0.28	LHS
461	14 Oct 13	10.225	0.70	0.50	0.050	0.35	0.02	0.04	RHS
462	14 Oct 13	10.205	0.50	0.50	0.050	0.25	0.01	0.03	RHS
463	14 Oct 13	10.205	0.50	0.50	0.050	0.25	0.01	0.03	RHS
464	14 Oct 13	9.333	0.50	0.50	0.050	0.25	0.01	0.03	RHS
465	14 Oct 13	9.331	0.50	0.50	0.050	0.25	0.01	0.03	RHS
466	14 Oct 13	9.328	0.50	1.20	0.050	0.60	0.03	0.07	RHS
467	14 Oct 13	9.328	0.50	1.20	0.050	0.60	0.03	0.07	RHS
468	14 Oct 13	9.327	0.50	1.20	0.050	0.60	0.03	0.07	RHS
469	14 Oct 13	9.324	0.50	0.50	0.050	0.25	0.01	0.03	RHS
470	14 Oct 13	9.324	0.50	0.50	0.050	0.25	0.01	0.03	RHS
471	14 Oct 13	9.317	0.50	0.50	0.050	0.25	0.01	0.03	RHS
472	14 Oct 13	9.302	0.50	0.50	0.050	0.25	0.01	0.03	RHS
473	14 Oct 13	9.275	0.50	1.00	0.050	0.50	0.03	0.06	RHS
474	14 Oct 13	9.092	0.50	1.20	0.050	0.60	0.03	0.07	RHS
475	14 Oct 13	9.091	0.50	1.20	0.050	0.60	0.03	0.07	RHS
476	14 Oct 13	9.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
477	14 Oct 13	9.089	0.50	1.20	0.050	0.60	0.03	0.07	RHS
478	14 Oct 13	9.030	0.50	0.90	0.050	0.45	0.02	0.05	RHS
479	14 Oct 13	7.913	0.50	0.90	0.050	0.45	0.02	0.05	RHS
480	14 Oct 13	7.905	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,581.17	128.08	297.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,581.17	128.08	297.01	
481	14 Oct 13	7.620	0.50	0.50	0.050	0.25	0.01	0.03	RHS
482	14 Oct 13	7.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
483	14 Oct 13	7.527	0.50	0.50	0.050	0.25	0.01	0.03	RHS
484	14 Oct 13	7.495	0.50	1.00	0.050	0.50	0.03	0.06	RHS
485	14 Oct 13	7.488	0.50	1.00	0.050	0.50	0.03	0.06	RHS
486	14 Oct 13	7.481	0.50	1.00	0.050	0.50	0.03	0.06	RHS
487	14 Oct 13	7.480	0.50	1.00	0.050	0.50	0.03	0.06	RHS
488	14 Oct 13	7.480	0.50	0.50	0.050	0.25	0.01	0.03	RHS
489	14 Oct 13	7.450	0.50	0.50	0.050	0.25	0.01	0.03	RHS
490	14 Oct 13	7.445	0.50	0.50	0.050	0.25	0.01	0.03	RHS
491	14 Oct 13	7.444	0.50	0.50	0.050	0.25	0.01	0.03	RHS
492	14 Oct 13	7.443	0.50	0.50	0.050	0.25	0.01	0.03	RHS
493	14 Oct 13	7.443	0.50	0.50	0.050	0.25	0.01	0.03	RHS
494	14 Oct 13	7.440	0.50	1.00	0.050	0.50	0.03	0.06	RHS
495	14 Oct 13	7.439	0.50	1.00	0.050	0.50	0.03	0.06	RHS
496	14 Oct 13	7.439	0.50	0.50	0.050	0.25	0.01	0.03	RHS
497	14 Oct 13	7.438	0.50	0.50	0.050	0.25	0.01	0.03	RHS
498	14 Oct 13	7.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
499	14 Oct 13	7.437	0.50	0.50	0.050	0.25	0.01	0.03	RHS
500	14 Oct 13	7.435	0.50	0.50	0.050	0.25	0.01	0.03	RHS
501	14 Oct 13	7.407	0.50	0.50	0.050	0.25	0.01	0.03	RHS
502	14 Oct 13	7.392	0.50	0.50	0.050	0.25	0.01	0.03	RHS
503	14 Oct 13	7.391	0.50	0.50	0.050	0.25	0.01	0.03	RHS
504	14 Oct 13	7.391	0.50	1.20	0.050	0.60	0.03	0.07	RHS
505	14 Oct 13	7.387	0.50	1.20	0.050	0.60	0.03	0.07	RHS
506	14 Oct 13	7.384	0.50	0.50	0.050	0.25	0.01	0.03	RHS
507	14 Oct 13	7.240	0.50	1.20	0.050	0.60	0.03	0.07	RHS
508	14 Oct 13	7.234	0.50	1.20	0.050	0.60	0.03	0.07	RHS
509	14 Oct 13	7.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
510	14 Oct 13	7.035	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,591.57	128.60	298.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,591.57	128.60	298.22	
511	14 Oct 13	7.035	0.50	1.90	0.050	0.95	0.05	0.11	RHS
512	14 Oct 13	6.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
513	14 Oct 13	6.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
514	14 Oct 13	6.073	0.50	1.20	0.050	0.60	0.03	0.07	RHS
515	14 Oct 13	6.073	0.50	0.50	0.050	0.25	0.01	0.03	RHS
516	14 Oct 13	6.073	0.50	0.50	0.050	0.25	0.01	0.03	RHS
517	14 Oct 13	6.003	0.50	0.50	0.050	0.25	0.01	0.03	RHS
518	14 Oct 13	6.003	0.50	0.50	0.050	0.25	0.01	0.03	RHS
519	14 Oct 13	5.990	0.50	0.50	0.050	0.25	0.01	0.03	RHS
520	14 Oct 13	5.987	0.50	0.90	0.050	0.45	0.02	0.05	RHS
521	14 Oct 13	5.986	0.50	0.50	0.050	0.25	0.01	0.03	LHS
522	14 Oct 13	5.945	0.50	0.50	0.050	0.25	0.01	0.03	LHS
523	14 Oct 13	5.891	0.50	0.50	0.050	0.25	0.01	0.03	LHS
524	14 Oct 13	5.891	0.50	0.80	0.050	0.40	0.02	0.05	LHS
525	14 Oct 13	5.889	0.50	0.70	0.050	0.35	0.02	0.04	LHS
526	14 Oct 13	5.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
527	14 Oct 13	4.878	0.50	0.50	0.050	0.25	0.01	0.03	LHS
528	14 Oct 13	4.937	0.50	0.50	0.050	0.25	0.01	0.03	LHS
529	14 Oct 13	4.942	0.50	0.50	0.050	0.25	0.01	0.03	LHS
530	14 Oct 13	4.945	0.50	0.50	0.050	0.25	0.01	0.03	LHS
531	14 Oct 13	5.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
532	14 Oct 13	5.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
533	14 Oct 13	5.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
534	14 Oct 13	5.401	0.50	0.50	0.050	0.25	0.01	0.03	LHS
535	14 Oct 13	9.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
536	14 Oct 13	9.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
537	14 Oct 13	9.133	0.50	0.50	0.050	0.25	0.01	0.03	RHS
538	14 Oct 13	9.135	0.50	0.50	0.050	0.25	0.01	0.03	LHS
539	14 Oct 13	9.312	0.50	0.50	0.050	0.25	0.01	0.03	LHS
540	14 Oct 13	9.312	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,600.57	129.05	299.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,600.57	129.05	299.26	
541	14 Oct 13	10.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
542	14 Oct 13	10.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
543	14 Oct 13	10.377	0.50	0.50	0.050	0.25	0.01	0.03	RHS
544	14 Oct 13	10.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
545	14 Oct 13	10.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
546	14 Oct 13	10.387	0.50	0.50	0.050	0.25	0.01	0.03	RHS
547	14 Oct 13	10.388	0.50	0.50	0.050	0.25	0.01	0.03	RHS
548	14 Oct 13	10.402	0.50	0.50	0.050	0.25	0.01	0.03	RHS
549	14 Oct 13	10.427	0.50	0.50	0.050	0.25	0.01	0.03	RHS
550	14 Oct 13	10.428	0.50	0.50	0.050	0.25	0.01	0.03	RHS
551	14 Oct 13	10.428	0.50	0.50	0.050	0.25	0.01	0.03	LHS
552	14 Oct 13	10.429	0.50	0.50	0.050	0.25	0.01	0.03	LHS
553	14 Oct 13	10.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
554	14 Oct 13	10.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
555	14 Oct 13	10.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
556	14 Oct 13	10.432	0.50	0.50	0.050	0.25	0.01	0.03	LHS
557	14 Oct 13	10.433	1.00	0.50	0.050	0.50	0.03	0.06	LHS
558	14 Oct 13	10.437	0.80	0.50	0.050	0.40	0.02	0.05	LHS
559	14 Oct 13	10.438	0.50	0.50	0.050	0.25	0.01	0.03	LHS
560	14 Oct 13	10.439	0.50	0.50	0.050	0.25	0.01	0.03	LHS
561	14 Oct 13	10.835	0.50	0.50	0.050	0.25	0.01	0.03	LHS
562	14 Oct 13	10.845	0.50	0.50	0.050	0.25	0.01	0.03	LHS
563	14 Oct 13	10.855	0.60	0.50	0.050	0.30	0.02	0.03	LHS
564	14 Oct 13	10.937	0.60	0.50	0.050	0.30	0.02	0.03	LHS
565	14 Oct 13	12.396	1.20	0.50	0.050	0.60	0.03	0.07	LHS
566	14 Oct 13	12.397	0.50	0.50	0.050	0.25	0.01	0.03	LHS
567	14 Oct 13	12.397	0.50	0.50	0.050	0.25	0.01	0.03	LHS
568	14 Oct 13	12.398	0.50	0.50	0.050	0.25	0.01	0.03	LHS
569	14 Oct 13	12.404	2.30	0.50	0.050	1.15	0.06	0.13	LHS
570	14 Oct 13	12.408	0.80	0.50	0.050	0.40	0.02	0.05	LHS
CARRIED FORWARD :						2,609.97	129.52	300.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,609.97	129.52	300.35	
571	14 Oct 13	12.414	0.80	0.50	0.050	0.40	0.02	0.05	LHS
572	14 Oct 13	12.418	1.10	0.50	0.050	0.55	0.03	0.06	LHS
573	14 Oct 13	12.427	0.60	0.50	0.050	0.30	0.02	0.03	LHS
574	14 Oct 13	12.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
575	14 Oct 13	12.493	1.40	0.50	0.050	0.70	0.04	0.08	LHS
576	15 Oct 13	17.730	0.50	0.50	0.050	0.25	0.01	0.03	RHS
577	15 Oct 13	17.730	0.50	0.50	0.050	0.25	0.01	0.03	RHS
578	15 Oct 13	17.730	0.50	0.50	0.050	0.25	0.01	0.03	RHS
579	15 Oct 13	17.731	0.50	0.50	0.050	0.25	0.01	0.03	RHS
580	15 Oct 13	17.731	0.50	0.50	0.050	0.25	0.01	0.03	RHS
581	15 Oct 13	17.731	0.50	0.50	0.050	0.25	0.01	0.03	RHS
582	15 Oct 13	17.732	0.50	0.50	0.050	0.25	0.01	0.03	RHS
583	15 Oct 13	17.733	0.50	0.50	0.050	0.25	0.01	0.03	RHS
584	15 Oct 13	18.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
585	15 Oct 13	18.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
586	15 Oct 13	18.531	0.50	0.50	0.050	0.25	0.01	0.03	LHS
587	15 Oct 13	18.532	0.50	0.50	0.050	0.25	0.01	0.03	LHS
588	15 Oct 13	18.535	0.50	0.50	0.050	0.25	0.01	0.03	LHS
589	15 Oct 13	18.535	0.50	0.50	0.050	0.25	0.01	0.03	LHS
590	15 Oct 13	18.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
591	15 Oct 13	18.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
592	15 Oct 13	18.536	0.50	0.50	0.050	0.25	0.01	0.03	LHS
593	15 Oct 13	18.537	0.50	0.50	0.050	0.25	0.01	0.03	LHS
594	15 Oct 13	18.537	0.50	0.50	0.050	0.25	0.01	0.03	LHS
595	15 Oct 13	18.539	0.50	0.50	0.050	0.25	0.01	0.03	LHS
596	15 Oct 13	18.539	0.50	0.50	0.050	0.25	0.01	0.03	LHS
597	15 Oct 13	18.539	0.50	0.50	0.050	0.25	0.01	0.03	LHS
598	15 Oct 13	18.539	0.50	0.50	0.050	0.25	0.01	0.03	LHS
599	15 Oct 13	18.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
600	15 Oct 13	18.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,618.42	129.94	301.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,618.42	129.94	301.33	
601	15 Oct 13	21.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
602	15 Oct 13	21.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
603	15 Oct 13	21.195	0.50	0.50	0.050	0.25	0.01	0.03	LHS
604	15 Oct 13	21.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
605	15 Oct 13	21.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
606	15 Oct 13	21.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
607	15 Oct 13	21.231	0.50	0.50	0.050	0.25	0.01	0.03	LHS
608	15 Oct 13	21.231	0.50	0.50	0.050	0.25	0.01	0.03	LHS
609	15 Oct 13	21.232	0.50	0.50	0.050	0.25	0.01	0.03	LHS
610	15 Oct 13	21.234	0.50	0.50	0.050	0.25	0.01	0.03	LHS
611	15 Oct 13	21.235	0.50	0.50	0.050	0.25	0.01	0.03	LHS
612	15 Oct 13	21.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
613	15 Oct 13	21.241	0.50	0.50	0.050	0.25	0.01	0.03	LHS
614	15 Oct 13	21.297	0.50	0.50	0.050	0.25	0.01	0.03	LHS
615	15 Oct 13	21.299	0.50	0.50	0.050	0.25	0.01	0.03	LHS
616	15 Oct 13	21.306	0.50	0.50	0.050	0.25	0.01	0.03	LHS
617	15 Oct 13	21.308	0.50	0.50	0.050	0.25	0.01	0.03	LHS
618	15 Oct 13	21.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
619	15 Oct 13	21.309	0.50	0.50	0.050	0.25	0.01	0.03	LHS
620	15 Oct 13	21.312	0.50	0.50	0.050	0.25	0.01	0.03	LHS
621	15 Oct 13	21.312	0.50	0.50	0.050	0.25	0.01	0.03	LHS
622	15 Oct 13	21.316	0.50	0.50	0.050	0.25	0.01	0.03	LHS
623	15 Oct 13	21.316	0.50	0.50	0.050	0.25	0.01	0.03	LHS
624	15 Oct 13	21.322	0.50	0.50	0.050	0.25	0.01	0.03	LHS
625	16 Oct 13	17.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
626	16 Oct 13	17.971	0.50	0.50	0.050	0.25	0.01	0.03	LHS
627	16 Oct 13	17.971	0.50	0.50	0.050	0.25	0.01	0.03	LHS
628	16 Oct 13	17.973	0.50	0.50	0.050	0.25	0.01	0.03	LHS
629	16 Oct 13	18.011	0.50	0.50	0.050	0.25	0.01	0.03	LHS
630	16 Oct 13	18.019	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,625.92	130.32	302.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,625.92	130.32	302.20	
631	16 Oct 13	18.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
632	16 Oct 13	18.022	0.50	0.50	0.050	0.25	0.01	0.03	LHS
633	16 Oct 13	18.023	0.50	0.50	0.050	0.25	0.01	0.03	LHS
634	16 Oct 13	18.024	0.50	0.50	0.050	0.25	0.01	0.03	LHS
635	16 Oct 13	18.070	0.50	0.50	0.050	0.25	0.01	0.03	LHS
636	16 Oct 13	18.074	0.50	0.50	0.050	0.25	0.01	0.03	LHS
637	16 Oct 13	18.074	0.50	0.50	0.050	0.25	0.01	0.03	LHS
638	16 Oct 13	18.077	0.50	0.50	0.050	0.25	0.01	0.03	LHS
639	16 Oct 13	18.108	0.50	0.50	0.050	0.25	0.01	0.03	LHS
640	16 Oct 13	18.108	0.50	0.50	0.050	0.25	0.01	0.03	LHS
641	16 Oct 13	18.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
642	16 Oct 13	18.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
643	16 Oct 13	18.931	0.50	0.50	0.050	0.25	0.01	0.03	LHS
644	16 Oct 13	18.931	0.50	0.50	0.050	0.25	0.01	0.03	LHS
645	16 Oct 13	18.932	0.50	0.50	0.050	0.25	0.01	0.03	LHS
646	16 Oct 13	18.933	0.50	0.50	0.050	0.25	0.01	0.03	LHS
647	16 Oct 13	18.934	0.50	0.50	0.050	0.25	0.01	0.03	LHS
648	16 Oct 13	19.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
649	16 Oct 13	19.900	0.50	0.50	0.050	0.25	0.01	0.03	LHS
650	16 Oct 13	21.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
651	16 Oct 13	21.670	0.50	0.50	0.050	0.25	0.01	0.03	LHS
652	16 Oct 13	21.702	0.50	0.50	0.050	0.25	0.01	0.03	LHS
653	16 Oct 13	21.730	0.50	0.50	0.050	0.25	0.01	0.03	LHS
654	16 Oct 13	21.730	0.50	0.50	0.050	0.25	0.01	0.03	LHS
655	16 Oct 13	21.739	0.50	0.50	0.050	0.25	0.01	0.03	LHS
656	16 Oct 13	21.742	0.50	0.50	0.050	0.25	0.01	0.03	LHS
657	16 Oct 13	21.757	0.50	0.50	0.050	0.25	0.01	0.03	LHS
658	16 Oct 13	22.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
659	16 Oct 13	22.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
660	16 Oct 13	22.041	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,633.42	130.69	303.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,633.42	130.69	303.07	
661	16 Oct 13	22.042	0.50	1.20	0.050	0.60	0.03	0.07	LHS
662	16 Oct 13	22.053	0.50	1.10	0.050	0.55	0.03	0.06	LHS
663	16 Oct 13	22.059	0.50	1.20	0.050	0.60	0.03	0.07	LHS
664	16 Oct 13	22.060	0.50	1.20	0.050	0.60	0.03	0.07	LHS
665	16 Oct 13	22.069	0.50	1.20	0.050	0.60	0.03	0.07	LHS
666	16 Oct 13	22.062	0.50	1.10	0.050	0.55	0.03	0.06	LHS
667	16 Oct 13	22.062	0.50	1.10	0.050	0.55	0.03	0.06	LHS
668	16 Oct 13	22.064	0.50	0.90	0.050	0.45	0.02	0.05	LHS
669	16 Oct 13	22.096	0.50	0.50	0.050	0.25	0.01	0.03	LHS
670	16 Oct 13	22.109	0.50	0.00	0.050	0.00	0.00	0.00	LHS
671	16 Oct 13	22.110	0.50	1.10	0.050	0.55	0.03	0.06	LHS
672	16 Oct 13	22.112	0.50	0.90	0.050	0.45	0.02	0.05	LHS
673	16 Oct 13	22.118	0.50	1.00	0.050	0.50	0.03	0.06	LHS
674	16 Oct 13	22.126	0.50	0.50	0.050	0.25	0.01	0.03	LHS
675	16 Oct 13	22.127	0.50	0.50	0.050	0.25	0.01	0.03	LHS
676	16 Oct 13	22.133	0.50	0.50	0.050	0.25	0.01	0.03	LHS
677	16 Oct 13	22.134	0.50	0.90	0.050	0.45	0.02	0.05	LHS
678	16 Oct 13	22.135	0.50	0.90	0.050	0.45	0.02	0.05	LHS
679	16 Oct 13	22.187	0.50	0.50	0.050	0.25	0.01	0.03	LHS
680	16 Oct 13	22.215	0.50	0.50	0.050	0.25	0.01	0.03	LHS
681	16 Oct 13	22.216	0.50	0.50	0.050	0.25	0.01	0.03	LHS
682	16 Oct 13	22.217	0.50	0.50	0.050	0.25	0.01	0.03	LHS
683	16 Oct 13	22.218	0.50	0.50	0.050	0.25	0.01	0.03	LHS
684	16 Oct 13	22.510	0.50	0.50	0.050	0.25	0.01	0.03	LHS
685	16 Oct 13	22.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
686	16 Oct 13	23.367	0.50	0.50	0.050	0.25	0.01	0.03	RHS
687	16 Oct 13	23.367	1.00	0.50	0.050	0.50	0.03	0.06	RHS
688	16 Oct 13	23.357	0.70	0.50	0.050	0.35	0.02	0.04	RHS
689	16 Oct 13	23.357	1.00	0.50	0.050	0.50	0.03	0.06	RHS
690	16 Oct 13	23.357	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						2,645.17	131.28	304.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,645.17	131.28	304.43	
691	16 Oct 13	23.357	0.70	0.50	0.050	0.35	0.02	0.04	RHS
692	16 Oct 13	22.700	1.00	0.90	0.050	0.90	0.05	0.10	RHS
693	16 Oct 13	22.660	1.00	0.50	0.050	0.50	0.03	0.06	RHS
694	16 Oct 13	22.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
695	16 Oct 13	22.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
696	16 Oct 13	22.329	0.90	0.50	0.050	0.45	0.02	0.05	RHS
697	16 Oct 13	22.328	0.50	0.50	0.050	0.25	0.01	0.03	RHS
698	16 Oct 13	22.291	0.60	0.50	0.050	0.30	0.02	0.03	RHS
699	16 Oct 13	22.290	0.60	0.50	0.050	0.30	0.02	0.03	RHS
700	16 Oct 13	21.760	0.60	0.50	0.050	0.30	0.02	0.03	RHS
701	16 Oct 13	21.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
702	16 Oct 13	21.611	0.50	0.50	0.050	0.25	0.01	0.03	RHS
703	16 Oct 13	21.611	0.50	0.50	0.050	0.25	0.01	0.03	RHS
704	16 Oct 13	21.495	1.50	0.90	0.050	1.35	0.07	0.16	RHS
705	16 Oct 13	21.392	0.50	0.90	0.050	0.45	0.02	0.05	RHS
706	16 Oct 13	21.390	0.50	0.90	0.050	0.45	0.02	0.05	RHS
707	16 Oct 13	21..388	1.20	0.80	0.050	0.96	0.05	0.11	RHS
708	16 Oct 13	21.386	0.50	0.90	0.050	0.45	0.02	0.05	RHS
709	16 Oct 13	21.386	0.50	0.50	0.050	0.25	0.01	0.03	RHS
710	16 Oct 13	21.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
711	16 Oct 13	21.382	0.50	0.50	0.050	0.25	0.01	0.03	RHS
712	16 Oct 13	21.380	0.50	0.50	0.050	0.25	0.01	0.03	RHS
713	16 Oct 13	21.380	0.50	0.50	0.050	0.25	0.01	0.03	RHS
714	16 Oct 13	21.380	0.50	0.50	0.050	0.25	0.01	0.03	RHS
715	16 Oct 13	21.379	0.50	0.50	0.050	0.25	0.01	0.03	RHS
716	16 Oct 13	21.379	0.50	0.50	0.050	0.25	0.01	0.03	RHS
717	16 Oct 13	21.378	0.50	0.50	0.050	0.25	0.01	0.03	RHS
718	16 Oct 13	21.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
719	16 Oct 13	21.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
720	16 Oct 13	21.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,656.43	131.85	305.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,656.43	131.85	305.74	
721	16 Oct 13	21.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
722	16 Oct 13	21.304	0.50	0.50	0.050	0.25	0.01	0.03	RHS
723	16 Oct 13	21.304	0.50	0.50	0.050	0.25	0.01	0.03	RHS
724	16 Oct 13	21.222	0.50	0.50	0.050	0.25	0.01	0.03	RHS
725	16 Oct 13	21.221	0.50	0.50	0.050	0.25	0.01	0.03	RHS
726	16 Oct 13	21.216	0.50	0.50	0.050	0.25	0.01	0.03	RHS
727	16 Oct 13	21.216	0.50	0.50	0.050	0.25	0.01	0.03	RHS
728	16 Oct 13	21.211	0.50	0.50	0.050	0.25	0.01	0.03	RHS
729	16 Oct 13	21.211	0.50	0.50	0.050	0.25	0.01	0.03	RHS
730	16 Oct 13	21.211	0.50	0.50	0.050	0.25	0.01	0.03	RHS
731	16 Oct 13	21.207	0.50	0.50	0.050	0.25	0.01	0.03	RHS
732	16 Oct 13	21.206	0.50	0.50	0.050	0.25	0.01	0.03	RHS
733	16 Oct 13	21.206	0.50	0.50	0.050	0.25	0.01	0.03	RHS
734	16 Oct 13	21.205	0.50	0.50	0.050	0.25	0.01	0.03	RHS
735	16 Oct 13	21.204	0.50	0.50	0.050	0.25	0.01	0.03	RHS
736	16 Oct 13	21.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
737	16 Oct 13	21.202	0.50	0.50	0.050	0.25	0.01	0.03	RHS
738	16 Oct 13	21.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
739	16 Oct 13	21.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
740	16 Oct 13	21.198	0.50	0.50	0.050	0.25	0.01	0.03	RHS
741	16 Oct 13	21.198	0.50	0.50	0.050	0.25	0.01	0.03	RHS
742	16 Oct 13	21.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
743	16 Oct 13	21.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
744	16 Oct 13	21.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
745	16 Oct 13	21.193	0.50	0.50	0.050	0.25	0.01	0.03	RHS
746	16 Oct 13	21.190	0.50	0.90	0.050	0.45	0.02	0.05	RHS
747	16 Oct 13	21.188	0.50	0.80	0.050	0.40	0.02	0.05	RHS
748	16 Oct 13	21.187	0.50	0.90	0.050	0.45	0.02	0.05	RHS
749	16 Oct 13	21.186	0.50	1.10	0.050	0.55	0.03	0.06	RHS
750	16 Oct 13	21.184	0.50	1.10	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						2,665.08	132.28	306.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,665.08	132.28	306.74	
751	16 Oct 13	21.183	0.50	1.10	0.050	0.55	0.03	0.06	RHS
752	16 Oct 13	21.182	0.50	1.20	0.050	0.60	0.03	0.07	RHS
753	16 Oct 13	21.181	0.50	0.90	0.050	0.45	0.02	0.05	RHS
754	16 Oct 13	21.179	0.50	0.50	0.050	0.25	0.01	0.03	RHS
755	16 Oct 13	21.177	0.50	1.10	0.050	0.55	0.03	0.06	RHS
756	16 Oct 13	21.166	0.50	0.90	0.050	0.45	0.02	0.05	RHS
757	16 Oct 13	21.164	0.50	0.50	0.050	0.25	0.01	0.03	RHS
758	16 Oct 13	21.162	0.50	0.50	0.050	0.25	0.01	0.03	RHS
759	16 Oct 13	121.159	0.50	1.10	0.050	0.55	0.03	0.06	RHS
760	16 Oct 13	21.154	0.50	1.10	0.050	0.55	0.03	0.06	RHS
761	16 Oct 13	21.144	0.50	0.50	0.050	0.25	0.01	0.03	RHS
762	16 Oct 13	21.141	0.50	0.50	0.050	0.25	0.01	0.03	RHS
763	16 Oct 13	20.637	0.50	0.50	0.050	0.25	0.01	0.03	RHS
764	16 Oct 13	20.637	0.50	0.50	0.050	0.25	0.01	0.03	RHS
765	16 Oct 13	20.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
766	16 Oct 13	19.960	0.50	0.90	0.050	0.45	0.02	0.05	RHS
767	16 Oct 13	19.958	0.50	0.50	0.050	0.25	0.01	0.03	RHS
768	16 Oct 13	19.954	0.50	1.20	0.050	0.60	0.03	0.07	RHS
769	16 Oct 13	19.953	0.50	1.30	0.050	0.65	0.03	0.08	RHS
770	16 Oct 13	19.933	0.50	1.10	0.050	0.55	0.03	0.06	RHS
771	16 Oct 13	19.933	0.50	0.50	0.050	0.25	0.01	0.03	RHS
772	16 Oct 13	19.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
773	16 Oct 13	19.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
774	16 Oct 13	19.927	0.50	0.50	0.050	0.25	0.01	0.03	RHS
775	18 Oct 13	18.960	1.20	0.50	0.050	0.60	0.03	0.07	RHS
776	18 Oct 13	18.940	1.60	0.50	0.050	0.80	0.04	0.09	RHS
777	18 Oct 13	18.930	1.40	0.50	0.050	0.70	0.04	0.08	RHS
778	18 Oct 13	18.970	1.20	0.50	0.050	0.60	0.03	0.07	RHS
779	18 Oct 13	18.860	1.60	0.50	0.050	0.80	0.04	0.09	RHS
780	18 Oct 13	18.850	1.40	0.50	0.050	0.70	0.04	0.08	RHS
CARRIED FORWARD :						2,678.48	132.95	308.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,678.48	132.95	308.30	
781	18 Oct 13	18.840	1.60	0.50	0.050	0.80	0.04	0.09	RHS
782	18 Oct 13	18.830	1.40	0.50	0.050	0.70	0.04	0.08	RHS
783	18 Oct 13	18.820	1.20	0.50	0.050	0.60	0.03	0.07	RHS
784	18 Oct 13	18.810	1.30	0.50	0.050	0.65	0.03	0.08	RHS
785	18 Oct 13	18.790	1.20	0.50	0.050	0.60	0.03	0.07	RHS
786	18 Oct 13	18.780	1.40	0.50	0.050	0.70	0.04	0.08	RHS
787	18 Oct 13	18.760	1.60	0.50	0.050	0.80	0.04	0.09	RHS
788	18 Oct 13	18.760	1.40	0.50	0.050	0.70	0.04	0.08	RHS
789	18 Oct 13	18.750	1.30	0.50	0.050	0.65	0.03	0.08	RHS
790	18 Oct 13	18.740	1.40	0.50	0.050	0.70	0.04	0.08	RHS
791	18 Oct 13	18.730	1.00	0.50	0.050	0.50	0.03	0.06	RHS
792	18 Oct 13	18.720	1.60	0.50	0.050	0.80	0.04	0.09	RHS
793	18 Oct 13	18.690	1.30	0.50	0.050	0.65	0.03	0.08	RHS
794	18 Oct 13	18.670	1.20	0.50	0.050	0.60	0.03	0.07	RHS
795	18 Oct 13	18.650	1.40	0.50	0.050	0.70	0.04	0.08	RHS
796	18 Oct 13	18.630	1.30	0.50	0.050	0.65	0.03	0.08	RHS
797	18 Oct 13	18.595	1.40	0.50	0.050	0.70	0.04	0.08	RHS
798	18 Oct 13	18.585	1.20	0.50	0.050	0.60	0.03	0.07	RHS
799	18 Oct 13	18.560	1.10	0.50	0.050	0.55	0.03	0.06	RHS
800	18 Oct 13	18.550	1.40	0.50	0.050	0.70	0.04	0.08	RHS
801	18 Oct 13	18.540	1.30	0.50	0.050	0.65	0.03	0.08	RHS
802	18 Oct 13	18.530	1.20	0.50	0.050	0.60	0.03	0.07	RHS
803	18 Oct 13	18.490	1.40	0.50	0.050	0.70	0.04	0.08	RHS
804	18 Oct 13	18.470	1.40	0.50	0.050	0.70	0.04	0.08	RHS
805	18 Oct 13	18.380	1.20	0.50	0.050	0.60	0.03	0.07	RHS
806	19 Oct 13	18.160	1.20	0.50	0.050	0.60	0.03	0.07	RHS
807	19 Oct 13	18.150	1.30	0.50	0.050	0.65	0.03	0.08	RHS
808	19 Oct 13	18.140	1.20	0.50	0.050	0.60	0.03	0.07	RHS
809	19 Oct 13	18.130	1.40	0.50	0.050	0.70	0.04	0.08	RHS
810	19 Oct 13	18.120	1.20	0.50	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD :						2,698.23	133.94	310.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,698.23	133.94	310.59	
811	19 Oct 13	18.110	1.10	0.50	0.050	0.55	0.03	0.06	RHS
812	19 Oct 13	18.110	1.20	0.50	0.050	0.60	0.03	0.07	RHS
813	19 Oct 13	18.090	1.80	0.50	0.050	0.90	0.05	0.10	RHS
814	19 Oct 13	18.080	1.10	0.50	0.050	0.55	0.03	0.06	RHS
815	19 Oct 13	18.070	1.60	0.50	0.050	0.80	0.04	0.09	RHS
816	19 Oct 13	18.067	1.20	0.50	0.050	0.60	0.03	0.07	RHS
817	19 Oct 13	18.055	1.30	0.50	0.050	0.65	0.03	0.08	RHS
818	19 Oct 13	18.040	1.20	0.50	0.050	0.60	0.03	0.07	RHS
819	19 Oct 13	18.030	1.00	0.50	0.050	0.50	0.03	0.06	RHS
820	19 Oct 13	17.990	1.20	0.50	0.050	0.60	0.03	0.07	RHS
821	19 Oct 13	17.985	1.40	0.50	0.050	0.70	0.04	0.08	RHS
822	19 Oct 13	17.970	1.60	0.50	0.050	0.80	0.04	0.09	RHS
823	19 Oct 13	17.960	1.80	0.50	0.050	0.90	0.05	0.10	RHS
824	19 Oct 13	17.950	1.70	0.50	0.050	0.85	0.04	0.10	RHS
825	19 Oct 13	17.930	1.40	0.50	0.050	0.70	0.04	0.08	RHS
826	19 Oct 13	17.890	1.30	0.50	0.050	0.65	0.03	0.08	RHS
827	19 Oct 13	17.880	1.10	0.50	0.050	0.55	0.03	0.06	RHS
828	19 Oct 13	17.860	1.20	0.90	0.050	1.08	0.05	0.13	RHS
829	19 Oct 13	17.840	1.40	1.00	0.050	1.40	0.07	0.16	RHS
830	19 Oct 13	17.830	1.30	1.00	0.050	1.30	0.07	0.15	RHS
831	19 Oct 13	17.780	1.40	0.90	0.050	1.26	0.06	0.15	RHS
832	19 Oct 13	17.740	1.20	1.00	0.050	1.20	0.06	0.14	RHS
833	19 Oct 13	17.720	1.60	0.80	0.050	1.28	0.06	0.15	RHS
834	19 Oct 13	17.680	1.30	0.90	0.050	1.17	0.06	0.14	RHS
TOTAL :						2,718.42	134.94	312.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,671.67	77.71	179.56	
1	01 Oct 13	36.952	1.20	0.90	0.050	1.08	0.05	0.13	LHS
2	01 Oct 13	36.957	1.80	0.90	0.050	1.62	0.08	0.19	LHS
3	01 Oct 13	36.962	1.40	0.80	0.050	1.12	0.06	0.13	LHS
4	01 Oct 13	36.972	1.20	1.00	0.050	1.20	0.06	0.14	LHS
5	01 Oct 13	36.982	1.40	0.90	0.050	1.26	0.06	0.15	LHS
6	01 Oct 13	36.992	1.60	1.10	0.050	1.76	0.09	0.20	LHS
7	01 Oct 13	37.012	1.20	1.00	0.050	1.20	0.06	0.14	LHS
8	01 Oct 13	37.652	1.00	1.00	0.050	1.00	0.05	0.12	LHS
9	01 Oct 13	37.682	1.10	0.90	0.050	0.99	0.05	0.11	LHS
10	01 Oct 13	37.692	1.20	1.00	0.050	1.20	0.06	0.14	LHS
11	01 Oct 13	37.717	1.00	0.90	0.050	0.90	0.05	0.10	LHS
12	01 Oct 13	37.722	1.10	1.00	0.050	1.10	0.06	0.13	LHS
13	01 Oct 13	37.732	1.00	1.10	0.050	1.10	0.06	0.13	LHS
14	01 Oct 13	37.842	1.20	0.90	0.050	1.08	0.05	0.13	LHS
15	01 Oct 13	37.952	1.00	1.00	0.025	1.00	0.03	0.06	LHS
16	01 Oct 13	37.962	1.20	0.90	0.050	1.08	0.05	0.13	LHS
17	01 Oct 13	37.972	1.30	1.00	0.050	1.30	0.07	0.15	LHS
18	01 Oct 13	38.092	1.00	1.00	0.050	1.00	0.05	0.12	LHS
19	01 Oct 13	39.342	1.10	0.90	0.050	0.99	0.05	0.11	LHS
20	01 Oct 13	39.352	1.00	1.00	0.050	1.00	0.05	0.12	LHS
21	01 Oct 13	39.412	1.20	1.10	0.050	1.32	0.07	0.15	LHS
22	01 Oct 13	39.472	1.30	11.00	0.050	14.30	0.72	1.66	LHS
23	01 Oct 13	39.552	1.60	1.20	0.050	1.92	0.10	0.22	LHS
24	01 Oct 13	39.557	1.30	1.10	0.050	1.43	0.07	0.17	LHS
25	01 Oct 13	39.562	1.00	0.90	0.050	0.90	0.05	0.10	LHS
26	01 Oct 13	39.652	1.10	1.00	0.050	1.10	0.06	0.13	LHS
27	01 Oct 13	39.662	1.20	0.80	0.050	0.96	0.05	0.11	LHS
28	01 Oct 13	45.902	1.80	1.00	0.050	1.80	0.09	0.21	LHS
29	01 Oct 13	46.432	1.60	0.90	0.050	1.44	0.07	0.17	LHS
30	01 Oct 13	46.442	1.80	1.00	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD :						1,721.62	80.18	185.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,721.62	80.18	185.30	
31	01 Oct 13	46.467	1.60	1.20	0.050	1.92	0.10	0.22	LHS
32	01 Oct 13	46.462	1.40	0.80	0.050	1.12	0.056	0.13	LHS
33	01 Oct 13	46.442	1.80	1.10	0.050	1.98	0.099	0.23	LHS
34	01 Oct 13	39.382	1.00	0.70	0.050	0.70	0.035	0.08	LHS
35	01 Oct 13	39.372	1.10	0.80	0.050	0.88	0.044	0.10	LHS
36	01 Oct 13	39.362	1.20	1.40	0.050	1.68	0.084	0.19	LHS
37	01 Oct 13	39.352	1.00	0.90	0.050	0.90	0.045	0.10	LHS
38	01 Oct 13	38.652	1.20	0.60	0.050	0.72	0.036	0.08	LHS
39	01 Oct 13	38.592	1.60	0.60	0.050	0.96	0.048	0.11	LHS
40	01 Oct 13	38.092	1.00	0.60	0.050	0.60	0.030	0.07	LHS
41	01 Oct 13	37.262	1.30	0.60	0.050	0.78	0.039	0.09	LHS
42	01 Oct 13	36.956	1.00	0.80	0.050	0.80	0.040	0.09	LHS
43	01 Oct 13	36.952	1.10	1.60	0.050	1.76	0.088	0.20	LHS
44	02 Oct 13	39.702	1.20	1.00	0.050	1.20	0.060	0.14	LHS
45	02 Oct 13	39.712	1.40	1.80	0.050	2.52	0.126	0.29	LHS
46	02 Oct 13	39.714	1.20	0.60	0.050	0.72	0.036	0.08	LHS
47	02 Oct 13	39.718	1.30	0.60	0.050	0.78	0.039	0.09	LHS
48	02 Oct 13	39.812	1.20	0.60	0.050	0.72	0.036	0.08	LHS
49	02 Oct 13	39.816	1.10	0.60	0.050	0.66	0.033	0.08	LHS
50	02 Oct 13	39.827	1.20	0.50	0.050	0.60	0.030	0.07	LHS
51	02 Oct 13	40.092	1.00	1.40	0.050	1.40	0.07	0.16	LHS
52	02 Oct 13	40.652	1.20	1.30	0.050	1.56	0.08	0.18	LHS
53	02 Oct 13	40.662	1.40	0.70	0.050	0.98	0.05	0.11	LHS
54	02 Oct 13	40.682	1.30	1.10	0.050	1.43	0.07	0.17	LHS
55	02 Oct 13	40.687	1.80	1.30	0.050	2.34	0.12	0.27	LHS
56	02 Oct 13	40.695	1.20	0.70	0.050	0.84	0.04	0.10	LHS
57	02 Oct 13	40.623	1.30	0.80	0.050	1.04	0.05	0.12	LHS
58	02 Oct 13	40.818	1.20	1.80	0.025	2.16	0.05	0.13	LHS
59	02 Oct 13	41.567	1.00	7.70	0.050	7.70	0.39	0.89	RHS
60	02 Oct 13	41.562	1.30	1.30	0.050	1.69	0.08	0.20	RHS
CARRIED FORWARD :						1,764.76	82.29	190.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,764.76	82.29	190.18	
61	02 Oct 13	41.542	1.20	0.70	0.025	0.84	0.02	0.05	RHS
62	02 Oct 13	41.532	1.40	1.00	0.025	1.40	0.04	0.08	RHS
63	02 Oct 13	41.577	1.60	0.70	0.025	1.12	0.03	0.06	RHS
64	02 Oct 13	41.492	1.40	1.00	0.025	1.40	0.04	0.08	RHS
65	02 Oct 13	41.477	1.00	0.80	0.025	0.80	0.02	0.05	RHS
66	02 Oct 13	41.462	1.10	0.90	0.025	0.99	0.02	0.06	RHS
67	02 Oct 13	41.442	1.30	0.80	0.025	1.04	0.03	0.06	RHS
68	02 Oct 13	40.662	1.00	0.80	0.025	0.80	0.02	0.05	RHS
69	02 Oct 13	40.642	1.20	0.90	0.025	1.08	0.03	0.06	RHS
70	02 Oct 13	39.762	1.00	0.80	0.025	0.80	0.02	0.05	RHS
71	02 Oct 13	39.652	1.30	0.90	0.025	1.17	0.03	0.07	RHS
72	02 Oct 13	39.642	1.20	0.80	0.050	0.96	0.05	0.11	RHS
73	04 Oct 13	45.422	1.20	0.80	0.050	0.96	0.05	0.11	LHS
74	04 Oct 13	45.442	1.40	0.80	0.025	1.12	0.03	0.06	LHS
75	04 Oct 13	46.712	1.30	0.90	0.025	1.17	0.03	0.07	LHS
76	04 Oct 13	46.717	1.20	0.90	0.025	1.08	0.03	0.06	LHS
77	04 Oct 13	46.722	1.10	0.80	0.025	0.88	0.02	0.05	LHS
78	04 Oct 13	46.732	1.00	0.50	0.050	0.50	0.03	0.06	LHS
79	04 Oct 13	49.362	1.20	0.50	0.050	0.60	0.03	0.07	LHS
80	04 Oct 13	49.382	1.30	1.40	0.025	1.82	0.05	0.11	LHS
81	04 Oct 13	49.552	1.00	0.80	0.025	0.80	0.02	0.05	LHS
82	04 Oct 13	49.562	1.20	1.00	0.025	1.20	0.03	0.07	LHS
83	04 Oct 13	49.952	1.30	0.50	0.050	0.65	0.03	0.08	LHS
84	04 Oct 13	49.962	1.20	0.50	0.050	0.60	0.03	0.07	LHS
85	04 Oct 13	49.982	1.40	0.80	0.025	1.12	0.03	0.06	LHS
86	04 Oct 13	49.992	1.20	0.60	0.025	0.72	0.02	0.04	LHS
87	04 Oct 13	49.997	1.60	0.70	0.025	1.12	0.03	0.06	LHS
88	04 Oct 13	49.982	1.40	0.60	0.025	0.84	0.02	0.05	LHS
89	04 Oct 13	49.972	1.80	1.10	0.025	1.98	0.05	0.11	LHS
90	04 Oct 13	49.862	1.20	0.90	0.025	1.08	0.03	0.06	LHS
CARRIED FORWARD:						1,795.40	83.16	192.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,795.40	83.16	192.20	
91	04 Oct 13	45.412	1.00	1.00	0.025	1.00	0.03	0.06	RHS
92	04 Oct 13	45.392	1.20	1.00	0.025	1.20	0.03	0.07	RHS
93	04 Oct 13	45.362	1.30	1.00	0.025	1.30	0.03	0.08	RHS
94	04 Oct 13	45.342	1.00	1.00	0.025	1.00	0.03	0.06	RHS
95	04 Oct 13	41.492	1.40	0.70	0.050	0.98	0.05	0.11	RHS
96	04 Oct 13	41.482	1.60	0.60	0.050	0.96	0.05	0.11	RHS
97	04 Oct 13	41.452	1.20	0.40	0.050	0.48	0.02	0.06	RHS
98	04 Oct 13	41.432	1.40	0.70	0.050	0.98	0.05	0.11	RHS
99	04 Oct 13	41.412	1.30	0.60	0.100	0.78	0.08	0.18	RHS
100	04 Oct 13	41.382	1.20	0.70	0.100	0.84	0.08	0.19	RHS
101	04 Oct 13	41.352	1.30	0.60	0.100	0.78	0.08	0.18	RHS
102	04 Oct 13	41.282	1.20	0.90	0.050	1.08	0.05	0.13	RHS
103	04 Oct 13	37.062	1.20	1.10	0.050	1.32	0.07	0.15	RHS
104	04 Oct 13	37.072	1.10	0.80	0.050	0.88	0.04	0.10	RHS
105	04 Oct 13	37.082	1.00	0.80	0.025	0.80	0.02	0.05	LHS
106	04 Oct 13	37.142	1.20	1.80	0.025	2.16	0.05	0.13	LHS
107	04 Oct 13	37.157	1.40	0.70	0.025	0.98	0.02	0.06	LHS
108	04 Oct 13	37.162	1.20	1.60	0.025	1.92	0.05	0.11	LHS
109	04 Oct 13	37.177	1.10	1.10	0.050	1.21	0.06	0.14	LHS
110	04 Oct 13	43.742	1.80	1.00	0.050	1.80	0.09	0.21	LHS
111	04 Oct 13	43.752	1.40	0.90	0.025	1.26	0.03	0.07	RHS
112	04 Oct 13	43.762	1.20	0.60	0.025	0.72	0.02	0.04	RHS
113	04 Oct 13	43.772	1.10	1.10	0.025	1.21	0.03	0.07	RHS
114	04 Oct 13	43.852	1.30	1.00	0.025	1.30	0.03	0.08	RHS
115	04 Oct 13	43.862	1.20	0.90	0.025	1.08	0.03	0.06	RHS
116	04 Oct 13	48.042	1.10	0.60	0.025	0.66	0.02	0.04	RHS
117	04 Oct 13	48.062	1.00	0.80	0.025	0.80	0.02	0.05	RHS
118	04 Oct 13	48.072	1.10	2.40	0.025	2.64	0.07	0.15	RHS
119	04 Oct 13	48.102	1.20	0.80	0.025	0.96	0.02	0.06	RHS
120	04 Oct 13	48.182	1.60	0.80	0.025	1.28	0.03	0.07	RHS
CARRIED FORWARD :						1,829.76	84.44	195.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,829.76	84.44	195.17	
121	04 Oct 13	48.222	1.20	1.10	0.025	1.32	0.03	0.08	RHS
122	04 Oct 13	48.227	1.30	1.00	0.025	1.30	0.03	0.08	RHS
123	04 Oct 13	48.292	1.00	1.10	0.025	1.10	0.03	0.06	RHS
124	04 Oct 13	48.352	0.90	0.60	0.045	0.54	0.02	0.06	RHS
125	04 Oct 13	48.342	1.30	1.00	0.025	1.30	0.03	0.08	RHS
126	04 Oct 13	48.332	1.20	0.60	0.045	0.72	0.03	0.08	RHS
127	04 Oct 13	48.292	1.10	1.10	0.030	1.21	0.04	0.08	RHS
128	04 Oct 13	48.282	1.30	1.10	0.025	1.43	0.04	0.08	RHS
129	04 Oct 13	48.262	1.00	1.60	0.025	1.60	0.04	0.09	RHS
130	04 Oct 13	48.192	1.20	1.30	0.025	1.56	0.04	0.09	RHS
131	04 Oct 13	48.182	1.10	1.40	0.025	1.54	0.04	0.09	RHS
132	04 Oct 13	48.062	1.20	1.10	0.025	1.32	0.03	0.08	RHS
133	05 Oct 13	36.622	1.00	1.70	0.025	1.70	0.04	0.10	RHS
134	05 Oct 13	43.352	1.80	1.00	0.050	1.80	0.09	0.21	RHS
135	05 Oct 13	43.362	1.60	1.00	0.050	1.60	0.08	0.19	RHS
136	05 Oct 13	43.382	1.40	0.70	0.050	0.98	0.05	0.11	RHS
137	05 Oct 13	43.392	1.80	0.60	0.050	1.08	0.05	0.13	RHS
138	05 Oct 13	43.412	1.30	0.40	0.050	0.52	0.03	0.06	RHS
139	05 Oct 13	43.432	1.20	0.70	0.050	0.84	0.04	0.10	RHS
140	05 Oct 13	43.452	1.40	0.60	0.050	0.84	0.04	0.10	RHS
141	05 Oct 13	43.462	1.80	0.70	0.050	1.26	0.06	0.15	RHS
142	05 Oct 13	43.482	1.40	0.60	0.050	0.84	0.04	0.10	RHS
143	05 Oct 13	43.372	1.20	0.90	0.050	1.08	0.05	0.13	RHS
144	05 Oct 13	43.362	1.60	1.10	0.050	1.76	0.09	0.20	RHS
145	05 Oct 13	43.352	1.80	0.80	0.050	1.44	0.07	0.17	RHS
146	05 Oct 13	43.342	1.40	0.80	0.050	1.12	0.06	0.13	RHS
147	05 Oct 13	43.282	1.20	1.80	0.050	2.16	0.11	0.25	RHS
148	05 Oct 13	43.272	1.30	0.70	0.050	0.91	0.05	0.11	RHS
149	05 Oct 13	43.262	1.20	1.60	0.050	1.92	0.10	0.22	RHS
150	05 Oct 13	43.252	1.00	1.10	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD :						1,867.65	85.95	198.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,867.65	85.95	198.68	
151	05 Oct 13	42.942	1.20	1.40	0.050	1.68	0.08	0.19	RHS
152	05 Oct 13	42.882	1.30	1.00	0.050	1.30	0.07	0.15	RHS
153	05 Oct 13	42.872	1.20	1.10	0.050	1.32	0.07	0.15	RHS
154	05 Oct 13	42.862	1.30	1.00	0.050	1.30	0.07	0.15	RHS
155	05 Oct 13	42.852	1.40	1.10	0.050	1.54	0.08	0.18	RHS
156	05 Oct 13	42.672	1.20	1.00	0.050	1.20	0.06	0.14	RHS
157	05 Oct 13	42.652	1.30	0.90	0.050	1.17	0.06	0.14	RHS
158	05 Oct 13	42.462	1.60	1.00	0.050	1.60	0.08	0.19	RHS
159	05 Oct 13	36.642	1.00	0.90	0.050	0.90	0.05	0.10	RHS
160	05 Oct 13	36.622	1.30	0.80	0.050	1.04	0.05	0.12	RHS
161	09 Oct 13	26.450	1.80	0.70	0.050	1.26	0.06	0.15	RHS
162	09 Oct 13	26.440	1.60	0.90	0.050	1.44	0.07	0.17	RHS
163	09 Oct 13	26.420	1.40	0.90	0.050	1.26	0.06	0.15	RHS
164	09 Oct 13	25.350	1.70	0.80	0.050	1.36	0.07	0.16	RHS
165	09 Oct 13	25.340	1.30	1.00	0.050	1.30	0.07	0.15	RHS
166	09 Oct 13	25.320	1.60	1.20	0.050	1.92	0.10	0.22	RHS
167	09 Oct 13	25.280	1.40	1.00	0.050	1.40	0.07	0.16	RHS
168	09 Oct 13	25.270	1.20	1.20	0.050	1.44	0.07	0.17	RHS
169	09 Oct 13	25.260	1.40	0.90	0.050	1.26	0.06	0.15	RHS
170	09 Oct 13	25.240	1.30	1.00	0.050	1.30	0.07	0.15	RHS
171	09 Oct 13	25.220	1.20	0.90	0.050	1.08	0.05	0.13	RHS
172	09 Oct 13	25.090	1.40	1.00	0.050	1.40	0.07	0.16	RHS
173	09 Oct 13	25.070	1.20	0.80	0.050	0.96	0.05	0.11	RHS
174	09 Oct 13	25.056	1.30	0.90	0.050	1.17	0.06	0.14	RHS
175	09 Oct 13	25.040	1.20	0.80	0.050	0.96	0.05	0.11	RHS
176	09 Oct 13	25.020	1.30	0.90	0.050	1.17	0.06	0.14	RHS
177	09 Oct 13	24.650	1.00	1.00	0.050	1.00	0.05	0.12	RHS
178	09 Oct 13	24.640	1.00	1.10	0.050	1.10	0.06	0.13	RHS
179	09 Oct 13	24.620	1.20	1.00	0.050	1.20	0.06	0.14	RHS
180	09 Oct 13	24.590	1.30	1.00	0.050	1.30	0.07	0.15	RHS
CARRIED FORWARD :						1,905.98	87.87	203.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,905.98	87.87	203.12	
181	09 Oct 13	24.560	1.00	1.00	0.050	1.00	0.050	0.12	RHS
182	09 Oct 13	24.480	1.30	1.20	0.050	1.56	0.078	0.18	RHS
183	09 Oct 13	24.460	1.20	1.00	0.050	1.20	0.060	0.14	RHS
184	09 Oct 13	24.370	1.10	1.20	0.050	1.32	0.066	0.15	RHS
185	09 Oct 13	24.340	1.00	1.20	0.050	1.20	0.060	0.14	RHS
186	11 Oct 13	24.150	1.40	1.10	0.050	1.54	0.077	0.18	LHS
187	11 Oct 13	24.165	1.30	1.20	0.050	1.56	0.078	0.18	LHS
188	11 Oct 13	24.180	1.20	1.10	0.050	1.32	0.066	0.15	LHS
189	11 Oct 13	25.340	1.40	1.10	0.050	1.54	0.077	0.18	LHS
190	11 Oct 13	25.360	1.20	1.00	0.050	1.20	0.060	0.14	LHS
191	11 Oct 13	25.380	1.30	1.10	0.050	1.43	0.072	0.17	LHS
192	11 Oct 13	25.396	1.20	1.00	0.050	1.20	0.060	0.14	LHS
193	11 Oct 13	26.016	1.30	1.20	0.050	1.56	0.078	0.18	LHS
194	11 Oct 13	26.025	1.20	1.00	0.050	1.20	0.060	0.14	LHS
195	11 Oct 13	26.040	1.40	1.20	0.050	1.68	0.084	0.19	LHS
196	11 Oct 13	26.060	1.20	1.10	0.050	1.32	0.066	0.15	LHS
197	11 Oct 13	26.240	1.40	1.00	0.050	1.40	0.070	0.16	LHS
198	11 Oct 13	26.260	1.20	1.00	0.050	1.20	0.060	0.14	LHS
199	11 Oct 13	26.280	1.30	1.20	0.050	1.56	0.078	0.18	LHS
200	11 Oct 13	26.350	1.20	1.30	0.050	1.56	0.078	0.18	LHS
201	11 Oct 13	26.360	1.40	1.00	0.050	1.40	0.070	0.16	LHS
202	11 Oct 13	26.440	1.20	1.10	0.050	1.32	0.066	0.15	LHS
203	11 Oct 13	26.460	1.60	1.30	0.050	2.08	0.104	0.24	LHS
204	11 Oct 13	26.480	1.20	1.00	0.050	1.20	0.060	0.14	LHS
205	11 Oct 13	26.530	1.60	1.20	0.050	1.92	0.096	0.22	LHS
206	11 Oct 13	26.560	1.20	1.00	0.050	1.20	0.060	0.14	LHS
207	12 Oct 13	25.850	1.40	1.10	0.050	1.54	0.077	0.18	LHS
208	12 Oct 13	25.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
209	12 Oct 13	25.870	1.30	1.20	0.050	1.56	0.08	0.18	LHS
210	12 Oct 13	25.880	1.40	1.40	0.050	1.96	0.10	0.23	LHS
CARRIED FORWARD :						1,948.91	90.01	208.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,948.91	90.01	208.10	
211	12 Oct 13	26.140	1.20	0.50	0.050	0.60	0.03	0.07	LHS
212	12 Oct 13	26.160	1.30	0.50	0.050	0.65	0.03	0.08	LHS
213	12 Oct 13	26.180	1.20	0.50	0.050	0.60	0.03	0.07	LHS
214	12 Oct 13	26.260	1.30	0.50	0.050	0.65	0.03	0.08	LHS
215	12 Oct 13	26.280	1.20	0.50	0.050	0.60	0.03	0.07	LHS
216	12 Oct 13	26.340	1.40	0.50	0.050	0.70	0.04	0.08	LHS
217	12 Oct 13	26.360	1.20	0.50	0.050	0.60	0.03	0.07	LHS
218	12 Oct 13	26.470	1.30	0.50	0.050	0.65	0.03	0.08	LHS
219	12 Oct 13	26.490	1.20	0.50	0.050	0.60	0.03	0.07	LHS
220	12 Oct 13	27.230	1.40	0.50	0.050	0.70	0.04	0.08	LHS
221	12 Oct 13	27.260	1.20	0.50	0.050	0.60	0.03	0.07	LHS
222	12 Oct 13	27.870	1.80	0.50	0.050	0.90	0.05	0.10	RHS
223	12 Oct 13	27.860	1.40	0.50	0.050	0.70	0.04	0.08	RHS
224	12 Oct 13	27.840	1.20	0.50	0.050	0.60	0.03	0.07	RHS
225	12 Oct 13	27.830	1.30	0.50	0.050	0.65	0.03	0.08	RHS
226	12 Oct 13	27.760	1.20	0.50	0.050	0.60	0.03	0.07	RHS
227	12 Oct 13	27.740	1.10	0.50	0.050	0.55	0.03	0.06	RHS
228	12 Oct 13	27.670	1.20	0.50	0.050	0.60	0.03	0.07	RHS
229	12 Oct 13	27.650	1.30	0.50	0.050	0.65	0.03	0.08	RHS
230	12 Oct 13	27.640	1.20	0.50	0.050	0.60	0.03	0.07	RHS
231	12 Oct 13	27.620	1.00	0.50	0.050	0.50	0.03	0.06	RHS
232	12 Oct 13	26.930	1.20	0.50	0.050	0.60	0.03	0.07	RHS
233	12 Oct 13	26.910	1.10	0.50	0.050	0.55	0.03	0.06	RHS
234	12 Oct 13	26.870	1.20	0.50	0.050	0.60	0.03	0.07	RHS
235	12 Oct 13	26.850	1.30	0.50	0.050	0.65	0.03	0.08	RHS
236	12 Oct 13	26.830	1.20	0.50	0.050	0.60	0.03	0.07	RHS
237	13 Oct 13	26.540	1.60	0.50	0.050	0.80	0.04	0.09	LHS
238	13 Oct 13	26.550	1.30	0.50	0.050	0.65	0.03	0.08	LHS
239	13 Oct 13	26.560	1.40	0.50	0.050	0.70	0.04	0.08	LHS
240	13 Oct 13	26.570	1.40	0.50	0.050	0.70	0.04	0.08	LHS
CARRIED FORWARD :						1,968.06	90.97	210.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,968.06	90.97	210.32	
241	13 Oct 13	26.580	1.20	0.50	0.050	0.60	0.03	0.07	LHS
242	13 Oct 13	26.594	1.80	0.50	0.050	0.90	0.05	0.10	LHS
243	13 Oct 13	26.616	1.40	1.30	0.050	1.82	0.09	0.21	LHS
244	13 Oct 13	26.625	1.60	0.50	0.050	0.80	0.04	0.09	LHS
245	13 Oct 13	26.634	1.30	0.50	0.050	0.65	0.03	0.08	LHS
246	13 Oct 13	26.675	1.40	0.50	0.050	0.70	0.04	0.08	LHS
247	13 Oct 13	26.940	1.20	0.50	0.050	0.60	0.03	0.07	LHS
248	13 Oct 13	26.955	1.30	0.50	0.050	0.65	0.03	0.08	LHS
249	13 Oct 13	26.964	1.60	0.50	0.050	0.80	0.04	0.09	LHS
250	13 Oct 13	26.980	1.40	0.50	0.050	0.70	0.04	0.08	LHS
251	13 Oct 13	27.045	1.60	0.50	0.050	0.80	0.04	0.09	LHS
252	13 Oct 13	27.064	1.20	0.50	0.050	0.60	0.03	0.07	LHS
253	13 Oct 13	27.075	1.10	0.50	0.050	0.55	0.03	0.06	LHS
254	13 Oct 13	27.090	1.20	0.50	0.050	0.60	0.03	0.07	LHS
255	13 Oct 13	27.100	1.30	0.50	0.050	0.65	0.03	0.08	LHS
256	13 Oct 13	27.126	1.40	0.50	0.050	0.70	0.04	0.08	LHS
257	13 Oct 13	27.140	1.30	0.50	0.050	0.65	0.03	0.08	LHS
258	13 Oct 13	27.156	1.20	0.50	0.050	0.60	0.03	0.07	LHS
259	13 Oct 13	27.164	1.30	0.50	0.050	0.65	0.03	0.08	LHS
260	13 Oct 13	27.175	1.10	0.50	0.050	0.55	0.03	0.06	LHS
261	13 Oct 13	27.186	1.00	0.50	0.050	0.50	0.03	0.06	LHS
262	13 Oct 13	27.210	1.20	0.50	0.050	0.60	0.03	0.07	LHS
263	13 Oct 13	27.230	1.00	0.50	0.050	0.50	0.03	0.06	LHS
264	13 Oct 13	27.260	1.10	0.50	0.050	0.55	0.03	0.06	LHS
265	13 Oct 13	28.020	1.00	0.50	0.050	0.50	0.03	0.06	LHS
266	13 Oct 13	28.040	1.10	0.50	0.050	0.55	0.03	0.06	LHS
267	15 Oct 13	24.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
268	15 Oct 13	24.651	0.50	0.50	0.050	0.25	0.01	0.03	LHS
269	15 Oct 13	24.651	0.50	0.50	0.050	0.25	0.01	0.03	LHS
270	15 Oct 13	24.651	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,986.83	91.91	212.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,986.83	91.91	212.50	
271	15 Oct 13	24.652	0.50	1.00	0.050	0.50	0.03	0.06	LHS
272	15 Oct 13	24.653	0.50	1.00	0.050	0.50	0.03	0.06	LHS
273	15 Oct 13	24.655	0.50	0.90	0.050	0.45	0.02	0.05	LHS
274	15 Oct 13	24.655	0.50	1.00	0.050	0.50	0.03	0.06	LHS
275	15 Oct 13	24.656	0.50	1.00	0.050	0.50	0.03	0.06	LHS
276	15 Oct 13	24.660	0.50	0.90	0.050	0.45	0.02	0.05	LHS
277	15 Oct 13	24.662	0.50	1.10	0.050	0.55	0.03	0.06	RHS
278	15 Oct 13	24.666	0.50	1.20	0.050	0.60	0.03	0.07	RHS
279	16 Oct 13	30.150	1.60	1.00	0.050	1.60	0.08	0.19	RHS
280	16 Oct 13	30.145	1.40	1.20	0.050	1.68	0.08	0.19	RHS
281	16 Oct 13	30.140	1.60	1.00	0.050	1.60	0.08	0.19	RHS
282	16 Oct 13	30.130	1.40	0.90	0.050	1.26	0.06	0.15	RHS
283	16 Oct 13	30.120	1.60	1.00	0.050	1.60	0.08	0.19	RHS
284	16 Oct 13	30.110	1.20	0.90	0.050	1.08	0.05	0.13	RHS
285	16 Oct 13	30.100	1.60	0.80	0.050	1.28	0.06	0.15	RHS
286	16 Oct 13	30.090	1.40	0.90	0.050	1.26	0.06	0.15	RHS
287	16 Oct 13	30.080	1.20	0.80	0.050	0.96	0.05	0.11	RHS
288	16 Oct 13	30.070	1.30	0.80	0.050	1.04	0.05	0.12	RHS
289	16 Oct 13	30.060	1.20	0.70	0.050	0.84	0.04	0.10	RHS
290	16 Oct 13	28.390	1.40	0.90	0.050	1.26	0.06	0.15	RHS
291	16 Oct 13	28.370	1.60	1.10	0.050	1.76	0.09	0.20	RHS
292	16 Oct 13	28.360	1.20	1.10	0.050	1.32	0.07	0.15	RHS
293	16 Oct 13	28.350	1.10	1.00	0.050	1.10	0.06	0.13	RHS
294	16 Oct 13	28.340	1.20	1.10	0.050	1.32	0.07	0.15	RHS
295	16 Oct 13	28.320	1.60	0.90	0.050	1.44	0.07	0.17	RHS
296	16 Oct 13	28.290	1.40	1.00	0.050	1.40	0.07	0.16	RHS
297	16 Oct 13	28.260	1.70	0.90	0.050	1.53	0.08	0.18	RHS
298	16 Oct 13	28.240	1.60	0.80	0.050	1.28	0.06	0.15	RHS
299	16 Oct 13	28.230	1.40	1.00	0.050	1.40	0.07	0.16	RHS
300	16 Oct 13	27.980	1.20	0.90	0.050	1.08	0.05	0.13	RHS
CARRIED FORWARD :						2,019.97	93.57	216.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,019.97	93.57	216.34	
301	16 Oct 13	27.960	1.30	1.00	0.050	1.30	0.07	0.15	RHS
302	16 Oct 13	27.940	1.20	1.10	0.050	1.32	0.07	0.15	RHS
303	16 Oct 13	27.920	1.30	1.20	0.050	1.56	0.08	0.18	RHS
304	16 Oct 13	27.870	1.40	1.00	0.050	1.40	0.07	0.16	RHS
305	16 Oct 13	27.860	1.20	1.10	0.050	1.32	0.07	0.15	RHS
306	16 Oct 13	27.840	1.30	1.20	0.050	1.56	0.08	0.18	RHS
307	16 Oct 13	27.780	1.40	1.30	0.050	1.82	0.09	0.21	RHS
308	16 Oct 13	27.760	1.60	1.30	0.050	2.08	0.10	0.24	RHS
309	17 Oct 13	25.480	1.40	1.10	0.050	1.54	0.08	0.18	RHS
310	17 Oct 13	25.470	1.30	1.00	0.050	1.30	0.07	0.15	RHS
311	17 Oct 13	25.460	1.20	1.10	0.050	1.32	0.07	0.15	RHS
312	17 Oct 13	25.450	1.60	1.20	0.050	1.92	0.10	0.22	RHS
313	17 Oct 13	25.430	1.40	1.10	0.050	1.54	0.08	0.18	RHS
314	17 Oct 13	25.420	1.60	1.20	0.050	1.92	0.10	0.22	RHS
315	17 Oct 13	25.390	1.40	1.10	0.050	1.54	0.08	0.18	RHS
316	17 Oct 13	25.374	1.20	1.00	0.050	1.20	0.06	0.14	RHS
317	17 Oct 13	25.360	1.30	1.10	0.050	1.43	0.07	0.17	RHS
318	17 Oct 13	25.350	1.20	1.00	0.050	1.20	0.06	0.14	RHS
319	17 Oct 13	25.330	1.40	1.10	0.050	1.54	0.08	0.18	RHS
320	17 Oct 13	25.320	1.30	1.10	0.050	1.43	0.07	0.17	RHS
321	17 Oct 13	25.270	1.20	1.00	0.050	1.20	0.06	0.14	RHS
322	17 Oct 13	25.260	1.20	1.00	0.050	1.20	0.06	0.14	RHS
323	17 Oct 13	25.240	1.40	1.20	0.050	1.68	0.08	0.19	RHS
324	17 Oct 13	25.180	1.00	1.30	0.050	1.30	0.07	0.15	RHS
325	17 Oct 13	25.160	1.20	1.20	0.050	1.44	0.07	0.17	RHS
326	17 Oct 13	25.060	1.30	1.40	0.050	1.82	0.09	0.21	RHS
327	17 Oct 13	25.040	1.40	1.10	0.050	1.54	0.08	0.18	RHS
328	17 Oct 13	24.990	1.20	1.20	0.050	1.44	0.07	0.17	RHS
329	17 Oct 13	24.985	1.30	1.10	0.050	1.43	0.07	0.17	RHS
330	17 Oct 13	24.970	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD :						2,064.46	95.79	221.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,064.46	95.79	221.51	
331	17 Oct 13	24.385	1.20	1.10	0.050	1.32	0.07	0.15	RHS
332	17 Oct 13	24.840	1.30	1.00	0.050	1.30	0.07	0.15	RHS
333	17 Oct 13	24.830	1.20	1.10	0.050	1.32	0.07	0.15	RHS
334	17 Oct 13	24.760	1.40	1.20	0.050	1.68	0.08	0.19	RHS
335	17 Oct 13	24.740	1.20	1.00	0.050	1.20	0.06	0.14	RHS
336	17 Oct 13	24.730	1.30	1.10	0.050	1.43	0.07	0.17	RHS
337	17 Oct 13	24.260	1.40	1.10	0.050	1.54	0.08	0.18	RHS
338	21 Oct 13	27.450	1.10	1.00	0.050	1.10	0.06	0.13	LHS
339	21 Oct 13	27.460	1.20	1.10	0.050	1.32	0.07	0.15	LHS
340	21 Oct 13	27.465	1.30	1.00	0.050	1.30	0.07	0.15	LHS
341	21 Oct 13	27.476	1.20	1.00	0.050	1.20	0.06	0.14	LHS
342	21 Oct 13	27.485	1.30	1.10	0.050	1.43	0.07	0.17	LHS
343	21 Oct 13	27.496	1.40	1.10	0.050	1.54	0.08	0.18	LHS
344	21 Oct 13	27.498	1.20	1.00	0.050	1.20	0.06	0.14	LHS
345	21 Oct 13	27.540	1.30	1.20	0.050	1.56	0.08	0.18	LHS
346	21 Oct 13	27.565	1.40	1.20	0.050	1.68	0.08	0.19	LHS
347	21 Oct 13	27.640	1.20	1.10	0.050	1.32	0.07	0.15	LHS
348	21 Oct 13	27.650	1.30	1.10	0.050	1.43	0.07	0.17	LHS
349	21 Oct 13	27.665	1.20	1.00	0.050	1.20	0.06	0.14	LHS
350	21 Oct 13	27.680	1.40	1.20	0.050	1.68	0.08	0.19	LHS
351	21 Oct 13	27.694	1.20	1.00	0.050	1.20	0.06	0.14	LHS
352	21 Oct 13	27.710	1.30	1.10	0.050	1.43	0.07	0.17	LHS
353	21 Oct 13	27.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
354	21 Oct 13	27.746	1.40	1.10	0.050	1.54	0.08	0.18	LHS
355	21 Oct 13	27.756	1.60	1.20	0.050	1.92	0.10	0.22	LHS
356	21 Oct 13	27.760	1.20	1.00	0.050	1.20	0.06	0.14	LHS
357	21 Oct 13	27.780	1.40	1.20	0.050	1.68	0.08	0.19	LHS
358	21 Oct 13	27.280	1.20	1.00	0.050	1.20	0.06	0.14	RHS
359	21 Oct 13	27.260	1.30	1.10	0.050	1.43	0.07	0.17	RHS
360	21 Oct 13	27.150	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD :						2,106.21	97.88	226.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,106.21	97.88	226.35	
361	21 Oct 13	27.140	1.30	1.10	0.050	1.43	0.07	0.17	RHS
362	21 Oct 13	27.860	1.40	1.10	0.050	1.54	0.08	0.18	RHS
363	21 Oct 13	27.850	1.20	1.20	0.050	1.44	0.07	0.17	RHS
364	21 Oct 13	27.760	1.60	1.30	0.050	2.08	0.10	0.24	RHS
365	21 Oct 13	27.740	1.40	1.40	0.050	1.96	0.10	0.23	RHS
366	21 Oct 13	27.720	1.20	1.20	0.050	1.44	0.07	0.17	RHS
367	21 Oct 13	27.650	1.30	1.10	0.050	1.43	0.07	0.17	RHS
TOTAL :						2,117.53	98.44	227.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						8,936.05	428.17	993.32	
1	01 Oct 13	8.110	1.40	1.10	0.050	1.54	0.08	0.18	LHS
2	01 Oct 13	8.115	1.30	1.00	0.050	1.30	0.07	0.15	LHS
3	01 Oct 13	8.120	1.80	0.80	0.050	1.44	0.07	0.17	LHS
4	01 Oct 13	8.130	1.40	0.90	0.050	1.26	0.06	0.15	LHS
5	01 Oct 13	8.140	1.80	0.90	0.050	1.62	0.08	0.19	LHS
6	01 Oct 13	8.150	1.30	0.80	0.050	1.04	0.05	0.12	LHS
7	01 Oct 13	8.160	1.20	0.80	0.050	0.96	0.05	0.11	LHS
8	01 Oct 13	8.170	1.40	0.90	0.050	1.26	0.06	0.15	LHS
9	01 Oct 13	14.250	1.30	0.80	0.050	1.04	0.05	0.12	LHS
10	01 Oct 13	14.270	1.20	1.00	0.050	1.20	0.06	0.14	LHS
11	01 Oct 13	14.290	1.40	1.10	0.050	1.54	0.08	0.18	LHS
12	01 Oct 13	14.350	1.20	0.80	0.050	0.96	0.05	0.11	LHS
13	01 Oct 13	14.360	1.30	0.90	0.050	1.17	0.06	0.14	LHS
14	01 Oct 13	14.470	1.20	1.40	0.050	1.68	0.08	0.19	LHS
15	01 Oct 13	14.480	1.00	0.90	0.050	0.90	0.05	0.10	LHS
16	01 Oct 13	14.510	1.20	0.70	0.050	0.84	0.04	0.10	LHS
17	01 Oct 13	14.530	1.30	0.80	0.050	1.04	0.05	0.12	LHS
18	01 Oct 13	14.540	1.20	0.70	0.050	0.84	0.04	0.10	LHS
19	01 Oct 13	14.580	1.40	0.80	0.050	1.12	0.06	0.13	LHS
20	01 Oct 13	15.040	1.20	0.90	0.050	1.08	0.05	0.13	LHS
21	01 Oct 13	15.050	1.30	1.00	0.050	1.30	0.07	0.15	LHS
22	01 Oct 13	15.060	1.20	0.90	0.050	1.08	0.05	0.13	LHS
23	01 Oct 13	15.070	1.30	1.00	0.050	1.30	0.07	0.15	LHS
24	01 Oct 13	15.120	1.40	1.00	0.050	1.40	0.07	0.16	LHS
25	01 Oct 13	15.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
26	01 Oct 13	15.230	1.40	0.80	0.050	1.12	0.06	0.13	LHS
27	01 Oct 13	15.240	1.30	0.80	0.050	1.04	0.05	0.12	LHS
28	01 Oct 13	15.360	1.20	0.90	0.050	1.08	0.05	0.13	LHS
29	01 Oct 13	15.380	1.30	1.00	0.050	1.30	0.07	0.15	LHS
30	01 Oct 13	15.450	1.00	0.90	0.050	0.90	0.05	0.10	LHS
CARRIED FORWARD :						8,971.48	429.94	997.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,971.48	429.94	997.43	
31	01 Oct 13	6.540	1.40	0.80	0.050	1.12	0.06	0.13	LHS
32	01 Oct 13	6.560	1.60	1.00	0.050	1.60	0.08	0.19	LHS
33	01 Oct 13	6.570	1.30	0.90	0.050	1.17	0.06	0.14	LHS
34	01 Oct 13	6.580	1.20	0.90	0.050	1.08	0.05	0.13	LHS
35	01 Oct 13	6.630	1.40	1.00	0.050	1.40	0.07	0.16	LHS
36	01 Oct 13	6.645	1.60	0.80	0.050	1.28	0.06	0.15	LHS
37	01 Oct 13	6.660	1.20	1.00	0.050	1.20	0.06	0.14	LHS
38	01 Oct 13	6.680	1.40	0.90	0.050	1.26	0.06	0.15	LHS
39	01 Oct 13	6.760	1.60	0.80	0.050	1.28	0.06	0.15	LHS
40	01 Oct 13	6.780	1.30	0.70	0.050	0.91	0.05	0.11	LHS
41	01 Oct 13	6.790	1.60	0.80	0.050	1.28	0.06	0.15	LHS
42	01 Oct 13	6.805	1.40	0.70	0.050	0.98	0.05	0.11	LHS
43	01 Oct 13	6.810	1.60	1.10	0.050	1.76	0.09	0.20	LHS
44	01 Oct 13	6.816	1.40	1.00	0.050	1.40	0.07	0.16	LHS
45	01 Oct 13	6.820	1.80	0.70	0.050	1.26	0.06	0.15	LHS
46	01 Oct 13	6.830	1.20	0.80	0.050	0.96	0.05	0.11	LHS
47	01 Oct 13	6.850	1.40	0.90	0.050	1.26	0.06	0.15	LHS
48	01 Oct 13	6.870	1.30	1.00	0.050	1.30	0.07	0.15	LHS
49	01 Oct 13	6.930	1.60	0.90	0.050	1.44	0.07	0.17	LHS
50	01 Oct 13	6.960	1.80	1.00	0.050	1.80	0.09	0.21	LHS
51	01 Oct 13	7.040	1.30	0.80	0.050	1.04	0.05	0.12	LHS
52	01 Oct 13	7.060	1.20	0.90	0.050	1.08	0.05	0.13	LHS
53	01 Oct 13	7.080	1.30	1.00	0.050	1.30	0.07	0.15	LHS
54	01 Oct 13	9.410	1.40	0.90	0.050	1.26	0.06	0.15	LHS
55	01 Oct 13	9.440	1.20	1.10	0.050	1.32	0.07	0.15	LHS
56	01 Oct 13	9.460	1.20	1.20	0.050	1.44	0.07	0.17	LHS
57	01 Oct 13	9.480	1.30	0.90	0.050	1.17	0.06	0.14	LHS
58	01 Oct 13	9.530	1.30	1.00	0.050	1.30	0.07	0.15	LHS
59	01 Oct 13	9.560	1.10	0.90	0.050	0.99	0.05	0.11	LHS
60	01 Oct 13	9.580	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD :						9,009.08	431.82	1,001.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,009.08	431.82	1,001.79	
61	02 Oct 13	8.110	1.30	0.90	0.050	1.17	0.06	0.14	LHS
62	02 Oct 13	8.120	1.20	1.00	0.050	1.20	0.06	0.14	LHS
63	02 Oct 13	8.135	1.60	0.80	0.050	1.28	0.06	0.15	LHS
64	02 Oct 13	8.146	1.20	0.90	0.050	1.08	0.05	0.13	LHS
65	02 Oct 13	8.160	1.40	1.00	0.050	1.40	0.07	0.16	LHS
66	02 Oct 13	8.210	1.60	1.10	0.050	1.76	0.09	0.20	LHS
67	02 Oct 13	8.215	1.40	0.70	0.050	0.98	0.05	0.11	LHS
68	02 Oct 13	8.225	1.00	0.80	0.050	0.80	0.04	0.09	LHS
69	02 Oct 13	8.236	1.20	1.00	0.050	1.20	0.06	0.14	LHS
70	02 Oct 13	8.280	1.00	1.00	0.050	1.00	0.05	0.12	LHS
71	02 Oct 13	11.850	1.20	1.00	0.050	1.20	0.06	0.14	LHS
72	02 Oct 13	11.870	1.40	1.00	0.050	1.40	0.07	0.16	LHS
73	02 Oct 13	11.890	1.60	0.80	0.050	1.28	0.06	0.15	LHS
74	02 Oct 13	12.040	1.40	0.90	0.050	1.26	0.06	0.15	LHS
75	02 Oct 13	12.060	1.30	0.90	0.050	1.17	0.06	0.14	LHS
76	02 Oct 13	12.085	1.50	0.80	0.050	1.20	0.06	0.14	LHS
77	02 Oct 13	13.060	1.70	0.90	0.050	1.53	0.08	0.18	LHS
78	02 Oct 13	13.070	1.80	1.00	0.025	1.80	0.05	0.10	LHS
79	02 Oct 13	13.080	1.40	0.90	0.025	1.26	0.03	0.07	LHS
80	02 Oct 13	14.150	1.20	1.10	0.025	1.32	0.03	0.08	LHS
81	02 Oct 13	14.170	1.40	1.00	0.025	1.40	0.04	0.08	LHS
82	02 Oct 13	14.185	1.60	1.10	0.025	1.76	0.04	0.10	LHS
83	02 Oct 13	14.210	1.20	1.00	0.050	1.20	0.06	0.14	LHS
84	02 Oct 13	14.250	1.40	1.10	0.025	1.54	0.04	0.09	LHS
85	02 Oct 13	14.260	1.60	1.20	0.050	1.92	0.10	0.22	LHS
86	02 Oct 13	14.320	1.40	1.10	0.025	1.54	0.04	0.09	LHS
87	02 Oct 13	14.360	1.30	1.20	0.025	1.56	0.04	0.09	LHS
88	02 Oct 13	14.370	1.40	1.10	0.075	1.54	0.12	0.27	LHS
89	02 Oct 13	14.450	1.20	0.90	0.075	1.08	0.08	0.19	LHS
90	02 Oct 13	14.460	1.30	0.80	0.075	1.04	0.08	0.18	LHS
CARRIED FORWARD :						9,048.95	433.60	1,005.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,048.95	433.60	1,005.92	
91	03 Oct 13	8.425	1.30	1.20	0.075	1.56	0.12	0.27	LHS
92	03 Oct 13	8.447	1.20	1.10	0.075	1.32	0.10	0.23	LHS
93	03 Oct 13	12.220	1.30	0.90	0.075	1.17	0.09	0.20	LHS
94	03 Oct 13	12.235	1.40	1.00	0.050	1.40	0.07	0.16	LHS
95	03 Oct 13	12.256	1.60	1.00	0.025	1.60	0.04	0.09	LHS
96	03 Oct 13	12.265	1.40	0.80	0.025	1.12	0.03	0.06	LHS
97	03 Oct 13	12.280	1.50	0.50	0.500	0.75	0.38	0.87	LHS
98	03 Oct 13	12.290	1.80	0.50	0.025	0.90	0.02	0.05	LHS
99	03 Oct 13	12.300	1.20	0.50	0.025	0.60	0.02	0.03	LHS
100	03 Oct 13	12.313	1.40	0.50	0.025	0.70	0.02	0.04	LHS
101	03 Oct 13	12.325	1.30	0.50	0.050	0.65	0.03	0.08	LHS
102	03 Oct 13	12.340	1.60	0.60	0.050	0.96	0.05	0.11	LHS
103	03 Oct 13	12.360	1.40	0.70	0.025	0.98	0.02	0.06	LHS
104	03 Oct 13	12.530	1.60	3.60	0.050	5.76	0.29	0.67	LHS
105	03 Oct 13	12.560	1.20	1.00	0.050	1.20	0.06	0.14	LHS
106	03 Oct 13	14.740	1.40	2.20	0.050	3.08	0.15	0.36	LHS
107	03 Oct 13	14.760	1.20	1.30	0.050	1.56	0.08	0.18	LHS
108	03 Oct 13	14.780	1.30	1.00	0.025	1.30	0.03	0.08	LHS
109	03 Oct 13	14.850	1.40	5.20	0.050	7.28	0.36	0.84	LHS
110	03 Oct 13	14.875	1.20	4.10	0.025	4.92	0.12	0.29	LHS
111	03 Oct 13	14.910	1.30	0.60	0.025	0.78	0.02	0.05	LHS
112	03 Oct 13	14.926	1.40	0.70	0.025	0.98	0.02	0.06	LHS
113	03 Oct 13	14.950	1.20	0.50	0.025	0.60	0.02	0.03	LHS
114	03 Oct 13	14.970	1.30	0.50	0.025	0.65	0.02	0.04	LHS
115	03 Oct 13	14.064	1.40	0.70	0.025	0.98	0.02	0.06	LHS
116	03 Oct 13	14.160	1.00	0.50	0.050	0.50	0.03	0.06	LHS
117	03 Oct 13	17.270	1.20	0.70	0.050	0.84	0.04	0.10	LHS
118	03 Oct 13	17.280	1.30	0.70	0.025	0.91	0.02	0.05	LHS
119	03 Oct 13	17.294	1.40	0.80	0.025	1.12	0.03	0.06	LHS
120	03 Oct 13	17.295	1.60	0.90	0.050	1.44	0.07	0.17	LHS
CARRIED FORWARD:						9,096.56	435.97	1,011.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,096.56	435.97	1,011.41	
121	04 Oct 13	8.465	1.30	0.60	0.050	0.78	0.04	0.09	LHS
122	04 Oct 13	8.467	1.20	0.70	0.050	0.84	0.04	0.10	LHS
123	04 Oct 13	12.405	1.80	0.80	0.050	1.44	0.07	0.17	LHS
124	04 Oct 13	12.410	1.70	0.70	0.050	1.19	0.06	0.14	LHS
125	04 Oct 13	12.416	1.80	0.60	0.050	1.08	0.05	0.13	LHS
126	04 Oct 13	12.420	1.70	0.60	0.050	1.02	0.05	0.12	LHS
127	04 Oct 13	12.430	1.10	0.70	0.050	0.77	0.04	0.09	LHS
128	04 Oct 13	12.450	1.80	0.80	0.050	1.44	0.07	0.17	LHS
129	04 Oct 13	12.460	1.40	0.70	0.050	0.98	0.05	0.11	LHS
130	04 Oct 13	12.470	1.20	0.60	0.050	0.72	0.04	0.08	LHS
131	04 Oct 13	12.480	1.60	0.70	0.050	1.12	0.06	0.13	LHS
132	04 Oct 13	12.486	1.40	0.80	0.050	1.12	0.06	0.13	LHS
133	04 Oct 13	12.495	1.60	0.70	0.050	1.12	0.06	0.13	LHS
134	04 Oct 13	12.440	1.80	0.80	0.050	1.44	0.07	0.17	LHS
135	04 Oct 13	12.465	1.70	0.70	0.050	1.19	0.06	0.14	LHS
136	04 Oct 13	12.710	1.20	0.80	0.050	0.96	0.05	0.11	LHS
137	04 Oct 13	12.726	1.30	0.70	0.050	0.91	0.05	0.11	LHS
138	04 Oct 13	12.810	1.40	0.60	0.050	0.84	0.04	0.10	LHS
139	04 Oct 13	12.826	1.30	0.70	0.050	0.91	0.05	0.11	LHS
140	04 Oct 13	12.840	1.60	0.60	0.050	0.96	0.05	0.11	LHS
141	04 Oct 13	12.860	1.80	0.70	0.050	1.26	0.06	0.15	LHS
142	04 Oct 13	12.870	1.30	0.80	0.050	1.04	0.05	0.12	LHS
143	04 Oct 13	12.930	1.40	0.70	0.050	0.98	0.05	0.11	LHS
144	04 Oct 13	12.960	1.30	0.90	0.050	1.17	0.06	0.14	LHS
145	04 Oct 13	14.027	1.40	0.70	0.050	0.98	0.05	0.11	LHS
146	04 Oct 13	14.076	1.20	0.90	0.050	1.08	0.05	0.13	LHS
147	04 Oct 13	14.950	1.30	0.80	0.050	1.04	0.05	0.12	LHS
148	04 Oct 13	14.326	1.00	0.70	0.050	0.70	0.04	0.08	LHS
149	04 Oct 13	14.340	1.20	0.90	0.050	1.08	0.05	0.13	LHS
150	04 Oct 13	14.368	1.40	0.80	0.050	1.12	0.06	0.13	LHS
CARRIED FORWARD:						9,127.84	437.53	1,015.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,127.84	437.53	1,015.04	
151	05 Oct 13	12.925	1.40	0.90	0.050	1.26	0.06	0.15	LHS
152	05 Oct 13	12.936	1.60	0.80	0.050	1.28	0.06	0.15	LHS
153	05 Oct 13	12.954	1.30	1.10	0.050	1.43	0.07	0.17	LHS
154	05 Oct 13	12.970	1.80	1.00	0.050	1.80	0.09	0.21	LHS
155	05 Oct 13	12.985	1.40	1.00	0.050	1.40	0.07	0.16	LHS
156	05 Oct 13	13.000	1.80	1.10	0.050	1.98	0.10	0.23	LHS
157	05 Oct 13	13.010	1.20	1.10	0.050	1.32	0.07	0.15	LHS
158	05 Oct 13	13.020	1.60	1.00	0.050	1.60	0.08	0.19	LHS
159	05 Oct 13	13.026	1.20	1.00	0.050	1.20	0.06	0.14	LHS
160	05 Oct 13	13.035	1.80	0.90	0.050	1.62	0.08	0.19	LHS
161	05 Oct 13	13.050	1.60	0.80	0.050	1.28	0.06	0.15	LHS
162	05 Oct 13	13.037	1.20	0.90	0.050	1.08	0.05	0.13	LHS
163	05 Oct 13	13.080	1.40	0.80	0.050	1.12	0.06	0.13	LHS
164	05 Oct 13	13.090	1.20	0.90	0.050	1.08	0.05	0.13	LHS
165	05 Oct 13	13.115	1.30	1.00	0.050	1.30	0.07	0.15	LHS
166	05 Oct 13	13.126	1.20	1.10	0.050	1.32	0.07	0.15	LHS
167	05 Oct 13	13.140	1.40	0.90	0.050	1.26	0.06	0.15	LHS
168	05 Oct 13	13.150	1.20	1.00	0.050	1.20	0.06	0.14	LHS
169	05 Oct 13	13.170	1.40	0.80	0.050	1.12	0.06	0.13	LHS
170	05 Oct 13	17.240	1.20	0.70	0.050	0.84	0.04	0.10	LHS
171	05 Oct 13	17.260	1.30	0.80	0.050	1.04	0.05	0.12	LHS
172	05 Oct 13	17.280	1.40	0.70	0.050	0.98	0.05	0.11	LHS
173	05 Oct 13	17.350	1.20	0.80	0.050	0.96	0.05	0.11	LHS
174	05 Oct 13	17.360	1.30	0.70	0.050	0.91	0.05	0.11	LHS
175	05 Oct 13	18.140	1.02	0.80	0.050	0.82	0.04	0.09	LHS
176	05 Oct 13	18.160	1.40	0.70	0.050	0.98	0.05	0.11	LHS
177	05 Oct 13	18.170	1.30	0.60	0.050	0.78	0.04	0.09	LHS
178	05 Oct 13	18.180	1.20	0.90	0.050	1.08	0.05	0.13	LHS
179	05 Oct 13	18.250	1.10	0.80	0.050	0.88	0.04	0.10	LHS
180	05 Oct 13	18.260	1.20	0.70	0.050	0.84	0.04	0.10	LHS
CARRIED FORWARD :						9,163.60	439.32	1,019.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,163.60	439.32	1,019.19	
181	06 Oct 13	12.745	1.20	0.80	0.050	0.96	0.05	0.11	LHS
182	06 Oct 13	12.764	1.30	0.70	0.050	0.91	0.05	0.11	LHS
183	06 Oct 13	12.784	1.20	0.90	0.050	1.08	0.05	0.13	LHS
184	06 Oct 13	12.846	1.30	0.80	0.050	1.04	0.05	0.12	LHS
185	06 Oct 13	12.867	1.40	0.70	0.050	0.98	0.05	0.11	LHS
186	06 Oct 13	13.210	1.20	0.90	0.050	1.08	0.05	0.13	LHS
187	06 Oct 13	13.226	1.40	1.10	0.050	1.54	0.08	0.18	LHS
188	06 Oct 13	13.235	1.20	1.00	0.050	1.20	0.06	0.14	LHS
189	06 Oct 13	13.246	1.60	0.90	0.050	1.44	0.07	0.17	LHS
190	06 Oct 13	13.255	1.40	1.00	0.050	1.40	0.07	0.16	LHS
191	06 Oct 13	13.265	1.20	1.40	0.050	1.68	0.08	0.19	LHS
192	06 Oct 13	13.274	1.40	1.20	0.050	1.68	0.08	0.19	LHS
193	06 Oct 13	13.286	1.30	1.00	0.050	1.30	0.07	0.15	LHS
194	06 Oct 13	13.320	1.80	1.10	0.050	1.98	0.10	0.23	LHS
195	06 Oct 13	13.340	1.60	1.00	0.050	1.60	0.08	0.19	LHS
196	06 Oct 13	13.360	1.40	1.60	0.050	2.24	0.11	0.26	LHS
197	06 Oct 13	13.380	1.60	1.10	0.050	1.76	0.09	0.20	LHS
198	06 Oct 13	13.394	1.30	1.20	0.025	1.56	0.04	0.09	LHS
199	06 Oct 13	14.740	1.20	1.40	0.025	1.68	0.04	0.10	LHS
200	06 Oct 13	14.760	1.30	0.90	0.025	1.17	0.03	0.07	LHS
201	06 Oct 13	14.780	1.40	1.00	0.025	1.40	0.04	0.08	LHS
202	06 Oct 13	14.830	1.60	1.00	0.025	1.60	0.04	0.09	LHS
203	06 Oct 13	14.840	1.20	1.00	0.075	1.20	0.09	0.21	LHS
204	06 Oct 13	15.030	1.30	1.60	0.025	2.08	0.05	0.12	LHS
205	06 Oct 13	15.046	1.20	0.90	0.025	1.08	0.03	0.06	LHS
206	06 Oct 13	15.060	1.40	1.10	0.025	1.54	0.04	0.09	LHS
207	06 Oct 13	15.080	1.20	0.80	0.025	0.96	0.02	0.06	LHS
208	06 Oct 13	15.426	1.30	1.20	0.025	1.56	0.04	0.09	LHS
209	06 Oct 13	15.440	1.60	1.00	0.025	1.60	0.04	0.09	LHS
210	06 Oct 13	15.460	1.20	1.10	0.025	1.32	0.03	0.08	LHS
CARRIED FORWARD :						9,206.22	441.04	1,023.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,206.22	441.04	1,023.18	
211	08 Oct 13	11.006	1.60	1.10	0.025	1.76	0.04	0.10	LHS
212	08 Oct 13	11.010	1.40	1.00	0.025	1.40	0.04	0.08	LHS
213	08 Oct 13	11.220	1.30	1.10	0.025	1.43	0.04	0.08	LHS
214	08 Oct 13	11.240	1.40	1.10	0.025	1.54	0.04	0.09	LHS
215	08 Oct 13	11.260	1.30	1.00	0.025	1.30	0.03	0.08	LHS
216	08 Oct 13	11.280	1.40	1.10	0.025	1.54	0.04	0.09	LHS
217	08 Oct 13	11.616	1.60	1.20	0.050	1.92	0.10	0.22	LHS
218	08 Oct 13	11.666	1.40	1.00	0.050	1.40	0.07	0.16	LHS
219	08 Oct 13	12.618	1.30	1.10	0.050	1.43	0.07	0.17	LHS
220	08 Oct 13	12.626	1.40	1.00	0.050	1.40	0.07	0.16	LHS
221	08 Oct 13	12.640	1.20	0.90	0.050	1.08	0.05	0.13	LHS
222	08 Oct 13	12.680	1.30	0.80	0.050	1.04	0.05	0.12	LHS
223	08 Oct 13	14.430	1.20	0.90	0.050	1.08	0.05	0.13	LHS
224	08 Oct 13	14.460	1.30	0.80	0.050	1.04	0.05	0.12	LHS
225	08 Oct 13	14.480	1.20	0.80	0.050	0.96	0.05	0.11	LHS
226	08 Oct 13	14.626	1.40	0.90	0.050	1.26	0.06	0.15	LHS
227	08 Oct 13	14.630	1.20	0.80	0.050	0.96	0.05	0.11	LHS
228	08 Oct 13	14.640	1.30	1.00	0.050	1.30	0.07	0.15	LHS
229	08 Oct 13	14.680	1.40	0.90	0.050	1.26	0.06	0.15	LHS
230	08 Oct 13	14.835	1.20	0.90	0.050	1.08	0.05	0.13	LHS
231	08 Oct 13	14.846	1.10	0.80	0.050	0.88	0.04	0.10	LHS
232	08 Oct 13	14.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
233	08 Oct 13	14.880	1.30	0.90	0.050	1.17	0.06	0.14	LHS
234	08 Oct 13	14.916	1.40	1.00	0.050	1.40	0.07	0.16	LHS
235	08 Oct 13	14.948	1.50	1.00	0.050	1.50	0.08	0.17	LHS
236	08 Oct 13	14.960	1.60	1.10	0.050	1.76	0.09	0.20	LHS
237	08 Oct 13	14.970	1.20	1.20	0.050	1.44	0.07	0.17	LHS
238	08 Oct 13	15.426	1.40	0.90	0.050	1.26	0.06	0.15	LHS
239	08 Oct 13	15.440	1.30	1.00	0.050	1.30	0.07	0.15	LHS
240	08 Oct 13	15.444	1.20	1.10	0.050	1.32	0.07	0.15	LHS
CARRIED FORWARD :						9,245.63	442.79	1,027.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	9,245.63	442.79	1,027.23	
241	23 Oct 13	15.450	1.80	1.00	0.050	1.80	0.09	0.21	LHS
242	23 Oct 13	15.460	1.40	1.30	0.050	1.82	0.09	0.21	LHS
243	23 Oct 13	15.470	1.20	1.20	0.050	1.44	0.07	0.17	LHS
244	23 Oct 13	16.140	1.60	1.30	0.050	2.08	0.10	0.24	LHS
245	23 Oct 13	16.150	1.30	1.20	0.050	1.56	0.08	0.18	LHS
246	23 Oct 13	16.160	1.20	1.00	0.050	1.20	0.06	0.14	LHS
247	23 Oct 13	16.170	1.30	1.10	0.050	1.43	0.07	0.17	LHS
248	23 Oct 13	16.180	1.40	1.30	0.050	1.82	0.09	0.21	LHS
249	23 Oct 13	16.190	1.30	1.30	0.050	1.69	0.08	0.20	LHS
250	23 Oct 13	16.196	1.20	1.30	0.050	1.56	0.08	0.18	LHS
251	23 Oct 13	17.950	1.20	1.20	0.050	1.44	0.07	0.17	LHS
252	23 Oct 13	17.960	1.10	1.20	0.050	1.32	0.07	0.15	LHS
253	23 Oct 13	17.970	1.00	1.40	0.050	1.40	0.07	0.16	LHS
254	23 Oct 13	17.980	1.00	1.20	0.050	1.20	0.06	0.14	LHS
255	23 Oct 13	17.960	1.20	1.00	0.050	1.20	0.06	0.14	LHS
256	23 Oct 13	20.960	1.30	0.90	0.050	1.17	0.06	0.14	LHS
257	23 Oct 13	20.970	1.10	1.20	0.050	1.32	0.07	0.15	LHS
258	23 Oct 13	20.980	1.20	1.10	0.050	1.32	0.07	0.15	LHS
259	23 Oct 13	20.990	1.30	1.00	0.025	1.30	0.03	0.08	LHS
260	23 Oct 13	21.010	1.20	1.10	0.025	1.32	0.03	0.08	LHS
261	23 Oct 13	21.016	1.20	1.00	0.025	1.20	0.03	0.07	LHS
262	23 Oct 13	21.025	1.30	1.20	0.025	1.56	0.04	0.09	LHS
263	23 Oct 13	21.440	1.40	1.00	0.025	1.40	0.04	0.08	LHS
264	23 Oct 13	21.450	1.10	1.50	0.025	1.65	0.04	0.10	LHS
265	23 Oct 13	21.450	1.20	1.10	0.025	1.32	0.03	0.08	LHS
266	23 Oct 13	23.190	1.30	1.00	0.025	1.30	0.03	0.08	LHS
267	23 Oct 13	23.195	1.00	1.10	0.025	1.10	0.03	0.06	LHS
268	23 Oct 13	23.240	1.20	0.90	0.025	1.08	0.03	0.06	LHS
269	23 Oct 13	23.260	1.10	1.00	0.025	1.10	0.03	0.06	LHS
270	23 Oct 13	23.270	1.40	1.10	0.025	1.54	0.04	0.09	LHS
TOTAL :						9,288.27	444.52	1,031.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,199.50	55.26	128.22	
1	14 Oct 13	0.140	1.00	0.30	0.050	0.30	0.02	0.03	LHS
2	14 Oct 13	0.150	1.10	0.20	0.050	0.22	0.01	0.03	LHS
3	14 Oct 13	0.160	1.20	0.40	0.050	0.48	0.02	0.06	LHS
4	14 Oct 13	0.170	1.30	0.30	0.050	0.39	0.02	0.05	LHS
5	14 Oct 13	0.180	1.20	0.30	0.050	0.36	0.02	0.04	LHS
6	14 Oct 13	0.190	1.10	0.30	0.050	0.33	0.02	0.04	LHS
7	14 Oct 13	0.200	1.20	0.20	0.050	0.24	0.01	0.03	LHS
8	14 Oct 13	0.290	1.00	0.40	0.050	0.40	0.02	0.05	LHS
9	14 Oct 13	0.310	1.10	0.40	0.050	0.44	0.02	0.05	LHS
10	14 Oct 13	0.370	1.30	0.30	0.050	0.39	0.02	0.05	LHS
11	14 Oct 13	0.380	1.00	0.40	0.050	0.40	0.02	0.05	LHS
12	14 Oct 13	0.420	1.00	0.50	0.050	0.50	0.03	0.06	LHS
13	14 Oct 13	0.430	0.90	0.30	0.050	0.27	0.01	0.03	LHS
14	14 Oct 13	0.450	1.00	0.30	0.050	0.30	0.02	0.03	LHS
15	14 Oct 13	0.460	1.20	0.60	0.050	0.72	0.04	0.08	LHS
16	14 Oct 13	0.470	1.00	0.40	0.050	0.40	0.02	0.05	LHS
17	14 Oct 13	0.510	1.20	0.60	0.050	0.72	0.04	0.08	LHS
18	14 Oct 13	0.530	1.00	0.40	0.050	0.40	0.02	0.05	LHS
19	14 Oct 13	0.540	1.20	0.60	0.050	0.72	0.04	0.08	LHS
20	14 Oct 13	0.550	1.10	0.40	0.050	0.44	0.02	0.05	LHS
21	14 Oct 13	0.570	1.00	0.30	0.050	0.30	0.02	0.03	LHS
22	14 Oct 13	0.610	1.10	0.30	0.050	0.33	0.02	0.04	LHS
23	14 Oct 13	0.630	1.20	0.30	0.050	0.36	0.02	0.04	LHS
24	14 Oct 13	0.650	1.20	0.30	0.050	0.36	0.02	0.04	LHS
25	14 Oct 13	0.680	1.30	0.20	0.050	0.26	0.01	0.03	LHS
26	14 Oct 13	0.840	1.00	0.40	0.050	0.40	0.02	0.05	LHS
27	14 Oct 13	0.880	1.30	0.40	0.050	0.52	0.03	0.06	LHS
28	14 Oct 13	1.080	1.20	0.30	0.050	0.36	0.02	0.04	LHS
29	14 Oct 13	1.090	1.00	0.20	0.050	0.20	0.01	0.02	LHS
30	14 Oct 13	1.150	1.20	0.60	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD :						1,211.73	55.87	129.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,211.73	55.87	129.64	
31	14 Oct 13	0.380	1.00	0.70	0.050	0.70	0.04	0.08	RHS
32	14 Oct 13	0.370	1.20	0.40	0.050	0.48	0.02	0.06	RHS
33	14 Oct 13	0.360	1.30	0.60	0.050	0.78	0.04	0.09	RHS
34	14 Oct 13	0.350	1.10	0.40	0.050	0.44	0.02	0.05	RHS
35	14 Oct 13	0.340	1.20	0.30	0.050	0.36	0.02	0.04	RHS
36	14 Oct 13	0.320	1.00	0.70	0.050	0.70	0.04	0.08	RHS
37	14 Oct 13	0.290	1.20	0.50	0.050	0.60	0.03	0.07	RHS
38	14 Oct 13	0.280	1.00	0.40	0.025	0.40	0.01	0.02	RHS
39	14 Oct 13	0.270	1.20	0.50	0.025	0.60	0.02	0.03	RHS
40	14 Oct 13	0.260	1.30	0.40	0.050	0.52	0.03	0.06	RHS
41	14 Oct 13	0.240	1.20	0.30	0.050	0.36	0.02	0.04	RHS
42	14 Oct 13	0.210	1.00	0.30	0.050	0.30	0.02	0.03	RHS
43	14 Oct 13	0.190	1.00	0.30	0.050	0.30	0.02	0.03	RHS
44	14 Oct 13	0.180	1.00	0.20	0.050	0.20	0.01	0.02	RHS
45	14 Oct 13	0.170	1.20	0.40	0.050	0.48	0.02	0.06	RHS
46	14 Oct 13	0.160	1.00	0.60	0.050	0.60	0.03	0.07	RHS
47	14 Oct 13	0.140	1.10	0.30	0.050	0.33	0.02	0.04	RHS
48	14 Oct 13	0.120	1.00	0.40	0.050	0.40	0.02	0.05	RHS
49	14 Oct 13	0.080	1.20	0.20	0.050	0.24	0.01	0.03	RHS
50	14 Oct 13	0.070	1.00	0.20	0.050	0.20	0.01	0.02	RHS
51	14 Oct 13	0.060	1.10	0.20	0.050	0.22	0.01	0.03	RHS
52	14 Oct 13	0.040	1.00	0.40	0.050	0.40	0.02	0.05	RHS
53	14 Oct 13	0.010	1.20	0.40	0.050	0.48	0.02	0.06	RHS
54	22 Oct 13	3.750	1.00	0.30	0.050	0.30	0.02	0.03	LHS
55	22 Oct 13	3.760	1.10	0.20	0.050	0.22	0.01	0.03	LHS
56	22 Oct 13	3.770	1.00	0.20	0.050	0.20	0.01	0.02	LHS
57	22 Oct 13	4.480	1.30	0.40	0.050	0.52	0.03	0.06	LHS
58	22 Oct 13	4.490	1.20	0.30	0.050	0.36	0.02	0.04	LHS
59	22 Oct 13	4.520	1.40	0.30	0.050	0.42	0.02	0.05	LHS
60	22 Oct 13	4.530	1.60	0.20	0.050	0.32	0.02	0.04	LHS
CARRIED FORWARD :						1,224.16	56.47	131.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,224.16	56.47	131.02	
61	22 Oct 13	4.540	1.30	0.30	0.050	0.39	0.02	0.05	LHS
62	22 Oct 13	4.560	1.20	0.60	0.050	0.72	0.04	0.08	LHS
63	22 Oct 13	4.570	1.30	0.40	0.050	0.52	0.03	0.06	LHS
64	22 Oct 13	4.580	1.20	0.50	0.050	0.60	0.03	0.07	LHS
65	22 Oct 13	4.630	1.30	0.50	0.050	0.65	0.03	0.08	LHS
66	22 Oct 13	4.640	1.20	0.60	0.050	0.72	0.04	0.08	LHS
67	22 Oct 13	4.650	1.30	0.30	0.050	0.39	0.02	0.05	LHS
68	22 Oct 13	4.660	1.20	0.30	0.050	0.36	0.02	0.04	LHS
69	22 Oct 13	4.670	1.60	0.40	0.050	0.64	0.03	0.07	LHS
70	22 Oct 13	4.680	1.40	0.80	0.050	1.12	0.06	0.13	LHS
71	22 Oct 13	5.650	1.20	0.80	0.050	0.96	0.05	0.11	LHS
72	22 Oct 13	5.660	1.30	0.60	0.050	0.78	0.04	0.09	LHS
73	22 Oct 13	5.670	1.20	0.60	0.050	0.72	0.04	0.08	LHS
74	22 Oct 13	5.680	1.40	0.50	0.050	0.70	0.04	0.08	LHS
75	22 Oct 13	5.690	1.30	0.30	0.050	0.39	0.02	0.05	LHS
76	22 Oct 13	5.710	1.20	0.40	0.050	0.48	0.02	0.06	LHS
77	22 Oct 13	6.480	1.60	0.60	0.050	0.96	0.05	0.11	RHS
78	22 Oct 13	6.475	1.40	0.40	0.050	0.56	0.03	0.06	RHS
79	22 Oct 13	6.460	1.20	0.70	0.050	0.84	0.04	0.10	RHS
80	22 Oct 13	6.450	1.30	1.00	0.050	1.30	0.07	0.15	RHS
81	22 Oct 13	6.416	1.00	0.90	0.050	0.90	0.05	0.10	RHS
82	22 Oct 13	6.410	1.20	0.70	0.050	0.84	0.04	0.10	RHS
83	22 Oct 13	6.408	1.20	0.60	0.050	0.72	0.04	0.08	RHS
84	22 Oct 13	6.360	1.80	0.40	0.050	0.72	0.04	0.08	RHS
85	22 Oct 13	6.360	1.60	0.50	0.050	0.80	0.04	0.09	RHS
86	22 Oct 13	6.355	1.40	0.90	0.050	1.26	0.06	0.15	RHS
87	22 Oct 13	6.350	1.80	1.00	0.050	1.80	0.09	0.21	RHS
88	22 Oct 13	6.340	1.30	1.00	0.050	1.30	0.07	0.15	RHS
89	22 Oct 13	6.320	1.10	0.90	0.050	0.99	0.05	0.11	RHS
90	22 Oct 13	6.280	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD :						1,248.49	57.68	133.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,248.49	57.68	133.84	
91	22 Oct 13	6.270	1.00	1.00	0.050	1.00	0.05	0.12	RHS
92	22 Oct 13	6.260	1.10	1.10	0.050	1.21	0.06	0.14	RHS
93	22 Oct 13	6.250	1.20	1.00	0.050	1.20	0.06	0.14	RHS
94	22 Oct 13	6.010	1.10	0.90	0.050	0.99	0.05	0.11	RHS
95	22 Oct 13	5.980	1.20	1.00	0.050	1.20	0.06	0.14	RHS
96	22 Oct 13	5.970	1.10	0.90	0.050	0.99	0.05	0.11	RHS
97	22 Oct 13	5.940	1.20	0.80	0.050	0.96	0.05	0.11	RHS
98	22 Oct 13	5.910	1.00	1.00	0.025	1.00	0.03	0.06	RHS
99	22 Oct 13	5.730	1.20	1.00	0.025	1.20	0.03	0.07	RHS
100	22 Oct 13	5.720	1.30	1.00	0.050	1.30	0.07	0.15	RHS
101	22 Oct 13	3.480	1.20	1.00	0.050	1.20	0.06	0.14	RHS
102	22 Oct 13	3.470	1.40	1.20	0.050	1.68	0.08	0.19	RHS
103	22 Oct 13	3.460	1.00	0.90	0.050	0.90	0.05	0.10	RHS
104	22 Oct 13	3.440	1.20	0.70	0.050	0.84	0.04	0.10	RHS
TOTAL :						1,264.16	58.41	135.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,894.65	94.74	219.78	
1	12 Oct 13	0.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	12 Oct 13	0.038	14.60	0.50	0.050	7.30	0.37	0.85	RHS
3	12 Oct 13	0.038	0.50	0.50	0.050	0.25	0.01	0.03	RHS
4	12 Oct 13	0.034	1.00	0.50	0.050	0.50	0.03	0.06	RHS
5	12 Oct 13	0.034	0.50	0.60	0.050	0.30	0.02	0.03	RHS
6	12 Oct 13	0.032	0.50	0.50	0.050	0.25	0.01	0.03	RHS
7	12 Oct 13	0.030	0.60	0.50	0.050	0.30	0.02	0.03	RHS
8	12 Oct 13	0.028	0.60	0.80	0.050	0.48	0.02	0.06	RHS
9	12 Oct 13	0.026	1.00	0.60	0.050	0.60	0.03	0.07	RHS
10	12 Oct 13	0.024	0.80	0.50	0.050	0.40	0.02	0.05	RHS
11	12 Oct 13	0.020	0.50	0.50	0.050	0.25	0.01	0.03	RHS
12	12 Oct 13	0.020	0.50	0.50	0.050	0.25	0.01	0.03	RHS
13	16 Oct 13	6.108	0.50	1.00	0.050	0.50	0.03	0.06	LHS
14	16 Oct 13	6.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	16 Oct 13	6.109	0.60	0.50	0.050	0.30	0.02	0.03	LHS
16	16 Oct 13	6.115	0.60	1.10	0.050	0.66	0.03	0.08	LHS
17	16 Oct 13	6.116	0.50	1.10	0.050	0.55	0.03	0.06	LHS
18	16 Oct 13	6.119	0.60	1.10	0.050	0.66	0.03	0.08	LHS
19	16 Oct 13	6.123	0.50	0.60	0.050	0.30	0.02	0.03	LHS
20	16 Oct 13	6.125	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	16 Oct 13	6.127	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	16 Oct 13	6.128	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	16 Oct 13	6.128	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	16 Oct 13	6.130	1.00	1.00	0.050	1.00	0.05	0.12	LHS
25	16 Oct 13	6.131	1.00	0.50	0.050	0.50	0.03	0.06	LHS
26	16 Oct 13	6.132	1.00	0.50	0.050	0.50	0.03	0.06	LHS
27	16 Oct 13	6.132	0.50	1.10	0.050	0.55	0.03	0.06	LHS
28	16 Oct 13	6.133	1.00	1.10	0.050	1.10	0.06	0.13	LHS
29	16 Oct 13	6.134	1.00	1.10	0.050	1.10	0.06	0.13	LHS
30	16 Oct 13	6.140	1.00	1.10	0.050	1.10	0.06	0.13	LHS
CARRIED FORWARD :						1,915.85	95.80	222.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,915.85	95.80	222.24	
31	16 Oct 13	6.140	1.00	0.40	0.050	0.40	0.02	0.05	LHS
32	16 Oct 13	6.140	1.00	0.40	0.050	0.40	0.02	0.05	LHS
33	16 Oct 13	6.140	1.00	0.30	0.050	0.30	0.02	0.03	LHS
34	16 Oct 13	7.056	0.50	0.50	0.050	0.25	0.01	0.03	RHS
35	16 Oct 13	7.051	0.50	0.50	0.050	0.25	0.01	0.03	RHS
36	16 Oct 13	7.960	0.50	0.30	0.050	0.15	0.01	0.02	RHS
37	16 Oct 13	7.960	0.50	0.40	0.050	0.20	0.01	0.02	RHS
38	16 Oct 13	6.940	0.50	0.40	0.050	0.20	0.01	0.02	RHS
39	16 Oct 13	6.930	0.50	2.00	0.050	1.00	0.05	0.12	RHS
40	16 Oct 13	6.927	0.50	1.20	0.050	0.60	0.03	0.07	RHS
41	16 Oct 13	0.920	0.50	0.70	0.050	0.35	0.02	0.04	RHS
42	16 Oct 13	6.917	0.50	0.70	0.050	0.35	0.02	0.04	RHS
43	16 Oct 13	6.617	0.50	0.80	0.050	0.40	0.02	0.05	RHS
44	16 Oct 13	6.880	0.50	0.80	0.050	0.40	0.02	0.05	RHS
45	16 Oct 13	6.878	0.50	0.80	0.050	0.40	0.02	0.05	RHS
46	16 Oct 13	6.875	0.50	0.90	0.050	0.45	0.02	0.05	RHS
47	16 Oct 13	6.871	0.50	1.00	0.050	0.50	0.03	0.06	RHS
48	16 Oct 13	6.870	0.50	0.90	0.050	0.45	0.02	0.05	RHS
49	16 Oct 13	6.867	0.50	1.30	0.050	0.65	0.03	0.08	RHS
50	16 Oct 13	6.864	0.50	1.10	0.050	0.55	0.03	0.06	RHS
51	16 Oct 13	6.862	0.50	1.60	0.050	0.80	0.04	0.09	RHS
52	16 Oct 13	6.860	0.50	1.20	0.050	0.60	0.03	0.07	RHS
53	16 Oct 13	6.860	0.50	0.80	0.050	0.40	0.02	0.05	RHS
54	16 Oct 13	6.855	0.50	0.90	0.050	0.45	0.02	0.05	RHS
55	16 Oct 13	6.847	0.50	0.80	0.050	0.40	0.02	0.05	RHS
56	16 Oct 13	6.848	0.50	0.70	0.050	0.35	0.02	0.04	RHS
57	16 Oct 13	6.842	0.50	0.90	0.050	0.45	0.02	0.05	RHS
58	16 Oct 13	6.839	0.50	0.80	0.050	0.40	0.02	0.05	RHS
59	16 Oct 13	6.838	0.50	0.90	0.050	0.45	0.02	0.05	RHS
60	16 Oct 13	6.836	0.50	0.90	0.050	0.45	0.02	0.05	RHS
CARRIED FORWARD :						1,928.85	96.45	223.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,928.85	96.45	223.75	
61	16 Oct 13	6.833	0.50	0.30	0.050	0.15	0.01	0.02	RHS
62	16 Oct 13	6.811	0.50	0.20	0.050	0.10	0.01	0.01	RHS
63	16 Oct 13	6.811	0.50	0.40	0.050	0.20	0.01	0.02	RHS
64	16 Oct 13	6.803	0.50	0.30	0.050	0.15	0.01	0.02	RHS
65	16 Oct 13	6.800	0.50	0.30	0.050	0.15	0.01	0.02	RHS
66	16 Oct 13	6.799	0.50	0.30	0.050	0.15	0.01	0.02	RHS
67	16 Oct 13	6.799	0.50	0.20	0.050	0.10	0.01	0.01	RHS
68	16 Oct 13	6.799	0.50	0.40	0.050	0.20	0.01	0.02	RHS
69	16 Oct 13	6.798	0.50	0.40	0.050	0.20	0.01	0.02	RHS
70	16 Oct 13	6.791	0.50	0.30	0.050	0.15	0.01	0.02	RHS
71	16 Oct 13	6.787	0.50	0.40	0.050	0.20	0.01	0.02	RHS
72	16 Oct 13	6.787	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	17 Oct 13	6.786	0.50	0.30	0.050	0.15	0.01	0.02	RHS
74	17 Oct 13	6.785	0.50	0.30	0.050	0.15	0.01	0.02	RHS
75	17 Oct 13	6.785	0.50	0.60	0.050	0.30	0.02	0.03	RHS
76	17 Oct 13	6.720	0.50	0.40	0.050	0.20	0.01	0.02	RHS
77	17 Oct 13	6.718	0.50	0.60	0.050	0.30	0.02	0.03	RHS
78	17 Oct 13	6.716	0.50	0.40	0.050	0.20	0.01	0.02	RHS
79	17 Oct 13	6.712	0.50	0.40	0.050	0.20	0.01	0.02	RHS
80	17 Oct 13	6.711	0.50	0.40	0.050	0.20	0.01	0.02	RHS
81	17 Oct 13	6.702	0.50	0.30	0.050	0.15	0.01	0.02	RHS
82	17 Oct 13	6.260	0.50	0.40	0.050	0.20	0.01	0.02	RHS
83	17 Oct 13	6.255	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	17 Oct 13	6.252	0.50	0.60	0.050	0.30	0.02	0.03	RHS
85	17 Oct 13	6.251	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	17 Oct 13	6.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
87	17 Oct 13	6.239	0.50	0.50	0.050	0.25	0.01	0.03	RHS
88	17 Oct 13	6.237	0.50	0.50	0.050	0.25	0.01	0.03	RHS
89	17 Oct 13	6.235	0.50	0.50	0.050	0.25	0.01	0.03	RHS
90	17 Oct 13	6.233	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,934.95	96.76	224.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,934.95	96.76	224.45	
91	17 Oct 13	6.233	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	17 Oct 13	6.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
93	17 Oct 13	6.229	0.50	0.50	0.050	0.25	0.01	0.03	RHS
94	17 Oct 13	6.225	0.50	0.50	0.050	0.25	0.01	0.03	RHS
95	17 Oct 13	6.224	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	17 Oct 13	6.222	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	17 Oct 13	6.221	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	17 Oct 13	6.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	18 Oct 13	0.040	1.20	0.50	0.050	0.60	0.03	0.07	LHS
100	18 Oct 13	0.050	1.00	0.50	0.050	0.50	0.03	0.06	LHS
101	18 Oct 13	0.060	1.40	0.50	0.050	0.70	0.04	0.08	LHS
102	18 Oct 13	0.065	1.80	0.50	0.050	0.90	0.05	0.10	LHS
103	18 Oct 13	0.070	1.40	0.50	0.050	0.70	0.04	0.08	LHS
104	18 Oct 13	0.080	1.60	0.50	0.050	0.80	0.04	0.09	LHS
105	18 Oct 13	0.095	1.20	0.50	0.050	0.60	0.03	0.07	LHS
106	18 Oct 13	0.110	1.40	0.50	0.050	0.70	0.04	0.08	LHS
107	18 Oct 13	0.120	1.30	1.00	0.050	1.30	0.07	0.15	LHS
108	18 Oct 13	0.900	1.40	1.00	0.050	1.40	0.07	0.16	RHS
109	18 Oct 13	0.080	1.20	0.70	0.050	0.84	0.04	0.10	RHS
110	18 Oct 13	0.070	1.30	0.80	0.050	1.04	0.05	0.12	RHS
111	18 Oct 13	0.060	1.20	0.80	0.050	0.96	0.05	0.11	RHS
TOTAL :						1,947.99	97.41	225.97	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU KK
MONTH:	OCTOBER 2013

[illegible]

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,086.46	266.39	2,352.85	106.60	101.62	208.22	248.54	235.87	484.41
			TOTAL:	2,086.46	266.39	2,352.85	106.60	101.62	208.22	248.54	235.87	484.41

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM SEPTEMBER 2013:						2,086.46	106.60	248.54	
1	02 Oct 13	91.965	1.30	0.50	0.05	0.65	0.03	0.07	RHS
2	02 Oct 13	94.017	1.50	0.60	0.05	0.90	0.05	0.12	RHS
3	02 Oct 13	94.018	2.90	1.70	0.05	4.93	0.25	0.58	RHS
4	02 Oct 13	94.021	1.50	0.50	0.05	0.75	0.04	0.09	RHS
5	02 Oct 13	94.041	0.60	0.50	0.05	0.30	0.02	0.05	RHS
6	02 Oct 13	94.061	0.70	0.60	0.05	0.42	0.02	0.05	LHS
7	02 Oct 13	94.062	0.80	0.60	0.05	0.48	0.02	0.05	LHS
8	02 Oct 13	94.995	0.70	0.40	0.05	0.28	0.01	0.02	LHS
9	02 Oct 13	94.996	0.50	0.50	0.05	0.25	0.01	0.02	RHS
10	02 Oct 13	95.340	2.30	0.50	0.05	1.15	0.06	0.14	RHS
11	02 Oct 13	95.342	4.40	1.50	0.05	6.60	0.33	0.77	RHS
12	02 Oct 13	95.344	0.70	0.60	0.05	0.42	0.02	0.05	RHS
13	02 Oct 13	95.347	0.80	0.70	0.05	0.56	0.03	0.07	RHS
14	02 Oct 13	95.694	0.50	0.40	0.05	0.20	0.01	0.02	RHS
15	02 Oct 13	96.820	1.10	1.10	0.05	1.21	0.06	0.14	RHS
16	03 Oct 13	97.400	2.60	1.50	0.05	3.90	0.20	0.46	LHS
17	03 Oct 13	100.800	2.00	1.20	0.05	2.40	0.12	0.28	LHS
18	03 Oct 13	100.802	2.00	1.90	0.05	3.80	0.19	0.44	LHS
19	03 Oct 13	100.885	1.60	1.20	0.05	1.92	0.10	0.23	LHS
20	03 Oct 13	100.983	3.80	1.50	0.05	5.70	0.29	0.67	LHS
21	03 Oct 13	101.042	2.60	1.20	0.05	3.12	0.16	0.37	LHS
22	03 Oct 13	101.110	0.90	0.80	0.05	0.72	0.04	0.09	LHS
23	03 Oct 13	101.290	1.20	1.00	0.05	1.20	0.06	0.14	LHS
24	03 Oct 13	101.290	1.80	1.00	0.05	1.80	0.09	0.21	LHS
25	03 Oct 13	101.292	0.90	0.50	0.05	0.45	0.02	0.05	LHS
26	03 Oct 13	101.293	0.60	0.50	0.05	0.30	0.02	0.05	LHS
27	03 Oct 13	101.295	0.70	0.60	0.05	0.42	0.02	0.05	LHS
28	03 Oct 13	101.320	0.80	0.70	0.05	0.56	0.03	0.07	LHS
29	03 Oct 13	101.398	2.00	1.80	0.05	3.60	0.18	0.42	LHS
30	03 Oct 13	101.400	1.90	1.50	0.05	2.85	0.14	0.32	LHS
CARRIED FORWAR						2,138.30	109.22	254.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,138.30	109.22	254.63	
31	04 Oct 13	101.418	2.00	0.80	0.05	1.60	0.08	0.19	RHS
32	04 Oct 13	101.419	1.00	1.00	0.05	1.00	0.05	0.12	RHS
33	04 Oct 13	101.422	0.50	0.40	0.05	0.20	0.01	0.02	RHS
34	04 Oct 13	101.430	0.70	0.50	0.05	0.35	0.02	0.05	RHS
35	04 Oct 13	101.434	0.90	0.50	0.05	0.45	0.02	0.05	RHS
36	04 Oct 13	101.435	1.30	0.70	0.05	0.91	0.05	0.12	RHS
37	04 Oct 13	101.436	0.60	0.60	0.05	0.36	0.02	0.05	LHS
38	04 Oct 13	101.437	1.40	0.80	0.05	1.12	0.06	0.14	LHS
39	04 Oct 13	101.438	0.90	0.80	0.05	0.72	0.04	0.09	RHS
40	04 Oct 13	101.442	1.40	0.90	0.05	1.26	0.06	0.14	LHS
41	04 Oct 13	101.443	2.10	0.80	0.05	1.68	0.08	0.19	LHS
42	04 Oct 13	101.446	0.90	0.70	0.05	0.63	0.03	0.07	LHS
43	04 Oct 13	101.449	1.90	0.80	0.05	1.52	0.08	0.19	LHS
44	04 Oct 13	101.450	1.10	0.80	0.05	0.88	0.04	0.09	LHS
45	04 Oct 13	101.452	1.50	0.80	0.05	1.20	0.06	0.14	LHS
46	05 Oct 13	101.454	2.80	2.70	0.05	7.56	0.38	0.88	LHS
47	05 Oct 13	101.455	1.90	1.60	0.05	3.04	0.15	0.35	RHS
48	05 Oct 13	101.478	2.10	1.20	0.05	2.52	0.13	0.30	RHS
49	05 Oct 13	101.479	0.90	0.60	0.05	0.54	0.03	0.07	RHS
50	05 Oct 13	101.480	0.40	0.20	0.05	0.08	0.00	0.00	RHS
51	05 Oct 13	101.483	0.60	0.40	0.05	0.24	0.01	0.02	RHS
52	05 Oct 13	101.484	0.80	0.50	0.05	0.40	0.02	0.05	RHS
53	05 Oct 13	101.487	0.60	0.30	0.05	0.18	0.01	0.02	RHS
54	05 Oct 13	101.489	0.40	0.30	0.05	0.12	0.01	0.02	RHS
55	05 Oct 13	101.493	1.30	0.80	0.05	1.04	0.05	0.12	RHS
56	05 Oct 13	101.513	0.60	0.50	0.05	0.30	0.02	0.05	RHS
57	05 Oct 13	101.516	1.70	1.20	0.05	2.04	0.10	0.23	RHS
58	05 Oct 13	101.518	2.10	0.60	0.05	1.26	0.06	0.14	RHS
59	05 Oct 13	101.520	1.40	0.80	0.05	1.12	0.06	0.14	RHS
60	05 Oct 13	101.521	1.70	1.10	0.05	1.87	0.09	0.21	RHS
CARRIED FORWARD:						2,174.49	111.04	258.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,174.49	111.04	258.88	
61	08 Oct 13	101.804	2.00	0.90	0.05	1.80	0.09	0.21	RHS
62	08 Oct 13	101.806	0.70	0.40	0.05	0.28	0.01	0.02	RHS
63	08 Oct 13	101.809	0.30	0.20	0.05	0.06	0.00	0.00	RHS
64	08 Oct 13	101.812	0.40	0.20	0.05	0.08	0.00	0.00	RHS
65	08 Oct 13	101.813	1.80	0.70	0.05	1.26	0.06	0.14	LHS
66	08 Oct 13	101.817	0.60	0.30	0.05	0.18	0.01	0.02	RHS
67	08 Oct 13	101.819	0.40	0.40	0.05	0.16	0.01	0.02	RHS
68	08 Oct 13	103.320	0.50	0.30	0.05	0.15	0.01	0.02	LHS
69	08 Oct 13	103.321	0.60	0.40	0.05	0.24	0.01	0.02	LHS
70	08 Oct 13	104.100	1.80	0.50	0.05	0.90	0.05	0.12	LHS
71	08 Oct 13	104.473	2.30	1.00	0.05	2.30	0.12	0.28	LHS
72	08 Oct 13	104.475	2.00	0.30	0.05	0.60	0.03	0.07	RHS
73	08 Oct 13	111.704	0.90	0.50	0.05	0.45	0.02	0.05	RHS
74	08 Oct 13	111.706	0.80	0.50	0.05	0.40	0.02	0.05	LHS
75	08 Oct 13	111.710	0.90	0.60	0.05	0.54	0.03	0.07	LHS
76	09 Oct 13	111.711	1.10	1.00	0.05	1.10	0.06	0.14	RHS
77	09 Oct 13	111.712	1.40	1.10	0.05	1.54	0.08	0.19	RHS
78	09 Oct 13	111.713	1.00	0.80	0.05	0.80	0.04	0.09	RHS
79	09 Oct 13	111.715	1.10	1.00	0.05	1.10	0.06	0.14	LHS
80	09 Oct 13	111.718	1.10	0.90	0.05	0.99	0.05	0.12	LHS
81	09 Oct 13	111.808	1.40	1.30	0.05	1.82	0.09	0.21	LHS
82	09 Oct 13	111.810	0.80	0.50	0.05	0.40	0.02	0.05	LHS
83	09 Oct 13	111.812	0.80	0.70	0.05	0.56	0.03	0.07	LHS
84	09 Oct 13	111.815	2.20	1.10	0.05	2.42	0.12	0.28	LHS
85	09 Oct 13	111.816	0.60	0.40	0.05	0.24	0.01	0.02	LHS
86	09 Oct 13	111.818	0.60	0.40	0.05	0.24	0.01	0.02	LHS
87	09 Oct 13	111.819	0.70	0.40	0.05	0.28	0.01	0.02	LHS
88	09 Oct 13	111.820	0.60	0.20	0.05	0.12	0.01	0.02	LHS
89	09 Oct 13	111.821	0.40	0.30	0.05	0.12	0.01	0.02	LHS
90	09 Oct 13	112.193	0.70	0.50	0.05	0.35	0.02	0.05	LHS
CARRIED FORWARD:						2,195.97	112.13	261.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,195.97	112.13	261.41	
91	10 Oct 13	112.790	1.40	1.00	0.05	1.40	0.07	0.16	RHS
92	10 Oct 13	112.798	2.10	1.30	0.05	2.73	0.14	0.32	RHS
93	10 Oct 13	112.787	5.10	1.10	0.05	5.61	0.28	0.65	LHS
94	10 Oct 13	112.788	0.70	0.60	0.05	0.42	0.02	0.05	LHS
95	10 Oct 13	112.848	1.30	1.20	0.05	1.56	0.08	0.19	LHS
96	10 Oct 13	112.849	1.00	1.00	0.05	1.00	0.05	0.12	LHS
97	10 Oct 13	112.550	2.10	1.00	0.05	2.10	0.11	0.26	LHS
98	10 Oct 13	112.851	1.20	0.90	0.05	1.08	0.05	0.12	LHS
99	10 Oct 13	112.852	1.80	1.00	0.05	1.80	0.09	0.21	LHS
100	10 Oct 13	112.853	0.90	0.50	0.05	0.45	0.02	0.05	LHS
101	10 Oct 13	112.854	0.60	0.50	0.05	0.30	0.02	0.05	LHS
102	10 Oct 13	112.855	1.20	0.90	0.05	1.08	0.05	0.12	LHS
103	10 Oct 13	112.856	0.90	0.80	0.05	0.72	0.04	0.09	LHS
104	10 Oct 13	112.857	1.30	1.00	0.05	1.30	0.07	0.16	LHS
105	10 Oct 13	112.858	1.10	1.00	0.05	1.10	0.06	0.14	RHS
106	11 Oct 13	129.797	0.70	0.60	0.05	0.42	0.02	0.05	RHS
107	11 Oct 13	129.803	0.60	0.60	0.05	0.36	0.02	0.05	RHS
108	11 Oct 13	129.817	0.60	0.40	0.05	0.24	0.01	0.02	RHS
109	11 Oct 13	129.850	0.80	0.50	0.05	0.40	0.02	0.05	RHS
110	11 Oct 13	129.853	0.80	0.70	0.05	0.56	0.03	0.07	RHS
111	11 Oct 13	129.855	0.50	0.40	0.05	0.20	0.01	0.02	LHS
112	11 Oct 13	129.856	0.60	0.30	0.05	0.18	0.01	0.02	LHS
113	11 Oct 13	129.857	0.70	0.60	0.05	0.42	0.02	0.05	LHS
114	11 Oct 13	129.858	0.80	0.40	0.05	0.32	0.02	0.05	LHS
115	11 Oct 13	129.859	1.10	0.90	0.05	0.99	0.05	0.12	LHS
116	11 Oct 13	129.880	0.60	0.40	0.05	0.24	0.01	0.02	LHS
117	11 Oct 13	129.881	0.80	0.30	0.05	0.24	0.01	0.02	RHS
118	11 Oct 13	129.882	1.20	1.00	0.05	1.20	0.06	0.14	RHS
119	11 Oct 13	129.883	0.50	0.30	0.05	0.15	0.01	0.02	RHS
120	11 Oct 13	129.884	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						2,224.84	113.60	264.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,224.84	113.60	264.85	
121	17 Oct 13	129.890	1.10	0.80	0.05	0.88	0.04	0.09	LHS
122	17 Oct 13	129.899	2.10	1.10	0.05	2.31	0.12	0.28	LHS
123	17 Oct 13	129.900	0.80	0.50	0.05	0.40	0.02	0.05	LHS
124	17 Oct 13	129.910	0.90	0.80	0.05	0.72	0.04	0.09	LHS
125	17 Oct 13	129.912	0.60	0.50	0.05	0.30	0.02	0.05	LHS
126	17 Oct 13	129.915	0.70	0.40	0.05	0.28	0.01	0.02	RHS
127	17 Oct 13	129.916	0.60	0.40	0.05	0.24	0.01	0.02	RHS
128	17 Oct 13	129.918	0.90	0.50	0.05	0.45	0.02	0.05	RHS
129	17 Oct 13	129.919	1.10	1.00	0.05	1.10	0.06	0.14	RHS
130	17 Oct 13	129.920	2.10	1.20	0.05	2.52	0.13	0.30	RHS
131	17 Oct 13	129.922	0.80	0.70	0.05	0.56	0.03	0.07	RHS
132	17 Oct 13	129.942	0.50	0.40	0.05	0.20	0.01	0.02	RHS
133	17 Oct 13	129.944	0.80	0.70	0.05	0.56	0.03	0.07	RHS
134	17 Oct 13	129.946	1.40	1.00	0.05	1.40	0.07	0.16	LHS
135	17 Oct 13	129.948	1.00	0.80	0.05	0.80	0.04	0.09	LHS
136	18 Oct 13	129.950	3.00	1.30	0.05	3.90	0.20	0.46	LHS
137	18 Oct 13	129.951	0.40	0.30	0.05	0.12	0.01	0.02	LHS
138	18 Oct 13	129.952	1.00	0.50	0.05	0.50	0.03	0.07	LHS
139	18 Oct 13	129.953	0.60	0.50	0.05	0.30	0.02	0.05	LHS
140	18 Oct 13	129.954	0.60	0.30	0.05	0.18	0.01	0.02	RHS
141	18 Oct 13	129.955	0.70	0.20	0.05	0.14	0.01	0.02	RHS
142	18 Oct 13	129.958	0.70	0.20	0.05	0.14	0.01	0.02	RHS
143	18 Oct 13	129.960	0.80	0.30	0.05	0.24	0.01	0.02	RHS
144	18 Oct 13	129.965	0.90	0.50	0.05	0.45	0.02	0.05	RHS
145	18 Oct 13	129.989	3.50	1.50	0.05	5.25	0.26	0.60	RHS
146	18 Oct 13	129.990	0.60	0.60	0.05	0.36	0.02	0.05	RHS
147	18 Oct 13	129.991	3.50	1.00	0.05	3.50	0.18	0.42	RHS
148	18 Oct 13	129.992	1.20	0.90	0.05	1.08	0.05	0.12	LHS
149	18 Oct 13	129.993	0.70	0.20	0.05	0.14	0.01	0.02	LHS
150	18 Oct 13	129.994	0.50	0.40	0.05	0.20	0.01	0.02	RHS
CARRIED FORWARD:						2,254.06	115.10	268.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,254.06	115.10	268.31	
151	22 Oct 13	130.321	0.50	0.40	0.05	0.20	0.01	0.02	RHS
152	22 Oct 13	130.327	0.50	0.20	0.05	0.10	0.01	0.02	LHS
153	22 Oct 13	130.330	0.80	0.50	0.05	0.40	0.02	0.05	LHS
154	22 Oct 13	130.331	1.10	0.80	0.05	0.88	0.04	0.09	RHS
155	22 Oct 13	130.332	0.80	0.70	0.05	0.56	0.03	0.07	RHS
156	22 Oct 13	130.333	1.50	1.00	0.05	1.50	0.08	0.19	RHS
157	22 Oct 13	130.337	1.00	0.90	0.05	0.90	0.05	0.12	LHS
158	22 Oct 13	130.338	0.80	0.50	0.05	0.40	0.02	0.05	LHS
159	22 Oct 13	130.396	1.00	0.70	0.05	0.70	0.04	0.09	RHS
160	22 Oct 13	130.397	1.20	0.60	0.05	0.72	0.04	0.09	RHS
161	22 Oct 13	130.398	5.60	0.20	0.05	1.12	0.06	0.14	RHS
162	22 Oct 13	130.476	0.80	1.00	0.05	0.80	0.04	0.09	RHS
163	22 Oct 13	130.479	7.10	0.60	0.05	4.26	0.21	0.49	RHS
164	22 Oct 13	130.480	1.00	0.30	0.05	0.30	0.02	0.05	LHS
165	22 Oct 13	130.482	0.80	0.40	0.05	0.32	0.02	0.05	LHS
166	23 Oct 13	130.580	0.60	0.60	0.05	0.36	0.02	0.05	LHS
167	23 Oct 13	130.630	1.30	1.20	0.05	1.56	0.08	0.19	LHS
168	23 Oct 13	130.622	1.10	0.60	0.05	0.66	0.03	0.07	LHS
169	23 Oct 13	130.625	0.70	0.60	0.05	0.42	0.02	0.05	LHS
170	23 Oct 13	130.636	0.80	0.30	0.05	0.24	0.01	0.02	RHS
171	23 Oct 13	130.495	0.80	0.30	0.05	0.24	0.01	0.02	LHS
172	23 Oct 13	130.740	0.90	0.70	0.05	0.63	0.03	0.07	LHS
173	23 Oct 13	130.741	1.00	0.40	0.05	0.40	0.02	0.05	RHS
174	23 Oct 13	130.742	0.80	0.40	0.05	0.32	0.02	0.05	RHS
175	23 Oct 13	130.743	0.70	0.50	0.05	0.35	0.02	0.05	RHS
176	23 Oct 13	130.745	1.30	0.70	0.05	0.91	0.05	0.12	RHS
177	23 Oct 13	130.746	0.70	0.40	0.05	0.28	0.01	0.02	RHS
178	23 Oct 13	130.747	2.20	1.00	0.05	2.20	0.11	0.26	RHS
179	23 Oct 13	130.748	0.90	0.90	0.05	0.81	0.04	0.09	RHS
180	23 Oct 13	130.749	2.10	1.10	0.05	2.31	0.12	0.28	LHS
CARRIED FORWARD:						2,278.91	116.38	271.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,278.91	116.38	271.31	
181	24 Oct 13	134.709	1.30	0.80	0.05	1.04	0.05	0.12	LHS
182	24 Oct 13	134.710	0.80	0.50	0.05	0.40	0.02	0.05	LHS
183	24 Oct 13	134.711	0.70	0.40	0.05	0.28	0.01	0.02	LHS
184	24 Oct 13	134.712	0.30	0.20	0.05	0.06	0.00	0.00	LHS
185	24 Oct 13	134.713	1.20	0.70	0.05	0.84	0.04	0.09	RHS
186	24 Oct 13	134.715	2.60	1.00	0.05	2.60	0.13	0.30	RHS
187	24 Oct 13	134.716	3.00	0.80	0.05	2.40	0.12	0.28	LHS
188	24 Oct 13	134.718	1.30	1.20	0.05	1.56	0.08	0.19	LHS
189	24 Oct 13	134.719	1.00	0.80	0.05	0.80	0.04	0.09	LHS
190	24 Oct 13	134.720	1.10	0.70	0.05	0.77	0.04	0.09	LHS
191	24 Oct 13	134.721	0.90	0.30	0.05	0.27	0.01	0.02	LHS
192	24 Oct 13	134.722	1.90	0.70	0.05	1.33	0.07	0.16	LHS
193	24 Oct 13	134.723	0.50	0.40	0.05	0.20	0.01	0.02	LHS
194	24 Oct 13	134.725	1.70	0.70	0.05	1.19	0.06	0.14	LHS
195	24 Oct 13	134.726	1.00	0.50	0.05	0.50	0.03	0.07	LHS
196	25 Oct 13	77.759	1.00	0.60	1.05	0.60	0.63	1.46	LHS
197	25 Oct 13	77.709	1.70	0.90	2.05	1.53	3.14	7.28	LHS
198	25 Oct 13	77.380	1.00	0.50	3.05	0.50	1.53	3.55	LHS
199	25 Oct 13	77.225	1.00	0.60	4.05	0.60	2.43	5.64	LHS
200	25 Oct 13	77.124	0.70	0.70	5.05	0.49	2.47	5.73	LHS
201	25 Oct 13	76.875	0.70	0.30	6.05	0.21	1.27	2.95	LHS
202	25 Oct 13	76.867	2.20	0.70	7.05	1.54	10.86	25.20	LHS
203	25 Oct 13	76.865	1.90	0.90	8.05	1.71	13.77	31.95	LHS
204	25 Oct 13	76.864	0.50	0.50	9.05	0.25	2.26	5.24	LHS
205	25 Oct 13	76.862	1.90	0.60	10.05	1.14	11.46	26.59	LHS
206	25 Oct 13	76.220	1.00	0.80	11.05	0.80	8.84	20.51	LHS
207	25 Oct 13	76.209	1.50	0.80	12.05	1.20	14.46	33.55	RHS
208	25 Oct 13	76.208	0.70	0.50	13.05	0.35	4.57	10.60	LHS
209	25 Oct 13	76.210	1.10	0.40	14.05	0.44	6.18	14.34	RHS
210	25 Oct 13	76.213	0.80	0.40	15.05	0.32	4.82	11.18	RHS
CARRIED FORWARD:						2,304.83	205.78	478.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,304.83	205.78	478.72	
211	26 Oct 13	127.297	0.70	0.20	0.05	0.14	0.01	0.02	LHS
212	26 Oct 13	127.301	1.60	0.60	0.05	0.96	0.05	0.12	LHS
213	26 Oct 13	127.303	0.40	0.30	0.05	0.12	0.01	0.02	LHS
214	26 Oct 13	127.304	1.00	0.50	0.05	0.50	0.03	0.07	LHS
215	26 Oct 13	127.308	0.60	0.40	0.05	0.24	0.01	0.02	LHS
216	26 Oct 13	127.309	0.90	0.70	0.05	0.63	0.03	0.07	LHS
217	26 Oct 13	127.321	0.70	0.30	0.05	0.21	0.01	0.02	LHS
218	26 Oct 13	127.331	1.00	0.60	0.05	0.60	0.03	0.07	LHS
219	26 Oct 13	127.332	0.50	0.30	0.05	0.15	0.01	0.02	RHS
220	26 Oct 13	127.333	0.70	0.40	0.05	0.28	0.01	0.02	RHS
221	26 Oct 13	127.334	0.80	0.40	0.05	0.32	0.02	0.05	RHS
222	26 Oct 13	127.338	0.80	0.30	0.05	0.24	0.01	0.02	LHS
223	26 Oct 13	127.344	1.40	0.80	0.05	1.12	0.06	0.14	LHS
224	26 Oct 13	127.348	0.60	0.40	0.05	0.24	0.01	0.02	LHS
225	26 Oct 13	127.373	1.10	0.80	0.05	0.88	0.04	0.09	LHS
226	28 Oct 13	127.507	0.80	0.50	0.05	0.40	0.02	0.05	RHS
227	28 Oct 13	124.508	0.50	4.00	0.05	2.00	0.10	0.23	RHS
228	28 Oct 13	127.512	0.60	0.40	0.05	0.24	0.01	0.02	RHS
229	28 Oct 13	127.995	0.60	0.60	0.05	0.36	0.02	0.05	LHS
230	28 Oct 13	127.993	0.60	0.50	0.05	0.30	0.02	0.05	LHS
231	28 Oct 13	127.981	0.70	0.60	0.05	0.42	0.02	0.05	LHS
232	28 Oct 13	127.975	0.50	0.40	0.05	0.20	0.01	0.02	LHS
233	28 Oct 13	127.970	0.70	0.60	0.05	0.42	0.02	0.05	RHS
234	28 Oct 13	127.957	1.30	0.80	0.05	1.04	0.05	0.12	RHS
235	28 Oct 13	127.951	1.50	0.90	0.05	1.35	0.07	0.16	RHS
236	28 Oct 13	127.950	1.10	0.80	0.05	0.88	0.04	0.09	RHS
237	28 Oct 13	127.924	0.50	0.40	0.05	0.20	0.01	0.02	RHS
238	28 Oct 13	127.907	0.80	0.60	0.05	0.48	0.02	0.05	LHS
239	28 Oct 13	127.899	0.60	0.60	0.05	0.36	0.02	0.05	LHS
240	28 Oct 13	127.875	0.90	0.70	0.05	0.63	0.03	0.07	LHS
CARRIED FORWARD:						2,320.74	206.58	480.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,320.74	206.58	480.57	
241	29 Oct 13	126.215	1.50	0.60	0.05	0.90	0.05	0.12	LHS
242	29 Oct 13	126.218	0.70	0.40	0.05	0.28	0.01	0.02	LHS
243	29 Oct 13	126.228	0.60	0.50	0.05	0.30	0.02	0.05	LHS
244	29 Oct 13	126.231	1.10	0.70	0.05	0.77	0.04	0.09	LHS
245	29 Oct 13	126.252	0.80	0.50	0.05	0.40	0.02	0.05	LHS
246	29 Oct 13	126.253	1.90	0.70	0.05	1.33	0.07	0.16	LHS
247	29 Oct 13	126.254	1.90	0.70	0.05	1.33	0.07	0.16	LHS
248	29 Oct 13	126.258	1.30	0.30	0.05	0.39	0.02	0.05	LHS
249	29 Oct 13	126.268	0.80	0.50	0.05	0.40	0.02	0.05	LHS
250	29 Oct 13	126.270	0.60	0.40	0.05	0.24	0.01	0.02	LHS
251	29 Oct 13	126.271	1.30	0.50	0.05	0.65	0.03	0.07	RHS
252	29 Oct 13	126.273	1.10	0.50	0.05	0.55	0.03	0.07	RHS
253	29 Oct 13	126.285	1.90	0.70	0.05	1.33	0.07	0.16	RHS
254	29 Oct 13	127.302	1.90	0.70	0.05	1.33	0.07	0.16	RHS
255	29 Oct 13	127.323	0.90	0.70	0.05	0.63	0.03	0.07	RHS
256	30 Oct 13	127.623	1.20	0.60	0.05	0.72	0.04	0.09	LHS
257	30 Oct 13	127.627	0.70	0.60	0.05	0.42	0.02	0.05	LHS
258	30 Oct 13	127.636	1.30	0.80	0.05	1.04	0.05	0.12	LHS
259	30 Oct 13	127.647	0.80	0.60	0.05	0.48	0.02	0.05	LHS
260	30 Oct 13	127.648	1.80	0.80	0.05	1.44	0.07	0.16	LHS
261	30 Oct 13	127.658	0.80	0.70	0.05	0.56	0.03	0.07	LHS
262	30 Oct 13	127.660	1.10	0.80	0.05	0.88	0.04	0.09	LHS
263	30 Oct 13	127.663	0.80	0.50	0.05	0.40	0.02	0.05	LHS
264	30 Oct 13	127.676	1.90	1.00	0.05	1.90	0.10	0.23	LHS
265	30 Oct 13	127.670	0.80	0.30	0.05	0.24	0.01	0.02	RHS
266	30 Oct 13	127.679	0.80	0.50	0.05	0.40	0.02	0.05	RHS
267	30 Oct 13	127.630	1.10	0.80	0.05	0.88	0.04	0.09	RHS
268	30 Oct 13	127.635	1.90	0.70	0.05	1.33	0.07	0.16	RHS
269	30 Oct 13	127.640	1.50	0.60	0.05	0.90	0.05	0.12	RHS
270	30 Oct 13	127.645	0.80	0.50	0.05	0.40	0.02	0.05	RHS
CARRIED FORWARD:						2,343.56	207.74	483.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,343.56	207.74	483.27	
271	31 Oct 13	139.135	0.70	0.70	0.05	0.49	0.02	0.05	RHS
272	31 Oct 13	139.112	0.80	0.70	0.05	0.56	0.03	0.07	RHS
273	31 Oct 13	139.095	0.80	0.40	0.05	0.32	0.02	0.05	RHS
274	31 Oct 13	139.023	1.50	0.80	0.05	1.20	0.06	0.14	LHS
275	31 Oct 13	139.020	1.00	0.50	0.05	0.50	0.03	0.07	LHS
276	31 Oct 13	138.940	0.50	0.50	0.05	0.25	0.01	0.02	LHS
277	31 Oct 13	138.922	0.70	0.50	0.05	0.35	0.02	0.05	LHS
278	31 Oct 13	138.736	1.70	1.00	0.05	1.70	0.09	0.21	LHS
279	31 Oct 13	138.735	0.90	0.40	0.05	0.36	0.02	0.05	RHS
280	31 Oct 13	138.731	0.70	0.60	0.05	0.42	0.02	0.05	RHS
281	31 Oct 13	138.600	0.80	0.70	0.05	0.56	0.03	0.07	RHS
282	31 Oct 13	138.032	0.70	0.50	0.05	0.35	0.02	0.05	RHS
283	31 Oct 13	137.692	0.80	0.80	0.05	0.64	0.03	0.07	LHS
284	31 Oct 13	137.679	1.70	0.70	0.05	1.19	0.06	0.14	LHS
285	31 Oct 13	137.675	1.00	0.40	0.05	0.40	0.02	0.05	LHS
286									
287									
288									
289									
290									
291									
292									
293									
294									
295									
296									
297									
298									
299									
300									
CARRIED FORWARD:						2,352.85	208.22	484.41	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	75.23	136.98	212.21	3.76	6.85	10.61	8.72	15.89	24.61
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	100.14	61.23	161.37	5.01	3.06	8.07	11.61	7.10	18.71
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,067.67	528.47	1,596.14	53.41	26.43	79.84	123.84	61.30	185.14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	661.76	1,836.29	2,498.05	33.09	91.81	124.90	76.77	213.01	289.78
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	170.72	204.35	375.07	8.54	10.22	18.76	19.81	23.70	43.51
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	52.32	75.52	127.84	2.62	3.78	6.40	6.07	8.76	14.83
			TOTAL:	2,127.84	2,842.84	4,970.68	106.43	142.15	248.58	246.82	329.76	576.58

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						75.23	3.76	8.72	
1	10 Oct 13	1.520	1.60	1.00	0.050	1.60	0.08	0.19	LHS
2	10 Oct 13	1.540	1.80	1.20	0.050	2.16	0.11	0.25	LHS
3	10 Oct 13	1.563	1.70	1.00	0.050	1.70	0.09	0.20	LHS
4	10 Oct 13	1.570	2.00	1.20	0.050	2.40	0.12	0.28	LHS
5	10 Oct 13	1.590	4.80	1.10	0.050	5.28	0.26	0.61	LHS
6	11 Oct 13	0.145	1.70	0.60	0.050	1.02	0.05	0.12	RHS
7	11 Oct 13	0.149	2.60	0.40	0.050	1.04	0.05	0.12	RHS
8	11 Oct 13	0.154	2.10	1.00	0.050	2.10	0.11	0.24	RHS
9	11 Oct 13	0.180	2.00	1.00	0.050	2.00	0.10	0.23	RHS
10	11 Oct 13	0.337	1.00	0.70	0.050	0.70	0.04	0.08	RHS
11	11 Oct 13	0.345	2.30	0.50	0.050	1.15	0.06	0.13	RHS
12	11 Oct 13	0.350	3.00	0.40	0.050	1.20	0.06	0.14	RHS
13	11 Oct 13	0.362	1.10	0.40	0.050	0.44	0.02	0.05	RHS
14	11 Oct 13	0.367	1.30	0.40	0.050	0.52	0.03	0.06	RHS
15	11 Oct 13	0.382	2.20	1.00	0.050	2.20	0.11	0.26	RHS
16	11 Oct 13	0.384	3.10	1.10	0.050	3.41	0.17	0.40	RHS
17	11 Oct 13	0.386	1.40	1.10	0.050	1.54	0.08	0.18	RHS
18	11 Oct 13	0.391	1.70	1.20	0.050	2.04	0.10	0.24	RHS
19	11 Oct 13	0.373	6.40	1.20	0.050	7.68	0.38	0.89	RHS
20	21 Oct 13	0.165	3.50	1.10	0.050	3.85	0.19	0.45	LHS
21	21 Oct 13	0.170	2.30	1.10	0.050	2.53	0.13	0.29	LHS
22	21 Oct 13	0.240	2.50	1.30	0.050	3.25	0.16	0.38	LHS
23	21 Oct 13	0.287	2.30	1.10	0.050	2.53	0.13	0.29	LHS
24	21 Oct 13	0.300	1.90	1.00	0.050	1.90	0.10	0.22	LHS
25	21 Oct 13	0.302	1.00	0.90	0.050	0.90	0.05	0.10	LHS
26	21 Oct 13	0.305	1.00	1.00	0.050	1.00	0.05	0.12	LHS
27	21 Oct 13	0.313	6.20	1.10	0.050	6.82	0.34	0.79	LHS
28	21 Oct 13	0.320	4.00	1.10	0.050	4.40	0.22	0.51	LHS
29	21 Oct 13	0.324	3.50	1.30	0.050	4.55	0.23	0.53	LHS
30	21 Oct 13	0.330	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD:						148.34	7.42	17.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						148.34	7.42	17.20	
31	21 Oct 13	0.332	1.20	0.90	0.050	1.08	0.05	0.13	LHS
32	21 Oct 13	0.375	2.60	1.10	0.050	2.86	0.14	0.33	LHS
33	21 Oct 13	0.383	2.00	1.10	0.050	2.20	0.11	0.26	LHS
34	21 Oct 13	0.385	0.60	0.60	0.050	0.36	0.02	0.04	LHS
35	21 Oct 13	1.687	2.00	1.10	0.050	2.20	0.11	0.26	RHS
36	21 Oct 13	1.680	2.60	0.90	0.050	2.34	0.12	0.27	RHS
37	21 Oct 13	1.690	5.90	1.00	0.050	5.90	0.30	0.68	RHS
38	21 Oct 13	2.484	3.80	1.10	0.050	4.18	0.21	0.48	RHS
39	21 Oct 13	2.470	2.10	1.10	0.050	2.31	0.12	0.27	RHS
40	21 Oct 13	2.467	1.20	1.00	0.050	1.20	0.06	0.14	RHS
41	21 Oct 13	2.400	1.90	1.00	0.050	1.90	0.10	0.22	RHS
42	21 Oct 13	2.386	1.90	0.90	0.050	1.71	0.09	0.20	RHS
43	21 Oct 13	2.370	3.40	0.90	0.050	3.06	0.15	0.35	RHS
44	22 Oct 13	0.400	1.60	1.50	0.050	2.40	0.12	0.28	RHS
45	22 Oct 13	0.180	1.30	1.00	0.050	1.30	0.07	0.15	LHS
46	22 Oct 13	0.250	1.60	1.10	0.050	1.76	0.09	0.20	LHS
47	22 Oct 13	0.750	2.00	1.10	0.050	2.20	0.11	0.26	LHS
48	22 Oct 13	0.330	5.40	1.10	0.050	5.94	0.30	0.69	LHS
49	22 Oct 13	0.495	1.80	1.30	0.050	2.34	0.12	0.27	LHS
50	22 Oct 13	0.500	1.40	1.30	0.050	1.82	0.09	0.21	LHS
51	22 Oct 13	0.513	1.70	1.30	0.050	2.21	0.11	0.26	RHS
52	22 Oct 13	0.490	2.50	1.20	0.050	3.00	0.15	0.35	RHS
53	22 Oct 13	0.310	1.90	1.40	0.050	2.66	0.13	0.31	RHS
54	22 Oct 13	2.497	3.00	1.00	0.050	3.00	0.15	0.35	LHS
55	22 Oct 13	2.500	2.40	1.10	0.050	2.64	0.13	0.31	LHS
56	22 Oct 13	2.505	1.30	1.00	0.050	1.30	0.07	0.15	LHS
TOTAL:						212.21	10.61	24.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						100.14	5.01	11.61	
1	10 Oct 13	17.892	3.80	1.00	0.050	3.80	0.19	0.44	RHS
2	10 Oct 13	17.918	5.70	1.20	0.050	6.84	0.34	0.79	RHS
3	11 Oct 13	16.886	2.10	0.10	0.050	0.21	0.01	0.02	LHS
4	12 Oct 13	17.817	3.40	0.60	0.050	2.04	0.10	0.24	RHS
5	22 Oct 13	6.550	6.00	1.20	0.050	7.20	0.36	0.84	LHS
6	22 Oct 13	6.563	5.40	1.30	0.050	7.02	0.35	0.81	LHS
7	22 Oct 13	6.574	1.40	1.00	0.050	1.40	0.07	0.16	LHS
8	22 Oct 13	5.770	1.00	0.80	0.050	0.80	0.04	0.09	RHS
9	22 Oct 13	5.315	1.20	1.00	0.050	1.20	0.06	0.14	RHS
10	22 Oct 13	5.310	1.00	0.80	0.050	0.80	0.04	0.09	RHS
11	22 Oct 13	5.005	0.90	0.80	0.050	0.72	0.04	0.08	RHS
12	22 Oct 13	3.485	3.00	1.00	0.050	3.00	0.15	0.35	RHS
13	22 Oct 13	3.270	1.20	0.80	0.050	0.96	0.05	0.11	LHS
14	22 Oct 13	2.910	3.00	1.20	0.050	3.60	0.18	0.42	LHS
15	22 Oct 13	2.917	3.50	1.20	0.050	4.20	0.21	0.49	LHS
16	22 Oct 13	4.965	4.20	1.50	0.050	6.30	0.32	0.73	LHS
17	22 Oct 13	5.200	2.30	1.00	0.050	2.30	0.12	0.27	LHS
18	23 Oct 13	4.970	6.80	1.30	0.050	8.84	0.44	1.03	LHS
TOTAL:						161.37	8.07	18.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,067.67	53.41	123.84	
1	03 Oct 13	21.760	4.30	1.20	0.050	5.16	0.26	0.60	RHS
2	03 Oct 13	24.085	3.70	1.10	0.050	4.07	0.20	0.47	RHS
3	03 Oct 13	37.909	3.00	1.90	0.050	5.70	0.29	0.66	LHS
4	03 Oct 13	38.055	3.90	1.40	0.050	5.46	0.27	0.63	RHS
5	03 Oct 13	38.045	4.20	1.40	0.050	5.88	0.29	0.68	RHS
6	03 Oct 13	38.043	17.10	1.00	0.050	17.10	0.86	1.98	LHS
7	03 Oct 13	24.062	7.40	1.40	0.050	10.36	0.52	1.20	LHS
8	03 Oct 13	24.070	4.10	1.40	0.050	5.74	0.29	0.67	LHS
9	03 Oct 13	26.367	3.30	1.20	0.050	3.96	0.20	0.46	LHS
10	03 Oct 13	29.890	5.00	1.30	0.050	6.50	0.33	0.75	LHS
11	03 Oct 13	29.438	9.00	1.00	0.050	9.00	0.45	1.04	RHS
12	04 Oct 13	23.105	3.40	3.40	0.050	11.56	0.58	1.34	RHS
13	07 Oct 13	21.780	6.50	6.50	0.050	42.25	2.11	4.90	LHS
14	07 Oct 13	29.377	9.70	9.70	0.050	94.09	4.70	10.91	RHS
15	09 Oct 13	43.570	2.90	2.90	0.050	8.41	0.42	0.98	RHS
16	11 Oct 13	23.810	2.10	2.10	0.050	4.41	0.22	0.51	LHS
17	11 Oct 13	26.730	1.70	1.70	0.050	2.89	0.14	0.34	LHS
18	11 Oct 13	36.905	2.40	2.40	0.050	5.76	0.29	0.67	LHS
19	16 Oct 13	34.930	10.20	1.10	0.050	11.22	0.56	1.30	LHS
20	16 Oct 13	34.888	12.40	1.00	0.050	12.40	0.62	1.44	RHS
21	16 Oct 13	34.890	9.40	1.20	0.050	11.28	0.56	1.31	RHS
22	18 Oct 13	26.105	2.40	1.00	0.050	2.40	0.12	0.28	LHS
23	18 Oct 13	26.107	2.60	1.10	0.050	2.86	0.14	0.33	LHS
24	18 Oct 13	26.123	11.00	1.20	0.050	13.20	0.66	1.53	LHS
25	18 Oct 13	26.130	2.80	1.10	0.050	3.08	0.15	0.36	LHS
26	18 Oct 13	26.140	2.50	1.20	0.050	3.00	0.15	0.35	LHS
27	18 Oct 13	26.145	4.20	1.20	0.050	5.04	0.25	0.58	LHS
28	18 Oct 13	26.147	3.70	1.00	0.050	3.70	0.19	0.43	LHS
29	18 Oct 13	26.150	3.10	0.70	0.050	2.17	0.11	0.25	LHS
30	18 Oct 13	26.154	3.40	1.50	0.050	5.10	0.26	0.59	LHS
CARRIED FORWARD:						1,391.42	69.59	161.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,391.42	69.59	161.40	
31	18 Oct 13	26.160	3.30	1.00	0.050	3.30	0.17	0.38	LHS
32	19 Oct 13	26.713	8.70	1.40	0.050	12.18	0.61	1.41	LHS
33	19 Oct 13	26.722	2.20	1.20	0.050	2.64	0.13	0.31	LHS
34	19 Oct 13	26.741	2.60	1.00	0.050	2.60	0.13	0.30	LHS
35	19 Oct 13	26.746	8.40	1.10	0.050	9.24	0.46	1.07	LHS
36	19 Oct 13	26.750	2.30	1.20	0.050	2.76	0.14	0.32	LHS
37	19 Oct 13	30.733	5.30	1.40	0.050	7.42	0.37	0.86	LHS
38	23 Oct 13	30.252	8.80	1.30	0.050	11.44	0.57	1.33	LHS
39	23 Oct 13	30.275	9.10	0.90	0.050	8.19	0.41	0.95	RHS
40	23 Oct 13	24.164	11.80	1.20	0.050	14.16	0.71	1.64	RHS
41	25 Oct 13	34.828	2.00	1.70	0.050	3.40	0.17	0.39	RHS
42	25 Oct 13	34.830	4.20	1.70	0.050	7.14	0.36	0.83	RHS
43	25 Oct 13	46.595	5.40	1.70	0.050	9.18	0.46	1.06	LHS
44	25 Oct 13	21.950	4.10	1.30	0.050	5.33	0.27	0.62	RHS
45	25 Oct 13	30.180	9.10	1.40	0.050	12.74	0.64	1.48	RHS
46	25 Oct 13	34.817	9.80	1.40	0.050	13.72	0.69	1.59	LHS
47	25 Oct 13	35.840	8.90	1.30	0.050	11.57	0.58	1.34	RHS
48	02 Oct 13	50.735	3.20	1.60	0.050	5.12	0.26	0.59	LHS
49	09 Oct 13	63.235	3.10	3.10	0.050	9.61	0.48	1.11	LHS
50	09 Oct 13	63.497	2.00	2.00	0.050	4.00	0.20	0.46	LHS
51	09 Oct 13	63.500	2.40	2.40	0.050	5.76	0.29	0.67	LHS
52	09 Oct 13	63.503	2.20	2.20	0.050	4.84	0.24	0.56	LHS
53	09 Oct 13	43.570	2.90	2.90	0.050	8.41	0.42	0.98	RHS
54	09 Oct 13	63.227	2.40	2.40	0.050	5.76	0.29	0.67	LHS
55	09 Oct 13	63.235	3.10	3.10	0.050	9.61	0.48	1.11	LHS
56	09 Oct 13	63.497	2.00	2.00	0.050	4.00	0.20	0.46	LHS
57	09 Oct 13	63.500	2.40	2.40	0.050	5.76	0.29	0.67	LHS
58	09 Oct 13	63.503	2.20	2.20	0.050	4.84	0.24	0.56	LHS
TOTAL:						1,596.14	79.83	185.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						661.76	33.09	76.77	
1	09 Oct 13	10.068	4.00	0.80	0.050	3.20	0.16	0.37	LHS
2	09 Oct 13	10.070	4.00	0.80	0.050	3.20	0.16	0.37	LHS
3	09 Oct 13	10.072	4.00	0.80	0.050	3.20	0.16	0.37	LHS
4	09 Oct 13	10.076	4.40	0.80	0.050	3.52	0.18	0.41	LHS
5	09 Oct 13	10.078	4.40	0.80	0.050	3.52	0.18	0.41	LHS
6	09 Oct 13	10.080	4.40	0.80	0.050	3.52	0.18	0.41	LHS
7	09 Oct 13	10.082	5.20	0.80	0.050	4.16	0.21	0.48	LHS
8	09 Oct 13	10.084	5.20	0.80	0.050	4.16	0.21	0.48	LHS
9	09 Oct 13	10.086	5.20	0.80	0.050	4.16	0.21	0.48	LHS
10	09 Oct 13	10.088	5.20	0.80	0.050	4.16	0.21	0.48	LHS
11	09 Oct 13	10.090	4.00	3.20	0.050	12.80	0.64	1.48	RHS
12	09 Oct 13	10.092	4.00	3.20	0.050	12.80	0.64	1.48	RHS
13	09 Oct 13	10.094	4.00	3.20	0.050	12.80	0.64	1.48	RHS
14	10 Oct 13	1.648	1.00	0.40	0.050	0.40	0.02	0.05	RHS
15	10 Oct 13	1.650	1.00	0.40	0.050	0.40	0.02	0.05	RHS
16	10 Oct 13	1.652	1.00	0.40	0.050	0.40	0.02	0.05	RHS
17	10 Oct 13	1.654	0.40	0.40	0.050	0.16	0.01	0.02	RHS
18	10 Oct 13	1.656	0.40	0.40	0.050	0.16	0.01	0.02	RHS
19	10 Oct 13	16.364	0.80	0.40	0.050	0.32	0.02	0.04	LHS
20	10 Oct 13	16.366	0.80	0.40	0.050	0.32	0.02	0.04	LHS
21	10 Oct 13	16.368	0.80	0.40	0.050	0.32	0.02	0.04	LHS
22	10 Oct 13	16.370	0.80	0.40	0.050	0.32	0.02	0.04	LHS
23	10 Oct 13	16.374	0.60	0.40	0.050	0.24	0.01	0.03	LHS
24	10 Oct 13	16.376	0.60	0.40	0.050	0.24	0.01	0.03	LHS
25	10 Oct 13	16.378	0.60	0.40	0.050	0.24	0.01	0.03	LHS
26	14 Oct 13	10.050	2.60	1.00	0.050	2.60	0.13	0.30	RHS
27	14 Oct 13	10.052	2.60	1.00	0.050	2.60	0.13	0.30	RHS
28	14 Oct 13	10.054	2.60	1.00	0.050	2.60	0.13	0.30	RHS
29	14 Oct 13	10.058	4.20	0.80	0.050	3.36	0.17	0.39	LHS
30	14 Oct 13	10.060	4.20	0.80	0.050	3.36	0.17	0.39	LHS
CARRIED FORWARD:						755.00	37.75	87.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						755.00	37.75	87.59	
31	14 Oct 13	10.062	4.20	0.80	0.050	3.36	0.17	0.39	LHS
32	14 Oct 13	10.064	4.20	0.80	0.050	3.36	0.17	0.39	LHS
33	14 Oct 13	10.068	5.40	1.00	0.050	5.40	0.27	0.63	LHS
34	14 Oct 13	10.070	5.40	1.00	0.050	5.40	0.27	0.63	LHS
35	14 Oct 13	10.072	5.40	1.00	0.050	5.40	0.27	0.63	LHS
36	14 Oct 13	10.074	5.40	1.00	0.050	5.40	0.27	0.63	LHS
37	14 Oct 13	10.076	5.40	1.00	0.050	5.40	0.27	0.63	LHS
38	14 Oct 13	10.080	3.40	0.80	0.050	2.72	0.14	0.32	LHS
39	14 Oct 13	10.082	3.40	0.80	0.050	2.72	0.14	0.32	LHS
40	14 Oct 13	10.084	3.40	0.80	0.050	2.72	0.14	0.32	LHS
41	16 Oct 13	26.034	0.40	0.40	0.050	0.16	0.01	0.02	RHS
42	16 Oct 13	26.036	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	16 Oct 13	28.148	1.00	0.80	0.050	0.80	0.04	0.09	RHS
44	16 Oct 13	28.150	1.00	0.80	0.050	0.80	0.04	0.09	RHS
45	16 Oct 13	28.152	1.00	0.80	0.050	0.80	0.04	0.09	RHS
46	16 Oct 13	28.154	1.00	0.80	0.050	0.80	0.04	0.09	RHS
47	16 Oct 13	28.156	0.40	0.40	0.050	0.16	0.01	0.02	RHS
48	16 Oct 13	28.158	0.40	0.40	0.050	0.16	0.01	0.02	RHS
49	17 Oct 13	21.662	0.20	0.40	0.050	0.08	0.00	0.01	LHS
50	17 Oct 13	20.286	0.60	0.20	0.050	0.12	0.01	0.01	LHS
51	17 Oct 13	20.288	0.60	0.20	0.050	0.12	0.01	0.01	LHS
52	17 Oct 13	20.290	0.60	0.20	0.050	0.12	0.01	0.01	LHS
53	17 Oct 13	21.732	0.60	0.40	0.050	0.24	0.01	0.03	LHS
54	17 Oct 13	21.734	0.60	0.40	0.050	0.24	0.01	0.03	LHS
55	17 Oct 13	23.690	0.60	0.40	0.050	0.24	0.01	0.03	LHS
56	17 Oct 13	23.692	0.60	0.40	0.050	0.24	0.01	0.03	LHS
57	17 Oct 13	23.694	0.60	0.40	0.050	0.24	0.01	0.03	LHS
58	17 Oct 13	23.696	0.60	0.40	0.050	0.24	0.01	0.03	LHS
59	17 Oct 13	38.744	0.40	0.20	0.050	0.08	0.00	0.01	LHS
60	17 Oct 13	42.454	0.20	0.20	0.050	0.04	0.00	0.00	RHS
CARRIED FORWARD:						802.72	40.14	93.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						802.72	40.14	93.12	
61	18 Oct 13	21.662	0.20	0.40	0.050	0.08	0.00	0.01	LHS
62	18 Oct 13	20.286	0.60	0.20	0.050	0.12	0.01	0.01	LHS
63	18 Oct 13	20.288	0.60	0.20	0.050	0.12	0.01	0.01	LHS
64	18 Oct 13	20.290	0.60	0.20	0.050	0.12	0.01	0.01	LHS
65	18 Oct 13	21.732	0.60	0.40	0.050	0.24	0.01	0.03	LHS
66	18 Oct 13	21.734	0.60	0.40	0.050	0.24	0.01	0.03	LHS
67	18 Oct 13	23.690	0.60	0.40	0.050	0.24	0.01	0.03	LHS
68	18 Oct 13	23.692	0.60	0.40	0.050	0.24	0.01	0.03	LHS
69	18 Oct 13	23.694	0.60	0.40	0.050	0.24	0.01	0.03	LHS
70	18 Oct 13	23.696	0.60	0.40	0.050	0.24	0.01	0.03	LHS
71	18 Oct 13	38.744	0.40	0.20	0.050	0.08	0.00	0.01	LHS
72	18 Oct 13	42.454	0.20	0.20	0.050	0.04	0.00	0.00	RHS
73	18 Oct 13	30.726	26.30	3.40	0.050	89.42	4.47	10.37	RHS
74	18 Oct 13	30.752	4.50	1.80	0.050	8.10	0.41	0.94	RHS
75	19 Oct 13	19.212	1.30	1.10	0.050	1.43	0.07	0.17	LHS
76	19 Oct 13	19.222	1.00	0.50	0.050	0.50	0.03	0.06	RHS
77	19 Oct 13	19.223	0.70	0.70	0.050	0.49	0.02	0.06	RHS
78	19 Oct 13	19.229	1.10	1.00	0.050	1.10	0.06	0.13	LHS
79	19 Oct 13	30.702	27.00	3.40	0.050	91.80	4.59	10.65	RHS
80	20 Oct 13	30.691	11.90	3.40	0.050	40.46	2.02	4.69	RHS
81	20 Oct 13	30.680	10.70	1.80	0.050	19.26	0.96	2.23	RHS
82	20 Oct 13	30.675	5.80	3.40	0.050	19.72	0.99	2.29	RHS
83	20 Oct 13	5.246	0.60	0.40	0.050	0.24	0.01	0.03	LHS
84	20 Oct 13	5.248	0.60	0.40	0.050	0.24	0.01	0.03	LHS
85	20 Oct 13	19.158	0.40	0.20	0.050	0.08	0.00	0.01	LHS
86	20 Oct 13	19.160	0.60	0.40	0.050	0.24	0.01	0.03	LHS
87	20 Oct 13	19.162	0.60	0.40	0.050	0.24	0.01	0.03	LHS
88	20 Oct 13	19.164	0.40	0.20	0.050	0.08	0.00	0.01	LHS
89	20 Oct 13	19.168	0.40	0.20	0.050	0.08	0.00	0.01	LHS
90	20 Oct 13	19.170	0.40	0.20	0.050	0.08	0.00	0.01	LHS
CARRIED FORWARD:						1,078.28	53.92	125.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,078.28	53.92	125.09	
91	20 Oct 13	30.726	26.30	3.40	0.050	89.42	4.47	10.37	RHS
92	20 Oct 13	30.752	4.50	1.80	0.050	8.10	0.41	0.94	RHS
93	20 Oct 13	19.212	1.30	1.10	0.050	1.43	0.07	0.17	LHS
94	20 Oct 13	19.222	1.00	0.50	0.050	0.50	0.03	0.06	RHS
95	20 Oct 13	19.223	0.70	0.70	0.050	0.49	0.02	0.06	RHS
96	20 Oct 13	19.229	1.10	1.00	0.050	1.10	0.06	0.13	LHS
97	20 Oct 13	30.702	27.00	3.40	0.050	91.80	4.59	10.65	RHS
98	20 Oct 13	30.691	11.90	3.40	0.050	40.46	2.02	4.69	RHS
99	20 Oct 13	30.680	10.70	1.80	0.050	19.26	0.96	2.23	RHS
100	20 Oct 13	30.675	5.80	3.40	0.050	19.72	0.99	2.29	RHS
101	21 Oct 13	5.246	0.60	0.40	0.050	0.24	0.01	0.03	LHS
102	21 Oct 13	5.248	0.60	0.40	0.050	0.24	0.01	0.03	LHS
103	21 Oct 13	19.158	0.40	0.20	0.050	0.08	0.00	0.01	LHS
104	21 Oct 13	19.160	0.60	0.40	0.050	0.24	0.01	0.03	LHS
105	21 Oct 13	19.162	0.60	0.40	0.050	0.24	0.01	0.03	LHS
106	21 Oct 13	19.164	0.40	0.20	0.050	0.08	0.00	0.01	LHS
107	21 Oct 13	19.168	0.40	0.20	0.050	0.08	0.00	0.01	LHS
108	21 Oct 13	19.170	0.40	0.20	0.050	0.08	0.00	0.01	LHS
109	21 Oct 13	26.080	0.50	0.50	0.050	0.25	0.01	0.03	LHS
110	21 Oct 13	30.752	7.70	2.00	0.050	15.40	0.77	1.79	RHS
111	21 Oct 13	30.738	14.00	3.40	0.050	47.60	2.38	5.52	RHS
112	22 Oct 13	28.790	1.20	0.40	0.050	0.48	0.02	0.06	RHS
113	22 Oct 13	28.792	1.20	0.40	0.050	0.48	0.02	0.06	RHS
114	22 Oct 13	28.796	0.80	0.40	0.050	0.32	0.02	0.04	LHS
115	22 Oct 13	28.798	0.80	0.40	0.050	0.32	0.02	0.04	LHS
116	22 Oct 13	28.802	0.60	0.40	0.050	0.24	0.01	0.03	LHS
117	22 Oct 13	28.804	0.60	0.40	0.050	0.24	0.01	0.03	LHS
118	22 Oct 13	30.714	9.20	3.70	0.050	34.04	1.70	3.95	RHS
119	22 Oct 13	30.716	9.20	3.70	0.050	34.04	1.70	3.95	RHS
120	22 Oct 13	30.718	9.20	3.70	0.050	34.04	1.70	3.95	RHS
CARRIED FORWARD:						1,519.29	75.97	176.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,519.29	75.97	176.24	
121	22 Oct 13	30.720	9.20	3.70	0.050	34.04	1.70	3.95	RHS
122	22 Oct 13	30.719	20.20	3.40	0.050	68.68	3.43	7.97	RHS
123	23 Oct 13	41.186	27.30	2.20	0.050	60.06	3.00	6.97	RHS
124	23 Oct 13	41.178	27.30	2.20	0.050	60.06	3.00	6.97	RHS
125	23 Oct 13	41.180	27.30	2.20	0.050	60.06	3.00	6.97	RHS
126	23 Oct 13	41.182	27.30	2.20	0.050	60.06	3.00	6.97	RHS
127	23 Oct 13	41.184	27.30	2.20	0.050	60.06	3.00	6.97	RHS
128	23 Oct 13	41.186	27.30	2.20	0.050	60.06	3.00	6.97	RHS
129	23 Oct 13	41.188	27.30	2.20	0.050	60.06	3.00	6.97	RHS
130	23 Oct 13	41.190	27.30	2.20	0.050	60.06	3.00	6.97	RHS
131	23 Oct 13	41.236	0.40	0.20	0.050	0.08	0.00	0.01	LHS
132	23 Oct 13	41.238	0.40	0.20	0.050	0.08	0.00	0.01	LHS
133	23 Oct 13	41.100	8.90	2.40	0.050	21.36	1.07	2.48	RHS
134	23 Oct 13	41.102	8.90	2.40	0.050	21.36	1.07	2.48	RHS
135	23 Oct 13	41.104	8.90	2.40	0.050	21.36	1.07	2.48	RHS
136	23 Oct 13	41.106	8.90	2.40	0.050	21.36	1.07	2.48	RHS
137	23 Oct 13	41.108	0.40	0.20	0.050	0.08	0.00	0.01	RHS
138	23 Oct 13	41.110	0.40	0.20	0.050	0.08	0.00	0.01	RHS
139	23 Oct 13	41.128	0.80	0.40	0.050	0.32	0.02	0.04	RHS
140	23 Oct 13	41.130	0.80	0.40	0.050	0.32	0.02	0.04	RHS
141	23 Oct 13	41.132	0.80	0.40	0.050	0.32	0.02	0.04	RHS
142	23 Oct 13	41.166	18.80	1.80	0.050	33.84	1.69	3.93	RHS
143	23 Oct 13	41.168	18.80	1.80	0.050	33.84	1.69	3.93	RHS
144	23 Oct 13	41.170	18.80	1.80	0.050	33.84	1.69	3.93	RHS
145	23 Oct 13	41.172	18.80	1.80	0.050	33.84	1.69	3.93	RHS
146	23 Oct 13	41.174	18.80	1.80	0.050	33.84	1.69	3.93	RHS
147	23 Oct 13	41.176	18.80	1.80	0.050	33.84	1.69	3.93	RHS
148	24 Oct 13	36.940	0.20	0.20	0.050	0.04	0.00	0.00	RHS
149	24 Oct 13	36.946	1.20	0.40	0.050	0.48	0.02	0.06	RHS
150	24 Oct 13	36.948	1.20	0.40	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						2,393.25	119.66	277.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,393.25	119.66	277.62	
151	24 Oct 13	36.950	1.20	0.40	0.050	0.48	0.02	0.06	RHS
152	25 Oct 13	21.534	1.40	0.40	0.050	0.56	0.03	0.06	LHS
153	25 Oct 13	21.536	1.40	0.40	0.050	0.56	0.03	0.06	LHS
154	25 Oct 13	21.538	1.40	0.40	0.050	0.56	0.03	0.06	LHS
155	25 Oct 13	21.546	0.80	0.40	0.050	0.32	0.02	0.04	RHS
156	25 Oct 13	21.548	0.80	0.40	0.050	0.32	0.02	0.04	RHS
157	25 Oct 13	21.568	0.80	0.40	0.050	0.32	0.02	0.04	LHS
158	25 Oct 13	21.570	0.80	0.40	0.050	0.32	0.02	0.04	LHS
159	25 Oct 13	21.596	1.40	0.40	0.050	0.56	0.03	0.06	RHS
160	25 Oct 13	21.598	1.40	0.40	0.050	0.56	0.03	0.06	RHS
161	25 Oct 13	21.600	1.40	0.40	0.050	0.56	0.03	0.06	RHS
162	25 Oct 13	21.602	1.40	0.40	0.050	0.56	0.03	0.06	RHS
163	25 Oct 13	24.000	1.10	0.20	0.050	0.22	0.01	0.03	RHS
164	25 Oct 13	24.020	1.10	0.20	0.050	0.22	0.01	0.03	RHS
165	25 Oct 13	24.040	1.20	0.20	0.050	0.24	0.01	0.03	RHS
166	25 Oct 13	24.060	1.20	0.20	0.050	0.24	0.01	0.03	RHS
167	25 Oct 13	24.080	1.20	0.20	0.050	0.24	0.01	0.03	RHS
168	28 Oct 13	20.556	0.80	0.40	0.050	0.32	0.02	0.04	RHS
169	28 Oct 13	20.558	0.80	0.40	0.050	0.32	0.02	0.04	RHS
170	28 Oct 13	21.474	1.80	0.40	0.050	0.72	0.04	0.08	RHS
171	28 Oct 13	21.476	1.80	0.40	0.050	0.72	0.04	0.08	RHS
172	28 Oct 13	21.478	1.80	0.40	0.050	0.72	0.04	0.08	RHS
173	28 Oct 13	21.482	0.80	0.40	0.050	0.32	0.02	0.04	RHS
174	28 Oct 13	21.484	0.80	0.40	0.050	0.32	0.02	0.04	RHS
175	28 Oct 13	21.486	13.40	1.40	0.050	18.76	0.94	2.18	RHS
176	28 Oct 13	21.488	13.40	1.40	0.050	18.76	0.94	2.18	RHS
177	28 Oct 13	21.490	13.40	1.40	0.050	18.76	0.94	2.18	RHS
178	28 Oct 13	21.492	13.40	1.40	0.050	18.76	0.94	2.18	RHS
179	28 Oct 13	21.494	13.40	1.40	0.050	18.76	0.94	2.18	RHS
180	28 Oct 13	27.998	1.80	0.40	0.050	0.72	0.04	0.08	RHS
TOTAL:						2,498.05	124.90	289.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOK KAWI

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						170.72	8.54	19.81	
1	03 Oct 13	2.409	0.50	0.50	0.050	0.25	0.01	0.03	RHS
2	03 Oct 13	1.880	8.70	1.30	0.050	11.31	0.57	1.31	LHS
3	03 Oct 13	1.890	4.30	0.80	0.050	3.44	0.17	0.40	LHS
4	03 Oct 13	1.894	3.00	1.20	0.050	3.60	0.18	0.42	LHS
5	03 Oct 13	1.897	6.40	2.30	0.050	14.72	0.74	1.71	LHS
6	03 Oct 13	2.405	0.50	0.50	0.050	0.25	0.01	0.03	LHS
7	03 Oct 13	2.510	0.60	0.40	0.050	0.24	0.01	0.03	LHS
8	08 Oct 13	5.500	1.00	0.60	0.050	0.60	0.03	0.07	LHS
9	08 Oct 13	5.600	1.00	0.80	0.050	0.80	0.04	0.09	LHS
10	08 Oct 13	5.630	0.80	0.50	0.050	0.40	0.02	0.05	LHS
11	08 Oct 13	5.585	1.00	0.50	0.050	0.50	0.03	0.06	LHS
12	08 Oct 13	5.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	08 Oct 13	5.652	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	08 Oct 13	5.697	0.70	0.50	0.050	0.35	0.02	0.04	LHS
15	08 Oct 13	5.702	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	08 Oct 13	5.706	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	08 Oct 13	5.721	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	08 Oct 13	5.731	0.50	0.50	0.050	0.25	0.01	0.03	LHS
19	08 Oct 13	6.435	3.80	2.00	0.050	7.60	0.38	0.88	LHS
20	08 Oct 13	6.437	0.90	0.50	0.050	0.45	0.02	0.05	LHS
21	08 Oct 13	6.760	3.00	1.20	0.050	3.60	0.18	0.42	LHS
22	08 Oct 13	6.427	6.80	0.90	0.050	6.12	0.31	0.71	LHS
23	08 Oct 13	6.455	7.90	1.00	0.050	7.90	0.40	0.92	LHS
24	08 Oct 13	6.860	3.20	3.10	0.050	9.92	0.50	1.15	LHS
25	10 Oct 13	2.606	4.40	2.30	0.050	10.12	0.51	1.17	LHS
26	10 Oct 13	2.355	1.00	0.90	0.050	0.90	0.05	0.10	LHS
27	10 Oct 13	2.606	3.00	0.80	0.050	2.40	0.12	0.28	LHS
28	10 Oct 13	2.609	1.40	1.30	0.050	1.82	0.09	0.21	LHS
29	10 Oct 13	2.610	4.30	2.60	0.050	11.18	0.56	1.30	LHS
30	10 Oct 13	2.614	6.70	2.20	0.050	14.74	0.74	1.71	LHS
CARRIED FORWARD:						285.43	14.28	33.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						285.43	14.28	33.12	
31	14 Oct 13	2.620	7.40	1.90	0.050	14.06	0.70	1.63	LHS
32	14 Oct 13	2.621	10.90	1.30	0.050	14.17	0.71	1.64	LHS
33	14 Oct 13	2.627	1.40	1.20	0.050	1.68	0.08	0.19	LHS
34	14 Oct 13	2.629	1.20	1.00	0.050	1.20	0.06	0.14	LHS
35	14 Oct 13	2.627	4.00	3.10	0.050	12.40	0.62	1.44	LHS
36	14 Oct 13	2.588	6.40	1.10	0.050	7.04	0.35	0.82	LHS
37	14 Oct 13	2.588	7.00	1.80	0.050	12.60	0.63	1.46	LHS
38	14 Oct 13	2.596	1.40	1.10	0.050	1.54	0.08	0.18	LHS
39	14 Oct 13	2.597	5.40	1.10	0.050	5.94	0.30	0.69	LHS
40	14 Oct 13	2.597	3.30	1.80	0.050	5.94	0.30	0.69	LHS
41	14 Oct 13	2.599	2.90	2.30	0.050	6.67	0.33	0.77	LHS
42	14 Oct 13	3.380	0.40	0.40	0.050	0.16	0.01	0.02	RHS
43	14 Oct 13	2.800	0.80	0.40	0.050	0.32	0.02	0.04	RHS
44	23 Oct 13	0.213	0.60	0.40	0.050	0.24	0.01	0.03	RHS
45	23 Oct 13	3.180	0.60	0.40	0.050	0.24	0.01	0.03	LHS
46	23 Oct 13	3.176	1.00	0.40	0.050	0.40	0.02	0.05	LHS
47	23 Oct 13	3.213	1.00	0.40	0.050	0.40	0.02	0.05	RHS
48	23 Oct 13	3.216	2.80	1.60	0.050	4.48	0.22	0.52	RHS
49	23 Oct 13	3.219	0.40	0.40	0.050	0.16	0.01	0.02	RHS
TOTAL:						375.07	18.76	43.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JLN MASUK KE LPG TERBANG LAMA

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						52.32	2.62	6.07	
1	20 Oct 13	0.085	2.20	1.00	0.050	2.20	0.11	0.26	LHS
2	20 Oct 13	0.090	2.20	0.40	0.050	0.88	0.04	0.10	LHS
3	20 Oct 13	0.094	2.30	1.00	0.050	2.30	0.12	0.27	LHS
4	20 Oct 13	0.104	1.60	1.10	0.050	1.76	0.09	0.20	LHS
5	20 Oct 13	0.108	2.40	1.10	0.050	2.64	0.13	0.31	LHS
6	20 Oct 13	0.110	1.20	0.80	0.050	0.96	0.05	0.11	LHS
7	20 Oct 13	0.113	1.60	1.00	0.050	1.60	0.08	0.19	LHS
8	20 Oct 13	0.117	1.20	1.00	0.050	1.20	0.06	0.14	LHS
9	20 Oct 13	0.122	1.80	1.20	0.050	2.16	0.11	0.25	LHS
10	20 Oct 13	0.126	1.30	1.10	0.050	1.43	0.07	0.17	LHS
11	20 Oct 13	0.130	2.40	1.00	0.050	2.40	0.12	0.28	LHS
12	20 Oct 13	0.132	1.60	1.30	0.050	2.08	0.10	0.24	LHS
13	20 Oct 13	0.136	1.70	0.70	0.050	1.19	0.06	0.14	LHS
14	20 Oct 13	0.139	3.40	1.30	0.050	4.42	0.22	0.51	LHS
15	20 Oct 13	0.251	1.30	0.80	0.050	1.04	0.05	0.12	LHS
16	20 Oct 13	0.254	3.50	1.00	0.050	3.50	0.18	0.41	LHS
17	20 Oct 13	0.255	1.00	1.40	0.050	1.40	0.07	0.16	LHS
18	20 Oct 13	0.259	1.50	1.00	0.050	1.50	0.08	0.17	LHS
19	20 Oct 13	0.263	1.70	0.90	0.050	1.53	0.08	0.18	LHS
20	20 Oct 13	0.266	1.70	1.00	0.050	1.70	0.09	0.20	LHS
21	20 Oct 13	0.324	4.20	0.80	0.050	3.36	0.17	0.39	LHS
22	20 Oct 13	0.327	3.50	1.00	0.050	3.50	0.18	0.41	LHS
23	20 Oct 13	0.330	2.10	1.00	0.050	2.10	0.11	0.24	LHS
24	20 Oct 13	0.336	2.00	1.20	0.050	2.40	0.12	0.28	LHS
25	20 Oct 13	0.341	2.50	1.10	0.050	2.75	0.14	0.32	LHS
26	26 Oct 13	0.705	5.90	1.10	0.050	6.49	0.32	0.75	RHS
27	26 Oct 13	0.420	4.30	1.10	0.050	4.73	0.24	0.55	RHS
28	26 Oct 13	0.415	2.00	1.00	0.050	2.00	0.10	0.23	RHS
29	26 Oct 13	0.386	7.00	0.90	0.050	6.30	0.32	0.73	RHS
30	26 Oct 13	0.108	4.00	1.00	0.050	4.00	0.20	0.46	LHS
TOTAL:						127.84	6.40	14.83	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,408.72	339.29	1,748.01	93.56	18.39	111.95	217.08	42.68	259.76
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	707.01	61.75	768.76	47.06	3.28	50.34	109.20	7.65	116.85
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	353.35	71.61	424.96	22.52	3.97	26.49	52.27	9.22	61.49
			TOTAL:	2,469.08	472.65	2,941.73	163.14	25.64	188.78	378.55	59.55	438.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,408.72	93.56	217.08	
1	09 Oct 13	58.252	7.20	1.30	0.050	9.36	0.47	1.09	RHS
2	09 Oct 13	47.958	0.60	1.30	0.075	0.78	0.06	0.14	LHS
3	09 Oct 13	47.961	1.30	1.30	0.075	1.69	0.13	0.30	LHS
4	16 Oct 13	45.233	11.50	1.70	0.100	19.55	1.96	4.55	LHS
5	16 Oct 13	47.962	17.20	1.80	0.050	30.96	1.55	3.60	LHS
6	19 Oct 13	74.678	2.60	1.50	0.075	3.90	0.29	0.67	RHS
7	19 Oct 13	74.677	1.00	1.50	0.025	1.50	0.04	0.09	RHS
8	19 Oct 13	74.663	3.20	1.20	0.075	3.84	0.29	0.67	LHS
9	19 Oct 13	74.662	1.40	1.40	0.025	1.96	0.05	0.12	LHS
10	19 Oct 13	74.639	1.50	1.10	0.075	1.65	0.12	0.28	LHS
11	19 Oct 13	74.550	1.70	1.20	0.075	2.04	0.15	0.35	RHS
12	19 Oct 13	70.550	2.70	0.80	0.050	2.16	0.11	0.26	RHS
13	19 Oct 13	70.511	1.50	0.80	0.050	1.20	0.06	0.14	RHS
14	22 Oct 13	91.500	1.60	1.00	0.050	1.60	0.08	0.19	LHS
15	22 Oct 13	89.300	7.00	0.70	0.050	4.90	0.25	0.58	RHS
16	22 Oct 13	89.270	14.60	0.80	0.050	11.68	0.58	1.35	RHS
17	22 Oct 13	89.250	8.70	0.60	0.050	5.22	0.26	0.60	RHS
18	22 Oct 13	88.905	1.60	1.00	0.075	1.60	0.12	0.28	RHS
19	22 Oct 13	88.900	1.70	1.20	0.075	2.04	0.15	0.35	RHS
20	22 Oct 13	86.250	14.80	1.30	0.050	19.24	0.96	2.23	RHS
21	22 Oct 13	86.202	4.00	1.30	0.050	5.20	0.26	0.60	RHS
22	22 Oct 13	86.200	7.00	1.50	0.050	10.50	0.53	1.23	RHS
23	23 Oct 13	74.368	2.10	0.50	0.100	1.05	0.11	0.26	RHS
24	23 Oct 13	74.378	3.80	0.60	0.100	2.28	0.23	0.53	RHS
25	23 Oct 13	74.380	3.70	1.00	0.025	3.70	0.09	0.21	RHS
26	23 Oct 13	74.381	3.70	1.50	0.075	5.55	0.42	0.97	RHS
27	25 Oct 13	74.380	5.00	1.30	0.050	6.50	0.33	0.77	LHS
28	25 Oct 13	74.387	4.40	1.20	0.050	5.28	0.26	0.60	LHS
29	25 Oct 13	76.171	2.80	1.50	0.100	4.20	0.42	0.97	RHS
30	25 Oct 13	76.184	3.50	1.30	0.100	4.55	0.46	1.07	RHS
CARRIED FORWARD :						1,584.40	104.35	242.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,584.40	104.35	242.13	
31	25 Oct 13	76.245	2.90	0.80	0.050	2.32	0.12	0.28	LHS
32	25 Oct 13	76.929	6.00	1.20	0.050	7.20	0.36	0.84	LHS
33	25 Oct 13	77.277	1.20	0.70	0.050	0.84	0.04	0.09	LHS
34	25 Oct 13	78.058	0.70	0.60	0.050	0.42	0.02	0.05	LHS
35	25 Oct 13	78.089	0.90	0.80	0.050	0.72	0.04	0.09	RHS
36	25 Oct 13	78.096	1.00	0.70	0.050	0.70	0.04	0.09	LHS
37	25 Oct 13	78.347	2.80	1.20	0.050	3.36	0.17	0.39	LHS
38	25 Oct 13	78.351	0.60	0.50	0.050	0.30	0.02	0.05	LHS
39	25 Oct 13	78.514	0.70	0.50	0.050	0.35	0.02	0.05	LHS
40	25 Oct 13	78.759	2.10	0.70	0.050	1.47	0.07	0.16	LHS
41	25 Oct 13	80.661	0.50	0.50	0.050	0.25	0.01	0.02	RHS
42	25 Oct 13	80.685	1.90	1.00	0.025	1.90	0.05	0.12	LHS
43	25 Oct 13	80.687	3.80	1.10	0.025	4.18	0.10	0.23	LHS
44	25 Oct 13	81.470	0.90	0.80	0.050	0.72	0.04	0.09	LHS
45	29 Oct 13	45.496	8.30	1.60	0.050	13.28	0.66	1.53	LHS
46	29 Oct 13	45.500	21.80	1.20	0.050	26.16	1.31	3.04	RHS
47	29 Oct 13	45.519	14.40	1.40	0.050	20.16	1.01	2.34	LHS
48	29 Oct 13	47.505	1.20	0.90	0.050	1.08	0.05	0.12	LHS
49	29 Oct 13	48.000	6.70	1.90	0.050	12.73	0.64	1.48	LHS
50	29 Oct 13	48.003	5.30	1.20	0.050	6.36	0.32	0.74	LHS
51	29 Oct 13	48.007	3.40	2.90	0.075	9.86	0.74	1.72	LHS
52	29 Oct 13	48.448	1.40	1.10	0.050	1.54	0.08	0.19	RHS
53	29 Oct 13	51.489	0.90	0.70	0.050	0.63	0.03	0.07	LHS
54	29 Oct 13	51.512	1.20	1.10	0.050	1.32	0.07	0.16	RHS
55	29 Oct 13	54.260	1.20	0.90	0.050	1.08	0.05	0.12	LHS
56	29 Oct 13	64.203	1.60	1.20	0.050	1.92	0.10	0.23	LHS
57	29 Oct 13	64.448	1.60	0.80	0.050	1.28	0.06	0.14	LHS
58	29 Oct 13	64.456	1.20	0.90	0.050	1.08	0.05	0.12	LHS
59	29 Oct 13	65.552	2.10	1.20	0.050	2.52	0.13	0.30	RHS
60	29 Oct 13	67.721	2.20	1.30	0.050	2.86	0.14	0.32	RHS
CARRIED FORWARD :						1,712.99	110.89	257.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,712.99	110.89	257.30	
61	30 Oct 13	63.817	1.30	0.90	0.050	1.17	0.06	0.14	LHS
62	30 Oct 13	64.890	2.50	0.70	0.025	1.75	0.04	0.09	RHS
63	30 Oct 13	65.100	1.60	1.00	0.025	1.60	0.04	0.09	RHS
64	30 Oct 13	66.460	1.10	1.00	0.025	1.10	0.03	0.07	RHS
65	30 Oct 13	67.050	2.10	1.00	0.025	2.10	0.05	0.12	RHS
66	30 Oct 13	68.710	2.00	0.90	0.025	1.80	0.05	0.12	RHS
67	30 Oct 13	69.830	2.20	1.00	0.025	2.20	0.06	0.14	RHS
68	30 Oct 13	70.670	2.20	1.00	0.025	2.20	0.06	0.14	RHS
69	30 Oct 13	74.960	5.90	1.30	0.025	7.67	0.19	0.44	RHS
70	30 Oct 13	74.968	1.60	1.00	0.025	1.60	0.04	0.09	RHS
71	30 Oct 13	74.970	7.10	0.90	0.025	6.39	0.16	0.37	RHS
72	30 Oct 13	84.015	0.90	0.80	0.050	0.72	0.04	0.09	LHS
73	30 Oct 13	89.102	1.30	0.90	0.050	1.17	0.06	0.14	RHS
74	30 Oct 13	89.545	3.30	0.80	0.050	2.64	0.13	0.30	RHS
75	30 Oct 13	89.550	1.30	0.70	0.050	0.91	0.05	0.12	RHS
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
TOTAL :						1,748.01	111.95	259.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						707.01	47.06	109.20	
1	09 Oct 13	112.294	1.10	0.70	0.050	0.77	0.04	0.09	LHS
2	09 Oct 13	112.292	2.60	1.30	0.025	3.38	0.08	0.19	LHS
3	09 Oct 13	112.288	1.90	1.30	0.050	2.47	0.12	0.28	LHS
4	09 Oct 13	112.287	2.70	1.20	0.025	3.24	0.08	0.19	RHS
5	09 Oct 13	112.263	3.20	2.00	0.025	6.40	0.16	0.37	RHS
6	09 Oct 13	112.260	2.10	1.20	0.050	2.52	0.13	0.30	LHS
7	12 Oct 13	132.534	1.60	1.00	0.050	1.60	0.08	0.19	RHS
8	12 Oct 13	105.536	1.40	1.20	0.050	1.68	0.08	0.19	RHS
9	12 Oct 13	105.398	1.20	1.10	0.050	1.32	0.07	0.16	LHS
10	12 Oct 13	104.460	0.80	0.70	0.050	0.56	0.03	0.07	LHS
11	12 Oct 13	104.458	0.70	0.60	0.050	0.42	0.02	0.05	LHS
12	12 Oct 13	104.378	1.10	0.90	0.050	0.99	0.05	0.12	LHS
13	12 Oct 13	104.134	0.80	0.70	0.050	0.56	0.03	0.07	RHS
14	12 Oct 13	104.132	0.90	0.80	0.050	0.72	0.04	0.09	RHS
15	12 Oct 13	102.260	0.90	0.80	0.050	0.72	0.04	0.09	RHS
16	12 Oct 13	102.257	1.20	0.90	0.050	1.08	0.05	0.12	RHS
17	12 Oct 13	102.217	1.20	0.90	0.050	1.08	0.05	0.12	RHS
18	14 Oct 13	110.375	0.90	0.80	0.100	0.72	0.07	0.16	RHS
19	14 Oct 13	102.615	0.80	0.60	0.050	0.48	0.02	0.05	RHS
20	14 Oct 13	102.617	0.70	0.40	0.050	0.28	0.01	0.02	LHS
21	14 Oct 13	102.618	0.60	0.40	0.050	0.24	0.01	0.02	LHS
22	14 Oct 13	102.620	0.90	0.50	0.050	0.45	0.02	0.05	LHS
23	14 Oct 13	102.622	0.50	0.40	0.050	0.20	0.01	0.02	LHS
24	14 Oct 13	108.225	2.30	0.90	0.075	2.07	0.16	0.37	RHS
25	16 Oct 13	123.264	1.40	0.80	0.075	1.12	0.08	0.19	RHS
26	18 Oct 13	103.400	2.20	0.80	0.075	1.76	0.13	0.30	LHS
27	18 Oct 13	102.800	2.40	1.80	0.100	4.32	0.43	1.00	RHS
28	18 Oct 13	102.750	1.40	0.50	0.075	0.70	0.05	0.12	LHS
29	18 Oct 13	102.400	1.20	1.00	0.075	1.20	0.09	0.21	RHS
30	18 Oct 13	100.420	1.50	0.80	0.075	1.20	0.09	0.21	LHS
CARRIED FORWARD :						751.26	49.38	114.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						751.26	49.38	114.61	
31	22 Oct 13	123.395	1.40	1.10	0.050	1.54	0.08	0.19	RHS
32	22 Oct 13	123.390	1.20	0.90	0.050	1.08	0.05	0.12	RHS
33	22 Oct 13	123.387	0.90	0.60	0.050	0.54	0.03	0.07	RHS
34	22 Oct 13	121.165	1.20	1.10	0.050	1.32	0.07	0.16	RHS
35	22 Oct 13	120.250	2.00	1.40	0.075	2.80	0.21	0.49	RHS
36	22 Oct 13	119.850	1.40	1.10	0.050	1.54	0.08	0.19	RHS
37	22 Oct 13	119.800	5.60	0.90	0.050	5.04	0.25	0.58	RHS
38	26 Oct 13	128.732	1.40	1.00	0.075	1.40	0.11	0.26	LHS
39	26 Oct 13	126.800	1.20	0.70	0.050	0.84	0.04	0.09	LHS
40	26 Oct 13	132.900	2.00	0.70	0.025	1.40	0.04	0.09	LHS
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL						768.76	50.34	116.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						353.35	22.52	52.27	
1	11 Oct 13	158.679	4.20	2.00	0.100	8.40	0.84	1.95	RHS
2	11 Oct 13	158.676	0.50	0.40	0.050	0.20	0.01	0.02	LHS
3	11 Oct 13	158.675	1.30	1.20	0.075	1.56	0.12	0.28	LHS
4	12 Oct 13	149.541	0.50	0.40	0.050	0.20	0.01	0.02	RHS
5	12 Oct 13	149.553	1.50	0.80	0.050	1.20	0.06	0.14	RHS
6	12 Oct 13	149.610	1.20	0.60	0.050	0.72	0.04	0.09	LHS
7	12 Oct 13	152.384	1.40	1.00	0.050	1.40	0.07	0.16	RHS
8	12 Oct 13	152.388	2.30	1.20	0.075	2.76	0.21	0.49	RHS
9	16 Oct 13	145.407	1.00	0.40	0.025	0.40	0.01	0.02	RHS
10	16 Oct 13	145.410	1.00	0.50	0.025	0.50	0.01	0.02	RHS
11	16 Oct 13	145.412	2.30	0.60	0.025	1.38	0.03	0.07	RHS
12	16 Oct 13	145.416	0.60	0.80	0.025	0.48	0.01	0.02	RHS
13	16 Oct 13	145.418	1.50	0.90	0.025	1.35	0.03	0.07	RHS
14	16 Oct 13	148.142	0.80	1.70	0.050	1.36	0.07	0.16	LHS
15	16 Oct 13	148.145	1.40	2.70	0.075	3.78	0.28	0.65	RHS
16	16 Oct 13	148.147	0.70	1.50	0.050	1.05	0.05	0.12	RHS
17	16 Oct 13	152.652	1.30	1.10	0.050	1.43	0.07	0.16	RHS
18	16 Oct 13	153.827	5.60	0.80	0.050	4.48	0.22	0.51	RHS
19	16 Oct 13	156.531	1.10	1.70	0.075	1.87	0.14	0.32	RHS
20	16 Oct 13	160.002	0.80	0.60	0.050	0.48	0.02	0.05	RHS
21	18 Oct 13	163.967	0.70	0.80	0.050	0.56	0.03	0.07	RHS
22	18 Oct 13	163.965	1.00	0.80	0.050	0.80	0.04	0.09	RHS
23	18 Oct 13	163.962	0.90	0.70	0.050	0.63	0.03	0.07	RHS
24	18 Oct 13	163.960	2.10	1.00	0.050	2.10	0.11	0.26	RHS
25	18 Oct 13	162.782	5.10	0.70	0.050	3.57	0.18	0.42	RHS
26	18 Oct 13	162.674	0.90	0.50	0.050	0.45	0.02	0.05	RHS
27	18 Oct 13	159.308	1.70	0.30	0.050	0.51	0.03	0.07	LHS
28	18 Oct 13	158.752	0.40	0.40	0.050	0.16	0.01	0.02	RHS
29	18 Oct 13	158.758	1.00	0.30	0.050	0.30	0.02	0.05	RHS
30	18 Oct 13	158.848	0.70	0.60	0.050	0.42	0.02	0.05	RHS
CARRIED FORWARD :						397.85	25.31	58.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: October 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						397.85	25.31	58.74	
31	18 Oct 13	158.844	0.90	0.70	0.050	0.63	0.03	0.07	RHS
32	18 Oct 13	159.208	2.10	0.90	0.050	1.89	0.09	0.21	LHS
33	18 Oct 13	148.584	2.80	1.00	0.025	2.80	0.07	0.16	LHS
34	26 Oct 13	142.944	1.00	0.50	0.050	0.50	0.03	0.07	LHS
35	26 Oct 13	142.942	3.30	1.00	0.050	3.30	0.17	0.39	LHS
36	26 Oct 13	142.936	3.00	1.20	0.050	3.60	0.18	0.42	LHS
37	26 Oct 13	141.926	3.10	1.40	0.050	4.34	0.22	0.51	RHS
38	29 Oct 13	160.650	1.80	0.70	0.05	1.26	0.06	0.14	LHS
39	29 Oct 13	164.250	0.80	0.80	0.025	0.64	0.02	0.05	LHS
40	29 Oct 13	164.250	0.80	0.70	0.025	0.56	0.01	0.02	RHS
41	29 Oct 13	163.320	2.10	1.50	0.025	3.15	0.08	0.19	RHS
42	29 Oct 13	147.342	0.60	0.50	0.050	0.30	0.02	0.05	LHS
43	29 Oct 13	147.348	1.60	1.20	0.050	1.92	0.10	0.23	LHS
44	29 Oct 13	148.258	0.90	0.70	0.050	0.63	0.03	0.07	LHS
45	29 Oct 13	148.260	0.80	0.60	0.050	0.48	0.02	0.05	LHS
46	29 Oct 13	148.350	0.80	0.60	0.050	0.48	0.02	0.05	LHS
47	29 Oct 13	148.460	0.90	0.70	0.050	0.63	0.03	0.07	LHS
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL						424.96	26.49	61.49	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	260.230	81.891	342.121	13.093	4.117	17.210	30.409	9.558	39.967
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	120.010	34.920	154.930	6.048	1.757	7.805	12.905	4.087	16.992
3	Beaufort	502	Jalan Beaufort - Menumbok	127.220	30.820	158.040	6.402	1.550	7.952	14.873	3.601	18.474
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	95.270	29.330	124.600	4.795	1.471	6.266	11.145	3.420	14.565
			TOTAL:	602.730	176.961	779.691	30.338	8.895	39.233	69.332	20.666	89.998

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	260.230	13.093	30.409	
1	04 Oct 13	87.590	0.40	0.80	0.050	0.320	0.016	0.037	LHS
2	04 Oct 13	88.900	0.50	0.90	0.050	0.450	0.023	0.053	LHS
3	07 Oct 13	99.890	0.40	0.70	0.050	0.280	0.014	0.032	LHS
4	07 Oct 13	99.905	0.50	0.70	0.050	0.350	0.018	0.042	LHS
5	07 Oct 13	99.910	0.50	0.40	0.050	0.200	0.010	0.023	LHS
6	07 Oct 13	99.915	0.60	0.70	0.050	0.420	0.021	0.049	LHS
7	07 Oct 13	99.919	0.70	0.80	0.050	0.560	0.028	0.065	LHS
8	07 Oct 13	99.921	0.60	0.50	0.050	0.300	0.015	0.035	LHS
9	07 Oct 13	99.925	0.40	0.80	0.050	0.320	0.016	0.037	LHS
10	07 Oct 13	99.929	0.60	0.80	0.050	0.480	0.024	0.056	LHS
11	07 Oct 13	99.930	0.50	0.90	0.050	0.450	0.023	0.053	LHS
12	07 Oct 13	99.945	0.70	0.80	0.050	0.560	0.028	0.065	LHS
13	07 Oct 13	99.947	0.40	0.70	0.050	0.280	0.014	0.032	LHS
14	07 Oct 13	99.950	0.90	0.70	0.050	0.630	0.032	0.074	LHS
15	07 Oct 13	99.962	0.60	0.70	0.050	0.420	0.021	0.049	LHS
16	07 Oct 13	99.965	0.80	0.80	0.050	0.640	0.032	0.074	LHS
17	07 Oct 13	99.967	0.50	0.80	0.050	0.400	0.020	0.046	LHS
18	07 Oct 13	99.970	0.80	0.80	0.050	0.640	0.032	0.074	LHS
19	07 Oct 13	99.972	0.90	0.70	0.050	0.630	0.032	0.074	LHS
20	07 Oct 13	99.979	0.80	0.70	0.050	0.560	0.028	0.065	LHS
21	10 Oct 13	99.983	0.60	0.70	0.050	0.420	0.021	0.049	LHS
22	10 Oct 13	100.555	0.70	0.80	0.050	0.560	0.028	0.065	LHS
23	10 Oct 13	100.557	0.80	0.90	0.050	0.720	0.036	0.084	LHS
24	10 Oct 13	100.559	0.60	0.90	0.050	0.540	0.027	0.063	LHS
25	10 Oct 13	100.563	0.60	0.60	0.050	0.360	0.018	0.042	LHS
26	10 Oct 13	100.675	0.60	0.70	0.050	0.420	0.021	0.049	LHS
27	10 Oct 13	100.725	0.50	0.70	0.050	0.350	0.018	0.042	LHS
28	10 Oct 13	100.732	0.30	0.70	0.050	0.210	0.011	0.026	LHS
29	10 Oct 13	100.735	0.60	0.80	0.050	0.480	0.024	0.056	LHS
30	10 Oct 13	100.847	0.70	0.80	0.050	0.560	0.028	0.065	LHS
CARRIED FORWARD:						273.740	13.772	31.985	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	273.740	13.772	31.985	
31	10 Oct 13	100.740	0.40	0.70	0.050	0.280	0.014	0.032	LHS
32	13 Oct 13	100.743	0.40	0.70	0.050	0.280	0.014	0.032	LHS
33	13 Oct 13	100.747	0.90	0.70	0.050	0.630	0.032	0.074	LHS
34	13 Oct 13	100.751	0.40	0.90	0.050	0.360	0.018	0.042	LHS
35	13 Oct 13	100.765	0.80	0.90	0.050	0.720	0.036	0.084	LHS
36	13 Oct 13	100.780	0.90	0.80	0.050	0.720	0.036	0.084	LHS
37	13 Oct 13	100.785	0.50	0.90	0.050	0.450	0.023	0.053	LHS
38	13 Oct 13	100.787	0.50	0.80	0.050	0.400	0.020	0.046	LHS
39	13 Oct 13	100.800	0.50	0.90	0.050	0.450	0.023	0.053	LHS
40	13 Oct 13	100.812	0.90	0.80	0.050	0.720	0.036	0.084	LHS
41	13 Oct 13	100.815	0.60	0.70	0.050	0.420	0.021	0.049	LHS
42	13 Oct 13	100.820	0.70	0.90	0.050	0.630	0.032	0.074	LHS
43	13 Oct 13	100.825	0.40	0.70	0.050	0.280	0.014	0.032	LHS
44	13 Oct 13	100.830	0.70	0.80	0.050	0.560	0.028	0.065	LHS
45	13 Oct 13	100.832	0.40	0.70	0.050	0.280	0.014	0.032	LHS
46	16 Oct 13	100.837	0.80	0.90	0.050	0.720	0.036	0.084	LHS
47	16 Oct 13	100.840	0.50	0.80	0.050	0.400	0.020	0.046	LHS
48	16 Oct 13	100.845	0.70	0.90	0.050	0.630	0.032	0.074	LHS
49	16 Oct 13	100.847	0.50	0.50	0.050	0.250	0.013	0.030	LHS
50	16 Oct 13	100.850	0.60	0.90	0.050	0.540	0.027	0.063	RHS
51	16 Oct 13	100.859	0.40	0.90	0.050	0.360	0.018	0.042	LHS
52	16 Oct 13	100.865	0.60	0.70	0.050	0.420	0.021	0.049	LHS
53	16 Oct 13	95.300	0.60	0.40	0.050	0.240	0.012	0.028	LHS
54	16 Oct 13	95.540	0.70	0.90	0.050	0.630	0.032	0.074	LHS
55	16 Oct 13	95.545	0.80	0.70	0.050	0.560	0.028	0.065	LHS
56	16 Oct 13	92.260	0.60	0.50	0.050	0.300	0.015	0.035	LHS
57	16 Oct 13	92.263	0.40	0.60	0.050	0.240	0.012	0.028	LHS
58	16 Oct 13	92.270	0.80	0.70	0.050	0.560	0.028	0.065	LHS
59	16 Oct 13	92.272	0.60	0.90	0.050	0.540	0.027	0.063	LHS
60	16 Oct 13	92.280	0.90	0.80	0.050	0.720	0.036	0.084	LHS
CARRIED FORWARD:						288.030	14.490	33.651	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	288.030	14.490	33.651	
61	19 Oct 13	92.283	0.90	0.80	0.050	0.720	0.036	0.084	LHS
62	19 Oct 13	92.270	0.70	0.60	0.050	0.420	0.021	0.049	RHS
63	19 Oct 13	92.275	0.80	0.90	0.050	0.720	0.036	0.084	RHS
64	19 Oct 13	92.278	0.90	0.90	0.050	0.810	0.041	0.095	RHS
65	19 Oct 13	92.281	0.90	0.50	0.050	0.450	0.023	0.053	RHS
66	19 Oct 13	92.284	0.90	0.70	0.050	0.630	0.032	0.074	RHS
67	19 Oct 13	72.780	0.50	0.90	0.050	0.450	0.023	0.053	LHS
68	19 Oct 13	72.800	0.90	0.60	0.050	0.540	0.027	0.063	LHS
69	19 Oct 13	72.973	0.80	0.70	0.050	0.560	0.028	0.065	LHS
70	19 Oct 13	74.980	0.70	0.90	0.050	0.630	0.032	0.074	LHS
71	19 Oct 13	77.530	0.60	0.80	0.050	0.480	0.024	0.056	LHS
72	19 Oct 13	89.900	0.80	0.50	0.050	0.400	0.020	0.046	LHS
73	19 Oct 13	89.914	0.90	0.70	0.050	0.630	0.032	0.074	LHS
74	19 Oct 13	89.920	0.80	0.80	0.050	0.640	0.032	0.074	LHS
75	22 Oct 13	81.200	0.70	0.50	0.050	0.350	0.018	0.042	LHS
76	22 Oct 13	81.203	0.50	0.60	0.050	0.300	0.015	0.035	LHS
77	22 Oct 13	81.204	0.90	0.60	0.050	0.540	0.027	0.063	LHS
78	22 Oct 13	81.207	0.60	0.70	0.050	0.420	0.021	0.049	LHS
79	22 Oct 13	81.210	0.70	0.80	0.050	0.560	0.028	0.065	LHS
80	22 Oct 13	81.918	0.70	0.90	0.050	0.630	0.032	0.074	LHS
81	22 Oct 13	81.920	0.60	0.80	0.050	0.480	0.024	0.056	RHS
82	22 Oct 13	90.490	0.80	0.50	0.050	0.400	0.020	0.046	LHS
83	22 Oct 13	92.485	0.60	0.90	0.050	0.540	0.027	0.063	LHS
84	22 Oct 13	101.393	0.50	0.60	0.050	0.300	0.015	0.035	LHS
85	22 Oct 13	102.413	0.60	0.40	0.050	0.240	0.012	0.028	LHS
86	22 Oct 13	102.415	0.50	0.60	0.050	0.300	0.015	0.035	LHS
87	22 Oct 13	102.880	0.80	0.70	0.050	0.560	0.028	0.065	LHS
88	22 Oct 13	103.131	0.80	0.90	0.050	0.720	0.036	0.084	LHS
89	22 Oct 13	104.670	0.60	0.60	0.050	0.360	0.018	0.042	LHS
90	22 Oct 13	113.542	0.50	0.70	0.050	0.350	0.018	0.042	LHS
CARRIED FORWARD:						303.160	15.251	35.419	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	303.160	15.251	35.419	
91	22 Oct 13	113.550	0.40	0.70	0.050	0.280	0.014	0.032	LHS
92	22 Oct 13	113.625	0.70	0.40	0.050	0.280	0.014	0.032	LHS
93	22 Oct 13	113.627	0.80	0.90	0.050	0.720	0.036	0.084	RHS
94	22 Oct 13	114.850	0.70	0.90	0.050	0.630	0.032	0.074	LHS
95	22 Oct 13	114.855	0.90	0.80	0.050	0.720	0.036	0.084	LHS
96	22 Oct 13	114.857	0.80	0.90	0.050	0.720	0.036	0.084	LHS
97	22 Oct 13	114.863	0.90	0.50	0.050	0.450	0.023	0.053	LHS
98	22 Oct 13	114.975	0.80	0.90	0.050	0.720	0.036	0.084	RHS
99	22 Oct 13	115.240	0.40	0.70	0.050	0.280	0.014	0.032	LHS
100	25 Oct 13	121.690	0.90	0.70	0.050	0.630	0.032	0.074	LHS
101	25 Oct 13	121.693	0.70	0.60	0.050	0.420	0.021	0.049	LHS
102	25 Oct 13	121.695	0.80	0.70	0.050	0.560	0.028	0.065	LHS
103	25 Oct 13	121.725	0.90	0.80	0.050	0.720	0.036	0.084	LHS
104	25 Oct 13	121.730	0.50	0.90	0.050	0.450	0.023	0.053	LHS
105	25 Oct 13	121.759	0.50	0.80	0.050	0.400	0.020	0.046	RHS
106	25 Oct 13	121.760	0.90	0.70	0.050	0.630	0.032	0.074	RHS
107	25 Oct 13	121.773	0.40	0.90	0.050	0.360	0.018	0.042	RHS
108	25 Oct 13	121.788	0.90	0.80	0.050	0.720	0.036	0.084	RHS
109	25 Oct 13	122.110	0.60	0.90	0.050	0.540	0.027	0.063	RHS
110	25 Oct 13	122.115	0.50	0.90	0.050	0.450	0.023	0.053	RHS
111	25 Oct 13	122.245	0.40	0.80	0.050	0.320	0.016	0.037	RHS
112	25 Oct 13	122.247	0.70	0.80	0.050	0.560	0.028	0.065	LHS
113	25 Oct 13	122.335	0.40	0.70	0.050	0.280	0.014	0.032	LHS
114	25 Oct 13	122.345	0.80	0.90	0.050	0.720	0.036	0.084	LHS
115	25 Oct 13	122.347	0.50	0.90	0.050	0.450	0.023	0.053	LHS
116	25 Oct 13	122.349	0.80	0.50	0.050	0.400	0.020	0.046	LHS
117	25 Oct 13	122.353	0.90	0.90	0.050	0.810	0.041	0.095	LHS
118	25 Oct 13	122.365	0.60	0.70	0.050	0.420	0.021	0.049	LHS
119	25 Oct 13	122.369	0.80	0.60	0.050	0.480	0.024	0.056	LHS
120	25 Oct 13	123.415	0.50	0.70	0.050	0.350	0.018	0.042	LHS
CARRIED FORWARD:						318.630	16.029	37.224	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	318.630	16.029	37.224	
121	25 Oct 13	72.827	0.50	0.80	0.050	0.400	0.020	0.046	LHS
122	25 Oct 13	72.835	0.40	0.40	0.050	0.160	0.008	0.019	LHS
123	25 Oct 13	72.840	0.50	0.70	0.050	0.350	0.018	0.042	LHS
124	25 Oct 13	72.859	0.70	0.90	0.050	0.630	0.032	0.074	LHS
125	25 Oct 13	72.860	0.40	0.50	0.050	0.200	0.010	0.023	LHS
126	25 Oct 13	74.945	0.60	0.80	0.050	0.480	0.024	0.056	LHS
127	25 Oct 13	74.961	0.50	0.90	0.050	0.450	0.023	0.053	LHS
128	25 Oct 13	75.173	0.60	0.80	0.050	0.480	0.024	0.056	RHS
129	25 Oct 13	75.175	0.40	0.70	0.050	0.280	0.014	0.032	RHS
130	25 Oct 13	75.177	0.20	0.90	0.050	0.180	0.009	0.021	RHS
131	25 Oct 13	75.190	0.70	0.40	0.050	0.280	0.014	0.032	RHS
132	25 Oct 13	75.193	0.50	0.60	0.050	0.300	0.015	0.035	RHS
133	25 Oct 13	75.265	0.40	0.50	0.050	0.200	0.010	0.023	RHS
134	25 Oct 13	75.270	0.50	0.80	0.050	0.400	0.020	0.046	RHS
135	25 Oct 13	75.273	0.90	0.70	0.050	0.630	0.032	0.074	RHS
136	25 Oct 13	75.281	0.60	0.70	0.050	0.420	0.021	0.049	RHS
137	25 Oct 13	75.285	0.40	0.50	0.050	0.200	0.010	0.023	RHS
138	25 Oct 13	90.652	0.40	0.70	0.050	0.280	0.014	0.032	LHS
139	25 Oct 13	90.550	0.70	0.90	0.050	0.630	0.032	0.074	LHS
140	25 Oct 13	90.555	0.70	0.50	0.050	0.350	0.018	0.042	LHS
141	25 Oct 13	99.005	0.90	0.60	0.050	0.540	0.027	0.063	LHS
142	25 Oct 13	99.465	0.40	0.70	0.050	0.280	0.014	0.032	LHS
143	25 Oct 13	99.466	0.70	0.90	0.050	0.630	0.032	0.074	LHS
144	25 Oct 13	99.468	0.90	0.80	0.050	0.720	0.036	0.084	LHS
145	25 Oct 13	99.470	0.70	0.90	0.050	0.630	0.032	0.074	LHS
146	25 Oct 13	123.630	0.70	0.50	0.050	0.350	0.018	0.042	LHS
147	25 Oct 13	123.635	0.40	0.80	0.050	0.320	0.016	0.037	RHS
148	27 Oct 13	123.674	0.40	0.80	0.050	0.320	0.016	0.037	LHS
149	27 Oct 13	123.744	0.60	0.60	0.050	0.360	0.018	0.042	LHS
150	27 Oct 13	123.884	0.70	0.60	0.050	0.420	0.021	0.049	LHS
CARRIED FORWARD:						330.500	16.627	38.610	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	330.500	16.627	38.610	
151	27 Oct 13	123.945	0.80	0.90	0.050	0.720	0.036	0.084	RHS
152	27 Oct 13	124.074	0.90	0.50	0.050	0.450	0.023	0.053	RHS
153	27 Oct 13	124.142	0.60	0.50	0.050	0.300	0.015	0.035	RHS
154	27 Oct 13	124.304	0.60	0.80	0.050	0.480	0.024	0.056	RHS
155	27 Oct 13	124.465	0.60	0.70	0.050	0.420	0.021	0.049	RHS
156	27 Oct 13	125.007	0.80	0.90	0.050	0.720	0.036	0.084	RHS
157	27 Oct 13	125.244	0.90	0.80	0.050	0.720	0.036	0.084	RHS
158	27 Oct 13	125.309	0.60	0.70	0.050	0.420	0.021	0.049	LHS
159	27 Oct 13	125.632	0.70	0.80	0.050	0.561	0.028	0.065	LHS
160	27 Oct 13	125.765	0.90	0.80	0.050	0.720	0.036	0.084	LHS
161	27 Oct 13	125.776	0.60	0.80	0.050	0.480	0.024	0.056	LHS
162	27 Oct 13	125.779	0.60	0.70	0.050	0.420	0.021	0.049	LHS
163	30 Oct 13	125.809	0.60	0.80	0.050	0.480	0.024	0.056	LHS
164	30 Oct 13	125.815	0.90	0.60	0.050	0.540	0.027	0.063	LHS
165	30 Oct 13	125.818	0.90	0.70	0.050	0.630	0.032	0.074	LHS
166	30 Oct 13	125.906	0.60	0.70	0.050	0.420	0.021	0.049	LHS
167	30 Oct 13	125.918	0.90	0.60	0.050	0.540	0.027	0.063	LHS
168	30 Oct 13	125.945	0.60	0.80	0.050	0.480	0.024	0.056	RHS
169	30 Oct 13	125.965	0.80	0.70	0.050	0.560	0.028	0.065	RHS
170	30 Oct 13	125.974	0.50	0.90	0.050	0.450	0.023	0.053	RHS
171	30 Oct 13	125.993	0.60	0.80	0.050	0.480	0.024	0.056	RHS
172	30 Oct 13	126.000	0.70	0.90	0.050	0.630	0.032	0.074	RHS
173									
174									
175									
176									
177									
178									
179									
180									
CARRIED FORWARD:						342.121	17.210	39.967	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	120.010	6.048	12.905	
1	06 Oct 13	137.948	0.70	0.50	0.050	0.350	0.018	0.042	LHS
2	06 Oct 13	137.950	0.80	0.30	0.050	0.240	0.012	0.028	LHS
3	06 Oct 13	137.975	0.50	0.40	0.050	0.200	0.010	0.023	LHS
4	06 Oct 13	137.976	0.40	0.60	0.050	0.240	0.012	0.028	LHS
5	06 Oct 13	137.980	0.90	0.80	0.050	0.720	0.036	0.084	LHS
6	06 Oct 13	138.190	0.90	0.60	0.050	0.540	0.027	0.063	LHS
7	06 Oct 13	138.194	0.50	0.60	0.050	0.300	0.015	0.035	LHS
8	06 Oct 13	138.194	0.50	0.70	0.050	0.350	0.018	0.042	RHS
9	06 Oct 13	140.278	0.60	0.40	0.050	0.240	0.012	0.028	LHS
10	06 Oct 13	140.298	0.90	0.70	0.050	0.630	0.032	0.074	LHS
11	06 Oct 13	140.300	0.40	0.50	0.050	0.200	0.010	0.023	LHS
12	06 Oct 13	149.050	0.90	0.60	0.050	0.540	0.027	0.063	RHS
13	10 Oct 13	149.051	0.50	0.70	0.050	0.350	0.018	0.042	RHS
14	10 Oct 13	149.080	0.50	0.60	0.050	0.300	0.015	0.035	LHS
15	10 Oct 13	140.290	0.90	0.90	0.050	0.810	0.041	0.095	LHS
16	10 Oct 13	140.291	0.80	0.70	0.050	0.560	0.028	0.065	LHS
17	10 Oct 13	140.300	0.60	0.40	0.050	0.240	0.012	0.028	LHS
18	10 Oct 13	140.305	0.50	0.40	0.050	0.200	0.010	0.023	LHS
19	10 Oct 13	140.310	0.70	0.50	0.050	0.350	0.018	0.042	LHS
20	10 Oct 13	140.415	0.70	0.50	0.050	0.350	0.018	0.042	LHS
21	12 Oct 13	140.608	0.40	0.90	0.050	0.360	0.018	0.042	LHS
22	12 Oct 13	140.620	0.80	0.60	0.050	0.480	0.024	0.056	LHS
23	12 Oct 13	140.010	0.60	0.50	0.050	0.300	0.015	0.035	LHS
24	12 Oct 13	140.012	0.80	0.90	0.050	0.720	0.036	0.084	LHS
25	12 Oct 13	140.020	0.70	0.90	0.050	0.630	0.032	0.074	RHS
26	12 Oct 13	140.024	0.60	0.60	0.050	0.360	0.018	0.042	RHS
27	12 Oct 13	140.030	0.50	0.90	0.050	0.450	0.023	0.053	RHS
28	12 Oct 13	140.033	0.60	0.90	0.050	0.540	0.027	0.063	RHS
29	12 Oct 13	140.200	0.90	0.90	0.050	0.810	0.041	0.095	LHS
30	12 Oct 13	140.216	0.80	0.70	0.050	0.560	0.028	0.065	RHS
CARRIED FORWARD:						132.930	6.699	14.419	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	132.930	6.699	14.419	
31	16 Oct 13	126.900	0.50	0.50	0.050	0.250	0.013	0.030	LHS
32	16 Oct 13	126.905	0.90	0.90	0.050	0.810	0.041	0.095	LHS
33	16 Oct 13	126.907	0.60	0.90	0.050	0.540	0.027	0.063	LHS
34	16 Oct 13	128.430	0.50	0.40	0.050	0.200	0.010	0.023	RHS
35	16 Oct 13	128.600	0.90	0.80	0.050	0.720	0.036	0.084	LHS
36	19 Oct 13	132.410	0.40	0.70	0.050	0.280	0.014	0.032	LHS
37	19 Oct 13	132.418	0.50	0.50	0.050	0.250	0.013	0.030	LHS
38	19 Oct 13	137.650	0.70	0.50	0.050	0.350	0.018	0.042	LHS
39	19 Oct 13	137.681	0.40	0.90	0.050	0.360	0.018	0.042	LHS
40	19 Oct 13	137.684	0.90	0.70	0.050	0.630	0.032	0.074	LHS
41	19 Oct 13	137.990	0.50	0.40	0.050	0.200	0.010	0.023	LHS
42	19 Oct 13	138.805	0.40	0.30	0.050	0.120	0.006	0.014	LHS
43	19 Oct 13	138.100	0.40	0.60	0.050	0.240	0.012	0.028	LHS
44	19 Oct 13	138.307	0.60	0.90	0.050	0.540	0.027	0.063	RHS
45	19 Oct 13	138.309	0.90	0.70	0.050	0.630	0.032	0.074	RHS
46	19 Oct 13	139.415	0.40	0.90	0.050	0.360	0.018	0.042	LHS
47	19 Oct 13	139.525	0.60	0.50	0.050	0.300	0.015	0.035	LHS
48	25 Oct 13	127.345	0.60	0.70	0.050	0.420	0.021	0.049	RHS
49	25 Oct 13	127.597	0.90	0.80	0.050	0.720	0.036	0.084	LHS
50	25 Oct 13	128.007	0.60	0.70	0.050	0.420	0.021	0.049	LHS
51	25 Oct 13	128.145	0.90	0.60	0.050	0.540	0.027	0.063	LHS
52	25 Oct 13	128.233	0.50	0.70	0.050	0.350	0.018	0.042	LHS
53	25 Oct 13	128.345	0.60	0.90	0.050	0.540	0.027	0.063	RHS
54	25 Oct 13	128.446	0.70	0.90	0.050	0.630	0.032	0.074	RHS
55	25 Oct 13	128.698	0.90	0.80	0.050	0.720	0.036	0.084	LHS
56	25 Oct 13	128.745	0.50	0.70	0.050	0.350	0.018	0.042	LHS
57	25 Oct 13	128.801	0.90	0.60	0.050	0.540	0.027	0.063	LHS
58	25 Oct 13	128.844	0.90	0.80	0.050	0.720	0.036	0.084	LHS
59	25 Oct 13	128.901	0.60	0.50	0.050	0.300	0.015	0.035	RHS
60	25 Oct 13	128.993	0.90	0.90	0.050	0.810	0.041	0.095	RHS
CARRIED FORWARD:						146.770	7.396	16.040	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	146.770	7.396	16.040	
61	25 Oct 13	129.007	0.90	0.80	0.050	0.720	0.036	0.084	LHS
62	28 Oct 13	129.110	0.80	0.70	0.050	0.560	0.028	0.065	LHS
63	28 Oct 13	129.340	0.80	0.90	0.050	0.720	0.036	0.084	LHS
64	28 Oct 13	129.451	0.60	0.80	0.050	0.480	0.024	0.056	RHS
65	28 Oct 13	129.654	0.60	0.70	0.050	0.420	0.021	0.049	LHS
66	28 Oct 13	129.740	0.80	0.90	0.050	0.720	0.036	0.084	LHS
67	28 Oct 13	129.840	0.80	0.70	0.050	0.560	0.028	0.065	LHS
68	28 Oct 13	129.956	0.80	0.80	0.050	0.640	0.032	0.074	LHS
69	30 Oct 13	130.470	0.90	0.60	0.050	0.540	0.027	0.063	LHS
70	30 Oct 13	130.540	0.70	0.50	0.050	0.350	0.018	0.042	LHS
71	30 Oct 13	130.644	0.60	0.50	0.050	0.300	0.015	0.035	LHS
72	30 Oct 13	130.776	0.80	0.70	0.050	0.560	0.028	0.065	LHS
73	30 Oct 13	130.804	0.90	0.70	0.050	0.630	0.032	0.074	LHS
74	30 Oct 13	130.945	0.60	0.70	0.050	0.420	0.021	0.049	RHS
75	30 Oct 13	130.984	0.60	0.90	0.050	0.540	0.027	0.063	RHS
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						154.930	7.805	16.992	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	127.220	6.402	14.873	
1	05 Oct 13	6.125	0.50	0.60	0.050	0.300	0.015	0.035	LHS
2	05 Oct 13	6.127	0.40	0.70	0.050	0.280	0.014	0.032	LHS
3	05 Oct 13	6.132	0.30	0.90	0.050	0.270	0.014	0.032	LHS
4	05 Oct 13	6.137	0.70	0.80	0.050	0.560	0.028	0.065	LHS
5	05 Oct 13	6.145	0.50	0.40	0.050	0.200	0.010	0.023	LHS
6	05 Oct 13	6.150	0.40	0.90	0.050	0.360	0.018	0.042	LHS
7	05 Oct 13	6.152	0.50	0.80	0.050	0.400	0.020	0.046	LHS
8	05 Oct 13	6.175	0.80	0.90	0.050	0.720	0.036	0.084	LHS
9	05 Oct 13	6.180	0.40	0.80	0.050	0.320	0.016	0.037	LHS
10	05 Oct 13	6.193	0.50	0.90	0.050	0.450	0.023	0.053	LHS
11	05 Oct 13	6.715	0.90	0.50	0.050	0.450	0.023	0.053	RHS
12	05 Oct 13	6.717	0.40	0.70	0.050	0.280	0.014	0.032	RHS
13	05 Oct 13	6.720	0.90	0.90	0.050	0.810	0.041	0.095	RHS
14	05 Oct 13	6.723	0.40	0.50	0.050	0.200	0.010	0.023	RHS
15	07 Oct 13	11.380	0.70	0.90	0.050	0.630	0.032	0.074	LHS
16	07 Oct 13	11.355	0.80	0.90	0.050	0.720	0.036	0.084	LHS
17	07 Oct 13	17.170	0.70	0.50	0.050	0.350	0.018	0.042	RHS
18	07 Oct 13	17.170	0.80	0.70	0.050	0.560	0.028	0.065	LHS
19	07 Oct 13	17.195	0.90	0.80	0.050	0.720	0.036	0.084	RHS
20	13 Oct 13	2.210	0.90	0.50	0.050	0.450	0.023	0.053	LHS
21	13 Oct 13	2.354	0.80	0.60	0.050	0.480	0.024	0.056	LHS
22	13 Oct 13	2.478	0.90	0.60	0.050	0.540	0.027	0.063	LHS
23	13 Oct 13	2.598	0.90	0.70	0.050	0.630	0.032	0.074	LHS
24	13 Oct 13	2.644	0.90	0.70	0.050	0.630	0.032	0.074	LHS
25	13 Oct 13	2.945	0.90	0.70	0.050	0.630	0.032	0.074	LHS
26	13 Oct 13	3.007	0.90	0.50	0.050	0.450	0.023	0.053	LHS
27	13 Oct 13	3.340	0.80	0.80	0.050	0.640	0.032	0.074	RHS
28	13 Oct 13	3.394	0.90	0.90	0.050	0.810	0.041	0.095	LHS
29	16 Oct 13	4.457	0.90	0.80	0.050	0.720	0.036	0.084	LHS
30	16 Oct 13	4.471	0.90	0.90	0.050	0.810	0.041	0.095	LHS
CARRIED FORWARD:						142.590	7.177	16.669	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	142.590	7.177	16.669	
31	16 Oct 13	4.542	0.90	0.80	0.050	0.720	0.036	0.084	LHS
32	16 Oct 13	4.677	0.90	0.40	0.050	0.360	0.018	0.042	LHS
33	16 Oct 13	4.732	0.30	0.50	0.050	0.150	0.008	0.019	LHS
34	16 Oct 13	4.809	0.80	0.90	0.050	0.720	0.036	0.084	LHS
35	16 Oct 13	5.500	0.60	0.80	0.050	0.480	0.024	0.056	LHS
36	16 Oct 13	5.670	0.80	0.50	0.050	0.400	0.020	0.046	LHS
37	16 Oct 13	5.704	0.90	0.80	0.050	0.720	0.036	0.084	LHS
38	16 Oct 13	5.710	0.90	0.70	0.050	0.630	0.032	0.074	LHS
39	16 Oct 13	5.846	0.90	0.80	0.050	0.720	0.036	0.084	LHS
40	19 Oct 13	5.914	0.60	0.80	0.050	0.480	0.024	0.056	LHS
41	19 Oct 13	5.948	0.80	0.70	0.050	0.560	0.028	0.065	RHS
42	19 Oct 13	6.780	0.70	0.60	0.050	0.420	0.021	0.049	RHS
43	19 Oct 13	6.921	0.60	0.60	0.050	0.360	0.018	0.042	RHS
44	19 Oct 13	7.446	0.70	0.80	0.050	0.560	0.028	0.065	RHS
45	19 Oct 13	7.940	0.60	0.50	0.050	0.300	0.015	0.035	LHS
46	19 Oct 13	7.984	0.70	0.60	0.050	0.420	0.021	0.049	LHS
47	19 Oct 13	7.909	0.60	0.80	0.050	0.480	0.024	0.056	RHS
48	22 Oct 13	8.004	0.60	0.60	0.050	0.360	0.018	0.042	LHS
49	22 Oct 13	8.155	0.60	0.70	0.050	0.420	0.021	0.049	RHS
50	22 Oct 13	8.237	0.90	0.40	0.050	0.360	0.018	0.042	LHS
51	22 Oct 13	8.336	0.70	0.70	0.050	0.490	0.025	0.058	LHS
52	22 Oct 13	8.338	0.80	0.90	0.050	0.720	0.036	0.084	LHS
53	22 Oct 13	8.479	0.90	0.90	0.050	0.810	0.041	0.095	LHS
54	25 Oct 13	9.007	0.90	0.60	0.050	0.540	0.027	0.063	LHS
55	25 Oct 13	9.335	0.70	0.60	0.050	0.420	0.021	0.049	LHS
56	25 Oct 13	9.487	0.90	0.60	0.050	0.540	0.027	0.063	LHS
57	25 Oct 13	9.536	0.90	0.60	0.050	0.540	0.027	0.063	RHS
58	25 Oct 13	9.660	0.90	0.60	0.050	0.540	0.027	0.063	LHS
59	25 Oct 13	9.704	0.90	0.90	0.050	0.810	0.041	0.095	LHS
60	25 Oct 13	9.844	0.60	0.70	0.050	0.420	0.021	0.049	LHS
CARRIED FORWARD:						158.040	7.952	18.474	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	95.270	4.795	11.145	
1	05 Oct 13	52.010	0.60	0.40	0.050	0.240	0.012	0.028	RHS
2	05 Oct 13	52.225	0.70	0.30	0.050	0.210	0.011	0.026	RHS
3	05 Oct 13	52.227	0.80	0.40	0.050	0.320	0.016	0.037	RHS
4	05 Oct 13	52.305	0.60	0.70	0.050	0.420	0.021	0.049	RHS
5	05 Oct 13	52.313	0.80	0.60	0.050	0.480	0.024	0.056	LHS
6	05 Oct 13	52.810	0.50	0.80	0.050	0.400	0.020	0.046	LHS
7	05 Oct 13	52.818	0.50	0.40	0.050	0.200	0.010	0.023	LHS
8	08 Oct 13	53.990	0.90	0.90	0.050	0.810	0.041	0.095	M
9	08 Oct 13	53.230	0.90	0.90	0.050	0.810	0.041	0.095	LHS
10	08 Oct 13	53.235	0.80	0.60	0.050	0.480	0.024	0.056	RHS
11	08 Oct 13	53.245	0.50	0.70	0.050	0.350	0.018	0.042	RHS
12	08 Oct 13	53.247	0.40	0.60	0.050	0.240	0.012	0.028	RHS
13	08 Oct 13	53.250	0.40	0.70	0.050	0.280	0.014	0.032	RHS
14	08 Oct 13	53.253	0.40	0.70	0.050	0.280	0.014	0.032	LHS
15	08 Oct 13	53.262	0.80	0.50	0.050	0.400	0.020	0.046	LHS
16	10 Oct 13	27.310	0.80	0.70	0.050	0.560	0.028	0.065	RHS
17	10 Oct 13	34.941	0.80	0.40	0.050	0.320	0.016	0.037	RHS
18	10 Oct 13	34.940	0.40	0.90	0.050	0.360	0.018	0.042	LHS
19	10 Oct 13	34.943	0.60	0.70	0.050	0.420	0.021	0.049	LHS
20	16 Oct 13	52.720	0.40	0.90	0.050	0.360	0.018	0.042	RHS
21	16 Oct 13	52.730	0.50	0.60	0.050	0.300	0.015	0.035	RHS
22	16 Oct 13	52.745	0.60	0.80	0.050	0.480	0.024	0.056	RHS
23	16 Oct 13	52.750	0.90	0.60	0.050	0.540	0.027	0.063	RHS
24	16 Oct 13	52.763	0.80	0.70	0.050	0.560	0.028	0.065	RHS
25	16 Oct 13	52.765	0.40	0.80	0.050	0.320	0.016	0.037	RHS
26	16 Oct 13	52.775	0.50	0.60	0.050	0.300	0.015	0.035	RHS
27	16 Oct 13	52.777	0.70	0.60	0.050	0.420	0.021	0.049	RHS
28	16 Oct 13	52.780	0.40	0.90	0.050	0.360	0.018	0.042	RHS
29	16 Oct 13	58.155	0.90	0.80	0.050	0.720	0.036	0.084	LHS
30	16 Oct 13	58.275	0.40	0.60	0.050	0.240	0.012	0.028	LHS
CARRIED FORWARD:						107.450	5.406	12.565	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	OCTOBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	107.450	5.406	12.565	
31	25 Oct 13	28.145	0.70	0.90	0.050	0.630	0.032	0.074	RHS
32	25 Oct 13	28.157	0.80	0.90	0.050	0.720	0.036	0.084	RHS
33	25 Oct 13	28.224	0.70	0.90	0.050	0.630	0.032	0.074	RHS
34	25 Oct 13	28.347	0.80	0.90	0.050	0.720	0.036	0.084	RHS
35	25 Oct 13	28.457	0.60	0.70	0.050	0.420	0.021	0.049	RHS
36	25 Oct 13	28.640	0.90	0.60	0.050	0.540	0.027	0.063	RHS
37	25 Oct 13	28.704	0.60	0.70	0.050	0.420	0.021	0.049	RHS
38	25 Oct 13	28.709	0.80	0.70	0.050	0.560	0.028	0.065	RHS
39	25 Oct 13	28.970	0.70	0.90	0.050	0.630	0.032	0.074	RHS
40	25 Oct 13	29.334	0.70	0.60	0.050	0.420	0.021	0.049	LHS
41	25 Oct 13	29.497	0.90	0.80	0.050	0.720	0.036	0.084	LHS
42	25 Oct 13	29.645	0.70	0.80	0.050	0.560	0.028	0.065	LHS
43	25 Oct 13	29.740	0.90	0.60	0.050	0.540	0.027	0.063	LHS
44	28 Oct 13	29.807	0.70	0.60	0.050	0.420	0.021	0.049	LHS
45	28 Oct 13	29.845	0.90	0.60	0.050	0.540	0.027	0.063	LHS
46	28 Oct 13	29.884	0.70	0.90	0.050	0.630	0.032	0.074	LHS
47	28 Oct 13	29.970	0.70	0.90	0.050	0.630	0.032	0.074	LHS
48	30 Oct 13	30.110	0.60	0.70	0.050	0.420	0.021	0.049	LHS
49	30 Oct 13	30.704	0.60	0.90	0.050	0.540	0.027	0.063	LHS
50	30 Oct 13	30.800	0.70	0.80	0.050	0.560	0.028	0.065	RHS
51	30 Oct 13	30.940	0.70	0.80	0.050	0.560	0.028	0.065	RHS
52	30 Oct 13	31.097	0.70	0.80	0.050	0.560	0.028	0.065	RHS
53	30 Oct 13	31.101	0.60	0.90	0.050	0.540	0.027	0.063	RHS
54	30 Oct 13	31.320	0.80	0.50	0.050	0.400	0.020	0.046	RHS
55	30 Oct 13	31.604	0.80	0.70	0.050	0.560	0.028	0.065	RHS
56	30 Oct 13	31.774	0.80	0.70	0.050	0.560	0.028	0.065	RHS
57	30 Oct 13	31.845	0.80	0.90	0.050	0.720	0.036	0.084	RHS
58	30 Oct 13	31.940	0.70	0.80	0.050	0.560	0.028	0.065	RHS
59	30 Oct 13	32.008	0.80	0.90	0.050	0.720	0.036	0.084	LHS
60	30 Oct 13	32.081	0.90	0.80	0.050	0.720	0.036	0.084	LHS
CARRIED FORWARD:						124.600	6.266	14.565	

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 35.700 - LHS
KM 35.700

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PAVEMENT TREATMENT
GRAND SUMMARY

MONTH: **OCTOBER 2013**

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	85.01	232.83	317.84
	22	Jalan Kota Kinabalu-Sandakan	17.92	0.00	17.92
	503	Jalan Berungis-Kota Belud	0.00	253.46	253.46
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	14.10	0.00	14.10
	01	Jalan Kota Kinabalu-Sindumin	134.41	0.00	134.41
	606	Jalan Susur Sepangar Bay	2.50	311.79	314.29
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	93.46	0.00	93.46
Penampang	01	Jalan Kota Kinabalu-Sindumin	24.13	0.00	24.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	3,605.22	70.56	3,675.78
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	375.68	0.00	375.68
Papar	01	Jalan Kota Kinabalu-Sindumin	1,055.43	34.38	1,089.81
Ranau	22	Jalan Kota Kinabalu-Sandakan	62.27	101.83	164.10
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	211.94	0.00	211.94
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	46.50	0.00	46.50
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	47.06	0.00	47.06
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,725.00	270.48	1,995.48
	502	Jalan Beaufort-Menumbok	776.17	258.28	1,034.45
Sipitang	01	Jalan Kota Kinabalu-Sindumin	701.24	140.28	841.52
Kuala Penyu	502	Jalan Beaufort-Menumbok	1,227.94	309.38	1,537.32
TOTAL			10,205.98	1,983.27	12,189.25

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF OCT :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF OCT :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF OCT :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	14.10	-	14.10
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	85.01	232.83	317.84
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	17.92	-	17.92
4	Tuaran	503	Jalan Berungis - Kota Belud	-	253.46	253.46
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	2.50	311.79	314.29
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				119.53	798.08	917.61

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					14.10	
TOTAL:					14.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					85.01	
1	22 Oct 13	30.200	5.00	1.00	5.00	RHS
2	22 Oct 13	30.180	5.00	0.80	4.00	RHS
3	22 Oct 13	29.800	5.00	1.10	5.50	RHS
4	22 Oct 13	29.990	7.30	1.10	8.03	RHS
5	22 Oct 13	29.920	5.30	0.80	4.24	RHS
6	22 Oct 13	30.120	5.00	1.10	5.50	RHS
7	22 Oct 13	30.140	6.00	1.00	6.00	RHS
8	23 Oct 13	51.802	12.20	1.00	12.20	RHS
9	23 Oct 13	46.994	5.30	0.60	3.18	RHS
10	25 Oct 13	45.592	7.50	1.20	9.00	RHS
11	25 Oct 13	28.935	13.00	1.20	15.60	RHS
12	25 Oct 13	28.904	6.40	1.40	8.96	RHS
13	25 Oct 13	28.860	5.40	1.20	6.48	RHS
14	26 Oct 13	29.702	9.20	1.00	9.20	LHS
15	26 Oct 13	29.730	15.10	1.00	15.10	LHS
16	26 Oct 13	29.990	6.60	1.30	8.58	RHS
17	26 Oct 13	29.003	8.00	1.10	8.80	LHS
18	26 Oct 13	27.180	5.10	1.50	7.65	LHS
19	26 Oct 13	27.185	5.50	0.60	3.30	LHS
20	28 Oct 13	27.600	5.70	1.40	7.98	LHS
21	28 Oct 13	27.602	5.30	0.90	4.77	LHS
22	28 Oct 13	27.671	6.30	1.40	8.82	LHS
23	28 Oct 13	27.193	13.00	1.10	14.30	LHS
24	28 Oct 13	27.200	5.00	1.30	6.50	LHS
25	30 Oct 13	27.272	6.10	1.50	9.15	LHS
26	30 Oct 13	26.280	13.50	1.20	16.20	LHS
27	30 Oct 13	26.292	10.10	1.10	11.11	LHS
28	30 Oct 13	26.305	6.40	1.20	7.68	LHS
TOTAL :					317.84	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					17.92	
TOTAL :					17.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	25 Oct 13	16.514	6.70	1.50	10.05	LHS
2	25 Oct 13	6.494	5.80	1.80	10.44	RHS
3	25 Oct 13	0.601	6.60	0.80	5.28	LHS
4	25 Oct 13	0.712	5.80	1.20	6.96	RHS
5	25 Oct 13	0.699	5.60	1.00	5.60	RHS
6	25 Oct 13	0.692	11.50	1.10	12.65	RHS
7	25 Oct 13	0.670	5.70	1.20	6.84	RHS
8	26 Oct 13	1.632	5.10	1.40	7.14	LHS
9	26 Oct 13	0.200	5.20	0.70	3.64	LHS
10	26 Oct 13	15.499	5.50	1.10	6.05	LHS
11	26 Oct 13	0.943	17.80	1.30	23.14	LHS
12	26 Oct 13	0.903	7.00	1.00	7.00	LHS
13	26 Oct 13	0.856	6.80	0.90	6.12	RHS
14	26 Oct 13	1.052	5.20	0.90	4.68	RHS
15	29 Oct 13	1.060	14.50	1.98	28.71	RHS
16	29 Oct 13	1.062	5.20	0.90	4.68	LHS
17	29 Oct 13	1.066	7.40	1.10	8.14	LHS
18	29 Oct 13	1.070	7.00	1.10	7.70	LHS
19	29 Oct 13	1.069	6.10	1.00	6.10	LHS
20	29 Oct 13	0.600	22.60	1.40	31.64	RHS
21	30 Oct 13	0.605	7.30	1.00	7.30	RHS
22	30 Oct 13	1.598	8.20	1.00	8.20	RHS
23	30 Oct 13	0.599	7.30	1.30	9.49	RHS
24	30 Oct 13	2.600	7.10	1.10	7.81	LHS
25	30 Oct 13	2.036	5.80	1.50	8.70	LHS
26	30 Oct 13	13.364	6.00	0.90	5.40	RHS
27	30 Oct 13	13.364	5.00	0.80	4.00	RHS
TOTAL :					253.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2.50	
1	20 Oct 13	0.320	6.00	0.60	3.60	LHS
2	20 Oct 13	0.350	5.50	1.10	6.05	RHS
3	20 Oct 13	0.520	6.50	1.20	7.80	RHS
4	20 Oct 13	0.689	15.10	1.60	24.16	RHS
5	20 Oct 13	0.699	5.90	1.10	6.49	RHS
6	22 Oct 13	5.692	6.70	1.60	10.72	RHS
7	22 Oct 13	9.680	6.30	1.30	8.19	RHS
8	22 Oct 13	9.668	17.00	1.50	25.50	RHS
9	22 Oct 13	9.663	7.40	1.40	10.36	RHS
10	22 Oct 13	9.643	7.80	1.30	10.14	RHS
11	22 Oct 13	9.639	12.30	1.60	19.68	RHS
12	22 Oct 13	9.618	20.90	3.20	66.88	RHS
13	24 Oct 13	9.703	16.40	3.30	54.12	RHS
14	24 Oct 13	9.680	6.00	1.20	7.20	RHS
15	24 Oct 13	9.690	6.80	1.70	11.56	RHS
16	24 Oct 13	9.688	6.40	1.40	8.96	RHS
17	24 Oct 13	6.677	8.30	1.60	13.28	RHS
18	24 Oct 13	6.620	17.10	1.00	17.10	RHS
TOTAL:					314.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	62.27	101.82	164.09
TOTAL				62.27	101.82	164.09

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS	
BROUGHT FORWARD FROM SEPTEMBER 2013:					62.27		
1	25 Oct 13	123.380	19.00	1.00	19.00	LHS	Pavement Treatment
2	25 Oct 13	123.387	2.60	0.70	1.82	LHS	Pavement Treatment
3	25 Oct 13	123.389	2.90	0.60	1.74	LHS	Pavement Treatment
4	25 Oct 13	126.398	2.90	1.40	4.06	LHS	Pavement Treatment
5	26 Oct 13	126.413	4.70	1.40	6.58	LHS	Pavement Treatment
6	29 Oct 13	127.419	3.50	1.10	3.85	LHS	Pavement Treatment
7	29 Oct 13	127.497	6.10	1.20	7.32	LHS	Pavement Treatment
8	29 Oct 13	127.635	3.60	1.20	4.32	LHS	Pavement Treatment
9	29 Oct 13	127.669	7.60	1.00	7.60	LHS	Pavement Treatment
10	29 Oct 13	127.632	3.50	1.10	3.85	LHS	Pavement Treatment
11	30 Oct 13	127.676	3.10	1.00	3.10	LHS	Pavement Treatment
12	30 Oct 13	126.860	4.70	1.40	6.58	LHS	Pavement Treatment
13	30 Oct 13	134.775	8.80	2.00	17.60	LHS	Pavement Treatment
14	30 Oct 13	134.772	7.20	2.00	14.40	LHS	Pavement Treatment
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
CARRIED FORWARD:					164.09		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	134.41	-	134.41
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	24.13	-	24.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,055.43	34.38	1,089.81
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	3,605.22	70.56	3,675.78
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	375.68	-	375.68
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	93.46	-	93.46
TOTAL				5,288.33	104.94	5,393.27

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					134.41	
TOTAL					134.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	OCTOBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	<u>PAPAR</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KK - SINDUMIN</u> (CH18.000 - CH44.800)
MONTH:	<u>OCTOBER 2013</u> (CH44.800 - CH72.470)

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,055.43	
1	07 Oct 13	21.773	12.30	1.40	17.22	LHS
2	09 Oct 13	42.690	6.70	1.30	8.71	LHS
3	09 Oct 13	63.198	6.50	1.30	8.45	LHS
TOTAL					1,089.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,605.22	
1	09 Oct 13	10.052	12.60	0.80	10.08	LHS
2	09 Oct 13	10.054	12.60	0.80	10.08	LHS
3	09 Oct 13	10.056	12.60	0.80	10.08	LHS
4	09 Oct 13	10.058	12.60	0.80	10.08	LHS
5	09 Oct 13	10.060	12.60	0.80	10.08	LHS
6	09 Oct 13	10.062	12.60	0.80	10.08	LHS
7	09 Oct 13	10.064	12.60	0.80	10.08	LHS
TOTAL					3,675.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	OCTOBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LPG TERBANG LAMA
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					93.46	
TOTAL					93.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	211.94	-	211.94
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	46.50	-	46.50
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	47.06	-	47.06
TOTAL				305.50	-	305.50

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					211.94	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					211.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					46.50	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					46.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					47.06	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					47.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,725.00	270.48	1,995.48
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	701.24	140.28	841.52
3	Beaufort	502	Jalan Beaufort - Menumbok	776.17	258.28	1,034.45
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	1,227.94	309.38	1,537.32
TOTAL				4,430.35	978.42	5,408.77

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1725.00	
1	04 Oct 13	73.450	1.80	2.10	3.78	RHS
2	04 Oct 13	75.181	1.10	16.20	17.82	RHS
3	04 Oct 13	82.670	8.70	1.10	9.57	LHS
4	04 Oct 13	82.678	3.60	1.30	4.68	LHS
5	04 Oct 13	99.893	4.00	1.90	7.60	LHS
6	04 Oct 13	99.897	1.10	1.80	1.98	LHS
7	04 Oct 13	99.913	1.00	1.50	1.50	LHS
8	04 Oct 13	99.975	1.30	2.50	3.25	LHS
9	10 Oct 13	75.390	2.80	1.10	3.08	LHS
10	10 Oct 13	75.393	3.00	1.20	3.60	LHS
11	10 Oct 13	92.490	1.00	1.50	1.50	LHS
12	10 Oct 13	101.390	2.00	1.70	3.40	LHS
13	19 Oct 13	113.540	1.00	1.60	1.60	LHS
14	22 Oct 13	113.547	1.50	1.90	2.85	LHS
15	22 Oct 13	115.590	1.90	1.50	2.85	LHS
16	22 Oct 13	115.597	1.40	14.90	20.86	LHS
17	22 Oct 13	121.757	1.00	1.20	1.20	RHS
18	22 Oct 13	121.759	1.20	5.70	6.84	RHS
19	25 Oct 13	123.435	1.40	1.90	2.66	LHS
20	25 Oct 13	123.435	1.20	2.30	2.76	RHS
21	25 Oct 13	82.530	1.50	1.10	1.65	LHS
22	25 Oct 13	82.534	1.30	1.50	1.95	LHS
23	25 Oct 13	82.681	5.20	1.90	9.88	LHS
24	25 Oct 13	82.686	2.00	1.80	3.60	LHS
25	25 Oct 13	92.235	26.10	1.20	31.32	LHS
26	25 Oct 13	116.990	6.10	3.50	21.35	LHS
27	25 Oct 13	117.118	3.60	1.20	4.32	LHS
28	25 Oct 13	117.547	1.20	1.20	1.44	LHS
29	25 Oct 13	117.965	3.20	3.80	12.16	LHS
30	27 Oct 13	118.780	2.50	2.10	5.25	RHS
TOTAL:					1921.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1921.30	
31	27 Oct 13	118.966	1.20	1.80	2.16	LHS
32	27 Oct 13	119.707	1.30	1.80	2.34	LHS
33	27 Oct 13	120.147	2.20	1.60	3.52	LHS
34	27 Oct 13	120.709	1.30	2.50	3.25	LHS
35	27 Oct 13	120.788	1.60	2.80	4.48	LHS
36	27 Oct 13	120.945	1.90	2.30	4.37	LHS
37	27 Oct 13	121.355	1.60	2.80	4.48	LHS
38	27 Oct 13	121.747	2.10	2.80	5.88	LHS
39	27 Oct 13	121.976	2.80	3.60	10.08	LHS
40	27 Oct 13	122.744	1.60	3.80	6.08	LHS
41	27 Oct 13	122.866	2.60	2.30	5.98	RHS
42	27 Oct 13	122.796	1.90	3.20	6.08	RHS
43	27 Oct 13	123.741	2.60	3.80	9.88	RHS
44	27 Oct 13	124.704	1.60	3.50	5.60	RHS
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					1995.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					701.24	
1	05 Oct 13	140.680	1.40	1.80	2.52	LHS
2	05 Oct 13	145.233	10.00	1.80	18.00	LHS
3	05 Oct 13	145.240	25.00	1.00	25.00	RHS
4	22 Oct 13	145.370	3.30	2.80	9.24	LHS
5	22 Oct 13	147.259	3.20	2.80	8.96	LHS
6	22 Oct 13	147.488	2.80	3.20	8.96	LHS
7	22 Oct 13	147.678	3.50	3.10	10.85	RHS
8	22 Oct 13	148.220	3.40	2.20	7.48	LHS
9	22 Oct 13	148.009	3.20	3.50	11.20	LHS
10	22 Oct 13	148.156	2.80	1.30	3.64	LHS
11	22 Oct 13	148.228	3.20	1.70	5.44	LHS
12	22 Oct 13	148.789	2.50	2.10	5.25	RHS
13	22 Oct 13	148.901	2.60	3.20	8.32	RHS
14	22 Oct 13	148.915	2.30	2.80	6.44	LHS
15	22 Oct 13	148.970	1.80	2.50	4.50	LHS
16	22 Oct 13	148.993	1.60	2.80	4.48	LHS
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					841.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					776.17	
1	07 Oct 13	16.410	1.20	1.50	1.80	LHS
2	07 Oct 13	16.770	1.30	2.10	2.73	LHS
3	07 Oct 13	17.514	1.70	2.70	4.59	LHS
4	07 Oct 13	17.874	1.30	2.40	3.12	LHS
5	07 Oct 13	18.004	2.10	2.80	5.88	RHS
6	07 Oct 13	18.458	1.20	3.20	3.84	LHS
7	07 Oct 13	19.540	2.30	3.20	7.36	LHS
8	07 Oct 13	20.748	1.60	2.50	4.00	RHS
9	07 Oct 13	20.974	2.30	1.50	3.45	LHS
10	07 Oct 13	21.701	2.60	2.20	5.72	LHS
11	10 Oct 13	6.304	1.80	1.90	3.42	RHS
12	10 Oct 13	6.667	3.20	1.80	5.76	LHS
13	10 Oct 13	6.749	5.20	3.50	18.20	LHS
14	10 Oct 13	7.741	1.90	1.60	3.04	RHS
15	10 Oct 13	7.862	2.30	2.90	6.67	LHS
16	10 Oct 13	8.847	1.40	1.90	2.66	LHS
17	10 Oct 13	9.006	1.80	3.20	5.76	RHS
18	10 Oct 13	9.427	1.30	1.80	2.34	LHS
19	10 Oct 13	10.009	1.60	3.50	5.60	LHS
20	10 Oct 13	10.197	3.20	3.80	12.16	LHS
21	28 Oct 13	11.345	2.30	1.80	4.14	LHS
22	28 Oct 13	11.478	2.20	2.50	5.50	RHS
23	28 Oct 13	11.870	2.60	2.80	7.28	LHS
24	28 Oct 13	11.940	3.20	2.60	8.32	LHS
25	28 Oct 13	12.004	1.90	2.90	5.51	LHS
26	28 Oct 13	12.456	3.50	3.50	12.25	LHS
27	28 Oct 13	12.578	2.80	2.40	6.72	LHS
28	28 Oct 13	12.678	2.90	1.80	5.22	LHS
29	28 Oct 13	12.978	3.50	2.30	8.05	LHS
30	30 Oct 13	13.008	2.60	2.60	6.76	LHS
TOTAL:					954.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					954.02	
31	30 Oct 13	13.145	2.20	3.80	8.36	LHS
32	30 Oct 13	13.224	1.60	1.50	2.40	LHS
33	30 Oct 13	13.870	1.80	3.70	6.66	LHS
34	30 Oct 13	13.971	3.20	2.90	9.28	LHS
35	30 Oct 13	14.187	5.60	3.60	20.16	RHS
36	30 Oct 13	14.378	2.40	2.50	6.00	LHS
37	30 Oct 13	14.797	2.60	3.20	8.32	LHS
38	30 Oct 13	14.879	1.90	2.20	4.18	RHS
39	30 Oct 13	14.974	1.50	2.70	4.05	LHS
40	30 Oct 13	15.004	3.80	2.90	11.02	LHS
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					1034.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1227.94	
1	05 Oct 13	44.675	1.80	2.10	3.78	RHS
2	05 Oct 13	44.675	2.50	1.90	4.75	LHS
3	05 Oct 13	44.676	3.10	2.50	7.75	LHS
4	10 Oct 13	52.015	2.20	1.90	4.18	LHS
5	10 Oct 13	52.020	4.10	2.40	9.84	LHS
6	10 Oct 13	52.210	1.00	1.90	1.90	LHS
7	10 Oct 13	52.222	1.50	1.80	2.70	LHS
8	10 Oct 13	52.250	3.50	1.90	6.65	LHS
9	10 Oct 13	52.258	1.00	1.50	1.50	LHS
10	10 Oct 13	52.235	1.70	1.20	2.04	LHS
11	10 Oct 13	52.340	3.50	1.30	4.55	LHS
12	10 Oct 13	52.830	4.80	1.20	5.76	LHS
13	10 Oct 13	53.992	1.70	1.50	2.55	RHS
14	10 Oct 13	53.725	1.20	8.50	10.20	LHS
15	10 Oct 13	53.737	1.00	4.50	4.50	RHS
16	13 Oct 13	27.312	1.70	1.50	2.55	RHS
17	13 Oct 13	34.930	1.50	1.80	2.70	RHS
18	13 Oct 13	35.700	1.10	1.90	2.09	LHS
19	13 Oct 13	35.750	1.90	1.40	2.66	LHS
20	13 Oct 13	35.760	1.20	1.40	1.68	LHS
21	13 Oct 13	35.770	3.80	1.90	7.22	LHS
22	13 Oct 13	35.790	1.00	1.70	1.70	LHS
23	13 Oct 13	35.800	4.70	1.20	5.64	LHS
24	13 Oct 13	35.850	3.70	1.40	5.18	LHS
25	13 Oct 13	48.510	1.90	2.50	4.75	LHS
26	13 Oct 13	52.690	1.90	1.20	2.28	RHS
27	13 Oct 13	52.725	1.80	1.50	2.70	RHS
28	13 Oct 13	52.801	17.20	1.20	20.64	RHS
29	13 Oct 13	52.876	12.70	4.50	57.15	LHS
30	13 Oct 13	56.071	1.10	1.70	1.87	RHS
TOTAL:					1421.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1421.40	
31	23 Oct 13	23.006	1.90	2.50	4.75	LHS
32	23 Oct 13	23.459	3.20	3.80	12.16	RHS
33	23 Oct 13	23.677	1.20	1.80	2.16	RHS
34	23 Oct 13	23.847	1.90	3.50	6.65	LHS
35	23 Oct 13	24.007	1.60	3.20	5.12	LHS
36	23 Oct 13	24.978	4.50	3.20	14.40	LHS
37	23 Oct 13	25.356	1.90	3.20	6.08	LHS
38	23 Oct 13	25.478	3.20	2.30	7.36	LHS
39	23 Oct 13	25.884	1.20	1.80	2.16	LHS
40	23 Oct 13	25.906	2.30	3.80	8.74	LHS
41	23 Oct 13	26.804	6.30	2.80	17.64	LHS
42	23 Oct 13	26.902	8.20	3.50	28.70	LHS
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					1537.32	

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 147.030-CH147.180(RHS)
KM 147.030-KM 147.180(RHS)

R01 - VEGETATION VEGETATION CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 75.000 -M
KM 76.760

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 139.872 - M
CH 141.632

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 139.890- RHS
KM 141.650

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	13,303.97	0.00	13,303.97
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,142.00	0.00	3,142.00
Kudat	01	Jalan Kota Kinabalu-Kudat	8,096.60	62.40	8,159.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	2,200.00	0.00	2,200.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	1,299.00	0.00	1,299.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	623.30	0.00	623.30
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	350.00	0.00	350.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,215.00	0.00	2,215.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	305.00	258.00	563.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,236.89	130.35	1,367.24
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,897.10	99.75	1,996.85
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1,590.08	167.10	1,757.18
Beaufort	01	Jalan Kota Kinabalu-Sindumin	4,776.60	68.40	4,845.00
	502	Jalan Beaufort-Menumbok	79.20	0.00	79.20
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,875.53	414.60	4,290.13
Kuala Penyu	502	Jalan Beaufort-Menumbok	543.70	0.00	543.70
TOTAL			45,533.97	1,200.60	46,734.57

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	13,303.97	-	13,303.97
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	3,142.00	-	3,142.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	8,096.60	62.40	8,159.00
TOTAL				24,542.57	62.40	24,604.97

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					13,303.97	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF OCT :					13,303.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,142.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF OCT :					3,142.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	KUDAT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION		LENGTH	WIDTH	AREA	REMARKS
		(CH)		(m)	(m)	(m ²)	
BROUGHT FORWARD:						8,096.60	
1	17 Oct 13	147.030	147.180	150	0.10	15.00	LHS
2	18 Oct 13	147.060	147.160	100	0.10	10.00	RHS
3	19 Oct 13	165.486	165.580	94	0.10	9.40	RHS
4	21 Oct 13	165.700	165.760	60	0.10	6.00	RHS
5	22 Oct 13	165.730	165.850	120	0.10	12.00	LHS
6	24 Oct 13	169.980	170.180	100	0.10	10.00	RHS
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANC END OF OCT :						8,159.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	305.00	258.00	563.00
TOTAL				305.00	258.00	563.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM SEPTEMBER 2013:					305.00	
1	10 Oct 13	70.900	30.00	0.80	24.00	RHS
2	10 Oct 13	71.600	55.00	2.00	110.00	RHS
3	10 Oct 13	71.800	35.00	2.00	70.00	RHS
4	10 Oct 13	75.500	30.00	1.80	54.00	LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					563.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	2,200.00	-	2,200.00
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	623.30	-	623.30
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,215.00	-	2,215.00
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	350.00	-	350.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	1,299.00	-	1,299.00
TOTAL				6,687.30	-	6,687.30

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,200.00	
TOTAL:					2,200.00	

LINTASAN RESOURCES SDN. BHD.

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					623.30	
TOTAL:					623.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PAPAR	
ROUTE NO.	01	
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN	(CH44.800 - CH72.470)
MONTH:	OCTOBER 2013	

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,215.00	
TOTAL:					2,215.00	

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					350.00	
TOTAL:					350.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,299.00	
TOTAL:					1,299.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	1,236.89	130.35	1,367.24
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	1,897.10	99.75	1,996.85
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	1,590.08	167.10	1,757.18
TOTAL				4,724.07	397.20	5,121.27

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,236.89	
1	04 Oct 13	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
2	04 Oct 13	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
3	04 Oct 13	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
4	04 Oct 13	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
5	04 Oct 13	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
6	04 Oct 13	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
7	04 Oct 13	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
8	04 Oct 13	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
9	04 Oct 13	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
10	04 Oct 13	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
11	04 Oct 13	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
12	04 Oct 13	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
13	08 Oct 13	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
14	08 Oct 13	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
15	08 Oct 13	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
16	08 Oct 13	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
17	08 Oct 13	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
18	08 Oct 13	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
19	08 Oct 13	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
20	08 Oct 13	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
21	08 Oct 13	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
22	08 Oct 13	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
23	08 Oct 13	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
24	08 Oct 13	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
25	08 Oct 13	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
26	08 Oct 13	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
27	08 Oct 13	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
28	08 Oct 13	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
29	08 Oct 13	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
30	08 Oct 13	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,323.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,323.14	
31	08 Oct 13	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
32	08 Oct 13	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
33	08 Oct 13	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
34	08 Oct 13	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
35	08 Oct 13	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
36	08 Oct 13	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
37	08 Oct 13	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
38	08 Oct 13	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
39	08 Oct 13	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
40	08 Oct 13	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
41	08 Oct 13	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
42	08 Oct 13	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,367.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,897.10	
1	23 Oct 13	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
2	23 Oct 13	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
3	23 Oct 13	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
4	23 Oct 13	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
5	23 Oct 13	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
6	23 Oct 13	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
7	23 Oct 13	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
8	23 Oct 13	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
9	23 Oct 13	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
10	23 Oct 13	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
11	23 Oct 13	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
12	23 Oct 13	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
13	23 Oct 13	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
14	23 Oct 13	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
15	23 Oct 13	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
16	23 Oct 13	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
17	23 Oct 13	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
18	23 Oct 13	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
19	23 Oct 13	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
20	23 Oct 13	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
21	23 Oct 13	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
22	29 Oct 13	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
23	29 Oct 13	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
24	29 Oct 13	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
25	29 Oct 13	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
26	29 Oct 13	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
27	29 Oct 13	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
28	29 Oct 13	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
29						
30						
TOTAL :					1,996.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,590.08	
1	05 Oct 13	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
2	05 Oct 13	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
3	05 Oct 13	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
4	05 Oct 13	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
5	05 Oct 13	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
6	05 Oct 13	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
7	05 Oct 13	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
8	05 Oct 13	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
9	05 Oct 13	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
10	05 Oct 13	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
11	05 Oct 13	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
12	05 Oct 13	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
13	05 Oct 13	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
14	05 Oct 13	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
15	29 Oct 13	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
16	29 Oct 13	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
17	29 Oct 13	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
18	29 Oct 13	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
19	29 Oct 13	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
20	29 Oct 13	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
21	29 Oct 13	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
22	29 Oct 13	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
23	29 Oct 13	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
24	29 Oct 13	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
25	29 Oct 13	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
26	29 Oct 13	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
27	29 Oct 13	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
28	29 Oct 13	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
29	29 Oct 13	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
30	29 Oct 13	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					1,679.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: October 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,679.98	
31	29 Oct 13	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
32	29 Oct 13	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
33	29 Oct 13	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
34	29 Oct 13	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
35	29 Oct 13	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
36	29 Oct 13	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
37	29 Oct 13	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
38	29 Oct 13	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
39	29 Oct 13	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
40	29 Oct 13	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
41	29 Oct 13	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
42	29 Oct 13	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
43	29 Oct 13	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
44	29 Oct 13	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
45	29 Oct 13	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
46	29 Oct 13	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
47	29 Oct 13	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
48	29 Oct 13	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
49	29 Oct 13	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
50	29 Oct 13	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
51	29 Oct 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
52	29 Oct 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,757.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	4,776.60	68.40	4,845.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,875.53	414.60	4,290.13
3	Beaufort	502	Jalan Beaufort - Menumbok	79.20	-	79.20
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	543.70	-	543.70
TOTAL				9,275.03	414.60	9,758.03

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4,776.60	
1	11 Oct 13	75.000	171.00	0.400	68.40	M
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					4,845.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,875.53	
1	05 Oct 13	139.110	90.00	0.400	36.00	LHS
2	05 Oct 13	139.110	100.00	0.300	30.00	RHS
3	05 Oct 13	139.117	127.00	0.400	50.80	M
4	05 Oct 13	138.700	90.00	0.300	27.00	LHS
5	05 Oct 13	143.021	128.00	0.300	38.40	RHS
6	05 Oct 13	146.833	180.00	0.200	36.00	RHS
7	10 Oct 13	136.627	71.00	0.300	21.30	LHS
8	10 Oct 13	136.720	72.00	0.200	14.40	RHS
9	10 Oct 13	139.872	60.00	0.200	12.00	M
10	10 Oct 13	139.881	120.00	0.300	36.00	M
11	10 Oct 13	139.890	90.00	0.200	18.00	RHS
12	10 Oct 13	139.895	50.00	0.300	15.00	M
13	19 Oct 13	140.236	114.00	0.300	34.20	LHS
14	19 Oct 13	140.240	18.00	0.300	5.40	LHS
15	19 Oct 13	140.258	7.00	0.400	2.80	M
16	19 Oct 13	140.270	75.00	0.300	22.50	LHS
17	19 Oct 13	140.278	12.00	0.300	3.60	M
18	19 Oct 13	140.290	92.00	0.100	9.20	LHS
19	19 Oct 13	140.300	10.00	0.200	2.00	M
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					4,290.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					79.20	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					79.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					543.70	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					543.70	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 57.900 - CH 57.800 - RHS
KM 67.900 - KM 68.000

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	2,949.00	-	2,949.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	16,390.00	10,400.00	26,790.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	4,800.00	4,800.00	-	-	-	-	-	-
TOTAL				19,339.00	15,200.00	34,539.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							2,949.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF OCT :							2,949.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
	BROUGHT FORWARD:			-		-	16,390.00	-	-	-	0.00	0.00	
1	22 Oct 13	119.180	120.280	1,100.00	4.00	0.10	4,400.00						RHS
2	23 Oct 13	118.780	119.280	500.00	4.00	0.10	2,000.00						LHS
3	24 Oct 13	119.280	120.280	1,000.00	4.00	0.10	4,000.00						LHS
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF OCT :							26,790.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	0.00	0.00	LHS RHS
1	28 Oct 13	176.380	176.980	600.00	4.00	0.10	2,400.00						
2	29 Oct 13	176.380	176.980	600.00	4.00	0.10	2,400.00						
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF OCT :							4,800.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	11,700.00	1,170.00	8,064.00	806.40	19,764.00	1,976.40
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	8,894.00	889.40	-	-	8,894.00	889.40
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	-	-	-	20,594.00	2,059.40	8,064.00	806.40	28,658.00	2,865.80

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							0.00				11,700.00	1,170.00	
1	22 Oct 13	10.800	10.930					130.00	2.50	0.100	325.00	32.50	LHS
2	22 Oct 13	10.950	11.800					850.00	3.00	0.100	2,550.00	255.00	LHS
3	22 Oct 13	11.200	11.500					300.00	2.50	0.100	750.00	75.00	LHS
4	22 Oct 13	11.650	11.700					50.00	2.50	0.100	125.00	12.50	LHS
5	22 Oct 13	11.750	11.790					40.00	2.50	0.100	100.00	10.00	LHS
6	22 Oct 13	11.800	11.900					100.00	2.00	0.100	200.00	20.00	LHS
7	22 Oct 13	10.900	11.300					400.00	2.00	0.100	800.00	80.00	RHS
8	22 Oct 13	11.320	11.450					130.00	2.00	0.100	260.00	26.00	RHS
9	22 Oct 13	11.600	12.080					480.00	2.00	0.100	960.00	96.00	RHS
10	24 Oct 13	12.800	12.830					30.00	2.00	0.100	60.00	6.00	LHS
11	24 Oct 13	12.930	13.000					70.00	2.00	0.100	140.00	14.00	LHS
12	24 Oct 13	13.100	13.210					110.00	2.00	0.100	220.00	22.00	LHS
13	24 Oct 13	13.340	13.360					20.00	2.00	0.100	40.00	4.00	LHS
14	24 Oct 13	13.400	13.520					120.00	2.00	0.100	240.00	24.00	LHS
15	24 Oct 13	13.580	13.640					60.00	2.00	0.100	120.00	12.00	LHS
16	24 Oct 13	13.800	13.900					100.00	2.00	0.100	200.00	20.00	LHS
17	24 Oct 13	12.080	12.230					150.00	2.00	0.100	300.00	30.00	RHS
18	24 Oct 13	12.300	12.400					100.00	2.00	0.100	200.00	20.00	RHS
19	24 Oct 13	12.450	12.617					167.00	2.00	0.100	334.00	33.40	RHS
20	24 Oct 13	13.080	13.150					70.00	2.00	0.100	140.00	14.00	RHS
TOTAL							0.00				19,764.00	1,976.40	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KK -SANDAKAN

MONTH: **OCTOBER 2013**

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
		From	To										
BROUGHT FORWARD:							0.00				8,894.00	889.40	
TOTAL :							0.00				8,894.00	889.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	59,370.00	6,224.00	65,594.00	-	-	-	-	-	-
			TOTAL	59,370.00	6,224.00	65,594.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: October 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD FROM SEPTEMBER 2013:						59,370.00				0.00			
1	03 Oct 13	114.010	114.260	250.00	2.50		625.00						LHS
2	03 Oct 13	114.020	114.220	200.00	2.50		500.00						RHS
3	08 Oct 13	114.425	114.705	280.00	2.80		784.00						LHS
4	08 Oct 13	114.400	114.580	180.00	2.50		450.00						RHS
5	09 Oct 13	114.715	114.995	280.00	2.50		700.00						LHS
6	09 Oct 13	114.720	114.920	200.00	2.40		480.00						RHS
7	10 Oct 13	115.100	115.250	150.00	2.50		375.00						LHS
8	10 Oct 13	115.118	115.298	180.00	2.50		450.00						RHS
9	11 Oct 13	115.425	115.675	250.00	2.20		550.00						LHS
10	11 Oct 13	115.410	115.560	150.00	2.30		345.00						RHS
11	12 Oct 13	115.900	116.120	220.00	2.00		440.00						LHS
12	12 Oct 13	115.910	116.160	250.00	2.10		525.00						RHS
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:						65,594.00				0.00			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	14,218.00	6,703.10	20,921.10	-	-	3,250.00	205.48	3,250.00	205.48
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,905.00	-	2,905.00	-	-	6,980.00	698.00	6,980.00	698.00
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	17,123.00	6,703.10	23,826.10	-	-	10,230.00	903.48	10,230.00	903.48

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							14,218.00				0.00	0.00	
1	01 Oct 13	20.330	20.563	233.00	1.50	-	349.50	-	-	-	0.00	0.00	RHS-Top Up
2	01 Oct 13	20.344	20.545	201.00	1.00	-	201.00	-	-	-	0.00	0.00	LHS-Top Up
3	02 Oct 13	19.950	19.985	35.00	1.50	-	52.50	-	-	-	0.00	0.00	RHS-Top Up
4	02 Oct 13	20.010	20.100	90.00	1.50	-	135.00	-	-	-	0.00	0.00	RHS-Top Up
5	02 Oct 13	22.550	22.600	50.00	1.00	-	50.00	-	-	-	0.00	0.00	RHS-Top Up
6	03 Oct 13	22.165	22.225	60.00	1.50	-	90.00	-	-	-	0.00	0.00	LHS-Top Up
7	03 Oct 13	22.174	22.220	46.00	1.50	-	69.00	-	-	-	0.00	0.00	RHS-Top Up
8	04 Oct 13	18.530	18.564	34.00	2.40	-	81.60	-	-	-	0.00	0.00	LHS-Top Up
9	04 Oct 13	19.020	19.090	70.00	2.80	-	196.00	-	-	-	0.00	0.00	LHS-Top Up
10	04 Oct 13	19.270	19.357	87.00	1.20	-	104.40	-	-	-	0.00	0.00	LHS-Top Up
11	04 Oct 13	19.830	19.870	40.00	1.00	-	40.00	-	-	-	0.00	0.00	LHS-Top Up
12	04 Oct 13	19.910	19.918	8.00	1.60	-	12.80	-	-	-	0.00	0.00	RHS-Top Up
13	07 Oct 13	33.280	33.307	27.00	2.00	-	54.00	-	-	-	0.00	0.00	LHS-Top Up
14	07 Oct 13	34.780	34.840	60.00	2.00	-	120.00	-	-	-	0.00	0.00	LHS-Top Up
15	07 Oct 13	34.785	34.805	20.00	2.00	-	40.00	-	-	-	0.00	0.00	RHS-Top Up
16	07 Oct 13	22.525	22.585	60.00	2.40	-	144.00	-	-	-	0.00	0.00	LHS-Top Up
17	07 Oct 13	22.520	22.543	23.00	2.60	-	59.80	-	-	-	0.00	0.00	RHS-Top Up
18	07 Oct 13	22.550	22.561	11.00	2.60	-	28.60	-	-	-	0.00	0.00	RHS-Top Up
19	08 Oct 13	23.580	23.655	-	-	-	0.00	75.00	2.60	0.05	195.00	9.75	LHS-Top Up
20	09 Oct 13	23.605	23.646	41.00	1.00	-	41.00	-	-	-	0.00	0.00	RHS-Top Up
21	09 Oct 13	20.905	20.990	85.00	1.30	-	110.50	-	-	-	0.00	0.00	RHS-Top Up
22	09 Oct 13	20.995	21.055	60.00	1.60	-	96.00	-	-	-	0.00	0.00	LHS-Top Up
23	09 Oct 13	21.020	21.031	11.00	1.60	-	17.60	-	-	-	0.00	0.00	RHS-Top Up
24	09 Oct 13	25.500	25.560	60.00	3.00	-	180.00	-	-	-	0.00	0.00	LHS-Top-up
25	09 Oct 13	27.155	27.220	65.00	3.00	-	195.00	-	-	-	0.00	0.00	RHS-Top-up
26	09 Oct 13	26.420	26.450	30.00	3.00	-	90.00	-	-	-	0.00	0.00	LHS-Top-up
27	09 Oct 13	26.409	26.435	26.00	2.90	-	75.40	-	-	-	0.00	0.00	RHS-Top-up
28	10 Oct 13	18.647	18.730	83.00	3.00	-	249.00	-	-	-	0.00	0.00	LHS-Trimmed
29	10 Oct 13	30.350	30.396	46.00	2.90	-	133.40	-	-	-	0.00	0.00	RHS-Top-up
30	10 Oct 13	31.740	31.836	96.00	3.00	-	288.00	-	-	-	0.00	0.00	RHS-Top-up
CARRIED FORWARD:							17,522.10				195.00	9.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							17,522.10				195.00	9.75	
31	11 Oct 13	30.000	30.122	122.00	3.00	-	366.00	-	-	-	0.00	0.00	LHS-Trimmed
32	11 Oct 13	30.039	30.100	61.00	3.00	-	183.00	-	-	-	0.00	0.00	RHS-Trimmed
33	12 Oct 13	29.849	29.922	-	-	-	0.00	73.00	3.00	0.05	219.00	10.95	LHS-Top up
34	12 Oct 13	29.601	29.651	-	-	-	0.00	50.00	3.00	0.05	150.00	7.50	LHS-Top up
35	12 Oct 13	29.302	29.417	-	-	-	0.00	115.00	3.00	0.05	345.00	17.25	LHS-Top up
36	14 Oct 13	28.701	29.015	314.00	3.00	-	942.00	-	-	-	0.00	0.00	LHS-Trimmed
37	14 Oct 13	28.743	28.756	13.00	3.00	-	39.00	-	-	-	0.00	0.00	RHS-Trimmed
38	14 Oct 13	28.604	28.663	59.00	3.00	-	177.00	-	-	-	0.00	0.00	RHS-Trimmed
39	16 Oct 13	28.401	28.443	42.00	3.00	-	126.00	-	-	-	0.00	0.00	LHS-Trimmed
40	16 Oct 13	26.658	26.659	-	-	-	0.00	1.00	3.00	0.15	3.00	0.45	LHS-Top up
41	16 Oct 13	23.804	23.905	-	-	-	0.00	101.00	3.00	0.07	303.00	21.21	LHS-Top up
42	16 Oct 13	28.313	28.363	50.00	3.00	-	150.00	-	-	-	0.00	0.00	RHS-Trimmed
43	16 Oct 13	28.205	28.316	111.00	3.00	-	333.00	-	-	-	0.00	0.00	LHS-Trimmed
44	17 Oct 13	28.050	28.016	34.00	3.00	-	102.00	-	-	-	0.00	0.00	RHS-Trimmed
45	17 Oct 13	28.043	28.105	62.00	3.00	-	186.00	-	-	-	0.00	0.00	LHS-Trimmed
46	17 Oct 13	23.907	23.980	-	-	-	0.00	72.00	3.00	0.07	216.00	15.12	LHS-Top up
47	19 Oct 13	22.451	22.519	-	-	-	0.00	68.00	3.00	0.05	204.00	10.20	LHS-Top up
48	19 Oct 13	22.459	22.425	34.00	3.00	-	102.00	-	-	-	0.00	0.00	RHS-Trimmed
49	20 Oct 13	22.520	22.621	-	-	-	0.00	101.00	3.00	0.07	303.00	21.21	LHS-Top up
50	20 Oct 13	23.600	23.704	-	-	-	0.00	104.00	3.00	0.07	312.00	21.84	RHS-Top up
51	20 Oct 13	23.538	23.568	-	-	-	0.00	30.00	3.00	0.07	90.00	6.30	RHS-Top up
52	20 Oct 13	19.732	19.861	-	-	-	0.00	129.00	3.00	0.07	387.00	27.09	LHS-Top up
53	21 Oct 13	19.837	19.849	12.00	3.00	-	36.00	-	-	-	0.00	0.00	RHS-Trimmed
54	24 Oct 13	43.538	43.606	-	-	-	0.00	68.00	2.00	0.07	136.00	9.52	RHS-Top-up
55	25 Oct 13	40.732	40.861	-	-	-	0.00	129.00	3.00	0.07	387.00	27.09	LHS-Top-up
56	28 Oct 13	39.837	39.886	49.00	2.00	-	98.00	-	-	-	0.00	0.00	RHS-Trimmed
57	28 Oct 13	39.022	39.091	69.00	3.00	-	207.00	-	-	-	0.00	0.00	RHS-Top-up
58	28 Oct 13	39.146	39.182	36.00	3.00	-	108.00	-	-	-	0.00	0.00	RHS-Top-up
59	28 Oct 13	38.549	38.614	65.00	2.00	-	130.00	-	-	-	0.00	0.00	LHS-Top-up
60	28 Oct 13	37.141	37.179	38.00	3.00	-	114.00	-	-	-	0.00	0.00	LHS-Trimmed
TOTAL:							20,921.10				3,250.00	205.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							14,218.00				0.00	0.00	
													</

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: OCOTBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							2,905.00				0.00	0.00	
1	01 Oct 13	45.000	45.120			-	0.00	120.00	2.50	0.10	300.00	30.00	RHS-Top Up
2	01 Oct 13	44.420	44.500			-	0.00	80.00	2.50	0.10	200.00	20.00	RHS-Top Up
3	02 Oct 13	42.550	42.600			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
4	02 Oct 13	42.050	42.100			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
5	03 Oct 13	23.200	23.320			-	0.00	120.00	2.00	0.10	240.00	24.00	LHS-Top Up
6	03 Oct 13	1.900	1.990			-	0.00	90.00	2.00	0.10	180.00	18.00	RHS-Top Up
7	03 Oct 13	1.900	2.000			-	0.00	100.00	2.00	0.10	200.00	20.00	LHS-Top Up
8	03 Oct 13	0.400	0.500			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
9	03 Oct 13	0.200	0.300			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
10	07 Oct 13	30.230	45.120			-	0.00	120.00	2.50	0.10	300.00	30.00	RHS-Top Up
11	07 Oct 13	24.000	25.110			-	0.00	110.00	2.50	0.10	275.00	27.50	RHS-Top Up
12	07 Oct 13	26.000	27.000			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
13	07 Oct 13	28.000	29.000			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
14	08 Oct 13	23.200	23.360			-	0.00	160.00	2.00	0.10	320.00	32.00	LHS-Top Up
15	08 Oct 13	20.500	20.550			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
16	08 Oct 13	21.400	21.500			-	0.00	100.00	2.00	0.10	200.00	20.00	LHS-Top Up
17	08 Oct 13	11.400	11.500			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
18	08 Oct 13	12.200	12.300			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
19	08 Oct 13	33.000	33.200			-	0.00	200.00	2.50	0.10	500.00	50.00	RHS-Top Up
20	09 Oct 13	34.430	34.500			-	0.00	70.00	2.50	0.10	175.00	17.50	RHS-Top Up
21	09 Oct 13	32.500	32.700			-	0.00	200.00	2.00	0.10	400.00	40.00	RHS-Top Up
22	09 Oct 13	32.050	32.100			-	0.00	50.00	2.00	0.10	100.00	10.00	RHS-Top Up
23	09 Oct 13	23.200	23.320			-	0.00	120.00	2.00	0.10	240.00	24.00	LHS-Top Up
24	09 Oct 13	21.900	22.100			-	0.00	200.00	2.00	0.10	400.00	40.00	RHS-Top Up
25	09 Oct 13	21.900	22.000			-	0.00	100.00	2.00	0.10	200.00	20.00	LHS-Top Up
26	09 Oct 13	38.400	38.500			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
27	09 Oct 13	38.200	38.300			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
28	10 Oct 13	38.400	38.500			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
29	10 Oct 13	39.200	39.300			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
30	10 Oct 13	27.200	27.300			-	0.00	100.00	2.50	0.10	250.00	25.00	LHS-Top Up
TOTAL:							2,905.00				6,980.00	698.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	7,820.00	36,439.00	44,259.00	3,373.80	4,899.50	-	-	3,373.80	4,899.50
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	794.30	177.71	-	-	794.30	177.71
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	1,491.00	1,491.00	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	546.00	1,050.00	1,596.00	-	-	-	-	-	-
TOTAL				8,366.00	38,980.00	47,346.00	4,168.10	5,077.21	-	-	4,168.10	5,077.21

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	13,009.00	1,429.50	14,438.50	200.00	20.00	-	-	200.00	20.00
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	12,583.50	-	12,583.50	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	13,091.20	780.00	13,871.20	-	-	-	-	-	-
			TOTAL	38,683.70	2,209.50	40,893.20	200.00	20.00	-	-	200.00	20.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: October 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							13,009.00				200.00	20.00	Grading/RHS Grading/LHS Grading/LHS Grading/LHS Grading/LHS Grading/RHS Grading/RHS Grading/RHS <

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: October 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							12,583.50				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							12,583.50				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: October 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							13,091.20				0.00	0.00	Grading/RHS Grading/LHS Grading/RHS
1	22 Oct 13	138.500	138.580	80.00	3.00		240.00						
2	22 Oct 13	139.800	139.900	100.00	3.00		300.00						
3	22 Oct 13	140.300	140.380	80.00	3.00		240.00						
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							13,871.20				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	415.620	43.100	458.720
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	288.090	32.010	320.100
Kudat	01	Jalan Kota Kinabalu-Kudat	494.910	54.990	549.900
Tuaran	01	Jalan Kota Kinabalu-Kudat	350.750	38.970	389.720
	22	Jalan Kota Kinabalu-Sandakan	384.720	42.580	427.300
	503	Jalan Berungis-Kota Belud	159.400	17.700	177.100
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	329.020	36.600	365.620
	01	Jalan Kota Kinabalu-Sindumin	126.360	14.040	140.400
	606	Jalan Susur Sepangar Bay	96.480	10.720	107.200
	607	Jalan Masuk Ke Pelabuhan Baru	6.120	0.680	6.800
	608	Jalan K Masuk Ke Lapangan Terbang Lama	22.626	2.514	25.140
Penampang	01	Jalan Kota Kinabalu-Sindumin	67.315	4.679	71.994
	500	Jalan Kota Kinabalu-Keningau-Tenom	442.530	49.170	491.700
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	163.785	13.760	177.545
Papar	01	Jalan Kota Kinabalu-Sindumin	490.230	54.470	544.700
Ranau	22	Jalan Kota Kinabalu-Sandakan	919.800	102.200	1,022.000
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	508.940	53.110	562.050
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	318.195	44.970	363.165
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	256.230	28.470	284.700
Beaufort	01	Jalan Kota Kinabalu-Sindumin	456.704	57.088	513.792
	502	Jalan Beaufort-Menumbok	202.635	22.515	225.150
Sipitang	01	Jalan Kota Kinabalu-Sindumin	306.054	34.006	340.060
Kuala Penyu	502	Jalan Beaufort-Menumbok	333.450	37.050	370.500
TOTAL			7,139.964	795.392	7,935.356

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 112.500 - LHS
KM 149.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH81.700 - LHS
KM 118.300

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 152.330 - LHS
KM 154.090

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 152.680 - RHS
KM 154.440

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	415.620	43.100	458.720
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	288.090	32.010	320.100
3	Kudat	01	Jalan Kota Kinabalu - Kudat	494.910	54.990	549.900
TOTAL:				1,198.620	130.100	1,328.720

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			415.620	
02 Oct 13	58.980	63.980	5.000	
03 Oct 13	63.980	67.980	4.000	
05 Oct 13	67.980	72.970	4.990	
09 Oct 13	72.970	76.970	4.000	Protocol 1 st cycle
11 Oct 13	76.970	80.770	3.800	
12 Oct 13	80.770	85.980	5.210	
13 Oct 13	90.600	96.270	5.670	
14 Oct 13	96.270	100.950	4.680	
15 Oct 13	109.200	110.950	1.750	
16 Oct 13	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF OCT :			458.720	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			288.090	
10 Oct 13	119.115	121.115	2.000	Protocol 1 st cycle
15 Oct 13	110.950	113.500	2.550	
16 Oct 13	113.500	117.150	3.650	
17 Oct 13	117.150	119.115	1.965	
18 Oct 13	121.115	125.200	4.085	
15 Oct 13	125.200	128.980	3.780	
16 Oct 13	128.980	131.250	2.270	
17 Oct 13	131.250	135.600	4.350	
18 Oct 13	135.600	138.500	2.900	
19 Oct 13	138.500	140.960	2.460	
18 Oct 13	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF OCT :			320.100	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			494.910	
03 Oct 13	190.840	185.730	5.110	Protocol 1 st cycle
04 Oct 13	185.730	181.300	4.430	
05 Oct 13	181.300	176.500	4.800	
07 Oct 13	176.500	172.000	4.500	
08 Oct 13	172.000	167.500	4.500	
09 Oct 13	167.500	164.000	3.500	
11 Oct 13	164.000	158.850	5.150	
12 Oct 13	158.850	154.350	4.500	
13 Oct 13	154.350	150.700	3.650	
14 Oct 13	150.700	145.800	4.900	
15 Oct 13	145.800	140.960	4.840	
16 Oct 13	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF OCT :			549.900	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	329.020	36.600	365.620
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	350.750	38.970	389.720
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	384.720	42.580	427.300
4	Tuaran	503	Jalan Berungis - Kota Belud	159.400	17.700	177.100
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	96.480	10.720	107.200
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	6.120	0.680	6.800
TOTAL:				1,326.490	147.250	1,473.740

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>OCTOBER 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				329.020	
1	02 Oct 13	0.480	3.000	2.520	Protocol
2	07 Oct 13	3.000	7.000	4.000	Protocol
3	09 Oct 13	7.000	10.400	3.400	Protocol
4	12 Oct 13	10.400	14.600	4.200	Protocol
5	16 Oct 13	17.600	19.500	1.900	Protocol
6	17 Oct 13	0.400	2.500	2.100	Protocol
7	19 Oct 13	2.500	5.000	2.500	Protocol
8	22 Oct 13	5.000	10.400	5.400	Protocol
9	25 Oct 13	10.400	14.600	4.200	Protocol
10	28 Oct 13	17.600	19.500	1.900	Protocol
11	17 Oct 13	23.980	19.500	4.480	Normal
TOTAL :				365.620	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>OCTOBER 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				350.750	
1	03 Oct 13	36.602	32.720	3.882	Normal
2	04 Oct 13	32.720	28.720	4.000	Protocol
3	14 Oct 13	28.720	23.980	4.740	Normal
4	17 Oct 13	28.720	31.000	2.280	Protocol
5	20 Oct 13	31.000	32.700	1.700	Protocol
6	11 Oct 13	36.602	45.102	8.500	
7	14 Oct 13	45.102	53.602	8.500	
8	16 Oct 13	53.602	58.970	5.368	
TOTAL :				389.720	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				384.720	
1	01 Oct 13	0.000	10.500	10.500	
2	03 Oct 13	10.500	21.000	10.500	
3	07 Oct 13	21.000	32.500	11.500	
4	10 Oct 13	32.500	42.580	10.080	
TOTAL :				427.300	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				159.400	
1	17 Oct 13	0.000	7.000	7.000	
2	19 Oct 13	7.000	14.500	7.500	
3	21 Oct 13	14.500	17.700	3.200	
TOTAL :				177.100	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				96.480	
1	04 Oct 13	0.000	3.000	3.000	Normal
2	07 Oct 13	3.000	7.000	4.000	Normal
3	11 Oct 13	7.000	9.000	2.000	Normal
4	17 Oct 13	9.000	10.720	1.720	Normal
TOTAL :				107.200	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU, KK
MONTH:	OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.120	
1	03 Oct 13	0.000	0.340	0.340	Protocol
2	17 Oct 13	0.000	0.340	0.340	Protocol
TOTAL :				6.800	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	919.80	102.20	1,022.00
TOTAL:				919.80	102.20	1,022.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM SEPTEMBER 2013:				919.80	
1	01 Oct 13	42.60	46.32	3.72	
2	02 Oct 13	46.32	50.04	3.72	
3	03 Oct 13	50.04	53.76	3.72	* CH51.500-CH53.900- Construction By Others
4	04 Oct 13	53.76	57.48	3.72	
5	05 Oct 13	57.48	61.20	3.72	* CH57.400-CH60.100- Construction By Others
6	06 Oct 13	61.20	64.92	3.72	* CH61.900-CH64.900- Construction By Others
7	07 Oct 13	64.92	68.60	3.68	
8	08 Oct 13	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Oct 13	72.60	78.29	5.69	
10	10 Oct 13	78.29	83.98	5.69	
11	11 Oct 13	83.98	89.67	5.69	
12	12 Oct 13	89.67	95.36	5.69	
13	13 Oct 13	95.36	101.05	5.69	* CH97.500-CH100.000- Construction By Others
14	14 Oct 13	101.05	106.74	5.69	
15	15 Oct 13	106.74	112.43	5.69	
16	16 Oct 13	112.43	118.12	5.69	
17	17 Oct 13	118.12	123.81	5.69	
18	18 Oct 13	123.81	129.50	5.69	
19	19 Oct 13	129.50	135.19	5.69	
20	20 Oct 13	135.19	140.80	5.61	
21	22 Oct 13	68.60	72.60	4.00	Protocol Road - 2nd Cycle
22					
23					
24					
25					
26					
27					
28					
CARRIED FORWARD :				1,022.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	126.360	14.040	140.400
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	67.315	4.679	71.994
3	Papar	01	Jalan Kota Kinabalu - Sindumin	490.230	54.470	544.700
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	442.530	49.170	491.700
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	163.785	13.760	177.545
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	22.626	2.514	25.140
TOTAL:				1,312.846	138.633	1,451.479

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				126.360	
1	01 Oct 13	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Oct 13	2.500	5.000	2.500	1st cycle - Protocol Road
3	04 Oct 13	5.000	7.020	2.020	1st cycle - Protocol Road
4	17 Oct 13	0.000	2.500	2.500	2nd cycle - Protocol Road
5	18 Oct 13	2.500	5.000	2.500	2nd cycle - Protocol Road
6	20 Oct 13	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				140.400	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				67.315	
1	09 Oct 13	13.021	14.000	0.979	Normal Road
2	14 Oct 13	14.000	15.000	1.000	Normal Road
3	16 Oct 13	15.000	16.150	1.150	Normal Road
4	17 Oct 13	16.450	18.000	1.550	Normal Road
TOTAL :				71.994	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				490.230	
1	04 Oct 13	44.800	46.900	2.100	Normal Road
2	04 Oct 13	46.900	49.100	2.200	Normal Road
3	04 Oct 13	49.100	51.200	2.100	Normal Road
4	04 Oct 13	51.200	53.450	2.250	Normal Road
5	04 Oct 13	53.450	55.450	2.000	Normal Road
6	05 Oct 13	55.450	57.400	1.950	Normal Road
7	05 Oct 13	57.400	59.250	1.850	Normal Road
8	05 Oct 13	59.250	61.650	2.400	Normal Road
9	05 Oct 13	61.650	63.900	2.250	Normal Road
10	06 Oct 13	63.900	66.300	2.400	Normal Road
11	06 Oct 13	66.300	68.500	2.200	Normal Road
12	06 Oct 13	68.500	70.780	2.280	Normal Road
13	06 Oct 13	70.780	72.470	1.690	Normal Road
14	08 Oct 13	18.000	20.050	2.050	Normal Road
15	08 Oct 13	20.050	22.550	2.500	Normal Road
16	09 Oct 13	22.550	25.000	2.450	Normal Road
17	09 Oct 13	25.000	27.400	2.400	Normal Road
18	10 Oct 13	27.400	29.750	2.350	Normal Road
19	10 Oct 13	29.750	31.950	2.200	Normal Road
20	11 Oct 13	31.950	34.200	2.250	Normal Road
21	11 Oct 13	34.200	36.500	2.300	Normal Road
22	12 Oct 13	36.500	38.900	2.400	Normal Road
23	12 Oct 13	38.900	41.200	2.300	Normal Road
24	13 Oct 13	41.200	43.200	2.000	Normal Road
25	13 Oct 13	43.200	44.800	1.600	Normal Road
TOTAL :				544.700	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				442.530	
1	07 Oct 13	0.000	0.650	0.650	1st cycle - Protocol Road
2	08 Oct 13	0.650	1.700	1.050	1st cycle - Protocol Road
3	09 Oct 13	1.700	2.910	1.210	1st cycle - Protocol Road
4	10 Oct 13	2.910	4.000	1.090	1st cycle - Protocol Road
5	01 Oct 13	4.000	6.420	2.420	Normal Road
6	02 Oct 13	6.420	9.620	3.200	Normal Road
7	03 Oct 13	9.620	13.170	3.550	Normal Road
8	07 Oct 13	13.170	16.820	3.650	Normal Road
9	08 Oct 13	16.820	19.470	2.650	Normal Road
10	09 Oct 13	19.470	22.420	2.950	Normal Road
11	10 Oct 13	22.420	24.820	2.400	Normal Road
12	11 Oct 13	24.820	27.470	2.650	Normal Road
13	12 Oct 13	27.470	30.320	2.850	Normal Road
14	17 Oct 13	30.320	32.770	2.450	Normal Road
15	18 Oct 13	32.770	35.720	2.950	Normal Road
16	21 Oct 13	35.720	38.820	3.100	Normal Road
17	22 Oct 13	38.820	42.020	3.200	Normal Road
18	23 Oct 13	42.020	45.170	3.150	Normal Road
19	19 Oct 13	0.000	0.650	0.650	2nd cycle - Protocol Road
20	20 Oct 13	0.650	1.700	1.050	2nd cycle - Protocol Road
21	21 Oct 13	1.700	2.910	1.210	2nd cycle - Protocol Road
22	22 Oct 13	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				491.700	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				163.785	
1	01 Oct 13	0.000	1.140	1.140	Normal Road
2	02 Oct 13	1.140	2.290	1.150	Normal Road
3	03 Oct 13	2.290	3.460	1.170	Normal Road
4	04 Oct 13	3.460	4.575	1.115	Protocol Road
5	05 Oct 13	4.575	5.675	1.100	Protocol Road
6	06 Oct 13	5.675	6.620	0.945	Protocol Road
7	11 Oct 13	6.620	7.200	0.580	Normal Road
11	12 Oct 13	13.800	15.200	1.400	Normal Road
12	13 Oct 13	15.200	16.600	1.400	Normal Road
13	14 Oct 13	17.400	17.700	0.300	Normal Road
15	16 Oct 13	3.460	4.650	1.190	Protocol Road
16	17 Oct 13	4.650	5.800	1.150	Protocol Road
17	18 Oct 13	5.800	6.920	1.120	Protocol Road
TOTAL :				177.545	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				22.626	
1	01 Oct 13	0.043	1.300	1.257	1st cycle - Protocol Road
2	17 Oct 13	0.043	1.300	1.257	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	508.940	53.110	562.050
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	318.195	44.970	363.165
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	256.230	28.470	284.700
TOTAL:				1,083.365	126.550	1,209.915

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU
MONTH: October 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			508.940	
-	69.310	69.500	-	Under pavement rehabilitation & associated works
01 Oct 13	69.500	73.310	3.81	1st cycle protocol road
02 Oct 13	45.120	48.000	2.88	Normal road
03 Oct 13	48.000	51.000	3.00	Normal road
04 Oct 13	51.000	55.000	4.00	Normal road
05 Oct 13	55.000	59.000	4.00	Normal road
07 Oct 13	59.000	63.500	4.50	Normal road
-	63.500	69.310	-	Under pavement rehabilitation & associated works
-	69.310	69.500	-	Under pavement rehabilitation & associated works
08 Oct 13	73.310	77.000	3.69	Normal road
09 Oct 13	77.000	80.000	3.00	Normal road
10 Oct 13	80.000	83.000	3.00	Normal road
11 Oct 13	83.000	86.000	3.00	Normal road
12 Oct 13	86.000	89.000	3.00	Normal road
14 Oct 13	89.000	92.000	3.00	Normal road
16 Oct 13	69.500	73.310	3.81	2nd cycle protocol road
17 Oct 13	92.000	95.000	3.00	Normal road
18 Oct 13	95.000	98.000	3.00	Normal road
19 Oct 13	98.000	100.420	2.42	Normal road
TOTAL :			562.050	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			318.195	
01 Oct 13	118.000	114.475	3.525	1st Cycle Protocol Road
01 Oct 13	121.785	118.000	3.785	1st Cycle Protocol Road
09 Oct 13	138.080	134.000	4.080	Normal Road
10 Oct 13	134.000	130.000	4.000	Normal Road
11 Oct 13	130.000	125.500	4.500	Normal Road
12 Oct 13	125.500	121.785	3.715	Normal Road
14 Oct 13	114.475	110.000	4.475	Normal Road
17 Oct 13	121.785	118.000	3.785	2nd Cycle Protocol Road
18 Oct 13	118.000	114.475	3.525	2nd Cycle Protocol Road
19 Oct 13	110.000	106.000	4.000	Normal Road
21 Oct 13	106.000	103.000	3.000	Normal Road
22 Oct 13	103.000	100.420	2.580	Normal Road
TOTAL :			363.165	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			256.230	
02 Oct 13	163.650	163.485	0.165	Normal Road
02 Oct 13	163.485	160.585	2.900	1st Cycle Protocol Road
03 Oct 13	160.585	157.000	3.585	Normal Road
04 Oct 13	157.000	153.000	4.000	Normal Road
05 Oct 13	153.000	148.000	5.000	Normal Road
07 Oct 13	148.000	143.000	5.000	Normal Road
08 Oct 13	143.000	138.080	4.920	Normal Road
16 Oct 13	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			284.700	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	513.792	57.088	570.880
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	306.054	34.006	340.060
3	Beaufort	502	Jalan Beaufort - Menumbok	202.635	22.515	225.150
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	333.470	37.050	370.520
TOTAL:				1,355.951	150.659	1,506.610

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				513.792	
1	03-Oct-13	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03-Oct-13	72.535	76.480	3.945	
4	04-Oct-13	76.480	77.300	0.820	
5		77.300	77.330		Bridge
6	04-Oct-13	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04-Oct-13	80.296	81.580	1.284	
9	06-Oct-13	81.580	86.920	5.340	
10	07-Oct-13	86.920	89.550	2.630	
11		89.550	89.571		Bridge
12	07-Oct-13	89.571	92.000	2.429	
13	02-Oct-13	92.000	95.410	3.410	1st cycle for protocol road
14	02-Oct-13	95.410	95.538		Bridge
15	02-Oct-13	95.538	96.000	0.462	1st cycle for protocol road
16	02-Oct-13	96.000	97.620	1.620	
17	08-Oct-13	97.620	103.980	6.360	
18	09-Oct-13	103.980	110.341	6.361	
19		110.341	110.405		Bridge
20	10-Oct-13	110.405	116.330	5.925	
21	10-Oct-13	116.330	122.390	6.060	
22	11-Oct-13	122.390	126.000	3.610	
23	12-Oct-13	92.000	95.410	3.410	2nd cycle for protocol road
24	13-Oct-13	95.410	95.538		Bridge
25	14-Oct-13	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				570.880	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				306.054	
1	02-Oct-13	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02-Oct-13	138.998	140.290	1.292	1st cycle for protocol road
4	12-Oct-13	126.000	131.880	5.880	
5	13-Oct-13	131.880	132.470	0.590	
6		132.470	132.584		Bridge
7	12-Oct-13	132.584	136.290	3.706	
8	12-Oct-13	140.290	142.620	2.330	
9	13-Oct-13	142.620	149.333	6.713	
10		149.333	149.415		Bridge
11	14-Oct-13	149.415	149.476	0.061	
12	14-Oct-13	149.826	150.600	0.774	
13	14-Oct-13	150.600	156.150	5.550	
14	14-Oct-13	156.150	156.700	0.550	
15	16-Oct-13	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	16-Oct-13	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				340.060	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **502**

ROAD NAME: **JALAN BEAUFORT - MENUKOK**

MONTH: **OCTOBER 2013**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				202.635	
1	07 Oct 13	0.000	5.260	5.260	
2	10 Oct 13	5.260	11.130	5.870	
3	10 Oct 13	11.130	14.597	3.467	
4		14.597	14.612		Bridge
5	11 Oct 13	14.612	16.400	1.788	
6		16.400	16.415		Bridge
7	12 Oct 13	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	12 Oct 13	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	13 Oct 13	17.852	21.720	3.868	
12	13 Oct 13	21.720	22.620	0.900	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				225.150	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUKOK
MONTH: OCTOBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				333.470	
1	12 Oct 13	22.620	26.530	3.910	
2	13 Oct 13	26.530	32.420	5.890	
3	14 Oct 13	32.420	38.090	5.670	
4	16 Oct 13	38.090	43.680	5.590	
5	16 Oct 13	43.680	49.220	5.540	
6	16 Oct 13	49.220	54.820	5.600	
7	16 Oct 13	54.820	59.670	4.850	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				370.520	

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.381-LHS
KM96.981

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH67.100-RHS
KM103.700

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG -LOK KAWI
LOCATION : CH 6.674 MEDIAN
KM 9.625

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG -LOK KAWI
LOCATION : CH 4.000 - LHS
KM 6.951

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 119.311 - CH 119.692 - MED
KM 129.311 - KM 129.692

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 119.750 - CH 120.429 - MED
KM 129.750 - KM 130.429

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 163.147 - CH 163.184 - RHS
KM 173.147 - KM 173.184

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 100.020 - LHS
KM 101.780

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 104.443 - LHS
KM 106.203

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	21,962.00	1,183.00	23,145.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	908.80	0.00	908.80
			Signage	No.	404	163	567	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	31	11	42	0	0	0
			Delineator Post	No.	60	0	60	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,506.00	0.00	5,506.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	1,483.00	0.00	1,483.00
			Signage	No.	328	0	328	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	49	0	49	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	11,239.58	0.00	11,239.58	300.00	0.00	300.00
			Road Kerb	m	0.00	0.00	0.00	3,128.30	0.00	3,128.30
			Signage	No.	1027	0	1027	135	0	135
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	99	0	99	3	0	3
			Delineator Post	No.	21	0	21	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	17,569.00	0.00	17,569.00	461.00	0.00	461.00
			Road Kerb	m	0.00	0.00	0.00	100.00	0.00	100.00
			Signage	No.	559	0	559	41	0	41
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	70	0	70	5	0	5
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	10,185.00	3,103.00	13,288.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	121	34	155	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	57	18	75	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	210	0	210	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,442.00	650.00	6,092.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	1263	280	1543	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	51	20	71	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	4,377.00	0.00	4,377.00
			Signage	No.	186	0	186	50	0	50
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	12	0	12	4	0	4
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,674.00	0.00	1,674.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	42	0	42	0	0	0
			Traffic Signal	No.	98	0	98	0	0	0
			Kilometer Post	No.	10	0	10	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	592.00	0.00	592.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	10	0	10	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	2	0	2	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	0	8	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	5,593.00	0.00	5,593.00
			Signage	No.	168	0	168	56	0	56
			Traffic Signal	No.	24	0	24	8	0	8
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	222.00	0.00	222.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	34	0	34	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	1	0	1	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	12,816.00	0.00	12,816.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	660	45	705	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	75	3	78	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	2,528.00	684.00	3,212.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	216	30	246	0	0	0
			Traffic Signal	No.	36	0	36	0	0	0
			Kilometer Post	No.	26	3	29	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,549.00	0.00	3,549.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	634	0	634	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	70	0	70	0	0	0
			Delineator Post	No.	514	0	514	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	31,619.00	4,030.00	35,649.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	423	59	482	0	0	0
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	137	15	152	0	0	0
			Delineator Post	No.	829	266	1095	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	10,303.00	2,721.00	13,024.00	9,329.00	0.00	9,329.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	318	114	432	257	0	257
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	55	22	77	47	0	47
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	11,926.00	0.00	11,926.00	5,521.00	0.00	5,521.00
			Road Kerb	m	0.00	0.00	0.00	0.00	4,820.00	4,820.00
			Signage	No.	272	0	272	115	0	115
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	64	0	64	33	0	33
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	4,990.00	0.00	4,990.00	0.00	2,480.00	2,480.00
			Road Kerb	m	0.00	0.00	0.00	0.00	3,385.00	3,385.00
			Signage	No.	249	0	249	0	109	109
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	53	0	53	0	25	25
			Delineator Post	No.	212	0	212	0	106	106
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,999.00	750.00	3,749.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	464	57	521	0	0	0
			Traffic Signal	No.	8	0	8	0	0	0
			Kilometer Post	No.	82	15	97	0	0	0
			Delineator Post	No.	77	0	77	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	2,245.00	0.00	2,245.00	1,120.00	0.00	1,120.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	439	0	439	283	0	283
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	12	2	14	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	2,270.00	430.00	2,700.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	98	56	154	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	59	0	59	16	0	16
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	2,517.00	0.00	2,517.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	758	0	758	193	0	193

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	21,962.00	1,183.00	23,145.00	0	0.00	0
				Road Kerb	0.00		0.00	909	0.00	909
				Signage	404	163	567	0	0	0
				Traffic Signal						
				Kilometer Post	31	11	42	0	0	0
				Delineator Post	60	0	60	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	5,506.00	0	5,506.00	0	0	0
				Road Kerb	0.00	0	0.00	1,483	0.00	1,483
				Signage	328	0	328	0	0	0
				Traffic Signal						
				Kilometer Post	49	0	49	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	11,239.58	0.00	11,239.58	300	0	300
				Road Kerb	0.00	0.00	0.00	3,128	0.00	3,128
				Signage	1,027	0	1,027	135	0	135
				Traffic Signal						
				Kilometer Post	99	0	99	3	0	3
				Delineator Post	21	0	21	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
77.056	85.824	Guardrails	874.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
76.610	85.850	Signages & Posts	78	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
77.980	85.980	Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
93.316	96.620	Guardrails	309.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
85.860	96.580	Signages & Posts	85	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
86.980	96.980	Kilometer Posts	6	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION OCTOBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		Delineator Post _____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	5,442.00	650.00	6,092.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	1,263	280	1,543	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	51	20	71	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	17,569.00	0.00	17,569.00	461.00	0.00	461.00
				Road Kerb	m	0.00	0.00	0.00	100.00	0.00	100.00
				Signage	No.	559	0	559	41	0	41
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	70	0	70	5	0	5
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	11,185.00	3,103.00	14,288.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	121	34	155	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	57	18	75	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: October 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	210	0	210	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	592.00	0.00	592.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	10	0	10	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	2	0	2	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	0	8	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

KOTA KINABALU

DISTRICT: _____
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
6.000	14.700	Guardrails	100	Metre	Guardrails	-	Metre	12 Oct 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	150	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	10	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
17.600	19.500	Guardrails	550	Metre	Guardrails	-	Metre	29 Oct 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	130	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	10	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
14.488	17.000	Guardrails	400	Metre	Guardrails	-	Metre	01 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
17.000	18.500	Guardrails	488	Metre	Guardrails	-	Metre	03 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
18.500	20.000	Guardrails	100	Metre	Guardrails	-	Metre	07 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	21.500	Guardrails	204	Metre	Guardrails	-	Metre	10 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
21.500	23.000	Guardrails	356	Metre	Guardrails	-	Metre	14 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
23.000	24.500	Guardrails	348	Metre	Guardrails	-	Metre	17 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	26.000	Guardrails	284	Metre	Guardrails	-	Metre	21 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
26.000	27.500	Guardrails	479	Metre	Guardrails	-	Metre	25 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
27.500	29.000	Guardrails	444	Metre	Guardrails	-	Metre	29 Oct 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	31,619.00	4,030.00	35,649.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	423	59	482	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	137	15	152	0	0	0
				Delineator Post	No.	829	266	1,095	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: October 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 57.440 (Km 94.040)	Ch 61.160 (Km 97.760)	Guardrails	<u>1,279</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>7</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>3</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>56</u>	No.	Delineator Posts	<u> </u>	No.	
Ch 61.160 (Km 97.760)	Ch68.600 (Km 105.200)	Guardrails	<u>1,549</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>10</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>8</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>210</u>	No.	Delineator Posts	<u> </u>	No.	
Ch68.600 (Km 105.200)	Ch 72.600 (Km 109.200)	Guardrails	<u>1,202</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>42</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>4</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m		-			-	
				Road Kerb	m		-		4,377.00	-	4,377.00
				Signage	No.	186	-	186	50	-	50
				Traffic Signal	No.	18	-	18	-	-	-
				Kilometer Post	No.	12	-	12	4	-	4
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	222.00	-	222.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	34	-	34	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	1	-	1	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,549.00	-	3,549.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	634	-	634	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	70	-	70	-	-	-
				Delineator Post	No.	514	-	514	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	12,816.00	-	12,816.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	660	45	705	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	75	3	78	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,674.00	-	1,674.00	-	-	-
				Road Kerb	m		-		-	-	
				Signage	No.	42	-	42	-	-	-
				Traffic Signal	No.	98	-	98	-	-	-
				Kilometer Post	No.	10	-	10	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	2,528.00	684.00	3,212.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	216	30	246	-	-	-
				Traffic Signal	No.	36		36	-	-	-
				Kilometer Post	No.	26	3	29	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m		-		5,593.00	-	5,593.00
				Signage	No.	168	-	168	56	-	56
				Traffic Signal	No.	24	-	24	8	-	8
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		1st cycle for Cleaning Work Painting (Protocol Road) RHS Date: 01 & 03/10/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>24</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		1st cycle for Cleaning Work Painting (Protocol Road) RHS Date: 01 & 03/10/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>19</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts <u>3</u> No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		1st cycle for Cleaning Work Painting (Protocol Road) MEDIAN Date: 01 & 03/10/2013
		Barriers _____ Metre		Barriers _____ Metre		
		Signages & Posts <u>2</u> No.		Road Kerbs _____ Metre		
		Traffic Signal _____ No.		Sign Posts _____ No.		
		Kilometer Posts _____ No.		Traffic Light Posts _____ No.		
		Delineator Post _____ No.		Kilometer Posts _____ No.		
		_____		Delineator Posts _____ No.		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
6.920 13.800 17.400	7.200 16.600 17.700	Guardrails <u>603</u> Metre Barriers <u> </u> Metre Signages & Posts <u>8</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No.		Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.		1st cycle for Cleaning Work (Normal Road) RHS Date: 04-10/10/2013
6.920 13.800 17.400	7.200 16.600 17.700	Guardrails <u>81</u> Metre Barriers <u> </u> Metre Signages & Posts <u>17</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u>3</u> No. Delineator Post <u> </u> No.		Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.		1st cycle for Cleaning Work (Normal Road) LHS Date: 04-10/10/2013
6.920	7.200	Guardrails <u> </u> Metre Barriers <u> </u> Metre Signages & Posts <u>5</u> No. Traffic Signal <u> </u> No. Kilometer Posts <u> </u> No. Delineator Post <u> </u> No.		Guardrails <u> </u> Metre Barriers <u> </u> Metre Road Kerbs <u> </u> Metre Sign Posts <u> </u> No. Traffic Light Posts <u> </u> No. Kilometer Posts <u> </u> No. Delineator Posts <u> </u> No.		1st cycle for Cleaning Work (Normal Road) MEDIAN Date: 04-10/10/2013

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	10,303.00	2,721.00	13,024.00	9,329.00		9,329.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	318	114	432	257		257
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	51	22	73	47		47
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	11,926.00		11,926.00	5,521.00		5,521.00
				Road Kerb	m	0.00		0.00	0.00	4,820.00	4,820.00
				Signage	No.	272		272	115		115
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	64		64	33		33
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	4,990.00		4,990.00	0.00	2,480.00	2,480.00
				Road Kerb	m	0.00		0.00	0.00	3,385.00	3,385.00
				Signage	No.	249		249	0	109	109
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	53		53	0	25	25
				Delineator Post	No.	212		212	0	106	106

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: October 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
45.120 Normal Road	69.310	Guardrails	2,721	Metre	Guardrails	-	Metre	1st cycle normal road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	114	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	22	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: October 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
114.475	115.570	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle all road (painting)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	479	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
119.150	121.190	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle all road (painting)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	4,341	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: October 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
138.080 Normal Road	160.585	Guardrails	-	Metre	Guardrails	2,450	Metre	1st cycle painting all road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	78	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	22	No.	
		Delineator Post	-	No.	Delineator Posts	106	No.	
			-			-		
163.485 Normal Road	163.650	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle painting all road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
160.585 Protocol Road	163.485	Guardrails	-	Metre	Guardrails	30	Metre	1st cycle painting all road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	3,385	Metre	
		Signages & Posts	-	No.	Sign Posts	31	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	3	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,999.00	750.00	3,749.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	464	57	521.00	0	0	0
				Traffic Signal	No.	8	0	8.00	0	0	0
				Kilometer Post	No.	82	15	97.00	0	0	0
				Delineator Post	No.	77	0	77.00	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,270.00	430.00	2,700.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	98	56	154.00	0	0	0
				Traffic Signal	No.	0	0	0.00	0	0	0
				Kilometer Post	No.	12	2	14.00	0	0	0
				Delineator Post	No.	0	0	0.00	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	2,245.00	0.00	2,245.00	1,120.00	0.00	1,120.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	439	0	439.00	283	0	283
				Traffic Signal	No.	0	0	0.00	0	0	0
				Kilometer Post	No.	44	0	44.00	31	0	31
				Delineator Post	No.	0	0	0.00	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	2,517.00	0.00	2,517.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	758	0	758	193	0	193
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	59	0	59	16	0	16
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
99.970	100.056	Guardrails	129	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
98.056	102.235	Signages & Posts	9	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
98.330	102.319	Kilometer Posts	5	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
104.211	104.246	Guardrails	64	Metre	Guardrails		Metre	1 panel need to replace
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
105.405	108.805	Signages & Posts	8	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
104.310	108.275	Kilometer Posts	2	No.	Kilometer Posts		No.	3 nos. need to replace
		Delineator Post		No.	Delineator Posts		No.	
110.208	110.425	Guardrails	108	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
109.491	110.907	Signages & Posts	16	No.	Sign Posts		No.	3 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
109.295	110.275	Kilometer Posts	2	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
112.628	112.833	Guardrails	216	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
112.010	112.840	Signages & Posts	14	No.	Sign Posts		No.	1 no. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
111.283	112.255	Kilometer Posts	2	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
113.050	113.542	Guardrails	221	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
113.457	113.857	Signages & Posts	2	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
113.265		Kilometer Posts	1	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
114.120	114.132	Guardrails	12	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
114.412	116.425	Signages & Posts	8	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
114.260	116.250	Kilometer Posts	3	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
138.788	139.077	Guardrails	430	Metre	Guardrails		Metre	1st cycle for protocol road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
136.078	139.900	Signages & Posts	51	No.	Sign Posts		No.	1st cycle for protocol road
		Traffic Signal		No.	Traffic Light Posts		No.	
136.132	138.084	Kilometer Posts	2	No.	Kilometer Posts		No.	1st cycle for protocol road
		Delineator Post		No.	Delineator Posts		No.	
140.082	140.300	Guardrails		Metre	Guardrails		Metre	1st cycle for protocol road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: OCTOBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.200 (KM 96.800) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.438 (KM 97.038)- IN LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.438 (KM 97.038)- OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.840 (KM 97.440) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 65.903 (KM 102.503) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 2.300 (C5A)
KM 12.300

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 3.000 - CH 3.100 (RHS)
KM 13.000 - KM 13.100

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 152.850
KM 162.850

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 151.350
KM 161.350

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 146.600
KM 156.600

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 104.599 - LHS
KM 106.359

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.215 - RHS
KM 111.975

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	191	0	191	14	0	14	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	33	0	33	28	0	28	5	0	5
Kudat	01	Jalan Kota Kinabalu-Kudat	175	59	234	47	11	58	3	0	3
Tuaran	01	Jalan Kota Kinabalu-Kudat	223	19	242	6	0	6	3	0	3
	22	Jalan Kota Kinabalu-Sandakan	116	26	142	3	2	5	0	0	0
	503	Jalan Berungis-Kota Belud	146	0	146	8	0	8	6	0	6
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	205	26	231	38	7	45	20	6	26
	01	Jalan Kota Kinabalu-Sindumin	33	0	33	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	4	0	4	4	0	4	0	0	0
	606	Jalan Susur Sepangar Bay	44	0	44	4	0	4	1	0	1
	607	Jalan Masuk Ke Pelabuhan Baru	9	3	12	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	3	0	3	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	42	0	42	0	0	0	8	0	8
	500	Jalan Kota Kinabalu-Keningau-Tenom	267	7	274	12	0	12	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	25	0	25	1	0	1	3	0	3
Papar	01	Jalan Kota Kinabalu-Sindumin	126	69	195	108	10	118	26	1	27
Ranau	22	Jalan Kota Kinabalu-Sandakan	429	35	464	20	3	23	11	0	11
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	353	0	353	21	0	21	10	0	10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	106	14	120	16	1	17	3	0	3
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	69	17	86	15	4	19	6	2	8
Beaufort	01	Jalan Kota Kinabalu-Sindumin	111	29	140	70	5	75	42	14	56
	502	Jalan Beaufort-Menumbok	58	0	58	11	0	11	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	63	0	63	15	0	15	3	0	3
Kuala Penyu	502	Jalan Beaufort-Menumbok	135	0	135	47	0	47	2	0	2
TOTAL			2966	304	3270	488	43	531	152	23	175

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : OCTOBER 2013**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	191	-	191	14	-	14	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	33	-	33	28	-	28	5	-	5
3	Kudat	01	Jalan Kota Kinabalu - Kudat	175	59	234	47	11	58	3	-	3
TOTAL :				399	59	458	89	11	100	8	-	8

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			162	15	14	191	11	3	0	14	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF OCT :			162	15	14	191	11	3	0	14	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			26	3	4	33	20	2	6	28	2	0	3	5		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF OCT :			26	3	4	33	20	2	6	28	2	0	3	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			152	20	3	175	17	29	1	47	0	3	0	3		
1	169.638					0		1	1				0	01 Oct 13		
2	169.360		1			1			0				0	01 Oct 13		
3	169.155		1			1			0				0	01 Oct 13		
4	169.040		1			1			0				0	01 Oct 13		
5	168.900		1			1			0				0	02 Oct 13		
6	168.452		1			1			0				0	02 Oct 13		
7	167.668		1			1			0				0	02 Oct 13		
8	167.180		1			1			0				0	03 Oct 13		
9	166.945		1			1			0				0	03 Oct 13		
10	166.530		1			1			0				0	03 Oct 13		
11	166.112		1			1			0				0	04 Oct 13		
12	165.815					0	1		1				0	04 Oct 13		
13	165.740		1			1			0				0	05 Oct 13		
14	165.730					0	1		1				0	05 Oct 13		
15	165.620		1			1			0				0	05 Oct 13		
CARRIED FORWARD :			164	20	3	187	19	30	1	50	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			164	20	3	187	19	30	1	50	0	3	0	3		
16	165.505		1			1				0				0	07 Oct 13	
17	165.080					0	1			1				0	07 Oct 13	
18	164.802				1	1				0				0	07 Oct 13	
19	164.800		1			1				0				0	08 Oct 13	
20	164.465		1			1				0				0	08 Oct 13	
21	164.455		1			1				0				0	08 Oct 13	
22	163.892			1		1				0				0	09 Oct 13	
23	163.620		1			1				0				0	09 Oct 13	
24	163.565		1			1				0				0	09 Oct 13	
25	163.370		1			1				0				0	10 Oct 13	
26	162.892		1			1				0				0	10 Oct 13	
27	162.515					0	1			1				0	10 Oct 13	
28	162.203					0	1			1				0	11 Oct 13	
29	161.845		1			1				0				0	11 Oct 13	
30	161.450		1			1				0				0	11 Oct 13	
CARRIED FORWARD :			174	21	4	199	22	30	1	53	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			174	21	4	199	22	30	1	53	0	3	0	3		
31	161.235		1			1				0				0	12 Oct 13	
32	161.140		1			1				0				0	12 Oct 13	
33	160.930		1			1				0				0	12 Oct 13	
34	160.730		1			1				0				0	14 Oct 13	
35	160.414		1			1				0				0	14 Oct 13	
36	160.410			1		1				0				0	14 Oct 13	
37	160.000		1			1				0				0	15 Oct 13	
38	159.850		1			1				0				0	15 Oct 13	
39	159.551		1			1				0				0	15 Oct 13	
40	159.210		1			1				0				0	16 Oct 13	
41	159.175		1			1				0				0	16 Oct 13	
42	159.045					0	1			1				0	16 Oct 13	
43	158.790					0	1			1				0	17 Oct 13	
44	158.495		1			1				0				0	17 Oct 13	
45	158.307		1			1				0				0	17 Oct 13	
CARRIED FORWARD :			186	22	4	212	24	30	1	55	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			186	22	4	212	24	30	1	55	0	3	0	3		
46	158.220		1			1				0				0	18 Oct 13	
47	157.980		1			1				0				0	18 Oct 13	
48	157.515		1			1				0				0	18 Oct 13	
49	157.255		1			1				0				0	19 Oct 13	
50	156.755				1	1				0				0	19 Oct 13	
51	156.470		1			1				0				0	19 Oct 13	
52	156.162		1			1				0				0	21 Oct 13	
53	156.060		1			1				0				0	21 Oct 13	
54	155.870		1			1				0				0	21 Oct 13	
55	155.265		1			1				0				0	22 Oct 13	
56	155.208		1			1				0				0	22 Oct 13	
57	155.170		1			1				0				0	22 Oct 13	
58	154.715					0	1			1				0	23 Oct 13	
59	154.702		1			1				0				0	23 Oct 13	
60	154.535					0	1			1				0	23 Oct 13	
CARRIED FORWARD :			198	22	5	225	26	30	1	57	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			198	22	5	225	26	30	1	57	0	3	0	3		
61	152.378					0			1	1				0	24 Oct 13	
62	151.910		1			1				0				0	24 Oct 13	
63	151.430				1	1				0				0	24 Oct 13	
64	151.350		1			1				0				0	25 Oct 13	
65	151.208			1		1				0				0	25 Oct 13	
66	149.924		1			1				0				0	25 Oct 13	
67	149.740		1			1				0				0	26 Oct 13	
68	149.439		1			1				0				0	26 Oct 13	
69	149.353		1			1				0				0	26 Oct 13	
70	148.647		1			1				0				0	26 Oct 13	
71																
72																
73																
74																
75																
BALANCE END OF OCT :			205	23	6	234	26	30	2	58	0	3	0	3		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month: October 2013*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	205	26	231	38	7	45	20	6	26
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	223	19	242	6	-	6	3	-	3
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	116	26	142	3	2	5	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	146	-	146	8	-	8	6	-	6
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	44	-	44	4	-	4	1	-	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	9	3	12	-	-	-	-	-	-
			TOTAL :	743	74	817	59	9	68	30	6	36

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			193	12	0	205	21	17	0	38	6	14	0	20		
1	0.436		1			1									04 Oct 13	
2	0.640		1			1									04 Oct 13	
3	0.887		1			1									04 Oct 13	
4	0.945									1			1		04 Oct 13	
5	1.183			1		1									04 Oct 13	
6	1.604		1			1									04 Oct 13	
7	1.673										1		1		04 Oct 13	
8	1.739		1			1									04 Oct 13	
9	1.779		1			1									04 Oct 13	
10	2.131										1		1		09 Oct 13	
11	2.400										1		1		09 Oct 13	
12	2.749		1			1									09 Oct 13	
13	3.190			1		1									09 Oct 13	
14	3.575		1			1									09 Oct 13	
15	3.779		1			1									09 Oct 13	
CARRIED FORWARD :			202	14	0	216	21	17	0	38	7	17	0	24		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			202	14	0	216	21	17	0	38	7	17	0	24		
16	3.927	A1004200	1			1									09 Oct 13	
17	4.200						1			1					09 Oct 13	
18	4.522			1			1								09 Oct 13	
19	4.693			1			1								09 Oct 13	
20	5.036	A1005030									1			1	09 Oct 13	
21	5.043	A1005040					1			1					18 Oct 13	
22	5.104											1		1	18 Oct 13	
23	5.433	1005430		1		1									18 Oct 13	
24	5.670		1			1									18 Oct 13	
25	5.900						1			1					18 Oct 13	
26	5.970							1		1					18 Oct 13	
27	6.356		1			1									18 Oct 13	
28	7.360						1			1					18 Oct 13	
29	7.612		1			1									18 Oct 13	
30	7.962		1			1									18 Oct 13	
CARRIED FORWARD :			209	15	0	224	25	18	0	43	8	18	0	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			209	15	0	224	25	18	0	43	8	18	0	26		
31	8.044		1			1									18 Oct 13	
32	8.188						1			1					23 Oct 13	
33	8.431		1			1									23 Oct 13	
34	8.949		1			1									23 Oct 13	
35	9.165		1			1									30 Oct 13	
36	9.266		1			1									30 Oct 13	
37	9.571		1			1									30 Oct 13	
38	9.717		1			1									30 Oct 13	
39	10.370							1		1					30 Oct 13	
TOTAL :			216	15	0	231	26	19	0	45	8	18	0	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			202	16	5	223	3	3	0	6	0	3	0	3		
1	29.230		1			1									03 Oct 13	
2	29.405		1			1									03 Oct 13	
3	29.410	A1029410		1		1									03 Oct 13	
4	29.576		1			1									03 Oct 13	
5	29.748		1			1									03 Oct 13	
6	30.167	A1030140	1			1									03 Oct 13	
7	30.288	A1030290		1		1									03 Oct 13	
8	30.395		1			1									03 Oct 13	
9	30.423		1			1									03 Oct 13	
10	30.536		1			1									03 Oct 13	
11	30.773		1			1									03 Oct 13	
12	30.927		1			1									03 Oct 13	
13	31.144		1			1									07 Oct 13	
14	31.365		1			1									07 Oct 13	
15	31.568		1			1									07 Oct 13	
CARRIED FORWARD :			215	18	5	238	3	3	0	6	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			215	18	5	238	3	3	0	6	0	3	0	3		
16	31.829		1			1									07 Oct 13	
17	31.978		1			1									07 Oct 13	
18	32.305		1			1									07 Oct 13	
19	32.700		1			1									07 Oct 13	
TOTAL :			219	18	5	242	3	3	0	6	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			95	2	19	116	2	0	1	3	0	0	0	0		
1	15.816	A4/016.420	1			1									01 Oct 13	
2	16.790	A4/017.290	1			1									03 Oct 13	
3	16.870		1			1									03 Oct 13	
4	17.175	A4/017.780	1			1									07 Oct 13	
5	17.567	A4/018.190	1			1									07 Oct 13	
6	17.734	A4/018.330	1			1									07 Oct 13	
7	17.967	A4/018.570	1			1									07 Oct 13	
8	20.538	A4/021.140	1			1									10 Oct 13	
9	20.992		1			1									14 Oct 13	
10	21.451		1			1									14 Oct 13	
11	21.817	A4/022.420	1			1									17 Oct 13	
12	22.116	A4/022.750	1			1									17 Oct 13	
13	22.533	A4/023.130	1			1									17 Oct 13	
14	22.870	A4/023.480					1			1					17 Oct 13	
15	23.356	A4/012.960	1			1									22 Oct 13	
CARRIED FORWARD :			109	2	19	130	3	0	1	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			109	2	19	130	3	0	1	4	0	0	0	0		
16	23.457		1			1									22 Oct 13	
17	23.491	A4/024.080	1			1									22 Oct 13	
18	23.680	A4/024.270	1			1									22 Oct 13	
19	23.954	A4/024.530					1			1					22 Oct 13	
20	23.991	A4/024.570	1			1									22 Oct 13	
21	24.088	A4/024.680	1			1									22 Oct 13	
22	24.413	A4/025.010	1			1									22 Oct 13	
23	25.034	A4/025.640	1			1									25 Oct 13	
24	25.780	A4/026.380	1			1									25 Oct 13	
25	26.517		1			1									25 Oct 13	
26	26.650	A4/027.280	1			1									25 Oct 13	
27	26.916	A4/027.520	1			1									25 Oct 13	
28	27.425	A4/028.030	1			1									25 Oct 13	
TOTAL :			121	2	19	142	4	0	1	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			144	2	0	146	0	8	0	8	2	4	0	6		
TOTAL:			144	2	0	146	0	8	0	8	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			44	0	0	44	4	0	0	4	1	0	0	1		
TOTAL :			44	0	0	44	4	0	0	4	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	9	0	9	0	0	0	0	0	0	0	0		
1	0.023			1		1									04 Oct 13	
2	0.192			1		1									04 Oct 13	
3	0.221			1		1									04 Oct 13	
TOTAL :			0	12	0	12	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	429	35	464	20	3	23	11	0	11
TOTAL :				429	35	464	20	3	23	11	0	11

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM SEPTEMBER 2013:			306	20	103	429	14	2	4	20	2	4	5	11		
1	57.630	-	1			1				0				0		Construction By Others
2	57.837	-			1	1				0				0		Construction By Others
3	58.013	-	1			1				0				0		Construction By Others
4	58.227	A4.058.830	1			1				0				0		Construction By Others
5	58.781	A4.059.380	1			1				0				0		Construction By Others
6	59.085	A4.059.680	1			1				0				0		Construction By Others
7	59.426	-		1		1				0				0		Construction By Others
8	59.876	A4.060.480	1			1				0				0		Construction By Others
9	60.180		1			1				0				0	01 Oct 13	
10	60.200	-	1			1				0				0	01 Oct 13	
11	60.438	-	1			1				0				0	02 Oct 13	
12	60.840	A4.061.410	1			1				0				0	02 Oct 13	
13	61.130	-	1			1				0				0	03 Oct 13	
14	61.372	-	1			1				0				0	03 Oct 13	
15	62.260	-	1			1				0				0		Construction By Others
CARRIED FORWARD :			319	21	104	444	14	2	4	20	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			319	21	104	444	14	2	4	20	2	4	5	11		
16	62.458	A4.063.060	1			1				0				0		Construction By Others
17	62.810	A4.063.410	1			1				0				0		Construction By Others
18	63.096	-	1			1				0				0		Construction By Others
19	63.370	A4.063.970	1			1				0				0		Construction By Others
20	64.990	A4.065.590	1			1				0				0	04 Oct 13	
21	65.043	A4.065.640	1			1				0				0	04 Oct 13	
22	65.372	A4.065.970	1			1				0				0	05 Oct 13	
23	65.903	A4.066.500	1			1				0				0	05 Oct 13	
24	66.110	A4.066.710	1			1				0				0	07 Oct 13	
25	66.702	A4.067.300				0	1			1				0	07 Oct 13	
26	67.020	A4.067.620	1			1				0				0	08 Oct 13	
27	68.081	A4.068.680	1			1				0				0	08 Oct 13	
28	68.997	A4.069.600	1			1				0				0	09 Oct 13	Protocol Road -1st Cycle
29	69.255	A4.068.860	1			1				0				0	09 Oct 13	Protocol Road -1st Cycle
30	69.548	A4.070.150	1			1				0				0	11 Oct 13	Protocol Road -1st Cycle
CARRIED FORWARD :			333	21	104	458	15	2	4	21	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			333	21	104	458	15	2	4	21	2	4	5	11		
31	69.807	A4.070.410				0	1			1				0	11 Oct 13	Protocol Road -1st Cycle
32	70.120	-	1			1				0				0	12 Oct 13	Protocol Road -1st Cycle
33	70.445	-	1			1				0				0	12 Oct 13	Protocol Road -1st Cycle
34	70.710	A4.071.310	1			1				0				0	14 Oct 13	Protocol Road -1st Cycle
35	71.096	A4.071.690	1			1				0				0	14 Oct 13	Protocol Road -1st Cycle
36	71.140	-	1			1				0				0	16 Oct 13	Protocol Road -1st Cycle
37	72.370	A4.108.970				0	1			1				0	16 Oct 13	Protocol Road -1st Cycle
38	72.510	A4.011.520			1	1				0				0	16 Oct 13	Protocol Road -1st Cycle
39																
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			338	21	105	464	17	2	4	23	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	33	-	33	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	42	-	42	-	-	-	8	-	8
3	Papar	01	Jalan Kota Kinabalu - Sindumin	126	69	195	108	10	118	26	1	27
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	267	7	274	12	-	12	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	4	-	4	4	-	4	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	25	-	25	1	-	1	3	-	3
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	3	-	3	-	-	-	-	-	-
			TOTAL :	500	76	576	125	10	135	37	1	38

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			27	3	3	33	0	0	0	0	0	0	0	0		
TOTAL :			27	3	3	33	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			34	7	1	42	0	0	0	0	0	8	0	8		
TOTAL :			34	7	1	42	0	0	0	0	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			74	20	32	126	69	38	1	108	0	25	1	26		
1	44.729	C159				0	1			1				0	02 Oct 13	1st cycle for Normal Road
2	44.542	C158				0	1			1				0	02 Oct 13	1st cycle for Normal Road
3	43.812	C157	1			1				0				0	03 Oct 13	1st cycle for Normal Road
4	43.700	C156				0	1			1				0	03 Oct 13	1st cycle for Normal Road
5	43.264	C155		1		1				0				0	04 Oct 13	1st cycle for Normal Road
6	43.166	C154	1			1				0				0	04 Oct 13	1st cycle for Normal Road
7	42.631	C153				0	1			1				0	04 Oct 13	1st cycle for Normal Road
8	42.421	C152	1			1				0				0	05 Oct 13	1st cycle for Normal Road
9	42.148	C151				0		1		1				0	05 Oct 13	1st cycle for Normal Road
10	42.019	C150		1		1				0				0	05 Oct 13	1st cycle for Normal Road
11	41.708	C149				0	1			1				0	07 Oct 13	1st cycle for Normal Road
12	41.640	C148		1		1				0				0	07 Oct 13	1st cycle for Normal Road
13	41.600	C147				0				0		1		1	08 Oct 13	(3cells) 1st cycle for Normal Road
14	41.472	C146		1		1				0				0	08 Oct 13	1st cycle for Normal Road
15	41.308	C145	1			1				0				0	08 Oct 13	1st cycle for Normal Road
CARRIED FORWARD:			78	24	32	134	74	39	1	114	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			78	24	32	134	74	39	1	114	0	26	1	27		
16	41.110	C144	1			1				0				0	08 Oct 13	1st cycle for Normal Road
17	40.886	C143		1		1				0				0	08 Oct 13	1st cycle for Normal Road
18	40.744	C142	1			1				0				0	09 Oct 13	1st cycle for Normal Road
19	40.664	C141	1			1				0				0	09 Oct 13	1st cycle for Normal Road
20	40.468	C140	1			1				0				0	09 Oct 13	1st cycle for Normal Road
21	40.362	C139		1		1				0				0	10 Oct 13	1st cycle for Normal Road
22	39.964	C138		1		1				0				0	10 Oct 13	1st cycle for Normal Road
23	39.353	C137		1		1				0				0	10 Oct 13	1st cycle for Normal Road
24	39.055	C136	1			1				0				0	11 Oct 13	1st cycle for Normal Road
25	38.821	C135		1		1				0				0	11 Oct 13	1st cycle for Normal Road
26	38.782	C134	1			1				0				0	11 Oct 13	1st cycle for Normal Road
27	38.678	C133	1			1				0				0	11 Oct 13	1st cycle for Normal Road
28	38.226	C132				0			1	1				0	11 Oct 13	1st cycle for Normal Road
29	37.863	C131				0	1			1				0	11 Oct 13	1st cycle for Normal Road
30	37.565	C130	1			1				0				0	11 Oct 13	1st cycle for Normal Road
CARRIED FORWARD:			86	29	32	147	75	39	2	116	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			86	29	32	147	75	39	2	116	0	26	1	27		
31	37.162	C129			1	1				0				0	12 Oct 13	1st cycle for Normal Road
32	36.723	C128	1			1				0				0	12 Oct 13	1st cycle for Normal Road
33	36.470	C127	1			1				0				0	12 Oct 13	1st cycle for Normal Road
34	36.193	C126	1			1				0				0	12 Oct 13	1st cycle for Normal Road
35	36.000	C125		1		1				0				0	12 Oct 13	1st cycle for Normal Road
36	35.772	C124	1			1				0				0	12 Oct 13	1st cycle for Normal Road
37	35.350	C123	1			1				0				0	12 Oct 13	1st cycle for Normal Road
38	34.777	C122			1	1				0				0	12 Oct 13	1st cycle for Normal Road
39	34.336	C121	1			1				0				0	12 Oct 13	1st cycle for Normal Road
40	34.307	C120	1			1				0				0	12 Oct 13	1st cycle for Normal Road
41	34.068	C119			1	1				0				0	12 Oct 13	1st cycle for Normal Road
42	33.732	C118	1			1				0				0	14 Oct 13	1st cycle for Normal Road
43	33.500	C117	1			1				0				0	14 Oct 13	1st cycle for Normal Road
44	33.458	C116	1			1				0				0	14 Oct 13	1st cycle for Normal Road
45	33.129	C115	1			1				0				0	14 Oct 13	1st cycle for Normal Road
CARRIED FORWARD:			97	30	35	162	75	39	2	116	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			97	30	35	162	75	39	2	116	0	26	1	27		
46	32.854	C114	1			1				0				0	16 Oct 13	1st cycle for Normal Road
47	32.287	C113	1			1				0				0	16 Oct 13	1st cycle for Normal Road
48	32.138	C112			1	1				0				0	16 Oct 13	1st cycle for Normal Road
49	31.930	C111	1			1				0				0	16 Oct 13	1st cycle for Normal Road
50	31.678	C110	1			1				0				0	16 Oct 13	1st cycle for Normal Road
51	31.208	C109	1			1				0				0	17 Oct 13	1st cycle for Normal Road
52	31.127	C108			1	1				0				0	17 Oct 13	1st cycle for Normal Road
53	30.986	C107			1	1				0				0	17 Oct 13	1st cycle for Normal Road
54	30.766	C106			1	1				0				0	19 Oct 13	1st cycle for Normal Road
55	30.674	C105			1	1				0				0	19 Oct 13	1st cycle for Normal Road
56	30.541	C104			1	1				0				0	19 Oct 13	1st cycle for Normal Road
57	30.318	C103			1	1				0				0	19 Oct 13	1st cycle for Normal Road
58	29.996	C102	1			1				0				0	19 Oct 13	1st cycle for Normal Road
59	29.896	C101				0	1			1				0	19 Oct 13	1st cycle for Normal Road
60	29.767	C100			1	1				0				0	19 Oct 13	1st cycle for Normal Road
CARRIED FORWARD:			103	30	43	176	76	39	2	117	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			103	30	43	176	76	39	2	117	0	26	1	27		
61	28.958	C99			1	1				0				0	21 Oct 13	1st cycle for Normal Road
62	28.707	C98				0	1			1				0	21 Oct 13	1st cycle for Normal Road
63	28.553	C97			1	1				0				0	21 Oct 13	1st cycle for Normal Road
64	28.384	C96			1	1				0				0	21 Oct 13	1st cycle for Normal Road
65	28.156	C95			1	1				0				0	21 Oct 13	1st cycle for Normal Road
66	27.982	C94	1			1				0				0	21 Oct 13	1st cycle for Normal Road
67	27.844	C93			1	1				0				0	21 Oct 13	1st cycle for Normal Road
68	27.753	C92	1			1				0				0	22 Oct 13	1st cycle for Normal Road
69	27.704	C91			1	1				0				0	22 Oct 13	1st cycle for Normal Road
70	27.513	C90			1	1				0				0	22 Oct 13	1st cycle for Normal Road
71	27.268	C89			1	1				0				0	22 Oct 13	1st cycle for Normal Road
72	26.906	C88			1	1				0				0	22 Oct 13	1st cycle for Normal Road
73	26.176	C87			1	1				0				0	23 Oct 13	1st cycle for Normal Road
74	25.895	C86			1	1				0				0	23 Oct 13	1st cycle for Normal Road
75	25.706	C85			1	1				0				0	23 Oct 13	1st cycle for Normal Road
CARRIED FORWARD:			105	30	55	190	77	39	2	118	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			105	30	55	190	77	39	2	118	0	26	1	27		
76	25.555	C84			1	1				0				0	23 Oct 13	1st cycle for Normal Road
77	25.202	C83			1	1				0				0	23 Oct 13	1st cycle for Normal Road
78	24.935	C82			1	1				0				0	24 Oct 13	1st cycle for Normal Road
79	24.838	C81	1			1				0				0	24 Oct 13	1st cycle for Normal Road
80	24.504	C80	1			1				0				0	25 Oct 13	1st cycle for Normal Road
TOTAL :			107	30	58	195	77	39	2	118	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			117	12	138	267	12	0	0	12	0	0	0	0		
1	3.935	C7	1			1				0				0	08 Oct 13	1st cycle for Protocol Road
2	2.731	C6	1			1				0				0	11 Oct 13	1st cycle for Protocol Road
3	2.095	C5	1			1				0				0	16 Oct 13	1st cycle for Protocol Road
4	1.470	C4	1			1				0				0	19 Oct 13	1st cycle for Protocol Road
5	1.330	C3		1		1				0				0	22 Oct 13	1st cycle for Protocol Road
6	1.230	C2		1		1				0				0	22 Oct 13	1st cycle for Protocol Road
7	1.030	C1	1			1				0				0	25 Oct 13	1st cycle for Protocol Road
TOTAL :			122	14	138	274	12	0	0	12	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			2	2	0	4	2	2	0	4	0	0	0	0		
TOTAL :			2	2	0	4	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	4	1	25	1	0	0	1	0	3	0	3		
TOTAL :			20	4	1	25	1	0	0	1	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			3	0	0	3	0	0	0	0	0	0	0	0		
TOTAL :			3	0	0	3	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	353	-	353	21	-	21	10	-	10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	106	14	120	16	1	17	3	-	3
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	69	17	86	15	4	19	6	2	8
TOTAL :				528	31	559	52	5	57	19	2	21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			165	21	167	353	12	5	4	21	0	8	2	10		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			165	21	167	353	12	5	4	21	0	8	2	10		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			47	10	49	106	6	7	3	16	1	2	0	3		
1	137.900	KGU 116	1			1				0				0	21 Oct 13	1st cycle normal road
2	137.850	KGU 115	1			1				0				0	21 Oct 13	1st cycle normal road
3	137.400	KGU 114	1			1				0				0	21 Oct 13	1st cycle normal road
4	135.750	KGU 113	1			1				0				0	23 Oct 13	1st cycle normal road
5	135.600	KGU 112	1			1				0				0	23 Oct 13	1st cycle normal road
6	135.150	KGU 111	1			1				0				0	24 Oct 13	1st cycle normal road
7	133.400	KGU 110	1			1				0				0	28 Oct 13	1st cycle normal road
8	132.850	KGU 109				0	1			1				0	29 Apr 13	1st cycle normal road
9	132.180	KGU 108	1			1				0				0	30 Oct 13	1st cycle normal road
10	131.150	KGU 107			1	1				0				0	30 Oct 13	1st cycle normal road
11	130.950	KGU 106			1	1				0				0	31 Oct 13	1st cycle normal road
12	130.600	KGU 105			1	1				0				0	31 Oct 13	1st cycle normal road
13	130.350	KGU 104			1	1				0				0	31 Oct 13	1st cycle normal road
14	130.250	KGU 103			1	1				0				0	31 Oct 13	1st cycle normal road
15	130.000	KGU 102			1	1				0				0	31 Oct 13	1st cycle normal road
TOTAL :			55	10	55	120	7	7	3	17	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			25	36	8	69	5	10	0	15	0	6	0	6		
1	154.500	TNM 23				0				0		1		1	01 Oct 13	1st cycle normal road
2	153.500	TNM 22	1			1				0				0	02 Oct 13	1st cycle normal road
3	152.850	TNM 21		1		1				0				0	04 Oct 13	1st cycle normal road
4	151.970	TNM 20	1			1				0				0	05 Oct 13	1st cycle normal road
5	151.750	TNM 19	1			1				0				0	05 Oct 13	1st cycle normal road
6	151.350	TNM 18				0				0		1		1	07 Oct 13	1st cycle normal road
7	150.700	TNM 17	1			1				0				0	07 Oct 13	1st cycle normal road
8	149.970	TNM 16				0	1			1				0	07 Oct 13	1st cycle normal road
9	149.350	TNM 15	1			1				0				0	07 Oct 13	1st cycle normal road
10	148.800	TNM 14				0	1			1				0	07 Oct 13	1st cycle normal road
11	148.350	TNM 13				0	1			1				0	07 Oct 13	1st cycle normal road
12	147.700	TNM 12		1		1				0				0	07 Oct 13	1st cycle normal road
13	146.600	TNM 11				0		1		1				0	08 Oct 13	1st cycle normal road
14	145.450	TNM 10		1		1				0				0	09 Oct 13	1st cycle normal road
15	144.720	TNM 9		1		1				0				0	10 Oct 13	1st cycle normal road
CARRIED FORWARD :			30	40	8	78	8	11	0	19	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			30	40	8	78	8	11	0	19	0	8	0	8		
16	144.350	TNM 8		1		1				0				0	10 Oct 13	1st cycle normal road
17	143.500	TNM 7		1		1				0				0	11 Oct 13	1st cycle normal road
18	143.050	TNM 6	1			1				0				0	12 Oct 13	1st cycle normal road
19	142.400	TNM 5		1		1				0				0	12 Oct 13	1st cycle normal road
20	141.836	TNM 4		1		1				0				0	14 Oct 13	1st cycle normal road
21	141.000	TNM 3	1			1				0				0	14 Oct 13	1st cycle normal road
22	140.900	TNM 2	1			1				0				0	16 Oct 13	1st cycle normal road
23	139.250	TNM 1		1		1				0				0	18 Oct 13	1st cycle normal road
24																
25																
26																
27																
28																
29																
30																
TOTAL :			33	45	8	86	8	11	0	19	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	111	29	140	70	5	75	42	14	56
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	63	-	63	15	-	15	3	-	3
3	Beaufort	502	Jalan Beaufort - Menumbok	55	-	55	11	-	11	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	146	-	146	54	-	54	2	-	2
TOTAL :				375	29	404	150	5	155	47	14	61

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			69	42	0	111	30	40	0	70	2	40	0	42		
1	100.824	107									1		1	04-Oct-13	1st cycle for normal road	
2	100.950	108						1	1					04-Oct-13	1st cycle for normal road	
3	101.006	109									1		1	04-Oct-13	1st cycle for normal road	
4	101.235	110		1		1								04-Oct-13	1st cycle for normal road	
5	101.656	111									1		1	05-Oct-13	1st cycle for normal road	
6	101.946	112						1	1					05-Oct-13	1st cycle for normal road	
7	102.186	113	1			1								05-Oct-13	1st cycle for normal road	
8	102.589	114	1			1								05-Oct-13	1st cycle for normal road	
9	102.757	115	1			1								06-Oct-13	1st cycle for normal road	
10	102.934	116									1		1	06-Oct-13	1st cycle for normal road	
11	103.141	117									1		1	06-Oct-13	1st cycle for normal road	
12	103.444	118	1			1								07-Oct-13	1st cycle for normal road	
13	103.501	119		1		1								07-Oct-13	1st cycle for normal road	
14	103.834	120									1		1	07-Oct-13	1st cycle for normal road	
15	104.234	121						1	1					07-Oct-13	1st cycle for normal road	
CARRIED FORWARD :			73	44	0	117	30	43	0	73	2	46	0	48		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	44	0	117	30	43	0	73	2	46	0	48		
16	104.599	122		1		1									08-Oct-13	1st cycle for normal road
17	105.417	123		1		1									08-Oct-13	1st cycle for normal road
18	105.650	124		1		1									08-Oct-13	1st cycle for normal road
19	106.397	125									1		1		08-Oct-13	1st cycle for normal road
20	106.782	126						1		1					09-Oct-13	1st cycle for normal road
21	107.116	127									1		1		09-Oct-13	1st cycle for normal road
22	107.525	128									1		1		09-Oct-13	1st cycle for normal road
23	107.664	129									1		1		09-Oct-13	1st cycle for normal road
24	108.009	130						1		1					10-Oct-13	1st cycle for normal road
25	108.838	131		1		1									10-Oct-13	1st cycle for normal road
26	109.157	132		1		1									10-Oct-13	1st cycle for normal road
27	110.215	133									1		1		10-Oct-13	1st cycle for normal road
28	111.494	134		1		1					1		1		11-Oct-13	1st cycle for normal road
29	111.984	135		1		1									11-Oct-13	1st cycle for normal road
30	112.227	136		1		1									11-Oct-13	1st cycle for normal road
CARRIED FORWARD :			73	52	0	125	30	45	0	75	2	52	0	54		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	52	0	125	30	45	0	75	2	52	0	54		
31	112.554	137		1		1									12-Oct-13	1st cycle for normal road
32	112.647	138		1		1									12-Oct-13	1st cycle for normal road
33	113.057	139		1		1									12-Oct-13	1st cycle for normal road
34	113.200	140		1		1									12-Oct-13	1st cycle for normal road
35	113.530	141		1		1									20-Oct-13	1st cycle for normal road
36	114.130	142		1		1									20-Oct-13	1st cycle for normal road
37	114.490	143		1		1									20-Oct-13	1st cycle for normal road
38	114.760	144		1		1									20-Oct-13	1st cycle for normal road
39	114.907	145		1		1									21-Oct-13	1st cycle for normal road
40	115.128	146		1		1									21-Oct-13	1st cycle for normal road
41	115.363	147		1		1									21-Oct-13	1st cycle for normal road
42	115.502	148		1		1						1		1	22-Oct-13	1st cycle for normal road
43	115.879	149										1		1	22-Oct-13	1st cycle for normal road
44	116.175	150		1		1									22-Oct-13	1st cycle for normal road
45	116.502	151		1		1									23-Oct-13	1st cycle for normal road
CARRIED FORWARD :			73	66	0	139	30	45	0	75	2	54	0	56		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	66	0	139	30	45	0	75	2	54	0	56		
46	117.445	152		1		1									23-Oct-13	1st cycle for normal road
47																
48																
49																
50																
51																
52																
53																
54																
55																
56																
57																
58																
59																
60																
CARRIED FORWARD :			73	67	0	140	30	45	0	75	2	54	0	56		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			51	12	0	63	8	7	0	15	0	3	0	3		
CARRIED FORWARD :			51	12	0	63	8	7	0	15	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			52	1	2	55	8	3	0	11	0	0	0	0		
CARRIED FORWARD :			52	1	2	55	8	3	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUKOK

MONTH: OCTOBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			146	0	0	146	54	0	0	54	0	2	0	2		
CARRIED FORWARD :			146	0	0	146	54	0	0	54	0	2	0	2		

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 501 - JALAN KK - PENAMPANG -LOK KAWI
LOCATION : CH 0.010 LHS
KM 2.961

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608 - JALAN MSK KE LPG TERBG LAMA
LOCATION : CH 1.000 RHS
KM 1.000

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.340 - RHS
KM 112.100

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.340 - RHS
KM 112.100

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.772 - LHS
KM 114.532

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.772 - LHS
KM 114.532

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	22	0	22	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	10	0	10	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	6	0	6	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	6	0	6	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	14	2	16	2	0	2
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	19	2	21	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	12	1	13	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	18	0	18	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	3	1	4	9	0	9
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	7	0	7	1	7	8
Beaufort	01	Jalan Kota Kinabalu-Sindumin	14	2	16	0	0	0
	502	Jalan Beaufort-Menumbok	8	0	8	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	4	0	4	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			150	8	158	12	7	19

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	22		22	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	10	-	10	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
TOTAL :				34	-	34	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			22											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF OCT :			22											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			10											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF OCT :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF OCT :			2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: October 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	6	-	6	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				8	-	8	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								-	-		
TOTAL:		2											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6								-	-		
TOTAL:		6											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	1	5	0	0	0
TOTAL :				4	1	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM SEPTEMBER 2013:		12												
1	72.260	Bridge - Sg.Liwagu	1	√	√	√	√	√	√			0	23 Oct 13	Protocol Road
CARRIED FORWARD:			13									0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	19	2	21	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	14	2	16	2	-	2
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	6	-	6	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	42	4	46	2	-	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD:		19								0	0			
1	38.370	Simpudu Bridge/Papar/Datuk Salleh Sulong	1	√	√	√	√	√	√	N/A	-	-	30 Oct 13	1st cycle for Normal Road
2	26.540	Kawang Bridge	1	√	√	√	√	√	√	N/A	-	-	24 Oct 13	1st cycle for Normal Road
TOTAL:		21									0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		14								2	2		
1	3.116	Sg. Koimadang Bridge 1	√	√	√	√	√	√	N/A	-	-	19 Oct 13	1st cycle for Protocol Road
2	1.814	Sg. Kibabaig_Baku Bridge 1	√	√	√	√	√	√	N/A	-	-	12 Oct 13	1st cycle for Protocol Road
TOTAL:		16								2	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6								0	0		
TOTAL:		6								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	8	-	8	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	3	1	4	9	-	9
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	7	-	7	1	7	8
TOTAL :				18	1	19	10	7	17

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			8										
TOTAL :		8											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		12											
1	138.055	Jambatan Mosolog 1	✓	✓	✓	✓	✓	✓		✓	✓	21 Oct 13	1st cycle normal road
TOTAL :		13											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 8														
1	163.485	Jambatan Tun Mustafa	1	✓	✓	✓	✓	✓	✓		✓	✓	08 Oct 13	1 year/cycle general painting-normal road
2	158.500	Jambatan Naluyan	1	✓	✓	✓	✓	✓	✓		✓	✓	09 Oct 13	1 year/cycle general painting-normal road
3	156.350	Box Culvert TNM-29	1	✓	✓	✓	✓	✓	✓		✓	✓	10 Oct 13	1 year/cycle general painting-normal road
4	151.350	Box Culvert TNM-18	1	✓	✓	✓	✓	✓	✓		✓	✓	10 Oct 13	1 year/cycle general painting-normal road
5	148.133	Jambatan Melalap	1	✓	✓	✓	✓	✓	✓		✓	✓	16 Oct 13	1 year/cycle general painting&cleaning-normal road
6	145.050	Jambatan Tepoh	1	✓	✓	✓	✓	✓	✓		✓	✓	18 Oct 13	1 year/cycle general painting&cleaning-normal road
7	139.980	Jambatan Pamilan	1	✓	✓	✓	✓	✓	✓		✓	✓	18 Oct 13	1 year/cycle general painting&cleaning-normal road
TOTAL :		15									0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	14	2	16	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	4	-	4	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	8	-	8	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				26	2	28	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		14									0		
1	110.341	Sg. Bukau Bridge	√	√	√	√	√	√				22-Oct-13	1st cycle for normal road
2	112.772	Sg. Maraba Bridge	√	√	√	√	√	√				22-Oct-13	1st cycle for normal road
CARRIED FORWARD:		16									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPTANG

ROUTE NO: **01**

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: **OCTOBER 2013**

[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	BEAUFORT
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	OCTOBER 2013

[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	OCTOBER 2013

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH168.600-CH168.900(RHS)
KM168.600-KM168.900(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 26.300
KM 62.902

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 607- JALAN MASUK KE PELABUHAN BARU, KK
LOCATION : CH 0.300
KM 0.300

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.200 (KM 96.800) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.600 (KM97.200) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH69.700 (KM106.300) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 152.146 - CH 152.596 - LHS
KM 162.146 - KM 162.596

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 135.760 - RHS
KM 145.760

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 135.580 - RHS
KM 145.580

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 106.620 - LHS
KM 108.380

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: OCTOBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	47,312	0	47,312	83,219	0	83,219.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	33,790	0	33,790	8,939	0	8,939
Kudat	01	Jalan Kota Kinabalu-Kudat	48,795	10,629	59,424	26,694	6,859	33,553
Tuaran	01	Jalan Kota Kinabalu-Kudat	39,429	2,099	41,528	90,972	4,014	94,986
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	115,746	27,141	142,887
	503	Jalan Berungis-Kota Belud	6,000	0	6,000	70,800	0	70,800
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	26,839	1,835	28,674	86,799	18,952	105,751
	01	Jalan Kota Kinabalu-Sindumin	165	0	165	14,985	0	14,985
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	638	0	638	11,050	0	11,050
	606	Jalan Susur Sepangar Bay	1,802	0	1,802	20,813	0	20,813
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	1,548	516	2,064
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	4,326	0	4,326
Penampang	01	Jalan Kota Kinabalu-Sindumin	13,180	0	13,180	15,439	0	15,439
	500	Jalan Kota Kinabalu-Keningau-Tenom	14,160	4,600	18,760	97,131	1,903	99,034
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2,832	0	2,832	24,828	0	24,828
Papar	01	Jalan Kota Kinabalu-Sindumin	35,954	18,989	54,943	2,039	576	2,615
Ranau	22	Jalan Kota Kinabalu-Sandakan	13,561	62	13,623	37,432	21,946	59,378
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	38,844	0	38,844	101,573	0	101,573
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	29,426	2,043	31,469	22,133	10,072	32,205
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	6,938	3,842	10,780	26,934	7,410	34,344
Beaufort	01	Jalan Kota Kinabalu-Sindumin	58,523	16,068	74,591	10,733	4,758	15,491
	502	Jalan Beaufort-Menumbok	55,245	0	55,245	790	0	790
Sipitang	01	Jalan Kota Kinabalu-Sindumin	20,963	0	20,963	15,914	0	15,914
Kuala Penyu	502	Jalan Beaufort-Menumbok	51,000	0	51,000	41,643	0	41,643
TOTAL			545,396	60,167	605,563	932,480	104,147	1,036,627

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	47,312.00	-	47,312.00	83,219.00	-	83,219.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	33,790.00	-	33,790.00	8,939.00	-	8,939.00
3	Kudat	01	Jalan Kota Kinabalu - Kudat	48,795.00	10,629.00	59,424.00	26,694.00	6,859.00	33,553.00
TOTAL :				129,897	10,629	140,526	118,852	6,859.0	125,711.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19764	0	27548	47,312.00	28406	3786	51027	83,219.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF OCT :			19,764.00	0.00	27,548.00	47,312.00	28,406.00	3786.00	51,027.00	83,219.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,843.00	0.00	14,947.00	33,790.00	4,768.00	0.00	4,171.00	8,939.00		
1												
2												
3												
4												
5												
6												
7												
8												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF OCT :			18,843.00	0	14,947.00	33,790.00	4,768.00	0	4171	8,939.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			26,446.00	0.00	22,349.00	48,795.00	13,878.00	0.00	12,816.00	26,694.00		
1	170.180	168.960	170.00		339.00	509.00	200.00		631.00	831.00	16 Oct 13	
2	168.960	166.870	750.00		1220.00	1970.00	130.00		400.00	530.00	17 Oct 13	
3	166.870	163.080	390.00		1120.00	1510.00					17 Oct 13	
4	162.980	159.690	720.00		450.00	1170.00	90.00		320.00	410.00	18 Oct 13	
5	159.690	157.980	850.00		320.00	1170.00	220.00		270.00	490.00	20 Oct 13	
6	157.980	156.400	460.00		490.00	950.00					21 Oct 13	
7	156.400	154.132	700.00			700.00	722.00			722.00	22 Oct 13	
8	153.314	152.580					728.00		848.00	1576.00	23 Oct 13	Cascade and Berm Drain
9	152.280	150.280	1300.00		400.00	1700.00					25 Oct 13	
10	150.030	148.730	450.00		400.00	850.00	650.00			650.00	28 Oct 13	
11	148.730	146.880	100.00			100.00	950.00		700.00	1650.00	30 Oct 13	
12												
13												
14												
15												
BALANCE END OF OCT :			32,336.00	0.00	27,088.00	59,424.00	17,568.00	0.00	15,985.00	33,553.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: October 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	26,839.00	1,835.00	28,674.00	86,799.00	18,952.00	105,751.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	39,429.00	2,099.00	41,528.00	90,972.00	4,014.00	94,986.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	115,746.00	27,414.00	143,160.00
4	Tuaran	503	Jalan Berungis - Kota Belud	6,000.00	-	6,000.00	70,800.00	-	70,800.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,802.00	-	1,802.00	20,813.00	-	20,813.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	1,548.00	516.00	2,064.00
TOTAL :				74,070.00	3,934.00	78,004.00	386,678.00	50,896.00	437,574.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,181	0	17,658	26,839	38,790	19,540	28,469	86,799		
1	0.400	0.480					80			80	04 Oct 13	
2	0.480	0.844					364			364	04 Oct 13	
3	0.844	0.864					20			20	04 Oct 13	
4	0.900	0.980					80			80	04 Oct 13	
5	0.990	1.024					34			34	04 Oct 13	
6	1.046	1.085					39			39	04 Oct 13	
7	1.085	1.570					485			485	04 Oct 13	
8	1.585	1.600					15			15	04 Oct 13	
9	1.620	1.640					20			20	04 Oct 13	
10	1.640	1.660					20			20	04 Oct 13	
11	1.670	2.130					460			460	04 Oct 13	
12	2.133	2.200					67			67	09 Oct 13	
13	2.275	2.352					77			77	09 Oct 13	
14	2.352	2.377					25			25	09 Oct 13	
15	2.415	2.527					112			112	09 Oct 13	
CARRIED FORWARD :			9,181	0	17,658	26,839	40,688	19,540	28,469	88,697		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,181	0	17,658	26,839	40,688	19,540	28,469	88,697		
16	2.655	2.700					45			45	09 Oct 13	
17	2.725	2.972					247			247	09 Oct 13	
18	2.972	3.085					113			113	09 Oct 13	
19	3.085	3.191					106			106	09 Oct 13	
20	4.070	4.202					132			132	09 Oct 13	
21	4.202	4.330					128			128	09 Oct 13	
22	4.330	4.379					49			49	09 Oct 13	
23	4.379	4.482					103			103	09 Oct 13	
24	4.498	4.616					118			118	09 Oct 13	
25	4.616	5.002					386			386	09 Oct 13	
26	5.037	5.110					73			73	18 Oct 13	
27	5.110	5.235					125			125	18 Oct 13	
28	5.235	5.420					185			185	18 Oct 13	
29	5.432	5.795					363			363	18 Oct 13	
30	5.795	5.881					86			86	18 Oct 13	
CARRIED FORWARD :			9,181	0	17,658	26,839	42,947	19,540	28,469	90,956		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,181	0	17,658	26,839	42,947	19,540	28,469	90,956		
31	5.881	5.925					44			44	18 Oct 13	
32	5.965	6.125					160			160	18 Oct 13	
33	6.125	6.200					75			75	18 Oct 13	
34	6.200	6.877					677			677	18 Oct 13	
35	6.877	6.915					38			38	18 Oct 13	
36	6.915	6.942					27			27	18 Oct 13	
37	6.940	7.013					73			73	18 Oct 13	
38	7.097	7.116					19			19	18 Oct 13	
39	7.152	7.265					113			113	18 Oct 13	
40	7.345	7.578					233			233	18 Oct 13	
41	7.578	7.776					198			198	18 Oct 13	
42	7.790	8.033					243			243	18 Oct 13	
43	8.158	8.267					109			109	23 Oct 13	
44	8.279	8.298					19			19	23 Oct 13	
45	8.366	8.391					25			25	23 Oct 13	
CARRIED FORWARD :			9,181	0	17,658	26,839	45,000	19,540	28,469	93,009		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,181	0	17,658	26,839	45,000	19,540	28,469	93,009		
46	8.391	8.448					57			57	23 Oct 13	
47	8.448	8.547					99			99	23 Oct 13	
48	8.572	8.729	157			157					23 Oct 13	
49	8.729	8.800					71			71	23 Oct 13	
50	8.931	9.219					288			288	23 Oct 13	
51	9.240	9.416					176			176	30 Oct 13	
52	9.521	9.679					158			158	30 Oct 13	
53	9.679	10.023					344			344	30 Oct 13	
54	10.023	10.203					180			180	30 Oct 13	
55	10.219	10.240	21			21					30 Oct 13	
56	10.275	10.350					75			75	30 Oct 13	
57	0.400	0.436							36	36	04 Oct 13	
58	0.436	0.495							59	59	04 Oct 13	
59	0.640	0.670							30	30	04 Oct 13	
60	0.670	0.789							119	119	04 Oct 13	
CARRIED FORWARD :			9,359	0	17,658	27,017	46,448	19,540	28,713	94,701		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,359	0	17,658	27,017	46,448	19,540	28,713	94,701		
61	0.789	0.870							81	81	04 Oct 13	
62	0.910	1.000							90	90	04 Oct 13	
63	1.020	1.060							40	40	04 Oct 13	
64	1.060	1.090							30	30	04 Oct 13	
65	1.090	1.112							22	22	04 Oct 13	
66	1.180	1.430							250	250	04 Oct 13	
67	1.640	1.652							12	12	04 Oct 13	
68	1.685	1.730							45	45	04 Oct 13	
69	1.730	1.750							20	20	04 Oct 13	
70	1.800	2.126							326	326	04 Oct 13	
71	2.126	2.438							312	312	09 Oct 13	
72	2.438	2.497							59	59	09 Oct 13	
73	2.497	2.561							64	64	09 Oct 13	
74	2.561	2.648							87	87	09 Oct 13	
75	2.649	2.827							178	178	09 Oct 13	
CARRIED FORWARD :			9,359	0	17,658	27,017	46,448	19,540	30,329	96,317		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,359	0	17,658	27,017	46,448	19,540	30,329	96,317		
76	2.827	2.875							48	48	09 Oct 13	
77	2.896	2.910							14	14	09 Oct 13	
78	2.910	3.064			154	154					09 Oct 13	
79	3.189	3.203							14	14	09 Oct 13	
80	3.203	3.468							265	265	09 Oct 13	
81	3.543	3.577			34	34					09 Oct 13	
82	3.577	3.686							109	109	09 Oct 13	
83	3.750	3.927							177	177	09 Oct 13	
84	4.200	4.462							262	262	09 Oct 13	
85	4.462	4.563							101	101	09 Oct 13	
86	4.563	4.692							129	129	09 Oct 13	
87	4.692	5.010							318	318	09 Oct 13	
88	5.045	5.102							57	57	18 Oct 13	
89	5.102	5.465							363	363	18 Oct 13	
90	5.465	5.569							104	104	18 Oct 13	
CARRIED FORWARD :			9,359	0	17,846	27,205	46,448	19,540	32,290	98,278		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,359	0	17,846	27,205	46,448	19,540	32,290	98,278		
91	5.569	5.895			326	326					18 Oct 13	
92	5.895	5.925							30	30	18 Oct 13	
93	5.925	6.123			198	198					18 Oct 13	
94	6.123	6.242							119	119	18 Oct 13	
95	6.242	6.436			194	194					18 Oct 13	
96	6.436	6.507							71	71	18 Oct 13	
97	6.507	6.983			476	476					18 Oct 13	
98	6.983	7.315							332	332	18 Oct 13	
99	7.326	7.335							9	9	18 Oct 13	
100	7.335	8.300							965	965	18 Oct 13	
101	8.364	8.375							11	11	23 Oct 13	
102	8.385	8.545							160	160	23 Oct 13	
103	8.570	8.845			275	275					23 Oct 13	
104	8.845	9.062							217	217	23 Oct 13	
105	9.050	9.370							320	320	30 Oct 13	
CARRIED FORWARD :			9,359	0	19,315	28,674	46,448	19,540	34,524	100,512		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,359	0	19,315	28,674	46,448	19,540	34,524	100,512		
106	9.370	10.030							660	660	30 Oct 13	
107	10.030	10.182							152	152	30 Oct 13	
108	10.200	10.276							76	76	30 Oct 13	
109	10.276	10.360							84	84	30 Oct 13	
110	10.400	10.430							30	30	30 Oct 13	
111	0.433	0.488						55		55	04 Oct 13	
112	0.548	0.636						88		88	04 Oct 13	
113	0.880	0.734						146		146	04 Oct 13	
114	1.149	1.640						491		491	04 Oct 13	
115	1.800	1.809						9		9	04 Oct 13	
116	2.305	2.407						102		102	09 Oct 13	
117	2.407	2.625						218		218	09 Oct 13	
118	2.625	2.885						260		260	09 Oct 13	
119	2.894	3.200						306		306	09 Oct 13	
120	3.673	4.050						377		377	09 Oct 13	
CARRIED FORWARD :			9,359	0	19,315	28,674	46,448	21,592	35,526	103,566		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,359	0	19,315	28,674	46,448	21,592	35,526	103,566		
121	4.182	4.260						78		78	18 Oct 13	
122	4.301	4.414						113		113	18 Oct 13	
123	4.454	4.540						86		86	18 Oct 13	
124	4.688	4.734						46		46	18 Oct 13	
125	5.105	5.344						239		239	18 Oct 13	
126	5.610	5.930						320		320	18 Oct 13	
127	7.325	7.405						80		80	18 Oct 13	
128	7.556	7.660						104		104	18 Oct 13	
129	7.945	8.152						207		207	18 Oct 13	
130	8.174	8.300						126		126	23 Oct 13	
131	8.334	8.481						147		147	23 Oct 13	
132	8.760	8.948						188		188	23 Oct 13	
133	9.084	9.313						229		229	23 Oct 13	
134	9.648	9.870						222		222	23 Oct 13	
TOTAL :			9,359	0	19,315	28,674	46,448	23,777	35,526	105,751		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			21,049	0	18,380	39,429	33,451	12,965	44,556	90,972		
1	28.982	29.154	172			172					03 Oct 13	
2	29.154	29.223					69			69	03 Oct 13	
3	29.223	29.260	37			37					03 Oct 13	
4	29.260	29.340	80			80					03 Oct 13	
5	29.410	29.700					290			290	03 Oct 13	
6	29.948	30.169	221			221					03 Oct 13	
7	30.207	30.291	84			84					03 Oct 13	
8	30.291	30.385					94			94	03 Oct 13	
9	30.385	30.425					40			40	03 Oct 13	
10	30.425	31.245	820			820					03 Oct 13	
11	31.256	31.867	611			611					07 Oct 13	
12	31.867	32.334					467			467	07 Oct 13	
13	30.226	30.300			74	74					03 Oct 13	
14	30.300	30.635							335	335	03 Oct 13	
15	30.635	31.572							937	937	03 Oct 13	
CARRIED FORWARD :			23,074	0	18,454	41,528	34,411	12,965	45,828	93,204		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			23,074	0	18,454	41,528	34,411	12,965	45,828	93,204		
16	31.572	31.784							212	212	07 Oct 13	
17	31.827	32.703							876	876	07 Oct 13	
18	31.965	32.659						694		694	07 Oct 13	
TOTAL :			23,074	0	18,454	41,528	34,411	13,659	46,916	94,986		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	57,873	0	57,873	115,746		
1	15.293	17.000					1,707		1,707	3,414	01 Oct 13	
2	17.000	18.500					1,500		1,500	3,000	03 Oct 13	
3	18.500	20.000					1,500		1,500	3,000	07 Oct 13	
4	20.000	21.500					1,500		1,500	3,000	10 Oct 13	
5	21.500	23.000					1,500		1,500	3,000	14 Oct 13	
6	23.000	24.500					1,500		1,500	3,000	17 Oct 13	
7	24.500	26.000					1,500		1,500	3,000	21 Oct 13	
8	26.000	27.500					1,500		1,500	3,000	25 Oct 13	
9	27.500	29.000					1,500		1,500	3,000	29 Oct 13	
TOTAL :			0	0	0	0	71,580	0	71,580	143,160		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		
TOTAL :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			797	0	1,005	1,802	8,072	5,026	7,715	20,813		
TOTAL :			797	0	1,005	1,802	8,072	5,026	7,715	20,813		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	858	0	690	1,548		
1	0.000	0.023					23			23	04 Oct 13	
2	0.048	0.199					151			151	04 Oct 13	
3	0.217	0.297					80			80	04 Oct 13	
4	0.308	0.340					32			32	04 Oct 13	
5	0.110	0.130							20	20	04 Oct 13	
6	0.130	0.340							210	210	04 Oct 13	
TOTAL :			0	0	0	0	1,144	0	920	2,064		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00
TOTAL :				13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM SEPTEMBER 2013:			9,363.00	0.00	4,198.00	13,561.00	25,386.00	0.00	12,046.00	37,432.00		
1	56.420	56.670				0.00			250.00	250.00	01 Oct 13	
2	57.400	57.630				0.00	230.00			230.00		Construction By Others
3	57.400	57.630				0.00			230.00	230.00		Construction By Others
4	57.630	57.649				0.00	19.00			19.00		Construction By Others
5	57.630	57.685				0.00			55.00	55.00		Construction By Others
6	57.650	57.734				0.00	84.00			84.00		Construction By Others
7	57.685	58.013				0.00			328.00	328.00		Construction By Others
8	57.827	58.121				0.00	294.00			294.00		Construction By Others
9	59.684	59.804				0.00	120.00			120.00		Construction By Others
10	58.013	58.227				0.00			214.00	214.00		Construction By Others
11	60.170	60.219				0.00	49.00			49.00		Construction By Others
12	58.227	58.400				0.00			173.00	173.00		Construction By Others
13	58.400	58.781				0.00			381.00	381.00		Construction By Others
14	58.781	58.876				0.00			95.00	95.00		Construction By Others
15	58.876	59.400				0.00			524.00	524.00		Construction By Others
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		
16	59.400	59.426				0.00			26.00	26.00		Construction By Others
17	59.426	59.876				0.00			450.00	450.00		Construction By Others
18	59.876	60.170				0.00			294.00	294.00		Construction By Others
19	60.170	60.400				0.00			230.00	230.00		Construction By Others-ch60.100
20	60.400	60.460				0.00			60.00	60.00	01 Oct 13	
21	60.460	60.810				0.00			350.00	350.00	01 Oct 13	
22	60.648	60.736				0.00	88.00			88.00	02 Oct 13	
23	60.810	61.073				0.00			263.00	263.00	02 Oct 13	
24	60.915	61.039				0.00	124.00			124.00	02 Oct 13	
25	61.073	61.342				0.00			269.00	269.00	03 Oct 13	
26	61.075	61.125				0.00	50.00			50.00	03 Oct 13	
27	61.163	61.205				0.00	42.00			42.00	03 Oct 13	
28	61.292	61.345				0.00	53.00			53.00	03 Oct 13	
29	61.342	61.400				0.00			58.00	58.00	03 Oct 13	
30	61.400	61.480				0.00			80.00	80.00	03 Oct 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		
31	61.480	61.973				0.00			493.00	493.00		Construction By Others- ch61.900
32	61.978	62.046				0.00	68.00			68.00		Construction By Others
33	61.978	62.028				0.00			50.00	50.00		Construction By Others
34	62.072	62.260				0.00	188.00			188.00		Construction By Others
35	62.028	62.072				0.00			44.00	44.00		Construction By Others
36	62.260	62.400				0.00	140.00			140.00		Construction By Others
37	62.260	62.350				0.00			90.00	90.00		Construction By Others
38	62.400	62.458				0.00	58.00			58.00		Construction By Others
39	62.458	62.497				0.00	39.00			39.00		Construction By Others
40	62.497	62.900				0.00	403.00			403.00		Construction By Others
41	62.900	63.082				0.00	182.00			182.00		Construction By Others
42	62.920	63.080				0.00			160.00	160.00		Construction By Others
43	62.900	63.114				0.00	214.00			214.00		Construction By Others
44	63.114	63.141				0.00	27.00			27.00		Construction By Others
45	63.141	63.237				0.00	96.00			96.00		Construction By Others
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		
46	63.237	63.400				0.00	163.00			163.00		Construction By Others
47	63.400	63.449				0.00	49.00			49.00		Construction By Others
48	63.449	63.775				0.00	326.00			326.00		Construction By Others
49	63.775	64.036				0.00	261.00			261.00		Construction By Others
50	64.036	64.210				0.00	174.00			174.00		Construction By Others
51	64.267	64.385				0.00	118.00			118.00		Construction By Others
52	64.400	64.462				0.00	62.00			62.00		Construction By Others
53	64.400	64.548				0.00			148.00	148.00		Construction By Others
54	64.462	64.541				0.00	79.00			79.00		Construction By Others
55	64.659	64.988				0.00			329.00	329.00		Construction By Others
56	64.907	64.988				0.00	81.00			81.00		Construction By Others-ch64.900
57	64.990	65.043				0.00			53.00	53.00	04 Oct 13	
58	65.043	65.372				0.00			329.00	329.00	04 Oct 13	
59	65.056	65.159				0.00	103.00			103.00	04 Oct 13	
60	65.372	65.400				0.00			28.00	28.00	04 Oct 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		
61	65.400	65.724				0.00			324.00	324.00	05 Oct 13	
62	65.457	65.498				0.00	41.00			41.00	05 Oct 13	
63	65.500	65.542				0.00	42.00			42.00	05 Oct 13	
64	65.724	65.903				0.00			179.00	179.00	07 Oct 13	
65	65.903	66.110				0.00			207.00	207.00	07 Oct 13	
66	66.110	66.400				0.00			290.00	290.00	07 Oct 13	
67	66.400	66.720				0.00			320.00	320.00	08 Oct 13	
68	66.434	66.491				0.00	57.00			57.00	08 Oct 13	
69	66.720	67.020				0.00			300.00	300.00	08 Oct 13	
70	67.020	67.087				0.00			67.00	67.00	09 Oct 13	
71	67.098	67.171				0.00			73.00	73.00	09 Oct 13	
72	67.171	67.350				0.00			179.00	179.00	09 Oct 13	
73	65.043	65.372				0.00			329.00	329.00	09 Oct 13	
74	65.056	65.159				0.00	103.00			103.00	10 Oct 13	
75	65.372	65.400				0.00			28.00	28.00	10 Oct 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		
76	65.400	65.724				0.00			324.00	324.00	10 Oct 13	
77	65.457	65.498				0.00	41.00			41.00	11 Oct 13	
78	65.500	65.542				0.00	42.00			42.00	11 Oct 13	
79	65.724	65.903				0.00			179.00	179.00	11 Oct 13	
80	65.903	66.110				0.00			207.00	207.00	11 Oct 13	
81	66.110	66.400				0.00			290.00	290.00	11 Oct 13	
82	66.400	66.720				0.00			320.00	320.00	12 Oct 13	
83	66.434	66.491				0.00	57.00			57.00	12 Oct 13	
84	66.720	67.020				0.00			300.00	300.00	12 Oct 13	
85	67.020	67.087				0.00			67.00	67.00	14 Oct 13	
86	67.098	67.171				0.00			73.00	73.00	14 Oct 13	
87	67.171	67.350				0.00			179.00	179.00	14 Oct 13	
88	67.350	67.392				0.00	42.00			42.00	14 Oct 13	
89	67.410	67.868				0.00			458.00	458.00	16 Oct 13	
90	67.482	67.695				0.00	213.00			213.00	16 Oct 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		
91	68.000	68.090				0.00			90.00	90.00	17 Oct 13	
92	67.800	68.175				0.00	375.00			375.00	17 Oct 13	
93	68.095	68.175				0.00			80.00	80.00	17 Oct 13	
94	68.175	68.380				0.00	205.00			205.00	18 Oct 13	
95	68.380	69.260				0.00	880.00			880.00	18 Oct 13	
96	68.400	68.450				0.00			50.00	50.00	19 Oct 13	
97	68.540	68.580				0.00			40.00	40.00	19 Oct 13	
98	68.600	68.638				0.00	38.00			38.00	21 Oct 13	Protocol Road -1st Cycle
99	68.638	68.997				0.00	359.00			359.00	21 Oct 13	Protocol Road -1st Cycle
100	68.997	69.255				0.00	258.00			258.00	21 Oct 13	Protocol Road -1st Cycle
101	69.255	69.400				0.00	145.00			145.00	22 Oct 13	Protocol Road -1st Cycle
102	69.265	69.400				0.00			135.00	135.00	22 Oct 13	Protocol Road -1st Cycle
103	69.400	69.447				0.00	47.00			47.00	22 Oct 13	Protocol Road -1st Cycle
104	69.447	69.480				0.00	33.00			33.00	22 Oct 13	Protocol Road -1st Cycle
105	69.480	69.540				0.00	60.00			60.00	22 Oct 13	Protocol Road -1st Cycle
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		
106	69.540	69.750				0.00	210.00			210.00	23 Oct 13	Protocol Road -1st Cycle
107	69.675	69.693				0.00			18.00	18.00	23 Oct 13	Protocol Road -1st Cycle
108	69.693	70.000				0.00			307.00	307.00	23 Oct 13	Protocol Road -1st Cycle
109	69.750	69.900				0.00	150.00			150.00	24 Oct 13	Protocol Road -1st Cycle
110	69.900	70.140				0.00	240.00			240.00	24 Oct 13	Protocol Road -1st Cycle
111	70.000	70.090				0.00			90.00	90.00	24 Oct 13	Protocol Road -1st Cycle
112	70.140	70.400				0.00	260.00			260.00	25 Oct 13	Protocol Road -1st Cycle
113	70.390	70.415				0.00			25.00	25.00	25 Oct 13	Protocol Road -1st Cycle
114	70.415	70.710				0.00	295.00			295.00	25 Oct 13	Protocol Road -1st Cycle
115	70.710	71.090				0.00	380.00			380.00	26 Oct 13	Protocol Road -1st Cycle
116	70.923	71.002				0.00			79.00	79.00	26 Oct 13	Protocol Road -1st Cycle
117	71.009	71.100				0.00			91.00	91.00	26 Oct 13	Protocol Road -1st Cycle
118	71.100	71.218				0.00			118.00	118.00	26 Oct 13	Protocol Road -1st Cycle
119	71.119	71.181	62.00			62.00				0.00	26 Oct 13	Protocol Road -1st Cycle
120	71.186	71.250				0.00	64.00			64.00	28 Oct 13	Protocol Road -1st Cycle
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		
121	71.500	71.776				0.00	276.00			276.00	28 Oct 13	Protocol Road -1st Cycle
122	71.744	71.994				0.00			250.00	250.00	28 Oct 13	Protocol Road -1st Cycle
123	71.779	72.489				0.00	710.00			710.00	29 Oct 13	Protocol Road -1st Cycle
124	72.370	72.489				0.00	119.00			119.00	30 Oct 13	Protocol Road -1st Cycle
125	72.500	72.600				0.00	100.00			100.00	30 Oct 13	Protocol Road -1st Cycle
126												
127												
128												
129												
130												
131												
132												
133												
134												
135												
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	35,212.00	0.00	24,166.00	59,378.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	165	-	165	14,985	-	14,985
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	13,180	-	13,180	15,439	-	15,439
3	Papar	01	Jalan Kota Kinabalu - Sindumin	35,954	18,989	54,943	2,039	576	2,615
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	14,160	4,600	18,760	97,131	1,903	99,034
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	638	-	638	11,050	-	11,050
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2,832	-	2,832	24,828	-	24,828
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	4,326	-	4,326
			TOTAL :	66,929	23,589	90,518	169,798	2,479	172,277

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	165	165	5,277	2,841	6,867	14,985		
TOTAL :			0	0	165	165	5,277	2,841	6,867	14,985		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,919	0	3,261	13,180	2,945	4,086	8,408	15,439		
TOTAL :			9,919	0	3,261	13,180	2,945	4,086	8,408	15,439		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			15,308	0	20,646	35,954	881	188	970	2,039		
1	44.262	44.148	114			114				0	02 Oct 13	1st cycle for Normal Road
2	44.544	43.808			736	736				0	02 Oct 13	1st cycle for Normal Road
3	43.178	43.035			143	143				0	02 Oct 13	1st cycle for Normal Road
4	43.035	42.970			65	65				0	02 Oct 13	1st cycle for Normal Road
5	42.491	41.735	756			756				0	02 Oct 13	1st cycle for Normal Road
6	42.893	41.620			1273	1273				0	03 Oct 13	1st cycle for Normal Road
7	39.075	38.946	129			129				0	03 Oct 13	1st cycle for Normal Road
8	39.020	38.946			74	74				0	03 Oct 13	1st cycle for Normal Road
9	38.847	38.720			127	127				0	03 Oct 13	1st cycle for Normal Road
10	38.393	38.297	96			96				0	04 Oct 13	1st cycle for Normal Road
11	37.992	37.884	111			111				0	04 Oct 13	1st cycle for Normal Road
12	37.587	37.500	87			87				0	04 Oct 13	1st cycle for Normal Road
13	37.176	36.735	441			441				0	04 Oct 13	1st cycle for Normal Road
14	37.690	35.976			1720	1720				0	05 Oct 13	1st cycle for Normal Road
15	35.846	35.768			78	78				0	08 Oct 13	1st cycle for Normal Road
CARRIED FORWARD :			17,042	0	24,862	41,904	881	188	970	2,039		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			17,042	0	24,862	41,904	881	188	970	2,039		
16	35.715	35.545	170			170				0	08 Oct 13	1st cycle for Normal Road
17	35.488	35.019			469	469				0	08 Oct 13	1st cycle for Normal Road
18	34.795	34.760	35			35				0	08 Oct 13	1st cycle for Normal Road
19	34.760	33.744			1016	1016				0	09 Oct 13	1st cycle for Normal Road
20	33.635	33.188			447	447				0	11 Oct 13	1st cycle for Normal Road
21	32.979	32.758	221			221				0	21 Oct 13	1st cycle for Normal Road
22	32.758	32.502				0	256			256	21 Oct 13	1st cycle for Normal Road
23	32.285	32.220	65			65				0	21 Oct 13	1st cycle for Normal Road
24	32.454	31.783			671	671				0	16 Oct 13	1st cycle for Normal Road
25	31.535	30.989			546	546				0	17 Oct 13	1st cycle for Normal Road
26	31.235	30.535	700			700				0	17 Oct 13	1st cycle for Normal Road
27	29.904	28.878	1206			1206				0	21 Oct 13	1st cycle for Normal Road
28	30.800	28.097			2703	2703				0	19 Oct 13	1st cycle for Normal Road
29	28.097	28.076				0			21	21	23 Oct 13	1st cycle for Normal Road
30	28.076	26.668			1408	1408				0	22 Oct 13	1st cycle for Normal Road
CARRIED FORWARD :			19,439	0	32,122	51,561	1,137	188	991	2,316		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT:	PAPAR
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,439	0	32,122	51,561	1,137	188	991	2,316		
31	26.555	26.163	392			392				0	25 Oct 13	1st cycle for Normal Road
32	26.163	26.068				0	95			95	29 Oct 13	1st cycle for Normal Road
33	26.081	26.037				0			44	44	29 Oct 13	1st cycle for Normal Road
34	26.068	25.982	86			86				0	22 Oct 13	1st cycle for Normal Road
35	25.998	25.863			135	135				0	23 Oct 13	1st cycle for Normal Road
36	25.863	25.420	443			443				0	23 Oct 13	1st cycle for Normal Road
37	25.185	25.135	50			50				0	24 Oct 13	1st cycle for Normal Road
38	25.773	25.099			674	674				0	24 Oct 13	1st cycle for Normal Road
39	25.065	24.912	153			153				0	24 Oct 13	1st cycle for Normal Road
40	24.835	24.670	165			165				0	24 Oct 13	1st cycle for Normal Road
41	24.670	24.510				0	160			160	28 Oct 13	1st cycle for Normal Road
42	24.942	24.485			457	457				0	24 Oct 13	1st cycle for Normal Road
43	24.510	24.269	241			241				0	25 Oct 13	1st cycle for Normal Road
44	23.985	23.835	150			150				0	25 Oct 13	1st cycle for Normal Road
45	24.254	23.818			436	436				0	25 Oct 13	1st cycle for Normal Road
TOTAL :			21,119	0	33,824	54,943	1,392	188	1,035	2,615		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	60,616	0	36,515	97,131		
1	4.000	3.470			530	530				0	22 Oct 13	1st cycle for Protocol Road
2	3.760	3.700	60			60				0	21 Oct 13	1st cycle for Protocol Road
3	3.470	3.235	235			235				0	21 Oct 13	1st cycle for Protocol Road
4	3.235	3.200				0	35			35	16 Oct 13	1st cycle for Protocol Road
5	3.470	3.150				0			320	320	19 Oct 13	1st cycle for Protocol Road
6	3.200	3.120	80			80				0	19 Oct 13	1st cycle for Protocol Road
7	3.100	3.000			100	100				0	18 Oct 13	1st cycle for Protocol Road
8	3.100	2.765	335			335				0	18 Oct 13	1st cycle for Protocol Road
9	2.785	2.650			135	135				0	18 Oct 13	1st cycle for Protocol Road
10	2.765	2.600				0	165			165	14 Oct 13	1st cycle for Protocol Road
11	2.600	2.100	500			500				0	17 Oct 13	1st cycle for Protocol Road
12	2.090	2.000				0	90			90	14 Oct 13	1st cycle for Protocol Road
13	2.470	1.950			520	520				0	17 Oct 13	1st cycle for Protocol Road
14	1.990	1.900	90			90				0	16 Oct 13	1st cycle for Protocol Road
15	1.950	1.850			100	100				0	16 Oct 13	1st cycle for Protocol Road
CARRIED FORWARD :			7,810	0	9,035	16,845	60,906	0	36,835	97,741		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,810	0	9,035	16,845	60,906	0	36,835	97,741		
16	1.865	1.810				0	55			55	12 Oct 13	1st cycle for Protocol Road
17	1.785	1.515				0			270	270	12 Oct 13	1st cycle for Protocol Road
18	1.713	1.485				0	228			228	11 Oct 13	1st cycle for Protocol Road
19	1.515	1.455				0			60	60	04 Oct 13	1st cycle for Protocol Road
20	1.455	1.400				0	55			55	04 Oct 13	1st cycle for Protocol Road
21	1.455	1.395				0			60	60	04 Oct 13	1st cycle for Protocol Road
22	1.330	1.180				0	150			150	04 Oct 13	1st cycle for Protocol Road
23	1.290	1.165				0			125	125	03 Oct 13	1st cycle for Protocol Road
24	1.040	0.500	540			540				0	23 Oct 13	1st cycle for Protocol Road
25	0.500	0.350				0	150			150	03 Oct 13	(Stone Pitching) 1st cycle for Normal Road
26	0.350	0.140	210			210				0	24 Oct 13	1st cycle for Protocol Road
27	1.165	0.000			1165	1165				0	25 Oct 13	1st cycle for Protocol Road
28	0.140	0.000				0	140			140	03 Oct 13	1st cycle for Protocol Road
TOTAL :			8,560	0	10,200	18,760	61,684	0	37,350	99,034		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	638	638	4,940	1,330	4,780	11,050		
TOTAL :			0	0	638	638	4,940	1,330	4,780	11,050		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,645	0	1,187	2,832	8,225	5,813	10,790	24,828		
TOTAL :			1,645	0	1,187	2,832	8,225	5,813	10,790	24,828		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA
MONTH: OCOTBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	1,722	0	2,604	4,326		
TOTAL :			0	0	0	0	1,722	0	2,604	4,326		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	38,844	-	38,844	101,573	-	101,573
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	29,426	2,043	31,469	22,133	10,072	32,205
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	6,938	3,842	10,780	26,934	7,410	34,344
TOTAL :				75,208	5,885	81,093	150,640	17,482	168,122

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			17,253	0	21,591	38,844	42,673	188	58,712	101,573		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			17,253	0	21,591	38,844	42,673	188	58,712	101,573		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			13,701	0	15,725	29,426	10,154	1140	10,839	22,133		
1	137.887	138.158			271	271				0	21 Oct 13	1st cycle normal road
2	137.481	137.696				0	215			215	21 Oct 13	1st cycle normal road
3	137.403	137.698			295	295				0	21 Oct 13	1st cycle normal road
4	137.380	137.481	101			101				0	21 Oct 13	1st cycle normal road
5	137.103	137.251	148			148				0	21 Oct 13	1st cycle normal road
6	137.103	137.175			72	72				0	21 Oct 13	1st cycle normal road
7	136.741	136.998	257			257				0	22 Oct 13	1st cycle normal road
8	136.645	136.750			105	105				0	22 Oct 13	1st cycle normal road
9	136.531	136.732				0	201			201	22 Oct 13	1st cycle normal road
10	136.470	136.645				0			175	175	22 Oct 13	1st cycle normal road
11	136.400	136.531				0	131			131	22 Oct 13	1st cycle normal road
12	136.262	136.343				0	81			81	22 Oct 13	1st cycle normal road
13	135.776	-				0	24			24	23 Oct 13	Perimeter Drain
14	135.765	136.243				0	478			478	23 Oct 13	1st cycle normal road
15	135.631	-				0	145			145	23 Oct 13	Perimeter Drain
CARRIED FORWARD :			14,207	0	16,468	30,675	11,429	1,140	11,014	23,583		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,207	0	16,468	30,675	11,429	1,140	11,014	23,583		
16	135.768	-				0			39	39	23 Oct 13	Cascade drain to bench 2
17	135.760	-				0			228	228	23 Oct 13	Cascade drain bench 2 to outlet drain
18	135.570	-				0			184	184	23 Oct 13	Cascade drain
19	135.580	-				0			50	50	23 Oct 13	Bench Drain 5
20	135.580	-				0			54	54	23 Oct 13	Bench Drain 4
21	135.570	-				0			101	101	23 Oct 13	Bench Drain 3
22	135.570	-				0			150	150	23 Oct 13	Bench Drain 2
23	135.580	-				0	51			51	23 Oct 13	Bench Drain 1
24	135.570	-				0			198	198	23 Oct 13	Bench Drain 1
25	135.570	135.762				0	192			192	23 Oct 13	1st cycle normal road
26	135.568	135.770				0			202	202	23 Oct 13	1st cycle normal road
27	135.550	135.560				0			10	10	23 Oct 13	1st cycle normal road
28	135.520	135.560				0	40			40	23 Oct 13	1st cycle normal road
29	135.240	135.520				0	280			280	24 Oct 13	1st cycle normal road
30	135.187	135.240			53	53	53			53	24 Oct 13	1st cycle normal road
CARRIED FORWARD :			14,207	0	16,521	30,728	12,045	1,140	12,230	25,415		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,207	0	16,521	30,728	12,045	1,140	12,230	25,415		
31	135.150	135.550				0			400	400	24 Oct 13	1st cycle normal road
32	135.150	135.187				0	37			37	24 Oct 13	1st cycle normal road
33	135.040	135.132				0	92			92	25 Oct 13	1st cycle normal road
34	134.996	135.137				0			141	141	25 Oct 13	1st cycle normal road
35	134.865	135.137				0	272			272	25 Oct 13	1st cycle normal road
36	134.478	134.709	231			231				0	26 Oct 13	1st cycle normal road
37	134.240	134.750			510	510				0	26 Oct 13	1st cycle normal road
38	134.204	134.478				0	274			274	26 Oct 13	1st cycle normal road
39	134.109	134.204				0	95			95	26 Oct 13	1st cycle normal road
40	133.824	134.000				0			176	176	28 Oct 13	1st cycle normal road
41	133.771	133.959				0	188			188	28 Oct 13	1st cycle normal road
42	133.346	133.800				0			454	454	28 Oct 13	1st cycle normal road
43	133.006	133.251				0			245	245	28 Oct 13	1st cycle normal road
44	132.958	133.771				0	813			813	29 Oct 13	1st cycle normal road
45	132.833	132.945				0			112	112	29 Oct 13	1st cycle normal road
CARRIED FORWARD :			14,438	0	17,031	31,469	13,816	1,140	13,758	28,714		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,438	0	17,031	31,469	13,816	1,140	13,758	28,714		
46	132.300	132.713				0	413			413	30 Oct 13	1st cycle normal road
47	132.300	132.700				0			400	400	30 Oct 13	1st cycle normal road
48	131.217	131.498				0			281	281	30 Oct 13	1st cycle normal road
49	131.096	131.567				0	471			471	30 Oct 13	1st cycle normal road
50	130.932	131.076				0			144	144	31 Oct 13	1st cycle normal road
51	130.930	131.088				0	158			158	31 Oct 13	1st cycle normal road
52	130.857	130.930				0	73			73	31 Oct 13	1st cycle normal road
53	130.680	130.921				0			241	241	31 Oct 13	1st cycle normal road
54	130.606	130.846				0	240			240	31 Oct 13	1st cycle normal road
55	130.588	130.680				0			92	92	31 Oct 13	1st cycle normal road
56	130.377	130.595				0	218			218	31 Oct 13	1st cycle normal road
57	130.249	130.326				0	77			77	31 Oct 13	1st cycle normal road
58	130.246	130.568				0			322	322	31 Oct 13	1st cycle normal road
59	130.030	130.170				0	140			140	31 Oct 13	1st cycle normal road
60	130.000	130.221				0			221	221	31 Oct 13	1st cycle normal road
TOTAL :			14,438	0	17,031	31,469	15,606	1,140	15,459	32,205		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,710	0	4,228	6,938	13,496	0	13,438	26,934		
1	154.840	155.030				0	190			190	01 Oct 13	1st cycle normal road
2	154.734	154.820	86			86				0	01 Oct 13	1st cycle normal road
3	154.625	154.785			160	160				0	01 Oct 13	1st cycle normal road
4	154.290	154.505				0			215	215	02 Oct 13	1st cycle normal road
5	153.500	154.210			710	710				0	02 Oct 13	1st cycle normal road
6	153.375	153.450	75			75				0	03 Oct 13	1st cycle normal road
7	153.370	153.485			115	115				0	03 Oct 13	1st cycle normal road
8	152.850	153.010			160	160				0	04 Oct 13	1st cycle normal road
9	152.146	152.596				0	450			450	04 Oct 13	1st cycle normal road
10	152.136	152.546				0			410	410	05 Oct 13	1st cycle normal road
11	151.644	151.744	100			100				0	05 Oct 13	1st cycle normal road
12	150.994	151.174	180			180				0	07 Oct 13	1st cycle normal road
13	150.662	150.994				0	332			332	07 Oct 13	1st cycle normal road
14	150.430	150.650			220	220				0	07 Oct 13	1st cycle normal road
15	148.500	148.560				0			60	60	08 Oct 13	1st cycle normal road
CARRIED FORWARD :			3,151	0	5,593	8,744	14,468	0	14,123	28,591		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,151	0	5,593	8,744	14,468	0	14,123	28,591		
16	147.240	147.470			230	230				0	08 Oct 13	1st cycle normal road
17	146.807	147.070				0	263			263	08 Oct 13	1st cycle normal road
18	145.940	145.970			30	30				0	09 Oct 13	1st cycle normal road
19	145.490	145.930				0			440	440	09 Oct 13	1st cycle normal road
20	145.100	145.300				0			200	200	09 Oct 13	1st cycle normal road
21	144.742	145.085				0	343			343	10 Oct 13	1st cycle normal road
22	144.542	144.742				0	200			200	10 Oct 13	1st cycle normal road
23	144.332	144.542	210			210				0	10 Oct 13	1st cycle normal road
24	144.142	144.332				0	190			190	10 Oct 13	1st cycle normal road
25	143.554	144.142				0	588			588	11 Oct 13	1st cycle normal road
26	143.370	143.550	180			180				0	11 Oct 13	1st cycle normal road
27	142.739	142.939				0	200			200	12 Oct 13	1st cycle normal road
28	142.600	142.777			177	177				0	12 Oct 13	1st cycle normal road
29	142.300	142.739	439			439				0	12 Oct 13	1st cycle normal road
30	141.844	142.299				0	455			455	14 Oct 13	1st cycle normal road
CARRIED FORWARD :			3,980	0	6,030	10,010	16,707	0	14,763	31,470		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,980	0	6,030	10,010	16,707	0	14,763	31,470		
31	141.659	141.844				0	185			185	14 Oct 13	1st cycle normal road
32	141.609	141.659	50			50				0	14 Oct 13	1st cycle normal road
33	141.600	141.700			100	100				0	14 Oct 13	1st cycle normal road
34	141.400	141.500			100	100				0	14 Oct 13	1st cycle normal road
35	141.080	141.140			60	60				0	14 Oct 13	1st cycle normal road
36	140.000	140.260			260	260				0	16 Oct 13	1st cycle normal road
37	140.000	140.640				0	640			640	16 Oct 13	1st cycle normal road
38	139.900	139.950				0			50	50	17 Oct 13	1st cycle normal road
39	139.875	139.980				0	105			105	17 Oct 13	1st cycle normal road
40	139.550	139.700				0			150	150	17 Oct 13	1st cycle normal road
41	139.400	139.550			150	150				0	17 Oct 13	1st cycle normal road
42	139.296	-				0	41			41	18 Oct 13	Perimeter drain at bench 2
43	139.296	-				0	33			33	18 Oct 13	Cascade drain to main discharge point
44	139.285	-				0			35	35	18 Oct 13	Cascade drain to main discharge point
45	139.215	-				0			66	66	18 Oct 13	V-shape drain at Bench 3
CARRIED FORWARD :			4,030	0	6,700	10,730	17,711	0	15,064	32,775		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: October 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,030	0	6,700	10,730	17,711	0	15,064	32,775		
46	139.215	-				0			70	70	18 Oct 13	V-shape drain at Bench 2
47	139.215	-				0			102	102	18 Oct 13	V-shape drain at Bench 1
48	139.200	-				0	40			40	18 Oct 13	V-shape drain at Bench 4
49	139.200	-				0	48			48	18 Oct 13	V-shape drain at Bench 3
50	139.200	-				0	111			111	18 Oct 13	V-shape drain at Bench 1
51	139.186	-				0	110			110	18 Oct 13	Perimeter drain at bench 2
52	138.955	139.043				0			88	88	19 Oct 13	1st cycle normal road
53	138.730	138.780			50	50				0	19 Oct 13	1st cycle normal road
54	138.220	138.700				0			480	480	19 Oct 13	1st cycle normal road
55	138.080	138.600				0	520			520	19 Oct 13	1st cycle normal road
56												
57												
58												
59												
60												
TOTAL :			4,030	0	6,750	10,780	18,540	0	15,804	34,344		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : OCTOBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	58,523.00	16,068.00	74,591.00	10,733.00	4,758.00	15,491.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	20,963.00	-	20,963.00	15,914.00	-	15,914.00
3	Beaufort	502	Jalan Beaufort - Menumbok	55,245.00	-	55,245.00	452.00	-	452.00
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	51,000.00	-	51,000.00	41,643.00	-	41,643.00
TOTAL :				185,731.00	16,068.00	201,799.00	68,742.00	4,758.00	73,500.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			32,920.00	0.00	25,603.00	58,523.00	6,654.00	78.00	4,001.00	10,733.00		
1	102.000	105.000			3,000.00	3,000.00					10-Oct-13	1st cycle for normal road
2	104.378	104.568					190.00			190.00	11-Oct-13	1st cycle for normal road
3	104.568	105.066	498.00			498.00					11-Oct-13	1st cycle for normal road
4	105.066	105.360					294.00			294.00	11-Oct-13	1st cycle for normal road
5	105.360	105.800	440.00			440.00					12-Oct-13	1st cycle for normal road
6	105.800	106.000	200.00		200.00	400.00					12-Oct-13	1st cycle for normal road
7	106.000	109.800	3,800.00			3,800.00					13-Oct-13	1st cycle for normal road
8	106.000	109.815			3,815.00	3,815.00					14-Oct-13	1st cycle for normal road
9	110.000	111.500	1,500.00			1,500.00					16-Oct-13	1st cycle for normal road
10	111.000	111.600			600.00	600.00					17-Oct-13	1st cycle for normal road
11	112.640	112.772					132.00		132.00	264.00	17-Oct-13	1st cycle for normal road
12	112.793	112.968					175.00			175.00	18-Oct-13	1st cycle for normal road
13	112.793	112.970							177.00	177.00	18-Oct-13	1st cycle for normal road
14	113.000	113.700							700.00	700.00	18-Oct-13	1st cycle for normal road
15	113.050	113.200					150.00			150.00	19-Oct-13	1st cycle for normal road
CARRIED FORWARD :			39,358.00	0.00	33,218.00	72,576.00	7,595.00	78.00	5,010.00	12,683.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			39,358.00	0.00	33,218.00	72,576.00	7,595.00	78.00	5,010.00	12,683.00		
16	113.833	114.600					767.00			767.00	19-Oct-13	1st cycle for normal road
17	113.854	114.360							506.00	506.00	19-Oct-13	1st cycle for normal road
18	114.600	115.900	1,300.00			1,300.00					20-Oct-13	1st cycle for normal road
19	115.900	116.100					200.00			200.00	20-Oct-13	1st cycle for normal road
20	115.975	116.440			465.00	465.00					20-Oct-13	1st cycle for normal road
21	116.100	116.200	100.00			100.00					21-Oct-13	1st cycle for normal road
22	116.200	116.440					240.00			240.00	21-Oct-13	1st cycle for normal road
23	116.600	116.750	150.00			150.00					22-Oct-13	1st cycle for normal road
24	116.750	117.075							325.00	325.00	22-Oct-13	1st cycle for normal road
25	116.750	117.380					630.00			630.00	23-Oct-13	1st cycle for normal road
26	117.160	117.300							140.00	140.00	23-Oct-13	1st cycle for normal road
27												
28												
29												
CARRIED FORWARD :			40,908.00	0.00	33,683.00	74,591.00	9,432.00	78.00	5,981.00	15,491.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,931.00	0.00	11,032.00	20,963.00	7,608.00	33.00	8,273.00	15,914.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			9,931.00	0.00	11,032.00	20,963.00	7,608.00	33.00	8,273.00	15,914.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			27,643.00	0.00	27,602.00	55,245.00	97.00	0.00	355.00	452.00		
CARRIED FORWARD :			27,643.00	0.00	27,602.00	55,245.00	97.00	0.00	355.00	452.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: OCTOBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,290.00		30,710.00	51,000.00	21,206.00	100.00	20,337.00	41,643.00		
CARRIED FORWARD :			20,290.00	0.00	30,710.00	51,000.00	21,206.00	100.00	20,337.00	41,643.00		

B

**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : PENAMPANG
ROUTE NO : 501 - JALAN KK - PENAMPANG -LOK KAWI
LOCATION : CH 16.000 LHS
KM 18.951

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 20.000 LHS
KM 30.000

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 157.150 - RHS
KM 167.150

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 142.560 - RHS
KM 144.320

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 31ST OCTOBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP and Concrete Culverts Under B27 (RM 1,450,000.00)														
Ref: (12)KKR.BKS/901-14/1 Jld.7 dd 18/12/2012)														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	84.460		121.060		Replacement of CMP Culvert	AK(F)/2013/001	1,349,945.70	05/02/2013	31/10/2013	100%	P27
				73.238		109.838								
				76.257		112.857								
				76.600		113.200								
				83.138		119.738								
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	68.220		78.120		Replacement of CMP Culvert	AK(F)2013/002	99,993.50	05/02/2013	31/07/2013	100%	P27
Total :										1,449,939.20				
Proposed Pavement and Non Pavement Works (RM 9,000,000.00 + RM 1,000,000.00)														
Ref: (28)KKR.BKS.901-14/1 Jld.7 dd 07/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	42.600	44.600	79.200	81.200	Heavy Patching & Resurfacing Works	AK(F)/2013/003	2,099,971.70	05/02/2013	31/08/2013	100%	B27
2	01	Jalana Kota Kinabalu - Sindumin	Papar	48.910	49.710	85.510	86.310	Heavy Patching & Resurfacing Works	AK(F)/2013/004	4,179,791.01	18/02/2013	31/08/2013	100%	B27
				46.000	47.100	47.760	48.860							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	47.500	48.800	49.260	50.560	Heavy Patching & Resurfacing Works						
				40.000	41.500	49.900	51.400							
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	27.000	30.700	36.900	40.600							
4	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	68.640	68.800	68.640	68.800	Drainage	AK(F)/2013/005	79,986.38	15/02/2013	31/05/2013	100%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Penampang	14.100	14.200	17.051	17.151	Drainage	AK(F)/2013/006	69,960.87	05/02/2013	15/04/2013	100%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Ranau	46.480	46.580	83.080	83.180	Drainage	AK(F)/2013/007	489,997.45	05/02/2013	30/09/2013	100%	B27
				47.000	47.100	83.600	83.700							
				49.000	49.350	85.600	85.950							
				61.700	61.900	98.300	98.500							
				49.000	49.100	85.600	85.700	Shoulder						
				49.472	49.617	86.072	86.217							
6	503	Jalan Berungis - Kota Belud	Tuaran	15.000	17.500	15.000	17.500	Heavy Patching & Resurfacing Works	AK(F)/2013/008	2,719,589.92	15/02/2013	31/07/2013	100%	B27
	607	Jalan Masuk Ke Pelabuhan Baru KK	Kota Kinabalu	0.048	0.340	0.048	0.340							
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.120	100.420	55.020	110.320	Road Line Marking	AK(F)/2013/009	93,928.90	05/02/2013	31/05/2013	100%	B27
			Keningau	100.420	138.080	110.320	147.980							
			Tenom	138.080	163.650	147.980	173.550	Replacement of Signages						
				146.000		155.900								
				147.400		157.300								
				151.000		160.900								
				155.000		164.900								
8	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu	4.800	7.700	4.800	7.700	Drainage	AK(F)/2013/010	22,997.73	15/02/2013	31/07/2013	100%	B27
			Tuaran	23.980	36.602	23.980	36.602							
9	01	Jalan Kota Kinabalu - Sindumin	Sipitang	140.000	140.060	141.760	141.820	Drainage	AK(F)/2013/011	29,963.29	05/02/2013	31/05/2013	100%	B27
10	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	63.772	63.864	73.672	73.764	Regulating Works	AK(F)/2013/012	209,292.83	05/02/2013	31/05/2013	100%	B27
				63.914	64.144	73.814	74.044							
				64.830	65.138	74.730	75.038							
				65.507	65.820	75.407	75.720							
Total :										9,995,480.08				

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 31ST OCTOBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP Culverts Under P27 (RM 4,340,000.00)														
Ref: (35)KKR.BKS/901-14/1 Jld. dd 14/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	74.230	110.830	Replacement of CMP Culvert	AK(F)/2013/013	1,239,991.89	05/02/2013	30/11/2013	100%	P27		
				83.273	119.873									
				84.978	121.578									
				86.611	123.211									
				112.380	148.980									
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	54.360	64.260	Replacement of CMP Culvert	AK(F)/2013/014	1,399,991.50	05/02/2013	31/12/2013	92%	P27		
				56.450	66.350									
				67.560	77.460									
				79.230	89.130									
				81.100	91.000									
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	82.230	82.230	Replacement of CMP Culvert	AK(F)/2013/015	1,129,960.66	15/02/2013	30/11//2013	100%	P27		
				94.400	94.400									
				99.900	99.900									
			Kota Marudu	115.007	115.007									
				120.809	120.809									
				139.742	139.742									
				140.822	140.822									
4	22	Jalan Kota Kinabalu - Sandakan	Tuaran	10.071	46.673	Replacement of CMP Culvert	AK(F)/2013016	569,838.37	05/02/2013	31/07/2013	100%	P27		
				12.760	49.362									
Total :								4,339,782.42						
Critical Works (RM 400,000.00)														
Ref: (74)KKR.BKS/901-14/1 Jld. dd 08/03/13														
1		West Coast, Sabah						Critical Works	AK(F)/2013/017	399,120.22			100%	
Total :								399,120.22						
Tour of Borneo 2013														
Ref: (86)KKR.BKS/901-14/1 Jld. dd 29/03/2013														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	59.980	67.900	59.980	67.900	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/018	2,499,867.99	01/04/2013	26/04/2013	100%	P27
			Tuaran	30.400		30.400								
	22	Jalan Kota Kinabalu - Sandakan	Tuaran	3.740		40.340								
				9.400	13.300	46.000	49.900							
				53.515	53.552	90.115	90.152							
		Ranau	45.700	68.370	82.300	104.970								
	01	Jalan Kota Kinabalu - Sindumin	Papar	17.850	70.950	19.610	72.710							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	1.080	42.530	10.980	52.430							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.120	63.700	55.020	73.600							
	502	Jalan Beaufort - Menumbok	Beaufort	0.370	22.330	0.370	22.330							
	01	Jalan Kota Kinabalu - Sindumin		72.538	92.250	74.298	94.010							
Total :								2,499,867.99						

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 31ST OCTOBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Pavement Works (RM 17 Millions)														
Ref: (6)KKR.BKS/901-14/1 Jld. 8 dd 25/04/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	47.400	48.910	84.000	85.510	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/019	6,199,991.03	01/05/2013	31/12/2013	100%	B27
				49.980	51.400	86.580	88.000							
				56.400	56.800	93.000	93.400							
				64.900	68.500	101.500	105.100							
2	22	Jalan Kota Kinabalu - Sandakan	Tuaran	21.500	22.900	58.100	59.500	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/020	10,799,942.52	01/05/2013	31/12/2013	100%	B27
				26.900	28.900	63.500	65.500							
				35.400	37.700	72.000	74.300							
				37.700	42.800	74.300	79.400							
Total :										16,999,933.55				
Pavement Works (RM 35 Millions)														
Ref: (14)KKR.BKS/901-14/1 Jld. 8 dd 27/06/13														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	90.600	96.730	90.600	96.730	Heavy Patching, Regulating & Road	AK(F)/2013/021	4,699,990.63	03/07/2013	31/12/2013	100%	P27
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	44.600	46.000	81.200	82.600	Heavy Patching, Regulating & Road	AK(F)/2013/022	2,499,999.26	03/07/2013	31/12/2013	100%	P27
				46.000	47.400	82.600	84.000	Line Marking						
3	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	19.000	23.000	29.000	33.000	Heavy Patching, Regulating & Road	AK(F)/2013/023	6,499,951.75	03/07/2013	31/12/2013	100%	P27
				23.000	25.500	33.000	35.500	Line Marking						
				25.500	27.000	35.500	37.000							
4	01	Jalan Kota Kinabalu - Sindumin	Papar	39.000	43.000	40.760	44.760	Heavy Patching, Regulating & Road	AK(F)/2013/024	7,699,899.30	03/07/2013	31/12/2013	90%	P27
				51.500	53.500	53.260	55.260	Line Marking						
				53.500	55.940	55.260	57.700							
				57.740	58.000	59.500	59.760							
				58.000	59.000	59.760	60.760							
5	606	Jalan Susur Sepangar Bay	Kota Kinabalu	1.250	2.500	1.250	2.500	Heavy Patching, Regulating & Road	AK(F)/2013/025	7,499,928.07	03/07/2013	31/12/2013	100%	P27
				2.500	5.100	2.500	5.100	Line Marking						
6	22	Jalan Kota Kinabalu - Sandakan	Tuaran	0.000	2.100	36.600	38.700	Heavy Patching, Regulating & Road	AK(F)/2013/026	6,099,814.63	03/07/2013	31/12/2013	70%	P27
				31.000	34.000	67.600	70.600	Line Marking						
	503	Jalan Berungis - Kota Belud	Tuaran	7.800	9.000	7.800	9.000							
Total :										34,999,583.64				

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 31ST OCTOBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Proposed Pembaikan Cerun-Cerun														
Ref: JKR.JUB 600-0/2/50/ dated on 19/10/2011- (item 2 to 7)														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600		95.500		Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	15/09/13	30%	P27
2	01	Jalan Kota Kinabalu - Kudat	Kudat	178.300		178.300		Slope Repair Works	AK(F)/2012/023	3,466,615.04	02/05/12	01/08/13	100%	P27
3	22	Jalana Kota Kinabalu - Sandakan	Ranau	70.500		107.100		Slope Repair Works	AK(F)/2012/024	5,648,166.06	02/05/12	01/11/13	100%	P27
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	134.750		144.650		Slope Repair Works	AK(F)/2012/025	1,851,225.61	02/05/12	01/05/13	100%	P27
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	98.850		108.750		Slope Repair Works	AK(F)/2012/026	3,439,820.96	02/05/12	01/08/13	100%	P27
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	18.200		28.100		Slope Repair Works	AK(F)/2012/027	5,558,470.54	02/05/12	01/11/13	100%	P27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	89.050		98.950		Slope Repair Works	AK(F)/2012/028	5,570,882.18	02/05/12	01/11/13	100%	P27
Total :										31,077,949.47				
GRAND TOTAL										101,761,656.57				