

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

SEPTEMBER 2013



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN SEPTEMBER 2013

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK SEPTEMBER 2013

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

A total of 26 nos. arahan kerja has been approved todate. Only 12 nos. of arahan kerja are still in progress with some of them close to completion. The remaining two arahan kerja for Slope Repairs works are proceeding as scheduled.

EMERGENCY WORK


There was only minor emergency works for the month of Septembert 2013. Most of which are road subsidence. The weather was generally dry and fair.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 DECEMBER 2012



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 122.164
KM 122.164

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 150.411
KM 150.411

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 145.150 - RHS
KM 155.150

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 123.750 - RHS
KM 125.510

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	373.68	36.45	410.13	43.33	4.23	47.56
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	358.41	39.09	397.50	41.59	3.53	45.12
Kudat	01	Jalan Kota Kinabalu-Kudat	393.24	33.69	426.93	45.61	3.91	49.52
Tuaran	01	Jalan Kota Kinabalu-Kudat	1,434.95	236.72	1,671.67	154.69	24.87	179.56
	22	Jalan Kota Kinabalu-Sandakan	8,116.54	236.72	8,353.26	740.57	89.75	830.32
	503	Jalan Berungis-Kota Belud	1,140.04	819.51	1,959.55	121.51	6.70	128.21
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,974.37	59.45	2,033.82	226.57	43.04	269.61
	01	Jalan Kota Kinabalu-Sindumin	75.23	372.65	447.88	8.72	0.00	8.72
	606	Jalan Susur Sepangar Bay	1,814.09	80.56	1,894.65	210.43	9.34	219.77
	607	Jalan Masuk Ke Pelabuhan Baru	19.68	0.00	19.68	2.28	0.00	2.28
	608	Jalan Masuk Ke Lapangan Terbang Lama	52.32	0.00	52.32	6.07	0.00	6.07
Penampang	01	Jalan Kota Kinabalu-Sindumin	100.14	0.00	100.14	11.61	0.00	11.61
	500	Jalan Kota Kinabalu-Keningau-Tenom	436.64	225.12	661.76	50.66	26.11	76.77
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	170.72	0.00	170.72	19.81	0.00	19.81
Papar	01	Jalan Kota Kinabalu-Sindumin	1,067.67	0.00	1,067.67	123.84	0.00	123.84
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,855.74	230.72	2,086.46	221.32	27.22	248.54
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,234.19	174.53	1,408.72	189.59	27.49	217.08
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	679.81	27.20	707.01	104.99	4.21	109.20
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	268.83	84.52	353.35	38.16	14.11	52.27
Beaufort	01	Jalan Kota Kinabalu-Sindumin	231.29	28.94	260.23	27.03	3.38	30.41
	502	Jalan Beaufort-Menumbok	97.03	30.19	127.22	11.34	3.53	14.87
Sipitang	01	Jalan Kota Kinabalu-Sindumin	107.83	12.18	120.01	12.63	1.43	14.05
Kuala Penyu	502	Jalan Beaufort-Menumbok	73.53	21.74	95.27	8.61	2.54	11.15
TOTAL			22,075.97	2,749.98	24,825.95	2,420.95	295.39	2,716.34

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	373.68	36.45	410.13	18.67	1.82	20.49	43.33	4.23	47.56
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	358.41	39.50	397.91	17.93	1.95	19.88	41.59	4.53	46.12
3	Kudat	01	Jalan Kota Kinabalu - Kudat	393.24	33.69	426.93	19.67	1.68	21.35	45.61	3.91	49.52
			TOTAL:	1,125.33	109.64	1,234.97	56.27	5.45	61.72	130.53	12.67	143.20

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	373.68	18.67	43.33	
1	02 Sep 13	59.002	0.95	0.52	0.05	0.49	0.02	0.06	KELAWAT
2	02 Sep 13	59.005	0.40	0.30	0.05	0.12	0.01	0.01	
3	02 Sep 13	59.006	0.81	0.48	0.05	0.39	0.02	0.05	
4	02 Sep 13	59.009	0.96	0.57	0.05	0.55	0.03	0.06	
5	02 Sep 13	59.011	0.30	0.30	0.05	0.09	0.00	0.01	
6	02 Sep 13	59.022	0.85	0.47	0.05	0.40	0.02	0.05	
7	02 Sep 13	59.030	0.70	0.30	0.05	0.21	0.01	0.02	
8	02 Sep 13	59.037	0.91	0.49	0.05	0.45	0.02	0.05	
9	02 Sep 13	59.051	0.89	0.52	0.05	0.46	0.02	0.05	
10	02 Sep 13	59.052	0.95	0.48	0.05	0.46	0.02	0.05	
11	02 Sep 13	59.075	0.82	0.45	0.05	0.37	0.02	0.04	
12	05 Sep 13	59.121	0.60	0.30	0.05	0.18	0.01	0.02	
13	05 Sep 13	59.125	0.99	0.52	0.05	0.51	0.03	0.06	
14	05 Sep 13	59.136	0.86	0.46	0.05	0.40	0.02	0.05	
15	05 Sep 13	59.138	1.00	0.30	0.05	0.30	0.02	0.03	
16	05 Sep 13	59.139	0.98	0.51	0.05	0.50	0.02	0.06	
17	05 Sep 13	59.140	0.50	0.30	0.05	0.15	0.01	0.02	
18	05 Sep 13	59.152	0.92	0.46	0.05	0.42	0.02	0.05	
19	05 Sep 13	59.153	0.88	0.53	0.05	0.47	0.02	0.05	
20	05 Sep 13	59.177	1.00	0.40	0.05	0.40	0.02	0.05	
21	05 Sep 13	59.184	0.90	0.30	0.05	0.27	0.01	0.03	
22	05 Sep 13	59.185	0.98	0.54	0.05	0.53	0.03	0.06	
23	05 Sep 13	59.193	0.83	0.44	0.05	0.37	0.02	0.04	
24	05 Sep 13	59.194	0.80	0.30	0.05	0.24	0.01	0.03	
25	09 Sep 13	59.221	0.87	0.48	0.05	0.42	0.02	0.05	
26	09 Sep 13	59.222	0.93	0.50	0.05	0.47	0.02	0.05	
27	09 Sep 13	59.235	0.84	0.49	0.05	0.41	0.02	0.05	
28	09 Sep 13	59.246	0.90	0.45	0.05	0.41	0.02	0.05	
29	09 Sep 13	59.249	0.94	0.47	0.05	0.44	0.02	0.05	
30	09 Sep 13	59.261	0.97	0.52	0.05	0.50	0.03	0.06	
CARRIED FORWARD:						385.04	19.24	44.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	385.04	19.24	44.65	
31	09 Sep 13	59.268	0.86	0.49	0.05	0.42	0.02	0.05	KELAWAT
32	09 Sep 13	59.282	1.00	0.30	0.05	0.30	0.02	0.03	
33	09 Sep 13	59.283	0.89	0.51	0.05	0.45	0.02	0.05	
34	09 Sep 13	59.295	0.90	0.30	0.05	0.27	0.01	0.03	
35	12 Sep 13	59.301	0.81	0.48	0.05	0.39	0.02	0.05	
36	12 Sep 13	59.323	0.30	0.30	0.05	0.09	0.00	0.01	
37	12 Sep 13	59.334	0.80	0.30	0.05	0.24	0.01	0.03	
38	12 Sep 13	59.356	0.99	0.52	0.05	0.51	0.03	0.06	
39	12 Sep 13	59.370	0.96	0.48	0.05	0.46	0.02	0.05	
40	12 Sep 13	59.391	0.70	0.30	0.05	0.21	0.01	0.02	
41	12 Sep 13	59.420	0.91	0.52	0.05	0.47	0.02	0.05	
42	12 Sep 13	59.441	0.98	0.55	0.05	0.54	0.03	0.06	
43	12 Sep 13	59.442	0.60	0.30	0.05	0.18	0.01	0.02	
44	12 Sep 13	59.456	0.88	0.51	0.05	0.45	0.02	0.05	
45	12 Sep 13	59.470	0.60	0.30	0.05	0.18	0.01	0.02	
46	12 Sep 13	59.483	0.97	0.54	0.05	0.52	0.03	0.06	
47	13 Sep 13	59.511	0.50	0.30	0.05	0.15	0.01	0.02	
48	13 Sep 13	59.512	0.82	0.46	0.05	0.38	0.02	0.04	
49	13 Sep 13	59.545	1.00	0.40	0.05	0.40	0.02	0.05	
50	13 Sep 13	59.561	0.40	0.30	0.05	0.12	0.01	0.01	
51	13 Sep 13	59.582	0.87	0.49	0.05	0.43	0.02	0.05	
52	13 Sep 13	59.594	0.90	0.40	0.05	0.36	0.02	0.04	
53	13 Sep 13	59.635	0.92	0.51	0.05	0.47	0.02	0.05	
54	13 Sep 13	59.660	0.86	0.47	0.05	0.40	0.02	0.05	
55	13 Sep 13	59.711	0.83	0.49	0.05	0.41	0.02	0.05	
56	13 Sep 13	59.782	0.96	0.52	0.05	0.50	0.02	0.06	
57	13 Sep 13	59.841	0.80	0.40	0.05	0.32	0.02	0.04	
58	13 Sep 13	59.880	0.84	0.44	0.05	0.37	0.02	0.04	
59	18 Sep 13	59.921	0.93	0.48	0.05	0.45	0.02	0.05	
60	18 Sep 13	59.974	0.95	0.53	0.05	0.50	0.03	0.06	
CARRIED FORWARD :						395.99	19.79	45.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	395.99	19.79	45.92	
61	18 Sep 13	60.112	0.96	0.51	0.05	0.49	0.02	0.06	KELAWAT
62	18 Sep 13	60.115	0.91	0.48	0.05	0.44	0.02	0.05	
63	18 Sep 13	60.286	0.88	0.53	0.05	0.47	0.02	0.05	
64	18 Sep 13	60.287	0.85	0.47	0.05	0.40	0.02	0.05	
65	23 Sep 13	60.421	0.30	0.30	0.05	0.09	0.00	0.01	
66	23 Sep 13	60.423	0.98	0.52	0.05	0.51	0.03	0.06	
67	23 Sep 13	60.552	0.89	0.46	0.05	0.41	0.02	0.05	
68	23 Sep 13	60.553	0.40	0.30	0.05	0.12	0.01	0.01	
69	23 Sep 13	60.711	0.87	0.44	0.05	0.38	0.02	0.04	
70	23 Sep 13	60.712	0.90	0.30	0.05	0.27	0.01	0.03	
71	23 Sep 13	60.858	0.99	0.62	0.05	0.61	0.03	0.07	
72	23 Sep 13	60.935	0.81	0.43	0.05	0.35	0.02	0.04	
73	23 Sep 13	60.936	0.70	0.30	0.05	0.21	0.01	0.02	
74	23 Sep 13	60.952	0.86	0.50	0.05	0.43	0.02	0.05	
75	23 Sep 13	60.973	0.50	0.30	0.05	0.15	0.01	0.02	
76	23 Sep 13	60.982	0.92	0.53	0.05	0.49	0.02	0.06	
77	23 Sep 13	60.995	0.84	0.42	0.05	0.35	0.02	0.04	
78	25 Sep 13	61.037	0.60	0.30	0.05	0.18	0.01	0.02	
79	25 Sep 13	61.038	0.83	0.47	0.05	0.39	0.02	0.05	
80	25 Sep 13	61.144	0.80	0.30	0.05	0.24	0.01	0.03	
81	25 Sep 13	61.152	0.92	0.51	0.05	0.47	0.02	0.05	
82	25 Sep 13	61.175	0.80	0.45	0.05	0.36	0.02	0.04	
83	25 Sep 13	61.190	0.82	0.49	0.05	0.40	0.02	0.05	
84	25 Sep 13	61.236	1.00	0.30	0.05	0.30	0.02	0.03	
85	25 Sep 13	61.244	0.90	0.45	0.05	0.41	0.02	0.05	
86	25 Sep 13	61.361	0.93	0.48	0.05	0.45	0.02	0.05	
87	25 Sep 13	61.370	0.75	0.30	0.05	0.23	0.01	0.03	
88	25 Sep 13	61.510	1.00	0.40	0.05	0.40	0.02	0.05	
89	25 Sep 13	61.513	0.97	0.50	0.05	0.49	0.02	0.06	
90	25 Sep 13	61.550	0.95	0.49	0.05	0.47	0.02	0.05	
CARRIED FORWARD :						406.92	20.33	47.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	406.92	20.33	47.19	PAKA-PAKA
91	28 Sep 13	67.176	0.87	0.48	0.05	0.42	0.02	0.05	
92	28 Sep 13	67.177	0.80	0.30	0.05	0.24	0.01	0.03	
93	28 Sep 13	67.178	0.70	0.40	0.05	0.28	0.01	0.03	
94	28 Sep 13	67.179	0.30	0.30	0.05	0.09	0.00	0.01	
95	28 Sep 13	67.180	0.95	0.51	0.05	0.48	0.02	0.06	
96	28 Sep 13	67.182	0.99	0.58	0.05	0.57	0.03	0.07	
97	28 Sep 13	67.184	0.60	0.30	0.05	0.18	0.01	0.02	
98	28 Sep 13	67.185	0.88	0.48	0.05	0.42	0.02	0.05	
99	28 Sep 13	67.187	0.40	0.30	0.05	0.12	0.01	0.01	
100	28 Sep 13	67.188	0.89	0.45	0.05	0.40	0.02	0.05	
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF SEP :						410.13	20.49	47.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	358.41	17.93	41.59	BATUTAI
1	03 Sep 13	129.641	0.94	0.52	0.05	0.49	0.02	0.06	
2	03 Sep 13	129.642	0.99	0.55	0.05	0.54	0.03	0.06	
3	03 Sep 13	129.643	0.80	0.30	0.05	0.24	0.01	0.03	
4	03 Sep 13	129.644	0.91	0.49	0.05	0.45	0.02	0.05	
5	03 Sep 13	129.691	0.30	0.30	0.05	0.09	0.00	0.01	
6	03 Sep 13	129.692	0.89	0.46	0.05	0.41	0.02	0.05	
7	03 Sep 13	129.693	0.81	0.45	0.05	0.36	0.02	0.04	
8	03 Sep 13	129.694	0.40	0.30	0.05	0.12	0.01	0.01	
9	03 Sep 13	129.695	0.85	0.50	0.05	0.43	0.02	0.05	
10	03 Sep 13	129.953	0.90	0.30	0.05	0.27	0.01	0.03	
11	03 Sep 13	129.954	0.98	0.56	0.05	0.55	0.03	0.06	
12	03 Sep 13	129.955	0.70	0.30	0.05	0.21	0.01	0.02	
13	03 Sep 13	129.956	0.92	0.46	0.05	0.42	0.02	0.05	
14	03 Sep 13	129.957	0.50	0.30	0.05	0.15	0.01	0.02	
15	06 Sep 13	128.892	0.95	0.52	0.05	0.49	0.02	0.06	
16	06 Sep 13	128.893	0.88	0.54	0.05	0.48	0.02	0.06	
17	06 Sep 13	128.894	1.00	0.30	0.05	0.30	0.02	0.03	
18	06 Sep 13	128.895	0.93	0.44	0.05	0.41	0.02	0.05	
19	06 Sep 13	128.896	0.60	0.30	0.05	0.18	0.01	0.02	
20	06 Sep 13	128.897	0.97	0.56	0.05	0.54	0.03	0.06	
21	06 Sep 13	128.361	0.75	0.30	0.05	0.23	0.01	0.03	
22	06 Sep 13	128.362	1.00	0.40	0.05	0.40	0.02	0.05	
23	06 Sep 13	128.363	0.82	0.47	0.05	0.39	0.02	0.04	
24	06 Sep 13	128.364	0.90	0.40	0.05	0.36	0.02	0.04	
25	06 Sep 13	128.365	0.87	0.51	0.05	0.44	0.02	0.05	
26	06 Sep 13	128.366	0.80	0.40	0.05	0.32	0.02	0.04	
27	06 Sep 13	128.367	0.94	0.52	0.05	0.49	0.02	0.06	
28	10 Sep 13	128.380	0.83	0.48	0.05	0.40	0.02	0.05	
29	10 Sep 13	128.381	0.96	0.54	0.05	0.52	0.03	0.06	
30	10 Sep 13	128.382	0.84	0.46	0.05	0.39	0.02	0.04	
CARRIED FORWARD :						369.47	18.48	42.87	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	369.47	18.48	42.87	
31	10 Sep 13	128.383	0.84	0.44	0.05	0.37	0.02	0.04	BATUTAI
32	10 Sep 13	128.384	0.90	0.30	0.05	0.27	0.01	0.03	
33	10 Sep 13	128.388	0.99	0.62	0.05	0.61	0.03	0.07	
34	10 Sep 13	128.389	0.70	0.30	0.05	0.21	0.01	0.02	
35	10 Sep 13	128.390	0.89	0.51	0.05	0.45	0.02	0.05	
36	10 Sep 13	128.391	0.30	0.30	0.05	0.09	0.00	0.01	
37	10 Sep 13	128.290	0.80	0.30	0.05	0.24	0.01	0.03	
38	10 Sep 13	128.291	0.91	0.46	0.05	0.42	0.02	0.05	
39	10 Sep 13	128.292	0.98	0.56	0.05	0.55	0.03	0.06	
40	10 Sep 13	128.293	0.88	0.48	0.05	0.42	0.02	0.05	
41	10 Sep 13	128.294	0.60	0.30	0.05	0.18	0.01	0.02	
42	14 Sep 13	127.731	0.97	0.55	0.05	0.53	0.03	0.06	
43	14 Sep 13	127.732	0.82	0.47	0.05	0.39	0.02	0.04	
44	14 Sep 13	127.733	0.87	0.49	0.05	0.43	0.02	0.05	
45	14 Sep 13	127.734	0.50	0.30	0.05	0.15	0.01	0.02	
46	14 Sep 13	127.735	1.00	0.40	0.05	0.40	0.02	0.05	
47	14 Sep 13	127.736	0.81	0.43	0.05	0.35	0.02	0.04	
48	14 Sep 13	127.737	0.86	0.45	0.05	0.39	0.02	0.04	
49	14 Sep 13	125.415	0.40	0.30	0.05	0.12	0.01	0.01	
50	14 Sep 13	125.432	0.92	0.52	0.05	0.48	0.02	0.06	
51	14 Sep 13	129.005	1.00	0.30	0.05	0.30	0.02	0.03	LANGKON
52	14 Sep 13	129.006	0.96	0.56	0.05	0.54	0.03	0.06	
53	14 Sep 13	129.007	0.75	0.30	0.05	0.23	0.01	0.03	
54	14 Sep 13	129.008	0.90	0.40	0.05	0.36	0.02	0.04	
55	19 Sep 13	123.009	0.93	0.49	0.05	0.46	0.02	0.05	
56	19 Sep 13	123.010	0.85	0.44	0.05	0.37	0.02	0.04	
57	19 Sep 13	123.011	0.80	0.40	0.05	0.32	0.02	0.04	
58	19 Sep 13	123.012	0.94	0.51	0.05	0.48	0.02	0.06	
59	19 Sep 13	123.013	0.83	0.44	0.05	0.37	0.02	0.04	
60	19 Sep 13	122.831	0.95	0.53	0.05	0.50	0.03	0.06	
CARRIED FORWARD :						380.43	19.03	44.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	380.43	19.03	44.14	
61	19 Sep 13	122.832	0.95	0.57	0.05	0.54	0.03	0.06	LANGKON
62	19 Sep 13	122.833	0.80	0.30	0.05	0.24	0.01	0.03	
63	19 Sep 13	122.491	0.89	0.52	0.05	0.46	0.02	0.05	
64	19 Sep 13	122.492	0.90	0.30	0.05	0.27	0.01	0.03	
65	19 Sep 13	122.493	0.94	0.51	0.05	0.48	0.02	0.06	
66	20 Sep 13	122.281	0.70	0.30	0.05	0.21	0.01	0.02	
67	20 Sep 13	122.282	0.85	0.45	0.05	0.38	0.02	0.04	
68	20 Sep 13	122.283	0.30	0.30	0.05	0.09	0.00	0.01	
69	20 Sep 13	121.921	0.99	0.60	0.05	0.59	0.03	0.07	
70	20 Sep 13	121.922	0.91	0.50	0.05	0.46	0.02	0.05	
71	20 Sep 13	121.923	0.60	0.30	0.05	0.18	0.01	0.02	
72	20 Sep 13	121.635	0.88	0.49	0.05	0.43	0.02	0.05	
73	20 Sep 13	121.637	0.85	0.44	0.05	0.37	0.02	0.04	
74	20 Sep 13	121.418	0.40	0.30	0.05	0.12	0.01	0.01	
75	20 Sep 13	121.431	0.96	0.52	0.05	0.50	0.02	0.06	
76	20 Sep 13	121.350	0.50	0.30	0.05	0.15	0.01	0.02	
77	20 Sep 13	121.355	0.81	0.46	0.05	0.37	0.02	0.04	
78	24 Sep 13	126.228	0.87	0.48	0.05	0.42	0.02	0.05	
79	24 Sep 13	126.229	0.40	0.30	0.05	0.12	0.01	0.01	
80	24 Sep 13	126.230	0.98	0.52	0.05	0.51	0.03	0.06	
81	24 Sep 13	126.231	0.90	0.40	0.05	0.36	0.02	0.04	
82	24 Sep 13	126.232	0.86	0.43	0.05	0.37	0.02	0.04	
83	24 Sep 13	134.708	1.00	0.30	0.05	0.30	0.02	0.03	BIRAAN
84	24 Sep 13	134.709	0.92	0.50	0.05	0.46	0.02	0.05	
85	24 Sep 13	134.961	0.84	0.45	0.05	0.38	0.02	0.04	
86	24 Sep 13	134.962	1.00	0.40	0.05	0.40	0.02	0.05	
87	24 Sep 13	134.963	0.82	0.47	0.05	0.39	0.02	0.04	
88	24 Sep 13	136.487	0.93	0.51	0.05	0.47	0.02	0.06	
89	24 Sep 13	136.488	0.83	0.46	0.05	0.38	0.02	0.04	
90	24 Sep 13	136.489	0.94	0.52	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						391.33	19.58	45.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	391.33	19.58	45.41	
91	24 Sep 13	136.490	0.85	0.48	0.05	0.41	0.02	0.05	
92	24 Sep 13	136.551	0.89	0.52	0.05	0.46	0.02	0.05	
93	26 Sep 13	136.552	0.91	0.47	0.05	0.43	0.02	0.05	
94	26 Sep 13	136.556	0.99	0.55	0.05	0.54	0.03	0.06	
95	26 Sep 13	136.558	0.95	0.49	0.05	0.47	0.02	0.05	
96	26 Sep 13	136.560	0.30	0.30	0.05	0.09	0.00	0.01	
97	26 Sep 13	136.561	0.81	0.46	0.05	0.37	0.02	0.04	
98	26 Sep 13	136.564	0.88	0.50	0.05	0.44	0.02	0.05	
99	26 Sep 13	136.565	0.70	0.30	0.05	0.21	0.01	0.02	
100	26 Sep 13	136.569	0.98	0.53	0.05	0.52	0.03	0.06	
101	26 Sep 13	111.120	0.40	0.30	0.05	0.12	0.01	0.01	
102	26 Sep 13	111.126	0.90	0.30	0.05	0.27	0.01	0.03	
103	26 Sep 13	111.144	0.87	0.49	0.05	0.43	0.02	0.05	
104	26 Sep 13	111.145	0.50	0.30	0.05	0.15	0.01	0.02	
105	26 Sep 13	118.356	0.86	0.47	0.05	0.40	0.02	0.05	
106	26 Sep 13	118.358	0.60	0.30	0.05	0.18	0.01	0.02	
107	26 Sep 13	118.368	0.82	0.46	0.05	0.38	0.02	0.04	
108	26 Sep 13	118.371	1.00	0.30	0.05	0.30	0.02	0.03	
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF SEP :						397.50	19.88	46.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	393.24	19.67	45.61	MATUNGGONG
1	04 Sep 13	143.121	0.97	0.52	0.05	0.50	0.03	0.06	
2	04 Sep 13	143.187	0.70	0.30	0.05	0.21	0.01	0.02	
3	04 Sep 13	147.047	0.98	0.51	0.05	0.50	0.02	0.06	
4	04 Sep 13	147.048	0.89	0.49	0.05	0.44	0.02	0.05	
5	04 Sep 13	147.049	0.91	0.48	0.05	0.44	0.02	0.05	
6	04 Sep 13	147.050	0.30	0.30	0.05	0.09	0.00	0.01	
7	04 Sep 13	147.051	0.99	0.54	0.05	0.53	0.03	0.06	
8	04 Sep 13	147.052	0.86	0.45	0.05	0.39	0.02	0.04	
9	04 Sep 13	142.225	0.70	0.30	0.05	0.21	0.01	0.02	
10	04 Sep 13	142.224	0.95	0.52	0.05	0.49	0.02	0.06	
11	04 Sep 13	142.232	1.00	0.30	0.05	0.30	0.02	0.03	
12	04 Sep 13	142.233	0.81	0.48	0.05	0.39	0.02	0.05	
13	04 Sep 13	142.234	0.93	0.46	0.05	0.43	0.02	0.05	
14	04 Sep 13	142.235	0.60	0.30	0.05	0.18	0.01	0.02	
15	04 Sep 13	142.236	0.88	0.47	0.05	0.41	0.02	0.05	
16	07 Sep 13	150.404	1.00	0.40	0.05	0.40	0.02	0.05	
17	07 Sep 13	150.409	0.92	0.53	0.05	0.49	0.02	0.06	
18	07 Sep 13	150.410	0.87	0.46	0.05	0.40	0.02	0.05	
19	07 Sep 13	150.411	0.50	0.30	0.05	0.15	0.01	0.02	
20	07 Sep 13	150.412	0.96	0.54	0.05	0.52	0.03	0.06	
21	07 Sep 13	150.413	0.40	0.30	0.05	0.12	0.01	0.01	
22	07 Sep 13	150.460	0.82	0.43	0.05	0.35	0.02	0.04	
23	07 Sep 13	150.463	0.90	0.30	0.05	0.27	0.01	0.03	
24	07 Sep 13	150.470	0.95	0.50	0.05	0.48	0.02	0.06	
25	07 Sep 13	150.473	0.80	0.30	0.05	0.24	0.01	0.03	
26	07 Sep 13	150.475	0.85	0.48	0.05	0.41	0.02	0.05	
27	07 Sep 13	150.477	0.93	0.52	0.05	0.48	0.02	0.06	
28	07 Sep 13	150.479	0.95	0.49	0.05	0.47	0.02	0.05	
29	11 Sep 13	150.731	0.90	0.40	0.05	0.36	0.02	0.04	
30	11 Sep 13	150.750	0.83	0.46	0.05	0.38	0.02	0.04	
CARRIED FORWARD :						404.27	20.22	46.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	404.27	20.22	46.89	MATUNGONG
31	11 Sep 13	150.770	0.88	0.49	0.05	0.43	0.02	0.05	
32	11 Sep 13	150.783	0.80	0.30	0.05	0.24	0.01	0.03	
33	11 Sep 13	150.792	0.84	0.46	0.05	0.39	0.02	0.04	
34	11 Sep 13	150.820	0.90	0.30	0.05	0.27	0.01	0.03	
35	11 Sep 13	150.832	0.96	0.51	0.05	0.49	0.02	0.06	
36	11 Sep 13	150.835	0.85	0.48	0.05	0.41	0.02	0.05	
37	11 Sep 13	150.851	0.80	0.40	0.05	0.32	0.02	0.04	
38	11 Sep 13	150.853	0.99	0.55	0.05	0.54	0.03	0.06	
39	11 Sep 13	150.860	0.70	0.30	0.05	0.21	0.01	0.02	
40	11 Sep 13	150.863	0.89	0.46	0.05	0.41	0.02	0.05	
41	11 Sep 13	150.882	0.30	0.30	0.05	0.09	0.00	0.01	
42	11 Sep 13	150.883	0.87	0.44	0.05	0.38	0.02	0.04	
43	11 Sep 13	150.892	0.60	0.30	0.05	0.18	0.01	0.02	
44	11 Sep 13	150.896	0.91	0.52	0.05	0.47	0.02	0.05	
45	17 Sep 13	150.903	0.95	0.50	0.05	0.48	0.02	0.06	
46	17 Sep 13	150.905	0.40	0.30	0.05	0.12	0.01	0.01	
47	17 Sep 13	150.910	0.90	0.30	0.05	0.27	0.01	0.03	
48	17 Sep 13	150.913	0.81	0.47	0.05	0.38	0.02	0.04	
49	17 Sep 13	150.914	0.50	0.30	0.05	0.15	0.01	0.02	
50	17 Sep 13	150.916	0.98	0.56	0.05	0.55	0.03	0.06	
51	17 Sep 13	151.100	0.60	0.30	0.05	0.18	0.01	0.02	
52	17 Sep 13	151.110	1.00	0.40	0.05	0.40	0.02	0.05	
53	17 Sep 13	151.114	0.92	0.51	0.05	0.47	0.02	0.05	
54	17 Sep 13	151.115	0.86	0.49	0.05	0.42	0.02	0.05	
55	17 Sep 13	151.116	1.00	0.40	0.05	0.40	0.02	0.05	
56	17 Sep 13	151.117	0.90	0.46	0.05	0.41	0.02	0.05	
57	17 Sep 13	151.119	0.82	0.45	0.05	0.37	0.02	0.04	
58	21 Sep 13	151.124	0.97	0.52	0.05	0.50	0.03	0.06	
59	21 Sep 13	151.125	0.93	0.48	0.05	0.45	0.02	0.05	
60	21 Sep 13	151.126	0.84	0.43	0.05	0.36	0.02	0.04	
CARRIED FORWARD :						415.01	20.76	48.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	415.01	20.76	48.14	
61	21 Sep 13	156.701	0.98	0.52	0.05	0.51	0.03	0.06	TAMBULURAN
62	21 Sep 13	156.709	1.00	0.30	0.05	0.30	0.02	0.03	
63	21 Sep 13	156.723	0.86	0.49	0.05	0.42	0.02	0.05	
64	21 Sep 13	156.738	0.94	0.51	0.05	0.48	0.02	0.06	
65	21 Sep 13	156.751	0.90	0.30	0.05	0.27	0.01	0.03	
66	21 Sep 13	156.759	0.88	0.48	0.05	0.42	0.02	0.05	
67	21 Sep 13	156.781	0.30	0.30	0.05	0.09	0.00	0.01	
68	27 Sep 13	156.811	0.84	0.48	0.05	0.40	0.02	0.05	
69	27 Sep 13	156.817	0.96	0.51	0.05	0.49	0.02	0.06	
70	27 Sep 13	156.821	0.50	0.30	0.05	0.15	0.01	0.02	
71	27 Sep 13	156.835	0.91	0.49	0.05	0.45	0.02	0.05	
72	27 Sep 13	156.841	0.89	0.50	0.05	0.45	0.02	0.05	
73	27 Sep 13	156.865	0.60	0.30	0.05	0.18	0.01	0.02	
74	27 Sep 13	156.872	0.99	0.61	0.05	0.60	0.03	0.07	
75	27 Sep 13	156.886	0.40	0.30	0.05	0.12	0.01	0.01	
76	27 Sep 13	156.894	0.85	0.48	0.05	0.41	0.02	0.05	
77	27 Sep 13	156.921	0.81	0.44	0.05	0.36	0.02	0.04	
78	27 Sep 13	156.933	0.87	0.45	0.05	0.39	0.02	0.05	
79	27 Sep 13	156.938	0.60	0.30	0.05	0.18	0.01	0.02	
80	27 Sep 13	156.942	0.92	0.50	0.05	0.46	0.02	0.05	
81	27 Sep 13	156.947	0.95	0.52	0.05	0.49	0.02	0.06	
82	30 Sep 13	156.963	1.00	0.30	0.05	0.30	0.02	0.03	
83	30 Sep 13	156.970	0.84	0.49	0.05	0.41	0.02	0.05	
84	30 Sep 13	156.981	0.82	0.43	0.05	0.35	0.02	0.04	
85	30 Sep 13	156.992	1.00	0.40	0.05	0.40	0.02	0.05	
86	30 Sep 13	156.996	0.75	0.30	0.05	0.23	0.01	0.03	
87	30 Sep 13	157.428	0.83	0.43	0.05	0.36	0.02	0.04	PARAPAT
88	30 Sep 13	157.429	0.80	0.30	0.05	0.24	0.01	0.03	
89	30 Sep 13	157.436	0.93	0.47	0.05	0.44	0.02	0.05	
90	30 Sep 13	157.440	0.90	0.30	0.05	0.27	0.01	0.03	
CARRIED FORWARD :						425.62	21.29	49.37	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	425.62	21.29	49.37	
91	30 Sep 13	157.447	0.89	0.52	0.05	0.46	0.02	0.05	PARAPAT
92	30 Sep 13	157.450	0.90	0.30	0.05	0.27	0.01	0.03	
93	30 Sep 13	157.455	0.99	0.58	0.05	0.57	0.03	0.07	
94									
95									
96									
97									
98									
99									
100									
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF SEP :						426.93	21.35	49.52	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,974.37	372.65	2,347.02	97.70	18.56	116.26	226.57	43.04	269.61
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,434.95	236.72	1,671.67	66.91	10.80	77.71	154.69	24.87	179.56
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	8,116.54	819.51	8,936.05	389.48	38.69	428.17	903.57	89.75	993.32
4	Tuaran	503	Jalan Berungis - Kota Belud	1,140.05	59.45	1,199.50	52.37	2.89	55.26	121.52	6.70	128.22
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,814.09	80.56	1,894.65	90.71	4.03	94.74	210.44	9.34	219.78
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	19.68	-	19.68	0.98	-	0.98	2.28	-	2.28
			TOTAL:	14,499.68	1,568.88	16,068.56	698.15	74.96	773.11	1,619.07	173.70	1,792.77

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,974.37	97.70	226.57	
1	02 Sep 13	10.850	3.10	1.20	0.050	3.72	0.19	0.43	LHS
2	02 Sep 13	10.851	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	02 Sep 13	10.852	2.00	0.50	0.050	1.00	0.05	0.12	LHS
4	02 Sep 13	10.852	0.50	0.50	0.050	0.25	0.01	0.03	LHS
5	02 Sep 13	11.550	2.10	0.60	0.050	1.26	0.06	0.15	LHS
6	02 Sep 13	11.560	2.10	0.60	0.050	1.26	0.06	0.15	LHS
7	02 Sep 13	11.680	2.00	0.60	0.050	1.20	0.06	0.14	LHS
8	02 Sep 13	11.660	1.60	0.60	0.050	0.96	0.05	0.11	LHS
9	02 Sep 13	11.661	3.00	0.60	0.050	1.80	0.09	0.21	LHS
10	02 Sep 13	11.661	3.00	0.60	0.050	1.80	0.09	0.21	LHS
11	02 Sep 13	11.670	2.00	0.50	0.050	1.00	0.05	0.12	LHS
12	02 Sep 13	11.670	3.10	0.50	0.050	1.55	0.08	0.18	LHS
13	02 Sep 13	11.670	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	02 Sep 13	12.357	0.90	0.50	0.050	0.45	0.02	0.05	LHS
15	02 Sep 13	12.358	1.00	0.50	0.050	0.50	0.03	0.06	LHS
16	02 Sep 13	12.367	0.51	0.50	0.050	0.26	0.01	0.03	LHS
17	02 Sep 13	12.370	3.00	0.50	0.050	1.50	0.08	0.17	LHS
18	02 Sep 13	12.379	2.10	0.50	0.050	1.05	0.05	0.12	LHS
19	02 Sep 13	12.380	2.00	0.50	0.050	1.00	0.05	0.12	LHS
20	02 Sep 13	12.380	3.00	0.50	0.050	1.50	0.08	0.17	LHS
21	02 Sep 13	12.381	2.00	0.50	0.050	1.00	0.05	0.12	LHS
22	02 Sep 13	12.384	2.00	0.50	0.050	1.00	0.05	0.12	LHS
23	02 Sep 13	12.387	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	02 Sep 13	12.387	0.50	0.50	0.050	0.25	0.01	0.03	LHS
25	02 Sep 13	12.388	1.40	0.50	0.050	0.70	0.04	0.08	LHS
26	02 Sep 13	12.388	0.60	0.50	0.050	0.30	0.02	0.03	LHS
27	02 Sep 13	12.388	1.50	0.50	0.050	0.75	0.04	0.09	LHS
28	02 Sep 13	12.389	3.00	0.50	0.050	1.50	0.08	0.17	LHS
29	02 Sep 13	12.470	2.00	0.50	0.025	1.00	0.03	0.06	LHS
30	02 Sep 13	12.470	1.00	0.50	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						2,004.18	99.17	229.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,004.18	99.17	229.97	
31	02 Sep 13	18.090	0.50	0.60	0.050	0.30	0.02	0.03	LHS
32	02 Sep 13	18.090	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	02 Sep 13	18.090	1.40	0.60	0.050	0.84	0.04	0.10	LHS
34	02 Sep 13	18.041	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	02 Sep 13	18.044	1.50	0.60	0.050	0.90	0.05	0.10	LHS
36	02 Sep 13	18.050	0.50	0.50	0.050	0.25	0.01	0.03	LHS
37	02 Sep 13	18.441	0.50	0.50	0.050	0.25	0.01	0.03	LHS
38	02 Sep 13	18.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	02 Sep 13	18.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
40	02 Sep 13	18.460	0.50	0.50	0.050	0.25	0.01	0.03	LHS
41	02 Sep 13	18.461	0.50	0.80	0.050	0.40	0.02	0.05	LHS
42	02 Sep 13	18.544	2.00	0.50	0.050	1.00	0.05	0.12	LHS
43	02 Sep 13	18.549	2.00	0.80	0.050	1.60	0.08	0.19	LHS
44	02 Sep 13	18.561	0.50	0.80	0.050	0.40	0.02	0.05	LHS
45	02 Sep 13	18.567	0.50	0.50	0.050	0.25	0.01	0.03	LHS
46	02 Sep 13	18.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
47	02 Sep 13	18.590	0.50	0.50	0.050	0.25	0.01	0.03	LHS
48	03 Sep 13	14.344	2.40	0.50	0.050	1.20	0.06	0.14	RHS
49	03 Sep 13	14.344	2.40	0.50	0.050	1.20	0.06	0.14	RHS
50	03 Sep 13	14.345	3.00	0.50	0.050	1.50	0.08	0.17	RHS
51	03 Sep 13	14.346	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	03 Sep 13	14.371	0.50	0.60	0.050	0.30	0.02	0.03	RHS
53	03 Sep 13	14.375	3.00	0.50	0.050	1.50	0.08	0.17	RHS
54	03 Sep 13	14.375	3.00	0.50	0.050	1.50	0.08	0.17	RHS
55	03 Sep 13	14.375	4.40	0.60	0.050	2.64	0.13	0.31	RHS
56	03 Sep 13	14.360	4.40	0.50	0.050	2.20	0.11	0.26	RHS
57	03 Sep 13	14.360	3.50	0.50	0.050	1.75	0.09	0.20	RHS
58	03 Sep 13	14.350	3.50	0.50	0.050	1.75	0.09	0.20	RHS
59	03 Sep 13	14.350	2.90	0.50	0.050	1.45	0.07	0.17	RHS
60	03 Sep 13	14.350	1.00	0.90	0.050	0.90	0.05	0.10	RHS
CARRIED FORWARD :						2,030.26	100.47	232.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,030.26	100.47	232.99	
61	03 Sep 13	14.355	2.00	0.90	0.050	1.80	0.09	0.21	LHS
62	03 Sep 13	19.590	0.50	1.00	0.050	0.50	0.03	0.06	LHS
63	03 Sep 13	19.547	1.00	0.60	0.050	0.60	0.03	0.07	LHS
64	03 Sep 13	19.549	0.50	0.60	0.050	0.30	0.02	0.03	LHS
65	03 Sep 13	19.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
66	03 Sep 13	19.579	0.50	0.50	0.050	0.25	0.01	0.03	LHS
67	03 Sep 13	20.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
68	03 Sep 13	20.149	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	03 Sep 13	20.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
70	03 Sep 13	21.140	0.50	1.00	0.050	0.50	0.03	0.06	LHS
71	03 Sep 13	21.140	0.50	1.00	0.050	0.50	0.03	0.06	LHS
72	03 Sep 13	21.140	0.50	1.10	0.050	0.55	0.03	0.06	LHS
73	03 Sep 13	21.140	0.50	1.00	0.050	0.50	0.03	0.06	LHS
74	03 Sep 13	21.150	0.50	1.00	0.050	0.50	0.03	0.06	LHS
75	03 Sep 13	21.157	0.50	0.40	0.050	0.20	0.01	0.02	LHS
76	03 Sep 13	21.161	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	03 Sep 13	21.161	0.50	1.20	0.050	0.60	0.03	0.07	LHS
78	03 Sep 13	21.161	0.50	1.10	0.050	0.55	0.03	0.06	LHS
79	03 Sep 13	21.169	0.50	1.30	0.050	0.65	0.03	0.08	LHS
80	03 Sep 13	11.241	0.50	0.80	0.050	0.40	0.02	0.05	LHS
81	03 Sep 13	21.241	0.50	1.10	0.050	0.55	0.03	0.06	LHS
82	03 Sep 13	21.241	0.50	1.30	0.050	0.65	0.03	0.08	LHS
83	03 Sep 13	21.244	0.50	1.00	0.050	0.50	0.03	0.06	LHS
84	03 Sep 13	21.247	0.50	1.10	0.050	0.55	0.03	0.06	LHS
85	03 Sep 13	21.251	0.50	1.10	0.050	0.55	0.03	0.06	LHS
86	03 Sep 13	21.256	0.50	1.20	0.075	0.60	0.05	0.10	LHS
87	03 Sep 13	21.261	0.50	1.10	0.050	0.55	0.03	0.06	LHS
88	03 Sep 13	21.261	0.50	1.00	0.050	0.50	0.03	0.06	LHS
89	03 Sep 13	21.270	0.50	1.00	0.050	0.50	0.03	0.06	LHS
90	03 Sep 13	21.290	0.50	0.40	0.050	0.20	0.01	0.02	LHS
CARRIED FORWARD :						2,045.06	101.22	234.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,045.06	101.22	234.75	
91	04 Sep 13	22.044	0.50	1.00	0.050	0.50	0.03	0.06	LHS
92	04 Sep 13	22.049	0.50	1.00	0.050	0.50	0.03	0.06	LHS
93	04 Sep 13	22.054	1.00	1.20	0.025	1.20	0.03	0.07	LHS
94	04 Sep 13	22.055	0.50	0.90	0.025	0.45	0.01	0.03	LHS
95	04 Sep 13	22.057	0.50	1.10	0.050	0.55	0.03	0.06	LHS
96	04 Sep 13	22.061	0.50	0.80	0.050	0.40	0.02	0.05	LHS
97	04 Sep 13	22.064	0.50	2.00	0.050	1.00	0.05	0.12	LHS
98	04 Sep 13	22.065	0.50	0.50	0.025	0.25	0.01	0.01	LHS
99	04 Sep 13	22.068	0.50	0.60	0.050	0.30	0.02	0.03	LHS
100	04 Sep 13	22.140	0.50	0.70	0.050	0.35	0.02	0.04	LHS
101	04 Sep 13	22.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	04 Sep 13	22.147	0.50	0.70	0.050	0.35	0.02	0.04	LHS
103	04 Sep 13	22.148	0.50	1.20	0.025	0.60	0.02	0.03	LHS
104	04 Sep 13	22.149	0.50	1.20	0.025	0.60	0.02	0.03	LHS
105	04 Sep 13	22.240	0.50	2.20	0.025	1.10	0.03	0.06	LHS
106	04 Sep 13	22.247	0.50	3.00	0.025	1.50	0.04	0.09	LHS
107	04 Sep 13	22.249	0.50	1.00	0.500	0.50	0.25	0.58	LHS
108	04 Sep 13	22.249	0.50	1.20	0.025	0.60	0.02	0.03	LHS
109	04 Sep 13	22.249	0.50	1.10	0.050	0.55	0.03	0.06	LHS
110	04 Sep 13	22.250	0.50	1.10	0.050	0.55	0.03	0.06	LHS
111	04 Sep 13	22.256	0.50	1.30	0.025	0.65	0.02	0.04	LHS
112	04 Sep 13	22.271	0.50	1.10	0.050	0.55	0.03	0.06	LHS
113	04 Sep 13	22.277	0.50	0.70	0.050	0.35	0.02	0.04	LHS
114	04 Sep 13	22.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
115	04 Sep 13	22.451	0.50	0.60	0.050	0.30	0.02	0.03	LHS
116	04 Sep 13	22.467	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	04 Sep 13	22.481	0.50	0.50	0.050	0.25	0.01	0.03	LHS
118	04 Sep 13	22.481	0.50	0.60	0.050	0.30	0.02	0.03	LHS
119	04 Sep 13	0.940	0.50	0.70	0.050	0.35	0.02	0.04	RHS
120	04 Sep 13	0.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,060.66	102.06	236.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,060.66	102.06	236.67	
121	04 Sep 13	1.030	0.50	0.50	0.050	0.25	0.01	0.03	LHS
122	04 Sep 13	1.100	0.50	0.50	0.050	0.25	0.01	0.03	LHS
123	04 Sep 13	1.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
124	04 Sep 13	1.230	0.50	0.50	0.050	0.25	0.01	0.03	LHS
125	04 Sep 13	2.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
126	04 Sep 13	2.065	0.50	0.50	0.050	0.25	0.01	0.03	LHS
127	04 Sep 13	2.065	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	04 Sep 13	2.190	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	04 Sep 13	2.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	04 Sep 13	2.222	0.50	0.50	0.050	0.25	0.01	0.03	RHS
131	04 Sep 13	3.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
132	04 Sep 13	4.933	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	04 Sep 13	4.933	0.50	0.50	0.050	0.25	0.01	0.03	LHS
134	04 Sep 13	4.933	0.50	0.50	0.050	0.25	0.01	0.03	LHS
135	04 Sep 13	12.427	0.50	0.50	0.050	0.25	0.01	0.03	LHS
136	04 Sep 13	12.429	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	04 Sep 13	12.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	04 Sep 13	12.433	0.50	0.50	0.050	0.25	0.01	0.03	LHS
139	04 Sep 13	12.435	0.50	0.50	0.050	0.25	0.01	0.03	LHS
140	05 Sep 13	21.393	0.50	0.50	0.050	0.25	0.01	0.03	RHS
141	05 Sep 13	21.387	0.50	0.50	0.050	0.25	0.01	0.03	RHS
142	05 Sep 13	21.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
143	05 Sep 13	21.378	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	05 Sep 13	21.370	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	05 Sep 13	21.205	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	05 Sep 13	21.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
147	05 Sep 13	21.192	0.50	0.50	0.050	0.25	0.01	0.03	RHS
148	05 Sep 13	21.186	0.50	0.50	0.050	0.25	0.01	0.03	RHS
149	05 Sep 13	21.182	0.50	0.50	0.050	0.25	0.01	0.03	RHS
150	05 Sep 13	21.181	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,068.16	102.43	237.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,068.16	102.43	237.54	
151	05 Sep 13	21.180	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	05 Sep 13	20.150	0.50	0.50	0.050	0.25	0.01	0.03	RHS
153	05 Sep 13	20.148	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	05 Sep 13	20.135	0.50	0.50	0.050	0.25	0.01	0.03	RHS
155	05 Sep 13	19.970	0.50	0.50	0.050	0.25	0.01	0.03	RHS
156	05 Sep 13	19.955	0.50	0.50	0.050	0.25	0.01	0.03	RHS
157	05 Sep 13	19.954	0.50	0.50	0.050	0.25	0.01	0.03	RHS
158	05 Sep 13	19.948	0.50	0.50	0.050	0.25	0.01	0.03	RHS
159	05 Sep 13	19.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
160	05 Sep 13	19.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
161	05 Sep 13	19.929	0.50	0.50	0.050	0.25	0.01	0.03	RHS
162	05 Sep 13	19.925	0.50	0.50	0.050	0.25	0.01	0.03	RHS
163	05 Sep 13	19.919	0.50	0.50	0.050	0.25	0.01	0.03	RHS
164	05 Sep 13	19.900	0.50	0.50	0.050	0.25	0.01	0.03	RHS
165	05 Sep 13	19.900	0.50	0.50	0.050	0.25	0.01	0.03	RHS
166	05 Sep 13	19.896	0.50	0.50	0.050	0.25	0.01	0.03	RHS
167	05 Sep 13	19.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
168	05 Sep 13	19.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
169	05 Sep 13	19.759	0.50	0.50	0.050	0.25	0.01	0.03	RHS
170	06 Sep 13	14.130	2.00	0.50	0.050	1.00	0.05	0.12	LHS
171	06 Sep 13	14.132	2.00	0.50	0.050	1.00	0.05	0.12	LHS
172	06 Sep 13	14.133	2.00	0.50	0.050	1.00	0.05	0.12	LHS
173	06 Sep 13	14.134	1.00	0.50	0.050	0.50	0.03	0.06	LHS
174	06 Sep 13	19.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	06 Sep 13	19.317	1.00	0.50	0.050	0.50	0.03	0.06	LHS
176	06 Sep 13	19.314	0.50	0.50	0.050	0.25	0.01	0.03	LHS
177	06 Sep 13	19.170	0.50	0.50	0.050	0.25	0.01	0.03	LHS
178	06 Sep 13	19.168	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	06 Sep 13	19.168	0.50	0.50	0.050	0.25	0.01	0.03	LHS
180	06 Sep 13	19.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,078.41	102.94	238.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,078.41	102.94	238.73	
181	06 Sep 13	19.160	0.60	0.50	0.050	0.30	0.02	0.03	LHS
182	06 Sep 13	19.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	06 Sep 13	19.150	0.60	0.50	0.050	0.30	0.02	0.03	LHS
184	06 Sep 13	19.149	0.60	0.50	0.050	0.30	0.02	0.03	LHS
185	06 Sep 13	18.830	0.60	0.50	0.050	0.30	0.02	0.03	LHS
186	06 Sep 13	18.150	0.60	0.50	0.025	0.30	0.01	0.02	LHS
187	06 Sep 13	18.150	0.50	0.50	0.025	0.25	0.01	0.01	LHS
188	06 Sep 13	17.900	0.50	0.80	0.050	0.40	0.02	0.05	LHS
189	06 Sep 13	17.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
190	06 Sep 13	17.649	0.50	0.50	0.025	0.25	0.01	0.01	LHS
191	06 Sep 13	17.639	0.50	0.50	0.025	0.25	0.01	0.01	LHS
192	06 Sep 13	17.607	0.50	0.50	0.050	0.25	0.01	0.03	LHS
193	06 Sep 13	17.606	0.50	0.50	0.050	0.25	0.01	0.03	LHS
194	06 Sep 13	17.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
195	06 Sep 13	18.599	0.50	0.50	0.050	0.25	0.01	0.03	RHS
196	06 Sep 13	18.595	0.50	0.50	0.050	0.25	0.01	0.03	RHS
197	06 Sep 13	18.590	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	06 Sep 13	18.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	06 Sep 13	18.560	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	06 Sep 13	18.470	0.50	0.50	0.050	0.25	0.01	0.03	RHS
201	06 Sep 13	18.469	0.50	0.50	0.050	0.25	0.01	0.03	RHS
202	06 Sep 13	18.464	0.50	0.50	0.050	0.25	0.01	0.03	RHS
203	06 Sep 13	18.462	0.50	0.50	0.050	0.25	0.01	0.03	RHS
204	06 Sep 13	20.005	0.50	0.50	0.050	0.25	0.01	0.03	RHS
205	06 Sep 13	20.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
206	06 Sep 13	20.565	0.50	0.50	0.050	0.25	0.01	0.03	RHS
207	06 Sep 13	20.565	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	06 Sep 13	20.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	06 Sep 13	20.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	06 Sep 13	20.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,086.31	103.31	239.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,086.31	103.31	239.59	
211	07 Sep 13	1.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	07 Sep 13	1.525	0.50	0.50	0.050	0.25	0.01	0.03	LHS
213	07 Sep 13	0.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
214	07 Sep 13	0.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	07 Sep 13	0.925	0.50	0.50	0.050	0.25	0.01	0.03	LHS
216	07 Sep 13	0.855	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	07 Sep 13	0.794	0.50	0.50	0.050	0.25	0.01	0.03	LHS
218	07 Sep 13	0.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	07 Sep 13	0.763	0.50	0.50	0.050	0.25	0.01	0.03	LHS
220	07 Sep 13	0.760	0.50	0.50	0.050	0.25	0.01	0.03	LHS
221	07 Sep 13	0.751	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	07 Sep 13	0.750	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	07 Sep 13	0.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	07 Sep 13	0.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	07 Sep 13	0.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
226	07 Sep 13	0.748	0.50	0.50	0.050	0.25	0.01	0.03	RHS
227	07 Sep 13	0.746	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	07 Sep 13	0.746	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	07 Sep 13	0.743	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	07 Sep 13	0.743	0.50	0.50	0.050	0.25	0.01	0.03	LHS
231	07 Sep 13	0.703	0.50	0.50	0.050	0.25	0.01	0.03	LHS
232	07 Sep 13	0.703	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	07 Sep 13	0.655	0.50	0.50	0.050	0.25	0.01	0.03	LHS
234	07 Sep 13	0.647	0.50	0.50	0.050	0.25	0.01	0.03	LHS
235	07 Sep 13	0.630	0.50	0.50	0.050	0.25	0.01	0.03	LHS
236	07 Sep 13	0.504	0.50	0.50	0.050	0.25	0.01	0.03	LHS
237	07 Sep 13	0.840	0.50	0.50	0.050	0.25	0.01	0.03	LHS
238	07 Sep 13	0.840	0.50	0.50	0.050	0.25	0.01	0.03	LHS
239	07 Sep 13	0.850	0.50	0.50	0.050	0.25	0.01	0.03	LHS
240	07 Sep 13	0.910	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,093.81	103.69	240.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,093.81	103.69	240.46	
241	07 Sep 13	0.630	0.50	0.50	0.050	0.25	0.01	0.03	LHS
242	07 Sep 13	2.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
243	07 Sep 13	2.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	07 Sep 13	2.186	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	07 Sep 13	2.186	0.50	0.80	0.050	0.40	0.02	0.05	LHS
246	07 Sep 13	2.202	0.50	0.80	0.050	0.40	0.02	0.05	LHS
247	07 Sep 13	2.203	0.50	0.50	0.050	0.25	0.01	0.03	LHS
248	07 Sep 13	2.270	0.50	0.50	0.050	0.25	0.01	0.03	LHS
249	07 Sep 13	2.297	0.50	0.90	0.050	0.45	0.02	0.05	LHS
250	07 Sep 13	2.298	0.50	1.20	0.050	0.60	0.03	0.07	LHS
251	07 Sep 13	2.307	0.50	1.20	0.050	0.60	0.03	0.07	LHS
252	07 Sep 13	2.312	0.50	1.20	0.050	0.60	0.03	0.07	LHS
253	07 Sep 13	2.314	0.50	0.90	0.050	0.45	0.02	0.05	LHS
254	07 Sep 13	2.318	0.50	1.00	0.050	0.50	0.03	0.06	LHS
255	07 Sep 13	2.335	0.50	1.20	0.050	0.60	0.03	0.07	LHS
256	07 Sep 13	2.345	0.50	0.60	0.050	0.30	0.02	0.03	LHS
257	07 Sep 13	2.354	0.50	0.50	0.050	0.25	0.01	0.03	LHS
258	07 Sep 13	2.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
259	07 Sep 13	2.370	0.50	1.10	0.050	0.55	0.03	0.06	LHS
260	07 Sep 13	2.510	0.50	1.10	0.050	0.55	0.03	0.06	LHS
261	07 Sep 13	2.513	0.50	0.60	0.050	0.30	0.02	0.03	LHS
262	07 Sep 13	2.520	0.50	0.60	0.050	0.30	0.02	0.03	RHS
263	07 Sep 13	2.522	0.50	0.60	0.050	0.30	0.02	0.03	RHS
264	07 Sep 13	2.530	0.50	0.60	0.050	0.30	0.02	0.03	LHS
265	07 Sep 13	2.532	0.50	0.50	0.050	0.25	0.01	0.03	LHS
266	07 Sep 13	2.540	0.60	0.50	0.050	0.30	0.02	0.03	LHS
267	07 Sep 13	2.541	1.00	0.50	0.050	0.50	0.03	0.06	LHS
268	07 Sep 13	2.542	1.00	0.50	0.050	0.50	0.03	0.06	LHS
269	07 Sep 13	2.545	1.50	0.50	0.050	0.75	0.04	0.09	LHS
270	07 Sep 13	2.554	0.60	0.50	0.050	0.30	0.02	0.03	LHS
CARRIED FORWARD :						2,105.61	104.28	241.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,105.61	104.28	241.83	
271	07 Sep 13	2.563	1.00	0.50	0.050	0.50	0.03	0.06	LHS
272	09 Sep 13	2.564	1.00	0.50	0.050	0.50	0.03	0.06	LHS
273	09 Sep 13	2.565	1.00	0.50	0.050	0.50	0.03	0.06	LHS
274	09 Sep 13	2.566	1.00	0.50	0.050	0.50	0.03	0.06	LHS
275	09 Sep 13	2.567	1.00	0.50	0.050	0.50	0.03	0.06	LHS
276	09 Sep 13	2.569	0.60	0.50	0.050	0.30	0.02	0.03	LHS
277	09 Sep 13	2.571	2.00	0.90	0.050	1.80	0.09	0.21	LHS
278	09 Sep 13	2.573	1.20	0.80	0.050	0.96	0.05	0.11	LHS
279	09 Sep 13	2.596	0.60	0.50	0.050	0.30	0.02	0.03	LHS
280	09 Sep 13	2.610	0.50	0.60	0.050	0.30	0.02	0.03	LHS
281	09 Sep 13	2.614	0.50	0.50	0.050	0.25	0.01	0.03	LHS
282	09 Sep 13	2.621	0.50	0.50	0.050	0.25	0.01	0.03	LHS
283	09 Sep 13	2.631	0.50	0.50	0.050	0.25	0.01	0.03	LHS
284	09 Sep 13	2.646	0.50	0.50	0.050	0.25	0.01	0.03	LHS
285	09 Sep 13	2.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
286	09 Sep 13	2.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
287	09 Sep 13	2.654	0.50	0.60	0.050	0.30	0.02	0.03	LHS
288	09 Sep 13	2.666	0.50	0.50	0.050	0.25	0.01	0.03	LHS
289	09 Sep 13	2.674	0.50	0.50	0.050	0.25	0.01	0.03	LHS
290	09 Sep 13	2.810	0.50	0.50	0.050	0.25	0.01	0.03	LHS
291	09 Sep 13	2.705	0.50	0.50	0.050	0.25	0.01	0.03	LHS
292	09 Sep 13	4.865	0.50	0.50	0.050	0.25	0.01	0.03	LHS
293	09 Sep 13	4.881	0.50	0.60	0.050	0.30	0.02	0.03	LHS
294	09 Sep 13	4.881	0.50	0.50	0.050	0.25	0.01	0.03	LHS
295	09 Sep 13	4.935	0.50	0.50	0.050	0.25	0.01	0.03	LHS
296	09 Sep 13	4.937	0.50	0.50	0.050	0.25	0.01	0.03	LHS
297	09 Sep 13	5.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
298	09 Sep 13	5.332	0.50	0.50	0.050	0.25	0.01	0.03	RHS
299	09 Sep 13	5.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
300	09 Sep 13	5.400	0.50		0.050	0.00	0.00	0.00	LHS
CARRIED FORWARD :						2,116.62	104.83	243.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,116.62	104.83	243.11	
301	09 Sep 13	5.400	0.50	1.10	0.050	0.55	0.03	0.06	LHS
302	09 Sep 13	5.905	0.50	0.50	0.050	0.25	0.01	0.03	LHS
303	09 Sep 13	6.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
304	09 Sep 13	6.002	0.50	0.60	0.050	0.30	0.02	0.03	LHS
305	09 Sep 13	6.004	0.50	0.50	0.050	0.25	0.01	0.03	LHS
306	09 Sep 13	6.505	1.50	1.10	0.050	1.65	0.08	0.19	LHS
307	09 Sep 13	6.511	3.00	1.00	0.050	3.00	0.15	0.35	LHS
308	09 Sep 13	6.513	0.50	1.00	0.050	0.50	0.03	0.06	LHS
309	09 Sep 13	6.757	0.50	1.00	0.050	0.50	0.03	0.06	LHS
310	09 Sep 13	6.794	0.50	1.00	0.050	0.50	0.03	0.06	LHS
311	09 Sep 13	6.795	0.50	1.00	0.050	0.50	0.03	0.06	LHS
312	09 Sep 13	6.840	0.50	0.50	0.050	0.25	0.01	0.03	LHS
313	09 Sep 13	6.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
314	09 Sep 13	7.323	0.50	0.50	0.050	0.25	0.01	0.03	LHS
315	09 Sep 13	7.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
316	09 Sep 13	7.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
317	09 Sep 13	7.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
318	09 Sep 13	8.220	0.50	0.50	0.050	0.25	0.01	0.03	LHS
319	09 Sep 13	9.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
320	09 Sep 13	9.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
321	09 Sep 13	10.007	0.50	0.50	0.050	0.25	0.01	0.03	LHS
322	09 Sep 13	10.880	0.50	0.60	0.050	0.30	0.02	0.03	LHS
323	09 Sep 13	10.950	0.70	0.50	0.050	0.35	0.02	0.04	LHS
324	09 Sep 13	10.950	1.00	0.50	0.050	0.50	0.03	0.06	LHS
325	09 Sep 13	10.950	0.80	0.70	0.050	0.56	0.03	0.06	LHS
326	09 Sep 13	10.952	1.00	0.50	0.050	0.50	0.03	0.06	LHS
327	09 Sep 13	10.953	1.60	0.60	0.050	0.96	0.05	0.11	LHS
328	10 Sep 13	10.575	1.40	0.70	0.050	0.98	0.05	0.11	LHS
329	10 Sep 13	10.581	2.40	0.70	0.050	1.68	0.08	0.19	LHS
330	10 Sep 13	12.130	1.30	0.80	0.050	1.04	0.05	0.12	LHS
CARRIED FORWARD :						2,134.24	105.71	245.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,134.24	105.71	245.15	
331	10 Sep 13	12.155	2.00	0.70	0.050	1.40	0.07	0.16	LHS
332	10 Sep 13	12.157	2.00	0.80	0.050	1.60	0.08	0.19	LHS
333	10 Sep 13	12.159	2.00	0.50	0.050	1.00	0.05	0.12	LHS
334	10 Sep 13	12.160	0.50	1.20	0.050	0.60	0.03	0.07	LHS
335	10 Sep 13	12.180	0.50	1.20	0.050	0.60	0.03	0.07	LHS
336	10 Sep 13	12.190	0.50	1.30	0.050	0.65	0.03	0.08	LHS
337	10 Sep 13	12.197	0.50	0.50	0.050	0.25	0.01	0.03	LHS
338	10 Sep 13	12.197	0.50	0.50	0.050	0.25	0.01	0.03	LHS
339	10 Sep 13	12.435	0.60	1.30	0.050	0.78	0.04	0.09	LHS
340	10 Sep 13	12.442	1.00	0.50	0.050	0.50	0.03	0.06	LHS
341	10 Sep 13	12.446	1.30	1.30	0.025	1.69	0.04	0.10	LHS
342	10 Sep 13	12.450	0.70	0.50	0.050	0.35	0.02	0.04	LHS
343	10 Sep 13	12.456	0.50	1.30	0.050	0.65	0.03	0.08	LHS
344	10 Sep 13	12.456	0.70	0.50	0.050	0.35	0.02	0.04	LHS
345	10 Sep 13	12.457	0.60	1.40	0.050	0.84	0.04	0.10	LHS
346	10 Sep 13	12.457	1.20	1.40	0.050	1.68	0.08	0.19	LHS
347	10 Sep 13	12.459	0.50	0.80	0.050	0.40	0.02	0.05	LHS
348	10 Sep 13	12.461	0.70	1.40	0.050	0.98	0.05	0.11	LHS
349	10 Sep 13	12.463	1.20	1.20	0.050	1.44	0.07	0.17	LHS
350	10 Sep 13	12.465	0.70	0.50	0.050	0.35	0.02	0.04	LHS
351	10 Sep 13	12.466	0.50	0.50	0.050	0.25	0.01	0.03	LHS
352	10 Sep 13	12.466	0.50	0.50	0.050	0.25	0.01	0.03	LHS
353	10 Sep 13	12.479	1.20	0.80	0.050	0.96	0.05	0.11	LHS
354	10 Sep 13	12.481	0.60	0.50	0.050	0.30	0.02	0.03	LHS
355	10 Sep 13	12.484	1.30	1.00	0.050	1.30	0.07	0.15	LHS
356	10 Sep 13	14.155	1.00	0.60	0.050	0.60	0.03	0.07	LHS
357	10 Sep 13	14.155	1.40	0.50	0.050	0.70	0.04	0.08	LHS
358	10 Sep 13	12.170	0.90	0.50	0.050	0.45	0.02	0.05	LHS
359	10 Sep 13	12.172	1.30	0.50	0.050	0.65	0.03	0.08	LHS
360	10 Sep 13	12.191	1.40	0.50	0.050	0.70	0.04	0.08	LHS
CARRIED FORWARD :						2,156.76	106.79	247.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,156.76	106.79	247.66	
361	10 Sep 13	12.193	0.70	0.50	0.050	0.35	0.02	0.04	LHS
362	10 Sep 13	12.207	2.40	0.50	0.050	1.20	0.06	0.14	LHS
363	10 Sep 13	12.215	2.00	0.50	0.050	1.00	0.05	0.12	LHS
364	10 Sep 13	12.395	2.40	0.50	0.050	1.20	0.06	0.14	LHS
365	10 Sep 13	12.404	2.40	0.50	0.050	1.20	0.06	0.14	LHS
366	10 Sep 13	12.404	2.40	0.50	0.050	1.20	0.06	0.14	LHS
367	10 Sep 13	12.413	2.00	0.50	0.050	1.00	0.05	0.12	LHS
368	10 Sep 13	12.417	1.30	0.50	0.025	0.65	0.02	0.04	LHS
369	10 Sep 13	12.425	1.00	0.50	0.025	0.50	0.01	0.03	LHS
370	10 Sep 13	12.426	1.40	0.80	0.050	1.12	0.06	0.13	LHS
371	10 Sep 13	12.427	3.00	0.50	0.050	1.50	0.08	0.17	LHS
372	10 Sep 13	12.439	0.50	0.50	0.025	0.25	0.01	0.01	LHS
373	10 Sep 13	12.449	0.50	0.50	0.025	0.25	0.01	0.01	LHS
374	10 Sep 13	12.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
375	10 Sep 13	12.463	0.50	0.50	0.050	0.25	0.01	0.03	LHS
376	10 Sep 13	12.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
377	11 Sep 13	14.130	0.50	0.50	0.050	0.25	0.01	0.03	LHS
378	11 Sep 13	14.137	0.50	0.50	0.050	0.25	0.01	0.03	LHS
379	11 Sep 13	14.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
380	11 Sep 13	14.156	0.50	0.50	0.050	0.25	0.01	0.03	LHS
381	11 Sep 13	7.625	0.50	0.50	0.050	0.25	0.01	0.03	RHS
382	11 Sep 13	7.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
383	11 Sep 13	7.301	0.50	0.50	0.050	0.25	0.01	0.03	RHS
384	11 Sep 13	7.287	0.50	0.50	0.050	0.25	0.01	0.03	RHS
385	11 Sep 13	7.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
386	11 Sep 13	9.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
387	11 Sep 13	9.301	0.50	0.50	0.050	0.25	0.01	0.03	RHS
388	11 Sep 13	7.910	0.50	0.50	0.050	0.25	0.01	0.03	RHS
389	11 Sep 13	7.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
390	11 Sep 13	7.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,172.43	107.53	249.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,172.43	107.53	249.39	
391	11 Sep 13	7.050	0.50	0.50	0.050	0.25	0.01	0.03	RHS
392	11 Sep 13	7.050	0.50	0.50	0.050	0.25	0.01	0.03	RHS
393	11 Sep 13	7.050	0.50	0.50	0.050	0.25	0.01	0.03	RHS
394	11 Sep 13	7.049	0.50	0.50	0.050	0.25	0.01	0.03	RHS
395	11 Sep 13	6.210	0.50	0.50	0.050	0.25	0.01	0.03	RHS
396	11 Sep 13	6.190	0.50	0.50	0.050	0.25	0.01	0.03	RHS
397	11 Sep 13	5.715	0.50	0.50	0.050	0.25	0.01	0.03	RHS
398	11 Sep 13	5.680	0.50	0.50	0.050	0.25	0.01	0.03	RHS
399	11 Sep 13	5.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
400	11 Sep 13	5.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
401	11 Sep 13	5.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
402	11 Sep 13	2.602	0.50	0.50	0.050	0.25	0.01	0.03	RHS
403	11 Sep 13	1.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
404	11 Sep 13	1.590	0.50	0.50	0.050	0.25	0.01	0.03	RHS
405	11 Sep 13	0.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
406	11 Sep 13	0.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
407	11 Sep 13	0.868	0.50	0.50	0.050	0.25	0.01	0.03	RHS
408	11 Sep 13	0.868	0.50	0.50	0.050	0.25	0.01	0.03	LHS
409	11 Sep 13	0.867	0.50	0.50	0.050	0.25	0.01	0.03	LHS
410	11 Sep 13	0.915	0.50	0.50	0.050	0.25	0.01	0.03	LHS
411	11 Sep 13	0.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
412	11 Sep 13	0.995	0.50	0.50	0.050	0.25	0.01	0.03	LHS
413	11 Sep 13	1.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
414	11 Sep 13	1.000	0.50	0.50	0.050	0.25	0.01	0.03	LHS
415	11 Sep 13	1.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
416	13 Sep 13	1.520	0.50	0.50	0.050	0.25	0.01	0.03	LHS
417	13 Sep 13	1.535	0.50	0.50	0.050	0.25	0.01	0.03	LHS
418	13 Sep 13	1.535	0.50	0.50	0.050	0.25	0.01	0.03	LHS
419	13 Sep 13	1.625	0.50	0.50	0.050	0.25	0.01	0.03	LHS
420	13 Sep 13	1.930	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,179.93	107.91	250.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,179.93	107.91	250.23	
421	13 Sep 13	1.950	0.50	0.50	0.050	0.25	0.01	0.03	LHS
422	13 Sep 13	2.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
423	13 Sep 13	2.565	0.50	0.50	0.050	0.25	0.01	0.03	LHS
424	13 Sep 13	2.565	0.50	0.50	0.050	0.25	0.01	0.03	LHS
425	13 Sep 13	2.602	0.50	0.50	0.050	0.25	0.01	0.03	LHS
426	13 Sep 13	2.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
427	13 Sep 13	4.850	0.50	0.80	0.050	0.40	0.02	0.05	LHS
428	13 Sep 13	12.080	0.50	0.80	0.050	0.40	0.02	0.05	LHS
429	13 Sep 13	12.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
430	13 Sep 13	12.143	0.50	0.50	0.050	0.25	0.01	0.03	LHS
431	13 Sep 13	12.145	0.50	0.90	0.050	0.45	0.02	0.05	LHS
432	13 Sep 13	12.165	0.50	1.20	0.050	0.60	0.03	0.07	LHS
433	13 Sep 13	12.200	0.50	1.20	0.050	0.60	0.03	0.07	LHS
434	13 Sep 13	12.200	0.50	1.20	0.050	0.60	0.03	0.07	LHS
435	13 Sep 13	12.460	0.50	0.90	0.050	0.45	0.02	0.05	LHS
436	13 Sep 13	12.461	0.50	1.00	0.050	0.50	0.03	0.06	LHS
437	13 Sep 13	12.462	0.50	1.20	0.050	0.60	0.03	0.07	LHS
438	13 Sep 13	12.467	0.50	0.60	0.050	0.30	0.02	0.03	LHS
439	13 Sep 13	12.469	0.50	0.50	0.050	0.25	0.01	0.03	LHS
440	13 Sep 13	12.471	0.50	0.50	0.050	0.25	0.01	0.03	LHS
441	13 Sep 13	12.472	0.50	1.10	0.050	0.55	0.03	0.06	LHS
442	13 Sep 13	12.478	0.50	1.10	0.050	0.55	0.03	0.06	LHS
443	13 Sep 13	12.492	0.50	0.60	0.050	0.30	0.02	0.03	LHS
444	13 Sep 13	12.540	0.50	0.60	0.050	0.30	0.02	0.03	LHS
445	13 Sep 13	12.546	0.50	0.60	0.050	0.30	0.02	0.03	LHS
446	13 Sep 13	12.569	0.50	0.60	0.050	0.30	0.02	0.03	LHS
447	13 Sep 13	12.569	0.50	0.50	0.050	0.25	0.01	0.03	LHS
448	13 Sep 13	12.572	0.50	0.50	0.050	0.25	0.01	0.03	LHS
449	13 Sep 13	12.573	0.50	0.50	0.050	0.25	0.01	0.03	LHS
450	13 Sep 13	14.088	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,190.63	108.44	251.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,190.63	108.44	251.47	
451	13 Sep 13	14.156	1.50	0.50	0.050	0.75	0.04	0.09	LHS
452	13 Sep 13	14.165	1.40	0.50	0.050	0.70	0.04	0.08	LHS
453	13 Sep 13	14.167	2.00	0.50	0.050	1.00	0.05	0.12	LHS
454	13 Sep 13	11.980	1.20	0.50	0.050	0.60	0.03	0.07	LHS
455	13 Sep 13	10.177	3.00	0.50	0.050	1.50	0.08	0.17	LHS
456	13 Sep 13	10.178	0.50	0.50	0.050	0.25	0.01	0.03	LHS
457	14 Sep 13	14.157	1.60	1.20	0.050	1.92	0.10	0.22	LHS
458	14 Sep 13	14.160	0.60	1.90	0.050	1.14	0.06	0.13	LHS
459	14 Sep 13	14.163	1.20	1.30	0.050	1.56	0.08	0.18	LHS
460	14 Sep 13	14.174	2.30	1.20	0.050	2.76	0.14	0.32	LHS
461	14 Sep 13	14.403	2.40	0.50	0.050	1.20	0.06	0.14	RHS
462	14 Sep 13	14.316	1.10	0.50	0.050	0.55	0.03	0.06	RHS
463	14 Sep 13	13.170	2.00	0.50	0.050	1.00	0.05	0.12	RHS
464	14 Sep 13	12.430	1.80	0.50	0.050	0.90	0.05	0.10	RHS
465	14 Sep 13	7.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
466	14 Sep 13	7.477	0.50	1.20	0.050	0.60	0.03	0.07	RHS
467	14 Sep 13	7.433	0.50	1.20	0.050	0.60	0.03	0.07	RHS
468	14 Sep 13	7.414	0.60	1.20	0.050	0.72	0.04	0.08	RHS
469	14 Sep 13	7.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
470	14 Sep 13	7.375	0.60	0.50	0.050	0.30	0.02	0.03	RHS
471	17 Sep 13	10.405	0.60	0.50	0.050	0.30	0.02	0.03	LHS
472	17 Sep 13	10.190	0.50	0.50	0.050	0.25	0.01	0.03	LHS
473	17 Sep 13	9.494	0.50	1.00	0.050	0.50	0.03	0.06	LHS
474	17 Sep 13	9.492	0.50	1.20	0.050	0.60	0.03	0.07	LHS
475	17 Sep 13	9.030	0.50	1.20	0.050	0.60	0.03	0.07	LHS
476	17 Sep 13	8.575	2.80	0.50	0.050	1.40	0.07	0.16	LHS
477	17 Sep 13	8.575	0.60	1.20	0.050	0.72	0.04	0.08	LHS
478	17 Sep 13	8.575	0.60	0.90	0.050	0.54	0.03	0.06	LHS
479	17 Sep 13	8.550	2.80	0.90	0.050	2.52	0.13	0.29	LHS
480	17 Sep 13	8.550	0.70	0.50	0.050	0.35	0.02	0.04	LHS
CARRIED FORWARD :						2,216.96	109.76	254.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,216.96	109.76	254.52	
481	17 Sep 13	8.550	0.60	0.50	0.050	0.30	0.02	0.03	LHS
482	17 Sep 13	7.525	0.50	0.50	0.050	0.25	0.01	0.03	LHS
483	17 Sep 13	2.075	0.90	0.50	0.050	0.45	0.02	0.05	LHS
484	17 Sep 13	17.640	0.50	1.00	0.050	0.50	0.03	0.06	LHS
485	17 Sep 13	17.700	0.50	1.00	0.050	0.50	0.03	0.06	LHS
486	17 Sep 13	18.000	0.50	1.00	0.050	0.50	0.03	0.06	LHS
487	17 Sep 13	17.902	0.50	1.00	0.050	0.50	0.03	0.06	LHS
488	17 Sep 13	17.903	0.50	0.50	0.050	0.25	0.01	0.03	LHS
489	17 Sep 13	17.905	0.00	0.50	0.050	0.00	0.00	0.00	LHS
490	17 Sep 13	17.905	1.40	0.50	0.050	0.70	0.04	0.08	LHS
491	17 Sep 13	17.960	0.50	0.50	0.050	0.25	0.01	0.03	LHS
492	17 Sep 13	17.962	0.50	0.50	0.050	0.25	0.01	0.03	LHS
493	17 Sep 13	17.975	0.50	0.50	0.050	0.25	0.01	0.03	LHS
494	17 Sep 13	17.980	0.50	1.00	0.050	0.50	0.03	0.06	LHS
495	17 Sep 13	17.981	0.50	1.00	0.050	0.50	0.03	0.06	LHS
496	17 Sep 13	17.985	0.50	0.50	0.050	0.25	0.01	0.03	LHS
497	17 Sep 13	18.005	0.50	0.50	0.050	0.25	0.01	0.03	LHS
498	17 Sep 13	18.012	0.50	0.50	0.050	0.25	0.01	0.03	LHS
499	17 Sep 13	18.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
500	17 Sep 13	19.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
501	17 Sep 13	19.456	1.40	0.50	0.050	0.70	0.04	0.08	LHS
502	17 Sep 13	19.457	2.00	0.50	0.050	1.00	0.05	0.12	LHS
503	17 Sep 13	19.458	1.00	0.50	0.050	0.50	0.03	0.06	LHS
504	17 Sep 13	23.918	0.60	1.20	0.050	0.72	0.04	0.08	LHS
505	17 Sep 13	23.920	0.50	1.20	0.050	0.60	0.03	0.07	LHS
506	17 Sep 13	23.922	1.00	0.50	0.050	0.50	0.03	0.06	LHS
507	17 Sep 13	20.300	1.40	1.20	0.050	1.68	0.08	0.19	RHS
508	17 Sep 13	20.294	0.60	1.20	0.050	0.72	0.04	0.08	RHS
509	17 Sep 13	18.215	1.00	0.50	0.050	0.50	0.03	0.06	RHS
510	18 Sep 13	11.580	3.90	0.50	0.050	1.95	0.10	0.23	LHS
CARRIED FORWARD :						2,232.78	110.55	256.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,232.78	110.55	256.36	
511	18 Sep 13	11.582	1.00	1.90	0.050	1.90	0.10	0.22	LHS
512	18 Sep 13	11.980	1.00	0.50	0.050	0.50	0.03	0.06	LHS
513	18 Sep 13	12.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
514	18 Sep 13	12.250	0.50	1.20	0.050	0.60	0.03	0.07	LHS
515	18 Sep 13	12.396	0.50	0.50	0.050	0.25	0.01	0.03	LHS
516	18 Sep 13	12.396	0.70	0.50	0.050	0.35	0.02	0.04	LHS
517	18 Sep 13	12.397	0.50	0.50	0.050	0.25	0.01	0.03	LHS
518	18 Sep 13	12.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
519	18 Sep 13	12.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
520	18 Sep 13	12.455	0.60	0.90	0.050	0.54	0.03	0.06	LHS
521	18 Sep 13	12.462	1.40	0.50	0.050	0.70	0.04	0.08	LHS
522	18 Sep 13	12.477	1.70	0.50	0.050	0.85	0.04	0.10	LHS
523	18 Sep 13	12.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
524	18 Sep 13	12.550	0.50	0.80	0.050	0.40	0.02	0.05	LHS
525	18 Sep 13	12.560	2.00	0.70	0.050	1.40	0.07	0.16	LHS
526	18 Sep 13	12.234	0.60	0.50	0.050	0.30	0.02	0.03	LHS
527	18 Sep 13	13.225	0.50	0.50	0.050	0.25	0.01	0.03	LHS
528	18 Sep 13	13.234	0.70	0.50	0.050	0.35	0.02	0.04	LHS
529	18 Sep 13	13.234	3.00	0.50	0.050	1.50	0.08	0.17	LHS
530	18 Sep 13	14.128	0.50	0.50	0.050	0.25	0.01	0.03	LHS
531	18 Sep 13	14.131	0.60	0.50	0.050	0.30	0.02	0.03	LHS
532	18 Sep 13	14.135	0.50	0.50	0.050	0.25	0.01	0.03	LHS
533	18 Sep 13	14.140	0.50	0.50	0.050	0.25	0.01	0.03	LHS
534	18 Sep 13	14.149	2.00	0.50	0.050	1.00	0.05	0.12	LHS
535	18 Sep 13	14.151	2.00	0.50	0.050	1.00	0.05	0.12	LHS
536	18 Sep 13	14.153	1.10	0.50	0.050	0.55	0.03	0.06	LHS
537	18 Sep 13	14.156	2.00	0.50	0.050	1.00	0.05	0.12	RHS
538	19 Sep 13	10.402	0.50	0.50	0.050	0.25	0.01	0.03	LHS
539	19 Sep 13	10.680	0.60	0.50	0.050	0.30	0.02	0.03	LHS
540	19 Sep 13	14.360	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						2,249.57	111.39	258.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,249.57	111.39	258.30	
541	19 Sep 13	14.320	2.00	0.50	0.050	1.00	0.05	0.12	RHS
542	19 Sep 13	14.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
543	19 Sep 13	14.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
544	19 Sep 13	14.299	0.60	0.50	0.050	0.30	0.02	0.03	RHS
545	19 Sep 13	14.297	1.50	0.50	0.050	0.75	0.04	0.09	RHS
546	19 Sep 13	14.284	2.00	0.50	0.050	1.00	0.05	0.12	RHS
547	19 Sep 13	14.282	2.00	0.50	0.050	1.00	0.05	0.12	RHS
548	19 Sep 13	14.280	2.00	0.50	0.050	1.00	0.05	0.12	RHS
549	19 Sep 13	14.278	0.70	0.50	0.050	0.35	0.02	0.04	RHS
550	19 Sep 13	14.277	0.70	0.50	0.050	0.35	0.02	0.04	RHS
551	19 Sep 13	14.275	0.50	0.50	0.050	0.25	0.01	0.03	RHS
552	19 Sep 13	14.272	0.50	0.50	0.050	0.25	0.01	0.03	RHS
553	19 Sep 13	14.030	0.50	0.50	0.050	0.25	0.01	0.03	RHS
554	19 Sep 13	13.233	0.60	0.50	0.050	0.30	0.02	0.03	RHS
555	19 Sep 13	13.233	0.70	0.50	0.050	0.35	0.02	0.04	RHS
556	19 Sep 13	12.247	0.50	0.50	0.050	0.25	0.01	0.03	RHS
557	19 Sep 13	12.734	0.60	0.50	0.050	0.30	0.02	0.03	RHS
558	19 Sep 13	12.732	0.60	0.50	0.050	0.30	0.02	0.03	RHS
559	19 Sep 13	12.697	0.50	0.50	0.050	0.25	0.01	0.03	RHS
560	19 Sep 13	12.650	0.60	0.50	0.050	0.30	0.02	0.03	RHS
561	19 Sep 13	12.060	2.50	0.50	0.050	1.25	0.06	0.15	RHS
562	19 Sep 13	10.950	2.30	0.50	0.050	1.15	0.06	0.13	RHS
563	19 Sep 13	10.970	1.00	0.50	0.050	0.50	0.03	0.06	LHS
564	19 Sep 13	10.418	1.50	0.50	0.050	0.75	0.04	0.09	RHS
565	19 Sep 13	10.415	0.60	0.50	0.050	0.30	0.02	0.03	RHS
566	20 Sep 13	0.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
567	20 Sep 13	0.271	0.50	0.50	0.050	0.25	0.01	0.03	RHS
568	20 Sep 13	0.269	0.50	0.50	0.050	0.25	0.01	0.03	RHS
569	20 Sep 13	0.268	0.50	0.50	0.050	0.25	0.01	0.03	RHS
570	20 Sep 13	0.267	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,263.82	112.10	259.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,263.82	112.10	259.96	
571	20 Sep 13	0.266	0.50	0.50	0.050	0.25	0.01	0.03	RHS
572	20 Sep 13	0.265	0.50	0.50	0.050	0.25	0.01	0.03	RHS
573	20 Sep 13	0.264	0.50	0.50	0.050	0.25	0.01	0.03	RHS
574	20 Sep 13	0.259	0.50	0.50	0.050	0.25	0.01	0.03	RHS
575	20 Sep 13	0.257	0.50	0.50	0.050	0.25	0.01	0.03	RHS
576	20 Sep 13	0.922	0.50	0.50	0.050	0.25	0.01	0.03	RHS
577	20 Sep 13	0.923	0.50	0.50	0.050	0.25	0.01	0.03	RHS
578	20 Sep 13	0.924	0.50	0.50	0.050	0.25	0.01	0.03	RHS
579	20 Sep 13	0.925	0.50	0.50	0.050	0.25	0.01	0.03	RHS
580	20 Sep 13	0.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
581	20 Sep 13	0.931	0.50	0.50	0.050	0.25	0.01	0.03	RHS
582	20 Sep 13	0.933	0.50	0.50	0.050	0.25	0.01	0.03	RHS
583	20 Sep 13	0.934	0.50	0.50	0.050	0.25	0.01	0.03	RHS
584	20 Sep 13	0.937	0.50	0.50	0.050	0.25	0.01	0.03	RHS
585	20 Sep 13	0.939	0.50	0.50	0.050	0.25	0.01	0.03	RHS
586	20 Sep 13	0.949	0.50	0.50	0.050	0.25	0.01	0.03	LHS
587	20 Sep 13	0.947	0.50	0.50	0.050	0.25	0.01	0.03	LHS
588	20 Sep 13	0.980	0.50	0.50	0.050	0.25	0.01	0.03	LHS
589	20 Sep 13	1.441	1.00	0.50	0.050	0.50	0.03	0.06	LHS
590	20 Sep 13	2.440	1.00	0.50	0.050	0.50	0.03	0.06	LHS
591	20 Sep 13	2.244	0.50	0.50	0.050	0.25	0.01	0.03	LHS
592	20 Sep 13	2.347	0.50	0.50	0.050	0.25	0.01	0.03	LHS
593	20 Sep 13	2.677	0.50	0.50	0.050	0.25	0.01	0.03	LHS
594	20 Sep 13	2.750	0.50	0.50	0.050	0.25	0.01	0.03	LHS
595	20 Sep 13	2.751	0.50	0.50	0.050	0.25	0.01	0.03	LHS
596	20 Sep 13	2.844	0.50	0.50	0.050	0.25	0.01	0.03	LHS
597	20 Sep 13	2.849	0.50	0.50	0.050	0.25	0.01	0.03	LHS
598	21 Sep 13	12.344	0.50	0.50	0.050	0.25	0.01	0.03	LHS
599	21 Sep 13	12.441	0.50	0.50	0.050	0.25	0.01	0.03	LHS
600	21 Sep 13	12.441	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,271.82	112.50	260.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,271.82	112.50	260.89	
611	21 Sep 13	12.441		0.50	0.050	0.00	0.00	0.00	LHS
612	21 Sep 13	12.450	1.00	0.50	0.050	0.50	0.03	0.06	LHS
613	21 Sep 13	12.451	1.00	0.50	0.050	0.50	0.03	0.06	LHS
614	21 Sep 13	12.455	1.00	0.50	0.050	0.50	0.03	0.06	LHS
615	21 Sep 13	12.455	1.00	0.50	0.050	0.50	0.03	0.06	LHS
616	21 Sep 13	12.457	0.60	0.50	0.050	0.30	0.02	0.03	LHS
617	21 Sep 13	12.450	1.30	0.50	0.050	0.65	0.03	0.08	LHS
618	21 Sep 13	12.541	1.00	0.50	0.050	0.50	0.03	0.06	LHS
619	21 Sep 13	12.541	1.00	0.50	0.050	0.50	0.03	0.06	LHS
620	21 Sep 13	12.541	1.00	0.50	0.050	0.50	0.03	0.06	LHS
621	21 Sep 13	12.541	0.50	0.50	0.050	0.25	0.01	0.03	LHS
622	21 Sep 13	12.570	0.50	0.50	0.050	0.25	0.01	0.03	LHS
623	21 Sep 13	12.573	0.50	0.50	0.050	0.25	0.01	0.03	LHS
624	21 Sep 13	12.578	0.50	0.50	0.050	0.25	0.01	0.03	LHS
625	21 Sep 13	12.641	0.50	0.50	0.050	0.25	0.01	0.03	LHS
626	21 Sep 13	9.991	0.50	0.50	0.050	0.25	0.01	0.03	RHS
627	21 Sep 13	9.990	0.60	0.50	0.050	0.30	0.02	0.03	RHS
628	21 Sep 13	9.989	0.60	0.50	0.050	0.30	0.02	0.03	RHS
629	21 Sep 13	9.989	0.80	0.50	0.050	0.40	0.02	0.05	RHS
630	21 Sep 13	9.988	0.50	0.50	0.050	0.25	0.01	0.03	RHS
631	21 Sep 13	9.987	0.70	0.50	0.050	0.35	0.02	0.04	RHS
632	21 Sep 13	9.710	1.10	0.50	0.050	0.55	0.03	0.06	RHS
633	21 Sep 13	9.711	0.50	0.50	0.050	0.25	0.01	0.03	RHS
634	21 Sep 13	9.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
635	21 Sep 13	9.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
636	21 Sep 13	9.570	0.80	0.50	0.050	0.40	0.02	0.05	RHS
637	21 Sep 13	9.560	0.50	0.50	0.050	0.25	0.01	0.03	RHS
638	21 Sep 13	9.440	0.50	0.50	0.050	0.25	0.01	0.03	RHS
639	21 Sep 13	9.331	1.50	0.50	0.050	0.75	0.04	0.09	RHS
640	21 Sep 13	9.330	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,282.57	113.04	262.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,282.57	113.04	262.13	
641	21 Sep 13	9.241	0.50	0.50	0.050	0.25	0.01	0.03	RHS
642	21 Sep 13	7.840	1.00	0.50	0.050	0.50	0.03	0.06	RHS
643	21 Sep 13	7.560	1.20	0.50	0.050	0.60	0.03	0.07	RHS
644	21 Sep 13	7.561	1.20	0.50	0.050	0.60	0.03	0.07	RHS
645	21 Sep 13	7.559	2.30	0.50	0.050	1.15	0.06	0.13	RHS
646	21 Sep 13	7.557	0.50	0.50	0.050	0.25	0.01	0.03	RHS
647	21 Sep 13	7.556	0.60	0.50	0.050	0.30	0.02	0.03	RHS
648	21 Sep 13	7.554	2.00	0.50	0.050	1.00	0.05	0.12	RHS
649	21 Sep 13	7.553	0.50	0.50	0.050	0.25	0.01	0.03	RHS
650	21 Sep 13	7.550	0.50	0.50	0.050	0.25	0.01	0.03	RHS
651	21 Sep 13	7.549	0.50	0.50	0.050	0.25	0.01	0.03	RHS
652	21 Sep 13	7.480	0.70	0.50	0.050	0.35	0.02	0.04	RHS
653	21 Sep 13	7.479	0.60	0.50	0.050	0.30	0.02	0.03	RHS
654	21 Sep 13	7.477	1.00	0.50	0.050	0.50	0.03	0.06	RHS
655	21 Sep 13	7.350	1.00	0.50	0.050	0.50	0.03	0.06	RHS
656	23 Sep 13	7.349	1.00	0.50	0.050	0.50	0.03	0.06	RHS
657	23 Sep 13	7.347	2.00	0.50	0.050	1.00	0.05	0.12	RHS
658	23 Sep 13	7.344	1.20	0.50	0.050	0.60	0.03	0.07	RHS
659	23 Sep 13	7.342	2.50	0.50	0.050	1.25	0.06	0.15	RHS
660	23 Sep 13	7.341	1.20	0.50	0.050	0.60	0.03	0.07	RHS
661	23 Sep 13	7.339	1.00	0.50	0.050	0.50	0.03	0.06	RHS
662	23 Sep 13	7.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
663	23 Sep 13	7.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
664	23 Sep 13	7.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
665	23 Sep 13	7.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
666	23 Sep 13	7.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
667	23 Sep 13	7.091	0.50	0.50	0.050	0.25	0.01	0.03	RHS
668	23 Sep 13	7.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
669	23 Sep 13	5.968	0.50	0.50	0.050	0.25	0.01	0.03	RHS
670	23 Sep 13	5.967	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,296.32	113.73	263.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,296.32	113.73	263.73	
671	23 Sep 13	5.950	2.40	1.20	0.050	2.88	0.14	0.33	RHS
672	23 Sep 13	5.941	0.50	1.10	0.050	0.55	0.03	0.06	RHS
673	23 Sep 13	5.640	0.50	1.20	0.050	0.60	0.03	0.07	RHS
674	23 Sep 13	5.650	2.60	1.20	0.050	3.12	0.16	0.36	RHS
675	23 Sep 13	5.631	1.00	1.20	0.050	1.20	0.06	0.14	RHS
676	23 Sep 13	5.622	1.20	1.10	0.050	1.32	0.07	0.15	RHS
677	23 Sep 13	5.541	0.50	1.10	0.050	0.55	0.03	0.06	RHS
678	23 Sep 13	5.541	0.50	0.90	0.050	0.45	0.02	0.05	RHS
679	23 Sep 13	5.144	0.60	0.50	0.050	0.30	0.02	0.03	RHS
680	23 Sep 13	5.143	0.20	0.00	0.050	0.00	0.00	0.00	RHS
681	23 Sep 13	5.141	0.60	1.10	0.050	0.66	0.03	0.08	RHS
682	23 Sep 13	5.130	0.50	0.90	0.050	0.45	0.02	0.05	RHS
683	23 Sep 13	5.132	0.50	1.00	0.050	0.50	0.03	0.06	RHS
684	23 Sep 13	3.031	0.60	0.50	0.050	0.30	0.02	0.03	RHS
685	23 Sep 13	2.530	1.00	0.50	0.050	0.50	0.03	0.06	RHS
686	24 Sep 13	2.549	0.50	0.50	0.050	0.25	0.01	0.03	RHS
687	24 Sep 13	2.547	0.50	0.90	0.050	0.45	0.02	0.05	RHS
688	24 Sep 13	2.547	0.50	0.90	0.050	0.45	0.02	0.05	RHS
689	24 Sep 13	2.547	0.50	0.50	0.050	0.25	0.01	0.03	RHS
690	24 Sep 13	2.547	0.50	0.50	0.050	0.25	0.01	0.03	RHS
691	24 Sep 13	2.546	0.50	0.50	0.050	0.25	0.01	0.03	RHS
692	24 Sep 13	2.545	0.50	0.50	0.050	0.25	0.01	0.03	RHS
693	24 Sep 13	2.544	0.50	0.50	0.050	0.25	0.01	0.03	RHS
694	24 Sep 13	2.543	0.50	0.50	0.050	0.25	0.01	0.03	RHS
695	24 Sep 13	2.540	0.50	0.50	0.050	0.25	0.01	0.03	RHS
696	24 Sep 13	2.537	0.50	0.50	0.050	0.25	0.01	0.03	RHS
697	24 Sep 13	2.536	0.50	0.50	0.050	0.25	0.01	0.03	RHS
698	24 Sep 13	2.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
699	24 Sep 13	1.539	0.50	0.50	0.050	0.25	0.01	0.03	RHS
700	24 Sep 13	1.537	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						2,313.85	114.61	265.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,313.85	114.61	265.76	
701	24 Sep 13	1.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
702	24 Sep 13	0.941	0.50	0.90	0.050	0.45	0.02	0.05	LHS
703	24 Sep 13	0.943	0.50	0.50	0.050	0.25	0.01	0.03	LHS
704	24 Sep 13	0.945	0.50	0.50	0.050	0.25	0.01	0.03	LHS
705	24 Sep 13	0.947	0.50	0.50	0.050	0.25	0.01	0.03	LHS
706	24 Sep 13	0.948	0.50	0.50	0.050	0.25	0.01	0.03	LHS
707	24 Sep 13	0.949	0.50	0.50	0.050	0.25	0.01	0.03	LHS
708	24 Sep 13	0.980	0.50	0.50	0.050	0.25	0.01	0.03	LHS
709	24 Sep 13	2.241	0.50	0.50	0.050	0.25	0.01	0.03	LHS
710	24 Sep 13	2.242	0.50	0.50	0.050	0.25	0.01	0.03	LHS
711	24 Sep 13	2.243	0.50	0.50	0.050	0.25	0.01	0.03	LHS
712	24 Sep 13	2.244	0.50	0.50	0.050	0.25	0.01	0.03	LHS
713	24 Sep 13	2.347	0.50	0.50	0.050	0.25	0.01	0.03	LHS
714	24 Sep 13	2.349	0.50	0.90	0.050	0.45	0.02	0.05	LHS
715	24 Sep 13	2.350	0.50	0.90	0.050	0.45	0.02	0.05	LHS
716	24 Sep 13	3.244	0.50	0.90	0.050	0.45	0.02	0.05	LHS
717	24 Sep 13	3.244	0.50	0.80	0.050	0.40	0.02	0.05	LHS
718	24 Sep 13	3.244	0.50	0.90	0.050	0.45	0.02	0.05	LHS
719	24 Sep 13	3.347	0.50	0.50	0.050	0.25	0.01	0.03	LHS
720	24 Sep 13	3.349	0.50	0.50	0.050	0.25	0.01	0.03	LHS
721	24 Sep 13	3.349	0.50	0.50	0.050	0.25	0.01	0.03	LHS
722	24 Sep 13	4.039	0.50	0.50	0.050	0.25	0.01	0.03	LHS
723	24 Sep 13	4.039	0.50	0.50	0.050	0.25	0.01	0.03	LHS
724	24 Sep 13	5.442	0.50	0.50	0.050	0.25	0.01	0.03	LHS
725	24 Sep 13	5.449	0.50	0.50	0.050	0.25	0.01	0.03	LHS
726	24 Sep 13	5.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
727	24 Sep 13	8.544	0.50	0.50	0.050	0.25	0.01	0.03	LHS
728	25 Sep 13	12.744	0.50	0.50	0.050	0.25	0.01	0.03	LHS
729	25 Sep 13	14.144	0.50	0.50	0.050	0.25	0.01	0.03	LHS
730	25 Sep 13	14.145	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						2,322.50	115.04	266.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,322.50	115.04	266.76	
731	25 Sep 13	2.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
732	25 Sep 13	12.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
733	25 Sep 13	14.131	0.50	0.50	0.050	0.25	0.01	0.03	LHS
734	25 Sep 13	14.131	0.50	0.50	0.050	0.25	0.01	0.03	LHS
735	25 Sep 13	14.133	1.10	0.50	0.050	0.55	0.03	0.06	LHS
736	25 Sep 13	14.293	2.50	0.50	0.050	1.25	0.06	0.15	RHS
737	25 Sep 13	14.280	2.70	0.50	0.050	1.35	0.07	0.16	RHS
738	25 Sep 13	14.278	2.10	0.50	0.050	1.05	0.05	0.12	RHS
739	25 Sep 13	14.275	3.00	0.50	0.050	1.50	0.08	0.17	RHS
740	25 Sep 13	11.575	3.50	0.50	0.050	1.75	0.09	0.20	LHS
741	25 Sep 13	11.576	1.50	0.50	0.050	0.75	0.04	0.09	LHS
742	25 Sep 13	11.578	0.70	0.50	0.050	0.35	0.02	0.04	LHS
743	25 Sep 13	11.580	1.20	0.50	0.050	0.60	0.03	0.07	LHS
744	25 Sep 13	10.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
745	25 Sep 13	10.425	0.50	0.50	0.050	0.25	0.01	0.03	LHS
746	25 Sep 13	11.477	2.20	0.50	0.050	1.10	0.06	0.13	LHS
747	25 Sep 13	12.085	0.70	0.50	0.050	0.35	0.02	0.04	LHS
748	25 Sep 13	12.160	0.50	0.50	0.050	0.25	0.01	0.03	LHS
749	25 Sep 13	12.490	1.20	0.50	0.050	0.60	0.03	0.07	LHS
750	25 Sep 13	12.240	0.50	0.50	0.050	0.25	0.01	0.03	LHS
751	25 Sep 13	12.435	1.10	0.50	0.050	0.55	0.03	0.06	LHS
752	25 Sep 13	12.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
753	25 Sep 13	12.440	0.50	0.50	0.050	0.25	0.01	0.03	LHS
754	25 Sep 13	12.451	0.50	0.50	0.050	0.25	0.01	0.03	LHS
755	25 Sep 13	12.452	0.50	0.50	0.050	0.25	0.01	0.03	LHS
756	25 Sep 13	12.452	0.50	0.90	0.050	0.45	0.02	0.05	LHS
757	25 Sep 13	12.452	0.50	0.80	0.050	0.40	0.02	0.05	LHS
758	25 Sep 13	12.452	0.50	0.90	0.050	0.45	0.02	0.05	LHS
759	25 Sep 13	12.457	0.80	1.10	0.050	0.88	0.04	0.10	LHS
760	25 Sep 13	12.458	0.50	1.10	0.050	0.55	0.03	0.06	LHS
CARRIED FORWARD :						2,339.98	115.91	268.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,339.98	115.91	268.79	
761	25 Sep 13	12.468	0.60	1.10	0.050	0.66	0.03	0.08	LHS
762	25 Sep 13	12.469	0.50	1.20	0.050	0.60	0.03	0.07	LHS
763	25 Sep 13	12.475	0.50	0.90	0.050	0.45	0.02	0.05	LHS
764	25 Sep 13	12.477	2.00	0.50	0.050	1.00	0.05	0.12	LHS
765	25 Sep 13	14.086	2.00	1.10	0.050	2.20	0.11	0.26	LHS
766	25 Sep 13	14.093	0.50	0.90	0.050	0.45	0.02	0.05	LHS
767	25 Sep 13	14.129	0.60	0.50	0.050	0.30	0.02	0.03	LHS
768	25 Sep 13	14.130	1.00	0.50	0.050	0.50	0.03	0.06	LHS
TOTAL :						2,347.02	116.26	269.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,434.95	66.91	154.69	
1	18 Sep 13	31.040	1.00	0.90	0.050	0.90	0.05	0.10	RHS
2	18 Sep 13	31.039	1.50	0.90	0.050	1.35	0.07	0.16	RHS
3	18 Sep 13	31.039	1.20	0.80	0.050	0.96	0.05	0.11	RHS
4	18 Sep 13	31.039	1.70	1.00	0.050	1.70	0.09	0.20	RHS
5	18 Sep 13	31.020	1.20	0.90	0.050	1.08	0.05	0.13	RHS
6	18 Sep 13	31.018	2.00	1.10	0.050	2.20	0.11	0.26	LHS
7	18 Sep 13	31.015	5.70	1.00	0.050	5.70	0.29	0.66	LHS
8	18 Sep 13	31.015	3.50	1.00	0.050	3.50	0.18	0.41	LHS
9	18 Sep 13	31.005	4.20	0.90	0.050	3.78	0.19	0.44	LHS
10	18 Sep 13	31.000	3.40	1.00	0.050	3.40	0.17	0.39	RHS
11	18 Sep 13	31.000	2.70	0.90	0.050	2.43	0.12	0.28	RHS
12	18 Sep 13	30.995	1.40	1.00	0.050	1.40	0.07	0.16	RHS
13	18 Sep 13	30.995	1.40	1.10	0.050	1.54	0.08	0.18	RHS
14	18 Sep 13	30.990	2.20	0.90	0.050	1.98	0.10	0.23	RHS
15	18 Sep 13	30.990	3.10	1.00	0.025	3.10	0.08	0.18	RHS
16	18 Sep 13	30.990	0.80	0.90	0.050	0.72	0.04	0.08	RHS
17	18 Sep 13	30.990	1.30	1.00	0.050	1.30	0.07	0.15	RHS
18	18 Sep 13	30.985	2.10	1.00	0.050	2.10	0.11	0.24	RHS
19	18 Sep 13	30.980	2.60	0.90	0.050	2.34	0.12	0.27	RHS
20	18 Sep 13	30.980	1.50	1.00	0.050	1.50	0.08	0.17	RHS
21	18 Sep 13	30.975	5.70	1.10	0.050	6.27	0.31	0.73	RHS
22	18 Sep 13	30.975	2.50	11.00	0.050	27.50	1.38	3.19	RHS
23	18 Sep 13	30.973	3.40	1.20	0.050	4.08	0.20	0.47	RHS
24	18 Sep 13	30.968	1.50	1.10	0.050	1.65	0.08	0.19	RHS
25	18 Sep 13	30.965	1.20	0.90	0.050	1.08	0.05	0.13	RHS
26	18 Sep 13	30.960	1.30	1.00	0.050	1.30	0.07	0.15	RHS
27	18 Sep 13	30.960	3.00	0.80	0.050	2.40	0.12	0.28	RHS
28	18 Sep 13	30.960	3.80	1.00	0.050	3.80	0.19	0.44	RHS
29	18 Sep 13	30.895	2.50	0.90	0.050	2.25	0.11	0.26	RHS
30	18 Sep 13	30.892	7.20	1.00	0.050	7.20	0.36	0.84	RHS
CARRIED FORWARD :						1,535.46	71.86	166.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,535.46	71.86	166.17	
31	18 Sep 13	30.885	6.30	1.20	0.050	7.56	0.38	0.88	RHS
32	18 Sep 13	30.885	1.20	0.80	0.050	0.96	0.048	0.11	RHS
33	18 Sep 13	30.885	2.90	1.10	0.050	3.19	0.160	0.37	RHS
34	18 Sep 13	30.870	5.10	0.70	0.050	3.57	0.179	0.41	RHS
35	18 Sep 13	30.865	1.80	0.80	0.050	1.44	0.072	0.17	LHS
36	18 Sep 13	30.860	3.60	1.40	0.050	5.04	0.252	0.58	LHS
37	18 Sep 13	30.860	2.40	0.90	0.050	2.16	0.108	0.25	LHS
38	18 Sep 13	30.850	1.20	0.60	0.050	0.72	0.036	0.08	LHS
39	18 Sep 13	30.845	2.40	0.60	0.050	1.44	0.072	0.17	LHS
40	18 Sep 13	30.842	6.10	0.60	0.050	3.66	0.183	0.42	LHS
41	18 Sep 13	30.840	2.10	0.60	0.050	1.26	0.063	0.15	RHS
42	18 Sep 13	30.840	6.50	0.80	0.050	5.20	0.260	0.60	RHS
43	18 Sep 13	30.835	1.20	1.60	0.050	1.92	0.096	0.22	RHS
44	18 Sep 13	30.828	8.00	1.00	0.050	8.00	0.400	0.93	RHS
45	18 Sep 13	30.800	1.10	1.80	0.050	1.98	0.099	0.23	RHS
46	18 Sep 13	30.800	5.40	0.60	0.050	3.24	0.162	0.38	RHS
47	18 Sep 13	30.795	3.20	0.60	0.050	1.92	0.096	0.22	RHS
48	19 Sep 13	27.211	0.60	0.60	0.050	0.36	0.018	0.04	RHS
49	19 Sep 13	27.211	0.60	0.60	0.050	0.36	0.018	0.04	RHS
50	19 Sep 13	27.205	2.90	0.50	0.050	1.45	0.073	0.17	RHS
51	19 Sep 13	27.205	0.50	1.40	0.050	0.70	0.04	0.08	RHS
52	19 Sep 13	27.205	0.50	1.30	0.050	0.65	0.03	0.08	RHS
53	19 Sep 13	27.160	0.80	0.70	0.050	0.56	0.03	0.06	RHS
54	19 Sep 13	26.540	0.50	1.10	0.050	0.55	0.03	0.06	RHS
55	19 Sep 13	26.539	0.50	1.30	0.050	0.65	0.03	0.08	RHS
56	19 Sep 13	26.537	1.00	0.70	0.050	0.70	0.04	0.08	RHS
57	19 Sep 13	26.535	0.50	0.80	0.050	0.40	0.02	0.05	RHS
58	19 Sep 13	26.532	0.50	1.80	0.025	0.90	0.02	0.05	RHS
59	19 Sep 13	25.885	2.00	7.70	0.050	15.40	0.77	1.79	RHS
60	19 Sep 13	25.885	0.50	1.30	0.050	0.65	0.03	0.08	RHS
CARRIED FORWARD :						1,612.05	75.67	175.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,612.05	75.67	175.00	
61	19 Sep 13	27.375	0.50	0.70	0.025	0.35	0.01	0.02	LHS
62	19 Sep 13	27.353	0.50	1.00	0.025	0.50	0.01	0.03	RHS
63	19 Sep 13	27.350	0.50	0.70	0.025	0.35	0.01	0.02	RHS
64	19 Sep 13	27.347	0.70	1.00	0.025	0.70	0.02	0.04	RHS
65	19 Sep 13	27.347	0.50	0.80	0.025	0.40	0.01	0.02	RHS
66	19 Sep 13	27.338	0.90	0.90	0.025	0.81	0.02	0.05	RHS
67	19 Sep 13	27.286	1.00	0.80	0.025	0.80	0.02	0.05	RHS
68	19 Sep 13	27.286	1.00	0.80	0.025	0.80	0.02	0.05	RHS
69	19 Sep 13	27.284	0.70	0.90	0.025	0.63	0.02	0.04	RHS
70	19 Sep 13	27.280	1.20	0.80	0.025	0.96	0.02	0.06	RHS
71	19 Sep 13	27.271	1.30	0.90	0.025	1.17	0.03	0.07	RHS
72	19 Sep 13	27.267	0.50	0.80	0.050	0.40	0.02	0.05	RHS
73	19 Sep 13	27.267	0.50	0.80	0.050	0.40	0.02	0.05	RHS
74	19 Sep 13	27.262	0.70	0.80	0.025	0.56	0.01	0.03	RHS
75	19 Sep 13	27.259	1.40	0.90	0.025	1.12	0.03	0.06	RHS
76	19 Sep 13	27.258	0.50	0.90	0.025	0.45	0.01	0.03	RHS
77	19 Sep 13	27.254	1.20	0.80	0.025	0.96	0.02	0.00	RHS
78	19 Sep 13	27.250	1.00	0.50	0.050	0.80	0.04	0.00	RHS
79	19 Sep 13	27.246	0.60	0.50	0.050	0.30	0.02	0.00	RHS
80	19 Sep 13	27.245	0.90	1.40	0.025	0.00	0.00	0.00	RHS
81	19 Sep 13	27.245	1.20	0.80	0.025	0.00	0.00	0.00	RHS
82	19 Sep 13	27.244	0.50	1.00	0.025	0.00	0.00	0.00	RHS
83	19 Sep 13	27.242	0.50	0.50	0.050	0.00	0.00	0.00	RHS
84	19 Sep 13	27.242	0.50	0.50	0.050	0.00	0.00	0.00	RHS
85	19 Sep 13	27.240	0.50	0.80	0.025	0.00	0.00	0.00	RHS
86	19 Sep 13	27.230	0.90	0.60	0.025	0.54	0.01	0.03	RHS
87	19 Sep 13	27.228	1.00	0.70	0.025	0.70	0.02	0.04	RHS
88	19 Sep 13	27.225	1.00	0.60	0.025	0.60	0.02	0.03	RHS
89	19 Sep 13	27.225	1.30	1.10	0.025	1.43	0.04	0.08	RHS
90	19 Sep 13	27.223	1.30	0.90	0.025	1.17	0.03	0.07	RHS
CARRIED FORWARD :						1,628.95	76.14	175.91	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,628.95	76.14	175.91	
91	20 Sep 13	29.027	1.00	1.00	0.025	1.00	0.03	0.06	RHS
92	20 Sep 13	29.026	0.50	1.00	0.025	0.50	0.01	0.03	RHS
93	20 Sep 13	29.026	0.60	1.00	0.025	0.60	0.02	0.03	RHS
94	20 Sep 13	28.816	0.70	1.00	0.025	0.70	0.02	0.04	RHS
95	20 Sep 13	28.636	2.20	0.70	0.050	1.54	0.08	0.18	LHS
96	20 Sep 13	28.634	0.50	0.60	0.050	0.30	0.02	0.03	LHS
97	20 Sep 13	28.486	0.50	0.40	0.050	0.20	0.01	0.02	RHS
98	20 Sep 13	28.486	0.50	0.70	0.050	0.35	0.02	0.04	RHS
99	20 Sep 13	28.485	0.50	0.60	0.100	0.30	0.03	0.07	RHS
100	20 Sep 13	28.485	0.50	0.70	0.100	0.35	0.04	0.08	RHS
101	20 Sep 13	28.484	0.50	0.60	0.100	0.30	0.03	0.07	RHS
102	20 Sep 13	28.484	0.50	0.90	0.050	0.45	0.02	0.05	RHS
103	20 Sep 13	28.484	0.50	1.10	0.050	0.55	0.03	0.06	RHS
104	20 Sep 13	28.480	0.50	0.80	0.050	0.40	0.02	0.05	RHS
105	20 Sep 13	28.463	0.50	0.80	0.025	0.40	0.01	0.02	LHS
106	20 Sep 13	27.580	0.50	1.80	0.025	0.90	0.02	0.05	LHS
107	20 Sep 13	27.477	0.50	0.70	0.025	0.35	0.01	0.02	LHS
108	20 Sep 13	27.470	0.50	1.60	0.025	0.80	0.02	0.05	LHS
109	20 Sep 13	27.470	3.20	1.10	0.050	3.52	0.18	0.41	LHS
110	20 Sep 13	27.448	0.60	1.00	0.050	0.60	0.03	0.07	LHS
111	20 Sep 13	27.437	2.70	0.90	0.025	2.43	0.06	0.14	RHS
112	20 Sep 13	27.435	0.50	0.60	0.025	0.30	0.01	0.02	RHS
113	20 Sep 13	27.428	0.50	1.10	0.025	0.55	0.01	0.03	RHS
114	20 Sep 13	27.426	1.00	1.00	0.025	1.00	0.03	0.06	RHS
115	20 Sep 13	27.425	0.50	0.90	0.025	0.45	0.01	0.03	RHS
116	20 Sep 13	27.423	0.80	0.60	0.025	0.48	0.01	0.03	RHS
117	20 Sep 13	27.423	1.50	0.80	0.025	1.20	0.03	0.07	RHS
118	20 Sep 13	27.423	0.50	2.40	0.025	1.20	0.03	0.07	RHS
119	20 Sep 13	31.722	2.50	0.80	0.025	2.00	0.05	0.12	RHS
120	20 Sep 13	31.732	2.90	0.80	0.025	2.32	0.06	0.13	RHS
CARRIED FORWARD :						1,654.99	77.06	178.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,654.99	77.06	178.04	
121	21 Sep 13	32.092	0.50	1.10	0.025	0.55	0.01	0.03	RHS
122	21 Sep 13	30.095	0.50	1.00	0.025	0.50	0.01	0.03	RHS
123	21 Sep 13	32.095	0.50	1.10	0.025	0.55	0.01	0.03	RHS
124	21 Sep 13	32.096	0.50	0.60	0.045	0.30	0.01	0.03	RHS
125	21 Sep 13	32.097	0.50	1.00	0.025	0.50	0.01	0.03	RHS
126	21 Sep 13	32.120	0.50	0.60	0.045	0.30	0.01	0.03	RHS
127	21 Sep 13	32.121	0.50	1.10	0.030	0.55	0.02	0.04	RHS
128	21 Sep 13	32.121	0.70	1.10	0.025	0.77	0.02	0.04	RHS
129	21 Sep 13	32.150	0.50	1.60	0.025	0.80	0.02	0.05	RHS
130	21 Sep 13	32.151	0.50	1.30	0.025	0.65	0.02	0.04	RHS
131	21 Sep 13	32.153	0.70	1.40	0.025	0.98	0.02	0.06	RHS
132	21 Sep 13	32.156	0.50	1.10	0.025	0.55	0.01	0.03	RHS
133	21 Sep 13	32.160	0.50	1.70	0.025	0.85	0.02	0.05	RHS
134	21 Sep 13	32.162	1.20	1.00	0.050	1.20	0.06	0.14	RHS
135	21 Sep 13	32.163	0.50	1.00	0.050	0.50	0.03	0.06	RHS
136	21 Sep 13	32.202	0.50	0.70	0.050	0.35	0.02	0.04	RHS
137	21 Sep 13	32.204	0.50	0.60	0.050	0.30	0.02	0.03	RHS
138	21 Sep 13	32.213	0.50	0.40	0.050	0.20	0.01	0.02	RHS
139	21 Sep 13	32.240	1.10	0.70	0.050	0.77	0.04	0.09	RHS
140	21 Sep 13	32.240	0.50	0.60	0.050	0.30	0.02	0.03	RHS
141	21 Sep 13	32.241	0.60	0.70	0.050	0.42	0.02	0.05	RHS
142	21 Sep 13	32.252	0.50	0.60	0.050	0.30	0.02	0.03	RHS
143	21 Sep 13	32.256	0.60	0.90	0.050	0.54	0.03	0.06	RHS
144	21 Sep 13	32.257	0.50	1.10	0.050	0.55	0.03	0.06	RHS
145	21 Sep 13	32.258	0.50	0.80	0.050	0.40	0.02	0.05	RHS
146	21 Sep 13	32.260	0.50	0.80	0.050	0.40	0.02	0.05	RHS
147	21 Sep 13	32.404	0.50	1.80	0.050	0.90	0.05	0.10	RHS
148	21 Sep 13	32.430	0.50	0.70	0.050	0.35	0.02	0.04	RHS
149	21 Sep 13	32.457	0.50	1.60	0.050	0.80	0.04	0.09	RHS
150	21 Sep 13	32.529	0.50	1.10	0.050	0.55	0.03	0.06	RHS
TOTAL :						1,671.67	77.71	179.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						8,116.54	389.48	903.57	
1	02 Sep 13	15.680	1.60	1.10	0.050	1.76	0.09	0.20	LHS
2	02 Sep 13	15.690	1.40	1.00	0.050	1.40	0.07	0.16	LHS
3	02 Sep 13	15.705	1.60	0.80	0.050	1.28	0.06	0.15	LHS
4	02 Sep 13	15.710	1.40	0.90	0.050	1.26	0.06	0.15	LHS
5	02 Sep 13	15.720	1.80	0.90	0.050	1.62	0.08	0.19	LHS
6	02 Sep 13	15.725	1.90	0.80	0.050	1.52	0.08	0.18	LHS
7	02 Sep 13	15.730	1.00	0.80	0.050	0.80	0.04	0.09	LHS
8	02 Sep 13	15.735	1.80	0.90	0.050	1.62	0.08	0.19	LHS
9	02 Sep 13	15.750	1.00	0.80	0.050	0.80	0.04	0.09	LHS
10	02 Sep 13	15.750	1.20	1.00	0.050	1.20	0.06	0.14	LHS
11	02 Sep 13	15.755	1.40	1.10	0.050	1.54	0.08	0.18	LHS
12	02 Sep 13	15.760	1.00	0.80	0.050	0.80	0.04	0.09	LHS
13	02 Sep 13	15.780	1.30	0.90	0.050	1.17	0.06	0.14	LHS
14	02 Sep 13	17.760	1.80	1.40	0.050	2.52	0.13	0.29	LHS
15	02 Sep 13	17.780	1.40	0.90	0.050	1.26	0.06	0.15	LHS
16	02 Sep 13	17.786	1.80	0.70	0.050	1.26	0.06	0.15	LHS
17	02 Sep 13	17.790	1.70	0.80	0.050	1.36	0.07	0.16	LHS
18	02 Sep 13	17.800	1.80	0.70	0.050	1.26	0.06	0.15	LHS
19	02 Sep 13	17.805	1.40	0.80	0.050	1.12	0.06	0.13	LHS
20	02 Sep 13	18.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
21	02 Sep 13	18.150	1.40	1.00	0.050	1.40	0.07	0.16	LHS
22	02 Sep 13	18.160	1.60	0.90	0.050	1.44	0.07	0.17	LHS
23	02 Sep 13	18.170	1.80	1.00	0.050	1.80	0.09	0.21	LHS
24	02 Sep 13	18.180	1.50	1.00	0.050	1.50	0.08	0.17	LHS
25	02 Sep 13	19.650	1.40	0.90	0.050	1.26	0.06	0.15	LHS
26	02 Sep 13	19.660	1.80	0.80	0.050	1.44	0.07	0.17	LHS
27	02 Sep 13	19.670	0.90	0.80	0.050	0.72	0.04	0.08	LHS
28	02 Sep 13	19.680	1.80	0.90	0.050	1.62	0.08	0.19	LHS
29	02 Sep 13	19.690	1.70	1.00	0.050	1.70	0.09	0.20	LHS
30	02 Sep 13	16.698	1.40	0.90	0.050	1.26	0.06	0.15	LHS
CARRIED FORWARD :						8,157.31	391.52	908.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,157.31	391.52	908.30	
31	03 Sep 13	19.800	1.60	0.80	0.050	1.28	0.06	0.15	LHS
32	03 Sep 13	19.806	1.40	1.00	0.050	1.40	0.07	0.16	LHS
33	03 Sep 13	19.815	1.30	0.90	0.050	1.17	0.06	0.14	LHS
34	03 Sep 13	19.820	1.60	0.90	0.050	1.44	0.07	0.17	LHS
35	03 Sep 13	19.840	1.40	1.00	0.050	1.40	0.07	0.16	LHS
36	03 Sep 13	19.860	1.20	0.80	0.050	0.96	0.05	0.11	LHS
37	03 Sep 13	19.880	1.50	1.00	0.050	1.50	0.08	0.17	LHS
38	03 Sep 13	19.790	1.20	0.90	0.050	1.08	0.05	0.13	RHS
39	03 Sep 13	19.785	1.30	0.80	0.050	1.04	0.05	0.12	RHS
40	03 Sep 13	19.770	1.20	0.70	0.050	0.84	0.04	0.10	RHS
41	03 Sep 13	19.760	1.00	0.80	0.050	0.80	0.04	0.09	RHS
42	03 Sep 13	19.750	1.30	0.70	0.050	0.91	0.05	0.11	RHS
43	03 Sep 13	19.740	1.20	1.10	0.050	1.32	0.07	0.15	RHS
44	03 Sep 13	19.730	1.40	1.00	0.050	1.40	0.07	0.16	RHS
45	03 Sep 13	19.280	1.60	0.70	0.050	1.12	0.06	0.13	RHS
46	03 Sep 13	19.270	1.40	0.80	0.050	1.12	0.06	0.13	RHS
47	03 Sep 13	19.260	1.30	0.90	0.050	1.17	0.06	0.14	RHS
48	03 Sep 13	18.830	1.40	1.00	0.050	1.40	0.07	0.16	RHS
49	03 Sep 13	18.820	1.00	0.90	0.050	0.90	0.05	0.10	RHS
50	03 Sep 13	18.810	1.20	1.00	0.050	1.20	0.06	0.14	RHS
51	03 Sep 13	18.805	1.80	0.80	0.050	1.44	0.07	0.17	RHS
52	03 Sep 13	18.800	1.74	0.90	0.050	1.57	0.08	0.18	RHS
53	03 Sep 13	18.790	1.80	1.00	0.050	1.80	0.09	0.21	RHS
54	03 Sep 13	18.780	1.40	0.90	0.050	1.26	0.06	0.15	RHS
55	03 Sep 13	18.750	1.60	1.10	0.050	1.76	0.09	0.20	RHS
56	03 Sep 13	15.360	1.40	1.20	0.050	1.68	0.08	0.19	RHS
57	03 Sep 13	15.340	14.20	0.90	0.050	12.78	0.64	1.48	RHS
58	03 Sep 13	14.560	1.60	1.00	0.050	1.60	0.08	0.19	RHS
59	03 Sep 13	14.540	1.40	0.90	0.050	1.26	0.06	0.15	RHS
60	03 Sep 13	14.550	1.30	0.80	0.050	1.04	0.05	0.12	RHS
CARRIED FORWARD :						8,206.95	394.00	914.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,206.95	394.00	914.06	
61	04 Sep 13	12.350	1.40	0.90	0.050	1.26	0.06	0.15	LHS
62	04 Sep 13	12.360	1.20	1.00	0.050	1.20	0.06	0.14	LHS
63	04 Sep 13	12.410	1.30	0.80	0.050	1.04	0.05	0.12	LHS
64	04 Sep 13	12.420	1.60	0.90	0.050	1.44	0.07	0.17	LHS
65	04 Sep 13	12.430	1.40	1.00	0.050	1.40	0.07	0.16	LHS
66	04 Sep 13	12.450	1.20	1.10	0.050	1.32	0.07	0.15	LHS
67	04 Sep 13	12.460	1.40	0.70	0.050	0.98	0.05	0.11	LHS
68	04 Sep 13	12.480	1.20	0.80	0.050	0.96	0.05	0.11	LHS
69	04 Sep 13	12.490	1.60	1.00	0.050	1.60	0.08	0.19	LHS
70	04 Sep 13	12.516	1.20	1.00	0.050	1.20	0.06	0.14	LHS
71	04 Sep 13	12.520	1.30	1.00	0.050	1.30	0.07	0.15	LHS
72	04 Sep 13	12.540	1.20	1.00	0.050	1.20	0.06	0.14	LHS
73	04 Sep 13	12.560	1.30	0.80	0.050	1.04	0.05	0.12	LHS
74	04 Sep 13	12.575	1.40	0.90	0.050	1.26	0.06	0.15	LHS
75	04 Sep 13	12.590	1.20	0.90	0.050	1.08	0.05	0.13	LHS
76	04 Sep 13	12.596	1.40	0.80	0.050	1.12	0.06	0.13	LHS
77	04 Sep 13	12.625	1.20	0.90	0.050	1.08	0.05	0.13	LHS
78	04 Sep 13	12.643	1.00	1.00	0.025	1.00	0.03	0.06	LHS
79	04 Sep 13	13.130	1.20	0.90	0.025	1.08	0.03	0.06	LHS
80	04 Sep 13	13.140	1.40	1.10	0.025	1.54	0.04	0.09	LHS
81	04 Sep 13	13.150	1.00	1.00	0.025	1.00	0.03	0.06	LHS
82	04 Sep 13	13.160	1.30	1.10	0.025	1.43	0.04	0.08	LHS
83	04 Sep 13	13.180	1.40	1.00	0.050	1.40	0.07	0.16	LHS
84	04 Sep 13	13.240	1.20	1.10	0.025	1.32	0.03	0.08	LHS
85	04 Sep 13	13.250	1.40	1.20	0.050	1.68	0.08	0.19	LHS
86	04 Sep 13	13.260	1.00	1.10	0.025	1.10	0.03	0.06	LHS
87	04 Sep 13	13.280	1.00	1.20	0.025	1.20	0.03	0.07	LHS
88	04 Sep 13	13.296	1.20	1.10	0.075	1.32	0.10	0.23	LHS
89	04 Sep 13	13.320	1.00	0.90	0.075	0.90	0.07	0.16	LHS
90	04 Sep 13	13.380	1.40	0.80	0.075	1.12	0.08	0.19	LHS
CARRIED FORWARD :						8,243.52	395.67	917.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,243.52	395.67	917.93	
91	05 Sep 13	13.430	1.40	1.20	0.075	1.68	0.13	0.29	LHS
92	05 Sep 13	13.450	1.20	1.10	0.075	1.32	0.10	0.23	LHS
93	05 Sep 13	13.460	1.40	0.90	0.075	1.26	0.09	0.22	LHS
94	05 Sep 13	13.470	1.20	1.00	0.050	1.20	0.06	0.14	LHS
95	05 Sep 13	13.485	1.30	1.00	0.025	1.30	0.03	0.08	LHS
96	05 Sep 13	13.510	1.20	0.80	0.025	0.96	0.02	0.06	LHS
97	05 Sep 13	13.525	1.40	0.50	0.500	0.70	0.35	0.81	LHS
98	05 Sep 13	13.540	1.20	0.50	0.025	0.60	0.02	0.03	LHS
99	05 Sep 13	13.555	1.40	0.50	0.025	0.70	0.02	0.04	LHS
100	05 Sep 13	13.565	1.20	0.50	0.025	0.60	0.02	0.03	LHS
101	05 Sep 13	13.576	1.40	0.50	0.050	0.70	0.04	0.08	LHS
102	05 Sep 13	13.615	1.40	0.60	0.050	0.84	0.04	0.10	LHS
103	05 Sep 13	13.626	1.20	0.70	0.025	0.84	0.02	0.05	LHS
104	05 Sep 13	13.650	1.40	3.60	0.050	5.04	0.25	0.58	LHS
105	05 Sep 13	13.650	1.20	1.00	0.050	1.20	0.06	0.14	LHS
106	05 Sep 13	13.670	1.40	2.20	0.050	3.08	0.15	0.36	LHS
107	05 Sep 13	13.685	1.20	1.30	0.050	1.56	0.08	0.18	LHS
108	05 Sep 13	13.716	1.40	1.00	0.025	1.40	0.04	0.08	LHS
109	05 Sep 13	13.726	1.20	5.20	0.050	6.24	0.31	0.72	LHS
110	05 Sep 13	13.740	1.60	4.10	0.025	6.56	0.16	0.38	LHS
111	05 Sep 13	13.760	1.20	0.60	0.025	0.72	0.02	0.04	LHS
112	05 Sep 13	13.780	1.40	0.70	0.025	0.98	0.02	0.06	LHS
113	05 Sep 13	13.816	1.20	0.50	0.025	0.60	0.02	0.03	LHS
114	05 Sep 13	13.825	1.40	0.50	0.025	0.70	0.02	0.04	LHS
115	05 Sep 13	13.840	1.20	0.70	0.025	0.84	0.02	0.05	LHS
116	05 Sep 13	13.860	1.00	0.50	0.050	0.50	0.03	0.06	LHS
117	05 Sep 13	13.870	1.20	0.70	0.050	0.84	0.04	0.10	LHS
118	05 Sep 13	13.890	1.40	0.70	0.025	0.98	0.02	0.06	LHS
119	05 Sep 13	13.936	1.20	0.80	0.025	0.96	0.02	0.06	LHS
120	05 Sep 13	13.950	1.40	0.90	0.050	1.26	0.06	0.15	LHS
CARRIED FORWARD:						8,289.68	397.93	923.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,289.68	397.93	923.18	
121	05 Sep 13	14.150	1.30	0.60	0.050	0.78	0.04	0.09	LHS
122	05 Sep 13	14.160	1.20	0.70	0.050	0.84	0.04	0.10	LHS
123	05 Sep 13	14.170	1.00	0.80	0.050	0.80	0.04	0.09	LHS
124	05 Sep 13	14.260	1.20	0.70	0.050	0.84	0.04	0.10	LHS
125	05 Sep 13	14.270	1.40	0.60	0.050	0.84	0.04	0.10	LHS
126	05 Sep 13	14.280	1.40	0.60	0.050	0.84	0.04	0.10	LHS
127	05 Sep 13	14.316	1.20	0.70	0.050	0.84	0.04	0.10	LHS
128	05 Sep 13	14.320	1.20	0.80	0.050	0.96	0.05	0.11	LHS
129	05 Sep 13	14.330	1.20	0.70	0.050	0.84	0.04	0.10	LHS
130	05 Sep 13	14.340	1.40	0.60	0.050	0.84	0.04	0.10	LHS
131	05 Sep 13	14.350	1.20	0.70	0.050	0.84	0.04	0.10	LHS
132	05 Sep 13	14.396	1.20	0.80	0.050	0.96	0.05	0.11	LHS
133	05 Sep 13	14.370	1.40	0.70	0.050	0.98	0.05	0.11	LHS
134	05 Sep 13	14.380	1.20	0.80	0.050	0.96	0.05	0.11	LHS
135	05 Sep 13	14.416	1.30	0.70	0.050	0.91	0.05	0.11	LHS
136	05 Sep 13	14.425	1.20	0.80	0.050	0.96	0.05	0.11	LHS
137	05 Sep 13	14.450	1.40	0.70	0.050	0.98	0.05	0.11	LHS
138	05 Sep 13	14.460	1.20	0.60	0.050	0.72	0.04	0.08	LHS
139	05 Sep 13	14.470	1.30	0.70	0.050	0.91	0.05	0.11	LHS
140	05 Sep 13	14.480	1.20	0.60	0.050	0.72	0.04	0.08	LHS
141	05 Sep 13	14.516	1.30	0.70	0.050	0.91	0.05	0.11	LHS
142	05 Sep 13	14.525	1.20	0.80	0.050	0.96	0.05	0.11	LHS
143	05 Sep 13	14.540	1.30	0.70	0.050	0.91	0.05	0.11	LHS
144	05 Sep 13	14.560	1.20	0.90	0.050	1.08	0.05	0.13	LHS
145	05 Sep 13	14.580	1.40	0.70	0.050	0.98	0.05	0.11	LHS
146	05 Sep 13	14.616	1.20	0.90	0.050	1.08	0.05	0.13	LHS
147	05 Sep 13	14.625	1.40	0.80	0.050	1.12	0.06	0.13	LHS
148	05 Sep 13	14.640	1.00	0.70	0.050	0.70	0.04	0.08	LHS
149	05 Sep 13	14.660	1.30	0.90	0.050	1.17	0.06	0.14	LHS
150	05 Sep 13	14.680	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD:						8,316.91	399.29	926.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,316.91	399.29	926.34	
151	06 Sep 13	14.710	1.20	0.90	0.050	1.08	0.05	0.13	LHS
152	06 Sep 13	14.725	1.30	0.80	0.050	1.04	0.05	0.12	LHS
153	06 Sep 13	14.740	1.20	1.10	0.050	1.32	0.07	0.15	LHS
154	06 Sep 13	14.755	1.00	1.00	0.050	1.00	0.05	0.12	LHS
155	06 Sep 13	14.756	1.20	1.00	0.050	1.20	0.06	0.14	LHS
156	06 Sep 13	14.770	1.40	1.10	0.050	1.54	0.08	0.18	LHS
157	06 Sep 13	14.780	1.60	1.10	0.050	1.76	0.09	0.20	LHS
158	06 Sep 13	14.795	1.40	1.00	0.050	1.40	0.07	0.16	LHS
159	06 Sep 13	14.810	1.20	1.00	0.050	1.20	0.06	0.14	LHS
160	06 Sep 13	14.825	1.00	0.90	0.050	0.90	0.05	0.10	LHS
161	06 Sep 13	14.840	1.20	0.80	0.050	0.96	0.05	0.11	LHS
162	06 Sep 13	14.850	1.40	0.90	0.050	1.26	0.06	0.15	LHS
163	06 Sep 13	14.860	1.20	0.80	0.050	0.96	0.05	0.11	LHS
164	06 Sep 13	14.870	1.30	0.90	0.050	1.17	0.06	0.14	LHS
165	06 Sep 13	14.880	1.20	1.00	0.050	1.20	0.06	0.14	LHS
166	06 Sep 13	14.890	1.30	1.10	0.050	1.43	0.07	0.17	LHS
167	06 Sep 13	14.916	1.00	0.90	0.050	0.90	0.05	0.10	LHS
168	06 Sep 13	14.926	1.20	1.00	0.050	1.20	0.06	0.14	LHS
169	06 Sep 13	14.940	1.20	0.80	0.050	0.96	0.05	0.11	LHS
170	06 Sep 13	14.950	1.30	0.70	0.050	0.91	0.05	0.11	LHS
171	06 Sep 13	14.960	1.20	0.80	0.050	0.96	0.05	0.11	LHS
172	06 Sep 13	14.970	1.30	0.70	0.050	0.91	0.05	0.11	LHS
173	06 Sep 13	14.980	1.20	0.80	0.050	0.96	0.05	0.11	LHS
174	06 Sep 13	14.990	1.00	0.70	0.050	0.70	0.04	0.08	LHS
175	06 Sep 13	15.020	1.20	0.80	0.050	0.96	0.05	0.11	LHS
176	06 Sep 13	15.030	1.30	0.70	0.050	0.91	0.05	0.11	LHS
177	06 Sep 13	15.040	1.00	0.60	0.050	0.60	0.03	0.07	LHS
178	06 Sep 13	15.050	1.20	0.90	0.050	1.08	0.05	0.13	LHS
179	06 Sep 13	15.060	1.00	0.80	0.050	0.80	0.04	0.09	LHS
180	06 Sep 13	15.080	1.20	0.70	0.050	0.84	0.04	0.10	LHS
CARRIED FORWARD :						8,349.02	400.90	930.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,349.02	400.90	930.06	
181	07 Sep 13	15.110	1.20	0.80	0.050	0.96	0.05	0.11	LHS
182	07 Sep 13	15.120	1.50	0.70	0.050	1.05	0.05	0.12	LHS
183	07 Sep 13	15.130	1.20	0.90	0.050	1.08	0.05	0.13	LHS
184	07 Sep 13	15.140	1.40	0.80	0.050	1.12	0.06	0.13	LHS
185	07 Sep 13	15.150	1.20	0.70	0.050	0.84	0.04	0.10	LHS
186	07 Sep 13	15.160	1.20	0.90	0.050	1.08	0.05	0.13	LHS
187	07 Sep 13	15.170	1.30	1.10	0.050	1.43	0.07	0.17	LHS
188	07 Sep 13	15.180	1.20	1.00	0.050	1.20	0.06	0.14	LHS
189	07 Sep 13	15.190	1.20	0.90	0.050	1.08	0.05	0.13	LHS
190	07 Sep 13	15.196	1.40	1.00	0.050	1.40	0.07	0.16	LHS
191	07 Sep 13	15.230	1.20	1.40	0.050	1.68	0.08	0.19	LHS
192	07 Sep 13	15.240	1.00	1.20	0.050	1.20	0.06	0.14	LHS
193	07 Sep 13	15.250	1.20	1.00	0.050	1.20	0.06	0.14	LHS
194	07 Sep 13	15.260	1.00	1.10	0.050	1.10	0.06	0.13	LHS
195	07 Sep 13	15.270	1.20	1.00	0.050	1.20	0.06	0.14	LHS
196	07 Sep 13	15.280	1.00	1.60	0.050	1.60	0.08	0.19	LHS
197	07 Sep 13	15.295	1.20	1.10	0.050	1.32	0.07	0.15	LHS
198	07 Sep 13	15.310	1.00	1.20	0.025	1.20	0.03	0.07	LHS
199	07 Sep 13	15.320	1.20	1.40	0.025	1.68	0.04	0.10	LHS
200	07 Sep 13	15.340	1.00	0.90	0.025	0.90	0.02	0.05	LHS
201	07 Sep 13	15.355	1.20	1.00	0.025	1.20	0.03	0.07	LHS
202	07 Sep 13	15.360	1.00	1.00	0.025	1.00	0.03	0.06	LHS
203	07 Sep 13	15.370	1.20	1.00	0.075	1.20	0.09	0.21	LHS
204	07 Sep 13	15.380	1.30	1.60	0.025	2.08	0.05	0.12	LHS
205	07 Sep 13	15.450	1.20	0.90	0.025	1.08	0.03	0.06	LHS
206	07 Sep 13	15.460	1.40	1.10	0.025	1.54	0.04	0.09	LHS
207	07 Sep 13	15.470	1.20	0.80	0.025	0.96	0.02	0.06	LHS
208	07 Sep 13	15.480	1.40	1.20	0.025	1.68	0.04	0.10	LHS
209	07 Sep 13	15.615	1.20	1.00	0.025	1.20	0.03	0.07	LHS
210	07 Sep 13	15.626	1.30	1.10	0.025	1.43	0.04	0.08	LHS
CARRIED FORWARD :						8,386.71	402.41	933.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,386.71	402.41	933.58	
211	09 Sep 13	15.630	1.20	1.10	0.025	1.32	0.03	0.08	LHS
212	09 Sep 13	15.640	1.30	1.00	0.025	1.30	0.03	0.08	LHS
213	09 Sep 13	15.650	1.20	1.10	0.025	1.32	0.03	0.08	LHS
214	09 Sep 13	15.660	1.30	1.10	0.025	1.43	0.04	0.08	LHS
215	09 Sep 13	15.670	1.00	1.00	0.025	1.00	0.03	0.06	LHS
216	09 Sep 13	15.680	1.20	1.10	0.025	1.32	0.03	0.08	LHS
217	09 Sep 13	15.690	1.40	1.20	0.050	1.68	0.08	0.19	LHS
218	09 Sep 13	15.710	1.20	1.00	0.050	1.20	0.06	0.14	LHS
219	09 Sep 13	15.720	1.40	1.10	0.050	1.54	0.08	0.18	LHS
220	09 Sep 13	15.730	1.20	1.00	0.050	1.20	0.06	0.14	LHS
221	09 Sep 13	15.740	1.40	0.90	0.050	1.26	0.06	0.15	LHS
222	09 Sep 13	15.755	1.00	0.80	0.050	0.80	0.04	0.09	LHS
223	09 Sep 13	15.760	1.20	0.90	0.050	1.08	0.05	0.13	LHS
224	09 Sep 13	15.775	1.00	0.80	0.050	0.80	0.04	0.09	LHS
225	09 Sep 13	15.786	1.20	0.80	0.050	0.96	0.05	0.11	LHS
226	09 Sep 13	15.795	1.40	0.90	0.050	1.26	0.06	0.15	LHS
227	09 Sep 13	15.810	1.20	0.80	0.050	0.96	0.05	0.11	LHS
228	09 Sep 13	15.820	1.40	1.00	0.050	1.40	0.07	0.16	LHS
229	09 Sep 13	15.830	1.20	0.90	0.050	1.08	0.05	0.13	LHS
230	09 Sep 13	15.840	1.30	0.90	0.050	1.17	0.06	0.14	LHS
231	09 Sep 13	15.860	1.00	0.80	0.050	0.80	0.04	0.09	LHS
232	09 Sep 13	15.870	1.20	1.00	0.050	1.20	0.06	0.14	LHS
233	09 Sep 13	15.890	1.30	0.90	0.050	1.17	0.06	0.14	LHS
234	09 Sep 13	15.925	1.40	1.00	0.050	1.40	0.07	0.16	LHS
235	09 Sep 13	15.940	1.20	1.00	0.050	1.20	0.06	0.14	LHS
236	09 Sep 13	15.955	1.30	1.10	0.050	1.43	0.07	0.17	LHS
237	09 Sep 13	15.965	1.00	1.20	0.050	1.20	0.06	0.14	LHS
238	09 Sep 13	15.976	1.20	0.90	0.050	1.08	0.05	0.13	LHS
239	09 Sep 13	15.980	1.00	1.00	0.050	1.00	0.05	0.12	LHS
240	09 Sep 13	16.040	1.30	1.10	0.050	1.43	0.07	0.17	LHS
CARRIED FORWARD :						8,422.70	404.02	937.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,422.70	404.02	937.31	
241	09 Sep 13	16.060	1.20	1.00	0.050	1.20	0.06	0.14	LHS
242	09 Sep 13	16.070	1.40	1.30	0.050	1.82	0.09	0.21	LHS
243	09 Sep 13	16.080	1.20	1.20	0.050	1.44	0.07	0.17	LHS
244	09 Sep 13	16.090	1.40	1.30	0.050	1.82	0.09	0.21	LHS
245	09 Sep 13	16.095	1.20	1.20	0.050	1.44	0.07	0.17	LHS
246	09 Sep 13	16.115	1.40	1.00	0.050	1.40	0.07	0.16	LHS
247	09 Sep 13	16.125	1.20	1.10	0.050	1.32	0.07	0.15	LHS
248	09 Sep 13	16.130	1.40	1.30	0.050	1.82	0.09	0.21	LHS
249	09 Sep 13	16.140	1.20	1.30	0.050	1.56	0.08	0.18	LHS
250	09 Sep 13	16.150	1.40	1.30	0.050	1.82	0.09	0.21	LHS
251	09 Sep 13	16.160	1.20	1.20	0.050	1.44	0.07	0.17	LHS
252	09 Sep 13	16.170	1.00	1.20	0.050	1.20	0.06	0.14	LHS
253	09 Sep 13	16.180	1.20	1.40	0.050	1.68	0.08	0.19	LHS
254	09 Sep 13	16.190	1.30	1.20	0.050	1.56	0.08	0.18	LHS
255	09 Sep 13	16.195	1.20	1.00	0.050	1.20	0.06	0.14	LHS
256	09 Sep 13	16.240	1.20	0.90	0.050	1.08	0.05	0.13	LHS
257	09 Sep 13	16.250	1.30	1.20	0.050	1.56	0.08	0.18	LHS
258	09 Sep 13	16.260	1.20	1.10	0.050	1.32	0.07	0.15	LHS
259	09 Sep 13	16.270	1.30	1.00	0.025	1.30	0.03	0.08	LHS
260	09 Sep 13	16.280	1.20	1.10	0.025	1.32	0.03	0.08	LHS
261	09 Sep 13	16.290	1.40	1.00	0.025	1.40	0.04	0.08	LHS
262	09 Sep 13	16.296	1.00	1.20	0.025	1.20	0.03	0.07	LHS
263	09 Sep 13	16.316	1.20	1.00	0.025	1.20	0.03	0.07	LHS
264	09 Sep 13	16.330	1.00	1.50	0.025	1.50	0.04	0.09	LHS
265	09 Sep 13	16.340	1.20	1.10	0.025	1.32	0.03	0.08	LHS
266	09 Sep 13	16.360	1.40	1.00	0.025	1.40	0.04	0.08	LHS
267	09 Sep 13	16.370	1.20	1.10	0.025	1.32	0.03	0.08	LHS
268	09 Sep 13	16.385	1.40	0.90	0.025	1.26	0.03	0.07	LHS
269	09 Sep 13	16.396	1.00	1.00	0.025	1.00	0.03	0.06	LHS
270	09 Sep 13	16.410	1.20	1.10	0.025	1.32	0.03	0.08	LHS
CARRIED FORWARD :						8,464.92	405.74	941.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,464.92	405.74	941.30	
271	10 Sep 13	19.940	1.80	1.00	0.025	1.80	0.05	0.10	LHS
272	10 Sep 13	19.950	1.60	0.90	0.025	1.44	0.04	0.08	LHS
273	10 Sep 13	19.960	1.40	1.00	0.025	1.40	0.04	0.08	LHS
274	10 Sep 13	19.970	1.60	1.10	0.025	1.76	0.04	0.10	LHS
275	10 Sep 13	19.980	1.30	0.90	0.025	1.17	0.03	0.07	LHS
276	10 Sep 13	20.010	1.40	1.00	0.025	1.40	0.04	0.08	LHS
277	10 Sep 13	20.015	1.30	1.10	0.025	1.43	0.04	0.08	LHS
278	10 Sep 13	20.025	1.40	1.00	0.025	1.40	0.04	0.08	LHS
279	10 Sep 13	20.036	1.20	0.90	0.025	1.08	0.03	0.06	LHS
280	10 Sep 13	20.055	1.30	1.40	0.025	1.82	0.05	0.11	LHS
281	10 Sep 13	20.680	1.40	1.50	0.025	2.10	0.05	0.12	LHS
282	10 Sep 13	20.080	1.60	1.20	0.025	1.92	0.05	0.11	LHS
283	10 Sep 13	20.126	1.40	1.10	0.025	1.54	0.04	0.09	LHS
284	10 Sep 13	20.135	1.20	1.20	0.025	1.44	0.04	0.08	LHS
285	10 Sep 13	20.140	1.40	1.00	0.025	1.40	0.04	0.08	LHS
286	10 Sep 13	20.150	1.60	1.10	0.025	1.76	0.04	0.10	LHS
287	10 Sep 13	20.215	1.20	0.90	0.025	1.08	0.03	0.06	LHS
288	10 Sep 13	20.220	1.40	1.00	0.025	1.40	0.04	0.08	LHS
289	10 Sep 13	20.230	1.60	0.90	0.025	1.44	0.04	0.08	LHS
290	10 Sep 13	25.840	1.40	1.20	0.025	1.68	0.04	0.10	LHS
291	10 Sep 13	25.860	1.60	1.10	0.025	1.76	0.04	0.10	LHS
292	10 Sep 13	25.860	1.40	1.20	0.075	1.68	0.13	0.29	LHS
293	10 Sep 13	25.930	1.20	1.10	0.050	1.32	0.07	0.15	LHS
294	10 Sep 13	25.945	1.30	1.00	0.025	1.30	0.03	0.08	LHS
295	10 Sep 13	25.955	1.60	1.40	0.050	2.24	0.11	0.26	LHS
296	10 Sep 13	25.966	1.40	1.20	0.050	1.68	0.08	0.19	LHS
297	10 Sep 13	25.970	1.60	1.10	0.050	1.76	0.09	0.20	LHS
298	10 Sep 13	25.980	1.20	1.20	0.025	1.44	0.04	0.08	LHS
299	10 Sep 13	26.020	1.40	1.20	0.025	1.68	0.04	0.10	LHS
300	10 Sep 13	26.030	1.20	0.80	0.025	0.96	0.02	0.06	LHS
CARRIED FORWARD :						8,511.20	407.16	944.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,511.20	407.16	944.59	
301	11 Sep 13	8.940	1.40	1.40	0.025	1.96	0.05	0.11	LHS
302	11 Sep 13	8.950	1.20	1.10	0.025	1.32	0.03	0.08	LHS
303	11 Sep 13	8.960	1.60	1.20	0.025	1.92	0.05	0.11	LHS
304	11 Sep 13	9.050	0.80	1.30	0.025	1.04	0.03	0.06	LHS
305	11 Sep 13	9.060	1.40	1.20	0.025	1.68	0.04	0.10	LHS
306	11 Sep 13	9.070	1.20	1.30	0.025	1.56	0.04	0.09	LHS
307	11 Sep 13	9.080	1.80	0.80	0.050	1.44	0.07	0.17	LHS
308	11 Sep 13	9.087	1.60	1.00	0.050	1.60	0.08	0.19	LHS
309	11 Sep 13	9.090	1.70	0.80	0.050	1.36	0.07	0.16	LHS
310	11 Sep 13	9.095	1.80	0.90	0.050	1.62	0.08	0.19	LHS
311	11 Sep 13	9.110	1.60	1.00	0.050	1.60	0.08	0.19	LHS
312	11 Sep 13	9.115	1.40	0.90	0.050	1.26	0.06	0.15	LHS
313	11 Sep 13	9.120	1.20	1.00	0.050	1.20	0.06	0.14	LHS
314	11 Sep 13	9.130	1.60	0.90	0.050	1.44	0.07	0.17	LHS
315	11 Sep 13	9.140	1.20	1.10	0.050	1.32	0.07	0.15	LHS
316	11 Sep 13	9.150	1.30	0.90	0.050	1.17	0.06	0.14	LHS
317	11 Sep 13	9.160	1.60	1.00	0.050	1.60	0.08	0.19	LHS
318	11 Sep 13	9.170	1.40	1.00	0.050	1.40	0.07	0.16	LHS
319	11 Sep 13	9.750	1.20	1.00	0.050	1.20	0.06	0.14	LHS
320	11 Sep 13	9.760	1.30	0.90	0.050	1.17	0.06	0.14	LHS
321	11 Sep 13	9.760	1.60	0.80	0.050	1.28	0.06	0.15	LHS
322	11 Sep 13	9.780	1.40	1.00	0.050	1.40	0.07	0.16	LHS
323	11 Sep 13	10.630	1.30	0.90	0.050	1.17	0.06	0.14	LHS
324	11 Sep 13	10.640	1.60	0.90	0.050	1.44	0.07	0.17	LHS
325	11 Sep 13	10.650	1.20	1.00	0.050	1.20	0.06	0.14	LHS
326	11 Sep 13	10.680	1.30	1.10	0.050	1.43	0.07	0.17	LHS
327	11 Sep 13	11.850	1.20	1.00	0.050	1.20	0.06	0.14	LHS
328	11 Sep 13	11.860	1.40	1.20	0.050	1.68	0.08	0.19	LHS
329	11 Sep 13	15.740	1.30	0.90	0.050	1.17	0.06	0.14	LHS
330	11 Sep 13	15.750	1.60	0.80	0.050	1.28	0.06	0.15	LHS
CARRIED FORWARD :						8,553.31	409.03	948.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,553.31	409.03	948.92	
331	12 Sep 13	23.191	2.60	0.90	0.050	2.34	0.12	0.27	LHS
332	12 Sep 13	23.197	2.00	1.00	0.050	2.00	0.10	0.23	LHS
333	12 Sep 13	23.199	2.00	0.80	0.050	1.60	0.08	0.19	LHS
334	12 Sep 13	23.201	2.00	0.90	0.050	1.80	0.09	0.21	LHS
335	12 Sep 13	23.203	2.00	0.80	0.050	1.60	0.08	0.19	LHS
336	12 Sep 13	23.204	2.00	1.10	0.050	2.20	0.11	0.26	LHS
337	12 Sep 13	23.206	2.00	0.90	0.050	1.80	0.09	0.21	LHS
338	12 Sep 13	23.208	2.00	0.80	0.050	1.60	0.08	0.19	LHS
339	12 Sep 13	23.210	2.00	0.90	0.050	1.80	0.09	0.21	LHS
340	12 Sep 13	23.210	2.00	1.00	0.050	2.00	0.10	0.23	LHS
341	12 Sep 13	23.212	2.00	0.80	0.050	1.60	0.08	0.19	LHS
342	12 Sep 13	23.212	2.00	1.00	0.050	2.00	0.10	0.23	LHS
343	12 Sep 13	23.214	2.00	1.20	0.050	2.40	0.12	0.28	LHS
344	12 Sep 13	23.214	2.00	0.90	0.050	1.80	0.09	0.21	LHS
345	12 Sep 13	23.245	2.80	0.80	0.050	2.24	0.11	0.26	LHS
346	12 Sep 13	23.245	2.00	1.00	0.050	2.00	0.10	0.23	LHS
347	12 Sep 13	23.247	2.40	0.80	0.050	1.92	0.10	0.22	LHS
348	12 Sep 13	18.450	1.20	0.90	0.050	1.08	0.05	0.13	LHS
349	12 Sep 13	18.460	1.40	0.70	0.050	0.98	0.05	0.11	LHS
350	12 Sep 13	18.480	1.20	1.20	0.050	1.44	0.07	0.17	LHS
351	12 Sep 13	18.520	1.40	0.90	0.050	1.26	0.06	0.15	LHS
352	12 Sep 13	18.535	1.00	1.00	0.050	1.00	0.05	0.12	LHS
353	12 Sep 13	18.546	1.20	1.00	0.050	1.20	0.06	0.14	LHS
354	12 Sep 13	18.560	1.30	0.90	0.050	1.17	0.06	0.14	LHS
355	12 Sep 13	18.580	1.20	1.00	0.050	1.20	0.06	0.14	LHS
356	12 Sep 13	18.610	1.30	0.90	0.050	1.17	0.06	0.14	LHS
357	12 Sep 13	18.620	1.20	1.40	0.050	1.68	0.08	0.19	LHS
358	12 Sep 13	18.640	1.20	1.30	0.050	1.56	0.08	0.18	LHS
359	12 Sep 13	18.650	1.00	1.30	0.050	1.30	0.07	0.15	LHS
360	12 Sep 13	18.680	1.20	1.40	0.050	1.68	0.08	0.19	LHS
CARRIED FORWARD :						8,602.73	411.50	954.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,602.73	411.50	954.66	
361	12 Sep 13	18.690	1.30	1.20	0.050	1.56	0.08	0.18	LHS
362	12 Sep 13	18.730	1.00	1.30	0.050	1.30	0.07	0.15	LHS
363	12 Sep 13	18.740	1.20	1.20	0.050	1.44	0.07	0.17	LHS
364	12 Sep 13	18.750	1.40	1.10	0.050	1.54	0.08	0.18	LHS
365	12 Sep 13	18.760	1.00	1.20	0.050	1.20	0.06	0.14	LHS
366	12 Sep 13	18.780	1.20	1.30	0.050	1.56	0.08	0.18	LHS
367	12 Sep 13	18.790	1.00	0.80	0.050	0.80	0.04	0.09	LHS
368	12 Sep 13	18.810	1.20	1.10	0.050	1.32	0.07	0.15	LHS
369	12 Sep 13	18.830	1.00	0.90	0.050	0.90	0.05	0.10	LHS
370	12 Sep 13	18.840	1.10	0.90	0.050	0.99	0.05	0.11	LHS
371	12 Sep 13	18.860	1.20	0.80	0.050	0.96	0.05	0.11	LHS
372	12 Sep 13	18.870	1.00	0.70	0.050	0.70	0.04	0.08	LHS
373	12 Sep 13	18.880	1.20	0.90	0.050	1.08	0.05	0.13	LHS
374	12 Sep 13	18.915	1.00	0.80	0.050	0.80	0.04	0.09	LHS
375	12 Sep 13	18.920	1.20	0.90	0.050	1.08	0.05	0.13	LHS
376	12 Sep 13	18.940	1.40	0.80	0.050	1.12	0.06	0.13	LHS
377	13 Sep 13	18.960	1.00	1.00	0.050	1.00	0.05	0.12	LHS
378	13 Sep 13	18.970	1.20	0.80	0.050	0.96	0.05	0.11	LHS
379	13 Sep 13	18.980	1.40	0.70	0.050	0.98	0.05	0.11	LHS
380	13 Sep 13	18.995	1.30	0.90	0.050	1.17	0.06	0.14	LHS
381	13 Sep 13	18.996	1.20	0.80	0.050	0.96	0.05	0.11	LHS
382	13 Sep 13	19.020	1.40	0.70	0.050	0.98	0.05	0.11	LHS
383	13 Sep 13	19.035	1.20	0.90	0.050	1.08	0.05	0.13	LHS
384	13 Sep 13	19.050	1.30	0.80	0.050	1.04	0.05	0.12	LHS
385	13 Sep 13	19.060	1.20	1.00	0.050	1.20	0.06	0.14	LHS
386	13 Sep 13	19.070	1.30	0.90	0.050	1.17	0.06	0.14	LHS
387	13 Sep 13	19.080	1.20	0.80	0.050	0.96	0.05	0.11	LHS
388	13 Sep 13	19.095	1.00	0.90	0.050	0.90	0.05	0.10	LHS
389	13 Sep 13	19.120	1.20	0.80	0.050	0.96	0.05	0.11	LHS
390	13 Sep 13	19.140	1.50	1.20	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD :						8,636.24	413.18	958.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,636.24	413.18	958.54	
391	13 Sep 13	19.160	1.20	0.70	0.050	0.84	0.04	0.10	LHS
392	13 Sep 13	19.180	1.40	0.70	0.050	0.98	0.05	0.11	LHS
393	13 Sep 13	19.195	1.00	0.80	0.050	0.80	0.04	0.09	LHS
394	13 Sep 13	19.215	1.20	0.90	0.050	1.08	0.05	0.13	LHS
395	13 Sep 13	19.226	1.00	1.00	0.050	1.00	0.05	0.12	LHS
396	13 Sep 13	19.230	1.20	0.80	0.050	0.96	0.05	0.11	LHS
397	13 Sep 13	19.245	1.30	0.90	0.050	1.17	0.06	0.14	LHS
398	13 Sep 13	19.260	1.00	0.80	0.050	0.80	0.04	0.09	LHS
399	13 Sep 13	19.270	1.20	0.90	0.050	1.08	0.05	0.13	LHS
400	13 Sep 13	19.280	1.00	0.90	0.050	0.90	0.05	0.10	LHS
401	13 Sep 13	19.325	1.20	1.00	0.050	1.20	0.06	0.14	LHS
402	13 Sep 13	19.340	1.00	0.90	0.050	0.90	0.05	0.10	LHS
403	13 Sep 13	19.360	1.20	1.00	0.050	1.20	0.06	0.14	LHS
404	13 Sep 13	19.380	1.10	1.10	0.050	1.21	0.06	0.14	LHS
405	13 Sep 13	19.416	1.00	1.00	0.050	1.00	0.05	0.12	LHS
406	13 Sep 13	19.430	1.20	1.10	0.050	1.32	0.07	0.15	LHS
407	14 Sep 13	19.450	1.00	0.90	0.050	0.90	0.05	0.10	LHS
408	14 Sep 13	19.465	1.20	1.00	0.050	1.20	0.06	0.14	LHS
409	14 Sep 13	19.476	1.00	1.10	0.050	1.10	0.06	0.13	LHS
410	14 Sep 13	19.480	1.10	1.00	0.050	1.10	0.06	0.13	LHS
411	14 Sep 13	19.495	1.00	0.90	0.050	0.90	0.05	0.10	LHS
412	14 Sep 13	19.497	1.20	0.80	0.050	0.96	0.05	0.11	LHS
413	14 Sep 13	19.510	1.00	1.00	0.050	1.00	0.05	0.12	LHS
414	14 Sep 13	19.526	1.20	0.90	0.050	1.08	0.05	0.13	LHS
415	14 Sep 13	19.540	1.30	1.00	0.050	1.30	0.07	0.15	LHS
416	14 Sep 13	19.560	1.20	1.20	0.050	1.44	0.07	0.17	LHS
417	14 Sep 13	19.570	1.40	0.90	0.050	1.26	0.06	0.15	LHS
418	14 Sep 13	19.580	1.20	1.00	0.050	1.20	0.06	0.14	LHS
419	14 Sep 13	19.615	1.00	0.90	0.050	0.90	0.05	0.10	LHS
420	14 Sep 13	19.620	1.30	0.70	0.050	0.91	0.05	0.11	LHS
CARRIED FORWARD :						8,667.93	414.76	962.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,667.93	414.76	962.22	
421	14 Sep 13	19.640	1.00	1.00	0.050	1.00	0.05	0.12	LHS
422	14 Sep 13	19.650	1.20	1.30	0.050	1.56	0.08	0.18	LHS
423	14 Sep 13	19.670	1.00	1.20	0.050	1.20	0.06	0.14	LHS
424	14 Sep 13	19.680	1.20	1.30	0.050	1.56	0.08	0.18	LHS
425	14 Sep 13	19.716	1.00	1.10	0.050	1.10	0.06	0.13	LHS
426	14 Sep 13	19.720	1.20	1.00	0.050	1.20	0.06	0.14	LHS
427	14 Sep 13	19.740	1.30	0.80	0.050	1.04	0.05	0.12	LHS
428	14 Sep 13	19.760	1.40	0.90	0.050	1.26	0.06	0.15	LHS
429	14 Sep 13	19.780	1.20	0.80	0.050	0.96	0.05	0.11	LHS
430	14 Sep 13	19.815	1.00	0.90	0.050	0.90	0.05	0.10	LHS
431	14 Sep 13	19.830	1.00	1.20	0.050	1.20	0.06	0.14	LHS
432	14 Sep 13	19.840	1.10	1.30	0.050	1.43	0.07	0.17	LHS
433	14 Sep 13	19.860	1.30	1.20	0.050	1.56	0.08	0.18	LHS
434	14 Sep 13	19.870	1.20	1.10	0.050	1.32	0.07	0.15	LHS
435	14 Sep 13	19.960	1.00	1.00	0.050	1.00	0.05	0.12	LHS
436	14 Sep 13	19.980	1.30	1.10	0.050	1.43	0.07	0.17	LHS
437	17 Sep 13	20.050	1.20	1.00	0.050	1.20	0.06	0.14	LHS
438	17 Sep 13	20.060	1.00	0.90	0.050	0.90	0.05	0.10	LHS
439	17 Sep 13	20.070	1.20	0.80	0.050	0.96	0.05	0.11	LHS
440	17 Sep 13	20.080	1.00	1.00	0.050	1.00	0.05	0.12	LHS
441	17 Sep 13	20.090	1.00	1.20	0.050	1.20	0.06	0.14	LHS
442	17 Sep 13	20.110	1.20	1.00	0.050	1.20	0.06	0.14	LHS
443	17 Sep 13	20.120	1.00	0.80	0.050	0.80	0.04	0.09	LHS
444	17 Sep 13	20.130	1.20	1.30	0.050	1.56	0.08	0.18	LHS
445	17 Sep 13	20.140	1.00	1.20	0.050	1.20	0.06	0.14	LHS
446	17 Sep 13	20.150	1.20	1.10	0.050	1.32	0.07	0.15	LHS
447	17 Sep 13	20.160	1.30	0.80	0.050	1.04	0.05	0.12	LHS
448	17 Sep 13	20.170	1.00	0.70	0.050	0.70	0.04	0.08	LHS
449	17 Sep 13	20.080	1.20	0.80	0.050	0.96	0.05	0.11	LHS
450	17 Sep 13	20.190	1.00	0.80	0.050	0.80	0.04	0.09	LHS
CARRIED FORWARD :						8,702.49	416.49	966.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,702.49	416.49	966.23	
451	17 Sep 13	20.230	1.20	0.60	0.050	0.72	0.04	0.08	LHS
452	17 Sep 13	20.350	1.00	1.00	0.050	1.00	0.05	0.12	LHS
453	17 Sep 13	23.140	1.20	1.00	0.050	1.20	0.06	0.14	LHS
454	17 Sep 13	23.160	1.30	0.90	0.050	1.17	0.06	0.14	LHS
455	17 Sep 13	23.170	1.00	0.90	0.050	0.90	0.05	0.10	LHS
456	17 Sep 13	23.180	1.00	0.80	0.050	0.80	0.04	0.09	LHS
457	17 Sep 13	23.190	1.20	1.30	0.050	1.56	0.08	0.18	LHS
458	17 Sep 13	23.220	1.00	0.70	0.050	0.70	0.04	0.08	LHS
459	17 Sep 13	23.240	1.20	0.60	0.050	0.72	0.04	0.08	LHS
460	17 Sep 13	23.260	1.00	0.80	0.050	0.80	0.04	0.09	LHS
461	17 Sep 13	23.280	1.20	1.10	0.050	1.32	0.07	0.15	LHS
462	17 Sep 13	23.310	1.00	0.70	0.050	0.70	0.04	0.08	LHS
463	17 Sep 13	23.340	1.20	1.00	0.050	1.20	0.06	0.14	LHS
464	17 Sep 13	23.360	1.00	0.90	0.050	0.90	0.05	0.10	LHS
465	17 Sep 13	23.380	1.20	0.80	0.050	0.96	0.05	0.11	LHS
466	17 Sep 13	23.450	1.20	0.90	0.050	1.08	0.05	0.13	LHS
467	18 Sep 13	23.460	1.00	1.10	0.050	1.10	0.06	0.13	LHS
468	18 Sep 13	23.470	1.20	1.00	0.050	1.20	0.06	0.14	LHS
469	18 Sep 13	23.480	1.00	1.00	0.050	1.00	0.05	0.12	LHS
470	18 Sep 13	23.510	1.20	0.80	0.050	0.96	0.05	0.11	LHS
471	18 Sep 13	23.520	1.40	1.20	0.050	1.68	0.08	0.19	LHS
472	18 Sep 13	23.540	1.00	1.10	0.050	1.10	0.06	0.13	LHS
473	18 Sep 13	23.560	1.20	1.00	0.050	1.20	0.06	0.14	LHS
474	18 Sep 13	23.570	1.40	0.90	0.050	1.26	0.06	0.15	LHS
475	18 Sep 13	23.580	1.00	0.80	0.050	0.80	0.04	0.09	LHS
476	18 Sep 13	23.610	1.20	0.70	0.050	0.84	0.04	0.10	LHS
477	18 Sep 13	23.620	1.00	0.90	0.050	0.90	0.05	0.10	LHS
478	18 Sep 13	23.640	1.20	0.80	0.050	0.96	0.05	0.11	LHS
479	18 Sep 13	23.650	1.00	0.90	0.050	0.90	0.05	0.10	LHS
480	18 Sep 13	23.670	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						8,733.32	418.03	969.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,733.32	418.03	969.80	
481	18 Sep 13	23.680	1.00	0.90	0.050	0.90	0.05	0.10	LHS
482	18 Sep 13	23.710	1.20	0.80	0.050	0.96	0.05	0.11	LHS
483	18 Sep 13	23.725	1.40	0.80	0.050	1.12	0.06	0.13	LHS
484	18 Sep 13	23.740	1.20	1.00	0.050	1.20	0.06	0.14	LHS
485	18 Sep 13	23.750	1.30	0.90	0.050	1.17	0.06	0.14	LHS
486	18 Sep 13	23.760	1.00	1.00	0.050	1.00	0.05	0.12	LHS
487	18 Sep 13	23.780	1.20	0.90	0.050	1.08	0.05	0.13	LHS
488	18 Sep 13	23.816	1.00	1.00	0.050	1.00	0.05	0.12	LHS
489	18 Sep 13	23.825	1.00	0.90	0.050	0.90	0.05	0.10	LHS
490	18 Sep 13	23.850	1.20	1.00	0.050	1.20	0.06	0.14	LHS
491	18 Sep 13	23.860	1.40	0.90	0.050	1.26	0.06	0.15	LHS
492	18 Sep 13	23.870	1.00	0.80	0.050	0.80	0.04	0.09	LHS
493	18 Sep 13	23.910	1.30	0.80	0.050	1.04	0.05	0.12	LHS
494	18 Sep 13	23.926	1.20	1.00	0.050	1.20	0.06	0.14	LHS
495	18 Sep 13	23.950	1.40	0.90	0.050	1.26	0.06	0.15	LHS
496	18 Sep 13	23.960	1.60	1.00	0.050	1.60	0.08	0.19	LHS
497	19 Sep 13	4.220	1.20	0.90	0.050	1.08	0.05	0.13	LHS
498	19 Sep 13	4.230	1.40	1.00	0.050	1.40	0.07	0.16	LHS
499	19 Sep 13	4.240	1.60	0.90	0.050	1.44	0.07	0.17	LHS
500	19 Sep 13	4.250	1.80	1.00	0.050	1.80	0.09	0.21	LHS
501	19 Sep 13	4.250	1.40	0.80	0.050	1.12	0.06	0.13	LHS
502	19 Sep 13	4.260	1.45	1.00	0.050	1.45	0.07	0.17	LHS
503	19 Sep 13	4.270	1.20	0.90	0.050	1.08	0.05	0.13	LHS
504	19 Sep 13	4.280	1.30	1.00	0.050	1.30	0.07	0.15	LHS
505	19 Sep 13	7.650	1.20	0.90	0.050	1.08	0.05	0.13	LHS
506	19 Sep 13	7.650	1.40	0.90	0.050	1.26	0.06	0.15	LHS
507	19 Sep 13	7.660	1.30	1.00	0.050	1.30	0.07	0.15	LHS
508	19 Sep 13	7.680	1.40	0.90	0.050	1.26	0.06	0.15	LHS
509	19 Sep 13	8.010	1.80	0.80	0.050	1.44	0.07	0.17	LHS
510	19 Sep 13	8.015	1.60	0.80	0.050	1.28	0.06	0.15	LHS
CARRIED FORWARD :						8,769.30	419.83	973.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,769.30	419.83	973.98	
511	19 Sep 13	8.025	1.40	0.90	0.050	1.26	0.06	0.15	LHS
512	19 Sep 13	8.040	1.30	0.80	0.050	1.04	0.05	0.12	LHS
513	19 Sep 13	8.050	1.20	0.90	0.050	1.08	0.05	0.13	LHS
514	19 Sep 13	8.060	1.40	1.00	0.050	1.40	0.07	0.16	LHS
515	19 Sep 13	8.070	1.20	0.80	0.050	0.96	0.05	0.11	LHS
516	19 Sep 13	8.080	1.40	1.00	0.050	1.40	0.07	0.16	LHS
517	19 Sep 13	9.750	1.60	1.20	0.050	1.92	0.10	0.22	LHS
518	19 Sep 13	9.760	1.40	0.90	0.050	1.26	0.06	0.15	LHS
519	19 Sep 13	9.780	1.20	0.80	0.050	0.96	0.05	0.11	LHS
520	19 Sep 13	9.810	1.30	1.00	0.050	1.30	0.07	0.15	LHS
521	19 Sep 13	9.830	1.20	0.80	0.050	0.96	0.05	0.11	LHS
522	19 Sep 13	9.840	1.40	0.90	0.050	1.26	0.06	0.15	LHS
523	19 Sep 13	9.860	1.20	0.70	0.050	0.84	0.04	0.10	LHS
524	19 Sep 13	9.870	1.30	1.20	0.050	1.56	0.08	0.18	LHS
525	19 Sep 13	10.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
526	19 Sep 13	10.160	1.10	1.00	0.050	1.10	0.06	0.13	LHS
527	19 Sep 13	10.180	1.30	1.00	0.050	1.30	0.07	0.15	LHS
528	20 Sep 13	8.100	1.20	0.90	0.050	1.08	0.05	0.13	LHS
529	20 Sep 13	8.115	1.40	1.00	0.050	1.40	0.07	0.16	LHS
530	20 Sep 13	8.125	1.60	0.90	0.050	1.44	0.07	0.17	LHS
531	20 Sep 13	8.135	1.30	1.40	0.050	1.82	0.09	0.21	LHS
532	20 Sep 13	8.146	1.20	1.30	0.050	1.56	0.08	0.18	LHS
533	20 Sep 13	8.155	1.40	1.30	0.050	1.82	0.09	0.21	LHS
534	20 Sep 13	8.167	1.30	1.40	0.050	1.82	0.09	0.21	LHS
535	20 Sep 13	8.180	1.60	1.20	0.050	1.92	0.10	0.22	LHS
536	20 Sep 13	8.196	1.40	1.30	0.050	1.82	0.09	0.21	LHS
537	20 Sep 13	10.350	1.60	1.20	0.050	1.92	0.10	0.22	LHS
538	20 Sep 13	10.370	1.30	1.10	0.050	1.43	0.07	0.17	LHS
539	20 Sep 13	10.390	1.20	1.20	0.050	1.44	0.07	0.17	LHS
540	20 Sep 13	10.420	1.10	1.30	0.050	1.43	0.07	0.17	LHS
CARRIED FORWARD :						8,810.88	421.91	978.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,810.88	421.91	978.80	
541	20 Sep 13	10.440	1.30	0.80	0.050	1.04	0.05	0.12	LHS
542	20 Sep 13	10.460	1.20	1.10	0.050	1.32	0.07	0.15	LHS
543	20 Sep 13	10.620	1.40	0.90	0.050	1.26	0.06	0.15	LHS
544	20 Sep 13	10.640	1.20	0.90	0.050	1.08	0.05	0.13	LHS
545	20 Sep 13	10.660	1.30	0.80	0.050	1.04	0.05	0.12	LHS
546	20 Sep 13	10.680	1.20	0.70	0.050	0.84	0.04	0.10	LHS
547	20 Sep 13	10.690	1.30	0.90	0.050	1.17	0.06	0.14	LHS
548	20 Sep 13	10.740	1.20	0.80	0.050	0.96	0.05	0.11	LHS
549	20 Sep 13	10.750	1.40	0.90	0.050	1.26	0.06	0.15	LHS
550	20 Sep 13	10.765	1.20	0.80	0.050	0.96	0.05	0.11	LHS
551	20 Sep 13	10.780	1.30	1.00	0.050	1.30	0.07	0.15	LHS
552	20 Sep 13	10.810	1.20	0.80	0.050	0.96	0.05	0.11	LHS
553	20 Sep 13	10.830	1.30	0.70	0.050	0.91	0.05	0.11	LHS
554	20 Sep 13	10.840	1.20	0.90	0.050	1.08	0.05	0.13	LHS
555	20 Sep 13	10.860	1.30	0.80	0.050	1.04	0.05	0.12	LHS
556	20 Sep 13	10.875	1.20	0.70	0.050	0.84	0.04	0.10	LHS
557	20 Sep 13	10.890	1.30	0.90	0.050	1.17	0.06	0.14	LHS
558	21 Sep 13	12.120	1.40	0.80	0.050	1.12	0.06	0.13	LHS
559	21 Sep 13	12.140	1.60	1.00	0.050	1.60	0.08	0.19	LHS
560	21 Sep 13	12.155	1.40	0.90	0.050	1.26	0.06	0.15	LHS
561	21 Sep 13	12.160	1.20	0.80	0.050	0.96	0.05	0.11	LHS
562	21 Sep 13	12.180	1.40	0.90	0.050	1.26	0.06	0.15	LHS
563	21 Sep 13	12.240	1.20	0.80	0.050	0.96	0.05	0.11	LHS
564	21 Sep 13	12.260	1.30	1.20	0.050	1.56	0.08	0.18	LHS
565	21 Sep 13	12.270	1.20	0.70	0.050	0.84	0.04	0.10	LHS
566	21 Sep 13	12.280	1.30	0.70	0.050	0.91	0.05	0.11	LHS
567	21 Sep 13	12.290	1.20	0.80	0.050	0.96	0.05	0.11	LHS
568	21 Sep 13	12.350	1.40	0.90	0.050	1.26	0.06	0.15	LHS
569	21 Sep 13	12.360	1.20	1.00	0.050	1.20	0.06	0.14	LHS
570	21 Sep 13	12.370	1.40	0.80	0.050	1.12	0.06	0.13	LHS
CARRIED FORWARD :						8,844.12	423.57	982.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,844.12	423.57	982.66	
571	21 Sep 13	12.380	1.20	0.90	0.050	1.08	0.05	0.13	LHS
572	21 Sep 13	12.390	1.60	0.80	0.050	1.28	0.06	0.15	LHS
573	21 Sep 13	12.410	1.20	0.90	0.050	1.08	0.05	0.13	LHS
574	21 Sep 13	12.430	1.40	0.90	0.050	1.26	0.06	0.15	LHS
575	21 Sep 13	12.640	1.20	1.00	0.050	1.20	0.06	0.14	LHS
576	21 Sep 13	12.665	1.40	0.90	0.050	1.26	0.06	0.15	LHS
577	21 Sep 13	12.680	1.20	1.00	0.050	1.20	0.06	0.14	LHS
578	21 Sep 13	12.690	1.40	1.10	0.050	1.54	0.08	0.18	LHS
579	21 Sep 13	12.830	1.20	1.00	0.050	1.20	0.06	0.14	LHS
580	21 Sep 13	12.840	1.20	1.10	0.050	1.32	0.07	0.15	LHS
581	21 Sep 13	12.860	1.30	0.90	0.050	1.17	0.06	0.14	LHS
582	21 Sep 13	12.880	1.40	1.00	0.050	1.40	0.07	0.16	LHS
583	21 Sep 13	12.916	1.20	1.10	0.050	1.32	0.07	0.15	LHS
584	21 Sep 13	12.926	1.30	1.00	0.050	1.30	0.07	0.15	LHS
585	21 Sep 13	12.940	1.20	0.90	0.050	1.08	0.05	0.13	LHS
586	21 Sep 13	12.950	1.40	0.80	0.050	1.12	0.06	0.13	LHS
587	21 Sep 13	12.960	1.20	1.00	0.050	1.20	0.06	0.14	LHS
588	22 Sep 13	16.850	1.40	0.90	0.050	1.26	0.06	0.15	LHS
589	22 Sep 13	16.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
590	22 Sep 13	16.870	1.40	1.20	0.050	1.68	0.08	0.19	LHS
591	22 Sep 13	16.880	1.20	0.90	0.050	1.08	0.05	0.13	LHS
592	22 Sep 13	16.895	1.30	1.00	0.050	1.30	0.07	0.15	LHS
593	22 Sep 13	16.915	1.00	0.90	0.050	0.90	0.05	0.10	LHS
594	22 Sep 13	16.930	1.20	0.70	0.050	0.84	0.04	0.10	LHS
595	22 Sep 13	16.940	1.40	1.00	0.050	1.40	0.07	0.16	LHS
596	22 Sep 13	16.960	1.20	1.30	0.050	1.56	0.08	0.18	LHS
597	22 Sep 13	16.970	1.30	1.20	0.050	1.56	0.08	0.18	LHS
598	22 Sep 13	16.985	1.20	1.30	0.050	1.56	0.08	0.18	LHS
599	22 Sep 13	16.990	1.00	1.10	0.050	1.10	0.06	0.13	LHS
600	22 Sep 13	17.040	1.40	1.00	0.050	1.40	0.07	0.16	LHS
CARRIED FORWARD :						8,881.97	425.46	987.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,881.97	425.46	987.05	
601	22 Sep 13	17.060	1.20	0.80	0.050	0.96	0.05	0.11	LHS
602	22 Sep 13	17.070	1.30	0.90	0.050	1.17	0.06	0.14	LHS
603	22 Sep 13	17.080	1.00	0.80	0.050	0.80	0.04	0.09	LHS
604	22 Sep 13	17.116	1.20	0.90	0.050	1.08	0.05	0.13	LHS
605	22 Sep 13	17.126	1.40	1.20	0.050	1.68	0.08	0.19	LHS
606	22 Sep 13	17.140	1.20	1.30	0.050	1.56	0.08	0.18	LHS
607	22 Sep 13	17.160	1.30	1.20	0.050	1.56	0.08	0.18	LHS
608	22 Sep 13	17.170	1.20	1.10	0.050	1.32	0.07	0.15	LHS
609	22 Sep 13	17.185	1.00	1.00	0.050	1.00	0.05	0.12	LHS
610	22 Sep 13	17.250	1.20	1.10	0.050	1.32	0.07	0.15	LHS
611	22 Sep 13	17.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
612	22 Sep 13	17.270	1.00	0.90	0.050	0.90	0.05	0.10	LHS
613	22 Sep 13	17.280	1.20	0.80	0.050	0.96	0.05	0.11	LHS
614	22 Sep 13	17.290	1.00	1.00	0.050	1.00	0.05	0.12	LHS
615	22 Sep 13	17.310	1.20	1.20	0.050	1.44	0.07	0.17	LHS
616	22 Sep 13	17.340	1.10	1.00	0.050	1.10	0.06	0.13	LHS
617	22 Sep 13	17.360	1.00	0.80	0.050	0.80	0.04	0.09	LHS
618	23 Sep 13	17.430	1.20	1.30	0.050	1.56	0.08	0.18	LHS
619	23 Sep 13	17.450	1.40	1.20	0.050	1.68	0.08	0.19	LHS
620	23 Sep 13	17.460	1.20	1.10	0.050	1.32	0.07	0.15	LHS
621	23 Sep 13	17.470	1.30	0.80	0.050	1.04	0.05	0.12	LHS
622	23 Sep 13	17.480	1.20	0.70	0.050	0.84	0.04	0.10	LHS
623	23 Sep 13	17.495	1.30	0.80	0.050	1.04	0.05	0.12	LHS
624	23 Sep 13	17.514	1.20	0.80	0.050	0.96	0.05	0.11	LHS
625	23 Sep 13	17.520	1.30	0.60	0.050	0.78	0.04	0.09	LHS
626	23 Sep 13	17.540	1.20	1.00	0.050	1.20	0.06	0.14	LHS
627	23 Sep 13	17.560	1.30	1.00	0.050	1.30	0.07	0.15	LHS
628	23 Sep 13	17.570	1.20	0.90	0.050	1.08	0.05	0.13	LHS
629	23 Sep 13	17.620	1.40	0.90	0.050	1.26	0.06	0.15	LHS
630	23 Sep 13	17.640	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD :						8,916.94	427.21	991.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	8,916.94	427.21	991.10	
631	23 Sep 13	17.660	1.00	1.30	0.050	1.30	0.07	0.15	LHS
632	23 Sep 13	17.680	1.20	0.70	0.050	0.84	0.04	0.10	LHS
633	23 Sep 13	17.710	1.00	0.60	0.050	0.60	0.03	0.07	LHS
634	23 Sep 13	17.740	1.20	0.80	0.050	0.96	0.05	0.11	LHS
635	23 Sep 13	18.150	1.30	1.10	0.050	1.43	0.07	0.17	LHS
636	23 Sep 13	18.160	1.20	0.70	0.050	0.84	0.04	0.10	LHS
637	23 Sep 13	18.170	1.00	1.00	0.050	1.00	0.05	0.12	LHS
638	23 Sep 13	18.180	1.20	0.90	0.050	1.08	0.05	0.13	LHS
639	23 Sep 13	18.190	1.30	0.80	0.050	1.04	0.05	0.12	LHS
640	23 Sep 13	18.220	1.40	0.90	0.050	1.26	0.06	0.15	LHS
641	23 Sep 13	18.240	1.20	1.10	0.050	1.32	0.07	0.15	LHS
642	23 Sep 13	18.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
643	23 Sep 13	18.270	1.00	1.00	0.050	1.00	0.05	0.12	LHS
644	23 Sep 13	18.285	1.20	0.80	0.050	0.96	0.05	0.11	LHS
645	23 Sep 13	18.320	1.30	1.20	0.050	1.56	0.08	0.18	LHS
646	23 Sep 13	18.340	1.20	1.10	0.050	1.32	0.07	0.15	LHS
647	23 Sep 13	18.360	1.30	1.00	0.050	1.30	0.07	0.15	LHS
TOTAL :						8,936.05	428.17	993.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,140.05	52.37	121.52	
1	23 Sep 13	18.406	0.50	0.30	0.050	0.15	0.01	0.02	LHS
2	23 Sep 13	18.407	0.50	0.20	0.050	0.10	0.01	0.01	LHS
3	23 Sep 13	18.412	0.50	0.40	0.050	0.20	0.01	0.02	LHS
4	23 Sep 13	18.413	0.50	0.30	0.050	0.15	0.01	0.02	LHS
5	23 Sep 13	18.414	0.50	0.30	0.050	0.15	0.01	0.02	LHS
6	23 Sep 13	18.415	0.50	0.30	0.050	0.15	0.01	0.02	LHS
7	23 Sep 13	18.509	0.50	0.20	0.050	0.10	0.01	0.01	LHS
8	23 Sep 13	18.514	0.50	0.40	0.050	0.20	0.01	0.02	LHS
9	23 Sep 13	18.516	0.50	0.40	0.050	0.20	0.01	0.02	LHS
10	23 Sep 13	18.519	0.50	0.30	0.050	0.15	0.01	0.02	LHS
11	23 Sep 13	18.521	0.50	0.40	0.050	0.20	0.01	0.02	LHS
12	23 Sep 13	18.526	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	23 Sep 13	18.526	0.50	0.30	0.050	0.15	0.01	0.02	LHS
14	23 Sep 13	18.960	0.50	0.30	0.050	0.15	0.01	0.02	LHS
15	23 Sep 13	19.630	0.50	0.60	0.050	0.30	0.02	0.03	LHS
16	23 Sep 13	19.980	0.50	0.40	0.050	0.20	0.01	0.02	LHS
17	23 Sep 13	20.243	0.50	0.60	0.050	0.30	0.02	0.03	LHS
18	23 Sep 13	20.240	0.50	0.40	0.050	0.20	0.01	0.02	LHS
19	23 Sep 13	20.242	0.50	0.60	0.050	0.30	0.02	0.03	LHS
20	23 Sep 13	20.244	0.50	0.40	0.050	0.20	0.01	0.02	LHS
21	23 Sep 13	20.248	0.50	0.30	0.050	0.15	0.01	0.02	LHS
22	23 Sep 13	20.256	0.50	0.30	0.050	0.15	0.01	0.02	LHS
23	23 Sep 13	20.257	0.50	0.30	0.050	0.15	0.01	0.02	LHS
24	23 Sep 13	20.261	1.00	0.30	0.050	0.30	0.02	0.03	LHS
25	23 Sep 13	20.269	0.50	0.20	0.050	0.10	0.01	0.01	LHS
26	23 Sep 13	20.027	0.50	0.40	0.050	0.20	0.01	0.02	LHS
27	23 Sep 13	20.280	0.50	0.40	0.050	0.20	0.01	0.02	LHS
28	23 Sep 13	20.290	0.50	0.30	0.050	0.15	0.01	0.02	LHS
29	23 Sep 13	20.293	0.50	0.20	0.050	0.10	0.01	0.01	LHS
30	23 Sep 13	20.293	0.50	0.60	0.050	0.30	0.02	0.03	LHS
CARRIED FORWARD :						1,145.65	52.65	122.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,145.65	52.65	122.17	
31	24 Sep 13	20.460	0.50	0.70	0.050	0.35	0.02	0.04	LHS
32	24 Sep 13	20.462	0.50	0.40	0.050	0.20	0.01	0.02	LHS
33	24 Sep 13	20.466	0.50	0.60	0.050	0.30	0.02	0.03	LHS
34	24 Sep 13	20.468	0.50	0.40	0.050	0.20	0.01	0.02	LHS
35	24 Sep 13	20.484	0.50	0.30	0.050	0.15	0.01	0.02	LHS
36	24 Sep 13	20.495	0.50	0.70	0.050	0.35	0.02	0.04	LHS
37	24 Sep 13	20.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
38	24 Sep 13	20.501	0.50	0.40	0.025	0.20	0.01	0.01	LHS
39	24 Sep 13	20.508	0.50	0.50	0.025	0.25	0.01	0.01	LHS
40	24 Sep 13	20.605	0.50	0.40	0.050	0.20	0.01	0.02	LHS
41	24 Sep 13	20.608	0.50	0.30	0.050	0.15	0.01	0.02	LHS
42	24 Sep 13	20.611	0.50	0.30	0.050	0.15	0.01	0.02	LHS
43	24 Sep 13	20.700	0.50	0.30	0.050	0.15	0.01	0.02	LHS
44	24 Sep 13	20.950	0.50	0.20	0.050	0.10	0.01	0.01	LHS
45	24 Sep 13	21.002	0.50	0.40	0.050	0.20	0.01	0.02	LHS
46	24 Sep 13	21.092	0.50	0.60	0.050	0.30	0.02	0.03	LHS
47	24 Sep 13	21.175	0.50	0.30	0.050	0.15	0.01	0.02	LHS
48	24 Sep 13	21.180	0.50	0.40	0.050	0.20	0.01	0.02	LHS
49	24 Sep 13	21.070	0.50	0.20	0.050	0.10	0.01	0.01	LHS
50	24 Sep 13	21.885	0.50	0.20	0.050	0.10	0.01	0.01	LHS
51	24 Sep 13	21.906	0.50	0.20	0.050	0.10	0.01	0.01	LHS
52	24 Sep 13	22.085	0.50	0.40	0.050	0.20	0.01	0.02	LHS
53	24 Sep 13	22.160	0.50	0.40	0.050	0.20	0.01	0.02	LHS
54	24 Sep 13	22.265	0.50	0.30	0.050	0.15	0.01	0.02	LHS
55	24 Sep 13	22.000	0.50	0.20	0.050	0.10	0.01	0.01	RHS
56	24 Sep 13	21.986	0.50	0.20	0.050	0.10	0.01	0.01	RHS
57	24 Sep 13	21.978	0.50	0.40	0.050	0.20	0.01	0.02	RHS
58	24 Sep 13	21.964	0.50	0.30	0.050	0.15	0.01	0.02	RHS
59	24 Sep 13	21.960	0.50	0.30	0.050	0.15	0.01	0.02	RHS
60	24 Sep 13	21.959	0.50	0.20	0.050	0.10	0.01	0.01	RHS
CARRIED FORWARD :						1,151.15	52.91	122.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,151.15	52.91	122.78	
61	25 Sep 13	21.959	0.50	0.30	0.050	0.15	0.01	0.02	RHS
62	25 Sep 13	21.959	0.50	0.60	0.050	0.30	0.02	0.03	RHS
63	25 Sep 13	21.959	0.50	0.40	0.050	0.20	0.01	0.02	RHS
64	25 Sep 13	21.958	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	25 Sep 13	21.958	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	25 Sep 13	21.956	0.50	0.60	0.050	0.30	0.02	0.03	RHS
67	25 Sep 13	21.952	0.50	0.30	0.050	0.15	0.01	0.02	RHS
68	25 Sep 13	21.880	0.50	0.30	0.050	0.15	0.01	0.02	RHS
69	25 Sep 13	21.605	0.50	0.40	0.050	0.20	0.01	0.02	RHS
70	25 Sep 13	21.366	1.50	0.80	0.050	1.20	0.06	0.14	RHS
71	25 Sep 13	21.366	0.60	0.80	0.050	0.48	0.02	0.06	RHS
72	25 Sep 13	21.365	0.70	0.60	0.050	0.42	0.02	0.05	RHS
73	25 Sep 13	21.364	1.80	0.60	0.050	1.08	0.05	0.13	RHS
74	25 Sep 13	21.362	0.50	0.50	0.050	0.25	0.01	0.03	RHS
75	25 Sep 13	21.362	0.50	0.30	0.050	0.15	0.01	0.02	RHS
76	25 Sep 13	21.361	0.50	0.40	0.050	0.20	0.01	0.02	RHS
77	25 Sep 13	21.361	0.50	0.60	0.050	0.30	0.02	0.03	RHS
78	25 Sep 13	21.361	0.90	0.40	0.050	0.36	0.02	0.04	RHS
79	25 Sep 13	21.360	1.10	0.70	0.050	0.77	0.04	0.09	RHS
80	25 Sep 13	21.358	0.50	1.00	0.050	0.50	0.03	0.06	RHS
81	25 Sep 13	21.359	0.50	0.90	0.050	0.45	0.02	0.05	RHS
82	25 Sep 13	21.350	0.50	0.70	0.050	0.35	0.02	0.04	RHS
83	25 Sep 13	21.350	0.50	0.60	0.050	0.30	0.02	0.03	RHS
84	25 Sep 13	21.305	0.60	0.40	0.050	0.24	0.01	0.03	RHS
85	25 Sep 13	21.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	25 Sep 13	21.260	0.50	0.90	0.050	0.45	0.02	0.05	RHS
87	25 Sep 13	21.256	0.50	1.00	0.050	0.50	0.03	0.06	RHS
88	25 Sep 13	21.252	0.50	1.00	0.050	0.50	0.03	0.06	RHS
89	25 Sep 13	21.220	0.50	0.90	0.050	0.45	0.02	0.05	RHS
90	25 Sep 13	21.218	0.50	1.00	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						1,162.80	53.50	124.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,162.80	53.50	124.13	
91	26 Sep 13	21.207	0.50	1.00	0.050	0.50	0.03	0.06	RHS
92	26 Sep 13	21.188	0.50	1.10	0.050	0.55	0.03	0.06	RHS
93	26 Sep 13	21.187	0.50	1.00	0.050	0.50	0.03	0.06	RHS
94	26 Sep 13	21.187	0.50	0.90	0.050	0.45	0.02	0.05	RHS
95	26 Sep 13	21.179	0.50	1.00	0.050	0.50	0.03	0.06	RHS
96	26 Sep 13	21.177	0.50	0.90	0.050	0.45	0.02	0.05	RHS
97	26 Sep 13	21.060	0.50	0.80	0.050	0.40	0.02	0.05	RHS
98	26 Sep 13	21.055	0.50	1.00	0.025	0.50	0.01	0.03	RHS
99	26 Sep 13	21.015	0.50	1.00	0.025	0.50	0.01	0.03	RHS
100	26 Sep 13	21.014	0.50	1.00	0.050	0.50	0.03	0.06	RHS
101	26 Sep 13	21.013	0.50	1.00	0.050	0.50	0.03	0.06	RHS
102	26 Sep 13	21.012	0.50	1.20	0.050	0.60	0.03	0.07	RHS
103	26 Sep 13	21.012	0.50	0.90	0.050	0.45	0.02	0.05	RHS
104	26 Sep 13	21.009	0.50	0.70	0.050	0.35	0.02	0.04	RHS
105	26 Sep 13	21.004	0.50	0.80	0.050	0.40	0.02	0.05	RHS
106	26 Sep 13	20.987	0.50	1.00	0.050	0.50	0.03	0.06	RHS
107	26 Sep 13	20.982	0.50	0.90	0.050	0.45	0.02	0.05	RHS
108	26 Sep 13	20.970	0.50	0.80	0.050	0.40	0.02	0.05	RHS
109	26 Sep 13	20.966	0.50	0.90	0.050	0.45	0.02	0.05	RHS
110	26 Sep 13	20.957	0.50	1.00	0.050	0.50	0.03	0.06	RHS
111	26 Sep 13	20.950	0.50	0.90	0.050	0.45	0.02	0.05	RHS
112	26 Sep 13	20.840	0.50	1.10	0.050	0.55	0.03	0.06	RHS
113	26 Sep 13	20.790	0.50	1.00	0.050	0.50	0.03	0.06	RHS
114	26 Sep 13	20.616	0.50	1.20	0.050	0.60	0.03	0.07	RHS
115	26 Sep 13	20.504	0.50	1.10	0.050	0.55	0.03	0.06	RHS
116	26 Sep 13	20.130	0.50	1.30	0.050	0.65	0.03	0.08	RHS
117	26 Sep 13	20.104	0.50	1.00	0.050	0.50	0.03	0.06	RHS
118	26 Sep 13	20.102	0.50	0.90	0.050	0.45	0.02	0.05	RHS
119	26 Sep 13	19.080	0.50	1.10	0.050	0.55	0.03	0.06	RHS
120	26 Sep 13	19.928	0.50	1.00	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						1,177.55	54.21	125.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,177.55	54.21	125.79	
121	27 Sep 13	19.920	0.50	1.00	0.050	0.50	0.03	0.06	RHS
122	27 Sep 13	19.470	0.50	1.10	0.050	0.55	0.03	0.06	RHS
123	27 Sep 13	19.470	0.50	1.20	0.050	0.60	0.03	0.07	RHS
124	27 Sep 13	19.470	0.50	0.90	0.050	0.45	0.02	0.05	RHS
125	27 Sep 13	19.470	0.50	1.20	0.050	0.60	0.03	0.07	RHS
126	27 Sep 13	19.460	0.50	1.30	0.050	0.65	0.03	0.08	RHS
127	27 Sep 13	19.459	0.50	1.20	0.050	0.60	0.03	0.07	RHS
128	27 Sep 13	19.390	0.50	1.10	0.025	0.55	0.01	0.03	RHS
129	27 Sep 13	19.060	0.50	0.80	0.025	0.40	0.01	0.02	RHS
130	27 Sep 13	18.415	0.50	0.80	0.050	0.40	0.02	0.05	RHS
131	27 Sep 13	17.850	0.50	0.90	0.050	0.45	0.02	0.05	RHS
132	27 Sep 13	17.678	0.50	0.80	0.050	0.40	0.02	0.05	RHS
133	27 Sep 13	17.390	0.50	1.00	0.050	0.50	0.03	0.06	RHS
134	27 Sep 13	11.613	0.50	0.90	0.050	0.45	0.02	0.05	RHS
135	27 Sep 13	11.330	0.50	1.00	0.050	0.50	0.03	0.06	RHS
136	27 Sep 13	11.330	0.50	0.90	0.050	0.45	0.02	0.05	RHS
137	27 Sep 13	11.330	0.50	0.80	0.050	0.40	0.02	0.05	RHS
138	27 Sep 13	11.125	0.50	0.90	0.050	0.45	0.02	0.05	RHS
139	27 Sep 13	10.817	0.50	1.00	0.050	0.50	0.03	0.06	RHS
140	27 Sep 13	9.499	0.50	1.00	0.050	0.50	0.03	0.06	RHS
141	27 Sep 13	9.430	0.50	0.80	0.050	0.40	0.02	0.05	RHS
142	27 Sep 13	9.429	0.50	1.00	0.050	0.50	0.03	0.06	RHS
143	27 Sep 13	9.327	0.50	0.90	0.050	0.45	0.02	0.05	RHS
144	27 Sep 13	9.275	0.50	1.00	0.050	0.50	0.03	0.06	RHS
145	27 Sep 13	9.275	0.50	0.90	0.050	0.45	0.02	0.05	RHS
146	27 Sep 13	9.274	0.50	1.00	0.050	0.50	0.03	0.06	RHS
147	27 Sep 13	9.244	0.50	0.90	0.050	0.45	0.02	0.05	RHS
148	27 Sep 13	9.236	0.50	1.00	0.050	0.50	0.03	0.06	RHS
149	27 Sep 13	9.540	0.50	1.00	0.050	0.50	0.03	0.06	RHS
150	27 Sep 13	5.922	0.50	1.10	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						1,192.25	54.92	127.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,192.25	54.92	127.44	
151	28 Sep 13	5.922	0.50	1.10	0.050	0.55	0.03	0.06	RHS
152	28 Sep 13	5.912	0.50	1.00	0.050	0.50	0.03	0.06	RHS
153	28 Sep 13	5.560	0.50	1.10	0.050	0.55	0.03	0.06	RHS
154	28 Sep 13	5.550	0.50	1.30	0.050	0.65	0.03	0.08	RHS
155	28 Sep 13	3.470	0.50	0.70	0.050	0.35	0.02	0.04	RHS
156	28 Sep 13	0.340	0.50	0.90	0.050	0.45	0.02	0.05	RHS
157	28 Sep 13	0.299	0.50	1.20	0.050	0.60	0.03	0.07	RHS
158	28 Sep 13	0.290	0.50	1.10	0.025	0.55	0.01	0.03	RHS
159	28 Sep 13	0.283	0.50	1.00	0.025	0.50	0.01	0.03	RHS
160	28 Sep 13	0.274	0.50	1.00	0.050	0.50	0.03	0.06	RHS
161	28 Sep 13	0.273	0.50	1.00	0.050	0.50	0.03	0.06	RHS
162	28 Sep 13	0.267	0.50	1.10	0.050	0.55	0.03	0.06	RHS
163	28 Sep 13	0.263	0.50	1.20	0.050	0.60	0.03	0.07	RHS
164	28 Sep 13	0.262	0.50	0.80	0.050	0.40	0.02	0.05	RHS
TOTAL :						1,199.50	55.26	128.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,814.09	90.71	210.44	
1	17 Sep 13	0.700	0.70	0.50	0.050	0.35	0.02	0.04	LHS
2	17 Sep 13	0.800	0.70	0.50	0.050	0.35	0.02	0.04	LHS
3	17 Sep 13	1.110	0.70	0.50	0.050	0.35	0.02	0.04	LHS
4	17 Sep 13	1.194	0.50	0.50	0.050	0.25	0.01	0.03	LHS
5	17 Sep 13	1.270	1.00	0.60	0.050	0.60	0.03	0.07	LHS
6	17 Sep 13	1.297	0.50	0.50	0.050	0.25	0.01	0.03	LHS
7	17 Sep 13	1.412	0.50	0.50	0.050	0.25	0.01	0.03	LHS
8	17 Sep 13	1.575	0.80	0.80	0.050	0.64	0.03	0.07	LHS
9	17 Sep 13	1.575	0.50	0.60	0.050	0.30	0.02	0.03	LHS
10	17 Sep 13	1.550	0.50	0.50	0.050	0.25	0.01	0.03	LHS
11	17 Sep 13	1.555	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	17 Sep 13	1.576	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	17 Sep 13	1.576	0.50	1.00	0.050	0.50	0.03	0.06	LHS
14	17 Sep 13	1.578	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	17 Sep 13	1.578	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	17 Sep 13	1.705	1.20	1.10	0.050	1.32	0.07	0.15	LHS
17	17 Sep 13	1.850	1.00	1.10	0.050	1.10	0.06	0.13	LHS
18	17 Sep 13	1.851	0.70	1.10	0.050	0.77	0.04	0.09	LHS
19	17 Sep 13	2.008	0.90	0.60	0.050	0.54	0.03	0.06	LHS
20	17 Sep 13	2.105	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	17 Sep 13	2.260	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	17 Sep 13	2.460	1.00	0.50	0.050	0.50	0.03	0.06	LHS
23	17 Sep 13	2.497	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	17 Sep 13	2.730	2.00	1.00	0.050	2.00	0.10	0.23	LHS
25	17 Sep 13	2.730	1.00	0.50	0.050	0.50	0.03	0.06	LHS
26	17 Sep 13	2.733	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	17 Sep 13	2.870	0.70	1.10	0.050	0.77	0.04	0.09	LHS
28	17 Sep 13	3.240	1.00	1.10	0.050	1.10	0.06	0.13	LHS
29	17 Sep 13	3.300	2.00	1.10	0.050	2.20	0.11	0.26	LHS
30	17 Sep 13	3.810	0.50	1.10	0.050	0.55	0.03	0.06	LHS
CARRIED FORWARD :						1,831.53	91.58	212.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,831.53	91.58	212.46	
31	17 Sep 13	3.814	0.50	0.40	0.050	0.20	0.01	0.02	LHS
32	17 Sep 13	3.815	0.50	0.40	0.050	0.20	0.01	0.02	LHS
33	17 Sep 13	3.820	0.50	0.30	0.050	0.15	0.01	0.02	LHS
34	17 Sep 13	4.547	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	17 Sep 13	4.550	0.50	0.50	0.050	0.25	0.01	0.03	LHS
36	17 Sep 13	4.557	1.10	0.30	0.050	0.33	0.02	0.04	LHS
37	17 Sep 13	4.697	0.50	0.40	0.050	0.20	0.01	0.02	LHS
38	17 Sep 13	4.730	0.50	0.40	0.050	0.20	0.01	0.02	LHS
39	17 Sep 13	4.735	1.00	2.00	0.050	2.00	0.10	0.23	LHS
40	17 Sep 13	4.880	0.50	1.20	0.050	0.60	0.03	0.07	LHS
41	17 Sep 13	4.881	0.50	0.70	0.050	0.35	0.02	0.04	LHS
42	17 Sep 13	5.040	0.50	0.70	0.050	0.35	0.02	0.04	LHS
43	17 Sep 13	5.048	1.00	0.80	0.050	0.80	0.04	0.09	LHS
44	17 Sep 13	5.064	0.50	0.80	0.050	0.40	0.02	0.05	LHS
45	17 Sep 13	5.816	0.80	0.80	0.050	0.64	0.03	0.07	LHS
46	17 Sep 13	6.098	2.30	0.90	0.050	2.07	0.10	0.24	LHS
47	17 Sep 13	6.099	0.50	1.00	0.050	0.50	0.03	0.06	LHS
48	17 Sep 13	7.090	0.50	0.90	0.050	0.45	0.02	0.05	LHS
49	17 Sep 13	7.093	0.50	1.30	0.050	0.65	0.03	0.08	LHS
50	17 Sep 13	7.093	0.50	1.10	0.050	0.55	0.03	0.06	LHS
51	17 Sep 13	7.810	0.50	1.60	0.050	0.80	0.04	0.09	LHS
52	17 Sep 13	7.815	0.50	1.20	0.050	0.60	0.03	0.07	LHS
53	17 Sep 13	7.815	0.50	0.80	0.050	0.40	0.02	0.05	LHS
54	17 Sep 13	7.824	0.50	0.90	0.050	0.45	0.02	0.05	LHS
55	17 Sep 13	7.834	0.50	0.80	0.050	0.40	0.02	0.05	LHS
56	17 Sep 13	7.834	0.50	0.70	0.050	0.35	0.02	0.04	LHS
57	17 Sep 13	7.838	0.50	0.90	0.050	0.45	0.02	0.05	LHS
58	17 Sep 13	7.840	0.50	0.80	0.050	0.40	0.02	0.05	LHS
59	17 Sep 13	7.844	2.70	0.90	0.050	2.43	0.12	0.28	LHS
60	18 Sep 13	7.900	0.50	0.90	0.050	0.45	0.02	0.05	LHS
CARRIED FORWARD :						1,849.40	92.48	214.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,849.40	92.48	214.54	
61	18 Sep 13	7.998	0.50	0.30	0.050	0.15	0.01	0.02	LHS
62	18 Sep 13	10.690	0.50	0.20	0.050	0.10	0.01	0.01	LHS
63	18 Sep 13	10.260	0.50	0.40	0.050	0.20	0.01	0.02	RHS
64	18 Sep 13	10.225	0.50	0.30	0.050	0.15	0.01	0.02	RHS
65	18 Sep 13	8.950	0.50	0.30	0.050	0.15	0.01	0.02	RHS
66	18 Sep 13	8.940	0.50	0.30	0.050	0.15	0.01	0.02	RHS
67	18 Sep 13	8.930	0.50	0.20	0.050	0.10	0.01	0.01	RHS
68	18 Sep 13	8.840	0.50	0.40	0.050	0.20	0.01	0.02	RHS
69	18 Sep 13	8.250	0.50	0.40	0.050	0.20	0.01	0.02	RHS
70	18 Sep 13	7.400	0.50	0.30	0.050	0.15	0.01	0.02	RHS
71	18 Sep 13	7.360	0.50	0.40	0.050	0.20	0.01	0.02	RHS
72	18 Sep 13	7.360	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	18 Sep 13	7.350	0.50	0.30	0.050	0.15	0.01	0.02	RHS
74	18 Sep 13	7.250	0.50	0.30	0.050	0.15	0.01	0.02	RHS
75	18 Sep 13	7.240	0.50	0.60	0.050	0.30	0.02	0.03	RHS
76	18 Sep 13	7.240	0.50	0.40	0.050	0.20	0.01	0.02	RHS
77	18 Sep 13	7.030	0.50	0.60	0.050	0.30	0.02	0.03	RHS
78	18 Sep 13	7.090	0.50	0.40	0.050	0.20	0.01	0.02	RHS
79	18 Sep 13	7.080	0.50	0.40	0.050	0.20	0.01	0.02	RHS
80	18 Sep 13	7.030	0.50	0.40	0.050	0.20	0.01	0.02	RHS
81	18 Sep 13	7.020	0.50	0.30	0.050	0.15	0.01	0.02	RHS
82	18 Sep 13	7.008	0.50	0.40	0.050	0.20	0.01	0.02	RHS
83	18 Sep 13	6.935	0.50	0.50	0.050	0.25	0.01	0.03	RHS
84	18 Sep 13	6.920	0.50	0.60	0.050	0.30	0.02	0.03	RHS
85	18 Sep 13	6.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	18 Sep 13	6.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
87	18 Sep 13	6.877	0.50	0.50	0.050	0.25	0.01	0.03	RHS
88	18 Sep 13	6.870	0.50	0.50	0.050	0.25	0.01	0.03	RHS
89	18 Sep 13	6.865	0.50	0.50	0.050	0.25	0.01	0.03	RHS
90	19 Sep 13	6.860	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,855.50	92.78	215.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,855.50	92.78	215.24	
91	19 Sep 13	6.850	0.50	0.50	0.050	0.25	0.01	0.03	RHS
92	19 Sep 13	6.790	0.50	0.50	0.050	0.25	0.01	0.03	RHS
93	19 Sep 13	6.790	0.50	0.50	0.050	0.25	0.01	0.03	RHS
94	19 Sep 13	6.788	0.50	0.50	0.050	0.25	0.01	0.03	RHS
95	19 Sep 13	6.770	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	19 Sep 13	6.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	19 Sep 13	6.670	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	19 Sep 13	6.560	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	19 Sep 13	6.540	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	19 Sep 13	6.530	0.50	0.50	0.050	0.25	0.01	0.03	RHS
101	19 Sep 13	6.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
102	19 Sep 13	6.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
103	19 Sep 13	6.490	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	19 Sep 13	6.495	0.50	0.50	0.050	0.25	0.01	0.03	RHS
105	19 Sep 13	6.482	0.50	0.50	0.050	0.25	0.01	0.03	RHS
106	19 Sep 13	6.340	0.50	0.50	0.050	0.25	0.01	0.03	RHS
107	19 Sep 13	6.240	0.50	1.00	0.050	0.50	0.03	0.06	RHS
108	19 Sep 13	6.240	0.50	1.00	0.050	0.50	0.03	0.06	RHS
109	19 Sep 13	6.231	0.50	0.70	0.050	0.35	0.02	0.04	RHS
110	19 Sep 13	6.238	0.50	0.80	0.050	0.40	0.02	0.05	RHS
111	19 Sep 13	3.400	0.50	0.80	0.050	0.40	0.02	0.05	RHS
112	19 Sep 13	3.260	0.50	0.60	0.050	0.30	0.02	0.03	RHS
113	19 Sep 13	0.230	0.50	0.50	0.050	0.25	0.01	0.03	RHS
114	19 Sep 13	0.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
115	20 Sep 13	17.141	0.50	0.50	0.050	0.25	0.01	0.03	LHS
116	20 Sep 13	17.144	0.50	0.50	0.050	0.25	0.01	0.03	LHS
117	20 Sep 13	17.145	1.50	0.50	0.050	0.75	0.04	0.09	LHS
118	20 Sep 13	17.147	1.60	0.50	0.050	0.80	0.04	0.09	LHS
119	20 Sep 13	17.148	0.50	0.50	0.050	0.25	0.01	0.03	LHS
120	20 Sep 13	17.149	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,865.00	93.26	216.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,865.00	93.26	216.35	
121	20 Sep 13	17.150	0.50	1.00	0.050	0.50	0.03	0.06	LHS
122	20 Sep 13	17.151	0.50	0.50	0.050	0.25	0.01	0.03	LHS
123	20 Sep 13	17.154	0.50	0.80	0.050	0.40	0.02	0.05	LHS
124	20 Sep 13	17.159	0.50	0.50	0.050	0.25	0.01	0.03	LHS
125	20 Sep 13	17.160	1.00	0.80	0.050	0.80	0.04	0.09	LHS
126	20 Sep 13	17.161	0.50	0.50	0.050	0.25	0.01	0.03	LHS
127	20 Sep 13	17.164	2.20	0.50	0.050	1.10	0.06	0.13	LHS
128	20 Sep 13	17.210	3.10	0.50	0.050	1.55	0.08	0.18	LHS
129	20 Sep 13	17.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
130	20 Sep 13	17.217	1.50	0.50	0.050	0.75	0.04	0.09	LHS
131	20 Sep 13	17.219	0.60	0.50	0.050	0.30	0.02	0.03	LHS
132	20 Sep 13	17.224	0.50	0.50	0.050	0.25	0.01	0.03	LHS
133	20 Sep 13	17.227	0.50	0.50	0.050	0.25	0.01	0.03	LHS
134	20 Sep 13	17.229	0.50	0.50	0.050	0.25	0.01	0.03	LHS
135	20 Sep 13	0.063	0.60	0.50	0.050	0.30	0.02	0.03	LHS
136	20 Sep 13	0.064	0.50	0.50	0.050	0.25	0.01	0.03	LHS
137	20 Sep 13	0.071	0.50	0.50	0.050	0.25	0.01	0.03	LHS
138	20 Sep 13	0.080	0.60	1.00	0.050	0.60	0.03	0.07	LHS
139	20 Sep 13	0.098	0.80	0.50	0.050	0.40	0.02	0.05	LHS
140	20 Sep 13	0.099	0.80	0.50	0.050	0.40	0.02	0.05	LHS
141	20 Sep 13	0.101	0.50	0.50	0.050	0.25	0.01	0.03	LHS
142	20 Sep 13	0.112	1.00	0.60	0.050	0.60	0.03	0.07	LHS
143	20 Sep 13	0.513	0.50	0.50	0.050	0.25	0.01	0.03	LHS
144	20 Sep 13	0.555	0.50	0.50	0.050	0.25	0.01	0.03	LHS
145	20 Sep 13	0.635	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	20 Sep 13	0.497	0.50	0.50	0.050	0.25	0.01	0.03	RHS
147	20 Sep 13	0.285	0.50	0.80	0.050	0.40	0.02	0.05	RHS
148	20 Sep 13	0.279	1.10	0.80	0.050	0.88	0.04	0.10	RHS
149	20 Sep 13	0.277	0.50	0.80	0.050	0.40	0.02	0.05	RHS
150	20 Sep 13	0.277	1.20	0.50	0.050	0.60	0.03	0.07	RHS
CARRIED FORWARD :						1,878.48	93.93	217.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,878.48	93.93	217.91	
151	20 Sep 13	0.265	0.50	1.10	0.050	0.55	0.03	0.06	RHS
152	20 Sep 13	0.264	1.00	1.10	0.050	1.10	0.06	0.13	RHS
153	20 Sep 13	0.240	0.50	0.50	0.050	0.25	0.01	0.03	RHS
154	20 Sep 13	0.239	1.30	0.70	0.050	0.91	0.05	0.11	RHS
155	20 Sep 13	0.237	1.60	0.70	0.050	1.12	0.06	0.13	RHS
156	20 Sep 13	0.186	0.50	1.00	0.050	0.50	0.03	0.06	RHS
157	20 Sep 13	0.160	0.60	1.00	0.050	0.60	0.03	0.07	RHS
158	20 Sep 13	0.065	2.10	1.00	0.050	2.10	0.11	0.24	RHS
159	21 Sep 13	0.030	1.40	1.10	0.050	1.54	0.08	0.18	LHS
160	21 Sep 13	0.034	0.50	0.50	0.050	0.25	0.01	0.03	LHS
161	21 Sep 13	0.034	0.50	0.50	0.050	0.25	0.01	0.03	LHS
162	21 Sep 13	0.035	0.50	0.50	0.050	0.25	0.01	0.03	LHS
163	21 Sep 13	0.036	0.50	0.50	0.050	0.25	0.01	0.03	LHS
164	21 Sep 13	0.036	0.50	0.50	0.050	0.25	0.01	0.03	LHS
165	21 Sep 13	0.037	0.50	0.50	0.050	0.25	0.01	0.03	LHS
166	21 Sep 13	0.037	0.50	0.60	0.050	0.30	0.02	0.03	LHS
167	21 Sep 13	0.040	0.50	0.50	0.050	0.25	0.01	0.03	LHS
168	21 Sep 13	0.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
169	21 Sep 13	0.020	0.50	0.50	0.050	0.25	0.01	0.03	LHS
170	21 Sep 13	0.042	0.50	0.50	0.050	0.25	0.01	0.03	LHS
171	21 Sep 13	0.046	0.50	0.50	0.050	0.25	0.01	0.03	LHS
172	21 Sep 13	0.050	0.50	0.50	0.050	0.25	0.01	0.03	LHS
173	21 Sep 13	0.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
174	21 Sep 13	0.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
175	21 Sep 13	0.051	0.50	0.50	0.050	0.25	0.01	0.03	LHS
176	21 Sep 13	0.052	0.50	0.50	0.050	0.25	0.01	0.03	LHS
177	21 Sep 13	0.052	0.50	0.50	0.050	0.25	0.01	0.03	LHS
178	21 Sep 13	0.052	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	21 Sep 13	0.052	0.50	0.60	0.050	0.30	0.02	0.03	LHS
180	21 Sep 13	0.053	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,892.50	94.63	219.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,892.50	94.63	219.54	
181	21 Sep 13	0.053	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	21 Sep 13	0.053	0.50	0.50	0.050	0.25	0.01	0.03	LHS
183	21 Sep 13	0.057	0.50	0.50	0.050	0.25	0.01	0.03	LHS
184	21 Sep 13	0.058	0.50	0.80	0.050	0.40	0.02	0.05	LHS
185	21 Sep 13	0.059	0.50	0.50	0.050	0.25	0.01	0.03	LHS
186	21 Sep 13	0.059	0.50	0.50	0.050	0.25	0.01	0.03	LHS
187	21 Sep 13	0.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
188	21 Sep 13	0.062	0.50	0.50	0.050	0.25	0.01	0.03	LHS
TOTAL :						1,894.65	94.74	219.78	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU KK
MONTH:	SEPTEMBER 2013

[illegible]

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : September2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,855.74	230.72	2,086.46	94.92	11.68	106.60	221.32	27.22	248.54
			TOTAL:	1,855.74	230.72	2,086.46	94.92	11.68	106.60	221.32	27.22	248.54

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM AUGUST 2013:						1,855.74	94.92	221.32	
1	03 Sep 13	131.118	1.30	0.40	0.05	0.52	0.03	0.07	LHS
2	03 Sep 13	131.822	0.70	0.50	0.05	0.35	0.02	0.05	LHS
3	03 Sep 13	131.887	0.60	0.40	0.05	0.24	0.01	0.02	LHS
4	03 Sep 13	131.902	1.10	0.40	0.05	0.44	0.02	0.05	LHS
5	03 Sep 13	131.903	1.00	0.60	0.05	0.60	0.03	0.07	LHS
6	03 Sep 13	131.910	1.20	0.90	0.05	1.08	0.05	0.12	LHS
7	03 Sep 13	131.916	1.30	0.90	0.05	1.17	0.06	0.14	LHS
8	03 Sep 13	133.623	1.80	0.60	0.05	1.08	0.05	0.12	LHS
9	03 Sep 13	133.634	1.30	0.50	0.05	0.65	0.03	0.07	LHS
10	03 Sep 13	133.635	1.00	0.60	0.05	0.60	0.03	0.07	LHS
11	03 Sep 13	133.730	0.80	0.40	0.05	0.32	0.02	0.05	LHS
12	03 Sep 13	133.731	3.00	1.00	0.05	3.00	0.15	0.35	LHS
13	03 Sep 13	133.738	0.70	0.50	0.05	0.35	0.02	0.05	LHS
14	03 Sep 13	133.833	1.60	0.90	0.05	1.44	0.07	0.16	LHS
15	03 Sep 13	134.025	1.50	0.90	0.05	1.35	0.07	0.16	LHS
16	04 Sep 13	134.029	1.00	0.40	0.05	0.40	0.02	0.05	RHS
17	04 Sep 13	134.030	1.30	0.90	0.05	1.17	0.06	0.14	RHS
18	04 Sep 13	134.038	1.30	0.70	0.05	0.91	0.05	0.12	LHS
19	04 Sep 13	134.039	0.60	0.40	0.05	0.24	0.01	0.02	LHS
20	04 Sep 13	134.045	0.80	0.40	0.05	0.32	0.02	0.05	RHS
21	04 Sep 13	134.050	0.60	0.50	0.05	0.30	0.02	0.05	LHS
22	04 Sep 13	134.052	1.30	0.80	0.05	1.04	0.05	0.12	RHS
23	04 Sep 13	132.195	0.50	0.40	0.05	0.20	0.01	0.02	RHS
24	04 Sep 13	132.222	1.70	1.00	0.05	1.70	0.09	0.21	RHS
25	04 Sep 13	132.268	1.90	1.00	0.05	1.90	0.10	0.23	RHS
26	04 Sep 13	132.269	0.70	0.60	0.05	0.42	0.02	0.05	RHS
27	04 Sep 13	132.270	1.30	1.00	0.05	1.30	0.07	0.16	RHS
28	04 Sep 13	132.335	1.90	1.00	0.05	1.90	0.10	0.23	RHS
29	04 Sep 13	133.159	0.50	0.50	0.05	0.25	0.01	0.02	RHS
30	04 Sep 13	133.160	1.31	0.90	0.05	1.18	0.06	0.14	RHS
CARRIED FORWARD:						1,882.16	96.27	224.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,882.16	96.27	224.48	
31	05 Sep 13	133.180	1.30	0.20	0.05	0.26	0.01	0.02	RHS
32	05 Sep 13	133.181	2.20	0.60	0.05	1.32	0.07	0.16	RHS
33	05 Sep 13	133.182	3.20	0.70	0.05	2.24	0.11	0.26	RHS
34	05 Sep 13	133.183	2.60	0.70	0.05	1.82	0.09	0.21	RHS
35	05 Sep 13	133.184	2.30	0.70	0.05	1.61	0.08	0.19	RHS
36	05 Sep 13	133.220	1.50	0.60	0.05	0.90	0.05	0.12	RHS
37	05 Sep 13	133.222	1.30	0.70	0.05	0.91	0.05	0.12	RHS
38	05 Sep 13	133.241	1.20	0.50	0.05	0.60	0.03	0.07	RHS
39	05 Sep 13	133.250	2.10	0.70	0.05	1.47	0.07	0.16	RHS
40	05 Sep 13	133.313	3.80	0.70	0.05	2.66	0.13	0.30	RHS
41	05 Sep 13	133.343	1.20	0.70	0.05	0.84	0.04	0.09	LHS
42	05 Sep 13	133.346	1.10	0.70	0.05	0.77	0.04	0.09	LHS
43	05 Sep 13	133.426	0.80	0.70	0.05	0.56	0.03	0.07	LHS
44	05 Sep 13	133.432	0.70	0.50	0.05	0.35	0.02	0.05	LHS
45	05 Sep 13	133.452	0.80	0.70	0.05	0.56	0.03	0.07	LHS
46	06 Sep 13	133.481	1.40	0.90	0.05	1.26	0.06	0.14	RHS
47	06 Sep 13	133.484	2.50	0.40	0.05	1.00	0.05	0.12	LHS
48	06 Sep 13	135.076	3.70	0.40	0.05	1.48	0.07	0.16	LHS
49	06 Sep 13	136.388	4.50	0.60	0.05	2.70	0.14	0.32	RHS
50	06 Sep 13	136.404	2.70	0.60	0.05	1.62	0.08	0.19	LHS
51	06 Sep 13	136.416	2.70	1.10	0.05	2.97	0.15	0.35	LHS
52	06 Sep 13	136.419	5.90	0.70	0.05	4.13	0.21	0.49	LHS
53	06 Sep 13	136.427	1.60	0.90	0.05	1.44	0.07	0.16	LHS
54	06 Sep 13	136.432	2.50	0.90	0.05	2.25	0.11	0.26	LHS
55	06 Sep 13	136.551	3.00	1.00	0.05	3.00	0.15	0.35	RHS
56	06 Sep 13	136.553	2.00	0.90	0.05	1.80	0.09	0.21	RHS
57	06 Sep 13	136.599	1.30	0.80	0.05	1.04	0.05	0.12	RHS
58	06 Sep 13	137.029	1.80	0.60	0.05	1.08	0.05	0.12	RHS
59	06 Sep 13	137.128	1.70	0.60	0.05	1.02	0.05	0.12	RHS
60	06 Sep 13	137.132	1.80	0.80	0.05	1.44	0.07	0.16	RHS
CARRIED FORWARD:						1,927.26	98.52	229.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,927.26	98.52	229.73	
61	10 Sep 13	137.142	1.10	0.70	0.05	0.77	0.04	0.09	LHS
62	10 Sep 13	137.182	1.40	0.90	0.05	1.26	0.06	0.14	LHS
63	10 Sep 13	137.185	1.30	0.70	0.05	0.91	0.05	0.12	LHS
64	10 Sep 13	137.186	4.00	1.00	0.05	4.00	0.20	0.46	LHS
65	10 Sep 13	137.187	0.60	0.30	0.05	0.18	0.01	0.02	LHS
66	10 Sep 13	137.595	0.80	0.20	0.05	0.16	0.01	0.02	LHS
67	10 Sep 13	137.624	2.30	0.80	0.05	1.84	0.09	0.21	LHS
68	10 Sep 13	137.629	0.50	0.40	0.05	0.20	0.01	0.02	RHS
69	10 Sep 13	137.642	2.60	1.10	0.05	2.86	0.14	0.32	RHS
70	10 Sep 13	137.668	0.80	0.40	0.05	0.32	0.02	0.05	RHS
71	10 Sep 13	137.671	0.50	0.50	0.05	0.25	0.01	0.02	RHS
72	10 Sep 13	137.678	0.80	0.40	0.05	0.32	0.02	0.05	RHS
73	10 Sep 13	137.679	0.70	0.30	0.05	0.21	0.01	0.02	RHS
74	10 Sep 13	137.689	0.90	0.80	0.05	0.72	0.04	0.09	RHS
75	10 Sep 13	137.686	0.60	0.50	0.05	0.30	0.02	0.05	RHS
76	11 Sep 13	137.687	1.50	0.60	0.05	0.90	0.05	0.12	LHS
77	11 Sep 13	137.688	2.10	1.40	0.05	2.94	0.15	0.35	LHS
78	11 Sep 13	137.689	2.80	1.20	0.05	3.36	0.17	0.39	LHS
79	11 Sep 13	137.690	4.40	0.80	0.05	3.52	0.18	0.42	RHS
80	11 Sep 13	137.691	1.40	0.50	0.05	0.70	0.04	0.09	RHS
81	11 Sep 13	137.699	0.40	0.30	0.05	0.12	0.01	0.02	RHS
82	11 Sep 13	137.799	0.60	0.50	0.05	0.30	0.02	0.05	RHS
83	11 Sep 13	137.818	1.00	0.70	0.05	0.70	0.04	0.09	RHS
84	11 Sep 13	137.820	0.90	0.50	0.05	0.45	0.02	0.05	RHS
85	11 Sep 13	137.821	0.70	0.50	0.05	0.35	0.02	0.05	RHS
86	11 Sep 13	137.833	0.70	0.60	0.05	0.42	0.02	0.05	RHS
87	11 Sep 13	137.912	0.80	0.40	0.05	0.32	0.02	0.05	RHS
88	11 Sep 13	137.913	0.60	0.50	0.05	0.30	0.02	0.05	RHS
89	11 Sep 13	138.101	1.20	0.90	0.05	1.08	0.05	0.12	RHS
90	11 Sep 13	138.102	1.00	0.80	0.05	0.80	0.04	0.09	RHS
CARRIED FORWARD:						1,957.82	100.10	233.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,957.82	100.10	233.40	
91	12 Sep 13	138.107	1.20	0.80	0.05	0.96	0.05	0.12	LHS
92	12 Sep 13	138.112	1.00	0.60	0.05	0.60	0.03	0.07	LHS
93	12 Sep 13	138.118	0.70	0.40	0.05	0.28	0.01	0.02	LHS
94	12 Sep 13	138.195	0.70	0.60	0.05	0.42	0.02	0.05	LHS
95	12 Sep 13	138.196	0.40	0.30	0.05	0.12	0.01	0.02	LHS
96	12 Sep 13	138.223	3.20	0.40	0.05	1.28	0.06	0.14	LHS
97	12 Sep 13	138.276	0.80	0.60	0.05	0.48	0.02	0.05	LHS
98	12 Sep 13	138.277	1.70	1.00	0.05	1.70	0.09	0.21	LHS
99	12 Sep 13	138.285	1.60	1.70	0.05	2.72	0.14	0.32	LHS
100	12 Sep 13	138.286	0.70	0.50	0.05	0.35	0.02	0.05	LHS
101	12 Sep 13	138.287	1.00	0.70	0.05	0.70	0.04	0.09	RHS
102	12 Sep 13	138.288	0.80	0.70	0.05	0.56	0.03	0.07	RHS
103	12 Sep 13	138.292	1.30	0.80	0.05	1.04	0.05	0.12	RHS
104	12 Sep 13	138.293	1.00	0.80	0.05	0.80	0.04	0.09	RHS
105	12 Sep 13	138.400	1.40	0.80	0.05	1.12	0.06	0.14	RHS
106	13 Sep 13	138.404	1.90	1.20	0.05	2.28	0.11	0.26	LHS
107	13 Sep 13	138.406	1.00	0.70	0.05	0.70	0.04	0.09	LHS
108	13 Sep 13	138.410	1.20	0.80	0.05	0.96	0.05	0.12	LHS
109	13 Sep 13	138.411	0.50	0.40	0.05	0.20	0.01	0.02	LHS
110	13 Sep 13	138.414	0.90	0.70	0.05	0.63	0.03	0.07	LHS
111	13 Sep 13	138.416	0.40	0.20	0.05	0.08	0.00	0.00	RHS
112	13 Sep 13	138.620	1.30	0.80	0.05	1.04	0.05	0.12	RHS
113	13 Sep 13	138.622	1.10	0.60	0.05	0.66	0.03	0.07	LHS
114	13 Sep 13	138.623	1.10	0.70	0.05	0.77	0.04	0.09	LHS
115	13 Sep 13	138.625	0.40	0.20	0.05	0.08	0.00	0.00	RHS
116	13 Sep 13	138.627	1.70	0.60	0.05	1.02	0.05	0.12	LHS
117	13 Sep 13	138.628	1.10	0.80	0.05	0.88	0.04	0.09	LHS
118	13 Sep 13	138.637	1.20	0.60	0.05	0.72	0.04	0.09	LHS
119	13 Sep 13	138.634	0.70	0.60	0.05	0.42	0.02	0.05	LHS
120	13 Sep 13	138.635	0.80	0.40	0.05	0.32	0.02	0.05	LHS
CARRIED FORWARD:						1,981.71	101.30	236.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,981.71	101.30	236.20	
121	18 Sep 13	138.639	1.20	0.80	0.05	0.96	0.05	0.12	RHS
122	18 Sep 13	138.640	0.60	0.30	0.05	0.18	0.01	0.02	RHS
123	18 Sep 13	138.642	2.00	0.60	0.05	1.20	0.06	0.14	LHS
124	18 Sep 13	138.643	1.30	0.60	0.05	0.78	0.04	0.09	LHS
125	18 Sep 13	138.644	0.70	0.60	0.05	0.42	0.02	0.05	LHS
126	18 Sep 13	138.645	1.20	0.80	0.05	0.96	0.05	0.12	RHS
127	18 Sep 13	138.646	0.70	0.60	0.05	0.42	0.02	0.05	RHS
128	18 Sep 13	138.649	1.70	0.70	0.05	1.19	0.06	0.14	RHS
129	18 Sep 13	138.650	0.80	0.40	0.05	0.32	0.02	0.05	RHS
130	18 Sep 13	138.652	1.10	0.70	0.05	0.77	0.04	0.09	RHS
131	18 Sep 13	138.654	1.20	0.70	0.05	0.84	0.04	0.09	RHS
132	18 Sep 13	138.656	1.00	0.60	0.05	0.60	0.03	0.07	RHS
133	18 Sep 13	140.396	0.80	0.80	0.05	0.64	0.03	0.07	RHS
134	18 Sep 13	140.426	0.80	0.70	0.05	0.56	0.03	0.07	RHS
135	18 Sep 13	140.460	0.70	0.50	0.05	0.35	0.02	0.05	RHS
136	19 Sep 13	140.463	1.10	0.70	0.05	0.77	0.04	0.09	RHS
137	19 Sep 13	140.522	1.10	0.90	0.05	0.99	0.05	0.12	LHS
138	19 Sep 13	140.559	1.10	0.80	0.05	0.88	0.04	0.09	LHS
139	19 Sep 13	114.945	3.00	0.80	0.05	2.40	0.12	0.28	LHS
140	19 Sep 13	114.552	2.40	0.70	0.05	1.68	0.08	0.19	LHS
141	19 Sep 13	112.194	1.60	0.90	0.05	1.44	0.07	0.16	RHS
142	19 Sep 13	112.191	1.10	0.90	0.05	0.99	0.05	0.12	RHS
143	19 Sep 13	111.936	1.20	0.90	0.05	1.08	0.05	0.12	LHS
144	19 Sep 13	111.820	1.20	0.80	0.05	0.96	0.05	0.12	LHS
145	19 Sep 13	111.818	1.50	1.20	0.05	1.80	0.09	0.21	LHS
146	19 Sep 13	111.812	0.80	0.70	0.05	0.56	0.03	0.07	LHS
147	19 Sep 13	111.550	1.30	1.00	0.05	1.30	0.07	0.16	LHS
148	19 Sep 13	111.549	1.00	0.80	0.05	0.80	0.04	0.09	LHS
149	19 Sep 13	111.529	0.90	0.60	0.05	0.54	0.03	0.07	LHS
150	19 Sep 13	111.528	1.10	0.60	0.05	0.66	0.03	0.07	LHS
CARRIED FORWARD:						2,008.75	102.66	239.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,008.75	102.66	239.38	
151	20 Sep 13	111.526	2.60	1.00	0.05	2.60	0.13	0.30	LHS
152	20 Sep 13	111.500	1.30	1.00	0.05	1.30	0.07	0.16	LHS
153	20 Sep 13	109.635	0.90	0.80	0.05	0.72	0.04	0.09	LHS
154	20 Sep 13	108.327	0.80	0.40	0.05	0.32	0.02	0.05	LHS
155	20 Sep 13	108.325	0.60	0.60	0.05	0.36	0.02	0.05	LHS
156	20 Sep 13	108.324	1.00	0.50	0.05	0.50	0.03	0.07	LHS
157	20 Sep 13	106.410	1.50	0.90	0.05	1.35	0.07	0.16	LHS
158	20 Sep 13	102.400	0.90	0.50	0.05	0.45	0.02	0.05	LHS
159	20 Sep 13	102.110	1.00	0.80	0.05	0.80	0.04	0.09	LHS
160	20 Sep 13	101.817	2.30	1.10	0.05	2.53	0.13	0.30	LHS
161	20 Sep 13	101.813	1.30	0.50	0.05	0.65	0.03	0.07	LHS
162	20 Sep 13	101.815	0.60	0.50	0.05	0.30	0.02	0.05	LHS
163	20 Sep 13	101.816	0.90	0.80	0.05	0.72	0.04	0.09	LHS
164	20 Sep 13	101.817	1.30	0.80	0.05	1.04	0.05	0.12	LHS
165	20 Sep 13	101.820	1.20	1.00	0.05	1.20	0.06	0.14	LHS
166	24 Sep 13	103.960	1.50	0.90	0.05	1.35	0.07	0.16	LHS
167	24 Sep 13	103.961	1.60	1.10	0.05	1.76	0.09	0.21	LHS
168	24 Sep 13	103.962	1.30	1.00	0.05	1.30	0.07	0.16	LHS
169	24 Sep 13	103.963	2.40	1.10	0.05	2.64	0.13	0.30	LHS
170	24 Sep 13	103.966	1.90	1.10	0.05	2.09	0.10	0.23	LHS
171	24 Sep 13	103.967	0.70	0.60	0.05	0.42	0.02	0.05	LHS
172	24 Sep 13	103.968	1.10	0.70	0.05	0.77	0.04	0.09	LHS
173	24 Sep 13	103.969	1.10	0.80	0.05	0.88	0.04	0.09	RHS
174	24 Sep 13	103.972	2.60	0.70	0.05	1.82	0.09	0.21	RHS
175	24 Sep 13	103.973	1.30	0.70	0.05	0.91	0.05	0.12	RHS
176	24 Sep 13	103.975	1.10	0.60	0.05	0.66	0.03	0.07	RHS
177	24 Sep 13	103.978	1.30	1.10	0.05	1.43	0.07	0.16	RHS
178	24 Sep 13	103.980	0.50	0.50	0.05	0.25	0.01	0.02	RHS
179	24 Sep 13	103.981	1.00	0.80	0.05	0.80	0.04	0.09	RHS
180	24 Sep 13	103.985	1.00	0.70	0.05	0.70	0.04	0.09	RHS
CARRIED FORWARD:						2,041.37	104.32	243.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,041.37	104.32	243.22	
181	25 Sep 13	104.100	1.00	0.80	0.05	0.80	0.04	0.09	LHS
182	25 Sep 13	104.101	1.00	0.70	0.05	0.70	0.04	0.09	RHS
183	25 Sep 13	104.102	0.70	0.60	0.05	0.42	0.02	0.05	LHS
184	25 Sep 13	104.105	0.60	0.30	0.05	0.18	0.01	0.02	RHS
185	25 Sep 13	104.106	1.00	0.60	0.05	0.60	0.03	0.07	LHS
186	25 Sep 13	104.108	0.90	0.50	0.05	0.45	0.02	0.05	LHS
187	25 Sep 13	104.109	0.80	0.70	0.05	0.56	0.03	0.07	LHS
188	25 Sep 13	104.110	0.70	0.50	0.05	0.35	0.02	0.05	RHS
189	25 Sep 13	104.122	1.60	0.80	0.05	1.28	0.06	0.14	RHS
190	25 Sep 13	104.123	1.10	0.80	0.05	0.88	0.04	0.09	RHS
191	25 Sep 13	104.125	1.20	0.90	0.05	1.08	0.05	0.12	RHS
192	25 Sep 13	104.128	0.80	0.80	0.05	0.64	0.03	0.07	RHS
193	25 Sep 13	104.129	1.60	0.80	0.05	1.28	0.06	0.14	RHS
194	25 Sep 13	104.130	0.70	0.60	0.05	0.42	0.02	0.05	RHS
195	25 Sep 13	104.131	0.70	0.60	0.05	0.42	0.02	0.05	RHS
196	26 Sep 13	113.721	2.20	0.60	0.05	1.32	0.07	0.16	RHS
197	26 Sep 13	113.725	1.30	0.40	0.05	0.52	0.03	0.07	LHS
198	26 Sep 13	113.726	1.00	0.70	0.05	0.70	0.04	0.09	LHS
199	26 Sep 13	113.727	1.90	0.60	0.05	1.14	0.06	0.14	LHS
200	26 Sep 13	113.728	1.00	0.60	0.05	0.60	0.03	0.07	LHS
201	26 Sep 13	113.730	0.80	0.40	0.05	0.32	0.02	0.05	LHS
202	26 Sep 13	113.731	0.70	0.60	0.05	0.42	0.02	0.05	LHS
203	26 Sep 13	113.732	0.80	0.50	0.05	0.40	0.02	0.05	LHS
204	26 Sep 13	113.736	0.70	0.40	0.05	0.28	0.01	0.02	LHS
205	26 Sep 13	113.740	0.80	0.50	0.05	0.40	0.02	0.05	LHS
206	26 Sep 13	113.741	0.60	0.40	0.05	0.24	0.01	0.02	RHS
207	26 Sep 13	113.742	1.90	0.90	0.05	1.71	0.09	0.21	RHS
208	26 Sep 13	113.745	0.80	0.70	0.05	0.56	0.03	0.07	RHS
209	26 Sep 13	113.746	1.20	0.90	0.05	1.08	0.05	0.12	RHS
210	26 Sep 13	113.747	1.00	0.80	0.05	0.80	0.04	0.09	RHS
CARRIED FORWARD:						2,061.92	105.35	245.63	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,061.92	105.35	245.63	
211	27 Sep 13	113.910	1.00	0.50	0.05	0.50	0.03	0.07	RHS
212	27 Sep 13	113.912	2.40	0.70	0.05	1.68	0.08	0.19	RHS
213	27 Sep 13	113.913	1.00	0.60	0.05	0.60	0.03	0.07	LHS
214	27 Sep 13	113.915	0.80	0.70	0.05	0.56	0.03	0.07	LHS
215	27 Sep 13	113.916	1.50	0.80	0.05	1.20	0.06	0.14	RHS
216	27 Sep 13	113.920	1.10	0.70	0.05	0.77	0.04	0.09	RHS
217	27 Sep 13	113.921	0.40	0.40	0.05	0.16	0.01	0.02	LHS
218	27 Sep 13	113.923	1.30	0.70	0.05	0.91	0.05	0.12	RHS
219	27 Sep 13	113.925	1.60	0.60	0.05	0.96	0.05	0.12	RHS
220	27 Sep 13	113.928	0.70	0.50	0.05	0.35	0.02	0.05	RHS
221	27 Sep 13	113.930	0.70	0.70	0.05	0.49	0.02	0.05	RHS
222	27 Sep 13	113.931	1.00	0.90	0.05	0.90	0.05	0.12	RHS
223	27 Sep 13	113.935	1.10	0.80	0.05	0.88	0.04	0.09	RHS
224	27 Sep 13	113.940	0.70	0.60	0.05	0.42	0.02	0.05	RHS
225	27 Sep 13	113.942	0.50	0.50	0.05	0.25	0.01	0.02	RHS
226	28 Sep 13	114.001	0.80	0.70	0.05	0.56	0.03	0.07	RHS
227	28 Sep 13	114.005	1.10	1.10	0.05	1.21	0.06	0.14	LHS
228	28 Sep 13	114.008	1.10	0.50	0.05	0.55	0.03	0.07	LHS
229	28 Sep 13	114.009	1.30	1.20	0.05	1.56	0.08	0.19	LHS
230	28 Sep 13	114.010	2.20	0.90	0.05	1.98	0.10	0.23	LHS
231	28 Sep 13	114.012	0.40	0.40	0.05	0.16	0.01	0.02	LHS
232	28 Sep 13	114.013	2.90	0.70	0.05	2.03	0.10	0.23	LHS
233	28 Sep 13	114.015	1.00	0.70	0.05	0.70	0.04	0.09	LHS
234	28 Sep 13	114.020	0.60	0.50	0.05	0.30	0.02	0.05	LHS
235	28 Sep 13	114.021	1.00	1.00	0.05	1.00	0.05	0.12	LHS
236	28 Sep 13	114.022	0.60	0.40	0.05	0.24	0.01	0.02	LHS
237	28 Sep 13	114.023	0.50	0.40	0.05	0.20	0.01	0.02	LHS
238	28 Sep 13	114.025	0.70	0.40	0.05	0.28	0.01	0.02	LHS
239	28 Sep 13	114.030	2.60	0.90	0.05	2.34	0.12	0.28	LHS
240	28 Sep 13	114.031	1.00	0.80	0.05	0.80	0.04	0.09	LHS
CARRIED FORWARD:						2,086.46	106.60	248.54	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	75.23	-	75.23	3.76	-	3.76	8.72	-	8.72
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	100.14	-	100.14	5.01	-	5.01	11.61	-	11.61
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,067.67	-	1,067.67	53.41	-	53.41	123.84	-	123.84
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	436.64	225.12	661.76	21.83	11.26	33.09	50.66	26.11	76.77
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	170.72	-	170.72	8.54	-	8.54	19.81	-	19.81
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	52.32	-	52.32	2.62	-	2.62	6.07	-	6.07
			TOTAL:	1,902.72	225.12	2,127.84	95.17	11.26	106.43	220.71	26.11	246.82

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	SEPTEMBER 2013

[illegible]

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	SEPTEMBER 2013

Page 3 of 9

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	SEPTEMBER 2013

Page 4 of 9

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						436.64	21.83	50.66	
1	03 Sep 13	7.192	4.00	2.00	0.050	8.00	0.40	0.93	RHS
2	03 Sep 13	7.194	4.00	2.00	0.050	8.00	0.40	0.93	RHS
3	03 Sep 13	7.196	4.00	2.00	0.050	8.00	0.40	0.93	RHS
4	03 Sep 13	7.198	4.00	2.00	0.050	8.00	0.40	0.93	RHS
5	05 Sep 13	8.926	0.60	0.40	0.050	0.24	0.01	0.03	LHS
6	05 Sep 13	8.928	0.60	0.40	0.050	0.24	0.01	0.03	LHS
7	05 Sep 13	8.930	0.60	0.40	0.050	0.24	0.01	0.03	LHS
8	05 Sep 13	8.936	0.40	0.40	0.050	0.16	0.01	0.02	LHS
9	05 Sep 13	8.938	0.40	0.80	0.050	0.32	0.02	0.04	LHS
10	05 Sep 13	9.432	3.00	0.80	0.050	2.40	0.12	0.28	RHS
11	05 Sep 13	9.434	3.00	0.80	0.050	2.40	0.12	0.28	RHS
12	05 Sep 13	9.436	3.00	0.80	0.050	2.40	0.12	0.28	RHS
13	09 Sep 13	9.204	3.40	0.40	0.050	1.36	0.07	0.16	RHS
14	09 Sep 13	9.206	3.40	0.40	0.050	1.36	0.07	0.16	RHS
15	09 Sep 13	9.208	3.40	0.40	0.050	1.36	0.07	0.16	RHS
16	09 Sep 13	9.338	2.00	0.60	0.050	1.20	0.06	0.14	RHS
17	09 Sep 13	9.340	2.00	0.60	0.050	1.20	0.06	0.14	RHS
18	09 Sep 13	9.344	2.00	0.60	0.050	1.20	0.06	0.14	RHS
19	09 Sep 13	9.346	2.00	0.60	0.050	1.20	0.06	0.14	RHS
20	09 Sep 13	9.366	1.60	0.40	0.050	0.64	0.03	0.07	RHS
21	09 Sep 13	9.368	1.60	0.40	0.050	0.64	0.03	0.07	RHS
22	09 Sep 13	9.380	3.00	0.80	0.050	2.40	0.12	0.28	RHS
23	09 Sep 13	9.382	3.00	0.80	0.050	2.40	0.12	0.28	RHS
24	09 Sep 13	9.920	1.40	1.00	0.050	1.40	0.07	0.16	RHS
25	09 Sep 13	9.922	1.40	1.00	0.050	1.40	0.07	0.16	RHS
26	09 Sep 13	9.950	4.60	0.80	0.050	3.68	0.18	0.43	RHS
27	09 Sep 13	9.952	4.60	0.80	0.050	3.68	0.18	0.43	RHS
28	09 Sep 13	9.954	4.60	0.80	0.050	3.68	0.18	0.43	RHS
29	10 Sep 13	6.608	2.80	1.00	0.050	2.80	0.14	0.32	LHS
30	10 Sep 13	6.610	2.80	1.00	0.050	2.80	0.14	0.32	LHS
CARRIED FORWARD:						511.44	25.57	59.34	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						511.44	25.57	59.34	
31	10 Sep 13	6.618	1.60	0.40	0.050	0.64	0.03	0.07	LHS
32	10 Sep 13	6.620	1.60	0.40	0.050	0.64	0.03	0.07	LHS
33	10 Sep 13	6.644	3.00	1.00	0.050	3.00	0.15	0.35	RHS
34	10 Sep 13	6.646	3.00	1.00	0.050	3.00	0.15	0.35	RHS
35	10 Sep 13	6.652	3.20	0.80	0.050	2.56	0.13	0.30	RHS
36	10 Sep 13	6.654	3.20	0.80	0.050	2.56	0.13	0.30	RHS
37	10 Sep 13	6.656	3.20	0.80	0.050	2.56	0.13	0.30	RHS
38	10 Sep 13	6.672	2.20	1.20	0.050	2.64	0.13	0.31	RHS
39	10 Sep 13	6.674	2.20	1.20	0.050	2.64	0.13	0.31	RHS
40	11 Sep 13	6.712	2.80	1.00	0.050	2.80	0.14	0.32	RHS
41	11 Sep 13	6.714	2.80	1.00	0.050	2.80	0.14	0.32	RHS
42	11 Sep 13	6.718	1.20	0.80	0.050	0.96	0.05	0.11	RHS
43	11 Sep 13	6.720	1.20	0.80	0.050	0.96	0.05	0.11	RHS
44	11 Sep 13	6.856	3.20	1.00	0.050	3.20	0.16	0.37	RHS
45	11 Sep 13	6.858	3.20	1.00	0.050	3.20	0.16	0.37	RHS
46	11 Sep 13	6.860	3.20	1.00	0.050	3.20	0.16	0.37	RHS
47	11 Sep 13	6.862	1.60	0.80	0.050	1.28	0.06	0.15	RHS
48	11 Sep 13	6.864	1.60	0.80	0.050	1.28	0.06	0.15	RHS
49	11 Sep 13	6.872	1.80	0.60	0.050	1.08	0.05	0.13	RHS
50	11 Sep 13	6.874	1.80	0.60	0.050	1.08	0.05	0.13	RHS
51	11 Sep 13	6.880	3.40	1.00	0.050	3.40	0.17	0.39	LHS
52	11 Sep 13	6.882	3.40	1.00	0.050	3.40	0.17	0.39	LHS
53	11 Sep 13	6.884	3.40	1.00	0.050	3.40	0.17	0.39	LHS
54	11 Sep 13	7.184	2.20	1.00	0.050	2.20	0.11	0.26	LHS
55	11 Sep 13	7.186	2.20	1.00	0.050	2.20	0.11	0.26	LHS
56	11 Sep 13	7.218	2.80	0.40	0.050	1.12	0.06	0.13	LHS
57	11 Sep 13	7.220	2.80	0.40	0.050	1.12	0.06	0.13	LHS
58	11 Sep 13	7.222	2.80	0.40	0.050	1.12	0.06	0.13	LHS
59	11 Sep 13	7.224	4.60	0.40	0.050	1.84	0.09	0.21	LHS
60	11 Sep 13	7.226	4.60	0.40	0.050	1.84	0.09	0.21	LHS
CARRIED FORWARD:						575.16	28.76	66.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						575.16	28.76	66.73	
61	11 Sep 13	7.228	4.60	0.40	0.050	1.84	0.09	0.21	LHS
62	11 Sep 13	7.230	4.60	0.40	0.050	1.84	0.09	0.21	LHS
63	12 Sep 13	7.184	4.80	2.00	0.050	9.60	0.48	1.11	RHS
64	12 Sep 13	7.860	4.80	2.00	0.050	9.60	0.48	1.11	RHS
65	12 Sep 13	7.188	4.80	2.00	0.050	9.60	0.48	1.11	RHS
66	12 Sep 13	7.254	3.60	1.00	0.050	3.60	0.18	0.42	RHS
67	12 Sep 13	7.256	3.60	1.00	0.050	3.60	0.18	0.42	RHS
68	12 Sep 13	7.258	3.60	1.00	0.050	3.60	0.18	0.42	RHS
69	12 Sep 13	7.270	3.40	0.80	0.050	2.72	0.14	0.32	RHS
70	12 Sep 13	7.272	3.40	0.80	0.050	2.72	0.14	0.32	RHS
71	12 Sep 13	7.274	3.40	0.80	0.050	2.72	0.14	0.32	RHS
72	12 Sep 13	7.326	3.80	0.60	0.050	2.28	0.11	0.26	RHS
73	12 Sep 13	7.328	3.80	0.60	0.050	2.28	0.11	0.26	RHS
74	12 Sep 13	7.330	3.80	0.60	0.050	2.28	0.11	0.26	RHS
75	12 Sep 13	7.544	2.80	0.60	0.050	1.68	0.08	0.19	RHS
76	12 Sep 13	7.546	2.80	0.60	0.050	1.68	0.08	0.19	RHS
77	12 Sep 13	7.556	3.20	1.00	0.050	3.20	0.16	0.37	RHS
78	12 Sep 13	7.558	3.20	1.00	0.050	3.20	0.16	0.37	RHS
79	12 Sep 13	7.560	3.20	1.00	0.050	3.20	0.16	0.37	RHS
80	12 Sep 13	7.568	2.60	1.20	0.050	3.12	0.16	0.36	RHS
81	12 Sep 13	7.570	2.60	1.20	0.050	3.12	0.16	0.36	RHS
82	12 Sep 13	7.586	3.80	0.80	0.050	3.04	0.15	0.35	RHS
83	12 Sep 13	7.588	3.80	0.80	0.050	3.04	0.15	0.35	RHS
84	12 Sep 13	7.590	3.80	0.80	0.050	3.04	0.15	0.35	RHS
TOTAL:						661.76	33.09	76.77	

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOK KAWI
MONTH:	SEPTEMBER 2013

Page 8 of 9

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA
MONTH:	SEPTEMBER 2013

Page 9 of 9

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,234.19	174.53	1,408.72	81.71	11.85	93.56	189.59	27.49	217.08
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	679.81	27.20	707.01	45.24	1.82	47.06	104.99	4.21	109.20
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	268.83	84.52	353.35	16.43	6.09	22.52	38.16	14.11	52.27
			TOTAL:	2,182.83	286.25	2,469.08	143.38	19.76	163.14	332.74	45.81	378.55

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,234.19	81.71	189.59	
1	04 Sep 13	72.150	6.20	1.40	0.075	8.68	0.65	1.51	LHS
2	04 Sep 13	72.245	11.60	1.40	0.075	16.24	1.22	2.83	LHS
3	11 Sep 13	76.300	4.50	1.50	0.100	6.75	0.68	1.58	RHS
4	11 Sep 13	76.060	2.80	1.60	0.100	4.48	0.45	1.04	LHS
5	13 Sep 13	93.250	2.50	1.20	0.075	3.00	0.23	0.53	LHS
6	13 Sep 13	81.850	3.20	2.00	0.050	6.40	0.32	0.74	RHS
7	13 Sep 13	74.730	1.70	1.20	0.100	2.04	0.20	0.46	LHS
8	18 Sep 13	45.250	11.60	1.80	0.075	20.88	1.57	3.64	LHS
9	24 Sep 13	73.200	10.00	2.00	0.075	20.00	1.50	3.48	RHS
10	25 Sep 13	47.700	13.80	1.80	0.075	24.84	1.86	4.32	LHS
11	27 Sep 13	46.590	13.40	2.60	0.050	34.84	1.74	4.04	RHS
12	27 Sep 13	46.600	3.10	2.40	0.050	7.44	0.37	0.86	RHS
13	27 Sep 13	46.640	2.40	1.20	0.075	2.88	0.22	0.51	RHS
14	27 Sep 13	46.650	1.20	1.10	0.075	1.32	0.10	0.23	RHS
15	27 Sep 13	46.700	13.40	1.10	0.050	14.74	0.74	1.72	RHS
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						1,408.72	93.56	217.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						679.81	45.24	104.99	
1	20 Sep 13	104.400	1.60	1.20	0.075	1.92	0.14	0.32	LHS
2	20 Sep 13	104.320	1.40	1.40	0.100	1.96	0.20	0.46	RHS
3	20 Sep 13	104.306	1.20	0.80	0.075	0.96	0.07	0.16	LHS
4	20 Sep 13	104.306	2.20	2.00	0.050	4.40	0.22	0.51	RHS
5	20 Sep 13	104.305	1.40	0.80	0.075	1.12	0.08	0.19	LHS
6	20 Sep 13	104.200	3.00	0.60	0.075	1.80	0.14	0.32	RHS
7	20 Sep 13	104.150	2.00	2.00	0.075	4.00	0.30	0.70	RHS
8	20 Sep 13	104.100	5.60	1.20	0.050	6.72	0.34	0.79	RHS
9	25 Sep 13	132.790	2.40	1.10	0.075	2.64	0.20	0.46	LHS
10	25 Sep 13	132.800	1.40	1.20	0.075	1.68	0.13	0.30	LHS
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						707.01	47.06	109.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						268.83	16.43	38.16	
1	10 Sep 13	161.800	5.40	1.40	0.100	7.56	0.76	1.76	RHS
2	10 Sep 13	153.650	1.60	1.00	0.075	1.60	0.12	0.28	LHS
3	10 Sep 13	153.510	3.00	1.40	0.100	4.20	0.42	0.97	LHS
4	10 Sep 13	153.400	1.00	0.80	0.075	0.80	0.06	0.14	LHS
5	10 Sep 13	153.300	1.00	0.80	0.075	0.80	0.06	0.14	LHS
6	10 Sep 13	144.300	2.50	0.80	0.075	2.00	0.15	0.35	RHS
7	10 Sep 13	144.270	2.20	0.90	0.075	1.98	0.15	0.35	RHS
8	10 Sep 13	144.268	3.00	1.00	0.075	3.00	0.23	0.53	RHS
9	13 Sep 13	162.100	4.20	1.20	0.100	5.04	0.50	1.16	RHS
10	13 Sep 13	162.350	1.00	0.80	0.075	0.80	0.06	0.14	RHS
11	13 Sep 13	162.650	1.00	0.70	0.075	0.70	0.05	0.12	RHS
12	25 Sep 13	145.150	1.60	1.40	0.075	2.24	0.17	0.39	RHS
13	25 Sep 13	145.650	1.80	1.20	0.075	2.16	0.16	0.37	RHS
14	25 Sep 13	162.300	2.60	1.60	0.075	4.16	0.31	0.72	RHS
15	25 Sep 13	162.450	1.80	1.20	0.075	2.16	0.16	0.37	RHS
16	28 Sep 13	141.850	13.40	2.40	0.050	32.16	1.61	3.74	RHS
17	28 Sep 13	147.150	1.40	1.10	0.100	1.54	0.15	0.35	LHS
18	28 Sep 13	147.250	1.60	1.20	0.075	1.92	0.14	0.32	LHS
19	28 Sep 13	147.300	1.80	1.30	0.100	2.34	0.23	0.53	LHS
20	28 Sep 13	147.450	1.90	1.20	0.075	2.28	0.17	0.39	LHS
21	28 Sep 13	147.800	1.40	1.40	0.100	1.96	0.20	0.46	LHS
22	28 Sep 13	147.800	2.40	1.30	0.075	3.12	0.23	0.53	RHS
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						353.35	22.52	52.27	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	231.290	28.940	260.230	11.636	1.457	13.093	27.025	3.384	30.409
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	107.830	12.180	120.010	5.434	0.614	6.048	11.480	1.425	12.905
3	Beaufort	502	Jalan Beaufort - Menumbok	97.030	30.190	127.220	4.885	1.517	6.402	11.343	3.530	14.873
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73.530	21.740	95.270	3.702	1.093	4.795	8.608	2.537	11.145
TOTAL:				509.680	93.050	602.730	25.657	4.681	30.338	58.456	10.876	69.332

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	231.290	11.636	27.025	
1	05 Sep 13	90.005	0.50	0.70	0.050	0.350	0.018	0.042	LHS
2	05 Sep 13	90.260	0.40	0.70	0.050	0.280	0.014	0.032	RHS
3	05 Sep 13	90.340	0.50	0.80	0.050	0.400	0.020	0.046	RHS
4	05 Sep 13	90.347	0.70	0.50	0.050	0.350	0.018	0.042	LHS
5	05 Sep 13	90.390	0.40	0.80	0.050	0.320	0.016	0.037	LHS
6	05 Sep 13	90.450	0.40	0.70	0.050	0.280	0.014	0.032	LHS
7	05 Sep 13	90.680	0.50	0.70	0.050	0.350	0.018	0.042	LHS
8	05 Sep 13	90.691	0.80	0.50	0.050	0.400	0.020	0.046	RHS
9	08 Sep 13	72.750	0.40	0.60	0.050	0.240	0.012	0.028	RHS
10	08 Sep 13	72.830	0.40	0.30	0.050	0.120	0.006	0.014	LHS
11	08 Sep 13	72.835	0.60	0.90	0.050	0.540	0.027	0.063	LHS
12	08 Sep 13	72.841	0.50	0.90	0.050	0.450	0.023	0.053	LHS
13	08 Sep 13	72.910	0.40	0.60	0.050	0.240	0.012	0.028	LHS
14	08 Sep 13	73.280	0.80	0.60	0.050	0.480	0.024	0.056	RHS
15	08 Sep 13	73.610	0.70	0.50	0.050	0.350	0.018	0.042	LHS
16	08 Sep 13	73.615	0.50	0.70	0.050	0.350	0.018	0.042	RHS
17	08 Sep 13	73.620	0.70	0.60	0.050	0.420	0.021	0.049	RHS
18	08 Sep 13	73.631	0.50	0.90	0.050	0.450	0.023	0.053	RHS
19	08 Sep 13	74.960	0.60	0.70	0.050	0.420	0.021	0.049	LHS
20	08 Sep 13	74.990	0.50	0.60	0.050	0.300	0.015	0.035	LHS
21	08 Sep 13	75.328	0.50	0.90	0.050	0.450	0.023	0.053	LHS
22	08 Sep 13	75.330	0.90	0.70	0.050	0.630	0.032	0.074	LHS
23	14 Sep 13	77.500	0.90	0.80	0.050	0.720	0.036	0.084	LHS
24	14 Sep 13	80.820	0.60	0.80	0.050	0.480	0.024	0.056	LHS
25	14 Sep 13	80.823	0.90	0.50	0.050	0.450	0.023	0.053	LHS
26	14 Sep 13	80.830	0.60	0.50	0.050	0.300	0.015	0.035	LHS
27	14 Sep 13	81.300	0.60	0.60	0.050	0.360	0.018	0.042	LHS
28	14 Sep 13	83.895	0.60	0.50	0.050	0.300	0.015	0.035	LHS
29	14 Sep 13	84.250	0.60	0.70	0.050	0.420	0.021	0.049	LHS
30	14 Sep 13	84.264	0.70	0.90	0.050	0.630	0.032	0.074	LHS
CARRIED FORWARD:						243.120	12.233	28.411	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	243.120	12.233	28.411	
31	14 Sep 13	84.885	0.60	0.80	0.050	0.480	0.024	0.056	LHS
32	14 Sep 13	89.885	0.60	0.70	0.050	0.420	0.021	0.049	LHS
33	14 Sep 13	89.940	0.90	0.70	0.050	0.630	0.032	0.074	LHS
34	14 Sep 13	89.965	0.70	0.60	0.050	0.420	0.021	0.049	LHS
35	18 Sep 13	82.120	0.90	0.60	0.050	0.540	0.027	0.063	LHS
36	18 Sep 13	92.210	0.60	0.50	0.050	0.300	0.015	0.035	LHS
37	18 Sep 13	122.485	0.60	0.70	0.050	0.420	0.021	0.049	LHS
38	18 Sep 13	122.530	0.50	0.80	0.050	0.400	0.020	0.046	LHS
39	18 Sep 13	123.140	0.50	0.40	0.050	0.200	0.010	0.023	LHS
40	18 Sep 13	123.655	0.50	0.90	0.050	0.450	0.023	0.053	LHS
41	18 Sep 13	123.750	0.60	0.60	0.050	0.360	0.018	0.042	RHS
42	18 Sep 13	123.800	0.60	0.80	0.050	0.480	0.024	0.056	RHS
43	18 Sep 13	123.805	0.70	0.80	0.050	0.560	0.028	0.065	RHS
44	20 Sep 13	74.991	0.70	0.40	0.050	0.280	0.014	0.032	RHS
45	20 Sep 13	74.993	0.90	0.70	0.050	0.630	0.032	0.074	RHS
46	20 Sep 13	74.995	0.90	0.60	0.050	0.540	0.027	0.063	RHS
47	20 Sep 13	121.675	0.50	0.40	0.050	0.200	0.010	0.023	LHS
48	20 Sep 13	121.680	0.50	0.60	0.050	0.300	0.015	0.035	RHS
49	20 Sep 13	121.687	0.90	0.40	0.050	0.360	0.018	0.042	RHS
50	20 Sep 13	121.690	0.50	0.90	0.050	0.450	0.023	0.053	LHS
51	20 Sep 13	121.695	0.60	0.40	0.050	0.240	0.012	0.028	LHS
52	20 Sep 13	121.700	0.80	0.70	0.050	0.560	0.028	0.065	LHS
53	20 Sep 13	121.715	0.60	0.50	0.050	0.300	0.015	0.035	RHS
54	20 Sep 13	121.725	0.40	0.70	0.050	0.280	0.014	0.032	RHS
55	20 Sep 13	121.736	0.60	0.80	0.050	0.480	0.024	0.056	RHS
56	20 Sep 13	121.733	0.70	0.50	0.050	0.350	0.018	0.042	RHS
57	20 Sep 13	121.750	0.60	0.70	0.050	0.420	0.021	0.049	LHS
58	23 Sep 13	91.100	0.70	0.50	0.050	0.350	0.018	0.042	LHS
59	23 Sep 13	92.230	0.70	0.50	0.050	0.350	0.018	0.042	LHS
60	23 Sep 13	92.240	0.60	0.90	0.050	0.540	0.027	0.063	RHS
CARRIED FORWARD:						255.410	12.851	29.847	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	255.410	12.851	29.847	
61	25 Sep 13	99.618	0.80	0.90	0.050	0.720	0.036	0.084	LHS
62	25 Sep 13	99.620	0.90	0.80	0.050	0.720	0.036	0.084	LHS
63	25 Sep 13	99.633	0.40	0.80	0.050	0.320	0.016	0.037	LHS
64	25 Sep 13	99.640	0.70	0.40	0.050	0.280	0.014	0.032	LHS
65	25 Sep 13	99.641	0.80	0.50	0.050	0.400	0.020	0.046	LHS
66	25 Sep 13	99.655	0.80	0.90	0.050	0.720	0.036	0.084	RHS
67	25 Sep 13	99.867	0.80	0.70	0.050	0.560	0.028	0.065	LHS
68	25 Sep 13	99.874	0.70	0.50	0.050	0.350	0.018	0.042	LHS
69	25 Sep 13	99.874	0.50	0.50	0.050	0.250	0.013	0.030	RHS
70	25 Sep 13	99.880	0.50	0.40	0.050	0.200	0.010	0.023	LHS
71	25 Sep 13	99.891	0.60	0.50	0.050	0.300	0.015	0.035	LHS
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						260.230	13.093	30.409	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	107.830	5.434	11.480	
1	05 Sep 13	137.658	0.40	0.70	0.050	0.280	0.014	0.032	LHS
2	05 Sep 13	137.668	0.50	0.90	0.050	0.450	0.023	0.053	LHS
3	05 Sep 13	137.680	0.50	0.70	0.050	0.350	0.018	0.042	LHS
4	05 Sep 13	137.882	0.60	0.70	0.050	0.420	0.021	0.049	RHS
5	05 Sep 13	137.900	0.40	0.70	0.050	0.280	0.014	0.032	LHS
6	05 Sep 13	137.915	0.50	0.90	0.050	0.450	0.023	0.053	RHS
7	08 Sep 13	138.000	0.40	0.90	0.050	0.360	0.018	0.042	LHS
8	08 Sep 13	138.020	0.60	0.40	0.050	0.240	0.012	0.028	LHS
9	08 Sep 13	138.028	0.60	0.70	0.050	0.420	0.021	0.049	LHS
10	08 Sep 13	139.720	0.90	0.60	0.050	0.540	0.027	0.063	LHS
11	08 Sep 13	139.722	0.90	0.90	0.050	0.810	0.041	0.095	LHS
12	08 Sep 13	139.975	0.70	0.50	0.050	0.350	0.018	0.042	RHS
13	11 Sep 13	140.290	0.50	0.60	0.050	0.300	0.015	0.035	RHS
14	11 Sep 13	140.294	0.50	0.90	0.050	0.450	0.023	0.053	RHS
15	11 Sep 13	140.300	0.80	0.60	0.050	0.480	0.024	0.056	RHS
16	11 Sep 13	149.349	0.40	0.50	0.050	0.200	0.010	0.023	RHS
17	11 Sep 13	149.356	0.90	0.90	0.050	0.810	0.041	0.095	RHS
18	11 Sep 13	149.357	0.60	0.50	0.050	0.300	0.015	0.035	RHS
19	11 Sep 13	149.365	0.60	0.70	0.050	0.420	0.021	0.049	RHS
20	11 Sep 13	149.370	0.60	0.70	0.050	0.420	0.021	0.049	RHS
21	11 Sep 13	149.375	0.90	0.70	0.050	0.630	0.032	0.074	RHS
22	14 Sep 13	153.430	0.60	0.70	0.050	0.420	0.021	0.049	LHS
23	14 Sep 13	153.455	0.60	0.90	0.050	0.540	0.027	0.063	LHS
24	14 Sep 13	155.850	0.90	0.70	0.050	0.630	0.032	0.074	LHS
25	14 Sep 13	155.845	0.60	0.90	0.050	0.540	0.027	0.063	LHS
26	14 Sep 13	155.847	0.90	0.50	0.050	0.450	0.023	0.053	LHS
27	14 Sep 13	155.849	0.80	0.80	0.050	0.640	0.032	0.074	LHS
28									
29									
30									
CARRIED FORWARD:						120.010	6.048	12.905	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	97.030	4.885	11.343	
1	05 Sep 13	0.500	0.40	0.40	0.050	0.160	0.008	0.019	LHS
2	05 Sep 13	0.505	0.40	0.60	0.050	0.240	0.012	0.028	LHS
3	05 Sep 13	0.507	0.60	0.70	0.050	0.420	0.021	0.049	LHS
4	05 Sep 13	0.510	0.60	0.50	0.050	0.300	0.015	0.035	LHS
5	05 Sep 13	0.518	0.60	0.70	0.050	0.420	0.021	0.049	LHS
6	05 Sep 13	0.520	0.90	0.80	0.050	0.720	0.036	0.084	LHS
7	05 Sep 13	0.522	0.80	0.60	0.050	0.480	0.024	0.056	LHS
8	05 Sep 13	0.523	0.60	0.50	0.050	0.300	0.015	0.035	LHS
9	05 Sep 13	0.523	0.60	0.50	0.050	0.300	0.015	0.035	RHS
10	05 Sep 13	0.525	0.70	0.50	0.050	0.350	0.018	0.042	RHS
11	09 Sep 13	12.630	0.60	0.40	0.050	0.240	0.012	0.028	LHS
12	09 Sep 13	12.643	0.60	0.30	0.050	0.180	0.009	0.021	LHS
13	09 Sep 13	12.647	0.60	0.80	0.050	0.480	0.024	0.056	RHS
14	09 Sep 13	12.680	0.50	0.60	0.050	0.300	0.015	0.035	RHS
15	09 Sep 13	12.893	0.60	0.40	0.050	0.240	0.012	0.028	RHS
16	09 Sep 13	12.894	0.60	0.70	0.050	0.420	0.021	0.049	RHS
17	09 Sep 13	12.895	0.90	0.30	0.050	0.270	0.014	0.032	RHS
18	09 Sep 13	12.975	0.80	0.40	0.050	0.320	0.016	0.037	RHS
19	09 Sep 13	12.965	0.60	0.80	0.050	0.480	0.024	0.056	RHS
20	09 Sep 13	13.052	0.90	0.60	0.050	0.540	0.027	0.063	RHS
21	09 Sep 13	13.050	0.40	0.80	0.050	0.320	0.016	0.037	LHS
22	12 Sep 13	13.300	0.70	0.50	0.050	0.350	0.018	0.042	LHS
23	12 Sep 13	13.410	0.60	0.30	0.050	0.180	0.009	0.021	LHS
24	12 Sep 13	13.420	0.80	0.90	0.050	0.720	0.036	0.084	RHS
25	12 Sep 13	13.422	0.70	0.80	0.050	0.560	0.028	0.065	LHS
26	12 Sep 13	13.424	0.60	0.90	0.050	0.540	0.027	0.063	LHS
27	12 Sep 13	13.428	0.60	0.50	0.050	0.300	0.015	0.035	LHS
28	12 Sep 13	13.518	0.40	0.70	0.050	0.280	0.014	0.032	LHS
29	12 Sep 13	13.520	0.50	0.40	0.050	0.200	0.010	0.023	LHS
30	12 Sep 13	13.531	0.50	0.70	0.050	0.350	0.018	0.042	LHS
CARRIED FORWARD:						107.990	5.435	12.624	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	107.990	5.435	12.624	
31	15 Sep 13	12.175	0.40	0.50	0.050	0.200	0.010	0.023	RHS
32	15 Sep 13	12.190	0.80	0.40	0.050	0.320	0.016	0.037	LHS
33	15 Sep 13	12.215	0.60	0.60	0.050	0.360	0.018	0.042	LHS
34	15 Sep 13	12.225	0.60	0.50	0.050	0.300	0.015	0.035	RHS
35	15 Sep 13	12.425	0.50	0.60	0.050	0.300	0.015	0.035	LHS
36	15 Sep 13	12.455	0.70	0.50	0.050	0.350	0.018	0.042	LHS
37	15 Sep 13	12.621	0.80	0.50	0.050	0.400	0.020	0.046	RHS
38	15 Sep 13	12.645	0.70	0.50	0.050	0.350	0.018	0.042	LHS
39	15 Sep 13	12.655	0.80	0.70	0.050	0.560	0.028	0.065	LHS
40	15 Sep 13	12.658	0.50	0.50	0.050	0.250	0.013	0.030	RHS
41	15 Sep 13	14.763	0.60	0.70	0.050	0.420	0.021	0.049	RHS
42	15 Sep 13	16.625	0.50	0.60	0.050	0.300	0.015	0.035	LHS
43	15 Sep 13	17.251	0.50	0.70	0.050	0.350	0.018	0.042	LHS
44	15 Sep 13	17.254	0.90	0.80	0.050	0.720	0.036	0.084	LHS
45	15 Sep 13	17.254	0.60	0.90	0.050	0.540	0.027	0.063	RHS
46	15 Sep 13	17.255	0.90	0.70	0.050	0.630	0.032	0.074	RHS
47	17 Aug 13	9.925	0.60	0.80	0.050	0.480	0.024	0.056	LHS
48	17 Aug 13	9.927	0.60	0.70	0.050	0.420	0.021	0.049	LHS
49	17 Aug 13	10.033	0.90	0.70	0.050	0.630	0.032	0.074	RHS
50	17 Aug 13	10.035	0.70	0.80	0.050	0.560	0.028	0.065	RHS
51	17 Aug 13	10.120	0.60	0.70	0.050	0.420	0.021	0.049	RHS
52	17 Aug 13	10.330	0.90	0.70	0.050	0.630	0.032	0.074	RHS
53	17 Aug 13	10.334	0.60	0.80	0.050	0.480	0.024	0.056	RHS
54	17 Aug 13	10.474	0.80	0.60	0.050	0.480	0.024	0.056	RHS
55	17 Aug 13	10.510	0.60	0.70	0.050	0.420	0.021	0.049	RHS
56	17 Aug 13	10.512	0.60	0.80	0.050	0.480	0.024	0.056	RHS
57	17 Aug 13	10.513	0.90	0.70	0.050	0.630	0.032	0.074	RHS
58	17 Aug 13	10.814	0.70	0.80	0.050	0.560	0.028	0.065	LHS
59	20 Sep 13	11.009	0.60	0.70	0.050	0.420	0.021	0.049	LHS
60	20 Sep 13	11.105	0.90	0.80	0.050	0.720	0.036	0.084	LHS
CARRIED FORWARD:						121.670	6.123	14.224	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	121.670	6.123	14.224	
61	20 Sep 13	11.380	0.60	0.50	0.050	0.300	0.015	0.035	LHS
62	20 Sep 13	11.465	0.90	0.80	0.050	0.720	0.036	0.084	LHS
63	20 Sep 13	11.485	0.80	0.90	0.050	0.720	0.036	0.084	LHS
64	20 Sep 13	11.490	0.50	0.80	0.050	0.400	0.020	0.046	LHS
65	20 Sep 13	11.590	0.50	0.70	0.050	0.350	0.018	0.042	LHS
66	20 Sep 13	11.601	0.80	0.60	0.050	0.480	0.024	0.056	LHS
67	20 Sep 13	12.695	0.90	0.90	0.050	0.810	0.041	0.095	RHS
68	23 Sep 13	2.130	0.70	0.90	0.050	0.630	0.032	0.074	RHS
69	23 Sep 13	2.131	0.80	0.90	0.050	0.720	0.036	0.084	RHS
70	23 Sep 13	2.135	0.60	0.70	0.050	0.420	0.021	0.049	RHS
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						127.220	6.402	14.873	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	73.530	3.702	8.608	
1	05 Sep 13	55.900	0.90	0.90	0.050	0.810	0.041	0.095	LHS
2	05 Sep 13	55.920	0.40	0.50	0.050	0.200	0.010	0.023	LHS
3	05 Sep 13	55.925	0.70	0.60	0.050	0.420	0.021	0.049	LHS
4	05 Sep 13	56.000	0.90	0.70	0.050	0.630	0.032	0.074	LHS
5	05 Sep 13	57.510	0.70	0.50	0.050	0.350	0.018	0.042	RHS
6	05 Sep 13	57.600	0.70	0.40	0.050	0.280	0.014	0.032	LHS
7	05 Sep 13	57.605	0.40	0.70	0.050	0.280	0.014	0.032	LHS
8	05 Sep 13	57.610	0.80	0.70	0.050	0.560	0.028	0.065	LHS
9	05 Sep 13	57.615	0.50	0.80	0.050	0.400	0.020	0.046	RHS
10	05 Sep 13	58.000	0.90	0.40	0.050	0.360	0.018	0.042	LHS
11	05 Sep 13	58.140	0.80	0.50	0.050	0.400	0.020	0.046	LHS
12	09 Sep 13	27.595	0.90	0.90	0.050	0.810	0.041	0.095	LHS
13	09 Sep 13	28.050	0.70	0.80	0.050	0.560	0.028	0.065	LHS
14	09 Sep 13	28.137	0.70	0.50	0.050	0.350	0.018	0.042	LHS
15	09 Sep 13	28.780	0.40	0.50	0.050	0.200	0.010	0.023	RHS
16	09 Sep 13	28.785	0.60	0.90	0.050	0.540	0.027	0.063	RHS
17	09 Sep 13	28.830	0.60	0.50	0.050	0.300	0.015	0.035	RHS
18	09 Sep 13	28.832	0.80	0.50	0.050	0.400	0.020	0.046	RHS
19	09 Sep 13	28.845	0.90	0.40	0.050	0.360	0.018	0.042	LHS
20	09 Sep 13	29.075	0.40	0.90	0.050	0.360	0.018	0.042	LHS
21	09 Sep 13	29.952	0.60	0.80	0.050	0.480	0.024	0.056	LHS
22	14 Sep 13	30.495	0.80	0.50	0.050	0.400	0.020	0.046	RHS
23	14 Sep 13	30.500	0.50	0.80	0.050	0.400	0.020	0.046	LHS
24	14 Sep 13	30.625	0.70	0.70	0.050	0.490	0.025	0.058	LHS
25	14 Sep 13	30.653	0.80	0.70	0.050	0.560	0.028	0.065	RHS
26	14 Sep 13	30.755	0.90	0.40	0.050	0.360	0.018	0.042	LHS
27	14 Sep 13	30.765	0.90	0.50	0.050	0.450	0.023	0.053	LHS
28	14 Sep 13	30.769	0.80	0.50	0.050	0.400	0.020	0.046	LHS
29	14 Sep 13	31.325	0.90	0.70	0.050	0.630	0.032	0.074	RHS
30	14 Sep 13	31.336	0.40	0.90	0.050	0.360	0.018	0.042	RHS
CARRIED FORWARD:						86.630	4.361	10.135	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	86.630	4.361	10.135	
31	14 Sep 13	31.350	0.90	0.70	0.050	0.630	0.032	0.074	RHS
32	14 Sep 13	31.379	0.70	0.60	0.050	0.420	0.021	0.049	RHS
33	14 Sep 13	31.383	0.60	0.40	0.050	0.240	0.012	0.028	RHS
34	14 Sep 13	31.385	0.60	0.30	0.050	0.180	0.009	0.021	RHS
35	18 Sep 13	33.170	0.90	0.50	0.050	0.450	0.023	0.053	LHS
36	18 Sep 13	33.180	0.80	0.60	0.050	0.480	0.024	0.056	RHS
37	18 Sep 13	34.150	0.60	0.70	0.050	0.420	0.021	0.049	LHS
38	18 Sep 13	34.155	0.90	0.80	0.050	0.720	0.036	0.084	LHS
39	18 Sep 13	34.158	0.60	0.90	0.050	0.540	0.027	0.063	LHS
40	18 Sep 13	34.268	0.70	0.60	0.050	0.420	0.021	0.049	LHS
41	18 Sep 13	34.270	0.60	0.80	0.050	0.480	0.024	0.056	LHS
42	18 Sep 13	34.435	0.70	0.60	0.050	0.420	0.021	0.049	LHS
43	18 Sep 13	34.436	0.60	0.50	0.050	0.300	0.015	0.035	LHS
44	18 Sep 13	34.485	0.80	0.70	0.050	0.560	0.028	0.065	RHS
45	18 Sep 13	34.536	0.90	0.70	0.050	0.630	0.032	0.074	RHS
46	18 Sep 13	34.538	0.70	0.60	0.050	0.420	0.021	0.049	RHS
47	18 Sep 13	34.594	0.90	0.40	0.050	0.360	0.018	0.042	LHS
48	21 Sep 13	35.000	0.70	0.60	0.050	0.420	0.021	0.049	RHS
49	21 Sep 13	35.050	0.50	0.70	0.050	0.350	0.018	0.042	LHS
50	21 Sep 13	35.065	0.50	0.40	0.050	0.200	0.010	0.023	LHS
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						95.270	4.795	11.145	

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	85.01	85.01
	22	Jalan Kota Kinabalu-Sandakan	17.92	0.00	17.92
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	14.10	14.10
	01	Jalan Kota Kinabalu-Sindumin	134.41	0.00	134.41
	606	Jalan Susur Sepangar Bay	2.50	0.00	2.50
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	93.46	0.00	93.46
Penampang	01	Jalan Kota Kinabalu-Sindumin	24.13	0.00	24.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,249.46	1,355.76	3,605.22
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	375.68	0.00	375.68
Papar	01	Jalan Kota Kinabalu-Sindumin	1,055.43	0.00	1,055.43
Ranau	22	Jalan Kota Kinabalu-Sandakan	62.27	0.00	62.27
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	211.94	0.00	211.94
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	46.50	0.00	46.50
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	47.06	0.00	47.06
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,641.77	83.23	1,725.00
	502	Jalan Beaufort-Menumbok	776.17	0.00	776.17
Sipitang	01	Jalan Kota Kinabalu-Sindumin	686.26	14.98	701.24
Kuala Penyu	502	Jalan Beaufort-Menumbok	1,209.58	18.36	1,227.94
TOTAL			8,634.54	1,571.44	10,205.98

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF SEP :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF SEP :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF SEP :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	14.10	14.10
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	85.01	85.01
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	17.92	-	17.92
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	2.50	-	2.50
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				20.42	99.11	119.53

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	02 Sep 13	12.489	5.00	0.70	3.50	LHS
2	10 Sep 13	12.220	5.00	0.50	2.50	LHS
3	17 Sep 13	14.160	9.00	0.90	8.10	RHS
TOTAL:					14.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					-	
1	26 Sep 13	31.113	8.10	0.50	4.05	LHS
2	26 Sep 13	31.121	6.10	0.60	3.66	LHS
3	26 Sep 13	31.112	11.90	1.00	11.90	LHS
4	26 Sep 13	31.145	7.70	0.50	3.85	LHS
5	26 Sep 13	31.144	6.90	1.10	7.59	LHS
6	26 Sep 13	25.694	12.00	0.90	10.80	RHS
7	26 Sep 13	31.163	5.00	0.60	3.00	LHS
8	26 Sep 13	31.163	5.80	1.10	6.38	LHS
9	26 Sep 13	33.688	12.70	1.10	13.97	LHS
10	26 Sep 13	33.691	7.60	0.90	6.84	LHS
11	26 Sep 13	33.767	7.10	0.70	4.97	LHS
12	26 Sep 13	33.767	8.00	1.00	8.00	LHS
TOTAL :					85.01	

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					17.92	
TOTAL :					17.92	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2.50	
TOTAL:					2.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : September2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	62.27	0.00	62.27
TOTAL				62.27	0.00	62.27

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUGUST 2013:					62.27	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					62.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	134.41	-	134.41
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	24.13	-	24.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,055.43	-	1,055.43
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,249.46	1,355.76	3,605.22
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	375.68	-	375.68
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	93.46	-	93.46
TOTAL				3,932.57	1,355.76	5,288.33

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	SEPTEMBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	SEPTEMBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PAPAR	
ROUTE NO.	01	
ROAD NAME:	JALAN KK - SINDUMIN	(CH18.000 - CH44.800)
MONTH:	SEPTEMBER 2013	(CH44.800 - CH72.470)

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,249.46	
1	21 Sep 13	14.218	12.40	3.00	37.20	LHS
2	21 Sep 13	14.220	12.40	3.00	37.20	LHS
3	21 Sep 13	14.222	12.40	3.00	37.20	LHS
4	21 Sep 13	14.224	12.40	3.00	37.20	LHS
5	21 Sep 13	14.226	12.40	3.00	37.20	LHS
6	21 Sep 13	14.228	12.40	3.00	37.20	LHS
7	21 Sep 13	14.230	12.40	3.00	37.20	LHS
8	21 Sep 13	14.240	5.60	2.00	11.20	LHS
9	21 Sep 13	14.242	5.60	2.00	11.20	LHS
10	21 Sep 13	14.244	5.60	2.00	11.20	LHS
11	21 Sep 13	14.246	5.60	2.00	11.20	LHS
12	21 Sep 13	14.816	8.60	0.80	6.88	LHS
13	21 Sep 13	14.818	8.60	0.80	6.88	LHS
14	21 Sep 13	14.820	8.60	0.80	6.88	LHS
15	21 Sep 13	14.822	8.60	0.80	6.88	LHS
16	21 Sep 13	14.824	8.60	0.80	6.88	LHS
17	23 Sep 13	9.440	7.60	1.20	9.12	RHS
18	23 Sep 13	9.442	7.60	1.20	9.12	RHS
19	23 Sep 13	9.444	7.60	1.20	9.12	RHS
20	23 Sep 13	9.446	7.60	1.20	9.12	RHS
21	23 Sep 13	9.448	7.60	1.20	9.12	RHS
22	23 Sep 13	14.972	10.80	2.00	21.60	LHS
23	23 Sep 13	14.974	10.80	2.00	21.60	LHS
24	23 Sep 13	14.976	10.80	2.00	21.60	LHS
25	23 Sep 13	14.978	10.80	2.00	21.60	LHS
26	23 Sep 13	14.980	10.80	2.00	21.60	LHS
27	23 Sep 13	14.982	10.80	2.00	21.60	LHS
28	23 Sep 13	14.984	10.80	2.00	21.60	LHS
29	24 Sep 13	8.966	8.40	1.00	8.40	RHS
30	24 Sep 13	8.968	8.40	1.00	8.40	RHS
CARRIED FORWARD:					2,802.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,802.66	
31	24 Sep 13	8.970	8.40	1.00	8.40	RHS
32	24 Sep 13	8.972	8.40	1.00	8.40	RHS
33	24 Sep 13	8.980	10.00	0.80	8.00	RHS
34	24 Sep 13	8.982	10.00	0.80	8.00	RHS
35	24 Sep 13	8.984	10.00	0.80	8.00	RHS
36	24 Sep 13	8.986	10.00	0.80	8.00	RHS
37	24 Sep 13	8.988	10.00	0.80	8.00	RHS
38	24 Sep 13	8.990	10.00	0.80	8.00	RHS
39	25 Sep 13	9.184	7.40	1.00	7.40	RHS
40	25 Sep 13	9.186	7.40	1.00	7.40	RHS
41	25 Sep 13	9.188	7.40	1.00	7.40	RHS
42	25 Sep 13	9.190	7.40	1.00	7.40	RHS
43	25 Sep 13	9.306	5.40	1.40	7.56	RHS
44	25 Sep 13	9.308	5.40	1.40	7.56	RHS
45	25 Sep 13	9.310	5.40	1.40	7.56	RHS
46	25 Sep 13	9.316	6.40	0.60	3.84	RHS
47	25 Sep 13	9.318	6.40	0.60	3.84	RHS
48	25 Sep 13	9.320	6.40	0.60	3.84	RHS
49	25 Sep 13	9.352	9.40	0.40	3.76	RHS
50	25 Sep 13	9.354	9.40	0.40	3.76	RHS
51	25 Sep 13	9.356	9.40	0.40	3.76	RHS
52	25 Sep 13	9.358	9.40	0.40	3.76	RHS
53	25 Sep 13	9.370	5.60	0.40	2.24	RHS
54	25 Sep 13	9.372	5.60	0.40	2.24	RHS
55	25 Sep 13	9.374	5.60	0.40	2.24	RHS
56	25 Sep 13	9.376	5.60	0.40	2.24	RHS
57	25 Sep 13	9.386	5.80	0.80	4.64	RHS
58	25 Sep 13	9.388	5.80	0.80	4.64	RHS
59	25 Sep 13	9.390	5.80	0.80	4.64	RHS
60	25 Sep 13	9.406	9.00	0.60	5.40	RHS
CARRIED FORWARD:					2,974.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,974.58	
61	25 Sep 13	9.408	9.00	0.60	5.40	RHS
62	25 Sep 13	9.410	9.00	0.60	5.40	RHS
63	25 Sep 13	9.412	9.00	0.60	5.40	RHS
64	25 Sep 13	9.418	9.00	0.60	5.40	RHS
65	25 Sep 13	9.420	9.00	0.60	5.40	RHS
66	25 Sep 13	9.422	9.00	0.60	5.40	RHS
67	26 Sep 13	6.628	8.00	0.40	3.20	LHS
68	26 Sep 13	6.630	8.00	0.40	3.20	LHS
69	26 Sep 13	6.632	8.00	0.40	3.20	LHS
70	26 Sep 13	6.634	8.00	0.40	3.20	LHS
71	26 Sep 13	6.678	9.60	0.60	5.76	RHS
72	26 Sep 13	6.680	9.60	0.60	5.76	RHS
73	26 Sep 13	8.682	9.60	0.60	5.76	RHS
74	26 Sep 13	8.684	9.60	0.60	5.76	RHS
75	26 Sep 13	6.686	6.60	0.60	3.96	LHS
76	26 Sep 13	6.688	6.60	0.60	3.96	LHS
77	26 Sep 13	6.690	6.60	0.60	3.96	LHS
78	26 Sep 13	6.694	8.60	1.20	10.32	LHS
79	26 Sep 13	6.696	8.60	1.20	10.32	LHS
80	26 Sep 13	6.698	8.60	1.20	10.32	LHS
81	26 Sep 13	6.700	8.60	1.20	10.32	LHS
82	27 Sep 13	6.724	7.80	0.60	4.68	RHS
83	27 Sep 13	6.726	7.80	0.60	4.68	RHS
84	27 Sep 13	6.728	7.80	0.60	4.68	RHS
85	27 Sep 13	6.730	7.80	0.60	4.68	RHS
86	27 Sep 13	6.738	10.80	0.60	6.48	RHS
87	27 Sep 13	6.740	10.80	0.60	6.48	RHS
88	27 Sep 13	6.744	10.80	0.60	6.48	RHS
89	27 Sep 13	6.746	10.80	0.60	6.48	RHS
90	27 Sep 13	6.748	10.80	0.60	6.48	RHS
CARRIED FORWARD:					3,147.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,147.10	
91	27 Sep 13	6.752	5.00	0.60	3.00	RHS
92	27 Sep 13	6.754	5.00	0.60	3.00	RHS
93	27 Sep 13	6.756	5.00	0.60	3.00	RHS
94	27 Sep 13	6.758	5.00	0.60	3.00	RHS
95	27 Sep 13	6.766	5.00	0.60	3.00	RHS
96	27 Sep 13	6.768	5.00	0.60	3.00	RHS
97	27 Sep 13	6.770	5.00	0.60	3.00	RHS
98	27 Sep 13	7.172	5.00	0.60	3.00	LHS
99	27 Sep 13	7.174	5.00	0.60	3.00	LHS
100	27 Sep 13	7.176	5.00	0.60	3.00	LHS
101	27 Sep 13	7.178	5.00	0.60	3.00	LHS
102	27 Sep 13	7.204	7.00	0.60	4.20	LHS
103	27 Sep 13	7.206	7.00	0.60	4.20	LHS
104	27 Sep 13	7.208	7.00	0.60	4.20	LHS
105	27 Sep 13	7.210	7.00	0.60	4.20	LHS
106	30 Sep 13	7.154	5.60	2.40	13.44	RHS
107	30 Sep 13	7.156	5.60	2.40	13.44	RHS
108	30 Sep 13	7.158	5.60	2.40	13.44	RHS
109	30 Sep 13	7.160	5.60	2.40	13.44	RHS
110	30 Sep 13	7.168	7.60	2.40	18.24	RHS
111	30 Sep 13	7.170	7.60	2.40	18.24	RHS
112	30 Sep 13	7.172	7.60	2.40	18.24	RHS
113	30 Sep 13	7.174	7.60	2.40	18.24	RHS
114	30 Sep 13	7.276	24.40	0.80	19.52	RHS
115	30 Sep 13	7.278	24.40	0.80	19.52	RHS
116	30 Sep 13	7.280	24.40	0.80	19.52	RHS
117	30 Sep 13	7.282	24.40	0.80	19.52	RHS
118	30 Sep 13	7.284	24.40	0.80	19.52	RHS
119	30 Sep 13	7.286	24.00	0.80	19.20	RHS
120	30 Sep 13	7.288	24.00	0.80	19.20	RHS
CARRIED FORWARD:					3,459.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,459.62	
121	30 Sep 13	7.290	24.40	0.80	19.52	RHS
122	30 Sep 13	7.029	24.40	0.80	19.52	RHS
123	30 Sep 13	7.294	24.40	0.80	19.52	RHS
124	30 Sep 13	7.296	24.40	0.80	19.52	RHS
125	30 Sep 13	7.298	24.40	0.80	19.52	RHS
126	30 Sep 13	7.316	7.80	0.60	4.68	RHS
127	30 Sep 13	7.318	7.80	0.60	4.68	RHS
128	30 Sep 13	7.320	7.80	0.60	4.68	RHS
129	30 Sep 13	7.322	7.80	0.60	4.68	RHS
130	30 Sep 13	7.594	7.40	0.60	4.44	RHS
131	30 Sep 13	7.596	7.40	0.60	4.44	RHS
132	30 Sep 13	7.598	7.40	0.60	4.44	RHS
133	30 Sep 13	7.600	7.40	0.60	4.44	RHS
134	30 Sep 13	7.608	4.80	0.60	2.88	RHS
135	30 Sep 13	7.610	4.80	0.60	2.88	RHS
136	30 Sep 13	7.612	4.80	0.60	2.88	RHS
137	30 Sep 13	7.614	4.80	0.60	2.88	RHS
TOTAL					3,605.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	SEPTEMBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LPG TERBANG LAMA
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					93.46	
TOTAL					93.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	211.94	-	211.94
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	46.50	-	46.50
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	47.06	-	47.06
TOTAL				305.50	-	305.50

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					211.94	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					211.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					46.50	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					46.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					47.06	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					47.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,641.77	83.23	1,725.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	686.26	14.98	701.24
3	Beaufort	502	Jalan Beaufort - Menumbok	776.17	-	776.17
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	1,209.58	18.36	1,227.94
TOTAL				4,313.78	116.57	4,430.35

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	R01
ROAD NAME:	JLN KK-SINDUMIN
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1641.77	
1	05 Sep 13	74.892	1.50	1.90	2.85	RHS
2	05 Sep 13	74.987	4.50	1.20	5.40	RHS
3	05 Sep 13	82.850	1.00	1.80	1.80	LHS
4	11 Sep 13	78.520	1.80	1.60	2.88	LHS
5	11 Sep 13	79.230	1.80	1.20	2.16	LHS
6	11 Sep 13	79.235	19.00	1.10	20.90	LHS
7	11 Sep 13	79.255	1.00	1.10	1.10	LHS
8	11 Sep 13	79.260	1.70	1.00	1.70	LHS
9	11 Sep 13	79.278	8.20	1.00	8.20	LHS
10	11 Sep 13	92.235	1.80	2.90	5.22	LHS
11	11 Sep 13	92.241	1.90	1.20	2.28	RHS
12	11 Sep 13	99.652	5.80	1.20	6.96	LHS
13	11 Sep 13	99.664	7.80	1.30	10.14	LHS
14	11 Sep 13	99.860	3.90	1.20	4.68	LHS
15	11 Sep 13	99.865	1.20	1.30	1.56	LHS
16	11 Sep 13	99.870	2.00	1.80	3.60	LHS
17	11 Sep 13	99.872	1.50	1.20	1.80	LHS
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					1725.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					686.26	
1	05 Sep 13	139.600	2.80	1.70	4.76	LHS
2	05 Sep 13	139.972	1.80	1.90	3.42	LHS
3	05 Sep 13	140.007	2.50	2.00	5.00	LHS
4	05 Sep 13	153.140	1.50	1.20	1.80	LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					701.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					776.17	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					776.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1209.58	
1	11 Sep 13	33.970	3.80	1.50	5.70	LHS
2	11 Sep 13	34.590	1.10	1.80	1.98	LHS
3	11 Sep 13	47.180	1.20	1.90	2.28	LHS
4	11 Sep 13	55.000	3.00	2.80	8.40	LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					1227.94	

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 94.767 - LHS
KM 96.527

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 94.844 - LHS
KM 96.604

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 27.410 - M
KM 27.410

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 27.431 - M
KM 27.431

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	13,303.97	0.00	13,303.97
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,142.00	0.00	3,142.00
Kudat	01	Jalan Kota Kinabalu-Kudat	5,669.10	2,427.50	8,096.60
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	2,200.00	0.00	2,200.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	1,299.00	0.00	1,299.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	623.30	0.00	623.30
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	350.00	0.00	350.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,215.00	0.00	2,215.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	305.00	0.00	305.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,082.39	154.50	1,236.89
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,669.90	227.20	1,897.10
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1,404.48	185.60	1,590.08
Beaufort	01	Jalan Kota Kinabalu-Sindumin	4,428.50	348.10	4,776.60
	502	Jalan Beaufort-Menumbok	79.20	0.00	79.20
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,753.53	122.00	3,875.53
Kuala Penyu	502	Jalan Beaufort-Menumbok	311.20	232.50	543.70
TOTAL			41,836.57	3,697.40	45,533.97

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	13,303.97	-	13,303.97
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	3,142.00	-	3,142.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	5,669.10	2,427.50	8,096.60
TOTAL				22,115.07	2,427.50	24,542.57

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					13,303.97	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF SEP :					13,303.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,142.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF SEP :					3,142.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	KUDAT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION		LENGTH	WIDTH	AREA	REMARKS
		(CH)		(m)	(m)	(m ²)	
BROUGHT FORWARD:						5,669.10	
1	17 Sep 13	190.770	190.637	133.00	1.00	133.00	RHS
2	17 Sep 13	190.770	190.546	224.00	1.00	224.00	LHS
3	18 Sep 13	190.770	190.428	342.00	1.00	342.00	MID
4	18 Sep 13	190.395	190.227	215.20	1.00	215.20	ROUNDAABOUT
5	19 Sep 13	189.580	188.740	840.00	1.00	840.00	RHS
6	19 Sep 13	188.775	188.760	41.00	1.00	41.00	ROUNDAABOUT
7	20 Sep 13	188.760	188.700	60.00	1.00	60.00	LHS
8	20 Sep 13	187.637	187.627	46.30	1.00	46.30	ROUNDAABOUT
9	21 Sep 13	187.609	187.547	62.00	1.00	62.00	LHS
10	21 Sep 13	187.687	187.418	269.00	1.00	269.00	RHS
11	23 Sep 13	187.500	187.410	90.00	1.00	90.00	LHS
12	23 Sep 13	187.380	187.325	55.00	1.00	55.00	RHS
13	23 Sep 13	186.396	186.346	50.00	1.00	50.00	LHS
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANC END OF SEP :						8,096.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : September2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	305.00	0.00	305.00
TOTAL				305.00	0.00	305.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM AUGUST 2013:					305.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					305.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	2,200.00	-	2,200.00
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	623.30	-	623.30
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,215.00	-	2,215.00
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	350.00	-	350.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	1,299.00	-	1,299.00
TOTAL				6,687.30	-	6,687.30

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,200.00	
TOTAL:					2,200.00	

LINTASAN RESOURCES SDN. BHD.

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					623.30	
TOTAL:					623.30	

DISTRICT:	PAPAR	
ROUTE NO.	01	
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN	(CH44.800 - CH72.470)
MONTH:	SEPTEMBER 2013	

Page 4 of 6

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					350.00	
TOTAL:					350.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,299.00	
TOTAL:					1,299.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	1,082.39	154.50	1,236.89
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	1,669.90	227.20	1,897.10
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	1,404.48	185.60	1,590.08
TOTAL				4,156.77	567.30	4,724.07

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,082.39	
1	06 Sep 13	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
2	06 Sep 13	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
3	06 Sep 13	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
4	06 Sep 13	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
5	06 Sep 13	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
6	06 Sep 13	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
7	06 Sep 13	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
8	06 Sep 13	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
9	06 Sep 13	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
10	06 Sep 13	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
11	06 Sep 13	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
12	06 Sep 13	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
13	06 Sep 13	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
14	06 Sep 13	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
15	06 Sep 13	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
16	06 Sep 13	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
17	06 Sep 13	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
18	06 Sep 13	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
19	06 Sep 13	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
20	06 Sep 13	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
21	06 Sep 13	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
22	06 Sep 13	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
23	20 Sep 13	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
24	20 Sep 13	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
25	20 Sep 13	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
26	20 Sep 13	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
27	20 Sep 13	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
28	20 Sep 13	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
29	20 Sep 13	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
30	20 Sep 13	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,168.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,168.64	
31	20 Sep 13	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
32	20 Sep 13	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
33	20 Sep 13	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
34	20 Sep 13	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
35	20 Sep 13	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
36	20 Sep 13	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
37	20 Sep 13	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
38	20 Sep 13	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
39	20 Sep 13	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
40	20 Sep 13	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
41	20 Sep 13	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
42	20 Sep 13	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
43	20 Sep 13	72.091-72.106	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
44	20 Sep 13	72.124-72.197	73.00	0.05	3.65	Edge of pavement to kerbs @ LHS
45	20 Sep 13	72.206-72.238	32.00	0.05	1.60	Edge of pavement to kerbs @ LHS
46	20 Sep 13	72.246-72.547	301.00	0.05	15.05	Edge of pavement to kerbs @ LHS
47	20 Sep 13	72.550-72.568	18.00	0.05	0.90	Edge of pavement to kerbs @ LHS
48	20 Sep 13	72.575-72.619	44.00	0.05	2.20	Edge of pavement to kerbs @ LHS
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,236.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,669.90	
1	04 Sep 13	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
2	04 Sep 13	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
3	04 Sep 13	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
4	04 Sep 13	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
5	04 Sep 13	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
6	04 Sep 13	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
7	04 Sep 13	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
8	04 Sep 13	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
9	04 Sep 13	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
10	07 Sep 13	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
11	07 Sep 13	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
12	07 Sep 13	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
13	07 Sep 13	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
14	07 Sep 13	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
15	07 Sep 13	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
16	07 Sep 13	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
17	07 Sep 13	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
18	07 Sep 13	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
19	07 Sep 13	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
20	07 Sep 13	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
21	07 Sep 13	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
22	07 Sep 13	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
23	07 Sep 13	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
24	07 Sep 13	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
25	07 Sep 13	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
26	07 Sep 13	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
27	27 Sep 13	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
28	27 Sep 13	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
29	27 Sep 13	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
30	27 Sep 13	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,843.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,843.55	
31	27 Sep 13	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
32	27 Sep 13	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
33	27 Sep 13	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
34	27 Sep 13	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
35	27 Sep 13	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
36	27 Sep 13	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
37	27 Sep 13	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
38	27 Sep 13	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
39	27 Sep 13	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
40	27 Sep 13	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
41	27 Sep 13	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
42	27 Sep 13	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
43	27 Sep 13	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
44	27 Sep 13	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
45	27 Sep 13	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
46	27 Sep 13	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
47	27 Sep 13	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
48	27 Sep 13	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
49	27 Sep 13	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
50	27 Sep 13	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
51	27 Sep 13	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,897.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,404.48	
1	03 Sep 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	03 Sep 13	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	03 Sep 13	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
4	03 Sep 13	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
5	03 Sep 13	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	03 Sep 13	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	03 Sep 13	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
8	03 Sep 13	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
9	03 Sep 13	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
10	03 Sep 13	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
11	03 Sep 13	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
12	03 Sep 13	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
13	18 Sep 13	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
14	18 Sep 13	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
15	18 Sep 13	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
16	18 Sep 13	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
17	18 Sep 13	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
18	18 Sep 13	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
19	18 Sep 13	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
20	18 Sep 13	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
21	18 Sep 13	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
22	18 Sep 13	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
23	18 Sep 13	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
24	18 Sep 13	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
25	18 Sep 13	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
26	18 Sep 13	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
27	18 Sep 13	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
28	18 Sep 13	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
29	18 Sep 13	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
30	18 Sep 13	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,483.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: September 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,483.78	
31	18 Sep 13	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
32	18 Sep 13	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
33	18 Sep 13	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
34	18 Sep 13	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
35	18 Sep 13	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
36	18 Sep 13	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
37	18 Sep 13	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
38	18 Sep 13	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
39	21 Sep 13	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
40	21 Sep 13	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
41	21 Sep 13	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
42	21 Sep 13	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
43	21 Sep 13	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
44	21 Sep 13	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
45	21 Sep 13	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
46	21 Sep 13	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
47	21 Sep 13	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
48	21 Sep 13	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
49	21 Sep 13	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
50	21 Sep 13	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
51	21 Sep 13	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
52	21 Sep 13	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
53	21 Sep 13	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
54	21 Sep 13	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
55	21 Sep 13	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
56	21 Sep 13	160.748-160.842	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
57						
58						
59						
60						
TOTAL :					1,590.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	4,428.50	348.10	4,776.60
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,753.53	122.00	3,875.53
3	Beaufort	502	Jalan Beaufort - Menumbok	79.20	-	79.20
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	311.20	232.50	543.70
TOTAL				8,572.43	354.50	9,275.03

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4,428.50	
1	05 Sep 13	94.250	50.00	0.400	20.00	RHS
2	05 Sep 13	94.600	500.00	0.300	150.00	RHS
3	05 Sep 13	94.767	123.00	0.300	36.90	LHS
4	05 Sep 13	95.560	313.00	0.400	125.20	RHS
5	05 Sep 13	95.844	40.00	0.400	16.00	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					4,776.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,753.53	
1	05 Sep 13	138.600	200.00	0.400	80.00	RHS
2	05 Sep 13	139.730	140.00	0.300	42.00	LHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					3,875.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					79.20	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					79.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					311.20	
1	11 Sep 13	27.388	159.00	0.400	63.60	RHS
2	11 Sep 13	27.388	257.00	0.400	102.80	LHS
3	11 Sep 13	27.410	35.00	0.300	10.50	M
4	11 Sep 13	27.431	75.00	0.400	30.00	M
5	11 Sep 13	27.440	43.00	0.400	17.20	M
6	11 Sep 13	27.450	42.00	0.200	8.40	M
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					543.70	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	2,949.00	0.00	2,949.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	11,390.00	5,000.00	16,390.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	8,894.00	889.40	0.00	0.00	8,894.00	889.40
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	11,700.00	1,170.00	0.00	0.00	11,700.00	1,170.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,905.00	0.00	2,905.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	14,218.00	0.00	14,218.00	0.00	0.00	0.00	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	54,450.00	4,920.00	59,370.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	11,543.50	11,543.50	23,087.00	200.00	20.00	0.00	0.00	200.00	20.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	10,907.50	1,676.00	12,583.50	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	11,761.00	1,330.20	13,091.20	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	7,820.00	0.00	7,820.00	3,373.80	4,899.50	0.00	0.00	3,373.80	4,899.50
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	794.30	177.71	0.00	0.00	794.30	177.71
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	546.00	0.00	546.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			128,490.00	24,469.70	152,959.70	24,962.10	7,156.61	0.00	0.00	24,962.10	7,156.61

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	2,949.00	-	2,949.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	11,390.00	5,000.00	16,390.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
TOTAL				14,339.00	5,000.00	19,339.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							2,949.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF SEP :							2,949.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-		-	11,390.00	-	-	-	0.00	0.00	LHS RHS LHS
1	23 Sep 13	139.780	140.380	600.00	4.00	0.10	2,400.00						
2	24 Sep 13	140.380	140.780	450.00	4.00	0.10	1,800.00						
3	27 Sep 13	140.780	140.960	200.00	4.00	0.10	800.00						
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF SEP :							16,390.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF SEP :							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	11,700.00	1,170.00	-	-	11,700.00	1,170.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	8,894.00	889.40	-	-	8,894.00	889.40
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	-	-	-	20,594.00	2,059.40	-	-	20,594.00	2,059.40

R02 SHOULDER REPAIR RECORD

MONTH: **SEPTEMBER 2013**

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
		From	To										
BROUGHT FORWARD:							0.00				8,894.00	889.40	
TOTAL :							0.00				8,894.00	889.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : September2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	54,450.00	4,920.00	59,370.00	-	-	-	-	-	-
			TOTAL	54,450.00	4,920.00	59,370.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: September 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD FROM AUGUST 2013:						54,450.00				0.00			
1	07 Sep 13	83.720	83.920	200.00	3.00		600.00						LHS
2	07 Sep 13	83.710	83.930	220.00	2.50		550.00						RHS
3	14 Sep 13	84.725	84.975	250.00	3.00		750.00						LHS
4	14 Sep 13	84.615	84.865	250.00	2.50		625.00						RHS
5	24 Sep 13	86.230	86.480	250.00	3.00		750.00						LHS
6	24 Sep 13	86.025	86.235	210.00	2.00		420.00						RHS
7	25 Sep 13	87.900	88.100	200.00	3.00		600.00						LHS
8	25 Sep 13	86.420	86.670	250.00	2.50		625.00						RHS
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							59,370.00				0.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	14,218.00	-	14,218.00	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,905.00	-	2,905.00	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	17,123.00	-	17,123.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							14,218.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PENAMPANG
ROUTE NO.:	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD:							2,905.00				0.00	0.00	
TOTAL:							2,905.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	11,543.50	1,465.50	13,009.00	200.00	20.00	-	-	200.00	20.00
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	10,907.50	1,676.00	12,583.50	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	11,761.00	1,330.20	13,091.20	-	-	-	-	-	-
			TOTAL	34,212.00	4,471.70	38,683.70	200.00	20.00	-	-	200.00	20.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: September 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							11,543.50				200.00	20.00	Grading/LHS Grading/LHS Grading/LHS Grading/RHS Grading/RHS
1	17 Sep 13	47.100	47.250	150.00	2.40		360.00						
2	17 Sep 13	47.360	47.460	100.00	2.40		240.00						
3	17 Sep 13	47.500	47.635	135.00	2.40		324.00						
4	17 Sep 13	51.200	51.285	85.00	1.90		161.50						
5	17 Sep 13	51.500	51.700	200.00	1.90		380.00						
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							13,009.00				200.00	20.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: September 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							10,907.50				0.00	0.00	Grading/LHS Grading/LHS Grading/RHS Grading/RHS
1	11 Sep 13	102.300	102.450	150.00	2.10		315.00						
2	11 Sep 13	102.600	102.850	250.00	2.10		525.00						
3	11 Sep 13	105.100	105.300	200.00	1.90		380.00						
4	11 Sep 13	105.660	105.900	240.00	1.90		456.00						
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							12,583.50				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: September 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							11,761.00				0.00	0.00	Grading/RHS
1	14 Sep 13	142.200	142.350	150.00	2.40		360.00						
2	14 Sep 13	142.550	142.655	105.00	2.40		252.00						
3	14 Sep 13	145.150	145.315	165.00	1.80		297.00						
4	14 Sep 13	145.600	145.734	134.00	1.80		241.20						
5	14 Sep 13	145.800	145.900	100.00	1.80		180.00						
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							13,091.20				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	7,820.00	-	7,820.00	3,373.80	4,899.50	-	-	3,373.80	4,899.50
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	794.30	177.71	-	-	794.30	177.71
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	546.00	-	546.00	-	-	-	-	-	-
TOTAL				8,366.00	-	8,366.00	4,168.10	5,077.21	-	-	4,168.10	5,077.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	7,820.00	-	-	-	3,373.80	4,899.50	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							7,820.00				3,373.80	4,899.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT
ROUTE NO. 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	794.30	177.71	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				794.30	177.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	546.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							546.00				-	-	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH: 173.880-CH:173.980(LHS)
KM: 173.880-KM:173.980(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 56.500 - RHS
KM 93.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 65.500 - LHS
KM 102.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 128.400- LHS
KM 79.300

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 92.900 - RHS
KM 129.500

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	372.520	43.100	415.620
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	256.080	32.010	288.090
Kudat	01	Jalan Kota Kinabalu-Kudat	439.920	54.990	494.910
Tuaran	01	Jalan Kota Kinabalu-Kudat	311.780	38.970	350.750
	22	Jalan Kota Kinabalu-Sandakan	342.140	42.580	384.720
	503	Jalan Berungis-Kota Belud	141.700	17.700	159.400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	292.420	36.600	329.020
	01	Jalan Kota Kinabalu-Sindumin	112.320	14.040	126.360
	606	Jalan Susur Sepangar Bay	85.760	10.720	96.480
	607	Jalan Masuk Ke Pelabuhan Baru	5.440	0.680	6.120
	608	Jalan K Masuk Ke Lapangan Terbang Lama	20.112	2.514	22.626
Penampang	01	Jalan Kota Kinabalu-Sindumin	62.636	4.679	67.315
	500	Jalan Kota Kinabalu-Keningau-Tenom	393.660	49.170	442.830
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	150.025	13.760	163.785
Papar	01	Jalan Kota Kinabalu-Sindumin	435.760	54.470	490.230
Ranau	22	Jalan Kota Kinabalu-Sandakan	817.600	102.200	919.800
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	455.830	53.110	508.940
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	282.840	35.355	318.195
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	227.760	28.470	256.230
Beaufort	01	Jalan Kota Kinabalu-Sindumin	456.704	0.000	456.704
	502	Jalan Beaufort-Menumbok	180.120	22.515	202.635
Sipitang	01	Jalan Kota Kinabalu-Sindumin	272.048	34.006	306.054
Kuala Penyu	502	Jalan Beaufort-Menumbok	296.400	37.050	333.450
TOTAL			6,411.575	728.689	7,140.264

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	372.520	43.100	415.620
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	256.060	32.010	288.070
3	Kudat	01	Jalan Kota Kinabalu - Kudat	439.920	54.990	494.910
TOTAL:				1,068.500	130.100	1,198.600

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			372.520	
03 Sep 13	58.980	63.980	5.000	
04 Sep 13	63.980	67.980	4.000	
06 Sep 13	67.980	72.970	4.990	
07 Sep 13	72.970	76.970	4.000	Protocol 1 st cycle
09 Sep 13	76.970	80.770	3.800	
10 Sep 13	80.770	85.980	5.210	
11 Sep 13	90.600	96.270	5.670	
12 Sep 13	96.270	100.950	4.680	
13 Sep 13	109.200	110.950	1.750	
15 Sep 13	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF SEP :			415.620	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			256.080	
10 Sep 13	119.115	121.115	2.000	Protocol 1 st cycle
15 Sep 13	110.950	113.500	2.550	
17 Sep 13	113.500	117.150	3.650	
17 Sep 13	117.150	119.115	1.965	
18 Sep 13	121.115	125.200	4.085	
15 Sep 13	125.200	128.980	3.780	
15 Sep 13	128.980	131.250	2.270	
17 Sep 13	131.250	135.600	4.350	
18 Sep 13	135.600	138.500	2.900	
19 Sep 13	138.500	140.960	2.460	
18 Sep 13	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF SEP :			288.090	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			439.920	
02 Sep 13	190.840	185.730	5.110	Protocol 1 st cycle
03 Sep 13	185.730	181.300	4.430	
04 Sep 13	181.300	176.500	4.800	
05 Sep 13	176.500	172.000	4.500	
06 Sep 13	172.000	167.500	4.500	
07 Sep 13	167.500	164.000	3.500	
09 Sep 13	164.000	158.850	5.150	
11 Sep 13	158.850	154.350	4.500	
12 Sep 13	154.350	150.700	3.650	
13 Sep 13	150.700	145.800	4.900	
14 Sep 13	145.800	140.960	4.840	
15 Sep 13	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF SEP :			494.910	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	292.420	36.600	329.020
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	311.780	38.970	350.750
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	342.140	42.580	384.720
4	Tuaran	503	Jalan Berungis - Kota Belud	141.700	17.700	159.400
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	85.760	10.720	96.480
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	5.440	0.680	6.120
TOTAL:				1,179.240	147.250	1,326.490

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>SEPTEMBER 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				292.420	
1	03 Sep 13	0.480	3.000	2.520	Protocol
2	06 Sep 13	3.000	7.000	4.000	Protocol
3	09 Sep 13	7.000	10.400	3.400	Protocol
4	13 Sep 13	10.400	14.600	4.200	Protocol
5	17 Sep 13	17.600	19.500	1.900	Protocol
6	17 Sep 13	0.400	2.500	2.100	Protocol
7	20 Sep 13	2.500	5.000	2.500	Protocol
8	23 Sep 13	5.000	10.400	5.400	Protocol
9	25 Sep 13	10.400	14.600	4.200	Protocol
10	28 Sep 13	17.600	19.500	1.900	Protocol
11	17 Sep 13	23.980	19.500	4.480	Normal
TOTAL :				329.020	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>SEPTEMBER 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				311.780	
1	03 Sep 13	36.602	32.720	3.882	Normal
2	06 Sep 13	32.720	28.720	4.000	Protocol
3	14 Sep 13	28.720	23.980	4.740	Normal
4	17 Sep 13	28.720	31.000	2.280	Protocol
5	20 Sep 13	31.000	32.700	1.700	Protocol
6	02 Sep 13	36.602	43.102	6.500	
7	05 Sep 13	43.102	49.602	6.500	
8	09 Sep 13	49.602	55.102	5.500	
9	13 Sep 13	55.102	58.970	3.868	
TOTAL :				350.750	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>22</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - SANDAKAN</u>
MONTH:	<u>SEPTEMBER 2013</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				342.140	
1	02 Sep 13	0.000	9.500	9.500	
2	05 Sep 13	9.500	19.600	10.100	
3	09 Sep 13	19.600	27.000	7.400	
4	12 Sep 13	27.000	36.500	9.500	
5	14 Sep 13	36.500	42.580	6.080	
TOTAL :				384.720	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				141.700	
1	02 Sep 13	0.000	7.500	7.500	
2	05 Sep 13	7.500	12.600	5.100	
3	09 Sep 13	12.600	15.500	2.900	
4	12 Sep 13	15.500	17.700	2.200	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				85.760	
1	04 Sep 13	0.000	3.000	3.000	Normal
2	06 Sep 13	3.000	7.000	4.000	Normal
3	12 Sep 13	7.000	9.000	2.000	Normal
4	17 Sep 13	9.000	10.720	1.720	Normal
TOTAL :				96.480	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU, KK
MONTH:	SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				5.440	
1	02 Sep 13	0.000	0.340	0.340	Protocol
2	17 Sep 13	0.000	0.340	0.340	Protocol
TOTAL :				6.120	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	817.60	102.20	919.80
TOTAL:				817.60	102.20	919.80

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: September 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM AUGUST 2013:				817.60	
1	01 Sep 13	42.60	46.32	3.72	
2	02 Sep 13	46.32	50.04	3.72	
3	03 Sep 13	50.04	53.76	3.72	* CH51.500-CH53.900- Construction By Others
4	04 Sep 13	53.76	57.48	3.72	
5	05 Sep 13	57.48	61.20	3.72	* CH57.400-CH60.100- Construction By Others
6	06 Sep 13	61.20	64.92	3.72	* CH61.900-CH64.900- Construction By Others
7	07 Sep 13	64.92	68.60	3.68	
8	08 Sep 13	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Sep 13	72.60	78.29	5.69	
10	10 Sep 13	78.29	83.98	5.69	
11	11 Sep 13	83.98	89.67	5.69	
12	12 Sep 13	89.67	95.36	5.69	
13	13 Sep 13	95.36	101.05	5.69	* CH97.500-CH100.000- Construction By Others
14	14 Sep 13	101.05	106.74	5.69	
15	15 Sep 13	106.74	112.43	5.69	
16	16 Sep 13	112.43	118.12	5.69	
17	17 Sep 13	118.12	123.81	5.69	
18	18 Sep 13	123.81	129.50	5.69	
19	19 Sep 13	129.50	135.19	5.69	
20	20 Sep 13	135.19	140.80	5.61	
21	22 Sep 13	68.60	72.60	4.00	Protocol Road - 2nd Cycle
22					
23					
24					
25					
26					
27					
28					
CARRIED FORWARD :				919.80	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	112.320	14.040	126.360
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	62.636	4.679	67.315
3	Papar	01	Jalan Kota Kinabalu - Sindumin	435.760	54.470	490.230
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	393.360	49.170	442.530
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	150.025	13.760	163.785
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	20.112	2.514	22.626
TOTAL:				1,174.213	138.633	1,312.846

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				112.320	
1	02 Sep 13	0.000	2.500	2.500	1st cycle - Protocol Road
2	03 Sep 13	2.500	5.000	2.500	1st cycle - Protocol Road
3	04 Sep 13	5.000	7.020	2.020	1st cycle - Protocol Road
4	15 Sep 13	0.000	2.500	2.500	2nd cycle - Protocol Road
5	17 Sep 13	2.500	5.000	2.500	2nd cycle - Protocol Road
6	18 Sep 13	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				126.360	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				62.636	
1	07 Sep 13	13.021	14.000	0.979	Normal Road
2	08 Sep 13	14.000	15.000	1.000	Normal Road
3	09 Sep 13	15.000	16.150	1.150	Normal Road
4	10 Sep 13	16.450	18.000	1.550	Normal Road
TOTAL :				67.315	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				435.760	
1	04 Sep 13	44.800	46.900	2.100	Normal Road
2	04 Sep 13	46.900	49.100	2.200	Normal Road
3	05 Sep 13	49.100	51.200	2.100	Normal Road
4	05 Sep 13	51.200	53.450	2.250	Normal Road
5	09 Sep 13	53.450	55.450	2.000	Normal Road
6	09 Sep 13	55.450	57.400	1.950	Normal Road
7	10 Sep 13	57.400	59.250	1.850	Normal Road
8	10 Sep 13	59.250	61.650	2.400	Normal Road
9	10 Sep 13	61.650	63.900	2.250	Normal Road
10	11 Sep 13	63.900	66.300	2.400	Normal Road
11	11 Sep 13	66.300	68.500	2.200	Normal Road
12	12 Sep 13	68.500	70.780	2.280	Normal Road
13	12 Sep 13	70.780	72.470	1.690	Normal Road
14	10 Sep 13	18.000	20.050	2.050	Normal Road
15	11 Sep 13	20.050	22.550	2.500	Normal Road
16	12 Sep 13	22.550	25.000	2.450	Normal Road
17	12 Sep 13	25.000	27.400	2.400	Normal Road
18	13 Sep 13	27.400	29.750	2.350	Normal Road
19	13 Sep 13	29.750	31.950	2.200	Normal Road
20	14 Sep 13	31.950	34.200	2.250	Normal Road
21	14 Sep 13	34.200	36.500	2.300	Normal Road
22	15 Sep 13	36.500	38.900	2.400	Normal Road
23	15 Sep 13	38.900	41.200	2.300	Normal Road
24	17 Sep 13	41.200	43.200	2.000	Normal Road
25	17 Sep 13	43.200	44.800	1.600	Normal Road
TOTAL :				490.230	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				393.360	
1	09 Sep 13	0.000	0.650	0.650	1st cycle - Protocol Road
2	10 Sep 13	0.650	1.700	1.050	1st cycle - Protocol Road
3	11 Sep 13	1.700	2.910	1.210	1st cycle - Protocol Road
4	12 Sep 13	2.910	4.000	1.090	1st cycle - Protocol Road
5	02 Sep 13	4.000	6.420	2.420	Normal Road
6	03 Sep 13	6.420	9.620	3.200	Normal Road
7	04 Sep 13	9.620	13.170	3.550	Normal Road
8	05 Sep 13	13.170	16.820	3.650	Normal Road
9	06 Sep 13	16.820	19.470	2.650	Normal Road
10	09 Sep 13	19.470	22.420	2.950	Normal Road
11	10 Sep 13	22.420	24.820	2.400	Normal Road
12	11 Sep 13	24.820	27.470	2.650	Normal Road
13	12 Sep 13	27.470	30.320	2.850	Normal Road
14	13 Sep 13	30.320	32.770	2.450	Normal Road
15	14 Sep 13	32.770	35.720	2.950	Normal Road
16	17 Sep 13	35.720	38.820	3.100	Normal Road
17	18 Sep 13	38.820	42.020	3.200	Normal Road
18	19 Sep 13	42.020	45.170	3.150	Normal Road
19	17 Sep 13	0.000	0.650	0.650	2nd cycle - Protocol Road
20	18 Sep 13	0.650	1.700	1.050	2nd cycle - Protocol Road
21	19 Sep 13	1.700	2.910	1.210	2nd cycle - Protocol Road
22	20 Sep 13	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				442.530	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				150.025	
1	01 Sep 13	0.000	1.140	1.140	Normal Road
2	03 Sep 13	1.140	2.290	1.150	Normal Road
3	03 Sep 13	2.290	3.460	1.170	Normal Road
4	05 Sep 13	3.460	4.575	1.115	Protocol Road
5	06 Sep 13	4.575	5.675	1.100	Protocol Road
6	07 Sep 13	5.675	6.620	0.945	Protocol Road
7	08 Sep 13	6.620	7.200	0.580	Normal Road
11	13 Sep 13	13.800	15.200	1.400	Normal Road
12	14 Sep 13	15.200	16.600	1.400	Normal Road
13	15 Sep 13	17.400	17.700	0.300	Normal Road
15	17 Sep 13	3.460	4.650	1.190	Protocol Road
16	18 Sep 13	4.650	5.800	1.150	Protocol Road
17	19 Sep 13	5.800	6.920	1.120	Protocol Road
TOTAL :				163.785	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				20.112	
1	01 Sep 13	0.043	1.300	1.257	1st cycle - Protocol Road
2	15 Sep 13	0.043	1.300	1.257	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	455.830	53.110	508.940
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	282.840	35.355	318.195
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	227.760	28.470	256.230
TOTAL:				966.430	116.935	1,083.365

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU
MONTH: September 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			455.830	
-	69.310	69.500	-	Under pavement rehabilitation & associated works
02 Sep 13	69.500	73.310	3.81	1st cycle protocol road
03 Sep 13	45.120	49.000	3.88	Normal road
04 Sep 13	49.000	53.000	4.00	Normal road
05 Sep 13	53.000	57.000	4.00	Normal road
06 Sep 13	57.000	60.000	3.00	
07 Sep 13	60.000	63.500	3.50	Normal road
-	63.500	69.310	-	Under pavement rehabilitation & associated works
-	69.310	69.500	-	Under pavement rehabilitation & associated works
09 Sep 13	73.310	77.000	3.69	Normal road
10 Sep 13	77.000	79.000	2.00	Normal road
11 Sep 13	79.000	82.000	3.00	Normal road
12 Sep 13	82.000	85.000	3.00	Normal road
13 Sep 13	85.000	89.000	4.00	Normal road
14 Sep 13	69.500	73.310	3.81	2nd cycle protocol road
17 Sep 13	89.000	93.000	4.00	Normal road
18 Sep 13	93.000	97.000	4.00	Normal road
19 Sep 13	97.000	100.420	3.42	Normal road
TOTAL :			508.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: September 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			282.840	
-	121.785	121.190	-	Under dual carriageway upgrading project
02 Sep 13	121.190	119.150	2.040	1st Cycle Protocol Road
-	119.150	115.570	-	Under dual carriageway upgrading project
02 Sep 13	115.570	114.475	1.095	1st Cycle Protocol Road
10 Sep 13	138.080	134.000	4.080	Normal Road
11 Sep 13	134.000	130.000	4.000	Normal Road
12 Sep 13	130.000	126.000	4.000	Normal Road
13 Sep 13	126.000	123.050	2.950	Normal Road
17 Sep 13	121.190	119.150	2.040	2nd Cycle Protocol Road
17 Sep 13	115.570	114.475	1.095	2nd Cycle Protocol Road
-	123.050	121.785	-	Under dual carriageway upgrading project
18 Sep 13	114.475	111.000	3.475	Normal Road
19 Sep 13	111.000	107.000	4.000	Normal Road
20 Sep 13	107.000	104.000	3.000	Normal Road
21 Sep 13	104.000	100.420	3.580	Normal Road
TOTAL :			318.195	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			227.760	
03 Sep 13	163.650	163.485	0.165	Normal Road
03 Sep 13	163.485	160.585	2.900	1st Cycle Protocol Road
04 Sep 13	160.585	156.000	4.585	Normal Road
05 Sep 13	156.000	152.000	4.000	Normal Road
06 Sep 13	152.000	148.000	4.000	Normal Road
07 Sep 13	148.000	143.000	5.000	Normal Road
09 Sep 13	143.000	138.080	4.920	Normal Road
14 Sep 13	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			256.230	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	456.704	57.088	513.792
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	272.048	34.006	306.054
3	Beaufort	502	Jalan Beaufort - Menumbok	180.120	22.515	202.635
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	296.420	37.050	333.470
TOTAL:				1,205.292	150.659	1,355.951

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				456.704	
1	03-Sep-13	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03-Sep-13	72.535	76.480	3.945	
4	04-Sep-13	76.480	77.300	0.820	
5		77.300	77.330		Bridge
6	04-Sep-13	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04-Sep-13	80.296	81.580	1.284	
9	05-Sep-13	81.580	86.920	5.340	
10	06-Sep-13	86.920	89.550	2.630	
11		89.550	89.571		Bridge
12	06-Sep-13	89.571	92.000	2.429	
13	02-Sep-13	92.000	95.410	3.410	1st cycle for protocol road
14	02-Sep-13	95.410	95.538		Bridge
15	02-Sep-13	95.538	96.000	0.462	1st cycle for protocol road
16	02-Sep-13	96.000	97.620	1.620	
17	07-Sep-13	97.620	103.980	6.360	
18	10-Sep-13	103.980	110.341	6.361	
19		110.341	110.405		Bridge
20	11-Sep-13	110.405	116.330	5.925	
21	11-Sep-13	116.330	122.390	6.060	
22	12-Sep-13	122.390	126.000	3.610	
23	13-Sep-13	92.000	95.410	3.410	2nd cycle for protocol road
24	14-Sep-13	95.410	95.538		Bridge
25	15-Sep-13	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				513.792	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				272.048	
1	02-Sep-13	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	02-Sep-13	138.998	140.290	1.292	1st cycle for protocol road
4	12-Sep-13	126.000	131.880	5.880	
5	13-Sep-13	131.880	132.470	0.590	
6		132.470	132.584		Bridge
7	12-Sep-13	132.584	136.290	3.706	
8	12-Sep-13	140.290	142.620	2.330	
9	13-Sep-13	142.620	149.333	6.713	
10		149.333	149.415		Bridge
11	14-Sep-13	149.415	149.476	0.061	
12	14-Sep-13	149.826	150.600	0.774	
13	14-Sep-13	150.600	156.150	5.550	
14	14-Sep-13	156.150	156.700	0.550	
15	15-Sep-13	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15-Sep-13	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				306.054	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **502**

ROAD NAME: **JALAN BEAUFORT - MENUKOK**

MONTH: **SEPTEMBER 2013**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				180.120	
1	07 Sep 13	0.000	5.260	5.260	
2	10 Sep 13	5.260	11.130	5.870	
3	10 Sep 13	11.130	14.597	3.467	
4		14.597	14.612		Bridge
5	11 Sep 13	14.612	16.400	1.788	
6		16.400	16.415		Bridge
7	12 Sep 13	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	12 Sep 13	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	13 Sep 13	17.852	21.720	3.868	
12	13 Sep 13	21.720	22.620	0.900	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				202.635	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: SEPTEMBER 2013

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				296.420	
1	12 Sep 13	22.620	26.530	3.910	
2	13 Sep 13	26.530	32.420	5.890	
3	14 Sep 13	32.420	38.090	5.670	
4	15 Sep 13	38.090	43.680	5.590	
5	15 Sep 13	43.680	49.220	5.540	
6	15 Sep 13	49.220	54.820	5.600	
7	15 Sep 13	54.820	59.670	4.850	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				333.470	

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : PENAMPANG
ROUTE NO : 500 - JALAN KK - KENINGAU - TENOM
LOCATION : CH 57.879 - RHS
KM 59.639

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608 JLN MASUK KE LPG TERBANG LAMA
LOCATION : CH 1.000 - MEDIAN
KM 1.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 73.000 - LHS
KM 83.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 72.470 - RHS
KM 74.230

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 76.360 - LHS
KM 78.120

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	11,948.00	10,014.00	21,962.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	908.80	0.00	908.80
			Signage	No.	374	30	404	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	24	7	31	0	0	0
			Delineator Post	No.	30	30	60	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,456.00	50.00	5,506.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	1,483.00	0.00	1,483.00
			Signage	No.	308	20	328	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	46	3	49	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	11,239.58	0.00	11,239.58	300.00	0.00	300.00
			Road Kerb	m	0.00	0.00	0.00	3,128.30	0.00	3,128.30
			Signage	No.	1027	0	1027	135	0	135
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	99	0	99	3	0	3
			Delineator Post	No.	21	0	21	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	17,569.00	0.00	17,569.00	461.00	0.00	461.00
			Road Kerb	m	0.00	0.00	0.00	100.00	0.00	100.00
			Signage	No.	559	0	559	41	0	41
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	70	0	70	5	0	5
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	9,417.00	768.00	10,185.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	104	17	121	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	52	5	57	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	210	0	210	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	4,766.00	676.00	5,442.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	1106	157	1263	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	44	7	51	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	4,377.00	0.00	4,377.00
			Signage	No.	124	62	186	50	0	50
			Traffic Signal	No.	12	6	18	0	0	0
			Kilometer Post	No.	8	4	12	4	0	4
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	837.00	837.00	1,674.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	21	21	42	0	0	0
			Traffic Signal	No.	49	49	98	0	0	0
			Kilometer Post	No.	5	5	10	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	592.00	0.00	592.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	10	0	10	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	2	0	2	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	0	8	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	5,593.00	0.00	5,593.00
			Signage	No.	112	56	168	56	0	56
			Traffic Signal	No.	16	8	24	8	0	8
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	222.00	0.00	222.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	34	0	34	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	1	0	1	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	12,816.00	0.00	12,816.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	660	0	660	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	75	0	75	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	2,154.00	374.00	2,528.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	187	29	216	0	0	0
			Traffic Signal	No.	24	12	36	0	0	0
			Kilometer Post	No.	23	3	26	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,549.00	0.00	3,549.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	634	0	634	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	70	0	70	0	0	0
			Delineator Post	No.	514	0	514	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	26,856.00	4,763.00	31,619.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	368	55	423	0	0	0
			Traffic Signal	No.	0	18	18	0	0	0
			Kilometer Post	No.	121	16	137	0	0	0
			Delineator Post	No.	598	231	829	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	9,816.00	487.00	10,303.00	9,329.00	0.00	9,329.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	288	30	318	257	0	257
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	51	4	55	47	0	47
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	11,926.00	0.00	11,926.00	590.00	4,931.00	5,521.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	226	46	272	40	75	115
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	61	3	64	15	18	33
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	4,960.00	30.00	4,990.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	218	31	249	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	50	3	53	0	0	0
			Delineator Post	No.	212	0	212	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,183.00	816.00	2,999.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	301	163	464	0	0	0
			Traffic Signal	No.	8	0	8	0	0	0
			Kilometer Post	No.	59	23	82	0	0	0
			Delineator Post	No.	45	32	77	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	2,245.00	0.00	2,245.00	1,120.00	0.00	1,120.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	439	0	439	283	0	283
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	12	0	12	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	2,270.00	0.00	2,270.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	98	0	98	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	59	0	59	16	0	16
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	2,517.00	0.00	2,517.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	758	0	758	193	0	193

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	11,948.00	10,014.00	21,962.00	0	0.00	0
				Road Kerb	0.00		0.00	909	0.00	909
				Signage	374	30	404	0	0	0
				Traffic Signal						
				Kilometer Post	24	7	31	0	0	0
				Delineator Post	30	30	60	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	5,456.00	50	5,506.00	0	0	0
				Road Kerb	0.00	0	0.00	1,483	0.00	1,483
				Signage	308	20	328	0	0	0
				Traffic Signal						
				Kilometer Post	46	3	49	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	11,239.58	0.00	11,239.58	300	0	300
				Road Kerb	0.00	0.00	0.00	3,128	0.00	3,128
				Signage	1,027	0	1,027	135	0	135
				Traffic Signal						
				Kilometer Post	99	0	99	3	0	3
				Delineator Post	21	0	21	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
73.300	75.808	Guardrails	459.00	Metre	Guardrails		Metre	Protocol
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
72.538	76.480	Signages & Post	52	No.	Sign Posts		No.	Protocol
		Traffic Signal		No.	Traffic Light Posts		No.	
72.980	75.980	Kilometer Posts	4	No.	Kilometer Posts		No.	Protocol
73.320	73.360	Delineator Post	10	No.	Delineator Posts		No.	Protocol
58.980	67.854	Guardrails	7664.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
58.980	67.990	Signages & Posts	38	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
59.270	61.170	Delineator Post	20	No.	Delineator Posts		No.	
68.030	71.930	Guardrails	1891.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
68.970	72.510	Signages & Posts	40	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
69.980	71.980	Kilometer Posts	3	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
120.903	120.966	Guardrails	50.00	Metre	Guardrails		Metre	Protocol
		Barriers		Metre	Barriers		Metre	
119.710	121.420	Signages & Posts	20	No.	Road Kerbs		Metre	Protocol
		Traffic Signal		No.	Sign Posts		No.	
119.980	121.980	Kilometer Posts	3	No.	Traffic Light Posts		No.	Protocol
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		Delineator Post _____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	4,766.00	676.00	5,442.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	1,106	157	1,263	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	44	7	51	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	17,569.00	0.00	17,569.00	461.00	0.00	461.00
				Road Kerb	m	0.00	0.00	0.00	100.00	0.00	100.00
				Signage	No.	559	0	559	41	0	41
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	70	0	70	5	0	5
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	10,417.00	768.00	11,185.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	104	17	121	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	52	5	57	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	210	0	210	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	592.00	0.00	592.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	10	0	10	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	2	0	2	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	0	8	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

KOTA KINABALU

DISTRICT: _____
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.480	6.000	Guardrails	676	Metre	Guardrails	-	Metre	29 Sept 13 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	157	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	7	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	1.500	Guardrails	296	Metre	Guardrails	-	Metre	02 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
1.500	3.000	Guardrails	24	Metre	Guardrails	-	Metre	05 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	7	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
3.000	4.500	Guardrails	448	Metre	Guardrails	-	Metre	09 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
4.500	6.000	Guardrails	920	Metre	Guardrails	-	Metre	12 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
6.000	7.500	Guardrails	248	Metre	Guardrails	-	Metre	17 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
7.500	9.000	Guardrails	484	Metre	Guardrails	-	Metre	20 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
9.000	10.500	Guardrails	344	Metre	Guardrails	-	Metre	23 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
10.500	12.000	Guardrails	544	Metre	Guardrails	-	Metre	26 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	10	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
12.000	14.488	Guardrails	588	Metre	Guardrails	-	Metre	30 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	3	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	3	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	0.340	Guardrails	-	Metre	Guardrails	-	Metre	04 Sept 13 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	8	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: September 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	26,856.00	4,763.00	31,619.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	368	55	423.00	0	0	0
				Traffic Signal	No.	0	18	18.00	0	0	0
				Kilometer Post	No.	121	16	137.00	0	0	0
				Delineator Post	No.	598	231	829.00	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: September 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 42.600 (Km 79.200)	Ch 46.310 (Km 82.910)	Guardrails	536	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	14	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts		No.	
		Delineator Post	69	No.	Delineator Posts		No.	
Ch 46.310 (Km 82.910)	Ch 53.730 (Km 90.330)	Guardrails	2,638	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	31	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	8	No.	Kilometer Posts		No.	
		Delineator Post	128	No.	Delineator Posts		No.	
Ch 53.730 (Km 90.330)	Ch 57.440 (Km 94.040)	Guardrails	1,589	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	10	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts		No.	
		Delineator Post	34	No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m		-			-	
				Road Kerb	m		-		4,377.00	-	4,377.00
				Signage	No.	124	62	186	50	-	50
				Traffic Signal	No.	12	6	18	-	-	-
				Kilometer Post	No.	8	4	12	4	-	4
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	222.00	-	222.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	34	-	34	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	1	-	1	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,549.00	-	3,549.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	634	-	634	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	70	-	70	-	-	-
				Delineator Post	No.	514	-	514	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	12,816.00	-	12,816.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	660	-	660	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	75	-	75	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	837.00	837.00	1,674.00	-	-	-
				Road Kerb	m		-		-	-	
				Signage	No.	21	21	42	-	-	-
				Traffic Signal	No.	49	49	98	-	-	-
				Kilometer Post	No.	5	5	10	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	2,154.00	374.00	2,528.00	-	-	-
				Road Kerb	m		-			-	
				Signage	No.	187	29	216	-	-	-
				Traffic Signal	No.	24	12	36	-	-	-
				Kilometer Post	No.	23	3	26	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m		-		5,593.00	-	5,593.00
				Signage	No.	112	56	168	56	-	56
				Traffic Signal	No.	16	8	24	8	-	8
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABALU-SINDUMIN

DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	2.276	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) RHS 20/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>24</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	_____ No.	Sign Posts	_____ No.	
		Kilometer Posts	<u>2</u> No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	
0.000	2.276	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) LHS 20/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>26</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	_____ No.	Sign Posts	_____ No.	
		Kilometer Posts	<u>2</u> No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	
0.000	2.276	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) MEDIAN 20/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>12</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	<u>6</u> No.	Sign Posts	_____ No.	
		Kilometer Posts	_____ No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JLN KK-PENAMPANG-LOK KAWI
DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.000	3.460	Guardrails	556	Metre	Guardrails		Metre	1st cycle for
		Barriers		Metre	Barriers		Metre	Cleaning Work
		Signages & Posts	7	No.	Road Kerbs		Metre	(Normal Road)
		Traffic Signal		No.	Sign Posts		No.	RHS
		Kilometer Posts	4	No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	27 - 30/09/2013
					Delineator Posts		No.	
0.000	3.460	Guardrails	281	Metre	Guardrails		Metre	1st cycle for
		Barriers		Metre	Barriers		Metre	Cleaning Work
		Signages & Posts	3	No.	Road Kerbs		Metre	(Normal Road)
		Traffic Signal		No.	Sign Posts		No.	LHS
		Kilometer Posts	1	No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	27 - 30/09/2013
					Delineator Posts		No.	
0.000	3.460	Guardrails		Metre	Guardrails		Metre	1st cycle for
		Barriers		Metre	Barriers		Metre	Cleaning Work
		Signages & Posts	11	No.	Road Kerbs		Metre	(Normal Road)
		Traffic Signal	49	No.	Sign Posts		No.	MEDIAN
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	27 - 30/09/2013
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
3.460	6.920	Guardrails	135 Metre	Guardrails	Metre	1st cycle for Cleaning Work (Protocol Road) RHS 27 - 30/09/2013
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	7 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	2 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
3.460	6.920	Guardrails	239 Metre	Guardrails	Metre	1st cycle for Cleaning Work (Protocol Road) LHS 27 - 30/09/2013
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	9 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	1 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
3.460	6.920	Guardrails	Metre	Guardrails	Metre	1st cycle for Cleaning Work (Protocol Road) MEDIAN 27 - 30/09/2013
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	13 No.	Sign Posts	No.	
		Traffic Signal	12 No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA KK
DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	1.000	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) RHS 21/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Road Kerbs	_____ Metre	Road Kerbs	_____ Metre	
		Signages & Posts	<u>16</u> No.	Sign Posts	_____ No.	
		Traffic Signal	_____ No.	Traffic Light Posts	_____ No.	
		Kilometer Posts	_____ No.	Kilometer Posts	_____ No.	
		Delineator Post	_____ No.	Delineator Posts	_____ No.	
0.000	1.000	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) LHS 21/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Road Kerbs	_____ Metre	Road Kerbs	_____ Metre	
		Signages & Posts	<u>25</u> No.	Sign Posts	_____ No.	
		Traffic Signal	_____ No.	Traffic Light Posts	_____ No.	
		Kilometer Posts	_____ No.	Kilometer Posts	_____ No.	
		Delineator Post	_____ No.	Delineator Posts	_____ No.	
0.000	1.000	Guardrails	_____ Metre	Guardrails	_____ Metre	1st cycle for Cleaning Work (Protocol Road) MEDIAN 21/09/2013
		Barriers	_____ Metre	Barriers	_____ Metre	
		Road Kerbs	_____ Metre	Road Kerbs	_____ Metre	
		Signages & Posts	<u>15</u> No.	Sign Posts	_____ No.	
		Traffic Signal	<u>8</u> No.	Traffic Light Posts	_____ No.	
		Kilometer Posts	_____ No.	Kilometer Posts	_____ No.	
		Delineator Post	_____ No.	Delineator Posts	_____ No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	9,816.00	487.00	10,303.00	9,329.00		9,329.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	288	30	318	257		257
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	47	4	51	47		47
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	11,926.00		11,926.00	590.00	4,931.00	5,521.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	226	46	272	40	75	115
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	61	3	64	15	18	33
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	4,960.00	30.00	4,990.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	218	31	249	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	50	3	53	0		0
				Delineator Post	No.	212		212	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: September 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
69.500 Protocol Road	73.310	Guardrails	487	Metre	Guardrails	-	Metre	1st cycle protocol road
		Barriers	-	Metre	Barriers	-	Metre	
		Signages & Posts	30	No.	Road Kerbs	-	Metre	
		Traffic Signal	-	No.	Sign Posts	-	No.	
		Kilometer Posts	4	No.	Traffic Light Posts	-	No.	
		Delineator Post	-	No.	Kilometer Posts	-	No.	
			-		Delineator Posts	-	No.	
			-			-		
69.310 Protocol Road	69.500	Guardrails	-	Metre	Guardrails	-	Metre	Under pavement rehabilitation and associated works
		Barriers	-	Metre	Barriers	-	Metre	
		Signages & Posts	-	No.	Road Kerbs	-	Metre	
		Traffic Signal	-	No.	Sign Posts	-	No.	
		Kilometer Posts	-	No.	Traffic Light Posts	-	No.	
		Delineator Post	-	No.	Kilometer Posts	-	No.	
			-		Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: September 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
114.475 Protocol Road	115.570	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle all road (painting) & 1st cyle protocol road (cleaning)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs		Metre	
		Signages & Posts	9	No.	Sign Posts	9	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	1	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
119.150 Protocol Road	121.190	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle all road (painting) & 1st cyle protocol road (cleaning)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs		Metre	
		Signages & Posts	37	No.	Sign Posts	37	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	2	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
115.570 121.190 Protocol Road	119.150 121.785	Guardrails		Metre	Guardrails		Metre	Under Dual Carriageway Upgrading Project
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: September 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
123.050 Normal Road	138.080	Guardrails	-	Metre	Guardrails	4,931	Metre	1st cycle all road (painting)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	29	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	15	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-					
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: September 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
160.585 Protocol Road	163.485	Guardrails	30	Metre	Guardrails	-	Metre	1st cycle protocol road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	31	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	3	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,183.00	816.00	2,999.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	301	163	464.00	0	0	0
				Traffic Signal	No.	8	0	8.00	0	0	0
				Kilometer Post	No.	59	23	82.00	0	0	0
				Delineator Post	No.	45	32	77.00	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,270.00	0.00	2,270.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	98	0	98.00	0	0	0
				Traffic Signal	No.	0	0	0.00	0	0	0
				Kilometer Post	No.	12	0	12.00	0	0	0
				Delineator Post	No.	0	0	0.00	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	2,245.00	0.00	2,245.00	1,120.00	0.00	1,120.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	439	0	439.00	283	0	283
				Traffic Signal	No.	0	0	0.00	0	0	0
				Kilometer Post	No.	44	0	44.00	31	0	31
				Delineator Post	No.	0	0	0.00	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	2,517.00	0.00	2,517.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	758	0	758	193	0	193
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	59	0	59	16	0	16
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
72.470	72.729	Guardrails	344	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
72.470	76.992	Signages & Posts	27	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
72.470	76.440	Kilometer Posts	5	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
77.075	79.957	Signages & Posts	36	No.	Sign Posts		No.	4 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
77.480	79.490	Kilometer Posts	3	No.	Kilometer Posts		No.	1st cycle for normal road
77.970	79.600	Delineator Post	10	No.	Delineator Posts		No.	10 nos. need to replace
80.224	80.329	Guardrails	80	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
80.219	87.524	Signages & Posts	26	No.	Sign Posts		No.	3 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
80.490	87.500	Kilometer Posts	8	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: SEPTEMBER 2013

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
89.474	89.542	Guardrails	68	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
89.014	91.866	Signages & Posts	29	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
88.490	91.497	Kilometer Posts	4	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
92.810	95.830	Signages & Posts	37	No.	Sign Posts		No.	1st cycle for protocol road
		Traffic Signal		No.	Traffic Light Posts		No.	
92.470	94.414	Kilometer Posts	3	No.	Kilometer Posts		No.	1st cycle for protocol road
93.766	94.810	Delineator Post	22	No.	Delineator Posts		No.	8 nos. need to replace
96.098	96.505	Guardrails	324	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
96.002	97.986	Signages & Posts	8	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : TUARAN
ROUTE NO : 01 JALAN KOTA KINABALU - KUDAT
LOCATION : CH 31.568
KM 31.568

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 1.722 (C8)
KM 3.482

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 190.170
KM 190.170

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 73.150
KM 83.150

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 120.200
KM 130.200

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 94.662 - RHS
KM 96.422

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	191	0	191	14	0	14	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	33	0	33	28	0	28	5	0	5
Kudat	01	Jalan Kota Kinabalu-Kudat	130	45	175	30	17	47	2	1	3
Tuaran	01	Jalan Kota Kinabalu-Kudat	214	9	223	6	0	6	3	0	3
	22	Jalan Kota Kinabalu-Sandakan	83	33	116	2	1	3	0	0	0
	503	Jalan Berungis-Kota Belud	146	0	146	8	0	8	6	0	6
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	205	0	205	38	0	38	20	0	20
	01	Jalan Kota Kinabalu-Sindumin	22	11	33	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	2	4	2	2	4	0	0	0
	606	Jalan Susur Sepangar Bay	44	0	44	4	0	4	1	0	1
	607	Jalan Masuk Ke Pelabuhan Baru	9	0	9	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	2	1	3	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	42	0	42	0	0	0	8	0	8
	500	Jalan Kota Kinabalu-Keningau-Tenom	203	64	267	10	2	12	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	25	0	25	1	0	1	3	0	3
Papar	01	Jalan Kota Kinabalu-Sindumin	119	7	126	76	32	108	18	8	26
Ranau	22	Jalan Kota Kinabalu-Sandakan	397	32	429	18	2	20	11	0	11
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	334	19	353	20	1	21	10	0	10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	98	8	106	13	3	16	3	0	3
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	47	22	69	10	5	15	4	2	6
Beaufort	01	Jalan Kota Kinabalu-Sindumin	90	21	111	52	18	70	29	13	42
	502	Jalan Beaufort-Menumbok	58	0	58	11	0	11	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	63	0	63	15	0	15	3	0	3
Kuala Penyu	502	Jalan Beaufort-Menumbok	135	0	135	47	0	47	2	0	2
TOTAL			2692	274	2966	405	83	488	128	24	152

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : SEPTEMBER 2013**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	191	-	191	14	-	14	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	33	-	33	28	-	28	5	-	5
3	Kudat	01	Jalan Kota Kinabalu - Kudat	130	45	175	30	17	47	2	1	3
TOTAL :				354	45	399	72	17	89	7	1	8

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			162	15	14	191	11	3	0	14	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF SEP :			162	15	14	191	11	3	0	14	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			26	3	4	33	20	2	6	28	2	0	3	5		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF SEP :			26	3	4	33	20	2	6	28	2	0	3	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			115	12	3	130	12	17	1	30	0	2	0	2		
1	190.170			1		1				0				0	09 Sep 13	
2	190.155		1			1				0				0	09 Sep 13	
3	189.835					0		1		1				0	10 Sep 13	Protocol Road 3rd Cycle
4	189.630			1		1				0				0	10 Sep 13	Protocol Road 3rd Cycle
5	189.620			1		1				0				0	10 Sep 13	Protocol Road 3rd Cycle
6	188.920					0		1		1				0	11 Sep 13	Protocol Road 3rd Cycle
7	188.620					0				0		1		1	11 Sep 13	Protocol Road 3rd Cycle
8	188.595					0		1		1				0	11 Sep 13	Protocol Road 3rd Cycle
9	188.205		1			1				0				0	12 Sep 13	Protocol Road 3rd Cycle
10	187.900		1			1				0				0	12 Sep 13	Protocol Road 3rd Cycle
11	187.700		1			1				0				0	12 Sep 13	Protocol Road 3rd Cycle
12	187.500		1			1				0				0	13 Sep 13	Protocol Road 3rd Cycle
13	185.780		1			1				0				0	13 Sep 13	Protocol Road 3rd Cycle
14	185.670		1			1				0				0	13 Sep 13	
15	185.470		1			1				0				0	13 Sep 13	
CARRIED FORWARD :			123	15	3	141	12	20	1	33	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			123	15	3	141	12	20	1	33	0	3	0	3		
16	184.400							1		1				0	14 Sep 13	
17	183.920		1			1				0				0	14 Sep 13	
18	183.520		1			1				0				0	14 Sep 13	
19	183.050		1			1				0				0	17 Sep 13	
20	182.962		1			1				0				0	17 Sep 13	
21	182.726		1			1				0				0	17 Sep 13	
22	182.550					0	1			1				0	18 Sep 13	
23	182.240		1			1				0				0	18 Sep 13	
24	182.140			1		1				0				0	18 Sep 13	
25	180.880			1		1				0				0	19 Sep 13	
26	180.750		1			1				0				0	19 Sep 13	
27	179.870		1			1				0				0	19 Sep 13	
28	179.595		1			1				0				0	20 Sep 13	
29	179.316		1			1				0				0	20 Sep 13	
30	179.260		1			1				0				0	20 Sep 13	
CARRIED FORWARD :			134	17	3	154	13	21	1	35	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			134	17	3	154	13	21	1	35	0	3	0	3		
31	179.160		1			1				0				0	21 Sep 13	
32	178.830			1		1				0				0	21 Sep 13	
33	178.700			1		1				0				0	21 Sep 13	
34	178.420		1			1				0				0	21 Sep 13	
35	178.300		1			1				0				0	23 Sep 13	
36	178.200					0		1		1				0	23 Sep 13	
37	178.212					0		1		1				0	23 Sep 13	
38	178.030					0		1		1				0	23 Sep 13	
39	177.880		1			1								0	24 Sep 13	
40	177.860		1			1				0				0	24 Sep 13	
41	177.655					0		1		1				0	24 Sep 13	
42	177.430					0		1		1				0	24 Sep 13	
43	176.020		1			1				0				0	25 Sep 13	
44	175.580					0		1		1				0	25 Sep 13	
45	175.045					0	1			1				0	25 Sep 13	
CARRIED FORWARD :			140	19	3	162	14	26	1	42	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			140	19	3	162	14	26	1	42	0	3	0	3		
46	175.043		1			1				0				0	25 Sep 13	
47	174.820		1			1				0				0	25 Sep 13	
48	174.600		1			1				0				0	26 Sep 13	
49	174.440		1			1				0				0	26 Sep 13	
50	174.260					0	1			1				0	26 Sep 13	
51	173.900					0	1			1				0	26 Sep 13	
52	173.820		1			1				0				0	27 Sep 13	
53	173.430			1		1								0	27 Sep 13	
54	173.153		1			1				0				0	27 Sep 13	
55	173.080						1			1				0	27 Sep 13	
56	172.585		1			1				0				0	28 Sep 13	
57	172.405		1			1				0				0	28 Sep 13	
58	172.250		1			1				0				0	28 Sep 13	
59	172.170		1			1				0				0	28 Sep 13	
60	172.023					0		1		1				0	30 Sep 13	
CARRIED FORWARD :			150	20	3	173	17	27	1	46	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			150	20	3	173	17	27	1	46	0	3	0	3		
61	171.807		1			1				0				0	30 Sep 13	
62	171.505		1			1								0	30 Sep 13	
63	171.260							1		1				0	30 Sep 13	
64																
65																
66																
67																
68																
69																
70																
71																
72																
73																
74																
75																
BALANCE END OF SEP :			152	20	3	175	17	28	1	47	0	3	0	3		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month: September 2013*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	205	-	205	38	-	38	20	-	20
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	214	9	223	6	-	6	3	-	3
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	83	33	116	2	1	3	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	146	-	146	8	-	8	6	-	6
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	44	-	44	4	-	4	1	-	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	9	-	9	-	-	-	-	-	-
TOTAL :				701	42	743	58	1	59	30	-	30

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			193	12	0	205	21	17	0	38	6	14	0	20		
TOTAL :			193	12	0	205	21	17	0	38	6	14	0	20		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			193	16	5	214	3	3	0	6	0	3	0	3		
1	30.773		1			1									13 Sep 13	
2	30.927		1			1									13 Sep 13	
3	31.144		1			1									20 Sep 13	
4	31.365		1			1									20 Sep 13	
5	31.568		1			1									20 Sep 13	
6	31.829		1			1									20 Sep 13	
7	31.978		1			1									20 Sep 13	
8	32.305		1			1									26 Sep 13	
9	32.700		1			1									26 Sep 13	
TOTAL :			202	16	5	223	3	3	0	6	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			71	1	11	83	2	0	0	2	0	0	0	0		
1	0.040		1			1									02 Sep 13	
2	0.761				1	1									02 Sep 13	
3	1.214		1			1									02 Sep 13	
4	1.387		1			1									02 Sep 13	
5	2.175		1			1									06 Sep 13	
6	2.205		1			1									06 Sep 13	
7	2.284		1			1									06 Sep 13	
8	2.740		1			1									06 Sep 13	
9	2.943		1			1									06 Sep 13	
10	3.280				1	1									09 Sep 13	
11	3.540				1	1									09 Sep 13	
12	3.740		1			1									09 Sep 13	
13	4.033		1			1									09 Sep 13	
14	4.165				1	1									09 Sep 13	
15	4.290		1			1									09 Sep 13	
CARRIED FORWARD :			82	1	15	98	2	0	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			82	1	15	98	2	0	0	2	0	0	0	0		
16	6.963		1			1									12 Sep 13	
17	7.511		1			1								17 Sep 13		
18	8.888			1		1								17 Sep 13		
19	9.048							1	1					17 Sep 13		
20	10.071				1	1								20 Sep 13		
21	10.800				1	1								20 Sep 13		
22	11.023				1	1								21 Sep 13		
23	11.243		1			1								21 Sep 13		
24	11.550		1			1								21 Sep 13		
25	11.959		1			1								21 Sep 13		
26	12.422		1			1								23 Sep 13		
27	12.760				1	1								23 Sep 13		
28	14.394		1			1								26 Sep 13		
29	14.620		1			1								26 Sep 13		
30	15.251		1			1								26 Sep 13		
CARRIED FORWARD :			91	2	19	112	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			91	2	19	112	2	0	1	3	0	0	0	0		
31	15.332		1			1									30 Sep 13	
32	15.600		1			1									30 Sep 13	
33	15.742		1			1									30 Sep 13	
34	15.816		1			1									30 Sep 13	
TOTAL :			95	2	19	116	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			144	2	0	146	0	8	0	8	2	4	0	6		
TOTAL:			144	2	0	146	0	8	0	8	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			44	0	0	44	4	0	0	4	1	0	0	1		
TOTAL :			44	0	0	44	4	0	0	4	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	9	0	9	0	0	0	0	0	0	0	0		
TOTAL :			0	9	0	9	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: September 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	397	32	429	18	2	20	11	0	11
TOTAL :				397	32	429	18	2	20	11	0	11

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM AUGUST 2013:			274	20	103	397	12	2	4	18	2	4	5	11		
1	42.864	A4.043.470	1			1				0				0	02 Sep 13	
2	43.098	A4.043.720	1			1				0				0	02 Sep 13	
3	43.349	FS 022/043/35	1			1				0				0	03 Sep 13	
4	43.530	A4.044.130				0	1			1				0	03 Sep 13	
5	43.844	FS 022/043/84				0	1			1				0	04 Sep 13	
6	44.120	A4.044.720	1			1				0				0	04 Sep 13	
7	44.348	A4.044.940	1			1				0				0	05 Sep 13	
8	46.144	A4.046.740	1			1				0				0	05 Sep 13	
9	46.439	A4.047.040	1			1				0				0	06 Sep 13	
10	46.772	A4.047.370	1			1				0				0	06 Sep 13	
11	47.039	A4.047.620	1			1				0				0	07 Sep 13	
12	47.349	-	1			1				0				0	07 Sep 13	
13	47.582	A4.048.190	1			1				0				0	09 Sep 13	
14	47.796	A4.048.430	1			1				0				0	09 Sep 13	
15	48.115	A4.048.750	1			1				0				0	10 Sep 13	
CARRIED FORWARD :			287	20	103	410	14	2	4	20	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			287	20	103	410	14	2	4	20	2	4	5	11		
16	48.444	A4.049.050	1			1				0				0	10 Sep 13	
17	48.709	-	1			1				0				0	10 Sep 13	
18	49.247	A4.049.820	1			1				0				0	11 Sep 13	
19	49.577	A4.050.180	1			1				0				0	11 Sep 13	
20	50.469	A4.051.070	1			1				0				0	12 Sep 13	
21	50.720	-	1			1				0				0	12 Sep 13	
22	51.015	A4.051.620	1			1				0				0	12 Sep 13	
23	51.527	A4.052.130	1			1				0				0		Construction By Others
24	51.805	A4.052.410	1			1				0				0		Construction By Others
25	52.638	A4.053.240	1			1				0				0		Construction By Others
26	53.500	A4.054.980	1			1				0				0		Construction By Others
27	54.363	-	1			1				0				0	13 Sep 13	
28	54.582	-	1			1				0				0	13 Sep 13	
29	55.125	A4.056.560	1			1				0				0	14 Sep 13	
30	55.528	-	1			1				0				0	14 Sep 13	
CARRIED FORWARD :			302	20	103	425	14	2	4	20	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			302	20	103	425	14	2	4	20	2	4	5	11		
31	55.955	-	1			1				0				0	17 Sep 13	
32	56.264	A4.056.940	1			1				0				0	17 Sep 13	
33	56.443	-	1			1				0				0	18 Sep 13	
34	56.701	-	1			1				0				0	18 Sep 13	
35																
36																
37																
38																
39																
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			306	20	103	429	14	2	4	20	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	22	11	33	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	42	-	42	-	-	-	8	-	8
3	Papar	01	Jalan Kota Kinabalu - Sindumin	119	7	126	76	32	108	18	8	26
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	203	64	267	10	2	12	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	2	4	2	2	4	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	25	-	25	1	-	1	3	-	3
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	2	1	3	-	-	-	-	-	-
			TOTAL :	415	85	500	89	36	125	29	8	37

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			18	2	2	22	0	0	0	0	0	0	0	0		
1	0.189	C1	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
2	0.518	C2			1	1				0				0	18 Sep 13	1st cycle for Protocol Road
3	0.645	C3	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
4	0.787	C4	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
5	0.886	C5	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
6	1.211	C6	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
7	1.342	C7	1			1				0				0	18 Sep 13	1st cycle for Protocol Road
8	1.722	C8		1		1				0				0	19 Sep 13	1st cycle for Protocol Road
9	1.890	C9	1			1				0				0	19 Sep 13	1st cycle for Protocol Road
10	2.030	C10	1			1				0				0	19 Sep 13	1st cycle for Protocol Road
11	2.075	C11	1			1				0				0	19 Sep 13	1st cycle for Protocol Road
TOTAL :			27	3	3	33	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			34	7	1	42	0	0	0	0	0	8	0	8		
TOTAL :			34	7	1	42	0	0	0	0	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			71	16	32	119	52	23	1	76	0	17	1	18		
1	56.084	C190				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
2	56.478	C191				0		1		1				0	01 Sep 13	2nd cycle for Normal Road
3	56.769	C192				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
4	56.871	C193				0		1		1				0	01 Sep 13	2nd cycle for Normal Road
5	57.034	C194				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
6	57.291	C195				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
7	57.554	C196				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
8	57.613	C197				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
9	57.676	C198				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
10	57.719	C199				0	1			1				0	01 Sep 13	2nd cycle for Normal Road
11	58.434	C200				0				0		1		1	02 Sep 13	(4cells) 2nd cycle for Normal Road
12	59.054	C201				0		1		1				0	02 Sep 13	2nd cycle for Normal Road
13	59.418	C202				0				0		1		1	02 Sep 13	(4cells) 2nd cycle for Normal Road
14	61.091	C203				0		1		1				0	02 Sep 13	2nd cycle for Normal Road
15	61.407	C204				0		1		1				0	02 Sep 13	2nd cycle for Normal Road
CARRIED FORWARD:			71	16	32	119	60	28	1	89	0	19	1	20		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			71	16	32	119	60	28	1	89	0	19	1	20		
16	61.467	C205				0		1		1				0	02 Sep 13	2nd cycle for Normal Road
17	61.888	C206				0		1		1				0	02 Sep 13	2nd cycle for Normal Road
18	62.279	C207				0		1		1				0	03 Sep 13	2nd cycle for Normal Road
19	62.589	C208				0		1		1				0	03 Sep 13	2nd cycle for Normal Road
20	63.033	C209				0		1		1				0	03 Sep 13	2nd cycle for Normal Road
21	63.966	C210				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
22	64.162	C211				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
23	64.516	C212				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
24	64.569	C213				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
25	64.757	C214				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
26	65.256	C215				0				0		1		1	04 Sep 13	(4cells) 2nd cycle for Normal Road
27	65.591	C216				0	1			1				0	04 Sep 13	2nd cycle for Normal Road
28	65.975	C217				0	1			1				0	04 Sep 13	2nd cycle for Normal Road
29	66.175	C218				0	1			1				0	04 Sep 13	2nd cycle for Normal Road
30	66.354	C219				0	1			1				0	04 Sep 13	2nd cycle for Normal Road
CARRIED FORWARD:			71	16	32	119	64	33	1	98	0	25	1	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			71	16	32	119	64	33	1	98	0	25	1	26		
31	66.582	C220				0	1			1				0	05 Sep 13	2nd cycle for Normal Road
32	66.944	C221				0		1		1				0	05 Sep 13	2nd cycle for Normal Road
33	67.100	C222				0		1		1				0	05 Sep 13	2nd cycle for Normal Road
34	67.400	C223				0	1			1				0	05 Sep 13	2nd cycle for Normal Road
35	67.662	C224				0	1			1				0	05 Sep 13	2nd cycle for Normal Road
36	67.736	C225				0	1			1				0	05 Sep 13	2nd cycle for Normal Road
37	67.917	C226				0	1			1				0	05 Sep 13	2nd cycle for Normal Road
38	68.188	C227	1			1				0				0	05 Sep 13	2nd cycle for Normal Road
39	68.348	C228		1		1				0				0	05 Sep 13	2nd cycle for Normal Road
40	68.448	C229		1		1				0				0	05 Sep 13	2nd cycle for Normal Road
41	68.682	C230	1			1				0				0	06 Sep 13	2nd cycle for Normal Road
42	68.879	C231	1			1				0				0	06 Sep 13	2nd cycle for Normal Road
43	69.722	C232		1		1				0				0	06 Sep 13	2nd cycle for Normal Road
44	69.998	C233		1		1				0				0	06 Sep 13	2nd cycle for Normal Road
45	70.671	C234				0		1		1				0	06 Sep 13	2nd cycle for Normal Road
CARRIED FORWARD:			74	20	32	126	69	36	1	106	0	25	1	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			74	20	32	126	69	36	1	106	0	25	1	26		
46	71.340	C235				0		1		1				0	06 Sep 13	2nd cycle for Normal Road
47	71.837	C236				0		1		1				0	06 Sep 13	2nd cycle for Normal Road
TOTAL :			74	20	32	126	69	38	1	108	0	25	1	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			90	10	103	203	10	0	0	10	0	0	0	0		
1	29.440	C73			1	1				0				0	10 Sep 13	1st cycle for Normal Road
2	29.300	C72	1			1				0				0	10 Sep 13	1st cycle for Normal Road
3	29.175	C71	1			1				0				0	10 Sep 13	1st cycle for Normal Road
4	28.970	C70			1	1				0				0	11 Sep 13	1st cycle for Normal Road
5	28.590	C69	1			1				0				0	11 Sep 13	1st cycle for Normal Road
6	28.385	C68				0	1			1				0	11 Sep 13	1st cycle for Normal Road
7	28.015	C67	1			1				0				0	11 Sep 13	1st cycle for Normal Road
8	27.610	C66	1			1				0				0	12 Sep 13	1st cycle for Normal Road
9	27.335	C65	1			1				0				0	12 Sep 13	1st cycle for Normal Road
10	26.940	C64			1	1				0				0	12 Sep 13	1st cycle for Normal Road
11	26.615	C63			1	1				0				0	12 Sep 13	1st cycle for Normal Road
12	25.780	C62			1	1				0				0	13 Sep 13	1st cycle for Normal Road
13	25.480	C61	1			1				0				0	13 Sep 13	1st cycle for Normal Road
14	24.165	C60			1	1				0				0	13 Sep 13	1st cycle for Normal Road
15	24.095	C59	1			1				0				0	13 Sep 13	1st cycle for Normal Road
CARRIED FORWARD:			98	10	109	217	11	0	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			98	10	109	217	11	0	0	11	0	0	0	0		
16	24.020	C58	1			1				0				0	14 Sep 13	1st cycle for Normal Road
17	24.015	C57			1	1				0				0	14 Sep 13	1st cycle for Normal Road
18	23.895	C56		1		1				0				0	14 Sep 13	1st cycle for Normal Road
19	23.705	C55	1			1				0				0	14 Sep 13	1st cycle for Normal Road
20	21.505	C54			1	1				0				0	17 Sep 13	1st cycle for Normal Road
21	20.635	C53	1			1				0				0	17 Sep 13	1st cycle for Normal Road
22	20.200	C52	1			1				0				0	17 Sep 13	1st cycle for Normal Road
23	19.450	C51	1			1				0				0	17 Sep 13	1st cycle for Normal Road
24	18.780	C50			1	1				0				0	17 Sep 13	1st cycle for Normal Road
25	18.185	C49			1	1				0				0	18 Sep 13	1st cycle for Normal Road
26	17.855	C48			1	1				0				0	18 Sep 13	1st cycle for Normal Road
27	17.700	C47			1	1				0				0	18 Sep 13	1st cycle for Normal Road
28	17.325	C46			1	1				0				0	18 Sep 13	1st cycle for Normal Road
29	16.725	C45			1	1				0				0	19 Sep 13	1st cycle for Normal Road
30	16.435	C44			1	1				0				0	19 Sep 13	1st cycle for Normal Road
CARRIED FORWARD:			103	11	118	232	11	0	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			103	11	118	232	11	0	0	11	0	0	0	0		
31	15.785	C43			1	1				0				0	19 Sep 13	1st cycle for Normal Road
32	15.650	C42			1	1				0				0	19 Sep 13	1st cycle for Normal Road
33	15.370	C41	1			1				0				0	21 Sep 13	1st cycle for Normal Road
34	15.270	C40			1	1				0				0	21 Sep 13	1st cycle for Normal Road
35	15.220	C39			1	1				0				0	21 Sep 13	1st cycle for Normal Road
36	15.040	C38	1			1				0				0	21 Sep 13	1st cycle for Normal Road
37	14.900	C37		1		1				0				0	22 Sep 13	1st cycle for Normal Road
38	14.802	C36	1			1				0				0	22 Sep 13	1st cycle for Normal Road
39	14.410	C35			1	1				0				0	22 Sep 13	1st cycle for Normal Road
40	14.325	C34			1	1				0				0	22 Sep 13	1st cycle for Normal Road
41	13.810	C33			1	1				0				0	23 Sep 13	1st cycle for Normal Road
42	13.475	C32			1	1				0				0	23 Sep 13	1st cycle for Normal Road
43	13.400	C31	1			1				0				0	23 Sep 13	1st cycle for Normal Road
44	12.860	C30			1	1				0				0	23 Sep 13	1st cycle for Normal Road
45	12.490	C29			1	1				0				0	23 Sep 13	1st cycle for Normal Road
CARRIED FORWARD:			107	12	128	247	11	0	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			107	12	128	247	11	0	0	11	0	0	0	0		
46	12.345	C28			1	1				0				0	24 Sep 13	1st cycle for Normal Road
47	12.305	C27			1	1				0				0	24 Sep 13	1st cycle for Normal Road
48	11.755	C26			1	1				0				0	24 Sep 13	1st cycle for Normal Road
49	11.180	C25	1			1				0				0	25 Sep 13	1st cycle for Normal Road
50	11.015	C24			1	1				0				0	25 Sep 13	1st cycle for Normal Road
51	10.315	C23	1			1				0				0	25 Sep 13	1st cycle for Normal Road
52	10.155	C22	1			1				0				0	25 Sep 13	1st cycle for Normal Road
53	9.705	C21	1			1				0				0	26 Sep 13	1st cycle for Normal Road
54	9.345	C20	1			1				0				0	26 Sep 13	1st cycle for Normal Road
55	9.235	C19	1			1				0				0	26 Sep 13	1st cycle for Normal Road
56	8.208	C18	1			1				0				0	27 Sep 13	1st cycle for Normal Road
57	7.618	C17	1			1				0				0	27 Sep 13	1st cycle for Normal Road
58	7.235	C16				0	1			1				0	27 Sep 13	1st cycle for Normal Road
59	6.700	C15			1	1				0				0	27 Sep 13	1st cycle for Normal Road
60	6.020	C14			1	1				0				0	28 Sep 13	1st cycle for Normal Road
CARRIED FORWARD:			115	12	134	261	12	0	0	12	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			115	12	134	261	12	0	0	12	0	0	0	0		
61	5.870	C13			1	1				0				0	28 Sep 13	1st cycle for Normal Road
62	5.545	C12			1	1				0				0	28 Sep 13	1st cycle for Normal Road
63	5.380	C11			1	1				0				0	28 Sep 13	1st cycle for Normal Road
64	5.165	C10	1			1				0				0	30 Sep 13	1st cycle for Normal Road
65	4.865	C9			1	1				0				0	30 Sep 13	1st cycle for Normal Road
66	4.400	C8	1			1				0				0	30 Sep 13	1st cycle for Normal Road
TOTAL :			117	12	138	267	12	0	0	12	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
1	0.213	C1		1		1				0				0	06 Sep 13	1st cycle for Normal Road
2	0.435	C2				0		1		1				0	07 Sep 13	1st cycle for Normal Road
3	0.584	C3				0	1			1				0	13 Sep 13	1st cycle for Normal Road
4	0.802	C4	1			1				0				0	14 Sep 13	1st cycle for Normal Road
TOTAL :			2	2	0	4	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	4	1	25	1	0	0	1	0	3	0	3		
TOTAL :			20	4	1	25	1	0	0	1	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			2	0	0	2	0	0	0	0	0	0	0	0		
1	0.594	C1	1			1				0				0	19 Sep 13	1st cycle for Protocol Road
TOTAL :			3	0	0	3	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	334	19	353	20	1	21	10	-	10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	98	8	106	13	3	16	3	-	3
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	47	22	69	10	5	15	4	2	6
TOTAL :				479	49	528	43	9	52	17	2	19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			156	18	160	334	12	4	4	20	0	8	2	10		
1	73.150	TBN 124	1			1				0				0	25 Sep 13	1st cycle protocol road
2	72.950	TBN 123			1	1				0				0	25 Sep 13	1st cycle protocol road
3	72.800	TBN 122			1	1				0				0	25 Sep 13	1st cycle protocol road
4	72.600	TBN 121	1			1				0				0	25 Sep 13	1st cycle protocol road
5	72.450	TBN 120	1			1				0				0	26 Sep 13	1st cycle protocol road
6	72.300	TBN 119	1			1				0				0	26 Sep 13	1st cycle protocol road
7	72.100	TBN 118			1	1				0				0	26 Sep 13	1st cycle protocol road
8	71.830	TBN 117	1			1				0				0	26 Sep 13	1st cycle protocol road
9	71.700	TBN 116			1	1				0				0	26 Sep 13	1st cycle protocol road
10	71.600	TBN 115	1			1				0				0	26 Sep 13	1st cycle protocol road
11	71.300	TBN 114	1			1				0				0	26 Sep 13	1st cycle protocol road
12	71.250	TBN 113				0		1		1				0	26 Sep 13	1st cycle protocol road
13	70.950	TBN 112	1			1				0				0	27 Sep 13	1st cycle protocol road
14	70.900	TBN 111			1	1				0				0	27 Sep 13	1st cycle protocol road
15	70.600	TBN 110		1		1				0				0	27 Sep 13	1st cycle protocol road
CARRIED FORWARD :			164	19	165	348	12	5	4	21	0	8	2	10		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			164	19	165	348	12	5	4	21	0	8	2	10		
16	70.550	TBN 109			1	1				0				0	27 Sep 13	1st cycle protocol road
17	70.250	TBN 108			1	1				0				0	27 Sep 13	1st cycle protocol road
18	70.080	TBN 107	1			1				0				0	28 Sep 13	1st cycle protocol road
19	69.780	TBN 106		1		1				0				0	28 Sep 13	1st cycle protocol road
20	69.580	TBN 105		1		1				0				0	30 Sep 13	1st cycle protocol road
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
TOTAL :			165	21	167	353	12	5	4	21	0	8	2	10		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			42	8	48	98	5	5	3	13	1	2	0	3		
1	120.900	KGU 86	1			1				0				0	18 Sep 13	1st cycle protocol road
2	120.750	KGU 85				0		1		1				0	18 Sep 13	1st cycle protocol road
3	120.400	KGU 84	1			1				0				0	19 Sep 13	1st cycle protocol road
4	120.200	KGU 83				0		1		1				0	20 Sep 13	1st cycle protocol road
5	120.100	KGU 82	1			1				0				0	20 Sep 13	1st cycle protocol road
6	119.780	KGU 81				0	1			1				0	21 Sep 13	1st cycle protocol road
7	119.750	KGU 80	1			1				0				0	21 Sep 13	1st cycle protocol road
8	119.350	KGU 79	1			1				0				0	23 Sep 13	1st cycle protocol road
9	119.100	KGU 78				0				0				0	-	Under Dual Carriageway Upgrading Project
10	118.950	KGU 77				0				0				0	-	Under Dual Carriageway Upgrading Project
11	118.650	KGU 76				0				0				0	-	Under Dual Carriageway Upgrading Project
12	118.050	KGU 75				0				0				0	-	Under Dual Carriageway Upgrading Project
13	117.250	KGU 74				0				0				0	-	Under Dual Carriageway Upgrading Project
14	117.150	KGU 73				0				0				0	-	Under Dual Carriageway Upgrading Project
15	116.550	KGU 72				0				0				0	-	Under Dual Carriageway Upgrading Project
CARRIED FORWARD :			47	8	48	103	6	7	3	16	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			47	8	48	103	6	7	3	16	1	2	0	3		
16	116.400	KGU 71				0				0				0	-	Under Dual Carriageway Upgrading Project
17	116.300	KGU 70				0				0				0	-	Under Dual Carriageway Upgrading Project
18	116.100	KGU 69				0				0				0	-	Under Dual Carriageway Upgrading Project
19	115.560	KGU 68			1	1				0				0	24 Sep 13	1st cycle protocol road
20	115.010	KGU 67		1		1				0				0	24 Sep 13	1st cycle protocol road
21	114.900	KGU 66		1		1				0				0	24 Sep 13	1st cycle protocol road
22																
23																
24																
25																
26																
27																
28																
29																
30																
TOTAL :			47	10	49	106	6	7	3	16	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			18	25	4	47	4	6	0	10	0	4	0	4		
1	162.980	TNM 52		1		1				0				0	04 Sep 13	1st cycle protocol road
2	162.760	TNM 51				0		1		1				0	05 Sep 13	1st cycle protocol road
3	162.620	TNM 50		1		1				0				0	05 Sep 13	1st cycle protocol road
4	162.520	TNM 49		1		1				0				0	05 Sep 13	1st cycle protocol road
5	162.035	TNM 48		1		1				0				0	07 Sep 13	1st cycle protocol road
6	161.841	TNM 47		1		1				0				0	09 Sep 13	1st cycle protocol road
7	161.128	TNM 46	1			1				0				0	12 Sep 13	1st cycle protocol road
8	161.102	TNM 45	1			1				0				0	12 Sep 13	1st cycle protocol road
9	160.844	TNM 44	1			1				0				0	13 Sep 13	1st cycle protocol road
10	160.523	TNM 43				0				0		1		1	14 Sep 13	1st cycle normal road
11	160.310	TNM 42		1		1				0				0	14 Sep 13	1st cycle normal road
12	160.187	TNM 41	1			1				0				0	14 Sep 13	1st cycle normal road
13	160.076	TNM 40			1	1				0				0	14 Sep 13	1st cycle normal road
14	159.650	TNM 39	1			1				0				0	17 Sep 13	1st cycle normal road
15	159.500	TNM 38				0		1		1				0	17 Sep 13	1st cycle normal road
CARRIED FORWARD :			23	31	5	59	4	8	0	12	0	5	0	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			23	31	5	59	4	8	0	12	0	5	0	5		
16	159.420	TNM 37		1		1				0				0	18 Sep 13	1st cycle normal road
17	159.350	TNM 36		1		1				0				0	18 Sep 13	1st cycle normal road
18	159.115	TNM 35			1	1				0				0	18 Sep 13	1st cycle normal road
19	159.100	TNM 34	1			1				0				0	19 Sep 13	1st cycle normal road
20	158.700	TNM 33		1		1				0				0	19 Sep 13	1st cycle normal road
21	157.415	TNM 32				0		1		1				0	20 Sep 13	1st cycle normal road
22	156.970	TNM 31			1	1				0				0	21 Sep 13	1st cycle normal road
23	156.750	TNM 30				0		1		1				0	23 Sep 13	1st cycle normal road
24	156.350	TNM 29				0				0		1		1	23 Sep 13	1st cycle normal road
25	156.250	TNM 28		1		1				0				0	23 Sep 13	1st cycle normal road
26	156.150	TNM 27	1			1				0				0	23 Sep 13	1st cycle normal road
27	155.500	TNM 26			1	1				0				0	24 Sep 13	1st cycle normal road
28	155.180	TNM 25				0	1			1				0	24 Sep 13	1st cycle normal road
29	155.100	TNM 24		1		1				0				0	24 Sep 13	1st cycle normal road
30																
TOTAL :			25	36	8	69	5	10	0	15	0	6	0	6		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	90	21	111	52	18	70	29	13	42
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	63	-	63	15	-	15	3	-	3
3	Beaufort	502	Jalan Beaufort - Menumbok	55	-	55	11	-	11	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	146	-	146	54	-	54	2	-	2
TOTAL :				354	21	375	132	18	150	34	13	47

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			48	42	0	90	22	30	0	52	1	28	0	29		
1	72.660	01	1			1									05-Sep-13	1st cycle for normal road
2	72.815	02	1			1									05-Sep-13	1st cycle for normal road
3	73.071	03						1		1					05-Sep-13	1st cycle for normal road
4	73.163	04						1		1					05-Sep-13	1st cycle for normal road
5	73.714	05	1			1									05-Sep-13	1st cycle for normal road
6	74.137	06										1		1	06-Sep-13	1st cycle for normal road
7	74.382	07						1		1					06-Sep-13	1st cycle for normal road
8	74.475	08						1		1					06-Sep-13	1st cycle for normal road
9	74.522	09	1			1									06-Sep-13	1st cycle for normal road
10	74.531	10	1			1									06-Sep-13	1st cycle for normal road
11	74.842	11										1		1	07-Sep-13	1st cycle for normal road
12	75.185	12	1			1									07-Sep-13	1st cycle for normal road
13	75.301	13					1			1					07-Sep-13	1st cycle for normal road
14	75.390	14										1		1	07-Sep-13	1st cycle for normal road
15	75.451	15										1		1	07-Sep-13	1st cycle for normal road
CARRIED FORWARD :			54	42	0	96	23	34	0	57	1	32	0	33		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			54	42	0	96	23	34	0	57	1	32	0	33		
16	75.496	16									1		1	08-Sep-13	1st cycle for normal road	
17	75.987	17	1			1								08-Sep-13	1st cycle for normal road	
18	76.087	18	1			1								08-Sep-13	1st cycle for normal road	
19	76.260	19						1	1					08-Sep-13	1st cycle for normal road	
20	76.404	20									1		1	08-Sep-13	1st cycle for normal road	
21	76.617	21					1		1					09-Sep-13	1st cycle for normal road	
22	76.707	22						1	1					09-Sep-13	1st cycle for normal road	
23	76.753	23									1		1	09-Sep-13	1st cycle for normal road	
24	77.686	24					1		1					09-Sep-13	1st cycle for normal road	
25	77.804	25	1			1								09-Sep-13	1st cycle for normal road	
26	77.888	26	1			1								10-Sep-13	1st cycle for normal road	
27	78.073	27					1		1					10-Sep-13	1st cycle for normal road	
28	78.172	28								1			1	10-Sep-13	1st cycle for normal road	
29	92.070	83	1			1								21-Sep-13	1st cycle for protocol road	
30	92.090	84									1		1	21-Sep-13	1st cycle for protocol road	
CARRIED FORWARD :			59	42	0	101	26	36	0	62	2	36	0	38		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			59	42	0	101	26	36	0	62	2	36	0	38		
31	92.655	85						1		1					21-Sep-13	1st cycle for protocol road
32	92.865	86						1		1					21-Sep-13	1st cycle for protocol road
33	93.376	87	1			1									21-Sep-13	1st cycle for protocol road
34	93.587	88	1			1									21-Sep-13	1st cycle for protocol road
35	93.678	89	1			1									22-Sep-13	1st cycle for protocol road
36	93.791	90						1		1					22-Sep-13	1st cycle for protocol road
37	94.046	91	1			1									22-Sep-13	1st cycle for protocol road
38	94.662	92	1			1									23-Sep-13	1st cycle for protocol road
39	94.914	93	1			1									23-Sep-13	1st cycle for protocol road
40	95.148	94	1			1									23-Sep-13	1st cycle for protocol road
41	95.733	95	1			1									23-Sep-13	1st cycle for protocol road
42	96.302	96	1			1									23-Sep-13	1st cycle for normal road
43	96.374	97					1			1					27-Sep-13	1st cycle for normal road
44	96.448	98					1			1					27-Sep-13	1st cycle for normal road
45	96.864	99	1			1									27-Sep-13	1st cycle for normal road
CARRIED FORWARD :			69	42	0	111	28	39	0	67	2	36	0	38		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			69	42	0	111	28	39	0	67	2	36	0	38		
46	97.612	100					1			1					27-Sep-13	1st cycle for protocol road
47	97.896	101					1			1					27-Sep-13	1st cycle for protocol road
48	98.590	102										1		1	28-Sep-13	1st cycle for normal road
49	99.013	103										1		1	28-Sep-13	1st cycle for normal road
50	99.130	104										1		1	28-Sep-13	1st cycle for normal road
51	99.609	105						1		1					28-Sep-13	1st cycle for normal road
52	100.005	106										1		1	28-Sep-13	1st cycle for normal road
53																
54																
55																
56																
57																
58																
59																
60																
CARRIED FORWARD :			69	42	0	111	30	40	0	70	2	40	0	42		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			51	12	0	63	8	7	0	15	0	3	0	3		
CARRIED FORWARD :			51	12	0	63	8	7	0	15	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			52	1	2	55	8	3	0	11	0	0	0	0		
CARRIED FORWARD :			52	1	2	55	8	3	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			146	0	0	146	54	0	0	54	0	2	0	2		
CARRIED FORWARD :			146	0	0	146	54	0	0	54	0	2	0	2		

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 72.510 - LHS
KM 74.270

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 72.507 - LHS
KM 74.267

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 77.300 - LHS
KM 79.060

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 80.249 - LHS
KM 82.009

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.410 - LHS
KM 97.170

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.410 - LHS
KM 97.170

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	22	0	22	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	10	0	10	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	6	0	6	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	3	6	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	3	0	3	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	10	4	14	0	2	2
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	13	6	19	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	12	0	12	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	8	10	18	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	3	0	3	5	4	9
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5	2	7	1	0	1
Beaufort	01	Jalan Kota Kinabalu-Sindumin	9	5	14	0	0	0
	502	Jalan Beaufort-Menumbok	8	0	8	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	4	0	4	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			120	30	150	6	6	12

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	22		22	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	10	-	10	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
TOTAL :				34	-	34	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			22											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF SEP :			22											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			10											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF SEP :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF SEP :			2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: September 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	6	-	6	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				8	-	8	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								-	-		
TOTAL:		2											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6								-	-		
TOTAL:		6											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: September 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	12	0	12	0	0	0
TOTAL :				12	0	12	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM AUGUST 2013:		12												
CARRIED FORWARD:			12									0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3	-	3	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	13	6	19	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	10	4	14	-	2	2
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	3	6	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	29	13	42	-	2	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		13								0	0		
1	56.213	Sg. Lanas Bridge/Kimanis/ Flood Relief	1	√	√	√	√	√	N/A	–	–	13 Sep 13	2nd cycle for Normal Road
2	56.594	Sg. Kimanis Bridge	1	√	√	√	√	√	N/A	–	–	13 Sep 13	2nd cycle for Normal Road
3	60.360	Sg. Tarih Bridge / Mandahan	1	√	√	√	√	√	N/A	–	–	14 Sep 13	2nd cycle for Normal Road
4	61.696	Mandahan Bridge	1	√	√	√	√	√	N/A	–	–	14 Sep 13	2nd cycle for Normal Road
5	65.960	Bonggawan Kecil Bridge	1	√	√	√	√	√	N/A	–	–	15 Sep 13	2nd cycle for Normal Road
6	67.176	Bonggawan Besar Bridge	1	√	√	√	√	√	N/A	–	–	15 Sep 13	2nd cycle for Normal Road
TOTAL:		19								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		10								2	2		
1	19.038	Sg. Moyog Bridge	1	√	√	√	√	√	N/A	-	-	14 Sep 13	1st cycle for Normal Road
2	16.845	Sg. Kibunut Bridge	1	√	√	√	√	√	N/A	-	-	21 Sep 13	1st cycle for Normal Road
3	11.608	Sg. Babagon Bridge	1	√	√	√	√	√	N/A	-	-	24 Sep 13	1st cycle for Normal Road
4	7.996	Sg. Kipovo Bridge/Mansiang	1	√	√	√	√	√	N/A	-	-	28 Sep 13	1st cycle for Normal Road
TOTAL:		14								2	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD:		3								0	0			
1	1.110	Taman Fortuna Bridge A	1	√	√	√	√	√	√	N/A	-	-	12 Sep 13	1st cycle for Normal Road
2	1.210	Taman Fortuna Bridge B	1	√	√	√	√	√	√	N/A	-	-	13 Sep 13	1st cycle for Normal Road
3	1.743	Kinamount Bridge	1	√	√	√	√	√	√	N/A	-	-	14 Sep 13	1st cycle for Normal Road
TOTAL:		6									0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	8	-	8	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	3	-	3	5	4	9
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5	2	7	1	-	1
TOTAL :				16	2	18	6	4	10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 8													
TOTAL :		8											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		8												
1	100.420	Jambatan Apin-Apin	1	✓	✓	✓	✓	✓	✓		✓	✓	12 Sep 13	1 year/cycle general painting-normal road
2	110.350	Jambatan Bayayo A	1	✓	✓	✓	✓	✓	✓		✓	✓	12 Sep 13	1 year/cycle general painting-normal road
3	110.662	Jambatan Bayayo B	1	✓	✓	✓	✓	✓	✓		✓	✓	12 Sep 13	1 year/cycle general painting-normal road
4	118.762	Jambatan Liawan	0										-	Under Dual Carriageway Upgrading Project
5	121.600	Jambatan Pampang	0										-	Under Dual Carriageway Upgrading Project
6	122.743	Jambatan Patikang	0										-	Under Dual Carriageway Upgrading Project
7	138.055	Jambatan Mosolog	1	✓	✓	✓	✓	✓	✓		✓	✓	23 Sep 13	1 year/cycle general painting-normal road
TOTAL :		12												

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 6														
1	163.485	Jambatan Tun Mustafa	1	✓	✓	✓	✓	✓	✓		✓	✓	02 Sep 13	1st cycle normal road
2	158.500	Jambatan Naluyan	1	✓	✓	✓	✓	✓	✓		✓	✓	19 Sep 13	1st cycle normal road
TOTAL :		8									0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	9	5	14	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	4	-	4	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	8	-	8	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				21	5	26	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		9									0		
1	72.510	Sg. Damit Bridge	√	√	√	√	√	√				18-Sep-13	1st cycle for normal road
2	77.300	Sg. Membakut Bridge	√	√	√	√	√	√				18-Sep-13	1st cycle for normal road
3	80.250	Sg. Mawao Bridge	√	√	√	√	√	√				27-Sep-13	1st cycle for normal road
4	89.550	Sg. Klias Baru Bridge	√	√	√	√	√	√				27-Sep-13	1st cycle for normal road
5	95.410	Sg. Padas Bridge	√	√	√	√	√	√				28-Sep-13	1st cycle for protocol road
CARRIED FORWARD:		14									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT:

SIPITANG

ROUTE NO:

01

ROAD NAME:

JALAN KOTA KINABALU - SINDUMIN

MONTH:

SEPTEMBER 2013[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	BEAUFORT
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	SEPTEMBER 2013

[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	SEPTEMBER 2013

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH184.080-CH184.180(RHS)
KM184.080-KM184.180(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 43.098 (KM 79.698) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 44.348 (KM80.948) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 44.400 (KM 81.000) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 56.100 (KM 93.100) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 120.310 - CH 120.432 - LHS
KM 130.310 - KM 130.432

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 160.400 - CH 160.485 - RHS
KM 170.400 - KM 170.485

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 63.905 - CH 64.005 (RHS)
KM 65.660 - KM 65.765

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 63.905 - CH 64.005 (RHS)
KM 65.660 - KM 65.765

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 98.500 - RHS
KM 100.260

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. DRAINAGE CLEARING GRAND SUMMARY

MONTH: SEPTEMBER 2013

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	47,312	0	47,312	83,219	0	83,219.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	33,790	0	33,790	8,939	0	8,939
Kudat	01	Jalan Kota Kinabalu-Kudat	32,133	16,662	48,795	18,684	8,010	26,694
Tuaran	01	Jalan Kota Kinabalu-Kudat	37,840	1,589	39,429	87,317	3,655	90,972
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	85,160	30,586	115,746
	503	Jalan Berungis-Kota Belud	6,000	0	6,000	70,800	0	70,800
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	26,839	0	26,839	86,799	0	86,799
	01	Jalan Kota Kinabalu-Sindumin	110	55	165	9,990	4,995	14,985
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	319	319	638	5,525	5,525	11,050
	606	Jalan Susur Sepangar Bay	1,802	0	1,802	20,813	0	20,813
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	1,548	0	1,548
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	2,884	1,442	4,326
Penampang	01	Jalan Kota Kinabalu-Sindumin	13,180	0	13,180	15,439	0	15,439
	500	Jalan Kota Kinabalu-Keningau-Tenom	14,160	0	14,160	74,606	22,525	97,131
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2,832	0	2,832	24,828	0	24,828
Papar	01	Jalan Kota Kinabalu-Sindumin	35,204	750	35,954	2,039	0	2,039
Ranau	22	Jalan Kota Kinabalu-Sandakan	13,561	0	13,561	23,438	13,994	37,432
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	37,184	1,660	38,844	98,554	3,019	101,573
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	26,776	2,650	29,426	19,738	2,395	22,133
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5,536	1,402	6,938	19,174	7,760	26,934
Beaufort	01	Jalan Kota Kinabalu-Sindumin	52,644	5,879	58,523	9,073	1,660	10,733
	502	Jalan Beaufort-Menumbok	55,245	0	55,245	790	0	790
Sipitang	01	Jalan Kota Kinabalu-Sindumin	20,963	0	20,963	15,914	0	15,914
Kuala Penyu	502	Jalan Beaufort-Menumbok	51,000	0	51,000	41,643	0	41,643
TOTAL			514,430	30,966	545,396	826,914	105,566	932,480

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	47,312.00	-	47,312.00	83,219.00	-	83,219.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	33,790.00	-	33,790.00	8,939.00	-	8,939.00
3	Kudat	01	Jalan Kota Kinabalu - Kudat	32,133.00	16,662.00	48,795.00	18,684.00	8,010.00	26,694.00
TOTAL :				113,235	16,662	129,897	110,842	8,010.0	118,852.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19764	0	27548	47,312.00	28406	3786	51027	83,219.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF SEP :			19,764.00	0.00	27,548.00	47,312.00	28,406.00	3786.00	51,027.00	83,219.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,843.00	0.00	14,947.00	33,790.00	4,768.00	0.00	4,171.00	8,939.00		
1												
2												
3												
4												
5												
6												
7												
8												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF SEP :			18,843.00	0	14,947.00	33,790.00	4,768.00	0	4171	8,939.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,326.00	0.00	13,807.00	32,133.00	9,719.00	0.00	8,965.00	18,684.00		
1	190.800	188.935	60.00		71.00	131.00	649.00		296.00	945.00	17 Sep 13	Protocol 1st Cycle
2	188.925	188.035	245.00		75.00	320.00	495.00		414.00	909.00	18 Sep 13	Protocol 1st Cycle
3	187.980	186.773	440.00			440.00	380.00		997.00	1377.00	19 Sep 13	Protocol 1st Cycle
4	186.680	185.706	111.00		471.00	582.00	461.00		238.00	699.00	20 Sep 13	Protocol 1st Cycle
5	185.706	183.980	541.00		892.00	1433.00			769.00	769.00	21 Sep 13	
6	184.838	182.686	282.00		521.00	803.00	936.00			936.00	23 Sep 13	
7	182.223	181.280	1231.00		172.00	1403.00	320.00		277.00	597.00	24 Sep 13	
8	181.280	178.795	992.00		1288.00	2280.00			860.00	860.00	25 Sep 13	
9	178.575	176.289	352.00		1791.00	2143.00	171.00			171.00	26 Sep 13	
10	177.380	173.819	2230.00		1443.00	3673.00	639.00			639.00	26 Sep 13	
11	174.064	172.565	603.00		465.00	1068.00	108.00			108.00	27 Sep 13	
12	172.398	170.890	850.00		1073.00	1923.00				0.00	28 Sep 13	
13	170.880	170.530	183.00		280.00	463.00				0.00	28 Sep 13	
14												
15												
BALANCE END OF AUG :			26,446.00	0.00	22,349.000	48,795.00	13,878.00	0.00	12,816.00	26,694.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: September 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	26,839.00	-	26,839.00	86,799.00	-	86,799.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	37,840.00	1,589.00	39,429.00	87,317.00	3,655.00	90,972.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	85,160.00	30,586.00	115,746.00
4	Tuaran	503	Jalan Berungis - Kota Belud	6,000.00	-	6,000.00	70,800.00	-	70,800.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,802.00	-	1,802.00	20,813.00	-	20,813.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	1,548.00	-	1,548.00
			TOTAL :	72,481.00	1,589.00	74,070.00	352,437.00	34,241.00	386,678.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,181	0	17,658	26,839	38,790	19,540	28,469	86,799		
TOTAL :			9,181	0	17,658	26,839	38,790	19,540	28,469	86,799		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,534	0	18,306	37,840	32,850	12,271	42,196	87,317		
1	30.207	30.291	84			84					13 Sep 13	
2	30.291	30.385					94			94	13 Sep 13	
3	30.385	30.425					40			40	13 Sep 13	
4	30.425	31.245	820			820					20 Sep 13	
5	31.256	31.867	611			611					20 Sep 13	
6	31.867	32.334					467			467	20 Sep 13	
7	30.226	30.300			74	74					13 Sep 13	
8	30.300	30.635							335	335	13 Sep 13	
9	30.635	31.572							937	937	20 Sep 13	
10	31.572	31.784							212	212	20 Sep 13	
11	31.827	32.703							876	876	20 Sep 13	
12	31.965	32.659						694		694	20 Sep 13	
TOTAL :			21,049	0	18,380	39,429	33,451	12,965	44,556	90,972		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	42,580	0	42,580	85,160		
1	0.000	1.500					1,500		1,500	3,000	02 Sep 13	
2	1.500	3.000					1,500		1,500	3,000	05 Sep 13	
3	3.000	4.500					1,500		1,500	3,000	09 Sep 13	
4	4.500	6.000					1,500		1,500	3,000	12 Sep 13	
5	6.000	7.500					1,500		1,500	3,000	17 Sep 13	
6	7.500	9.000					1,500		1,500	3,000	20 Sep 13	
7	9.000	10.500					1,500		1,500	3,000	23 Sep 13	
8	10.500	12.000					1,500		1,500	3,000	26 Sep 13	
9	12.000	13.500					1,500		1,500	3,000	28 Sep 13	
10	13.500	15.293					1793		1793	3586	30 Sep 13	
TOTAL :			0	0	0	0	57,873	0	57,873	115,746		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		
TOTAL :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			797	0	1,005	1,802	8,072	5,026	7,715	20,813		
TOTAL :			797	0	1,005	1,802	8,072	5,026	7,715	20,813		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	858	0	690	1,548		
TOTAL :			0	0	0	0	858	0	690	1,548		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: September 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13,561.00	0.00	13,561.00	23,438.00	13,994.00	37,432.00
TOTAL :				13,561.00	0.00	13,561.00	23,438.00	13,994.00	37,432.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM AUGUST 2013:			9,363.00	0.00	4,198.00	13,561.00	17,249.00	0.00	6,189.00	23,438.00		
1	42.864	43.098				0.00	234.00			234.00	02 Sep 13	
2	43.098	43.400				0.00	302.00			302.00	02 Sep 13	
3	43.400	43.530				0.00	130.00			130.00	02 Sep 13	
4	43.530	43.844				0.00	314.00			314.00	03 Sep 13	
5	43.844	44.140				0.00	296.00			296.00	03 Sep 13	
6	43.844	44.140				0.00			296.00	296.00	03 Sep 13	
7	44.140	44.348				0.00	208.00			208.00	04 Sep 13	
8	44.348	44.400				0.00			52.00	52.00	04 Sep 13	
9	44.400	45.230				0.00			830.00	830.00	04 Sep 13	
10	45.026	45.168				0.00	142.00			142.00	05 Sep 13	
11	45.230	45.300				0.00			70.00	70.00	05 Sep 13	
12	45.104	45.379				0.00	275.00			275.00	05 Sep 13	
13	45.300	46.144				0.00			844.00	844.00	06 Sep 13	
14	45.400	45.404				0.00	4.00			4.00	06 Sep 13	
15	45.404	45.504				0.00	100.00			100.00	06 Sep 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	19,254.00	0.00	8,281.00	27,535.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	19,254.00	0.00	8,281.00	27,535.00		
16	45.615	45.696				0.00	81.00			81.00	07 Sep 13	
17	45.930	46.044				0.00	114.00			114.00	07 Sep 13	
18	46.144	46.400				0.00			256.00	256.00	07 Sep 13	
19	46.225	46.400				0.00	175.00			175.00	08 Sep 13	
20	46.400	46.439				0.00	39.00			39.00	09 Sep 13	
21	46.400	46.439				0.00			39.00	39.00	09 Sep 13	
22	46.439	46.772				0.00			333.00	333.00	09 Sep 13	
23	46.772	47.039				0.00			267.00	267.00	11 Sep 13	
24	47.039	47.349				0.00			310.00	310.00	11 Sep 13	
25	47.349	47.400				0.00			51.00	51.00	11 Sep 13	
26	47.400	47.554				0.00			154.00	154.00	12 Sep 13	
27	47.554	47.671				0.00			117.00	117.00	12 Sep 13	
28	47.671	47.795				0.00			124.00	124.00	12 Sep 13	
29	47.795	48.115				0.00			320.00	320.00	13 Sep 13	
30	48.115	48.339				0.00			224.00	224.00	13 Sep 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	19,663.00	0.00	10,476.00	30,139.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	19,663.00	0.00	10,476.00	30,139.00		
31	48.400	48.444				0.00			44.00	44.00	13 Sep 13	
32	48.444	48.709				0.00			265.00	265.00	13 Sep 13	
33	48.439	49.247				0.00			808.00	808.00	14 Sep 13	
34	49.247	49.400				0.00			153.00	153.00	14 Sep 13	
35	49.400	49.410				0.00	10.00			10.00	14 Sep 13	
36	49.797	50.207				0.00	410.00			410.00	17 Sep 13	
37	50.211	50.400				0.00	189.00			189.00	17 Sep 13	
38	50.400	50.469				0.00	69.00			69.00	17 Sep 13	
39	50.400	50.577				0.00			177.00	177.00	18 Sep 13	
40	50.469	50.720				0.00	251.00			251.00	18 Sep 13	
41	50.577	50.700				0.00			123.00	123.00	18 Sep 13	
42	50.720	51.015				0.00	295.00			295.00	19 Sep 13	
43	51.015	51.200				0.00	185.00			185.00	19 Sep 13	
44	51.300	51.400				0.00	100.00			100.00	19 Sep 13	
45	51.400	51.527				0.00	127.00			127.00	19 Sep 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	21,299.00	0.00	12,046.00	33,345.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	21,299.00	0.00	12,046.00	33,345.00		
46	51.527	51.805				0.00	278.00			278.00		Construction By Others
47	51.805	52.021				0.00	216.00			216.00		Construction By Others
48	52.021	52.086				0.00	65.00			65.00		Construction By Others
49	52.086	52.389				0.00	303.00			303.00		Construction By Others
50	53.400	53.585				0.00	185.00			185.00		Construction By Others
51	53.585	53.707				0.00	122.00			122.00		Construction By Others
52	53.707	53.805				0.00	98.00			98.00		Construction By Others
53	53.805	54.000				0.00	195.00			195.00		Construction By Others
54	54.000	54.070				0.00	70.00			70.00	20 Sep 13	
55	54.070	54.400				0.00	330.00			330.00	20 Sep 13	
56	54.400	54.578				0.00	178.00			178.00	20 Sep 13	
57	54.578	54.696				0.00	118.00			118.00	21 Sep 13	
58	54.696	55.017				0.00	321.00			321.00	21 Sep 13	
59	55.017	55.070				0.00	53.00			53.00	21 Sep 13	
60	55.070	55.400				0.00	330.00			330.00	23 Sep 13	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	24,161.00	0.00	12,046.00	36,207.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	24,161.00	0.00	12,046.00	36,207.00		
61	55.400	55.493				0.00	93.00			93.00	23 Sep 13	
62	55.493	55.526				0.00	33.00			33.00	23 Sep 13	
63	55.526	55.600				0.00	74.00			74.00	23 Sep 13	
64	56.400	56.830				0.00	430.00			430.00	24 Sep 13	
65	56.425	56.675				0.00	250.00			250.00	24 Sep 13	
66	56.750	56.925				0.00	175.00			175.00	25 Sep 13	
67	57.100	57.180				0.00	80.00			80.00	25 Sep 13	
68	57.200	57.290				0.00	90.00			90.00	25 Sep 13	
69												
70												
71												
72												
73												
74												
75												
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	25,386.00	0.00	12,046.00	37,432.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	110	55	165	9,990	4,995	14,985
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	13,180	-	13,180	15,439	-	15,439
3	Papar	01	Jalan Kota Kinabalu - Sindumin	35,204	750	35,954	2,039	-	2,039
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	14,160	-	14,160	74,606	22,525	97,131
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	319	319	638	5,525	5,525	11,050
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2,832	-	2,832	24,828	-	24,828
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	2,884	1,442	4,326
			TOTAL :	65,805	1,124	66,929	135,311	34,487	169,798

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	110	110	3,518	1,894	4,578	9,990		
1	0.032	0.845				0			551	551	03 Sep 13	1st cycle for Protocol Road
2	0.032	0.700				0	668			668	04 Sep 13	1st cycle for Protocol Road
3	0.090	0.486				0		396		396	07 Sep 13	1st cycle for Protocol Road
4	0.583	0.845				0			262	262	03 Sep 13	1st cycle for Protocol Road
5	0.700	0.802				0	102			102	04 Sep 13	1st cycle for Protocol Road
6	0.715	0.919				0		204		204	07 Sep 13	1st cycle for Protocol Road
7	0.829	0.955				0	126			126	04 Sep 13	1st cycle for Protocol Road
8	0.845	0.900			55	55				0	03 Sep 13	1st cycle for Protocol Road
9	0.955	1.063				0	108			108	04 Sep 13	1st cycle for Protocol Road
10	0.963	1.218				0			255	255	03 Sep 13	1st cycle for Protocol Road
11	1.063	1.082				0	19			19	04 Sep 13	1st cycle for Protocol Road
12	1.082	1.095				0	13			13	04 Sep 13	1st cycle for Protocol Road
13	1.110	1.133				0	23			23	04 Sep 13	1st cycle for Protocol Road
14	1.218	1.526				0			308	308	03 Sep 13	1st cycle for Protocol Road
15	1.273	1.486				0		195		195	07 Sep 13	1st cycle for Protocol Road
CARRIED FORWARD :			0	0	165	165	4,577	2,689	5,954	13,220		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	165	165	4,577	2,689	5,954	13,220		
16	1.337	1.535				0	198			198	04 Sep 13	1st cycle for Protocol Road
17	1.525	-				0		152		152	07 Sep 13	(R'dbout) 4th cycle for Protocol Road
18	1.526	1.566				0			40	40	03 Sep 13	1st cycle for Protocol Road
19	1.566	2.312				0			746	746	03 Sep 13	1st cycle for Protocol Road
20	1.598	1.890				0	292			292	04 Sep 13	1st cycle for Protocol Road
21	2.204	2.414				0	210			210	04 Sep 13	1st cycle for Protocol Road
22	2.312	2.362				0			50	50	03 Sep 13	1st cycle for Protocol Road
23	2.362	2.439				0			77	77	03 Sep 13	1st cycle for Protocol Road
TOTAL :			0	0	165	165	5,277	2,841	6,867	14,985		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,919	0	3,261	13,180	2,945	4,086	8,408	15,439		
TOTAL :			9,919	0	3,261	13,180	2,945	4,086	8,408	15,439		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,658	0	20,546	35,204	881	188	970	2,039		
1	63.905	64.005			100	100				0	02 Sep 13	2nd cycle for Normal Road
2	71.085	71.735	650			650				0	03 Sep 13	2nd cycle for Normal Road
TOTAL :			15,308	0	20,646	35,954	881	188	970	2,039		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	48,336	0	26,270	74,606		
1	29.900	29.735				0			165	165	02 Sep 13	1st cycle for Normal Road
2	29.360	29.300				0	60			60	02 Sep 13	1st cycle for Normal Road
3	29.645	29.290				0			355	355	02 Sep 13	1st cycle for Normal Road
4	28.460	going up				0			30	30	02 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
5	28.380	(Cascade Drain)				0			40	40	02 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
6	29.170	28.380				0			790	790	03 Sep 13	1st cycle for Normal Road
7	28.380	28.300				0			80	80	03 Sep 13	(Stone Pitching) 1st cycle for Normal Road
8	28.275	(Cascade Drain)				0			30	30	03 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
9	28.300	28.240				0			60	60	03 Sep 13	1st cycle for Normal Road
10	28.240	27.130				0			110	110	03 Sep 13	1st cycle for Normal Road
11	27.100	26.160				0	940			940	04 Sep 13	1st cycle for Normal Road
12	26.125	25.860				0			265	265	05 Sep 13	1st cycle for Normal Road
13	25.820	25.780				0			40	40	05 Sep 13	1st cycle for Normal Road
14	25.560	(Cascade Drain)				0			60	60	05 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
15	25.600	25.480				0			120	120	05 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	49,336	0	28,415	77,751		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	49,336	0	28,415	77,751		
16	25.457	(No.1)				0			85	85	05 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
17	25.457	(No.2)				0			95	95	05 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
18	25.457	(No.3)				0			105	105	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
19	25.457	(No.4)				0			110	110	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
20	25.457	(Cascade Drain)				0			80	80	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
21	25.480	25.450				0	30			30	06 Sep 13	1st cycle for Normal Road
22	24.835	(Cascade Drain)				0	80			80	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
23	24.760	(Cascade Drain)				0	130			130	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
24	24.835	24.725				0	110			110	06 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
25	24.860	24.710				0	150			150	07 Sep 13	1st cycle for Normal Road
26	25.700	24.650				0			1050	1050	07 Sep 13	1st cycle for Normal Road
27	24.660	24.600				0	60			60	09 Sep 13	1st cycle for Normal Road
28	23.700	(Cascade Drain)				0			100	100	09 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
29	23.570	(Cascade Drain)				0			70	70	09 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
30	23.810	23.560				0			250	250	09 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	49,896	0	30,360	80,256		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO:	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	49,896	0	30,360	80,256		
31	23.810	23.560				0			250	250	09 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
32	24.360	23.410				0	950			950	10 Sep 13	1st cycle for Normal Road
33	21.900	21.810				0	90			90	10 Sep 13	1st cycle for Normal Road
34	23.420	21.800				0			1620	1620	11 Sep 13	1st cycle for Normal Road
35	21.810	21.415				0	395			395	12 Sep 13	1st cycle for Normal Road
36	21.400	21.215				0	185			185	12 Sep 13	1st cycle for Normal Road
37	21.025	(No.3)				0			60	60	12 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
38	21.025	(No.2)				0			70	70	12 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
39	21.100	21.025				0			75	75	12 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
40	21.025	(Cascade Drain)				0	20			20	12 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
41	21.120	21.000				0			120	120	13 Sep 13	1st cycle for Normal Road
42	20.980	going up				0	60			60	13 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
43	20.980	(No.5)				0	80			80	13 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
44	20.980	(No.4)				0	90			90	13 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
45	20.980	(No.3)				0	100			100	13 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	51,866	0	32,555	84,421		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	51,866	0	32,555	84,421		
46	20.980	(No.2)				0	110			110	14 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
47	21.100	20.980				0	120			120	14 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
48	20.900	20.600				0			300	300	14 Sep 13	1st cycle for Normal Road
49	21.215	20.260				0	955			955	17 Sep 13	1st cycle for Normal Road
50	20.300	19.200				0			110	110	17 Sep 13	1st cycle for Normal Road
51	18.900	18.780				0	120			120	18 Sep 13	1st cycle for Normal Road
52	18.780	18.650				0	130			130	18 Sep 13	1st cycle for Normal Road
53	18.650	18.500				0			150	150	18 Sep 13	1st cycle for Normal Road
54	18.140	17.020				0			1120	1120	19 Sep 13	1st cycle for Normal Road
55	16.825	16.440				0			385	385	20 Sep 13	1st cycle for Normal Road
56	16.400	15.820				0			580	580	20 Sep 13	1st cycle for Normal Road
57	15.775	15.715				0			60	60	21 Sep 13	1st cycle for Normal Road
58	15.715	15.285				0			430	430	21 Sep 13	1st cycle for Normal Road
59	14.990	14.930				0			60	60	21 Sep 13	1st cycle for Normal Road
60	15.190	14.430				0	760			760	21 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	54,061	0	35,750	89,811		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	54,061	0	35,750	89,811		
61	14.250	14.100				0	150			150	23 Sep 13	1st cycle for Normal Road
62	14.100	13.850				0	250			250	23 Sep 13	(Stone Pitching) 1st cycle for Normal Road
63	13.800	13.510				0	290			290	23 Sep 13	1st cycle for Normal Road
64	13.400	13.100				0	300			300	23 Sep 13	1st cycle for Normal Road
65	12.840	12.350				0	440			440	24 Sep 13	1st cycle for Normal Road
66	11.600	11.020				0	580			580	24 Sep 13	1st cycle for Normal Road
67	10.660	10.600				0			60	60	24 Sep 13	1st cycle for Normal Road
68	10.600	10.450				0			150	150	24 Sep 13	1st cycle for Normal Road
69	10.950	10.225				0	725			725	25 Sep 13	1st cycle for Normal Road
70	10.100	9.990				0	110			110	26 Sep 13	1st cycle for Normal Road
71	9.750	(Cascade Drain)				0	45			45	26 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
72	9.665	(Cascade Drain)				0	50			50	26 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
73	9.660	(Cascade Drain)				0	45			45	26 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
74	9.650	(Cascade Drain)				0	25			25	26 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
75	9.750	9.300				0	450			450	26 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	57,521	0	35,960	93,481		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	57,521	0	35,960	93,481		
76	9.300	9.155				0			145	145	27 Sep 13	1st cycle for Normal Road
77	9.300	8.200				0	100			100	27 Sep 13	1st cycle for Normal Road
78	7.960	7.870				0	90			90	27 Sep 13	1st cycle for Normal Road
79	7.620	7.500				0	120			120	27 Sep 13	1st cycle for Normal Road
80	7.400	7.300				0			100	100	27 Sep 13	1st cycle for Normal Road
81	7.300	7.260				0			40	40	27 Sep 13	1st cycle for Normal Road
82	6.910	(No.4)				0	60			60	27 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
83	6.910	(No.3)				0	60			60	27 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
84	6.910	(No.2)				0	60			60	27 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
85	6.970	6.910				0	60			60	27 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
86	6.910	(Cascade Drain)				0	50			50	27 Sep 13	(Slope Protection Drain) 1st cycle for Normal Road
87	7.150	6.600				0	550			550	28 Sep 13	1st cycle for Normal Road
88	6.600	6.400				0	200			200	28 Sep 13	1st cycle for Normal Road
89	6.340	6.260				0	80			80	28 Sep 13	1st cycle for Normal Road
90	5.860	5.540				0	320			320	29 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			6,510	0	7,650	14,160	59,271	0	36,245	95,516		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,510	0	7,650	14,160	59,271	0	36,245	95,516		
91	5.540	5.375				0			165	165	29 Sep 13	1st cycle for Normal Road
92	5.375	5.255				0	120			120	29 Sep 13	1st cycle for Normal Road
93	5.165	4.852				0	313			313	29 Sep 13	1st cycle for Normal Road
94	4.852	4.575				0	277			277	30 Sep 13	1st cycle for Normal Road
95	4.565	4.500				0	65			65	30 Sep 13	1st cycle for Normal Road
96	4.400	4.280				0	120			120	30 Sep 13	1st cycle for Normal Road
97	4.350	4.245				0			105	105	30 Sep 13	1st cycle for Normal Road
98	4.280	3.830				0	450			450	30 Sep 13	1st cycle for Normal Road
TOTAL :			6,510	0	7,650	14,160	60,616	0	36,515	97,131		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	319	319	2,470	665	2,390	5,525		
1	0.000	0.290				0			290	290	05 Sep 13	1st cycle for Normal Road
2	0.000	0.096				0	96			96	05 Sep 13	1st cycle for Normal Road
3	0.096	0.580				0	484			484	06 Sep 13	1st cycle for Normal Road
4	0.220	0.350				0			130	130	07 Sep 13	1st cycle for Normal Road
5	0.220	0.500				0		280		280	07 Sep 13	1st cycle for Normal Road
6	0.410	0.500				0			90	90	07 Sep 13	1st cycle for Normal Road
7	0.550	1.140				0			590	590	12 Sep 13	1st cycle for Normal Road
8	0.555	0.940				0		385		385	13 Sep 13	1st cycle for Normal Road
9	1.240	1.655				0			415	415	13 Sep 13	1st cycle for Normal Road
10	1.270	1.375				0			105	105	14 Sep 13	1st cycle for Normal Road
11	1.280	1.680				0	400			400	14 Sep 13	1st cycle for Normal Road
12	1.770	2.400				0	630			630	19 Sep 13	1st cycle for Normal Road
13	2.135	2.465				0			330	330	20 Sep 13	1st cycle for Normal Road
14	2.400	2.620				0	220			220	20 Sep 13	1st cycle for Normal Road
15	2.700	3.140				0			440	440	21 Sep 13	1st cycle for Normal Road
CARRIED FORWARD :			0	0	319	319	4,300	1,330	4,780	10,410		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	319	319	4,300	1,330	4,780	10,410		
16	2.700	3.340				0	640			640	21 Sep 13	1st cycle for Normal Road
17	3.140	3.459			319	319				0	28 Sep 13	1st cycle for Normal Road
TOTAL :			0	0	638	638	4,940	1,330	4,780	11,050		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,645	0	1,187	2,832	8,225	5,813	10,790	24,828		
TOTAL :			1,645	0	1,187	2,832	8,225	5,813	10,790	24,828		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	1,148	0	1,736	2,884		
1	0.043	0.183				0			140	140	06 Sep 13	1st cycle for Protocol Road
2	0.047	0.067				0	20			20	06 Sep 13	1st cycle for Protocol Road
3	0.067	0.391				0	324			324	06 Sep 13	1st cycle for Protocol Road
4	0.183	0.420				0			237	237	06 Sep 13	1st cycle for Protocol Road
5	0.391	0.554				0	163			163	06 Sep 13	1st cycle for Protocol Road
6	0.420	0.558				0			138	138	06 Sep 13	1st cycle for Protocol Road
7	0.593	0.660				0	67			67	06 Sep 13	1st cycle for Protocol Road
8	0.647	0.655				0			8	8	06 Sep 13	1st cycle for Protocol Road
9	0.655	0.690				0			35	35	06 Sep 13	1st cycle for Protocol Road
10	0.690	0.832				0			142	142	06 Sep 13	1st cycle for Protocol Road
11	0.832	1.000				0			168	168	06 Sep 13	1st cycle for Protocol Road
TOTAL :			0	0	0	0	1,722	0	2,604	4,326		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	37,184	1,660	38,844	98,554	3,019	101,573
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	26,776	2,650	29,426	19,738	2,395	22,133
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5,536	1,402	6,938	19,174	7,760	26,934
TOTAL :				69,496	5,712	75,208	137,466	13,174	150,640

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16,838	0	20,346	37,184	41,704	188	56,662	98,554		
1	72.738	73.490			752	752				0	25 Sep 13	1st cycle protocol road
2	72.618	72.738				0			120	120	25 Sep 13	1st cycle protocol road
3	72.450	72.540			90	90				0	26 Sep 13	1st cycle protocol road
4	72.024	72.320			296	296				0	26 Sep 13	1st cycle protocol road
5	72.000	72.280	280			280				0	26 Sep 13	1st cycle protocol road
6	71.973	72.024				0			51	51	26 Sep 13	1st cycle protocol road
7	71.350	71.582				0			232	232	26 Sep 13	1st cycle protocol road
8	70.985	71.088				0			103	103	27 Sep 13	1st cycle protocol road
9	70.930	70.985				0			55	55	27 Sep 13	1st cycle protocol road
10	70.819	70.930				0			111	111	27 Sep 13	1st cycle protocol road
11	70.731	70.805				0			74	74	27 Sep 13	1st cycle protocol road
12	70.487	70.524				0	37			37	28 Sep 13	1st cycle protocol road
13	70.347	70.731				0			384	384	28 Sep 13	1st cycle protocol road
14	70.245	70.282				0	37			37	28 Sep 13	1st cycle protocol road
15	70.240	70.347			107	107				0	28 Sep 13	1st cycle protocol road
CARRIED FORWARD :			17,118	0	21,591	38,709	41,778	188	57,792	99,758		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			17,118	0	21,591	38,709	41,778	188	57,792	99,758		
16	70.110	70.245	135			135				0	28 Sep 13	1st cycle protocol road
17	69.310	70.230				0			920	920	28 & 30 Sep 13	1st cycle protocol road
18	69.180	70.075				0	895			895	30 Sep 13	1st cycle protocol road
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
TOTAL :			17,253	0	21,591	38,844	42,673	188	58,712	101,573		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,201	0	14,575	26,776	9,390	760	9,588	19,738		
1	121.670	121.785				0				0	-	Under Dual Carriageway Upgrading Project
2	121.630	121.670				0				0	-	Under Dual Carriageway Upgrading Project
3	121.590	121.630				0				0	-	Under Dual Carriageway Upgrading Project
4	121.465	121.500				0				0	-	Under Dual Carriageway Upgrading Project
5	121.445	121.486				0				0	-	Under Dual Carriageway Upgrading Project
6	121.390	121.465				0				0	-	Under Dual Carriageway Upgrading Project
7	121.330	121.390				0				0	-	Under Dual Carriageway Upgrading Project
8	121.300	121.430				0				0	-	Under Dual Carriageway Upgrading Project
9	121.300	121.330				0				0	-	Under Dual Carriageway Upgrading Project
10	121.250	121.300				0				0	-	Under Dual Carriageway Upgrading Project
11	121.200	121.300				0				0	-	Under Dual Carriageway Upgrading Project
12	121.120	121.190				0	70			70	17 Sep 13	1st cycle protocol road
13	121.080	121.200				0			120	120	17 Sep 13	1st cycle protocol road
14	121.000	121.060				0			60	60	17 Sep 13	1st cycle protocol road
15	120.850	120.910				0			60	60	18 Sep 13	1st cycle protocol road
CARRIED FORWARD :			12,201	0	14,575	26,776	9,460	760	9,828	20,048		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,201	0	14,575	26,776	9,460	760	9,828	20,048		
16	120.765	120.830				0			65	65	18 Sep 13	1st cycle protocol road
17	120.708	120.768				0	60		60	120	18 Sep 13	1st cycle protocol road
18	120.646	120.708				0	62			62	19 Sep 13	1st cycle protocol road
19	120.607	120.646				0	39			39	19 Sep 13	1st cycle protocol road
20	120.595	120.756				0			161	161	19 Sep 13	1st cycle protocol road
21	120.570	120.595				0			25	25	19 Sep 13	1st cycle protocol road
22	120.562	120.607				0	45			45	19 Sep 13	1st cycle protocol road
23	120.560	120.600				0		40		40	19 Sep 13	1st cycle protocol road
24	120.526	120.562				0	36			36	19 Sep 13	1st cycle protocol road
25	120.470	120.570				0			100	100	20 Sep 13	1st cycle protocol road
26	120.310	120.432				0	122			122	20 Sep 13	1st cycle protocol road
27	120.290	120.330				0		40		40	20 Sep 13	1st cycle protocol road
28	120.210	120.400				0			190	190	20 Sep 13	1st cycle protocol road
29	120.160	120.220				0		60		60	20 Sep 13	1st cycle protocol road
30	120.050	120.200			150	150				0	20 Sep 13	1st cycle protocol road
CARRIED FORWARD :			12,201	0	14,725	26,926	9,824	900	10,429	21,153		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,201	0	14,725	26,926	9,824	900	10,429	21,153		
31	119.950	120.050				0			100	100	21 Sep 13	1st cycle protocol road
32	119.910	119.950				0			40	40	21 Sep 13	1st cycle protocol road
33	119.850	120.180				0	330			330	21 Sep 13	1st cycle protocol road
34	119.840	120.020				0		180		180	21 Sep 13	1st cycle protocol road
35	119.810	119.910				0			100	100	21 Sep 13	1st cycle protocol road
36	119.600	-				0		60		60	23 Sep 13	1st cycle protocol road
37	119.500	119.600				0			100	100	23 Sep 13	1st cycle protocol road
38	119.200	119.500	300			300				0	23 Sep 13	1st cycle protocol road
39	119.150	119.600			450	450				0	23 Sep 13	1st cycle protocol road
40	118.600	118.710				0				0	-	Under Dual Carriageway Upgrading Project
41	118.200	118.600				0				0	-	Under Dual Carriageway Upgrading Project
42	118.000	118.050				0				0	-	Under Dual Carriageway Upgrading Project
43	117.650	117.900				0				0	-	Under Dual Carriageway Upgrading Project
44	117.380	117.520				0				0	-	Under Dual Carriageway Upgrading Project
45	117.280	117.900				0				0	-	Under Dual Carriageway Upgrading Project
CARRIED FORWARD :			12,501	0	15,175	27,676	10,154	1,140	10,769	22,063		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,501	0	15,175	27,676	10,154	1,140	10,769	22,063		
46	117.150	117.200				0				0	-	Under Dual Carriageway Upgrading Project
47	116.450	117.100				0				0	-	Under Dual Carriageway Upgrading Project
48	116.450	117.050				0				0	-	Under Dual Carriageway Upgrading Project
49	116.120	116.310				0				0	-	Under Dual Carriageway Upgrading Project
50	116.020	116.120				0				0	-	Under Dual Carriageway Upgrading Project
51	115.930	116.080				0				0	-	Under Dual Carriageway Upgrading Project
52	115.850	116.000				0				0	-	Under Dual Carriageway Upgrading Project
53	115.840	115.930				0				0	-	Under Dual Carriageway Upgrading Project
54	115.720	115.850				0				0	-	Under Dual Carriageway Upgrading Project
55	115.700	-				0				0	-	Under Dual Carriageway Upgrading Project
56	115.500	115.570				0			70	70	24 Sep 13	1st cycle protocol road
57	115.000	115.550			550	550				0	24 Sep 13	1st cycle protocol road
58	115.000	115.500	500			500				0	24 Sep 13	1st cycle protocol road
59	114.100	114.800	700			700				0	25 Sep 13	1st cycle protocol road
60												
TOTAL :			13,701	0	15,725	29,426	10,154	1,140	10,839	22,133		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,098	0	3,438	5,536	10,094	0	9,080	19,174		
1	163.364	163.401				0	37			37	02 Sep 13	1st cycle protocol road
2	163.259	163.364				0	105			105	02 Sep 13	1st cycle protocol road
3	163.211	163.304				0			93	93	02 Sep 13	1st cycle protocol road
4	163.149	163.187				0			38	38	03 Sep 13	1st cycle protocol road
5	163.142	163.253	111			111				0	03 Sep 13	1st cycle protocol road
6	163.104	163.149				0			45	45	03 Sep 13	1st cycle protocol road
7	162.961	163.141				0	180			180	04 Sep 13	1st cycle protocol road
8	162.941	163.103				0			162	162	04 Sep 13	1st cycle protocol road
9	162.823	162.921				0			98	98	04 Sep 13	1st cycle protocol road
10	162.773	162.948				0	175			175	05 Sep 13	1st cycle protocol road
11	162.761	162.773				0	12			12	05 Sep 13	1st cycle protocol road
12	162.658	162.811				0			153	153	05 Sep 13	1st cycle protocol road
13	162.639	162.737				0	98			98	05 Sep 13	1st cycle protocol road
14	162.631	162.658				0			27	27	05 Sep 13	1st cycle protocol road
15	162.532	162.618				0	86			86	05 Sep 13	1st cycle protocol road
CARRIED FORWARD :			2,209	0	3,438	5,647	10,787	0	9,696	20,483		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,209	0	3,438	5,647	10,787	0	9,696	20,483		
16	162.461	162.630				0			169	169	06 Sep 13	1st cycle protocol road
17	162.460	162.524				0	64			64	06 Sep 13	1st cycle protocol road
18	162.415	162.460				0	45			45	06 Sep 13	1st cycle protocol road
19	162.240	162.280				0	40			40	07 Sep 13	1st cycle protocol road
20	162.211	162.460				0			249	249	07 Sep 13	1st cycle protocol road
21	162.136	162.200				0			64	64	07 Sep 13	1st cycle protocol road
22	162.042	162.126				0			84	84	07 Sep 13	1st cycle protocol road
23	162.040	162.123				0	83			83	07 Sep 13	1st cycle protocol road
24	162.010	162.035				0			25	25	07 Sep 13	1st cycle protocol road
25	161.964	162.007				0			43	43	09 Sep 13	1st cycle protocol road
26	161.913	161.964				0			51	51	09 Sep 13	1st cycle protocol road
27	161.867	162.037				0	170			170	09 Sep 13	1st cycle protocol road
28	161.848	161.901				0			53	53	09 Sep 13	1st cycle protocol road
29	161.721	161.839				0			118	118	10 Sep 13	1st cycle protocol road
30	161.569	161.689				0	120			120	10 Sep 13	1st cycle protocol road
CARRIED FORWARD :			2,209	0	3,438	5,647	11,309	0	10,552	21,861		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,209	0	3,438	5,647	11,309	0	10,552	21,861		
31	161.562	161.721				0			159	159	11 Sep 13	1st cycle protocol road
32	161.513	161.562				0			49	49	11 Sep 13	1st cycle protocol road
33	161.163	161.496				0			333	333	12 Sep 13	1st cycle protocol road
34	161.132	161.565				0	433			433	12 Sep 13	1st cycle protocol road
35	161.077	161.132	55			55				0	12 Sep 13	1st cycle protocol road
36	160.893	161.161				0			268	268	13 Sep 13	1st cycle protocol road
37	160.767	160.893			126	126				0	13 Sep 13	1st cycle protocol road
38	160.692	160.767				0			75	75	13 Sep 13	1st cycle protocol road
39	160.530	160.685			155	155				0	14 Sep 13	1st cycle normal road
40	160.400	160.485				0			85	85	14 Sep 13	1st cycle normal road
41	160.368	160.390				0			22	22	14 Sep 13	1st cycle normal road
42	160.313	160.368			55	55				0	14 Sep 13	1st cycle normal road
43	160.190	160.310			120	120				0	14 Sep 13	1st cycle normal road
44	160.100	160.187				0			87	87	14 Sep 13	1st cycle normal road
45	159.700	160.066				0	366			366	17 Sep 13	1st cycle normal road
CARRIED FORWARD :			2,264	0	3,894	6,158	12,108	0	11,630	23,738		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: September 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,264	0	3,894	6,158	12,108	0	11,630	23,738		
46	159.656	160.056				0			400	400	17 Sep 13	1st cycle normal road
47	159.046	159.146				0	100			100	18 Sep 13	1st cycle normal road
48	159.026	159.346				0			320	320	18 Sep 13	1st cycle normal road
49	158.080	158.500				0	420			420	19 Sep 13	1st cycle normal road
50	157.712	158.500				0			788	788	20 Sep 13	1st cycle normal road
51	157.612	157.712				0			100	100	20 Sep 13	1st cycle normal road
52	157.212	157.412				0			200	200	21 Sep 13	1st cycle normal road
53	157.212	158.080				0	868			868	21 Sep 13	1st cycle normal road
54	156.770	156.825			55	55				0	23 Sep 13	1st cycle normal road
55	156.250	156.393			143	143				0	23 Sep 13	1st cycle normal road
56	156.024	156.160			136	136				0	23 Sep 13	1st cycle normal road
57	155.464	155.650	186			186				0	24 Sep 13	1st cycle normal road
58	155.140	155.400	260			260				0	24 Sep 13	1st cycle normal road
59												
60												
TOTAL :			2,710	0	4,228	6,938	13,496	0	13,438	26,934		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : SEPTEMBER 2013

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	52,644.00	5,879.00	58,523.00	9,073.00	1,660.00	10,733.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	20,963.00	-	20,963.00	15,914.00	-	15,914.00
3	Beaufort	502	Jalan Beaufort - Menumbok	55,245.00	-	55,245.00	452.00	-	452.00
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	51,000.00	-	51,000.00	41,643.00	-	41,643.00
TOTAL :				179,852.00	5,879.00	185,731.00	67,082.00	1,660.00	68,742.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			29,439.00	0.00	23,205.00	52,644.00	5,449.00	39.00	3,585.00	9,073.00		
1	76.670	77.150	480.00			480.00				0.00	05-Sep-13	1st cycle for normal road
2	76.890	77.050			160.00	160.00				0.00	05-Sep-13	1st cycle for normal road
3	77.060	77.110			50.00	50.00				0.00	05-Sep-13	1st cycle for normal road
4	77.110	77.215				0.00			105.00	105.00	06-Sep-13	1st cycle for normal road
5	77.250	77.303				0.00			53.00	53.00	06-Sep-13	1st cycle for normal road
6	77.350	77.415				0.00	65.00			65.00	06-Sep-13	1st cycle for normal road
7	92.000	92.440	440.00			440.00				0.00	07-Sep-13	1st cycle for protocol road
8	92.000	92.429			429.00	429.00				0.00	07-Sep-13	1st cycle for protocol road
9	92.440	92.870	430.00			430.00				0.00	08-Sep-13	1st cycle for protocol road
10	92.429	92.820			391.00	391.00				0.00	08-Sep-13	1st cycle for protocol road
11	92.850	93.100			250.00	250.00				0.00	08-Sep-13	1st cycle for protocol road
12	92.870	93.276	406.00			406.00				0.00	09-Sep-13	1st cycle for protocol road
13	93.413	93.482	69.00			69.00				0.00	09-Sep-13	1st cycle for protocol road
14	93.685	93.765				0.00			80.00	80.00	10-Sep-13	1st cycle for protocol road
15	93.790	93.810				0.00			20.00	20.00	10-Sep-13	1st cycle for protocol road
CARRIED FORWARD :			31,264.00	0.00	24,485.00	55,749.00	5,514.00	39.00	3,843.00	9,396.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			31,264.00	0.00	24,485.00	55,749.00	5,514.00	39.00	3,843.00	9,396.00		
16	94.423	94.662	239.00			239.00				0.00	10-Sep-13	1st cycle for protocol road
17	94.662	94.964				0.00	302.00			302.00	10-Sep-13	1st cycle for protocol road
18	94.863	95.021				0.00			158.00	158.00	10-Sep-13	1st cycle for protocol road
19	94.964	95.165	201.00			201.00				0.00	11-Sep-13	1st cycle for protocol road
20	95.165	95.180				0.00	15.00			15.00	11-Sep-13	1st cycle for protocol road
21	95.300	95.339						39.00		39.00	11-Sep-13	1st cycle for protocol road
22	95.941	95.961	20.00			20.00				0.00	11-Sep-13	1st cycle for protocol road
23	95.961	96.174				0.00	213.00			213.00	12-Sep-13	1st cycle for protocol road
24	96.174	96.460	286.00			286.00				0.00	12-Sep-13	1st cycle for normal road
25	96.446	96.486			40.00	40.00				0.00	12-Sep-13	1st cycle for normal road
26	96.730	96.900			170.00	170.00				0.00	12-Sep-13	1st cycle for normal road
27	96.350	96.960					610.00			610.00	12-Sep-13	1st cycle for normal road
28	97.610	98.520	910.00			910.00				0.00	13-Sep-13	1st cycle for normal road
29	97.572	98.480			908.00	908.00				0.00	14-Sep-13	1st cycle for normal road
CARRIED FORWARD :			32,920.00	0.00	25,603.00	58,523.00	6,654.00	78.00	4,001.00	10,733.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,931.00	0.00	11,032.00	20,963.00	7,608.00	33.00	8,273.00	15,914.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			9,931.00	0.00	11,032.00	20,963.00	7,608.00	33.00	8,273.00	15,914.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			27,643.00	0.00	27,602.00	55,245.00	97.00	0.00	355.00	452.00		
CARRIED FORWARD :			27,643.00	0.00	27,602.00	55,245.00	97.00	0.00	355.00	452.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: SEPTEMBER 2013

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,290.00		30,710.00	51,000.00	21,206.00	100.00	20,337.00	41,643.00		
CARRIED FORWARD :			20,290.00	0.00	30,710.00	51,000.00	21,206.00	100.00	20,337.00	41,643.00		

B

**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : KOTA KINABALU
ROUTE NO : 01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 1.600 MEDIAN
KM 3.360

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 145.700 - LHS
KM 147.460

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH SEPTEMBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP and Concrete Culverts Under B27 (RM 1,450,000.00)														
Ref: (12)KKR.BKS/901-14/1 Jld.7 dd 18/12/2012)														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	84.460		121.060		Replacement of CMP Culvert	AK(F)/2013/001	1,349,945.70	05/02/2013	31/10/2013	98%	P27
				73.238		109.838								
				76.257		112.857								
				76.600		113.200								
				83.138		119.738								
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	68.220		78.120		Replacement of CMP Culvert	AK(F)2013/002	99,993.50	05/02/2013	31/07/2013	100%	P27
Total :										1,449,939.20				
Proposed Pavement and Non Pavement Works (RM 9,000,000.00 + RM 1,000,000.00)														
Ref: (28)KKR.BKS.901-14/1 Jld.7 dd 07/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	42.600	44.600	79.200	81.200	Heavy Patching & Resurfacing Works	AK(F)/2013/003	2,099,971.70	05/02/2013	31/08/2013	100%	B27
2	01	Jalana Kota Kinabalu - Sindumin	Papar	48.910	49.710	85.510	86.310	Heavy Patching & Resurfacing Works	AK(F)/2013/004	4,179,791.01	18/02/2013	31/08/2013	100%	B27
				46.000	47.100	47.760	48.860							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	47.500	48.800	49.260	50.560	Heavy Patching & Resurfacing Works						
				40.000	41.500	49.900	51.400							
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	27.000	30.700	36.900	40.600							
4	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	68.640	68.800	68.640	68.800	Drainage	AK(F)/2013/005	79,986.38	15/02/2013	31/05/2013	100%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Penampang	14.100	14.200	17.051	17.151	Drainage	AK(F)/2013/006	69,960.87	05/02/2013	15/04/2013	100%	B27
5	22	Jalan Kota Kinabalu - Sandakan	Ranau	46.480	46.580	83.080	83.180	Drainage	AK(F)/2013/007	489,997.45	05/02/2013	30/09/2013	98%	B27
				47.000	47.100	83.600	83.700							
				49.000	49.350	85.600	85.950							
				61.700	61.900	98.300	98.500							
				49.000	49.100	85.600	85.700	Shoulder						
6	503	Jalan Berungis - Kota Belud	Tuaran	49.472	49.617	86.072	86.217							
	607	Jalan Masuk Ke Pelabuhan Baru KK	Kota Kinabalu	15.000	17.500	15.000	17.500	Heavy Patching & Resurfacing Works	AK(F)/2013/008	2,719,589.92	15/02/2013	31/07/2013	100%	B27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	0.048	0.340	0.048	0.340	Road Line Marking	AK(F)/2013/009	93,928.90	05/02/2013	31/05/2013	100%	B27
			Keningau	45.120	100.420	55.020	110.320							
			Tenom	100.420	138.080	110.320	147.980							
				138.080	163.650	147.980	173.550							
				146.000	155.900									
				147.400	157.300									
8	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu	151.000	160.900	155.000	164.900							
8	01	Jalan Kota Kinabalu - Kudat	Tuaran	4.800	7.700	4.800	7.700	Drainage	AK(F)/2013/010	22,997.73	15/02/2013	31/07/2013	100%	B27
			Kota Kinabalu	23.980	36.602	23.980	36.602							
9	01	Jalan Kota Kinabalu - Sindumin	Sipitang	140.000	140.060	141.760	141.820	Drainage	AK(F)/2013/011	29,963.29	05/02/2013	31/05/2013	100%	B27
10	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	63.772	63.864	73.672	73.764	Regulating Works	AK(F)/2013/012	209,292.83	05/02/2013	31/05/2013	100%	B27
				63.914	64.144	73.814	74.044							
				64.830	65.138	74.730	75.038							
				65.507	65.820	75.407	75.720							
Total :										9,995,480.08				

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH SEPTEMBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Replacement of CMP Culverts Under P27 (RM 4,340,000.00)														
Ref: (35)KKR.BKS/901-14/1 Jld. dd 14/01/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	74.230	110.830	Replacement of CMP Culvert	AK(F)/2013/013	1,239,991.89	05/02/2013	30/11/2013	99%	P27		
				83.273	119.873									
				84.978	121.578									
				86.611	123.211									
				112.380	148.980									
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	54.360	64.260	Replacement of CMP Culvert	AK(F)/2013/014	1,399,991.50	05/02/2013	31/12/2013	80%	P27		
				56.450	66.350									
				67.560	77.460									
				79.230	89.130									
				81.100	91.000									
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	82.230	82.230	Replacement of CMP Culvert	AK(F)/2013/015	1,129,960.66	15/02/2013	30/11//2013	85%	P27		
				94.400	94.400									
				99.900	99.900									
			Kota Marudu	115.007	115.007									
				120.809	120.809									
				139.742	139.742									
				140.822	140.822									
4	22	Jalan Kota Kinabalu - Sandakan	Tuaran	10.071	46.673	Replacement of CMP Culvert	AK(F)/2013016	569,838.37	05/02/2013	31/07/2013	100%	P27		
				12.760	49.362									
Total :								4,339,782.42						
Critical Works (RM 400,000.00)														
Ref: (74)KKR.BKS/901-14/1 Jld. dd 08/03/13														
1		West Coast, Sabah						Critical Works	AK(F)/2013/017	399,120.22			100%	
Total :								399,120.22						
Tour of Borneo 2013														
Ref: (86)KKR.BKS/901-14/1 Jld. dd 29/03/2013														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	59.980	67.900	59.980	67.900	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/018	2,499,867.99	01/04/2013	26/04/2013	100%	P27
			Tuaran	30.400		30.400								
	22	Jalan Kota Kinabalu - Sandakan	Tuaran	3.740		40.340								
				9.400	13.300	46.000	49.900							
			53.515	53.552	90.115	90.152								
	Ranau	45.700	68.370	82.300	104.970									
	01	Jalan Kota Kinabalu - Sindumin	Papar	17.850	70.950	19.610	72.710							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	1.080	42.530	10.980	52.430							
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.120	63.700	55.020	73.600							
	502	Jalan Beaufort - Menumbok	Beaufort	0.370	22.330	0.370	22.330							
	01	Jalan Kota Kinabalu - Sindumin		72.538	92.250	74.298	94.010							
Total :								2,499,867.99						

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH SEPTEMBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Pavement Works (RM 17 Millions)														
Ref: (6)KKR.BKS/901-14/1 Jld. 8 dd 25/04/2013														
1	22	Jalan Kota Kinabalu - Sandakan	Ranau	47.400	48.910	84.000	85.510	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/019	6,199,991.03	01/05/2013	31/12/2013	99%	B27
				49.980	51.400	86.580	88.000							
				56.400	56.800	93.000	93.400							
				64.900	68.500	101.500	105.100							
2	22	Jalan Kota Kinabalu - Sandakan	Tuaran	21.500	22.900	58.100	59.500	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/020	10,799,942.52	01/05/2013	31/12/2013	100%	B27
				26.900	28.900	63.500	65.500							
				35.400	37.700	72.000	74.300							
				37.700	42.800	74.300	79.400							
Total :										16,999,933.55				
Pavement Works (RM 35 Millions)														
Ref: (14)KKR.BKS/901-14/1 Jld. 8 dd 27/06/13														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	90.600	96.730	90.600	96.730	Heavy Patching, Regulating & Road	AK(F)/2013/021	4,699,990.63	03/07/2013	31/12/2013	95%	P27
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	44.600	46.000	81.200	82.600	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/022	2,499,999.26	03/07/2013	31/12/2013	60%	P27
				46.000	47.400	82.600	84.000							
3	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	19.000	23.000	29.000	33.000	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/023	6,499,951.75	03/07/2013	31/12/2013	95%	P27
				23.000	25.500	33.000	35.500							
				25.500	27.000	35.500	37.000							
4	01	Jalan Kota Kinabalu - Sindumin	Papar	39.000	43.000	40.760	44.760	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/024	7,699,899.30	03/07/2013	31/12/2013	50%	P27
				51.500	53.500	53.260	55.260							
				53.500	55.940	55.260	57.700							
				57.740	58.000	59.500	59.760							
				58.000	59.000	59.760	60.760							
5	606	Jalan Susur Sepangar Bay	Kota Kinabalu	1.250	2.500	1.250	2.500	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/025	7,499,928.07	03/07/2013	31/12/2013	86%	P27
				2.500	5.100	2.500	5.100							
6	22	Jalan Kota Kinabalu - Sandakan	Tuaran	0.000	2.100	36.600	38.700	Heavy Patching, Regulating & Road Line Marking	AK(F)/2013/026	6,099,814.63	03/07/2013	31/12/2013	50%	P27
				31.000	34.000	67.600	70.600							
	503	Jalan Berungis - Kota Belud	Tuaran	7.800	9.000	7.800	9.000							
Total :										34,999,583.64				

2013 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH SEPTEMBER 2013

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Proposed Pembaikan Cerun-Cerun														
Ref: JKR.JUB 600-0/2/50/ dated on 19/10/2011- (item 2 to 7)														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600		95.500		Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	15/09/13	23%	P27
2	01	Jalan Kota Kinabalu - Kudat	Kudat	178.300		178.300		Slope Repair Works	AK(F)/2012/023	3,466,615.04	02/05/12	01/08/13	100%	P27
3	22	Jalana Kota Kinabalu - Sandakan	Ranau	70.500		107.100		Slope Repair Works	AK(F)/2012/024	5,648,166.06	02/05/12	01/11/13	95%	P27
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	134.750		144.650		Slope Repair Works	AK(F)/2012/025	1,851,225.61	02/05/12	01/05/13	100%	P27
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	98.850		108.750		Slope Repair Works	AK(F)/2012/026	3,439,820.96	02/05/12	01/08/13	100%	P27
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	18.200		28.100		Slope Repair Works	AK(F)/2012/027	5,558,470.54	02/05/12	01/11/13	100%	P27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	89.050		98.950		Slope Repair Works	AK(F)/2012/028	5,570,882.18	02/05/12	01/11/13	100%	P27
Total :										31,077,949.47				
GRAND TOTAL										101,761,656.57				