

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

FEBRUARY 2014



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN FEBRUARY 2014

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 07 - Penyenggaraan Longkang
11.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK FEBRUARY 2014

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

The remaining one arahan kerja for Slope Repairs works are proceeding as scheduled. The arahan kerja for 2014 is pending approval.

EMERGENCY WORK


There was only minor emergency works for the month of February 2014. Most of which are road subsidence. The weather was generally dry and fair with a few days of heavy storms in mid February 2014 in the interior of Sabah, causing wide spread flooding in low lying locations in Beaufort, Keningau and Tenom Districts.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 DECEMBER 2012



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 68.238
KM 68.238

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 160.281
KM 160.281

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 116.961 - RHS
KM 126.961

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 135.292 - RHS
KM 145.292

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 9.287 - LHS
KM 9.287

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 32.957 - RHS
KM 32.957

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	63.39	54.37	117.76	7.35	6.31	13.66
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	21.63	30.77	52.40	2.51	3.57	6.08
Kudat	01	Jalan Kota Kinabalu-Kudat	43.68	41.59	85.27	5.07	4.82	9.89
Tuaran	01	Jalan Kota Kinabalu-Kudat	478.95	414.46	893.41	55.14	44.18	99.32
	22	Jalan Kota Kinabalu-Sandakan	1,004.16	791.08	1,795.24	111.25	86.58	197.83
	503	Jalan Berungis-Kota Belud	128.30	140.38	268.68	14.69	15.80	30.49
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	728.64	154.17	882.81	83.88	17.73	101.61
	01	Jalan Kota Kinabalu-Sindumin	26.04	49.72	75.76	3.02	5.77	8.79
	606	Jalan Susur Sepangar Bay	80.46	219.57	300.03	9.33	25.47	34.80
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	13.69	13.69	0.00	1.59	1.59
	608	Jalan Masuk Ke Lapangan Terbang Lama	0.00	80.31	80.31	0.00	9.32	9.32
Penampang	01	Jalan Kota Kinabalu-Sindumin	58.80	21.54	80.34	6.82	2.50	9.32
	500	Jalan Kota Kinabalu-Keningau-Tenom	10.08	152.80	162.88	1.17	17.72	18.89
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	4.40	5.60	10.00	0.51	0.65	1.16
Papar	01	Jalan Kota Kinabalu-Sindumin	423.01	326.88	749.89	49.07	37.92	86.99
Ranau	22	Jalan Kota Kinabalu-Sandakan	327.11	193.57	520.68	38.70	22.92	61.62
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	41.06	58.03	99.09	5.00	8.03	13.03
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	35.48	141.31	176.79	7.12	24.30	31.42
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	9.89	52.09	61.98	1.13	9.72	10.85
Beaufort	01	Jalan Kota Kinabalu-Sindumin	68.02	36.09	104.11	7.94	4.23	12.17
	502	Jalan Beaufort-Menumbok	11.49	22.83	34.32	1.34	2.67	4.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	48.58	29.68	78.26	5.68	3.47	9.15
Kuala Penyu	502	Jalan Beaufort-Menumbok	30.11	10.62	40.73	3.52	1.24	4.76
TOTAL			3,643.28	3,041.15	6,684.43	420.24	356.50	776.74

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	728.64	154.17	882.81	36.16	7.64	43.80	83.88	17.73	101.61
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	478.95	414.46	893.41	23.77	19.04	42.81	55.14	44.18	99.32
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	1,004.16	791.08	1,795.24	47.95	37.32	85.27	111.25	86.58	197.83
4	Tuaran	503	Jalan Berungis - Kota Belud	128.30	140.38	268.68	6.33	6.81	13.14	14.69	15.80	30.49
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	80.46	219.57	300.03	4.02	10.98	15.00	9.33	25.47	34.80
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	13.69	13.69	-	0.68	0.68	-	1.59	1.59
			TOTAL:	2,420.51	1,733.35	4,153.86	118.23	82.48	200.71	274.29	191.35	465.64

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						728.64	36.16	83.88	
1	03 Feb 14	1.966	0.50	1.20	0.050	0.60	0.03	0.07	LHS
2	03 Feb 14	2.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	03 Feb 14	2.109	0.50	0.50	0.050	0.25	0.01	0.03	LHS
4	03 Feb 14	2.110	0.60	0.50	0.050	0.30	0.02	0.03	LHS
5	03 Feb 14	2.250	0.50	0.60	0.050	0.30	0.02	0.03	LHS
6	03 Feb 14	2.251	0.60	0.60	0.050	0.36	0.02	0.04	LHS
7	03 Feb 14	2.260	0.50	0.60	0.050	0.30	0.02	0.03	LHS
8	03 Feb 14	4.960	0.50	0.60	0.050	0.30	0.02	0.03	LHS
9	03 Feb 14	4.968	0.50	0.60	0.050	0.30	0.02	0.03	LHS
10	03 Feb 14	4.976	0.50	0.60	0.050	0.30	0.02	0.03	LHS
11	03 Feb 14	5.170	1.00	0.50	0.050	0.50	0.03	0.06	LHS
12	03 Feb 14	5.172	1.00	0.50	0.050	0.50	0.03	0.06	LHS
13	03 Feb 14	5.600	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	03 Feb 14	5.606	1.00	0.50	0.050	0.50	0.03	0.06	LHS
15	03 Feb 14	5.608	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	03 Feb 14	6.245	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	03 Feb 14	7.404	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	03 Feb 14	0.870	0.50	0.50	0.050	0.25	0.01	0.03	LHS
19	03 Feb 14	1.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
20	03 Feb 14	1.208	2.00	0.50	0.050	1.00	0.05	0.12	LHS
21	03 Feb 14	1.321	0.90	0.50	0.050	0.45	0.02	0.05	LHS
22	03 Feb 14	1.321	2.30	0.50	0.050	1.15	0.06	0.13	LHS
23	03 Feb 14	1.488	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	03 Feb 14	1.500	1.40	0.50	0.050	0.70	0.04	0.08	LHS
25	03 Feb 14	1.501	1.20	0.50	0.050	0.60	0.03	0.07	LHS
26	03 Feb 14	1.511	0.90	0.50	0.050	0.45	0.02	0.05	LHS
27	03 Feb 14	1.511	2.00	0.50	0.050	1.00	0.05	0.12	LHS
28	03 Feb 14	1.966	1.40	0.50	0.050	0.70	0.04	0.08	LHS
29	03 Feb 14	1.966	0.50	0.50	0.025	0.25	0.01	0.01	LHS
30	03 Feb 14	1.966	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						741.70	36.81	85.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	741.70	36.81	85.38	
31	05 Feb 14	1.860	0.50	0.60	0.050	0.30	0.02	0.03	RHS
32	05 Feb 14	1.529	0.50	0.50	0.050	0.25	0.01	0.03	RHS
33	05 Feb 14	1.509	0.50	0.60	0.050	0.30	0.02	0.03	RHS
34	05 Feb 14	0.975	0.50	0.50	0.050	0.25	0.01	0.03	RHS
35	05 Feb 14	0.975	1.00	0.60	0.050	0.60	0.03	0.07	RHS
36	05 Feb 14	0.970	1.00	0.50	0.050	0.50	0.03	0.06	RHS
37	05 Feb 14	0.950	1.00	0.50	0.050	0.50	0.03	0.06	RHS
38	05 Feb 14	0.950	1.00	0.50	0.050	0.50	0.03	0.06	RHS
39	05 Feb 14	0.950	1.00	0.50	0.050	0.50	0.03	0.06	RHS
40	05 Feb 14	0.884	1.00	0.50	0.050	0.50	0.03	0.06	RHS
41	05 Feb 14	0.850	1.00	0.80	0.050	0.80	0.04	0.09	RHS
42	05 Feb 14	0.850	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	05 Feb 14	1.570	3.30	0.80	0.050	2.64	0.13	0.31	RHS
44	05 Feb 14	1.570	0.50	0.80	0.050	0.40	0.02	0.05	RHS
45	05 Feb 14	1.571	2.00	0.50	0.050	1.00	0.05	0.12	RHS
46	05 Feb 14	1.573	2.00	0.50	0.050	1.00	0.05	0.12	RHS
47	05 Feb 14	2.605	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	05 Feb 14	21.455	2.80	0.50	0.050	1.40	0.07	0.16	RHS
49	05 Feb 14	21.455	0.50	0.50	0.050	0.25	0.01	0.03	RHS
50	05 Feb 14	21.655	0.80	0.50	0.050	0.40	0.02	0.05	RHS
51	05 Feb 14	21.453	3.60	0.50	0.050	1.80	0.09	0.21	LHS
52	05 Feb 14	21.453	3.20	0.60	0.050	1.92	0.10	0.22	LHS
53	05 Feb 14	9.495	0.50	0.50	0.050	0.25	0.01	0.03	LHS
54	05 Feb 14	9.491	2.20	0.50	0.050	1.10	0.06	0.13	LHS
55	05 Feb 14	9.489	2.00	0.60	0.050	1.20	0.06	0.14	LHS
56	05 Feb 14	9.487	2.20	0.50	0.050	1.10	0.06	0.13	LHS
57	05 Feb 14	9.485	2.00	0.50	0.050	1.00	0.05	0.12	LHS
58	05 Feb 14	9.484	1.50	0.50	0.050	0.75	0.04	0.09	LHS
59	05 Feb 14	5.450	0.50	0.50	0.050	0.25	0.01	0.03	LHS
60	05 Feb 14	5.450	0.50	0.90	0.050	0.45	0.02	0.05	LHS
CARRIED FORWARD :						764.11	37.93	87.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	764.11	37.93	87.98	
61	07 Feb 14	10.370	4.00	0.90	0.050	3.60	0.18	0.42	LHS
62	07 Feb 14	10.370	4.70	1.00	0.050	4.70	0.24	0.55	LHS
63	07 Feb 14	10.365	3.50	0.60	0.050	2.10	0.11	0.24	LHS
64	07 Feb 14	10.363	1.20	0.60	0.050	0.72	0.04	0.08	LHS
65	07 Feb 14	10.362	4.00	0.50	0.050	2.00	0.10	0.23	LHS
66	07 Feb 14	10.362	1.00	0.50	0.050	0.50	0.03	0.06	LHS
67	07 Feb 14	10.355	1.00	0.50	0.050	0.50	0.03	0.06	RHS
68	07 Feb 14	10.354	1.10	0.50	0.050	0.55	0.03	0.06	RHS
69	07 Feb 14	10.350	1.80	0.50	0.050	0.90	0.05	0.10	RHS
70	07 Feb 14	10.345	2.30	1.00	0.050	2.30	0.12	0.27	RHS
71	07 Feb 14	0.850	0.50	1.00	0.050	0.50	0.03	0.06	RHS
72	07 Feb 14	0.851	0.50	1.10	0.050	0.55	0.03	0.06	RHS
73	07 Feb 14	0.860	1.00	0.90	0.050	0.90	0.05	0.10	RHS
74	07 Feb 14	1.515	1.00	0.90	0.050	0.90	0.05	0.10	RHS
75	07 Feb 14	1.516	1.00	0.50	0.050	0.50	0.03	0.06	RHS
76	07 Feb 14	1.536	1.00	0.50	0.050	0.50	0.03	0.06	RHS
77	07 Feb 14	2.660	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	07 Feb 14	2.662	0.50	0.50	0.025	0.25	0.01	0.01	RHS
79	07 Feb 14	2.666	1.30	0.50	0.025	0.65	0.02	0.04	RHS
80	07 Feb 14	2.672	0.50	0.50	0.025	0.25	0.01	0.01	RHS
81	07 Feb 14	2.689	0.50	0.50	0.050	0.25	0.01	0.03	RHS
82	07 Feb 14	10.375	1.50	0.50	0.050	0.75	0.04	0.09	RHS
83	07 Feb 14	10.376	1.50	0.50	0.050	0.75	0.04	0.09	RHS
84	07 Feb 14	10.376	2.40	0.50	0.050	1.20	0.06	0.14	RHS
85	07 Feb 14	0.680	2.80	0.50	0.050	1.40	0.07	0.16	RHS
86	07 Feb 14	2.800	1.20	0.50	0.050	0.60	0.03	0.07	RHS
87	07 Feb 14	10.490	1.90	0.50	0.050	0.95	0.05	0.11	RHS
88	07 Feb 14	10.485	3.60	0.50	0.050	1.80	0.09	0.21	RHS
89	07 Feb 14	3.915	3.00	0.50	0.050	1.50	0.08	0.17	RHS
90	07 Feb 14	3.915	3.70	0.50	0.050	1.85	0.09	0.21	RHS
CARRIED FORWARD :						798.28	39.61	91.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	798.28	39.61	91.88	
91	10 Feb 14	2.696	2.30	0.50	0.050	1.15	0.06	0.13	LHS
92	10 Feb 14	2.700	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	10 Feb 14	2.700	2.00	0.50	0.050	1.00	0.05	0.12	LHS
94	10 Feb 14	19.938	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	10 Feb 14	19.935	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	10 Feb 14	19.934	0.80	0.90	0.050	0.72	0.04	0.08	RHS
97	10 Feb 14	19.933	1.30	0.50	0.050	0.65	0.03	0.08	RHS
98	10 Feb 14	19.932	1.20	0.50	0.050	0.60	0.03	0.07	RHS
99	10 Feb 14	19.922	1.30	0.50	0.050	0.65	0.03	0.08	RHS
100	10 Feb 14	19.920	3.40	0.50	0.050	1.70	0.09	0.20	RHS
101	10 Feb 14	19.917	1.50	0.50	0.050	0.75	0.04	0.09	RHS
102	10 Feb 14	19.916	2.10	0.50	0.050	1.05	0.05	0.12	RHS
103	10 Feb 14	19.914	1.30	0.90	0.050	1.17	0.06	0.14	RHS
104	10 Feb 14	19.913	2.10	0.90	0.050	1.89	0.09	0.22	RHS
105	10 Feb 14	19.910	0.90	0.50	0.050	0.45	0.02	0.05	RHS
106	10 Feb 14	19.909	2.10	0.50	0.050	1.05	0.05	0.12	RHS
107	10 Feb 14	19.908	2.30	0.50	0.050	1.15	0.06	0.13	RHS
108	10 Feb 14	19.903	0.50	0.50	0.050	0.25	0.01	0.03	RHS
109	10 Feb 14	19.902	0.50	0.80	0.050	0.40	0.02	0.05	RHS
110	10 Feb 14	19.898	0.50	0.50	0.050	0.25	0.01	0.03	RHS
111	10 Feb 14	19.898	4.20	0.50	0.050	2.10	0.11	0.24	RHS
112	10 Feb 14	19.891	0.50	0.50	0.050	0.25	0.01	0.03	RHS
113	10 Feb 14	19.889	1.00	0.50	0.050	0.50	0.03	0.06	RHS
114	10 Feb 14	3.118	1.00	0.50	0.050	0.50	0.03	0.06	RHS
115	10 Feb 14	3.730	1.00	0.50	0.050	0.50	0.03	0.06	RHS
116	10 Feb 14	4.500	1.00	0.50	0.050	0.50	0.03	0.06	RHS
117	10 Feb 14	4.870	1.00	0.50	0.050	0.50	0.03	0.06	RHS
118	10 Feb 14	4.870	1.00	0.50	0.050	0.50	0.03	0.06	RHS
119	10 Feb 14	4.870	0.80	0.50	0.050	0.40	0.02	0.05	RHS
120	10 Feb 14	4.880	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						819.91	40.69	94.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	819.91	40.69	94.39	
121	12 Feb 14	1.020	1.00	0.50	0.050	0.50	0.03	0.06	LHS
122	12 Feb 14	1.018	1.00	0.50	0.050	0.50	0.03	0.06	LHS
123	12 Feb 14	0.998	1.00	0.50	0.050	0.50	0.03	0.06	LHS
124	12 Feb 14	0.950	1.00	0.50	0.050	0.50	0.03	0.06	LHS
125	12 Feb 14	0.950	1.00	0.50	0.050	0.50	0.03	0.06	LHS
126	12 Feb 14	0.875	0.50	0.50	0.050	0.25	0.01	0.03	LHS
127	12 Feb 14	0.797	0.50	0.50	0.050	0.25	0.01	0.03	LHS
128	12 Feb 14	0.797	0.80	0.50	0.050	0.40	0.02	0.05	LHS
129	12 Feb 14	0.785	0.60	0.50	0.050	0.30	0.02	0.03	LHS
130	12 Feb 14	0.783	0.70	0.50	0.050	0.35	0.02	0.04	LHS
131	12 Feb 14	0.774	1.00	0.50	0.050	0.50	0.03	0.06	LHS
132	12 Feb 14	0.773	1.00	0.50	0.050	0.50	0.03	0.06	LHS
133	12 Feb 14	0.772	1.20	0.50	0.050	0.60	0.03	0.07	LHS
134	12 Feb 14	0.770	1.20	0.50	0.050	0.60	0.03	0.07	RHS
135	12 Feb 14	0.767	1.10	0.50	0.050	0.55	0.03	0.06	RHS
136	12 Feb 14	0.735	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	12 Feb 14	0.503	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	12 Feb 14	0.853	0.50	0.50	0.050	0.25	0.01	0.03	RHS
139	12 Feb 14	0.853	1.00	0.50	0.050	0.50	0.03	0.06	RHS
140	12 Feb 14	2.077	1.00	0.50	0.050	0.50	0.03	0.06	RHS
141	12 Feb 14	2.077	1.00	0.50	0.050	0.50	0.03	0.06	RHS
142	12 Feb 14	2.087	0.50	0.50	0.050	0.25	0.01	0.03	RHS
143	12 Feb 14	2.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
144	12 Feb 14	2.246	0.50	0.50	0.050	0.25	0.01	0.03	RHS
145	12 Feb 14	2.260	0.50	0.50	0.050	0.25	0.01	0.03	RHS
146	12 Feb 14	2.299	1.50	0.50	0.050	0.75	0.04	0.09	RHS
147	12 Feb 14	2.300	1.20	0.50	0.050	0.60	0.03	0.07	RHS
148	12 Feb 14	2.350	1.30	0.50	0.050	0.65	0.03	0.08	RHS
149	12 Feb 14	9.940	1.20	0.50	0.050	0.60	0.03	0.07	RHS
150	12 Feb 14	9.493	1.10	0.50	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						833.11	41.35	95.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	833.11	41.35	95.92	
151	14 Feb 14	7.634	0.50	0.50	0.050	0.25	0.01	0.03	RHS
152	14 Feb 14	7.634	1.00	0.50	0.050	0.50	0.03	0.06	RHS
153	14 Feb 14	7.632	1.00	0.50	0.050	0.50	0.03	0.06	RHS
154	14 Feb 14	7.632	0.60	0.50	0.050	0.30	0.02	0.03	RHS
155	14 Feb 14	7.624	0.60	0.50	0.050	0.30	0.02	0.03	RHS
156	14 Feb 14	7.623	0.60	0.50	0.050	0.30	0.02	0.03	RHS
157	14 Feb 14	7.622	0.60	0.50	0.050	0.30	0.02	0.03	RHS
158	14 Feb 14	7.621	0.60	0.50	0.050	0.30	0.02	0.03	RHS
159	14 Feb 14	7.555	1.10	0.50	0.050	0.55	0.03	0.06	RHS
160	14 Feb 14	7.525	1.20	0.50	0.050	0.60	0.03	0.07	RHS
161	14 Feb 14	7.520	1.00	0.50	0.050	0.50	0.03	0.06	RHS
162	14 Feb 14	7.518	0.50	0.50	0.050	0.25	0.01	0.03	RHS
163	14 Feb 14	7.425	1.80	0.50	0.050	0.90	0.05	0.10	RHS
164	14 Feb 14	7.425	1.20	0.50	0.050	0.60	0.03	0.07	RHS
165	14 Feb 14	7.417	1.30	0.50	0.050	0.65	0.03	0.08	RHS
166	14 Feb 14	7.416	1.50	0.50	0.050	0.75	0.04	0.09	RHS
167	14 Feb 14	7.416	1.00	0.50	0.050	0.50	0.03	0.06	RHS
168	14 Feb 14	7.416	1.00	0.50	0.050	0.50	0.03	0.06	RHS
169	14 Feb 14	7.370	1.00	0.50	0.050	0.50	0.03	0.06	RHS
170	14 Feb 14	7.370	1.00	0.50	0.050	0.50	0.03	0.06	RHS
171	14 Feb 14	7.340	1.00	0.50	0.050	0.50	0.03	0.06	RHS
172	14 Feb 14	7.338	2.00	0.50	0.050	1.00	0.05	0.12	RHS
173	14 Feb 14	7.336	2.00	0.50	0.050	1.00	0.05	0.12	RHS
174	14 Feb 14	7.334	1.70	0.50	0.050	0.85	0.04	0.10	RHS
175	14 Feb 14	7.331	2.00	0.50	0.050	1.00	0.05	0.12	RHS
176	14 Feb 14	2.359	0.50	0.50	0.050	0.25	0.01	0.03	RHS
177	14 Feb 14	2.376	0.50	0.50	0.050	0.25	0.01	0.03	RHS
178	14 Feb 14	2.377	0.50	0.50	0.050	0.25	0.01	0.03	LHS
179	14 Feb 14	2.440	1.00	0.50	0.050	0.50	0.03	0.06	LHS
180	14 Feb 14	2.440	1.00	0.50	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						848.76	42.13	97.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	848.76	42.13	97.73	
181	17 Feb 14	6.100	0.50	0.50	0.050	0.25	0.01	0.03	LHS
182	17 Feb 14	6.100	0.80	0.50	0.050	0.40	0.02	0.05	LHS
183	17 Feb 14	6.106	0.70	0.50	0.050	0.35	0.02	0.04	LHS
184	17 Feb 14	6.107	0.60	0.50	0.050	0.30	0.02	0.03	LHS
185	17 Feb 14	6.108	0.80	0.50	0.050	0.40	0.02	0.05	LHS
186	17 Feb 14	6.108	0.80	0.50	0.025	0.40	0.01	0.02	RHS
187	17 Feb 14	6.470	0.50	0.50	0.025	0.25	0.01	0.01	RHS
188	17 Feb 14	6.573	0.50	0.80	0.050	0.40	0.02	0.05	RHS
189	17 Feb 14	6.574	0.80	0.50	0.050	0.40	0.02	0.05	RHS
190	17 Feb 14	6.575	0.70	0.50	0.025	0.35	0.01	0.02	RHS
191	17 Feb 14	6.576	0.50	0.50	0.025	0.25	0.01	0.01	RHS
192	17 Feb 14	6.579	0.70	0.50	0.050	0.35	0.02	0.04	RHS
193	17 Feb 14	6.580	1.40	0.50	0.050	0.70	0.04	0.08	RHS
194	17 Feb 14	6.583	1.40	0.50	0.050	0.70	0.04	0.08	RHS
195	17 Feb 14	6.585	0.50	0.50	0.050	0.25	0.01	0.03	RHS
196	17 Feb 14	6.597	1.10	0.50	0.050	0.55	0.03	0.06	RHS
197	17 Feb 14	6.850	0.50	0.50	0.050	0.25	0.01	0.03	RHS
198	17 Feb 14	7.113	0.50	0.50	0.050	0.25	0.01	0.03	RHS
199	17 Feb 14	7.199	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	17 Feb 14	7.287	0.50	0.50	0.050	0.25	0.01	0.03	RHS
201	17 Feb 14	7.287	0.80	0.50	0.050	0.40	0.02	0.05	RHS
202	17 Feb 14	7.289	0.80	0.50	0.050	0.40	0.02	0.05	RHS
203	17 Feb 14	7.292	2.00	0.50	0.050	1.00	0.05	0.12	RHS
204	17 Feb 14	7.294	2.00	0.50	0.050	1.00	0.05	0.12	RHS
205	17 Feb 14	7.296	2.00	0.50	0.050	1.00	0.05	0.12	RHS
206	17 Feb 14	7.329	2.00	0.50	0.050	1.00	0.05	0.12	RHS
207	17 Feb 14	7.327	1.00	0.50	0.050	0.50	0.03	0.06	RHS
208	17 Feb 14	7.303	0.50	0.50	0.050	0.25	0.01	0.03	RHS
209	17 Feb 14	6.900	0.50	0.50	0.050	0.25	0.01	0.03	RHS
210	17 Feb 14	6.815	0.80	0.50	0.050	0.40	0.02	0.05	RHS
CARRIED FORWARD :						862.26	42.77	99.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	862.26	42.77	99.23	
211	19 Feb 14	2.020	2.50	0.50	0.050	1.25	0.06	0.15	LHS
212	19 Feb 14	12.140	1.00	0.50	0.050	0.50	0.03	0.06	LHS
213	19 Feb 14	12.147	2.50	0.50	0.050	1.25	0.06	0.15	LHS
214	19 Feb 14	12.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
215	19 Feb 14	12.071	0.70	0.50	0.050	0.35	0.02	0.04	LHS
216	19 Feb 14	12.070	0.50	0.50	0.050	0.25	0.01	0.03	LHS
217	19 Feb 14	12.068	0.70	0.50	0.050	0.35	0.02	0.04	LHS
218	19 Feb 14	12.067	0.50	0.50	0.050	0.25	0.01	0.03	LHS
219	19 Feb 14	12.064	0.60	0.50	0.050	0.30	0.02	0.03	LHS
220	19 Feb 14	12.062	2.00	0.50	0.050	1.00	0.05	0.12	LHS
221	19 Feb 14	3.994	2.00	0.50	0.050	1.00	0.05	0.12	LHS
222	19 Feb 14	3.996	3.10	0.50	0.050	1.55	0.08	0.18	LHS
223	19 Feb 14	4.990	0.50	0.50	0.050	0.25	0.01	0.03	LHS
224	19 Feb 14	4.002	3.10	0.50	0.050	1.55	0.08	0.18	LHS
225	19 Feb 14	4.008	3.10	0.50	0.050	1.55	0.08	0.18	LHS
226	19 Feb 14	4.008	1.90	0.50	0.050	0.95	0.05	0.11	LHS
227	19 Feb 14	7.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
228	19 Feb 14	7.385	0.50	0.50	0.050	0.25	0.01	0.03	RHS
229	19 Feb 14	7.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
230	19 Feb 14	7.632	2.00	0.50	0.050	1.00	0.05	0.12	RHS
231	19 Feb 14	7.633	2.00	0.50	0.050	1.00	0.05	0.12	RHS
232	19 Feb 14	7.634	2.00	0.50	0.050	1.00	0.05	0.12	RHS
233	19 Feb 14	7.636	2.00	0.50	0.050	1.00	0.05	0.12	RHS
234	19 Feb 14	7.768	2.00	0.50	0.050	1.00	0.05	0.12	RHS
235	19 Feb 14	19.930	1.20	0.50	0.050	0.60	0.03	0.07	RHS
236	19 Feb 14	19.926	1.20	0.50	0.050	0.60	0.03	0.07	RHS
237	19 Feb 14	5.550	0.50	0.50	0.050	0.25	0.01	0.03	RHS
238	19 Feb 14	5.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
239	19 Feb 14	5.600	0.50	0.50	0.050	0.25	0.01	0.03	RHS
240	19 Feb 14	6.000	0.50	0.50	0.050	0.25	0.01	0.03	RHS
TOTAL :						882.81	43.80	101.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						478.95	23.77	55.14	
1	04 Feb 14	27.140	1.30	0.90	0.050	1.17	0.06	0.14	LHS
2	04 Feb 14	27.860	1.40	0.90	0.050	1.26	0.06	0.15	LHS
3	04 Feb 14	27.850	1.20	0.80	0.050	0.96	0.05	0.11	LHS
4	04 Feb 14	27.760	1.60	1.00	0.050	1.60	0.08	0.19	LHS
5	04 Feb 14	27.740	1.40	0.90	0.050	1.26	0.06	0.15	LHS
6	04 Feb 14	27.720	1.20	1.10	0.050	1.32	0.07	0.15	LHS
7	04 Feb 14	27.650	1.30	1.00	0.050	1.30	0.07	0.15	LHS
8	04 Feb 14	27.450	1.10	1.00	0.050	1.10	0.06	0.13	LHS
9	04 Feb 14	27.460	1.20	0.90	0.050	1.08	0.05	0.13	LHS
10	04 Feb 14	27.465	1.30	1.00	0.050	1.30	0.07	0.15	LHS
11	04 Feb 14	27.476	1.20	0.90	0.050	1.08	0.05	0.13	LHS
12	04 Feb 14	27.485	1.30	1.00	0.050	1.30	0.07	0.15	LHS
13	04 Feb 14	27.496	1.40	1.10	0.050	1.54	0.08	0.18	LHS
14	04 Feb 14	27.498	1.20	0.90	0.050	1.08	0.05	0.13	LHS
15	04 Feb 14	27.540	1.30	1.00	0.025	1.30	0.03	0.08	LHS
16	04 Feb 14	27.565	1.40	0.90	0.050	1.26	0.06	0.15	LHS
17	04 Feb 14	27.640	1.20	1.00	0.050	1.20	0.06	0.14	LHS
18	04 Feb 14	27.650	1.30	1.00	0.050	1.30	0.07	0.15	LHS
19	04 Feb 14	27.665	1.20	0.90	0.050	1.08	0.05	0.13	LHS
20	04 Feb 14	27.680	1.40	1.00	0.050	1.40	0.07	0.16	LHS
21	04 Feb 14	27.694	1.20	1.10	0.050	1.32	0.07	0.15	LHS
22	04 Feb 14	27.710	1.30	11.00	0.050	14.30	0.72	1.66	LHS
23	04 Feb 14	27.730	1.20	1.20	0.050	1.44	0.07	0.17	LHS
24	04 Feb 14	27.746	1.40	1.10	0.050	1.54	0.08	0.18	LHS
25	04 Feb 14	27.756	1.60	0.90	0.050	1.44	0.07	0.17	LHS
26	04 Feb 14	27.760	1.20	1.00	0.050	1.20	0.06	0.14	LHS
27	04 Feb 14	27.780	1.40	0.80	0.050	1.12	0.06	0.13	LHS
28	04 Feb 14	27.280	1.20	1.00	0.050	1.20	0.06	0.14	LHS
29	04 Feb 14	27.260	1.30	0.90	0.050	1.17	0.06	0.14	LHS
30	04 Feb 14	27.150	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						529.77	26.28	60.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						529.77	26.28	60.96	
31	06 Feb 14	24.385	1.20	1.20	0.050	1.44	0.07	0.17	LHS
32	06 Feb 14	24.840	1.30	0.90	0.050	1.17	0.06	0.14	LHS
33	06 Feb 14	24.830	1.20	0.60	0.050	0.72	0.04	0.08	LHS
34	06 Feb 14	24.760	1.40	0.90	0.050	1.26	0.06	0.15	LHS
35	06 Feb 14	24.740	1.20	0.70	0.050	0.84	0.04	0.10	LHS
36	06 Feb 14	24.730	1.30	0.70	0.025	0.91	0.02	0.05	LHS
37	06 Feb 14	24.260	1.40	0.70	0.050	0.98	0.05	0.11	LHS
38	06 Feb 14	27.760	1.60	0.70	0.050	1.12	0.06	0.13	LHS
39	06 Feb 14	25.480	1.40	0.70	0.050	0.98	0.05	0.11	LHS
40	06 Feb 14	25.470	1.30	0.80	0.050	1.04	0.05	0.12	LHS
41	06 Feb 14	25.460	1.20	0.70	0.050	0.84	0.04	0.10	LHS
42	06 Feb 14	25.450	1.60	0.90	0.050	1.44	0.07	0.17	LHS
43	06 Feb 14	25.430	1.40	0.80	0.050	1.12	0.06	0.13	LHS
44	06 Feb 14	25.420	1.60	0.70	0.050	1.12	0.06	0.13	LHS
45	06 Feb 14	25.390	1.40	0.70	0.050	0.98	0.05	0.11	LHS
46	06 Feb 14	25.374	1.20	0.70	0.050	0.84	0.04	0.10	LHS
47	06 Feb 14	25.360	1.30	0.60	0.050	0.78	0.04	0.09	LHS
48	06 Feb 14	25.350	1.20	0.80	0.050	0.96	0.05	0.11	LHS
49	06 Feb 14	25.330	1.40	0.70	0.050	0.98	0.05	0.11	LHS
50	06 Feb 14	25.320	1.30	0.60	0.050	0.78	0.04	0.09	LHS
51	06 Feb 14	25.270	1.20	0.80	0.050	0.96	0.05	0.11	LHS
52	06 Feb 14	25.260	1.20	0.70	0.050	0.84	0.04	0.10	LHS
53	06 Feb 14	25.240	1.40	0.90	0.050	1.26	0.06	0.15	LHS
54	06 Feb 14	25.180	1.00	0.60	0.050	0.60	0.03	0.07	LHS
55	06 Feb 14	25.160	1.20	0.60	0.050	0.72	0.04	0.08	LHS
56	06 Feb 14	25.060	1.30	0.60	0.050	0.78	0.04	0.09	LHS
57	06 Feb 14	25.040	1.40	0.70	0.050	0.98	0.05	0.11	LHS
58	06 Feb 14	24.990	1.20	0.60	0.050	0.72	0.04	0.08	LHS
59	06 Feb 14	24.985	1.30	0.60	0.050	0.78	0.04	0.09	LHS
60	06 Feb 14	24.970	1.20	0.70	0.025	0.84	0.02	0.05	LHS
CARRIED FORWARD:						558.55	27.67	64.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						558.55	27.67	64.20	
61	08 Feb 14	27.960	1.30	1.20	0.035	1.56	0.05	0.13	LHS
62	08 Feb 14	27.940	1.20	1.10	0.050	1.32	0.07	0.15	LHS
63	08 Feb 14	27.920	1.30	1.00	0.050	1.30	0.07	0.15	LHS
64	08 Feb 14	27.870	1.40	1.00	0.050	1.40	0.07	0.16	LHS
65	08 Feb 14	27.860	1.20	1.20	0.050	1.44	0.07	0.17	LHS
66	08 Feb 14	27.840	1.30	1.00	0.050	1.30	0.07	0.15	LHS
67	08 Feb 14	27.780	1.40	0.90	0.025	1.26	0.03	0.07	LHS
68	08 Feb 14	24.666	0.50	1.00	0.025	0.50	0.01	0.03	LHS
69	08 Feb 14	30.150	1.60	1.10	0.025	1.76	0.04	0.10	LHS
70	08 Feb 14	30.145	1.40	0.90	0.025	1.26	0.03	0.07	LHS
71	08 Feb 14	30.140	1.60	0.80	0.025	1.28	0.03	0.07	LHS
72	08 Feb 14	30.130	1.40	1.00	0.025	1.40	0.04	0.08	LHS
73	08 Feb 14	30.120	1.60	1.10	0.050	1.76	0.09	0.20	LHS
74	08 Feb 14	30.110	1.20	0.90	0.050	1.08	0.05	0.13	LHS
75	08 Feb 14	30.100	1.60	1.00	0.050	1.60	0.08	0.19	LHS
76	08 Feb 14	30.090	1.40	1.00	0.050	1.40	0.07	0.16	LHS
77	08 Feb 14	30.080	1.20	0.90	0.050	1.08	0.05	0.13	LHS
78	08 Feb 14	30.070	1.30	1.10	0.025	1.43	0.04	0.08	LHS
79	08 Feb 14	30.060	1.20	1.00	0.050	1.20	0.06	0.14	LHS
80	08 Feb 14	28.390	1.40	1.10	0.075	1.54	0.12	0.27	LHS
81	08 Feb 14	28.370	1.60	1.00	0.045	1.60	0.07	0.17	LHS
82	08 Feb 14	28.360	1.20	0.90	0.050	1.08	0.05	0.13	LHS
83	08 Feb 14	28.350	1.10	1.00	0.030	1.10	0.03	0.08	LHS
84	08 Feb 14	28.340	1.20	1.10	0.045	1.32	0.06	0.14	LHS
85	08 Feb 14	28.320	1.60	0.90	0.045	1.44	0.06	0.15	LHS
86	08 Feb 14	28.290	1.40	1.10	0.075	1.54	0.12	0.27	LHS
87	08 Feb 14	28.260	1.70	1.00	0.050	1.70	0.09	0.20	LHS
88	08 Feb 14	28.240	1.60	1.10	0.050	1.76	0.09	0.20	LHS
89	08 Feb 14	28.230	1.40	0.60	0.050	0.84	0.04	0.10	LHS
90	08 Feb 14	27.980	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						599.00	29.48	68.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						599.00	29.48	68.40	
91	10 Feb 14	24.652	0.50	0.80	0.050	0.40	0.02	0.05	LHS
92	10 Feb 14	24.653	0.50	0.70	0.050	0.35	0.02	0.04	LHS
93	10 Feb 14	24.655	0.50	0.70	0.050	0.35	0.02	0.04	LHS
94	10 Feb 14	24.655	0.50	0.70	0.050	0.35	0.02	0.04	LHS
95	10 Feb 14	24.656	0.50	0.70	0.050	0.35	0.02	0.04	LHS
96	10 Feb 14	24.660	0.50	0.60	0.050	0.30	0.02	0.03	LHS
97	10 Feb 14	24.662	0.50	0.40	0.050	0.20	0.01	0.02	LHS
98	10 Feb 14	26.955	1.30	0.70	0.050	0.91	0.05	0.11	LHS
99	10 Feb 14	26.964	1.60	0.60	0.100	0.96	0.10	0.22	LHS
100	10 Feb 14	26.980	1.40	0.70	0.100	0.98	0.10	0.23	LHS
101	10 Feb 14	27.045	1.60	0.60	0.100	0.96	0.10	0.22	LHS
102	10 Feb 14	27.064	1.20	0.90	0.050	1.08	0.05	0.13	LHS
103	10 Feb 14	27.075	1.10	1.10	0.050	1.21	0.06	0.14	LHS
104	10 Feb 14	27.090	1.20	0.80	0.050	0.96	0.05	0.11	LHS
105	10 Feb 14	27.100	1.30	0.70	0.050	0.91	0.05	0.11	LHS
106	10 Feb 14	27.126	1.40	0.80	0.050	1.12	0.06	0.13	LHS
107	10 Feb 14	27.140	1.30	0.80	0.050	1.04	0.05	0.12	LHS
108	10 Feb 14	27.156	1.20	0.70	0.050	0.84	0.04	0.10	LHS
109	10 Feb 14	27.164	1.30	0.80	0.050	1.04	0.05	0.12	LHS
110	10 Feb 14	27.175	1.10	1.70	0.050	1.87	0.09	0.22	LHS
111	10 Feb 14	27.186	1.00	2.30	0.050	2.30	0.12	0.27	LHS
112	10 Feb 14	27.210	1.20	0.80	0.050	0.96	0.05	0.11	LHS
113	10 Feb 14	27.230	1.00	0.60	0.050	0.60	0.03	0.07	LHS
114	10 Feb 14	27.260	1.10	0.50	0.050	0.55	0.03	0.06	LHS
115	10 Feb 14	28.020	1.00	0.50	0.050	0.50	0.03	0.06	LHS
116	10 Feb 14	28.040	1.10	0.80	0.050	0.88	0.04	0.10	LHS
117	10 Feb 14	24.650	0.50	0.70	0.050	0.35	0.02	0.04	RHS
118	10 Feb 14	24.651	0.50	0.80	0.050	0.40	0.02	0.05	RHS
119	10 Feb 14	24.651	0.50	0.80	0.050	0.40	0.02	0.05	RHS
120	10 Feb 14	24.651	0.50	0.70	0.050	0.35	0.02	0.04	RHS
CARRIED FORWARD :						622.47	30.80	71.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						622.47	30.80	71.45	
121	12 Feb 14	26.580	1.20	1.40	0.050	1.68	0.08	0.19	RHS
122	12 Feb 14	26.594	1.80	0.70	0.050	1.26	0.06	0.15	RHS
123	12 Feb 14	26.616	1.40	1.00	0.050	1.40	0.07	0.16	RHS
124	12 Feb 14	26.625	1.60	1.10	0.050	1.76	0.09	0.20	RHS
125	12 Feb 14	26.634	1.30	1.00	0.050	1.30	0.07	0.15	RHS
126	12 Feb 14	26.675	1.40	0.70	0.050	0.98	0.05	0.11	RHS
127	12 Feb 14	26.940	1.20	0.90	0.050	1.08	0.05	0.13	RHS
128	12 Feb 14	26.470	1.30	0.80	0.050	1.04	0.05	0.12	RHS
129	12 Feb 14	26.490	1.20	0.90	0.050	1.08	0.05	0.13	RHS
130	12 Feb 14	27.230	1.40	0.80	0.050	1.12	0.06	0.13	RHS
131	12 Feb 14	27.260	1.20	0.90	0.050	1.08	0.05	0.13	RHS
132	12 Feb 14	27.870	1.80	1.00	0.050	1.80	0.09	0.21	RHS
133	12 Feb 14	27.860	1.40	0.90	0.050	1.26	0.06	0.15	RHS
134	12 Feb 14	27.840	1.20	0.80	0.050	0.96	0.05	0.11	RHS
135	12 Feb 14	27.830	1.30	0.90	0.050	1.17	0.06	0.14	RHS
136	12 Feb 14	27.760	1.20	0.80	0.050	0.96	0.05	0.11	RHS
137	12 Feb 14	27.740	1.10	0.90	0.050	0.99	0.05	0.11	RHS
138	12 Feb 14	27.670	1.20	1.00	0.050	1.20	0.06	0.14	RHS
139	12 Feb 14	27.650	1.30	1.10	0.050	1.43	0.07	0.17	RHS
140	12 Feb 14	27.640	1.20	1.00	0.050	1.20	0.06	0.14	RHS
141	12 Feb 14	27.620	1.00	1.10	0.050	1.10	0.06	0.13	RHS
142	12 Feb 14	26.930	1.20	1.30	0.050	1.56	0.08	0.18	RHS
143	12 Feb 14	26.910	1.10	1.20	0.050	1.32	0.07	0.15	RHS
144	12 Feb 14	26.870	1.20	1.10	0.050	1.32	0.07	0.15	RHS
145	12 Feb 14	26.850	1.30	0.80	0.050	1.04	0.05	0.12	RHS
146	12 Feb 14	26.830	1.20	0.90	0.050	1.08	0.05	0.13	RHS
147	12 Feb 14	26.540	1.60	0.80	0.050	1.28	0.06	0.15	RHS
148	12 Feb 14	26.550	1.30	1.00	0.050	1.30	0.07	0.15	RHS
149	12 Feb 14	26.560	1.40	0.90	0.050	1.26	0.06	0.15	RHS
150	12 Feb 14	26.570	1.40	1.10	0.050	1.54	0.08	0.18	RHS
CARRIED FORWARD :						660.02	32.68	75.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						660.02	32.68	75.81	
151	14 Feb 14	26.140	1.20	1.40	0.050	1.68	0.08	0.19	LHS
152	14 Feb 14	26.160	1.30	1.00	0.050	1.30	0.07	0.15	LHS
153	14 Feb 14	26.180	1.20	1.10	0.050	1.32	0.07	0.15	LHS
154	14 Feb 14	26.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
155	14 Feb 14	26.280	1.20	1.10	0.050	1.32	0.07	0.15	LHS
156	14 Feb 14	26.340	1.40	1.00	0.050	1.40	0.07	0.16	LHS
157	14 Feb 14	26.360	1.20	0.90	0.050	1.08	0.05	0.13	LHS
158	14 Feb 14	24.180	1.20	1.00	0.050	1.20	0.06	0.14	LHS
159	14 Feb 14	25.340	1.40	0.90	0.050	1.26	0.06	0.15	LHS
160	14 Feb 14	25.360	1.20	0.80	0.050	0.96	0.05	0.11	LHS
161	14 Feb 14	25.380	1.30	0.70	0.050	0.91	0.05	0.11	LHS
162	14 Feb 14	25.396	1.20	0.90	0.050	1.08	0.05	0.13	LHS
163	14 Feb 14	26.016	1.30	0.90	0.050	1.17	0.06	0.14	LHS
164	14 Feb 14	26.025	1.20	0.80	0.050	0.96	0.05	0.11	LHS
165	14 Feb 14	26.040	1.40	1.00	0.050	1.40	0.07	0.16	LHS
166	14 Feb 14	26.060	1.20	1.20	0.050	1.44	0.07	0.17	LHS
167	14 Feb 14	26.240	1.40	1.00	0.050	1.40	0.07	0.16	LHS
168	14 Feb 14	26.260	1.20	1.20	0.050	1.44	0.07	0.17	LHS
169	14 Feb 14	26.280	1.30	0.90	0.050	1.17	0.06	0.14	LHS
170	14 Feb 14	26.350	1.20	1.00	0.050	1.20	0.06	0.14	LHS
171	14 Feb 14	26.360	1.40	0.90	0.050	1.26	0.06	0.15	LHS
172	14 Feb 14	26.440	1.20	1.00	0.050	1.20	0.06	0.14	LHS
173	14 Feb 14	26.460	1.60	0.80	0.050	1.28	0.06	0.15	LHS
174	14 Feb 14	26.480	1.20	0.90	0.050	1.08	0.05	0.13	LHS
175	14 Feb 14	26.530	1.60	0.80	0.050	1.28	0.06	0.15	LHS
176	14 Feb 14	26.560	1.20	0.90	0.050	1.08	0.05	0.13	LHS
177	14 Feb 14	25.850	1.40	1.00	0.050	1.40	0.07	0.16	LHS
178	14 Feb 14	25.860	1.20	1.10	0.050	1.32	0.07	0.15	LHS
179	14 Feb 14	25.870	1.30	1.00	0.050	1.30	0.07	0.15	LHS
180	14 Feb 14	25.880	1.40	1.00	0.050	1.40	0.07	0.16	LHS
CARRIED FORWARD :						697.61	34.56	80.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	697.61	34.56	80.17	
181	17 Feb 14	24.560	1.00	1.20	0.050	1.20	0.060	0.14	RHS
182	17 Feb 14	24.480	1.30	1.00	0.050	1.30	0.065	0.15	RHS
183	17 Feb 14	24.460	1.20	0.90	0.050	1.08	0.054	0.13	RHS
184	17 Feb 14	24.370	1.10	1.10	0.050	1.21	0.061	0.14	RHS
185	17 Feb 14	24.340	1.00	1.00	0.050	1.00	0.050	0.12	RHS
186	17 Feb 14	24.150	1.40	1.10	0.050	1.54	0.077	0.18	RHS
187	17 Feb 14	24.165	1.30	1.00	0.050	1.30	0.065	0.15	RHS
188	17 Feb 14	24.166	1.60	1.10	0.050	1.76	0.088	0.20	RHS
189	17 Feb 14	24.167	1.00	0.90	0.050	0.90	0.045	0.10	RHS
190	17 Feb 14	24.168	1.30	1.00	0.050	1.30	0.065	0.15	RHS
191	17 Feb 14	26.450	1.80	1.10	0.050	1.98	0.099	0.23	RHS
192	17 Feb 14	26.440	1.60	1.20	0.050	1.92	0.096	0.22	RHS
193	17 Feb 14	26.420	1.40	0.90	0.050	1.26	0.063	0.15	RHS
194	17 Feb 14	25.350	1.70	1.20	0.050	2.04	0.102	0.24	RHS
195	17 Feb 14	25.340	1.30	1.10	0.050	1.43	0.072	0.17	RHS
196	17 Feb 14	25.320	1.60	1.00	0.050	1.60	0.080	0.19	RHS
197	17 Feb 14	25.280	1.40	1.10	0.050	1.54	0.077	0.18	RHS
198	17 Feb 14	25.270	1.20	0.90	0.050	1.08	0.054	0.13	RHS
199	17 Feb 14	25.260	1.40	1.10	0.050	1.54	0.077	0.18	RHS
200	17 Feb 14	25.240	1.30	1.00	0.050	1.30	0.065	0.15	RHS
201	17 Feb 14	25.220	1.20	0.90	0.050	1.08	0.054	0.13	RHS
202	17 Feb 14	25.090	1.40	1.00	0.050	1.40	0.070	0.16	RHS
203	17 Feb 14	25.070	1.20	1.10	0.050	1.32	0.066	0.15	RHS
204	17 Feb 14	25.056	1.30	1.00	0.050	1.30	0.065	0.15	RHS
205	17 Feb 14	25.040	1.20	1.00	0.050	1.20	0.060	0.14	RHS
206	17 Feb 14	25.020	1.30	1.00	0.050	1.30	0.065	0.15	RHS
207	17 Feb 14	24.650	1.00	0.90	0.050	0.90	0.045	0.10	RHS
208	17 Feb 14	24.640	1.00	1.10	0.050	1.10	0.06	0.13	RHS
209	17 Feb 14	24.620	1.20	0.90	0.050	1.08	0.05	0.13	RHS
210	17 Feb 14	24.590	1.30	1.00	0.050	1.30	0.07	0.15	RHS
CARRIED FORWARD :						737.87	36.57	84.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						737.87	36.57	84.84	
211	19 Feb 14	42.942	1.20	1.40	0.050	1.68	0.08	0.19	RHS
212	19 Feb 14	42.882	1.30	1.00	0.050	1.30	0.07	0.15	RHS
213	19 Feb 14	42.872	1.20	1.10	0.050	1.32	0.07	0.15	RHS
214	19 Feb 14	42.862	1.30	1.00	0.050	1.30	0.07	0.15	RHS
215	19 Feb 14	42.852	1.40	1.10	0.050	1.54	0.08	0.18	RHS
216	19 Feb 14	42.672	1.20	1.00	0.050	1.20	0.06	0.14	RHS
217	19 Feb 14	42.652	1.30	0.90	0.050	1.17	0.06	0.14	RHS
218	19 Feb 14	48.282	1.30	1.10	0.025	1.43	0.04	0.08	RHS
219	19 Feb 14	48.262	1.00	1.60	0.025	1.60	0.04	0.09	RHS
220	19 Feb 14	48.192	1.20	1.30	0.025	1.56	0.04	0.09	RHS
221	19 Feb 14	48.182	1.10	1.40	0.025	1.54	0.04	0.09	RHS
222	19 Feb 14	48.062	1.20	1.10	0.025	1.32	0.03	0.08	RHS
223	19 Feb 14	36.622	1.00	1.70	0.025	1.70	0.04	0.10	RHS
224	19 Feb 14	43.352	1.80	1.00	0.050	1.80	0.09	0.21	RHS
225	19 Feb 14	43.362	1.60	1.00	0.050	1.60	0.08	0.19	RHS
226	19 Feb 14	43.382	1.40	0.70	0.050	0.98	0.05	0.11	RHS
227	19 Feb 14	43.392	1.80	0.60	0.050	1.08	0.05	0.13	RHS
228	19 Feb 14	43.412	1.30	0.40	0.050	0.52	0.03	0.06	RHS
229	19 Feb 14	43.432	1.20	0.70	0.050	0.84	0.04	0.10	RHS
230	19 Feb 14	43.452	1.40	0.60	0.050	0.84	0.04	0.10	RHS
231	19 Feb 14	43.462	1.80	0.70	0.050	1.26	0.06	0.15	RHS
232	19 Feb 14	43.482	1.40	0.60	0.050	0.84	0.04	0.10	RHS
233	19 Feb 14	43.372	1.20	0.90	0.050	1.08	0.05	0.13	RHS
234	19 Feb 14	43.362	1.60	1.10	0.050	1.76	0.09	0.20	RHS
235	19 Feb 14	43.352	1.80	0.80	0.050	1.44	0.07	0.17	RHS
236	19 Feb 14	43.342	1.40	0.80	0.050	1.12	0.06	0.13	RHS
237	19 Feb 14	43.282	1.20	1.80	0.050	2.16	0.11	0.25	RHS
238	19 Feb 14	43.272	1.30	0.70	0.050	0.91	0.05	0.11	RHS
239	19 Feb 14	43.262	1.20	1.60	0.050	1.92	0.10	0.22	RHS
240	19 Feb 14	43.252	1.00	1.10	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD :						777.78	38.34	88.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						777.78	38.34	88.94	
241	21 Feb 14	48.222	1.20	1.10	0.025	1.32	0.03	0.08	RHS
242	21 Feb 14	48.227	1.30	1.00	0.025	1.30	0.03	0.08	RHS
243	21 Feb 14	48.292	1.00	1.10	0.025	1.10	0.03	0.06	RHS
244	21 Feb 14	48.352	0.90	0.60	0.045	0.54	0.02	0.06	RHS
245	21 Feb 14	48.342	1.30	1.00	0.025	1.30	0.03	0.08	RHS
246	21 Feb 14	48.332	1.20	0.60	0.045	0.72	0.03	0.08	RHS
247	21 Feb 14	48.292	1.10	1.10	0.030	1.21	0.04	0.08	RHS
248	21 Feb 14	41.432	1.40	0.70	0.050	0.98	0.05	0.11	RHS
249	21 Feb 14	41.412	1.30	0.60	0.100	0.78	0.08	0.18	RHS
250	21 Feb 14	41.382	1.20	0.70	0.100	0.84	0.08	0.19	RHS
251	21 Feb 14	41.352	1.30	0.60	0.100	0.78	0.08	0.18	RHS
252	21 Feb 14	41.282	1.20	0.90	0.050	1.08	0.05	0.13	RHS
253	21 Feb 14	37.062	1.20	1.10	0.050	1.32	0.07	0.15	RHS
254	21 Feb 14	37.072	1.10	0.80	0.050	0.88	0.04	0.10	RHS
255	21 Feb 14	37.082	1.00	0.80	0.025	0.80	0.02	0.05	LHS
256	21 Feb 14	37.142	1.20	1.80	0.025	2.16	0.05	0.13	LHS
257	21 Feb 14	37.157	1.40	0.70	0.025	0.98	0.02	0.06	LHS
258	21 Feb 14	37.162	1.20	1.60	0.025	1.92	0.05	0.11	LHS
259	21 Feb 14	37.177	1.10	1.10	0.050	1.21	0.06	0.14	LHS
260	21 Feb 14	43.742	1.80	1.00	0.050	1.80	0.09	0.21	LHS
261	21 Feb 14	43.752	1.40	0.90	0.025	1.26	0.03	0.07	RHS
262	21 Feb 14	43.762	1.20	0.60	0.025	0.72	0.02	0.04	RHS
263	21 Feb 14	43.772	1.10	1.10	0.025	1.21	0.03	0.07	RHS
264	21 Feb 14	43.852	1.30	1.00	0.025	1.30	0.03	0.08	RHS
265	21 Feb 14	43.862	1.20	0.90	0.025	1.08	0.03	0.06	RHS
266	21 Feb 14	48.042	1.10	0.60	0.025	0.66	0.02	0.04	RHS
267	21 Feb 14	48.062	1.00	0.80	0.025	0.80	0.02	0.05	RHS
268	21 Feb 14	48.072	1.10	2.40	0.025	2.64	0.07	0.15	RHS
269	21 Feb 14	48.102	1.20	0.80	0.025	0.96	0.02	0.06	RHS
270	21 Feb 14	48.182	1.60	0.80	0.025	1.28	0.03	0.07	RHS
CARRIED FORWARD :						812.71	39.61	91.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						812.71	39.61	91.88	
271	24 Feb 14	45.412	1.00	1.00	0.025	1.00	0.03	0.06	RHS
272	24 Feb 14	45.392	1.20	1.00	0.025	1.20	0.03	0.07	RHS
273	24 Feb 14	45.362	1.30	1.00	0.025	1.30	0.03	0.08	RHS
274	24 Feb 14	45.342	1.00	1.00	0.025	1.00	0.03	0.06	RHS
275	24 Feb 14	41.492	1.40	0.70	0.050	0.98	0.05	0.11	RHS
276	24 Feb 14	41.482	1.60	0.60	0.050	0.96	0.05	0.11	RHS
277	24 Feb 14	41.452	1.20	0.40	0.050	0.48	0.02	0.06	RHS
278	24 Feb 14	40.662	1.00	0.80	0.025	0.80	0.02	0.05	RHS
279	24 Feb 14	40.642	1.20	0.90	0.025	1.08	0.03	0.06	RHS
280	24 Feb 14	39.762	1.00	0.80	0.025	0.80	0.02	0.05	RHS
281	24 Feb 14	39.652	1.30	0.90	0.025	1.17	0.03	0.07	RHS
282	24 Feb 14	39.642	1.20	0.80	0.050	0.96	0.05	0.11	RHS
283	24 Feb 14	45.422	1.20	0.80	0.050	0.96	0.05	0.11	LHS
284	24 Feb 14	45.442	1.40	0.80	0.025	1.12	0.03	0.06	LHS
285	24 Feb 14	46.712	1.30	0.90	0.025	1.17	0.03	0.07	LHS
286	24 Feb 14	46.717	1.20	0.90	0.025	1.08	0.03	0.06	LHS
287	24 Feb 14	46.722	1.10	0.80	0.025	0.88	0.02	0.05	LHS
288	24 Feb 14	46.732	1.00	0.50	0.050	0.50	0.03	0.06	LHS
289	24 Feb 14	49.362	1.20	0.50	0.050	0.60	0.03	0.07	LHS
290	24 Feb 14	49.382	1.30	1.40	0.025	1.82	0.05	0.11	LHS
291	24 Feb 14	49.552	1.00	0.80	0.025	0.80	0.02	0.05	LHS
292	24 Feb 14	49.562	1.20	1.00	0.025	1.20	0.03	0.07	LHS
293	24 Feb 14	49.952	1.30	0.50	0.050	0.65	0.03	0.08	LHS
294	24 Feb 14	49.962	1.20	0.50	0.050	0.60	0.03	0.07	LHS
295	24 Feb 14	49.982	1.40	0.80	0.025	1.12	0.03	0.06	LHS
296	24 Feb 14	49.992	1.20	0.60	0.025	0.72	0.02	0.04	LHS
297	24 Feb 14	49.997	1.60	0.70	0.025	1.12	0.03	0.06	LHS
298	24 Feb 14	49.982	1.40	0.60	0.025	0.84	0.02	0.05	LHS
299	24 Feb 14	49.972	1.80	1.10	0.025	1.98	0.05	0.11	LHS
300	24 Feb 14	49.862	1.20	0.90	0.025	1.08	0.03	0.06	LHS
CARRIED FORWARD :						842.68	40.52	94.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						842.68	40.52	94.00	
301	26 Feb 14	41.542	1.20	0.70	0.025	0.84	0.02	0.05	RHS
302	26 Feb 14	41.532	1.40	1.00	0.025	1.40	0.04	0.08	RHS
303	26 Feb 14	41.577	1.60	0.70	0.025	1.12	0.03	0.06	RHS
304	26 Feb 14	41.492	1.40	1.00	0.025	1.40	0.04	0.08	RHS
305	26 Feb 14	41.477	1.00	0.80	0.025	0.80	0.02	0.05	RHS
306	26 Feb 14	41.462	1.10	0.90	0.025	0.99	0.02	0.06	RHS
307	26 Feb 14	41.442	1.30	0.80	0.025	1.04	0.03	0.06	RHS
308	26 Feb 14	38.652	1.20	0.60	0.050	0.72	0.036	0.08	LHS
309	26 Feb 14	38.592	1.60	0.60	0.050	0.96	0.048	0.11	LHS
310	26 Feb 14	38.092	1.00	0.60	0.050	0.60	0.030	0.07	LHS
311	26 Feb 14	37.262	1.30	0.60	0.050	0.78	0.039	0.09	LHS
312	26 Feb 14	36.956	1.00	0.80	0.050	0.80	0.040	0.09	LHS
313	26 Feb 14	36.952	1.10	1.60	0.050	1.76	0.088	0.20	LHS
314	26 Feb 14	39.702	1.20	1.00	0.050	1.20	0.060	0.14	LHS
315	26 Feb 14	39.712	1.40	1.80	0.050	2.52	0.126	0.29	LHS
316	26 Feb 14	39.714	1.20	0.60	0.050	0.72	0.036	0.08	LHS
317	26 Feb 14	39.718	1.30	0.60	0.050	0.78	0.039	0.09	LHS
318	26 Feb 14	39.812	1.20	0.60	0.050	0.72	0.036	0.08	LHS
319	26 Feb 14	39.816	1.10	0.60	0.050	0.66	0.033	0.08	LHS
320	26 Feb 14	39.827	1.20	0.50	0.050	0.60	0.030	0.07	LHS
321	26 Feb 14	40.092	1.00	1.40	0.050	1.40	0.07	0.16	LHS
322	26 Feb 14	40.652	1.20	1.30	0.050	1.56	0.08	0.18	LHS
323	26 Feb 14	40.662	1.40	0.70	0.050	0.98	0.05	0.11	LHS
324	26 Feb 14	40.682	1.30	1.10	0.050	1.43	0.07	0.17	LHS
325	26 Feb 14	40.687	1.80	1.30	0.050	2.34	0.12	0.27	LHS
326	26 Feb 14	40.695	1.20	0.70	0.050	0.84	0.04	0.10	LHS
327	26 Feb 14	40.623	1.30	0.80	0.050	1.04	0.05	0.12	LHS
328	26 Feb 14	40.818	1.20	1.80	0.025	2.16	0.05	0.13	LHS
329	26 Feb 14	41.567	1.00	7.70	0.050	7.70	0.39	0.89	RHS
330	26 Feb 14	41.562	1.30	1.30	0.050	1.69	0.08	0.20	RHS
CARRIED FORWARD :						884.23	42.36	98.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						884.23	42.36	98.26	
331	26 Feb 14	46.467	1.60	1.20	0.050	1.92	0.10	0.22	LHS
332	26 Feb 14	46.462	1.40	0.80	0.050	1.12	0.056	0.13	LHS
333	26 Feb 14	46.442	1.80	1.10	0.050	1.98	0.099	0.23	LHS
334	26 Feb 14	39.382	1.00	0.70	0.050	0.70	0.035	0.08	LHS
335	26 Feb 14	39.372	1.10	0.80	0.050	0.88	0.044	0.10	LHS
336	26 Feb 14	39.362	1.20	1.40	0.050	1.68	0.084	0.19	LHS
337	26 Feb 14	39.352	1.00	0.90	0.050	0.90	0.045	0.10	LHS
TOTAL :						893.41	42.81	99.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,004.16	47.95	111.25	
1	03 Feb 14	17.660	1.00	1.30	0.050	1.30	0.07	0.15	LHS
2	03 Feb 14	17.680	1.20	1.00	0.050	1.20	0.06	0.14	LHS
3	03 Feb 14	17.710	1.00	1.20	0.050	1.20	0.06	0.14	LHS
4	03 Feb 14	17.740	1.20	1.30	0.050	1.56	0.08	0.18	LHS
5	03 Feb 14	18.150	1.30	1.00	0.050	1.30	0.07	0.15	LHS
6	03 Feb 14	18.160	1.20	0.90	0.050	1.08	0.05	0.13	LHS
7	03 Feb 14	18.170	1.00	0.80	0.050	0.80	0.04	0.09	LHS
8	03 Feb 14	18.180	1.20	1.00	0.050	1.20	0.06	0.14	LHS
9	03 Feb 14	18.190	1.30	0.90	0.050	1.17	0.06	0.14	LHS
10	03 Feb 14	18.220	1.40	1.00	0.050	1.40	0.07	0.16	LHS
11	03 Feb 14	18.240	1.20	1.10	0.050	1.32	0.07	0.15	LHS
12	03 Feb 14	18.260	1.30	0.90	0.050	1.17	0.06	0.14	LHS
13	03 Feb 14	18.270	1.00	1.00	0.050	1.00	0.05	0.12	LHS
14	03 Feb 14	18.285	1.20	1.10	0.050	1.32	0.07	0.15	LHS
15	03 Feb 14	18.320	1.30	1.00	0.050	1.30	0.07	0.15	LHS
16	03 Feb 14	18.340	1.20	0.90	0.050	1.08	0.05	0.13	LHS
17	03 Feb 14	18.360	1.30	1.00	0.050	1.30	0.07	0.15	LHS
18	03 Feb 14	17.430	1.20	0.90	0.050	1.08	0.05	0.13	LHS
19	03 Feb 14	17.450	1.40	0.80	0.050	1.12	0.06	0.13	LHS
20	03 Feb 14	17.460	1.20	1.00	0.050	1.20	0.06	0.14	LHS
21	03 Feb 14	17.470	1.30	0.90	0.050	1.17	0.06	0.14	LHS
22	03 Feb 14	17.480	1.20	1.00	0.050	1.20	0.06	0.14	LHS
23	03 Feb 14	17.495	1.30	1.10	0.050	1.43	0.07	0.17	LHS
24	03 Feb 14	17.514	1.20	1.00	0.050	1.20	0.06	0.14	LHS
25	03 Feb 14	17.520	1.30	0.90	0.050	1.17	0.06	0.14	LHS
26	03 Feb 14	17.540	1.20	0.80	0.050	0.96	0.05	0.11	LHS
27	03 Feb 14	17.560	1.30	0.90	0.050	1.17	0.06	0.14	RHS
28	03 Feb 14	17.570	1.20	0.80	0.050	0.96	0.05	0.11	RHS
29	03 Feb 14	17.620	1.40	1.00	0.050	1.40	0.07	0.16	RHS
30	03 Feb 14	17.640	1.20	0.90	0.050	1.08	0.05	0.13	RHS
CARRIED FORWARD :						1,040.00	49.74	115.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,040.00	49.74	115.41	
31	05 Feb 14	17.060	1.20	0.90	0.050	1.08	0.05	0.13	RHS
32	05 Feb 14	17.070	1.30	1.00	0.050	1.30	0.07	0.15	LHS
33	05 Feb 14	17.080	1.00	1.10	0.050	1.10	0.06	0.13	LHS
34	05 Feb 14	17.116	1.20	1.00	0.050	1.20	0.06	0.14	LHS
35	05 Feb 14	17.126	1.40	0.90	0.050	1.26	0.06	0.15	LHS
36	05 Feb 14	17.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
37	05 Feb 14	17.160	1.30	0.80	0.050	1.04	0.05	0.12	LHS
38	05 Feb 14	17.170	1.20	0.80	0.050	0.96	0.05	0.11	LHS
39	05 Feb 14	17.185	1.00	0.70	0.050	0.70	0.04	0.08	LHS
40	05 Feb 14	17.250	1.20	0.90	0.050	1.08	0.05	0.13	LHS
41	05 Feb 14	17.260	1.30	0.80	0.050	1.04	0.05	0.12	LHS
42	05 Feb 14	17.270	1.00	0.90	0.050	0.90	0.05	0.10	LHS
43	05 Feb 14	17.280	1.20	1.00	0.050	1.20	0.06	0.14	LHS
44	05 Feb 14	17.290	1.00	1.10	0.050	1.10	0.06	0.13	LHS
45	05 Feb 14	17.310	1.20	1.00	0.050	1.20	0.06	0.14	LHS
46	05 Feb 14	17.340	1.10	0.90	0.050	0.99	0.05	0.11	LHS
47	05 Feb 14	17.360	1.00	1.00	0.050	1.00	0.05	0.12	LHS
48	05 Feb 14	16.850	1.40	0.80	0.050	1.12	0.06	0.13	LHS
49	05 Feb 14	16.860	1.20	0.90	0.050	1.08	0.05	0.13	LHS
50	05 Feb 14	16.870	1.40	0.80	0.050	1.12	0.06	0.13	LHS
51	05 Feb 14	16.880	1.20	0.90	0.050	1.08	0.05	0.13	LHS
52	05 Feb 14	16.895	1.30	0.80	0.050	1.04	0.05	0.12	LHS
53	05 Feb 14	16.915	1.00	0.90	0.050	0.90	0.05	0.10	LHS
54	05 Feb 14	16.930	1.20	1.00	0.050	1.20	0.06	0.14	RHS
55	05 Feb 14	16.940	1.40	0.90	0.050	1.26	0.06	0.15	RHS
56	05 Feb 14	16.960	1.20	0.80	0.050	0.96	0.05	0.11	RHS
57	05 Feb 14	16.970	1.30	0.90	0.050	1.17	0.06	0.14	RHS
58	05 Feb 14	16.985	1.20	1.20	0.050	1.44	0.07	0.17	RHS
59	05 Feb 14	16.990	1.00	1.10	0.050	1.10	0.06	0.13	RHS
60	05 Feb 14	17.040	1.40	1.00	0.050	1.40	0.07	0.16	RHS
CARRIED FORWARD :						1,073.10	51.40	119.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,073.10	51.40	119.25	
61	07 Feb 14	12.380	1.20	0.90	0.050	1.08	0.05	0.13	LHS
62	07 Feb 14	12.390	1.60	0.90	0.050	1.44	0.07	0.17	LHS
63	07 Feb 14	12.410	1.20	1.00	0.050	1.20	0.06	0.14	LHS
64	07 Feb 14	12.430	1.40	0.90	0.050	1.26	0.06	0.15	LHS
65	07 Feb 14	12.640	1.20	0.70	0.050	0.84	0.04	0.10	LHS
66	07 Feb 14	12.665	1.40	1.00	0.050	1.40	0.07	0.16	LHS
67	07 Feb 14	12.680	1.20	0.80	0.050	0.96	0.05	0.11	LHS
68	07 Feb 14	12.690	1.40	0.90	0.050	1.26	0.06	0.15	LHS
69	07 Feb 14	12.830	1.20	0.90	0.050	1.08	0.05	0.13	LHS
70	07 Feb 14	12.840	1.20	0.80	0.050	0.96	0.05	0.11	LHS
71	07 Feb 14	12.860	1.30	1.00	0.050	1.30	0.07	0.15	LHS
72	07 Feb 14	12.880	1.40	1.10	0.050	1.54	0.08	0.18	LHS
73	07 Feb 14	12.916	1.20	0.80	0.050	0.96	0.05	0.11	LHS
74	07 Feb 14	12.926	1.30	0.90	0.050	1.17	0.06	0.14	LHS
75	07 Feb 14	12.940	1.20	0.80	0.050	0.96	0.05	0.11	LHS
76	07 Feb 14	12.950	1.40	0.70	0.050	0.98	0.05	0.11	LHS
77	07 Feb 14	12.960	1.20	0.90	0.050	1.08	0.05	0.13	LHS
78	07 Feb 14	12.120	1.40	0.80	0.050	1.12	0.06	0.13	LHS
79	07 Feb 14	12.140	1.60	0.90	0.050	1.44	0.07	0.17	LHS
80	07 Feb 14	12.155	1.40	0.80	0.050	1.12	0.06	0.13	LHS
81	07 Feb 14	12.160	1.20	0.80	0.050	0.96	0.05	0.11	LHS
82	07 Feb 14	12.180	1.40	0.70	0.050	0.98	0.05	0.11	LHS
83	07 Feb 14	12.240	1.20	0.90	0.050	1.08	0.05	0.13	LHS
84	07 Feb 14	12.260	1.30	0.80	0.050	1.04	0.05	0.12	LHS
85	07 Feb 14	12.270	1.20	1.00	0.050	1.20	0.06	0.14	LHS
86	07 Feb 14	12.280	1.30	0.80	0.050	1.04	0.05	0.12	RHS
87	07 Feb 14	12.290	1.20	0.70	0.050	0.84	0.04	0.10	RHS
88	07 Feb 14	12.350	1.40	0.90	0.050	1.26	0.06	0.15	RHS
89	07 Feb 14	12.360	1.20	0.80	0.050	0.96	0.05	0.11	RHS
90	07 Feb 14	12.370	1.40	0.90	0.050	1.26	0.06	0.15	RHS
CARRIED FORWARD :						1,106.87	53.09	123.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,106.87	53.09	123.16	
91	10 Feb 14	10.440	1.30	1.20	0.050	1.56	0.08	0.18	LHS
92	10 Feb 14	10.460	1.20	1.10	0.050	1.32	0.07	0.15	LHS
93	10 Feb 14	10.620	1.40	1.00	0.050	1.40	0.07	0.16	LHS
94	10 Feb 14	10.640	1.20	1.00	0.050	1.20	0.06	0.14	LHS
95	10 Feb 14	10.660	1.30	0.90	0.050	1.17	0.06	0.14	LHS
96	10 Feb 14	10.680	1.20	1.00	0.050	1.20	0.06	0.14	LHS
97	10 Feb 14	10.690	1.30	0.90	0.050	1.17	0.06	0.14	LHS
98	10 Feb 14	10.740	1.20	0.80	0.050	0.96	0.05	0.11	LHS
99	10 Feb 14	10.750	1.40	0.90	0.050	1.26	0.06	0.15	LHS
100	10 Feb 14	10.765	1.20	0.80	0.050	0.96	0.05	0.11	LHS
101	10 Feb 14	10.780	1.30	0.60	0.050	0.78	0.04	0.09	LHS
102	10 Feb 14	10.810	1.20	0.90	0.050	1.08	0.05	0.13	LHS
103	10 Feb 14	10.830	1.30	0.80	0.050	1.04	0.05	0.12	LHS
104	10 Feb 14	10.840	1.20	0.70	0.050	0.84	0.04	0.10	LHS
105	10 Feb 14	10.860	1.30	1.20	0.050	1.56	0.08	0.18	LHS
106	10 Feb 14	10.875	1.20	1.00	0.050	1.20	0.06	0.14	LHS
107	10 Feb 14	10.890	1.30	1.10	0.050	1.43	0.07	0.17	LHS
108	10 Feb 14	12.120	1.40	1.00	0.050	1.40	0.07	0.16	LHS
109	10 Feb 14	12.140	1.60	0.80	0.050	1.28	0.06	0.15	LHS
110	10 Feb 14	12.155	1.40	0.90	0.050	1.26	0.06	0.15	LHS
111	10 Feb 14	12.160	1.20	0.90	0.050	1.08	0.05	0.13	RHS
112	10 Feb 14	12.180	1.40	0.80	0.050	1.12	0.06	0.13	RHS
113	10 Feb 14	12.240	1.20	0.80	0.050	0.96	0.05	0.11	RHS
114	10 Feb 14	12.260	1.30	0.90	0.050	1.17	0.06	0.14	RHS
115	10 Feb 14	12.270	1.20	0.80	0.050	0.96	0.05	0.11	RHS
116	10 Feb 14	12.280	1.30	1.00	0.050	1.30	0.07	0.15	RHS
117	10 Feb 14	12.290	1.20	1.10	0.050	1.32	0.07	0.15	RHS
118	10 Feb 14	12.350	1.40	0.80	0.050	1.12	0.06	0.13	RHS
119	10 Feb 14	12.360	1.20	0.90	0.050	1.08	0.05	0.13	RHS
120	10 Feb 14	12.370	1.40	1.40	0.050	1.96	0.10	0.23	RHS
CARRIED FORWARD :						1,143.01	54.89	127.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,143.01	54.89	127.36	
121	10 Feb 14	8.025	1.40	0.90	0.050	1.26	0.06	0.15	LHS
122	10 Feb 14	8.040	1.30	0.70	0.050	0.91	0.05	0.11	LHS
123	10 Feb 14	8.050	1.20	0.80	0.050	0.96	0.05	0.11	LHS
124	10 Feb 14	8.060	1.40	0.70	0.050	0.98	0.05	0.11	LHS
125	10 Feb 14	8.070	1.20	0.80	0.050	0.96	0.05	0.11	LHS
126	10 Feb 14	8.080	1.40	0.90	0.050	1.26	0.06	0.15	LHS
127	10 Feb 14	9.750	1.60	1.00	0.050	1.60	0.08	0.19	LHS
128	10 Feb 14	9.760	1.40	0.90	0.050	1.26	0.06	0.15	LHS
129	10 Feb 14	9.780	1.20	1.00	0.050	1.20	0.06	0.14	LHS
130	10 Feb 14	9.810	1.30	1.00	0.050	1.30	0.07	0.15	LHS
131	10 Feb 14	9.830	1.20	0.90	0.050	1.08	0.05	0.13	RHS
132	10 Feb 14	9.840	1.40	0.80	0.050	1.12	0.06	0.13	RHS
133	10 Feb 14	9.860	1.20	0.80	0.050	0.96	0.05	0.11	RHS
134	10 Feb 14	9.870	1.30	0.90	0.050	1.17	0.06	0.14	RHS
135	10 Feb 14	10.140	1.20	1.00	0.050	1.20	0.06	0.14	RHS
136	10 Feb 14	10.160	1.10	0.90	0.050	0.99	0.05	0.11	RHS
137	10 Feb 14	10.180	1.30	0.80	0.050	1.04	0.05	0.12	RHS
138	10 Feb 14	8.100	1.20	1.00	0.050	1.20	0.06	0.14	RHS
139	10 Feb 14	8.115	1.40	0.90	0.050	1.26	0.06	0.15	RHS
140	10 Feb 14	8.125	1.60	0.90	0.050	1.44	0.07	0.17	RHS
141	10 Feb 14	8.135	1.30	1.00	0.050	1.30	0.07	0.15	RHS
142	10 Feb 14	8.146	1.20	0.80	0.050	0.96	0.05	0.11	RHS
143	10 Feb 14	8.155	1.40	1.00	0.050	1.40	0.07	0.16	RHS
144	10 Feb 14	8.167	1.30	0.90	0.050	1.17	0.06	0.14	RHS
145	10 Feb 14	8.180	1.60	0.80	0.050	1.28	0.06	0.15	RHS
146	10 Feb 14	8.196	1.40	0.70	0.050	0.98	0.05	0.11	RHS
147	10 Feb 14	10.350	1.60	0.80	0.050	1.28	0.06	0.15	RHS
148	10 Feb 14	10.370	1.30	0.70	0.050	0.91	0.05	0.11	RHS
149	10 Feb 14	10.390	1.20	1.10	0.050	1.32	0.07	0.15	RHS
150	10 Feb 14	10.420	1.10	1.00	0.050	1.10	0.06	0.13	RHS
CARRIED FORWARD :						1,177.86	56.64	131.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,177.86	56.64	131.40	
151	12 Feb 14	4.230	1.40	0.70	0.050	0.98	0.05	0.11	RHS
152	12 Feb 14	4.240	1.60	0.80	0.050	1.28	0.06	0.15	RHS
153	12 Feb 14	4.250	1.80	0.90	0.050	1.62	0.08	0.19	RHS
154	12 Feb 14	4.250	1.40	1.00	0.050	1.40	0.07	0.16	RHS
155	12 Feb 14	4.260	1.45	0.90	0.050	1.31	0.07	0.15	RHS
156	12 Feb 14	4.270	1.20	1.00	0.050	1.20	0.06	0.14	RHS
157	12 Feb 14	4.280	1.30	0.80	0.050	1.04	0.05	0.12	RHS
158	12 Feb 14	7.650	1.20	0.90	0.050	1.08	0.05	0.13	RHS
159	12 Feb 14	7.650	1.40	1.00	0.050	1.40	0.07	0.16	RHS
160	12 Feb 14	7.660	1.30	0.90	0.050	1.17	0.06	0.14	RHS
161	12 Feb 14	7.680	1.40	1.10	0.050	1.54	0.08	0.18	RHS
162	12 Feb 14	8.010	1.80	1.20	0.050	2.16	0.11	0.25	RHS
163	12 Feb 14	8.015	1.60	0.90	0.050	1.44	0.07	0.17	RHS
164	12 Feb 14	23.680	1.00	1.00	0.050	1.00	0.05	0.12	RHS
165	12 Feb 14	23.710	1.20	0.90	0.050	1.08	0.05	0.13	RHS
166	12 Feb 14	23.725	1.40	0.80	0.050	1.12	0.06	0.13	RHS
167	12 Feb 14	23.740	1.20	0.90	0.050	1.08	0.05	0.13	RHS
168	12 Feb 14	23.750	1.30	1.00	0.050	1.30	0.07	0.15	RHS
169	12 Feb 14	23.760	1.00	0.80	0.050	0.80	0.04	0.09	RHS
170	12 Feb 14	23.780	1.20	0.90	0.050	1.08	0.05	0.13	RHS
171	12 Feb 14	23.816	1.00	0.80	0.050	0.80	0.04	0.09	RHS
172	12 Feb 14	23.825	1.00	0.90	0.050	0.90	0.05	0.10	RHS
173	12 Feb 14	23.850	1.20	0.90	0.050	1.08	0.05	0.13	RHS
174	12 Feb 14	23.860	1.40	0.90	0.050	1.26	0.06	0.15	RHS
175	12 Feb 14	23.870	1.00	0.90	0.050	0.90	0.05	0.10	RHS
176	12 Feb 14	23.910	1.30	0.90	0.050	1.17	0.06	0.14	RHS
177	12 Feb 14	23.926	1.20	1.40	0.050	1.68	0.08	0.19	RHS
178	12 Feb 14	23.950	1.40	1.30	0.050	1.82	0.09	0.21	RHS
179	12 Feb 14	23.960	1.60	0.90	0.050	1.44	0.07	0.17	RHS
180	12 Feb 14	4.220	1.20	1.10	0.050	1.32	0.07	0.15	RHS
CARRIED FORWARD :						1,215.31	58.51	135.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,215.31	58.51	135.74	
181	12 Feb 14	23.470	1.20	0.80	0.050	0.96	0.05	0.11	LHS
182	12 Feb 14	23.480	1.00	0.90	0.050	0.90	0.05	0.10	LHS
183	12 Feb 14	23.510	1.20	0.80	0.050	0.96	0.05	0.11	LHS
184	12 Feb 14	23.520	1.40	0.90	0.050	1.26	0.06	0.15	LHS
185	12 Feb 14	23.540	1.00	0.90	0.050	0.90	0.05	0.10	LHS
186	12 Feb 14	23.560	1.20	1.00	0.050	1.20	0.06	0.14	LHS
187	12 Feb 14	23.570	1.40	0.90	0.050	1.26	0.06	0.15	LHS
188	12 Feb 14	23.580	1.00	0.80	0.050	0.80	0.04	0.09	LHS
189	12 Feb 14	23.610	1.20	0.90	0.050	1.08	0.05	0.13	LHS
190	12 Feb 14	23.620	1.00	1.00	0.050	1.00	0.05	0.12	LHS
191	12 Feb 14	23.640	1.20	0.90	0.050	1.08	0.05	0.13	LHS
192	12 Feb 14	23.650	1.00	1.00	0.050	1.00	0.05	0.12	LHS
193	12 Feb 14	23.670	1.20	0.90	0.050	1.08	0.05	0.13	LHS
194	12 Feb 14	20.230	1.20	0.90	0.050	1.08	0.05	0.13	LHS
195	12 Feb 14	20.350	1.00	0.90	0.050	0.90	0.05	0.10	LHS
196	12 Feb 14	23.140	1.20	1.00	0.050	1.20	0.06	0.14	LHS
197	12 Feb 14	23.160	1.30	1.00	0.050	1.30	0.07	0.15	LHS
198	12 Feb 14	23.170	1.00	1.00	0.050	1.00	0.05	0.12	LHS
199	12 Feb 14	23.180	1.00	1.00	0.050	1.00	0.05	0.12	LHS
200	12 Feb 14	23.190	1.20	0.90	0.050	1.08	0.05	0.13	LHS
201	12 Feb 14	23.220	1.00	1.00	0.050	1.00	0.05	0.12	LHS
202	12 Feb 14	23.240	1.20	0.90	0.050	1.08	0.05	0.13	LHS
203	12 Feb 14	23.260	1.00	1.00	0.050	1.00	0.05	0.12	LHS
204	12 Feb 14	23.280	1.20	1.00	0.050	1.20	0.06	0.14	LHS
205	12 Feb 14	23.310	1.00	0.90	0.050	0.90	0.05	0.10	LHS
206	12 Feb 14	23.340	1.20	0.90	0.050	1.08	0.05	0.13	LHS
207	12 Feb 14	23.360	1.00	1.30	0.050	1.30	0.07	0.15	LHS
208	12 Feb 14	23.380	1.20	1.20	0.050	1.44	0.07	0.17	LHS
209	12 Feb 14	23.450	1.20	1.10	0.050	1.32	0.07	0.15	LHS
210	12 Feb 14	23.460	1.00	1.00	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						1,247.67	60.13	139.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,247.67	60.13	139.50	
211	13 Feb 14	20.060	1.00	1.30	0.050	1.30	0.07	0.15	LHS
212	13 Feb 14	20.070	1.20	0.80	0.050	0.96	0.05	0.11	LHS
213	13 Feb 14	20.080	1.00	0.70	0.050	0.70	0.04	0.08	LHS
214	13 Feb 14	20.090	1.00	1.00	0.050	1.00	0.05	0.12	LHS
215	13 Feb 14	20.110	1.20	1.10	0.050	1.32	0.07	0.15	LHS
216	13 Feb 14	20.120	1.00	0.80	0.050	0.80	0.04	0.09	LHS
217	13 Feb 14	20.130	1.20	0.90	0.050	1.08	0.05	0.13	LHS
218	13 Feb 14	20.140	1.00	0.90	0.050	0.90	0.05	0.10	LHS
219	13 Feb 14	20.150	1.20	1.00	0.050	1.20	0.06	0.14	LHS
220	13 Feb 14	20.160	1.30	0.90	0.050	1.17	0.06	0.14	LHS
221	13 Feb 14	20.170	1.00	0.80	0.050	0.80	0.04	0.09	LHS
222	13 Feb 14	20.080	1.20	0.80	0.050	0.96	0.05	0.11	LHS
223	13 Feb 14	20.190	1.00	0.90	0.050	0.90	0.05	0.10	LHS
224	13 Feb 14	19.640	1.00	0.80	0.050	0.80	0.04	0.09	LHS
225	13 Feb 14	19.650	1.20	0.90	0.050	1.08	0.05	0.13	LHS
226	13 Feb 14	19.670	1.00	1.00	0.050	1.00	0.05	0.12	LHS
227	13 Feb 14	19.680	1.20	0.80	0.050	0.96	0.05	0.11	RHS
228	13 Feb 14	19.716	1.00	0.90	0.050	0.90	0.05	0.10	RHS
229	13 Feb 14	19.720	1.20	1.00	0.050	1.20	0.06	0.14	RHS
230	13 Feb 14	19.740	1.30	1.00	0.050	1.30	0.07	0.15	RHS
231	13 Feb 14	19.760	1.40	0.90	0.050	1.26	0.06	0.15	RHS
232	13 Feb 14	19.780	1.20	0.90	0.050	1.08	0.05	0.13	RHS
233	13 Feb 14	19.815	1.00	1.00	0.050	1.00	0.05	0.12	RHS
234	13 Feb 14	19.830	1.00	1.00	0.050	1.00	0.05	0.12	RHS
235	13 Feb 14	19.840	1.10	1.00	0.050	1.10	0.06	0.13	RHS
236	13 Feb 14	19.860	1.30	1.00	0.050	1.30	0.07	0.15	RHS
237	13 Feb 14	19.870	1.20	0.90	0.050	1.08	0.05	0.13	RHS
238	13 Feb 14	19.960	1.00	0.90	0.050	0.90	0.05	0.10	RHS
239	13 Feb 14	19.980	1.30	1.00	0.050	1.30	0.07	0.15	RHS
240	13 Feb 14	20.050	1.20	1.10	0.050	1.32	0.07	0.15	RHS
CARRIED FORWARD :						1,279.34	61.71	143.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,279.34	61.71	143.17	
241	13 Feb 14	19.465	1.20	0.70	0.050	0.84	0.04	0.10	LHS
242	13 Feb 14	19.476	1.00	0.80	0.050	0.80	0.04	0.09	LHS
243	13 Feb 14	19.480	1.10	1.00	0.050	1.10	0.06	0.13	LHS
244	13 Feb 14	19.495	1.00	1.00	0.050	1.00	0.05	0.12	LHS
245	13 Feb 14	19.497	1.20	1.00	0.050	1.20	0.06	0.14	LHS
246	13 Feb 14	19.510	1.00	1.00	0.050	1.00	0.05	0.12	LHS
247	13 Feb 14	19.526	1.20	0.80	0.050	0.96	0.05	0.11	LHS
248	13 Feb 14	19.540	1.30	0.90	0.050	1.17	0.06	0.14	LHS
249	13 Feb 14	19.560	1.20	0.90	0.050	1.08	0.05	0.13	LHS
250	13 Feb 14	19.570	1.40	0.80	0.050	1.12	0.06	0.13	LHS
251	13 Feb 14	19.580	1.20	0.90	0.050	1.08	0.05	0.13	LHS
252	13 Feb 14	19.615	1.00	1.00	0.025	1.00	0.03	0.06	LHS
253	13 Feb 14	19.620	1.30	0.90	0.025	1.17	0.03	0.07	LHS
254	13 Feb 14	19.160	1.20	1.10	0.025	1.32	0.03	0.08	LHS
255	13 Feb 14	19.180	1.40	1.00	0.025	1.40	0.04	0.08	LHS
256	13 Feb 14	19.195	1.00	1.10	0.025	1.10	0.03	0.06	LHS
257	13 Feb 14	19.215	1.20	1.00	0.050	1.20	0.06	0.14	LHS
258	13 Feb 14	19.226	1.00	1.10	0.025	1.10	0.03	0.06	LHS
259	13 Feb 14	19.230	1.20	1.20	0.050	1.44	0.07	0.17	LHS
260	13 Feb 14	19.245	1.30	1.10	0.025	1.43	0.04	0.08	LHS
261	13 Feb 14	19.260	1.00	1.20	0.025	1.20	0.03	0.07	LHS
262	13 Feb 14	19.270	1.20	1.10	0.075	1.32	0.10	0.23	RHS
263	13 Feb 14	19.280	1.00	0.90	0.075	0.90	0.07	0.16	RHS
264	13 Feb 14	19.325	1.20	0.80	0.075	0.96	0.07	0.17	RHS
265	13 Feb 14	19.340	1.00	1.20	0.075	1.20	0.09	0.21	RHS
266	13 Feb 14	19.360	1.20	1.10	0.075	1.32	0.10	0.23	RHS
267	13 Feb 14	19.380	1.10	0.90	0.075	0.99	0.07	0.17	RHS
268	13 Feb 14	19.416	1.00	1.00	0.050	1.00	0.05	0.12	RHS
269	13 Feb 14	19.430	1.20	1.00	0.025	1.20	0.03	0.07	RHS
270	13 Feb 14	19.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
CARRIED FORWARD :						1,312.74	63.25	146.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,312.74	63.25	146.75	
271	14 Feb 14	18.970	1.20	0.50	0.500	0.60	0.30	0.70	LHS
272	14 Feb 14	18.980	1.40	0.50	0.025	0.70	0.02	0.04	LHS
273	14 Feb 14	18.995	1.30	0.50	0.025	0.65	0.02	0.04	LHS
274	14 Feb 14	18.996	1.20	0.50	0.025	0.60	0.02	0.03	LHS
275	14 Feb 14	19.020	1.40	0.50	0.050	0.70	0.04	0.08	LHS
276	14 Feb 14	19.035	1.20	0.60	0.050	0.72	0.04	0.08	LHS
277	14 Feb 14	19.050	1.30	0.70	0.025	0.91	0.02	0.05	LHS
278	14 Feb 14	19.060	1.20	3.60	0.050	4.32	0.22	0.50	LHS
279	14 Feb 14	19.070	1.30	1.00	0.050	1.30	0.07	0.15	LHS
280	14 Feb 14	19.080	1.20	2.20	0.050	2.64	0.13	0.31	LHS
281	14 Feb 14	19.095	1.00	1.30	0.050	1.30	0.07	0.15	LHS
282	14 Feb 14	19.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
283	14 Feb 14	19.140	1.50	5.20	0.050	7.80	0.39	0.90	LHS
284	14 Feb 14	18.690	1.30	4.10	0.025	5.33	0.13	0.31	LHS
285	14 Feb 14	18.730	1.00	0.60	0.025	0.60	0.02	0.03	LHS
286	14 Feb 14	18.740	1.20	0.70	0.025	0.84	0.02	0.05	LHS
287	14 Feb 14	18.750	1.40	0.50	0.025	0.70	0.02	0.04	LHS
288	14 Feb 14	18.760	1.00	0.50	0.025	0.50	0.01	0.03	LHS
289	14 Feb 14	18.780	1.20	0.70	0.025	0.84	0.02	0.05	LHS
290	14 Feb 14	18.790	1.00	0.50	0.050	0.50	0.03	0.06	LHS
291	14 Feb 14	18.810	1.20	0.70	0.050	0.84	0.04	0.10	LHS
292	14 Feb 14	18.830	1.00	0.70	0.025	0.70	0.02	0.04	LHS
293	14 Feb 14	18.840	1.10	0.80	0.025	0.88	0.02	0.05	LHS
294	14 Feb 14	18.860	1.20	0.90	0.050	1.08	0.05	0.13	LHS
295	14 Feb 14	18.870	1.00	0.60	0.050	0.60	0.03	0.07	LHS
296	14 Feb 14	18.880	1.20	0.70	0.050	0.84	0.04	0.10	LHS
297	14 Feb 14	18.915	1.00	0.80	0.050	0.80	0.04	0.09	LHS
298	14 Feb 14	18.920	1.20	0.70	0.050	0.84	0.04	0.10	LHS
299	14 Feb 14	18.940	1.40	0.60	0.050	0.84	0.04	0.10	LHS
300	14 Feb 14	18.960	1.00	0.60	0.050	0.60	0.03	0.07	LHS
CARRIED FORWARD :						1,353.51	65.20	151.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,353.51	65.20	151.27	
301	14 Feb 14	18.450	1.20	0.70	0.050	0.84	0.04	0.10	LHS
302	14 Feb 14	18.460	1.40	0.80	0.050	1.12	0.06	0.13	LHS
303	14 Feb 14	18.480	1.20	0.70	0.050	0.84	0.04	0.10	LHS
304	14 Feb 14	18.520	1.40	0.60	0.050	0.84	0.04	0.10	LHS
305	14 Feb 14	18.535	1.00	0.70	0.050	0.70	0.04	0.08	LHS
306	14 Feb 14	18.546	1.20	0.80	0.050	0.96	0.05	0.11	LHS
307	14 Feb 14	18.560	1.30	0.70	0.050	0.91	0.05	0.11	LHS
308	14 Feb 14	18.580	1.20	0.80	0.050	0.96	0.05	0.11	LHS
309	14 Feb 14	18.610	1.30	0.70	0.050	0.91	0.05	0.11	LHS
310	14 Feb 14	18.620	1.20	0.80	0.050	0.96	0.05	0.11	LHS
311	14 Feb 14	18.640	1.20	0.70	0.050	0.84	0.04	0.10	LHS
312	14 Feb 14	18.650	1.00	0.60	0.050	0.60	0.03	0.07	LHS
313	14 Feb 14	18.680	1.20	0.70	0.050	0.84	0.04	0.10	LHS
314	14 Feb 14	23.191	2.60	0.60	0.050	1.56	0.08	0.18	LHS
315	14 Feb 14	23.197	2.00	0.70	0.050	1.40	0.07	0.16	LHS
316	14 Feb 14	23.199	2.00	0.80	0.050	1.60	0.08	0.19	RHS
317	14 Feb 14	23.201	2.00	0.70	0.050	1.40	0.07	0.16	RHS
318	14 Feb 14	23.203	2.00	0.90	0.050	1.80	0.09	0.21	RHS
319	14 Feb 14	23.204	2.00	0.70	0.050	1.40	0.07	0.16	RHS
320	14 Feb 14	23.206	2.00	0.90	0.050	1.80	0.09	0.21	RHS
321	14 Feb 14	23.208	2.00	0.80	0.050	1.60	0.08	0.19	RHS
322	14 Feb 14	23.210	2.00	0.70	0.050	1.40	0.07	0.16	RHS
323	14 Feb 14	23.210	2.00	0.90	0.050	1.80	0.09	0.21	RHS
324	14 Feb 14	23.212	2.00	0.80	0.050	1.60	0.08	0.19	RHS
325	14 Feb 14	23.212	2.00	0.90	0.050	1.80	0.09	0.21	RHS
326	14 Feb 14	23.214	2.00	0.80	0.050	1.60	0.08	0.19	RHS
327	14 Feb 14	23.214	2.00	1.10	0.050	2.20	0.11	0.26	RHS
328	14 Feb 14	23.245	2.80	1.00	0.050	2.80	0.14	0.32	RHS
329	14 Feb 14	23.245	2.00	1.00	0.050	2.00	0.10	0.23	RHS
330	14 Feb 14	23.247	2.40	1.10	0.050	2.64	0.13	0.31	RHS
CARRIED FORWARD :						1,395.23	67.29	156.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,395.23	67.29	156.11	
331	15 Feb 14	9.170	1.40	1.10	0.050	1.54	0.08	0.18	LHS
332	15 Feb 14	9.750	1.20	1.00	0.050	1.20	0.06	0.14	LHS
333	15 Feb 14	9.760	1.30	1.00	0.050	1.30	0.07	0.15	LHS
334	15 Feb 14	9.760	1.60	0.90	0.050	1.44	0.07	0.17	LHS
335	15 Feb 14	9.780	1.40	0.80	0.050	1.12	0.06	0.13	LHS
336	15 Feb 14	10.630	1.30	0.90	0.050	1.17	0.06	0.14	LHS
337	15 Feb 14	10.640	1.60	0.80	0.050	1.28	0.06	0.15	LHS
338	15 Feb 14	10.650	1.20	0.90	0.050	1.08	0.05	0.13	LHS
339	15 Feb 14	10.680	1.30	1.00	0.050	1.30	0.07	0.15	LHS
340	15 Feb 14	11.850	1.20	1.10	0.050	1.32	0.07	0.15	LHS
341	15 Feb 14	11.860	1.40	0.90	0.050	1.26	0.06	0.15	LHS
342	15 Feb 14	15.740	1.30	1.00	0.050	1.30	0.07	0.15	LHS
343	15 Feb 14	15.750	1.60	0.80	0.050	1.28	0.06	0.15	LHS
344	15 Feb 14	8.940	1.40	0.70	0.050	0.98	0.05	0.11	LHS
345	15 Feb 14	8.950	1.20	0.80	0.050	0.96	0.05	0.11	LHS
346	15 Feb 14	8.960	1.60	0.70	0.050	1.12	0.06	0.13	LHS
347	15 Feb 14	9.050	0.80	0.80	0.050	0.64	0.03	0.07	LHS
348	15 Feb 14	9.060	1.40	0.70	0.050	0.98	0.05	0.11	LHS
349	15 Feb 14	9.070	1.20	0.80	0.050	0.96	0.05	0.11	LHS
350	15 Feb 14	9.080	1.80	0.70	0.050	1.26	0.06	0.15	LHS
351	15 Feb 14	9.087	1.60	0.60	0.050	0.96	0.05	0.11	LHS
352	15 Feb 14	9.090	1.70	0.90	0.050	1.53	0.08	0.18	LHS
353	15 Feb 14	9.095	1.80	0.80	0.050	1.44	0.07	0.17	LHS
354	15 Feb 14	9.110	1.60	0.70	0.050	1.12	0.06	0.13	LHS
355	15 Feb 14	9.115	1.40	0.80	0.050	1.12	0.06	0.13	LHS
356	15 Feb 14	9.120	1.20	0.70	0.050	0.84	0.04	0.10	LHS
357	15 Feb 14	9.130	1.60	0.90	0.050	1.44	0.07	0.17	LHS
358	15 Feb 14	9.140	1.20	0.80	0.050	0.96	0.05	0.11	LHS
359	15 Feb 14	9.150	1.30	0.70	0.050	0.91	0.05	0.11	LHS
360	15 Feb 14	9.160	1.60	0.90	0.050	1.44	0.07	0.17	LHS
CARRIED FORWARD :						1,430.48	69.05	160.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,430.48	69.05	160.20	
361	15 Feb 14	20.220	1.40	1.10	0.050	1.54	0.08	0.18	LHS
362	15 Feb 14	20.230	1.60	1.00	0.050	1.60	0.08	0.19	LHS
363	15 Feb 14	25.840	1.40	0.90	0.050	1.26	0.06	0.15	LHS
364	15 Feb 14	25.860	1.60	1.00	0.050	1.60	0.08	0.19	LHS
365	15 Feb 14	25.860	1.40	1.40	0.050	1.96	0.10	0.23	LHS
366	15 Feb 14	25.930	1.20	1.20	0.050	1.44	0.07	0.17	LHS
367	15 Feb 14	25.945	1.30	1.00	0.050	1.30	0.07	0.15	LHS
368	15 Feb 14	25.955	1.60	1.10	0.050	1.76	0.09	0.20	LHS
369	15 Feb 14	25.966	1.40	1.00	0.050	1.40	0.07	0.16	LHS
370	15 Feb 14	25.970	1.60	1.60	0.050	2.56	0.13	0.30	LHS
371	15 Feb 14	25.980	1.20	1.10	0.050	1.32	0.07	0.15	LHS
372	15 Feb 14	26.020	1.40	1.20	0.025	1.68	0.04	0.10	LHS
373	15 Feb 14	26.030	1.20	1.40	0.025	1.68	0.04	0.10	LHS
374	15 Feb 14	19.940	1.80	0.90	0.025	1.62	0.04	0.09	LHS
375	15 Feb 14	19.950	1.60	1.00	0.025	1.60	0.04	0.09	LHS
376	15 Feb 14	19.960	1.40	1.00	0.025	1.40	0.04	0.08	LHS
377	15 Feb 14	19.970	1.60	1.00	0.075	1.60	0.12	0.28	LHS
378	15 Feb 14	19.980	1.30	1.60	0.025	2.08	0.05	0.12	RHS
379	15 Feb 14	20.010	1.40	0.90	0.025	1.26	0.03	0.07	RHS
380	15 Feb 14	20.015	1.30	1.10	0.025	1.43	0.04	0.08	RHS
381	15 Feb 14	20.025	1.40	0.80	0.025	1.12	0.03	0.06	RHS
382	15 Feb 14	20.036	1.20	1.20	0.025	1.44	0.04	0.08	RHS
383	15 Feb 14	20.055	1.30	1.00	0.025	1.30	0.03	0.08	RHS
384	15 Feb 14	20.680	1.40	1.10	0.025	1.54	0.04	0.09	RHS
385	15 Feb 14	20.080	1.60	1.10	0.025	1.76	0.04	0.10	RHS
386	15 Feb 14	20.126	1.40	1.00	0.025	1.40	0.04	0.08	RHS
387	15 Feb 14	20.135	1.20	1.10	0.025	1.32	0.03	0.08	RHS
388	15 Feb 14	20.140	1.40	1.10	0.025	1.54	0.04	0.09	RHS
389	15 Feb 14	20.150	1.60	1.00	0.025	1.60	0.04	0.09	RHS
390	15 Feb 14	20.215	1.20	1.10	0.025	1.32	0.03	0.08	RHS
CARRIED FORWARD :						1,476.91	70.73	164.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,476.91	70.73	164.11	
391	17 Feb 14	16.260	1.20	1.20	0.050	1.44	0.07	0.17	LHS
392	17 Feb 14	16.270	1.30	1.00	0.050	1.30	0.07	0.15	LHS
393	17 Feb 14	16.280	1.20	1.10	0.050	1.32	0.07	0.15	LHS
394	17 Feb 14	16.290	1.40	1.00	0.050	1.40	0.07	0.16	LHS
395	17 Feb 14	16.296	1.00	0.90	0.050	0.90	0.05	0.10	LHS
396	17 Feb 14	16.316	1.20	0.80	0.050	0.96	0.05	0.11	LHS
397	17 Feb 14	16.330	1.00	0.90	0.050	0.90	0.05	0.10	LHS
398	17 Feb 14	16.340	1.20	0.80	0.050	0.96	0.05	0.11	LHS
399	17 Feb 14	16.360	1.40	0.80	0.050	1.12	0.06	0.13	LHS
400	17 Feb 14	16.370	1.20	0.90	0.050	1.08	0.05	0.13	LHS
401	17 Feb 14	16.385	1.40	0.80	0.050	1.12	0.06	0.13	LHS
402	17 Feb 14	16.396	1.00	1.00	0.050	1.00	0.05	0.12	LHS
403	17 Feb 14	16.410	1.20	0.90	0.050	1.08	0.05	0.13	LHS
404	17 Feb 14	16.060	1.20	0.90	0.050	1.08	0.05	0.13	LHS
405	17 Feb 14	16.070	1.40	0.80	0.050	1.12	0.06	0.13	LHS
406	17 Feb 14	16.080	1.20	1.00	0.050	1.20	0.06	0.14	LHS
407	17 Feb 14	16.090	1.40	0.90	0.050	1.26	0.06	0.15	LHS
408	17 Feb 14	16.095	1.20	1.00	0.050	1.20	0.06	0.14	LHS
409	17 Feb 14	16.115	1.40	1.00	0.050	1.40	0.07	0.16	LHS
410	17 Feb 14	16.125	1.20	1.10	0.050	1.32	0.07	0.15	LHS
411	17 Feb 14	16.130	1.40	1.20	0.050	1.68	0.08	0.19	LHS
412	17 Feb 14	16.140	1.20	0.90	0.050	1.08	0.05	0.13	LHS
413	17 Feb 14	16.150	1.40	1.00	0.050	1.40	0.07	0.16	LHS
414	17 Feb 14	16.160	1.20	1.10	0.050	1.32	0.07	0.15	LHS
415	17 Feb 14	16.170	1.00	1.00	0.050	1.00	0.05	0.12	LHS
416	17 Feb 14	16.180	1.20	1.30	0.050	1.56	0.08	0.18	LHS
417	17 Feb 14	16.190	1.30	1.20	0.050	1.56	0.08	0.18	LHS
418	17 Feb 14	16.195	1.20	1.30	0.050	1.56	0.08	0.18	LHS
419	17 Feb 14	16.240	1.20	1.20	0.050	1.44	0.07	0.17	LHS
420	17 Feb 14	16.250	1.30	1.00	0.050	1.30	0.07	0.15	LHS
CARRIED FORWARD :						1,513.97	72.59	168.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,513.97	72.59	168.41	
421	17 Feb 14	15.820	1.40	1.10	0.050	1.54	0.08	0.18	RHS
422	17 Feb 14	15.830	1.20	1.30	0.050	1.56	0.08	0.18	RHS
423	17 Feb 14	15.840	1.30	1.30	0.050	1.69	0.08	0.20	RHS
424	17 Feb 14	15.860	1.00	1.30	0.050	1.30	0.07	0.15	RHS
425	17 Feb 14	15.870	1.20	1.20	0.050	1.44	0.07	0.17	RHS
426	17 Feb 14	15.890	1.30	1.20	0.050	1.56	0.08	0.18	RHS
427	17 Feb 14	15.925	1.40	1.40	0.050	1.96	0.10	0.23	RHS
428	17 Feb 14	15.940	1.20	1.20	0.050	1.44	0.07	0.17	RHS
429	17 Feb 14	15.955	1.30	1.00	0.050	1.30	0.07	0.15	RHS
430	17 Feb 14	15.965	1.00	0.90	0.050	0.90	0.05	0.10	RHS
431	17 Feb 14	15.976	1.20	1.20	0.050	1.44	0.07	0.17	RHS
432	17 Feb 14	15.980	1.00	1.10	0.050	1.10	0.06	0.13	RHS
433	17 Feb 14	16.040	1.30	1.00	0.025	1.30	0.03	0.08	RHS
434	17 Feb 14	15.630	1.20	1.10	0.025	1.32	0.03	0.08	RHS
435	17 Feb 14	15.640	1.30	1.00	0.025	1.30	0.03	0.08	RHS
436	17 Feb 14	15.650	1.20	1.20	0.025	1.44	0.04	0.08	RHS
437	17 Feb 14	15.660	1.30	1.00	0.025	1.30	0.03	0.08	RHS
438	17 Feb 14	15.670	1.00	1.50	0.025	1.50	0.04	0.09	RHS
439	17 Feb 14	15.680	1.20	1.10	0.025	1.32	0.03	0.08	RHS
440	17 Feb 14	15.690	1.40	1.00	0.025	1.40	0.04	0.08	RHS
441	17 Feb 14	15.710	1.20	1.10	0.025	1.32	0.03	0.08	RHS
442	17 Feb 14	15.720	1.40	0.90	0.025	1.26	0.03	0.07	RHS
443	17 Feb 14	15.730	1.20	1.00	0.025	1.20	0.03	0.07	RHS
444	17 Feb 14	15.740	1.40	1.10	0.025	1.54	0.04	0.09	LHS
445	17 Feb 14	15.755	1.00	1.00	0.025	1.00	0.03	0.06	LHS
446	17 Feb 14	15.760	1.20	0.90	0.025	1.08	0.03	0.06	LHS
447	17 Feb 14	15.775	1.00	1.00	0.025	1.00	0.03	0.06	LHS
448	17 Feb 14	15.786	1.20	1.10	0.025	1.32	0.03	0.08	LHS
449	17 Feb 14	15.795	1.40	0.90	0.025	1.26	0.03	0.07	LHS
450	17 Feb 14	15.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,554.26	74.02	171.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,554.26	74.02	171.74	
451	18 Feb 14	15.310	1.00	1.10	0.025	1.10	0.03	0.06	LHS
452	18 Feb 14	15.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
453	18 Feb 14	15.340	1.00	0.90	0.025	0.90	0.02	0.05	LHS
454	18 Feb 14	15.355	1.20	1.40	0.025	1.68	0.04	0.10	LHS
455	18 Feb 14	15.360	1.00	1.50	0.025	1.50	0.04	0.09	LHS
456	18 Feb 14	15.370	1.20	1.20	0.025	1.44	0.04	0.08	LHS
457	18 Feb 14	15.380	1.30	1.10	0.025	1.43	0.04	0.08	LHS
458	18 Feb 14	15.450	1.20	1.20	0.025	1.44	0.04	0.08	LHS
459	18 Feb 14	15.460	1.40	1.00	0.025	1.40	0.04	0.08	LHS
460	18 Feb 14	15.470	1.20	1.10	0.025	1.32	0.03	0.08	LHS
461	18 Feb 14	15.480	1.40	0.90	0.025	1.26	0.03	0.07	LHS
462	18 Feb 14	15.615	1.20	1.00	0.025	1.20	0.03	0.07	LHS
463	18 Feb 14	15.626	1.30	0.90	0.025	1.17	0.03	0.07	LHS
464	18 Feb 14	15.110	1.20	1.20	0.025	1.44	0.04	0.08	LHS
465	18 Feb 14	15.120	1.50	1.10	0.025	1.65	0.04	0.10	LHS
466	18 Feb 14	15.130	1.20	1.20	0.075	1.44	0.11	0.25	LHS
467	18 Feb 14	15.140	1.40	1.10	0.050	1.54	0.08	0.18	LHS
468	18 Feb 14	15.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
469	18 Feb 14	15.160	1.20	1.40	0.050	1.68	0.08	0.19	LHS
470	18 Feb 14	15.170	1.30	1.20	0.050	1.56	0.08	0.18	LHS
471	18 Feb 14	15.180	1.20	1.10	0.050	1.32	0.07	0.15	LHS
472	18 Feb 14	15.190	1.20	1.20	0.025	1.44	0.04	0.08	LHS
473	18 Feb 14	15.196	1.40	1.20	0.025	1.68	0.04	0.10	LHS
474	18 Feb 14	15.230	1.20	0.80	0.025	0.96	0.02	0.06	RHS
475	18 Feb 14	15.240	1.00	1.40	0.025	1.40	0.04	0.08	RHS
476	18 Feb 14	15.250	1.20	1.10	0.025	1.32	0.03	0.08	RHS
477	18 Feb 14	15.260	1.00	1.20	0.025	1.20	0.03	0.07	RHS
478	18 Feb 14	15.270	1.20	1.30	0.025	1.56	0.04	0.09	RHS
479	18 Feb 14	15.280	1.00	1.20	0.025	1.20	0.03	0.07	RHS
480	18 Feb 14	15.295	1.20	1.30	0.025	1.56	0.04	0.09	RHS
CARRIED FORWARD :						1,595.45	75.28	174.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,595.45	75.28	174.65	
481	19 Feb 14	14.926	1.20	0.80	0.050	0.96	0.05	0.11	LHS
482	19 Feb 14	14.940	1.20	1.00	0.050	1.20	0.06	0.14	LHS
483	19 Feb 14	14.950	1.30	0.80	0.050	1.04	0.05	0.12	LHS
484	19 Feb 14	14.960	1.20	0.90	0.050	1.08	0.05	0.13	LHS
485	19 Feb 14	14.970	1.30	1.00	0.050	1.30	0.07	0.15	LHS
486	19 Feb 14	14.980	1.20	0.90	0.050	1.08	0.05	0.13	LHS
487	19 Feb 14	14.990	1.00	1.00	0.050	1.00	0.05	0.12	LHS
488	19 Feb 14	15.020	1.20	0.90	0.050	1.08	0.05	0.13	LHS
489	19 Feb 14	15.030	1.30	1.10	0.050	1.43	0.07	0.17	LHS
490	19 Feb 14	15.040	1.00	0.90	0.050	0.90	0.05	0.10	LHS
491	19 Feb 14	15.050	1.20	1.00	0.050	1.20	0.06	0.14	LHS
492	19 Feb 14	15.060	1.00	1.00	0.050	1.00	0.05	0.12	LHS
493	19 Feb 14	15.080	1.20	1.00	0.050	1.20	0.06	0.14	LHS
494	19 Feb 14	14.710	1.20	0.90	0.050	1.08	0.05	0.13	LHS
495	19 Feb 14	14.725	1.30	0.80	0.050	1.04	0.05	0.12	LHS
496	19 Feb 14	14.740	1.20	1.00	0.050	1.20	0.06	0.14	LHS
497	19 Feb 14	14.755	1.00	0.90	0.050	0.90	0.05	0.10	LHS
498	19 Feb 14	14.756	1.20	0.90	0.050	1.08	0.05	0.13	LHS
499	19 Feb 14	14.770	1.40	1.00	0.050	1.40	0.07	0.16	LHS
500	19 Feb 14	14.780	1.60	1.10	0.050	1.76	0.09	0.20	LHS
501	19 Feb 14	14.795	1.40	1.00	0.050	1.40	0.07	0.16	LHS
502	19 Feb 14	14.810	1.20	1.20	0.050	1.44	0.07	0.17	LHS
503	19 Feb 14	14.825	1.00	0.90	0.050	0.90	0.05	0.10	LHS
504	19 Feb 14	14.840	1.20	0.80	0.050	0.96	0.05	0.11	LHS
505	19 Feb 14	14.850	1.40	0.90	0.050	1.26	0.06	0.15	LHS
506	19 Feb 14	14.860	1.20	1.00	0.050	1.20	0.06	0.14	LHS
507	19 Feb 14	14.870	1.30	0.80	0.050	1.04	0.05	0.12	LHS
508	19 Feb 14	14.880	1.20	0.90	0.050	1.08	0.05	0.13	LHS
509	19 Feb 14	14.890	1.30	0.80	0.050	1.04	0.05	0.12	LHS
510	19 Feb 14	14.916	1.00	1.10	0.050	1.10	0.06	0.13	LHS
CARRIED FORWARD :						1,629.80	77.00	178.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,629.80	77.00	178.64	
511	20 Feb 14	14.460	1.20	0.90	0.050	1.08	0.05	0.13	LHS
512	20 Feb 14	14.470	1.30	0.80	0.050	1.04	0.05	0.12	RHS
513	20 Feb 14	14.480	1.20	0.90	0.050	1.08	0.05	0.13	RHS
514	20 Feb 14	14.516	1.30	1.00	0.050	1.30	0.07	0.15	RHS
515	20 Feb 14	14.525	1.20	0.80	0.050	0.96	0.05	0.11	RHS
516	20 Feb 14	14.540	1.30	1.00	0.050	1.30	0.07	0.15	RHS
517	20 Feb 14	14.560	1.20	1.20	0.050	1.44	0.07	0.17	RHS
518	20 Feb 14	14.580	1.40	0.90	0.050	1.26	0.06	0.15	RHS
519	20 Feb 14	14.616	1.20	0.80	0.050	0.96	0.05	0.11	RHS
520	20 Feb 14	14.625	1.40	1.00	0.050	1.40	0.07	0.16	RHS
521	20 Feb 14	14.640	1.00	0.80	0.050	0.80	0.04	0.09	RHS
522	20 Feb 14	14.660	1.30	0.90	0.050	1.17	0.06	0.14	RHS
523	20 Feb 14	14.680	1.20	0.70	0.050	0.84	0.04	0.10	RHS
524	20 Feb 14	14.150	1.30	1.20	0.050	1.56	0.08	0.18	RHS
525	20 Feb 14	14.160	1.20	0.90	0.050	1.08	0.05	0.13	RHS
526	20 Feb 14	14.170	1.00	1.00	0.050	1.00	0.05	0.12	RHS
527	20 Feb 14	14.260	1.20	1.00	0.050	1.20	0.06	0.14	RHS
528	20 Feb 14	14.270	1.40	0.90	0.050	1.26	0.06	0.15	RHS
529	20 Feb 14	14.280	1.40	1.00	0.050	1.40	0.07	0.16	RHS
530	20 Feb 14	14.316	1.20	0.90	0.050	1.08	0.05	0.13	RHS
531	20 Feb 14	14.320	1.20	1.40	0.050	1.68	0.08	0.19	RHS
532	20 Feb 14	14.330	1.20	1.30	0.050	1.56	0.08	0.18	RHS
533	20 Feb 14	14.340	1.40	1.30	0.050	1.82	0.09	0.21	RHS
534	20 Feb 14	14.350	1.20	1.40	0.050	1.68	0.08	0.19	RHS
535	20 Feb 14	14.396	1.20	1.20	0.050	1.44	0.07	0.17	RHS
536	20 Feb 14	14.370	1.40	1.30	0.050	1.82	0.09	0.21	RHS
537	20 Feb 14	14.380	1.20	1.20	0.050	1.44	0.07	0.17	RHS
538	20 Feb 14	14.416	1.30	1.10	0.050	1.43	0.07	0.17	RHS
539	20 Feb 14	14.425	1.20	1.20	0.050	1.44	0.07	0.17	RHS
540	20 Feb 14	14.450	1.40	1.30	0.050	1.82	0.09	0.21	RHS
CARRIED FORWARD :						1,669.14	78.96	183.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,669.14	78.96	183.20	
541	21 Feb 14	13.716	1.40	0.80	0.050	1.12	0.06	0.13	RHS
542	21 Feb 14	13.726	1.20	1.10	0.050	1.32	0.07	0.15	RHS
543	21 Feb 14	13.740	1.60	0.90	0.050	1.44	0.07	0.17	RHS
544	21 Feb 14	13.760	1.20	0.90	0.050	1.08	0.05	0.13	RHS
545	21 Feb 14	13.780	1.40	0.80	0.050	1.12	0.06	0.13	RHS
546	21 Feb 14	13.816	1.20	0.70	0.050	0.84	0.04	0.10	RHS
547	21 Feb 14	13.825	1.40	0.90	0.050	1.26	0.06	0.15	RHS
548	21 Feb 14	13.840	1.20	0.80	0.050	0.96	0.05	0.11	RHS
549	21 Feb 14	13.860	1.00	0.90	0.050	0.90	0.05	0.10	RHS
550	21 Feb 14	13.870	1.20	0.80	0.050	0.96	0.05	0.11	RHS
551	21 Feb 14	13.890	1.40	1.00	0.050	1.40	0.07	0.16	RHS
552	21 Feb 14	13.936	1.20	0.80	0.050	0.96	0.05	0.11	RHS
553	21 Feb 14	13.950	1.40	0.70	0.050	0.98	0.05	0.11	RHS
554	21 Feb 14	13.430	1.40	0.90	0.050	1.26	0.06	0.15	RHS
555	21 Feb 14	13.450	1.20	0.80	0.050	0.96	0.05	0.11	LHS
556	21 Feb 14	13.460	1.40	0.70	0.050	0.98	0.05	0.11	LHS
557	21 Feb 14	13.470	1.20	0.90	0.050	1.08	0.05	0.13	LHS
558	21 Feb 14	13.485	1.30	0.80	0.050	1.04	0.05	0.12	LHS
559	21 Feb 14	13.510	1.20	1.00	0.050	1.20	0.06	0.14	LHS
560	21 Feb 14	13.525	1.40	0.90	0.050	1.26	0.06	0.15	LHS
561	21 Feb 14	13.540	1.20	0.80	0.050	0.96	0.05	0.11	LHS
562	21 Feb 14	13.555	1.40	0.90	0.050	1.26	0.06	0.15	LHS
563	21 Feb 14	13.565	1.20	0.80	0.050	0.96	0.05	0.11	LHS
564	21 Feb 14	13.576	1.40	1.20	0.050	1.68	0.08	0.19	LHS
565	21 Feb 14	13.615	1.40	0.70	0.050	0.98	0.05	0.11	LHS
566	21 Feb 14	13.626	1.20	0.70	0.050	0.84	0.04	0.10	LHS
567	21 Feb 14	13.650	1.40	0.80	0.050	1.12	0.06	0.13	LHS
568	21 Feb 14	13.650	1.20	0.90	0.050	1.08	0.05	0.13	LHS
569	21 Feb 14	13.670	1.40	1.00	0.050	1.40	0.07	0.16	LHS
570	21 Feb 14	13.685	1.20	0.80	0.050	0.96	0.05	0.11	LHS
CARRIED FORWARD :						1,702.50	80.63	187.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,702.50	80.63	187.07	
571	24 Feb 14	12.643	1.00	0.90	0.050	0.90	0.05	0.10	LHS
572	24 Feb 14	13.130	1.20	0.80	0.050	0.96	0.05	0.11	LHS
573	24 Feb 14	13.140	1.40	0.90	0.050	1.26	0.06	0.15	LHS
574	24 Feb 14	13.150	1.00	0.90	0.050	0.90	0.05	0.10	LHS
575	24 Feb 14	13.160	1.30	1.00	0.050	1.30	0.07	0.15	LHS
576	24 Feb 14	13.180	1.40	0.90	0.050	1.26	0.06	0.15	LHS
577	24 Feb 14	13.240	1.20	1.00	0.050	1.20	0.06	0.14	LHS
578	24 Feb 14	13.250	1.40	1.10	0.050	1.54	0.08	0.18	LHS
579	24 Feb 14	13.260	1.00	1.00	0.050	1.00	0.05	0.12	LHS
580	24 Feb 14	13.280	1.00	1.10	0.050	1.10	0.06	0.13	LHS
581	24 Feb 14	13.296	1.20	0.90	0.050	1.08	0.05	0.13	LHS
582	24 Feb 14	13.320	1.00	1.00	0.050	1.00	0.05	0.12	LHS
583	24 Feb 14	13.380	1.40	1.10	0.050	1.54	0.08	0.18	LHS
584	24 Feb 14	12.350	1.40	1.00	0.050	1.40	0.07	0.16	LHS
585	24 Feb 14	12.360	1.20	0.90	0.050	1.08	0.05	0.13	LHS
586	24 Feb 14	12.410	1.30	0.80	0.050	1.04	0.05	0.12	LHS
587	24 Feb 14	12.420	1.60	1.00	0.050	1.60	0.08	0.19	LHS
588	24 Feb 14	12.430	1.40	0.90	0.050	1.26	0.06	0.15	LHS
589	24 Feb 14	12.450	1.20	1.00	0.050	1.20	0.06	0.14	LHS
590	24 Feb 14	12.460	1.40	1.20	0.050	1.68	0.08	0.19	LHS
591	24 Feb 14	12.480	1.20	0.90	0.050	1.08	0.05	0.13	LHS
592	24 Feb 14	12.490	1.60	1.00	0.050	1.60	0.08	0.19	LHS
593	24 Feb 14	12.516	1.20	0.90	0.050	1.08	0.05	0.13	LHS
594	24 Feb 14	12.520	1.30	0.70	0.050	0.91	0.05	0.11	LHS
595	24 Feb 14	12.540	1.20	1.00	0.050	1.20	0.06	0.14	LHS
596	24 Feb 14	12.560	1.30	1.30	0.050	1.69	0.08	0.20	LHS
597	24 Feb 14	12.575	1.40	1.20	0.050	1.68	0.08	0.19	LHS
598	24 Feb 14	12.590	1.20	1.30	0.050	1.56	0.08	0.18	LHS
599	24 Feb 14	12.596	1.40	1.10	0.050	1.54	0.08	0.18	LHS
600	24 Feb 14	12.625	1.20	1.00	0.050	1.20	0.06	0.14	LHS
CARRIED FORWARD :						1,740.34	82.52	191.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,740.34	82.52	191.46	
601	25 Feb 14	18.830	1.40	0.80	0.050	1.12	0.06	0.13	LHS
602	25 Feb 14	18.820	1.00	0.90	0.050	0.90	0.05	0.10	LHS
603	25 Feb 14	18.810	1.20	0.80	0.050	0.96	0.05	0.11	LHS
604	25 Feb 14	18.805	1.80	0.90	0.050	1.62	0.08	0.19	LHS
605	25 Feb 14	18.800	1.74	1.20	0.050	2.09	0.10	0.24	LHS
606	25 Feb 14	18.790	1.80	1.30	0.050	2.34	0.12	0.27	LHS
607	25 Feb 14	18.780	1.40	1.20	0.050	1.68	0.08	0.19	LHS
608	25 Feb 14	18.750	1.60	1.10	0.050	1.76	0.09	0.20	LHS
609	25 Feb 14	15.360	1.40	1.00	0.050	1.40	0.07	0.16	LHS
610	25 Feb 14	15.340	14.20	1.10	0.050	15.62	0.78	1.81	LHS
611	25 Feb 14	14.560	1.60	1.00	0.050	1.60	0.08	0.19	LHS
612	25 Feb 14	14.540	1.40	0.90	0.050	1.26	0.06	0.15	LHS
613	25 Feb 14	14.550	1.30	0.80	0.050	1.04	0.05	0.12	LHS
614	25 Feb 14	19.800	1.60	1.00	0.050	1.60	0.08	0.19	LHS
615	25 Feb 14	19.806	1.40	1.20	0.050	1.68	0.08	0.19	LHS
616	25 Feb 14	19.815	1.30	1.00	0.050	1.30	0.07	0.15	LHS
617	25 Feb 14	19.820	1.60	0.80	0.050	1.28	0.06	0.15	LHS
618	25 Feb 14	19.840	1.40	1.30	0.050	1.82	0.09	0.21	RHS
619	25 Feb 14	19.860	1.20	1.20	0.050	1.44	0.07	0.17	RHS
620	25 Feb 14	19.880	1.50	1.10	0.050	1.65	0.08	0.19	RHS
621	25 Feb 14	19.790	1.20	0.80	0.050	0.96	0.05	0.11	RHS
622	25 Feb 14	19.785	1.30	0.70	0.050	0.91	0.05	0.11	RHS
623	25 Feb 14	19.770	1.20	0.80	0.050	0.96	0.05	0.11	RHS
624	25 Feb 14	19.760	1.00	0.80	0.050	0.80	0.04	0.09	RHS
625	25 Feb 14	19.750	1.30	0.60	0.050	0.78	0.04	0.09	RHS
626	25 Feb 14	19.740	1.20	1.00	0.050	1.20	0.06	0.14	RHS
627	25 Feb 14	19.730	1.40	1.00	0.050	1.40	0.07	0.16	RHS
628	25 Feb 14	19.280	1.60	0.90	0.050	1.44	0.07	0.17	RHS
629	25 Feb 14	19.270	1.40	0.90	0.050	1.26	0.06	0.15	RHS
630	25 Feb 14	19.260	1.30	0.80	0.050	1.04	0.05	0.12	RHS
TOTAL :						1,795.24	85.27	197.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						128.30	6.33	14.69	
1	05 Feb 14	9.360	1.20	0.70	0.050	0.84	0.04	0.10	LHS
2	05 Feb 14	9.370	1.30	0.80	0.050	1.04	0.05	0.12	LHS
3	05 Feb 14	9.380	1.10	0.70	0.050	0.77	0.04	0.09	LHS
4	05 Feb 14	9.410	1.20	0.80	0.050	0.96	0.05	0.11	LHS
5	05 Feb 14	9.420	1.00	0.80	0.050	0.80	0.04	0.09	LHS
6	05 Feb 14	9.440	1.20	0.70	0.050	0.84	0.04	0.10	LHS
7	05 Feb 14	9.460	1.40	0.80	0.050	1.12	0.06	0.13	LHS
8	05 Feb 14	9.480	1.20	0.70	0.050	0.84	0.04	0.10	LHS
9	05 Feb 14	9.495	1.30	0.90	0.050	1.17	0.06	0.14	LHS
10	05 Feb 14	9.520	1.20	1.40	0.050	1.68	0.08	0.19	LHS
11	05 Feb 14	9.530	1.30	1.10	0.050	1.43	0.07	0.17	LHS
12	05 Feb 14	9.540	1.20	1.20	0.050	1.44	0.07	0.17	LHS
13	05 Feb 14	9.560	1.30	1.30	0.050	1.69	0.08	0.20	LHS
14	07 Feb 14	9.570	1.20	0.80	0.050	0.96	0.05	0.11	LHS
15	07 Feb 14	9.580	1.30	0.90	0.050	1.17	0.06	0.14	LHS
16	07 Feb 14	9.610	1.40	1.00	0.050	1.40	0.07	0.16	LHS
17	07 Feb 14	9.626	1.20	1.00	0.050	1.20	0.06	0.14	LHS
18	07 Feb 14	9.640	1.40	1.20	0.050	1.68	0.08	0.19	LHS
19	07 Feb 14	9.650	1.30	1.10	0.050	1.43	0.07	0.17	LHS
20	07 Feb 14	9.740	1.20	1.20	0.050	1.44	0.07	0.17	LHS
21	07 Feb 14	9.760	1.30	1.10	0.050	1.43	0.07	0.17	LHS
22	07 Feb 14	9.770	1.20	1.00	0.050	1.20	0.06	0.14	LHS
23	07 Feb 14	9.780	1.20	1.00	0.050	1.20	0.06	0.14	LHS
24	07 Feb 14	9.790	1.20	1.10	0.050	1.32	0.07	0.15	LHS
25	07 Feb 14	9.820	1.30	1.00	0.050	1.30	0.07	0.15	LHS
26	07 Feb 14	9.830	1.20	0.70	0.050	0.84	0.04	0.10	LHS
27	07 Feb 14	9.825	1.20	0.70	0.050	0.84	0.04	0.10	LHS
28	07 Feb 14	13.160	1.00	1.00	0.050	1.00	0.05	0.12	LHS
29	07 Feb 14	9.340	1.20	1.10	0.050	1.32	0.07	0.15	LHS
30	07 Feb 14	9.350	1.00	1.00	0.050	1.00	0.05	0.12	LHS
CARRIED FORWARD :						163.65	8.10	18.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	163.65	8.10	18.79	
31	08 Feb 14	10.120	1.20	1.00	0.050	1.20	0.06	0.14	LHS
32	08 Feb 14	10.140	1.20	1.10	0.050	1.32	0.07	0.15	LHS
33	08 Feb 14	10.150	1.40	1.00	0.050	1.40	0.07	0.16	LHS
34	08 Feb 14	10.180	1.20	1.00	0.050	1.20	0.06	0.14	LHS
35	08 Feb 14	10.195	1.40	1.10	0.050	1.54	0.08	0.18	LHS
36	08 Feb 14	10.210	1.00	1.20	0.050	1.20	0.06	0.14	LHS
37	08 Feb 14	10.226	1.20	1.10	0.050	1.32	0.07	0.15	LHS
38	08 Feb 14	10.340	1.40	1.20	0.025	1.68	0.04	0.10	LHS
39	08 Feb 14	10.355	1.20	1.00	0.025	1.20	0.03	0.07	LHS
40	08 Feb 14	10.360	1.40	0.90	0.050	1.26	0.06	0.15	LHS
41	08 Feb 14	10.420	1.20	0.70	0.050	0.84	0.04	0.10	LHS
42	08 Feb 14	10.450	1.40	0.80	0.050	1.12	0.06	0.13	LHS
43	08 Feb 14	10.450	1.20	0.70	0.050	0.84	0.04	0.10	LHS
44	08 Feb 14	10.465	1.30	0.80	0.050	1.04	0.05	0.12	LHS
45	08 Feb 14	10.570	1.20	0.90	0.050	1.08	0.05	0.13	LHS
46	11 Feb 14	11.020	1.40	0.80	0.050	1.12	0.06	0.13	LHS
47	11 Feb 14	11.050	1.20	1.00	0.050	1.20	0.06	0.14	LHS
48	11 Feb 14	11.140	1.30	0.90	0.050	1.17	0.06	0.14	LHS
49	11 Feb 14	11.160	1.20	0.80	0.050	0.96	0.05	0.11	LHS
50	11 Feb 14	11.170	1.00	1.00	0.050	1.00	0.05	0.12	LHS
51	11 Feb 14	12.020	1.20	0.90	0.050	1.08	0.05	0.13	LHS
52	11 Feb 14	12.050	1.40	1.00	0.050	1.40	0.07	0.16	LHS
53	11 Feb 14	12.060	1.00	0.90	0.050	0.90	0.05	0.10	LHS
54	11 Feb 14	12.080	1.20	1.00	0.050	1.20	0.06	0.14	LHS
55	11 Feb 14	12.140	1.40	0.90	0.050	1.26	0.06	0.15	LHS
56	11 Feb 14	12.160	1.00	0.80	0.050	0.80	0.04	0.09	LHS
57	11 Feb 14	13.030	1.20	0.90	0.050	1.08	0.05	0.13	LHS
58	11 Feb 14	10.050	1.00	0.80	0.050	0.80	0.04	0.09	LHS
59	11 Feb 14	10.060	1.20	1.00	0.050	1.20	0.06	0.14	LHS
60	11 Feb 14	10.070	1.30	1.10	0.050	1.43	0.07	0.17	LHS
CARRIED FORWARD :						198.49	9.77	22.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	198.49	9.77	22.67	
61	13 Feb 14	13.210	1.20	1.00	0.050	1.20	0.06	0.14	LHS
62	13 Feb 14	13.225	1.40	0.90	0.050	1.26	0.06	0.15	LHS
63	13 Feb 14	13.240	1.20	1.00	0.050	1.20	0.06	0.14	LHS
64	13 Feb 14	13.260	1.00	1.20	0.050	1.20	0.06	0.14	LHS
65	13 Feb 14	13.270	0.90	0.90	0.050	0.81	0.04	0.09	LHS
66	13 Feb 14	13.280	1.20	1.00	0.050	1.20	0.06	0.14	LHS
67	13 Feb 14	13.310	1.00	0.90	0.050	0.90	0.05	0.10	LHS
68	13 Feb 14	13.320	1.40	1.00	0.025	1.40	0.04	0.08	LHS
69	13 Feb 14	13.340	1.20	0.90	0.025	1.08	0.03	0.06	LHS
70	13 Feb 14	13.360	1.40	0.80	0.050	1.12	0.06	0.13	LHS
71	13 Feb 14	13.370	1.20	0.90	0.050	1.08	0.05	0.13	LHS
72	13 Feb 14	14.125	1.00	1.00	0.050	1.00	0.05	0.12	LHS
73	13 Feb 14	14.140	1.30	0.90	0.050	1.17	0.06	0.14	LHS
74	13 Feb 14	14.160	1.00	0.80	0.050	0.80	0.04	0.09	LHS
75	13 Feb 14	14.170	1.40	1.00	0.050	1.40	0.07	0.16	LHS
76	13 Feb 14	14.185	1.30	1.10	0.050	1.43	0.07	0.17	LHS
77	13 Feb 14	14.196	1.00	0.80	0.050	0.80	0.04	0.09	LHS
78	15 Feb 14	14.230	1.20	0.90	0.050	1.08	0.05	0.13	LHS
79	15 Feb 14	14.240	1.30	1.20	0.050	1.56	0.08	0.18	LHS
80	15 Feb 14	14.260	1.20	1.00	0.050	1.20	0.06	0.14	LHS
81	15 Feb 14	14.370	1.40	1.00	0.050	1.40	0.07	0.16	LHS
82	15 Feb 14	14.480	1.20	0.90	0.050	1.08	0.05	0.13	LHS
83	15 Feb 14	14.498	1.00	0.80	0.050	0.80	0.04	0.09	LHS
84	15 Feb 14	14.510	1.30	0.90	0.050	1.17	0.06	0.14	LHS
85	15 Feb 14	14.520	1.20	1.00	0.050	1.20	0.06	0.14	LHS
86	15 Feb 14	14.540	1.30	0.90	0.050	1.17	0.06	0.14	LHS
87	15 Feb 14	14.560	1.00	1.00	0.050	1.00	0.05	0.12	LHS
88	15 Feb 14	13.150	1.40	1.00	0.050	1.40	0.07	0.16	LHS
89	15 Feb 14	13.160	1.20	0.90	0.050	1.08	0.05	0.13	LHS
90	15 Feb 14	13.180	1.30	1.00	0.050	1.30	0.07	0.15	LHS
CARRIED FORWARD :						232.98	11.43	26.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	232.98	11.43	26.52	
91	17 Feb 14	17.600	0.50	1.00	0.050	0.50	0.03	0.06	LHS
92	17 Feb 14	17.610	0.50	1.10	0.050	0.55	0.03	0.06	LHS
93	17 Feb 14	17.617	0.50	1.00	0.050	0.50	0.03	0.06	LHS
94	17 Feb 14	17.167	0.50	0.90	0.050	0.45	0.02	0.05	LHS
95	17 Feb 14	13.460	0.50	1.00	0.050	0.50	0.03	0.06	LHS
96	17 Feb 14	13.452	0.50	0.90	0.050	0.45	0.02	0.05	LHS
97	17 Feb 14	13.378	0.50	0.80	0.050	0.40	0.02	0.05	LHS
98	17 Feb 14	13.356	0.50	1.00	0.025	0.50	0.01	0.03	LHS
99	17 Feb 14	13.356	0.50	1.00	0.025	0.50	0.01	0.03	LHS
100	17 Feb 14	13.356	0.50	1.00	0.050	0.50	0.03	0.06	LHS
101	17 Feb 14	13.356	0.50	1.00	0.050	0.50	0.03	0.06	LHS
102	17 Feb 14	12.558	0.50	1.20	0.050	0.60	0.03	0.07	LHS
103	17 Feb 14	12.552	0.50	0.90	0.050	0.45	0.02	0.05	LHS
104	17 Feb 14	12.430	0.50	0.70	0.050	0.35	0.02	0.04	LHS
105	17 Feb 14	11.950	0.50	0.80	0.050	0.40	0.02	0.05	LHS
106	18 Feb 14	11.930	0.50	1.00	0.050	0.50	0.03	0.06	LHS
107	18 Feb 14	11.905	0.50	0.90	0.050	0.45	0.02	0.05	LHS
108	18 Feb 14	11.894	0.50	0.80	0.050	0.40	0.02	0.05	LHS
109	18 Feb 14	11.850	0.50	0.90	0.050	0.45	0.02	0.05	LHS
110	18 Feb 14	10.265	0.50	1.00	0.050	0.50	0.03	0.06	LHS
111	18 Feb 14	10.216	0.50	0.90	0.050	0.45	0.02	0.05	LHS
112	18 Feb 14	10.269	0.50	1.10	0.050	0.55	0.03	0.06	LHS
113	18 Feb 14	9.922	0.50	1.00	0.050	0.50	0.03	0.06	LHS
114	18 Feb 14	9.916	0.50	1.20	0.050	0.60	0.03	0.07	LHS
115	18 Feb 14	9.910	0.50	1.10	0.050	0.55	0.03	0.06	LHS
116	18 Feb 14	9.650	0.50	1.30	0.050	0.65	0.03	0.08	LHS
117	18 Feb 14	9.596	0.50	1.00	0.050	0.50	0.03	0.06	LHS
118	18 Feb 14	12.257	0.50	0.90	0.050	0.45	0.02	0.05	LHS
119	18 Feb 14	12.258	0.50	1.10	0.050	0.55	0.03	0.06	LHS
120	18 Feb 14	12.870	0.50	1.00	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						247.73	12.14	28.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	247.73	12.14	28.18	
121	21 Feb 14	12.895	0.50	1.00	0.050	0.50	0.03	0.06	RHS
122	21 Feb 14	12.927	0.50	1.10	0.050	0.55	0.03	0.06	RHS
123	21 Feb 14	12.946	0.50	1.20	0.050	0.60	0.03	0.07	RHS
124	21 Feb 14	13.080	0.50	0.90	0.050	0.45	0.02	0.05	RHS
125	21 Feb 14	13.103	0.50	1.20	0.050	0.60	0.03	0.07	RHS
126	21 Feb 14	13.120	0.50	1.30	0.050	0.65	0.03	0.08	RHS
127	21 Feb 14	13.123	0.50	1.20	0.050	0.60	0.03	0.07	RHS
128	21 Feb 14	13.127	0.50	1.10	0.025	0.55	0.01	0.03	RHS
129	21 Feb 14	13.130	0.50	0.80	0.025	0.40	0.01	0.02	RHS
130	21 Feb 14	13.226	0.50	0.80	0.050	0.40	0.02	0.05	RHS
131	21 Feb 14	13.227	0.50	0.90	0.050	0.45	0.02	0.05	RHS
132	21 Feb 14	14.550	0.50	0.80	0.050	0.40	0.02	0.05	RHS
133	21 Feb 14	14.551	0.50	1.00	0.050	0.50	0.03	0.06	RHS
134	21 Feb 14	14.552	0.50	0.90	0.050	0.45	0.02	0.05	RHS
135	21 Feb 14	7.060	0.50	1.00	0.050	0.50	0.03	0.06	RHS
136	22 Feb 14	7.101	0.50	0.90	0.050	0.45	0.02	0.05	RHS
137	22 Feb 14	7.103	0.50	0.80	0.050	0.40	0.02	0.05	RHS
138	22 Feb 14	7.224	0.50	0.90	0.050	0.45	0.02	0.05	RHS
139	22 Feb 14	7.224	0.50	1.00	0.050	0.50	0.03	0.06	RHS
140	22 Feb 14	7.376	0.50	1.00	0.050	0.50	0.03	0.06	RHS
141	22 Feb 14	7.591	0.50	0.80	0.050	0.40	0.02	0.05	RHS
142	22 Feb 14	7.591	0.50	1.00	0.050	0.50	0.03	0.06	RHS
143	22 Feb 14	7.594	0.50	0.90	0.050	0.45	0.02	0.05	RHS
144	22 Feb 14	7.595	0.50	1.00	0.050	0.50	0.03	0.06	RHS
145	22 Feb 14	7.608	0.50	0.90	0.050	0.45	0.02	0.05	RHS
146	22 Feb 14	7.638	0.50	1.00	0.050	0.50	0.03	0.06	RHS
147	22 Feb 14	7.640	0.50	0.90	0.050	0.45	0.02	0.05	RHS
148	22 Feb 14	7.674	0.50	1.00	0.050	0.50	0.03	0.06	RHS
149	22 Feb 14	7.700	0.50	1.00	0.050	0.50	0.03	0.06	RHS
150	22 Feb 14	7.723	0.50	1.10	0.050	0.55	0.03	0.06	RHS
CARRIED FORWARD :						262.43	12.85	29.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	262.43	12.85	29.83	
151	24 Feb 14	9.060	0.50	1.10	0.050	0.55	0.03	0.06	RHS
152	24 Feb 14	9.070	0.50	1.00	0.050	0.50	0.03	0.06	RHS
153	24 Feb 14	9.140	0.50	1.10	0.050	0.55	0.03	0.06	RHS
154	24 Feb 14	10.601	0.50	1.30	0.050	0.65	0.03	0.08	RHS
155	24 Feb 14	10.601	0.50	0.70	0.050	0.35	0.02	0.04	RHS
156	24 Feb 14	10.603	0.50	0.90	0.050	0.45	0.02	0.05	RHS
157	24 Feb 14	10.604	0.50	1.20	0.050	0.60	0.03	0.07	RHS
158	24 Feb 14	16.620	0.50	1.10	0.025	0.55	0.01	0.03	RHS
159	24 Feb 14	16.620	0.50	1.00	0.025	0.50	0.01	0.03	RHS
160	24 Feb 14	11.197	0.50	1.00	0.050	0.50	0.03	0.06	RHS
161	24 Feb 14	11.255	0.50	1.00	0.050	0.50	0.03	0.06	RHS
162	24 Feb 14	11.863	0.50	1.10	0.050	0.55	0.03	0.06	RHS
TOTAL :						268.68	13.14	30.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						80.46	4.02	9.33	
1	04 Feb 14	8.545	0.50	0.50	0.050	0.25	0.01	0.03	LHS
2	04 Feb 14	8.585	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	04 Feb 14	8.637	0.50	0.50	0.050	0.25	0.01	0.03	LHS
4	04 Feb 14	8.643	1.00	0.50	0.050	0.50	0.03	0.06	LHS
5	04 Feb 14	8.644	1.00	0.50	0.050	0.50	0.03	0.06	LHS
6	04 Feb 14	8.645	1.20	0.50	0.050	0.60	0.03	0.07	LHS
7	04 Feb 14	8.647	0.50	0.50	0.050	0.25	0.01	0.03	LHS
8	04 Feb 14	8.647	2.00	0.50	0.050	1.00	0.05	0.12	LHS
9	04 Feb 14	8.649	0.50	0.50	0.050	0.25	0.01	0.03	LHS
10	04 Feb 14	10.685	0.60	0.50	0.050	0.30	0.02	0.03	LHS
11	04 Feb 14	10.687	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	04 Feb 14	10.687	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	04 Feb 14	10.687	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	04 Feb 14	10.687	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	04 Feb 14	10.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
16	04 Feb 14	10.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
17	04 Feb 14	10.254	0.60	0.50	0.050	0.30	0.02	0.03	RHS
18	04 Feb 14	10.253	0.70	0.50	0.050	0.35	0.02	0.04	RHS
19	04 Feb 14	8.256	1.00	0.50	0.050	0.50	0.03	0.06	LHS
20	04 Feb 14	8.257	2.00	0.80	0.050	1.60	0.08	0.19	LHS
21	04 Feb 14	8.257	1.50	0.90	0.050	1.35	0.07	0.16	LHS
22	04 Feb 14	8.259	1.00	0.70	0.050	0.70	0.04	0.08	LHS
23	04 Feb 14	8.260	1.00	0.80	0.050	0.80	0.04	0.09	LHS
24	04 Feb 14	8.261	1.00	1.00	0.050	1.00	0.05	0.12	LHS
25	04 Feb 14	8.262	0.80	1.20	0.050	0.96	0.05	0.11	LHS
26	04 Feb 14	8.267	0.90	1.00	0.050	0.90	0.05	0.10	LHS
27	04 Feb 14	8.272	0.80	0.75	0.050	0.60	0.03	0.07	LHS
28	04 Feb 14	8.273	0.70	0.90	0.050	0.63	0.03	0.07	LHS
29	04 Feb 14	8.274	0.60	0.80	0.050	0.48	0.02	0.06	LHS
30	04 Feb 14	8.279	0.50	1.00	0.050	0.50	0.03	0.06	LHS
CARRIED FORWARD :						96.78	4.84	11.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						96.78	4.84	11.22	
31	04 Feb 14	8.280	1.00	0.50	0.050	0.50	0.03	0.06	LHS
32	04 Feb 14	8.281	1.20	0.50	0.050	0.60	0.03	0.07	LHS
33	04 Feb 14	8.297	0.90	0.50	0.050	0.45	0.02	0.05	LHS
34	04 Feb 14	8.311	0.80	1.60	0.050	1.28	0.06	0.15	LHS
35	04 Feb 14	8.313	1.20	1.50	0.050	1.80	0.09	0.21	LHS
36	04 Feb 14	8.360	0.80	0.80	0.050	0.64	0.03	0.07	LHS
37	04 Feb 14	8.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
38	04 Feb 14	8.421	0.80	0.80	0.050	0.64	0.03	0.07	LHS
39	04 Feb 14	8.422	0.60	0.80	0.050	0.48	0.02	0.06	LHS
40	04 Feb 14	8.423	0.70	0.90	0.050	0.63	0.03	0.07	LHS
41	04 Feb 14	8.431	1.00	1.10	0.050	1.10	0.06	0.13	LHS
42	04 Feb 14	8.431	1.00	0.70	0.050	0.70	0.04	0.08	LHS
43	04 Feb 14	8.431	1.10	0.50	0.050	0.55	0.03	0.06	LHS
44	04 Feb 14	8.431	1.20	0.80	0.050	0.96	0.05	0.11	LHS
45	04 Feb 14	8.432	0.80	1.00	0.050	0.80	0.04	0.09	LHS
46	04 Feb 14	8.465	0.90	0.90	0.050	0.81	0.04	0.09	LHS
47	04 Feb 14	8.465	1.00	0.80	0.050	0.80	0.04	0.09	LHS
48	05 Feb 14	6.195	2.00	1.50	0.050	3.00	0.15	0.35	LHS
49	05 Feb 14	6.245	2.20	1.80	0.050	3.96	0.20	0.46	LHS
50	05 Feb 14	6.249	1.20	1.50	0.050	1.80	0.09	0.21	LHS
51	05 Feb 14	6.255	1.40	0.60	0.050	0.84	0.04	0.10	LHS
52	05 Feb 14	6.294	1.50	0.60	0.050	0.90	0.05	0.10	LHS
53	05 Feb 14	6.303	2.00	0.50	0.050	1.00	0.05	0.12	LHS
54	05 Feb 14	6.303	1.40	0.50	0.050	0.70	0.04	0.08	LHS
55	05 Feb 14	6.304	1.30	0.50	0.050	0.65	0.03	0.08	LHS
56	05 Feb 14	6.304	1.00	0.60	0.050	0.60	0.03	0.07	LHS
57	05 Feb 14	6.304	1.00	0.50	0.050	0.50	0.03	0.06	LHS
58	05 Feb 14	6.304	1.10	0.70	0.050	0.77	0.04	0.09	LHS
59	05 Feb 14	6.305	0.90	0.70	0.050	0.63	0.03	0.07	LHS
60	05 Feb 14	6.306	0.80	0.50	0.050	0.40	0.02	0.05	LHS
CARRIED FORWARD :						125.52	6.27	14.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						125.52	6.27	14.56	
61	05 Feb 14	6.307	1.10	0.50	0.050	0.55	0.03	0.06	LHS
62	05 Feb 14	6.311	1.20	0.50	0.050	0.60	0.03	0.07	LHS
63	05 Feb 14	6.340	0.80	0.50	0.050	0.40	0.02	0.05	LHS
64	05 Feb 14	6.350	0.90	0.60	0.050	0.54	0.03	0.06	LHS
65	05 Feb 14	6.350	1.00	0.50	0.050	0.50	0.03	0.06	LHS
66	05 Feb 14	6.350	2.00	0.90	0.050	1.80	0.09	0.21	LHS
67	05 Feb 14	6.350	2.20	0.50	0.050	1.10	0.06	0.13	LHS
68	05 Feb 14	6.351	1.20	0.60	0.050	0.72	0.04	0.08	LHS
69	05 Feb 14	6.351	1.40	0.90	0.050	1.26	0.06	0.15	LHS
70	05 Feb 14	6.352	1.50	0.50	0.050	0.75	0.04	0.09	LHS
71	05 Feb 14	6.352	0.80	0.50	0.050	0.40	0.02	0.05	LHS
72	05 Feb 14	6.356	0.80	0.50	0.050	0.40	0.02	0.05	LHS
73	05 Feb 14	6.357	0.60	0.50	0.050	0.30	0.02	0.03	LHS
74	05 Feb 14	6.358	0.70	0.50	0.050	0.35	0.02	0.04	LHS
75	05 Feb 14	6.380	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	05 Feb 14	6.391	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	05 Feb 14	6.395	0.60	0.70	0.050	0.42	0.02	0.05	LHS
78	05 Feb 14	6.397	0.80	0.60	0.050	0.48	0.02	0.06	LHS
79	05 Feb 14	6.401	0.60	0.50	0.050	0.30	0.02	0.03	LHS
80	05 Feb 14	6.424	0.70	0.50	0.050	0.35	0.02	0.04	LHS
81	05 Feb 14	6.438	0.80	0.70	0.050	0.56	0.03	0.06	LHS
82	05 Feb 14	6.439	1.00	0.70	0.050	0.70	0.04	0.08	LHS
83	05 Feb 14	6.670	1.20	0.50	0.050	0.60	0.03	0.07	LHS
84	05 Feb 14	6.671	1.10	0.60	0.050	0.66	0.03	0.08	LHS
85	05 Feb 14	6.673	2.00	0.50	0.050	1.00	0.05	0.12	LHS
86	05 Feb 14	6.675	2.30	0.50	0.050	1.15	0.06	0.13	LHS
87	05 Feb 14	7.650	2.40	0.50	0.050	1.20	0.06	0.14	LHS
88	05 Feb 14	7.655	1.00	0.50	0.050	0.50	0.03	0.06	LHS
89	05 Feb 14	7.657	1.50	0.50	0.050	0.75	0.04	0.09	LHS
90	05 Feb 14	7.830	1.50	0.50	0.050	0.75	0.04	0.09	LHS
CARRIED FORWARD :						145.11	7.25	16.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						145.11	7.25	16.83	
91	05 Feb 14	7.830	1.00	0.50	0.050	0.50	0.03	0.06	LHS
92	05 Feb 14	7.835	1.60	0.50	0.050	0.80	0.04	0.09	LHS
93	05 Feb 14	7.835	0.80	0.50	0.050	0.40	0.02	0.05	LHS
94	05 Feb 14	7.836	0.90	0.50	0.050	0.45	0.02	0.05	LHS
95	05 Feb 14	7.837	1.20	0.50	0.050	0.60	0.03	0.07	LHS
96	05 Feb 14	7.839	1.40	0.50	0.050	0.70	0.04	0.08	LHS
97	05 Feb 14	7.840	1.50	0.50	0.050	0.75	0.04	0.09	LHS
98	05 Feb 14	7.841	1.00	0.50	0.050	0.50	0.03	0.06	LHS
99	05 Feb 14	7.843	1.10	0.50	0.050	0.55	0.03	0.06	LHS
100	05 Feb 14	7.843	2.00	0.50	0.050	1.00	0.05	0.12	LHS
101	05 Feb 14	7.845	1.00	0.50	0.050	0.50	0.03	0.06	LHS
102	05 Feb 14	7.849	2.40	0.50	0.050	1.20	0.06	0.14	LHS
103	05 Feb 14	7.850	2.50	0.50	0.050	1.25	0.06	0.15	LHS
104	05 Feb 14	7.851	2.20	0.50	0.050	1.10	0.06	0.13	LHS
105	05 Feb 14	7.851	2.30	0.50	0.050	1.15	0.06	0.13	LHS
106	05 Feb 14	7.851	2.40	0.50	0.050	1.20	0.06	0.14	LHS
107	05 Feb 14	7.851	1.00	1.00	0.050	1.00	0.05	0.12	LHS
108	05 Feb 14	7.852	1.00	1.00	0.050	1.00	0.05	0.12	LHS
109	05 Feb 14	7.860	1.60	0.70	0.050	1.12	0.06	0.13	LHS
110	05 Feb 14	7.865	1.50	0.80	0.050	1.20	0.06	0.14	LHS
111	05 Feb 14	7.870	1.50	0.80	0.050	1.20	0.06	0.14	LHS
112	05 Feb 14	7.871	1.50	0.60	0.050	0.90	0.05	0.10	LHS
113	05 Feb 14	7.903	1.50	0.50	0.050	0.75	0.04	0.09	LHS
114	05 Feb 14	7.904	1.60	0.50	0.050	0.80	0.04	0.09	LHS
115	05 Feb 14	7.996	1.50	0.50	0.050	0.75	0.04	0.09	LHS
116	05 Feb 14	8.000	1.50	0.50	0.050	0.75	0.04	0.09	LHS
117	05 Feb 14	8.000	1.50	0.50	0.050	0.75	0.04	0.09	LHS
118	05 Feb 14	8.000	1.50	0.50	0.050	0.75	0.04	0.09	LHS
119	05 Feb 14	8.003	1.00	0.50	0.050	0.50	0.03	0.06	LHS
120	05 Feb 14	8.005	1.50	0.50	0.050	0.75	0.04	0.09	LHS
CARRIED FORWARD :						169.98	8.50	19.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						169.98	8.50	19.71	
121	05 Feb 14	8.005	1.50	1.00	0.050	1.50	0.08	0.17	LHS
122	05 Feb 14	8.005	1.50	0.50	0.050	0.75	0.04	0.09	LHS
123	05 Feb 14	8.005	1.50	0.80	0.050	1.20	0.06	0.14	LHS
124	05 Feb 14	8.005	1.50	0.50	0.050	0.75	0.04	0.09	LHS
125	05 Feb 14	8.006	0.60	0.80	0.050	0.48	0.02	0.06	LHS
126	05 Feb 14	8.006	1.50	0.50	0.050	0.75	0.04	0.09	LHS
127	05 Feb 14	8.007	1.50	0.50	0.050	0.75	0.04	0.09	LHS
128	05 Feb 14	8.007	1.50	0.50	0.050	0.75	0.04	0.09	LHS
129	05 Feb 14	8.009	1.50	0.50	0.050	0.75	0.04	0.09	LHS
130	05 Feb 14	8.009	1.50	0.50	0.050	0.75	0.04	0.09	LHS
131	05 Feb 14	8.011	1.00	0.50	0.050	0.50	0.03	0.06	LHS
132	05 Feb 14	8.012	1.00	0.50	0.050	0.50	0.03	0.06	LHS
133	05 Feb 14	8.018	1.00	0.50	0.050	0.50	0.03	0.06	LHS
134	05 Feb 14	8.021	1.00	0.50	0.050	0.50	0.03	0.06	LHS
135	05 Feb 14	8.058	1.00	0.50	0.050	0.50	0.03	0.06	LHS
136	05 Feb 14	8.059	1.00	0.50	0.050	0.50	0.03	0.06	LHS
137	05 Feb 14	8.060	1.00	0.50	0.050	0.50	0.03	0.06	LHS
138	05 Feb 14	8.060	1.00	1.00	0.050	1.00	0.05	0.12	LHS
139	05 Feb 14	8.194	1.00	0.50	0.050	0.50	0.03	0.06	LHS
140	05 Feb 14	8.194	0.60	0.50	0.050	0.30	0.02	0.03	LHS
141	05 Feb 14	8.194	1.00	0.50	0.050	0.50	0.03	0.06	LHS
142	05 Feb 14	8.202	1.00	0.60	0.050	0.60	0.03	0.07	LHS
143	05 Feb 14	8.204	1.00	0.50	0.050	0.50	0.03	0.06	LHS
144	05 Feb 14	8.204	1.00	0.50	0.050	0.50	0.03	0.06	LHS
145	05 Feb 14	6.168	1.00	0.50	0.050	0.50	0.03	0.06	LHS
146	05 Feb 14	6.166	1.00	0.50	0.050	0.50	0.03	0.06	RHS
147	05 Feb 14	6.166	0.70	0.80	0.050	0.56	0.03	0.06	RHS
148	05 Feb 14	6.164	2.00	0.80	0.050	1.60	0.08	0.19	RHS
149	05 Feb 14	6.164	2.00	0.80	0.050	1.60	0.08	0.19	RHS
150	05 Feb 14	6.164	2.30	0.50	0.050	1.15	0.06	0.13	RHS
CARRIED FORWARD :						191.72	9.58	22.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						191.72	9.58	22.24	
151	05 Feb 14	6.162	0.60	1.10	0.050	0.66	0.03	0.08	RHS
152	05 Feb 14	6.162	1.00	1.10	0.050	1.10	0.06	0.13	RHS
153	05 Feb 14	6.162	0.80	0.50	0.050	0.40	0.02	0.05	RHS
154	05 Feb 14	6.162	1.20	0.70	0.050	0.84	0.04	0.10	RHS
155	05 Feb 14	6.162	2.10	0.70	0.050	1.47	0.07	0.17	RHS
156	06 Feb 14	6.130	1.00	1.00	0.050	1.00	0.05	0.12	RHS
157	06 Feb 14	6.110	1.00	1.00	0.050	1.00	0.05	0.12	RHS
158	06 Feb 14	6.109	1.00	1.00	0.050	1.00	0.05	0.12	RHS
159	06 Feb 14	6.109	1.00	1.10	0.050	1.10	0.06	0.13	RHS
160	06 Feb 14	6.108	1.00	0.50	0.050	0.50	0.03	0.06	RHS
161	06 Feb 14	6.100	1.00	0.50	0.050	0.50	0.03	0.06	RHS
162	06 Feb 14	6.098	1.00	0.50	0.050	0.50	0.03	0.06	RHS
163	06 Feb 14	6.089	1.00	0.50	0.050	0.50	0.03	0.06	RHS
164	06 Feb 14	6.800	1.00	0.50	0.050	0.50	0.03	0.06	RHS
165	06 Feb 14	6.645	1.00	0.50	0.050	0.50	0.03	0.06	RHS
166	06 Feb 14	6.645	1.00	0.60	0.050	0.60	0.03	0.07	RHS
167	06 Feb 14	6.645	1.00	0.50	0.050	0.50	0.03	0.06	RHS
168	06 Feb 14	6.400	1.00	0.50	0.050	0.50	0.03	0.06	RHS
169	06 Feb 14	6.400	1.00	0.50	0.050	0.50	0.03	0.06	RHS
170	06 Feb 14	6.405	0.70	0.50	0.050	0.35	0.02	0.04	RHS
171	06 Feb 14	6.030	1.00	0.50	0.050	0.50	0.03	0.06	RHS
172	06 Feb 14	6.028	1.00	0.50	0.050	0.50	0.03	0.06	RHS
173	06 Feb 14	6.525	1.00	0.50	0.050	0.50	0.03	0.06	RHS
174	06 Feb 14	6.270	1.00	0.50	0.050	0.50	0.03	0.06	RHS
175	06 Feb 14	6.270	1.00	0.50	0.050	0.50	0.03	0.06	RHS
176	06 Feb 14	6.257	1.00	0.50	0.050	0.50	0.03	0.06	RHS
177	06 Feb 14	6.257	1.00	0.50	0.050	0.50	0.03	0.06	RHS
178	06 Feb 14	6.243	1.00	0.50	0.050	0.50	0.03	0.06	RHS
179	06 Feb 14	6.242	2.00	0.60	0.050	1.20	0.06	0.14	RHS
180	06 Feb 14	6.240	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						211.44	10.57	24.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						211.44	10.57	24.52	
181	06 Feb 14	6.236	1.00	0.50	0.050	0.50	0.03	0.06	RHS
182	06 Feb 14	6.235	1.00	0.50	0.050	0.50	0.03	0.06	RHS
183	06 Feb 14	6.234	1.00	0.50	0.050	0.50	0.03	0.06	RHS
184	06 Feb 14	6.233	1.00	0.80	0.050	0.80	0.04	0.09	RHS
185	06 Feb 14	6.232	1.00	0.50	0.050	0.50	0.03	0.06	RHS
186	06 Feb 14	6.230	1.00	0.50	0.050	0.50	0.03	0.06	RHS
187	06 Feb 14	6.220	1.00	0.50	0.050	0.50	0.03	0.06	RHS
188	06 Feb 14	6.218	1.00	0.50	0.050	0.50	0.03	0.06	RHS
189	06 Feb 14	6.210	1.00	0.50	0.050	0.50	0.03	0.06	RHS
190	06 Feb 14	6.207	1.00	0.50	0.050	0.50	0.03	0.06	RHS
191	06 Feb 14	6.205	1.00	0.50	0.050	0.50	0.03	0.06	RHS
192	06 Feb 14	6.205	1.00	0.50	0.050	0.50	0.03	0.06	RHS
193	06 Feb 14	6.202	1.00	0.60	0.050	0.60	0.03	0.07	RHS
194	06 Feb 14	6.201	1.00	0.50	0.050	0.50	0.03	0.06	RHS
195	06 Feb 14	6.200	1.00	0.70	0.050	0.70	0.04	0.08	RHS
196	06 Feb 14	6.197	0.70	0.50	0.050	0.35	0.02	0.04	RHS
197	06 Feb 14	6.197	0.60	0.50	0.050	0.30	0.02	0.03	RHS
198	06 Feb 14	6.197	0.60	0.50	0.050	0.30	0.02	0.03	RHS
199	06 Feb 14	6.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
200	06 Feb 14	6.196	1.00	0.50	0.050	0.50	0.03	0.06	RHS
201	06 Feb 14	6.195	0.60	0.60	0.050	0.36	0.02	0.04	RHS
202	06 Feb 14	6.194	1.00	0.60	0.050	0.60	0.03	0.07	RHS
203	06 Feb 14	6.970	1.20	0.50	0.050	0.60	0.03	0.07	RHS
204	06 Feb 14	6.968	1.00	0.60	0.050	0.60	0.03	0.07	RHS
205	06 Feb 14	6.966	1.00	0.50	0.050	0.50	0.03	0.06	RHS
206	06 Feb 14	6.965	1.00	0.50	0.050	0.50	0.03	0.06	RHS
207	06 Feb 14	6.964	0.50	0.50	0.050	0.25	0.01	0.03	RHS
208	06 Feb 14	6.960	2.00	0.50	0.050	1.00	0.05	0.12	RHS
209	06 Feb 14	6.900	1.00	0.50	0.050	0.50	0.03	0.06	RHS
210	06 Feb 14	6.859	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						226.65	11.33	26.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						226.65	11.33	26.29	
211	06 Feb 14	6.898	0.50	0.50	0.050	0.25	0.01	0.03	RHS
212	06 Feb 14	6.897	0.50	0.50	0.050	0.25	0.01	0.03	RHS
213	06 Feb 14	6.896	0.50	0.50	0.050	0.25	0.01	0.03	RHS
214	06 Feb 14	6.896	0.50	0.50	0.050	0.25	0.01	0.03	RHS
215	06 Feb 14	6.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
216	06 Feb 14	6.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
217	06 Feb 14	6.895	0.50	0.50	0.050	0.25	0.01	0.03	RHS
218	06 Feb 14	6.893	0.50	1.00	0.050	0.50	0.03	0.06	RHS
219	06 Feb 14	6.892	0.50	0.50	0.050	0.25	0.01	0.03	RHS
220	06 Feb 14	6.890	0.50	0.50	0.050	0.25	0.01	0.03	RHS
221	06 Feb 14	6.889	0.50	0.50	0.050	0.25	0.01	0.03	RHS
222	06 Feb 14	6.886	0.50	0.50	0.050	0.25	0.01	0.03	RHS
223	06 Feb 14	6.885	0.50	0.50	0.050	0.25	0.01	0.03	RHS
224	06 Feb 14	6.884	0.50	0.50	0.050	0.25	0.01	0.03	RHS
225	06 Feb 14	6.884	1.10	0.50	0.050	0.55	0.03	0.06	LHS
226	06 Feb 14	6.882	1.20	0.50	0.050	0.60	0.03	0.07	LHS
227	06 Feb 14	6.880	0.50	0.50	0.050	0.25	0.01	0.03	LHS
228	06 Feb 14	6.875	0.50	0.50	0.050	0.25	0.01	0.03	LHS
229	06 Feb 14	6.873	1.10	0.50	0.050	0.55	0.03	0.06	LHS
230	06 Feb 14	6.872	0.70	0.50	0.050	0.35	0.02	0.04	LHS
231	06 Feb 14	6.870	1.30	0.50	0.050	0.65	0.03	0.08	LHS
232	07 Feb 14	7.097	0.50	0.50	0.050	0.25	0.01	0.03	LHS
233	07 Feb 14	7.097	1.00	0.50	0.050	0.50	0.03	0.06	LHS
234	07 Feb 14	7.095	1.10	0.50	0.050	0.55	0.03	0.06	LHS
235	07 Feb 14	7.094	0.60	0.50	0.050	0.30	0.02	0.03	LHS
236	07 Feb 14	7.078	0.60	0.50	0.050	0.30	0.02	0.03	LHS
237	07 Feb 14	7.063	1.00	0.50	0.050	0.50	0.03	0.06	LHS
238	07 Feb 14	7.063	1.20	0.50	0.050	0.60	0.03	0.07	LHS
239	07 Feb 14	7.058	0.70	0.50	0.050	0.35	0.02	0.04	LHS
240	07 Feb 14	7.055	1.20	0.50	0.050	0.60	0.03	0.07	LHS
CARRIED FORWARD :						237.55	11.87	27.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						237.55	11.87	27.55	
241	07 Feb 14	7.052	1.30	0.50	0.050	0.65	0.03	0.08	LHS
242	07 Feb 14	7.048	1.10	0.50	0.050	0.55	0.03	0.06	LHS
243	07 Feb 14	7.048	0.50	0.50	0.050	0.25	0.01	0.03	LHS
244	07 Feb 14	7.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
245	07 Feb 14	7.006	0.60	0.50	0.050	0.30	0.02	0.03	LHS
246	07 Feb 14	7.005	1.00	0.50	0.050	0.50	0.03	0.06	RHS
247	07 Feb 14	7.002	0.50	0.50	0.050	0.25	0.01	0.03	RHS
248	07 Feb 14	7.000	0.50	0.50	0.050	0.25	0.01	0.03	RHS
249	07 Feb 14	6.998	1.20	0.50	0.050	0.60	0.03	0.07	RHS
250	07 Feb 14	6.996	0.60	0.50	0.050	0.30	0.02	0.03	RHS
251	07 Feb 14	6.995	0.60	1.70	0.050	1.02	0.05	0.12	RHS
252	07 Feb 14	6.993	0.70	1.00	0.050	0.70	0.04	0.08	RHS
253	07 Feb 14	6.991	0.70	0.50	0.050	0.35	0.02	0.04	RHS
254	07 Feb 14	6.990	1.10	0.60	0.050	0.66	0.03	0.08	RHS
255	07 Feb 14	6.990	1.00	1.20	0.050	1.20	0.06	0.14	RHS
256	07 Feb 14	6.988	0.50	2.00	0.050	1.00	0.05	0.12	RHS
257	07 Feb 14	6.983	0.50	2.00	0.050	1.00	0.05	0.12	RHS
258	07 Feb 14	6.978	0.50	0.50	0.050	0.25	0.01	0.03	RHS
259	07 Feb 14	6.977	0.50	0.50	0.050	0.25	0.01	0.03	RHS
260	07 Feb 14	6.973	0.60	0.50	0.050	0.30	0.02	0.03	RHS
261	07 Feb 14	6.972	1.20	1.00	0.050	1.20	0.06	0.14	RHS
262	08 Feb 14	7.294	0.50	1.00	0.050	0.50	0.03	0.06	RHS
263	08 Feb 14	7.294	0.50	0.50	0.050	0.25	0.01	0.03	RHS
264	08 Feb 14	7.280	0.50	0.60	0.050	0.30	0.02	0.03	RHS
265	08 Feb 14	7.250	0.60	0.60	0.050	0.36	0.02	0.04	RHS
266	08 Feb 14	7.218	0.60	0.60	0.050	0.36	0.02	0.04	RHS
267	08 Feb 14	7.217	0.60	0.50	0.050	0.30	0.02	0.03	RHS
268	08 Feb 14	7.200	0.70	0.80	0.050	0.56	0.03	0.06	RHS
269	08 Feb 14	7.199	1.10	0.70	0.050	0.77	0.04	0.09	RHS
270	08 Feb 14	7.198	0.60	0.50	0.050	0.30	0.02	0.03	RHS
CARRIED FORWARD :						253.08	12.65	29.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						253.08	12.65	29.35	
271	08 Feb 14	7.196	0.60	0.50	0.050	0.30	0.02	0.03	RHS
272	08 Feb 14	7.191	0.50	0.50	0.050	0.25	0.01	0.03	RHS
273	08 Feb 14	7.173	0.50	0.50	0.050	0.25	0.01	0.03	RHS
274	08 Feb 14	7.172	1.10	0.50	0.050	0.55	0.03	0.06	RHS
275	08 Feb 14	7.171	0.50	0.50	0.050	0.25	0.01	0.03	RHS
276	08 Feb 14	7.171	0.60	0.50	0.050	0.30	0.02	0.03	RHS
277	08 Feb 14	7.170	0.60	0.50	0.050	0.30	0.02	0.03	RHS
278	08 Feb 14	7.168	0.60	0.50	0.050	0.30	0.02	0.03	RHS
279	08 Feb 14	7.156	0.60	0.50	0.050	0.30	0.02	0.03	RHS
280	08 Feb 14	7.154	0.50	0.50	0.050	0.25	0.01	0.03	RHS
281	08 Feb 14	7.149	0.50	0.50	0.050	0.25	0.01	0.03	RHS
282	08 Feb 14	7.148	0.50	0.50	0.050	0.25	0.01	0.03	RHS
283	08 Feb 14	7.148	0.50	0.50	0.050	0.25	0.01	0.03	RHS
284	08 Feb 14	7.147	0.50	0.50	0.050	0.25	0.01	0.03	RHS
285	08 Feb 14	7.146	0.50	0.50	0.050	0.25	0.01	0.03	RHS
286	08 Feb 14	7.145	0.50	0.70	0.050	0.35	0.02	0.04	RHS
287	08 Feb 14	7.144	0.50	0.70	0.050	0.35	0.02	0.04	RHS
288	08 Feb 14	7.143	0.70	0.50	0.050	0.35	0.02	0.04	RHS
289	08 Feb 14	7.104	1.00	0.50	0.050	0.50	0.03	0.06	RHS
290	08 Feb 14	7.103	1.00	0.50	0.050	0.50	0.03	0.06	RHS
291	08 Feb 14	7.100	1.00	0.50	0.050	0.50	0.03	0.06	RHS
292	08 Feb 14	7.098	0.70	0.50	0.050	0.35	0.02	0.04	RHS
293	10 Feb 14	8.097	0.50	0.50	0.050	0.25	0.01	0.03	RHS
294	10 Feb 14	8.040	0.50	0.50	0.050	0.25	0.01	0.03	RHS
295	10 Feb 14	8.040	0.60	0.50	0.050	0.30	0.02	0.03	RHS
296	10 Feb 14	8.038	1.00	0.50	0.050	0.50	0.03	0.06	RHS
297	10 Feb 14	8.037	0.50	0.50	0.050	0.25	0.01	0.03	RHS
298	10 Feb 14	8.036	0.60	0.50	0.050	0.30	0.02	0.03	RHS
299	10 Feb 14	8.035	0.90	0.50	0.050	0.45	0.02	0.05	RHS
300	10 Feb 14	8.034	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						263.08	13.15	30.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						263.08	13.15	30.51	
301	10 Feb 14	7.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
302	10 Feb 14	7.915	0.50	0.50	0.050	0.25	0.01	0.03	RHS
303	10 Feb 14	7.915	0.70	0.50	0.050	0.35	0.02	0.04	RHS
304	10 Feb 14	7.830	0.50	0.50	0.050	0.25	0.01	0.03	RHS
305	10 Feb 14	7.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
306	10 Feb 14	7.780	0.50	0.50	0.050	0.25	0.01	0.03	RHS
307	10 Feb 14	7.774	0.50	0.50	0.050	0.25	0.01	0.03	RHS
308	10 Feb 14	7.734	0.50	0.70	0.050	0.35	0.02	0.04	RHS
309	10 Feb 14	7.660	0.50	0.58	0.050	0.29	0.01	0.03	RHS
310	10 Feb 14	7.649	0.50	0.58	0.050	0.29	0.01	0.03	RHS
311	10 Feb 14	7.646	0.70	0.58	0.050	0.41	0.02	0.05	RHS
312	10 Feb 14	7.644	0.50	0.58	0.050	0.29	0.01	0.03	RHS
313	10 Feb 14	7.634	0.50	0.58	0.050	0.29	0.01	0.03	RHS
314	10 Feb 14	7.619	0.50	0.58	0.050	0.29	0.01	0.03	RHS
315	10 Feb 14	7.615	0.50	0.58	0.050	0.29	0.01	0.03	RHS
316	10 Feb 14	7.612	0.50	0.58	0.050	0.29	0.01	0.03	RHS
317	10 Feb 14	7.611	0.50	0.58	0.050	0.29	0.01	0.03	RHS
318	10 Feb 14	7.610	0.50	0.70	0.050	0.35	0.02	0.04	RHS
319	10 Feb 14	7.609	0.50	0.50	0.050	0.25	0.01	0.03	RHS
320	10 Feb 14	7.607	0.50	0.50	0.050	0.25	0.01	0.03	RHS
321	10 Feb 14	7.606	0.50	0.50	0.050	0.25	0.01	0.03	RHS
322	11 Feb 14	8.217	0.50	0.50	0.050	0.25	0.01	0.03	RHS
323	11 Feb 14	8.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
324	11 Feb 14	8.214	0.50	0.50	0.050	0.25	0.01	0.03	RHS
325	11 Feb 14	8.214	0.50	0.50	0.050	0.25	0.01	0.03	RHS
326	11 Feb 14	8.213	0.50	0.50	0.050	0.25	0.01	0.03	RHS
327	11 Feb 14	8.213	0.50	0.50	0.050	0.25	0.01	0.03	RHS
328	11 Feb 14	8.204	0.50	0.50	0.050	0.25	0.01	0.03	RHS
329	11 Feb 14	8.204	0.50	0.50	0.050	0.25	0.01	0.03	RHS
330	11 Feb 14	8.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						271.36	13.56	31.47	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						271.36	13.56	31.47	
331	11 Feb 14	8.203	0.50	0.50	0.050	0.25	0.01	0.03	RHS
332	11 Feb 14	8.202	0.50	0.50	0.050	0.25	0.01	0.03	RHS
333	11 Feb 14	8.201	0.50	0.50	0.050	0.25	0.01	0.03	RHS
334	11 Feb 14	8.197	0.50	0.50	0.050	0.25	0.01	0.03	RHS
335	11 Feb 14	8.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
336	11 Feb 14	8.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
337	11 Feb 14	8.140	0.50	0.50	0.050	0.25	0.01	0.03	RHS
338	11 Feb 14	8.139	0.50	0.50	0.050	0.25	0.01	0.03	RHS
339	11 Feb 14	8.138	0.50	0.50	0.050	0.25	0.01	0.03	RHS
340	11 Feb 14	8.137	0.50	0.50	0.050	0.25	0.01	0.03	RHS
341	11 Feb 14	8.136	0.50	0.50	0.050	0.25	0.01	0.03	RHS
342	11 Feb 14	8.135	0.50	0.50	0.050	0.25	0.01	0.03	RHS
343	11 Feb 14	8.135	0.50	0.50	0.050	0.25	0.01	0.03	RHS
344	11 Feb 14	8.122	0.60	0.50	0.050	0.30	0.02	0.03	RHS
345	11 Feb 14	8.122	0.50	0.50	0.050	0.25	0.01	0.03	RHS
346	11 Feb 14	8.122	0.50	0.50	0.050	0.25	0.01	0.03	RHS
347	11 Feb 14	8.121	0.70	0.50	0.050	0.35	0.02	0.04	RHS
348	11 Feb 14	8.121	0.70	0.50	0.050	0.35	0.02	0.04	RHS
349	11 Feb 14	8.120	0.50	0.50	0.050	0.25	0.01	0.03	RHS
350	11 Feb 14	8.118	0.60	0.50	0.050	0.30	0.02	0.03	RHS
351	11 Feb 14	8.116	0.50	0.50	0.050	0.25	0.01	0.03	RHS
352	12 Feb 14	8.628	0.50	0.50	0.050	0.25	0.01	0.03	RHS
353	12 Feb 14	8.628	0.50	0.50	0.050	0.25	0.01	0.03	RHS
354	12 Feb 14	8.628	0.50	0.50	0.050	0.25	0.01	0.03	RHS
355	12 Feb 14	8.627	0.50	0.70	0.050	0.35	0.02	0.04	RHS
356	12 Feb 14	8.627	0.50	0.50	0.050	0.25	0.01	0.03	RHS
357	12 Feb 14	6.827	0.50	0.50	0.050	0.25	0.01	0.03	RHS
358	12 Feb 14	6.827	0.70	0.50	0.050	0.35	0.02	0.04	RHS
359	12 Feb 14	6.827	0.50	0.50	0.050	0.25	0.01	0.03	RHS
360	12 Feb 14	6.827	0.60	0.60	0.050	0.36	0.02	0.04	RHS
CARRIED FORWARD :						279.47	13.97	32.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						279.47	13.97	32.41	
361	12 Feb 14	8.624	0.60	0.50	0.050	0.30	0.02	0.03	RHS
362	12 Feb 14	8.623	1.00	0.50	0.050	0.50	0.03	0.06	RHS
363	12 Feb 14	8.622	1.00	0.50	0.050	0.50	0.03	0.06	RHS
364	12 Feb 14	8.603	1.00	0.50	0.050	0.50	0.03	0.06	RHS
365	12 Feb 14	8.602	1.00	0.50	0.050	0.50	0.03	0.06	RHS
366	12 Feb 14	8.598	0.60	0.50	0.050	0.30	0.02	0.03	RHS
367	12 Feb 14	8.594	1.00	0.50	0.050	0.50	0.03	0.06	RHS
368	12 Feb 14	8.594	0.60	0.50	0.050	0.30	0.02	0.03	RHS
369	12 Feb 14	8.594	0.50	0.50	0.050	0.25	0.01	0.03	RHS
370	12 Feb 14	8.584	0.70	0.50	0.050	0.35	0.02	0.04	RHS
371	12 Feb 14	8.562	0.50	0.50	0.050	0.25	0.01	0.03	RHS
372	12 Feb 14	8.556	0.50	0.50	0.050	0.25	0.01	0.03	RHS
373	12 Feb 14	8.556	0.50	0.50	0.050	0.25	0.01	0.03	RHS
374	12 Feb 14	8.556	0.50	0.50	0.050	0.25	0.01	0.03	RHS
375	12 Feb 14	8.543	0.50	0.50	0.050	0.25	0.01	0.03	RHS
376	12 Feb 14	8.542	0.50	0.50	0.050	0.25	0.01	0.03	RHS
377	12 Feb 14	5.476	0.60	0.50	0.050	0.30	0.02	0.03	RHS
378	12 Feb 14	8.475	0.50	0.60	0.050	0.30	0.02	0.03	RHS
379	12 Feb 14	8.475	0.60	0.50	0.050	0.30	0.02	0.03	RHS
380	12 Feb 14	8.221	0.50	0.50	0.050	0.25	0.01	0.03	RHS
381	12 Feb 14	8.221	0.50	0.50	0.050	0.25	0.01	0.03	RHS
382	12 Feb 14	8.221	1.00	0.50	0.050	0.50	0.03	0.06	RHS
383	22 Feb 14	10.200	0.70	0.50	0.050	0.35	0.02	0.04	RHS
384	22 Feb 14	10.130	0.50	0.50	0.050	0.25	0.01	0.03	RHS
385	22 Feb 14	10.085	0.60	0.60	0.050	0.36	0.02	0.04	RHS
386	22 Feb 14	10.570	0.60	0.50	0.050	0.30	0.02	0.03	RHS
387	22 Feb 14	10.630	0.60	0.50	0.050	0.30	0.02	0.03	RHS
388	22 Feb 14	10.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
389	22 Feb 14	9.360	1.00	0.60	0.050	0.60	0.03	0.07	RHS
390	22 Feb 14	9.267	1.00	0.50	0.050	0.50	0.03	0.06	RHS
CARRIED FORWARD :						289.78	14.49	33.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						289.78	14.49	33.61	
391	22 Feb 14	9.263	1.00	0.50	0.050	0.50	0.03	0.06	RHS
392	22 Feb 14	9.258	0.50	0.50	0.050	0.25	0.01	0.03	RHS
393	22 Feb 14	9.254	1.00	0.50	0.050	0.50	0.03	0.06	RHS
394	22 Feb 14	9.253	1.00	0.60	0.050	0.60	0.03	0.07	RHS
395	22 Feb 14	9.253	1.00	0.50	0.050	0.50	0.03	0.06	RHS
396	22 Feb 14	9.225	1.00	0.50	0.050	0.50	0.03	0.06	RHS
397	22 Feb 14	9.223	0.90	0.50	0.050	0.45	0.02	0.05	RHS
398	22 Feb 14	9.220	0.60	0.50	0.050	0.30	0.02	0.03	RHS
399	22 Feb 14	9.220	0.60	0.50	0.050	0.30	0.02	0.03	RHS
400	22 Feb 14	9.181	0.50	0.60	0.050	0.30	0.02	0.03	RHS
401	22 Feb 14	9.181	0.50	0.50	0.050	0.25	0.01	0.03	RHS
402	22 Feb 14	9.179	1.00	0.60	0.050	0.60	0.03	0.07	RHS
403	22 Feb 14	9.174	1.00	0.50	0.050	0.50	0.03	0.06	RHS
404	22 Feb 14	9.171	1.00	0.50	0.050	0.50	0.03	0.06	RHS
405	22 Feb 14	9.169	0.50	0.50	0.050	0.25	0.01	0.03	RHS
406	22 Feb 14	9.166	0.50	0.50	0.050	0.25	0.01	0.03	RHS
407	22 Feb 14	9.165	0.50	0.50	0.050	0.25	0.01	0.03	RHS
408	22 Feb 14	9.080	0.50	0.60	0.050	0.30	0.02	0.03	RHS
409	22 Feb 14	8.690	0.50	0.50	0.050	0.25	0.01	0.03	RHS
410	22 Feb 14	8.629	0.50	0.60	0.050	0.30	0.02	0.03	RHS
411	22 Feb 14	8.629	0.50	0.50	0.050	0.25	0.01	0.03	RHS
412	22 Feb 14	8.629	0.50	0.50	0.050	0.25	0.01	0.03	RHS
TOTAL :						300.03	15.00	34.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU KK
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
1	01 Feb 14	0.001	2.00	1.00	0.050	2.00	0.10	0.23	LHS
2	18 Feb 14	0.003	2.00	1.00	0.050	2.00	0.10	0.23	LHS
3	18 Feb 14	0.009	2.00	1.00	0.050	2.00	0.10	0.23	LHS
4	18 Feb 14	0.011	2.00	1.00	0.050	2.00	0.10	0.23	LHS
5	18 Feb 14	0.015	2.00	1.00	0.050	2.00	0.10	0.23	LHS
6	18 Feb 14	0.017	2.00	1.00	0.050	2.00	0.10	0.23	LHS
7	18 Feb 14	0.000	1.30	1.30	0.050	1.69	0.08	0.20	LHS
TOTAL :						13.69	0.68	1.59	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	327.11	193.57	520.68	16.58	9.81	26.39	38.70	22.92	61.62
			TOTAL:	327.11	193.57	520.68	16.58	9.81	26.39	38.70	22.92	61.62

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM JANUARY 2014 :						327.11	16.58	38.70	
1	04 Feb 14	48.899	1.00	0.70	0.05	0.70	0.04	0.09	RHS
2	04 Feb 14	48.400	1.20	0.70	0.05	0.84	0.04	0.09	RHS
3	04 Feb 14	48.901	0.80	0.50	0.05	0.40	0.02	0.05	RHS
4	04 Feb 14	49.755	2.20	1.60	0.05	3.52	0.18	0.42	RHS
5	04 Feb 14	49.831	2.00	1.50	0.05	3.00	0.15	0.35	RHS
6	04 Feb 14	54.413	1.40	0.80	0.05	1.12	0.06	0.14	RHS
7	04 Feb 14	54.418	0.90	0.40	0.05	0.36	0.02	0.05	LHS
8	04 Feb 14	54.419	0.60	0.40	0.05	0.24	0.01	0.02	LHS
9	04 Feb 14	54.420	1.70	0.50	0.05	0.85	0.04	0.09	LHS
10	04 Feb 14	54.422	1.50	0.90	0.05	1.35	0.07	0.16	LHS
11	04 Feb 14	54.423	1.80	0.90	0.05	1.62	0.08	0.19	LHS
12	04 Feb 14	54.633	0.70	0.40	0.05	0.28	0.01	0.02	LHS
13	04 Feb 14	54.656	0.50	0.40	0.05	0.20	0.01	0.02	LHS
14	04 Feb 14	54.657	0.90	0.80	0.05	0.72	0.04	0.09	LHS
15	04 Feb 14	54.664	2.40	0.80	0.05	1.92	0.10	0.23	LHS
16	05 Feb 14	54.665	4.00	0.70	0.05	2.80	0.14	0.32	LHS
17	05 Feb 14	55.309	1.90	0.60	0.05	1.14	0.06	0.14	LHS
18	05 Feb 14	55.317	1.40	0.50	0.05	0.70	0.04	0.09	LHS
19	05 Feb 14	55.318	0.80	0.40	0.05	0.32	0.02	0.05	LHS
20	05 Feb 14	59.680	0.60	0.40	0.05	0.24	0.01	0.02	RHS
21	05 Feb 14	60.148	1.40	0.80	0.05	1.12	0.06	0.14	RHS
22	05 Feb 14	60.151	0.80	0.70	0.05	0.56	0.03	0.07	LHS
23	05 Feb 14	60.152	1.30	0.90	0.05	1.17	0.06	0.14	LHS
24	05 Feb 14	60.153	0.80	0.50	0.05	0.40	0.02	0.05	LHS
25	05 Feb 14	60.162	1.90	0.70	0.05	1.33	0.07	0.16	LHS
26	05 Feb 14	60.197	1.80	0.90	0.05	1.62	0.08	0.19	LHS
27	05 Feb 14	60.198	0.90	0.70	0.05	0.63	0.03	0.07	LHS
28	05 Feb 14	60.199	1.20	0.80	0.05	0.96	0.05	0.12	LHS
29	05 Feb 14	60.200	1.60	0.80	0.05	1.28	0.06	0.14	LHS
30	05 Feb 14	60.201	0.90	0.70	0.05	0.63	0.03	0.07	LHS
CARRIED FORWARD:						359.13	18.21	42.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						359.13	18.21	42.48	
31	06 Feb 14	71.600	1.30	0.70	0.05	0.91	0.05	0.12	LHS
32	06 Feb 14	71.601	1.10	0.50	0.05	0.55	0.03	0.07	LHS
33	06 Feb 14	71.622	0.80	0.60	0.05	0.48	0.02	0.05	LHS
34	06 Feb 14	71.688	0.90	0.40	0.05	0.36	0.02	0.05	LHS
35	06 Feb 14	71.681	2.30	0.70	0.05	1.61	0.08	0.19	LHS
36	06 Feb 14	72.550	1.30	0.90	0.05	1.17	0.06	0.14	LHS
37	06 Feb 14	72.551	0.80	0.50	0.05	0.40	0.02	0.05	LHS
38	06 Feb 14	73.050	0.60	0.50	0.05	0.30	0.02	0.05	LHS
39	06 Feb 14	73.110	0.60	0.30	0.05	0.18	0.01	0.02	LHS
40	06 Feb 14	73.111	0.80	0.40	0.05	0.32	0.02	0.05	LHS
41	06 Feb 14	73.583	0.70	0.60	0.05	0.42	0.02	0.05	LHS
42	06 Feb 14	73.585	0.70	0.40	0.05	0.28	0.01	0.02	LHS
43	06 Feb 14	73.586	1.30	0.70	0.05	0.91	0.05	0.12	LHS
44	06 Feb 14	73.590	1.30	0.60	0.05	0.78	0.04	0.09	LHS
45	06 Feb 14	73.607	0.80	0.40	0.05	0.32	0.02	0.05	LHS
46	07 Feb 14	73.608	0.70	0.40	0.05	0.28	0.01	0.02	LHS
47	07 Feb 14	81.116	0.70	0.60	0.05	0.42	0.02	0.05	LHS
48	07 Feb 14	75.117	0.70	0.60	0.05	0.42	0.02	0.05	LHS
49	07 Feb 14	75.118	1.80	0.40	0.05	0.72	0.04	0.09	LHS
50	07 Feb 14	75.571	0.80	0.90	0.05	0.72	0.04	0.09	RHS
51	07 Feb 14	75.573	0.80	0.70	0.05	0.56	0.03	0.07	RHS
52	07 Feb 14	77.232	0.80	0.30	0.05	0.24	0.01	0.02	RHS
53	07 Feb 14	77.233	0.80	0.50	0.05	0.40	0.02	0.05	RHS
54	07 Feb 14	77.234	1.20	0.60	0.05	0.72	0.04	0.09	RHS
55	07 Feb 14	77.234	1.80	0.70	0.05	1.26	0.06	0.14	RHS
56	07 Feb 14	81.192	1.20	0.50	0.05	0.60	0.03	0.07	RHS
57	07 Feb 14	81.460	0.90	0.80	0.05	0.72	0.04	0.09	RHS
58	07 Feb 14	81.464	1.20	0.60	0.05	0.72	0.04	0.09	RHS
59	07 Feb 14	81.500	0.90	0.50	0.05	0.45	0.02	0.05	RHS
60	07 Feb 14	81.513	0.90	0.40	0.05	0.36	0.02	0.05	RHS
CARRIED FORWARD:						376.71	19.12	44.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						376.71	19.12	44.62	
61	11 Feb 14	74.239	1.60	0.70	0.05	1.12	0.06	0.14	LHS
62	11 Feb 14	74.250	3.00	0.70	0.05	2.10	0.11	0.26	LHS
63	11 Feb 14	74.255	1.50	0.70	0.05	1.05	0.05	0.12	LHS
64	11 Feb 14	76.809	4.30	0.60	0.05	2.58	0.13	0.30	LHS
65	11 Feb 14	83.127	1.10	0.70	0.05	0.77	0.04	0.09	LHS
66	11 Feb 14	83.199	1.30	0.80	0.05	1.04	0.05	0.12	LHS
67	11 Feb 14	83.215	0.70	0.60	0.05	0.42	0.02	0.05	LHS
68	11 Feb 14	83.217	1.10	0.70	0.05	0.77	0.04	0.09	LHS
69	11 Feb 14	83.219	0.70	0.50	0.05	0.35	0.02	0.05	LHS
70	11 Feb 14	83.760	1.20	0.90	0.05	1.08	0.05	0.12	LHS
71	11 Feb 14	84.330	1.30	0.60	0.05	0.78	0.04	0.09	LHS
72	11 Feb 14	84.560	0.60	0.50	0.05	0.30	0.02	0.05	LHS
73	11 Feb 14	84.698	0.70	0.50	0.05	0.35	0.02	0.05	RHS
74	11 Feb 14	84.720	1.20	0.20	0.05	0.24	0.01	0.02	RHS
75	11 Feb 14	85.350	0.80	0.50	0.05	0.40	0.02	0.05	RHS
76	12 Feb 14	85.600	1.10	0.60	0.05	0.66	0.03	0.07	LHS
77	12 Feb 14	85.612	0.70	0.40	0.05	0.28	0.01	0.02	LHS
78	12 Feb 14	91.109	0.50	0.50	0.05	0.25	0.01	0.02	LHS
79	12 Feb 14	94.670	0.70	0.40	0.05	0.28	0.01	0.02	LHS
80	12 Feb 14	94.693	0.80	0.50	0.05	0.40	0.02	0.05	LHS
81	12 Feb 14	101.914	0.60	0.50	0.05	0.30	0.02	0.05	LHS
82	12 Feb 14	101.915	0.90	0.60	0.05	0.54	0.03	0.07	LHS
83	12 Feb 14	101.916	1.70	0.90	0.05	1.53	0.08	0.19	LHS
84	12 Feb 14	101.917	1.80	0.60	0.05	1.08	0.05	0.12	LHS
85	12 Feb 14	101.918	1.20	0.90	0.05	1.08	0.05	0.12	LHS
86	12 Feb 14	101.919	0.90	0.70	0.05	0.63	0.03	0.07	LHS
87	12 Feb 14	101.920	1.20	0.90	0.05	1.08	0.05	0.12	LHS
88	12 Feb 14	101.921	0.60	0.40	0.05	0.24	0.01	0.02	LHS
89	12 Feb 14	101.922	0.60	0.50	0.05	0.30	0.02	0.05	LHS
90	12 Feb 14	101.923	1.10	0.90	0.05	0.99	0.05	0.12	LHS
CARRIED FORWARD:						399.70	20.27	47.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						399.70	20.27	47.33	
91	13 Feb 14	121.200	1.30	1.00	0.05	1.30	0.07	0.16	RHS
92	13 Feb 14	121.201	1.20	0.80	0.05	0.96	0.05	0.12	LHS
93	13 Feb 14	121.202	1.30	0.90	0.05	1.17	0.06	0.14	RHS
94	13 Feb 14	121.203	1.40	0.60	0.05	0.84	0.04	0.09	LHS
95	13 Feb 14	121.204	0.50	0.40	0.05	0.20	0.01	0.02	LHS
96	13 Feb 14	121.205	0.40	0.40	0.05	0.16	0.01	0.02	LHS
97	13 Feb 14	121.206	0.60	0.60	0.05	0.36	0.02	0.05	LHS
98	13 Feb 14	121.207	2.30	1.10	0.05	2.53	0.13	0.30	RHS
99	13 Feb 14	121.208	1.50	0.70	0.05	1.05	0.05	0.12	RHS
100	13 Feb 14	121.210	1.30	0.70	0.05	0.91	0.05	0.12	RHS
101	13 Feb 14	121.212	1.00	0.70	0.05	0.70	0.04	0.09	RHS
102	13 Feb 14	121.215	1.60	1.30	0.05	2.08	0.10	0.23	RHS
103	13 Feb 14	121.216	2.10	0.70	0.05	1.47	0.07	0.16	RHS
104	13 Feb 14	121.217	0.60	0.40	0.05	0.24	0.01	0.02	RHS
105	13 Feb 14	121.220	1.20	0.40	0.05	0.48	0.02	0.05	LHS
106	14 Feb 14	121.221	1.40	1.00	0.05	1.40	0.07	0.16	LHS
107	14 Feb 14	121.225	1.50	0.90	0.05	1.35	0.07	0.16	LHS
108	14 Feb 14	121.226	1.10	0.20	0.05	0.22	0.01	0.02	LHS
109	14 Feb 14	121.227	3.70	1.20	0.05	4.44	0.22	0.51	LHS
110	14 Feb 14	121.228	1.70	0.60	0.05	1.02	0.05	0.12	LHS
111	14 Feb 14	121.230	0.70	0.60	0.05	0.42	0.02	0.05	LHS
112	14 Feb 14	121.231	1.20	0.70	0.05	0.84	0.04	0.09	LHS
113	14 Feb 14	121.232	1.10	0.50	0.05	0.55	0.03	0.07	LHS
114	14 Feb 14	121.233	1.30	1.00	0.05	1.30	0.07	0.16	RHS
115	14 Feb 14	121.235	1.10	1.20	0.05	1.32	0.07	0.16	RHS
116	14 Feb 14	121.236	0.90	0.90	0.05	0.81	0.04	0.09	RHS
117	14 Feb 14	121.240	0.80	0.60	0.05	0.48	0.02	0.05	RHS
118	14 Feb 14	121.241	0.80	0.60	0.05	0.48	0.02	0.05	RHS
119	14 Feb 14	121.242	0.70	0.40	0.05	0.28	0.01	0.02	RHS
120	14 Feb 14	121.245	1.10	0.40	0.05	0.44	0.02	0.05	RHS
CARRIED FORWARD:						429.50	21.76	50.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						429.50	21.76	50.78	
121	15 Feb 14	45.689	0.80	0.70	0.05	0.56	0.03	0.07	RHS
122	15 Feb 14	45.701	0.50	0.50	0.05	0.25	0.01	0.02	LHS
123	15 Feb 14	45.702	0.90	0.70	0.05	0.63	0.03	0.07	RHS
124	15 Feb 14	55.115	1.30	0.80	0.05	1.04	0.05	0.12	LHS
125	15 Feb 14	55.121	1.40	0.90	0.05	1.26	0.06	0.14	RHS
126	15 Feb 14	55.130	2.90	1.00	0.05	2.90	0.15	0.35	LHS
127	15 Feb 14	60.149	1.80	1.20	0.05	2.16	0.11	0.26	LHS
128	15 Feb 14	60.164	0.50	0.40	0.05	0.20	0.01	0.02	LHS
129	15 Feb 14	60.199	1.10	0.40	0.05	0.44	0.02	0.05	LHS
130	15 Feb 14	60.200	0.50	0.40	0.05	0.20	0.01	0.02	LHS
131	15 Feb 14	60.201	1.30	0.50	0.05	0.65	0.03	0.07	LHS
132	15 Feb 14	60.202	0.60	0.50	0.05	0.30	0.02	0.05	LHS
133	15 Feb 14	60.203	2.20	1.60	0.05	3.52	0.18	0.42	LHS
134	15 Feb 14	60.205	0.80	0.80	0.05	0.64	0.03	0.07	LHS
135	15 Feb 14	60.206	2.20	0.70	0.05	1.54	0.08	0.19	LHS
136	18 Feb 14	65.603	1.20	0.80	0.05	0.96	0.05	0.12	RHS
137	18 Feb 14	67.275	1.20	0.40	0.05	0.48	0.02	0.05	RHS
138	18 Feb 14	68.660	0.70	0.60	0.05	0.42	0.02	0.05	LHS
139	18 Feb 14	68.700	0.40	0.20	0.05	0.08	0.00	0.00	LHS
140	18 Feb 14	68.701	0.50	0.40	0.05	0.20	0.01	0.02	LHS
141	18 Feb 14	68.702	1.70	0.50	0.05	0.85	0.04	0.09	RHS
142	18 Feb 14	68.705	1.30	0.50	0.05	0.65	0.03	0.07	RHS
143	18 Feb 14	68.710	0.40	0.20	0.05	0.08	0.00	0.00	RHS
144	18 Feb 14	68.712	1.10	0.50	0.05	0.55	0.03	0.07	LHS
145	18 Feb 14	68.713	1.20	0.90	0.05	1.08	0.05	0.12	LHS
146	18 Feb 14	68.714	1.30	0.80	0.05	1.04	0.05	0.12	LHS
147	18 Feb 14	68.715	1.00	0.90	0.05	0.90	0.05	0.12	LHS
148	18 Feb 14	68.716	1.20	0.70	0.05	0.84	0.04	0.09	LHS
149	18 Feb 14	68.717	1.30	0.50	0.05	0.65	0.03	0.07	LHS
150	18 Feb 14	68.720	0.90	0.50	0.05	0.45	0.02	0.05	LHS
CARRIED FORWARD:						455.02	23.02	53.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						455.02	23.02	53.74	
151	19 Feb 14	101.800	1.40	0.90	0.05	1.26	0.06	0.14	LHS
152	19 Feb 14	101.801	0.60	0.50	0.05	0.30	0.02	0.05	LHS
153	19 Feb 14	101.802	1.50	1.00	0.05	1.50	0.08	0.19	LHS
154	19 Feb 14	101.803	1.30	0.80	0.05	1.04	0.05	0.12	LHS
155	19 Feb 14	101.805	0.50	0.40	0.05	0.20	0.01	0.02	LHS
156	19 Feb 14	101.810	0.40	0.30	0.05	0.12	0.01	0.02	LHS
157	19 Feb 14	101.811	0.70	0.60	0.05	0.42	0.02	0.05	LHS
158	19 Feb 14	101.812	0.90	0.20	0.05	0.18	0.01	0.02	LHS
159	19 Feb 14	101.813	1.10	0.70	0.05	0.77	0.04	0.09	LHS
160	19 Feb 14	101.815	0.27	0.50	0.05	0.14	0.01	0.02	LHS
161	19 Feb 14	101.816	0.60	0.50	0.05	0.30	0.02	0.05	LHS
162	19 Feb 14	101.817	0.60	0.40	0.05	0.24	0.01	0.02	LHS
163	19 Feb 14	101.820	1.50	1.00	0.05	1.50	0.08	0.19	LHS
164	19 Feb 14	101.821	0.70	0.30	0.05	0.21	0.01	0.02	LHS
165	19 Feb 14	101.822	0.80	0.60	0.05	0.48	0.02	0.05	LHS
166	20 Feb 14	131.552	1.40	0.70	0.05	0.98	0.05	0.12	LHS
167	20 Feb 14	131.553	1.00	1.00	0.05	1.00	0.05	0.12	LHS
168	20 Feb 14	131.554	1.10	0.80	0.05	0.88	0.04	0.09	LHS
169	20 Feb 14	131.555	1.00	0.50	0.05	0.50	0.03	0.07	LHS
170	20 Feb 14	131.558	1.00	0.60	0.05	0.60	0.03	0.07	LHS
171	20 Feb 14	131.560	1.00	0.70	0.05	0.70	0.04	0.09	LHS
172	20 Feb 14	131.561	0.80	0.40	0.05	0.32	0.02	0.05	LHS
173	20 Feb 14	131.562	1.90	1.00	0.05	1.90	0.10	0.23	LHS
174	20 Feb 14	131.565	0.90	0.60	0.05	0.54	0.03	0.07	LHS
175	20 Feb 14	131.566	1.50	0.80	0.05	1.20	0.06	0.14	LHS
176	20 Feb 14	131.567	0.60	0.50	0.05	0.30	0.02	0.05	LHS
177	20 Feb 14	131.568	0.90	0.60	0.05	0.54	0.03	0.07	LHS
178	20 Feb 14	131.569	0.90	0.50	0.05	0.45	0.02	0.05	LHS
179	20 Feb 14	131.570	0.80	0.60	0.05	0.48	0.02	0.05	LHS
180	20 Feb 14	131.571	2.70	0.70	0.05	1.89	0.09	0.21	LHS
CARRIED FORWARD:						475.96	24.10	56.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						475.96	24.10	56.27	
181	21 Feb 14	129.670	0.60	0.50	0.05	0.30	0.02	0.05	LHS
182	21 Feb 14	129.820	0.40	0.30	0.05	0.12	0.01	0.02	LHS
183	21 Feb 14	129.830	1.80	1.00	0.05	1.80	0.09	0.21	LHS
184	21 Feb 14	129.850	0.50	0.40	0.05	0.20	0.01	0.02	LHS
185	21 Feb 14	129.852	0.60	0.70	0.05	0.42	0.02	0.05	LHS
186	21 Feb 14	129.853	1.10	1.00	0.05	1.10	0.06	0.14	LHS
187	21 Feb 14	129.854	0.80	0.40	0.05	0.32	0.02	0.05	LHS
188	21 Feb 14	129.855	1.10	0.50	0.05	0.55	0.03	0.07	LHS
189	21 Feb 14	129.856	1.20	0.90	0.05	1.08	0.05	0.12	LHS
190	21 Feb 14	129.857	1.30	0.80	0.05	1.04	0.05	0.12	LHS
191	21 Feb 14	129.858	0.50	0.40	0.05	0.20	0.01	0.02	LHS
192	21 Feb 14	129.859	0.60	0.40	0.05	0.24	0.01	0.02	LHS
193	21 Feb 14	129.860	0.90	0.70	0.05	0.63	0.03	0.07	LHS
194	21 Feb 14	129.861	1.00	0.80	0.05	0.80	0.04	0.09	LHS
195	21 Feb 14	129.862	1.20	0.80	0.05	0.96	0.05	0.12	LHS
196	22 Feb 14	141.077	0.40	0.30	0.05	0.12	0.01	0.02	RHS
197	22 Feb 14	141.076	0.70	0.50	0.05	0.35	0.02	0.05	LHS
198	22 Feb 14	141.075	1.20	0.80	0.05	0.96	0.05	0.12	RHS
199	22 Feb 14	141.073	1.00	0.90	0.05	0.90	0.05	0.12	LHS
200	22 Feb 14	141.071	0.80	0.70	0.05	0.56	0.03	0.07	LHS
201	22 Feb 14	141.068	0.90	0.80	0.05	0.72	0.04	0.09	LHS
202	22 Feb 14	141.048	0.60	0.50	0.05	0.30	0.02	0.05	LHS
203	22 Feb 14	138.691	0.50	0.40	0.05	0.20	0.01	0.02	LHS
204	22 Feb 14	138.690	0.70	0.60	0.05	0.42	0.02	0.05	LHS
205	22 Feb 14	138.689	0.60	0.30	0.05	0.18	0.01	0.02	LHS
206	22 Feb 14	138.686	1.80	1.00	0.05	1.80	0.09	0.21	LHS
207	22 Feb 14	138.684	2.10	2.00	0.05	4.20	0.21	0.49	LHS
208	22 Feb 14	138.677	1.90	1.00	0.05	1.90	0.10	0.23	LHS
209	22 Feb 14	138.675	1.50	0.80	0.05	1.20	0.06	0.14	LHS
210	22 Feb 14	138.669	1.40	0.60	0.05	0.84	0.04	0.09	LHS
CARRIED FORWARD:						500.37	25.36	59.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						500.37	25.36	59.21	
211	25 Feb 14	138.120	0.60	0.40	0.05	0.24	0.01	0.02	LHS
212	25 Feb 14	138.099	0.50	0.50	0.05	0.25	0.01	0.02	LHS
213	25 Feb 14	138.090	1.20	0.80	0.05	0.96	0.05	0.12	RHS
214	25 Feb 14	137.150	1.30	0.80	0.05	1.04	0.05	0.12	LHS
215	25 Feb 14	137.149	1.40	0.70	0.05	0.98	0.05	0.12	RHS
216	25 Feb 14	137.144	0.40	0.30	0.05	0.12	0.01	0.02	LHS
217	25 Feb 14	137.027	0.80	0.01	0.05	0.00	0.00	0.00	LHS
218	25 Feb 14	137.012	0.80	0.60	0.05	0.48	0.02	0.05	LHS
219	25 Feb 14	136.950	0.50	0.40	0.05	0.20	0.01	0.02	LHS
220	25 Feb 14	136.720	0.40	0.20	0.05	0.08	0.00	0.00	LHS
221	25 Feb 14	133.905	0.50	0.50	0.05	0.25	0.01	0.02	LHS
222	25 Feb 14	133.870	0.60	0.50	0.05	0.30	0.02	0.05	RHS
223	25 Feb 14	133.882	1.20	0.80	0.05	0.96	0.05	0.12	RHS
224	25 Feb 14	133.530	0.60	0.30	0.05	0.18	0.01	0.02	RHS
225	25 Feb 14	133.531	0.80	0.50	0.05	0.40	0.02	0.05	RHS
226	26 Feb 14	133.601	0.90	0.50	0.05	0.45	0.02	0.05	LHS
227	26 Feb 14	133.602	1.50	0.80	0.05	1.20	0.06	0.14	LHS
228	26 Feb 14	133.600	0.50	0.30	0.05	0.15	0.01	0.02	RHS
229	26 Feb 14	133.605	0.50	0.40	0.05	0.20	0.01	0.02	RHS
230	26 Feb 14	133.606	0.60	0.50	0.05	0.30	0.02	0.05	RHS
231	26 Feb 14	133.607	0.80	0.60	0.05	0.48	0.02	0.05	RHS
232	26 Feb 14	133.610	0.90	0.70	0.05	0.63	0.03	0.07	RHS
233	26 Feb 14	133.611	0.70	0.30	0.05	0.21	0.01	0.02	RHS
234	26 Feb 14	133.615	0.80	0.50	0.05	0.40	0.02	0.05	RHS
235	26 Feb 14	133.616	0.70	0.50	0.05	0.35	0.02	0.05	RHS
236	26 Feb 14	133.618	1.10	1.00	0.05	1.10	0.06	0.14	RHS
237	26 Feb 14	133.619	1.50	1.00	0.05	1.50	0.08	0.19	RHS
238	26 Feb 14	133.620	1.80	1.50	0.05	2.70	0.14	0.32	RHS
239	26 Feb 14	133.621	2.10	1.80	0.05	3.78	0.19	0.44	RHS
240	26 Feb 14	133.625	0.70	0.60	0.05	0.42	0.02	0.05	RHS
CARRIED FORWARD:						520.68	26.39	61.62	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	63.39	54.37	117.76	3.17	2.72	5.89	7.35	6.31	13.66
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	21.63	30.77	52.40	1.08	1.54	2.62	2.51	3.57	6.08
3	Kudat	01	Jalan Kota Kinabalu - Kudat	43.68	41.59	85.27	2.18	2.08	4.26	5.07	4.82	9.89
			TOTAL:	128.70	126.73	255.43	6.43	6.34	12.77	14.93	14.70	29.63

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	63.39	3.17	7.35	
1	03 Feb 14	70.506	0.86	0.48	0.05	0.41	0.02	0.05	PAKA-PAKA
2	03 Feb 14	70.512	0.95	0.52	0.05	0.49	0.02	0.06	
3	03 Feb 14	70.519	0.84	0.49	0.05	0.41	0.02	0.05	
4	03 Feb 14	70.520	0.96	0.52	0.05	0.50	0.02	0.06	
5	03 Feb 14	70.594	0.80	0.45	0.05	0.36	0.02	0.04	
6	03 Feb 14	70.595	0.85	0.48	0.05	0.41	0.02	0.05	
7	03 Feb 14	70.596	0.97	0.51	0.05	0.49	0.02	0.06	
8	03 Feb 14	70.597	0.82	0.48	0.05	0.39	0.02	0.05	
9	03 Feb 14	70.599	0.90	0.50	0.05	0.45	0.02	0.05	
10	03 Feb 14	70.601	0.86	0.53	0.05	0.46	0.02	0.05	
11	03 Feb 14	70.781	0.92	0.49	0.05	0.45	0.02	0.05	
12	03 Feb 14	70.782	0.87	0.50	0.05	0.44	0.02	0.05	
13	03 Feb 14	70.850	0.90	0.30	0.05	0.27	0.01	0.03	
14	03 Feb 14	70.851	0.40	0.30	0.05	0.12	0.01	0.01	
15	03 Feb 14	70.853	0.91	0.47	0.05	0.43	0.02	0.05	
16	03 Feb 14	70.897	1.00	0.40	0.05	0.40	0.02	0.05	
17	03 Feb 14	70.898	0.50	0.30	0.05	0.15	0.01	0.02	
18	04 Feb 14	70.902	0.98	0.53	0.05	0.52	0.03	0.06	
19	04 Feb 14	70.903	0.80	0.30	0.05	0.24	0.01	0.03	
20	04 Feb 14	70.904	0.81	0.46	0.05	0.37	0.02	0.04	
21	04 Feb 14	70.951	0.60	0.30	0.05	0.18	0.01	0.02	
22	04 Feb 14	70.971	0.98	0.51	0.05	0.50	0.02	0.06	
23	04 Feb 14	70.972	0.80	0.46	0.05	0.37	0.02	0.04	
24	04 Feb 14	70.973	0.30	0.30	0.05	0.09	0.00	0.01	
25	04 Feb 14	70.974	0.99	0.56	0.05	0.55	0.03	0.06	
26	04 Feb 14	70.975	1.00	0.30	0.05	0.30	0.02	0.03	
27	04 Feb 14	70.976	0.88	0.45	0.05	0.40	0.02	0.05	
28	04 Feb 14	70.977	0.70	0.30	0.05	0.21	0.01	0.02	
29	04 Feb 14	70.980	0.89	0.51	0.05	0.45	0.02	0.05	
30	04 Feb 14	70.985	0.83	0.48	0.05	0.40	0.02	0.05	
CARRIED FORWARD:						74.61	3.73	8.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	74.61	3.73	8.65	
31	07 Feb 14	68.091	0.86	0.49	0.05	0.42	0.02	0.05	PAKA-PAKA
32	07 Feb 14	68.092	0.98	0.50	0.05	0.49	0.02	0.06	
33	07 Feb 14	68.118	0.84	0.48	0.05	0.40	0.02	0.05	
34	07 Feb 14	68.119	0.96	0.51	0.05	0.49	0.02	0.06	
35	07 Feb 14	68.121	0.80	0.45	0.05	0.36	0.02	0.04	
36	07 Feb 14	68.122	0.85	0.47	0.05	0.40	0.02	0.05	
37	07 Feb 14	68.123	0.97	0.50	0.05	0.49	0.02	0.06	
38	07 Feb 14	68.125	0.82	0.46	0.05	0.38	0.02	0.04	
39	07 Feb 14	68.126	0.90	0.50	0.05	0.45	0.02	0.05	
40	07 Feb 14	68.128	0.86	0.52	0.05	0.45	0.02	0.05	
41	07 Feb 14	68.130	0.92	0.48	0.05	0.44	0.02	0.05	
42	07 Feb 14	68.234	0.87	0.50	0.05	0.44	0.02	0.05	
43	07 Feb 14	68.235	0.90	0.30	0.05	0.27	0.01	0.03	
44	07 Feb 14	68.238	0.40	0.30	0.05	0.12	0.01	0.01	
45	11 Feb 14	68.240	0.91	0.46	0.05	0.42	0.02	0.05	
46	11 Feb 14	68.244	1.00	0.40	0.05	0.40	0.02	0.05	
47	11 Feb 14	68.248	0.50	0.30	0.05	0.15	0.01	0.02	
48	11 Feb 14	68.249	0.98	0.51	0.05	0.50	0.02	0.06	
49	11 Feb 14	68.255	0.80	0.30	0.05	0.24	0.01	0.03	
50	11 Feb 14	68.321	0.81	0.45	0.05	0.36	0.02	0.04	
51	11 Feb 14	68.322	0.60	0.30	0.05	0.18	0.01	0.02	
52	11 Feb 14	68.328	0.98	0.50	0.05	0.49	0.02	0.06	
53	11 Feb 14	68.335	0.80	0.45	0.05	0.36	0.02	0.04	
54	11 Feb 14	68.347	0.30	0.30	0.05	0.09	0.00	0.01	
55	11 Feb 14	68.356	0.99	0.52	0.05	0.51	0.03	0.06	
56	11 Feb 14	68.360	1.00	0.30	0.05	0.30	0.02	0.03	
57	11 Feb 14	68.365	0.88	0.46	0.05	0.40	0.02	0.05	
58	11 Feb 14	68.371	0.70	0.30	0.05	0.21	0.01	0.02	
59	14 Feb 14	68.407	0.89	0.50	0.05	0.45	0.02	0.05	
60	14 Feb 14	68.415	0.83	0.45	0.05	0.37	0.02	0.04	
CARRIED FORWARD :						85.64	4.28	9.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	85.64	4.28	9.93	
61	14 Feb 14	67.509	0.84	0.45	0.05	0.38	0.02	0.04	PAKA-PAKA
62	14 Feb 14	67.515	0.95	0.48	0.05	0.46	0.02	0.05	
63	14 Feb 14	67.519	1.00	0.45	0.05	0.45	0.02	0.05	
64	14 Feb 14	67.523	0.94	0.51	0.05	0.48	0.02	0.06	
65	14 Feb 14	67.528	0.83	0.47	0.05	0.39	0.02	0.05	
66	14 Feb 14	67.535	0.80	0.50	0.05	0.40	0.02	0.05	
67	14 Feb 14	67.537	0.86	0.46	0.05	0.40	0.02	0.05	
68	14 Feb 14	67.540	0.93	0.50	0.05	0.47	0.02	0.05	
69	14 Feb 14	67.543	0.87	0.46	0.05	0.40	0.02	0.05	
70	14 Feb 14	67.546	0.82	0.45	0.05	0.37	0.02	0.04	
71	14 Feb 14	67.551	0.90	0.48	0.05	0.43	0.02	0.05	
72	14 Feb 14	67.553	0.97	0.51	0.05	0.49	0.02	0.06	
73	14 Feb 14	67.556	0.50	0.30	0.05	0.15	0.01	0.02	
74	17 Feb 14	67.657	0.92	0.47	0.05	0.43	0.02	0.05	
75	17 Feb 14	67.658	0.60	0.30	0.05	0.18	0.01	0.02	
76	17 Feb 14	67.745	0.98	0.49	0.05	0.48	0.02	0.06	
77	17 Feb 14	67.746	0.40	0.30	0.05	0.12	0.01	0.01	
78	17 Feb 14	67.747	0.81	0.46	0.05	0.37	0.02	0.04	
79	17 Feb 14	67.748	1.00	0.40	0.05	0.40	0.02	0.05	
80	17 Feb 14	67.749	0.90	0.30	0.05	0.27	0.01	0.03	
81	17 Feb 14	67.750	0.99	0.54	0.05	0.53	0.03	0.06	
82	17 Feb 14	67.752	0.80	0.30	0.05	0.24	0.01	0.03	
83	17 Feb 14	67.784	0.90	0.45	0.05	0.41	0.02	0.05	
84	17 Feb 14	67.785	0.70	0.30	0.05	0.21	0.01	0.02	
85	17 Feb 14	67.787	0.88	0.49	0.05	0.43	0.02	0.05	
86	17 Feb 14	67.788	0.91	0.46	0.05	0.42	0.02	0.05	
87	20 Feb 14	68.081	0.30	0.30	0.05	0.09	0.00	0.01	
88	20 Feb 14	68.082	0.89	0.51	0.05	0.45	0.02	0.05	
89	20 Feb 14	68.083	1.00	0.30	0.05	0.30	0.02	0.03	
90	20 Feb 14	68.090	0.92	0.48	0.05	0.44	0.02	0.05	
CARRIED FORWARD :						96.68	4.83	11.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	96.68	4.83	11.21	
91	20 Feb 14	68.911	0.84	0.49	0.05	0.41	0.02	0.05	PAKA-PAKA
92	20 Feb 14	68.912	0.95	0.51	0.05	0.48	0.02	0.06	
93	20 Feb 14	68.915	0.83	0.47	0.05	0.39	0.02	0.05	
94	20 Feb 14	68.924	1.00	0.30	0.05	0.30	0.02	0.03	
95	20 Feb 14	68.926	0.93	0.48	0.05	0.45	0.02	0.05	
96	20 Feb 14	68.928	0.86	0.50	0.05	0.43	0.02	0.05	
97	20 Feb 14	68.930	0.90	0.40	0.05	0.36	0.02	0.04	
98	20 Feb 14	68.931	0.92	0.48	0.05	0.44	0.02	0.05	
99	20 Feb 14	68.933	0.50	0.30	0.05	0.15	0.01	0.02	
100	20 Feb 14	68.935	0.75	0.30	0.05	0.23	0.01	0.03	
101	20 Feb 14	68.936	0.96	0.53	0.05	0.51	0.03	0.06	
102	20 Feb 14	69.201	0.87	0.47	0.05	0.41	0.02	0.05	
103	20 Feb 14	69.202	0.40	0.30	0.05	0.12	0.01	0.01	
104	20 Feb 14	69.203	0.91	0.48	0.05	0.44	0.02	0.05	
105	24 Feb 14	69.205	0.82	0.43	0.05	0.35	0.02	0.04	
106	24 Feb 14	69.206	0.60	0.30	0.05	0.18	0.01	0.02	
107	24 Feb 14	69.207	0.98	0.55	0.05	0.54	0.03	0.06	
108	24 Feb 14	69.208	0.85	0.46	0.05	0.39	0.02	0.05	
109	24 Feb 14	69.209	0.70	0.30	0.05	0.21	0.01	0.02	
110	24 Feb 14	69.216	0.88	0.48	0.05	0.42	0.02	0.05	
111	24 Feb 14	69.217	0.80	0.30	0.05	0.24	0.01	0.03	
112	24 Feb 14	69.218	0.97	0.55	0.05	0.53	0.03	0.06	
113	24 Feb 14	69.219	0.94	0.54	0.05	0.51	0.03	0.06	
114	24 Feb 14	69.227	0.89	0.51	0.05	0.45	0.02	0.05	
115	24 Feb 14	69.230	0.30	0.30	0.05	0.09	0.00	0.01	
116	24 Feb 14	69.232	0.81	0.47	0.05	0.38	0.02	0.04	
117	24 Feb 14	69.233	0.94	0.51	0.05	0.48	0.02	0.06	
118	24 Feb 14	69.235	0.86	0.48	0.05	0.41	0.02	0.05	
119	25 Feb 14	69.240	0.90	0.30	0.05	0.27	0.01	0.03	
120	25 Feb 14	69.241	0.99	0.60	0.05	0.59	0.03	0.07	
CARRIED FORWARD :						107.85	5.39	12.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	107.85	5.39	12.51	
121	25 Feb 14	70.201	0.84	0.44	0.05	0.37	0.02	0.04	PAKA-PAKA
122	25 Feb 14	70.202	0.95	0.50	0.05	0.48	0.02	0.06	
123	25 Feb 14	70.203	1.00	0.45	0.05	0.45	0.02	0.05	
124	25 Feb 14	70.204	0.94	0.54	0.05	0.51	0.03	0.06	
125	25 Feb 14	70.209	0.83	0.48	0.05	0.40	0.02	0.05	
126	25 Feb 14	70.217	0.80	0.50	0.05	0.40	0.02	0.05	
127	25 Feb 14	70.236	0.86	0.47	0.05	0.40	0.02	0.05	
128	25 Feb 14	70.245	0.93	0.51	0.05	0.47	0.02	0.06	
129	25 Feb 14	70.264	0.87	0.47	0.05	0.41	0.02	0.05	
130	25 Feb 14	70.268	0.82	0.45	0.05	0.37	0.02	0.04	
131	25 Feb 14	70.270	0.90	0.47	0.05	0.42	0.02	0.05	
132	25 Feb 14	70.272	0.97	0.52	0.05	0.50	0.03	0.06	
133	25 Feb 14	70.274	0.50	0.30	0.05	0.15	0.01	0.02	
134	25 Feb 14	70.276	0.92	0.47	0.05	0.43	0.02	0.05	
135	25 Feb 14	70.278	0.60	0.30	0.05	0.18	0.01	0.02	
136	25 Feb 14	70.282	0.98	0.49	0.05	0.48	0.02	0.06	
137	28 Feb 14	70.285	0.40	0.30	0.05	0.12	0.01	0.01	
138	28 Feb 14	70.289	0.81	0.45	0.05	0.36	0.02	0.04	
139	28 Feb 14	70.291	1.00	0.40	0.05	0.40	0.02	0.05	
140	28 Feb 14	70.294	0.90	0.30	0.05	0.27	0.01	0.03	
141	28 Feb 14	70.296	0.99	0.55	0.05	0.54	0.03	0.06	
142	28 Feb 14	70.299	0.80	0.30	0.05	0.24	0.01	0.03	
143	28 Feb 14	70.301	0.90	0.44	0.05	0.40	0.02	0.05	
144	28 Feb 14	70.353	0.70	0.30	0.05	0.21	0.01	0.02	
145	28 Feb 14	70.354	0.88	0.49	0.05	0.43	0.02	0.05	
146	28 Feb 14	70.387	0.91	0.46	0.05	0.42	0.02	0.05	
147	28 Feb 14	70.388	0.30	0.30	0.05	0.09	0.00	0.01	
148									
149									
150									
BALANCE END OF FEB :						117.76	5.89	13.66	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	21.63	1.08	2.51	
1	05 Feb 14	133.820	0.83	0.48	0.05	0.40	0.02	0.05	BATUTAI
2	05 Feb 14	135.320	0.95	0.56	0.05	0.53	0.03	0.06	
3	05 Feb 14	135.321	0.84	0.49	0.05	0.41	0.02	0.05	
4	05 Feb 14	135.340	0.94	0.54	0.05	0.51	0.03	0.06	
5	05 Feb 14	135.341	0.80	0.40	0.05	0.32	0.02	0.04	
6	05 Feb 14	135.352	0.88	0.52	0.05	0.46	0.02	0.05	
7	05 Feb 14	135.451	0.90	0.40	0.05	0.36	0.02	0.04	
8	05 Feb 14	135.452	0.82	0.49	0.05	0.40	0.02	0.05	
9	05 Feb 14	135.454	1.00	0.40	0.05	0.40	0.02	0.05	
10	05 Feb 14	135.460	0.75	0.30	0.05	0.23	0.01	0.03	
11	05 Feb 14	135.461	0.96	0.56	0.05	0.54	0.03	0.06	
12	05 Feb 14	135.462	0.60	0.30	0.05	0.18	0.01	0.02	
13	05 Feb 14	135.465	0.94	0.46	0.05	0.43	0.02	0.05	
14	05 Feb 14	135.468	1.00	0.30	0.05	0.30	0.02	0.03	
15	05 Feb 14	135.471	0.89	0.55	0.05	0.49	0.02	0.06	
16	08 Feb 14	135.521	0.96	0.52	0.05	0.50	0.02	0.06	
17	08 Feb 14	135.530	0.50	0.30	0.05	0.15	0.01	0.02	
18	08 Feb 14	135.534	0.92	0.48	0.05	0.44	0.02	0.05	
19	08 Feb 14	135.542	0.70	0.30	0.05	0.21	0.01	0.02	
20	08 Feb 14	135.554	0.97	0.56	0.05	0.54	0.03	0.06	
21	08 Feb 14	135.562	0.90	0.30	0.05	0.27	0.01	0.03	
22	08 Feb 14	135.611	0.85	0.49	0.05	0.42	0.02	0.05	
23	08 Feb 14	135.624	0.40	0.30	0.05	0.12	0.01	0.01	
24	08 Feb 14	135.637	0.82	0.47	0.05	0.39	0.02	0.04	
25	08 Feb 14	135.645	0.87	0.45	0.05	0.39	0.02	0.05	
26	08 Feb 14	135.705	0.30	0.30	0.05	0.09	0.00	0.01	BIRAAN
27	08 Feb 14	135.708	0.91	0.48	0.05	0.44	0.02	0.05	
28	08 Feb 14	135.709	0.80	0.30	0.05	0.24	0.01	0.03	
29	12 Feb 14	135.711	0.99	0.57	0.05	0.56	0.03	0.07	
30	12 Feb 14	135.712	0.98	0.50	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						32.83	1.64	3.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	32.83	1.64	3.81	
31	12 Feb 14	139.652	0.91	0.48	0.05	0.44	0.02	0.05	PANIKUAN
32	12 Feb 14	139.653	0.87	0.49	0.05	0.43	0.02	0.05	
33	12 Feb 14	139.654	0.90	0.50	0.05	0.45	0.02	0.05	
34	12 Feb 14	139.671	0.75	0.45	0.05	0.34	0.02	0.04	
35	12 Feb 14	139.711	0.94	0.54	0.05	0.51	0.03	0.06	
36	12 Feb 14	139.715	0.80	0.30	0.05	0.24	0.01	0.03	
37	12 Feb 14	139.716	0.83	0.49	0.05	0.41	0.02	0.05	
38	12 Feb 14	139.950	0.96	0.54	0.05	0.52	0.03	0.06	
39	12 Feb 14	139.951	1.00	0.40	0.05	0.40	0.02	0.05	
40	12 Feb 14	139.952	0.90	0.40	0.05	0.36	0.02	0.04	
41	12 Feb 14	139.954	0.87	0.47	0.05	0.41	0.02	0.05	BINGKONGAN
42	12 Feb 14	139.956	0.96	0.54	0.05	0.52	0.03	0.06	
43	15 Feb 14	124.075	1.00	0.30	0.05	0.30	0.02	0.03	
44	15 Feb 14	124.076	0.82	0.48	0.05	0.39	0.02	0.05	
45	15 Feb 14	124.077	0.60	0.30	0.05	0.18	0.01	0.02	
46	15 Feb 14	124.078	0.86	0.49	0.05	0.42	0.02	0.05	
47	15 Feb 14	124.284	0.50	0.30	0.05	0.15	0.01	0.02	
48	15 Feb 14	124.285	0.86	0.45	0.05	0.39	0.02	0.04	
49	15 Feb 14	124.286	0.90	0.30	0.05	0.27	0.01	0.03	MANGAIRS
50	15 Feb 14	114.237	0.40	0.30	0.05	0.12	0.01	0.01	
51	15 Feb 14	114.239	0.98	0.55	0.05	0.54	0.03	0.06	
52	15 Feb 14	114.244	0.70	0.30	0.05	0.21	0.01	0.02	
53	15 Feb 14	114.245	0.88	0.50	0.05	0.44	0.02	0.05	
54	15 Feb 14	114.248	0.81	0.47	0.05	0.38	0.02	0.04	
55	15 Feb 14	114.255	0.30	0.30	0.05	0.09	0.00	0.01	
56	15 Feb 14	114.257	0.95	0.49	0.05	0.47	0.02	0.05	
57	15 Feb 14	114.261	0.99	0.57	0.05	0.56	0.03	0.07	
58	18 Feb 14	114.905	0.92	0.48	0.05	0.44	0.02	0.05	
59	18 Feb 14	114.906	0.89	0.52	0.05	0.46	0.02	0.05	
60	18 Feb 14	114.907	0.85	0.48	0.05	0.41	0.02	0.05	
CARRIED FORWARD :						44.07	2.20	5.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	44.07	2.20	5.11	
61	18 Feb 14	114.908	0.96	0.54	0.05	0.52	0.03	0.06	MANGARIS
62	18 Feb 14	114.909	0.93	0.49	0.05	0.46	0.02	0.05	
63	18 Feb 14	116.004	0.90	0.45	0.05	0.41	0.02	0.05	
64	18 Feb 14	116.005	0.83	0.48	0.05	0.40	0.02	0.05	
65	18 Feb 14	116.006	0.92	0.50	0.05	0.46	0.02	0.05	
66	18 Feb 14	116.007	0.86	0.48	0.05	0.41	0.02	0.05	
67	18 Feb 14	116.008	0.80	0.30	0.05	0.24	0.01	0.03	
68	21 Feb 14	117.314	0.82	0.46	0.05	0.38	0.02	0.04	
69	21 Feb 14	117.315	0.98	0.56	0.05	0.55	0.03	0.06	
70	21 Feb 14	117.316	0.90	0.30	0.05	0.27	0.01	0.03	
71	21 Feb 14	117.317	1.00	0.40	0.05	0.40	0.02	0.05	
72	21 Feb 14	117.318	0.87	0.55	0.05	0.48	0.02	0.06	
73	21 Feb 14	118.106	0.50	0.30	0.05	0.15	0.01	0.02	
74	21 Feb 14	118.107	0.97	0.52	0.05	0.50	0.03	0.06	
75	21 Feb 14	118.116	1.00	0.30	0.05	0.30	0.02	0.03	
76	21 Feb 14	118.117	0.85	0.48	0.05	0.41	0.02	0.05	
77	21 Feb 14	118.118	0.99	0.55	0.05	0.54	0.03	0.06	
78	21 Feb 14	119.465	0.60	0.30	0.05	0.18	0.01	0.02	
79	21 Feb 14	119.466	0.81	0.46	0.05	0.37	0.02	0.04	
80	21 Feb 14	119.467	0.95	0.49	0.05	0.47	0.02	0.05	
81	21 Feb 14	119.469	0.89	0.50	0.05	0.45	0.02	0.05	
82									
83									
84									
85									
86									
87									
88									
89									
90									
BALANCE END OF FEB :						52.40	2.62	6.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	43.68	2.18	5.07	
1	06 Feb 14	160.048	0.95	0.54	0.05	0.51	0.03	0.06	PARAPAT
2	06 Feb 14	160.035	0.84	0.48	0.05	0.40	0.02	0.05	
3	06 Feb 14	160.024	0.90	0.55	0.05	0.50	0.02	0.06	
4	06 Feb 14	159.762	0.94	0.50	0.05	0.47	0.02	0.05	
5	06 Feb 14	159.763	0.85	0.48	0.05	0.41	0.02	0.05	
6	06 Feb 14	159.576	0.93	0.49	0.05	0.46	0.02	0.05	
7	06 Feb 14	159.577	0.90	0.47	0.05	0.42	0.02	0.05	
8	06 Feb 14	159.578	0.96	0.54	0.05	0.52	0.03	0.06	
9	06 Feb 14	159.579	0.83	0.45	0.05	0.37	0.02	0.04	
10	06 Feb 14	158.951	0.92	0.52	0.05	0.48	0.02	0.06	
11	06 Feb 14	158.954	0.86	0.49	0.05	0.42	0.02	0.05	
12	06 Feb 14	158.801	0.80	0.40	0.05	0.32	0.02	0.04	
13	06 Feb 14	158.802	0.97	0.54	0.05	0.52	0.03	0.06	
14	06 Feb 14	158.803	0.90	0.50	0.05	0.45	0.02	0.05	
15	06 Feb 14	158.805	0.81	0.44	0.05	0.36	0.02	0.04	
16	06 Feb 14	158.807	0.40	0.30	0.05	0.12	0.01	0.01	
17	06 Feb 14	158.809	0.88	0.50	0.05	0.44	0.02	0.05	
18	06 Feb 14	158.721	0.50	0.30	0.05	0.15	0.01	0.02	
19	10 Feb 14	158.508	0.91	0.49	0.05	0.45	0.02	0.05	
20	10 Feb 14	158.509	0.98	0.56	0.05	0.55	0.03	0.06	
21	10 Feb 14	158.441	0.60	0.30	0.05	0.18	0.01	0.02	
22	10 Feb 14	158.443	0.81	0.47	0.05	0.38	0.02	0.04	
23	10 Feb 14	158.444	1.00	0.40	0.05	0.40	0.02	0.05	
24	10 Feb 14	158.445	0.70	0.30	0.05	0.21	0.01	0.02	
25	10 Feb 14	158.446	0.99	0.58	0.05	0.57	0.03	0.07	
26	10 Feb 14	158.447	1.00	0.30	0.05	0.30	0.02	0.03	
27	10 Feb 14	158.449	0.89	0.55	0.05	0.49	0.02	0.06	
28	10 Feb 14	158.451	0.30	0.30	0.05	0.09	0.00	0.01	
29	13 Feb 14	158.452	0.75	0.47	0.05	0.35	0.02	0.04	
30	13 Feb 14	158.453	0.87	0.48	0.05	0.42	0.02	0.05	
CARRIED FORWARD :						55.39	2.77	6.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	55.39	2.77	6.43	
31	13 Feb 14	162.176	0.94	0.51	0.05	0.48	0.02	0.06	LAJONG
32	13 Feb 14	162.177	0.86	0.47	0.05	0.40	0.02	0.05	
33	13 Feb 14	162.178	0.93	0.46	0.05	0.43	0.02	0.05	
34	13 Feb 14	162.179	0.80	0.40	0.05	0.32	0.02	0.04	
35	13 Feb 14	161.875	0.95	0.51	0.05	0.48	0.02	0.06	
36	13 Feb 14	161.876	0.83	0.44	0.05	0.37	0.02	0.04	
37	13 Feb 14	160.851	0.90	0.30	0.05	0.27	0.01	0.03	
38	13 Feb 14	160.852	0.96	0.52	0.05	0.50	0.02	0.06	
39	13 Feb 14	160.604	1.00	0.40	0.05	0.40	0.02	0.05	
40	13 Feb 14	160.605	0.50	0.30	0.05	0.15	0.01	0.02	PARAPAT
41	13 Feb 14	160.606	0.92	0.52	0.05	0.48	0.02	0.06	
42	13 Feb 14	160.607	0.87	0.50	0.05	0.44	0.02	0.05	
43	13 Feb 14	160.275	0.60	0.30	0.05	0.18	0.01	0.02	
44	13 Feb 14	160.276	0.82	0.46	0.05	0.38	0.02	0.04	
45	13 Feb 14	160.277	0.40	0.30	0.05	0.12	0.01	0.01	
46	13 Feb 14	160.279	0.97	0.50	0.05	0.49	0.02	0.06	
47	19 Feb 14	160.281	0.70	0.30	0.05	0.21	0.01	0.02	
48	19 Feb 14	160.161	0.88	0.51	0.05	0.45	0.02	0.05	
49	19 Feb 14	160.162	0.81	0.46	0.05	0.37	0.02	0.04	
50	19 Feb 14	160.165	0.90	0.30	0.05	0.27	0.01	0.03	
51	19 Feb 14	160.129	1.00	0.30	0.05	0.30	0.02	0.03	
52	19 Feb 14	160.130	0.89	0.47	0.05	0.42	0.02	0.05	
53	19 Feb 14	160.131	0.91	0.49	0.05	0.45	0.02	0.05	
54	19 Feb 14	160.132	0.80	0.30	0.05	0.24	0.01	0.03	
55	19 Feb 14	160.133	0.90	0.40	0.05	0.36	0.02	0.04	
56	19 Feb 14	160.067	0.30	0.30	0.05	0.09	0.00	0.01	
57	19 Feb 14	160.068	0.75	0.40	0.05	0.30	0.02	0.03	
58	19 Feb 14	160.069	0.99	0.51	0.05	0.50	0.03	0.06	
59	19 Feb 14	160.051	0.45	0.30	0.05	0.14	0.01	0.02	
60	19 Feb 14	160.055	0.95	0.52	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						65.85	3.29	7.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	65.85	3.29	7.64	
61	22 Feb 14	156.125	0.90	0.53	0.05	0.48	0.02	0.06	TAMBULURAN
62	22 Feb 14	156.127	0.85	0.47	0.05	0.40	0.02	0.05	
63	22 Feb 14	156.128	0.95	0.52	0.05	0.49	0.02	0.06	
64	22 Feb 14	156.821	0.84	0.50	0.05	0.42	0.02	0.05	
65	22 Feb 14	155.846	0.96	0.51	0.05	0.49	0.02	0.06	
66	22 Feb 14	155.851	0.80	0.46	0.05	0.37	0.02	0.04	
67	22 Feb 14	155.873	0.93	0.48	0.05	0.45	0.02	0.05	
68	22 Feb 14	155.631	0.40	0.30	0.05	0.12	0.01	0.01	
69	22 Feb 14	155.642	0.83	0.49	0.05	0.41	0.02	0.05	
70	22 Feb 14	155.521	0.90	0.30	0.05	0.27	0.01	0.03	
71	22 Feb 14	155.564	0.87	0.45	0.05	0.39	0.02	0.05	
72	22 Feb 14	155.401	0.50	0.30	0.05	0.15	0.01	0.02	
73	22 Feb 14	155.423	0.88	0.56	0.05	0.49	0.02	0.06	
74	22 Feb 14	155.446	0.60	0.30	0.05	0.18	0.01	0.02	
75	22 Feb 14	155.471	0.92	0.50	0.05	0.46	0.02	0.05	
76	26 Feb 14	153.761	1.00	0.40	0.05	0.40	0.02	0.05	
77	26 Feb 14	153.762	0.98	0.55	0.05	0.54	0.03	0.06	
78	26 Feb 14	153.763	0.45	0.30	0.05	0.14	0.01	0.02	
79	26 Feb 14	152.128	0.30	0.30	0.05	0.09	0.00	0.01	MATUNGONG
80	26 Feb 14	152.126	0.81	0.49	0.05	0.40	0.02	0.05	
81	26 Feb 14	152.127	1.00	0.30	0.05	0.30	0.02	0.03	
82	26 Feb 14	152.108	0.70	0.30	0.05	0.21	0.01	0.02	
83	26 Feb 14	152.115	0.89	0.49	0.05	0.44	0.02	0.05	
84	26 Feb 14	152.121	0.80	0.50	0.05	0.40	0.02	0.05	
85	26 Feb 14	152.146	0.80	0.30	0.05	0.24	0.01	0.03	
86	26 Feb 14	152.174	0.99	0.53	0.05	0.52	0.03	0.06	
87	26 Feb 14	152.186	0.96	0.47	0.05	0.45	0.02	0.05	
88	26 Feb 14	152.248	0.91	0.49	0.05	0.45	0.02	0.05	
89	26 Feb 14	152.354	0.97	0.51	0.05	0.49	0.02	0.06	
90	26 Feb 14	152.371	0.75	0.45	0.05	0.34	0.02	0.04	
CARRIED FORWARD :						76.82	3.84	8.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	76.82	3.84	8.91	
91	27 Feb 14	147.475	0.90	0.53	0.05	0.48	0.02	0.06	MATUNGONG
92	27 Feb 14	147.478	0.85	0.47	0.05	0.40	0.02	0.05	
93	27 Feb 14	147.483	0.95	0.52	0.05	0.49	0.02	0.06	
94	27 Feb 14	147.487	0.84	0.48	0.05	0.40	0.02	0.05	
95	27 Feb 14	147.489	0.96	0.50	0.05	0.48	0.02	0.06	
96	27 Feb 14	147.492	0.80	0.46	0.05	0.37	0.02	0.04	
97	27 Feb 14	147.494	0.93	0.51	0.05	0.47	0.02	0.06	
98	27 Feb 14	148.546	0.90	0.30	0.05	0.27	0.01	0.03	
99	27 Feb 14	148.567	0.87	0.45	0.05	0.39	0.02	0.05	
100	27 Feb 14	148.574	0.50	0.30	0.05	0.15	0.01	0.02	
101	27 Feb 14	149.180	0.88	0.56	0.05	0.49	0.02	0.06	
102	27 Feb 14	149.181	0.60	0.30	0.05	0.18	0.01	0.02	
103	27 Feb 14	149.182	0.92	0.52	0.05	0.48	0.02	0.06	
104	27 Feb 14	149.183	1.00	0.40	0.05	0.40	0.02	0.05	
105	27 Feb 14	149.187	0.98	0.55	0.05	0.54	0.03	0.06	
106	27 Feb 14	149.188	0.45	0.30	0.05	0.14	0.01	0.02	
107	27 Feb 14	149.189	0.30	0.30	0.05	0.09	0.00	0.01	
108	28 Feb 14	149.447	0.81	0.49	0.05	0.40	0.02	0.05	
109	28 Feb 14	149.451	1.00	0.30	0.05	0.30	0.02	0.03	
110	28 Feb 14	149.455	0.70	0.30	0.05	0.21	0.01	0.02	
111	28 Feb 14	149.460	0.89	0.49	0.05	0.44	0.02	0.05	
112	28 Feb 14	149.464	0.80	0.50	0.05	0.40	0.02	0.05	
113	28 Feb 14	149.471	0.91	0.53	0.05	0.48	0.02	0.06	
114									
115									
116									
117									
118									
119									
120									
BALANCE END OF FEB :						85.27	4.26	9.89	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	26.04	49.72	75.76	1.30	2.49	3.79	3.02	5.77	8.79
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	58.80	21.54	80.34	2.94	1.08	4.02	6.82	2.50	9.32
3	Papar	01	Jalan Kota Kinabalu - Sindumin	423.01	326.88	749.89	21.15	16.35	37.50	49.07	37.92	86.99
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	10.08	152.80	162.88	0.50	7.64	8.14	1.17	17.72	18.89
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	4.40	5.60	10.00	0.22	0.28	0.50	0.51	0.65	1.16
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	80.31	80.31	-	4.02	4.02	-	9.32	9.32
			TOTAL:	522.33	636.85	1,159.18	26.11	31.86	57.97	60.59	73.88	134.47

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						26.04	1.30	3.02	
1	09 Feb 14	2.387	2.20	0.90	0.050	1.98	0.10	0.23	RHS
2	09 Feb 14	2.380	6.50	1.10	0.050	7.15	0.36	0.83	RHS
3	09 Feb 14	2.375	2.50	1.00	0.050	2.50	0.13	0.29	RHS
4	09 Feb 14	2.327	2.10	1.10	0.050	2.31	0.12	0.27	RHS
5	09 Feb 14	2.255	5.20	1.20	0.050	6.24	0.31	0.72	RHS
6	09 Feb 14	1.790	2.10	1.10	0.050	2.31	0.12	0.27	RHS
7	09 Feb 14	1.783	2.20	1.20	0.050	2.64	0.13	0.31	RHS
8	09 Feb 14	1.780	1.00	0.90	0.050	0.90	0.05	0.10	RHS
9	09 Feb 14	1.220	3.20	1.00	0.050	3.20	0.16	0.37	LHS
10	09 Feb 14	1.223	1.20	1.00	0.050	1.20	0.06	0.14	LHS
11	09 Feb 14	1.223	2.60	1.00	0.050	2.60	0.13	0.30	LHS
12	09 Feb 14	0.257	2.80	1.30	0.050	3.64	0.18	0.42	LHS
13	09 Feb 14	0.260	1.30	1.00	0.050	1.30	0.07	0.15	LHS
14	09 Feb 14	0.287	6.50	1.10	0.050	7.15	0.36	0.83	LHS
15	09 Feb 14	0.308	3.10	1.00	0.050	3.10	0.16	0.36	LHS
16	09 Feb 14	0.310	1.50	1.00	0.050	1.50	0.08	0.17	LHS
TOTAL:						75.76	3.79	8.79	

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	FEBRUARY 2014

Page 3 of 14

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						423.01	21.15	49.07	
1	05 Feb 14	21.867	4.80	1.30	0.050	6.24	0.31	0.72	LHS
2	05 Feb 14	21.885	2.10	1.10	0.050	2.31	0.12	0.27	RHS
3	05 Feb 14	21.888	1.50	1.10	0.050	1.65	0.08	0.19	RHS
4	05 Feb 14	21.903	3.70	1.10	0.050	4.07	0.20	0.47	RHS
5	05 Feb 14	21.910	9.10	1.00	0.050	9.10	0.46	1.06	RHS
6	05 Feb 14	21.921	5.70	1.00	0.050	5.70	0.29	0.66	RHS
7	05 Feb 14	21.955	7.10	1.10	0.050	7.81	0.39	0.91	RHS
8	05 Feb 14	22.185	3.80	1.10	0.050	4.18	0.21	0.48	RHS
9	05 Feb 14	22.260	3.60	0.90	0.050	3.24	0.16	0.38	LHS
10	05 Feb 14	22.265	3.00	1.20	0.050	3.60	0.18	0.42	RHS
11	07 Feb 14	22.694	6.00	1.30	0.050	7.80	0.39	0.90	LHS
12	07 Feb 14	38.054	5.20	1.20	0.050	6.24	0.31	0.72	LHS
13	07 Feb 14	38.060	7.60	1.10	0.050	8.36	0.42	0.97	LHS
14	07 Feb 14	38.070	3.00	1.10	0.050	3.30	0.17	0.38	LHS
15	08 Feb 14	38.377	4.40	3.20	0.050	14.08	0.70	1.63	LHS
16	10 Feb 14	23.100	20.20	1.30	0.050	26.26	1.31	3.05	RHS
17	10 Feb 14	23.098	2.60	1.10	0.050	2.86	0.14	0.33	RHS
18	12 Feb 14	18.255	9.90	1.20	0.050	11.88	0.59	1.38	RHS
19	12 Feb 14	18.267	5.10	1.10	0.050	5.61	0.28	0.65	RHS
20	12 Feb 14	18.275	6.00	1.10	0.050	6.60	0.33	0.77	RHS
21	12 Feb 14	20.013	7.90	1.00	0.050	7.90	0.40	0.92	RHS
22	13 Feb 14	21.965	7.60	1.20	0.050	9.12	0.46	1.06	RHS
23	13 Feb 14	21.923	3.20	1.10	0.050	3.52	0.18	0.41	RHS
24	13 Feb 14	21.920	3.10	1.00	0.050	3.10	0.16	0.36	RHS
25	14 Feb 14	23.477	11.30	1.30	0.050	14.69	0.73	1.70	RHS
26	14 Feb 14	23.450	4.50	1.40	0.050	6.30	0.32	0.73	RHS
27	14 Feb 14	23.428	5.20	1.40	0.050	7.28	0.36	0.84	RHS
28	14 Feb 14	19.978	8.80	1.10	0.050	9.68	0.48	1.12	LHS
29	14 Feb 14	19.993	10.20	1.20	0.050	12.24	0.61	1.42	LHS
30	21 Feb 14	25.068	20.20	1.10	0.050	22.22	1.11	2.58	LHS
CARRIED FORWARD:						659.95	33.00	76.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JANUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						659.95	33.00	76.56	
31	21 Feb 14	25.090	9.50	1.00	0.050	9.50	0.48	1.10	LHS
32	22 Feb 14	24.073	10.10	1.10	0.050	11.11	0.56	1.29	RHS
33	22 Feb 14	24.090	10.60	1.20	0.050	12.72	0.64	1.48	RHS
34	22 Feb 14	24.093	4.30	1.00	0.050	4.30	0.22	0.50	LHS
CARRIED FORWARD:						697.58	34.88	80.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: DECEMBER 2013

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						697.58	34.88	80.92	
35	08 Feb 14	67.670	4.20	1.20	0.050	5.04	0.25	0.58	LHS
36	08 Feb 14	67.675	4.00	1.30	0.050	5.20	0.26	0.60	LHS
37	08 Feb 14	67.677	1.20	1.00	0.050	1.20	0.06	0.14	RHS
38	08 Feb 14	67.675	1.40	1.30	0.050	1.82	0.09	0.21	RHS
39	08 Feb 14	67.670	3.60	1.30	0.050	4.68	0.23	0.54	RHS
40	17 Feb 14	50.725	6.30	1.20	0.050	7.56	0.38	0.88	LHS
41	24 Feb 14	67.000	2.50	2.70	0.050	6.75	0.34	0.78	Bonggawan Rdbout-RHS
42	24 Feb 14	67.002	1.60	1.50	0.050	2.40	0.12	0.28	Bonggawan Rdbout-RHS
43	24 Feb 14	67.003	1.50	3.20	0.050	4.80	0.24	0.56	Bonggawan Rdbout-RHS
44	24 Feb 14	67.000	1.00	1.00	0.050	1.00	0.05	0.12	Bonggawan Rdbout-LHS
45	24 Feb 14	67.002	1.90	1.90	0.050	3.61	0.18	0.42	Bonggawan Rdbout-LHS
46	24 Feb 14	67.003	1.00	2.70	0.050	2.70	0.14	0.31	Bonggawan Rdbout-LHS
47	24 Feb 14	67.004	1.50	2.00	0.050	3.00	0.15	0.35	Bonggawan Rdbout-LHS
48	24 Feb 14	67.005	1.50	1.70	0.050	2.55	0.13	0.30	Bonggawan Rdbout-LHS
TOTAL:						749.89	37.50	86.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						10.08	0.50	1.17	
1	03 Feb 14	1.118	0.40	0.40	0.050	0.16	0.01	0.02	RHS
2	03 Feb 14	1.120	0.40	0.40	0.050	0.16	0.01	0.02	RHS
3	03 Feb 14	1.608	0.40	0.40	0.050	0.16	0.01	0.02	LHS
4	03 Feb 14	1.610	0.40	0.40	0.050	0.16	0.01	0.02	LHS
5	03 Feb 14	1.614	0.80	0.40	0.050	0.32	0.02	0.04	LHS
6	03 Feb 14	1.616	0.80	0.40	0.050	0.32	0.02	0.04	LHS
7	03 Feb 14	1.618	0.80	0.40	0.050	0.32	0.02	0.04	LHS
8	03 Feb 14	1.620	0.80	0.40	0.050	0.32	0.02	0.04	LHS
9	03 Feb 14	1.634	0.60	0.40	0.050	0.24	0.01	0.03	LHS
10	03 Feb 14	1.636	0.60	0.40	0.050	0.24	0.01	0.03	LHS
11	03 Feb 14	1.638	0.60	0.40	0.050	0.24	0.01	0.03	LHS
12	03 Feb 14	2.514	0.40	0.40	0.050	0.16	0.01	0.02	LHS
13	03 Feb 14	2.516	0.40	0.40	0.050	0.16	0.01	0.02	LHS
14	03 Feb 14	2.520	0.40	0.40	0.050	0.16	0.01	0.02	LHS
15	03 Feb 14	2.522	0.40	0.40	0.050	0.16	0.01	0.02	LHS
16	03 Feb 14	2.784	0.40	0.40	0.050	0.16	0.01	0.02	LHS
17	03 Feb 14	2.786	0.40	0.40	0.050	0.16	0.01	0.02	LHS
18	03 Feb 14	2.872	0.40	0.40	0.050	0.16	0.01	0.02	LHS
19	03 Feb 14	2.874	0.40	0.40	0.050	0.16	0.01	0.02	LHS
20	03 Feb 14	2.878	0.40	0.40	0.050	0.16	0.01	0.02	LHS
21	03 Feb 14	2.880	0.40	0.40	0.050	0.16	0.01	0.02	LHS
22	03 Feb 14	3.816	0.80	0.40	0.050	0.32	0.02	0.04	LHS
23	03 Feb 14	3.818	0.80	0.40	0.050	0.32	0.02	0.04	LHS
24	03 Feb 14	36.820	0.80	0.40	0.050	0.32	0.02	0.04	LHS
25	03 Feb 14	3.822	0.80	0.40	0.050	0.32	0.02	0.04	LHS
26	03 Feb 14	4.306	0.40	0.40	0.050	0.16	0.01	0.02	LHS
27	03 Feb 14	4.308	0.40	0.40	0.050	0.16	0.01	0.02	LHS
28	12 Feb 14	1.118	0.60	0.40	0.050	0.24	0.01	0.03	RHS
29	12 Feb 14	1.120	0.60	0.40	0.050	0.24	0.01	0.03	RHS
30	12 Feb 14	1.122	0.60	0.40	0.050	0.24	0.01	0.03	RHS
CARRIED FORWARD:						16.64	0.83	1.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						16.64	0.83	1.93	
31	13 Feb 14	1.126	0.40	0.40	0.050	0.16	0.01	0.02	LHS
32	13 Feb 14	1.128	0.40	0.40	0.050	0.16	0.01	0.02	LHS
33	13 Feb 14	1.904	0.40	0.40	0.050	0.16	0.01	0.02	LHS
34	13 Feb 14	1.906	0.40	0.40	0.050	0.16	0.01	0.02	LHS
35	13 Feb 14	2.474	0.40	0.40	0.050	0.16	0.01	0.02	LHS
36	13 Feb 14	2.476	0.40	0.40	0.050	0.16	0.01	0.02	RHS
37	13 Feb 14	2.508	0.40	0.40	0.050	0.16	0.01	0.02	RHS
38	13 Feb 14	2.514	0.40	0.40	0.050	0.16	0.01	0.02	RHS
39	13 Feb 14	2.516	0.40	0.40	0.050	0.16	0.01	0.02	RHS
40	13 Feb 14	3.010	0.40	0.40	0.050	0.16	0.01	0.02	RHS
41	13 Feb 14	3.012	0.40	0.40	0.050	0.16	0.01	0.02	RHS
42	13 Feb 14	3.022	0.60	0.40	0.050	0.24	0.01	0.03	RHS
43	13 Feb 14	3.024	0.60	0.40	0.050	0.24	0.01	0.03	RHS
44	13 Feb 14	3.026	0.60	0.40	0.050	0.24	0.01	0.03	RHS
45	13 Feb 14	3.556	0.40	0.40	0.050	0.16	0.01	0.02	RHS
46	13 Feb 14	3.558	0.40	0.40	0.050	0.16	0.01	0.02	RHS
47	18 Feb 14	10.306	0.40	0.40	0.050	0.16	0.01	0.02	RHS
48	18 Feb 14	10.308	0.40	0.40	0.050	0.16	0.01	0.02	RHS
49	18 Feb 14	10.364	0.60	0.40	0.050	0.24	0.01	0.03	RHS
50	18 Feb 14	10.338	0.60	0.40	0.050	0.24	0.01	0.03	RHS
51	18 Feb 14	10.340	0.60	0.40	0.050	0.24	0.01	0.03	RHS
52	24 Feb 14	6.592	0.60	0.40	0.050	0.24	0.01	0.03	RHS
53	24 Feb 14	6.594	0.60	0.40	0.050	0.24	0.01	0.03	RHS
54	24 Feb 14	6.596	0.60	0.40	0.050	0.24	0.01	0.03	RHS
55	24 Feb 14	35.604	5.80	0.60	0.050	3.48	0.17	0.40	RHS
56	24 Feb 14	35.606	5.80	0.60	0.050	3.48	0.17	0.40	RHS
57	24 Feb 14	35.608	5.80	0.60	0.050	3.48	0.17	0.40	RHS
58	24 Feb 14	35.610	5.80	0.60	0.050	3.48	0.17	0.40	RHS
59	24 Feb 14	25.612	16.40	0.80	0.050	13.12	0.66	1.52	RHS
60	24 Feb 14	35.614	16.40	0.80	0.050	13.12	0.66	1.52	RHS
CARRIED FORWARD:						61.36	3.06	7.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						61.36	3.06	7.12	
61	24 Feb 14	35.616	16.40	0.80	0.050	13.12	0.66	1.52	LHS
62	24 Feb 14	35.618	16.40	0.80	0.050	13.12	0.66	1.52	LHS
63	24 Feb 14	35.620	16.40	0.80	0.050	13.12	0.66	1.52	LHS
64	24 Feb 14	35.622	16.40	0.80	0.050	13.12	0.66	1.52	LHS
65	24 Feb 14	35.624	16.40	0.80	0.050	13.12	0.66	1.52	LHS
66	24 Feb 14	35.626	16.40	0.80	0.050	13.12	0.66	1.52	LHS
67	24 Feb 14	35.628	16.40	0.80	0.050	13.12	0.66	1.52	LHS
68	25 Feb 14	37.094	0.40	0.40	0.050	0.16	0.01	0.02	LHS
69	25 Feb 14	37.096	0.40	0.40	0.050	0.16	0.01	0.02	LHS
70	25 Feb 14	37.112	0.40	0.40	0.050	0.16	0.01	0.02	LHS
71	25 Feb 14	37.114	0.40	0.40	0.050	0.16	0.01	0.02	LHS
72	25 Feb 14	37.118	0.40	0.40	0.050	0.16	0.01	0.02	LHS
73	25 Feb 14	37.120	0.40	0.40	0.050	0.16	0.01	0.02	LHS
74	25 Feb 14	38.228	0.40	0.40	0.050	0.16	0.01	0.02	LHS
75	25 Feb 14	38.230	0.40	0.40	0.050	0.16	0.01	0.02	LHS
76	25 Feb 14	38.234	0.60	0.40	0.050	0.24	0.01	0.03	LHS
77	25 Feb 14	38.236	0.60	0.40	0.050	0.24	0.01	0.03	LHS
78	25 Feb 14	38.238	0.60	0.40	0.050	0.24	0.01	0.03	LHS
79	25 Feb 14	38.242	0.40	0.40	0.050	0.16	0.01	0.02	LHS
80	25 Feb 14	38.244	0.40	0.40	0.050	0.16	0.01	0.02	LHS
81	25 Feb 14	38.514	0.40	0.40	0.050	0.16	0.01	0.02	LHS
82	25 Feb 14	38.516	0.40	0.40	0.050	0.16	0.01	0.02	LHS
83	25 Feb 14	38.524	0.60	0.40	0.050	0.24	0.01	0.03	LHS
84	25 Feb 14	38.526	0.60	0.40	0.050	0.24	0.01	0.03	LHS
85	25 Feb 14	38.528	0.60	0.40	0.050	0.24	0.01	0.03	LHS
86	25 Feb 14	38.572	0.40	0.40	0.050	0.16	0.01	0.02	LHS
87	25 Feb 14	38.574	0.40	0.40	0.050	0.16	0.01	0.02	LHS
88	25 Feb 14	38.586	0.40	0.40	0.050	0.16	0.01	0.02	LHS
89	25 Feb 14	38.588	0.40	0.40	0.050	0.16	0.01	0.02	LHS
90	25 Feb 14	41.666	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						157.36	7.86	18.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						157.36	7.86	18.25	
91	25 Feb 14	41.668	0.40	0.40	0.050	0.16	0.01	0.02	LHS
92	25 Feb 14	41.674	0.40	0.40	0.050	0.16	0.01	0.02	LHS
93	25 Feb 14	41.676	0.40	0.40	0.050	0.16	0.01	0.02	LHS
94	25 Feb 14	42.188	0.20	0.40	0.050	0.08	0.00	0.01	RHS
95	28 Feb 14	24.606	0.40	0.40	0.050	0.16	0.01	0.02	RHS
96	28 Feb 14	24.608	0.40	0.40	0.050	0.16	0.01	0.02	RHS
97	28 Feb 14	25.418	0.40	0.40	0.050	0.16	0.01	0.02	LHS
98	28 Feb 14	25.420	0.40	0.40	0.050	0.16	0.01	0.02	LHS
99	28 Feb 14	25.628	0.40	0.40	0.050	0.16	0.01	0.02	LHS
100	28 Feb 14	25.630	0.40	0.40	0.050	0.16	0.01	0.02	LHS
101	28 Feb 14	25.644	0.40	0.40	0.050	0.16	0.01	0.02	LHS
102	28 Feb 14	25.646	0.40	0.40	0.050	0.16	0.01	0.02	LHS
103	28 Feb 14	32.706	0.40	0.40	0.050	0.16	0.01	0.02	RHS
104	28 Feb 14	32.708	0.40	0.40	0.050	0.16	0.01	0.02	RHS
105	28 Feb 14	32.720	0.40	0.40	0.050	0.16	0.01	0.02	RHS
106	28 Feb 14	34.110	0.40	0.40	0.050	0.16	0.01	0.02	RHS
107	28 Feb 14	34.112	0.40	0.40	0.050	0.16	0.01	0.02	RHS
108	28 Feb 14	34.408	0.40	0.40	0.050	0.16	0.01	0.02	RHS
109	28 Feb 14	34.410	0.40	0.40	0.050	0.16	0.01	0.02	RHS
110	28 Feb 14	34.818	0.40	0.40	0.050	0.16	0.01	0.02	LHS
111	28 Feb 14	34.820	0.40	0.40	0.050	0.16	0.01	0.02	LHS
112	28 Feb 14	35.414	0.40	0.40	0.050	0.16	0.01	0.02	LHS
113	28 Feb 14	35.416	0.40	0.40	0.050	0.16	0.01	0.02	LHS
114	28 Feb 14	36.110	0.40	0.40	0.050	0.16	0.01	0.02	LHS
115	28 Feb 14	36.112	0.40	0.40	0.050	0.16	0.01	0.02	LHS
116	28 Feb 14	36.114	0.60	0.40	0.050	0.24	0.01	0.03	RHS
117	28 Feb 14	36.852	0.40	0.40	0.050	0.16	0.01	0.02	LHS
118	28 Feb 14	36.854	0.40	0.40	0.050	0.16	0.01	0.02	LHS
119	28 Feb 14	36.868	0.40	0.40	0.050	0.16	0.01	0.02	LHS
120	28 Feb 14	36.870	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						162.16	8.10	18.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						162.16	8.10	18.81	
121	25 Feb 14	36.874	0.40	0.40	0.050	0.16	0.01	0.02	RHS
122	25 Feb 14	36.876	0.40	0.40	0.050	0.16	0.01	0.02	RHS
123	25 Feb 14	36.922	0.40	0.40	0.050	0.16	0.01	0.02	LHS
124	25 Feb 14	36.924	0.20	0.40	0.050	0.08	0.00	0.01	LHS
125	28 Feb 14	36.926	0.40	0.40	0.050	0.16	0.01	0.02	LHS
TOTAL:						162.88	8.14	18.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOK KAWI

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4.40	0.22	0.51	
1	22 Feb 14	2.066	0.40	0.40	0.050	0.16	0.01	0.02	RHS
2	22 Feb 14	2.068	0.40	0.40	0.050	0.16	0.01	0.02	RHS
3	22 Feb 14	6.166	0.40	0.40	0.050	0.16	0.01	0.02	LHS
4	22 Feb 14	6.168	0.40	0.40	0.050	0.16	0.01	0.02	LHS
5	22 Feb 14	6.174	0.40	0.40	0.050	0.16	0.01	0.02	LHS
6	22 Feb 14	6.176	0.40	0.40	0.050	0.16	0.01	0.02	LHS
7	22 Feb 14	6.180	0.40	0.40	0.050	0.16	0.01	0.02	LHS
8	22 Feb 14	6.182	0.40	0.40	0.050	0.16	0.01	0.02	LHS
9	26 Feb 14	5.164	0.40	0.40	0.050	0.16	0.01	0.02	LHS
10	26 Feb 14	5.166	0.40	0.40	0.050	0.16	0.01	0.02	LHS
11	26 Feb 14	5.224	0.40	0.40	0.050	0.16	0.01	0.02	LHS
12	26 Feb 14	5.226	0.40	0.40	0.050	0.16	0.01	0.02	LHS
13	26 Feb 14	5.276	0.40	0.40	0.050	0.16	0.01	0.02	RHS
14	26 Feb 14	5.278	0.40	0.40	0.050	0.16	0.01	0.02	RHS
15	26 Feb 14	5.280	0.40	0.40	0.050	0.16	0.01	0.02	RHS
16	26 Feb 14	5.284	0.40	0.40	0.050	0.16	0.01	0.02	RHS
17	26 Feb 14	5.286	0.40	0.40	0.050	0.16	0.01	0.02	RHS
18	26 Feb 14	5.290	0.40	0.40	0.050	0.16	0.01	0.02	RHS
19	26 Feb 14	5.292	0.40	0.40	0.050	0.16	0.01	0.02	RHS
20	26 Feb 14	5.312	0.40	0.40	0.050	0.16	0.01	0.02	LHS
21	26 Feb 14	5.314	0.40	0.40	0.050	0.16	0.01	0.02	LHS
22	26 Feb 14	5.318	0.40	0.40	0.050	0.16	0.01	0.02	LHS
23	26 Feb 14	5.320	0.40	0.40	0.050	0.16	0.01	0.02	LHS
24	26 Feb 14	5.326	0.40	0.40	0.050	0.16	0.01	0.02	LHS
25	26 Feb 14	5.328	0.40	0.40	0.050	0.16	0.01	0.02	LHS
26	26 Feb 14	5.334	0.40	0.40	0.050	0.16	0.01	0.02	LHS
27	26 Feb 14	5.336	0.40	0.40	0.050	0.16	0.01	0.02	LHS
28	26 Feb 14	5.444	0.40	0.40	0.050	0.16	0.01	0.02	LHS
29	26 Feb 14	5.446	0.40	0.40	0.050	0.16	0.01	0.02	LHS
30	26 Feb 14	5.452	0.40	0.40	0.050	0.16	0.01	0.02	LHS
CARRIED FORWARD:						9.20	0.46	1.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOK KAWI

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						9.20	0.46	1.07	
31	26 Feb 14	5.454	0.40	0.40	0.050	0.16	0.01	0.02	LHS
32	26 Feb 14	6.166	0.40	0.40	0.050	0.16	0.01	0.02	LHS
33	26 Feb 14	6.168	0.40	0.40	0.050	0.16	0.01	0.02	LHS
34	26 Feb 14	6.174	0.40	0.40	0.050	0.16	0.01	0.02	LHS
35	26 Feb 14	6.176	0.40	0.40	0.050	0.16	0.01	0.02	LHS
TOTAL:						10.00	0.50	1.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JLN MASUK KE LPG TERBANG LAMA

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						0.00	0.00	0.00	
1	12 Feb 14	0.235	3.90	1.00	0.050	3.90	0.20	0.45	LHS
2	12 Feb 14	0.236	1.40	1.00	0.050	1.40	0.07	0.16	LHS
3	12 Feb 14	0.237	1.60	1.00	0.050	1.60	0.08	0.19	LHS
4	12 Feb 14	0.260	2.30	1.00	0.050	2.30	0.12	0.27	LHS
5	12 Feb 14	0.265	1.90	1.00	0.050	1.90	0.10	0.22	LHS
6	12 Feb 14	0.270	2.20	1.00	0.050	2.20	0.11	0.26	LHS
7	12 Feb 14	0.270	3.60	1.00	0.050	3.60	0.18	0.42	LHS
8	12 Feb 14	0.275	1.40	1.00	0.050	1.40	0.07	0.16	LHS
9	12 Feb 14	0.295	1.90	1.00	0.050	1.90	0.10	0.22	LHS
10	12 Feb 14	0.325	1.10	1.00	0.050	1.10	0.06	0.13	LHS
11	12 Feb 14	0.326	1.20	1.00	0.050	1.20	0.06	0.14	LHS
12	12 Feb 14	0.330	1.30	1.00	0.050	1.30	0.07	0.15	LHS
13	12 Feb 14	0.335	1.20	1.10	0.050	1.32	0.07	0.15	LHS
14	12 Feb 14	0.340	1.20	0.50	0.050	0.60	0.03	0.07	LHS
15	26 Feb 14	0.065	2.70	1.10	0.050	2.97	0.15	0.34	LHS
16	26 Feb 14	0.070	1.60	2.70	0.050	4.32	0.22	0.50	LHS
17	26 Feb 14	0.072	2.80	1.60	0.050	4.48	0.22	0.52	LHS
18	26 Feb 14	0.078	2.60	1.30	0.050	3.38	0.17	0.39	LHS
19	26 Feb 14	0.080	2.70	1.00	0.050	2.70	0.14	0.31	LHS
20	26 Feb 14	0.084	4.20	1.20	0.050	5.04	0.25	0.58	LHS
21	26 Feb 14	0.086	6.20	1.10	0.050	6.82	0.34	0.79	LHS
22	26 Feb 14	0.090	8.20	1.10	0.050	9.02	0.45	1.05	LHS
23	26 Feb 14	0.092	6.80	1.20	0.050	8.16	0.41	0.95	LHS
24	26 Feb 14	0.093	7.00	1.10	0.050	7.70	0.39	0.89	LHS
TOTAL:						80.31	4.02	9.32	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	41.06	58.03	99.09	2.15	3.46	5.61	5.00	8.03	13.03
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	35.48	141.31	176.79	3.07	10.47	13.54	7.12	24.30	31.42
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	9.89	52.09	61.98	0.49	4.19	4.68	1.13	9.72	10.85
			TOTAL:	86.43	251.43	337.86	5.71	18.12	23.83	13.25	42.05	55.30

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						41.06	2.15	5.00	
1	04 Feb 14	93.430	3.60	1.20	0.075	4.32	0.32	0.74	RHS
2	04 Feb 14	93.819	9.90	0.90	0.050	8.91	0.45	1.04	LHS
3	04 Feb 14	93.829	8.00	3.20	0.050	25.60	1.28	2.97	LHS
4	04 Feb 14	93.838	3.70	1.30	0.050	4.81	0.24	0.56	LHS
5	04 Feb 14	93.839	2.10	1.10	0.050	2.31	0.12	0.28	LHS
6	12 Feb 14	48.000	4.50	2.00	0.100	9.00	0.90	2.09	LHS
7	12 Feb 14	48.006	2.20	1.40	0.050	3.08	0.15	0.35	LHS
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						99.09	5.61	13.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						35.48	3.07	7.12	
1	07 Feb 14	116.961	2.70	1.20	0.075	3.24	0.24	0.56	RHS
2	07 Feb 14	119.650	3.20	1.70	0.050	5.44	0.27	0.63	LHS
3	07 Feb 14	121.439	0.80	1.30	0.050	1.04	0.05	0.12	LHS
4	07 Feb 14	123.390	2.80	1.20	0.100	3.36	0.34	0.79	RHS
5	07 Feb 14	124.690	2.90	3.20	0.050	9.28	0.46	1.07	RHS
6	07 Feb 14	124.694	9.50	3.10	0.100	29.45	2.95	6.84	LHS
7	07 Feb 14	124.701	6.30	1.80	0.050	11.34	0.57	1.32	LHS
8	07 Feb 14	124.706	6.60	3.20	0.100	21.12	2.11	4.90	LHS
9	14 Feb 14	102.265	3.80	2.00	0.050	7.60	0.38	0.88	RHS
10	14 Feb 14	102.290	6.20	1.90	0.050	11.78	0.59	1.37	LHS
11	14 Feb 14	102.298	3.10	2.20	0.050	6.82	0.34	0.79	LHS
12	14 Feb 14	107.130	8.60	1.50	0.075	12.90	0.97	2.25	RHS
13	14 Feb 14	116.318	3.00	3.00	0.050	9.00	0.45	1.04	LHS
14	18 Feb 14	120.363	1.80	0.70	0.050	1.26	0.06	0.14	RHS
15	18 Feb 14	120.364	0.50	0.50	0.050	0.25	0.01	0.02	RHS
16	18 Feb 14	126.386	1.20	0.40	0.050	0.48	0.02	0.05	LHS
17	18 Feb 14	132.751	0.50	0.40	0.050	0.20	0.01	0.02	LHS
18	18 Feb 14	132.799	0.90	0.50	0.050	0.45	0.02	0.05	LHS
19	19 Feb 14	135.292	4.50	1.40	0.100	6.30	0.63	1.46	RHS
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						176.79	13.54	31.42	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						9.89	0.49	1.13	
1	07 Feb 14	148.154	3.90	3.20	0.075	12.48	0.94	2.18	LHS
2	08 Feb 14	148.986	10.70	1.20	0.050	12.84	0.64	1.48	RHS
3	08 Feb 14	162.050	3.80	1.20	0.100	4.56	0.46	1.07	RHS
4	08 Feb 14	160.381	6.30	1.10	0.050	6.93	0.35	0.81	RHS
5	18 Feb 14	139.845	0.50	0.40	0.050	0.20	0.01	0.02	LHS
6	18 Feb 14	139.982	1.00	0.60	0.050	0.60	0.03	0.07	LHS
7	18 Feb 14	150.360	0.90	0.70	0.050	0.63	0.03	0.07	RHS
8	18 Feb 14	150.374	0.80	0.40	0.050	0.32	0.02	0.05	RHS
9	18 Feb 14	150.900	0.90	0.70	0.050	0.63	0.03	0.07	RHS
10	18 Feb 14	158.073	1.20	1.20	0.050	1.44	0.07	0.16	RHS
11	18 Feb 14	158.077	1.20	1.30	0.075	1.56	0.12	0.28	LHS
12	18 Feb 14	162.855	11.00	0.90	0.150	9.90	1.49	3.46	RHS
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						61.98	4.68	10.85	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	68.021	36.090	104.111	3.417	1.816	5.233	7.944	4.227	12.171
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	11.490	29.681	41.171	0.576	1.490	2.066	1.338	3.469	4.807
3	Beaufort	502	Jalan Beaufort - Menumbok	48.580	22.830	71.410	2.445	1.145	3.590	5.679	2.666	8.345
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	30.110	10.620	40.730	1.513	0.534	2.047	3.518	1.242	4.760
			TOTAL:	158.201	99.221	257.422	7.951	4.985	12.936	18.479	11.604	30.083

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	68.021	3.417	7.944	
1	05 Feb 14	72.810	0.40	0.40	0.050	0.160	0.008	0.019	LHS
2	05 Feb 14	72.816	0.40	0.30	0.050	0.120	0.006	0.014	LHS
3	05 Feb 14	72.895	0.50	0.70	0.050	0.350	0.018	0.042	LHS
4	05 Feb 14	72.896	0.50	0.60	0.050	0.300	0.015	0.035	LHS
5	05 Feb 14	72.920	0.40	0.60	0.050	0.240	0.012	0.028	LHS
6	05 Feb 14	72.922	0.50	0.70	0.050	0.350	0.018	0.042	LHS
7	05 Feb 14	74.968	0.60	0.60	0.050	0.360	0.018	0.042	LHS
8	05 Feb 14	77.785	0.60	0.70	0.050	0.420	0.021	0.049	LHS
9	05 Feb 14	79.165	0.80	0.60	0.050	0.480	0.024	0.056	LHS
10	05 Feb 14	79.167	0.90	0.90	0.050	0.810	0.041	0.095	LHS
11	05 Feb 14	89.770	0.60	0.50	0.050	0.300	0.015	0.035	RHS
12	07 Feb 14	121.645	0.70	0.50	0.050	0.350	0.018	0.042	LHS
13	07 Feb 14	121.650	0.70	0.40	0.050	0.280	0.014	0.032	RHS
14	07 Feb 14	121.652	0.50	0.40	0.050	0.200	0.010	0.023	RHS
15	07 Feb 14	121.710	0.70	0.50	0.050	0.350	0.018	0.042	LHS
16	07 Feb 14	121.715	0.40	0.60	0.050	0.240	0.012	0.028	LHS
17	07 Feb 14	121.720	0.70	0.80	0.050	0.560	0.028	0.065	LHS
18	07 Feb 14	121.790	0.70	0.60	0.050	0.420	0.021	0.049	LHS
19	07 Feb 14	121.799	0.50	0.60	0.050	0.300	0.015	0.035	LHS
20	07 Feb 14	121.811	0.70	0.60	0.050	0.420	0.021	0.049	LHS
21	07 Feb 14	121.813	0.70	0.80	0.050	0.560	0.028	0.065	LHS
22	07 Feb 14	121.815	0.60	0.70	0.050	0.420	0.021	0.049	LHS
23	07 Feb 14	121.825	0.80	0.50	0.050	0.400	0.020	0.046	LHS
24	07 Feb 14	121.878	0.90	0.90	0.050	0.810	0.041	0.095	LHS
25	07 Feb 14	121.879	0.70	0.50	0.050	0.350	0.018	0.042	LHS
26	07 Feb 14	122.355	0.60	0.50	0.050	0.300	0.015	0.035	LHS
27	07 Feb 14	123.691	0.50	0.50	0.050	0.250	0.013	0.030	RHS
28	07 Feb 14	123.853	0.90	0.70	0.050	0.630	0.032	0.074	RHS
29	07 Feb 14	123.735	0.60	0.70	0.050	0.420	0.021	0.049	LHS
30	07 Feb 14	125.127	0.60	0.50	0.050	0.300	0.015	0.035	LHS
CARRIED FORWARD:						79.471	3.994	9.286	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	79.471	3.994	9.286	
31	13 Feb 14	72.725	0.50	0.70	0.050	0.350	0.018	0.042	LHS
32	13 Feb 14	72.727	0.80	0.80	0.050	0.640	0.032	0.074	LHS
33	13 Feb 14	72.732	0.40	0.70	0.050	0.280	0.014	0.032	LHS
34	13 Feb 14	72.745	0.60	0.60	0.050	0.360	0.018	0.042	LHS
35	13 Feb 14	72.749	0.90	0.50	0.050	0.450	0.023	0.053	LHS
36	13 Feb 14	72.787	0.70	0.60	0.050	0.420	0.021	0.049	LHS
37	13 Feb 14	72.790	0.60	0.70	0.050	0.420	0.021	0.049	LHS
38	13 Feb 14	72.795	0.70	0.50	0.050	0.350	0.018	0.042	LHS
39	13 Feb 14	72.810	0.70	0.50	0.050	0.350	0.018	0.042	LHS
40	13 Feb 14	72.815	0.50	0.70	0.050	0.350	0.018	0.042	LHS
41	13 Feb 14	72.817	0.60	0.70	0.050	0.420	0.021	0.049	LHS
42	13 Feb 14	72.825	0.80	0.90	0.050	0.720	0.036	0.084	LHS
43	13 Feb 14	72.829	0.60	0.50	0.050	0.300	0.015	0.035	LHS
44	18 Feb 14	95.530	0.50	0.60	0.050	0.300	0.015	0.035	LHS
45	18 Feb 14	95.532	0.30	0.70	0.050	0.210	0.011	0.026	LHS
46	18 Feb 14	95.556	0.70	0.50	0.050	0.350	0.018	0.042	LHS
47	18 Feb 14	100.699	0.50	0.40	0.050	0.200	0.010	0.023	LHS
48	18 Feb 14	100.700	0.60	0.80	0.050	0.480	0.024	0.056	LHS
49	18 Feb 14	100.705	0.60	0.70	0.050	0.420	0.021	0.049	LHS
50	18 Feb 14	100.710	0.60	0.70	0.050	0.420	0.021	0.049	LHS
51	18 Feb 14	100.711	0.60	0.70	0.050	0.420	0.021	0.049	LHS
52	18 Feb 14	121.800	0.70	0.60	0.050	0.420	0.021	0.049	LHS
53	18 Feb 14	121.890	0.70	0.60	0.050	0.420	0.021	0.049	LHS
54	18 Feb 14	122.480	0.50	0.50	0.050	0.250	0.013	0.030	LHS
55	18 Feb 14	122.490	0.40	0.40	0.050	0.160	0.008	0.019	LHS
56	18 Feb 14	123.440	0.90	0.90	0.050	0.810	0.041	0.095	LHS
57	18 Feb 14	123.463	0.40	0.70	0.050	0.280	0.014	0.032	LHS
58	18 Feb 14	123.468	0.70	0.50	0.050	0.350	0.018	0.042	RHS
59	18 Feb 14	123.620	0.40	0.60	0.050	0.240	0.012	0.028	LHS
60	18 Feb 14	123.710	0.50	0.60	0.050	0.300	0.015	0.035	LHS
CARRIED FORWARD:						90.911	4.571	10.629	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	90.911	4.571	10.629	
61	20 Feb 14	72.831	0.60	0.50	0.050	0.300	0.015	0.035	LHS
62	20 Feb 14	72.833	0.60	0.40	0.050	0.240	0.012	0.028	LHS
63	20 Feb 14	72.840	0.70	0.60	0.050	0.420	0.021	0.049	LHS
64	20 Feb 14	72.855	0.60	0.70	0.050	0.420	0.021	0.049	LHS
65	20 Feb 14	72.870	0.60	0.80	0.050	0.480	0.024	0.056	LHS
66	20 Feb 14	72.875	0.60	0.70	0.050	0.420	0.021	0.049	LHS
67	20 Feb 14	72.880	0.70	0.40	0.050	0.280	0.014	0.032	LHS
68	20 Feb 14	72.887	0.90	0.80	0.050	0.720	0.036	0.084	LHS
69	20 Feb 14	72.890	0.40	0.80	0.050	0.320	0.016	0.037	LHS
70	20 Feb 14	72.895	0.50	0.70	0.050	0.350	0.018	0.042	LHS
71	20 Feb 14	72.900	0.40	0.60	0.050	0.240	0.012	0.028	LHS
72	20 Feb 14	72.910	0.60	0.50	0.050	0.300	0.015	0.035	LHS
73	20 Feb 14	72.927	0.30	0.60	0.050	0.180	0.009	0.021	LHS
74	20 Feb 14	72.940	0.80	0.90	0.050	0.720	0.036	0.084	LHS
75	21 Feb 14	73.050	0.90	0.90	0.050	0.810	0.041	0.095	LHS
76	21 Feb 14	73.350	0.50	0.60	0.050	0.300	0.015	0.035	RHS
77	21 Feb 14	73.357	0.60	0.70	0.050	0.420	0.021	0.049	RHS
78	21 Feb 14	74.550	0.80	0.90	0.050	0.720	0.036	0.084	RHS
79	21 Feb 14	74.557	0.60	0.50	0.050	0.300	0.015	0.035	LHS
80	21 Feb 14	74.561	0.80	0.60	0.050	0.480	0.024	0.056	RHS
81	21 Feb 14	74.565	0.80	0.90	0.050	0.720	0.036	0.084	RHS
82	21 Feb 14	75.080	0.60	0.70	0.050	0.420	0.021	0.049	RHS
83	21 Feb 14	75.085	0.60	0.80	0.050	0.480	0.024	0.056	RHS
84	21 Feb 14	75.087	0.60	0.80	0.050	0.480	0.024	0.056	RHS
85	21 Feb 14	75.090	0.60	0.70	0.050	0.420	0.021	0.049	LHS
86	21 Feb 14	75.095	0.90	0.80	0.050	0.720	0.036	0.084	LHS
87	21 Feb 14	123.750	0.80	0.50	0.050	0.400	0.020	0.046	RHS
88	21 Feb 14	123.755	0.70	0.50	0.050	0.350	0.018	0.042	RHS
89	21 Feb 14	123.690	0.50	0.50	0.050	0.250	0.013	0.030	RHS
90	21 Feb 14	123.693	0.90	0.60	0.050	0.540	0.027	0.063	RHS
CARRIED FORWARD:						104.111	5.233	12.171	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	11.490	0.576	1.338	
1	05 Feb 14	128.525	0.90	0.80	0.050	0.720	0.036	0.084	LHS
2	05 Feb 14	128.530	0.90	0.60	0.050	0.540	0.027	0.063	LHS
3	05 Feb 14	128.540	0.50	0.70	0.050	0.350	0.018	0.042	LHS
4	05 Feb 14	128.570	0.80	0.50	0.050	0.400	0.020	0.046	LHS
5	05 Feb 14	128.574	0.40	0.60	0.050	0.240	0.012	0.028	LHS
6	05 Feb 14	128.578	0.80	0.50	0.050	0.400	0.020	0.046	LHS
7	05 Feb 14	128.580	0.70	0.70	0.050	0.490	0.025	0.058	LHS
8	05 Feb 14	128.590	0.60	0.70	0.050	0.420	0.021	0.049	LHS
9	07 Feb 14	137.615	0.60	0.70	0.050	0.420	0.021	0.049	RHS
10	07 Feb 14	137.617	0.60	0.50	0.050	0.300	0.015	0.035	LHS
11	07 Feb 14	137.618	0.40	0.50	0.050	0.200	0.010	0.023	LHS
12	07 Feb 14	137.720	0.60	0.80	0.050	0.480	0.024	0.056	LHS
13	07 Feb 14	137.725	0.60	0.70	0.050	0.420	0.021	0.049	RHS
14	07 Feb 14	137.733	0.60	0.50	0.050	0.300	0.015	0.035	LHS
15	07 Feb 14	137.736	0.60	0.70	0.050	0.420	0.021	0.049	LHS
16	07 Feb 14	137.738	0.80	0.40	0.050	0.320	0.016	0.037	LHS
17	07 Feb 14	137.830	0.70	0.60	0.050	0.420	0.021	0.049	LHS
18	07 Feb 14	137.836	0.40	0.50	0.050	0.200	0.010	0.023	LHS
19	07 Feb 14	137.838	0.40	0.60	0.050	0.240	0.012	0.028	RHS
20	07 Feb 14	137.840	0.60	0.70	0.050	0.420	0.021	0.049	LHS
21	07 Feb 14	137.847	0.60	0.70	0.050	0.420	0.021	0.049	LHS
22	10 Feb 14	137.994	0.60	0.50	0.050	0.300	0.015	0.035	LHS
23	10 Feb 14	137.990	0.60	0.70	0.050	0.420	0.021	0.049	LHS
24	10 Feb 14	137.730	0.70	0.50	0.050	0.350	0.018	0.042	LHS
25	10 Feb 14	137.800	0.80	0.50	0.050	0.400	0.020	0.046	LHS
26	10 Feb 14	137.970	0.70	0.60	0.050	0.420	0.021	0.049	LHS
27	10 Feb 14	137.975	0.60	0.40	0.050	0.240	0.012	0.028	LHS
28	10 Feb 14	137.980	0.50	0.60	0.050	0.300	0.015	0.035	LHS
29	10 Feb 14	138.010	0.40	0.60	0.050	0.240	0.012	0.028	LHS
30	10 Feb 14	138.300	0.50	0.60	0.050	0.300	0.015	0.035	LHS
CARRIED FORWARD:						22.580	1.132	2.632	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	22.580	1.132	2.632	
31	10 Feb 14	128.612	0.90	0.60	0.050	0.540	0.027	0.063	LHS
32	10 Feb 14	128.620	0.60	0.50	0.050	0.300	0.015	0.035	LHS
33	10 Feb 14	128.624	0.60	0.70	0.050	0.420	0.021	0.049	LHS
34	10 Feb 14	128.625	0.70	0.60	0.050	0.420	0.021	0.049	LHS
35	10 Feb 14	128.628	0.60	0.70	0.050	0.420	0.021	0.049	LHS
36	10 Feb 14	128.750	0.90	0.70	0.050	0.630	0.032	0.074	LHS
37	10 Feb 14	128.757	0.60	0.80	0.050	0.480	0.024	0.056	LHS
38	10 Feb 14	128.763	0.50	0.90	0.050	0.450	0.023	0.053	LHS
39	13 Feb 14	137.624	0.40	0.60	0.050	0.240	0.012	0.028	LHS
40	13 Feb 14	137.705	0.60	0.60	0.050	0.360	0.018	0.042	LHS
41	13 Feb 14	137.730	0.80	0.60	0.050	0.480	0.024	0.056	LHS
42	13 Feb 14	137.731	0.60	0.80	0.050	0.480	0.024	0.056	LHS
43	13 Feb 14	139.690	0.70	0.50	0.050	0.350	0.018	0.042	LHS
44	13 Feb 14	139.970	0.90	0.80	0.050	0.720	0.036	0.084	RHS
45	13 Feb 14	144.420	0.90	0.80	0.050	0.720	0.036	0.084	RHS
46	13 Feb 14	144.421	0.50	0.60	0.050	0.300	0.015	0.035	RHS
47	13 Feb 14	149.330	0.60	0.80	0.050	0.480	0.024	0.056	LHS
48	13 Feb 14	149.330	0.40	0.60	0.050	0.240	0.012	0.028	RHS
49	13 Feb 14	149.330	0.70	0.50	0.050	0.350	0.018	0.042	RHS
50	13 Feb 14	149.335	0.60	0.80	0.050	0.480	0.024	0.056	LHS
51	13 Feb 14	149.340	0.80	0.60	0.050	0.480	0.024	0.056	RHS
52	17 Feb 14	149.350	0.70	0.60	0.050	0.420	0.021	0.049	RHS
53	17 Feb 14	149.356	0.60	0.70	0.050	0.420	0.021	0.049	RHS
54	17 Feb 14	149.370	0.60	0.40	0.050	0.240	0.012	0.028	RHS
55	17 Feb 14	149.371	0.80	0.60	0.050	0.480	0.024	0.056	RHS
56	17 Feb 14	149.410	0.60	0.50	0.050	0.300	0.015	0.035	RHS
57	17 Feb 14	149.420	0.70	0.50	0.050	0.350	0.018	0.042	LHS
58	17 Feb 14	149.428	0.40	0.60	0.050	0.240	0.012	0.028	RHS
59	17 Feb 14	149.431	0.80	0.50	0.050	0.400	0.020	0.046	RHS
60	17 Feb 14	149.438	0.80	0.60	0.050	0.480	0.024	0.056	LHS
CARRIED FORWARD:						35.250	1.768	4.114	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	35.250	1.768	4.114	
61	18 Feb 14	137.974	0.70	0.60	0.050	0.420	0.021	0.049	LHS
62	18 Feb 14	137.978	0.60	0.50	0.050	0.300	0.015	0.035	LHS
63	18 Feb 14	137.990	0.60	0.50	0.050	0.300	0.015	0.035	LHS
64	18 Feb 14	138.006	0.70	0.60	0.050	0.420	0.021	0.049	LHS
65	18 Feb 14	138.010	0.90	0.70	0.050	0.630	0.032	0.074	LHS
66	18 Feb 14	138.012	0.90	0.50	0.050	0.450	0.023	0.053	LHS
67	18 Feb 14	140.060	0.90	0.09	0.050	0.081	0.004	0.009	LHS
68	18 Feb 14	140.083	0.50	0.60	0.050	0.300	0.015	0.035	RHS
69	18 Feb 14	140.168	0.40	0.70	0.050	0.280	0.014	0.032	RHS
70	18 Feb 14	140.174	0.70	0.50	0.050	0.350	0.018	0.042	RHS
71	18 Feb 14	140.200	0.70	0.50	0.050	0.350	0.018	0.042	RHS
72	18 Feb 14	140.220	0.60	0.40	0.050	0.240	0.012	0.028	RHS
73	18 Feb 14	140.280	0.60	0.80	0.050	0.480	0.024	0.056	RHS
74	18 Feb 14	140.282	0.60	0.70	0.050	0.420	0.021	0.049	RHS
75	18 Feb 14	140.290	0.60	0.70	0.050	0.420	0.021	0.049	RHS
76	18 Feb 14	140.300	0.60	0.80	0.050	0.480	0.024	0.056	RHS
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						41.171	2.066	4.807	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	48.580	2.445	5.679	
1	05 Feb 14	9.287	0.40	0.60	0.050	0.200	0.010	0.023	LHS
2	05 Feb 14	9.290	0.70	0.60	0.050	0.420	0.021	0.049	RHS
3	05 Feb 14	9.335	0.60	0.80	0.050	0.300	0.015	0.035	LHS
4	05 Feb 14	9.335	0.60	0.80	0.050	0.560	0.028	0.065	LHS
5	05 Feb 14	9.340	0.50	0.60	0.050	0.720	0.036	0.084	LHS
6	05 Feb 14	9.470	0.60	0.60	0.050	0.400	0.020	0.046	LHS
7	07 Feb 14	10.945	0.90	0.90	0.050	0.350	0.018	0.042	LHS
8	07 Feb 14	10.950	0.80	0.70	0.050	0.420	0.021	0.049	LHS
9	07 Feb 14	11.070	0.60	0.70	0.050	0.420	0.021	0.049	LHS
10	07 Feb 14	11.347	0.40	0.60	0.050	0.480	0.024	0.056	LHS
11	07 Feb 14	11.350	0.50	0.40	0.050	0.420	0.021	0.049	LHS
12	07 Feb 14	11.355	0.60	0.70	0.050	0.720	0.036	0.084	LHS
13	07 Feb 14	11.387	0.50	0.60	0.050	0.240	0.012	0.028	LHS
14	07 Feb 14	11.480	0.70	0.80	0.050	0.420	0.021	0.049	LHS
15	07 Feb 14	11.487	0.90	0.80	0.050	0.480	0.024	0.056	LHS
16	07 Feb 14	11.490	0.80	0.50	0.050	0.480	0.024	0.056	RHS
17	07 Feb 14	11.550	0.60	0.70	0.050	0.300	0.015	0.035	LHS
18	07 Feb 14	11.660	0.70	0.60	0.050	0.360	0.018	0.042	RHS
19	07 Feb 14	11.662	0.60	0.50	0.050	0.480	0.024	0.056	LHS
20	07 Feb 14	11.644	0.60	0.70	0.050	0.280	0.014	0.032	RHS
21	10 Feb 14	12.773	0.80	0.60	0.050	0.420	0.021	0.049	LHS
22	10 Feb 14	12.775	0.40	0.70	0.050	0.420	0.021	0.049	LHS
23	10 Feb 14	12.789	0.80	0.80	0.050	0.300	0.015	0.035	LHS
24	10 Feb 14	13.055	0.60	0.80	0.050	0.560	0.028	0.065	LHS
25	10 Feb 14	13.090	0.60	0.70	0.050	0.420	0.021	0.049	LHS
26	10 Feb 14	13.100	0.90	0.80	0.050	0.240	0.012	0.028	RHS
27	10 Feb 14	13.950	0.70	0.50	0.050	0.640	0.032	0.074	LHS
28	10 Feb 14	13.950	0.70	0.60	0.050	0.720	0.036	0.084	RHS
29	10 Feb 14	13.953	0.60	0.70	0.050	0.810	0.041	0.095	LHS
30	10 Feb 14	17.340	0.80	0.90	0.050	0.420	0.021	0.049	LHS
CARRIED FORWARD:						61.980	3.116	7.241	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	61.980	3.116	7.241	
31	13 Feb 14	9.457	0.60	0.50	0.050	0.350	0.018	0.042	LHS
32	13 Feb 14	9.650	0.60	0.70	0.050	0.420	0.021	0.049	LHS
33	13 Feb 14	9.657	0.60	0.50	0.050	0.420	0.021	0.049	LHS
34	13 Feb 14	9.660	0.60	0.70	0.050	0.560	0.028	0.065	LHS
35	13 Feb 14	9.665	0.70	0.50	0.050	0.420	0.021	0.049	LHS
36	13 Feb 14	9.670	0.40	0.60	0.050	0.560	0.028	0.065	LHS
37	13 Feb 14	9.675	0.90	0.80	0.050	0.300	0.015	0.035	LHS
38	13 Feb 14	9.677	0.90	0.70	0.050	0.420	0.021	0.049	LHS
39	13 Feb 14	9.680	0.50	0.70	0.050	0.300	0.015	0.035	LHS
40	13 Feb 14	9.685	0.40	0.60	0.050	0.420	0.021	0.049	LHS
41	15 Feb 14	9.850	0.50	0.70	0.050	0.350	0.018	0.042	LHS
42	15 Feb 14	9.950	0.60	0.70	0.050	0.240	0.012	0.028	RHS
43	15 Feb 14	9.957	0.70	0.60	0.050	0.720	0.036	0.084	RHS
44	15 Feb 14	9.960	0.70	0.80	0.050	0.630	0.032	0.074	LHS
45	15 Feb 14	9.965	0.60	0.70	0.050	0.350	0.018	0.042	RHS
46	15 Feb 14	10.715	0.80	0.70	0.050	0.240	0.012	0.028	RHS
47	15 Feb 14	10.720	0.60	0.70	0.050	0.350	0.018	0.042	RHS
48	15 Feb 14	10.730	0.60	0.50	0.050	0.420	0.021	0.049	RHS
49	15 Feb 14	10.747	0.70	0.60	0.050	0.420	0.021	0.049	LHS
50	15 Feb 14	10.750	0.60	0.70	0.050	0.560	0.028	0.065	LHS
51	15 Feb 14	10.865	0.70	0.60	0.050	0.420	0.021	0.049	RHS
52	15 Feb 14	10.870	0.60	0.90	0.050	0.560	0.028	0.065	RHS
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						71.410	3.590	8.345	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	30.110	1.513	3.518	
1	05 Feb 14	32.950	0.60	0.70	0.050	0.420	0.021	0.049	LHS
2	05 Feb 14	32.957	0.80	0.60	0.050	0.480	0.024	0.056	RHS
3	07 Feb 14	52.050	0.50	0.90	0.050	0.450	0.023	0.053	LHS
4	07 Feb 14	52.055	0.60	0.70	0.050	0.420	0.021	0.049	LHS
5	07 Feb 14	52.070	0.50	0.60	0.050	0.300	0.015	0.035	LHS
6	07 Feb 14	52.087	0.60	0.70	0.050	0.420	0.021	0.049	LHS
7	07 Feb 14	52.250	0.60	0.70	0.050	0.420	0.021	0.049	LHS
8	07 Feb 14	52.253	0.90	0.70	0.050	0.630	0.032	0.074	LHS
9	07 Feb 14	52.543	0.90	0.90	0.050	0.810	0.041	0.095	LHS
10	07 Feb 14	53.540	0.60	0.80	0.050	0.480	0.024	0.056	LHS
11	10 Feb 14	56.520	0.60	0.90	0.050	0.540	0.027	0.063	LHS
12	10 Feb 14	56.990	0.60	0.70	0.050	0.420	0.021	0.049	LHS
13	10 Feb 14	56.992	0.60	0.60	0.050	0.360	0.018	0.042	LHS
14	10 Feb 14	56.993	0.90	0.70	0.050	0.630	0.032	0.074	LHS
15	10 Feb 14	56.995	0.90	0.80	0.050	0.720	0.036	0.084	LHS
16	10 Feb 14	56.997	0.60	0.50	0.050	0.300	0.015	0.035	LHS
17	10 Feb 14	56.998	0.70	0.90	0.050	0.630	0.032	0.074	LHS
18	10 Feb 14	57.347	0.60	0.90	0.050	0.540	0.027	0.063	LHS
19	10 Feb 14	57.350	0.90	0.60	0.050	0.540	0.027	0.063	LHS
20	10 Feb 14	58.145	0.60	0.80	0.050	0.480	0.024	0.056	LHS
21	10 Feb 14	58.147	0.90	0.70	0.050	0.630	0.032	0.074	LHS
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						40.730	2.047	4.760	

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	899.99	899.99
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	184.53	105.96	290.49
	502	Jalan Beaufort-Menumbok	20.07	46.03	66.10
Sipitang	01	Jalan Kota Kinabalu-Sindumin	29.36	31.21	60.57
Kuala Penyu	502	Jalan Beaufort-Menumbok	67.62	31.08	98.70
TOTAL			301.58	1,114.27	1,415.85

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	-	-	-
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	-	-
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JAN :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	899.99	899.99
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	899.99	899.99

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	03 Feb 14	3.250	7.20	0.90	6.48	RHS
2	03 Feb 14	3.975	9.20	1.00	9.20	RHS
3	03 Feb 14	3.890	6.80	1.20	8.16	RHS
4	03 Feb 14	3.880	17.20	1.00	17.20	RHS
5	03 Feb 14	3.878	15.60	1.20	18.72	RHS
6	03 Feb 14	3.486	7.20	1.30	9.36	LHS
7	03 Feb 14	3.497	5.30	1.40	7.42	LHS
8	03 Feb 14	3.150	6.20	1.40	8.68	LHS
9	03 Feb 14	3.156	5.00	1.30	6.50	LHS
10	03 Feb 14	3.161	7.30	1.20	8.76	LHS
11	03 Feb 14	3.195	6.00	1.10	6.60	LHS
12	05 Feb 14	3.205	11.10	1.20	13.32	LHS
13	05 Feb 14	4.063	18.60	1.40	26.04	LHS
14	05 Feb 14	4.067	7.70	1.50	11.55	LHS
15	05 Feb 14	4.075	12.70	1.30	16.51	LHS
16	05 Feb 14	4.082	6.10	1.30	7.93	LHS
17	05 Feb 14	4.095	8.30	1.20	9.96	LHS
18	05 Feb 14	4.096	7.90	0.30	2.37	LHS
19	05 Feb 14	4.096	5.40	1.20	6.48	LHS
20	05 Feb 14	4.106	5.40	1.10	5.94	LHS
21	05 Feb 14	4.116	10.90	1.20	13.08	LHS
22	08 Feb 14	4.128	9.00	1.00	9.00	LHS
23	08 Feb 14	4.138	10.10	1.20	12.12	LHS
24	08 Feb 14	4.145	7.60	1.40	10.64	LHS
25	08 Feb 14	4.137	6.90	1.30	8.97	RHS
26	08 Feb 14	4.124	13.20	1.40	18.48	RHS
27	08 Feb 14	4.103	7.50	1.50	11.25	RHS
28	08 Feb 14	4.094	13.30	1.50	19.95	RHS
29	08 Feb 14	34.120	11.10	1.30	14.43	LHS
30	08 Feb 14	34.990	6.00	1.00	6.00	RHS
CARRIED FORWARD :					331.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					331.10	
31	10 Feb 14	5.823	7.00	1.50	10.50	LHS
32	10 Feb 14	8.825	13.40	1.20	16.08	RHS
33	10 Feb 14	8.903	5.30	1.60	8.48	RHS
34	10 Feb 14	8.950	9.20	1.30	11.96	RHS
35	10 Feb 14	8.937	5.10	1.20	6.12	RHS
36	10 Feb 14	5.926	5.00	1.10	5.50	RHS
37	10 Feb 14	20.190	5.00	3.00	15.00	LHS
38	10 Feb 14	20.405	5.30	0.70	3.71	RHS
39	10 Feb 14	20.920	5.10	1.50	7.65	LHS
40	10 Feb 14	20.812	7.00	1.40	9.80	LHS
41	12 Feb 14	20.855	13.10	1.10	14.41	LHS
42	12 Feb 14	20.403	8.50	1.40	11.90	LHS
43	12 Feb 14	20.444	9.40	0.80	7.52	RHS
44	12 Feb 14	20.440	7.10	1.00	7.10	RHS
45	12 Feb 14	20.433	11.30	0.80	9.04	RHS
46	12 Feb 14	20.433	11.00	1.10	12.10	RHS
47	12 Feb 14	20.415	10.60	0.90	9.54	RHS
48	12 Feb 14	20.310	26.70	1.20	32.04	LHS
49	12 Feb 14	20.340	7.60	1.00	7.60	LHS
50	14 Feb 14	20.347	5.70	0.70	3.99	LHS
51	14 Feb 14	20.356	7.80	1.10	8.58	LHS
52	14 Feb 14	20.356	5.80	1.00	5.80	LHS
53	14 Feb 14	20.057	15.30	1.20	18.36	LHS
54	14 Feb 14	20.750	6.90	1.20	8.28	LHS
55	14 Feb 14	20.080	6.00	1.20	7.20	LHS
56	14 Feb 14	20.086	8.20	1.20	9.84	LHS
57	14 Feb 14	20.101	6.50	1.00	6.50	LHS
58	14 Feb 14	20.107	12.60	1.20	15.12	LHS
59	14 Feb 14	34.496	6.30	1.10	6.93	RHS
60	14 Feb 14	34.810	5.20	1.70	8.84	LHS
CARRIED FORWARD :					636.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					636.59	
61	18 Feb 14	34.850	7.00	1.30	9.10	LHS
62	18 Feb 14	34.860	18.70	1.10	20.57	LHS
63	18 Feb 14	34.880	5.10	1.20	6.12	LHS
64	18 Feb 14	20.556	7.20	1.00	7.20	RHS
65	18 Feb 14	20.550	10.80	1.20	12.96	RHS
66	18 Feb 14	3.780	8.10	1.10	8.91	RHS
67	18 Feb 14	3.780	9.40	1.40	13.16	RHS
68	18 Feb 14	3.772	5.50	1.20	6.60	RHS
69	18 Feb 14	3.766	6.20	1.20	7.44	RHS
70	20 Feb 14	16.723	8.80	1.40	12.32	LHS
71	20 Feb 14	16.903	6.40	1.20	7.68	LHS
72	20 Feb 14	16.920	6.40	0.80	5.12	LHS
73	20 Feb 14	17.895	10.30	1.30	13.39	LHS
74	20 Feb 14	17.880	6.30	1.30	8.19	RHS
75	20 Feb 14	17.838	5.10	1.20	6.12	RHS
76	20 Feb 14	17.822	5.00	1.10	5.50	RHS
77	24 Feb 14	17.815	5.70	0.70	3.99	RHS
78	24 Feb 14	17.785	5.20	1.20	6.24	RHS
79	24 Feb 14	17.778	6.00	1.20	7.20	RHS
80	24 Feb 14	17.718	8.00	1.20	9.60	RHS
81	24 Feb 14	17.710	9.30	1.20	11.16	RHS
82	24 Feb 14	20.650	9.10	1.20	10.92	RHS
83	24 Feb 14	20.650	14.40	1.30	18.72	RHS
84	24 Feb 14	34.594	5.00	1.00	5.00	RHS
85	24 Feb 14	34.563	8.30	1.30	10.79	RHS
86	24 Feb 14	34.528	7.80	1.20	9.36	RHS
87	24 Feb 14	34.525	8.00	1.20	9.60	RHS
88	24 Feb 14	34.508	8.70	1.20	10.44	RHS
TOTAL :					899.99	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	0.00	0.00
TOTAL				0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JANUARY 2014 :					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	184.53	105.96	290.49
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	20.07	31.21	51.28
3	Beaufort	502	Jalan Beaufort - Menumbok	29.36	46.03	75.39
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	67.62	31.08	98.70
TOTAL				301.58	214.28	515.86

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					184.53	
1	05 Feb 14	72.820	1.30	1.90	2.47	LHS
2	05 Feb 14	74.947	1.30	9.90	12.87	LHS
3	05 Feb 14	75.830	7.80	1.20	9.36	LHS
4	05 Feb 14	81.950	1.70	2.50	4.25	LHS
5	05 Feb 14	89.775	1.70	1.40	2.38	RHS
6	05 Feb 14	95.550	1.90	1.90	3.61	LHS
7	05 Feb 14	95.554	1.70	1.60	2.72	LHS
8	07 Feb 14	100.470	2.30	1.20	2.76	LHS
9	07 Feb 14	100.690	1.10	1.00	1.10	LHS
10	07 Feb 14	100.695	4.80	1.00	4.80	LHS
11	10 Feb 14	117.435	1.20	1.00	1.20	LHS
12	10 Feb 14	121.640	1.00	1.00	1.00	LHS
13	10 Feb 14	121.641	1.30	1.80	2.34	LHS
14	10 Feb 14	121.740	1.90	1.80	3.42	LHS
15	10 Feb 14	122.340	1.00	1.00	1.00	LHS
16	10 Feb 14	122.341	1.50	1.20	1.80	LHS
17	10 Feb 14	123.436	1.50	1.50	2.25	LHS
18	10 Feb 14	123.715	1.10	1.60	1.76	LHS
19	10 Feb 14	74.921	1.50	5.70	8.55	LHS
20	13 Feb 14	75.600	1.00	5.00	5.00	LHS
21	13 Feb 14	77.456	1.80	1.20	2.16	RHS
22	13 Feb 14	80.987	1.20	4.30	5.16	LHS
23	13 Feb 14	84.275	1.00	5.70	5.70	LHS
24	13 Feb 14	98.170	5.00	1.20	6.00	LHS
25	13 Feb 14	98.735	5.30	1.00	5.30	RHS
26	13 Feb 14	99.636	3.50	2.00	7.00	LHS
27						
28						
29						
30						
TOTAL:					290.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					20.07	
1	05 Feb 14	126.900	5.40	1.00	5.40	LHS
2	05 Feb 14	129.012	1.90	2.90	5.51	LHS
3	18 Feb 14	137.620	4.20	1.10	4.62	LHS
4	18 Feb 14	137.640	1.10	1.30	1.43	LHS
5	18 Feb 14	137.710	3.80	1.10	4.18	LHS
6	18 Feb 14	137.720	1.20	1.70	2.04	LHS
7	18 Feb 14	137.970	7.30	1.10	8.03	LHS
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					51.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUKOK

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					29.36	
1	05 Feb 14	2.250	1.80	6.40	11.52	RHS
2	05 Feb 14	2.371	1.30	2.20	2.86	LHS
3	05 Feb 14	2.740	1.70	2.10	3.57	LHS
4	05 Feb 14	3.700	1.60	2.80	4.48	LHS
5	05 Feb 14	4.474	2.60	8.40	21.84	LHS
6	05 Feb 14	4.580	1.60	1.10	1.76	LHS
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					75.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					67.62	
1	05 Feb 14	52.210	1.90	2.20	4.18	LHS
2	05 Feb 14	53.987	1.00	2.70	2.70	LHS
3	05 Feb 14	53.990	1.10	2.90	3.19	RHS
4	05 Feb 14	55.545	1.40	6.50	9.10	LHS
5	05 Feb 14	56.350	1.00	2.90	5.51	LHS
6	05 Feb 14	57.345	1.90	2.90	3.50	RHS
7	05 Feb 14	58.187	1.00	3.50	2.90	LHS
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					98.70	

DISTRICT : KOTA KINABALU
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 6.020 (MEDIAN)
KM 7.780

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 77.330 - LHS
KM 79.090

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 77.400 - LHS
KM 79.160

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	428.27	4,505.80	4,934.07
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	748.00	748.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	1,497.00	1,497.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	1,886.67	1,886.67
	01	Jalan Kota Kinabalu-Sindumin	0.00	6,700.00	6,700.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	3,000.00	3,000.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	1,565.00	1,565.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	160.00	160.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	0.00	1,008.00	1,008.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	89.79	171.65	261.44
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	210.06	246.00	456.06
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	185.75	172.58	358.33
Beaufort	01	Jalan Kota Kinabalu-Sindumin	3,895.49	6,885.47	10,780.96
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	266.32	266.32
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00
TOTAL			4,809.36	28,812.49	33,621.85

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	478.27	4,505.80	4,984.07
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	-	748.00	748.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	-	-	-
TOTAL				478.27	5,253.80	5,732.07

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					478.27	
1	04 Feb 14	68.080 - 68.270	190.00	1.00	190.00	LHS
2	04 Feb 14	68.694 - 68.785	91.00	1.00	91.00	LHS
3	05 Feb 14	69.098 - 69.180	82.00	1.00	82.00	LHS
4	05 Feb 14	72.580 - 72.717	41.10	1.00	41.10	MID
5	05 Feb 14	72.580	91.20	1.00	91.20	ROUNDAABOUT
6	10 Feb 14	72.590 - 72.923	47.20	1.00	47.20	MID
7	10 Feb 14	73.080 - 73.180	100.00	1.00	100.00	RHS
8	10 Feb 14	73.270 - 73.379	109.00	1.00	109.00	LHS
9	10 Feb 14	73.370 - 73.469	99.00	1.00	99.00	LHS
10	11 Feb 14	73.470 - 73.565	95.00	1.00	95.00	LHS
11	11 Feb 14	73.570 - 73.655	85.00	1.00	85.00	LHS
12	11 Feb 14	73.190 - 73.770	580.00	1.00	580.00	RHS
13	11 Feb 14	73.670 - 74.750	1008.00	1.00	1,008.00	LHS
14	12 Feb 14	73.770 - 74.480	710.00	1.00	710.00	RHS
15	12 Feb 14	74.480 - 74.557	77.00	1.00	77.00	RHS
16	12 Feb 14	74.480	32.00	1.00	32.00	ROUNDAABOUT
17	21 Feb 14	74.480 - 74.580	100.00	1.00	100.00	LHS
18	21 Feb 14	74.580 - 74.630	50.00	1.00	50.00	LHS
19	21 Feb 14	74.630 - 74.680	50.00	1.00	50.00	LHS
20	22 Feb 14	74.680 - 74.700	20.00	1.00	20.00	MID
21	22 Feb 14	74.680	32.00	1.00	32.00	ROUNDAABOUT
22	22 Feb 14	74.680 - 75.480	80.00	1.00	80.00	RHS
23	22 Feb 14	74.780 - 74.808	28.00	1.00	28.00	MID
24	24 Feb 14	74.789 - 75.030	232.00	1.00	232.00	RHS
25	24 Feb 14	74.795 - 74.846	42.50	1.00	42.50	MID
26	24 Feb 14	75.080	96.90	1.00	96.90	ROUNDAABOUT
27	24 Feb 14	75.030 - 75.530	66.90	1.00	66.90	MID
28	24 Feb 14	75.540 - 75.810	270.00	1.00	270.00	RHS
29						
30						
BALANCE END OF FEB :					4,984.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	14 Feb 14	119.880 - 119.895	15.00	1.00	15.00	LHS
2	14 Feb 14	119.900 - 119.915	15.00	1.00	15.00	LHS
3	14 Feb 14	120.400 - 120.590	190.00	1.00	190.00	LHS
4	17 Feb 14	120.400 - 120.590	190.00	1.00	190.00	RHS
5	17 Feb 14	120.590 - 120.670	160.00	1.00	160.00	MID
6	17 Feb 14	120.615 - 120.705	18.00	1.00	18.00	MID
7	17 Feb 14	120.618 - 120.698	160.00	1.00	160.00	MID
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					748.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF FEB :					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	1,886.67	1,886.67
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	1,497.00	1,497.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	3,383.67	3,383.67

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	05 Feb 2014	4.944	6.00	6.90	41.40	Median
2	05 Feb 2014	4.958	10.00	1.80	18.00	RHS
3	05 Feb 2014	4.500	20.00	1.50	30.00	RHS
4	05 Feb 2014	4.527	80.00	1.50	120.00	RHS
5	05 Feb 2014	4.615	93.00	2.00	186.00	RHS
6	05 Feb 2014	4.700	80.00	1.50	120.00	LHS
7	05 Feb 2014	4.780	86.00	2.10	180.60	LHS
8	05 Feb 2014	4.780	60.00	2.10	126.00	LHS
9	07 Feb 2014	8.900	7.00	1.00	7.00	LHS
10	07 Feb 2014	4.970	11.90	16.80	199.92	LHS
11	07 Feb 2014	4.978	16.80	2.40	40.32	RHS
12	07 Feb 2014	4.978	5.30	3.00	15.90	LHS
13	07 Feb 2014	4.962	16.00	4.00	64.00	RHS
14	07 Feb 2014	4.940	5.50	10.10	55.55	LHS
15	07 Feb 2014	4.927	15.20	1.20	18.24	RHS
16	07 Feb 2014	17.800	14.70	1.60	23.52	RHS
17	20 Feb 2014	17.900	29.50	4.70	138.65	RHS
18	20 Feb 2014	17.980	10.00	1.80	18.00	LHS
19	20 Feb 2014	17.702	18.20	1.70	30.94	LHS
20	20 Feb 2014	7.239	12.00	11.40	136.80	RHS
21	20 Feb 2014	7.321	4.30	1.90	8.17	LHS / RHS
22	20 Feb 2014	6.230	5.20	3.60	18.72	LHS / RHS
23	20 Feb 2014	5.982	8.00	4.10	32.80	LHS / RHS
24	20 Feb 2014	4.356	11.90	16.80	199.92	LHS
25	20 Feb 2014	4.978	16.80	2.40	40.32	RHS
26	20 Feb 2014	4.650	5.30	3.00	15.90	LHS
TOTAL :					1,886.67	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	12 Feb 14	3.700	100.00	1.20	120.00	RHS
2	12 Feb 14	17.300	50.00	2.00	100.00	LHS
3	12 Feb 14	19.200	50.00	2.00	100.00	RHS
4	12 Feb 14	8.200	80.00	2.00	160.00	LHS
5	13 Feb 14	8.200	60.00	1.50	90.00	RHS
6	13 Feb 14	10.250	100.00	1.20	120.00	LHS
7	13 Feb 14	10.250	120.00	1.20	144.00	RHS
8	13 Feb 14	13.120	100	1.5	150.00	LHS
9	14 Feb 14	13.120	100	1.5	150.00	RHS
10	14 Feb 14	15.200	60	2.00	120.00	LHS
11	14 Feb 14	15.200	50	1.5	75.00	RHS
12	14 Feb 14	16.000	80	1.2	96.00	LHS
13	14 Feb 14	16.000	60	1.2	72.00	RHS
CARRIED FORWARD:					1,497.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	0.00	1,008.00	1,008.00
TOTAL				0.00	1,008.00	1,008.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM JANUARY 2014 :					0.00	
1	26 Feb 14	107.780	260.00	1.80	468.00	RHS
2	27 Feb 14	108.043	70.00	2.00	140.00	LHS-RHS
3	28 Feb 14	108.119	200.00	2.00	400.00	LHS-RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,008.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	6,700.00	6,700.00
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	1,565.00	1,565.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	160.00	160.00
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	3,000.00	3,000.00
TOTAL				-	11,425.00	11,425.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	02 Feb 14	0.400	1,200.00	1.00	1,200.00	LHS - Road Kerb & P/Walkway
2	13 Feb 14	0.000	2,500.00	1.00	2,500.00	RHS - Road Kerb & P/Walkway
3	14 Feb 14	0.000	1,000.00	0.50	500.00	MEDIAN - Road Kerb
4	14 Feb 14	0.000	2,500.00	1.00	2,500.00	LHS - Road Kerb & P/Walkway
TOTAL:					6,700.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	06 Feb 14	13.020	3,130.00	0.50	1,565.00	LHS-Road Kerb& Lay bay
TOTAL:					1,565.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN (CH44.800 - CH72.470)
MONTH:	FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:						
1	03 Feb 14	67.170	80.00	2.00	160.00	(LHS)Road Kerb,walkway, weep hole Bonggawan Roundabout
TOTAL:					160.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 608

ROAD NAME: JALAN MASUK KE LAPANGAN TERBANG LAMA

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	17 Feb 14	0.043	1,200.00	1.00	1,200.00	LHS - Road Kerb & P/Walkway
2	17 Feb 14	0.043	1,200.00	0.50	600.00	MEDIAN-Paver Block & Road Kerb
3	18 Feb 14	0.043	1,200.00	1.00	1,200.00	RHS - Road Kerb & P/Walkway
TOTAL:					3,000.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	89.79	171.65	261.44
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	210.06	246.00	456.06
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	185.75	172.58	358.33
TOTAL				485.60	590.23	1,075.83

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					89.79	
1	08 Feb 14	63.610	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
2	08 Feb 14	63.712-63.725	13.000	0.05	0.65	Edge of pavement to kerbs @ RHS
3	08 Feb 14	63.690-63.725	35.000	0.05	1.75	Edge of pavement to kerbs @ LHS
4	08 Feb 14	63.690-63.705	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
5	08 Feb 14	63.638-63.681	43.000	0.05	2.15	Edge of pavement to kerbs @ LHS
6	08 Feb 14	63.624-63.631	15.000	0.05	0.75	Edge of pavement to kerbs @ MED
7	08 Feb 14	63.582-63.600	45.000	0.05	2.25	Edge of pavement to kerbs @ MED
8	08 Feb 14	63.564-63.638	74.000	0.05	3.70	Edge of pavement to kerbs @ RHS
9	08 Feb 14	63.564-63.622	58.000	0.05	2.90	Edge of pavement to kerbs @ LHS
10	08 Feb 14	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
11	08 Feb 14	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
12	08 Feb 14	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
13	08 Feb 14	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
14	08 Feb 14	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
15	08 Feb 14	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
16	08 Feb 14	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
17	08 Feb 14	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
18	08 Feb 14	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
19	08 Feb 14	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
20	08 Feb 14	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
21	08 Feb 14	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
22	19 Feb 14	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
23	19 Feb 14	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
24	19 Feb 14	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
25	19 Feb 14	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
26	19 Feb 14	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
27	19 Feb 14	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
28	19 Feb 14	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
29	19 Feb 14	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
30	19 Feb 14	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					155.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					155.69	
31	19 Feb 14	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
32	19 Feb 14	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
33	19 Feb 14	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
34	19 Feb 14	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
35	26 Feb 14	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
36	26 Feb 14	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
37	26 Feb 14	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
38	26 Feb 14	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
39	26 Feb 14	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
40	26 Feb 14	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
41	26 Feb 14	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
42	26 Feb 14	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
43	26 Feb 14	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
44	26 Feb 14	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
45	26 Feb 14	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
46	26 Feb 14	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
47	26 Feb 14	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
48	26 Feb 14	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
49	26 Feb 14	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
50	26 Feb 14	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
51	26 Feb 14	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
52	26 Feb 14	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
53	26 Feb 14	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
54	26 Feb 14	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
55	26 Feb 14	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
56	26 Feb 14	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
57	26 Feb 14	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
58						
59						
60						
TOTAL :					261.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					210.06	
1	22 Feb 14	115.585-115.608	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
2	22 Feb 14	115.616-115.716	100.00	0.05	5.00	Edge of pavement to kerbs @ RHS
3	22 Feb 14	115.669-115.821	152.00	0.05	7.60	Edge of pavement to kerbs @ LHS
4	22 Feb 14	115.679-115.709	30.00	0.05	1.50	Edge of pavement to kerbs @ MED
5	22 Feb 14	115.715-115.733	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
6	22 Feb 14	115.738-115.840	102.00	0.05	5.10	Edge of pavement to kerbs @ RHS
7	22 Feb 14	115.746-115.775	29.00	0.05	1.45	Edge of pavement to kerbs @ MED
8	22 Feb 14	115.828-115.853	25.00	0.05	1.25	Edge of pavement to kerbs @ LHS
9	22 Feb 14	118.160-118.170	10.00	0.05	0.50	Edge of pavement to kerbs @ MED
10	22 Feb 14	118.200-118.210	10.00	0.05	0.50	Edge of pavement to kerbs @ MED
11	22 Feb 14	118.914-119.296	382.00	0.05	19.10	Edge of pavement to kerbs @ MED
12	22 Feb 14	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
13	22 Feb 14	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
14	22 Feb 14	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
15	22 Feb 14	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
16	22 Feb 14	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
17	22 Feb 14	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
18	22 Feb 14	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
19	22 Feb 14	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
20	22 Feb 14	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
21	28 Feb 14	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
22	28 Feb 14	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
23	28 Feb 14	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
24	28 Feb 14	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
25	28 Feb 14	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
26	28 Feb 14	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
27	28 Feb 14	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
28	28 Feb 14	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
29	28 Feb 14	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
30	28 Feb 14	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					385.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					385.26	
31	28 Feb 14	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
32	28 Feb 14	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
33	28 Feb 14	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
34	28 Feb 14	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
35	28 Feb 14	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
36	28 Feb 14	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
37	28 Feb 14	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
38	28 Feb 14	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
39	28 Feb 14	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
40	28 Feb 14	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
41	28 Feb 14	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
42	28 Feb 14	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
43	28 Feb 14	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
44	28 Feb 14	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
45	28 Feb 14	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
46	28 Feb 14	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
47	28 Feb 14	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
48	28 Feb 14	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
49	28 Feb 14	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
50	28 Feb 14	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
51	28 Feb 14	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
52	28 Feb 14	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
53	28 Feb 14	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
54	28 Feb 14	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
55	28 Feb 14	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
56						
57						
58						
59						
60						
TOTAL :					456.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					185.75	
1	04 Feb 14	139.980	19.95	0.05	1.00	At Pamilan Bridge
2	04 Feb 14	145.050	29.50	0.05	1.48	At Tepoh Bridge
3	04 Feb 14	148.133	32.46	0.05	1.62	At Melalap Bridge
4	04 Feb 14	158.500	27.60	0.05	1.38	At Naluyan Bridge
5	15 Feb 14	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	15 Feb 14	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
7	15 Feb 14	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
8	15 Feb 14	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
9	15 Feb 14	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
10	15 Feb 14	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
11	15 Feb 14	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
12	15 Feb 14	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
13	15 Feb 14	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
14	15 Feb 14	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
15	15 Feb 14	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
16	15 Feb 14	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
17	15 Feb 14	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
18	15 Feb 14	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
19	21 Feb 14	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
20	21 Feb 14	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
21	21 Feb 14	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
22	21 Feb 14	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
23	21 Feb 14	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
24	21 Feb 14	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
25	21 Feb 14	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
26	21 Feb 14	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
27	21 Feb 14	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
28	21 Feb 14	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
29	21 Feb 14	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
30	21 Feb 14	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					267.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: February 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					267.68	
31	21 Feb 14	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
32	21 Feb 14	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
33	21 Feb 14	162.399-162.414	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
34	21 Feb 14	162.414-162.543	129.00	0.05	6.45	Edge of pavement to kerbs @ LHS
35	21 Feb 14	162.477-162.575	98.00	0.05	4.90	Edge of pavement to kerbs @ RHS
36	21 Feb 14	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
37	21 Feb 14	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
38	21 Feb 14	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
39	21 Feb 14	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
40	21 Feb 14	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
41	21 Feb 14	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
42	21 Feb 14	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
43	21 Feb 14	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
44	21 Feb 14	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
45	21 Feb 14	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
46	21 Feb 14	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
47	21 Feb 14	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
48	21 Feb 14	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
49	21 Feb 14	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
50	21 Feb 14	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
51	21 Feb 14	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
52	21 Feb 14	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
53	21 Feb 14	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
54	21 Feb 14	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
55	21 Feb 14	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
56	21 Feb 14	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
57						
58						
59						
60						
TOTAL :					358.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month :February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	3,895.49	6,885.47	10,780.96
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	266.32	266.32
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-
TOTAL				3,895.49	266.32	11,047.27

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,895.49	
1	05 Feb 14	76.850	60.00	0.400	137.25	RHS
2	05 Feb 14	76.900	66.00	0.400	143.30	LHS
3	05 Feb 14	76.995	94.00	0.400	171.40	RHS
4	10 Feb 14	77.000	83.00	0.400	160.40	LHS
5	10 Feb 14	77.060	62.00	0.400	139.46	RHS
6	10 Feb 14	77.100	83.00	0.400	160.50	LHS
7	10 Feb 14	77.100	90.00	0.400	167.50	RHS
8	10 Feb 14	77.330	94.00	0.400	171.73	LHS
9	10 Feb 14	77.400	1,000.00	0.400	1077.80	LHS
10	10 Feb 14	77.500	1,000.00	0.400	1077.90	LHS
11	10 Feb 14	77.830	3,400.00	0.400	3478.23	LHS
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					10,780.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	05 Feb 14	139.117	127.00	0.200	266.32	M
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					266.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					0.00	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 137.800-CH138.100
KM 137.800-KM138.100

R02 - SHOULDER TRIMMING



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 141.180 - RHS
KM 142.940

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 142.620 - LHS
KM 144.380

R02 - ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	20,000.00	20,000.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	14,271.00	6,011.00	20,282.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,263.00	0.00	2,263.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	1,483.00	0.00	1,483.00	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	1,127.50	1,127.50	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			18,017.00	27,138.50	45,155.50	0.00	0.00	0.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	20,000.00	20,000.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
TOTAL				-	20,000.00	20,000.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							-				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JAN :							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
	BROUGHT FORWARD:			-		-	0.00	-	-	-	0.00	0.00	
1	10 Feb 14	114.800	115.100	300.00	3.00	0.10	900.00						RHS
2	13 Feb 14	115.100	115.600	500.00	3.00	0.10	1,500.00						RHS
3	15 Feb 14	121.200	122.200	1,000.00	5.00	0.10	5,000.00						LHS
4	22 Feb 14	121.100	122.100	1,000.00	5.00	0.10	5,000.00						RHS
5	24 Feb 14	137.600	138.300	700.00	4.00	0.10	2,800.00						LHS
6	25 Feb 14	133.000	133.500	500.00	4.00	0.10	2,000.00						LHS
7	26 Feb 14	124.000	124.700	700.00	4.00	0.10	2,800.00						RHS
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF FEB :							20,000.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JANUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	-	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JAN :							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	14,271.00	6,011.00	20,282.00	-	-	-	-	-	-
			TOTAL	14,271.00	6,011.00	20,282.00	-	-	-	-	-	-

PROGRESS REPORT

Form: LRSB-OP-F016-R02

Rev: 0

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD FROM JANUARY 2014 :						14,271.00				0.00	0.00		
1	04 Feb 14	113.500	113.750	250.000	2.00		500.00						LHS
2	04 Feb 14	113.510	113.710	200.000	2.20		440.00						RHS
3	05 Feb 14	113.725	113.875	150.000	2.50		375.00						LHS
4	05 Feb 14	113.700	113.880	180.000	2.80		504.00						RHS
5	06 Feb 14	113.880	114.080	200.000	2.50		500.00						LHS
6	06 Feb 14	113.885	113.985	100.000	2.30		230.00						RHS
7	07 Feb 14	114.100	114.280	180.000	2.80		504.00						LHS
8	07 Feb 14	114.110	114.260	150.000	2.50		375.00						RHS
9	11 Feb 14	114.425	114.575	150.000	2.20		330.00						LHS
10	11 Feb 14	114.400	114.570	170.000	2.30		391.00						RHS
11	12 Feb 14	114.610	114.760	220.000	2.20		484.00						LHS
12	12 Feb 14	114.620	114.790	180.000	2.30		414.00						RHS
13	13 Feb 14	114.925	115.075	220.000	2.50		550.00						LHS
14	13 Feb 14	114.930	115.100	180.000	2.30		414.00						RHS
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							20,282.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: DECEMBER 2013

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							25,781.10				3,250.00	205.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PENAMPANG
ROUTE NO.:	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	DECEMBER 2013

[illegible]

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	2,263.00	-	2,263.00	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL				2,263.00	-	2,263.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: February 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: February 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							2,263.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							2,263.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: February 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS	
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume		
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)		
BROUGHT FORWARD:							0.00					0.00	0.00	
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														
22														
23														
24														
25														
26														
27														
28														
29														
30														
TOTAL							0.00					0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : February 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	1,483.00	-	1,483.00	-	-	-	-	-	-
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	1,127.50	1,127.50	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
TOTAL				1,483.00	1,127.50	2,610.50	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	1,483.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							1,483.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:

SIPITANG

ROUTE NO.

01

ROAD NAME:

JALAN KOTA KINABALU - SINDUMIN

MONTH:

FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1	05 Feb 14	140.180	140.580	400.00	1.50	0.10	600.00						RHS
2	05 Feb 14	141.115	141.210	95.00	1.50	0.08	142.50						RHS
3	05 Feb 14	141.900	142.015	115.00	1.20	0.10	138.00						LHS
4	05 Feb 14	142.620	142.780	160.00	1.00	0.10	160.00						LHS
5	05 Feb 14	142.778	142.790	12.00	1.00	0.10	12.00						RHS
6	05 Feb 14	142.830	142.905	75.00	1.00	0.10	75.00						RHS
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							1,127.50				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

M ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				-	-	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH: 156.100-CH:156.300(LHS)
KM: 156.100-KM:156.300(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH135.800-CH136.100(LHS)
KM135.800-KM136.100(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 34.200
KM 34.200

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 32.500
KM 69.100

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 503 - JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 1.200
KM 31.600

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 88.700 - RHS
KM 125.300

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : 112.600 - LHS
KM149.200

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH129.800 - LHS
KM166.400

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 96.300 - LHS
KM 106.300

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 51.160 - RHS
KM 51.160

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	43.100	43.100	86.200
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	32.010	32.010	64.020
Kudat	01	Jalan Kota Kinabalu-Kudat	54.990	54.990	109.980
Tuaran	01	Jalan Kota Kinabalu-Kudat	38.970	38.970	77.940
	22	Jalan Kota Kinabalu-Sandakan	42.580	42.580	85.160
	503	Jalan Berungis-Kota Belud	17.700	17.700	35.400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	38.680	42.680	81.360
	01	Jalan Kota Kinabalu-Sindumin	14.040	14.040	28.080
	606	Jalan Susur Sepangar Bay	10.720	10.720	21.440
	607	Jalan Masuk Ke Pelabuhan Baru	0.680	0.680	1.360
	608	Jalan K Masuk Ke Lapangan Terbang Lama	2.514	2.514	5.028
Penampang	01	Jalan Kota Kinabalu-Sindumin	4.679	4.679	9.358
	500	Jalan Kota Kinabalu-Keningau-Tenom	49.170	49.170	98.340
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	13.760	13.760	27.520
Papar	01	Jalan Kota Kinabalu-Sindumin	54.470	54.470	108.940
Ranau	22	Jalan Kota Kinabalu-Sandakan	102.200	102.200	204.400
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	53.110	53.110	106.220
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	44.970	44.970	89.940
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	28.470	28.470	56.940
Beaufort	01	Jalan Kota Kinabalu-Sindumin	57.088	57.088	114.176
	502	Jalan Beaufort-Menumbok	34.006	22.515	56.521
Sipitang	01	Jalan Kota Kinabalu-Sindumin	22.515	34.006	56.521
Kuala Penyu	502	Jalan Beaufort-Menumbok	37.050	37.050	74.100
TOTAL			797.472	801.472	1,598.944

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	43.100	43.100	86.200
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	32.010	32.010	64.020
3	Kudat	01	Jalan Kota Kinabalu - Kudat	54.990	54.990	109.980
TOTAL:				130.100	130.100	260.200

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			43.100	
03 Feb 14	58.980	63.980	5.000	
04 Feb 14	63.980	67.980	4.000	
06 Feb 14	67.980	72.970	4.990	
08 Feb 14	72.970	76.970	4.000	Protocol 1 st cycle
10 Feb 14	76.970	80.770	3.800	
11 Feb 14	80.770	85.980	5.210	
12 Feb 14	90.600	96.270	5.670	
13 Feb 14	96.270	100.950	4.680	
16 Feb 14	109.200	110.950	1.750	
16 Feb 14	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF FEB :			86.200	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

DATE OF CUTTING	CHAINAGE			REMARKS
	From	To		
BROUGHT FORWARD :			32.010	
11 Feb 14	119.115	121.115	2.000	Protocol 1 st cycle
15 Feb 14	110.950	113.500	2.550	
16 Feb 14	113.500	117.150	3.650	
17 Feb 14	117.150	119.115	1.965	
17 Feb 14	121.115	125.200	4.085	
15 Feb 14	140.960	138.500	2.460	
16 Feb 14	138.500	135.600	2.900	
16 Feb 14	135.600	131.250	4.350	
18 Feb 14	131.250	128.980	2.270	
19 Feb 14	128.980	125.200	3.780	
18 Feb 14	119.115	121.115	2.000	Protocol 2 nd cycle
BALANCE END OF FEB :			64.020	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			54.990	
03 Feb 14	190.840	185.730	5.110	Protocol 1 st cycle
04 Feb 14	185.730	181.300	4.430	
05 Feb 14	181.300	176.500	4.800	
06 Feb 14	176.500	172.000	4.500	
07 Feb 14	172.000	167.500	4.500	
08 Feb 14	167.500	164.000	3.500	
10 Feb 14	164.000	158.850	5.150	
11 Feb 14	158.850	154.350	4.500	
12 Feb 14	154.350	150.700	3.650	
13 Feb 14	150.700	145.800	4.900	
14 Feb 14	145.800	140.960	4.840	
16 Feb 14	190.840	185.730	5.110	Protocol 2 nd cycle
BALANCE END OF FEB :			109.980	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	38.680	42.680	81.360
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	38.970	38.970	77.940
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	42.580	42.580	85.160
4	Tuaran	503	Jalan Berungis - Kota Belud	17.700	17.700	35.400
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	10.720	10.720	21.440
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	0.680	0.680	1.360
TOTAL:				149.330	153.330	302.660

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>22</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - SANDAKAN</u>
MONTH:	<u>JANUARY 2014</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.580	
1	15 Feb 14	0.000	10.500	10.500	
2	17 Feb 14	10.500	21.000	10.500	
3	19 Feb 14	21.000	34.500	13.500	
4	21 Feb 14	34.500	42.580	8.080	
TOTAL :				85.160	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JANUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				17.700	
1	01 Feb 14	0.000	7.500	7.500	
2	03 Feb 14	7.500	15.000	7.500	
3	07 Feb 14	15.000	17.700	2.700	
TOTAL :				35.400	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: JANUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				10.720	
1	03 Feb 14	0.000	3.500	3.500	Normal
2	07 Feb 14	3.500	7.000	3.500	Normal
3	11 Feb 14	7.000	9.000	2.000	Normal
4	15 Feb 14	9.000	10.720	1.720	Normal
TOTAL :				21.440	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO:	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU, KK
MONTH:	JANUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				0.680	
1	03 Feb 14	0.000	0.340	0.340	Protocol
2	17 Feb 14	0.000	0.340	0.340	Protocol
TOTAL :				1.360	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	102.20	102.20	204.40
TOTAL:				102.20	102.20	204.40

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM JANUARY 2014:				102.20	
1	01 Feb 14	42.60	46.32	3.72	
2	02 Feb 14	46.32	50.04	3.72	
3	03 Feb 14	50.04	53.76	3.72	* CH51.500-CH53.900-Under ICU
4	04 Feb 14	53.76	57.48	3.72	
5	05 Feb 14	57.48	61.20	3.72	* CH57.400-CH60.100-Under ICU
6	06 Feb 14	61.20	64.92	3.72	* CH61.900-CH64.900-Under ICU
7	07 Feb 14	64.92	68.60	3.68	
8	08 Feb 14	68.60	72.60	4.00	Protocol Road - 1st Cycle
9	09 Feb 14	72.60	78.29	5.69	
10	10 Feb 14	78.29	83.98	5.69	
11	11 Feb 14	83.98	89.67	5.69	
12	12 Feb 14	89.67	95.36	5.69	
13	13 Feb 14	95.36	101.05	5.69	* CH97.500-CH100.000-Under ICU
14	14 Feb 14	101.05	106.74	5.69	
15	15 Feb 14	106.74	112.43	5.69	
16	16 Feb 14	112.43	118.12	5.69	
17	17 Feb 14	118.12	123.81	5.69	
18	18 Feb 14	123.81	129.50	5.69	
19	19 Feb 14	129.50	135.19	5.69	
20	20 Feb 14	135.19	140.80	5.61	
21	22 Feb 14	68.60	72.60	4.00	Protocol Road - 2nd Cycle
CARRIED FORWARD :				204.40	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	14.040	14.040	28.080
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	4.679	4.679	9.358
3	Papar	01	Jalan Kota Kinabalu - Sindumin	54.470	54.470	108.940
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	49.170	49.170	98.340
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	13.760	13.760	27.520
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	2.514	2.514	5.028
TOTAL:				138.633	138.633	277.266

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				14.040	
1	02 Feb 14	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Feb 14	2.500	5.000	2.500	1st cycle - Protocol Road
3	03 Feb 14	5.000	7.020	2.020	1st cycle - Protocol Road
4	15 Feb 14	0.000	2.500	2.500	2nd cycle - Protocol Road
5	15 Feb 14	2.500	5.000	2.500	2nd cycle - Protocol Road
6	16 Feb 14	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				28.080	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				4.679	
1	06 Feb 14	13.021	14.000	0.979	Normal Road
2	07 Feb 14	14.000	15.000	1.000	Normal Road
3	08 Feb 14	15.000	16.150	1.150	Normal Road
4	08 Feb 14	16.450	18.000	1.550	Normal Road
TOTAL :				9.358	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				54.470	
1	12 Feb 14	44.800	46.900	2.100	Normal Road
2	12 Feb 14	46.900	49.100	2.200	Normal Road
3	12 Feb 14	49.100	51.200	2.100	Normal Road
4	13 Feb 14	51.200	53.450	2.250	Normal Road
5	13 Feb 14	53.450	55.450	2.000	Normal Road
6	13 Feb 14	55.450	57.400	1.950	Normal Road
7	14 Feb 14	57.400	59.250	1.850	Normal Road
8	14 Feb 14	59.250	61.650	2.400	Normal Road
9	15 Feb 14	61.650	63.900	2.250	Normal Road
10	15 Feb 14	63.900	66.300	2.400	Normal Road
11	17 Feb 14	66.300	68.500	2.200	Normal Road
12	17 Feb 14	68.500	70.780	2.280	Normal Road
13	17 Feb 14	70.780	72.470	1.690	Normal Road
14	07 Feb 14	18.000	20.050	2.050	Normal Road
15	08 Feb 14	20.050	22.550	2.500	Normal Road
16	08 Feb 14	22.550	25.000	2.450	Normal Road
17	09 Feb 14	25.000	27.400	2.400	Normal Road
18	10 Feb 14	27.400	29.750	2.350	Normal Road
19	10 Feb 14	29.750	31.950	2.200	Normal Road
20	10 Feb 14	31.950	34.200	2.250	Normal Road
21	11 Feb 14	34.200	36.500	2.300	Normal Road
22	11 Feb 14	36.500	38.900	2.400	Normal Road
23	11 Feb 14	38.900	41.200	2.300	Normal Road
24	12 Feb 14	41.200	43.200	2.000	Normal Road
25	12 Feb 14	43.200	44.800	1.600	Normal Road
TOTAL :				108.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				49.170	
1	08 Feb 14	0.000	0.650	0.650	1st cycle - Protocol Road
2	09 Feb 14	0.650	1.700	1.050	1st cycle - Protocol Road
3	10 Feb 14	1.700	2.910	1.210	1st cycle - Protocol Road
4	11 Feb 14	2.910	4.000	1.090	1st cycle - Protocol Road
5	03 Feb 14	4.000	6.420	2.420	Normal Road
6	04 Feb 14	6.420	9.620	3.200	Normal Road
7	05 Feb 14	9.620	13.170	3.550	Normal Road
8	06 Feb 14	13.170	16.820	3.650	Normal Road
9	07 Feb 14	16.820	19.470	2.650	Normal Road
10	08 Feb 14	19.470	22.420	2.950	Normal Road
11	10 Feb 14	22.420	24.820	2.400	Normal Road
12	11 Feb 14	24.820	27.470	2.650	Normal Road
13	12 Feb 14	27.470	30.320	2.850	Normal Road
14	13 Feb 14	30.320	32.770	2.450	Normal Road
15	14 Feb 14	32.770	35.720	2.950	Normal Road
16	15 Feb 14	35.720	38.820	3.100	Normal Road
17	17 Feb 14	38.820	42.020	3.200	Normal Road
18	18 Feb 14	42.020	45.170	3.150	Normal Road
19	19 Feb 14	0.000	0.650	0.650	2nd cycle - Protocol Road
20	20 Feb 14	0.650	1.700	1.050	2nd cycle - Protocol Road
21	21 Feb 14	1.700	2.910	1.210	2nd cycle - Protocol Road
22	22 Feb 14	2.910	4.000	1.090	2nd cycle - Protocol Road
TOTAL :				98.340	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				13.760	
1	03 Feb 14	0.000	1.140	1.140	Normal Road
2	04 Feb 14	1.140	2.290	1.150	Normal Road
3	05 Feb 14	2.290	3.460	1.170	Normal Road
4	06 Feb 14	3.460	4.575	1.115	Protocol Road
5	07 Feb 14	4.575	5.675	1.100	Protocol Road
6	08 Feb 14	5.675	6.620	0.945	Protocol Road
7	12 Feb 14	6.620	7.200	0.580	Normal Road
11	13 Feb 14	13.800	15.200	1.400	Normal Road
12	14 Feb 14	15.200	16.600	1.400	Normal Road
13	15 Feb 14	17.400	17.700	0.300	Normal Road
15	16 Feb 14	3.460	4.650	1.190	Protocol Road
16	17 Feb 14	4.650	5.800	1.150	Protocol Road
17	18 Feb 14	5.800	6.920	1.120	Protocol Road
TOTAL :				27.520	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.514	
1	02 Feb 14	0.043	1.300	1.257	1st cycle - Protocol Road
2	15 Feb 14	0.043	1.300	1.257	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	53.110	53.110	106.220
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	44.970	44.970	89.940
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	28.470	28.470	56.940
TOTAL:				126.550	126.550	253.100

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU
MONTH: February 2014

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			53.110	
-	69.310	69.500	-	Under pavement rehabilitation & associated works
03 Feb 14	69.500	73.310	3.81	1st cycle protocol road
04 Feb 14	45.120	49.000	3.88	Normal road
05 Feb 14	49.000	53.000	4.00	Normal road
06 Feb 14	53.000	57.000	4.00	Normal road
07 Feb 14	57.000	61.000	4.00	Normal road
08 Feb 14	61.000	63.500	2.50	Normal road
-	63.500	69.310	-	Under pavement rehabilitation & associated works
-	69.310	69.500	-	Under pavement rehabilitation & associated works
10 Feb 14	73.310	76.000	2.69	Normal road
11 Feb 14	76.000	79.000	3.00	Normal road
12 Dec 14	79.000	82.000	3.00	Normal road
13 Feb 14	82.000	85.000	3.00	Normal road
14 Feb 14	85.000	88.000	3.00	Normal road
15 Feb 14	69.500	73.310	3.81	2nd cycle protocol road
17 Feb 14	88.000	91.000	3.00	Normal road
18 Feb 14	91.000	94.000	3.00	Normal road
19 Feb 14	94.000	97.000	3.00	Normal road
20 Feb 14	97.000	100.420	3.42	Normal road
TOTAL :			106.220	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: February 2014

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			44.970	
03 Feb 14	118.000	114.475	3.525	1st Cycle Protocol Road
03 Feb 14	121.785	118.000	3.785	1st Cycle Protocol Road
11 Feb 14	138.080	134.000	4.080	Normal Road
12 Feb 14	134.000	130.000	4.000	Normal Road
13 Feb 14	130.000	126.000	4.000	Normal Road
14 Feb 14	126.000	121.785	4.215	Normal Road
17 Feb 14	121.785	118.000	3.785	2nd Cycle Protocol Road
17 Feb 14	118.000	114.475	3.525	2nd Cycle Protocol Road
18 Feb 14	114.475	111.000	3.475	Normal Road
19 Feb 14	111.000	107.500	3.500	Normal Road
20 Feb 14	107.500	104.000	3.500	Normal Road
21 Feb 14	104.000	100.420	3.580	Normal Road
TOTAL :			89.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			28.470	
04 Feb 14	163.650	163.485	0.165	Normal Road
04 Feb 14	163.485	160.585	2.900	1st Cycle Protocol Road
05 Feb 14	160.585	156.000	4.585	Normal Road
06 Feb 14	156.000	152.000	4.000	Normal Road
07 Feb 14	152.000	148.000	4.000	Normal Road
08 Feb 14	148.000	144.000	4.000	Normal Road
10 Feb 14	144.000	138.080	5.920	Normal Road
15 Feb 14	163.485	160.585	2.900	2nd Cycle Protocol Road
TOTAL :			56.940	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	57.088	57.088	114.176
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	34.006	34.006	68.012
3	Beaufort	502	Jalan Beaufort - Menumbok	22.515	22.515	45.030
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	37.050	37.050	74.100
TOTAL:				150.659	150.659	301.318

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				57.088	
1	03-Feb-14	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	03-Feb-14	72.535	76.480	3.945	
4	04-Feb-14	76.480	77.300	0.820	
5		77.300	77.330		Bridge
6	04-Feb-14	77.330	80.250	2.920	
7		80.250	80.296		Bridge
8	04-Feb-14	80.296	81.580	1.284	
9	05-Feb-14	81.580	86.920	5.340	
10	06-Feb-14	86.920	89.550	2.630	
11		89.550	89.571		Bridge
12	06-Feb-14	89.571	92.000	2.429	
13	02-Feb-14	92.000	95.410	3.410	1st cycle for protocol road
14	02-Feb-14	95.410	95.538		Bridge
15	02-Feb-14	95.538	96.000	0.462	1st cycle for protocol road
16	02-Jan-14	96.000	97.620	1.620	
17	08-Feb-14	97.620	103.980	6.360	
18	09-Feb-14	103.980	110.341	6.361	
19		110.341	110.405		Bridge
20	10-Feb-14	110.405	116.330	5.925	
21	11-Feb-14	116.330	122.390	6.060	
22	12-Feb-14	122.390	126.000	3.610	
23	13-Feb-14	92.000	95.410	3.410	2nd cycle for protocol road
24		95.410	95.538		Bridge
25	13-Feb-14	95.538	96.000	0.462	2nd cycle for protocol road
CARRIED FORWARD :				114.176	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				34.006	
1	03-Feb-14	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998		Bridge
3	03-Feb-14	138.998	140.290	1.292	1st cycle for protocol road
4	10-Feb-14	126.000	131.880	5.880	
5	11-Feb-14	131.880	132.470	0.590	
6		132.470	132.584		Bridge
7	11-Feb-14	132.584	136.290	3.706	
8	11-Feb-14	140.290	142.620	2.330	
9	12-Feb-14	142.620	149.333	6.713	
10		149.333	149.415		Bridge
11	13-Feb-14	149.415	149.476	0.061	
12	13-Feb-14	149.826	150.600	0.774	
13	13-Feb-14	150.600	156.150	5.550	
14	13-Feb-14	156.150	156.700	0.550	
15	15-Feb-14	136.290	138.924	2.634	2nd cycle for protocol road
16		138.924	138.998		Bridge
17	15-Feb-14	138.998	140.290	1.292	2nd cycle for protocol road
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				68.012	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				22.515	
1	07 Feb 14	0.000	5.260	5.260	
2	08 Feb 14	5.260	11.130	5.870	
3	08 Feb 14	11.130	14.597	3.467	
4		14.597	14.612		Bridge
5	09 Feb 14	14.612	16.400	1.788	
6		16.400	16.415		Bridge
7	10 Feb 14	16.415	17.182	0.767	
8		17.182	17.238		Bridge
9	10 Feb 14	17.238	17.833	0.595	
10		17.833	17.852		Bridge
11	10 Feb 14	17.852	21.720	3.868	
12	11 Feb 14	21.720	22.620	0.900	
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				45.030	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: FEBRUARY 2014

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				37.050	
1	11 Feb 14	22.620	26.530	3.910	
2	12 Feb 14	26.530	32.420	5.890	
3	13 Feb 14	32.420	38.090	5.670	
4	14 Feb 14	38.090	43.680	5.590	
5	15 Feb 14	43.680	49.220	5.540	
6	16 Feb 14	49.220	54.820	5.600	
7	17 Feb 14	54.820	59.670	4.850	
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				74.100	

R 04

**PENYENGGAHAN
PERABOT JALAN**
(ROAD FURNITURE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH184.800(RHS)
KM184.800(RHS)

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 67.184 - LHS
KM 68.944

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 30.895 - LHS
KM 30.895

**R04 - ROAD FURNITURE
CLEANING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: **FEBRUARY 2014**

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,399.40	2,070.39	5,469.79	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	165	281	446	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	25	23	48	0	0	0
			Delineator Post	No.	7	2	9	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,168.00	1,385.00	4,553.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	72	100	172	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	12	20	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	52.00	4,500.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	33	72	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	970.00	0.00	970.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	280	0	280	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	10	0	10	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	702.00	0.00	702.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	97	0	97	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	12	0	12	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: **FEBRUARY 2014**

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,707.00	0.00	5,707.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	280	0	280	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	29	0	29	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	650.00	1,124.50	1,774.50	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	143	174	317	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	27	35	0	0	0
			Delineator Post	No.	85	172	257	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	3,625.00	2,736.00	6,361.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	77	15	92	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	18	18	36	0	0	0
			Delineator Post	No.	96	0	96	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	5,963.00	0.00	5,963.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	80	0	80	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	31	0	31	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	0.00	2,450.00	2,450.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	78	78	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	21	21	0	0	0
			Delineator Post	No.	0	106	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	255	0	255	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	22	0	22	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	93.00	1,098.00	1,191.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	111	283	394	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	9	21	30	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2013

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	0.00	0	0.00	0	0.00	0
				Road Kerb	0.00	0	0.00	0	0.00	0
				Signage	0	0	0	0	0	0
				Traffic Signal						
				Kilometer Post	0	0	0	0	0	0
				Delineator Post	0	0	0	0	0	0
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	0.00	0	0.00	0	0	0
				Road Kerb	0.00	0	0.00	0	0	0
				Signage	0	0	0	0	0	0
				Traffic Signal						
				Kilometer Post	0	0	0	0	0	0
				Delineator Post	0	0	0	0	0	0
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	3,399.40	2,070.39	5,469.79	0	0	0
				Road Kerb	0.00		0.00	0	0	0
				Signage	165	281	446	0	0	0
				Traffic Signal						
				Kilometer Post	25	23	48	3	0	3
				Delineator Post	7	2	9	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
		Guardrails	_____	Metre	Guardrails	_____	Metre	Protokol 2nd Cycle
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	Protokol 2nd Cycle
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	Protokol 2nd Cycle
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
167.852	171.320	Guardrails	1396.47	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
166.180	175.940	Signages & Posts	80	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
166.980	175.980	Kilometer Posts	10	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
173.032	185.780	Guardrails	373.92	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
175.950	185.685	Signages & Posts	66	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
176.980	185.980	Kilometer Posts	10	No.	Kilometer Posts		No.	
182.380		Delineator Post	2	No.	Delineator Posts		No.	
186.232	186.310	Guardrails	300.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
185.932	190.578	Signages & Posts	135	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
186.980	188.980	Kilometer Posts	3	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	970.00	0.00	970.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	280	0	280	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	3,168.00	1,385.00	4,553.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	72	100	172	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	8	12	20	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	52.00	4,500.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	33	72	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD**TUARAN****DISTRICT:****ROUTE NO:****01****ROAD NAME:****JALAN KOTA KINABALU - KUDAT****DATE OF INSPECTION:****FEBRUARY 2014**

CHAINAGE		CLEANING		PAINTING		
From	To					
28.720	32.720	Guardrails	701 Metre	Guardrails	- Metre	27 FEB 14 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	39 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	7 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
32.720	36.602	Guardrails	684 Metre	Guardrails	- Metre	27 FEB 14 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	61 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	5 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
		Guardrails	- Metre	Guardrails	- Metre	
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	- No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	- No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
3.000	4.500	Guardrails	992	Metre	Guardrails	-	Metre	01 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	8	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
4.500	6.000	Guardrails	44	Metre	Guardrails	-	Metre	05 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	12	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
6.000	7.500	Guardrails	276	Metre	Guardrails	-	Metre	08 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
7.500	9.000	Guardrails	712	Metre	Guardrails	-	Metre	11 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
9.000	10.500	Guardrails	668	Metre	Guardrails	-	Metre	14 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
10.500	12.000	Guardrails	132	Metre	Guardrails	-	Metre	17 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	11	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
12.000	13.500	Guardrails	360	Metre	Guardrails	-	Metre	20 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	17	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
13.500	15.000	Guardrails	356	Metre	Guardrails	-	Metre	24 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
15.000	17.700	Guardrails	960	Metre	Guardrails	-	Metre	27 FEB 14 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	3,625.00	2,736.00	6,361.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	77	15	92	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	18	18	36	0	0	0
				Delineator Post	No.	5	0	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: February 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 122.650 (Km 159.250)	Ch 127.200 (Km 163.800)	Guardrails	748	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	
Ch 127.200 (Km 163.800)	Ch 136.300 (Km 172.900)	Guardrails	985	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	9	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	
Ch 136.300 (Km 172.900)	Ch 141.400 (Km 178.000)	Guardrails	1,003	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	5	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	702.00	-	702.00		-	
				Road Kerb	m				-	-	-
				Signage	No.	97	-	97	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	12	-	12	-	-	-
				Delineator Post	No.		-			-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m					-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	650.00	1,124.50	1,774.50	-	-	-
				Road Kerb	m					-	
				Signage	No.	143	174	317	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	8	27	35	-	-	-
				Delineator Post	No.	85	172	257	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,707.00	-	5,707.00	-	-	-
				Road Kerb	m					-	
				Signage	No.	280	-	280	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	29	-	29	-	-	-
				Delineator Post	No.		-			-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m					-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m					-	
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-			-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-			-	
				Road Kerb	m				-	-	-
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.		-			-	
				Delineator Post	No.		-			-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABLU-SINDUMIN

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
44.800	72.470	Guardrails	692.50 Metre	Guardrails	Metre	1st cycle for Cleaning Works RHS (Normal Road) Date: 20/02/2014
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	93 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	118 No.	Delineator Posts	No.	
44.800	72.470	Guardrails	432 Metre	Guardrails	Metre	1st cycle for Cleaning Works LHS (Normal Road) Date: 20/02/2014
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	75 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	27 No.	Kilometer Posts	No.	
		Delineator Post	54 No.	Delineator Posts	No.	
44.800	72.470	Guardrails	Metre	Guardrails	Metre	1st cycle for Cleaning Works MEDIAN (Normal Road) Date: 20/02/2014
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	6 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	0.00		0.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	0		0	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	0		0	0		0
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	5,963.00		5,963.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	80		80	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	31		31	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	0.00	2,450.00	2,450.00	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	0	78	78	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	0	21	21	0		0
				Delineator Post	No.	0	106	106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: February 2014

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: February 2014

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: February 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
138.080	160.585	Guardrails	2,450	Metre	Guardrails	-	Metre	1st cycle normal road (KM Post 167 was damaged)
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	78	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	21	No.	Kilometer Posts	-	No.	
		Delineator Post	106	No.	Delineator Posts	-	No.	
			-			-		
163.485	163.650	Guardrails	-	Metre	Guardrails	-	Metre	1st cycle normal road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	255	0	255	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	22	0	22	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	93.00	1,098.00	1,191.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	111	283	394	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	9	21	30	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING	PAINTING	REMARKS
From	To			
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. _____	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. _____	
		Guardrails _____ Metre Barriers _____ Metre Signages & Posts _____ No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No. _____	Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No. _____	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
34.431	34.620	Guardrails	210	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
33.010	34.980	Signages & Posts	16	No.	Sign Posts		No.	9 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
33.010	34.015	Kilometer Posts	2	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
35.050	35.845	Guardrails	152	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
35.040	38.680	Signages & Posts	29	No.	Sign Posts		No.	4 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
35.015	38.005	Kilometer Posts	3	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
40.050	41.890	Guardrails		Metre	Guardrails		Metre	47 nos. need to replace
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	28	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
39.000	42.000	Kilometer Posts	2	No.	Kilometer Posts		No.	2 nos. need to replace
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
45.850	45.981	Guardrails	174	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
44.800	45.912	Signages & Posts	23	No.	Road Kerbs		Metre	14 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
43.000	45.000	Kilometer Posts	3	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
46.550	46.631	Guardrails	81	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
46.005	47.950	Signages & Posts	19	No.	Road Kerbs		Metre	16 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
46.000	47.990	Kilometer Posts	3	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
48.450	48.490	Guardrails	40	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
48.375	48.855	Signages & Posts	27	No.	Road Kerbs		Metre	16 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
49.910	49.991	Guardrails	81	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
49.827	49.979	Signages & Posts	12	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
49.990		Kilometer Posts	1	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
50.057	50.419	Guardrails	161	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
50.044	50.936	Signages & Posts	60	No.	Road Kerbs		Metre	9 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
50.090	52.990	Kilometer Posts	3	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
54.960	54.979	Guardrails	19	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
51.132	54.875	Signages & Posts	9	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
53.990	54.985	Kilometer Posts	2	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: FEBRUARY 2014

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
55.370	55.852	Guardrails	84	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
55.330	55.997	Signages & Posts	7	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
56.020	56.040	Guardrails	20	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
56.000	57.745	Signages & Posts	7	No.	Road Kerbs		Metre	12 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
56.984	57.985	Kilometer Posts	1	No.	Traffic Light Posts		No.	1no. need to replace
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
58.910	58.988	Guardrails	76	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
58.385	59.650	Signages & Posts	46	No.	Road Kerbs		Metre	9 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
58.980		Kilometer Posts	1	No.	Traffic Light Posts		No.	1no. need to replace
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 66.700
KM 66.700

R05 - BRIDGES & CULVERTS

CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 503 JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 14.980
KM 45.380

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 130.600 (KM 167.200) - LHS (INLET)

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 130.949 (KM 167.549)-LHS(OUTLET)

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 131.224 (KM 167.824)-RHS (OUTLET)

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KK- KENINGAU-TENOM
LOCATION : CH 41.645 (C124)
KM 51.645

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KK- KENINGAU-TENOM
LOCATION : CH 36.645 (C101)
KM 46.645

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 56.100
KM 66.100

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 52.100
KM 62.100

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 40.890 - LHS
KM 40.890

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 43.105 - LHS
KM 43.105

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	28	63	91	7	0	7	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	1	1	0	1	1	0	1	1
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	60	0	60	1	0	1	1	0	1
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	12	61	73	0	4	4	1	2	3
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	26	23	49	7	4	11	6	0	6
	01	Jalan Kota Kinabalu-Sindumin	5	0	5	4	0	4	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	3	0	3	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	12	0	12	0	0	0	4	0	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	7	59	66	0	4	4	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0	0	1	1
Papar	01	Jalan Kota Kinabalu-Sindumin	0	11	11	0	15	15	0	4	4
Ranau	22	Jalan Kota Kinabalu-Sandakan	62	29	91	4	0	4	4	1	5
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	50	98	148	8	1	9	0	5	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	11	62	73	7	20	27	0	1	1
TOTAL			297	407	704	43	49	92	16	15	31

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : FEBRUARY 2014**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	28	63	91	7	-	7	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	1	1	-	1	1	-	1	1
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
TOTAL :				28	64	92	7	1	8	-	1	1

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	1	7	28	5	2	0	7	0	0	0	0		
1	76.637				1	1				0				0	03 Feb 14	
2	76.342		1			1				0				0	03 Feb 14	
3	76.080				1	1				0				0	03 Feb 14	Protocol Road 4th Cycle
4	75.901		1			1				0				0	03 Feb 14	Protocol Road 4th Cycle
5	75.191		1			1				0				0	04 Feb 14	Protocol Road 4th Cycle
6	74.074			1		1				0				0	04 Feb 14	Protocol Road 4th Cycle
7	73.956		1			1				0				0	04 Feb 14	Protocol Road 4th Cycle
8	73.831		1			1				0				0	05 Feb 14	Protocol Road 4th Cycle
9	73.635		1			1				0				0	05 Feb 14	Protocol Road 4th Cycle
10	73.480		1			1				0				0	05 Feb 14	Protocol Road 4th Cycle
11	73.270		1			1				0				0	05 Feb 14	Protocol Road 4th Cycle
12	72.982		1			1				0				0	06 Feb 14	Protocol Road 4th Cycle
13	72.585			1		1				0				0	06 Feb 14	Protocol Road 4th Cycle
14	72.330		1			1				0				0	06 Feb 14	
15	72.180		1			1				0				0	06 Feb 14	
CARRIED FORWARD :			31	3	9	43	5	2	0	7	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			31	3	9	43	5	2	0	7	0	0	0	0		
16	72.070		1			1				0				0	07 Feb 14	
17	71.915		1			1				0				0	07 Feb 14	
18	71.085		1			1				0				0	07 Feb 14	
19	71.070		1			1				0				0	07 Feb 14	
20	71.005		1			1				0				0	11 Feb 14	
21	70.990		1			1				0				0	11 Feb 14	
22	70.583		1			1				0				0	11 Feb 14	
23	70.221		1			1				0				0	11 Feb 14	
24	70.087		1			1				0				0	12 Feb 14	
25	69.730		1			1				0				0	12 Feb 14	
26	69.481		1			1				0				0	12 Feb 14	
27	69.260		1			1				0				0	13 Feb 14	
28	68.965		1			1				0				0	13 Feb 14	
29	68.682		1			1				0				0	13 Feb 14	
30	68.500		1			1				0				0	13 Feb 14	
CARRIED FORWARD :			46	3	9	58	5	2	0	7	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			46	3	9	58	5	2	0	7	0	0	0	0		
31	68.300		1			1				0				0	14 Feb 14	
32	68.190		1			1				0				0	14 Feb 14	
33	67.938		1			1				0				0	14 Feb 14	
34	67.775		1			1				0				0	14 Feb 14	
35	67.617		1			1				0				0	15 Feb 14	
36	67.330		1			1				0				0	15 Feb 14	
37	66.830		1			1				0				0	15 Feb 14	
38	66.700		1			1				0				0	15 Feb 14	
39	66.234		1			1				0				0	17 Feb 14	
40	66.070		1			1				0				0	17 Feb 14	
41	65.827		1			1				0				0	17 Feb 14	
42	64.670		1			1				0				0	17 Feb 14	
43	64.512		1			1				0				0	18 Feb 14	
44	64.213		1			1				0				0	18 Feb 14	
45	64.080		1			1				0				0	18 Feb 14	
CARRIED FORWARD :			61	3	9	73	5	2	0	7	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	3	9	73	5	2	0	7	0	0	0	0		
46	63.680		1			1				0				0	18 Feb 14	
47	63.580		1			1				0				0	19 Feb 14	
48	63.460		1			1				0				0	19 Feb 14	
49	63.270		1			1				0				0	19 Feb 14	
50	62.885			1		1				0				0	19 Feb 14	
51	62.536		1			1				0				0	20 Feb 14	
52	62.338			1		1				0				0	20 Feb 14	
53	62.234		1			1				0				0	20 Feb 14	
54	61.850		1			1				0				0	20 Feb 14	
55	61.680		1			1				0				0	21 Feb 14	
56	61.556		1			1				0				0	21 Feb 14	
57	61.419		1			1				0				0	21 Feb 14	
58	61.299		1			1				0				0	21 Feb 14	
59	61.122		1			1				0				0	22 Feb 14	
60	60.996		1			1				0				0	22 Feb 14	
CARRIED FORWARD :			74	5	9	88	5	2	0	7	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			74	5	9	88	5	2	0	7	0	0	0	0		
61	60.580		1			1				0				0	22 Feb 14	
62	60.071		1			1				0				0	22 Feb 14	
63	59.700		1			1				0				0	22 Feb 14	
64																
65																
66																
67																
68																
69																
70																
71																
72																
73																
74																
75																
BALANCE END OF FEB :			77	5	9	91	5	2	0	7	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	121.004					0	1			1				0	08 Feb 14	Protocol Road 4th Cycle
2	120.901					0				0			1	1	10 Feb 14	Protocol Road 4th Cycle
3	120.792			1		1				0				0	10 Feb 14	Protocol Road 4th Cycle
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF FEB :			0	1	0	1	1	0	0	1	0	0	1	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF FEB :			0	0	0	0	0	0	0	0	0	0	0	0		

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 1

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING*Month: FEBRUARY 2014*

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	26	22	48	7	3	10	6	-	6
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	60	-	60	1	-	1	1	-	1
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	12	61	73	-	4	4	1	2	3
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	3	-	3	-	-	-	-	-	-
TOTAL :				101	83	184	8	7	15	8	2	10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			23	3	0	26	5	2	0	7	2	4	0	6		
1	10.448		1			1									05 Feb 14	
2	10.535		1			1									05 Feb 14	
3	11.194		1			1									05 Feb 14	
4	11.196		0		0	0		0	0	0	0				05 Feb 14	
5	11.457						1			1					05 Feb 14	
6	11.910							1		1					05 Feb 14	
7	12.266		1			1									05 Feb 14	
8	12.297		0		0	0		0	0	0	0				05 Feb 14	
9	12.409		1			1									05 Feb 14	
10	12.716		1			1									05 Feb 14	
11	12.924		1			1									05 Feb 14	
12	13.517		1			1									05 Feb 14	
13	13.566		1			1									05 Feb 14	
14	13.895		1			1									05 Feb 14	
15	14.268		1			1									05 Feb 14	
CARRIED FORWARD :			34	3	0	37	6	3	0	9	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			34	3	0	37	6	3	0	9	2	4	0	6		
16	14.278		1			1									05 Feb 14	
17	14.502		1			1									05 Feb 14	
18	14.542		1			1									10 Feb 14	
19	17.728	A1017690	1			1									10 Feb 14	
20	18.191		1			1									10 Feb 14	
21	18.413		1			1									15 Feb 14	
22	18.511		1			1									15 Feb 14	
23	18.518							1		1					15 Feb 14	
24	18.684		1			1									15 Feb 14	
25	18.914		1			1									15 Feb 14	
26	19.390		1			1									15 Feb 14	
27	19.397			1		1									15 Feb 14	
TOTAL :			44	4	0	48	6	4	0	10	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			54	5	1	60	0	1	0	1	0	1	0	1		
TOTAL :			54	5	1	60	0	1	0	1	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	0	0	12	0	0	0	0	0	1	0	1		
1	3.313		1			1									01 Feb 14	
2	3.155		1			1									01 Feb 14	
3	3.244		1			1									01 Feb 14	
4	3.315			1		1									01 Feb 14	
5	4.535		1			1									01 Feb 14	
6	4.881		1			1									01 Feb 14	
7	5.047		1			1									04 Feb 14	
8	5.189		1			1									04 Feb 14	
9	5.275		1			1									04 Feb 14	
10	5.684		1			1									04 Feb 14	
11	5.929		1			1									04 Feb 14	
12	6.160		1			1									08 Feb 14	
13	6.633		1			1									08 Feb 14	
14	6.908		1			1									08 Feb 14	
15	6.990		1			1									08 Feb 14	
CARRIED FORWARD :			26	1	0	27	0	0	0	0	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			26	1	0	27	0	0	0	0	0	1	0	1		
16	7.088		1			1									08 Feb 14	
17	7.387		1			1									08 Feb 14	
18	7.570		1			1									08 Feb 14	
19	7.778		1			1									12 Feb 14	
20	7.928		1			1									12 Feb 14	
21	8.097										1			1	12 Feb 14	
22	8.200		1			1									12 Feb 14	
23	8.570											1		1	12 Feb 14	
24	8.665		1			1									12 Feb 14	
25	8.755		1			1									12 Feb 14	
26	8.922		1			1									12 Feb 14	
27	9.030		1			1									15 Feb 14	
28	9.392		1			1									15 Feb 14	
29	9.665		1			1									15 Feb 14	
30	9.932							1		1					15 Feb 14	
CARRIED FORWARD :			38	1	0	39	0	1	0	1	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	1	0	39	0	1	0	1	1	2	0	3		
31	9.665		1			1									15 Feb 14	
32	9.932							1		1					15 Feb 14	
33	10.429		1			1									15 Feb 14	
34	10.626		1			1									18 Feb 14	
35	10.705		1			1									18 Feb 14	
36	10.876		1			1									18 Feb 14	
37	11.000		1			1									18 Feb 14	
38	11.113							1		1					18 Feb 14	
39	11.227		1			1									18 Feb 14	
40	11.502		1			1									18 Feb 14	
41	11.722		1			1									18 Feb 14	
42	11.847		1			1									18 Feb 14	
43	12.080		1			1									21 Feb 14	
44	12.185		1			1									21 Feb 14	
45	12.300		1			1									21 Feb 14	
CARRIED FORWARD :			51	1	0	52	0	3	0	3	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			51	1	0	52	0	3	0	3	1	2	0	3		
46	12.421		1			1									21 Feb 14	
47	13.177		1			1									21 Feb 14	
48	13.263		1			1									21 Feb 14	
49	13.360		1			1									21 Feb 14	
50	13.450		1			1									21 Feb 14	
51	13.566		1			1									24 Feb 14	
52	13.700		1			1									24 Feb 14	
53	13.732		1			1									24 Feb 14	
54	14.005		1			1									24 Feb 14	
55	14.114		1			1									24 Feb 14	
56	14.206		1			1									24 Feb 14	
57	14.335		1			1									24 Feb 14	
58	14.444		1			1									24 Feb 14	
59	14.543		1			1									24 Feb 14	
60	14.697		1			1									24 Feb 14	
CARRIED FORWARD :			66	1	0	67	0	3	0	3	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			66	1	0	67	0	3	0	3	1	2	0	3		
61	14.980		1			1									24 Feb 14	
62	15.170		1			1									27 Feb 14	
63	15.230		1			1									27 Feb 14	
64	15.312		1			1									27 Feb 14	
65	15.683							1		1					27 Feb 14	
66	15.825		1			1									27 Feb 14	
67	16.718		1			1									27 Feb 14	
TOTAL:			72	1	0	73	0	4	0	4	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	3	0	3	0	0	0	0	0	0	0	0		
TOTAL :			0	3	0	3	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	62	29	91	4	0	4	4	1	5
TOTAL :				62	29	91	4	0	4	4	1	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM JANUARY 2014:			52	4	6	62	3	0	1	4	1	2	1	4		
1	123.816	-	1			1				0				0	03 Feb 14	
2	130.600	-	1			1				0				0	03 Feb 14	
3	130.949	-	1			1				0				0	04 Feb 14	
4	131.224	-		1		1				0				0	04 Feb 14	
5	131.300	-			1	1				0				0	05 Feb 14	
6	131.470	-				0				0			1	1	05 Feb 14	
7	131.518	-	1			1				0				0	06 Feb 14	
8	131.667	-	1			1				0				0	06 Feb 14	
9	131.846	-	1			1				0				0	07 Feb 14	
10	132.100	-	1			1				0				0	07 Feb 14	
11	132.375	-	1			1				0				0	08 Feb 14	
12	132.473	-			1	1				0				0	08 Feb 14	
13	132.664	-			1	1				0				0	10 Feb 14	
14	133.441	-			1	1				0				0	10 Feb 14	
15	133.636	-	1			1				0				0	11 Feb 14	
CARRIED FORWARD :			61	5	10	76	3	0	1	4	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	5	10	76	3	0	1	4	1	2	2	5		
16	133.881	-	1			1				0				0	11 Feb 14	
17	135.505	-			1	1				0				0	12 Feb 14	
18	136.000	-	1			1				0				0	12 Feb 14	
19	136.020	-	1			1				0				0	13 Feb 14	
20	136.200	-			1	1				0				0	13 Feb 14	
21	136.834	-			1	1				0				0	14 Feb 14	
22	137.174	-			1	1				0				0	14 Feb 14	
23	137.867	A4.175.630	1			1				0				0	15 Feb 14	
24	138.107	-			1	1				0				0	15 Feb 14	
25	139.026	-			1	1				0				0	17 Feb 14	
26	139.196	-			1	1				0				0	17 Feb 14	
27	139.367	-	1			1				0				0	18 Feb 14	
28	140.894	-			1	1				0				0	18 Feb 14	
29	140.993	A4.177.600			1	1				0				0	19 Feb 14	
30	139.600	-			1	1				0				0	19 Feb 14	
CARRIED FORWARD :			66	5	20	91	3	0	1	4	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	5	-	5	4	-	4	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	12	-	12	-	-	-	4	-	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	11	11	-	15	15	-	4	4
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	7	59	66	-	4	4	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	6	6	-	-	-	-	1	1
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
TOTAL :				24	76	100	4	19	23	4	5	9

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			4	0	1	5	4	0	0	4	0	0	0	0		
TOTAL :			4	0	1	5	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			10	2	0	12	0	0	0	0	0	4	0	4		
TOTAL :			10	2	0	12	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	44.842	C160	1			1				0				0	09 Feb 14	1st cycle for Normal Road
2	44.884	C161	1			1				0				0	09 Feb 14	1st cycle for Normal Road
3	45.000	C162				0	1			1				0	09 Feb 14	1st cycle for Normal Road
4	45.367	C163				0	1			1				0	09 Feb 14	1st cycle for Normal Road
5	45.656	C164				0		1		1				0	11 Feb 14	1st cycle for Normal Road
6	45.798	C165				0	1			1				0	11 Feb 14	1st cycle for Normal Road
7	46.074	C166				0	1			1				0	11 Feb 14	1st cycle for Normal Road
8	46.293	C167				0	1			1				0	11 Feb 14	1st cycle for Normal Road
9	46.528	C168				0	1			1				0	11 Feb 14	1st cycle for Normal Road
10	46.905	C169	1			1				0				0	11 Feb 14	1st cycle for Normal Road
11	46.993	C170				0	1			1				0	11 Feb 14	1st cycle for Normal Road
12	47.018	C171				0		1		1				0	13 Feb 14	1st cycle for Normal Road
13	47.248	C172				0		1		1				0	13 Feb 14	1st cycle for Normal Road
14	47.629	C173				0	1			1				0	13 Feb 14	1st cycle for Normal Road
15	47.875	C174	1			1				0				0	13 Feb 14	1st cycle for Normal Road
CARRIED FORWARD:			4	0	0	4	8	3	0	11	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			4	0	0	4	8	3	0	11	0	0	0	0		
16	48.187	C175	1			1				0				0	17 Feb 14	1st cycle for Normal Road
17	49.362	C176	1			1				0				0	17 Feb 14	1st cycle for Normal Road
18	49.847	C177	1			1				0				0	17 Feb 14	1st cycle for Normal Road
19	50.092	C178	1			1				0				0	17 Feb 14	1st cycle for Normal Road
20	50.900	C179		1		1				0				0	17 Feb 14	1st cycle for Normal Road
21	52.162	C180				0	1			1				0	20 Feb 14	1st cycle for Normal Road
22	52.703	C181				0	1			1				0	20 Feb 14	1st cycle for Normal Road
23	53.308	C182	1			1				0				0	20 Feb 14	1st cycle for Normal Road
24	53.900	C183				0				0		1		1	20 Feb 14	(4cells) 1st cycle for Normal Road
25	54.159	C184				0				0		1		1	24 Feb 14	(3cells) 1st cycle for Normal Road
26	54.225	C185				0				0		1		1	24 Feb 14	(3cells) 1st cycle for Normal Road
27	54.678	C186				0				0		1		1	24 Feb 14	(4cells) 1st cycle for Normal Road
28	54.920	C187				0	1			1				0	27 Feb 14	1st cycle for Normal Road
29	55.440	C188	1			1				0				0	27 Feb 14	1st cycle for Normal Road
30	55.853	C189				0	1			1				0	27 Feb 14	1st cycle for Normal Road
TOTAL :			10	1	0	11	12	3	0	15	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			5	2	0	7	0	0	0	0	0	0	0	0		
1	43.190	C136			1	1				0				0	04 Feb 14	2nd cycle for Normal Road
2	43.780	C135			1	1				0				0	04 Feb 14	2nd cycle for Normal Road
3	43.760	C134	1			1				0				0	04 Feb 14	2nd cycle for Normal Road
4	43.602	C133			1	1				0				0	05 Feb 14	2nd cycle for Normal Road
5	43.305	C132			1	1				0				0	05 Feb 14	2nd cycle for Normal Road
6	43.110	C131			1	1				0				0	05 Feb 14	2nd cycle for Normal Road
7	42.785	C130			1	1				0				0	06 Feb 14	2nd cycle for Normal Road
8	42.440	C129	1			1				0				0	06 Feb 14	2nd cycle for Normal Road
9	42.340	C128	1			1				0				0	06 Feb 14	2nd cycle for Normal Road
10	42.217	C127	1			1				0				0	06 Feb 14	2nd cycle for Normal Road
11	42.010	C126			1	1				0				0	06 Feb 14	2nd cycle for Normal Road
12	41.780	C125	1			1				0				0	07 Feb 14	2nd cycle for Normal Road
13	41.645	C124	1			1				0				0	07 Feb 14	2nd cycle for Normal Road
14	41.490	C123			1	1				0				0	07 Feb 14	2nd cycle for Normal Road
15	41.280	C122	1			1				0				0	07 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD:			12	2	8	22	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	2	8	22	0	0	0	0	0	0	0	0		
16	40.925	C121			1	1				0				0	08 Feb 14	2nd cycle for Normal Road
17	40.780	C120	1			1				0				0	08 Feb 14	2nd cycle for Normal Road
18	40.565	C119	1			1				0				0	08 Feb 14	2nd cycle for Normal Road
19	40.390	C118			1	1				0				0	08 Feb 14	2nd cycle for Normal Road
20	40.220	C117	1			1				0				0	08 Feb 14	2nd cycle for Normal Road
21	40.015	C116			1	1				0				0	08 Feb 14	2nd cycle for Normal Road
22	39.810	C115			1	1				0				0	11 Feb 14	2nd cycle for Normal Road
23	39.575	C114			1	1				0				0	11 Feb 14	2nd cycle for Normal Road
24	39.430	C113	1			1				0				0	11 Feb 14	2nd cycle for Normal Road
25	39.210	C112			1	1				0				0	11 Feb 14	2nd cycle for Normal Road
26	39.065	C111	1			1				0				0	11 Feb 14	2nd cycle for Normal Road
27	38.800	C110			1	1				0				0	12 Feb 14	2nd cycle for Normal Road
28	38.600	C109			1	1				0				0	12 Feb 14	2nd cycle for Normal Road
29	38.440	C108			1	1				0				0	12 Feb 14	2nd cycle for Normal Road
30	38.250	C107			1	1				0				0	12 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD:			17	2	18	37	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			17	2	18	37	0	0	0	0	0	0	0	0		
31	37.820	C106			1	1				0				0	14 Feb 14	2nd cycle for Normal Road
32	37.380	C105		1		1				0				0	14 Feb 14	2nd cycle for Normal Road
33	37.300	C104	1			1				0				0	14 Feb 14	2nd cycle for Normal Road
34	37.110	C103			1	1				0				0	14 Feb 14	2nd cycle for Normal Road
35	36.740	C102			1	1				0				0	17 Feb 14	2nd cycle for Normal Road
36	36.645	C101				0	1			1				0	17 Feb 14	2nd cycle for Normal Road
37	36.315	C100				0	1			1				0	17 Feb 14	2nd cycle for Normal Road
38	36.288	C99	1			1				0				0	17 Feb 14	2nd cycle for Normal Road
39	36.165	C98	1			1				0				0	17 Feb 14	2nd cycle for Normal Road
40	36.155	C97			1	1				0				0	17 Feb 14	2nd cycle for Normal Road
41	35.820	C96			1	1				0				0	19 Feb 14	2nd cycle for Normal Road
42	35.570	C95	1			1				0				0	19 Feb 14	2nd cycle for Normal Road
43	35.510	C94			1	1				0				0	19 Feb 14	2nd cycle for Normal Road
44	35.070	C93	1			1				0				0	19 Feb 14	2nd cycle for Normal Road
45	34.960	C92	1			1				0				0	20 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD:			23	3	24	50	2	0	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			23	3	24	50	2	0	0	2	0	0	0	0		
46	34.790	C91				0	1			1				0	20 Feb 14	2nd cycle for Normal Road
47	34.570	C90				0	1			1				0	20 Feb 14	2nd cycle for Normal Road
48	34.415	C89			1	1				0				0	20 Feb 14	2nd cycle for Normal Road
49	33.930	C88	1			1				0				0	22 Feb 14	2nd cycle for Normal Road
50	33.675	C87			1	1				0				0	22 Feb 14	2nd cycle for Normal Road
51	33.605	C86			1	1				0				0	22 Feb 14	2nd cycle for Normal Road
52	33.505	C85			1	1				0				0	22 Feb 14	2nd cycle for Normal Road
53	33.450	C84	1			1				0				0	22 Feb 14	2nd cycle for Normal Road
54	33.285	C83	1			1				0				0	22 Feb 14	2nd cycle for Normal Road
55	33.170	C82	1			1				0				0	25 Feb 14	2nd cycle for Normal Road
56	33.065	C81	1			1				0				0	25 Feb 14	2nd cycle for Normal Road
57	32.985	C80			1	1				0				0	25 Feb 14	2nd cycle for Normal Road
58	32.885	C79	1			1				0				0	25 Feb 14	2nd cycle for Normal Road
59	32.375	C78			1	1				0				0	25 Feb 14	2nd cycle for Normal Road
60	31.500	C77			1	1				0				0	27 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD:			29	3	31	63	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			29	3	31	63	4	0	0	4	0	0	0	0		
61	31.265	C76			1	1				0				0	27 Feb 14	2nd cycle for Normal Road
62	31.000	C75			1	1				0				0	27 Feb 14	2nd cycle for Normal Road
63	30.070	C74			1	1				0				0	27 Feb 14	2nd cycle for Normal Road
TOTAL :			29	3	34	66	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	5.045	C5	1			1				0				0	18 Feb 14	2nd cycle for Protocol Road
2	5.095	C6	1			1				0				0	18 Feb 14	2nd cycle for Protocol Road
3	5.470	C7	1			1				0				0	20 Feb 14	2nd cycle for Protocol Road
4	5.805	C8	1			1				0				0	20 Feb 14	2nd cycle for Protocol Road
5	6.050	C9				0				0		1		1	25 Feb 14	(3cells) 2nd cycle for Protocol Road
6	6.100	C10	1			1				0				0	26 Feb 14	2nd cycle for Protocol Road
7	6.152	C11	1			1				0				0	27 Feb 14	2nd cycle for Protocol Road
TOTAL :			6	0	0	6	0	0	0	0	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	50	98	148	8	1	9	-	5	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL :				50	98	148	8	1	9	-	5	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			29	4	17	50	6	0	2	8	0	0	0	0		
1	68.780	TBN 104			1	1				0				0	03 Feb 14	1st cycle normal road
2	68.690	TBN 103			1	1				0				0	03 Feb 14	1st cycle normal road
3	68.200	TBN 102			1	1				0				0	04 Feb 14	1st cycle normal road
4	68.120	TBN 101			1	1				0				0	05 Feb 14	1st cycle normal road
5	67.470	TBN 100				0				0		1		1	05 Feb 14	1st cycle normal road
6	67.460	TBN 99			1	1				0				0	05 Feb 14	1st cycle normal road
7	67.320	TBN 98			1	1				0				0	05 Feb 14	1st cycle normal road
8	67.160	TBN 97			1	1				0				0	05 Feb 14	1st cycle normal road
9	66.900	TBN 96			1	1				0				0	06 Feb 14	1st cycle normal road
10	66.680	TBN 95			1	1				0				0	06 Feb 14	1st cycle normal road
11	66.600	TBN 94				0				0			1	1	06 Feb 14	1st cycle normal road
12	66.380	TBN 93	1			1				0				0	06 Feb 14	1st cycle normal road
13	66.150	TBN 92			1	1				0				0	07 Feb 14	1st cycle normal road
14	65.890	TBN 91	1			1				0				0	08 Feb 14	1st cycle normal road
15	65.880	TBN 90	1			1				0				0	08 Feb 14	1st cycle normal road
CARRIED FORWARD :			32	4	27	63	6	0	2	8	0	1	1	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			32	4	27	63	6	0	2	8	0	1	1	2		
16	65.700	TBN 89	1			1				0				0	08 Feb 14	1st cycle normal road
17	65.600	TBN 88			1	1				0				0	08 Feb 14	1st cycle normal road
18	65.400	TBN 87	1			1				0				0	08 Feb 14	1st cycle normal road
19	65.250	TBN 86	1			1				0				0	08 Feb 14	1st cycle normal road
20	65.100	TBN 85			1	1				0				0	08 Feb 14	1st cycle normal road
21	64.930	TBN 84			1	1				0				0	10 Feb 14	1st cycle normal road
22	64.900	TBN 83			1	1				0				0	10 Feb 14	1st cycle normal road
23	64.800	TBN 82				0				0		1		1	10 Feb 14	1st cycle normal road
24	64.790	TBN 81			1	1				0				0	10 Feb 14	1st cycle normal road
25	64.760	TBN 80			1	1				0				0	10 Feb 14	1st cycle normal road
26	64.730	TBN 79			1	1				0				0	10 Feb 14	1st cycle normal road
27	64.700	TBN 78			1	1				0				0	10 Feb 14	1st cycle normal road
28	64.550	TBN 77			1	1				0				0	10 Feb 14	1st cycle normal road
29	64.315	TBN 76			1	1				0				0	11 Feb 14	1st cycle normal road
30	64.283	TBN 75				0				0		1		1	11 Feb 14	1st cycle normal road
CARRIED FORWARD :			35	4	37	76	6	0	2	8	0	3	1	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			35	4	37	76	6	0	2	8	0	3	1	4		
31	64.200	TBN 74			1	1				0				0	11 Feb 14	1st cycle normal road
32	64.160	TBN 73			1	1				0				0	11 Feb 14	1st cycle normal road
33	64.130	TBN 72			1	1				0				0	11 Feb 14	1st cycle normal road
34	64.050	TBN 71			1	1				0				0	12 Feb 14	1st cycle normal road
35	63.950	TBN 70				0				0		1		1	12 Feb 14	1st cycle normal road
36	63.650	TBN 69	1			1				0				0	13 Feb 14	1st cycle normal road
37	63.250	TBN 68	1			1				0				0	14 Feb 14	1st cycle normal road
38	63.150	TBN 67	1			1				0				0	14 Feb 14	1st cycle normal road
39	62.650	TBN 66	1			1				0				0	14 Feb 14	1st cycle normal road
40	62.350	TBN 65	1			1				0				0	15 Feb 14	1st cycle normal road
41	62.108	TBN 64			1	1				0				0	17 Feb 14	1st cycle normal road
42	62.060	TBN 63			1	1				0				0	17 Feb 14	1st cycle normal road
43	61.980	TBN 62			1	1				0				0	17 Feb 14	1st cycle normal road
44	61.970	TBN 61			1	1				0				0	17 Feb 14	1st cycle normal road
45	61.800	TBN 60			1	1				0				0	18 Feb 14	1st cycle normal road
CARRIED FORWARD :			40	4	46	90	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			40	4	46	90	6	0	2	8	0	4	1	5		
46	60.150	TBN 59			1	1				0				0	18 Feb 14	1st cycle normal road
47	59.940	TBN 58			1	1				0				0	18 Feb 14	1st cycle normal road
48	59.750	TBN 57	1			1				0				0	19 Feb 14	1st cycle normal road
49	59.575	TBN 56			1	1				0				0	19 Feb 14	1st cycle normal road
50	59.200	TBN 55			1	1				0				0	19 Feb 14	1st cycle normal road
51	59.100	TBN 54			1	1				0				0	19 Feb 14	1st cycle normal road
52	59.000	TBN 53			1	1				0				0	19 Feb 14	1st cycle normal road
53	58.700	TBN 52			1	1				0				0	19 Feb 14	1st cycle normal road
54	58.400	TBN 51			1	1				0				0	19 Feb 14	1st cycle normal road
55	58.150	TBN 50			1	1				0				0	20 Feb 14	1st cycle normal road
56	58.100	TBN 49	1			1				0				0	20 Feb 14	1st cycle normal road
57	58.000	TBN 48			1	1				0				0	20 Feb 14	1st cycle normal road
58	57.650	TBN 47			1	1				0				0	20 Feb 14	1st cycle normal road
59	56.850	TBN 46			1	1				0				0	20 Feb 14	1st cycle normal road
60	56.350	TBN 45			1	1				0				0	21 Feb 14	1st cycle normal road
CARRIED FORWARD :			42	4	59	105	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			42	4	59	105	6	0	2	8	0	4	1	5		
61	56.100	TBN 44	1			1				0				0	22 Feb 14	1st cycle normal road
62	55.900	TBN 43	1			1				0				0	22 Feb 14	1st cycle normal road
63	55.500	TBN 42	1			1				0				0	22 Feb 14	1st cycle normal road
64	55.250	TBN 41	1			1				0				0	22 Feb 14	1st cycle normal road
65	55.050	TBN 40	1			1				0				0	22 Feb 14	1st cycle normal road
66	54.850	TBN 39			1	1				0				0	22 Feb 14	1st cycle normal road
67	54.450	TBN 38	1			1				0				0	22 Feb 14	1st cycle normal road
68	54.260	TBN 37			1	1				0				0	22 Feb 14	1st cycle normal road
69	53.450	TBN 36	1			1				0				0	22 Feb 14	1st cycle normal road
70	53.200	TBN 35	1			1				0				0	22 Feb 14	1st cycle normal road
71	52.850	TBN 34	1			1				0				0	22 Feb 14	1st cycle normal road
72	52.550	TBN 33			1	1				0				0	22 Feb 14	1st cycle normal road
73	52.400	TBN 32	1			1				0				0	22 Feb 14	1st cycle normal road
74	52.300	TBN 31	1			1				0				0	22 Feb 14	1st cycle normal road
75	52.100	TBN 30	1			1				0				0	22 Feb 14	1st cycle normal road
CARRIED FORWARD :			54	4	62	120	6	0	2	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			54	4	62	120	6	0	2	8	0	4	1	5		
76	51.950	TBN 29			1	1				0				0	24 Feb 14	1st cycle normal road
77	51.500	TBN 28	1			1				0				0	24 Feb 14	1st cycle normal road
78	51.350	TBN 27	1			1				0				0	24 Feb 14	1st cycle normal road
79	51.040	TBN 26			1	1				0				0	24 Feb 14	1st cycle normal road
80	50.850	TBN 25			1	1				0				0	24 Feb 14	1st cycle normal road
81	50.500	TBN 24	1			1				0				0	24 Feb 14	1st cycle normal road
82	50.100	TBN 23	1			1				0				0	24 Feb 14	1st cycle normal road
83	49.910	TBN 22			1	1				0				0	24 Feb 14	1st cycle normal road
84	49.750	TBN 21			1	1				0				0	24 Feb 14	1st cycle normal road
85	49.620	TBN 20	1			1				0				0	24 Feb 14	1st cycle normal road
86	49.450	TBN 19	1			1				0				0	25 Feb 14	1st cycle normal road
87	49.200	TBN 18			1	1				0				0	25 Feb 14	1st cycle normal road
88	48.700	TBN 17				0		1		1				0	26 Feb 14	1st cycle normal road
89	48.500	TBN 16			1	1				0				0	26 Feb 14	1st cycle normal road
90	48.300	TBN 15	1			1				0				0	26 Feb 14	1st cycle normal road
CARRIED FORWARD :			61	4	69	134	6	1	2	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			61	4	69	134	6	1	2	9	0	4	1	5		
91	47.995	TBN 14	1			1				0				0	26 Feb 14	1st cycle normal road
92	47.800	TBN 13			1	1				0				0	26 Feb 14	1st cycle normal road
93	47.700	TBN 12			1	1				0				0	27 Feb 14	1st cycle normal road
94	47.300	TBN 11	1			1				0				0	27 Feb 14	1st cycle normal road
95	47.200	TBN 10	1			1				0				0	27 Feb 14	1st cycle normal road
96	46.990	TBN 9	1			1				0				0	27 Feb 14	1st cycle normal road
97	46.800	TBN 8		1		1				0				0	27 Feb 14	1st cycle normal road
98	46.640	TBN 7		1		1				0				0	27 Feb 14	1st cycle normal road
99	46.450	TBN 6	1			1				0				0	27 Feb 14	1st cycle normal road
100	46.150	TBN 5			1	1				0				0	27 Feb 14	1st cycle normal road
101	45.600	TBN 4	1			1				0				0	28 Feb 14	1st cycle normal road
102	45.550	TBN 3	1			1				0				0	28 Feb 14	1st cycle normal road
103	45.300	TBN 2	1			1				0				0	28 Feb 14	1st cycle normal road
104	45.120	TBN 1			1	1				0				0	28 Feb 14	1st cycle normal road
105																
TOTAL :			69	6	73	148	6	1	2	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			0	0	0	0	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			0	0	0	0	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	11	62	73	7	20	27	-	1	1
TOTAL :				32	62	94	12	20	32	-	1	1

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
CARRIED FORWARD :			0	0	0	0	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
CARRIED FORWARD :			0	0	0	0	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			11	0	0	11	7	0	0	7	0	0	0	0		
1	31.699	58					1			1					02-Feb-14	1st cycle for normal road
2	31.940	59	1			1									02-Feb-14	1st cycle for normal road
3	32.335	60					1			1					02-Feb-14	1st cycle for normal road
4	32.572	61	1			1									03-Feb-14	1st cycle for normal road
5	32.645	62	1			1									03-Feb-14	1st cycle for normal road
6	32.836	63					1			1					03-Feb-14	1st cycle for normal road
7	33.673	64	1			1									03-Feb-14	1st cycle for normal road
8	34.470	65	1			1									04-Feb-14	1st cycle for normal road
9	34.560	66					1			1					04-Feb-14	1st cycle for normal road
10	34.832	67					1			1					04-Feb-14	1st cycle for normal road
11	35.075	68					1			1					05-Feb-14	1st cycle for normal road
12	35.840	69					1			1					05-Feb-14	1st cycle for normal road
13	36.275	70	1			1									05-Feb-14	1st cycle for normal road
14	36.581	71	1			1									06-Feb-14	1st cycle for normal road
15	36.923	72	1			1									06-Feb-14	1st cycle for normal road
CARRIED FORWARD :			19	0	0	19	14	0	0	14	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			19	0	0	19	14	0	0	14	0	0	0	0		
16	37.440	73	1			1									06-Feb-14	1st cycle for normal road
17	37.936	74					1			1					06-Feb-14	1st cycle for normal road
18	38.262	75	1			1									07-Feb-14	1st cycle for normal road
19	38.415	76	1			1									07-Feb-14	1st cycle for normal road
20	38.425	77	1			1									07-Feb-14	1st cycle for normal road
21	38.632	78	1			1									07-Feb-14	1st cycle for normal road
22	38.665	79	1			1									08-Feb-14	1st cycle for normal road
23	38.926	80	1			1									08-Feb-14	1st cycle for normal road
24	39.455	81	1			1									08-Feb-14	1st cycle for normal road
25	39.550	82	1			1									08-Feb-14	1st cycle for normal road
26	39.900	83	1			1									09-Feb-14	1st cycle for normal road
27	40.030	84					1			1					09-Feb-14	1st cycle for normal road
28	40.371	85					1			1					09-Feb-14	1st cycle for normal road
29	40.612	86	1			1									10-Feb-14	1st cycle for normal road
30	40.890	87					1			1					10-Feb-14	1st cycle for normal road
CARRIED FORWARD :			30	0	0	30	18	0	0	18	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			30	0	0	30	18	0	0	18	0	0	0	0		
31	40.988	88	1			1									10-Feb-14	1st cycle for normal road
32	41.155	89	1			1									11-Feb-14	1st cycle for normal road
33	41.625	90	1			1									12-Feb-14	1st cycle for normal road
34	41.990	91					1			1					12-Feb-14	1st cycle for normal road
35	42.255	92	1			1									13-Feb-14	1st cycle for normal road
36	42.465	93	1			1									13-Feb-14	1st cycle for normal road
37	43.105	94	1			1									13-Feb-14	1st cycle for normal road
38	43.390	95	1			1									13-Feb-14	1st cycle for normal road
39	43.635	96	1			1									14-Feb-14	1st cycle for normal road
40	44.210	97					1			1					14-Feb-14	1st cycle for normal road
41	44.325	98					1			1					14-Feb-14	1st cycle for normal road
42	45.017	99	1			1									15-Feb-14	1st cycle for normal road
43	45.480	100	1			1									15-Feb-14	1st cycle for normal road
44	45.585	101	1			1									15-Feb-14	1st cycle for normal road
45	45.935	102	1			1									15-Feb-14	1st cycle for normal road
CARRIED FORWARD :			42	0	0	42	21	0	0	21	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			42	0	0	42	21	0	0	21	0	0	0	0		
46	46.645	103	1			1									16-Feb-14	1st cycle for normal road
47	47.072	104	1			1									16-Feb-14	1st cycle for normal road
48	47.440	105	1			1									16-Feb-14	1st cycle for normal road
49	47.620	106	1			1									16-Feb-14	1st cycle for normal road
50	48.220	107					1			1					17-Feb-14	1st cycle for normal road
51	48.480	108	1			1									17-Feb-14	1st cycle for normal road
52	48.918	109	1			1									17-Feb-14	1st cycle for normal road
53	49.100	110	1			1									17-Feb-14	1st cycle for normal road
54	49.280	111	1			1									18-Feb-14	1st cycle for normal road
55	49.395	112	1			1									18-Feb-14	1st cycle for normal road
56	49.513	113	1			1									18-Feb-14	1st cycle for normal road
57	49.950	114	1			1									18-Feb-14	1st cycle for normal road
58	50.123	115	1			1									18-Feb-14	1st cycle for normal road
59	50.290	116	1			1									19-Feb-14	1st cycle for normal road
60	50.395	117	1			1									19-Feb-14	1st cycle for normal road
CARRIED FORWARD :			56	0	0	56	22	0	0	22	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			56	0	0	56	22	0	0	22	0	0	0	0		
61	50.793	118					1			1					20-Feb-14	1st cycle for normal road
62	51.110	119	1			1									20-Feb-14	1st cycle for normal road
63	51.390	120	1			1									20-Feb-14	1st cycle for normal road
64	51.620	121	1			1									21-Feb-14	1st cycle for normal road
65	51.870	122	1			1									21-Feb-14	1st cycle for normal road
66	52.460	123	1			1									21-Feb-14	1st cycle for normal road
67	53.153	124	1			1									21-Feb-14	1st cycle for normal road
68	53.465	125					1			1					21-Feb-14	1st cycle for normal road
69	53.960	126	1			1									22-Feb-14	1st cycle for normal road
70	54.225	127					1			1					22-Feb-14	1st cycle for normal road
71	54.860	128	1			1									22-Feb-14	1st cycle for normal road
72	54.961	129	1			1									22-Feb-14	1st cycle for normal road
73	55.387	130					1			1					22-Feb-14	1st cycle for normal road
74	55.867	131	1			1									22-Feb-14	1st cycle for normal road
75	56.050	132	1			1									23-Feb-14	1st cycle for normal road
CARRIED FORWARD :			67	0	0	67	26	0	0	26	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			67	0	0	67	26	0	0	26	0	0	0	0		
76	56.722	133					1			1					23-Feb-14	1st cycle for normal road
77	57.758	134	1			1									25-Feb-14	1st cycle for normal road
78	57.922	135	1			1									25-Feb-14	1st cycle for normal road
79	58.090	136	1			1									25-Feb-14	1st cycle for normal road
80	58.390	137	1			1									27-Feb-14	1st cycle for normal road
81	58.555	138	1			1									27-Feb-14	1st cycle for normal road
82	58.955	139										1		1	27-Feb-14	1st cycle for normal road
83	59.178	140	1			1									27-Feb-14	1st cycle for normal road
84																
85																
86																
87																
88																
89																
90																
CARRIED FORWARD :			73	0	0	73	27	0	0	27	0	1	0	1		

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 62.570 (Kelawat Bridge)
KM 62.570 (Kelawat Bridge)

R05 - BRIDGES & CULVERTS

BRIDGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	7	3	10	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	2	4	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	3	0	3	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	0	2	2	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	4	0	4	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	2	2	4	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	10	0	10
TOTAL			24	9	33	10	0	10

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	7	3	10	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				7	3	10	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			7											
1	75.630	TEMPASUK	1	√	√	√	√	√	√	√			07 Feb 14	
2	74.243	GURUNG-GURUNG	1	√	√	√	√	√	√	√			14 Feb 14	
3	62.570	KELAWAT	1	√	√	√	√	√	√	√			22 Feb 14	
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF FEB :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF FEB :			0											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF FEB :			0											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	2	2	4	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				2	2	4	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								-	-		
1	3.750	Tuaran Bridge	1	√	√	√	√	√				10 Feb 14	
2	12.750	Sg. Betutai Bridge	1	√	√	√	√	√				21 Feb 14	
TOTAL:		4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	0	4	0	0	0
TOTAL :				4	0	4	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM JANUARY 2014:			4											
CARRIED FORWARD:			4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	1	-	1	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	2	2	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	1	2	3	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1								0	0		
TOTAL:		1								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0									0	0		
1	1.814	Sg. Kibabaig_Baku Bridge	1	√	√	√	√	√	√	N/A	-	-	03 Feb 14	2nd cycle for Protocol Road
2	3.116	Sg. Koimadang Bridge	1	√	√	√	√	√	√	N/A	-	-	05 Feb 14	2nd cycle for Protocol Road
TOTAL:		2									0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	2	2	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
TOTAL :				2	2	4	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 2													
1	63.540	Jambatan Tambatuon 1	1	✓	✓	✓	✓	✓		✓	✓	13 Feb 14	1st cycle normal road
2	61.200	Jambatan Sunsuron 1	1	✓	✓	✓	✓	✓		✓	✓	18 Feb 14	1st cycle normal road
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0											
TOTAL :		0											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0										
TOTAL :		0								0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				4	-	4	-	-	-

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: **01**

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0									0		
CARRIED FORWARD:		0									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPTANG

ROUTE NO: **01**

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		0									0		
CARRIED FORWARD:		0									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: **FEBRUARY 2014**

[illegible]

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	FEBRUARY 2014

[illegible]

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH63.020-CH63.100(LHS)
KM63.020-CH63.100(LHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH69.400-CH69.600(RHS)
KM69.400-KM69.600(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH61.400-CH61.600(RHS)
KM61.400-CH61.600(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 503 - JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 16.700
KM 47.100

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 503 - JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 15.000
KM 45.400

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TUARAN
ROUTE NO : 503 - JALAN BERUNGIS - KOTA BELUD
LOCATION : CH 8.900
KM 39.300

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 126.200 (KM 162.800) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 49.198 - CH 49.648 - RHS
KM 59.198 - KM 59.648

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 34.280 - RHS
KM 34.280

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 35.270 - LHS
KM 35.270

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT-MENUMBOK
LOCATION : CH 37.250 - LHS
KM 37.250

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: FEBRUARY 2014

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	23,656	0	23,656	3,300	36,980.0	40,280.0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	3,700	3,700	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	7,715	0	7,715	21,533	0	21,533
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	6,000	29,400	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,835	3,704	5,539	18,952	12,465	31,417
	01	Jalan Kota Kinabalu-Sindumin	0	0	0	10,216	0	10,216
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	516	0	516
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	5,035	0	5,035	3,915	0	3,915
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,600	180	4,780	1,903	22,436	24,339
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	741	741	0	7,846	7,846
Papar	01	Jalan Kota Kinabalu-Sindumin	0	4,798	4,798	0	514	514
Ranau	22	Jalan Kota Kinabalu-Sandakan	3,191	10,370	13,561	13,639	9,799	23,438
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	6,106	10,826	16,932	28,669	17,589	46,258
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0	0	0	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	2,809	23,140	25,949	4,536	16,418	20,954
TOTAL			80,142	57,459	137,601	113,179	153,447	266,626

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	23,656.00	-	23,656.00	3,300.00	36,980	40,280.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	3,700	3,700.00	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				23,656	3,700	27,356	3,300	36,980.0	40,280.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	13774	23,656.00	1260	0	2040	3,300.00		
1	75.530	74.250				0.00	290.00		919.00	1209.00	04 Feb 14	
2	74.260	72.090				0.00	510.00		2170.00	2680.00	05 Feb 14	
3	71.570	70.410				0.00	838.00		1030.00	1868.00	16 Feb 14	
4	70.400	68.010				0.00	2371.00		1574.00	3945.00	18 Feb 14	
5	67.890	67.000				0.00	995.00		5204.00	6199.00	19 Feb 14	
6	66.990	64.780				0.00	1560.00		3244.00	4804.00	21 Feb 14	
7	64.765	63.030				0.00	768.00		3691.00	4459.00	23 Feb 14	
8	62.800	61.710				0.00	1812.00		1380.00	3192.00	25 Feb 14	
9	61.710	60.500				0.00	1599.00	1773.00		3372.00	26 Feb 14	
10	60.470	59.680				0.00	310.00	120.00	1900.00	2330.00	27 Feb 14	
11	59.600	58.980				0.00	1490.00		1432.00	2922.00	28 Feb 14	
12												
13												
14												
15												
BALANCE END OF FEB :			9,882.00	0.00	13,774.00	23,656.00	13,803.00	1893.00	24,584.00	40,280.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			-	-	-	-	-	-	-	-		
01	121.717	119.717	2000.00		1700.00	3,700.00				0.00	22 Feb 14	
02												
03												
04												
05												
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF FEB :			2,000.00	0	1,700.00	3,700.00	-	0	0	-		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF FEB :			0.00	0.00	0.000	0.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,835.00	3,704.00	5,539.00	18,952.00	12,465.00	31,417.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	7,715.00	-	7,715.00	21,533.00	-	21,533.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	6,000.00	29,400.00	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	516.00	-	516.00
			TOTAL :	12,550.00	3,704.00	16,254.00	47,001.00	41,865.00	88,866.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			178	0	1,657	1,835	7,658	4,237	7,057	18,952		
1	8.158	8.267					109			109	05 Feb 14	
2	8.279	8.298					19			19	05 Feb 14	
3	8.366	8.391					25			25	05 Feb 14	
4	8.391	8.448					57			57	05 Feb 14	
5	8.448	8.547					99			99	05 Feb 14	
6	8.572	8.729	157			157					05 Feb 14	
7	8.729	8.800					71			71	05 Feb 14	
8	8.931	9.219					288			288	05 Feb 14	
9	9.240	9.416					176			176	05 Feb 14	
10	9.521	9.679					158			158	05 Feb 14	
11	9.679	10.023					344			344	05 Feb 14	
12	10.023	10.203					180			180	05 Feb 14	
13	10.219	10.240	21			21					05 Feb 14	
14	10.275	10.350					75			75	05 Feb 14	
15	10.380	10.665					285			285	05 Feb 14	
CARRIED FORWARD :			356	0	1,657	2,013	9,544	4,237	7,057	20,838		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			356	0	1,657	2,013	9,544	4,237	7,057	20,838		
16	10.777	11.501					724			724	05 Feb 14	
17	11.501	11.627					126			126	05 Feb 14	
18	11.627	11.970	343			343					05 Feb 14	
19	11.985	12.754					769			769	05 Feb 14	
20	12.754	13.267	513			513					05 Feb 14	
21	13.280	13.509					229			229	05 Feb 14	
22	13.509	13.634					125			125	05 Feb 14	
23	13.634	13.789					155			155	05 Feb 14	
24	13.789	14.265					476			476	05 Feb 14	
25	14.289	14.500					211			211	05 Feb 14	
26	14.500	14.514	14			14					05 Feb 14	
27	17.609	17.728					119			119	10 Feb 14	
28	17.728	17.856	128			128					10 Feb 14	
29	17.856	18.132					276			276	10 Feb 14	
30	18.132	18.192	60			60					10 Feb 14	
CARRIED FORWARD :			1,414	0	1,657	3,071	12,754	4,237	7,057	24,048		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	1,657	3,071	12,754	4,237	7,057	24,048		
31	18.192	18.356					164			164	15 Feb 14	
32	18.356	18.408					52			52	15 Feb 14	
33	18.537	18.676					139			139	15 Feb 14	
34	18.910	18.972					62			62	15 Feb 14	
35	18.977	19.236					259			259	15 Feb 14	
36	19.440	19.644					204			204	15 Feb 14	
37	8.385	8.545							160	160	15 Feb 14	
38	8.570	8.845			275	275					05 Feb 14	
39	8.845	9.062							217	217	05 Feb 14	
40	9.050	9.370							320	320	05 Feb 14	
41	9.370	10.030							660	660	05 Feb 14	
42	10.030	10.182							152	152	05 Feb 14	
43	10.200	10.276							76	76	05 Feb 14	
44	10.276	10.360							84	84	05 Feb 14	
45	10.400	10.430							30	30	05 Feb 14	
CARRIED FORWARD :			1,414	0	1,932	3,346	13,634	4,237	8,756	26,627		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	1,932	3,346	13,634	4,237	8,756	26,627		
46	10.770	11.164			394	394					05 Feb 14	
47	11.164	11.437							273	273	05 Feb 14	
48	11.455	12.385							930	930	05 Feb 14	
49	12.400	12.575			175	175					05 Feb 14	
50	12.625	12.709							84	84	05 Feb 14	
51	12.709	12.818							109	109	05 Feb 14	
52	12.818	13.257			439	439					05 Feb 14	
53	13.270	13.704			434	434					05 Feb 14	
54	13.704	13.771			67	67					05 Feb 14	
55	13.893	13.912			19	19					05 Feb 14	
56	13.912	14.083							171	171	10 Feb 14	
57	14.083	14.254							171	171	10 Feb 14	
58	14.293	14.320							27	27	10 Feb 14	
59	14.380	14.445							65	65	10 Feb 14	
60	14.445	14.539			94	94					15 Feb 14	
CARRIED FORWARD :			1,414	0	3,554	4,968	13,634	4,237	10,586	28,457		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	3,554	4,968	13,634	4,237	10,586	28,457		
61	17.946	18.090							144	144	15 Feb 14	
62	18.090	18.270			180	180					15 Feb 14	
63	18.270	18.411							141	141	15 Feb 14	
64	18.550	18.646							96	96	15 Feb 14	
65	18.925	19.020			95	95					15 Feb 14	
66	19.044	19.175							131	131	15 Feb 14	
67	19.200	19.389							189	189	15 Feb 14	
68	19.404	19.475			71	71					15 Feb 14	
69	19.475	19.584							109	109	15 Feb 14	
70	19.612	19.837			225	225					15 Feb 14	
71	8.174	8.300						126		126	05 Feb 14	
72	8.334	8.481						147		147	05 Feb 14	
73	8.760	8.948						188		188	05 Feb 14	
74	9.084	9.313						229		229	05 Feb 14	
75	9.648	9.870						222		222	05 Feb 14	
CARRIED FORWARD :			1,414	0	4,125	5,539	13,634	5,149	11,396	30,179		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	4,125	5,539	13,634	5,149	11,396	30,179		
76	10.448	10.691						243		243	05 Feb 14	
77	10.723	10.853						130		130	05 Feb 14	
78	12.227	12.337						110		110	05 Feb 14	
79	12.450	12.665						215		215	05 Feb 14	
80	12.731	13.165						434		434	05 Feb 14	
81	13.467	13.573						106		106	05 Feb 14	
TOTAL :			1,414	0	4,125	5,539	13,634	6,387	11,396	31,417		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,187	0	3,528	7,715	7,461	2,999	11,073	21,533		
TOTAL :			4,187	0	3,528	7,715	7,461	2,999	11,073	21,533		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	3,000	0	3,000	6,000		
1	3.000	4.500					1,500		1,500	3,000	01 Feb 14	
2	4.500	6.000					1,500		1,500	3,000	03 Feb 14	
3	6.000	7.500					1,500		1,500	3,000	07 Feb 14	
4	7.500	9.000					1,500		1,500	3,000	10 Feb 14	
5	9.000	10.500					1,500		1,500	3,000	13 Feb 14	
6	10.500	12.000					1,500		1,500	3,000	17 Feb 14	
7	12.000	13.500					1,500		1,500	3,000	21 Feb 14	
8	13.500	15.000					1,500		1,500	3,000	24 Feb 14	
9	15.000	17.700					2,700		2,700	5,400	28 Feb 14	
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0		0	0	286	0	230	516		
TOTAL :			0	0	0	0	286	0	230	516		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	3,191.00	10,370.00	13,561.00	13,639.00	9,799.00	23,438.00
TOTAL :				3,191.00	10,370.00	13,561.00	13,639.00	9,799.00	23,438.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM JANUARY 2014:			3,128.00	0.00	63.00	3,191.00	11,039.00	0.00	2,600.00	13,639.00		
1	122.600	122.814				0.00	214.00			214.00	03 Feb 14	
2	122.814	122.850	36.00			36.00				0.00	03 Feb 14	
3	123.420	123.816	396.00			396.00				0.00	03 Feb 14	
4	123.816	124.400				0.00	584.00			584.00	03 Feb 14	
5	123.906	124.149				0.00			243.00	243.00	04 Feb 14	
6	124.149	124.300			151.00	151.00				0.00	04 Feb 14	
7	124.500	124.630	130.00			130.00				0.00	04 Feb 14	
8	124.808	124.900				0.00	92.00			92.00	04 Feb 14	
9	124.914	125.474	560.00			560.00				0.00	05 Feb 14	
10	124.980	125.100			120.00	120.00				0.00	05 Feb 14	
11	125.200	125.280			80.00	80.00				0.00	05 Feb 14	
12	125.400	125.500			100.00	100.00				0.00	05 Feb 14	
13	125.663	125.800				0.00	137.00			137.00	06 Feb 14	
14	125.739	125.962				0.00			223.00	223.00	06 Feb 14	
15	125.800	126.000			200.00	200.00				0.00	06 Feb 14	
CARRIED FORWARD :			4,250.00	0.00	714.00	4,964.00	12,066.00	0.00	3,066.00	15,132.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,250.00	0.00	714.00	4,964.00	12,066.00	0.00	3,066.00	15,132.00		
16	125.850	125.962				0.00	112.00			112.00	06 Feb 14	
17	126.100	126.544				0.00	444.00			444.00	07 Feb 14	
18	126.471	126.500			29.00	29.00				0.00	07 Feb 14	
19	126.500	126.544				0.00	44.00			44.00	07 Feb 14	
20	126.500	126.700			200.00	200.00				0.00	07 Feb 14	
21	126.563	126.650	87.00			87.00				0.00	08 Feb 14	
22	126.743	126.841			98.00	98.00				0.00	08 Feb 14	
23	127.100	127.286	186.00			186.00				0.00	08 Feb 14	
24	127.125	127.170			45.00	45.00				0.00	08 Feb 14	
25	127.465	127.600	135.00			135.00				0.00	10 Feb 14	
26	127.465	127.784			319.00	319.00				0.00	10 Feb 14	
27	127.666	127.733	67.00			67.00				0.00	10 Feb 14	
28	127.733	128.783	1,050.00			1,050.00				0.00	10 Feb 14	
29	128.046	128.062			16.00	16.00				0.00	11 Feb 14	
30	128.070	128.243			173.00	173.00				0.00	11 Feb 14	
CARRIED FORWARD :			5,775.00	0.00	1,594.00	7,369.00	12,666.00	0.00	3,066.00	15,732.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,775.00	0.00	1,594.00	7,369.00	12,666.00	0.00	3,066.00	15,732.00		
31	128.500	128.550			50.00	50.00				0.00	11 Feb 14	
32	128.848	129.166				0.00	318.00			318.00	11 Feb 14	
33	128.870	129.200				0.00			330.00	330.00	12 Feb 14	
34	128.871	128.937				0.00	66.00			66.00	12 Feb 14	
35	129.000	129.141	141.00			141.00				0.00	12 Feb 14	
36	129.102	129.225			123.00	123.00				0.00	12 Feb 14	
37	129.298	130.182				0.00	884.00			884.00	13 Feb 14	
38	129.300	129.500	200.00			200.00				0.00	13 Feb 14	
39	129.519	129.796				0.00			277.00	277.00	13 Feb 14	
40	129.689	129.840	151.00			151.00				0.00	13 Feb 14	
41	129.962	130.137	175.00			175.00				0.00	14 Feb 14	
42	129.995	130.227				0.00			232.00	232.00	14 Feb 14	
43	130.266	130.455				0.00	189.00			189.00	14 Feb 14	
44	130.250	130.400				0.00			150.00	150.00	14 Feb 14	
45	130.400	130.600				0.00			200.00	200.00	14 Feb 14	
CARRIED FORWARD :			6,442.00	0.00	1,767.00	8,209.00	14,123.00	0.00	4,255.00	18,378.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,442.00	0.00	1,767.00	8,209.00	14,123.00	0.00	4,255.00	18,378.00		
46	130.633	130.861				0.00			228.00	228.00	15 Feb 14	
47	130.455	130.850				0.00	395.00			395.00	15 Feb 14	
48	130.887	130.955				0.00	68.00			68.00	15 Feb 14	
49	131.040	131.320				0.00	280.00			280.00	15 Feb 14	
50	130.920	131.270				0.00			350.00	350.00	16 Feb 14	
51	131.325	131.423	98.00			98.00				0.00	16 Feb 14	
52	131.300	131.400			100.00	100.00				0.00	16 Feb 14	
53	131.520	131.700				0.00	180.00			180.00	16 Feb 14	
54	131.550	131.600			50.00	50.00				0.00	16 Feb 14	
55	131.750	131.846				0.00	96.00			96.00	16 Feb 14	
56	131.750	131.800			50.00	50.00				0.00	16 Feb 14	
57	131.846	132.068				0.00	222.00			222.00	17 Feb 14	
58	132.048	132.127				0.00			79.00	79.00	17 Feb 14	
59	132.200	132.319			119.00	119.00				0.00	17 Feb 14	
60	132.203	132.500	297.00			297.00				0.00	18 Feb 14	
CARRIED FORWARD :			6,837.00	0.00	2,086.00	8,923.00	15,364.00	0.00	4,912.00	20,276.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,837.00	0.00	2,086.00	8,923.00	15,364.00	0.00	4,912.00	20,276.00		
61	132.500	132.612				0.00			112.00	112.00	18 Feb 14	
62	132.500	132.658				0.00	158.00			158.00	18 Feb 14	
63	132.674	133.116				0.00	442.00			442.00	19 Feb 14	
64	133.183	133.600			417.00	417.00				0.00	19 Feb 14	
65	133.200	133.295	95.00			95.00				0.00	19 Feb 14	
66	133.631	133.881				0.00	250.00			250.00	20 Feb 14	
67	133.631	134.238				0.00			607.00	607.00	20 Feb 14	
68	134.250	135.100			850.00	850.00				0.00	20 Feb 14	
69	135.100	135.266	166.00			166.00				0.00	20 Feb 14	
70	135.340	135.850	510.00			510.00				0.00	21 Feb 14	
71	136.583	136.834				0.00	251.00			251.00	21 Feb 14	
72	136.841	137.000				0.00	159.00			159.00	21 Feb 14	
73	137.100	137.300	200.00			200.00				0.00	21 Feb 14	
74	137.260	137.467				0.00			207.00	207.00	22 Feb 14	
75	137.300	137.466				0.00	166.00			166.00	22 Feb 14	
CARRIED FORWARD :			7,808.00	0.00	3,353.00	11,161.00	16,790.00	0.00	5,838.00	22,628.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,808.00	0.00	3,353.00	11,161.00	16,790.00	0.00	5,838.00	22,628.00		
76	137.466	137.511				0.00	45.00			45.00	22 Feb 14	
77	137.800	138.107	307.00			307.00				0.00	22 Feb 14	
78	138.200	138.600	400.00			400.00				0.00	23 Feb 14	
79	138.640	138.705				0.00			65.00	65.00	23 Feb 14	
80	138.660	138.727				0.00	67.00			67.00	23 Feb 14	
81	139.000	139.026	26.00			26.00				0.00	24 Feb 14	
82	139.081	139.400	319.00			319.00				0.00	24 Feb 14	
83	139.130	139.196			66.00	66.00				0.00	24 Feb 14	
84	139.450	139.500	50.00			50.00				0.00	24 Feb 14	
85	139.459	140.100			641.00	641.00				0.00	25 Feb 14	
86	139.660	139.680	20.00			20.00				0.00	25 Feb 14	
87	139.892	139.967	75.00			75.00				0.00	25 Feb 14	
88	140.243	140.381			138.00	138.00				0.00	26 Feb 14	
89	140.453	140.768				0.00	315.00			315.00	26 Feb 14	
90	140.549	140.768				0.00			219.00	219.00	26 Feb 14	
CARRIED FORWARD :			9,005.00	0.00	4,198.00	13,203.00	17,217.00	0.00	6,122.00	23,339.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,005.00	0.00	4,198.00	13,203.00	17,217.00	0.00	6,122.00	23,339.00		
91	140.768	140.800				0.00	32.00			32.00	26 Feb 14	
92	140.768	140.800				0.00			32.00	32.00	27 Feb 14	
93	140.882	140.900	18.00			18.00				0.00	27 Feb 14	
94	140.935	140.970				0.00			35.00	35.00	27 Feb 14	
95	141.230	141.290	60.00			60.00				0.00	28 Feb 14	
96	141.230	141.400	170.00			170.00				0.00	28 Feb 14	
97	141.290	141.400	110.00			110.00				0.00	28 Feb 14	
98												
99												
100												
101												
102												
103												
104												
105												
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	17,249.00	0.00	6,189.00	23,438.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	10,216	-	10,216
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	5,035	-	5,035	3,915	-	3,915
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	4,798	4,798	-	514	514
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,600	180	4,780	1,903	22,436	24,339
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	741	741	-	7,846	7,846
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
TOTAL :				9,635	5,719	15,354	16,034	30,796	46,830

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	4,108	1,731	4,377	10,216		
TOTAL :			0	0	0	0	4,108	1,731	4,377	10,216		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,617	0	1,418	5,035	650	1,127	2,138	3,915		
TOTAL :			3,617	0	1,418	5,035	650	1,127	2,138	3,915		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	44.840	44.840				0		94		94	17 Feb 14	1st cycle for Normal Road
2	44.935	45.335			400	400				0	09 Feb 14	1st cycle for Normal Road
3	46.293	46.528	235			235				0	09 Feb 14	1st cycle for Normal Road
4	51.553	52.116			563	563				0	19 Feb 14	1st cycle for Normal Road
5	52.824	53.123				0			299	299	18 Feb 14	1st cycle for Normal Road
6	52.924	52.979				0	55			55	18 Feb 14	1st cycle for Normal Road
7	53.050	53.077				0	27			27	18 Feb 14	1st cycle for Normal Road
8	54.235	56.235			2000	2000				0	20 Feb 14	1st cycle for Normal Road
9	54.235	55.835	1600			1600				0	25 Feb 14	1st cycle for Normal Road
10	55.785	55.824				0			39	39	18 Feb 14	1st cycle for Normal Road
TOTAL :			1,835	0	2,963	4,798	82	94	338	514		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,050	0	2,550	4,600	1,068	0	835	1,903		
1	45.120	45.050				0			170	170	03 Feb 14	2nd cycle for Normal Road
2	45.000	44.270				0	730			730	04 Feb 14	2nd cycle for Normal Road
3	44.270	44.210	60			60				0	04 Feb 14	2nd cycle for Normal Road
4	44.210	43.900				0	310			310	05 Feb 14	2nd cycle for Normal Road
5	43.900	43.780	120			120				0	05 Feb 14	2nd cycle for Normal Road
6	43.780	43.480				0	300			300	05 Feb 14	2nd cycle for Normal Road
7	43.435	42.960				0	475			475	06 Feb 14	2nd cycle for Normal Road
8	42.960	42.600				0	360			360	07 Feb 14	(Stone Pitching) 2nd cycle for Normal Road
9	42.445	(Cascade Drain)				0			60	60	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
10	42.365	(No.1)				0			60	60	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
11	42.365	(No.2)				0			55	55	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
12	42.365	(No.3)				0			50	50	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
13	42.365	(No.4)				0			45	45	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
14	42.365	(Cascade Drain)				0			50	50	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
15	42.350	(Cascade Drain)				0			40	40	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	3,243	0	1,365	4,608		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	3,243	0	1,365	4,608		
16	42.330	going up				0	34			34	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
17	42.313	going up				0	75			75	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
18	42.273					0			20	20	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
19	42.270	(Cascade Drain)				0	50			50	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
20	42.265	(Cascade Drain)				0			15	15	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
21	42.253	(Cascade Drain)				0	35			35	08 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
22	42.445	42.245				0	200			200	09 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
23	42.245	going up				0	50			50	09 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
24	42.440	42.200				0			240	240	09 Feb 14	2nd cycle for Normal Road
25	42.600	42.000				0	600			600	09 Feb 14	2nd cycle for Normal Road
26	42.000	41.710				0	1730			1730	10 Feb 14	2nd cycle for Normal Road
27	41.710	41.680				0	30			30	11 Feb 14	2nd cycle for Normal Road
28	41.680	41.650				0	30			30	11 Feb 14	2nd cycle for Normal Road
29	41.650	41.590				0	60			60	11 Feb 14	2nd cycle for Normal Road
30	40.800	(Cascade Drain)				0			50	50	11 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	6,137	0	1,690	7,827		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	6,137	0	1,690	7,827		
31	40.888	40.783				0			105	105	11 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
32	40.900	40.780				0			120	120	11 Feb 14	2nd cycle for Normal Road
33	41.590	40.780				0	810			810	12 Feb 14	2nd cycle for Normal Road
34	40.780	40.610				0	170			170	13 Feb 14	2nd cycle for Normal Road
35	40.600	40.400				0	210			210	13 Feb 14	2nd cycle for Normal Road
36	38.490	38.300				0			190	190	13 Feb 14	2nd cycle for Normal Road
37	38.140	(Cascade Drain)				0	30			30	13 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
38	38.040	37.970				0			70	70	13 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
39	37.970	(Cascade Drain)				0			20	20	13 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
40	38.040	37.970				0			70	70	13 Feb 14	2nd cycle for Normal Road
41	37.530	(Cascade Drain)				0			165	165	13 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
42	40.400	37.480				0	2920			2920	14 Feb 14	2nd cycle for Normal Road
43	37.350	(Cascade Drain)				0			80	80	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
44	37.300	(No.1)				0			210	210	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
45	37.300	(No.2)				0			200	200	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	10,277	0	2,920	13,197		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	10,277	0	2,920	13,197		
46	37.300	(No.3)				0			180	180	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
47	37.300	(No.4)				0			160	160	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
48	37.300	(No.5)				0			142	142	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
49	37.300	(Cascade Drain)				0			70	70	15 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
50	37.560	37.300				0			260	260	16 Feb 14	2nd cycle for Normal Road
51	37.480	37.300				0	180			180	16 Feb 14	2nd cycle for Normal Road
52	37.300	37.110				0	185			185	16 Feb 14	2nd cycle for Normal Road
53	37.110	37.020				0	90			90	17 Feb 14	2nd cycle for Normal Road
54	37.010	36.750				0	260			260	17 Feb 14	2nd cycle for Normal Road
55	36.750	36.650				0	100			100	17 Feb 14	2nd cycle for Normal Road
56	36.650	36.390				0	260			260	17 Feb 14	2nd cycle for Normal Road
57	36.380	going up				0	15			15	18 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
58	36.365	going up				0	15			15	18 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
59	36.390	36.350				0	40			40	18 Feb 14	2nd cycle for Normal Road
60	36.300	going up				0	20			20	18 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	11,442	0	3,732	15,174		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	11,442	0	3,732	15,174		
61	36.275	(Cascade Drain)				0			40	40	18 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
62	36.280	36.175				0			100	100	19 Feb 14	2nd cycle for Normal Road
63	36.175	(No.1)				0			90	90	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
64	36.175	(No.2)				0			85	85	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
65	36.175	(No.3)				0			80	80	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
66	36.175	(No.4)				0			75	75	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
67	36.175	(No.5)				0			70	70	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
68	36.175	(Cascade Drain)				0			30	30	19 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
69	36.080	35.930				0			150	150	20 Feb 14	2nd cycle for Normal Road
70	36.350	35.880				0	47			47	20 Feb 14	2nd cycle for Normal Road
71	35.880	35.620				0	260			260	20 Feb 14	2nd cycle for Normal Road
72	34.825	(Cascade Drain)				0			50	50	20 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
73	35.600	34.820				0	780			780	21 Feb 14	2nd cycle for Normal Road
74	34.850	34.795				0			55	55	21 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
75	34.850	34.795				0			1060	1060	22 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	12,529	0	5,617	18,146		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	12,529	0	5,617	18,146		
76	34.820	34.560				0	260			260	23 Feb 14	2nd cycle for Normal Road
77	34.175	34.175				0	385			385	23 Feb 14	2nd cycle for Normal Road
78	34.160	(Cascade Drain)				0			40	40	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
79	34.130	(Cascade Drain)				0			35	35	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
80	34.215	34.130				0	35			35	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
81	34.216	34.130				0			120	120	24 Feb 14	2nd cycle for Normal Road
82	34.050	going up				0	35			35	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
83	34.055	(Cascade Drain)				0			35	35	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
84	34.105	33.990				0	35			35	24 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
85	34.105	33.990				0			115	115	24 Feb 14	2nd cycle for Normal Road
86	34.175	33.920				0	255			255	24 Feb 14	2nd cycle for Normal Road
87	33.865	33.725				0			140	140	25 Feb 14	2nd cycle for Normal Road
88	33.920	32.600				0	1300			1300	26 Feb 14	2nd cycle for Normal Road
89	32.485	(Cascade Drain)				0			35	35	27 Feb 14	2nd cycle for Normal Road
90	32.510	32.460				0			50	50	27 Feb 14	2nd cycle for Normal Road
CARRIED FORWARD :			2,230	0	2,550	4,780	14,834	0	6,187	21,021		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	14,834	0	6,187	21,021		
91	32.550	32.430				0			120	120	27 Feb 14	2nd cycle for Normal Road
92	32.600	32.400				0	200			200	27 Feb 14	2nd cycle for Normal Road
93	31.880	(Cascade Drain)				0			45	45	27 Feb 14	2nd cycle for Normal Road
94	31.963	31.843				0			135	135	27 Feb 14	2nd cycle for Normal Road
95	31.963	31.843				0			120	120	27 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
96	31.700	(Cascade Drain)				0			60	60	27 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
97	31.748	31.700				0			48	48	27 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
98	31.760	31.700				0			60	60	27 Feb 14	2nd cycle for Normal Road
99	30.805	(Cascade Drain)				0			45	45	27 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
100	30.840	30.775				0			75	75	27 Feb 14	(Slope Protection Drain) 2nd cycle for Normal Road
101	30.840	30.670				0			170	170	28 Feb 14	2nd cycle for Normal Road
102	32.380	30.670				0	1710			1710	28 Feb 14	2nd cycle for Normal Road
103	30.550	30.200				0			350	350	28 Feb 14	2nd cycle for Normal Road
104	30.080	30.030				0			50	50	28 Feb 14	2nd cycle for Normal Road
105	30.030	29.900				0			130	130	28 Feb 14	2nd cycle for Normal Road
TOTAL :			2,230	0	2,550	4,780	16,744	0	7,595	24,339		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	3.849	-				0		51		51	03 Feb 14	(R'dbout) 2nd cycle for Protocol Road
2	4.170	4.205	35			35				0	24 Feb 14	2nd cycle for Protocol Road
3	4.205	4.255				0	50			50	03 Feb 14	2nd cycle for Protocol Road
4	4.300	4.750	450			450				0	25 Feb 14	2nd cycle for Protocol Road
5	4.325	4.760				0		435		435	04 Feb 14	2nd cycle for Protocol Road
6	4.560	4.600				0			40	40	06 Feb 14	2nd cycle for Protocol Road
7	4.585	4.534			75	75				0	26 Feb 14	2nd cycle for Protocol Road
8	4.600	4.660			60	60				0	26 Feb 14	2nd cycle for Protocol Road
9	4.660	5.130				0			470	470	07 Feb 14	2nd cycle for Protocol Road
10	4.900	5.105				0			205	205	10 Feb 14	2nd cycle for Protocol Road
11	4.900	5.065				0		165		165	11 Feb 14	2nd cycle for Protocol Road
12	5.060	5.360				0		300		300	12 Feb 14	2nd cycle for Protocol Road
13	5.100	5.150				0	50			50	13 Feb 14	2nd cycle for Protocol Road
14	5.200	6.450				0			1250	1250	14 Feb 14	2nd cycle for Protocol Road
15	5.380	5.790				0			410	410	17 Feb 14	2nd cycle for Protocol Road
CARRIED FORWARD :			485	0	135	620	100	951	2,375	3,426		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			485	0	135	620	100	951	2,375	3,426		
16	5.390	5.530				0		140		140	18 Feb 14	2nd cycle for Protocol Road
17	5.500	6.020				0	520			520	18 Feb 14	2nd cycle for Protocol Road
18	5.530	5.925				0	625			625	19 Feb 14	2nd cycle for Protocol Road
19	5.669	6.009				0			340	340	20 Feb 14	2nd cycle for Protocol Road
20	5.710	5.850				0		140		140	20 Feb 14	2nd cycle for Protocol Road
21	5.890	6.130				0			240	240	21 Feb 14	2nd cycle for Protocol Road
22	5.925	6.100				0		175		175	21 Feb 14	2nd cycle for Protocol Road
23	6.100	6.355				0	255			255	21 Feb 14	2nd cycle for Protocol Road
24	6.100	-				0		64		64	22 Feb 14	(R'dbout) 2nd cycle for Protocol Road
25	6.110	6.600				0	490			490	22 Feb 14	2nd cycle for Protocol Road
26	6.180	6.700				0			520	520	23 Feb 14	2nd cycle for Protocol Road
27	6.325	6.465				0		140		140	24 Feb 14	2nd cycle for Protocol Road
28	6.400	6.600				0	200			200	24 Feb 14	2nd cycle for Protocol Road
29	6.685	6.830				0	145			145	25 Feb 14	2nd cycle for Protocol Road
30	6.685	6.920				0		235		235	25 Feb 14	2nd cycle for Protocol Road
CARRIED FORWARD :			485	0	135	620	2,335	1,845	3,475	7,655		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			485	0	135	620	2,335	1,845	3,475	7,655		
31	6.760	6.910				0	150			150	26 Feb 14	2nd cycle for Protocol Road
32	6.799	6.920			121	121				0	27 Feb 14	2nd cycle for Protocol Road
33	6.920	-				0		41		41	26 Feb 14	(R'dbout) 2nd cycle for Protocol Road
TOTAL :			485	0	256	741	2,485	1,886	3,475	7,846		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	6,106	10,826	16,932	28,669	17,589	46,258
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-
TOTAL :				6,106	10,826	16,932	28,669	17,589	46,258

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,443	0	2,663	6,106	15,475	0	13,194	28,669		
1	68.900	69.310				0			410	410	03 Feb 14	1st cycle normal road
2	68.710	69.180	470			470				0	03 Feb 14	1st cycle normal road
3	68.400	68.690	290			290				0	03 Feb 14	1st cycle normal road
4	68.366	68.900			534	534				0	04 Feb 14	1st cycle normal road
5	68.300	68.350	50			50				0	04 Feb 14	1st cycle normal road
6	68.200	68.330			130	130				0	04 Feb 14	1st cycle normal road
7	67.950	68.100	150			150				0	04 Feb 14	1st cycle normal road
8	67.510	68.100			590	590				0	05 Feb 14	1st cycle normal road
9	67.224	67.417			193	193				0	05 Feb 14	1st cycle normal road
10	67.200	67.240	40			40				0	05 Feb 14	1st cycle normal road
11	67.100	67.224			124	124				0	05 Feb 14	1st cycle normal road
12	66.990	67.150	160			160				0	06 Feb 14	1st cycle normal road
13	66.900	67.070			170	170				0	06 Feb 14	1st cycle normal road
14	66.700	66.850	150			150				0	06 Feb 14	1st cycle normal road
15	66.600	66.880			280	280				0	06 Feb 14	1st cycle normal road
CARRIED FORWARD :			4,753	0	4,684	9,437	15,475	0	13,604	29,079		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,753	0	4,684	9,437	15,475	0	13,604	29,079		
16	66.280	66.600	320			320				0	07 Feb 14	1st cycle normal road
17	66.100	66.526			426	426				0	07 Feb 14	1st cycle normal road
18	66.100	66.225	125			125				0	07 Feb 14	1st cycle normal road
19	66.060	66.100				0			40	40	07 Feb 14	1st cycle normal road
20	65.925	65.943				0	18			18	08 Feb 14	1st cycle normal road
21	65.480	66.050			570	570				0	08 Feb 14	1st cycle normal road
22	65.220	65.470			250	250				0	08 Feb 14	1st cycle normal road
23	64.975	65.915	940			940				0	08 & 10 Feb 14	1st cycle normal road
24	64.960	65.200			240	240				0	10 Feb 14	1st cycle normal road
25	64.865	64.876	11			11				0	10 Feb 14	1st cycle normal road
26	64.830	64.900			70	70				0	10 Feb 14	1st cycle normal road
27	64.450	64.740	290			290				0	11 Feb 14	1st cycle normal road
28	64.360	64.400	40			40				0	11 Feb 14	1st cycle normal road
29	64.300	64.750			450	450				0	11 Feb 14	1st cycle normal road
30	64.300	64.350	50			50				0	11 Feb 14	1st cycle normal road
CARRIED FORWARD :			6,529	0	6,690	13,219	15,493	0	13,644	29,137		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,529	0	6,690	13,219	15,493	0	13,644	29,137		
31	64.100	64.200	100			100				0	12 Feb 14	1st cycle normal road
32	63.953	64.165			212	212				0	12 Feb 14	1st cycle normal road
33	63.900	63.950	50			50				0	12 Feb 14	1st cycle normal road
34	63.770	63.870				0	100			100	13 Feb 14	1st cycle normal road
35	63.754	63.930			176	176				0	13 Feb 14	1st cycle normal road
36	63.650	63.750				0	100			100	13 Feb 14	1st cycle normal road
37	63.618	-				0		94		94	13 Feb 14	1st cycle normal road
38	63.550	63.650				0			100	100	13 Feb 14	1st cycle normal road
39	63.550	63.621				0	71			71	13 Feb 14	1st cycle normal road
40	63.500	63.536			36	36				0	13 Feb 14	1st cycle normal road
41	63.300	63.531				0	231			231	14 Feb 14	1st cycle normal road
42	63.275	63.500				0			225	225	14 Feb 14	1st cycle normal road
43	62.657	63.200	543			543				0	14 Feb 14	1st cycle normal road
44	62.370	62.643	273			273				0	15 Feb 14	1st cycle normal road
45	62.250	63.273			1023	1023				0	15 & 17 Feb 14	1st cycle normal road
CARRIED FORWARD :			7,495	0	8,137	15,632	15,995	94	13,969	30,058		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,495	0	8,137	15,632	15,995	94	13,969	30,058		
46	62.220	62.315	95			95				0	17 Feb 14	1st cycle normal road
47	62.100	62.200	100			100				0	17 Feb 14	1st cycle normal road
48	61.800	61.850	50			50				0	18 Feb 14	1st cycle normal road
49	61.300	61.530				0	230			230	18 Feb 14	1st cycle normal road
50	60.470	60.600	130			130				0	18 Feb 14	1st cycle normal road
51	59.820	60.205			385	385				0	19 Feb 14	1st cycle normal road
52	59.480	59.775			295	295				0	19 Feb 14	1st cycle normal road
53	59.166	59.300	134			134				0	19 Feb 14	1st cycle normal road
54	58.817	59.000				0	183			183	19 Feb 14	1st cycle normal road
55	58.750	58.817				0	67			67	19 Feb 14	1st cycle normal road
56	58.157	58.650				0	493			493	20 Feb 14	1st cycle normal road
57	57.745	57.980				0			235	235	20 Feb 14	1st cycle normal road
58	57.650	57.745				0			95	95	20 Feb 14	1st cycle normal road
59	56.920	57.000				0	80			80	20 Feb 14	1st cycle normal road
60	56.900	57.590				0			690	690	20 Feb 14	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	17,048	94	14,989	32,131		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	17,048	94	14,989	32,131		
61	56.660	56.847				0			187	187	21 Feb 14	1st cycle normal road
62	56.590	56.660				0			70	70	21 Feb 14	1st cycle normal road
63	56.405	56.590				0			185	185	21 Feb 14	1st cycle normal road
64	56.350	56.405				0			55	55	21 Feb 14	1st cycle normal road
65	55.887	56.345				0			458	458	22 Feb 14	1st cycle normal road
66	55.477	55.857				0			380	380	22 Feb 14	1st cycle normal road
67	55.252	55.477				0			225	225	22 Feb 14	1st cycle normal road
68	54.882	55.252				0			370	370	22 Feb 14	1st cycle normal road
69	52.742	52.860				0	118			118	22 Feb 14	1st cycle normal road
70	52.105	54.832				0			2727	2727	22 & 24 Feb 14	1st cycle normal road
71	51.993	52.105				0			112	112	24 Feb 14	1st cycle normal road
72	51.243	51.920				0			677	677	24 Feb 14	1st cycle normal road
73	51.050	51.127				0	77			77	24 Feb 14	1st cycle normal road
74	49.648	51.243				0			1595	1595	24 & 25 Feb 14	1st cycle normal road
75	49.198	49.648				0			450	450	25 Feb 14	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	17,243	94	22,480	39,817		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	17,243	94	22,480	39,817		
76	48.837	49.198				0			361	361	25 Feb 14	1st cycle normal road
77	48.800	-				0	130			130	26 Feb 14	Cascade Drain at slope
78	48.800	48.826				0	26			26	26 Feb 14	Bench - 8
79	48.800	48.837				0	37			37	26 Feb 14	Bench - 7
80	48.800	48.850				0	50			50	26 Feb 14	Bench - 6
81	48.800	48.868				0	68			68	26 Feb 14	Bench - 5
82	48.800	48.896				0	96			96	26 Feb 14	Bench - 4
83	48.800	48.930				0	130			130	26 Feb 14	Bench - 3
84	48.800	48.955				0	155			155	26 Feb 14	Bench - 2
85	48.800	48.964				0	164			164	26 Feb 14	Bench - 1
86	48.718	48.910				0	192			192	26 Feb 14	1st cycle normal road
87	48.072	48.737				0			665	665	26 Feb 14	1st cycle normal road
88	48.017	48.100				0	83			83	26 Feb 14	1st cycle normal road
89	48.002	48.072				0			70	70	26 Feb 14	1st cycle normal road
90	47.750	48.002				0			252	252	27 Feb 14	1st cycle normal road
CARRIED FORWARD :			8,004	0	8,817	16,821	18,374	94	23,828	42,296		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,817	16,821	18,374	94	23,828	42,296		
91	47.475	47.680				0			205	205	27 Feb 14	1st cycle normal road
92	47.364	47.475			111	111				0	27 Feb 14	1st cycle normal road
93	46.830	47.192				0			362	362	27 Feb 14	1st cycle normal road
94	46.705	46.815				0			110	110	27 Feb 14	1st cycle normal road
95	46.830	-				0	100			100	27 Feb 14	Cascade drain to discharge drain
96	46.749	-				0	15			15	27 Feb 14	Main discharge drain at slope
97	46.667	46.830				0	163			163	27 Feb 14	Roadside drain
98	46.667	-				0	135			135	27 Feb 14	Cascade drain to discharge drain
99	46.667	46.720				0	53			53	27 Feb 14	Bench drain - 6
100	46.667	46.750				0	83			83	27 Feb 14	Bench drain - 5
101	46.667	46.760				0	93			93	27 Feb 14	Bench drain - 4
102	46.667	46.780				0	113			113	27 Feb 14	Bench drain - 3
103	46.667	46.800				0	133			133	27 Feb 14	Bench drain - 2
104	46.667	46.825				0	158			158	27 Feb 14	Bench drain - 1
105	46.660	-				0			100	100	27 Feb 14	Perimeter drain at hill slope
CARRIED FORWARD :			8,004	0	8,928	16,932	19,420	94	24,605	44,119		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,004	0	8,928	16,932	19,420	94	24,605	44,119		
106	46.654	46.705				0			51	51	27 Feb 14	1st cycle normal road
107	46.060	46.190				0	130			130	28 Feb 14	1st cycle normal road
108	45.720	46.000				0	280			280	28 Feb 14	1st cycle normal road
109	45.580	45.633				0	53			53	28 Feb 14	1st cycle normal road
110	45.020	46.645				0			1625	1625	28 Feb 14	1st cycle normal road
111												
112												
113												
114												
115												
116												
117												
118												
119												
120												
TOTAL :			8,004	0	8,928	16,932	19,883	94	26,281	46,258		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: February 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : FEBRUARY 2014

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	2,809.00	23,140.00	25,949.00	4,536.00	16,418.00	20,954.00
TOTAL :				25,004.00	23,140.00	48,144.00	4,536.00	16,418.00	20,954.00

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
CARRIED FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
CARRIED FORWARD :			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,144.00	0.00	1,665.00	2,809.00	2,172.00	50.00	2,314.00	4,536.00		
1	31.610	31.778			168.00	168.00				0.00	01-Feb-14	1st cycle for normal road
2	31.778	32.428				0.00			650.00	650.00	01-Feb-14	1st cycle for normal road
3	32.205	33.042	837.00			837.00				0.00	01-Feb-14	1st cycle for normal road
4	32.464	32.644			180.00	180.00				0.00	02-Feb-14	1st cycle for normal road
5	32.644	32.830				0.00			186.00	186.00	02-Feb-14	1st cycle for normal road
6	32.830	33.054			224.00	224.00				0.00	02-Feb-14	1st cycle for normal road
7	33.054	33.420				0.00			366.00	366.00	03-Feb-14	1st cycle for normal road
8	33.420	33.685				0.00			265.00	265.00	03-Feb-14	1st cycle for normal road
9	33.042	33.380				0.00	338.00			338.00	03-Feb-14	1st cycle for normal road
10	33.380	33.960				0.00	580.00			580.00	03-Feb-14	1st cycle for normal road
11	33.960	34.410				0.00	450.00			450.00	03-Feb-14	1st cycle for normal road
12	33.685	34.290			605.00	605.00				0.00	04-Feb-14	1st cycle for normal road
13	34.290	34.406				0.00			116.00	116.00	04-Feb-14	1st cycle for normal road
14	34.425	34.720				0.00	295.00			295.00	04-Feb-14	1st cycle for normal road
15	34.720	35.108				0.00	388.00			388.00	04-Feb-14	1st cycle for normal road
CARRIED FORWARD :			1,981.00	0.00	2,842.00	4,823.00	4,223.00	50.00	3,897.00	8,170.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,981.00		2,842.00	4,823.00	4,223.00	50.00	3,897.00	8,170.00		
16	34.676	35.110				0.00			434.00	434.00	05-Feb-14	1st cycle for normal road
17	35.100	35.780				0.00	680.00			680.00	05-Feb-14	1st cycle for normal road
18	35.165	35.505				0.00			340.00	340.00	05-Feb-14	1st cycle for normal road
19	35.540	35.728				0.00			188.00	188.00	05-Feb-14	1st cycle for normal road
20	35.882	36.125				0.00			243.00	243.00	05-Feb-14	1st cycle for normal road
21	35.907	36.130				0.00	223.00			223.00	05-Feb-14	1st cycle for normal road
22	36.328	36.465	137.00			137.00				0.00	06-Feb-14	1st cycle for normal road
23	36.330	36.580			250.00	250.00				0.00	06-Feb-14	1st cycle for normal road
24	36.648	36.870			222.00	222.00				0.00	06-Feb-14	1st cycle for normal road
25	36.720	36.870	150.00			150.00				0.00	06-Feb-14	1st cycle for normal road
26	37.020	37.424			404.00	404.00				0.00	06-Feb-14	1st cycle for normal road
27	37.270	37.500	230.00			230.00				0.00	07-Feb-14	1st cycle for normal road
28	37.480	37.540			60.00	60.00				0.00	07-Feb-14	1st cycle for normal road
29	37.576	37.698	122.00			122.00				0.00	07-Feb-14	1st cycle for normal road
30	37.625	37.705	80.00			80.00				0.00	07-Feb-14	1st cycle for normal road
CARRIED FORWARD :			2,700.00	0.00	3,778.00	6,478.00	5,126.00	50.00	5,102.00	10,278.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,700.00	0.00	3,778.00	6,478.00	5,126.00	50.00	5,102.00	10,278.00		
31	37.950	38.132			182.00	182.00				0.00	08-Feb-14	1st cycle for normal road
32	38.524	38.863			339.00	339.00				0.00	08-Feb-14	1st cycle for normal road
33	38.740	39.450	710.00			710.00				0.00	09-Feb-14	1st cycle for normal road
34	38.924	39.700	776.00			776.00				0.00	09-Feb-14	1st cycle for normal road
35	39.800	40.600			800.00	800.00				0.00	10-Feb-14	1st cycle for normal road
36	40.600	41.960			1,360.00	1,360.00				0.00	10-Feb-14	1st cycle for normal road
37	40.887	42.030	1,143.00			1,143.00				0.00	12-Feb-14	1st cycle for normal road
38	41.960	42.260			300.00	300.00				0.00	13-Feb-14	1st cycle for normal road
39	42.400	42.610			210.00	210.00				0.00	13-Feb-14	1st cycle for normal road
40	42.610	42.900			290.00	290.00				0.00	13-Feb-14	1st cycle for normal road
41	42.900	43.220			320.00	320.00				0.00	14-Feb-14	1st cycle for normal road
42	43.318	43.715			397.00	397.00				0.00	14-Feb-14	1st cycle for normal road
43	43.890	44.100			210.00	210.00				0.00	14-Feb-14	1st cycle for normal road
44	44.380	44.612			232.00	232.00				0.00	14-Feb-14	1st cycle for normal road
45	44.612	44.664				0.00			52.00	52.00	14-Feb-14	1st cycle for normal road
CARRIED FORWARD :			5,329.00	0.00	8,418.00	13,747.00	5,126.00	50.00	5,154.00	10,330.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,329.00	0.00	8,418.00	13,747.00	5,126.00	50.00	5,154.00	10,330.00		
46	44.664	44.870	206.00			206.00				0.00	15-Feb-14	1st cycle for normal road
47	44.870	45.050				0.00			180.00	180.00	15-Feb-14	1st cycle for normal road
48	45.130	45.480				0.00			350.00	350.00	15-Feb-14	1st cycle for normal road
49	45.505	45.576			71.00	71.00				0.00	15-Feb-14	1st cycle for normal road
50	45.576	45.890				0.00			314.00	314.00	16-Feb-14	1st cycle for normal road
51	45.910	46.005				0.00			95.00	95.00	16-Feb-14	1st cycle for normal road
52	45.990	46.500				0.00	510.00			510.00	16-Feb-14	1st cycle for normal road
53	46.005	46.440				0.00			435.00	435.00	16-Feb-14	1st cycle for normal road
54	46.554	46.917				0.00	363.00			363.00	16-Feb-14	1st cycle for normal road
55	46.594	46.950				0.00			356.00	356.00	16-Feb-14	1st cycle for normal road
56	47.110	48.480			1,370.00	1,370.00				0.00	17-Feb-14	1st cycle for normal road
57	47.630	47.792	162.00			162.00				0.00	17-Feb-14	1st cycle for normal road
58	47.800	47.960			160.00	160.00				0.00	17-Feb-14	1st cycle for normal road
59	47.850	48.070	220.00			220.00				0.00	17-Feb-14	1st cycle for normal road
60	48.250	48.400	150.00		150.00	300.00				0.00	17-Feb-14	1st cycle for normal road
CARRIED FORWARD :			6,067.00	0.00	10,169.00	16,236.00	5,999.00	50.00	6,884.00	12,933.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,067.00	0.00	10,169.00	16,236.00	5,999.00	50.00	6,884.00	12,933.00		
61	48.480	48.800			320.00	320.00				0.00	17-Feb-14	1st cycle for normal road
62	48.480	48.865				0.00	385.00			385.00	18-Feb-14	1st cycle for normal road
63	48.515	48.912				0.00	397.00			397.00	18-Feb-14	1st cycle for normal road
64	48.945	49.200	255.00			255.00				0.00	18-Feb-14	1st cycle for normal road
65	48.945	49.100			155.00	155.00				0.00	18-Feb-14	1st cycle for normal road
66	49.300	49.500			200.00	200.00				0.00	18-Feb-14	1st cycle for normal road
67	49.536	49.930				0.00	394.00			394.00	18-Feb-14	1st cycle for normal road
68	49.540	49.900				0.00			360.00	360.00	18-Feb-14	1st cycle for normal road
69	49.930	50.090				0.00	160.00			160.00	18-Feb-14	1st cycle for normal road
70	49.900	50.050				0.00			150.00	150.00	19-Feb-14	1st cycle for normal road
71	50.050	50.070				0.00			20.00	20.00	19-Feb-14	1st cycle for normal road
72	50.130	50.250	120.00			120.00				0.00	19-Feb-14	1st cycle for normal road
73	50.130	50.363			233.00	233.00				0.00	19-Feb-14	1st cycle for normal road
74	50.342	50.464				0.00	122.00			122.00	19-Feb-14	1st cycle for normal road
75	50.363	50.436				0.00			73.00	73.00	19-Feb-14	1st cycle for normal road
CARRIED FORWARD :			6,442.00	0.00	11,077.00	17,519.00	7,457.00	50.00	7,487.00	14,994.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,442.00	0.00	11,077.00	17,519.00	7,457.00	50.00	7,487.00	14,994.00		
76	50.464	50.780				0.00	316.00			316.00	19-Feb-14	1st cycle for normal road
77	50.490	50.685			195.00	195.00				0.00	20-Feb-14	1st cycle for normal road
78	50.695	50.784				0.00			89.00	89.00	20-Feb-14	1st cycle for normal road
79	50.880	51.030			150.00	150.00				0.00	20-Feb-14	1st cycle for normal road
80	50.870	51.100	230.00			230.00				0.00	20-Feb-14	1st cycle for normal road
81	51.186	51.315			129.00	129.00				0.00	20-Feb-14	1st cycle for normal road
82	51.415	51.880			465.00	465.00				0.00	20-Feb-14	1st cycle for normal road
83	51.460	51.615	155.00			155.00				0.00	21-Feb-14	1st cycle for normal road
84	51.785	51.880	95.00			95.00				0.00	21-Feb-14	1st cycle for normal road
85	51.985	52.200			215.00	215.00				0.00	21-Feb-14	1st cycle for normal road
86	52.045	52.419				0.00	374.00			374.00	21-Feb-14	1st cycle for normal road
87	52.585	52.880				0.00			295.00	295.00	21-Feb-14	1st cycle for normal road
88	52.600	52.950				0.00	350.00		350.00	700.00	21-Feb-14	1st cycle for normal road
89	53.024	53.224			200.00	200.00				0.00	21-Feb-14	1st cycle for normal road
90	53.160	53.400	240.00			240.00				0.00	21-Feb-14	1st cycle for normal road
CARRIED FORWARD :			7,162.00	0.00	12,431.00	19,593.00	8,497.00	50.00	8,221.00	16,768.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,162.00	0.00	12,431.00	19,593.00	8,497.00	50.00	8,221.00	16,768.00		
91	53.280	53.400			120.00	120.00				0.00	22-Feb-14	1st cycle for normal road
92	53.552	53.580	28.00			28.00				0.00	22-Feb-14	1st cycle for normal road
93	53.580	53.965				0.00	385.00			385.00	22-Feb-14	1st cycle for normal road
94	53.770	53.965				0.00			195.00	195.00	22-Feb-14	1st cycle for normal road
95	53.985	54.100				0.00	115.00			115.00	22-Feb-14	1st cycle for normal road
96	53.985	54.110				0.00			125.00	125.00	22-Feb-14	1st cycle for normal road
97	54.250	54.715				0.00	465.00			465.00	22-Feb-14	1st cycle for normal road
98	54.255	54.670				0.00			415.00	415.00	22-Feb-14	1st cycle for normal road
99	54.970	55.230				0.00			260.00	260.00	23-Feb-14	1st cycle for normal road
100	55.005	55.168				0.00	163.00			163.00	23-Feb-14	1st cycle for normal road
101	55.400	55.800				0.00	400.00		400.00	800.00	23-Feb-14	1st cycle for normal road
102	55.900	56.016				0.00			116.00	116.00	23-Feb-14	1st cycle for normal road
103	55.936	55.992	56.00			56.00				0.00	23-Feb-14	1st cycle for normal road
104	56.030	56.310			280.00	280.00				0.00	23-Feb-14	1st cycle for normal road
105	56.110	57.200	1,090.00			1,090.00				0.00	23-Feb-14	1st cycle for normal road
CARRIED FORWARD :			8,336.00	0.00	12,831.00	21,167.00	10,025.00	50.00	9,732.00	19,807.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,336.00	0.00	12,831.00	21,167.00	10,025.00	50.00	9,732.00	19,807.00		
106	56.310	56.715			405.00	405.00				0.00	24-Feb-14	1st cycle for normal road
107	56.726	57.200	474.00		474.00	948.00				0.00	24-Feb-14	1st cycle for normal road
108	56.935	58.640			1,705.00	1,705.00				0.00	24-Feb-14	1st cycle for normal road
109	57.424	57.713	289.00			289.00				0.00	24-Feb-14	1st cycle for normal road
110	57.760	58.865	1,105.00			1,105.00				0.00	24-Feb-14	1st cycle for normal road
111	58.720	58.920			200.00	200.00				0.00	24-Feb-14	1st cycle for normal road
112	58.980	59.060			80.00	80.00				0.00	25-Feb-14	1st cycle for normal road
113	59.000	59.020				0.00	20.00			20.00	25-Feb-14	1st cycle for normal road
114	59.020	59.070	50.00			50.00				0.00	25-Feb-14	1st cycle for normal road
115	59.100	59.144				0.00	44.00		44.00	88.00	25-Feb-14	1st cycle for normal road
116	59.115	59.185				0.00	70.00			70.00	26-Feb-14	1st cycle for normal road
117	59.144	59.206				0.00			62.00	62.00	26-Feb-14	1st cycle for normal road
118	59.185	59.210				0.00	25.00			25.00	26-Feb-14	1st cycle for normal road
119	59.206	59.450				0.00			244.00	244.00	27-Feb-14	1st cycle for normal road
120	59.251	59.670				0.00	419.00			419.00	27-Feb-14	1st cycle for normal road
CARRIED FORWARD :			10,254.00	0.00	15,695.00	25,949.00	10,603.00	50.00	10,082.00	20,735.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: FEBRUARY 2014

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,254.00	0.00	15,695.00	25,949.00	10,603.00	50.00	10,082.00	20,735.00		
121	59.451	59.670				0.00			219.00	219.00	27-Feb-14	1st cycle for normal road
122												
123												
124												
125												
126												
127												
128												
129												
130												
131												
132												
133												
134												
135												
CARRIED FORWARD :			10,254.00	0.00	15,695.00	25,949.00	10,603.00	50.00	10,301.00	20,954.00		

B

PEMERIKSAAN
RUTIN
(INSPECTION)

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 132.900 - LHS
KM 142.900

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 19.340 - RHS
KM 21.100

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2014 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 28TH FEBRUARY 2014

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
Proposed Pembaikan Cerun-Cerun														
Ref: JKR.JUB 600-0/2/50/ dated on 19/10/2011- (item 2 to 7)														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600		95.500		Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	15/09/13	45%	P27
2	01	Jalan Kota Kinabalu - Kudat	Kudat	178.300		178.300		Slope Repair Works	AK(F)/2012/023	3,466,615.04	02/05/12	01/08/13	100%	P27
3	22	Jalana Kota Kinabalu - Sandakan	Ranau	70.500		107.100		Slope Repair Works	AK(F)/2012/024	5,648,166.06	02/05/12	01/11/13	100%	P27
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	134.750		144.650		Slope Repair Works	AK(F)/2012/025	1,851,225.61	02/05/12	01/05/13	100%	P27
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	98.850		108.750		Slope Repair Works	AK(F)/2012/026	3,439,820.96	02/05/12	01/08/13	100%	P27
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	18.200		28.100		Slope Repair Works	AK(F)/2012/027	5,558,470.54	02/05/12	01/11/13	100%	P27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Keningau	89.050		98.950		Slope Repair Works	AK(F)/2012/028	5,570,882.18	02/05/12	01/11/13	100%	P27
Total :										31,077,949.47				
GRAND TOTAL										31,077,949.47				