

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

APRIL 2015

BOOK 1



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN APRIL 2015

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 06 - Penyenggaraan Garis Jalan
11.	R 07 - Penyenggaraan Longkang
12.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK APRIL 2015

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

A total of 21 arahan kerja has been approved and commenced work. 7 nos. of the arahan kerja had been completed.

EMERGENCY WORK


The weather in April was generally dry. There were no emergency.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD

ORGANISATION CHART

EFFECTIVE DATE: 1 DECEMBER 2012



LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)

**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 176.676
KM 176.676

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 65.925
KM 65.925

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 55.000 MEDIAN
KM 56.760

R01 - POTHOLE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 12.070 - LHS
KM 12.070

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 29.278 - LHS
KM 29.278

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

**POTHOLE PATCHING
GRAND SUMMARY**

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	324.73	69.87	394.60	37.67	8.11	45.78
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	140.07	90.85	230.92	16.24	10.54	26.78
Kudat	01	Jalan Kota Kinabalu-Kudat	457.62	226.48	684.10	52.85	26.27	79.12
Tuaran	01	Jalan Kota Kinabalu-Kudat	1,040.86	425.40	1,466.26	71.47	25.29	96.76
	22	Jalan Kota Kinabalu-Sandakan	2,204.36	274.39	2,478.75	195.03	15.91	210.94
	503	Jalan Berungis-Kota Belud	428.18	169.41	597.59	24.83	9.83	34.66
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,027.49	18.15	1,045.64	180.86	1.05	181.91
	01	Jalan Kota Kinabalu-Sindumin	106.37	0.00	106.37	12.34	0.00	12.34
	606	Jalan Susur Sepangar Bay	1,433.64	0.00	1,433.64	174.64	0.00	174.64
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	33.01	0.00	33.01	3.83	0.00	3.83
Penampang	01	Jalan Kota Kinabalu-Sindumin	234.96	0.00	234.96	27.25	0.00	27.25
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,281.68	97.12	1,378.80	148.68	11.27	159.95
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	198.12	743.80	941.92	22.98	86.28	109.26
Papar	01	Jalan Kota Kinabalu-Sindumin	1,136.60	116.84	1,253.44	131.85	13.55	145.40
Ranau	22	Jalan Kota Kinabalu-Sandakan	869.33	242.49	1,111.82	102.69	233.01	335.70
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	246.39	79.62	326.01	28.83	7.49	36.32
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	357.97	114.29	472.26	49.39	11.92	61.31
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	132.30	60.19	192.49	16.20	6.79	22.99
Beaufort	01	Jalan Kota Kinabalu-Sindumin	188.94	139.29	328.23	22.08	16.25	38.33
	502	Jalan Beaufort-Menumbok	61.05	133.22	194.27	7.12	15.52	22.65
Sipitang	01	Jalan Kota Kinabalu-Sindumin	134.57	101.20	235.77	15.72	11.82	27.53
Kuala Penyu	502	Jalan Beaufort-Menumbok	199.38	77.14	276.52	24.54	14.93	39.47
TOTAL			12,237.62	3,179.75	15,417.37	1,367.09	525.83	1,892.91

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	324.73	69.87	394.60	16.24	3.49	19.73	37.67	8.11	45.78
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	140.07	90.85	230.92	7.00	4.54	11.54	16.24	10.54	26.78
3	Kudat	01	Jalan Kota Kinabalu - Kudat	455.62	226.48	682.10	22.78	11.32	34.10	52.85	26.27	79.12
			TOTAL:	920.42	387.20	1,307.62	46.02	19.35	65.37	106.76	44.92	151.68

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	324.75	16.24	37.67	
1	01 Apr 15	65.831	1.00	0.20	0.05	0.20	0.01	0.02	KELAWAT
2	01 Apr 15	65.832	1.00	0.30	0.05	0.30	0.02	0.03	
3	01 Apr 15	65.833	1.00	0.38	0.05	0.38	0.02	0.04	
4	01 Apr 15	65.834	1.00	0.40	0.05	0.40	0.02	0.05	
5	01 Apr 15	65.835	1.00	0.25	0.05	0.25	0.01	0.03	
6	01 Apr 15	65.836	1.00	0.35	0.05	0.35	0.02	0.04	
7	01 Apr 15	65.837	1.00	0.44	0.05	0.44	0.02	0.05	
8	01 Apr 15	65.838	0.30	0.30	0.05	0.09	0.00	0.01	
9	01 Apr 15	65.839	0.60	0.40	0.05	0.24	0.01	0.03	
10	01 Apr 15	65.840	1.00	0.20	0.05	0.20	0.01	0.02	
11	01 Apr 15	65.841	1.00	0.39	0.05	0.39	0.02	0.05	
12	01 Apr 15	65.844	0.70	0.30	0.05	0.21	0.01	0.02	
13	01 Apr 15	65.845	0.50	0.30	0.05	0.15	0.01	0.02	
14	01 Apr 15	65.846	1.00	0.46	0.05	0.46	0.02	0.05	
15	01 Apr 15	65.848	1.00	1.00	0.05	1.00	0.05	0.12	
16	01 Apr 15	65.850	1.00	1.00	0.05	1.00	0.05	0.12	
17	01 Apr 15	65.851	1.00	1.00	0.05	1.00	0.05	0.12	
18	01 Apr 15	65.853	1.00	0.44	0.05	0.44	0.02	0.05	
19	01 Apr 15	65.855	1.00	1.00	0.05	1.00	0.05	0.12	
20	01 Apr 15	65.859	1.00	1.00	0.05	1.00	0.05	0.12	
21	01 Apr 15	65.862	1.00	0.55	0.05	0.55	0.03	0.06	
22	01 Apr 15	65.864	1.00	0.35	0.05	0.35	0.02	0.04	
23	01 Apr 15	65.868	1.00	1.00	0.05	1.00	0.05	0.12	
24	01 Apr 15	65.869	1.00	1.00	0.05	1.00	0.05	0.12	
25	06 Apr 15	65.874	1.00	1.00	0.05	1.00	0.05	0.12	
26	06 Apr 15	65.879	1.00	1.00	0.05	1.00	0.05	0.12	
27	06 Apr 15	65.881	1.00	1.00	0.05	1.00	0.05	0.12	
28	06 Apr 15	65.882	1.00	1.00	0.05	1.00	0.05	0.12	
29	06 Apr 15	65.883	1.00	1.00	0.05	1.00	0.05	0.12	
30	06 Apr 15	65.885	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD:						343.15	17.16	39.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	343.15	17.16	39.80	
31	06 Apr 15	65.889	1.00	0.20	0.05	0.20	0.01	0.02	KELAWAT
32	06 Apr 15	65.890	1.00	0.30	0.05	0.30	0.02	0.03	
33	06 Apr 15	65.897	0.40	0.30	0.05	0.12	0.01	0.01	
34	06 Apr 15	65.898	0.30	0.30	0.05	0.09	0.00	0.01	
35	06 Apr 15	65.915	1.00	0.25	0.05	0.25	0.01	0.03	
36	06 Apr 15	65.916	1.00	0.30	0.05	0.30	0.02	0.03	
37	06 Apr 15	65.918	1.00	1.00	0.05	1.00	0.05	0.12	
38	06 Apr 15	65.920	1.00	0.38	0.05	0.38	0.02	0.04	
39	06 Apr 15	65.923	1.00	1.00	0.05	1.00	0.05	0.12	
40	06 Apr 15	65.924	0.60	0.30	0.05	0.18	0.01	0.02	
41	06 Apr 15	65.925	0.50	0.30	0.05	0.15	0.01	0.02	
42	06 Apr 15	65.928	1.00	1.00	0.05	1.00	0.05	0.12	
43	06 Apr 15	65.931	1.00	1.00	0.05	1.00	0.05	0.12	
44	06 Apr 15	65.932	1.00	1.00	0.05	1.00	0.05	0.12	
45	06 Apr 15	65.933	1.00	1.00	0.05	1.00	0.05	0.12	
46	07 Apr 15	65.935	1.00	1.00	0.05	1.00	0.05	0.12	
47	07 Apr 15	65.938	0.90	0.30	0.05	0.27	0.01	0.03	
48	07 Apr 15	65.940	0.80	0.35	0.05	0.28	0.01	0.03	
49	07 Apr 15	65.942	0.99	0.40	0.05	0.40	0.02	0.05	
50	07 Apr 15	65.950	1.00	1.00	0.05	1.00	0.05	0.12	
51	07 Apr 15	65.951	1.00	1.00	0.05	1.00	0.05	0.12	
52	07 Apr 15	65.955	1.00	1.00	0.05	1.00	0.05	0.12	
53	07 Apr 15	65.952	1.00	0.20	0.05	0.20	0.01	0.02	
54	07 Apr 15	65.954	1.00	0.38	0.05	0.38	0.02	0.04	
55	07 Apr 15	65.958	1.00	0.44	0.05	0.44	0.02	0.05	
56	07 Apr 15	65.964	1.00	1.00	0.05	1.00	0.05	0.12	
57	07 Apr 15	65.968	1.00	1.00	0.05	1.00	0.05	0.12	
58	07 Apr 15	65.970	1.00	1.00	0.05	1.00	0.05	0.12	
59	07 Apr 15	65.975	1.00	1.00	0.05	1.00	0.05	0.12	
60	07 Apr 15	65.980	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						362.09	18.11	42.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	362.09	18.11	42.00	
61	07 Apr 15	65.982	1.00	0.30	0.05	0.30	0.02	0.03	KELAWAT
62	07 Apr 15	65.985	1.00	0.50	0.05	0.50	0.03	0.06	
63	07 Apr 15	65.987	0.30	0.30	0.05	0.09	0.00	0.01	
64	10 Apr 15	65.990	1.00	0.28	0.05	0.28	0.01	0.03	
65	10 Apr 15	65.992	1.00	0.40	0.05	0.40	0.02	0.05	
66	10 Apr 15	65.994	1.00	1.00	0.05	1.00	0.05	0.12	
67	10 Apr 15	65.995	1.00	0.38	0.05	0.38	0.02	0.04	
68	10 Apr 15	65.996	1.00	0.20	0.05	0.20	0.01	0.02	
69	10 Apr 15	65.997	1.00	0.25	0.05	0.25	0.01	0.03	
70	10 Apr 15	65.998	1.00	0.42	0.05	0.42	0.02	0.05	
71	10 Apr 15	66.001	1.00	0.20	0.05	0.20	0.01	0.02	
72	10 Apr 15	66.004	1.00	1.00	0.05	1.00	0.05	0.12	
73	10 Apr 15	66.006	1.00	1.00	0.05	1.00	0.05	0.12	
74	10 Apr 15	66.011	1.00	0.20	0.05	0.20	0.01	0.02	
75	10 Apr 15	66.015	0.50	0.30	0.05	0.15	0.01	0.02	
76	10 Apr 15	66.020	1.00	0.30	0.05	0.30	0.02	0.03	
77	10 Apr 15	66.021	1.00	0.30	0.05	0.30	0.02	0.03	
78	10 Apr 15	66.024	1.00	0.30	0.05	0.30	0.02	0.03	
79	10 Apr 15	66.030	1.00	0.30	0.05	0.30	0.02	0.03	
80	10 Apr 15	66.035	1.00	0.30	0.05	0.30	0.02	0.03	
81	10 Apr 15	66.040	1.00	0.30	0.05	0.30	0.02	0.03	
82	10 Apr 15	66.045	1.00	0.30	0.05	0.30	0.02	0.03	
83	10 Apr 15	66.046	1.00	0.30	0.05	0.30	0.02	0.03	
84	10 Apr 15	66.047	1.00	0.30	0.05	0.30	0.02	0.03	
85	10 Apr 15	66.048	1.00	0.30	0.05	0.30	0.02	0.03	
86	10 Apr 15	66.050	1.00	0.30	0.05	0.30	0.02	0.03	
87	10 Apr 15	66.054	1.00	0.30	0.05	0.30	0.02	0.03	
88	10 Apr 15	66.056	1.00	0.30	0.05	0.30	0.02	0.03	
89	13 Apr 15	66.060	1.00	0.40	0.05	0.40	0.02	0.05	
90	13 Apr 15	66.065	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD:						373.06	18.66	43.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	373.06	18.66	43.27	
91	13 Apr 15	66.070	1.00	0.30	0.05	0.30	0.02	0.03	KELAWAT
92	13 Apr 15	66.072	0.30	0.30	0.05	0.09	0.00	0.01	
93	13 Apr 15	66.076	0.80	0.40	0.05	0.32	0.02	0.04	
94	13 Apr 15	66.078	0.70	0.30	0.05	0.21	0.01	0.02	
95	13 Apr 15	66.080	0.60	0.30	0.05	0.18	0.01	0.02	
96	13 Apr 15	66.081	1.00	0.25	0.05	0.25	0.01	0.03	
97	13 Apr 15	66.082	1.00	0.30	0.05	0.30	0.02	0.03	
98	13 Apr 15	66.087	1.00	1.00	0.05	1.00	0.05	0.12	
99	13 Apr 15	66.088	1.00	0.40	0.05	0.40	0.02	0.05	
100	13 Apr 15	66.091	0.99	0.50	0.05	0.50	0.02	0.06	
101	13 Apr 15	66.092	0.90	0.30	0.05	0.27	0.01	0.03	
102	13 Apr 15	66.094	1.00	0.40	0.05	0.40	0.02	0.05	
103	13 Apr 15	74.550	1.00	1.00	0.05	1.00	0.05	0.12	
104	13 Apr 15	74.556	1.00	1.00	0.05	1.00	0.05	0.12	
105	13 Apr 15	74.591	1.00	1.00	0.05	1.00	0.05	0.12	
106	14 Apr 15	74.620	1.00	1.00	0.05	1.00	0.05	0.12	
107	14 Apr 15	74.622	1.00	1.00	0.05	1.00	0.05	0.12	
108	14 Apr 15	74.625	1.00	1.00	0.05	1.00	0.05	0.12	
109	14 Apr 15	74.630	1.00	1.00	0.05	1.00	0.05	0.12	
110	14 Apr 15	74.631	1.00	1.00	0.05	1.00	0.05	0.12	
111	14 Apr 15	74.635	1.00	1.00	0.05	1.00	0.05	0.12	TAUN GUSI
112	14 Apr 15	74.640	1.00	1.00	0.05	1.00	0.05	0.12	
113	14 Apr 15	74.646	1.00	1.00	0.05	1.00	0.05	0.12	
114	14 Apr 15	74.652	1.00	1.00	0.05	1.00	0.05	0.12	
115	14 Apr 15	74.653	1.00	1.00	0.05	1.00	0.05	0.12	
116	14 Apr 15	85.109	1.00	0.35	0.05	0.35	0.02	0.04	
117	14 Apr 15	85.115	1.00	1.00	0.05	1.00	0.05	0.12	
118	14 Apr 15	85.116	1.00	1.00	0.05	1.00	0.05	0.12	
119	14 Apr 15	85.118	1.00	1.00	0.05	1.00	0.05	0.12	
120	14 Apr 15	85.120	1.00	1.00	0.05	1.00	0.05	0.12	
BALANCE END OF APR:						394.62	19.73	45.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	140.07	7.00	16.24	
1	02 Apr 15	114.135	0.40	0.40	0.05	0.16	0.01	0.02	MANGARIS
2	02 Apr 15	114.211	0.30	0.30	0.05	0.09	0.00	0.01	
3	02 Apr 15	114.512	0.30	0.30	0.05	0.09	0.00	0.01	
4	02 Apr 15	115.101	1.00	1.00	0.05	1.00	0.05	0.12	
5	02 Apr 15	115.102	1.00	1.00	0.05	1.00	0.05	0.12	
6	02 Apr 15	115.741	1.00	1.00	0.05	1.00	0.05	0.12	
7	02 Apr 15	115.742	1.00	1.00	0.05	1.00	0.05	0.12	
8	02 Apr 15	115.743	1.00	1.00	0.05	1.00	0.05	0.12	
9	02 Apr 15	115.744	1.00	1.00	0.05	1.00	0.05	0.12	
10	02 Apr 15	115.789	1.00	1.00	0.05	1.00	0.05	0.12	
11	02 Apr 15	115.790	1.00	1.00	0.05	1.00	0.05	0.12	
12	02 Apr 15	115.791	1.00	1.00	0.05	1.00	0.05	0.12	
13	02 Apr 15	115.792	1.00	1.00	0.05	1.00	0.05	0.12	
14	02 Apr 15	115.825	1.00	1.00	0.05	1.00	0.05	0.12	
15	02 Apr 15	115.821	1.00	1.00	0.05	1.00	0.05	0.12	
16	02 Apr 15	115.822	1.00	1.00	0.05	1.00	0.05	0.12	
17	02 Apr 15	115.823	1.00	1.00	0.05	1.00	0.05	0.12	
18	02 Apr 15	115.901	1.00	0.30	0.05	0.30	0.02	0.03	
19	02 Apr 15	115.902	1.00	1.00	0.05	1.00	0.05	0.12	
20	02 Apr 15	115.941	1.00	1.00	0.05	1.00	0.05	0.12	
21	02 Apr 15	115.945	1.00	1.00	0.05	1.00	0.05	0.12	
22	08 Apr 15	115.950	1.00	1.00	0.05	1.00	0.05	0.12	
23	08 Apr 15	115.957	1.00	1.00	0.05	1.00	0.05	0.12	
24	08 Apr 15	115.960	1.00	1.00	0.05	1.00	0.05	0.12	
25	08 Apr 15	115.968	1.00	1.00	0.05	1.00	0.05	0.12	
26	08 Apr 15	115.975	1.00	1.00	0.05	1.00	0.05	0.12	
27	08 Apr 15	115.980	1.00	1.00	0.05	1.00	0.05	0.12	
28	08 Apr 15	115.981	1.00	1.00	0.05	1.00	0.05	0.12	
29	08 Apr 15	115.990	1.00	1.00	0.05	1.00	0.05	0.12	
30	08 Apr 15	115.991	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						166.71	8.33	19.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	166.71	8.33	19.33	
31	08 Apr 15	113.506	1.00	0.20	0.05	0.20	0.01	0.02	MANGARIS
32	08 Apr 15	113.541	0.90	0.30	0.05	0.27	0.01	0.03	
33	08 Apr 15	113.545	0.30	0.30	0.05	0.09	0.00	0.01	
34	08 Apr 15	113.571	1.00	0.45	0.05	0.45	0.02	0.05	
35	08 Apr 15	113.626	1.00	0.20	0.05	0.20	0.01	0.02	
36	08 Apr 15	113.651	1.00	1.00	0.05	1.00	0.05	0.12	
37	08 Apr 15	113.652	1.00	1.00	0.05	1.00	0.05	0.12	
38	08 Apr 15	113.653	1.00	1.00	0.05	1.00	0.05	0.12	
39	08 Apr 15	113.654	1.00	1.00	0.05	1.00	0.05	0.12	
40	08 Apr 15	113.655	1.00	1.00	0.05	1.00	0.05	0.12	
41	08 Apr 15	113.656	1.00	1.00	0.05	1.00	0.05	0.12	
42	08 Apr 15	113.657	1.00	0.30	0.05	0.30	0.02	0.03	
43	08 Apr 15	113.660	0.98	0.45	0.05	0.44	0.02	0.05	
44	08 Apr 15	113.670	1.00	0.40	0.05	0.40	0.02	0.05	
45	08 Apr 15	113.675	1.00	1.00	0.05	1.00	0.05	0.12	
46	13 Apr 15	113.901	1.00	1.00	0.05	1.00	0.05	0.12	
47	13 Apr 15	114.016	1.00	0.30	0.05	0.30	0.02	0.03	
48	13 Apr 15	114.018	1.00	1.00	0.05	1.00	0.05	0.12	
49	13 Apr 15	114.019	1.00	1.00	0.05	1.00	0.05	0.12	
50	13 Apr 15	114.020	1.00	1.00	0.05	1.00	0.05	0.12	
51	13 Apr 15	114.021	1.00	1.00	0.05	1.00	0.05	0.12	
52	13 Apr 15	114.040	1.00	1.00	0.05	1.00	0.05	0.12	
53	13 Apr 15	114.041	1.00	0.20	0.05	0.20	0.01	0.02	
54	13 Apr 15	114.045	1.00	1.00	0.05	1.00	0.05	0.12	
55	13 Apr 15	114.046	1.00	1.00	0.05	1.00	0.05	0.12	
56	13 Apr 15	114.047	1.00	1.00	0.05	1.00	0.05	0.12	
57	13 Apr 15	114.049	1.00	1.00	0.05	1.00	0.05	0.12	
58	13 Apr 15	114.055	1.00	0.45	0.05	0.45	0.02	0.05	
59	13 Apr 15	114.056	1.00	1.00	0.05	1.00	0.05	0.12	
60	13 Apr 15	114.057	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						189.01	9.45	21.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	189.01	9.45	21.92	
61	13 Apr 15	112.012	1.00	1.00	0.05	1.00	0.05	0.12	
62	13 Apr 15	112.013	1.00	1.00	0.05	1.00	0.05	0.12	
63	13 Apr 15	112.014	1.00	1.00	0.05	1.00	0.05	0.12	
64	13 Apr 15	112.015	1.00	1.00	0.05	1.00	0.05	0.12	
65	13 Apr 15	112.016	1.00	1.00	0.05	1.00	0.05	0.12	
66	13 Apr 15	112.017	1.00	1.00	0.05	1.00	0.05	0.12	
67	13 Apr 15	112.018	1.00	1.00	0.05	1.00	0.05	0.12	
68	13 Apr 15	112.019	1.00	1.00	0.05	1.00	0.05	0.12	
69	16 Apr 15	112.020	1.00	1.00	0.05	1.00	0.05	0.12	
70	16 Apr 15	112.021	1.00	1.00	0.05	1.00	0.05	0.12	
71	16 Apr 15	112.022	1.00	1.00	0.05	1.00	0.05	0.12	
72	16 Apr 15	112.835	1.00	0.50	0.05	0.50	0.03	0.06	
73	16 Apr 15	112.870	1.00	0.30	0.05	0.30	0.02	0.03	
74	16 Apr 15	112.875	1.00	0.40	0.05	0.40	0.02	0.05	
75	16 Apr 15	112.921	0.90	0.30	0.05	0.27	0.01	0.03	
76	16 Apr 15	112.952	0.80	0.30	0.05	0.24	0.01	0.03	
77	16 Apr 15	112.954	1.00	0.20	0.05	0.20	0.01	0.02	
78	16 Apr 15	113.031	1.00	0.40	0.05	0.40	0.02	0.05	
79	16 Apr 15	113.035	1.00	1.00	0.05	1.00	0.05	0.12	
80	16 Apr 15	113.040	1.00	1.00	0.05	1.00	0.05	0.12	
81	16 Apr 15	113.052	1.00	1.00	0.05	1.00	0.05	0.12	
82	16 Apr 15	113.054	1.00	1.00	0.05	1.00	0.05	0.12	
83	16 Apr 15	113.076	1.00	0.40	0.05	0.40	0.02	0.05	
84	16 Apr 15	113.080	1.00	0.45	0.05	0.45	0.02	0.05	
85	16 Apr 15	113.091	1.00	0.50	0.05	0.50	0.03	0.06	
86	16 Apr 15	113.112	1.00	0.45	0.05	0.45	0.02	0.05	
87	16 Apr 15	113.115	1.00	1.00	0.05	1.00	0.05	0.12	
88	16 Apr 15	113.116	1.00	1.00	0.05	1.00	0.05	0.12	
89	16 Apr 15	113.117	1.00	1.00	0.05	1.00	0.05	0.12	
90	16 Apr 15	113.119	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						212.12	10.60	24.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	212.12	10.60	24.60	
91	16 Apr 15	111.240	1.00	0.30	0.05	0.30	0.02	0.03	MANGARIS
92	16 Apr 15	111.386	1.00	1.00	0.05	1.00	0.05	0.12	
93	16 Apr 15	111.387	1.00	1.00	0.05	1.00	0.05	0.12	
94	21 Apr 15	111.451	0.90	1.00	0.05	0.90	0.05	0.10	
95	21 Apr 15	111.452	0.30	0.30	0.05	0.09	0.00	0.01	
96	21 Apr 15	111.460	0.80	0.30	0.05	0.24	0.01	0.03	
97	21 Apr 15	111.508	1.00	0.30	0.05	0.30	0.02	0.03	
98	21 Apr 15	111.511	1.00	0.20	0.05	0.20	0.01	0.02	
99	21 Apr 15	111.512	1.00	1.00	0.05	1.00	0.05	0.12	
100	21 Apr 15	111.513	1.00	1.00	0.05	1.00	0.05	0.12	
101	21 Apr 15	111.518	1.00	1.00	0.05	1.00	0.05	0.12	
102	21 Apr 15	111.519	1.00	1.00	0.05	1.00	0.05	0.12	
103	22 Apr 15	111.520	1.00	1.00	0.05	1.00	0.05	0.12	
104	22 Apr 15	111.521	1.00	0.50	0.05	0.50	0.03	0.06	
105	22 Apr 15	111.523	1.00	0.30	0.05	0.30	0.02	0.03	
106	22 Apr 15	111.524	1.00	0.40	0.05	0.40	0.02	0.05	
107	22 Apr 15	111.525	1.00	1.00	0.05	1.00	0.05	0.12	
108	22 Apr 15	111.702	1.00	1.00	0.05	1.00	0.05	0.12	
109	22 Apr 15	111.704	1.00	1.00	0.05	1.00	0.05	0.12	
110	22 Apr 15	111.707	1.00	0.40	0.05	0.40	0.02	0.05	
111	22 Apr 15	111.708	1.00	0.30	0.05	0.30	0.02	0.03	
112	22 Apr 15	111.712	1.00	1.00	0.05	1.00	0.05	0.12	
113	22 Apr 15	111.715	1.00	1.00	0.05	1.00	0.05	0.12	
114	22 Apr 15	111.718	0.90	0.80	0.05	0.72	0.04	0.08	
115	22 Apr 15	111.719	1.00	0.20	0.05	0.20	0.01	0.02	
116	22 Apr 15	111.720	1.00	1.00	0.05	1.00	0.05	0.12	
117	22 Apr 15	111.722	1.00	0.50	0.05	0.50	0.03	0.06	
118	22 Apr 15	111.726	0.99	0.45	0.05	0.45	0.02	0.05	
119									
120									
BALANCE END OF APR :						230.92	11.54	26.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	455.62	22.78	52.85	
1	03 Apr 15	176.102	1.00	0.30	0.05	0.30	0.02	0.03	TAMALANG
2	03 Apr 15	176.104	1.00	1.00	0.05	1.00	0.05	0.12	
3	03 Apr 15	176.106	0.30	0.30	0.05	0.09	0.00	0.01	
4	03 Apr 15	176.110	1.00	0.40	0.05	0.40	0.02	0.05	
5	03 Apr 15	176.111	1.00	0.45	0.05	0.45	0.02	0.05	
6	03 Apr 15	176.112	1.00	1.00	0.05	1.00	0.05	0.12	
7	03 Apr 15	176.120	1.00	0.50	0.05	0.50	0.03	0.06	
8	03 Apr 15	176.122	0.90	0.30	0.05	0.27	0.01	0.03	
9	03 Apr 15	176.123	0.99	0.55	0.05	0.54	0.03	0.06	
10	03 Apr 15	176.136	1.00	1.00	0.05	1.00	0.05	0.12	
11	03 Apr 15	176.137	1.00	1.00	0.05	1.00	0.05	0.12	
12	03 Apr 15	176.141	1.00	1.00	0.05	1.00	0.05	0.12	
13	03 Apr 15	176.145	1.00	1.00	0.05	1.00	0.05	0.12	
14	03 Apr 15	176.150	1.00	1.00	0.05	1.00	0.05	0.12	
15	03 Apr 15	176.154	0.60	0.30	0.05	0.18	0.01	0.02	
16	03 Apr 15	176.156	0.80	0.80	0.05	0.64	0.03	0.07	
17	03 Apr 15	176.158	1.00	1.00	0.05	1.00	0.05	0.12	
18	03 Apr 15	176.159	1.00	1.00	0.05	1.00	0.05	0.12	
19	03 Apr 15	176.171	1.00	1.00	0.05	1.00	0.05	0.12	
20	03 Apr 15	176.172	1.00	1.00	0.05	1.00	0.05	0.12	
21	03 Apr 15	176.173	1.00	1.00	0.05	1.00	0.05	0.12	
22	03 Apr 15	176.176	1.00	1.00	0.05	1.00	0.05	0.12	
23	04 Apr 15	176.180	0.40	0.30	0.05	0.12	0.01	0.01	
24	04 Apr 15	176.181	0.50	0.30	0.05	0.15	0.01	0.02	
25	04 Apr 15	176.190	1.00	1.00	0.05	1.00	0.05	0.12	
26	04 Apr 15	176.191	1.00	1.00	0.05	1.00	0.05	0.12	
27	04 Apr 15	176.193	1.00	1.00	0.05	1.00	0.05	0.12	
28	04 Apr 15	176.194	1.00	1.00	0.05	1.00	0.05	0.12	
29	04 Apr 15	176.196	1.00	1.00	0.05	1.00	0.05	0.12	
30	04 Apr 15	176.197	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						478.26	23.91	55.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	478.26	23.91	55.48	
31	04 Apr 15	176.207	1.00	0.30	0.05	0.30	0.02	0.03	TAMBULURAN
32	04 Apr 15	176.208	1.00	0.35	0.05	0.35	0.02	0.04	
33	04 Apr 15	176.215	0.95	0.48	0.05	0.46	0.02	0.05	
34	04 Apr 15	176.218	0.30	0.30	0.05	0.09	0.00	0.01	
35	04 Apr 15	176.224	1.00	0.50	0.05	0.50	0.03	0.06	
36	04 Apr 15	176.230	1.00	0.40	0.05	0.40	0.02	0.05	
37	04 Apr 15	176.231	0.90	0.30	0.05	0.27	0.01	0.03	
38	04 Apr 15	176.239	0.99	0.49	0.05	0.49	0.02	0.06	
39	04 Apr 15	176.241	1.00	0.52	0.05	0.52	0.03	0.06	
40	04 Apr 15	176.245	1.00	1.00	0.05	1.00	0.05	0.12	
41	04 Apr 15	176.250	1.00	0.60	0.05	0.60	0.03	0.07	
42	04 Apr 15	176.251	0.89	0.45	0.05	0.40	0.02	0.05	
43	04 Apr 15	176.252	1.00	0.80	0.05	0.80	0.04	0.09	
44	04 Apr 15	176.254	1.00	0.55	0.05	0.55	0.03	0.06	
45	04 Apr 15	176.257	1.00	0.80	0.05	0.80	0.04	0.09	
46	09 Apr 15	176.260	1.00	0.90	0.05	0.90	0.05	0.10	
47	09 Apr 15	176.265	1.00	0.49	0.05	0.49	0.02	0.06	
48	09 Apr 15	176.226	0.96	0.30	0.05	0.29	0.01	0.03	
49	09 Apr 15	176.268	1.00	0.45	0.05	0.45	0.02	0.05	
50	09 Apr 15	176.269	1.00	0.57	0.05	0.57	0.03	0.07	
51	09 Apr 15	176.271	1.00	0.62	0.05	0.62	0.03	0.07	
52	09 Apr 15	176.272	1.00	0.47	0.05	0.47	0.02	0.05	
53	09 Apr 15	176.274	1.00	0.60	0.05	0.60	0.03	0.07	
54	09 Apr 15	176.275	0.94	0.80	0.05	0.75	0.04	0.09	
55	09 Apr 15	176.281	0.60	0.30	0.05	0.18	0.01	0.02	
56	09 Apr 15	176.282	0.80	0.70	0.05	0.56	0.03	0.06	
57	09 Apr 15	176.286	1.00	0.54	0.05	0.54	0.03	0.06	
58	09 Apr 15	176.291	1.00	0.52	0.05	0.52	0.03	0.06	
59	09 Apr 15	176.293	1.00	0.47	0.05	0.47	0.02	0.05	
60	09 Apr 15	176.295	1.00	0.90	0.05	0.90	0.05	0.10	
CARRIED FORWARD :						494.10	24.70	57.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	494.10	24.70	57.31	
61	09 Apr 15	176.311	1.00	1.00	0.05	1.00	0.05	0.12	TAMBULURAN
62	09 Apr 15	176.315	1.00	1.00	0.05	1.00	0.05	0.12	
63	09 Apr 15	176.321	1.00	0.90	0.05	0.90	0.05	0.10	
64	09 Apr 15	176.328	1.00	0.95	0.05	0.95	0.05	0.11	
65	09 Apr 15	176.329	1.00	0.80	0.05	0.80	0.04	0.09	
66	09 Apr 15	176.338	0.30	0.30	0.05	0.09	0.00	0.01	
67	11 Apr 15	176.342	1.00	1.00	0.05	1.00	0.05	0.12	
68	11 Apr 15	176.345	1.00	1.00	0.05	1.00	0.05	0.12	
69	11 Apr 15	176.346	0.96	0.50	0.05	0.48	0.02	0.06	
70	11 Apr 15	176.352	1.00	1.00	0.05	1.00	0.05	0.12	
71	11 Apr 15	176.361	1.00	1.00	0.05	1.00	0.05	0.12	
72	11 Apr 15	176.368	1.00	1.00	0.05	1.00	0.05	0.12	
73	11 Apr 15	176.370	0.96	0.47	0.05	0.45	0.02	0.05	
74	11 Apr 15	176.371	0.80	0.80	0.05	0.64	0.03	0.07	
75	11 Apr 15	176.372	0.90	0.90	0.05	0.81	0.04	0.09	
76	11 Apr 15	176.382	1.00	0.90	0.05	0.90	0.05	0.10	
77	11 Apr 15	176.394	1.00	0.80	0.05	0.80	0.04	0.09	
78	11 Apr 15	176.406	1.00	0.50	0.05	0.50	0.03	0.06	
79	11 Apr 15	176.418	1.00	1.00	0.05	1.00	0.05	0.12	
80	11 Apr 15	176.422	1.00	1.00	0.05	1.00	0.05	0.12	
81	11 Apr 15	176.438	1.00	1.00	0.05	1.00	0.05	0.12	
82	11 Apr 15	176.445	1.00	1.00	0.05	1.00	0.05	0.12	
83	11 Apr 15	176.446	1.00	0.75	0.05	0.75	0.04	0.09	
84	11 Apr 15	176.454	1.00	0.60	0.05	0.60	0.03	0.07	
85	11 Apr 15	176.466	0.93	0.50	0.05	0.47	0.02	0.05	
86	11 Apr 15	176.471	0.90	0.90	0.05	0.81	0.04	0.09	
87	11 Apr 15	176.472	1.00	0.30	0.05	0.30	0.02	0.03	
88	11 Apr 15	176.483	1.00	1.00	0.05	1.00	0.05	0.12	
89	11 Apr 15	176.488	1.00	1.00	0.05	1.00	0.05	0.12	
90	15 Apr 15	176.495	0.99	0.49	0.05	0.49	0.02	0.06	
CARRIED FORWARD :						517.83	25.89	60.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	517.83	25.89	60.07	
91	15 Apr 15	176.506	1.00	1.00	0.05	1.00	0.05	0.12	TAMALANG
92	15 Apr 15	176.512	1.00	1.00	0.05	1.00	0.05	0.12	
93	15 Apr 15	176.525	0.90	0.60	0.05	0.54	0.03	0.06	
94	15 Apr 15	176.538	0.30	0.30	0.05	0.09	0.00	0.01	
95	15 Apr 15	176.544	1.00	0.80	0.05	0.80	0.04	0.09	
96	15 Apr 15	176.560	1.00	0.60	0.05	0.60	0.03	0.07	
97	15 Apr 15	176.571	1.00	0.50	0.05	0.50	0.03	0.06	
98	15 Apr 15	176.578	1.00	0.30	0.05	0.30	0.02	0.03	
99	15 Apr 15	176.585	1.00	0.40	0.05	0.40	0.02	0.05	
100	15 Apr 15	176.586	1.00	0.70	0.05	0.70	0.04	0.08	
101	15 Apr 15	176.591	0.70	0.30	0.05	0.21	0.01	0.02	
102	15 Apr 15	176.595	0.90	0.40	0.05	0.36	0.02	0.04	
103	15 Apr 15	176.621	1.00	0.45	0.05	0.45	0.02	0.05	
104	15 Apr 15	176.627	1.00	0.20	0.05	0.20	0.01	0.02	
105	15 Apr 15	176.628	1.00	0.48	0.05	0.48	0.02	0.06	
106	15 Apr 15	176.634	1.00	0.55	0.05	0.55	0.03	0.06	
107	15 Apr 15	176.642	1.00	1.00	0.05	1.00	0.05	0.12	
108	15 Apr 15	176.651	1.00	1.00	0.05	1.00	0.05	0.12	
109	15 Apr 15	176.670	1.00	0.70	0.05	0.70	0.04	0.08	
110	15 Apr 15	176.671	1.00	0.50	0.05	0.50	0.03	0.06	
111	15 Apr 15	176.672	0.80	0.40	0.05	0.32	0.02	0.04	
112	15 Apr 15	176.676	0.40	0.30	0.05	0.12	0.01	0.01	
113	15 Apr 15	176.683	1.00	0.25	0.05	0.25	0.01	0.03	
114	15 Apr 15	176.685	1.00	1.00	0.05	1.00	0.05	0.12	
115	15 Apr 15	176.687	1.00	1.00	0.05	1.00	0.05	0.12	
116	17 Apr 15	176.692	1.00	1.00	0.05	1.00	0.05	0.12	
117	17 Apr 15	176.694	1.00	1.00	0.05	1.00	0.05	0.12	
118	17 Apr 15	176.696	1.00	1.00	0.05	1.00	0.05	0.12	
119	17 Apr 15	176.698	1.00	0.70	0.05	0.70	0.04	0.08	
120	17 Apr 15	176.711	1.00	0.60	0.05	0.60	0.03	0.07	
CARRIED FORWARD :						536.20	26.81	62.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	536.20	26.81	62.20	
121	17 Apr 15	176.715	0.30	0.30	0.05	0.09	0.00	0.01	TAMALANG
122	17 Apr 15	176.721	0.70	0.40	0.05	0.28	0.01	0.03	
123	17 Apr 15	176.722	1.00	0.20	0.05	0.20	0.01	0.02	
124	17 Apr 15	176.725	1.00	1.00	0.05	1.00	0.05	0.12	
125	17 Apr 15	176.734	1.00	0.35	0.05	0.35	0.02	0.04	
126	17 Apr 15	176.742	1.00	1.00	0.05	1.00	0.05	0.12	
127	17 Apr 15	176.744	1.00	0.35	0.05	0.35	0.02	0.04	
128	17 Apr 15	176.748	1.00	0.45	0.05	0.45	0.02	0.05	
129	17 Apr 15	176.851	0.90	0.48	0.05	0.43	0.02	0.05	
130	17 Apr 15	176.854	1.00	1.00	0.05	1.00	0.05	0.12	
131	17 Apr 15	176.760	1.00	0.50	0.05	0.50	0.03	0.06	
132	17 Apr 15	176.761	0.99	0.49	0.05	0.49	0.02	0.06	
133	17 Apr 15	176.765	1.00	0.52	0.05	0.52	0.03	0.06	
134	17 Apr 15	176.770	0.80	0.30	0.05	0.24	0.01	0.03	
135	17 Apr 15	176.778	0.40	0.40	0.05	0.16	0.01	0.02	
136	17 Apr 15	176.780	0.90	0.70	0.05	0.63	0.03	0.07	
137	17 Apr 15	176.782	1.00	1.00	0.05	1.00	0.05	0.12	
138	17 Apr 15	176.783	1.00	1.00	0.05	1.00	0.05	0.12	
139	17 Apr 15	176.785	1.00	0.55	0.05	0.55	0.03	0.06	
140	17 Apr 15	176.787	1.00	0.70	0.05	0.70	0.04	0.08	
141	17 Apr 15	176.782	1.00	0.46	0.05	0.46	0.02	0.05	
142	17 Apr 15	176.785	0.97	1.00	0.05	0.97	0.05	0.11	
143	18 Apr 15	176.781	1.00	1.00	0.05	1.00	0.05	0.12	
144	18 Apr 15	176.789	1.00	1.00	0.05	1.00	0.05	0.12	
145	18 Apr 15	176.791	1.00	0.50	0.05	0.50	0.03	0.06	
146	18 Apr 15	176.794	1.00	0.45	0.05	0.45	0.02	0.05	
147	18 Apr 15	176.796	1.00	0.40	0.05	0.40	0.02	0.05	
148	18 Apr 15	176.797	0.90	0.30	0.05	0.27	0.01	0.03	
149	18 Apr 15	176.799	1.00	1.00	0.05	1.00	0.05	0.12	
150	18 Apr 15	176.803	0.88	0.46	0.05	0.40	0.02	0.05	
CARRIED FORWARD :						553.59	27.68	64.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	553.59	27.68	64.21	
151	18 Apr 15	176.805	1.00	0.50	0.05	0.50	0.03	0.06	TAMALANG
152	18 Apr 15	176.821	1.00	0.30	0.05	0.30	0.02	0.03	
153	18 Apr 15	176.825	0.70	0.40	0.05	0.28	0.01	0.03	
154	18 Apr 15	176.830	0.30	0.30	0.05	0.09	0.00	0.01	
155	18 Apr 15	176.838	0.90	0.50	0.05	0.45	0.02	0.05	
156	18 Apr 15	176.847	1.00	0.57	0.05	0.57	0.03	0.07	
157	18 Apr 15	176.861	1.00	1.00	0.05	1.00	0.05	0.12	
158	18 Apr 15	176.862	1.00	1.00	0.05	1.00	0.05	0.12	
159	18 Apr 15	176.870	1.00	0.45	0.05	0.45	0.02	0.05	
160	18 Apr 15	176.871	1.00	0.35	0.05	0.35	0.02	0.04	
161	18 Apr 15	176.872	1.00	0.48	0.05	0.48	0.02	0.06	
162	18 Apr 15	176.875	1.00	1.00	0.05	1.00	0.05	0.12	
163	18 Apr 15	176.876	1.00	1.00	0.05	1.00	0.05	0.12	
164	18 Apr 15	176.882	1.00	1.00	0.05	1.00	0.05	0.12	
165	18 Apr 15	176.885	0.60	0.30	0.05	0.18	0.01	0.02	
166	18 Apr 15	176.887	0.90	0.30	0.05	0.27	0.01	0.03	
167	18 Apr 15	176.891	1.00	0.55	0.05	0.55	0.03	0.06	
168	18 Apr 15	176.894	1.00	1.00	0.05	1.00	0.05	0.12	
169	18 Apr 15	176.895	1.00	1.00	0.05	1.00	0.05	0.12	
170	18 Apr 15	176.897	1.00	0.40	0.05	0.40	0.02	0.05	
171	20 Apr 15	176.904	0.80	0.80	0.05	0.64	0.03	0.07	
172	20 Apr 15	176.922	0.50	0.30	0.05	0.15	0.01	0.02	
173	20 Apr 15	176.931	1.00	1.00	0.05	1.00	0.05	0.12	
174	20 Apr 15	176.932	1.00	1.00	0.05	1.00	0.05	0.12	
175	20 Apr 15	176.933	1.00	1.00	0.05	1.00	0.05	0.12	
176	20 Apr 15	176.936	1.00	1.00	0.05	1.00	0.05	0.12	
177	20 Apr 15	176.938	1.00	1.00	0.05	1.00	0.05	0.12	
178	20 Apr 15	176.950	1.00	1.00	0.05	1.00	0.05	0.12	
179	20 Apr 15	176.956	1.00	1.00	0.05	1.00	0.05	0.12	
180	20 Apr 15	176.970	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						574.25	28.71	66.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	574.25	28.71	66.61	
181	20 Apr 15	176.975	0.70	0.30	0.05	0.21	0.01	0.02	TAMALANG
182	20 Apr 15	176.976	0.30	0.30	0.05	0.09	0.00	0.01	
183	20 Apr 15	176.978	0.80	0.40	0.05	0.32	0.02	0.04	
184	20 Apr 15	176.982	1.00	0.70	0.05	0.70	0.04	0.08	
185	20 Apr 15	176.984	1.00	1.00	0.05	1.00	0.05	0.12	
186	20 Apr 15	176.988	1.00	1.00	0.05	1.00	0.05	0.12	
187	20 Apr 15	176.989	1.00	1.00	0.05	1.00	0.05	0.12	
188	20 Apr 15	176.994	0.40	0.30	0.05	0.12	0.01	0.01	
189	23 Apr 15	177.025	1.00	1.00	0.05	1.00	0.05	0.12	
190	23 Apr 15	177.028	1.00	1.00	0.05	1.00	0.05	0.12	
191	23 Apr 15	177.035	0.60	0.30	0.05	0.18	0.01	0.02	
192	23 Apr 15	177.041	1.00	1.00	0.05	1.00	0.05	0.12	
193	23 Apr 15	177.055	1.00	1.00	0.05	1.00	0.05	0.12	
194	23 Apr 15	177.060	1.00	1.00	0.05	1.00	0.05	0.12	
195	23 Apr 15	177.064	1.00	1.00	0.05	1.00	0.05	0.12	
196	23 Apr 15	177.062	1.00	1.00	0.05	1.00	0.05	0.12	
197	23 Apr 15	177.065	1.00	0.90	0.05	0.90	0.05	0.10	
198	23 Apr 15	177.070	0.90	0.40	0.05	0.36	0.02	0.04	
199	23 Apr 15	177.071	1.00	0.80	0.05	0.80	0.04	0.09	
200	23 Apr 15	177.073	0.80	0.70	0.05	0.56	0.03	0.06	
201	23 Apr 15	177.075	1.00	0.55	0.05	0.55	0.03	0.06	
202	23 Apr 15	177.076	1.00	0.48	0.05	0.48	0.02	0.06	
203	23 Apr 15	177.081	0.90	0.60	0.05	0.54	0.03	0.06	
204	23 Apr 15	177.084	0.50	0.30	0.05	0.15	0.01	0.02	
205	23 Apr 15	177.086	0.80	0.30	0.05	0.24	0.01	0.03	
206	23 Apr 15	177.091	1.00	1.00	0.05	1.00	0.05	0.12	
207	23 Apr 15	177.092	1.00	1.00	0.05	1.00	0.05	0.12	
208	23 Apr 15	177.093	1.00	1.00	0.05	1.00	0.05	0.12	
209	23 Apr 15	177.095	1.00	1.00	0.05	1.00	0.05	0.12	
210	23 Apr 15	177.097	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						595.45	29.77	69.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	595.45	29.77	69.07	
211	24 Apr 15	177.116	0.30	0.30	0.05	0.09	0.00	0.01	TAMALANG
212	24 Apr 15	177.118	0.70	0.30	0.05	0.21	0.01	0.02	
213	24 Apr 15	177.122	0.90	0.40	0.05	0.36	0.02	0.04	
214	24 Apr 15	177.125	1.00	1.00	0.05	1.00	0.05	0.12	
215	24 Apr 15	177.134	1.00	0.40	0.05	0.40	0.02	0.05	
216	24 Apr 15	177.136	1.00	0.55	0.05	0.55	0.03	0.06	
217	24 Apr 15	177.137	1.00	1.00	0.05	1.00	0.05	0.12	
218	24 Apr 15	177.140	1.00	0.70	0.05	0.70	0.04	0.08	
219	24 Apr 15	177.143	1.00	1.00	0.05	1.00	0.05	0.12	
220	24 Apr 15	177.144	1.00	1.00	0.05	1.00	0.05	0.12	
221	24 Apr 15	177.145	1.00	1.00	0.05	1.00	0.05	0.12	
222	24 Apr 15	177.154	1.00	1.00	0.05	1.00	0.05	0.12	
223	24 Apr 15	177.162	1.00	1.00	0.05	1.00	0.05	0.12	
224	24 Apr 15	177.163	1.00	0.45	0.05	0.45	0.02	0.05	
225	24 Apr 15	177.170	1.00	1.00	0.05	1.00	0.05	0.12	
226	24 Apr 15	177.171	1.00	1.00	0.05	1.00	0.05	0.12	
227	24 Apr 15	177.172	1.00	1.00	0.05	1.00	0.05	0.12	
228	24 Apr 15	177.173	1.00	1.00	0.05	1.00	0.05	0.12	
229	24 Apr 15	177.175	1.00	0.60	0.05	0.60	0.03	0.07	
230	24 Apr 15	177.176	1.00	0.40	0.05	0.40	0.02	0.05	
231	24 Apr 15	177.177	0.98	0.50	0.05	0.49	0.02	0.06	
232	25 Apr 15	177.183	0.88	0.40	0.05	0.35	0.02	0.04	
233	25 Apr 15	177.185	1.00	1.00	0.05	1.00	0.05	0.12	
234	25 Apr 15	177.187	1.00	1.00	0.05	1.00	0.05	0.12	
235	25 Apr 15	177.189	1.00	1.00	0.05	1.00	0.05	0.12	
236	25 Apr 15	177.191	1.00	1.00	0.05	1.00	0.05	0.12	
237	25 Apr 15	177.193	1.00	1.00	0.05	1.00	0.05	0.12	
238	25 Apr 15	177.195	1.00	1.00	0.05	1.00	0.05	0.12	
239	25 Apr 15	177.197	1.00	1.00	0.05	1.00	0.05	0.12	
240	25 Apr 15	177.198	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						619.05	30.95	71.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	619.05	30.95	71.81	
241	25 Apr 15	177.218	0.90	0.30	0.05	0.27	0.01	0.03	TAMALANG
242	25 Apr 15	177.226	1.00	0.45	0.05	0.45	0.02	0.05	
243	25 Apr 15	117.231	1.00	0.50	0.05	0.50	0.03	0.06	
244	25 Apr 15	177.232	0.30	0.30	0.05	0.09	0.00	0.01	
245	25 Apr 15	177.233	1.00	1.00	0.05	1.00	0.05	0.12	
246	25 Apr 15	177.245	1.00	0.55	0.05	0.55	0.03	0.06	
247	25 Apr 15	177.254	1.00	1.00	0.05	1.00	0.05	0.12	
248	25 Apr 15	177.260	1.00	1.00	0.05	1.00	0.05	0.12	
249	25 Apr 15	177.261	1.00	0.48	0.05	0.48	0.02	0.06	
250	25 Apr 15	177.269	0.99	0.46	0.05	0.46	0.02	0.05	
251	27 Apr 15	177.273	0.80	0.30	0.05	0.24	0.01	0.03	
252	27 Apr 15	177.282	1.00	1.00	0.05	1.00	0.05	0.12	
253	27 Apr 15	177.283	1.00	1.00	0.05	1.00	0.05	0.12	
254	27 Apr 15	177.284	1.00	1.00	0.05	1.00	0.05	0.12	
255	27 Apr 15	177.288	0.70	0.40	0.05	0.28	0.01	0.03	
256	27 Apr 15	177.295	1.00	1.00	0.05	1.00	0.05	0.12	
257	27 Apr 15	177.301	1.00	1.00	0.05	1.00	0.05	0.12	
258	27 Apr 15	177.302	1.00	1.00	0.05	1.00	0.05	0.12	
259	27 Apr 15	177.308	1.00	0.60	0.05	0.60	0.03	0.07	
260	27 Apr 15	177.316	1.00	1.00	0.05	1.00	0.05	0.12	
261	27 Apr 15	177.324	1.00	1.00	0.05	1.00	0.05	0.12	
262	27 Apr 15	177.327	1.00	1.00	0.05	1.00	0.05	0.12	
263	27 Apr 15	177.333	1.00	0.40	0.05	0.40	0.02	0.05	
264	27 Apr 15	177.341	1.00	0.20	0.05	0.20	0.01	0.02	
265	27 Apr 15	177.347	0.95	0.46	0.05	0.44	0.02	0.05	
266	27 Apr 15	177.353	0.88	0.49	0.05	0.43	0.02	0.05	
267	27 Apr 15	177.362	1.00	0.47	0.05	0.47	0.02	0.05	
268	27 Apr 15	177.370	1.00	1.00	0.05	1.00	0.05	0.12	
269	27 Apr 15	177.371	1.00	1.00	0.05	1.00	0.05	0.12	
270	27 Apr 15	177.378	1.00	0.35	0.05	0.35	0.02	0.04	
CARRIED FORWARD :						639.25	31.96	74.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	639.25	31.96	74.15	
271	28 Apr 15	154.511	1.00	0.30	0.05	0.30	0.02	0.03	TAMBULURAN
272	28 Apr 15	154.519	0.30	0.30	0.05	0.09	0.00	0.01	
273	28 Apr 15	154.526	1.00	0.45	0.05	0.45	0.02	0.05	
274	28 Apr 15	154.547	1.00	0.52	0.05	0.52	0.03	0.06	
275	28 Apr 15	154.562	0.90	0.40	0.05	0.36	0.02	0.04	
276	28 Apr 15	154.583	0.80	0.30	0.05	0.24	0.01	0.03	
277	28 Apr 15	154.590	1.00	0.46	0.05	0.46	0.02	0.05	
278	28 Apr 15	154.605	1.00	1.00	0.05	1.00	0.05	0.12	
279	28 Apr 15	154.612	1.00	1.00	0.05	1.00	0.05	0.12	
280	28 Apr 15	154.627	1.00	0.46	0.05	0.46	0.02	0.05	
281	28 Apr 15	154.642	1.00	1.00	0.05	1.00	0.05	0.12	
282	28 Apr 15	154.643	1.00	1.00	0.05	1.00	0.05	0.12	
283	28 Apr 15	154.658	0.80	0.45	0.05	0.36	0.02	0.04	
284	28 Apr 15	154.671	0.80	0.30	0.05	0.24	0.01	0.03	
285	28 Apr 15	154.689	1.00	0.36	0.05	0.36	0.02	0.04	
286	28 Apr 15	154.695	1.00	1.00	0.05	1.00	0.05	0.12	
287	28 Apr 15	154.716	1.00	1.00	0.05	1.00	0.05	0.12	
288	28 Apr 15	154.719	0.99	0.50	0.05	0.50	0.02	0.06	
289	28 Apr 15	154.723	1.00	1.00	0.05	1.00	0.05	0.12	
290	28 Apr 15	154.731	1.00	1.00	0.05	1.00	0.05	0.12	
291	28 Apr 15	154.740	1.00	1.00	0.05	1.00	0.05	0.12	
292	28 Apr 15	154.762	1.00	1.00	0.05	1.00	0.05	0.12	
293	28 Apr 15	154.763	1.00	1.00	0.05	1.00	0.05	0.12	
294	28 Apr 15	154.774	1.00	1.00	0.05	1.00	0.05	0.12	
295	28 Apr 15	154.786	1.00	1.00	0.05	1.00	0.05	0.12	
296	28 Apr 15	154.790	1.00	1.00	0.05	1.00	0.05	0.12	
297	28 Apr 15	154.718	1.00	1.00	0.05	1.00	0.05	0.12	
298	29 Apr 15	154.814	1.00	1.00	0.05	1.00	0.05	0.12	
299	29 Apr 15	154.821	1.00	1.00	0.05	1.00	0.05	0.12	
300	29 Apr 15	154.822	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						661.59	33.08	76.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	661.59	33.08	76.74	
301	29 Apr 15	154.836	0.30	0.30	0.05	0.09	0.00	0.01	TAMBULURAN
302	29 Apr 15	154.848	0.90	0.30	0.05	0.27	0.01	0.03	
303	29 Apr 15	154.852	1.00	0.46	0.05	0.46	0.02	0.05	
304	29 Apr 15	154.857	0.99	0.55	0.05	0.54	0.03	0.06	
305	29 Apr 15	154.864	1.00	1.00	0.05	1.00	0.05	0.12	
306	29 Apr 15	154.865	1.00	0.60	0.05	0.60	0.03	0.07	
307	29 Apr 15	154.872	0.60	0.30	0.05	0.18	0.01	0.02	
308	29 Apr 15	154.893	1.00	0.40	0.05	0.40	0.02	0.05	
309	29 Apr 15	154.894	1.00	0.30	0.05	0.30	0.02	0.03	
310	29 Apr 15	154.922	0.95	0.46	0.05	0.44	0.02	0.05	
311	29 Apr 15	154.926	1.00	1.00	0.05	1.00	0.05	0.12	
312	29 Apr 15	154.944	0.88	0.45	0.05	0.40	0.02	0.05	
313	29 Apr 15	154.960	1.00	1.00	0.05	1.00	0.05	0.12	
314	29 Apr 15	154.967	1.00	1.00	0.05	1.00	0.05	0.12	
315	29 Apr 15	154.984	1.00	1.00	0.05	1.00	0.05	0.12	
316	30 Apr 15	155.012	1.00	1.00	0.05	1.00	0.05	0.12	
317	30 Apr 15	155.018	1.00	0.30	0.05	0.30	0.02	0.03	
318	30 Apr 15	155.026	1.00	0.20	0.05	0.20	0.01	0.02	
319	30 Apr 15	155.038	1.00	1.00	0.05	1.00	0.05	0.12	
320	30 Apr 15	155.051	1.00	1.00	0.05	1.00	0.05	0.12	
321	30 Apr 15	155.052	1.00	1.00	0.05	1.00	0.05	0.12	
322	30 Apr 15	155.054	1.00	1.00	0.05	1.00	0.05	0.12	
323	30 Apr 15	155.076	0.97	0.50	0.05	0.49	0.02	0.06	
324	30 Apr 15	155.082	0.50	0.30	0.05	0.15	0.01	0.02	
325	30 Apr 15	155.113	1.00	1.00	0.05	1.00	0.05	0.12	
326	30 Apr 15	155.118	1.00	1.00	0.05	1.00	0.05	0.12	
327	30 Apr 15	155.119	1.00	1.00	0.05	1.00	0.05	0.12	
328	30 Apr 15	155.126	1.00	0.70	0.05	0.70	0.04	0.08	
329	30 Apr 15	155.134	1.00	1.00	0.05	1.00	0.05	0.12	
330	30 Apr 15	155.135	1.00	1.00	0.05	1.00	0.05	0.12	
BALANCE END OF APR :						682.10	34.10	79.12	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,027.49	18.15	1,045.64	77.96	0.45	78.41	180.86	1.05	181.91
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,040.86	425.40	1,466.26	30.81	10.90	41.71	71.47	25.29	96.76
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,204.36	274.39	2,478.75	84.07	6.86	90.93	195.03	15.91	210.94
4	Tuaran	503	Jalan Berungis - Kota Belud	428.18	169.41	597.59	10.71	4.24	14.95	24.83	9.83	34.66
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,433.64	-	1,433.64	75.28	-	75.28	174.64	-	174.64
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL:	6,134.53	887.35	7,021.88	278.83	22.45	301.28	646.83	52.09	698.92

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,027.49	77.96	180.86	
1	01 Apr 15	23.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
2	01 Apr 15	23.350	1.00	0.90	0.025	0.90	0.02	0.05	LHS
3	01 Apr 15	23.390	1.10	1.00	0.025	1.10	0.03	0.06	LHS
4	01 Apr 15	23.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
5	01 Apr 15	23.660	1.10	0.90	0.025	0.99	0.02	0.06	LHS
6	01 Apr 15	23.690	1.00	0.80	0.025	0.80	0.02	0.05	LHS
7	01 Apr 15	21.990	1.10	1.00	0.025	1.10	0.03	0.06	RHS
8	01 Apr 15	21.950	1.00	0.90	0.025	0.90	0.02	0.05	RHS
9	01 Apr 15	21.880	1.10	1.00	0.025	1.10	0.03	0.06	RHS
10	01 Apr 15	21.840	1.20	1.00	0.025	1.20	0.03	0.07	RHS
11	01 Apr 15	21.810	1.10	0.90	0.025	0.99	0.02	0.06	RHS
12	01 Apr 15	21.690	1.20	1.00	0.025	1.20	0.03	0.07	RHS
13	01 Apr 15	21.640	1.00	0.90	0.025	0.90	0.02	0.05	RHS
14	01 Apr 15	21.610	1.10	0.80	0.025	0.88	0.02	0.05	RHS
15	01 Apr 15	21.390	1.00	0.70	0.025	0.70	0.02	0.04	RHS
16	01 Apr 15	21.340	1.00	0.90	0.025	0.90	0.02	0.05	RHS
17	01 Apr 15	21.310	1.20	1.00	0.025	1.20	0.03	0.07	RHS
18	01 Apr 15	21.150	1.10	0.90	0.025	0.99	0.02	0.06	RHS
TOTAL :						1,045.64	78.41	181.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,040.86	30.81	71.47	
1	01 Apr 15	36.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
2	01 Apr 15	36.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
3	01 Apr 15	36.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
4	01 Apr 15	36.420	1.10	1.00	0.025	1.10	0.03	0.06	LHS
5	01 Apr 15	36.460	1.20	1.00	0.050	1.20	0.06	0.14	LHS
6	01 Apr 15	36.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
7	01 Apr 15	41.240	1.20	1.00	0.025	1.20	0.03	0.07	LHS
8	01 Apr 15	41.290	1.10	1.00	0.025	1.10	0.03	0.06	LHS
9	01 Apr 15	41.420	1.00	0.90	0.025	0.90	0.02	0.05	LHS
10	01 Apr 15	41.460	1.10	0.80	0.025	0.88	0.02	0.05	LHS
11	01 Apr 15	41.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
12	01 Apr 15	41.620	1.10	1.00	0.025	1.10	0.03	0.06	LHS
13	01 Apr 15	41.660	1.20	1.00	0.025	1.20	0.03	0.07	LHS
14	01 Apr 15	41.680	1.00	0.90	0.025	0.90	0.02	0.05	LHS
15	01 Apr 15	43.210	1.10	1.00	0.025	1.10	0.03	0.06	LHS
16	01 Apr 15	43.250	1.00	0.90	0.025	0.90	0.02	0.05	LHS
17	01 Apr 15	43.290	1.10	0.80	0.025	0.88	0.02	0.05	LHS
18	01 Apr 15	43.430	1.20	1.00	0.025	1.20	0.03	0.07	LHS
19	01 Apr 15	43.470	1.10	0.90	0.025	0.99	0.02	0.06	LHS
20	01 Apr 15	51.020	1.00	0.70	0.025	0.70	0.02	0.04	LHS
21	01 Apr 15	51.080	1.10	0.80	0.025	0.88	0.02	0.05	LHS
22	01 Apr 15	51.095	1.00	0.70	0.025	0.70	0.02	0.04	LHS
23	01 Apr 15	52.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
24	01 Apr 15	52.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
25	01 Apr 15	52.540	1.10	0.90	0.025	0.99	0.02	0.06	LHS
26	01 Apr 15	52.590	1.10	1.00	0.025	1.10	0.03	0.06	LHS
27	01 Apr 15	52.720	1.20	1.00	0.025	1.20	0.03	0.07	LHS
28	01 Apr 15	52.780	1.10	1.00	0.025	1.10	0.03	0.06	LHS
29	01 Apr 15	52.830	1.20	1.00	0.025	1.20	0.03	0.07	LHS
30	01 Apr 15	52.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						1,072.25	31.62	73.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,072.25	31.62	73.36	
31	01 Apr 15	28.210	1.00	0.90	0.025	0.90	0.02	0.05	LHS
32	01 Apr 15	28.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
33	01 Apr 15	28.290	1.10	1.00	0.025	1.10	0.03	0.06	LHS
34	01 Apr 15	28.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
35	01 Apr 15	28.450	1.10	0.90	0.025	0.99	0.02	0.06	LHS
36	01 Apr 15	28.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	01 Apr 15	28.620	1.10	1.00	0.025	1.10	0.03	0.06	LHS
38	01 Apr 15	28.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
39	01 Apr 15	28.690	1.10	1.00	0.025	1.10	0.03	0.06	LHS
40	01 Apr 15	28.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
41	01 Apr 15	28.750	1.10	0.90	0.025	0.99	0.02	0.06	LHS
42	01 Apr 15	28.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
43	02 Apr 15	47.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
44	02 Apr 15	47.280	1.10	1.00	0.025	1.10	0.03	0.06	LHS
45	02 Apr 15	47.290	1.00	0.90	0.025	0.90	0.02	0.05	LHS
46	02 Apr 15	47.450	1.10	1.00	0.025	1.10	0.03	0.06	LHS
47	02 Apr 15	47.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
48	02 Apr 15	47.630	1.10	0.90	0.025	0.99	0.02	0.06	LHS
49	02 Apr 15	47.870	1.00	0.80	0.025	0.80	0.02	0.05	LHS
50	02 Apr 15	47.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
51	02 Apr 15	50.320	1.00	0.80	0.025	0.80	0.02	0.05	LHS
52	02 Apr 15	50.370	1.10	0.90	0.025	0.99	0.02	0.06	LHS
53	02 Apr 15	50.390	1.00	0.70	0.025	0.70	0.02	0.04	LHS
54	02 Apr 15	50.420	1.10	0.80	0.025	0.88	0.02	0.05	LHS
55	02 Apr 15	50.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
56	02 Apr 15	50.610	1.10	0.90	0.025	0.99	0.02	0.06	LHS
57	02 Apr 15	50.660	1.20	1.00	0.025	1.20	0.03	0.07	LHS
58	02 Apr 15	50.690	1.10	1.00	0.025	1.10	0.03	0.06	LHS
59	02 Apr 15	50.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
60	02 Apr 15	53.120	1.00	0.90	0.025	0.90	0.02	0.05	LHS
CARRIED FORWARD:						1,103.87	32.42	75.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,103.87	32.42	75.19	
61	02 Apr 15	53.160	1.10	0.80	0.025	0.88	0.02	0.05	LHS
62	02 Apr 15	54.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
63	02 Apr 15	54.290	1.10	1.00	0.025	1.10	0.03	0.06	LHS
64	02 Apr 15	54.610	1.00	0.80	0.025	0.80	0.02	0.05	LHS
65	02 Apr 15	54.670	1.20	1.00	0.025	1.20	0.03	0.07	LHS
66	02 Apr 15	54.690	1.10	1.00	0.025	1.10	0.03	0.06	LHS
67	02 Apr 15	56.130	1.00	0.90	0.025	0.90	0.02	0.05	LHS
68	02 Apr 15	56.170	1.10	1.00	0.025	1.10	0.03	0.06	LHS
69	02 Apr 15	56.190	1.00	0.90	0.025	0.90	0.02	0.05	LHS
70	02 Apr 15	56.340	1.10	1.00	0.025	1.10	0.03	0.06	LHS
71	02 Apr 15	56.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
72	02 Apr 15	56.460	1.10	0.90	0.025	0.99	0.02	0.06	LHS
73	05 Apr 15	55.630	1.20	1.00	0.025	1.20	0.03	0.07	LHS
74	05 Apr 15	55.670	1.00	0.90	0.025	0.90	0.02	0.05	LHS
75	05 Apr 15	55.690	1.10	1.00	0.025	1.10	0.03	0.06	LHS
76	05 Apr 15	55.810	1.00	0.90	0.025	0.90	0.02	0.05	LHS
77	05 Apr 15	55.860	1.10	1.00	0.025	1.10	0.03	0.06	LHS
78	05 Apr 15	55.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
79	05 Apr 15	55.920	1.10	1.00	0.025	1.10	0.03	0.06	LHS
80	05 Apr 15	57.730	1.20	1.00	0.025	1.20	0.03	0.07	LHS
81	05 Apr 15	57.780	1.10	1.00	0.025	1.10	0.03	0.06	LHS
82	05 Apr 15	58.320	1.00	0.90	0.025	0.90	0.02	0.05	LHS
83	05 Apr 15	58.360	1.10	1.00	0.025	1.10	0.03	0.06	LHS
84	05 Apr 15	58.390	1.00	0.90	0.025	0.90	0.02	0.05	LHS
85	05 Apr 15	58.510	1.10	0.80	0.025	0.88	0.02	0.05	LHS
86	05 Apr 15	58.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
87	05 Apr 15	58.590	1.10	1.00	0.025	1.10	0.03	0.06	LHS
88	05 Apr 15	56.680	1.00	0.90	0.025	0.90	0.02	0.05	RHS
89	05 Apr 15	56.640	1.10	1.00	0.025	1.10	0.03	0.06	RHS
90	05 Apr 15	56.410	1.00	0.90	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						1,135.12	33.20	77.01	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,135.12	33.20	77.01	
91	05 Apr 15	56.190	1.10	1.00	0.025	1.10	0.03	0.06	RHS
92	05 Apr 15	56.150	1.20	1.00	0.025	1.20	0.03	0.07	RHS
93	05 Apr 15	56.120	1.10	0.80	0.025	0.88	0.02	0.05	RHS
94	05 Apr 15	54.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
95	05 Apr 15	54.950	1.00	0.90	0.025	0.90	0.02	0.05	RHS
96	05 Apr 15	54.910	1.10	1.00	0.025	1.10	0.03	0.06	RHS
97	05 Apr 15	54.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
98	05 Apr 15	54.750	1.10	1.00	0.025	1.10	0.03	0.06	RHS
99	05 Apr 15	54.580	1.20	1.00	0.025	1.20	0.03	0.07	RHS
100	05 Apr 15	54.540	1.00	0.90	0.025	0.90	0.02	0.05	RHS
101	05 Apr 15	52.980	1.20	1.00	0.025	1.20	0.03	0.07	RHS
102	05 Apr 15	52.940	1.10	1.00	0.025	1.10	0.03	0.06	RHS
103	12 Apr 15	50.230	1.20	1.00	0.025	1.20	0.03	0.07	LHS
104	12 Apr 15	50.280	1.00	0.80	0.025	0.80	0.02	0.05	LHS
105	12 Apr 15	50.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
106	12 Apr 15	50.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
107	12 Apr 15	50.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
108	12 Apr 15	51.420	1.00	0.70	0.025	0.70	0.02	0.04	LHS
109	12 Apr 15	51.460	1.10	0.80	0.025	0.88	0.02	0.05	LHS
110	12 Apr 15	51.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
111	12 Apr 15	54.320	1.10	1.00	0.025	1.10	0.03	0.06	LHS
112	12 Apr 15	54.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
113	12 Apr 15	54.390	1.10	0.90	0.025	0.99	0.02	0.06	LHS
114	12 Apr 15	55.130	1.20	1.00	0.025	1.20	0.03	0.07	LHS
115	12 Apr 15	55.180	1.10	0.90	0.025	0.99	0.02	0.06	LHS
116	12 Apr 15	55.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
117	12 Apr 15	57.320	1.10	0.90	0.025	0.99	0.02	0.06	LHS
118	12 Apr 15	57.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
119	12 Apr 15	57.520	1.10	0.90	0.025	0.99	0.02	0.06	LHS
120	12 Apr 15	57.580	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD :						1,166.72	33.99	78.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,166.72	33.99	78.84	
121	12 Apr 15	57.610	1.10	0.80	0.025	0.88	0.02	0.05	LHS
122	12 Apr 15	57.680	1.00	0.90	0.025	0.90	0.02	0.05	LHS
123	12 Apr 15	57.690	1.10	0.80	0.025	0.88	0.02	0.05	LHS
124	12 Apr 15	56.290	1.00	0.70	0.025	0.70	0.02	0.04	RHS
125	12 Apr 15	56.250	1.10	0.90	0.025	0.99	0.02	0.06	RHS
126	12 Apr 15	56.220	1.00	0.70	0.025	0.70	0.02	0.04	RHS
127	12 Apr 15	56.200	1.10	0.80	0.025	0.88	0.02	0.05	RHS
128	12 Apr 15	54.980	1.00	0.90	0.025	0.90	0.02	0.05	RHS
129	12 Apr 15	54.950	1.10	0.80	0.025	0.88	0.02	0.05	RHS
130	12 Apr 15	54.910	1.00	0.70	0.025	0.70	0.02	0.04	RHS
131	12 Apr 15	52.780	1.10	0.80	0.025	0.88	0.02	0.05	RHS
132	12 Apr 15	52.740	1.20	1.00	0.025	1.20	0.03	0.07	RHS
133	13 Apr 15	58.210	1.00	0.80	0.025	0.80	0.02	0.05	LHS
134	13 Apr 15	58.250	1.10	1.00	0.025	1.10	0.03	0.06	LHS
135	13 Apr 15	58.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
136	13 Apr 15	58.420	1.10	0.80	0.025	0.88	0.02	0.05	LHS
137	13 Apr 15	58.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
138	13 Apr 15	58.490	1.10	0.70	0.025	0.77	0.02	0.04	LHS
139	13 Apr 15	58.610	1.10	0.90	0.025	0.99	0.02	0.06	LHS
140	13 Apr 15	58.640	1.00	0.70	0.025	0.70	0.02	0.04	LHS
141	13 Apr 15	58.680	1.20	1.00	0.025	1.20	0.03	0.07	LHS
142	13 Apr 15	58.695	1.00	0.90	0.025	0.90	0.02	0.05	LHS
143	13 Apr 15	58.710	1.10	0.80	0.025	0.88	0.02	0.05	LHS
144	13 Apr 15	58.740	1.00	0.70	0.025	0.70	0.02	0.04	LHS
145	13 Apr 15	58.780	1.10	0.90	0.025	0.99	0.02	0.06	LHS
146	13 Apr 15	58.820	1.00	0.80	0.025	0.80	0.02	0.05	LHS
147	13 Apr 15	58.850	1.10	1.00	0.025	1.10	0.03	0.06	LHS
148	13 Apr 15	58.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
149	13 Apr 15	58.880	1.10	1.00	0.025	1.10	0.03	0.06	RHS
150	13 Apr 15	58.840	1.00	0.80	0.025	0.80	0.02	0.05	RHS
CARRIED FORWARD :						1,194.12	34.67	80.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,194.12	34.67	80.43	
151	13 Apr 15	58.810	1.10	0.90	0.025	0.99	0.02	0.06	RHS
152	13 Apr 15	58.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
153	13 Apr 15	58.740	1.00	0.70	0.025	0.70	0.02	0.04	RHS
154	13 Apr 15	58.710	1.10	0.80	0.025	0.88	0.02	0.05	RHS
155	13 Apr 15	57.990	1.00	0.70	0.025	0.70	0.02	0.04	RHS
156	13 Apr 15	57.940	1.10	0.80	0.025	0.88	0.02	0.05	RHS
157	13 Apr 15	57.910	1.00	0.70	0.025	0.70	0.02	0.04	RHS
158	13 Apr 15	57.780	1.10	0.90	0.025	0.99	0.02	0.06	RHS
159	13 Apr 15	56.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
160	13 Apr 15	56.940	1.10	0.90	0.025	0.99	0.02	0.06	RHS
161	13 Apr 15	56.780	1.20	1.00	0.025	1.20	0.03	0.07	RHS
162	13 Apr 15	56.740	1.10	1.00	0.025	1.10	0.03	0.06	RHS
163	14 Apr 15	52.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
164	14 Apr 15	52.350	1.00	0.90	0.025	0.90	0.02	0.05	LHS
165	14 Apr 15	52.390	1.10	1.00	0.025	1.10	0.03	0.06	LHS
166	14 Apr 15	52.510	1.00	0.90	0.025	0.90	0.02	0.05	LHS
167	14 Apr 15	52.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
168	14 Apr 15	52.590	1.00	0.90	0.025	0.90	0.02	0.05	LHS
169	14 Apr 15	55.120	1.10	1.00	0.025	1.10	0.03	0.06	LHS
170	14 Apr 15	55.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
171	14 Apr 15	55.190	1.10	0.90	0.025	0.99	0.02	0.06	LHS
172	14 Apr 15	55.420	1.20	1.00	0.025	1.20	0.03	0.07	LHS
173	14 Apr 15	55.480	1.10	0.90	0.025	0.99	0.02	0.06	LHS
174	14 Apr 15	55.490	1.00	0.70	0.025	0.70	0.02	0.04	LHS
175	14 Apr 15	55.710	1.10	0.90	0.025	0.99	0.02	0.06	LHS
176	14 Apr 15	55.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
177	14 Apr 15	55.790	1.10	0.90	0.025	0.99	0.02	0.06	LHS
178	14 Apr 15	55.930	1.00	0.70	0.025	0.70	0.02	0.04	LHS
179	14 Apr 15	55.980	1.10	0.90	0.025	0.99	0.02	0.06	LHS
180	14 Apr 15	56.130	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,224.00	35.42	82.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,224.00	35.42	82.16	
181	14 Apr 15	56.170	1.10	0.90	0.025	0.99	0.02	0.06	LHS
182	14 Apr 15	56.190	1.00	0.80	0.025	0.80	0.02	0.05	LHS
183	14 Apr 15	56.310	1.10	0.90	0.025	0.99	0.02	0.06	LHS
184	14 Apr 15	56.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
185	14 Apr 15	56.390	1.10	0.90	0.025	0.99	0.02	0.06	LHS
186	14 Apr 15	56.540	1.20	1.00	0.025	1.20	0.03	0.07	LHS
187	14 Apr 15	56.570	1.10	0.90	0.025	0.99	0.02	0.06	LHS
188	14 Apr 15	56.590	1.00	0.80	0.025	0.80	0.02	0.05	LHS
189	14 Apr 15	56.610	1.10	0.90	0.025	0.99	0.02	0.06	LHS
190	14 Apr 15	56.660	1.00	0.70	0.025	0.70	0.02	0.04	LHS
191	14 Apr 15	56.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
192	14 Apr 15	56.750	1.00	0.90	0.025	0.90	0.02	0.05	LHS
193	15 Apr 15	50.310	1.00	0.90	0.025	0.90	0.02	0.05	LHS
194	15 Apr 15	50.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
195	15 Apr 15	50.390	1.10	0.90	0.025	0.99	0.02	0.06	LHS
196	15 Apr 15	50.520	1.00	0.70	0.025	0.70	0.02	0.04	LHS
197	15 Apr 15	50.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
198	15 Apr 15	53.430	1.00	0.90	0.025	0.90	0.02	0.05	LHS
199	15 Apr 15	53.480	1.10	0.80	0.025	0.88	0.02	0.05	LHS
200	15 Apr 15	53.510	1.00	0.70	0.025	0.70	0.02	0.04	LHS
201	15 Apr 15	53.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
202	15 Apr 15	53.580	1.10	0.80	0.025	0.88	0.02	0.05	LHS
203	15 Apr 15	53.730	1.20	1.00	0.025	1.20	0.03	0.07	LHS
204	15 Apr 15	53.780	1.00	0.70	0.025	0.70	0.02	0.04	LHS
205	15 Apr 15	53.820	1.20	1.00	0.025	1.20	0.03	0.07	LHS
206	15 Apr 15	53.860	1.00	0.70	0.025	0.70	0.02	0.04	LHS
207	15 Apr 15	53.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
208	15 Apr 15	54.230	1.00	0.90	0.025	0.90	0.02	0.05	LHS
209	15 Apr 15	54.280	1.10	0.80	0.025	0.88	0.02	0.05	LHS
210	15 Apr 15	54.290	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD :						1,252.78	36.14	83.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,252.78	36.14	83.83	
211	15 Apr 15	54.410	1.00	0.80	0.025	0.80	0.02	0.05	LHS
212	15 Apr 15	54.460	1.10	0.70	0.025	0.77	0.02	0.04	LHS
213	15 Apr 15	54.490	1.00	0.80	0.025	0.80	0.02	0.05	LHS
214	15 Apr 15	54.720	1.10	0.70	0.025	0.77	0.02	0.04	LHS
215	15 Apr 15	56.910	1.00	0.80	0.025	0.80	0.02	0.05	LHS
216	15 Apr 15	56.950	1.20	1.00	0.025	1.20	0.03	0.07	LHS
217	15 Apr 15	56.970	1.10	0.90	0.025	0.99	0.02	0.06	LHS
218	15 Apr 15	56.990	1.00	0.70	0.025	0.70	0.02	0.04	LHS
219	15 Apr 15	57.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
220	15 Apr 15	57.160	1.10	0.90	0.025	0.99	0.02	0.06	LHS
221	15 Apr 15	57.190	1.00	0.80	0.025	0.80	0.02	0.05	LHS
222	15 Apr 15	57.230	1.10	0.90	0.025	0.99	0.02	0.06	LHS
223	16 Apr 15	58.890	1.00	0.90	0.025	0.90	0.02	0.05	RHS
224	16 Apr 15	58.850	1.10	0.80	0.025	0.88	0.02	0.05	RHS
225	16 Apr 15	58.810	1.00	0.70	0.025	0.70	0.02	0.04	RHS
226	16 Apr 15	58.790	1.10	0.90	0.025	0.99	0.02	0.06	RHS
227	16 Apr 15	58.750	1.00	0.70	0.025	0.70	0.02	0.04	RHS
228	16 Apr 15	58.720	1.10	0.80	0.025	0.88	0.02	0.05	RHS
229	16 Apr 15	58.690	1.00	0.90	0.025	0.90	0.02	0.05	RHS
230	16 Apr 15	58.650	1.20	1.00	0.025	1.20	0.03	0.07	RHS
231	16 Apr 15	58.610	1.00	0.90	0.025	0.90	0.02	0.05	RHS
232	16 Apr 15	58.590	1.10	0.80	0.025	0.88	0.02	0.05	RHS
233	16 Apr 15	58.540	1.00	0.90	0.025	0.90	0.02	0.05	RHS
234	16 Apr 15	58.510	1.10	0.80	0.025	0.88	0.02	0.05	RHS
235	16 Apr 15	58.390	1.00	0.90	0.025	0.90	0.02	0.05	RHS
236	16 Apr 15	58.350	1.10	0.80	0.025	0.88	0.02	0.05	RHS
237	16 Apr 15	58.290	1.00	0.70	0.025	0.70	0.02	0.04	RHS
238	16 Apr 15	58.250	1.10	0.90	0.025	0.99	0.02	0.06	RHS
239	16 Apr 15	58.210	1.00	0.70	0.025	0.70	0.02	0.04	RHS
240	16 Apr 15	58.090	1.10	0.90	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						1,279.46	36.81	85.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,279.46	36.81	85.38	
241	16 Apr 15	58.050	1.00	0.70	0.025	0.70	0.02	0.04	RHS
242	16 Apr 15	58.010	1.10	0.90	0.025	0.99	0.02	0.06	RHS
243	16 Apr 15	57.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
244	16 Apr 15	57.950	1.00	0.90	0.025	0.90	0.02	0.05	RHS
245	16 Apr 15	57.910	1.10	0.80	0.025	0.88	0.02	0.05	RHS
246	16 Apr 15	57.840	1.00	0.70	0.025	0.70	0.02	0.04	RHS
247	16 Apr 15	57.810	1.10	1.00	0.025	1.10	0.03	0.06	RHS
248	16 Apr 15	57.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
249	16 Apr 15	57.740	1.10	0.90	0.025	0.99	0.02	0.06	RHS
250	16 Apr 15	57.710	1.20	1.00	0.025	1.20	0.03	0.07	RHS
251	16 Apr 15	57.690	1.10	0.90	0.025	0.99	0.02	0.06	RHS
252	16 Apr 15	57.650	1.00	0.80	0.025	0.80	0.02	0.05	RHS
253	17 Apr 15	57.590	1.10	0.90	0.025	0.99	0.02	0.06	RHS
254	17 Apr 15	57.550	1.20	1.00	0.025	1.20	0.03	0.07	RHS
255	17 Apr 15	57.510	1.10	1.00	0.025	1.10	0.03	0.06	RHS
256	17 Apr 15	57.500	1.00	0.90	0.025	0.90	0.02	0.05	RHS
257	17 Apr 15	57.490	1.10	0.80	0.025	0.88	0.02	0.05	RHS
258	17 Apr 15	57.450	1.00	0.90	0.025	0.90	0.02	0.05	RHS
259	17 Apr 15	57.410	1.10	1.00	0.025	1.10	0.03	0.06	RHS
260	17 Apr 15	57.400	1.00	0.90	0.025	0.90	0.02	0.05	RHS
261	17 Apr 15	57.390	1.10	0.80	0.025	0.88	0.02	0.05	RHS
262	17 Apr 15	57.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
263	17 Apr 15	57.320	1.10	0.90	0.025	0.99	0.02	0.06	RHS
264	17 Apr 15	57.300	1.00	0.80	0.025	0.80	0.02	0.05	RHS
265	17 Apr 15	55.980	1.10	0.70	0.025	0.77	0.02	0.04	RHS
266	17 Apr 15	55.940	1.00	0.80	0.025	0.80	0.02	0.05	RHS
267	17 Apr 15	55.910	1.10	0.90	0.025	0.99	0.02	0.06	RHS
268	17 Apr 15	55.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
269	17 Apr 15	55.740	1.00	0.70	0.025	0.70	0.02	0.04	RHS
270	17 Apr 15	55.710	1.10	1.00	0.025	1.10	0.03	0.06	RHS
CARRIED FORWARD :						1,308.51	37.53	87.06	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,308.51	37.53	87.06	
271	17 Apr 15	55.490	1.00	0.80	0.025	0.80	0.02	0.05	RHS
272	17 Apr 15	55.450	1.10	0.90	0.025	0.99	0.02	0.06	RHS
273	17 Apr 15	55.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
274	17 Apr 15	55.290	1.10	0.90	0.025	0.99	0.02	0.06	RHS
275	17 Apr 15	55.240	1.00	0.80	0.025	0.80	0.02	0.05	RHS
276	17 Apr 15	54.980	1.10	0.70	0.025	0.77	0.02	0.04	RHS
277	17 Apr 15	54.940	1.00	0.80	0.025	0.80	0.02	0.05	RHS
278	17 Apr 15	54.900	1.10	0.90	0.025	0.99	0.02	0.06	RHS
279	17 Apr 15	54.780	1.00	0.70	0.025	0.70	0.02	0.04	RHS
280	17 Apr 15	54.740	1.10	0.90	0.025	0.99	0.02	0.06	RHS
281	17 Apr 15	54.710	1.00	0.80	0.025	0.80	0.02	0.05	RHS
282	17 Apr 15	54.680	1.10	0.70	0.025	0.77	0.02	0.04	RHS
283	18 Apr 15	46.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
284	18 Apr 15	46.650	1.10	0.90	0.025	0.99	0.02	0.06	LHS
285	18 Apr 15	46.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
286	18 Apr 15	46.820	1.10	0.90	0.025	0.99	0.02	0.06	LHS
287	18 Apr 15	46.860	1.20	1.00	0.025	1.20	0.03	0.07	LHS
288	18 Apr 15	46.890	1.00	0.90	0.025	0.90	0.02	0.05	LHS
289	18 Apr 15	47.110	1.10	0.70	0.025	0.77	0.02	0.04	LHS
290	18 Apr 15	47.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
291	18 Apr 15	47.190	1.10	0.90	0.025	0.99	0.02	0.06	LHS
292	18 Apr 15	47.220	1.10	0.70	0.025	0.77	0.02	0.04	LHS
293	18 Apr 15	47.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
294	18 Apr 15	47.290	1.00	0.90	0.025	0.90	0.02	0.05	LHS
295	18 Apr 15	47.410	1.10	0.80	0.025	0.88	0.02	0.05	LHS
296	18 Apr 15	47.460	1.00	0.70	0.025	0.70	0.02	0.04	LHS
297	18 Apr 15	48.330	1.10	0.90	0.025	0.99	0.02	0.06	LHS
298	18 Apr 15	48.370	1.00	0.70	0.025	0.70	0.02	0.04	LHS
299	18 Apr 15	48.390	1.10	0.90	0.025	0.99	0.02	0.06	LHS
300	18 Apr 15	50.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,336.88	38.24	88.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,336.88	38.24	88.71	
301	18 Apr 15	50.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
302	18 Apr 15	50.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
303	18 Apr 15	50.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
304	18 Apr 15	50.460	1.00	0.80	0.025	0.80	0.02	0.05	LHS
305	18 Apr 15	50.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
306	18 Apr 15	51.320	1.10	0.90	0.025	0.99	0.02	0.06	LHS
307	18 Apr 15	51.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
308	18 Apr 15	51.390	1.10	0.90	0.025	0.99	0.025	0.06	LHS
309	18 Apr 15	51.620	1.20	1.00	0.025	1.20	0.030	0.07	LHS
310	18 Apr 15	51.660	1.00	0.90	0.025	0.90	0.023	0.05	LHS
311	18 Apr 15	53.150	1.10	0.80	0.025	0.88	0.022	0.05	LHS
312	18 Apr 15	53.190	1.20	1.00	0.025	1.20	0.030	0.07	LHS
313	23 Apr 15	40.230	1.20	1.00	0.025	1.20	0.030	0.07	LHS
314	23 Apr 15	40.270	1.10	0.90	0.025	0.99	0.025	0.06	LHS
315	23 Apr 15	40.290	1.20	1.00	0.025	1.20	0.030	0.07	LHS
316	23 Apr 15	40.410	1.10	0.90	0.025	0.99	0.025	0.06	LHS
317	23 Apr 15	40.460	1.00	0.70	0.025	0.70	0.018	0.04	LHS
318	23 Apr 15	40.490	1.20	1.00	0.025	1.20	0.030	0.07	LHS
319	23 Apr 15	42.230	1.10	0.90	0.025	0.99	0.025	0.06	LHS
320	23 Apr 15	42.270	1.20	1.00	0.025	1.20	0.030	0.07	LHS
321	23 Apr 15	42.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
322	23 Apr 15	42.410	1.00	0.80	0.025	0.80	0.02	0.05	LHS
323	23 Apr 15	42.460	1.10	0.90	0.025	0.99	0.02	0.06	LHS
324	23 Apr 15	42.490	1.00	0.80	0.025	0.80	0.02	0.05	LHS
325	23 Apr 15	42.520	1.10	1.00	0.025	1.10	0.03	0.06	LHS
326	23 Apr 15	42.560	1.00	0.80	0.025	0.80	0.02	0.05	LHS
327	23 Apr 15	44.120	1.20	1.00	0.050	1.20	0.06	0.14	LHS
328	23 Apr 15	44.180	1.00	0.90	0.050	0.90	0.05	0.10	LHS
329	23 Apr 15	44.210	1.20	1.00	0.050	1.20	0.06	0.14	LHS
330	23 Apr 15	44.260	1.00	0.90	0.050	0.90	0.05	0.10	LHS
CARRIED FORWARD :						1,367.57	39.11	90.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,367.57	39.11	90.73	
331	23 Apr 15	44.290	1.20	1.00	0.050	1.20	0.06	0.14	LHS
332	23 Apr 15	44.410	1.00	0.90	0.050	0.90	0.045	0.10	LHS
333	23 Apr 15	44.470	1.20	1.00	0.025	1.20	0.030	0.07	LHS
334	23 Apr 15	44.610	1.10	0.90	0.025	0.99	0.025	0.06	LHS
335	23 Apr 15	51.320	1.20	1.00	0.025	1.20	0.030	0.07	LHS
336	23 Apr 15	51.360	1.10	0.90	0.050	0.99	0.050	0.11	LHS
337	23 Apr 15	51.390	1.20	1.00	0.050	1.20	0.060	0.14	LHS
338	23 Apr 15	55.240	1.10	0.90	0.025	0.99	0.02	0.06	LHS
339	23 Apr 15	55.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
340	23 Apr 15	55.410	1.10	0.90	0.050	0.99	0.05	0.11	LHS
341	23 Apr 15	55.470	1.00	0.80	0.025	0.80	0.02	0.05	LHS
342	23 Apr 15	56.140	1.10	1.00	0.025	1.10	0.03	0.06	LHS
343	24 Apr 15	56.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
344	24 Apr 15	56.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
345	24 Apr 15	56.490	1.00	0.90	0.025	0.90	0.02	0.05	LHS
346	24 Apr 15	56.610	1.10	0.80	0.025	0.88	0.02	0.05	LHS
347	24 Apr 15	56.660	1.20	1.00	0.025	1.20	0.03	0.07	LHS
348	24 Apr 15	56.690	1.10	0.90	0.025	0.99	0.02	0.06	LHS
349	24 Apr 15	56.830	1.00	0.70	0.025	0.70	0.02	0.04	LHS
350	24 Apr 15	56.880	1.20	1.00	0.025	1.20	0.03	0.07	LHS
351	24 Apr 15	49.890	1.00	0.90	0.025	0.90	0.02	0.05	RHS
352	24 Apr 15	49.850	1.10	0.80	0.025	0.88	0.02	0.05	RHS
353	24 Apr 15	49.810	1.00	0.70	0.025	0.70	0.02	0.04	RHS
354	24 Apr 15	49.690	1.10	0.90	0.025	0.99	0.02	0.06	RHS
355	24 Apr 15	49.650	1.00	0.80	0.025	0.80	0.02	0.05	RHS
356	24 Apr 15	49.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
357	24 Apr 15	49.440	1.00	0.80	0.025	0.80	0.02	0.05	RHS
358	24 Apr 15	49.420	1.10	0.90	0.025	0.99	0.02	0.06	RHS
359	24 Apr 15	49.390	1.00	0.80	0.025	0.80	0.02	0.05	RHS
360	24 Apr 15	48.960	1.00	0.70	0.025	0.70	0.02	0.04	RHS
CARRIED FORWARD :						1,397.15	39.98	92.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,397.15	39.98	92.75	
361	24 Apr 15	48.940	1.10	0.90	0.025	0.99	0.02	0.06	RHS
362	24 Apr 15	48.910	1.00	0.80	0.025	0.80	0.02	0.05	RHS
363	24 Apr 15	47.890	1.20	1.00	0.025	1.20	0.03	0.07	RHS
364	24 Apr 15	47.850	1.10	0.90	0.025	0.99	0.02	0.06	RHS
365	24 Apr 15	47.810	1.00	0.80	0.025	0.80	0.02	0.05	RHS
366	24 Apr 15	47.690	1.20	1.00	0.025	1.20	0.03	0.07	RHS
367	24 Apr 15	47.650	1.00	0.80	0.025	0.80	0.02	0.05	RHS
368	24 Apr 15	47.610	1.10	0.90	0.025	0.99	0.02	0.06	RHS
369	24 Apr 15	47.490	1.00	0.80	0.025	0.80	0.02	0.05	RHS
370	24 Apr 15	47.450	1.10	0.90	0.025	0.99	0.02	0.06	RHS
371	24 Apr 15	47.410	1.00	0.80	0.025	0.80	0.02	0.05	RHS
372	24 Apr 15	46.950	1.10	0.90	0.025	0.99	0.02	0.06	RHS
373	25 Apr 15	46.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
374	25 Apr 15	46.750	1.00	0.90	0.025	0.90	0.02	0.05	RHS
375	25 Apr 15	46.710	1.10	0.80	0.025	0.88	0.02	0.05	RHS
376	25 Apr 15	46.690	1.00	0.90	0.025	0.90	0.02	0.05	RHS
377	25 Apr 15	46.650	1.10	0.80	0.025	0.88	0.02	0.05	RHS
378	25 Apr 15	46.610	1.00	0.90	0.025	0.90	0.02	0.05	RHS
379	25 Apr 15	46.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
380	25 Apr 15	46.440	1.00	0.90	0.025	0.90	0.02	0.05	RHS
381	25 Apr 15	46.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
382	25 Apr 15	45.990	1.00	0.90	0.025	0.90	0.02	0.05	RHS
383	25 Apr 15	45.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
384	25 Apr 15	45.910	1.10	0.80	0.025	0.88	0.02	0.05	RHS
385	25 Apr 15	45.780	1.00	0.70	0.025	0.70	0.02	0.04	RHS
386	25 Apr 15	45.740	1.10	0.80	0.025	0.88	0.02	0.05	RHS
387	25 Apr 15	45.710	1.00	0.70	0.025	0.70	0.02	0.04	RHS
388	25 Apr 15	45.690	1.10	0.80	0.025	0.88	0.02	0.05	RHS
389	25 Apr 15	45.650	1.00	0.90	0.025	0.90	0.02	0.05	RHS
390	25 Apr 15	45.610	1.10	0.80	0.025	0.88	0.02	0.05	RHS
CARRIED FORWARD :						1,425.38	40.69	94.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,425.38	40.69	94.39	
391	25 Apr 15	45.490	1.00	0.70	0.025	0.70	0.02	0.04	RHS
392	25 Apr 15	45.440	1.10	0.80	0.025	0.88	0.02	0.05	RHS
393	25 Apr 15	45.410	1.00	0.70	0.025	0.70	0.02	0.04	RHS
394	25 Apr 15	44.980	1.10	0.80	0.025	0.88	0.02	0.05	RHS
395	25 Apr 15	44.940	1.00	0.90	0.025	0.90	0.02	0.05	RHS
396	25 Apr 15	44.910	1.20	1.00	0.025	1.20	0.03	0.07	RHS
397	25 Apr 15	44.780	1.00	0.90	0.025	0.90	0.02	0.05	RHS
398	25 Apr 15	44.740	1.20	1.00	0.025	1.20	0.03	0.07	RHS
399	25 Apr 15	44.710	1.00	0.90	0.025	0.90	0.02	0.05	RHS
400	25 Apr 15	44.590	1.20	1.00	0.025	1.20	0.03	0.07	RHS
401	25 Apr 15	44.540	1.00	0.80	0.025	0.80	0.02	0.05	RHS
402	25 Apr 15	44.460	1.10	0.90	0.025	0.99	0.02	0.06	RHS
403	26 Apr 15	43.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
404	26 Apr 15	43.940	1.00	0.90	0.025	0.90	0.02	0.05	RHS
405	26 Apr 15	43.910	1.00	0.70	0.025	0.70	0.02	0.04	RHS
406	26 Apr 15	43.790	1.10	0.90	0.025	0.99	0.02	0.06	RHS
407	26 Apr 15	43.750	1.00	0.80	0.025	0.80	0.02	0.05	RHS
408	26 Apr 15	43.710	1.20	1.00	0.025	1.20	0.03	0.07	RHS
409	26 Apr 15	43.690	1.00	0.90	0.025	0.90	0.02	0.05	RHS
410	26 Apr 15	43.650	1.10	0.80	0.025	0.88	0.02	0.05	RHS
411	26 Apr 15	43.610	1.20	1.00	0.025	1.20	0.03	0.07	RHS
412	26 Apr 15	43.490	1.00	0.90	0.025	0.90	0.02	0.05	RHS
413	26 Apr 15	43.450	1.20	1.00	0.025	1.20	0.03	0.07	RHS
414	26 Apr 15	43.410	1.00	0.90	0.025	0.90	0.02	0.05	RHS
415	26 Apr 15	43.290	1.10	1.00	0.025	1.10	0.03	0.06	RHS
416	26 Apr 15	43.250	1.00	0.90	0.025	0.90	0.02	0.05	RHS
417	26 Apr 15	42.890	1.20	1.00	0.025	1.20	0.03	0.07	RHS
418	26 Apr 15	42.840	1.00	0.80	0.025	0.80	0.02	0.05	RHS
419	26 Apr 15	42.810	1.20	1.00	0.025	1.20	0.03	0.07	RHS
420	26 Apr 15	42.790	1.00	0.90	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						1,454.50	41.42	96.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,454.50	41.42	96.08	
421	26 Apr 15	42.750	1.10	0.80	0.025	0.88	0.02	0.05	RHS
422	26 Apr 15	42.710	1.00	0.90	0.025	0.90	0.02	0.05	RHS
423	26 Apr 15	41.690	1.20	1.00	0.025	1.20	0.03	0.07	RHS
424	26 Apr 15	41.650	1.10	0.90	0.025	0.99	0.02	0.06	RHS
425	26 Apr 15	41.610	1.00	0.80	0.025	0.80	0.02	0.05	RHS
426	26 Apr 15	41.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
427	26 Apr 15	41.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
428	26 Apr 15	41.290	1.10	0.90	0.025	0.99	0.02	0.06	RHS
429	26 Apr 15	41.240	1.00	0.80	0.025	0.80	0.02	0.05	RHS
430	26 Apr 15	40.890	1.20	1.00	0.025	1.20	0.03	0.07	RHS
431	26 Apr 15	40.840	1.00	0.90	0.025	0.90	0.02	0.05	RHS
432	26 Apr 15	40.810	1.10	1.00	0.025	1.10	0.03	0.06	RHS
TOTAL :						1,466.26	41.71	96.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,204.36	84.07	195.03	
1	01 Apr 15	25.590	1.00	0.80	0.025	0.80	0.02	0.05	RHS
2	01 Apr 15	25.540	1.20	1.00	0.025	1.20	0.03	0.07	RHS
3	01 Apr 15	25.510	1.10	0.90	0.025	0.99	0.02	0.06	RHS
4	01 Apr 15	25.490	1.00	0.80	0.025	0.80	0.02	0.05	RHS
5	01 Apr 15	25.450	1.20	1.00	0.025	1.20	0.03	0.07	RHS
6	01 Apr 15	25.410	1.00	0.80	0.025	0.80	0.02	0.05	RHS
7	01 Apr 15	25.390	1.10	0.90	0.025	0.99	0.02	0.06	RHS
8	01 Apr 15	25.340	1.00	0.80	0.025	0.80	0.02	0.05	RHS
9	01 Apr 15	25.310	1.10	0.90	0.025	0.99	0.02	0.06	RHS
10	01 Apr 15	25.290	1.20	1.00	0.025	1.20	0.03	0.07	RHS
11	01 Apr 15	25.260	1.00	0.90	0.025	0.90	0.02	0.05	RHS
12	01 Apr 15	25.210	1.10	0.90	0.025	0.99	0.02	0.06	RHS
13	01 Apr 15	25.190	1.00	0.80	0.025	0.80	0.02	0.05	RHS
14	01 Apr 15	25.150	1.10	0.90	0.025	0.99	0.02	0.06	RHS
15	01 Apr 15	25.110	1.20	1.00	0.025	1.20	0.03	0.07	RHS
16	01 Apr 15	25.090	1.00	0.70	0.025	0.70	0.02	0.04	RHS
17	01 Apr 15	25.050	1.20	1.00	0.025	1.20	0.03	0.07	RHS
18	01 Apr 15	19.990	1.00	0.70	0.025	0.70	0.02	0.04	RHS
19	01 Apr 15	19.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
20	01 Apr 15	19.910	1.20	1.00	0.025	1.20	0.03	0.07	RHS
21	01 Apr 15	19.780	1.10	1.00	0.025	1.10	0.03	0.06	RHS
22	01 Apr 15	19.740	1.00	0.80	0.025	0.80	0.02	0.05	RHS
23	01 Apr 15	19.710	1.20	1.00	0.025	1.20	0.03	0.07	RHS
24	01 Apr 15	19.590	1.10	0.90	0.025	0.99	0.02	0.06	RHS
25	01 Apr 15	19.540	1.00	0.80	0.025	0.80	0.02	0.05	RHS
26	01 Apr 15	19.510	1.20	1.00	0.025	1.20	0.03	0.07	RHS
27	01 Apr 15	19.390	1.10	0.90	0.025	0.99	0.02	0.06	RHS
28	01 Apr 15	19.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
29	01 Apr 15	19.310	1.10	1.00	0.025	1.10	0.03	0.06	RHS
30	01 Apr 15	19.280	1.00	0.90	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						2,234.29	84.82	196.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,234.29	84.82	196.77	
31	02 Apr 15	8.710	1.10	1.00	0.025	1.10	0.03	0.06	LHS
32	02 Apr 15	8.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
33	02 Apr 15	8.790	1.10	1.00	0.025	1.10	0.03	0.06	LHS
34	02 Apr 15	8.820	1.20	1.00	0.025	1.20	0.03	0.07	LHS
35	02 Apr 15	8.850	1.10	1.00	0.025	1.10	0.03	0.06	LHS
36	02 Apr 15	8.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	02 Apr 15	8.930	1.10	0.90	0.025	0.99	0.02	0.06	LHS
38	02 Apr 15	8.960	1.20	1.00	0.025	1.20	0.03	0.07	LHS
39	02 Apr 15	8.990	1.10	1.00	0.025	1.10	0.03	0.06	LHS
40	02 Apr 15	10.130	1.00	0.90	0.025	0.90	0.02	0.05	LHS
41	02 Apr 15	10.170	1.20	1.00	0.025	1.20	0.03	0.07	LHS
42	02 Apr 15	10.190	1.10	0.90	0.025	0.99	0.02	0.06	LHS
43	02 Apr 15	10.240	1.00	0.80	0.025	0.80	0.02	0.05	LHS
44	02 Apr 15	10.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
45	02 Apr 15	11.340	1.00	0.90	0.025	0.90	0.02	0.05	LHS
46	02 Apr 15	11.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
47	02 Apr 15	11.620	1.00	0.90	0.025	0.90	0.02	0.05	LHS
48	02 Apr 15	11.840	1.20	1.00	0.025	1.20	0.03	0.07	LHS
49	02 Apr 15	11.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
50	02 Apr 15	14.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
51	02 Apr 15	14.060	1.00	0.80	0.025	0.80	0.02	0.05	LHS
52	02 Apr 15	14.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
53	02 Apr 15	14.420	1.00	0.90	0.025	0.90	0.02	0.05	LHS
54	02 Apr 15	14.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
55	02 Apr 15	14.490	1.00	0.90	0.025	0.90	0.02	0.05	LHS
56	02 Apr 15	15.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
57	02 Apr 15	15.060	1.10	1.00	0.025	1.10	0.03	0.06	LHS
58	02 Apr 15	15.090	1.00	0.80	0.025	0.80	0.02	0.05	LHS
59	02 Apr 15	16.440	1.20	1.00	0.025	1.20	0.03	0.07	LHS
60	02 Apr 15	16.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						2,266.25	85.62	198.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,266.25	85.62	198.62	
61	04 Apr 15	13.810	1.10	1.00	0.025	1.10	0.03	0.06	LHS
62	04 Apr 15	13.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
63	04 Apr 15	13.890	1.10	1.00	0.025	1.10	0.03	0.06	LHS
64	04 Apr 15	14.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
65	04 Apr 15	14.560	1.10	1.00	0.025	1.10	0.03	0.06	LHS
66	04 Apr 15	14.590	1.00	0.90	0.025	0.90	0.02	0.05	LHS
67	04 Apr 15	14.730	1.10	0.80	0.025	0.88	0.02	0.05	LHS
68	04 Apr 15	14.780	1.00	0.70	0.025	0.70	0.02	0.04	LHS
69	04 Apr 15	14.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
70	04 Apr 15	15.040	1.10	0.70	0.025	0.77	0.02	0.04	LHS
71	04 Apr 15	15.090	1.00	0.80	0.025	0.80	0.02	0.05	LHS
72	04 Apr 15	15.820	1.20	1.00	0.025	1.20	0.03	0.07	LHS
73	04 Apr 15	15.860	1.10	1.00	0.025	1.10	0.03	0.06	LHS
74	04 Apr 15	15.890	1.00	0.80	0.025	0.80	0.02	0.05	LHS
75	04 Apr 15	17.040	1.20	1.00	0.025	1.20	0.03	0.07	LHS
76	04 Apr 15	17.080	1.10	1.00	0.025	1.10	0.03	0.06	LHS
77	04 Apr 15	17.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
78	04 Apr 15	18.310	1.00	0.80	0.025	0.80	0.02	0.05	LHS
79	04 Apr 15	18.360	1.10	1.00	0.025	1.10	0.03	0.06	LHS
80	04 Apr 15	18.390	1.00	0.80	0.025	0.80	0.02	0.05	LHS
81	04 Apr 15	18.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
82	04 Apr 15	18.650	1.00	0.90	0.025	0.90	0.02	0.05	LHS
83	04 Apr 15	18.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
84	04 Apr 15	19.240	1.10	1.00	0.025	1.10	0.03	0.06	LHS
85	04 Apr 15	19.280	1.00	0.70	0.025	0.70	0.02	0.04	LHS
86	04 Apr 15	19.290	1.10	1.00	0.025	1.10	0.03	0.06	LHS
87	04 Apr 15	20.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
88	04 Apr 15	20.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
89	04 Apr 15	20.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
90	04 Apr 15	20.420	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						2,296.68	86.38	200.38	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,296.68	86.38	200.38	
91	05 Apr 15	14.910	1.10	1.00	0.025	1.10	0.03	0.06	LHS
92	05 Apr 15	14.940	1.00	0.90	0.025	0.90	0.02	0.05	LHS
93	05 Apr 15	14.980	1.10	0.80	0.025	0.88	0.02	0.05	LHS
94	05 Apr 15	16.620	1.00	0.80	0.025	0.80	0.02	0.05	LHS
95	05 Apr 15	16.660	1.10	0.90	0.025	0.99	0.02	0.06	LHS
96	05 Apr 15	16.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
97	05 Apr 15	17.140	1.10	0.90	0.025	0.99	0.02	0.06	LHS
98	05 Apr 15	17.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
99	05 Apr 15	18.030	1.10	1.00	0.025	1.10	0.03	0.06	LHS
100	05 Apr 15	18.060	1.20	1.00	0.025	1.20	0.03	0.07	LHS
101	05 Apr 15	18.090	1.10	1.00	0.025	1.10	0.03	0.06	LHS
102	05 Apr 15	19.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
103	05 Apr 15	19.190	1.10	0.90	0.025	0.99	0.02	0.06	LHS
104	05 Apr 15	19.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
105	05 Apr 15	19.350	1.00	0.90	0.025	0.90	0.02	0.05	LHS
106	05 Apr 15	19.390	1.10	1.00	0.025	1.10	0.03	0.06	LHS
107	05 Apr 15	18.180	1.00	0.80	0.025	0.80	0.02	0.05	RHS
108	05 Apr 15	18.140	1.10	0.90	0.025	0.99	0.02	0.06	RHS
109	05 Apr 15	18.110	1.20	1.00	0.025	1.20	0.03	0.07	RHS
110	05 Apr 15	18.090	1.00	0.80	0.025	0.80	0.02	0.05	RHS
111	05 Apr 15	18.050	1.20	1.00	0.025	1.20	0.03	0.07	RHS
112	05 Apr 15	18.020	1.00	0.90	0.025	0.90	0.02	0.05	RHS
113	05 Apr 15	17.890	1.20	1.00	0.025	1.20	0.03	0.07	RHS
114	05 Apr 15	17.840	1.10	0.90	0.025	0.99	0.02	0.06	RHS
115	05 Apr 15	17.810	1.00	0.80	0.025	0.80	0.02	0.05	RHS
116	05 Apr 15	17.680	1.20	1.00	0.025	1.20	0.03	0.07	RHS
117	05 Apr 15	17.640	1.00	0.80	0.025	0.80	0.02	0.05	RHS
118	05 Apr 15	17.490	1.00	0.90	0.025	0.90	0.02	0.05	RHS
119	05 Apr 15	17.450	1.10	0.80	0.025	0.88	0.02	0.05	RHS
120	05 Apr 15	16.860	1.00	0.90	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						2,327.09	87.14	202.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	2,327.09	87.14	202.15	
121	06 Apr 15	5.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
122	06 Apr 15	5.350	1.00	0.90	0.025	0.90	0.02	0.05	LHS
123	06 Apr 15	5.390	1.10	1.00	0.025	1.10	0.03	0.06	LHS
124	06 Apr 15	5.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
125	06 Apr 15	5.590	1.10	1.00	0.025	1.10	0.03	0.06	LHS
126	06 Apr 15	7.610	1.10	0.90	0.025	0.99	0.02	0.06	LHS
127	06 Apr 15	7.660	1.20	1.00	0.025	1.20	0.03	0.07	LHS
128	06 Apr 15	7.690	1.10	0.90	0.025	0.99	0.02	0.06	LHS
129	06 Apr 15	11.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
130	06 Apr 15	11.040	1.10	0.90	0.025	0.99	0.02	0.06	LHS
131	06 Apr 15	11.070	1.20	1.00	0.025	1.20	0.03	0.07	LHS
132	06 Apr 15	11.090	1.00	0.90	0.025	0.90	0.02	0.05	LHS
133	06 Apr 15	11.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
134	06 Apr 15	11.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
135	06 Apr 15	11.420	1.00	0.80	0.025	0.80	0.02	0.05	LHS
136	06 Apr 15	11.470	1.10	0.90	0.025	0.99	0.02	0.06	LHS
137	06 Apr 15	11.540	1.20	1.00	0.025	1.20	0.03	0.07	LHS
138	06 Apr 15	13.130	1.10	1.00	0.025	1.10	0.03	0.06	LHS
139	06 Apr 15	13.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
140	06 Apr 15	13.190	1.10	1.00	0.025	1.10	0.03	0.06	LHS
141	06 Apr 15	13.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
142	06 Apr 15	13.360	1.10	0.90	0.025	0.99	0.02	0.06	LHS
143	06 Apr 15	13.390	1.00	0.80	0.025	0.80	0.02	0.05	LHS
144	06 Apr 15	14.030	1.10	0.90	0.025	0.99	0.02	0.06	LHS
145	06 Apr 15	14.080	1.20	1.00	0.025	1.20	0.03	0.07	LHS
146	06 Apr 15	14.240	1.00	0.70	0.025	0.70	0.02	0.04	LHS
147	06 Apr 15	14.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
148	06 Apr 15	15.040	1.10	0.90	0.025	0.99	0.02	0.06	LHS
149	06 Apr 15	15.080	1.20	1.00	0.025	1.20	0.03	0.07	LHS
150	06 Apr 15	15.095	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD:						2,358.51	87.92	203.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,358.51	87.92	203.97	
151	07 Apr 15	24.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
152	07 Apr 15	24.160	1.10	0.90	0.025	0.99	0.02	0.06	LHS
153	07 Apr 15	24.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
154	07 Apr 15	24.340	1.10	1.00	0.025	1.10	0.03	0.06	LHS
155	07 Apr 15	24.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
156	07 Apr 15	24.510	1.10	0.90	0.025	0.99	0.02	0.06	LHS
157	07 Apr 15	24.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
158	07 Apr 15	24.590	1.00	0.90	0.025	0.90	0.02	0.05	LHS
159	07 Apr 15	24.790	1.10	0.80	0.025	0.88	0.02	0.05	RHS
160	07 Apr 15	24.750	1.20	1.00	0.025	1.20	0.03	0.07	RHS
161	07 Apr 15	24.710	1.10	0.90	0.025	0.99	0.02	0.06	RHS
162	07 Apr 15	24.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
163	07 Apr 15	24.440	1.10	1.00	0.025	1.10	0.03	0.06	RHS
164	07 Apr 15	24.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
165	07 Apr 15	24.380	1.10	1.00	0.025	1.10	0.03	0.06	RHS
166	07 Apr 15	24.350	1.00	0.80	0.025	0.80	0.02	0.05	RHS
167	07 Apr 15	24.310	1.10	0.90	0.025	0.99	0.02	0.06	RHS
168	07 Apr 15	23.990	1.00	0.80	0.025	0.80	0.02	0.05	RHS
169	07 Apr 15	23.940	1.10	1.00	0.025	1.10	0.03	0.06	RHS
170	07 Apr 15	23.920	1.00	0.80	0.025	0.80	0.02	0.05	RHS
171	07 Apr 15	23.890	1.10	0.90	0.025	0.99	0.02	0.06	RHS
172	07 Apr 15	23.850	1.00	0.70	0.025	0.70	0.02	0.04	RHS
173	07 Apr 15	23.810	1.10	1.00	0.025	1.10	0.03	0.06	RHS
174	07 Apr 15	23.590	1.00	0.90	0.025	0.90	0.02	0.05	RHS
175	07 Apr 15	23.560	1.10	0.80	0.025	0.88	0.02	0.05	RHS
176	07 Apr 15	23.510	1.00	0.70	0.025	0.70	0.02	0.04	RHS
177	07 Apr 15	23.480	1.10	0.80	0.025	0.88	0.02	0.05	RHS
178	07 Apr 15	23.440	1.20	1.00	0.025	1.20	0.03	0.07	RHS
179	07 Apr 15	23.380	1.00	0.70	0.025	0.70	0.02	0.04	RHS
180	07 Apr 15	23.340	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						2,388.70	88.68	205.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,388.70	88.68	205.72	
181	08 Apr 15	15.610	1.10	1.00	0.025	1.10	0.03	0.06	LHS
182	08 Apr 15	15.640	1.20	1.00	0.025	1.20	0.03	0.07	LHS
183	08 Apr 15	15.680	1.10	0.90	0.025	0.99	0.02	0.06	LHS
184	08 Apr 15	15.720	1.00	0.70	0.025	0.70	0.02	0.04	LHS
185	08 Apr 15	15.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
186	08 Apr 15	15.790	1.10	0.90	0.025	0.99	0.02	0.06	LHS
187	08 Apr 15	15.810	1.00	0.80	0.025	0.80	0.02	0.05	LHS
188	08 Apr 15	15.840	1.10	0.90	0.025	0.99	0.02	0.06	LHS
189	08 Apr 15	15.910	1.00	0.70	0.025	0.70	0.02	0.04	LHS
190	08 Apr 15	15.930	1.10	1.00	0.025	1.10	0.03	0.06	LHS
191	08 Apr 15	15.970	1.20	1.00	0.025	1.20	0.03	0.07	LHS
192	08 Apr 15	15.990	1.10	0.90	0.025	0.99	0.02	0.06	LHS
193	08 Apr 15	18.320	1.00	0.80	0.025	0.80	0.02	0.05	LHS
194	08 Apr 15	18.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
195	08 Apr 15	18.390	1.00	0.90	0.025	0.90	0.02	0.05	LHS
196	08 Apr 15	19.560	1.10	1.00	0.025	1.10	0.03	0.06	LHS
197	08 Apr 15	19.590	1.00	0.90	0.025	0.90	0.02	0.05	LHS
198	08 Apr 15	19.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
199	08 Apr 15	20.130	1.10	0.90	0.025	0.99	0.02	0.06	LHS
200	08 Apr 15	20.170	1.00	0.80	0.025	0.80	0.02	0.05	LHS
201	08 Apr 15	20.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
202	08 Apr 15	20.260	1.00	0.90	0.025	0.90	0.02	0.05	LHS
203	08 Apr 15	20.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
204	08 Apr 15	20.420	1.00	0.80	0.025	0.80	0.02	0.05	LHS
205	08 Apr 15	20.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
206	08 Apr 15	20.390	1.10	0.90	0.025	0.99	0.02	0.06	RHS
207	08 Apr 15	20.340	1.20	1.00	0.025	1.20	0.03	0.07	RHS
208	08 Apr 15	20.310	1.00	0.90	0.025	0.90	0.02	0.05	RHS
209	08 Apr 15	19.980	1.10	0.80	0.025	0.88	0.02	0.05	RHS
210	08 Apr 15	19.930	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						2,419.02	89.44	207.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,419.02	89.44	207.48	
211	09 Apr 15	23.010	1.10	0.90	0.025	0.99	0.02	0.06	LHS
212	09 Apr 15	23.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
213	09 Apr 15	23.090	1.00	0.90	0.025	0.90	0.02	0.05	LHS
214	09 Apr 15	23.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
215	09 Apr 15	23.260	1.00	0.80	0.025	0.80	0.02	0.05	LHS
216	09 Apr 15	23.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
217	09 Apr 15	23.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
218	09 Apr 15	23.360	1.00	0.90	0.025	0.90	0.02	0.05	LHS
219	09 Apr 15	23.390	1.10	0.80	0.025	0.88	0.02	0.05	LHS
220	09 Apr 15	23.590	1.20	1.00	0.025	1.20	0.03	0.07	RHS
221	09 Apr 15	23.550	1.10	1.00	0.025	1.10	0.03	0.06	RHS
222	09 Apr 15	23.510	1.20	1.00	0.025	1.20	0.03	0.07	RHS
223	09 Apr 15	23.390	1.10	0.90	0.025	0.99	0.02	0.06	RHS
224	09 Apr 15	23.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
225	09 Apr 15	23.320	1.10	1.00	0.025	1.10	0.03	0.06	RHS
226	09 Apr 15	23.280	1.00	0.70	0.025	0.70	0.02	0.04	RHS
227	09 Apr 15	23.240	1.20	1.00	0.025	1.20	0.03	0.07	RHS
228	09 Apr 15	23.210	1.10	1.00	0.025	1.10	0.03	0.06	RHS
229	09 Apr 15	20.590	1.20	1.00	0.025	1.20	0.03	0.07	RHS
230	09 Apr 15	20.560	1.00	0.90	0.025	0.90	0.02	0.05	RHS
231	09 Apr 15	20.520	1.20	1.00	0.025	1.20	0.03	0.07	RHS
232	09 Apr 15	20.500	1.00	0.80	0.025	0.80	0.02	0.05	RHS
233	09 Apr 15	20.380	1.10	0.90	0.025	0.99	0.02	0.06	RHS
234	09 Apr 15	20.330	1.20	1.00	0.025	1.20	0.03	0.07	RHS
235	09 Apr 15	20.310	1.00	0.80	0.025	0.80	0.02	0.05	RHS
236	09 Apr 15	19.190	1.20	1.00	0.025	1.20	0.03	0.07	RHS
237	09 Apr 15	19.140	1.00	0.70	0.025	0.70	0.02	0.04	RHS
238	09 Apr 15	18.380	1.10	0.80	0.025	0.88	0.02	0.05	RHS
239	09 Apr 15	18.330	1.00	0.70	0.025	0.70	0.02	0.04	RHS
240	10 Apr 15	6.010	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						2,449.43	90.20	209.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,449.43	90.20	209.24	
241	10 Apr 15	6.050	1.00	0.70	0.025	0.70	0.02	0.04	LHS
242	10 Apr 15	6.090	1.10	0.90	0.025	0.99	0.02	0.06	LHS
243	10 Apr 15	6.220	1.00	0.70	0.025	0.70	0.02	0.04	LHS
244	10 Apr 15	6.250	1.10	1.00	0.025	1.10	0.03	0.06	LHS
245	10 Apr 15	6.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
246	10 Apr 15	6.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
247	10 Apr 15	6.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
248	10 Apr 15	6.390	1.10	1.00	0.025	1.10	0.03	0.06	LHS
249	10 Apr 15	8.210	1.00	0.70	0.025	0.70	0.02	0.04	LHS
250	10 Apr 15	8.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
251	10 Apr 15	8.290	1.10	1.00	0.025	1.10	0.03	0.06	LHS
252	10 Apr 15	9.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
253	10 Apr 15	9.260	1.10	1.00	0.025	1.10	0.03	0.06	LHS
254	10 Apr 15	9.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
255	10 Apr 15	12.340	1.10	0.90	0.025	0.99	0.02	0.06	LHS
256	10 Apr 15	12.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
257	10 Apr 15	12.520	1.10	1.00	0.025	1.10	0.03	0.06	LHS
258	10 Apr 15	12.570	1.20	1.00	0.025	1.20	0.03	0.07	LHS
259	10 Apr 15	12.590	1.10	0.90	0.025	0.99	0.02	0.06	LHS
260	10 Apr 15	14.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
261	10 Apr 15	14.080	1.10	0.80	0.025	0.88	0.02	0.05	LHS
262	10 Apr 15	13.990	1.00	0.90	0.025	0.90	0.02	0.05	RHS
263	10 Apr 15	13.940	1.00	0.70	0.025	0.70	0.02	0.04	RHS
264	10 Apr 15	13.910	1.10	0.80	0.025	0.88	0.02	0.05	RHS
265	10 Apr 15	13.880	1.00	0.70	0.025	0.70	0.02	0.04	RHS
266	10 Apr 15	12.490	1.10	1.00	0.025	1.10	0.03	0.06	RHS
267	10 Apr 15	12.460	1.00	0.70	0.025	0.70	0.02	0.04	RHS
268	10 Apr 15	12.290	1.20	1.00	0.025	1.20	0.03	0.07	RHS
269	10 Apr 15	11.560	1.10	0.90	0.025	0.99	0.02	0.06	RHS
TOTAL :						2,478.75	90.93	210.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						428.18	10.71	24.83	
1	10 Apr 15	10.420	1.00	0.90	0.025	0.90	0.02	0.05	LHS
2	10 Apr 15	10.450	1.10	0.80	0.025	0.88	0.02	0.05	LHS
3	10 Apr 15	10.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
4	10 Apr 15	10.610	1.10	0.90	0.025	0.99	0.02	0.06	LHS
5	10 Apr 15	10.640	1.00	0.80	0.025	0.80	0.02	0.05	LHS
6	10 Apr 15	10.690	1.10	0.90	0.025	0.99	0.02	0.06	LHS
7	10 Apr 15	10.830	1.00	0.70	0.025	0.70	0.02	0.04	LHS
8	10 Apr 15	10.880	1.20	1.00	0.025	1.20	0.03	0.07	LHS
9	10 Apr 15	11.240	1.00	0.70	0.025	0.70	0.02	0.04	LHS
10	10 Apr 15	11.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
11	10 Apr 15	11.410	1.00	0.90	0.025	0.90	0.02	0.05	LHS
12	10 Apr 15	11.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
13	10 Apr 15	11.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
14	10 Apr 15	12.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
15	10 Apr 15	12.060	1.10	0.90	0.025	0.99	0.02	0.06	LHS
16	10 Apr 15	12.090	1.00	0.80	0.025	0.80	0.02	0.05	LHS
17	10 Apr 15	12.210	1.10	0.90	0.025	0.99	0.02	0.06	LHS
18	10 Apr 15	12.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
19	10 Apr 15	12.280	1.10	0.90	0.025	0.99	0.02	0.06	LHS
20	10 Apr 15	13.140	1.00	0.80	0.025	0.80	0.02	0.05	LHS
21	10 Apr 15	13.170	1.10	0.90	0.025	0.99	0.02	0.06	LHS
22	10 Apr 15	13.190	1.00	0.80	0.025	0.80	0.02	0.05	LHS
23	10 Apr 15	13.520	1.10	0.90	0.025	0.99	0.02	0.06	LHS
24	10 Apr 15	13.560	1.00	0.70	0.025	0.70	0.02	0.04	LHS
25	10 Apr 15	14.030	1.10	0.90	0.025	0.99	0.02	0.06	LHS
26	10 Apr 15	14.070	1.00	0.70	0.025	0.70	0.02	0.04	LHS
27	10 Apr 15	14.090	1.10	0.80	0.025	0.88	0.02	0.05	LHS
28	10 Apr 15	14.120	1.00	0.70	0.025	0.70	0.02	0.04	LHS
29	10 Apr 15	14.160	1.10	0.80	0.025	0.88	0.02	0.05	LHS
30	10 Apr 15	14.190	1.00	0.80	0.025	0.80	0.02	0.05	LHS
CARRIED FORWARD :						456.23	11.41	26.46	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	456.23	11.41	26.46	
31	11 Apr 15	12.710	1.10	0.80	0.025	0.88	0.02	0.05	LHS
32	11 Apr 15	12.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
33	11 Apr 15	12.790	1.10	0.90	0.025	0.99	0.02	0.06	LHS
34	11 Apr 15	12.930	1.00	0.80	0.025	0.80	0.02	0.05	LHS
35	11 Apr 15	12.980	1.10	1.00	0.025	1.10	0.03	0.06	LHS
36	11 Apr 15	12.990	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	11 Apr 15	13.530	1.10	0.80	0.025	0.88	0.02	0.05	LHS
38	11 Apr 15	13.570	1.00	0.70	0.025	0.70	0.02	0.04	LHS
39	11 Apr 15	13.590	1.10	0.80	0.025	0.88	0.02	0.05	LHS
40	11 Apr 15	13.710	1.00	0.70	0.025	0.70	0.02	0.04	LHS
41	11 Apr 15	13.740	1.10	1.00	0.025	1.10	0.03	0.06	LHS
42	11 Apr 15	13.780	1.00	0.80	0.025	0.80	0.02	0.05	LHS
43	11 Apr 15	13.790	1.10	0.70	0.025	0.77	0.02	0.04	LHS
44	11 Apr 15	14.330	1.00	0.80	0.025	0.80	0.02	0.05	LHS
45	11 Apr 15	14.370	1.10	0.90	0.025	0.99	0.02	0.06	LHS
46	11 Apr 15	14.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
47	11 Apr 15	14.450	1.10	0.90	0.025	0.99	0.02	0.06	LHS
48	11 Apr 15	14.490	1.00	0.80	0.025	0.80	0.02	0.05	LHS
49	11 Apr 15	14.640	1.20	1.00	0.025	1.20	0.03	0.07	LHS
50	11 Apr 15	14.680	1.10	0.70	0.025	0.77	0.02	0.04	LHS
51	11 Apr 15	14.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
52	11 Apr 15	15.030	1.00	0.80	0.025	0.80	0.02	0.05	LHS
53	11 Apr 15	15.080	1.10	1.00	0.025	1.10	0.03	0.06	LHS
54	11 Apr 15	15.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
55	11 Apr 15	15.350	1.10	0.90	0.025	0.99	0.02	0.06	LHS
56	11 Apr 15	15.380	1.00	0.80	0.025	0.80	0.02	0.05	LHS
57	11 Apr 15	15.510	1.10	0.90	0.025	0.99	0.02	0.06	LHS
58	11 Apr 15	15.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
59	11 Apr 15	15.590	1.00	0.70	0.025	0.70	0.02	0.04	LHS
60	11 Apr 15	15.740	1.10	0.80	0.025	0.88	0.02	0.05	LHS
CARRIED FORWARD :						484.84	12.13	28.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	484.84	12.13	28.12	
61	19 Apr 15	9.710	1.10	1.00	0.025	1.10	0.03	0.06	LHS
62	19 Apr 15	9.750	1.00	0.90	0.025	0.90	0.02	0.05	LHS
63	19 Apr 15	9.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
64	19 Apr 15	9.820	1.10	1.00	0.025	1.10	0.03	0.06	LHS
65	19 Apr 15	9.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
66	19 Apr 15	9.880	1.10	0.90	0.025	0.99	0.02	0.06	LHS
67	19 Apr 15	10.010	1.00	0.80	0.025	0.80	0.02	0.05	LHS
68	19 Apr 15	10.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
69	19 Apr 15	10.080	1.10	0.90	0.025	0.99	0.02	0.06	LHS
70	19 Apr 15	10.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
71	19 Apr 15	10.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
72	19 Apr 15	10.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
73	19 Apr 15	11.310	1.10	0.90	0.025	0.99	0.02	0.06	LHS
74	19 Apr 15	11.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
75	19 Apr 15	11.390	1.00	0.90	0.025	0.90	0.02	0.05	LHS
76	19 Apr 15	11.510	1.00	0.70	0.025	0.70	0.02	0.04	LHS
77	19 Apr 15	11.550	1.10	0.90	0.025	0.99	0.02	0.06	LHS
78	19 Apr 15	11.590	1.00	0.80	0.025	0.80	0.02	0.05	LHS
79	19 Apr 15	11.730	1.10	0.70	0.025	0.77	0.02	0.04	LHS
80	19 Apr 15	11.780	1.00	0.80	0.025	0.80	0.02	0.05	LHS
81	19 Apr 15	11.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
82	19 Apr 15	12.320	1.00	0.90	0.025	0.90	0.02	0.05	LHS
83	19 Apr 15	12.360	1.10	0.80	0.025	0.88	0.02	0.05	LHS
84	19 Apr 15	12.390	1.00	0.70	0.025	0.70	0.02	0.04	LHS
85	19 Apr 15	12.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
86	19 Apr 15	12.750	1.10	1.00	0.025	1.10	0.03	0.06	LHS
87	19 Apr 15	12.790	1.00	0.90	0.025	0.90	0.02	0.05	LHS
88	19 Apr 15	12.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
89	19 Apr 15	12.890	1.00	0.70	0.025	0.70	0.02	0.04	LHS
90	19 Apr 15	13.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						514.44	12.87	29.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	514.44	12.87	29.83	
91	20 Apr 15	13.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
92	20 Apr 15	13.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
93	20 Apr 15	13.310	1.00	0.70	0.025	0.70	0.02	0.04	LHS
94	20 Apr 15	13.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
95	20 Apr 15	13.380	1.10	1.00	0.025	1.10	0.03	0.06	LHS
96	20 Apr 15	13.395	1.00	0.90	0.025	0.90	0.02	0.05	LHS
97	20 Apr 15	13.520	1.10	0.80	0.025	0.88	0.02	0.05	LHS
98	20 Apr 15	13.560	1.00	0.70	0.025	0.70	0.02	0.04	LHS
99	20 Apr 15	13.590	1.10	0.80	0.025	0.88	0.02	0.05	LHS
100	20 Apr 15	14.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
101	20 Apr 15	14.060	1.10	0.90	0.025	0.99	0.02	0.06	LHS
102	20 Apr 15	14.090	1.00	0.80	0.025	0.80	0.02	0.05	LHS
103	20 Apr 15	14.130	1.10	1.00	0.025	1.10	0.03	0.06	LHS
104	20 Apr 15	14.180	1.00	0.80	0.025	0.80	0.02	0.05	LHS
105	20 Apr 15	14.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
106	20 Apr 15	14.440	1.00	0.80	0.025	0.80	0.02	0.05	LHS
107	20 Apr 15	14.480	1.20	1.00	0.025	1.20	0.03	0.07	LHS
108	20 Apr 15	13.790	1.10	0.90	0.025	0.99	0.02	0.06	RHS
109	20 Apr 15	13.750	1.00	0.80	0.025	0.80	0.02	0.05	RHS
110	20 Apr 15	13.710	1.10	0.70	0.025	0.77	0.02	0.04	RHS
111	20 Apr 15	13.690	1.00	0.80	0.025	0.80	0.02	0.05	RHS
112	20 Apr 15	13.650	1.10	0.90	0.025	0.99	0.02	0.06	RHS
113	20 Apr 15	13.620	1.00	0.80	0.025	0.80	0.02	0.05	RHS
114	20 Apr 15	13.590	1.10	0.70	0.025	0.77	0.02	0.04	RHS
115	20 Apr 15	13.540	1.00	0.80	0.025	0.80	0.02	0.05	RHS
116	20 Apr 15	13.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
117	20 Apr 15	13.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
118	20 Apr 15	13.410	1.10	0.70	0.025	0.77	0.02	0.04	RHS
119	20 Apr 15	13.390	1.00	0.80	0.025	0.80	0.02	0.05	RHS
120	20 Apr 15	13.340	1.10	0.70	0.025	0.77	0.02	0.04	RHS
CARRIED FORWARD :						542.14	13.56	31.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	542.14	13.56	31.44	
121	21 Apr 15	14.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
122	21 Apr 15	14.650	1.10	0.90	0.025	0.99	0.02	0.06	LHS
123	21 Apr 15	14.690	1.00	0.80	0.025	0.80	0.02	0.05	LHS
124	21 Apr 15	14.720	1.10	0.90	0.025	0.99	0.02	0.06	LHS
125	21 Apr 15	14.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
126	21 Apr 15	14.790	1.10	0.90	0.025	0.99	0.02	0.06	LHS
127	21 Apr 15	14.910	1.00	0.70	0.025	0.70	0.02	0.04	LHS
128	21 Apr 15	14.960	1.10	1.00	0.025	1.10	0.03	0.06	LHS
129	21 Apr 15	14.990	1.00	0.90	0.025	0.90	0.02	0.05	LHS
130	21 Apr 15	15.130	1.10	1.00	0.025	1.10	0.03	0.06	LHS
131	21 Apr 15	15.170	1.20	1.00	0.025	1.20	0.03	0.07	LHS
132	21 Apr 15	15.190	1.00	0.90	0.025	0.90	0.02	0.05	LHS
133	21 Apr 15	15.320	1.10	0.80	0.025	0.88	0.02	0.05	LHS
134	21 Apr 15	15.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
135	21 Apr 15	15.390	1.00	0.90	0.025	0.90	0.02	0.05	LHS
136	21 Apr 15	15.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
137	21 Apr 15	15.560	1.10	0.90	0.025	0.99	0.02	0.06	LHS
138	21 Apr 15	15.590	1.00	0.70	0.025	0.70	0.02	0.04	LHS
139	21 Apr 15	15.820	1.10	0.80	0.025	0.88	0.02	0.05	LHS
140	21 Apr 15	15.860	1.00	0.90	0.025	0.90	0.02	0.05	LHS
141	21 Apr 15	15.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
142	21 Apr 15	15.895	1.00	0.70	0.025	0.70	0.02	0.04	LHS
143	21 Apr 15	16.020	1.10	0.80	0.025	0.88	0.02	0.05	LHS
144	21 Apr 15	16.050	1.00	0.90	0.025	0.90	0.02	0.05	LHS
145	21 Apr 15	16.090	1.10	0.80	0.025	0.88	0.02	0.05	LHS
146	21 Apr 15	16.220	1.00	0.90	0.025	0.90	0.02	0.05	LHS
147	21 Apr 15	16.270	1.10	0.70	0.025	0.77	0.02	0.04	LHS
148	21 Apr 15	16.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
149	21 Apr 15	16.510	1.00	0.70	0.025	0.70	0.02	0.04	LHS
150	21 Apr 15	16.560	1.10	0.80	0.025	0.88	0.02	0.05	LHS
CARRIED FORWARD :						570.47	14.27	33.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	570.47	14.27	33.08	
151	22 Apr 15	16.690	1.00	0.80	0.025	0.80	0.02	0.05	RHS
152	22 Apr 15	16.650	1.10	0.90	0.025	0.99	0.02	0.06	RHS
153	22 Apr 15	16.610	1.00	0.70	0.025	0.70	0.02	0.04	RHS
154	22 Apr 15	16.480	1.20	1.00	0.025	1.20	0.03	0.07	RHS
155	22 Apr 15	16.440	1.00	0.90	0.025	0.90	0.02	0.05	RHS
156	22 Apr 15	16.410	1.10	0.80	0.025	0.88	0.02	0.05	RHS
157	22 Apr 15	16.290	1.00	0.90	0.025	0.90	0.02	0.05	RHS
158	22 Apr 15	16.250	1.10	0.80	0.025	0.88	0.02	0.05	RHS
159	22 Apr 15	16.210	1.00	0.70	0.025	0.70	0.02	0.04	RHS
160	22 Apr 15	16.090	1.20	1.00	0.025	1.20	0.03	0.07	RHS
161	22 Apr 15	16.050	1.00	0.80	0.025	0.80	0.02	0.05	RHS
162	22 Apr 15	16.010	1.10	1.00	0.025	1.10	0.03	0.06	RHS
163	22 Apr 15	15.990	1.00	0.90	0.025	0.90	0.02	0.05	RHS
164	22 Apr 15	15.950	1.10	0.80	0.025	0.88	0.02	0.05	RHS
165	22 Apr 15	15.910	1.00	0.90	0.025	0.90	0.02	0.05	RHS
166	22 Apr 15	15.790	1.10	0.80	0.025	0.88	0.02	0.05	RHS
167	22 Apr 15	15.740	1.00	0.70	0.025	0.70	0.02	0.04	RHS
168	22 Apr 15	15.710	1.10	0.80	0.025	0.88	0.02	0.05	RHS
169	22 Apr 15	15.580	1.20	1.00	0.025	1.20	0.03	0.07	RHS
170	22 Apr 15	15.530	1.00	0.90	0.025	0.90	0.02	0.05	RHS
171	22 Apr 15	15.510	1.20	1.00	0.025	1.20	0.03	0.07	RHS
172	22 Apr 15	15.500	1.00	0.70	0.025	0.70	0.02	0.04	RHS
173	22 Apr 15	14.890	1.10	0.80	0.025	0.88	0.02	0.05	RHS
174	22 Apr 15	14.840	1.00	0.90	0.025	0.90	0.02	0.05	RHS
175	22 Apr 15	14.810	1.10	0.80	0.025	0.88	0.02	0.05	RHS
176	22 Apr 15	14.680	1.00	0.90	0.025	0.90	0.02	0.05	RHS
177	22 Apr 15	14.640	1.10	0.80	0.025	0.88	0.02	0.05	RHS
178	22 Apr 15	13.990	1.00	0.70	0.025	0.70	0.02	0.04	RHS
179	22 Apr 15	13.940	1.10	0.90	0.025	0.99	0.02	0.06	RHS
180	22 Apr 15	13.910	1.00	0.80	0.025	0.80	0.02	0.05	RHS
TOTAL :						597.59	14.95	34.66	

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	APRIL 2015

Page 2 of 32

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	869.33	242.49	1,111.82	44.07	100.40	144.47	102.69	233.01	335.70
			TOTAL:	869.33	242.49	1,111.82	44.07	100.40	144.47	102.69	233.01	335.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM MARCH 2015:						869.33	44.07	102.69	
1	02 Apr 15	113.787	1.20	0.50	0.05	0.60	0.03	0.07	LHS
2	02 Apr 15	113.786	1.40	0.60	0.05	0.84	0.04	0.09	LHS
3	02 Apr 15	113.785	2.50	1.70	0.05	4.25	0.21	0.49	LHS
4	02 Apr 15	113.784	1.40	0.50	0.05	0.70	0.04	0.09	LHS
5	02 Apr 15	113.781	0.80	0.50	0.05	0.40	0.02	0.05	LHS
6	02 Apr 15	113.779	0.70	0.60	0.05	0.42	0.02	0.05	LHS
7	02 Apr 15	113.759	0.90	0.60	0.05	0.54	0.03	0.07	LHS
8	02 Apr 15	113.750	0.70	0.40	0.05	0.28	0.01	0.02	LHS
9	02 Apr 15	113.744	0.80	0.50	0.05	0.40	0.02	0.05	RHS
10	02 Apr 15	113.742	2.20	0.50	0.05	1.10	0.06	0.14	RHS
11	02 Apr 15	113.740	2.00	1.50	0.05	3.00	0.15	0.35	RHS
12	02 Apr 15	113.730	0.70	0.60	0.05	0.42	0.02	0.05	RHS
13	02 Apr 15	113.712	0.80	0.70	0.05	0.56	0.03	0.07	RHS
14	02 Apr 15	113.710	0.50	0.40	0.05	0.20	0.01	0.02	RHS
15	02 Apr 15	113.702	1.50	1.10	0.05	1.65	0.08	0.19	RHS
16	03 Apr 15	113.670	2.20	1.50	0.05	3.30	0.17	0.39	LHS
17	03 Apr 15	113.630	2.10	1.20	0.05	2.52	0.13	0.30	LHS
18	03 Apr 15	113.613	2.00	1.90	0.05	3.80	0.19	0.44	LHS
19	03 Apr 15	113.590	1.60	1.20	0.05	1.92	0.10	0.23	LHS
20	03 Apr 15	113.570	3.80	1.50	0.05	5.70	0.29	0.67	LHS
21	03 Apr 15	112.600	2.60	1.20	0.05	3.12	0.16	0.37	LHS
22	03 Apr 15	112.597	0.90	0.80	0.05	0.72	0.04	0.09	LHS
23	03 Apr 15	112.580	1.20	1.00	0.05	1.20	0.06	0.14	LHS
24	03 Apr 15	112.301	1.80	1.00	0.05	1.80	0.09	0.21	LHS
25	03 Apr 15	112.299	0.90	0.50	0.05	0.45	0.02	0.05	LHS
26	03 Apr 15	112.299	0.60	0.50	0.05	0.30	0.02	0.05	LHS
27	03 Apr 15	112.297	0.70	0.60	0.05	0.42	0.02	0.05	LHS
28	03 Apr 15	112.295	0.80	0.70	0.05	0.56	0.03	0.07	LHS
29	03 Apr 15	111.090	2.00	1.80	0.05	3.60	0.18	0.42	LHS
30	03 Apr 15	94.850	1.90	1.50	0.05	2.85	0.14	0.32	LHS
CARRIED FORWAR						916.95	46.48	108.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						916.95	46.48	108.29	
31	04 Apr 15	71.745	2.10	0.80	0.05	1.68	0.08	0.19	RHS
32	04 Apr 15	71.746	1.50	1.00	0.05	1.50	0.08	0.19	RHS
33	04 Apr 15	71.756	0.60	0.40	0.05	0.24	0.01	0.02	RHS
34	04 Apr 15	71.765	0.90	0.50	0.05	0.45	0.02	0.05	RHS
35	04 Apr 15	71.768	0.90	0.50	0.05	0.45	0.02	0.05	RHS
36	04 Apr 15	71.777	1.50	0.70	0.05	1.05	0.05	0.12	LHS
37	04 Apr 15	71.780	0.60	0.60	0.05	0.36	0.02	0.05	LHS
38	04 Apr 15	72.150	1.80	0.80	0.05	1.44	0.07	0.16	LHS
39	04 Apr 15	72.151	0.90	0.80	0.05	0.72	0.04	0.09	LHS
40	04 Apr 15	72.152	1.40	0.90	0.05	1.26	0.06	0.14	LHS
41	04 Apr 15	72.153	1.90	0.80	0.05	1.52	0.08	0.19	LHS
42	04 Apr 15	72.154	0.90	0.70	0.05	0.63	0.03	0.07	LHS
43	04 Apr 15	72.155	1.80	0.80	0.05	1.44	0.07	0.16	LHS
44	04 Apr 15	72.156	1.10	0.80	0.05	0.88	0.04	0.09	LHS
45	04 Apr 15	72.157	1.60	0.80	0.05	1.28	0.06	0.14	LHS
46	07 Apr 15	59.680	2.80	2.70	0.05	7.56	0.38	0.88	LHS
47	07 Apr 15	59.650	1.90	1.60	0.05	3.04	0.15	0.35	LHS
48	07 Apr 15	59.645	2.10	1.20	0.05	2.52	0.13	0.30	LHS
49	07 Apr 15	59.610	0.90	0.60	0.05	0.54	0.03	0.07	LHS
50	07 Apr 15	59.603	0.40	0.20	0.05	0.08	0.00	0.00	RHS
51	07 Apr 15	59.592	0.60	0.40	0.05	0.24	0.01	0.02	RHS
52	07 Apr 15	59.550	0.80	0.50	0.05	0.40	0.02	0.05	RHS
53	07 Apr 15	59.490	0.60	0.30	0.05	0.18	0.01	0.02	RHS
54	07 Apr 15	59.489	0.40	0.30	0.05	0.12	0.01	0.02	RHS
55	07 Apr 15	59.477	1.30	0.80	0.05	1.04	0.05	0.12	RHS
56	07 Apr 15	55.175	0.60	0.50	0.05	0.30	0.02	0.05	RHS
57	07 Apr 15	55.131	1.70	1.20	0.05	2.04	0.10	0.23	RHS
58	07 Apr 15	55.132	2.10	0.60	0.05	1.26	0.06	0.14	RHS
59	07 Apr 15	55.135	1.40	0.80	0.05	1.12	0.06	0.14	RHS
60	07 Apr 15	55.136	1.70	1.10	0.05	1.87	0.09	0.21	RHS
CARRIED FORWARD:						954.16	48.33	112.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						954.16	48.33	112.60	
61	08 Apr 15	118.790	1.80	0.90	0.05	1.62	0.08	0.19	RHS
62	08 Apr 15	119.004	0.90	0.40	0.05	0.36	0.02	0.05	RHS
63	08 Apr 15	119.011	0.80	0.30	0.05	0.24	0.01	0.02	RHS
64	08 Apr 15	129.820	0.40	0.20	0.05	0.08	0.00	0.00	RHS
65	08 Apr 15	129.829	1.80	0.70	0.05	1.26	0.06	0.14	LHS
66	08 Apr 15	129.830	0.60	0.30	0.05	0.18	0.01	0.02	RHS
67	08 Apr 15	129.831	0.80	0.40	0.05	0.32	0.02	0.05	RHS
68	08 Apr 15	133.350	0.90	0.30	0.05	0.27	0.01	0.02	LHS
69	08 Apr 15	133.361	0.60	0.40	0.05	0.24	0.01	0.02	LHS
70	08 Apr 15	133.366	1.80	0.50	0.05	0.90	0.05	0.12	LHS
71	08 Apr 15	133.368	2.30	1.00	0.05	2.30	0.12	0.28	LHS
72	08 Apr 15	133.600	2.00	0.30	0.05	0.60	0.03	0.07	RHS
73	08 Apr 15	133.630	0.90	0.50	0.05	0.45	0.02	0.05	RHS
74	08 Apr 15	137.770	0.80	0.50	0.05	0.40	0.02	0.05	LHS
75	08 Apr 15	137.771	0.90	0.60	0.05	0.54	0.03	0.07	LHS
76	09 Apr 15	137.772	1.10	1.00	0.05	1.10	0.06	0.14	RHS
77	09 Apr 15	137.777	1.40	1.10	0.05	1.54	0.08	0.19	RHS
78	09 Apr 15	137.779	1.00	0.80	0.05	0.80	0.04	0.09	RHS
79	09 Apr 15	137.800	1.10	1.00	0.05	1.10	0.06	0.14	LHS
80	09 Apr 15	137.807	1.10	0.90	0.05	0.99	0.05	0.12	LHS
81	09 Apr 15	137.813	1.40	1.30	0.05	1.82	0.09	0.21	LHS
82	09 Apr 15	137.815	0.80	0.50	0.05	0.40	0.02	0.05	LHS
83	09 Apr 15	137.818	0.80	0.70	0.05	0.56	0.03	0.07	LHS
84	09 Apr 15	137.820	2.20	1.10	0.05	2.42	0.12	0.28	LHS
85	09 Apr 15	137.821	0.60	0.40	0.05	0.24	0.01	0.02	LHS
86	09 Apr 15	137.012	0.60	0.40	0.05	0.24	0.01	0.02	LHS
87	09 Apr 15	137.013	0.70	0.40	0.05	0.28	0.01	0.02	LHS
88	09 Apr 15	137.015	0.60	0.20	0.05	0.12	0.01	0.02	LHS
89	09 Apr 15	137.018	0.40	0.30	0.05	0.12	0.01	0.02	LHS
90	09 Apr 15	137.020	0.70	0.50	0.05	0.35	0.02	0.05	LHS
CARRIED FORWARD:						976.00	49.44	115.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						976.00	49.44	115.19	
91	10 Apr 15	76.801	1.40	1.00	0.05	1.40	0.07	0.16	LHS
92	10 Apr 15	76.504	2.10	1.30	0.05	2.73	0.14	0.32	RHS
93	10 Apr 15	76.807	5.10	1.10	0.05	5.61	0.28	0.65	RHS
94	10 Apr 15	76.813	0.70	0.60	0.05	0.42	0.02	0.05	LHS
95	10 Apr 15	76.820	1.30	1.20	0.05	1.56	0.08	0.19	LHS
96	10 Apr 15	76.822	1.00	1.00	0.05	1.00	0.05	0.12	RHS
97	10 Apr 15	79.397	2.10	1.00	0.05	2.10	0.11	0.26	RHS
98	10 Apr 15	80.030	1.20	0.90	0.05	1.08	0.05	0.12	RHS
99	10 Apr 15	80.034	1.80	1.00	0.05	1.80	0.09	0.21	LHS
100	10 Apr 15	80.035	0.90	0.50	0.05	0.45	0.02	0.05	LHS
101	10 Apr 15	80.036	0.60	0.50	0.05	0.30	0.02	0.05	LHS
102	10 Apr 15	80.037	1.20	0.90	0.05	1.08	0.05	0.12	LHS
103	10 Apr 15	80.038	0.90	0.80	0.05	0.72	0.04	0.09	LHS
104	10 Apr 15	80.116	1.30	1.00	0.05	1.30	0.07	0.16	LHS
105	10 Apr 15	80.131	1.10	1.00	0.05	1.10	0.06	0.14	RHS
106	11 Apr 15	80.134	0.70	0.60	0.05	0.42	0.02	0.05	RHS
107	11 Apr 15	84.478	0.60	0.60	0.05	0.36	0.02	0.05	RHS
108	11 Apr 15	84.479	0.60	0.40	0.05	0.24	0.01	0.02	RHS
109	11 Apr 15	84.480	1.00	0.50	0.05	0.50	0.03	0.07	RHS
110	11 Apr 15	84.555	0.80	0.70	0.05	0.56	0.03	0.07	RHS
111	11 Apr 15	84.563	0.80	0.40	0.05	0.32	0.02	0.05	LHS
112	11 Apr 15	84.621	0.60	0.30	0.05	0.18	0.01	0.02	LHS
113	11 Apr 15	84.624	0.70	0.60	0.05	0.42	0.02	0.05	LHS
114	11 Apr 15	84.631	0.80	0.40	0.05	0.32	0.02	0.05	LHS
115	11 Apr 15	84.632	1.10	0.90	0.05	0.99	0.05	0.12	LHS
116	11 Apr 15	84.633	0.60	0.40	0.05	0.24	0.01	0.02	LHS
117	11 Apr 15	84.634	0.80	0.30	0.05	0.24	0.01	0.02	RHS
118	11 Apr 15	84.638	1.20	1.00	0.05	1.20	0.06	0.14	RHS
119	11 Apr 15	84.640	0.50	0.30	0.05	0.15	0.01	0.02	RHS
120	11 Apr 15	84.648	0.60	0.50	0.05	0.30	0.02	0.05	RHS
CARRIED FORWARD:						1,005.09	50.93	118.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,005.09	50.93	118.68	
121	14 Apr 15	75.104	1.10	0.80	0.05	0.88	0.04	0.09	LHS
122	14 Apr 15	75.125	2.10	1.10	0.05	2.31	0.12	0.28	RHS
123	14 Apr 15	75.566	0.80	0.50	0.05	0.40	0.02	0.05	RHS
124	14 Apr 15	75.561	0.90	0.80	0.05	0.72	0.04	0.09	LHS
125	14 Apr 15	75.562	0.60	0.50	0.05	0.30	0.02	0.05	LHS
126	14 Apr 15	75.563	0.70	0.40	0.05	0.28	0.01	0.02	RHS
127	14 Apr 15	75.960	0.60	0.40	0.05	0.24	0.01	0.02	RHS
128	14 Apr 15	76.531	0.90	0.50	0.05	0.45	0.02	0.05	RHS
129	14 Apr 15	76.532	1.10	1.00	0.05	1.10	0.06	0.14	RHS
130	14 Apr 15	76.533	2.10	1.20	0.05	2.52	0.13	0.30	RHS
131	14 Apr 15	76.919	0.80	0.70	0.05	0.56	0.03	0.07	RHS
132	14 Apr 15	76.923	0.50	0.40	0.05	0.20	0.01	0.02	RHS
133	14 Apr 15	77.080	0.80	0.70	0.05	0.56	0.03	0.07	RHS
134	14 Apr 15	78.120	1.40	1.00	0.05	1.40	0.07	0.16	LHS
135	14 Apr 15	85.168	1.00	0.80	0.05	0.80	0.04	0.09	LHS
136	15 Apr 15	85.182	3.00	1.30	0.05	3.90	0.20	0.46	LHS
137	15 Apr 15	85.186	0.40	0.30	0.05	0.12	0.01	0.02	LHS
138	15 Apr 15	85.190	1.00	0.50	0.05	0.50	0.03	0.07	LHS
139	15 Apr 15	86.020	0.60	0.50	0.05	0.30	0.02	0.05	LHS
140	15 Apr 15	85.450	0.60	0.30	0.05	0.18	0.01	0.02	LHS
141	15 Apr 15	85.725	0.70	0.20	0.05	0.14	0.01	0.02	LHS
142	15 Apr 15	87.819	0.70	0.20	0.05	0.14	0.01	0.02	LHS
143	15 Apr 15	87.845	0.80	0.30	0.05	0.24	0.01	0.02	LHS
144	15 Apr 15	87.846	0.90	0.50	0.05	0.45	0.02	0.05	RHS
145	15 Apr 15	88.129	3.50	1.50	0.05	5.25	0.26	0.60	RHS
146	15 Apr 15	88.131	0.60	0.60	0.05	0.36	0.02	0.05	RHS
147	15 Apr 15	88.133	3.50	1.00	0.05	3.50	0.18	0.42	RHS
148	15 Apr 15	88.136	1.20	0.90	0.05	1.08	0.05	0.12	LHS
149	15 Apr 15	88.140	0.70	0.20	0.05	0.14	0.01	0.02	LHS
150	15 Apr 15	88.141	0.50	0.40	0.05	0.20	0.01	0.02	RHS
CARRIED FORWARD:						1,034.31	52.43	122.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,034.31	52.43	122.14	
151	16 Apr 15	136.301	0.50	0.40	0.05	0.20	0.01	0.02	RHS
152	16 Apr 15	136.280	0.50	0.20	0.05	0.10	0.01	0.02	LHS
153	16 Apr 15	133.850	0.80	0.50	0.05	0.40	0.02	0.05	LHS
154	16 Apr 15	133.830	1.10	0.80	0.05	0.88	0.04	0.09	RHS
155	16 Apr 15	133.804	0.80	0.70	0.05	0.56	0.03	0.07	RHS
156	16 Apr 15	133.726	1.50	1.00	0.05	1.50	0.08	0.19	RHS
157	16 Apr 15	133.722	1.00	0.90	0.05	0.90	0.05	0.12	LHS
158	16 Apr 15	133.685	0.80	0.50	0.05	0.40	0.02	0.05	LHS
159	16 Apr 15	133.650	1.00	0.70	0.05	0.70	0.04	0.09	RHS
160	16 Apr 15	133.648	1.20	0.60	0.05	0.72	0.04	0.09	RHS
161	16 Apr 15	133.646	5.60	0.20	0.05	1.12	0.06	0.14	LHS
162	16 Apr 15	133.460	0.80	1.00	0.05	0.80	0.04	0.09	LHS
163	16 Apr 15	133.450	7.10	0.60	0.05	4.26	0.21	0.49	LHS
164	16 Apr 15	132.555	1.00	0.30	0.05	0.30	0.02	0.05	LHS
165	16 Apr 15	132.551	0.80	0.40	0.05	0.32	0.02	0.05	LHS
166	17 Apr 15	132.550	0.60	0.60	0.05	0.36	0.02	0.05	LHS
167	17 Apr 15	132.551	1.30	1.20	0.05	1.56	0.08	0.19	LHS
168	17 Apr 15	132.552	1.10	0.60	0.05	0.66	0.03	0.07	LHS
169	17 Apr 15	132.553	0.70	0.60	0.05	0.42	0.02	0.05	LHS
170	17 Apr 15	132.554	0.80	0.30	0.05	0.24	0.01	0.02	RHS
171	17 Apr 15	132.555	0.80	0.30	0.05	0.24	0.01	0.02	LHS
172	17 Apr 15	132.556	0.90	0.70	0.05	0.63	0.03	0.07	LHS
173	17 Apr 15	132.356	1.00	0.40	0.05	0.40	0.02	0.05	RHS
174	17 Apr 15	132.280	0.80	0.40	0.05	0.32	0.02	0.05	RHS
175	17 Apr 15	132.270	0.70	0.50	0.05	0.35	0.02	0.05	RHS
176	17 Apr 15	132.267	1.30	0.70	0.05	0.91	0.05	0.12	RHS
177	17 Apr 15	132.068	0.70	0.40	0.05	0.28	0.01	0.02	RHS
178	17 Apr 15	132.069	2.20	1.00	0.05	2.20	0.11	0.26	RHS
179	17 Apr 15	132.070	0.90	0.90	0.05	0.81	0.04	0.09	RHS
180	17 Apr 15	132.071	2.10	1.10	0.05	2.31	0.12	0.28	LHS
CARRIED FORWARD:						1,059.16	53.71	125.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,059.16	53.71	125.14	
181	18 Apr 15	80.350	1.30	0.80	0.05	1.04	0.05	0.12	RHS
182	18 Apr 15	75.362	0.80	0.50	0.05	0.40	0.02	0.05	RHS
183	18 Apr 15	80.610	0.70	0.40	0.05	0.28	0.01	0.02	RHS
184	18 Apr 15	80.613	0.30	0.20	0.05	0.06	0.00	0.00	RHS
185	18 Apr 15	80.666	1.20	0.70	0.05	0.84	0.04	0.09	RHS
186	18 Apr 15	80.670	2.60	1.00	0.05	2.60	0.13	0.30	RHS
187	18 Apr 15	80.703	3.00	0.80	0.05	2.40	0.12	0.28	RHS
188	18 Apr 15	81.797	1.30	1.20	0.05	1.56	0.08	0.19	RHS
189	18 Apr 15	83.030	1.00	0.80	0.05	0.80	0.04	0.09	RHS
190	18 Apr 15	83.038	1.10	0.70	0.05	0.77	0.04	0.09	RHS
191	18 Apr 15	83.335	0.90	0.30	0.05	0.27	0.01	0.02	RHS
192	18 Apr 15	84.336	1.90	0.70	0.05	1.33	0.07	0.16	RHS
193	18 Apr 15	84.349	0.50	0.40	0.05	0.20	0.01	0.02	RHS
194	18 Apr 15	84.351	1.70	0.70	0.05	1.19	0.06	0.14	LHS
195	18 Apr 15	84.354	1.00	0.50	0.05	0.50	0.03	0.07	LHS
196	21 Apr 15	84.355	1.00	0.60	1.05	0.60	0.63	1.46	LHS
197	21 Apr 15	91.111	1.70	0.90	2.05	1.53	3.14	7.28	LHS
198	21 Apr 15	91.112	1.00	0.50	3.05	0.50	1.53	3.55	LHS
199	21 Apr 15	91.113	1.00	0.60	4.05	0.60	2.43	5.64	LHS
200	21 Apr 15	91.114	0.70	0.70	5.05	0.49	2.47	5.73	LHS
201	21 Apr 15	91.125	0.70	0.30	6.05	0.21	1.27	2.95	LHS
202	21 Apr 15	91.126	2.20	0.70	7.05	1.54	10.86	25.20	LHS
203	21 Apr 15	91.128	1.90	0.90	8.05	1.71	13.77	31.95	LHS
204	21 Apr 15	91.130	0.50	0.50	9.05	0.25	2.26	5.24	LHS
205	21 Apr 15	91.131	1.90	0.60	10.05	1.14	11.46	26.59	LHS
206	21 Apr 15	91.502	1.00	0.80	11.05	0.80	8.84	20.51	LHS
207	21 Apr 15	91.503	1.50	0.80	12.05	1.20	14.46	33.55	RHS
208	21 Apr 15	91.504	0.70	0.50	13.05	0.35	4.57	10.60	LHS
209	21 Apr 15	91.505	1.10	0.40	14.05	0.44	6.18	14.34	RHS
210	21 Apr 15	91.506	0.80	0.40	15.05	0.32	4.82	11.18	RHS
CARRIED FORWARD:						1,085.08	143.11	332.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,085.08	143.11	332.55	
211	22 Apr 15	137.900	0.70	0.20	0.05	0.14	0.01	0.02	LHS
212	22 Apr 15	137.915	1.60	0.60	0.05	0.96	0.05	0.12	LHS
213	22 Apr 15	137.911	0.40	0.30	0.05	0.12	0.01	0.02	LHS
214	22 Apr 15	137.910	1.00	0.50	0.05	0.50	0.03	0.07	LHS
215	22 Apr 15	137.182	0.60	0.40	0.05	0.24	0.01	0.02	LHS
216	22 Apr 15	137.180	0.90	0.70	0.05	0.63	0.03	0.07	LHS
217	22 Apr 15	137.150	0.70	0.30	0.05	0.21	0.01	0.02	LHS
218	22 Apr 15	136.914	1.00	0.60	0.05	0.60	0.03	0.07	LHS
219	22 Apr 15	136.414	0.50	0.30	0.05	0.15	0.01	0.02	RHS
220	22 Apr 15	136.413	0.70	0.40	0.05	0.28	0.01	0.02	RHS
221	22 Apr 15	136.409	0.80	0.40	0.05	0.32	0.02	0.05	RHS
222	22 Apr 15	136.408	0.80	0.30	0.05	0.24	0.01	0.02	LHS
223	22 Apr 15	136.407	1.40	0.80	0.05	1.12	0.06	0.14	LHS
224	22 Apr 15	136.405	0.60	0.40	0.05	0.24	0.01	0.02	LHS
225	22 Apr 15	136.397	1.10	0.80	0.05	0.88	0.04	0.09	LHS
226	23 Apr 15	135.700	0.80	0.50	0.05	0.40	0.02	0.05	RHS
227	23 Apr 15	135.332	0.50	4.00	0.05	2.00	0.10	0.23	RHS
228	23 Apr 15	135.330	0.60	0.40	0.05	0.24	0.01	0.02	RHS
229	23 Apr 15	135.327	0.60	0.60	0.05	0.36	0.02	0.05	LHS
230	23 Apr 15	134.786	0.60	0.50	0.05	0.30	0.02	0.05	LHS
231	23 Apr 15	134.635	0.70	0.60	0.05	0.42	0.02	0.05	LHS
232	23 Apr 15	134.025	0.50	0.40	0.05	0.20	0.01	0.02	LHS
233	23 Apr 15	134.027	0.70	0.60	0.05	0.42	0.02	0.05	RHS
234	23 Apr 15	134.040	1.30	0.80	0.05	1.04	0.05	0.12	RHS
235	23 Apr 15	133.940	1.50	0.90	0.05	1.35	0.07	0.16	RHS
236	23 Apr 15	133.939	1.10	0.80	0.05	0.88	0.04	0.09	RHS
237	23 Apr 15	133.938	0.50	0.40	0.05	0.20	0.01	0.02	RHS
238	23 Apr 15	133.934	0.80	0.60	0.05	0.48	0.02	0.05	LHS
239	23 Apr 15	133.933	0.60	0.60	0.05	0.36	0.02	0.05	LHS
240	23 Apr 15	133.920	0.90	0.70	0.05	0.63	0.03	0.07	LHS
CARRIED FORWARD:						1,100.99	143.91	334.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,100.99	143.91	334.40	
241	24 Apr 15	131.700	1.50	0.60	0.05	0.90	0.05	0.12	LHS
242	24 Apr 15	131.710	0.70	0.40	0.05	0.28	0.01	0.02	LHS
243	24 Apr 15	131.711	0.60	0.50	0.05	0.30	0.02	0.05	LHS
244	24 Apr 15	131.720	1.10	0.70	0.05	0.77	0.04	0.09	LHS
245	24 Apr 15	131.725	0.80	0.50	0.05	0.40	0.02	0.05	LHS
246	24 Apr 15	131.730	1.90	0.70	0.05	1.33	0.07	0.16	LHS
247	24 Apr 15	131.735	1.90	0.70	0.05	1.33	0.07	0.16	LHS
248	24 Apr 15	131.568	1.30	0.30	0.05	0.39	0.02	0.05	LHS
249	24 Apr 15	131.565	0.80	0.50	0.05	0.40	0.02	0.05	LHS
250	24 Apr 15	131.550	0.60	0.40	0.05	0.24	0.01	0.02	LHS
251	24 Apr 15	130.400	1.30	0.50	0.05	0.65	0.03	0.07	RHS
252	24 Apr 15	130.200	1.10	0.50	0.05	0.55	0.03	0.07	RHS
253	24 Apr 15	130.205	1.90	0.70	0.05	1.33	0.07	0.16	RHS
254	24 Apr 15	130.210	1.90	0.70	0.05	1.33	0.07	0.16	RHS
255	24 Apr 15	130.212	0.90	0.70	0.05	0.63	0.03	0.07	RHS
256									
257									
258									
259									
260									
261									
262									
263									
264									
265									
266									
267									
268									
269									
270									
CARRIED FORWARD:						1,111.82	144.47	335.70	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	106.37	-	106.37	5.32	-	5.32	12.34	-	12.34
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	234.96	-	234.96	11.76	-	11.76	27.25	-	27.25
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,136.59	116.84	1,253.43	56.82	5.84	62.66	131.85	13.55	145.40
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,281.68	97.12	1,378.80	64.08	4.86	68.94	148.68	11.27	159.95
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	198.12	743.80	941.92	9.91	37.19	47.10	22.98	86.28	109.26
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	33.01	-	33.01	1.65	-	1.65	3.83	-	3.83
			TOTAL:	2,990.73	957.76	3,948.49	149.54	47.89	197.43	346.93	111.10	458.03

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2015

[illegible]

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2015

Page 3 of 13

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,136.59	56.82	131.85	
1	02 Apr 15	24.000	0.90	0.70	0.050	0.63	0.03	0.07	LHS
2	02 Apr 15	25.190	1.20	0.80	0.050	0.96	0.05	0.11	RHS
3	02 Apr 15	25.250	0.80	0.60	0.050	0.48	0.02	0.06	RHS
4	02 Apr 15	25.640	1.00	0.80	0.050	0.80	0.04	0.09	RHS
5	02 Apr 15	25.730	1.40	1.20	0.050	1.68	0.08	0.19	RHS
6	02 Apr 15	25.910	1.20	0.80	0.050	0.96	0.05	0.11	RHS
7	02 Apr 15	26.250	1.30	0.60	0.050	0.78	0.04	0.09	RHS
8	02 Apr 15	26.360	1.40	0.80	0.050	1.12	0.06	0.13	LHS
9	02 Apr 15	37.930	1.00	0.80	0.050	0.80	0.04	0.09	LHS
10	02 Apr 15	37.860	1.40	0.70	0.050	0.98	0.05	0.11	LHS
11	02 Apr 15	37.730	2.00	0.90	0.050	1.80	0.09	0.21	LHS
12	02 Apr 15	37.625	4.00	0.70	0.050	2.80	0.14	0.32	LHS
13	02 Apr 15	37.270	0.60	0.40	0.050	0.24	0.01	0.03	RHS
14	02 Apr 15	36.715	0.70	0.50	0.050	0.35	0.02	0.04	LHS
15	02 Apr 15	36.160	1.10	0.80	0.050	0.88	0.04	0.10	RHS
16	02 Apr 15	36.090	0.70	0.50	0.050	0.35	0.02	0.04	RHS
17	02 Apr 15	35.370	0.60	0.40	0.050	0.24	0.01	0.03	LHS
18	02 Apr 15	34.600	5.00	0.80	0.050	4.00	0.20	0.46	LHS
19	02 Apr 15	39.730	1.10	0.90	0.050	0.99	0.05	0.11	LHS
20	02 Apr 15	39.685	0.80	0.60	0.050	0.48	0.02	0.06	LHS
21	02 Apr 15	37.270	1.30	0.80	0.050	1.04	0.05	0.12	LHS
22	07 Apr 15	22.740	1.00	0.70	0.050	0.70	0.04	0.08	RHS
23	07 Apr 15	22.900	0.80	0.60	0.050	0.48	0.02	0.06	RHS
24	07 Apr 15	24.700	1.20	0.70	0.050	0.84	0.04	0.10	LHS
25	07 Apr 15	24.800	0.90	0.60	0.050	0.54	0.03	0.06	LHS
26	07 Apr 15	24.900	0.90	0.80	0.050	0.72	0.04	0.08	RHS
27	07 Apr 15	35.230	1.00	0.70	0.050	0.70	0.04	0.08	LHS
28	07 Apr 15	35.150	0.80	0.60	0.050	0.48	0.02	0.06	RHS
29	07 Apr 15	30.220	11.40	1.50	0.050	17.10	0.86	1.98	RHS
30	07 Apr 15	39.810	1.20	1.00	0.050	1.20	0.06	0.14	RHS
CARRIED FORWARD:						1,181.71	59.08	137.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,181.71	59.08	137.08	
31	07 Apr 15	25.840	1.10	0.80	0.050	0.88	0.04	0.10	RHS
32	07 Apr 15	25.730	0.90	0.70	0.050	0.63	0.03	0.07	RHS
33	02 Apr 15	48.250	3.60	1.50	0.050	5.40	0.27	0.63	RHS
34	02 Apr 15	48.309	2.60	0.80	0.050	2.08	0.10	0.24	LHS
35	02 Apr 15	48.318	1.90	1.10	0.050	2.09	0.10	0.24	RHS
36	02 Apr 15	48.521	4.60	2.30	0.050	10.58	0.53	1.23	RHS
37	08 Apr 15	64.780	2.50	1.10	0.050	2.75	0.14	0.32	RHS
38	08 Apr 15	64.820	3.20	0.40	0.050	1.28	0.06	0.15	RHS
39	08 Apr 15	64.925	1.90	1.50	0.050	2.85	0.14	0.33	RHS
40	08 Apr 15	69.112	0.90	0.80	0.050	0.72	0.04	0.08	LHS
41	08 Apr 15	69.185	2.50	1.00	0.050	2.50	0.13	0.29	LHS
42	08 Apr 15	69.340	3.20	1.10	0.050	3.52	0.18	0.41	RHS
43	08 Apr 15	69.405	2.30	0.80	0.050	1.84	0.09	0.21	RHS
44	23 Apr 15	70.250	2.30	1.00	0.050	2.30	0.12	0.27	RHS
45	23 Apr 15	70.267	1.80	0.80	0.050	1.44	0.07	0.17	LHS
46	23 Apr 15	70.301	1.20	0.80	0.050	0.96	0.05	0.11	LHS
47	23 Apr 15	70.322	2.50	1.00	0.050	2.50	0.13	0.29	LHS
48	23 Apr 15	70.335	3.60	1.00	0.050	3.60	0.18	0.42	RHS
49	23 Apr 15	70.381	2.10	0.60	0.050	1.26	0.06	0.15	RHS
50	23 Apr 15	70.405	3.20	2.50	0.050	8.00	0.40	0.93	RHS
51	23 Apr 15	70.416	2.90	1.60	0.050	4.64	0.23	0.54	LHS
52	23 Apr 15	70.435	2.50	1.30	0.050	3.25	0.16	0.38	LHS
53	23 Apr 15	70.451	3.50	1.90	0.050	6.65	0.33	0.77	LHS
TOTAL:						1,253.43	62.66	145.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,281.68	64.08	148.68	
1	02 Apr 15	2.518	0.40	0.40	0.050	0.16	0.01	0.02	RHS
2	02 Apr 15	2.520	0.40	0.40	0.050	0.16	0.01	0.02	RHS
3	02 Apr 15	2.524	0.60	0.40	0.050	0.24	0.01	0.03	RHS
4	02 Apr 15	2.526	0.60	0.40	0.050	0.24	0.01	0.03	RHS
5	02 Apr 15	2.528	0.60	0.40	0.050	0.24	0.01	0.03	RHS
6	02 Apr 15	2.532	0.80	0.40	0.050	0.32	0.02	0.04	RHS
7	02 Apr 15	2.534	0.80	0.40	0.050	0.32	0.02	0.04	RHS
8	02 Apr 15	2.536	0.80	0.40	0.050	0.32	0.02	0.04	RHS
9	02 Apr 15	2.538	0.80	0.40	0.050	0.32	0.02	0.04	RHS
10	02 Apr 15	25.430	0.40	0.40	0.050	0.16	0.01	0.02	LHS
11	02 Apr 15	25.432	0.40	0.40	0.050	0.16	0.01	0.02	LHS
12	02 Apr 15	25.438	0.40	0.40	0.050	0.16	0.01	0.02	RHS
13	02 Apr 15	25.440	0.40	0.40	0.050	0.16	0.01	0.02	RHS
14	02 Apr 15	25.572	0.60	0.40	0.050	0.24	0.01	0.03	LHS
15	02 Apr 15	25.574	0.60	0.40	0.050	0.24	0.01	0.03	LHS
16	02 Apr 15	25.576	0.60	0.40	0.050	0.24	0.01	0.03	LHS
17	02 Apr 15	25.582	0.60	0.40	0.050	0.24	0.01	0.03	LHS
18	02 Apr 15	25.584	0.60	0.40	0.050	0.24	0.01	0.03	LHS
19	02 Apr 15	25.586	0.60	0.40	0.050	0.24	0.01	0.03	LHS
20	02 Apr 15	25.616	0.60	0.40	0.050	0.24	0.01	0.03	LHS
21	02 Apr 15	25.618	0.60	0.40	0.050	0.24	0.01	0.03	LHS
22	02 Apr 15	25.620	0.60	0.40	0.050	0.24	0.01	0.03	LHS
23	02 Apr 15	25.654	0.60	0.40	0.050	0.24	0.01	0.03	LHS
24	02 Apr 15	25.656	0.60	0.40	0.050	0.24	0.01	0.03	LHS
25	02 Apr 15	25.658	0.60	0.40	0.050	0.24	0.01	0.03	LHS
26	02 Apr 15	25.664	0.40	0.40	0.050	0.16	0.01	0.02	LHS
27	02 Apr 15	25.666	0.40	0.40	0.050	0.16	0.01	0.02	LHS
28	02 Apr 15	25.710	0.40	0.40	0.050	0.16	0.01	0.02	LHS
29	02 Apr 15	25.712	0.40	0.40	0.050	0.16	0.01	0.02	LHS
30	02 Apr 15	25.732	1.00	0.40	0.050	0.40	0.02	0.05	LHS
CARRIED FORWARD:						1,288.56	64.42	149.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,288.56	64.42	149.48	
31	02 Apr 15	25.734	1.00	0.40	0.050	0.40	0.02	0.05	LHS
32	02 Apr 15	25.736	1.00	0.40	0.050	0.40	0.02	0.05	LHS
33	02 Apr 15	25.738	1.00	0.40	0.050	0.40	0.02	0.05	LHS
34	02 Apr 15	25.740	1.00	0.40	0.050	0.40	0.02	0.05	LHS
35	02 Apr 15	25.956	0.60	0.40	0.050	0.24	0.01	0.03	LHS
36	02 Apr 15	25.958	0.60	0.40	0.050	0.24	0.01	0.03	LHS
37	02 Apr 15	25.960	0.60	0.40	0.050	0.24	0.01	0.03	LHS
38	02 Apr 15	26.110	0.60	0.40	0.050	0.24	0.01	0.03	LHS
39	02 Apr 15	26.112	0.60	0.40	0.050	0.24	0.01	0.03	LHS
40	02 Apr 15	26.114	0.60	0.40	0.050	0.24	0.01	0.03	LHS
41	02 Apr 15	26.124	0.40	0.40	0.050	0.16	0.01	0.02	LHS
42	02 Apr 15	26.126	0.40	0.40	0.050	0.16	0.01	0.02	LHS
43	17 Apr 15	31.346	0.40	0.40	0.050	0.16	0.01	0.02	RHS
44	17 Apr 15	31.348	0.40	0.40	0.050	0.16	0.01	0.02	RHS
45	17 Apr 15	32.316	0.40	0.40	0.050	0.16	0.01	0.02	RHS
46	17 Apr 15	32.318	0.40	0.40	0.050	0.16	0.01	0.02	RHS
47	17 Apr 15	32.374	0.40	0.40	0.050	0.16	0.01	0.02	RHS
48	17 Apr 15	32.376	0.40	0.40	0.050	0.16	0.01	0.02	RHS
49	17 Apr 15	32.428	0.60	0.40	0.050	0.24	0.01	0.03	LHS
50	17 Apr 15	32.430	0.60	0.40	0.050	0.24	0.01	0.03	LHS
51	17 Apr 15	32.432	0.60	0.40	0.050	0.24	0.01	0.03	LHS
52	17 Apr 15	33.446	0.60	0.40	0.050	0.24	0.01	0.03	RHS
53	17 Apr 15	33.448	0.60	0.40	0.050	0.24	0.01	0.03	RHS
54	17 Apr 15	33.450	0.60	0.40	0.050	0.24	0.01	0.03	RHS
55	17 Apr 15	33.456	0.40	0.40	0.050	0.16	0.01	0.02	LHS
56	17 Apr 15	33.458	0.40	0.40	0.050	0.16	0.01	0.02	LHS
57	17 Apr 15	35.074	0.60	0.40	0.050	0.24	0.01	0.03	RHS
58	17 Apr 15	35.076	0.60	0.40	0.050	0.24	0.01	0.03	RHS
59	17 Apr 15	35.078	0.60	0.40	0.050	0.24	0.01	0.03	RHS
60	17 Apr 15	38.336	6.00	1.80	0.050	10.80	0.54	1.25	LHS
CARRIED FORWARD:						1,306.16	65.30	151.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,306.16	65.30	151.52	
61	17 Apr 15	38.338	6.00	1.80	0.050	10.80	0.54	1.25	LHS
62	17 Apr 15	38.340	6.00	1.80	0.050	10.80	0.54	1.25	LHS
63	17 Apr 15	38.342	6.00	1.80	0.050	10.80	0.54	1.25	LHS
64	17 Apr 15	38.344	6.00	1.80	0.050	10.80	0.54	1.25	LHS
65	17 Apr 15	38.346	6.00	1.80	0.050	10.80	0.54	1.25	LHS
66	17 Apr 15	38.348	6.00	1.80	0.050	10.80	0.54	1.25	LHS
67	17 Apr 15	38.474	0.60	0.40	0.050	0.24	0.01	0.03	LHS
68	17 Apr 15	38.476	0.60	0.40	0.050	0.24	0.01	0.03	LHS
69	17 Apr 15	38.478	0.60	0.40	0.050	0.24	0.01	0.03	LHS
70	18 Apr 15	37.064	0.60	0.40	0.050	0.24	0.01	0.03	LHS
71	18 Apr 15	37.066	0.60	0.40	0.050	0.24	0.01	0.03	LHS
72	18 Apr 15	37.068	0.60	0.40	0.050	0.24	0.01	0.03	LHS
73	18 Apr 15	37.108	0.60	0.40	0.050	0.24	0.01	0.03	LHS
74	18 Apr 15	37.110	0.60	0.40	0.050	0.24	0.01	0.03	LHS
75	18 Apr 15	37.112	0.60	0.40	0.050	0.24	0.01	0.03	LHS
76	18 Apr 15	38.178	0.40	0.40	0.050	0.16	0.01	0.02	RHS
77	18 Apr 15	38.180	0.40	0.40	0.050	0.16	0.01	0.02	RHS
78	18 Apr 15	38.470	0.60	0.40	0.050	0.24	0.01	0.03	LHS
79	18 Apr 15	38.472	0.60	0.40	0.050	0.24	0.01	0.03	LHS
80	18 Apr 15	38.474	0.60	0.40	0.050	0.24	0.01	0.03	LHS
81	18 Apr 15	38.488	0.80	0.40	0.050	0.32	0.02	0.04	LHS
82	18 Apr 15	38.490	0.80	0.40	0.050	0.32	0.02	0.04	LHS
83	18 Apr 15	38.492	0.80	0.40	0.050	0.32	0.02	0.04	LHS
84	18 Apr 15	38.494	0.80	0.40	0.050	0.32	0.02	0.04	LHS
85	18 Apr 15	38.574	0.40	0.40	0.050	0.16	0.01	0.02	LHS
86	18 Apr 15	38.576	0.40	0.40	0.050	0.16	0.01	0.02	LHS
87	18 Apr 15	38.582	0.40	0.40	0.050	0.16	0.01	0.02	RHS
88	18 Apr 15	38.584	0.40	0.40	0.050	0.16	0.01	0.02	RHS
89	18 Apr 15	40.806	0.60	0.40	0.050	0.24	0.01	0.03	LHS
90	18 Apr 15	40.808	0.60	0.40	0.050	0.24	0.01	0.03	LHS
CARRIED FORWARD:						1,376.56	68.82	159.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,376.56	68.82	159.69	
91	18 Apr 15	40.810	0.60	0.40	0.050	0.24	0.01	0.03	LHS
92	18 Apr 15	43.976	1.00	0.40	0.050	0.40	0.02	0.05	LHS
93	18 Apr 15	43.978	1.00	0.40	0.050	0.40	0.02	0.05	RHS
94	18 Apr 15	43.980	1.00	0.40	0.050	0.40	0.02	0.05	RHS
95	18 Apr 15	43.982	1.00	0.40	0.050	0.40	0.02	0.05	RHS
96	18 Apr 15	43.984	1.00	0.40	0.050	0.40	0.02	0.05	RHS
TOTAL:						1,378.80	68.94	159.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						198.12	9.91	22.98	
1	04 Apr 15	1.234	2.60	2.40	0.050	6.24	0.31	0.72	LHS
2	04 Apr 15	1.236	2.60	2.40	0.050	6.24	0.31	0.72	LHS
3	04 Apr 15	1.238	2.60	2.40	0.050	6.24	0.31	0.72	LHS
4	04 Apr 15	1.240	2.60	2.40	0.050	6.24	0.31	0.72	LHS
5	04 Apr 15	1.242	2.60	2.40	0.050	6.24	0.31	0.72	LHS
6	04 Apr 15	1.244	2.60	2.40	0.050	6.24	0.31	0.72	LHS
7	04 Apr 15	1.246	3.20	1.40	0.050	4.48	0.22	0.52	LHS
8	04 Apr 15	1.248	3.20	1.40	0.050	4.48	0.22	0.52	LHS
9	04 Apr 15	1.250	3.20	1.40	0.050	4.48	0.22	0.52	LHS
10	04 Apr 15	1.252	3.20	1.40	0.050	4.48	0.22	0.52	LHS
11	04 Apr 15	1.254	2.80	1.70	0.050	4.76	0.24	0.55	LHS
12	04 Apr 15	1.256	2.80	1.70	0.050	4.76	0.24	0.55	LHS
13	14 Apr 15	1.208	3.20	3.00	0.050	9.60	0.48	1.11	LHS
14	14 Apr 15	1.210	3.20	3.00	0.050	9.60	0.48	1.11	LHS
15	14 Apr 15	1.212	3.20	3.00	0.050	9.60	0.48	1.11	LHS
16	14 Apr 15	1.214	3.20	3.00	0.050	9.60	0.48	1.11	LHS
17	14 Apr 15	1.218	3.20	1.60	0.050	5.12	0.26	0.59	LHS
18	14 Apr 15	1.220	3.20	1.60	0.050	5.12	0.26	0.59	LHS
19	14 Apr 15	1.222	3.20	1.60	0.050	5.12	0.26	0.59	LHS
20	14 Apr 15	1.224	3.20	1.60	0.050	5.12	0.26	0.59	LHS
21	14 Apr 15	1.238	2.60	0.80	0.050	2.08	0.10	0.24	LHS
22	14 Apr 15	1.240	2.60	0.80	0.050	2.08	0.10	0.24	LHS
23	14 Apr 15	1.242	2.60	0.80	0.050	2.08	0.10	0.24	LHS
24	14 Apr 15	1.244	2.60	0.80	0.050	2.08	0.10	0.24	LHS
25	14 Apr 15	1.246	2.60	0.80	0.050	2.08	0.10	0.24	LHS
26	14 Apr 15	1.248	2.60	0.80	0.050	2.08	0.10	0.24	LHS
27	14 Apr 15	1.252	3.00	1.60	0.050	4.80	0.24	0.56	LHS
28	14 Apr 15	1.254	3.00	1.60	0.050	4.80	0.24	0.56	LHS
29	14 Apr 15	1.256	3.00	1.60	0.050	4.80	0.24	0.56	LHS
30	14 Apr 15	1.286	3.00	3.80	0.050	11.40	0.57	1.32	LHS
CARRIED FORWARD:						360.16	18.01	41.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						360.16	18.01	41.78	
31	14 Apr 15	1.288	4.00	3.80	0.050	15.20	0.76	1.76	LHS
32	14 Apr 15	1.290	4.00	3.80	0.050	15.20	0.76	1.76	LHS
33	14 Apr 15	1.292	4.00	3.80	0.050	15.20	0.76	1.76	LHS
34	16 Apr 15	1.124	6.80	1.20	0.050	8.16	0.41	0.95	RHS
35	16 Apr 15	1.126	6.80	1.20	0.050	8.16	0.41	0.95	RHS
36	16 Apr 15	1.128	6.80	1.20	0.050	8.16	0.41	0.95	RHS
37	16 Apr 15	1.130	6.80	1.20	0.050	8.16	0.41	0.95	RHS
38	16 Apr 15	1.132	6.80	1.20	0.050	8.16	0.41	0.95	RHS
39	16 Apr 15	1.134	6.80	1.20	0.050	8.16	0.41	0.95	RHS
40	16 Apr 15	1.210	3.80	2.20	0.050	8.36	0.42	0.97	RHS
41	16 Apr 15	1.212	3.80	2.20	0.050	8.36	0.42	0.97	RHS
42	16 Apr 15	1.214	3.80	2.20	0.050	8.36	0.42	0.97	RHS
43	16 Apr 15	1.216	3.80	2.20	0.050	8.36	0.42	0.97	RHS
44	16 Apr 15	1.250	4.00	3.60	0.050	14.40	0.72	1.67	RHS
45	16 Apr 15	1.252	4.00	3.60	0.050	14.40	0.72	1.67	RHS
46	16 Apr 15	1.254	4.00	3.60	0.050	14.40	0.72	1.67	RHS
47	16 Apr 15	1.256	4.00	3.60	0.050	14.40	0.72	1.67	RHS
48	16 Apr 15	1.258	4.00	3.60	0.050	14.40	0.72	1.67	RHS
49	19 Apr 15	2.156	4.00	3.80	0.050	15.20	0.76	1.76	RHS
50	19 Apr 15	2.158	4.00	3.80	0.050	15.20	0.76	1.76	RHS
51	19 Apr 15	2.160	4.00	3.80	0.050	15.20	0.76	1.76	RHS
52	19 Apr 15	2.162	4.00	3.80	0.050	15.20	0.76	1.76	RHS
53	19 Apr 15	2.164	4.00	3.80	0.050	15.20	0.76	1.76	RHS
54	20 Apr 15	1.216	3.20	1.80	0.050	5.76	0.29	0.67	RHS
55	20 Apr 15	1.218	3.20	1.80	0.050	5.76	0.29	0.67	RHS
56	20 Apr 15	1.220	3.20	1.80	0.050	5.76	0.29	0.67	RHS
57	20 Apr 15	1.232	5.00	3.20	0.050	16.00	0.80	1.86	RHS
58	20 Apr 15	1.234	5.00	3.20	0.050	16.00	0.80	1.86	RHS
59	20 Apr 15	1.236	5.00	3.20	0.050	16.00	0.80	1.86	RHS
60	20 Apr 15	1.238	5.00	3.20	0.050	16.00	0.80	1.86	RHS
CARRIED FORWARD:						717.44	35.88	83.22	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						717.44	35.88	83.22	
61	20 Apr 15	1.240	5.00	3.20	0.050	16.00	0.80	1.86	RHS
62	21 Apr 15	1.128	6.00	3.40	0.050	20.40	1.02	2.37	RHS
63	21 Apr 15	1.130	6.00	3.40	0.050	20.40	1.02	2.37	RHS
64	21 Apr 15	1.132	6.00	3.40	0.050	20.40	1.02	2.37	RHS
65	21 Apr 15	1.134	6.00	3.40	0.050	20.40	1.02	2.37	RHS
66	21 Apr 15	1.136	6.00	3.40	0.050	20.40	1.02	2.37	RHS
67	21 Apr 15	1.138	6.00	3.40	0.050	20.40	1.02	2.37	RHS
68	21 Apr 15	1.222	4.00	3.00	0.050	12.00	0.60	1.39	RHS
69	21 Apr 15	1.224	4.00	3.00	0.050	12.00	0.60	1.39	RHS
70	21 Apr 15	1.226	4.00	3.00	0.050	12.00	0.60	1.39	RHS
71	21 Apr 15	1.228	4.00	3.00	0.050	12.00	0.60	1.39	RHS
72	21 Apr 15	1.242	3.40	2.80	0.050	9.52	0.48	1.10	RHS
73	21 Apr 15	1.244	3.40	2.80	0.050	9.52	0.48	1.10	RHS
74	21 Apr 15	1.246	3.40	2.80	0.050	9.52	0.48	1.10	RHS
75	21 Apr 15	1.248	3.40	2.80	0.050	9.52	0.48	1.10	RHS
TOTAL:						941.92	47.10	109.26	

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA
MONTH:	APRIL 2015

Page 13 of 13

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	246.39	79.62	326.01	12.41	3.23	15.64	28.83	7.49	36.32
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	358.00	114.29	472.29	21.28	5.14	26.42	49.39	11.92	61.31
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	132.30	60.19	192.49	6.98	2.91	9.89	16.20	6.79	22.99
			TOTAL:	736.69	254.10	990.79	40.67	11.28	51.95	94.42	26.20	120.62

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						246.39	12.41	28.83	
1	03 Apr 15	82.365	2.50	1.00	0.050	2.50	0.13	0.30	RHS
2	03 Apr 15	82.360	4.50	1.00	0.050	4.50	0.23	0.53	RHS
3	03 Apr 15	82.353	4.80	0.90	0.050	4.32	0.22	0.51	RHS
4	03 Apr 15	82.346	6.00	0.90	0.050	5.40	0.27	0.63	RHS
5	03 Apr 15	82.337	8.30	1.00	0.050	8.30	0.42	0.97	RHS
6	03 Apr 15	82.322	1.00	0.90	0.050	0.90	0.05	0.12	RHS
7	03 Apr 15	82.317	1.00	1.00	0.050	1.00	0.05	0.12	LHS
8	03 Apr 15	82.306	5.00	1.00	0.050	5.00	0.25	0.58	LHS
9	03 Apr 15	82.280	4.00	0.80	0.050	3.20	0.16	0.37	RHS
10	03 Apr 15	76.950	5.50	1.00	0.025	5.50	0.14	0.32	LHS
11	04 Apr 15	58.875	4.30	2.00	0.025	8.60	0.22	0.51	LHS
12	04 Apr 15	58.850	5.50	1.00	0.050	5.50	0.28	0.65	LHS
13	04 Apr 15	58.845	4.90	2.00	0.025	9.80	0.25	0.58	LHS
14	04 Apr 15	58.809	5.10	1.50	0.025	7.65	0.19	0.44	LHS
15	04 Apr 15	58.795	2.20	1.00	0.050	2.20	0.11	0.26	RHS
16	04 Apr 15	58.785	3.50	1.50	0.050	5.25	0.26	0.60	LHS
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						326.01	15.64	36.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						358.00	21.28	49.39	
1	14 Apr 15	125.392	3.20	1.60	0.050	5.12	0.26	0.60	RHS
2	14 Apr 15	125.383	5.60	1.20	0.050	6.72	0.34	0.79	RHS
3	14 Apr 15	125.355	2.50	1.50	0.050	3.75	0.19	0.44	LHS
4	14 Apr 15	125.342	1.00	0.60	0.050	0.60	0.03	0.07	LHS
5	14 Apr 15	125.330	8.50	1.00	0.050	8.50	0.43	1.00	LHS
6	14 Apr 15	125.325	1.70	1.00	0.050	1.70	0.09	0.21	RHS
7	14 Apr 15	125.315	2.50	1.20	0.050	3.00	0.15	0.35	LHS
8	14 Apr 15	125.300	2.50	1.00	0.050	2.50	0.13	0.30	LHS
9	15 Apr 15	125.360	6.50	1.00	0.050	6.50	0.33	0.77	LHS
10	15 Apr 15	135.507	3.70	1.00	0.050	3.70	0.19	0.44	LHS
11	15 Apr 15	135.519	6.50	0.80	0.080	5.20	0.42	0.97	LHS
12	15 Apr 15	135.525	2.30	1.00	0.050	2.30	0.12	0.28	LHS
13	15 Apr 15	135.533	2.00	1.00	0.050	2.00	0.10	0.23	LHS
14	15 Apr 15	135.533	5.00	1.90	0.025	9.50	0.24	0.56	RHS
15	15 Apr 15	135.537	3.00	1.90	0.050	5.70	0.29	0.67	RHS
16	15 Apr 15	135.538	4.10	2.00	0.025	8.20	0.21	0.49	RHS
17	15 Apr 15	134.127	3.30	2.40	0.050	7.92	0.40	0.93	RHS
18	15 Apr 15	134.127	2.50	1.50	0.050	3.75	0.19	0.44	LHS
19	15 Apr 15	134.130	2.20	3.50	0.050	7.70	0.39	0.90	RHS
20	15 Apr 15	134.130	2.70	2.00	0.005	5.40	0.03	0.07	LHS
21	21 Apr 15	119.788	1.30	2.40	0.075	3.12	0.23	0.53	LHS
22	21 Apr 15	116.312	3.20	2.30	0.025	7.36	0.18	0.42	RHS
23	21 Apr 15	121.362	8.10	0.50	0.050	4.05	0.20	0.46	LHS
24									
25									
26									
27									
28									
29									
30									
TOTAL						472.29	26.42	61.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						132.30	6.98	16.20	
1	17 Apr 15	140.080	2.50	1.00	0.050	2.50	0.13	0.30	LHS
2	17 Apr 15	140.103	1.00	1.00	0.050	1.00	0.05	0.12	LHS
3	17 Apr 15	140.110	3.00	1.50	0.050	4.50	0.23	0.53	LHS
4	17 Apr 15	140.135	3.70	1.20	0.050	4.44	0.22	0.51	LHS
5	17 Apr 15	140.407	2.50	1.00	0.050	2.50	0.13	0.30	LHS
6	17 Apr 15	141.880	2.00	1.50	0.050	3.00	0.15	0.35	LHS
7	17 Apr 15	143.750	1.00	1.00	0.050	1.00	0.05	0.12	LHS
8	17 Apr 15	143.750	4.30	1.20	0.050	5.16	0.26	0.60	RHS
9	17 Apr 15	143.755	7.60	0.70	0.050	5.32	0.27	0.63	RHS
10	17 Apr 15	143.762	3.30	1.50	0.025	4.95	0.12	0.28	LHS
11	17 Apr 15	147.615	1.00	1.00	0.050	1.00	0.05	0.12	LHS
12	17 Apr 15	150.321	1.00	1.00	0.050	1.00	0.05	0.12	RHS
13	17 Apr 15	150.325	1.00	1.00	0.050	1.00	0.05	0.12	RHS
14	17 Apr 15	150.336	2.00	1.10	0.050	2.20	0.11	0.26	RHS
15	17 Apr 15	150.625	1.00	1.00	0.050	1.00	0.05	0.12	RHS
16	18 Apr 15	143.130	3.30	1.50	0.050	4.95	0.25	0.58	RHS
17	18 Apr 15	143.144	4.40	0.90	0.050	3.96	0.20	0.46	RHS
18	18 Apr 15	149.009	1.00	1.00	0.050	1.00	0.05	0.12	RHS
19	18 Apr 15	149.030	1.00	1.00	0.050	1.00	0.05	0.12	RHS
20	18 Apr 15	149.055	2.00	1.00	0.050	2.00	0.10	0.23	LHS
21	18 Apr 15	149.075	1.50	1.00	0.050	1.50	0.08	0.19	RHS
22	18 Apr 15	149.090	0.90	0.70	0.050	0.63	0.03	0.07	RHS
23	18 Apr 15	149.098	0.70	0.50	0.050	0.35	0.02	0.05	LHS
24	21 Apr 15	143.537	1.20	0.90	0.050	1.08	0.05	0.12	RHS
25	21 Apr 15	152.181	0.90	0.80	0.050	0.72	0.04	0.09	RHS
26	21 Apr 15	152.282	0.80	0.60	0.050	0.48	0.02	0.05	RHS
27	21 Apr 15	153.371	0.90	0.60	0.050	0.54	0.03	0.07	LHS
28	21 Apr 15	153.409	1.00	0.60	0.050	0.60	0.03	0.07	RHS
29	21 Apr 15	153.412	0.90	0.90	0.050	0.81	0.04	0.09	RHS
30									
TOTAL						192.49	9.89	22.99	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	188.940	139.291	328.231	9.504	6.988	16.492	22.078	16.247	38.325
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	134.570	101.200	235.770	6.764	5.085	11.849	15.715	11.817	27.532
3	Beaufort	502	Jalan Beaufort - Menumbok	61.050	133.220	194.270	3.067	6.686	9.753	7.124	15.522	22.646
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	199.380	77.140	276.520	10.567	6.431	16.998	24.538	14.933	39.471
			TOTAL:	583.940	450.851	1034.791	29.902	25.190	55.092	69.455	58.519	127.974

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	188.940	9.504	22.078	
1	03 Apr 15	72.750	0.60	0.80	0.050	0.480	0.024	0.056	RHS
2	03 Apr 15	72.789	0.90	0.80	0.050	0.720	0.036	0.084	RHS
3	03 Apr 15	72.850	0.90	0.70	0.050	0.630	0.032	0.074	RHS
4	03 Apr 15	72.855	0.80	0.90	0.050	0.720	0.036	0.084	RHS
5	03 Apr 15	72.857	0.80	0.70	0.050	0.560	0.028	0.065	LHS
6	03 Apr 15	72.890	0.60	0.80	0.050	0.480	0.024	0.056	LHS
7	03 Apr 15	72.893	0.80	0.70	0.050	0.560	0.028	0.065	LHS
8	03 Apr 15	72.925	0.80	0.80	0.050	0.640	0.032	0.074	LHS
9	03 Apr 15	72.927	0.60	0.70	0.050	0.420	0.021	0.049	RHS
10	03 Apr 15	72.930	0.80	0.80	0.050	0.640	0.032	0.074	LHS
11	03 Apr 15	72.945	0.90	0.70	0.050	0.630	0.032	0.074	LHS
12	03 Apr 15	73.025	0.90	0.80	0.050	0.720	0.036	0.084	LHS
13	03 Apr 15	73.057	0.80	0.70	0.050	0.560	0.028	0.065	LHS
14	03 Apr 15	73.059	0.90	0.70	0.050	0.630	0.032	0.074	LHS
15	03 Apr 15	73.149	0.80	0.90	0.050	0.720	0.036	0.084	LHS
16	03 Apr 15	73.150	0.90	0.80	0.050	0.720	0.036	0.084	LHS
17	03 Apr 15	73.175	0.80	0.90	0.050	0.720	0.036	0.084	LHS
18	03 Apr 15	73.257	0.80	0.80	0.050	0.640	0.032	0.074	LHS
19	03 Apr 15	73.258	0.80	0.70	0.050	0.560	0.028	0.065	LHS
20	03 Apr 15	73.450	0.90	0.80	0.050	0.720	0.036	0.084	RHS
21	03 Apr 15	73.453	0.80	0.80	0.050	0.640	0.032	0.074	RHS
22	03 Apr 15	73.455	0.90	0.50	0.050	0.450	0.023	0.053	RHS
23	03 Apr 15	73.945	0.90	0.70	0.050	0.630	0.032	0.074	LHS
24	03 Apr 15	74.925	0.70	0.80	0.050	0.560	0.028	0.065	LHS
25	03 Apr 15	75.710	0.80	0.90	0.050	0.720	0.036	0.084	LHS
26	03 Apr 15	79.150	0.90	0.80	0.050	0.720	0.036	0.084	LHS
27	03 Apr 15	79.159	0.80	0.70	0.050	0.560	0.028	0.065	LHS
28	03 Apr 15	80.330	0.80	0.80	0.050	0.640	0.032	0.074	LHS
29	03 Apr 15	80.390	0.90	0.60	0.050	0.540	0.027	0.063	LHS
30	03 Apr 15	80.425	0.70	0.80	0.050	0.560	0.028	0.065	LHS
CARRIED FORWARD:						207.430	10.431	24.232	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	207.430	10.431	24.232	
31	07 Apr 15	80.450	0.90	0.80	0.050	0.720	0.036	0.084	LHS
32	07 Apr 15	80.850	0.90	0.80	0.050	0.720	0.036	0.084	LHS
33	07 Apr 15	80.857	0.80	0.70	0.050	0.560	0.028	0.065	LHS
34	07 Apr 15	80.860	0.90	0.80	0.050	0.720	0.036	0.084	LHS
35	07 Apr 15	81.227	0.90	0.80	0.050	0.720	0.036	0.084	LHS
36	07 Apr 15	81.232	0.90	0.80	0.050	0.720	0.036	0.084	LHS
37	07 Apr 15	81.270	0.90	0.60	0.050	0.540	0.027	0.063	LHS
38	07 Apr 15	81.290	0.80	0.70	0.050	0.560	0.028	0.065	LHS
39	07 Apr 15	81.305	0.90	0.50	0.050	0.450	0.023	0.053	LHS
40	07 Apr 15	81.545	0.60	0.80	0.050	0.480	0.024	0.056	LHS
41	07 Apr 15	81.930	0.90	0.50	0.050	0.450	0.023	0.053	LHS
42	07 Apr 15	81.931	0.80	0.50	0.050	0.400	0.020	0.046	LHS
43	07 Apr 15	81.933	0.50	0.50	0.050	0.250	0.013	0.030	LHS
44	07 Apr 15	81.934	0.90	0.70	0.050	0.630	0.032	0.074	RHS
45	07 Apr 15	81.936	0.90	0.80	0.050	0.720	0.036	0.084	RHS
46	07 Apr 15	81.940	0.90	0.70	0.050	0.630	0.032	0.074	LHS
47	07 Apr 15	82.010	0.50	0.60	0.050	0.300	0.015	0.035	LHS
48	07 Apr 15	82.011	0.50	0.70	0.050	0.350	0.018	0.042	LHS
49	07 Apr 15	82.170	0.50	0.60	0.050	0.300	0.015	0.035	LHS
50	07 Apr 15	83.390	0.60	0.70	0.050	0.420	0.021	0.049	LHS
51	07 Apr 15	83.490	0.80	0.90	0.050	0.720	0.036	0.084	LHS
52	07 Apr 15	89.980	0.60	0.80	0.050	0.480	0.024	0.056	LHS
53	07 Apr 15	89.980	0.60	0.70	0.050	0.421	0.021	0.049	LHS
54	07 Apr 15	89.982	0.70	0.90	0.050	0.630	0.032	0.074	LHS
55	07 Apr 15	89.982	0.80	0.90	0.050	0.720	0.036	0.084	LHS
56	07 Apr 15	89.985	0.80	0.90	0.050	0.720	0.036	0.084	RHS
57	07 Apr 15	89.985	0.80	0.90	0.050	0.720	0.036	0.084	RHS
58	07 Apr 15	90.278	0.80	0.60	0.050	0.480	0.024	0.056	RHS
59	07 Apr 15	90.279	0.80	0.60	0.050	0.480	0.024	0.056	LHS
60	07 Apr 15	90.280	0.90	0.90	0.050	0.810	0.041	0.095	LHS
CARRIED FORWARD:						224.251	11.276	26.198	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	224.251	11.276	26.198	
61	13 Apr 15	90.280	0.70	0.50	0.050	0.350	0.018	0.042	LHS
62	13 Apr 15	90.290	0.50	0.60	0.050	0.300	0.015	0.035	LHS
63	13 Apr 15	90.293	0.70	0.80	0.050	0.560	0.028	0.065	LHS
64	13 Apr 15	90.295	0.60	0.40	0.050	0.240	0.012	0.028	RHS
65	13 Apr 15	90.297	0.80	0.90	0.050	0.720	0.036	0.084	RHS
66	13 Apr 15	90.350	0.40	0.50	0.050	0.200	0.010	0.023	LHS
67	13 Apr 15	90.415	0.60	0.70	0.050	0.420	0.021	0.049	LHS
68	13 Apr 15	90.417	0.60	0.70	0.050	0.420	0.021	0.049	LHS
69	13 Apr 15	90.420	0.70	0.60	0.050	0.420	0.021	0.049	LHS
70	13 Apr 15	90.424	0.50	0.60	0.050	0.300	0.015	0.035	LHS
71	13 Apr 15	90.430	0.90	0.90	0.050	0.810	0.041	0.095	LHS
72	13 Apr 15	90.431	0.60	0.50	0.050	0.300	0.015	0.035	RHS
73	13 Apr 15	90.480	0.90	0.70	0.050	0.630	0.032	0.074	RHS
74	13 Apr 15	90.490	0.60	0.60	0.050	0.360	0.018	0.042	LHS
75	13 Apr 15	90.491	0.90	0.60	0.050	0.540	0.027	0.063	LHS
76	16 Apr 15	90.492	0.90	0.80	0.050	0.720	0.036	0.084	LHS
77	16 Apr 15	90.492	0.90	0.80	0.050	0.720	0.036	0.084	RHS
78	16 Apr 15	90.540	0.70	0.50	0.050	0.350	0.018	0.042	LHS
79	16 Apr 15	90.547	0.60	0.90	0.050	0.540	0.027	0.063	LHS
80	16 Apr 15	90.600	0.60	0.80	0.050	0.480	0.024	0.056	LHS
81	16 Apr 15	91.110	0.60	0.60	0.050	0.360	0.018	0.042	LHS
82	16 Apr 15	92.489	0.90	0.70	0.050	0.630	0.032	0.074	LHS
83	16 Apr 15	92.489	0.80	0.40	0.050	0.320	0.016	0.037	LHS
84	16 Apr 15	93.445	0.50	0.40	0.050	0.200	0.010	0.023	LHS
85	16 Apr 15	94.200	0.40	0.80	0.050	0.320	0.016	0.037	RHS
86	16 Apr 15	95.035	0.50	0.60	0.050	0.300	0.015	0.035	LHS
87	16 Apr 15	95.125	0.70	0.80	0.050	0.560	0.028	0.065	RHS
88	16 Apr 15	95.150	0.60	0.80	0.050	0.480	0.024	0.056	LHS
89	16 Apr 15	98.010	0.60	0.70	0.050	0.420	0.021	0.049	RHS
90	16 Apr 15	99.125	0.60	0.80	0.050	0.480	0.024	0.056	RHS
CARRIED FORWARD:						237.701	11.951	27.769	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	237.701	11.951	27.769	
91	16 Apr 15	99.127	0.80	0.70	0.050	0.560	0.028	0.065	RHS
92	16 Apr 15	99.132	0.60	0.70	0.050	0.420	0.021	0.049	LHS
93	16 Apr 15	99.137	0.90	0.70	0.050	0.630	0.032	0.074	RHS
94	16 Apr 15	99.142	0.60	0.80	0.050	0.480	0.024	0.056	LHS
95	16 Apr 15	99.220	0.70	0.60	0.050	0.420	0.021	0.049	LHS
96	19 Apr 15	99.225	0.60	0.80	0.050	0.480	0.024	0.056	LHS
97	19 Apr 15	99.280	0.60	0.70	0.050	0.420	0.021	0.049	LHS
98	19 Apr 15	99.285	0.60	0.40	0.050	0.240	0.012	0.028	LHS
99	19 Apr 15	99.287	0.60	0.80	0.050	0.480	0.024	0.056	LHS
100	19 Apr 15	99.292	0.60	0.70	0.050	0.420	0.021	0.049	LHS
101	19 Apr 15	99.297	0.80	0.70	0.050	0.560	0.028	0.065	LHS
102	19 Apr 15	99.298	0.80	0.80	0.050	0.640	0.032	0.074	LHS
103	19 Apr 15	99.299	0.60	0.70	0.050	0.420	0.021	0.049	LHS
104	19 Apr 15	99.345	0.60	0.70	0.050	0.420	0.021	0.049	LHS
105	19 Apr 15	99.347	0.60	0.90	0.050	0.540	0.027	0.063	LHS
106	19 Apr 15	99.390	0.60	0.70	0.050	0.420	0.021	0.049	LHS
107	19 Apr 15	99.410	0.90	0.40	0.050	0.360	0.018	0.042	LHS
108	19 Apr 15	99.415	0.60	0.80	0.050	0.480	0.024	0.056	LHS
109	19 Apr 15	99.425	0.60	0.70	0.050	0.420	0.021	0.049	LHS
110	19 Apr 15	99.427	0.80	0.70	0.050	0.560	0.028	0.065	LHS
111	19 Apr 15	99.430	0.60	0.90	0.050	0.540	0.027	0.063	LHS
112	19 Apr 15	99.435	0.80	0.60	0.050	0.480	0.024	0.056	LHS
113	19 Apr 15	99.490	0.50	0.60	0.050	0.300	0.015	0.035	LHS
114	19 Apr 15	99.495	0.60	0.80	0.050	0.480	0.024	0.056	LHS
115	19 Apr 15	99.625	0.70	0.80	0.050	0.560	0.028	0.065	LHS
116	19 Apr 15	99.630	0.80	0.60	0.050	0.480	0.024	0.056	LHS
117	19 Apr 15	99.910	0.70	0.50	0.050	0.350	0.018	0.042	LHS
118	19 Apr 15	99.915	0.60	0.80	0.050	0.480	0.024	0.056	LHS
119	19 Apr 15	99.920	0.80	0.70	0.050	0.560	0.028	0.065	LHS
120	19 Apr 15	99.950	0.80	0.80	0.050	0.640	0.032	0.074	RHS
CARRIED FORWARD:						251.941	12.664	29.429	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	251.941	12.664	29.429	
121	19 Apr 15	99.957	0.70	0.80	0.050	0.560	0.028	0.065	RHS
122	19 Apr 15	99.967	0.60	0.70	0.050	0.420	0.021	0.049	LHS
123	19 Apr 15	99.990	0.50	0.90	0.050	0.450	0.023	0.053	LHS
124	19 Apr 15	110.560	0.60	0.70	0.050	0.420	0.021	0.049	LHS
125	19 Apr 15	110.565	0.60	0.80	0.050	0.480	0.024	0.056	LHS
126	22 Apr 15	110.577	0.90	0.70	0.050	0.630	0.032	0.074	LHS
127	22 Apr 15	110.579	0.60	0.80	0.050	0.480	0.024	0.056	LHS
128	22 Apr 15	110.581	0.80	0.50	0.050	0.400	0.020	0.046	LHS
129	22 Apr 15	110.586	0.60	0.70	0.050	0.420	0.021	0.049	LHS
130	22 Apr 15	110.690	0.60	0.80	0.050	0.480	0.024	0.056	LHS
131	22 Apr 15	110.865	0.90	0.50	0.050	0.450	0.023	0.053	LHS
132	22 Apr 15	110.867	0.80	0.90	0.050	0.720	0.036	0.084	LHS
133	22 Apr 15	110.869	0.80	0.40	0.050	0.320	0.016	0.037	LHS
134	22 Apr 15	110.875	0.60	0.70	0.050	0.420	0.021	0.049	LHS
135	22 Apr 15	114.100	0.80	0.80	0.050	0.640	0.032	0.074	LHS
136	22 Apr 15	120.793	0.80	0.60	0.050	0.480	0.024	0.056	LHS
137	22 Apr 15	120.821	0.80	0.80	0.050	0.640	0.032	0.074	LHS
138	22 Apr 15	121.079	0.50	0.80	0.050	0.400	0.020	0.046	LHS
139	22 Apr 15	121.080	0.80	0.50	0.050	0.400	0.020	0.046	LHS
140	22 Apr 15	121.083	0.40	0.60	0.050	0.240	0.012	0.028	RHS
141	22 Apr 15	121.120	0.60	0.80	0.050	0.480	0.024	0.056	LHS
142	22 Apr 15	121.200	0.60	0.70	0.050	0.420	0.021	0.049	RHS
143	22 Apr 15	121.214	0.70	0.40	0.050	0.280	0.014	0.032	LHS
144	22 Apr 15	121.215	0.60	0.70	0.050	0.420	0.021	0.049	LHS
145	22 Apr 15	121.312	0.60	0.80	0.050	0.480	0.024	0.056	LHS
146	22 Apr 15	121.318	0.80	0.80	0.050	0.640	0.032	0.074	LHS
147	22 Apr 15	121.320	0.70	0.50	0.050	0.350	0.018	0.042	LHS
148	22 Apr 15	121.795	0.50	0.60	0.050	0.300	0.015	0.035	LHS
149	22 Apr 15	121.796	0.60	0.80	0.050	0.480	0.024	0.056	LHS
150	22 Apr 15	121.798	0.50	0.80	0.050	0.400	0.020	0.046	LHS
CARRIED FORWARD:						265.641	13.351	31.024	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	265.641	13.351	31.024	
151	25 Apr 15	72.410	0.60	0.70	0.050	0.420	0.021	0.049	LHS
152	25 Apr 15	72.480	0.90	0.50	0.050	0.450	0.023	0.053	LHS
153	25 Apr 15	72.487	0.60	0.50	0.050	0.300	0.015	0.035	LHS
154	25 Apr 15	72.610	0.50	0.70	0.050	0.350	0.018	0.042	LHS
155	25 Apr 15	72.675	0.60	0.80	0.050	0.480	0.024	0.056	LHS
156	25 Apr 15	72.725	0.70	0.80	0.050	0.560	0.028	0.065	LHS
157	25 Apr 15	72.727	0.50	0.60	0.050	0.300	0.015	0.035	LHS
158	25 Apr 15	72.730	0.80	0.90	0.050	0.720	0.036	0.084	LHS
159	25 Apr 15	72.743	0.80	0.50	0.050	0.400	0.020	0.046	LHS
160	25 Apr 15	72.784	0.60	0.80	0.050	0.480	0.024	0.056	LHS
161	25 Apr 15	72.810	0.60	0.50	0.050	0.300	0.015	0.035	LHS
162	25 Apr 15	72.837	0.80	0.90	0.050	0.720	0.036	0.084	LHS
163	25 Apr 15	72.838	0.80	0.90	0.050	0.720	0.036	0.084	LHS
164	25 Apr 15	72.905	0.50	0.70	0.050	0.350	0.018	0.042	LHS
165	25 Apr 15	72.940	0.90	0.50	0.050	0.450	0.023	0.053	LHS
166	25 Apr 15	72.955	0.60	0.70	0.050	0.420	0.021	0.049	LHS
167	25 Apr 15	72.959	0.60	0.90	0.050	0.540	0.027	0.063	LHS
168	25 Apr 15	73.005	0.60	0.80	0.050	0.480	0.024	0.056	RHS
169	25 Apr 15	73.005	0.50	0.80	0.050	0.400	0.020	0.046	RHS
170	25 Apr 15	73.009	0.60	0.50	0.050	0.300	0.015	0.035	RHS
171	25 Apr 15	73.025	0.60	0.70	0.050	0.420	0.021	0.049	LHS
172	25 Apr 15	73.025	0.60	0.80	0.050	0.480	0.024	0.056	LHS
173	25 Apr 15	73.040	0.60	0.70	0.050	0.420	0.021	0.049	LHS
174	25 Apr 15	73.040	0.80	0.70	0.050	0.560	0.028	0.065	LHS
175	25 Apr 15	73.285	0.60	0.80	0.050	0.480	0.024	0.056	LHS
176	25 Apr 15	73.287	0.60	0.80	0.050	0.480	0.024	0.056	LHS
177	25 Apr 15	73.292	0.90	0.70	0.050	0.630	0.032	0.074	LHS
178	25 Apr 15	73.471	0.60	0.80	0.050	0.480	0.024	0.056	LHS
179	25 Apr 15	73.561	0.60	0.50	0.050	0.300	0.015	0.035	RHS
180	25 Apr 15	73.650	0.80	0.70	0.050	0.560	0.028	0.065	RHS
CARRIED FORWARD:						279.591	14.051	32.653	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	279.591	14.051	32.653	
181	25 Apr 15	73.652	0.80	0.70	0.050	0.560	0.028	0.065	LHS
182	25 Apr 15	73.655	0.50	0.80	0.050	0.400	0.020	0.046	RHS
183	25 Apr 15	73.657	0.90	0.80	0.050	0.720	0.036	0.084	LHS
184	25 Apr 15	73.657	0.60	0.80	0.050	0.480	0.024	0.056	LHS
185	25 Apr 15	73.670	0.70	0.80	0.050	0.560	0.028	0.065	LHS
186	25 Apr 15	73.730	0.90	0.80	0.050	0.720	0.036	0.084	LHS
187	25 Apr 15	74.925	0.60	0.80	0.050	0.480	0.024	0.056	LHS
188	25 Apr 15	74.927	0.70	0.80	0.050	0.560	0.028	0.065	LHS
189	25 Apr 15	75.750	0.80	0.70	0.050	0.560	0.028	0.065	LHS
190	25 Apr 15	75.757	0.60	0.80	0.050	0.480	0.024	0.056	RHS
191	25 Apr 15	75.787	0.80	0.70	0.050	0.560	0.028	0.065	LHS
192	25 Apr 15	75.847	0.80	0.50	0.050	0.400	0.020	0.046	LHS
193	25 Apr 15	76.053	0.60	0.90	0.050	0.540	0.027	0.063	LHS
194	25 Apr 15	76.060	0.90	0.70	0.050	0.630	0.032	0.074	LHS
195	25 Apr 15	76.067	0.80	0.80	0.050	0.640	0.032	0.074	LHS
196	25 Apr 15	76.070	0.50	0.70	0.050	0.350	0.018	0.042	RHS
197	25 Apr 15	77.005	0.60	0.70	0.050	0.420	0.021	0.049	RHS
198	25 Apr 15	77.010	0.80	0.70	0.050	0.560	0.028	0.065	LHS
199	25 Apr 15	77.015	0.60	0.70	0.050	0.420	0.021	0.049	RHS
200	25 Apr 15	77.017	0.60	0.80	0.050	0.480	0.024	0.056	LHS
201	25 Apr 15	77.020	0.70	0.80	0.050	0.560	0.028	0.065	RHS
202	25 Apr 15	77.027	0.80	0.80	0.050	0.640	0.032	0.074	LHS
203	25 Apr 15	77.028	0.80	0.70	0.050	0.560	0.028	0.065	RHS
204	25 Apr 15	77.029	0.60	0.90	0.050	0.540	0.027	0.063	LHS
205	25 Apr 15	77.035	0.70	0.40	0.050	0.280	0.014	0.032	LHS
206	25 Apr 15	77.318	0.90	0.80	0.050	0.720	0.036	0.084	LHS
207	25 Apr 15	77.325	0.80	0.70	0.050	0.560	0.028	0.065	LHS
208	25 Apr 15	77.330	0.60	0.80	0.050	0.480	0.024	0.056	LHS
209	25 Apr 15	77.385	0.80	0.70	0.050	0.560	0.028	0.065	LHS
210	25 Apr 15	77.690	0.80	0.60	0.050	0.480	0.024	0.056	LHS
						295.491	14.847	34.503	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	295.491	14.847	34.503	
211	27 Apr 15	79.195	0.80	0.70	0.050	0.560	0.028	0.065	LHS
212	27 Apr 15	79.225	0.90	0.40	0.050	0.360	0.018	0.042	LHS
213	27 Apr 15	79.232	0.90	0.80	0.050	0.720	0.036	0.084	RHS
214	27 Apr 15	79.289	0.80	0.40	0.050	0.320	0.016	0.037	RHS
215	27 Apr 15	81.577	0.70	0.60	0.050	0.420	0.021	0.049	LHS
216	27 Apr 15	81.580	0.90	0.50	0.050	0.450	0.023	0.053	RHS
217	27 Apr 15	83.340	0.70	0.70	0.050	0.490	0.025	0.058	RHS
218	27 Apr 15	83.390	0.90	0.80	0.050	0.720	0.036	0.084	RHS
219	27 Apr 15	84.270	0.90	0.80	0.050	0.720	0.036	0.084	RHS
220	27 Apr 15	85.571	0.80	0.70	0.050	0.560	0.028	0.065	RHS
221	27 Apr 15	90.350	0.90	0.80	0.050	0.720	0.036	0.084	RHS
222	27 Apr 15	90.380	0.70	0.50	0.050	0.350	0.018	0.042	RHS
223	27 Apr 15	90.469	0.60	0.70	0.050	0.420	0.021	0.049	RHS
224	27 Apr 15	90.471	0.80	0.60	0.050	0.480	0.024	0.056	LHS
225	27 Apr 15	90.490	0.70	0.50	0.050	0.350	0.018	0.042	LHS
226	27 Apr 15	90.675	0.80	0.50	0.050	0.400	0.020	0.046	RHS
227	27 Apr 15	110.880	0.80	0.40	0.050	0.320	0.016	0.037	LHS
228	27 Apr 15	111.310	0.50	0.70	0.050	0.350	0.018	0.042	LHS
229	27 Apr 15	111.650	0.70	0.80	0.050	0.560	0.028	0.065	LHS
230	27 Apr 15	111.670	0.60	0.70	0.050	0.420	0.021	0.049	LHS
231	27 Apr 15	111.710	0.70	0.80	0.050	0.560	0.028	0.065	LHS
232	27 Apr 15	115.590	0.50	0.60	0.050	0.300	0.015	0.035	LHS
233	27 Apr 15	115.595	0.60	0.50	0.050	0.300	0.015	0.035	LHS
234	27 Apr 15	121.725	0.80	0.60	0.050	0.480	0.024	0.056	LHS
235	27 Apr 15	121.740	0.60	0.50	0.050	0.300	0.015	0.035	LHS
236	27 Apr 15	121.747	0.60	0.70	0.050	0.420	0.021	0.049	LHS
237	27 Apr 15	121.790	0.60	0.80	0.050	0.480	0.024	0.056	LHS
238	27 Apr 15	121.797	0.60	0.80	0.050	0.480	0.024	0.056	LHS
239	27 Apr 15	121.840	0.80	0.90	0.050	0.720	0.036	0.084	LHS
240	27 Apr 15	121.867	0.80	0.80	0.050	0.640	0.032	0.074	LHS
						309.861	15.568	36.181	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	309.861	15.568	36.181	
241	27 Apr 15	121.870	0.80	0.80	0.050	0.640	0.032	0.074	LHS
242	27 Apr 15	121.950	0.70	0.80	0.050	0.560	0.028	0.065	LHS
243	27 Apr 15	121.957	0.50	0.50	0.050	0.250	0.013	0.030	LHS
244	27 Apr 15	121.965	0.60	0.80	0.050	0.480	0.024	0.056	LHS
245	27 Apr 15	121.967	0.80	0.80	0.050	0.640	0.032	0.074	RHS
246	27 Apr 15	121.975	0.50	0.70	0.050	0.350	0.018	0.042	LHS
247	27 Apr 15	122.010	0.70	0.90	0.050	0.630	0.032	0.074	RHS
248	27 Apr 15	122.071	0.60	0.80	0.050	0.480	0.024	0.056	RHS
249	27 Apr 15	122.075	0.70	0.80	0.050	0.560	0.028	0.065	RHS
250	27 Apr 15	122.077	0.50	0.70	0.050	0.350	0.018	0.042	LHS
251	27 Apr 15	122.079	0.70	0.80	0.050	0.560	0.028	0.065	LHS
252	27 Apr 15	122.170	0.90	0.70	0.050	0.630	0.032	0.074	LHS
253	27 Apr 15	122.175	0.50	0.90	0.050	0.450	0.023	0.053	LHS
254	27 Apr 15	122.270	0.70	0.60	0.050	0.420	0.021	0.049	LHS
255	27 Apr 15	122.279	0.60	0.80	0.050	0.480	0.024	0.056	LHS
256	30 Apr 15	122.350	0.80	0.70	0.050	0.560	0.028	0.065	LHS
257	30 Apr 15	122.370	0.90	0.70	0.050	0.630	0.032	0.074	LHS
258	30 Apr 15	122.372	0.60	0.80	0.050	0.480	0.024	0.056	LHS
259	30 Apr 15	122.375	0.70	0.50	0.050	0.350	0.018	0.042	LHS
260	30 Apr 15	122.720	0.80	0.80	0.050	0.640	0.032	0.074	RHS
261	30 Apr 15	122.770	0.80	0.70	0.050	0.560	0.028	0.065	RHS
262	30 Apr 15	122.790	0.70	0.60	0.050	0.420	0.021	0.049	RHS
263	30 Apr 15	122.840	0.70	0.60	0.050	0.420	0.021	0.049	RHS
264	30 Apr 15	122.892	0.80	0.70	0.050	0.560	0.028	0.065	RHS
265	30 Apr 15	122.898	0.50	0.80	0.050	0.400	0.020	0.046	RHS
266	30 Apr 15	122.910	0.80	0.40	0.050	0.320	0.016	0.037	LHS
267	30 Apr 15	122.910	0.70	0.50	0.050	0.350	0.018	0.042	LHS
268	30 Apr 15	123.000	0.70	0.70	0.050	0.490	0.025	0.058	LHS
269	30 Apr 15	123.005	0.80	0.70	0.050	0.560	0.028	0.065	LHS
270	30 Apr 15	123.537	0.90	0.70	0.050	0.630	0.032	0.074	RHS
CARRIED FORWARD:						324.711	16.316	37.917	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	324.711	16.316	37.917	
271	30 Apr 15	123.539	0.70	0.80	0.050	0.560	0.028	0.065	RHS
272	30 Apr 15	123.540	0.40	0.50	0.050	0.200	0.010	0.023	RHS
273	30 Apr 15	123.547	0.70	0.40	0.050	0.280	0.014	0.032	RHS
274	30 Apr 15	123.647	0.70	0.40	0.050	0.280	0.014	0.032	RHS
275	30 Apr 15	123.650	0.70	0.40	0.050	0.280	0.014	0.032	LHS
276	30 Apr 15	123.687	0.50	0.60	0.050	0.300	0.015	0.035	RHS
277	30 Apr 15	123.688	0.60	0.80	0.050	0.480	0.024	0.056	LHS
278	30 Apr 15	123.690	0.80	0.90	0.050	0.720	0.036	0.084	LHS
279	30 Apr 15	123.870	0.60	0.70	0.050	0.420	0.021	0.049	RHS
280									
281									
282									
283									
284									
285									
286									
287									
288									
289									
290									
291									
292									
293									
294									
295									
296									
297									
298									
299									
300									
CARRIED FORWARD:						328.231	16.492	38.325	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	134.570	6.764	15.715	
1	03 Apr 15	128.283	0.60	0.80	0.050	0.480	0.024	0.056	LHS
2	03 Apr 15	128.290	0.80	0.80	0.050	0.640	0.032	0.074	LHS
3	03 Apr 15	128.290	0.90	0.50	0.050	0.450	0.023	0.053	RHS
4	03 Apr 15	128.340	0.60	0.80	0.050	0.480	0.024	0.056	RHS
5	03 Apr 15	128.347	0.90	0.80	0.050	0.720	0.036	0.084	LHS
6	03 Apr 15	128.349	0.80	0.70	0.050	0.560	0.028	0.065	LHS
7	03 Apr 15	128.350	0.90	0.80	0.050	0.720	0.036	0.084	RHS
8	03 Apr 15	128.372	0.80	0.90	0.050	0.720	0.036	0.084	LHS
9	03 Apr 15	128.380	0.80	0.90	0.050	0.720	0.036	0.084	LHS
10	03 Apr 15	128.608	0.80	0.90	0.050	0.720	0.036	0.084	RHS
11	03 Apr 15	128.608	0.90	0.80	0.050	0.720	0.036	0.084	LHS
12	03 Apr 15	128.740	0.90	0.50	0.050	0.450	0.023	0.053	RHS
13	03 Apr 15	132.425	0.80	0.60	0.050	0.480	0.024	0.056	LHS
14	03 Apr 15	132.425	0.50	0.60	0.050	0.300	0.015	0.035	RHS
15	03 Apr 15	132.437	0.70	0.80	0.050	0.560	0.028	0.065	LHS
16	13 Apr 15	132.437	0.50	0.60	0.050	0.300	0.015	0.035	LHS
17	13 Apr 15	137.540	0.60	0.70	0.050	0.420	0.021	0.049	RHS
18	13 Apr 15	137.545	0.60	0.80	0.050	0.480	0.024	0.056	LHS
19	13 Apr 15	137.551	0.60	0.50	0.050	0.300	0.015	0.035	LHS
20	13 Apr 15	137.720	0.60	0.70	0.050	0.420	0.021	0.049	LHS
21	13 Apr 15	137.823	0.80	0.60	0.050	0.480	0.024	0.056	RHS
22	13 Apr 15	137.874	0.60	0.80	0.050	0.480	0.024	0.056	RHS
23	13 Apr 15	137.880	0.60	0.90	0.050	0.540	0.027	0.063	RHS
24	13 Apr 15	137.900	0.60	0.80	0.050	0.480	0.024	0.056	LHS
25	13 Apr 15	138.000	0.60	0.70	0.050	0.420	0.021	0.049	LHS
26	13 Apr 15	138.010	0.90	0.80	0.050	0.720	0.036	0.084	LHS
27	13 Apr 15	138.014	0.70	0.80	0.050	0.560	0.028	0.065	LHS
28	13 Apr 15	138.020	0.60	0.70	0.050	0.420	0.021	0.049	RHS
29	13 Apr 15	138.022	0.60	0.80	0.050	0.480	0.024	0.056	RHS
30	13 Apr 15	138.120	0.60	0.80	0.050	0.480	0.024	0.056	RHS
CARRIED FORWARD:						150.270	7.550	17.546	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	150.270	7.550	17.546	
31	13 Apr 15	139.100	0.60	0.90	0.050	0.540	0.027	0.063	LHS
32	13 Apr 15	139.415	0.60	0.80	0.050	0.480	0.024	0.056	RHS
33	13 Apr 15	139.420	0.60	0.90	0.050	0.540	0.027	0.063	LHS
34	13 Apr 15	139.420	0.60	0.90	0.050	0.540	0.027	0.063	RHS
35	13 Apr 15	139.420	0.60	0.80	0.050	0.480	0.024	0.056	LHS
36	13 Apr 15	139.423	0.70	0.80	0.050	0.560	0.028	0.065	RHS
37	13 Apr 15	139.424	0.60	0.70	0.050	0.420	0.021	0.049	RHS
38	13 Apr 15	139.426	0.90	0.70	0.050	0.630	0.032	0.074	LHS
39	13 Apr 15	139.430	0.70	0.80	0.050	0.560	0.028	0.065	LHS
40	13 Apr 15	139.430	0.90	0.70	0.050	0.630	0.032	0.074	LHS
41	13 Apr 15	139.430	0.70	0.80	0.050	0.560	0.028	0.065	LHS
42	13 Apr 15	139.431	0.60	0.50	0.050	0.300	0.015	0.035	RHS
43	13 Apr 15	139.431	0.60	0.80	0.050	0.480	0.024	0.056	RHS
44	13 Apr 15	139.432	0.60	0.90	0.050	0.540	0.027	0.063	LHS
45	13 Apr 15	139.435	0.60	0.80	0.050	0.480	0.024	0.056	RHS
46	16 Apr 15	139.435	0.60	0.90	0.050	0.540	0.027	0.063	LHS
47	16 Apr 15	139.435	0.60	0.90	0.050	0.540	0.027	0.063	RHS
48	16 Apr 15	139.437	0.60	0.80	0.050	0.480	0.024	0.056	LHS
49	16 Apr 15	139.440	0.70	0.80	0.050	0.560	0.028	0.065	RHS
50	16 Apr 15	139.440	0.60	0.70	0.050	0.420	0.021	0.049	RHS
51	16 Apr 15	139.440	0.90	0.70	0.050	0.630	0.032	0.074	LHS
52	16 Apr 15	139.442	0.70	0.80	0.050	0.560	0.028	0.065	LHS
53	16 Apr 15	139.446	0.90	0.70	0.050	0.630	0.032	0.074	LHS
54	16 Apr 15	139.447	0.70	0.80	0.050	0.560	0.028	0.065	LHS
55	16 Apr 15	139.448	0.60	0.50	0.050	0.300	0.015	0.035	RHS
56	16 Apr 15	139.450	0.60	0.80	0.050	0.480	0.024	0.056	RHS
57	16 Apr 15	139.505	0.90	0.80	0.050	0.720	0.036	0.084	LHS
58	16 Apr 15	139.505	0.90	0.70	0.050	0.630	0.032	0.074	LHS
59	16 Apr 15	139.506	0.90	0.80	0.050	0.720	0.036	0.084	RHS
60	16 Apr 15	139.508	0.90	0.80	0.050	0.720	0.036	0.084	RHS
CARRIED FORWARD:						166.500	8.364	19.440	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	166.500	8.364	19.440	
61	19 Apr 15	139.500	0.50	0.80	0.050	0.400	0.020	0.046	LHS
62	19 Apr 15	139.498	0.90	0.90	0.050	0.810	0.041	0.095	LHS
63	19 Apr 15	139.506	0.50	0.60	0.050	0.300	0.015	0.035	LHS
64	19 Apr 15	139.512	0.90	0.80	0.050	0.720	0.036	0.084	LHS
65	19 Apr 15	139.513	0.80	0.80	0.050	0.640	0.032	0.074	LHS
66	19 Apr 15	139.515	0.60	0.70	0.050	0.420	0.021	0.049	LHS
67	19 Apr 15	139.516	0.60	0.90	0.050	0.540	0.027	0.063	LHS
68	19 Apr 15	139.518	0.90	0.80	0.050	0.720	0.036	0.084	LHS
69	19 Apr 15	139.520	0.70	0.80	0.050	0.560	0.028	0.065	LHS
70	19 Apr 15	139.522	0.50	0.90	0.050	0.450	0.023	0.053	RHS
71	19 Apr 15	139.523	0.80	0.80	0.050	0.640	0.032	0.074	RHS
72	19 Apr 15	139.525	0.90	0.80	0.050	0.720	0.036	0.084	RHS
73	19 Apr 15	139.530	0.90	0.90	0.050	0.810	0.041	0.095	RHS
74	19 Apr 15	139.530	0.60	0.80	0.050	0.480	0.024	0.056	LHS
75	19 Apr 15	139.531	0.70	0.80	0.050	0.560	0.028	0.065	LHS
76	19 Apr 15	139.534	0.90	0.50	0.050	0.450	0.023	0.053	LHS
77	19 Apr 15	139.536	0.80	0.40	0.050	0.320	0.016	0.037	RHS
78	19 Apr 15	139.537	0.60	0.80	0.050	0.480	0.024	0.056	LHS
79	19 Apr 15	139.538	0.80	0.90	0.050	0.720	0.036	0.084	LHS
80	19 Apr 15	139.540	0.90	0.50	0.050	0.450	0.023	0.053	LHS
81	19 Apr 15	139.540	0.40	0.40	0.050	0.160	0.008	0.019	RHS
82	19 Apr 15	139.541	0.50	0.50	0.050	0.250	0.013	0.030	LHS
83	19 Apr 15	139.544	0.50	0.30	0.050	0.150	0.008	0.019	LHS
84	19 Apr 15	139.545	0.60	0.40	0.050	0.240	0.012	0.028	LHS
85	19 Apr 15	139.546	0.40	0.40	0.050	0.160	0.008	0.019	RHS
86	19 Apr 15	139.547	0.30	0.20	0.050	0.060	0.003	0.007	RHS
87	19 Apr 15	139.547	0.40	0.40	0.050	0.160	0.008	0.019	RHS
88	19 Apr 15	139.548	0.30	0.40	0.050	0.120	0.006	0.014	RHS
89	19 Apr 15	139.555	0.70	0.50	0.050	0.350	0.018	0.042	RHS
90	19 Apr 15	139.594	0.40	0.40	0.050	0.160	0.008	0.019	RHS
CARRIED FORWARD:						179.500	9.018	20.961	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	179.500	9.018	20.961	
91	22 Apr 15	139.550	0.40	0.40	0.050	0.160	0.008	0.019	LHS
92	22 Apr 15	139.509	0.40	0.40	0.050	0.160	0.008	0.019	RHS
93	22 Apr 15	139.517	0.50	0.40	0.050	0.200	0.010	0.023	RHS
94	22 Apr 15	139.521	0.50	0.50	0.050	0.250	0.013	0.030	RHS
95	22 Apr 15	139.551	0.60	0.40	0.050	0.240	0.012	0.028	RHS
96	22 Apr 15	139.552	0.40	0.40	0.050	0.160	0.008	0.019	RHS
97	22 Apr 15	139.555	0.40	0.40	0.050	0.160	0.008	0.019	RHS
98	22 Apr 15	139.556	0.40	0.30	0.050	0.120	0.006	0.014	RHS
99	22 Apr 15	139.557	0.60	0.40	0.050	0.240	0.012	0.028	RHS
100	22 Apr 15	139.558	1.00	0.30	0.050	0.300	0.015	0.035	RHS
101	22 Apr 15	139.560	0.50	0.40	0.050	0.200	0.010	0.023	RHS
102	22 Apr 15	139.560	0.70	0.50	0.050	0.350	0.018	0.042	RHS
103	22 Apr 15	139.562	1.00	0.40	0.050	0.400	0.020	0.046	RHS
104	22 Apr 15	139.565	0.50	0.50	0.050	0.250	0.013	0.030	RHS
105	22 Apr 15	139.566	0.70	0.40	0.050	0.280	0.014	0.032	RHS
106	22 Apr 15	139.569	0.50	0.40	0.050	0.200	0.010	0.023	LHS
107	22 Apr 15	139.570	0.50	0.50	0.050	0.250	0.013	0.030	LHS
108	22 Apr 15	139.570	1.00	0.70	0.050	0.700	0.035	0.081	RHS
109	22 Apr 15	139.572	0.50	0.50	0.050	0.250	0.013	0.030	RHS
110	22 Apr 15	139.576	0.70	0.60	0.050	0.420	0.021	0.049	RHS
111	22 Apr 15	139.580	0.40	0.40	0.050	0.160	0.008	0.019	RHS
112	22 Apr 15	139.580	0.70	0.70	0.050	0.490	0.025	0.058	RHS
113	22 Apr 15	139.710	0.40	0.30	0.050	0.120	0.006	0.014	RHS
114	22 Apr 15	139.730	0.50	0.40	0.050	0.200	0.010	0.023	RHS
115	22 Apr 15	139.881	0.40	0.40	0.050	0.160	0.008	0.019	RHS
116	22 Apr 15	139.890	0.50	0.50	0.050	0.250	0.013	0.030	RHS
117	22 Apr 15	139.890	0.60	0.30	0.050	0.180	0.009	0.021	RHS
118	22 Apr 15	139.895	0.50	0.70	0.050	0.350	0.018	0.042	RHS
119	22 Apr 15	139.900	0.40	0.40	0.050	0.160	0.008	0.019	RHS
120	22 Apr 15	139.904	0.50	0.50	0.050	0.250	0.013	0.030	RHS
CARRIED FORWARD:						187.110	9.403	21.856	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	187.110	9.403	21.856	
121	25 Apr 15	139.906	0.80	0.50	0.050	0.400	0.020	0.046	RHS
122	25 Apr 15	139.910	0.90	0.70	0.050	0.630	0.032	0.074	RHS
123	25 Apr 15	139.941	0.90	0.80	0.050	0.720	0.036	0.084	RHS
124	25 Apr 15	139.950	0.50	0.40	0.050	0.200	0.010	0.023	LHS
125	25 Apr 15	139.980	0.70	0.40	0.050	0.280	0.014	0.032	RHS
126	25 Apr 15	139.991	0.90	0.70	0.050	0.630	0.032	0.074	RHS
127	25 Apr 15	139.997	1.10	0.70	0.050	0.770	0.039	0.090	RHS
128	25 Apr 15	139.999	0.50	0.50	0.050	0.250	0.013	0.030	RHS
129	25 Apr 15	140.010	0.50	0.40	0.050	0.200	0.010	0.023	RHS
130	25 Apr 15	140.034	2.80	3.50	0.050	9.800	0.490	1.137	RHS
131	25 Apr 15	140.049	2.80	3.50	0.050	9.800	0.490	1.137	LHS
132	25 Apr 15	140.100	0.40	0.40	0.050	0.160	0.008	0.019	LHS
133	25 Apr 15	140.101	0.50	0.40	0.050	0.200	0.010	0.023	RHS
134	25 Apr 15	140.125	0.70	0.50	0.050	0.350	0.018	0.042	RHS
135	25 Apr 15	140.132	0.50	0.50	0.050	0.250	0.013	0.030	RHS
136	25 Apr 15	140.200	0.40	0.30	0.050	0.120	0.006	0.014	RHS
137	25 Apr 15	140.215	0.70	0.50	0.050	0.350	0.018	0.042	RHS
138	25 Apr 15	140.217	0.50	0.40	0.050	0.200	0.010	0.023	RHS
139	25 Apr 15	140.220	0.50	0.50	0.050	0.250	0.013	0.030	RHS
140	25 Apr 15	140.221	1.00	1.00	0.050	1.000	0.050	0.116	LHS
141	25 Apr 15	140.225	0.60	0.30	0.050	0.180	0.009	0.021	LHS
142	25 Apr 15	140.227	0.40	0.40	0.050	0.160	0.008	0.019	RHS
143	25 Apr 15	140.228	0.40	0.30	0.050	0.120	0.006	0.014	RHS
144	25 Apr 15	140.232	0.60	0.40	0.050	0.240	0.012	0.028	RHS
145	25 Apr 15	140.251	0.80	0.50	0.050	0.400	0.020	0.046	RHS
146	25 Apr 15	140.257	0.50	0.60	0.050	0.300	0.015	0.035	RHS
147	25 Apr 15	140.265	0.50	0.50	0.050	0.250	0.013	0.030	RHS
148	25 Apr 15	140.273	0.50	0.40	0.050	0.200	0.010	0.023	LHS
149	25 Apr 15	140.275	0.40	0.40	0.050	0.160	0.008	0.019	LHS
150	25 Apr 15	140.281	0.40	0.40	0.050	0.160	0.008	0.019	LHS
CARRIED FORWARD:						215.840	10.844	25.199	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	215.840	10.844	25.199	
151	27 Apr 15	140.290	0.40	0.30	0.050	0.120	0.006	0.014	RHS
152	27 Apr 15	140.293	0.50	0.40	0.050	0.200	0.010	0.023	RHS
153	27 Apr 15	140.295	1.00	0.80	0.050	0.800	0.040	0.093	LHS
154	27 Apr 15	140.297	1.10	0.70	0.050	0.770	0.039	0.090	LHS
155	27 Apr 15	140.299	0.70	0.60	0.050	0.420	0.021	0.049	LHS
156	27 Apr 15	140.300	1.20	0.90	0.050	1.080	0.054	0.125	LHS
157	27 Apr 15	145.408	0.40	0.40	0.050	0.160	0.008	0.019	LHS
158	27 Apr 15	145.480	0.50	0.50	0.050	0.250	0.013	0.030	RHS
159	27 Apr 15	145.480	0.70	0.30	0.050	0.210	0.011	0.026	RHS
160	27 Apr 15	145.483	0.40	0.30	0.050	0.120	0.006	0.014	RHS
161	27 Apr 15	145.487	0.50	0.40	0.050	0.200	0.010	0.023	RHS
162	27 Apr 15	145.488	0.60	0.40	0.050	0.240	0.012	0.028	RHS
163	27 Apr 15	145.489	0.40	0.30	0.050	0.120	0.006	0.014	RHS
164	27 Apr 15	145.497	0.40	0.40	0.050	0.160	0.008	0.019	RHS
165	27 Apr 15	145.525	0.50	0.40	0.050	0.200	0.010	0.023	RHS
166	27 Apr 15	145.530	0.40	0.40	0.050	0.160	0.008	0.019	RHS
167	27 Apr 15	145.795	0.40	0.30	0.050	0.120	0.006	0.014	RHS
168	27 Apr 15	148.092	0.50	0.40	0.050	0.200	0.010	0.023	RHS
169	27 Apr 15	148.093	0.40	0.20	0.050	0.080	0.004	0.009	RHS
170	27 Apr 15	148.094	0.40	0.40	0.050	0.160	0.008	0.019	RHS
171	27 Apr 15	148.096	0.70	0.40	0.050	0.280	0.014	0.032	LHS
172	27 Apr 15	148.098	0.40	0.40	0.050	0.160	0.008	0.019	RHS
173	27 Apr 15	148.415	0.60	0.30	0.050	0.180	0.009	0.021	RHS
174	27 Apr 15	148.416	0.40	0.40	0.050	0.160	0.008	0.019	RHS
175	27 Apr 15	148.418	0.30	0.30	0.050	0.090	0.005	0.012	RHS
176	27 Apr 15	148.420	0.40	0.30	0.050	0.120	0.006	0.014	RHS
177	27 Apr 15	148.441	0.50	0.50	0.050	0.250	0.013	0.030	LHS
178	27 Apr 15	149.020	0.50	0.40	0.050	0.200	0.010	0.023	RHS
179	27 Apr 15	151.828	0.60	0.30	0.050	0.180	0.009	0.021	RHS
180	27 Apr 15	155.810	0.70	0.50	0.050	0.350	0.018	0.042	RHS
CARRIED FORWARD:						223.580	11.234	26.106	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	223.580	11.234	26.106	
181	30 Apr 15	138.710	0.40	0.30	0.050	0.120	0.006	0.014	RHS
182	30 Apr 15	138.712	0.80	0.50	0.050	0.400	0.020	0.046	LHS
183	30 Apr 15	139.409	0.90	0.70	0.050	0.630	0.032	0.074	RHS
184	30 Apr 15	139.411	1.00	0.60	0.050	0.600	0.030	0.070	RHS
185	30 Apr 15	139.412	0.80	0.50	0.050	0.400	0.020	0.046	RHS
186	30 Apr 15	139.413	1.10	0.80	0.050	0.880	0.044	0.102	RHS
187	30 Apr 15	139.415	1.50	0.90	0.050	1.350	0.068	0.158	RHS
188	30 Apr 15	139.420	0.90	0.70	0.050	0.630	0.032	0.074	RHS
189	30 Apr 15	139.428	0.60	0.50	0.050	0.300	0.015	0.035	LHS
190	30 Apr 15	139.430	1.00	1.00	0.050	1.000	0.050	0.116	LHS
191	30 Apr 15	139.432	0.40	0.40	0.050	0.160	0.008	0.019	LHS
192	30 Apr 15	139.434	0.50	0.50	0.050	0.250	0.013	0.030	RHS
193	30 Apr 15	139.508	0.50	0.40	0.050	0.200	0.010	0.023	RHS
194	30 Apr 15	139.510	0.40	0.50	0.050	0.200	0.010	0.023	RHS
195	30 Apr 15	139.515	0.50	0.70	0.050	0.350	0.018	0.042	LHS
196	30 Apr 15	139.522	0.40	0.40	0.050	0.160	0.008	0.019	RHS
197	30 Apr 15	139.531	0.50	0.50	0.050	0.250	0.013	0.030	LHS
198	30 Apr 15	139.536	0.70	0.40	0.050	0.280	0.014	0.032	RHS
199	30 Apr 15	139.540	0.60	0.30	0.050	0.180	0.009	0.021	RHS
200	30 Apr 15	139.543	0.50	0.50	0.050	0.250	0.013	0.030	RHS
201	30 Apr 15	139.545	0.50	0.50	0.050	0.250	0.013	0.030	RHS
202	30 Apr 15	139.570	0.80	0.60	0.050	0.480	0.024	0.056	LHS
203	30 Apr 15	139.578	0.40	0.50	0.050	0.200	0.010	0.023	RHS
204	30 Apr 15	139.580	0.70	0.40	0.050	0.280	0.014	0.032	RHS
205	30 Apr 15	139.600	0.50	0.50	0.050	0.250	0.013	0.030	RHS
206	30 Apr 15	139.602	0.50	0.50	0.050	0.250	0.013	0.030	RHS
207	30 Apr 15	139.605	0.90	0.70	0.050	0.630	0.032	0.074	RHS
208	30 Apr 15	139.610	0.60	0.50	0.050	0.300	0.015	0.035	RHS
209	30 Apr 15	139.611	0.40	0.60	0.050	0.240	0.012	0.028	RHS
210	30 Apr 15	139.613	0.90	0.80	0.050	0.720	0.036	0.084	RHS
CARRIED FORWARD:						235.770	11.849	27.532	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	61.050	3.067	7.124	
1	03 Apr 15	4.348	0.80	0.70	0.050	0.640	0.032	0.074	RHS
2	03 Apr 15	4.349	0.80	0.90	0.050	0.560	0.028	0.065	LHS
3	03 Apr 15	4.359	0.90	0.80	0.050	0.560	0.028	0.065	LHS
4	03 Apr 15	4.450	0.80	0.50	0.050	0.720	0.036	0.084	RHS
5	03 Apr 15	4.455	0.90	0.50	0.050	0.560	0.028	0.065	RHS
6	03 Apr 15	4.458	0.60	0.80	0.050	0.720	0.036	0.084	LHS
7	03 Apr 15	4.462	0.90	0.50	0.050	0.560	0.028	0.065	LHS
8	03 Apr 15	4.490	0.60	0.80	0.050	0.720	0.036	0.084	LHS
9	03 Apr 15	4.497	0.80	0.70	0.050	0.720	0.036	0.084	RHS
10	03 Apr 15	4.499	0.80	0.60	0.050	0.400	0.020	0.046	RHS
11	03 Apr 15	5.180	0.80	0.80	0.050	0.450	0.023	0.053	LHS
12	03 Apr 15	5.197	0.80	0.70	0.050	0.480	0.024	0.056	LHS
13	03 Apr 15	5.270	0.70	0.80	0.050	0.450	0.023	0.053	LHS
14	03 Apr 15	5.273	0.80	0.90	0.050	0.480	0.024	0.056	RHS
15	03 Apr 15	5.275	0.80	0.70	0.050	0.560	0.028	0.065	RHS
16	07 Apr 15	5.815	0.90	0.80	0.050	0.480	0.024	0.056	LHS
17	07 Apr 15	5.865	0.80	0.70	0.050	0.480	0.024	0.056	RHS
18	07 Apr 15	6.030	0.30	0.60	0.050	0.720	0.036	0.084	RHS
19	07 Apr 15	6.078	0.60	0.70	0.050	0.480	0.024	0.056	RHS
20	07 Apr 15	6.097	0.60	0.60	0.050	0.640	0.032	0.074	LHS
21	07 Apr 15	6.099	0.60	0.70	0.050	0.000	0.000	0.000	LHS
22	07 Apr 15	6.155	0.60	0.70	0.050	0.000	0.000	0.000	RHS
23	07 Apr 15	6.160	0.90	0.50	0.050	0.560	0.028	0.065	LHS
24	07 Apr 15	6.210	0.50	0.60	0.050	0.180	0.009	0.021	LHS
25	07 Apr 15	6.450	0.70	0.90	0.050	0.420	0.021	0.049	RHS
26	07 Apr 15	6.497	0.70	0.80	0.050	0.360	0.018	0.042	LHS
27	07 Apr 15	6.532	0.60	0.80	0.050	0.420	0.021	0.049	LHS
28	07 Apr 15	6.615	0.90	0.80	0.050	0.420	0.021	0.049	LHS
29	07 Apr 15	6.650	0.60	0.80	0.050	0.450	0.023	0.053	LHS
30	07 Apr 15	6.654	0.80	0.80	0.050	0.300	0.015	0.035	LHS
CARRIED FORWARD:						75.540	3.793	8.812	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUKOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	75.540	3.793	8.812	
31	10 Apr 15	6.660	0.60	0.80	0.050	0.630	0.032	0.074	LHS
32	10 Apr 15	6.700	0.60	0.60	0.050	0.720	0.036	0.084	RHS
33	10 Apr 15	6.705	0.60	0.70	0.050	0.320	0.016	0.037	LHS
34	10 Apr 15	6.870	0.60	0.80	0.050	0.720	0.036	0.084	LHS
35	10 Apr 15	6.875	0.70	0.90	0.050	0.200	0.010	0.023	LHS
36	10 Apr 15	6.876	0.60	0.70	0.050	0.350	0.018	0.042	LHS
37	10 Apr 15	6.993	0.90	0.70	0.050	0.480	0.024	0.056	LHS
38	10 Apr 15	7.480	0.90	0.70	0.050	0.360	0.018	0.042	LHS
39	10 Apr 15	7.510	0.70	0.80	0.050	0.420	0.021	0.049	RHS
40	10 Apr 15	7.535	0.60	0.70	0.050	0.480	0.024	0.056	LHS
41	10 Apr 15	7.540	0.90	0.70	0.050	0.630	0.032	0.074	LHS
42	10 Apr 15	7.700	0.90	0.80	0.050	0.420	0.021	0.049	LHS
43	10 Apr 15	8.128	0.80	0.40	0.050	0.630	0.032	0.074	RHS
44	10 Apr 15	8.330	0.90	0.80	0.050	0.630	0.032	0.074	LHS
45	10 Apr 15	8.405	0.40	0.50	0.050	0.560	0.028	0.065	LHS
46	10 Apr 15	8.440	0.70	0.50	0.050	0.420	0.021	0.049	RHS
47	10 Apr 15	8.500	0.90	0.70	0.050	0.480	0.024	0.056	RHS
48	10 Apr 15	8.513	0.50	0.60	0.050	0.400	0.020	0.046	LHS
49	10 Apr 15	8.590	0.60	0.80	0.050	0.480	0.024	0.056	LHS
50	10 Apr 15	8.790	0.70	0.60	0.050	0.720	0.036	0.084	RHS
51	10 Apr 15	8.800	0.80	0.60	0.050	0.000	0.000	0.000	RHS
52	10 Apr 15	8.985	0.70	0.80	0.050	0.000	0.000	0.000	LHS
53	10 Apr 15	9.090	0.90	0.70	0.050	0.630	0.032	0.074	LHS
54	10 Apr 15	9.189	0.50	0.80	0.050	0.300	0.015	0.035	LHS
55	10 Apr 15	9.200	0.80	0.70	0.050	0.480	0.024	0.056	RHS
56	10 Apr 15	9.251	0.40	0.60	0.050	0.420	0.021	0.049	LHS
57	10 Apr 15	9.310	0.60	0.80	0.050	0.480	0.024	0.056	LHS
58	10 Apr 15	9.368	0.80	0.50	0.050	0.560	0.028	0.065	RHS
59	10 Apr 15	9.370	0.60	0.80	0.050	0.630	0.032	0.074	RHS
60	10 Apr 15	9.374	0.90	0.80	0.050	0.400	0.020	0.046	RHS
CARRIED FORWARD:						89.490	4.494	10.441	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	89.490	4.494	10.441	
61	13 Apr 15	9.380	0.50	0.80	0.050	0.400	0.020	0.046	RHS
62	13 Apr 15	9.400	0.70	0.80	0.050	0.560	0.028	0.065	LHS
63	13 Apr 15	9.420	0.60	0.70	0.050	0.420	0.021	0.049	LHS
64	13 Apr 15	9.480	0.60	0.80	0.050	0.480	0.024	0.056	LHS
65	13 Apr 15	9.480	0.80	0.60	0.050	0.480	0.024	0.056	RHS
66	13 Apr 15	9.505	0.60	0.80	0.050	0.480	0.024	0.056	LHS
67	13 Apr 15	9.506	0.60	0.50	0.050	0.300	0.015	0.035	RHS
68	13 Apr 15	9.887	0.90	0.70	0.050	0.630	0.032	0.074	LHS
69	13 Apr 15	9.895	0.60	0.80	0.050	0.480	0.024	0.056	RHS
70	13 Apr 15	9.971	0.90	0.60	0.050	0.540	0.027	0.063	LHS
71	13 Apr 15	10.309	0.60	0.70	0.050	0.420	0.021	0.049	LHS
72	13 Apr 15	10.310	0.70	0.50	0.050	0.350	0.018	0.042	RHS
73	13 Apr 15	10.330	0.50	0.50	0.050	0.250	0.013	0.030	LHS
74	13 Apr 15	10.332	1.50	0.90	0.050	1.350	0.068	0.158	RHS
75	13 Apr 15	10.335	0.40	0.70	0.050	0.280	0.014	0.032	LHS
76	16 Apr 15	10.342	1.20	1.00	0.050	1.200	0.060	0.139	LHS
77	16 Apr 15	10.359	1.00	0.70	0.050	0.700	0.035	0.081	LHS
78	16 Apr 15	10.370	1.10	0.80	0.050	0.880	0.044	0.102	RHS
79	16 Apr 15	10.380	1.00	0.30	0.050	0.300	0.015	0.035	RHS
80	16 Apr 15	10.387	2.50	0.70	0.050	1.750	0.088	0.204	RHS
81	16 Apr 15	10.388	1.30	0.90	0.050	1.170	0.059	0.137	LHS
82	16 Apr 15	10.398	1.00	1.00	0.050	1.000	0.050	0.116	LHS
83	16 Apr 15	10.401	0.60	0.40	0.050	0.240	0.012	0.028	LHS
84	16 Apr 15	10.405	1.10	0.70	0.050	0.770	0.039	0.090	RHS
85	16 Apr 15	10.530	0.50	0.80	0.050	0.400	0.020	0.046	RHS
86	16 Apr 15	10.535	0.70	0.50	0.050	0.350	0.018	0.042	RHS
87	16 Apr 15	10.560	1.00	0.60	0.050	0.600	0.030	0.070	RHS
88	16 Apr 15	10.771	1.30	1.00	0.050	1.300	0.065	0.151	LHS
89	16 Apr 15	10.790	0.90	0.80	0.050	0.720	0.036	0.084	LHS
90	16 Apr 15	10.910	0.90	0.50	0.050	0.450	0.023	0.053	LHS
CARRIED FORWARD:						108.740	5.461	12.686	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	108.740	5.461	12.686	
91	18 Apr 15	10.910	0.60	2.20	0.050	1.320	0.066	0.153	RHS
92	18 Apr 15	11.008	0.60	2.20	0.050	1.320	0.066	0.153	LHS
93	18 Apr 15	11.012	0.60	2.10	0.050	1.260	0.063	0.146	LHS
94	18 Apr 15	11.061	0.60	2.10	0.050	1.260	0.063	0.146	RHS
95	18 Apr 15	11.189	0.60	1.50	0.050	0.900	0.045	0.104	LHS
96	18 Apr 15	11.330	0.80	1.80	0.050	1.440	0.072	0.167	RHS
97	18 Apr 15	11.341	1.50	1.30	0.050	1.950	0.098	0.227	LHS
98	18 Apr 15	11.355	1.50	1.20	0.050	1.800	0.090	0.209	LHS
99	18 Apr 15	11.428	0.90	0.80	0.050	0.720	0.036	0.084	LHS
100	18 Apr 15	11.496	1.80	1.00	0.050	1.800	0.090	0.209	LHS
101	18 Apr 15	11.517	1.30	0.80	0.050	1.040	0.052	0.121	LHS
102	18 Apr 15	11.530	0.50	1.70	0.050	0.850	0.043	0.100	LHS
103	18 Apr 15	11.615	0.60	2.20	0.050	1.320	0.066	0.153	RHS
104	18 Apr 15	11.620	0.60	2.20	0.050	1.320	0.066	0.153	LHS
105	18 Apr 15	11.670	0.60	2.10	0.050	1.260	0.063	0.146	LHS
106	18 Apr 15	11.890	0.60	2.10	0.050	1.260	0.063	0.146	RHS
107	18 Apr 15	11.892	0.60	1.50	0.050	0.900	0.045	0.104	LHS
108	18 Apr 15	11.910	0.80	1.80	0.050	1.440	0.072	0.167	RHS
109	18 Apr 15	11.927	1.50	1.30	0.050	1.950	0.098	0.227	LHS
110	18 Apr 15	11.940	1.50	1.20	0.050	1.800	0.090	0.209	LHS
111	18 Apr 15	11.950	0.90	0.80	0.050	0.720	0.036	0.084	LHS
112	18 Apr 15	11.955	1.80	1.00	0.050	1.800	0.090	0.209	LHS
113	18 Apr 15	11.956	1.30	0.80	0.050	1.040	0.052	0.121	LHS
114	18 Apr 15	12.000	1.70	1.00	0.050	1.700	0.085	0.197	LHS
115	18 Apr 15	12.050	1.00	0.60	0.050	0.600	0.030	0.070	LHS
116	18 Apr 15	12.052	2.40	1.10	0.050	2.640	0.132	0.306	LHS
117	18 Apr 15	12.068	1.80	0.80	0.050	1.440	0.072	0.167	LHS
118	18 Apr 15	12.070	3.00	1.00	0.050	3.000	0.150	0.348	LHS
119	18 Apr 15	12.075	3.20	1.10	0.050	3.520	0.176	0.408	LHS
120	18 Apr 15	12.078	2.00	1.00	0.050	2.000	0.100	0.232	RHS
CARRIED FORWARD:						154.110	7.731	17.952	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	154.110	7.731	17.952	
121	22 Apr 15	12.080	1.30	1.00	0.050	1.300	0.065	0.151	RHS
122	22 Apr 15	12.087	2.80	0.80	0.050	2.240	0.112	0.260	LHS
123	22 Apr 15	12.090	1.10	0.70	0.050	0.770	0.039	0.090	LHS
124	22 Apr 15	12.098	0.90	0.80	0.050	0.720	0.036	0.084	LHS
125	22 Apr 15	12.100	0.50	1.00	0.050	0.500	0.025	0.058	RHS
126	22 Apr 15	12.110	0.90	1.00	0.050	0.900	0.045	0.104	RHS
127	22 Apr 15	12.135	0.80	0.90	0.050	0.720	0.036	0.084	RHS
128	22 Apr 15	12.140	0.70	1.00	0.050	0.700	0.035	0.081	LHS
129	22 Apr 15	12.145	0.60	0.90	0.050	0.540	0.027	0.063	LHS
130	22 Apr 15	12.147	0.90	0.90	0.050	0.810	0.041	0.095	RHS
131	22 Apr 15	12.185	0.50	0.50	0.050	0.250	0.013	0.030	RHS
132	22 Apr 15	12.190	0.70	0.40	0.050	0.280	0.014	0.032	RHS
133	22 Apr 15	12.250	0.90	0.80	0.050	0.720	0.036	0.084	RHS
134	22 Apr 15	12.252	0.60	0.90	0.050	0.540	0.027	0.063	RHS
135	22 Apr 15	12.280	0.80	0.80	0.050	0.640	0.032	0.074	RHS
136	22 Apr 15	12.287	0.50	0.50	0.050	0.250	0.013	0.030	RHS
137	22 Apr 15	12.290	0.50	0.40	0.050	0.200	0.010	0.023	RHS
138	22 Apr 15	12.307	0.90	0.80	0.050	0.720	0.036	0.084	RHS
139	22 Apr 15	12.310	0.40	0.70	0.050	0.280	0.014	0.032	LHS
140	22 Apr 15	12.327	0.50	0.80	0.050	0.400	0.020	0.046	LHS
141	22 Apr 15	12.370	0.90	0.90	0.050	0.810	0.041	0.095	LHS
142	22 Apr 15	12.380	0.90	0.90	0.050	0.810	0.041	0.095	RHS
143	22 Apr 15	12.381	0.60	0.90	0.050	0.540	0.027	0.063	RHS
144	22 Apr 15	12.445	0.80	0.90	0.050	0.720	0.036	0.084	RHS
145	22 Apr 15	12.450	0.50	0.50	0.050	0.250	0.013	0.030	RHS
146	22 Apr 15	12.451	0.50	0.40	0.050	0.200	0.010	0.023	RHS
147	22 Apr 15	12.537	0.50	0.50	0.050	0.250	0.013	0.030	LHS
148	22 Apr 15	12.563	0.80	0.60	0.050	0.480	0.024	0.056	RHS
149	22 Apr 15	12.574	0.50	0.40	0.050	0.200	0.010	0.023	LHS
150	22 Apr 15	12.680	0.50	0.40	0.050	0.200	0.010	0.023	LHS
CARRIED FORWARD:						172.050	8.632	20.042	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	172.050	8.632	20.042	
151	25 Apr 15	12.700	0.90	0.70	0.050	0.630	0.032	0.074	LHS
152	25 Apr 15	12.705	0.50	0.50	0.050	0.250	0.013	0.030	RHS
153	25 Apr 15	12.708	1.20	0.50	0.050	0.600	0.030	0.070	RHS
154	25 Apr 15	12.930	0.40	0.40	0.050	0.160	0.008	0.019	RHS
155	25 Apr 15	12.931	1.10	1.00	0.050	1.100	0.055	0.128	RHS
156	25 Apr 15	13.020	0.40	0.60	0.050	0.240	0.012	0.028	LHS
157	25 Apr 15	13.020	0.40	0.40	0.050	0.160	0.008	0.019	LHS
158	25 Apr 15	13.022	1.20	0.50	0.050	0.600	0.030	0.070	LHS
159	25 Apr 15	13.025	0.70	0.50	0.050	0.350	0.018	0.042	LHS
160	25 Apr 15	13.031	0.50	0.40	0.050	0.200	0.010	0.023	LHS
161	25 Apr 15	13.035	0.80	0.40	0.050	0.320	0.016	0.037	LHS
162	25 Apr 15	13.040	0.50	0.50	0.050	0.250	0.013	0.030	RHS
163	25 Apr 15	13.050	0.90	0.40	0.050	0.360	0.018	0.042	LHS
164	25 Apr 15	13.078	0.50	0.50	0.050	0.250	0.013	0.030	LHS
165	25 Apr 15	13.081	0.90	0.40	0.050	0.360	0.018	0.042	RHS
166	25 Apr 15	13.100	0.60	0.40	0.050	0.240	0.012	0.028	RHS
167	25 Apr 15	13.180	0.50	0.60	0.050	0.300	0.015	0.035	LHS
168	25 Apr 15	13.180	0.50	0.40	0.050	0.200	0.010	0.023	RHS
169	25 Apr 15	13.190	0.30	0.30	0.050	0.090	0.005	0.012	RHS
170	25 Apr 15	13.200	0.70	0.60	0.050	0.420	0.021	0.049	LHS
171	25 Apr 15	13.213	0.70	0.70	0.050	0.490	0.025	0.058	LHS
172	25 Apr 15	13.220	0.60	0.50	0.050	0.300	0.015	0.035	LHS
173	25 Apr 15	13.740	0.50	0.50	0.050	0.250	0.013	0.030	LHS
174	25 Apr 15	13.798	0.40	0.40	0.050	0.160	0.008	0.019	RHS
175	25 Apr 15	13.970	0.90	0.60	0.050	0.540	0.027	0.063	RHS
176	25 Apr 15	15.840	0.70	0.40	0.050	0.280	0.014	0.032	RHS
177	25 Apr 15	15.947	0.50	0.40	0.050	0.200	0.010	0.023	RHS
178	25 Apr 15	16.007	0.90	0.90	0.050	0.810	0.041	0.095	RHS
179	25 Apr 15	16.210	0.90	1.00	0.050	0.900	0.045	0.104	LHS
180	25 Apr 15	16.344	0.50	1.50	0.050	0.750	0.038	0.088	LHS
CARRIED FORWARD:						183.810	9.225	21.420	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	183.810	9.225	21.420	
181	27 Apr 15	16.541	0.60	0.50	0.050	0.300	0.015	0.035	LHS
182	27 Apr 15	16.970	0.40	0.40	0.050	0.160	0.008	0.019	LHS
183	27 Apr 15	16.987	0.40	0.40	0.050	0.160	0.008	0.019	RHS
184	27 Apr 15	17.180	0.50	0.50	0.050	0.250	0.013	0.030	RHS
185	27 Apr 15	17.180	0.60	0.40	0.050	0.240	0.012	0.028	RHS
186	27 Apr 15	17.180	0.50	0.50	0.050	0.250	0.013	0.030	RHS
187	27 Apr 15	17.180	0.70	0.50	0.050	0.350	0.018	0.042	LHS
188	27 Apr 15	17.181	0.50	0.40	0.050	0.200	0.010	0.023	RHS
189	27 Apr 15	17.181	0.70	0.50	0.050	0.350	0.018	0.042	RHS
190	27 Apr 15	17.190	0.80	0.50	0.050	0.400	0.020	0.046	RHS
191	27 Apr 15	17.190	0.50	0.40	0.050	0.200	0.010	0.023	RHS
192	27 Apr 15	17.196	0.40	0.40	0.050	0.160	0.008	0.019	RHS
193	27 Apr 15	17.196	0.50	0.40	0.050	0.200	0.010	0.023	LHS
194	27 Apr 15	17.200	0.50	0.50	0.050	0.250	0.013	0.030	LHS
195	27 Apr 15	17.200	0.60	0.40	0.050	0.240	0.012	0.028	RHS
196	30 Apr 15	17.230	0.70	0.60	0.050	0.420	0.021	0.049	RHS
197	30 Apr 15	17.231	0.70	0.70	0.050	0.490	0.025	0.058	RHS
198	30 Apr 15	17.231	0.60	0.50	0.050	0.300	0.015	0.035	LHS
199	30 Apr 15	17.231	0.60	0.80	0.050	0.480	0.024	0.056	RHS
200	30 Apr 15	17.253	0.90	0.80	0.050	0.720	0.036	0.084	RHS
201	30 Apr 15	17.253	0.50	0.40	0.050	0.200	0.010	0.023	RHS
202	30 Apr 15	17.304	0.80	0.50	0.050	0.400	0.020	0.046	LHS
203	30 Apr 15	17.710	0.70	0.90	0.050	0.630	0.032	0.074	LHS
204	30 Apr 15	17.941	0.50	0.50	0.050	0.250	0.013	0.030	LHS
205	30 Apr 15	17.969	0.60	0.50	0.050	0.300	0.015	0.035	LHS
206	30 Apr 15	17.977	0.90	0.70	0.050	0.630	0.032	0.074	LHS
207	30 Apr 15	18.700	0.50	0.40	0.050	0.200	0.010	0.023	LHS
208	30 Apr 15	18.706	0.50	0.90	0.050	0.450	0.023	0.053	LHS
209	30 Apr 15	18.970	0.90	0.80	0.050	0.720	0.036	0.084	LHS
210	30 Apr 15	19.050	0.80	0.70	0.050	0.560	0.028	0.065	LHS
CARRIED FORWARD:						194.270	9.753	22.646	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	199.380	10.567	24.538	
1	03 Apr 15	23.150	0.90	0.50	0.050	0.450	0.023	0.053	LHS
2	03 Apr 15	23.478	0.60	0.80	0.050	0.480	0.024	0.056	RHS
3	03 Apr 15	23.500	0.80	0.50	0.050	0.400	0.020	0.046	LHS
4	03 Apr 15	23.610	0.60	0.70	0.050	0.420	0.021	0.049	LHS
5	03 Apr 15	23.789	0.90	0.80	0.050	0.720	0.036	0.084	LHS
6	03 Apr 15	23.847	0.60	0.80	0.050	0.480	0.024	0.056	LHS
7	03 Apr 15	23.855	0.80	0.80	0.050	0.640	0.032	0.074	LHS
8	03 Apr 15	23.947	0.60	0.80	0.050	0.480	0.024	0.056	LHS
9	03 Apr 15	24.122	0.80	0.80	0.050	0.640	0.032	0.074	LHS
10	03 Apr 15	24.545	0.70	0.80	0.050	0.560	0.028	0.065	LHS
11	03 Apr 15	24.784	0.80	0.80	0.050	0.640	0.032	0.074	RHS
12	03 Apr 15	24.870	0.80	0.80	0.050	0.640	0.032	0.074	RHS
13	03 Apr 15	24.915	0.90	0.90	0.750	0.810	0.608	1.411	LHS
14	03 Apr 15	25.615	0.80	0.80	0.500	0.640	0.320	0.742	LHS
15	03 Apr 15	25.855	0.60	0.90	0.500	0.540	0.270	0.626	LHS
16	03 Apr 15	25.978	0.60	0.40	0.050	0.240	0.012	0.028	LHS
17	03 Apr 15	26.812	0.50	0.40	0.050	0.200	0.010	0.023	LHS
18	03 Apr 15	26.954	0.60	0.50	0.050	0.300	0.015	0.035	RHS
19	03 Apr 15	27.370	0.50	0.50	0.050	0.250	0.013	0.030	RHS
20	03 Apr 15	27.381	0.70	0.40	0.050	0.280	0.014	0.032	RHS
21	03 Apr 15	27.400	0.80	0.60	0.050	0.480	0.024	0.056	RHS
22	03 Apr 15	27.405	0.60	0.50	0.050	0.300	0.015	0.035	LHS
23	03 Apr 15	27.420	0.50	0.40	0.050	0.200	0.010	0.023	RHS
24	03 Apr 15	27.510	0.40	0.40	0.050	0.160	0.008	0.019	RHS
25	03 Apr 15	27.581	0.90	0.70	0.050	0.630	0.032	0.074	RHS
26	03 Apr 15	27.620	0.80	0.80	0.050	0.640	0.032	0.074	LHS
27	03 Apr 15	27.650	0.90	0.80	0.050	0.720	0.036	0.084	LHS
28	03 Apr 15	27.662	0.50	0.40	0.050	0.200	0.010	0.023	LHS
29	03 Apr 15	27.720	0.40	0.40	0.050	0.160	0.008	0.019	RHS
30	03 Apr 15	27.762	0.90	0.60	0.050	0.540	0.027	0.063	RHS
CARRIED FORWARD:						213.220	12.359	28.696	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUK BOK

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	213.220	12.359	28.696	
31	07 Apr 15	27.764	0.50	0.50	0.500	0.250	0.125	0.290	RHS
32	07 Apr 15	27.884	0.50	0.40	0.500	0.200	0.100	0.232	LHS
33	07 Apr 15	27.890	0.50	0.40	0.500	0.200	0.100	0.232	RHS
34	07 Apr 15	27.897	0.70	0.40	0.500	0.280	0.140	0.325	RHS
35	07 Apr 15	28.010	0.40	0.40	0.500	0.160	0.080	0.186	LHS
36	07 Apr 15	28.113	0.60	0.50	0.500	0.300	0.150	0.348	RHS
37	07 Apr 15	28.300	0.40	0.40	0.500	0.160	0.080	0.186	LHS
38	07 Apr 15	28.950	0.90	0.80	0.500	0.720	0.360	0.835	RHS
39	07 Apr 15	29.120	0.90	0.40	0.500	0.360	0.180	0.418	RHS
40	07 Apr 15	29.170	0.60	0.40	0.050	0.240	0.012	0.028	RHS
41	07 Apr 15	29.180	0.40	0.40	0.050	0.160	0.008	0.019	LHS
42	07 Apr 15	29.257	0.60	0.80	0.050	0.480	0.024	0.056	RHS
43	07 Apr 15	29.260	0.70	0.50	0.050	0.350	0.018	0.042	RHS
44	07 Apr 15	29.270	0.80	0.90	0.050	0.720	0.036	0.084	RHS
45	07 Apr 15	29.271	0.80	0.50	0.050	0.400	0.020	0.046	RHS
46	07 Apr 15	29.278	0.90	0.80	0.050	0.720	0.036	0.084	LHS
47	07 Apr 15	29.279	0.60	0.50	0.050	0.300	0.015	0.035	RHS
48	07 Apr 15	29.281	0.50	0.90	0.050	0.450	0.023	0.053	RHS
49	07 Apr 15	29.329	0.90	0.90	0.050	0.810	0.041	0.095	RHS
50	07 Apr 15	29.630	0.50	0.40	0.050	0.200	0.010	0.023	LHS
51	07 Apr 15	29.740	0.80	0.90	0.050	0.720	0.036	0.084	RHS
52	07 Apr 15	29.740	0.50	0.80	0.050	0.400	0.020	0.046	RHS
53	07 Apr 15	29.905	0.60	0.80	0.050	0.480	0.024	0.056	LHS
54	07 Apr 15	30.000	0.90	0.80	0.050	0.720	0.036	0.084	LHS
55	10 Apr 15	30.005	0.90	0.80	0.050	0.720	0.036	0.084	LHS
56	10 Apr 15	30.118	0.80	0.90	0.050	0.720	0.036	0.084	LHS
57	10 Apr 15	30.400	0.90	0.60	0.050	0.540	0.027	0.063	LHS
58	10 Apr 15	30.450	0.80	0.70	0.050	0.560	0.028	0.065	LHS
59	10 Apr 15	30.600	0.40	0.80	0.050	0.320	0.016	0.037	LHS
60	10 Apr 15	30.719	0.70	0.40	0.050	0.280	0.014	0.032	RHS
CARRIED FORWARD:						226.140	14.190	32.948	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	226.140	14.190	32.948	
61	10 Apr 15	30.830	0.70	0.60	0.050	0.420	0.021	0.049	RHS
62	10 Apr 15	30.910	0.50	0.50	0.050	0.250	0.013	0.030	RHS
63	10 Apr 15	31.575	0.50	0.60	0.050	0.300	0.015	0.035	RHS
64	10 Apr 15	31.579	0.70	0.90	0.050	0.630	0.032	0.074	LHS
65	10 Apr 15	31.659	0.90	0.80	0.050	0.720	0.036	0.084	RHS
66	10 Apr 15	31.663	0.40	0.50	0.050	0.200	0.010	0.023	RHS
67	10 Apr 15	31.710	0.90	0.70	0.050	0.630	0.032	0.074	RHS
68	10 Apr 15	31.710	0.80	0.60	0.050	0.480	0.024	0.056	LHS
69	10 Apr 15	32.000	0.90	0.40	0.050	0.360	0.018	0.042	LHS
70	13 Apr 15	32.037	0.60	0.80	0.050	0.480	0.024	0.056	LHS
71	13 Apr 15	32.045	0.50	0.90	0.050	0.450	0.023	0.053	RHS
72	13 Apr 15	32.190	0.90	0.70	0.050	0.630	0.032	0.074	RHS
73	13 Apr 15	32.780	0.60	0.80	0.050	0.480	0.024	0.056	LHS
74	13 Apr 15	32.830	0.40	0.40	0.050	0.160	0.008	0.019	LHS
75	13 Apr 15	32.843	0.70	0.60	0.050	0.420	0.021	0.049	LHS
76	13 Apr 15	32.907	0.70	0.40	0.050	0.280	0.014	0.032	LHS
77	13 Apr 15	33.000	0.90	0.80	0.050	0.720	0.036	0.084	LHS
78	13 Apr 15	33.070	0.60	0.90	0.050	0.540	0.027	0.063	LHS
79	13 Apr 15	33.080	0.90	0.70	0.050	0.630	0.032	0.074	LHS
80	13 Apr 15	33.235	0.70	0.50	0.050	0.350	0.018	0.042	LHS
81	13 Apr 15	33.270	0.50	0.60	0.050	0.300	0.015	0.035	LHS
82	13 Apr 15	33.370	0.40	0.40	0.050	0.160	0.008	0.019	LHS
83	13 Apr 15	33.410	0.40	0.40	0.050	0.160	0.008	0.019	LHS
84	13 Apr 15	33.456	0.90	0.50	0.050	0.450	0.023	0.053	RHS
85	13 Apr 15	33.470	0.90	0.80	0.050	0.720	0.036	0.084	RHS
86	13 Apr 15	33.470	0.90	0.90	0.050	0.810	0.041	0.095	RHS
87	13 Apr 15	33.510	0.80	0.50	0.050	0.400	0.020	0.046	LHS
88	13 Apr 15	33.515	0.80	0.90	0.050	0.720	0.036	0.084	LHS
89	13 Apr 15	33.880	0.90	0.80	0.050	0.720	0.036	0.084	RHS
90	13 Apr 15	33.895	0.90	0.70	0.050	0.630	0.032	0.074	LHS
CARRIED FORWARD:						240.340	14.905	34.610	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUK BOK

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	240.340	14.905	34.610	
91	13 Apr 15	33.947	0.40	0.80	0.050	0.320	0.016	0.037	RHS
92	13 Apr 15	34.130	0.40	0.60	0.050	0.240	0.012	0.028	LHS
93	13 Apr 15	34.296	0.90	0.80	0.050	0.720	0.036	0.084	LHS
94	13 Apr 15	34.365	0.80	0.90	0.050	0.720	0.036	0.084	LHS
95	13 Apr 15	34.490	0.90	0.80	0.050	0.720	0.036	0.084	RHS
96	13 Apr 15	34.789	0.80	0.60	0.050	0.480	0.024	0.056	RHS
97	13 Apr 15	35.343	0.90	0.40	0.050	0.360	0.018	0.042	RHS
98	13 Apr 15	35.480	0.60	0.80	0.050	0.480	0.024	0.056	RHS
99	13 Apr 15	35.490	0.50	0.50	0.050	0.250	0.013	0.030	RHS
100	16 Apr 15	35.518	0.60	0.90	0.050	0.540	0.027	0.063	RHS
101	16 Apr 15	35.550	0.80	0.80	0.050	0.640	0.032	0.074	RHS
102	16 Apr 15	35.980	0.90	0.80	0.050	0.720	0.036	0.084	LHS
103	16 Apr 15	35.981	0.90	0.70	0.050	0.630	0.032	0.074	RHS
104	16 Apr 15	37.270	0.60	0.80	0.050	0.480	0.024	0.056	RHS
105	16 Apr 15	38.187	0.80	0.70	0.050	0.560	0.028	0.065	LHS
106	16 Apr 15	38.781	0.60	0.80	0.050	0.480	0.024	0.056	LHS
107	16 Apr 15	38.794	0.50	0.80	0.050	0.400	0.020	0.046	LHS
108	16 Apr 15	38.970	0.80	0.70	0.050	0.560	0.028	0.065	LHS
109	16 Apr 15	39.700	0.90	0.70	0.050	0.630	0.032	0.074	LHS
110	16 Apr 15	39.990	0.60	0.70	0.050	0.420	0.021	0.049	LHS
111	16 Apr 15	40.198	0.70	0.90	0.050	0.630	0.032	0.074	LHS
112	16 Apr 15	40.231	0.50	0.40	0.050	0.200	0.010	0.023	LHS
113	16 Apr 15	40.292	0.60	0.70	0.050	0.420	0.021	0.049	RHS
114	16 Apr 15	40.381	0.90	0.80	0.050	0.720	0.036	0.084	LHS
115	16 Apr 15	40.420	0.70	0.90	0.050	0.630	0.032	0.074	LHS
116	16 Apr 15	40.421	0.50	0.60	0.050	0.300	0.015	0.035	LHS
117	16 Apr 15	40.590	0.70	0.80	0.050	0.560	0.028	0.065	LHS
118	16 Apr 15	40.600	0.40	0.50	0.050	0.200	0.010	0.023	LHS
119	16 Apr 15	40.610	0.90	0.80	0.050	0.720	0.036	0.084	LHS
120	16 Apr 15	40.770	0.70	0.90	0.050	0.630	0.032	0.074	RHS
CARRIED FORWARD:						255.700	15.676	36.402	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	255.700	15.676	36.402	
121	16 Apr 15	40.780	0.60	0.70	0.050	0.420	0.021	0.049	RHS
122	16 Apr 15	40.797	0.70	0.60	0.050	0.420	0.021	0.049	LHS
123	16 Apr 15	40.836	0.80	0.70	0.050	0.560	0.028	0.065	LHS
124	16 Apr 15	41.128	0.50	0.40	0.050	0.200	0.010	0.023	LHS
125	16 Apr 15	41.132	0.50	0.90	0.050	0.450	0.023	0.053	RHS
126	16 Apr 15	41.200	0.70	0.50	0.050	0.350	0.018	0.042	LHS
127	16 Apr 15	41.210	0.80	0.90	0.050	0.720	0.036	0.084	LHS
128	19 Apr 15	42.745	0.90	0.50	0.050	0.450	0.023	0.053	LHS
129	19 Apr 15	42.844	0.70	0.40	0.050	0.280	0.014	0.032	LHS
130	19 Apr 15	42.990	0.80	0.70	0.050	0.560	0.028	0.065	LHS
131	19 Apr 15	43.008	0.70	0.40	0.050	0.280	0.014	0.032	LHS
132	19 Apr 15	43.296	0.60	0.50	0.050	0.300	0.015	0.035	RHS
133	19 Apr 15	44.170	0.80	0.90	0.050	0.720	0.036	0.084	RHS
134	19 Apr 15	44.635	0.50	0.60	0.050	0.300	0.015	0.035	RHS
135	19 Apr 15	44.690	0.60	0.40	0.050	0.240	0.012	0.028	RHS
136	19 Apr 15	52.080	0.80	0.70	0.050	0.560	0.028	0.065	LHS
137	19 Apr 15	52.098	0.70	0.70	0.050	0.490	0.025	0.058	LHS
138	19 Apr 15	52.099	0.60	0.80	0.050	0.480	0.024	0.056	RHS
139	19 Apr 15	52.100	0.70	0.70	0.050	0.490	0.025	0.058	RHS
140	19 Apr 15	52.124	0.80	0.50	0.050	0.400	0.020	0.046	LHS
141	19 Apr 15	52.126	0.70	0.70	0.050	0.490	0.025	0.058	LHS
142	19 Apr 15	52.127	0.90	0.80	0.050	0.720	0.036	0.084	LHS
143	22 Apr 15	52.810	0.70	0.70	0.050	0.490	0.025	0.058	LHS
144	22 Apr 15	52.830	0.70	0.60	0.050	0.420	0.021	0.049	LHS
145	22 Apr 15	52.838	0.20	0.40	0.050	0.080	0.004	0.009	RHS
146	22 Apr 15	52.850	0.90	0.80	0.050	0.720	0.036	0.084	RHS
147	22 Apr 15	52.912	0.80	0.70	0.050	0.560	0.028	0.065	LHS
148	22 Apr 15	53.122	0.70	0.40	0.050	0.280	0.014	0.032	LHS
149	22 Apr 15	53.430	0.80	0.90	0.050	0.720	0.036	0.084	LHS
150	22 Apr 15	53.548	0.90	0.70	0.050	0.630	0.032	0.074	LHS
CARRIED FORWARD:						269.480	16.369	38.011	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	269.480	16.369	38.011	
151	25 Apr 15	53.650	0.90	0.60	0.050	0.540	0.027	0.063	RHS
152	25 Apr 15	54.420	0.60	0.60	0.050	0.360	0.018	0.042	LHS
153	25 Apr 15	55.005	0.80	0.30	0.050	0.240	0.012	0.028	LHS
154	25 Apr 15	55.005	0.90	0.70	0.050	0.630	0.032	0.074	LHS
155	25 Apr 15	55.462	0.80	0.70	0.050	0.560	0.028	0.065	RHS
156	25 Apr 15	55.790	0.90	0.50	0.050	0.450	0.023	0.053	LHS
157	25 Apr 15	55.792	0.90	0.70	0.050	0.630	0.032	0.074	LHS
158	25 Apr 15	55.905	0.40	0.70	0.050	0.280	0.014	0.032	RHS
159	25 Apr 15	55.908	0.70	0.80	0.050	0.560	0.028	0.065	LHS
160	25 Apr 15	56.295	0.80	0.60	0.050	0.480	0.024	0.056	RHS
161	28 Apr 15	56.734	0.70	0.30	0.050	0.210	0.011	0.026	LHS
162	28 Apr 15	56.910	0.90	0.30	0.050	0.270	0.014	0.032	LHS
163	28 Apr 15	56.913	0.40	0.40	0.050	0.160	0.008	0.019	LHS
164	28 Apr 15	56.915	0.50	0.40	0.050	0.200	0.010	0.023	RHS
165	28 Apr 15	56.929	0.40	0.40	0.050	0.160	0.008	0.019	LHS
166	28 Apr 15	56.930	0.50	0.40	0.050	0.200	0.010	0.023	RHS
167	28 Apr 15	56.934	0.40	0.35	0.050	0.140	0.007	0.016	RHS
168	28 Apr 15	56.936	0.40	0.40	0.050	0.160	0.008	0.019	RHS
169	28 Apr 15	57.857	0.50	0.40	0.050	0.200	0.010	0.023	LHS
170	28 Apr 15	57.858	0.50	0.50	0.500	0.250	0.125	0.290	RHS
171	28 Apr 15	58.001	0.40	0.40	0.500	0.160	0.080	0.186	LHS
172	28 Apr 15	58.005	0.50	0.40	0.500	0.200	0.100	0.232	LHS
173									
174									
175									
176									
177									
178									
179									
180									
CARRIED FORWARD:						276.520	16.998	39.471	

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 74.050 - RHS
KM 75.810

**R01 - PAVEMENT
PAVEMENT TREATMENT**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	1,980.70	735.20	2,715.90
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2,002.44	572.44	2,574.88
Kudat	01	Jalan Kota Kinabalu-Kudat	2,298.25	373.25	2,671.50
Tuaran	01	Jalan Kota Kinabalu-Kudat	78.64	0.00	78.64
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	46.08	0.00	46.08
	01	Jalan Kota Kinabalu-Sindumin	34.79	0.00	34.79
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	75.95	0.00	75.95
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	91.52	1,400.00	1,491.52
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	204.44	0.00	204.44
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	3,361.90	3,361.90
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,818.60	0.00	1,818.60
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	833.99	598.12	1,432.11
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,145.33	116.11	1,261.44
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	999.64	0.00	999.64
Beaufort	01	Jalan Kota Kinabalu-Sindumin	4,696.26	2,125.95	6,822.21
	502	Jalan Beaufort-Menumbok	3,343.60	1,283.42	4,627.02
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,889.56	1,490.21	5,379.77
Kuala Penyu	502	Jalan Beaufort-Menumbok	4,631.87	1,902.95	6,534.82
TOTAL			28,171.66	13,959.55	42,131.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	1,980.70	735.20	2,715.90
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	2,002.44	572.44	2,574.88
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	2,298.25	373.25	2,671.50
TOTAL				6,281.39	1,680.89	7,962.28

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,980.70	
1	14 Apr 15	84.500	15.00	3.20	48.00	
2	14 Apr 15	84.550	24.00	2.40	57.60	
3	14 Apr 15	84.600	22.00	2.10	46.20	
4	16 Apr 15	84.650	20.00	2.00	40.00	
5	16 Apr 15	84.700	10.00	3.00	30.00	
6	16 Apr 15	84.800	21.00	2.50	52.50	
7	17 Apr 15	84.900	18.00	3.40	61.20	
8	17 Apr 15	84.950	28.00	2.00	56.00	
9	21 Apr 15	85.100	18.00	2.40	43.20	
10	21 Apr 15	85.200	22.00	3.00	66.00	
11	22 Apr 15	85.350	30.00	3.00	90.00	
12	22 Apr 15	85.400	23.00	2.00	46.00	
13	23 Apr 15	85.450	17.00	3.00	51.00	
14	23 Apr 15	85.520	19.00	2.50	47.50	
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					2,715.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2002.44	
1	03 Apr 15	114.400	20.00	2.00	40.00	
2	03 Apr 15	114.450	12.00	2.20	26.40	
3	03 Apr 15	114.500	15.00	2.50	37.50	
4	04 Apr 15	114.550	12.00	2.70	32.40	
5	04 Apr 15	114.600	10.00	1.90	19.00	
6	04 Apr 15	114.700	8.00	2.00	16.00	
7	05 Apr 15	114.800	13.00	2.10	27.30	
8	05 Apr 15	114.850	16.00	1.80	28.80	
9	05 Apr 15	114.900	17.00	2.00	34.00	
10	05 Apr 15	114.950	22.00	2.00	44.00	
11	10 Apr 15	115.000	12.50	1.80	22.50	
12	10 Apr 15	115.100	14.00	1.90	26.60	
13	10 Apr 15	115.150	6.00	2.20	13.20	
14	13 Apr 15	115.200	7.00	2.50	17.50	
15	13 Apr 15	115.270	10.00	2.60	26.00	
16	13 Apr 15	115.300	17.00	2.00	34.00	
17	13 Apr 15	115.430	13.60	1.90	25.84	
18	14 Apr 15	116.500	18.00	2.00	36.00	
19	14 Apr 15	116.600	19.00	1.50	28.50	
20	14 Apr 15	116.650	20.50	1.80	36.90	
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					2,574.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2298.25	
1	17 Apr 15	178.100	14.00	1.00	14.00	
2	17 Apr 15	178.150	10.00	0.80	8.00	
3	18 Apr 15	178.170	15.00	1.20	18.00	
4	18 Apr 15	178.190	12.00	1.20	14.40	
5	18 Apr 15	178.200	8.00	1.00	8.00	
6	18 Apr 15	178.240	6.00	0.90	5.40	
7	20 Apr 15	178.300	9.00	0.78	7.02	
8	20 Apr 15	178.400	13.00	1.02	13.26	
9	20 Apr 15	178.450	17.00	1.30	22.10	
10	21 Apr 15	178.500	12.50	1.40	17.50	
11	21 Apr 15	178.530	15.50	0.95	14.73	
12	21 Apr 15	178.580	18.30	1.32	24.16	
13	21 Apr 15	178.620	6.80	0.90	6.12	
14	23 Apr 15	178.800	15.00	0.80	12.00	
15	23 Apr 15	179.100	8.00	0.82	6.56	
16	23 Apr 15	179.230	7.50	0.62	4.65	
17	23 Apr 15	179.400	10.00	1.50	15.00	
18	24 Apr 15	179.440	10.40	0.67	6.97	
19	24 Apr 15	179.480	11.00	0.88	9.68	
20	24 Apr 15	179.540	12.20	0.98	11.96	
21	25 Apr 15	179.600	17.60	1.33	23.41	
22	25 Apr 15	179.800	10.80	1.60	17.28	
23	26 Apr 15	179.850	13.20	1.20	15.84	
24	26 Apr 15	179.900	11.70	0.84	9.83	
25	27 Apr 15	180.100	15.00	2.00	30.00	
26	27 Apr 15	180.250	17.00	2.20	37.40	
27						
28						
29						
30						
BALANCE END OF APR :					2,671.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	95.41	-	95.41
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	78.64	-	78.64
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	1,004.30	-	1,004.30
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL :				-	-	-

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2015

Page 1 of 3

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					78.64	
TOTAL :					78.64	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,004.30	
TOTAL :					1,004.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,818.60	0.00	1,818.60
TOTAL				1,818.60	0.00	1,818.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MARCH 2015:					1,818.60	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,818.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	34.79	-	34.79
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	91.52	-	91.52
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	204.44	-	204.44
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	75.95	-	75.95
TOTAL				406.70	-	406.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					34.79	
TOTAL					34.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
TOTAL					0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PAPAR	
ROUTE NO.	01	
ROAD NAME:	JALAN KK - SINDUMIN	(CH18.000 - CH44.800)
MONTH:	APRIL 2015	(CH44.800 - CH72.470)

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					91.52	
TOTAL					91.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					204.44	
TOTAL					204.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LPG TERBANG LAMA
MONTH:	APRIL 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	833.99	598.12	1,432.11
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	1,145.33	116.11	1,261.44
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	999.64	-	999.64
TOTAL				2,978.96	714.23	3,693.19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					833.99	
1	10 Apr 15	76.950	20.50	1.00	20.50	Crocodile crack/LHS
2	10 Apr 15	58.875	13.70	2.00	27.40	Crocodile crack/LHS
3	10 Apr 15	58.845	7.50	2.00	15.00	Crocodile crack/LHS
4	10 Apr 15	58.809	7.10	1.50	10.65	Crocodile crack/LHS
5	10 Apr 15	58.793	8.50	1.00	8.50	Crocodile crack/LHS
6	10 Apr 15	58.795	5.00	3.00	15.00	Crocodile crack/RHS
7	10 Apr 15	58.780	4.10	3.50	14.35	Crocodile crack/RHS
8	10 Apr 15	58.772	3.30	2.40	7.92	Crocodile crack/RHS
9	10 Apr 15	58.750	2.50	2.70	6.75	Crocodile crack/LHS
10	10 Apr 15	58.742	2.20	3.50	7.70	Crocodile crack/RHS
11	10 Apr 15	58.733	2.70	3.30	8.91	Crocodile crack/LHS
12	10 Apr 15	58.721	3.20	2.80	8.96	Crocodile crack/RHS
13	10 Apr 15	58.700	3.00	1.50	4.50	Crocodile crack/LHS
14	10 Apr 15	58.690	3.70	1.20	4.44	Crocodile crack/LHS
15	10 Apr 15	58.695	6.70	1.20	8.04	Crocodile crack/RHS
16	10 Apr 15	58.691	7.60	0.70	5.32	Crocodile crack/RHS
17	10 Apr 15	58.690	9.20	1.50	13.80	Crocodile crack/LHS
18	10 Apr 15	58.630	5.00	1.50	7.50	Crocodile crack/RHS
19	10 Apr 15	58.627	3.00	1.50	4.50	Crocodile crack/LHS
20	10 Apr 15	58.613	3.70	1.20	4.44	Crocodile crack/LHS
21	10 Apr 15	58.559	6.70	1.20	8.04	Crocodile crack/RHS
22	10 Apr 15	58.543	7.60	0.70	5.32	Crocodile crack/RHS
23	10 Apr 15	58.527	9.20	1.50	13.80	Crocodile crack/LHS
24	10 Apr 15	58.470	5.00	1.50	7.50	Crocodile crack/RHS
25	10 Apr 15	58.455	12.50	0.90	11.25	Crocodile crack/RHS
26	10 Apr 15	58.430	6.80	0.50	3.40	Crocodile crack/RHS
27	10 Apr 15	58.429	1.20	0.60	0.72	Crocodile crack/RHS
28	10 Apr 15	58.319	0.90	0.50	0.45	Crocodile crack/RHS
29	10 Apr 15	58.317	1.50	1.20	1.80	Crocodile crack/RHS
30	10 Apr 15	58.315	8.30	0.60	4.98	Crocodile crack/RHS
CARRIED FORWARD :					1,095.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,095.43	
31	14 Apr 15	58.297	9.20	1.30	11.96	Crocodile crack/RHS
32	14 Apr 15	58.257	7.20	1.20	8.64	Crocodile crack/RHS
33	14 Apr 15	58.251	6.80	0.90	6.12	Crocodile crack/RHS
34	14 Apr 15	58.241	7.70	1.10	8.47	Crocodile crack/RHS
35	14 Apr 15	58.240	9.30	0.60	5.58	Crocodile crack/RHS
36	14 Apr 15	58.249	8.30	1.30	10.79	Crocodile crack/RHS
37	14 Apr 15	58.216	9.30	0.80	7.44	Crocodile crack/RHS
38	14 Apr 15	58.211	5.40	1.20	6.48	Crocodile crack/RHS
39	14 Apr 15	58.193	9.90	0.80	7.92	Crocodile crack/RHS
40	14 Apr 15	58.185	9.80	1.00	9.80	Crocodile crack/RHS
41	14 Apr 15	58.180	9.50	1.20	11.40	Crocodile crack/RHS
42	14 Apr 15	58.173	8.90	0.80	7.12	Crocodile crack/RHS
43	14 Apr 15	58.169	8.80	0.70	6.16	Crocodile crack/RHS
44	14 Apr 15	58.160	8.50	0.90	7.65	Crocodile crack/RHS
45	14 Apr 15	58.153	7.70	1.10	8.47	Crocodile crack/RHS
46	14 Apr 15	58.140	12.30	0.60	7.38	Crocodile crack/RHS
47	14 Apr 15	58.128	6.50	0.50	3.25	Crocodile crack/LHS
48	14 Apr 15	58.115	7.20	0.60	4.32	Crocodile crack/LHS
49	28 Apr 15	57.992	6.30	0.50	3.15	Crocodile crack/LHS
50	28 Apr 15	57.984	1.20	0.40	0.48	Crocodile crack/LHS
51	28 Apr 15	57.774	5.60	0.80	4.48	Crocodile crack/LHS
52	28 Apr 15	57.765	6.60	0.90	5.94	Crocodile crack/LHS
53	28 Apr 15	57.659	4.80	0.50	2.40	Crocodile crack/LHS
54	28 Apr 15	57.650	6.90	0.80	5.52	Crocodile crack/LHS
55	28 Apr 15	57.649	6.50	0.70	4.55	Crocodile crack/LHS
56	28 Apr 15	57.632	5.50	0.50	2.75	Crocodile crack/LHS
57	28 Apr 15	57.619	6.30	0.40	2.52	Crocodile crack/LHS
58	28 Apr 15	57.552	4.60	0.50	2.30	Crocodile crack/LHS
59	28 Apr 15	57.551	4.50	0.60	2.70	Crocodile crack/LHS
60	28 Apr 15	57.492	8.70	0.80	6.96	Crocodile crack/LHS
CARRIED FORWARD :					1,278.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,278.13	
61	28 Apr 15	56.903	8.50	0.40	3.40	Crocodile crack/RHS
62	28 Apr 15	56.922	6.60	1.50	9.90	Crocodile crack/RHS
63	28 Apr 15	56.934	5.90	0.50	2.95	Crocodile crack/RHS
64	28 Apr 15	56.871	5.40	0.50	2.70	Crocodile crack/RHS
65	28 Apr 15	56.774	6.30	0.50	3.15	Crocodile crack/RHS
66	28 Apr 15	56.765	7.20	0.80	5.76	Crocodile crack/RHS
67	28 Apr 15	56.669	6.30	0.50	3.15	Crocodile crack/RHS
68	28 Apr 15	56.651	5.90	0.60	3.54	Crocodile crack/RHS
69	28 Apr 15	56.642	4.20	1.20	5.04	Crocodile crack/RHS
70	28 Apr 15	56.647	3.90	0.60	2.34	Crocodile crack/RHS
71	28 Apr 15	56.632	4.90	0.60	2.94	Crocodile crack/RHS
72	28 Apr 15	56.603	6.50	0.70	4.55	Crocodile crack/RHS
73	28 Apr 15	56.559	5.50	1.90	10.45	Crocodile crack/RHS
74	28 Apr 15	56.548	3.90	0.80	3.12	Crocodile crack/RHS
75	28 Apr 15	56.544	4.60	0.80	3.68	Crocodile crack/RHS
76	28 Apr 15	56.555	4.50	0.80	3.60	Crocodile crack/RHS
77	28 Apr 15	56.492	1.90	0.80	1.52	Crocodile crack/LHS
78	28 Apr 15	56.482	6.90	1.70	11.73	Crocodile crack/LHS
79	28 Apr 15	56.477	7.50	0.80	6.00	Crocodile crack/LHS
80	28 Apr 15	56.462	7.60	0.90	6.84	Crocodile crack/LHS
81	28 Apr 15	56.432	6.90	0.90	6.21	Crocodile crack/LHS
82	28 Apr 15	56.422	6.90	0.90	6.21	Crocodile crack/LHS
83	28 Apr 15	56.419	6.90	0.60	4.14	Crocodile crack/LHS
84	28 Apr 15	56.338	7.50	1.10	8.25	Crocodile crack/LHS
85	28 Apr 15	56.324	4.90	1.10	5.39	Crocodile crack/LHS
86	28 Apr 15	56.312	5.90	0.90	5.31	Crocodile crack/LHS
87	28 Apr 15	56.222	6.30	0.80	5.04	Crocodile crack/LHS
88	28 Apr 15	56.218	5.90	1.20	7.08	Crocodile crack/LHS
89	28 Apr 15	56.215	5.70	1.30	7.41	Crocodile crack/LHS
90	28 Apr 15	56.201	4.30	0.60	2.58	Crocodile crack/LHS
TOTAL :					1,432.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM
MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,145.33	
1	07 Apr 15	103.715	9.50	0.80	7.60	Crocodile crack/LHS
2	07 Apr 15	103.710	6.50	0.50	3.25	Crocodile crack/RHS
3	07 Apr 15	103.698	6.50	0.60	3.90	Crocodile crack/RHS
4	07 Apr 15	103.695	6.10	0.90	5.49	Crocodile crack/RHS
5	07 Apr 15	103.682	5.60	1.20	6.72	Crocodile crack/RHS
6	07 Apr 15	103.655	5.50	0.50	2.75	Crocodile crack/RHS
7	07 Apr 15	103.650	5.30	1.50	7.95	Crocodile crack/RHS
8	07 Apr 15	103.644	5.10	0.70	3.57	Crocodile crack/RHS
9	07 Apr 15	103.649	4.40	1.00	4.40	Crocodile crack/RHS
10	07 Apr 15	103.637	4.10	1.50	6.15	Crocodile crack/RHS
11	07 Apr 15	103.650	5.50	0.50	2.75	Crocodile crack/RHS
12	07 Apr 15	103.557	7.20	0.70	5.04	Crocodile crack/RHS
13	07 Apr 15	103.551	3.90	0.80	3.12	Crocodile crack/RHS
14	07 Apr 15	103.548	3.90	0.70	2.73	Crocodile crack/RHS
15	07 Apr 15	103.541	3.90	0.60	2.34	Crocodile crack/RHS
16	07 Apr 15	103.544	3.70	0.70	2.59	Crocodile crack/RHS
17	07 Apr 15	103.539	6.50	0.70	4.55	Crocodile crack/RHS
18	07 Apr 15	103.529	3.50	0.90	3.15	Crocodile crack/RHS
19	07 Apr 15	103.521	3.00	0.90	2.70	Crocodile crack/RHS
20	07 Apr 15	103.519	3.00	0.90	2.70	Crocodile crack/RHS
21	07 Apr 15	103.497	2.90	1.00	2.90	Crocodile crack/RHS
22	07 Apr 15	103.488	2.40	1.00	2.40	Crocodile crack/RHS
23	07 Apr 15	103.487	2.10	1.00	2.10	Crocodile crack/RHS
24	07 Apr 15	103.468	3.60	1.00	3.60	Crocodile crack/RHS
25	07 Apr 15	103.455	7.20	0.90	6.48	Crocodile crack/RHS
26	07 Apr 15	103.449	6.60	0.90	5.94	Crocodile crack/LHS
27	07 Apr 15	103.483	1.30	1.00	1.30	Crocodile crack/LHS
28	07 Apr 15	103.482	4.90	1.00	4.90	Crocodile crack/LHS
29	07 Apr 15	103.474	1.20	0.60	0.72	Crocodile crack/LHS
30	07 Apr 15	103.455	2.90	0.80	2.32	Crocodile crack/LHS
TOTAL :					1,261.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	TENOM
ROUTE NO.	500
ROAD NAME:	JLN KOTA KINABALU -KENINGAU-TENOM
MONTH:	April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					999.64	
TOTAL :					999.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	4,696.26	367.86	5,064.12
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,889.56	465.71	4,355.27
3	Beaufort	502	Jalan Beaufort - Menumbok	3,343.60	-	3,343.60
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	4,631.87	-	4,631.87
TOTAL				16,561.29	833.57	17,394.86

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4696.26	
1	03 Apr 15	72.411	1.80	1.50	2.70	LHS
2	03 Apr 15	72.480	1.40	1.60	2.24	LHS
3	03 Apr 15	72.485	1.20	1.90	2.28	LHS
4	03 Apr 15	72.508	1.60	1.80	2.88	LHS
5	03 Apr 15	72.510	2.40	1.60	3.84	LHS
6	03 Apr 15	72.540	5.10	1.20	6.12	LHS
7	03 Apr 15	72.547	5.50	1.80	9.90	LHS
8	03 Apr 15	72.571	1.00	1.90	1.90	RHS
9	03 Apr 15	72.595	5.10	2.30	11.73	RHS
10	03 Apr 15	72.596	1.50	1.80	2.70	LHS
11	03 Apr 15	72.600	1.90	2.50	4.75	LHS
12	03 Apr 15	72.630	2.10	1.10	2.31	LHS
13	03 Apr 15	72.640	1.30	2.50	3.25	LHS
14	03 Apr 15	72.650	1.80	1.50	2.70	LHS
15	03 Apr 15	72.653	2.90	7.30	21.17	LHS
16	03 Apr 15	72.682	1.90	1.70	3.23	RHS
17	03 Apr 15	72.694	5.90	3.80	22.42	RHS
18	03 Apr 15	72.779	2.90	3.80	11.02	RHS
19	03 Apr 15	72.785	9.30	5.20	48.36	RHS
20	03 Apr 15	72.878	3.50	3.60	12.60	RHS
21	03 Apr 15	72.880	1.50	1.00	1.50	LHS
22	03 Apr 15	72.894	2.80	1.00	2.80	LHS
23	03 Apr 15	72.900	1.00	1.30	1.30	LHS
24	03 Apr 15	72.900	1.20	1.90	2.28	LHS
25	03 Apr 15	72.900	1.50	2.90	4.35	LHS
26	03 Apr 15	72.978	3.20	1.80	5.76	LHS
27	03 Apr 15	73.410	1.50	1.90	2.85	RHS
28	03 Apr 15	73.430	3.00	1.90	5.70	LHS
29	03 Apr 15	73.430	1.70	12.70	21.59	LHS
30	03 Apr 15	73.437	1.00	5.00	5.00	LHS
TOTAL:					4927.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4927.49	
31	07 Apr 15	73.450	1.00	6.00	6.00	LHS
32	07 Apr 15	73.456	1.90	1.30	2.47	LHS
33	07 Apr 15	73.465	5.90	1.70	10.03	LHS
34	07 Apr 15	73.470	2.90	1.80	5.22	LHS
35	07 Apr 15	73.620	1.60	1.60	2.56	LHS
36	07 Apr 15	73.628	3.50	1.40	4.90	LHS
37	07 Apr 15	73.628	1.50	1.00	1.50	LHS
38	07 Apr 15	73.725	3.00	1.30	3.90	LHS
39	07 Apr 15	73.815	3.50	2.30	8.05	RHS
40	07 Apr 15	73.822	1.40	1.90	2.66	LHS
41	07 Apr 15	73.834	1.40	2.80	3.92	LHS
42	07 Apr 15	73.834	6.80	1.20	8.16	RHS
43	07 Apr 15	73.836	1.70	1.00	1.70	LHS
44	07 Apr 15	73.855	3.90	1.50	5.85	LHS
45	07 Apr 15	73.900	1.40	2.70	3.78	LHS
46	07 Apr 15	73.925	9.20	1.20	11.04	LHS
47	07 Apr 15	73.980	1.80	2.90	5.22	LHS
48	07 Apr 15	73.995	2.10	2.00	4.20	LHS
49	07 Apr 15	74.050	1.90	1.80	3.42	LHS
50	07 Apr 15	74.105	2.60	1.10	2.86	LHS
51	07 Apr 15	74.112	1.90	1.20	2.28	LHS
52	07 Apr 15	74.273	1.90	2.10	3.99	RHS
53	07 Apr 15	74.284	4.60	1.00	4.60	RHS
54	07 Apr 15	74.421	6.80	1.00	6.80	LHS
55	07 Apr 15	74.600	2.40	1.90	4.56	RHS
56	07 Apr 15	74.850	2.00	0.70	1.40	RHS
57	07 Apr 15	74.853	2.50	1.00	2.50	RHS
58	07 Apr 15	74.909	1.80	1.50	2.70	RHS
59	07 Apr 15	74.951	1.40	1.20	1.68	RHS
60	07 Apr 15	74.962	3.10	2.80	8.68	LHS
TOTAL:					5064.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3889.56	
1	03 Apr 15	127.518	1.30	1.90	2.47	LHS
2	03 Apr 15	128.280	1.50	1.20	1.80	LHS
3	03 Apr 15	128.441	1.60	1.80	2.88	LHS
4	03 Apr 15	128.551	2.50	3.90	9.75	RHS
5	03 Apr 15	128.553	1.60	3.80	6.08	LHS
6	03 Apr 15	128.561	2.80	3.80	10.64	LHS
7	03 Apr 15	128.597	2.10	1.20	2.52	RHS
8	03 Apr 15	128.629	17.00	1.00	17.00	RHS
9	03 Apr 15	128.650	2.50	1.10	2.75	LHS
10	03 Apr 15	128.655	15.70	1.00	15.70	LHS
11	03 Apr 15	128.728	1.10	5.50	6.05	RHS
12	03 Apr 15	128.733	1.50	1.90	2.85	RHS
13	03 Apr 15	128.951	1.30	2.70	3.51	RHS
14	03 Apr 15	128.952	9.00	1.00	9.00	RHS
15	03 Apr 15	129.229	11.00	1.00	11.00	RHS
16	07 Apr 15	129.230	18.00	1.10	19.80	LHS
17	07 Apr 15	129.231	1.20	1.90	2.28	LHS
18	07 Apr 15	129.241	5.00	1.30	6.50	LHS
19	07 Apr 15	129.265	4.90	1.20	5.88	LHS
20	07 Apr 15	129.390	1.50	1.70	2.55	LHS
21	07 Apr 15	129.424	1.70	1.30	2.21	RHS
22	07 Apr 15	129.468	1.80	1.90	3.42	RHS
23	07 Apr 15	132.080	1.90	1.80	3.42	LHS
24	07 Apr 15	132.470	6.70	2.90	19.43	RHS
25	07 Apr 15	132.530	5.10	1.10	5.61	RHS
26	07 Apr 15	135.680	5.20	1.20	6.24	LHS
27	07 Apr 15	135.740	5.00	1.20	6.00	LHS
28	07 Apr 15	135.740	9.60	1.40	13.44	LHS
29	07 Apr 15	135.764	8.00	1.40	11.20	LHS
30	07 Apr 15	135.776	5.50	1.20	6.60	LHS
TOTAL:					4108.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4108.14	
31	10 Apr 15	135.787	2.20	1.30	2.86	RHS
32	10 Apr 15	135.790	1.20	1.00	1.20	RHS
33	10 Apr 15	135.790	3.50	2.10	7.35	LHS
34	10 Apr 15	136.385	1.70	1.10	1.87	LHS
35	10 Apr 15	136.700	1.00	1.00	1.00	RHS
36	10 Apr 15	137.590	1.50	3.20	4.80	RHS
37	10 Apr 15	137.620	2.80	1.60	4.48	LHS
38	10 Apr 15	137.770	2.50	1.40	3.50	LHS
39	10 Apr 15	137.778	3.30	1.50	4.95	LHS
40	10 Apr 15	137.840	2.40	1.40	3.36	LHS
41	10 Apr 15	137.846	4.80	1.90	9.12	LHS
42	10 Apr 15	137.849	4.20	1.30	5.46	RHS
43	10 Apr 15	137.870	5.30	1.30	6.89	RHS
44	10 Apr 15	137.887	2.50	3.10	7.75	LHS
45	10 Apr 15	137.910	2.20	1.50	3.30	RHS
46	10 Apr 15	137.990	1.80	1.60	2.88	RHS
47	10 Apr 15	138.011	2.60	3.60	9.36	RHS
48	10 Apr 15	138.030	5.70	2.70	15.39	RHS
49	10 Apr 15	138.030	14.60	1.30	18.98	LHS
50	10 Apr 15	138.230	5.50	1.90	10.45	LHS
51	10 Apr 15	139.050	1.70	1.20	2.04	LHS
52	10 Apr 15	139.553	17.00	1.30	22.10	LHS
53	10 Apr 15	139.563	25.00	1.30	32.50	LHS
54	10 Apr 15	139.578	5.00	1.10	5.50	LHS
55	10 Apr 15	139.579	13.90	1.20	16.68	LHS
56	10 Apr 15	139.618	7.20	1.10	7.92	LHS
57	10 Apr 15	139.660	8.20	1.30	10.66	LHS
58	10 Apr 15	139.664	8.60	1.70	14.62	RHS
59	10 Apr 15	139.667	2.50	3.20	8.00	LHS
60	10 Apr 15	139.703	1.80	1.20	2.16	LHS
TOTAL:					4355.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3343.60	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					3343.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4631.87	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					4631.87	

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 72.091 - CH 72.106 - LHS
KM 82.091 - KM 82.106

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	4,505.80	0.00	4,505.80
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	748.00	0.00	748.00
Kudat	01	Jalan Kota Kinabalu-Kudat	2,637.50	52.40	2,689.90
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	1,004.30	0.00	1,004.30
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	49.33	0.00	49.33
	01	Jalan Kota Kinabalu-Sindumin	4,402.50	0.00	4,402.50
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	1,200.00	0.00	1,200.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	2,005.00	0.00	2,005.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,400.00	0.00	1,400.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1,090.50	0.00	1,090.50
Papar	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	770.00	0.00	770.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	466.64	149.75	616.39
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	709.24	270.33	979.57
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	633.98	155.00	788.98
Beaufort	01	Jalan Kota Kinabalu-Sindumin	5,519.36	5,393.83	10,913.19
	502	Jalan Beaufort-Menumbok	0.00	1,156.49	1,156.49
Sipitang	01	Jalan Kota Kinabalu-Sindumin	5,524.36	11,711.49	17,235.85
Kuala Penyu	502	Jalan Beaufort-Menumbok	1,382.07	707.07	2,089.14
TOTAL			34,048.58	19,596.36	53,644.94

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	4,505.80	-	4,505.80
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	748.00	-	748.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	2,637.50	52.40	2,689.90
TOTAL				7,891.30	52.40	7,943.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4,505.80	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					4,505.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH) FROM	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					748.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF APR :					748.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	LOCATION		LENGTH	WIDTH	AREA	REMARKS
		(CH) FROM	(CH) TO				
BROUGHT FORWARD:						2,637.50	
1	21 Apr 15	147.030	147.180	150	0.10	15.00	LHS
2	22 Apr 15	147.060	147.160	100	0.10	10.00	RHS
3	24 Apr 15	165.486	165.580	94	0.10	9.40	RHS
4	25 Apr 15	165.700	165.760	60	0.10	6.00	RHS
5	26 Apr 15	165.730	165.850	120	0.10	12.00	LHS
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF APR :						2,689.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	770.00	0.00	770.00
TOTAL				770.00	0.00	770.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MARCH 2015:					770.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					770.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	4,402.50	-	4,402.50
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	2,005.00	-	2,005.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	-	3,361.90	3,361.90
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,400.00	1,400.00	2,800.00
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,090.50	-	1,090.50
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	1,200.00	-	1,200.00
TOTAL				10,098.00	4,761.90	14,859.90

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4,402.50	
TOTAL:					4,402.50	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,005.00	
TOTAL:					2,005.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,400.00	
1	06 Apr 15	0.000	100.00	0.50	50.00	Road Kerb - Median
2	06 Apr 15	0.000	100.00	0.50	50.00	Road Kerb - LHS
3	06 Apr 15	0.000	100.00	0.50	50.00	Road Kerb - RHS
4	06 Apr 15	0.100	200.00	0.50	100.00	Road Kerb - RHS
5	06 Apr 15	1.000	100.00	2.00	200.00	Pedestrian Walkway - LHS
6	06 Apr 15	1.000	100.00	2.00	200.00	Pedestrian Walkway - LHS
7	06 Apr 15	1.100	500.00	0.50	250.00	Road Kerb - Median
8	06 Apr 15	1.100	500.00	0.50	250.00	Road Kerb - LHS
9	06 Apr 15	1.100	500.00	0.50	250.00	Road Kerb - RHS
TOTAL:					2,800.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	08 Apr 15	18.540	80.00	2.00	160.00	Pedestrian Walkway - RHS
2	08 Apr 15	19.900	80.00	2.00	160.00	Pedestrian Walkway - LHS
3	08 Apr 15	19.920	60.00	2.00	120.00	Pedestrian Walkway - RHS
4	08 Apr 15	21.700	30.00	2.00	60.00	Pedestrian Walkway - LHS
5	23 Apr 15	38.370	470.00	0.01	4.70	Road Kerb - LHS
6	23 Apr 15	38.370	470.00	0.01	4.70	Road Kerb - RHS
7	01 Apr 15	45.600	500.00	3.00	1,500.00	Road Kerb - LHS
8	01 Apr 15	53.000	100.00	2.00	200.00	Road Kerb - LHS
9	04 Apr 15	55.800	80.00	2.00	160.00	Roundabout
10	06 Apr 15	57.450	65.00	2.00	130.00	Roundabout
11	07 Apr 15	59.300	200.00	2.00	400.00	Road Kerb - LHS
12	10 Apr 15	67.600	200.00	2.00	400.00	Roundabout
13	13 Apr 15	71.930	125.00	0.50	62.50	Road Kerb - RHS
TOTAL:					3,361.90	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,090.50	
TOTAL:					1,090.50	

LINTASAN RESOURCES SDN. BHD.

R01 VEGETATION CLEARING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,200.00	
TOTAL:					1,200.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	466.64	149.75	616.39
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	709.24	270.33	979.57
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	633.98	155.00	788.98
TOTAL				1,809.86	575.08	2,384.94

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					466.64	
1	07 Apr 15	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
2	07 Apr 15	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
3	07 Apr 15	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
4	07 Apr 15	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
5	07 Apr 15	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
6	07 Apr 15	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
7	07 Apr 15	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
8	07 Apr 15	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
9	07 Apr 15	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
10	07 Apr 15	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
11	07 Apr 15	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
12	07 Apr 15	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
13	07 Apr 15	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
14	07 Apr 15	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
15	07 Apr 15	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
16	07 Apr 15	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
17	07 Apr 15	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
18	07 Apr 15	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
19	07 Apr 15	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
20	07 Apr 15	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
21	07 Apr 15	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
22	07 Apr 15	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
23	07 Apr 15	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
24	18 Apr 15	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
25	18 Apr 15	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
26	18 Apr 15	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
27	18 Apr 15	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
28	18 Apr 15	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
29	18 Apr 15	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
30	18 Apr 15	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					583.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					583.64	
31	18 Apr 15	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
32	18 Apr 15	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
33	18 Apr 15	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
34	18 Apr 15	70.644 70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
35	18 Apr 15	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
36	18 Apr 15	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
37	18 Apr 15	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
38	18 Apr 15	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
39	18 Apr 15	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
40	18 Apr 15	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
41	18 Apr 15	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
42	18 Apr 15	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
43	18 Apr 15	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
44	18 Apr 15	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					616.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					709.24	
1	03 Apr 15	121.685-121.788	103.00	0.05	5.15	Edge of pavement to kerbs @ MED
2	03 Apr 15	121.636-121.663	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
3	03 Apr 15	121.632-121.657	25.00	0.05	1.25	Edge of pavement to kerbs @ MED
4	03 Apr 15	121.579-121.653	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
5	03 Apr 15	121.518-121.569	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
6	03 Apr 15	121.486	34.68	0.05	1.73	Pampang Bridge
7	03 Apr 15	121.293-121.434	141.00	0.05	7.05	Edge of pavement to kerbs @ LHS
8	03 Apr 15	121.257-121.282	25.00	0.05	1.25	Edge of pavement to kerbs @ MED
9	03 Apr 15	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
10	03 Apr 15	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
11	03 Apr 15	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
12	03 Apr 15	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
13	03 Apr 15	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
14	03 Apr 15	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
15	03 Apr 15	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
16	17 Apr 15	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
17	17 Apr 15	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
18	17 Apr 15	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
19	17 Apr 15	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
20	17 Apr 15	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
21	17 Apr 15	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
22	17 Apr 15	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
23	17 Apr 15	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
24	17 Apr 15	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
25	17 Apr 15	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
26	17 Apr 15	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
27	17 Apr 15	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
28	17 Apr 15	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
29	17 Apr 15	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
30	17 Apr 15	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					807.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					807.57	
31	17 Apr 15	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
32	17 Apr 15	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
33	17 Apr 15	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
34	17 Apr 15	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
35	17 Apr 15	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
36	17 Apr 15	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
37	17 Apr 15	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
38	17 Apr 15	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
39	17 Apr 15	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
40	17 Apr 15	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
41	17 Apr 15	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
42	17 Apr 15	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
43	17 Apr 15	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
44	17 Apr 15	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
45	17 Apr 15	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
46	17 Apr 15	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
47	17 Apr 15	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
48	17 Apr 15	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
49	17 Apr 15	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
50	17 Apr 15	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
51	24 Apr 15	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
52	24 Apr 15	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
53	24 Apr 15	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
54	24 Apr 15	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
55	24 Apr 15	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
56	24 Apr 15	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
57	24 Apr 15	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
58	24 Apr 15	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
59	24 Apr 15	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
60	24 Apr 15	118.914-119.296	382.00	0.05	19.10	Edge of pavement to kerbs @ MED
TOTAL :					979.57	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					633.98	
1	08 Apr 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	08 Apr 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	08 Apr 15	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
4	08 Apr 15	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
5	08 Apr 15	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	08 Apr 15	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	08 Apr 15	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
8	08 Apr 15	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
9	11 Apr 15	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
10	11 Apr 15	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
11	11 Apr 15	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
12	11 Apr 15	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
13	11 Apr 15	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
14	11 Apr 15	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
15	11 Apr 15	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
16	11 Apr 15	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
17	11 Apr 15	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
18	11 Apr 15	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
19	11 Apr 15	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
20	11 Apr 15	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
21	11 Apr 15	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
22	11 Apr 15	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
23	11 Apr 15	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
24	11 Apr 15	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
25	11 Apr 15	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
26	11 Apr 15	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
27	11 Apr 15	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
28	11 Apr 15	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
29	11 Apr 15	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
30	11 Apr 15	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					732.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					732.48	
31	11 Apr 15	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
32	11 Apr 15	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
33	11 Apr 15	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
34	11 Apr 15	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
35	11 Apr 15	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
36	29 Apr 15	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
37	29 Apr 15	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
38	29 Apr 15	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
39	29 Apr 15	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
40	29 Apr 15	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
41	29 Apr 15	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
42	29 Apr 15	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
43	29 Apr 15	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
44	29 Apr 15	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
45	29 Apr 15	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
46	29 Apr 15	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
47	29 Apr 15	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
48	29 Apr 15	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
49	29 Apr 15	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					788.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month :APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	5,519.36	5,393.83	10,913.19
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	5,524.36	11,711.49	17,235.85
3	Beaufort	502	Jalan Beaufort - Menumbok	-	1,156.49	1,156.49
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	1,382.07	707.07	2,089.14
TOTAL				12,425.79	18,968.88	31,394.67

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5,519.36	
1	07 Apr 15	76.850	60.00	0.400	137.25	RHS
2	07 Apr 15	76.900	66.00	0.400	143.30	LHS
3	07 Apr 15	76.995	94.00	0.400	171.40	RHS
4	07 Apr 15	77.000	83.00	0.400	160.40	LHS
5	07 Apr 15	77.060	62.00	0.400	139.460	RHS
6	07 Apr 15	77.100	83.00	0.400	160.500	LHS
7	07 Apr 15	77.100	90.00	0.400	167.500	RHS
8	07 Apr 15	77.330	94.00	0.400	171.730	LHS
9	07 Apr 15	77.400	100.00	0.400	177.800	LHS
10	07 Apr 15	77.500	100.00	0.400	177.90	LHS
11	07 Apr 15	77.830	34.00	0.400	112.23	LHS
12	10 Apr 15	94.000	100.00	0.400	194.40	RHS
13	10 Apr 15	94.200	100.00	0.400	194.60	RHS
14	10 Apr 15	94.100	100.00	0.400	194.50	RHS
15	10 Apr 15	94.109	100.00	0.400	194.51	RHS
16	10 Apr 15	94.300	20.00	0.400	114.70	RHS
17	10 Apr 15	94.800	100.00	0.400	195.20	LHS
18	10 Apr 15	94.800	70.00	0.400	165.20	RHS
19	10 Apr 15	94.890	100.00	0.400	195.29	RHS
20	10 Apr 15	94.900	18.00	0.400	113.30	LHS
21	10 Apr 15	95.000	100.00	0.400	195.40	LHS
22	10 Apr 15	95.035	81.00	0.400	176.44	RHS
23	10 Apr 15	95.100	100.00	0.400	195.50	RHS
24	10 Apr 15	95.100	100.00	0.400	195.50	LHS
25	10 Apr 15	95.200	100.00	0.400	195.60	RHS
26	10 Apr 15	95.210	42.00	0.400	137.61	M
27	10 Apr 15	95.570	130.00	0.400	225.97	RHS
28	10 Apr 15	95.600	45.00	0.400	141.00	LHS
29	10 Apr 15	95.700	78.00	0.400	174.10	LHS
30	10 Apr 15	95.700	78.00	0.400	174.10	RHS
CARRIED FORWARD:					10,611.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					10,611.74	
31	10 Apr 15	95.800	42.00	0.400	138.20	LHS
32	10 Apr 15	95.850	67.00	0.400	163.25	RHS
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
CARRIED FORWARD:					10,913.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5,524.36	
1	07 Apr 15	136.380	20.00	0.400	156.78	M
2	07 Apr 15	136.400	100.00	0.400	236.80	M
3	07 Apr 15	136.500	100.00	0.400	236.90	M
4	07 Apr 15	136.600	100.00	0.400	237.00	M
5	07 Apr 15	136.700	100.00	0.400	237.10	M
6	07 Apr 15	136.700	30.00	0.400	167.10	M
7	07 Apr 15	136.730	70.00	0.400	207.13	M
8	07 Apr 15	136.800	100.00	0.400	237.20	M
9	07 Apr 15	136.900	28.00	0.400	165.30	M
10	07 Apr 15	138.300	20.00	0.400	158.70	RHS
11	07 Apr 15	138.321	53.00	0.400	191.72	RHS
12	07 Apr 15	138.400	12.00	0.400	150.80	RHS
13	07 Apr 15	138.418	10.00	0.400	148.82	RHS
14	07 Apr 15	138.432	28.00	0.400	166.83	RHS
15	07 Apr 15	138.500	40.00	0.400	178.90	RHS
16	10 Apr 15	138.550	10.00	0.400	148.95	RHS
17	10 Apr 15	138.600	10.00	0.400	149.000	RHS
18	10 Apr 15	138.620	14.00	0.400	153.020	RHS
19	10 Apr 15	138.635	12.00	0.400	151.04	RHS
20	10 Apr 15	138.700	30.00	0.400	169.100	RHS
21	10 Apr 15	138.710	100.00	0.400	239.110	LHS
22	10 Apr 15	138.745	20.00	0.400	159.145	RHS
23	10 Apr 15	138.800	100.00	0.400	239.200	LHS
24	10 Apr 15	138.860	40.00	0.400	179.260	RHS
25	10 Apr 15	138.900	11.00	0.400	150.300	LHS
26	10 Apr 15	139.000	100.00	0.400	239.400	LHS
27	10 Apr 15	139.100	100.00	0.400	239.500	LHS
28	10 Apr 15	139.000	100.00	0.400	239.400	RHS
29	10 Apr 15	139.100	100.00	0.400	239.500	RHS
30	10 Apr 15	139.200	100.00	0.400	239.60	LHS
CARRIED FORWARD:					11,336.96	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					11,336.96	
31	13 Apr 15	139.400	100.00	0.400	239.80	LHS
32	13 Apr 15	139.500	100.00	0.400	239.90	LHS
33	13 Apr 15	139.550	20.00	0.400	159.95	RHS
34	13 Apr 15	139.600	90.00	0.400	230.00	LHS
35	13 Apr 15	139.700	21.00	0.400	161.10	LHS
36	13 Apr 15	139.735	65.00	0.400	205.14	LHS
37	13 Apr 15	139.800	80.00	0.400	220.20	LHS
38	13 Apr 15	139.850	50.00	0.400	190.250	LHS
39	13 Apr 15	139.900	100.00	0.400	240.300	LHS
40	13 Apr 15	139.900	100.00	0.400	240.300	RHS
41	13 Apr 15	140.000	13.00	0.400	153.400	RHS
42	13 Apr 15	156.175	25.00	0.400	181.575	RHS
43	13 Apr 15	156.180	20.00	0.400	176.58	LHS
44	13 Apr 15	156.200	100.00	0.400	256.60	LHS
45	13 Apr 15	156.200	100.00	0.400	256.600	RHS
46	16 Apr 15	156.300	100.00	0.400	256.70	RHS
47	16 Apr 15	156.300	100.00	0.400	256.70	LHS
48	16 Apr 15	156.300	100.00	0.400	256.70	M
49	16 Apr 15	156.400	100.00	0.400	256.80	M
50	16 Apr 15	156.400	100.00	0.400	256.80	LHS
51	16 Apr 15	156.400	100.00	0.400	256.800	RHS
52	16 Apr 15	156.500	100.00	0.400	256.900	RHS
53	16 Apr 15	156.500	100.00	0.400	256.90	LHS
54	16 Apr 15	156.500	82.00	0.400	238.90	M
55	16 Apr 15	156.600	40.00	0.400	197.00	LHS
56	16 Apr 15	156.600	100.00	0.400	257.000	RHS
57						
58						
59						
60						
CARRIED FORWARD:					17,235.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	07 Apr 15	4.400	72.00	0.400	76.80	LHS
2	07 Apr 15	4.452	79.00	0.400	83.85	LHS
3	07 Apr 15	4.400	41.00	0.400	45.80	RHS
4	07 Apr 15	4.440	98.60	0.400	103.44	M
5	07 Apr 15	4.500	18.40	0.400	23.30	LHS
6	07 Apr 15	17.100	100.00	0.400	117.50	LHS
7	07 Apr 15	17.100	100.00	0.400	117.50	RHS
8	07 Apr 15	17.200	100.00	0.400	117.60	RHS
9	07 Apr 15	17.200	100.00	0.400	117.60	LHS
10	07 Apr 15	17.300	100.00	0.400	117.70	LHS
11	07 Apr 15	17.300	100.00	0.400	117.70	RHS
12	07 Apr 15	17.300	100.00	0.400	117.70	RHS
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,156.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,382.07	
1	07 Apr 15	27.400	112.00	0.400	139.80	LHS
2	07 Apr 15	27.400	48.00	0.400	75.80	RHS
3	07 Apr 15	27.430	78.00	0.400	105.83	M
4	07 Apr 15	27.450	66.00	0.400	93.85	RHS
5	07 Apr 15	27.490	138.00	0.400	165.89	LHS
6	07 Apr 15	27.500	98.00	0.400	125.90	LHS
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					2,089.14	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	6,550.00	0.00	6,550.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	16,400.00	0.00	16,400.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	7,700.00	0.00	7,700.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	6,720.00	0.00	6,720.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,905.00	0.00	2,905.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	596.00	0.00	596.00	0.00	0.00	0.00	0.00	0.00	0.00
Ranau	22	Jalan Kota Kinabalu-Sandakan	24,845.00	5,835.00	30,680.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	9,355.00	0.00	9,355.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,184.40	0.00	1,184.40	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	651.00	651.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			76,255.40	6,486.00	82,741.40	0.00	0.00	0.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	6,550.00	-	6,550.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	16,400.00	-	16,400.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	7,700.00	-	7,700.00	-	-	-	-	-	-
TOTAL				30,650.00	-	30,650.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
		From	To										
BROUGHT FORWARD:							6,500.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							6,500.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-		-	16,400.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							16,400.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	7,700.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF APR :							7,700.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	6,720.00	-	6,720.00	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	6,720.00	-	6,720.00	-	-	-	-	-	-

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>503</u>
ROAD NAME:	<u>JALAN BERUNGIS - KOTA BELUD</u>
MONTH:	<u>APRIL 2015</u>

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	24,845.00	5,835.00	30,680.00	-	-	-	-	-	-
			TOTAL	24,845.00	5,835.00	30,680.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau
ROUTE NO. 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: April 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD FROM MARCH 2015:						24,845.00				0.00			
1	22 Apr 15	112.710	112.960	250.00	2.00		500.00						LHS
2	22 Apr 15	112.700	112.920	220.00	1.80		396.00						RHS
3	23 Apr 15	113.000	113.180	180.00	2.00		360.00						LHS
4	23 Apr 15	113.025	113.225	200.00	2.00		400.00						RHS
5	24 Apr 15	113.425	113.625	200.00	2.20		440.00						LHS
6	24 Apr 15	113.420	113.640	220.00	2.20		484.00						RHS
7	25 Apr 15	113.700	113.850	150.00	2.50		375.00						LHS
8	25 Apr 15	113.710	113.890	180.00	2.30		414.00						RHS
9	26 Apr 15	113.925	114.095	170.00	3.00		510.00						LHS
10	26 Apr 15	113.910	114.090	180.00	3.00		540.00						RHS
11	27 Apr 15	114.115	114.325	210.00	2.00		420.00						LHS
12	27 Apr 15	114.125	114.305	180.00	2.00		360.00						RHS
13	28 Apr 15	114.410	114.590	180.00	2.20		396.00						LHS
14	28 Apr 15	114.420	114.540	120.00	2.00		240.00						RHS
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:						30,680.00				0.00			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	596.00	-	596.00	-	-	-	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,905.00	-	2,905.00	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	3,501.00	-	3,501.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							596.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PENAMPANG
ROUTE NO.:	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	APRIL 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	9,355.00	-	9,355.00	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
TOTAL				9,355.00	-	9,355.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: April 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: April 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							9,355.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL :							9,355.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: April 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS	
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume		
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)		
BROUGHT FORWARD:							0.00					0.00	0.00	
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														
22														
23														
24														
25														
26														
27														
28														
29														
30														
TOTAL							0.00					0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,184.40	-	1,184.40	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	651.00	651.00	-	-	-	-	-	-
TOTAL				1,184.40	651.00	1,835.40	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:

SIPITANG

ROUTE NO.

01

ROAD NAME:

JALAN KOTA KINABALU - SINDUMIN

MONTH:

APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	1,184.40	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							1,184.40				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

M

DISTRICT:

BEAUFORT

ROUTE NO.

502

ROAD NAME:

JALAN BEAUFORT - MENUMBOK

MONTH:

APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1	30 Apr 15	58.660	58.800	140.00	3.00	0.10	420.00						LHS
2	30 Apr 15	59.493	59.570	77.00	3.00	0.08	231.00						LHS
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							651.00				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 112.500 - LHS
KM 149.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH81.700 - LHS
KM 118.300

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH140.700 - LHS
KM 177.300

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 113.126 - LHS
KM149.726

R03 GRASS CUTTING (In Earth Drains)



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 96.650 - LHS
KM 106.650

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 99.770 - LHS
KM 101.530

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING **GRAND SUMMARY**

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	170.410	67.070	237.480
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	117.690	53.670	171.360
Kudat	01	Jalan Kota Kinabalu-Kudat	189.470	79.490	268.960
Tuaran	01	Jalan Kota Kinabalu-Kudat	119.710	41.770	161.480
	22	Jalan Kota Kinabalu-Sandakan	127.740	42.580	170.320
	503	Jalan Berungis-Kota Belud	54.800	19.400	74.200
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	128.469	42.906	171.375
	01	Jalan Kota Kinabalu-Sindumin	42.230	14.150	56.380
	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
	607	Jalan Masuk Ke Pelabuhan Baru	2.040	0.680	2.720
	608	Jalan K Masuk Ke Lapangan Terbang Lama	7.242	2.414	9.656
Penampang	01	Jalan Kota Kinabalu-Sindumin	16.395	7.993	24.388
	500	Jalan Kota Kinabalu-Keningau-Tenom	158.510	60.270	218.780
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	43.339	15.819	59.158
Papar	01	Jalan Kota Kinabalu-Sindumin	191.950	83.010	274.960
Ranau	22	Jalan Kota Kinabalu-Sandakan	367.645	163.245	530.890
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	203.671	85.071	288.742
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	156.477	66.537	223.014
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	100.623	43.683	144.306
Beaufort	01	Jalan Kota Kinabalu-Sindumin	184.414	70.238	254.652
	502	Jalan Beaufort-Menumbok	67.587	22.557	90.144
Sipitang	01	Jalan Kota Kinabalu-Sindumin	112.214	44.202	156.416
Kuala Penyu	502	Jalan Beaufort-Menumbok	74.100	43.020	117.120
TOTAL			2,668.886	1,080.495	3,749.381

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	170.410	67.070	237.480
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	117.690	53.670	171.360
3	Kudat	01	Jalan Kota Kinabalu - Kudat	189.470	79.490	268.960
TOTAL:				477.570	200.230	677.800

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	KOTA BELUD
ROUTE NO:	R01
ROAD NAME:	JALAN K.K. - KUDAT
MONTH:	APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				170.410	
1	01 Apr 15	58.980	63.980	5.000	
2	02 Apr 15	63.980	67.980	4.000	
3	03 Apr 15	67.980	72.970	4.990	
4	04 Apr 15	72.970	76.970	4.000	Protocol 1 st cycle
5	04 Apr 15	76.000	76.800	0.800	In Earth Drains
6	06 Apr 15	76.970	80.770	3.800	
7	07 Apr 15	80.080	83.680	3.600	In Earth Drains
8	08 Apr 15	80.770	85.980	5.210	
9	09 Apr 15	85.980	90.600	4.620	
10	09 Apr 15	90.600	96.270	5.670	
11	10 Apr 15	94.000	97.300	3.300	In Earth Drains
12	10 Apr 15	96.270	100.600	4.330	
13	11 Apr 15	97.300	100.500	3.200	In Earth Drains
14	11 Apr 15	100.600	105.200	4.600	
15	13 Apr 15	105.200	109.200	4.000	
16	14 Apr 15	109.200	110.950	1.750	
17	15 Apr 15	110.500	110.700	0.200	In Earth Drains
18	15 Apr 15	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF APR :				237.480	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				117.690	
1	04 Apr 15	111.100	113.300	2.200	In Earth Drains
2	06 Apr 15	119.717	121.717	2.000	Protocol 1 st cycle
3	09 Apr 15	110.950	113.500	2.550	
4	10 Apr 15	113.500	117.150	3.650	
5	10 Apr 15	113.700	117.800	4.100	In Earth Drains
6	11 Apr 15	117.150	119.717	2.567	
7	11 Apr 15	117.990	118.400	0.410	In Earth Drains
8	13 Apr 15	121.717	125.200	3.483	
9	13 Apr 15	125.200	128.980	3.780	
10	14 Apr 15	128.980	131.250	2.270	
11	14 Apr 15	131.250	135.600	4.350	
12	14 Apr 15	135.600	138.500	2.900	
13	15 Apr 15	138.500	140.960	2.460	
14	15 Apr 15	119.000	119.600	0.600	In Earth Drains
15	16 Apr 15	119.717	121.717	2.000	Protocol 2 nd cycle
16	17 Apr 15	126.300	134.800	8.500	In Earth Drains
17	17 Apr 15	134.850	140.700	5.850	In Earth Drains
18					
19					
20					
21					
22					
23					
24					
25					
BALANCE END OF APR :				171.360	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUDAT
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				189.470	
1	02 Apr 15	190.840	185.730	5.110	Protocol 1st cycle
2	02 Apr 15	188.700	185.600	3.100	In Earth Drains
3	03 Apr 15	185.730	181.300	4.430	
4	03 Apr 15	182.400	182.100	0.300	In Earth Drains
5	04 Apr 15	181.300	176.500	4.800	
6	04 Apr 15	180.000	178.900	1.100	In Earth Drains
7	06 Apr 15	176.500	172.000	4.500	
8	06 Apr 15	174.400	167.900	6.500	In Earth Drains
9	07 Apr 15	172.000	167.500	4.500	
10	09 Apr 15	167.500	164.000	3.500	
11	09 Apr 15	167.200	166.800	0.400	In Earth Drains
12	10 Apr 15	164.000	158.850	5.150	
13	10 Apr 15	163.500	159.600	3.900	In Earth Drains
14	11 Apr 15	158.850	154.350	4.500	
15	11 Apr 15	158.300	157.200	1.100	In Earth Drains
16	13 Apr 15	154.350	150.700	3.650	
17	13 Apr 15	153.700	147.200	6.500	In Earth Drains
18	14 Apr 15	150.700	145.800	4.900	
19	14 Apr 15	145.800	140.960	4.840	
20	15 Apr 15	143.400	141.800	1.600	In Earth Drains
21	16 Apr 15	190.840	185.730	5.110	Protocol 2nd cycle
22					
23					
24					
25					
BALANCE END OF APR :				268.960	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	128.466	42.906	171.372
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	119.710	41.770	161.480
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	127.740	42.580	170.320
4	Tuaran	503	Jalan Berungis - Kota Belud	54.800	19.400	74.200
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	32.160	10.720	42.880
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	2.040	0.680	2.720
TOTAL:				464.916	158.056	622.972

LINTASAN RESOURCES SDN. BHD.

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				128.466	
1	03 Apr 15	0.400	3.500	3.100	Protocol
2	04 Apr 15	2.900	2.926	0.026	Earth Drain (Protocol)
3	06 Apr 15	3.500	7.200	3.700	Protocol
4	09 Apr 15	7.200	10.400	3.200	Protocol
5	13 Apr 15	10.400	16.000	5.600	Protocol
6	15 Apr 15	16.000	19.500	3.500	Protocol
7	17 Apr 15	0.400	3.000	2.600	Protocol
8	20 Apr 15	3.000	7.000	4.000	Protocol
9	22 Apr 15	7.000	10.000	3.000	Protocol
10	24 Apr 15	9.800	15.000	5.200	Protocol
11	27 Apr 15	15.000	19.500	4.500	Protocol
12	16 Apr 15	19.500	23.980	4.480	Normal
TOTAL :				171.372	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.160	
1	02 Apr 15	0.000	2.700	2.700	Normal
2	07 Apr 15	2.700	5.000	2.300	Normal
3	13 Apr 15	5.000	7.500	2.500	Normal
4	18 Apr 15	7.500	10.720	3.220	Normal

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>607</u>
ROAD NAME:	<u>JALAN MASUK KE PELABUHAN BARU, KK</u>
MONTH:	<u>APRIL 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				2.040	
1	02 Apr 15	0.000	0.340	0.340	Protocol
2	16 Apr 15	0.000	0.340	0.340	Protocol
TOTAL :				2.720	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				119.710	
1	02 Apr 15	36.602	32.720	3.882	Normal
2	06 Apr 15	32.720	28.720	4.000	Protocol
3	15 Apr 15	28.720	23.980	4.740	Normal
4	17 Apr 15	28.720	31.000	2.280	Protocol
5	20 Apr 15	31.000	32.700	1.700	Protocol
6	02 Apr 15	35.200	35.700	0.500	Earth Drain (RHS)
7	03 Apr 15	35.200	35.700	0.500	Earth Drain (LHS)
8	11 Apr 15	36.602	46.102	9.500	
9	14 Apr 15	46.102	52.602	6.500	
10	16 Apr 15	52.602	58.970	6.368	
11	13 Apr 15	38.000	38.800	0.800	Earth Drain (LHS)
12	20 Apr 15	56.602	57.602	1.000	Earth Drain (RHS)
TOTAL :				161.480	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	TUARAN
ROUTE NO:	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				127.740	
1	01 Apr 15	0.000	10.500	10.500	
2	04 Apr 15	10.500	21.000	10.500	
3	07 Apr 15	21.000	32.500	11.500	
4	10 Apr 15	32.500	42.580	10.080	
TOTAL :				170.320	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				54.800	
1	16 Apr 15	0.000	7.000	7.000	
2	17 Apr 15	2.500	3.000	0.500	Earth Drain (RHS)
3	17 Apr 15	2.500	3.000	0.500	Earth Drain (LHS)
4	18 Apr 15	4.500	5.200	0.700	Earth Drain (LHS)
5	18 Apr 15	7.000	14.500	7.500	
6	21 Apr 15	14.500	17.700	3.200	
				</	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	367.645	163.245	530.890
TOTAL:				367.645	163.245	530.890

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MARCH 2015:				367.645	
1	01 Apr 15	42.600	46.320	3.720	
2	01 Apr 15	45.220	45.381	0.161	In Earth Drains
3	02 Apr 15	46.320	50.040	3.720	
4	02 Apr 15	46.433	46.505	0.072	In Earth Drains
5	03 Apr 15	50.040	53.760	3.720	
6	03 Apr 15	52.200	53.584	1.384	In Earth Drains
7	04 Apr 15	53.760	57.480	3.720	
8	05 Apr 15	57.480	61.200	3.720	
9	05 Apr 15	60.050	61.200	1.150	In Earth Drains
10	06 Apr 15	61.200	64.920	3.720	
11	06 Apr 15	61.975	64.626	2.651	In Earth Drains
12	07 Apr 15	64.920	68.600	3.680	
13	07 Apr 15	66.519	67.469	0.950	In Earth Drains
14	08 Apr 15	68.600	72.600	4.000	Protocol Road - 1st Cycle
15	08 Apr 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 1st Cycle
16	09 Apr 15	72.600	78.290	5.690	
17	09 Apr 15	72.875	79.257	6.382	In Earth Drains
18	10 Apr 15	78.290	83.980	5.690	
19	10 Apr 15	78.333	83.980	5.647	In Earth Drains
20	11 Apr 15	83.980	89.670	5.690	
21	11 Apr 15	83.980	89.610	5.630	In Earth Drains
22	12 Apr 15	89.670	95.360	5.690	
23	12 Apr 15	89.767	95.170	5.403	In Earth Drains
24	13 Apr 15	95.360	101.050	5.690	
25	13 Apr 15	95.600	99.600	4.000	In Earth Drains
26	14 Apr 15	101.050	106.740	5.690	
27	14 Apr 15	101.650	105.895	4.245	In Earth Drains
CARRIED FORWARD :				469.504	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MARCH 2014:				469.504	
28	15 Apr 15	106.740	112.430	5.690	
29	15 Apr 15	106.759	112.062	5.303	In Earth Drains
30	16 Apr 15	112.430	118.120	5.690	
31	16 Apr 15	113.126	117.360	4.234	In Earth Drains
32	17 Apr 15	118.120	123.810	5.690	
33	17 Apr 15	119.770	123.810	4.040	In Earth Drains
34	18 Apr 15	123.810	129.500	5.690	
35	18 Apr 15	123.810	128.040	4.230	In Earth Drains
36	19 Apr 15	129.500	135.190	5.690	
37	19 Apr 15	131.260	135.175	3.915	In Earth Drains
38	20 Apr 15	135.190	140.800	5.610	
39	20 Apr 15	137.100	138.660	1.560	In Earth Drains
40	22 Apr 15	68.600	72.600	4.000	Protocol Road 2nd Cycle
41	22 Apr 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 2nd Cycle
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
CARRIED FORWARD :				530.890	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	42.230	14.150	56.380
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	16.395	7.993	24.388
3	Papar	01	Jalan Kota Kinabalu - Sindumin	191.950	83.010	274.960
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	158.510	60.270	218.780
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	43.339	15.819	59.158
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	7.242	2.414	9.656
TOTAL:				459.666	183.656	643.322

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				42.230	
1	02 Apr 15	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Apr 15	0.845	0.900	0.055	Earth Drain-1st cycle-Protocol Road
3	04 Apr 15	2.500	5.000	2.500	1st cycle - Protocol Road
4	06 Apr 15	5.000	7.020	2.020	1st cycle - Protocol Road
5	16 Apr 15	0.000	2.500	2.500	2nd cycle - Protocol Road
6	16 Apr 15	0.845	0.900	0.055	Earth Drain-2nd cycle-Protocol Road
7	18 Apr 15	2.500	5.000	2.500	2nd cycle - Protocol Road
8	19 Apr 15	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				56.380	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				16.395	
1	07 Apr 15	12.840	14.000	1.160	Normal Road
2	10 Apr 15	12.840	15.718	2.878	Earth Drain - Normal Road
3	09 Apr 15	14.000	15.000	1.000	Normal Road
4	12 Apr 15	15.000	16.150	1.150	Normal Road
5	12 Apr 15	17.109	18.000	0.891	Normal Road
6	13 Apr 15	17.390	18.000	0.914	Earth Drain - Normal Road
TOTAL :				24.388	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				191.950	
1	13 Apr 15	18.000	20.050	2.050	Normal Road
2	14 Apr 15	18.000	20.626	3.055	Earth Drain - Normal Road
3	14 Apr 15	20.050	22.550	2.500	Normal Road
4	14 Apr 15	20.735	22.502	1.337	Earth Drain - Normal Road
5	14 Apr 15	22.550	25.000	2.450	Normal Road
6	15 Apr 15	22.704	25.065	2.745	Earth Drain - Normal Road
7	15 Apr 15	25.000	27.400	2.400	Normal Road
8	15 Apr 15	25.099	26.555	1.780	Earth Drain - Normal Road
9	15 Apr 15	27.400	29.750	2.350	Normal Road
10	15 Apr 15	28.097	30.800	3.729	Earth Drain - Normal Road
11	16 Apr 15	29.750	31.950	2.200	Normal Road
12	16 Apr 15	30.535	32.454	1.917	Earth Drain - Normal Road
13	16 Apr 15	31.950	34.200	2.250	Normal Road
14	16 Apr 15	32.220	34.760	1.749	Earth Drain - Normal Road
15	16 Apr 15	34.200	36.500	2.300	Normal Road
16	16 Apr 15	34.760	37.690	2.466	Earth Drain - Normal Road
17	17 Apr 15	36.500	38.900	2.400	Normal Road
18	17 Apr 15	36.735	38.847	0.859	Earth Drain - Normal Road
19	17 Apr 15	38.900	41.200	2.300	Normal Road
20	17 Apr 15	38.946	39.075	0.203	Earth Drain - Normal Road
21	17 Apr 15	41.200	43.200	2.000	Normal Road
22	18 Apr 15	41.620	43.178	2.237	Earth Drain - Normal Road
23	18 Apr 15	43.200	44.800	1.600	Normal Road
24	18 Apr 15	43.808	44.544	0.850	Earth Drain - Normal Road
CARRIED FORWARD :				241.677	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				241.677	
25	12 Apr 15	44.800	46.900	2.100	Normal Road
26	12 Apr 15	44.935	45.335	0.400	Earth Drain - Normal Road
27	12 Apr 15	46.293	46.528	0.235	Earth Drain - Normal Road
28	12 Apr 15	46.900	49.100	2.200	Normal Road
29	12 Apr 15	49.100	51.200	2.100	Normal Road
30	13 Apr 15	51.200	53.450	2.250	Normal Road
31	13 Apr 15	51.553	52.116	0.563	Earth Drain - Normal Road
32	13 Apr 15	52.824	53.123	0.299	Earth Drain - Normal Road
33	13 Apr 15	53.450	55.450	2.000	Normal Road
34	13 Apr 15	54.235	56.235	2.000	Earth Drain - Normal Road
35	13 Apr 15	54.235	55.835	1.600	Earth Drain - Normal Road
36	13 Apr 15	55.450	57.400	1.950	Normal Road
37	13 Apr 15	57.400	59.250	1.850	Normal Road
38	14 Apr 15	57.735	58.035	0.300	Earth Drain - Normal Road
39	14 Apr 15	59.250	61.650	2.400	Normal Road
40	14 Apr 15	59.485	59.601	0.116	Earth Drain - Normal Road
41	14 Apr 15	61.650	63.900	2.250	Normal Road
42	14 Apr 15	63.900	66.300	2.400	Normal Road
43	15 Apr 15	63.905	64.005	0.100	Earth Drain - Normal Road
44	15 Apr 15	66.300	68.500	2.200	Normal Road
45	15 Apr 15	68.500	70.780	2.280	Normal Road
46	15 Apr 15	70.780	72.470	1.690	Normal Road
TOTAL :				274.960	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				158.510	
1	10 Apr 15	0.000	1.700	1.700	1st cycle - Protocol Road
2	10 Apr 15	0.000	1.165	1.915	Earth Drain-1st cycle-Protocol Road
3	11 Apr 15	1.700	2.910	1.210	1st cycle - Protocol Road
4	11 Apr 15	1.850	3.100	1.680	Earth Drain-1st cycle-Protocol Road
5	13 Apr 15	2.910	4.000	1.090	1st cycle - Protocol Road
6	13 Apr 15	3.000	4.000	1.005	Earth Drain-1st cycle-Protocol Road
7	01 Apr 15	4.000	6.420	2.420	Normal Road
8	02 Apr 15	4.480	6.400	0.975	Earth Drain - Normal Road
9	06 Apr 15	6.420	9.620	3.200	Normal Road
10	07 Apr 15	7.660	7.870	0.210	Earth Drain - Normal Road
11	08 Apr 15	9.620	13.170	3.550	Normal Road
12	09 Apr 15	10.950	12.115	0.385	Earth Drain - Normal Road
13	10 Apr 15	13.170	16.820	3.650	Normal Road
14	11 Apr 15	16.820	19.470	2.650	Normal Road
15	13 Apr 15	19.100	19.300	0.200	Earth Drain - Normal Road
16	14 Apr 15	19.470	22.420	2.950	Normal Road
17	15 Apr 15	22.420	24.820	2.400	Normal Road
18	16 Apr 15	24.820	27.470	2.650	Normal Road
19	17 Apr 15	27.470	30.320	2.850	Normal Road
20	18 Apr 15	30.320	32.770	2.450	Normal Road
21	20 Apr 15	32.770	35.720	2.950	Normal Road
22	21 Apr 15	35.720	38.820	3.100	Normal Road
23	22 Apr 15	38.820	42.020	3.200	Normal Road
24	23 Apr 15	42.020	45.120	3.100	Normal Road
25	24 Apr 15	43.780	44.270	0.180	Earth Drain - Normal Road
26	20 Apr 15	0.000	1.700	1.700	2nd cycle - Protocol Road
27	20 Apr 15	0.000	1.165	1.915	Earth Drain-2nd cycle-Protocol Road
28	21 Apr 15	1.700	2.910	1.210	2nd cycle - Protocol Road
29	21 Apr 15	1.850	3.100	1.680	Earth Drain-2nd cycle-Protocol Road
30	22 Apr 15	2.910	4.000	1.090	2nd cycle - Protocol Road
31	22 Apr 15	3.000	4.000	1.005	Earth Drain-2nd cycle-Protocol Road
TOTAL :				218.780	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				43.339	
1	01 Apr 15	0.000	1.140	1.140	Normal Road
2	02 Apr 15	1.140	2.290	1.150	Normal Road
3	04 Apr 15	2.290	3.460	1.170	Normal Road
4	05 Apr 15	3.140	3.459	0.319	Earth Drain - Normal Road
5	06 Apr 15	3.460	4.650	1.190	1st cycle-Protocol Road
6	06 Apr 15	4.170	4.660	0.545	Earth Drain-1st cycle-Protocol Road
7	07 Apr 15	4.650	5.800	1.150	1st cycle-Protocol Road
8	08 Apr 15	5.800	6.920	1.120	1st cycle-Protocol Road
9	09 Apr 15	6.799	6.949	0.150	Earth Drain-1st cycle-Protocol Road
10	09 Apr 15	6.920	7.200	0.280	Normal Road
11	09 Apr 15	6.950	7.100	0.150	Earth Drain - Normal Road
12	09 Apr 15	6.950	7.050	0.100	Earth Drain - Normal Road
13	09 Apr 15	7.000	7.100	0.100	Earth Drain - Normal Road
14	14 Apr 15	13.800	15.200	1.400	Normal Road
15	15 Apr 15	15.200	16.600	1.400	Normal Road
16	15 Apr 15	17.400	17.700	0.300	Normal Road
17	16 Apr 15	3.460	4.650	1.190	2nd cycle-Protocol Road
18	16 Apr 15	4.170	4.660	0.545	Earth Drain-2nd cycle-Protocol Road
19	17 Apr 15	4.650	5.800	1.150	2nd cycle-Protocol Road
20	18 Apr 15	5.800	6.920	1.120	2nd cycle-Protocol Road
21	18 Apr 15	6.799	6.949	0.150	Earth Drain-2nd cycle-Protocol Road
TOTAL :				59.158	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				7.242	
1	01 Apr 15	0.043	1.250	1.207	1st cycle - Protocol Road
2	15 Apr 15	0.043	1.250	1.207	2nd cycle - Protocol Road
TOTAL :				9.656	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	203.671	85.071	288.742
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	156.477	66.537	223.014
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	100.623	43.683	144.306
TOTAL:				460.771	195.291	656.062

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			203.671	
01 Apr 15	69.310	73.310	4.000	1st cycle protocol road
01 Apr 15	70.110	73.490	3.380	In Earth Drains
02 Mar 15	45.120	49.000	3.880	Normal Road
02 Mar 15	47.364	47.475	0.111	In Earth Drains
04 Apr 15	49.000	53.000	4.000	Normal Road
06 Apr 15	53.000	57.000	4.000	Normal Road
07 Apr 15	57.000	61.000	4.000	Normal Road
07 Apr 15	59.166	60.600	1.434	In Earth Drains
08 Apr 15	61.000	65.000	4.000	Normal Road
08 Apr 15	61.800	63.200	1.400	In Earth Drains
08 Apr 15	63.500	65.470	1.970	In Earth Drains
09 Apr 15	65.000	69.310	4.310	Normal Road
09 Apr 15	65.480	69.180	3.700	In Earth Drains
09 Apr 15	70.110	73.490	3.380	In Earth Drains
10 Apr 15	73.310	77.000	3.690	Normal road
10 Apr 15	73.940	77.980	4.040	In Earth Drains
11 Apr 15	77.000	80.000	3.000	Normal road
11 Apr 15	77.990	79.122	1.132	In Earth Drains
13 Apr 15	80.000	83.000	3.000	Normal road
13 Apr 15	80.445	80.605	0.160	In Earth Drains
14 Apr 15	83.000	86.000	3.000	Normal road
14 Apr 15	86.000	89.000	3.000	Normal road
15 Apr 15	69.310	73.310	4.000	2nd cycle protocol road
15 Apr 15	70.110	73.490	3.380	In Earth Drains
16 Apr 15	89.000	92.000	3.000	Normal road
CARRIED FORWARD :			278.638	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			278.638	
17 Apr 15	91.224	92.908	1.684	In Earth Drains
17 Apr 15	92.000	95.000	3.000	Normal road
18 Apr 15	95.000	98.000	3.000	Normal road
20 Apr 15	98.000	100.420	2.420	Normal road
TOTAL :			288.742	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			156.477	
02 Apr 15	118.000	114.475	3.525	1st Cycle Protocol Road
02 Apr 15	115.500	115.000	0.500	In Earth Drains
03 Apr 15	121.670	119.200	2.470	In Earth Drains
03 Apr 15	121.785	118.000	3.785	1st Cycle Protocol Road
08 Apr 15	138.080	136.000	2.080	Normal Road
08 Apr 15	138.158	136.741	1.417	In Earth Drains
09 Apr 15	136.000	131.000	5.000	Normal Road
09 Apr 15	134.709	134.109	0.600	In Earth Drains
10 Apr 15	131.000	126.000	5.000	Normal Road
11 Apr 15	127.620	126.990	0.630	In Earth Drains
11 Apr 15	126.000	121.785	4.215	Normal Road
11 Apr 15	125.605	124.050	1.555	In Earth Drains
13 Apr 15	114.475	111.000	3.475	Normal Road
13 Apr 15	114.800	111.000	3.800	In Earth Drains
14 Apr 15	111.000	107.000	4.000	Normal Road
14 Apr 15	110.100	107.225	2.875	In Earth Drains
16 Apr 15	121.785	118.000	3.785	2nd Cycle Protocol Road
16 Apr 15	121.670	119.200	2.470	In Earth Drains
17 Apr 15	118.000	114.475	3.525	2nd Cycle Protocol Road
17 Aug 15	115.500	115.000	0.500	In Earth Drains
18 Apr 15	107.000	103.000	4.000	Normal Road
18 Apr 15	107.100	103.150	3.950	In Earth Drains
20 Apr 15	103.000	100.420	2.580	Normal Road
20 Apr 15	102.800	102.000	0.800	In Earth Drains
TOTAL :			223.014	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			100.623	
01 Apr 15	163.650	163.485	0.165	Normal Road
01 Apr 15	163.485	160.585	2.900	1st Cycle Protocol Road
01 Apr 15	160.368	160.313	0.055	In Earth Drains
03 Apr 15	160.585	156.000	4.585	Normal Road
04 Apr 15	156.000	151.000	5.000	Normal Road
04 Apr 15	156.393	151.644	4.749	In Earth Drains
06 Apr 15	151.000	146.000	5.000	Normal Road
06 Apr 15	151.174	147.240	3.934	In Earth Drains
07 Apr 15	146.000	141.000	5.000	Normal Road
07 Apr 15	145.970	141.080	4.890	In Earth Drains
08 Apr 15	141.000	138.080	2.920	Normal Road
08 Apr 15	140.260	138.730	1.530	In Earth Drains
15 Apr 15	163.485	160.585	2.900	2nd Cycle Protocol Road
15 Apr 15	160.368	160.313	0.055	In Earth Drains
TOTAL :			144.306	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	184.414	70.238	254.652
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	112.214	44.202	156.416
3	Beaufort	502	Jalan Beaufort - Menumbok	67.587	22.557	90.144
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	117.120	43.020	160.140
TOTAL:				481.335	180.017	661.352

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	BEAUFORT
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				184.414	
1	03-Apr-15	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	04-Apr-15	72.535	76.480	3.945	
4	04-Apr-15	76.480	77.300	0.820	
5		76.890	77.110	0.220	In Earth Drains
6		77.300	77.330	0.030	Bridge
7	04-Apr-15	77.330	80.250	2.920	
8		78.180	78.700	0.520	In Earth Drains
9		80.250	80.296	0.046	Bridge
10	04-Apr-15	80.296	81.580	1.284	
11	05-Apr-15	81.580	86.920	5.340	
12	06-Apr-15	86.920	89.550	2.630	
13		89.550	89.571	0.021	Bridge
14	06-Apr-15	89.571	92.000	2.429	
15	02-Apr-15	92.000	95.410	3.410	1st cycle for protocol road
16		93.000	95.165	2.165	In Earth Drains
17		95.410	95.538	0.128	Bridge
18	02-Apr-15	95.538	96.000	0.462	1st cycle for protocol road
19	02-Apr-15	96.000	97.620	1.620	
20	08-Apr-15	97.620	103.980	6.360	
21	09-Apr-15	103.980	110.341	6.361	
22		105.800	106.000	0.200	In Earth Drains
23		110.341	110.405		Bridge
24	10-Apr-15	110.405	116.330	5.925	
25		116.100	116.750	0.650	In Earth Drains
CARRIED FORWARD :				231.940	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				231.940	
26	11-Apr-15	116.330	122.390	6.060	
27		117.550	118.700	1.150	In Earth Drains
28		122.100	125.150	3.050	In Earth Drains
29	12-Apr-15	122.390	126.000	3.610	
30		125.230	126.000	0.770	In Earth Drains
31		122.100	126.000	3.900	In Earth Drains
32	13-Apr-15	92.000	95.410	3.410	2nd cycle for protocol road
33		93.000	95.165	0.300	In Earth Drains
34	13-Apr-15	95.410	95.538		Bridge
35		95.538	96.000	0.462	2nd cycle for protocol road
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				254.652	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				112.214	
1	03-Apr-15	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998	0.074	Bridge
3	03-Apr-15	138.998	140.290	1.292	1st cycle for protocol road
4	10-Apr-15	126.000	131.880	5.880	
5		126.000	126.321	0.321	In Earth Drains
6		127.800	129.550	1.750	In Earth Drains
7		129.970	130.200	0.230	In Earth Drains
8		131.020	131.250	0.230	In Earth Drains
9	11-Apr-15	131.880	132.470	0.590	
10		132.470	132.584	0.114	Bridge
11	11-Apr-15	132.584	136.290	3.706	
12		132.645	134.450	1.805	In Earth Drains
13	11-Apr-15	140.290	142.620	2.330	
14		140.300	141.200	0.900	In Earth Drains
15	12-Apr-15	142.620	149.333	6.713	
16		143.950	148.200	4.250	In Earth Drains
17		149.333	149.415	0.082	Bridge
18		149.410	149.488	0.078	In Earth Drains
19	13-Apr-15	149.415	149.476	0.061	
20		149.492	149.780	0.288	In Earth Drains
21	13-Apr-15	149.826	150.600	0.774	
22	14-Apr-15	150.600	156.150	5.550	
23	14-Apr-15	156.150	156.700	0.550	
24	15-Apr-15	136.290	138.924	2.634	2nd cycle for protocol road
25		138.924	138.998	0.074	Bridge
CARRIED FORWARD :				155.124	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				155.124	
26	15-Apr-15	138.998	140.290	1.292	2nd cycle for protocol road
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				156.416	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **502**

ROAD NAME: **JALAN BEAUFORT - MENUMBOK**

MONTH: **APRIL 2015**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				67.587	
1	07 Apr 15	0.000	5.260	5.260	
2	07 Apr 15	0.528	0.570	0.042	In Earth Drains
3	08 Apr 15	5.260	11.130	5.870	
4	08 Apr 15	11.130	14.597	3.467	
5		14.597	14.612		Bridge
6	09 Apr 15	14.612	16.400	1.788	
7		16.400	16.415		Bridge
8	10 Apr 15	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	10 Apr 15	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	10 Apr 15	17.852	21.720	3.868	
13	11 Apr 15	21.720	22.620	0.900	
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				90.144	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				117.120	
1	11 Apr 15	22.620	26.530	3.910	
2	12 Apr 15	26.530	32.420	5.890	
3		28.224	28.331	0.107	In Earth Drains
4	13 Apr 15	32.420	38.090	5.670	
5		34.064	34.290	0.226	In Earth Drains
6		37.270	37.500	0.230	In Earth Drains
7	14 Apr 15	38.090	43.680	5.590	
8	15 Apr 15	43.680	49.220	5.540	
9		44.664	45.576	0.912	In Earth Drains
10	15 Apr 15	47.450	48.800	1.350	In Earth Drains
11		47.630	47.792	0.162	In Earth Drains
12	15 Apr 15	48.250	48.400	0.150	In Earth Drains
13	16 Apr 15	49.220	54.820	5.600	
14		50.130	51.880	1.750	In Earth Drains
15		53.552	53.580	0.028	In Earth Drains
16	17 Apr 15	54.820	59.670	4.850	
17		55.936	55.991	0.055	In Earth Drains
18		56.200	57.200	1.000	In Earth Drains
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				160.140	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	36	43	79	42	11	53	19	11	30
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	12	-	12	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73	-	73	27	-	27	1	-	1
TOTAL :				142	43	185	75	11	86	20	11	31

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH69.570-LHS
KM106.170

R04 ROAD FURNITURE-Painting



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH71.120-LHS
KM107.720

R04 ROAD FURNITURE-Painting



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH72.316-LHS
KM108.916

R04 ROAD FURNITURE-Painting



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU-KENINGAU-TENOM
LOCATION : CH 0.100 MEDIAN
KM 10.100

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU-KENINGAU-TENOM
LOCATION : CH 4.000 RHS
KM 14.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU-KENINGAU-TENOM
LOCATION : CH 2.770 LHS
KM 12.770

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 46.645 - CH 46.836 - LHS
KM 56.645 - KM 56.836

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 46.645 - CH 46.836 - LHS
KM 56.645 - KM 56.836

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 45.000 - LHS
KM 55.000

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 94.790 - LHS
KM 96.550

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	10,014.00	1,183.00	11,197.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	130	163	293	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	7	11	18	0	0	0
			Delineator Post	No.	30	0	30	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	500.00	0.00	500.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	20	0	20	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	3	0	3	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	2,070.39	0.00	2,070.39	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	281	0	281	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	48	0	48	0	0	0
			Delineator Post	No.	9	0	9	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	144	0	144	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	0	8	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	3,896.00	3,103.00	6,999.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	41	34	75	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	16	18	34	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	105	0	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,530.00	1,590.00	3,120.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	495	495	990	0	174	174
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	17	17	34	0	8	8
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	702.00	0.00	702.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	159	0	159	0	0	0
			Traffic Signal	No.	6	0	6	0	0	0
			Kilometer Post	No.	16	0	16	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	837.00	0.00	837.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	21	0	21	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	7	0	7	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	0	8	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	56	0	56	0	0	0
			Traffic Signal	No.	8	0	8	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	0	0	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	4,878.00	0.00	4,878.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	216	60	276	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	25	3	28	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,122.00	684.00	1,806.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	90	30	120	0	0	0
			Traffic Signal	No.	12	0	12	0	0	0
			Kilometer Post	No.	7	3	10	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,082.20	0.00	2,082.20	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	336	0	336	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	35	0	35	0	0	0
			Delineator Post	No.	257	0	257	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	11,124.00	4,030.00	15,154.00	0.00	249.00	249.00
			Road Kerb	m	0.00	0.00	0.00	0.00	765.50	765.50
			Signage	No.	147	59	206	0	59	59
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	52	15	67	0	15	15
			Delineator Post	No.	327	266	593	0	266	266
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	468.00	3,110.00	3,578.00	0.00	3,110.00	3,110.00
			Road Kerb	m	0.00	0.00	0.00	0.00	263.00	263.00
			Signage	No.	30	114	144	0	114	114
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	4	22	26	0	22	22
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	7,050.30	0.00	7,050.30	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	176	0	176	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	38	0	38	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	2,378.20	0.00	2,378.20	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	109	0	109	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	24	0	24	0	0	0
			Delineator Post	No.	106	0	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	816.00	750.00	1,566.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	161	57	218	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	23	15	38	0	0	0
			Delineator Post	No.	33	0	33	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	255	0	255	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Kilometer Post	No.	22	0	22	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	0	66	66	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Kilometer Post	No.	0	4	4	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	394	0	394	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	10,014.00	1,183.00	11,197.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	130.00	163.00	293.00	0.00	0.00	0.00
				Traffic Signal						
				Kilometer Post	7.00	11.00	18.00	0.00	0.00	0.00
				Delineator Post	30.00	0.00	30.00	0.00	0.00	0.00
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	500.00	0.00	500.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	20.00	0.00	20.00	0.00	0.00	0.00
				Traffic Signal						
				Kilometer Post	3.00	0.00	3.00	0.00	0.00	0.00
				Delineator Post	0.00	0.00	0.00	0.00	0.00	0.00
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	2,070.39	0.00	2,070.39	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	281.00	0.00	281.00	0.00	0.00	0.00
				Traffic Signal						
				Kilometer Post	48.00	0.00	48.00	0.00	0.00	0.00
				Delineator Post	9.00	0.00	9.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
77.056	85.824	Guardrails	874.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
76.610	85.850	Signages & Posts	78	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
77.980	85.980	Kilometer Posts	5	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
93.316	96.620	Guardrails	309.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
85.860	96.580	Signages & Posts	85	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
86.980	96.980	Kilometer Posts	6	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
				_____			_____	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	1,530.00	1,590.00	3,120.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	495	0	495	0	174	174
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	17	0	17	0	8	8
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	4,553.00	0.00	4,553.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	144	0	144	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	8	0	8	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	3,896.00	3,103.00	6,999.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	41	34	75	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	16	18	34	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	105	0	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	0	0	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	0	8	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
7.500	10.400	Guardrails	-	Metre	Guardrails	-	Metre	17 April 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	106	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	5	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
14.400	19.500	Guardrails	1,590	Metre	Guardrails	-	Metre	30 April 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	68	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	3	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
14.488	17.000	Guardrails	400	Metre	Guardrails	-	Metre	01 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	6	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
17.000	18.500	Guardrails	488	Metre	Guardrails	-	Metre	07 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
18.500	20.000	Guardrails	100	Metre	Guardrails	-	Metre	10 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
20.000	21.500	Guardrails	204	Metre	Guardrails	-	Metre	13 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
21.500	23.000	Guardrails	356	Metre	Guardrails	-	Metre	16 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
23.000	24.500	Guardrails	348	Metre	Guardrails	-	Metre	20 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
24.500	26.000	Guardrails	284	Metre	Guardrails	-	Metre	23 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
26.000	27.500	Guardrails	479	Metre	Guardrails	-	Metre	27 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
27.500	29.000	Guardrails	444	Metre	Guardrails	-	Metre	30 Apr 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	11,124.00	4,030.00	15,154.00	0.00	249.00	249.00
				Road Kerb	m	0.00	0.00	0.00	0.00	765.50	765.50
				Signage	No.	147	59	206	0	59	59
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	52	15	67	0	15	15
				Delineator Post	No.	236	266	502	0	266	266

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: April 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 57.440 (Km 94.040)	Ch 61.160 (Km 97.760)	Guardrails	<u>1,279</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>7</u>	No.	Sign Posts	<u>7</u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>3</u>	No.	Kilometer Posts	<u>3</u>	No.	
		Delineator Post	<u>56</u>	No.	Delineator Posts	<u>56</u>	No.	
Ch 61.160 (Km 97.760)	Ch68.600 (Km 105.200)	Guardrails	<u>1,549</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>10</u>	No.	Sign Posts	<u>10</u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>8</u>	No.	Kilometer Posts	<u>8</u>	No.	
		Delineator Post	<u>210</u>	No.	Delineator Posts	<u>210</u>	No.	
Ch68.600 (Km 105.200)	Ch 72.600 (Km 109.200)	Guardrails	<u>1,202</u>	Metre	Guardrails	<u>248.8</u>	Metre	Protocol Road - 1st Cycle
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u>765.5</u>	Metre	
		Signages & Posts	<u>42</u>	No.	Sign Posts	<u>42</u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>4</u>	No.	Kilometer Posts	<u>4</u>	No.	
		Delineator Post	<u> </u>	No.	Delineator Posts	<u> </u>	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	702.00	-	702.00		-	
				Road Kerb	m				-	-	-
				Signage	No.	159	-	159	-	-	-
				Traffic Signal	No.	6	-	6	-	-	-
				Kilometer Post	No.	16	-	16	-	-	-
				Delineator Post	No.		-		-	-	-
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	-	-	-	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.		-		-	-	-
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,082.20	-	2,082.20	-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	336	-	336	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	35	-	35	-	-	-
				Delineator Post	No.	257	-	257	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	4,878.00	-	4,878.00	-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	216	60	276	-	-	-
				Traffic Signal	No.		-		-	-	-
				Kilometer Post	No.	25	3	28	-	-	-
				Delineator Post	No.		-		-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	837.00	-	837.00	-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	21	-	21	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	7	-	7	-	-	-
				Delineator Post	No.		-		-	-	-
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,122.00	684.00	1,806.00	-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	90	30	120	-	-	-
				Traffic Signal	No.	12	-	12	-	-	-
				Kilometer Post	No.	7	3	10	-	-	-
				Delineator Post	No.		-		-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-		-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	56	-	56	-	-	-
				Traffic Signal	No.	8	-	8	-	-	-
				Kilometer Post	No.		-		-	-	-
				Delineator Post	No.		-		-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		2nd cycle for
		Barriers _____ Metre		Barriers _____ Metre		Cleaning Work
				Road Kerbs _____ Metre		
		Signages & Posts <u>25</u> No.		Sign Posts _____ No.		(Protocol Road)
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		RHS
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		Date: 09 - 13/04/2015

0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		2nd cycle for
		Barriers _____ Metre		Barriers _____ Metre		Cleaning Work
				Road Kerbs _____ Metre		
		Signages & Posts <u>27</u> No.		Sign Posts _____ No.		(Protocol Road)
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		LHS
		Kilometer Posts <u>3</u> No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		Date: 09 - 13/04/2015

0.000	4.000	Guardrails _____ Metre		Guardrails _____ Metre		2nd cycle for
		Barriers _____ Metre		Barriers _____ Metre		Cleaning Work
				Road Kerbs _____ Metre		
		Signages & Posts <u>8</u> No.		Sign Posts _____ No.		(Protocol Road)
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		MEDIAN
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		Date: 09 - 13/04/2015

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
6.920 13.800 17.400	7.200 16.600 17.700	Guardrails <u>603</u> Metre Barriers _____ Metre Signages & Posts <u>8</u> No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.		Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.		2nd cycle for Cleaning Work (Normal Road) RHS Date: 04 - 09/04/2015
6.920 13.800 17.400	7.200 16.600 17.700	Guardrails <u>81</u> Metre Barriers _____ Metre Signages & Posts <u>17</u> No. Traffic Signal _____ No. Kilometer Posts <u>3</u> No. Delineator Post _____ No.		Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.		2nd cycle for Cleaning Work (Normal Road) LHS Date: 04 - 09/04/2015
6.920	7.200	Guardrails _____ Metre Barriers _____ Metre Signages & Posts <u>5</u> No. Traffic Signal _____ No. Kilometer Posts _____ No. Delineator Post _____ No.		Guardrails _____ Metre Barriers _____ Metre Road Kerbs _____ Metre Sign Posts _____ No. Traffic Light Posts _____ No. Kilometer Posts _____ No. Delineator Posts _____ No.		2nd cycle for Cleaning Work (Normal Road) MEDIAN Date: 04 - 09/04/2015

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	468.00	3,110.00	3,578.00	0.00	3,110.00	3,110.00
				Road Kerb	m	0.00		0.00	0.00	263.00	263.00
				Signage	No.	30	114	144	0	114	114
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	4	22	26	0	22	22
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	7,051.20		7,051.20	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	176		176	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	38		38	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	2,381.20		2,381.20	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	109		109	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	24		24	0		0
				Delineator Post	No.	106		106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: April 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
45.120	69.310	Guardrails	3,110	Metre	Guardrails		Metre	2nd cycle normal road (KM60 & KM77 are damaged)
		Barriers	-	Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	114	No.	Sign Posts		No.	
		Traffic Signal	-	No.	Traffic Light Posts		No.	
		Kilometer Posts	22	No.	Kilometer Posts		No.	
		Delineator Post	-	No.	Delineator Posts		No.	
			-					
45.120	69.310	Guardrails		Metre	Guardrails	3,110	Metre	1st cycle painting - all road
		Barriers		Metre	Barriers	-	Metre	
					Road Kerbs	263	Metre	
		Signages & Posts		No.	Sign Posts	114	No.	
		Traffic Signal		No.	Traffic Light Posts	-	No.	
		Kilometer Posts		No.	Kilometer Posts	22	No.	
		Delineator Post		No.	Delineator Posts	-	No.	
						-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: April 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: April 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	816.00	750.00	1,566.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	161	57	218	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	23	15	38	0	0	0
				Delineator Post	No.	33	0	33	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	0	66	66	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	4	4	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	255	0	255	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	22	0	22	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	394	0	394	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	30	0	30	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
99.970	100.056	Guardrails	129	Metre	Guardrails		Metre	4 m & 4 post need to replace
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
98.056	102.235	Signages & Posts	8	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
98.330	102.319	Kilometer Posts	5	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
104.211	104.246	Guardrails	64	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
105.405	108.805	Signages & Posts	9	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
104.310	108.275	Kilometer Posts	2	No.	Kilometer Posts		No.	3 nos. need to replace
		Delineator Post		No.	Delineator Posts		No.	
110.208	110.425	Guardrails	108	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
109.491	110.907	Signages & Posts	16	No.	Sign Posts		No.	3 nos. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
109.295	110.275	Kilometer Posts	2	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
112.628	112.833	Guardrails	216	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
112.010	112.840	Signages & Posts	14	No.	Sign Posts		No.	1 no. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
111.283	112.255	Kilometer Posts	2	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
113.050	113.537	Guardrails	221	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
113.457	113.857	Signages & Posts	2	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
113.265		Kilometer Posts	1	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
114.120	114.132	Guardrails	12	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
114.412	116.425	Signages & Posts	8	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
114.260	116.250	Kilometer Posts	3	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
108.060	110.907	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	21	No.	Sign Posts	_____	No.	
108.275	110.275	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Kilometer Posts	3	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
112.010	112.840	Guardrails	_____	Metre	Guardrails	_____	Metre	2nd cycle for normal road
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	14	No.	Sign Posts	_____	No.	
111.283	112.255	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	2nd cycle for normal road
		Kilometer Posts	2	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
113.457	116.425	Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	10	No.	Sign Posts	_____	No.	
113.265	116.250	Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	4	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
136.331	137.965	Guardrails	_____	Metre	Guardrails	_____	Metre	3rd cycle for protocol road
		Barriers	_____	Metre	Barriers	_____	Metre	
137.132		Signages & Posts	28	No.	Road Kerbs	_____	Metre	3rd cycle for protocol road
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	1	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
					Delineator Posts	_____	No.	
138.096	140.290	Guardrails	_____	Metre	Guardrails	_____	Metre	3rd cycle for protocol road
		Barriers	_____	Metre	Barriers	_____	Metre	
138.084	140.003	Signages & Posts	38	No.	Road Kerbs	_____	Metre	3rd cycle for protocol road
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	3	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
					Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
		Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
					Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
DATE OF INSPECTION: APRIL 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.200 (KM 96.800) - IN LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.200 (KM 96.800) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH60.438 (KM 97.038)- IN LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.840 (KM 97.440) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 65.903 (KM 102.503) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 154.500
KM 164.500

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 152.850
KM 162.850

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 146.600
KM 156.600

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 101.946 - LHS
KM 103.706

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	91	0	91	8	0	8	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	1	0	1	1	0	1	1	0	1
Kudat	01	Jalan Kota Kinabalu-Kudat	48	60	108	18	10	28	1	0	1
Tuaran	01	Jalan Kota Kinabalu-Kudat	69	0	69	1	0	1	1	0	1
	22	Jalan Kota Kinabalu-Sandakan	33	27	60	1	2	3	0	0	0
	503	Jalan Berungis-Kota Belud	73	0	73	4	0	4	3	0	3
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	49	26	75	11	7	18	6	6	12
	01	Jalan Kota Kinabalu-Sindumin	16	0	16	4	0	4	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	0	2	2	0	2	0	0	0
	606	Jalan Susur Sepangar Bay	0	15	15	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	6	3	9	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	1	0	1	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	9	0	9	0	0	0	4	0	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	130	7	137	6	0	6	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	6	0	6	0	0	0	1	0	1
Papar	01	Jalan Kota Kinabalu-Sindumin	38	51	89	55	2	57	14	0	14
Ranau	22	Jalan Kota Kinabalu-Sandakan	123	35	158	6	3	9	5	0	5
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	169	0	169	8	0	8	5	0	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	14	14	28	3	1	4	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	22	17	39	5	4	9	2	2	4
Beaufort	01	Jalan Kota Kinabalu-Sindumin	36	43	79	42	11	53	19	11	30
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	12	0	12	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	73	0	73	27	0	27	1	0	1
TOTAL			1042	298	1340	208	40	248	63	19	82

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : APRIL 2015**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	91	-	91	8	-	8	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	1	-	1	1	-	1	1	-	1
3	Kudat	01	Jalan Kota Kinabalu - Kudat	48	60	108	18	10	28	1	-	1
TOTAL :				140	60	200	27	10	37	2	-	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALI - KUDAT
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			76	8	7	91	6	2	0	8	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			76	8	7	91	6	2	0	8	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	1	0	1	1	0	0	1	0	0	1	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF APR :			0	1	0	1	1	0	0	1	0	0	1	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			40	8	0	48	2	16	0	18	0	1	0	1		
1	169.638					0		1	1				0	01 Apr 15		
2	169.505		1			1			0				0	01 Apr 15		
3	169.360		1			1			0				0	02 Apr 15		
4	169.155		1			1			0				0	02 Apr 15		
5	169.040		1			1			0				0	03 Apr 15		
6	168.900		1			1			0				0	03 Apr 15		
7	168.452		1			1			0				0	03 Apr 15		
8	167.668		1			1			0				0	04 Apr 15		
9	167.180		1			1			0				0	04 Apr 15		
10	166.945		1			1			0				0	05 Apr 15		
11	166.530		1			1			0				0	05 Apr 15		
12	166.112		1			1			0				0	05 Apr 15		
13	165.815					0	1		1				0	06 Apr 15		
14	165.740		1			1			0				0	06 Apr 15		
15	165.730					0	1		1				0	06 Apr 15		
CARRIED FORWARD :			52	8	0	60	4	17	0	21	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			52	8	0	60	4	17	0	21	0	1	0	1		
16	165.620		1			1				0				0	08 Apr 15	
17	165.080		1			1				0				0	08 Apr 15	
18	164.802				1	1				0				0	09 Apr 15	
19	164.800		1			1				0				0	09 Apr 15	
20	164.465		1			1				0				0	10 Apr 15	
21	164.455		1			1				0				0	10 Apr 15	
22	163.892			1		1				0				0	11 Apr 15	
23	163.620		1			1				0				0	11 Apr 15	
24	163.565		1			1				0				0	11 Apr 15	
25	163.370		1			1				0				0	12 Apr 15	
26	162.892		1			1				0				0	12 Apr 15	
27	162.515					0	1			1				0	12 Apr 15	
28	162.203					0	1			1				0	13 Apr 15	
29	161.845		1			1				0				0	13 Apr 15	
30	161.450		1			1				0				0	13 Apr 15	
CARRIED FORWARD :			63	9	1	73	6	17	0	23	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	9	1	73	6	17	0	23	0	1	0	1		
31	161.235		1			1				0				0	15 Apr 15	
32	161.140		1			1				0				0	15 Apr 15	
33	160.930		1			1				0				0	16 Apr 15	
34	160.730		1			1				0				0	16 Apr 15	
35	160.414		1			1				0				0	16 Apr 15	
36	160.410			1		1				0				0	17 Apr 15	
37	160.000		1			1				0				0	17 Apr 15	
38	159.850		1			1				0				0	17 Apr 15	
39	159.551		1			1				0				0	18 Apr 15	
40	159.210		1			1				0				0	18 Apr 15	
41	159.175		1			1				0				0	18 Apr 15	
42	159.045					0	1			1				0	20 Apr 15	
43	158.790					0	1			1				0	20 Apr 15	
44	158.495		1			1				0				0	21 Apr 15	
45	158.307		1			1				0				0	21 Apr 15	
CARRIED FORWARD :			75	10	1	86	8	17	0	25	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			75	10	1	86	8	17	0	25	0	1	0	1		
46	158.220		1			1				0				0	22 Apr 15	
47	157.980		1			1				0				0	22 Apr 15	
48	157.515		1			1				0				0	22 Apr 15	
49	157.255		1			1				0				0	23 Apr 15	
50	156.755				1	1				0				0	23 Apr 15	
51	156.470		1			1				0				0	23 Apr 15	
52	156.162		1			1				0				0	24 Apr 15	
53	156.060		1			1				0				0	24 Apr 15	
54	155.870		1			1				0				0	24 Apr 15	
55	155.265		1			1				0				0	25 Apr 15	
56	155.208		1			1				0				0	25 Apr 15	
57	155.170		1			1				0				0	25 Apr 15	
58	154.715					0	1			1				0	26 Apr 15	
59	154.702		1			1				0				0	26 Apr 15	
60	154.535					0	1			1				0	26 Apr 15	
CARRIED FORWARD :			87	10	2	99	10	17	0	27	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			87	10	2	99	10	17	0	27	0	1	0	1		
61	152.378					0			1	1				0	27 Apr 15	
62	151.910		1			1				0				0	27 Apr 15	
63	151.430				1	1				0				0	27 Apr 15	
64	151.350		1			1				0				0	29 Apr 15	
65	151.208			1		1				0				0	29 Apr 15	
66	149.924		1			1				0				0	29 Apr 15	
67	149.740		1			1				0				0	29 Apr 15	
68	149.439		1			1				0				0	30 Apr 15	
69	149.353		1			1				0				0	30 Apr 15	
70	148.647		1			1				0				0	30 Apr 15	
71																
72																
73																
74																
75																
BALANCE END OF APR :			94	11	3	108	10	17	1	28	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	49	26	75	11	7	18	6	6	12
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	69	-	69	1	-	1	1	-	1
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	33	27	60	1	2	3	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	73	-	73	4	-	4	3	-	3
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	15	15	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	6	3	9	-	-	-	-	-	-
TOTAL :				230	71	301	17	9	26	10	6	16

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			45	4	0	49	6	5	0	11	2	4	0	6		
1	0.436		1			1									02 Apr 15	
2	0.640		1			1									02 Apr 15	
3	0.887		1			1									02 Apr 15	
4	0.945									1			1		08 Apr 15	
5	1.183			1		1									08 Apr 15	
6	1.604		1			1									08 Apr 15	
7	1.673										1		1		08 Apr 15	
8	1.739		1			1									08 Apr 15	
9	1.779		1			1									08 Apr 15	
10	2.131										1		1		08 Apr 15	
11	2.400										1		1		08 Apr 15	
12	2.749		1			1									08 Apr 15	
13	3.190			1		1									08 Apr 15	
14	3.575		1			1									08 Apr 15	
15	3.779		1			1									08 Apr 15	
CARRIED FORWARD :			54	6	0	60	6	5	0	11	3	7	0	10		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			54	6	0	60	6	5	0	11	3	7	0	10		
16	3.927	A1004200	1			1									08 Apr 15	
17	4.200						1			1					19 Apr 15	
18	4.522		1			1									19 Apr 15	
19	4.693		1			1									19 Apr 15	
20	5.036	A1005030								1			1	24 Apr 15		
21	5.043	A1005040					1			1				24 Apr 15		
22	5.104										1		1	24 Apr 15		
23	5.433	1005430		1		1								24 Apr 15		
24	5.670		1			1								24 Apr 15		
25	5.900						1			1				24 Apr 15		
26	5.970							1		1				24 Apr 15		
27	6.356		1			1								24 Apr 15		
28	7.360						1			1				24 Apr 15		
29	7.612		1			1								24 Apr 15		
30	7.962		1			1								24 Apr 15		
CARRIED FORWARD :			61	7	0	68	10	6	0	16	4	8	0	12		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	7	0	68	10	6	0	16	4	8	0	12		
31	8.044		1			1									24 Apr 15	
32	8.188						1			1					24 Apr 15	
33	8.431		1			1									24 Apr 15	
34	8.949		1			1									24 Apr 15	
35	9.165		1			1									30 Apr 15	
36	9.266		1			1									30 Apr 15	
37	9.571		1			1									30 Apr 15	
38	9.717		1			1									30 Apr 15	
39	10.370							1		1					30 Apr 15	
TOTAL :			68	7	0	75	11	7	0	18	4	8	0	12		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	0	0	0	0	0	0	0	0	0	0	0		
1	0.020		1			1									23 Apr 15	
2	0.021		1			1									23 Apr 15	
3	0.251		1			1									23 Apr 15	
4	0.495		1			1									23 Apr 15	
5	0.658		1			1									23 Apr 15	
6	0.677		1			1									23 Apr 15	
7	1.065		1			1									30 Apr 15	
8	1.373		1			1									30 Apr 15	
9	1.565		1			1									30 Apr 15	
10	1.573		1			1									30 Apr 15	
11	1.573		1			1									30 Apr 15	
12	1.600		1			1									30 Apr 15	
13	1.600		1			1									30 Apr 15	
14	1.656		1			1									30 Apr 15	
15	2.085		1			1									30 Apr 15	
TOTAL :			15	0	0	15	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	6	0	6	0	0	0	0	0	0	0	0		
1	0.023			1		1									03 Apr 15	
2	0.192			1		1									03 Apr 15	
3	0.221			1		1									03 Apr 15	
TOTAL :			0	9	0	9	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	5	1	69	0	1	0	1	0	1	0	1		
TOTAL :			63	5	1	69	0	1	0	1	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	1	8	33	0	0	1	1	0	0	0	0		
1	15.816	A4/016.420	1			1									01 Apr 15	
2	16.790	A4/017.290	1			1									04 Apr 15	
3	16.870		1			1									04 Apr 15	
4	17.175	A4/017.780	1			1									07 Apr 15	
5	17.567	A4/018.190	1			1									07 Apr 15	
6	17.734	A4/018.330	1			1									07 Apr 15	
7	17.967	A4/018.570	1			1									07 Apr 15	
8	20.538	A4/021.140	1			1									10 Apr 15	
9	20.992		1			1									13 Apr 15	
10	21.451		1			1									13 Apr 15	
11	21.817	A4/022.420	1			1									16 Apr 15	
12	22.116	A4/022.750	1			1									16 Apr 15	
13	22.533	A4/023.130	1			1									16 Apr 15	
14	22.870	A4/023.480					1			1					16 Apr 15	
15	23.356	A4/012.960	1			1									20 Apr 15	
CARRIED FORWARD :			38	1	8	47	1	0	1	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			38	1	8	47	1	0	1	2	0	0	0	0		
16	23.457		1			1									20 Apr 15	
17	23.491	A4/024.080	1			1									20 Apr 15	
18	23.680	A4/024.270	1			1									20 Apr 15	
19	23.954	A4/024.530					1			1					20 Apr 15	
20	23.991	A4/024.570	1			1									20 Apr 15	
21	24.088	A4/024.680	1			1									20 Apr 15	
22	24.413	A4/025.010	1			1									20 Apr 15	
23	25.034	A4/025.640	1			1									23 Apr 15	
24	25.780	A4/026.380	1			1									23 Apr 15	
25	26.517		1			1									23 Apr 15	
26	26.650	A4/027.280	1			1									23 Apr 15	
27	26.916	A4/027.520	1			1									23 Apr 15	
28	27.425	A4/028.030	1			1									23 Apr 15	
29	28.643	A4/029.240	1			1									27 Apr 15	
TOTAL :			51	1	8	60	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	1	0	73	0	4	0	4	1	2	0	3		
TOTAL:			72	1	0	73	0	4	0	4	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	123	35	158	6	3	9	5	0	5
TOTAL :				123	35	158	6	3	9	5	0	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM MARCH 2015:			98	5	20	123	5	0	1	6	1	2	2	5		
1	57.630	-	1			1				0				0	01 Apr 15	
2	57.837	-			1	1				0				0	01 Apr 15	
3	58.013	-	1			1				0				0	02 Apr 15	
4	58.227	A4.058.830	1			1				0				0	02 Apr 15	
5	58.781	A4.059.380	1			1				0				0	03 Apr 15	
6	59.085	A4.059.680	1			1				0				0	03 Apr 15	
7	59.426	-		1		1				0				0	03 Apr 15	
8	59.876	A4.060.480	1			1				0				0	04 Apr 15	
9	60.180		1			1				0				0	04 Apr 15	
10	60.200	-	1			1				0				0	05 Apr 15	
11	60.438	-	1			1				0				0	05 Apr 15	
12	60.840	A4.061.410	1			1				0				0	06 Apr 15	
13	61.130	-	1			1				0				0	06 Apr 15	
14	61.372	-	1			1				0				0	07 Apr 15	
15	62.260	-	1			1				0				0	07 Apr 15	
CARRIED FORWARD :			111	6	21	138	5	0	1	6	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			111	6	21	138	5	0	1	6	1	2	2	5		
16	62.458	A4.063.060	1			1				0				0	08 Apr 15	
17	62.810	A4.063.410	1			1				0				0	08 Apr 15	
18	63.096	-	1			1				0				0	09 Apr 15	
19	63.370	A4.063.970	1			1				0				0	09 Apr 15	
20	64.990	A4.065.590	1			1				0				0	10 Apr 15	
21	65.043	A4.065.640	1			1				0				0	10 Apr 15	
22	65.372	A4.065.970	1			1				0				0	11 Apr 15	
23	65.903	A4.066.500	1			1				0				0	11 Apr 15	
24	66.110	A4.066.710	1			1				0				0	12 Apr 15	
25	66.702	A4.067.300				0	1			1				0	12 Apr 15	
26	67.020	A4.067.620	1			1				0				0	14 Apr 15	
27	68.081	A4.068.680	1			1				0				0	14 Apr 15	
28	68.997	A4.069.600	1			1				0				0	15 Apr 15	Protocol Road -1st Cycle
29	69.255	A4.068.860	1			1				0				0	15 Apr 15	Protocol Road -1st Cycle
30	69.548	A4.070.150	1			1				0				0	16 Apr 15	Protocol Road -1st Cycle
CARRIED FORWARD :			125	6	21	152	6	0	1	7	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			125	6	21	152	6	0	1	7	1	2	2	5		
31	69.807	A4.070.410				0	1			1				0	16 Apr 15	Protocol Road -1st Cycle
32	70.120	-	1			1				0				0	17 Apr 15	Protocol Road -1st Cycle
33	70.445	-	1			1				0				0	17 Apr 15	Protocol Road -1st Cycle
34	70.710	A4.071.310	1			1				0				0	18 Apr 15	Protocol Road -1st Cycle
35	71.096	A4.071.690	1			1				0				0	18 Apr 15	Protocol Road -1st Cycle
36	71.140	-	1			1				0				0	19 Apr 15	Protocol Road -1st Cycle
37	72.370	A4.108.970				0	1			1				0	19 Apr 15	Protocol Road -1st Cycle
38	72.510	A4.011.520			1	1				0				0	19 Apr 15	Protocol Road -1st Cycle
39																
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			130	6	22	158	8	0	1	9	1	2	2	5		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	16	-	16	4	-	4	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	9	-	9	-	-	-	4	-	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	38	51	89	55	2	57	14	-	14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	130	7	137	6	-	6	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	-	2	2	-	2	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	6	-	6	-	-	-	1	-	1
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	1	-	1	-	-	-	-	-	-
			TOTAL :	202	58	260	67	2	69	19	-	19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			13	1	2	16	4	0	0	4	0	0	0	0		
TOTAL :			13	1	2	16	4	0	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			7	2	0	9	0	0	0	0	0	4	0	4		
TOTAL :			7	2	0	9	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	14	0	38	35	19	1	55	0	13	1	14		
1	37.565	C130	1			1				0				0	02 Apr 15	2nd cycle for Normal Road
2	37.162	C129			1	1				0				0	02 Apr 15	2nd cycle for Normal Road
3	36.723	C128	1			1				0				0	02 Apr 15	2nd cycle for Normal Road
4	36.470	C127	1			1				0				0	03 Apr 15	2nd cycle for Normal Road
5	36.193	C126	1			1				0				0	03 Apr 15	2nd cycle for Normal Road
6	36.000	C125		1		1				0				0	03 Apr 15	2nd cycle for Normal Road
7	35.772	C124	1			1				0				0	04 Apr 15	2nd cycle for Normal Road
8	35.350	C123	1			1				0				0	04 Apr 15	2nd cycle for Normal Road
9	34.777	C122			1	1				0				0	04 Apr 15	2nd cycle for Normal Road
10	34.336	C121	1			1				0				0	06 Apr 15	2nd cycle for Normal Road
11	34.307	C120	1			1				0				0	06 Apr 15	2nd cycle for Normal Road
12	34.068	C119			1	1				0				0	06 Apr 15	2nd cycle for Normal Road
13	33.732	C118	1			1				0				0	07 Apr 15	2nd cycle for Normal Road
14	33.500	C117	1			1				0				0	07 Apr 15	2nd cycle for Normal Road
15	33.458	C116	1			1				0				0	07 Apr 15	2nd cycle for Normal Road
CARRIED FORWARD:			35	15	3	53	35	19	1	55	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			35	15	3	53	35	19	1	55	0	13	1	14		
16	33.129	C115	1			1				0				0	07 Apr 15	2nd cycle for Normal Road
17	32.854	C114	1			1				0				0	08 Apr 15	2nd cycle for Normal Road
18	32.287	C113	1			1				0				0	08 Apr 15	2nd cycle for Normal Road
19	32.138	C112			1	1				0				0	09 Apr 15	2nd cycle for Normal Road
20	31.930	C111	1			1				0				0	09 Apr 15	2nd cycle for Normal Road
21	31.678	C110	1			1				0				0	10 Apr 15	2nd cycle for Normal Road
22	31.208	C109	1			1				0				0	10 Apr 15	2nd cycle for Normal Road
23	31.127	C108			1	1				0				0	10 Apr 15	2nd cycle for Normal Road
24	30.986	C107			1	1				0				0	13 Apr 15	2nd cycle for Normal Road
25	30.766	C106			1	1				0				0	13 Apr 15	2nd cycle for Normal Road
26	30.674	C105			1	1				0				0	13 Apr 15	2nd cycle for Normal Road
27	30.541	C104			1	1				0				0	13 Apr 15	2nd cycle for Normal Road
28	30.318	C103			1	1				0				0	14 Apr 15	2nd cycle for Normal Road
29	29.996	C102	1			1				0				0	14 Apr 15	2nd cycle for Normal Road
30	29.896	C101				0	1			1				0	14 Apr 15	2nd cycle for Normal Road
CARRIED FORWARD:			42	15	10	67	36	19	1	56	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			42	15	10	67	36	19	1	56	0	13	1	14		
31	29.767	C100			1	1				0				0	16 Apr 15	2nd cycle for Normal Road
32	28.958	C99			1	1				0				0	16 Apr 15	2nd cycle for Normal Road
33	28.707	C98				0	1			1				0	16 Apr 15	2nd cycle for Normal Road
34	28.553	C97			1	1				0				0	16 Apr 15	2nd cycle for Normal Road
35	28.384	C96			1	1				0				0	17 Apr 15	2nd cycle for Normal Road
36	28.156	C95			1	1				0				0	17 Apr 15	2nd cycle for Normal Road
37	27.982	C94	1			1				0				0	17 Apr 15	2nd cycle for Normal Road
38	27.844	C93			1	1				0				0	17 Apr 15	2nd cycle for Normal Road
39	27.753	C92	1			1				0				0	17 Apr 15	2nd cycle for Normal Road
40	27.704	C91			1	1				0				0	18 Apr 15	2nd cycle for Normal Road
41	27.513	C90			1	1				0				0	18 Apr 15	2nd cycle for Normal Road
42	27.268	C89			1	1				0				0	18 Apr 15	2nd cycle for Normal Road
43	26.906	C88			1	1				0				0	18 Apr 15	2nd cycle for Normal Road
44	26.176	C87			1	1				0				0	20 Apr 15	2nd cycle for Normal Road
45	25.895	C86			1	1				0				0	20 Apr 15	2nd cycle for Normal Road
CARRIED FORWARD:			44	15	22	81	37	19	1	57	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			44	15	22	81	37	19	1	57	0	13	1	14		
46	25.706	C85			1	1				0				0	21 Apr 15	2nd cycle for Normal Road
47	25.555	C84			1	1				0				0	21 Apr 15	2nd cycle for Normal Road
48	25.202	C83			1	1				0				0	21 Apr 15	2nd cycle for Normal Road
49	24.935	C82			1	1				0				0	21 Apr 15	2nd cycle for Normal Road
50	24.838	C81	1			1				0				0	22 Apr 15	2nd cycle for Normal Road
51	24.504	C80	1			1				0				0	22 Apr 15	2nd cycle for Normal Road
52	24.470	C79			1	1				0				0	22 Apr 15	2nd cycle for Normal Road
53	24.260	C78	1			1				0				0	23 Apr 15	2nd cycle for Normal Road
TOTAL :			47	15	27	89	37	19	1	57	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			56	5	69	130	6	0	0	6	0	0	0	0		
1	3.935	C7	1			1				0				0	04 Apr 15	3rd cycle for Protocol Road
2	2.731	C6	1			1				0				0	06 Apr 15	3rd cycle for Protocol Road
3	2.095	C5	1			1				0				0	06 Apr 15	3rd cycle for Protocol Road
4	1.470	C4	1			1				0				0	09 Apr 15	3rd cycle for Protocol Road
5	1.330	C3		1		1				0				0	11 Apr 15	3rd cycle for Protocol Road
6	1.230	C2		1		1				0				0	13 Apr 15	3rd cycle for Protocol Road
7	1.030	C1	1			1				0				0	15 Apr 15	3rd cycle for Protocol Road
TOTAL :			61	7	69	137	6	0	0	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
TOTAL :			1	1	0	2	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			6	0	0	6	0	0	0	0	0	1	0	1		
TOTAL :			6	0	0	6	0	0	0	0	0	1	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	0	0	1	0	0	0	0	0	0	0	0		
TOTAL :			1	0	0	1	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	169	-	169	8	-	8	5	-	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	14	14	28	3	1	4	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	22	17	39	5	4	9	2	2	4
TOTAL :				205	31	236	16	5	21	7	2	9

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			83	12	74	169	5	2	1	8	0	4	1	5		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			83	12	74	169	5	2	1	8	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			7	6	1	14	1	2	0	3	0	0	0	0		
1	137.900	KGU 116	1			1				0				0	13 Apr 15	2nd cycle normal road
2	137.850	KGU 115	1			1				0				0	13 Apr 15	2nd cycle normal road
3	137.400	KGU 114	1			1				0				0	14 Apr 15	2nd cycle normal road
4	135.750	KGU 113	1			1				0				0	17 Apr 15	2nd cycle normal road
5	135.600	KGU 112	1			1				0				0	17 Apr 15	2nd cycle normal road
6	135.150	KGU 111	1			1				0				0	18 Apr 15	2nd cycle normal road
7	133.400	KGU 110	1			1				0				0	22 Apr 15	2nd cycle normal road
8	132.850	KGU 109				0	1			1				0	24 Apr 15	2nd cycle normal road
9	132.180	KGU 108	1			1				0				0	25 Apr 15	2nd cycle normal road
10	131.150	KGU 107			1	1				0				0	27 Apr 15	2nd cycle normal road
11	130.950	KGU 106			1	1				0				0	28 Apr 15	2nd cycle normal road
12	130.600	KGU 105			1	1				0				0	29 Apr 15	2nd cycle normal road
13	130.350	KGU 104			1	1				0				0	30 Apr 15	2nd cycle normal road
14	130.250	KGU 103			1	1				0				0	30 Apr 15	2nd cycle normal road
15	130.000	KGU 102			1	1				0				0	30 Apr 15	2nd cycle normal road
TOTAL :			15	6	7	28	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			7	11	4	22	1	4	0	5	0	2	0	2		
1	154.500	TNM 23				0				0		1		1	01 Apr 15	2nd cycle normal road
2	153.500	TNM 22	1			1				0				0	02 Apr 15	2nd cycle normal road
3	152.850	TNM 21		1		1				0				0	06 Apr 15	2nd cycle normal road
4	151.970	TNM 20	1			1				0				0	06 Apr 15	2nd cycle normal road
5	151.750	TNM 19	1			1				0				0	08 Apr 15	2nd cycle normal road
6	151.350	TNM 18				0				0		1		1	08 Apr 15	2nd cycle normal road
7	150.700	TNM 17	1			1				0				0	08 Apr 15	2nd cycle normal road
8	149.970	TNM 16				0	1			1				0	09 Apr 15	2nd cycle normal road
9	149.350	TNM 15	1			1				0				0	09 Apr 15	2nd cycle normal road
10	148.800	TNM 14				0	1			1				0	09 Apr 15	2nd cycle normal road
11	148.350	TNM 13				0	1			1				0	09 Apr 15	2nd cycle normal road
12	147.700	TNM 12		1		1				0				0	09 Apr 15	2nd cycle normal road
13	146.600	TNM 11				0		1		1				0	10 Apr 15	2nd cycle normal road
14	145.450	TNM 10		1		1				0				0	11 Apr 15	2nd cycle normal road
15	144.720	TNM 9		1		1				0				0	13 Apr 15	2nd cycle normal road
CARRIED FORWARD :			12	15	4	31	4	5	0	9	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			12	15	4	31	4	5	0	9	0	4	0	4		
16	144.350	TNM 8		1		1				0				0	14 Apr 15	2nd cycle normal road
17	143.500	TNM 7		1		1				0				0	15 Apr 15	2nd cycle normal road
18	143.050	TNM 6	1			1				0				0	15 Apr 15	2nd cycle normal road
19	142.400	TNM 5		1		1				0				0	17 Apr 15	2nd cycle normal road
20	141.836	TNM 4		1		1				0				0	18 Apr 15	2nd cycle normal road
21	141.000	TNM 3	1			1				0				0	21 Apr 15	2nd cycle normal road
22	140.900	TNM 2	1			1				0				0	22 Apr 15	2nd cycle normal road
23	139.250	TNM 1		1		1				0				0	24 Apr 15	2nd cycle normal road
24																
25																
26																
27																
28																
29																
30																
TOTAL :			15	20	4	39	4	5	0	9	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	36	43	79	42	11	53	19	11	30
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	12	-	12	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73	-	73	27	-	27	1	-	1
TOTAL :				142	43	185	75	11	86	20	11	31

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			32	4	0	36	22	20	0	42	1	18	0	19		
1	87.374	65									1			1	01-Apr-15	2nd cycle for normal road
2	87.705	66	1			1									01-Apr-15	2nd cycle for normal road
3	87.922	67	1			1									01-Apr-15	2nd cycle for normal road
4	88.096	68	1			1									02-Apr-15	2nd cycle for normal road
5	88.588	69					1			1					02-Apr-15	2nd cycle for normal road
6	89.047	70	1			1									05-Apr-15	2nd cycle for normal road
7	89.370	71	1			1									05-Apr-15	2nd cycle for normal road
8	89.996	72					1			1					05-Apr-15	2nd cycle for normal road
9	90.178	73					1			1					05-Apr-15	2nd cycle for normal road
10	90.300	74					1			1					06-Apr-15	2nd cycle for normal road
11	90.465	75					1			1					06-Apr-15	2nd cycle for normal road
12	90.859	76					1			1					06-Apr-15	2nd cycle for normal road
13	91.137	77	1			1									07-Apr-15	2nd cycle for normal road
14	91.165	78	1			1									07-Apr-15	2nd cycle for normal road
15	91.220	79	1			1									07-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			40	4	0	44	28	20	0	48	1	19	0	20		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			40	4	0	44	28	20	0	48	1	19	0	20		
16	91.337	80		1		1									08-Apr-15	2nd cycle for normal road
17	91.460	81	1			1									08-Apr-15	2nd cycle for normal road
18	91.749	82	1			1									08-Apr-15	2nd cycle for normal road
19	101.946	112						1		1					09-Apr-15	2nd cycle for normal road
20	102.186	113	1			1									09-Apr-15	2nd cycle for normal road
21	102.589	114	1			1									09-Apr-15	2nd cycle for normal road
22	102.757	115	1			1									10-Apr-15	2nd cycle for normal road
23	102.934	116										1		1	10-Apr-15	2nd cycle for normal road
24	103.141	117										1		1	10-Apr-15	2nd cycle for normal road
25	103.444	118	1			1									11-Apr-15	2nd cycle for normal road
26	103.501	119		1		1									11-Apr-15	2nd cycle for normal road
27	103.834	120										1		1	11-Apr-15	2nd cycle for normal road
28	104.234	121						1		1					12-Apr-15	2nd cycle for normal road
29	104.599	122		1		1									12-Apr-15	2nd cycle for normal road
30	105.417	123		1		1									12-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			46	8	0	54	28	22	0	50	1	22	0	23		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			46	8	0	54	28	22	0	50	1	22	0	23		
31	105.650	124		1		1									13-Apr-15	2nd cycle for normal road
32	106.397	125									1		1		13-Apr-15	2nd cycle for normal road
33	106.782	126						1	1						13-Apr-15	2nd cycle for normal road
34	107.116	127									1		1		14-Apr-15	2nd cycle for normal road
35	107.525	128									1		1		14-Apr-15	2nd cycle for normal road
36	107.664	129									1		1		14-Apr-15	2nd cycle for normal road
37	108.009	130						1	1						19-Apr-15	2nd cycle for normal road
38	108.838	131		1		1									19-Apr-15	2nd cycle for normal road
39	109.157	132		1		1									19-Apr-15	2nd cycle for normal road
40	110.215	133									1		1		20-Apr-15	2nd cycle for normal road
41	111.494	134		1		1									20-Apr-15	2nd cycle for normal road
42	111.984	135		1		1									20-Apr-15	2nd cycle for normal road
43	112.227	136		1		1									21-Apr-15	2nd cycle for normal road
44	112.554	137		1		1									21-Apr-15	2nd cycle for normal road
45	112.647	138		1		1									21-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			46	16	0	62	28	24	0	52	1	27	0	28		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			46	16	0	62	28	24	0	52	1	27	0	28		
46	113.057	139		1		1									22-Apr-15	2nd cycle for normal road
47	113.200	140		1		1									22-Apr-15	2nd cycle for normal road
48	113.530	141		1		1									22-Apr-15	2nd cycle for normal road
49	114.130	142		1		1									26-Apr-15	2nd cycle for normal road
50	114.490	143		1		1									26-Apr-15	2nd cycle for normal road
51	114.760	144		1		1									26-Apr-15	2nd cycle for normal road
52	114.907	145		1		1									27-Apr-15	2nd cycle for normal road
53	115.128	146		1		1									27-Apr-15	2nd cycle for normal road
54	115.363	147		1		1									27-Apr-15	2nd cycle for normal road
55	115.502	148		1		1									27-Apr-15	2nd cycle for normal road
56	115.879	149									1		1		28-Apr-15	2nd cycle for normal road
57	116.175	150		1		1									28-Apr-15	2nd cycle for normal road
58	116.502	151		1		1									28-Apr-15	2nd cycle for normal road
59	117.445	152		1		1									28-Apr-15	2nd cycle for normal road
60	117.758	153		1		1									29-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			46	30	0	76	28	24	0	52	1	28	0	29		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			46	30	0	76	28	24	0	52	1	28	0	29		
61	118.148	154						1		1					29-Apr-15	2nd cycle for normal road
62	118.299	155		1		1									29-Apr-15	2nd cycle for normal road
63	119.222	156		1		1									30-Apr-15	2nd cycle for normal road
64	119.951	157									1		1		30-Apr-15	2nd cycle for normal road
65	120.768	158		1		1									30-Apr-15	2nd cycle for normal road
66																
67																
68																
69																
70																
71																
72																
73																
74																
75																
CARRIED FORWARD :			46	33	0	79	28	25	0	53	1	29	0	30		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	0	0	12	1	0	0	1	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			12	0	0	12	1	0	0	1	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	0	0	73	27	0	0	27	0	1	0	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			73	0	0	73	27	0	0	27	0	1	0	1		

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 72.200
KM 108.800

R05 - BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 26.540 KAWANG BRIDGES
KM 40.130

R05 - BRIDGES & CULVERTS
BRIDGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608-JALAN MASUK KE LPG TERBANG LAMA KK
LOCATION : CH 0.800 RHS
KM 0.800

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 145.050 - Jambatan Tepoh
KM 155.050

R05 - BRIDGES & CULVERTS
BRIDGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.341 - LHS
KM 112.101

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	10	0	10	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	0	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	0	3	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	6	2	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	11	1	12	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	4	1	5	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	4	0	4	2	0	2
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2	1	3	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2	3	5	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	5	2	7	0	2	2
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1	0	1	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			55	10	65	2	2	4

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	10	-	10	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL :				10	-	10	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			10											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			0											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			0											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF APR :			0											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	2	-	2	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				2	-	2	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								-	-		
TOTAL:		2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	4	1	5	0	0	0
TOTAL :				4	1	5	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD FROM MARCH 2015:		4												
1	72.260	Bridge - Sg.Liwagu	1	√	√	√	√	√	√			0	22 Apr 15	Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	1	-	1	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	11	1	12	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	6	2	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	-	3	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	21	3	24	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1								0	0		
TOTAL:		1								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		11								0	0		
1	26.540	Kawang Bridge 1	√	√	√	√	√	√	N/A	-	-	27 Apr 15	2nd cycle for Normal Road
TOTAL:		12								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD:		6								0	0			
1	1.814	Sg. Kibabaig_Baku Bridge	1	√	√	√	√	√	√	N/A	–	–	06 Apr 15	3rd cycle for Protocol Road
2	3.116	Sg. Koimadang Bridge	1	√	√	√	√	√	√	N/A	–	–	04 Apr 15	3rd cycle for Protocol Road
TOTAL:		8									0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	4	-	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2	1	3	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	2	3	5	-	-	-
TOTAL :				8	4	12	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			4										
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2											
1	138.055	Jambatan Mosolog 1	✓	✓	✓	✓	✓	✓				13 Apr 15	2nd cycle normal road
TOTAL :		3											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2										
1	148.133	Jambatan Melalap	1	✓	✓	✓	✓	✓				09 Apr 15	2nd cycle normal road
2	145.050	Jambatan Tepoh	1	✓	✓	✓	✓	✓				11 Apr 15	2nd cycle normal road
3	139.980	Jambatan Pamilan	1	✓	✓	✓	✓	✓				22 Apr 15	2nd cycle normal road
TOTAL :		5								0			

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	5	2	7	-	2	2
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1	-	1	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				10	-	12	-	2	2

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

MONTH: **APRIL 2015**

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT:	SIPITANG
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	APRIL 2015

Item	Chainage	Bridge Name	Cleaning					Removal Vegetation	Greasing Steel Bearings	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves			Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1									0		
CARRIED FORWARD:		1									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: **APRIL 2015**

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		4									0		
CARRIED FORWARD:		4									0		

Rev: 4

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	APRIL 2015


[illegible]

R 06

**PENYENGGAHAN
GARISAN JALAN
(ROAD MARKING)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 45.400
KM 82.000

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 60.100
KM 96.700

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 38.480 - CH 39.000
KM 40.240 - KM 40.760 RHS

**R06 - ROAD MARKING
PAINTING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU-KENINGAU-TENOM
LOCATION : CH 1.000 - CH 1.100
KM 11.000 - KM 11.100 RHS

**R06 - ROAD MARKING
PAINTING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 43.000 - CH 44.500
KM 44.760 - KM 46.260 RHS

**R06 - ROAD MARKING
PAINTING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD MARKING
GRAND SUMMARY

MONTH: APRIL

DISTRICT	ROUTE NO.	ROAD NAME	AREA			LENGTH OF CL & EL		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)	(km)	(km)	(km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	28.80	0.00	28.80	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	54.80	0.00	54.80	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	3,898.65	0.00	3,898.65	20.72	0.00	20.72
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,044.62	0.00	3,044.62	19.42	0.00	19.42
	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	1,025.18	1,025.18	0.00	8.33	8.33
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	891.64	0.00	891.64	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	588.80	1,676.60	2,265.40	4.00	12.38	16.38
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,218.77	4,076.73	5,295.50	9.19	23.53	32.72
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	943.10	943.10	0.00	7.45	7.45
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			9,726.08	7,721.61	17,447.69	53.33	51.69	105.02

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	KOTA MARUDU	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	KUDAT	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL				-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	54.80	-	54.80	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	28.80	-	28.80	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL				83.60	-	83.60	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						54.80	
TOTAL:						54.80	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

_____ km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						28.80	
TOTAL:						28.80	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

_____ km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

MONTH: April 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,218.77	4,076.73	5,295.50	9.19	23.53	32.72
TOTAL				1,218.77	4,076.73	5,295.50	9.19	23.53	32.72

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD FROM MARCH 2015:						1,218.77	
1	03 Apr 15	43.030	44.300	140.00	0.20	28.00	Give Way-LHS
2	03 Apr 15	45.400	45.700	620.00	0.10	62.00	Centre lines (LHS & RHS)
3	03 Apr 15	45.929	47.400	50.00	0.20	10.00	Give Way-LHS
4	06 Apr 15	47.400	47.589	52.65	0.20	10.53	Give Way-LHS
5	06 Apr 15	47.400	47.700	600.00	0.10	60.00	Centre lines (LHS & RHS)
6	06 Apr 15	47.400	47.700	300.00	0.15	45.00	Edge lines-LHS
7	06 Apr 15	47.700	49.200	1500.00	0.15	225.00	Edge lines (LHS & RHS)
8	06 Apr 15	47.700	49.200	2961.30	0.10	296.13	Centre lines (LHS & RHS)
9	07 Apr 15	50.795	51.100	812.00	0.10	81.20	Centre lines (LHS & RHS)
10	07 Apr 15	51.480	52.100	700.00	0.10	70.00	Centre lines (LHS & RHS)
11	07 Apr 15	52.097	52.210	220.00	0.15	33.00	Edge lines (LHS & RHS)
12	07 Apr 15	53.900	56.400	4929.80	0.15	739.47	Edge lines (LHS & RHS)
13	07 Apr 15	53.900	56.400	5646.00	0.10	564.60	Centre lines (LHS & RHS)
14	08 Apr 15	56.800	57.080	1253.33	0.15	188.00	Edge lines (LHS & RHS)
15	08 Apr 15	56.800	57.080	198.00	0.10	19.80	Centre lines (LHS & RHS)
16	08 Apr 15	56.800	57.080	80.30	0.20	16.06	Give Way-(LHS&RHS)
17	08 Apr 15	56.800	57.080	36.00	0.30	10.80	Border Line
18	08 Apr 15	57.200	58.000	870.00	0.10	87.00	Centre lines (LHS & RHS)
19	08 Apr 15	57.200	58.000	1567.67	0.15	235.15	Edge lines (LHS & RHS)
20	09 Apr 15	58.000	58.700	700.00	0.15	105.00	Edge lines-RHS
21	09 Apr 15	59.199	59.600	802.00	0.10	80.20	Centre lines (LHS & RHS)
22	09 Apr 15	59.199	59.600	798.67	0.15	119.80	Edge lines (LHS & RHS)
23	09 Apr 15	60.020	61.900	3779.00	0.10	377.90	Centre lines (LHS & RHS)
24	09 Apr 15	60.020	61.900	4080.60	0.15	612.09	Edge lines (LHS & RHS)
25							
26							
27							
28							
29							
30							
TOTAL:						5,295.50	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

32.72

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	3,898.65	-	3,898.65	20.72	-	20.72
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,044.62	-	3,044.62	19.42	-	19.42
3	Papar	01	Jalan Kota Kinabalu - Sindumin	588.80	1,676.60	2,265.40	4.00	12.38	16.38
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	-	1,025.18	1,025.18	-	8.33	8.33
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	891.64	-	891.64	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	-	-	-	-	-	-
TOTAL				8,423.71	2,701.78	11,125.49	44.14	20.71	64.85

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	APRIL 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	APRIL 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU -SINDUMIN

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						588.80	
1	02 Apr 15	38.480	39.000	650.00	0.10	65.00	Double Centre Line
2	02 Apr 15	38.480	39.000	225.00	0.10	22.50	Centre Lines
3	02 Apr 15	38.480	39.000	84.00	0.60	50.40	Yellow Bars
4	03 Apr 15	43.000	44.500	950.00	0.10	95.00	Double Centre Line
5	03 Apr 15	43.000	44.500	295.50	0.10	29.55	Centre Lines
6	03 Apr 15	43.000	44.500	4,421.00	0.15	663.15	Edge Lines
7	11 Apr 15	30.100	32.500	3,340.00	0.15	501.00	Edge Lines
8	11 Apr 15	30.100	32.500	2,500.00	0.10	250.00	Centre Lines & Double Centre Lines
TOTAL:						2,265.40	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 12.38 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						0.00	
1	06 Apr 15	1.000	1.100	3.35	0.60	60.30	Yellow Bars
2	09 Apr 15	6.900	9.000	2,630.00	0.15	394.50	Edge Lines
3	09 Apr 15	6.900	9.000	91.80	0.10	9.18	Center Lines
4	09 Apr 15	6.900	9.000	5,612.00	0.10	561.20	Centre Lines & Double Solid Lanes
TOTAL:						1,025.18	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 8.33 km

LINTASAN RESOURCES SDN. BHD
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOK K
MONTH:	APRIL 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						891.64	
TOTAL:						891.64	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom		943.10	943.10		7.45	7.45
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom		-	-		-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom		-	-		-	-
TOTAL				-	943.10	943.10	-	7.45	7.45

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1	22/04/2015	91.250	92.300	1,052.00	0.15	157.80	Edge Line (LHS)
2	22/04/2015	91.250	92.300	1,052.00	0.10	105.20	Center Line
3	24/04/2015	93.500	94.350	187.00	0.10	18.70	Broken Line
4	24/04/2015	93.807	94.105	438.00	0.10	43.80	Continuous line
5	25/04/2015	94.050	94.550	500.00	0.15	75.00	Continuous line
6	25/04/2015	94.350	96.170	1,820.00	0.10	182.00	Continuous line
7	28/04/2015	94.550	94.570	5.00	0.15	0.75	Broken Line
8	28/04/2015	95.000	95.300	5.00	0.15	0.75	Broken Line
9	29/04/2015	95.500	95.540	6.00	0.10	0.60	Broken Line
10	29/04/2015	94.570	96.140	2,390.00	0.15	358.50	Edge Line (LHS & RHS)
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						943.10	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

7.45

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-
TOTAL				-	-	-	-	-	-

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH165.500-CH165.700(RHS)
KM165.500-KM165.700(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH148.730-CH148.750(RHS)
KM148.730-KM148.750(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH57.600 (KM 94.200) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 57.700 (KM94.300) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH58.300 (KM94.900) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 58.900 (KM 95.500) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH65.900 (KM102.500) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 146.807 - CH 147.070 - LHS
KM 156.807 - KM 157.070

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 106.820 - RHS
KM 108.580

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.739 - LHS
KM 114.499

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: APRIL 2015

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	23,656	0	23,656	40,280	0	40,280
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,700	0	3,700	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	16,662	10,629	27,291	8,010	6,859	14,869
Tuaran	01	Jalan Kota Kinabalu-Kudat	9,304	0	9,304	25,190	0	25,190
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	30,586	27,414	58,000
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	35,400	0	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	5,539	1,835	7,374	31,417	18,952	50,369
	01	Jalan Kota Kinabalu-Sindumin	55	0	55	15,211	0	15,211
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	319	0	319	5,525	0	5,525
	606	Jalan Susur Sepangar Bay	0	489	489	0	3,037	3,037
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	516	516	1,032
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	1,692	0	1,692
Penampang	01	Jalan Kota Kinabalu-Sindumin	4,006	0	4,006	4,089	0	4,089
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,780	4,600	9,380	47,614	1,903	49,517
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	741	0	741	7,846	0	7,846
Papar	01	Jalan Kota Kinabalu-Sindumin	10,532	14,251	24,783	514	576	1,090
Ranau	22	Jalan Kota Kinabalu-Sandakan	13,561	62	13,623	37,432	21,946	59,378
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	18,592	0	18,592	49,277	0	49,277
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,650	2,043	4,693	9,684	10,072	19,756
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1,402	3,842	5,244	7,760	7,410	15,170
Beaufort	01	Jalan Kota Kinabalu-Sindumin	17,326	22,926	40,252	1,988	6,928	8,916
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	3,214	0	3,214	2,836	0	2,836
Kuala Penyu	502	Jalan Beaufort-Menumbok	25,949	0	25,949	20,954	0	20,954
TOTAL			187,183	60,677	247,860	383,821	105,613	489,434

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	23,656.00		23,656.00	40,280.00	-	40,280.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	3,700.00	-	3,700.00	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	16,662.00	10,629.00	27,291.00	8,010.00	6,859.00	14,869.00
TOTAL :				44,018	10,629	54,647	48,290	6,859.0	55,149.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	13774	23,656.00	13803	1893	24584	40,280.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF APR :			9,882.00	0.00	13,774.00	23,656.00	13,803.00	1893.00	24,584.00	40,280.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,000.00	-	1,700.00	3,700.00	-	-	-	-		
01												
02												
03												
04												
05												
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF APR :			2,000.00	-	1,700.00	3,700.00	-	-	-	-		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,120.00	0.00	8,542.00	16,662.00	4,159.00	0.00	3,851.00	8,010.00		
1	170.180	168.960	170.00		339.00	509.00	200.00		631.00	831.00	16 Apr 15	
2	168.960	166.870	750.00		1220.00	1970.00	130.00		400.00	530.00	17 Apr 15	
3	166.870	163.080	390.00		1120.00	1510.00					18 Apr 15	
4	162.980	159.690	720.00		450.00	1170.00	90.00		320.00	410.00	20 Apr 15	
5	159.690	157.980	850.00		320.00	1170.00	220.00		270.00	490.00	21 Apr 15	
6	157.980	156.400	460.00		490.00	950.00					22 Apr 15	
7	156.400	154.132	700.00			700.00	722.00			722.00	23 Apr 15	
8	153.314	152.580					728.00		848.00	1576.00	24 Apr 15	Cascade and Berm Drain
9	152.280	150.280	1300.00		400.00	1700.00					25 Apr 15	
10	150.030	148.730	450.00		400.00	850.00	650.00			650.00	27 Apr 15	
11	148.730	146.880	100.00			100.00	950.00		700.00	1650.00	28 Apr 15	
12												
13												
14												
15												
BALANCE END OF APR :			14,010.00	0.00	13,281.000	27,291.00	7,849.00	0.00	7,020.00	14,869.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	5,539.00	1,835.00	7,374.00	31,417.00	18,952.00	50,369.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	9,304.00	-	9,304.00	25,188.00	-	25,188.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	30,586.00	27,414.00	58,000.00
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	35,400.00	-	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	489.00	489.00	-	3,037.00	3,037.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	516.00	516.00	1,032.00
TOTAL :				17,843.00	2,324.00	20,167.00	123,107.00	49,919.00	173,026.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	4,125	5,539	13,634	6,387	11,396	31,417		
1	0.400	0.480					80			80	02 Apr 15	
2	0.480	0.844					364			364	02 Apr 15	
3	0.844	0.864					20			20	02 Apr 15	
4	0.900	0.980					80			80	02 Apr 15	
5	0.990	1.024					34			34	02 Apr 15	
6	1.046	1.085					39			39	02 Apr 15	
7	1.085	1.570					485			485	02 Apr 15	
8	1.585	1.600					15			15	02 Apr 15	
9	1.620	1.640					20			20	02 Apr 15	
10	1.640	1.660					20			20	02 Apr 15	
11	1.670	2.130					460			460	02 Apr 15	
12	2.133	2.200					67			67	08 Apr 15	
13	2.275	2.352					77			77	08 Apr 15	
14	2.352	2.377					25			25	08 Apr 15	
15	2.415	2.527					112			112	08 Apr 15	
CARRIED FORWARD :			1,414	0	4,125	5,539	15,532	6,387	11,396	33,315		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	4,125	5,539	15,532	6,387	11,396	33,315		
16	2.655	2.700					45			45	08 Apr 15	
17	2.725	2.972					247			247	08 Apr 15	
18	2.972	3.085					113			113	08 Apr 15	
19	3.085	3.191					106			106	08 Apr 15	
20	4.070	4.202					132			132	19 Apr 15	
21	4.202	4.330					128			128	19 Apr 15	
22	4.330	4.379					49			49	19 Apr 15	
23	4.379	4.482					103			103	19 Apr 15	
24	4.498	4.616					118			118	19 Apr 15	
25	4.616	5.002					386			386	19 Apr 15	
26	5.037	5.110					73			73	19 Apr 15	
27	5.110	5.235					125			125	19 Apr 15	
28	5.235	5.420					185			185	19 Apr 15	
29	5.432	5.795					363			363	19 Apr 15	
30	5.795	5.881					86			86	19 Apr 15	
CARRIED FORWARD :			1,414	0	4,125	5,539	17,791	6,387	11,396	35,574		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	4,125	5,539	17,791	6,387	11,396	35,574		
31	5.881	5.925					44			44	19 Apr 15	
32	5.965	6.125					160			160	19 Apr 15	
33	6.125	6.200					75			75	19 Apr 15	
34	6.200	6.877					677			677	19 Apr 15	
35	6.877	6.915					38			38	19 Apr 15	
36	6.915	6.942					27			27	19 Apr 15	
37	6.940	7.013					73			73	19 Apr 15	
38	7.097	7.116					19			19	19 Apr 15	
39	7.152	7.265					113			113	19 Apr 15	
40	7.345	7.578					233			233	19 Apr 15	
41	7.578	7.776					198			198	19 Apr 15	
42	7.790	8.033					243			243	24 Apr 15	
43	8.158	8.267					109			109	24 Apr 15	
44	8.279	8.298					19			19	24 Apr 15	
45	8.366	8.391					25			25	24 Apr 15	
CARRIED FORWARD :			1,414	0	4,125	5,539	19,844	6,387	11,396	37,627		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,414	0	4,125	5,539	19,844	6,387	11,396	37,627		
46	8.391	8.448					57			57	24 Apr 15	
47	8.448	8.547					99			99	24 Apr 15	
48	8.572	8.729	157			157					24 Apr 15	
49	8.729	8.800					71			71	24 Apr 15	
50	8.931	9.219					288			288	24 Apr 15	
51	9.240	9.416					176			176	30 Apr 15	
52	9.521	9.679					158			158	30 Apr 15	
53	9.679	10.023					344			344	30 Apr 15	
54	10.023	10.203					180			180	30 Apr 15	
55	10.219	10.240	21			21					30 Apr 15	
56	10.275	10.350					75			75	30 Apr 15	
57	0.433	0.488						55		55	02 Apr 15	
58	0.548	0.636						88		88	02 Apr 15	
59	0.880	0.734						146		146	02 Apr 15	
60	1.149	1.640						491		491	02 Apr 15	
CARRIED FORWARD :			1,592	0	4,125	5,717	21,292	7,167	11,396	39,855		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,592	0	4,125	5,717	21,292	7,167	11,396	39,855		
61	1.800	1.809						9		9	02 Apr 15	
62	2.305	2.407						102		102	11 Apr 13	
63	2.407	2.625						218		218	08 Apr 15	
64	2.625	2.885						260		260	08 Apr 15	
65	2.894	3.200						306		306	08 Apr 15	
66	3.673	4.050						377		377	08 Apr 15	
67	4.182	4.260						78		78	19 Apr 15	
68	4.301	4.414						113		113	19 Apr 15	
69	4.454	4.540						86		86	19 Apr 15	
70	4.688	4.734						46		46	19 Apr 15	
71	5.105	5.344						239		239	19 Apr 15	
72	5.610	5.930						320		320	24 Apr 15	
73	7.325	7.405						80		80	24 Apr 15	
74	7.556	7.660						104		104	24 Apr 15	
75	7.945	8.152						207		207	24 Apr 15	
CARRIED FORWARD :			1,592	0	4,125	5,717	21,292	9,712	11,396	42,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,592	0	4,125	5,717	21,292	9,712	11,396	42,400		
76	8.174	8.300						126		126	30 Apr 15	
77	8.334	8.481						147		147	30 Apr 15	
78	8.760	8.948						188		188	30 Apr 15	
79	9.084	9.313						229		229	30 Apr 15	
80	9.648	9.870						222		222	30 Apr 15	
81	0.400	0.436							36	36	08 Apr 15	
82	0.436	0.495							59	59	08 Apr 15	
83	0.640	0.670							30	30	08 Apr 15	
84	0.670	0.789							119	119	08 Apr 15	
85	0.789	0.870							81	81	02 Apr 15	
86	0.910	1.000							90	90	02 Apr 15	
87	1.020	1.060							40	40	02 Apr 15	
88	1.060	1.090							30	30	02 Apr 15	
89	1.090	1.112							22	22	02 Apr 15	
90	1.180	1.430							250	250	02 Apr 15	
CARRIED FORWARD :			1,592	0	4,125	5,717	21,292	10,624	12,153	44,069		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,592	0	4,125	5,717	21,292	10,624	12,153	44,069		
91	1.640	1.652							12	12	02 Apr 15	
92	1.685	1.730							45	45	02 Apr 15	
93	1.730	1.750							20	20	02 Apr 15	
94	1.800	2.126							326	326	02 Apr 15	
95	2.126	2.438							312	312	08 Apr 15	
96	2.438	2.497							59	59	08 Apr 15	
97	2.497	2.561							64	64	08 Apr 15	
98	2.561	2.648							87	87	08 Apr 15	
99	2.649	2.827							178	178	08 Apr 15	
100	2.827	2.875							48	48	08 Apr 15	
101	2.896	2.910							14	14	08 Apr 15	
102	2.910	3.064			154	154					08 Apr 15	
103	3.189	3.203							14	14	08 Apr 15	
104	3.203	3.468							265	265	08 Apr 15	
105	3.543	3.577			34	34					08 Apr 15	
CARRIED FORWARD :			1,592	0	4,313	5,905	21,292	10,624	13,597	45,513		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,592	0	4,313	5,905	21,292	10,624	13,597	45,513		
106	3.577	3.686							109	109	08 Apr 15	
107	3.750	3.927							177	177	08 Apr 15	
108	4.200	4.462							262	262	19 Apr 15	
109	4.462	4.563							101	101	19 Apr 15	
110	4.563	4.692							129	129	19 Apr 15	
111	4.692	5.010							318	318	19 Apr 15	
112	5.045	5.102							57	57	19 Apr 15	
113	5.102	5.465							363	363	19 Apr 15	
114	5.465	5.569							104	104	19 Apr 15	
115	5.569	5.895			326	326					19 Apr 15	
116	5.895	5.925							30	30	19 Apr 15	
117	5.925	6.123			198	198					19 Apr 15	
118	6.123	6.242							119	119	19 Apr 15	
119	6.242	6.436			194	194					19 Apr 15	
120	6.436	6.507							71	71	19 Apr 15	
CARRIED FORWARD :			1,592	0	5,031	6,623	21,292	10,624	15,437	47,353		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,592	0	5,031	6,623	21,292	10,624	15,437	47,353		
121	6.507	6.983			476	476					19 Apr 15	
122	6.983	7.315							332	332	19 Apr 15	
123	7.326	7.335							9	9	19 Apr 15	
124	7.335	8.300							965	965	19 Apr 15	
125	8.364	8.375							11	11	24 Apr 15	
126	8.385	8.545							160	160	24 Apr 15	
127	8.570	8.845			275	275					24 Apr 15	
128	8.845	9.062							217	217	24 Apr 15	
129	9.050	9.370							320	320	30 Apr 15	
130	9.370	10.030							660	660	30 Apr 15	
131	10.030	10.182							152	152	30 Apr 15	
132	10.200	10.276							76	76	30 Apr 15	
133	10.276	10.360							84	84	30 Apr 15	
134	10.400	10.430							30	30	30 Apr 15	
TOTAL :			1,592	0	5,782	7,374	21,292	10,624	18,453	50,369		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,702	0	3,602	9,304	8,062	3,693	13,433	25,188		
TOTAL :			5,702	0	3,602	9,304	8,062	3,693	13,433	25,188		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	15,293	0	15,293	30,586		
1	15.293	17.000					1,707		1,707	3,414	01 Apr 15	
2	17.000	18.500					1,500		1,500	3,000	04 Apr 15	
3	18.500	20.000					1,500		1,500	3,000	07 Apr 15	
4	20.000	21.500					1,500		1,500	3,000	10 Apr 15	
5	21.500	23.000					1,500		1,500	3,000	13 Apr 15	
6	23.000	24.500					1,500		1,500	3,000	16 Apr 15	
7	24.500	26.000					1,500		1,500	3,000	20 Apr 15	
8	26.000	27.500					1,500		1,500	3,000	23 Apr 15	
9	27.500	29.000					1,500		1,500	3,000	28 Apr 15	
TOTAL :			0	0	0	0	29,000	0	29,000	58,000		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	0	0	0	0		
1	0.000	0.022					22			22	23 Apr 15	
2	0.022	0.068					46			46	23 Apr 15	
3	0.068	0.086					18			18	23 Apr 15	
4	0.086	0.120					34			34	23 Apr 15	
5	0.151	0.254	103			103					23 Apr 15	
6	0.400	0.470					70			70	23 Apr 15	
7	0.502	0.686					184			184	23 Apr 15	
8	0.686	0.877	191			191					23 Apr 15	
9	0.877	0.945					68			68	23 Apr 15	
10	0.973	1.136					163			163	23 Apr 15	
11	0.973	1.136	163			163					23 Apr 15	
12	1.136	1.227					91			91	30 Apr 15	
13	1.234	1.312					78			78	30 Apr 15	
14	1.566	1.572					6			6	30 Apr 15	
15	1.593	1.600					7			7	30 Apr 15	
CARRIED FORWARD :			457	0	0	457	787	0	0	787		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			457	0	0	457	787	0	0	787		
16	0.000	0.021							21	21	23 Apr 15	
17	0.248	0.489							241	241	23 Apr 15	
18	0.489	0.516							27	27	23 Apr 15	
19	0.548	0.995							447	447	23 Apr 15	
20	1.467	1.569							102	102	30 Apr 15	
21	1.569	1.578							9	9	30 Apr 15	
22	1.595	1.600							5	5	30 Apr 15	
23	1.600	1.632			32	32					30 Apr 15	
24	0.083	0.505							422	422	30 Apr 15	
25	0.536	1.220							684	684	30 Apr 15	
26	1.245	1.364							119	119	30 Apr 15	
27	1.389	1.436							47	47	30 Apr 15	
28	1.436	1.562							126	126	30 Apr 15	
TOTAL:			457	0	32	489	787	0	2,250	3,037		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: APRIL 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	286	0	230	516		
1	0.000	0.023					23			23	03 Apr 15	
2	0.048	0.199					151			151	03 Apr 15	
3	0.217	0.297					80			80	03 Apr 15	
4	0.308	0.340					32			32	03 Apr 15	
5	0.110	0.130							20	20	03 Apr 15	
6	0.130	0.340							210	210	03 Apr 15	
TOTAL :			0	0	0	0	572	0	460	1,032		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00
TOTAL :				13,561.00	62.00	13,623.00	37,432.00	21,946.00	59,378.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM MARCH 2015:			9,363.00	0.00	4,198.00	13,561.00	25,386.00	0.00	12,046.00	37,432.00		
1	56.420	56.670				0.00			250.00	250.00	01 Apr 15	
2	57.400	57.630				0.00	230.00			230.00	01 Apr 15	
3	57.400	57.630				0.00			230.00	230.00	01 Apr 15	
4	57.630	57.649				0.00	19.00			19.00	01 Apr 15	
5	57.630	57.685				0.00			55.00	55.00	02 Apr 15	
6	57.650	57.734				0.00	84.00			84.00	02 Apr 15	
7	57.685	58.013				0.00			328.00	328.00	02 Apr 15	
8	57.827	58.121				0.00	294.00			294.00	02 Apr 15	
9	59.684	59.804				0.00	120.00			120.00	02 Apr 15	
10	58.013	58.227				0.00			214.00	214.00	03 Apr 15	
11	60.170	60.219				0.00	49.00			49.00	03 Apr 15	
12	58.227	58.400				0.00			173.00	173.00	03 Apr 15	
13	58.400	58.781				0.00			381.00	381.00	03 Apr 15	
14	58.781	58.876				0.00			95.00	95.00	03 Apr 15	
15	58.876	59.400				0.00			524.00	524.00	03 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,182.00	0.00	14,296.00	40,478.00		
16	59.400	59.426				0.00			26.00	26.00	04 Apr 15	
17	59.426	59.876				0.00			450.00	450.00	04 Apr 15	
18	59.876	60.170				0.00			294.00	294.00	04 Apr 15	
19	60.170	60.400				0.00			230.00	230.00	04 Apr 15	
20	60.400	60.460				0.00			60.00	60.00	05 Apr 15	
21	60.460	60.810				0.00			350.00	350.00	05 Apr 15	
22	60.648	60.736				0.00	88.00			88.00	05 Apr 15	
23	60.810	61.073				0.00			263.00	263.00	05 Apr 15	
24	60.915	61.039				0.00	124.00			124.00	05 Apr 15	
25	61.073	61.342				0.00			269.00	269.00	06 Apr 15	
26	61.075	61.125				0.00	50.00			50.00	06 Apr 15	
27	61.163	61.205				0.00	42.00			42.00	06 Apr 15	
28	61.292	61.345				0.00	53.00			53.00	06 Apr 15	
29	61.342	61.400				0.00			58.00	58.00	06 Apr 15	
30	61.400	61.480				0.00			80.00	80.00	06 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	26,539.00	0.00	16,376.00	42,915.00		
31	61.480	61.973				0.00			493.00	493.00	07 Apr 15	
32	61.978	62.046				0.00	68.00			68.00	07 Apr 15	
33	61.978	62.028				0.00			50.00	50.00	07 Apr 15	
34	62.072	62.260				0.00	188.00			188.00	07 Apr 15	
35	62.028	62.072				0.00			44.00	44.00	07 Apr 15	
36	62.260	62.400				0.00	140.00			140.00	08 Apr 15	
37	62.260	62.350				0.00			90.00	90.00	08 Apr 15	
38	62.400	62.458				0.00	58.00			58.00	08 Apr 15	
39	62.458	62.497				0.00	39.00			39.00	08 Apr 15	
40	62.497	62.900				0.00	403.00			403.00	08 Apr 15	
41	62.900	63.082				0.00	182.00			182.00	09 Apr 15	
42	62.920	63.080				0.00			160.00	160.00	09 Apr 15	
43	62.900	63.114				0.00	214.00			214.00	09 Apr 15	
44	63.114	63.141				0.00	27.00			27.00	09 Apr 15	
45	63.141	63.237				0.00	96.00			96.00	09 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	27,954.00	0.00	17,213.00	45,167.00		
46	63.237	63.400				0.00	163.00			163.00	10 Apr 15	
47	63.400	63.449				0.00	49.00			49.00	10 Apr 15	
48	63.449	63.775				0.00	326.00			326.00	10 Apr 15	
49	63.775	64.036				0.00	261.00			261.00	10 Apr 15	
50	64.036	64.210				0.00	174.00			174.00	11 Apr 15	
51	64.267	64.385				0.00	118.00			118.00	11 Apr 15	
52	64.400	64.462				0.00	62.00			62.00	11 Apr 15	
53	64.400	64.548				0.00			148.00	148.00	11 Apr 15	
54	64.462	64.541				0.00	79.00			79.00	11 Apr 15	
55	64.659	64.988				0.00			329.00	329.00	12 Apr 15	
56	64.907	64.988				0.00	81.00			81.00	12 Apr 15	
57	64.990	65.043				0.00			53.00	53.00	12 Apr 15	
58	65.043	65.372				0.00			329.00	329.00	12 Apr 15	
59	65.056	65.159				0.00	103.00			103.00	13 Apr 15	
60	65.372	65.400				0.00			28.00	28.00	13 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,370.00	0.00	18,100.00	47,470.00		
61	65.400	65.724				0.00			324.00	324.00	13 Apr 15	
62	65.457	65.498				0.00	41.00			41.00	14 Apr 15	
63	65.500	65.542				0.00	42.00			42.00	14 Apr 15	
64	65.724	65.903				0.00			179.00	179.00	14 Apr 15	
65	65.903	66.110				0.00			207.00	207.00	14 Apr 15	
66	66.110	66.400				0.00			290.00	290.00	14 Apr 15	
67	66.400	66.720				0.00			320.00	320.00	15 Apr 15	
68	66.434	66.491				0.00	57.00			57.00	15 Apr 15	
69	66.720	67.020				0.00			300.00	300.00	15 Apr 15	
70	67.020	67.087				0.00			67.00	67.00	16 Apr 15	
71	67.098	67.171				0.00			73.00	73.00	16 Apr 15	
72	67.171	67.350				0.00			179.00	179.00	16 Apr 15	
73	65.043	65.372				0.00			329.00	329.00	16 Apr 15	
74	65.056	65.159				0.00	103.00			103.00	16 Apr 15	
75	65.372	65.400				0.00			28.00	28.00	16 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	29,613.00	0.00	20,396.00	50,009.00		
76	65.400	65.724				0.00			324.00	324.00	17 Apr 15	
77	65.457	65.498				0.00	41.00			41.00	17 Apr 15	
78	65.500	65.542				0.00	42.00			42.00	17 Apr 15	
79	65.724	65.903				0.00			179.00	179.00	17 Apr 15	
80	65.903	66.110				0.00			207.00	207.00	18 Apr 15	
81	66.110	66.400				0.00			290.00	290.00	18 Apr 15	
82	66.400	66.720				0.00			320.00	320.00	18 Apr 15	
83	66.434	66.491				0.00	57.00			57.00	19 Apr 15	
84	66.720	67.020				0.00			300.00	300.00	19 Apr 15	
85	67.020	67.087				0.00			67.00	67.00	19 Apr 15	
86	67.098	67.171				0.00			73.00	73.00	19 Apr 15	
87	67.171	67.350				0.00			179.00	179.00	19 Apr 15	
88	67.350	67.392				0.00	42.00			42.00	20 Apr 15	
89	67.410	67.868				0.00			458.00	458.00	20 Apr 15	
90	67.482	67.695				0.00	213.00			213.00	20 Apr 15	
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	30,008.00	0.00	22,793.00	52,801.00		
91	68.000	68.090				0.00			90.00	90.00	21 Apr 15	
92	67.800	68.175				0.00	375.00			375.00	21 Apr 15	
93	68.095	68.175				0.00			80.00	80.00	21 Apr 15	
94	68.175	68.380				0.00	205.00			205.00	21 Apr 15	
95	68.380	69.260				0.00	880.00			880.00	22 Apr 15	
96	68.400	68.450				0.00			50.00	50.00	23 Apr 15	
97	68.540	68.580				0.00			40.00	40.00	23 Apr 15	
98	68.600	68.638				0.00	38.00			38.00	23 Apr 15	Protocol Road -1st Cycle
99	68.638	68.997				0.00	359.00			359.00	23 Apr 15	Protocol Road -1st Cycle
100	68.997	69.255				0.00	258.00			258.00	23 Apr 15	Protocol Road -1st Cycle
101	69.255	69.400				0.00	145.00			145.00	24 Apr 15	Protocol Road -1st Cycle
102	69.265	69.400				0.00			135.00	135.00	24 Apr 15	Protocol Road -1st Cycle
103	69.400	69.447				0.00	47.00			47.00	24 Apr 15	Protocol Road -1st Cycle
104	69.447	69.480				0.00	33.00			33.00	24 Apr 15	Protocol Road -1st Cycle
105	69.480	69.540				0.00	60.00			60.00	24 Apr 15	Protocol Road -1st Cycle
CARRIED FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,363.00	0.00	4,198.00	13,561.00	32,408.00	0.00	23,188.00	55,596.00		
106	69.540	69.750				0.00	210.00			210.00	25 Apr 15	Protocol Road -1st Cycle
107	69.675	69.693				0.00			18.00	18.00	25 Apr 15	Protocol Road -1st Cycle
108	69.693	70.000				0.00			307.00	307.00	25 Apr 15	Protocol Road -1st Cycle
109	69.750	69.900				0.00	150.00			150.00	26 Apr 15	Protocol Road -1st Cycle
110	69.900	70.140				0.00	240.00			240.00	26 Apr 15	Protocol Road -1st Cycle
111	70.000	70.090				0.00			90.00	90.00	26 Apr 15	Protocol Road -1st Cycle
112	70.140	70.400				0.00	260.00			260.00	26 Apr 15	Protocol Road -1st Cycle
113	70.390	70.415				0.00			25.00	25.00	26 Apr 15	Protocol Road -1st Cycle
114	70.415	70.710				0.00	295.00			295.00	27 Apr 15	Protocol Road -1st Cycle
115	70.710	71.090				0.00	380.00			380.00	27 Apr 15	Protocol Road -1st Cycle
116	70.923	71.002				0.00			79.00	79.00	28 Apr 15	Protocol Road -1st Cycle
117	71.009	71.100				0.00			91.00	91.00	28 Apr 15	Protocol Road -1st Cycle
118	71.100	71.218				0.00			118.00	118.00	28 Apr 15	Protocol Road -1st Cycle
119	71.119	71.181	62.00			62.00				0.00	28 Apr 15	Protocol Road -1st Cycle
120	71.186	71.250				0.00	64.00			64.00	28 Apr 15	Protocol Road -1st Cycle
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,425.00	0.00	4,198.00	13,623.00	34,007.00	0.00	23,916.00	57,923.00		
121	71.500	71.776				0.00	276.00			276.00	29 Apr 14	Protocol Road -1st Cycle
122	71.744	71.994				0.00			250.00	250.00	29 Apr 14	Protocol Road -1st Cycle
123	71.779	72.489				0.00	710.00			710.00	30 Apr 14	Protocol Road -1st Cycle
124	72.370	72.489				0.00	119.00			119.00	30 Apr 14	Protocol Road -1st Cycle
125	72.500	72.600				0.00	100.00			100.00	30 Apr 14	Protocol Road -1st Cycle
126											30 Apr 14	Protocol Road -1st Cycle
127												
128												
129												
130												
131												
132												
133												
134												
135												
CARRIED FORWARD :			9,425.00	0.00	4,198.00	13,623.00	35,212.00	0.00	24,166.00	59,378.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	55	-	55	15,211	-	15,211
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	4,006	-	4,006	4,089	-	4,089
3	Papar	01	Jalan Kota Kinabalu - Sindumin	10,532	14,251	24,783	514	576	1,090
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,780	4,600	9,380	47,614	1,903	49,517
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	319	-	319	5,525	-	5,525
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	741	-	741	7,846	-	7,846
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	1,692	-	1,692
TOTAL :				20,433	18,851	39,284	82,491	2,479	84,970

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	55	55	5,867	2,678	6,666	15,211		
TOTAL :			0	0	55	55	5,867	2,678	6,666	15,211		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,247	0	759	4,006	644	1,127	2,318	4,089		
TOTAL :			3,247	0	759	4,006	644	1,127	2,318	4,089		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,051	0	5,481	10,532	82	94	338	514		
1	37.690	35.976			1720	1720				0	01 Apr 15	2nd cycle for Normal Road
2	35.846	35.768			78	78				0	01 Apr 15	2nd cycle for Normal Road
3	35.715	35.545	170			170				0	02 Apr 15	2nd cycle for Normal Road
4	35.488	35.019			469	469				0	02 Apr 15	2nd cycle for Normal Road
5	34.795	34.760	35			35				0	04 Apr 15	2nd cycle for Normal Road
6	34.760	33.744			1016	1016				0	06 Apr 15	2nd cycle for Normal Road
7	33.635	33.188			447	447				0	07 Apr 15	2nd cycle for Normal Road
8	32.979	32.758	221			221				0	08 Apr 15	2nd cycle for Normal Road
9	32.758	32.502				0	256			256	11 Apr 15	2nd cycle for Normal Road
10	32.285	32.220	65			65				0	08 Apr 15	2nd cycle for Normal Road
11	32.454	31.783			671	671				0	09 Apr 15	2nd cycle for Normal Road
12	31.535	30.989			546	546				0	10 Apr 15	2nd cycle for Normal Road
13	31.235	30.535	700			700				0	10 Apr 15	2nd cycle for Normal Road
14	29.904	28.878	1206			1206				0	14 Apr 15	2nd cycle for Normal Road
15	30.800	28.097			2703	2703				0	15 Apr 15	2nd cycle for Normal Road
CARRIED FORWARD :			7,448	0	13,131	20,579	338	94	338	770		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,448	0	13,131	20,579	338	94	338	770		
16	28.097	28.076				0			21	21	17 Apr 15	2nd cycle for Normal Road
17	28.076	26.668			1408	1408				0	17 Apr 15	2nd cycle for Normal Road
18	26.555	26.163	392			392				0	20 Apr 15	2nd cycle for Normal Road
19	26.163	26.068				0	95			95	11 Apr 15	2nd cycle for Normal Road
20	26.081	26.037				0			44	44	11 Apr 15	2nd cycle for Normal Road
21	26.068	25.982	86			86				0	20 Apr 15	2nd cycle for Normal Road
22	25.998	25.863			135	135				0	20 Apr 15	2nd cycle for Normal Road
23	25.863	25.420	443			443				0	20 Apr 15	2nd cycle for Normal Road
24	25.185	25.135	50			50				0	21 Apr 15	2nd cycle for Normal Road
25	25.773	25.099			674	674				0	21 Apr 15	2nd cycle for Normal Road
26	25.065	24.912	153			153				0	21 Apr 15	2nd cycle for Normal Road
27	24.835	24.670	165			165				0	22 Apr 15	2nd cycle for Normal Road
28	24.670	24.510				0	160			160	11 Apr 15	2nd cycle for Normal Road
29	24.942	24.485			457	457				0	22 Apr 15	2nd cycle for Normal Road
30	24.510	24.269	241			241				0	22 Apr 15	2nd cycle for Normal Road
TOTAL :			8,978	0	15,805	24,783	593	94	403	1,090		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,230	0	2,550	4,780	29,774	0	17,840	47,614		
1	4.000	3.470			530	530				0	06 Apr 15	3rd cycle for Protocol Road
2	3.760	3.700	60			60				0	01 Apr 15	3rd cycle for Protocol Road
3	3.470	3.235	235			235				0	02 Apr 15	3rd cycle for Protocol Road
4	3.235	3.200				0	35			35	02 Apr 15	3rd cycle for Protocol Road
5	3.470	3.150				0			320	320	04 Apr 15	3rd cycle for Protocol Road
6	3.200	3.120	80			80				0	08 Apr 15	3rd cycle for Protocol Road
7	3.100	3.000			100	100				0	08 Apr 15	3rd cycle for Protocol Road
8	3.100	2.765	335			335				0	09 Apr 15	3rd cycle for Protocol Road
9	2.785	2.650			135	135				0	11 Apr 15	3rd cycle for Protocol Road
10	2.765	2.600				0	165			165	06 Apr 15	3rd cycle for Protocol Road
11	2.600	2.100	500			500				0	13 Apr 15	3rd cycle for Protocol Road
12	2.090	2.000				0	90			90	06 Apr 15	3rd cycle for Protocol Road
13	2.470	1.950			520	520				0	15 Apr 15	3rd cycle for Protocol Road
14	1.990	1.900	90			90				0	16 Apr 15	3rd cycle for Protocol Road
15	1.950	1.850			100	100				0	17 Apr 15	3rd cycle for Protocol Road
CARRIED FORWARD :			3,530	0	3,935	7,465	30,064	0	18,160	48,224		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,530	0	3,935	7,465	30,064	0	18,160	48,224		
16	1.865	1.810				0	55			55	06 Apr 15	3rd cycle for Protocol Road
17	1.785	1.515				0			270	270	07 Apr 15	3rd cycle for Protocol Road
18	1.713	1.485				0	228			228	08 Apr 15	3rd cycle for Protocol Road
19	1.515	1.455				0			60	60	09 Apr 15	3rd cycle for Protocol Road
20	1.455	1.400				0	55			55	09 Apr 15	3rd cycle for Protocol Road
21	1.455	1.395				0			60	60	09 Apr 15	3rd cycle for Protocol Road
22	1.330	1.180				0	150			150	10 Apr 15	3rd cycle for Protocol Road
23	1.290	1.165				0			125	125	10 Apr 15	3rd cycle for Protocol Road
24	1.040	0.500	540			540				0	11 Apr 15	3rd cycle for Protocol Road
25	0.500	0.350				0	150			150	11 Apr 15	(Stone Pitching) 3rd cycle for Normal Road
26	0.350	0.140	210			210				0	18 Apr 15	3rd cycle for Protocol Road
27	1.165	0.000			1165	1165				0	20 Apr 15	3rd cycle for Protocol Road
28	0.140	0.000				0	140			140	11 Apr 15	3rd cycle for Protocol Road
TOTAL :			4,280	0	5,100	9,380	30,842	0	18,675	49,517		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	319	319	2,470	665	2,390	5,525		
TOTAL :			0	0	319	319	2,470	665	2,390	5,525		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			485	0	256	741	2,485	1,886	3,475	7,846		
TOTAL :			485	0	256	741	2,485	1,886	3,475	7,846		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA
MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	574	0	1,118	1,692		
TOTAL :			0	0	0	0	574	0	1,118	1,692		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	18,592	-	18,592	49,277	-	49,277
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2,650	2,043	4,693	9,684	10,072	19,756
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	1,402	3,842	5,244	7,760	7,410	15,170
TOTAL :				22,644	5,885	28,529	66,721	17,482	84,203

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,150	2,650	3,427	824	5,433	9,684		
1	137.887	138.158			271	271				0	13 Apr 15	2nd cycle normal road
2	137.481	137.696				0	215			215	13 Apr 15	2nd cycle normal road
3	137.403	137.698			295	295				0	14 Apr 15	2nd cycle normal road
4	137.380	137.481	101			101				0	14 Apr 15	2nd cycle normal road
5	137.103	137.251	148			148				0	15 Apr 15	2nd cycle normal road
6	137.103	137.175			72	72				0	15 Apr 15	2nd cycle normal road
7	136.741	136.998	257			257				0	15 Apr 15	2nd cycle normal road
8	136.645	136.750			105	105				0	16 Apr 15	2nd cycle normal road
9	136.531	136.732				0	201			201	16 Apr 15	2nd cycle normal road
10	136.470	136.645				0			175	175	16 Apr 15	2nd cycle normal road
11	136.400	136.531				0	131			131	16 Apr 15	2nd cycle normal road
12	136.262	136.343				0	81			81	16 Apr 15	2nd cycle normal road
13	135.776	-				0	24			24	17 Apr 15	Perimeter Drain
14	135.765	136.243				0	478			478	17 Apr 15	2nd cycle normal road
15	135.631	-				0	145			145	17 Apr 15	Perimeter Drain
CARRIED FORWARD :			2,006	0	1,893	3,899	4,702	824	5,608	11,134		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,893	3,899	4,702	824	5,608	11,134		
16	135.768	-				0			39	39	17 Apr 15	Cascade drain to bench 2
17	135.760	-				0			228	228	17 Apr 15	Cascade drain bench 2 to outlet drain
18	135.570	-				0			184	184	17 Apr 15	Cascade drain
19	135.580	-				0			50	50	17 Apr 15	Bench Drain 5
20	135.580	-				0			54	54	17 Apr 15	Bench Drain 4
21	135.570	-				0			101	101	17 Apr 15	Bench Drain 3
22	135.570	-				0			150	150	17 Apr 15	Bench Drain 2
23	135.580	-				0	51			51	17 Apr 15	Bench Drain 1
24	135.570	-				0			198	198	17 Apr 15	Bench Drain 1
25	135.570	135.762				0	192			192	17 Apr 15	2nd cycle normal road
26	135.568	135.770				0			202	202	17 Apr 15	2nd cycle normal road
27	135.550	135.560				0			10	10	17 Apr 15	2nd cycle normal road
28	135.520	135.560				0	40			40	17 Apr 15	2nd cycle normal road
29	135.240	135.520				0	280			280	17 Apr 15	2nd cycle normal road
30	135.187	135.240			53	53	53			53	18 Apr 15	2nd cycle normal road
CARRIED FORWARD :			2,006	0	1,946	3,952	5,318	824	6,824	12,966		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,006	0	1,946	3,952	5,318	824	6,824	12,966		
31	135.150	135.550				0			400	400	18 Apr 15	2nd cycle normal road
32	135.150	135.187				0	37			37	18 Apr 15	2nd cycle normal road
33	135.040	135.132				0	92			92	18 Apr 15	2nd cycle normal road
34	134.996	135.137				0			141	141	20 Apr 15	2nd cycle normal road
35	134.865	135.137				0	272			272	20 Apr 15	2nd cycle normal road
36	134.478	134.709	231			231				0	20 Apr 15	2nd cycle normal road
37	134.240	134.750			510	510				0	21 Apr 15	2nd cycle normal road
38	134.204	134.478				0	274			274	21 Apr 15	2nd cycle normal road
39	134.109	134.204				0	95			95	21 Apr 15	2nd cycle normal road
40	133.824	134.000				0			176	176	22 Apr 15	2nd cycle normal road
41	133.771	133.959				0	188			188	22 Apr 15	2nd cycle normal road
42	133.346	133.800				0			454	454	23 Apr 15	2nd cycle normal road
43	133.006	133.251				0			245	245	23 Apr 15	2nd cycle normal road
44	132.958	133.771				0	813			813	24 Apr 15	2nd cycle normal road
45	132.833	132.945				0			112	112	24 Apr 15	2nd cycle normal road
CARRIED FORWARD :			2,237	0	2,456	4,693	7,089	824	8,352	16,265		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,237	0	2,456	4,693	7,089	824	8,352	16,265		
46	132.300	132.713				0	413			413	25 Apr 15	2nd cycle normal road
47	132.300	132.700				0			400	400	25 Apr 15	2nd cycle normal road
48	131.217	131.498				0			281	281	27 Apr 15	2nd cycle normal road
49	131.096	131.567				0	471			471	27 Apr 15	2nd cycle normal road
50	130.932	131.076				0			144	144	28 Apr 15	2nd cycle normal road
51	130.930	131.088				0	158			158	28 Apr 15	2nd cycle normal road
52	130.857	130.930				0	73			73	28 Apr 15	2nd cycle normal road
53	130.680	130.921				0			241	241	29 Apr 15	2nd cycle normal road
54	130.606	130.846				0	240			240	29 Apr 15	2nd cycle normal road
55	130.588	130.680				0			92	92	29 Apr 15	2nd cycle normal road
56	130.377	130.595				0	218			218	30 Apr 15	2nd cycle normal road
57	130.249	130.326				0	77			77	30 Apr 15	2nd cycle normal road
58	130.246	130.568				0			322	322	30 Apr 15	2nd cycle normal road
59	130.030	130.170				0	140			140	30 Apr 15	2nd cycle normal road
60	130.000	130.221				0			221	221	30 Apr 15	2nd cycle normal road
TOTAL :			2,237	0	2,456	4,693	8,879	824	10,053	19,756		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			612	0	790	1,402	3,402	0	4,358	7,760		
1	154.840	155.030				0	190			190	01 Apr 15	2nd cycle normal road
2	154.734	154.820	86			86				0	01 Apr 15	2nd cycle normal road
3	154.625	154.785			160	160				0	01 Apr 15	2nd cycle normal road
4	154.290	154.505				0			215	215	01 Apr 15	2nd cycle normal road
5	153.500	154.210			710	710				0	02 Apr 15	2nd cycle normal road
6	153.375	153.450	75			75				0	04 Apr 15	2nd cycle normal road
7	153.370	153.485			115	115				0	04 Apr 15	2nd cycle normal road
8	152.850	153.010			160	160				0	06 Apr 15	2nd cycle normal road
9	152.146	152.596				0	450			450	06 Apr 15	2nd cycle normal road
10	152.136	152.546				0			410	410	06 Apr 15	2nd cycle normal road
11	151.644	151.744	100			100				0	07 Apr 15	2nd cycle normal road
12	150.994	151.174	180			180				0	07 Apr 15	2nd cycle normal road
13	150.662	150.994				0	332			332	08 Apr 15	2nd cycle normal road
14	150.430	150.650			220	220				0	08 Apr 15	2nd cycle normal road
15	148.500	148.560				0			60	60	09 Apr 15	2nd cycle normal road
CARRIED FORWARD :			1,053	0	2,155	3,208	4,374	0	5,043	9,417		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,053	0	2,155	3,208	4,374	0	5,043	9,417		
16	147.240	147.470			230	230				0	09 Apr 15	2nd cycle normal road
17	146.807	147.070				0	263			263	10 Apr 15	2nd cycle normal road
18	145.940	145.970			30	30				0	10 Apr 15	2nd cycle normal road
19	145.490	145.930				0			440	440	11 Apr 15	2nd cycle normal road
20	145.100	145.300				0			200	200	11 Apr 15	2nd cycle normal road
21	144.742	145.085				0	343			343	13 Apr 15	2nd cycle normal road
22	144.542	144.742				0	200			200	13 Apr 15	2nd cycle normal road
23	144.332	144.542	210			210				0	14 Apr 15	2nd cycle normal road
24	144.142	144.332				0	190			190	14 Apr 15	2nd cycle normal road
25	143.554	144.142				0	588			588	15 Apr 15	2nd cycle normal road
26	143.370	143.550	180			180				0	15 Apr 15	2nd cycle normal road
27	142.739	142.939				0	200			200	16 Apr 15	2nd cycle normal road
28	142.600	142.777			177	177				0	16 Apr 15	2nd cycle normal road
29	142.300	142.739	439			439				0	17 Apr 15	2nd cycle normal road
30	141.844	142.299				0	455			455	18 Apr 15	2nd cycle normal road
CARRIED FORWARD :			1,882	0	2,592	4,474	6,613	0	5,683	12,296		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,882	0	2,592	4,474	6,613	0	5,683	12,296		
31	141.659	141.844				0	185			185	18 Apr 15	2nd cycle normal road
32	141.609	141.659	50			50				0	20 Apr 15	2nd cycle normal road
33	141.600	141.700			100	100				0	20 Apr 15	2nd cycle normal road
34	141.400	141.500			100	100				0	21 Apr 15	2nd cycle normal road
35	141.080	141.140			60	60				0	21 Apr 15	2nd cycle normal road
36	140.000	140.260			260	260				0	22 Apr 15	2nd cycle normal road
37	140.000	140.640				0	640			640	22 Apr 15	2nd cycle normal road
38	139.900	139.950				0			50	50	23 Apr 15	2nd cycle normal road
39	139.875	139.980				0	105			105	23 Apr 15	2nd cycle normal road
40	139.550	139.700				0			150	150	23 Apr 15	2nd cycle normal road
41	139.400	139.550			150	150				0	23 Apr 15	2nd cycle normal road
42	139.296	-				0	41			41	24 Apr 15	Perimeter drain at bench 2
43	139.296	-				0	33			33	24 Apr 15	Cascade drain to main discharge point
44	139.285	-				0			35	35	24 Apr 15	Cascade drain to main discharge point
45	139.215	-				0			66	66	24 Apr 15	V-shape drain at Bench 3
CARRIED FORWARD :			1,932	0	3,262	5,194	7,617	0	5,984	13,601		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: April 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,932	0	3,262	5,194	7,617	0	5,984	13,601		
46	139.215	-				0			70	70	24 Apr 15	V-shape drain at Bench 2
47	139.215	-				0			102	102	24 Apr 15	V-shape drain at Bench 1
48	139.200	-				0	40			40	24 Apr 15	V-shape drain at Bench 4
49	139.200	-				0	48			48	24 Apr 15	V-shape drain at Bench 3
50	139.200	-				0	111			111	24 Apr 15	V-shape drain at Bench 1
51	139.186	-				0	110			110	24 Apr 15	Perimeter drain at bench 2
52	138.955	139.043				0			88	88	25 Apr 15	2nd cycle normal road
53	138.730	138.780			50	50				0	25 Apr 15	2nd cycle normal road
54	138.220	138.700				0			480	480	27 Apr 15	2nd cycle normal road
55	138.080	138.600				0	520			520	27 Apr 15	2nd cycle normal road
56												
57												
58												
59												
60												
TOTAL :			1,932	0	3,312	5,244	8,446	0	6,724	15,170		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : APRIL 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	17,326.00	22,926.00	40,252.00	1,988.00	6,928.00	8,916.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	3,214.00	-	3,214.00	2,836.00	-	2,836.00
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	25,946.00	-	25,946.00	20,954.00	-	20,954.00
TOTAL :				68,681.00	22,926.00	91,607.00	25,778.00	6,928.00	32,706.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,240.00	0.00	6,086.00	17,326.00	1,317.00	0.00	671.00	1,988.00		
1	88.120	88.212				0.00			92.00	92.00	01-Apr-15	2nd cycle for normal road
2	88.375	88.388				0.00			13.00	13.00	01-Apr-15	2nd cycle for normal road
3	88.401	88.512				0.00			111.00	111.00	01-Apr-15	2nd cycle for normal road
4	88.120	88.566				0.00	446.00			446.00	02-Apr-15	2nd cycle for normal road
5	88.682	89.082				0.00			400.00	400.00	03-Apr-15	2nd cycle for normal road
6	88.695	89.143				0.00	448.00			448.00	04-Apr-15	2nd cycle for normal road
7	89.155	89.215				0.00			60.00	60.00	05-Apr-15	2nd cycle for normal road
8	91.350	92.000			650.00	650.00				0.00	05-Apr-15	2nd cycle for normal road
9	101.720	102.680			960.00	960.00				0.00	05-Apr-15	2nd cycle for normal road
10	101.680	102.700	1,020.00			1,020.00				0.00	06-Apr-15	2nd cycle for normal road
11	102.700	103.620	920.00			920.00				0.00	07-Apr-15	2nd cycle for normal road
12	102.680	103.720			1,040.00	1,040.00				0.00	08-Apr-15	2nd cycle for normal road
13	103.720	105.000			1,280.00	1,280.00				0.00	09-Apr-15	2nd cycle for normal road
14	103.620	104.378	758.00			758.00				0.00	10-Apr-15	2nd cycle for normal road
15	104.378	104.568				0.00	190.00			190.00	10-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			13,938.00	0.00	10,016.00	23,954.00	2,401.00	0.00	1,347.00	3,748.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			13,938.00	0.00	10,016.00	23,954.00	2,401.00	0.00	1,347.00	3,748.00		
16	104.568	105.066	498.00			498.00				0.00	10-Apr-15	3rd cycle for protocol road
17	105.066	105.360				0.00	294.00			294.00	10-Apr-15	3rd cycle for protocol road
18	105.360	106.520	1,160.00			1,160.00				0.00	11-Apr-15	3rd cycle for protocol road
19	105.800	106.850			1,050.00	1,050.00				0.00	12-Apr-15	3rd cycle for protocol road
20	106.850	107.860			1,010.00	1,010.00				0.00	13-Apr-15	3rd cycle for protocol road
21	106.520	107.600	1,080.00			1,080.00				0.00	14-Apr-15	3rd cycle for protocol road
22	107.600	108.720	1,120.00			1,120.00				0.00	15-Apr-15	3rd cycle for protocol road
23	107.860	108.830			970.00	970.00				0.00	16-Apr-15	3rd cycle for protocol road
24	108.830	109.815			985.00	985.00				0.00	17-Apr-15	3rd cycle for protocol road
25	108.720	109.800	1,080.00			1,080.00				0.00	18-Apr-15	3rd cycle for protocol road
26	111.000	111.500	500.00			500.00				0.00	19-Apr-15	3rd cycle for protocol road
27	111.000	111.600			600.00	600.00				0.00	19-Apr-15	3rd cycle for protocol road
28	112.640	112.772				0.00	132.00		132.00	264.00	20-Apr-15	3rd cycle for protocol road
29	112.793	112.968				0.00	175.00			175.00	20-Apr-15	3rd cycle for protocol road
30	112.793	112.970				0.00			177.00	177.00	20-Apr-15	3rd cycle for protocol road
CARRIED FORWARD :			19,376.00	0.00	14,631.00	34,007.00	3,002.00	0.00	1,656.00	4,658.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,376.00	0.00	14,631.00	34,007.00	3,002.00	0.00	1,656.00	4,658.00		
31	113.000	113.380				0.00			380.00	380.00	21-Apr-15	3rd cycle for protocol road
32	113.380	113.700				0.00			320.00	320.00	22-Apr-15	3rd cycle for protocol road
33	113.050	113.200				0.00	150.00			150.00	22-Apr-15	3rd cycle for protocol road
34	113.854	114.360				0.00			506.00	506.00	23-Apr-15	3rd cycle for protocol road
35	113.833	114.260				0.00	427.00			427.00	24-Apr-15	2nd cycle for normal road
36	114.260	114.600				0.00	340.00			340.00	25-Apr-15	2nd cycle for normal road
37	114.600	115.900	1,300.00			1,300.00				0.00	25-Apr-15	2nd cycle for normal road
38	115.900	116.100				0.00	200.00			200.00	25-Apr-15	2nd cycle for normal road
39	115.975	116.440			465.00	465.00				0.00	26-Apr-15	2nd cycle for normal road
40	116.100	116.200	100.00			100.00				0.00	26-Apr-15	2nd cycle for normal road
41	116.200	116.440				0.00	240.00			240.00	26-Apr-15	2nd cycle for normal road
42	116.600	116.750	150.00			150.00				0.00	26-Apr-15	2nd cycle for normal road
43	116.750	117.075				0.00			325.00	325.00	26-Apr-15	2nd cycle for normal road
44	116.750	117.380				0.00	630.00			630.00	26-Apr-15	2nd cycle for normal road
45	117.160	117.300				0.00			140.00	140.00	26-Apr-15	2nd cycle for normal road
CARRIED FORWARD :			20,926.00	0.00	15,096.00	36,022.00	4,989.00	0.00	3,327.00	8,316.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,926.00	0.00	15,096.00	36,022.00	4,989.00	0.00	3,327.00	8,316.00		
46	117.550	117.800			250.00	250.00				0.00	27-Apr-15	2nd cycle for normal road
47	117.650	117.830	180.00			180.00				0.00	27-Apr-15	2nd cycle for normal road
48	117.830	118.030				0.00	200.00			200.00	27-Apr-15	2nd cycle for normal road
49	117.870	118.500			630.00	630.00				0.00	28-Apr-15	2nd cycle for normal road
50	118.600	118.700	100.00			100.00				0.00	28-Apr-15	2nd cycle for normal road
51	118.700	118.970				0.00	270.00			270.00	28-Apr-15	2nd cycle for normal road
52	118.970	119.200	230.00			230.00				0.00	29-Apr-15	2nd cycle for normal road
53	119.000	119.540			540.00	540.00				0.00	29-Apr-15	2nd cycle for normal road
54	119.540	119.670				0.00			130.00	130.00	29-Apr-15	2nd cycle for normal road
55	119.200	120.390	1,190.00			1,190.00				0.00	29-Apr-15	2nd cycle for normal road
56	119.670	120.780			1,110.00	1,110.00				0.00	30-Apr-15	2nd cycle for normal road
57												
58												
59												
60												
CARRIED FORWARD :			22,626.00	0.00	17,626.00	40,252.00	5,459.00	0.00	3,457.00	8,916.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,833.00	0.00	1,381.00	3,214.00	1,342.00	0.00	1,494.00	2,836.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			1,833.00	0.00	1,381.00	3,214.00	1,342.00	0.00	1,494.00	2,836.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: APRIL 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,251.00	0.00	15,695.00	25,946.00	10,603.00	50.00	10,301.00	20,954.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			10,251.00	0.00	15,695.00	25,946.00	10,603.00	50.00	10,301.00	20,954.00		

B

**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 15.500 MEDIAN
KM 16.060

B - ROUTINE INSPECTION



BEFORE



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608-JALAN MASUK KE LPG TERBANG LAMA KK
LOCATION : CH 1.000 RHS
KM 1.00

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 50.300 - RHS
KM 60.300

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 78.760 - LHS
KM 80.520

B - ROUTINE INSPECTION



BEFORE



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
DRAINAGE IMPROVEMENT WORKS (RM 1.42 M)														
Ref. No. (6) dlm.KKR.BPF/901-414/1 JLD.2 dated 25 February 2015														
1	01	Jln Kota Kinabalu - Sindumin	Kota Kinabalu	3.800	4.300	5.560	6.060	Drainage Improvement Works at Taman Winley	AK(F)/ 2015/001	1,421,860.00	01/03/2015	31/12/2015	10%	B27
Total :										1,421,860.00				
Pavement Works														
Ref. No. (13)dlm.KKR.BPF.901-14/1Jld.2 dated 3 March 2015														
1	01	Jalan Kota Kinabalu - Sindumin	Kota Kinabalu	0.000	1.500	1.760	3.260	Localise Heavy Patching	AK(F)/2015/002	2,039,852.44	05/03/15	31/12/15	100%	B27
				2.255	2.550	4.015	4.310							
			Papar	26.500	30.000	28.260	31.760							
	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Kota Kinabalu	0.000	0.400	2.951	3.351							
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	118.700	119.300	155.300	155.900	Heavy Patching & Resurfacing Works	AK(F)/2015/003	899,939.98	05/03/15	31/12/15	100%	B27
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	74.480	74.850	74.480	74.850	Heavy Patching & Resurfacing Works	AK(F)/2015/004	3,799,557.55	05/03/15	31/12/15	90%	B27
			Kudat	153.000	154.280	153.000	154.280							
				149.000	150.600	149.000	150.600							
				164.200	164.400	165.960	166.160	Raise Up Pavement Works						
4	606	Jalan Susur Sepangar Bay	Kota Kinabalu	9.180	10.720	9.180	10.720	Heavy Patching & Resurfacing Works	AK(F)/2015/005	1,199,953.53	05/03/15	31/12/15	100%	B27
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.500	43.500	51.400	53.400	Heavy Patching & Resurfacing Works	AK(F)/2015/006	1,599,876.93	05/03/15	31/12/15	100%	B27
6	608	Jalan Masuk Ke Lapangan Terbang Lama KK	Kota Kinabalu	0.700	1.250	0.700	1.250	Heavy Patching & Resurfacing Works	AK(F)/2015/007	899,983.51	05/03/15	31/12/15	100%	B27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	92.300	93.500	102.200	103.400	Heavy Patching & Resurfacing Works	AK(F)/2015/008	1,599,800.70	05/03/15	31/12/15	100%	B27
8	01	Jalan Kota Kinabalu-Sindumin	Beaufort	72.400	74.260	74.160	76.020	Raise Up Pavement Works	AK(F)/2015/009	4,349,908.26	05/03/15	31/12/15	20%	B27
				74.900	76.800	76.660	78.560	Raise Up Pavement Works						
				121.400	121.820	123.160	123.580	Raise Up Pavement Works						
9	01	Jalan Kota Kinabalu-Sindumin	Sipitang	148.640	149.180	150.400	150.940	Raise Up Pavement Works	AK(F)/2015/010	1,449,926.34	05/03/15	31/12/15	15%	B27
				154.100	154.600	154.100	154.600							
				155.300	155.460	155.300	155.460							
10	502	Jalan Beaufort-Menumbok	Beaufort	1.500	1.800	1.500	1.800	Raise Up Pavement Works	AK(F)/2015/011	1,709,981.27	05/03/15	31/12/15	15%	B27
				4.300	4.500	4.300	4.500							
			Kuala Penyu	39.500	40.424	39.500	40.424	Heavy Patching & Resurfacing Works						
11	500	Jalan Kota Kinabalu - Keningau - Tenom	Tenom	160.280	160.380	170.280	170.380	Upgrading of Culvert Works	AK(F)/2015/012	449,998.41	05/03/15	31/12/15	5%	B27
										19,998,778.92				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
PEMBAIKAN CERUN CERUN														
Ref. No.: (15) KKR.PP(S)702-12 Jld 12 Dated 26 January 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Soil Investigation & Survey Works	AK(F)/2015/013	2,165,000.00	01/02/15	30/04/15	100%			
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.600	55.600									
3	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	40.310	50.310									
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	48.000	58.000									
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	36.680	46.680									
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.550	44.550									
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	26.550	36.550									
8	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	91.500	101.500									
9	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.000	51.000									
10	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	49.500	59.500									
11	01	Jalan Kota Kinabalu - Kudat	Kota Belud	110.700	110.700									
12	01	Jalan Kota Kinabalu - Kudat	Kota Marudu	112.080	112.080									
13	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900	44.900									
14	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	42.215	52.215									
15	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551									
16	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200									
17	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800									
18	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300	57.300									
19	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300	48.300									
Total :								2,165,000.00						
PEMBAIKAN CERUN CERUN														
Ref. No.: (27) KKR.BPP(S)702-12 Jld.12 Dated 4 February 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900	44.900	Slope Repair Works	AK(F)/2015/014	2,899,997.78	01/04/15	14/12/15	10%	B27		
Total :								2,899,997.78						
PEMBAIKAN CERUN CERUN														
Ref. No.: (13) KKR.BPK.901-29/1 Dated 3 March 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Slope Repair Works	AK(F)/2015/015	1,699,978.90	01/04/15	14/12/15	10%	B27		
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	42.215	52.215	Slope Repair Works	AK(F)/2015/016	1,699,996.29	01/04/15	14/12/15	0%	B27		
3	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551	Slope Repair Works	AK(F)/2015/017	1,999,997.74	01/04/15	14/12/15	10%	B27		
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200	Slope Repair Works	AK(F)/2015/018	699,992.67	01/04/15	14/12/15	15%	B27		
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800	Slope Repair Works	AK(F)/2015/019	1,399,997.87	01/04/15	14/12/15	0%	B27		

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH APRIL 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300		57.300		Slope Repair Works	AK(F)/2015/020	2,999,898.76	01/04/15	14/12/15	10%	B27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300		48.300		Slope Repair Works	AK(F)/2015/021	1,499,991.27	01/04/15	14/12/15	10%	B27
Total :										11,999,853.50				
GRAND TOTAL										38,485,490.20				
Pembaikan Cerun Cerun														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600		95.500		Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	14/03/15	100%	P27
Total :										5,542,769.08				
SLOPE REPAIR WORKS (RM5M)														
Ref. No. (24)dIm.KKR.BPP(S).702-12 JLD.7 dated 5 March 2014)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.900		19.900		Slope Repair Works	AK(F)/2014/023	4,999,997.38	01/07/14	31/12/15	80%	P27
										4,999,997.38				