

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

JUNE 2015



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN JUNE 2015

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 06 - Penyenggaraan Garis Jalan
11.	R 07 - Penyenggaraan Longkang
12.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK JUNE 2015

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

A total of 22 arahan kerja has been approved and commenced work. All the arahan kerja for pavement works had been completed. The arahan kerja for Slope Repair Works are progressing. 5 arahan kerja for regulating of pavement depression are pending approval.

EMERGENCY WORK


The weather in June was generally dry. An earthquake had occurred in the district of Ranau on 5 June 2015. However, only minor damages to Jalan Kota Kinabalu – Sandakan – pavement cracks at 2 locations which were sealed immediately.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 MAY 2015



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA BELUD
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 73.441
KM 73.441

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 122.482
KM 122.482

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 110.713 - LHS
KM 112.473

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 12.887 - RHS
KM 12.887

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	443.93	28.01	471.94	51.50	3.33	54.83
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	274.24	115.28	389.52	31.80	13.37	45.17
Kudat	01	Jalan Kota Kinabalu-Kudat	858.15	154.39	1,012.54	99.54	17.91	117.45
Tuaran	01	Jalan Kota Kinabalu-Kudat	1,954.14	72.63	2,026.77	147.63	5.55	153.18
	22	Jalan Kota Kinabalu-Sandakan	2,730.19	717.24	3,447.43	237.82	81.83	319.65
	503	Jalan Berungis-Kota Belud	764.39	83.70	848.09	56.62	11.65	68.27
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,109.91	119.49	1,229.40	187.53	8.33	195.86
	01	Jalan Kota Kinabalu-Sindumin	252.21	149.28	401.49	29.26	17.32	46.58
	606	Jalan Susur Sepangar Bay	1,433.64	37.20	1,470.84	174.64	3.40	178.04
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	33.01	0.00	33.01	3.83	0.00	3.83
Penampang	01	Jalan Kota Kinabalu-Sindumin	352.61	67.50	420.11	40.90	7.83	48.73
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,767.63	391.00	2,158.63	205.05	45.36	250.41
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1,050.89	111.20	1,162.09	121.90	12.90	134.80
Papar	01	Jalan Kota Kinabalu-Sindumin	1,607.46	746.30	2,353.76	186.47	86.57	273.04
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,246.10	169.11	1,415.21	352.57	20.07	372.64
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	353.65	77.74	431.39	41.12	12.68	53.80
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	473.66	32.65	506.31	61.57	4.56	66.13
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	264.95	7.22	272.17	33.42	0.84	34.26
Beaufort	01	Jalan Kota Kinabalu-Sindumin	359.12	53.79	412.91	41.93	6.27	48.20
	502	Jalan Beaufort-Menumbok	223.14	15.79	238.93	26.02	1.85	27.86
Sipitang	01	Jalan Kota Kinabalu-Sindumin	250.62	23.71	274.33	29.27	2.76	32.03
Kuala Penyu	502	Jalan Beaufort-Menumbok	305.50	6.32	311.82	42.87	0.74	43.60
TOTAL			18,109.14	3,179.55	21,288.69	2,203.25	365.11	2,568.36

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : June 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	443.93	28.01	471.94	22.20	1.40	23.60	51.50	3.25	54.75
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	274.24	115.28	389.52	13.71	5.76	19.47	31.80	13.37	45.17
3	Kudat	01	Jalan Kota Kinabalu - Kudat	858.15	154.39	1,012.54	42.90	7.72	50.62	99.54	17.91	117.45
			TOTAL:	1,576.32	297.68	1,874.00	78.81	14.88	93.69	182.84	34.53	217.37

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	443.93	22.20	51.50	
1	03 Jun 15	73.468	1.00	1.00	0.05	1.00	0.05	0.12	
2	03 Jun 15	73.469	1.00	1.00	0.05	1.00	0.05	0.12	
3	03 Jun 15	73.470	1.00	1.00	0.05	1.00	0.05	0.12	
4	03 Jun 15	73.471	1.00	0.30	0.05	0.30	0.02	0.03	
5	03 Jun 15	73.472	1.00	0.20	0.05	0.20	0.01	0.02	
6	03 Jun 15	73.473	0.90	0.40	0.05	0.36	0.02	0.04	
7	03 Jun 15	73.475	0.30	0.30	0.05	0.09	0.00	0.01	
8	03 Jun 15	73.477	0.80	0.40	0.05	0.32	0.02	0.04	
9	03 Jun 15	73.478	1.00	1.00	0.05	1.00	0.05	0.12	
10	03 Jun 15	73.479	1.00	0.30	0.05	0.30	0.02	0.03	
11	03 Jun 15	73.480	1.00	0.48	0.05	0.48	0.02	0.06	
12	03 Jun 15	73.481	1.00	1.00	0.05	1.00	0.05	0.12	
13	03 Jun 15	73.482	1.00	0.45	0.05	0.45	0.02	0.05	
14	03 Jun 15	73.483	1.00	0.20	0.05	0.20	0.01	0.02	
15	03 Jun 15	73.484	1.00	0.20	0.05	0.20	0.01	0.02	
16	03 Jun 15	73.485	1.00	0.20	0.05	0.20	0.01	0.02	
17	03 Jun 15	73.486	1.00	0.20	0.05	0.20	0.01	0.02	
18	05 Jun 15	73.522	1.00	1.00	0.05	1.00	0.05	0.12	
19	05 Jun 15	73.523	1.00	0.30	0.05	0.30	0.02	0.03	
20	05 Jun 15	73.524	1.00	0.30	0.05	0.30	0.02	0.03	
21	05 Jun 15	73.525	1.00	0.30	0.05	0.30	0.02	0.03	
22	05 Jun 15	73.526	1.00	0.30	0.05	0.30	0.02	0.03	
23	05 Jun 15	73.527	1.00	1.00	0.05	1.00	0.05	0.12	
24	05 Jun 15	73.528	1.00	1.00	0.05	1.00	0.05	0.12	
25	05 Jun 15	73.529	1.00	1.00	0.05	1.00	0.05	0.12	
26	05 Jun 15	73.530	1.00	0.30	0.05	0.30	0.02	0.03	
27	05 Jun 15	73.531	1.00	0.30	0.05	0.30	0.02	0.03	
28	05 Jun 15	73.532	1.00	0.30	0.05	0.30	0.02	0.03	
29	05 Jun 15	73.533	1.00	0.30	0.05	0.30	0.02	0.03	
30	05 Jun 15	73.534	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD:						458.93	22.95	53.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	458.93	22.95	53.24	
31	05 Jun 15	73.429	1.00	1.00	0.05	1.00	0.05	0.12	
32	05 Jun 15	73.430	1.00	0.30	0.05	0.30	0.02	0.03	
33	05 Jun 15	73.431	1.00	0.20	0.05	0.20	0.01	0.02	
34	05 Jun 15	73.433	1.00	0.20	0.05	0.20	0.01	0.02	
35	05 Jun 15	73.435	0.30	0.30	0.05	0.09	0.00	0.01	
36	05 Jun 15	73.437	1.00	1.00	0.05	1.00	0.05	0.12	
37	05 Jun 15	73.438	0.90	0.40	0.05	0.36	0.02	0.04	
38	05 Jun 15	73.439	1.00	0.20	0.05	0.20	0.01	0.02	
39	16 Jun 15	73.440	1.00	0.20	0.05	0.20	0.01	0.02	
40	16 Jun 15	73.441	0.70	0.30	0.05	0.21	0.01	0.02	
41	16 Jun 15	73.442	1.00	0.40	0.05	0.40	0.02	0.05	
42	16 Jun 15	73.443	0.80	0.30	0.05	0.24	0.01	0.03	
43	16 Jun 15	73.444	1.00	0.40	0.05	0.40	0.02	0.05	
44	16 Jun 15	73.445	0.60	0.30	0.05	0.18	0.01	0.02	
45	16 Jun 15	73.446	1.00	1.00	0.05	1.00	0.05	0.12	
46	16 Jun 15	73.447	1.00	0.30	0.05	0.30	0.02	0.03	
47	16 Jun 15	73.448	1.00	0.20	0.05	0.20	0.01	0.02	
48	16 Jun 15	73.449	1.00	0.50	0.05	0.50	0.03	0.06	
49	16 Jun 15	73.450	1.00	0.25	0.05	0.25	0.01	0.03	
50	16 Jun 15	73.451	1.00	0.35	0.05	0.35	0.02	0.04	
51	16 Jun 15	73.452	1.00	0.45	0.05	0.45	0.02	0.05	
52	16 Jun 15	73.455	0.99	0.40	0.05	0.40	0.02	0.05	
53	16 Jun 15	73.456	1.00	0.20	0.05	0.20	0.01	0.02	
54	16 Jun 15	73.457	1.00	0.20	0.05	0.20	0.01	0.02	
55	16 Jun 15	73.458	1.00	1.00	0.05	1.00	0.05	0.12	
56	16 Jun 15	73.460	0.90	0.60	0.05	0.54	0.03	0.06	
57	16 Jun 15	73.462	0.88	0.45	0.05	0.40	0.02	0.05	
58	16 Jun 15	73.464	1.00	1.00	0.05	1.00	0.05	0.12	
59	16 Jun 15	73.465	1.00	1.00	0.05	1.00	0.05	0.12	
60	16 Jun 15	73.466	1.00	0.25	0.05	0.25	0.01	0.03	
BALANCE END OF JUNE :						471.94	23.60	54.75	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	274.24	13.71	31.80	
1	06 Jun 15	122.451	1.00	0.30	0.05	0.30	0.02	0.03	
2	06 Jun 15	122.452	1.00	0.30	0.05	0.30	0.02	0.03	
3	06 Jun 15	122.453	1.00	0.30	0.05	0.30	0.02	0.03	
4	06 Jun 15	122.455	0.95	0.50	0.05	0.48	0.02	0.06	
5	06 Jun 15	122.458	0.90	0.40	0.05	0.36	0.02	0.04	
6	06 Jun 15	122.460	1.00	1.00	0.05	1.00	0.05	0.12	
7	06 Jun 15	122.461	1.00	1.00	0.05	1.00	0.05	0.12	
8	06 Jun 15	122.462	1.00	1.00	0.05	1.00	0.05	0.12	
9	06 Jun 15	122.463	1.00	1.00	0.05	1.00	0.05	0.12	
10	06 Jun 15	122.466	1.00	0.40	0.05	0.40	0.02	0.05	
11	06 Jun 15	122.467	1.00	0.40	0.05	0.40	0.02	0.05	
12	06 Jun 15	122.468	1.00	0.40	0.05	0.40	0.02	0.05	
13	06 Jun 15	122.470	0.80	0.46	0.05	0.37	0.02	0.04	
14	06 Jun 15	122.473	1.00	0.40	0.05	0.40	0.02	0.05	
15	06 Jun 15	122.475	1.00	0.40	0.05	0.40	0.02	0.05	
16	06 Jun 15	122.476	1.00	0.40	0.05	0.40	0.02	0.05	
17	06 Jun 15	122.477	1.00	0.40	0.05	0.40	0.02	0.05	
18	06 Jun 15	122.479	0.99	0.50	0.05	0.50	0.02	0.06	
19	06 Jun 15	122.482	0.70	0.30	0.05	0.21	0.01	0.02	
20	06 Jun 15	122.495	1.00	1.00	0.05	1.00	0.05	0.12	
21	06 Jun 15	122.496	1.00	1.00	0.05	1.00	0.05	0.12	
22	06 Jun 15	122.497	1.00	1.00	0.05	1.00	0.05	0.12	
23	09 Jun 15	122.504	1.00	0.30	0.05	0.30	0.02	0.03	
24	09 Jun 15	122.505	1.00	0.30	0.05	0.30	0.02	0.03	
25	09 Jun 15	122.506	1.00	0.30	0.05	0.30	0.02	0.03	
26	09 Jun 15	122.508	0.80	0.80	0.05	0.64	0.03	0.07	
27	09 Jun 15	122.512	0.90	0.90	0.05	0.81	0.04	0.09	
28	09 Jun 15	122.514	1.00	1.00	0.05	1.00	0.05	0.12	
29	09 Jun 15	122.515	1.00	1.00	0.05	1.00	0.05	0.12	
30	09 Jun 15	122.516	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						292.20	14.61	33.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	292.20	14.61	33.88	
31	09 Jun 15	112.533	1.00	1.00	0.05	1.00	0.05	0.12	MANGARIS
32	09 Jun 15	112.534	1.00	1.00	0.05	1.00	0.05	0.12	
33	09 Jun 15	122.525	1.00	1.00	0.05	1.00	0.05	0.12	
34	09 Jun 15	112.526	1.00	1.00	0.05	1.00	0.05	0.12	
35	09 Jun 15	112.527	1.00	1.00	0.05	1.00	0.05	0.12	
36	09 Jun 15	112.528	1.00	1.00	0.05	1.00	0.05	0.12	
37	09 Jun 15	112.529	1.00	1.00	0.05	1.00	0.05	0.12	
38	09 Jun 15	112.530	1.00	1.00	0.05	1.00	0.05	0.12	
39	09 Jun 15	112.531	1.00	1.00	0.05	1.00	0.05	0.12	
40	09 Jun 15	112.532	1.00	1.00	0.05	1.00	0.05	0.12	
41	09 Jun 15	112.533	1.00	1.00	0.05	1.00	0.05	0.12	
42	09 Jun 15	112.534	1.00	1.00	0.05	1.00	0.05	0.12	
43	09 Jun 15	112.535	1.00	1.00	0.05	1.00	0.05	0.12	
44	09 Jun 15	112.536	1.00	1.00	0.05	1.00	0.05	0.12	
45	10 Jun 15	112.540	0.90	0.30	0.05	0.27	0.01	0.03	
46	10 Jun 15	112.545	0.80	0.40	0.05	0.32	0.02	0.04	
47	10 Jun 15	112.550	1.00	0.30	0.05	0.30	0.02	0.03	
48	10 Jun 15	112.551	1.00	0.30	0.05	0.30	0.02	0.03	
49	10 Jun 15	112.552	1.00	0.30	0.05	0.30	0.02	0.03	
50	10 Jun 15	112.553	1.00	0.30	0.05	0.30	0.02	0.03	
51	10 Jun 15	112.554	1.00	0.30	0.05	0.30	0.02	0.03	
52	10 Jun 15	112.555	1.00	0.30	0.05	0.30	0.02	0.03	
53	10 Jun 15	112.556	1.00	0.20	0.05	0.20	0.01	0.02	
54	10 Jun 15	112.559	0.95	0.45	0.05	0.43	0.02	0.05	
55	10 Jun 15	112.564	1.00	1.00	0.05	1.00	0.05	0.12	
56	10 Jun 15	112.565	1.00	1.00	0.05	1.00	0.05	0.12	
57	10 Jun 15	112.566	1.00	1.00	0.05	1.00	0.05	0.12	
58	10 Jun 15	112.567	1.00	1.00	0.05	1.00	0.05	0.12	
59	10 Jun 15	112.568	1.00	1.00	0.05	1.00	0.05	0.12	
60	10 Jun 15	112.569	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						315.22	15.76	36.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	315.22	15.76	36.55	
61	10 Jun 15	112.452	1.00	0.30	0.05	0.30	0.02	0.03	MANGARIS
62	10 Jun 15	112.453	1.00	0.30	0.05	0.30	0.02	0.03	
63	10 Jun 15	112.454	1.00	0.30	0.05	0.30	0.02	0.03	
64	10 Jun 15	112.458	1.00	1.00	0.05	1.00	0.05	0.12	
65	10 Jun 15	112.459	1.00	1.00	0.05	1.00	0.05	0.12	
66	13 Jun 15	112.460	1.00	1.00	0.05	1.00	0.05	0.12	
67	13 Jun 15	112.461	1.00	1.00	0.05	1.00	0.05	0.12	
68	13 Jun 15	112.462	1.00	1.00	0.05	1.00	0.05	0.12	
69	13 Jun 15	112.463	1.00	1.00	0.05	1.00	0.05	0.12	
70	13 Jun 15	112.464	1.00	1.00	0.05	1.00	0.05	0.12	
71	13 Jun 15	112.466	0.90	0.40	0.05	0.36	0.02	0.04	
72	13 Jun 15	112.468	0.80	0.30	0.05	0.24	0.01	0.03	
73	13 Jun 15	112.470	1.00	1.00	0.05	1.00	0.05	0.12	
74	13 Jun 15	112.471	1.00	1.00	0.05	1.00	0.05	0.12	
75	13 Jun 15	112.472	1.00	1.00	0.05	1.00	0.05	0.12	
76	13 Jun 15	112.473	1.00	1.00	0.05	1.00	0.05	0.12	
77	13 Jun 15	112.474	1.00	1.00	0.05	1.00	0.05	0.12	
78	13 Jun 15	112.480	0.95	0.42	0.05	0.40	0.02	0.05	
79	13 Jun 15	112.491	0.88	0.40	0.05	0.35	0.02	0.04	
80	13 Jun 15	112.501	1.00	0.30	0.05	0.30	0.02	0.03	
81	13 Jun 15	112.502	1.00	0.30	0.05	0.30	0.02	0.03	
82	13 Jun 15	112.503	1.00	0.30	0.05	0.30	0.02	0.03	
83	13 Jun 15	112.505	1.00	1.00	0.05	1.00	0.05	0.12	
84	13 Jun 15	112.526	1.00	1.00	0.05	1.00	0.05	0.12	
85	13 Jun 15	112.527	1.00	1.00	0.05	1.00	0.05	0.12	
86	13 Jun 15	112.528	1.00	1.00	0.05	1.00	0.05	0.12	
87	13 Jun 15	112.529	1.00	1.00	0.05	1.00	0.05	0.12	
88	18 Jun 15	112.530	1.00	1.00	0.05	1.00	0.05	0.12	
89	18 Jun 15	112.531	1.00	1.00	0.05	1.00	0.05	0.12	
90	18 Jun 15	112.532	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						338.37	16.92	39.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	338.37	16.92	39.24	
91	18 Jun 15	112.452	1.00	0.30	0.05	0.30	0.02	0.03	MANGARIS
92	18 Jun 15	112.453	1.00	0.30	0.05	0.30	0.02	0.03	
93	18 Jun 15	112.454	1.00	0.30	0.05	0.30	0.02	0.03	
94	18 Jun 15	112.458	1.00	1.00	0.05	1.00	0.05	0.12	
95	18 Jun 15	112.459	1.00	1.00	0.05	1.00	0.05	0.12	
96	18 Jun 15	112.460	1.00	1.00	0.05	1.00	0.05	0.12	
97	18 Jun 15	112.461	1.00	1.00	0.05	1.00	0.05	0.12	
98	18 Jun 15	112.462	1.00	1.00	0.05	1.00	0.05	0.12	
99	18 Jun 15	112.463	1.00	1.00	0.05	1.00	0.05	0.12	
100	18 Jun 15	112.464	1.00	1.00	0.05	1.00	0.05	0.12	
101	18 Jun 15	112.466	0.90	0.40	0.05	0.36	0.02	0.04	
102	18 Jun 15	112.468	0.80	0.30	0.05	0.24	0.01	0.03	
103	18 Jun 15	112.470	1.00	1.00	0.05	1.00	0.05	0.12	
104	18 Jun 15	112.471	1.00	1.00	0.05	1.00	0.05	0.12	
105	18 Jun 15	112.472	1.00	1.00	0.05	1.00	0.05	0.12	
106	18 Jun 15	112.473	1.00	1.00	0.05	1.00	0.05	0.12	
107	18 Jun 15	112.474	1.00	1.00	0.05	1.00	0.05	0.12	
108	19 Jun 15	112.480	0.95	0.42	0.05	0.40	0.02	0.05	
109	19 Jun 15	112.491	0.88	0.40	0.05	0.35	0.02	0.04	
110	19 Jun 15	112.501	1.00	0.30	0.05	0.30	0.02	0.03	
111	19 Jun 15	112.502	1.00	0.30	0.05	0.30	0.02	0.03	
112	19 Jun 15	112.503	1.00	0.30	0.05	0.30	0.02	0.03	
113	19 Jun 15	112.505	1.00	1.00	0.05	1.00	0.05	0.12	
114	19 Jun 15	112.526	1.00	1.00	0.05	1.00	0.05	0.12	
115	19 Jun 15	112.527	1.00	1.00	0.05	1.00	0.05	0.12	
116	19 Jun 15	112.528	1.00	1.00	0.05	1.00	0.05	0.12	
117	19 Jun 15	112.529	1.00	1.00	0.05	1.00	0.05	0.12	
118	19 Jun 15	112.530	1.00	1.00	0.05	1.00	0.05	0.12	
119	19 Jun 15	112.531	1.00	1.00	0.05	1.00	0.05	0.12	
120	19 Jun 15	112.532	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						361.52	18.07	41.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	361.52	18.07	41.92	
121	19 Jun 15	112.628	1.00	1.00	0.05	1.00	0.05	0.12	
122	19 Jun 15	112.629	1.00	1.00	0.05	1.00	0.05	0.12	
123	19 Jun 15	112.630	1.00	1.00	0.05	1.00	0.05	0.12	
124	19 Jun 15	112.631	1.00	1.00	0.05	1.00	0.05	0.12	
125	19 Jun 15	112.632	1.00	1.00	0.05	1.00	0.05	0.12	
126	19 Jun 15	112.633	1.00	1.00	0.05	1.00	0.05	0.12	
127	19 Jun 15	112.634	1.00	1.00	0.05	1.00	0.05	0.12	
128	22 Jun 15	112.640	1.00	1.00	0.05	1.00	0.05	0.12	
129	22 Jun 15	112.641	1.00	1.00	0.05	1.00	0.05	0.12	
130	22 Jun 15	112.642	1.00	1.00	0.05	1.00	0.05	0.12	
131	22 Jun 15	112.643	1.00	1.00	0.05	1.00	0.05	0.12	
132	22 Jun 15	112.644	1.00	1.00	0.05	1.00	0.05	0.12	
133	22 Jun 15	112.645	1.00	1.00	0.05	1.00	0.05	0.12	
134	22 Jun 15	112.646	1.00	1.00	0.05	1.00	0.05	0.12	
135	22 Jun 15	112.650	1.00	1.00	0.05	1.00	0.05	0.12	
136	22 Jun 15	112.651	1.00	1.00	0.05	1.00	0.05	0.12	
137	22 Jun 15	112.652	1.00	1.00	0.05	1.00	0.05	0.12	
138	22 Jun 15	112.653	1.00	1.00	0.05	1.00	0.05	0.12	
139	22 Jun 15	112.654	1.00	1.00	0.05	1.00	0.05	0.12	
140	22 Jun 15	112.658	1.00	1.00	0.05	1.00	0.05	0.12	
141	22 Jun 15	112.659	1.00	1.00	0.05	1.00	0.05	0.12	
142	22 Jun 15	112.665	1.00	1.00	0.05	1.00	0.05	0.12	
143	22 Jun 15	112.666	1.00	1.00	0.05	1.00	0.05	0.12	
144	22 Jun 15	112.670	1.00	1.00	0.05	1.00	0.05	0.12	
145	22 Jun 15	112.675	1.00	1.00	0.05	1.00	0.05	0.12	
146	22 Jun 15	112.680	1.00	1.00	0.05	1.00	0.05	0.12	
147	22 Jun 15	112.681	1.00	1.00	0.05	1.00	0.05	0.12	
148	22 Jun 15	112.682	1.00	1.00	0.05	1.00	0.05	0.12	
149									
150									
BALANCE END OF JUNE :						389.52	19.47	45.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	858.15	42.90	99.54	
1	01 Jun 15	158.100	1.00	0.20	0.05	0.20	0.01	0.02	TAMBULURAN
2	01 Jun 15	158.101	0.30	0.30	0.05	0.09	0.00	0.01	
3	01 Jun 15	158.106	1.00	0.30	0.05	0.30	0.02	0.03	
4	01 Jun 15	158.107	1.00	1.00	0.05	1.00	0.05	0.12	
5	01 Jun 15	158.108	1.00	1.00	0.05	1.00	0.05	0.12	
6	01 Jun 15	158.109	1.00	1.00	0.05	1.00	0.05	0.12	
7	01 Jun 15	158.110	1.00	1.00	0.05	1.00	0.05	0.12	
8	01 Jun 15	158.111	1.00	1.00	0.05	1.00	0.05	0.12	
9	01 Jun 15	158.112	1.00	1.00	0.05	1.00	0.05	0.12	
10	01 Jun 15	158.113	1.00	1.00	0.05	1.00	0.05	0.12	
11	01 Jun 15	158.114	1.00	1.00	0.05	1.00	0.05	0.12	
12	01 Jun 15	158.115	1.00	1.00	0.05	1.00	0.05	0.12	
13	01 Jun 15	158.116	1.00	1.00	0.05	1.00	0.05	0.12	
14	01 Jun 15	158.117	1.00	1.00	0.05	1.00	0.05	0.12	
15	01 Jun 15	158.118	1.00	1.00	0.05	1.00	0.05	0.12	
16	01 Jun 15	158.119	1.00	1.00	0.05	1.00	0.05	0.12	
17	01 Jun 15	158.120	1.00	1.00	0.05	1.00	0.05	0.12	
18	01 Jun 15	158.121	0.90	0.40	0.05	0.36	0.02	0.04	
19	01 Jun 15	158.122	0.90	0.40	0.05	0.36	0.02	0.04	PARAPAT
20	02 Jun 15	159.255	1.00	1.00	0.05	1.00	0.05	0.12	
21	02 Jun 15	159.256	1.00	1.00	0.05	1.00	0.05	0.12	
22	02 Jun 15	159.257	1.00	1.00	0.05	1.00	0.05	0.12	
23	02 Jun 15	159.258	1.00	1.00	0.05	1.00	0.05	0.12	
24	02 Jun 15	159.259	1.00	1.00	0.05	1.00	0.05	0.12	
25	02 Jun 15	159.260	1.00	1.00	0.05	1.00	0.05	0.12	
26	02 Jun 15	159.261	1.00	1.00	0.05	1.00	0.05	0.12	
27	02 Jun 15	159.262	1.00	1.00	0.05	1.00	0.05	0.12	
28	02 Jun 15	159.263	1.00	1.00	0.05	1.00	0.05	0.12	
29	02 Jun 15	159.264	1.00	1.00	0.05	1.00	0.05	0.12	
30	02 Jun 15	159.265	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						884.46	44.22	102.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	884.46	44.22	102.59	SIKUATI
31	02 Jun 15	173.202	1.00	0.30	0.05	0.30	0.02	0.03	
32	02 Jun 15	173.205	1.00	0.50	0.05	0.50	0.03	0.06	
33	02 Jun 15	173.208	1.00	0.45	0.05	0.45	0.02	0.05	
34	02 Jun 15	173.211	0.90	0.30	0.05	0.27	0.01	0.03	
35	02 Jun 15	173.215	1.00	1.00	0.05	1.00	0.05	0.12	
36	02 Jun 15	173.216	1.00	1.00	0.05	1.00	0.05	0.12	
37	02 Jun 15	173.220	0.99	0.46	0.05	0.46	0.02	0.05	
38	02 Jun 15	173.231	0.80	0.30	0.05	0.24	0.01	0.03	
39	04 Jun 15	173.240	1.00	1.00	0.05	1.00	0.05	0.12	
40	04 Jun 15	173.241	1.00	1.00	0.05	1.00	0.05	0.12	
41	04 Jun 15	173.244	1.00	0.50	0.05	0.50	0.03	0.06	
42	04 Jun 15	173.248	0.95	0.46	0.05	0.44	0.02	0.05	
43	04 Jun 15	173.250	1.00	0.30	0.05	0.30	0.02	0.03	
44	04 Jun 15	173.251	1.00	0.30	0.05	0.30	0.02	0.03	
45	04 Jun 15	173.252	1.00	0.80	0.05	0.80	0.04	0.09	
46	04 Jun 15	173.255	0.95	0.45	0.05	0.43	0.02	0.05	
47	04 Jun 15	173.260	1.00	1.00	0.05	1.00	0.05	0.12	
48	04 Jun 15	173.261	1.00	1.00	0.05	1.00	0.05	0.12	
49	04 Jun 15	173.265	1.00	1.00	0.05	1.00	0.05	0.12	
50	04 Jun 15	173.267	1.00	1.00	0.05	1.00	0.05	0.12	
51	04 Jun 15	173.270	1.00	1.00	0.05	1.00	0.05	0.12	
52	04 Jun 15	173.275	0.70	0.30	0.05	0.21	0.01	0.02	
53	04 Jun 15	173.280	0.88	0.45	0.05	0.40	0.02	0.05	
54	04 Jun 15	173.285	1.00	0.30	0.05	0.30	0.02	0.03	
55	04 Jun 15	173.287	1.00	0.30	0.05	0.30	0.02	0.03	
56	04 Jun 15	173.290	1.00	0.30	0.05	0.30	0.02	0.03	
57	04 Jun 15	173.293	0.80	0.80	0.05	0.64	0.03	0.07	
58	04 Jun 15	173.294	0.30	0.30	0.05	0.09	0.00	0.01	
59	04 Jun 15	173.296	1.00	1.00	0.05	1.00	0.05	0.12	
60	04 Jun 15	173.298	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						902.68	45.13	104.71	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	902.68	45.13	104.71	SIKUATI
61	08 Jun 15	173.305	0.70	0.30	0.05	0.21	0.01	0.02	
62	08 Jun 15	173.308	1.00	0.30	0.05	0.30	0.02	0.03	
63	08 Jun 15	173.310	1.00	1.00	0.05	1.00	0.05	0.12	
64	08 Jun 15	173.313	1.00	0.30	0.05	0.30	0.02	0.03	
65	08 Jun 15	173.314	1.00	1.00	0.05	1.00	0.05	0.12	
66	08 Jun 15	173.315	1.00	0.30	0.05	0.30	0.02	0.03	
67	08 Jun 15	173.318	1.00	0.30	0.05	0.30	0.02	0.03	
68	08 Jun 15	173.319	1.00	0.30	0.05	0.30	0.02	0.03	
69	08 Jun 15	173.322	1.00	0.30	0.05	0.30	0.02	0.03	
70	08 Jun 15	173.325	1.00	0.30	0.05	0.30	0.02	0.03	
71	08 Jun 15	173.330	1.00	1.00	0.05	1.00	0.05	0.12	
72	08 Jun 15	173.332	1.00	0.30	0.05	0.30	0.02	0.03	
73	08 Jun 15	173.335	1.00	0.30	0.05	0.30	0.02	0.03	
74	08 Jun 15	173.336	1.00	0.30	0.05	0.30	0.02	0.03	
75	08 Jun 15	173.340	1.00	0.30	0.05	0.30	0.02	0.03	
76	08 Jun 15	173.341	1.00	0.30	0.05	0.30	0.02	0.03	
77	08 Jun 15	173.342	1.00	0.30	0.05	0.30	0.02	0.03	
78	08 Jun 15	173.345	1.00	0.30	0.05	0.30	0.02	0.03	
79	08 Jun 15	173.350	1.00	0.30	0.05	0.30	0.02	0.03	
80	08 Jun 15	173.355	1.00	0.30	0.05	0.30	0.02	0.03	
81	08 Jun 15	173.359	1.00	0.30	0.05	0.30	0.02	0.03	
82	11 Jun 15	173.362	1.00	0.30	0.05	0.30	0.02	0.03	
83	11 Jun 15	173.365	1.00	0.30	0.05	0.30	0.02	0.03	
84	11 Jun 15	173.366	1.00	0.30	0.05	0.30	0.02	0.03	
85	11 Jun 15	173.370	1.00	0.30	0.05	0.30	0.02	0.03	
86	11 Jun 15	173.378	1.00	0.30	0.05	0.30	0.02	0.03	
87	11 Jun 15	173.381	1.00	0.30	0.05	0.30	0.02	0.03	
88	11 Jun 15	173.386	1.00	0.30	0.05	0.30	0.02	0.03	
89	11 Jun 15	173.390	1.00	0.30	0.05	0.30	0.02	0.03	
90	11 Jun 15	173.395	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						913.69	45.68	105.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	913.69	45.68	105.98	SIKUATI
91	11 Jun 15	173.404	0.80	0.30	0.05	0.24	0.01	0.03	
92	11 Jun 15	173.406	0.90	0.60	0.05	0.54	0.03	0.06	
93	11 Jun 15	173.410	1.00	0.40	0.05	0.40	0.02	0.05	
94	11 Jun 15	173.411	1.00	0.40	0.05	0.40	0.02	0.05	
95	11 Jun 15	173.415	0.99	0.55	0.05	0.54	0.03	0.06	
96	11 Jun 15	173.418	1.00	0.30	0.05	0.30	0.02	0.03	
97	11 Jun 15	173.419	1.00	0.30	0.05	0.30	0.02	0.03	
98	11 Jun 15	173.425	1.00	1.00	0.05	1.00	0.05	0.12	
99	11 Jun 15	173.426	1.00	1.00	0.05	1.00	0.05	0.12	
100	11 Jun 15	173.430	1.00	0.30	0.05	0.30	0.02	0.03	
101	11 Jun 15	173.435	1.00	0.30	0.05	0.30	0.02	0.03	
102	11 Jun 15	173.436	1.00	0.30	0.05	0.30	0.02	0.03	
103	11 Jun 15	173.438	1.00	0.30	0.05	0.30	0.02	0.03	
104	12 Jun 15	173.440	1.00	0.30	0.05	0.30	0.02	0.03	
105	12 Jun 15	173.450	1.00	0.30	0.05	0.30	0.02	0.03	
106	12 Jun 15	173.451	1.00	0.30	0.05	0.30	0.02	0.03	
107	12 Jun 15	173.455	0.80	0.40	0.05	0.32	0.02	0.04	
108	12 Jun 15	173.460	0.99	0.55	0.05	0.54	0.03	0.06	
109	12 Jun 15	173.464	1.00	0.30	0.05	0.30	0.02	0.03	
110	12 Jun 15	173.465	1.00	0.30	0.05	0.30	0.02	0.03	
111	12 Jun 15	173.470	0.90	0.40	0.05	0.36	0.02	0.04	
112	12 Jun 15	173.473	0.70	0.30	0.05	0.21	0.01	0.02	
113	12 Jun 15	173.486	1.00	0.30	0.05	0.30	0.02	0.03	
114	12 Jun 15	173.487	1.00	0.30	0.05	0.30	0.02	0.03	
115	12 Jun 15	173.489	1.00	0.30	0.05	0.30	0.02	0.03	
116	12 Jun 15	173.491	1.00	0.30	0.05	0.30	0.02	0.03	
117	12 Jun 15	173.493	1.00	1.00	0.05	1.00	0.05	0.12	
118	12 Jun 15	173.494	1.00	1.00	0.05	1.00	0.05	0.12	
119	12 Jun 15	173.496	1.00	0.30	0.05	0.30	0.02	0.03	
120	12 Jun 15	173.497	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						926.34	46.31	107.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	926.34	46.31	107.45	
121	12 Jun 15	179.251	0.40	0.30	0.05	0.12	0.01	0.01	TAMALANG
122	12 Jun 15	179.252	0.30	0.30	0.05	0.09	0.00	0.01	
123	12 Jun 15	179.260	1.00	1.00	0.05	1.00	0.05	0.12	
124	12 Jun 15	179.263	1.00	1.00	0.05	1.00	0.05	0.12	
125	12 Jun 15	179.265	1.00	0.30	0.05	0.30	0.02	0.03	
126	12 Jun 15	179.268	1.00	1.00	0.05	1.00	0.05	0.12	
127	15 Jun 15	179.270	1.00	0.40	0.05	0.40	0.02	0.05	
128	15 Jun 15	179.271	0.60	0.30	0.05	0.18	0.01	0.02	
129	15 Jun 15	179.276	1.00	0.40	0.05	0.40	0.02	0.05	
130	15 Jun 15	179.280	1.00	0.20	0.05	0.20	0.01	0.02	
131	15 Jun 15	179.283	0.90	0.50	0.05	0.45	0.02	0.05	
132	15 Jun 15	179.291	0.80	0.80	0.05	0.64	0.03	0.07	
133	15 Jun 15	179.298	1.00	0.45	0.05	0.45	0.02	0.05	
134	15 Jun 15	179.302	1.00	1.00	0.05	1.00	0.05	0.12	
135	15 Jun 15	179.303	1.00	1.00	0.05	1.00	0.05	0.12	
136	15 Jun 15	179.304	1.00	1.00	0.05	1.00	0.05	0.12	
137	15 Jun 15	179.305	1.00	1.00	0.05	1.00	0.05	0.12	
138	15 Jun 15	179.315	1.00	0.48	0.05	0.48	0.02	0.06	
139	15 Jun 15	179.321	1.00	0.55	0.05	0.55	0.03	0.06	
140	15 Jun 15	179.328	0.99	0.52	0.05	0.51	0.03	0.06	
141	15 Jun 15	179.330	0.50	0.30	0.05	0.15	0.01	0.02	
142	15 Jun 15	179.346	1.00	0.46	0.05	0.46	0.02	0.05	
143	15 Jun 15	179.354	1.00	1.00	0.05	1.00	0.05	0.12	
144	15 Jun 15	179.360	1.00	1.00	0.05	1.00	0.05	0.12	
145	15 Jun 15	179.366	1.00	1.00	0.05	1.00	0.05	0.12	
146	17 Jun 15	179.375	1.00	1.00	0.05	1.00	0.05	0.12	
147	17 Jun 15	179.387	1.00	1.00	0.05	1.00	0.05	0.12	
148	17 Jun 15	179.388	1.00	1.00	0.05	1.00	0.05	0.12	
149	17 Jun 15	179.394	1.00	1.00	0.05	1.00	0.05	0.12	
150	17 Jun 15	179.396	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						946.73	47.33	109.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	946.73	47.33	109.82	
151	17 Jun 15	179.406	0.30	0.30	0.05	0.09	0.00	0.01	TAMALANG
152	17 Jun 15	179.411	1.00	0.20	0.05	0.20	0.01	0.02	
153	17 Jun 15	179.412	1.00	0.40	0.05	0.40	0.02	0.05	
154	17 Jun 15	179.413	1.00	1.00	0.05	1.00	0.05	0.12	
155	17 Jun 15	179.417	0.90	0.30	0.05	0.27	0.01	0.03	
156	17 Jun 15	179.420	1.00	1.00	0.05	1.00	0.05	0.12	
157	17 Jun 15	179.436	1.00	1.00	0.05	1.00	0.05	0.12	
158	17 Jun 15	179.448	0.40	0.30	0.05	0.12	0.01	0.01	
159	17 Jun 15	179.455	0.99	0.50	0.05	0.50	0.02	0.06	
160	17 Jun 15	179.468	1.00	0.25	0.05	0.25	0.01	0.03	
161	17 Jun 15	179.475	1.00	0.50	0.05	0.50	0.03	0.06	
162	17 Jun 15	179.488	1.00	1.00	0.05	1.00	0.05	0.12	
163	17 Jun 15	179.489	1.00	1.00	0.05	1.00	0.05	0.12	
164	17 Jun 15	179.490	1.00	1.00	0.05	1.00	0.05	0.12	
165	17 Jun 15	179.493	1.00	1.00	0.05	1.00	0.05	0.12	
166	17 Jun 15	179.504	0.95	0.45	0.05	0.43	0.02	0.05	
167	17 Jun 15	179.507	0.80	0.80	0.05	0.64	0.03	0.07	
168	20 Jun 15	179.511	0.60	0.30	0.05	0.18	0.01	0.02	
169	20 Jun 15	179.514	1.00	0.35	0.05	0.35	0.02	0.04	
170	20 Jun 15	179.515	1.00	0.48	0.05	0.48	0.02	0.06	
171	20 Jun 15	179.519	1.00	1.00	0.05	1.00	0.05	0.12	
172	20 Jun 15	179.523	1.00	1.00	0.05	1.00	0.05	0.12	
173	20 Jun 15	179.525	1.00	1.00	0.05	1.00	0.05	0.12	
174	20 Jun 15	179.526	1.00	1.00	0.05	1.00	0.05	0.12	
175	20 Jun 15	179.529	1.00	1.00	0.05	1.00	0.05	0.12	
176	20 Jun 15	179.534	1.00	1.00	0.05	1.00	0.05	0.12	
177	20 Jun 15	179.535	1.00	1.00	0.05	1.00	0.05	0.12	
178	20 Jun 15	179.538	1.00	1.00	0.05	1.00	0.05	0.12	
179	20 Jun 15	179.540	1.00	1.00	0.05	1.00	0.05	0.12	
180	20 Jun 15	179.545	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						968.13	48.40	112.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	968.13	48.40	112.30	TAMALANG
181	20 Jun 15	179.557	0.94	0.47	0.05	0.44	0.02	0.05	
182	20 Jun 15	179.568	1.00	0.45	0.05	0.45	0.02	0.05	
183	20 Jun 15	179.574	0.95	0.48	0.05	0.46	0.02	0.05	
184	20 Jun 15	179.581	1.00	0.45	0.05	0.45	0.02	0.05	
185	20 Jun 15	179.592	0.96	0.47	0.05	0.45	0.02	0.05	
186	20 Jun 15	179.622	1.00	0.45	0.05	0.45	0.02	0.05	
187	20 Jun 15	179.638	0.50	0.30	0.05	0.15	0.01	0.02	
188	20 Jun 15	179.646	0.90	0.40	0.05	0.36	0.02	0.04	
189	20 Jun 15	179.654	0.93	0.47	0.05	0.44	0.02	0.05	
190	20 Jun 15	179.673	0.97	0.48	0.05	0.47	0.02	0.05	
191	20 Jun 15	179.674	1.00	0.45	0.05	0.45	0.02	0.05	
192	20 Jun 15	179.675	1.00	0.48	0.05	0.48	0.02	0.06	
193	23 Jun 15	179.684	0.92	0.46	0.05	0.42	0.02	0.05	
194	23 Jun 15	179.696	0.90	0.40	0.05	0.36	0.02	0.04	
195	23 Jun 15	179.703	1.00	0.46	0.05	0.46	0.02	0.05	
196	23 Jun 15	179.715	1.00	0.40	0.05	0.40	0.02	0.05	
197	23 Jun 15	179.722	0.40	0.30	0.05	0.12	0.01	0.01	
198	23 Jun 15	179.739	0.60	0.30	0.05	0.18	0.01	0.02	
199	23 Jun 15	179.747	0.98	0.50	0.05	0.49	0.02	0.06	
200	23 Jun 15	179.758	0.70	0.30	0.05	0.21	0.01	0.02	
201	23 Jun 15	179.781	1.00	0.46	0.05	0.46	0.02	0.05	
202	23 Jun 15	179.782	1.00	0.48	0.05	0.48	0.02	0.06	
203	23 Jun 15	179.789	0.80	0.30	0.05	0.24	0.01	0.03	
204	23 Jun 15	179.792	0.91	0.48	0.05	0.44	0.02	0.05	
205	23 Jun 15	179.795	1.00	0.30	0.05	0.30	0.02	0.03	
206	23 Jun 15	179.797	0.99	0.51	0.05	0.50	0.03	0.06	
207	23 Jun 15	179.798	0.90	0.30	0.05	0.27	0.01	0.03	
208	23 Jun 15	179.814	0.30	0.30	0.05	0.09	0.00	0.01	
209	23 Jun 15	179.817	1.00	0.48	0.05	0.48	0.02	0.06	
210	23 Jun 15	179.820	1.00	0.46	0.05	0.46	0.02	0.05	
CARRIED FORWARD :						979.54	48.97	113.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	979.54	48.97	113.62	
211	24 Jun 15	154.832	1.00	0.45	0.05	0.45	0.02	0.05	TAMBULURAN
212	24 Jun 15	154.833	1.00	0.48	0.05	0.48	0.02	0.06	
213	24 Jun 15	154.834	0.30	0.30	0.05	0.09	0.00	0.01	
214	24 Jun 15	154.835	0.90	0.30	0.05	0.27	0.01	0.03	
215	24 Jun 15	154.836	0.99	0.52	0.05	0.51	0.03	0.06	
216	24 Jun 15	154.837	1.00	0.30	0.05	0.30	0.02	0.03	
217	24 Jun 15	154.838	0.91	0.49	0.05	0.45	0.02	0.05	
218	24 Jun 15	154.839	0.80	0.30	0.05	0.24	0.01	0.03	
219	24 Jun 15	154.840	1.00	0.47	0.05	0.47	0.02	0.05	
220	24 Jun 15	154.841	1.00	0.45	0.05	0.45	0.02	0.05	
221	24 Jun 15	154.842	0.70	0.30	0.05	0.21	0.01	0.02	
222	24 Jun 15	154.843	0.98	0.50	0.05	0.49	0.02	0.06	
223	24 Jun 15	154.844	0.60	0.30	0.05	0.18	0.01	0.02	
224	24 Jun 15	154.845	0.40	0.30	0.05	0.12	0.01	0.01	
225	24 Jun 15	154.846	1.00	0.40	0.05	0.40	0.02	0.05	
226	24 Jun 15	154.847	1.00	0.46	0.05	0.46	0.02	0.05	
227	24 Jun 15	154.848	0.90	0.40	0.05	0.36	0.02	0.04	
228	24 Jun 15	154.849	0.92	0.45	0.05	0.41	0.02	0.05	
229	25 Jun 15	154.921	1.00	0.47	0.05	0.47	0.02	0.05	
230	25 Jun 15	154.922	1.00	0.44	0.05	0.44	0.02	0.05	
231	25 Jun 15	154.923	0.97	0.49	0.05	0.48	0.02	0.06	
232	25 Jun 15	154.924	0.93	0.46	0.05	0.43	0.02	0.05	
233	25 Jun 15	154.925	0.90	0.45	0.05	0.41	0.02	0.05	
234	25 Jun 15	154.926	0.50	0.30	0.05	0.15	0.01	0.02	
235	25 Jun 15	154.927	1.00	0.46	0.05	0.46	0.02	0.05	
236	25 Jun 15	154.928	0.96	0.48	0.05	0.46	0.02	0.05	
237	25 Jun 15	154.929	1.00	0.43	0.05	0.43	0.02	0.05	
238	25 Jun 15	154.930	0.95	0.47	0.05	0.45	0.02	0.05	
239	25 Jun 15	154.931	1.00	0.45	0.05	0.45	0.02	0.05	
240	25 Jun 15	154.932	0.94	0.48	0.05	0.45	0.02	0.05	
CARRIED FORWARD :						990.95	49.54	114.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	990.95	49.54	114.94	
241	25 Jun 15	179.838	0.94	0.49	0.05	0.46	0.02	0.05	TAMALANG
242	25 Jun 15	179.846	0.90	0.45	0.05	0.41	0.02	0.05	
243	25 Jun 15	179.855	1.00	0.46	0.05	0.46	0.02	0.05	
244	25 Jun 15	179.860	0.93	0.47	0.05	0.44	0.02	0.05	
245	25 Jun 15	179.871	1.00	0.46	0.05	0.46	0.02	0.05	
246	25 Jun 15	179.875	0.90	0.40	0.05	0.36	0.02	0.04	
247	25 Jun 15	179.880	1.00	0.47	0.05	0.47	0.02	0.05	
248	25 Jun 15	179.884	0.40	0.30	0.05	0.12	0.01	0.01	
249	25 Jun 15	179.893	0.95	0.49	0.05	0.47	0.02	0.05	
250	26 Jun 15	179.906	1.00	0.47	0.05	0.47	0.02	0.05	
251	26 Jun 15	179.907	1.00	0.49	0.05	0.49	0.02	0.06	
252	26 Jun 15	179.918	0.60	0.30	0.05	0.18	0.01	0.02	
253	26 Jun 15	179.927	0.96	0.48	0.05	0.46	0.02	0.05	
254	26 Jun 15	179.939	0.90	0.40	0.05	0.36	0.02	0.04	
255	26 Jun 15	179.952	1.00	0.45	0.05	0.45	0.02	0.05	
256	26 Jun 15	179.964	1.00	0.30	0.05	0.30	0.02	0.03	
257	26 Jun 15	179.975	0.98	0.50	0.05	0.49	0.02	0.06	
258	26 Jun 15	179.981	0.50	0.30	0.05	0.15	0.01	0.02	
259	26 Jun 15	179.994	1.00	0.47	0.05	0.47	0.02	0.05	
260	26 Jun 15	180.011	1.00	0.40	0.05	0.40	0.02	0.05	
261	26 Jun 15	180.036	0.92	0.47	0.05	0.43	0.02	0.05	
262	26 Jun 15	180.045	0.70	0.30	0.05	0.21	0.01	0.02	
263	26 Jun 15	180.057	0.90	0.30	0.05	0.27	0.01	0.03	
264	26 Jun 15	180.060	1.00	0.45	0.05	0.45	0.02	0.05	
265	26 Jun 15	180.077	0.30	0.30	0.05	0.09	0.00	0.01	
266	26 Jun 15	180.084	0.97	0.49	0.05	0.48	0.02	0.06	
267	26 Jun 15	180.088	0.99	0.52	0.05	0.51	0.03	0.06	
268	26 Jun 15	180.091	1.00	0.30	0.05	0.30	0.02	0.03	
269	26 Jun 15	180.092	0.98	0.49	0.05	0.48	0.02	0.06	
270	27 Jun 15	180.097	0.91	0.47	0.05	0.43	0.02	0.05	
CARRIED FORWARD :						1,002.46	50.12	116.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,002.46	50.12	116.28	
271	27 Jun 15	180.109	0.91	0.46	0.05	0.42	0.02	0.05	
272	27 Jun 15	180.114	0.98	0.48	0.05	0.47	0.02	0.05	
273	27 Jun 15	180.122	0.80	0.30	0.05	0.24	0.01	0.03	
274	27 Jun 15	180.126	0.99	0.54	0.05	0.53	0.03	0.06	
275	27 Jun 15	180.138	0.97	0.48	0.05	0.47	0.02	0.05	
276	27 Jun 15	180.144	0.30	0.30	0.05	0.09	0.00	0.01	
277	27 Jun 15	180.152	1.00	0.45	0.05	0.45	0.02	0.05	
278	27 Jun 15	180.161	0.90	0.30	0.05	0.27	0.01	0.03	
279	27 Jun 15	180.162	0.70	0.30	0.05	0.21	0.01	0.02	
280	27 Jun 15	180.175	0.92	0.47	0.05	0.43	0.02	0.05	
281	27 Jun 15	180.180	1.00	0.40	0.05	0.40	0.02	0.05	
282	27 Jun 15	180.181	1.00	0.46	0.05	0.46	0.02	0.05	
283	27 Jun 15	180.184	0.50	0.30	0.05	0.15	0.01	0.02	
284	27 Jun 15	180.187	0.98	0.50	0.05	0.49	0.02	0.06	
285	27 Jun 15	180.190	1.00	0.30	0.05	0.30	0.02	0.03	
286	27 Jun 15	180.191	1.00	0.44	0.05	0.44	0.02	0.05	
287	27 Jun 15	180.196	0.90	0.40	0.05	0.36	0.02	0.04	
288	30 Jun 15	180.211	0.96	0.48	0.05	0.46	0.02	0.05	
289	30 Jun 15	180.223	0.60	0.30	0.05	0.18	0.01	0.02	
290	30 Jun 15	180.224	1.00	0.49	0.05	0.49	0.02	0.06	
291	30 Jun 15	180.225	1.00	0.46	0.05	0.46	0.02	0.05	
292	30 Jun 15	180.228	0.95	0.49	0.05	0.47	0.02	0.05	
293	30 Jun 15	180.230	0.40	0.30	0.05	0.12	0.01	0.01	
294	30 Jun 15	180.232	1.00	0.46	0.05	0.46	0.02	0.05	
295	30 Jun 15	180.238	0.90	0.40	0.05	0.36	0.02	0.04	
296	30 Jun 15	180.241	1.00	0.47	0.05	0.47	0.02	0.05	
297	30 Jun 15	180.241	0.93	0.46	0.05	0.43	0.02	0.05	
298									
299									
300									
BALANCE END OF JUNE:						1,012.54	50.62	117.45	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,109.91	119.49	1,229.40	80.83	3.59	84.42	187.53	8.33	195.86
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	1,954.14	72.63	2,026.77	63.64	2.39	66.03	147.63	5.55	153.18
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	2,730.19	717.24	3,447.43	102.52	35.27	137.79	237.82	81.83	319.65
4	Tuaran	503	Jalan Berungis - Kota Belud	764.39	83.70	848.09	24.41	5.02	29.43	56.62	11.65	68.27
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,433.64	37.20	1,470.84	75.28	1.47	76.75	174.64	3.40	178.04
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL:	7,992.27	1,030.26	9,022.53	346.68	47.74	394.42	804.24	110.76	915.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,109.91	80.83	187.53	
1	02 Jun 15	23.770	2.00	0.60	0.025	1.20	0.03	0.07	RHS
2	02 Jun 15	23.768	2.00	0.60	0.025	1.20	0.03	0.07	RHS
3	02 Jun 15	23.768	2.50	0.80	0.025	2.00	0.05	0.12	RHS
4	02 Jun 15	23.767	1.00	0.60	0.025	0.60	0.02	0.03	RHS
5	02 Jun 15	23.767	1.00	0.80	0.025	0.80	0.02	0.05	RHS
6	02 Jun 15	23.766	0.60	0.50	0.025	0.30	0.01	0.02	RHS
7	02 Jun 15	23.762	2.20	0.80	0.025	1.76	0.04	0.10	RHS
8	02 Jun 15	23.762	1.10	0.60	0.025	0.66	0.02	0.04	RHS
9	02 Jun 15	23.760	2.00	0.80	0.025	1.60	0.04	0.09	RHS
10	02 Jun 15	23.760	2.00	0.60	0.025	1.20	0.03	0.07	RHS
11	02 Jun 15	23.758	2.00	0.80	0.025	1.60	0.04	0.09	RHS
12	02 Jun 15	23.758	2.00	0.60	0.025	1.20	0.03	0.07	RHS
13	02 Jun 15	23.756	1.60	0.80	0.025	1.28	0.03	0.07	RHS
14	02 Jun 15	23.756	1.70	0.60	0.025	1.02	0.03	0.06	RHS
15	02 Jun 15	23.754	1.70	0.50	0.025	0.85	0.02	0.05	RHS
16	02 Jun 15	23.753	2.00	0.80	0.025	1.60	0.04	0.09	RHS
17	02 Jun 15	23.752	2.00	0.50	0.025	1.00	0.03	0.06	RHS
18	02 Jun 15	23.749	2.20	0.50	0.025	1.10	0.03	0.06	RHS
19	02 Jun 15	23.746	1.30	0.50	0.025	0.65	0.02	0.04	RHS
20	02 Jun 15	23.746	2.50	0.70	0.025	1.75	0.04	0.10	RHS
21	02 Jun 15	23.745	0.50	0.50	0.050	0.25	0.01	0.03	RHS
22	03 Jun 15	14.002	2.00	0.60	0.025	1.20	0.03	0.07	LHS
23	03 Jun 15	14.004	2.00	0.60	0.025	1.20	0.03	0.07	LHS
24	03 Jun 15	14.006	2.00	0.60	0.025	1.20	0.03	0.07	LHS
25	03 Jun 15	14.008	2.00	0.60	0.025	1.20	0.03	0.07	LHS
26	03 Jun 15	14.045	2.00	0.70	0.025	1.40	0.04	0.08	LHS
27	03 Jun 15	14.047	2.00	0.70	0.025	1.40	0.04	0.08	LHS
28	03 Jun 15	14.049	2.00	0.70	0.025	1.40	0.04	0.08	LHS
29	03 Jun 15	14.051	2.00	0.70	0.025	1.40	0.04	0.08	LHS
30	03 Jun 15	14.053	2.00	0.70	0.025	1.40	0.04	0.08	LHS
CARRIED FORWARD :						1,145.33	81.72	189.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,145.33	81.72	189.60	
31	03 Jun 15	14.090	2.00	0.60	0.050	1.20	0.06	0.14	LHS
32	03 Jun 15	14.092	2.00	0.60	0.050	1.20	0.06	0.14	LHS
33	03 Jun 15	14.094	1.00	0.60	0.050	0.60	0.03	0.07	LHS
34	03 Jun 15	14.090	2.00	0.80	0.050	1.60	0.08	0.19	LHS
35	03 Jun 15	14.091	2.00	0.60	0.025	1.20	0.03	0.07	LHS
36	03 Jun 15	14.092	2.00	0.80	0.050	1.60	0.08	0.19	LHS
37	03 Jun 15	14.092	2.00	0.60	0.025	1.20	0.03	0.07	LHS
38	03 Jun 15	14.094	2.00	0.80	0.050	1.60	0.08	0.19	LHS
39	03 Jun 15	14.094	2.00	0.60	0.025	1.20	0.03	0.07	LHS
40	03 Jun 15	14.096	2.00	0.80	0.050	1.60	0.08	0.19	LHS
41	03 Jun 15	14.096	2.00	0.60	0.025	1.20	0.03	0.07	LHS
42	03 Jun 15	14.098	2.00	0.80	0.025	1.60	0.04	0.09	LHS
43	03 Jun 15	14.098	2.00	0.60	0.025	1.20	0.03	0.07	LHS
44	03 Jun 15	14.100	1.50	0.80	0.025	1.20	0.03	0.07	LHS
45	03 Jun 15	14.100	2.00	0.60	0.025	1.20	0.03	0.07	LHS
46	03 Jun 15	14.102	1.10	0.60	0.025	0.66	0.02	0.04	LHS
47	05 Jun 15	23.743	2.00	0.70	0.025	1.40	0.04	0.08	RHS
48	05 Jun 15	23.741	2.00	0.70	0.025	1.40	0.04	0.08	RHS
49	05 Jun 15	23.741	2.00	0.50	0.025	1.00	0.03	0.06	RHS
50	05 Jun 15	23.740	1.00	0.50	0.025	0.50	0.01	0.03	RHS
51	05 Jun 15	23.739	2.00	0.70	0.025	1.40	0.04	0.08	RHS
52	05 Jun 15	23.738	1.00	0.70	0.025	0.70	0.02	0.04	RHS
53	05 Jun 15	23.729	2.00	0.90	0.025	1.80	0.05	0.10	RHS
54	05 Jun 15	23.727	2.00	0.90	0.025	1.80	0.05	0.10	RHS
55	05 Jun 15	23.725	2.00	0.90	0.025	1.80	0.05	0.10	RHS
56	05 Jun 15	23.555	2.00	0.80	0.025	1.60	0.04	0.09	RHS
57	05 Jun 15	23.553	2.00	0.80	0.025	1.60	0.04	0.09	RHS
58	05 Jun 15	23.551	2.00	0.80	0.025	1.60	0.04	0.09	RHS
59	05 Jun 15	23.551	2.30	0.70	0.025	1.61	0.04	0.09	RHS
60	05 Jun 15	23.550	0.80	0.70	0.025	0.56	0.01	0.03	RHS
CARRIED FORWARD :						1,184.16	82.93	192.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,184.16	82.93	192.40	
61	05 Jun 15	23.549	1.30	0.70	0.025	0.91	0.02	0.05	RHS
62	05 Jun 15	23.544	2.40	0.80	0.025	1.92	0.05	0.11	RHS
63	05 Jun 15	23.541	2.00	0.60	0.025	1.20	0.03	0.07	RHS
64	05 Jun 15	23.540	1.00	0.60	0.025	0.60	0.02	0.03	RHS
65	05 Jun 15	23.516	1.30	0.60	0.025	0.78	0.02	0.05	RHS
66	05 Jun 15	23.509	2.20	0.60	0.025	1.32	0.03	0.08	RHS
67	05 Jun 15	23.509	2.30	0.70	0.025	1.61	0.04	0.09	RHS
68	05 Jun 15	23.509	2.40	0.60	0.025	1.44	0.04	0.08	RHS
69	05 Jun 15	23.507	2.30	0.70	0.025	1.61	0.04	0.09	RHS
70	12 Jun 15	11.098	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	12 Jun 15	11.096	0.50	0.50	0.050	0.25	0.01	0.03	RHS
72	12 Jun 15	11.093	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	12 Jun 15	11.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
74	12 Jun 15	11.096	4.00	1.00	0.025	4.00	0.10	0.23	RHS
75	12 Jun 15	11.093	1.10	0.80	0.025	0.88	0.02	0.05	RHS
76	12 Jun 15	11.088	2.30	0.50	0.025	1.15	0.03	0.07	RHS
77	12 Jun 15	14.696	1.00	0.50	0.075	0.50	0.04	0.09	LHS
78	12 Jun 15	15.250	3.00	0.50	0.025	1.50	0.04	0.09	LHS
79	12 Jun 15	15.255	3.00	0.50	0.025	1.50	0.04	0.09	LHS
80	12 Jun 15	15.255	0.50	0.50	0.050	0.25	0.01	0.03	LHS
81	12 Jun 15	15.260	2.00	0.50	0.025	1.00	0.03	0.06	LHS
82	12 Jun 15	15.262	3.00	0.50	0.025	1.50	0.04	0.09	LHS
83	12 Jun 15	15.263	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	12 Jun 15	16.088	2.00	1.30	0.075	2.60	0.20	0.45	LHS
85	16 Jun 15	23.300	0.50	0.50	0.050	0.25	0.01	0.03	RHS
86	16 Jun 15	23.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
87	16 Jun 15	23.073	2.00	0.50	0.025	1.00	0.03	0.06	RHS
88	16 Jun 15	23.073	2.00	0.50	0.025	1.00	0.03	0.06	RHS
89	16 Jun 15	23.072	0.50	0.50	0.025	0.25	0.01	0.01	RHS
90	16 Jun 15	23.069	2.00	0.60	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						1,215.63	83.92	194.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,215.63	83.92	194.70	
91	16 Jun 15	23.069	0.70	0.50	0.025	0.35	0.01	0.02	RHS
92	16 Jun 15	23.059	1.40	0.60	0.025	0.84	0.02	0.05	RHS
93	18 Jun 15	16.515	2.00	0.70	0.025	1.40	0.04	0.08	RHS
94	18 Jun 15	16.513	1.10	0.90	0.050	0.99	0.05	0.11	RHS
95	18 Jun 15	15.823	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	18 Jun 15	15.286	1.30	1.00	0.025	1.30	0.03	0.08	RHS
97	18 Jun 15	15.284	1.40	1.10	0.025	1.54	0.04	0.09	RHS
98	18 Jun 15	12.962	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	18 Jun 15	12.960	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	18 Jun 15	12.110	0.50	0.50	0.050	0.25	0.01	0.03	RHS
101	18 Jun 15	12.110	2.00	0.70	0.025	1.40	0.04	0.08	RHS
102	18 Jun 15	12.032	0.50	0.50	0.050	0.25	0.01	0.03	RHS
103	18 Jun 15	12.032	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	18 Jun 15	12.030	1.00	1.00	0.075	1.00	0.08	0.17	RHS
105	18 Jun 15	12.030	1.70	1.00	0.025	1.70	0.04	0.10	RHS
106	22 Jun 15	10.111	0.50	0.50	0.050	0.25	0.01	0.03	RHS
107	22 Jun 15	10.111	0.50	0.50	0.050	0.25	0.01	0.03	RHS
108	22 Jun 15	9.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
109	22 Jun 15	9.789	0.50	0.50	0.050	0.25	0.01	0.03	RHS
110	22 Jun 15	9.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
111	22 Jun 15	9.609	0.50	0.50	0.050	0.25	0.01	0.03	RHS
112	22 Jun 15	9.607	0.50	0.50	0.050	0.25	0.01	0.03	RHS
TOTAL :						1,229.40	84.42	195.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,433.64	75.28	174.64	
1	13 Jun 15	6.750	2.00	1.10	0.075	2.20	0.17	0.38	LHS
2	13 Jun 15	6.752	2.00	1.20	0.075	2.40	0.18	0.42	LHS
3	13 Jun 15	7.560	1.00	1.00	0.075	1.00	0.08	0.17	LHS
4	19 Jun 15	7.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
5	19 Jun 15	7.800	0.50	0.50	0.050	0.25	0.01	0.03	LHS
6	19 Jun 15	7.840	0.50	0.50	0.050	0.25	0.01	0.03	LHS
7	19 Jun 15	8.300	0.50	0.50	0.050	0.25	0.01	0.03	LHS
8	19 Jun 15	8.307	0.50	0.50	0.050	0.25	0.01	0.03	LHS
9	19 Jun 15	8.307	0.50	0.50	0.050	0.25	0.01	0.03	LHS
10	19 Jun 15	8.308	0.50	0.50	0.050	0.25	0.01	0.03	LHS
11	19 Jun 15	8.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	19 Jun 15	8.310	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	19 Jun 15	8.311	0.50	0.50	0.050	0.25	0.01	0.03	LHS
14	19 Jun 15	8.311	0.50	0.50	0.050	0.25	0.01	0.03	LHS
15	19 Jun 15	8.315	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	19 Jun 15	8.315	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	19 Jun 15	8.324	0.50	0.50	0.050	0.25	0.01	0.03	LHS
18	19 Jun 15	8.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
19	19 Jun 15	8.362	0.50	0.50	0.050	0.25	0.01	0.03	LHS
20	19 Jun 15	8.362	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	19 Jun 15	10.718	0.50	0.50	0.050	0.25	0.01	0.03	LHS
22	19 Jun 15	10.718	0.50	0.50	0.050	0.25	0.01	0.03	LHS
23	19 Jun 15	10.718	0.50	0.50	0.050	0.25	0.01	0.03	LHS
24	19 Jun 15	10.718	0.50	0.50	0.050	0.25	0.01	0.03	LHS
25	19 Jun 15	10.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	19 Jun 15	10.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	19 Jun 15	10.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	19 Jun 15	10.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	19 Jun 15	10.510	0.70	0.50	0.050	0.35	0.02	0.04	RHS
30	19 Jun 15	10.510	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,446.09	76.04	176.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,446.09	76.04	176.41	
31	19 Jun 15	10.409	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	19 Jun 15	10.409	0.80	0.60	0.025	0.48	0.01	0.03	RHS
33	19 Jun 15	10.255	2.50	0.50	0.025	1.25	0.03	0.07	RHS
34	19 Jun 15	10.256	0.60	0.50	0.050	0.30	0.02	0.03	RHS
35	19 Jun 15	10.254	0.60	0.50	0.050	0.30	0.02	0.03	RHS
36	19 Jun 15	10.251	2.50	0.70	0.025	1.75	0.04	0.10	RHS
37	19 Jun 15	10.251	1.00	0.50	0.050	0.50	0.03	0.06	RHS
38	19 Jun 15	10.248	1.20	1.00	0.025	1.20	0.03	0.07	RHS
39	19 Jun 15	10.248	0.60	0.50	0.050	0.30	0.02	0.03	RHS
40	19 Jun 15	10.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	19 Jun 15	10.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
42	19 Jun 15	10.111	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	19 Jun 15	10.110	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	19 Jun 15	10.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	19 Jun 15	10.099	1.10	0.60	0.025	0.66	0.02	0.04	RHS
46	19 Jun 15	10.094	2.00	0.70	0.025	1.40	0.04	0.08	RHS
47	19 Jun 15	10.092	2.00	0.70	0.025	1.40	0.04	0.08	RHS
48	19 Jun 15	10.090	2.00	0.70	0.025	1.40	0.04	0.08	RHS
49	19 Jun 15	10.090	2.00	1.00	0.025	2.00	0.05	0.12	RHS
50	19 Jun 15	10.088	2.00	1.00	0.025	2.00	0.05	0.12	RHS
51	19 Jun 15	10.087	1.00	1.00	0.025	1.00	0.03	0.06	RHS
52	19 Jun 15	10.086	1.60	1.00	0.025	1.60	0.04	0.09	RHS
53	19 Jun 15	10.086	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	19 Jun 15	10.040	2.00	0.50	0.025	1.00	0.03	0.06	RHS
55	19 Jun 15	10.039	1.00	0.70	0.025	0.70	0.02	0.04	RHS
56	19 Jun 15	10.038	2.00	0.50	0.025	1.00	0.03	0.06	RHS
57	19 Jun 15	10.034	1.50	0.60	0.025	0.90	0.02	0.05	RHS
58	19 Jun 15	10.029	2.30	0.70	0.025	1.61	0.04	0.09	RHS
59	19 Jun 15	10.029	0.50	0.50	0.050	0.25	0.01	0.03	RHS
TOTAL :						1,470.84	76.75	178.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,954.14	63.64	147.63	
1	01 Jun 15	27.875	0.50	0.50	0.050	0.25	0.01	0.03	LHS
2	01 Jun 15	30.400	0.50	0.50	0.050	0.25	0.01	0.03	LHS
3	01 Jun 15	32.515	0.50	0.50	0.050	0.25	0.01	0.03	LHS
4	01 Jun 15	32.575	0.50	0.50	0.050	0.25	0.01	0.03	LHS
5	01 Jun 15	33.970	0.50	0.50	0.050	0.25	0.01	0.03	LHS
6	01 Jun 15	35.120	2.70	1.00	0.025	2.70	0.07	0.16	LHS
7	01 Jun 15	35.140	2.00	0.90	0.025	1.80	0.05	0.10	LHS
8	01 Jun 15	35.142	2.00	0.90	0.025	1.80	0.05	0.10	LHS
9	01 Jun 15	35.370	0.50	0.50	0.050	0.25	0.01	0.03	LHS
10	01 Jun 15	35.390	0.50	0.50	0.050	0.25	0.01	0.03	LHS
11	01 Jun 15	35.390	0.50	0.50	0.050	0.25	0.01	0.03	LHS
12	01 Jun 15	35.390	0.50	0.50	0.050	0.25	0.01	0.03	LHS
13	01 Jun 15	36.070	2.30	0.60	0.025	1.38	0.03	0.08	LHS
14	01 Jun 15	36.073	2.20	0.70	0.025	1.54	0.04	0.09	LHS
15	01 Jun 15	36.076	1.30	0.60	0.025	0.78	0.02	0.05	LHS
16	01 Jun 15	36.078	0.50	0.50	0.050	0.25	0.01	0.03	LHS
17	01 Jun 15	36.092	2.00	0.70	0.025	1.40	0.04	0.08	LHS
18	01 Jun 15	36.093	2.10	0.70	0.025	1.47	0.04	0.09	LHS
19	01 Jun 15	36.094	2.00	0.70	0.025	1.40	0.04	0.08	LHS
20	01 Jun 15	36.124	0.50	0.50	0.050	0.25	0.01	0.03	LHS
21	01 Jun 15	36.189	2.00	0.80	0.025	1.60	0.04	0.09	LHS
22	01 Jun 15	36.191	2.00	0.90	0.025	1.80	0.05	0.10	LHS
23	01 Jun 15	36.193	1.30	0.50	0.025	0.65	0.02	0.04	LHS
24	01 Jun 15	36.194	1.20	0.50	0.025	0.60	0.02	0.03	LHS
25	01 Jun 15	36.210	1.20	0.60	0.025	0.72	0.02	0.04	LHS
26	15 Jun 15	25.540	0.50	0.50	0.050	0.25	0.01	0.03	LHS
27	15 Jun 15	25.545	0.50	0.50	0.050	0.25	0.01	0.03	LHS
28	15 Jun 15	25.550	0.50	0.50	0.050	0.25	0.01	0.03	LHS
29	15 Jun 15	25.560	0.50	0.50	0.050	0.25	0.01	0.03	LHS
30	15 Jun 15	25.800	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,977.78	64.33	149.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,977.78	64.33	149.23	
31	15 Jun 15	26.150	0.50	0.50	0.050	0.25	0.01	0.03	LHS
32	15 Jun 15	26.152	0.50	0.50	0.050	0.25	0.01	0.03	LHS
33	15 Jun 15	26.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
34	15 Jun 15	26.320	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	15 Jun 15	28.822	2.00	1.00	0.025	2.00	0.05	0.12	LHS
36	15 Jun 15	28.823	0.50	0.50	0.050	0.25	0.01	0.03	LHS
37	15 Jun 15	28.824	2.00	1.00	0.025	2.00	0.05	0.12	LHS
38	15 Jun 15	28.826	1.00	1.00	0.025	1.00	0.03	0.06	LHS
39	15 Jun 15	28.829	2.00	1.00	0.025	2.00	0.05	0.12	LHS
40	15 Jun 15	28.831	2.00	1.00	0.025	2.00	0.05	0.12	LHS
41	15 Jun 15	28.835	2.00	1.00	0.025	2.00	0.05	0.12	LHS
42	15 Jun 15	28.837	2.00	0.60	0.025	1.20	0.03	0.07	LHS
43	15 Jun 15	28.837	2.00	0.70	0.025	1.40	0.04	0.08	LHS
44	15 Jun 15	28.839	1.00	0.60	0.025	0.60	0.02	0.03	LHS
45	15 Jun 15	28.839	1.40	0.80	0.025	1.12	0.03	0.06	LHS
46	15 Jun 15	28.847	1.00	0.70	0.025	0.70	0.02	0.04	LHS
47	15 Jun 15	28.950	0.50	0.50	0.025	0.25	0.01	0.01	LHS
48	15 Jun 15	28.970	0.50	0.50	0.025	0.25	0.01	0.01	LHS
49	15 Jun 15	28.980	0.50	0.50	0.025	0.25	0.01	0.01	LHS
50	15 Jun 15	27.400	0.50	0.50	0.050	0.25	0.01	0.03	RHS
51	15 Jun 15	27.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	15 Jun 15	26.838	2.00	0.60	0.025	1.20	0.03	0.07	RHS
53	15 Jun 15	26.837	3.00	0.50	0.025	1.50	0.04	0.09	RHS
54	15 Jun 15	26.834	3.00	0.80	0.025	2.40	0.06	0.14	RHS
55	15 Jun 15	26.834	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	15 Jun 15	26.832	2.00	0.70	0.025	1.40	0.04	0.08	RHS
57	15 Jun 15	26.829	2.00	0.80	0.025	1.60	0.04	0.09	RHS
58	15 Jun 15	26.829	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	15 Jun 15	26.827	2.20	0.80	0.050	1.76	0.09	0.20	RHS
60	15 Jun 15	26.825	0.70	0.50	0.050	0.35	0.02	0.04	RHS
CARRIED FORWARD:						2,007.01	65.17	151.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,007.01	65.17	151.18	
61	15 Jun 15	26.270	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	15 Jun 15	26.290	1.00	1.00	0.075	1.00	0.08	0.17	RHS
63	16 Jun 15	26.175	2.00	1.50	0.075	3.00	0.23	0.52	LHS
64	16 Jun 15	26.420	2.00	0.90	0.025	1.80	0.05	0.10	LHS
65	16 Jun 15	26.422	2.00	0.90	0.025	1.80	0.05	0.10	LHS
66	16 Jun 15	26.424	1.60	0.90	0.025	1.44	0.04	0.08	LHS
67	16 Jun 15	26.455	0.70	0.60	0.050	0.42	0.02	0.05	LHS
68	16 Jun 15	25.020	0.50	0.50	0.050	0.25	0.01	0.03	RHS
69	16 Jun 15	24.990	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	16 Jun 15	24.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	16 Jun 15	24.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
72	16 Jun 15	24.760	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	16 Jun 15	24.752	2.00	0.50	0.050	1.00	0.05	0.12	RHS
74	16 Jun 15	24.750	2.00	0.50	0.050	1.00	0.05	0.12	RHS
75	16 Jun 15	24.748	2.00	0.50	0.050	1.00	0.05	0.12	RHS
76	16 Jun 15	24.746	2.00	0.50	0.050	1.00	0.05	0.12	RHS
77	16 Jun 15	24.737	0.50	0.50	0.050	0.25	0.01	0.03	RHS
78	16 Jun 15	24.737	0.50	0.50	0.050	0.25	0.01	0.03	RHS
79	16 Jun 15	24.099	2.00	0.90	0.025	1.80	0.05	0.10	RHS
80	16 Jun 15	24.096	2.50	0.90	0.025	2.25	0.06	0.13	RHS
81	16 Jun 15	24.095	0.50	0.50	0.050	0.25	0.01	0.03	RHS
TOTAL :						2,026.77	66.03	153.18	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,730.19	102.52	237.82	
1	01 Jun 15	14.210	1.00	0.90	0.075	0.90	0.07	0.16	LHS
2	01 Jun 15	14.250	1.20	1.00	0.250	1.20	0.30	0.70	LHS
3	01 Jun 15	14.280	1.00	0.90	0.075	0.90	0.07	0.16	LHS
4	01 Jun 15	14.290	1.10	0.80	0.075	0.88	0.07	0.15	LHS
5	01 Jun 15	14.320	1.00	0.90	0.075	0.90	0.07	0.16	LHS
6	01 Jun 15	14.360	1.10	1.00	0.075	1.10	0.08	0.19	LHS
7	01 Jun 15	14.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
8	01 Jun 15	14.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
9	01 Jun 15	14.550	1.10	0.80	0.075	0.88	0.07	0.15	LHS
10	01 Jun 15	14.570	1.00	0.70	0.075	0.70	0.05	0.12	LHS
11	01 Jun 15	14.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
12	01 Jun 15	14.610	1.00	0.80	0.075	0.80	0.06	0.14	LHS
13	01 Jun 15	14.650	1.10	0.90	0.075	0.99	0.07	0.17	LHS
14	01 Jun 15	14.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
15	01 Jun 15	14.720	1.10	0.90	0.025	0.99	0.02	0.06	LHS
16	01 Jun 15	14.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
17	01 Jun 15	14.790	1.00	0.90	0.025	0.90	0.02	0.05	LHS
18	01 Jun 15	15.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
19	01 Jun 15	15.040	1.00	0.90	0.025	0.90	0.02	0.05	LHS
20	01 Jun 15	15.060	1.10	0.80	0.025	0.88	0.02	0.05	LHS
21	01 Jun 15	15.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
22	01 Jun 15	15.110	1.10	0.90	0.075	0.99	0.07	0.17	LHS
23	01 Jun 15	15.150	1.00	0.80	0.075	0.80	0.06	0.14	LHS
24	01 Jun 15	15.180	1.10	0.90	0.075	0.99	0.07	0.17	LHS
25	01 Jun 15	15.190	1.00	0.80	0.075	0.80	0.06	0.14	LHS
26	01 Jun 15	15.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
27	01 Jun 15	15.360	1.00	0.70	0.025	0.70	0.02	0.04	LHS
28	01 Jun 15	15.390	1.10	0.90	0.025	0.99	0.02	0.06	LHS
29	01 Jun 15	15.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
30	01 Jun 15	15.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						2,759.56	104.24	241.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,759.56	104.24	241.82	
31	02 Jun 15	16.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
32	02 Jun 15	16.240	1.00	0.90	0.025	0.90	0.02	0.05	LHS
33	02 Jun 15	16.290	1.10	1.00	0.075	1.10	0.08	0.19	LHS
34	02 Jun 15	16.320	1.00	0.90	0.075	0.90	0.07	0.16	LHS
35	02 Jun 15	16.360	1.10	0.80	0.075	0.88	0.07	0.15	LHS
36	02 Jun 15	16.390	1.00	0.70	0.075	0.70	0.05	0.12	LHS
37	02 Jun 15	16.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
38	02 Jun 15	16.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
39	02 Jun 15	16.490	1.00	0.90	0.075	0.90	0.07	0.16	LHS
40	02 Jun 15	17.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
41	02 Jun 15	17.050	1.10	0.90	0.025	0.99	0.02	0.06	LHS
42	02 Jun 15	17.090	1.00	0.70	0.075	0.70	0.05	0.12	LHS
43	02 Jun 15	17.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
44	02 Jun 15	17.350	1.10	0.90	0.025	0.99	0.02	0.06	LHS
45	02 Jun 15	17.390	1.00	0.80	0.025	0.80	0.02	0.05	LHS
46	02 Jun 15	17.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
47	02 Jun 15	17.460	1.00	0.70	0.025	0.70	0.02	0.04	LHS
48	02 Jun 15	17.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
49	02 Jun 15	18.030	1.00	0.70	0.025	0.70	0.02	0.04	LHS
50	02 Jun 15	18.060	1.20	1.00	0.025	1.20	0.03	0.07	LHS
51	02 Jun 15	18.090	1.10	0.90	0.025	0.99	0.02	0.06	LHS
52	02 Jun 15	18.210	1.00	0.70	0.075	0.70	0.05	0.12	LHS
53	02 Jun 15	18.260	1.10	0.90	0.075	0.99	0.07	0.17	LHS
54	02 Jun 15	18.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
55	02 Jun 15	18.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
56	02 Jun 15	18.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
57	02 Jun 15	18.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
58	02 Jun 15	18.530	1.00	0.80	0.025	0.80	0.02	0.05	LHS
59	02 Jun 15	14.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
60	02 Jun 15	14.950	1.10	0.90	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						2,788.44	105.45	244.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,788.44	105.45	244.62	
61	03 Jun 15	11.910	1.10	0.90	0.025	0.99	0.02	0.06	LHS
62	03 Jun 15	11.940	1.20	1.00	0.025	1.20	0.03	0.07	LHS
63	03 Jun 15	11.980	1.10	0.90	0.025	0.99	0.02	0.06	LHS
64	03 Jun 15	11.990	1.20	1.00	0.025	1.20	0.03	0.07	LHS
65	03 Jun 15	12.010	1.10	0.90	0.025	0.99	0.02	0.06	LHS
66	03 Jun 15	12.040	1.00	0.80	0.025	0.80	0.02	0.05	LHS
67	03 Jun 15	12.090	1.00	0.70	0.025	0.70	0.02	0.04	LHS
68	03 Jun 15	12.120	1.10	0.90	0.025	0.99	0.02	0.06	LHS
69	03 Jun 15	12.150	1.00	0.80	0.025	0.80	0.02	0.05	LHS
70	03 Jun 15	11.990	1.10	0.90	0.025	0.99	0.02	0.06	RHS
71	03 Jun 15	11.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
72	03 Jun 15	11.930	1.10	0.90	0.025	0.99	0.02	0.06	RHS
73	03 Jun 15	11.910	1.00	0.80	0.025	0.80	0.02	0.05	RHS
74	03 Jun 15	11.900	1.10	0.90	0.025	0.99	0.02	0.06	RHS
75	03 Jun 15	11.890	1.00	0.80	0.025	0.80	0.02	0.05	RHS
76	03 Jun 15	11.850	1.10	0.90	0.075	0.99	0.07	0.17	RHS
77	03 Jun 15	11.810	1.00	0.80	0.075	0.80	0.06	0.14	RHS
78	03 Jun 15	11.590	1.10	0.90	0.075	0.99	0.07	0.17	RHS
79	03 Jun 15	11.550	1.00	0.80	0.075	0.80	0.06	0.14	RHS
80	03 Jun 15	11.520	1.20	1.00	0.075	1.20	0.09	0.21	RHS
81	03 Jun 15	11.490	1.00	0.90	0.075	0.90	0.07	0.16	RHS
82	03 Jun 15	11.450	1.20	1.00	0.025	1.20	0.03	0.07	RHS
83	03 Jun 15	11.430	1.10	0.90	0.025	0.99	0.02	0.06	RHS
84	03 Jun 15	11.410	1.00	0.70	0.075	0.70	0.05	0.12	RHS
85	03 Jun 15	11.290	1.10	0.90	0.075	0.99	0.07	0.17	RHS
86	03 Jun 15	11.240	1.00	0.80	0.075	0.80	0.06	0.14	RHS
87	03 Jun 15	11.220	1.20	1.00	0.025	1.20	0.03	0.07	RHS
88	03 Jun 15	11.190	1.00	0.90	0.025	0.90	0.02	0.05	RHS
89	03 Jun 15	11.150	1.20	1.00	0.025	1.20	0.03	0.07	RHS
90	03 Jun 15	11.110	1.10	0.90	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						2,817.52	106.58	247.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,817.52	106.58	247.25	
91	04 Jun 15	10.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
92	04 Jun 15	10.040	1.10	1.00	0.025	1.10	0.03	0.06	LHS
93	04 Jun 15	10.060	1.20	1.00	0.025	1.20	0.03	0.07	LHS
94	04 Jun 15	10.090	1.00	0.90	0.025	0.90	0.02	0.05	LHS
95	04 Jun 15	10.120	1.10	1.00	0.025	1.10	0.03	0.06	LHS
96	04 Jun 15	10.150	1.00	0.90	0.025	0.90	0.02	0.05	LHS
97	04 Jun 15	10.180	1.10	1.00	0.025	1.10	0.03	0.06	LHS
98	04 Jun 15	10.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
99	04 Jun 15	10.220	1.10	0.90	0.025	0.99	0.02	0.06	LHS
100	04 Jun 15	10.250	1.00	0.80	0.025	0.80	0.02	0.05	LHS
101	04 Jun 15	10.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
102	04 Jun 15	20.110	1.00	0.80	0.075	0.80	0.06	0.14	LHS
103	04 Jun 15	20.140	1.10	0.90	0.075	0.99	0.07	0.17	LHS
104	04 Jun 15	20.170	1.00	0.80	0.075	0.80	0.06	0.14	LHS
105	04 Jun 15	20.190	1.00	0.70	0.075	0.70	0.05	0.12	LHS
106	04 Jun 15	20.220	1.10	0.90	0.025	0.99	0.02	0.06	LHS
107	04 Jun 15	20.250	1.00	0.70	0.075	0.70	0.05	0.12	LHS
108	04 Jun 15	20.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
109	04 Jun 15	20.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
110	04 Jun 15	20.360	1.10	0.90	0.025	0.99	0.02	0.06	LHS
111	04 Jun 15	20.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
112	04 Jun 15	20.520	1.00	0.90	0.075	0.90	0.07	0.16	LHS
113	04 Jun 15	20.540	1.10	1.00	0.075	1.10	0.08	0.19	LHS
114	04 Jun 15	20.580	1.00	0.90	0.075	0.90	0.07	0.16	LHS
115	04 Jun 15	20.590	1.10	1.00	0.075	1.10	0.08	0.19	LHS
116	04 Jun 15	20.610	1.00	0.90	0.025	0.90	0.02	0.05	LHS
117	04 Jun 15	20.640	1.20	1.00	0.025	1.20	0.03	0.07	LHS
118	04 Jun 15	20.680	1.10	0.90	0.025	0.99	0.02	0.06	LHS
119	04 Jun 15	20.720	1.00	0.80	0.075	0.80	0.06	0.14	LHS
120	04 Jun 15	20.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						2,847.36	107.82	250.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	2,847.36	107.82	250.10	
121	05 Jun 15	22.120	1.10	1.00	0.025	1.10	0.03	0.06	LHS
122	05 Jun 15	22.150	1.00	0.90	0.075	0.90	0.07	0.16	LHS
123	05 Jun 15	22.180	1.10	0.80	0.075	0.88	0.07	0.15	LHS
124	05 Jun 15	22.190	1.00	0.90	0.075	0.90	0.07	0.16	LHS
125	05 Jun 15	22.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
126	05 Jun 15	22.250	1.10	0.90	0.025	0.99	0.02	0.06	LHS
127	05 Jun 15	22.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
128	05 Jun 15	22.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
129	05 Jun 15	22.430	1.00	0.80	0.075	0.80	0.06	0.14	LHS
130	05 Jun 15	22.470	1.10	0.90	0.075	0.99	0.07	0.17	LHS
131	05 Jun 15	22.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
132	05 Jun 15	22.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
133	05 Jun 15	22.530	1.10	0.90	0.025	0.99	0.02	0.06	LHS
134	05 Jun 15	22.570	1.00	0.70	0.025	0.70	0.02	0.04	LHS
135	05 Jun 15	22.590	1.10	0.90	0.025	0.99	0.02	0.06	LHS
136	05 Jun 15	23.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
137	05 Jun 15	23.150	1.10	0.90	0.025	0.99	0.02	0.06	LHS
138	05 Jun 15	23.170	1.00	0.80	0.075	0.80	0.06	0.14	LHS
139	05 Jun 15	23.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
140	05 Jun 15	23.220	1.00	0.80	0.075	0.80	0.06	0.14	LHS
141	05 Jun 15	23.240	1.10	0.90	0.075	0.99	0.07	0.17	LHS
142	05 Jun 15	23.270	1.00	0.80	0.075	0.80	0.06	0.14	LHS
143	05 Jun 15	23.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
144	05 Jun 15	23.410	1.00	0.70	0.075	0.70	0.05	0.12	LHS
145	05 Jun 15	23.450	1.10	0.90	0.075	0.99	0.07	0.17	LHS
146	05 Jun 15	23.480	1.00	0.70	0.075	0.70	0.05	0.12	LHS
147	05 Jun 15	23.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
148	05 Jun 15	23.510	1.00	0.80	0.075	0.80	0.06	0.14	LHS
149	05 Jun 15	23.550	1.10	0.90	0.025	0.99	0.02	0.06	LHS
150	05 Jun 15	23.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
CARRIED FORWARD:						2,875.52	109.30	253.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,875.52	109.30	253.55	
151	06 Jun 15	10.820	1.10	0.90	0.075	0.99	0.07	0.17	LHS
152	06 Jun 15	10.850	1.00	0.80	0.075	0.80	0.06	0.14	LHS
153	06 Jun 15	10.890	1.10	0.90	0.075	0.99	0.07	0.17	LHS
154	06 Jun 15	11.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
155	06 Jun 15	11.350	1.10	0.90	0.025	0.99	0.02	0.06	LHS
156	06 Jun 15	11.370	1.00	0.80	0.025	0.80	0.02	0.05	LHS
157	06 Jun 15	11.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
158	06 Jun 15	11.530	1.10	0.90	0.025	0.99	0.02	0.06	LHS
159	06 Jun 15	11.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
160	06 Jun 15	11.590	1.00	0.90	0.025	0.90	0.02	0.05	LHS
161	06 Jun 15	11.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
162	06 Jun 15	11.650	1.00	0.90	0.025	0.90	0.02	0.05	LHS
163	06 Jun 15	11.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
164	06 Jun 15	12.130	1.00	0.90	0.025	0.90	0.02	0.05	LHS
165	06 Jun 15	12.160	1.10	0.80	0.025	0.88	0.02	0.05	LHS
166	06 Jun 15	12.190	1.00	0.90	0.025	0.90	0.02	0.05	LHS
167	06 Jun 15	12.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
168	06 Jun 15	12.250	1.10	0.90	0.025	0.99	0.02	0.06	LHS
169	06 Jun 15	13.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
170	06 Jun 15	13.150	1.00	0.90	0.025	0.90	0.02	0.05	LHS
171	06 Jun 15	13.190	1.10	0.80	0.075	0.88	0.07	0.15	LHS
172	06 Jun 15	13.220	1.00	0.90	0.075	0.90	0.07	0.16	LHS
173	06 Jun 15	13.250	1.10	0.80	0.075	0.88	0.07	0.15	LHS
174	06 Jun 15	13.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
175	06 Jun 15	14.240	1.10	0.80	0.075	0.88	0.07	0.15	LHS
176	06 Jun 15	14.270	1.00	0.90	0.075	0.90	0.07	0.16	LHS
177	06 Jun 15	14.290	1.10	0.70	0.075	0.77	0.06	0.13	LHS
178	06 Jun 15	15.020	1.20	1.00	0.075	1.20	0.09	0.21	LHS
179	06 Jun 15	15.060	1.10	0.90	0.075	0.99	0.07	0.17	LHS
180	06 Jun 15	15.090	1.00	0.80	0.075	0.80	0.06	0.14	LHS
CARRIED FORWARD :						2,904.95	110.63	256.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,904.95	110.63	256.64	
181	07 Jun 15	5.110	1.10	0.90	0.075	0.99	0.07	0.17	LHS
182	07 Jun 15	5.130	1.20	1.00	0.025	1.20	0.03	0.07	LHS
183	07 Jun 15	5.150	1.10	0.90	0.025	0.99	0.02	0.06	LHS
184	07 Jun 15	5.190	1.00	0.80	0.075	0.80	0.06	0.14	LHS
185	07 Jun 15	5.210	1.10	0.90	0.025	0.99	0.02	0.06	LHS
186	07 Jun 15	5.230	1.00	0.80	0.025	0.80	0.02	0.05	LHS
187	07 Jun 15	5.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
188	07 Jun 15	5.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
189	07 Jun 15	5.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
190	07 Jun 15	5.350	1.00	0.80	0.025	0.80	0.02	0.05	LHS
191	07 Jun 15	5.370	1.10	1.00	0.025	1.10	0.03	0.06	LHS
192	07 Jun 15	5.390	1.00	0.90	0.025	0.90	0.02	0.05	LHS
193	07 Jun 15	5.410	1.10	0.80	0.075	0.88	0.07	0.15	LHS
194	07 Jun 15	5.440	1.20	1.00	0.075	1.20	0.09	0.21	LHS
195	07 Jun 15	5.460	1.00	0.90	0.075	0.90	0.07	0.16	LHS
196	07 Jun 15	5.610	1.10	0.80	0.075	0.88	0.07	0.15	LHS
197	07 Jun 15	9.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
198	07 Jun 15	9.350	1.00	0.70	0.025	0.70	0.02	0.04	LHS
199	07 Jun 15	9.380	1.10	1.00	0.025	1.10	0.03	0.06	LHS
200	07 Jun 15	9.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
201	07 Jun 15	9.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
202	07 Jun 15	9.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
203	07 Jun 15	9.480	1.10	0.90	0.025	0.99	0.02	0.06	LHS
204	07 Jun 15	9.490	1.00	0.70	0.075	0.70	0.05	0.12	LHS
205	07 Jun 15	10.020	1.10	0.90	0.025	0.99	0.02	0.06	LHS
206	07 Jun 15	10.060	1.20	1.00	0.025	1.20	0.03	0.07	LHS
207	07 Jun 15	10.090	1.10	0.90	0.025	0.99	0.02	0.06	LHS
208	07 Jun 15	10.130	1.00	0.70	0.075	0.70	0.05	0.12	LHS
209	07 Jun 15	10.320	1.10	0.90	0.025	0.99	0.02	0.06	LHS
210	07 Jun 15	10.360	1.00	0.70	0.025	0.70	0.02	0.04	LHS
CARRIED FORWARD :						2,933.41	111.87	259.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,933.41	111.87	259.52	
211	08 Jun 15	14.230	1.10	0.90	0.075	0.99	0.07	0.17	LHS
212	08 Jun 15	14.270	1.00	0.80	0.075	0.80	0.06	0.14	LHS
213	08 Jun 15	14.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
214	08 Jun 15	14.420	1.10	0.90	0.025	0.99	0.02	0.06	LHS
215	08 Jun 15	14.450	1.00	0.80	0.075	0.80	0.06	0.14	LHS
216	08 Jun 15	14.470	1.10	0.90	0.075	0.99	0.07	0.17	LHS
217	08 Jun 15	14.490	1.00	0.70	0.075	0.70	0.05	0.12	LHS
218	08 Jun 15	15.010	1.10	0.80	0.075	0.88	0.07	0.15	LHS
219	08 Jun 15	15.020	1.00	0.90	0.075	0.90	0.07	0.16	LHS
220	08 Jun 15	15.040	1.10	0.70	0.075	0.77	0.06	0.13	LHS
221	08 Jun 15	15.070	1.00	0.80	0.075	0.80	0.06	0.14	LHS
222	08 Jun 15	15.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
223	08 Jun 15	15.220	1.00	0.80	0.075	0.80	0.06	0.14	LHS
224	08 Jun 15	15.240	1.10	0.90	0.075	0.99	0.07	0.17	LHS
225	08 Jun 15	15.280	1.00	0.80	0.075	0.80	0.06	0.14	LHS
226	08 Jun 15	15.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
227	08 Jun 15	15.410	1.00	0.70	0.075	0.70	0.05	0.12	LHS
228	08 Jun 15	15.440	1.10	0.90	0.075	0.99	0.07	0.17	LHS
229	08 Jun 15	15.470	1.00	0.80	0.075	0.80	0.06	0.14	LHS
230	08 Jun 15	16.020	1.10	0.90	0.025	0.99	0.02	0.06	LHS
231	08 Jun 15	16.050	1.00	0.70	0.075	0.70	0.05	0.12	LHS
232	08 Jun 15	16.070	1.10	0.90	0.075	0.99	0.07	0.17	LHS
233	08 Jun 15	16.130	1.00	0.80	0.075	0.80	0.06	0.14	LHS
234	08 Jun 15	16.170	1.10	0.90	0.075	0.99	0.07	0.17	LHS
235	08 Jun 15	16.220	1.00	0.80	0.075	0.80	0.06	0.14	LHS
236	08 Jun 15	16.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
237	08 Jun 15	16.270	1.00	0.80	0.075	0.80	0.06	0.14	LHS
238	08 Jun 15	16.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
239	08 Jun 15	16.320	1.00	0.80	0.075	0.80	0.06	0.14	LHS
240	08 Jun 15	16.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						2,960.13	113.67	263.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,960.13	113.67	263.68	
241	09 Jun 15	16.810	1.00	0.70	0.075	0.70	0.05	0.12	LHS
242	09 Jun 15	16.840	1.10	0.90	0.075	0.99	0.07	0.17	LHS
243	09 Jun 15	16.880	1.00	0.80	0.075	0.80	0.06	0.14	LHS
244	09 Jun 15	16.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
245	09 Jun 15	16.810	1.00	0.80	0.075	0.80	0.06	0.14	LHS
246	09 Jun 15	16.850	1.10	0.90	0.075	0.99	0.07	0.17	LHS
247	09 Jun 15	16.870	1.20	1.00	0.025	1.20	0.03	0.07	LHS
248	09 Jun 15	16.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
249	09 Jun 15	17.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
250	09 Jun 15	17.150	1.10	0.90	0.025	0.99	0.02	0.06	LHS
251	09 Jun 15	17.170	1.00	0.80	0.075	0.80	0.06	0.14	LHS
252	09 Jun 15	17.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
253	09 Jun 15	17.220	1.00	0.70	0.075	0.70	0.05	0.12	LHS
254	09 Jun 15	17.240	1.10	0.90	0.075	0.99	0.07	0.17	LHS
255	09 Jun 15	17.270	1.00	0.70	0.075	0.70	0.05	0.12	LHS
256	09 Jun 15	17.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
257	09 Jun 15	17.410	1.10	1.00	0.025	1.10	0.03	0.06	LHS
258	09 Jun 15	17.450	1.00	0.90	0.025	0.90	0.02	0.05	LHS
259	09 Jun 15	17.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
260	09 Jun 15	18.020	1.10	0.90	0.025	0.99	0.02	0.06	LHS
261	09 Jun 15	18.050	1.00	0.80	0.025	0.80	0.02	0.05	LHS
262	09 Jun 15	18.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
263	09 Jun 15	18.120	1.10	0.90	0.025	0.99	0.02	0.06	LHS
264	09 Jun 15	18.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
265	09 Jun 15	18.170	1.10	0.90	0.025	0.99	0.02	0.06	LHS
266	09 Jun 15	18.190	1.00	0.80	0.025	0.80	0.02	0.05	LHS
267	09 Jun 15	18.220	1.10	0.90	0.025	0.99	0.02	0.06	LHS
268	09 Jun 15	18.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
269	09 Jun 15	18.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
270	09 Jun 15	19.030	1.10	0.80	0.075	0.88	0.07	0.15	LHS
TOTAL :						2,989.30	114.91	266.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	2,989.30	114.91	266.56	
271	10 Jun 15	25.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
272	10 Jun 15	25.430	1.10	0.90	0.025	0.99	0.02	0.06	LHS
273	10 Jun 15	25.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
274	10 Jun 15	25.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
275	10 Jun 15	25.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
276	10 Jun 15	25.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
277	10 Jun 15	25.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
278	10 Jun 15	25.710	1.10	0.90	0.025	0.99	0.02	0.06	LHS
279	10 Jun 15	25.740	1.20	1.00	0.025	1.20	0.03	0.07	LHS
280	10 Jun 15	25.790	1.00	0.90	0.075	0.90	0.07	0.16	LHS
281	10 Jun 15	25.810	1.10	0.80	0.075	0.88	0.07	0.15	LHS
282	10 Jun 15	25.830	1.20	1.00	0.025	1.20	0.03	0.07	LHS
283	10 Jun 15	25.860	1.10	0.90	0.025	0.99	0.02	0.06	LHS
284	10 Jun 15	25.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
285	10 Jun 15	26.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
286	10 Jun 15	26.050	1.00	0.70	0.075	0.70	0.05	0.12	LHS
287	10 Jun 15	26.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
288	10 Jun 15	26.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
289	10 Jun 15	26.240	1.10	0.90	0.025	0.99	0.02	0.06	LHS
290	10 Jun 15	26.270	1.20	1.00	0.025	1.20	0.03	0.07	LHS
291	10 Jun 15	26.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
292	10 Jun 15	26.320	1.00	0.70	0.025	0.70	0.02	0.04	LHS
293	10 Jun 15	26.350	1.10	0.90	0.025	0.99	0.02	0.06	LHS
294	10 Jun 15	26.380	1.00	0.70	0.075	0.70	0.05	0.12	LHS
295	10 Jun 15	26.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
296	10 Jun 15	26.450	1.00	0.80	0.075	0.80	0.06	0.14	LHS
297	10 Jun 15	26.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
298	10 Jun 15	26.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
299	10 Jun 15	26.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
300	10 Jun 15	26.650	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						3,019.65	116.16	269.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,019.65	116.16	269.45	
301	11 Jun 15	20.810	1.10	1.00	0.025	1.10	0.03	0.06	LHS
302	11 Jun 15	20.840	1.20	1.00	0.025	1.20	0.03	0.07	LHS
303	11 Jun 15	20.870	1.10	0.90	0.025	0.99	0.02	0.06	LHS
304	11 Jun 15	20.890	1.00	0.80	0.025	0.80	0.02	0.05	LHS
305	11 Jun 15	20.910	1.10	1.00	0.025	1.10	0.03	0.06	LHS
306	11 Jun 15	20.930	1.00	0.90	0.025	0.90	0.02	0.05	LHS
307	11 Jun 15	20.960	1.10	1.00	0.025	1.10	0.03	0.06	LHS
308	11 Jun 15	20.980	1.00	0.90	0.025	0.90	0.02	0.05	LHS
309	11 Jun 15	20.990	1.10	0.80	0.025	0.88	0.02	0.05	LHS
310	11 Jun 15	24.220	1.00	0.70	0.075	0.70	0.05	0.12	LHS
311	11 Jun 15	24.250	1.10	1.00	0.075	1.10	0.08	0.19	LHS
312	11 Jun 15	24.270	1.00	0.80	0.075	0.80	0.06	0.14	LHS
313	11 Jun 15	24.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
314	11 Jun 15	24.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
315	11 Jun 15	24.530	1.10	0.90	0.025	0.99	0.02	0.06	LHS
316	11 Jun 15	24.560	1.00	0.80	0.075	0.80	0.06	0.14	LHS
317	11 Jun 15	25.120	1.20	1.00	0.075	1.20	0.09	0.21	LHS
318	11 Jun 15	25.150	1.10	0.90	0.075	0.99	0.07	0.17	LHS
319	11 Jun 15	25.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
320	11 Jun 15	25.210	1.10	0.90	0.025	0.99	0.02	0.06	LHS
321	11 Jun 15	25.240	1.00	0.80	0.075	0.80	0.06	0.14	LHS
322	11 Jun 15	25.270	1.20	1.00	0.025	1.20	0.03	0.07	LHS
323	11 Jun 15	25.310	1.00	0.90	0.025	0.90	0.02	0.05	LHS
324	11 Jun 15	25.350	1.10	0.80	0.025	0.88	0.02	0.05	LHS
325	11 Jun 15	25.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
326	11 Jun 15	25.395	1.00	0.80	0.025	0.80	0.02	0.05	LHS
327	11 Jun 15	25.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
328	11 Jun 15	25.550	1.10	0.90	0.025	0.99	0.02	0.06	LHS
329	11 Jun 15	25.580	1.00	0.80	0.025	0.80	0.02	0.05	LHS
330	11 Jun 15	25.590	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						3,049.34	117.27	272.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,049.34	117.27	272.03	
331	12 Jun 15	5.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
332	12 Jun 15	5.830	1.10	0.90	0.025	0.99	0.02	0.06	LHS
333	12 Jun 15	5.870	1.00	0.80	0.025	0.80	0.02	0.05	LHS
334	12 Jun 15	5.890	1.10	0.90	0.025	0.99	0.02	0.06	LHS
335	12 Jun 15	5.910	1.20	1.00	0.025	1.20	0.03	0.07	LHS
336	12 Jun 15	5.940	1.10	0.90	0.025	0.99	0.02	0.06	LHS
337	12 Jun 15	5.970	1.20	1.00	0.025	1.20	0.03	0.07	LHS
338	12 Jun 15	5.990	1.10	0.90	0.025	0.99	0.02	0.06	LHS
339	12 Jun 15	6.010	1.00	0.80	0.025	0.80	0.02	0.05	LHS
340	12 Jun 15	6.050	1.10	1.00	0.025	1.10	0.03	0.06	LHS
341	12 Jun 15	6.080	1.00	0.80	0.075	0.80	0.06	0.14	LHS
342	12 Jun 15	6.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
343	12 Jun 15	13.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
344	12 Jun 15	13.550	1.10	0.90	0.025	0.99	0.02	0.06	LHS
345	12 Jun 15	13.570	1.00	0.80	0.075	0.80	0.06	0.14	LHS
346	12 Jun 15	13.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
347	12 Jun 15	13.620	1.00	0.80	0.075	0.80	0.06	0.14	LHS
348	12 Jun 15	13.640	1.10	1.00	0.075	1.10	0.08	0.19	LHS
349	12 Jun 15	13.680	1.00	0.80	0.075	0.80	0.06	0.14	LHS
350	12 Jun 15	13.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
351	12 Jun 15	18.590	1.20	1.00	0.025	1.20	0.03	0.07	RHS
352	12 Jun 15	18.550	1.00	0.90	0.075	0.90	0.07	0.16	RHS
353	12 Jun 15	18.520	1.10	0.80	0.075	0.88	0.07	0.15	RHS
354	12 Jun 15	18.510	1.00	0.90	0.075	0.90	0.07	0.16	RHS
355	12 Jun 15	18.490	1.00	0.80	0.075	0.80	0.06	0.14	RHS
356	12 Jun 15	18.450	1.10	0.90	0.075	0.99	0.07	0.17	RHS
357	12 Jun 15	18.420	1.00	0.80	0.075	0.80	0.06	0.14	RHS
358	12 Jun 15	18.390	1.20	1.00	0.025	1.20	0.03	0.07	RHS
359	12 Jun 15	18.350	1.10	0.90	0.025	0.99	0.02	0.06	RHS
360	12 Jun 15	18.310	1.00	0.80	0.075	0.80	0.06	0.14	RHS
CARRIED FORWARD :						3,078.52	118.66	275.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,078.52	118.66	275.27	
361	13 Jun 15	18.190	1.10	1.00	0.025	1.10	0.03	0.06	RHS
362	13 Jun 15	18.150	1.00	0.90	0.025	0.90	0.02	0.05	RHS
363	13 Jun 15	18.130	1.10	1.00	0.025	1.10	0.03	0.06	RHS
364	13 Jun 15	18.110	1.00	0.90	0.025	0.90	0.02	0.05	RHS
365	13 Jun 15	18.090	1.20	1.00	0.025	1.20	0.03	0.07	RHS
366	13 Jun 15	18.060	1.10	0.90	0.025	0.99	0.02	0.06	RHS
367	13 Jun 15	18.080	1.00	0.80	0.025	0.80	0.02	0.05	RHS
368	13 Jun 15	18.050	1.10	0.90	0.025	0.99	0.02	0.06	RHS
369	13 Jun 15	18.010	1.20	1.00	0.025	1.20	0.03	0.07	RHS
370	13 Jun 15	17.490	1.10	0.90	0.025	0.99	0.02	0.06	RHS
371	13 Jun 15	17.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
372	13 Jun 15	17.430	1.10	0.90	0.025	0.99	0.02	0.06	RHS
373	13 Jun 15	17.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
374	13 Jun 15	17.290	1.00	0.90	0.025	0.90	0.02	0.05	RHS
375	13 Jun 15	17.250	1.10	1.00	0.025	1.10	0.03	0.06	RHS
376	13 Jun 15	17.230	1.00	0.90	0.075	0.90	0.07	0.16	RHS
377	13 Jun 15	17.210	1.10	0.80	0.075	0.88	0.07	0.15	RHS
378	13 Jun 15	17.190	1.20	1.00	0.025	1.20	0.03	0.07	RHS
379	13 Jun 15	17.150	1.10	0.90	0.025	0.99	0.02	0.06	RHS
380	13 Jun 15	17.090	1.00	0.70	0.075	0.70	0.05	0.12	RHS
381	13 Jun 15	17.050	1.10	0.90	0.075	0.99	0.07	0.17	RHS
382	13 Jun 15	16.980	1.00	0.70	0.075	0.70	0.05	0.12	RHS
383	13 Jun 15	16.950	1.10	0.90	0.075	0.99	0.07	0.17	RHS
384	13 Jun 15	16.930	1.00	0.70	0.075	0.70	0.05	0.12	RHS
385	13 Jun 15	16.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
386	13 Jun 15	16.840	1.20	1.00	0.025	1.20	0.03	0.07	RHS
387	13 Jun 15	16.820	1.00	0.90	0.025	0.90	0.02	0.05	RHS
388	13 Jun 15	16.790	1.10	1.00	0.075	1.10	0.08	0.19	RHS
389	13 Jun 15	16.750	1.00	0.90	0.025	0.90	0.02	0.05	RHS
390	13 Jun 15	16.730	1.10	0.80	0.025	0.88	0.02	0.05	RHS
CARRIED FORWARD :						3,107.70	119.79	277.89	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,107.70	119.79	277.89	
391	14 Jun 15	21.310	1.10	1.00	0.025	1.10	0.03	0.06	LHS
392	14 Jun 15	21.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
393	14 Jun 15	21.370	1.10	0.90	0.025	0.99	0.02	0.06	LHS
394	14 Jun 15	21.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
395	14 Jun 15	21.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
396	14 Jun 15	21.440	1.10	1.00	0.025	1.10	0.03	0.06	LHS
397	14 Jun 15	21.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
398	14 Jun 15	21.490	1.10	0.90	0.025	0.99	0.02	0.06	LHS
399	14 Jun 15	22.220	1.10	0.80	0.075	0.88	0.07	0.15	LHS
400	14 Jun 15	22.260	1.00	0.70	0.075	0.70	0.05	0.12	LHS
401	14 Jun 15	24.990	1.10	0.80	0.075	0.88	0.07	0.15	RHS
402	14 Jun 15	24.950	1.00	0.90	0.075	0.90	0.07	0.16	RHS
403	14 Jun 15	24.910	1.10	1.00	0.075	1.10	0.08	0.19	RHS
404	14 Jun 15	24.890	1.20	1.00	0.025	1.20	0.03	0.07	RHS
405	14 Jun 15	24.850	1.10	0.90	0.025	0.99	0.02	0.06	RHS
406	14 Jun 15	24.820	1.00	0.70	0.075	0.70	0.05	0.12	RHS
407	14 Jun 15	24.790	1.10	0.90	0.075	0.99	0.07	0.17	RHS
408	14 Jun 15	24.760	1.00	0.70	0.075	0.70	0.05	0.12	RHS
409	14 Jun 15	24.730	1.10	0.90	0.075	0.99	0.07	0.17	RHS
410	14 Jun 15	24.710	1.00	0.80	0.075	0.80	0.06	0.14	RHS
411	14 Jun 15	24.580	1.20	1.00	0.025	1.20	0.03	0.07	RHS
412	14 Jun 15	24.540	1.00	0.90	0.025	0.90	0.02	0.05	RHS
413	14 Jun 15	24.510	1.10	0.80	0.075	0.88	0.07	0.15	RHS
414	14 Jun 15	24.390	1.00	0.90	0.075	0.90	0.07	0.16	RHS
415	14 Jun 15	24.360	1.10	0.80	0.075	0.88	0.07	0.15	RHS
416	14 Jun 15	24.340	1.00	0.70	0.075	0.70	0.05	0.12	RHS
417	14 Jun 15	23.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
418	14 Jun 15	23.950	1.00	0.70	0.075	0.70	0.05	0.12	RHS
419	14 Jun 15	23.910	1.10	0.80	0.075	0.88	0.07	0.15	RHS
420	14 Jun 15	23.900	1.00	0.80	0.075	0.80	0.06	0.14	RHS
CARRIED FORWARD :						3,135.94	121.30	281.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,135.94	121.30	281.40	
421	15 Jun 15	19.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
422	15 Jun 15	19.950	1.10	0.90	0.025	0.99	0.02	0.06	RHS
423	15 Jun 15	19.910	1.20	1.00	0.025	1.20	0.03	0.07	RHS
424	15 Jun 15	19.890	1.00	0.90	0.025	0.90	0.02	0.05	RHS
425	15 Jun 15	19.850	1.20	1.00	0.025	1.20	0.03	0.07	RHS
426	15 Jun 15	19.820	1.10	0.90	0.025	0.99	0.02	0.06	RHS
427	15 Jun 15	19.800	1.00	0.80	0.025	0.80	0.02	0.05	RHS
428	15 Jun 15	15.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
429	15 Jun 15	15.950	1.00	0.90	0.025	0.90	0.02	0.05	RHS
430	15 Jun 15	15.920	1.10	0.80	0.025	0.88	0.02	0.05	RHS
431	15 Jun 15	15.900	1.00	0.70	0.025	0.70	0.02	0.04	RHS
432	15 Jun 15	15.790	1.10	0.80	0.025	0.88	0.02	0.05	RHS
433	15 Jun 15	15.750	1.00	0.70	0.025	0.70	0.02	0.04	RHS
434	15 Jun 15	15.720	1.10	0.90	0.025	0.99	0.02	0.06	RHS
435	15 Jun 15	15.680	1.00	0.80	0.025	0.80	0.02	0.05	RHS
436	15 Jun 15	15.640	1.10	0.90	0.025	0.99	0.02	0.06	RHS
437	15 Jun 15	15.610	1.00	0.80	0.025	0.80	0.02	0.05	RHS
438	15 Jun 15	15.490	1.10	0.70	0.025	0.77	0.02	0.04	RHS
439	15 Jun 15	15.450	1.00	0.80	0.025	0.80	0.02	0.05	RHS
440	15 Jun 15	14.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
441	15 Jun 15	14.750	1.00	0.80	0.025	0.80	0.02	0.05	RHS
442	15 Jun 15	14.710	1.10	0.90	0.025	0.99	0.02	0.06	RHS
443	15 Jun 15	13.890	1.00	0.80	0.025	0.80	0.02	0.05	RHS
444	15 Jun 15	13.850	1.10	0.90	0.025	0.99	0.02	0.06	RHS
445	15 Jun 15	13.810	1.00	0.70	0.025	0.70	0.02	0.04	RHS
446	15 Jun 15	12.990	1.10	0.80	0.025	0.88	0.02	0.05	RHS
447	15 Jun 15	12.940	1.00	0.70	0.025	0.70	0.02	0.04	RHS
448	15 Jun 15	12.910	1.10	0.90	0.025	0.99	0.02	0.06	RHS
449	15 Jun 15	12.780	1.20	1.00	0.025	1.20	0.03	0.07	RHS
450	15 Jun 15	12.740	1.10	0.90	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						3,163.87	122.00	283.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,163.87	122.00	283.02	
451	16 Jun 15	13.210	1.10	0.90	0.025	0.99	0.02	0.06	LHS
452	16 Jun 15	13.250	1.00	0.70	0.075	0.70	0.05	0.12	LHS
453	16 Jun 15	13.270	1.20	1.00	0.025	1.20	0.03	0.07	LHS
454	16 Jun 15	13.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
455	16 Jun 15	13.420	1.00	0.70	0.075	0.70	0.05	0.12	LHS
456	16 Jun 15	13.440	1.10	0.90	0.075	0.99	0.07	0.17	LHS
457	16 Jun 15	13.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
458	16 Jun 15	13.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
459	16 Jun 15	14.520	1.00	0.70	0.075	0.70	0.05	0.12	LHS
460	16 Jun 15	14.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
461	16 Jun 15	14.570	1.00	0.70	0.075	0.70	0.05	0.12	LHS
462	16 Jun 15	14.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
463	16 Jun 15	14.730	1.00	0.70	0.075	0.70	0.05	0.12	LHS
464	16 Jun 15	14.770	1.20	1.00	0.025	1.20	0.03	0.07	LHS
465	16 Jun 15	14.790	1.00	0.90	0.025	0.90	0.02	0.05	LHS
466	16 Jun 15	14.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
467	16 Jun 15	14.850	1.10	0.90	0.025	0.99	0.02	0.06	LHS
468	16 Jun 15	14.890	1.20	0.90	0.025	1.08	0.03	0.06	LHS
469	16 Jun 15	14.940	1.00	0.80	0.075	0.80	0.06	0.14	LHS
470	16 Jun 15	14.980	1.10	0.90	0.075	0.99	0.07	0.17	LHS
471	16 Jun 15	13.890	1.00	0.70	0.075	0.70	0.05	0.12	RHS
472	16 Jun 15	13.840	1.10	0.90	0.075	0.99	0.07	0.17	RHS
473	16 Jun 15	13.810	1.00	0.80	0.075	0.80	0.06	0.14	RHS
474	16 Jun 15	13.780	1.10	0.90	0.075	0.99	0.07	0.17	RHS
475	16 Jun 15	13.740	1.20	1.00	0.025	1.20	0.03	0.07	RHS
476	16 Jun 15	13.710	1.00	0.90	0.025	0.90	0.02	0.05	RHS
477	16 Jun 15	12.980	1.20	1.00	0.025	1.20	0.03	0.07	RHS
478	16 Jun 15	12.940	1.10	0.90	0.025	0.99	0.02	0.06	RHS
479	16 Jun 15	12.910	1.00	0.80	0.075	0.80	0.06	0.14	RHS
480	16 Jun 15	12.860	1.10	0.90	0.075	0.99	0.07	0.17	RHS
CARRIED FORWARD :						3,192.43	123.44	286.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,192.43	123.44	286.36	
481	17 Jun 15	19.120	1.10	1.00	0.075	1.10	0.08	0.19	LHS
482	17 Jun 15	19.140	1.00	0.90	0.075	0.90	0.07	0.16	LHS
483	17 Jun 15	19.170	1.10	0.80	0.075	0.88	0.07	0.15	LHS
484	17 Jun 15	19.190	1.00	0.90	0.075	0.90	0.07	0.16	LHS
485	17 Jun 15	19.230	1.10	1.00	0.075	1.10	0.08	0.19	LHS
486	17 Jun 15	19.260	1.20	1.00	0.075	1.20	0.09	0.21	LHS
487	17 Jun 15	19.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
488	17 Jun 15	19.310	1.00	0.70	0.075	0.70	0.05	0.12	LHS
489	17 Jun 15	19.330	1.10	1.00	0.075	1.10	0.08	0.19	LHS
490	17 Jun 15	19.370	1.00	0.80	0.075	0.80	0.06	0.14	LHS
491	17 Jun 15	19.390	1.10	0.90	0.075	0.99	0.07	0.17	LHS
492	17 Jun 15	19.510	1.00	0.80	0.075	0.80	0.06	0.14	LHS
493	17 Jun 15	19.530	1.10	0.90	0.075	0.99	0.07	0.17	LHS
494	17 Jun 15	19.560	1.00	0.80	0.075	0.80	0.06	0.14	LHS
495	17 Jun 15	20.020	1.10	0.90	0.075	0.99	0.07	0.17	LHS
496	17 Jun 15	20.040	1.20	1.00	0.025	1.20	0.03	0.07	LHS
497	17 Jun 15	20.080	1.00	0.90	0.025	0.90	0.02	0.05	LHS
498	17 Jun 15	20.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
499	17 Jun 15	21.230	1.10	0.90	0.075	0.99	0.07	0.17	LHS
500	17 Jun 15	21.280	1.00	0.80	0.075	0.80	0.06	0.14	LHS
501	17 Jun 15	21.190	1.10	0.90	0.075	0.99	0.07	0.17	RHS
502	17 Jun 15	21.140	1.00	0.80	0.075	0.80	0.06	0.14	RHS
503	17 Jun 15	21.110	1.10	0.90	0.075	0.99	0.07	0.17	RHS
504	17 Jun 15	19.990	1.00	0.70	0.075	0.70	0.05	0.12	RHS
505	17 Jun 15	19.940	1.10	0.90	0.075	0.99	0.07	0.17	RHS
506	17 Jun 15	19.690	1.00	0.80	0.075	0.80	0.06	0.14	RHS
507	17 Jun 15	19.650	1.10	0.90	0.075	0.99	0.07	0.17	RHS
508	17 Jun 15	19.610	1.00	0.70	0.075	0.70	0.05	0.12	RHS
509	17 Jun 15	18.980	1.20	1.00	0.025	1.20	0.03	0.07	RHS
510	17 Jun 15	18.940	1.10	0.90	0.025	0.99	0.02	0.06	RHS
CARRIED FORWARD :						3,220.91	125.30	290.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,220.91	125.30	290.68	
511	18 Jun 15	22.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
512	18 Jun 15	22.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
513	18 Jun 15	22.390	1.00	0.70	0.075	0.70	0.05	0.12	LHS
514	18 Jun 15	22.420	1.20	1.00	0.075	1.20	0.09	0.21	LHS
515	18 Jun 15	22.460	1.10	0.90	0.075	0.99	0.07	0.17	LHS
516	18 Jun 15	22.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
517	18 Jun 15	23.140	1.20	1.00	0.025	1.20	0.03	0.07	LHS
518	18 Jun 15	23.180	1.10	1.00	0.025	1.10	0.03	0.06	LHS
519	18 Jun 15	23.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
520	18 Jun 15	23.340	1.10	0.90	0.025	0.99	0.02	0.06	LHS
521	18 Jun 15	23.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
522	18 Jun 15	23.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
523	18 Jun 15	23.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
524	18 Jun 15	23.480	1.10	0.90	0.025	0.99	0.02	0.06	LHS
525	18 Jun 15	23.390	1.00	0.80	0.025	0.80	0.02	0.05	RHS
526	18 Jun 15	23.350	1.10	0.90	0.075	0.99	0.07	0.17	RHS
527	18 Jun 15	23.310	1.20	1.00	0.025	1.20	0.03	0.07	RHS
528	18 Jun 15	23.290	1.10	0.90	0.025	0.99	0.02	0.06	RHS
529	18 Jun 15	23.240	1.00	0.80	0.025	0.80	0.02	0.05	RHS
530	18 Jun 15	23.210	1.10	0.90	0.025	0.99	0.02	0.06	RHS
531	18 Jun 15	20.890	1.00	0.80	0.075	0.80	0.06	0.14	RHS
532	18 Jun 15	20.850	1.10	0.90	0.075	0.99	0.07	0.17	RHS
533	18 Jun 15	20.820	1.00	0.80	0.075	0.80	0.06	0.14	RHS
534	18 Jun 15	20.780	1.20	1.00	0.025	1.20	0.03	0.07	RHS
535	18 Jun 15	20.730	1.00	0.90	0.075	0.90	0.07	0.16	RHS
536	18 Jun 15	20.700	1.10	0.80	0.075	0.88	0.07	0.15	RHS
537	18 Jun 15	20.590	1.00	0.90	0.075	0.90	0.07	0.16	RHS
538	18 Jun 15	20.550	1.10	0.80	0.075	0.88	0.07	0.15	RHS
539	18 Jun 15	19.290	1.00	0.90	0.075	0.90	0.07	0.16	RHS
540	18 Jun 15	19.250	1.10	0.80	0.075	0.88	0.07	0.15	RHS
CARRIED FORWARD :						3,250.56	126.73	293.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,250.56	126.73	293.98	
541	19 Jun 15	11.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
542	19 Jun 15	11.250	1.00	0.80	0.075	0.80	0.06	0.14	LHS
543	19 Jun 15	11.280	1.10	0.70	0.075	0.77	0.06	0.13	LHS
544	19 Jun 15	12.020	1.00	0.90	0.075	0.90	0.07	0.16	LHS
545	19 Jun 15	12.060	1.10	0.80	0.075	0.88	0.07	0.15	LHS
546	19 Jun 15	12.090	1.00	0.70	0.075	0.70	0.05	0.12	LHS
547	19 Jun 15	12.310	1.10	0.80	0.075	0.88	0.07	0.15	LHS
548	19 Jun 15	12.340	1.00	0.90	0.075	0.90	0.07	0.16	LHS
549	19 Jun 15	12.370	1.10	0.80	0.075	0.88	0.07	0.15	LHS
550	19 Jun 15	12.390	1.00	0.90	0.075	0.90	0.07	0.16	LHS
551	19 Jun 15	12.530	1.10	0.80	0.025	0.88	0.02	0.05	LHS
552	19 Jun 15	12.560	1.00	0.70	0.025	0.70	0.02	0.04	LHS
553	19 Jun 15	12.590	1.10	0.90	0.025	0.99	0.02	0.06	LHS
554	19 Jun 15	13.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
555	19 Jun 15	13.150	1.00	0.90	0.075	0.90	0.07	0.16	LHS
556	19 Jun 15	13.170	1.10	0.80	0.075	0.88	0.07	0.15	LHS
557	19 Jun 15	13.230	1.20	1.00	0.025	1.20	0.03	0.07	LHS
558	19 Jun 15	13.270	1.10	0.90	0.025	0.99	0.02	0.06	LHS
559	19 Jun 15	13.290	1.00	0.80	0.025	0.80	0.02	0.05	LHS
560	19 Jun 15	13.410	1.10	0.90	0.025	0.99	0.02	0.06	LHS
561	19 Jun 15	13.450	1.00	0.80	0.025	0.80	0.02	0.05	LHS
562	19 Jun 15	13.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
563	19 Jun 15	13.510	1.10	0.90	0.025	0.99	0.02	0.06	LHS
564	19 Jun 15	13.550	1.00	0.70	0.075	0.70	0.05	0.12	LHS
565	19 Jun 15	13.590	1.10	0.80	0.075	0.88	0.07	0.15	LHS
566	19 Jun 15	14.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
567	19 Jun 15	14.250	1.00	0.90	0.025	0.90	0.02	0.05	LHS
568	19 Jun 15	14.290	1.10	0.80	0.075	0.88	0.07	0.15	LHS
569	19 Jun 15	14.410	1.00	0.70	0.075	0.70	0.05	0.12	LHS
570	19 Jun 15	14.460	1.10	0.80	0.075	0.88	0.07	0.15	LHS
CARRIED FORWARD :						3,277.82	128.13	297.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,277.82	128.13	297.23	
571	20 Jun 15	6.310	1.10	0.90	0.025	0.99	0.02	0.06	LHS
572	20 Jun 15	6.340	1.00	0.80	0.075	0.80	0.06	0.14	LHS
573	20 Jun 15	6.380	1.10	1.00	0.025	1.10	0.03	0.06	LHS
574	20 Jun 15	6.390	1.00	0.90	0.075	0.90	0.07	0.16	LHS
575	20 Jun 15	6.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
576	20 Jun 15	6.550	1.10	0.90	0.025	0.99	0.02	0.06	LHS
577	20 Jun 15	6.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
578	20 Jun 15	8.810	1.10	0.90	0.025	0.99	0.02	0.06	LHS
579	20 Jun 15	8.830	1.00	0.80	0.075	0.80	0.06	0.14	LHS
580	20 Jun 15	8.870	1.10	0.80	0.075	0.88	0.07	0.15	LHS
581	20 Jun 15	8.890	1.00	0.90	0.025	0.90	0.02	0.05	LHS
582	20 Jun 15	9.120	1.10	0.80	0.025	0.88	0.02	0.05	LHS
583	20 Jun 15	9.140	1.00	0.90	0.025	0.90	0.02	0.05	LHS
584	20 Jun 15	9.170	1.10	0.80	0.075	0.88	0.07	0.15	LHS
585	20 Jun 15	9.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
586	20 Jun 15	9.195	1.00	0.80	0.075	0.80	0.06	0.14	LHS
587	20 Jun 15	9.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
588	20 Jun 15	9.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
589	20 Jun 15	9.295	1.00	0.80	0.075	0.80	0.06	0.14	LHS
590	20 Jun 15	9.420	1.10	0.90	0.025	0.99	0.02	0.06	LHS
591	20 Jun 15	9.450	1.00	0.80	0.025	0.80	0.02	0.05	LHS
592	20 Jun 15	9.480	1.10	0.90	0.025	0.99	0.02	0.06	LHS
593	20 Jun 15	9.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
594	20 Jun 15	10.240	1.10	0.90	0.075	0.99	0.07	0.17	LHS
595	20 Jun 15	10.270	1.00	0.80	0.075	0.80	0.06	0.14	LHS
596	20 Jun 15	11.130	1.10	0.90	0.075	0.99	0.07	0.17	LHS
597	20 Jun 15	11.180	1.00	0.80	0.075	0.80	0.06	0.14	LHS
598	20 Jun 15	11.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
599	20 Jun 15	12.040	1.00	0.70	0.075	0.70	0.05	0.12	LHS
600	20 Jun 15	12.080	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,305.66	129.51	300.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,305.66	129.51	300.44	
601	22 Jun 15	8.110	1.10	1.00	0.025	1.10	0.03	0.06	LHS
602	22 Jun 15	8.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
603	22 Jun 15	8.170	1.00	0.90	0.025	0.90	0.02	0.05	LHS
604	22 Jun 15	8.220	1.00	0.80	0.025	0.80	0.02	0.05	LHS
605	22 Jun 15	8.260	1.10	0.90	0.075	0.99	0.07	0.17	LHS
606	22 Jun 15	8.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
607	22 Jun 15	8.290	1.10	0.90	0.025	0.99	0.02	0.06	LHS
608	22 Jun 15	8.410	1.00	0.80	0.075	0.80	0.06	0.14	LHS
609	22 Jun 15	8.430	1.10	0.90	0.075	0.99	0.07	0.17	LHS
610	22 Jun 15	8.470	1.00	0.80	0.075	0.80	0.06	0.14	LHS
611	22 Jun 15	8.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
612	22 Jun 15	8.520	1.00	0.90	0.025	0.90	0.02	0.05	LHS
613	22 Jun 15	8.550	1.10	0.80	0.025	0.88	0.02	0.05	LHS
614	22 Jun 15	8.590	1.00	0.70	0.075	0.70	0.05	0.12	LHS
615	22 Jun 15	14.130	1.20	1.00	0.025	1.20	0.03	0.07	LHS
616	22 Jun 15	14.160	1.10	0.90	0.025	0.99	0.02	0.06	LHS
617	22 Jun 15	14.190	1.00	0.80	0.075	0.80	0.06	0.14	LHS
618	22 Jun 15	14.330	1.10	0.90	0.075	0.99	0.07	0.17	LHS
619	22 Jun 15	14.360	1.00	0.80	0.075	0.80	0.06	0.14	LHS
620	22 Jun 15	14.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
621	22 Jun 15	14.610	1.00	0.90	0.075	0.90	0.07	0.16	LHS
622	22 Jun 15	14.660	1.00	0.70	0.075	0.70	0.05	0.12	LHS
623	22 Jun 15	16.030	1.10	0.90	0.075	0.99	0.07	0.17	LHS
624	22 Jun 15	16.080	1.00	0.80	0.075	0.80	0.06	0.14	LHS
625	22 Jun 15	16.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
626	22 Jun 15	17.440	1.00	0.90	0.075	0.90	0.07	0.16	LHS
627	22 Jun 15	17.480	1.20	1.00	0.025	1.20	0.03	0.07	LHS
628	22 Jun 15	17.520	1.10	0.90	0.025	0.99	0.02	0.06	LHS
629	22 Jun 15	17.560	1.00	0.80	0.075	0.80	0.06	0.14	LHS
630	22 Jun 15	18.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						3,334.77	130.84	303.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,334.77	130.84	303.51	
631	23 Jun 15	9.910	1.10	1.00	0.025	1.10	0.03	0.06	LHS
632	23 Jun 15	9.930	1.00	0.90	0.025	0.90	0.02	0.05	LHS
633	23 Jun 15	9.970	1.10	0.80	0.075	0.88	0.07	0.15	LHS
634	23 Jun 15	9.990	1.20	1.00	0.025	1.20	0.03	0.07	LHS
635	23 Jun 15	11.120	1.00	0.90	0.025	0.90	0.02	0.05	LHS
636	23 Jun 15	11.150	1.10	0.80	0.075	0.88	0.07	0.15	LHS
637	23 Jun 15	11.180	1.00	0.90	0.075	0.90	0.07	0.16	LHS
638	23 Jun 15	11.190	1.20	1.00	0.075	1.20	0.09	0.21	LHS
639	23 Jun 15	15.510	1.00	0.90	0.075	0.90	0.07	0.16	LHS
640	23 Jun 15	15.530	1.10	0.80	0.075	0.88	0.07	0.15	LHS
641	23 Jun 15	15.550	1.00	0.90	0.075	0.90	0.07	0.16	LHS
642	23 Jun 15	15.590	1.10	0.80	0.075	0.88	0.07	0.15	LHS
643	23 Jun 15	15.610	1.00	0.90	0.075	0.90	0.07	0.16	LHS
644	23 Jun 15	15.640	1.10	0.80	0.075	0.88	0.07	0.15	LHS
645	23 Jun 15	15.680	1.00	0.90	0.075	0.90	0.07	0.16	LHS
646	23 Jun 15	15.690	1.10	0.80	0.075	0.88	0.07	0.15	LHS
647	23 Jun 15	15.710	1.00	0.90	0.075	0.90	0.07	0.16	LHS
648	23 Jun 15	15.740	1.20	1.00	0.025	1.20	0.03	0.07	LHS
649	23 Jun 15	15.780	1.00	0.90	0.075	0.90	0.07	0.16	LHS
650	23 Jun 15	18.720	1.20	1.00	0.025	1.20	0.03	0.07	LHS
651	23 Jun 15	18.760	1.10	0.90	0.025	0.99	0.02	0.06	LHS
652	23 Jun 15	18.790	1.00	0.80	0.075	0.80	0.06	0.14	LHS
653	23 Jun 15	19.530	1.10	0.90	0.075	0.99	0.07	0.17	LHS
654	23 Jun 15	19.580	1.00	0.70	0.075	0.70	0.05	0.12	LHS
655	23 Jun 15	19.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
656	23 Jun 15	20.440	1.00	0.90	0.075	0.90	0.07	0.16	LHS
657	23 Jun 15	20.480	1.10	0.80	0.075	0.88	0.07	0.15	LHS
658	23 Jun 15	20.630	1.00	0.90	0.075	0.90	0.07	0.16	LHS
659	23 Jun 15	20.670	1.10	0.80	0.075	0.88	0.07	0.15	LHS
660	23 Jun 15	20.690	1.00	0.90	0.075	0.90	0.07	0.16	LHS
CARRIED FORWARD :						3,363.19	132.53	307.45	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,363.19	132.53	307.45	
661	24 Jun 15	6.020	1.10	1.00	0.075	1.10	0.08	0.19	LHS
662	24 Jun 15	6.050	1.00	0.70	0.075	0.70	0.05	0.12	LHS
663	24 Jun 15	6.070	1.10	0.90	0.075	0.99	0.07	0.17	LHS
664	24 Jun 15	6.090	1.00	0.80	0.075	0.80	0.06	0.14	LHS
665	24 Jun 15	8.910	1.10	0.90	0.075	0.99	0.07	0.17	LHS
666	24 Jun 15	8.930	1.00	0.80	0.075	0.80	0.06	0.14	LHS
667	24 Jun 15	8.970	1.10	0.70	0.075	0.77	0.06	0.13	LHS
668	24 Jun 15	8.990	1.00	0.90	0.075	0.90	0.07	0.16	LHS
669	24 Jun 15	10.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
670	24 Jun 15	10.540	1.00	0.90	0.025	0.90	0.02	0.05	LHS
671	24 Jun 15	10.570	1.10	1.00	0.025	1.10	0.03	0.06	LHS
672	24 Jun 15	10.590	1.00	0.90	0.075	0.90	0.07	0.16	LHS
673	24 Jun 15	10.620	1.10	0.80	0.075	0.88	0.07	0.15	LHS
674	24 Jun 15	10.650	1.00	0.90	0.075	0.90	0.07	0.16	LHS
675	24 Jun 15	10.670	1.10	0.80	0.075	0.88	0.07	0.15	LHS
676	24 Jun 15	10.690	1.00	0.90	0.075	0.90	0.07	0.16	LHS
677	24 Jun 15	10.490	1.10	0.80	0.075	0.88	0.07	0.15	RHS
678	24 Jun 15	10.450	1.00	0.90	0.075	0.90	0.07	0.16	RHS
679	24 Jun 15	10.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
680	24 Jun 15	10.400	1.10	0.90	0.025	0.99	0.02	0.06	RHS
681	24 Jun 15	10.290	1.00	0.80	0.075	0.80	0.06	0.14	RHS
682	24 Jun 15	10.250	1.20	1.00	0.025	1.20	0.03	0.07	RHS
683	24 Jun 15	10.220	1.10	1.00	0.025	1.10	0.03	0.06	RHS
684	24 Jun 15	10.090	1.00	0.90	0.075	0.90	0.07	0.16	RHS
685	24 Jun 15	10.040	1.10	0.70	0.075	0.77	0.06	0.13	RHS
686	24 Jun 15	10.020	1.00	0.80	0.075	0.80	0.06	0.14	RHS
687	24 Jun 15	9.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
688	24 Jun 15	9.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
689	24 Jun 15	9.910	1.10	1.00	0.025	1.10	0.03	0.06	RHS
690	24 Jun 15	9.900	1.00	0.90	0.025	0.90	0.02	0.05	RHS
CARRIED FORWARD :						3,391.63	134.12	311.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,391.63	134.12	311.13	
691	25 Jun 15	5.510	1.00	0.70	0.075	0.70	0.05	0.12	LHS
692	25 Jun 15	5.530	1.10	0.90	0.075	0.99	0.07	0.17	LHS
693	25 Jun 15	5.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
694	25 Jun 15	5.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
695	25 Jun 15	5.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
696	25 Jun 15	5.650	1.10	0.90	0.025	0.99	0.02	0.06	LHS
697	25 Jun 15	5.680	1.00	0.70	0.075	0.70	0.05	0.12	LHS
698	25 Jun 15	5.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
699	25 Jun 15	5.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
700	25 Jun 15	5.840	1.10	0.90	0.075	0.99	0.07	0.17	LHS
701	25 Jun 15	5.880	1.00	0.70	0.075	0.70	0.05	0.12	LHS
702	25 Jun 15	5.890	1.10	0.90	0.075	0.99	0.07	0.17	LHS
703	25 Jun 15	6.020	1.00	0.80	0.075	0.80	0.06	0.14	LHS
704	25 Jun 15	6.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
705	25 Jun 15	6.080	1.00	0.80	0.075	0.80	0.06	0.14	LHS
706	25 Jun 15	6.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
707	25 Jun 15	6.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
708	25 Jun 15	6.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
709	25 Jun 15	6.280	1.00	0.80	0.075	0.80	0.06	0.14	LHS
710	25 Jun 15	6.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
711	25 Jun 15	6.360	1.00	0.80	0.075	0.80	0.06	0.14	LHS
712	25 Jun 15	6.390	1.10	0.90	0.075	0.99	0.07	0.17	LHS
713	25 Jun 15	6.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
714	25 Jun 15	6.430	1.10	0.90	0.025	0.99	0.02	0.06	LHS
715	25 Jun 15	6.470	1.00	0.80	0.075	0.80	0.06	0.14	LHS
716	25 Jun 15	6.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
717	25 Jun 15	6.550	1.00	0.80	0.075	0.80	0.06	0.14	LHS
718	25 Jun 15	6.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
719	25 Jun 15	6.620	1.00	0.70	0.075	0.70	0.05	0.12	LHS
720	25 Jun 15	6.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,419.68	135.89	315.23	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	3,419.68	135.89	315.23	
721	26 Jun 15	6.910	1.10	0.90	0.075	0.99	0.07	0.17	LHS
722	26 Jun 15	6.950	1.00	0.80	0.075	0.80	0.06	0.14	LHS
723	26 Jun 15	6.990	1.10	0.90	0.075	0.99	0.07	0.17	LHS
724	26 Jun 15	6.995	1.00	0.80	0.075	0.80	0.06	0.14	LHS
725	26 Jun 15	7.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
726	26 Jun 15	7.050	1.00	0.80	0.075	0.80	0.06	0.14	LHS
727	26 Jun 15	7.080	1.10	1.00	0.075	1.10	0.08	0.19	LHS
728	26 Jun 15	7.090	1.00	0.90	0.075	0.90	0.07	0.16	LHS
729	26 Jun 15	9.210	1.10	0.80	0.075	0.88	0.07	0.15	LHS
730	26 Jun 15	9.250	1.00	0.90	0.075	0.90	0.07	0.16	LHS
731	26 Jun 15	9.280	1.10	1.00	0.075	1.10	0.08	0.19	LHS
732	26 Jun 15	9.420	1.00	0.90	0.075	0.90	0.07	0.16	LHS
733	26 Jun 15	9.460	1.10	0.80	0.075	0.88	0.07	0.15	LHS
734	26 Jun 15	9.490	1.00	0.90	0.075	0.90	0.07	0.16	LHS
735	26 Jun 15	9.650	1.10	0.80	0.075	0.88	0.07	0.15	LHS
736	26 Jun 15	9.680	1.00	0.90	0.075	0.90	0.07	0.16	LHS
737	26 Jun 15	10.280	1.10	0.80	0.075	0.88	0.07	0.15	LHS
738	26 Jun 15	10.320	1.00	0.70	0.075	0.70	0.05	0.12	LHS
739	26 Jun 15	10.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
740	26 Jun 15	10.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
741	26 Jun 15	10.640	1.20	1.00	0.025	1.20	0.03	0.07	LHS
742	26 Jun 15	11.810	1.10	1.00	0.025	1.10	0.03	0.06	LHS
743	26 Jun 15	11.860	1.20	1.00	0.025	1.20	0.03	0.07	LHS
744	26 Jun 15	11.890	1.00	0.80	0.075	0.80	0.06	0.14	LHS
745	26 Jun 15	11.930	1.10	0.90	0.075	0.99	0.07	0.17	LHS
746	26 Jun 15	11.970	1.00	0.80	0.075	0.80	0.06	0.14	LHS
747	26 Jun 15	12.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
748	26 Jun 15	12.460	1.00	0.80	0.075	0.80	0.06	0.14	LHS
749	26 Jun 15	12.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
750	26 Jun 15	12.640	1.00	0.80	0.075	0.80	0.06	0.14	LHS
TOTAL :						3,447.43	137.79	319.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						764.39	24.41	56.62	
1	21 Jun 15	10.340	1.00	0.90	0.075	0.90	0.07	0.16	LHS
2	21 Jun 15	10.390	1.10	0.80	0.075	0.88	0.07	0.15	LHS
3	21 Jun 15	10.420	1.00	0.90	0.075	0.90	0.07	0.16	LHS
4	21 Jun 15	10.460	1.10	0.80	0.075	0.88	0.07	0.15	LHS
5	21 Jun 15	10.490	1.00	0.90	0.075	0.90	0.07	0.16	LHS
6	21 Jun 15	10.620	1.10	0.80	0.075	0.88	0.07	0.15	LHS
7	21 Jun 15	10.650	1.00	0.90	0.075	0.90	0.07	0.16	LHS
8	21 Jun 15	10.680	1.10	0.80	0.075	0.88	0.07	0.15	LHS
9	21 Jun 15	10.690	1.00	0.90	0.075	0.90	0.07	0.16	LHS
10	21 Jun 15	11.040	1.10	0.80	0.075	0.88	0.07	0.15	LHS
11	21 Jun 15	11.080	1.00	0.90	0.075	0.90	0.07	0.16	LHS
12	21 Jun 15	11.090	1.10	0.80	0.075	0.88	0.07	0.15	LHS
13	21 Jun 15	11.240	1.00	0.80	0.075	0.80	0.06	0.14	LHS
14	21 Jun 15	11.270	1.10	0.90	0.075	0.99	0.07	0.17	LHS
15	21 Jun 15	11.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
16	21 Jun 15	11.430	1.10	0.90	0.075	0.99	0.07	0.17	LHS
17	21 Jun 15	11.470	1.20	1.00	0.025	1.20	0.03	0.07	LHS
18	21 Jun 15	11.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
19	21 Jun 15	12.040	1.00	0.70	0.075	0.70	0.05	0.12	LHS
20	21 Jun 15	12.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
21	21 Jun 15	12.095	1.00	0.70	0.075	0.70	0.05	0.12	LHS
22	21 Jun 15	12.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
23	21 Jun 15	12.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
24	21 Jun 15	12.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
25	21 Jun 15	12.310	1.10	0.80	0.075	0.88	0.07	0.15	LHS
26	21 Jun 15	12.360	1.00	0.90	0.075	0.90	0.07	0.16	LHS
27	21 Jun 15	12.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
28	21 Jun 15	12.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
29	21 Jun 15	12.560	1.00	0.80	0.075	0.80	0.06	0.14	LHS
30	21 Jun 15	12.590	1.10	0.90	0.025	0.99	0.02	0.06	LHS
CARRIED FORWARD :						791.68	26.29	60.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	791.68	26.29	60.98	
31	23 Jun 15	11.310	1.00	0.90	0.075	0.90	0.07	0.16	LHS
32	23 Jun 15	11.350	1.10	0.80	0.075	0.88	0.07	0.15	LHS
33	23 Jun 15	11.380	1.00	0.70	0.075	0.70	0.05	0.12	LHS
34	23 Jun 15	11.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
35	23 Jun 15	11.550	1.00	0.80	0.075	0.80	0.06	0.14	LHS
36	23 Jun 15	11.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
37	23 Jun 15	11.620	1.00	0.80	0.075	0.80	0.06	0.14	LHS
38	23 Jun 15	12.030	1.10	0.90	0.025	0.99	0.02	0.06	LHS
39	23 Jun 15	12.060	1.00	0.80	0.025	0.80	0.02	0.05	LHS
40	23 Jun 15	12.080	1.10	0.90	0.075	0.99	0.07	0.17	LHS
41	23 Jun 15	12.090	1.00	0.80	0.075	0.80	0.06	0.14	LHS
42	23 Jun 15	12.340	1.20	1.00	0.025	1.20	0.03	0.07	LHS
43	23 Jun 15	12.370	1.10	0.90	0.025	0.99	0.02	0.06	LHS
44	23 Jun 15	12.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
45	23 Jun 15	12.540	1.20	1.00	0.025	1.20	0.03	0.07	LHS
46	23 Jun 15	12.580	1.10	0.90	0.025	0.99	0.02	0.06	LHS
47	23 Jun 15	12.590	1.00	0.80	0.025	0.80	0.02	0.05	LHS
48	23 Jun 15	12.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
49	23 Jun 15	12.760	1.00	0.90	0.025	0.90	0.02	0.05	LHS
50	23 Jun 15	12.790	1.10	0.80	0.075	0.88	0.07	0.15	LHS
51	23 Jun 15	12.930	1.00	0.90	0.075	0.90	0.07	0.16	LHS
52	23 Jun 15	12.970	1.10	0.80	0.075	0.88	0.07	0.15	LHS
53	23 Jun 15	12.990	1.00	0.90	0.075	0.90	0.07	0.16	LHS
54	23 Jun 15	13.140	1.10	0.70	0.075	0.77	0.06	0.13	LHS
55	23 Jun 15	13.160	1.00	0.80	0.075	0.80	0.06	0.14	LHS
56	23 Jun 15	13.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
57	23 Jun 15	13.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
58	23 Jun 15	13.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
59	23 Jun 15	13.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
60	23 Jun 15	13.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						819.62	27.81	64.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	819.62	27.81	64.51	
61	24 Jun 15	13.610	1.00	0.90	0.025	0.90	0.02	0.05	LHS
62	24 Jun 15	13.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
63	24 Jun 15	13.680	1.10	0.90	0.025	0.99	0.02	0.06	LHS
64	24 Jun 15	13.690	1.00	0.80	0.075	0.80	0.06	0.14	LHS
65	24 Jun 15	13.710	1.00	0.90	0.075	0.90	0.07	0.16	LHS
66	24 Jun 15	13.720	1.10	1.00	0.075	1.10	0.08	0.19	LHS
67	24 Jun 15	13.760	1.00	0.90	0.075	0.90	0.07	0.16	LHS
68	24 Jun 15	13.790	1.10	0.80	0.075	0.88	0.07	0.15	LHS
69	24 Jun 15	13.930	1.00	0.90	0.075	0.90	0.07	0.16	LHS
70	24 Jun 15	13.960	1.10	0.80	0.075	0.88	0.07	0.15	LHS
71	24 Jun 15	13.990	1.00	0.90	0.075	0.90	0.07	0.16	LHS
72	24 Jun 15	13.995	1.20	1.00	0.025	1.20	0.03	0.07	LHS
73	24 Jun 15	14.030	1.10	1.00	0.025	1.10	0.03	0.06	LHS
74	24 Jun 15	14.060	1.00	0.90	0.025	0.90	0.02	0.05	LHS
75	24 Jun 15	14.090	1.10	0.80	0.025	0.88	0.02	0.05	LHS
76	24 Jun 15	14.210	1.00	0.90	0.025	0.90	0.02	0.05	LHS
77	24 Jun 15	14.250	1.10	1.00	0.025	1.10	0.03	0.06	LHS
78	24 Jun 15	14.270	1.00	0.90	0.075	0.90	0.07	0.16	LHS
79	24 Jun 15	14.290	1.10	0.80	0.075	0.88	0.07	0.15	LHS
80	24 Jun 15	14.420	1.00	0.90	0.075	0.90	0.07	0.16	LHS
81	24 Jun 15	14.460	1.10	0.80	0.075	0.88	0.07	0.15	LHS
82	24 Jun 15	14.490	1.00	0.90	0.075	0.90	0.07	0.16	LHS
83	24 Jun 15	15.020	1.10	1.00	0.025	1.10	0.03	0.06	LHS
84	24 Jun 15	15.050	1.00	0.90	0.075	0.90	0.07	0.16	LHS
85	24 Jun 15	15.090	1.10	1.00	0.075	1.10	0.08	0.19	LHS
86	24 Jun 15	15.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
87	24 Jun 15	15.260	1.10	0.90	0.075	0.99	0.07	0.17	LHS
88	24 Jun 15	15.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
89	24 Jun 15	15.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
90	24 Jun 15	15.460	1.00	0.90	0.075	0.90	0.07	0.16	LHS
TOTAL :						848.09	29.43	68.27	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,246.10	169.11	1,415.21	151.70	8.61	160.31	352.57	20.07	372.64
			TOTAL:	1,246.10	169.11	1,415.21	151.70	8.61	160.31	352.57	20.07	372.64

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM MAY 2015:						1,246.10	151.70	352.57	
1	03 Jun 15	91.100	1.30	0.80	0.05	1.04	0.05	0.12	RHS
2	03 Jun 15	91.101	1.40	0.70	0.05	0.98	0.05	0.12	RHS
3	03 Jun 15	91.102	0.90	0.60	0.05	0.54	0.03	0.07	RHS
4	03 Jun 15	91.103	1.20	0.80	0.05	0.96	0.05	0.12	LHS
5	03 Jun 15	91.104	1.80	1.30	0.05	2.34	0.12	0.28	LHS
6	03 Jun 15	91.105	1.50	0.90	0.05	1.35	0.07	0.16	LHS
7	03 Jun 15	91.106	3.60	1.10	0.05	3.96	0.20	0.46	LHS
8	03 Jun 15	91.108	1.40	0.90	0.05	1.26	0.06	0.14	LHS
9	03 Jun 15	91.109	0.80	0.80	0.05	0.64	0.03	0.07	LHS
10	03 Jun 15	91.110	1.10	0.80	0.05	0.88	0.04	0.09	RHS
11	03 Jun 15	91.112	1.50	0.80	0.05	1.20	0.06	0.14	RHS
12	03 Jun 15	91.115	1.70	0.80	0.05	1.36	0.07	0.16	RHS
13	03 Jun 15	91.116	1.20	0.70	0.05	0.84	0.04	0.09	RHS
14	03 Jun 15	91.120	1.00	0.50	0.05	0.50	0.03	0.07	RHS
15	03 Jun 15	91.121	1.20	0.80	0.05	0.96	0.05	0.12	RHS
16	04 Jun 15	91.700	0.50	0.50	0.05	0.25	0.01	0.02	LHS
17	04 Jun 15	91.701	1.00	0.80	0.05	0.80	0.04	0.09	LHS
18	04 Jun 15	91.703	1.70	0.90	0.05	1.53	0.08	0.19	LHS
19	04 Jun 15	91.715	0.40	0.40	0.05	0.16	0.01	0.02	LHS
20	04 Jun 15	91.716	0.50	0.30	0.05	0.15	0.01	0.02	LHS
21	04 Jun 15	91.717	0.40	0.30	0.05	0.12	0.01	0.02	LHS
22	04 Jun 15	91.719	0.80	0.70	0.05	0.56	0.03	0.07	LHS
23	04 Jun 15	91.720	0.60	0.40	0.05	0.24	0.01	0.02	LHS
24	04 Jun 15	91.721	1.10	0.90	0.05	0.99	0.05	0.12	LHS
25	04 Jun 15	91.722	2.50	0.60	0.05	1.50	0.08	0.19	LHS
26	04 Jun 15	91.725	1.80	1.10	0.05	1.98	0.10	0.23	LHS
27	04 Jun 15	91.726	3.90	0.80	0.05	3.12	0.16	0.37	LHS
28	04 Jun 15	91.727	0.80	0.50	0.05	0.40	0.02	0.05	LHS
29	04 Jun 15	91.729	0.70	0.60	0.05	0.42	0.02	0.05	LHS
30	04 Jun 15	91.730	0.60	0.40	0.05	0.24	0.01	0.02	LHS
CARRIED FORWARD:						1,277.37	153.29	356.26	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,277.37	153.29	356.26	
31	08 Jun 15	129.798	0.50	0.50	0.05	0.25	0.01	0.02	LHS
32	08 Jun 15	129.850	0.50	0.40	0.05	0.20	0.01	0.02	LHS
33	08 Jun 15	129.851	1.30	1.10	0.05	1.43	0.07	0.16	LHS
34	08 Jun 15	129.852	1.10	0.70	0.05	0.77	0.04	0.09	LHS
35	08 Jun 15	129.853	0.40	0.30	0.05	0.12	0.01	0.02	LHS
36	08 Jun 15	129.857	0.70	0.50	0.05	0.35	0.02	0.05	LHS
37	08 Jun 15	129.858	0.80	0.60	0.05	0.48	0.02	0.05	RHS
38	08 Jun 15	129.865	0.50	0.50	0.05	0.25	0.01	0.02	RHS
39	08 Jun 15	129.866	0.70	0.40	0.05	0.28	0.01	0.02	RHS
40	08 Jun 15	129.872	1.60	0.90	0.05	1.44	0.07	0.16	RHS
41	08 Jun 15	129.873	1.10	0.70	0.05	0.77	0.04	0.09	RHS
42	08 Jun 15	129.874	2.10	0.50	0.05	1.05	0.05	0.12	RHS
43	08 Jun 15	129.894	0.80	0.50	0.05	0.40	0.02	0.05	RHS
44	08 Jun 15	129.910	1.00	0.30	0.05	0.30	0.02	0.05	RHS
45	08 Jun 15	129.911	0.80	0.40	0.05	0.32	0.02	0.05	RHS
46	09 Jun 15	129.912	0.50	0.40	0.05	0.20	0.01	0.02	LHS
47	09 Jun 15	129.940	0.70	0.30	0.05	0.21	0.01	0.02	RHS
48	09 Jun 15	129.941	0.60	0.50	0.05	0.30	0.02	0.05	RHS
49	09 Jun 15	129.944	0.70	0.60	0.05	0.42	0.02	0.05	RHS
50	09 Jun 15	129.990	0.60	0.60	0.05	0.36	0.02	0.05	RHS
51	09 Jun 15	130.240	0.70	0.50	0.05	0.35	0.02	0.05	LHS
52	09 Jun 15	130.243	1.50	0.70	0.05	1.05	0.05	0.12	LHS
53	09 Jun 15	136.683	0.40	0.30	0.05	0.12	0.01	0.02	LHS
54	09 Jun 15	136.684	4.50	0.50	0.05	2.25	0.11	0.26	LHS
55	09 Jun 15	137.130	0.40	0.50	0.05	0.20	0.01	0.02	LHS
56	09 Jun 15	137.131	0.40	0.30	0.05	0.12	0.01	0.02	LHS
57	09 Jun 15	137.133	0.60	0.30	0.05	0.18	0.01	0.02	LHS
58	09 Jun 15	137.137	0.50	0.40	0.05	0.20	0.01	0.02	LHS
59	09 Jun 15	137.139	0.80	0.60	0.05	0.48	0.02	0.05	LHS
60	09 Jun 15	137.140	1.00	0.80	0.05	0.80	0.04	0.09	LHS
CARRIED FORWARD:						1,293.02	154.08	358.09	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,293.02	154.08	358.09	
61	10 Jun 15	61.590	1.20	0.80	0.05	0.96	0.05	0.12	LHS
62	10 Jun 15	61.570	0.80	0.50	0.05	0.40	0.02	0.05	LHS
63	10 Jun 15	61.569	1.00	0.90	0.05	0.90	0.05	0.12	LHS
64	10 Jun 15	57.280	1.70	0.80	0.05	1.36	0.07	0.16	RHS
65	10 Jun 15	57.279	0.70	0.30	0.05	0.21	0.01	0.02	RHS
66	10 Jun 15	57.220	0.80	0.50	0.05	0.40	0.02	0.05	RHS
67	10 Jun 15	57.110	0.60	0.40	0.05	0.24	0.01	0.02	RHS
68	10 Jun 15	57.085	0.90	0.50	0.05	0.45	0.02	0.05	RHS
69	10 Jun 15	56.940	0.90	0.30	0.05	0.27	0.01	0.02	RHS
70	10 Jun 15	49.788	1.00	0.80	0.05	0.80	0.04	0.09	RHS
71	10 Jun 15	49.762	0.90	0.40	0.05	0.36	0.02	0.05	RHS
72	10 Jun 15	49.746	0.40	0.30	0.05	0.12	0.01	0.02	LHS
73	10 Jun 15	49.735	0.80	0.50	0.05	0.40	0.02	0.05	LHS
74	10 Jun 15	54.412	0.50	0.40	0.05	0.20	0.01	0.02	LHS
75	10 Jun 15	54.419	0.80	0.50	0.05	0.40	0.02	0.05	LHS
76	11 Jun 15	54.420	0.60	0.30	0.05	0.18	0.01	0.02	LHS
77	11 Jun 15	54.421	1.20	0.80	0.05	0.96	0.05	0.12	LHS
78	11 Jun 15	54.422	0.90	0.60	0.05	0.54	0.03	0.07	LHS
79	11 Jun 15	54.424	0.50	0.40	0.05	0.20	0.01	0.02	LHS
80	11 Jun 15	56.857	0.60	0.50	0.05	0.30	0.02	0.05	LHS
81	11 Jun 15	56.859	1.00	0.80	0.05	0.80	0.04	0.09	LHS
82	11 Jun 15	56.865	0.70	0.40	0.05	0.28	0.01	0.02	LHS
83	11 Jun 15	43.820	2.30	0.70	0.05	1.61	0.08	0.19	LHS
84	11 Jun 15	44.335	0.70	3.00	0.05	2.10	0.11	0.26	RHS
85	11 Jun 15	47.605	0.80	0.50	0.05	0.40	0.02	0.05	LHS
86	11 Jun 15	47.609	0.40	0.30	0.05	0.12	0.01	0.02	RHS
87	11 Jun 15	47.611	1.50	0.70	0.05	1.05	0.05	0.12	RHS
88	11 Jun 15	47.614	0.50	0.40	0.05	0.20	0.01	0.02	RHS
89	11 Jun 15	47.628	1.40	0.70	0.05	0.98	0.05	0.12	RHS
90	11 Jun 15	47.631	1.00	0.70	0.05	0.70	0.04	0.09	RHS
CARRIED FORWARD:						1,310.91	155.00	360.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,310.91	155.00	360.24	
91	12 Jun 15	128.470	0.50	0.40	0.05	0.20	0.01	0.02	RHS
92	12 Jun 15	128.730	0.40	0.30	0.05	0.12	0.01	0.02	LHS
93	12 Jun 15	128.845	0.40	0.30	0.05	0.12	0.01	0.02	LHS
94	12 Jun 15	132.180	0.70	0.30	0.05	0.21	0.01	0.02	LHS
95	12 Jun 15	132.185	0.50	0.40	0.05	0.20	0.01	0.02	LHS
96	12 Jun 15	132.199	0.60	0.50	0.05	0.30	0.02	0.05	LHS
97	12 Jun 15	132.230	0.80	0.70	0.05	0.56	0.03	0.07	LHS
98	12 Jun 15	132.232	1.00	0.90	0.05	0.90	0.05	0.12	LHS
99	12 Jun 15	132.241	1.10	0.80	0.05	0.88	0.04	0.09	LHS
100	12 Jun 15	132.270	1.40	0.70	0.05	0.98	0.05	0.12	LHS
101	12 Jun 15	132.271	0.90	0.70	0.05	0.63	0.03	0.07	LHS
102	12 Jun 15	132.272	0.90	0.80	0.05	0.72	0.04	0.09	LHS
103	12 Jun 15	132.273	1.10	0.90	0.05	0.99	0.05	0.12	RHS
104	12 Jun 15	132.274	1.50	1.30	0.05	1.95	0.10	0.23	RHS
105	12 Jun 15	132.275	1.30	0.60	0.05	0.78	0.04	0.09	RHS
106	13 Jun 15	132.278	0.40	0.20	0.05	0.08	0.00	0.00	LHS
107	13 Jun 15	132.280	0.60	0.50	0.05	0.30	0.02	0.05	LHS
108	13 Jun 15	132.740	0.40	0.30	0.05	0.12	0.01	0.02	LHS
109	13 Jun 15	132.741	0.80	0.60	0.05	0.48	0.02	0.05	RHS
110	13 Jun 15	133.320	0.60	0.40	0.05	0.24	0.01	0.02	LHS
111	13 Jun 15	133.634	0.60	0.50	0.05	0.30	0.02	0.05	LHS
112	13 Jun 15	133.635	1.00	0.70	0.05	0.70	0.04	0.09	LHS
113	13 Jun 15	133.636	0.60	0.60	0.05	0.36	0.02	0.05	LHS
114	13 Jun 15	133.638	1.40	0.70	0.05	0.98	0.05	0.12	LHS
115	13 Jun 15	133.697	2.50	1.00	0.05	2.50	0.13	0.30	LHS
116	13 Jun 15	133.815	1.20	0.70	0.05	0.84	0.04	0.09	LHS
117	13 Jun 15	133.828	1.70	0.80	0.05	1.36	0.07	0.16	LHS
118	13 Jun 15	133.829	0.90	0.50	0.05	0.45	0.02	0.05	LHS
119	13 Jun 15	133.830	0.70	0.60	0.05	0.42	0.02	0.05	LHS
120	13 Jun 15	133.834	0.80	0.70	0.05	0.56	0.03	0.07	LHS
CARRIED FORWARD:						1,330.14	156.00	362.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,330.14	156.00	362.56	
121	15 Jun 15	131.560	0.60	0.60	0.05	0.36	0.02	0.05	LHS
122	15 Jun 15	131.561	0.70	0.50	0.05	0.35	0.02	0.05	LHS
123	15 Jun 15	131.562	0.80	0.70	0.05	0.56	0.03	0.07	RHS
124	15 Jun 15	131.563	1.40	0.70	0.05	0.98	0.05	0.12	LHS
125	15 Jun 15	131.564	0.80	0.50	0.05	0.40	0.02	0.05	LHS
126	15 Jun 15	131.569	0.80	0.80	0.05	0.64	0.03	0.07	LHS
127	15 Jun 15	131.550	0.80	0.80	0.05	0.64	0.03	0.07	LHS
128	15 Jun 15	131.551	0.60	0.50	0.05	0.30	0.02	0.05	LHS
129	15 Jun 15	131.552	1.10	0.90	0.05	0.99	0.05	0.12	LHS
130	15 Jun 15	131.553	1.70	1.10	0.05	1.87	0.09	0.21	LHS
131	15 Jun 15	131.556	1.80	0.90	0.05	1.62	0.08	0.19	RHS
132	15 Jun 15	131.557	0.70	0.70	0.05	0.49	0.02	0.05	RHS
133	15 Jun 15	131.558	1.30	0.80	0.05	1.04	0.05	0.12	RHS
134	15 Jun 15	131.565	1.40	0.70	0.05	0.98	0.05	0.12	RHS
135	15 Jun 15	131.566	1.00	0.70	0.05	0.70	0.04	0.09	RHS
136	16 Jun 15	131.567	1.20	1.10	0.05	1.32	0.07	0.16	LHS
137	16 Jun 15	131.568	1.00	0.40	0.05	0.40	0.02	0.05	LHS
138	16 Jun 15	131.569	0.90	0.30	0.05	0.27	0.01	0.02	RHS
139	16 Jun 15	131.570	0.80	0.40	0.05	0.32	0.02	0.05	LHS
140	16 Jun 15	131.571	0.90	0.40	0.05	0.36	0.02	0.05	LHS
141	16 Jun 15	131.671	0.60	0.60	0.05	0.36	0.02	0.05	LHS
142	16 Jun 15	131.673	0.70	0.60	0.05	0.42	0.02	0.05	LHS
143	16 Jun 15	131.677	1.40	0.80	0.05	1.12	0.06	0.14	LHS
144	16 Jun 15	133.898	0.40	0.40	0.05	0.16	0.01	0.02	LHS
145	16 Jun 15	133.899	0.70	0.60	0.05	0.42	0.02	0.05	LHS
146	16 Jun 15	134.005	0.50	0.40	0.05	0.20	0.01	0.02	LHS
147	16 Jun 15	133.409	1.80	1.20	0.05	2.16	0.11	0.26	LHS
148	16 Jun 15	134.013	1.10	0.40	0.05	0.44	0.02	0.05	LHS
149	16 Jun 15	134.018	0.80	0.50	0.05	0.40	0.02	0.05	LHS
150	16 Jun 15	134.019	1.50	1.00	0.05	1.50	0.08	0.19	LHS
CARRIED FORWARD:						1,351.91	157.11	365.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,351.91	157.11	365.20	
151	17 Jun 15	134.060	0.70	0.50	0.05	0.35	0.02	0.05	RHS
152	17 Jun 15	134.062	1.70	1.10	0.05	1.87	0.09	0.21	LHS
153	17 Jun 15	134.063	0.50	0.40	0.05	0.20	0.01	0.02	LHS
154	17 Jun 15	134.160	0.40	0.30	0.05	0.12	0.01	0.02	LHS
155	17 Jun 15	134.483	2.10	1.10	0.05	2.31	0.12	0.28	LHS
156	17 Jun 15	136.498	0.90	0.70	0.05	0.63	0.03	0.07	RHS
157	17 Jun 15	136.568	0.60	0.40	0.05	0.24	0.01	0.02	LHS
158	17 Jun 15	136.569	0.60	0.50	0.05	0.30	0.02	0.05	LHS
159	17 Jun 15	136.570	0.50	0.50	0.05	0.25	0.01	0.02	LHS
160	17 Jun 15	137.670	1.30	0.70	0.05	0.91	0.05	0.12	LHS
161	17 Jun 15	137.820	0.70	0.60	0.05	0.42	0.02	0.05	LHS
162	17 Jun 15	138.420	1.10	0.80	0.05	0.88	0.04	0.09	LHS
163	17 Jun 15	138.560	1.50	0.80	0.05	1.20	0.06	0.14	LHS
164	17 Jun 15	138.580	0.80	0.60	0.05	0.48	0.02	0.05	LHS
165	17 Jun 15	138.606	0.70	0.40	0.05	0.28	0.01	0.02	LHS
166	18 Jun 15	76.445	1.30	0.80	0.05	1.04	0.05	0.12	LHS
167	18 Jun 15	76.455	0.90	0.20	0.05	0.18	0.01	0.02	RHS
168	18 Jun 15	78.015	0.70	0.60	0.05	0.42	0.02	0.05	LHS
169	18 Jun 15	78.275	0.90	0.50	0.05	0.45	0.02	0.05	LHS
170	18 Jun 15	78.480	0.80	0.50	0.05	0.40	0.02	0.05	RHS
171	18 Jun 15	85.120	1.10	0.90	0.05	0.99	0.05	0.12	RHS
172	18 Jun 15	87.818	0.50	0.40	0.05	0.20	0.01	0.02	RHS
173	18 Jun 15	87.819	0.90	0.60	0.05	0.54	0.03	0.07	RHS
174	18 Jun 15	88.125	0.60	0.50	0.05	0.30	0.02	0.05	RHS
175	18 Jun 15	88.131	0.70	0.50	0.05	0.35	0.02	0.05	RHS
176	18 Jun 15	88.141	0.70	0.50	0.05	0.35	0.02	0.05	RHS
177	18 Jun 15	93.089	1.50	1.00	0.05	1.50	0.08	0.19	RHS
178	18 Jun 15	93.091	0.80	0.50	0.05	0.40	0.02	0.05	RHS
179	18 Jun 15	93.110	0.70	0.40	0.05	0.28	0.01	0.02	RHS
180	18 Jun 15	95.749	2.00	0.90	0.05	1.80	0.09	0.21	RHS
CARRIED FORWARD:						1,371.55	158.10	367.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,371.55	158.10	367.53	
181	19 Jun 15	94.263	0.60	0.50	0.05	0.30	0.02	0.05	RHS
182	19 Jun 15	95.689	0.80	0.60	0.05	0.48	0.02	0.05	RHS
183	19 Jun 15	95.747	0.50	0.40	0.05	0.20	0.01	0.02	RHS
184	19 Jun 15	95.750	0.70	0.60	0.05	0.42	0.02	0.05	RHS
185	19 Jun 15	97.530	0.90	0.50	0.05	0.45	0.02	0.05	RHS
186	19 Jun 15	97.541	1.00	0.90	0.05	0.90	0.05	0.12	RHS
187	19 Jun 15	97.542	1.20	1.00	0.05	1.20	0.06	0.14	RHS
188	19 Jun 15	97.543	1.00	0.90	0.05	0.90	0.05	0.12	RHS
189	19 Jun 15	97.544	1.30	1.10	0.05	1.43	0.07	0.16	LHS
190	19 Jun 15	98.660	0.90	0.70	0.05	0.63	0.03	0.07	LHS
191	19 Jun 15	98.667	1.10	0.80	0.05	0.88	0.04	0.09	LHS
192	19 Jun 15	102.330	2.50	1.80	0.05	4.50	0.23	0.53	LHS
193	19 Jun 15	101.680	1.90	1.50	0.05	2.85	0.14	0.32	LHS
194	19 Jun 15	102.197	0.90	0.80	0.05	0.72	0.04	0.09	LHS
195	19 Jun 15	102.216	1.90	1.30	0.05	2.47	0.12	0.28	LHS
196	22 Jun 15	71.839	0.90	0.80	0.05	0.72	0.04	0.09	RHS
197	22 Jun 15	71.840	0.70	0.60	0.05	0.42	0.02	0.05	RHS
198	22 Jun 15	71.940	0.40	0.30	0.05	0.12	0.01	0.02	RHS
199	22 Jun 15	72.001	0.50	0.30	0.05	0.15	0.01	0.02	RHS
200	22 Jun 15	72.099	0.70	0.70	0.05	0.49	0.02	0.05	RHS
201	22 Jun 15	72.100	0.50	0.50	0.05	0.25	0.01	0.02	RHS
202	22 Jun 15	72.110	0.60	0.40	0.05	0.24	0.01	0.02	RHS
203	22 Jun 15	72.140	1.40	0.60	0.05	0.84	0.04	0.09	RHS
204	22 Jun 15	72.340	0.60	0.50	0.05	0.30	0.02	0.05	RHS
205	22 Jun 15	72.390	0.90	0.80	0.05	0.72	0.04	0.09	RHS
206	22 Jun 15	73.120	0.50	0.50	0.05	0.25	0.01	0.02	LHS
207	22 Jun 15	73.122	1.30	0.80	0.05	1.04	0.05	0.12	LHS
208	22 Jun 15	73.185	0.90	0.70	0.05	0.63	0.03	0.07	LHS
209	22 Jun 15	73.250	1.10	0.70	0.05	0.77	0.04	0.09	LHS
210	22 Jun 15	73.252	1.20	0.60	0.05	0.72	0.04	0.09	LHS
CARRIED FORWARD:						1,397.54	159.41	370.56	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,397.54	159.41	370.56	
211	23 Jun 15	48.030	0.50	0.40	0.05	0.20	0.01	0.02	LHS
212	23 Jun 15	48.029	0.40	0.40	0.05	0.16	0.01	0.02	LHS
213	23 Jun 15	48.010	0.50	0.30	0.05	0.15	0.01	0.02	LHS
214	23 Jun 15	47.880	0.80	0.50	0.05	0.40	0.02	0.05	LHS
215	23 Jun 15	47.879	0.70	0.40	0.05	0.28	0.01	0.02	LHS
216	23 Jun 15	47.810	0.50	0.30	0.05	0.15	0.01	0.02	LHS
217	23 Jun 15	47.809	1.00	0.70	0.05	0.70	0.04	0.09	LHS
218	23 Jun 15	47.602	1.40	1.20	0.05	1.68	0.08	0.19	LHS
219	23 Jun 15	43.824	0.80	0.40	0.05	0.32	0.02	0.05	LHS
220	23 Jun 15	43.823	0.70	0.60	0.05	0.42	0.02	0.05	LHS
221	23 Jun 15	43.822	0.50	0.40	0.05	0.20	0.01	0.02	LHS
222	23 Jun 15	43.820	1.20	1.00	0.05	1.20	0.06	0.14	LHS
223	23 Jun 15	43.940	0.80	0.50	0.05	0.40	0.02	0.05	LHS
224	23 Jun 15	49.730	0.90	0.90	0.05	0.81	0.04	0.09	LHS
225	23 Jun 15	49.731	1.80	1.20	0.05	2.16	0.11	0.26	LHS
226	24 Jun 15	114.160	1.30	0.80	0.05	1.04	0.05	0.12	RHS
227	24 Jun 15	114.161	1.40	0.50	0.05	0.70	0.04	0.09	RHS
228	24 Jun 15	114.162	1.10	0.70	0.05	0.77	0.04	0.09	RHS
229	24 Jun 15	114.163	0.60	0.40	0.05	0.24	0.01	0.02	RHS
230	24 Jun 15	119.785	0.90	0.60	0.05	0.54	0.03	0.07	RHS
231	24 Jun 15	119.788	0.80	0.70	0.05	0.56	0.03	0.07	RHS
232	24 Jun 15	119.801	0.70	0.50	0.05	0.35	0.02	0.05	LHS
233	24 Jun 15	120.050	1.30	0.30	0.05	0.39	0.02	0.05	LHS
234	24 Jun 15	122.670	1.90	0.70	0.05	1.33	0.07	0.16	LHS
235	24 Jun 15	122.669	0.70	0.30	0.05	0.21	0.01	0.02	LHS
236	24 Jun 15	122.670	0.70	0.60	0.05	0.42	0.02	0.05	RHS
237	24 Jun 15	122.680	0.80	0.70	0.05	0.56	0.03	0.07	RHS
238	24 Jun 15	125.282	1.00	0.80	0.05	0.80	0.04	0.09	RHS
239	24 Jun 15	125.290	0.70	0.40	0.05	0.28	0.01	0.02	RHS
240	24 Jun 15	125.291	0.50	0.50	0.05	0.25	0.01	0.02	RHS
CARRIED FORWARD:						1,415.21	160.31	372.64	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	252.21	149.28	401.49	12.61	7.46	20.07	29.26	17.32	46.58
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	352.61	67.50	420.11	17.64	3.38	21.02	40.90	7.83	48.73
3	Papar	01	Jalan Kota Kinabalu - Sindumin	1,607.45	746.30	2,353.75	80.36	37.31	117.67	186.47	86.57	273.04
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,767.63	391.00	2,158.63	88.38	19.55	107.93	205.05	45.36	250.41
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,050.89	111.20	1,162.09	52.55	5.56	58.11	121.90	12.90	134.80
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	33.01	-	33.01	1.65	-	1.65	3.83	-	3.83
			TOTAL:	5,063.80	1,465.28	6,529.08	253.19	73.26	326.45	587.41	169.98	757.39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						252.21	12.61	29.26	
1	02 Jun 15	1.578	3.30	2.20	0.050	7.26	0.36	0.84	LHS
2	02 Jun 15	2.606	3.80	2.20	0.050	8.36	0.42	0.97	LHS
3	02 Jun 15	2.620	8.20	1.00	0.050	8.20	0.41	0.95	LHS
4	03 Jun 15	1.620	1.70	1.20	0.050	2.04	0.10	0.24	RHS
5	03 Jun 15	1.625	1.40	1.10	0.050	1.54	0.08	0.18	RHS
6	03 Jun 15	1.628	2.40	1.10	0.050	2.64	0.13	0.31	RHS
7	03 Jun 15	1.633	2.30	1.20	0.050	2.76	0.14	0.32	RHS
8	03 Jun 15	1.730	1.30	1.10	0.050	1.43	0.07	0.17	LHS
9	03 Jun 15	1.737	1.00	1.90	0.050	1.90	0.10	0.22	LHS
10	03 Jun 15	1.755	3.20	0.90	0.050	2.88	0.14	0.33	RHS
11	03 Jun 15	1.747	2.00	0.70	0.050	1.40	0.07	0.16	RHS
12	03 Jun 15	1.745	2.70	1.10	0.050	2.97	0.15	0.34	RHS
13	03 Jun 15	1.823	3.60	2.70	0.050	9.72	0.49	1.13	RHS
14	03 Jun 15	1.815	2.20	1.00	0.050	2.20	0.11	0.26	RHS
15	03 Jun 15	1.883	1.00	0.90	0.050	0.90	0.05	0.10	RHS
16	03 Jun 15	1.915	3.20	0.70	0.050	2.24	0.11	0.26	LHS
17	04 Jun 15	6.903	1.30	1.00	0.050	1.30	0.07	0.15	LHS
18	04 Jun 15	6.995	1.60	1.20	0.050	1.92	0.10	0.22	LHS
19	04 Jun 15	6.000	2.40	1.00	0.050	2.40	0.12	0.28	LHS
20	04 Jun 15	5.954	1.60	1.40	0.050	2.24	0.11	0.26	RHS
21	04 Jun 15	5.950	3.50	1.00	0.050	3.50	0.18	0.41	RHS
22	04 Jun 15	5.943	5.40	1.10	0.050	5.94	0.30	0.69	RHS
23	04 Jun 15	5.873	2.00	1.00	0.050	2.00	0.10	0.23	RHS
24	04 Jun 15	5.870	5.60	0.90	0.050	5.04	0.25	0.58	RHS
25	04 Jun 15	5.430	2.00	1.00	0.050	2.00	0.10	0.23	LHS
26	04 Jun 15	5.450	6.80	0.90	0.050	6.12	0.31	0.71	LHS
27	05 Jun 15	3.060	1.70	1.30	0.050	2.21	0.11	0.26	LHS
28	05 Jun 15	3.097	2.40	1.00	0.050	2.40	0.12	0.28	LHS
29	05 Jun 15	3.100	1.30	0.90	0.050	1.17	0.06	0.14	LHS
30	05 Jun 15	3.707	1.80	1.00	0.050	1.80	0.09	0.21	LHS
CARRIED FORWARD:						350.69	17.53	40.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						350.69	17.53	40.68	
31	08 Jun 15	5.240	2.30	1.10	0.050	2.53	0.13	0.29	RHS
32	08 Jun 15	5.245	2.00	1.00	0.050	2.00	0.10	0.23	RHS
33	08 Jun 15	5.188	2.40	1.00	0.050	2.40	0.12	0.28	LHS
34	08 Jun 15	5.186	2.00	1.30	0.050	2.60	0.13	0.30	LHS
35	16 Jun 15	3.455	1.50	1.10	0.050	1.65	0.08	0.19	RHS
36	16 Jun 15	3.385	2.00	1.10	0.050	2.20	0.11	0.26	RHS
37	16 Jun 15	3.370	1.70	1.00	0.050	1.70	0.09	0.20	RHS
38	16 Jun 15	3.260	2.10	1.20	0.050	2.52	0.13	0.29	LHS
39	16 Jun 15	3.565	1.70	1.30	0.050	2.21	0.11	0.26	RHS
40	17 Jun 15	6.430	1.40	1.20	0.050	1.68	0.08	0.19	RHS
41	17 Jun 15	6.445	4.60	0.90	0.050	4.14	0.21	0.48	LHS
42	17 Jun 15	6.420	1.60	1.30	0.050	2.08	0.10	0.24	RHS
43	17 Jun 15	6.565	1.50	1.30	0.050	1.95	0.10	0.23	RHS
44	17 Jun 15	6.567	2.40	1.50	0.050	3.60	0.18	0.42	RHS
45	19 Jun 15	4.440	1.30	1.20	0.050	1.56	0.08	0.18	LHS
46	19 Jun 15	4.445	3.90	2.00	0.050	7.80	0.39	0.90	LHS
47	19 Jun 15	4.570	2.00	0.90	0.050	1.80	0.09	0.21	RHS
48	19 Jun 15	4.575	3.30	1.00	0.050	3.30	0.17	0.38	RHS
49	19 Jun 15	4.515	2.80	1.10	0.050	3.08	0.15	0.36	RHS
TOTAL:						401.49	20.07	46.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						352.61	17.64	40.90	
1	02 Jun 15	15.100	1.40	1.10	0.050	1.54	0.08	0.18	LHS
2	09 Jun 15	14.865	3.90	1.10	0.050	4.29	0.21	0.50	LHS
3	09 Jun 15	14.870	4.20	0.90	0.050	3.78	0.19	0.44	RHS
4	09 Jun 15	14.910	6.40	1.40	0.050	8.96	0.45	1.04	RHS
5	09 Jun 15	14.920	5.70	1.30	0.050	7.41	0.37	0.86	RHS
6	09 Jun 15	14.933	3.30	0.90	0.050	2.97	0.15	0.34	RHS
7	12 Jun 15	15.085	2.00	1.00	0.050	2.00	0.10	0.23	RHS
8	12 Jun 15	15.087	2.80	0.90	0.050	2.52	0.13	0.29	RHS
9	12 Jun 15	15.107	2.60	1.00	0.050	2.60	0.13	0.30	RHS
10	12 Jun 15	15.117	4.50	1.00	0.050	4.50	0.23	0.52	LHS
11	12 Jun 15	15.120	2.90	1.00	0.050	2.90	0.15	0.34	RHS
12	12 Jun 15	15.125	1.30	0.90	0.050	1.17	0.06	0.14	LHS
13	12 Jun 15	15.127	2.00	1.00	0.050	2.00	0.10	0.23	LHS
14	18 Jun 15	16.040	3.60	0.90	0.050	3.24	0.16	0.38	RHS
15	18 Jun 15	16.040	1.30	1.00	0.050	1.30	0.07	0.15	LHS
16	18 Jun 15	16.038	5.50	0.80	0.050	4.40	0.22	0.51	RHS
17	18 Jun 15	16.037	4.60	1.00	0.050	4.60	0.23	0.53	LHS
18	22 Jun 15	13.385	2.40	1.10	0.050	2.64	0.13	0.31	RHS
19	22 Jun 15	13.392	3.60	1.30	0.050	4.68	0.23	0.54	RHS
TOTAL:						420.11	21.02	48.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH18.000 - CH44.800)

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,607.45	80.60	186.47	
1	01 Jun 15	29.495	7.20	1.50	0.050	10.80	0.54	1.25	RHS
2	01 Jun 15	18.633	8.20	1.40	0.050	11.48	0.57	1.33	RHS
3	01 Jun 15	26.320	1.70	1.30	0.050	2.21	0.11	0.26	RHS
4	01 Jun 15	26.325	1.70	1.30	0.050	2.21	0.11	0.26	RHS
5	01 Jun 15	26.312	4.40	1.60	0.050	7.04	0.35	0.82	RHS
6	01 Jun 15	26.350	4.30	1.30	0.050	5.59	0.28	0.65	RHS
7	01 Jun 15	19.560	3.70	1.20	0.050	4.44	0.22	0.52	RHS
8	01 Jun 15	19.555	4.30	1.40	0.050	6.02	0.30	0.70	RHS
9	01 Jun 15	19.540	23.40	1.20	0.050	28.08	1.40	3.26	RHS
10	01 Jun 15	25.183	4.60	1.20	0.050	5.52	0.28	0.64	RHS
11	01 Jun 15	25.178	4.80	1.20	0.050	5.76	0.29	0.67	RHS
12	01 Jun 15	25.173	4.60	1.30	0.050	5.98	0.30	0.69	RHS
13	01 Jun 15	25.165	7.40	1.20	0.050	8.88	0.44	1.03	RHS
14	01 Jun 15	26.440	2.80	1.40	0.050	3.92	0.20	0.45	LHS
15	01 Jun 15	26.487	8.70	1.40	0.050	12.18	0.61	1.41	LHS
16	01 Jun 15	26.515	5.10	1.20	0.050	6.12	0.31	0.71	LHS
17	01 Jun 15	24.913	12.30	1.30	0.050	15.99	0.80	1.85	LHS
18	02 Jun 15	21.887	2.70	1.50	0.050	4.05	0.20	0.47	RHS
19	02 Jun 15	21.892	3.30	1.50	0.050	4.95	0.25	0.57	RHS
20	02 Jun 15	21.780	12.00	1.40	0.050	16.80	0.84	1.95	LHS
21	02 Jun 15	21.787	7.50	1.50	0.050	11.25	0.56	1.31	LHS
22	02 Jun 15	20.070	6.30	1.30	0.050	8.19	0.41	0.95	LHS
23	02 Jun 15	20.087	3.00	1.20	0.050	3.60	0.18	0.42	LHS
24	02 Jun 15	20.090	6.20	1.30	0.050	8.06	0.40	0.93	LHS
25	02 Jun 15	22.395	9.50	1.40	0.050	13.30	0.67	1.54	RHS
26	02 Jun 15	23.050	5.20	1.20	0.050	6.24	0.31	0.72	LHS
27	02 Jun 15	19.630	4.60	1.30	0.050	5.98	0.30	0.69	RHS
28	02 Jun 15	19.626	4.30	1.40	0.050	6.02	0.30	0.70	RHS
29	02 Jun 15	19.620	3.10	1.40	0.050	4.34	0.22	0.50	RHS
30	02 Jun 15	19.615	4.70	1.50	0.050	7.05	0.35	0.82	RHS
CARRIED FORWARD:						1,849.50	92.70	214.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH18.000 - CH44.800)

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,849.50	92.70	214.55	
31	02 Jun 15	21.953	10.60	1.20	0.050	12.72	0.64	1.48	RHS
32	02 Jun 15	26.694	7.40	1.10	0.050	8.14	0.41	0.94	RHS
33	02 Jun 15	26.687	4.00	1.30	0.050	5.20	0.26	0.60	RHS
34	02 Jun 15	26.965	4.00	1.20	0.050	4.80	0.24	0.56	RHS
35	02 Jun 15	26.997	7.60	1.10	0.050	8.36	0.42	0.97	RHS
36	02 Jun 15	27.010	3.70	1.10	0.050	4.07	0.20	0.47	RHS
37	02 Jun 15	28.300	5.00	1.40	0.050	7.00	0.35	0.81	RHS
38	02 Jun 15	28.305	9.50	1.50	0.050	14.25	0.71	1.65	RHS
39	02 Jun 15	37.830	3.80	1.40	0.050	5.32	0.27	0.62	LHS
40	02 Jun 15	37.834	2.60	1.30	0.050	3.38	0.17	0.39	LHS
41	02 Jun 15	37.023	2.00	1.10	0.050	2.20	0.11	0.26	RHS
42	02 Jun 15	37.205	11.20	1.30	0.050	14.56	0.73	1.69	RHS
43	02 Jun 15	37.213	5.30	1.30	0.050	6.89	0.34	0.80	RHS
44	02 Jun 15	37.217	2.70	1.20	0.050	3.24	0.16	0.38	RHS
45	02 Jun 15	55.103	3.00	1.30	0.050	3.90	0.20	0.45	LHS
46	02 Jun 15	55.106	5.50	1.60	0.050	8.80	0.44	1.02	LHS
47	02 Jun 15	36.904	2.40	1.30	0.050	3.12	0.16	0.36	LHS
48	02 Jun 15	36.907	4.80	1.60	0.050	7.68	0.38	0.89	LHS
49	02 Jun 15	25.605	6.30	1.30	0.050	8.19	0.41	0.95	LHS
50	02 Jun 15	25.615	3.80	1.10	0.050	4.18	0.21	0.48	LHS
51	02 Jun 15	25.687	7.40	1.30	0.050	9.62	0.48	1.12	LHS
52	02 Jun 15	19.607	9.40	1.30	0.050	12.22	0.61	1.42	RHS
53	10 Jun 15	24.650	0.80	0.60	0.050	0.48	0.02	0.06	RHS
54	10 Jun 15	24.660	1.00	0.50	0.050	0.50	0.03	0.06	LHS
55	10 Jun 15	25.570	0.90	0.70	0.050	0.63	0.03	0.07	LHS
56	10 Jun 15	25.860	1.10	0.80	0.050	0.88	0.04	0.10	LHS
57	10 Jun 15	30.180	1.00	1.00	0.050	1.00	0.05	0.12	RHS
58	10 Jun 15	30.312	0.80	0.80	0.050	0.64	0.03	0.07	LHS
59	10 Jun 15	30.410	0.70	0.70	0.050	0.49	0.02	0.06	RHS
60	10 Jun 15	33.920	0.60	0.60	0.050	0.36	0.02	0.04	LHS
CARRIED FORWARD:						2,012.32	100.84	233.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH18.000 - CH44.800)

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,012.32	100.84	233.43	
61	10 Jun 15	34.570	1.10	1.10	0.050	1.21	0.06	0.14	RHS
62	10 Jun 15	34.660	0.70	0.70	0.050	0.49	0.02	0.06	RHS
63	10 Jun 15	34.900	0.60	0.60	0.050	0.36	0.02	0.04	RHS
64	10 Jun 15	35.300	0.60	0.60	0.050	0.36	0.02	0.04	LHS
65	10 Jun 15	37.630	0.80	0.80	0.050	0.64	0.03	0.07	RHS
66	10 Jun 15	38.820	0.70	0.70	0.050	0.49	0.02	0.06	RHS
67	10 Jun 15	38.915	0.80	0.80	0.050	0.64	0.03	0.07	RHS
68	10 Jun 15	37.867	3.00	3.00	0.050	9.00	0.45	1.04	LHS
69	10 Jun 15	37.870	12.00	12.00	0.050	144.00	7.20	16.70	LHS
70	11 Jun 15	30.645	9.50	1.90	0.050	18.05	0.90	2.09	RHS
71	11 Jun 15	25.100	1.40	1.00	0.050	1.40	0.07	0.16	RHS
72	12 Jun 15	30.670	1.50	1.10	0.050	1.65	0.08	0.19	LHS
73	12 Jun 15	30.677	7.70	1.30	0.050	10.01	0.50	1.16	LHS
74	12 Jun 15	30.674	4.30	1.00	0.050	4.30	0.22	0.50	LHS
75	12 Jun 15	30.670	3.30	1.00	0.050	3.30	0.17	0.38	RHS
76	12 Jun 15	30.672	3.90	1.20	0.050	4.68	0.23	0.54	RHS
77	13 Jun 15	22.260	0.90	0.60	0.050	0.54	0.03	0.06	LHS
78	13 Jun 15	22.375	1.20	0.80	0.050	0.96	0.05	0.11	RHS
79	13 Jun 15	22.590	0.80	0.60	0.050	0.48	0.02	0.06	RHS
80	13 Jun 15	22.700	1.80	0.70	0.050	1.26	0.06	0.15	LHS
81	13 Jun 15	23.200	0.90	0.80	0.050	0.72	0.04	0.08	LHS
82	13 Jun 15	23.415	2.50	0.90	0.050	2.25	0.11	0.26	LHS
83	13 Jun 15	23.620	0.90	0.70	0.050	0.63	0.03	0.07	RHS
84	13 Jun 15	23.915	0.80	0.60	0.050	0.48	0.02	0.06	LHS
85	13 Jun 15	37.025	1.00	0.80	0.050	0.80	0.04	0.09	RHS
86	13 Jun 15	30.271	2.00	1.30	0.050	2.60	0.13	0.30	RHS
87	13 Jun 15	30.270	1.90	1.20	0.050	2.28	0.11	0.26	RHS
88	13 Jun 15	30.267	8.60	1.40	0.050	12.04	0.60	1.40	RHS
89	13 Jun 15	30.265	3.50	1.60	0.050	5.60	0.28	0.65	RHS
90	13 Jun 15	37.026	0.80	0.60	0.050	0.48	0.02	0.06	RHS
CARRIED FORWARD:						2,244.02	112.43	260.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH18.000 - CH44.800)

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,244.02	112.43	260.31	
91	13 Jun 15	37.027	0.70	0.50	0.050	0.35	0.02	0.04	RHS
92	13 Jun 15	37.028	2.10	1.00	0.050	2.10	0.11	0.24	RHS
93	13 Jun 15	37.029	0.80	0.60	0.050	0.48	0.02	0.06	RHS
94	13 Jun 15	37.030	0.60	0.40	0.050	0.24	0.01	0.03	RHS
95	13 Jun 15	37.031	0.70	0.60	0.050	0.42	0.02	0.05	RHS
96	13 Jun 15	37.032	2.60	1.00	0.050	2.60	0.13	0.30	RHS
97	15 Jun 15	20.870	0.80	0.60	0.050	0.48	0.02	0.06	RHS
98	15 Jun 15	22.200	0.90	0.70	0.050	0.63	0.03	0.07	LHS
99	15 Jun 15	23.210	0.70	0.50	0.050	0.35	0.02	0.04	RHS
100	15 Jun 15	24.000	0.80	0.60	0.050	0.48	0.02	0.06	LHS
101	15 Jun 15	24.100	0.80	0.70	0.050	0.56	0.03	0.06	LHS
102	15 Jun 15	24.270	1.00	0.80	0.050	0.80	0.04	0.09	LHS
103	15 Jun 15	24.620	0.90	0.80	0.050	0.72	0.04	0.08	RHS
104	15 Jun 15	24.730	0.80	0.60	0.050	0.48	0.02	0.06	LHS
105	15 Jun 15	24.900	1.20	0.70	0.050	0.84	0.04	0.10	LHS
106	15 Jun 15	25.000	1.40	0.60	0.050	0.84	0.04	0.10	LHS
107	15 Jun 15	25.100	1.50	0.70	0.050	1.05	0.05	0.12	LHS
108	15 Jun 15	25.200	2.00	0.60	0.050	1.20	0.06	0.14	LHS
109	15 Jun 15	25.650	1.20	0.70	0.050	0.84	0.04	0.10	LHS
110	15 Jun 15	25.800	2.00	0.80	0.050	1.60	0.08	0.19	LHS
111	15 Jun 15	26.100	2.30	0.80	0.050	1.84	0.09	0.21	LHS
112	15 Jun 15	26.185	1.20	0.70	0.050	0.84	0.04	0.10	RHS
113	15 Jun 15	37.740	0.70	0.50	0.050	0.35	0.02	0.04	LHS
114	15 Jun 15	38.115	0.80	0.60	0.050	0.48	0.02	0.06	LHS
115	15 Jun 15	38.360	2.70	1.00	0.050	2.70	0.14	0.31	LHS
116	15 Jun 15	38.373	3.30	1.10	0.050	3.63	0.18	0.42	LHS
CARRIED FORWARD:						2,270.92	113.77	263.43	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN (CH44.800 - CH72.470)

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,270.92	113.77	263.43	
117	10 Jun 15	46.250	2.60	1.50	0.050	3.90	0.20	0.45	RHS
118	10 Jun 15	46.309	4.60	0.80	0.050	3.68	0.18	0.43	LHS
119	10 Jun 15	46.318	3.90	1.10	0.050	4.29	0.21	0.50	RHS
120	10 Jun 15	46.521	3.90	2.30	0.050	8.97	0.45	1.04	RHS
121	12 Jun 15	60.780	3.20	1.10	0.050	3.52	0.18	0.41	RHS
122	12 Jun 15	60.820	2.60	0.40	0.050	1.04	0.05	0.12	RHS
123	12 Jun 15	60.925	3.20	1.50	0.050	4.80	0.24	0.56	RHS
124	12 Jun 15	69.212	4.60	0.80	0.050	3.68	0.18	0.43	LHS
125	12 Jun 15	69.321	4.10	1.00	0.050	4.10	0.21	0.48	LHS
126	12 Jun 15	69.456	3.90	1.10	0.050	4.29	0.21	0.50	RHS
127	12 Jun 15	69.560	3.10	0.80	0.050	2.48	0.12	0.29	RHS
128	19 Jun 15	70.060	3.50	1.00	0.050	3.50	0.18	0.41	RHS
129	19 Jun 15	70.090	2.60	0.80	0.050	2.08	0.10	0.24	LHS
130	19 Jun 15	70.105	3.50	0.80	0.050	2.80	0.14	0.32	LHS
131	19 Jun 15	70.122	2.30	1.00	0.050	2.30	0.12	0.27	LHS
132	19 Jun 15	70.168	3.60	1.00	0.050	3.60	0.18	0.42	RHS
133	19 Jun 15	70.187	2.10	0.60	0.050	1.26	0.06	0.15	RHS
134	22 Jun 15	58.405	3.20	2.50	0.050	8.00	0.40	0.93	RHS
135	22 Jun 15	58.416	2.90	1.60	0.050	4.64	0.23	0.54	LHS
136	22 Jun 15	58.435	2.50	1.30	0.050	3.25	0.16	0.38	LHS
137	22 Jun 15	58.451	3.50	1.90	0.050	6.65	0.33	0.77	LHS
TOTAL:						2,353.75	117.91	273.04	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,767.63	88.38	205.05	
1	03 Jun 15	26.454	5.00	1.20	0.050	6.00	0.30	0.70	LHS
2	03 Jun 15	26.456	5.00	1.20	0.050	6.00	0.30	0.70	LHS
3	03 Jun 15	26.458	5.00	1.20	0.050	6.00	0.30	0.70	LHS
4	03 Jun 15	26.460	5.00	1.20	0.050	6.00	0.30	0.70	LHS
5	03 Jun 15	26.462	5.00	1.20	0.050	6.00	0.30	0.70	LHS
6	04 Jun 15	25.624	1.80	1.00	0.050	1.80	0.09	0.21	LHS
7	04 Jun 15	25.626	1.80	1.00	0.050	1.80	0.09	0.21	LHS
8	04 Jun 15	25.630	1.60	1.00	0.050	1.60	0.08	0.19	LHS
9	04 Jun 15	25.632	1.60	1.00	0.050	1.60	0.08	0.19	LHS
10	04 Jun 15	25.728	1.40	1.00	0.050	1.40	0.07	0.16	LHS
11	04 Jun 15	25.730	1.40	1.00	0.050	1.40	0.07	0.16	LHS
12	04 Jun 15	25.734	1.40	1.00	0.050	1.40	0.07	0.16	LHS
13	04 Jun 15	25.736	1.40	1.00	0.050	1.40	0.07	0.16	LHS
14	05 Jun 15	25.678	1.00	0.80	0.050	0.80	0.04	0.09	LHS
15	05 Jun 15	25.680	1.00	0.80	0.050	0.80	0.04	0.09	LHS
16	05 Jun 15	25.712	6.20	1.00	0.050	6.20	0.31	0.72	LHS
17	05 Jun 15	25.714	6.20	1.00	0.050	6.20	0.31	0.72	LHS
18	05 Jun 15	25.716	6.20	1.00	0.050	6.20	0.31	0.72	LHS
19	05 Jun 15	25.718	6.20	1.00	0.050	6.20	0.31	0.72	LHS
20	05 Jun 15	25.720	6.20	1.00	0.050	6.20	0.31	0.72	LHS
21	05 Jun 15	25.722	6.20	1.00	0.050	6.20	0.31	0.72	LHS
22	08 Jun 15	26.104	0.80	0.80	0.050	0.64	0.03	0.07	LHS
23	08 Jun 15	26.106	0.80	0.80	0.050	0.64	0.03	0.07	LHS
24	08 Jun 15	26.110	2.00	0.80	0.050	1.60	0.08	0.19	LHS
25	08 Jun 15	26.112	2.00	0.80	0.050	1.60	0.08	0.19	LHS
26	08 Jun 15	26.114	2.00	0.80	0.050	1.60	0.08	0.19	LHS
27	08 Jun 15	26.264	3.40	0.80	0.050	2.72	0.14	0.32	LHS
28	08 Jun 15	26.266	3.40	0.80	0.050	2.72	0.14	0.32	LHS
29	08 Jun 15	26.268	3.40	0.80	0.050	2.72	0.14	0.32	LHS
30	08 Jun 15	26.270	3.40	0.80	0.050	2.72	0.14	0.32	LHS
CARRIED FORWARD:						1,865.79	93.29	216.44	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,865.79	93.29	216.44	
31	09 Jun 15	24.972	1.40	0.80	0.050	1.12	0.06	0.13	RHS
32	09 Jun 15	24.974	1.40	0.80	0.050	1.12	0.06	0.13	RHS
33	09 Jun 15	24.980	1.40	0.80	0.050	1.12	0.06	0.13	RHS
34	09 Jun 15	24.982	1.40	0.80	0.050	1.12	0.06	0.13	RHS
35	09 Jun 15	25.006	2.00	0.80	0.050	1.60	0.08	0.19	LHS
36	09 Jun 15	25.008	2.00	0.80	0.050	1.60	0.08	0.19	LHS
37	09 Jun 15	25.010	2.00	0.80	0.050	1.60	0.08	0.19	LHS
38	09 Jun 15	25.346	2.80	1.40	0.050	3.92	0.20	0.45	LHS
39	09 Jun 15	25.348	2.80	1.40	0.050	3.92	0.20	0.45	LHS
40	09 Jun 15	25.350	2.80	1.40	0.050	3.92	0.20	0.45	LHS
41	10 Jun 15	25.352	4.00	1.80	0.050	7.20	0.36	0.84	LHS
42	10 Jun 15	25.354	4.00	1.80	0.050	7.20	0.36	0.84	LHS
43	10 Jun 15	25.356	4.00	1.80	0.050	7.20	0.36	0.84	LHS
44	10 Jun 15	25.358	4.00	1.80	0.050	7.20	0.36	0.84	LHS
45	10 Jun 15	25.360	4.00	1.80	0.050	7.20	0.36	0.84	LHS
46	11 Jun 15	25.556	1.20	1.00	0.050	1.20	0.06	0.14	LHS
47	11 Jun 15	25.558	1.20	1.00	0.050	1.20	0.06	0.14	LHS
48	11 Jun 15	25.566	2.00	1.20	0.050	2.40	0.12	0.28	LHS
49	11 Jun 15	25.568	2.00	1.20	0.050	2.40	0.12	0.28	LHS
50	12 Jun 15	25.572	2.00	1.20	0.050	2.40	0.12	0.28	RHS
51	12 Jun 15	25.574	2.00	1.20	0.050	2.40	0.12	0.28	RHS
52	12 Jun 15	25.576	2.00	1.20	0.050	2.40	0.12	0.28	RHS
53	12 Jun 15	25.612	1.20	1.00	0.050	1.20	0.06	0.14	LHS
54	12 Jun 15	25.614	1.20	1.00	0.050	1.20	0.06	0.14	LHS
55	12 Jun 15	25.618	1.40	1.00	0.050	1.40	0.07	0.16	LHS
56	12 Jun 15	25.620	1.40	1.00	0.050	1.40	0.07	0.16	LHS
57	12 Jun 15	28.446	6.40	1.00	0.050	6.40	0.32	0.74	LHS
58	12 Jun 15	28.448	6.40	1.00	0.050	6.40	0.32	0.74	LHS
59	12 Jun 15	28.450	6.40	1.00	0.050	6.40	0.32	0.74	LHS
60	12 Jun 15	28.452	6.40	1.00	0.050	6.40	0.32	0.74	LHS
CARRIED FORWARD:						1,968.03	98.40	228.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,968.03	98.40	228.30	
61	12 Jun 15	28.454	6.40	1.10	0.050	7.04	0.35	0.82	LHS
62	12 Jun 15	28.456	6.40	0.80	0.050	5.12	0.26	0.59	LHS
63	13 Jun 15	25.624	0.80	0.80	0.050	0.64	0.03	0.07	LHS
64	13 Jun 15	25.626	0.80	1.20	0.050	0.96	0.05	0.11	LHS
65	13 Jun 15	25.628	3.20	1.20	0.050	3.84	0.19	0.45	LHS
66	13 Jun 15	25.630	3.20	1.20	0.050	3.84	0.19	0.45	LHS
67	13 Jun 15	25.632	3.20	1.20	0.050	3.84	0.19	0.45	LHS
68	13 Jun 15	25.640	3.80	1.20	0.050	4.56	0.23	0.53	LHS
69	13 Jun 15	25.642	3.80	1.20	0.050	4.56	0.23	0.53	LHS
70	13 Jun 15	25.644	3.80	1.20	0.050	4.56	0.23	0.53	LHS
71	13 Jun 15	25.646	3.80	1.20	0.050	4.56	0.23	0.53	LHS
72	15 Jun 15	25.640	2.00	1.00	0.050	2.00	0.10	0.23	LHS
73	15 Jun 15	25.642	2.00	1.00	0.050	2.00	0.10	0.23	LHS
74	15 Jun 15	25.644	2.00	1.00	0.050	2.00	0.10	0.23	LHS
75	15 Jun 15	25.662	1.20	1.00	0.050	1.20	0.06	0.14	LHS
76	15 Jun 15	25.664	1.20	1.00	0.050	1.20	0.06	0.14	LHS
77	15 Jun 15	25.666	5.20	1.20	0.050	6.24	0.31	0.72	LHS
78	15 Jun 15	25.668	5.20	1.20	0.050	6.24	0.31	0.72	LHS
79	15 Jun 15	25.670	5.20	1.20	0.050	6.24	0.31	0.72	LHS
80	15 Jun 15	25.672	5.20	1.20	0.050	6.24	0.31	0.72	LHS
81	15 Jun 15	25.674	5.20	1.20	0.050	6.24	0.31	0.72	LHS
82	15 Jun 15	27.062	2.60	0.80	0.050	2.08	0.10	0.24	LHS
83	15 Jun 15	27.064	2.60	0.80	0.050	2.08	0.10	0.24	LHS
84	15 Jun 15	27.066	2.60	0.80	0.050	2.08	0.10	0.24	LHS
85	19 Jun 15	21.318	2.50	1.20	0.050	3.00	0.15	0.35	RHS
86	19 Jun 15	21.320	2.50	1.20	0.050	3.00	0.15	0.35	RHS
87	19 Jun 15	21.322	2.50	1.20	0.050	3.00	0.15	0.35	RHS
88	19 Jun 15	21.364	3.70	1.40	0.050	5.18	0.26	0.60	RHS
89	19 Jun 15	21.366	3.70	1.40	0.050	5.18	0.26	0.60	RHS
90	19 Jun 15	21.368	3.70	1.40	0.050	5.18	0.26	0.60	RHS
CARRIED FORWARD:						2,081.93	104.10	241.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,081.93	104.10	241.51	
91	19 Jun 15	21.370	3.70	1.40	0.050	5.18	0.26	0.60	RHS
92	22 Jun 15	21.066	2.40	0.80	0.050	1.92	0.10	0.22	RHS
93	22 Jun 15	21.068	2.40	0.80	0.050	1.92	0.10	0.22	RHS
94	22 Jun 15	21.072	6.20	0.80	0.050	4.96	0.25	0.58	RHS
95	22 Jun 15	21.074	6.20	0.80	0.050	4.96	0.25	0.58	RHS
96	22 Jun 15	21.076	6.20	0.80	0.050	4.96	0.25	0.58	RHS
97	22 Jun 15	21.078	6.20	0.80	0.050	4.96	0.25	0.58	RHS
98	22 Jun 15	21.080	6.20	0.80	0.050	4.96	0.25	0.58	RHS
99	23 Jun 15	32.246	1.80	1.40	0.050	2.52	0.13	0.29	RHS
100	23 Jun 15	32.248	1.80	1.40	0.050	2.52	0.13	0.29	RHS
101	23 Jun 15	32.250	1.80	1.40	0.050	2.52	0.13	0.29	RHS
102	23 Jun 15	32.252	1.40	1.00	0.050	1.40	0.07	0.16	RHS
103	23 Jun 15	32.254	1.40	1.00	0.050	1.40	0.07	0.16	RHS
104	23 Jun 15	32.308	1.00	0.60	0.050	0.60	0.03	0.07	RHS
105	23 Jun 15	32.310	1.00	0.60	0.050	0.60	0.03	0.07	RHS
106	23 Jun 15	32.318	1.40	0.80	0.050	1.12	0.06	0.13	RHS
107	23 Jun 15	32.320	1.40	0.80	0.050	1.12	0.06	0.13	RHS
108	23 Jun 15	32.322	1.40	0.80	0.050	1.12	0.06	0.13	RHS
109	23 Jun 15	32.334	1.20	0.40	0.050	0.48	0.02	0.06	RHS
110	23 Jun 15	32.336	1.20	0.40	0.050	0.48	0.02	0.06	RHS
111	24 Jun 15	37.228	5.40	1.00	0.050	5.40	0.27	0.63	RHS
112	24 Jun 15	37.230	5.40	1.00	0.050	5.40	0.27	0.63	RHS
113	24 Jun 15	37.232	5.40	1.00	0.050	5.40	0.27	0.63	RHS
114	24 Jun 15	37.234	5.40	1.00	0.050	5.40	0.27	0.63	RHS
115	24 Jun 15	37.236	5.40	1.00	0.050	5.40	0.27	0.63	RHS
TOTAL:						2,158.63	107.93	250.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,050.89	52.55	121.90	
1	02 Jun 15	13.816	2.80	0.40	0.050	1.12	0.06	0.13	LHS
2	02 Jun 15	13.818	3.10	0.40	0.050	1.24	0.06	0.14	LHS
3	02 Jun 15	13.823	1.80	0.40	0.050	0.72	0.04	0.08	LHS
4	02 Jun 15	13.821	2.60	0.40	0.050	1.04	0.05	0.12	LHS
5	02 Jun 15	13.823	1.20	0.40	0.050	0.48	0.02	0.06	LHS
6	02 Jun 15	13.880	1.60	0.40	0.050	0.64	0.03	0.07	LHS
7	02 Jun 15	13.876	3.60	0.40	0.050	1.44	0.07	0.17	LHS
8	02 Jun 15	13.874	4.40	0.40	0.050	1.76	0.09	0.20	LHS
9	02 Jun 15	13.813	3.60	0.40	0.050	1.44	0.07	0.17	LHS
10	02 Jun 15	13.813	0.40	0.40	0.050	0.16	0.01	0.02	RHS
11	02 Jun 15	13.880	0.60	0.40	0.050	0.24	0.01	0.03	RHS
12	02 Jun 15	13.876	0.60	0.40	0.050	0.24	0.01	0.03	RHS
13	02 Jun 15	13.873	4.80	0.40	0.050	1.92	0.10	0.22	RHS
14	08 Jun 15	14.913	1.40	0.40	0.050	0.56	0.03	0.06	RHS
15	08 Jun 15	14.880	6.80	1.00	0.050	6.80	0.34	0.79	RHS
16	08 Jun 15	15.215	9.80	0.60	0.050	5.88	0.29	0.68	RHS
17	08 Jun 15	15.218	9.80	0.60	0.050	5.88	0.29	0.68	RHS
18	08 Jun 15	15.222	8.60	0.60	0.050	5.16	0.26	0.60	RHS
19	08 Jun 15	15.224	3.60	0.60	0.050	2.16	0.11	0.25	RHS
20	08 Jun 15	15.226	7.40	0.40	0.050	2.96	0.15	0.34	RHS
21	08 Jun 15	15.228	7.40	0.60	0.050	4.44	0.22	0.52	RHS
22	08 Jun 15	15.231	6.00	0.60	0.050	3.60	0.18	0.42	RHS
23	08 Jun 15	15.650	6.40	0.60	0.050	3.84	0.19	0.45	LHS
24	08 Jun 15	15.654	5.60	0.40	0.050	2.24	0.11	0.26	LHS
25	08 Jun 15	15.657	5.80	0.60	0.050	3.48	0.17	0.40	LHS
26	08 Jun 15	15.660	5.40	0.60	0.050	3.24	0.16	0.38	LHS
27	08 Jun 15	14.770	4.60	0.60	0.050	2.76	0.14	0.32	LHS
28	08 Jun 15	14.773	9.40	0.60	0.050	5.64	0.28	0.65	LHS
29	08 Jun 15	14.776	7.60	0.40	0.050	3.04	0.15	0.35	LHS
30	08 Jun 15	14.813	7.60	0.60	0.050	4.56	0.23	0.53	LHS
CARRIED FORWARD:						1,129.57	56.48	131.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,129.57	56.48	131.03	
31	16 Jun 15	4.012	0.80	0.40	0.050	0.32	0.02	0.04	LHS
32	16 Jun 15	4.016	0.60	0.40	0.050	0.24	0.01	0.03	LHS
33	16 Jun 15	4.018	0.60	0.40	0.050	0.24	0.01	0.03	LHS
34	16 Jun 15	4.020	0.60	0.40	0.050	0.24	0.01	0.03	LHS
35	16 Jun 15	4.030	0.60	0.40	0.050	0.24	0.01	0.03	LHS
36	16 Jun 15	4.032	0.60	0.40	0.050	0.24	0.01	0.03	LHS
37	16 Jun 15	4.034	0.60	0.40	0.050	0.24	0.01	0.03	LHS
38	16 Jun 15	4.040	2.60	0.40	0.050	1.04	0.05	0.12	LHS
39	16 Jun 15	4.042	0.60	0.40	0.050	0.24	0.01	0.03	LHS
40	16 Jun 15	4.044	0.60	0.40	0.050	0.24	0.01	0.03	LHS
41	16 Jun 15	4.050	0.60	0.40	0.050	0.24	0.01	0.03	LHS
42	16 Jun 15	4.052	0.60	0.40	0.050	0.24	0.01	0.03	LHS
43	16 Jun 15	4.054	0.60	0.40	0.050	0.24	0.01	0.03	LHS
44	17 Jun 15	4.304	1.20	0.40	0.050	0.48	0.02	0.06	LHS
45	17 Jun 15	4.306	1.20	0.40	0.050	0.48	0.02	0.06	LHS
46	17 Jun 15	4.308	1.20	0.40	0.050	0.48	0.02	0.06	LHS
47	17 Jun 15	4.310	1.20	0.40	0.050	0.48	0.02	0.06	LHS
48	17 Jun 15	4.312	1.20	0.40	0.050	0.48	0.02	0.06	LHS
49	17 Jun 15	4.314	1.20	0.40	0.050	0.48	0.02	0.06	LHS
50	17 Jun 15	4.744	0.60	0.40	0.050	0.24	0.01	0.03	LHS
51	17 Jun 15	4.746	0.60	0.40	0.050	0.24	0.01	0.03	LHS
52	17 Jun 15	4.748	0.60	0.40	0.050	0.24	0.01	0.03	LHS
53	17 Jun 15	4.756	0.80	0.40	0.050	0.32	0.02	0.04	LHS
54	17 Jun 15	4.758	0.80	0.40	0.050	0.32	0.02	0.04	LHS
55	17 Jun 15	4.760	0.80	0.40	0.050	0.32	0.02	0.04	LHS
56	17 Jun 15	4.762	0.80	0.40	0.050	0.32	0.02	0.04	LHS
57	17 Jun 15	4.768	0.80	0.40	0.050	0.32	0.02	0.04	LHS
58	17 Jun 15	4.770	0.80	0.40	0.050	0.32	0.02	0.04	LHS
59	17 Jun 15	4.772	0.80	0.40	0.050	0.32	0.02	0.04	LHS
60	17 Jun 15	4.774	0.80	0.40	0.050	0.32	0.02	0.04	LHS
CARRIED FORWARD:						1,139.73	56.99	132.21	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,139.73	56.99	132.21	
61	17 Jun 15	4.780	1.20	0.40	0.050	0.48	0.02	0.06	LHS
62	17 Jun 15	4.782	1.20	0.40	0.050	0.48	0.02	0.06	LHS
63	17 Jun 15	4.784	1.20	0.40	0.050	0.48	0.02	0.06	LHS
64	17 Jun 15	4.786	1.20	0.40	0.050	0.48	0.02	0.06	LHS
65	17 Jun 15	4.788	1.20	0.40	0.050	0.48	0.02	0.06	LHS
66	17 Jun 15	4.790	1.20	0.40	0.050	0.48	0.02	0.06	LHS
67	17 Jun 15	4.794	0.80	0.40	0.050	0.32	0.02	0.04	LHS
68	17 Jun 15	4.796	0.80	0.40	0.050	0.32	0.02	0.04	LHS
69	17 Jun 15	4.798	0.80	0.40	0.050	0.32	0.02	0.04	LHS
70	17 Jun 15	4.800	0.80	0.40	0.050	0.32	0.02	0.04	LHS
71	18 Jun 15	14.454	1.00	0.60	0.050	0.60	0.03	0.07	LHS
72	18 Jun 15	14.456	1.00	0.60	0.050	0.60	0.03	0.07	LHS
73	18 Jun 15	14.458	1.00	0.60	0.050	0.60	0.03	0.07	LHS
74	18 Jun 15	14.460	1.00	0.60	0.050	0.60	0.03	0.07	LHS
75	18 Jun 15	14.462	1.00	0.60	0.050	0.60	0.03	0.07	LHS
76	22 Jun 15	1.674	0.80	0.40	0.050	0.32	0.02	0.04	LHS
77	22 Jun 15	1.676	0.80	0.40	0.050	0.32	0.02	0.04	LHS
78	22 Jun 15	1.678	0.80	0.40	0.050	0.32	0.02	0.04	LHS
79	22 Jun 15	1.680	0.80	0.40	0.050	0.32	0.02	0.04	LHS
80	22 Jun 15	1.716	0.40	0.40	0.050	0.16	0.01	0.02	LHS
81	22 Jun 15	1.718	0.40	0.40	0.050	0.16	0.01	0.02	LHS
82	22 Jun 15	1.722	1.00	0.40	0.050	0.40	0.02	0.05	LHS
83	22 Jun 15	1.724	1.00	0.40	0.050	0.40	0.02	0.05	LHS
84	22 Jun 15	1.726	1.00	0.40	0.050	0.40	0.02	0.05	LHS
85	22 Jun 15	1.762	1.00	0.40	0.050	0.40	0.02	0.05	LHS
86	22 Jun 15	1.764	2.00	0.40	0.050	0.80	0.04	0.09	LHS
87	22 Jun 15	1.766	2.00	0.40	0.050	0.80	0.04	0.09	LHS
88	22 Jun 15	1.768	2.00	0.40	0.050	0.80	0.04	0.09	RHS
89	22 Jun 15	1.774	1.10	0.40	0.050	0.44	0.02	0.05	LHS
90	22 Jun 15	1.776	1.20	0.40	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						1,153.41	57.67	133.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 501

ROAD NAME: JALAN KK - PENAMPANG - LOKKAWI

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,153.41	57.67	133.79	
91	22 Jun 15	1.778	1.60	0.40	0.050	0.64	0.03	0.07	LHS
92	25 Jun 15	15.442	1.00	0.40	0.050	0.40	0.02	0.05	LHS
93	25 Jun 15	15.444	1.00	0.40	0.050	0.40	0.02	0.05	LHS
94	25 Jun 15	15.446	1.00	0.40	0.050	0.40	0.02	0.05	LHS
95	25 Jun 15	15.448	1.00	0.40	0.050	0.40	0.02	0.05	LHS
96	25 Jun 15	15.450	1.00	0.40	0.050	0.40	0.02	0.05	LHS
97	25 Jun 15	17.410	2.60	0.40	0.050	1.04	0.05	0.12	RHS
98	25 Jun 15	17.412	3.10	0.40	0.050	1.24	0.06	0.14	RHS
99	25 Jun 15	17.414	2.20	0.40	0.050	0.88	0.04	0.10	LHS
100	25 Jun 15	17.426	1.20	0.40	0.050	0.48	0.02	0.06	LHS
101	25 Jun 15	17.428	1.20	0.40	0.050	0.48	0.02	0.06	RHS
102	25 Jun 15	17.430	1.20	0.40	0.050	0.48	0.02	0.06	LHS
103	25 Jun 15	17.432	1.20	0.40	0.050	0.48	0.02	0.06	RHS
104	25 Jun 15	17.434	1.20	0.40	0.050	0.48	0.02	0.06	LHS
105	25 Jun 15	17.436	1.20	0.40	0.050	0.48	0.02	0.06	RHS
TOTAL:						1,162.09	58.11	134.80	

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA
MONTH:	JUNE 2015

Page 18 of 18

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	353.65	77.74	431.39	17.71	5.46	23.17	41.12	12.68	53.80
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	473.69	32.65	506.34	26.53	1.97	28.50	61.57	4.56	66.13
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	264.95	7.22	272.17	14.37	0.36	14.73	33.42	0.84	34.26
			TOTAL:	1,092.29	117.61	1,209.90	58.61	7.79	66.40	136.11	18.08	154.19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						353.65	17.71	41.12	
1	12 Jun 15	88.730	7.70	1.00	0.050	7.70	0.39	0.90	RHS
2	12 Jun 15	78.755	0.70	0.50	0.050	0.35	0.02	0.05	LHS
3	12 Jun 15	78.750	0.80	0.70	0.050	0.56	0.03	0.07	RHS
4	12 Jun 15	78.725	0.70	0.60	0.050	0.42	0.02	0.05	RHS
5	12 Jun 15	78.715	1.70	1.00	0.050	1.70	0.09	0.21	RHS
6	12 Jun 15	78.560	0.90	0.70	0.050	0.63	0.03	0.07	LHS
7	12 Jun 15	78.525	0.50	0.50	0.050	0.25	0.01	0.02	LHS
8	12 Jun 15	78.510	0.70	0.60	0.050	0.42	0.02	0.05	LHS
9	12 Jun 15	76.220	0.70	0.60	0.050	0.42	0.02	0.05	RHS
10	12 Jun 15	76.125	0.60	0.50	0.050	0.30	0.02	0.05	RHS
11	12 Jun 15	76.115	0.50	0.50	0.050	0.25	0.01	0.02	RHS
12	12 Jun 15	76.110	0.70	0.50	0.050	0.35	0.02	0.05	RHS
13	12 Jun 15	75.710	1.50	1.50	0.050	2.25	0.11	0.26	RHS
14	13 Jun 15	45.450	2.60	1.10	0.075	2.86	0.21	0.49	RHS
15	13 Jun 15	45.460	3.20	0.90	0.075	2.88	0.22	0.51	LHS
16	13 Jun 15	46.100	2.60	1.20	0.075	3.12	0.23	0.53	LHS
17	13 Jun 15	46.500	1.90	1.10	0.075	2.09	0.16	0.37	RHS
18	13 Jun 15	47.960	7.20	0.80	0.075	5.76	0.43	1.00	RHS
19	13 Jun 15	47.970	2.50	0.90	0.075	2.25	0.17	0.39	LHS
20	13 Jun 15	51.750	3.60	1.10	0.075	3.96	0.30	0.70	LHS
21	13 Jun 15	53.100	1.20	0.90	0.075	1.08	0.08	0.19	RHS
22	13 Jun 15	54.460	3.70	1.10	0.075	4.07	0.31	0.72	LHS
23	13 Jun 15	54.510	2.50	0.90	0.075	2.25	0.17	0.39	LHS
24	13 Jun 15	54.520	3.60	1.10	0.075	3.96	0.30	0.70	RHS
25	13 Jun 15	54.530	2.50	1.20	0.075	3.00	0.23	0.53	LHS
26	13 Jun 15	54.710	2.60	1.10	0.075	2.86	0.21	0.49	RHS
27	13 Jun 15	54.800	3.20	1.30	0.075	4.16	0.31	0.72	LHS
28	13 Jun 15	54.950	2.30	1.10	0.075	2.53	0.19	0.44	RHS
29	13 Jun 15	55.450	2.60	0.80	0.075	2.08	0.16	0.37	RHS
30	13 Jun 15	55.650	1.90	0.90	0.075	1.71	0.13	0.30	LHS
CARRIED FORWARD :						419.87	22.31	51.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						419.87	22.31	51.81	
31	13 Jun 15	55.700	2.10	1.10	0.075	2.31	0.17	0.39	RHS
32	13 Jun 15	55.810	3.30	1.20	0.075	3.96	0.30	0.70	LHS
33	17 Jun 15	68.350	3.50	1.50	0.075	5.25	0.39	0.90	RHS
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
TOTAL :						431.39	23.17	53.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						473.69	26.53	61.57	
1	02 Jun 15	129.175	4.00	1.50	0.075	6.00	0.45	1.04	RHS
2	02 Jun 15	137.967	3.50	1.70	0.075	5.95	0.45	1.04	RHS
3	12 Jun 15	119.700	1.50	1.50	0.075	2.25	0.17	0.39	LHS
4	12 Jun 15	109.350	1.50	1.00	0.025	1.50	0.04	0.09	RHS
5	12 Jun 15	104.535	1.00	1.00	0.050	1.00	0.05	0.12	LHS
6	12 Jun 15	102.820	1.70	1.00	0.050	1.70	0.09	0.21	RHS
7	16 Jun 15	116.413	3.00	2.50	0.050	7.50	0.38	0.88	RHS
8	19 Jun 15	118.540	2.70	2.50	0.050	6.75	0.34	0.79	LHS
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						506.34	28.50	66.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						264.95	14.37	33.42	
1	02 Jun 15	145.093	3.80	1.90	0.050	7.22	0.36	0.84	LHS
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						272.17	14.73	34.26	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	359.121	53.790	412.911	18.041	2.698	20.739	41.926	6.270	48.196
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	250.620	23.710	274.330	12.596	1.187	13.783	29.268	2.761	32.029
3	Beaufort	502	Jalan Beaufort - Menumbok	223.140	15.790	238.930	11.200	0.795	11.995	26.016	1.846	27.862
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	305.500	6.320	311.820	18.457	0.317	18.774	42.866	0.737	43.603
			TOTAL:	1138.381	99.610	1237.991	60.294	4.997	65.291	140.076	11.614	151.690

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	359.121	18.041	41.926	
1	04 Jun 15	79.150	0.60	0.80	0.050	0.480	0.024	0.056	LHS
2	04 Jun 15	79.281	0.60	0.70	0.050	0.420	0.021	0.049	LHS
3	04 Jun 15	79.281	0.50	0.70	0.050	0.350	0.018	0.042	LHS
4	04 Jun 15	79.283	0.70	0.90	0.050	0.630	0.032	0.074	LHS
5	04 Jun 15	79.283	0.80	0.90	0.050	0.720	0.036	0.084	RHS
6	04 Jun 15	83.890	0.70	0.60	0.050	0.420	0.021	0.049	RHS
7	04 Jun 15	89.590	0.60	0.80	0.050	0.480	0.024	0.056	LHS
8	04 Jun 15	89.761	0.90	0.70	0.050	0.630	0.032	0.074	LHS
9	04 Jun 15	89.920	0.60	0.80	0.050	0.480	0.024	0.056	LHS
10	04 Jun 15	89.925	0.90	0.70	0.050	0.630	0.032	0.074	LHS
11	04 Jun 15	89.950	0.80	0.90	0.050	0.720	0.036	0.084	LHS
12	04 Jun 15	90.280	0.80	0.90	0.050	0.720	0.036	0.084	LHS
13	04 Jun 15	90.287	0.80	0.70	0.050	0.560	0.028	0.065	LHS
14	04 Jun 15	90.290	0.90	0.80	0.050	0.720	0.036	0.084	LHS
15	04 Jun 15	90.290	0.80	0.70	0.050	0.560	0.028	0.065	RHS
16	07 Jun 15	90.291	0.80	0.50	0.050	0.400	0.020	0.046	LHS
17	07 Jun 15	90.291	0.70	0.80	0.050	0.560	0.028	0.065	LHS
18	07 Jun 15	90.330	0.80	0.90	0.050	0.720	0.036	0.084	LHS
19	07 Jun 15	90.358	0.90	0.90	0.050	0.810	0.041	0.095	LHS
20	07 Jun 15	90.370	0.80	0.70	0.050	0.560	0.028	0.065	LHS
21	07 Jun 15	90.389	0.80	0.80	0.050	0.640	0.032	0.074	LHS
22	07 Jun 15	90.389	0.90	0.80	0.050	0.720	0.036	0.084	LHS
23	07 Jun 15	90.412	0.50	0.80	0.050	0.400	0.020	0.046	RHS
24	07 Jun 15	90.490	0.80	0.70	0.050	0.560	0.028	0.065	RHS
25	07 Jun 15	90.490	0.50	0.80	0.050	0.400	0.020	0.046	LHS
26	07 Jun 15	90.520	0.80	0.80	0.050	0.640	0.032	0.074	LHS
27	07 Jun 15	90.570	0.80	0.70	0.050	0.560	0.028	0.065	LHS
28	07 Jun 15	90.600	0.90	0.70	0.050	0.630	0.032	0.074	LHS
29	07 Jun 15	90.600	0.80	0.70	0.050	0.560	0.028	0.065	LHS
30	07 Jun 15	90.751	0.80	0.80	0.050	0.640	0.032	0.074	LHS
						376.441	18.910	43.944	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	376.441	18.910	43.944	
31	10 Jun 15	90.751	0.80	0.80	0.050	0.640	0.032	0.074	LHS
32	10 Jun 15	91.070	0.80	0.70	0.050	0.560	0.028	0.065	LHS
33	10 Jun 15	91.070	0.80	0.70	0.050	0.560	0.028	0.065	RHS
34	10 Jun 15	91.110	0.60	0.50	0.050	0.300	0.015	0.035	LHS
35	10 Jun 15	91.110	0.80	0.70	0.050	0.560	0.028	0.065	LHS
36	10 Jun 15	92.110	0.80	0.70	0.050	0.560	0.028	0.065	LHS
37	10 Jun 15	92.111	0.60	0.90	0.050	0.540	0.027	0.063	LHS
38	10 Jun 15	99.010	0.80	0.70	0.050	0.560	0.028	0.065	LHS
39	10 Jun 15	99.010	0.80	0.90	0.050	0.720	0.036	0.084	LHS
40	10 Jun 15	99.012	0.80	0.60	0.050	0.480	0.024	0.056	LHS
41	13 Jun 15	99.012	0.90	0.80	0.050	0.720	0.036	0.084	LHS
42	13 Jun 15	99.250	0.80	0.80	0.050	0.640	0.032	0.074	RHS
43	13 Jun 15	99.295	0.80	0.70	0.050	0.560	0.028	0.065	LHS
44	13 Jun 15	99.296	0.60	0.70	0.050	0.420	0.021	0.049	LHS
45	13 Jun 15	99.304	0.90	0.80	0.050	0.720	0.036	0.084	LHS
46	13 Jun 15	99.310	0.80	0.70	0.050	0.560	0.028	0.065	LHS
47	13 Jun 15	99.390	0.80	0.50	0.050	0.400	0.020	0.046	LHS
48	13 Jun 15	99.415	0.50	0.70	0.050	0.350	0.018	0.042	LHS
49	13 Jun 15	99.520	0.80	0.90	0.050	0.720	0.036	0.084	LHS
50	13 Jun 15	99.610	0.80	0.60	0.050	0.480	0.024	0.056	RHS
51	13 Jun 15	99.613	0.50	0.60	0.050	0.300	0.015	0.035	LHS
52	13 Jun 15	99.620	0.90	0.50	0.050	0.450	0.023	0.053	LHS
53	13 Jun 15	99.751	0.80	0.70	0.050	0.560	0.028	0.065	RHS
54	13 Jun 15	99.768	0.80	0.60	0.050	0.480	0.024	0.056	LHS
55	13 Jun 15	99.768	0.80	0.70	0.050	0.560	0.028	0.065	LHS
56	15 Jun 15	99.771	0.70	0.60	0.050	0.420	0.021	0.049	LHS
57	15 Jun 15	99.771	0.80	0.70	0.050	0.560	0.028	0.065	LHS
58	15 Jun 15	99.790	0.90	0.80	0.050	0.720	0.036	0.084	RHS
59	15 Jun 15	99.790	0.80	0.60	0.050	0.480	0.024	0.056	LHS
60	15 Jun 15	99.870	0.90	0.80	0.050	0.720	0.036	0.084	LHS
						392.741	19.726	45.842	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	392.741	19.726	45.842	
61	15 Jun 15	99.872	0.80	0.90	0.050	0.720	0.036	0.084	LHS
62	15 Jun 15	99.875	0.90	0.80	0.050	0.720	0.036	0.084	LHS
63	15 Jun 15	99.875	0.80	0.70	0.050	0.560	0.028	0.065	LHS
64	15 Jun 15	99.876	0.90	0.50	0.050	0.450	0.023	0.053	LHS
65	15 Jun 15	99.890	0.80	0.80	0.050	0.640	0.032	0.074	LHS
66	15 Jun 15	99.898	0.80	0.70	0.050	0.560	0.028	0.065	LHS
67	15 Jun 15	99.899	0.70	0.60	0.050	0.420	0.021	0.049	LHS
68	15 Jun 15	99.900	0.90	0.50	0.050	0.450	0.023	0.053	LHS
69	15 Jun 15	99.905	0.80	0.70	0.050	0.560	0.028	0.065	LHS
70	15 Jun 15	99.910	0.60	0.70	0.050	0.420	0.021	0.049	LHS
71	15 Jun 15	99.915	0.90	0.70	0.050	0.630	0.032	0.074	LHS
72	15 Jun 15	99.921	0.80	0.50	0.050	0.400	0.020	0.046	LHS
73	15 Jun 15	99.925	0.80	0.60	0.050	0.480	0.024	0.056	LHS
74	18 Jun 15	110.690	0.80	0.90	0.050	0.720	0.036	0.084	LHS
75	18 Jun 15	110.713	0.90	0.80	0.050	0.720	0.036	0.084	LHS
76	18 Jun 15	111.189	0.80	0.80	0.050	0.640	0.032	0.074	RHS
77	18 Jun 15	111.650	0.90	0.50	0.050	0.450	0.023	0.053	RHS
78	18 Jun 15	115.589	0.90	0.80	0.050	0.720	0.036	0.084	RHS
79	18 Jun 15	115.591	0.90	0.50	0.050	0.450	0.023	0.053	RHS
80	18 Jun 15	115.593	0.70	0.50	0.050	0.350	0.018	0.042	RHS
81	18 Jun 15	123.435	0.90	0.50	0.050	0.450	0.023	0.053	RHS
82	18 Jun 15	123.450	0.80	0.60	0.050	0.480	0.024	0.056	RHS
83	18 Jun 15	123.500	0.60	0.80	0.050	0.480	0.024	0.056	LHS
84	18 Jun 15	123.710	0.80	0.70	0.050	0.560	0.028	0.065	LHS
85	18 Jun 15	123.720	0.80	0.60	0.050	0.480	0.024	0.056	LHS
86	21 Jun 15	123.728	0.60	0.50	0.050	0.300	0.015	0.035	LHS
87	21 Jun 15	123.730	0.70	0.80	0.050	0.560	0.028	0.065	LHS
88	21 Jun 15	123.730	0.60	0.80	0.050	0.480	0.024	0.056	RHS
89	21 Jun 15	123.733	0.80	0.90	0.050	0.720	0.036	0.084	RHS
90	21 Jun 15	123.735	0.90	0.80	0.050	0.720	0.036	0.084	RHS
						409.031	20.544	47.743	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	409.031	20.544	47.743	
91	21 Jun 15	123.740	0.80	0.70	0.050	0.560	0.028	0.065	LHS
92	21 Jun 15	123.740	0.90	0.70	0.050	0.630	0.032	0.074	LHS
93	21 Jun 15	123.742	0.90	0.80	0.050	0.720	0.036	0.084	RHS
94	21 Jun 15	123.748	0.90	0.50	0.050	0.450	0.023	0.053	RHS
95	21 Jun 15	123.930	0.60	0.80	0.050	0.480	0.024	0.056	LHS
96	21 Jun 15	124.248	0.60	0.80	0.050	0.480	0.024	0.056	LHS
97	21 Jun 15	124.090	0.80	0.70	0.050	0.560	0.028	0.065	LHS
98									
99									
100									
101									
102									
103									
104									
105									
106									
107									
108									
109									
110									
111									
112									
113									
114									
115									
116									
117									
118									
119									
120									
CARRIED FORWARD:						412.911	20.739	48.196	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	250.620	12.596	29.268	
1	04 Jun 15	126.700	0.80	0.90	0.050	0.720	0.036	0.084	LHS
2	04 Jun 15	126.700	0.70	0.80	0.050	0.560	0.028	0.065	LHS
3	04 Jun 15	126.707	0.90	0.80	0.050	0.720	0.036	0.084	RHS
4	04 Jun 15	126.707	0.80	0.70	0.050	0.560	0.028	0.065	RHS
5	04 Jun 15	126.710	0.80	0.90	0.050	0.720	0.036	0.084	RHS
6	04 Jun 15	126.710	0.90	0.50	0.050	0.450	0.023	0.053	LHS
7	04 Jun 15	127.277	0.80	0.70	0.050	0.560	0.028	0.065	LHS
8	04 Jun 15	127.300	0.90	0.80	0.050	0.720	0.036	0.084	LHS
9	04 Jun 15	127.315	0.60	0.70	0.050	0.420	0.021	0.049	LHS
10	04 Jun 15	127.411	0.60	0.90	0.050	0.540	0.027	0.063	RHS
11	07 Jun 15	128.000	0.60	0.80	0.050	0.480	0.024	0.056	RHS
12	07 Jun 15	128.010	0.80	0.70	0.050	0.560	0.028	0.065	RHS
13	07 Jun 15	128.012	0.60	0.70	0.050	0.420	0.021	0.049	LHS
14	07 Jun 15	128.215	0.90	0.70	0.050	0.630	0.032	0.074	LHS
15	07 Jun 15	128.215	0.90	0.80	0.050	0.720	0.036	0.084	LHS
16	07 Jun 15	128.217	0.80	0.70	0.050	0.560	0.028	0.065	LHS
17	07 Jun 15	128.217	0.80	0.80	0.050	0.640	0.032	0.074	LHS
18	07 Jun 15	128.400	0.80	0.60	0.050	0.480	0.024	0.056	LHS
19	07 Jun 15	128.530	0.60	0.80	0.050	0.480	0.024	0.056	LHS
20	07 Jun 15	128.530	0.80	0.70	0.050	0.560	0.028	0.065	RHS
21	07 Jun 15	128.533	0.90	0.80	0.050	0.720	0.036	0.084	LHS
22	07 Jun 15	128.533	0.60	0.60	0.050	0.360	0.018	0.042	RHS
23	10 Jun 15	137.650	0.90	0.60	0.050	0.540	0.027	0.063	LHS
24	10 Jun 15	137.784	0.80	0.70	0.050	0.560	0.028	0.065	LHS
25	10 Jun 15	137.790	0.60	0.70	0.050	0.420	0.021	0.049	LHS
26	10 Jun 15	137.790	0.80	0.80	0.050	0.640	0.032	0.074	LHS
27	10 Jun 15	138.000	0.60	0.70	0.050	0.420	0.021	0.049	RHS
28	10 Jun 15	138.089	0.60	0.80	0.050	0.480	0.024	0.056	LHS
29	10 Jun 15	138.089	0.90	0.60	0.050	0.540	0.027	0.063	RHS
30	10 Jun 15	139.080	0.60	0.70	0.050	0.420	0.021	0.049	LHS
CARRIED FORWARD:						267.220	13.427	31.202	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	267.220	13.427	31.202	
31	13 Jun 15	139.080	0.60	0.80	0.050	0.480	0.024	0.056	LHS
32	13 Jun 15	139.922	0.50	0.80	0.050	0.400	0.020	0.046	RHS
33	13 Jun 15	140.050	0.90	0.80	0.050	0.720	0.036	0.084	LHS
34	13 Jun 15	140.055	0.80	0.80	0.050	0.640	0.032	0.074	RHS
35	13 Jun 15	140.100	0.80	0.70	0.050	0.560	0.028	0.065	LHS
36	13 Jun 15	140.100	0.90	0.80	0.050	0.720	0.036	0.084	RHS
37	13 Jun 15	140.200	0.80	0.70	0.050	0.560	0.028	0.065	LHS
38	13 Jun 15	140.200	0.60	0.70	0.050	0.420	0.021	0.049	LHS
39	13 Jun 15	140.210	0.80	0.70	0.050	0.560	0.028	0.065	LHS
40	13 Jun 15	140.214	0.80	0.60	0.050	0.480	0.024	0.056	LHS
41	13 Jun 15	140.890	0.90	0.50	0.050	0.450	0.023	0.053	LHS
42	13 Jun 15	145.320	0.60	0.80	0.050	0.480	0.024	0.056	LHS
43	13 Jun 15	147.699	0.80	0.80	0.050	0.640	0.032	0.074	LHS
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						274.330	13.783	32.029	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	223.140	11.200	26.016	
1	03 Jun 15	5.990	0.60	0.70	0.050	0.420	0.021	0.049	RHS
2	03 Jun 15	6.020	0.80	0.80	0.050	0.640	0.032	0.074	RHS
3	03 Jun 15	6.022	0.60	0.90	0.050	0.540	0.027	0.063	RHS
4	03 Jun 15	6.026	0.60	0.70	0.050	0.420	0.021	0.049	LHS
5	03 Jun 15	6.100	0.90	0.50	0.050	0.450	0.023	0.053	LHS
6	03 Jun 15	6.128	0.70	0.50	0.050	0.350	0.018	0.042	LHS
7	03 Jun 15	6.130	0.50	0.80	0.050	0.400	0.020	0.046	LHS
8	03 Jun 15	6.135	0.50	0.50	0.050	0.250	0.013	0.030	LHS
9	03 Jun 15	6.500	0.50	0.70	0.050	0.350	0.018	0.042	LHS
10	03 Jun 15	6.600	0.90	0.90	0.050	0.810	0.041	0.095	LHS
11	03 Jun 15	6.750	0.60	0.50	0.050	0.300	0.015	0.035	LHS
12	03 Jun 15	6.759	0.90	0.50	0.050	0.450	0.023	0.053	LHS
13	03 Jun 15	6.767	0.60	0.70	0.050	0.420	0.021	0.049	LHS
14	03 Jun 15	6.769	0.50	0.80	0.050	0.400	0.020	0.046	LHS
15	03 Jun 15	6.850	0.60	0.70	0.050	0.420	0.021	0.049	LHS
16	07 Jun 15	9.337	0.50	0.70	0.050	0.350	0.018	0.042	RHS
17	07 Jun 15	9.340	0.90	0.50	0.050	0.450	0.023	0.053	RHS
18	07 Jun 15	9.520	0.40	0.60	0.050	0.240	0.012	0.028	RHS
19	07 Jun 15	9.550	0.70	0.60	0.050	0.420	0.021	0.049	LHS
20	07 Jun 15	9.657	0.60	0.70	0.050	0.420	0.021	0.049	RHS
21	07 Jun 15	11.015	0.90	0.60	0.050	0.540	0.027	0.063	LHS
22	07 Jun 15	11.020	0.90	0.80	0.050	0.720	0.036	0.084	LHS
23	07 Jun 15	11.075	0.60	0.80	0.050	0.480	0.024	0.056	LHS
24	07 Jun 15	12.790	0.50	0.70	0.050	0.350	0.018	0.042	LHS
25	07 Jun 15	12.795	0.60	0.80	0.050	0.480	0.024	0.056	LHS
26	07 Jun 15	12.887	0.40	0.80	0.050	0.320	0.016	0.037	RHS
27	07 Jun 15	12.890	0.60	0.70	0.050	0.420	0.021	0.049	RHS
28	07 Jun 15	12.950	0.80	0.50	0.050	0.400	0.020	0.046	LHS
29	07 Jun 15	12.960	0.60	0.70	0.050	0.420	0.021	0.049	RHS
30	07 Jun 15	12.965	0.70	0.80	0.050	0.560	0.028	0.065	RHS
CARRIED FORWARD:						236.330	11.864	27.559	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	236.330	11.864	27.559	
31	13 Jun 15	12.969	0.40	0.60	0.050	0.240	0.012	0.028	RHS
32	13 Jun 15	12.970	0.70	0.50	0.050	0.350	0.018	0.042	LHS
33	13 Jun 15	12.975	0.50	0.80	0.050	0.400	0.020	0.046	RHS
34	13 Jun 15	13.291	0.50	0.90	0.050	0.450	0.023	0.053	RHS
35	13 Jun 15	13.350	0.40	0.50	0.050	0.200	0.010	0.023	LHS
36	13 Jun 15	13.430	0.70	0.80	0.050	0.560	0.028	0.065	LHS
37	13 Jun 15	13.435	0.80	0.50	0.050	0.400	0.020	0.046	LHS
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
CARRIED FORWARD:						238.930	11.995	27.862	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	305.500	18.457	42.866	
1	07 Jun 15	23.800	0.90	0.70	0.050	0.630	0.032	0.074	LHS
2	07 Jun 15	24.235	0.60	0.70	0.050	0.420	0.021	0.049	LHS
3	07 Jun 15	28.951	0.80	0.70	0.050	0.560	0.028	0.065	LHS
4	07 Jun 15	28.955	0.80	0.90	0.050	0.720	0.036	0.084	LHS
5	07 Jun 15	28.955	0.80	0.50	0.050	0.400	0.020	0.046	RHS
6	07 Jun 15	28.955	0.90	0.50	0.050	0.450	0.023	0.053	RHS
7	07 Jun 15	28.956	0.90	0.80	0.050	0.720	0.036	0.084	RHS
8	07 Jun 15	29.100	0.80	0.70	0.050	0.560	0.028	0.065	LHS
9	07 Jun 15	30.680	0.90	0.80	0.050	0.720	0.036	0.084	LHS
10	07 Jun 15	53.940	0.80	0.90	0.050	0.720	0.036	0.084	RHS
11	07 Jun 15	54.230	0.70	0.60	0.050	0.420	0.021	0.049	RHS
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
CARRIED FORWARD:						311.820	18.774	43.603	

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 131.950 -LHS
KM 133.710

**R01 - PAVEMENT
PAVEMENT TREATMENT**



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUALA PENYU
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 34.518 - LHS
KM 34.518

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	2,944.50	142.10	3,086.60
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	2,743.78	128.50	2,872.28
Kudat	01	Jalan Kota Kinabalu-Kudat	3,042.30	72.00	3,114.30
Tuaran	01	Jalan Kota Kinabalu-Kudat	78.64	0.00	78.64
	22	Jalan Kota Kinabalu-Sandakan	1,004.30	0.00	1,004.30
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	95.41	0.00	95.41
	01	Jalan Kota Kinabalu-Sindumin	34.79	0.00	34.79
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	75.95	0.00	75.95
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	638.20	597.12	1,235.32
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	204.44	0.00	204.44
Papar	01	Jalan Kota Kinabalu-Sindumin	209.80	0.00	209.80
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,912.27	68.58	1,980.85
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,445.11	67.19	1,512.30
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,298.27	0.00	1,298.27
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	999.64	0.00	999.64
Beaufort	01	Jalan Kota Kinabalu-Sindumin	5,553.68	175.83	5,729.51
	502	Jalan Beaufort-Menumbok	3,648.00	27.15	3,675.15
Sipitang	01	Jalan Kota Kinabalu-Sindumin	4,596.12	28.82	4,624.94
Kuala Penyu	502	Jalan Beaufort-Menumbok	5,007.32	231.24	5,238.56
TOTAL			35,532.52	1,538.53	37,071.05

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	2,944.50	142.10	3,086.60
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	2,743.78	128.50	2,872.28
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	3,042.30	72.00	3,114.30
TOTAL				8,730.58	342.60	9,073.18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,944.50	
1	02 Jun 15	60.600	20.00	1.00	20.00	
2	03 Jun 15	60.650	32.00	0.80	25.60	
3	04 Jun 15	60.700	20.00	1.20	24.00	
4	05 Jun 15	60.750	15.00	1.50	22.50	
5	06 Jun 15	60.800	25.00	2.00	50.00	
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JUNE :					3,086.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2743.78	
1	08 Jun 15	111.200	20.00	0.80	16.00	
2	09 Jun 15	111.250	30.00	1.00	30.00	
3	10 Jun 15	111.300	25.00	1.50	37.50	
4	11 Jun 15	111.400	15.00	0.60	9.00	
5	12 Jun 15	111.500	18.00	2.00	36.00	
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JUNE :					2,872.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3042.30	
1	23 Jun 15	164.100	20.00	1.00	20.00	
2	24 Jun 15	164.200	23.00	0.80	18.40	
3	25 Jun 15	164.300	28.00	1.20	33.60	
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF JUNE :					3,114.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	95.41	-	95.41
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	78.64	-	78.64
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	1,004.30	-	1,004.30
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL :				-	-	-

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	JUNE 2015

Page 1 of 3

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					78.64	
TOTAL :					78.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,004.30	
TOTAL :					1,004.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

MONTH :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,912.27	68.58	1,980.85
TOTAL				1,912.27	68.58	1,980.85

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MAY 2015:					1,912.27	
1	03 Jun 15	95.749	12.60	1.30	16.38	LHS Pavement Treatment
2	03 Jun 15	94.263	14.10	0.50	7.05	LHS Pavement Treatment
3	04 Jun 15	49.900	15.10	1.30	19.63	RHS Pavement Treatment
4	04 Jun 15	47.390	10.50	0.90	9.45	LHS Pavement Treatment
5	08 Jun 15	52.953	7.40	0.60	4.44	RHS Pavement Treatment
6	08 Jun 15	52.958	8.90	0.70	6.23	LHS Pavement Treatment
7	08 Jun 15	52.968	9.00	0.60	5.40	RHS Pavement Treatment
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,980.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	34.79	-	34.79
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	209.80	-	209.80
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	638.20	597.12	1,235.32
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	204.44	-	204.44
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	75.95	-	75.95
TOTAL				1,163.18	597.12	1,760.30

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					34.79	
TOTAL					34.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	JUNE 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	JUNE 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					638.20	
1	24 Jun 15	37.238	24.00	1.40	33.60	RHS
2	24 Jun 15	37.240	24.00	1.40	33.60	RHS
3	24 Jun 15	37.242	24.00	1.40	33.60	RHS
4	24 Jun 15	37.243	24.00	1.40	33.60	RHS
5	24 Jun 15	37.244	24.00	1.40	33.60	RHS
6	24 Jun 15	37.246	24.00	1.40	33.60	RHS
7	24 Jun 15	37.248	24.00	1.40	33.60	RHS
8	24 Jun 15	37.250	24.00	1.40	33.60	RHS
9	24 Jun 15	37.252	24.00	1.40	33.60	RHS
10	24 Jun 15	37.254	24.00	1.40	33.60	RHS
11	25 Jun 15	37.256	20.40	1.60	32.64	LHS
12	25 Jun 15	37.258	20.40	1.60	32.64	LHS
13	25 Jun 15	37.260	20.40	1.60	32.64	LHS
14	25 Jun 15	37.262	20.40	1.60	32.64	LHS
15	25 Jun 15	37.264	20.40	1.60	32.64	LHS
16	25 Jun 15	37.266	20.40	1.60	32.64	LHS
17	25 Jun 15	37.268	20.40	1.60	32.64	LHS
18	25 Jun 15	37.270	20.40	1.60	32.64	LHS
TOTAL					1,235.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	JUNE 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LPG TERBANG LAMA
MONTH:	JUNE 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,445.11	67.19	1,512.30
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	1,298.27	-	1,298.27
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	999.64	-	999.64
TOTAL				3,743.02	67.19	3,810.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,445.11	
1	03 Jun 15	66.200	7.70	1.70	13.09	Crocodile crack/RHS
2	03 Jun 15	81.000	3.80	3.20	12.16	Crocodile crack/LHS
3	03 Jun 15	81.000	3.80	3.20	12.16	Crocodile crack/RHS
4	17 Jun 15	67.750	10.20	2.10	21.42	Crocodile crack/LHS
5	17 Jun 15	67.800	7.60	1.10	8.36	Crocodile crack/LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,512.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,298.27	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,298.27	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	TENOM
ROUTE NO.	500
ROAD NAME:	JLN KOTA KINABALU -KENINGAU-TENOM
MONTH:	June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					999.64	
TOTAL :					999.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	5,553.68	175.83	5,729.51
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	4,596.12	28.82	4,624.94
3	Beaufort	502	Jalan Beaufort - Menumbok	3,648.00	27.15	3,675.15
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	5,007.32	231.24	5,238.56
TOTAL				18,805.12	463.04	19,268.16

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5553.68	
1	04 Jun 15	89.178	1.00	1.60	1.60	LHS
2	04 Jun 15	89.282	1.00	1.80	1.80	LHS
3	04 Jun 15	92.113	1.80	1.90	3.42	LHS
4	04 Jun 15	99.680	1.50	1.80	2.70	LHS
5	04 Jun 15	99.770	2.60	1.30	3.38	LHS
6	04 Jun 15	99.795	1.90	1.60	3.04	LHS
7	04 Jun 15	99.800	13.00	1.70	22.10	LHS
8	04 Jun 15	99.860	1.30	1.20	1.56	LHS
9	04 Jun 15	99.867	12.70	1.50	19.05	RHS
10	04 Jun 15	99.880	1.50	1.80	2.70	LHS
11	04 Jun 15	99.881	1.40	2.40	3.36	LHS
12	04 Jun 15	99.890	12.30	1.90	23.37	LHS
13	04 Jun 15	99.900	5.70	1.80	10.26	LHS
14	04 Jun 15	99.908	5.10	1.60	8.16	LHS
15	04 Jun 15	99.915	9.30	1.20	11.16	LHS
16	07 Jun 15	99.920	5.70	1.20	6.84	LHS
17	07 Jun 15	99.940	7.20	1.30	9.36	LHS
18	07 Jun 15	99.948	8.30	1.80	14.94	LHS
19	07 Jun 15	99.950	4.10	1.90	7.79	LHS
20	07 Jun 15	99.962	3.80	1.60	6.08	LHS
21	10 Jun 15	99.970	5.60	1.60	8.96	LHS
22	10 Jun 15	123.710	1.50	2.80	4.20	LHS
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					5729.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4596.12	
1	04 Jun 15	127.180	1.90	2.80	5.32	LHS
2	04 Jun 15	127.763	1.50	1.50	2.25	RHS
3	04 Jun 15	128.681	1.50	3.00	4.50	RHS
4	04 Jun 15	128.920	1.30	3.80	4.94	LHS
5	04 Jun 15	131.950	3.50	1.60	5.60	LHS
6	04 Jun 15	140.290	2.30	2.70	6.21	RHS
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					4624.94	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3648.00	
1	03 Jun 15	6.130	5.80	1.90	11.02	LHS
2	03 Jun 15	18.990	8.30	1.60	13.28	LHS
3	03 Jun 15	19.073	1.50	1.90	2.85	RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					3675.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5007.32	
1	04 Jun 15	32.335	9.20	3.10	28.52	RHS
2	04 Jun 15	34.200	18.70	1.20	22.44	RHS
3	04 Jun 15	34.476	3.50	10.00	35.00	RHS
4	04 Jun 15	34.518	2.80	3.50	9.80	LHS
5	04 Jun 15	35.535	3.00	3.10	9.30	LHS
6	04 Jun 15	38.280	3.60	3.70	13.32	LHS
7	04 Jun 15	40.530	1.70	1.60	2.72	LHS
8	04 Jun 15	43.295	10.00	1.70	17.00	LHS
9	04 Jun 15	44.280	1.80	2.60	4.68	LHS
10	04 Jun 15	45.590	2.00	1.80	3.60	LHS
11	04 Jun 15	45.590	5.10	1.20	6.12	RHS
12	04 Jun 15	45.780	13.20	1.50	19.80	RHS
13	04 Jun 15	45.785	7.80	1.30	10.14	LHS
14	04 Jun 15	53.547	5.20	1.40	7.28	LHS
15	04 Jun 15	56.700	9.20	1.50	13.80	RHS
16	04 Jun 15	56.790	3.60	3.50	12.60	LHS
17	04 Jun 15	57.670	3.50	2.80	9.80	RHS
18	04 Jun 15	57.780	1.90	2.80	5.32	LHS
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL:					5238.56	

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 94.600 - RHS
KM 96.360

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	8,319.90	0.00	8,319.90
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	1,512.00	882.00	2,394.00
Kudat	01	Jalan Kota Kinabalu-Kudat	5,422.20	0.00	5,422.20
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	1,004.30	0.00	1,004.30
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	49.33	0.00	49.33
	01	Jalan Kota Kinabalu-Sindumin	5,702.50	0.00	5,702.50
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	1,900.00	0.00	1,900.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,240.00	0.00	3,240.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,800.00	0.00	2,800.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2,499.00	810.00	3,309.00
Papar	01	Jalan Kota Kinabalu-Sindumin	3,361.90	1,115.00	4,476.90
Ranau	22	Jalan Kota Kinabalu-Sandakan	770.00	0.00	770.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	782.54	149.75	932.29
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,216.80	255.60	1,472.40
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	976.03	197.30	1,173.33
Beaufort	01	Jalan Kota Kinabalu-Sindumin	10,913.19	2,436.39	13,349.58
	502	Jalan Beaufort-Menumbok	1,156.49	0.00	1,156.49
Sipitang	01	Jalan Kota Kinabalu-Sindumin	17,235.85	0.00	17,235.85
Kuala Penyu	502	Jalan Beaufort-Menumbok	2,089.14	0.00	2,089.14
TOTAL			70,951.17	5,846.04	76,797.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	8,319.90	-	8,319.90
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	1,512.00	882.00	2,394.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	5,422.20	-	5,422.20
TOTAL				15,254.10	882.00	16,136.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						8,319.90	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :						8,319.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH	WIDTH	AREA	REMARKS
		From	To	(m)	(m)	(m ²)	
BROUGHT FORWARD:						1,512.00	
1	17 Jun 15	119.880	119.895	15	1.00	15.00	
2	18 Jun 15	119.900	119.915	15	1.00	15.00	
3	19 Jun 15	120.400	120.950	190	1.00	190.00	
4	19 Jun 15	120.400	120.590	190	1.00	190.00	
5	20 Jun 15	120.590	120.670	160	1.00	160.00	
6	29 Jun 15	120.615	120.705	18	1.00	18.00	
7	30 Jun 15	120.618	120.698	160	1.00	160.00	
8	30 Jun 15	125.580	125.714	134	1.00	134.00	
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :						2,394.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		(CH) FROM	(CH) TO				
BROUGHT FORWARD:						5,422.20	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :						5,422.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

MONTH :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	770.00	0.00	770.00
TOTAL				770.00	0.00	770.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM MAY 2015:					770.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					770.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	5,702.50	-	5,702.50
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,240.00	-	3,240.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	3,361.90	1,115.00	4,476.90
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,800.00	-	2,800.00
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2,499.00	810.00	3,309.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	1,900.00	-	1,900.00
TOTAL				19,503.40	1,925.00	21,428.40

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5,702.50	
TOTAL:					5,702.50	

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,240.00	
TOTAL:					3,240.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,361.90	
1	01 Jun 15	54.200	470.00	0.50	235.00	Road Kerb - LHS
2	01 Jun 15	54.200	500.00	0.50	250.00	Road Kerb - MEDIAN
3	01 Jun 15	54.200	480.00	0.50	240.00	Road Kerb - RHS
4	01 Jun 15	57.400	100.00	2.00	200.00	Road Kerb & Walkway - LHS
5	01 Jun 15	57.400	95.00	2.00	190.00	Road Kerb & Walkway - RHS
TOTAL:					4,476.90	

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,800.00	
TOTAL:					2,800.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,499.00	
1	10 Jun 15	6.920	180.00	2.00	360.00	LHS - Road Kerb & P/Walkway
2	10 Jun 15	6.920	180.00	0.50	90.00	Median - Road Kerb & P/Walkway
3	10 Jun 15	6.920	180.00	2.00	360.00	RHS - Road Kerb & P/Walkway
TOTAL:					3,309.00	

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH:	JUNE 2015

Page 7 of 7

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	782.54	149.75	932.29
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	1,216.80	255.60	1,472.40
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	976.03	197.30	1,173.33
TOTAL				2,975.37	602.65	3,578.02

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					782.54	
1	09 Jun 15	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
2	09 Jun 15	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
3	09 Jun 15	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
4	09 Jun 15	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
5	09 Jun 15	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
6	09 Jun 15	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
7	09 Jun 15	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
8	09 Jun 15	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
9	09 Jun 15	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
10	09 Jun 15	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
11	09 Jun 15	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
12	09 Jun 15	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
13	09 Jun 15	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
14	09 Jun 15	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
15	09 Jun 15	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
16	09 Jun 15	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
17	09 Jun 15	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
18	09 Jun 15	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
19	09 Jun 15	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
20	09 Jun 15	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
21	09 Jun 15	71.051-71.070	19.000	0.05	0.95	Edge of pavement to kerbs @ MED
22	09 Jun 15	71.030-71.089	59.000	0.05	2.95	Edge of pavement to kerbs @ RHS
23	09 Jun 15	71.024-71.082	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
24	19 Jun 15	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
25	19 Jun 15	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
26	19 Jun 15	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
27	19 Jun 15	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
28	19 Jun 15	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
29	19 Jun 15	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
30	19 Jun 15	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					899.54	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					899.54	
31	19 Jun 15	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
32	19 Jun 15	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
33	19 Jun 15	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
34	19 Jun 15	70.644-70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
35	19 Jun 15	70.104-70.233	129.000	0.05	6.45	Edge of pavement to kerbs @ LHS
36	19 Jun 15	70.000-70.061	61.000	0.05	3.05	Edge of pavement to kerbs @ LHS
37	19 Jun 15	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
38	19 Jun 15	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
39	19 Jun 15	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
40	19 Jun 15	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
41	19 Jun 15	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
42	19 Jun 15	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
43	19 Jun 15	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
44	19 Jun 15	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					932.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,216.80	
1	05 Jun 15	121.293-121.434	141.00	0.05	7.05	Edge of pavement to kerbs @ LHS
2	05 Jun 15	121.257-121.282	25.00	0.05	1.25	Edge of pavement to kerbs @ MED
3	05 Jun 15	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
4	05 Jun 15	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
5	05 Jun 15	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
6	05 Jun 15	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	05 Jun 15	121.090-121.236	146.00	0.05	7.30	Edge of pavement to kerbs @ LHS
8	05 Jun 15	121.079-121.218	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
9	05 Jun 15	121.062-121.079	17.00	0.05	0.85	Edge of pavement to kerbs @ LHS
10	05 Jun 15	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
11	05 Jun 15	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
12	05 Jun 15	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
13	05 Jun 15	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
14	05 Jun 15	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
15	05 Jun 15	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
16	05 Jun 15	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
17	05 Jun 15	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
18	05 Jun 15	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
19	05 Jun 15	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
20	05 Jun 15	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
21	05 Jun 15	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
22	05 Jun 15	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
23	05 Jun 15	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
24	05 Jun 15	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
25	05 Jun 15	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
26	05 Jun 15	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
27	05 Jun 15	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
28	05 Jun 15	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
29	23 Jun 15	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
30	23 Jun 15	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,324.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,324.85	
31	23 Jun 15	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
32	23 Jun 15	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
33	23 Jun 15	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
34	23 Jun 15	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
35	23 Jun 15	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
36	23 Jun 15	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
37	23 Jun 15	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
38	23 Jun 15	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
39	23 Jun 15	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
40	23 Jun 15	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
41	23 Jun 15	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
42	23 Jun 15	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
43	23 Jun 15	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
44	23 Jun 15	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
45	23 Jun 15	119.807-120.087	280.00	0.05	14.00	Edge of pavement to kerbs @ RHS
46	23 Jun 15	119.755-120.429	674.00	0.05	33.70	Edge of pavement to kerbs @ MED
47	23 Jun 15	119.740-120.110	370.00	0.05	18.50	Edge of pavement to kerbs @ LHS
48	23 Jun 15	119.738-119.800	62.00	0.05	3.10	Edge of pavement to kerbs @ RHS
49	23 Jun 15	119.727-119.731	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
50	23 Jun 15	119.724-119.730	6.00	0.05	0.30	Edge of pavement to kerbs @ LHS
51	23 Jun 15	119.608-119.715	107.00	0.05	5.35	Edge of pavement to kerbs @ LHS
52	23 Jun 15	119.608-119.707	99.00	0.05	4.95	Edge of pavement to kerbs @ RHS
53	23 Jun 15	119.311-119.692	381.00	0.05	19.05	Edge of pavement to kerbs @ MED
54	23 Jun 15	118.160-118.170	10.00	0.05	0.50	Edge of pavement to kerbs @ MED
55	23 Jun 15	118.200-118.210	10.00	0.05	0.50	Edge of pavement to kerbs @ MED
56	23 Jun 15	118.914-119.296	382.00	0.05	19.10	Edge of pavement to kerbs @ MED
57						
58						
59						
60						
TOTAL :					1,472.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					976.03	
1	10 Jun 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	10 Jun 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	10 Jun 15	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
4	10 Jun 15	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
5	10 Jun 15	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	10 Jun 15	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	10 Jun 15	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
8	10 Jun 15	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
9	10 Jun 15	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
10	10 Jun 15	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
11	10 Jun 15	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
12	10 Jun 15	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
13	10 Jun 15	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
14	10 Jun 15	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
15	10 Jun 15	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
16	10 Jun 15	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
17	10 Jun 15	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
18	10 Jun 15	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
19	10 Jun 15	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
20	10 Jun 15	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
21	10 Jun 15	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
22	10 Jun 15	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
23	10 Jun 15	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
24	10 Jun 15	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
25	10 Jun 15	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
26	10 Jun 15	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
27	10 Jun 15	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
28	10 Jun 15	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
29	13 Jun 15	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
30	13 Jun 15	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,068.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,068.13	
31	13 Jun 15	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
32	13 Jun 15	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
33	13 Jun 15	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
34	13 Jun 15	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
35	13 Jun 15	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
36	13 Jun 15	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
37	13 Jun 15	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
38	13 Jun 15	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
39	13 Jun 15	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
40	13 Jun 15	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
41	13 Jun 15	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
42	13 Jun 15	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
43	13 Jun 15	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
44	13 Jun 15	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
45	13 Jun 15	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
46	13 Jun 15	160.748-160.842	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
47	13 Jun 15	160.661-160.686	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
48	13 Jun 15	160.520-160.655	135.00	0.05	6.75	Edge of pavement to kerbs @ RHS
49	13 Jun 15	160.497-160.512	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
50	13 Jun 15	160.476-160.491	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
51	13 Jun 15	160.395-160.473	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
52	27 Jun 15	156.402-156.517	115.00	0.05	5.75	Edge of pavement to kerbs @ LHS
53	27 Jun 15	156.525-156.564	39.00	0.05	1.95	Edge of pavement to kerbs @ LHS
54	27 Jun 15	156.572-156.765	193.00	0.05	9.65	Edge of pavement to kerbs @ LHS
55	27 Jun 15	156.772-156.827	55.00	0.05	2.75	Edge of pavement to kerbs @ LHS
56	27 Jun 15	156.834-156.913	79.00	0.05	3.95	Edge of pavement to kerbs @ LHS
57	27 Jun 15	156.927-157.161	234.00	0.05	11.70	Edge of pavement to kerbs @ LHS
58						
59						
60						
TOTAL :					1,173.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	10,913.19	2,436.39	13,349.58
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	17,235.85	-	17,235.85
3	Beaufort	502	Jalan Beaufort - Menumbok	1,156.49	-	1,156.49
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	2,089.14	-	2,089.14
TOTAL				31,394.67	2,436.39	33,831.06

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					10,913.19	
1	27 Jun 15	94.400	100.00	0.400	194.80	RHS
2	27 Jun 15	94.500	100.00	0.400	194.90	RHS
3	27 Jun 15	94.590	100.00	0.400	194.99	RHS
4	27 Jun 15	94.600	100.00	0.400	195.00	RHS
5	27 Jun 15	94.800	100.00	0.400	195.20	LHS
6	27 Jun 15	94.800	100.00	0.400	195.20	RHS
7	27 Jun 15	94.900	100.00	0.400	195.30	RHS
8	30 Jun 15	95.000	100.00	0.400	195.40	LHS
9	30 Jun 15	95.000	100.00	0.400	195.40	RHS
10	30 Jun 15	95.100	100.00	0.400	195.50	LHS
11	30 Jun 15	95.100	100.00	0.400	195.50	RHS
12	30 Jun 15	95.200	50.00	0.400	145.60	LHS
13	30 Jun 15	95.200	48.00	0.400	143.60	RHS
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					13,349.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					17,235.85	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					17,235.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,156.49	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					1,156.49	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,089.14	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					2,089.14	

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 124.450 - CH 124.750 - RHS
KM 134.450 - KM 134.750

R02- ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 125.570 - CH 125.730 - LHS
KM 135.570 - KM 135.730

R02- ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	6,550.00	16,150.00	22,700.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	36,550.00	18,770.00	55,320.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	36,310.00	0.00	36,310.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	3,280.00	328.00	0.00	0.00	3,280.00	328.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	6,720.00	0.00	6,720.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	450.00	45.00	0.00	0.00	450.00	45.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	60.00	6.00	0.00	0.00	60.00	6.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	2,507.80	2,507.80	0.00	0.00	1.33	0.13	1.33	0.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	2,905.00	0.00	2,905.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	596.00	5,820.00	6,416.00	0.00	0.00	2,678.00	165.20	2,678.00	165.20
Ranau	22	Jalan Kota Kinabalu-Sandakan	34,158.00	3,614.00	37,772.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	19,427.00	5,985.00	25,412.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	1,930.00	1,930.00	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	17,484.50	5,785.00	23,269.50	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,184.40	0.00	1,184.40	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	651.00	0.00	651.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			162,535.90	60,561.80	223,097.70	3,790.00	379.00	2,679.33	165.33	6,469.33	544.33

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	6,500.00	16,150.00	22,650.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	36,550.00	18,770.00	55,320.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	36,310.00	-	36,310.00	-	-	-	-	-	-
TOTAL				79,360.00	34,920.00	114,280.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
		From	To										
BROUGHT FORWARD:							6,500.00				0.00	0.00	LHS LHS RHS
1	08 Jun 15	69.400	70.600	1,200	4.00	0.10	4,800.00						
2	09 Jun 15	70.600	71.700	1,100	5.00	0.10	5,500.00						
3	10 Jun 15	70.300	71.600	1,300	4.50	0.10	5,850.00						
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JUNE :							22,650.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
	BROUGHT FORWARD:			-		-	36,550.00	-	-	-	0.00	0.00	
1	17 Jun 15	123.100	124.300	1,200.00	4.00	0.10	4,800.00						LHS
2	18 Jun 15	123.300	124.400	1,100.00	4.50	0.10	4,950.00						RHS
3	19 Jun 15	124.500	125.600	1,100.00	4.20	0.10	4,620.00						LHS
4	22 Jun 15	124.600	125.700	1,100.00	4.00	0.15	4,400.00						RHS
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JUNE :							55,320.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	36,310.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF JUNE :							36,310.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	450.00	45.00	-	-	450.00	45.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	3,280.00	328.00	-	-	3,280.00	328.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	6,720.00	-	6,720.00	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	60.00	6.00	-	-	60.00	6.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	6,720.00	-	6,720.00	3,790.00	379.00	-	-	3,790.00	379.00

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>JUNE 2015</u>

Page 1 of 4

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO.	<u>606</u>
ROAD NAME:	<u>JALAN SUSUR SEPANGAR BAY</u>
MONTH:	<u>JUNE 2015</u>

Page 2 of 4

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>JUNE 2015</u>

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>503</u>
ROAD NAME:	<u>JALAN BERUNGIS - KOTA BELUD</u>
MONTH:	<u>JUNE 2015</u>

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH :JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	34,158.00	3,614.00	37,772.00	-	-	-	-	-	-
			TOTAL	34,158.00	3,614.00	37,772.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD FROM MAY 2015:						34,158.00				0.00	0.00		
1	22 Jun 15	62.657	62.757	100.00	1.20		120.00						LHS
2	22 Jun 15	63.144	63.194	50.00	1.60		80.00						LHS
3	23 Jun 15	107.400	107.550	150.00	2.00		300.00						LHS
4	23 Jun 15	107.425	107.605	180.00	2.00		360.00						RHS
5	24 Jun 15	107.610	107.810	200.00	3.00		600.00						LHS
6	24 Jun 15	107.605	107.815	210.00	2.80		588.00						RHS
7	25 Jun 15	107.910	108.090	180.00	2.20		396.00						LHS
8	25 Jun 15	107.925	108.075	150.00	2.20		330.00						RHS
9	27 Aug 15	108.110	108.310	200.00	2.10		420.00						LHS
10	27 Aug 15	108.125	108.335	210.00	2.00		420.00						RHS
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							37,772.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	2,507.80	2,507.80	-	-	1.33	0.13	1.33	0.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	596.00	5,820.00	6,416.00	-	-	2,678.00	165.20	2,678.00	165.20
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	2,905.00	-	2,905.00	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	3,501.00	8,327.80	11,828.80	-	-	2,679.33	165.33	2,679.33	165.33

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	
1	23 Jun 15	13.380	13.382			-	0.00	1.80	2.00	0.100	0.20	0.02	LHS-Top-up
2	23 Jun 15	13.390	13.394			-	0.00	3.60	3.40	0.100	0.34	0.03	LHS-Top-up
3	23 Jun 15	13.400	13.402			-	0.00	1.90	2.00	0.100	0.20	0.02	LHS-Top-up
4	23 Jun 15	13.408	13.412			-	0.00	4.30	2.00	0.100	0.20	0.02	LHS-Top-up
5	23 Jun 15	13.425	13.427			-	0.00	1.90	2.00	0.100	0.20	0.02	LHS-Top-up
6	23 Jun 15	13.430	13.434			-	0.00	4.00	1.90	0.100	0.19	0.02	LHS-Top-up
7	24 Jun 15	17.700	17.800	100.00	3.00	-	300.00						RHS-Trim
8	24 Jun 15	17.700	17.730	30.00	3.00	-	90.00						LHS-Trim
9	24 Jun 15	12.890	13.190	300.00	3.00	-	900.00						LHS-Top-up
10	24 Jun 15	14.280	14.750	95.00	3.20	-	304.00						RHS-Trim
11	24 Jun 15	14.820	14.904	84.00	3.10	-	260.40						RHS-Trim
12	24 Jun 15	17.240	17.270	30.00	2.40	-	72.00						RHS-Trim
13	25 Jun 15	13.010	13.100	90.00	2.60	-	234.00						RHS-Top-up
14	25 Jun 15	13.460	13.540	70.00	2.00	-	140.00						RHS-Top-up
15	25 Jun 15	15.480	15.532	52.00	2.00	-	104.00						LHS-Trim
16	25 Jun 15	15.625	15.762	47.00	2.20	-	103.40						LHS-Trim
TOTAL:							2,507.80				1.33	0.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							596.00				0.00	0.00	
1	04 Jun 15	19.500	19.800			-	0.00	300.00	2.00	0.01	600.00	6.00	RHS-Ponding
2	05 Jun 15	19.500	19.770			-	0.00	270.00	2.00	0.01	540.00	5.40	LHS-Ponding
3	06 Jun 15	19.900	19.960			-	0.00	60.00	1.80	0.10	108.00	10.80	RHS-Ponding
4	08 Jun 15	20.400	20.800	400.00	2.10	-	840.00	-	-	-	0.00	0.00	RHS-Trimmed
5	08 Jun 15	20.400	20.800	400.00	2.30	-	920.00	-	-	-	0.00	0.00	LHS-Trimmed
6	08 Jun 15	22.500	22.700	200.00	1.80	-	360.00	-	-	-	0.00	0.00	RHS-Trimmed
7	10 Jun 15	23.600	23.650			-	0.00	50.00	2.60	0.10	130.00	13.00	LHS-Ponding
8	11 Jun 15	24.600	24.800	200.00	1.60	-	320.00	-	-	-	0.00	0.00	LHS-Trimmed
9	11 Jun 15	25.800	25.900	100.00	1.00	-	100.00	-	-	-	0.00	0.00	RHS-Trimmed
10	11 Jun 15	28.400	28.430	30.00	3.00	-	90.00	-	-	-	0.00	0.00	RHS-Trimmed
11	12 Jun 15	30.000	30.600	600.00	1.30	-	780.00	-	-	-	0.00	0.00	LHS-Trimmed
12	18 Jun 15	30.000	30.400	400.00	1.80	-	720.00	-	-	-	0.00	0.00	RHS-Trimmed
13	19 Jun 15	31.900	32.050	150.00	2.00	-	300.00	-	-	-	0.00	0.00	RHS-Trimmed
14	19 Jun 15	33.300	33.400	100.00	2.00	-	200.00	-	-	-	0.00	0.00	LHS-Trimmed
15	20 Jun 15	34.400	34.500			-	0.00	100.00	2.00	0.10	200.00	20.00	LHS-Ponding
16	22 Jun 15	34.500	34.600	100.00	2.00	-	200.00	-	-	-	0.00	0.00	RHS-Trimmed
17	22 Jun 15	34.700	34.800			-	0.00	100.00	2.00	0.10	200.00	20.00	LHS-Ponding
18	22 Jun 15	38.000	38.200	200.00	2.00	-	400.00	-	-	-	0.00	0.00	LHS-Trimmed
19	23 Jun 15	38.600	38.900			-	0.00	300.00	2.00	0.10	600.00	60.00	RHS-Ponding
20	23 Jun 15	42.100	42.200			-	0.00	100.00	2.00	0.10	200.00	20.00	RHS-Ponding
21	24 Jun 15	44.200	44.300	100.00	2.00	-	200.00	-	-	-	0.00	0.00	RHS-Trimmed
22	25 Jun 15	44.380	44.430			-	0.00	50.00	2.00	0.10	100.00	10.00	LHS-Ponding
23	26 Jun 15	44.500	44.600	100.00	2.00	-	200.00	-	-	-	0.00	0.00	RHS-Trimmed
24	26 Jun 15	44.500	44.600	100.00	1.90	-	190.00	-	-	-	0.00	0.00	LHS-Trimmed
TOTAL:							6,416.00				2,678.00	165.20	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: JUNE 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							2,905.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	-	-	-	-	-	-	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	19,427.00	5,985.00	25,412.00	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	-	1,930.00	1,930.00	-	-	-	-	-	-
TOTAL				19,427.00	7,915.00	27,342.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							19,427.00				0.00	0.00	Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS <

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							0.00				0.00	0.00	Grading/LHS Grading/RHS Grading/LHS Grading/RHS
1	16 Jun 15	151.050	151.550	500.00	1.70	0.100	850.00						
2	16 Jun 15	151.650	151.720	70.00	2.00	0.100	140.00						
3	19 Jun 15	145.630	145.830	200.00	2.00	0.100	400.00						
4	19 Jun 15	145.600	145.780	180.00	3.00	0.100	540.00						
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							1,930.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : JUNE 2014

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	17,484.50	5,785.00	23,269.50	-	-	-	-	-	-
2	Beaufort	502	Jalan Beaufort - Menumbok	#REF!	#REF!	-	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	651.00	-	651.00	-	-	-	-	-	-
			TOTAL	#REF!	#REF!	23,920.50	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	17,484.50	-	-	-	0.00	0.00	
1	07 Jun 15	89.370	89.520	150.00	3.00	0.10	450.00						RHS
2	07 Jun 15	92.200	92.250	50.00	3.20	0.10	160.00						LHS
3	07 Jun 15	92.250	92.450	200.00	4.80	0.10	960.00						LHS
4	07 Jun 15	92.290	92.440	150.00	4.00	0.10	600.00						RHS
5	07 Jun 15	92.450	92.470	20.00	3.50	0.10	70.00						LHS
6	07 Jun 15	92.470	92.580	110.00	3.00	0.10	330.00						LHS
7	07 Jun 15	92.580	92.650	70.00	3.90	0.10	273.00						LHS
8	07 Jun 15	92.650	92.870	220.00	5.10	0.10	1,122.00						LHS
9	07 Jun 15	92.600	92.900	300.00	3.40	0.10	1,020.00						RHS
10	07 Jun 15	92.900	93.100	200.00	4.00	0.10	800.00						RHS
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							23,269.50				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:

SIPITANG

ROUTE NO.

01

ROAD NAME:

JALAN KOTA KINABALU - SINDUMIN

MONTH:

JUNE 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-		-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

M ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2014

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	651.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							651.00				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT
(GRASS CUTTING)**

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH: 111.400-CH:111.600(LHS)
KM: 111.400-KM:111.600(LHS)

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 63.600- LHS
KM 100.200

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 68.400- LHS
KM 105.000

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 128.900- LHS
KM 165.500

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 129.800-LHS
KM 166.400

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 18.000 - CH 20.050 (LHS)
KM 19.760 - KM 21.810

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 32.220 - CH 34.760 (LHS)
KM 33.980 - KM 36.520

R03 - GRASS CUTTING
(Earth Drain)



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 65.480 - 69.180
KM 75.480 - 79.180

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 81.800 - RHS
KM 91.800

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 151.174 - CH 147.240
KM 161.174 - KM 157.240

R03 - GRASS CUTTING IN EARTH DRAIN



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	304.550	67.070	371.620
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	225.030	53.670	278.700
Kudat	01	Jalan Kota Kinabalu-Kudat	348.450	79.490	427.940
Tuaran	01	Jalan Kota Kinabalu-Kudat	203.250	41.770	245.020
	22	Jalan Kota Kinabalu-Sandakan	212.900	42.580	255.480
	503	Jalan Berungis-Kota Belud	93.600	19.400	113.000
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	214.281	42.906	257.187
	01	Jalan Kota Kinabalu-Sindumin	70.530	14.150	84.680
	606	Jalan Susur Sepangar Bay	53.600	10.720	64.320
	607	Jalan Masuk Ke Pelabuhan Baru	3.400	0.680	4.080
	608	Jalan K Masuk Ke Lapangan Terbang Lama	12.070	2.414	14.484
Penampang	01	Jalan Kota Kinabalu-Sindumin	32.381	7.993	40.374
	500	Jalan Kota Kinabalu-Keningau-Tenom	279.050	60.270	339.320
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	74.977	15.819	90.796
Papar	01	Jalan Kota Kinabalu-Sindumin	357.970	83.010	440.980
Ranau	22	Jalan Kota Kinabalu-Sandakan	694.140	163.245	857.385
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	373.813	85.071	458.884
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	289.551	66.537	356.088
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	187.989	43.683	231.672
Beaufort	01	Jalan Kota Kinabalu-Sindumin	324.890	70.238	395.128
	502	Jalan Beaufort-Menumbok	112.701	22.557	135.258
Sipitang	01	Jalan Kota Kinabalu-Sindumin	200.618	44.202	244.820
Kuala Penyu	502	Jalan Beaufort-Menumbok	203.160	43.020	246.180
TOTAL			4,872.901	1,080.495	5,953.396

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	304.550	67.070	371.620
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	225.030	53.670	278.700
3	Kudat	01	Jalan Kota Kinabalu - Kudat	348.450	79.490	427.940
TOTAL:				878.030	200.230	1,078.260

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				304.550	
1	01 Jun 15	58.980	63.980	5.000	
2	02 Jun 15	63.980	67.980	4.000	
3	03 Jun 15	67.980	72.970	4.990	
4	04 Jun 15	72.970	76.970	4.000	Protocol 1 st cycle
5	04 Jun 15	76.000	76.800	0.800	In Earth Drains
6	05 Jun 15	76.970	80.770	3.800	
7	06 Jun 15	80.080	83.680	3.600	In Earth Drains
8	06 Jun 15	80.770	85.980	5.210	
9	08 Jun 15	85.980	90.600	4.620	
10	09 Jun 15	90.600	96.270	5.670	
11	09 Jun 15	94.000	97.300	3.300	In Earth Drains
12	10 Jun 15	96.270	100.600	4.330	
13	11 Jun 15	97.300	100.500	3.200	In Earth Drains
14	12 Jun 15	100.600	105.200	4.600	
15	13 Jun 15	105.200	109.200	4.000	
16	15 Jun 15	109.200	110.950	1.750	
17	15 Jun 15	110.500	110.700	0.200	In Earth Drains
18	16 Jun 15	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF JUNE :				371.620	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				225.030	
1	03 Jun 15	111.100	113.300	2.200	In Earth Drains
2	04 Jun 15	119.717	121.717	2.000	Protocol 1 st cycle
3	06 Jun 15	110.950	113.500	2.550	
4	08 Jun 15	113.500	117.150	3.650	
5	09 Jun 15	113.700	117.800	4.100	In Earth Drains
6	10 Jun 15	117.150	119.717	2.567	
7	11 Jun 15	117.990	118.400	0.410	In Earth Drains
8	11 Jun 15	121.717	125.200	3.483	
9	12 Jun 15	125.200	128.980	3.780	
10	12 Jun 15	128.980	131.250	2.270	
11	13 Jun 15	131.250	135.600	4.350	
12	13 Jun 15	135.600	138.500	2.900	
13	14 Jun 15	138.500	140.960	2.460	
14	15 Jun 15	119.000	119.600	0.600	In Earth Drains
15	15 Jun 15	119.717	121.717	2.000	Protocol 2 nd cycle
16	16 Jun 15	126.300	134.800	8.500	In Earth Drains
17	17 Jun 15	134.850	140.700	5.850	In Earth Drains
18					
19					
20					
21					
22					
23					
24					
25					
BALANCE END OF JUNE :				278.700	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUDAT
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				348.450	
1	02 Jun 15	190.840	185.730	5.110	Protocol 1st cycle
2	02 Jun 15	188.700	185.600	3.100	In Earth Drains
3	04 Jun 15	185.730	181.300	4.430	
4	04 Jun 15	182.400	182.100	0.300	In Earth Drains
5	05 Jun 15	181.300	176.500	4.800	
6	05 Jun 15	180.000	178.900	1.100	In Earth Drains
7	06 Jun 15	176.500	172.000	4.500	
8	06 Jun 15	174.400	167.900	6.500	In Earth Drains
9	08 Jun 15	172.000	167.500	4.500	
10	09 Jun 15	167.500	164.000	3.500	
11	09 Jun 15	167.200	166.800	0.400	In Earth Drains
12	11 Jun 15	164.000	158.850	5.150	
13	11 Jun 15	163.500	159.600	3.900	In Earth Drains
14	12 Jun 15	158.850	154.350	4.500	
15	12 Jun 15	158.300	157.200	1.100	In Earth Drains
16	13 Jun 15	154.350	150.700	3.650	
17	13 Jun 15	153.700	147.200	6.500	In Earth Drains
18	14 Jun 15	150.700	145.800	4.900	
19	14 Jun 15	145.800	140.960	4.840	
20	15 Jun 15	143.400	141.800	1.600	In Earth Drains
21	16 Jun 15	190.840	185.730	5.110	Protocol 2nd cycle
22					
23					
24					
25					
BALANCE END OF JUNE :				427.940	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	214.278	42.906	257.184
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	203.250	41.770	245.020
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	212.900	42.580	255.480
4	Tuaran	503	Jalan Berungis - Kota Belud	93.600	19.400	113.000
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	53.600	10.720	64.320
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	3.400	0.680	4.080
TOTAL:				781.028	158.056	939.084

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				214.278	
1	02 Jun 15	0.400	3.500	3.100	Protocol
2	04 Jun 15	2.900	2.926	0.026	Earth Drain (Protocol)
3	05 Jun 15	3.500	7.200	3.700	Protocol
4	09 Jun 15	7.200	10.400	3.200	Protocol
5	13 Jun 15	10.400	16.000	5.600	Protocol
6	15 Jun 15	16.000	19.500	3.500	Protocol
7	18 Jun 15	0.400	3.000	2.600	Protocol
8	20 Jun 15	3.000	7.000	4.000	Protocol
9	22 Jun 15	7.000	10.000	3.000	Protocol
10	25 Jun 15	9.800	15.000	5.200	Protocol
11	28 Jun 15	15.000	19.500	4.500	Protocol
12	16 Jun 15	19.500	23.980	4.480	Normal
TOTAL :				257.184	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				53.600	
1	02 Jun 15	0.000	2.700	2.700	Normal
2	08 Jun 15	2.700	5.000	2.300	Normal
3	13 Jun 15	5.000	7.500	2.500	Normal
4	18 Jun 15	7.500	10.720	3.220	Normal

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>607</u>
ROAD NAME:	<u>JALAN MASUK KE PELABUHAN BARU, KK</u>
MONTH:	<u>JUNE 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				3.400	
1	02 Jun 15	0.000	0.340	0.340	Protocol
2	16 Jun 15	0.000	0.340	0.340	Protocol
TOTAL :				4.080	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				203.250	
1	02 Jun 15	36.602	32.720	3.882	Normal
2	05 Jun 15	32.720	28.720	4.000	Protocol
3	15 Jun 15	28.720	23.980	4.740	Normal
4	17 Jun 15	28.720	31.000	2.280	Protocol
5	20 Jun 15	31.000	32.700	1.700	Protocol
6	02 Jun 15	35.200	35.700	0.500	Earth Drain (RHS)
7	03 Jun 15	35.200	35.700	0.500	Earth Drain (LHS)
8	10 Jun 15	36.602	44.602	8.000	
9	13 Jun 15	44.602	53.102	8.500	
10	16 Jun 15	53.102	58.970	5.868	
11	13 Jun 15	38.000	38.800	0.800	Earth Drain (LHS)
12	20 Jun 15	56.602	57.602	1.000	Earth Drain (RHS)
TOTAL :				245.020	

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	TUARAN
ROUTE NO:	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				212.900	
1	01 Jun 15	0.000	11.000	11.000	
2	03 Jun 15	11.000	21.500	10.500	
3	05 Jun 15	21.500	32.000	10.500	
4	09 Jun 15	32.000	42.580	10.580	
TOTAL :				255.480	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				93.600	
1	15 Jun 15	0.000	6.500	6.500	
2	16 Jun 15	2.500	3.000	0.500	Earth Drain (RHS)
3	16 Jun 15	2.500	3.000	0.500	Earth Drain (LHS)
4	18 Jun 15	4.500	5.200	0.700	Earth Drain (LHS)
5	17 Jun 15	6.500	15.000	8.500	
6	20 Jun 15	15.000	17.700	2.700	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	694.135	163.245	857.380
TOTAL:				694.135	163.245	857.380

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MAY 2015:				694.135	
1	01 Jun 15	42.600	46.320	3.720	
2	01 Jun 15	45.220	45.381	0.161	In Earth Drains
3	02 Jun 15	46.320	50.040	3.720	
4	02 Jun 15	46.433	46.505	0.072	In Earth Drains
5	03 Jun 15	50.040	53.760	3.720	
6	03 Jun 15	52.200	53.584	1.384	In Earth Drains
7	04 Jun 15	53.760	57.480	3.720	
8	05 Jun 15	57.480	61.200	3.720	
9	05 Jun 15	60.050	61.200	1.150	In Earth Drains
10	06 Jun 15	61.200	64.920	3.720	
11	06 Jun 15	61.975	64.626	2.651	In Earth Drains
12	07 Jun 15	64.920	68.600	3.680	
13	07 Jun 15	66.519	67.469	0.950	In Earth Drains
14	08 Jun 15	68.600	72.600	4.000	Protocol Road - 1st Cycle
15	08 Jun 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 1st Cycle
16	09 Jun 15	72.600	78.290	5.690	
17	09 Jun 15	72.875	79.257	6.382	In Earth Drains
18	10 Jun 15	78.290	83.980	5.690	
19	10 Jun 15	78.333	83.980	5.647	In Earth Drains
20	11 Jun 15	83.980	89.670	5.690	
21	11 Jun 15	83.980	89.610	5.630	In Earth Drains
22	12 Jun 15	89.670	95.360	5.690	
23	12 Jun 15	89.767	95.170	5.403	In Earth Drains
24	13 Jun 15	95.360	101.050	5.690	
25	13 Jun 15	95.600	99.600	4.000	In Earth Drains
26	14 Jun 15	101.050	106.740	5.690	
27	14 Jun 15	101.650	105.895	4.245	In Earth Drains
CARRIED FORWARD :				795.994	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM MAY 2015:				795.994	
28	15 Jun 15	106.740	112.430	5.690	
29	15 Jun 15	106.759	112.062	5.303	In Earth Drains
30	16 Jun 15	112.430	118.120	5.690	
31	16 Jun 15	113.126	117.360	4.234	In Earth Drains
32	17 Jun 15	118.120	123.810	5.690	
33	17 Jun 15	119.770	123.810	4.040	In Earth Drains
34	18 Jun 15	123.810	129.500	5.690	
35	18 Jun 15	123.810	128.040	4.230	In Earth Drains
36	19 Jun 15	129.500	135.190	5.690	
37	19 Jun 15	131.260	135.175	3.915	In Earth Drains
38	20 Jun 15	135.190	140.800	5.610	
39	20 Jun 15	137.100	138.660	1.560	In Earth Drains
40	22 Jun 15	68.600	72.600	4.000	Protocol Road 2nd Cycle
41	22 Jun 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 2nd Cycle
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
CARRIED FORWARD :				857.380	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	70.530	14.150	84.680
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	32.381	7.993	40.374
3	Papar	01	Jalan Kota Kinabalu - Sindumin	357.970	83.010	440.980
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	279.050	60.270	339.320
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	74.977	15.819	90.796
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	12.070	2.414	14.484
TOTAL:				826.978	183.656	1,010.634

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				70.530	
1	01 Jun 15	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Jun 15	0.845	0.900	0.055	Earth Drain-1st cycle-Protocol Road
3	03 Jun 15	2.500	5.000	2.500	1st cycle - Protocol Road
4	04 Jun 15	5.000	7.020	2.020	1st cycle - Protocol Road
5	15 Jun 15	0.000	2.500	2.500	2nd cycle - Protocol Road
6	16 Jun 15	0.845	0.900	0.055	Earth Drain-2nd cycle-Protocol Road
7	17 Jun 15	2.500	5.000	2.500	2nd cycle - Protocol Road
8	18 Jun 15	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				84.680	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				32.381	
1	08 Jun 15	12.840	14.000	1.160	Normal Road
2	08 Jun 15	12.840	15.718	2.878	Earth Drain - Normal Road
3	10 Jun 15	14.000	15.000	1.000	Normal Road
4	15 Jun 15	15.000	16.150	1.150	Normal Road
5	08 Jun 15	17.109	18.000	0.891	Normal Road
6	08 Jun 15	17.390	18.000	0.914	Earth Drain - Normal Road
TOTAL :				40.374	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				357.970	
1	08 Jun 15	18.000	20.050	2.050	Normal Road
2	08 Jun 15	18.000	20.626	3.055	Earth Drain - Normal Road
3	09 Jun 15	20.050	22.550	2.500	Normal Road
4	09 Jun 15	20.735	22.502	1.337	Earth Drain - Normal Road
5	09 Jun 15	22.550	25.000	2.450	Normal Road
6	09 Jun 15	22.704	25.065	2.745	Earth Drain - Normal Road
7	09 Jun 15	25.000	27.400	2.400	Normal Road
8	09 Jun 15	25.099	26.555	1.780	Earth Drain - Normal Road
9	10 Jun 15	27.400	29.750	2.350	Normal Road
10	10 Jun 15	28.097	30.800	3.729	Earth Drain - Normal Road
11	10 Jun 15	29.750	31.950	2.200	Normal Road
12	10 Jun 15	30.535	32.454	1.917	Earth Drain - Normal Road
13	10 Jun 15	31.950	34.200	2.250	Normal Road
14	11 Jun 15	32.220	34.760	1.749	Earth Drain - Normal Road
15	11 Jun 15	34.200	36.500	2.300	Normal Road
16	11 Jun 15	34.760	37.690	2.466	Earth Drain - Normal Road
17	12 Jun 15	36.500	38.900	2.400	Normal Road
18	12 Jun 15	36.735	38.847	0.859	Earth Drain - Normal Road
19	12 Jun 15	38.900	41.200	2.300	Normal Road
20	12 Jun 15	38.946	39.075	0.203	Earth Drain - Normal Road
21	13 Jun 15	41.200	43.200	2.000	Normal Road
22	13 Jun 15	41.620	43.178	2.237	Earth Drain - Normal Road
23	13 Jun 15	43.200	44.800	1.600	Normal Road
24	13 Jun 15	43.808	44.544	0.850	Earth Drain - Normal Road
CARRIED FORWARD :				407.697	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				407.697	
25	09 Jun 15	44.800	46.900	2.100	Normal Road
26	09 Jun 15	44.935	45.335	0.400	Earth Drain - Normal Road
27	09 Jun 15	46.293	46.528	0.235	Earth Drain - Normal Road
28	09 Jun 15	46.900	49.100	2.200	Normal Road
29	09 Jun 15	49.100	51.200	2.100	Normal Road
30	09 Jun 15	51.200	53.450	2.250	Normal Road
31	09 Jun 15	51.553	52.116	0.563	Earth Drain - Normal Road
32	09 Jun 15	52.824	53.123	0.299	Earth Drain - Normal Road
33	10 Jun 15	53.450	55.450	2.000	Normal Road
34	10 Jun 15	54.235	56.235	2.000	Earth Drain - Normal Road
35	10 Jun 15	54.235	55.835	1.600	Earth Drain - Normal Road
36	10 Jun 15	55.450	57.400	1.950	Normal Road
37	10 Jun 15	57.400	59.250	1.850	Normal Road
38	10 Jun 15	57.735	58.035	0.300	Earth Drain - Normal Road
39	10 Jun 15	59.250	61.650	2.400	Normal Road
40	10 Jun 15	59.485	59.601	0.116	Earth Drain - Normal Road
41	11 Jun 15	61.650	63.900	2.250	Normal Road
42	11 Jun 15	63.900	66.300	2.400	Normal Road
43	11 Jun 15	63.905	64.005	0.100	Earth Drain - Normal Road
44	11 Jun 15	66.300	68.500	2.200	Normal Road
45	12 Jun 15	68.500	70.780	2.280	Normal Road
46	12 Jun 15	70.780	72.470	1.690	Normal Road
TOTAL :				440.980	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				279.050	
1	07 Jun 15	0.000	1.700	1.700	1st cycle - Protocol Road
2	08 Jun 15	0.000	1.165	1.915	Earth Drain-1st cycle-Protocol Road
3	09 Jun 15	1.700	2.910	1.210	1st cycle - Protocol Road
4	10 Jun 15	1.850	3.100	1.680	Earth Drain-1st cycle-Protocol Road
5	11 Jun 15	2.910	4.000	1.090	1st cycle - Protocol Road
6	12 Jun 15	3.000	4.000	1.005	Earth Drain-1st cycle-Protocol Road
7	01 Jun 15	4.000	6.420	2.420	Normal Road
8	01 Jun 15	4.480	6.400	0.975	Earth Drain - Normal Road
9	02 Jun 15	6.420	9.620	3.200	Normal Road
10	02 Jun 15	7.660	7.870	0.210	Earth Drain - Normal Road
11	03 Jun 15	9.620	13.170	3.550	Normal Road
12	04 Jun 15	10.950	12.115	0.385	Earth Drain - Normal Road
13	05 Jun 15	13.170	16.820	3.650	Normal Road
14	08 Jun 15	16.820	19.470	2.650	Normal Road
15	09 Jun 15	19.100	19.300	0.200	Earth Drain - Normal Road
16	10 Jun 15	19.470	22.420	2.950	Normal Road
17	11 Jun 15	22.420	24.820	2.400	Normal Road
18	12 Jun 15	24.820	27.470	2.650	Normal Road
19	13 Jun 15	27.470	30.320	2.850	Normal Road
20	15 Jun 15	30.320	32.770	2.450	Normal Road
21	16 Jun 15	32.770	35.720	2.950	Normal Road
22	17 Jun 15	35.720	38.820	3.100	Normal Road
23	18 Jun 15	38.820	42.020	3.200	Normal Road
24	19 Jun 15	42.020	45.120	3.100	Normal Road
25	20 Jun 15	43.780	44.270	0.180	Earth Drain - Normal Road
26	21 Jun 15	0.000	1.700	1.700	2nd cycle - Protocol Road
27	22 Jun 15	0.000	1.165	1.915	Earth Drain-2nd cycle-Protocol Road
28	23 Jun 15	1.700	2.910	1.210	2nd cycle - Protocol Road
29	24 Jun 15	1.850	3.100	1.680	Earth Drain-2nd cycle-Protocol Road
30	25 Jun 15	2.910	4.000	1.090	2nd cycle - Protocol Road
31	25 Jun 15	3.000	4.000	1.005	Earth Drain-2nd cycle-Protocol Road
TOTAL :				339.320	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				74.977	
1	01 Jun 15	0.000	1.140	1.140	Normal Road
2	02 Jun 15	1.140	2.290	1.150	Normal Road
3	03 Jun 15	2.290	3.460	1.170	Normal Road
4	04 Jun 15	3.140	3.459	0.319	Earth Drain - Normal Road
5	04 Jun 15	3.460	4.650	1.190	1st cycle-Protocol Road
6	05 Jun 15	4.170	4.660	0.545	Earth Drain-1st cycle-Protocol Road
7	05 Jun 15	4.650	5.800	1.150	1st cycle-Protocol Road
8	06 Jun 15	5.800	6.920	1.120	1st cycle-Protocol Road
9	07 Jun 15	6.799	6.949	0.150	Earth Drain-1st cycle-Protocol Road
10	07 Jun 15	6.920	7.200	0.280	Normal Road
11	07 Jun 15	6.950	7.100	0.150	Earth Drain - Normal Road
12	08 Jun 15	6.950	7.050	0.100	Earth Drain - Normal Road
13	08 Jun 15	7.000	7.100	0.100	Earth Drain - Normal Road
14	15 Jun 15	13.800	15.200	1.400	Normal Road
15	16 Jun 15	15.200	16.600	1.400	Normal Road
16	16 Jun 15	17.400	17.700	0.300	Normal Road
17	17 Jun 15	3.460	4.650	1.190	2nd cycle-Protocol Road
18	17 Jun 15	4.170	4.660	0.545	Earth Drain-2nd cycle-Protocol Road
19	18 Jun 15	4.650	5.800	1.150	2nd cycle-Protocol Road
20	19 Jun 15	5.800	6.920	1.120	2nd cycle-Protocol Road
21	20 Jun 15	6.799	6.949	0.150	Earth Drain-2nd cycle-Protocol Road
TOTAL :				90.796	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				12.070	
1	01 Jun 15	0.043	1.250	1.207	1st cycle - Protocol Road
2	15 Jun 15	0.043	1.250	1.207	2nd cycle - Protocol Road

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	373.813	85.071	458.884
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	289.551	66.537	356.088
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	187.989	43.683	231.672
TOTAL:				851.353	195.291	1,046.644

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			373.813	
02 Jun 15	69.310	73.310	4.000	1st cycle protocol road
02 Jun 15	70.110	73.490	3.380	In Earth Drains
03 Jun 15	45.120	49.000	3.880	Normal Road
03 Jun 15	47.364	47.475	0.111	In Earth Drains
04 Jun 15	49.000	53.000	4.000	Normal Road
05 Jun 15	53.000	57.000	4.000	Normal Road
08 Jun 15	57.000	61.000	4.000	Normal Road
08 Jun 15	59.166	60.600	1.434	In Earth Drains
09 Jun 15	61.000	65.000	4.000	Normal Road
09 Jun 15	61.800	63.200	1.400	In Earth Drains
09 Jun 15	63.500	65.470	1.970	In Earth Drains
10 Jun 15	65.000	69.310	4.310	Normal Road
10 Jun 15	65.480	69.180	3.700	In Earth Drains
10 Jun 15	70.110	73.490	3.380	In Earth Drains
11 Jun 15	73.310	77.000	3.690	Normal road
11 Jun 15	73.940	77.980	4.040	In Earth Drains
12 Jun 15	77.000	80.000	3.000	Normal road
12 Jun 15	77.990	79.122	1.132	In Earth Drains
13 Jun 15	80.000	83.000	3.000	Normal road
13 Jun 15	80.445	80.605	0.160	In Earth Drains
15 Jun 15	83.000	86.000	3.000	Normal road
15 Jun 15	86.000	89.000	3.000	Normal road
16 Jun 15	69.310	73.310	4.000	2nd cycle protocol road
16 Jun 15	70.110	73.490	3.380	In Earth Drains
17 Jun 15	89.000	92.000	3.000	Normal road
CARRIED FORWARD :			448.780	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			448.780	
18 Jun 15	91.224	92.908	1.684	In Earth Drains
18 Jun 15	92.000	95.000	3.000	Normal road
19 Jun 15	95.000	98.000	3.000	Normal road
20 Jun 15	98.000	100.420	2.420	Normal road
TOTAL :			458.884	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			289.551	
02 Jun 15	118.000	114.475	3.525	1st Cycle Protocol Road
02 Jun 15	115.500	115.000	0.500	In Earth Drains
03 Jun 15	121.670	119.200	2.470	In Earth Drains
03 Jun 15	121.785	118.000	3.785	1st Cycle Protocol Road
12 Jun 15	138.080	136.000	2.080	Normal Road
12 Jun 15	138.158	136.741	1.417	In Earth Drains
13 Jun 15	136.000	131.000	5.000	Normal Road
13 Jun 15	134.709	134.109	0.600	In Earth Drains
16 Jun 15	131.000	126.000	5.000	Normal Road
16 Jun 15	121.785	118.000	3.785	2nd Cycle Protocol Road
17 Jun 15	121.670	119.200	2.470	In Earth Drains
18 Jun 15	127.620	126.990	0.630	In Earth Drains
18 Jun 15	126.000	121.785	4.215	Normal Road
18 Jun 15	125.605	124.050	1.555	In Earth Drains
19 Jun 15	114.475	111.000	3.475	Normal Road
19 Jun 15	114.800	111.000	3.800	In Earth Drains
20 Jun 15	111.000	107.000	4.000	Normal Road
20 Jun 15	110.100	107.225	2.875	In Earth Drains
22 Jun 15	118.000	114.475	3.525	2nd Cycle Protocol Road
22 Jun 15	115.500	115.000	0.500	In Earth Drains
23 Jun 15	107.000	103.000	4.000	Normal Road
23 Jun 15	107.100	103.150	3.950	In Earth Drains
24 Jun 15	103.000	100.420	2.580	Normal Road
24 Jun 15	102.800	102.000	0.800	In Earth Drains
TOTAL :			356.088	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			187.989	
04 Jun 15	163.650	163.485	0.165	Normal Road
04 Jun 15	163.485	160.585	2.900	1st Cycle Protocol Road
04 Jun 15	160.368	160.313	0.055	In Earth Drains
05 Jun 15	160.585	156.000	4.585	Normal Road
08 Jun 15	156.000	151.000	5.000	Normal Road
08 Jun 15	156.393	151.644	4.749	In Earth Drains
09 Jun 15	151.000	146.000	5.000	Normal Road
09 Jun 15	151.174	147.240	3.934	In Earth Drains
10 Jun 15	146.000	141.000	5.000	Normal Road
10 Jun 15	145.970	141.080	4.890	In Earth Drains
11 Jun 15	141.000	138.080	2.920	Normal Road
11 Jun 15	140.260	138.730	1.530	In Earth Drains
15 Jun 15	163.485	160.585	2.900	2nd Cycle Protocol Road
15 Jun 15	160.368	160.313	0.055	In Earth Drains
TOTAL :			231.672	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	324.890	70.238	395.128
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	200.618	44.202	244.820
3	Beaufort	502	Jalan Beaufort - Menumbok	112.701	22.557	135.258
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	203.160	43.020	246.180
TOTAL:				841.369	180.017	1,021.386

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	BEAUFORT
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				324.890	
1	03-Jun-15	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	04-Jun-15	72.535	76.480	3.945	
4	04-Jun-15	76.480	77.300	0.820	
5		76.890	77.110	0.220	In Earth Drains
6		77.300	77.330	0.030	Bridge
7	04-Jun-15	77.330	80.250	2.920	
8		78.180	78.700	0.520	In Earth Drains
9		80.250	80.296	0.046	Bridge
10	04-Jun-15	80.296	81.580	1.284	
11	05-Jun-15	81.580	86.920	5.340	
12	07-Jun-15	86.920	89.550	2.630	
13		89.550	89.571	0.021	Bridge
14	07-Jun-15	89.571	92.000	2.429	
15	02-Jun-15	92.000	95.410	3.410	1st cycle for protocol road
16		93.000	95.165	2.165	In Earth Drains
17		95.410	95.538	0.128	Bridge
18	02-Jun-15	95.538	96.000	0.462	1st cycle for protocol road
19	02-Jun-15	96.000	97.620	1.620	
20	08-Jun-15	97.620	103.980	6.360	
21	09-Jun-15	103.980	110.341	6.361	
22		105.800	106.000	0.200	In Earth Drains
23		110.341	110.405		Bridge
24	10-Jun-15	110.405	116.330	5.925	
25		116.100	116.750	0.650	In Earth Drains
CARRIED FORWARD :				372.416	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				372.416	
26	11-Jun-15	116.330	122.390	6.060	
27		117.550	118.700	1.150	In Earth Drains
28		122.100	125.150	3.050	In Earth Drains
29	12-Jun-15	122.390	126.000	3.610	
30		125.230	126.000	0.770	In Earth Drains
31		122.100	126.000	3.900	In Earth Drains
32	13-Jun-15	92.000	95.410	3.410	2nd cycle for protocol road
33		93.000	95.165	0.300	In Earth Drains
34	13-Jun-15	95.410	95.538		Bridge
35		95.538	96.000	0.462	2nd cycle for protocol road
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				395.128	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				200.618	
1	03-Jun-15	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998	0.074	Bridge
3	03-Jun-15	138.998	140.290	1.292	1st cycle for protocol road
4	10-Jun-15	126.000	131.880	5.880	
5		126.000	126.321	0.321	In Earth Drains
6		127.800	129.550	1.750	In Earth Drains
7		129.970	130.200	0.230	In Earth Drains
8		131.020	131.250	0.230	In Earth Drains
9	11-Jun-15	131.880	132.470	0.590	
10		132.470	132.584	0.114	Bridge
11	11-Jun-15	132.584	136.290	3.706	
12		132.645	134.450	1.805	In Earth Drains
13	11-Jun-15	140.290	142.620	2.330	
14		140.300	141.200	0.900	In Earth Drains
15	12-Jun-15	142.620	149.333	6.713	
16		143.950	148.200	4.250	In Earth Drains
17		149.333	149.415	0.082	Bridge
18		149.410	149.488	0.078	In Earth Drains
19	13-Jun-15	149.415	149.476	0.061	
20		149.492	149.780	0.288	In Earth Drains
21	13-Jun-15	149.826	150.600	0.774	
22	14-Jun-15	150.600	156.150	5.550	
23	14-Jun-15	156.150	156.700	0.550	
24	15-Jun-15	136.290	138.924	2.634	2nd cycle for protocol road
25		138.924	138.998	0.074	Bridge
CARRIED FORWARD :				243.528	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				243.528	
26	15-Jun-15	138.998	140.290	1.292	2nd cycle for protocol road
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				244.820	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				112.701	
1	07 Jun 15	0.000	5.260	5.260	
2	07 Jun 15	0.528	0.570	0.042	In Earth Drains
3	08 Jun 15	5.260	11.130	5.870	
4	08 Jun 15	11.130	14.597	3.467	
5		14.597	14.612		Bridge
6	09 Jun 15	14.612	16.400	1.788	
7		16.400	16.415		Bridge
8	10 Jun 15	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	10 Jun 15	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	10 Jun 15	17.852	21.720	3.868	
13	11 Jun 15	21.720	22.620	0.900	
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				135.258	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: JUNE 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				203.160	
1	11 Jun 15	22.620	26.530	3.910	
2	12 Jun 15	26.530	32.420	5.890	
3		28.224	28.331	0.107	In Earth Drains
4	13 Jun 15	32.420	38.090	5.670	
5		34.064	34.290	0.226	In Earth Drains
6		37.270	37.500	0.230	In Earth Drains
7	14 Jun 15	38.090	43.680	5.590	
8	15 Jun 15	43.680	49.220	5.540	
9		44.664	45.576	0.912	In Earth Drains
10	15 Jun 15	47.450	48.800	1.350	In Earth Drains
11		47.630	47.792	0.162	In Earth Drains
12	15 Jun 15	48.250	48.400	0.150	In Earth Drains
13	16 Jun 15	49.220	54.820	5.600	
14		50.130	51.880	1.750	In Earth Drains
15		53.552	53.580	0.028	In Earth Drains
16	17 Jun 15	54.820	59.670	4.850	
17		55.936	55.991	0.055	In Earth Drains
18		56.200	57.200	1.000	In Earth Drains
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				246.180	

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH96.200-RHS
KM132.800

R04 ROAD FURNITURE-Painting



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH105.300-LHS
KM141.900

R04 ROAD FURNITURE-Painting



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 2.230 LHS
KM 3.990

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 69.400 - LHS
KM 79.400

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 71.311 - CH 71.346 - LHS
KM 81.311 - KM 81.346

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 70.000 - LHS
KM 80.000

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 69.478 - CH 69.511 - LHS
KM 79.478 - KM 79.511

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 70.733 - CH 70.785 - LHS
KM 80.733 - KM 80.785

R04 - ROAD FURNITURE PAINTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 92.410 - LHS
KM 94.170

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 93.460 - LHS
KM 95.220

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.818 - LHS
KM 97.578

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	11,489.00	459.00	11,948.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	908.80	700.00	1,608.80
			Signage	No.	322	52	374	0	60	60
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	20	4	24	0	0	0
			Delineator Post	No.	30	0	30	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	1,943.00	3,963.00	5,906.00	0.00	50.00	50.00
			Road Kerb	m	0.00	0.00	0.00	618.00	200.00	818.00
			Signage	No.	125	183	308	0	183	183
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	15	31	46	0	11	11
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	2,070.39	300.00	2,370.39	0.00	300.00	300.00
			Road Kerb	m	0.00	0.00	0.00	998.30	400.00	1,398.30
			Signage	No.	281	135	416	0	135	135
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	48	3	51	0	3	3
			Delineator Post	No.	9	0	9	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	4,553.00	7,230.00	11,783.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	144	87	231	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	8	23	31	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	10,417.00	0.00	10,417.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	98	0	98	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	52	0	52	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	105	0	105	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	3,120.00	1,157.00	4,277.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	990	191	1181	174	0	174
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	34	9	43	8	0	8
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	702.00	702.00	1,404.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	159	159	318	0	0	0
			Traffic Signal	No.	6	6	12	0	0	0
			Kilometer Post	No.	16	16	32	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	837.00	0.00	837.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	21	0	21	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	7	0	7	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	592.00	0.00	592.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	10	9	19	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	2	1	3	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	8	8	16	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	56	56	112	0	0	0
			Traffic Signal	No.	8	8	16	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	222.00	0.00	222.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	35	0	35	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	1	0	1	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	7,327.00	0.00	7,327.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	388	0	388	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	43	0	43	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,806.00	1,122.00	2,928.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	120	90	210	0	0	0
			Traffic Signal	No.	12	12	24	0	0	0
			Kilometer Post	No.	10	7	17	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,082.20	0.00	2,082.20	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	336	0	336	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	35	0	35	0	0	0
			Delineator Post	No.	257	0	257	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	17,571.00	2,924.00	20,495.00	249.00	488.00	737.00
			Road Kerb	m	0.00	0.00	0.00	765.50	0.00	765.50
			Signage	No.	276	63	339	129	63	192
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	85	10	95	19	10	29
			Delineator Post	No.	593	6	599	266	6	272
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	10,456.00	468.00	10,924.00	9,988.00	468.00	10,456.00
			Road Kerb	m	0.00	0.00	0.00	263.00	3,090.00	3,353.00
			Signage	No.	255	30	285	225	30	255
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	54	4	58	50	4	54
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	7,050.30	1,015.30	8,065.60	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	176	96	272	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	38	7	45	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	2,378.20	43.50	2,421.70	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	109	31	140	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	24	3	27	0	0	0
			Delineator Post	No.	106	0	106	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	1,869.00	0.00	1,869.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	238	36	274	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	47	3	50	0	0	0
			Delineator Post	No.	33	23	56	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	255	0	255	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	12	15	27	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	394	0	394	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	30	0	30	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	11,489.00	459.00	11,948.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	908.80	700.00	1,608.80
				Signage	322.00	52.00	374.00	0.00	60.00	60.00
				Traffic Signal						
				Kilometer Post	20.00	4.00	24.00	0.00	0.00	0.00
				Delineator Post	30.00	0.00	30.00	0.00	0.00	0.00
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	1,943.00	3,963.00	5,906.00	0.00	50.00	50.00
				Road Kerb	0.00	0.00	0.00	618.00	200.00	818.00
				Signage	125.00	183.00	308.00	0.00	183.00	183.00
				Traffic Signal						
				Kilometer Post	15.00	31.00	46.00	0.00	11.00	11.00
				Delineator Post	0.00	0.00	0.00	0.00	0.00	0.00
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	2,070.39	300.00	2,370.39	0.00	300.00	300.00
				Road Kerb	0.00	0.00	0.00	998.30	400.00	1,398.30
				Signage	281.00	135.00	416.00	0.00	135.00	135.00
				Traffic Signal						
				Kilometer Post	48.00	3.00	51.00	0.00	3.00	3.00
				Delineator Post	9.00	0.00	9.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
73.300	75.808	Guardrails	459.00	Metre	Guardrails		Metre	Protokol 4th cycle
		Barriers		Metre	Barriers		Metre	
					Road Kerbs	700	Metre	
72.540	76.480	Signages & Posts	52	No.	Sign Posts	60	No.	Protokol 4th cycle
		Traffic Signal		No.	Traffic Light Posts		No.	
72.980	75.980	Kilometer Posts	4	No.	Kilometer Posts		No.	Protokol 4th cycle
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From								
120.903	120.966	Guardrails	50.00	Metre	Guardrails	50.000	Metre	Protokol 4th cycle
		Barriers		Metre	Barriers		Metre	
		Road Kerbs	200.00	Metre				
119.910	121.420	Signages & Posts	19	No.	Sign Posts	19	No.	Protokol 4th cycle
		Traffic Signal		No.	Traffic Light Posts		No.	
119.980	120.980	Kilometer Posts	2	No.	Kilometer Posts	2	No.	Protokol 4th cycle
		Delineator Post		No.	Delineator Posts		No.	
111.490	119.240	Guardrails	1,291.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
		Road Kerbs		Metre				
111.080	119.710	Signages & Posts	79	No.	Sign Posts	79	No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
110.980	118.980	Kilometer Posts	9	No.	Kilometer Posts	9	No.	
		Delineator Post		No.	Delineator Posts		No.	
123.98	139.693	Guardrails	2622.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
		Road Kerbs		Metre				
121.900	140.920	Signages & Posts	85	No.	Sign Posts	85	No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
121.980	140.980	Kilometer Posts	20	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
186.232	186.310	Guardrails	300	Metre	Guardrails	300	Metre	Protokol 4th cycle
		Barriers		Metre	Barriers		Metre	
185.932	190.578	Signages & Posts	135	No.	Road Kerbs	400	Metre	Protokol 4th cycle
		Traffic Signal		No.	Sign Posts	135	No.	
186.980	188.980	Kilometer Posts	3	No.	Traffic Light Posts		No.	Protokol 4th cycle
		Delineator Post		No.	Kilometer Posts	3	No.	
					Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	3,120.00	1,157.00	4,277.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	495	191	686	174	0	174
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	17	9	26	8	0	8
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	4,553.00	7,230.00	11,783.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	144	87	231	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	8	23	31	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	10,417.00	0.00	10,417.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	98	0	98	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	52	0	52	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	4,552.00	0.00	4,552.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	105	0	105	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	592.00	0.00	592.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	10	9	19	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	2	1	3	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	8	8	16	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
0.530	6.000	Guardrails	676	Metre	Guardrails	-	Metre	08 June 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	157	No.	Sign Posts	-	No.	
		Traffic Signal		No.	Traffic Light Posts	-	No.	
		Kilometer Posts	7	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
19.500	23.980	Guardrails	481	Metre	Guardrails	-	Metre	17 June 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	34	No.	Sign Posts	-	No.	
		Traffic Signal		No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
9.100	10.720	Guardrails	-	Metre	Guardrails	-	Metre	04 June 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	9	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	0.340	Guardrails	- Metre	Guardrails	- Metre	03 June 15 LHS,M,RHS
		Barriers	- Metre	Barriers	- Metre	
		Signages & Posts	8 No.	Road Kerbs	- Metre	
		Traffic Signal	- No.	Sign Posts	- No.	
		Kilometer Posts	- No.	Traffic Light Posts	- No.	
		Delineator Post	- No.	Kilometer Posts	- No.	
				Delineator Posts	- No.	
		Guardrails	- Metre	Guardrails	- Metre	
		Barriers	- Metre	Barriers	- Metre	
		Signages & Posts	- No.	Road Kerbs	- Metre	
		Traffic Signal	- No.	Sign Posts	- No.	
		Kilometer Posts	- No.	Traffic Light Posts	- No.	
		Delineator Post	- No.	Kilometer Posts	- No.	
				Delineator Posts	- No.	
		Guardrails	- Metre	Guardrails	- Metre	
		Barriers	- Metre	Barriers	- Metre	
		Signages & Posts	- No.	Road Kerbs	- Metre	
		Traffic Signal	- No.	Sign Posts	- No.	
		Kilometer Posts	- No.	Traffic Light Posts	- No.	
		Delineator Post	- No.	Kilometer Posts	- No.	
				Delineator Posts	- No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
23.980	28.720	Guardrails	398	Metre	Guardrails	-	Metre	25 June 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	11	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	7	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
36.602	38.102	Guardrails	1,084 Metre	Guardrails	- Metre	01 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
			-	Road Kerbs	- Metre	
		Signages & Posts	9 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	2 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
38.102	39.602	Guardrails	64 Metre	Guardrails	- Metre	04 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
			-	Road Kerbs	- Metre	
		Signages & Posts	16 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	2 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
39.602	41.102	Guardrails	796 Metre	Guardrails	- Metre	08 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
			-	Road Kerbs	- Metre	
		Signages & Posts	14 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	2 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
41.102	42.602	Guardrails	1,156	Metre	Guardrails	-	Metre	11 June 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
42.602	44.102	Guardrails	964	Metre	Guardrails	-	Metre	15 June 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
44.102	45.602	Guardrails	1,252	Metre	Guardrails	-	Metre	19 June 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	14	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
45.602	47.102	Guardrails	844 Metre	Guardrails	- Metre	22 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	20 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	2 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
47.102	48.602	Guardrails	324 Metre	Guardrails	- Metre	25 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	2 No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	2 No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	
48.602	50.822	Guardrails	348 Metre	Guardrails	- Metre	29 June 15 LHS,RHS
		Barriers	- Metre	Barriers	- Metre	
				Road Kerbs	- Metre	
		Signages & Posts	- No.	Sign Posts	- No.	
		Traffic Signal	- No.	Traffic Light Posts	- No.	
		Kilometer Posts	- No.	Kilometer Posts	- No.	
		Delineator Post	- No.	Delineator Posts	- No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	17,571.00	2,924.00	20,495.00	249	488	737
				Road Kerb	m	0.00	0.00	0.00	766	0	766
				Signage	No.	276	63	339	129	63	192
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	85	10	95	33	10	43
				Delineator Post	No.	502	6	508	266	6	272

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: June 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch 90.800 (Km 127.400)	Ch 95.350 (Km 131.950)	Guardrails	814	Metre	Guardrails	176	Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	24	No.	Sign Posts	24	No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts	4	No.	
		Delineator Post	0	No.	Delineator Posts		No.	
Ch 95.350 (Km 131.950)	Ch 104.450 (Km 141.050)	Guardrails	1,879	Metre	Guardrails	312	Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	33	No.	Sign Posts	33	No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	4	No.	Kilometer Posts	4	No.	
		Delineator Post	5	No.	Delineator Posts	5	No.	
Ch 104.450 (Km 141.050)	Ch 109.000 (Km 145.600)	Guardrails	231	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	6	No.	Sign Posts	6	No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts	2	No.	Kilometer Posts	2	No.	
		Delineator Post	1	No.	Delineator Posts	1	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	702.00	702.00	1,404.00		-	
				Road Kerb	m				-	-	-
				Signage	No.	159	159	318	-	-	-
				Traffic Signal	No.	6	6	12	-	-	-
				Kilometer Post	No.	16	16	32	-	-	-
				Delineator Post	No.		-		-	-	
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	222.00	-	222.00	-	-	-
				Road Kerb	m				-	-	
				Signage	No.	35	-	35	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	1	-	1	-	-	-
				Delineator Post	No.		-		-	-	
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,082.20	-	2,082.20	-	-	-
				Road Kerb	m				-	-	
				Signage	No.	336	-	336	-	-	-
				Traffic Signal	No.	-	-	-	-	-	
				Kilometer Post	No.	35	-	35	-	-	-
				Delineator Post	No.	257	-	257	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	7,327.00	-	7,327.00	-	-	-
				Road Kerb	m				-	-	
				Signage	No.	388	-	388	-	-	-
				Traffic Signal	No.		-		-	-	
				Kilometer Post	No.	43	-	43	-	-	-
				Delineator Post	No.		-		-	-	
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	837.00	-	837.00	-	-	-
				Road Kerb	m				-	-	
				Signage	No.	21	-	21	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	7	-	7	-	-	-
				Delineator Post	No.		-		-	-	
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,806.00	1,122.00	2,928.00	-	-	-
				Road Kerb	m				-	-	
				Signage	No.	120	90	210	-	-	-
				Traffic Signal	No.	12	12	24	-	-	-
				Kilometer Post	No.	10	7	17	-	-	-
				Delineator Post	No.		-		-	-	
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m		-		-	-	-
				Road Kerb	m				-	-	-
				Signage	No.	56	56	112	-	-	-
				Traffic Signal	No.	8	8	16	-	-	-
				Kilometer Post	No.		-		-	-	
				Delineator Post	No.		-		-	-	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABLU-SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	7.020	Guardrails	76 Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) RHS Date: 27/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	52 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	7 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
0.000	7.020	Guardrails	35 Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) LHS Date: 27/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	71 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	9 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
0.000	7.020	Guardrails	591 Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) MEDIAN Date: 27/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	36 No.	Sign Posts	No.	
		Traffic Signal	6 No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JLN KK-PENAMPANG-LOK KAWI

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
3.460	6.920	Guardrails	771 Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) RHS Date: 27-30/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	35 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	2 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
3.460	6.920	Guardrails	351 Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) LHS Date: 27-30/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	35 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	5 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
3.460	6.920	Guardrails	Metre	Guardrails	Metre	4th cycle for Cleaning Work (Protocol Road) MEDIAN Date: 27-30/06/2015
		Barriers	Metre	Barriers	Metre	
		Road Kerbs	Metre	Road Kerbs	Metre	
		Signages & Posts	20 No.	Sign Posts	No.	
		Traffic Signal	12 No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JLN MASUK KE LAPANGAN TERBANG LAMA KK
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
0.000	1.250	Guardrails	_____ Metre	Guardrails	_____ Metre	4th cycle for Cleaning Work (Protocol Road) RHS Date: 28/06/2015
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>16</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	_____ No.	Sign Posts	_____ No.	
		Kilometer Posts	_____ No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	
0.000	1.250	Guardrails	_____ Metre	Guardrails	_____ Metre	4th cycle for Cleaning Work (Protocol Road) LHS Date: 28/06/2015
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>25</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	_____ No.	Sign Posts	_____ No.	
		Kilometer Posts	_____ No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	
0.000	1.250	Guardrails	_____ Metre	Guardrails	_____ Metre	4th cycle for Cleaning Work (Protocol Road) MEDIAN Date: 28/06/2015
		Barriers	_____ Metre	Barriers	_____ Metre	
		Signages & Posts	<u>15</u> No.	Road Kerbs	_____ Metre	
		Traffic Signal	<u>8</u> No.	Sign Posts	_____ No.	
		Kilometer Posts	_____ No.	Traffic Light Posts	_____ No.	
		Delineator Post	_____ No.	Kilometer Posts	_____ No.	
				Delineator Posts	_____ No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	10,456.00	468.00	10,924.00	9,988.00	468.00	10,456.00
				Road Kerb	m	0.00		0.00	263.00	3,090.00	3,353.00
				Signage	No.	255	30	285	225	30	255
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	54	4	58	50	4	54
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	7,051.20	1,015.30	8,066.50	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	176	96	272	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	38	7	45	0		0
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	2,381.20	43.50	2,424.70	0.00		0.00
				Road Kerb	m	0.00		0.00	0.00		0.00
				Signage	No.	109	31	140	0		0
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	24	3	27	0		0
				Delineator Post	No.	106		106	0		0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: June 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
69.310 Protocol Road	73.310	Guardrails	468	Metre	Guardrails	-	Metre	4th cycle protocol road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	30	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	4	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
69.310 Protocol Road	73.310	Guardrails	-	Metre	Guardrails	468	Metre	1st cycle painting - all road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	3,090	Metre	
		Signages & Posts	-	No.	Sign Posts	30	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	4	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: June 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
114.475	121.785	Guardrails	1,015.30	Metre	Guardrails	-	Metre	4th cycle protocol road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	96	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	7	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: June 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
160.585	163.485	Guardrails	43.50	Metre	Guardrails	-	Metre	4th cycle protocol road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	31	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	3	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	1,869.00	0.00	1,869.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	238	36	274	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	47	3	50	0	0	0
				Delineator Post	No.	33	23	56	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	1,229.00	2,548.00	3,777.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	129	142	271	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	12	15	27	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	1,125.00	0.00	1,125.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	255	0	255	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	22	0	22	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	1,191.00	0.00	1,191.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	394	0	394	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	30	0	30	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
92.810	96.002	Guardrails	_____	Metre	Guardrails	_____	Metre	4th cycle for protocol road
		Barriers	_____	Metre	Barriers	_____	Metre	
		Signages & Posts	36	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
92.470	94.414	Kilometer Posts	3	No.	Traffic Light Posts	_____	No.	4th cycle for protocol road
93.766	94.810	Delineator Post	23	No.	Kilometer Posts	_____	No.	8 nos. need to replace
					Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
		Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
					Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
		Signages & Posts	_____	No.	Road Kerbs	_____	Metre	
		Traffic Signal	_____	No.	Sign Posts	_____	No.	
		Kilometer Posts	_____	No.	Traffic Light Posts	_____	No.	
		Delineator Post	_____	No.	Kilometer Posts	_____	No.	
					Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
140.800	140.816	Guardrails	32	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
140.315	140.770	Signages & Posts	5	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
140.003		Kilometer Posts	1	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
141.380	141.755	Guardrails	238	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
141.744		Signages & Posts	1	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
141.915		Kilometer Posts	1	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
142.855	142.871	Guardrails	32	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
142.385	142.747	Signages & Posts	7	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
142.950		Kilometer Posts	1	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
143.656	143.710	Guardrails	54	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
143.006	143.504	Signages & Posts	8	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
143.882		Kilometer Posts	1	No.	Traffic Light Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
145.322	145.616	Guardrails	254	Metre	Guardrails		Metre	8m need to replace & add two end wing
		Barriers		Metre	Barriers		Metre	
144.709	145.902	Signages & Posts	8	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
144.846		Kilometer Posts	1	No.	Traffic Light Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
146.060	146.137	Guardrails	77	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
146.632	146.841	Signages & Posts	3	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
146.747		Kilometer Posts	1	No.	Traffic Light Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
147.070	147.791	Guardrails	433	Metre	Guardrails		Metre	24m, 3 post need to replace & add two end wing
		Barriers		Metre	Barriers		Metre	
147.001	147.923	Signages & Posts	8	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
147.717		Kilometer Posts	1	No.	Traffic Light Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
148.283	148.395	Guardrails	144	Metre	Guardrails		Metre	Need to add six end wing
		Barriers		Metre	Barriers		Metre	
148.340	148.592	Signages & Posts	3	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
149.228	149.931	Guardrails	535	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
149.223	149.941	Signages & Posts	18	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
150.310	150.922	Guardrails	60	Metre	Guardrails		Metre	4m need to replace & add eight end wing
		Barriers		Metre	Barriers		Metre	
150.802	150.900	Signages & Posts	3	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
154.980	155.418	Guardrails	323	Metre	Guardrails		Metre	20m need to replace
		Barriers		Metre	Barriers		Metre	
151.091	156.144	Signages & Posts	12	No.	Road Kerbs		Metre	2nd cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
151.544	155.377	Kilometer Posts	4	No.	Traffic Light Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
138.788	138.918	Guardrails	233	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
136.331	138.900	Signages & Posts	38	No.	Road Kerbs		Metre	4th cycle for protocol road
		Traffic Signal		No.	Sign Posts		No.	
137.132	138.084	Kilometer Posts	2	No.	Traffic Light Posts		No.	4th cycle for protocol road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
139.006	139.077	Guardrails	133	Metre	Guardrails		Metre	4th cycle for protocol road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
139.850	140.290	Signages & Posts	28	No.	Sign Posts		No.	4th cycle for protocol road
		Traffic Signal		No.	Traffic Light Posts		No.	
139.006	140.003	Kilometer Posts	2	No.	Kilometer Posts		No.	4th cycle for protocol road
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: JUNE 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH92.823 (KM 129.423)- OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 94.360 (KM130.960) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH95.430 (KM 132.030)- OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 96.094 (KM132.694)-OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 73.150
KM 83.150

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 71.600
KM 81.600

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 120.750
KM 130.750

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 116.410
KM 126.410

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 161.841
KM 171.841

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	102	0	102	8	0	8	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	20	16	36	7	18	25	3	0	3
Kudat	01	Jalan Kota Kinabalu-Kudat	134	0	134	32	0	32	2	0	2
Tuaran	01	Jalan Kota Kinabalu-Kudat	69	76	145	1	5	6	1	1	2
	22	Jalan Kota Kinabalu-Sandakan	82	0	82	3	0	3	0	0	0
	503	Jalan Berungis-Kota Belud	73	0	73	4	0	4	3	0	3
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	138	0	138	26	0	26	13	0	13
	01	Jalan Kota Kinabalu-Sindumin	16	16	32	4	4	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2	0	2	2	0	2	0	0	0
	606	Jalan Susur Sepangar Bay	32	12	44	2	2	4	0	1	1
	607	Jalan Masuk Ke Pelabuhan Baru	9	0	9	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	1	1	2	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	9	0	9	0	0	0	4	0	4
	500	Jalan Kota Kinabalu-Keningau-Tenom	137	0	137	6	0	6	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	12	7	19	0	1	1	2	0	2
Papar	01	Jalan Kota Kinabalu-Sindumin	108	0	108	61	0	61	14	0	14
Ranau	22	Jalan Kota Kinabalu-Sandakan	240	66	306	12	2	14	6	0	6
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	169	19	188	8	1	9	5	0	5
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	79	36	115	9	4	13	3	0	3
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	39	8	47	9	1	10	4	0	4
Beaufort	01	Jalan Kota Kinabalu-Sindumin	88	9	97	54	3	57	34	1	35
	502	Jalan Beaufort-Menumbok	21	0	21	5	0	5	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	36	30	66	4	11	15	3	0	3
Kuala Penyu	502	Jalan Beaufort-Menumbok	73	0	73	27	0	27	1	0	1
TOTAL			1689	296	1985	284	52	336	98	3	101

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : JUNE 2015**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	102	-	102	8	-	8	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	20	16	36	7	18	25	3	-	3
3	Kudat	01	Jalan Kota Kinabalu - Kudat	134	-	134	32	-	32	2	-	2
TOTAL :				256	16	272	47	18	65	5	-	5

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALI - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			85	10	7	102	6	2	0	8	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF JUNE :			85	10	7	102	6	2	0	8	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALI - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			15	4	1	20	6	1	0	7	2	0	1	3		
1	122.453					0	1			1				0	02 Jun 15	Protocol Road 1st Cycle
2	121.004					0	1			1				0	02 Jun 15	Protocol Road 1st Cycle
3	120.901					0		1		1				0	02 Jun 15	Protocol Road 1st Cycle
4	120.792			1		1				0				0	03 Jun 15	Protocol Road 1stCycle
5	120.230						1			1				0	03 Jun 15	
6	118.775		1			1				0				0	04 Jun 15	
7	118.280					0	1			1				0	04 Jun 15	
8	118.142		1			1				0				0	04 Jun 15	
9	117.821					0	1			1				0	05 Jun 15	
10	117.480					0	1			1				0	05 Jun 15	
11	117.380		1			1				0				0	06 Jun 15	
12	116.645					0	1			1				0	06 Jun 15	
13	116.600		1			1				0				0	06 Jun 15	
14	116.323		1			1				0				0	08 Jun 15	
15	116.080					0	1			1				0	08 Jun 15	
CARRIED FORWARD :			20	5	1	26	14	2	0	16	2	0	1	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALI - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	5	1	26	14	2	0	16	2	0	1	3		
16	115.664					0	1			1				0	09 Jun 15	
17	115.301					0	1			1				0	09 Jun 15	
18	115.213			1		1				0				0	10 Jun 15	
19	115.162		1			1				0				0	10 Jun 15	
20	115.080					0	1			1				0	11 Jun 15	
21	115.007			1		1				0				0	11 Jun 15	
22	114.879		1			1				0				0	11 Jun 15	
23	114.535					0	1			1				0	12 Jun 15	
24	114.338					0	1			1				0	12 Jun 15	
25	114.235					0	1			1				0	13 Jun 15	
26	113.936		1			1				0				0	13 Jun 15	
27	113.803					0	1			1				0	14 Jun 15	
28	113.758					0	1			1				0	14 Jun 15	
29	113.715		1			1				0				0	17 Jun 15	
30	112.884					0		1		1				0	17 Jun 15	
CARRIED FORWARD :			24	7	1	32	22	3	0	25	2	0	1	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	7	1	32	22	3	0	25	2	0	1	3		
31	112.408			1		1				0				0	17 Jun 15	
32	112.320		1			1				0				0	22 Jun 15	
33	112.008		1			1				0				0	22 Jun 15	
34	111.024		1			1				0				0	22 Jun 15	
35																
36																
37																
38																
39																
40																
41																
42																
43																
44																
45																
BALANCE END OF JUNE :			27	8	1	36	22	3	0	25	2	0	1	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			117	14	3	134	11	20	1	32	0	2	0	2		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
BALANCE END OF JUNE:			117	14	3	134	11	20	1	32	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	138	-	138	26	-	26	13	-	13
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	69	76	145	1	5	6	1	1	2
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	82	-	82	3	-	3	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	73	-	73	4	-	4	3	-	3
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	32	12	44	2	2	4	-	1	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	9	-	9	-	-	-	-	-	-
TOTAL :				403	88	491	36	7	43	17	2	19

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			130	8	0	138	14	12	0	26	4	9	0	13		
TOTAL :			130	8	0	138	14	12	0	26	4	9	0	13		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			32	0	0	32	2	0	0	2	0	0	0	0		
1	7.341		1			1									02 Jun 15	
2	7.608		1			1									02 Jun 15	
3	7.849		1			1									02 Jun 15	
4	8.160		1			1									02 Jun 15	
5	8.307		1			1									02 Jun 15	
6	8.621		1			1									02 Jun 15	
7	9.169						1			1					11 Jun 15	
8	9.305		1			1									11 Jun 15	
9	9.409						1			1					11 Jun 15	
10	9.610		1			1									11 Jun 15	
11	9.871										1			1	11 Jun 15	
12	9.921		1			1									11 Jun 15	
13	9.926		1			1									11 Jun 15	
14	10.552		1			1									18 Jun 15	
15	10.619		1			1									18 Jun 15	
TOTAL :			44	0	0	44	4	0	0	4	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 607

ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	9	0	9	0	0	0	0	0	0	0	0		
TOTAL :			0	9	0	9	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			63	5	1	69	0	1	0	1	0	1	0	1		
1	24.091	A1024130	1			1									05 Jun 15	
2	24.194					1									05 Jun 15	
3	24.361					1									05 Jun 15	
4	24.519					1									05 Jun 15	
5	24.754					1									05 Jun 15	
6	24.953	A1024940	1			1									05 Jun 15	
7	24.975					1									05 Jun 15	
8	25.231		A1025190	1			1								10 Jun 15	
9	25.412	A1025250	1			1									10 Jun 15	
10	26.254						1			1					20 Jun 15	
11	26.364		1			1									20 Jun 15	
12	26.527						1			1					20 Jun 15	
13	26.555	A102650										1		1	20 Jun 15	
14	26.725		1			1									20 Jun 15	
15	27.027						1			1					20 Jun 15	
CARRIED FORWARD :			74	5	1	80	3	1	0	4	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			74	5	1	80	3	1	0	4	0	2	0	2		
16	27.361	A1027370	1			1									20 Jun 15	
17	27.388					1									20 Jun 15	
18	27.620			1			1								20 Jun 15	
19	27.765			1			1								20 Jun 15	
20	27.787		1			1									20 Jun 15	
21	27.946		1			1									20 Jun 15	
22	28.092		1			1									28 Jun 15	
23	28.108		1			1									28 Jun 15	
24	28.332		1			1									28 Jun 15	
25	28.494		1			1									28 Jun 15	
26	28.716		1			1									28 Jun 15	
27	28.846	A1028840	1			1									28 Jun 15	
28	28.950	A1028950	1			1									28 Jun 15	
29	28.950		1			1									28 Jun 15	
30	29.150		1			1									28 Jun 15	
CARRIED FORWARD :			89	5	1	95	3	1	0	4	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			89	5	1	95	3	1	0	4	0	2	0	2		
31	36.784		1			1									01 Jun 15	
32	37.255		1			1									01 Jun 15	
33	37.433		1			1									01 Jun 15	
34	37.768		1			1									01 Jun 15	
35	37.980				1	1									01 Jun 15	
36	38.065							1		1					01 Jun 15	
37	38.453		1			1									04 Jun 15	
38	38.678		1			1									04 Jun 15	
39	38.862		1			1									04 Jun 15	
40	39.180		1			1									04 Jun 15	
41	39.411		1			1									04 Jun 15	
42	39.654		1			1									04 Jun 15	
43	39.882		1			1									08 Jun 15	
44	40.127		1			1									08 Jun 15	
45	40.287		1			1									08 Jun 15	
CARRIED FORWARD :			102	5	2	109	3	2	0	5	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			102	5	2	109	3	2	0	5	0	2	0	2		
46	40.705		1			1									08 Jun 15	
47	40.855							1		1					08 Jun 15	
48	41.169		1			1									11 Jun 15	
49	41.215		1			1									11 Jun 15	
50	41.451		1			1									11 Jun 15	
51	41.999			1		1									11 Jun 15	
52	42.286		1			1									11 Jun 15	
53	42.767			1		1									15 Jun 15	
54	42.880		1			1									15 Jun 15	
55	43.063		1			1									15 Jun 15	
56	43.352		1			1									15 Jun 15	
57	43.749			1		1									15 Jun 15	
58	43.815		1			1									15 Jun 15	
59	44.953		1			1									18 Jun 15	
60	45.194			1		1									18 Jun 15	
CARRIED FORWARD :			112	9	2	123	3	3	0	6	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			112	9	2	123	3	3	0	6	0	2	0	2		
61	45.502		1			1									18 Jun 15	
62	46.630		1			1									22 Jun 15	
63	46.715		1			1									22 Jun 15	
64	46.835		1			1									22 Jun 15	
65	46.947		1			1									25 Jun 15	
66	47.055		1			1									25 Jun 15	
67	47.110		1			1									25 Jun 15	
68	47.319		1			1									25 Jun 15	
69	47.402		1			1									25 Jun 15	
70	47.532		1			1									25 Jun 15	
71	46.672		1			1									25 Jun 15	
72	46.709			1		1									25 Jun 15	
73	47.917		1			1									25 Jun 15	
74	48.247		1			1									25 Jun 15	
75	48.417				1	1									25 Jun 15	
CARRIED FORWARD :			125	10	3	138	3	3	0	6	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			125	10	3	138	3	3	0	6	0	2	0	2		
76	48.938			1		1									27 Jun 15	
77	49.018		1			1									27 Jun 15	
78	49.392		1			1									27 Jun 15	
79	49.920		1			1									27 Jun 15	
80	50.477				1	1									30 Jun 15	
81	50.714		1			1									30 Jun 15	
82	50.967		1			1									30 Jun 15	
TOTAL :			130	11	4	145	3	3	0	6	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	1	8	82	2	0	1	3	0	0	0	0		
TOTAL :			73	1	8	82	2	0	1	3	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	1	0	73	0	4	0	4	1	2	0	3		
TOTAL:			72	1	0	73	0	4	0	4	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	240	66	306	12	2	14	6	0	6
TOTAL :				240	66	306	12	2	14	6	0	6

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM MAY 2015:			152	8	80	240	8	1	3	12	1	2	3	6		
1	91.298	-	1			1				0				0	02 Jun 15	
2	91.638	-	1			1				0				0	02 Jun 15	
3	92.395	-	1			1				0				0	02 Jun 15	
4	92.591	-	1			1				0				0	03 Jun 15	
5	92.823	-	1			1				0				0	03 Jun 15	
6	93.158	-			1	1				0				0	04 Jun 15	
7	93.232	-	1			1				0				0	04 Jun 15	
8	93.688	-	1			1				0				0	04 Jun 15	
9	94.075	-	1			1				0				0	05 Jun 15	
10	94.331	-	1			1				0				0	05 Jun 15	
11	94.360	-				0		1		1				0	06 Jun 15	
12	95.081	-		1		1				0				0	06 Jun 15	
13	95.100	-	1			1				0				0	08 Jan 00	
14	95.220	-	1			1				0				0	08 Jan 00	
15	95.430	-	1			1				0				0	09 Jun 15	
CARRIED FORWARD :			164	9	81	254	8	2	3	13	1	2	3	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			164	9	81	254	8	2	3	13	1	2	3	6		
16	95.606	-	1			1				0				0	09 Jun 15	
17	95.853	-			1	1				0				0	10 Jun 15	
18	96.094	-	1			1				0				0	10 Jun 15	
19	96.340	-	1			1				0				0	11 Jun 15	
20	96.453	-	1			1				0				0	11 Jun 15	
21	96.681	-	1			1				0				0	12 Jun 15	
22	97.017	-	1			1				0				0	12 Jun 15	
23	97.149	-	1			1				0				0	12 Jun 15	
24	97.337	-		1		1				0				0	13 Jun 15	
25	97.440	-		1		1				0				0	13 Jun 15	
26	97.982	-		1		1				0				0	15 Jan 00	
27	98.028	-	1			1				0				0	15 Jan 00	
28	98.260	-		1		1				0				0	16 Jun 15	
29	98.385	-	1			1				0				0	16 Jun 15	
30	98.390	-		1		1				0				0	17 Jun 15	
CARRIED FORWARD :			173	14	82	269	8	2	3	13	1	2	3	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			173	14	82	269	8	2	3	13	1	2	3	6		
31	98.649	-	1			1				0				0	17 Jun 15	
32	99.417	-	1			1				0				0	18 Jun 15	
33	99.617	-	1			1				0				0	18 Jun 15	
34	99.892	-	1			1				0				0	19 Jun 15	
35	100.051	-	1			1				0				0	19 Jun 15	
36	100.170	-	1			1				0				0	20 Jun 15	
37	100.338	-	1			1				0				0	20 Jun 15	
38	100.532	-	1			1				0				0	20 Jun 15	
39	100.672	-	1			1				0				0	22 Jan 00	
40	100.752	-	1			1				0				0	22 Jan 00	
41	101.006	-	1			1				0				0	22 Jan 00	
42	101.600	-		1		1				0				0	23 Jun 15	
43	101.625	-	1			1				0				0	23 Jun 15	
44	101.776	-	1			1				0				0	23 Jun 15	
45	102.063	-	1			1				0				0	23 Jun 15	
CARRIED FORWARD :			187	15	82	284	8	2	3	13	1	2	3	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			187	15	82	284	8	2	3	13	1	2	3	6		
46	102.267	-	1			1				0				0	24 Jun 15	
47	102.435	-				0	1			1				0	24 Jun 15	
48	102.948	-	1			1				0				0	24 Jun 15	
49	103.624	-	1			1				0				0	25 Jun 15	
50	103.828	-	1			1				0				0	25 Jun 15	
51	104.264	-	1			1				0				0	25 Jun 15	
52	104.375	-	1			1				0				0	26 Jun 15	
53	104.427	-	1			1				0				0	26 Jun 15	
54	104.683	-	1			1				0				0	26 Jun 15	
55	104.857	-	1			1				0				0	27 Jun 15	
56	105.037	-	1			1				0				0	27 Jun 15	
57	105.446	-			1	1				0				0	27 Jun 15	
58	105.900	-	1			1				0				0	28 Jun 15	
59	106.153	-	1			1				0				0	28 Jun 15	
60	106.319	-	1			1				0				0	28 Jun 15	
CARRIED FORWARD :			200	15	83	298	9	2	3	14	1	2	3	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			200	15	83	298	9	2	3	14	1	2	3	6		
61	106.714	-	1			1				0				0	29 Jun 15	
62	107.798	-	1			1				0				0	29 Jun 15	
63	108.047	-	1			1				0				0	29 Jun 15	
64	108.180	-	1			1				0				0	29 Jun 15	
65	108.200	-	1			1				0				0	30 Jun 15	
66	108.520	-	1			1				0				0	30 Jun 15	
67	108.714	-	1			1				0				0	30 Jun 15	
68	108.947	-	1			1				0				0	30 Jun 15	
69																
70																
71																
72																
73																
74																
75																
CARRIED FORWARD :			208	15	83	306	9	2	3	14	1	2	3	6		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	16	16	32	4	4	8	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	9	-	9	-	-	-	4	-	4
3	Papar	01	Jalan Kota Kinabalu - Sindumin	108	-	108	61	-	61	14	-	14
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	137	-	137	6	-	6	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2	-	2	2	-	2	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	12	7	19	-	1	1	2	-	2
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	1	1	2	-	-	-	-	-	-
			TOTAL :	285	24	309	73	5	78	20	-	20

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			13	1	2	16	4	0	0	4	0	0	0	0		
1	0.189	C1	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
2	0.518	C2			1	1				0				0	27 Jun 15	4th cycle for Protocol Road
3	0.645	C3	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
4	0.787	C4	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
5	0.886	C5	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
6	1.211	C6	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
7	1.342	C7	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
8	1.722	C8		1		1				0				0	27 Jun 15	4th cycle for Protocol Road
9	1.890	C9	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
10	2.030	C10	1			1				0				0	29 Jun 15	4th cycle for Protocol Road
11	2.075	C11	1			1				0				0	29 Jun 15	4th cycle for Protocol Road
12	2.511	C12	1			1				0				0	29 Jun 15	4th cycle for Protocol Road
13	3.086	C13			1	1				0				0	29 Jun 15	4th cycle for Protocol Road
14	3.352	C14				0	1			1				0	29 Jun 15	4th cycle for Protocol Road
15	3.870	C15	1			1				0				0	29 Jun 15	4th cycle for Protocol Road
CARRIED FORWARD:			24	2	4	30	5	0	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	2	4	30	5	0	0	5	0	0	0	0		
16	4.212	C16				0	1			1				0	30 Jun 15	4th cycle for Protocol Road
17	4.613	C17				0	1			1				0	30 Jun 15	4th cycle for Protocol Road
18	5.100	C18				0	1			1				0	30 Jun 15	4th cycle for Protocol Road
19	6.275	C19	1			1				0				0	30 Jun 15	4th cycle for Protocol Road
20	6.740	C20	1			1				0				0	30 Jun 15	4th cycle for Protocol Road
TOTAL :			26	2	4	32	8	0	0	8	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			7	2	0	9	0	0	0	0	0	4	0	4		
TOTAL :			7	2	0	9	0	0	0	0	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	15	32	108	40	20	1	61	0	13	1	14		
TOTAL :			61	15	32	108	40	20	1	61	0	13	1	14		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			61	7	69	137	6	0	0	6	0	0	0	0		
TOTAL :			61	7	69	137	6	0	0	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	1	0	2	1	1	0	2	0	0	0	0		
TOTAL :			1	1	0	2	1	1	0	2	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			12	0	0	12	0	0	0	0	0	2	0	2		
1	17.430	C45	1			1				0				0	09 Jun 15	2nd cycle for Normal Road
2	16.435	C42		1		1				0				0	10 Jun 15	2nd cycle for Normal Road
3	15.470	C41		1		1				0				0	12 Jun 15	2nd cycle for Normal Road
4	15.110	C40			1	1				0				0	13 Jun 15	2nd cycle for Normal Road
5	7.160	C19		1		1				0				0	17 Jun 15	2nd cycle for Normal Road
6	7.116	C18				0	1			1				0	17 Jun 15	2nd cycle for Normal Road
7	6.987	C17		1		1				0				0	20 Jun 15	2nd cycle for Normal Road
8	6.970	C16	1			1				0				0	20 Jun 15	2nd cycle for Normal Road
TOTAL :			14	4	1	19	1	0	0	1	0	2	0	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			1	0	0	1	0	0	0	0	0	0	0	0		
1	0.594	C1	1			1				0				0	27 Jun 15	4th cycle for Protocol Road
TOTAL :			2	0	0	2	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	169	19	188	8	1	9	5	-	5
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	79	36	115	9	4	13	3	-	3
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	39	8	47	9	1	10	4	-	4
TOTAL :				287	63	350	26	6	32	12	-	12

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			83	12	74	169	5	2	1	8	0	4	1	5		
1	73.150	TBN 124	1			1				0				0	22 Jun 15	4th cycle protocol road
2	72.950	TBN 123			1	1				0				0	22 Jun 15	4th cycle protocol road
3	72.800	TBN 122			1	1				0				0	22 Jun 15	4th cycle protocol road
4	72.600	TBN 121	1			1				0				0	22 Jun 15	4th cycle protocol road
5	72.450	TBN 120	1			1				0				0	22 Jun 15	4th cycle protocol road
6	72.300	TBN 119	1			1				0				0	22 Jun 15	4th cycle protocol road
7	72.100	TBN 118			1	1				0				0	23 Jun 15	4th cycle protocol road
8	71.830	TBN 117	1			1				0				0	23 Jun 15	4th cycle protocol road
9	71.700	TBN 116			1	1				0				0	23 Jun 15	4th cycle protocol road
10	71.600	TBN 115	1			1				0				0	23 Jun 15	4th cycle protocol road
11	71.300	TBN 114	1			1				0				0	23 Jun 15	4th cycle protocol road
12	71.250	TBN 113				0		1		1				0	23 Jun 15	4th cycle protocol road
13	70.950	TBN 112	1			1				0				0	24 Jun 15	4th cycle protocol road
14	70.900	TBN 111			1	1				0				0	24 Jun 15	4th cycle protocol road
15	70.600	TBN 110		1		1				0				0	25 Jun 15	4th cycle protocol road
CARRIED FORWARD :			91	13	79	183	5	3	1	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			91	13	79	183	5	3	1	9	0	4	1	5		
16	70.550	TBN 109			1	1				0				0	26 Jun 15	4th cycle protocol road
17	70.250	TBN 108			1	1				0				0	27 Jun 15	4th cycle protocol road
18	70.080	TBN 107	1			1				0				0	27 Jun 15	4th cycle protocol road
19	69.780	TBN 106		1		1				0				0	29 Jun 15	4th cycle protocol road
20	69.580	TBN 105		1		1				0				0	29 Jun 15	4th cycle protocol road
21																
22																
23																
24																
25																
26																
27																
28																
29																
30																
TOTAL :			92	15	81	188	5	3	1	9	0	4	1	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			26	11	42	79	3	3	3	9	1	2	0	3		
1	102.849	KGU 23			1	1				0				0	02 Jun 15	2nd cycle normal road
2	102.578	KGU 22			1	1				0				0	02 Jun 15	2nd cycle normal road
3	102.519	KGU 21			1	1				0				0	02 Jun 15	2nd cycle normal road
4	102.357	KGU 20			1	1				0				0	02 Jun 15	2nd cycle normal road
5	102.025	KGU 19			1	1				0				0	02 Jun 15	2nd cycle normal road
6	101.880	KGU 18	1			1				0				0	03 Jun 15	2nd cycle normal road
7	101.722	KGU 17	1			1				0				0	03 Jun 15	2nd cycle normal road
8	101.500	KGU 16	1			1				0				0	03 Jun 15	2nd cycle normal road
9	101.390	KGU 15	1			1				0				0	03 Jun 15	2nd cycle normal road
10	101.260	KGU 14				0	1			1				0	04 Jun 15	2nd cycle normal road
11	101.250	KGU 13	1			1				0				0	04 Jun 15	2nd cycle normal road
12	101.200	KGU 12	1			1				0				0	04 Jun 15	2nd cycle normal road
13	101.068	KGU 11	1			1				0				0	04 Jun 15	2nd cycle normal road
14	101.058	KGU 10	1			1				0				0	04 Jun 15	2nd cycle normal road
15	101.010	KGU 9	1			1				0				0	04 Jun 15	2nd cycle normal road
CARRIED FORWARD :			35	11	47	93	4	3	3	10	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			35	11	47	93	4	3	3	10	1	2	0	3		
16	100.900	KGU 8	1			1				0				0	05 Jun 15	2nd cycle normal road
17	100.892	KGU 7	1			1				0				0	05 Jun 15	2nd cycle normal road
18	100.880	KGU 6	1			1				0				0	05 Jun 15	2nd cycle normal road
19	100.725	KGU 5	1			1				0				0	05 Jun 15	2nd cycle normal road
20	100.608	KGU 4	1			1				0				0	05 Jun 15	2nd cycle normal road
21	100.537	KGU 3	1			1				0				0	05 Jun 15	2nd cycle normal road
22	100.459	KGU 2	1			1				0				0	05 Jun 15	2nd cycle normal road
23	100.430	KGU 1	1			1				0				0	05 Jun 15	2nd cycle normal road
24	120.900	KGU 86	1			1				0				0	20 Jun 15	4th cycle protocol road
25	120.750	KGU 85				0		1		1				0	22 Jun 15	4th cycle protocol road
26	120.400	KGU 84	1			1				0				0	22 Jun 15	4th cycle protocol road
27	120.200	KGU 83				0		1		1				0	23 Jun 15	4th cycle protocol road
28	120.100	KGU 82	1			1				0				0	23 Jun 15	4th cycle protocol road
29	119.780	KGU 81				0	1			1				0	24 Jun 15	4th cycle protocol road
30	119.750	KGU 80	1			1				0				0	24 Jun 15	4th cycle protocol road
CARRIED FORWARD :			47	11	47	105	5	5	3	13	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			47	11	47	105	5	5	3	13	1	2	0	3		
31	119.350	KGU 79	1			1				0				0	25 Jun 15	4th cycle protocol road
32	118.030		1			1				0				0	26 Jun 15	Dual Carriageway
33	117.250	KGU 74		1		1				0				0	26 Jun 15	Dual Carriageway
34	116.670		1			1				0				0	27 Jun 15	Dual Carriageway
35	116.410			1		1				0				0	27 Jun 15	Dual Carriageway
36	116.318			1		1				0				0	27 Jun 15	Dual Carriageway
37	116.085			1		1				0				0	29 Jun 15	Dual Carriageway
38	115.560	KGU 68			1	1				0				0	29 Jun 15	4th cycle protocol road
39	115.010	KGU 67		1		1				0				0	30 Jun 15	4th cycle protocol road
40	114.900	KGU 66		1		1				0				0	30 Jun 15	4th cycle protocol road
41																
42																
43																
44																
45																
TOTAL :			50	17	48	115	5	5	3	13	1	2	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			15	20	4	39	4	5	0	9	0	4	0	4		
1	162.980	TNM 52		1		1				0				0	08 Jun 15	4th cycle protocol road
2	162.760	TNM 51				0		1		1				0	08 Jun 15	4th cycle protocol road
3	162.620	TNM 50		1		1				0				0	08 Jun 15	4th cycle protocol road
4	162.520	TNM 49		1		1				0				0	08 Jun 15	4th cycle protocol road
5	162.035	TNM 48		1		1				0				0	09 Jun 15	4th cycle protocol road
6	161.841	TNM 47		1		1				0				0	09 Jun 15	4th cycle protocol road
7	161.128	TNM 46	1			1				0				0	10 Jun 15	4th cycle protocol road
8	161.102	TNM 45	1			1				0				0	10 Jun 15	4th cycle protocol road
9	160.844	TNM 44	1			1				0				0	11 Jun 15	4th cycle protocol road
10																
11																
12																
13																
14																
15																
TOTAL :			18	25	4	47	4	6	0	10	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	88	9	97	54	3	57	34	1	35
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	36	30	66	4	11	15	3	-	3
3	Beaufort	502	Jalan Beaufort - Menumbok	21	-	21	5	-	5	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	73	-	73	27	-	27	1	-	1
TOTAL :				218	39	257	90	14	104	38	1	39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			50	38	0	88	28	26	0	54	1	33	0	34		
1	92.070	83	1			1									09-Jun-15	2nd cycle for protocol road
2	92.090	84									1		1		09-Jun-15	2nd cycle for protocol road
3	92.655	85						1		1					09-Jun-15	2nd cycle for protocol road
4	92.865	86						1		1					10-Jun-15	2nd cycle for protocol road
5	93.376	87	1			1									10-Jun-15	2nd cycle for protocol road
6	93.587	88	1			1									10-Jun-15	2nd cycle for protocol road
7	93.678	89	1			1									11-Jun-15	2nd cycle for protocol road
8	93.791	90						1		1					11-Jun-15	2nd cycle for protocol road
9	94.046	91	1			1									11-Jun-15	2nd cycle for protocol road
10	94.662	92	1			1									12-Jun-15	2nd cycle for protocol road
11	94.914	93	1			1									12-Jun-15	2nd cycle for protocol road
12	95.148	94	1			1									12-Jun-15	2nd cycle for protocol road
13	95.753	95	1			1									13-Jun-15	2nd cycle for protocol road
14																
15																
CARRIED FORWARD :			59	38	0	97	28	29	0	57	1	34	0	35		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			24	10	2	36	1	3	0	4	0	3	0	3		
1	144.123	215						1		1					07-Jun-15	2nd cycle for normal road
2	144.600	216						1		1					07-Jun-15	2nd cycle for normal road
3	145.349	217						1		1					07-Jun-15	2nd cycle for normal road
4	146.133	218	1			1									08-Jun-15	2nd cycle for normal road
5	146.515	219	1			1									08-Jun-15	2nd cycle for normal road
6	147.198	220	1			1									08-Jun-15	2nd cycle for normal road
7	147.778	221						1		1					09-Jun-15	2nd cycle for normal road
8	147.907	222	1			1									09-Jun-15	2nd cycle for normal road
9	148.337	223	1			1									09-Jun-15	2nd cycle for normal road
10	148.559	224	1			1									10-Jun-15	2nd cycle for normal road
11	148.660	225	1			1									10-Jun-15	2nd cycle for normal road
12	148.798	226	1			1									10-Jun-15	2nd cycle for normal road
13	149.112	227	1			1									10-Jun-15	2nd cycle for normal road
14	149.904	228	1			1									11-Jun-15	2nd cycle for normal road
15	150.034	229	1			1									11-Jun-15	2nd cycle for normal road
CARRIED FORWARD :			35	10	2	47	1	7	0	8	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			35	10	2	47	1	7	0	8	0	3	0	3		
16	150.323	230						1		1					11-Jun-15	2nd cycle for normal road
17	150.907	231	1			1									12-Jun-15	2nd cycle for normal road
18	151.081	232	1			1									12-Jun-15	2nd cycle for normal road
19	151.234	233	1			1									12-Jun-15	2nd cycle for normal road
20	151.420	234						1		1					13-Jun-15	2nd cycle for normal road
21	151.826	235					1			1					13-Jun-15	2nd cycle for normal road
22	152.372	236					1			1					13-Jun-15	2nd cycle for normal road
23	152.795	237	1			1									14-Jun-15	2nd cycle for normal road
24	152.885	238	1			1									14-Jun-15	2nd cycle for normal road
25	153.024	239	1			1									14-Jun-15	2nd cycle for normal road
26	153.495	240					1			1					14-Jun-15	2nd cycle for normal road
27	153.984	241					1			1					15-Jun-15	2nd cycle for normal road
28	154.489	242					1			1					15-Jun-15	2nd cycle for normal road
29	154.959	243	1			1									15-Jun-15	2nd cycle for normal road
30	136.355	194	1			1									16-Jun-15	4th cycle for protocol road
CARRIED FORWARD :			43	10	2	55	6	9	0	15	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			43	10	2	55	6	9	0	15	0	3	0	3		
31	136.383	195	1			1									16-Jun-15	4th cycle for protocol road
32	137.607	196	1			1									16-Jun-15	4th cycle for protocol road
33	137.772	197	1			1									17-Jun-15	4th cycle for protocol road
34	137.862	198	1			1									17-Jun-15	4th cycle for protocol road
35	138.215	199			1	1									17-Jun-15	4th cycle for protocol road
36	138.441	200	1			1									21-Jun-15	4th cycle for protocol road
37	138.814	201	1			1									21-Jun-15	4th cycle for protocol road
38	139.280	202	1			1									21-Jun-15	4th cycle for protocol road
39	139.600	203	1			1									22-Jun-15	4th cycle for protocol road
40	139.892	204	1			1									22-Jun-15	4th cycle for protocol road
41	140.019	205	1			1									22-Jun-15	4th cycle for protocol road
42																
43																
44																
45																
CARRIED FORWARD :			53	10	3	66	6	9	0	15	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			21	0	0	21	3	2	0	5	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			21	0	0	21	3	2	0	5	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			73	0	0	73	27	0	0	27	0	1	0	1		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			73	0	0	73	27	0	0	27	0	1	0	1		

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH103.300 (KM139.900)
(Sg. Vulcanut Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH103.300 (KM139.900)
(Sg. Vulcanut Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 54.200 RHS
KM 55.960

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.410 - RHS
KM 97.170

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 95.410 - RHS
KM 97.170

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	12	0	12	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	7	3	10	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	2	0	2	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	0	2	2	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	2	0	2	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	1	1	2	0	1	1
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	3	0	3	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	8	0	8	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	13	0	13	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	7	1	8	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	4	0	4	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	6	3	9	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5	0	5	0	0	0
Beaufort	01	Jalan Kota Kinabalu-Sindumin	8	1	9	2	0	2
	502	Jalan Beaufort-Menumbok	4	0	4	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	2	2	4	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			84	13	97	2	1	3

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	12	-	12	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	7	3	10	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	-	2	-	-	-
TOTAL :				21	3	24	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			12											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF JUNE :			12											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			7											
1	124.050	BINGKONGAN	1	√	√	√	√	√	√	√			15 Jun 15	
2	117.830	MANGARIS	1	√	√	√	√	√	√	√			19 Jun 15	
3	111.450	LUGU	1	√	√	√	√	√	√	√			23 Jun 15	
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF JUNE :			10											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2											
1														
2														
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF JUNE :			2											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	2	2	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	2	-	2	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				2	2	4	-	-	-

Rev: 3

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	TUARAN
ROUTE NO:	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	JUNE 2015

Page 1 of 2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2								-	-		
TOTAL:		2								-	-		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	7	1	8	0	0	0
TOTAL :				7	1	8	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM MAY 2015:		7												
1	103.300	Bridge - Sg. Vulcanut	1	√	√	√	√	√	√			0	16 Jun 15	
CARRIED FORWARD:			8											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: June 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	1	1	2	-	1	1
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	13	-	13	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	8	-	8	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	3	-	3	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	25	1	26	-	1	1

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		1								0	0		
1	6.935	Petagas Bridge 1	√	√	√	√	√	√	N/A	√	√	23 Jun 15	4th cycle for Protocol Road
													1st cycle for Painting Works
TOTAL:		2								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		13								0	0		
TOTAL:		13								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		8								0	0		
TOTAL:		8								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								0	0		
TOTAL:		3								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	4	-	4	-	-	-
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	6	3	9	-	-	-
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5	-	5	-	-	-
TOTAL :				15	3	18	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			4										
TOTAL :		4											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6											
1	100.420	Jambatan Apin-Apin	1	✓	✓	✓	✓	✓				03 Jun 15	2nd cycle normal road
2	121.600	Jambatan Pampang	1	✓	✓	✓	✓	✓				15 Jun 15	4th cycle protocol road
3	118.762	Jambatan Liawan	1	✓	✓	✓	✓	✓				23 Jun 15	4th cycle protocol road
TOTAL :		9											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			5										
TOTAL :		5											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	8	1	9	2	-	2
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	2	2	4	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	4	-	4	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				14	3	17	2	-	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		8									2		
1	95.410	Sungai Padas Bridge	√	√	√	√	√	√	√			12-Jun-15	4th cycle for protocol road
CARRIED FORWARD:		9									2		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPTANG

ROUTE NO: **01**

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: **JUNE 2015**

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		2									0		
1	149.333	Sg. Mengalong Bridge	√	√	√	√	√	√	√			15-Jun-15	2nd cycle for normal road
2	138.924	Sg. Sipitang Bridge	√	√	√	√	√	√	√			26-Jun-15	4th cycle for protocol road
CARRIED FORWARD:		4									0		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: **JUNE 2015**

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT:	KUALA PENYU
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	JUNE 2015

[illegible]

R 06

**PENYENGGAHAN
GARISAN JALAN
(ROAD MARKING)**

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 58.533 - CH 59.528 - MED
KM 68.533 - KM 69.529

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 122.800 - CH 123.000 - ROUNDABOUT BAKIAU
KM 132.800 - KM 133.000

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 124.594 - CH 124.637 - MED
KM 134.594 - KM 134.637

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 131.112 - CH 131.126
KM 141.112 - KM 141.126

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 124.000 - YELLOW BAR
KM 134.000

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 159.281 - CH 159.285 - MED
KM 169.281 - KM 169.285

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 145.900 - SIMPANG JAWA SUMBILING
KM 155.900

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 141.803 - CH 141.808 - MED
KM 151.803 - KM 151.808

R06 - ROAD MARKING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD MARKING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	AREA			LENGTH OF CL & EL		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)	(km)	(km)	(km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	411.60	0.00	411.60	1.68	0.00	1.68
	22	Jalan Kota Kinabalu-Sandakan	198.90	4,330.87	4,529.77	0.00	34.40	34.40
	503	Jalan Berungis-Kota Belud	2,837.60	0.00	2,837.60	19.64	0.00	19.64
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	140.60	0.00	140.60	0.00	0.00	0.00
	01	Jalan Kota Kinabalu-Sindumin	3,898.65	0.00	3,898.65	20.72	0.00	20.72
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	663.71	0.00	663.71	3.72	0.00	3.72
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,044.62	0.00	3,044.62	19.42	0.00	19.42
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,025.18	0.00	1,025.18	8.33	0.00	8.33
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	891.64	0.00	891.64	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,366.20	0.00	2,366.20	16.38	0.00	16.38
Ranau	22	Jalan Kota Kinabalu-Sandakan	7,044.54	4,570.24	11,614.78	46.07	45.07	91.14
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	3,054.20	705.75	3,759.95	24.43	5.65	30.08
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	1,877.27	1,877.27	0.00	15.02	15.02
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	0.00	500.40	500.40	0.00	4.00	4.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			25,577.44	11,984.53	37,561.97	160.39	104.14	264.53

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
2	KOTA MARUDU	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
3	KUDAT	01	Jalan Kota Kinabalu - Kudat	-	-	-	-	-	-
TOTAL									

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:							
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF JUNE :							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	140.60	-	140.60	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	411.60	-	411.60	1.68	-	1.68
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	198.90	4,330.87	4,529.77	-	34.40	34.40
4	Tuaran	503	Jalan Berungis - Kota Belud	2,837.60	-	2,837.60	19.64	-	19.64
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL				3,588.70	4,330.87	7,919.57	21.32	34.40	55.72

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						140.60	
TOTAL:						140.60	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TUARAN
ROUTE NO. 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: JUNE 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						198.90	
1	01 Jun 15	22.900	26.900	450.00	0.10	45.00	Cont. Double Line
2	01 Jun 15	22.900	26.900	1426.00	0.15	213.90	Edge Line
3	01 Jun 15	22.900	26.900	3.60	0.30	1.08	Stop Line
4	02 Jun 15	22.900	26.900	2050.00	0.15	307.50	Edge Line
5	03 Jun 15	22.900	26.900	2290.00	0.15	343.50	Edge Line
6	04 Jun 15	22.900	26.900	2250.00	0.15	337.50	Edge Line
7	08 Jun 15	22.900	26.900	2172.00	0.10	217.20	Cont. Double Line
8	09 Jun 15	22.900	26.900	2180.00	0.10	218.00	Cont. Double Line
9	10 Jun 15	22.900	26.900	1050.00	0.10	105.00	Cont. Double Line
10	10 Jun 15	22.900	26.900			2.21	Direction to be Followed
11	10 Jun 15	22.900	26.900			8.34	Arrow x 1 Straight & Right Turn Arrow
12	10 Jun 15	22.900	26.900			2.14	Right Turn only Arrow x 1
13	10 Jun 15	22.900	26.900	2180.00	0.10	218.00	Cont. Double Line
14	13 Jun 15	5.200	7.500	2000.00	0.15	300.00	Edge Line
15	16 Jun 15	17.200	21.400	536.00	0.10	53.60	Cont. Centre Line
16	16 Jun 15	17.200	21.400	2490.00	0.10	249.00	Cont. Single Solid
17	18 Jun 15	13.300	17.200	376.00	0.10	37.60	Cont. Centre Line
18	18 Jun 15	13.300	17.200	2900.00	0.10	290.00	Cont. Single Solid
19	22 Jun 15	9.600	13.300	760.00	0.10	76.00	Cont. Centre Line
20	22 Jun 15	9.600	13.300	1400.00	0.10	140.00	Cont. Single Solid
21	23 Jun 15	9.000	9.600	348.00	0.10	34.80	Cont. Centre Line
22	23 Jun 15	9.000	9.600	250.00	0.10	25.00	Cont. Single Solid
23	23 Jun 15	9.000	9.600	240.00	0.20	48.00	Give Way Line
24	24 Jun 15	2.800	5.200	2400.00	0.15	360.00	Edge Line
25	25 Jun 15	3.200	6.200	2650.00	0.15	397.50	Edge Line
26	26 Jun 15	6.200	8.400	2000.00	0.15	300.00	Edge Line
TOTAL:						4,529.77	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

34.4016

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	JUNE 2015

[illegible]

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	7,044.54	4,570.24	11,614.78	13.35	45.07	58.42
TOTAL				7,044.54	4,570.24	11,614.78	13.35	45.07	58.42

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD FROM MAY 2015:						7,044.54	
1	03 Jun 15	70.570	70.670	200.00	0.10	20.00	Centre Lines (LHS & RHS)
2	03 Jun 15	70.570	71.001	431.00	0.15	64.65	Edge Lines - LHS
3	03 Jun 15	70.570	70.670	86.00	0.15	12.90	Edge Lines - RHS
4	03 Jun 15	71.156				13.18	Yellow Box
5	04 Jun 15	71.700	72.800	2576.40	0.10	257.64	Centre Lines (LHS & RHS)
6	04 Jun 15	72.000	72.045			24.24	Arrow Sign (22 nos)
7	04 Jun 15	76.000	78.000	3838.70	0.10	383.87	Centre Lines (LHS & RHS)
8	08 Jun 15	78.000	79.400	2436.00	0.10	243.60	Centre Lines (LHS & RHS)
9	08 Jun 15	87.000	87.400	742.00	0.10	74.20	Centre Lines (LHS & RHS)
10	08 Jun 15	93.400	97.700	5560.10	0.10	556.01	Centre Lines (LHS & RHS)
11	08 Jun 15	102.390	104.295	2757.00	0.10	275.70	Centre Lines (LHS & RHS)
12	09 Jun 15	111.400	112.700	1505.10	0.10	150.51	Centre Lines (LHS & RHS)
13	09 Jun 15	112.900	113.500	1172.90	0.10	117.29	Centre Lines (LHS & RHS)
14	09 Jun 15	113.800	120.900	8334.70	0.10	833.47	Centre Lines (LHS & RHS)
15	10 Jun 15	127.400	127.719	126.00	0.10	12.60	Centre Lines (LHS & RHS)
16	10 Jun 15	127.719	127.763	185.20	0.10	18.52	Centre Lines (LHS & RHS)
17	10 Jun 15	127.763	127.904	154.50	0.10	15.45	Centre Lines (LHS & RHS)
18	10 Jun 15	128.500	128.530	60.00	0.10	6.00	Centre Lines (LHS & RHS)
19	11 Jun 15	128.530	130.222	2102.30	0.10	210.23	Centre Lines (LHS & RHS)
20	11 Jun 15	130.222	134.193	6419.80	0.10	641.98	Centre Lines (LHS & RHS)
21	12 Jun 15	134.600	134.811	422.00	0.10	42.20	Centre Lines (LHS & RHS)
22	12 Jun 15	135.100	135.400	600.00	0.10	60.00	Centre Lines (LHS & RHS)
23	13 Jun 15	135.600	135.700	200.00	0.10	20.00	Centre Lines (LHS & RHS)
24	13 Jun 15	136.200	138.780	5160.00	0.10	516.00	Centre Lines (LHS & RHS)
25							
26							
27							
28							
29							
30							
TOTAL:						11,614.78	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

45.07

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	3,898.65	-	3,898.65	20.72	-	20.72
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,044.62	-	3,044.62	19.42	-	19.42
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,366.20	-	2,366.20	16.38	-	16.38
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,025.18	-	1,025.18	8.33	-	8.33
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	891.64	-	891.64	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	663.71	-	663.71	3.72	-	3.72
TOTAL				11,890.00	-	11,890.00	68.57	-	68.57

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	-	km

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOK KAWI
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA KK
MONTH:	JUNE 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	3,054.20	705.75	3,759.95	24.43	5.65	30.08
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom		1,877.27	1,877.27		15.02	15.02
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom		500.40	500.40		4.00	4.00
TOTAL				3,054.20	3,083.42	6,137.62	24.43	24.67	49.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						3,054.20	
1	11 Jun 15	53.294	53.527	233.00	0.10	23.30	Continuous line
2	11 Jun 15	53.610	53.765	155.00	0.10	15.50	Continuous line
3	11 Jun 15	53.812	54.000	188.00	0.10	18.80	Continuous line
4	11 Jun 15	54.000	54.063	63.00	0.10	6.30	Broken line (4.5m x 14 nos)
5	11 Jun 15	54.174	54.267	93.00	0.10	9.30	Continuous line
6	11 Jun 15	54.174	54.195	21.00	0.10	2.10	Broken line (3.0m x 7 nos)
7	11 Jun 15	54.267	54.294	27.00	0.10	2.70	Broken line (3.0m x 9 nos)
8	11 Jun 15	54.223	54.339	116.00	0.10	11.60	Continuous line
9	11 Jun 15	54.337	54.455	118.00	0.10	11.80	Continuous line
10	11 Jun 15	54.339	54.366	27.00	0.10	2.70	Broken line (3.0m x 9 nos)
11	11 Jun 15	54.408	54.455	47.00	0.10	4.70	Continuous line
12	11 Jun 15	54.506	54.665	159.00	0.10	15.90	Continuous line
13	11 Jun 15	54.565	54.604	39.00	0.10	3.90	Broken line (3.0m x 13 nos)
14	11 Jun 15	54.663	54.916	253.00	0.10	25.30	Continuous line
15	11 Jun 15	54.665	54.692	27.00	0.10	2.70	Broken line (3.0m x 9 nos)
16	11 Jun 15	54.734	55.000	266.00	0.10	26.60	Continuous line
17	11 Jun 15	54.998	55.155	157.00	0.10	15.70	Continuous line
18	12 Jun 15	55.085	55.155	18.00	0.10	1.80	Continuous line
19	12 Jun 15	55.208	55.946	738.00	0.10	73.80	Continuous line
20	12 Jun 15	55.208	55.950	742.00	0.10	74.20	Continuous line
21	12 Jun 15	58.000	58.054	54.00	0.10	5.40	Broken line (4.5m x 12 nos)
22	12 Jun 15	58.146	58.454	308.00	0.10	30.80	Continuous line
23	12 Jun 15	58.146	58.167	21.00	0.10	2.10	Broken line (3.0m x 7 nos)
24	12 Jun 15	58.202	58.533	331.00	0.10	33.10	Continuous line
25	12 Jun 15	58.454	58.487	33.00	0.10	3.30	Broken line (3.0m x 11 nos)
26	12 Jun 15	58.533	59.528	994.50	0.10	99.45	Broken line (4.5m x 221 nos)
27	13 Jun 15	61.172	61.541	738.00	0.10	73.80	Double Continuous Centre line
28	13 Jun 15	61.541	61.549	16.00	0.10	1.60	Double Broken line (1.0m x 8nos)
29	13 Jun 15	61.549	61.742	193.00	0.10	19.30	Continuous line
30	13 Jun 15	61.549	61.771	222.00	0.10	22.20	Continuous line
CARRIED FORWARD :						3,693.95	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

29.55

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						3,693.95	
31	13 Jun 15	61.742	61.754	12.00	0.10	1.20	Broken line (3m x 4nos)
32	13 Jun 15	61.771	62.284	513.00	0.10	51.30	Broken line (4.5m x 114nos)
33	13 Jun 15	62.935	63.025	45.00	0.30	13.50	Broken line (1.0m x 45nos)
34							
35							
36							
37							
38							
39							
40							
41							
42							
43							
44							
45							
46							
47							
48							
49							
50							
51							
52							
53							
54							
55							
56							
57							
58							
59							
60							
TOTAL :						3,759.95	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

30.08

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						0.00	
1	Edge Line	115.588	116.300				
2	Centre line						
3	Give Way or Stop Line Marking						
4	Median Island Divider and Island Roundabout Marking						
5	Arrow Marking						
CARRIED FORWARD :						226.37	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

1.81

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS	
		From	To					
BROUGHT FORWARD:						226.37		
1	Roundabout JKR (04.06.2015) 118.067	118.206		29.10	0.15	4.37	Lane Marking continuous edge line	
				56.60	0.15	8.49	Lane Marking continuous edge line	
				64.40	0.15	9.66	Lane Marking continuous edge line	
2	Lane Marking							
		115.275	115.330	55.00	0.15	8.25	Broken line (1.0m x 55nos)	
		119.238	119.308	70.00	0.15	10.50	Broken line (1.0m x 70nos)	
		119.238	119.245	7.00	0.15	1.05	Broken line (1.0m x 7nos)	
		119.292	119.317	25.00	0.15	3.75	Broken line (1.0m x 25nos)	
				98.00	0.15	14.70	Continuous edge line	
				8.50	0.15	1.28	Broken line RHS (4.5m x 12nos)	
				37.40	0.15	5.61	Continuous line	
3	Give Way or Stop Line Marking			4.80	0.20	0.96	Broken Line (0.3m x 16nos)	
		04 Jun 15			6.30	0.20	1.26	Broken Line (0.3m x 21nos)
		04 Jun 15			7.20	0.20	1.44	Broken Line (0.3m x 24nos)
		04 Jun 15	118.067	118.085	18.20	0.10	1.82	Continuous line LHS
		04 Jun 15	118.085	118.101	16.00	0.10	1.60	Broken Line (1.0m x 16nos)
		04 Jun 15	118.101	118.123	21.90	0.10	2.19	Continuous line LHS
		04 Jun 15	118.067	118.093	25.80	0.10	2.58	Continuous line RHS
		04 Jun 15	118.085	118.100	15.00	0.10	1.50	Broken Line (1.0m x 15nos)
		04 Jun 15	118.101	118.126	25.20	0.10	2.52	Continuous line RHS
		04 Jun 15	116.293	116.422	17.00	0.20	3.40	Lane Marking continuous edge line
		04 Jun 15	116.296	116.322	26.30	0.20	5.26	Continuous line
		04 Jun 15	116.322	116.370	48.00	0.20	9.60	Broken Line (1.0m x 48nos)
		04 Jun 15	116.293	116.301	8.00	0.20	1.60	Broken Line (1.0m x 8nos)
CARRIED FORWARD :						329.76		

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 2.64 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						329.76	
1	Roundabout Perkasa (05.06.2015)						
	Edge line	119.700		59.60	0.15	8.94	Continuous edge line LHS
				16.90	0.15	2.54	Edge line for median island to LHS Junction
				43.70	0.15	6.56	Continuous edge line LHS
				3.00	0.15	0.45	Broken edge line LHS (1.0m x 3nos)
2	Centre line		52.00	0.15	7.80	Continuous edge line RHS	
			44.20	0.15	6.63	Continuous edge line RHS	
			30.00	0.10	3.00	Continuous line LHS	
			20.00	0.10	2.00	Broken line LHS (1.0m x 20nos)	
			21.40	0.10	2.14	Continuous line LHS	
			4.00	0.10	0.40	Broken line LHS (2.0m x 2nos)	
			2.00	0.10	0.20	Broken line RHS (2.0m x 1no)	
			21.20	0.10	2.12	Continuous line RHS	
			19.00	0.10	1.90	Broken line RHS (1.0m x 19nos)	
			38.00	0.10	3.80	Continuous line RHS	
3	Give Way or Stop Line Marking			6.30	0.20	1.26	Stop Line (Tbn End)
							Broken Line (0.3m x 21nos)
				6.30	0.20	1.26	Stop Line (Kgu End)
							Broken Line (0.3m x 21nos)
				6.00	0.20	1.20	Stop Line (LHS Junction)
4	Median Island Divider and Island Roundabout Marking						Broken Line (0.3m x 20nos)
				4.50	0.20	0.90	Stop Line (RHS Junction)
							Broken Line (0.3m x 15nos)
		Tambunan End		74.50	0.15	11.18	Lane divider marking line
		Keningau End		75.80	0.15	11.37	Lane divider marking line
5	Arrow Marking		9.00	0.10	0.90	Perimeter Broken Line TBN End (1m x 9nos)	
			8.00	0.10	0.80	Perimeter Broken Line KGU End (1m x 8nos)	
		Double Arrow Marking Tambunan End			0.50	17.08	4 nos LHS approach
		Double Arrow Marking Keningau End			0.50	8.54	2 nos RHS approach
CARRIED FORWARD :						432.73	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 3.46 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						432.73	
1	05 Jun 15	119.790	119.813	23.00	0.15	3.45	Broken line (1.0m x 23 nos)
2	05 Jun 15	120.316	120.319	3.00	0.15	0.45	Broken line (1.0m x 3 nos)
3	05 Jun 15	120.323	120.328	5.00	0.15	0.75	Continuous line
4	05 Jun 15	120.328	120.336	8.00	0.15	1.20	Broken line (1.0m x 8 nos)
5	05 Jun 15	120.345	120.348	3.10	0.15	0.47	Continuous line
6	05 Jun 15	120.348	120.360	12.00	0.15	1.80	Broken line (1.0m x 12 nos)
7	05 Jun 15	120.373	120.400	27.00	0.15	4.05	Continuous line
8	05 Jun 15	120.316	120.401	85.00	0.15	12.75	RHS Continuous line
9	05 Jun 15	119.790	119.976	186.00	0.10	18.60	LHS Broken line (2.0m x 93 nos)
10	05 Jun 15	119.790	119.986	196.00	0.10	19.60	RHS Broken line (2.0m x 98 nos)
11	05 Jun 15	120.495	120.517	22.00	0.15	3.30	Continuous line
12	05 Jun 15	120.517	120.534	8.00	0.15	1.20	Broken line (1.0m x 8 nos)
13	05 Jun 15	120.534	120.547	12.50	0.15	1.88	Continuous line
14	05 Jun 15	120.547	120.598	25.00	0.15	3.75	Broken line (1.0m x 25 nos)
15	05 Jun 15	120.598	120.624	25.70	0.15	3.86	Continuous line
16	05 Jun 15	120.624	120.655	15.00	0.15	2.25	Broken line (1.0m x 15 nos)
17	05 Jun 15	120.655	120.663	8.40	0.15	1.26	Continuous line
18	05 Jun 15	120.663	120.682	9.00	0.15	1.35	Broken line (1.0m x 9 nos)
19	05 Jun 15	120.672	120.676	4.40	0.15	0.66	Continuous line
20	05 Jun 15	120.682	120.691	4.00	0.15	0.60	Broken line (1.0m x 4 nos)
21	05 Jun 15	120.691	120.720	29.20	0.15	4.38	Continuous line
22	05 Jun 15	120.720	120.729	4.00	0.15	0.60	Broken line (1.0m x 4 nos)
23	05 Jun 15	120.729	120.739	10.00	0.15	1.50	Continuous line
24	05 Jun 15	120.739	120.750	5.00	0.15	0.75	Broken line (1.0m x 5 nos)
25	05 Jun 15	120.495	120.635	140.00	0.10	14.00	Broken line (2.0m x 70 nos)
26	05 Jun 15	120.922	120.955	33.00	0.10	3.30	Continuous line
27	05 Jun 15	120.495	120.722	227.00	0.15	34.05	LHS Continuous line
28	05 Jun 15	120.495	120.722	227.00	0.15	34.05	RHS Continuous line
29	05 Jun 15	120.495	120.645	150.00	0.10	15.00	Broken line (2.0m x 75 nos)
30	09 Jun 15	122.762	122.817	27.00	0.15	4.05	Broken line (1.0m x 27 nos)
CARRIED FORWARD :						627.64	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

5.02

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						627.64	
1	Centre line	Roundabout Balai Polis (08.06.2015)					
		120.400	120.495	2.00	0.10	0.20	Broken line LHS (2.0m x 1no)
				26.00	0.10	2.60	Continuous line LHS
				15.00	0.10	1.50	Broken line LHS (1.0m x 15nos)
				10.00	0.10	1.00	Broken line LHS (2.0m x 5nos)
				12.00	0.10	1.20	Broken line RHS (2.0m x 6nos)
				16.00	0.10	1.60	Broken line RHS (1.0m x 16nos)
				27.00	0.10	2.70	Continuous line RHS
				2.00	0.10	0.20	Broken line RHS (2.0m x 1no)
				5.00	0.15	0.75	Lane divider marking line (RHS)
				21.30	0.15	3.20	Lane divider marking line (RHS)
				9.60	0.15	1.44	Lane divider marking line (RHS)
		36.00	0.15	5.40	Lane divider marking line (RHS)		
2	Give Way or Stop Line Marking			3.30	0.20	0.66	Stop Line (Kgu End)
				4.50	0.20	0.90	Broken Line (0.3m x 11nos)
				3.30	0.20	0.66	Stop Line (Tnm End)
3	Median Island Divider and Island Roundabout Marking						Broken Line (0.3m x 15nos)
							RHS Junction approach (0.2m x 11nos)
				95.20	0.15	14.28	LHS Carriageway
				10.00	0.10	1.00	Roundabout perimeter broken line (1.0m x 5nos)
			Keningau End	66.80	0.20	13.36	Lane divider marking line
4	Arrow Marking			69.50	0.20	13.90	Lane divider marking line
			Single Arrow Marking Keningau End		0.40	7.20	3 nos LHS approach
			Double Arrow Marking Keningau End		0.50	12.81	3 nos LHS approach
			Single Arrow Marking Tenom End		0.40	7.20	3 nos RHS approach
			Double Arrow Marking End End		0.50	12.81	3 nos RHS approach
CARRIED FORWARD :						734.21	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 5.87 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS				
		From	To								
BROUGHT FORWARD:						734.21					
Roundabout Masak (08.06.2015)											
1	Edge line	120.910	121.100	3.00	0.15	0.45	Broken line LHS Carriageway (1.0m x 3nos)				
				23.00	0.15	3.45	Continuous line LHS Carriageway				
				5.00	0.15	0.75	Broken line RHS Carriageway (1.0m x 5nos)				
2	Centre line			15.20	0.10	1.52	Continuous line LHS Carriageway				
				6.00	0.10	0.60	Broken line LHS Carriageway (3.0m x 2nos)				
				19.10	0.10	1.91	Continuous line RHS Carriageway				
				6.00	0.10	0.60	Broken line RHS Carriageway (3.0m x 2nos)				
3	Give Way or Stop Line Marking			3.60	0.20	0.72	Stop Line (Kgu End)				
							Broken Line (0.3m x 12nos)				
				5.40	0.20	1.08	Stop Line (Tnm End)				
							Broken Line (0.3m x 18nos)				
				3.60	0.20	0.72	RHS Junction approach (0.3m x 12nos)				
4	Median Island Divider and Island Roundabout Marking			30.30	0.15	4.55	LHS Carriageway				
				51.50	0.15	7.73	LHS Carriageway				
				Keningau End	87.00	0.15	13.05	Lane divider marking line			
				Tenom End	70.30	0.15	10.55	Lane divider marking line			
				47.50	0.15	7.13	Lane divider marking line (RHS)				
				8.00	0.15	1.20	Lane divider marking line (RHS)				
				45.50	0.15	6.83	Lane divider marking line (RHS)				
				5	Arrow Marking						
								Single Arrow Marking Keningau End	0.40	7.20	3 nos LHS approach
Double Arrow Marking Keningau End	0.50	12.81	3 nos LHS approach								
				Single Arrow Marking Tenom End	0.40	7.20	3 nos RHS approach				
				Double Arrow Marking End End	0.50	12.81	3 nos RHS approach				
CARRIED FORWARD :						837.07					

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 6.70 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS	
		From	To					
BROUGHT FORWARD:						837.07		
1	Roundabout Masjid (08.06.2015) Edge line	121.182	121.287	4.00	0.15	0.60	Broken line LHS Carriageway (1.0m x 4nos)	
				25.40	0.10	2.54	Continuous line LHS Carriageway	
				2.00	0.10	0.20	Broken line LHS Carriageway (2.0m x 1nos)	
				21.00	0.10	2.10	Continuous line LHS Carriageway	
				2.00	0.10	0.20	Broken line RHS Carriageway (2m x 1no)	
2	Give Way or Stop Line Marking			3.90	0.20	0.78	Stop Line (Kgu End)	
							Broken Line (0.3m x 13nos)	
				5.40	0.20	1.08	RHS Junction approach (0.2m x 18nos)	
3	Median Island Divider and Island Roundabout Marking			53.00	0.15	7.95	LHS Carriageway	
				44.00	0.15	6.60	LHS Carriageway	
				Keningau End	75.00	0.15	11.25	Lane divider marking line
				Tenom End	70.00	0.15	10.50	Lane divider marking line
				27.00	0.15	4.05	Lane divider marking line (RHS)	
				10.30	0.15	1.55	Lane divider marking line (RHS)	
				45.00	0.15	6.75	Lane divider marking line (RHS)	
4	Arrow Marking							
				Single Arrow Marking Keningau End	0.40	7.20	3 nos LHS approach	
				Double Arrow Marking Keningau End	0.50	12.81	3 nos LHS approach	
				Single Arrow Marking Tenom End	0.40	7.20	3 nos RHS approach	
				Double Arrow Marking End End	0.50	12.81	3 nos RHS approach	
CARRIED FORWARD :						933.24		

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 7.47 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						933.24	
1	Traffic Light Keningau (09.06.2015)	121.290	121.346	56.00	0.10	5.60	Broken line LHS Carriageway (2.0m x 28nos)
		121.459	121.563	104.00	0.10	10.40	Continuous line RHS Carriageway
		121.563	121.583	20.00	0.10	2.00	Broken line LHS Carriageway (2.0m x 10nos)
		121.583	121.600	8.00	0.10	0.80	Broken line LHS Carriageway (1.0m x 8nos)
		121.583	121.613	30.00	0.10	3.00	Continuous line LHS Carriageway
		121.350	121.394	44.00	0.10	4.40	Broken line RHS Carriageway (2.0m x 22nos)
		121.460	121.571	111.00	0.10	11.10	Continuous line RHS Carriageway
		121.571	121.597	26.00	0.10	2.60	Broken line RHS Carriageway (2.0m x 13nos)
		121.693	121.717	24.00	0.10	2.40	Continuous line LHS Carriageway
		121.758	121.791	33.00	0.20	6.60	Broken line RHS Carriageway (2.0m x 13nos)
		121.717	122.027	310.00	0.10	31.00	Broken line RHS Carriageway (2.0m x 155nos)
		122.675	122.683	7.50	0.10	0.75	Continuous line RHS Carriageway
		122.668	122.990	322.00	0.10	32.20	Broken line RHS Carriageway (2.0m x 161nos)
				9.50	0.30	2.85	Walk Crossing
2	Give Way or Stop Line Marking			9.50	0.15	1.43	Continuous line (Tenom End)
				9.50	0.15	1.43	Continuous line (Tenom End)
				6.90	0.15	1.04	Continuous line (Tenom End)
				6.90	0.15	1.04	Continuous line (Tenom End)
				6.90	0.30	2.07	Continuous line (Keningau End)
CARRIED FORWARD :						1,055.95	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 8.45 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1,055.95	
1	Edge line	Roundabout Bakiau (09.06.2015)					
		122.800	123.000	6.60	0.15	0.99	Continuous line LHS Carriageway
				6.00	0.15	0.90	Broken line LHS Carriageway (1.0m x 6nos)
				3.00	0.15	0.45	Broken line RHS Carriageway (1.0m x 3nos)
				10.00	0.15	1.50	Continuous line RHS Carriageway
				35.00	0.10	3.50	Continuous line LHS Carriageway
				15.00	0.10	1.50	Broken line LHS Carriageway (1.0m x 15nos)
				31.50	0.10	3.15	Continuous line LHS Carriageway
				30.70	0.10	3.07	Continuous line RHS Carriageway
				17.00	0.10	1.70	Broken line RHS Carriageway (1.0m x 17nos)
				31.00	0.10	3.10	Continuous line RHS Carriageway
2	Give Way or Stop Line Marking			4.50	0.30	1.35	Stop Line (Kgu End)
							Broken Line (0.3m x 15nos)
				4.50	0.30	1.35	Stop Line (Tenom End)
				3.90	0.30	1.17	Broken Line (0.3m x 15nos) LHS Junction approach (0.3m x 13nos)
3	Median Island Divider and Island Roundabout Marking			21.30	0.15	3.20	LHS Carriageway
				16.50	0.15	2.48	LHS Carriageway
				31.00	0.15	4.65	LHS Carriageway
				18.00	0.15	2.70	Lane divider marking line (RHS)
				13.50	0.15	2.03	Lane divider marking line (RHS)
				39.50	0.15	5.93	Lane divider marking line (RHS)
				29.60	0.15	4.44	Lane divider marking line (RHS)
		4	Arrow Marking				
	Single Arrow Marking Keningau End			0.40	2.40	1 no LHS approach	
	Double Arrow Marking Keningau End			0.50	8.54	2 nos LHS approach	
	Single Arrow Marking Tenom End			0.40	14.40	3 nos LHS 3 nos RHS	
	Double Arrow Marking End End			0.50	12.81	3 nos RHS approach	
CARRIED FORWARD :						1,143.26	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 9.15 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1,143.26	
31	09 Jun 15	122.817	122.885	68.00	0.15	10.20	LHS Continuous line
32	09 Jun 15	122.885	122.894	4.00	0.15	0.60	Broken line (1.0m x 4 nos)
33	09 Jun 15	122.894	122.897	2.50	0.15	0.38	LHS Continuous line
34	09 Jun 15	122.762	122.807	45.00	0.15	6.75	Continuous line
35	09 Jun 15	122.807	122.880	36.00	0.15	5.40	Broken line (1.0m x 36 nos)
36	09 Jun 15	122.762	122.781	19.00	0.10	1.90	Continuous line
37	09 Jun 15	122.781	122.811	30.00	0.10	3.00	Broken line (2.0m x 15 nos)
38	09 Jun 15	122.762	122.781	19.00	0.15	2.85	Continuous line
39	09 Jun 15	122.781	122.816	35.00	0.15	5.25	Broken line (1.0m x 35 nos)
40	10 Jun 15	124.100	124.222	121.50	0.10	12.15	Broken line (4.5m x 27 nos)
41	10 Jun 15	124.446	124.637	191.00	0.10	19.10	Continuous line
42	10 Jun 15	124.446	124.496	50.00	0.10	5.00	Broken line (2.5m x 2 nos)
43	10 Jun 15	124.594	124.637	43.00	0.10	4.30	Continuous line
44	10 Jun 15	124.637	124.645	8.00	0.10	0.80	Double Broken line (1.0m x 4 nos)
45	10 Jun 15	124.650	124.710	60.00	0.10	6.00	Double Continuous line
46	10 Jun 15	124.775	124.836	61.00	0.10	6.10	Continuous line
47	10 Jun 15	124.836	124.868	32.00	0.10	3.20	Broken line (2.0m x 16 nos)
48	10 Jun 15	124.775	125.000	225.00	0.10	22.50	Continuous line
49	10 Jun 15	125.000	125.140	139.50	0.10	13.95	Broken line (4.5m x 31 nos)
50	10 Jun 15	125.431	125.555	124.00	0.15	18.60	Broken line (1.0m x 124 nos)
51	10 Jun 15	125.674	125.702	28.00	0.15	4.20	Continuous line
52	10 Jun 15	125.708	125.721	12.50	0.15	1.88	Continuous line
53	10 Jun 15	125.721	125.733	12.00	0.15	1.80	Broken line (0.3m x 40 nos)
54	10 Jun 15	125.475	125.541	66.00	0.15	9.90	Broken line (1.0m x 66 nos)
55	15 Jun 15	130.450	130.730	280.00	0.10	28.00	Continuous line LHS
56	15 Jun 15	130.450	130.466	16.00	0.10	1.60	Broken line LHS (2.0m x 8nos)
57	15 Jun 15	130.497	130.773	276.00	0.10	27.60	Continuous line LHS
58	15 Jun 15	130.730	130.744	14.00	0.10	1.40	Broken line LHS (2.0m x 7nos)
59	15 Jun 15	130.773	130.890	117.00	0.10	11.70	Broken line LHS (4.5m x 26nos)
60	16 Jun 15	131.112	131.604	492.00	0.10	49.20	Continuous line LHS
CARRIED FORWARD :						1,428.57	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 11.43 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1,428.57	
61	16 Jun 15	131.112	131.126	14.00	0.10	1.40	Broken line LHS (2.0m x 7nos)
62	16 Jun 15	131.153	131.723	570.00	0.10	57.00	Continuous line LHS
63	16 Jun 15	131.604	131.644	40.00	0.10	4.00	Broken line LHS (2.0m x 20nos)
64	16 Jun 15	131.723	131.984	261.00	0.10	26.10	Broken line LHS (4.5m x 58nos)
65	16 Jun 15	132.455	132.750	295.00	0.10	29.50	Continuous line LHS
66	16 Jun 15	132.455	132.469	14.00	0.10	1.40	Broken line LHS (2.0m x 7nos)
67	16 Jun 15	132.497	132.750	253.00	0.10	25.30	Continuous line LHS
68	16 Jun 15	132.870	132.882	12.00	0.10	1.20	Continuous line RHS
69	16 Jun 15	132.882	132.904	22.00	0.10	2.20	Broken line RHS (2.0m x 11nos)
70	16 Jun 15	132.870	132.946	76.00	0.10	7.60	Continuous line RHS
71	16 Jun 15	132.946	133.000	54.00	0.10	5.40	Broken line RHS (4.5m x 12nos)
72	19 Jun 15	133.111	133.521	410.00	0.10	41.00	Continuous line RHS
73	19 Jun 15	133.111	133.145	34.00	0.10	3.40	Broken line RHS (2.0m x 17nos)
74	19 Jun 15	133.211	133.715	504.00	0.10	50.40	Continuous line RHS
75	19 Jun 15	133.713	133.987	274.00	0.10	27.40	Continuous line RHS
76	19 Jun 15	133.715	133.769	54.00	0.10	5.40	Broken line RHS (2.0m x 27nos)
77	19 Jun 15	133.880	133.987	107.00	0.10	10.70	Continuous line RHS
78	20 Jun 15	135.466	135.642	176.00	0.10	17.60	Continuous line
79	20 Jun 15	135.466	135.480	14.00	0.10	1.40	Continuous line
80	20 Jun 15	135.480	135.534	54.00	0.10	5.40	Broken line (2.0m x 27nos)
81	20 Jun 15	135.534	135.782	247.50	0.10	24.75	Broken line (4.5m x 55nos)
82	20 Jun 15	136.287	136.317	30.00	0.10	3.00	Broken line (2.0m x 15nos)
83	20 Jun 15	136.377	136.776	399.00	0.10	39.90	Continuous line
84	20 Jun 15	136.287	136.664	377.00	0.10	37.70	Continuous line
85	20 Jun 15	136.664	136.702	38.00	0.10	3.80	Broken line (2.0m x 19nos)
86	20 Jun 15	136.776	136.934	157.50	0.10	15.75	Broken line (4.5m x 35nos)
TOTAL :						1,877.27	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

15.02

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						0.00	
	YELLOW BAR MARKING						
1	25 Jun 15	104.400		54.00	0.60	32.40	(0.6m x 2.7m x 20nos) - LHS
		SMK Apin-Apin		67.50	0.60	40.50	(0.6m x 2.7m x 25nos) - RHS
2	25 Jun 15	108.000		56.00	0.60	33.60	(0.6m x 2.8m x 20nos) - LHS
		SK Liau		56.00	0.60	33.60	(0.6m x 2.8m x 20nos) - RHS
3	25 Jun 15	113.050		43.50	0.60	26.10	(0.6m x 2.9m x 15nos) - LHS
		SK Binaong		43.50	0.60	26.10	(0.6m x 2.9m x 15nos) - RHS
4	25 Jun 15	115.300		43.50	0.60	26.10	(0.6m x 2.9m x 15nos) - LHS
		Bingkor By Pass		43.50	0.60	26.10	(0.6m x 2.9m x 15nos) - RHS
5	25 Jun 15	115.400		58.00	0.60	34.80	(0.6m x 2.9m x 20nos) - LHS
		SK Luagan					
6	29 Jun 15	105.350		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - LHS
		Kg Meramong		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - RHS
7	29 Jun 15	115.800		126.00	0.60	75.60	(0.6m x 2.8m x 45nos) - RHS
		Roundabout Hospital					
8	29 Jun 15	116.100		126.00	0.60	75.60	(0.6m x 2.8m x 45nos) - RHS
		SMK Kgu 2					
9	29 Jun 15	118.100		84.00	0.60	50.40	(0.6m x 2.8m x 30nos) - LHS
		Roundabout JKR		84.00	0.60	50.40	(0.6m x 2.8m x 30nos) - RHS
10	29 Jun 15	119.800		184.80	0.60	110.88	(0.6m x 2.8m x 66nos) - LHS
		Roundabout Perkasa		207.20	0.60	124.32	(0.6m x 2.8m x 74nos) - RHS
11	29 Jun 15	124.000		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - LHS
		Simpang Kauran		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - RHS
12	29 Jun 15	126.700		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - LHS
		Simpang Patikang Laut		42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - RHS
TOTAL:						917.70	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : - km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						0.00	
1	17 Jun 15	138.183	138.230	47.00	0.10	4.70	Continuous line
2	17 Jun 15	138.230	138.232	2.00	0.10	0.20	Broken line (1.0m x 2nos)
3	17 Jun 15	138.236	138.300	64.00	0.10	6.40	Continuous line
4	17 Jun 15	138.300	138.404	103.50	0.10	10.35	Broken line (4.5m x 23nos)
5	17 Jun 15	138.581	139.060	479.00	0.10	47.90	Continuous line
6	17 Jun 15	139.060	139.164	103.50	0.10	10.35	Broken line (4.5m x 23nos)
7	17 Jun 15	139.340	139.650	310.00	0.10	31.00	Continuous line
8	17 Jun 15	139.650	139.736	85.50	0.10	8.55	Broken line (4.5m x 19nos)
9	17 Jun 15	139.880	140.284	404.00	0.10	40.40	Continuous line
10	17 Jun 15	140.284	140.290	6.00	0.10	0.60	Broken line (1.0m x 6nos)
11	17 Jun 15	140.297	140.734	437.00	0.10	43.70	Continuous line
12	17 Jun 15	140.734	140.738	4.00	0.10	0.40	Broken line (1.0m x 4nos)
13	17 Jun 15	140.745	140.850	105.00	0.10	10.50	Continuous line
14	17 Jun 15	140.850	140.958	108.00	0.10	10.80	Broken line (4.5m x 19nos)
15	17 Jun 15	141.211	141.803	592.00	0.10	59.20	Continuous line
16	17 Jun 15	141.803	141.808	5.00	0.10	0.50	Broken line (1.0m x 5nos)
17	17 Jun 15	141.814	142.060	246.00	0.10	24.60	Continuous line
18	17 Jun 15	142.060	142.061	1.00	0.10	0.10	Broken line (1.0m x 1no)
19	17 Jun 15	142.063	142.247	184.00	0.10	18.40	Continuous line
20	18 Jun 15	157.327	157.461	134.00	0.15	20.10	Broken line (1.0m x 134nos)
21	18 Jun 15	157.461	157.596	135.00	0.15	20.25	Broken line (1.0m x 135nos)
22	18 Jun 15	157.826	157.943	117.00	0.15	17.55	Continuous line
23	18 Jun 15	157.943	157.945	2.00	0.15	0.30	Broken line (1.0m x 2nos)
24	18 Jun 15	157.945	158.002	57.00	0.15	8.55	Continuous line
25	18 Jun 15	158.473	158.636	163.00	0.10	16.30	Continuous line
26	18 Jun 15	158.636	158.776	140.00	0.10	14.00	Broken line (4.0m x 35nos)
27	18 Jun 15	159.066	159.281	215.00	0.10	21.50	Continuous line
28	18 Jun 15	159.281	159.285	4.00	0.10	0.40	Broken line (1.0m x 4nos)
29	18 Jun 15	159.285	159.299	14.00	0.10	1.40	Continuous line
30	18 Jun 15	159.299	159.307	8.00	0.10	0.80	Broken line (1.0m x 8nos)
CARRIED FORWARD :						449.80	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

3.60

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						449.80	
31	18 Jun 15	159.299	159.307	8.00	0.10	0.80	Broken line (1.0m x 8nos)
32	18 Jun 15	159.307	159.436	129.00	0.10	12.90	Continuous line
33	18 Jun 15	159.436	159.440	4.00	0.10	0.40	Broken line (1.0m x 4nos)
34	18 Jun 15	159.440	159.490	50.00	0.10	5.00	Continuous line
35	18 Jun 15	159.656	159.971	315.00	0.10	31.50	Broken line (4.5m x 70nos)
36							
37							
38							
39							
40							
41							
42							
43							
44							
45							
46							
47							
48							
49							
50							
51							
52							
53							
54							
55							
56							
57							
58							
59							
60							
TOTAL:						500.40	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

4.00

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						0.00	
YELLOW BAR MARKING							
1	30 Jun 15	145.900	Simpang Jawa Sumbiling	42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - LHS
				42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - RHS
2	30 Jun 15	157.400	SMK Tenom	92.40	0.60	55.44	(0.6m x 2.8m x 33nos) - LHS
				92.40	0.60	55.44	(0.6m x 2.8m x 33nos) - RHS
3	30 Jun 15	162.400	Roundabout Lama	80.00	0.60	48.00	(0.6m x 5m x 16nos) - LHS
				75.00	0.60	45.00	(0.6m x 5m x 15nos) - RHS
4	30 Jun 15	162.600	Pasar Tenom	42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - LHS
				42.00	0.60	25.20	(0.6m x 2.8m x 15nos) - RHS

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

-

 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	-	-	-			
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	-	-	-			
3	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-			
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	-	-	-			
TOTAL									

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Beaufort

ROUTE NO. 01

ROAD NAME: Jalan Kota Kinabalu-Sindumin

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				0.00	0.00	0.00	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Sipitang

ROUTE NO. 01

ROAD NAME: Jalan Kota Kinabalu-Sindumin

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				0.00	0.00	0.00	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Beaufort

ROUTE NO. 502

ROAD NAME: Jalan Beaufort-Menumbok

MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				0.00	0.00	0.00	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Kuala Penyu
ROUTE NO. 502
ROAD NAME: Jalan Beaufort-Menumbok
MONTH: June 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				0.00	0.00	0.00	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:							

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 94.000 (KM 130.600) - RHS

R07 BERM DRAIN CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH91.400 (KM 128.000) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 92.600 (KM129.200) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 93.900 (KM130.500) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 93.300 (KM129.900) - RHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 01-JALAN KOTA KINABALU - SINDUMIN
LOCATION : CH 0.955 - CH 1.063 (LHS)
KM 0.955 - CH 1.063

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 118.172 - CH 118.570 - LHS
KM 128.175 - KM 128.570

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 120.765 - CH 120.830 - RHS
KM 130.765 - KM 130.830

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 162.773 - CH 162.948 - LHS
KM 172.773 - KM 172.948

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 96.120 - LHS
KM 97.880

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: JUNE 2015

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	23,656	0	23,656	42,939	0	42,939
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	14,560	15,530	30,090	2,451	6,488	8,939
Kudat	01	Jalan Kota Kinabalu-Kudat	32,133	0	32,133	18,684	0	18,684
Tuaran	01	Jalan Kota Kinabalu-Kudat	9,304	17,236	26,540	25,188	32,347	57,535
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	85,160	0	85,160
	503	Jalan Berungis-Kota Belud	3,000	0	3,000	35,400	0	35,400
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	17,780	0	17,780	66,430	0	66,430
	01	Jalan Kota Kinabalu-Sindumin	55	55	110	15,211	15,211	30,422
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	319	0	319	5,525	0	5,525
	606	Jalan Susur Sepangar Bay	1,505	297	1,802	9,301	11,512	20,813
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	1,032	0	1,032
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	1,692	1,692	3,384
Penampang	01	Jalan Kota Kinabalu-Sindumin	4,006	0	4,006	4,089	0	4,089
	500	Jalan Kota Kinabalu-Keningau-Tenom	9,380	0	9,380	49,517	0	49,517
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1,482	0	1,482	15,692	0	15,692
Papar	01	Jalan Kota Kinabalu-Sindumin	30,406	0	30,406	1,525	0	1,525
Ranau	22	Jalan Kota Kinabalu-Sandakan	27,078	6,052	33,130	67,226	13,457	80,683
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	18,592	1,660	20,252	49,277	3,019	52,296
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	23,944	3,280	27,224	25,759	9,699	35,458
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	5,244	292	5,536	15,170	4,004	19,174
Beaufort	01	Jalan Kota Kinabalu-Sindumin	51,002	2,922	53,924	8,996	1,116	10,112
	502	Jalan Beaufort-Menumbok	22,195	0	22,195	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	14,543	6,555	21,098	9,655	6,259	15,914
Kuala Penyu	502	Jalan Beaufort-Menumbok	25,949	0	25,949	20,954	0	20,954
				0				
TOTAL			336,133	53,879	390,012	576,873	104,804	681,677

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	23,656.00		23,656.00	43,939.00	-	43,939.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	14,560.00	15,530	30,090.00	2,451.00	6,488	8,939.00
3	Kudat	01	Jalan Kota Kinabalu - Kudat	32,133.00	-	32,133.00	18,684.00	-	18,684.00
TOTAL :				70,349	15,530	85,879	65,074	6,488.0	71,562.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9882	0	13774	23,656.00	14603	1893	26443	42,939.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF JUNE :			9,882.00	0.00	13,774.00	23,656.00	14,603.00	1893.00	26,443.00	42,939.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,123.00	-	5,437.00	14,560.00	1,382.00	-	1,069.00	2,451.00		
01	122.580	119.580	3000.00		2700.00	5700.00					05 Jun 15	Protocol Road 1st Cycle
02	124.380	122.580	1230.00		600.00	1830.00	150.00			150.00	08 Jun 15	
03	119.980	116.280	2260.00		2100.00	4360.00	330.00			330.00	09 Jun 15	
04	116.166	115.701							908.00	908.00	10 Jun 15	Cascade and Berm Drain
05	116.280	114.020	370.00		1650.00	2020.00	600.00		1270.00	1870.00	13 Jun 15	
06	113.780	113.680					1184.00			1184.00	21 Jun 15	Cascade and Berm Drain
07	113.932	112.480	500.00		750.00	1250.00	565.00		566.00	1131.00	23 Jun 15	
08	112.380	111.070	360.00		10.00	370.00	557.00		358.00	915.00	27 Jun 15	
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF JUNE :			16,843.00	-	13,247.00	30,090.00	4,768.00	-	-	8,939.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,326.00	0.00	13,807.00	32,133.00	9,719.00	0.00	8,965.00	18,684.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF JUNE :			18,326.00	0.00	13,807.00	32,133.00	9,719.00	0.00	8,965.00	18,684.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	17,780.00	-	17,780.00	66,430.00	-	66,430.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	9,304.00	17,236.00	26,540.00	25,188.00	32,347.00	57,535.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	85,160.00	-	85,160.00
4	Tuaran	503	Jalan Berungis - Kota Belud	3,000.00	-	3,000.00	35,400.00	-	35,400.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,505.00	297.00	1,802.00	9,301.00	11,512.00	20,813.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	1,032.00	-	1,032.00
TOTAL :				31,589.00	17,533.00	49,122.00	222,511.00	43,859.00	266,370.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,761	0	12,019	17,780	28,461	15,426	22,543	66,430		
TOTAL :			5,761	0	12,019	17,780	28,461	15,426	22,543	66,430		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			773	0	732	1,505	2,714	1,782	4,805	9,301		
1	5.164	6.461					1297			1,297	02 Jun 15	
2	6.461	6.535					74			74	05 Jun 15	
3	6.535	6.716					181			181	05 Jun 15	
4	6.767	8.657					1890			1,890	05 Jun 15	
5	8.840	8.860					20			20	11 Jun 15	
6	8.860	8.922					62			62	11 Jun 15	
7	8.922	9.175					253			253	11 Jun 15	
8	9.175	10.466					1291			1,291	18 Jun 15	
9	10.466	10.490	24			24					18 Jun 15	
10	10.490	10.780					290			290	18 Jun 15	
11	6.210	6.396						186		186	02 Jun 15	
12	6.762	7.093						331		331	02 Jun 15	
13	7.165	7.800						635		635	05 Jun 15	
14	8.308	8.726						418		418	05 Jun 15	
15	8.809	9.308						499		499	11 Jun 15	
CARRIED FORWARD :			797	0	732	1,529	8,072	3,851	4,805	16,728		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			797	0	732	1,529	8,072	3,851	4,805	16,728		
16	9.446	10.621						1175		1175	18 Jun 15	
17	6.104	6.130							26	26	02 Jun 15	
18	6.123	6.270							147	147	02 Jun 15	
19	6.442	6.541			99	99					02 Jun 15	
20	6.668	6.710							42	42	05 Jun 15	
21	6.790	6.859			69	69					05 Jun 15	
22	6.859	7.137							278	278	05 Jun 15	
23	7.286	7.477							191	191	05 Jun 15	
24	7.508	7.834							326	326	05 Jun 15	
25	7.864	8.000							136	136	05 Jun 15	
26	8.042	8.180							138	138	05 Jun 15	
27	8.850	8.926			76	76					11 Jun 15	
28	9.036	9.387							351	351	11 Jun 15	
29	9.411	9.440			29	29					11 Jun 15	
30	9.440	9.685							245	245	18 Jun 15	
CARRIED FORWARD :			797	0	1,005	1,802	8,072	5,026	6,685	19,783		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			797	0	1,005	1,802	8,072	5,026	6,685	19,783		
31	9.705	9.883							178	178	18 Jun 15	
32	9.894	10.200							306	306	18 Jun 15	
33	10.218	10.389							171	171	18 Jun 15	
34	10.405	10.780							375	375	18 Jun 15	
TOTAL :			797	0	1,005	1,802	8,072	5,026	7,715	20,813		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	572	0	460	1,032		
TOTAL :			0	0	0	0	572	0	460	1,032		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			5,702	0	3,602	9,304	8,062	3,693	13,433	25,188		
1	24.019	24.086					67			67	05 Jun 15	
2	24.086	24.200	114			114					05 Jun 15	
3	24.248	24.336					88			88	05 Jun 15	
4	24.382	24.526					144			144	05 Jun 15	
5	24.558	24.720	162			162					05 Jun 15	
6	24.785	24.887					102			102	10 Jun 15	
7	24.874	24.916					42			42	10 Jun 15	
8	24.928	24.969					41			41	10 Jun 15	
9	24.960	25.042	82			82					10 Jun 15	
10	25.042	25.169					127			127	10 Jun 15	
11	25.169	25.231	62			62					10 Jun 15	
12	25.419	25.547					128			128	10 Jun 15	
13	25.567	25.632					65			65	20 Jun 15	
14	25.632	25.667	35			35					20 Jun 15	
15	25.695	26.430	735			735					20 Jun 15	
CARRIED FORWARD :			6,892	0	3,602	10,494	8,866	3,693	13,433	25,992		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,892	0	3,602	10,494	8,866	3,693	13,433	25,992		
16	26.430	26.557	127			127					20 Jun 15	
17	26.557	26.652	95			95					20 Jun 15	
18	26.742	26.826	84			84					20 Jun 15	
19	26.918	26.982	64			64					20 Jun 15	
20	27.080	27.280	200			200					20 Jun 15	
21	27.388	27.620					232			232	20 Jun 15	
22	27.620	27.900	280			280					28 Jun 15	
23	27.900	28.154	254			254					28 Jun 15	
24	27.847	28.552					705			705	28 Jun 15	
25	28.552	28.636					84			84	28 Jun 15	
26	28.684	28.733	49			49					28 Jun 15	
27	28.733	28.760					27			27	28 Jun 15	
28	28.860	28.900	40			40					28 Jun 15	
29	28.913	28.950	37			37					28 Jun 15	
30	28.982	29.084					102			102	28 Jun 15	
CARRIED FORWARD :			8,122	0	3,602	11,724	10,016	3,693	13,433	27,142		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,122	0	3,602	11,724	10,016	3,693	13,433	27,142		
31	23.982	24.200							218	218	05 Jun 15	
32	24.290	24.385			95	95					05 Jun 15	
33	24.385	24.470			85	85					05 Jun 15	
34	24.470	24.748			278	278					10 Jun 15	
35	24.656	24.836							180	180	10 Jun 15	
36	24.846	24.907			61	61					10 Jun 15	
37	24.920	24.995							75	75	10 Jun 15	
38	24.920	25.077			157	157					10 Jun 15	
39	25.007	25.252							245	245	20 Jun 15	
40	25.444	25.650			206	206					20 Jun 15	
41	25.650	25.880			230	230					20 Jun 15	
42	25.897	26.000			103	103					20 Jun 15	
43	26.000	27.025			1,025	1,025					20 Jun 15	
44	27.050	27.280			230	230					20 Jun 15	
45	27.400	27.556			156	156					20 Jun 15	
CARRIED FORWARD :			8,122	0	6,228	14,350	10,016	3,693	14,151	27,860		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,122	0	6,228	14,350	10,016	3,693	14,151	27,860		
46	27.572	28.944			1,372	1,372					28 Jun 15	
47	28.944	28.984			40	40					28 Jun 15	
48	28.984	29.222							238	238	28 Jun 15	
49	29.222	29.410							188	188	28 Jun 15	
50	29.410	29.500							90	90	28 Jun 15	
51	29.500	29.778			278	278					28 Jun 15	
52	29.778	30.160							382	382	28 Jun 15	
53	24.022	24.280						258		258	05 Jun 15	
54	24.291	24.592						301		301	05 Jun 15	
55	26.256	26.352						96		96	10 Jun 15	
56	26.360	26.787						427		427	20 Jun 15	
57	27.350	27.425						75		75	20 Jun 15	
58	27.755	28.166						411		411	20 Jun 15	
59	28.772	29.181						409		409	28 Jun 15	
60	29.274	29.650						376		376	28 Jun 15	
CARRIED FORWARD :			8,122	0	7,918	16,040	10,016	6,046	15,049	31,111		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,122	0	7,918	16,040	10,016	6,046	15,049	31,111		
61	30.400	30.534						134		134	28 Jun 15	
62	36.602	38.102	1,500			1,500	1,500		1,500	3,000	01 Jun 15	
63	38.102	39.602	1,500		1,500	3,000			1,500	1,500	04 Jun 15	
64	39.602	41.102			1,500	1,500	1,500		1,500	3,000	08 Jun 15	
65	41.102	42.602					1,500		1,500	3,000	11 Jun 15	
66	42.602	44.102					1,500		1,500	3,000	15 Jun 15	
67	44.102	45.602	1,500			1,500	1,500		1,500	3,000	18 Jun 15	
68	45.602	47.102	1,500		1,500	3,000			1,500	1,500	22 Jun 15	
69	47.102	48.602					1,500		1,500	3,000	25 Jun 15	
70	48.602	51.247					2,645		2,645	5,290	29 Jun 15	
TOTAL :			14,122	0	12,418	26,540	21,661	6,180	29,694	57,535		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	42,580	0	42,580	85,160		
TOTAL :			0	0	0	0	42,580	0	42,580	85,160		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: JUNE 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		
TOTAL :			1,500	0	1,500	3,000	17,700	0	17,700	35,400		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	27,078.00	6,052.00	33,130.00	67,226.00	13,457.00	80,683.00
TOTAL :				27,078.00	6,052.00	33,130.00	67,226.00	13,457.00	80,683.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM MAY 2015:			14,187.00	0.00	12,891.00	27,078.00	39,372.00	0.00	27,854.00	67,226.00		
1	91.028	91.311			283.00	283.00				0.00	02 Jun 15	
2	91.398	91.638			240.00	240.00				0.00	02 Jun 15	
3	91.700	92.100			400.00	400.00				0.00	02 Jun 15	
4	92.180	92.310				0.00			130.00	130.00	02 Jun 15	
5	92.200	92.250				0.00	50.00			50.00	03 Jun 15	
6	92.310	92.350				0.00			40.00	40.00	03 Jun 15	
7	92.350	92.395				0.00			45.00	45.00	03 Jun 15	
8	92.500	92.700			200.00	200.00				0.00	03 Jun 15	
9	92.823	93.232			409.00	409.00				0.00	04 Jun 15	
10	93.158	93.400	242.00			242.00				0.00	04 Jun 15	
11	93.232	93.300				0.00			68.00	68.00	04 Jun 15	
12	93.300	93.690				0.00			390.00	390.00	04 Jun 15	
13	93.500	93.534	34.00			34.00				0.00	04 Jun 15	
14	93.608	93.712				0.00	104.00			104.00	05 Jun 15	
15	93.712	93.829				0.00	117.00			117.00	05 Jun 15	
CARRIED FORWARD :			14,463.00	0.00	14,423.00	28,886.00	39,643.00	0.00	28,527.00	68,170.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,463.00	0.00	14,423.00	28,886.00	39,643.00	0.00	28,527.00	68,170.00		
16	93.700	93.826			126.00	126.00				0.00	05 Jun 15	
17	93.826	94.100				0.00			274.00	274.00	05 Jun 15	
18	93.935	94.114				0.00	179.00			179.00	06 Jun 15	
19	94.100	94.335				0.00			235.00	235.00	06 Jun 15	
20	94.335	94.567				0.00			232.00	232.00	06 Jun 15	
21	94.567	94.678			111.00	111.00				0.00	06 Jun 15	
22	94.570	94.760	190.00			190.00				0.00	07 Jun 15	
23	94.678	94.760				0.00			82.00	82.00	07 Jun 15	
24	94.760	94.894				0.00	134.00			134.00	07 Jun 15	
25	94.760	95.100				0.00			340.00	340.00	08 Jun 15	
26	94.900	95.100				0.00	200.00			200.00	08 Jun 15	
27	95.100	95.220				0.00			120.00	120.00	08 Jun 15	
28	95.220	95.425				0.00			205.00	205.00	09 Jun 15	
29	95.450	95.606				0.00			156.00	156.00	09 Jun 15	
30	95.466	95.540	74.00			74.00				0.00	09 Jun 15	
CARRIED FORWARD :			14,727.00	0.00	14,660.00	29,387.00	40,156.00	0.00	30,171.00	70,327.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau
ROUTE NO: 22
ROAD NAME: Jalan Kota Kinabalu - Sandakan
MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,727.00	0.00	14,660.00	29,387.00	40,156.00	0.00	30,171.00	70,327.00		
31	95.606	95.853				0.00			247.00	247.00	10 Jun 15	
32	95.630	95.735	105.00			105.00				0.00	10 Jun 15	
33	95.735	95.820	85.00			85.00				0.00	10 Jun 15	
34	95.853	96.000	147.00			147.00				0.00	10 Jun 15	
35	95.853	96.052				0.00			199.00	199.00	11 Jun 15	
36	96.052	96.138			86.00	86.00				0.00	11 Jun 15	
37	96.140	96.340				0.00	200.00			200.00	11 Jun 15	
38	96.340	96.453				0.00	113.00			113.00	11 Jun 15	
39	96.453	96.584				0.00	131.00			131.00	12 Jun 15	
40	96.600	96.681				0.00	81.00			81.00	12 Jun 15	
41	96.690	96.800				0.00	110.00			110.00	12 Jun 15	
42	96.696	96.836			140.00	140.00				0.00	12 Jun 15	
43	96.681	96.933				0.00	252.00			252.00	13 Jun 15	
44	97.017	97.100	83.00			83.00				0.00	13 Jun 15	
45	97.149	97.200				0.00	51.00			51.00	13 Jun 15	
CARRIED FORWARD :			15,147.00	0.00	14,886.00	30,033.00	41,094.00	0.00	30,617.00	71,711.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			15,147.00	0.00	14,886.00	30,033.00	41,094.00	0.00	30,617.00	71,711.00		
46	97.200	97.600				0.00	400.00			400.00	13 Jun 15	
47	97.220	98.257				0.00			1,037.00	1,037.00	14 Jun 15	
48	97.337	97.714	377.00			377.00				0.00	15 Jun 15	
49	97.714	97.910				0.00	196.00			196.00	15 Jun 15	
50	98.028	98.238	210.00			210.00				0.00	16 Jun 15	
51	98.260	98.375				0.00			115.00	115.00	16 Jun 15	
52	98.150	98.310			160.00	160.00				0.00	17 Jun 15	
53	98.300	98.390				0.00	90.00			90.00	17 Jun 15	
54	98.390	98.649				0.00	259.00			259.00	17 Jun 15	
55	98.390	98.600				0.00			210.00	210.00	17 Jun 15	
56	98.649	98.900				0.00	251.00			251.00	17 Jun 15	
57	98.900	99.004				0.00	104.00			104.00	18 Jun 15	
58	99.162	99.193	31.00			31.00				0.00	18 Jun 15	
59	99.200	99.300	100.00			100.00				0.00	18 Jun 15	
60	99.417	99.461	44.00			44.00				0.00	18 Jun 15	
CARRIED FORWARD :			15,909.00	0.00	15,046.00	30,955.00	42,394.00	0.00	31,979.00	74,373.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			15,909.00	0.00	15,046.00	30,955.00	42,394.00	0.00	31,979.00	74,373.00		
61	99.500	99.600	100.00			100.00				0.00	19 Jun 15	
62	99.643	99.892				0.00	249.00			249.00	19 Jun 15	
63	99.669	99.739				0.00			70.00	70.00	19 Jun 15	
64	99.750	99.851				0.00			101.00	101.00	19 Jun 15	
65	99.900	100.769				0.00	869.00			869.00	20 Jun 15	
66	100.638	100.752				0.00			114.00	114.00	20 Jun 15	
67	101.006	101.100				0.00	94.00			94.00	20 Jun 15	
68	101.046	101.100				0.00			54.00	54.00	20 Jun 15	
69	101.100	101.200				0.00	100.00			100.00	21 Jun 15	
70	101.100	101.308				0.00			208.00	208.00	21 Jun 15	
71	101.200	101.300				0.00	100.00			100.00	21 Jun 15	
72	101.300	101.400				0.00	100.00			100.00	21 Jun 15	
73	101.400	101.500				0.00	100.00			100.00	22 Jun 15	
74	101.521	101.538				0.00	17.00			17.00	22 Jun 15	
75	101.672	101.700	28.00			28.00				0.00	22 Jun 15	
CARRIED FORWARD :			16,037.00	0.00	15,046.00	31,083.00	44,023.00	0.00	32,526.00	76,549.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16,037.00	0.00	15,046.00	31,083.00	44,023.00	0.00	32,526.00	76,549.00		
76	101.585	102.000				0.00	415.00			415.00	23 Jun 15	
77	101.931	102.028				0.00			97.00	97.00	23 Jun 15	
78	102.000	102.216				0.00	216.00			216.00	23 Jun 15	
79	102.267	102.400				0.00	133.00			133.00	23 Jun 15	
80	102.435	102.948				0.00			513.00	513.00	23 Jun 15	
81	102.480	102.600				0.00	120.00			120.00	24 Jun 15	
82	102.800	102.947				0.00	147.00			147.00	24 Jun 15	
83	102.947	103.200	253.00			253.00				0.00	24 Jun 15	
84	103.450	103.600	150.00			150.00				0.00	24 Jun 15	
85	103.828	103.854	26.00			26.00				0.00	25 Jun 15	
86	103.854	104.100				0.00	246.00			246.00	25 Jun 15	
87	103.986	104.080				0.00			94.00	94.00	25 Jun 15	
88	104.363	104.375				0.00			12.00	12.00	25 Jun 15	
89	104.400	104.427	27.00			27.00				0.00	25 Jun 15	
90	104.427	104.574				0.00	147.00			147.00	25 Jun 15	
CARRIED FORWARD :			16,493.00	0.00	15,046.00	31,539.00	45,447.00	0.00	33,242.00	78,689.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16,493.00	0.00	15,046.00	31,539.00	45,447.00	0.00	33,242.00	78,689.00		
91	104.600	104.669				0.00	69.00			69.00	26 Jun 15	
92	104.683	105.037	354.00			354.00				0.00	26 Jun 15	
93	105.150	105.300	150.00			150.00				0.00	26 Jun 15	
94	105.212	105.305			93.00	93.00				0.00	26 Jun 15	
95	105.400	105.468				0.00			68.00	68.00	26 Jun 15	
96	105.468	105.710				0.00	242.00			242.00	27 Jun 15	
97	105.815	105.900	85.00			85.00				0.00	27 Jun 15	
98	105.921	106.106				0.00	185.00			185.00	27 Jun 15	
99	106.764	106.900				0.00	136.00			136.00	27 Jun 15	
100	106.803	106.900			97.00	97.00				0.00	27 Jun 15	
101	106.900	107.183	0.00		0.00	0.00	283.00	0.00	0.00	283.00	28 Jun 15	
102	106.803	106.900	0.00		97.00	97.00	0.00	0.00	0.00	0.00	28 Jun 15	
103	107.131	107.231	100.00		0.00	100.00	0.00	0.00	0.00	0.00	28 Jun 15	
104	107.313	107.476	163.00		0.00	163.00	0.00	0.00	0.00	0.00	28 Jun 15	
105	107.476	107.751				0.00	275.00			275.00	28 Jun 15	
CARRIED FORWARD :			17,345.00	0.00	15,333.00	32,678.00	46,637.00	0.00	33,310.00	79,947.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			17,345.00	0.00	15,333.00	32,678.00	46,637.00	0.00	33,310.00	79,947.00		
106	107.800	108.047	247.00			247.00				0.00	29 Jun 15	
107	108.062	108.368				0.00	306.00			306.00	29 Jun 15	
108	108.368	108.400				0.00	32.00			32.00	29 Jun 15	
109	108.400	108.695				0.00	295.00			295.00	29 Jun 15	
110	108.714	108.802	88.00			88.00				0.00	30 Jun 15	
111	108.830	108.947	117.00			117.00				0.00	30 Jun 15	
112	108.947	109.050				0.00	103.00			103.00	30 Jun 15	
113												
114												
115												
116												
117												
118												
119												
120												
CARRIED FORWARD :			17,797.00	0.00	15,333.00	33,130.00	47,373.00	0.00	33,310.00	80,683.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	55	55	110	15,211	15,211	30,422
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	4,006	-	4,006	4,089	-	4,089
3	Papar	01	Jalan Kota Kinabalu - Sindumin	30,406	-	30,406	1,525	-	1,525
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	9,380	-	9,380	49,517	-	49,517
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	319	-	319	5,525	-	5,525
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,482	609	2,091	15,692	1,249	16,941
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	1,692	1,692	3,384
			TOTAL :	45,648	664	46,312	93,251	18,152	111,403

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	55	55	5,867	2,678	6,666	15,211		
1	0.032	0.845				0			551	551	09 Jun 15	4th cycle for Protocol Road
2	0.032	0.700				0	668			668	10 Jun 15	4th cycle for Protocol Road
3	0.090	0.486				0		396		396	10 Jun 15	4th cycle for Protocol Road
4	0.583	0.845				0			262	262	09 Jun 15	4th cycle for Protocol Road
5	0.700	0.802				0	102			102	10 Jun 15	4th cycle for Protocol Road
6	0.715	0.919				0		204		204	10 Jun 15	4th cycle for Protocol Road
7	0.829	0.955				0	126			126	10 Jun 15	4th cycle for Protocol Road
8	0.845	0.900			55	55				0	09 Jun 15	4th cycle for Protocol Road
9	0.955	1.063				0	108			108	10 Jun 15	4th cycle for Protocol Road
10	0.963	1.218				0			255	255	09 Jun 15	4th cycle for Protocol Road
11	1.063	1.082				0	19			19	10 Jun 15	4th cycle for Protocol Road
12	1.082	1.095				0	13			13	10 Jun 15	4th cycle for Protocol Road
13	1.110	1.133				0	23			23	10 Jun 15	4th cycle for Protocol Road
14	1.218	1.526				0			308	308	09 Jun 15	4th cycle for Protocol Road
15	1.273	1.486				0		195		195	10 Jun 15	4th cycle for Protocol Road
CARRIED FORWARD :			0	0	110	110	6,926	3,473	8,042	18,441		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	110	110	6,926	3,473	8,042	18,441		
16	1.337	1.535				0	198			198	10 Jun 15	4th cycle for Protocol Road
17	1.525	-				0		152		152	10 Jun 15	(R'dbout) 4th cycle for Protocol Road
18	1.526	1.566				0			40	40	09 Jun 15	4th cycle for Protocol Road
19	1.566	2.312				0			746	746	09 Jun 15	4th cycle for Protocol Road
20	1.598	1.890				0	292			292	10 Jun 15	4th cycle for Protocol Road
21	2.204	2.414				0	210			210	10 Jun 15	4th cycle for Protocol Road
22	2.312	2.362				0			50	50	09 Jun 15	4th cycle for Protocol Road
23	2.362	2.439				0			77	77	09 Jun 15	4th cycle for Protocol Road
24	2.546	2.580				0	34			34	18 Jun 15	4th cycle for Protocol Road
25	2.550	2.780				0			230	230	18 Jun 15	4th cycle for Protocol Road
26	2.560	2.565				0		5		5	18 Jun 15	4th cycle for Protocol Road
27	2.570	2.700				0		130		130	18 Jun 15	4th cycle for Protocol Road
28	2.580	2.845				0	265			265	18 Jun 15	4th cycle for Protocol Road
29	2.700	2.816				0		116		116	18 Jun 15	4th cycle for Protocol Road
30	2.780	4.100				0			1320	1320	18 Jun 15	4th cycle for Protocol Road
CARRIED FORWARD :			0	0	110	110	7,925	3,876	10,505	22,306		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	110	110	7,925	3,876	10,505	22,306		
31	2.793	2.816				0	23			23	18 Jun 15	4th cycle for Protocol Road
32	2.816	2.892				0		76		76	18 Jun 15	4th cycle for Protocol Road
33	2.845	3.280				0	435			435	19 Jun 15	4th cycle for Protocol Road
34	3.280	3.732				0		453		453	19 Jun 15	4th cycle for Protocol Road
35	3.280	4.060				0	780			780	19 Jun 15	4th cycle for Protocol Road
36	3.315	3.500				0		185		185	20 Jun 15	4th cycle for Protocol Road
37	3.840	4.067				0		227		227	20 Jun 15	4th cycle for Protocol Road
38	4.060	4.100				0	40			40	20 Jun 15	4th cycle for Protocol Road
39	4.100	6.631				0	2531			2531	22 Jun 15	4th cycle for Protocol Road
40	4.100	6.860				0			2760	2760	23 Jun 15	4th cycle for Protocol Road
41	6.872	6.939				0			67	67	23 Jun 15	4th cycle for Protocol Road
42	6.363	6.596				0		233		233	22 Jun 15	4th cycle for Protocol Road
43	6.631	6.937				0		306		306	22 Jun 15	4th cycle for Protocol Road
TOTAL :			0	0	110	110	11,734	5,356	13,332	30,422		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU-SINDUMIN
MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,247	0	759	4,006	644	1,127	2,318	4,089		
TOTAL :			3,247	0	759	4,006	644	1,127	2,318	4,089		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,823	0	17,583	30,406	799	94	632	1,525		
TOTAL :			12,823	0	17,583	30,406	799	94	632	1,525		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,280	0	5,100	9,380	30,842	0	18,675	49,517		
TOTAL :			4,280	0	5,100	9,380	30,842	0	18,675	49,517		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	319	319	2,470	665	2,390	5,525		
TOTAL :			0	0	319	319	2,470	665	2,390	5,525		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			970	0	512	1,482	4,970	3,772	6,950	15,692		
1	17.700	17.660	40			40				0	15 Jun 15	2nd cycle for Normal Road
2	17.660	17.400				0	260			260	08 Jun 15	2nd cycle for Normal Road
3	16.400	16.250	150			150				0	16 Jun 15	2nd cycle for Normal Road
4	16.400	16.120			280	280				0	17 Jun 15	2nd cycle for Normal Road
5	16.249	15.989				0	260			260	09 Jun 15	2nd cycle for Normal Road
6	15.845	15.480				0			365	365	10 Jun 15	2nd cycle for Normal Road
7	15.480	15.470			10	10				0	18 Jun 15	2nd cycle for Normal Road
8	7.100	-				0		114		114	11 Jun 15	(R'dbout)2nd cycle for Normal Road
9	7.100	7.000			100	100				0	18 Jun 15	2nd cycle for Normal Road
10	7.100	6.950				0	150			150	11 Jun 15	2nd cycle for Normal Road
11	7.050	6.950				0	100			100	12 Jun 15	2nd cycle for Normal Road
12	6.949	6.920			29	29				0	18 Jun 15	2nd cycle for Normal Road
TOTAL :			1,160	0	931	2,091	5,740	3,886	7,315	16,941		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 608
ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA
MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	574	0	1,118	1,692		
1	0.043	0.183				0			140	140	09 Jun 15	4th cycle for Protocol Road
2	0.047	0.067				0	20			20	10 Jun 15	4th cycle for Protocol Road
3	0.067	0.391				0	324			324	10 Jun 15	4th cycle for Protocol Road
4	0.183	0.420				0			237	237	09 Jun 15	4th cycle for Protocol Road
5	0.391	0.554				0	163			163	10 Jun 15	4th cycle for Protocol Road
6	0.420	0.558				0			138	138	09 Jun 15	4th cycle for Protocol Road
7	0.593	0.660				0	67			67	10 Jun 15	4th cycle for Protocol Road
8	0.647	0.655				0			8	8	09 Jun 15	4th cycle for Protocol Road
9	0.655	0.690				0			35	35	09 Jun 15	4th cycle for Protocol Road
10	0.690	0.832				0			142	142	09 Jun 15	4th cycle for Protocol Road
11	0.832	1.250				0			418	418	09 Jun 15	4th cycle for Protocol Road
TOTAL :			0	0	0	0	1,148	0	2,236	3,384		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	18,592	1,660	20,252	49,277	3,019	52,296
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	23,944	3,280	27,224	25,759	9,699	35,458
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	5,244	292	5,536	15,170	4,004	19,174
TOTAL :				47,780	5,232	53,012	90,206	16,722	106,928

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,419	0	10,173	18,592	20,852	94	28,331	49,277		
1	72.738	73.490			752	752				0	22 Jun 15	4th cycle protocol road
2	72.618	72.738				0			120	120	22 Jun 15	4th cycle protocol road
3	72.450	72.540			90	90				0	22 Jun 15	4th cycle protocol road
4	72.024	72.320			296	296				0	23 Jun 15	4th cycle protocol road
5	72.000	72.280	280			280				0	23 Jun 15	4th cycle protocol road
6	71.973	72.024				0			51	51	23 Jun 15	4th cycle protocol road
7	71.350	71.582				0			232	232	23 Jun 15	4th cycle protocol road
8	70.985	71.088				0			103	103	24 Jun 15	4th cycle protocol road
9	70.930	70.985				0			55	55	24 Jun 15	4th cycle protocol road
10	70.819	70.930				0			111	111	25 Jun 15	4th cycle protocol road
11	70.731	70.805				0			74	74	25 Jun 15	4th cycle protocol road
12	70.487	70.524				0	37			37	26 Jun 15	4th cycle protocol road
13	70.347	70.731				0			384	384	26 Jun 15	4th cycle protocol road
14	70.245	70.282				0	37			37	27 Jun 15	4th cycle protocol road
15	70.240	70.347			107	107				0	27 Jun 15	4th cycle protocol road
CARRIED FORWARD :			8,699	0	11,418	20,117	20,926	94	29,461	50,481		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,699	0	11,418	20,117	20,926	94	29,461	50,481		
16	70.110	70.245	135			135				0	27 Jun 15	4th cycle protocol road
17	69.310	70.230				0			920	920	29 Jun 15	4th cycle protocol road
18	69.180	70.075				0	895			895	30 Jun 15	4th cycle protocol road
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
TOTAL :			8,834	0	11,418	20,252	21,821	94	30,381	52,296		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,971	0	12,973	23,944	11,618	1,144	12,997	25,759		
1	102.650	102.800			150	150				0	02 Jun 15	2nd cycle normal road
2	102.000	102.480			480	480				0	03 Jun 15	2nd cycle normal road
3	101.700	101.715				0			15	15	03 Jun 15	2nd cycle normal road
4	121.736	122.709				0	973			973	15 Jun 15	Dual Carriageway
5	121.714	122.750				0			1036	1036	15 & 16 Jun 15	Dual Carriageway
6	121.330	121.450				0		120		120	17 Jun 15	Dual Carriageway
7	121.285	121.430				0	145			145	17 Jun 15	Dual Carriageway
8	121.270	121.462				0			192	192	17 Jun 15	Dual Carriageway
9	121.462	121.500				0			38	38	17 Jun 15	Dual Carriageway
10	121.120	121.230				0	110			110	17 Jun 15	4th cycle protocol road
11	121.080	121.200				0			120	120	17 Jun 15	4th cycle protocol road
12	121.000	121.060				0			60	60	17 Jun 15	4th cycle protocol road
13	120.850	120.910				0			60	60	18 Jun 15	4th cycle protocol road
14	120.765	120.830				0			65	65	18 Jun 15	4th cycle protocol road
15	120.708	120.768				0	60			60	18 Jun 15	4th cycle protocol road
CARRIED FORWARD :			10,971	0	13,603	24,574	12,906	1,264	14,583	28,753		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,971	0	13,603	24,574	12,906	1,264	14,583	28,753		
16	120.646	120.708				0	62			62	18 Jun 15	4th cycle protocol road
17	120.607	120.646				0	39			39	18 Jun 15	4th cycle protocol road
18	120.595	120.756				0			161	161	19 Jun 15	4th cycle protocol road
19	120.570	120.595				0			25	25	19 Jun 15	4th cycle protocol road
20	120.562	120.607				0	45			45	19 Jun 15	4th cycle protocol road
21	120.560	120.600				0		40		40	19 Jun 15	4th cycle protocol road
22	120.526	120.562				0	36			36	19 Jun 15	4th cycle protocol road
23	120.470	120.570				0			100	100	20 Jun 15	4th cycle protocol road
24	120.310	120.432				0	122			122	20 Jun 15	4th cycle protocol road
25	120.290	120.330				0		40		40	20 Jun 15	4th cycle protocol road
26	120.210	120.400				0			190	190	20 Jun 15	4th cycle protocol road
27	120.160	120.220				0		60		60	20 Jun 15	4th cycle protocol road
28	120.050	120.200			150	150				0	20 Jun 15	4th cycle protocol road
29	119.950	120.050				0			100	100	22 Jun 15	4th cycle protocol road
30	119.910	119.950				0			40	40	22 Jun 15	4th cycle protocol road
CARRIED FORWARD :			10,971	0	13,753	24,724	13,210	1,404	15,199	29,813		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,971	0	13,753	24,724	13,210	1,404	15,199	29,813		
31	119.850	120.180				0	330			330	22 Jun 15	4th cycle protocol road
32	119.840	120.020				0		180		180	22 Jun 15	4th cycle protocol road
33	119.810	119.910				0			100	100	22 Jun 15	4th cycle protocol road
34	119.600	-				0		60		60	23 Jun 15	4th cycle protocol road
35	119.500	119.600				0			100	100	23 Jun 15	4th cycle protocol road
36	119.200	119.500	300			300				0	24 Jun 15	4th cycle protocol road
37	119.150	119.600			450	450				0	24 Jun 15	4th cycle protocol road
38	118.172	118.570				0	398			398	25 Jun 15	Dual Carriageway
39	117.910	118.700				0			790	790	25 Jun 15	Dual Carriageway
40	117.250	117.632				0			382	382	25 Jun 15	Dual Carriageway
41	117.632	117.873				0			241	241	25 Jun 15	Dual Carriageway
42	117.230	117.522				0	292			292	25 Jun 15	Dual Carriageway
43	116.676	117.000				0		324		324	26 Jun 15	Dual Carriageway
44	116.413	117.240				0			827	827	26 Jun 15	Dual Carriageway
45	116.413	117.000				0	587			587	26 Jun 15	Dual Carriageway
CARRIED FORWARD :			11,271	0	14,203	25,474	14,817	1,968	17,639	34,424		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,271	0	14,203	25,474	14,817	1,968	17,639	34,424		
46	116.090	116.318				0			228	228	27 Jun 15	Dual Carriageway
47	115.832	116.060				0	228			228	27 Jun 15	Dual Carriageway
48	115.572	116.080				0			508	508	27 Jun 15	Dual Carriageway
49	115.500	115.570				0			70	70	29 Jun 15	4th cycle protocol road
50	115.000	115.550			550	550				0	29 Jun 15	4th cycle protocol road
51	115.000	115.500	500			500				0	30 Jun 15	4th cycle protocol road
52	114.100	114.800	700			700				0	30 Jun 15	4th cycle protocol road
53												
54												
55												
56												
57												
58												
59												
60												
TOTAL :			12,471	0	14,753	27,224	15,045	1,968	18,445	35,458		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,932	0	3,312	5,244	8,446	0	6,724	15,170		
1	163.364	163.401				0	37			37	04 Jun 15	4th cycle protocol road
2	163.259	163.364				0	105			105	04 Jun 15	4th cycle protocol road
3	163.211	163.304				0			93	93	04 Jun 15	4th cycle protocol road
4	163.149	163.187				0			38	38	04 Jun 15	4th cycle protocol road
5	163.142	163.253	111			111				0	04 Jun 15	4th cycle protocol road
6	163.104	163.149				0			45	45	04 Jun 15	4th cycle protocol road
7	162.961	163.141				0	180			180	05 Jun 15	4th cycle protocol road
8	162.941	163.103				0			162	162	05 Jun 15	4th cycle protocol road
9	162.823	162.921				0			98	98	05 Jun 15	4th cycle protocol road
10	162.773	162.948				0	175			175	05 Jun 15	4th cycle protocol road
11	162.761	162.773				0	12			12	05 Jun 15	4th cycle protocol road
12	162.658	162.811				0			153	153	08 Jun 15	4th cycle protocol road
13	162.639	162.737				0	98			98	08 Jun 15	4th cycle protocol road
14	162.631	162.658				0			27	27	08 Jun 15	4th cycle protocol road
15	162.532	162.618				0	86			86	08 Jun 15	4th cycle protocol road
CARRIED FORWARD :			2,043	0	3,312	5,355	9,139	0	7,340	16,479		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,043	0	3,312	5,355	9,139	0	7,340	16,479		
16	162.461	162.630				0			169	169	08 Jun 15	4th cycle protocol road
17	162.460	162.524				0	64			64	08 Jun 15	4th cycle protocol road
18	162.415	162.460				0	45			45	08 Jun 15	4th cycle protocol road
19	162.240	162.280				0	40			40	09 Jun 15	4th cycle protocol road
20	162.211	162.460				0			249	249	09 Jun 15	4th cycle protocol road
21	162.136	162.200				0			64	64	09 Jun 15	4th cycle protocol road
22	162.042	162.126				0			84	84	09 Jun 15	4th cycle protocol road
23	162.040	162.123				0	83			83	09 Jun 15	4th cycle protocol road
24	162.010	162.035				0			25	25	09 Jun 15	4th cycle protocol road
25	161.964	162.007				0			43	43	10 Jun 15	4th cycle protocol road
26	161.913	161.964				0			51	51	10 Jun 15	4th cycle protocol road
27	161.867	162.037				0	170			170	10 Jun 15	4th cycle protocol road
28	161.848	161.901				0			53	53	10 Jun 15	4th cycle protocol road
29	161.721	161.839				0			118	118	10 Jun 15	4th cycle protocol road
30	161.569	161.689				0	120			120	11 Jun 15	4th cycle protocol road
CARRIED FORWARD :			2,043	0	3,312	5,355	9,661	0	8,196	17,857		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: June 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,043	0	3,312	5,355	9,661	0	8,196	17,857		
31	161.562	161.721				0			159	159	11 Jun 15	4th cycle protocol road
32	161.513	161.562				0			49	49	11 Jun 15	4th cycle protocol road
33	161.163	161.496				0			333	333	12 Jun 15	4th cycle protocol road
34	161.132	161.565				0	433			433	12 Jun 15	4th cycle protocol road
35	161.077	161.132	55			55				0	12 Jun 15	4th cycle protocol road
36	160.893	161.161				0			268	268	13 Jun 15	4th cycle protocol road
37	160.767	160.893			126	126				0	13 Jun 15	4th cycle protocol road
38	160.692	160.767				0			75	75	13 Jun 15	4th cycle protocol road
39												
40												
41												
42												
43												
44												
45												
TOTAL :			2,098	0	3,438	5,536	10,094	0	9,080	19,174		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : JUNE 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	51,002.00	2,922.00	53,924.00	8,996.00	1,116.00	10,112.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	14,543.00	6,555.00	21,098.00	9,654.70	6,259.00	15,913.70
3	Beaufort	502	Jalan Beaufort - Menumbok	22,195.00	-	22,195.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	25,946.00	-	25,946.00	20,954.00	-	20,954.00
TOTAL :				113,686.00	9,477.00	123,163.00	39,604.70	7,375.00	46,979.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			28,156.00	0.00	22,846.00	51,002.00	5,539.00	0.00	3,457.00	8,996.00		
1	92.000	92.680	680.00			680.00				0.00	07-Jun-15	2nd cycle for protocol road
2	92.000	92.620			620.00	620.00				0.00	08-Jun-15	2nd cycle for protocol road
3	92.620	93.100			480.00	480.00				0.00	09-Jun-15	2nd cycle for protocol road
4	92.680	93.292	612.00			612.00				0.00	09-Jun-15	2nd cycle for protocol road
5	93.292	93.380				0.00	88.00			88.00	09-Jun-15	2nd cycle for protocol road
6	93.300	93.350			50.00	50.00				0.00	09-Jun-15	2nd cycle for protocol road
7	93.380	93.482	102.00			102.00				0.00	09-Jun-15	2nd cycle for protocol road
8	93.685	93.765				0.00			80.00	80.00	09-Jun-15	2nd cycle for protocol road
9	93.790	93.810				0.00			20.00	20.00	09-Jun-15	2nd cycle for protocol road
10	94.423	94.662	239.00			239.00				0.00	11-Jun-15	2nd cycle for protocol road
11	94.662	94.964				0.00	302.00			302.00	11-Jun-15	2nd cycle for protocol road
12	94.863	95.021				0.00			158.00	158.00	12-Jun-15	2nd cycle for protocol road
13	94.964	95.165				0.00	201.00			201.00	12-Jun-15	2nd cycle for protocol road
14	95.165	95.180				0.00			15.00	15.00	12-Jun-15	2nd cycle for protocol road
15	95.300	95.339				0.00		39.00		39.00	12-Jun-15	2nd cycle for protocol road
CARRIED FORWARD :			29,789.00	0.00	23,996.00	53,785.00	6,130.00	39.00	3,730.00	9,899.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			29,789.00	0.00	23,996.00	53,785.00	6,130.00	39.00	3,730.00	9,899.00		
16	95.941	96.060			119.00	119.00				0.00	13-Jun-15	2nd cycle for protocol road
17	95.941	95.961	20.00			20.00				0.00	13-Jun-15	2nd cycle for protocol road
18	95.961	96.174				0.00	213.00			213.00	13-Jun-15	2nd cycle for protocol road
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
CARRIED FORWARD :			29,809.00	0.00	24,115.00	53,924.00	6,343.00	39.00	3,730.00	10,112.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,733.00	0.00	7,810.00	14,543.00	4,806.00	0.00	4,848.70	9,654.70		
1	144.200	144.530	330.00			330.00				0.00	01-Jun-15	2nd cycle for normal road
2	144.200	144.800			600.00	600.00				0.00	01-Jun-15	2nd cycle for normal road
3	144.788	145.240				0.00	452.00			452.00	02-Jun-15	2nd cycle for normal road
4	144.820	145.330				0.00			510.00	510.00	03-Jun-15	2nd cycle for normal road
5	145.480	146.050				0.00	570.00			570.00	04-Jun-15	2nd cycle for normal road
6	145.716	146.230				0.00			514.00	514.00	05-Jun-15	2nd cycle for normal road
7	146.230	146.450				0.00			220.00	220.00	07-Jun-15	2nd cycle for normal road
8	146.140	146.400				0.00	260.00			260.00	07-Jun-15	2nd cycle for normal road
9	146.450	147.050			600.00	600.00				0.00	07-Jun-15	2nd cycle for normal road
10	146.515	146.800	285.00			285.00				0.00	07-Jun-15	2nd cycle for normal road
11	146.950	147.100				0.00	150.00			150.00	08-Jun-15	2nd cycle for normal road
12	146.984	147.188				0.00			204.00	204.00	08-Jun-15	2nd cycle for normal road
13	147.206	147.420			214.00	214.00				0.00	08-Jun-15	2nd cycle for normal road
14	147.400	147.720	320.00			320.00				0.00	08-Jun-15	2nd cycle for normal road
15	147.780	148.350			570.00	570.00				0.00	08-Jun-15	2nd cycle for normal road
CARRIED FORWARD :			7,668.00	0.00	9,794.00	17,462.00	6,238.00	0.00	6,296.70	12,534.70		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,668.00	0.00	9,794.00	17,462.00	6,238.00	0.00	6,296.70	12,534.70		
16	148.200	148.610	410.00			410.00				0.00	09-Jun-15	2nd cycle for normal road
17	149.410	149.470				0.00			60.00	60.00	09-Jun-15	2nd cycle for normal road
18	149.410	149.470	60.00			60.00				0.00	09-Jun-15	2nd cycle for normal road
19	149.481	149.488			7.00	7.00				0.00	09-Jun-15	2nd cycle for normal road
20	149.488	149.670				0.00			182.00	182.00	09-Jun-15	2nd cycle for normal road
21	149.492	149.535	43.00			43.00				0.00	09-Jun-15	2nd cycle for normal road
22	149.624	149.657				0.00		33.00		33.00	09-Jun-15	2nd cycle for normal road
23	149.688	149.780	92.00			92.00				0.00	09-Jun-15	2nd cycle for normal road
24	149.670	149.810				0.00			140.00	140.00	09-Jun-15	2nd cycle for normal road
25	149.780	149.808				0.00	28.00			28.00	09-Jun-15	2nd cycle for normal road
26	149.900	150.000				0.00			100.00	100.00	09-Jun-15	2nd cycle for normal road
27	136.290	136.425	135.00			135.00				0.00	14-Jun-15	4th cycle for protocol road
28	136.425	136.472				0.00	47.00			47.00	14-Jun-15	4th cycle for protocol road
29	136.472	136.560	88.00			88.00				0.00	14-Jun-15	4th cycle for protocol road
30	136.550	136.920				0.00			370.00	370.00	14-Jun-15	4th cycle for protocol road
CARRIED FORWARD :			8,496.00	0.00	9,801.00	18,297.00	6,313.00	33.00	7,148.70	13,494.70		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,496.00	0.00	9,801.00	18,297.00	6,313.00	33.00	7,148.70	13,494.70		
31	136.920	137.700			780.00	780.00				0.00	14-Jun-15	4th cycle for protocol road
32	136.970	137.830	860.00			860.00				0.00	15-Jun-15	4th cycle for protocol road
33	137.830	138.390	560.00			560.00				0.00	16-Jun-15	4th cycle for protocol road
34	137.700	138.301			601.00	601.00				0.00	17-Jun-15	4th cycle for protocol road
35	138.305	138.924				0.00			619.00	619.00	18-Jun-15	4th cycle for protocol road
36	138.390	138.810				0.00	420.00			420.00	19-Jun-15	4th cycle for protocol road
37	138.982	139.006				0.00	24.00			24.00	20-Jun-15	4th cycle for protocol road
38	139.030	139.111				0.00	81.00			81.00	20-Jun-15	4th cycle for protocol road
39	139.030	139.115				0.00			85.00	85.00	20-Jun-15	4th cycle for protocol road
40	139.120	139.181				0.00	61.00			61.00	20-Jun-15	4th cycle for protocol road
41	139.404	139.720				0.00	316.00			316.00	20-Jun-15	4th cycle for protocol road
42	139.890	140.310				0.00			420.00	420.00	21-Jun-15	4th cycle for protocol road
43	139.897	140.290				0.00	393.00			393.00	22-Jun-15	4th cycle for protocol road
44												
45												
CARRIED FORWARD :			9,916.00	0.00	11,182.00	21,098.00	7,608.00	33.00	8,272.70	15,913.70		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			11,087.00	0.00	11,108.00	22,195.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: JUNE 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			10,251.00	0.00	15,695.00	25,946.00	10,603.00	50.00	10,301.00	20,954.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			10,251.00	0.00	15,695.00	25,946.00	10,603.00	50.00	10,301.00	20,954.00		

B

**PEMERIKSAAN
RUTIN**
(INSPECTION)

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 59.300 - RHS
KM 69.300

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 129.500 - LHS
KM 139.500

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 132.950 - RHS
KM 142.950

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 84.770 - RHS
KM 86.530

B - ROUTINE INSPECTION



BEFORE



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 112.850 - LHS
KM 114.610

B - ROUTINE INSPECTION



BEFORE



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R502 JALAN BEAUFORT - MENUMBOK
LOCATION : CH 4.450 - M
KM 4.450

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH JUNE 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
DRAINAGE IMPROVEMENT WORKS (RM 1.42 M)														
Ref. No. (6) dlm.KKR.BPF/901-414/1 JLD.2 dated 25 February 2015														
1	01	Jln Kota Kinabalu - Sindumin	Kota Kinabalu	3.800	4.300	5.560	6.060	Drainage Improvement Works at Taman Winley	AK(F)/ 2015/001	1,421,860.00	01/03/2015	31/12/2015	10%	B27
Total :										1,421,860.00				
PAVEMENT WORKS (RM 20 M)														
Ref. No. (13)dlm.KKR.BPF.901-14/1Jld.2 dated 3 March 2015														
1	01	Jalan Kota Kinabalu - Sindumin	Kota Kinabalu	0.000	1.500	1.760	3.260	Localise Heavy Patching	AK(F)/2015/002	2,039,852.44	05/03/15	31/12/15	100%	B27
				2.255	2.550	4.015	4.310							
			Papar	26.500	30.000	28.260	31.760							
	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Kota Kinabalu	0.000	0.400	2.951	3.351							
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	118.700	119.300	155.300	155.900	Heavy Patching & Resurfacing Works	AK(F)/2015/003	899,939.98	05/03/15	31/12/15	100%	B27
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	74.480	74.850	74.480	74.850	Heavy Patching & Resurfacing Works	AK(F)/2015/004	3,799,557.55	05/03/15	31/12/15	100%	B27
			Kudat	153.000	154.280	153.000	154.280							
				149.000	150.600	149.000	150.600							
				164.200	164.400	165.960	166.160							
4	606	Jalan Susur Sepangar Bay	Kota Kinabalu	8.640	9.180	8.640	9.180	Heavy Patching & Resurfacing Works	AK(F)/2015/005	1,199,953.53	05/03/15	31/12/15	100%	B27
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.500	43.500	51.400	53.400	Heavy Patching & Resurfacing Works	AK(F)/2015/006	1,599,876.93	05/03/15	31/12/15	100%	B27
6	608	Jalan Masuk Ke Lapangan Terbang Lama KK	Kota Kinabalu	0.700	1.250	0.700	1.250	Heavy Patching & Resurfacing Works	AK(F)/2015/007	899,983.51	05/03/15	31/12/15	100%	B27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	92.300	93.500	102.200	103.400	Heavy Patching & Resurfacing Works	AK(F)/2015/008	1,599,800.70	05/03/15	31/12/15	100%	B27
8	01	Jalan Kota Kinabalu-Sindumin	Beaufort	72.400	74.260	74.160	76.020	Heavy Patching & Resurfacing Works	AK(F)/2015/009	4,349,908.26	05/03/15	31/12/15	100%	B27
				74.900	76.800	76.660	78.560	Raise Up Pavement Works						
				121.400	121.820	123.160	123.580	Raise Up Pavement Works						
9	01	Jalan Kota Kinabalu-Sindumin	Sipitang	148.640	149.180	150.400	150.940	Raise Up Pavement Works	AK(F)/2015/010	1,449,926.34	05/03/15	31/12/15	100%	B27
				154.100	154.600	154.100	154.600							
				155.300	155.460	155.300	155.460							
10	502	Jalan Beaufort-Menumbok	Beaufort	1.500	1.800	1.500	1.800	Raise Up Pavement Works	AK(F)/2015/011	1,709,981.27	05/03/15	31/12/15	100%	B27
				4.300	4.500	4.300	4.500							
			Kuala Penyu	39.500	40.424	39.500	40.424	Heavy Patching & Resurfacing Works						
11	500	Jalan Kota Kinabalu - Keningau - Tenom	Tenom	160.280	160.380	170.280	170.380	Upgrading of Culvert Works	AK(F)/2015/012	449,998.41	05/03/15	31/12/15	80%	B27
										19,998,778.92				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH JUNE 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
PEMBAIKAN CERUN CERUN														
Ref. No.: (15) KKR.PP(S)702-12 Jld 12 Dated 26 January 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Soil Investigation & Survey Works	AK(F)/2015/013	2,040,381.11	01/02/15	30/04/15	100%	B11		
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.600	55.600									
3	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	40.310	50.310									
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	48.000	58.000									
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	36.680	46.680									
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.550	44.550									
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	26.550	36.550									
8	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	91.500	101.500									
9	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.000	51.000									
10	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	49.500	59.500									
11	01	Jalan Kota Kinabalu - Kudat	Kota Belud	110.700	110.700									
12	01	Jalan Kota Kinabalu - Kudat	Kota Marudu	112.080	112.080									
13	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900	44.900									
14	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	42.215	52.215									
15	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551									
16	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200									
17	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800									
18	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300	57.300									
19	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300	48.300									
Total :								2,040,381.11						
PEMBAIKAN CERUN CERUN (RM 3.4 M)														
Ref. No.: (27) KKR.BPP(S)702-12 Jld.12 Dated 4 February 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900	44.900	Slope Repair Works	AK(F)/2015/014	2,899,997.78	01/04/15	14/12/15	25%	B27		
Total :								2,899,997.78						
PEMBAIKAN CERUN CERUN (RM 12 M)														
Ref. No.: (13) KKR.BPK.901-29/1 Dated 3 March 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Slope Repair Works	AK(F)/2015/015	1,699,978.90	01/04/15	14/12/15	27%	B27		
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	42.215	52.215	Slope Repair Works	AK(F)/2015/016	1,699,996.29	01/04/15	14/12/15	26%	B27		
3	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551	Slope Repair Works	AK(F)/2015/017	1,999,997.74	01/04/15	14/12/15	38%	B27		
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200	Slope Repair Works	AK(F)/2015/018	699,992.67	01/04/15	14/12/15	40%	B27		
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800	Slope Repair Works	AK(F)/2015/019	1,399,997.87	01/04/15	14/12/15	43%	B27		

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH JUNE 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300		57.300		Slope Repair Works	AK(F)/2015/020	2,999,898.76	01/04/15	14/12/15	37%	B27
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300		48.300		Slope Repair Works	AK(F)/2015/021	1,499,991.27	01/04/15	14/12/15	25%	B27
Total :										11,999,853.50				
PEMBAIKAN CERUN CERUN (RM 0.3 M) Ref: 300-32/0/1/6 Kit.16/(85) dd 29/04/2015														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	60.300		60.300		Slope Repair Works	AK(F)/2015/022	299,952.61	30/04/15	05/05/15	10%	P27
Total :										299,952.61				
GRAND TOTAL										38,660,823.92				
Pembaikan Cerun Cerun Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011 - (item 1)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600		95.500		Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	14/03/15	100%	P27
Total :										5,542,769.08				
SLOPE REPAIR WORKS (RM5M) Ref. No. (24)dIm.KKR.BPP(S).702-12 JLD.7 dated 5 March 2014)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.900		19.900		Slope Repair Works	AK(F)/2014/023	4,999,997.38	01/07/14	31/12/15	96%	P27
										4,999,997.38				