

PENSWASTAAN PENYENGGARAAN
JALAN-JALAN PERSEKUTUAN DI SABAH
(PANTAI BARAT & PENDALAMAN)



THE GOVERNMENT OF MALAYSIA

LAPORAN KEMAJUAN BULANAN

NOVEMBER 2015

BOOK 2



Jabatan Kerja Raya, Negeri Sabah

Concessionaire: Lintasan Resources Sdn. Bhd. 566483-H

LINTASAN RESOURCES SDN. BHD.

PENSWASTAAN PENYENGGARAAN JALAN-JALAN
PERSEKUTUAN DI SABAH (PANTAI BARAT & PENDALAMAN)

LAPORAN KEMAJUAN BULANAN NOVEMBER 2015

ISI KANDUNGAN

<u>Bil:</u>	<u>PERKARA</u>

1.	Laporan Eksekutif Projek
2.	Carta Organisasi Syarikat
3.	Lokasi Jalan Persekutuan
4.	Ringkasan Laporan Kemajuan Bulanan
5.	R 01 - Penyenggaraan Permukaan Jalan
6.	R 02 - Penyenggaraan Bahu Jalan
7.	R 03 - Pemotongan Rumput
8.	R 04 - Penyenggaraan Perabot Jalan
9.	R 05 - Penyenggaraan Jambatan dan Pembentung
10.	R 06 - Penyenggaraan Garis Jalan
11.	R 07 - Penyenggaraan Longkang
12.	B - Pemeriksaan Rutin

LAPORAN EKSEKUTIF PROJEK

LAPORAN EKSEKUTIF PROJEK NOVEMBER 2015

TAJUK KONTRAK	:	Penswastan Penyelenggaraan Jalan-Jalan Persekutuan Di Sabah (Pantai Barat & Pendalaman)
KLIEN	:	Jabatan Kerja Raya, Sabah
SYARIKAT	:	Lintasan Resources Sdn. Bhd. Lot 1, Block A, Ground Floor, Wisma TP Mile 1 ½, Tuaran Road 88400 Kota Kinabalu, Sabah, Malaysia.
TEMPOH	:	15 Tahun
TARIKH MULA	:	01hb September 2003
TARIKH TAMAT	:	31hb August 2018
KAWASAN	:	Pantai Barat & Pendalaman
JALAN TERLIBAT	:	Semua Jalan-Jalan Persekutuan Yang Diwartakan Dibawah Akta Jalan Persekutuan 1959
PANJANG JALAN	:	761.29 Kilometer
KATEGORI JALAN	:	a) Jalan Protocol b) Jalan Utama c) Jalan Sekunder
SKOP KERJA	:	a) Penyelenggaraan Rutin b) Kerja-Kerja Kecemasan

RINGKASAN LAPORAN :

ROUTINE MAINTENANCE

All scheduled routine maintenance activities were carried out to satisfaction according to the approved programme.

PERIODIC MAINTENANCE

Majority of the 40 nos. of arahan kerja are completed. The remaining 18 arahan kerja will be completed by December 2015.

EMERGENCY WORK


The weather in November was generally dry. There were only minor cases of road subsidence.

**CARTA
ORGANISASI SYARIKAT**

LINTASAN RESOURCES SDN BHD


ORGANISATION CHART

EFFECTIVE DATE: 1 MAY 2015



**LOKASI
JALAN PERSEKUTUAN
DI
SABAH
(PANTAI BARAT & PENDALAMAN)**

CONCESSION AREA FOR THE DIVISION OF PANTAI BARAT & PENDALAMAN OF THE STATE OF SABAH



**RINGKASAN
LAPORAN KEMAJUAN
BULANAN**

KERJA-KERJA RUTIN

(ROUTINE MAINTENANCE)

R 01

**PENYENGGAHAN
PERMUKAAN JALAN
(POTHOLE PATCHING)**

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 122.190
KM 122.190

R01 - PAVEMENT
POTHOLE PATCHING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 159.610
KM 159.610

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : PAPAR
ROUTE NO : 01-JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 34.700
KM 36.460 (RHS)

**R01 - PAVEMENT
POTHOLE**



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 152.215 - RHS
KM 162.215

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 88.415 - LHS
KM 90.175

**R01 - PAVEMENT
POTHOLE PATCHING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
POTHOLE PATCHING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			PREMIX QUANTITY		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m2)	(m2)	(m2)	(Ton)	(Ton)	(Ton)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	654.44	43.52	697.96	76.00	5.05	81.05
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	995.09	47.50	1,042.59	115.42	5.51	120.93
Kudat	01	Jalan Kota Kinabalu-Kudat	1,624.24	153.50	1,777.74	188.41	17.81	206.22
Tuaran	01	Jalan Kota Kinabalu-Kudat	3,502.02	366.67	3,868.69	316.47	49.06	365.53
	22	Jalan Kota Kinabalu-Sandakan	5,127.33	276.73	5,404.06	532.06	36.82	568.88
	503	Jalan Berungis-Kota Belud	1,795.11	175.40	1,970.51	190.45	23.28	213.73
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,724.29	110.33	1,834.62	243.07	11.52	254.59
	01	Jalan Kota Kinabalu-Sindumin	493.77	0.00	493.77	57.29	0.00	57.29
	606	Jalan Susur Sepangar Bay	1,673.30	0.00	1,673.30	193.72	0.00	193.72
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk Ke Lapangan Terbang Lama	33.01	0.00	33.01	3.83	0.00	3.83
Penampang	01	Jalan Kota Kinabalu-Sindumin	832.38	15.82	848.20	96.55	25.57	122.12
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,302.46	142.13	4,444.59	499.10	16.49	515.59
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1,188.01	0.00	1,188.01	137.81	0.00	137.81
Papar	01	Jalan Kota Kinabalu-Sindumin	4,182.26	241.62	4,423.88	485.14	28.02	513.16
Ranau	22	Jalan Kota Kinabalu-Sandakan	2,297.57	134.28	2,431.85	681.47	16.87	698.34
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	647.71	30.04	677.75	84.57	4.07	88.64
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	661.72	25.18	686.90	91.26	3.06	94.32
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	389.94	24.06	414.00	48.42	2.95	51.37
Beaufort	01	Jalan Kota Kinabalu-Sindumin	608.62	30.11	638.73	71.04	3.52	74.56
	502	Jalan Beaufort-Menumbok	422.94	33.71	456.65	49.35	3.93	53.28
Sipitang	01	Jalan Kota Kinabalu-Sindumin	386.09	34.43	420.52	45.08	4.03	49.11
Kuala Penyu	502	Jalan Beaufort-Menumbok	411.58	23.89	435.47	55.26	2.79	58.04
TOTAL			33,953.88	1,908.92	35,862.80	4,261.77	260.34	4,522.11

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : November 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat.	654.44	43.52	697.96	32.73	2.18	34.91	75.92	5.05	80.97
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	995.09	47.50	1,042.59	49.74	2.37	52.11	115.42	5.51	120.93
3	Kudat	01	Jalan Kota Kinabalu - Kudat	1,624.24	153.50	1,777.74	81.21	7.67	88.88	188.41	17.81	206.22
			TOTAL:	3,273.77	244.52	3,518.29	163.68	12.22	175.90	379.75	28.37	408.12

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	654.44	32.73	75.92	TAUN GUSI
1	01 Nov 15	85.360	1.00	0.44	0.05	0.44	0.02	0.05	
2	01 Nov 15	85.361	0.90	0.30	0.05	0.27	0.01	0.03	
3	01 Nov 15	85.365	1.00	0.46	0.05	0.46	0.02	0.05	
4	01 Nov 15	85.370	1.00	0.30	0.05	0.30	0.02	0.03	
5	01 Nov 15	85.375	0.91	0.48	0.05	0.44	0.02	0.05	
6	01 Nov 15	85.376	0.30	0.30	0.05	0.09	0.00	0.01	
7	01 Nov 15	85.378	1.00	0.50	0.05	0.50	0.03	0.06	
8	01 Nov 15	85.380	1.00	0.45	0.05	0.45	0.02	0.05	
9	01 Nov 15	85.381	0.80	0.30	0.05	0.24	0.01	0.03	
10	01 Nov 15	85.382	0.99	0.54	0.05	0.53	0.03	0.06	
11	01 Nov 15	85.385	0.40	0.30	0.05	0.12	0.01	0.01	
12	01 Nov 15	85.386	1.00	0.45	0.05	0.45	0.02	0.05	
13	01 Nov 15	85.387	0.70	0.30	0.05	0.21	0.01	0.02	
14	01 Nov 15	85.390	1.00	0.48	0.05	0.48	0.02	0.06	
15	01 Nov 15	85.391	0.50	0.30	0.05	0.15	0.01	0.02	
16	01 Nov 15	85.392	0.98	0.49	0.05	0.48	0.02	0.06	
17	01 Nov 15	85.393	0.60	0.30	0.05	0.18	0.01	0.02	
18	01 Nov 15	85.395	1.00	0.40	0.05	0.40	0.02	0.05	
19	01 Nov 15	85.396	0.92	0.47	0.05	0.43	0.02	0.05	
20	01 Nov 15	85.397	0.90	0.40	0.05	0.36	0.02	0.04	
21	01 Nov 15	85.398	0.97	0.46	0.05	0.45	0.02	0.05	
22	05 Nov 15	85.401	1.00	0.20	0.05	0.20	0.01	0.02	
23	05 Nov 15	85.402	0.93	0.48	0.05	0.45	0.02	0.05	
24	05 Nov 15	85.403	1.00	0.45	0.05	0.45	0.02	0.05	
25	05 Nov 15	85.405	0.80	0.30	0.05	0.24	0.01	0.03	
26	05 Nov 15	85.406	0.96	0.47	0.05	0.45	0.02	0.05	
27	05 Nov 15	85.407	0.90	0.40	0.05	0.36	0.02	0.04	
28	05 Nov 15	85.408	1.00	0.46	0.05	0.46	0.02	0.05	
29	05 Nov 15	85.409	1.00	0.30	0.05	0.30	0.02	0.03	
30	05 Nov 15	85.410	0.95	0.48	0.05	0.46	0.02	0.05	
CARRIED FORWARD:						665.23	33.27	77.17	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	665.23	33.27	77.17	
31	05 Nov 15	85.415	0.91	0.48	0.05	0.44	0.02	0.05	TAUN GUSI
32	05 Nov 15	85.416	1.00	0.46	0.05	0.46	0.02	0.05	
33	05 Nov 15	85.420	0.97	0.49	0.05	0.48	0.02	0.06	
34	05 Nov 15	85.421	1.00	0.44	0.05	0.44	0.02	0.05	
35	05 Nov 15	85.422	0.92	0.47	0.05	0.43	0.02	0.05	
36	05 Nov 15	85.423	0.99	0.55	0.05	0.54	0.03	0.06	
37	05 Nov 15	85.425	1.00	0.45	0.05	0.45	0.02	0.05	
38	05 Nov 15	85.426	1.00	0.48	0.05	0.48	0.02	0.06	
39	05 Nov 15	85.427	0.30	0.30	0.05	0.09	0.00	0.01	
40	05 Nov 15	85.430	0.93	0.48	0.05	0.45	0.02	0.05	
41	05 Nov 15	85.431	0.90	0.30	0.05	0.27	0.01	0.03	
42	05 Nov 15	85.432	1.00	0.47	0.05	0.47	0.02	0.05	
43	05 Nov 15	85.433	0.80	0.30	0.05	0.24	0.01	0.03	
44	05 Nov 15	85.435	1.00	0.44	0.05	0.44	0.02	0.05	
45	09 Nov 15	85.440	0.40	0.30	0.05	0.12	0.01	0.01	
46	09 Nov 15	85.441	0.98	0.50	0.05	0.49	0.02	0.06	
47	09 Nov 15	85.442	0.94	0.48	0.05	0.45	0.02	0.05	
48	09 Nov 15	85.443	0.70	0.30	0.05	0.21	0.01	0.02	
49	09 Nov 15	85.444	0.50	0.30	0.05	0.15	0.01	0.02	
50	09 Nov 15	85.445	1.00	0.49	0.05	0.49	0.02	0.06	
51	09 Nov 15	85.451	0.97	0.50	0.05	0.49	0.02	0.06	
52	09 Nov 15	85.452	0.40	0.30	0.05	0.12	0.01	0.01	
53	09 Nov 15	85.453	1.00	0.40	0.05	0.40	0.02	0.05	
54	09 Nov 15	85.454	1.00	0.30	0.05	0.30	0.02	0.03	
55	09 Nov 15	85.455	0.95	0.48	0.05	0.46	0.02	0.05	
56	09 Nov 15	85.456	1.00	0.45	0.05	0.45	0.02	0.05	
57	09 Nov 15	85.457	1.00	0.47	0.05	0.47	0.02	0.05	
58	09 Nov 15	85.458	0.96	0.49	0.05	0.47	0.02	0.05	
59	09 Nov 15	85.459	0.90	0.30	0.05	0.27	0.01	0.03	
60	09 Nov 15	85.460	0.90	0.30	0.05	0.27	0.01	0.03	
CARRIED FORWARD:						676.51	33.83	78.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	676.51	33.83	78.48	
61	09 Nov 15	85.466	0.94	0.48	0.05	0.45	0.02	0.05	TAUN GUSI
62	09 Nov 15	85.461	0.80	0.30	0.05	0.24	0.01	0.03	
63	09 Nov 15	85.462	1.00	0.46	0.05	0.46	0.02	0.05	
64	09 Nov 15	85.463	0.70	0.30	0.05	0.21	0.01	0.02	
65	09 Nov 15	85.464	1.00	0.49	0.05	0.49	0.02	0.06	
66	09 Nov 15	85.465	1.00	0.45	0.05	0.45	0.02	0.05	
67	09 Nov 15	85.466	1.00	0.40	0.05	0.40	0.02	0.05	
68	09 Nov 15	85.467	0.40	0.30	0.05	0.12	0.01	0.01	
69	09 Nov 15	85.468	0.99	0.52	0.05	0.51	0.03	0.06	
70	09 Nov 15	85.470	1.00	0.30	0.05	0.30	0.02	0.03	
71	09 Nov 15	85.471	0.30	0.30	0.05	0.09	0.00	0.01	
72	09 Nov 15	85.472	1.00	0.49	0.05	0.49	0.02	0.06	
73	09 Nov 15	85.475	1.00	0.44	0.05	0.44	0.02	0.05	
74	09 Nov 15	85.476	0.60	0.30	0.05	0.18	0.01	0.02	
75	09 Nov 15	85.477	0.92	0.48	0.05	0.44	0.02	0.05	
76	09 Nov 15	85.478	0.98	0.50	0.05	0.49	0.02	0.06	
77	09 Nov 15	85.479	0.50	0.30	0.05	0.15	0.01	0.02	
78	11 Nov 15	85.480	0.30	0.30	0.05	0.09	0.00	0.01	
79	11 Nov 15	85.481	0.87	0.46	0.05	0.40	0.02	0.05	
80	11 Nov 15	85.485	0.93	0.48	0.05	0.45	0.02	0.05	
81	11 Nov 15	85.456	0.90	0.40	0.05	0.36	0.02	0.04	
82	11 Nov 15	85.487	1.00	0.47	0.05	0.47	0.02	0.05	
83	11 Nov 15	85.490	0.94	0.46	0.05	0.43	0.02	0.05	
84	11 Nov 15	85.491	1.00	0.44	0.05	0.44	0.02	0.05	
85	11 Nov 15	85.492	0.97	0.49	0.05	0.48	0.02	0.06	
86	11 Nov 15	85.493	1.00	0.45	0.05	0.45	0.02	0.05	
87	11 Nov 15	85.494	0.95	0.49	0.05	0.47	0.02	0.05	
88	11 Nov 15	85.495	1.00	0.20	0.05	0.20	0.01	0.02	
89	11 Nov 15	85.496	0.90	0.35	0.05	0.32	0.02	0.04	
90	11 Nov 15	85.497	0.80	0.30	0.05	0.24	0.01	0.03	
CARRIED FORWARD:						687.21	34.37	79.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	687.21	34.37	79.72	
91	11 Nov 15	85.500	0.99	0.53	0.05	0.52	0.03	0.06	TAUN GUSI
92	11 Nov 15	85.501	0.90	0.30	0.05	0.27	0.01	0.03	
93	11 Nov 15	85.502	1.00	0.46	0.05	0.46	0.02	0.05	
94	11 Nov 15	85.503	1.00	0.48	0.05	0.48	0.02	0.06	
95	11 Nov 15	85.504	0.30	0.30	0.05	0.09	0.00	0.01	
96	11 Nov 15	85.505	0.98	0.50	0.05	0.49	0.02	0.06	
97	11 Nov 15	85.506	0.80	0.30	0.05	0.24	0.01	0.03	
98	11 Nov 15	85.507	0.91	0.49	0.05	0.45	0.02	0.05	
99	11 Nov 15	85.508	1.00	0.47	0.05	0.47	0.02	0.05	
100	11 Nov 15	85.509	1.00	0.45	0.05	0.45	0.02	0.05	
101	11 Nov 15	85.510	0.70	0.30	0.05	0.21	0.01	0.02	
102	27 Nov 15	85.511	1.00	0.44	0.05	0.44	0.02	0.05	
103	27 Nov 15	85.512	1.00	0.50	0.05	0.50	0.03	0.06	
104	27 Nov 15	85.513	0.60	0.30	0.05	0.18	0.01	0.02	
105	27 Nov 15	85.514	0.50	0.30	0.05	0.15	0.01	0.02	
106	27 Nov 15	85.517	0.92	0.48	0.05	0.44	0.02	0.05	
107	27 Nov 15	85.518	0.97	0.50	0.05	0.49	0.02	0.06	
108	27 Nov 15	85.520	1.00	0.45	0.05	0.45	0.02	0.05	
109	27 Nov 15	85.521	0.96	0.48	0.05	0.46	0.02	0.05	
110	27 Nov 15	85.522	0.40	0.30	0.05	0.12	0.01	0.01	
111	27 Nov 15	85.525	0.93	0.47	0.05	0.44	0.02	0.05	
112	27 Nov 15	85.526	1.00	0.48	0.05	0.48	0.02	0.06	
113	27 Nov 15	85.527	0.95	0.49	0.05	0.47	0.02	0.05	
114	27 Nov 15	85.528	1.00	0.45	0.05	0.45	0.02	0.05	
115	27 Nov 15	85.529	1.00	0.30	0.05	0.30	0.02	0.03	
116	27 Nov 15	85.530	1.00	0.30	0.05	0.30	0.02	0.03	
117	27 Nov 15	85.531	0.94	0.47	0.05	0.44	0.02	0.05	
118	27 Nov 15	85.532	0.90	0.30	0.05	0.27	0.01	0.03	
119	27 Nov 15	85.533	0.80	0.30	0.05	0.24	0.01	0.03	
120									
BALANCE END OF NOV :						697.96	34.91	80.97	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	995.09	49.74	115.42	LANGKON
1	03 Nov 15	122.174	1.00	1.00	0.05	1.00	0.05	0.12	
2	03 Nov 15	122.175	0.90	1.00	0.05	0.90	0.05	0.10	
3	03 Nov 15	122.176	0.91	1.00	0.05	0.91	0.05	0.11	
4	03 Nov 15	122.177	0.80	0.30	0.05	0.24	0.01	0.03	
5	03 Nov 15	122.178	1.00	0.50	0.05	0.50	0.03	0.06	
6	03 Nov 15	122.179	1.00	0.90	0.05	0.90	0.05	0.10	
7	03 Nov 15	122.180	1.00	0.80	0.05	0.80	0.04	0.09	
8	03 Nov 15	122.190	0.30	0.30	0.05	0.09	0.00	0.01	
9	03 Nov 15	123.065	0.40	0.40	0.05	0.16	0.01	0.02	
10	03 Nov 15	123.066	1.00	0.40	0.05	0.40	0.02	0.05	
11	03 Nov 15	124.050	1.00	1.00	0.05	1.00	0.05	0.12	
12	03 Nov 15	124.051	1.00	1.00	0.05	1.00	0.05	0.12	
13	03 Nov 15	124.052	0.80	0.40	0.05	0.32	0.02	0.04	
14	03 Nov 15	124.053	0.90	0.30	0.05	0.27	0.01	0.03	
15	03 Nov 15	124.054	0.80	0.30	0.05	0.24	0.01	0.03	
16	03 Nov 15	124.055	0.90	0.30	0.05	0.27	0.01	0.03	
17	03 Nov 15	124.056	0.90	0.40	0.05	0.36	0.02	0.04	
18	03 Nov 15	124.057	1.00	0.40	0.05	0.40	0.02	0.05	
19	03 Nov 15	124.058	1.00	0.40	0.05	0.40	0.02	0.05	
20	03 Nov 15	124.059	0.90	0.40	0.05	0.36	0.02	0.04	
21	06 Nov 15	124.060	0.80	0.50	0.05	0.40	0.02	0.05	
22	06 Nov 15	124.061	1.00	0.50	0.05	0.50	0.03	0.06	
23	06 Nov 15	124.062	0.80	0.50	0.05	0.40	0.02	0.05	
24	06 Nov 15	124.063	0.80	0.50	0.05	0.40	0.02	0.05	
25	06 Nov 15	124.064	1.00	0.70	0.05	0.70	0.04	0.08	
26	06 Nov 15	124.065	0.90	0.70	0.05	0.63	0.03	0.07	
27	06 Nov 15	124.066	1.00	0.30	0.05	0.30	0.02	0.03	
28	06 Nov 15	124.067	1.00	0.30	0.05	0.30	0.02	0.03	
29	06 Nov 15	124.068	1.00	0.30	0.05	0.30	0.02	0.03	
30	06 Nov 15	124.069	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						1,009.84	50.48	117.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,009.84	50.48	117.13	LANGKON
31	06 Nov 15	124.260	1.00	0.40	0.05	0.40	0.02	0.05	
32	06 Nov 15	124.261	0.80	0.45	0.05	0.36	0.02	0.04	
33	06 Nov 15	124.262	0.90	0.70	0.05	0.63	0.03	0.07	
34	06 Nov 15	124.263	1.00	0.60	0.05	0.60	0.03	0.07	
35	06 Nov 15	124.264	1.00	0.40	0.05	0.40	0.02	0.05	
36	06 Nov 15	124.265	0.80	0.30	0.05	0.24	0.01	0.03	
37	06 Nov 15	124.266	0.70	0.30	0.05	0.21	0.01	0.02	
38	06 Nov 15	124.267	1.00	0.50	0.05	0.50	0.03	0.06	
39	06 Nov 15	124.268	0.90	0.30	0.05	0.27	0.01	0.03	
40	06 Nov 15	124.269	0.45	0.30	0.05	0.14	0.01	0.02	
41	12 Nov 15	124.270	0.80	0.30	0.05	0.24	0.01	0.03	
42	12 Nov 15	124.271	1.00	0.60	0.05	0.60	0.03	0.07	
43	12 Nov 15	124.272	0.90	0.70	0.05	0.63	0.03	0.07	
44	12 Nov 15	124.273	1.00	1.00	0.05	1.00	0.05	0.12	
45	12 Nov 15	124.274	1.00	0.50	0.05	0.50	0.03	0.06	
46	12 Nov 15	124.275	0.80	0.60	0.05	0.48	0.02	0.06	
47	12 Nov 15	124.276	0.90	0.40	0.05	0.36	0.02	0.04	
48	12 Nov 15	124.277	1.00	0.30	0.05	0.30	0.02	0.03	
49	12 Nov 15	124.278	0.80	1.00	0.05	0.80	0.04	0.09	
50	12 Nov 15	124.279	0.90	1.00	0.05	0.90	0.05	0.10	
51	12 Nov 15	124.280	1.00	1.00	0.05	1.00	0.05	0.12	
52	12 Nov 15	124.281	1.00	0.45	0.05	0.45	0.02	0.05	
53	12 Nov 15	124.282	1.00	0.30	0.05	0.30	0.02	0.03	
54	12 Nov 15	124.283	0.80	1.00	0.05	0.80	0.04	0.09	
55	12 Nov 15	124.284	0.50	1.00	0.05	0.50	0.03	0.06	
56	12 Nov 15	124.285	0.90	0.30	0.05	0.27	0.01	0.03	
57	12 Nov 15	124.286	0.70	0.30	0.05	0.21	0.01	0.02	
58	12 Nov 15	124.287	0.80	0.45	0.05	0.36	0.02	0.04	
59	12 Nov 15	124.288	1.00	1.00	0.05	1.00	0.05	0.12	
60	12 Nov 15	124.289	1.00	0.80	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						1,025.09	51.24	118.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,025.09	51.24	118.90	
61	20 Nov 15	124.290	1.00	0.48	0.05	0.48	0.02	0.06	
62	20 Nov 15	124.291	0.80	0.46	0.05	0.37	0.02	0.04	
63	20 Nov 15	124.292	0.90	0.49	0.05	0.44	0.02	0.05	
64	20 Nov 15	124.293	1.00	0.44	0.05	0.44	0.02	0.05	
65	20 Nov 15	124.294	1.00	0.30	0.05	0.30	0.02	0.03	
66	20 Nov 15	124.295	0.80	0.45	0.05	0.36	0.02	0.04	
67	20 Nov 15	124.296	0.45	0.80	0.05	0.36	0.02	0.04	
68	20 Nov 15	124.297	0.60	0.70	0.05	0.42	0.02	0.05	
69	20 Nov 15	124.298	0.90	0.60	0.05	0.54	0.03	0.06	
70	20 Nov 15	124.299	1.00	0.30	0.05	0.30	0.02	0.03	
71	20 Nov 15	124.300	1.00	0.47	0.05	0.47	0.02	0.05	
72	20 Nov 15	124.301	1.00	0.30	0.05	0.30	0.02	0.03	
73	20 Nov 15	124.302	1.00	0.50	0.05	0.50	0.03	0.06	
74	20 Nov 15	124.303	0.80	0.48	0.05	0.38	0.02	0.04	
75	20 Nov 15	124.304	0.90	0.30	0.05	0.27	0.01	0.03	
76	20 Nov 15	124.305	0.70	0.40	0.05	0.28	0.01	0.03	
77	20 Nov 15	124.306	0.80	0.40	0.05	0.32	0.02	0.04	
78	20 Nov 15	124.307	8.00	0.50	0.05	4.00	0.20	0.46	
79	20 Nov 15	124.308	0.90	0.40	0.05	0.36	0.02	0.04	
80	20 Nov 15	124.309	0.80	1.00	0.05	0.80	0.04	0.09	
81	25 Nov 15	124.310	1.00	1.00	0.05	1.00	0.05	0.12	
82	25 Nov 15	124.311	1.00	1.00	0.05	1.00	0.05	0.12	
83	25 Nov 15	124.312	1.00	1.00	0.05	1.00	0.05	0.12	
84	25 Nov 15	124.313	1.00	0.45	0.05	0.45	0.02	0.05	
85	25 Nov 15	124.314	0.96	0.47	0.05	0.45	0.02	0.05	
86	25 Nov 15	124.315	0.80	0.30	0.05	0.24	0.01	0.03	
87	25 Nov 15	124.316	0.90	0.30	0.05	0.27	0.01	0.03	
88	25 Nov 15	124.317	1.00	0.30	0.05	0.30	0.02	0.03	
89	25 Nov 15	124.318	1.00	0.50	0.05	0.50	0.03	0.06	
90	25 Nov 15	124.319	1.00	0.60	0.05	0.60	0.03	0.07	
BALANCE END OF NOV :						1,042.59	52.11	120.93	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,624.24	81.21	188.41	MATUNGGONG
1	02 Nov 15	143.975	1.00	1.00	0.05	1.00	0.05	0.12	
2	02 Nov 15	143.976	0.80	0.80	0.05	0.64	0.03	0.07	
3	02 Nov 15	143.977	0.90	0.60	0.05	0.54	0.03	0.06	
4	02 Nov 15	143.978	0.80	0.40	0.05	0.32	0.02	0.04	
5	02 Nov 15	143.985	1.00	0.30	0.05	0.30	0.02	0.03	
6	02 Nov 15	143.986	1.00	0.30	0.05	0.30	0.02	0.03	
7	02 Nov 15	143.987	1.00	0.50	0.05	0.50	0.03	0.06	
8	02 Nov 15	143.988	1.00	0.60	0.05	0.60	0.03	0.07	
9	02 Nov 15	143.989	1.00	0.80	0.05	0.80	0.04	0.09	
10	02 Nov 15	143.990	0.80	0.80	0.05	0.64	0.03	0.07	
11	02 Nov 15	143.991	0.50	0.30	0.05	0.15	0.01	0.02	
12	02 Nov 15	144.002	0.60	0.45	0.05	0.27	0.01	0.03	
13	02 Nov 15	144.003	1.00	0.60	0.05	0.60	0.03	0.07	
14	02 Nov 15	144.006	0.80	0.30	0.05	0.24	0.01	0.03	
15	02 Nov 15	144.007	0.90	0.30	0.05	0.27	0.01	0.03	
16	02 Nov 15	144.008	0.90	0.30	0.05	0.27	0.01	0.03	
17	02 Nov 15	144.009	1.00	0.30	0.05	0.30	0.02	0.03	
18	02 Nov 15	144.010	0.90	0.30	0.05	0.27	0.01	0.03	
19	02 Nov 15	144.011	0.80	0.30	0.05	0.24	0.01	0.03	
20	02 Nov 15	144.012	0.90	0.30	0.05	0.27	0.01	0.03	
21	02 Nov 15	144.013	0.80	0.30	0.05	0.24	0.01	0.03	
22	02 Nov 15	144.014	0.90	0.30	0.05	0.27	0.01	0.03	
23	02 Nov 15	144.015	1.00	0.30	0.05	0.30	0.02	0.03	
24	04 Nov 15	144.025	0.80	1.00	0.05	0.80	0.04	0.09	
25	04 Nov 15	144.026	1.00	1.00	0.05	1.00	0.05	0.12	
26	04 Nov 15	144.027	1.00	1.00	0.05	1.00	0.05	0.12	
27	04 Nov 15	144.028	1.00	0.80	0.05	0.80	0.04	0.09	
28	04 Nov 15	144.034	0.50	0.60	0.05	0.30	0.02	0.03	
29	04 Nov 15	144.047	0.90	1.00	0.05	0.90	0.05	0.10	
30	04 Nov 15	144.048	0.80	1.00	0.05	0.80	0.04	0.09	
CARRIED FORWARD :						1,639.17	81.96	190.14	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,639.17	81.96	190.14	
31	04 Nov 15	144.132	0.80	0.30	0.05	0.24	0.01	0.03	MATUNGGONG
32	04 Nov 15	144.133	1.00	0.30	0.05	0.30	0.02	0.03	
33	04 Nov 15	144.134	0.90	0.30	0.05	0.27	0.01	0.03	
34	04 Nov 15	144.135	0.90	0.30	0.05	0.27	0.01	0.03	
35	04 Nov 15	144.136	1.00	0.30	0.05	0.30	0.02	0.03	
36	04 Nov 15	144.137	1.00	0.30	0.05	0.30	0.02	0.03	
37	04 Nov 15	144.170	1.00	0.45	0.05	0.45	0.02	0.05	
38	04 Nov 15	144.171	1.00	0.60	0.05	0.60	0.03	0.07	
39	04 Nov 15	144.172	0.75	0.80	0.05	0.60	0.03	0.07	
40	04 Nov 15	144.173	0.80	1.00	0.05	0.80	0.04	0.09	
41	04 Nov 15	144.175	1.00	1.00	0.05	1.00	0.05	0.12	
42	04 Nov 15	144.177	1.00	1.00	0.05	1.00	0.05	0.12	
43	04 Nov 15	144.178	0.90	1.00	0.05	0.90	0.05	0.10	
44	04 Nov 15	144.179	1.00	1.00	0.05	1.00	0.05	0.12	
45	07 Nov 15	144.180	0.80	1.00	0.05	0.80	0.04	0.09	
46	07 Nov 15	144.181	0.90	0.50	0.05	0.45	0.02	0.05	
47	07 Nov 15	144.182	1.00	0.50	0.05	0.50	0.03	0.06	
48	07 Nov 15	144.183	1.00	0.30	0.05	0.30	0.02	0.03	
49	07 Nov 15	144.184	1.00	0.30	0.05	0.30	0.02	0.03	
50	07 Nov 15	144.185	0.90	0.45	0.05	0.41	0.02	0.05	
51	07 Nov 15	144.186	1.00	0.60	0.05	0.60	0.03	0.07	
52	07 Nov 15	144.187	0.90	0.70	0.05	0.63	0.03	0.07	
53	07 Nov 15	144.188	1.00	0.70	0.05	0.70	0.04	0.08	
54	07 Nov 15	144.189	0.90	1.00	0.05	0.90	0.05	0.10	
55	07 Nov 15	144.190	1.00	1.00	0.05	1.00	0.05	0.12	
56	07 Nov 15	144.191	1.00	0.80	0.05	0.80	0.04	0.09	
57	07 Nov 15	144.192	0.90	1.00	0.05	0.90	0.05	0.10	
58	07 Nov 15	144.193	0.90	0.90	0.05	0.81	0.04	0.09	
59	07 Nov 15	144.194	0.60	1.00	0.05	0.60	0.03	0.07	
60	07 Nov 15	144.195	0.90	0.90	0.05	0.81	0.04	0.09	
CARRIED FORWARD :						1,657.71	82.88	192.29	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,657.71	82.88	192.29	
61	07 Nov 15	159.386	1.00	1.00	0.05	1.00	0.05	0.12	PARAPAT
62	07 Nov 15	159.387	0.50	0.30	0.05	0.15	0.01	0.02	
63	07 Nov 15	159.390	1.00	0.30	0.05	0.30	0.02	0.03	
64	07 Nov 15	159.391	1.00	0.30	0.05	0.30	0.02	0.03	
65	07 Nov 15	159.392	1.00	0.30	0.05	0.30	0.02	0.03	
66	07 Nov 15	159.395	0.50	0.30	0.05	0.15	0.01	0.02	
67	07 Nov 15	159.397	0.80	0.30	0.05	0.24	0.01	0.03	
68	10 Nov 15	159.405	1.00	1.00	0.05	1.00	0.05	0.12	
69	10 Nov 15	159.406	0.50	1.00	0.05	0.50	0.03	0.06	
70	10 Nov 15	159.407	1.00	1.00	0.05	1.00	0.05	0.12	
71	10 Nov 15	159.410	0.50	0.30	0.05	0.15	0.01	0.02	
72	10 Nov 15	159.415	1.00	1.00	0.05	1.00	0.05	0.12	
73	10 Nov 15	159.416	1.00	1.00	0.05	1.00	0.05	0.12	
74	10 Nov 15	159.417	1.00	1.00	0.05	1.00	0.05	0.12	
75	10 Nov 15	159.420	0.50	0.30	0.05	0.15	0.01	0.02	
76	10 Nov 15	159.421	1.00	0.40	0.05	0.40	0.02	0.05	
77	10 Nov 15	159.425	0.80	0.40	0.05	0.32	0.02	0.04	
78	10 Nov 15	159.430	0.70	0.60	0.05	0.42	0.02	0.05	
79	10 Nov 15	159.432	0.50	0.30	0.05	0.15	0.01	0.02	
80	10 Nov 15	159.433	1.00	1.00	0.05	1.00	0.05	0.12	
81	10 Nov 15	159.434	1.00	1.00	0.05	1.00	0.05	0.12	
82	10 Nov 15	159.435	1.00	1.00	0.05	1.00	0.05	0.12	
83	10 Nov 15	159.438	0.70	0.30	0.05	0.21	0.01	0.02	
84	10 Nov 15	159.439	1.00	1.00	0.05	1.00	0.05	0.12	
85	10 Nov 15	159.441	0.80	0.60	0.05	0.48	0.02	0.06	
86	10 Nov 15	159.443	1.00	0.60	0.05	0.60	0.03	0.07	
87	10 Nov 15	159.444	1.00	1.00	0.05	1.00	0.05	0.12	
88	10 Nov 15	159.445	0.90	0.45	0.05	0.41	0.02	0.05	
89	10 Nov 15	159.446	0.80	0.80	0.05	0.64	0.03	0.07	
90	10 Nov 15	159.447	0.90	0.30	0.05	0.27	0.01	0.03	
CARRIED FORWARD :						1,674.84	83.74	194.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,674.84	83.74	194.28	
91	10 Nov 15	159.450	1.00	1.00	0.05	1.00	0.05	0.12	PARAPAT
92	13 Nov 15	159.451	1.00	1.00	0.05	1.00	0.05	0.12	
93	13 Nov 15	159.452	1.00	0.30	0.05	0.30	0.02	0.03	
94	13 Nov 15	159.455	0.90	0.40	0.05	0.36	0.02	0.04	
95	13 Nov 15	159.456	1.00	0.30	0.05	0.30	0.02	0.03	
96	13 Nov 15	159.457	1.00	0.30	0.05	0.30	0.02	0.03	
97	13 Nov 15	159.460	1.00	0.30	0.05	0.30	0.02	0.03	
98	13 Nov 15	159.461	0.80	0.40	0.05	0.32	0.02	0.04	
99	13 Nov 15	159.464	1.00	0.40	0.05	0.40	0.02	0.05	
100	13 Nov 15	159.465	0.80	0.40	0.05	0.32	0.02	0.04	
101	13 Nov 15	159.466	1.00	1.00	0.05	1.00	0.05	0.12	
102	13 Nov 15	159.470	1.00	1.00	0.05	1.00	0.05	0.12	
103	13 Nov 15	159.171	1.00	1.00	0.05	1.00	0.05	0.12	
104	13 Nov 15	159.472	0.90	0.30	0.05	0.27	0.01	0.03	
105	13 Nov 15	159.476	0.80	0.40	0.05	0.32	0.02	0.04	
106	13 Nov 15	159.477	1.00	0.40	0.05	0.40	0.02	0.05	
107	13 Nov 15	159.480	1.00	0.30	0.05	0.30	0.02	0.03	
108	13 Nov 15	159.481	1.00	0.30	0.05	0.30	0.02	0.03	
109	13 Nov 15	159.482	1.00	0.30	0.05	0.30	0.02	0.03	
110	13 Nov 15	159.483	0.80	0.40	0.05	0.32	0.02	0.04	
111	13 Nov 15	159.484	1.00	1.00	0.05	1.00	0.05	0.12	
112	13 Nov 15	159.486	0.90	0.30	0.05	0.27	0.01	0.03	
113	13 Nov 15	159.487	1.00	0.30	0.05	0.30	0.02	0.03	
114	13 Nov 15	159.459	1.00	0.30	0.05	0.30	0.02	0.03	
115	16 Nov 15	159.490	0.90	0.40	0.05	0.36	0.02	0.04	
116	16 Nov 15	159.491	0.80	0.45	0.05	0.36	0.02	0.04	
117	16 Nov 15	159.492	0.80	0.60	0.05	0.48	0.02	0.06	
118	16 Nov 15	159.495	0.90	0.50	0.05	0.45	0.02	0.05	
119	16 Nov 15	159.496	1.00	0.50	0.05	0.50	0.03	0.06	
120	16 Nov 15	159.497	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						1,688.97	84.45	195.92	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: OCTOBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,688.97	84.45	195.92	PARAPAT
121	16 Nov 15	159.501	1.00	1.00	0.05	1.00	0.05	0.12	
122	16 Nov 15	159.503	0.40	0.30	0.05	0.12	0.01	0.01	
123	16 Nov 15	159.505	0.30	0.30	0.05	0.09	0.00	0.01	
124	16 Nov 15	159.507	1.00	1.00	0.05	1.00	0.05	0.12	
125	16 Nov 15	159.508	1.00	1.00	0.05	1.00	0.05	0.12	
126	16 Nov 15	159.509	1.00	1.00	0.05	1.00	0.05	0.12	
127	16 Nov 15	159.512	1.00	1.00	0.05	1.00	0.05	0.12	
128	16 Nov 15	159.513	0.80	0.30	0.05	0.24	0.01	0.03	
129	16 Nov 15	159.515	0.90	0.45	0.05	0.41	0.02	0.05	
130	16 Nov 15	159.516	0.90	0.45	0.05	0.41	0.02	0.05	
131	16 Nov 15	159.517	0.90	0.30	0.05	0.27	0.01	0.03	
132	16 Nov 15	159.520	1.00	1.00	0.05	1.00	0.05	0.12	
133	16 Nov 15	159.521	1.00	1.00	0.05	1.00	0.05	0.12	
134	16 Nov 15	159.522	0.90	0.30	0.05	0.27	0.01	0.03	
135	16 Nov 15	159.525	1.00	1.00	0.05	1.00	0.05	0.12	
136	17 Nov 15	159.530	0.90	0.30	0.05	0.27	0.01	0.03	
137	17 Nov 15	159.531	0.90	0.30	0.05	0.27	0.01	0.03	
138	17 Nov 15	159.534	0.90	0.40	0.05	0.36	0.02	0.04	
139	17 Nov 15	159.535	0.90	0.40	0.05	0.36	0.02	0.04	
140	17 Nov 15	159.537	0.90	0.40	0.05	0.36	0.02	0.04	
141	17 Nov 15	159.538	0.90	0.45	0.05	0.41	0.02	0.05	
142	17 Nov 15	159.540	1.00	0.30	0.05	0.30	0.02	0.03	
143	17 Nov 15	159.541	1.00	0.30	0.05	0.30	0.02	0.03	
144	17 Nov 15	159.542	0.80	0.30	0.05	0.24	0.01	0.03	
145	17 Nov 15	159.543	0.30	0.40	0.05	0.12	0.01	0.01	
146	17 Nov 15	159.594	0.90	0.30	0.05	0.27	0.01	0.03	
147	17 Nov 15	159.595	0.90	0.40	0.05	0.36	0.02	0.04	
148	17 Nov 15	159.596	1.00	0.30	0.05	0.30	0.02	0.03	
149	17 Nov 15	159.597	1.00	0.30	0.05	0.30	0.02	0.03	
150	17 Nov 15	159.598	0.30	0.30	0.05	0.09	0.00	0.01	
CARRIED FORWARD :						1,703.08	85.15	197.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,703.08	85.15	197.55	
151	18 Nov 15	159.602	1.00	0.30	0.05	0.30	0.02	0.03	PARAPAT
152	18 Nov 15	159.603	1.00	0.30	0.05	0.30	0.02	0.03	
153	18 Nov 15	159.604	1.00	0.30	0.05	0.30	0.02	0.03	
154	18 Nov 15	159.605	1.00	0.30	0.05	0.30	0.02	0.03	
155	18 Nov 15	159.606	1.00	0.30	0.05	0.30	0.02	0.03	
156	18 Nov 15	159.607	0.80	0.30	0.05	0.24	0.01	0.03	
157	18 Nov 15	159.610	0.30	0.30	0.05	0.09	0.00	0.01	
158	18 Nov 15	159.615	1.00	1.00	0.05	1.00	0.05	0.12	
159	18 Nov 15	159.616	1.00	1.00	0.05	1.00	0.05	0.12	
160	18 Nov 15	159.617	0.90	1.00	0.05	0.90	0.05	0.10	
161	18 Nov 15	159.618	1.00	1.00	0.05	1.00	0.05	0.12	
162	18 Nov 15	159.620	0.90	0.40	0.05	0.36	0.02	0.04	
163	18 Nov 15	159.625	1.00	0.45	0.05	0.45	0.02	0.05	
164	18 Nov 15	159.627	1.00	0.30	0.05	0.30	0.02	0.03	
165	18 Nov 15	159.628	0.80	0.30	0.05	0.24	0.01	0.03	
166	18 Nov 15	159.629	0.90	0.30	0.05	0.27	0.01	0.03	
167	18 Nov 15	159.630	1.00	0.30	0.05	0.30	0.02	0.03	
168	18 Nov 15	159.632	0.90	0.30	0.05	0.27	0.01	0.03	
169	19 Nov 15	159.631	0.90	0.30	0.05	0.27	0.01	0.03	
170	19 Nov 15	159.632	0.90	0.30	0.05	0.27	0.01	0.03	
171	19 Nov 15	159.635	1.00	0.30	0.05	0.30	0.02	0.03	
172	19 Nov 15	159.636	0.80	0.30	0.05	0.24	0.01	0.03	
173	19 Nov 15	159.637	0.90	0.30	0.05	0.27	0.01	0.03	
174	19 Nov 15	159.640	0.80	0.30	0.05	0.24	0.01	0.03	
175	19 Nov 15	159.641	0.80	0.30	0.05	0.24	0.01	0.03	
176	19 Nov 15	159.642	1.00	0.30	0.05	0.30	0.02	0.03	
177	19 Nov 15	159.643	1.00	0.30	0.05	0.30	0.02	0.03	
178	19 Nov 15	159.644	1.00	0.30	0.05	0.30	0.02	0.03	
179	19 Nov 15	159.645	1.00	0.30	0.05	0.30	0.02	0.03	
180	19 Nov 15	159.646	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						1,714.33	85.71	198.86	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,714.33	85.71	198.86	PARAPAT
181	19 Nov 15	159.648	1.00	1.00	0.05	1.00	0.05	0.12	
182	19 Nov 15	159.649	1.00	0.30	0.05	0.30	0.02	0.03	
183	19 Nov 15	159.650	1.00	0.30	0.05	0.30	0.02	0.03	
184	19 Nov 15	159.652	0.30	0.30	0.05	0.09	0.00	0.01	
185	19 Nov 15	159.654	1.00	1.00	0.05	1.00	0.05	0.12	
186	21 Nov 15	159.655	1.00	1.00	0.05	1.00	0.05	0.12	
187	21 Nov 15	159.656	1.00	1.00	0.05	1.00	0.05	0.12	
188	21 Nov 15	159.658	1.00	0.30	0.05	0.30	0.02	0.03	
189	21 Nov 15	159.659	1.00	0.30	0.05	0.30	0.02	0.03	
190	21 Nov 15	159.660	1.00	0.30	0.05	0.30	0.02	0.03	
191	21 Nov 15	159.665	0.90	0.70	0.05	0.63	0.03	0.07	
192	21 Nov 15	159.668	1.00	1.00	0.05	1.00	0.05	0.12	
193	21 Nov 15	159.669	1.00	1.00	0.05	1.00	0.05	0.12	
194	21 Nov 15	159.670	1.00	1.00	0.05	1.00	0.05	0.12	
195	21 Nov 15	159.671	0.80	0.30	0.05	0.24	0.01	0.03	
196	21 Nov 15	159.672	1.00	0.45	0.05	0.45	0.02	0.05	
197	21 Nov 15	159.676	0.80	0.30	0.05	0.24	0.01	0.03	
198	21 Nov 15	159.677	0.90	0.30	0.05	0.27	0.01	0.03	
199	21 Nov 15	159.678	0.90	0.30	0.05	0.27	0.01	0.03	
200	21 Nov 15	159.679	0.90	0.30	0.05	0.27	0.01	0.03	
201	21 Nov 15	159.684	1.00	1.00	0.05	1.00	0.05	0.12	
202	21 Nov 15	159.687	1.00	1.00	0.05	1.00	0.05	0.12	
203	21 Nov 15	159.688	0.90	0.40	0.05	0.36	0.02	0.04	
204	21 Nov 15	159.689	1.00	0.40	0.05	0.40	0.02	0.05	
205	23 Nov 15	159.694	0.80	0.40	0.05	0.32	0.02	0.04	
206	23 Nov 15	159.695	1.00	1.00	0.05	1.00	0.05	0.12	
207	23 Nov 15	159.696	0.90	0.40	0.05	0.36	0.02	0.04	
208	23 Nov 15	159.697	0.90	0.40	0.05	0.36	0.02	0.04	
209	23 Nov 15	159.698	0.80	0.40	0.05	0.32	0.02	0.04	
210	23 Nov 15	159.699	1.00	1.00	0.05	1.00	0.05	0.12	
CARRIED FORWARD :						1,731.41	86.57	200.84	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,731.41	86.57	200.84	PARAPAT
211	23 Nov 15	159.701	0.30	0.30	0.05	0.09	0.00	0.01	
212	23 Nov 15	159.704	1.00	1.00	0.05	1.00	0.05	0.12	
213	23 Nov 15	159.705	1.00	1.00	0.05	1.00	0.05	0.12	
214	23 Nov 15	159.707	0.80	0.30	0.05	0.24	0.01	0.03	
215	23 Nov 15	159.708	0.80	0.30	0.05	0.24	0.01	0.03	
216	23 Nov 15	159.709	0.90	0.30	0.05	0.27	0.01	0.03	
217	23 Nov 15	159.710	0.90	0.30	0.05	0.27	0.01	0.03	
218	23 Nov 15	159.711	0.90	0.30	0.05	0.27	0.01	0.03	
219	23 Nov 15	159.713	0.80	0.45	0.05	0.36	0.02	0.04	
220	23 Nov 15	159.714	0.90	0.45	0.05	0.41	0.02	0.05	
221	23 Nov 15	159.715	1.00	1.00	0.05	1.00	0.05	0.12	
222	23 Nov 15	159.716	0.80	0.50	0.05	0.40	0.02	0.05	
223	23 Nov 15	159.719	1.00	1.00	0.05	1.00	0.05	0.12	
224	24 Nov 15	159.720	0.90	0.60	0.05	0.54	0.03	0.06	
225	24 Nov 15	159.721	1.00	1.00	0.05	1.00	0.05	0.12	
226	24 Nov 15	159.722	1.00	1.00	0.05	1.00	0.05	0.12	
227	24 Nov 15	159.725	1.00	1.00	0.05	1.00	0.05	0.12	
228	24 Nov 15	159.726	1.00	1.00	0.05	1.00	0.05	0.12	
229	24 Nov 15	159.727	0.80	0.40	0.05	0.32	0.02	0.04	
230	24 Nov 15	159.730	1.00	0.40	0.05	0.40	0.02	0.05	
231	24 Nov 15	159.731	0.90	0.40	0.05	0.36	0.02	0.04	
232	24 Nov 15	159.732	1.00	0.40	0.05	0.40	0.02	0.05	
233	24 Nov 15	159.733	0.90	0.30	0.05	0.27	0.01	0.03	
234	24 Nov 15	159.735	1.00	0.45	0.05	0.45	0.02	0.05	
235	24 Nov 15	159.736	1.00	0.30	0.05	0.30	0.02	0.03	
236	24 Nov 15	159.740	0.90	0.30	0.05	0.27	0.01	0.03	
237	24 Nov 15	159.741	1.00	0.50	0.05	0.50	0.03	0.06	
238	24 Nov 15	159.742	1.00	0.45	0.05	0.45	0.02	0.05	
239	24 Nov 15	159.743	1.00	0.30	0.05	0.30	0.02	0.03	
240	24 Nov 15	159.744	0.90	0.30	0.05	0.27	0.01	0.03	
CARRIED FORWARD :						1,746.78	87.34	202.62	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,746.78	87.34	202.62	PARAPAT
241	24 Nov 15	159.750	1.00	1.00	0.05	1.00	0.05	0.12	
242	26 Nov 15	159.751	0.30	0.30	0.05	0.09	0.00	0.01	
243	26 Nov 15	159.752	0.40	0.30	0.05	0.12	0.01	0.01	
244	26 Nov 15	159.755	1.00	0.45	0.05	0.45	0.02	0.05	
245	26 Nov 15	159.756	1.00	1.00	0.05	1.00	0.05	0.12	
246	26 Nov 15	159.755	1.00	1.00	0.05	1.00	0.05	0.12	
247	26 Nov 15	159.760	0.80	1.00	0.05	0.80	0.04	0.09	
248	26 Nov 15	159.761	0.80	0.50	0.05	0.40	0.02	0.05	
249	26 Nov 15	159.762	0.90	1.00	0.05	0.90	0.05	0.10	
250	26 Nov 15	159.763	1.00	0.45	0.05	0.45	0.02	0.05	
251	26 Nov 15	159.705	0.80	0.30	0.05	0.24	0.01	0.03	
252	26 Nov 15	159.770	0.90	0.30	0.05	0.27	0.01	0.03	
253	26 Nov 15	159.771	0.75	0.30	0.05	0.23	0.01	0.03	
254	26 Nov 15	159.772	0.80	0.30	0.05	0.24	0.01	0.03	
255	26 Nov 15	159.773	1.00	0.30	0.05	0.30	0.02	0.03	
256	26 Nov 15	159.774	0.80	0.45	0.05	0.36	0.02	0.04	
257	26 Nov 15	159.775	1.00	1.00	0.05	1.00	0.05	0.12	
258	26 Nov 15	159.780	1.00	1.00	0.05	1.00	0.05	0.12	
259	26 Nov 15	159.781	1.00	1.00	0.05	1.00	0.05	0.12	
260	26 Nov 15	159.782	1.00	0.50	0.05	0.50	0.03	0.06	
261	26 Nov 15	159.783	0.80	1.00	0.05	0.80	0.04	0.09	
262	26 Nov 15	159.784	1.00	0.45	0.05	0.45	0.02	0.05	
263	26 Nov 15	159.785	0.90	0.30	0.05	0.27	0.01	0.03	
264	26 Nov 15	159.790	0.90	0.30	0.05	0.27	0.01	0.03	
265	26 Nov 15	159.791	0.90	0.30	0.05	0.27	0.01	0.03	
266	28 Nov 15	159.794	0.80	1.00	0.05	0.80	0.04	0.09	
267	28 Nov 15	159.795	1.00	0.30	0.05	0.30	0.02	0.03	
268	28 Nov 15	159.796	0.90	1.00	0.05	0.90	0.05	0.10	
269	28 Nov 15	159.797	1.00	0.30	0.05	0.30	0.02	0.03	
270	28 Nov 15	159.795	1.00	0.30	0.05	0.30	0.02	0.03	
CARRIED FORWARD :						1,762.79	88.14	204.48	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,762.79	88.14	204.48	
271	28 Nov 15	159.501	1.00	1.00	0.05	1.00	0.05	0.12	PARAPAT
272	28 Nov 15	159.802	1.00	1.00	0.05	1.00	0.05	0.12	
273	28 Nov 15	159.805	0.30	0.30	0.05	0.09	0.00	0.01	
274	28 Nov 15	159.807	1.00	1.00	0.05	1.00	0.05	0.12	
275	28 Nov 15	159.808	1.00	1.00	0.05	1.00	0.05	0.12	
276	28 Nov 15	159.809	1.00	0.80	0.05	0.80	0.04	0.09	
277	28 Nov 15	159.810	1.00	0.50	0.05	0.50	0.03	0.06	
278	28 Nov 15	159.812	0.80	0.30	0.05	0.24	0.01	0.03	
279	28 Nov 15	159.813	0.80	0.30	0.05	0.24	0.01	0.03	
280	28 Nov 15	159.815	0.90	0.30	0.05	0.27	0.01	0.03	
281	28 Nov 15	159.816	1.00	0.45	0.05	0.45	0.02	0.05	
282	28 Nov 15	159.817	1.00	0.30	0.05	0.30	0.02	0.03	
283	28 Nov 15	159.818	0.90	0.30	0.05	0.27	0.01	0.03	
284	28 Nov 15	159.819	1.00	0.50	0.05	0.50	0.03	0.06	
285	28 Nov 15	159.820	0.90	0.60	0.05	0.54	0.03	0.06	
286	30 Nov 15	159.821	0.80	0.70	0.05	0.56	0.03	0.06	
287	30 Nov 15	159.822	0.80	0.75	0.05	0.60	0.03	0.07	
288	30 Nov 15	159.823	1.00	0.45	0.05	0.45	0.02	0.05	
289	30 Nov 15	159.824	0.80	0.30	0.05	0.24	0.01	0.03	
290	30 Nov 15	159.825	1.00	0.30	0.05	0.30	0.02	0.03	
291	30 Nov 15	159.826	1.00	0.45	0.05	0.45	0.02	0.05	
292	30 Nov 15	159.827	1.00	0.50	0.05	0.50	0.03	0.06	
293	30 Nov 15	159.828	1.00	0.60	0.05	0.60	0.03	0.07	
294	30 Nov 15	159.829	0.90	0.70	0.05	0.63	0.03	0.07	
295	30 Nov 15	159.830	0.80	0.80	0.05	0.64	0.03	0.07	
296	30 Nov 15	159.831	0.90	0.70	0.05	0.63	0.03	0.07	
297	30 Nov 15	159.832	1.00	0.70	0.05	0.70	0.04	0.08	
298	30 Nov 15	159.833	0.90	0.50	0.05	0.45	0.02	0.05	
299									
300									
BALANCE END OF NOV:						1,777.74	88.88	206.22	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,724.29	110.33	1,834.62	104.76	4.96	109.72	243.07	11.52	254.59
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	3,502.02	366.67	3,868.69	136.41	21.14	157.55	316.47	49.06	365.53
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	5,127.33	276.73	5,404.06	229.35	15.87	245.22	532.06	36.82	568.88
4	Tuaran	503	Jalan Berungis - Kota Belud	1,795.11	175.40	1,970.51	82.09	10.04	92.13	190.45	23.28	213.73
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	1,673.30	-	1,673.30	83.51	-	83.51	193.72	-	193.72
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
TOTAL:				13,822.05	929.13	14,751.18	636.12	52.02	688.14	1,475.77	120.68	1,596.45

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,724.29	104.76	243.07	
1	01 Nov 15	11.415	0.50	0.50	0.025	0.25	0.01	0.01	RHS
2	01 Nov 15	9.835	2.00	0.60	0.025	1.20	0.03	0.07	RHS
3	01 Nov 15	9.833	1.00	0.60	0.025	0.60	0.02	0.03	RHS
4	01 Nov 15	9.829	0.50	0.50	0.050	0.25	0.01	0.03	RHS
5	01 Nov 15	9.826	0.50	0.50	0.050	0.25	0.01	0.03	RHS
6	01 Nov 15	8.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
7	01 Nov 15	5.593	0.60	0.50	0.025	0.30	0.01	0.02	LHS
8	01 Nov 15	5.594	2.00	0.50	0.025	1.00	0.03	0.06	LHS
9	01 Nov 15	5.596	0.90	0.50	0.025	0.45	0.01	0.03	LHS
10	01 Nov 15	5.598	2.00	0.60	0.025	1.20	0.03	0.07	LHS
11	01 Nov 15	5.600	1.70	0.60	0.025	1.02	0.03	0.06	LHS
12	01 Nov 15	5.680	2.00	1.00	0.025	2.00	0.05	0.12	LHS
13	01 Nov 15	5.682	2.00	0.90	0.025	1.80	0.05	0.10	LHS
14	01 Nov 15	5.684	2.00	0.90	0.025	1.80	0.05	0.10	LHS
15	01 Nov 15	8.787	0.50	0.50	0.050	0.25	0.01	0.03	LHS
16	01 Nov 15	15.350	0.60	0.60	0.025	0.36	0.01	0.02	LHS
17	01 Nov 15	15.350	1.40	0.50	0.025	0.70	0.02	0.04	LHS
18	01 Nov 15	15.352	2.00	0.50	0.025	1.00	0.03	0.06	LHS
19	01 Nov 15	15.354	0.50	0.50	0.050	0.25	0.01	0.03	LHS
20	02 Nov 15	10.423	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	02 Nov 15	10.410	0.50	0.50	0.050	0.25	0.01	0.03	RHS
22	02 Nov 15	9.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
23	02 Nov 15	9.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
24	02 Nov 15	9.902	0.50	0.50	0.050	0.25	0.01	0.03	RHS
25	02 Nov 15	4.807	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	02 Nov 15	4.806	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	02 Nov 15	3.290	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	02 Nov 15	2.930	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	02 Nov 15	0.528	0.50	0.50	0.050	0.25	0.01	0.03	RHS
30	02 Nov 15	0.526	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,741.97	105.30	244.33	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,741.97	105.30	244.33	
31	02 Nov 15	0.525	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	02 Nov 15	0.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
33	02 Nov 15	0.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
34	02 Nov 15	0.480	0.50	0.50	0.050	0.25	0.01	0.03	LHS
35	02 Nov 15	1.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
36	02 Nov 15	1.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
37	02 Nov 15	1.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
38	02 Nov 15	1.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
39	02 Nov 15	1.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
40	02 Nov 15	1.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
41	02 Nov 15	1.470	0.50	0.50	0.050	0.25	0.01	0.03	LHS
42	02 Nov 15	1.480	2.40	0.50	0.025	1.20	0.03	0.07	LHS
43	02 Nov 15	1.485	1.70	0.60	0.025	1.02	0.03	0.06	LHS
44	02 Nov 15	1.496	2.00	1.00	0.025	2.00	0.05	0.12	LHS
45	02 Nov 15	1.498	2.00	1.00	0.025	2.00	0.05	0.12	LHS
46	02 Nov 15	1.498	1.10	0.60	0.025	0.66	0.02	0.04	LHS
47	02 Nov 15	1.500	2.00	0.70	0.025	1.40	0.04	0.08	LHS
48	02 Nov 15	1.502	1.10	0.70	0.025	0.77	0.02	0.04	LHS
49	02 Nov 15	1.502	0.50	0.50	0.050	0.25	0.01	0.03	LHS
50	02 Nov 15	1.504	0.50	0.50	0.050	0.25	0.01	0.03	LHS
51	02 Nov 15	5.060	0.50	0.50	0.050	0.25	0.01	0.03	LHS
52	03 Nov 15	16.840	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	03 Nov 15	16.815	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	03 Nov 15	16.811	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	03 Nov 15	12.080	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	03 Nov 15	11.800	0.50	0.50	0.050	0.25	0.01	0.03	RHS
57	03 Nov 15	10.460	0.50	0.50	0.050	0.25	0.01	0.03	RHS
58	03 Nov 15	10.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	03 Nov 15	10.100	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	03 Nov 15	10.090	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						1,756.77	105.82	245.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,756.77	105.82	245.52	
61	03 Nov 15	9.803	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	03 Nov 15	9.770	0.50	0.50	0.050	0.25	0.01	0.03	RHS
63	03 Nov 15	9.325	0.50	0.50	0.050	0.25	0.01	0.03	RHS
64	03 Nov 15	8.950	0.50	0.50	0.050	0.25	0.01	0.03	RHS
65	03 Nov 15	7.650	0.50	0.50	0.050	0.25	0.01	0.03	RHS
66	03 Nov 15	6.950	0.50	0.50	0.050	0.25	0.01	0.03	RHS
67	03 Nov 15	6.665	0.50	0.50	0.050	0.25	0.01	0.03	RHS
68	03 Nov 15	6.655	0.50	0.50	0.050	0.25	0.01	0.03	RHS
69	03 Nov 15	3.280	0.50	0.50	0.050	0.25	0.01	0.03	RHS
70	03 Nov 15	1.590	0.50	0.50	0.050	0.25	0.01	0.03	RHS
71	03 Nov 15	1.570	0.50	0.50	0.050	0.25	0.01	0.03	RHS
72	03 Nov 15	1.305	0.50	0.50	0.050	0.25	0.01	0.03	RHS
73	03 Nov 15	0.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
74	03 Nov 15	0.480	0.50	0.50	0.050	0.25	0.01	0.03	RHS
75	03 Nov 15	1.385	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	03 Nov 15	1.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	03 Nov 15	1.430	0.50	0.50	0.050	0.25	0.01	0.03	LHS
78	03 Nov 15	1.600	0.50	0.50	0.050	0.25	0.01	0.03	LHS
79	03 Nov 15	1.650	0.50	0.50	0.050	0.25	0.01	0.03	LHS
80	03 Nov 15	1.651	0.50	0.50	0.050	0.25	0.01	0.03	LHS
81	03 Nov 15	1.652	0.50	0.50	0.050	0.25	0.01	0.03	LHS
82	03 Nov 15	1.780	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	03 Nov 15	1.830	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	03 Nov 15	1.975	0.50	0.50	0.050	0.25	0.01	0.03	LHS
85	03 Nov 15	2.760	0.50	0.50	0.050	0.25	0.01	0.03	LHS
86	03 Nov 15	2.787	0.50	0.50	0.050	0.25	0.01	0.03	LHS
87	03 Nov 15	2.802	0.50	0.50	0.050	0.25	0.01	0.03	LHS
88	03 Nov 15	2.804	0.50	0.50	0.050	0.25	0.01	0.03	LHS
89	03 Nov 15	2.820	0.50	0.50	0.050	0.25	0.01	0.03	LHS
90	03 Nov 15	2.830	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						1,764.27	106.19	246.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,764.27	106.19	246.39	
91	03 Nov 15	3.991	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	03 Nov 15	3.992	0.50	0.50	0.050	0.25	0.01	0.03	LHS
93	03 Nov 15	3.997	0.50	0.50	0.050	0.25	0.01	0.03	LHS
94	03 Nov 15	4.009	0.50	0.50	0.050	0.25	0.01	0.03	LHS
95	03 Nov 15	4.680	0.50	0.50	0.050	0.25	0.01	0.03	LHS
96	03 Nov 15	4.720	0.50	0.50	0.050	0.25	0.01	0.03	LHS
97	03 Nov 15	5.340	0.50	0.50	0.050	0.25	0.01	0.03	LHS
98	03 Nov 15	5.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
99	03 Nov 15	5.350	0.50	0.50	0.050	0.25	0.01	0.03	LHS
100	03 Nov 15	8.200	0.50	0.50	0.050	0.25	0.01	0.03	LHS
101	03 Nov 15	10.100	0.50	0.50	0.050	0.25	0.01	0.03	LHS
102	03 Nov 15	11.682	2.00	0.90	0.025	1.80	0.05	0.10	LHS
103	03 Nov 15	11.684	2.00	0.90	0.025	1.80	0.05	0.10	LHS
104	03 Nov 15	11.686	2.00	0.90	0.025	1.80	0.05	0.10	LHS
105	03 Nov 15	11.688	2.00	0.90	0.025	1.80	0.05	0.10	LHS
106	03 Nov 15	11.690	2.00	0.90	0.025	1.80	0.05	0.10	LHS
107	03 Nov 15	11.692	2.00	0.70	0.025	1.40	0.04	0.08	LHS
108	03 Nov 15	11.694	2.00	0.70	0.025	1.40	0.04	0.08	LHS
109	03 Nov 15	11.696	2.00	0.70	0.025	1.40	0.04	0.08	LHS
110	03 Nov 15	11.698	2.00	0.70	0.025	1.40	0.04	0.08	LHS
111	03 Nov 15	11.706	1.20	0.90	0.025	1.08	0.03	0.06	LHS
112	12 Nov 15	18.010	1.10	1.00	0.025	1.10	0.03	0.06	LHS
113	12 Nov 15	18.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
114	12 Nov 15	18.070	1.10	0.90	0.075	0.99	0.07	0.17	LHS
115	12 Nov 15	18.310	1.00	0.80	0.075	0.80	0.06	0.14	LHS
116	12 Nov 15	18.360	1.10	1.00	0.025	1.10	0.03	0.06	LHS
117	12 Nov 15	18.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
118	12 Nov 15	18.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
119	12 Nov 15	18.560	1.00	0.90	0.075	0.90	0.07	0.16	LHS
120	12 Nov 15	18.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,792.18	107.14	248.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,792.18	107.14	248.59	
121	12 Nov 15	20.490	1.10	0.90	0.075	0.99	0.07	0.17	RHS
122	12 Nov 15	20.450	1.00	0.80	0.075	0.80	0.06	0.14	RHS
123	12 Nov 15	20.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
124	12 Nov 15	20.390	1.10	0.90	0.075	0.99	0.07	0.17	RHS
125	12 Nov 15	20.350	1.00	0.70	0.075	0.70	0.05	0.12	RHS
126	12 Nov 15	20.310	1.20	1.00	0.025	1.20	0.03	0.07	RHS
127	12 Nov 15	20.290	1.10	0.90	0.075	0.99	0.07	0.17	RHS
128	12 Nov 15	20.250	1.00	0.80	0.075	0.80	0.06	0.14	RHS
129	12 Nov 15	19.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
130	12 Nov 15	19.950	1.20	1.00	0.025	1.20	0.03	0.07	RHS
131	12 Nov 15	19.910	1.10	0.90	0.075	0.99	0.07	0.17	RHS
132	12 Nov 15	19.880	1.00	0.90	0.075	0.90	0.07	0.16	RHS
133	12 Nov 15	19.850	1.10	0.80	0.075	0.88	0.07	0.15	RHS
134	12 Nov 15	19.810	1.20	1.00	0.025	1.20	0.03	0.07	RHS
135	12 Nov 15	19.790	1.10	0.90	0.075	0.99	0.07	0.17	RHS
136	12 Nov 15	19.750	1.00	0.80	0.075	0.80	0.06	0.14	RHS
137	12 Nov 15	19.710	1.10	0.70	0.075	0.77	0.06	0.13	RHS
138	12 Nov 15	19.700	1.00	0.80	0.075	0.80	0.06	0.14	RHS
139	12 Nov 15	19.690	1.10	0.90	0.075	0.99	0.07	0.17	RHS
140	12 Nov 15	19.640	1.00	0.80	0.075	0.80	0.06	0.14	RHS
141	12 Nov 15	19.610	1.10	0.90	0.075	0.99	0.07	0.17	RHS
142	13 Nov 15	17.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
143	13 Nov 15	17.050	1.00	0.80	0.075	0.80	0.06	0.14	LHS
144	13 Nov 15	17.080	1.10	0.90	0.075	0.99	0.07	0.17	LHS
145	13 Nov 15	17.090	1.00	0.70	0.075	0.70	0.05	0.12	LHS
146	13 Nov 15	17.120	1.10	0.90	0.075	0.99	0.07	0.17	LHS
147	13 Nov 15	17.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
148	13 Nov 15	17.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
149	13 Nov 15	17.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
150	13 Nov 15	17.350	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						1,821.00	108.94	252.77	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,821.00	108.94	252.77	
151	13 Nov 15	17.380	1.00	0.80	0.075	0.80	0.06	0.14	LHS
152	13 Nov 15	17.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
153	13 Nov 15	17.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
154	13 Nov 15	17.580	1.00	0.70	0.075	0.70	0.05	0.12	LHS
155	13 Nov 15	17.090	1.10	0.70	0.075	0.77	0.06	0.13	RHS
156	13 Nov 15	17.050	1.00	0.90	0.075	0.90	0.07	0.16	RHS
157	13 Nov 15	17.020	1.20	1.00	0.025	1.20	0.03	0.07	RHS
158	13 Nov 15	16.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
159	13 Nov 15	16.850	1.20	1.00	0.025	1.20	0.03	0.07	RHS
160	13 Nov 15	16.820	1.10	0.90	0.075	0.99	0.07	0.17	RHS
161	13 Nov 15	16.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
162	13 Nov 15	16.450	1.10	0.90	0.075	0.99	0.07	0.17	RHS
163	13 Nov 15	16.410	1.00	0.70	0.075	0.70	0.05	0.12	RHS
164	13 Nov 15	16.250	1.10	0.90	0.075	0.99	0.07	0.17	RHS
TOTAL :						1,834.62	109.72	254.59	

DISTRICT:	KOTA KINABALU
ROUTE NO.	606
ROAD NAME:	JALAN SUSUR SEPANGAR BAY
MONTH:	NOVEMBER 2015

Page 7 of 40

DISTRICT:	KOTA KINABALU
ROUTE NO.	607
ROAD NAME:	JALAN MASUK KE PELABUHAN BARU KK
MONTH:	NOVEMBER 2015

Page 8 of 40

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,502.02	136.41	316.47	
1	02 Nov 15	31.582	0.80	0.60	0.025	0.48	0.01	0.03	RHS
2	02 Nov 15	31.581	0.50	0.60	0.050	0.30	0.02	0.03	RHS
3	02 Nov 15	31.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
4	02 Nov 15	31.580	0.50	0.50	0.050	0.25	0.01	0.03	RHS
5	02 Nov 15	31.578	0.50	0.50	0.050	0.25	0.01	0.03	RHS
6	02 Nov 15	31.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
7	02 Nov 15	31.350	0.50	0.50	0.050	0.25	0.01	0.03	RHS
8	02 Nov 15	31.297	0.50	0.50	0.050	0.25	0.01	0.03	RHS
9	02 Nov 15	27.175	0.50	0.50	0.050	0.25	0.01	0.03	RHS
10	02 Nov 15	27.155	0.50	0.60	0.050	0.30	0.02	0.03	RHS
11	02 Nov 15	27.000	0.50	0.60	0.050	0.30	0.02	0.03	RHS
12	02 Nov 15	26.630	0.50	1.00	0.025	0.50	0.01	0.03	RHS
13	02 Nov 15	26.632	0.60	0.90	0.025	0.54	0.01	0.03	RHS
14	02 Nov 15	26.630	0.50	0.90	0.025	0.45	0.01	0.03	RHS
15	02 Nov 15	26.628	0.50	0.50	0.050	0.25	0.01	0.03	RHS
16	02 Nov 15	26.628	0.50	0.60	0.050	0.30	0.02	0.03	RHS
17	02 Nov 15	26.626	0.50	0.50	0.050	0.25	0.01	0.03	RHS
18	02 Nov 15	26.626	0.50	0.50	0.050	0.25	0.01	0.03	RHS
19	02 Nov 15	26.622	0.50	0.50	0.050	0.25	0.01	0.03	RHS
20	02 Nov 15	26.619	0.50	0.50	0.050	0.25	0.01	0.03	RHS
21	02 Nov 15	26.617	0.50	0.50	0.050	0.25	0.01	0.03	RHS
22	02 Nov 15	26.610	0.50	0.50	0.050	0.25	0.01	0.03	RHS
23	02 Nov 15	26.606	0.70	0.50	0.050	0.35	0.02	0.04	RHS
24	02 Nov 15	26.602	1.00	0.50	0.050	0.50	0.03	0.06	RHS
25	02 Nov 15	26.594	0.50	0.50	0.050	0.25	0.01	0.03	RHS
26	02 Nov 15	26.589	0.50	0.50	0.050	0.25	0.01	0.03	RHS
27	02 Nov 15	26.588	0.50	0.50	0.050	0.25	0.01	0.03	RHS
28	02 Nov 15	25.905	0.50	0.50	0.050	0.25	0.01	0.03	RHS
29	02 Nov 15	25.904	0.50	0.50	0.050	0.25	0.01	0.03	RHS
30	02 Nov 15	25.903	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						3,511.04	136.81	317.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,511.04	136.81	317.40	
31	02 Nov 15	25.897	0.50	0.50	0.050	0.25	0.01	0.03	RHS
32	02 Nov 15	27.225	0.50	0.50	0.050	0.25	0.01	0.03	RHS
33	02 Nov 15	27.223	0.50	0.50	0.050	0.25	0.01	0.03	RHS
34	02 Nov 15	27.222	0.50	0.50	0.050	0.25	0.01	0.03	RHS
35	02 Nov 15	27.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
36	02 Nov 15	27.215	0.50	0.50	0.050	0.25	0.01	0.03	RHS
37	02 Nov 15	27.210	0.50	0.50	0.050	0.25	0.01	0.03	RHS
38	02 Nov 15	27.208	0.50	0.50	0.050	0.25	0.01	0.03	RHS
39	02 Nov 15	27.204	0.50	0.50	0.050	0.25	0.01	0.03	RHS
40	02 Nov 15	27.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
41	02 Nov 15	27.200	0.50	0.50	0.050	0.25	0.01	0.03	RHS
42	02 Nov 15	27.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
43	02 Nov 15	27.195	0.50	0.50	0.050	0.25	0.01	0.03	RHS
44	02 Nov 15	31.700	0.50	0.50	0.050	0.25	0.01	0.03	RHS
45	02 Nov 15	31.700	1.00	0.60	0.025	0.60	0.02	0.03	RHS
46	02 Nov 15	31.643	0.50	0.50	0.050	0.25	0.01	0.03	RHS
47	02 Nov 15	31.642	0.50	0.50	0.050	0.25	0.01	0.03	RHS
48	02 Nov 15	31.635	0.50	0.50	0.050	0.25	0.01	0.03	RHS
49	02 Nov 15	31.634	0.50	0.50	0.050	0.25	0.01	0.03	RHS
50	02 Nov 15	31.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
51	02 Nov 15	31.629	0.50	0.50	0.050	0.25	0.01	0.03	RHS
52	02 Nov 15	31.607	0.50	0.50	0.050	0.25	0.01	0.03	RHS
53	02 Nov 15	31.607	0.50	0.50	0.050	0.25	0.01	0.03	RHS
54	02 Nov 15	31.606	0.50	0.50	0.050	0.25	0.01	0.03	RHS
55	02 Nov 15	31.600	0.50	0.50	0.050	0.25	0.01	0.03	RHS
56	02 Nov 15	31.597	0.50	0.50	0.050	0.25	0.01	0.03	RHS
57	02 Nov 15	31.596	0.50	0.50	0.050	0.25	0.01	0.03	RHS
58	02 Nov 15	31.596	0.50	0.50	0.050	0.25	0.01	0.03	RHS
59	02 Nov 15	31.589	0.50	0.50	0.050	0.25	0.01	0.03	RHS
60	02 Nov 15	31.588	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD:						3,518.89	137.19	318.28	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,518.89	137.19	318.28	
61	02 Nov 15	31.587	0.50	0.50	0.050	0.25	0.01	0.03	RHS
62	03 Nov 15	25.210	0.50	0.50	0.050	0.25	0.01	0.03	LHS
63	03 Nov 15	27.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
64	03 Nov 15	27.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
65	03 Nov 15	27.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
66	03 Nov 15	27.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
67	03 Nov 15	27.420	0.50	0.50	0.050	0.25	0.01	0.03	LHS
68	03 Nov 15	27.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
69	03 Nov 15	27.431	0.50	0.50	0.050	0.25	0.01	0.03	LHS
70	03 Nov 15	27.510	0.50	0.50	0.050	0.25	0.01	0.03	LHS
71	03 Nov 15	27.510	0.50	0.50	0.050	0.25	0.01	0.03	LHS
72	03 Nov 15	27.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
73	03 Nov 15	27.610	0.50	0.50	0.050	0.25	0.01	0.03	LHS
74	03 Nov 15	27.622	0.50	0.50	0.050	0.25	0.01	0.03	LHS
75	03 Nov 15	27.721	0.50	0.50	0.050	0.25	0.01	0.03	LHS
76	03 Nov 15	28.120	0.50	0.50	0.050	0.25	0.01	0.03	LHS
77	03 Nov 15	30.010	0.50	0.50	0.050	0.25	0.01	0.03	LHS
78	03 Nov 15	32.720	0.50	0.50	0.050	0.25	0.01	0.03	LHS
79	03 Nov 15	32.830	0.50	0.50	0.050	0.25	0.01	0.03	LHS
80	03 Nov 15	33.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
81	03 Nov 15	33.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
82	03 Nov 15	33.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
83	03 Nov 15	33.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
84	03 Nov 15	33.021	0.50	0.50	0.050	0.25	0.01	0.03	LHS
85	03 Nov 15	33.910	0.50	0.50	0.050	0.25	0.01	0.03	LHS
86	03 Nov 15	33.911	0.50	0.50	0.050	0.25	0.01	0.03	LHS
87	03 Nov 15	33.912	0.50	0.50	0.050	0.25	0.01	0.03	LHS
88	03 Nov 15	33.913	0.50	0.50	0.050	0.25	0.01	0.03	LHS
89	03 Nov 15	33.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
90	03 Nov 15	33.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
CARRIED FORWARD :						3,526.39	137.56	319.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,526.39	137.56	319.15	
91	03 Nov 15	33.924	0.50	0.50	0.050	0.25	0.01	0.03	LHS
92	03 Nov 15	36.521	1.80	1.80	0.050	3.24	0.16	0.38	RHS
93	03 Nov 15	36.521	1.70	1.70	0.050	2.89	0.14	0.34	RHS
94	03 Nov 15	36.521	2.30	1.70	0.050	3.91	0.20	0.45	RHS
95	03 Nov 15	34.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
96	03 Nov 15	34.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
97	03 Nov 15	34.810	0.50	0.50	0.050	0.25	0.01	0.03	RHS
98	03 Nov 15	34.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
99	03 Nov 15	34.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
100	03 Nov 15	34.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
101	03 Nov 15	34.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
102	03 Nov 15	34.420	0.50	0.50	0.050	0.25	0.01	0.03	RHS
103	03 Nov 15	34.220	0.50	0.50	0.050	0.25	0.01	0.03	RHS
104	03 Nov 15	32.531	0.50	0.50	0.050	0.25	0.01	0.03	RHS
105	03 Nov 15	32.531	0.50	0.50	0.050	0.25	0.01	0.03	RHS
106	03 Nov 15	32.531	0.50	0.50	0.050	0.25	0.01	0.03	RHS
107	03 Nov 15	32.531	0.50	0.50	0.050	0.25	0.01	0.03	RHS
108	03 Nov 15	32.531	0.50	0.50	0.050	0.25	0.01	0.03	RHS
109	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
110	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
111	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
112	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
113	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
114	03 Nov 15	32.520	0.50	0.50	0.050	0.25	0.01	0.03	RHS
115	03 Nov 15	31.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
116	03 Nov 15	31.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
117	03 Nov 15	31.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
118	03 Nov 15	31.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
119	03 Nov 15	31.724	0.50	0.50	0.050	0.25	0.01	0.03	RHS
120	03 Nov 15	31.720	0.50	0.50	0.050	0.25	0.01	0.03	RHS
CARRIED FORWARD :						3,543.18	138.40	321.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,543.18	138.40	321.10	
121	03 Nov 15	31.720	0.50	0.50	0.050	0.25	0.01	0.03	RHS
122	03 Nov 15	31.610	0.50	0.50	0.050	0.25	0.01	0.03	RHS
123	03 Nov 15	31.430	0.50	0.50	0.050	0.25	0.01	0.03	RHS
124	03 Nov 15	31.430	0.50	0.50	0.050	0.25	0.01	0.03	RHS
125	03 Nov 15	31.430	0.50	0.50	0.050	0.25	0.01	0.03	RHS
126	03 Nov 15	31.320	0.50	0.50	0.050	0.25	0.01	0.03	RHS
127	03 Nov 15	31.320	0.50	0.50	0.050	0.25	0.01	0.03	RHS
128	03 Nov 15	31.101	0.50	0.50	0.050	0.25	0.01	0.03	RHS
129	03 Nov 15	30.820	0.50	0.50	0.050	0.25	0.01	0.03	RHS
130	03 Nov 15	30.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
131	03 Nov 15	30.630	0.50	0.50	0.050	0.25	0.01	0.03	RHS
132	03 Nov 15	7.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
133	03 Nov 15	7.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
134	03 Nov 15	7.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
135	03 Nov 15	7.940	0.50	0.50	0.050	0.25	0.01	0.03	RHS
136	03 Nov 15	7.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
137	03 Nov 15	7.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
138	03 Nov 15	7.920	0.50	0.50	0.050	0.25	0.01	0.03	RHS
139	04 Nov 15	46.210	1.00	0.90	0.075	0.90	0.07	0.16	LHS
140	04 Nov 15	46.260	1.10	0.70	0.075	0.77	0.06	0.13	LHS
141	04 Nov 15	46.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
142	04 Nov 15	46.295	1.10	0.90	0.075	0.99	0.07	0.17	LHS
143	04 Nov 15	46.510	1.00	0.70	0.075	0.70	0.05	0.12	LHS
144	04 Nov 15	46.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
145	04 Nov 15	46.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
146	04 Nov 15	46.720	1.00	0.70	0.075	0.70	0.05	0.12	LHS
147	04 Nov 15	46.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
148	04 Nov 15	46.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
149	04 Nov 15	46.810	1.00	0.70	0.075	0.70	0.05	0.12	LHS
150	04 Nov 15	46.860	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,558.61	139.33	323.24	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,558.61	139.33	323.24	
151	04 Nov 15	46.890	1.00	0.70	0.075	0.70	0.05	0.12	LHS
152	04 Nov 15	46.910	1.20	1.00	0.025	1.20	0.03	0.07	LHS
153	04 Nov 15	46.960	1.10	0.90	0.075	0.99	0.07	0.17	LHS
154	04 Nov 15	46.980	1.20	1.00	0.025	1.20	0.03	0.07	LHS
155	04 Nov 15	46.990	1.10	0.90	0.075	0.99	0.07	0.17	LHS
156	04 Nov 15	48.120	1.00	0.80	0.075	0.80	0.06	0.14	LHS
157	04 Nov 15	48.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
158	04 Nov 15	48.190	1.00	0.80	0.075	0.80	0.06	0.14	LHS
159	04 Nov 15	48.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
160	04 Nov 15	48.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
161	04 Nov 15	48.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
162	04 Nov 15	48.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
163	04 Nov 15	48.560	1.10	0.70	0.075	0.77	0.06	0.13	LHS
164	04 Nov 15	48.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
165	04 Nov 15	48.710	1.10	0.90	0.075	0.99	0.07	0.17	LHS
166	04 Nov 15	48.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
167	04 Nov 15	48.790	1.10	0.90	0.075	0.99	0.07	0.17	LHS
168	04 Nov 15	48.940	1.20	1.00	0.025	1.20	0.03	0.07	LHS
169	04 Nov 15	49.120	1.10	0.90	0.075	0.99	0.07	0.17	LHS
170	04 Nov 15	49.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
171	04 Nov 15	49.190	1.00	0.90	0.075	0.90	0.07	0.16	LHS
172	04 Nov 15	49..31	1.10	0.80	0.075	0.88	0.07	0.15	LHS
173	04 Nov 15	49.360	1.00	0.70	0.075	0.70	0.05	0.12	LHS
174	04 Nov 15	49.380	1.10	0.90	0.075	0.99	0.07	0.17	LHS
175	04 Nov 15	49.520	1.20	1.00	0.075	1.20	0.09	0.21	LHS
176	04 Nov 15	49.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
177	04 Nov 15	49.590	1.00	0.70	0.075	0.70	0.05	0.12	LHS
178	04 Nov 15	50.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
179	04 Nov 15	50.360	1.00	0.90	0.075	0.90	0.07	0.16	LHS
180	04 Nov 15	50.390	1.10	0.70	0.075	0.77	0.06	0.13	LHS
CARRIED FORWARD :						3,588.03	141.05	327.25	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	3,588.03	141.05	327.25	
181	04 Nov 15	51.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
182	04 Nov 15	51.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
183	04 Nov 15	51.280	1.00	0.80	0.075	0.80	0.06	0.14	LHS
184	04 Nov 15	51.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
185	04 Nov 15	51.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
186	04 Nov 15	51.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
187	04 Nov 15	51.630	1.20	1.00	0.025	1.20	0.03	0.07	LHS
188	04 Nov 15	51.670	1.10	0.90	0.075	0.99	0.07	0.17	LHS
189	04 Nov 15	51.690	1.20	1.00	0.025	1.20	0.03	0.07	LHS
190	04 Nov 15	53.140	1.10	0.70	0.075	0.77	0.06	0.13	LHS
191	04 Nov 15	53.180	1.20	1.00	0.025	1.20	0.03	0.07	LHS
192	04 Nov 15	53.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
193	04 Nov 15	53.370	1.00	0.80	0.075	0.80	0.06	0.14	LHS
194	04 Nov 15	53.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
195	04 Nov 15	53.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
196	04 Nov 15	53.560	1.00	0.70	0.075	0.70	0.05	0.12	LHS
197	04 Nov 15	53.590	1.10	0.80	0.075	0.88	0.07	0.15	LHS
198	04 Nov 15	53.740	1.00	0.80	0.075	0.80	0.06	0.14	LHS
199	05 Nov 15	40.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
200	05 Nov 15	40.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
201	05 Nov 15	40.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
202	05 Nov 15	42.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
203	05 Nov 15	42.380	1.10	0.90	0.075	0.99	0.07	0.17	LHS
204	05 Nov 15	45.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
205	05 Nov 15	45.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
206	05 Nov 15	45.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
207	05 Nov 15	50.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
208	05 Nov 15	50.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
209	05 Nov 15	50.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
210	05 Nov 15	50.410	1.10	0.80	0.075	0.88	0.07	0.15	LHS
CARRIED FORWARD :						3,618.25	142.72	331.11	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,618.25	142.72	331.11	
211	05 Nov 15	50.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
212	05 Nov 15	50.480	1.00	0.90	0.075	0.90	0.07	0.16	LHS
213	05 Nov 15	52.140	1.20	1.00	0.025	1.20	0.03	0.07	LHS
214	05 Nov 15	52.180	1.00	0.90	0.075	0.90	0.07	0.16	LHS
215	05 Nov 15	52.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
216	05 Nov 15	52.360	1.00	0.90	0.075	0.90	0.07	0.16	LHS
217	05 Nov 15	52.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
218	05 Nov 15	53.510	1.00	0.90	0.075	0.90	0.07	0.16	LHS
219	05 Nov 15	53.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
220	05 Nov 15	53.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
221	05 Nov 15	53.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
222	05 Nov 15	53.760	1.10	0.90	0.075	0.99	0.07	0.17	LHS
223	05 Nov 15	53.790	1.20	1.00	0.025	1.20	0.03	0.07	LHS
224	05 Nov 15	55.120	1.00	0.90	0.075	0.90	0.07	0.16	LHS
225	05 Nov 15	55.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
226	05 Nov 15	55.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
227	05 Nov 15	55.420	1.00	0.70	0.075	0.70	0.05	0.12	LHS
228	05 Nov 15	55.460	1.00	0.80	0.075	0.80	0.06	0.14	LHS
229	05 Nov 15	57.110	1.10	0.90	0.075	0.99	0.07	0.17	LHS
230	05 Nov 15	57.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
231	05 Nov 15	57.180	1.00	0.90	0.075	0.90	0.07	0.16	LHS
232	05 Nov 15	57.310	1.10	0.80	0.075	0.88	0.07	0.15	LHS
233	05 Nov 15	57.350	1.00	0.90	0.075	0.90	0.07	0.16	LHS
234	05 Nov 15	57.380	1.10	0.80	0.075	0.88	0.07	0.15	LHS
235	05 Nov 15	57.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
236	05 Nov 15	57.520	1.00	0.90	0.075	0.90	0.07	0.16	LHS
237	05 Nov 15	57.560	1.00	0.70	0.075	0.70	0.05	0.12	LHS
238	05 Nov 15	57.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
239	05 Nov 15	57.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
240	05 Nov 15	57.640	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,648.36	144.32	334.82	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,648.36	144.32	334.82	
241	05 Nov 15	57.680	1.20	1.00	0.025	1.20	0.03	0.07	LHS
242	05 Nov 15	58.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
243	05 Nov 15	58.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
244	05 Nov 15	58.280	1.10	0.90	0.075	0.99	0.07	0.17	LHS
245	05 Nov 15	58.410	1.00	0.80	0.075	0.80	0.06	0.14	LHS
246	05 Nov 15	58.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
247	05 Nov 15	58.480	1.00	0.90	0.075	0.90	0.07	0.16	LHS
248	05 Nov 15	58.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
249	05 Nov 15	58.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
250	05 Nov 15	58.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
251	05 Nov 15	58.620	1.00	0.80	0.075	0.80	0.06	0.14	LHS
252	05 Nov 15	58.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
253	05 Nov 15	58.680	1.00	0.90	0.075	0.90	0.07	0.16	LHS
254	05 Nov 15	59.130	1.10	0.70	0.075	0.77	0.06	0.13	LHS
255	05 Nov 15	59.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
256	05 Nov 15	59.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
257	05 Nov 15	59.320	1.00	0.70	0.075	0.70	0.05	0.12	LHS
258	05 Nov 15	59.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
259	06 Nov 15	59.520	1.00	0.80	0.075	0.80	0.06	0.14	LHS
260	06 Nov 15	59.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
261	06 Nov 15	59.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
262	06 Nov 15	59.610	1.10	0.90	0.075	0.99	0.07	0.17	LHS
263	06 Nov 15	59.650	1.00	1.00	0.025	1.00	0.03	0.06	LHS
264	06 Nov 15	59.680	1.10	0.90	0.075	0.99	0.07	0.17	LHS
265	06 Nov 15	59.690	1.00	0.70	0.075	0.70	0.05	0.12	LHS
266	06 Nov 15	59.720	1.10	0.90	0.075	0.99	0.07	0.17	LHS
267	06 Nov 15	59.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
268	06 Nov 15	59.790	1.00	0.90	0.075	0.90	0.07	0.16	LHS
269	06 Nov 15	59.810	1.10	0.70	0.075	0.77	0.06	0.13	LHS
270	06 Nov 15	59.860	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						3,678.31	145.92	338.52	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,678.31	145.92	338.52	
271	06 Nov 15	59.890	1.00	0.90	0.075	0.90	0.07	0.16	LHS
272	06 Nov 15	59.940	1.20	1.00	0.025	1.20	0.03	0.07	LHS
273	06 Nov 15	59.980	1.10	0.90	0.075	0.99	0.07	0.17	LHS
274	06 Nov 15	58.890	1.00	0.70	0.075	0.70	0.05	0.12	RHS
275	06 Nov 15	58.840	1.10	0.90	0.075	0.99	0.07	0.17	RHS
276	06 Nov 15	58.820	1.20	1.00	0.025	1.20	0.03	0.07	RHS
277	06 Nov 15	58.810	1.00	0.90	0.075	0.90	0.07	0.16	RHS
278	06 Nov 15	58.690	1.10	0.80	0.075	0.88	0.07	0.15	RHS
279	06 Nov 15	58.640	1.00	0.90	0.075	0.90	0.07	0.16	RHS
280	06 Nov 15	58.610	1.20	1.00	0.025	1.20	0.03	0.07	RHS
281	06 Nov 15	58.490	1.10	0.90	0.075	0.99	0.07	0.17	RHS
282	06 Nov 15	58.440	1.00	0.70	0.075	0.70	0.05	0.12	RHS
283	06 Nov 15	58.410	1.10	0.90	0.075	0.99	0.07	0.17	RHS
284	06 Nov 15	58.290	1.00	0.70	0.075	0.70	0.05	0.12	RHS
285	06 Nov 15	58.240	1.10	0.90	0.075	0.99	0.07	0.17	RHS
286	06 Nov 15	58.210	1.00	0.80	0.075	0.80	0.06	0.14	RHS
287	06 Nov 15	58.080	1.10	0.90	0.075	0.99	0.07	0.17	RHS
288	06 Nov 15	58.040	1.20	1.00	0.025	1.20	0.03	0.07	RHS
289	07 Nov 15	57.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
290	07 Nov 15	57.940	1.20	1.00	0.025	1.20	0.03	0.07	RHS
291	07 Nov 15	57.910	1.00	0.90	0.075	0.90	0.07	0.16	RHS
292	07 Nov 15	57.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
293	07 Nov 15	57.840	1.20	1.00	0.025	1.20	0.03	0.07	RHS
294	07 Nov 15	57.810	1.10	0.90	0.075	0.99	0.07	0.17	RHS
295	07 Nov 15	57.790	1.00	0.80	0.075	0.80	0.06	0.14	RHS
296	07 Nov 15	57.740	1.10	0.80	0.075	0.88	0.07	0.15	RHS
297	07 Nov 15	57.710	1.00	0.70	0.075	0.70	0.05	0.12	RHS
298	07 Nov 15	57.590	1.10	0.90	0.075	0.99	0.07	0.17	RHS
299	07 Nov 15	57.540	1.00	0.90	0.075	0.90	0.07	0.16	RHS
300	07 Nov 15	57.510	1.10	0.70	0.075	0.77	0.06	0.13	RHS
CARRIED FORWARD :						3,706.84	147.70	342.65	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,706.84	147.70	342.65	
301	07 Nov 15	57.490	1.00	0.80	0.075	0.80	0.06	0.14	RHS
302	07 Nov 15	57.440	1.10	0.90	0.075	0.99	0.07	0.17	RHS
303	07 Nov 15	57.410	1.00	0.90	0.075	0.90	0.07	0.16	RHS
304	07 Nov 15	56.890	0.90	0.70	0.075	0.63	0.05	0.11	RHS
305	07 Nov 15	56.840	1.20	1.00	0.025	1.20	0.03	0.07	RHS
306	07 Nov 15	56.810	1.00	0.80	0.075	0.80	0.06	0.14	RHS
307	07 Nov 15	56.780	1.10	0.90	0.075	0.99	0.07	0.17	RHS
308	07 Nov 15	56.740	1.20	1.00	0.025	1.20	0.030	0.07	RHS
309	07 Nov 15	56.710	1.10	0.90	0.075	0.99	0.074	0.17	RHS
310	07 Nov 15	56.680	1.00	0.90	0.075	0.90	0.068	0.16	RHS
311	07 Nov 15	56.640	1.10	0.80	0.075	0.88	0.066	0.15	RHS
312	07 Nov 15	56.610	1.00	0.90	0.075	0.90	0.068	0.16	RHS
313	07 Nov 15	56.490	1.10	0.80	0.075	0.88	0.066	0.15	RHS
314	07 Nov 15	56.440	1.00	0.70	0.075	0.70	0.053	0.12	RHS
315	07 Nov 15	56.410	1.10	0.90	0.075	0.99	0.074	0.17	RHS
316	07 Nov 15	56.380	1.00	0.70	0.075	0.70	0.053	0.12	RHS
317	07 Nov 15	56.340	1.10	0.90	0.075	0.99	0.074	0.17	RHS
318	07 Nov 15	56.300	1.00	0.80	0.075	0.80	0.060	0.14	RHS
319	08 Nov 15	56.190	1.00	0.90	0.075	0.90	0.068	0.16	RHS
320	08 Nov 15	56.140	1.10	0.70	0.075	0.77	0.058	0.13	RHS
321	08 Nov 15	56.110	1.20	1.00	0.025	1.20	0.03	0.07	RHS
322	08 Nov 15	55.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
323	08 Nov 15	55.950	1.00	0.80	0.075	0.80	0.06	0.14	RHS
324	08 Nov 15	55.920	1.20	1.00	0.025	1.20	0.03	0.07	RHS
325	08 Nov 15	55.790	1.10	0.80	0.075	0.88	0.07	0.15	RHS
326	08 Nov 15	55.740	1.00	0.90	0.075	0.90	0.07	0.16	RHS
327	08 Nov 15	55.710	1.20	1.00	0.025	1.20	0.03	0.07	RHS
328	08 Nov 15	55.580	1.10	0.90	0.075	0.99	0.07	0.17	RHS
329	08 Nov 15	55.540	1.00	0.70	0.075	0.70	0.05	0.12	RHS
330	08 Nov 15	55.510	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						3,734.81	149.43	346.68	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,734.81	149.43	346.68	
331	08 Nov 15	55.490	1.10	0.90	0.075	0.99	0.07	0.17	RHS
332	08 Nov 15	55.450	1.20	1.00	0.025	1.20	0.030	0.07	RHS
333	08 Nov 15	55.410	1.10	0.90	0.075	0.99	0.074	0.17	RHS
334	08 Nov 15	55.390	1.00	0.70	0.075	0.70	0.053	0.12	RHS
335	08 Nov 15	55.340	1.20	1.00	0.025	1.20	0.030	0.07	RHS
336	08 Nov 15	55.280	1.10	0.90	0.075	0.99	0.074	0.17	RHS
337	08 Nov 15	55.240	1.00	0.70	0.075	0.70	0.053	0.12	RHS
338	08 Nov 15	55.090	1.20	1.00	0.025	1.20	0.03	0.07	RHS
339	08 Nov 15	55.040	1.00	0.90	0.075	0.90	0.07	0.16	RHS
340	08 Nov 15	55.010	1.10	0.70	0.075	0.77	0.06	0.13	RHS
341	08 Nov 15	54.980	1.00	0.90	0.075	0.90	0.07	0.16	RHS
342	08 Nov 15	54.940	1.20	1.00	0.025	1.20	0.03	0.07	RHS
343	08 Nov 15	54.910	1.10	0.90	0.075	0.99	0.07	0.17	RHS
344	08 Nov 15	54.790	1.00	0.70	0.075	0.70	0.05	0.12	RHS
345	08 Nov 15	54.740	1.20	1.00	0.025	1.20	0.03	0.07	RHS
346	08 Nov 15	54.580	1.10	0.70	0.075	0.77	0.06	0.13	RHS
347	08 Nov 15	54.540	1.00	0.90	0.075	0.90	0.07	0.16	RHS
348	09 Nov 15	52.690	1.10	0.90	0.075	0.99	0.07	0.17	RHS
349	09 Nov 15	52.650	1.00	0.70	0.075	0.70	0.05	0.12	RHS
350	09 Nov 15	52.620	1.10	0.90	0.075	0.99	0.07	0.17	RHS
351	09 Nov 15	52.490	1.00	0.80	0.075	0.80	0.06	0.14	RHS
352	09 Nov 15	52.450	1.10	0.90	0.075	0.99	0.07	0.17	RHS
353	09 Nov 15	52.410	1.20	1.00	0.025	1.20	0.03	0.07	RHS
354	09 Nov 15	52.290	1.10	0.90	0.075	0.99	0.07	0.17	RHS
355	09 Nov 15	52.250	1.00	0.80	0.075	0.80	0.06	0.14	RHS
356	09 Nov 15	52.210	1.10	0.90	0.075	0.99	0.07	0.17	RHS
357	09 Nov 15	52.190	1.00	0.70	0.075	0.70	0.05	0.12	RHS
358	09 Nov 15	52.140	1.20	1.00	0.025	1.20	0.03	0.07	RHS
359	09 Nov 15	52.110	1.10	0.90	0.075	0.99	0.07	0.17	RHS
360	09 Nov 15	51.990	1.00	0.70	0.075	0.70	0.05	0.12	RHS
CARRIED FORWARD :						3,763.15	151.14	350.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,763.15	151.14	350.64	
361	09 Nov 15	51.950	1.10	0.90	0.075	0.99	0.07	0.17	RHS
362	09 Nov 15	51.920	1.00	0.80	0.075	0.80	0.06	0.14	RHS
363	09 Nov 15	51.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
364	09 Nov 15	51.840	1.00	0.80	0.075	0.80	0.06	0.14	RHS
365	09 Nov 15	51.810	1.10	0.90	0.075	0.99	0.07	0.17	RHS
366	09 Nov 15	51.690	1.00	0.80	0.075	0.80	0.06	0.14	RHS
367	09 Nov 15	51.650	1.10	0.90	0.075	0.99	0.07	0.17	RHS
368	09 Nov 15	51.620	1.00	0.80	0.075	0.80	0.06	0.14	RHS
369	09 Nov 15	51.590	1.10	0.70	0.075	0.77	0.06	0.13	RHS
370	09 Nov 15	51.540	1.00	0.90	0.075	0.90	0.07	0.16	RHS
371	09 Nov 15	51.510	1.10	0.70	0.075	0.77	0.06	0.13	RHS
372	09 Nov 15	51.490	1.00	0.90	0.075	0.90	0.07	0.16	RHS
373	09 Nov 15	51.440	1.10	0.70	0.075	0.77	0.06	0.13	RHS
374	09 Nov 15	51.410	1.00	0.80	0.075	0.80	0.06	0.14	RHS
375	09 Nov 15	51.290	1.10	0.90	0.075	0.99	0.07	0.17	RHS
376	09 Nov 15	51.240	1.00	0.80	0.075	0.80	0.06	0.14	RHS
377	14 Nov 15	30.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
378	14 Nov 15	30.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
379	14 Nov 15	30.480	1.00	0.90	0.075	0.90	0.07	0.16	LHS
380	14 Nov 15	31.020	1.10	0.80	0.075	0.88	0.07	0.15	LHS
381	14 Nov 15	31.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
382	14 Nov 15	31.080	1.10	0.90	0.075	0.99	0.07	0.17	LHS
383	14 Nov 15	31.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
384	14 Nov 15	31.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
385	14 Nov 15	31.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
386	14 Nov 15	32.490	1.10	0.90	0.075	0.99	0.07	0.17	RHS
387	14 Nov 15	32.450	1.20	1.00	0.025	1.20	0.03	0.07	RHS
388	14 Nov 15	32.410	1.10	0.90	0.075	0.99	0.07	0.17	RHS
389	14 Nov 15	32.390	1.00	0.80	0.075	0.80	0.06	0.14	RHS
390	14 Nov 15	32.350	1.10	0.90	0.075	0.99	0.07	0.17	RHS
CARRIED FORWARD :						3,791.13	153.00	354.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,791.13	153.00	354.95	
391	14 Nov 15	32.310	1.20	1.00	0.075	1.20	0.09	0.21	RHS
392	14 Nov 15	32.190	1.10	0.90	0.075	0.99	0.07	0.17	RHS
393	14 Nov 15	32.170	1.00	0.70	0.075	0.70	0.05	0.12	RHS
394	14 Nov 15	32.120	1.20	1.00	0.025	1.20	0.03	0.07	RHS
395	14 Nov 15	31.690	1.10	0.90	0.075	0.99	0.07	0.17	RHS
396	14 Nov 15	31.640	1.00	0.80	0.075	0.80	0.06	0.14	RHS
397	14 Nov 15	31.610	1.10	0.70	0.075	0.77	0.06	0.13	RHS
398	14 Nov 15	31.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
399	14 Nov 15	31.440	1.10	0.90	0.075	0.99	0.07	0.17	RHS
400	24 Nov 15	40.230	1.10	0.90	0.075	0.99	0.07	0.17	LHS
401	24 Nov 15	40.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
402	24 Nov 15	40.280	1.10	0.90	0.075	0.99	0.07	0.17	LHS
403	24 Nov 15	41.320	1.00	0.80	0.075	0.80	0.06	0.14	LHS
404	24 Nov 15	41.350	1.10	0.90	0.075	0.99	0.07	0.17	LHS
405	24 Nov 15	41.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
406	24 Nov 15	41.390	1.10	0.90	0.075	0.99	0.07	0.17	LHS
407	24 Nov 15	41.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
408	24 Nov 15	41.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
409	24 Nov 15	42.430	1.20	1.00	0.025	1.20	0.03	0.07	LHS
410	24 Nov 15	42.460	1.10	0.90	0.075	0.99	0.07	0.17	LHS
411	24 Nov 15	42.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
412	24 Nov 15	42.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
413	24 Nov 15	42.560	1.00	0.70	0.075	0.70	0.05	0.12	LHS
414	24 Nov 15	42.590	1.10	0.90	0.075	0.99	0.07	0.17	LHS
415	24 Nov 15	43.320	1.20	1.00	0.025	1.20	0.03	0.07	LHS
416	24 Nov 15	43.350	1.10	0.90	0.075	0.99	0.07	0.17	LHS
417	24 Nov 15	43.380	1.00	0.70	0.075	0.70	0.05	0.12	LHS
418	24 Nov 15	43.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
419	24 Nov 15	43.460	1.00	0.80	0.075	0.80	0.06	0.14	LHS
420	24 Nov 15	43.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,820.66	154.79	359.12	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,820.66	154.79	359.12	
421	24 Nov 15	44.120	1.00	0.80	0.075	0.80	0.06	0.14	LHS
422	24 Nov 15	44.350	1.10	0.90	0.075	0.99	0.07	0.17	LHS
423	25 Nov 15	45.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
424	25 Nov 15	45.150	1.10	0.90	0.075	0.99	0.07	0.17	LHS
425	25 Nov 15	45.180	1.20	1.00	0.025	1.20	0.03	0.07	LHS
426	25 Nov 15	45.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
427	25 Nov 15	45.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
428	25 Nov 15	45.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
429	25 Nov 15	45.290	1.00	0.70	0.075	0.70	0.05	0.12	LHS
430	25 Nov 15	45.410	1.10	0.80	0.075	0.88	0.07	0.15	LHS
431	25 Nov 15	45.460	1.10	0.90	0.075	0.99	0.07	0.17	LHS
432	25 Nov 15	45.490	1.10	0.70	0.075	0.77	0.06	0.13	LHS
433	25 Nov 15	45.520	1.00	0.80	0.075	0.80	0.06	0.14	LHS
434	25 Nov 15	45.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
435	25 Nov 15	45.580	1.00	0.70	0.075	0.70	0.05	0.12	LHS
436	25 Nov 15	45.590	1.10	0.80	0.075	0.88	0.07	0.15	LHS
437	25 Nov 15	46.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
438	25 Nov 15	46.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
439	25 Nov 15	46.190	1.00	0.70	0.075	0.70	0.05	0.12	LHS
440	25 Nov 15	46.230	1.20	1.00	0.025	1.20	0.03	0.07	LHS
441	25 Nov 15	46.270	1.10	0.90	0.075	0.99	0.07	0.17	LHS
442	25 Nov 15	46.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
443	25 Nov 15	46.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
444	25 Nov 15	46.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
445	25 Nov 15	46.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
446	26 Nov 15	51.220	1.00	0.90	0.075	0.90	0.07	0.16	LHS
447	26 Nov 15	51.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
448	26 Nov 15	51.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
449	26 Nov 15	51.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
450	26 Nov 15	51.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						3,850.28	156.47	363.02	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						3,850.28	156.47	363.02	
451	26 Nov 15	51.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
452	26 Nov 15	51.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
453	26 Nov 15	51.460	1.20	1.00	0.075	1.20	0.09	0.21	LHS
454	26 Nov 15	51.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
455	26 Nov 15	52.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
456	26 Nov 15	52.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
457	26 Nov 15	52.240	1.00	0.80	0.075	0.80	0.06	0.14	LHS
458	26 Nov 15	52.280	1.10	0.90	0.075	0.99	0.07	0.17	LHS
459	26 Nov 15	52.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
460	26 Nov 15	52.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
461	26 Nov 15	52.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
462	26 Nov 15	52.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
463	26 Nov 15	52.450	1.00	0.70	0.075	0.70	0.05	0.12	LHS
464	26 Nov 15	52.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
465	26 Nov 15	52.510	1.00	0.80	0.075	0.80	0.06	0.14	LHS
466	26 Nov 15	52.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
467	26 Nov 15	52.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
468	26 Nov 15	52.640	1.10	0.90	0.075	0.99	0.07	0.17	LHS
TOTAL:						3,868.69	157.55	365.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						5,127.33	229.35	532.06	
1	02 Nov 15	6.110	1.10	1.00	0.075	1.10	0.08	0.19	LHS
2	02 Nov 15	6.150	1.00	0.90	0.075	0.90	0.07	0.16	LHS
3	02 Nov 15	6.180	1.10	0.80	0.075	0.88	0.07	0.15	LHS
4	02 Nov 15	6.320	1.00	0.90	0.075	0.90	0.07	0.16	LHS
5	02 Nov 15	6.380	1.10	0.70	0.075	0.77	0.06	0.13	LHS
6	02 Nov 15	6.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
7	02 Nov 15	6.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
8	02 Nov 15	6.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
9	02 Nov 15	6.620	1.10	0.90	0.075	0.99	0.07	0.17	LHS
10	02 Nov 15	6.680	1.00	0.70	0.075	0.70	0.05	0.12	LHS
11	02 Nov 15	6.810	1.10	0.90	0.075	0.99	0.07	0.17	LHS
12	02 Nov 15	6.860	1.00	0.70	0.075	0.70	0.05	0.12	LHS
13	02 Nov 15	13.310	1.20	1.00	0.025	1.20	0.03	0.07	LHS
14	02 Nov 15	13.350	1.10	0.90	0.075	0.99	0.07	0.17	LHS
15	02 Nov 15	13.380	1.00	0.80	0.075	0.80	0.06	0.14	LHS
16	02 Nov 15	15.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
17	02 Nov 15	14.450	1.00	0.80	0.075	0.80	0.06	0.14	LHS
18	02 Nov 15	15.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
19	02 Nov 15	15.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
20	02 Nov 15	19.250	1.00	0.80	0.075	0.80	0.06	0.14	LHS
21	02 Nov 15	19.280	1.10	0.90	0.075	0.99	0.07	0.17	LHS
22	02 Nov 15	19.330	1.00	0.70	0.075	0.70	0.05	0.12	LHS
23	02 Nov 15	19.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
24	02 Nov 15	15.380	1.20	1.00	0.025	1.20	0.03	0.07	RHS
25	02 Nov 15	15.350	1.10	0.90	0.075	0.99	0.07	0.17	RHS
26	02 Nov 15	15.310	1.00	0.80	0.075	0.80	0.06	0.14	RHS
27	02 Nov 15	9.560	1.10	0.90	0.075	0.99	0.07	0.17	RHS
28	02 Nov 15	9.510	1.00	0.80	0.075	0.80	0.06	0.14	RHS
29	02 Nov 15	9.380	1.10	0.90	0.075	0.99	0.07	0.17	RHS
30	02 Nov 15	9.350	1.00	0.70	0.075	0.70	0.05	0.12	RHS
CARRIED FORWARD :						5,155.17	231.20	536.35	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,155.17	231.20	536.35	
31	03 Nov 15	24.710	1.10	0.90	0.075	0.99	0.07	0.17	LHS
32	03 Nov 15	24.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
33	03 Nov 15	24.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
34	03 Nov 15	24.920	1.00	0.80	0.075	0.80	0.06	0.14	LHS
35	03 Nov 15	24.960	1.10	0.90	0.075	0.99	0.07	0.17	LHS
36	03 Nov 15	24.990	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	03 Nov 15	25.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
38	03 Nov 15	25.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
39	03 Nov 15	25.080	1.10	0.90	0.075	0.99	0.07	0.17	LHS
40	03 Nov 15	25.220	1.00	0.80	0.075	0.80	0.06	0.14	LHS
41	03 Nov 15	25.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
42	03 Nov 15	25.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
43	03 Nov 15	25.310	1.10	0.90	0.075	0.99	0.07	0.17	LHS
44	03 Nov 15	25.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
45	03 Nov 15	25.380	1.10	0.90	0.075	0.99	0.07	0.17	LHS
46	03 Nov 15	25.430	1.20	1.00	0.025	1.20	0.03	0.07	LHS
47	03 Nov 15	25.460	1.10	0.90	0.075	0.99	0.07	0.17	LHS
48	03 Nov 15	25.490	1.00	0.80	0.075	0.80	0.06	0.14	LHS
49	03 Nov 15	25.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
50	03 Nov 15	25.650	1.10	0.90	0.075	0.99	0.07	0.17	LHS
51	03 Nov 15	25.680	1.20	1.00	0.025	1.20	0.03	0.07	LHS
52	03 Nov 15	25.820	1.10	0.90	0.075	0.99	0.07	0.17	LHS
53	03 Nov 15	25.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
54	03 Nov 15	25.880	1.00	0.90	0.075	0.90	0.07	0.16	LHS
55	03 Nov 15	26.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
56	03 Nov 15	26.060	1.00	0.90	0.075	0.90	0.07	0.16	LHS
57	03 Nov 15	26.090	1.20	1.00	0.025	1.20	0.03	0.07	LHS
58	03 Nov 15	26.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
59	03 Nov 15	26.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
60	03 Nov 15	26.340	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						5,186.64	232.84	540.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,186.64	232.84	540.15	
61	15 Nov 15	8.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
62	15 Nov 15	8.050	1.20	1.00	0.025	1.20	0.03	0.07	LHS
63	15 Nov 15	8.080	1.00	0.90	0.075	0.90	0.07	0.16	LHS
64	15 Nov 15	8.220	1.20	1.00	0.075	1.20	0.09	0.21	LHS
65	15 Nov 15	8.260	1.10	0.90	0.025	0.99	0.02	0.06	LHS
66	15 Nov 15	8.290	1.00	0.70	0.075	0.70	0.05	0.12	LHS
67	15 Nov 15	8.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
68	15 Nov 15	8.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
69	15 Nov 15	8.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
70	15 Nov 15	9.510	1.20	1.00	0.025	1.20	0.03	0.07	LHS
71	15 Nov 15	9.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
72	15 Nov 15	9.580	1.00	0.70	0.075	0.70	0.05	0.12	LHS
73	15 Nov 15	9.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
74	15 Nov 15	11.010	1.10	0.90	0.075	0.99	0.07	0.17	LHS
75	15 Nov 15	11.050	1.00	0.70	0.075	0.70	0.05	0.12	LHS
76	15 Nov 15	11.090	1.00	0.80	0.075	0.80	0.06	0.14	LHS
77	15 Nov 15	11.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
78	15 Nov 15	11.260	1.20	1.00	0.025	1.20	0.03	0.07	LHS
79	15 Nov 15	11.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
80	15 Nov 15	16.010	1.20	1.00	0.025	1.20	0.03	0.07	LHS
81	15 Nov 15	16.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
82	15 Nov 15	16.080	1.00	0.70	0.075	0.70	0.05	0.12	LHS
83	15 Nov 15	16.140	1.20	1.00	0.025	1.20	0.03	0.07	LHS
84	16 Nov 15	7.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
85	16 Nov 15	7.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
86	16 Nov 15	7.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
87	16 Nov 15	7.590	1.00	0.70	0.075	0.70	0.05	0.12	LHS
88	16 Nov 15	7.620	1.10	0.90	0.075	0.99	0.07	0.17	LHS
89	16 Nov 15	7.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
90	16 Nov 15	7.680	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						5,216.62	234.50	544.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,216.62	234.50	544.00	
91	16 Nov 15	7.810	1.00	0.80	0.075	0.80	0.06	0.14	LHS
92	16 Nov 15	7.850	1.10	0.90	0.075	0.99	0.07	0.17	LHS
93	16 Nov 15	7.880	1.00	0.80	0.075	0.80	0.06	0.14	LHS
94	16 Nov 15	9.710	1.10	0.90	0.075	0.99	0.07	0.17	LHS
95	16 Nov 15	9.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
96	16 Nov 15	9.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
97	16 Nov 15	9.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
98	16 Nov 15	9.850	1.10	0.90	0.075	0.99	0.07	0.17	LHS
99	16 Nov 15	9.880	1.00	0.80	0.075	0.80	0.06	0.14	LHS
100	16 Nov 15	10.110	1.10	0.90	0.075	0.99	0.07	0.17	LHS
101	16 Nov 15	10.150	1.20	1.00	0.025	1.20	0.03	0.07	LHS
102	16 Nov 15	10.180	1.10	0.90	0.075	0.99	0.07	0.17	LHS
103	16 Nov 15	10.220	1.00	0.90	0.075	0.90	0.07	0.16	LHS
104	16 Nov 15	10.250	1.10	0.80	0.075	0.88	0.07	0.15	LHS
105	16 Nov 15	10.290	1.00	0.90	0.075	0.90	0.07	0.16	LHS
106	16 Nov 15	10.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
107	17 Nov 15	10.390	1.10	0.90	0.075	0.99	0.07	0.17	LHS
108	17 Nov 15	13.310	1.00	0.70	0.075	0.70	0.05	0.12	LHS
109	17 Nov 15	13.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
110	17 Nov 15	13.380	1.10	0.90	0.075	0.99	0.07	0.17	LHS
111	17 Nov 15	13.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
112	17 Nov 15	13.450	1.10	0.90	0.075	0.99	0.07	0.17	LHS
113	17 Nov 15	13.480	1.00	0.80	0.075	0.80	0.06	0.14	LHS
114	17 Nov 15	15.610	1.10	0.90	0.075	0.99	0.07	0.17	LHS
115	17 Nov 15	15.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
116	17 Nov 15	15.680	1.10	0.90	0.075	0.99	0.07	0.17	LHS
117	17 Nov 15	15.690	1.00	0.80	0.075	0.80	0.06	0.14	LHS
118	17 Nov 15	15.710	1.00	0.90	0.075	0.90	0.07	0.16	LHS
119	17 Nov 15	15.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
120	17 Nov 15	15.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						5,246.38	236.25	548.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:				-	-	5,246.38	236.25	548.07	
121	17 Nov 15	15.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
122	17 Nov 15	15.750	1.00	0.90	0.075	0.90	0.07	0.16	RHS
123	17 Nov 15	15.710	1.10	0.90	0.075	0.99	0.07	0.17	RHS
124	17 Nov 15	15.690	1.00	0.70	0.075	0.70	0.05	0.12	RHS
125	17 Nov 15	15.640	1.20	1.00	0.025	1.20	0.03	0.07	RHS
126	17 Nov 15	12.390	1.10	0.90	0.075	0.99	0.07	0.17	RHS
127	17 Nov 15	12.350	1.20	1.00	0.025	1.20	0.03	0.07	RHS
128	17 Nov 15	12.320	1.10	0.90	0.075	0.99	0.07	0.17	RHS
129	17 Nov 15	12.290	1.00	0.80	0.075	0.80	0.06	0.14	RHS
130	18 Nov 15	8.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
131	18 Nov 15	8.650	1.10	0.90	0.075	0.99	0.07	0.17	LHS
132	18 Nov 15	8.670	1.20	1.00	0.025	1.20	0.03	0.07	LHS
133	18 Nov 15	8.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
134	18 Nov 15	8.710	1.20	1.00	0.025	1.20	0.03	0.07	LHS
135	18 Nov 15	8.750	1.10	0.90	0.075	0.99	0.07	0.17	LHS
136	18 Nov 15	8.780	1.20	1.00	0.025	1.20	0.03	0.07	LHS
137	18 Nov 15	8.790	1.10	0.90	0.075	0.99	0.07	0.17	LHS
138	18 Nov 15	8.910	1.00	0.80	0.075	0.80	0.06	0.14	LHS
139	18 Nov 15	8.950	1.10	0.90	0.075	0.99	0.07	0.17	LHS
140	18 Nov 15	8.980	1.20	1.00	0.025	1.20	0.03	0.07	LHS
141	18 Nov 15	8.990	1.10	0.90	0.075	0.99	0.07	0.17	LHS
142	18 Nov 15	10.110	1.20	1.00	0.025	1.20	0.03	0.07	LHS
143	18 Nov 15	10.150	1.10	0.90	0.075	0.99	0.07	0.17	LHS
144	18 Nov 15	10.180	1.00	0.80	0.075	0.80	0.06	0.14	LHS
145	18 Nov 15	10.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
146	18 Nov 15	12.240	1.10	0.80	0.075	0.88	0.07	0.15	RHS
147	18 Nov 15	12.210	1.00	0.90	0.075	0.90	0.07	0.16	RHS
148	18 Nov 15	12.190	1.10	0.80	0.025	0.88	0.02	0.05	RHS
149	18 Nov 15	12.150	1.00	0.90	0.075	0.90	0.07	0.16	RHS
150	18 Nov 15	12.120	1.10	0.80	0.075	0.88	0.07	0.15	RHS
CARRIED FORWARD:						5,276.72	237.88	551.85	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,276.72	237.88	551.85	
151	18 Nov 15	12.100	1.00	0.90	0.075	0.90	0.07	0.16	RHS
152	18 Nov 15	12.090	1.10	0.70	0.075	0.77	0.06	0.13	RHS
153	18 Nov 15	12.040	1.00	0.80	0.075	0.80	0.06	0.14	RHS
154	18 Nov 15	12.010	1.10	0.90	0.075	0.99	0.07	0.17	RHS
155	18 Nov 15	11.890	1.00	0.80	0.075	0.80	0.06	0.14	RHS
156	18 Nov 15	11.840	1.10	0.80	0.075	0.88	0.07	0.15	RHS
157	18 Nov 15	11.810	1.00	0.90	0.075	0.90	0.07	0.16	RHS
158	18 Nov 15	11.650	1.20	1.00	0.025	1.20	0.03	0.07	RHS
159	19 Nov 15	9.310	1.10	0.90	0.075	0.99	0.07	0.17	LHS
160	19 Nov 15	9.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
161	19 Nov 15	9.390	1.00	0.90	0.075	0.90	0.07	0.16	LHS
162	19 Nov 15	23.210	1.10	0.80	0.075	0.88	0.07	0.15	LHS
163	19 Nov 15	23.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
164	19 Nov 15	23.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
165	19 Nov 15	23.350	1.00	0.80	0.075	0.80	0.06	0.14	LHS
166	19 Nov 15	23.380	1.20	1.00	0.025	1.20	0.03	0.07	LHS
167	19 Nov 15	26.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
168	19 Nov 15	26.550	1.20	1.00	0.025	1.20	0.03	0.07	LHS
169	19 Nov 15	26.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
170	19 Nov 15	26.595	1.00	0.80	0.075	0.80	0.06	0.14	LHS
171	19 Nov 15	26.720	1.10	0.90	0.075	0.99	0.07	0.17	LHS
172	19 Nov 15	26.750	1.00	0.80	0.075	0.80	0.06	0.14	LHS
173	19 Nov 15	26.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
174	19 Nov 15	26.795	1.00	0.70	0.075	0.70	0.05	0.12	LHS
175	19 Nov 15	33.430	1.10	0.90	0.075	0.99	0.07	0.17	LHS
176	19 Nov 15	33.460	1.00	0.70	0.075	0.70	0.05	0.12	LHS
177	19 Nov 15	33.480	1.20	1.00	0.025	1.20	0.03	0.07	LHS
178	19 Nov 15	33.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
179	19 Nov 15	33.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
180	19 Nov 15	33.860	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						5,305.65	239.63	555.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,305.65	239.63	555.91	
181	19 Nov 15	33.890	1.00	0.70	0.075	0.70	0.05	0.12	LHS
182	19 Nov 15	34.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
183	19 Nov 15	34.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
184	19 Nov 15	34.495	1.00	0.80	0.075	0.80	0.06	0.14	LHS
185	19 Nov 15	34.500	1.20	1.00	0.025	1.20	0.03	0.07	LHS
186	19 Nov 15	34.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
187	19 Nov 15	34.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
188	20 Nov 15	23.990	1.10	0.90	0.075	0.99	0.07	0.17	RHS
189	20 Nov 15	23.950	1.00	0.80	0.075	0.80	0.06	0.14	RHS
190	20 Nov 15	23.910	1.10	0.90	0.075	0.99	0.07	0.17	RHS
191	20 Nov 15	23.690	1.20	1.00	0.025	1.20	0.03	0.07	RHS
192	20 Nov 15	23.640	1.10	0.80	0.075	0.88	0.07	0.15	RHS
193	20 Nov 15	23.610	1.20	1.00	0.025	1.20	0.03	0.07	RHS
194	20 Nov 15	23.490	1.10	0.90	0.075	0.99	0.07	0.17	RHS
195	20 Nov 15	23.450	1.00	0.80	0.075	0.80	0.06	0.14	RHS
196	20 Nov 15	23.410	1.10	0.80	0.075	0.88	0.07	0.15	RHS
197	20 Nov 15	23.390	1.00	0.90	0.075	0.90	0.07	0.16	RHS
198	20 Nov 15	23.350	1.10	0.80	0.075	0.88	0.07	0.15	RHS
199	20 Nov 15	23.310	1.00	0.70	0.075	0.70	0.05	0.12	RHS
200	20 Nov 15	23.290	1.20	1.00	0.025	1.20	0.03	0.07	RHS
201	20 Nov 15	23.240	1.10	0.80	0.075	0.88	0.07	0.15	RHS
202	20 Nov 15	9.290	1.20	1.00	0.025	1.20	0.03	0.07	RHS
203	20 Nov 15	9.250	1.10	0.90	0.075	0.99	0.07	0.17	RHS
204	20 Nov 15	9.210	1.00	0.80	0.075	0.80	0.06	0.14	RHS
205	20 Nov 15	9.200	1.10	0.90	0.075	0.99	0.07	0.17	RHS
206	20 Nov 15	8.990	1.20	1.00	0.025	1.20	0.03	0.07	RHS
207	20 Nov 15	8.950	1.10	0.90	0.075	0.99	0.07	0.17	RHS
208	20 Nov 15	8.920	1.00	0.80	0.075	0.80	0.06	0.14	RHS
209	20 Nov 15	8.900	1.10	0.90	0.075	0.99	0.07	0.17	RHS
210	20 Nov 15	8.750	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						5,335.18	241.31	559.80	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,335.18	241.31	559.80	
211	21 Nov 15	14.120	1.00	0.90	0.075	0.90	0.07	0.16	LHS
212	21 Nov 15	14.160	1.20	1.00	0.025	1.20	0.03	0.07	LHS
213	21 Nov 15	14.190	1.10	0.90	0.075	0.99	0.07	0.17	LHS
214	21 Nov 15	14.150	1.00	0.80	0.075	0.80	0.06	0.14	LHS
215	21 Nov 15	14.120	1.10	0.90	0.075	0.99	0.07	0.17	LHS
216	21 Nov 15	14.100	1.20	1.00	0.025	1.20	0.03	0.07	LHS
217	21 Nov 15	14.310	1.10	0.90	0.075	0.99	0.07	0.17	LHS
218	21 Nov 15	14.350	1.00	0.80	0.075	0.80	0.06	0.14	LHS
219	21 Nov 15	14.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
220	21 Nov 15	14.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
221	21 Nov 15	14.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
222	21 Nov 15	14.560	1.20	1.00	0.025	1.20	0.03	0.07	LHS
223	21 Nov 15	14.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
224	21 Nov 15	14.595	1.00	0.80	0.075	0.80	0.06	0.14	LHS
225	21 Nov 15	14.810	1.10	0.90	0.075	0.99	0.07	0.17	LHS
226	21 Nov 15	14.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
227	21 Nov 15	14.880	1.10	0.90	0.075	0.99	0.07	0.17	LHS
228	21 Nov 15	15.210	1.20	1.00	0.025	1.20	0.03	0.07	LHS
229	21 Nov 15	15.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
230	21 Nov 15	15.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
231	21 Nov 15	15.290	1.10	0.90	0.075	0.99	0.07	0.17	LHS
232	21 Nov 15	18.120	1.00	0.80	0.075	0.80	0.06	0.14	LHS
233	21 Nov 15	18.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
234	22 Nov 15	18.620	1.20	1.00	0.025	1.20	0.03	0.07	LHS
235	22 Nov 15	18.650	1.10	0.90	0.025	0.99	0.02	0.06	LHS
236	22 Nov 15	18.680	1.00	0.70	0.075	0.70	0.05	0.12	LHS
237	22 Nov 15	18.695	1.10	0.90	0.075	0.99	0.07	0.17	LHS
238	22 Nov 15	18.810	1.00	0.80	0.075	0.80	0.06	0.14	LHS
239	22 Nov 15	18.850	1.10	0.90	0.075	0.99	0.07	0.17	LHS
240	22 Nov 15	18.870	1.00	0.80	0.075	0.80	0.06	0.14	LHS
CARRIED FORWARD :						5,365.04	243.02	563.76	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,365.04	243.02	563.76	
241	22 Nov 15	18.890	1.10	0.90	0.075	0.99	0.07	0.17	LHS
242	22 Nov 15	19.010	1.00	0.80	0.075	0.80	0.06	0.14	LHS
243	22 Nov 15	19.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
244	22 Nov 15	19.080	1.20	1.00	0.025	1.20	0.03	0.07	LHS
245	22 Nov 15	19.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
246	22 Nov 15	19.420	1.00	0.80	0.075	0.80	0.06	0.14	LHS
247	22 Nov 15	19.460	1.20	1.00	0.025	1.20	0.03	0.07	LHS
248	22 Nov 15	19.480	1.10	0.90	0.075	0.99	0.07	0.17	LHS
249	22 Nov 15	19.490	1.00	0.70	0.075	0.70	0.05	0.12	LHS
250	22 Nov 15	20.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
251	22 Nov 15	20.150	1.10	0.90	0.075	0.99	0.07	0.17	LHS
252	22 Nov 15	20.180	1.00	0.70	0.075	0.70	0.05	0.12	LHS
253	22 Nov 15	20.210	1.10	0.90	0.075	0.99	0.07	0.17	LHS
254	22 Nov 15	20.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
255	22 Nov 15	20.280	1.10	0.90	0.075	0.99	0.07	0.17	LHS
256	22 Nov 15	20.350	1.00	0.70	0.075	0.70	0.05	0.12	LHS
257	23 Nov 15	20.510	1.10	0.90	0.075	0.99	0.07	0.17	LHS
258	23 Nov 15	20.550	1.00	0.80	0.075	0.80	0.06	0.14	LHS
259	23 Nov 15	20.580	1.10	0.90	0.075	0.99	0.07	0.17	LHS
260	23 Nov 15	20.590	1.00	0.70	0.075	0.70	0.05	0.12	LHS
261	23 Nov 15	20.595	1.10	0.90	0.075	0.99	0.07	0.17	LHS
262	23 Nov 15	20.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
263	23 Nov 15	20.650	1.10	0.90	0.075	0.99	0.07	0.17	LHS
264	23 Nov 15	20.680	1.20	1.00	0.025	1.20	0.03	0.07	LHS
265	23 Nov 15	20.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
266	23 Nov 15	21.020	1.20	1.00	0.025	1.20	0.03	0.07	LHS
267	23 Nov 15	21.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
268	23 Nov 15	21.080	1.00	0.80	0.075	0.80	0.06	0.14	LHS
269	23 Nov 15	21.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
270	23 Nov 15	21.150	1.10	0.90	0.075	0.99	0.07	0.17	LHS
CARRIED FORWARD :						5,394.50	244.74	567.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	5,394.50	244.74	567.78	
271	23 Nov 15	21.180	1.20	1.00	0.025	1.20	0.03	0.07	LHS
272	23 Nov 15	21.195	1.10	0.90	0.075	0.99	0.07	0.17	LHS
273	23 Nov 15	21.220	1.20	1.00	0.025	1.20	0.03	0.07	LHS
274	23 Nov 15	21.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
275	23 Nov 15	21.280	1.00	0.80	0.075	0.80	0.06	0.14	LHS
276	23 Nov 15	21.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
277	23 Nov 15	21.450	1.20	1.00	0.025	1.20	0.03	0.07	LHS
278	23 Nov 15	21.470	1.10	0.90	0.075	0.99	0.07	0.17	LHS
279	23 Nov 15	21.490	1.20	1.00	0.025	1.20	0.03	0.07	LHS
TOTAL :						5,404.06	245.22	568.88	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	TUARAN
ROUTE NO.	503
ROAD NAME:	JALAN BERUNGIS - KOTA BELUD
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						1,795.11	82.09	190.45	
1	03 Nov 15	0.220	1.00	0.90	0.075	0.90	0.07	0.16	LHS
2	03 Nov 15	0.250	1.10	0.70	0.075	0.77	0.06	0.13	LHS
3	03 Nov 15	0.280	1.20	1.00	0.025	1.20	0.03	0.07	LHS
4	03 Nov 15	0.520	1.10	0.90	0.075	0.99	0.07	0.17	LHS
5	03 Nov 15	0.580	1.00	0.70	0.075	0.70	0.05	0.12	LHS
6	03 Nov 15	0.610	1.10	0.90	0.075	0.99	0.07	0.17	LHS
7	03 Nov 15	0.640	1.00	0.90	0.075	0.90	0.07	0.16	LHS
8	03 Nov 15	0.670	1.20	1.00	0.025	1.20	0.03	0.07	LHS
9	03 Nov 15	0.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
10	03 Nov 15	0.820	1.00	0.70	0.075	0.70	0.05	0.12	LHS
11	03 Nov 15	0.850	1.20	1.00	0.025	1.20	0.03	0.07	LHS
12	03 Nov 15	0.890	1.10	0.90	0.075	0.99	0.07	0.17	LHS
13	03 Nov 15	1.020	1.00	0.80	0.075	0.80	0.06	0.14	LHS
14	03 Nov 15	1.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
15	03 Nov 15	1.080	1.00	0.80	0.075	0.80	0.06	0.14	LHS
16	03 Nov 15	1.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
17	03 Nov 15	1.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
18	03 Nov 15	1.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
19	03 Nov 15	1.180	1.20	1.00	0.025	1.20	0.03	0.07	LHS
20	03 Nov 15	1.250	1.00	0.90	0.075	0.90	0.07	0.16	LHS
21	03 Nov 15	1.280	1.10	0.80	0.075	0.88	0.07	0.15	LHS
22	03 Nov 15	1.330	1.20	1.00	0.025	1.20	0.03	0.07	LHS
23	03 Nov 15	1.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
24	03 Nov 15	1.410	1.20	1.00	0.025	1.20	0.03	0.07	LHS
25	03 Nov 15	1.450	1.10	0.90	0.075	0.99	0.07	0.17	LHS
26	03 Nov 15	1.480	1.20	1.00	0.025	1.20	0.03	0.07	LHS
27	03 Nov 15	1.610	1.10	0.90	0.075	0.99	0.07	0.17	LHS
28	03 Nov 15	1.650	1.20	1.00	0.025	1.20	0.03	0.07	LHS
29	03 Nov 15	1.680	1.10	0.90	0.075	0.99	0.07	0.17	LHS
30	03 Nov 15	1.695	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,825.35	83.76	194.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,825.35	83.76	194.32	
31	04 Nov 15	1.710	1.10	0.90	0.075	0.99	0.07	0.17	LHS
32	04 Nov 15	1.750	1.20	1.00	0.025	1.20	0.03	0.07	LHS
33	04 Nov 15	1.780	1.10	0.90	0.075	0.99	0.07	0.17	LHS
34	04 Nov 15	1.910	1.20	1.00	0.025	1.20	0.03	0.07	LHS
35	04 Nov 15	1.950	1.10	0.90	0.075	0.99	0.07	0.17	LHS
36	04 Nov 15	1.980	1.20	1.00	0.025	1.20	0.03	0.07	LHS
37	04 Nov 15	2.120	1.10	0.90	0.075	0.99	0.07	0.17	LHS
38	04 Nov 15	2.160	1.10	0.80	0.075	0.88	0.07	0.15	LHS
39	04 Nov 15	2.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
40	04 Nov 15	2.310	1.10	0.90	0.075	0.99	0.07	0.17	LHS
41	04 Nov 15	2.360	1.20	1.00	0.025	1.20	0.03	0.07	LHS
42	04 Nov 15	2.390	1.00	0.90	0.075	0.90	0.07	0.16	LHS
43	04 Nov 15	15.490	1.10	0.80	0.075	0.88	0.07	0.15	RHS
44	04 Nov 15	15.440	1.20	1.00	0.025	1.20	0.03	0.07	RHS
45	04 Nov 15	15.410	1.00	0.90	0.075	0.90	0.07	0.16	RHS
46	04 Nov 15	15.390	1.20	1.00	0.025	1.20	0.03	0.07	RHS
47	04 Nov 15	15.350	1.10	0.90	0.075	0.99	0.07	0.17	RHS
48	04 Nov 15	15.370	1.00	0.70	0.075	0.70	0.05	0.12	RHS
49	04 Nov 15	13.490	1.20	1.00	0.025	1.20	0.03	0.07	RHS
50	04 Nov 15	13.450	1.00	0.70	0.075	0.70	0.05	0.12	RHS
51	04 Nov 15	13.420	1.10	0.90	0.075	0.99	0.07	0.17	RHS
52	04 Nov 15	13.390	1.20	1.00	0.025	1.20	0.03	0.07	RHS
53	04 Nov 15	13.340	1.10	0.90	0.075	0.99	0.07	0.17	RHS
54	04 Nov 15	13.310	1.20	1.00	0.025	1.20	0.03	0.07	RHS
55	04 Nov 15	13.290	1.10	0.90	0.075	0.99	0.07	0.17	RHS
56	04 Nov 15	13.240	1.00	0.80	0.075	0.80	0.06	0.14	RHS
57	04 Nov 15	13.200	1.20	1.00	0.025	1.20	0.03	0.07	RHS
58	04 Nov 15	13.190	1.10	0.90	0.075	0.99	0.07	0.17	RHS
59	04 Nov 15	13.140	1.20	1.00	0.025	1.20	0.03	0.07	RHS
60	04 Nov 15	13.110	1.10	0.90	0.075	0.99	0.07	0.17	RHS
CARRIED FORWARD :						1,856.40	85.37	198.05	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,856.40	85.37	198.05	
61	05 Nov 15	13.720	1.00	0.70	0.075	0.70	0.05	0.12	LHS
62	05 Nov 15	13.760	1.10	0.90	0.075	0.99	0.07	0.17	LHS
63	05 Nov 15	13.790	1.00	0.80	0.075	0.80	0.06	0.14	LHS
64	05 Nov 15	13.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
65	05 Nov 15	13.850	1.10	0.90	0.075	0.99	0.07	0.17	LHS
66	05 Nov 15	13.880	1.00	0.70	0.075	0.70	0.05	0.12	LHS
67	05 Nov 15	14.020	1.10	0.90	0.075	0.99	0.07	0.17	LHS
68	05 Nov 15	14.060	1.20	1.00	0.025	1.20	0.03	0.07	LHS
69	05 Nov 15	14.090	1.10	0.80	0.075	0.88	0.07	0.15	LHS
70	05 Nov 15	14.120	1.20	1.00	0.025	1.20	0.03	0.07	LHS
71	05 Nov 15	14.160	1.10	0.90	0.075	0.99	0.07	0.17	LHS
72	05 Nov 15	14.190	1.20	1.00	0.025	1.20	0.03	0.07	LHS
73	05 Nov 15	14.320	1.00	0.70	0.075	0.70	0.05	0.12	LHS
74	05 Nov 15	14.360	1.10	0.90	0.075	0.99	0.07	0.17	LHS
75	05 Nov 15	14.390	1.00	0.80	0.075	0.80	0.06	0.14	LHS
76	05 Nov 15	14.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
77	05 Nov 15	14.550	1.10	0.90	0.075	0.99	0.07	0.17	LHS
78	05 Nov 15	14.580	1.20	1.00	0.025	1.20	0.03	0.07	LHS
79	05 Nov 15	14.610	1.00	0.80	0.075	0.80	0.06	0.14	LHS
80	05 Nov 15	14.660	1.20	1.00	0.075	1.20	0.09	0.21	LHS
81	05 Nov 15	15.020	1.10	0.90	0.075	0.99	0.07	0.17	LHS
82	05 Nov 15	15.060	1.00	0.80	0.075	0.80	0.06	0.14	LHS
83	05 Nov 15	15.080	1.20	1.00	0.025	1.20	0.03	0.07	LHS
84	05 Nov 15	15.120	1.10	0.90	0.075	0.99	0.07	0.17	LHS
85	05 Nov 15	15.160	1.00	0.80	0.075	0.80	0.06	0.14	LHS
86	05 Nov 15	15.190	1.20	1.00	0.075	1.20	0.09	0.21	LHS
87	05 Nov 15	15.330	1.10	0.90	0.075	0.99	0.07	0.17	LHS
88	05 Nov 15	15.350	1.00	0.80	0.075	0.80	0.06	0.14	LHS
89	05 Nov 15	15.380	1.10	0.90	0.075	0.99	0.07	0.17	LHS
90	05 Nov 15	15.440	1.20	1.00	0.025	1.20	0.03	0.07	LHS
CARRIED FORWARD :						1,886.08	87.11	202.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	1,886.08	87.11	202.10	
91	06 Nov 15	15.610	1.20	1.00	0.025	1.20	0.03	0.07	LHS
92	06 Nov 15	15.650	1.10	0.90	0.075	0.99	0.07	0.17	LHS
93	06 Nov 15	15.680	1.00	0.70	0.075	0.70	0.05	0.12	LHS
94	06 Nov 15	15.720	1.10	0.90	0.075	0.99	0.07	0.17	LHS
95	06 Nov 15	15.760	1.20	1.00	0.025	1.20	0.03	0.07	LHS
96	06 Nov 15	15.790	1.00	0.90	0.075	0.90	0.07	0.16	LHS
97	06 Nov 15	15.810	1.10	0.80	0.075	0.88	0.07	0.15	LHS
98	06 Nov 15	15.850	1.00	0.80	0.075	0.80	0.06	0.14	LHS
99	06 Nov 15	15.870	1.10	0.90	0.075	0.99	0.07	0.17	LHS
100	06 Nov 15	15.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
101	06 Nov 15	15.790	1.10	0.90	0.075	0.99	0.07	0.17	RHS
102	06 Nov 15	15.750	1.00	0.80	0.075	0.80	0.06	0.14	RHS
103	06 Nov 15	15.720	1.10	0.90	0.075	0.99	0.07	0.17	RHS
104	06 Nov 15	15.760	1.20	1.00	0.025	1.20	0.03	0.07	RHS
105	06 Nov 15	15.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
106	06 Nov 15	15.850	1.20	1.00	0.025	1.20	0.03	0.07	RHS
107	06 Nov 15	15.810	1.10	0.90	0.075	0.99	0.07	0.17	RHS
108	06 Nov 15	15.790	1.20	1.00	0.025	1.20	0.03	0.07	RHS
109	06 Nov 15	15.750	1.10	0.90	0.075	0.99	0.07	0.17	RHS
110	06 Nov 15	15.720	1.00	0.80	0.075	0.80	0.06	0.14	RHS
111	06 Nov 15	15.590	1.20	1.00	0.025	1.20	0.03	0.07	RHS
112	06 Nov 15	15.550	1.10	0.90	0.075	0.99	0.07	0.17	RHS
113	06 Nov 15	15.510	1.20	1.00	0.025	1.20	0.03	0.07	RHS
114	06 Nov 15	14.980	1.10	0.90	0.075	0.99	0.07	0.17	RHS
115	06 Nov 15	14.940	1.00	0.70	0.075	0.70	0.05	0.12	RHS
116	06 Nov 15	14.910	1.20	1.00	0.025	1.20	0.03	0.07	RHS
117	06 Nov 15	14.890	1.10	0.90	0.075	0.99	0.07	0.17	RHS
118	06 Nov 15	14.840	1.00	0.80	0.075	0.80	0.06	0.14	RHS
119	06 Nov 15	14.810	1.10	0.90	0.075	0.99	0.07	0.17	RHS
120	06 Nov 15	14.640	1.20	1.00	0.025	1.20	0.03	0.07	RHS
CARRIED FORWARD :						1,916.34	88.78	205.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,916.34	88.78	205.98	
121	10 Nov 15	11.210	1.00	0.70	0.075	0.70	0.05	0.12	LHS
122	10 Nov 15	11.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
123	10 Nov 15	11.220	1.00	0.90	0.075	0.90	0.07	0.16	LHS
124	10 Nov 15	11.200	1.20	1.00	0.025	1.20	0.03	0.07	LHS
125	10 Nov 15	11.420	1.10	0.90	0.075	0.99	0.07	0.17	LHS
126	10 Nov 15	11.450	1.00	0.70	0.075	0.70	0.05	0.12	LHS
127	10 Nov 15	11.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
128	10 Nov 15	11.520	1.00	0.70	0.075	0.70	0.05	0.12	LHS
129	10 Nov 15	11.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
130	10 Nov 15	11.590	1.00	0.80	0.075	0.80	0.06	0.14	LHS
131	10 Nov 15	11.540	1.10	0.90	0.075	0.99	0.07	0.17	LHS
132	10 Nov 15	11.510	1.00	0.80	0.075	0.80	0.06	0.14	LHS
133	10 Nov 15	12.020	1.10	0.90	0.075	0.99	0.07	0.17	LHS
134	10 Nov 15	12.060	1.00	0.70	0.075	0.70	0.05	0.12	LHS
135	10 Nov 15	12.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
136	10 Nov 15	12.210	1.00	0.80	0.075	0.80	0.06	0.14	LHS
137	10 Nov 15	12.250	1.20	1.00	0.025	1.20	0.03	0.07	LHS
138	10 Nov 15	12.270	1.10	0.90	0.075	0.99	0.07	0.17	LHS
139	10 Nov 15	12.290	1.00	0.80	0.075	0.80	0.06	0.14	LHS
140	10 Nov 15	12.350	1.20	1.00	0.025	1.20	0.03	0.07	LHS
141	10 Nov 15	12.370	1.10	0.90	0.075	0.99	0.07	0.17	LHS
142	10 Nov 15	12.690	1.00	0.70	0.075	0.70	0.05	0.12	LHS
143	10 Nov 15	12.840	1.10	0.90	0.075	0.99	0.07	0.17	LHS
144	10 Nov 15	12.870	1.00	0.70	0.075	0.70	0.05	0.12	LHS
145	10 Nov 15	12.940	1.20	1.00	0.025	1.20	0.03	0.07	LHS
146	10 Nov 15	12.980	1.10	0.90	0.075	0.99	0.07	0.17	LHS
147	10 Nov 15	13.020	1.00	0.70	0.075	0.70	0.05	0.12	LHS
148	10 Nov 15	13.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
149	10 Nov 15	13.080	1.00	0.70	0.075	0.70	0.05	0.12	LHS
150	11 Nov 15	13.210	1.00	0.70	0.075	0.70	0.05	0.12	LHS
CARRIED FORWARD :						1,943.63	90.53	210.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TUARAN

ROUTE NO. 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	1,943.63	90.53	210.03	
151	11 Nov 15	13.250	1.10	0.90	0.075	0.99	0.07	0.17	LHS
152	11 Nov 15	13.280	1.00	0.70	0.075	0.70	0.05	0.12	LHS
153	11 Nov 15	13.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
154	11 Nov 15	13.360	1.00	0.80	0.075	0.80	0.06	0.14	LHS
155	11 Nov 15	13.290	1.20	1.00	0.025	1.20	0.03	0.07	LHS
156	11 Nov 15	13.320	1.10	0.90	0.075	0.99	0.07	0.17	LHS
157	11 Nov 15	13.360	1.00	0.70	0.075	0.70	0.05	0.12	LHS
158	11 Nov 15	13.390	1.20	1.00	0.025	1.20	0.03	0.07	LHS
159	11 Nov 15	13.410	1.10	0.90	0.075	0.99	0.07	0.17	LHS
160	11 Nov 15	13.460	1.00	0.80	0.075	0.80	0.06	0.14	LHS
161	11 Nov 15	13.490	1.10	0.90	0.075	0.99	0.07	0.17	LHS
162	11 Nov 15	13.520	1.20	1.00	0.025	1.20	0.03	0.07	LHS
163	11 Nov 15	13.560	1.10	0.90	0.075	0.99	0.07	0.17	LHS
164	11 Nov 15	13.590	1.20	1.00	0.025	1.20	0.03	0.07	LHS
165	11 Nov 15	13.610	1.00	0.80	0.075	0.80	0.06	0.14	LHS
166	11 Nov 15	13.660	1.20	1.00	0.025	1.20	0.03	0.07	LHS
167	11 Nov 15	13.690	1.10	0.90	0.075	0.99	0.07	0.17	LHS
168	11 Nov 15	13.810	1.20	1.00	0.025	1.20	0.03	0.07	LHS
169	11 Nov 15	13.860	1.10	0.90	0.075	0.99	0.07	0.17	LHS
170	11 Nov 15	13.890	1.20	1.00	0.025	1.20	0.03	0.07	LHS
171	11 Nov 15	13.910	1.10	0.90	0.075	0.99	0.07	0.17	LHS
172	11 Nov 15	14.020	1.00	0.70	0.075	0.70	0.05	0.12	LHS
173	11 Nov 15	14.050	1.10	0.90	0.075	0.99	0.07	0.17	LHS
174	11 Nov 15	14.070	1.00	0.70	0.075	0.70	0.05	0.12	LHS
175	11 Nov 15	14.090	1.10	0.90	0.075	0.99	0.07	0.17	LHS
176	11 Nov 15	14.220	1.00	0.70	0.075	0.70	0.05	0.12	LHS
177	11 Nov 15	14.260	1.10	0.90	0.075	0.99	0.07	0.17	LHS
178	11 Nov 15	14.290	1.00	0.70	0.075	0.70	0.05	0.12	LHS
TOTAL :						1,970.51	92.13	213.73	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,297.57	134.28	2,431.85	293.32	7.23	300.55	681.47	16.87	698.34
			TOTAL:	2,297.57	134.28	2,431.85	293.32	7.23	300.55	681.47	16.87	698.34

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD FROM OCTOBER 2015:						2,297.57	293.32	681.47	
1	03 Nov 15	140.485	0.80	0.70	0.05	0.56	0.03	0.07	RHS
2	03 Nov 15	140.355	1.40	0.70	0.05	0.98	0.05	0.12	RHS
3	03 Nov 15	140.354	0.90	0.70	0.05	0.63	0.03	0.07	RHS
4	03 Nov 15	140.300	1.00	0.90	0.05	0.90	0.05	0.12	RHS
5	03 Nov 15	137.610	1.80	1.00	0.05	1.80	0.09	0.21	RHS
6	03 Nov 15	137.599	1.70	0.80	0.05	1.36	0.07	0.16	RHS
7	03 Nov 15	137.594	0.90	0.80	0.05	0.72	0.04	0.09	RHS
8	03 Nov 15	137.574	1.10	0.70	0.05	0.77	0.04	0.09	RHS
9	03 Nov 15	137.270	0.70	0.60	0.05	0.42	0.02	0.05	RHS
10	03 Nov 15	137.190	1.10	0.60	0.05	0.66	0.03	0.07	RHS
11	03 Nov 15	137.150	1.20	1.10	0.05	1.32	0.07	0.16	RHS
12	03 Nov 15	137.140	0.50	0.60	0.05	0.30	0.02	0.05	RHS
13	03 Nov 15	137.139	0.60	0.30	0.05	0.18	0.01	0.02	RHS
14	03 Nov 15	137.138	2.00	0.60	0.05	1.20	0.06	0.14	RHS
15	03 Nov 15	137.137	1.00	0.80	0.05	0.80	0.04	0.09	RHS
16	04 Nov 15	119.130	0.90	0.40	0.05	0.36	0.02	0.05	RHS
17	04 Nov 15	119.560	0.70	0.40	0.05	0.28	0.01	0.02	RHS
18	04 Nov 15	119.561	0.60	0.60	0.05	0.36	0.02	0.05	RHS
19	04 Nov 15	119.720	0.80	0.70	0.05	0.56	0.03	0.07	RHS
20	04 Nov 15	119.787	0.80	0.70	0.05	0.56	0.03	0.07	RHS
21	04 Nov 15	119.799	1.70	1.00	0.05	1.70	0.09	0.21	RHS
22	04 Nov 15	119.807	1.50	0.80	0.05	1.20	0.06	0.14	RHS
23	04 Nov 15	120.114	1.10	0.60	0.05	0.66	0.03	0.07	LHS
24	04 Nov 15	125.290	2.20	1.60	0.05	3.52	0.18	0.42	LHS
25	04 Nov 15	127.470	1.80	1.00	0.05	1.80	0.09	0.21	LHS
26	04 Nov 15	137.030	3.10	1.60	0.05	4.96	0.25	0.58	LHS
27	04 Nov 15	136.715	2.00	1.10	0.05	2.20	0.11	0.26	LHS
28	04 Nov 15	136.688	0.80	0.70	0.05	0.56	0.03	0.07	LHS
29	04 Nov 15	136.580	1.00	0.80	0.05	0.80	0.04	0.09	LHS
30	04 Nov 15	136.579	1.00	1.00	0.05	1.00	0.05	0.12	LHS
CARRIED FORWARD:						2,330.69	295.01	685.41	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,330.69	295.01	685.41	
31	05 Nov 15	129.820	1.30	0.60	0.05	0.78	0.04	0.09	LHS
32	05 Nov 15	129.850	0.50	0.40	0.05	0.20	0.01	0.02	LHS
33	05 Nov 15	129.856	0.80	0.60	0.05	0.48	0.02	0.05	LHS
34	05 Nov 15	129.859	0.60	0.30	0.05	0.18	0.01	0.02	LHS
35	05 Nov 15	129.869	1.10	0.90	0.05	0.99	0.05	0.12	LHS
36	05 Nov 15	129.876	0.80	0.70	0.05	0.56	0.03	0.07	LHS
37	05 Nov 15	129.878	1.00	0.60	0.05	0.60	0.03	0.07	LHS
38	05 Nov 15	129.890	0.80	0.60	0.05	0.48	0.02	0.05	LHS
39	05 Nov 15	129.893	1.10	0.60	0.05	0.66	0.03	0.07	LHS
40	05 Nov 15	130.090	1.20	1.20	0.05	1.44	0.07	0.16	LHS
41	05 Nov 15	130.098	1.00	0.90	0.05	0.90	0.05	0.12	LHS
42	05 Nov 15	130.150	2.60	1.40	0.05	3.64	0.18	0.42	LHS
43	05 Nov 15	133.600	0.90	0.80	0.05	0.72	0.04	0.09	LHS
44	05 Nov 15	133.610	2.40	1.20	0.05	2.88	0.14	0.32	LHS
45	05 Nov 15	133.640	1.80	0.60	0.05	1.08	0.05	0.12	LHS
46	06 Nov 15	133.642	1.30	0.70	0.05	0.91	0.05	0.12	RHS
47	06 Nov 15	133.645	0.60	0.50	0.05	0.30	0.02	0.05	RHS
48	06 Nov 15	133.648	0.50	0.40	0.05	0.20	0.01	0.02	RHS
49	06 Nov 15	133.649	1.40	0.70	0.05	0.98	0.05	0.12	RHS
50	06 Nov 15	133.660	1.30	1.00	0.05	1.30	0.07	0.16	RHS
51	06 Nov 15	134.070	0.80	0.70	0.05	0.56	0.03	0.07	RHS
52	06 Nov 15	134.150	0.50	0.40	0.05	0.20	0.01	0.02	LHS
53	06 Nov 15	134.490	0.90	0.70	0.05	0.63	0.03	0.07	LHS
54	06 Nov 15	134.500	1.00	0.80	0.05	0.80	0.04	0.09	LHS
55	06 Nov 15	134.502	0.80	0.70	0.05	0.56	0.03	0.07	LHS
56	06 Nov 15	134.503	1.50	0.90	0.05	1.35	0.07	0.16	LHS
57	06 Nov 15	134.504	0.70	0.50	0.05	0.35	0.02	0.05	LHS
58	06 Nov 15	134.505	1.00	0.90	0.05	0.90	0.05	0.12	LHS
59	06 Nov 15	134.506	0.80	0.80	0.05	0.64	0.03	0.07	LHS
60	06 Nov 15	134.507	1.20	0.90	0.05	1.08	0.05	0.12	LHS
CARRIED FORWARD:						2,357.04	296.34	688.51	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,357.04	296.34	688.51	
61	07 Nov 15	73.580	0.60	0.50	0.05	0.30	0.02	0.05	LHS
62	07 Nov 15	75.120	0.70	0.40	0.05	0.28	0.01	0.02	LHS
63	07 Nov 15	75.140	1.60	0.60	0.05	0.96	0.05	0.12	RHS
64	07 Nov 15	75.810	0.50	0.30	0.05	0.15	0.01	0.02	LHS
65	07 Nov 15	75.811	0.90	0.70	0.05	0.63	0.03	0.07	LHS
66	07 Nov 15	75.814	1.10	0.60	0.05	0.66	0.03	0.07	LHS
67	07 Nov 15	75.970	0.80	0.70	0.05	0.56	0.03	0.07	LHS
68	07 Nov 15	76.700	1.30	0.90	0.05	1.17	0.06	0.14	RHS
69	07 Nov 15	76.750	1.80	0.80	0.05	1.44	0.07	0.16	RHS
70	07 Nov 15	76.758	1.60	0.90	0.05	1.44	0.07	0.16	LHS
71	07 Nov 15	76.821	1.00	0.80	0.05	0.80	0.04	0.09	LHS
72	07 Nov 15	76.823	0.80	0.60	0.05	0.48	0.02	0.05	LHS
73	07 Nov 15	76.824	0.80	0.40	0.05	0.32	0.02	0.05	LHS
74	07 Nov 15	76.825	1.20	0.80	0.05	0.96	0.05	0.12	LHS
75	07 Nov 15	77.070	1.30	0.80	0.05	1.04	0.05	0.12	LHS
76	11 Nov 15	87.844	1.30	0.60	0.05	0.78	0.04	0.09	LHS
77	11 Nov 15	87.845	1.30	0.80	0.05	1.04	0.05	0.12	RHS
78	11 Nov 15	87.846	2.10	0.80	0.05	1.68	0.08	0.19	RHS
79	11 Nov 15	87.847	1.80	1.50	0.05	2.70	0.14	0.32	RHS
80	11 Nov 15	89.206	0.80	0.60	0.05	0.48	0.02	0.05	RHS
81	11 Nov 15	89.207	0.80	0.60	0.05	0.48	0.02	0.05	RHS
82	11 Nov 15	89.260	0.70	0.60	0.05	0.42	0.02	0.05	LHS
83	11 Nov 15	93.575	1.00	0.60	0.80	0.60	0.48	1.11	LHS
84	11 Nov 15	93.610	1.50	1.00	0.05	1.50	0.08	0.19	LHS
85	11 Nov 15	93.613	0.70	0.60	0.05	0.42	0.02	0.05	LHS
86	11 Nov 15	93.623	1.00	0.60	0.05	0.60	0.03	0.07	LHS
87	11 Nov 15	93.629	1.70	0.80	0.05	1.36	0.07	0.16	LHS
88	11 Nov 15	95.740	1.50	0.80	0.05	1.20	0.06	0.14	RHS
89	11 Nov 15	95.741	1.20	0.90	0.05	1.08	0.05	0.12	RHS
90	11 Nov 15	95.742	1.80	0.90	0.05	1.62	0.08	0.19	RHS
CARRIED FORWARD:						2,384.19	298.14	692.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,384.19	298.14	692.72	
91	12 Nov 15	77.070	1.00	0.60	0.05	0.60	0.03	0.07	RHS
92	12 Nov 15	77.098	0.70	0.40	0.05	0.28	0.01	0.02	RHS
93	12 Nov 15	77.099	1.80	0.70	0.05	1.26	0.06	0.14	RHS
94	12 Nov 15	77.260	1.10	0.40	0.05	0.44	0.02	0.05	RHS
95	12 Nov 15	101.801	0.60	0.50	0.05	0.30	0.02	0.05	RHS
96	12 Nov 15	101.804	0.60	0.40	0.05	0.24	0.01	0.02	RHS
97	12 Nov 15	101.806	0.70	0.40	0.05	0.28	0.01	0.02	RHS
98	12 Nov 15	101.813	0.80	0.50	0.05	0.40	0.02	0.05	RHS
99	12 Nov 15	101.814	0.40	0.40	0.05	0.16	0.01	0.02	LHS
100	12 Nov 15	101.816	0.70	0.50	0.05	0.35	0.02	0.05	LHS
101	12 Nov 15	101.817	1.60	0.70	0.05	1.12	0.06	0.14	LHS
102	12 Nov 15	101.821	1.80	0.60	0.05	1.08	0.05	0.12	LHS
103	12 Nov 15	101.822	1.60	0.50	0.05	0.80	0.04	0.09	LHS
104	12 Nov 15	101.823	1.20	0.40	0.05	0.48	0.02	0.05	LHS
105	12 Nov 15	118.205	1.60	0.70	0.05	1.12	0.06	0.14	LHS
106	13 Nov 15	118.196	1.50	0.80	0.05	1.20	0.06	0.14	RHS
107	13 Nov 15	117.470	1.70	0.60	0.05	1.02	0.05	0.12	RHS
108	13 Nov 15	14.940	1.20	0.60	0.05	0.72	0.04	0.09	RHS
109	13 Nov 15	111.620	1.20	1.00	0.05	1.20	0.06	0.14	RHS
110	13 Nov 15	111.470	1.30	1.00	0.05	1.30	0.07	0.16	RHS
111	13 Nov 15	111.467	2.10	0.40	0.05	0.84	0.04	0.09	LHS
112	13 Nov 15	111.440	2.10	1.00	0.05	2.10	0.11	0.26	RHS
113	13 Nov 15	111.437	1.90	1.40	0.05	2.66	0.13	0.30	LHS
114	13 Nov 15	111.401	1.00	0.80	0.05	0.80	0.04	0.09	LHS
115	13 Nov 15	111.397	0.80	0.60	0.05	0.48	0.02	0.05	LHS
116	13 Nov 15	111.310	1.50	0.90	0.05	1.35	0.07	0.16	LHS
117	13 Nov 15	103.216	1.10	1.00	0.05	1.10	0.06	0.14	LHS
118	13 Nov 15	103.215	0.80	0.50	0.05	0.40	0.02	0.05	LHS
119	13 Nov 15	103.214	0.70	0.60	0.05	0.42	0.02	0.05	RHS
120	13 Nov 15	103.198	0.60	0.40	0.05	0.24	0.01	0.02	RHS
CARRIED FORWARD:						2,408.93	299.38	695.61	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						2,408.93	299.38	695.61	
121	14 Nov 15	130.299	0.90	0.80	0.05	0.72	0.04	0.09	LHS
122	14 Nov 15	130.320	0.80	0.70	0.05	0.56	0.03	0.07	LHS
123	14 Nov 15	130.321	1.20	0.80	0.05	0.96	0.05	0.12	LHS
124	14 Nov 15	130.480	2.70	1.10	0.05	2.97	0.15	0.35	LHS
125	14 Nov 15	131.565	0.80	0.50	0.05	0.40	0.02	0.05	LHS
126	14 Nov 15	131.566	0.90	0.50	0.05	0.45	0.02	0.05	LHS
127	14 Nov 15	131.570	1.70	0.70	0.05	1.19	0.06	0.14	LHS
128	14 Nov 15	131.580	0.80	0.80	0.05	0.64	0.03	0.07	LHS
129	14 Nov 15	131.582	0.80	0.70	0.05	0.56	0.03	0.07	RHS
130	14 Nov 15	131.588	2.80	0.70	0.05	1.96	0.10	0.23	RHS
131	14 Nov 15	131.612	0.80	0.60	0.05	0.48	0.02	0.05	RHS
132	14 Nov 15	131.616	0.70	0.40	0.05	0.28	0.01	0.02	LHS
133	14 Nov 15	131.623	0.80	0.40	0.05	0.32	0.02	0.05	LHS
134	14 Nov 15	131.695	1.10	0.70	0.05	0.77	0.04	0.09	LHS
135	14 Nov 15	131.700	0.90	0.80	0.05	0.72	0.04	0.09	LHS
136	17 Nov 15	131.740	0.40	0.40	0.05	0.16	0.01	0.02	RHS
137	17 Nov 15	132.003	0.50	0.30	0.05	0.15	0.01	0.02	RHS
138	17 Nov 15	132.004	0.80	0.50	0.05	0.40	0.02	0.05	RHS
139	17 Nov 15	132.020	0.70	0.50	0.05	0.35	0.02	0.05	LHS
140	17 Nov 15	134.690	1.00	0.80	0.05	0.80	0.04	0.09	LHS
141	17 Nov 15	134.710	0.90	0.80	0.05	0.72	0.04	0.09	LHS
142	17 Nov 15	137.099	1.50	0.90	0.05	1.35	0.07	0.16	LHS
143	17 Nov 15	137.100	1.10	0.70	0.05	0.77	0.04	0.09	RHS
144	17 Nov 15	137.108	0.80	0.60	0.05	0.48	0.02	0.05	RHS
145	17 Nov 15	137.121	1.00	0.60	0.05	0.60	0.03	0.07	RHS
146	17 Nov 15	137.122	0.70	0.60	0.05	0.42	0.02	0.05	RHS
147	17 Nov 15	137.132	0.70	0.50	0.05	0.35	0.02	0.05	RHS
148	17 Nov 15	137.133	1.70	0.70	0.05	1.19	0.06	0.14	LHS
149	17 Nov 15	137.270	9.00	0.20	0.05	1.80	0.09	0.21	LHS
150	17 Nov 15	137.670	0.80	0.50	0.05	0.40	0.02	0.05	LHS
CARRIED FORWARD:						2,431.85	300.55	698.34	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	493.77	-	493.77	24.68	-	24.68	57.29	-	57.29
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	832.38	15.82	848.20	31.40	11.02	42.42	72.82	25.57	98.39
3	Papar	01	Jalan Kota Kinabalu - Sindumin	4,182.24	241.62	4,423.86	209.09	12.09	221.18	485.14	28.02	513.16
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,302.46	142.13	4,444.59	215.12	7.11	222.23	499.10	16.49	515.59
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,188.01	-	1,188.01	59.40	-	59.40	137.81	-	137.81
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	33.01	-	33.01	1.65	-	1.65	3.83	-	3.83
			TOTAL:	11,031.87	399.57	11,431.44	541.34	30.22	571.56	1,255.99	70.08	1,326.07

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	NOVEMBER 2015

Page 2 of 12

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						832.38	41.63	96.55	
1	18 Nov 15	15.100	2.40	2.70	0.050	6.48	0.32	0.75	LHS
2	18 Nov 15	15.101	3.30	2.80	0.050	9.24	0.46	1.07	LHS
3	18 Nov 15	17.860	1.00	0.10	0.050	0.10	0.01	0.01	RHS
TOTAL:						848.20	42.42	98.39	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,182.24	209.10	485.13	
1	02 Nov 15	18.480	2.00	0.70	0.050	1.40	0.07	0.16	LHS
2	02 Nov 15	22.020	3.00	0.80	0.050	2.40	0.12	0.28	RHS
3	02 Nov 15	22.100	1.20	0.70	0.050	0.84	0.04	0.10	RHS
4	02 Nov 15	22.360	0.80	0.60	0.050	0.48	0.02	0.06	LHS
5	02 Nov 15	22.600	1.60	1.00	0.050	1.60	0.08	0.19	RHS
6	02 Nov 15	22.675	0.90	0.70	0.050	0.63	0.03	0.07	RHS
7	02 Nov 15	23.200	1.00	0.70	0.050	0.70	0.04	0.08	LHS
8	02 Nov 15	23.340	0.70	0.50	0.050	0.35	0.02	0.04	LHS
9	02 Nov 15	23.420	1.21	0.70	0.050	0.85	0.04	0.10	RHS
10	02 Nov 15	23.790	1.40	0.80	0.050	1.12	0.06	0.13	LHS
11	02 Nov 15	23.820	0.90	0.80	0.050	0.72	0.04	0.08	LHS
12	02 Nov 15	23.825	1.00	0.70	0.050	0.70	0.04	0.08	RHS
13	02 Nov 15	24.204	0.90	0.70	0.050	0.63	0.03	0.07	RHS
14	02 Nov 15	24.750	3.00	0.60	0.050	1.80	0.09	0.21	LHS
15	02 Nov 15	25.200	3.00	0.70	0.050	2.10	0.11	0.24	RHS
16	03 Nov 15	30.323	3.70	1.30	0.050	4.81	0.24	0.56	RHS
17	03 Nov 15	30.210	1.20	1.00	0.050	1.20	0.06	0.14	RHS
18	04 Nov 15	37.640	1.10	0.80	0.050	0.88	0.04	0.10	LHS
19	04 Nov 15	37.600	0.80	0.70	0.050	0.56	0.03	0.06	LHS
20	04 Nov 15	38.702	0.70	0.50	0.050	0.35	0.02	0.04	RHS
21	04 Nov 15	43.150	0.90	0.70	0.050	0.63	0.03	0.07	RHS
22	04 Nov 15	43.350	1.00	0.80	0.050	0.80	0.04	0.09	LHS
23	04 Nov 15	43.410	1.20	0.70	0.050	0.84	0.04	0.10	LHS
24	04 Nov 15	43.485	0.80	0.60	0.050	0.48	0.02	0.06	LHS
25	04 Nov 15	42.800	0.70	0.50	0.050	0.35	0.02	0.04	RHS
26	04 Nov 15	42.780	0.60	0.40	0.050	0.24	0.01	0.03	RHS
27	05 Nov 15	20.140	0.90	0.70	0.050	0.63	0.03	0.07	LHS
28	05 Nov 15	20.220	0.80	0.60	0.050	0.48	0.02	0.06	RHS
29	05 Nov 15	20.400	0.90	0.70	0.050	0.63	0.03	0.07	RHS
30	05 Nov 15	25.700	0.90	0.80	0.050	0.72	0.04	0.08	RHS
CARRIED FORWARD:						4,212.16	210.60	488.60	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,212.16	210.60	488.60	
31	05 Nov 15	26.130	4.00	0.80	0.050	3.20	0.16	0.37	RHS
32	05 Nov 15	26.540	0.80	0.70	0.050	0.56	0.03	0.06	LHS
33	05 Nov 15	27.700	3.00	0.70	0.050	2.10	0.11	0.24	LHS
34	05 Nov 15	27.750	1.40	0.80	0.050	1.12	0.06	0.13	RHS
35	05 Nov 15	27.880	0.90	0.70	0.050	0.63	0.03	0.07	LHS
36	05 Nov 15	28.560	0.90	0.70	0.050	0.63	0.03	0.07	RHS
37	11 Nov 15	22.204	1.00	0.70	0.050	0.70	0.04	0.08	LHS
38	11 Nov 15	22.600	1.50	0.80	0.050	1.20	0.06	0.14	RHS
39	11 Nov 15	26.090	2.00	0.70	0.050	1.40	0.07	0.16	LHS
40	11 Nov 15	26.110	4.00	0.80	0.050	3.20	0.16	0.37	LHS
41	11 Nov 15	31.720	0.90	0.70	0.050	0.63	0.03	0.07	LHS
42	11 Nov 15	34.650	0.80	0.60	0.050	0.48	0.02	0.06	LHS
43	11 Nov 15	34.710	1.20	0.80	0.050	0.96	0.05	0.11	LHS
44	11 Nov 15	30.702	3.00	0.70	0.050	2.10	0.11	0.24	LHS
45	11 Nov 15	30.650	2.00	0.60	0.050	1.20	0.06	0.14	RHS
46	11 Nov 15	29.680	0.80	0.60	0.050	0.48	0.02	0.06	LHS
47	11 Nov 15	23.980	0.90	0.70	0.050	0.63	0.03	0.07	RHS
48	11 Nov 15	23.730	1.20	0.60	0.050	0.72	0.04	0.08	RHS
49	11 Nov 15	19.650	1.00	0.80	0.050	0.80	0.04	0.09	RHS
50	11 Nov 15	19.580	0.90	0.70	0.050	0.63	0.03	0.07	RHS
51	15 Nov 15	25.847	1.20	1.10	0.050	1.32	0.07	0.15	LHS
52	15 Nov 15	25.850	7.60	3.40	0.050	25.84	1.29	3.00	LHS
53	15 Nov 15	25.858	2.70	2.20	0.050	5.94	0.30	0.69	LHS
54	15 Nov 15	25.875	2.40	1.30	0.050	3.12	0.16	0.36	LHS
55	18 Nov 15	34.440	1.80	0.80	0.050	1.44	0.07	0.17	LHS
56	18 Nov 15	34.850	0.90	0.60	0.050	0.54	0.03	0.06	RHS
57	18 Nov 15	35.520	1.00	0.60	0.050	0.60	0.03	0.07	LHS
58	18 Nov 15	35.720	0.70	0.50	0.050	0.35	0.02	0.04	LHS
59	18 Nov 15	35.930	0.90	0.70	0.050	0.63	0.03	0.07	LHS
60	18 Nov 15	36.070	0.80	0.60	0.050	0.48	0.02	0.06	LHS
CARRIED FORWARD:						4,275.79	213.78	495.98	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,275.79	213.78	495.98	
61	18 Nov 15	36.100	0.70	0.60	0.050	0.42	0.02	0.05	RHS
62	18 Nov 15	36.630	0.80	0.50	0.050	0.40	0.02	0.05	RHS
63	18 Nov 15	36.700	1.00	0.60	0.050	0.60	0.03	0.07	LHS
64	18 Nov 15	37.200	0.80	0.70	0.050	0.56	0.03	0.06	RHS
65	18 Nov 15	37.850	1.20	0.70	0.050	0.84	0.04	0.10	LHS
66	18 Nov 15	37.920	0.90	0.60	0.050	0.54	0.03	0.06	LHS
67	18 Nov 15	38.030	2.00	0.80	0.050	1.60	0.08	0.19	LHS
68	18 Nov 15	38.940	0.80	0.70	0.050	0.56	0.03	0.06	RHS
69	18 Nov 15	39.000	0.90	0.80	0.050	0.72	0.04	0.08	RHS
70	18 Nov 15	43.350	0.90	0.70	0.050	0.63	0.03	0.07	LHS
71	18 Nov 15	43.585	0.70	0.60	0.050	0.42	0.02	0.05	LHS
72	18 Nov 15	43.760	0.90	0.60	0.050	0.54	0.03	0.06	LHS
73	18 Nov 15	43.750	0.80	0.70	0.050	0.56	0.03	0.06	RHS
74	20 Nov 15	36.000	1.00	0.80	0.050	0.80	0.04	0.09	RHS
75	20 Nov 15	30.350	1.20	8.40	0.050	10.08	0.50	1.17	RHS
76	20 Nov 15	30.371	1.10	5.20	0.050	5.72	0.29	0.66	RHS
77	20 Nov 15	30.381	1.00	6.30	0.050	6.30	0.32	0.73	RHS
78	20 Nov 15	37.377	7.80	1.10	0.050	8.58	0.43	1.00	LHS
79	20 Nov 15	37.380	4.90	1.00	0.050	4.90	0.25	0.57	LHS
80	23 Nov 15	38.487	1.00	6.10	0.050	6.10	0.31	0.71	LHS
81	23 Nov 15	38.465	1.60	2.20	0.050	3.52	0.18	0.41	RHS
82	23 Nov 15	38.460	1.80	2.10	0.050	3.78	0.19	0.44	RHS
83	23 Nov 15	38.856	1.00	9.10	0.050	9.10	0.46	1.06	LHS
84	23 Nov 15	42.267	0.90	1.20	0.050	1.08	0.05	0.13	RHS
85	26 Nov 15	34.707	2.70	2.40	0.050	6.48	0.32	0.75	RHS
86	26 Nov 15	34.720	3.80	1.40	0.050	5.32	0.27	0.62	RHS
87	28 Nov 15	35.527	8.40	1.10	0.050	9.24	0.46	1.07	RHS
88	28 Nov 15	39.065	4.80	1.40	0.050	6.72	0.34	0.78	LHS
CARRIED FORWARD:						4,371.90	218.58	507.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,371.90	218.58	507.13	
89	17 Nov 15	60.570	0.90	0.80	0.050	0.72	0.04	0.08	LHS
90	17 Nov 15	60.640	0.80	0.70	0.050	0.56	0.03	0.06	LHS
91	17 Nov 15	60.715	1.90	0.80	0.050	1.52	0.08	0.18	LHS
92	17 Nov 15	60.918	0.90	0.70	0.050	0.63	0.03	0.07	LHS
93	17 Nov 15	61.030	2.20	0.80	0.050	1.76	0.09	0.20	LHS
94	17 Nov 15	61.150	0.80	0.60	0.050	0.48	0.02	0.06	LHS
95	17 Nov 15	70.240	3.00	0.80	0.050	2.40	0.12	0.28	RHS
96	17 Nov 15	70.070	1.00	0.70	0.050	0.70	0.04	0.08	LHS
97	17 Nov 15	69.960	0.90	0.80	0.050	0.72	0.04	0.08	LHS
98	17 Nov 15	69.550	0.90	0.70	0.050	0.63	0.03	0.07	LHS
99	17 Nov 15	69.545	1.00	0.80	0.050	0.80	0.04	0.09	RHS
100	17 Nov 15	69.505	1.20	0.70	0.050	0.84	0.04	0.10	LHS
101	17 Nov 15	69.460	2.80	0.60	0.050	1.68	0.08	0.19	LHS
102	17 Nov 15	69.385	3.00	0.70	0.050	2.10	0.11	0.24	LHS
103	17 Nov 15	69.315	2.00	0.80	0.050	1.60	0.08	0.19	RHS
104	17 Nov 15	69.270	0.90	0.70	0.050	0.63	0.03	0.07	LHS
105	17 Nov 15	69.050	1.00	0.80	0.050	0.80	0.04	0.09	LHS
106	17 Nov 15	69.040	0.90	0.70	0.050	0.63	0.03	0.07	RHS
107	17 Nov 15	67.300	1.00	0.80	0.050	0.80	0.04	0.09	LHS
108	17 Nov 15	67.260	4.00	0.60	0.050	2.40	0.12	0.28	LHS
109	17 Nov 15	66.012	3.80	0.70	0.050	2.66	0.13	0.31	LHS
110	17 Nov 15	64.930	1.10	0.80	0.050	0.88	0.04	0.10	RHS
111	17 Nov 15	64.896	0.80	0.70	0.050	0.56	0.03	0.06	LHS
112	17 Nov 15	64.785	1.40	0.80	0.050	1.12	0.06	0.13	RHS
113	17 Nov 15	64.730	1.20	0.60	0.050	0.72	0.04	0.08	LHS
114	17 Nov 15	64.360	0.90	0.70	0.050	0.63	0.03	0.07	LHS
115	19 Nov 15	44.902	0.80	0.70	0.050	0.56	0.03	0.06	LHS
116	19 Nov 15	46.670	1.20	0.60	0.050	0.72	0.04	0.08	RHS
117	19 Nov 15	47.990	0.90	0.60	0.050	0.54	0.03	0.06	RHS
118	19 Nov 15	48.203	0.90	0.80	0.050	0.72	0.04	0.08	LHS
CARRIED FORWARD:						4,403.41	220.16	510.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,403.41	220.16	510.79	
119	19 Nov 15	49.585	1.00	0.70	0.050	0.70	0.04	0.08	LHS
120	19 Nov 15	49.990	0.70	0.50	0.050	0.35	0.02	0.04	LHS
121	19 Nov 15	50.715	1.10	0.60	0.050	0.66	0.03	0.08	LHS
122	19 Nov 15	51.150	0.70	0.50	0.050	0.35	0.02	0.04	LHS
123	19 Nov 15	51.250	0.90	0.60	0.050	0.54	0.03	0.06	RHS
124	19 Nov 15	51.450	2.00	0.50	0.050	1.00	0.05	0.12	RHS
125	19 Nov 15	51.507	1.20	0.60	0.050	0.72	0.04	0.08	LHS
126	19 Nov 15	52.610	1.60	0.80	0.050	1.28	0.06	0.15	RHS
127	19 Nov 15	52.650	1.20	0.70	0.050	0.84	0.04	0.10	LHS
128	19 Nov 15	52.740	0.90	0.60	0.050	0.54	0.03	0.06	LHS
129	19 Nov 15	52.780	1.40	0.60	0.050	0.84	0.04	0.10	RHS
130	19 Nov 15	55.790	0.70	0.60	0.050	0.42	0.02	0.05	RHS
131	19 Nov 15	55.640	0.80	0.70	0.050	0.56	0.03	0.06	RHS
132	19 Nov 15	54.885	0.90	0.70	0.050	0.63	0.03	0.07	LHS
133	19 Nov 15	54.790	0.90	0.60	0.050	0.54	0.03	0.06	LHS
134	19 Nov 15	54.550	0.80	0.80	0.050	0.64	0.03	0.07	RHS
135	19 Nov 15	54.470	1.40	0.70	0.050	0.98	0.05	0.11	RHS
136	19 Nov 15	54.420	2.00	0.80	0.050	1.60	0.08	0.19	RHS
137	19 Nov 15	54.360	3.00	0.70	0.050	2.10	0.11	0.24	RHS
138	19 Nov 15	53.615	1.60	0.70	0.050	1.12	0.06	0.13	LHS
139	19 Nov 15	51.980	2.00	0.70	0.050	1.40	0.07	0.16	LHS
140	19 Nov 15	50.990	3.00	0.60	0.050	1.80	0.09	0.21	RHS
141	19 Nov 15	50.950	1.40	0.60	0.050	0.84	0.04	0.10	LHS
TOTAL:						4,423.86	221.18	513.16	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,302.46	215.12	499.10	
1	04 Nov 15	2.514	0.80	0.60	0.050	0.48	0.02	0.06	RHS
2	04 Nov 15	2.516	0.80	0.60	0.050	0.48	0.02	0.06	RHS
3	04 Nov 15	2.518	0.80	0.60	0.050	0.48	0.02	0.06	RHS
4	04 Nov 15	2.520	0.80	0.60	0.050	0.48	0.02	0.06	RHS
5	04 Nov 15	2.522	0.60	0.60	0.050	0.36	0.02	0.04	RHS
6	04 Nov 15	2.524	0.60	0.60	0.050	0.36	0.02	0.04	RHS
7	04 Nov 15	2.526	0.60	0.60	0.050	0.36	0.02	0.04	RHS
8	09 Nov 15	7.186	0.80	0.60	0.050	0.48	0.02	0.06	RHS
9	09 Nov 15	7.188	0.80	0.60	0.050	0.48	0.02	0.06	RHS
10	09 Nov 15	7.190	0.80	0.60	0.050	0.48	0.02	0.06	RHS
11	09 Nov 15	7.192	0.80	0.60	0.050	0.48	0.02	0.06	RHS
12	14 Nov 15	3.818	1.20	0.60	0.050	0.72	0.04	0.08	LHS
13	14 Nov 15	3.820	1.60	0.60	0.050	0.96	0.05	0.11	LHS
14	14 Nov 15	4.716	1.10	0.80	0.050	0.88	0.04	0.10	LHS
15	14 Nov 15	4.718	3.00	0.80	0.050	2.40	0.12	0.28	LHS
16	14 Nov 15	4.720	1.50	0.80	0.050	1.20	0.06	0.14	LHS
17	14 Nov 15	4.722	1.50	0.80	0.050	1.20	0.06	0.14	LHS
18	14 Nov 15	4.724	2.50	0.80	0.050	2.00	0.10	0.23	LHS
19	16 Nov 15	31.168	0.60	0.40	0.050	0.24	0.01	0.03	RHS
20	16 Nov 15	31.170	0.60	0.40	0.050	0.24	0.01	0.03	RHS
21	16 Nov 15	31.172	0.60	0.40	0.050	0.24	0.01	0.03	RHS
22	16 Nov 15	31.270	0.40	0.40	0.050	0.16	0.01	0.02	RHS
23	16 Nov 15	31.272	0.40	0.40	0.050	0.16	0.01	0.02	RHS
24	16 Nov 15	38.262	0.60	0.40	0.050	0.24	0.01	0.03	LHS
25	16 Nov 15	38.264	0.60	0.40	0.050	0.24	0.01	0.03	LHS
26	16 Nov 15	38.266	6.60	0.90	0.050	5.94	0.30	0.69	LHS
27	17 Nov 15	42.446	7.20	0.80	0.050	5.76	0.29	0.67	RHS
28	17 Nov 15	42.548	5.30	0.80	0.050	4.24	0.21	0.49	RHS
29	17 Nov 15	42.762	6.50	0.90	0.050	5.85	0.29	0.68	LHS
30	17 Nov 15	42.864	5.50	0.90	0.050	4.95	0.25	0.57	LHS
CARRIED FORWARD:						4,345.00	217.25	504.03	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POT HOLE PATCHING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						4,345.00	217.25	504.03	
31	18 Nov 15	16.776	1.60	0.80	0.050	1.28	0.06	0.15	RHS
32	18 Nov 15	16.782	1.60	0.80	0.050	1.28	0.06	0.15	RHS
33	18 Nov 15	16.784	1.60	0.80	0.050	1.28	0.06	0.15	RHS
34	18 Nov 15	16.786	1.60	0.80	0.050	1.28	0.06	0.15	RHS
35	18 Nov 15	16.788	1.60	0.80	0.050	1.28	0.06	0.15	LHS
36	18 Nov 15	16.790	1.60	0.80	0.050	1.28	0.06	0.15	LHS
37	18 Nov 15	16.792	1.60	0.80	0.050	1.28	0.06	0.15	LHS
38	19 Nov 15	19.856	1.60	0.80	0.050	1.28	0.06	0.15	LHS
39	19 Nov 15	19.858	1.40	0.40	0.050	0.56	0.03	0.06	LHS
40	19 Nov 15	19.868	1.40	0.40	0.050	0.56	0.03	0.06	LHS
41	19 Nov 15	19.870	1.40	0.60	0.050	0.84	0.04	0.10	LHS
42	20 Nov 15	21.056	1.50	0.60	0.050	0.90	0.05	0.10	RHS
43	20 Nov 15	21.058	1.60	0.60	0.050	0.96	0.05	0.11	RHS
44	20 Nov 15	21.060	1.60	0.60	0.050	0.96	0.05	0.11	RHS
45	20 Nov 15	21.062	1.20	0.60	0.050	0.72	0.04	0.08	RHS
46	20 Nov 15	21.064	1.00	0.80	0.050	0.80	0.04	0.09	RHS
47	20 Nov 15	21.066	1.00	0.80	0.050	0.80	0.04	0.09	RHS
48	20 Nov 15	21.068	1.00	0.80	0.050	0.80	0.04	0.09	RHS
49	20 Nov 15	21.070	1.00	0.80	0.050	0.80	0.04	0.09	RHS
50	20 Nov 15	21.072	1.00	0.80	0.050	0.80	0.04	0.09	RHS
51	20 Nov 15	22.912	1.10	0.60	0.050	0.66	0.03	0.08	LHS
52	20 Nov 15	22.954	1.10	0.60	0.050	0.66	0.03	0.08	LHS
53	20 Nov 15	22.976	1.10	0.60	0.050	0.66	0.03	0.08	LHS
54	20 Nov 15	22.980	15.30	1.50	0.050	22.95	1.15	2.66	LHS
55	20 Nov 15	22.990	11.10	1.60	0.050	17.76	0.89	2.06	LHS
56	20 Nov 15	23.162	10.30	1.10	0.050	11.33	0.57	1.31	LHS
57	20 Nov 15	23.220	9.50	1.20	0.050	11.40	0.57	1.32	LHS
58	20 Nov 15	23.466	3.50	1.10	0.050	3.85	0.19	0.45	LHS
59	20 Nov 15	24.162	4.40	1.20	0.050	5.28	0.26	0.61	RHS
60	20 Nov 15	25.264	5.30	1.00	0.050	5.30	0.27	0.61	RHS
TOTAL:						4,444.59	222.23	515.59	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA
MONTH:	NOVEMBER 2015

[illegible]

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	647.71	30.04	677.75	36.45	1.76	38.21	84.57	4.07	88.64
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	661.75	25.18	686.93	39.33	1.32	40.65	91.26	3.06	94.32
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	389.94	24.06	414.00	20.79	1.27	22.06	48.42	2.95	51.37
			TOTAL:	1,699.40	79.28	1,778.68	96.57	4.35	100.92	224.25	10.08	234.33

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						647.71	36.45	84.57	
1	13 Nov 15	79.130	2.50	1.00	0.050	2.50	0.13	0.30	LHS
2	13 Nov 15	79.160	1.00	0.70	0.050	0.70	0.04	0.09	LHS
3	14 Nov 15	85.000	2.80	1.70	0.100	4.76	0.48	1.11	RHS
4	14 Nov 15	80.520	7.00	1.20	0.050	8.40	0.42	0.97	RHS
5	14 Nov 15	80.515	2.50	2.00	0.050	5.00	0.25	0.58	RHS
6	21 Nov 15	46.760	2.30	1.50	0.050	3.45	0.17	0.39	LHS
7	21 Nov 15	46.910	1.00	1.00	0.050	1.00	0.05	0.12	RHS
8	21 Nov 15	51.335	1.00	0.70	0.050	0.70	0.04	0.09	LHS
9	21 Nov 15	51.551	1.00	0.90	0.050	0.90	0.05	0.12	RHS
10	21 Nov 15	51.750	1.20	1.00	0.050	1.20	0.06	0.14	RHS
11	21 Nov 15	51.795	1.30	1.10	0.050	1.43	0.07	0.16	RHS
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL :						677.75	38.21	88.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						661.75	39.33	91.26	
1	06 Nov 15	138.000	2.00	2.00	0.050	4.00	0.20	0.46	RHS
2	06 Nov 15	109.400	1.70	0.70	0.050	1.19	0.06	0.14	RHS
3	13 Nov 15	120.330	1.30	1.00	0.050	1.30	0.07	0.16	RHS
4	13 Nov 15	120.325	1.50	1.20	0.050	1.80	0.09	0.21	RHS
5	13 Nov 15	119.767	1.50	1.00	0.050	1.50	0.08	0.19	RHS
6	13 Nov 15	118.200	1.00	1.00	0.100	1.00	0.10	0.23	RHS
7	13 Nov 15	118.050	3.50	1.50	0.050	5.25	0.26	0.60	RHS
8	14 Nov 15	114.270	4.40	1.10	0.050	4.84	0.24	0.56	RHS
9	14 Nov 15	109.200	2.50	0.80	0.050	2.00	0.10	0.23	RHS
10	20 Nov 15	132.307	1.30	1.00	0.050	1.30	0.07	0.16	LHS
11	20 Nov 15	133.220	1.00	1.00	0.050	1.00	0.05	0.12	LHS
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						686.93	40.65	94.32	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: November 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:						389.94	20.79	48.42	
1	04 Nov 15	162.030	2.50	1.20	0.050	3.00	0.15	0.35	RHS
2	04 Nov 15	162.035	1.00	0.70	0.050	0.70	0.04	0.09	RHS
3	04 Nov 15	162.039	0.80	0.50	0.050	0.40	0.02	0.05	RHS
4	04 Nov 15	162.045	0.50	0.50	0.050	0.25	0.01	0.02	RHS
5	14 Nov 15	148.145	2.20	1.00	0.075	2.20	0.17	0.39	LHS
6	18 Nov 15	148.270	2.00	1.00	0.050	2.00	0.10	0.23	RHS
7	18 Nov 15	148.275	0.80	0.50	0.050	0.40	0.02	0.05	RHS
8	18 Nov 15	148.280	0.70	0.70	0.050	0.49	0.02	0.05	RHS
9	18 Nov 15	148.295	1.30	1.00	0.050	1.30	0.07	0.16	RHS
10	18 Nov 15	149.910	1.20	0.70	0.050	0.84	0.04	0.09	LHS
11	18 Nov 15	152.105	1.50	1.00	0.050	1.50	0.08	0.19	RHS
12	18 Nov 15	152.215	1.00	0.80	0.050	0.80	0.04	0.09	RHS
13	18 Nov 15	152.390	1.00	0.60	0.050	0.60	0.03	0.07	RHS
14	20 Nov 15	150.295	1.00	2.00	0.050	2.00	0.10	0.23	LHS
15	20 Nov 15	150.290	0.70	0.70	0.050	0.49	0.02	0.05	LHS
16	20 Nov 15	150.185	1.00	0.80	0.050	0.80	0.04	0.09	RHS
17	20 Nov 15	150.145	0.60	0.50	0.050	0.30	0.02	0.05	LHS
18	20 Nov 15	150.120	0.90	0.70	0.050	0.63	0.03	0.07	LHS
19	24 Nov 15	143.290	2.70	0.80	0.050	2.16	0.11	0.26	RHS
20	24 Nov 15	148.035	3.20	1.00	0.050	3.20	0.16	0.37	LHS
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
TOTAL						414.00	22.06	51.37	

LINTASAN RESOURCES SDN BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - POTHOLE PATCHING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			VOLUME (m ³)			PREMIX QUANTITY (TON)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	608.621	30.110	638.731	30.583	1.511	32.094	71.039	3.519	74.558
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	386.090	34.430	420.520	19.407	1.737	21.144	45.084	4.029	49.113
3	Beaufort	502	Jalan Beaufort - Menumbok	422.943	33.710	456.653	21.254	1.689	22.943	49.352	3.927	53.279
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	411.580	23.890	435.470	23.797	1.200	24.997	55.255	2.786	58.041
TOTAL:				1829.234	122.140	1951.374	95.041	6.137	101.178	220.730	14.261	234.991

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	608.621	30.583	71.039	
1	08 Nov 15	72.835	0.40	0.50	0.050	0.200	0.010	0.023	RHS
2	08 Nov 15	72.838	0.90	0.80	0.050	0.720	0.036	0.084	RHS
3	08 Nov 15	72.851	0.90	0.80	0.050	0.720	0.036	0.084	RHS
4	08 Nov 15	72.873	0.90	0.80	0.050	0.720	0.036	0.084	LHS
5	08 Nov 15	72.880	0.80	0.70	0.050	0.560	0.028	0.065	LHS
6	08 Nov 15	72.890	0.60	0.80	0.050	0.480	0.024	0.056	LHS
7	08 Nov 15	72.910	0.50	0.70	0.050	0.350	0.018	0.042	LHS
8	08 Nov 15	72.930	0.90	0.80	0.050	0.720	0.036	0.084	LHS
9	08 Nov 15	73.418	0.50	0.70	0.050	0.350	0.018	0.042	LHS
10	08 Nov 15	73.423	0.90	0.70	0.050	0.630	0.032	0.074	LHS
11	08 Nov 15	75.084	0.50	0.70	0.050	0.350	0.018	0.042	LHS
12	08 Nov 15	75.087	0.90	0.80	0.050	0.720	0.036	0.084	LHS
13	08 Nov 15	75.105	0.70	0.80	0.050	0.560	0.028	0.065	LHS
14	08 Nov 15	75.309	0.90	0.80	0.050	0.720	0.036	0.084	LHS
15	08 Nov 15	75.657	0.90	0.60	0.050	0.540	0.027	0.063	LHS
16	23 Nov 15	75.660	0.90	0.50	0.050	0.450	0.023	0.053	LHS
17	23 Nov 15	75.665	0.90	0.60	0.050	0.540	0.027	0.063	LHS
18	23 Nov 15	77.053	0.80	0.70	0.050	0.560	0.028	0.065	LHS
19	23 Nov 15	77.057	0.90	0.80	0.050	0.720	0.036	0.084	LHS
20	23 Nov 15	84.610	0.40	0.60	0.050	0.240	0.012	0.028	LHS
21	23 Nov 15	88.415	0.80	0.70	0.050	0.560	0.028	0.065	LHS
22	23 Nov 15	88.900	0.90	0.80	0.050	0.720	0.036	0.084	LHS
23	23 Nov 15	88.920	0.80	0.70	0.050	0.560	0.028	0.065	RHS
24	23 Nov 15	89.931	0.50	0.70	0.050	0.350	0.018	0.042	RHS
25	23 Nov 15	90.300	0.60	0.80	0.050	0.480	0.024	0.056	RHS
26	23 Nov 15	90.304	0.70	0.80	0.050	0.560	0.028	0.065	RHS
27	23 Nov 15	90.305	0.50	0.60	0.050	0.300	0.015	0.035	RHS
28	23 Nov 15	93.380	0.60	0.70	0.050	0.420	0.021	0.049	LHS
29	23 Nov 15	93.450	0.90	0.80	0.050	0.720	0.036	0.084	RHS
30	23 Nov 15	94.910	0.60	0.80	0.050	0.480	0.024	0.056	RHS
CARRIED FORWARD:						624.621	31.386	72.909	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	624.621	31.386	72.909	
31	25 Nov 15	95.200	0.80	0.70	0.050	0.560	0.028	0.065	LHS
32	25 Nov 15	95.300	0.90	0.80	0.050	0.720	0.036	0.084	LHS
33	25 Nov 15	99.728	0.40	0.60	0.050	0.240	0.012	0.028	LHS
34	25 Nov 15	99.800	0.80	0.70	0.050	0.560	0.028	0.065	LHS
35	25 Nov 15	100.420	0.90	0.80	0.050	0.720	0.036	0.084	LHS
36	25 Nov 15	100.570	0.80	0.70	0.050	0.560	0.028	0.065	RHS
37	25 Nov 15	100.578	0.50	0.70	0.050	0.350	0.018	0.042	RHS
38	25 Nov 15	100.756	0.60	0.80	0.050	0.480	0.024	0.056	RHS
39	25 Nov 15	100.758	0.70	0.80	0.050	0.560	0.028	0.065	RHS
40	25 Nov 15	100.760	0.50	0.60	0.050	0.300	0.015	0.035	RHS
41	28 Nov 15	100.765	0.60	0.70	0.050	0.420	0.021	0.049	LHS
42	28 Nov 15	100.770	0.90	0.80	0.050	0.720	0.036	0.084	RHS
43	28 Nov 15	114.153	0.60	0.80	0.050	0.480	0.024	0.056	RHS
44	28 Nov 15	114.190	0.90	0.80	0.050	0.720	0.036	0.084	LHS
45	28 Nov 15	121.781	0.80	0.70	0.050	0.560	0.028	0.065	LHS
46	28 Nov 15	121.785	0.60	0.80	0.050	0.480	0.024	0.056	LHS
47	28 Nov 15	121.840	0.50	0.70	0.050	0.350	0.018	0.042	LHS
48	28 Nov 15	122.000	0.90	0.80	0.050	0.720	0.036	0.084	LHS
49	28 Nov 15	122.005	0.50	0.70	0.050	0.350	0.018	0.042	LHS
50	28 Nov 15	122.006	0.90	0.70	0.050	0.630	0.032	0.074	LHS
51	28 Nov 15	122.010	0.50	0.70	0.050	0.350	0.018	0.042	LHS
52	28 Nov 15	122.840	0.90	0.80	0.050	0.720	0.036	0.084	LHS
53	28 Nov 15	123.070	0.70	0.80	0.050	0.560	0.028	0.065	LHS
54	28 Nov 15	123.690	0.90	0.80	0.050	0.720	0.036	0.084	LHS
55	30 Nov 15	123.730	0.70	0.80	0.050	0.560	0.028	0.065	RHS
56	30 Nov 15	123.745	0.50	0.60	0.050	0.300	0.015	0.035	RHS
57	30 Nov 15	123.942	0.60	0.70	0.050	0.420	0.021	0.049	LHS
58									
59									
60									
CARRIED FORWARD:						638.731	32.094	74.558	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	386.090	19.407	45.084	
1	08 Nov 15	128.283	0.50	0.80	0.050	0.400	0.020	0.046	LHS
2	08 Nov 15	128.740	0.90	0.90	0.050	0.810	0.041	0.095	LHS
3	08 Nov 15	137.874	0.50	0.60	0.050	0.300	0.015	0.035	LHS
4	08 Nov 15	137.880	0.90	0.80	0.050	0.720	0.036	0.084	LHS
5	08 Nov 15	137.900	0.80	0.80	0.050	0.640	0.032	0.074	LHS
6	08 Nov 15	138.000	0.60	0.70	0.050	0.420	0.021	0.049	LHS
7	08 Nov 15	138.010	0.60	0.90	0.050	0.540	0.027	0.063	LHS
8	08 Nov 15	138.014	0.90	0.80	0.050	0.720	0.036	0.084	LHS
9	08 Nov 15	138.020	0.70	0.80	0.050	0.560	0.028	0.065	LHS
10	08 Nov 15	138.022	0.50	0.90	0.050	0.450	0.023	0.053	RHS
11	08 Nov 15	138.120	0.80	0.80	0.050	0.640	0.032	0.074	RHS
12	08 Nov 15	138.710	0.90	0.80	0.050	0.720	0.036	0.084	RHS
13	08 Nov 15	138.712	0.90	0.90	0.050	0.810	0.041	0.095	RHS
14	08 Nov 15	139.100	0.60	0.80	0.050	0.480	0.024	0.056	LHS
15	08 Nov 15	139.411	0.70	0.80	0.050	0.560	0.028	0.065	LHS
16	11 Nov 15	139.412	0.90	0.50	0.050	0.450	0.023	0.053	LHS
17	11 Nov 15	139.413	0.80	0.40	0.050	0.320	0.016	0.037	RHS
18	11 Nov 15	139.415	0.60	0.80	0.050	0.480	0.024	0.056	LHS
19	11 Nov 15	139.415	0.80	0.90	0.050	0.720	0.036	0.084	LHS
20	11 Nov 15	139.420	0.90	0.50	0.050	0.450	0.023	0.053	LHS
21	11 Nov 15	139.420	0.60	0.40	0.050	0.240	0.012	0.028	RHS
22	11 Nov 15	139.424	0.50	0.50	0.050	0.250	0.013	0.030	LHS
23	11 Nov 15	139.428	0.50	0.30	0.050	0.150	0.008	0.019	LHS
24	11 Nov 15	139.430	0.60	0.40	0.050	0.240	0.012	0.028	LHS
25	11 Nov 15	139.430	0.70	0.40	0.050	0.280	0.014	0.032	RHS
26	11 Nov 15	139.430	0.80	0.20	0.050	0.160	0.008	0.019	RHS
27	11 Nov 15	139.432	0.80	0.40	0.050	0.320	0.016	0.037	RHS
28	11 Nov 15	139.434	0.80	0.40	0.050	0.320	0.016	0.037	RHS
29	11 Nov 15	139.435	0.70	0.50	0.050	0.350	0.018	0.042	RHS
30	11 Nov 15	139.435	0.90	0.40	0.050	0.360	0.018	0.042	RHS
CARRIED FORWARD:						399.950	20.104	46.703	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	399.950	20.104	46.703	
31	14 Nov 15	139.437	0.80	0.40	0.050	0.320	0.016	0.037	LHS
32	14 Nov 15	139.440	0.70	0.40	0.050	0.280	0.014	0.032	RHS
33	14 Nov 15	139.446	0.50	0.40	0.050	0.200	0.010	0.023	RHS
34	14 Nov 15	139.447	0.50	0.50	0.050	0.250	0.013	0.030	RHS
35	14 Nov 15	139.450	0.60	0.40	0.050	0.240	0.012	0.028	RHS
36	14 Nov 15	139.505	0.90	0.40	0.050	0.360	0.018	0.042	RHS
37	14 Nov 15	139.510	0.90	0.80	0.050	0.720	0.036	0.084	RHS
38	14 Nov 15	139.510	0.70	0.30	0.050	0.210	0.011	0.026	RHS
39	14 Nov 15	139.510	0.80	0.40	0.050	0.320	0.016	0.037	RHS
40	14 Nov 15	139.515	0.90	0.30	0.050	0.270	0.014	0.032	RHS
41	14 Nov 15	139.516	0.50	0.40	0.050	0.200	0.010	0.023	RHS
42	14 Nov 15	139.518	0.70	0.50	0.050	0.350	0.018	0.042	RHS
43	14 Nov 15	139.520	0.90	0.40	0.050	0.360	0.018	0.042	RHS
44	14 Nov 15	139.522	0.50	0.50	0.050	0.250	0.013	0.030	RHS
45	14 Nov 15	139.523	0.70	0.40	0.050	0.280	0.014	0.032	RHS
46	17 Nov 15	139.531	0.50	0.40	0.050	0.200	0.010	0.023	LHS
47	17 Nov 15	139.531	0.50	0.50	0.050	0.250	0.013	0.030	LHS
48	17 Nov 15	139.536	0.90	0.70	0.050	0.630	0.032	0.074	RHS
49	17 Nov 15	139.538	0.50	0.50	0.050	0.250	0.013	0.030	RHS
50	17 Nov 15	139.540	0.70	0.60	0.050	0.420	0.021	0.049	RHS
51	17 Nov 15	139.540	0.80	0.80	0.050	0.640	0.032	0.074	RHS
52	17 Nov 15	139.540	0.70	0.70	0.050	0.490	0.025	0.058	RHS
53	17 Nov 15	139.543	0.40	0.90	0.050	0.360	0.018	0.042	RHS
54	17 Nov 15	139.545	0.50	0.80	0.050	0.400	0.020	0.046	RHS
55	17 Nov 15	139.546	0.40	0.80	0.050	0.320	0.016	0.037	RHS
56	17 Nov 15	139.547	0.50	0.50	0.050	0.250	0.013	0.030	RHS
57	17 Nov 15	139.550	0.60	0.80	0.050	0.480	0.024	0.056	RHS
58	17 Nov 15	139.551	0.50	0.70	0.050	0.350	0.018	0.042	RHS
59	17 Nov 15	139.552	0.90	0.70	0.050	0.630	0.032	0.074	RHS
60	17 Nov 15	139.555	0.50	0.50	0.050	0.250	0.013	0.030	RHS
CARRIED FORWARD:						410.480	20.637	47.938	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	SIPITANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - SINDUMIN
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	410.480	20.637	47.938	
61	20 Nov 15	139.555	0.80	0.50	0.050	0.400	0.020	0.046	RHS
62	20 Nov 15	139.556	0.90	0.70	0.050	0.630	0.032	0.074	RHS
63	20 Nov 15	139.558	0.80	0.80	0.050	0.640	0.032	0.074	RHS
64	20 Nov 15	139.560	0.50	0.40	0.050	0.200	0.010	0.023	LHS
65	20 Nov 15	139.560	0.70	0.40	0.050	0.280	0.014	0.032	RHS
66	20 Nov 15	139.560	0.90	0.70	0.050	0.630	0.032	0.074	RHS
67	20 Nov 15	139.562	0.70	0.70	0.050	0.490	0.025	0.058	RHS
68	20 Nov 15	139.566	0.50	0.50	0.050	0.250	0.013	0.030	RHS
69	20 Nov 15	139.569	0.80	0.40	0.050	0.320	0.016	0.037	RHS
70	20 Nov 15	139.570	0.80	0.60	0.050	0.480	0.024	0.056	RHS
71	20 Nov 15	139.570	0.70	0.80	0.050	0.560	0.028	0.065	LHS
72	20 Nov 15	139.570	0.40	0.40	0.050	0.160	0.008	0.019	LHS
73	20 Nov 15	139.572	0.50	0.40	0.050	0.200	0.010	0.023	RHS
74	20 Nov 15	139.578	0.70	0.50	0.050	0.350	0.018	0.042	RHS
75	20 Nov 15	139.580	0.50	0.50	0.050	0.250	0.013	0.030	RHS
76	23 Nov 15	139.600	0.90	0.30	0.050	0.270	0.014	0.032	RHS
77	23 Nov 15	139.602	0.70	0.50	0.050	0.350	0.018	0.042	RHS
78	23 Nov 15	139.605	0.50	0.40	0.050	0.200	0.010	0.023	RHS
79	23 Nov 15	139.610	0.50	0.80	0.050	0.400	0.020	0.046	RHS
80	23 Nov 15	139.611	0.90	0.90	0.050	0.810	0.041	0.095	LHS
81	23 Nov 15	139.613	0.60	0.30	0.050	0.180	0.009	0.021	LHS
82	23 Nov 15	139.710	0.40	0.40	0.050	0.160	0.008	0.019	RHS
83	23 Nov 15	139.941	0.40	0.30	0.050	0.120	0.006	0.014	RHS
84	23 Nov 15	139.950	0.60	0.40	0.050	0.240	0.012	0.028	RHS
85	23 Nov 15	139.980	0.80	0.50	0.050	0.400	0.020	0.046	RHS
86	23 Nov 15	139.991	0.50	0.60	0.050	0.300	0.015	0.035	RHS
87	23 Nov 15	140.010	0.50	0.50	0.050	0.250	0.013	0.030	RHS
88	23 Nov 15	140.034	0.50	0.40	0.050	0.200	0.010	0.023	LHS
89	23 Nov 15	140.049	0.40	0.40	0.050	0.160	0.008	0.019	LHS
90	23 Nov 15	140.300	0.40	0.40	0.050	0.160	0.008	0.019	LHS
CARRIED FORWARD:						420.520	21.144	49.113	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	422.943	21.254	49.352	
1	20 Nov 15	9.090	0.60	0.80	0.050	0.480	0.024	0.056	LHS
2	20 Nov 15	9.189	0.80	0.60	0.050	0.480	0.024	0.056	RHS
3	20 Nov 15	9.200	0.60	0.80	0.050	0.480	0.024	0.056	LHS
4	20 Nov 15	9.971	0.60	0.50	0.050	0.300	0.015	0.035	RHS
5	20 Nov 15	10.330	0.90	0.70	0.050	0.630	0.032	0.074	LHS
6	20 Nov 15	10.331	0.60	0.80	0.050	0.480	0.024	0.056	RHS
7	20 Nov 15	10.331	0.90	0.60	0.050	0.540	0.027	0.063	LHS
8	20 Nov 15	10.331	0.80	0.70	0.050	0.560	0.028	0.065	LHS
9	20 Nov 15	10.332	0.80	0.90	0.050	0.720	0.036	0.084	RHS
10	20 Nov 15	10.335	0.80	0.50	0.050	0.400	0.020	0.046	LHS
11	20 Nov 15	10.359	0.90	0.80	0.050	0.720	0.036	0.084	RHS
12	20 Nov 15	10.370	0.80	0.80	0.050	0.640	0.032	0.074	LHS
13	20 Nov 15	10.398	0.80	0.80	0.050	0.640	0.032	0.074	LHS
14	20 Nov 15	10.910	0.80	0.60	0.050	0.480	0.024	0.056	LHS
15	20 Nov 15	11.008	0.90	0.60	0.050	0.540	0.027	0.063	RHS
16	23 Nov 15	11.012	0.70	0.70	0.050	0.490	0.025	0.058	RHS
17	23 Nov 15	11.061	0.50	0.80	0.050	0.400	0.020	0.046	RHS
18	23 Nov 15	11.189	0.80	0.70	0.050	0.560	0.028	0.065	LHS
19	23 Nov 15	11.496	0.80	0.90	0.050	0.720	0.036	0.084	LHS
20	23 Nov 15	11.517	0.80	0.50	0.050	0.400	0.020	0.046	LHS
21	23 Nov 15	11.530	0.90	0.80	0.050	0.720	0.036	0.084	RHS
22	23 Nov 15	11.615	0.80	0.80	0.050	0.640	0.032	0.074	RHS
23	23 Nov 15	11.620	0.80	0.80	0.050	0.640	0.032	0.074	RHS
24	23 Nov 15	11.910	0.80	0.60	0.050	0.480	0.024	0.056	RHS
25	23 Nov 15	11.940	0.90	0.60	0.050	0.540	0.027	0.063	LHS
26	23 Nov 15	11.950	0.70	0.70	0.050	0.490	0.025	0.058	LHS
27	23 Nov 15	11.955	0.50	0.80	0.050	0.400	0.020	0.046	LHS
28	23 Nov 15	11.956	0.60	0.70	0.050	0.420	0.021	0.049	RHS
29	23 Nov 15	12.000	0.60	0.70	0.050	0.420	0.021	0.049	LHS
30	23 Nov 15	12.078	0.70	0.80	0.050	0.560	0.028	0.065	LHS
CARRIED FORWARD:						438.913	22.054	51.211	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUK BOK
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m ²)	VOLUME (m ³)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	438.913	22.054	51.211	
31	25 Nov 15	12.252	0.60	0.70	0.050	0.420	0.021	0.049	RHS
32	25 Nov 15	12.380	0.60	0.80	0.050	0.480	0.024	0.056	LHS
33	25 Nov 15	12.381	0.60	0.70	0.050	0.420	0.021	0.049	LHS
34	25 Nov 15	12.445	0.60	0.80	0.050	0.480	0.024	0.056	RHS
35	25 Nov 15	12.450	0.60	0.90	0.050	0.540	0.027	0.063	LHS
36	25 Nov 15	12.451	0.80	0.80	0.050	0.640	0.032	0.074	RHS
37	25 Nov 15	12.537	0.80	0.80	0.050	0.640	0.032	0.074	LHS
38	25 Nov 15	12.563	0.60	0.80	0.050	0.480	0.024	0.056	LHS
39	25 Nov 15	12.574	0.90	0.80	0.050	0.720	0.036	0.084	LHS
40	25 Nov 15	12.705	0.80	0.90	0.050	0.720	0.036	0.084	LHS
41	25 Nov 15	12.708	0.60	0.80	0.050	0.480	0.024	0.056	LHS
42	25 Nov 15	12.930	0.50	0.70	0.050	0.350	0.018	0.042	LHS
43	25 Nov 15	12.931	0.60	0.90	0.050	0.540	0.027	0.063	RHS
44	25 Nov 15	13.020	0.60	0.90	0.050	0.540	0.027	0.063	LHS
45	25 Nov 15	13.040	0.60	0.70	0.050	0.420	0.021	0.049	LHS
46	28 Nov 15	13.081	0.60	0.70	0.050	0.420	0.021	0.049	RHS
47	28 Nov 15	17.180	0.60	0.60	0.050	0.360	0.018	0.042	LHS
48	28 Nov 15	17.180	0.80	0.70	0.050	0.560	0.028	0.065	RHS
49	28 Nov 15	17.180	0.80	0.90	0.050	0.720	0.036	0.084	LHS
50	28 Nov 15	17.180	0.80	0.50	0.050	0.400	0.020	0.046	LHS
51	28 Nov 15	17.181	0.90	0.80	0.050	0.720	0.036	0.084	LHS
52	28 Nov 15	17.181	0.80	0.80	0.050	0.640	0.032	0.074	LHS
53	28 Nov 15	17.190	0.80	0.80	0.050	0.640	0.032	0.074	LHS
54	28 Nov 15	17.190	0.80	0.60	0.050	0.480	0.024	0.056	LHS
55	28 Nov 15	17.196	0.90	0.60	0.050	0.540	0.027	0.063	LHS
56	28 Nov 15	17.196	0.70	0.70	0.050	0.490	0.025	0.058	LHS
57	28 Nov 15	17.200	0.50	0.80	0.050	0.400	0.020	0.046	LHS
58	28 Nov 15	17.200	0.30	0.70	0.050	0.210	0.011	0.026	LHS
59	28 Nov 15	17.230	0.90	0.80	0.050	0.720	0.036	0.084	LHS
60	28 Nov 15	17.230	0.70	0.80	0.050	0.560	0.028	0.065	RHS
CARRIED FORWARD:						454.643	22.842	53.045	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT:	BEAUFORT
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	454.643	22.842	53.045	
61	30 Nov 15	17.231	0.90	0.90	0.050	0.810	0.041	0.095	RHS
62	30 Nov 15	17.231	0.80	0.80	0.050	0.640	0.032	0.074	LHS
63	30 Nov 15	17.910	0.80	0.70	0.050	0.560	0.028	0.065	LHS
64									
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
CARRIED FORWARD:						456.653	22.943	53.279	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:			-	-	-	411.580	23.797	55.255	
1	14 Nov 15	30.118	0.50	0.90	0.050	0.450	0.023	0.053	RHS
2	14 Nov 15	30.400	0.70	0.70	0.050	0.490	0.025	0.058	RHS
3	14 Nov 15	30.910	0.90	0.80	0.050	0.720	0.036	0.084	LHS
4	14 Nov 15	32.000	0.50	0.80	0.050	0.400	0.020	0.046	LHS
5	14 Nov 15	32.780	0.60	0.80	0.050	0.480	0.024	0.056	LHS
6	14 Nov 15	32.843	0.60	0.70	0.050	0.420	0.021	0.049	LHS
7	14 Nov 15	32.907	0.50	0.80	0.050	0.400	0.020	0.046	LHS
8	14 Nov 15	33.070	0.60	0.50	0.050	0.300	0.015	0.035	RHS
9	14 Nov 15	33.080	0.50	0.50	0.050	0.250	0.013	0.030	RHS
10	14 Nov 15	33.235	0.70	0.40	0.050	0.280	0.014	0.032	RHS
11	17 Nov 15	33.270	0.80	0.60	0.050	0.480	0.024	0.056	RHS
12	17 Nov 15	33.410	0.60	0.50	0.050	0.300	0.015	0.035	LHS
13	17 Nov 15	33.456	0.50	0.80	0.050	0.400	0.020	0.046	RHS
14	17 Nov 15	33.470	0.80	0.80	0.050	0.640	0.032	0.074	RHS
15	17 Nov 15	33.515	0.90	0.70	0.050	0.630	0.032	0.074	RHS
16	17 Nov 15	33.895	0.50	0.70	0.050	0.350	0.018	0.042	LHS
17	17 Nov 15	34.130	0.90	0.80	0.050	0.720	0.036	0.084	LHS
18	17 Nov 15	34.296	0.50	0.40	0.050	0.200	0.010	0.023	LHS
19	17 Nov 15	34.365	0.40	0.40	0.050	0.160	0.008	0.019	RHS
20	17 Nov 15	35.343	0.90	0.60	0.050	0.540	0.027	0.063	RHS
21	17 Nov 15	35.550	0.40	0.40	0.050	0.160	0.008	0.019	LHS
22	17 Nov 15	35.980	0.50	0.40	0.050	0.200	0.010	0.023	RHS
23	17 Nov 15	35.981	0.40	0.40	0.050	0.160	0.008	0.019	LHS
24	17 Nov 15	37.270	0.50	0.40	0.050	0.200	0.010	0.023	RHS
25	17 Nov 15	39.700	0.40	0.35	0.050	0.140	0.007	0.016	RHS
26	17 Nov 15	39.990	0.40	0.40	0.050	0.160	0.008	0.019	RHS
27	17 Nov 15	40.292	0.50	0.40	0.050	0.200	0.010	0.023	LHS
28	17 Nov 15	40.381	0.50	0.50	0.050	0.250	0.013	0.030	RHS
29	17 Nov 15	40.420	0.40	0.40	0.050	0.160	0.008	0.019	LHS
30	17 Nov 15	40.421	0.50	0.40	0.050	0.200	0.010	0.023	LHS
CARRIED FORWARD:						422.020	24.322	56.474	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 POTHOLE PATCHING RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE	Length (m)	Width (m)	Depth (m)	AREA (m2)	VOLUME (m3)	PREMIX QUANTITY (ton)	REMARKS
BROUGHT FORWARD:					-	422.020	24.322	56.474	
31	20 Nov 15	40.590	0.50	0.50	0.050	0.250	0.013	0.030	RHS
32	20 Nov 15	40.600	0.50	0.40	0.050	0.200	0.010	0.023	LHS
33	20 Nov 15	40.610	0.50	0.40	0.050	0.200	0.010	0.023	RHS
34	20 Nov 15	41.128	0.70	0.40	0.050	0.280	0.014	0.032	RHS
35	20 Nov 15	41.132	0.40	0.40	0.050	0.160	0.008	0.019	LHS
36	20 Nov 15	41.200	0.60	0.50	0.050	0.300	0.015	0.035	RHS
37	20 Nov 15	41.210	0.90	0.40	0.050	0.360	0.018	0.042	LHS
38	20 Nov 15	43.296	0.80	0.50	0.050	0.400	0.020	0.046	RHS
39	20 Nov 15	44.635	0.90	0.80	0.050	0.720	0.036	0.084	RHS
40	20 Nov 15	44.690	0.60	0.50	0.050	0.300	0.015	0.035	RHS
41	23 Nov 15	52.080	0.50	0.90	0.050	0.450	0.023	0.053	LHS
42	23 Nov 15	52.098	0.90	0.90	0.050	0.810	0.041	0.095	RHS
43	23 Nov 15	52.099	0.50	0.40	0.050	0.200	0.010	0.023	RHS
44	23 Nov 15	52.100	0.80	0.90	0.050	0.720	0.036	0.084	RHS
45	23 Nov 15	52.124	0.50	0.80	0.050	0.400	0.020	0.046	RHS
46	23 Nov 15	52.126	0.60	0.80	0.050	0.480	0.024	0.056	LHS
47	23 Nov 15	52.127	0.60	0.50	0.050	0.300	0.015	0.035	RHS
48	23 Nov 15	52.810	0.50	0.90	0.050	0.450	0.023	0.053	RHS
49	23 Nov 15	52.830	0.90	0.90	0.050	0.810	0.041	0.095	RHS
50	23 Nov 15	52.838	0.50	0.40	0.050	0.200	0.010	0.023	LHS
51	23 Nov 15	52.850	0.80	0.90	0.050	0.720	0.036	0.084	RHS
52	23 Nov 15	52.912	0.50	0.80	0.050	0.400	0.020	0.046	RHS
53	23 Nov 15	53.122	0.60	0.80	0.050	0.480	0.024	0.056	LHS
54	23 Nov 15	53.430	0.90	0.80	0.050	0.720	0.036	0.084	LHS
55	23 Nov 15	53.548	0.90	0.80	0.050	0.720	0.036	0.084	LHS
56	23 Nov 15	53.650	0.80	0.90	0.050	0.720	0.036	0.084	LHS
57	23 Nov 15	55.790	0.90	0.60	0.050	0.540	0.027	0.063	LHS
58	23 Nov 15	55.792	0.80	0.70	0.050	0.560	0.028	0.065	LHS
59	23 Nov 15	55.905	0.40	0.80	0.050	0.320	0.016	0.037	LHS
60	23 Nov 15	55.908	0.70	0.40	0.050	0.280	0.014	0.032	RHS
CARRIED FORWARD:						435.470	24.997	58.041	

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 162.600 - LHS
KM 172.600

R01 - PAVEMENT
PAVEMENT TREATMENT



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 100.737 - LHS
KM 102.497

**R01 - PAVEMENT
PAVEMENT TREATMENT**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD. PAVEMENT TREATMENT GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	3,212.10	0.00	3,212.10
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,039.58	122.50	3,162.08
Kudat	01	Jalan Kota Kinabalu-Kudat	3,714.80	278.50	3,993.30
Tuaran	01	Jalan Kota Kinabalu-Kudat	78.64	0.00	78.64
	22	Jalan Kota Kinabalu-Sandakan	1,004.30	0.00	1,004.30
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	95.41	0.00	95.41
	01	Jalan Kota Kinabalu-Sindumin	34.79	0.00	34.79
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	75.95	0.00	75.95
Penampang	01	Jalan Kota Kinabalu-Sindumin	0.00	43.10	43.10
	500	Jalan Kota Kinabalu-Keningau-Tenom	1,235.32	66.23	1,301.55
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	1,370.84	0.00	1,370.84
Papar	01	Jalan Kota Kinabalu-Sindumin	487.65	165.66	653.31
Ranau	22	Jalan Kota Kinabalu-Sandakan	2,286.09	146.63	2,432.72
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,947.53	43.37	1,990.90
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	1,443.55	0.00	1,443.55
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	1,019.89	68.02	1,087.91
Beaufort	01	Jalan Kota Kinabalu-Sindumin	7,390.30	316.06	7,706.36
	502	Jalan Beaufort-Menumbok	4,433.26	350.55	4,783.81
Sipitang	01	Jalan Kota Kinabalu-Sindumin	5,999.95	302.63	6,302.58
Kuala Penyu	502	Jalan Beaufort-Menumbok	6,449.49	349.13	6,798.62
TOTAL			45,319.44	2,252.38	47,571.82

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	3,212.10	-	3,212.10
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	3,039.58	122.50	3,162.08
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	3,714.80	278.50	3,993.30
TOTAL				9,966.48	401.00	10,367.48

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,212.10	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF NOV :					3,212.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU- KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3039.58	
1	17 Nov 15	115.350	30.00	2.00	60.00	LHS
2	18 Nov 15	115.400	25.00	2.50	62.50	RHS
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF NOV :					3,162.08	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3714.80	
1	13 Nov 15	154.500	25.00	1.50	37.50	LHS
2	13 Nov 15	154.550	30.00	2.00	60.00	RHS
3	14 Nov 15	154.600	35.00	1.70	59.50	RHS
4	14 Nov 15	154.650	27.00	2.50	67.50	LHS
5	16 Nov 15	154.680	30.00	1.80	54.00	LHS
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
BALANCE END OF NOV :					3,993.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	95.41	-	95.41
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	78.64	-	78.64
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	1,004.30	-	1,004.30
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL :				-	-	-

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

Page 1 of 3

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					78.64	
TOTAL :					78.64	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: TUARAN
ROUTE NO. 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,004.30	
TOTAL :					1,004.30	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	2,286.09	146.63	2,432.72
TOTAL				2,286.09	146.63	2,432.72

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM OCTOBER 2015:					2,286.09	
1	18 Nov 15	49.170	13.50	1.80	24.30	LHS Pavement Treatment
2	18 Nov 15	54.718	10.80	2.00	21.60	LHS Pavement Treatment
3	19 Nov 15	54.720	12.60	1.80	22.68	RHS Pavement Treatment
4	19 Nov 15	49.832	8.00	1.50	12.00	RHS Pavement Treatment
5	20 Nov 15	97.510	13.90	2.00	27.80	LHS Pavement Treatment
6	21 Nov 15	123.645	8.70	1.50	13.05	LHS Pavement Treatment
7	21 Nov 15	126.243	12.60	2.00	25.20	LHS Pavement Treatment
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					2,432.72	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	34.79	-	34.79
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	43.10	43.10
3	Papar	01	Jalan Kota Kinabalu - Sindumin	487.65	165.66	653.31
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	1,235.32	66.23	1,301.55
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	1,370.84	-	1,370.84
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	75.95	-	75.95
TOTAL				3,204.55	274.99	3,479.54

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KK - SINDUMIN
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					34.79	
TOTAL					34.79	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					0.00	
1	13 Nov 15	17.868	10.40	1.40	14.56	LHS
2	14 Nov 15	17.807	16.30	1.40	22.82	RHS
3	18 Nov 15	17.450	5.00	1.00	5.00	LHS
4	18 Nov 15	17.460	0.90	0.80	0.72	RHS
TOTAL					43.10	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PAPAR

ROUTE NO. 01

ROAD NAME: JALAN KK - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					487.65	
1	02 Nov 15	21.923	12.40	1.30	16.12	RHS
2	03 Nov 15	30.327	7.30	1.40	10.22	RHS
3	03 Nov 15	30.332	5.70	1.40	7.98	RHS
4	03 Nov 15	30.338	10.80	1.40	15.12	RHS
5	05 Nov 15	28.450	5.00	0.80	4.00	LHS
6	05 Nov 15	22.412	6.10	1.10	6.71	RHS
7	05 Nov 15	22.415	5.80	1.00	5.80	RHS
8	05 Nov 15	22.460	11.10	1.20	13.32	RHS
9	05 Nov 15	22.465	10.30	1.30	13.39	RHS
10	05 Nov 15	22.470	5.10	1.00	5.10	RHS
11	10 Nov 15	38.080	5.20	1.20	6.24	LHS
12	10 Nov 15	41.980	6.30	1.40	8.82	LHS
13	10 Nov 15	41.994	7.40	1.30	9.62	RHS
14	11 Nov 15	29.512	7.20	1.40	10.08	RHS
15	11 Nov 15	28.491	5.10	1.20	6.12	RHS
16	11 Nov 15	28.443	6.40	1.20	7.68	RHS
17	13 Nov 15	25.073	5.00	1.30	6.50	LHS
18	13 Nov 15	25.078	4.40	1.20	5.28	LHS
19	13 Nov 15	25.083	6.30	1.20	7.56	LHS
TOTAL					653.31	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: PENAMPANG

ROUTE NO. 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,235.32	
1	13 Nov 15	37.160	22.80	1.25	28.50	LHS
2	13 Nov 15	37.140	17.60	1.30	22.88	RHS
3	13 Nov 15	37.127	10.70	1.10	11.77	LHS
4	13 Nov 15	37.173	2.80	1.10	3.08	RHS
TOTAL					1,301.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LPG TERBANG LAMA
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					75.95	
TOTAL					75.95	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	1,947.53	43.37	1,990.90
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	1,443.55	-	1,443.55
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	1,019.89	68.02	1,087.91
TOTAL				4,410.97	111.39	4,522.36

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,947.53	
1	13 Nov 15	79.131	10.90	1.30	14.17	Crocodile crack/RHS
2	13 Nov 15	79.190	11.50	0.80	9.20	Crocodile crack/LHS
3	14 Nov 15	80.500	20.00	1.00	20.00	Crocodile crack/RHS
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,990.90	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,443.55	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,443.55	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN KOTA KINABALU -KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,019.89	
1	03 Nov 15	162.600	5.10	2.60	13.26	Crocodile crack/LHS
2	06 Nov 15	143.975	9.00	2.30	20.70	Crocodile crack/RHS
3	06 Nov 15	143.985	5.50	1.30	7.15	Crocodile crack/RHS
4	06 Nov 15	144.708	11.70	2.30	26.91	Crocodile crack/LHS
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
TOTAL :					1,087.91	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - PAVEMENT TREATMENT RECORD

Month :NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	7,390.30	316.06	7,706.36
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	5,999.95	302.63	6,302.58
3	Beaufort	502	Jalan Beaufort - Menumbok	4,433.26	350.55	4,783.81
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	6,449.49	349.13	6,798.62
TOTAL				24,273.00	1,318.37	25,591.37

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					7390.30	
1	05 Nov 15	72.640	5.80	11.00	63.80	RHS
2	05 Nov 15	73.410	1.40	1.10	1.54	RHS
3	05 Nov 15	73.430	1.60	1.60	2.56	RHS
4	05 Nov 15	73.430	1.50	1.30	1.95	LHS
5	05 Nov 15	73.437	1.50	1.80	2.70	LHS
6	05 Nov 15	73.628	1.30	1.10	1.43	LHS
7	05 Nov 15	73.628	1.60	1.70	2.72	LHS
8	05 Nov 15	73.834	1.80	1.90	3.42	RHS
9	05 Nov 15	73.834	1.30	3.80	4.94	RHS
10	05 Nov 15	73.980	1.20	4.30	5.16	RHS
11	05 Nov 15	73.995	1.30	8.50	11.05	RHS
12	05 Nov 15	74.050	1.50	5.50	8.25	RHS
13	05 Nov 15	74.105	1.30	5.70	7.41	RHS
14	05 Nov 15	74.112	1.50	3.80	5.70	RHS
15	05 Nov 15	74.273	1.90	4.50	8.55	RHS
16	14 Nov 15	74.284	1.90	2.70	5.13	RHS
17	14 Nov 15	74.421	1.80	2.70	4.86	LHS
18	14 Nov 15	74.853	1.80	2.30	4.14	LHS
19	14 Nov 15	74.909	1.30	1.70	2.21	RHS
20	14 Nov 15	74.951	9.00	1.00	9.00	RHS
21	14 Nov 15	74.962	1.00	1.00	1.00	LHS
22	14 Nov 15	74.986	1.90	2.80	5.32	LHS
23	14 Nov 15	75.318	1.60	1.70	2.72	LHS
24	14 Nov 15	75.318	1.80	2.30	4.14	LHS
25	14 Nov 15	75.440	2.80	1.10	3.08	LHS
26	14 Nov 15	75.567	1.50	1.00	1.50	LHS
27	14 Nov 15	75.750	1.00	1.70	1.70	RHS
28	14 Nov 15	75.763	1.20	1.90	2.28	LHS
29	14 Nov 15	76.020	1.60	1.90	3.04	LHS
30	14 Nov 15	76.031	1.90	1.70	3.23	LHS
TOTAL:					7574.83	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					7574.83	
31	17 Nov 15	77.180	1.00	6.00	6.00	LHS
32	17 Nov 15	77.185	1.90	1.30	2.47	LHS
33	17 Nov 15	77.193	1.80	1.70	3.06	LHS
34	17 Nov 15	77.210	1.00	1.80	1.80	LHS
35	17 Nov 15	77.215	1.50	1.60	2.40	LHS
36	17 Nov 15	77.225	1.80	1.40	2.52	LHS
37	17 Nov 15	80.393	1.40	1.00	1.40	LHS
38	17 Nov 15	81.967	1.00	1.70	1.70	LHS
39	17 Nov 15	82.395	1.40	5.00	7.00	RHS
40	17 Nov 15	82.555	1.60	4.00	6.40	LHS
41	20 Nov 15	82.842	5.00	1.90	9.50	LHS
42	20 Nov 15	86.020	1.60	1.80	2.88	RHS
43	20 Nov 15	89.957	1.80	4.00	7.20	LHS
44	20 Nov 15	90.725	1.40	1.60	2.24	LHS
45	20 Nov 15	100.737	2.90	1.30	3.77	LHS
46	20 Nov 15	115.009	12.50	1.00	12.50	LHS
47	20 Nov 15	117.461	1.70	1.50	2.55	LHS
48	20 Nov 15	117.715	1.80	2.90	5.22	LHS
49	20 Nov 15	118.280	2.10	2.00	4.20	LHS
50	20 Nov 15	121.780	1.90	1.80	3.42	LHS
51	20 Nov 15	121.980	7.00	1.10	7.70	LHS
52	20 Nov 15	121.985	1.90	1.20	2.28	LHS
53	20 Nov 15	123.100	1.90	2.10	3.99	LHS
54	20 Nov 15	123.405	4.60	1.00	4.60	LHS
55	20 Nov 15	123.413	6.80	1.00	6.80	LHS
56	20 Nov 15	123.420	2.40	1.90	4.56	LHS
57	20 Nov 15	123.424	1.50	1.10	1.65	RHS
58	20 Nov 15	123.426	1.70	1.20	2.04	RHS
59	20 Nov 15	123.430	2.00	2.80	5.60	RHS
60	20 Nov 15	123.998	3.40	1.20	4.08	LHS
TOTAL:					7706.36	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5999.95	
1	05 Nov 15	128.551	2.10	1.20	2.52	RHS
2	05 Nov 15	128.553	17.00	1.00	17.00	RHS
3	05 Nov 15	128.561	2.50	1.10	2.75	LHS
4	05 Nov 15	128.629	15.70	1.00	15.70	LHS
5	05 Nov 15	128.650	1.10	5.50	6.05	RHS
6	05 Nov 15	128.951	1.50	1.90	2.85	RHS
7	05 Nov 15	128.952	1.30	2.70	3.51	RHS
8	05 Nov 15	129.468	9.00	1.00	9.00	RHS
9	05 Nov 15	136.385	11.00	1.00	11.00	RHS
10	05 Nov 15	139.578	18.00	1.10	19.80	LHS
11	25 Nov 15	139.579	1.20	1.90	2.28	LHS
12	25 Nov 15	139.880	5.00	1.30	6.50	LHS
13	25 Nov 15	139.885	4.90	1.20	5.88	LHS
14	25 Nov 15	139.945	1.50	1.70	2.55	LHS
15	25 Nov 15	139.950	1.70	1.30	2.21	RHS
16	25 Nov 15	139.960	1.80	1.90	3.42	RHS
17	25 Nov 15	139.966	1.90	1.80	3.42	LHS
18	25 Nov 15	140.013	6.70	2.90	19.43	RHS
19	25 Nov 15	140.015	5.10	1.10	5.61	RHS
20	25 Nov 15	140.040	5.20	1.20	6.24	LHS
21	25 Nov 15	140.080	5.00	1.20	6.00	LHS
22	25 Nov 15	140.086	9.60	1.40	13.44	LHS
23	25 Nov 15	140.170	8.00	1.40	11.20	LHS
24	28 Nov 15	140.179	5.50	1.20	6.60	LHS
25	28 Nov 15	140.184	6.30	1.20	7.56	RHS
26	28 Nov 15	140.191	13.30	0.90	11.97	LHS
27	28 Nov 15	140.200	5.00	1.30	6.50	RHS
28	28 Nov 15	140.280	3.90	1.10	4.29	LHS
29	28 Nov 15	140.283	1.70	1.00	1.70	RHS
30	28 Nov 15	140.295	1.00	0.60	0.60	RHS
TOTAL:					6217.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R01 PAVEMENT TREATMENT RECORD

DISTRICT: SIPITANG

ROUTE NO. R01

ROAD NAME: JLN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					6217.53	
31	30 Nov 15	140.296	2.20	1.30	2.86	RHS
32	30 Nov 15	140.300	1.20	1.00	1.20	RHS
33	30 Nov 15	140.300	1.00	1.00	1.00	LHS
34	30 Nov 15	141.286	1.70	1.10	1.87	LHS
35	30 Nov 15	141.291	1.00	1.00	1.00	RHS
36	30 Nov 15	145.595	1.50	0.60	0.90	RHS
37	30 Nov 15	145.600	2.80	1.60	4.48	LHS
38	30 Nov 15	148.090	2.50	1.40	3.50	LHS
39	30 Nov 15	148.100	3.30	1.50	4.95	LHS
40	30 Nov 15	148.110	2.40	1.40	3.36	LHS
41	30 Nov 15	148.190	4.80	1.90	9.12	LHS
42	30 Nov 15	149.350	4.20	1.30	5.46	RHS
43	30 Nov 15	149.370	5.30	1.30	6.89	RHS
44	30 Nov 15	149.390	2.50	3.10	7.75	LHS
45	30 Nov 15	150.213	2.20	1.50	3.30	RHS
46	30 Nov 15	151.470	1.80	1.60	2.88	RHS
47	30 Nov 15	152.890	2.60	0.60	1.56	RHS
48	30 Nov 15	154.912	5.70	0.70	3.99	RHS
49	30 Nov 15	155.290	14.60	1.30	18.98	LHS
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					6302.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUKOK

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4433.26	
1	05 Nov 15	6.080	2.30	1.30	2.99	LHS
2	05 Nov 15	6.420	2.10	2.30	4.83	RHS
3	05 Nov 15	6.655	1.20	2.10	2.52	LHS
4	05 Nov 15	7.085	1.10	1.60	1.76	RHS
5	05 Nov 15	9.250	2.50	1.20	3.00	LHS
6	05 Nov 15	9.290	5.30	1.10	5.83	RHS
7	05 Nov 15	9.291	5.80	1.20	6.96	LHS
8	05 Nov 15	9.940	5.20	1.80	9.36	LHS
9	05 Nov 15	9.941	4.40	1.40	6.16	LHS
10	05 Nov 15	9.947	11.50	1.30	14.95	RHS
11	05 Nov 15	10.090	5.10	1.30	6.63	LHS
12	05 Nov 15	10.091	5.50	0.50	2.75	LHS
13	05 Nov 15	10.320	1.20	1.20	1.44	LHS
14	05 Nov 15	10.324	1.60	1.90	3.04	LHS
15	08 Nov 15	10.330	1.50	0.90	1.35	LHS
16	08 Nov 15	10.381	2.10	1.20	2.52	LHS
17	08 Nov 15	10.390	6.90	1.40	9.66	LHS
18	08 Nov 15	10.390	2.00	0.90	1.80	LHS
19	08 Nov 15	10.630	4.40	1.30	5.72	LHS
20	08 Nov 15	10.635	1.70	1.30	2.21	RHS
21	08 Nov 15	10.773	1.50	1.10	1.65	LHS
22	08 Nov 15	10.791	1.00	1.00	1.00	LHS
23	08 Nov 15	10.870	4.80	1.10	5.28	LHS
24	08 Nov 15	10.970	1.40	1.40	1.96	LHS
25	08 Nov 15	11.380	3.20	2.80	8.96	LHS
26	08 Nov 15	11.610	5.50	1.00	5.50	LHS
27	08 Nov 15	11.617	2.80	1.90	5.32	RHS
28	08 Nov 15	11.618	3.10	1.00	3.10	RHS
29	08 Nov 15	11.620	2.10	1.60	3.36	LHS
30	08 Nov 15	11.670	2.90	3.20	9.28	LHS
					4574.15	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4574.15	
31	11 Nov 15	11.670	1.30	1.00	1.30	LHS
32	11 Nov 15	11.778	1.60	1.20	1.92	LHS
33	11 Nov 15	11.935	1.40	3.60	5.04	LHS
34	11 Nov 15	11.948	2.40	1.40	3.36	LHS
35	11 Nov 15	11.953	1.00	2.60	2.60	LHS
36	11 Nov 15	12.050	5.30	2.20	11.66	LHS
37	11 Nov 15	12.210	3.50	2.80	9.80	LHS
38	11 Nov 15	12.215	1.30	1.00	1.30	LHS
39	11 Nov 15	12.220	1.00	1.00	1.00	LHS
40	11 Nov 15	12.241	1.60	0.90	1.44	RHS
41	11 Nov 15	12.251	1.40	1.10	1.54	RHS
42	11 Nov 15	12.371	1.30	1.20	1.56	RHS
43	11 Nov 15	12.485	3.30	1.20	3.96	RHS
44	11 Nov 15	12.570	1.50	1.50	2.25	LHS
45	11 Nov 15	12.681	5.10	1.40	7.14	LHS
46	11 Nov 15	12.710	2.30	1.10	2.53	LHS
47	11 Nov 15	12.725	8.80	2.00	17.60	LHS
48	14 Nov 15	13.030	1.40	1.20	1.68	LHS
49	14 Nov 15	13.036	6.00	1.50	9.00	LHS
50	14 Nov 15	13.038	6.70	1.30	8.71	LHS
51	14 Nov 15	13.041	3.40	1.30	4.42	LHS
52	14 Nov 15	13.045	1.00	2.60	2.60	LHS
53	14 Nov 15	13.055	1.50	2.80	4.20	RHS
54	14 Nov 15	13.066	4.00	1.30	5.20	LHS
55	14 Nov 15	13.187	1.30	3.60	4.68	LHS
56	14 Nov 15	13.329	2.20	1.80	3.96	LHS
57	14 Nov 15	13.971	2.20	1.80	3.96	LHS
58	14 Nov 15	14.057	8.80	2.00	17.60	LHS
59	14 Nov 15	14.638	2.50	1.20	3.00	RHS
60	14 Nov 15	18.980	3.10	1.80	5.58	RHS
TOTAL:					4724.74	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					4724.74	
61	17 Nov 15	19.050	2.20	1.70	3.74	LHS
62	17 Nov 15	19.060	1.60	1.20	1.92	LHS
63	17 Nov 15	19.068	1.60	1.00	1.60	LHS
64	17 Nov 15	19.070	1.60	1.00	1.60	LHS
65	17 Nov 15	19.070	1.10	1.10	1.21	LHS
66	17 Nov 15	19.070	1.40	1.20	1.68	RHS
67	17 Nov 15	19.071	1.50	1.00	1.50	LHS
68	17 Nov 15	19.200	3.30	1.80	5.94	RHS
69	17 Nov 15	19.200	3.60	1.80	6.48	RHS
70	17 Nov 15	19.200	3.10	1.80	5.58	RHS
71	17 Nov 15	19.371	12.90	1.00	12.90	LHS
72	17 Nov 15	19.379	2.60	1.80	4.68	RHS
73	17 Nov 15	19.457	2.90	2.10	6.09	LHS
74	17 Nov 15	19.997	1.70	1.50	2.55	LHS
75	17 Nov 15	20.178	1.60	1.00	1.60	LHS
76						
77						
78						
79						
80						
81						
82						
83						
84						
85						
86						
87						
88						
89						
90						
TOTAL:					4783.81	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					6449.49	
1	05 Nov 15	31.457	5.80	3.500	20.300	RHS
2	05 Nov 15	33.020	3.50	1.000	3.500	LHS
3	05 Nov 15	33.780	1.70	1.50	2.55	LHS
4	05 Nov 15	33.895	2.60	1.80	4.68	RHS
5	05 Nov 15	33.905	5.00	0.90	4.50	LHS
6	05 Nov 15	34.718	3.70	2.20	8.14	LHS
7	05 Nov 15	34.736	6.30	1.90	11.97	LHS
8	05 Nov 15	34.760	5.60	2.30	12.88	LHS
9	05 Nov 15	34.896	2.20	1.40	3.08	LHS
10	05 Nov 15	34.912	1.00	2.50	2.50	LHS
11	05 Nov 15	36.049	3.50	1.50	5.25	RHS
12	05 Nov 15	39.970	1.20	1.00	1.20	RHS
13	05 Nov 15	39.978	1.21	3.50	4.24	RHS
14	05 Nov 15	40.038	2.80	1.80	5.04	LHS
15	05 Nov 15	40.070	2.60	1.30	3.38	LHS
16	05 Nov 15	40.079	1.30	2.90	3.77	RHS
17	08 Nov 15	40.090	6.00	1.45	8.70	RHS
18	08 Nov 15	40.095	3.70	1.50	5.55	RHS
19	08 Nov 15	40.430	10.00	2.00	20.00	LHS
20	08 Nov 15	41.140	1.10	2.00	2.20	LHS
21	08 Nov 15	41.145	1.00	1.00	1.00	LHS
22	08 Nov 15	43.297	3.10	1.10	3.41	RHS
23	08 Nov 15	43.330	10.00	0.70	7.00	LHS
24	08 Nov 15	43.370	12.00	3.10	37.20	RHS
25	08 Nov 15	43.380	18.60	1.60	29.76	RHS
26	08 Nov 15	45.740	2.50	1.90	4.75	LHS
27	08 Nov 15	45.750	3.80	1.50	5.70	LHS
28	08 Nov 15	45.750	3.90	1.30	5.07	LHS
29	08 Nov 15	45.751	6.40	1.70	10.88	LHS
30	08 Nov 15	45.760	5.00	1.60	8.00	LHS
TOTAL:					6695.69	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 PAVEMENT TREATMENT RECORD

DISTRICT: KUALA PENYU

ROUTE NO. 502

ROAD NAME: JLN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					6695.69	
31	11 Nov 15	45.764	3.10	1.40	4.34	RHS
32	11 Nov 15	45.770	3.00	1.60	4.80	RHS
33	11 Nov 15	47.667	1.20	1.00	1.20	LHS
34	11 Nov 15	49.955	1.50	1.10	1.65	LHS
35	11 Nov 15	49.980	1.00	1.10	1.10	RHS
36	11 Nov 15	51.020	8.50	1.50	12.75	LHS
37	11 Nov 15	51.020	6.00	2.40	14.40	RHS
38	11 Nov 15	53.737	5.00	1.80	9.00	LHS
39	11 Nov 15	56.185	9.20	2.30	21.16	LHS
40	11 Nov 15	56.395	5.00	2.80	14.00	RHS
41	11 Nov 15	56.410	4.00	2.00	8.00	RHS
42	11 Nov 15	57.541	1.40	1.20	1.68	RHS
43	11 Nov 15	57.686	5.90	1.50	8.85	LHS
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL:					6798.62	

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 15.500
KM 17.260 (RHS)

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 163.485 - CH 163.650 - LHS
KM 173.485 - KM 173.650

**R01 - PAVEMENT
VEGETATION CLEARING**



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
VEGETATION CLEARING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	13,603.97	3,814.10	17,418.07
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	3,142.00	764.00	3,906.00
Kudat	01	Jalan Kota Kinabalu-Kudat	8,112.10	2,732.30	10,844.40
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00
	22	Jalan Kota Kinabalu-Sandakan	1,004.30	0.00	1,004.30
	503	Jalan Berungis-Kota Belud	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	49.33	0.00	49.33
	01	Jalan Kota Kinabalu-Sindumin	7,089.50	0.00	7,089.50
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	3,440.00	0.00	3,440.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,240.00	1,100.00	4,340.00
	500	Jalan Kota Kinabalu-Keningau-Tenom	5,600.00	0.00	5,600.00
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	5,944.00	1,630.00	7,574.00
Papar	01	Jalan Kota Kinabalu-Sindumin	6,406.90	0.00	6,406.90
Ranau	22	Jalan Kota Kinabalu-Sandakan	770.00	0.00	770.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	1,518.68	138.05	1,656.73
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,471.78	135.75	2,607.53
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	2,050.69	187.05	2,237.74
Beaufort	01	Jalan Kota Kinabalu-Sindumin	25,692.47	0.00	25,692.47
	502	Jalan Beaufort-Menumbok	2,451.83	0.00	2,451.83
Sipitang	01	Jalan Kota Kinabalu-Sindumin	22,105.63	1,666.12	23,771.75
Kuala Penyu	502	Jalan Beaufort-Menumbok	3,464.82	112.67	3,577.49
TOTAL			118,158.00	12,280.04	130,438.04

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	JALAN KOTA KINABALU - KUDAT	13,603.97	3,814.10	17,418.07
2	KOTA MARUDU	01	JALAN KOTA KINABALU - KUDAT	3,142.00	764.00	3,906.00
3	KUDAT	01	JALAN KOTA KINABALU - KUDAT	8,112.10	2,732.30	10,844.40
TOTAL				24,858.07	7,310.40	32,168.47

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						13,603.97	
1	09 Nov 15	72.580	72.717	137.00	1.00	137.00	Roundabout
2	09 Nov 15	72.580		91.20	1.00	91.20	
3	10 Nov 15	72.590	72.923	333.00	1.00	333.00	
4	10 Nov 15	73.080	73.180	100.00	1.00	100.00	
5	10 Nov 15	73.270	73.379	109.00	1.00	109.00	
6	16 Nov 15	73.370	73.469	99.00	1.00	99.00	
7	16 Nov 15	73.470	73.565	95.00	1.00	95.00	
8	16 Nov 15	74.630	74.680	50.00	1.00	50.00	
9	16 Nov 15	74.680	74.700	20.00	1.00	20.00	
10	20 Nov 15	74.680		32.00	1.00	32.00	Roundabout
11	20 Nov 15	74.680	75.480	800.00	1.00	800.00	
12	21 Nov 15	74.780	74.808	28.00	1.00	28.00	
13	23 Nov 15	74.789	75.030	241.00	1.00	241.00	Roundabout
14	24 Nov 15	74.795	74.846	51.00	1.00	51.00	
15	24 Nov 15	75.080		96.90	1.00	96.90	
16	25 Nov 15	75.030	75.530	500.00	1.00	500.00	Roundabout
17	26 Nov 15	75.540	75.810	270.00	1.00	270.00	
18	28 Nov 15	75.130	75.813	683.00	1.00	683.00	
19	28 Nov 15	77.130		49.00	1.00	49.00	
20	30 Nov 15	77.150	77.169	19.00	1.00	19.00	
21	30 Nov 15	77.170	77.180	10.00	1.00	10.00	
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF NOV :						17,418.07	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						3,142.00	
1	05 Nov 15	125.580	125.714	134.00	1.00	134.00	
2	06 Nov 15	120.618	120.698	80.00	1.00	80.00	
3	13 Nov 15	120.615	120.705	90.00	1.00	90.00	
4	14 Nov 15	120.590	120.670	80.00	1.00	80.00	
5	16 Nov 15	120.400	120.590	190.00	1.00	190.00	
6	21 Nov 15	120.400	120.590	190.00	1.00	190.00	
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF NOV :						3,906.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		(CH) FROM	(CH) TO				
BROUGHT FORWARD:						8,112.10	Roundabout
1	02 Nov 15	190.740	190.770	30.00	1.00	30.00	
2	02 Nov 15	190.685	190.725	40.00	1.00	40.00	
3	14 Nov 15	190.637	190.677	40.00	1.00	40.00	
4	15 Nov 15	190.630	190.770	140.00	1.00	140.00	
5	17 Nov 15	190.550	190.626	76.00	1.00	76.00	
6	17 Nov 15	190.539	190.546	7.00	1.00	7.00	
7	17 Nov 15	190.428	190.535	107.00	1.00	107.00	
8	19 Nov 15	190.395		47.00	1.00	47.00	
9	19 Nov 15	190.368	190.383	15.00	1.00	15.00	
10	19 Nov 15	190.368	190.583	215.00	1.00	215.00	
11	19 Nov 15	190.227	190.363	136.00	1.00	136.00	
12	21 Nov 15	188.700	188.705	5.00	1.00	5.00	
13	21 Nov 15	188.800	188.805	5.00	1.00	5.00	
14	21 Nov 15	188.800	188.820	20.00	1.00	20.00	
15	24 Nov 15	188.775	188.778	3.00	1.00	3.00	
16	26 Nov 15	188.770		26.00	1.00	26.00	
17	26 Nov 15	188.755	188.760	5.00	1.00	5.00	
18	27 Nov 15	188.740	189.580	840.00	1.00	840.00	
19	27 Nov 15	188.710	188.760	50.00	1.00	50.00	
20	27 Nov 15	188.670	188.820	150.00	1.00	150.00	
21	27 Nov 15	188.322	188.580	258.00	1.00	258.00	
22	27 Nov 15	187.709	187.724	15.00	1.00	15.00	
23	28 Nov 15	187.699	187.710	11.00	1.00	11.00	
24	28 Nov 15	187.639	187.706	67.00	1.00	67.00	
25	28 Nov 15	187.637		36.30	1.00	36.30	
26	30 Nov 15	187.609	187.627	18.00	1.00	18.00	
27	30 Nov 15	187.547	187.687	140.00	1.00	140.00	
28	30 Nov 15	187.547	187.609	62.00	1.00	62.00	
29	30 Nov 15	187.418	187.496	78.00	1.00	78.00	
30	30 Nov 15	187.410	187.500	90.00	1.00	90.00	
BALANCE END OF NOV :						10,844.40	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-
TOTAL				-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	770.00	0.00	770.00
TOTAL				770.00	0.00	770.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD FROM OCTOBER 2015:					770.00	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					770.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	7,089.50	-	7,089.50
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,240.00	1,100.00	4,340.00
3	Papar	01	Jalan Kota Kinabalu - Sindumin	6,406.90	-	6,406.90
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	5,600.00	-	5,600.00
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	5,944.00	1,630.00	7,574.00
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	3,440.00	-	3,440.00
TOTAL				31,720.40	2,730.00	34,450.40

LINTASAN RESOURCES SDN. BHD.

R01 VEGETATION CLEARING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					7,089.50	
TOTAL:					7,089.50	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,240.00	
1	03 Nov 15	14.500	500.00	0.50	250.00	RHS-Road Kerb& Lay bay
2	04 Nov 15	13.400	100.00	0.50	50.00	LHS-Road Kerb& Lay bay
3	04 Nov 15	13.150	100.00	0.50	50.00	RHS-Road Kerb& Lay bay
4	05 Nov 15	13.450	950.00	0.50	475.00	(Median)Road Island-Road Kerb
5	07 Nov 15	15.500	550.00	0.50	275.00	(Median)Road Island-Road Kerb
TOTAL:					4,340.00	

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	NOVEMBER 2015

Page 4 of 7

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	NOVEMBER 2015

[illegible]

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK-PENAMPANG-LOK KAWI
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					5,944.00	
1	02 Nov 15	4.000	900.00	0.50	450.00	LHS - Road Kerb & P/Walkway
2	04 Nov 15	4.100	1,800.00	0.50	900.00	Median - Road Kerb
3	06 Nov 15	4.300	560.00	0.50	280.00	RHS - Road Kerb & P/Walkway
TOTAL:					7,574.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JALAN MASUK KE LAPANGAN TERBANG LAMA
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,440.00	
TOTAL:					3,440.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - VEGETATION CLEARING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	1,518.68	138.05	1,656.73
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2,471.78	135.75	2,607.53
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	2,050.69	187.05	2,237.74
TOTAL				6,041.15	460.85	6,502.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,518.68	
1	24 Nov 15	72.575-72.619	44.000	0.05	2.20	Edge of pavement to kerbs @ LHS
2	24 Nov 15	72.550-72.568	18.000	0.05	0.90	Edge of pavement to kerbs @ LHS
3	24 Nov 15	72.246-72.547	301.000	0.05	15.05	Edge of pavement to kerbs @ LHS
4	24 Nov 15	72.206-72.238	32.000	0.05	1.60	Edge of pavement to kerbs @ LHS
5	24 Nov 15	72.124-72.197	73.000	0.05	3.65	Edge of pavement to kerbs @ LHS
6	24 Nov 15	72.091-72.106	15.000	0.05	0.75	Edge of pavement to kerbs @ LHS
7	24 Nov 15	71.963-72.085	122.000	0.05	6.10	Edge of pavement to kerbs @ LHS
8	24 Nov 15	71.935-71.958	23.000	0.05	1.15	Edge of pavement to kerbs @ LHS
9	24 Nov 15	71.858-71.953	95.000	0.05	4.75	Edge of pavement to kerbs @ RHS
10	24 Nov 15	71.846-71.927	81.000	0.05	4.05	Edge of pavement to kerbs @ LHS
11	24 Nov 15	71.792-71.839	47.000	0.05	2.35	Edge of pavement to kerbs @ RHS
12	24 Nov 15	71.653-71.783	130.000	0.05	6.50	Edge of pavement to kerbs @ RHS
13	24 Nov 15	71.555-71.647	92.000	0.05	4.60	Edge of pavement to kerbs @ RHS
14	24 Nov 15	71.346-71.550	204.000	0.05	10.20	Edge of pavement to kerbs @ RHS
15	24 Nov 15	71.116-71.328	212.000	0.05	10.60	Edge of pavement to kerbs @ RHS
16	24 Nov 15	71.112-71.132	20.000	0.05	1.00	Edge of pavement to kerbs @ MED
17	24 Nov 15	71.110-71.116	6.000	0.05	0.30	Edge of pavement to kerbs @ RHS
18	24 Nov 15	71.100-71.171	71.000	0.05	3.55	Edge of pavement to kerbs @ LHS
19	24 Nov 15	71.097-71.100	3.000	0.05	0.15	Edge of pavement to kerbs @ MED
20	24 Nov 15	71.088-71.093	5.000	0.05	0.25	Edge of pavement to kerbs @ MED
21	24 Nov 15	70.602-70.653	51.000	0.05	2.55	Edge of pavement to kerbs @ RHS
22	24 Nov 15	70.530-70.593	63.000	0.05	3.15	Edge of pavement to kerbs @ RHS
23	24 Nov 15	70.505-70.638	133.000	0.05	6.65	Edge of pavement to kerbs @ LHS
24	24 Nov 15	70.476-70.522	46.000	0.05	2.30	Edge of pavement to kerbs @ RHS
25	24 Nov 15	70.247-70.393	146.000	0.05	7.30	Edge of pavement to kerbs @ LHS
26	24 Nov 15	70.815-70.931	116.000	0.05	5.80	Edge of pavement to kerbs @ RHS
27	24 Nov 15	70.733-70.785	52.000	0.05	2.60	Edge of pavement to kerbs @ LHS
28	24 Nov 15	70.725-70.801	76.000	0.05	3.80	Edge of pavement to kerbs @ RHS
29	24 Nov 15	70.714-70.727	13.000	0.05	0.65	Edge of pavement to kerbs @ LHS
30	24 Nov 15	70.667-70.695	28.000	0.05	1.40	Edge of pavement to kerbs @ RHS
CARRIED FORWARD :					1,634.58	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					1,634.58	
31	24 Nov 15	70.644 70.710	66.000	0.05	3.30	Edge of pavement to kerbs @ LHS
32	27 Nov 15	69.966-69.977	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
33	27 Nov 15	69.935-69.957	22.000	0.05	1.10	Edge of pavement to kerbs @ LHS
34	27 Nov 15	69.910-69.918	8.000	0.05	0.40	Edge of pavement to kerbs @ LHS
35	27 Nov 15	69.890-69.901	11.000	0.05	0.55	Edge of pavement to kerbs @ LHS
36	27 Nov 15	69.863-69.880	17.000	0.05	0.85	Edge of pavement to kerbs @ LHS
37	27 Nov 15	69.837-69.853	16.000	0.05	0.80	Edge of pavement to kerbs @ LHS
38	27 Nov 15	69.633-69.828	195.000	0.05	9.75	Edge of pavement to kerbs @ LHS
39	27 Nov 15	69.611-69.613	2.000	0.05	0.10	Edge of pavement to kerbs @ LHS
40	27 Nov 15	69.590-69.604	14.000	0.05	0.70	Edge of pavement to kerbs @ LHS
41	27 Nov 15	69.567-69.579	12.000	0.05	0.60	Edge of pavement to kerbs @ RHS
42	27 Nov 15	69.524-69.560	36.000	0.05	1.80	Edge of pavement to kerbs @ RHS
43	27 Nov 15	69.478-69.511	33.000	0.05	1.65	Edge of pavement to kerbs @ RHS
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
TOTAL :					1,656.73	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,471.78	
1	03 Nov 15	121.685-121.788	103.00	0.05	5.15	Edge of pavement to kerbs @ MED
2	03 Nov 15	121.636-121.663	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
3	03 Nov 15	121.632-121.657	25.00	0.05	1.25	Edge of pavement to kerbs @ MED
4	03 Nov 15	121.579-121.653	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
5	03 Nov 15	121.518-121.569	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
6	03 Nov 15	121.293-121.434	141.00	0.05	7.05	Edge of pavement to kerbs @ LHS
7	03 Nov 15	121.257-121.282	25.00	0.05	1.25	Edge of pavement to kerbs @ MED
8	03 Nov 15	121.242-121.378	136.00	0.05	6.80	Edge of pavement to kerbs @ RHS
9	03 Nov 15	121.242-121.288	46.00	0.05	2.30	Edge of pavement to kerbs @ LHS
10	03 Nov 15	121.226-121.242	16.00	0.05	0.80	Edge of pavement to kerbs @ MED
11	03 Nov 15	121.226-121.231	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
12	03 Nov 15	120.998-121.027	29.00	0.05	1.45	Edge of pavement to kerbs @ LHS
13	03 Nov 15	120.984-121.062	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
14	03 Nov 15	120.978-121.213	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
15	03 Nov 15	120.967-120.971	4.00	0.05	0.20	Edge of pavement to kerbs @ RHS
16	03 Nov 15	120.963-120.978	15.00	0.05	0.75	Edge of pavement to kerbs @ MED
17	03 Nov 15	120.942-120.992	50.00	0.05	2.50	Edge of pavement to kerbs @ LHS
18	03 Nov 15	120.912-120.959	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
19	03 Nov 15	120.861-120.935	74.00	0.05	3.70	Edge of pavement to kerbs @ LHS
20	03 Nov 15	120.793-120.844	51.00	0.05	2.55	Edge of pavement to kerbs @ LHS
21	03 Nov 15	120.719-120.776	57.00	0.05	2.85	Edge of pavement to kerbs @ LHS
22	03 Nov 15	120.719-120.754	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
23	03 Nov 15	120.716-120.951	235.00	0.05	11.75	Edge of pavement to kerbs @ MED
24	03 Nov 15	120.699-120.711	12.00	0.05	0.60	Edge of pavement to kerbs @ LHS
25	03 Nov 15	120.680-120.709	29.00	0.05	1.45	Edge of pavement to kerbs @ RHS
26	03 Nov 15	120.662-120.692	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
27	03 Nov 15	120.648-120.655	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
28	03 Nov 15	120.624-120.631	7.00	0.05	0.35	Edge of pavement to kerbs @ LHS
29	27 Nov 15	120.577-120.597	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
30	27 Nov 15	120.511-120.527	16.00	0.05	0.80	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					2,555.78	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM
MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,555.78	
27	27 Nov 15	120.466-120.711	245.00	0.05	12.25	Edge of pavement to kerbs @ MED
28	27 Nov 15	120.456-120.670	214.00	0.05	10.70	Edge of pavement to kerbs @ RHS
29	27 Nov 15	120.445-120.448	3.00	0.05	0.15	Edge of pavement to kerbs @ RHS
30	27 Nov 15	120.441-120.453	12.00	0.05	0.60	Edge of pavement to kerbs @ MED
31	27 Nov 15	120.418-120.436	18.00	0.05	0.90	Edge of pavement to kerbs @ RHS
32	27 Nov 15	120.381-120.402	21.00	0.05	1.05	Edge of pavement to kerbs @ RHS
33	27 Nov 15	120.370-120.500	130.00	0.05	6.50	Edge of pavement to kerbs @ LHS
34	27 Nov 15	120.343-120.346	3.00	0.05	0.15	Edge of pavement to kerbs @ LHS
35	27 Nov 15	120.321-120.325	4.00	0.05	0.20	Edge of pavement to kerbs @ LHS
36	27 Nov 15	120.316-120.343	27.00	0.05	1.35	Edge of pavement to kerbs @ RHS
37	27 Nov 15	120.293-120.316	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
38	27 Nov 15	120.278-120.303	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
39	27 Nov 15	120.247-120.287	40.00	0.05	2.00	Edge of pavement to kerbs @ LHS
40	27 Nov 15	120.121-120.260	139.00	0.05	6.95	Edge of pavement to kerbs @ RHS
41	27 Nov 15	120.120-120.230	110.00	0.05	5.50	Edge of pavement to kerbs @ LHS
42	27 Nov 15	120.093-120.104	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
43	27 Nov 15	118.160-118.170	10.00	0.05	0.50	Edge of pavement to kerbs @ MED
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
TOTAL :					2,607.53	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,050.69	
1	10 Nov 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ RHS
2	10 Nov 15	163.485-163.650	165.00	0.05	8.25	Tun Mustafa Bridge @ LHS
3	10 Nov 15	163.042-163.053	11.00	0.05	0.55	Edge of pavement to kerbs @ RHS
4	10 Nov 15	163.056-163.061	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
5	10 Nov 15	163.064-163.087	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
6	10 Nov 15	163.090-163.095	5.00	0.05	0.25	Edge of pavement to kerbs @ RHS
7	10 Nov 15	163.098-163.137	39.00	0.05	1.95	Edge of pavement to kerbs @ RHS
8	10 Nov 15	163.147-163.184	37.00	0.05	1.85	Edge of pavement to kerbs @ RHS
9	10 Nov 15	162.980-163.039	59.00	0.05	2.95	Edge of pavement to kerbs @ RHS
10	10 Nov 15	162.820-162.970	150.00	0.05	7.50	Edge of pavement to kerbs @ RHS
11	10 Nov 15	162.775-162.785	10.00	0.05	0.50	Edge of pavement to kerbs @ RHS
12	10 Nov 15	162.755-162.767	12.00	0.05	0.60	Edge of pavement to kerbs @ RHS
13	10 Nov 15	162.752-163.288	536.00	0.05	26.80	Edge of pavement to kerbs @ LHS
14	10 Nov 15	162.739-162.752	13.00	0.05	0.65	Edge of pavement to kerbs @ RHS
15	10 Nov 15	162.725-162.752	27.00	0.05	1.35	Edge of pavement to kerbs @ LHS
16	10 Nov 15	162.699-162.719	20.00	0.05	1.00	Edge of pavement to kerbs @ LHS
17	10 Nov 15	162.672-162.719	47.00	0.05	2.35	Edge of pavement to kerbs @ RHS
18	10 Nov 15	162.666-162.688	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
19	10 Nov 15	162.646-162.672	26.00	0.05	1.30	Edge of pavement to kerbs @ RHS
20	10 Nov 15	162.597-162.629	32.00	0.05	1.60	Edge of pavement to kerbs @ RHS
21	10 Nov 15	162.546-162.588	42.00	0.05	2.10	Edge of pavement to kerbs @ LHS
22	10 Nov 15	162.386-162.477	91.00	0.05	4.55	Edge of pavement to kerbs @ RHS
23	10 Nov 15	162.365-162.399	34.00	0.05	1.70	Edge of pavement to kerbs @ LHS
24	10 Nov 15	162.350-162.365	15.00	0.05	0.75	Edge of pavement to kerbs @ LHS
25	10 Nov 15	162.329-162.350	21.00	0.05	1.05	Edge of pavement to kerbs @ LHS
26	10 Nov 15	162.307-162.329	22.00	0.05	1.10	Edge of pavement to kerbs @ LHS
27	10 Nov 15	162.294-162.307	13.00	0.05	0.65	Edge of pavement to kerbs @ LHS
28	10 Nov 15	162.275-162.294	19.00	0.05	0.95	Edge of pavement to kerbs @ LHS
29	10 Nov 15	162.194-162.365	171.00	0.05	8.55	Edge of pavement to kerbs @ RHS
30	10 Nov 15	162.137-162.275	138.00	0.05	6.90	Edge of pavement to kerbs @ LHS
CARRIED FORWARD :					2,149.19	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU-TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					2,149.19	
31	10 Nov 15	162.137-162.194	57.00	0.05	2.85	Edge of pavement to kerbs @ RHS
32	10 Nov 15	162.086-162.116	30.00	0.05	1.50	Edge of pavement to kerbs @ LHS
33	10 Nov 15	162.048-162.117	69.00	0.05	3.45	Edge of pavement to kerbs @ RHS
34	10 Nov 15	162.048-162.058	10.00	0.05	0.50	Edge of pavement to kerbs @ LHS
35	10 Nov 15	162.002-162.037	35.00	0.05	1.75	Edge of pavement to kerbs @ RHS
36	28 Nov 15	161.945-162.040	95.00	0.05	4.75	Edge of pavement to kerbs @ LHS
37	28 Nov 15	161.909-161.995	86.00	0.05	4.30	Edge of pavement to kerbs @ RHS
38	28 Nov 15	161.887-161.935	48.00	0.05	2.40	Edge of pavement to kerbs @ LHS
39	28 Nov 15	161.865-161.909	44.00	0.05	2.20	Edge of pavement to kerbs @ RHS
40	28 Nov 15	161.840-161.878	38.00	0.05	1.90	Edge of pavement to kerbs @ LHS
41	28 Nov 15	161.808-161.831	23.00	0.05	1.15	Edge of pavement to kerbs @ LHS
42	28 Nov 15	161.802-161.865	63.00	0.05	3.15	Edge of pavement to kerbs @ RHS
43	28 Nov 15	161.779-161.794	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
44	28 Nov 15	161.745-161.769	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
45	28 Nov 15	161.716-161.736	20.00	0.05	1.00	Edge of pavement to kerbs @ RHS
46	28 Nov 15	161.680-161.704	24.00	0.05	1.20	Edge of pavement to kerbs @ RHS
47	28 Nov 15	161.599-161.647	48.00	0.05	2.40	Edge of pavement to kerbs @ RHS
48	28 Nov 15	161.221-161.599	378.00	0.05	18.90	Edge of pavement to kerbs @ RHS
49	28 Nov 15	161.159-161.182	23.00	0.05	1.15	Edge of pavement to kerbs @ RHS
50	28 Nov 15	160.974-161.144	170.00	0.05	8.50	Edge of pavement to kerbs @ RHS
51	28 Nov 15	160.911-160.966	55.00	0.05	2.75	Edge of pavement to kerbs @ RHS
52	28 Nov 15	160.852-160.906	54.00	0.05	2.70	Edge of pavement to kerbs @ RHS
53	28 Nov 15	160.748-160.842	94.00	0.05	4.70	Edge of pavement to kerbs @ RHS
54	28 Nov 15	160.661-160.686	25.00	0.05	1.25	Edge of pavement to kerbs @ RHS
55	28 Nov 15	160.520-160.655	135.00	0.05	6.75	Edge of pavement to kerbs @ RHS
56	28 Nov 15	160.497-160.512	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
57	28 Nov 15	160.476-160.491	15.00	0.05	0.75	Edge of pavement to kerbs @ RHS
58	28 Nov 15	160.395-160.473	78.00	0.05	3.90	Edge of pavement to kerbs @ RHS
59						
60						
TOTAL :					2,237.74	

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Sipitang

ROUTE NO. 01

ROAD NAME: Jalan KK-Sindumin

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					22,105.63	
1	30 Nov 15	138.250	550.00	0.400	55.30	RHS
2	30 Nov 15	156.147	39.00	0.400	62.46	LHS
3	30 Nov 15	156.147	139.00	0.400	62.46	RHS
4	30 Nov 15	156.150	63.00	0.400	62.46	M
5	30 Nov 15	156.189	124.000	0.400	62.48	LHS
6	30 Nov 15	156.234	47.00	0.400	62.49	M
7	30 Nov 15	156.263	74.00	0.300	46.88	M
8	30 Nov 15	156.290	54.00	0.400	62.52	RHS
9	30 Nov 15	156.290	10.00	0.300	46.89	RHS
10	30 Nov 15	156.290	70.00	0.400	62.52	M
11	30 Nov 15	156.290	60.00	0.400	62.52	RHS
12	30 Nov 15	156.290	166.00	0.300	46.89	RHS
13	30 Nov 15	156.290	39.00	0.300	46.89	M
14	30 Nov 15	156.290	54.00	0.200	31.26	RHS
15	30 Nov 15	156.295	37.00	0.200	31.26	M
16	30 Nov 15	156.318	260.00	0.300	46.90	M
17	30 Nov 15	156.334	53.00	0.400	62.53	LHS
18	30 Nov 15	156.377	184.00	0.200	31.28	LHS
19	30 Nov 15	156.39	21.00	0.300	46.92	LHS
20	30 Nov 15	156.404	104.00	0.300	46.92	RHS
21	30 Nov 15	156.418	21.00	0.400	62.57	RHS
22	30 Nov 15	156.489	74.00	0.200	31.30	RHS
23	30 Nov 15	156.539	80.00	0.400	62.62	LHS
24	30 Nov 15	156.544	81.00	0.400	62.62	RHS
25	30 Nov 15	156.595	68.00	0.200	31.32	RHS
26	30 Nov 15	156.595	37.00	0.400	62.64	M
27	30 Nov 15	156.601	80.00	0.300	46.98	LHS
28	30 Nov 15	156.612	72.000	0.300	46.98	RHS
29	30 Nov 15	156.634	74.000	0.400	62.65	M
30	30 Nov 15	156.634	40.000	0.300	46.99	M
CARRIED FORWARD:					23,662.09	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Sipitang

ROUTE NO. 01

ROAD NAME: Jalan KK-Sindumin

MONTH: Jan-00

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					23,662.09	
31	30 Nov 15	156.666	28.00	0.300	47.00	M
32	30 Nov 15	156.666	17.00	0.400	62.67	M
33						
34						
35						
36						
37						
38						
39						
40						
41						
42						
43						
44						
45						
46						
47						
48						
49						
50						
51						
52						
53						
54						
55						
56						
57						
58						
59						
60						
CARRIED FORWARD:					23,771.75	

Disahkan dan dipersetujui

For Lintasan Resources Sdn Bhd

For JKR Sabah

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R01 VEGETATION CLEARING RECORD

DISTRICT: Kuala Penyu

ROUTE NO. 502

ROAD NAME: Jalan Beaufort-Menumbok

MONTH: November 2015

ITEM	DATE	LOCATION (CH)	LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
BROUGHT FORWARD:					3,464.82	
1	14 Nov 15	58.660	120.00	0.300	17.60	LHS
2	14 Nov 15	59.385	168.00	0.300	17.82	RHS
3	14 Nov 15	59.406	58.00	0.300	17.82	LHS
4	14 Nov 15	59.421	22.00	0.400	23.77	M
5	14 Nov 15	59.438	32.00	0.300	17.83	M
6	14 Nov 15	59.450	21.00	0.300	17.84	M
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						
CARRIED FORWARD:					3,577.49	

Disahkan dan dipersetujui

R 02

**PENYENGGAHAN
BAHU JALAN
(SHOULDER)**

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 178.900-CH 179.000(RHS)
KM 178.900-KM 179.000(RHS)

R02 - SHOULDER

SHOULDER REPAIR



BEFORE



IN PROGRESS



AFTER

DISTRICT : KUDAT
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 184.500-CH 184.700(RHS)
KM 184.500-KM 184.700(RHS)

R02 - SHOULDER
SHOULDER REPAIR



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 106.050 - CH 106.550 - LHS
KM 116.050 - KM 116.550

R02- ROAD SHOULDER



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
SHOULDER REPAIR
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
			Previous	Current	Cumm.	Previous		Current		Cumm.	
			Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)	Area (m ²)	Vol (m ³)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	22,700.00	0.00	22,700.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	73,170.00	0.00	73,170.00	0.00	0.00	0.00	0.00	0.00	0.00
Kudat	01	Jalan Kota Kinabalu-Kudat	130,460.00	35,680.00	166,140.00	0.00	0.00	0.00	0.00	0.00	0.00
Tuaran	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	3,280.00	328.00	0.00	0.00	3,280.00	328.00
	22	Jalan Kota Kinabalu-Sandakan	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	503	Jalan Berungis-Kota Belud	6,720.00	0.00	6,720.00	0.00	0.00	0.00	0.00	0.00	0.00
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	0.00	0.00	0.00	450.00	45.00	0.00	0.00	450.00	45.00
	01	Jalan Kota Kinabalu-Sindumin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	606	Jalan Susur Sepangar Bay	0.00	0.00	0.00	60.00	6.00	0.00	0.00	60.00	6.00
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan Masuk ke Lapangan Terbang Lama	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Penampang	01	Jalan Kota Kinabalu-Sindumin	2,507.80	0.00	2,507.80	1.33	0.13	0.00	0.00	1.33	0.13
	500	Jalan Kota Kinabalu-Keningau-Tenom	8,015.00	0.00	8,015.00	0.00	0.00	0.00	0.00	0.00	0.00
	501	Jalan Kota Kinabalu-Penampang-Lokkawi	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	8,365.00	0.00	8,365.00	2,948.00	205.70	0.00	0.00	2,948.00	205.70
Ranau	22	Jalan Kota Kinabalu-Sandakan	67,155.00	5,365.00	72,520.00	0.00	0.00	0.00	0.00	0.00	0.00
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	390.00	16,780.00	17,170.00	0.00	0.00	0.00	0.00	0.00	0.00
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	43,830.00	7,032.00	50,862.00	0.00	0.00	0.00	0.00	0.00	0.00
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	19,301.50	0.00	19,301.50	0.00	0.00	0.00	0.00	0.00	0.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	23,578.92	0.00	23,578.92	0.00	0.00	0.00	0.00	0.00	0.00
	502	Jalan Beaufort-Menumbok	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Sipitang	01	Jalan Kota Kinabalu-Sindumin	2,675.40	0.00	2,675.40	0.00	0.00	0.00	0.00	0.00	0.00
Kuala Penyu	502	Jalan Beaufort-Menumbok	651.00	0.00	651.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL			409,519.62	64,857.00	474,376.62	6,739.33	584.83	0.00	0.00	6,739.33	584.83

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	22,650.00	-	22,650.00	-	-	-	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	73,170.00	-	73,170.00	-	-	-	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	130,460.00	35,680.00	166,140.00	-	-	-	-	-	-
TOTAL				226,280.00	35,680.00	261,960.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA BELUD

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
		From	To										
BROUGHT FORWARD:							22,650.00				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF NOV :							22,650.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA MARUDU

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-		-	73,170.00	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF NOV :							73,170.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KUDAT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:				-	-	-	130,460.00	-	-	-	0.00	0.00	
1	05 Nov 15	178.900	179.900	1,000.00	4.50	0.10	4,500.00						RHS
2	06 Nov 15	179.900	181.300	1,400.00	4.20	0.10	5,880.00						RHS
3	07 Nov 15	181.300	182.400	1,100.00	5.00	0.15	5,500.00						RHS
4	09 Nov 15	182.400	183.500	1,100.00	4.30	0.10	4,730.00						RHS
5	12 Nov 15	183.500	184.600	1,100.00	4.00	0.10	4,400.00						RHS
6	16 Nov 15	184.600	185.700	1,100.00	4.20	0.10	4,620.00						RHS
7	17 Nov 15	185.700	186.700	1,000.00	4.00	0.15	4,000.00						RHS
8	20 Nov 15	186.800	187.300	500.00	4.10	0.10	2,050.00						RHS
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
BALANCE END OF NOV :							166,140.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	-	-	-	450.00	45.00	-	-	450.00	45.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	-	-	-	3,280.00	328.00	-	-	3,280.00	328.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	6,720.00	-	6,720.00	-	-	-	-	-	-
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	60.00	6.00	-	-	60.00	6.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-	-	-	-
			TOTAL	6,720.00	-	6,720.00	3,790.00	379.00	-	-	3,790.00	379.00

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>NOVEMBER 2015</u>

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: KOTA KINABALU

ROUTE NO. 606

ROAD NAME: **JALAN SUSUR SEPANGAR BAY**

MONTH: **NOVEMBER 2015**

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
		From	To										
BROUGHT FORWARD:							0.00				60.00	6.00	
TOTAL :							0.00				60.00	6.00	

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>NOVEMBER 2015</u>

DISTRICT:	<u>TUARAN</u>
ROUTE NO.	<u>503</u>
ROAD NAME:	<u>JALAN BERUNGIS - KOTA BELUD</u>
MONTH:	<u>NOVEMBER 2015</u>

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	67,155.00	5,365.00	72,520.00	-	-	-	-	-	-
			TOTAL	67,155.00	5,365.00	72,520.00	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
		From	To										
BROUGHT FORWARD FROM OCTOBER 2015:							67,155.00				0.00		
1	23 Nov 15	63.400	63.600	200.00	2.50		500.00						LHS
2	23 Nov 15	63.420	63.600	180.00	2.40		432.00						RHS
3	24 Nov 15	63.710	63.860	150.00	2.80		420.00						LHS
4	24 Nov 15	63.720	63.920	200.00	2.80		560.00						RHS
5	25 Nov 15	64.010	64.230	220.00	2.50		550.00						LHS
6	25 Nov 15	64.025	64.225	200.00	2.40		480.00						RHS
7	26 Nov 15	64.310	64.490	180.00	2.20		396.00						LHS
8	26 Nov 15	64.300	64.510	210.00	2.10		441.00						RHS
9	27 Nov 15	64.500	64.750	250.00	2.20		550.00						LHS
10	27 Nov 15	64.520	64.680	160.00	2.00		320.00						RHS
11	28 Nov 15	64.700	64.880	180.00	2.20		396.00						LHS
12	28 Nov 15	64.710	64.870	160.00	2.00		320.00						RHS
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							72,520.00						

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	2,507.80	-	2,507.80	1.33	0.13	-	-	1.33	0.13
3	Papar	01	Jalan Kota Kinabalu - Sindumin	8,365.00	-	8,365.00	2,948.00	205.70	-	-	2,948.00	205.70
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	8,015.00	-	8,015.00	-	-	-	-	-	-
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-	-	-	-
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-	-	-	-
			TOTAL	18,887.80	-	18,887.80	2,949.33	205.83	-	-	2,949.33	205.83

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT:	PENAMPANG
ROUTE NO.:	01
ROAD NAME:	JALAN KOTA KINABALU-SINDUMIN
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m ²)	Length (m)	Width (m)	Depth (m)	Area (m ²)	Volume (m ³)	
BROUGHT FORWARD:							2,507.80				1.33	0.13	
TOTAL:							2,507.80				1.33	0.13	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PAPAR

ROUTE NO.: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							8,365.00				2,948.00	205.70	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: PENAMPANG

ROUTE NO.: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							8,015.00				0.00	0.00	
</													

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - SHOULDER REPAIR RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	TAMBUNAN	500	Jalan Kota Kinabalu - Keningau - Tenom	390.00	16,780.00	17,170.00	-	-	-	-	-	-
2	KENINGAU	500	Jalan Kota Kinabalu - Keningau - Tenom	43,830.00	7,032.00	50,862.00	-	-	-	-	-	-
3	TENOM	500	Jalan Kota Kinabalu - Keningau - Tenom	19,301.50	-	19,301.50	-	-	-	-	-	-
TOTAL				63,521.50	23,812.00	87,333.50	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM

MONTH: November 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							390.00				0.00	0.00	
1	03 Nov 15	99.350	99.750	400.00	1.90	0.100	760.00						Grading/RHS
2	03 Nov 15	99.200	99.600	400.00	2.00	0.100	800.00						Grading/LHS
3	04 Nov 15	99.050	99.350	300.00	2.00	0.100	600.00						Grading/RHS
4	04 Nov 15	99.000	99.200	200.00	1.80	0.100	360.00						Grading/LHS
5	06 Nov 15	97.150	97.650	500.00	1.90	0.100	950.00						Grading/RHS
6	06 Nov 15	96.850	97.750	900.00	2.00	0.100	1,800.00						Grading/LHS
7	07 Nov 15	96.250	96.650	400.00	1.70	0.100	680.00						Grading/RHS
8	07 Nov 15	96.100	96.500	400.00	1.80	0.100	720.00						Grading/LHS
9	10 Nov 15	94.750	95.100	350.00	2.10	0.100	735.00						Grading/LHS
10	17 Nov 15	52.350	52.750	400.00	2.70	0.100	1,080.00						Grading/RHS
11	17 Nov 15	52.250	52.850	600.00	3.00	0.100	1,800.00						Grading/LHS
12	18 Nov 15	57.550	57.650	100.00	2.90	0.100	290.00						Grading/RHS
13	18 Nov 15	57.550	57.750	200.00	3.00	0.100	600.00						Grading/LHS
14	18 Nov 15	57.650	57.850	200.00	3.00	0.100	600.00						Grading/RHS
15	18 Nov 15	57.050	57.750	700.00	2.90	0.100	2,030.00						Grading/LHS
16	20 Nov 15	48.050	48.250	200.00	2.60	0.100	520.00						Grading/RHS
17	20 Nov 15	48.100	48.150	50.00	2.90	0.100	145.00						Grading/LHS
18	21 Nov 15	48.250	48.550	300.00	2.70	0.100	810.00						Grading/RHS
19	21 Nov 15	48.150	48.650	500.00	3.00	0.100	1,500.00						Grading/LHS
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							17,170.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: November 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length (m)	Width (m)	Depth (m)	Area (m2)	Length (m)	Width (m)	Depth (m)	Area (m2)	Volume (m3)	
BROUGHT FORWARD:							43,830.00				0.00	0.00	Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/RHS Grading/LHS Grading/LHS <

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT: TENOM
ROUTE NO. 500
ROAD NAME: JLN K. KINABALU - KENINGAU - TENOM
MONTH: November 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m2)	(m)	(m)	(m)	(m2)	(m3)	
BROUGHT FORWARD:							19,301.50				0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
TOTAL							19,301.50				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY- SHOULDER REPAIR RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	EARTH SHOULDER			GRAVEL SHOULDER					
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH		CURRENT MONTH		CUM. MONTH	
				Area (m ²)	Area (m ²)	Area (m ²)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)	Area (m ²)	Volume (m ³)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	23,578.92	-	23,578.92	-	-	-	-	-	-
2	Beaufort	502	Jalan Beaufort - Menumbok	-	-	-	-	-	-	-	-	-
3	Sipitang	01	Jalan Kota Kinabalu - Sindumin	2,675.40	-	2,675.40	-	-	-	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	651.00	-	651.00	-	-	-	-	-	-
TOTAL				26,905.32	-	26,905.32	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	23,578.92	-	-	-	0.00	0.00	
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							23,578.92				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: SIPITANG

ROUTE NO. 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
		From	To	Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
				(m)	(m)	(m)	(m ²)	(m)	(m)	(m)	(m ²)	(m ³)	
BROUGHT FORWARD:				-	-	-	2,675.40	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							2,675.40				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R02 SHOULDER REPAIR RECORD

DISTRICT: BEAUFORT

ROUTE NO. 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	0.00	-	-	-	0.00	0.00	-
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
CARRIED FORWARD:							0.00				0.00	0.00	

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R02 SHOULDER REPAIR RECORD

DISTRICT:	KUALA PENYU
ROUTE NO.	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	NOVEMBER 2015

ITEM	DATE	CHAINAGE		EARTH SHOULDER				GRAVEL SHOULDER					REMARKS
				Length	Width	Depth	Area	Length	Width	Depth	Area	Volume	
		From	To	(m)	(m)	(m)	(m²)	(m)	(m)	(m)	(m²)	(m³)	
BROUGHT FORWARD:				-	-	-	651.00	-	-	-	0.00	0.00	-
CARRIED FORWARD:							651.00				0.00	0.00	

R 03

**PEMOTONGAN
RUMPUT**
(GRASS CUTTING)

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 46.500 - RHS
KM 83.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 61.000 - LHS
KM 97.600

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 99.500 - RHS
KM 136.100

R03 GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 61.800 - CH 63.200
KM 71.800 - 73.200

R03 - GRASS CUTTING IN EARTH DRAIN



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 62.900
KM 72.900

R03 - GRASS CUTTING IN EARTH DRAIN



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 138.158 - CH 136.741 - LHS
KM 148.158 - KM 146.741

R03 - GRASS CUTTING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 127.620 - CH 126.990 - RHS
KM 137.620 - KM 136.990

R03 - GRASS CUTTING IN EARTH DRAIN



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 151.174 - CH 147.240 - LHS
KM 161.174 - KM 157.240

R03 - GRASS CUTTING IN EARTH DRAIN



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.

GRASS CUTTING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	Previous Mths	Current Mth	Cummulative
			(Km)	(Km)	(Km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	639.900	67.070	706.970
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	493.380	53.670	547.050
Kudat	01	Jalan Kota Kinabalu-Kudat	745.900	79.490	825.390
Tuaran	01	Jalan Kota Kinabalu-Kudat	412.100	41.770	453.870
	22	Jalan Kota Kinabalu-Sandakan	425.800	42.580	468.380
	503	Jalan Berungis-Kota Belud	190.600	19.400	210.000
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	428.808	42.906	471.714
	01	Jalan Kota Kinabalu-Sindumin	141.280	14.150	155.430
	606	Jalan Susur Sepangar Bay	107.200	10.720	117.920
	607	Jalan Masuk Ke Pelabuhan Baru	6.800	0.680	7.480
	608	Jalan K Masuk Ke Lapangan Terbang Lama	24.140	2.414	26.554
Penampang	01	Jalan Kota Kinabalu-Sindumin	72.346	7.993	80.339
	500	Jalan Kota Kinabalu-Keningau-Tenom	580.400	60.270	640.670
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	154.072	15.819	169.891
Papar	01	Jalan Kota Kinabalu-Sindumin	773.020	83.003	856.023
Ranau	22	Jalan Kota Kinabalu-Sandakan	1,510.380	163.245	1,673.625
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	799.168	85.071	884.239
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	622.236	66.537	688.773
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	406.404	43.683	450.087
Beaufort	01	Jalan Kota Kinabalu-Sindumin	676.080	70.238	746.318
	502	Jalan Beaufort-Menumbok	225.486	22.557	248.043
Sipitang	01	Jalan Kota Kinabalu-Sindumin	421.628	44.202	465.830
Kuala Penyu	502	Jalan Beaufort-Menumbok	418.260	43.020	461.280
TOTAL			10,275.388	1,080.488	11,355.876

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	639.900	67.070	706.970
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	493.380	53.670	547.050
3	Kudat	01	Jalan Kota Kinabalu - Kudat	745.900	79.490	825.390
TOTAL:				1,879.180	200.230	2,079.410

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT:	KOTA BELUD
ROUTE NO:	R01
ROAD NAME:	JALAN K.K. - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				639.900	
1	01 Nov 15	58.980	63.980	5.000	
2	02 Nov 15	63.980	67.980	4.000	
3	02 Nov 15	67.980	72.970	4.990	
4	04 Nov 15	72.970	76.970	4.000	Protocol 1 st cycle
5	05 Nov 15	76.000	76.800	0.800	In Earth Drains
6	05 Nov 15	76.970	80.770	3.800	
7	07 Nov 15	80.080	83.680	3.600	In Earth Drains
8	09 Nov 15	80.770	85.980	5.210	
9	10 Nov 15	85.980	90.600	4.620	
10	10 Nov 15	90.600	96.270	5.670	
11	11 Nov 15	94.000	97.300	3.300	In Earth Drains
12	12 Nov 15	96.270	100.600	4.330	
13	13 Nov 15	97.300	100.500	3.200	In Earth Drains
14	14 Nov 15	100.600	105.200	4.600	
15	14 Nov 15	105.200	109.200	4.000	
16	15 Nov 15	109.200	110.950	1.750	
17	16 Nov 15	110.500	110.700	0.200	In Earth Drains
18	16 Nov 15	72.970	76.970	4.000	Protocol 2 nd cycle
BALANCE END OF NOV :				706.970	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KOTA MARUDU
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				493.380	
1	03 Nov 15	111.100	113.300	2.200	In Earth Drains
2	04 Nov 15	119.717	121.717	2.000	Protocol 1 st cycle
3	04 Nov 15	110.950	113.500	2.550	
4	05 Nov 15	113.500	117.150	3.650	
5	05 Nov 15	113.700	117.800	4.100	In Earth Drains
6	06 Nov 15	117.150	119.717	2.567	
7	07 Nov 15	117.990	118.400	0.410	In Earth Drains
8	07 Nov 15	121.717	125.200	3.483	
9	10 Nov 15	125.200	128.980	3.780	
10	11 Nov 15	128.980	131.250	2.270	
11	11 Nov 15	131.250	135.600	4.350	
12	12 Nov 15	135.600	138.500	2.900	
13	13 Nov 15	138.500	140.960	2.460	
14	14 Nov 15	119.000	119.600	0.600	In Earth Drains
15	14 Nov 15	119.717	121.717	2.000	Protocol 2 nd cycle
16	15 Nov 15	126.300	134.800	8.500	In Earth Drains
17	15 Nov 15	134.850	140.700	5.850	In Earth Drains
18					
19					
20					
21					
22					
23					
24					
25					
BALANCE END OF NOV :				547.050	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: KUDAT
ROUTE NO: R01
ROAD NAME: JALAN K.K. - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				745.900	
1	01 Nov 15	190.840	185.730	5.110	Protocol 1st cycle
2	02 Nov 15	188.700	185.600	3.100	In Earth Drains
3	02 Nov 15	185.730	181.300	4.430	
4	03 Nov 15	182.400	182.100	0.300	In Earth Drains
5	04 Nov 15	181.300	176.500	4.800	
6	05 Nov 15	180.000	178.900	1.100	In Earth Drains
7	06 Nov 15	176.500	172.000	4.500	
8	06 Nov 15	174.400	167.900	6.500	In Earth Drains
9	07 Nov 15	172.000	167.500	4.500	
10	07 Nov 15	167.500	164.000	3.500	
11	09 Nov 15	167.200	166.800	0.400	In Earth Drains
12	09 Nov 15	164.000	158.850	5.150	
13	10 Nov 15	163.500	159.600	3.900	In Earth Drains
14	10 Nov 15	158.850	154.350	4.500	
15	11 Nov 15	158.300	157.200	1.100	In Earth Drains
16	11 Nov 15	154.350	150.700	3.650	
17	12 Nov 15	153.700	147.200	6.500	In Earth Drains
18	13 Nov 15	150.700	145.800	4.900	
19	14 Nov 15	145.800	140.960	4.840	
20	14 Nov 15	143.400	141.800	1.600	In Earth Drains
21	16 Nov 15	190.840	185.730	5.110	Protocol 2nd cycle
22					
23					
24					
25					
BALANCE END OF NOV :				825.390	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	428.808	42.906	471.714
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	412.100	41.770	453.870
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	425.800	42.580	468.380
4	Tuaran	503	Jalan Berungis - Kota Belud	190.600	19.400	210.000
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	107.200	10.720	117.920
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	6.800	0.680	7.480
TOTAL:				1,571.308	158.056	1,729.364

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				428.808	
1	02 Nov 15	0.400	3.500	3.100	Protocol
2	05 Nov 15	2.900	2.926	0.026	Earth Drain (Protocol)
3	07 Nov 15	3.500	7.200	3.700	Protocol
4	10 Nov 15	7.200	10.400	3.200	Protocol
5	13 Nov 15	10.400	16.000	5.600	Protocol
6	16 Nov 15	16.000	19.500	3.500	Protocol
7	19 Nov 15	0.400	3.000	2.600	Protocol
8	21 Nov 15	3.000	7.000	4.000	Protocol
9	23 Nov 15	7.000	10.000	3.000	Protocol
10	26 Nov 15	9.800	15.000	5.200	Protocol
11	28 Nov 15	15.000	19.500	4.500	Protocol
12	17 Nov 15	19.500	23.980	4.480	Normal
TOTAL :				471.714	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				107.200	
1	02 Nov 15	0.000	2.700	2.700	Normal
2	10 Nov 15	2.700	5.000	2.300	Normal
3	14 Nov 15	5.000	7.500	2.500	Normal
4	19 Nov 15	7.500	10.720	3.220	Normal

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>607</u>
ROAD NAME:	<u>JALAN MASUK KE PELABUHAN BARU, KK</u>
MONTH:	<u>NOVEMBER 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				6.800	
1	02 Nov 15	0.000	0.340	0.340	Protocol
2	17 Nov 15	0.000	0.340	0.340	Protocol
TOTAL :				7.480	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>01</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - KUDAT</u>
MONTH:	<u>NOVEMBER 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				412.100	
1	02 Nov 15	36.602	32.720	3.882	Normal
2	04 Nov 15	32.720	28.720	4.000	Protocol
3	13 Nov 15	28.720	23.980	4.740	Normal
4	15 Nov 15	28.720	31.000	2.280	Protocol
5	20 Nov 15	31.000	32.700	1.700	Protocol
6	02 Nov 15	35.200	35.700	0.500	Earth Drain (RHS)
7	02 Nov 15	35.200	35.700	0.500	Earth Drain (LHS)
8	11 Nov 15	36.602	45.602	9.000	
9	13 Nov 15	45.602	53.102	7.500	
10	16 Nov 15	53.102	58.970	5.868	
11	12 Nov 15	38.000	38.800	0.800	Earth Drain (LHS)
12	17 Nov 15	56.602	57.602	1.000	Earth Drain (RHS)
TOTAL :				453.870	

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>TUARAN</u>
ROUTE NO:	<u>22</u>
ROAD NAME:	<u>JALAN KOTA KINABALU - SANDAKAN</u>
MONTH:	<u>NOVEMBER 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				425.800	
1	02 Nov 15	0.000	11.500	11.500	
2	05 Nov 15	11.500	20.000	8.500	
3	09 Nov 15	20.000	33.500	13.500	
4	11 Nov 15	33.500	42.580	9.080	
TOTAL :				468.380	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				190.600	
1	16 Nov 15	0.000	6.500	6.500	
2	17 Nov 15	2.500	3.000	0.500	Earth Drain (RHS)
3	17 Nov 15	2.500	3.000	0.500	Earth Drain (LHS)
4	17 Nov 15	4.500	5.200	0.700	Earth Drain (LHS)
5	18 Nov 15	6.500	14.500	8.000	
6	21 Nov 15	14.500	17.700	3.200	
TOTAL :				210.000	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	1,510.375	163.245	1,673.620
TOTAL:				1,510.375	163.245	1,673.620

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM OCTOBER 2015:				1510.375	
1	01 Nov 15	42.600	46.320	3.720	
2	01 Nov 15	45.220	45.381	0.161	In Earth Drains
3	02 Nov 15	46.320	50.040	3.720	
4	02 Nov 15	46.433	46.505	0.072	In Earth Drains
5	03 Nov 15	50.040	53.760	3.720	
6	03 Nov 15	52.200	53.584	1.384	In Earth Drains
7	04 Nov 15	53.760	57.480	3.720	
8	05 Nov 15	57.480	61.200	3.720	
9	05 Nov 15	60.050	61.200	1.150	In Earth Drains
10	06 Nov 15	61.200	64.920	3.720	
11	06 Nov 15	61.975	64.626	2.651	In Earth Drains
12	07 Nov 15	64.920	68.600	3.680	
13	07 Nov 15	66.519	67.469	0.950	In Earth Drains
14	08 Nov 15	68.600	72.600	4.000	Protocol Road - 1st Cycle
15	08 Nov 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 1st Cycle
16	09 Nov 15	72.600	78.290	5.690	
17	09 Nov 15	72.875	79.257	6.382	In Earth Drains
18	10 Nov 15	78.290	83.980	5.690	
19	10 Nov 15	78.333	83.980	5.647	In Earth Drains
20	11 Nov 15	83.980	89.670	5.690	
21	11 Nov 15	83.980	89.610	5.630	In Earth Drains
22	12 Nov 15	89.670	95.360	5.690	
23	12 Nov 15	89.767	95.170	5.403	In Earth Drains
24	13 Nov 15	95.360	101.050	5.690	
25	13 Nov 15	95.600	99.600	4.000	In Earth Drains
26	14 Nov 15	101.050	106.740	5.690	
27	14 Nov 15	101.650	105.895	4.245	In Earth Drains
CARRIED FORWARD :				1612.234	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD FROM OCTOBER 2015:				1612.234	
28	15 Nov 15	106.740	112.430	5.690	
29	15 Nov 15	106.759	112.062	5.303	In Earth Drains
30	16 Nov 15	112.430	118.120	5.690	
31	16 Nov 15	113.126	117.360	4.234	In Earth Drains
32	17 Nov 15	118.120	123.810	5.690	
33	17 Nov 15	119.770	123.810	4.040	In Earth Drains
34	18 Nov 15	123.810	129.500	5.690	
35	18 Nov 15	123.810	128.040	4.230	In Earth Drains
36	19 Nov 15	129.500	135.190	5.690	
37	19 Nov 15	131.260	135.175	3.915	In Earth Drains
38	20 Nov 15	135.190	140.800	5.610	
39	20 Nov 15	137.100	138.660	1.560	In Earth Drains
40	22 Nov 15	68.600	72.600	4.000	Protocol Road 2nd Cycle
41	22 Nov 15	68.690	68.734	0.044	In Earth Drains Protocol Road - 2nd Cycle
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
CARRIED FORWARD :				1673.620	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	141.280	14.150	155.430
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	72.346	7.993	80.339
3	Papar	01	Jalan Kota Kinabalu - Sindumin	773.020	83.003	856.023
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	580.400	60.270	640.670
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	154.072	15.819	169.891
6	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	24.140	2.414	26.554
TOTAL:				1,745.258	183.649	1,928.907

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				141.280	
1	01 Nov 15	0.000	2.500	2.500	1st cycle - Protocol Road
2	02 Nov 15	0.845	0.900	0.055	Earth Drain-1st cycle-Protocol Road
3	03 Nov 15	2.500	5.000	2.500	1st cycle - Protocol Road
4	05 Nov 15	5.000	7.020	2.020	1st cycle - Protocol Road
5	15 Nov 15	0.000	2.500	2.500	2nd cycle - Protocol Road
6	16 Nov 15	0.845	0.900	0.055	Earth Drain-2nd cycle-Protocol Road
7	18 Nov 15	2.500	5.000	2.500	2nd cycle - Protocol Road
8	20 Nov 15	5.000	7.020	2.020	2nd cycle - Protocol Road
TOTAL :				155.430	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				72.346	
1	10 Nov 15	12.840	14.000	1.160	Normal Road
2	11 Nov 15	12.840	15.718	2.878	Earth Drain - Normal Road
3	12 Nov 15	14.000	15.000	1.000	Normal Road
4	15 Nov 15	15.000	16.150	1.150	Normal Road
5	17 Nov 15	17.109	18.000	0.891	Normal Road
6	17 Nov 15	17.390	18.000	0.914	Earth Drain - Normal Road
TOTAL :				80.339	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				773.020	
1	08 Nov 15	18.000	20.050	2.050	Normal Road
2	09 Nov 15	18.000	20.626	3.055	Earth Drain - Normal Road
3	10 Nov 15	20.050	22.550	2.500	Normal Road
4	10 Nov 15	20.735	22.502	1.337	Earth Drain - Normal Road
5	11 Nov 15	22.550	25.000	2.450	Normal Road
6	11 Nov 15	22.704	25.065	2.745	Earth Drain - Normal Road
7	11 Nov 15	25.000	27.400	2.400	Normal Road
8	11 Nov 15	25.099	26.555	1.780	Earth Drain - Normal Road
9	12 Nov 15	27.400	29.750	2.350	Normal Road
10	12 Nov 15	28.097	30.800	3.729	Earth Drain - Normal Road
11	12 Nov 15	29.750	31.950	2.200	Normal Road
12	12 Nov 15	30.535	32.454	1.917	Earth Drain - Normal Road
13	12 Nov 15	31.950	34.200	2.250	Normal Road
14	13 Nov 15	32.220	34.760	1.749	Earth Drain - Normal Road
15	13 Nov 15	34.200	36.500	2.300	Normal Road
16	13 Nov 15	34.760	37.690	2.466	Earth Drain - Normal Road
17	14 Nov 15	36.500	38.900	2.400	Normal Road
18	14 Nov 15	36.735	38.847	0.859	Earth Drain - Normal Road
19	15 Nov 15	38.900	41.200	2.300	Normal Road
20	15 Nov 15	38.946	39.075	0.203	Earth Drain - Normal Road
21	15 Nov 15	41.200	43.200	2.000	Normal Road
22	16 Nov 15	41.620	43.178	2.237	Earth Drain - Normal Road
23	16 Nov 15	43.200	44.800	1.600	Normal Road
24	17 Nov 15	43.808	44.544	0.850	Earth Drain - Normal Road
CARRIED FORWARD :				822.747	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				822.747	
25	10 Nov 15	44.800	46.900	2.100	Normal Road
26	10 Nov 15	44.935	45.335	0.400	Earth Drain - Normal Road
27	10 Nov 15	46.293	46.528	0.235	Earth Drain - Normal Road
28	10 Nov 15	46.900	49.100	2.200	Normal Road
29	10 Nov 15	49.100	51.200	2.100	Normal Road
30	11 Nov 15	51.200	53.450	2.250	Normal Road
31	11 Nov 15	51.553	52.116	0.563	Earth Drain - Normal Road
32	11 Nov 15	52.824	53.123	0.299	Earth Drain - Normal Road
33	11 Nov 15	53.450	55.450	2.000	Normal Road
34	12 Nov 15	54.235	56.235	2.000	Earth Drain - Normal Road
35	12 Nov 15	54.235	55.835	1.600	Earth Drain - Normal Road
36	12 Nov 15	55.450	57.400	1.950	Normal Road
37	12 Nov 15	57.400	59.250	1.850	Normal Road
38	12 Nov 15	57.735	58.035	0.300	Earth Drain - Normal Road
39	13 Nov 15	59.250	61.650	2.400	Normal Road
40	13 Nov 15	59.485	59.601	0.116	Earth Drain - Normal Road
41	13 Nov 15	61.650	63.900	2.250	Normal Road
42	13 Nov 15	63.900	66.300	2.400	Normal Road
43	13 Nov 15	63.905	64.005	0.100	Earth Drain - Normal Road
44	14 Nov 15	66.300	68.500	2.200	Normal Road
45	14 Nov 15	68.500	70.780	2.280	Normal Road
46	14 Nov 15	70.780	72.470	1.690	Normal Road
TOTAL :				856.030	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK - KENINGAU - TENOM

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				580.400	
1	09 Nov 15	0.000	1.700	1.700	1st cycle - Protocol Road
2	09 Nov 15	0.000	1.165	1.915	Earth Drain-1st cycle-Protocol Road
3	10 Nov 15	1.700	2.910	1.210	1st cycle - Protocol Road
4	10 Nov 15	1.850	3.100	1.680	Earth Drain-1st cycle-Protocol Road
5	11 Nov 15	2.910	4.000	1.090	1st cycle - Protocol Road
6	11 Nov 15	3.000	4.000	1.005	Earth Drain-1st cycle-Protocol Road
7	02 Nov 15	4.000	6.420	2.420	Normal Road
8	02 Nov 15	4.480	6.400	0.975	Earth Drain - Normal Road
9	03 Nov 15	6.420	9.620	3.200	Normal Road
10	03 Nov 15	7.660	7.870	0.210	Earth Drain - Normal Road
11	04 Nov 15	9.620	13.170	3.550	Normal Road
12	04 Nov 15	10.950	12.115	0.385	Earth Drain - Normal Road
13	05 Nov 15	13.170	16.820	3.650	Normal Road
14	06 Nov 15	16.820	19.470	2.650	Normal Road
15	06 Nov 15	19.100	19.300	0.200	Earth Drain - Normal Road
16	09 Nov 15	19.470	22.420	2.950	Normal Road
17	11 Nov 15	22.420	24.820	2.400	Normal Road
18	12 Nov 15	24.820	27.470	2.650	Normal Road
19	13 Nov 15	27.470	30.320	2.850	Normal Road
20	14 Nov 15	30.320	32.770	2.450	Normal Road
21	16 Nov 15	32.770	35.720	2.950	Normal Road
22	17 Nov 15	35.720	38.820	3.100	Normal Road
23	18 Nov 15	38.820	42.020	3.200	Normal Road
24	19 Nov 15	42.020	45.120	3.100	Normal Road
25	19 Nov 15	43.780	44.270	0.180	Earth Drain - Normal Road
26	19 Nov 15	0.000	1.700	1.700	2nd cycle - Protocol Road
27	19 Nov 15	0.000	1.165	1.915	Earth Drain-2nd cycle-Protocol Road
28	20 Nov 15	1.700	2.910	1.210	2nd cycle - Protocol Road
29	20 Nov 15	1.850	3.100	1.680	Earth Drain-2nd cycle-Protocol Road
30	21 Nov 15	2.910	4.000	1.090	2nd cycle - Protocol Road
31	21 Nov 15	3.000	4.000	1.005	Earth Drain-2nd cycle-Protocol Road
TOTAL :				640.670	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				154.072	
1	02 Nov 15	0.000	1.140	1.140	Normal Road
2	03 Nov 15	1.140	2.290	1.150	Normal Road
3	04 Nov 15	2.290	3.460	1.170	Normal Road
4	04 Nov 15	3.140	3.459	0.319	Earth Drain - Normal Road
5	05 Nov 15	3.460	4.650	1.190	1st cycle-Protocol Road
6	05 Nov 15	4.170	4.660	0.545	Earth Drain-1st cycle-Protocol Road
7	06 Nov 15	4.650	5.800	1.150	1st cycle-Protocol Road
8	07 Nov 15	5.800	6.920	1.120	1st cycle-Protocol Road
9	07 Nov 15	6.799	6.949	0.150	Earth Drain-1st cycle-Protocol Road
10	07 Nov 15	6.920	7.200	0.280	Normal Road
11	07 Nov 15	6.950	7.100	0.150	Earth Drain - Normal Road
12	07 Nov 15	6.950	7.050	0.100	Earth Drain - Normal Road
13	07 Nov 15	7.000	7.100	0.100	Earth Drain - Normal Road
14	14 Nov 15	13.800	15.200	1.400	Normal Road
15	13 Nov 15	15.200	16.600	1.400	Normal Road
16	13 Nov 15	17.400	17.700	0.300	Normal Road
17	16 Nov 15	3.460	4.650	1.190	2nd cycle-Protocol Road
18	16 Nov 15	4.170	4.660	0.545	Earth Drain-2nd cycle-Protocol Road
19	17 Nov 15	4.650	5.800	1.150	2nd cycle-Protocol Road
20	18 Nov 15	5.800	6.920	1.120	2nd cycle-Protocol Road
21	18 Nov 15	6.799	6.949	0.150	Earth Drain-2nd cycle-Protocol Road
TOTAL :				169.891	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT:	<u>KOTA KINABALU</u>
ROUTE NO:	<u>608</u>
ROAD NAME:	<u>JLN MASUK KE LAPANGAN TERBANG LAMA</u>
MONTH:	<u>NOVEMBER 2015</u>

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				24.140	
1	01 Nov 15	0.043	1.250	1.207	1st cycle - Protocol Road
2	15 Nov 15	0.043	1.250	1.207	2nd cycle - Protocol Road
TOTAL :				26.554	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	799.168	85.071	884.239
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	622.236	66.537	688.773
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	406.404	43.683	450.087
TOTAL:				1,827.808	195.291	2,023.099

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			799.168	
02 Nov 15	69.310	73.310	4.000	1st cycle protocol road
02 Nov 15	70.110	73.490	3.380	In Earth Drains
03 Nov 15	45.120	49.000	3.880	Normal Road
03 Nov 15	47.364	47.475	0.111	In Earth Drains
04 Nov 15	49.000	53.000	4.000	Normal Road
05 Nov 15	53.000	57.000	4.000	Normal Road
06 Nov 15	57.000	61.000	4.000	Normal Road
06 Nov 15	59.166	60.600	1.434	In Earth Drains
07 Nov 15	61.000	65.000	4.000	Normal Road
07 Nov 15	61.800	63.200	1.400	In Earth Drains
07 Nov 15	63.500	65.470	1.970	In Earth Drains
09 Nov 15	65.000	69.310	4.310	Normal Road
09 Nov 15	65.480	69.180	3.700	In Earth Drains
09 Nov 15	70.110	73.490	3.380	In Earth Drains
11 Nov 15	73.310	77.000	3.690	Normal road
11 Nov 15	73.940	77.980	4.040	In Earth Drains
12 Nov 15	77.000	80.000	3.000	Normal road
12 Nov 15	77.990	79.122	1.132	In Earth Drains
13 Nov 15	80.000	83.000	3.000	Normal road
13 Nov 15	80.445	80.605	0.160	In Earth Drains
14 Nov 15	83.000	86.000	3.000	Normal road
14 Nov 15	86.000	89.000	3.000	Normal road
16 Nov 15	69.310	73.310	4.000	2nd cycle protocol road
16 Nov 15	70.110	73.490	3.380	In Earth Drains
17 Nov 15	89.000	92.000	3.000	Normal road
CARRIED FORWARD :			874.135	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TAMBUNAN
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			874.135	
17 Nov 15	91.224	92.908	1.684	In Earth Drains
17 Nov 15	92.000	95.000	3.000	Normal road
18 Nov 15	95.000	98.000	3.000	Normal road
18 Nov 15	98.000	100.420	2.420	Normal road
TOTAL :			884.239	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			622.236	
02 Nov 15	118.000	114.475	3.525	1st Cycle Protocol Road
02 Nov 15	115.500	115.000	0.500	In Earth Drains
03 Nov 15	121.670	119.200	2.470	In Earth Drains
03 Nov 15	121.785	118.000	3.785	1st Cycle Protocol Road
12 Nov 15	138.080	136.000	2.080	Normal Road
12 Nov 15	138.158	136.741	1.417	In Earth Drains
13 Nov 15	136.000	131.000	5.000	Normal Road
13 Nov 15	134.709	134.109	0.600	In Earth Drains
16 Nov 15	131.000	126.000	5.000	Normal Road
17 Nov 15	121.785	118.000	3.785	2nd Cycle Protocol Road
17 Nov 15	121.670	119.200	2.470	In Earth Drains
18 Nov 15	127.620	126.990	0.630	In Earth Drains
18 Nov 15	126.000	121.785	4.215	Normal Road
18 Nov 15	125.605	124.050	1.555	In Earth Drains
19 Nov 15	114.475	111.000	3.475	Normal Road
19 Nov 15	114.800	111.000	3.800	In Earth Drains
20 Nov 15	111.000	107.000	4.000	Normal Road
20 Nov 15	110.100	107.225	2.875	In Earth Drains
21 Nov 15	118.000	114.475	3.525	2nd Cycle Protocol Road
21 Nov 15	115.500	115.000	0.500	In Earth Drains
23 Nov 15	107.000	103.000	4.000	Normal Road
23 Nov 15	107.100	103.150	3.950	In Earth Drains
24 Nov 15	103.000	100.420	2.580	Normal Road
24 Nov 15	102.800	102.000	0.800	In Earth Drains
TOTAL :			688.773	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
	From	To		
BROUGHT FORWARD :			406.404	
04 Nov 15	163.650	163.485	0.165	Normal Road
04 Nov 15	163.485	160.585	2.900	1st Cycle Protocol Road
05 Nov 15	160.368	160.313	0.055	In Earth Drains
05 Nov 15	160.585	156.000	4.585	Normal Road
06 Nov 15	156.000	151.000	5.000	Normal Road
06 Nov 15	156.393	151.644	4.749	In Earth Drains
07 Nov 15	151.000	146.000	5.000	Normal Road
07 Nov 15	151.174	147.240	3.934	In Earth Drains
09 Nov 15	146.000	141.000	5.000	Normal Road
09 Nov 15	145.970	141.080	4.890	In Earth Drains
11 Nov 15	141.000	138.080	2.920	Normal Road
11 Nov 15	140.260	138.730	1.530	In Earth Drains
14 Nov 15	163.485	160.585	2.900	2nd Cycle Protocol Road
14 Nov 15	160.368	160.313	0.055	In Earth Drains
TOTAL :			450.087	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - GRASS CUTTING

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	LENGTH (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	676.080	70.238	746.318
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	421.628	44.202	465.830
3	Beaufort	502	Jalan Beaufort - Menumbok	225.486	22.557	248.043
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	418.260	43.020	461.280
TOTAL:				1,741.454	180.017	1,921.471

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: **BEAUFORT**

ROUTE NO: **01**

ROAD NAME: **JALAN KOTA KINABALU - SINDUMIN**

MONTH: **NOVEMBER 2015**

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				676.080	
1	01-Nov-15	72.470	72.510	0.040	
2		72.510	72.535		Bridge
3	04-Nov-15	72.535	76.480	3.945	
4	04-Nov-15	76.480	77.300	0.820	
5		76.890	77.110	0.220	In Earth Drains
6		77.300	77.330	0.030	Bridge
7	04-Nov-15	77.330	80.250	2.920	
8		78.180	78.700	0.520	In Earth Drains
9		80.250	80.296	0.046	Bridge
10	04-Nov-15	80.296	81.580	1.284	
11	05-Nov-15	81.580	86.920	5.340	
12	06-Nov-15	86.920	89.550	2.630	
13		89.550	89.571	0.021	Bridge
14	06-Nov-15	89.571	92.000	2.429	
15	02-Nov-15	92.000	95.410	3.410	1st cycle for protocol road
16		93.000	95.165	2.165	In Earth Drains
17		95.410	95.538	0.128	Bridge
18	02-Nov-15	95.538	96.000	0.462	1st cycle for protocol road
19	02-Nov-15	96.000	97.620	1.620	
20	08-Nov-15	97.620	103.980	6.360	
21	09-Nov-15	103.980	110.341	6.361	
22		105.800	106.000	0.200	In Earth Drains
23		110.341	110.405		Bridge
24	11-Nov-15	110.405	116.330	5.925	
25		116.100	116.750	0.650	In Earth Drains
CARRIED FORWARD :				723.606	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				723.606	
26	11-Nov-15	116.330	122.390	6.060	
27		117.550	118.700	1.150	In Earth Drains
28		122.100	125.150	3.050	In Earth Drains
29	12-Nov-15	122.390	126.000	3.610	
30		125.230	126.000	0.770	In Earth Drains
31		122.100	126.000	3.900	In Earth Drains
32	13-Nov-15	92.000	95.410	3.410	2nd cycle for protocol road
33		93.000	95.165	0.300	In Earth Drains
34	13-Nov-15	95.410	95.538		Bridge
35		95.538	96.000	0.462	2nd cycle for protocol road
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				746.318	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				421.628	
1	04-Nov-15	136.290	138.924	2.634	1st cycle for protocol road
2		138.924	138.998	0.074	Bridge
3	04-Nov-15	138.998	140.290	1.292	1st cycle for protocol road
4	08-Nov-15	126.000	131.880	5.880	
5		126.000	126.321	0.321	In Earth Drains
6		127.800	129.550	1.750	In Earth Drains
7		129.970	130.200	0.230	In Earth Drains
8		131.020	131.250	0.230	In Earth Drains
9	09-Nov-15	131.880	132.470	0.590	
10		132.470	132.584	0.114	Bridge
11	09-Nov-15	132.584	136.290	3.706	
12		132.645	134.450	1.805	In Earth Drains
13	11-Nov-15	140.290	142.620	2.330	
14		140.300	141.200	0.900	In Earth Drains
15	12-Nov-15	142.620	149.333	6.713	
16		143.950	148.200	4.250	In Earth Drains
17		149.333	149.415	0.082	Bridge
18		149.410	149.488	0.078	In Earth Drains
19	13-Nov-15	149.415	149.476	0.061	
20		149.492	149.780	0.288	In Earth Drains
21	13-Nov-15	149.826	150.600	0.774	
22	14-Nov-15	150.600	156.150	5.550	
23	15-Nov-15	156.150	156.700	0.550	
24	16-Nov-15	136.290	138.924	2.634	2nd cycle for protocol road
25		138.924	138.998	0.074	Bridge
CARRIED FORWARD :				464.538	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R03 GRASS CUTTING RECORD

DISTRICT: SIPITANG
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - SINDUMIN
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				464.538	
26	16-Nov-15	138.998	140.290	1.292	2nd cycle for protocol road
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
CARRIED FORWARD :				465.830	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: BEAUFORT
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				225.486	
1	07 Nov 15	0.000	5.260	5.260	
2	07 Nov 15	0.528	0.570	0.042	In Earth Drains
3	08 Nov 15	5.260	11.130	5.870	
4	08 Nov 15	11.130	14.597	3.467	
5		14.597	14.612		Bridge
6	09 Nov 15	14.612	16.400	1.788	
7		16.400	16.415		Bridge
8	11 Nov 15	16.415	17.182	0.767	
9		17.182	17.238		Bridge
10	11 Nov 15	17.238	17.833	0.595	
11		17.833	17.852		Bridge
12	12 Nov 15	17.852	21.720	3.868	
13	13 Nov 15	21.720	22.620	0.900	
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				248.043	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R03 GRASS CUTTING RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
MONTH: NOVEMBER 2015

ITEM	DATE OF CUTTING	CHAINAGE		Length (km)	REMARKS
		From	To		
BROUGHT FORWARD :				418.260	
1	11 Nov 15	22.620	26.530	3.910	
2	12 Nov 15	26.530	32.420	5.890	
3		28.224	28.331	0.107	In Earth Drains
4	13 Nov 15	32.420	38.090	5.670	
5		34.064	34.290	0.226	In Earth Drains
6		37.270	37.500	0.230	In Earth Drains
7	15 Nov 15	38.090	43.680	5.590	
8	15 Nov 15	43.680	49.220	5.540	
9		44.664	45.576	0.912	In Earth Drains
10	15 Nov 15	47.450	48.800	1.350	In Earth Drains
11		47.630	47.792	0.162	In Earth Drains
12	15 Nov 15	48.250	48.400	0.150	In Earth Drains
13	16 Nov 15	49.220	54.820	5.600	
14		50.130	51.880	1.750	In Earth Drains
15		53.552	53.580	0.028	In Earth Drains
16	17 Nov 15	54.820	59.670	4.850	
17		55.936	55.991	0.055	In Earth Drains
18		56.200	57.200	1.000	In Earth Drains
19					
20					
21					
22					
23					
24					
25					
CARRIED FORWARD :				461.280	

R 04

**PENYENGGAHAN
PERABOT JALAN
(ROAD FURNITURE)**

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU - KENINGAU -TENOM
LOCATION : CH 22.000
KM 32.000 RHS

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 75.320 - CH 75.330 - LHS
KM 85.320 - KM 85.330

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 120.200 - LHS
KM 121.960

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH111.845(LHS)
KM111.845(LHS)

R04 - ROAD FURNITURE CLEANING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH72.900-LHS
KM109.500

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH89.830-RHS
KM126.400

R04 ROAD FURNITURE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	23,145.00	292.00	23,437.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	1,608.80	908.80	2,517.60
			Signage	No.	667	29	696	240	60	300
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	42	2	44	0	0	0
			Delineator Post	No.	60	0	60	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	5,956.00	1,443.00	7,399.00	50.00	0.00	50.00
			Road Kerb	m	0.00	0.00	0.00	818.00	0.00	818.00
			Signage	No.	328	105	433	183	0	183
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	49	12	61	11	0	11
			Delineator Post	No.	0	0	0	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	7,839.78	0.00	7,839.78	300.00	0.00	300.00
			Road Kerb	m	0.00	0.00	0.00	1,398.30	0.00	1,398.30
			Signage	No.	862	0	862	135	0	135
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	99	0	99	3	0	3
			Delineator Post	No.	18	0	18	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	14,951.00	0.00	14,951.00	1,385.00	0.00	1,385.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	303	0	303	100	0	100
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	39	0	39	12	0	12
			Delineator Post	No.	0	0	0	0	0	0
	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	17,416.00	3,418.00	20,834.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	173	23	196	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	86	18	104	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	Guardrail/Barriers	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	210	0	210	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail/Barriers	m	7,513.00	0.00	7,513.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	1792	0	1792	174	0	174
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	68	0	68	8	0	8
			Delineator Post	No.	0	0	0	0	0	0
	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	2,106.00	0.00	2,106.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	477	0	477	0	0	0
			Traffic Signal	No.	18	0	18	0	0	0
			Kilometer Post	No.	48	0	48	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	1,674.00	0.00	1,674.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	42	0	42	0	0	0
			Traffic Signal	No.	49	0	49	0	0	0
			Kilometer Post	No.	14	0	14	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	606	Jalan Susur Sepangar Bay	Guardrail/Barriers	m	592.00	592.00	1,184.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	19	10	29	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	3	2	5	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	24	0	24	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail/Barriers	m	0.00	0.00	0.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	168	0	168	0	0	0
			Traffic Signal	No.	24	0	24	0	0	0
			Kilometer Post	No.	0	0	0	0	0	0
			Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
ROAD FURNITURE
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	222.00	222.00	444.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	35	35	70	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	1	1	2	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	12,205.00	2,449.00	14,654.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	664	112	776	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	71	15	86	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail/Barriers	m	4,734.00	0.00	4,734.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	330	0	330	0	0	0
			Traffic Signal	No.	36	0	36	0	0	0
			Kilometer Post	No.	27	0	27	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	4,164.40	0.00	4,164.40	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	672	0	672	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	76	0	76	0	0	0
			Delineator Post	No.	429	0	429	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail/Barriers	m	35,649.00	2,417.00	38,066.00	2,391.00	0.00	2,391.00
			Road Kerb	m	0.00	0.00	0.00	995.50	0.00	995.50
			Signage	No.	562	70	632	254	0	254
			Traffic Signal	No.	36	0	36	0	0	0
			Kilometer Post	No.	148	18	166	47	0	47
			Delineator Post	No.	1160	0	1160	336	0	336
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	14,502.00	6,878.00	21,380.00	10,456.00	0.00	10,456.00
			Road Kerb	m	0.00	0.00	0.00	3,353.00	0.00	3,353.00
			Signage	No.	429	111	540	255	0	255
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	84	28	112	54	0	54
			Delineator Post	No.	0	0	0	0	0	0
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	13,140.90	0.00	13,140.90	6,583.90	0.00	6,583.90
			Road Kerb	m	0.00	0.00	0.00	2,878.00	0.00	2,878.00
			Signage	No.	448	0	448	810	0	810
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	83	0	83	31	0	31
			Delineator Post	No.	0	0	0	0	0	0
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail/Barriers	m	4,799.90	0.00	4,799.90	2,378.20	0.00	2,378.20
			Road Kerb	m	0.00	0.00	0.00	5,641.00	0.00	5,641.00
			Signage	No.	249	0	249	109	0	109
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	51	0	51	24	0	24
			Delineator Post	No.	212	0	212	106	0	106
Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail/Barriers	m	3,435.00	7,452.00	10,887.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	494	44	538	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
			Kilometer Post	No.	88	15	103	0	0	0
			Delineator Post	No.	88	0	88	0	0	0
	502	Jalan Beaufort-Menumbok	Guardrail/Barriers	m	2,250.00	0.00	2,250.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	481	0	481	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	Kilometer Post	No.	44	0	44	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	3,809.00	1,629.00	5,438.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	302	163	465	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	Kilometer Post	No.	33	12	45	0	0	0
			Delineator Post	No.	0	0	0	0	0	0
			Guardrail/Barriers	m	3,387.00	0.00	3,387.00	0.00	0.00	0.00
			Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
			Signage	No.	733	0	733	0	0	0
			Traffic Signal	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	CLEANING			PAINTING		
					Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Belud	01	Jalan Kota Kinabalu-Kudat	Guardrail	23,145.00	292.00	23,437.00	0.00	0.00	0.00
				Road Kerb	0.00	0.00	0.00	1,608.80	908.80	2,517.60
				Signage	667.00	29.00	696.00	0.00	60.00	60.00
				Traffic Signal						
				Kilometer Post	42.00	2.00	44.00	0.00	0.00	0.00
				Delineator Post	60.00	0.00	60.00	0.00	0.00	0.00
2	Kota Marudu	01	Jalan Kota Kinabalu-Kudat	Guardrail	5,956.00	1,443.00	7,399.00	50.00	0.00	50.00
				Road Kerb	0.00	0.00	0.00	818.00	0.00	818.00
				Signage	328.00	105.00	433.00	183.00	0.00	183.00
				Traffic Signal						
				Kilometer Post	49.00	12.00	61.00	11.00	0.00	11.00
				Delineator Post	0.00	0.00	0.00	0.00	0.00	0.00
3	Kudat	01	Jalan Kota Kinabalu-Kudat	Guardrail	7,839.78	0.00	7,839.78	300.00	0.00	300.00
				Road Kerb	0.00	0.00	0.00	1,398.30	0.00	1,398.30
				Signage	862.00	0.00	862.00	135.00	0.00	135.00
				Traffic Signal		0.00				
				Kilometer Post	99.00	0.00	99.00	3.00	0.00	3.00
				Delineator Post	18.00	0.00	18.00	0.00	0.00	0.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
96.623	100.793	Guardrails	292.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
72.580	72.923				Road Kerbs	179.5	Metre	
96.700	100.210	Signages & Posts	17	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
96.980	100.980	Kilometer Posts	1	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
74.480	74.58	Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
109.200	110.950	Signages & Posts	12	No.	Road Kerbs	209	Metre	
		Traffic Signal		No.	Sign Posts		No.	
109.200	109.980	Kilometer Posts	1	No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
74.795	75.813	Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs	520.3	Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
111.490	119.240	Guardrails	1,291.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
111.080	119.710	Signages & Posts	79	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
110.980	118.980	Kilometer Posts	9	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
123.980	123.043	Guardrails	152.00	Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
121.900	124.080	Signages & Posts	26	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
121.980	123.980	Kilometer Posts	3	No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	7,513.00	0.00	7,513.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	1,297	0	1,297	174	0	174
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	51	0	51	8	0	8
				Delineator Post	No.	0	0	0	0	0	0
2	Tuaran	01	Jalan Kota Kinabalu-Kudat	Guardrail	m	14,951.00	0.00	14,951.00	1,385.00	0.00	1,385.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	303	0	303	100	0	100
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	39	0	39	12	0	12
				Delineator Post	No.	0	0	0	0	0	0
3	Tuaran	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	17,416.00	3,418.00	20,834.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	173	23	196	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	86	18	104	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
4	Tuaran	503	Jalan Berungis-Kota Belud	Guardrail	m	9,104.00	0.00	9,104.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	210	0	210	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	Guardrail	m	592.00	592.00	1,184.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	19	10	29	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	3	2	5	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru	Guardrail	m	0.00	0.00	0.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	24	0	24	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	0	0	0	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
6.900	8.400	Guardrails	348	Metre	Guardrails	-	Metre	16 Nov 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	5	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
8.400	9.100	Guardrails	244	Metre	Guardrails	-	Metre	27 Nov 15 LHS,M,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	5	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	1	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
		Guardrails	-	Metre	Guardrails	-	Metre	
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	-	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	-	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
29.000	30.500	Guardrails	152	Metre	Guardrails	-	Metre	02 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
30.500	32.000	Guardrails	176	Metre	Guardrails	-	Metre	05 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
			-		Road Kerbs	-	Metre	
		Signages & Posts	2	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
32.000	33.500	Guardrails	372	Metre	Guardrails	-	Metre	09 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
33.500	35.000	Guardrails	368	Metre	Guardrails	-	Metre	12 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	3	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
35.000	36.500	Guardrails	354	Metre	Guardrails	-	Metre	16 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	2	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
36.500	38.000	Guardrails	580	Metre	Guardrails	-	Metre	19 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	3	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
DATE OF INSPECTION NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
38.000	39.500	Guardrails	648	Metre	Guardrails	-	Metre	21 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	3	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
39.500	41.000	Guardrails	272	Metre	Guardrails	-	Metre	24 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	1	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
41.000	42.580	Guardrails	496	Metre	Guardrails	-	Metre	28 Nov 15 LHS,RHS
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	4	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	2	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Ranau	22	Jalan Kota Kinabalu-Sandakan	Guardrail	m	35,649.00	2,417.00	38,066.00	2,390.00	0.00	2,390.00
				Road Kerb	m	0.00	0.00	0.00	996.00	0.00	996.00
				Signage	No.	562	70	632	254	0	254
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	148	18	166	61	0	33
				Delineator Post	No.	1,069	0	1,069	336	0	336

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

DATE OF INSPECTION: November 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
Ch72.600 (Km 109.200)	Ch 77.150 (Km 113.750)	Guardrails	<u>484</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>32</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>4</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u> </u>	No.	
Ch 77.150 (Km 113.750)	Ch 86.250 (Km 122.850)	Guardrails	<u>1,525</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>17</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>9</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u> </u>	No.	
Ch 86.250 (Km 122.850)	Ch 90.800 (Km 127.400)	Guardrails	<u>408</u>	Metre	Guardrails	<u> </u>	Metre	
		Barriers	<u> </u>	Metre	Barriers	<u> </u>	Metre	
					Road Kerbs	<u> </u>	Metre	
		Signages & Posts	<u>21</u>	No.	Sign Posts	<u> </u>	No.	
		Traffic Signal	<u> </u>	No.	Traffic Light Posts	<u> </u>	No.	
		Kilometer Posts	<u>5</u>	No.	Kilometer Posts	<u> </u>	No.	
		Delineator Post	<u>-</u>	No.	Delineator Posts	<u> </u>	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Kota Kinabalu	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	2,106.00	-	2,106.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	477	-	477	-	-	-
				Traffic Signal	No.	18	-	18	-	-	-
				Kilometer Post	No.	48	-	48	-	-	-
				Delineator Post	No.	-	-	-	-	-	-
2	Penampang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	222.00	222.00	444.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	35	35	70	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	1	1	2	-	-	-
				Delineator Post	No.	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	4,164.40	-	4,164.40	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	672	-	672	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	70	-	70	-	-	-
				Delineator Post	No.	514	-	514	-	-	-
4	Penampang	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	12,205.00	2,449.00	14,654.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	664	112	776	-	-	-
				Traffic Signal	No.	-	-	-	-	-	-
				Kilometer Post	No.	71	15	86	-	-	-
				Delineator Post	No.	-	-	-	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	1,674.00	-	1,674.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	42	-	42	-	-	-
				Traffic Signal	No.	49	-	49	-	-	-
				Kilometer Post	No.	14	-	14	-	-	-
				Delineator Post	No.	-	-	-	-	-	-
6	Penampang	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	Guardrail	m	4,734.00	-	4,734.00	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	330	-	330	-	-	-
				Traffic Signal	No.	36	-	36	-	-	-
				Kilometer Post	No.	27	-	27	-	-	-
				Delineator Post	No.	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama	Guardrail	m	-	-	-	-	-	-
				Road Kerb	m	-	-	-	-	-	-
				Signage	No.	168	-	168	-	-	-
				Traffic Signal	No.	24	-	24	-	-	-
				Kilometer Post	No.	-	-	-	-	-	-
				Delineator Post	No.	-	-	-	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JLN KOTA KINABLU-SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
7.020	7.140	Guardrails	183 Metre	Guardrails	Metre	1st cycle for (Normal Road) RHS Date : 21-22/11/2015
12.840	16.150	Barriers	Metre	Barriers	Metre	
17.109	18.000			Road Kerbs	Metre	
		Signages & Posts	12 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
7.020	7.140	Guardrails	39 Metre	Guardrails	Metre	1st cycle for (Normal Road) LHS Date : 21-22/11/2015
12.840	16.150	Barriers	Metre	Barriers	Metre	
17.109	18.000			Road Kerbs	Metre	
		Signages & Posts	5 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	1 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
7.020	7.140	Guardrails	Metre	Guardrails	Metre	1st cycle for (Normal Road) MEDIAN Date : 21-22/11/2015
12.840	16.150	Barriers	Metre	Barriers	Metre	
17.109	18.000			Road Kerbs	Metre	
		Signages & Posts	18 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JLN KK-KENINGAU-TENOM

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
4.000	21.622	Guardrails	1688 Metre	Guardrails	Metre	1st cycle for (Normal Road) RHS Date : 26-30/11/2015
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	56 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
4.000	21.622	Guardrails	761 Metre	Guardrails	Metre	1st cycle for (Normal Road) LHS Date : 26-30/11/2015
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	56 No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	15 No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	
		Guardrails	Metre	Guardrails	Metre	MEDIAN
		Barriers	Metre	Barriers	Metre	
				Road Kerbs	Metre	
		Signages & Posts	No.	Sign Posts	No.	
		Traffic Signal	No.	Traffic Light Posts	No.	
		Kilometer Posts	No.	Kilometer Posts	No.	
		Delineator Post	No.	Delineator Posts	No.	

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	14,502.00	6,878.00	21,380.00	10,456.00		10,456.00
				Road Kerb	m	0.00		0.00	3,353.00		3,353.00
				Signage	No.	429	111	540	255		255
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	84	28	112	54		54
				Delineator Post	No.	0		0	0		0
2	Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	13,141.80		13,141.80	6,583.90		6,583.90
				Road Kerb	m	0.00		0.00	2,878.00		2,878.00
				Signage	No.	448		448	80		80
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	83		83	31		31
				Delineator Post	No.	0		0	0		0
3	Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	Guardrail	m	4,802.90		4,802.90	2,378.20		2,378.20
				Road Kerb	m	0.00		0.00	5,641.00		5,641.00
				Signage	No.	249		249	109		109
				Traffic Signal	No.	0		0	0		0
				Kilometer Post	No.	51		51	24		24
				Delineator Post	No.	212		212	106		106

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: November 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
73.310	100.420	Guardrails	6,878	Metre	Guardrails	-	Metre	1st cycle normal road
		Barriers	-	Metre	Barriers	-	Metre	
					Road Kerbs	-	Metre	
		Signages & Posts	111	No.	Sign Posts	-	No.	
		Traffic Signal	-	No.	Traffic Light Posts	-	No.	
		Kilometer Posts	28	No.	Kilometer Posts	-	No.	
		Delineator Post	-	No.	Delineator Posts	-	No.	
			-			-		
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

DATE OF INSPECTION: November 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R04 ROAD FURNITURE

DISTRICT: TENOM
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
DATE OF INSPECTION: November 2015

CHAINAGE		CLEANING		PAINTING		REMARKS
From	To					
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		
		Guardrails _____ Metre		Guardrails _____ Metre		
		Barriers _____ Metre		Barriers _____ Metre		
				Road Kerbs _____ Metre		
		Signages & Posts _____ No.		Sign Posts _____ No.		
		Traffic Signal _____ No.		Traffic Light Posts _____ No.		
		Kilometer Posts _____ No.		Kilometer Posts _____ No.		
		Delineator Post _____ No.		Delineator Posts _____ No.		
		_____		_____		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - ROAD FURNITURE

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	FURNITURE TYPE	UNIT	CLEANING			PAINTING		
						Previous	Current	Cumm.	Previous	Current	Cumm.
1	Beaufort	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,435.00	752.00	4,187.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	494	44	538	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	88	15	103	0	0	0
				Delineator Post	No.	88	0	88	0	0	0
2	Sipitang	01	Jalan Kota Kinabalu-Sindumin	Guardrail	m	3,809.00	1,629.00	5,438.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	302	163	465	0	0	0.00
				Traffic Signal	No.	0	0	0	0	0	0.00
				Kilometer Post	No.	33	12	45	0	0	0.00
				Delineator Post	No.	0	0	0	0	0	0.00
3	Beaufort	502	Jalan Beaufort-Menumbok	Guardrail	m	2,250.00	0.00	2,250.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	481	0	481	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	44	0	44	0	0	0
				Delineator Post	No.	0	0	0	0	0	0
4	Kuala Penyu	502	Jalan Beaufort-Menumbok	Guardrail	m	2,517.00	0.00	2,517.00	0.00	0.00	0.00
				Road Kerb	m	0.00	0.00	0.00	0.00	0.00	0.00
				Signage	No.	733	0	733	0	0	0
				Traffic Signal	No.	0	0	0	0	0	0
				Kilometer Post	No.	59	0	59	0	0	0
				Delineator Post	No.	0	0	0	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
112.628	112.833	Guardrails	216	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
112.010	112.840	Signages & Posts	14	No.	Sign Posts		No.	1 no. need to replace
		Traffic Signal		No.	Traffic Light Posts		No.	
111.283	112.255	Kilometer Posts	2	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
113.050	113.542	Guardrails	221	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
113.457	113.857	Signages & Posts	2	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
113.265		Kilometer Posts	1	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
114.120	114.132	Guardrails	12	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
114.412	116.425	Signages & Posts	8	No.	Sign Posts		No.	1st cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
114.260	116.250	Kilometer Posts	3	No.	Kilometer Posts		No.	1st cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
117.372	117.458	Guardrails	102	Metre	Guardrails		Metre	1 panel, 4 post need to replace & add 1 end wing
		Barriers		Metre	Barriers		Metre	
117.135	117.635	Signages & Posts	3	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
117.252		Kilometer Posts	1	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
118.907	122.271	Guardrails	165	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
119.553		Signages & Posts	1	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
118.247	122.231	Kilometer Posts	5	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
123.170	123.221	Guardrails	36	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
123.160	126.000	Signages & Posts	16	No.	Road Kerbs		Metre	2 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
123.251	125.263	Kilometer Posts	3	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
127.544	127.839	Guardrails	511	Metre	Guardrails		Metre	9 m need to replace
		Barriers		Metre	Barriers		Metre	
126.185	128.370	Signages & Posts	9	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
126.260	128.298	Kilometer Posts	3	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
129.800	129.878	Guardrails	135	Metre	Guardrails		Metre	6m, 3 posts need to replace & add 2 end wing
		Barriers		Metre	Barriers		Metre	
130.610	131.611	Signages & Posts	6	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
129.294	131.345	Kilometer Posts	2	No.	Traffic Light Posts		No.	1 no. need to replace
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
132.387	132.622	Guardrails	200	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
132.050	132.950	Signages & Posts	25	No.	Road Kerbs		Metre	1 no. need to replace
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
133.237	133.549	Guardrails	201	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
133.000	133.645	Signages & Posts	12	No.	Road Kerbs		Metre	4 nos. need to replace
		Traffic Signal		No.	Sign Posts		No.	
133.300		Kilometer Posts	1	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
134.474	134.593	Guardrails	119	Metre	Guardrails		Metre	1st cycle for normal road
		Barriers		Metre	Barriers		Metre	
134.173	134.940	Signages & Posts	6	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
		Kilometer Posts		No.	Traffic Light Posts		No.	
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	
135.766	135.799	Guardrails	33	Metre	Guardrails		Metre	Need to add two end wing
		Barriers		Metre	Barriers		Metre	
135.003	136.078	Signages & Posts	6	No.	Road Kerbs		Metre	1st cycle for normal road
		Traffic Signal		No.	Sign Posts		No.	
135.208		Kilometer Posts	1	No.	Traffic Light Posts		No.	1st cycle for normal road
		Delineator Post		No.	Kilometer Posts		No.	
					Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
138.788	138.918	Guardrails	233	Metre	Guardrails		Metre	1st cycle for protocol road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
136.331	138.914	Signages & Posts	40	No.	Sign Posts		No.	1st cycle for protocol road
		Traffic Signal		No.	Traffic Light Posts		No.	
137.132		Kilometer Posts	1	No.	Kilometer Posts		No.	1st cycle for protocol road
		Delineator Post		No.	Delineator Posts		No.	
139.006	139.077	Guardrails	133	Metre	Guardrails		Metre	1st cycle for protocol road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
139.860	140.290	Signages & Posts	15	No.	Sign Posts		No.	1st cycle for protocol road
		Traffic Signal		No.	Traffic Light Posts		No.	
138.084		Kilometer Posts	1	No.	Kilometer Posts		No.	1st cycle for protocol road
		Delineator Post		No.	Delineator Posts		No.	
149.223	149.941	Guardrails		Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts	31	No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
From	To							
150.315	150.922	Guardrails	64	Metre	Guardrails		Metre	2nd cycle for normal road
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
150.802	156.150	Signages & Posts	13	No.	Sign Posts		No.	2nd cycle for normal road
		Traffic Signal		No.	Traffic Light Posts		No.	
151.544	154.446	Kilometer Posts	3	No.	Kilometer Posts		No.	2nd cycle for normal road
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	
		Guardrails		Metre	Guardrails		Metre	
		Barriers		Metre	Barriers		Metre	
					Road Kerbs		Metre	
		Signages & Posts		No.	Sign Posts		No.	
		Traffic Signal		No.	Traffic Light Posts		No.	
		Kilometer Posts		No.	Kilometer Posts		No.	
		Delineator Post		No.	Delineator Posts		No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R04 ROAD FURNITURE RECORD

DISTRICT: KUALA PENYU
ROUTE NO: 502
ROAD NAME: JALAN BEAUFORT - MENUMBOK
DATE OF INSPECTION: NOVEMBER 2015

CHAINAGE		CLEANING			PAINTING			REMARKS
	To							
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
			_____			_____		
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	
		Guardrails	_____	Metre	Guardrails	_____	Metre	
		Barriers	_____	Metre	Barriers	_____	Metre	
					Road Kerbs	_____	Metre	
		Signages & Posts	_____	No.	Sign Posts	_____	No.	
		Traffic Signal	_____	No.	Traffic Light Posts	_____	No.	
		Kilometer Posts	_____	No.	Kilometer Posts	_____	No.	
		Delineator Post	_____	No.	Delineator Posts	_____	No.	

R 05

**PENYENGGARAAN
JAMBATAN & PEMBENTUNG
(BRIDGES & CULVERTS)**

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH 138.980
KM 138.980

R05 - BRIDGES & CULVERTS

CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 75.565 (KM 112.165) - OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 77.876 (KM 114.476) -IN LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 83.630 (KM 120.230)-OUT LET

R05 CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 127.900
KM 137.900

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 123.950
KM 133.950

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 118.148 - RHS
KM 119.908

R05 - BRIDGES & CULVERTS
CULVERT CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
CULVERT CLEARING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
			Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	195	11	206	26	0	26	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	37	19	56	26	6	32	4	2	6
Kudat	01	Jalan Kota Kinabalu-Kudat	242	26	268	59	4	63	3	1	4
Tuaran	01	Jalan Kota Kinabalu-Kudat	214	0	214	7	0	7	3	0	3
	22	Jalan Kota Kinabalu-Sandakan	111	22	133	6	0	6	0	0	0
	503	Jalan Berungis-Kota Belud	145	0	145	7	0	7	6	0	6
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	213	49	262	44	7	51	25	1	26
	01	Jalan Kota Kinabalu-Sindumin	48	0	48	12	0	12	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	4	0	4	4	0	4	0	0	0
	606	Jalan Susur Sepangar Bay	59	17	76	4	2	6	1	0	1
	607	Jalan Masuk Ke Pelabuhan Baru	15	0	15	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	3	0	3	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	18	0	18	0	0	0	8	0	8
	500	Jalan Kota Kinabalu-Keningau-Tenom	274	0	274	12	0	12	0	0	0
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	25	6	31	1	0	1	3	1	4
Papar	01	Jalan Kota Kinabalu-Sindumin	197	19	216	118	4	122	27	0	27
Ranau	22	Jalan Kota Kinabalu-Sandakan	464	82	546	23	3	26	11	1	12
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	357	0	357	17	0	17	10	0	10
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	143	51	194	17	5	22	3	3	6
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	86	0	86	19	0	19	8	0	8
Beaufort	01	Jalan Kota Kinabalu-Sindumin	152	31	183	107	2	109	63	8	71
	502	Jalan Beaufort-Menumbok	42	0	42	10	0	10	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	77	11	88	16	1	17	3	2	5
Kuala Penyu	502	Jalan Beaufort-Menumbok	147	0	147	54	0	54	2	0	2
TOTAL			3268	344	3612	589	34	623	180	19	199

PROGRESS REPORT

Form: LRSB-OP-F058-R05S(C)

Rev: 0

LINTASAN RESOURCES SDN. BHD.

PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING**MONTH : NOVEMBER 2015**

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			3 / 4 / 5 / 6-Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	195	11	206	16	-	16	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	37	19	56	26	6	32	4	2	6
3	Kudat	01	Jalan Kota Kinabalu - Kudat	242	26	268	59	4	63	3	1	4
TOTAL :				474	56	530	101	10	111	7	3	10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU- KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			163	18	14	195	12	4	0	16	0	0	0	0		
1	76.342		1			1				0				0	06 Nov 15	Protocol Road 3rd Cycle
2	76.080		1			1				0				0	06 Nov 15	Protocol Road 3rd Cycle
3	75.901		1			1				0				0	07 Nov 15	Protocol Road 3rd Cycle
4	75.191		1			1				0				0	07 Nov 15	Protocol Road 3rd Cycle
5	74.074			1		1				0				0	09 Nov 15	Protocol Road 3rd Cycle
6	73.956		1			1				0				0	09 Nov 15	Protocol Road 3rd Cycle
7	73.831		1			1				0				0	10 Nov 15	Protocol Road 3rd Cycle
8	73.635		1			1				0				0	10 Nov 15	Protocol Road 3rd Cycle
9	73.480		1			1				0				0	10 Nov 15	Protocol Road 3rd Cycle
10	72.982		1			1				0				0	11 Nov 15	Protocol Road 3rd Cycle
11	72.585			1		1				0				0	11 Nov 15	Protocol Road 3rd Cycle
12																
13																
14																
15																
BALANCE END OF NOV :			172	20	14	206	12	4	0	16	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			27	9	1	37	23	3	0	26	2	0	2	4		
1	140.801			1		1				0				0	18 Nov 15	
2	140.080		1			1				0				0	18 Nov 15	
3	139.930		1			1				0				0	18 Nov 15	
4	139.742			1		1				0				0	19 Nov 15	
5	139.606		1			1				0				0	19 Nov 15	
6	139.310		1			1				0				0	19 Nov 15	
7	139.215		1			1				0				0	20 Nov 15	
8	138.980		1			1				0				0	20 Nov 15	
9	138.655		1			1				0				0	20 Nov 15	
10	138.465		1			1				0				0	21 Nov 15	
11	137.958		1			1				0				0	21 Nov 15	
12	136.910				1	1				0				0	21 Nov 15	
13	136.727		1			1				0				0	23 Nov 15	
14	134.881		1			1				0				0	23 Nov 15	
15	133.919		1			1				0				0	23 Nov 15	
CARRIED FORWARD :			39	11	2	52	23	3	0	26	2	0	2	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALI - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			39	11	2	52	23	3	0	26	2	0	2	4		
1	132.804			1		1				0				0	24 Nov 15	
2	131.347					0	1			1				0	24 Nov 15	
3	130.970					0	1			1				0	24 Nov 15	
4	130.025		1			1				0				0	25 Nov 15	
5	129.650					0	1			1				0	25 Nov 15	
6	128.980					0				0	1			1	25 Nov 15	
7	127.814					0				0	1			1	26 Nov 15	
8	127.690					0	1			1				0	26 Nov 15	
9	127.160		1			1				0				0	26 Nov 15	
10	127.103		1			1				0				0	27 Nov 15	
11	126.676					0	1			1				0	27 Nov 15	
12	125.622					0		1		1				0	27 Nov 15	
13																
14																
15																
BALANCE END OF NOV :			42	12	2	56	28	4	0	32	4	0	2	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			211	25	6	242	20	37	2	59	0	3	0	3		
1	145.846		1			1				0				0	13 Nov 15	
2	145.550					0	1			1				0	13 Nov 15	
3	145.430		1			1				0				0	13 Nov 15	
4	145.265		1			1				0				0	14 Nov 15	
5	145.140		1			1				0				0	14 Nov 15	
6	145.050		1			1				0				0	14 Nov 15	
7	144.750		1			1				0				0	15 Nov 15	
8	144.640		1			1				0				0	15 Nov 15	
9	144.480		1			1				0				0	15 Nov 15	
10	144.345		1			1				0				0	16 Nov 15	
11	144.230		1			1				0				0	16 Nov 15	
12	144.170		1			1				0				0	16 Nov 15	
13	144.038		1			1				0				0	17 Nov 15	
14	143.232		1			1				0				0	17 Nov 15	
15	143.031		1			1				0				0	17 Nov 15	
CARRIED FORWARD :			225	25	6	256	21	37	2	60	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			225	25	6	256	21	37	2	60	0	3	0	3		
16	142.918		1			1				0				0	02 Nov 15	
17	142.767		1			1				0				0	03 Nov 15	
18	142.557		1			1				0				0	03 Nov 15	
19	142.094		1			1				0				0	04 Nov 15	
20	190.050			1		1				0				0	27 Nov 15	Protocol Road 4th Cycle
21	190.040		1			1				0				0	27 Nov 15	Protocol Road 4th Cycle
22	189.865					0		1		1				0	27 Nov 15	Protocol Road 4th Cycle
23	189.530			1		1				0				0	27 Nov 15	Protocol Road 4th Cycle
24	189.520			1		1				0				0	28 Nov 15	Protocol Road 4th Cycle
25	188.800					0		1		1				0	28 Nov 15	Protocol Road 4th Cycle
26	188.570					0				0		1		1	28 Nov 15	Protocol Road 4th Cycle
27	188.500					0		1		1				0	28 Nov 15	Protocol Road 4th Cycle
28	188.103		1			1				0				0	30 Nov 15	Protocol Road 4th Cycle
29	187.830		1			1				0				0	30 Nov 15	Protocol Road 4th Cycle
30	187.415		1			1				0				0	30 Nov 15	Protocol Road 4th Cycle
CARRIED FORWARD :			233	28	6	267	21	40	2	63	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUDAT
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			233	28	6	267	21	40	2	63	0	4	0	4		
31	187.270		1			1				0				0	30 Nov 15	Protocol Road 4th Cycle
32																
33																
34																
35																
36																
37																
38																
39																
40																
41																
42																
43																
44																
45																
BALANCE END OF NOV:			234	28	6	268	21	40	2	63	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	213	49	262	44	7	51	25	1	26
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	214	-	214	7	-	7	3	-	3
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	141	22	163	6	-	6	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	145	-	145	7	-	7	6	-	6
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	59	17	76	4	2	6	1	-	1
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	15	-	15	-	-	-	-	-	-
TOTAL :				787	88	875	68	9	77	35	1	36

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			198	15	0	213	25	19	0	44	8	17	0	25		
1	10.448		1			1									02 Nov 15	
2	10.535		1			1									02 Nov 15	
3	11.194		1			1									02 Nov 15	
4	11.196							1		1					02 Nov 15	
5	11.457						1			1					02 Nov 15	
6	11.910							1		1					02 Nov 15	
7	12.266		1			1									02 Nov 15	
8	12.297		1			1									02 Nov 15	
9	12.409		1			1									02 Nov 15	
10	12.716		1			1									02 Nov 15	
11	12.924		1			1									02 Nov 15	
12	13.517		1			1									02 Nov 15	
13	13.566		1			1									02 Nov 15	
14	13.895		1			1									02 Nov 15	
15	14.268		1			1									02 Nov 15	
CARRIED FORWARD :			210	15	0	225	26	21	0	47	8	17	0	25		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			210	15	0	225	26	21	0	47	8	17	0	25		
16	14.278		1			1									02 Nov 15	
17	14.502		1			1									02 Nov 15	
18	14.542		1			1									02 Nov 15	
19	14.980		1			1									02 Nov 15	
20	15.075		1			1									10 Nov 15	
21	15.160		1			1									10 Nov 15	
22	15.414		1			1									10 Nov 15	
23	15.520	A1015410	1			1									10 Nov 15	
24	15.660		1			1									10 Nov 15	
25	15.660		1			1									10 Nov 15	
26	15.785		1			1									10 Nov 15	
27	15.800		1			1									10 Nov 15	
28	16.125		1			1									10 Nov 15	
29	16.151		1			1									10 Nov 15	
30	16.237		1			1									10 Nov 15	
CARRIED FORWARD :			225	15	0	240	26	21	0	47	8	17	0	25		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			225	15	0	240	26	21	0	47	8	17	0	25		
31	16.694		1			1									10 Nov 15	
32	16.957		1			1									10 Nov 15	
33	16.958		1			1									10 Nov 15	
34	17.000						1			1					10 Nov 15	
35	17.088											1		1	10 Nov 15	
36	17.111		1			1									15 Nov 15	
37	17.390		1			1									15 Nov 15	
38	17.528		1			1									15 Nov 15	
39	17.728	A1017690	1			1									15 Nov 15	
40	18.191		1			1									15 Nov 15	
41	18.413		1			1									15 Nov 15	
42	18.511		1			1									15 Nov 15	
43	18.518							1		1					15 Nov 15	
44	18.684		1			1									15 Nov 15	
45	18.914		1			1									15 Nov 15	
CARRIED FORWARD :			237	15	0	252	27	22	0	49	8	18	0	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			237	15	0	252	27	22	0	49	8	18	0	26		
46	19.390		1			1									15 Nov 15	
47	19.397			1		1									15 Nov 15	
48	22.270							1		1					26 Nov 15	
49	22.405		1			1									26 Nov 15	
50	22.670		1			1									26 Nov 15	
51	22.820		1			1									26 Nov 15	
52	22.900							1		1					26 Nov 15	
53	22.976		1			1									26 Nov 15	
54	22.994		1			1									26 Nov 15	
55	23.080		1			1									26 Nov 15	
56	23.247		1			1									26 Nov 15	
57	23.670		1			1									26 Nov 15	
TOTAL :			246	16	0	262	27	24	0	51	8	18	0	26		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			59	0	0	59	4	0	0	4	1	0	0	1		
1	2.389						1			1					04 Nov 15	
2	2.457		1			1									04 Nov 15	
3	2.602		1			1									04 Nov 15	
4	2.865		1			1									04 Nov 15	
5	3.212		1			1									07 Nov 15	
6	3.271						1			1					07 Nov 15	
7	3.620		1			1									07 Nov 15	
8	3.717		1			1									07 Nov 15	
9	4.319		1			1									07 Nov 15	
10	4.963		1			1									07 Nov 15	
11	5.223		1			1									17 Nov 15	
12	5.432		1			1									17 Nov 15	
13	5.657		1			1									17 Nov 15	
14	5.783		1			1									17 Nov 15	
15	6.080		1			1									25 Nov 15	
CARRIED FORWARD :			72	0	0	72	6	0	0	6	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			72	0	0	72	6	0	0	6	1	0	0	1		
16	6.171		1			1									25 Nov 15	
17	6.372		1			1									25 Nov 15	
18	6.613		1			1									25 Nov 15	
19	6.764		1			1									25 Nov 15	
TOTAL :			76	0	0	76	6	0	0	6	1	0	0	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			0	15	0	15	0	0	0	0	0	0	0	0		
TOTAL :			0	15	0	15	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			194	15	5	214	3	4	0	7	0	3	0	3		
TOTAL :			194	15	5	214	3	4	0	7	0	3	0	3		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			123	2	16	141	4	0	2	6	0	0	0	0		
1	28.643	A4/029.240	1			1									02 Nov 15	
2	34.070		1			1									02 Nov 15	
3	34.461		1			1									02 Nov 15	
4	34.830	A4/035.430	1			1									05 Nov 15	
5	35.246		1			1									05 Nov 15	
6	35.275	A4/035.880	1			1									05 Nov 15	
7	35.775	A4/036.380	1			1									05 Nov 15	
8	36.183	A4/036.780	1			1									05 Nov 15	
9	36.571	A4/037.070	1			1									09 Nov 15	
10	36.752	A4/037.250	1			1									09 Nov 15	
11	37.040	A4/037.540	1			1									09 Nov 15	
12	37.251	A4/037.760	1			1									12 Nov 15	
13	37.500		1			1									12 Nov 15	
14	37.746	A4/036.380	1			1									12 Nov 15	
15	38.027	A4/038.630	1			1									12 Nov 15	
CARRIED FORWARD :			138	2	16	156	4	0	2	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN

ROUTE NO: 22

ROAD NAME: JALAN KOTA KINABALU - SANDAKAN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			138	2	16	156	4	0	2	6	0	0	0	0		
16	38.393	A4/039.020	1			1									12 Nov 15	
17	38.690	A4/039.290	1			1									12 Nov 15	
18	39.124		1			1									16 Nov 15	
19	39.232		1			1									16 Nov 15	
20	39.338	A4/039.940	1			1									16 Nov 15	
21	39.665		1			1									16 Nov 15	
22	39.976		1			1									16 Nov 15	
TOTAL :			145	2	16	163	4	0	2	6	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			143	2	0	145	0	7	0	7	2	4	0	6		
TOTAL:			143	2	0	145	0	7	0	7	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	464	82	546	23	3	26	11	1	12
TOTAL :				464	82	546	23	3	26	11	1	12

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD FROM OCTOBER 2015:			338	21	105	464	17	2	4	23	2	4	5	11		
1	72.778	-			1	1				0				0	01 Nov 15	
2	72.877	A4.111.250			1	1				0				0	01 Nov 15	
3	73.116	-			1	1				0				0	02 Nov 15	
4	73.238	A4.109.838			1	1				0				0	02 Nov 15	
5	73.882	A4.110.480			1	1				0				0	04 Nov 15	
6	73.956	A4.110.560	1			1				0				0	04 Nov 15	
7	74.230	A4.110.830			1	1				0				0	05 Nov 15	
8	74.648	A4.111.250			1	1				0				0	05 Nov 15	
9	74.926	A4.111.520	1			1				0				0	05 Nov 15	
10	75.121	A4.111.720			1	1				0				0	06 Nov 15	
11	75.270	-			1	1				0				0	06 Nov 15	
12	75.428	-	1			1				0				0	06 Nov 15	
13	75.565	-			1	1				0				0	07 Nov 15	
14	75.699	A4.112.290				0		1		1				0	07 Nov 15	
15	75.983	-	1			1				0				0	07 Nov 15	
CARRIED FORWARD :			342	21	115	478	17	3	4	24	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			342	21	115	478	17	3	4	24	2	4	5	11		
16	76.257	-			1	1				0				0	08 Nov 15	
17	76.463	A4.113.070			1	1				0				0	08 Nov 15	
18	77.227	A4.113.820			1	1				0				0	08 Nov 15	
19	77.409	A4.114.010			1	1				0				0	08 Nov 15	
20	77.607	-			1	1				0				0	09 Nov 15	
21	77.788	-			1	1				0				0	09 Nov 15	
22	77.876	A4.114.480			1	1				0				0	09 Nov 15	
23	77.955	A4.115.180			1	1				0				0	09 Nov 15	
24	78.235	A4.114.940			1	1				0				0	10 Nov 15	
25	78.556	A4.115.900			1	1				0				0	10 Nov 15	
26	78.684	-			1	1				0				0	10 Nov 15	
27	78.775	-			1	1				0				0	10 Nov 15	
28	78.890	A4.115.540			1	1				0				0	11 Nov 15	
29	79.134	-			1	1				0				0	11 Nov 15	
30	79.220	-			1	1				0				0	11 Nov 15	
CARRIED FORWARD :			342	21	130	493	17	3	4	24	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			342	21	130	493	17	3	4	24	2	4	5	11		
31	79.758	A4.119.360			1	1				0				0	12 Nov 15	
32	79.854	-			1	1				0				0	12 Nov 15	
33	79.900	-			1	1				0				0	12 Nov 15	
34	80.298	-			1	1				0				0	12 Nov 15	
35	80.536	A4.117.360			1	1				0				0	13 Nov 15	
36	80.745	-	1			1				0				0	13 Nov 15	
37	80.978	-	1			1				0				0	13 Nov 15	
38	81.084	A4.117.700			1	1				0				0	13 Nov 15	
39	81.258	-				0			1	1				0	14 Nov 15	
40	81.400	-		1		1				0				0	14 Nov 15	
41	81.600	-		1		1				0				0	14 Nov 15	
42	81.682	-			1	1				0				0	14 Nov 15	
43	81.760	-			1	1				0				0	15 Nov 15	
44	82.053	-			1	1				0				0	15 Nov 15	
45	82.273	-			1	1				0				0	15 Nov 15	
CARRIED FORWARD :			344	23	140	507	17	3	5	25	2	4	5	11		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			344	23	140	507	17	3	5	25	2	4	5	11		
46	82.733	-			1	1				0				0	16 Nov 15	
47	82.839	A4.119.440			1	1				0				0	16 Nov 15	
48	83.040	-	1			1				0				0	16 Nov 15	
49	83.138	A4.119.740			1	1				0				0	16 Nov 15	
50	83.273	A4.119.880			1	1				0				0	17 Nov 15	
51	83.399	-			1	1				0				0	17 Nov 15	
52	83.482	A4.120.110			1	1				0				0	17 Nov 15	
53	83.630	A4.120.310			1	1				0				0	18 Nov 15	
54	84.023	-				0				0			1	1	18 Nov 15	
55	84.179	A4.120.800				0			1	1				0	18 Nov 15	
56	84.350	A4.120.960			1	1				0				0	19 Nov 15	
57	84.460	A4.120.060			1	1				0				0	19 Nov 15	
58	84.623	-			1	1				0				0	19 Nov 15	
59	84.732	-			1	1				0				0	20 Nov 15	
60	84.895	-			1	1				0				0	20 Nov 15	
CARRIED FORWARD :			345	23	152	520	17	3	6	26	2	4	6	12		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			345	23	152	520	17	3	6	26	2	4	6	12		
61	84.978	-			1	1				0				0	20 Nov 15	
62	85.074	-			1	1				0				0	21 Nov 15	
63	85.157	-			1	1				0				0	21 Nov 15	
64	85.326	-			1	1				0				0	21 Nov 15	
65	85.520	-			1	1				0				0	22 Nov 15	
66	85.693	-	1			1				0				0	22 Nov 15	
67	85.885	-	1			1				0				0	22 Nov 15	
68	86.134	-	1			1				0				0	23 Nov 15	
69	86.500	-	1			1				0				0	23 Nov 15	
70	86.611	-			1	1				0				0	23 Nov 15	
71	86.774	A4.123.380	1			1				0				0	23 Nov 15	
72	86.930	A4.123.530			1	1				0				0	24 Nov 15	
73	87.134		1			1				0				0	24 Nov 15	
74	87.254	A4.123.860			1	1				0				0	24 Nov 15	
75	87.530				1	1				0				0	25 Nov 15	
CARRIED FORWARD :			351	23	161	535	17	3	6	26	2	4	6	12		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			351	23	161	535	17	3	6	26	2	4	6	12		
76	87.760				1	1				0				0	25 Nov 15	
77	87.926		1			1				0				0	26 Nov 15	
78	88.160		1			1				0				0	26 Nov 15	
79	88.454		1			1				0				0	27 Nov 15	
80	89.021		1			1				0				0	27 Nov 15	
81	89.184		1			1				0				0	28 Nov 15	
82	89.575		1			1				0				0	28 Nov 15	
83	89.821		1			1				0				0	29 Nov 15	
84	89.994				1	1				0				0	29 Nov 15	
85	90.235		1			1				0				0	30 Nov 15	
86	90.530		1			1				0				0	30 Nov 15	
87																
88																
89																
90																
CARRIED FORWARD :			360	23	163	546	17	3	6	26	2	4	6	12		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	48	-	48	12	-	12	-	-	-
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	18	-	18	-	-	-	8	-	8
3	Papar	01	Jalan Kota Kinabalu - Sindumin	197	19	216	118	4	122	27	-	27
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	274	-	274	12	-	12	-	-	-
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	4	-	4	4	-	4	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	25	6	31	1	-	1	3	1	4
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	3	-	3	-	-	-	-	-	-
			TOTAL :	569	25	594	147	4	151	38	1	39

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			39	3	6	48	12	0	0	12	0	0	0	0		
TOTAL :			39	3	6	48	12	0	0	12	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KK-SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			14	4	0	18	0	0	0	0	0	8	0	8		
TOTAL :			14	4	0	18	0	0	0	0	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			108	30	59	197	77	39	2	118	0	26	1	27		
1	23.867	C77				0	1			1				0	01 Nov 15	1st cycle for Normal Road
2	23.457	C76	1			1				0				0	01 Nov 15	1st cycle for Normal Road
3	23.317	C75	1			1				0				0	01 Nov 15	1st cycle for Normal Road
4	23.135	C74	1			1				0				0	01 Nov 15	1st cycle for Normal Road
5	23.002	C73	1			1				0				0	01 Nov 15	1st cycle for Normal Road
6	22.847	C72			1	1				0				0	01 Nov 15	1st cycle for Normal Road
7	22.522	C71				0	1			1				0	02 Nov 15	1st cycle for Normal Road
8	22.309	C70	1			1				0				0	02 Nov 15	1st cycle for Normal Road
9	21.981	C69			1	1				0				0	02 Nov 15	1st cycle for Normal Road
10	21.829	C68	1			1				0				0	02 Nov 15	1st cycle for Normal Road
11	21.425	C67	1			1				0				0	02 Nov 15	1st cycle for Normal Road
12	21.244	C66	1			1				0				0	03 Nov 15	1st cycle for Normal Road
13	21.025	C65			1	1				0				0	03 Nov 15	1st cycle for Normal Road
14	20.763	C64				0	1			1				0	03 Nov 15	1st cycle for Normal Road
15	20.503	C63	1			1				0				0	03 Nov 15	1st cycle for Normal Road
CARRIED FORWARD:			117	30	62	209	80	39	2	121	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			117	30	62	209	80	39	2	121	0	26	1	27		
16	20.300	C62	1			1				0				0	04 Nov 15	1st cycle for Normal Road
17	20.000	C61	1			1				0				0	04 Nov 15	1st cycle for Normal Road
18	19.622	C60			1	1				0				0	05 Nov 15	1st cycle for Normal Road
19	19.400	C59				0		1		1				0	05 Nov 15	1st cycle for Normal Road
20	19.193	C58	1			1				0				0	05 Nov 15	1st cycle for Normal Road
21	18.996	C57	1			1				0				0	06 Nov 15	1st cycle for Normal Road
22	18.882	C56			1	1				0				0	06 Nov 15	1st cycle for Normal Road
23	18.024	C55	1			1				0				0	07 Nov 15	1st cycle for Normal Road
TOTAL :			122	30	64	216	80	40	2	122	0	26	1	27		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			122	14	138	274	12	0	0	12	0	0	0	0		
TOTAL :			122	14	138	274	12	0	0	12	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			2	2	0	4	2	2	0	4	0	0	0	0		
TOTAL :			2	2	0	4	2	2	0	4	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 501

ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			20	4	1	25	1	0	0	1	0	3	0	3		
1	5.045	C5	1			1				0				0	06 Nov 15	1st cycle for Protocol Road
2	5.095	C6	1			1				0				0	06 Nov 15	1st cycle for Protocol Road
3	5.470	C7	1			1				0				0	14 Nov 15	1st cycle for Protocol Road
4	5.805	C8	1			1				0				0	14 Nov 15	1st cycle for Protocol Road
5	6.050	C9				0				0		1		1	23 Nov 15	(3cells) 1st cycle for Protocol Road
6	6.100	C10	1			1				0				0	23 Nov 15	1st cycle for Protocol Road
7	6.152	C11	1			1				0				0	24 Nov 15	1st cycle for Protocol Road
TOTAL :			26	4	1	31	1	0	0	1	0	4	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 CULVERT CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			3	0	0	3	0	0	0	0	0	0	0	0		
TOTAL :			3	0	0	3	0	0	0	0	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	357	-	357	17	-	17	10	-	10
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	143	51	194	17	5	22	3	3	6
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	86	-	86	19	-	19	8	-	8
TOTAL :				586	51	637	53	5	58	21	3	24

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			175	27	155	357	10	5	2	17	0	8	2	10		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			175	27	155	357	10	5	2	17	0	8	2	10		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			65	23	55	143	7	7	3	17	1	2	0	3		
1	129.800	KGU 101				0	1			1				0	02 Nov 15	1st cycle normal road
2	129.500	KGU 100	1			1				0				0	02 Nov 15	1st cycle normal road
3	129.300	KGU 99	1			1				0				0	02 Nov 15	1st cycle normal road
4	127.900	KGU 98		1		1				0				0	03 Nov 15	1st cycle normal road
5	127.800	KGU 97	1			1				0				0	03 Nov 15	1st cycle normal road
6	125.700	KGU 96	1			1				0				0	05 Nov 15	1st cycle normal road
7	125.500	KGU 95			1	1				0				0	05 Nov 15	1st cycle normal road
8	125.208	-	1			1				0				0	05 Nov 15	1st cycle normal road
9	124.800	KGU 94	1			1				0				0	06 Nov 15	1st cycle normal road
10	124.564	-	1			1				0				0	07 Nov 15	1st cycle normal road
11	123.950	KGU 93				0				0	1			1	09 Nov 15	1st cycle normal road
12	123.700	KGU 92			1	1				0				0	09 Nov 15	1st cycle normal road
13	123.350	KGU 91	1			1				0				0	09 Nov 15	1st cycle normal road
14	123.150	KGU 90			1	1				0				0	09 Nov 15	1st cycle normal road
15	122.430	-		1		1				0				0	11 Nov 15	1st cycle normal road
CARRIED FORWARD :			73	25	58	156	8	7	3	18	2	2	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			73	25	58	156	8	7	3	18	2	2	0	4		
16	122.409	-	1			1				0				0	11 Nov 15	1st cycle normal road
17	122.300	-	1			1				0				0	11 Nov 15	1st cycle normal road
18	114.300	KGU 65			1	1				0				0	13 Nov 15	1st cycle normal road
19	113.980	KGU 64			1	1				0				0	13 Nov 15	1st cycle normal road
20	113.700	KGU 63		1		1				0				0	14 Nov 15	1st cycle normal road
21	113.400	KGU 62			1	1				0				0	14 Nov 15	1st cycle normal road
22	113.210	KGU 61			1	1				0				0	14 Nov 15	1st cycle normal road
23	113.070	KGU 60			1	1				0				0	14 Nov 15	1st cycle normal road
24	112.960	KGU 59			1	1				0				0	16 Nov 15	1st cycle normal road
25	112.700	KGU 58			1	1				0				0	16 Nov 15	1st cycle normal road
26	112.400	KGU 57	1			1				0				0	16 Nov 15	1st cycle normal road
27	112.210	KGU 56		1		1				0				0	16 Nov 15	1st cycle normal road
28	112.100	KGU 55			1	1				0				0	16 Nov 15	1st cycle normal road
29	111.950	KGU 54			1	1				0				0	17 Nov 15	1st cycle normal road
30	111.840	KGU 53				0			1	1				0	17 Nov 15	1st cycle normal road
CARRIED FORWARD :			76	27	67	170	8	7	4	19	2	2	0	4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			76	27	67	170	8	7	4	19	2	2	0	4		
31	111.720	KGU 52			1	1				0				0	17 Nov 15	1st cycle normal road
32	111.560	KGU 51			1	1				0				0	18 Nov 15	1st cycle normal road
33	111.460	KGU 50		1		1				0				0	18 Nov 15	1st cycle normal road
34	111.400	KGU 49				0		1		1				0	18 Nov 15	1st cycle normal road
35	111.250	KGU 48				0			1	1				0	18 Nov 15	1st cycle normal road
36	111.020	KGU 47				0			1	1				0	18 Nov 15	1st cycle normal road
37	110.900	KGU 46			1	1				0				0	19 Nov 15	1st cycle normal road
38	109.550	KGU 45			1	1				0				0	19 Nov 15	1st cycle normal road
39	109.250	KGU 44			1	1				0				0	19 Nov 15	1st cycle normal road
40	108.800	KGU 43			1	1				0				0	20 Nov 15	1st cycle normal road
41	108.300	KGU 42				0				0		1		1	20 Nov 15	Consist of 2 box culverts & 1 CMP
42	107.470	KGU 41			1	1				0				0	21 Nov 15	1st cycle normal road
43	107.450	KGU 40			1	1				0				0	21 Nov 15	1st cycle normal road
44	107.200	KGU 39			1	1				0				0	23 Nov 15	1st cycle normal road
45	107.100	KGU 38				0				0		1		1	23 Nov 15	Consist of 2 box culverts & 2 CMP
CARRIED FORWARD :			76	28	76	180	8	8	6	22	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			76	28	76	180	8	8	6	22	2	4	0	6		
46	106.730	KGU 37			1	1				0				0	24 Nov 15	1st cycle normal road
47	106.520	KGU 36			1	1				0				0	25 Nov 15	1st cycle normal road
48	106.305	KGU 35			1	1				0				0	25 Nov 15	1st cycle normal road
49	106.030	KGU 34			1	1				0				0	25 Nov 15	1st cycle normal road
50	105.500	KGU 33			1	1				0				0	26 Nov 15	1st cycle normal road
51	105.040	KGU 32			1	1				0				0	26 Nov 15	1st cycle normal road
52	104.900	KGU 31			1	1				0				0	27 Nov 15	1st cycle normal road
53	104.680	KGU 30			1	1				0				0	27 Nov 15	1st cycle normal road
54	104.400	KGU 29			1	1				0				0	27 Nov 15	1st cycle normal road
55	104.070	KGU 28			1	1				0				0	28 Nov 15	1st cycle normal road
56	103.900	KGU 27			1	1				0				0	28 Nov 15	1st cycle normal road
57	103.550	KGU 26			1	1				0				0	30 Nov 15	1st cycle normal road
58	103.200	KGU 25			1	1				0				0	30 Nov 15	1st cycle normal road
59	103.042	KGU 24			1	1				0				0	30 Nov 15	1st cycle normal road
60																
TOTAL :			76	28	90	194	8	8	6	22	2	4	0	6		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD :			33	45	8	86	8	11	0	19	0	8	0	8		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
TOTAL :			33	45	8	86	8	11	0	19	0	8	0	8		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - CULVERT CLEARING

Month :NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Single Cell			Twin Cell			Multi Cell		
				Previous	Current	Cumm.	Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	152	31	183	107	2	109	63	8	71
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	77	11	88	16	1	17	3	2	5
3	Beaufort	502	Jalan Beaufort - Menumbok	42	-	42	10	-	10	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	147	-	147	54	-	54	2	-	2
TOTAL :				418	42	460	187	3	190	68	10	78

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			103	49	0	152	55	52	0	107	2	61	0	63		
1	111.494	134		1		1						1		1	03-Nov-15	1st cycle for normal road
2	111.984	135		1		1									03-Nov-15	1st cycle for normal road
3	112.227	136		1		1									03-Nov-15	1st cycle for normal road
4	112.554	137		1		1									03-Nov-15	1st cycle for normal road
5	112.647	138		1		1									04-Nov-15	1st cycle for normal road
6	113.057	139		1		1									04-Nov-15	1st cycle for normal road
7	113.200	140		1		1									04-Nov-15	1st cycle for normal road
8	113.530	141		1		1									04-Nov-15	1st cycle for normal road
9	114.130	142		1		1									05-Nov-15	1st cycle for normal road
10	114.490	143		1		1									05-Nov-15	1st cycle for normal road
11	114.760	144		1		1									05-Nov-15	1st cycle for normal road
12	114.907	145		1		1									06-Nov-15	1st cycle for normal road
13	115.128	146		1		1									06-Nov-15	1st cycle for normal road
14	115.363	147		1		1									06-Nov-15	1st cycle for normal road
15	115.502	148		1		1						1		1	07-Nov-15	1st cycle for normal road
CARRIED FORWARD :			103	64	0	167	55	52	0	107	2	63	0	65		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			103	64	0	167	55	52	0	107	2	63	0	65		
16	115.879	149									1		1	07-Nov-15	1st cycle for normal road	
17	116.175	150		1		1								07-Nov-15	1st cycle for normal road	
18	116.502	151		1		1								08-Nov-15	1st cycle for normal road	
19	117.445	152		1		1								08-Nov-15	1st cycle for normal road	
20	117.758	153		1		1								08-Nov-15	1st cycle for normal road	
21	118.148	154					1		1					09-Nov-15	1st cycle for normal road	
22	118.299	155		1		1								09-Nov-15	1st cycle for normal road	
23	119.222	156		1		1								09-Nov-15	1st cycle for normal road	
24	119.951	157									1		1	15-Nov-15	1st cycle for normal road	
25	120.768	158		1		1								15-Nov-15	1st cycle for normal road	
26	121.211	159		1		1								15-Nov-15	1st cycle for normal road	
27	121.349	160		1		1								16-Nov-15	1st cycle for normal road	
28	121.847	161		1		1								16-Nov-15	1st cycle for normal road	
29	122.093	162		1		1								18-Nov-15	1st cycle for normal road	
30	122.492	163									1		1	18-Nov-15	1st cycle for normal road	
CARRIED FORWARD :			103	75	0	178	55	53	0	108	2	66	0	68		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			103	75	0	178	55	53	0	108	2	66	0	68		
31	122.873	164						1		1					18-Nov-15	1st cycle for normal road
32	123.524	165	1			1									18-Nov-15	1st cycle for normal road
33	123.605	166	1			1									19-Nov-15	1st cycle for normal road
34	123.710	167	1			1									19-Nov-15	1st cycle for normal road
35	123.970	168										1		1	19-Nov-15	1st cycle for normal road
36	124.568	169										1		1	20-Nov-15	1st cycle for normal road
37	125.038	170	1			1									20-Nov-15	1st cycle for normal road
38	125.149	171		1		1									20-Nov-15	1st cycle for normal road
39	125.546	172										1		1	20-Nov-15	1st cycle for normal road
40																
41																
42																
43																
44																
45																
CARRIED FORWARD :			107	76	0	183	55	54	0	109	2	69	0	71		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			62	10	2	77	7	9	0	16	0	3	0	3		
1	126.412	173		1		1									17-Nov-15	1st cycle for normal road
2	127.568	174	1			1									17-Nov-15	1st cycle for normal road
3	127.815	175									1		1		18-Nov-15	1st cycle for normal road
4	128.124	176		1		1									18-Nov-15	1st cycle for normal road
5	129.160	177		1		1									19-Nov-15	1st cycle for normal road
6	129.544	178		1		1									19-Nov-15	1st cycle for normal road
7	129.831	179									1		1		20-Nov-15	1st cycle for normal road
8	129.857	180						1	1						20-Nov-15	1st cycle for normal road
9	130.338	181		1		1									21-Nov-15	1st cycle for normal road
10	130.640	182		1		1									21-Nov-15	1st cycle for normal road
11	131.249	183		1		1									22-Nov-15	1st cycle for normal road
12	131.917	184		1		1									22-Nov-15	1st cycle for normal road
13	133.306	185	1			1									23-Nov-15	1st cycle for normal road
14	133.445	186	1			1									23-Nov-15	1st cycle for normal road
15																
CARRIED FORWARD :			65	18	2	88	7	10	0	17	0	5	0	5		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			42	0	0	42	6	4	0	10	0	0	0	0		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			42	0	0	42	6	4	0	10	0	0	0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R05 CULVERT CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

Item	Chainage	Culvert No.	Single Cell				Twin Cell				Multi Cell				Date of Clearing	REMARKS
			RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)	RCP (No.)	BC (No.)	CMP (No.)	Total (No.)		
BROUGHT FORWARD:			147	0	0	147	50	4	0	54	0	2	0	2		
1																
2																
3																
4																
5																
6																
7																
8																
9																
10																
11																
12																
13																
14																
15																
CARRIED FORWARD :			147	0	0	147	50	4	0	54	0	2	0	2		

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH87.750 (KM124.350)
(Sg. Kinanapon Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH87.750 (KM124.350)
(Sg. Kinanapon Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH91.000 (KM127.600)
(Sg. Bayaan Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH91.000 (KM127.600)
(Sg. Bayaan Bridge)

R05 BRIDGES



BEFORE



IN PROGRESS




AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608 JLN MASUK KE LPG TERBANG LAMA KK
LOCATION : CH 1.000
KM 1.000 (RHS)

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KOTA KINABALU
ROUTE NO : 608 JLN MASUK KE LPG TERBANG LAMA KK
LOCATION : CH 0.450
KM 0.450 (RHS)

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS




AFTER

DISTRICT : PENAMPANG
ROUTE NO : 01-JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 13.100
KM 14.860 (LHS)

R05 - BRIDGES & CULVERTS
WEEP HOLE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 110.662 - Bayayo B Bridge
KM 120.662

R05 - BRIDGES & CULVERTS
BRIDGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 123.180 - RHS
KM 129.940

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

DISTRICT : BEAUFORT
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 123.180 - RHS
KM 129.940

R05 - BRIDGES & CULVERTS
BRIDGE



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
BRIDGES
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	General Cleaning			Painting		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	22	2	24	0	0	0
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	10	7	17	0	0	0
Kudat	01	Jalan Kota Kinabalu-Kudat	2	2	4	0	0	0
Tuaran	01	Jalan Kota Kinabalu-Kudat	4	0	4	4	0	4
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	0	0	0
	503	Jalan Berungis-Kota Belud	4	0	4	2	0	2
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	6	0	6	6	0	6
	01	Jalan Kota Kinabalu-Sindumin	3	0	3	1	0	1
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	6	0	6	0	0	0
	606	Jalan Susur Sepangar Bay	0	0	0	0	0	0
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	0	0	0
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	0	0	0
Penampang	01	Jalan Kota Kinabalu-Sindumin	0	0	0	0	0	0
	500	Jalan Kota Kinabalu-Keningau-Tenom	16	0	16	2	0	2
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	0	0	0	0	0	0
Papar	01	Jalan Kota Kinabalu-Sindumin	23	1	24	0	0	0
Ranau	22	Jalan Kota Kinabalu-Sandakan	13	2	15	0	0	0
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	6	0	6	6	0	6
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	12	3	15	8	0	8
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	10	0	10	7	0	7
Beaufort	01	Jalan Kota Kinabalu-Sindumin	16	1	17	2	0	2
	502	Jalan Beaufort-Menumbok	8	0	8	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	5	1	6	0	0	0
Kuala Penyu	502	Jalan Beaufort-Menumbok	0	0	0	0	0	0
TOTAL			166	19	185	38	0	38

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	22	2	24	-	-	-
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	10	7	17	-	-	-
3	Kudat	01	Jalan Kota Kinabalu - Kudat	2	2	4	-	-	-
TOTAL :				34	11	45	-	-	-

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA BELUD

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			22											
1	75.630	TEMPASUK	1	√	√	√	√	√	√	√			07 Nov 15	Protocol 3rd cycle
2	74.243	GURUNG-GURUNG	1	√	√	√	√	√	√	√			08 Nov 15	Protocol 3rd cycle
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF NOV :			24											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA MARUDU
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS	
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork			
BROUGHT FORWARD:			10											
1	137.230	PANIKUAN	1	√	√	√	√	√	√	√			19 Nov 15	
2	135.470	BIRAAN	1	√	√	√	√	√	√	√			20 Nov 15	
3	133.000	TIGAMAN SAMPIR	1	√	√	√	√	√	√	√			21 Nov 15	
4	132.050	TIGAMAN RASAK	1	√	√	√	√	√	√	√			23 Nov 15	
5	130.560	KARANGAWAN	1	√	√	√	√	√	√	√			24 Nov 15	
6	128.340	BATUTAI	1	√	√	√	√	√	√	√			25 Nov 15	
7	126.100	BINTASAN	1	√	√	√	√	√	√	√			26 Nov 15	
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF NOV :			17											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:			2											
1	143.429	MATUNGGONG	1	√	√	√	√	√	√	√			18 Nov 15	
2	141.149	MOLONG-KOLONG	1	√	√	√	√	√	√	√			18 Nov 15	
3														
4														
5														
6														
7														
8														
9														
10														
11														
12														
13														
14														
15														
BALANCE END OF NOV :			4											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	6	-	6	6	-	6
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	4	-	4	4	-	4
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	-	-	-
4	Tuaran	503	Jalan Berungis - Kota Belud	4	-	4	2	-	2
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	-	-	-	-	-	-
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL :				14	-	14	12	-	12

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6									6		
TOTAL:		6									6		

LINTASAN RESOURCES SDN. BHD.
 MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		4								-	4		
TOTAL:		4									4		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TUARAN

ROUTE NO: 503

ROAD NAME: JALAN BERUNGIS - KOTA BELUD

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		4								-	2		
TOTAL:		4									2		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	13	2	15	0	0	0
TOTAL :				13	2	15	0	0	0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	Chainage	Bridge Name		Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
				Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD FROM OCTOBER 2015:		13												
1	87.750	Bridge - Sg. Kinanapon	1	√	√	√	√	√	√			0	26 Nov 15	
2	91.000	Bridge - Sg. Bayaan	1	√	√	√	√	√	√			0	27 Nov 15	
CARRIED FORWARD:			15											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	3	-	3	1	-	1
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	-	-	-	-	-	-
3	Papar	01	Jalan Kota Kinabalu - Sindumin	23	1	24	-	-	-
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	16	-	16	2	-	2
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	6	-	6	-	-	-
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	-	-	-	-	-	-
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	-	-	-
			TOTAL :	48	1	49	3	-	3

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		3								1	1		
TOTAL:		3								1	1		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PAPAR
ROUTE NO: 01
ROAD NAME: JALAN KK-SINDUMIN
MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		23								0	0		
1	18.490	Kinarut Bridge 1	√	√	√	√	√	√	N/A	—	—	07 Nov 15	1st cycle for Normal Road
TOTAL:		24								0	0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: PENAMPANG
ROUTE NO: 500
ROAD NAME: JALAN KK-KENINGAU-TENOM
MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		16								2	2		
TOTAL:		16								2	2		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		6								0	0		
TOTAL:		6								0	0		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	6	-	6	6	-	6
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	12	3	15	8	-	8
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	10	-	10	7	-	7
TOTAL :				28	3	31	21	-	21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 12													
TOTAL :		12											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KENINGAU

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		20											
1	122.743	Jambatan Patikang 1	✓	✓	✓	✓	✓	✓				11 Nov 15	1st cycle normal road
2	110.662	Jambatan Bayayo B 1	✓	✓	✓	✓	✓	✓				18 Nov 15	1st cycle normal road
3	110.350	Jambatan Bayayo A 1	✓	✓	✓	✓	✓	✓				18 Nov 15	1st cycle normal road
TOTAL :		23											

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD: 17													
TOTAL :		17											

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - BRIDGES

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	General Maintenance			Painting		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(No.)	(No.)	(No.)	(No.)	(No.)	(No.)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	16	1	17	2	-	2
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	5	1	6	-	-	-
3	Beaufort	502	Jalan Beaufort - Menumbok	8	-	8	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok (no bridge)	-	-	-	-	-	-
TOTAL :				29	2	31	2	-	2

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		16									2		
1	123.180	Sg. Lingkungan Bridge	√	√	√	√	√	√				13 Nov 15	1st cycle for normal road
CARRIED FORWARD:		17									2		

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: SIPTANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	Chainage	Bridge Name	Cleaning					Removal	Greasing	Localised Painting		Date of Work Done	REMARKS
			Expansion Joints	Weep Holes	Graffiti & Markings	Parapets	Bearing Shelves	Vegetation	Steel Bearings	Peeling Paint	Rusting of Structural Steelwork		
BROUGHT FORWARD:		5									0		
1	132.470	Sg. Lakutan Bridge	√	√	√	√	√	√				30 Nov 15	1st cycle for normal road
CARRIED FORWARD:		6									0		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT:	BEAUFORT
ROUTE NO:	502
ROAD NAME:	JALAN BEAUFORT - MENUMBOK
MONTH:	NOVEMBER 2015

[illegible]

LINTASAN RESOURCES SDN. BHD

MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R05 BRIDGES

DISTRICT: KUALA PENYU

ROUTE NO: **502**

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

[illegible]

R 06

**PENYENGGAHAN
GARISAN JALAN
(ROAD MARKING)**

LINTASAN RESOURCES SDN. BHD.
ROAD MARKING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	AREA			LENGTH OF CL & EL		
			Previous Month	Current Month	Cummulative	Previous Month	Current Month	Cummulative
			(m ²)	(m ²)	(m ²)	(km)	(km)	(km)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	5,758.30	0.00	5,758.30	23.77	0.00	23.77
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	764.36	0.00	764.36	7.64	0.00	7.64
Kudat	01	Jalan Kota Kinabalu-Kudat	2,180.00	0.00	2,180.00	36.72	0.00	36.72
Tuaran	01	Jalan Kota Kinabalu-Kudat	2,485.32	0.00	2,485.32	11.95	0.00	11.95
	22	Jalan Kota Kinabalu-Sandakan	9,382.72	0.00	9,382.72	65.06	0.00	65.06
	503	Jalan Berungis-Kota Belud	2,897.00	0.00	2,897.00	19.64	0.00	19.64
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	1,613.03	0.00	1,613.03	9.56	0.00	9.56
	01	Jalan Kota Kinabalu-Sindumin	4,000.85	0.00	4,000.85	20.92	0.00	20.92
	606	Jalan Susur Sepangar Bay	66.50	0.00	66.50	0.39	0.00	0.39
	607	Jalan Masuk Ke Pelabuhan Baru	0.00	0.00	0.00	0.00	0.00	0.00
	608	Jalan K Masuk Ke Lapangan Terbang Lama	663.71	0.00	663.71	3.72	0.00	3.72
Penampang	01	Jalan Kota Kinabalu-Sindumin	3,044.62	0.00	3,044.62	19.42	0.00	19.42
	500	Jalan Kota Kinabalu-Keningau-Tenom	4,238.68	0.00	4,238.68	35.59	0.00	35.59
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	891.64	0.00	891.64	0.00	0.00	0.00
Papar	01	Jalan Kota Kinabalu-Sindumin	2,366.20	0.00	2,366.20	16.38	0.00	16.38
Ranau	22	Jalan Kota Kinabalu-Sandakan	12,943.65	0.00	12,943.65	97.17	0.00	97.17
Tambunam	500	Jalan Kota Kinabalu-Keningau-Tenom	5,173.85	0.00	5,173.85	41.39	0.00	41.39
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	2,848.82	0.00	2,848.82	22.79	0.00	22.79
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	805.08	0.00	805.08	4.00	0.00	4.00
Beaufort	01	Jalan Kota Kinabalu-Sindumin	2,132.39	0.00	2,132.39	21.10	0.00	21.10
	502	Jalan Beaufort-Menumbok	87.94	0.00	87.94	0.80	0.00	0.80
Sipitang	01	Jalan Kota Kinabalu-Sindumin	1,338.94	0.00	1,338.94	12.80	0.00	12.80
Kuala Penyu	502	Jalan Beaufort-Menumbok	1,572.41	0.00	1,572.41	16.40	0.00	16.40
TOTAL			67,256.01	0.00	67,256.01	487.21	0.00	487.21

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	KOTA BELUD	01	Jalan Kota Kinabalu - Kudat	5,758.30	-	5,758.30	23.77	-	23.77
2	KOTA MARUDU	01	Jalan Kota Kinabalu - Kudat	764.36	-	764.36	7.64	-	7.64
3	KUDAT	01	Jalan Kota Kinabalu - Kudat	2,180.00	-	2,180.00	36.72	-	36.72
TOTAL				8,702.66	-	8,702.66	68.13	-	68.13

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KOTA BELUD
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				23776.00		5758.30	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF NOV :				23,776.00		5,758.30	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

23.77 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KOTA MARUDU
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				7643.6		764.36	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF NOV :				7,643.60		764.36	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 7.64 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R06 ROAD MARKING

DISTRICT: KUDAT
ROUTE NO. 01
ROAD NAME: JALAN KOTA KINABALU-KUDAT
MONTH: NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:				21060.00		2180.00	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
BALANCE END OF NOV :				21,060.00		2,180.00	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

21.06

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	1,613.03	-	1,613.03	9.56	-	9.56
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	2,485.32	-	2,485.32	11.95	-	11.95
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	9,382.72	-	9,382.72	65.06	-	65.06
4	Tuaran	503	Jalan Berungis - Kota Belud	2,897.00	-	2,897.00	19.64	-	19.64
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	66.50	-	66.50	0.39	-	0.39
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	-	-	-
TOTAL				16,444.57	-	16,444.57	106.60	-	106.60

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU - KUDAT
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1613.03	
TOTAL:						1,613.03	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

_____ km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT:	TUARAN
ROUTE NO.	22
ROAD NAME:	JALAN KOTA KINABALU - SANDAKAN
MONTH:	NOVEMBER 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						9,382.72	
TOTAL:						9,382.72	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	12,943.65	0.00	12,943.65	64.45	0.00	64.45
TOTAL				12,943.65	0.00	12,943.65	64.45	0.00	64.45

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Ranau

ROUTE NO. 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: April 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD FROM OCTOBER 2015:						12,943.65	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						12,943.65	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

0.00

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	4,000.85	-	4,000.85	20.92	-	20.92
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	3,044.62	-	3,044.62	19.42	-	19.42
3	Papar	01	Jalan Kota Kinabalu - Sindumin	2,366.20	-	2,366.20	16.38	-	16.38
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	4,238.68	-	4,238.68	35.59	-	35.59
5	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	891.64	-	891.64	-	-	-
6	Kota Kinabalu	608	Jalan masuk ke Lapangan Terbang Lama, K.K.	663.71	-	663.71	3.72	-	3.72
TOTAL				15,205.70	-	15,205.70	96.03	-	96.03

DISTRICT:	KOTA KINABALU
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PENAMPANG
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PAPAR
ROUTE NO.	01
ROAD NAME:	JALAN KOTA KINABALU -SINDUMIN
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	-	km

DISTRICT:	PENAMPANG
ROUTE NO.	500
ROAD NAME:	JALAN KK-KENINGAU-TENOM
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	PENAMPANG
ROUTE NO.	501
ROAD NAME:	JALAN KK - PENAMPANG - LOK KAWI
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

DISTRICT:	KOTA KINABALU
ROUTE NO.	608
ROAD NAME:	JLN MASUK KE LPG TERBANG LAMA KK
MONTH:	NOVEMBER 2015

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :	km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	5,173.85	-	5,173.85	41.39	-	41.39
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	2,848.82	-	2,848.82	22.79	-	22.79
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	805.08	-	805.08	4.00	-	4.00
TOTAL				8,827.75	-	8,827.75	68.18	-	68.18

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TAMBUNAN

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						5,173.85	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL :						5,173.85	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 41.39 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: KENINGAU
ROUTE NO. 500
ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m²)	REMARKS
		From	To				
BROUGHT FORWARD:						2,848.82	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL :						2,848.82	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE : 22.79 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: TENOM

ROUTE NO. 500

ROAD NAME: JALAN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m²)	REMARKS
		From	To				
BROUGHT FORWARD:						805.08	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						805.08	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

4.00

km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

SUMMARY - ROAD MARKING RECORD

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO.	ROAD NAME	AREA (m ²)			LENGTH OF CL & EL (km)		
				PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH	PREVIOUS MONTH	CURRENT MONTH	CUM. MONTH
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	2,132.39	0.00	2,132.39	21.10	0.00	21.10
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	1,338.94	0.00	1,338.94	12.80	0.00	12.80
3	Beaufort	502	Jalan Beaufort - Menumbok	87.94	0.00	87.94	0.80	0.00	0.80
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	1,572.41	0.00	1,572.41	16.40	0.00	16.40
TOTAL				5,131.68	-	5,131.68	51.10	-	51.10

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Beaufort

ROUTE NO. 01

ROAD NAME: Jalan Kota Kinabalu-Sindumin

MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						2132.39	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						2,132.39	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

0.00 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Sipitang

ROUTE NO. 01

ROAD NAME: Jalan Kota Kinabalu-Sindumin

MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1338.94	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						1,338.94	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

0.00

 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Beaufort

ROUTE NO. 502

ROAD NAME: Jalan Beaufort-Menumbok

MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						87.94	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						87.94	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

0.00 km

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R06 ROAD MARKING

DISTRICT: Kuala Penyu
ROUTE NO. 502
ROAD NAME: Jalan Beaufort-Menumbok
MONTH: November 2015

ITEM	DATE	LOCATION (CH)		LENGTH (m)	WIDTH (m)	AREA (m ²)	REMARKS
		From	To				
BROUGHT FORWARD:						1572.41	
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							
27							
28							
29							
30							
TOTAL:						1,572.41	

TOTAL LENGTH OF CENTRE LINE & EDGE LINE :

0.00 km

R 07

**PENYENGGAHAN
LONGKANG**
(DRAINAGE)

DISTRICT : KOTA MARUDU
ROUTE NO : 01 - JALAN KOTA KINABALU - KUDAT
LOCATION : CH132.400-CH132.500(RHS)
KM132.400-KM132.500(RHS)

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 74.648 (KM 111.248) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 75.900 (KM 112.500) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 76.100 (KM 112.700) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : RANAU
ROUTE NO : 22 - JALAN KOTA KINABALU - SANDAKAN
LOCATION : CH 83.700 (KM 120.300) - LHS

R07 DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU - KENINGAU -TENOM
LOCATION : CH 37.300
KM 47.300 (RHS)

R07 - DRAINAGE
BERM DRAIN CLEARING



BEFORE



IN PROGRESS



AFTER

DISTRICT : SIPITANG
ROUTE NO : R01 JALAN KOTA KINABALU-SINDUMIN
LOCATION : CH 131.230 - RHS
KM 132.990

R07 - DRAINAGE CLEARING



BEFORE



IN PROGRESS



AFTER

LINTASAN RESOURCES SDN. BHD.
DRAINAGE CLEARING
GRAND SUMMARY

MONTH: NOVEMBER 2015

DISTRICT	ROUTE NO.	ROAD NAME	Earth Drain			Lined Drain		
			Previous	Current	Cumm.	Previous	Current	Cumm.
			(m)	(m)	(m)	(m)	(m)	(m)
Kota Belud	01	Jalan Kota Kinabalu-Kudat	47,312	0	47,312	83,219	2,659	85,878
Kota Marudu	01	Jalan Kota Kinabalu-Kudat	33,790	10,860	44,650	8,939	2,451	11,390
Kudat	01	Jalan Kota Kinabalu-Kudat	59,424	4,842	64,266	33,553	3,815	37,368
Tuaran	01	Jalan Kota Kinabalu-Kudat	35,699	0	35,699	85,482	0	85,482
	22	Jalan Kota Kinabalu-Sandakan	0	0	0	143,160	26,160	169,320
	503	Jalan Berungis-Kota Belud	6,000	0	6,000	70,800	0	70,800
Kota Kinabalu	01	Jalan Kota Kinabalu-Kudat	25,224	11,631	36,855	110,812	16,266	127,078
	01	Jalan Kota Kinabalu-Sindumin	165	0	165	45,633	0	45,633
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	638	0	638	11,050	0	11,050
	606	Jalan Susur Sepangar Bay	2,291	1,016	3,307	23,850	6,264	30,114
	607	Jalan Masuk Ke Pelabuhan Baru	0	0	0	2,064	0	2,064
	608	Jalan Masuk Ke Lapangan Terbang Lama	0	0	0	5,076	0	5,076
Penampang	01	Jalan Kota Kinabalu-Sindumin	8,011	0	8,011	8,177	0	8,177
	500	Jalan Kota Kinabalu-Keningau-Tenom	18,760	0	18,760	99,034	0	99,034
	501	Jalan Kota Kinabalu-Penampang-Lok Kawi	2,832	741	3,573	24,787	7,846	32,633
Papar	01	Jalan Kota Kinabalu-Sindumin	54,773	5,623	60,396	2,615	435	3,050
Ranau	22	Jalan Kota Kinabalu-Sandakan	46,753	13,455	60,208	140,061	7,848	147,909
Tambunan	500	Jalan Kota Kinabalu-Keningau-Tenom	38,844	0	38,844	101,573	0	101,573
Keningau	500	Jalan Kota Kinabalu-Keningau-Tenom	31,917	19,251	51,168	55,214	6,003	61,217
Tenom	500	Jalan Kota Kinabalu-Keningau-Tenom	10,780	0	10,780	27,675	0	27,675
Beaufort	01	Jalan Kota Kinabalu-Sindumin	86,182	18,095	104,277	13,876	4,954	18,830
	502	Jalan Beaufort-Menumbok	41,330	0	41,330	0	0	0
Sipitang	01	Jalan Kota Kinabalu-Sindumin	24,312	7,336	31,648	18,750	4,715	23,465
Kuala Penyu	502	Jalan Beaufort-Menumbok	51,000	0	51,000	41,643	0	41,643
TOTAL			626,037	92,850	718,887	1,157,043	89,416	1,246,459

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Belud	01	Jalan Kota Kinabalu - Kudat	47,312.00	-	47,312.00	83,219.00	2,659	85,878.00
2	Kota Marudu	01	Jalan Kota Kinabalu - Kudat	33,790.00	10,860	44,650.00	8,939.00	2,451	11,390.00
3	Kudat	01	Jalan Kota Kinabalu - Kudat	59,424.00	4,842.00	64,266.00	33,553.00	3,815.00	37,368.00
TOTAL :				140,526	15,702	156,228	125,711	8,925.0	134,636.0

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA BELUD
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19764	0	27548	47,312.00	28406	3786	51027	83,219.00		
1	75.530	74.300				0.00	290.00		739.00	1029.00	18 Nov 15	Protocol Road 3rd Cycle
2	74.400	74.130				0.00	30.00		340.00	370.00	19 Nov 15	Protocol Road 3rd Cycle
3	74.120	72.630				0.00	480.00		780.00	1260.00	20 Nov 15	Protocol Road 3rd Cycle
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF NOV :			19,764.00	0.00	27,548.00	47,312.00	29,206.00	3786.00	52,886.00	85,878.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA MARUDU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,843.00	-	14,947.00	33,790.00	4,768.00	-	4,171.00	8,939.00		
01	140.850	138.180	740.00			740.00	1152.00		969.00	2121.00	09 Nov 15	
02	138.380	134.380	1650.00		1937.00	3,587.00	150.00			150.00	10 Nov 15	
03	134.200	131.030	980.00		1390.00	2,370.00				0.00	11 Nov 15	
04	131.330	129.180	1250.00		210.00	1,460.00	80.00		100.00	180.00	12 Nov 15	
05	129.180	124.180	2503.00		200.00	2,703.00				0.00	13 Nov 15	
06												
07												
08												
09												
10												
11												
12												
13												
14												
15												
BALANCE END OF NOV :			25,966.00	-	18,684.00	44,650.00	6,150.00	-	5,240.00	11,390.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUDAT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			32,336.00	0.00	27,088.00	59,424.00	17,568.00	0.00	15,985.00	33,553.00		
1	146.380	140.980	3460.00			3460.00	170.00			170.00	23 Nov 15	
2	190.800	189.676	60.00		71.00	131.00	278.00		296.00	574.00	24 Nov 15	Protocol Road 4th Cycle
3	189.644	188.296	245.00			245.00	371.00		291.00	662.00	25 Nov 15	Protocol Road 4th Cycle
4	188.233	187.533			75.00	75.00	824.00		542.00	1366.00	27 Nov 15	Protocol Road 4th Cycle
5	187.651	186.773	440.00			440.00	51.00		578.00	629.00	28 Nov 15	Protocol Road 4th Cycle
6	186.680	185.864	111.00		380.00	491.00	176.00		238.00	414.00	29 Nov 15	Protocol Road 4th Cycle
7												
8												
9												
10												
11												
12												
13												
14												
15												
BALANCE END OF NOV :			36,652.00	0.00	27,614.000	64,266.00	19,438.00	0.00	17,930.00	37,368.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Kudat	25,224.00	11,631.00	36,855.00	110,812.00	16,266.00	127,078.00
2	Tuaran	01	Jalan Kota Kinabalu - Kudat	35,699.00	-	35,699.00	85,482.00	-	85,482.00
3	Tuaran	22	Jalan Kota Kinabalu - Sandakan	-	-	-	143,160.00	26,160.00	169,320.00
4	Tuaran	503	Jalan Berungis - Kota Belud	6,000.00	-	6,000.00	70,800.00	-	70,800.00
5	Kota Kinabalu	606	Jalan Susur Sepangar Bay	2,291.00	1,016.00	3,307.00	23,850.00	6,264.00	30,114.00
6	Kota Kinabalu	607	Jalan Masuk Ke Pelabuhan Baru, KK	-	-	-	2,064.00	-	2,064.00
TOTAL :				69,214.00	12,647.00	81,861.00	436,168.00	48,690.00	484,858.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			7,899	0	17,325	25,224	47,428	25,138	38,246	110,812		
1	10.380	10.665					285			285	02 Nov 15	
2	10.777	11.501	724			724					02 Nov 15	
3	11.501	11.627					126			126	02 Nov 15	
4	11.627	11.970	343			343					02 Nov 15	
5	11.985	12.754					769			769	02 Nov 15	
6	12.754	13.267	513			513					02 Nov 15	
7	13.280	13.509					229			229	02 Nov 15	
8	13.509	13.634					125			125	02 Nov 15	
9	13.634	13.789					155			155	02 Nov 15	
10	13.789	14.265					476			476	02 Nov 15	
11	14.289	14.500					211			211	02 Nov 15	
12	14.500	14.514	14			14					02 Nov 15	
13	14.824	15.072	248			248					02 Nov 15	
14	15.146	15.315	169			169					10 Nov 15	
15	15.336	15.403	67			67					10 Nov 15	
CARRIED FORWARD :			9,977	0	17,325	27,302	49,804	25,138	38,246	113,188		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			9,977	0	17,325	27,302	49,804	25,138	38,246	113,188		
16	15.413	15.476	63			63					10 Nov 15	
17	15.492	15.537	45			45					10 Nov 15	
18	15.548	15.662	114			114					10 Nov 15	
19	16.003	16.068					65			65	10 Nov 15	
20	16.068	17.000	932			932					10 Nov 15	
21	16.911	17.037					126			126	10 Nov 15	
22	17.100	17.330					230			230	15 Nov 15	
23	17.330	17.355					25			25	15 Nov 15	
24	17.380	17.390					10			10	15 Nov 15	
25	17.400	17.452					52			52	15 Nov 15	
26	17.476	17.589					113			113	15 Nov 15	
27	17.609	17.728					119			119	15 Nov 15	
28	17.728	17.856	128			128					15 Nov 15	
29	17.856	18.132					276			276	15 Nov 15	
30	18.132	18.192	60			60					15 Nov 15	
CARRIED FORWARD :			11,319	0	17,325	28,644	50,820	25,138	38,246	114,204		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,319	0	17,325	28,644	50,820	25,138	38,246	114,204		
31	18.192	18.356					164			164	15 Nov 15	
32	18.356	18.408					52			52	15 Nov 15	
33	18.537	18.676					139			139	15 Nov 15	
34	18.910	18.972					62			62	15 Nov 15	
35	18.977	19.236					259			259	15 Nov 15	
36	19.440	19.644					204			204	15 Nov 15	
37	10.448	10.691						243		243	02 Nov 15	
38	10.723	10.853						130		130	02 Nov 15	
39	12.227	12.337						110		110	02 Nov 15	
40	12.450	12.665						215		215	02 Nov 15	
41	12.731	13.165						434		434	02 Nov 15	
42	13.467	13.573						106		106	02 Nov 15	
43	13.850	13.929						79		79	02 Nov 15	
44	14.300	14.353						53		53	02 Nov 15	
45	14.542	14.700						158		158	02 Nov 15	
CARRIED FORWARD :			11,319	0	17,325	28,644	51,700	26,666	38,246	116,612		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,319	0	17,325	28,644	51,700	26,666	38,246	116,612		
46	14.830	15.105						275		275	02 Nov 15	
47	14.542	14.700						158		158	02 Nov 15	
48	14.830	15.105						275		275	02 Nov 15	
49	15.400	15.900						500		500	10 Nov 15	
50	16.038	16.138						100		100	10 Nov 15	
51	16.167	16.238						71		71	10 Nov 15	
52	16.886	16.986						100		100	10 Nov 15	
53	17.090	17.280						190		190	15 Nov 15	
54	19.772	19.858						86		86	15 Nov 15	
55	10.770	11.164			394	394					02 Nov 15	
56	11.164	11.437							273	273	02 Nov 15	
57	11.455	12.385							930	930	02 Nov 15	
58	12.400	12.575			175	175					02 Nov 15	
59	12.625	12.709							84	84	02 Nov 15	
60	12.709	12.818							109	109	02 Nov 15	
CARRIED FORWARD :			11,319	0	17,894	29,213	51,700	28,421	39,642	119,763		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,319	0	17,894	29,213	51,700	28,421	39,642	119,763		
61	12.818	13.257			439	439					02 Nov 15	
62	13.270	13.704			434	434					02 Nov 15	
63	13.704	13.771			67	67					02 Nov 15	
64	13.893	13.912			19	19					02 Nov 15	
65	13.912	14.083							171	171	02 Nov 15	
66	14.083	14.254							171	171	02 Nov 15	
67	14.293	14.320							27	27	02 Nov 15	
68	14.380	14.445							65	65	02 Nov 15	
69	14.445	14.539			94	94					02 Nov 15	
70	14.924	15.137			213	213					02 Nov 15	
71	15.137	15.276							139	139	10 Nov 15	
72	15.276	15.431			155	155					10 Nov 15	
73	15.457	15.548							91	91	10 Nov 15	
74	15.548	15.736			188	188					10 Nov 15	
75	15.796	16.973			1177	1177					10 Nov 15	
CARRIED FORWARD :			11,319	0	20,680	31,999	51,700	28,421	40,306	120,427		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,319	0	20,680	31,999	51,700	28,421	40,306	120,427		
76	15.973	17.325			1352	1352					10 Nov 15	
77	16.968	17.115			147	147					10 Nov 15	
78	16.968	17.050							82	82	10 Nov 15	
79	17.392	17.728							336	336	15 Nov 15	
80	17.740	17.946							206	206	15 Nov 15	
81	17.946	18.090							144	144	15 Nov 15	
82	18.090	18.270			180	180					15 Nov 15	
83	18.270	18.411							141	141	15 Nov 15	
84	18.550	18.646							96	96	15 Nov 15	
85	18.925	19.020			95	95					15 Nov 15	
86	19.044	19.175							131	131	15 Nov 15	
87	19.200	19.389							189	189	15 Nov 15	
88	19.404	19.475			71	71					15 Nov 15	
89	19.475	19.584							109	109	15 Nov 15	
90	19.612	19.837			225	225					14 Nov 15	
CARRIED FORWARD :			11,319	0	22,750	34,069	51,700	28,421	41,740	121,861		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,319	0	22,750	34,069	51,700	28,421	41,740	121,861		
91	19.915	20.034							119	119	14 Nov 15	
92	19.644	20.130					486			486	20 Nov 15	
93	20.171	20.442					271			271	20 Nov 15	
94	20.442	20.525					83			83	20 Nov 15	
95	20.525	20.620					95			95	20 Nov 15	
96	20.936	20.902	34			34					20 Nov 15	
97	20.902	21.017					115			115	20 Nov 15	
98	21.017	21.336	319			319					20 Nov 15	
99	21.200	21.735					535			535	20 Nov 15	
100	21.553	21.570					17			17	20 Nov 15	
101	21.612	21.620					8			8	20 Nov 15	
102	21.615	21.735					120			120	20 Nov 15	
103	21.735	21.938	203			203					20 Nov 15	
104	21.938	22.167					229			229	26 Nov 15	
105	22.167	22.279					112			112	26 Nov 15	
CARRIED FORWARD :			11,875	0	22,750	34,625	53,771	28,421	41,859	124,051		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,875	0	22,750	34,625	53,771	28,421	41,859	124,051		
106	22.279	22.400	121			121					26 Nov 15	
107	22.531	22.632					101			101	26 Nov 15	
108	22.728	22.780	52			52					26 Nov 15	
109	22.780	22.816					36			36	26 Nov 15	
110	22.964	22.975					11			11	26 Nov 15	
111	22.992	22.997					5			5	26 Nov 15	
112	23.000	23.076					76			76	26 Nov 15	
113	23.076	23.112					36			36	26 Nov 15	
114	23.250	23.295					45			45	26 Nov 15	
115	23.310	23.330	20			20					26 Nov 15	
116	23.386	23.667					281			281	26 Nov 15	
117	23.675	23.910					235			235	26 Nov 15	
118	19.772	19.858						86		86	14 Nov 15	
119	19.884	19.967						83		83	14 Nov 15	
120	19.916	20.293						377		377	14 Nov 15	
CARRIED FORWARD :			12,068	0	22,750	34,818	54,597	28,967	41,859	125,423		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,068	0	22,750	34,818	54,597	28,967	41,859	125,423		
121	20.631	20.868						237		237	20 Nov 15	
122	21.896	22.275						379		379	20 Nov 15	
123	22.514	22.724						210		210	26 Nov 15	
124	22.736	22.807						71		71	26 Nov 15	
125	22.807	22.969						162		162	26 Nov 15	
126	19.612	19.837			225	225					14 Nov 15	
127	19.915	20.034							119	119	14 Nov 15	
128	20.034	20.250			216	216					20 Nov 15	
129	20.336	20.528			192	192					20 Nov 15	
130	20.815	20.835			20	20					20 Nov 15	
131	20.835	21.037							202	202	20 Nov 15	
132	21.037	21.100			63	63					20 Nov 15	
133	21.100	21.180							80	80	20 Nov 15	
134	21.180	21.293			113	113					20 Nov 15	
135	21.293	21.370							77	77	20 Nov 15	
CARRIED FORWARD :			12,068	0	23,579	35,647	54,597	30,026	42,337	126,960		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - KUDAT

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,068	0	23,579	35,647	54,597	30,026	42,337	126,960		
136	21.370	21.400			30	30					20 Nov 15	
137	21.490	21.512			22	22					20 Nov 15	
138	21.823	21.856			33	33					20 Nov 15	
139	21.890	21.987			97	97					20 Nov 15	
140	21.987	22.060			73	73					20 Nov 15	
141	22.080	22.288			208	208					26 Nov 15	
142	22.751	22.852			101	101					26 Nov 15	
143	23.007	23.080			73	73					26 Nov 15	
144	23.080	23.198							118	118	26 Nov 15	
145	23.367	23.641			274	274					26 Nov 15	
146	23.641	23.712			71	71					26 Nov 15	
147	23.744	23.916			172	172					26 Nov 15	
148	23.928	23.982			54	54					26 Nov 15	
TOTAL :			12,068	0	24,787	36,855	54,597	30,026	42,455	127,078		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,254	0	1,037	2,291	8,859	5,026	9,965	23,850		
1	1.600	1.810	210			210					04 Nov 15	
2	1.810	2.007					197			197	04 Nov 15	
3	2.128	2.231					103			103	04 Nov 15	
4	2.511	2.600					89			89	04 Nov 15	
5	2.724	2.979					255			255	04 Nov 15	
6	3.312	3.423					111			111	07 Nov 15	
7	3.514	3.586					72			72	07 Nov 15	
8	3.637	3.704					67			67	07 Nov 15	
9	3.704	3.731	27			27					07 Nov 15	
10	3.731	3.809					78			78	07 Nov 15	
11	3.929	4.058					129			129	07 Nov 15	
12	4.198	4.261					63			63	17 Nov 15	
13	4.310	4.389	79			79					17 Nov 15	
14	4.389	4.963					574			574	17 Nov 15	
15	4.963	5.026					63			63	25 Nov 15	
CARRIED FORWARD :			1,570	0	1,037	2,607	10,660	5,026	9,965	25,651		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,570	0	1,037	2,607	10,660	5,026	9,965	25,651		
16	5.033	5.159					126			126	25 Nov 15	
17	1.632	1.660							28	28	04 Nov 15	
18	1.660	1.895							235	235	04 Nov 15	
19	1.895	2.296			401	401					04 Nov 15	
20	2.296	2.386							90	90	04 Nov 15	
21	2.386	2.547							161	161	04 Nov 15	
22	2.547	2.735			188	188					04 Nov 15	
23	2.735	2.809							74	74	04 Nov 15	
24	2.809	2.893							84	84	04 Nov 15	
25	2.893	2.990							97	97	04 Nov 15	
26	2.990	3.108							118	118	04 Nov 15	
27	3.108	3.200							92	92	07 Nov 15	
28	3.210	3.248							38	38	07 Nov 15	
29	3.269	3.323							54	54	07 Nov 15	
30	3.323	3.372							49	49	07 Nov 15	
CARRIED FORWARD :			1,570	0	1,626	3,196	10,786	5,026	11,085	26,897		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 606

ROAD NAME: JALAN SUSUR SEPANGAR BAY

MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,570	0	1,626	3,196	10,786	5,026	11,085	26,897		
31	3.383	3.616						233		233	07 Nov 15	
32	3.720	3.737						17		17	07 Nov 15	
33	3.737	3.900						163		163	07 Nov 15	
34	3.900	4.060						160		160	07 Nov 15	
35	4.174	4.257							83	83	17 Nov 15	
36	4.355	4.484							129	129	17 Nov 15	
37	4.989	5.100			111	111					25 Nov 15	
38	5.250	5.433							183	183	25 Nov 15	
39	5.433	5.656							223	223	25 Nov 15	
40	5.656	5.788							132	132	25 Nov 15	
41	5.848	5.960							112	112	25 Nov 15	
42	2.039	2.144						105		105	04 Nov 15	
43	2.166	3.020						854		854	04 Nov 15	
44	4.860	5.224						364		364	07 Nov 15	
45	5.247	5.434						187		187	17 Nov 15	
CARRIED FORWARD :			1,570	0	1,737	3,307	10,786	7,109	11,947	29,842		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 606
ROAD NAME: JALAN SUSUR SEPANGAR BAY
MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,570	0	1,737	3,307	10,786	7,109	11,947	29,842		
46	5.782	6.054						272		272	25 Nov 15	
TOTAL :			1,570	0	1,737	3,307	10,786	7,381	11,947	30,114		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 607
ROAD NAME: JALAN MASUK KE PELABUHAN BARU, KK
MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	1,144	0	920	2,064		
TOTAL :			0	0	0	0	1,144	0	920	2,064		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 01
ROAD NAME: JALAN KOTA KINABALU - KUDAT
MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			19,679	0	16,020	35,699	31,350	11,005	43,127	85,482		
TOTAL :			19,679	0	16,020	35,699	31,350	11,005	43,127	85,482		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 22
ROAD NAME: JALAN KOTA KINABALU - SANDAKAN
MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	71,580	0	71,580	143,160		
1	29.000	30.500					1,500		1,500	3,000	02 Nov 15	
2	30.500	32.000					1,500		1,500	3,000	05 Nov 15	
3	32.000	33.500					1,500		1,500	3,000	09 Nov 15	
4	33.500	35.000					1,500		1,500	3,000	12 Nov 15	
5	35.000	36.500					1,500		1,500	3,000	16 Nov 15	
6	36.500	38.000					1,500		1,500	3,000	19 Nov 15	
7	38.000	39.000					1,000		1,000	2,000	23 Nov 15	
8	39.500	41.000					1,500		1,500	3,000	26 Nov 15	
9	41.000	42.580					1,580		1,580	3,160	30 Nov 15	
TOTAL :			0	0	0	0	84,660	0	84,660	169,320		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TUARAN
ROUTE NO: 503
ROAD NAME: JALAN BERUNGIS - KOTA BELUD
MONTH: NOVEMBER 201

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		
TOTAL :			3,000	0	3,000	6,000	35,400	0	35,400	70,800		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

MONTH: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Ranau	22	Jalan Kota Kinabalu - Sandakan	46,753.00	13,455.00	60,208.00	140,061.00	7,848.00	147,909.00
TOTAL :				46,753.00	13,455.00	60,208.00	140,061.00	7,848.00	147,909.00

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD FROM OCTOBER 2015:			27,222.00	0.00	19,531.00	46,753.00	82,585.00	0.00	57,476.00	140,061.00		
1	72.370	72.489				0.00	119.00			119.00	01 Nov 15	
2	72.500	72.600				0.00	100.00			100.00	01 Nov 15	
3	72.800	73.116				0.00	316.00			316.00	02 Nov 15	
4	72.875	73.070			195.00	195.00				0.00	02 Nov 15	
5	73.154	73.238				0.00	84.00			84.00	02 Nov 15	
6	73.238	73.300				0.00	62.00			62.00	03 Nov 15	
7	73.300	73.400				0.00	100.00			100.00	03 Nov 15	
8	73.400	73.500				0.00	100.00			100.00	03 Nov 15	
9	73.432	73.531				0.00			99.00	99.00	04 Nov 15	
10	73.500	73.554				0.00	54.00			54.00	04 Nov 15	
11	73.554	73.600				0.00	46.00			46.00	05 Nov 15	
12	73.700	73.762	62.00			62.00				0.00	05 Nov 15	
13	73.770	73.882	112.00			112.00				0.00	06 Nov 15	
14	73.900	74.252	352.00			352.00				0.00	06 Nov 15	
15	74.050	74.180			130.00	130.00	981.00		99.00	1,080.00	06 Nov 15	
CARRIED FORWARD :			27,748.00	0.00	19,856.00	47,604.00	84,547.00	0.00	57,674.00	142,221.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			27,748.00	0.00	19,856.00	47,604.00	84,547.00	0.00	57,674.00	142,221.00		
16	74.252	74.317				0.00	65.00			65.00	07 Nov 15	
17	74.317	74.648	331.00			331.00				0.00	07 Nov 15	
18	74.648	74.700				0.00	52.00			52.00	07 Nov 15	
19	74.700	74.800				0.00	100.00			100.00	07 Nov 15	
20	74.800	74.885				0.00	85.00			85.00	07 Nov 15	
21	74.902	75.000				0.00	98.00			98.00	08 Nov 15	
22	75.000	75.100				0.00	100.00			100.00	08 Nov 15	
23	75.100	75.121				0.00	21.00			21.00	08 Nov 15	
24	75.121	75.428	307.00			307.00				0.00	08 Nov 15	
25	75.428	75.456	28.00			28.00				0.00	08 Nov 15	
26	75.480	75.565	85.00			85.00				0.00	09 Nov 15	
27	75.715	75.976				0.00	261.00			261.00	09 Nov 15	
28	75.983	76.000				0.00	17.00			17.00	09 Nov 15	
29	76.000	76.300				0.00	300.00			300.00	09 Nov 15	
30	76.400	76.454				0.00	54.00			54.00	10 Nov 15	
CARRIED FORWARD :			28,499.00	0.00	19,856.00	48,355.00	85,700.00	0.00	57,674.00	143,374.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			28,499.00	0.00	19,856.00	48,355.00	85,700.00	0.00	57,674.00	143,374.00		
31	76.474	76.900				0.00	426.00			426.00	10 Nov 15	
32	76.900	77.100				0.00	200.00			200.00	10 Nov 15	
33	77.000	77.160			160.00	160.00				0.00	10 Nov 15	
34	77.300	78.010			710.00	710.00				0.00	11 Nov 15	
35	78.010	78.350				0.00			340.00	340.00	11 Nov 15	
36	78.480	79.290				0.00			810.00	810.00	11 Nov 15	
37	79.300	80.000			700.00	700.00				0.00	12 Nov 15	
38	79.165	79.270	105.00			105.00				0.00	12 Nov 15	
39	79.885	80.178	293.00			293.00				0.00	12 Nov 15	
40	80.300	80.695			395.00	395.00				0.00	13 Nov 15	
41	80.695	80.745				0.00			50.00	50.00	13 Nov 15	
42	80.745	81.171			426.00	426.00				0.00	13 Nov 15	
43	81.171	81.300				0.00	129.00			129.00	14 Nov 15	
44	81.171	81.258				0.00			87.00	87.00	14 Nov 15	
45	81.274	81.682				0.00			408.00	408.00	14 Nov 15	
CARRIED FORWARD :			28,897.00	0.00	22,247.00	51,144.00	86,455.00	0.00	59,369.00	145,824.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			28,897.00	0.00	22,247.00	51,144.00	86,455.00	0.00	59,369.00	145,824.00		
46	81.500	81.760	260.00			260.00				0.00	15 Nov 15	
47	81.682	81.850			168.00	168.00				0.00	15 Nov 15	
48	81.900	82.000	100.00			100.00				0.00	15 Nov 15	
49	81.900	83.400			1,500.00	1,500.00				0.00	15 Nov 15	
50	82.273	82.488	215.00			215.00				0.00	16 Nov 15	
51	82.500	82.575	75.00			75.00				0.00	16 Nov 15	
52	82.582	82.700	118.00			118.00				0.00	16 Nov 15	
53	82.921	83.040	119.00			119.00				0.00	16 Nov 15	
54	83.180	83.399	219.00			219.00				0.00	17 Nov 15	
55	83.400	83.644	244.00			244.00				0.00	17 Nov 15	
56	83.500	83.700			200.00	200.00				0.00	17 Nov 15	
57	83.630	83.700	70.00			70.00				0.00	17 Nov 15	
58	83.775	84.023			248.00	248.00				0.00	18 Nov 15	
59	84.054	85.100			1,046.00	1,046.00				0.00	18 Nov 15	
60	84.460	84.568	108.00			108.00				0.00	18 Nov 15	
CARRIED FORWARD :			30,425.00	0.00	25,409.00	55,834.00	86,455.00	0.00	59,369.00	145,824.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			30,425.00	0.00	25,409.00	55,834.00	86,455.00	0.00	59,369.00	145,824.00		
61	84.623	84.690	67.00			67.00				0.00	19 Nov 15	
62	84.732	84.974	242.00			242.00				0.00	19 Nov 15	
63	85.214	85.461	247.00			247.00				0.00	20 Nov 15	
64	85.214	85.400			186.00	186.00				0.00	20 Nov 15	
65	85.500	85.693	193.00			193.00				0.00	20 Nov 15	
66	85.500	85.550			50.00	50.00				0.00	21 Nov 15	
67	85.593	85.885			292.00	292.00				0.00	21 Nov 15	
68	85.885	86.134			249.00	249.00				0.00	21 Nov 15	
69	86.015	86.080	65.00			65.00				0.00	21 Nov 15	
70	86.118	86.200	82.00			82.00				0.00	22 Nov 15	
71	86.134	86.500			366.00	366.00				0.00	22 Nov 15	
72	86.500	86.774			274.00	274.00				0.00	22 Nov 15	
73	86.611	86.774	163.00			163.00				0.00	22 Nov 15	
74	86.774	87.134				0.00			360.00	360.00	22 Nov 15	
75	86.800	86.910	110.00			110.00				0.00	22 Nov 15	
CARRIED FORWARD :			31,594.00	0.00	26,826.00	58,420.00	86,455.00	0.00	59,729.00	146,184.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			31,594.00	0.00	26,826.00	58,420.00	86,455.00	0.00	59,729.00	146,184.00		
76	87.000	87.100	100.00			100.00				0.00	23 Nov 15	
77	87.200	87.300	100.00			100.00				0.00	23 Nov 15	
78	87.200	87.300			100.00	100.00				0.00	23 Nov 15	
79	87.300	87.400			100.00	100.00				0.00	23 Nov 15	
80	87.500	87.715			215.00	215.00				0.00	24 Nov 15	
81	87.830	88.200			370.00	370.00				0.00	24 Nov 15	
82	88.200	88.500				0.00			300.00	300.00	24 Nov 15	
83	88.500	88.967				0.00			467.00	467.00	24 Nov 15	
84	88.544	88.600	56.00			56.00				0.00	26 Nov 15	
85	89.032	89.133				0.00			101.00	101.00	26 Nov 15	
86	89.047	89.100				0.00	53.00			53.00	26 Nov 15	
87	89.100	89.132	32.00			32.00				0.00	27 Nov 15	
88	89.216	89.572				0.00			356.00	356.00	27 Nov 15	
89	89.310	89.405				0.00	95.00			95.00	28 Nov 15	
90	89.465	89.567	102.00			102.00				0.00	28 Nov 15	
CARRIED FORWARD :			31,984.00	0.00	27,611.00	59,595.00	86,603.00	0.00	60,953.00	147,556.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: Ranau

ROUTE NO: 22

ROAD NAME: Jalan Kota Kinabalu - Sandakan

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			31,984.00	0.00	27,611.00	59,595.00	86,603.00	0.00	60,953.00	147,556.00		
91	89.700	89.842				0.00	142.00			142.00	29 Nov 15	
92	89.700	90.000			300.00	300.00				0.00	29 Nov 15	
93	90.024	90.235				0.00			211.00	211.00	30 Nov 15	
94	90.535	90.848			313.00	313.00				0.00	30 Nov 15	
95												
96												
97												
98												
99												
100												
101												
102												
103												
104												
105												
CARRIED FORWARD :			31,984.00	0.00	28,224.00	60,208.00	86,745.00	0.00	61,164.00	147,909.00		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month: NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Kota Kinabalu	01	Jalan Kota Kinabalu - Sindumin	165	-	165	45,633	-	45,633
2	Penampang	01	Jalan Kota Kinabalu - Sindumin	8,011	-	8,011	8,177	-	8,177
3	Papar	01	Jalan Kota Kinabalu - Sindumin	54,773	5,623	60,396	2,615	435	3,050
4	Penampang	500	Jalan Kota Kinabalu - Keningau - Tenom	18,760	-	18,760	99,034	-	99,034
5	Kota Kinabalu	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	638	-	638	11,050	-	11,050
6	Penampang	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	2,832	741	3,573	24,787	7,846	32,633
7	Kota Kinabalu	608	Jalan Masuk Ke Lapangan Terbang Lama, KK	-	-	-	5,076	-	5,076
			TOTAL :	85,179	6,364	91,543	196,372	8,281	204,653

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	165	165	17,601	8,034	19,998	45,633		
TOTAL :			0	0	165	165	17,601	8,034	19,998	45,633		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			6,494	0	1,517	8,011	1,287	2,254	4,636	8,177		
TOTAL :			6,494	0	1,517	8,011	1,287	2,254	4,636	8,177		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			21,385	0	33,388	54,773	1,392	188	1,035	2,615		
1	24.254	23.818			436	436				0	01 Nov 15	1st cycle for Normal Road
2	23.985	23.835	150			150				0	01 Nov 15	1st cycle for Normal Road
3	23.818	23.757				0			61	61	01 Nov 15	1st cycle for Normal Road
4	23.757	23.721			36	36				0	01 Nov 15	1st cycle for Normal Road
5	23.748	23.635	113			113				0	01 Nov 15	1st cycle for Normal Road
6	23.525	23.285			240	240				0	01 Nov 15	1st cycle for Normal Road
7	23.460	23.221	239			239				0	01 Nov 15	1st cycle for Normal Road
8	23.121	23.035			86	86				0	02 Nov 15	1st cycle for Normal Road
9	23.221	22.835	386			386				0	02 Nov 15	1st cycle for Normal Road
10	22.747	22.707				0	40			40	02 Nov 15	1st cycle for Normal Road
11	22.502	21.804	698			698				0	08 Nov 15	1st cycle for Normal Road
12	21.804	21.783	21			21				0	09 Nov 15	1st cycle for Normal Road
13	21.804	21.783				0	21			21	09 Nov 15	1st cycle for Normal Road
14	21.615	21.515			100	100				0	09 Nov 15	1st cycle for Normal Road
15	21.425	21.302	123			123				0	03 Nov 15	1st cycle for Normal Road
CARRIED FORWARD :			23,115	0	34,286	57,401	1,453	188	1,096	2,737		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PAPAR

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU-SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			23,115	0	34,286	57,401	1,453	188	1,096	2,737		
16	21.302	21.282				0	20			20	03 Nov 15	1st cycle for Normal Road
17	21.282	21.045	232			232				0	03 Nov 15	1st cycle for Normal Road
18	20.893	20.735	158			158				0	03 Nov 15	1st cycle for Normal Road
19	20.626	19.583	1043			1043				0	04 Nov 15	1st cycle for Normal Road
20	19.583	19.458				0	125			125	04 Nov 15	1st cycle for Normal Road
21	20.135	19.255			880	880				0	05 Nov 15	1st cycle for Normal Road
22	19.458	19.211	247			247				0	05 Nov 15	1st cycle for Normal Road
23	18.850	18.682				0			168	168	06 Nov 15	1st cycle for Normal Road
24	18.435	18.000	435			435				0	07 Nov 15	1st cycle for Normal Road
TOTAL :			25,230	0	35,166	60,396	1,598	188	1,264	3,050		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			8,560	0	10,200	18,760	61,684	0	37,350	99,034		
TOTAL :			8,560	0	10,200	18,760	61,684	0	37,350	99,034		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	638	638	4,940	1,330	4,780	11,050		
TOTAL :			0	0	638	638	4,940	1,330	4,780	11,050		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG
ROUTE NO: 501
ROAD NAME: JALAN KK-PENAMPANG-LOK KAWI
MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			1,645	0	1,187	2,832	8,225	5,772	10,790	24,787		
1	3.849	-				0		51		51	02 Nov 15	(R'dbout) 1st cycle for Protocol Road
2	4.170	4.205	35			35				0	25 Nov 15	1st cycle for Protocol Road
3	4.205	4.255				0	50			50	02 Nov 15	1st cycle for Protocol Road
4	4.300	4.750	450			450				0	26 Nov 15	1st cycle for Protocol Road
5	4.325	4.760				0		435		435	03 Nov 15	1st cycle for Protocol Road
6	4.560	4.600				0			40	40	04 Nov 15	1st cycle for Protocol Road
7	4.585	4.534			75	75				0	27 Nov 15	1st cycle for Protocol Road
8	4.600	4.660			60	60				0	27 Nov 15	1st cycle for Protocol Road
9	4.660	5.130				0			470	470	05 Nov 15	1st cycle for Protocol Road
10	4.900	5.105				0			205	205	06 Nov 15	1st cycle for Protocol Road
11	4.900	5.065				0		165		165	06 Nov 15	1st cycle for Protocol Road
12	5.060	5.360				0		300		300	07 Nov 15	1st cycle for Protocol Road
13	5.100	5.150				0	50			50	07 Nov 15	1st cycle for Protocol Road
14	5.200	6.450				0			1250	1250	09 Nov 15	1st cycle for Protocol Road
15	5.380	5.790				0			410	410	11 Nov 15	1st cycle for Protocol Road
CARRIED FORWARD :			2,130	0	1,322	3,452	8,325	6,723	13,165	28,213		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,130	0	1,322	3,452	8,325	6,723	13,165	28,213		
16	5.390	5.530				0		140		140	12 Nov 15	1st cycle for Protocol Road
17	5.500	6.020				0	520			520	12 Nov 15	1st cycle for Protocol Road
18	5.530	5.925				0	625			625	13 Nov 15	1st cycle for Protocol Road
19	5.669	6.009				0			340	340	14 Nov 15	1st cycle for Protocol Road
20	5.710	5.850				0		140		140	14 Nov 15	1st cycle for Protocol Road
21	5.890	6.130				0			240	240	16 Nov 15	1st cycle for Protocol Road
22	5.925	6.100				0		175		175	16 Nov 15	1st cycle for Protocol Road
23	6.100	6.355				0	255			255	17 Nov 15	1st cycle for Protocol Road
24	6.100	-				0		64		64	17 Nov 15	(R'dbout) 1st cycle for Protocol Road
25	6.110	6.600				0	490			490	18 Nov 15	1st cycle for Protocol Road
26	6.180	6.700				0			520	520	20 Nov 15	1st cycle for Protocol Road
27	6.325	6.465				0		140		140	21 Nov 15	1st cycle for Protocol Road
28	6.400	6.600				0	200			200	21 Nov 15	1st cycle for Protocol Road
29	6.685	6.830				0	145			145	23 Nov 15	1st cycle for Protocol Road
30	6.685	6.920				0		235		235	23 Nov 15	1st cycle for Protocol Road
CARRIED FORWARD :			2,130	0	1,322	3,452	10,560	7,617	14,265	32,442		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: PENAMPANG

ROUTE NO: 500

ROAD NAME: JALAN KK-KENINGAU-TENOM

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			2,130	0	1,322	3,452	10,560	7,617	14,265	32,442		
31	6.760	6.910				0	150			150	24 Nov 15	1st cycle for Protocol Road
32	6.799	6.920			121	121				0	28 Nov 15	1st cycle for Protocol Road
33	6.920	-				0		41		41	24 Nov 15	(R'dbout) 1st cycle for Protocol Road
TOTAL :			2,130	0	1,443	3,573	10,710	7,658	14,265	32,633		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH

R07 DRAINAGE CLEARING RECORD

DISTRICT: KOTA KINABALU

ROUTE NO: 608

ROAD NAME: JALAN MASUK KE LPG TERBANG LAMA

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			0	0	0	0	1,722	0	3,354	5,076		
TOTAL :			0	0	0	0	1,722	0	3,354	5,076		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Tambunan	500	Jalan Kota Kinabalu - Keningau - Tenom	38,844	-	38,844	101,573	-	101,573
2	Keningau	500	Jalan Kota Kinabalu - Keningau - Tenom	31,917	19,251	51,168	55,214	6,003	61,217
3	Tenom	500	Jalan Kota Kinabalu - Keningau - Tenom	10,780	-	10,780	34,344	-	34,344
TOTAL :				81,541	19,251	100,792	191,131	6,003	197,134

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TAMBUNAN

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			17,253	0	21,591	38,844	42,673	188	58,712	101,573		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			17,253	0	21,591	38,844	42,673	188	58,712	101,573		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			14,708	0	17,209	31,917	23,924	2,792	28,498	55,214		
1	129.590	129.730				0			140	140	02 Nov 15	1st cycle normal road
2	129.300	129.435				0			135	135	02 Nov 15	1st cycle normal road
3	129.295	129.467				0	172			172	02 Nov 15	1st cycle normal road
4	129.213	129.297				0			84	84	02 Nov 15	1st cycle normal road
5	128.100	128.728				0			628	628	03 Nov 15	1st cycle normal road
6	127.969	128.799				0	830			830	03 Nov 15	1st cycle normal road
7	127.622	127.789				0	167			167	04 Nov 15	1st cycle normal road
8	127.530	127.620	90			90				0	04 Nov 15	1st cycle normal road
9	127.457	127.900				0			443	443	04 Nov 15	1st cycle normal road
10	127.350	127.400				0			50	50	04 Nov 15	1st cycle normal road
11	126.990	127.339	349			349				0	05 Nov 15	1st cycle normal road
12	126.720	126.981				0			261	261	05 Nov 15	1st cycle normal road
13	126.670	126.700				0	30			30	05 Nov 15	Perimeter Drain
14	126.540	126.670				0	130			130	05 Nov 15	1st cycle normal road
15	125.520	125.605			85	85				0	05 Nov 15	Perimeter Drain
CARRIED FORWARD :			15,147	0	17,294	32,441	25,253	2,792	30,239	58,284		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			15,147	0	17,294	32,441	25,253	2,792	30,239	58,284		
16	124.863	124.893				0	30			30	06 Nov 15	Cascade drain to bench 2
17	124.850	126.230	1380			1380				0	06 & 07 Nov 15	Cascade drain bench 2 to outlet drain
18	124.661	124.797				0	136			136	07 Nov 15	Cascade drain
19	124.451	124.639			188	188				0	07 Nov 15	Bench Drain 5
20	124.409	124.629				0	220			220	07 Nov 15	Bench Drain 4
21	124.050	124.327			277	277				0	07 Nov 15	Bench Drain 3
22	124.000	124.300	300			300				0	07 Nov 15	Bench Drain 2
23	123.412	123.880			468	468				0	09 Nov 15	Bench Drain 1
24	123.080	123.381			301	301				0	09 Nov 15	Bench Drain 1
25	122.952	123.076				0			124	124	10 Nov 15	1st cycle normal road
26	122.820	122.949				0			129	129	10 Nov 15	1st cycle normal road
27	122.770	122.950				0			180	180	10 Nov 15	1st cycle normal road
28	122.647	122.740			93	93				0	10 Nov 15	1st cycle normal road
29	122.492	122.577			85	85				0	11 Nov 15	1st cycle normal road
30	122.383	122.513	130			130				0	11 Nov 15	1st cycle normal road
CARRIED FORWARD :			16,957	0	18,706	35,663	25,639	2,792	30,672	59,103		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			16,957	0	18,706	35,663	25,639	2,792	30,672	59,103		
31	122.090	122.410				0		320		320	11 Nov 15	1st cycle normal road
32	122.078	122.276				0	198			198	11 Nov 15	1st cycle normal road
33	122.039	122.078	39			39				0	12 Nov 15	1st cycle normal road
34	121.896	121.997	101			101				0	12 Nov 15	1st cycle normal road
35	121.860	121.896				0	36			36	12 Nov 15	1st cycle normal road
36	114.200	114.800			600	600				0	13 Nov 15	1st cycle normal road
37	114.100	114.200			100	100				0	13 Nov 15	1st cycle normal road
38	113.780	113.880	100			100				0	14 Nov 15	1st cycle normal road
39	113.750	113.890			140	140				0	14 Nov 15	1st cycle normal road
40	112.840	113.650	810			810				0	14 Nov 15	1st cycle normal road
41	112.375	113.600			1225	1225				0	14 & 16 Nov 15	1st cycle normal road
42	112.375	112.840				0	465			465	16 Nov 15	1st cycle normal road
43	112.230	112.350			120	120				0	17 Nov 15	1st cycle normal road
44	112.200	112.350	150			150				0	17 Nov 15	1st cycle normal road
45	111.800	112.070	270			270				0	17 Nov 15	1st cycle normal road
CARRIED FORWARD :			18,427	0	20,891	39,318	26,338	3,112	30,672	60,122		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			18,427	0	20,891	39,318	26,338	3,112	30,672	60,122		
46	111.570	112.100			530	530				0	18 Nov 15	1st cycle normal road
47	111.550	111.710	160			160				0	18 Nov 15	1st cycle normal road
48	111.450	111.570			120	120				0	18 Nov 15	1st cycle normal road
49	111.220	111.380			160	160				0	18 Nov 15	1st cycle normal road
50	111.000	111.200			200	200				0	18 Nov 15	1st cycle normal road
51	109.810	110.100			290	290				0	19 Nov 15	1st cycle normal road
52	108.420	109.790			1370	1370				0	19 & 20 Nov 15	1st cycle normal road
53	108.300	110.250	1950			1950				0	20 & 21 Nov 15	1st cycle normal road
54	108.270	108.410			140	140				0	21 Nov 15	1st cycle normal road
55	108.065	108.250	185			185				0	21 Nov 15	1st cycle normal road
56	107.740	108.065				0	325			325	21 Nov 15	1st cycle normal road
57	107.500	108.270				0			770	770	23 Nov 15	1st cycle normal road
58	107.500	107.530	30			30				0	23 Nov 15	1st cycle normal road
59	107.250	107.390	140			140				0	23 Nov 15	1st cycle normal road
60	107.225	107.400			175	175				0	23 Nov 15	1st cycle normal road
CARRIED FORWARD :			20,892	0	23,876	44,768	26,663	3,112	31,442	61,217		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KENINGAU
ROUTE NO: 500
ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM
MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,892	0	23,876	44,768	26,663	3,112	31,442	61,217		
61	106.850	107.100	250			250				0	24 Nov 15	1st cycle normal road
62	106.350	106.450	100			100				0	25 Nov 15	1st cycle normal road
63	106.100	106.300	200			200				0	25 Nov 15	1st cycle normal road
64	105.550	107.100			1550	1550				0	25 & 26 Nov 15	1st cycle normal road
65	105.550	106.050	500			500				0	26 Nov 15	1st cycle normal road
66	105.400	105.500	100			100				0	26 Nov 15	1st cycle normal road
67	105.200	105.250	50			50				0	26 Nov 15	1st cycle normal road
68	104.100	105.000	900			900				0	27 Nov 15	1st cycle normal road
69	103.700	103.900	200			200				0	27 Nov 15	1st cycle normal road
70	103.150	105.450			2300	2300				0	28 & 30 Nov '15	1st cycle normal road
71	103.150	103.400	250			250				0	30 Nov 15	1st cycle normal road
72												
73												
74												
75												
TOTAL :			23,442	0	27,726	51,168	26,663	3,112	31,442	61,217		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: TENOM

ROUTE NO: 500

ROAD NAME: JLN KOTA KINABALU - KENINGAU - TENOM

MONTH: November 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			4,030	0	6,750	10,780	18,540	0	15,804	34,344		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
TOTAL :			4,030	0	6,750	10,780	18,540	0	15,804	34,344		

LINTASAN RESOURCES SDN. BHD.
PRIVATISATION OF WEST COAST SABAH FEDERAL ROADS MAINTENANCE

SUMMARY - DRAINAGE CLEARING

Month : NOVEMBER 2015

ITEM	DISTRICT	ROUTE NO	ROAD NAME	Earth Drain			Lined Drain		
				Previous	Current	Cumm.	Previous	Current	Cumm.
				(m)	(m)	(m)	(m)	(m)	(m)
1	Beaufort	01	Jalan Kota Kinabalu - Sindumin	86,182.00	18,095.00	104,277.00	13,876.00	4,954.00	18,830.00
2	Sipitang	01	Jalan Kota Kinabalu - Sindumin	24,312.00	7,336.00	31,648.00	18,749.70	4,715.00	23,464.70
3	Beaufort	502	Jalan Beaufort - Menumbok	41,333.00	-	41,333.00	-	-	-
4	Kuala Penyu	502	Jalan Beaufort - Menumbok	50,997.00	-	50,997.00	41,643.00	-	41,643.00
TOTAL :				202,824.00	25,431.00	228,255.00	74,268.70	9,669.00	83,937.70

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			48,356.00	0.00	37,826.00	86,182.00	8,976.00	78.00	4,822.00	13,876.00		
1	111.000	111.500	500.00			500.00				0.00	01-Nov-15	1st cycle for normal road
2	111.000	111.600			600.00	600.00				0.00	01-Nov-15	1st cycle for normal road
3	112.640	112.772				0.00	132.00		132.00	264.00	01-Nov-15	1st cycle for normal road
4	112.793	112.968				0.00	175.00			175.00	01-Nov-15	1st cycle for normal road
5	112.793	112.970				0.00			177.00	177.00	01-Nov-15	1st cycle for normal road
6	113.000	113.700				0.00			700.00	700.00	02-Nov-15	1st cycle for normal road
7	113.050	113.200				0.00	150.00			150.00	03-Nov-15	1st cycle for normal road
8	113.854	114.360				0.00			506.00	506.00	04-Nov-15	1st cycle for normal road
9	113.833	114.600				0.00	767.00			767.00	05-Nov-15	1st cycle for normal road
10	114.600	115.900	1,300.00			1,300.00				0.00	06-Nov-15	1st cycle for normal road
11	115.900	116.100				0.00	200.00			200.00	06-Nov-15	1st cycle for normal road
12	115.975	116.440			465.00	465.00				0.00	06-Nov-15	1st cycle for normal road
13	116.100	116.200	100.00			100.00				0.00	06-Nov-15	1st cycle for normal road
14	116.200	116.440				0.00	240.00			240.00	06-Nov-15	1st cycle for normal road
15	116.600	116.750	150.00			150.00				0.00	06-Nov-15	1st cycle for normal road
CARRIED FORWARD :			50,406.00	0.00	38,891.00	89,297.00	10,640.00	78.00	6,337.00	17,055.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			50,406.00	0.00	38,891.00	89,297.00	10,640.00	78.00	6,337.00	17,055.00		
16	116.750	117.075				0.00			325.00	325.00	06-Nov-15	1st cycle for normal road
17	116.750	117.380				0.00	630.00			630.00	07-Nov-15	1st cycle for normal road
18	117.160	117.300				0.00			140.00	140.00	08-Nov-15	1st cycle for normal road
19	117.550	117.800			250.00	250.00				0.00	08-Nov-15	1st cycle for normal road
20	117.650	117.830	180.00			180.00				0.00	08-Nov-15	1st cycle for normal road
21	117.830	118.030				0.00	200.00			200.00	08-Nov-15	1st cycle for normal road
22	117.870	118.500			630.00	630.00				0.00	08-Nov-15	1st cycle for normal road
23	118.600	118.700	100.00			100.00				0.00	08-Nov-15	1st cycle for normal road
24	118.700	118.970				0.00	270.00			270.00	08-Nov-15	1st cycle for normal road
25	118.970	119.200	230.00			230.00				0.00	09-Nov-15	1st cycle for normal road
26	119.000	119.540			540.00	540.00				0.00	09-Nov-15	1st cycle for normal road
27	119.540	119.670				0.00			130.00	130.00	09-Nov-15	1st cycle for normal road
28	119.200	120.390	1,190.00			1,190.00				0.00	10-Nov-15	1st cycle for normal road
29	119.670	120.760			1,090.00	1,090.00				0.00	11-Nov-15	1st cycle for normal road
30	120.390	121.550	1,160.00			1,160.00				0.00	12-Nov-15	1st cycle for normal road
CARRIED FORWARD :			53,266.00	0.00	41,401.00	94,667.00	11,740.00	78.00	6,932.00	18,750.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			53,266.00	0.00	41,401.00	94,667.00	11,740.00	78.00	6,932.00	18,750.00		
31	120.760	121.950			1,190.00	1,190.00				0.00	13-Nov-15	1st cycle for normal road
32	121.550	122.680	1,130.00			1,130.00				0.00	14-Nov-15	1st cycle for normal road
33	121.950	123.120			1,170.00	1,170.00				0.00	15-Nov-15	1st cycle for normal road
34	122.680	123.860	1,180.00			1,180.00				0.00	16-Nov-15	1st cycle for normal road
35	123.120	124.260			1,140.00	1,140.00				0.00	17-Nov-15	1st cycle for normal road
36	123.860	125.150	1,290.00			1,290.00				0.00	18-Nov-15	1st cycle for normal road
37	124.260	125.480			1,220.00	1,220.00				0.00	19-Nov-15	1st cycle for normal road
38	125.150	125.230				0.00	80.00			80.00	20-Nov-15	1st cycle for normal road
39	125.230	126.000	770.00			770.00				0.00	20-Nov-15	1st cycle for normal road
40	125.480	126.000			520.00	520.00				0.00	20-Nov-15	1st cycle for normal road
41												
42												
43												
44												
45												
CARRIED FORWARD :			57,636.00	0.00	46,641.00	104,277.00	11,820.00	78.00	6,932.00	18,830.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			11,749.00	0.00	12,563.00	24,312.00	8,950.00	33.00	9,766.70	18,749.70		
1	126.000	126.360	360.00			360.00				0.00	21-Nov-15	1st cycle for normal road
2	126.000	126.321			321.00	321.00				0.00	21-Nov-15	1st cycle for normal road
3	126.321	126.395				0.00			74.00	74.00	21-Nov-15	1st cycle for normal road
4	126.462	127.000				0.00	538.00			538.00	21-Nov-15	1st cycle for normal road
5	126.467	126.650				0.00			183.00	183.00	21-Nov-15	1st cycle for normal road
6	126.650	127.540				0.00			890.00	890.00	22-Nov-15	1st cycle for normal road
7	127.000	127.570				0.00	570.00			570.00	23-Nov-15	1st cycle for normal road
8	127.800	128.130			330.00	330.00				0.00	23-Nov-15	1st cycle for normal road
9	127.900	128.130	230.00			230.00				0.00	23-Nov-15	1st cycle for normal road
10	128.130	128.360				0.00			230.00	230.00	23-Nov-15	1st cycle for normal road
11	128.360	128.970				0.00			610.00	610.00	24-Nov-15	1st cycle for normal road
12	128.970	129.550			580.00	580.00				0.00	24-Nov-15	1st cycle for normal road
13	128.130	128.350				0.00	220.00			220.00	24-Nov-15	1st cycle for normal road
14	128.350	129.050				0.00	700.00			700.00	25-Nov-15	1st cycle for normal road
15	129.050	129.650				0.00	600.00			600.00	26-Nov-15	1st cycle for normal road
CARRIED FORWARD :			12,339.00	0.00	13,794.00	26,133.00	11,578.00	33.00	11,753.70	23,364.70		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: SIPITANG

ROUTE NO: 01

ROAD NAME: JALAN KOTA KINABALU - SINDUMIN

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			12,339.00	0.00	13,794.00	26,133.00	11,578.00	33.00	11,753.70	23,364.70		
16	129.970	130.200	230.00			230.00				0.00	26-Nov-15	1st cycle for normal road
17	130.100	130.900			800.00	800.00				0.00	26-Nov-15	1st cycle for normal road
18	131.020	131.450			430.00	430.00				0.00	26-Nov-15	1st cycle for normal road
19	131.450	132.600			1,150.00	1,150.00				0.00	28-Nov-15	1st cycle for normal road
20	131.000	131.220	220.00			220.00				0.00	28-Nov-15	1st cycle for normal road
21	131.220	132.600	1,380.00			1,380.00				0.00	29-Nov-15	1st cycle for normal road
22	132.600	132.700				0.00			100.00	100.00	29-Nov-15	1st cycle for normal road
23	132.645	132.800	155.00			155.00				0.00	30-Nov-15	1st cycle for normal road
24	132.700	133.200			500.00	500.00				0.00	30-Nov-15	1st cycle for normal road
25	132.950	133.600	650.00			650.00				0.00	30-Nov-15	1st cycle for normal road
26												
27												
28												
29												
30												
CARRIED FORWARD :			14,974.00	0.00	16,674.00	31,648.00	11,578.00	33.00	11,853.70	23,464.70		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: BEAUFORT

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,764.00	0.00	20,566.00	41,333.00	0.00	0.00	0.00	0.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			20,764.00	0.00	20,566.00	41,333.00	0.00	0.00	0.00	0.00		

LINTASAN RESOURCES SDN. BHD.
MAINTENANCE OF FEDERAL ROADS - WEST COAST, SABAH
R07 DRAINAGE CLEARING RECORD

DISTRICT: KUALA PENYU

ROUTE NO: 502

ROAD NAME: JALAN BEAUFORT - MENUMBOK

MONTH: NOVEMBER 2015

Item	CHAINAGE		Earth Drain				Lined Drain				Date of Clearing	REMARKS
	From	To	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)	Left Side (m)	Median (m)	Right Side (m)	Total Length (m)		
BROUGHT FORWARD :			20,287.00	0.00	30,710.00	50,997.00	21,206.00	100.00	20,337.00	41,643.00		
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												
12												
13												
14												
15												
CARRIED FORWARD :			20,287.00	0.00	30,710.00	50,997.00	21,206.00	100.00	20,337.00	41,643.00		

B

PEMERIKSAAN
RUTIN
(INSPECTION)

DISTRICT : PENAMPANG
ROUTE NO : 500-JALAN KOTA KINABALU - KENINGAU -TENOM
LOCATION : CH 15.170 (LHS)
KM 25.170

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 54.000 - RHS
KM 64.000

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TAMBUNAN
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 97.800 - RHS
KM 107.800

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : KENINGAU
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 118.200 - MED
KM 128.200

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

DISTRICT : TENOM
ROUTE NO : 500 - JALAN KOTA KINABALU - KENINGAU - TENOM
LOCATION : CH 141.200 - RHS
KM 151.200

B - ROUTINE INSPECTION



BEFORE



IN PROGRESS



AFTER

KERJA-KERJA KECEMASAN

(EMERGENCY WORKS)

PENYERAHAN BERASINGAN

**KERJA-KERJA BERKALA
PAVEMEN DAN
BUKAN PAVEMEN
(PAVEMENT AND NON PAVEMENT)**

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
DRAINAGE IMPROVEMENT WORKS (RM 1.42 M)														
Ref. No. (6) dlm.KKR.BPF/901-414/1 JLD.2 dated 25 February 2015														
1	01	Jln Kota Kinabalu - Sindumin	Kota Kinabalu	3.800	4.300	5.560	6.060	Drainage Improvement Works at Taman Winley	AK(F)/ 2015/001	1,421,860.00	01/03/2015	31/12/2015	90%	B27
Total :										1,421,860.00				
PAVEMENT WORKS (RM 20 M)														
Ref. No. (13)dlm.KKR.BPF.901-14/1Jld.2 dated 3 March 2015														
1	01	Jalan Kota Kinabalu - Sindumin	Kota Kinabalu	0.000	1.500	1.760	3.260	Localise Heavy Patching	AK(F)/2015/002	2,039,852.44	05/03/15	30/04/15	100%	B11
				2.255	2.550	4.015	4.310							
			Papar	26.500	30.000	28.260	31.760							
	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Kota Kinabalu	0.000	0.400	2.951	3.351							
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	118.700	119.300	155.300	155.900	Heavy Patching & Resurfacing Works	AK(F)/2015/003	899,939.98	05/03/15	28/04/15	100%	B11
3	01	Jalan Kota Kinabalu - Kudat	Kota Belud	74.480	74.850	74.480	74.850	Heavy Patching & Resurfacing Works	AK(F)/2015/004	3,799,557.55	05/03/15	26/05/15	100%	B11
			Kudat	153.000	154.280	153.000	154.280							
				149.000	150.600	149.000	150.600							
				164.200	164.400	165.960	166.160							
4	606	Jalan Susur Sepangar Bay	Kota Kinabalu	8.640	9.180	8.640	9.180	Heavy Patching & Resurfacing Works	AK(F)/2015/005	1,199,953.53	05/03/15	28/04/15	100%	B11
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.500	43.500	51.400	53.400	Heavy Patching & Resurfacing Works	AK(F)/2015/006	1,599,876.93	05/03/15	28/04/15	100%	B11
6	608	Jalan Masuk Ke Lapangan Terbang Lama KK	Kota Kinabalu	0.700	1.250	0.700	1.250	Heavy Patching & Resurfacing Works	AK(F)/2015/007	899,983.51	05/03/15	07/05/15	100%	B11
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	92.300	93.500	102.200	103.400	Heavy Patching & Resurfacing Works	AK(F)/2015/008	1,599,800.70	05/03/15	14/05/15	100%	B11
8	01	Jalan Kota Kinabalu-Sindumin	Beaufort	72.400	74.260	74.160	76.020	Heavy Patching & Resurfacing Works	AK(F)/2015/009	4,349,908.26	05/03/15	09/06/15	100%	B11
				74.900	76.800	76.660	78.560	Raise Up Pavement Works						
				121.400	121.820	123.160	123.580	Raise Up Pavement Works						
9	01	Jalan Kota Kinabalu-Sindumin	Sipitang	148.640	149.180	150.400	150.940	Raise Up Pavement Works	AK(F)/2015/010	1,449,926.34	05/03/15	16/06/15	100%	B11
				154.100	154.600	154.100	154.600							
				155.300	155.460	155.300	155.460							
10	502	Jalan Beaufort-Menumbok	Beaufort	1.500	1.800	1.500	1.800	Raise Up Pavement Works	AK(F)/2015/011	1,709,981.27	05/03/15	16/06/15	100%	B11
				4.300	4.500	4.300	4.500							
			Kuala Penyu	39.500	40.424	39.500	40.424	Heavy Patching & Resurfacing Works						
11	500	Jalan Kota Kinabalu - Keningau - Tenom	Tenom	160.280	160.380	170.280	170.380	Upgrading of Culvert Works	AK(F)/2015/012	449,998.41	05/03/15	08/07/15	100%	B11
										19,998,778.92				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
PEMBAIKAN CERUN CERUN														
Ref. No.: (15) KKR.PP(S)702-12 Jld 12 Dated 26 January 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Soil Investigation & Survey Works	AK(F)/2015/013	680,652.73	01/02/15	29/03/15	100%	B27		
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.215	55.215									
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200									
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800									
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300	57.300									
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300	48.300									
	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551									
Total :								680,652.73						
PEMBAIKAN CERUN CERUN (RM 3.4 M)														
Ref. No.: (27) KKR.BPP(S)702-12 Jld.12 Dated 4 February 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900	44.900	Slope Repair Works	AK(F)/2015/014	3,399,991.65	05/05/15	14/12/15	90%	B11		
Total :								3,399,991.65						
PEMBAIKAN CERUN CERUN (RM 12 M)														
Ref. No.: (13) KKR.BPK.901-29/1 Dated 3 March 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	15.000	25.000	Slope Repair Works	AK(F)/2015/015	1,699,978.90	18/03/15	30/11/15	98%	B27		
2	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.215	55.215	Slope Repair Works	AK(F)/2015/016	1,699,996.29	18/03/15	30/11/15	95%	B27		
3	501	Jalan Kota Kinabalu - Penampang - Lok Kawi	Penampang	15.600	18.551	Slope Repair Works	AK(F)/2015/017	1,999,997.74	18/03/15	30/11/15	98%	B27		
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.200	19.200	Slope Repair Works	AK(F)/2015/018	699,992.67	18/03/15	30/11/15	100%	B27		
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	51.800	61.800	Slope Repair Works	AK(F)/2015/019	1,399,997.87	18/03/15	30/11/15	98%	B27		
6	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.300	57.300	Slope Repair Works	AK(F)/2015/020	2,999,898.76	18/03/15	30/11/15	98%	B27		
7	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	38.300	48.300	Slope Repair Works	AK(F)/2015/021	1,499,991.27	18/03/15	30/11/15	93%	B27		
Total :								11,999,853.50						
PEMBAIKAN CERUN CERUN (RM 0.3 M)														
Ref: 300-32/0/1/6 Kit.16/(85) dd 29/04/2015														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud	60.300	60.300	Slope Repair Works	AK(F)/2015/022	299,952.61	05/05/15	04/09/15	100%	B27		
Total :								299,952.61						

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
REGULATING OF PAVEMENT DEPRESSION (RM2 M)														
Ref. No. (61)dIm.KKR.BPF.901-14/1Jld.2 dated 26 June 2015														
1	01	Jalan Kota Kinabalu - Kudat	Kota Marudu	113.600	113.620	113.600	113.620	Regulating of Road Subsidence	AK(F)/2015/023	789,980.91	06/07/15	18/09/15	100%	B27
				113.650	113.800	113.650	113.800							
				116.500	116.650	116.500	116.650							
			Kudat	143.670	143.690	143.670	143.690							
				147.950	148.050	147.950	148.050							
				150.850	150.900	150.850	150.900							
				155.400	155.500	155.400	155.500							
				156.400	156.600	156.400	156.600							
158.500	158.600	158.500	158.600											
2	22	Jalan Kota Kinabalu - Sandakan	Ranau	52.953	52.979	89.553	89.579	Regulating of Road Subsidence	AK(F)/2015/024	456,987.78	06/07/15	03/09/15	100%	B27
				53.478	53.511	90.078	90.111							
				81.390	81.442	117.990	118.042							
				94.249	94.277	130.849	130.877							
				102.207	102.433	138.807	139.033							
				109.985	110.022	146.585	146.622							
				120.750	120.780	157.350	157.380							
3	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu	17.200	17.500	17.200	17.500	Regulating of Road Subsidence	AK(F)/2015/025	190,985.61	06/07/15	19/08/15	100%	B27
	606	Jalan Susur Sepangar Bay		0.000	0.200	0.000	0.200							
				5.230	5.260	5.230	5.260							
4	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	47.468	47.550	57.468	57.550	Regulating of Road Subsidence	AK(F)/2015/026	458,943.35	06/07/15	03/09/15	100%	B27
				80.400	80.505	90.400	90.505							
				88.680	88.720	98.680	98.720							
			Keningau	125.415	125.437	135.415	135.437							
				131.675	131.740	141.675	141.740							
			Tenom	141.890	142.017	151.890	152.017							
				160.070	160.092	170.070	170.092							
5	502	Jalan Beaufort - Menumbok	Kuala Penyu	46.635	46.552	46.635	46.552	Regulating of Road Subsidence	AK(F)/2015/027	102,998.51	06/07/15	19/08/15	100%	B27
				51.032	51.055	51.032	51.055							
				53.150	53.179	53.150	53.179							
				55.373	55.399	55.373	55.399							
										1,999,896.16				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
PEMBAIKAN CERUN CERUN (RM 3 M)														
Ref: JKR.CRN.600-19/PNG/04/10 dd 10/07/2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	28.800		38.800		Slope Repair Works	AK(F)/2015/028	2,999,993.99	20/07/15	21/12/15	93%	B11
Total :										2,999,993.99				
PEMBAIKAN CERUN CERUN														
Ref. No.: (15) KKR.PP(S)702-12 Jld 12 Dated 26 January 2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	45.600		55.600		Soil Investigation & Survey Works	AK(F)/2015/029	1,359,820.74	01/02/15	29/03/15	100%	P27
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	40.310		50.310								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	48.000		58.000								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	36.680		46.680								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.550		44.550								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	26.550		36.550								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	91.500		101.500								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.000		51.000								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	49.500		59.500								
	01	Jalan Kota Kinabalu - Kudat	Kota Belud	110.700		110.700								
	01	Jalan Kota Kinabalu - Kudat	Kota Marudu	112.080		112.080								
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	34.900		44.900								
Total :										1,359,820.74				
HEAVY PATCHING WORKS (RM 8.5 M)														
Ref: JKKR.400-5/3/1(18) dd 22/09/2015														
1	606	Jalan Susur Sepangar Bay	Kota Kinabalu	9.180	10.72	9.158	10.720	Heavy Patching Works	AK(F)/2015/030	8,499,920.05	01/10/15	31/11	100%	B11
				6.850	8.64	6.850	8.640							
	01	Jalan Kota Kinabalu - Kudat	Tuaran	26.100	27.5	26.100	27.500							
Total :										8,499,920.05				
PEMBAIKAN CERUN CERUN (RM 1.3 M)														
Ref: JKR.CRN.600-19/01/20 dd 13/10/2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	41.900		51.900		Slope Repair Works	AK(F)/2015/031	1,299,945.76	15/10/15	14/12/15	90%	B27
				42.920		52.920								
				43.090		53.090								
Total :										1,299,945.76				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
ROAD FURNITURE WORKS (RM 2 M)														
Ref: KKR.400-5/3/1(44) dd 15/10/2015														
1	01	Jalan Kota Kinabalu - Kudat	Kudat					Replacement of Road Furnitures	AK(F)/2015/032	349,106.94	22/10/15	30/11/15	98%	B27
			Kota Marudu											
			Kota Belud											
2	22	Jalan Kota Kinabalu - Sandakan	Ranau					Replacement of Road Furnitures	AK(F)/2015/033	256,490.55	22/10/15	30/11/15	55%	B27
3	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu					Replacement of Road Furnitures	AK(F)/2015/034	359,554.47	22/10/15	30/11/15	100%	B27
	606	Jalan Susur Sepangar Bay												
	01	Jalan Kota Kinabalu - Kudat	Tuaran											
	22	Jalan Kota Kinabalu - Sandakan												
	503	Jalan Berungis - Kota Belud												
4	01	Jalan Kota Kinabalu - Sindumin	Kota Kinabalu					Replacement of Road Furnitures	AK(F)/2015/035	343,865.91	22/10/15	30/11/15	90%	B27
	608	Jalan Masuk Ke Lapangan Terbang Lama KK												
	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang											
	501	Jalan Kota Kinabalu - Penampang - Lok Kawi												
	01	Jalan Kota Kinabalu - Sindumin	Papar											
5	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan					Replacement of Road Furnitures	AK(F)/2015/036	350,590.17	22/10/15	30/11/15	100%	B27
			Keningau											
			Tenom											
6	01	Jalan Kota Kinabalu - Sindumin	Beaufort					Replacement of Road Furnitures	AK(F)/2015/037	340,260.85	22/10/15	30/11/15	70%	B27
	502	Jalan Beaufort - Menumbok	Kuala Penyu											
Total :										1,999,868.89				
PEMBAIKAN CERUN CERUN														
Ref: (41)dl.JKR/CKC/060.200/P5 Klt.14) dated on 20/10/2015														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	10.200	20.200			Slope Repair Works	AK(F)/2015/038	649,983.18	22/10/15	14/12/15	0%	B27
Total :										649,983.18				
HEAVY PATCHING WORKS (RM 2.7 M)														
Ref: KKR.400-5/3/1(7) dated on 05/11/2015														
1	01	Jalan Kota Kinabalu - Kudat	Kota Kinabalu	5.200	6.100			Heavy Patching & Resurfacing Works	AK(F)/2015/039	2,699,994.72	13/11/15	14/12/15	85%	B27
Total :										2,699,994.72				

2015 PERIODIC PROGRAMME

(West Coast & Interior of Sabah)

PROGRESS UP TO 30TH NOVEMBER 2015

ITEM NO.	ROUTE NO.	ROAD NAME	DISTRICT	CHAINAGE		KILOMETRE		DESCRIPTION	ARAHAN KERJA NO.	CONTRACT SUM	CONTRACT PERIOD		PHYSICAL PROGRESS	PAYMENT CODE
				FROM	TO	FROM	TO				START	COMPLETE		
ROAD MARKING WORKS (RM 652 K)														
Ref: KKR.400-5/3/1(9) dated on 05/11/2015														
1	01	Jalan Kota Kinabalu - Kudat	Kota Belud					Road Line Marking	AK(F)/2015/040	652,471.40	13/11/15	14/12/15	98%	B27
			Kota Marudu											
			Kudat											
Total :										652,471.40				
										59,962,984.30				
PEMBAIKAN CERUN CERUN														
Ref: JKR.JUB 600-0/2/50/ dated on 08/11/2011														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Tambunan	85.600	95.500			Slope Repair Works	AK(F)/2012/022	5,542,769.08	15/03/13	14/03/15	100%	P27
Total :										5,542,769.08				
SLOPE REPAIR WORKS (RM5M)														
Ref. No. (24)dln.KKR.BPP(S).702-12 JLD.7 dated 5 March 2014)														
1	500	Jalan Kota Kinabalu - Keningau - Tenom	Penampang	9.900	19.900			Slope Repair Works	AK(F)/2014/023	4,999,997.38	01/07/14	31/12/15	100%	P27
Total :										4,999,997.38				